

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: March 30, 2012

**Weekly Activities - Description of Major Tasks Accomplished**

Public Relations: None this week.

Plans and Permitting: None this week.

Demolition: Continue Facility 3 and Building 25 demolition and cleanup. Building 26 West Cell House Cooling Tower Base demo and site clean up. Preparing Facility 4 for demolition.

ACM Abatement: Facility 3 galbestos removal.

Hazardous Materials Removal: Facility 3 caustic solid removal.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program fications. (2) E-Bam units operational during all demo and hazwaste activities. 3/26 - 10:00 am an action level particulate concentration was detected. Additonal dust suppression measures were implemented. No further action levels ocured during the work day.

Other - All work ended at 4:40pm on 3/29, including ebam units due to heavy rain, hail and lightning.

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

Week Ending - 4/6/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Facility 3 demolition.
	Continue Facility 3 and 4 ACM abatement.
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

**Week 2**

Week Ending - 4/13/12	Continue Demo and Hazwaste Removal
	Continue Facility 3 demolition.
	Continue Facility 4 ACM abatement/demolition.

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	108	0	1390.15	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	8	0	56.52	
Non Friable ACM	7	226	29.68	2621.03	
Class II	30	1596	587.9	29,089.69	

\*Units in gallons

**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	112	49.5			161.5	
Project Totals	9,808.20	1,938.0			11,746	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	161.5	-	0	882	
Project Totals	34,662	11,746	38,450	0	84,858	

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



### **Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
Daily tailgate meetings are conducted every day at 7:00 am.

### **Open Action Items**

None this week.