

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



**Weekending: August 26, 2011**

### **Weekly Activities - Description of Major Tasks Accomplished**

Public Relations: None this week.

Plans and Permitting: Submitted Building 26 West Cell House PRE-DEMOLITION STUDY in accordance with OSHA Standard 1926.850(a).

Demolition: Facility 1 and Facility 2 steel processing. Complete demolition of Facility 2 Silos. Crushing East Cell House foundation concrete. Complete demolition of cooling towers.

ACM Abatement: Removal of NFACM Facility 2 and Building 26.

Hazardous Materials Removal: Caustic and Facility 2 Silos.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.

8-25-11 All work stopped at 3:20 p.m. due to rapidly approaching thunderstorm with high northerly winds. Site shut down for the day at 4:00 pm.

Other - Erecting mast climber. Conducting routine SWP3 inspection and maintenance. Oil from transformer adjacent to Building 26 was removed and placed into the lettered bins building

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

9/2/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities -Smokestack
	Demo operations -West Cell House
	Continue hazwaste removal operations
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program
	Receive stack equipment on site

**Week 2**

9/9/2011 -	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Commence Stack Equipment assembly

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	1	36	2.48	433.79	
< 60 mm Haz. Waste	2	30	35.7	377.54	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	21	0	292.26	
Caustic Solids	1	22	12.19	226.56	
Friable ACM	0	4	0	19.42	
Non Friable ACM	1	183	22.06	2430.29	
Class II	53	481	992.99	7,549.06	

\*Units in gallons

**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	207.75	57			264.75	
Project Totals	4,877.75	941			5,818.75	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	700	264.75	1,374.00	0	2,339	
Project Totals	13,182	5,818.75	23,287.25	0	42,288	

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
Daily tailgate meetings are conducted every day at 7:00 am.

**Open Action Items**

None this week.