

Weekly Status Report Former ASARCO-Encycle Facility Demolition




**Weekending: December 9, 2011**

**Weekly Activities - Description of Major Tasks Accomplished**

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Continue Building 25 demolition. Complete Smokestack abatement and commence demolition. Removing ovens from former Building 7 footprint. Demolition of Facility 2 concrete tanks.</p>
<p><u>ACM Abatement:</u> Abatement of friable pipe wrap in Facility 4.</p>
<p><u>Hazardous Materials Removal:</u> Waste neutralization and disposal of caustic from Building 25.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. 12-5 - All waste removal, ACM abatement, and demo stopped due to high northerly winds. 12-9 - Stop work level reached, increased dust control. No further elevated particulate levels detected on 12-9. 12-10 - Project stop work due to rain and high northerly wind.</p>
<p><u>Other</u> - Maintenance conducted on storm drains and wind tarp system.</p>

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**


**Week 1**

Week Ending - 12/16/2011	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Smokestack demolition.
	Demo operations - Building 25 (Powerhouse)
	Continue hazwaste removal operations
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

**Week 2**

Week Ending - 12/23/2011	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Smokestack Demolition.

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	99	0	1234.89	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	25	0	378.15	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	6	0	40.97	
Non Friable ACM	0	213	0	2569.78	
Class II	22	1031	412.84	17,917.60	

\*Units in gallons


**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	167.5	47			214.5	
Project Totals	7,559.50	1,667			9,226.50	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	214.5	301.00	0	1,236	
Project Totals	23,862	9,226.50	35,310.00	0	68,399	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



**Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
Daily tailgate meetings are conducted every day at 7:00 am.

**Open Action Items**

None this week.