

Weekly Status Report Former ASARCO-Encycle Facility Demolition



**Weekending: December 23, 2011**

**Weekly Activities - Description of Major Tasks Accomplished**

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Continue Building 25 and Smokestack demolition.</p>
<p><u>ACM Abatement:</u> Abatement of friable pipe wrap in Facility 4 and Building 46.</p>
<p><u>Hazardous Materials Removal:</u> None this week.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.</p>
<p><u>Other</u> - 12-21-11 Texas Department of State Health Services inspector Jimmy Ferrier on site to conduct ACM work inspection. No discrepancies cited. Work site secured for holiday break.</p>

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

Week Ending - 12/30/2011	Project Shut Down for Holiday Break
--------------------------	-------------------------------------

**Week 2**

Week Ending - 1/6/12	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Smokestack Demolition.

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	99	0	1234.89	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	2	8	15.55	56.52	
Non Friable ACM	2	215	11.62	2581.40	
Class II	30	1107	596.7	19,429.74	

\*Units in gallons

**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	161.5	48			209.5	
Project Totals	7,906.00	1,775			9,681.00	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	209.5	280	0	1,210	
Project Totals	25,302	9,681.00	36,830	0	71,813	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



**Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
Daily tailgate meetings are conducted every day at 7:00 am.

**Open Action Items**

None this week.