

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: February 10, 2012

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Building 25 Power House demolition and steel processing. Building 7 Old Casting Building furnace demolition. Building 53 Smoke Stack demolition and clean-up.</p>
<p><u>ACM Abatement:</u> None this week.</p>
<p><u>Hazardous Materials Removal:</u> Building 7 furnaces.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational during all demo and hazwaste activities. Conducting continuous wind speed and direction monitoring. During the period (February 6 – February 20, 2012) E-BAM real-time particulate concentration Action Levels and Stop Work Levels have been reduced by a factor of 1.14</p>
<p><u>Other</u> - 2-9 - Site walk through with Trustee representatives Armando Avalos and Ken Brandner</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 2/17/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Smokestack demolition.
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 2/24/12	Continue Demo and Hazwaste Removal
	Smokestack Demolition.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	2	104	27.02	1314.04	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	8	0	56.52	
Non Friable ACM	0	219	0	2591.35	
Class II	32	1346	631.26	24,089.74	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	202.75	0			202.75	
Project Totals	8,913.25	1,841.0			10,754	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	202.75	-	0	923	
Project Totals	29,622	10,754	38,450	0	78,826	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.