

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: April 13, 2012

Weekly Activities - Description of Major Tasks Accomplished

Public Relations: None this week.

Plans and Permitting: None this week.

Demolition: Completed Facility 3 demolition and began Facility 4 demolition.

ACM Abatement: Facility 4 ACM abatement.

Hazardous Materials Removal: Collection of rinsate from container storage area triple rinsing activities.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program. (2) E-Bam units operational during all demo, ACM abatement, and hazwaste removal activities. 4-10 / 4-11 - Action level reached at 8:30 and 9:00 am respectively, worked ceased for 30-minutes while increased dust control measures were put in place.

Other - Collected rinsate samples from container storage areas to confirm proper decontamination of concrete surface.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 4/20/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Facility 4 demolition.
	Continue Facility 4 ACM abatement.
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 4/27/12	Continue Demo and Hazwaste Removal
	Continue Facility 4 ACM abatement/demolition.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	108	0	1390.15	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	29	0	310.94	
Friable ACM	0	8	0	56.52	
Non Friable ACM	3	229	11.92	2632.95	
Class II	26	1664	431.93	30,182.90	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	130.5	67			197.5	
Project Totals	10,034.70	2,044.5			12,079	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	197.5	120	0	1,038	
Project Totals	36,102	12,079	38,690	0	86,871	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.