

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: August 19, 2011

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations</u>: None this week.</p>
<p><u>Plans and Permitting</u>: Prepared Building 26 West Cell House PRE-DEMOLITION STUDY in accordance with OSHA Standard 1926.850(a).</p>
<p><u>Demolition</u>: Facility 1 and Facility 2 steel processing. Demolition of Facility 2 Silos. Crushing East Cell House foundation concrete. Dismantling cooling tower catwalks.</p>
<p><u>ACM Abatement</u>: Removal of FACM pipe insulation from Facility 1, Building 25, and Building 26.</p>
<p><u>Hazardous Materials Removal</u>: Removal of hazardous waste from Facility 2 silos.</p>
<p><u>Air Monitoring</u>: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.</p>
<p><u>Other</u> - Mast climber and mast climber erection personnel on-site. Conducted routine SWP3 inspection and maintenance.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

8/26/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities - Facility 2 and 3
	Demo operations -Facility 1.
	Continue hazwaste removal operations
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program
	Receive stack equipment on site

Week 2

9/2/2011 -	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Commence Stack Equipment assembly

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	3	35	30.26	431.31	
< 60 mm Haz. Waste	1	28	0.87	341.84	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	21	0	292.26	
Caustic Solids	0	21	0	214.37	
Friable ACM	0	4	0	19.42	
Non Friable ACM	5	182	7.51	2408.23	
Class II	26	428	469.45	6,556.07	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	188	50			238	
Project Totals	4,670.00	884			5,554.00	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	700	238	1,290.00	0	2,228	
Project Totals	12,482	5,554.00	20,623.25	0	38,659	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.