

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: December 2, 2011

Weekly Activities - Description of Major Tasks Accomplished

Public Relations: None this week.

Plans and Permitting: None this week.

Demolition: Continued Facility 3 demolition and processing. Commence Building 25 (Powerhouse) demolition and processing.


ACM Abatement: NFACM Smoke Stack abatement.

Hazardous Materials Removal: Continued disposal of tank debris from Facility 2.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.

Other - None this week.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 12/9/2011	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Smokestack demolition setup.
	Demo operations - Facility 3 and Building 25 (Powerhouse)
	Continue hazwaste removal operations
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 12/16/2011	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Smokestack Demolition.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	3	99	63.25	1234.89	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	25	0	378.15	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	6	0	40.97	
Non Friable ACM	4	213	16.18	2569.78	
Class II	23	1009	461.77	17,504.76	

*Units in gallons


On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	172.5	50.5			223	
Project Totals	7,392.00	1,620			9,011.50	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	223	335.00	0	1,278	
Project Totals	23,142	9,011.50	35,009.00	0	67,163	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.