



Texas Commission on Environmental Quality New Technology Implementation Grant (NTIG) Program

Implementation Quarterly Report Form

| | |
|--|--|
| Contract Number: 582-25-71298-NG | Grantee Name: NuStar Logistics, L.P. |
| Report for Quarterly Period: August 13-September 30 | Physical Project Address: 222 West Ingle Road, Edinburg, TX, 78540 |
| Date Submitted: September 30, 2025 | Project Representative Name: Houston Keck |
| Project Representative E-Mail: houston.keck@sunoco.com | Project Representative Phone Number: 210-840-4092 |
| Project Summary (150 words or less): This project will install a vapor recovery unit (VRU) at NuStar Logistics, L.P. Edinburg Terminal (NuStar or Sunoco) in Hidalgo County. Hydrocarbon vapors from loading operations are currently controlled using a vapor combustion unit (VCU). The hydrocarbon vapors and supplemental natural gas are combusted with the combustion byproducts directly emitted into the air. This project will replace the VCU as the primary vapor control system with a VRU. This change will reduce emissions in two ways. First, the hydrocarbon vapors will be captured and placed back into product streams rather than being combusted. Second, supplemental natural gas will not be required for the VRU. | |

Section I. Project Progress

A. Indicate which Tasks, as defined in the Grant Contract Scope of Work, are currently in progress. Describe any challenges encountered during the completion of these Tasks. Discuss plans or actions taken to resolve them.

2.5.1 - Bid, order, and receive all necessary equipment for the VRU.

2.5.2 - Finalize scope of work, issue Request For Proposals (RFPs), select vendors and execute labor contracts to install VRU.

2.6.1 - Develop a construction plan to install VRU.

B. Indicate which Tasks have been completed, and any associated accomplishments, this quarter. Describe any challenges encountered during the completion of these Tasks. Discuss actions taken to resolve them.

2.1.2 - Prepared and submitted quarterly progress report.

2.1.3 - Set up website that describes the project with required contract information.

2.2.1-3 - Provided documentation of property rights to agency for their review.

2.3.1 - Secured all permits required for the project and provided to agency for their review.

2.3.1 - Secured all insurance as required by contract and provided to agency for their review.

2.4.1 - Completed facility siting for VRU and associated infrastructure.

2.4.2 - Identified site preparation needs.

Section II. Goals for Upcoming Period

A. Provide a brief description of the Tasks and/or other project goals you hope to realize in the coming period and identify any notable challenges that can be foreseen.

2.4.3 - Complete site preparation.

2.6.2 - Execute the construction plan and install the VRU equipment.

Authorized Official/ Project Representative's Printed name

Houston Keck

Authorized Official Signature/ Project Representative's name

Date

Signed by:

Houston Keck

10/27/2025

C558FADF032B4F9...

Note: Please attach any additional information that you feel should be a part of your report.

This form may be submitted via e-mail to your Grant Manager at terp@tceq.texas.gov.