

Addendum 1
Work Sequence and Schedule
Former ASARCO-Encycle Demolition

Impacted Structure	Work Sequence				Scheduled Removal (by end of month)
	Phase 1 Tank Decontamination	Phase 2 Hazardous Waste Removal ¹	Phase 3 ACM Abatement ¹	Phase 4 Demolition	
Building 5 - East Product Storage			X	X	May-2011
Building 9 - Sanitary Wastewater Bldg		X	X	X	May-2011
Building 17 - East Bag House		X	X	X	May-2011
Building 10 - Product Storage Bins			X	X	May-2011
Building 12 - Brick Building			X	X	May-2011
Building 44 - Brick Building			X	X	May-2011
Building 45 - Brick Building			X	X	May-2011
Building 52 - Brick Building			X	X	May-2011
Building 19 - Substation			X	X	May-2011
Building 11 - Wastewater Treatment Building			X	X	May-2011
Building 18 - Brick Building			X	X	May-2011
Building 20 - Brick Building			X	X	May-2011
Building 21 - Oil House			X	X	May-2011
Building 24 - West Bag House		X	X	X	May-2011
Building 28 - Reagent Storage Building			X	X	May-2011
Building 13 - Yard Offices			X	X	May-2011
Building 29 - Brick Building			X	X	May-2011
Building 30 - Brick Building			X	X	May-2011
Building 32 - Zinc Building			X	X	May-2011
Building 33 - Lunch Room			X	X	May-2011
Building 34 - MCC L&M			X	X	May-2011
Building 27 - South Reagent Storage Building			X	X	May-2011
Building 7 - Old Casting Building		X	X	X	Jun-2011
Building 1 - Facility 1	X	X	X	X	Jul-2011
Building 16 - East Cell House - Unsound Structure ²		X	X	X	Aug-2011
Building 26 - West Cell House - Unsound Structure ²		X	X	X	Sep-2011
Smokestack		X	X	X	Sep-2011
Building 25 - Power House		X	X	X	Nov-2011

Addendum 1
Work Sequence and Schedule
Former ASARCO-Encycle Demolition

Impacted Structure	Work Sequence				Scheduled Removal (by end of month)
	Phase 1 Tank Decontamination	Phase 2 Hazardous Waste Removal ¹	Phase 3 ACM Abatement ¹	Phase 4 Demolition	
Building 2 - Facility 2 - East Half - Unsound Structure ²	X	X	X	X	Nov-2011
Building 36 - Reagent Storage		X	X	X	Nov-2011
Building 3 - Facility 3		X	X	X	Dec-2011
Building 4 - Facility 4		X	X	X	Dec-2011
Building 14 - Lettered Bins Building - No Demo					NA
Building 47 - Change House/Guard House - No Demo					NA
Building 51 - Warehouse Storage Building - No Demo					NA
Building 46 - Admin Building and Lab - No Demo					NA
Non-Impacted Structure					
Building 6 - Product Storage				X	Apr-2011
Building 8 - Hazardous Waste Storage				X	Apr-2011
Building 15 - Plant Engineering				X	Apr-2011
Building 22 - Metal Building				X	Apr-2011
Building 23 - Metal Building				X	Apr-2011
Building 31 - Spill Sorbent Storage				X	Apr-2011
Building 35 - Scale House				X	Apr-2011
Building 37 - MCC 29D				X	Apr-2011
Building 38 - Brick Building				X	Apr-2011
Building 39 - Substation				X	Apr-2011
Building 40 - Substation				X	Apr-2011
Building 41 - Lab				X	May-2011
Cooling Towers				X	May-2011
Building 43 - Brick Building				X	May-2011
Water Tower				X	May-2011

Notes:

1. Hazardous waste removal and ACM abatement may be concurrent.
2. Structure unsound, waste removal may be concurrent with demolition for worker safety.
3. Phase 2 hazardous waste removal will be conducted to extent possible prior to the 2011 hurricane season.