

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: July 1, 2011

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations</u>: None this week.</p>
<p><u>Plans and Permitting</u>: None this week.</p>
<p><u>Demolition</u>: Demolition of the East Cell House (Building 16) and Reagent Storage (Building 27).</p>
<p><u>ACM Abatement</u>: Removal of NFACM from Facility 1 and Facility 3 Reagent Storage Building (Building 28).</p>
<p><u>Hazardous Materials Removal</u>: Removal of caustic solids originating from the West Cell House (Building 26).</p>
<p><u>Air Monitoring</u>: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.</p>
<p><u>Other</u> -</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

7/8/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities - Facility 1 and 3
	Demo operations - Building 16
	Continue hazwaste removal operations - Building 26.
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

7/15/2011 -	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Continue Tank Cleaning Operations

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	3	31	16.43	390.95	
< 60 mm Haz. Waste	3	13	16.18	150.51	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	3	21	32.48	292.26	
Caustic Solids	5	19	38.9	184.76	
Friable ACM	1	4	4.7	19.42	
Non Friable ACM	4	54	17.9	253.74	
Class II	27	270	499.75	4,035.33	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	199.5	50.75			250.25	
Project Totals	3,242.25	537.5			3,779.75	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	250.25	1,004.00	0	1,974	
Project Totals	8,226	3,779.75	14,149.25	0	26,155	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am. Hydraulic line broke on a sweeper. Spill response was initiated and material was cleaned up.

Open Action Items

None this week.