

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: July 29, 2011

Weekly Activities - Description of Major Tasks Accomplished

Public Relations: Project Team conducted media presentation August 2, 2011 to discuss project progress and to review smoke stack demolition procedures.

Plans and Permitting: None this week.

Demolition: Complete demolition of the Facility 1, processing steel. Demolition of Facility 2 Silos.

ACM Abatement: Removal of NFACM from Facility 2, approximately 50% complete.

Hazardous Materials Removal: Removal of hazardous waste from Facility 2 silos.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.

Other - Inspected and maintained storm water BMPs.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

8/5/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities - Facility 2 and 3
	Demo operations -Facility 1.
	Continue hazwaste removal operations
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program
	Receive stack equipment on site

Week 2

8/12/2011 -	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Commence Stack Equipment assembly

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	33		416.09	
< 60 mm Haz. Waste	0	24	0	289.09	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	21	0	292.26	
Caustic Solids	0	21	0	214.37	
Friable ACM	0	4	0	19.42	
Non Friable ACM	14	174	60.95	2388.9	
Class II	21	374	308.34	5,421.72	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	216.75	48			264.75	
Project Totals	4,287.50	784			5,071.50	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	700	264.75	-	0	965	
Project Totals	11,082	5,071.50	18,202.25	0	34,356	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.