CONTRIBUTING ZONE PLAN MODIFICATION

LENOX HILL 14661 RONALD W REAGAN BLVD LEANDER, WILLIAMSON COUNTY, TEXAS

Prepared For:

BRIDGE TOWER HOMES, LLC

5430 LBJ Freeway #1050 Dallas, TX 75240 (469) 936-1695

Prepared By:

KIMLEY-HORN AND ASSOCIATES, INC.

10814 Jollyville Rd. Bldg. 4 Ste. 200 Austin, TX 78759 (512) 410-7737

Firm No. 928 KHA Project No. 06293601



June 2023

Modification of a Previously Approved Contributing Zone Plan Checklist

- Edwards Aquifer Application Cover Page (TCEQ-20705)
- Modification of a Previously Approved Contributing Zone Plan Form (TCEQ-10259)

Attachment A - Original Approval Letter and Approved Modification Letters

Attachment B - Narrative of Proposed Modification

Attachment C - Current site plan of the approved project

- Contributing Zone Plan Application (TCEQ-10257)
- Storm Water Pollution Prevention Plan (SWPPP)

-OR-

- Temporary Stormwater Section (TCEQ-0602)
- Copy of Notice of Intent (NOI)
- Agent Authorization Form (TCEQ-0599), if application submitted by agent
- Application Fee Form (TCEQ-0574)
- Check Payable to the "Texas Commission on Environmental Quality"
- Core Data Form (TCEQ-10400)

Texas Commission on Environmental Quality

Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with 30 TAC 213.

Administrative Review

- 1. <u>Edwards Aquifer applications</u> must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.
 - To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: http://www.tceq.texas.gov/field/eapp.
- 2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
- 3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
- 4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.
 - An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.
- 5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
- 6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

- When an application is deemed administratively complete, the technical review period begins. The regional
 office will distribute copies of the application to the identified affected city, county, and groundwater
 conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days
 to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
- 2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

- clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.
- 3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
- 4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity Name: Lenox Hill Townhomes				2. Regulated Entity No.: RN111398608				
3. Customer Name: Bridge Tower Homes, LLC			4. Customer No.: CN605729698					
5. Project Type: (Please circle/check one)	New	Modification Extension		nsion	Exception			
6. Plan Type: (Please circle/check one)	WPAP CZP	SCS	UST	AST	EXP	EXT	Technical Clarification	Optional Enhanced Measures
7. Land Use: (Please circle/check one)	Residential	Non-r	Non-residential		8. Site		te (acres):	16.422
9. Application Fee:	4,000	10 P	ermai	nent I	RMP	-Jellyfish treatment filter (2)		ment filter (2)
y. application rec.	4,000	10.1	10. Permanent BMP		31/11 ()	-Batch Detention Pond		on Pond
11. SCS (Linear Ft.):	0	12. AST/UST (No. Tanks)			anks): 0			
13. County:	Williamson	14. W	14. Watershed:				Turkey Creek	

Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%2oGWCD%2omap.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region				
County:	Hays	Travis	Williamson	
Original (1 req.)	_	_	_	
Region (1 req.)	_	_	_	
County(ies)		_	_	
Groundwater Conservation District(s)	Edwards Aquifer AuthorityBarton Springs/ Edwards AquiferHays TrinityPlum Creek	Barton Springs/ Edwards Aquifer	NA	
City(ies) Jurisdiction	AustinBudaDripping SpringsKyleMountain CitySan MarcosWimberleyWoodcreek	AustinBee CavePflugervilleRollingwoodRound RockSunset ValleyWest Lake Hills	AustinCedar ParkFlorenceGeorgetownJerrell _X_LeanderLiberty HillPflugervilleRound Rock	

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)	_				
Region (1 req.)					_
County(ies)					
Groundwater Conservation District(s)	Edwards Aquifer Authority Trinity-Glen Rose	Edwards Aquifer Authority	Kinney	EAA Medina	EAA Uvalde
City(ies) Jurisdiction	Castle HillsFair Oaks RanchHelotesHill Country VillageHollywood ParkSan Antonio (SAWS)Shavano Park	Bulverde Fair Oaks Ranch Garden Ridge New Braunfels Schertz	NA	San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.			
Sarah J. Mays, P.E.			
Print Name of Customer/Authorized Agent			
sarah mays	6/5/2023		
Signature of Customer/Authorized Agent	Date		

FOR TCEQ INTERNAL USE ONLY				
Date(s)Reviewed:	Date Administratively Complete:			
Received From:	Co	Correct Number of Copies:		
Received By:	Dis	istribution Date:		
EAPP File Number:	Co	omplex:		
Admin. Review(s) (No.):	No	No. AR Rounds:		
Delinquent Fees (Y/N):	Re	Review Time Spent:		
Lat./Long. Verified:	SO	OS Customer Verification:		
Agent Authorization Complete/Notarized (Y/N):				
Core Data Form Complete (Y/N):	= -	heck: Signed (Y/N):		
Core Data Form Incomplete Nos.:		Less than 90 days old (Y/N):		

Modification of a Previously Approved Contributing Zone Plan

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Transition Zone and Relating to 30 TAC 213.4(j), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Modification of a Previously Approved Contributing Zone Plan** is hereby submitted for TCEQ review and executive director approval. The request was prepared by:

Print Name of Customer/Agent: Sarah J. Mays, P.E
Date: <u>6/5/20</u> 23
Signature of Customer/Agent:
sarah mays

Project Information

1.	Current Regulated Entity Name: <u>Lenox Hill</u> Townhomes Original Regulated Entity Name: <u>Lenox Hi</u> ll Townhomes Assigned Regulated Entity Number(s) (RN): 111398608
	Edwards Aquifer Protection Program ID Number(s): 11002857 The applicant has not changed and the Customer Number (CN) is: CN605729698 The applicant or Regulated Entity has changed. A new Core Data Form has been provided.
2.	Attachment A: Original Approval Letter and Approved Modification Letters. A copy of the original approval letter and copies of any modification approval letters are attached.

3. A modification of a previously approved plan is requested for (check all that apply):

Any physical or operational modification of any best management practices or structure(s), including but not limited to temporary or permanent ponds, dams,
berms, silt fences, and diversionary structures;
Any change in the nature or character of the regulated activity from that which was originally approved;
 A change that would significantly impact the ability to prevent pollution of the Edwards Aquifer and hydrologically connected surface water; or
Any development of land previously identified in a contributing zone plan as undeveloped.
Summary of Proposed Modifications (select plan type being modified). If the approved

4. Summary of Proposed Modifications (select plan type being modified). If the approved plan has been modified more than once, copy the appropriate table below, as necessary, and complete the information for each additional modification.

CZP Modification	Approved Project	Proposed Modification	
Summary			
Acres	<u>16.422</u>	<u>16.422</u>	
Type of Development	Residential - Townhomes	Residential - Townhomes	
Number of Residential	<u>1</u>	<u>1</u>	
Lots			
Impervious Cover (acres)	<u>5.20</u>	<u>5.43</u>	
Impervious Cover (%)	<u>32</u>	<u>33</u>	
Permanent BMPs	Jellyfish Filter (1),	Jellyfish Filter (2), Batch	
Other	Batch Detention Pond	<u>Detention Pond</u>	
	<u>LUES: 73</u>	LUES: 92	
AST Modification	Approved Project	Proposed Modification	
Summary			
Number of ASTs	<u>X</u>	X	
Other	<u>X</u>	X	
UST Modification	Approved Project	Proposed Modification	
Summary			
Number of USTs	X	X	
Other	X	X	

5.	Attachment B: Narrative of Proposed Modification. A detailed narrative description of the nature of the proposed modification is attached. It discusses what was approved, including previous modifications, and how this proposed modification will change the approved plan.
6.	Attachment C: Current Site Plan of the Approved Project. A current site plan showing the existing site development (i.e., current site layout) at the time this application for modification is attached. A site plan detailing the changes proposed in the submitted modification is required elsewhere. The approved construction has not commenced. The original approval letter and any subsequent modification approval letters are included as Attachment A to document that the approval has not expired.
	 ☐ The approved construction has commenced and has been completed. Attachment C illustrates that the site was constructed as approved. ☐ The approved construction has commenced and has been completed. Attachment C illustrates that the site was not constructed as approved. ☐ The approved construction has commenced and has not been completed. Attachment C illustrates that, thus far, the site was constructed as approved. ☐ The approved construction has commenced and has not been completed. Attachment C illustrates that, thus far, the site was not constructed as approved.
7.	 Acreage has not been added to or removed from the approved plan. Acreage has been added to or removed from the approved plan and is discussed in Attachment B: Narrative of Proposed Modification.
8.	Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

Attachment A – Original TCEQ approval letter

ATTACHMENT A - ORIGINAL TCEQ APPROVAL LETTER



Jon Niermann, *Chairman*Emily Lindley, *Commissioner*Bobby Janecka, *Commissioner*Toby Baker, *Executive Director*



TEXAS COMMISSION ON ENVIRONMENTAL QUALITY

Protecting Texas by Reducing and Preventing Pollution

April 26, 2022

Mr. Adam Green Bridge Tower Homes, LLC 12801 N. Central Expressway, Suite 1675 Dallas, Texas 75243

Re: Edwards Aquifer, Williamson County

NAME OF PROJECT: Lenox Hill Townhomes; Located at 14881 Ronald Reagan Blvd.; Leander, TX

TYPE OF PLAN: Request for Approval of a Contributing Zone Plan (CZP); 30 Texas Administrative Code (TAC) Chapter 213 Edwards Aguifer

Edwards Aquifer Protection Program ID No. 11002857; Regulated Entity No. RN111398608

Dear Mr. Green:

The Texas Commission on Environmental Quality (TCEQ) has completed its review of the request for approval of a Contributing Zone Plan Application for the above-referenced project submitted to the Austin Regional Office by Kimley-Horn and Associates, Inc. on behalf of Bridge Tower Homes, LLC on December 28, 2021. Final review of the CZP application was completed after additional materials were received on April 6, 2022, and April 22, 2022. As presented to the TCEO, the Temporary and Permanent Best Management Practices (BMPs) and construction plans were prepared by a Texas Licensed Professional Engineer to be in general compliance with the requirements of 30 TAC Chapter 213. These planning materials were sealed, signed, and dated by a Texas Licensed Professional Engineer. Therefore, based on the engineer's concurrence of compliance, the planning materials for construction of the proposed project and pollution abatement measures are hereby approved subject to applicable state rules and the conditions in this letter. The applicant or a person affected may file with the chief clerk a motion for reconsideration of the executive director's final action on this Edwards Aquifer Protection Plan. A motion for reconsideration must be filed no later than 23 days after the date of this approval letter. This approval expires two (2) years from the date of this letter unless, prior to the expiration date, more than 10 percent of the construction has commenced on the project or an extension of time has been requested.

PROJECT DESCRIPTION

The proposed residential project will have a site area of approximately 16.42 acres. It will include the construction of a detached townhome development. The total impervious cover of the site will be approximately 5.20 acres (31.6%). Project wastewater will be disposed of by conveyance to the existing City of Leander Wastewater Treatment Plant.

PERMANENT POLLUTION ABATEMENT MEASURES

To prevent the pollution of stormwater runoff originating on-site or upgradient of the site and potentially flowing across and off the site after construction, a batch detention basin, and a Jellyfish JFPD0808-15-3, designed using the TCEQ technical guidance document, <u>Complying with the Edwards Aquifer Rules: Technical Guidance on Best Management Practices (2005)</u>, will be constructed to treat stormwater runoff. The required total suspended solids (TSS) treatment for this project is 4,526 pounds of TSS generated from the 5.20 acres of impervious cover (IC). The approved measures meet the required 80 percent removal of the increased load in TSS caused by the project.

SPECIAL CONDITIONS

- I. All sediment and/or media removed from the permanent pollution abatement measures during maintenance activities shall be properly disposed of according to 30 TAC 330 or 30 TAC 335, as applicable.
- II. All permanent pollution abatement measures shall be operational prior to occupancy of the facility.

STANDARD CONDITIONS

- 1. Pursuant to Chapter 7 Subchapter C of the Texas Water Code, any violations of the requirements in 30 TAC Chapter 213 may result in administrative penalties.
- 2. The holder of the approved Edwards Aquifer protection plan must comply with all provisions of 30 TAC Chapter 213 and all best management practices and measures contained in the approved plan. Additional and separate approvals, permits, registrations and/or authorizations from other TCEQ Programs (i.e., Stormwater, Water Rights, UIC) can be required depending on the specifics of the plan.
- 3. In addition to the rules of the Commission, the applicant may also be required to comply with state and local ordinances and regulations providing for the protection of water quality.

Prior to Commencement of Construction

- 4. All contractors conducting regulated activities at the referenced project location shall be provided a copy of this notice of approval. At least one complete copy of the approved CZP and this notice of approval shall be maintained at the project location until all regulated activities are completed.
- 5. Modification to the activities described in the referenced CZP application following the date of approval may require the submittal of a plan to modify this approval, including the payment of appropriate fees and all information necessary for its review and approval prior to initiating construction of the modifications.
- 6. The applicant must provide written notification of intent to commence construction, replacement, or rehabilitation of the referenced project. Notification must be submitted to the Austin Regional Office no later than 48 hours prior to commencement of the regulated activity. Written notification must include the date on which the regulated activity will commence, the name of the approved plan and program ID number for the regulated activity, and the name of the prime contractor with the name and telephone number of the contact person. The executive director will use the notification to determine if the approved plan is eligible for an extension.
- 7. Temporary erosion and sedimentation (E&S) controls, i.e., silt fences, rock berms, stabilized construction entrances, or other controls described in the approved CZP, must be installed prior to construction, and maintained during construction. Temporary E&S controls may be

Mr. Adam Green Page 3 April 26, 2022

removed when vegetation is established, and the construction area is stabilized. The TCEQ may monitor stormwater discharges from the site to evaluate the adequacy of temporary E&S control measures. Additional controls may be necessary if excessive solids are being discharged from the site.

During Construction

- 8. During the course of regulated activities related to this project, the applicant or agent shall comply with all applicable provisions of 30 TAC Chapter 213, Edwards Aquifer. The applicant shall remain responsible for the provisions and conditions of this approval until such responsibility is legally transferred to another person or entity.
- 9. This approval does not authorize the installation of temporary aboveground storage tanks on this project. If the contractor desires to install a temporary aboveground storage tank for use during construction, an application to modify this approval must be submitted and approved prior to installation. The application must include information related to tank location and spill containment. Refer to Standard Condition No. 5, above.
- 10. If sediment escapes the construction site, the sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain). Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50 percent. Litter, construction debris, and construction chemicals shall be prevented from becoming stormwater discharge pollutants.
- 11. Discharges of sediment laden water are not allowed. If dewatering becomes necessary, the discharge will be filtered through appropriately selected best management practices. These may include vegetated filter strips, sediment traps, rock berms, silt fence rings, etc.
- 12. The following records shall be maintained and made available to the executive director upon request: the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 13. Stabilization measures shall be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, and construction activities will not resume within 21 days. When the initiation of stabilization measures by the 14th day is precluded by weather conditions, stabilization measures shall be initiated as soon as practicable.

After Completion of Construction

- 14. Owners of permanent BMPs and measures must ensure that the BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the Austin Regional Office within 30 days of site completion.
- 15. The applicant shall be responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred. A copy of the transfer of responsibility must be filed with the executive director through the Austin Regional Office within 30 days of the transfer. A copy of the transfer form (TCEQ-10263) is enclosed.
- 16. Upon legal transfer of this property, the new owner(s) is required to comply with all terms of the approved Edwards Aquifer protection plan. If the new owner intends to commence any new regulated activity on the site, a new Edwards Aquifer protection plan that specifically addresses the new activity must be submitted to the executive director.

Mr. Adam Green Page 4 April 26, 2022

Approval of the plan for the new regulated activity by the executive director is required prior to commencement of the new regulated activity.

- 17. A CZP approval or extension will expire, and no extension will be granted if more than 50 percent of the total construction has not been completed within ten years from the initial approval of a plan. A new plan must be submitted to the Austin Regional Office with the appropriate fees for review and approval by the executive director prior to commencing any additional regulated activities.
- 18. At project locations where construction is initiated and abandoned, or not completed, the site shall be returned to a condition such that the aquifer is protected from potential contamination.

This action is taken under authority delegated by the Executive Director of the Texas Commission on Environmental Quality. If you have any questions or require additional information, please contact Ms. Jade Mendiola, of the Edwards Aquifer Protection Program of the Austin Regional Office at (512) 339-2929.

Sincerely,

Lillian Butler, Section Manager

Edwards Aquifer Protection Program

Texas Commission on Environmental Quality

LIB/jkm

Enclosures: Change in Responsibility for Maintenance on Permanent Best Management

Practices and Measures, Form TCEQ-10263

cc: Ms. Sarah Mays, P.E., Kimley-Horn and Associates, Inc.

Attachment B

ATTACHMENT B

PROJECT BACKGROUND

Lenox Hill Townhomes is a 16.42-acre development of attached and detached townhomes. The subject tract is located at 14661 Ronald Reagan Blvd in Leander, TX. It is currently undeveloped and is bifurcated by Block House Creek. Private improvements to the site include drive aisles, water, wastewater, and storm drainage infrastructure. Public improvements include a wastewater extension and asphalt pavement widening to accommodate a right-turn lane. The anticipated site disturbance is 6.69 acres.

The site lies within the Edwards Aquifer Contributing Zone and a portion of the site lies within the 100-year floodplain as defined by the Federal Emergency Management Agency Federal Insurance Rate Map #48491C0470F dated December 20, 2019. The subject site will follow Optional Enhanced Measures (OEM) with all water quality measures designed for compliance with design standards listed in Appendix A within document RG-348.

NARRATIVE OF PREVIOUSLY APPROVED PROJECT

The original Contributing Zone Plan application for the Lenox Hill was approved on April 26, 2022, Edwards Aquifer Protection Program ID No. 11002857. This Contributing Zone Plan approved one (1) batch detention pond, and one (1) Jellyfish (JFPD0808-15-3) to act as water quality BMPs for 16.42 acres of residential development and a proposed impervious cover of 5.20 acres. The approval letter was issued to Bridge Tower Homes, LLC. A copy of the approval letter can be found as **Attachment A.**

NARRATIVE OF PROPOSED PROJECT MODIFICATION

The purpose of this Modified Contributing Zone Plan is to:

- Modify the designs of the previously approved batch detention pond.
- Add an additional Jellyfish (JFPD0808-15-3) treatment filter.
- Update the impervious cover calculations and contributing drainage areas for the overall site and drainage areas.



Attachment B

A summary of the development components is presented below:

Batch Detention - Pond A

Pond A is a batch detention pond located at the center of the site. The pond location, design, outfall and inlet structures have been modified from the previously approved CZP design. In the previous CZP design, there existed two inflow pipes to the batch detention pond and one outflow pipe. The volume of the inflow was derived solely from onsite flow. The updated batch detention water quality pond includes one inflow pipe with flow from both onsite and offsite discharges. The geometry and volume of the pond has changed to reflect increase detained flow volume as well as to avoid environmental buffers on site.

The previously approved version of the pond is summarized in Table 1 and the updated pond information is summarized in Table 2. See the Water Quality and Detention Pond Plan sheets for Pond A calculations and details.

Jellyfish Filter J1

Jellyfish Filter J1 is in the northcentral portion of the site. This filter is the new addition that will treat the impervious cover flow on the western portion of the site before outfalling to Blockhouse Creek. The undeveloped offsite flow will not be treated and will continue to the outfall at Blockhouse Creek. See the Water Quality and Detention Pond Plan sheets for Jellyfish Filters J1 & J2 calculations and details.

Jellyfish Filter J2

Jellyfish Filter J2 is in the southeastern portion of the site. This filter was proposed in the approved CZP and will treat the impervious cover flow on the eastern portion of the site before outfalling to Blockhouse Creek.



Attachment B

Table 1: Water Quality Pond Summary- April 26, 2022 Approved CZP

Water Quality Feature	Drainage Area (Orig. CZP) (Acres)	Impervious Cover (AC)	TCEQ Required TSS Treatment (lbs)	Provided TSS Treatment (lbs)
Batch Detention	5.38	4.17	3,628	4,221
Jellyfish Filter	4.06	1.03	1,671	1,860
Total	9.44	5.20	5,299	6,081

Table 2: Water Quality Pond Summary- Proposed Modified CZP


Water Quality Feature	Drainage Area (AC)	Impervious Cover (AC)	TCEQ Required TSS Treatment (lbs)	Provided TSS Treatment (lbs)
Batch Detention	3.35	2.03	1,767	2,572
Jellyfish Filter – J1	17.95	2.06	2,139	2,139
Jellyfish Filter – J2	2.42	1.34	1,384	1,526
Public Roadway Improvements	.3	.16	0	N/A
Overtreatment Area	.1	.03	0	N/A
Total	24.12	5.62	5,290	6,237



Attachment C – Current site plan

ATTACHMENT C - CURRENT SITE PLAN





Contributing Zone Plan Application

Texas Commission on Environmental Quality

for Regulated Activities on the Contributing Zone to the Edwards Aquifer and Relating to 30 TAC §213.24(1), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Contributing Zone Plan Application** is hereby submitted for TCEQ review and Executive Director approval. The application was prepared by:

Print Name of Customer/Agent: Sarah J. Mays, P.E.

Date: 6/5/2023

Signature of Customer/Agent:

sarah mays

Regulated Entity Name: Lenox Hill

Project Information

1. County: Williamson

2. Stream Basin: Brazos

3. Groundwater Conservation District (if applicable): N/A

4. Customer (Applicant):

Contact Person: Shaivali Desai

Entity: <u>Bridge Tower Homes, LLC</u>
Mailing Address: <u>5430 LBJ Fwy</u>. #1050

 City, State: Dallas, TX
 Zip: 75240

 Telephone: 469-903-2246
 Fax: _____

	Email Address: Sdesai@Bridgetowerhome.com
5.	Agent/Representative (If any):
	Contact Person: Sarah J. Mays, P.E. Entity: Kimley-Horn Mailing Address: 10814 Jollyville Road, Avallon IV, Suite 200 City, State: Austin, TX Telephone: 512-649-8745 Email Address: Sarah.Mays@Kimley-Horn.com
6.	Project Location:
	 ☐ The project site is located inside the city limits of <u>Leander</u>. ☐ The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of ☐ The project site is not located within any city's limits or ETJ.
7.	The location of the project site is described below. Sufficient detail and clarity has been provided so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.
	The subject property is located in between Ronald Reagan Blvd. and 183A within Blockhouse creek. The location can be seen in the Road Map and the USGS Quadrangle Map; attachements A and B respectively.
8.	Attachment A - Road Map. A road map showing directions to and the location of the project site is attached. The map clearly shows the boundary of the project site.
9.	Attachment B - USGS Quadrangle Map. A copy of the official 7½ minute USGS Quadrangle Map (Scale: 1" = 2000') is attached. The map(s) clearly show:
	☑ Project site boundaries.☑ USGS Quadrangle Name(s).
10.	Attachment C - Project Narrative. A detailed narrative description of the proposed project is attached. The project description is consistent throughout the application and contains, at a minimum, the following details:
	 Area of the site ○ Offsite areas ○ Impervious cover ○ Permanent BMP(s) ○ Proposed site use ○ Site history ○ Previous development ○ Area(s) to be demolished
11.	Existing project site conditions are noted below:

	Existing commercial site
	Existing industrial site
	Existing residential site
	Existing paved and/or unpaved roads
	Undeveloped (Cleared)
	☐ Undeveloped (Undisturbed/Not cleared)
	Other:
12. ⁻	The type of project is:
	Residential: # of Lots:
	Residential: # of Living Unit Equivalents: <u>92</u>
	Commercial
	Industrial
	Other:
13. ⁻	Total project area (size of site): <u>16.422</u> Acres

Total disturbed area: 10.54 Acres

14. Estimated projected population: <u>322</u>

15. The amount and type of impervious cover expected after construction is complete is shown below:

Table 1 - Impervious Cover

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	156,816	÷ 43,560 =	3.6
Parking	0	÷ 43,560 =	0
Other paved surfaces	87,555	÷ 43,560 =	2.01
Total Impervious Cover	244,807	÷ 43,560 =	5.62

Total Impervious Cover $5.62 \div$ Total Acreage $16.42 \times 100 = 34\%$ Impervious Cover

16. 🔀 Attachme	nt D - Factors Affecting Surface Water Quality. A detailed description of all
factors that	it could affect surface water quality is attached. If applicable, this includes the
location a	nd description of any discharge associated with industrial activity other than
constructi	on.

17. Only inert materials as defined by 30 TAC 330.2 will be used as fill material.

For Road Projects Only

Complete questions 18 - 23 if this application is exclusively for a road project. \bowtie N/A 18. Type of project: TXDOT road project. County road or roads built to county specifications. City thoroughfare or roads to be dedicated to a municipality. Street or road providing access to private driveways. 19. Type of pavement or road surface to be used: Concrete Asphaltic concrete pavement Other: 20. Right of Way (R.O.W.): Length of R.O.W.: _____ feet. Width of R.O.W.: feet. L x W = $Ft^2 \div 43,560 Ft^2/Acre = acres$. 21. Pavement Area: Length of pavement area: _____ feet. Width of pavement area: feet. L x W = $Ft^2 \div 43,560 Ft^2/Acre =$ acres. Pavement area acres ÷ R.O.W. area acres x 100 = % impervious cover. 22. A rest stop will be included in this project. A rest stop will not be included in this project. 23. Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ. Stormwater to be generated by the Proposed Project 24. Attachment E - Volume and Character of Stormwater. A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

Wastewater to be generated by the Proposed Project 25. Wastewater is to be discharged in the contributing zone. Requirements under 30 TAC §213.6(c) relating to Wastewater Treatment and Disposal Systems have been satisfied. \bowtie N/A 26. Wastewater will be disposed of by: On-Site Sewage Facility (OSSF/Septic Tank): Attachment F - Suitability Letter from Authorized Agent. An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities. Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285. Sewage Collection System (Sewer Lines): The sewage collection system will convey the wastewater to the City of Leander (name) Treatment Plant. The treatment facility is: \times Existing. Proposed. N/A Complete questions 27 - 33 if this project includes the installation of AST(s) with volume(s)

Permanent Aboveground Storage Tanks(ASTs) ≥ 500 Gallons

greater than or equal to 500 gallons.

 \times N/A

27. Tanks and substance stored:

Table 2 - Tanks and Substance Storage

AST Number	Size (Gallons)	Substance to be Stored	Tank Material
1			
2			
3			

AST Number	Size (Gall	ons)	S	tored		Tank M	aterial
4							
5							
	<u> </u>			Tot	al x 1	l.5 =	Gallons
one-half (1 one tank sy times the c	I be placed within a 1/2) times the stora stem, the containmound the containmound to t	ge capacit ent structu apacity of a	y of the s ure is size all system	system. For fac d to capture o ns.	cilitie ne an	s with m	nore than nalf (1 1/2)
for providin	t G - Alternative Sec ng secondary contair for the Edwards Aqu	nment are	proposed				
	ons and capacity of clary Containment		nt structı	ure(s):			
Length (L)(Ft.)	Width(W)(Ft.)	Height ('H)(Ft.)	L x W x H = (I	Ft3)	Ga	allons
					To	otal:	Gallons
Some of the structure. The piping v	oses, and dispenser e piping to dispenser will be aboveground will be underground	rs or equip					
	ment area must be s) being stored. The				•		
	t H - AST Containme nt structure is attach			_	draw	ing of th	ıe
☐ Internal ☐ Tanks cle	dimensions (length, drainage to a point early labeled learly labeled		=			-	

Substance to be

Dispenser clearly labeled
33. Any spills must be directed to a point convenient for collection and recovery. Spills from storage tank facilities must be removed from the controlled drainage area for disposal within 24 hours of the spill.
 In the event of a spill, any spillage will be removed from the containment structure within 24 hours of the spill and disposed of properly. In the event of a spill, any spillage will be drained from the containment structure through a drain and valve within 24 hours of the spill and disposed of properly. The drain and valve system are shown in detail on the scaled drawing.
Site Plan Requirements
Items 34 - 46 must be included on the Site Plan.
34. \square The Site Plan must have a minimum scale of 1" = 400'.
Site Plan Scale: 1" = <u>100</u> '.
35. 100-year floodplain boundaries:
 Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled. No part of the project site is located within the 100-year floodplain. The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s):
36. The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.
The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot contour intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.
37. A drainage plan showing all paths of drainage from the site to surface streams.
38. The drainage patterns and approximate slopes anticipated after major grading activities
39. Areas of soil disturbance and areas which will not be disturbed.
40. \(\sum \) Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
41. Locations where soil stabilization practices are expected to occur.
42. Surface waters (including wetlands).
□ N/A

43.	☐ Locations where stormwater discharges to surface water.
	There will be no discharges to surface water.
44.	Temporary aboveground storage tank facilities.
	☐ Temporary aboveground storage tank facilities will not be located on this site.
45.	Permanent aboveground storage tank facilities.
	Permanent aboveground storage tank facilities will not be located on this site.
46.	☐ Legal boundaries of the site are shown.
Pe	ermanent Best Management Practices (BMPs)
Pra	ctices and measures that will be used during and after construction is completed.
47.	Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.
	□ N/A
48.	These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
	 ☐ The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site. ☐ A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: ☐ N/A
49.	
	□ N/A
50.	Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes

The site will be used for low density single-family residential development and has 20% or less impervious cover.	
The site will be used for low density single-family residential development but has more than 20% impervious cover.	
The site will not be used for low density single-family residential development.	
1. The executive director may waive the requirement for other permanent BMPs for multifamily residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.	l
 ☐ Attachment I - 20% or Less Impervious Cover Waiver. The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanen BMPs and measures is attached. ☐ The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover. ☐ The site will not be used for multi-family residential developments, schools, or small business sites. 	it
2. X Attachment J - BMPs for Upgradient Stormwater.	
 A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached. No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached. Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached. 	ē
3. X Attachment K - BMPs for On-site Stormwater.	
 A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached. Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached. 	
4. Attachment L - BMPs for Surface Streams. A description of the BMPs and measures that prevent pollutants from entering surface streams is attached.	

		N/A
55. [Attachment M - Construction Plans . Construction plans and design calculations for the proposed permanent BMPs and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. Construction plans for the proposed permanent BMPs and measures are attached and include: Design calculations, TCEQ Construction Notes, all proposed structural plans and specifications, and appropriate details.
[N/A
56. [Attachment N - Inspection, Maintenance, Repair and Retrofit Plan. A site and BMP specific plan for the inspection, maintenance, repair, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan fulfills all of the following:
		Prepared and certified by the engineer designing the permanent BMPs and measures
		 Signed by the owner or responsible party Outlines specific procedures for documenting inspections, maintenance, repairs, and, if necessary, retrofit. ✓ Contains a discussion of record keeping procedures
[N/A
57. [Attachment O - Pilot-Scale Field Testing Plan . Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
	\boxtimes	N/A
58. [Attachment P - Measures for Minimizing Surface Stream Contamination. A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that result in water quality degradation.
[N/A
	-	oonsibility for Maintenance of Permanent BMPs and sures after Construction is Complete.
59. [The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the

ownership of the property is transferred to the entity. Such entity shall then be

60. A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools,

responsible for maintenance until another entity assumes such obligations in writing or

and other sites where regulated activities occur.

Administrative Information


ownership is transferred.

- 61. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions.
- 62. Any modification of this Contributing Zone Plan may require TCEQ review and Executive Director approval prior to construction, and may require submission of a revised application, with appropriate fees.
- 63. The site description, controls, maintenance, and inspection requirements for the storm water pollution prevention plan (SWPPP) developed under the EPA NPDES general permits for stormwater discharges have been submitted to fulfill paragraphs 30 TAC §213.24(1-5) of the technical report. All requirements of 30 TAC §213.24(1-5) have been met by the SWPPP document.
 - The Temporary Stormwater Section (TCEQ-0602) is included with the application.

Attachment A – Site location map

ATTACHMENT A - SITE LOCATION MAP





	Scale:	NTS
SHEET	Designed by:	AEH
1	Drawn by:	AEH
•	Checked by:	
	Date:	October, 2021
OF 1 SHEETS	Project No.	06293601

Road Map

Lenox Hill Leander, Williamson County, Texas






This product is for informational purposes and may not have been prepared for or be suitable for legal, engineering, or surveying purposes. It does not represent an on-th-ground survey and represents only the approximate relative location of property boundaries.

Attachment B – USGS Quadrangle Map

ATTACHMENT B - USGS QUADRANGLE MAP





	Scale:	1:24
SHEET	Designed by:	AEH
1	Drawn by:	AEH
-	Checked by:	
	Date:	October, 2021
OF 1 SHEETS	Project No.	06293601

USGS Quadrangle

Lenox Hill Leander, Williamson County, Texas





This product is for informational purposes and may not have been prepared for or be suitable for legal, engineering, or surveying purposes. It does not represent an on-the goound survey and represents only the approximate relative location of property boundaries.

Attachment C - Project Narrative

ATTACHMENT C - PROJECT NARRATIVE

Lenox Hill Townhomes is a 16.42-acre development of attached and detached townhomes. The subject tract is located at 14661 Ronald Reagan Blvd in Leander, TX. It is currently undeveloped and is bifurcated by Block House Creek. Private improvements to the site include drive aisles, water, wastewater, and storm drainage infrastructure. Public improvements include a wastewater extension and asphalt pavement widening to accommodate a right-turn lane. The anticipated site disturbance is 6.69 acres.

The site lies within the Edwards Aquifer Contributing Zone and a portion of the site lies within the 100-year floodplain as defined by the Federal Emergency Management Agency Federal Insurance Rate Map #48491C0470F dated December 20, 2019. The subject site will follow Optional Enhanced Measures (OEM) with all water quality measures designed for compliance with design standards listed in Appendix A within document RG-348.



Attachment D – Factors Affecting Surface Water Quality

ATTACHMENT D – FACTORS AFFECTING SURFACE WATER QUALITY

Examples of items and activities to be expected with the proposed development include petroleum-based fuels used in vehicles from vehicle parking, and grass and leaves from landscaping.

During construction, water quality could be affected by the runoff carrying sediments and materials from the open construction area and from the construction of buildings. These materials include hydraulic fluid, diesel fuel, oils, asphalt, concrete, and paint. Silt fence will be installed along the downstream portion of the property and inlet protections will be installed around all proposed inlet structures (once constructed).

After construction, all disturbed areas on the site will be re-vegetated and runoff from the proposed improvements will be either released or captured by the proposed inlets and conveyed to the BMP's for water quality treatment



Attachment E – Volume and Character of Storm Water

ATTACHMENT E – VOLUME AND CHARACTER OF STORM WATER

The proposed BMP's were designed and sized to treat the proposed site in fully developed conditions. The proposed improvements include 33% of impervious cover in full build out conditions. TCEQ TSS Removal Calculations are provided on the sheets that follow. Please also reference the following sheets in the attached construction plans:

- Existing Drainage Area Map
- Proposed Drainage Area Map
- Water Quality Area Map
- Water Quality and Detention Pond Plan



ATTACHMENT J-BMP's for upgradient Storm Water

ATTACHMENT J- BMP'S FOR UPGRADIENT STORM WATER

Surface water runoff that originates from the western limits of the site will be captured via storm sewer inlets and conveyed to the Jellyfish water quality treatment filter before out falling into Blockhouse Creek following treatment.

Surface water runoff originating from the southeastern limits of the site will be routed through the storm sewer system to be treated in the batch pond located in the center of the site. This flow will ultimately outfall from the pond into Blockhouse Creek.

A second Jellyfish treatment filter is proposed near the eastern site limits to treat storm runoff resulting from the smaller drainage basin. Developed flows at the discharge point into the Blockhouse Creek do not exceed existing conditions flow, and therefore detention is not provided for this basin

Offsite flows from the undeveloped southern tract will bypass the onsite storm system and outfall directly to Blockhouse Creek. Water quality for the offsite flow is not provided as part of the Lenox Hill development.



ATTACHMENT K - BMPs for On-Site Storm Water

ATTACHMENT K – BMPS FOR ON-SITE STORM WATER

During construction, Best Management Practices include the use of silt fence and inlet protection to capture sediment from the construction area contained within the storm water runoff limits. Silt fence will be installed along the downstream portions of the property, around any staging areas, and around the banks of the creek. Inlet protection will be installed around all existing and proposed inlet structures.

The site is split into three (3) main drainage basins. Most of the site will drain to the batch detention pond. A jellyfish filter is proposed towards the northern site boundary to treat storm water run-off from the smaller on-site drainage basin. An additional jellyfish filter is proposed at the western site boundary to treat storm water run-off that is not captured within the batch detention pond. Discharges from all the areas described above will include the installation of rock riprap to dissipate velocities and minimize erosion potential.

After construction, all disturbed areas on the site will be re-vegetated and runoff from the proposed improvements will be captured by the proposed inlets and conveyed to BMP's.



ATTACHMENT L - BMPS FOR SURFACE STREAMS

ATTACHMENT L – BMPS FOR SURFACE STREAMS

The proposed development site is partially situated within the Blockhouse Creek centerline. To prevent construction debris from entering Blockhouse Creek, all runoff directed to the stream will be treated per TCEQ requirements and no increase in peak flows are expected. Additionally, water being discharged to the creek from the water quality pond will pass through a headwall and riprap structure to reduce the runoff velocity prior to entering the creek. Adhering to this procedure will limit erosion and potential stream contamination. All permanent BMPs have been designed to remove at least 89% of the increase in TSS. All disturbed areas will be re-vegetated in accordance with TCEQ requirements and the applicable Blockhouse Creek PUD guidelines. Temporary erosion controls will be implemented during construction to reduce potential creek contamination by site run-off. Silt fence, rock berms, and a temporary sedimentation basin will be utilized as temporary BMPs.



ATTACHMENT M – Construction Plans

ATTACHMENT M - CONSTRUCTION PLANS

Please reference attached construction plans.



APPROVED BY:	
ROBIN M. GRIFFIN, AICP, EXECUTIVE DIRECTOR OF DEVELOPMENT SERVICES	DATE
EMILY TRUMAN, P.E., CFM, CITY ENGINEER	DATE
MARK TUMMONS, CPRP, DIRECTOR OF PARKS AND RECREATION	DATE
CHIEF JOSHUA DAVIS, FIRE MARSHAL	DATE

LENOX HILL TOWNHOMES

PROJECT INFORMATION:

- ZONING: BLOCKHOUSE TOWNHOUSE PUD PER ORDINANCE 19-024-00 (SFT-2-A)
- PROPOSED USE: SINGLE FAMILY TOWNHOUSE

CALLED 16.429 ACRE TRACT OUT OF THE WALTER CAMPBELL SURVEY ABSTRACT NO. 3

- ALL WATER QUALITY AND DRAINAGE IMPROVEMENTS PROPOSED WITH THIS PLAN SET ARE PRIVATE
- THE ENGINEER OF RECORD IS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY, REGULATORY COMPLIANCE, AND ADEQUACY OF THESE PLANS AND/OR SPECIFICATIONS WHETHER OR NOT THE PLANS AND/OR SPECIFICATIONS WERE REVIEWED BY THE CITY ENGINEER(S).

SITE DEVELOPMENT PLANS PROJECT NUMBER 21-SD-044 CITY OF LEANDER WILLIAMSON COUNTY, TX

ENGINEER



OWNER

LENOX HILL OWNER, LLC FREEWAY STE 1050 DALLAS, TX 75240 TEL: 214-440-5606


DEVELOPER


TEL: 214-440-5606

BRIDGE TOWER HOMES, LLC FREEWAY STE 1050 DALLAS, TX 75240

SURVEYOR

BRYAN TECHNICAL SERVICES, INC 911 NORTH MAIN TAYLOR, TEXAS 76574 TEL: 512-352-9090





VICINITY MAP

MARCH 2023

PROJECT MANAGER

SARAH J. MAYS, P.E.

03/28/2023

DATE

RELEASE OF THIS APPLICATION DOES NOT CONSTITUTE A VERIFICATION OF ALL DATA, INFORMATION AND CALCULATIONS SUPPLIED BY THE APPLICANT. THE ENGINEER OF RECORD IS SOLELY RESPONSIBLE FOR THE COMPLETNESS, THE ACCURACY, AND ADEQUACY OF HIS/HER SUBMITTAL, WHETHER OR NOT THE APPLICATION IS REVIEWED FOR CODE COMPLIANCE BY CITY ENGINEERS.

SHEET INDEX

SHEET NUMBER	SHEET TITLE
1	COVER SHEET CENERAL NOTES
3	GENERAL NOTES KIMLEY-HORN GENERAL NOTES
4	FINAL PLAT (SHEET 1 OF 4)
5	FINAL PLAT (SHEET 2 OF 4)
6	FINAL PLAT (SHEET 3 OF 4)
7	FINAL PLAT (SHEET 4 OF 4)
8	EXISTING CONDITIONS AND DEMO PLAN (SHEET 1 OF 2)
9	EXISTING CONDITIONS AND DEMO PLAN (SHEET 2 OF 2)
10	EROSION CONTROL PLAN (SHEET 1 OF 2)
11	EROSION CONTROL PLAN (SHEET 2 OF 2)
12	EROSION CONTROL DETAILS
13	OVERALL GRADING PLAN
14	GRADING PLAN (SHEET 1 OF 7)
15	GRADING PLAN (SHEET 2 OF 7)
16	GRADING PLAN (SHEET 3 OF 7)
17	GRADING PLAN (SHEET 4 OF 7)
18	GRADING PLAN (SHEET 5 OF 7)
19 	GRADING PLAN (SHEET 6 OF 7)
20	GRADING PLAN (SHEET 7 OF 7)
21	EXISTING DRAINAGE AREA MAP
22	PROPOSED DRAINAGE AREA MAP
23	INLET DRAINAGE AREA MAP (SHEET 1 OF 2) INLET DRAINAGE AREA MAP (SHEET 2 OF 2)
25	WATER QUALITY AREA MAP
25	WATER QUALITY AREA MAP WATER QUALITY AND DETENTION POND PLAN (SHEET 1 OF 2)
27	WATER QUALITY AND DETENTION POND PLAN (SHEET 2 OF 2)
28	WATER QUALITY DETAILS
29	CHANNEL PLAN & PROFILE
30	CHANNEL CROSS SECTIONS
31	SITE PLAN
32	WATER PLAN (SHEET 1 OF 2)
33	WATER PLAN (SHEET 2 OF 2)
34	WASTEWATER PLAN (SHEET 1 OF 2)
35	WASTEWATER PLAN (SHEET 2 OF 2)
36	OVERALL STORM PLAN (SHEET 1 OF 2)
37	OVERALL STORM PLAN (SHEET 2 OF 2)
38	STORM PLAN & PROFILE SD-A
39	STORM PLAN & PROFILE SD-B
40	STORM PLAN & PROFILE SD-C
41 42	STORM PLAN & PROFILE SD-D STORM PLAN & PROFILE SD-E
43	STORM PLAN & PROFILE SD-E STORM PLAN & PROFILE SD-F & SD-G
44	DIMENSION CONTROL PLAN (SHEET 1 OF 2)
45	DIMENSION CONTROL PLAN (SHEET 2 OF 2)
46	PAVING PLAN (SHEET 1 OF 2)
47	PAVING PLAN (SHEET 2 OF 2)
48	TREE PRESERVATION PLAN
49	TREE TABLE (SHEET 1 OF 2)
50	TREE TABLE (SHEET 2 OF 2)
51	PARK PLAN
52	STORM DRAIN DETAILS
53	SITE DETAILS
54	FIRE PROTECTION DETAILS
55	PAVING DETAILS (1 OF 2)
56	PAVING DETAILS (2 OF 2)
57	UTILITY DETAILS (SHEET 1 OF 2)
58	UTILITY DETAILS (SHEET 2 OF 2)
59	ADDRESS PLAN (SHEET 1 OF 2)
60	ADDRESS PLAN (SHEET 2 OF 2)
61	LANDSCAPE PLANTING PLAN (SHEET 1 OF 4)
62	LANDSCAPE PLANTING PLAN (SHEET 2 OF 4)
63	LANDSCAPE PLANTING PLAN (SHEET 3 OF 4)
64	LANDSCAPE PLANTING TYP LOT LANDSCAPE
65	LANDSCAPE PLANTING TYP. LOT LANDSCAPE
66	LANDSCAPE PLANTING DETAILS
67	FENCE AND WALL DETAILS
68	LANDSCAPE NOTES
69	RETAINING WALL COVER SHEET
70	RETAINING WALL BLANG
71	RETAINING WALL PLANS
	RETAINING WALL NOTES & DETAILS
/3	RETAINING WALL NOTES & DETAILS
71 72 73 BENCHN DATUM IS NAVD '88, USING GEO	RETAINING WALL PLANS RETAINING WALL NOTES & DETAILS IARKS

 BM #2 TBM-CSS-IN-ASPH ELEV. = 861.17 NORTHING: 10173728.87 EASTING: 3095144.14 BM #141 FH-TOP-BOLT

ELEV. = 846.89 NORTHING: 10173963.32 EASTING: 3095151.09





VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES

SHEET NUMBER OF 84

SHEE COVER

b DUAL 1" METERS AND BELOW DEW39F-12-1CA OR FOUAL

MEETING THE FOLLOWING GRADATION SPECIFICATION:

35. SAND, AS DESCRIBED IN AUSTIN SPECIFICATION ITEM 510 PIPE, SHALL NOT BE USED AS

BEDDING STONE, PEA GRAVEL AND IN LIEU OF SAND, A NATURALLY OCCURRING OR MANUFACTURED STONE MATERIAL CONFORMING TO ASTM C33 FOR STONE QUALITY AND

BEDDING FOR WATER AND WASTEWATER LINES, ACCEPTABLE BEDDING MATERIALS ARE PIPE.

c 15" SINGLE METER DEW65C-14-1CA OR FOUAL d. 2" SINGLE METER DFW1730F-12-1CA, OR EQUAL

SIEVE SIZE PERCENT RETAINED BY WEIGHT

#4 40-85

36. THE CONTRACTOR IS HEREBY NOTIFIED THAT CONNECTING TO, SHUTTING DOWN, OR TERMINATING EXISTING UTILITY LINES MAY HAVE TO OCCUR AT OFF-PEAK HOURS. SUCH HOURS ARE USUALLY OUTSIDE NORMAL WORKING HOURS AND POSSIBLY BETWEEN 12 AM AND 37. ALL WASTEWATER CONSTRUCTION SHALL BE IN ACCORDANCE WITH THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY (TCEQ) REGULATIONS, 30 TAC CHAPTER 213 AND 30 TAC CHAPTER 217, AS APPLICABLE. WHENEVER TCEQ AND CITY OF LEANDER SPECIFICATION CONFLICT, THE MORE STRINGENT SHALL APPLY. 38. MANHOLES SHALL BE COATED PER CITY OF AUSTIN SPL WW-511 (RAVEN 405 OR SPRAYWALL). 39. DENSITY TESTING FOR TRENCH BACKFILL LOCATED WITHIN THE LIMITS OF THE PAVED AREA IS

CONTRACTOR. CAMERA TESTING FOR WASTEWATER LINES IN ROADWAY SHALL OCCUR BEFORE PAVING. CONTRACTOR SHALL PROVIDE THE CITY WITH A DVD COPY OF THE FULL CAMERA 41. RECLAIMED AND RECYCLED WATER LINE SHALL BE CONSTRUCTED OF "PURPLE PIPE." ALL RECLAIMED AND RECYCLED WATER VALVE COVERS SHALL BE SQUARE AND PAINTED PURPLE.

40. ALL GRAVITY WASTEWATER MAINS TO BE TESTED BY CAMERA AND PAID FOR BY THE

TO BE DONE IN 12" LIFTS EVERY 500' AND AT LEAST ONCE PER LINE SEGMENT

STREET AND DRAINAGE NOTES

1. ALL SIDEWALKS SHALL COMPLY WITH THE AMERICANS WITH DISABILITIES ACT. THE CITY OF LEANDER HAS NOT REVIEWED THESE PLANS FOR COMPLIANCE WITH THE AMERICANS WITH DISABILITIES ACT, OR ANY OTHER ACCESSIBILITY LEGISLATION, AND DOES NOT WARRANTY OR APPROVE THESE PLANS FOR ANY ACCESSIBILITY STANDARDS. 2. PRIOR TO ACCEPTANCE THE ENGINEER SHALL SUBMIT DOCUMENTATION THAT THE IMPROVEMENTS WERE INSPECTED BY TDLR OR A REGISTERED ACCESSIBLITY SPECIALIST (RAS) AND ARE IN COMPLIANCE WITH THE REQUIREMENTS OF THE TABA. 3. CONTRACTOR SHALL PROVIDE QUALITY TESTING FOR ALL INFRASTRUCTURES TO BE ACCEPTED AND MAINTAINED BY THE CITY OF LEANDER AFTER COMPLETION. THE CONTRACTOR SHALL

NOTIFY THE CITY OF LEANDER ENGINEERING DEPARTMENT AT 528-2700 NO LESS THAN 48 HOURS PRIOR TO ANY TESTING. 4. BACKFILL BEHIND THE CURB SHALL BE COMPACTED TO OBTAIN A MINIMUM OF 95% MAXIMUM DENSITY TO WITHIN 6" OF TOP OF CURB. MATERIAL USED SHALL BE PRIMARILY GRANULAR WITH NO ROCKS LARGER THAN 6" IN THE GREATEST DIMENSION. THE REMAINING 6" SHALL BE CLEAN TOPSOIL FREE FROM ALL CLODS AND SUITABLE FOR SUSTAINING PLANT LIFE 5. A MINIMUM OF 6" OF TOPSOIL SHALL BE PLACED BETWEEN THE CURB AND RIGHT-OF-WAY AND IN ALL DRAINAGE CHANNELS EXCEPT CHANNELS CUT IN STABLE ROCK. 6. DEPTH OF COVER FOR ALL CROSSINGS UNDER PAVEMENT, INCLUDING GAS, ELECTRIC

TELEPHONE, CABLE TV, ETC., SHALL BE A MINIMUM OF 36" BELOW SUBGRADE 7. STREET RIGHT-OF-WAY SHALL BE GRADED AT A SLOPE OF 1/4" PER FOOT TOWARD THE CURB UNLESS OTHERWISE INDICATED, HOWEVER, IN NO CASE SHALL THE WIDTH OF RIGHT-OF-WAY AT 1/2" PER FOOT SLOPE BE LESS THAN 10 FEET UNLESS A SPECIFIC REQUEST FOR AN ALTERNATE GRADING SCHEME IS MADE TO AND ACCEPTED BY THE CITY OF LEANDER PUBLIC WORKS

8. BARRICADES BUILT TO THE CITY OF LEANDER STANDARDS SHALL BE ERECTED ON ALL DEAD-END STREETS AND AS NECESSARY DURING CONSTRUCTION TO MAINTAIN JOB AND PUBLIC SAFETY. 9. ALL REINFORCED CONCRETE PIPE SHALL BE MINIMUM CLASS III OF TONGUE AND GROOVE OR O-RING JOINT DESIGN. 10. THE CONTRACTOR IS TO NOTIFY THE ENGINEERING INSPECTOR 48 HOURS PRIOR TO THE

FOLLOWING TESTING: PROOF ROLLING SUB-GRADE AND EVERY LIFT OF ROADWAY EMBANKMENT, IN-PLACE DENSITY TESTING OF EVERY BASE COURSE, AND ASPHALT CORES. ALL OF THIS TESTING MUST BE WITNESSED BY A CITY OF LEANDER REPRESENTATIVE. 11. THE CONTRACTOR MUST PROVIDE A PNEUMATIC TRUCK PER TXDOT SPEC FOR PROOF ROLLING. 12. AT INTERSECTIONS WHICH HAVE VALLEY DRAINAGE, THE CROWNS OF THE INTERSECTING STREETS WILL CULMINATE IN A DISTANCE OF 40 FEET FROM INTERSECTING CURB LINE UNLESS OTHERWISE NOTED.

13. AT THE INTERSECTION OF TWO 44' STREETS OR LARGER, THE CROWNS OF THE INTERSECTING STREETS WILL CULMINATE IN A DISTANCE OF 40 FEET FROM INTERSECTING CURB LINE UNLESS OTHERWISE NOTED

14. A CURB LAYDOWN IS REQUIRED AT ALL POINTS WHERE THE PROPOSED SIDEWALK INTERSECTS 15. ALL STRIPING, WITH THE EXCEPTION OF STOP BARS, CROSS WALKS, WORDS AND ARROWS, IS TO BE TYPE II (WATER BASED). STOP BARS, CROSS WALKS, WORDS AND ARROWS REQUIRE TYPE I **THERMOPLASTIC** 16. MANHOLE FRAMES, COVERS, VALVES, CLEAN-OUTS, ETC. SHALL BE RAISED TO GRADE PRIOR TO

FINAL PAVEMENT CONSTRUCTION. 17. CONTRACTOR SHALL NOTIFY THE LEANDER ENGINEERING DEPARTMENT AT 528-2700 AT LEAST 48 HOURS PRIOR TO THE INSTALLATION OF ANY DRAINAGE FACILITY WITHIN A DRAINAGE EASEMENT OR STREET ROW. THE METHOD OF PLACEMENT AND COMPACTION OF BACKFILL IN THE CITY'S ROW MUST BE APPROVED PRIOR TO THE START OF BACKFILL OPERATIONS. 18. A STOP BAR SHALL BE PLACED AT ALL STOP SIGN LOCATIONS. 19. A MINIMUM OF SEVEN DAYS OF CURE TIME IS REQUIRED FOR HMAC PRIOR TO THE

INTRODUCTION OF PUBLIC VEHICULAR TRAFFIC TO ANY STREETS. 20. THE GEOTECHNICAL ENGINEER SHALL INSPECT THE SUBGRADE FOR COMPLIANCE WITH THE DESIGN ASSUMPTIONS MADE DURING PREPARATION OF THE SOILS REPORT. ANY ADJUSTMENTS THAT ARE REQUIRED SHALL BE MADE THROUGH REVISIONS OF THE

21. GEOTECHNICAL INVESTIGATION INFORMATION AND PAVEMENT RECOMMENDATIONS WERE PROVIDED BY MLA GEOTECHNICAL PER REPORT NO. 20101100.012. REFERENCE THE GEOTECHNICAL REPORT "TOWNHOMES AT BLOCKHOUSE CREEK" PREPARED BY MLA GEOTECHNICAL ON 1/26/2023.

TRENCH SAFETY SYSTEMS TO BE UTILIZED FOR THIS PROJECT ARE DESCRIBED IN ITEM 509S TRENCH SAFETY SYSTEMS" OF THE CITY OF AUSTIN STANDARD SPECIFICATIONS AND SHALL BE IN ACCORDANCE WITH THE LAWS OF THE STATE OF TEXAS AND THE U.S. OCCUPATION SAFETY AND HEALTH ADMINISTRATION REGULATIONS.

. POSITIVE DRAINAGE SHALL BE MAINTAINED ON ALL SURFACE AREAS WITHIN THE SCOPE OF THIS PROJECT. CONTRACTOR SHOULD TAKE PRECAUTIONS NOT TO ALLOW ANY PONDING OF 2. THE CONTRACTOR SHALL CONSTRUCT EARTHEN EMBANKMENTS WITH SLOPES NO STEEPER THAN 3:1 AND COMPACT SOIL TO 95% OF MAXIMUM DENSITY IN ACCORDANCE WITH THE CITY

OF AUSTIN STANDARD SPECIFICATIONS. 3. AREAS OF SOIL DISTURBANCE ARE LIMITED TO GRADING AND IMPROVEMENTS SHOWN. ALL OTHER AREAS WILL NOT BE DISTURBED.

BENCHMARK NOTES

DATUM IS NAVD '88, USING GEOID B13, BASED ON GPS OBSERVATIONS. BM #2 TBM-CSS-IN-ASPH

ELEV. = 861.17' NORTHING: 10173728.87 EASTING: 3095144.14

BM #141 FH-TOP-BOLT

ELEV. = 846.89' NORTHING: 10173963.32 EASTING: 3095151.09 TEXAS COMMISSION ON ENVIRONMENTAL QUALITY CONTRIBUTING ZONE PLAN GENERAL CONSTRUCTION NOTES:

1. WRITTEN CONSTRUCTION NOTIFICATION MUST BE GIVEN TO THE APPROPRIATE TCEQ REGIONAL OFFICE NO LATER THAN 48 HOURS PRIOR TO COMMENCEMENT OF THE REGULATED ACTIVITY. INFORMATION MUST INCLUDE THE DATE ON WHICH THE REGULATED ACTIVITY WILL COMMENCE, THE NAME OF THE APPROVED PLAN FOR THE REGULATED ACTIVITY, AND THE NAME OF THE PRIME CONTRACTOR AND THE NAME AND TELEPHONE NUMBER OF THE CONTACT PERSON.

2. ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROJECT MUST BE PROVIDED WITH COMPLETE COPIES OF THE APPROVED CONTRIBUTING ZONE PLAN AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTORS ARE REQUIRED TO KEEP ON-SITE COPIES OF THE APPROVED PLAN AND

3. IF ANY SENSITIVE FEATURE IS DISCOVERED DURING CONSTRUCTION, ALL REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MUST BE SUSPENDED IMMEDIATELY. THE APPROPRIATE TCEQ REGIONAL OFFICE MUST BE IMMEDIATELY NOTIFIED OF ANY SENSITIVE FEATURES ENCOUNTERED DURING CONSTRUCTION. THE REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MAY NOT PROCEED UNTIL THE TCEQ HAS REVIEWED AND APPROVED THE METHODS PROPOSED TO PROTECT THE SENSITIVE FEATURE AND THE EDWARDS

AQUIFER FROM ANY POTENTIALLY ADVERSE IMPACTS TO WATER QUALITY. 4. NO TEMPORARY ABOVEGROUND HYDROCARBON AND HAZARDOUS SUBSTANCE STORAGE TANK SYSTEM IS INSTALLED WITHIN 150 FEET OF A DOMESTIC, INDUSTRIAL, IRRIGATION, OR PUBLIC WATER SUPPLY WELL.

5. PRIOR TO COMMENCEMENT OF CONSTRUCTION, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY SELECTED, INSTALLED, AND MAINTAINED IN ACCORDANCE WITH THE MANUFACTURERS SPECIFICATIONS AND GOOD ENGINEERING PRACTICES. CONTROLS SPECIFIED IN THE TEMPORARY STORM WATER SECTION OF THE APPROVED EDWARDS AQUIFER CONTRIBUTING ZONE PLAN ARE REQUIRED DURING CONSTRUCTION. IF INSPECTIONS INDICATE A CONTROL HAS BEEN USED INAPPROPRIATELY, OR INCORRECTLY, THE APPLICANT MUST REPLACE OR MODIFY THE CONTROL FOR SITE SITUATIONS. THE CONTROLS MUST REMAIN IN PLACE UNTIL DISTURBED AREAS ARE REVEGETATED AND THE AREAS HAVE BECOME PERMANENTLY STABILIZED.

6. IF SEDIMENT ESCAPES THE CONSTRUCTION SITE, OFF-SITE ACCUMULATIONS OF SEDIMENT MUST BE REMOVED AT A FREQUENCY SUFFICIENT TO MINIMIZE OFFSITE IMPACTS TO WATER QUALITY (E.G., FUGITIVE SEDIMENT IN STREET BEING WASHED INTO SURFACE STREAMS OR SENSITIVE FEATURES BY THE NEXT

7. SEDIMENT MUST BE REMOVED FROM SEDIMENT TRAPS OR SEDIMENTATION PONDS NOT LATER THAN WHEN DESIGN CAPACITY HAS BEEN REDUCED BY 50%. A PERMANENT STAKE MUST BE PROVIDED THAT CAN INDICATE WHEN THE SEDIMENT OCCUPIES 50% OF THE BASIN VOLUME.

8. LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER SHALL BE PREVENTED FROM BECOMING A POLLUTANT SOURCE FOR STORMWATER DISCHARGES (E.G., SCREENING OUTFALLS, PICKED UP DAILY).

9. ALL SPOILS (EXCAVATED MATERIAL) GENERATED FROM THE PROJECT SITE MUST BE STORED ON-SITE WITH PROPER E&S CONTROLS.

10. STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS PRACTICABLE IN PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED, AND CONSTRUCTION ACTIVITIES WILL NOT RESUME WITHIN 21 DAYS. WHEN THE INITIATION OF STABILIZATION MEASURES BY THE 14TH DAY IS PRECLUDED BY WEATHER CONDITIONS, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS PRACTICABLE.

11. THE FOLLOWING RECORDS SHALL BE MAINTAINED AND MADE AVAILABLE TO THE TCEQ UPON REQUEST: THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR; THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE; AND THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.

12. THE HOLDER OF ANY APPROVED EDWARD AQUIFER CONTRIBUTING ZONE PLAN MUST NOTIFY THE APPROPRIATE REGIONAL OFFICE IN WRITING AND OBTAIN APPROVAL FROM THE EXECUTIVE DIRECTOR PRIOR TO INITIATING ANY OF THE FOLLOWING:

A. ANY PHYSICAL OR OPERATIONAL MODIFICATION OF ANY BEST MANAGEMENT PRACTICES OR STRUCTURE(S), INCLUDING BUT NOT LIMITED TO PONDS, DAMS, BERMS, SEWAGE TREATMENT PLANTS, AND DIVERSIONARY STRUCTURES:

B. ANY CHANGE IN THE NATURE OR CHARACTER OF THE REGULATED ACTIVITY FROM THAT WHICH WAS ORIGINALLY APPROVED OR A CHANGE WHICH WOULD SIGNIFICANTLY IMPACT THE ABILITY OF THE PLAN TO PREVENT POLLUTION OF THE EDWARDS AQUIFER, AND PHYSIOLOGICALLY CONNECTED SURFACE

C. ANY DEVELOPMENT OF LAND PREVIOUSLY IDENTIFIED AS UNDEVELOPED IN THE ORIGINAL CONTRIBUTING ZONE PLAN.

TCEQ REGION 11 OFFICE 12100 PARK 35 CIRCLE, BUILDING A, RM 179 **AUSTIN, TEXAS 78753-3795** PHONE: (512) 339-2929 (512) 339-3795

Sarahimays 129794

WARNING: CONTRACTOR IS TO 4 VERIFY PRESENCE AND EXACT ____ LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION.

ELEV. = 861.17'

ELEV. = 846.89

NORTHING: 10173728.87

NORTHING: 10173963.32

EASTING: 3095151.09

EASTING: 3095144.14

BENCHMARKS

DATUM IS NAVD '88, USING GEOID B13, BASED ON GPS

OBSERVATIONS.

BM #2 TBM-CSS-IN-ASPH

BM #141 FH-TOP-BOLT

SPECIFICATIONS OR DETAILS, THE MORE RESTRICTIVE SPECIFICATION AND DETAIL SHALL BE FOLLOWED 2. THE CONTRACTOR SHALL COMPLY WITH CITY (OR TOWN) "GENERAL NOTES" FOR CONSTRUCTION. IF EXISTING AND REQUIRED BY THE CITY. FOR INSTANCES WHERE THEY CONFLICT WITH THESE KH GENERAL NOTES, THEN THE MORE RESTRICTIVE SHALL APPLY. 3. THE CONTRACTOR SHALL FURNISH ALL MATERIAL AND LABOR TO CONSTRUCT THE FACILITY AS SHOWN AND DESCRIBED IN THE CONSTRUCTION DOCUMENTS IN ACCORDANCE WITH THE APPROPRIATE AUTHORITIES' SPECIFICATIONS AND REQUIREMENTS. 4. THE CONTRACTOR SHALL VISIT THE SITE PRIOR TO BIDDING TO DETERMINE EXISTING CONDITIONS.

5. THE EXISTING CONDITIONS SHOWN ON THESE PLANS WERE PROVIDED BY THE TOPOGRAPHIC SURVEY PREPARED BY THE PROJECT SURVEYOR, AND ARE BASED ON THE BENCHMARKS SHOWN. THE CONTRACTOR SHALL REFERENCE THE SAME BENCHMARKS. 6. THE CONTRACTOR SHALL REVIEW AND VERIFY THE EXISTING TOPOGRAPHIC SURVEY SHOWN ON THE PLANS REPRESENTS EXISTING FIELD CONDITIONS PRIOR TO CONSTRUCTION, AND SHALL REPORT ANY DISCREPANCIES FOUND TO THE OWNER AND ENGINEER

7. IF THE CONTRACTOR DOES NOT ACCEPT THE EXISTING TOPOGRAPHIC SURVEY AS SHOWN ON THE PLANS, WITHOUT EXCEPTION, THEN THE CONTRACTOR SHALL SUPPLY AT THEIR OWN EXPENSE, A TOPOGRAPHIC SURVEY BY A REGISTERED PROFESSIONAL LAND SURVEYOR TO THE OWNER AND ENGINEER FOR REVIEW. 8. CONTRACTOR SHALL PROVIDE ALL CONSTRUCTION SURVEYING AND STAKING.

9. CONTRACTOR SHALL VERIFY HORIZONTAL AND VERTICAL CONTROL, INCLUDING BENCHMARKS PRIOR TO COMMENCING CONSTRUCTION OR STAKING OF IMPROVEMENTS. PROPERTY LINES AND CORNERS SHALL BE HELD AS THE HORIZONTAL CONTROL. 10. THE CONTRACTOR SHALL REVIEW AND VERIFY ALL DIMENSIONS, ELEVATIONS, AND FIELD CONDITIONS THAT MAY AFFECT CONSTRUCTION. ANY DISCREPANCIES ON THE DRAWINGS SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE ARCHITECT AND ENGINEER BEFORE COMMENCING WORK. NO FIELD CHANGES OR DEVIATIONS FROM DESIGN ARE TO BE MADE WITHOUT PRIOF APPROVAL OF THE ARCHITECT, ENGINEER, AND IF APPLICABLE THE CITY AND OWNER. NO CONSIDERATION WILL BE GIVEN TO CHANGE ORDERS FOR WHICH THE CITY, ENGINEER, AND OWNER WERE NOT CONTACTED PRIOR TO CONSTRUCTION OF THE AFFECTED ITEM. 1. CONTRACTOR SHALL THOROUGHLY CHECK COORDINATION OF CIVIL, LANDSCAPE, MEP, ARCHITECTURAL, AND OTHER PLANS PRIOR TO

12.IT IS THE CONTRACTOR'S RESPONSIBILITY TO CONTACT THE VARIOUS UTILITY COMPANIES WHICH MAY HAVE BURIED OR AERIAL UTILITIES WITHIN OR NEAR THE CONSTRUCTION AREA BEFORE COMMENCING WORK TO HAVE THEM LOCATE THEIR EXISTING UTILITIES PRIOR TO CONSTRUCTION. THE CONTRACTOR SHALL PROVIDE AN ADEQUATE MINIMUM NOTICE TO ALL UTILITY COMPANIES PRIOR TO BEGINNING CONSTRUCTION.

COMMENCING CONSTRUCTION. OWNER/ENGINEER SHALL BE NOTIFIED OF ANY DISCREPANCY PRIOR TO COMMENCING WITH

13. CONTRACTOR SHALL CALL TEXAS 811 AN ADEQUATE AMOUNT OF TIME PRIOR TO COMMENCING CONSTRUCTION OR ANY EXCAVATION. 14. CONTRACTOR SHALL USE EXTREME CAUTION AS THE SITE CONTAINS VARIOUS KNOWN AND UNKNOWN PUBLIC AND PRIVATE UTILITIES. 15. THE LOCATIONS, ELEVATIONS, DEPTH, AND DIMENSIONS OF EXISTING UTILITIES SHOWN ON THE PLANS WERE OBTAINED FROM AVAILABLE UTILITY COMPANY MAPS AND PLANS, AND ARE CONSIDERED APPROXIMATE AND INCOMPLETE. IT SHALL BE THE CONTRACTORS' RESPONSIBILITY TO VERIFY THE PRESENCE, LOCATION, ELEVATION, DEPTH, AND DIMENSION OF EXISTING UTILITIES SUFFICIENTLY IN ADVANCE OF CONSTRUCTION SO THAT ADJUSTMENTS CAN BE MADE TO PROVIDE ADEQUATE CLEARANCES. THE ENGINEER SHALL BE NOTIFIED WHEN A PROPOSED IMPROVEMENT CONFLICTS WITH AN EXISTING UTILITY.

16. THE CONTRACTOR IS RESPONSIBLE FOR COORDINATING ANY ADJUSTMENTS AND RELOCATIONS OF EXISTING UTILITIES THAT CONFLICT WITH THE PROPOSED IMPROVEMENTS, INCLUDING BUT NOT LIMITED TO, ADJUSTING EXISTING MANHOLES TO MATCH PROPOSED GRADE, RELOCATING EXISTING POLES AND GUY WIRES THAT ARE LOCATED IN PROPOSED DRIVEWAYS, ADJUSTING THE HORIZONTAL OR VERTICAL ALIGNMENT OF EXISTING UNDERGROUND UTILITIES TO ACCOMMODATE PROPOSED GRADE OR CROSSING WITH A PROPOSED UTILITY, AND ANY OTHERS THAT MAY BE ENCOUNTERED THAT ARE UNKNOWN AT THIS TIME AND NOT SHOWN ON THESE PLANS 17. CONTRACTOR SHALL ARRANGE FOR OR PROVIDE, AT ITS EXPENSE, ALL GAS, TELECOMMUNICATIONS, CABLE, OVERHEAD AND

UNDERGROUND POWER LINE, AND UTILITY POLE ADJUSTMENTS NEEDED. 8. CONTRACTOR IS RESPONSIBLE FOR COORDINATING INSTALLATION OF FRANCHISE UTILITIES THAT ARE NECESSARY FOR ON-SITE AND OFF-SITE CONSTRUCTION, AND SERVICE TO THE PROPOSED DEVELOPMENT.

19. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ALL DAMAGES DUE TO THE CONTRACTORS' FAILURE TO EXACTLY LOCATE AND PRESERVE ALL UTILITIES. THE OWNER OR ENGINEER WILL ASSUME NO LIABILITY FOR ANY DAMAGES SUSTAINED OR COST INCURRED BECAUSE OF THE OPERATIONS IN THE VICINITY OF EXISTING UTILITIES OR STRUCTURES. IF IT IS NECESSARY TO SHORE, BRACE, SWING OR RELOCATE A UTILITY, THE UTILITY COMPANY OR DEPARTMENT AFFECTED SHALL BE CONTACTED BY THE CONTRACTOR AND THEIR PERMISSION OBTAINED REGARDING THE METHOD TO USE FOR SUCH WORK. 20.BRACING OF UTILITY POLES MAY BE REQUIRED BY THE UTILITY COMPANIES WHEN TRENCHING OR EXCAVATING IN CLOSE PROXIMITY

TO THE POLES. THE COST OF BRACING POLES WILL BE BORNE BY THE CONTRACTOR, WITH NO SEPARATE PAY ITEM FOR THIS WORK. THE COST IS INCIDENTAL TO THE PAY ITEM. 21.CONTRACTOR SHALL USE ALL NECESSARY SAFETY PRECAUTIONS TO AVOID CONTACT WITH OVERHEAD AND UNDERGROUND POWER

LINES. CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE LOCAL, STATE, FEDERAL AND UTILITY OWNER REGULATIONS PERTAINING TO WORK SETBACKS FROM POWER LINES 22.THE CONTRACTOR SHALL BE RESPONSIBLE TO OBTAIN ALL REQUIRED CONSTRUCTION PERMITS, APPROVALS, AND BONDS PRIOR TO CONSTRUCTION.

23. THE CONTRACTOR SHALL HAVE AVAILABLE AT THE JOB SITE AT ALL TIMES A COPY OF THE CONTRACT DOCUMENTS INCLUDING PLANS, GEOTECHNICAL REPORT AND ADDENDA, PROJECT AND CITY SPECIFICATIONS, AND SPECIAL CONDITIONS, COPIES OF ANY REQUIRED CONSTRUCTION PERMITS FROSION CONTROL PLANS SWPPP AND INSPECTION REPORTS 24.ALL SHOP DRAWINGS AND OTHER DOCUMENTS THAT REQUIRE ENGINEER REVIEW SHALL BE SUBMITTED BY THE CONTRACTOR

SUFFICIENTLY IN ADVANCE OF CONSTRUCTION OF THAT ITEM, SO THAT NO LESS THAN 10 BUSINESS DAYS FOR REVIEW AND RESPONSE 25.ALL NECESSARY INSPECTIONS AND/OR CERTIFICATIONS REQUIRED BY CODES, JURISDICTIONAL AGENCIES, AND/OR UTILITY SERVICE COMPANIES SHALL BE PERFORMED PRIOR TO USE OF THE FACILITY AND THE FINAL CONNECTION OF SERVICES. 26.CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS.

27. CONTRACTOR'S BID PRICE SHALL INCLUDE ALL INSPECTION FEES 28.ALL SYMBOLS SHOWN ON THESE PLANS (E.G. FIRE HYDRANT, METERS, VALVES, INLETS, ETC....) ARE FOR PRESENTATION PURPOSES ONLY AND ARE NOT TO SCALE. CONTRACTOR SHALL COORDINATE FINAL SIZES AND LOCATIONS WITH APPROPRIATE CITY INSPECTOR. 29. THE SCOPE OF WORK FOR THE CIVIL IMPROVEMENTS SHOWN ON THESE PLANS TERMINATES 5-FEET FROM THE BUILDING. REFERENCE THE BUILDING PLANS (E.G. ARCHITECTURAL, STRUCTURAL, MEP) FOR AREAS WITHIN 5-FEET OF THE BUILDING AND WITHIN THE

BUILDING FOOTPRINT. 30 REFER TO ARCHITECTURAL AND STRUCTURAL PLANS FOR ALL FINAL BUILDING DIMENSIONS 31. THE PROPOSED BUILDING FOOTPRINT(S) SHOWN IN THESE PLANS WAS PROVIDED TO KIMLEY-HORN AND ASSOCIATES, INC. (KH) BY THE PROJECT ARCHITECT AT THE TIME THESE PLANS WERE PREPARED. IT MAY NOT BE THE FINAL CORRECT VERSION BECAUSE THE BUILDING DESIGN WAS ONGOING. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR CONFIRMING THE FINAL CORRECT VERSION OF THE BUILDING FOOTPRINT WITH THE ARCHITECT AND STRUCTURAL ENGINEER PRIOR TO LAYOUT. DIMENSIONS AND/OR COORDINATES SHOWN ON THESE PLANS WERE BASED ON THE ABOVE STATED ARCHITECTURAL FOOTPRINT. AND ARE THEREFORE A PRELIMINARY LOCATION OF THE BUILDING. THE CONTRACTOR IS SOLELY RESPONSIBLE TO VERIFY WHAT PART OF THE BUILDING THE ARCHITECT'S FOOTPRINT REPRESENTS (E.G. SLAB, OUTSIDE WALL, MASONRY LEDGE, ETC.....) AND TO CONFIRM ITS FINAL POSITION ON THE SITE

BASED ON THE FINAL ARCHITECTURAL FOOTPRINT, CIVIL DIMENSION CONTROL PLAN, SURVEY BOUNDARY AND/OR PLAT. ANY DIFFERENCES FOUND SHALL BE REPORTED TO KH IMMEDIATELY. 32.ALL CONSTRUCTION SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OR LATEST EDITION), INCLUDING SUBSEQUENT ADDENDA

33. CONTRACTOR IS RESPONSIBLE FOR ALL MATERIALS TESTING AND CERTIFICATION, UNLESS SPECIFIED OTHERWISE BY OWNER. ALL MATERIALS TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR AND COMPLY WITH CITY STANDARD SPECIFICATIONS AND GEOTECHNICAL REPORT. TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING MATERIALS. OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR MATERIALS TESTING. 34.ALL COPIES OF MATERIALS TEST RESULTS SHALL BE SENT TO THE OWNER, ENGINEER AND ARCHITECT DIRECTLY FROM THE TESTING

35.IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE MATERIALS, THAT THE WORK CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS 36.DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING, THE CONTRACTOR SHALL ADHERE TO GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE PROPOSED

BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING, IF NONE IS CURRENTLY EXISTING. 37.ALL CONTRACTORS MUST CONFINE THEIR ACTIVITIES TO THE WORK AREA. NO ENCROACHMENTS OUTSIDE OF THE WORK AREA WILL BE ALLOWED. ANY DAMAGE RESULTING THEREFROM SHALL BE CONTRACTOR'S SOLE RESPONSIBILITY TO REPAIR. 38. THE CONTRACTOR SHALL PROTECT ALL EXISTING STRUCTURES, UTILITIES, MANHOLES, POLES, GUY WIRES, VALVE COVERS, VAULT

LIDS, FIRE HYDRANTS, COMMUNICATION BOXES/PEDESTALS, AND OTHER FACILITIES TO REMAIN AND SHALL REPAIR ANY DAMAGES AT NO COST TO THE OWNER. 39. THE CONTRACTOR SHALL IMMEDIATELY REPAIR OR REPLACE ANY PHYSICAL DAMAGE TO PRIVATE PROPERTY OR PUBLIC IMPROVEMENTS, INCLUDING BUT NOT LIMITED TO: FENCES, WALLS, SIGNS, PAVEMENT, CURBS, UTILITIES, SIDEWALKS, GRASS, TREES, LANDSCAPING, AND IRRIGATION SYSTEMS, ETC.... TO ORIGINAL CONDITION OR BETTER AT NO COST TO THE OWNER.

40.ALL AREAS IN EXISTING RIGHT-OF-WAY DISTURBED BY SITE CONSTRUCTION SHALL BE REPAIRED TO ORIGINAL CONDITION OR BETTER, INCLUDING AS NECESSARY GRADING, LANDSCAPING, CULVERTS, AND PAVEMENT. 41.THE CONTRACTOR SHALL SALVAGE ALL EXISTING POWER POLES, SIGNS, WATER VALVES, FIRE HYDRANTS, METERS, ETC... THAT ARE TO BE RELOCATED DURING CONSTRUCTION. 42.CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING

DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 43.THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN, PREPARED BY A PROFESSIONAL ENGINEER IN THE STATE OF TEXAS, TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING TRENCH SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA FOR ALL TRENCHES. NO OPEN TRENCHES SHALL BE ALLOWED OVERNIGHT WITHOUT PRIOR WRITTEN APPROVAL OF THE CITY. 44.THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER.

45.SITE SAFETY IS SOLELY THE RESPONSIBILITY OF THE CONTRACTOR 46.THESE PLANS DO NOT EXTEND TO OR INCLUDE DESIGNS OR SYSTEMS PERTAINING TO THE SAFETY OF THE CONTRACTOR OR ITS EMPLOYEES, AGENTS OR REPRESENTATIVES IN THE PERFORMANCE OF THE WORK. THE ENGINEER'S SEAL HEREON DOES NOT EXTEND TO ANY SUCH SAFETY SYSTEM. THE CONTRACTOR SHALL BE RESPONSIBLE FOR IMPLEMENTATION OF ALL REQUIRED SAFETY PROCEDURES AND PROGRAMS

47.SIGNS RELATED TO SITE OPERATION OR SAFETY ARE NOT INCLUDED IN THESE PLANS. 48.CONTRACTOR OFFICE AND STAGING AREA SHALL BE AGREED ON BY THE OWNER AND CONTRACTOR PRIOR TO BEGINNING OF CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR ALL PERMITTING REQUIREMENTS FOR THE CONSTRUCTION OFFICE, TRAILER, STORAGE, AND STAGING OPERATIONS AND LOCATIONS.

49.LIGHT POLES, SIGNS, AND OTHER OBSTRUCTIONS SHALL NOT BE PLACED IN ACCESSIBLE ROUTES. 50.ALL SIGNS, PAVEMENT MARKINGS, AND OTHER TRAFFIC CONTROL DEVICES SHALL CONFORM TO THE "TEXAS MANUAL ON UNIFORM 51. TOP RIM ELEVATIONS OF ALL EXISTING AND PROPOSED MANHOLES SHALL BE COORDINATED WITH TOP OF PAVEMENT OR FINISHED

GRADE AND SHALL BE ADJUSTED TO BE FLUSH WITH THE ACTUAL FINISHED GRADE AT THE TIME OF PAVING. 52.CONTRACTOR SHALL ADJUST ALL EXISTING AND PROPOSED VALVES, FIRE HYDRANTS, AND OTHER UTILITY APPURTENANCES TO MATCH ACTUAL FINISHED GRADES AT THE TIME OF PAVING. 53. THE CONTRACTOR IS RESPONSIBLE FOR CONSTRUCTION SEQUENCING AND PHASING, AND SHALL CONTACT THE APPROPRIATE CITY

OFFICIALS, INCLUDING BUILDING OFFICIAL, ENGINEERING INSPECTOR, AND FIRE MARSHALL TO LEARN OF ANY REQUIREMENTS. 54. CONTRACTOR IS RESPONSIBLE FOR PREPARATION, SUBMITTAL, AND APPROVAL BY THE CITY OF A TRAFFIC CONTROL PLAN PRIOR TO THE START OF CONSTRUCTION. AND THEN THE IMPLEMENTATION OF THE PLAN.

21.ALL COPIES OF SOILS TEST RESULTS SHALL BE SENT TO THE OWNER, ENGINEER AND ARCHITECT DIRECTLY FROM THE TESTING 55.CONTRACTOR SHALL KEEP A NEAT AND ACCURATE RECORD OF CONSTRUCTION, INCLUDING ANY DEVIATIONS OR VARIANCES FROM

56.THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING AS-BUILT PLANS TO THE ENGINEER AND CITY IDENTIFYING ALL DEVIATIONS AND VARIATIONS FROM THESE PLANS MADE DURING CONSTRUCTION.

LAWS, AND ORDINANCES THAT APPLY TO THE CONSTRUCTION SITE LAND DISTURBANCE.

THE CONTRACTOR SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL EROSION CONTROL AND WATER QUALITY REQUIREMENTS,

2. CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF THE "TCEQ GENERAL PERMIT TO DISCHARGE UNDER THE TEXAS

POLITIANT DISCHARGE FLIMINATION SYSTEM TXR 150000" 3. EROSION CONTROL DEVICES SHOWN ON THE EROSION CONTROL PLAN FOR THE PROJECT SHALL BE INSTALLED PRIOR TO THE START 4. ALL EROSION CONTROL DEVICES ARE TO BE INSTALLED IN ACCORDANCE WITH THE APPROVED PLANS AND SPECIFICATIONS FOR THE

5. CONTRACTOR IS SOLELY RESPONSIBLE FOR INSTALLATION, IMPLEMENTATION, MAINTENANCE, AND EFFECTIVENESS OF ALL EROSION CONTROL DEVICES, BEST MANAGEMENT PRACTICES (BMPS), AND FOR UPDATING THE EROSION CONTROL PLAN DURING CONSTRUCTION AS FIELD CONDITIONS CHANGE.

6. CONTRACTOR SHALL DOCUMENT THE DATES OF INSTALLATION, MAINTENANCE OR MODIFICATION, AND REMOVAL FOR EACH BMP EMPLOYED IN THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IF APPLICABLE. 7. AS STORM SEWER INLETS ARE INSTALLED ON-SITE, TEMPORARY EROSION CONTROL DEVICES SHALL BE INSTALLED AT EACH INLET PER

APPROVED DETAILS.

3. THE EROSION CONTROL DEVICES SHALL REMAIN IN PLACE UNTIL THE AREA IT PROTECTS HAS BEEN PERMANENTLY STABILIZED. 9. CONTRACTOR SHALL PROVIDE ADEQUATE EROSION CONTROL DEVICES NEEDED DUE TO PROJECT PHASING. 10. CONTRACTOR SHALL OBSERVE THE EFFECTIVENESS OF THE EROSION CONTROL DEVICES AND MAKE FIELD ADJUSTMENTS AND MODIFICATIONS AS NEEDED TO PREVENT SEDIMENT FROM LEAVING THE SITE. IF THE EROSION CONTROL DEVICES DO NOT

EFFECTIVELY CONTROL EROSION AND PREVENT SEDIMENTATION FROM WASHING OFF THE SITE, THEN THE CONTRACTOR SHALL

11 OFF-SITE SOIL BORROW SPOIL AND STORAGE AREAS (IF APPLICABLE) ARE CONSIDERED AS PART OF THE PROJECT SITE AND MUST ALSO COMPLY WITH THE EROSION CONTROL REQUIREMENTS FOR THIS PROJECT. THIS INCLUDES THE INSTALLATION OF BMP'S TO CONTROL EROSION AND SEDIMENTATION AND THE ESTABLISHMENT OF PERMANENT GROUND COVER ON DISTURBED AREAS PRIOR TO FINAL APPROVAL OF THE PROJECT. CONTRACTOR IS RESPONSIBLE FOR MODIFYING THE SWPPP AND EROSION CONTROL PLAN TO INCLUDE BMPS FOR ANY OFF-SITE THAT ARE NOT ANTICIPATED OR SHOWN ON THE EROSION CONTROL PLAN.

QUALITY. PROTECTIVE MEASURES SHALL BE PROVIDED IF NEEDED TO ACCOMPLISH THIS REQUIREMENT, SUCH AS COVERING OR

13. CONTRACTORS SHALL INSPECT ALL EROSION CONTROL DEVICES, BMPS, DISTURBED AREAS, AND VEHICLE ENTRY AND EXIT AREAS

THE SWPPP BOOKLET IF APPLICABLE. TO VERIFY THAT THE DEVICES AND EROSION CONTROL PLAN ARE FUNCTIONING PROPERLY

14. CONTRACTOR SHALL CONSTRUCT A STABILIZED CONSTRUCTION ENTRANCE AT ALL PRIMARY POINTS OF ACCESS IN ACCORDANCE

16. THE CONTRACTOR IS RESPONSIBLE FOR REMOVING ALL SILT AND DEBRIS FROM THE AFFECTED OFF-SITE ROADWAYS THAT ARE A

17. WHEN WASHING OF VEHICLES IS REQUIRED TO REMOVE SEDIMENT PRIOR TO EXITING THE SITE, IT SHALL BE DONE IN AN AREA

18. CONTRACTOR SHALL INSTALL A TEMPORARY SEDIMENT BASIN FOR ANY ON-SITE DRAINAGE AREAS THAT ARE GREATER THAN 10

19 ALL FINES IMPOSED FOR SEDIMENT OR DIRT DISCHARGED FROM THE SITE SHALL BE PAID BY THE RESPONSIBLE CONTRACTOR

22.CONTRACTOR SHALL FOLLOW GOOD HOUSEKEEPING PRACTICES DURING CONSTRUCTION, ALWAYS CLEANING UP DIRT, LOOSE

ACHIEVED WHEN THE AREA IS EITHER COVERED BY PERMANENT IMPERVIOUS STRUCTURES, SUCH AS BUILDINGS, SIDEWALK,

CONSTRUCTION SHALL BE DREDGED, AND THE SEDIMENT GENERATED BY THE PROJECT SHALL BE REMOVED AND DISPOSED IN

AREA, UNLESS ADDITIONAL CONSTRUCTION IN THE AREA IS EXPECTED WITHIN 21 DAYS OF THE LAST DISTURBANCE.

CONTRACTOR SHALL COMPLY WITH ALL TCEQ AND EPA STORM WATER POLLUTION PREVENTION REQUIREMENTS

CERTIFICATION STATEMENT ACKNOWLEDGING THEIR RESPONSIBILITIES AS SPECIFIED IN THE SWPPP.

THE CITY BY THE CONTRACTOR AND SHALL BE RETAINED ON-SITE DURING CONSTRUCTION.

THE OPERATOR OF ANY MS4 RECEIVING DISCHARGE FROM THE SITE.

2. CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF THE TCEQ GENERAL PERMIT TO DISCHARGE UNDER THE TEXAS

3. THE CONTRACTOR SHALL ENSURE THAT ALL PRIMARY OPERATORS SUBMIT A NOI TO TCEQ AT LEAST SEVEN DAYS PRIOR TO

COMMENCING CONSTRUCTION (IF APPLICABLE), OR IF UTILIZING ELECTRONIC SUBMITTAL, PRIOR TO COMMENCING CONSTRUCTION.

ALL PRIMARY OPERATORS SHALL PROVIDE A COPY OF THE SIGNED NOI TO THE OPERATOR OF ANY MS4 (TYPICALLY THE CITY)

4. CONTRACTOR SHALL BE RESPONSIBLE FOR THE IMPLEMENTATION OF THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IF

6. A COPY OF THE SWPPP, INCLUDING NOI, SITE NOTICE, CONTRACTOR CERTIFICATIONS, AND ANY REVISIONS, SHALL BE SUBMITTED TO

DISTURBING ACTIVITIES AT THE SITE HAVE BEEN COMPLETED AND A UNIFORM VEGETATIVE COVER HAS BEEN ESTABLISHED ON ALL

UNPAVED AREAS AND AREAS NOT COVERED BY STRUCTURES, A TRANSFER OF OPERATIONAL CONTROL HAS OCCURRED, OR THE

I. KH IS NOT RESPONSIBLE FOR THE MEANS AND METHODS EMPLOYED BY THE CONTRACTOR TO IMPLEMENT THIS DEMOLITION PLAN.

2. KH DOES NOT WARRANT OR REPRESENT THAT THE PLAN. WHICH WAS PREPARED BASED ON SURVEY AND UTILITY INFORMATION.

THE SITE IN A STATE SUITABLE FOR THE CONSTRUCTION OF THE PROPOSED DEVELOPMENT. REMOVAL OR PRESERVATION OF

5 CONTRACTOR SHALL CONTACT THE OWNER TO VERIEV WHETHER ADDITIONAL REPORTS OR AMENDMENTS TO THE ABOVE CITED.

REPORTS HAVE BEEN PREPARED AND TO OBTAIN/REVIEW/AND COMPLY WITH THE RECOMMENDATION OF SUCH STUDIES PRIOR TO

6 CONTRACTOR SHALL COMPLY WITH ALL LOCAL STATE AND FEDERAL REGULATIONS REGARDING THE DEMOLITION OF OBJECTS ON

THE SITE DETERMINE THE APPLICABLE REGULATIONS RECEIVE THE REQUIRED PERMITS AND ALITHORIZATIONS AND COMPLY

1. THE CONTRACTOR AND GRADING SUBCONTRACTOR SHALL VERIFY THE SUITABILITY OF EXISTING AND PROPOSED SITE CONDITIONS

3. UNLESS OTHERWISE NOTED, PROPOSED CONTOURS AND SPOT ELEVATIONS SHOWN IN PAVED AREA REFLECT TOP OF PAVEMENT

5. PROPOSED CONTOURS ARE APPROXIMATE. PROPOSED SPOT ELEVATIONS AND DESIGNATED GRADIENT ARE TO BE USED IN CASE OF

. CONTOURS AND SPOT GRADES SHOWN ARE ELEVATIONS OF TOP OF THE FINISHED SURFACE. WHEN PERFORMING THE GRADING

PAVEMENT, SIDEWALK, TOPSOIL, MULCH, STONE, LANDSCAPING, RIP-RAP AND ALL OTHER SURFACE MATERIALS THAT WILL

3. NO REPRESENTATIONS OF EARTHWORK QUANTITIES OR SITE BALANCE ARE MADE BY THESE PLANS. THE CONTRACTOR SHAL

VARIANCE FROM A BALANCED SITE SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE CIVIL ENGINEER.

SHALL REFER TO LANDSCAPE ARCHITECTURE PLANS FOR SPECIFICATIONS AND REQUIREMENTS FOR TOPSOIL.

REASON OR ANY LENGTH OF TIME, UNLESS THESE PLANS SPECIFICALLY INDICATE THIS IS REQUIRED.

17. TEMPORARY CULVERTS MAY BE REQUIRED IN SOME LOCATIONS TO CONVEY RUN-OFF.

18. REFER TO DIMENSION CONTROL PLAN, AND PLAT FOR HORIZONTAL DIMENSIONS.

CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS.

FLATWORK ADJACENT TO THE BUILDING. IF NONE IS CURRENTLY EXISTING.

IN THE FIELD THAT AFFECT THE GRADING PLAN TO THE CIVIL ENGINEER.

PRESERVATION PLAN BY THE LANDSCAPE ARCHITECT PRIOR TO COMMENCING THE WORK.

PROVIDE THEIR OWN EARTHWORK CALCULATION TO DETERMINE THEIR CONTRACT QUANTITIES AND COST. ANY SIGNIFICANT

OPERATIONS, THE CONTRACTOR SHALL PROVIDE AN APPROPRIATE ELEVATION HOLD-DOWN ALLOWANCE FOR THE THICKNESS OF

CONTRIBUTE TO THE TOP OF FINISHED GRADE. FOR EXAMPLE, THE LIMITS OF EARTHWORK IN PAVED AREAS IS THE BOTTOM OF THE

9. ALL GRADING AND EARTHWORK SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OR LATEST EDITION), INCLUDING

10. ALL EXCAVATION IS UNCLASSIFIED AND SHALL INCLUDE ALL MATERIALS ENCOUNTERED. UNUSABLE EXCAVATED MATERIAL AND ALL

WASTE RESULTING FROM SITE CLEARING AND GRUBBING SHALL BE REMOVED FROM THE SITE AND APPROPRIATELY DISPOSED BY THE

11. EROSION CONTROL DEVICES SHOWN ON THE EROSION CONTROL PLAN FOR THE PROJECT SHALL BE INSTALLED PRIOR TO THE START

OF GRADING. REFERENCE EROSION CONTROL PLAN, DETAILS, GENERAL NOTES, AND SWPPP FOR ADDITIONAL INFORMATION AND

12.BEFORE ANY EARTHWORK IS PERFORMED, THE CONTRACTOR SHALL STAKE OUT AND MARK THE LIMITS OF THE PROJECT'S PROPERTY

LAWS AND REGULATIONS. THE CONTRACTOR SHALL KEEP A RECORD OF WHERE EXCESS EXCAVATION WAS DISPOSED, ALONG WITH

14. CONTRACTOR IS RESPONSIBLE FOR REMOVAL AND REPLACEMENT OF TOPSOIL AT THE COMPLETION OF FINE GRADING. CONTRACTOR

15. CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING

16.NO EARTHWORK FILL SHALL BE PLACED IN ANY EXISTING DRAINAGE WAY, SWALE, CHANNEL, DITCH, CREEK, OR FLOODPLAIN FOR ANY

19. THE CONTRACTOR SHALL CLEAR AND GRUB THE SITE AND PLACE, COMPACT, AND CONDITION FILL PER THE PROJECT GEOTECHNICAL

ENGINEER'S SPECIFICATIONS. THE FILL MATERIAL TO BE USED SHALL BE APPROVED BY THE GEOTECHNICAL ENGINEER PRIOR TO

20.CONTRACTOR IS RESPONSIBLE FOR ALL SOILS TESTING AND CERTIFICATION, UNLESS SPECIFIED OTHERWISE BY OWNER. ALL SOILS

23.THE SCOPE OF WORK FOR CIVIL IMPROVEMENT SHOWN ON THESE PLANS TERMINATES 5-FEET FROM THE BUILDING. CONTRACTOR

GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE PROPOSED

OF THE PROPOSED BUILDING(S) DURING GRADING OPERATIONS AND IN THE FINAL CONDITION. IF THE CONTRACTOR OBSERVES THAT

NEEDED FOR GRADING OPERATIONS AND TO ACCOMMODATE PROPOSED GRADE, INCLUDING THE UNKNOWN UTILITIES NOT SHOWN ON

BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO

27.CONTRACTOR SHALL COORDINATE WITH THE UTILITY COMPANIES FOR ANY REQUIRED UTILITY ADJUSTMENTS AND/OR RELOCATIONS

28.EXISTING TREE LOCATIONS SHOWN ON THESE PLANS ARE APPROXIMATE. CONTRACTOR SHALL REPORT ANY DISCREPANCIES FOUND

30.TREE PROTECTION MEASURES SHALL BE INSTALLED IN ACCORDANCE WITH THE CITY STANDARD TREE PROTECTION DETAILS AND THE

29.CONTRACTOR SHALL FIELD VERIFY ALL PROTECTED TREE LOCATIONS, INDIVIDUAL PROTECTED TREE CRITICAL ROOT ZONES, AND

PROPOSED SITE GRADING, AND NOTIFY THE CIVIL ENGINEER AND LANDSCAPE ARCHITECT OF ANY CONFLICTS WITH THE TREE

24.DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING, THE CONTRACTOR SHALL ADHERE TO

26.THE CONTRACTOR SHALL TAKE ALL AVAILABLE PRECAUTIONS TO CONTROL DUST. CONTRACTOR SHALL CONTROL DUST BY

THESE PLANS. CONTRACTOR SHALL REFER TO THE GENERAL NOTES "OVERALL" SECTION THESE PLANS FOR ADDITIONAL

THIS WILL NOT BE ACHIEVED, THE CONTRACTOR SHALL CONTACT THE ENGINEER TO REVIEW THE LOCATION

SPRINKLING WATER OR BY OTHER MEANS APPROVED BY THE CITY AT NO ADDITIONAL COST TO THE OWNER.

SPECIFICATIONS AND THE GEOTECHNICAL REPORT. SOILS TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY

TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR AND SHALL COMPLY WITH CITY STANDARD

FOR TESTING SOILS. THE OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR SOILS TESTING.

LINE AND SITE IMPROVEMENTS. THE CONTRACTOR SHALL PROVIDE ALL NECESSARY ENGINEERING AND SURVEYING FOR LINE AND

13. CONTRACTOR TO DISPOSE OF ALL EXCESS EXCAVATION MATERIALS IN A MANNER THAT ADHERES TO LOCAL, STATE AND FEDERAL

INCLUDING GRADES AND DIMENSIONS BEFORE START OF CONSTRUCTION. THE CIVIL ENGINEER SHALL BE NOTIFIED IMMEDIATELY OF

SURFACE. IN LOCATIONS ALONG A CURB LINE, ADD 6-INCHES (OR THE HEIGHT OF THE CURB) TO THE PAVING GRADE FOR TOP OF CURB

8. SURFACE PAVEMENT INDICATED MAY OVERLAY OTHER HIDDEN STRUCTURES, SUCH AS ADDITIONAL LAYERS OF PAVEMENT

4. PROPOSED SPOT ELEVATIONS AND CONTOURS OUTSIDE THE PAVEMENT ARE TO TOP OF FINISHED GRADE.

ALL FINISHED GRADES SHALL TRANSITION UNIFORMLY BETWEEN THE FINISHED ELEVATIONS SHOWN

THE SITE AND THE DISPOSAL OF THE DEMOLISHED MATERIALS OFF-SITE. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO REVIEW

. KH DOES NOT REPRESENT THAT THE REPORTS AND SURVEYS REFERENCED ABOVE ARE ACCURATE, COMPLETE, OR COMPREHENSIVE

IMPROVEMENTS, UTILITIES, ETC. TO ACCOMPLISH THIS GOAL ARE THE RESPONSIBILITY OF THE CONTRACTOR.

PROVIDED BY OTHERS, SHOWS ALL IMPROVEMENTS AND UTILITIES, THAT THE IMPROVEMENTS AND UTILITIES ARE SHOWN

THIS PRELIMINARY DEMOLITION PLAN SIMPLY INDICATES THE KNOWN OBJECTS ON THE SUBJECT TRACT THAT ARE TO BE DEMOLISHED

ACCURATELY, OR THAT THE UTILITIES SHOWN CAN BE REMOVED. THE CONTRACTOR IS RESPONSIBLE FOR PERFORMING ITS OWN SITE

RECONNAISSANCE TO SCOPE ITS WORK AND TO CONFIRM WITH THE OWNERS OF IMPROVEMENTS AND UTILITIES THE ABILITY AND

OPERATOR HAS OBTAINED ALTERNATIVE AUTHORIZATION UNDER A DIFFERENT PERMIT. A COPY OF THE NOT SHALL BE PROVIDED TO

7. A NOTICE OF TERMINATION (NOT) SHALL BE SUBMITTED TO TCEQ BY ANY PRIMARY OPERATOR WITHIN 30 DAYS AFTER ALL SOIL

APPLICABLE, INCLUDING POSTING SITE NOTICE, INSPECTIONS, DOCUMENTATION, AND SUBMISSION OF ANY INFORMATION REQUIRED

ONTO A ROADWAY, THE AGGREGATE PAD MUST BE WASHED DOWN OR REPLACED. RUNOFF FROM THE WASH-DOWN OPERATION SHALL

NOT BE ALLOWED TO DRAIN DIRECTLY OFF SITE WITHOUT FIRST FLOWING THROUGH ANOTHER BMP TO CONTROL SEDIMENTATION.

PERIODIC RE-GRADING OR NEW STONE MAY BE REQUIRED TO MAINTAIN THE EFFECTIVENESS OF THE CONSTRUCTION ENTRANCE.

STABILIZED WITH CRUSHED STONE THAT DRAINS INTO AN APPROVED SEDIMENT TRAP BMP.

PLANS, THEN THE CONTRACTOR SHALL ARRANGE FOR AN APPROPRIATE DESIGN TO BE PROVIDED.

WEEKLY AND WITHIN 24 HOURS OF ALL RAINFALL EVENTS OF 0.5 INCHES OR GREATER, AND KEEP A RECORD OF THIS INSPECTION IN

WITH CITY SPECIFICATIONS. CONTRACTOR SHALL ENSURE THAT ALL CONSTRUCTION TRAFFIC USES THE STABILIZED ENTRANCE AT

15. SITE ENTRY AND EXITS SHALL BE MAINTAINED IN A CONDITION THAT WILL PREVENT THE TRACKING AND FLOWING OF SEDIMENT AND

ENCIRCLING THE AREA WITH AN APPROPRIATE BARRIER.

MATERIAL, AND TRASH AS CONSTRUCTION PROGRESSES.

POLLUTANT DISCHARGE ELIMINATION SYSTEM TXR 150000

ACCORDANCE WITH APPLICABLE REGULATIONS.

STORM WATER DISCHARGE AUTHORIZATIO

RECEIVING DISCHARGE FROM THE SITE.

BY THE TCEQ AND EPA (E.G. NOI).

AND REMOVED FROM THE SITE

IMPLEMENTING THE DEMOLITION PLAN-

STARTING ANY WORK ON THE SITE.

CONTRACTOR AT NO ADDITIONAL EXPENSE

GRADE CONTROL POINTS RELATED TO EARTHWORK.

THE RECEIVING LANDOWNER'S APPROVAL TO DO SO.

DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES.

ANY DISCREPANCIES.

DISCREPANCY.

IN THE BUILDING PAD.

INFORMATION

PROCESS FOR THE REMOVAL OF THEIR FACILITIES.

c. GEOTECHNICAL REPORT PROVIDED BY THE OWNER.

d. OTHER REPORTS THAT ARE APPLICABLE AND AVAILABLE.

a. ENVIRONMENTAL SITE ASSESSMENT PROVIDED BY THE OWNER.

FOUNDATIONS OR WALLS. THAT ARE ALSO TO BE REMOVED.

. ASBESTOS BUILDING INSPECTION REPORT(S) PROVIDED BY THE OWNER,

SHOWING ALL ITEMS THAT WILL NEED TO BE DEMOLISHED AND REMOVED.

CONTRACTOR SHALL OBTAIN ANY REQUIRED GRADING PERMITS FROM THE CITY

PAVEMENT. OR A UNIFORM PERENNIAL VEGETATIVE COVER.

ALL TIMES FOR ALL INGRESS/EGRESS

REMOVED IMMEDIATELY

OFF-SITE ROADWAYS.

APPROVED TREE PRESERVATION PLANS BY THE LANDSCAPE ARCHITECT

2. RETAINING WALL TYPE OR SYSTEM SHALL BE SELECTED BY THE OWNER.

31. CONTRACTOR SHALL REFER TO THE LANDSCAPING AND TREE PRESERVATIONS PLANS FOR ALL INFORMATION AND DETAILS REGARDING EXISTING TREES TO BE REMOVED AND PRESERVED. 32.NO TREE SHALL BE REMOVED UNLESS A TREE REMOVAL PERMIT HAS BEEN ISSUED BY THE CITY, OR CITY HAS OTHERWISE CONFIRMED

IN WRITING THAT ONE IS NOT NEEDED FOR THE TREE(S) 33.NO TREE SHALL BE REMOVED OR DAMAGED WITHOUT PRIOR AUTHORIZATION OF THE OWNER OR OWNER'S REPRESENTATIVE EXISTING TREES SHALL BE PRESERVED WHENEVER POSSIBLE AND GRADING IMPACT TO THEM HELD TO A MINIMUM.

12. ALL STAGING, STOCKPILES, SPOIL, AND STORAGE SHALL BE LOCATED SUCH THAT THEY WILL NOT ADVERSELY AFFECT STORM WATER 34 AFTER PLACEMENT OF SURGRADE AND PRIOR TO PLACEMENT OF PAVEMENT, CONTRACTOR SHALL TEST AND OBSERVE PAVEMENT AREAS FOR EVIDENCE OF PONDING AND INADEQUATE SLOPE FOR DRAINAGE. ALL AREAS SHALL ADEQUATELY DRAIN TOWARDS THE INTENDED STRUCTURE TO CONVEY STORMWATER RUNOFF. CONTRACTOR SHALL IMMEDIATELY NOTIFY OWNER AND ENGINEER IF ANY AREAS OF POOR DRAINAGE ARE DISCOVERED. 35. CONTRACTOR FIELD ADJUSTMENT OF PROPOSED SPOT GRADES IS ALLOWED, IF THE APPROVAL OF THE CIVIL ENGINEER IS OBTAINED.

> . RETAINING WALLS SHOWN ARE FOR SITE GRADING PURPOSES ONLY, AND INCLUDE ONLY LOCATION AND SURFACE SPOT ELEVATIONS AT THE TOP AND BOTTOM OF THE WALL.

DIRT ONTO OFF-SITE ROADWAYS. ALL SEDIMENT AND DIRT FROM THE SITE THAT IS DEPOSITED ONTO AN OFF-SITE ROADWAY SHALL BE 3. RETAINING WALL DESIGN SHALL BE PROVIDED BY OTHERS AND SHALL FIT IN THE WALL ZONE OR LOCATION SHOWN ON THESE PLANS. STRUCTURAL DESIGN AND PERMITTING OF RETAINING WALLS, RAILINGS, AND OTHER WALL SAFETY DEVICES SHALL BE PERFORMED BY A LICENSED ENGINEER AND ARE NOT PART OF THIS PLAN SET. 4. RETAINING WALL DESIGN SHALL MEET THE INTENT OF THE GRADING PLAN AND SHALL ACCOUNT FOR ANY INFLUENCE ON ADJACENT RESULT OF THE CONSTRUCTION, AS REQUESTED BY OWNER AND CITY. AT A MINIMUM, THIS SHOULD OCCUR ONCE PER DAY FOR THE BUILDING FOUNDATIONS, UTILITIES, PROPERTY LINES AND OTHER CONSTRUCTABILITY NOTES. RETAINING WALL ENGINEER SHALL CONSULT THESE PLANS AND THE GEOTECHNICAL REPORT FOR POTENTIAL CONFLICTS.

ACRES, PER TCEQ AND CITY STANDARDS. IF NO ENGINEERING DESIGN HAS BEEN PROVIDED FOR A SEDIMENTATION BASIN ON THESE 1. ALL PAVING MATERIALS AND CONSTRUCTION SHALL BE IN ACCORDANCE WITH THESE PLANS. THE CITY STANDARD DETAILS AND SPECIFICATIONS, THE FINAL GEOTECHNICAL REPORT AND ALL ISSUED ADDENDA, AND COMMONLY ACCEPTED CONSTRUCTION STANDARDS. THE CITY SPECIFICATIONS SHALL GOVERN WHERE OTHER SPECIFICATIONS DO NOT EXIST. IN CASE OF CONFLICTING 20. WHEN SEDIMENT OR DIRT HAS CLOGGED THE CONSTRUCTION ENTRANCE VOID SPACES BETWEEN STONES OR DIRT IS BEING TRACKED SPECIFICATIONS OR DETAILS, THE MORE RESTRICTIVE SPECIFICATION/DETAIL SHALL BE FOLLOWED

EDITION), INCLUDING ALL ADDENDA. 3. ALL FIRELANE PAVING AND PAVING SUBGRADE SHALL COMPLY WITH CITY STANDARDS AND DETAILS. IF THESE ARE DIFFERENT THAN 21. TEMPORARY SEEDING OR OTHER APPROVED STABILIZATION SHALL BE INITIATED WITHIN 14 DAYS OF THE LAST DISTURBANCE OF ANY THOSE IN THE GEOTECHNICAL REPORT. THEN THE MORE RESTRICTIVE SHALL BE FOLLOWED 4. ALL PUBLIC PAVING AND PAVING SUBGRADE SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAILS AND SPECIFICATIONS 5. CONTRACTOR IS RESPONSIBLE FOR ALL PAVING AND PAVING SUBGRADE TESTING AND CERTIFICATION, UNLESS SPECIFIED OTHERWISE BY OWNER. ALL PAVING AND PAVING SUBGRADE TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR. 23.UPON COMPLETION OF FINE GRADING, ALL SURFACES OF DISTURBED AREAS SHALL BE PERMANENTLY STABILIZED. STABILIZATION IS

TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING PAVING AND SUBGRADE. OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR PAVING AND PAVING SUBGRADE TESTING 6. IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE PAVING AND PAVING 24.AT THE CONCLUSION OF THE PROJECT, ALL INLETS, DRAIN PIPE, CHANNELS, DRAINAGEWAYS AND BORROW DITCHES AFFECTED BY THE SUBGRADE, THAT THE WORK CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS 7. DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING, THE CONTRACTOR SHALL ADHERE TO

GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE PROPOSED BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING, IF NONE IS CURRENTLY EXISTING. 8. CURB RAMPS ALONG PUBLIC STREETS AND IN THE PUBLIC RIGHT-OF-WAY SHALL BE CONSTRUCTED BASED ON THE CITY STANDARD CONSTRUCTION DETAIL AND SPECIFICATIONS

9. PRIVATE CURB RAMPS ON THE SITE (I.E. OUTSIDE PUBLIC STREET RIGHT-OF-WAY) SHALL CONFORM TO ADA AND TAS STANDARDS AND SHALL HAVE A DETECTABLE WARNING SURFACE THAT IS FULL WIDTH AND FULL DEPTH OF THE CURB RAMP, NOT INCLUDING FLARES 10. ALL ACCESSIBLE RAMPS, CURB RAMPS, STRIPING, AND PAVEMENT MARKINGS SHALL CONFORM TO ADA AND TAS STANDARDS, LATEST 11. ANY COMPONENTS OF THE PROJECT SUBJECT TO RESIDENTIAL USE SHALL ALSO CONFORM TO THE FAIR HOUSING ACT, AND COMPLY

WITH THE FAIR HOUSING ACT DESIGN MANUAL BY THE US DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT. 12 CONTRACTOR SHALL CONSTRUCT PROPOSED PAVEMENT TO MATCH EXISTING PAVEMENT WITH A SMOOTH FLUSH CONNECTION. 13. CONTRACTOR SHALL FURNISH AND INSTALL ALL PAVEMENT MARKINGS FOR FIRE LANES, PARKING STALLS, HANDICAPPED PARKING ALL CONTRACTORS AND SUBCONTRACTORS PROVIDING SERVICES RELATED TO THE SWPPP SHALL SIGN THE REQUIRED CONTRACTOR SYMBOLS, AND MISCELLANEOUS STRIPING WITHIN PARKING LOT AND AROUND BUILDING AS SHOWN ON THE PLANS. ALL PAINT AND PAVEMENT MARKINGS SHALL ADHERE TO CITY AND OWNER STANDARDS.

14. REFER TO GEOTECHNICAL REPORT FOR PAVING JOINT LAYOUT PLAN REQUIREMENTS FOR PRIVATE PAVEMENT. 15. REFER TO CITY STANDARD DETAILS AND SPECIFICATIONS FOR JOINT LAYOUT PLAN REQUIREMENTS FOR PUBLIC PAVEMENT 16. ALL REINFORCING STEEL SHALL CONFORM TO THE GEOTECHNICAL REPORT, CITY STANDARDS, AND ASTM A-615, GRADE 60, AND SHALL BE SUPPORTED BY BAR CHAIRS. CONTRACTOR SHALL USE THE MORE STRINGENT OF THE CITY AND GEOTECHNICAL STANDARDS. 17. ALL JOINTS SHALL EXTEND THROUGH THE CURB.

18. THE MINIMUM LENGTH OF OFFSET JOINTS AT RADIUS POINTS SHALL BE 2 FEET. 19. CONTRACTOR SHALL SUBMIT A JOINTING PLAN TO THE ENGINEER AND OWNER PRIOR TO BEGINNING ANY OF THE PAVING WORK. 20.ALL SAWCUTS SHALL BE FULL DEPTH FOR PAVEMENT REMOVAL AND CONNECTION TO EXISTING PAVEMENT 21.FIRE LANES SHALL BE MARKED AND LABELED AS A FIRELANE PER CITY STANDARDS

22.UNLESS THE PLANS SPECIFICALLY DICTATE TO THE CONTRARY, ON-SITE AND OTHER DIRECTIONAL SIGNS SHALL BE ORIENTED SO THEY ARE READILY VISIBLE TO THE ONCOMING TRAFFIC FOR WHICH THEY ARE INTENDED. 23.CONTRACTOR IS RESPONSIBLE FOR INSTALLING NECESSARY CONDUIT FOR LIGHTING, IRRIGATION, ETC. PRIOR TO PLACEMENT OF PAVEMENT. ALL CONSTRUCTION DOCUMENTS (CIVIL, MEP, LANDSCAPE, IRRIGATION, AND ARCHITECT) SHALL BE CONSULTED. 24.BEFORE PLACING PAVEMENT, CONTRACTOR SHALL VERIFY THAT SUITABLE ACCESSIBLE PEDESTRIAN ROUTES (PER ADA, TAS, AND FHA) EXIST TO AND FROM EVERY DOOR AND ALONG SIDEWALKS, ACCESSIBLE PARKING SPACES, ACCESS AISLES, AND ACCESSIBLE

ROUTES. IN NO CASE SHALL AN ACCESSIBLE RAMP SLOPE EXCEED 1 VERTICAL TO 12 HORIZONTAL. IN NO CASE SHALL SIDEWALK CROSS SLOPE EXCEED 2.0 PERCENT. IN NO CASE SHALL LONGITUDINAL SIDEWALK SLOPE EXCEED 5.0 PERCENT. ACCESSIBLE PARKING 3. THIS PLAN IS INTENDED TO GIVE A GENERAL GUIDE TO THE CONTRACTOR, NOTHING MORE. THE GOAL OF THE DEMOLITION IS TO LEAVE SPACES AND ACCESS AISLES SHALL NOT EXCEED 2.0 PERCENT SLOPE IN ANY DIRECTION 25.CONTRACTOR SHALL TAKE FIELD SLOPE MEASUREMENTS ON FINISHED SUBGRADE AND FORM BOARDS PRIOR TO PLACING PAVEMENT TO VERIFY THAT ADA/TAS SLOPE REQUIREMENTS ARE PROVIDED. CONTRACTOR SHALL CONTACT ENGINEER PRIOR TO PAVING IF ANY 4. CONTRACTOR IS STRONGLY CAUTIONED TO REVIEW THE FOLLOWING REPORTS DESCRIBING SITE CONDITIONS PRIOR TO BIDDING AND EXCESSIVE SLOPES ARE ENCOUNTERED. NO CONTRACTOR CHANGE ORDERS WILL BE ACCEPTED FOR ADA AND TAS SLOPE COMPLIANCE ISSUES.

1. ALL STORM SEWER MATERIALS AND CONSTRUCTION SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAILS AND

SPECIFICATIONS. 2. THE SITE UTILITY CONTRACTOR SHALL PROVIDE ALL MATERIALS AND APPURTENANCES NECESSARY FOR COMPLETE INSTALLATION OF THE STORM SEWER

3. THE CONTRACTOR SHALL FIELD VERIFY THE SIZE, CONDITION, HORIZONTAL, AND VERTICAL LOCATIONS OF ALL EXISTING STORM SEWER FACILITIES THAT ARE TO BE CONNECTED TO, PRIOR TO START OF CONSTRUCTION OF ANY STORM SEWER, AND SHALL NOTIFY THE ENGINEER OF ANY CONFLICTS DISCOVERED. 4. THE CONTRACTOR SHALL VERIFY AND COORDINATE ALL DIMENSIONS SHOWN, INCLUDING THE HORIZONTAL AND VERTICAL LOCATION OF CURB INLETS AND GRATE INLETS AND ALL UTILITIES CROSSING THE STORM SEWER.

5. FLOW LINE, TOP-OF-CURB, RIM, THROAT, AND GRATE ELEVATIONS OF PROPOSED INLETS SHALL BE VERIFIED WITH THE GRADING PLAN NO AND FIELD CONDITIONS PRIOR TO THEIR INSTALLATION. 6. ALL PUBLIC STORM SEWER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO CITY PUBLIC WORKS STANDARD DETAILS AND SPECIFICATIONS. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS.

7. ALL PRIVATE STORM SEWER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO THE APPLICABLE PLUMBING CODE. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS. 8. ALL PVC TO RCP CONNECTIONS AND ALL STORM PIPE CONNECTIONS ENTERING STRUCTURES OR OTHER STORM PIPES SHALL HAVE A CONCRETE COLLAR AND BE GROUTED TO ASSURE THE CONNECTION IS WATERTIGHT. 9. ALL PUBLIC STORM SEWER LINES SHALL BE MINIMUM CLASS III RCP. PRIVATE STORM SEWER LINES 18-INCHES AND GREATER SHALL BE

CLASS III RCP OR OTHER APPROVED MATERIAL 10. WHERE COVER EXCEEDS 20-FEET OR IS LESS THAN 2-FEET, CLASS IV RCP SHALL BE USED. 11.IF CONTRACTOR PROPOSES TO USE HDPE OR PVC IN LIEU OF RCP FOR PRIVATE STORM SEWER, CONTRACTOR SHALL SUBMIT TECHNICAL DATA TO THE OWNER, ENGINEER AND CITY ENGINEER/INSPECTOR FOR APPROVAL PRIOR TO ORDERING THE MATERIAL.

ANY PROPOSED HDPE AND PVC SHALL BE WATERTIGHT. 12. THE CONTRACTOR SHALL PROVIDE CONSTRUCTION SURVEYING FOR ALL STORM SEWER LINES. 13. EMBEDMENT FOR ALL STORM SEWER LINES, PUBLIC OR PRIVATE, SHALL BE PER CITY STANDARD DETAILS.

14. ALL WYE CONNECTIONS AND PIPE BENDS ARE TO BE PREFABRICATED AND INSTALLED PER MANUFACTURERS SPECIFICATIONS. 15. USE 4 FOOT JOINTS WITH BEVELED ENDS IF RADIUS OF STORM SEWER IS LESS THAN 100 FEET. 16. THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN. PREPARED BY A PROFESSIONAL ENGINEER IN THE STATE OF TEXAS. TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING TRENCH SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA FOR ALL TRENCHES. NO OPEN TRENCHES SHALL BE ALLOWED OVERNIGHT WITHOUT PRIOR WRITTEN APPROVAL OF THE CITY.

17. THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER.

ANY PONDS THAT ARE INTENDED TO HOLD WATER INDEFINITELY SHALL BE CONSTRUCTED WATERTIGHT. 2. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE CONTRACTOR SHALL REFER TO THE GEOTECHNICAL REPORT FOR POND LINER SPECIFICATIONS

3. A GEOTECHNICAL ENGINEER SHALL REVIEW AND APPROVE ALL POND LINER MATERIAL, PLACEMENT PROCEDURES, AND PROVIDE TESTING TO ENSURE THE POND LINER MATERIAL PLACED IS WATERTIGHT. 4. STORM SEWER PIPES AND HEADWALLS THAT CONNECT TO A POND INTENDED TO HOLD WATER INDEFINITELY SHALL BE INSTALLED WITH WATERTIGHT JOINTS TO AT LEAST 1-FOOT ABOVE THE NORMAL POOL WATER SURFACE ELEVATION. 5. ANY GRAVEL OR OTHER PERVIOUS EMBEDMENT AROUND PIPES OR OUTFALL STRUCTURES NEAR THE POND SHALL BE ELIMINATED FOR TCEQ

AT LEAST 20-FEET FROM THE POND SO NO ROUTE FOR WATER TO LEAK THROUGH THE EMBEDMENT MATERIAL IS PROVIDED. BACKFILL IN THESE AREAS SHALL BE OF IMPERVIOUS MATERIAL. 6. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE WATER LEVEL FOLLOWING COMPLETION AND FILLING OF THE POND SHALL BE MONITORED BY THE CONTRACTOR FOR AT LEAST 60 DAYS TO OBSERVE WATER INFLOW, OUTFLOW, AND CALCULATE

EVAPORATION TO VERIFY THAT THE POND IS WATERTIGHT. 7. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE POND WATER LEVEL SHALL ALSO BE MAINTAINED BY THE CONTRACTOR FOR THE DURATION OF CONSTRUCTION SO THAT IT REMAINS FULL TO ITS DESIGN WATER LEVEL, AND IS NOT LOWERED, AS THIS MAY DRY-OUT THE POND LINER AND RISK ITS WATERTIGHT PROPERTIES.

. ALL WATER AND WASTEWATER MATERIALS AND CONSTRUCTION SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAILS AND

4. THE CONTRACTOR SHALL FIELD VERIFY THE ELEVATION OF ALL UTILITY CROSSINGS PRIOR TO THE INSTALLATION OF ANY PIPE

2. CONTRACTOR SHALL FIELD VERIFY THE SIZE, CONDITION, HORIZONTAL, AND VERTICAL LOCATIONS OF ALL EXISTING WATER AND WASTEWATER FACILITIES THAT ARE TO BE CONNECTED TO, PRIOR TO START OF CONSTRUCTION OF ANY WATER OR WASTEWATER CONSTRUCTION, AND SHALL NOTIFY THE ENGINEER OF ANY CONFLICTS DISCOVERED. 3. CONTRACTOR SHALL VERIFY AND COORDINATE ALL DIMENSIONS SHOWN, INCLUDING THE HORIZONTAL AND VERTICAL LOCATION OF ALL UTILITY SERVICES ENTERING THE BUILDING.

5. THE SITE UTILITY CONTRACTOR SHALL PROVIDE ALL MATERIALS AND APPURTENANCES NECESSARY FOR COMPLETE INSTALLATION OF THE WATER AND WASTEWATER IMPROVEMENTS 6. ALL PUBLIC WATER AND WASTEWATER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO CITY PUBLIC WORKS STANDARD DETAILS AND SPECIFICATIONS. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS.

22.IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE SOILS, THAT THE WORK 7. ALL PRIVATE WATER AND WASTEWATER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO THE APPLICABLE PLUMBING CODE. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS 8. FIRE SPRINKLER LINES SHALL BE DESIGNED AND INSTALLED BY A LICENSED FIRE SPRINKLER CONTRACTOR, AND COMPLY TO THE SHALL REFER TO THE GEOTECHNICAL REPORT AND STRUCTURAL PLANS AND SPECIFICATIONS FILL, CONDITIONING, AND PREPARATION APPLICABLE CODES AND INSPECTIONS REQUIRED. THESE PLANS WERE PREPARED WITHOUT THE BENEFIT OF THE FIRE SPRINKLER DESIGN. CONTRACTOR SHALL NOTIFY THE ENGINEER IF ANY DISCREPANCIES.

9. EMBEDMENT FOR ALL WATER AND WASTEWATER LINES, PUBLIC OR PRIVATE, SHALL BE PER CITY STANDARD DETAILS. 10. CONTRACTOR SHALL TAKE REQUIRED SANITARY PRECAUTIONS, FOLLOWING ANY CITY, TCEQ, AND AWWA STANDARDS, TO KEEP WATER PIPE AND FITTINGS CLEAN AND CAPPED AT TIMES WHEN INSTALLATION IS NOT IN PROGRESS 11. CONTRACTOR SHALL PROVIDE CONSTRUCTION SURVEYING FOR ALL WATER AND WASTEWATER LINES 25.CONTRACTOR SHALL ENSURE THAT SUFFICIENT POSITIVE SLOPE AWAY FROM THE BUILDING PAD IS ACHIEVED FOR ENTIRE PERIMETER 12. ALL WATER AND WASTEWATER SERVICES SHALL TERMINATE 5-FEET OUTSIDE THE BUILDING, UNLESS NOTED OTHERWISE

13. CONTRACTOR SHALL COMPLY WITH CITY REQUIREMENTS FOR WATER AND WASTEWATER SERVICE DISRUPTIONS AND THE AMOUNT OF

PRIOR NOTICE THAT IS REQUIRED, AND SHALL COORDINATE DIRECTLY WITH THE APPROPRIATE CITY DEPARTMENT. 14. CONTRACTOR SHALL SEQUENCE WATER AND WASTEWATER CONSTRUCTION TO AVOID INTERRUPTION OF SERVICE TO SURROUNDING PROPERTIES 15. CONTRACTOR SHALL MAINTAIN WATER SERVICE AND WASTEWATER SERVICE TO ALL CUSTOMERS THROUGHOUT CONSTRUCTION (IF NECESSARY, BY USE OF TEMPORARY METHODS APPROVED BY THE CITY AND OWNER). THIS WORK SHALL BE CONSIDERED

SUBSIDIARY TO THE PROJECT AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED 16. THE CONTRACTOR IS RESPONSIBLE TO PROTECT ALL WATER AND WASTEWATER LINES CROSSING THE PROJECT. THE CONTRACTOR SHALL REPAIR ALL DAMAGED LINES IMMEDIATELY. ALL REPAIRS OF EXISTING WATER MAINS, WATER SERVICES, SEWER MAINS, AND SANITARY SEWER SERVICES ARE SUBSIDIARY TO THE WORK, AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED. 17. VALVE ADJUSTMENTS SHALL BE CONSTRUCTED SUCH THAT THE COVERS ARE AT FINISHED SURFACE GRADE OF THE PROPOSED

18. THE ENDS OF ALL EXISTING WATER MAINS THAT ARE CUT. BUT NOT REMOVED. SHALL BE PLUGGED AND ABANDONED IN PLACE. THIS WORK SHALL BE CONSIDERED AS A SUBSIDIARY COST TO THE PROJECT AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED.

© COPYRIGHT 2023 KIMLEY-HORN AND ASSOCIATES, INC., ALL RIGHTS RESERVED

19. ALL FIRE HYDRANTS, VALVES, TEES, BENDS, WYES, REDUCERS, FITTINGS, AND ENDS SHALL BE MECHANICALLY RESTRAINED AND/OR THRUST BLOCKED TO CITY STANDARDS. 20.CONTRACTOR SHALL INSTALL A FULL SEGMENT OF WATER OR WASTEWATER PIPE CENTERED AT ALL UTILITY CROSSINGS SO THAT THE

JOINTS ARE GREATER THAN 9-FEET FROM THE CROSSING 21.ALL CROSSINGS AND LOCATIONS WHERE WASTEWATER IS LESS THAN 9-FEET FROM WATER, WASTEWATER CONSTRUCTION AND

MATERIALS SHALL COMPLY WITH TOFO CHAPTER 217.53 22.ALL CROSSING AND LOCATIONS WHERE WATER IS LESS THAN 9-FEET FROM WASTEWATER, WATER CONSTRUCTION AND MATERIALS SHALL COMPLY WITH TCEQ CHAPTER 290.44.

SPECIFICATIONS. AT A MINIMUM, THIS SHALL CONSIST OF THE FOLLOWING: a. ALL WATERLINES SHALL BE HYDROSTATICALLY TESTED AND CHLORINATED BEFORE BEING PLACED INTO SERVICE. CONTRACTOR SHALL COORDINATE WITH THE CITY FOR THEIR REQUIRED PROCEDURES AND SHALL ALSO COMPLY WITH TCEQ REGULATIONS. b. WASTEWATER LINES AND MANHOLES SHALL BE PRESSURE TESTED. CONTRACTOR SHALL COORDINATE WITH THE CITY FOR THEIR

23.ALL WATER AND WASTEWATER SHALL BE TESTED IN ACCORDANCE WITH THE CITY, AWWA, AND TCEQ STANDARDS AND

REQUIRED PROCEDURES AND SHALL ALSO COMPLY WITH TCEQ REGULATIONS. AFTER COMPLETION OF THESE TESTS, A TELEVISION INSPECTION SHALL BE PERFORMED AND PROVIDED TO THE CITY AND OWNER ON A DVD. 24. CONTRACTOR SHALL INSTALL DETECTABLE WIRING OR MARKING TAPE A MINIMUM OF 12" ABOVE WATER AND WASTEWATER LINES. MARKER DECALS SHALL BE LABELED "CAUTION - WATER LINE", OR "CAUTION - SEWER LINE". DETECTABLE WIRING AND MARKING TAPE

SHALL COMPLY WITH CITY STANDARDS, AND SHALL BE INCLUDED IN THE COST OF THE WATER AND WASTEWATER PIPE 25.DUCTILE IRON PIPE SHALL BE PROTECTED FROM CORROSION BY A LOW-DENSITY POLYETHYLENE LINER WRAP THAT IS AT LEAST A SINGLE LAYER OF 8-MIL. ALL DUCTILE IRON JOINTS SHALL BE BONDED.

26. WATERLINES SHALL BE INSTALLED AT NO LESS THAN THE MINIMUM COVER REQUIRED BY THE CITY. 27.CONTRACTOR SHALL PROVIDE CLEAN-OUTS FOR PRIVATE SANITARY SEWER LINES AT ALL CHANGES IN DIRECTION AND 100-FOOT INTERVALS, OR AS REQUIRED BY THE APPLICABLE PLUMBING CODE. CLEAN-OUTS REQUIRED IN PAVEMENT OR SIDEWALKS SHALL HAVE CAST IRON COVERS FLUSH WITH FINISHED GRADE. 28.CONTRACTOR SHALL PROVIDE BACKWATER VALVES FOR PLUMBING FIXTURES AS REQUIRED BY THE APPLICABLE PLUMBING CODE (E.G

OPEN TRENCHES SHALL BE ALLOWED OVERNIGHT WITHOUT PRIOR WRITTEN APPROVAL OF THE CITY.

FLOOR ELEVATION OF FIXTURE UNIT IS BELOW THE ELEVATION OF THE MANHOLE COVER OF THE NEXT UPSTREAM MANHOLE IN THE PUBLIC SEWER). CONTRACTOR SHALL REVIEW BOTH MEP AND CIVIL PLANS TO CONFIRM WHERE THESE ARE REQUIRED. 29 THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN, PREPARED BY A PROFESSIONAL ENGINEER IN THE STATE OF TEXAS, TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING TRENCI . ALL PRIVATE ON-SITE PAVING AND PAVING SUBGRADE SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OR LATEST SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA FOR ALL TRENCHES. NO

ABBREVIATIONS AND DEFINITIONS:

30.THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER.

ADA AMERICANS WITH DISABILITIES ACT AMERICAN WATER WORKS ASSOCIATION B-B BACK TO BACK BEGIN CURVE BACK OF CURB BCR BEGIN CURB RETURN BEST MANAGEMENT PRACTICE BOC BACK OF CURB BEGIN VERTICAL CURVE ELEVATION BEGIN VERTICAL CURVE STATION **BVCS** BOTTOM OF WALL BW CUBIC FEET PER SECOND CITY, TOWN, OR OTHER APPLICABLE LOCAL GOVERNMENT JURISDICTION CITY CENTERLINE CENTERLINE CONCRETE CUBIC YARD CY **DEMO** DEMOLITION DECOMPOSED GRANITE DETAIL EACH END CURVE ECR END CURB RETURN

EXISTING GROUND ELEVATION ELECTRICAL / ELECTRICITY ELEV ELEVATION UNITES STATES ENVIRONMENTAL PROTECTION AGENCY

EASEMENT END VERTICAL CURVE ELEVATION **EVCS** END VERTICAL CURVE STATION

EXISTING FACE TO FACE FINISHED GROUND FIRE HYDRANT FLOW LINE FOC FACE OF CURB

FFFT HYDRAULIC GRADE LINE HGL KIMLEY-HORN AND ASSOCIATES, INC KIMLEY-HORN AND ASSOCIATES, INC I ATFRAI

LINEAR FEET MAXIMUM MATCH EXISTING ELEVATION MANHOLE

NOTICE OF INTENT, REF. TCEQ GENERAL PERMIT NOTICE OF TERMINATION, REF. TCEQ GENERAL PERMIT NOT TO SCALE

OFFSET OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION POINT OF CURVATURE PORTLAND CEMENT CONCRETE / POINT OF COMPOUND CURVATURE

PROPOSED GRADE LINE POINT OF INFLECTION PROP PROPOSED POINT OF REVERSE CURVATURE POUNDS PER SQUARE INCH THESE PLAN AND GENERAL NOTES REFER TO:

POINT OF TANGENCY POLYVINYL CHLORIDE POINT OF VERTICAL INFLECTION PVM1 PAVEMENT REINFORCED CONCRETE PIPE ROW RIGHT OF WAY

ON CENTER

SQUARE FEET SANITARY SEWER SANITARY SEWER MANHOLE STATION STANDARD

SQUARE YARD ARCHITECTURAL BARRIERS TEXAS ACCESSIBILITY STANDARDS TOP OF CURB TEXAS COMMISSION OF ENVIRONMENTAL QUALITY

TEMPORARY TXDOT TEXAS DEPARTMENT OF TRANSPORTATION TXMUTCD TEXAS MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES

TW TOP OF WALL TYPICAL VERTICAL CURVE WTR WATER WW WASTEWATER

GEOTECHNICAL ENGINEERING REPORT (FIRM) MLA GEOTECHNICAL FOWNHOMES AT BLOCKHOUSE CREEK <u>(20101100.012)</u> (DATE) JANUARY 2023 INCLUDING ALL REVISIONS AND ADDENDA TO THIS REPORT THAT MAY HAVE BEEN RELEASED AFTER THE NOTED DATE.

BENCHMARKS

DATUM IS NAVD '88, USING GEOID B13, BASED ON GPS OBSERVATIONS. BM #2 TBM-CSS-IN-ASPH BM #141 FH-TOP-BOLT

ELEV. = 861.17' NORTHING: 10173728.87 EASTING: 3095144.14

ELEV. = 846.89 NORTHING: 10173963.32 EASTING: 3095151.09



VERIFY PRESENCE AND EXACT _____ LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION.

Sarahimay

129794

LENOX HILL SUBDIVISION SHORT FORM FINAL PLAT


ENGINEER: KIMLEY-HORN AUSTIN, TEXAS 78759 PH: (512) 418-1771

SURVEYOR: KIMLEY-HORN 10814 JOLLYVILLE ROAD
CAMPUS IV, SUITE 200
CAMPUS IV, SUITE 200
CAMPUS IV, SUITE 200 AUSTIN, TEXAS 78759 PH: (512) 418-1771

OWNER/DEVELOPER: LENOX HILL OWNER LLC 5430 LBJ FREEWAY #1050 DALLAS, TEXAS 75240 PH: (469) 903-2246

LOT INFORMATION TOTAL ACREAGE 1 16.429 0 0.000 0 0.000 1 16.429 TYPE MULTI-FAMILY COMMERCIAL HOA PARKLAND AND DRAINAGE

INITIAL SUBMITTAL DATE: 10/26/2021



SHEET INDEX:

COVER SHEET

2. FINAL PLAT

FINAL PLAT


COPYRIGHT © 2023 KIMLEY-HORN AND ASSOCIATES, INC ALL RIGHTS RESERVED


4. SIGNATURE & PLAT NOTES

CHECKED BY MMII <u>DATE</u> 2/15/2023
 PROJECT NO.
 SHEET NO.


 069293601
 1 OF 4
 DRAWN BY RPP













PLAT 1 OF FINAL (SHEET

SHEET NUMBER 4 OF 84








FINAL PLAT (SHEET 2 OF 4)

LENOX HILL
OWNHOMES

5 OF 84





SAMEY-HORN.COM

(C) 2023 KIMLEY-HORN AND ASSOCIATES, INC.

FINAL PLAT (SHEET 3 OF 4)

LENOX HILL
OWNHOMES

sheet number

6 OF 84

LENOX HILL SUBDIVISION FINAL PLAT

GENERAL NOTES:

- THIS SUBDIVISION IS WHOLLY CONTAINED WITHIN THE CURRENT CORPORATE LIMITS OF THE CITY OF LEANDER,
- 2. NO LOT IN THIS SUBDIVISION SHALL BE OCCUPIED UNTIL CONNECTED TO THE CITY OF LEANDER WATER DISTRIBUTION AND WASTEWATER COLLECTION FACILITIES.
- 3. A BUILDING PERMIT IS REQUIRED FROM THE CITY OF LEANDER PRIOR TO CONSTRUCTION OF ANY BUILDING OR SITE IMPROVEMENTS ON ANY LOT IN THIS SUBDIVISION.
- 4. NO BUILDINGS, FENCES, LANDSCAPING OR OTHER STRUCTURES ARE PERMITTED WITHIN DRAINAGE EASEMENTS SHOWN, EXCEPT AS APPROVED BY THE CITY OF LEANDER PUBLIC WORKS DEPARTMENT.
- 5. PROPERTY OWNER SHALL PROVIDE FOR ACCESS TO DRAINAGE EASEMENTS AS MAY BE NECESSARY AND SHALL NOT PROHIBIT ACCESS BY CITY OF LEANDER.
- 6. ALL EASEMENTS ON PRIVATE PROPERTY SHALL BE MAINTAINED BY THE PROPERTY OWNER OR HIS OR HER
- 7. IN ADDITION TO THE EASEMENT SHOWN HEREON, A TEN (10) FOOT WIDE PUBLIC UTILTY, LANDSCAPING AND PEDESTRIAN ACCESS EASEMENT, A TEN (10) FOOT WIDE PUBLIC UTILITY EASEMENT IS DEDICATED ALONG AND ADJACENT TO ALL RIGHT-OF-WAY AND A 2.5 (FT) PUBLIC UTILITY EASEMENT ALONG ALL SIDE LOT LINES.
- ACCORDING TO COMMUNITY PANEL NO. 4815360470, MAP NO. 48491C0470F, EFFECTIVE DATE: DECEMBER 20, 2019 OF THE FEDERAL EMERGENCY MANAGEMENT AGENCY (FEMA) FLOOD INSURANCE RATE MAP (FIRM). A PORTION OF THE SUBJECT TRACT IS LOCATED IN ZONE "AE FLOODWAY" WHICH IS DEFINED BY FEMA AS "THE CHANNEL OF A STREAM PLUS ANY ADJACENT FLOODPLAIN AREAS THAT MUST BE KEPT FREE OF ENCROACHMENT SO THAT THE 1% ANNUAL CHANCE FLOOD CAN BE CARRIED WITHOUT SUBSTANTIAL INCREASE IN FLOOD HEIGHTS.", A PORTION OF THE SUBJECT TRACT IS LOCATED WITHIN ZONE "AE" WHICH IS DEFINED BY FEMA AS "100-YEAR FLOOD HAZARD AREA WITH BASE FLOOD ELEVATIONS DETERMINED", A PORTION OF THE SUBJECT TRACT IS LOCATED WITHIN ZONE "X" (SHADED) WHICH IS DEFINED BY FEMA AS "AREAS OF 500-YEAR FLOOD; AREAS OF 100-YEAR FLOOD WITH AVERAGE DEPTHS OF LESS THAN 1 FOOT OR WITH DRAINAGE AREAS LESS THAN 1 SQUARE MILE; AND AREAS PROTECTED BY LEVEES FROM 100-YEAR FLOOD". THE REMAINDER OF THE SUBJECT TRACT IS LOCATED WITHIN ZONE "X" (UN-SHADED) WHICH IS DEFINED BY FEMA AS "AREAS DETERMINED TO BE OUTSIDE 500-YEAR FLOODPLAIN." ALL ZONE DELINEATIONS SHOWN HEREON ARE APPROXIMATE.
- 9. BUILDING SETBACKS NOT SHOWN HEREON SHALL COMPLY WITH THE MOST CURRENT ZONING ORDINANCE OF THE CITY OF LEANDER. ADDITIONAL RESIDENTIAL GARAGE SETBACKS MAY BE REQUIRED AS LISTED IN THE CURRENT ZONING ORDINANCE.
- 10. SIDEWALKS SHALL BE INSTALLED ON THE SUBDIVISION SIDE OF RONALD REAGAN BOULEVARD. THOSE SIDEWALKS NOT ABUTTING A RESIDENTIAL, COMMERCIAL, OR INDUSTRIAL LOT (INCLUDING SIDEWALKS ALONG STREET FRONTAGES OF LOTS PROPOSED FOR SCHOOLS, CHURCHES, PARK LOTS, DETENTION LOTS, DRAINAGE LOTS, LANDSCAPE LOTS, OR SIMILAR LOTS), SIDEWALKS ON ARTERIAL STREETS TO WHICH ACCESS IS PROHIBITED, SIDEWALKS ON DOUBLE FRONTAGE LOTS ON THE SIDE TO WHICH ACCESS IS PROHIBITED, AND ALL SIDEWALKS ON SAFE SCHOOL ROUTES SHALL BE INSTALLED WHEN THE ADJOINING STREET IS CONSTRUCTED.
- 11. ALL UTILITY LINES MUST BE LOCATED UNDERGROUND.
- 12. APPROVAL OF THIS FINAL PLAT DOES NOT CONSTITUTE THE APPROVAL VARIANCES OR WAIVERS TO ORDINANCE REQUIREMENTS.
- 13. NO DRIVEWAY SHALL BE CONSTRUCTED CLOSER THAN 50' OR 60% OF PARCEL FRONTAGE, WHICHEVER IS LESS, TO THE ROW OF AN INTERSECTING LOCAL OR COLLECTOR STREET OR 100' OR 60% OF PARCEL FRONTAGE, WHICHEVER IS LESS, TO THE ROW OF AN INTERSECTING ARTERIAL STREET.
- 14. THE OWNERS IS REQUIRED TO MOW AND MAINTAIN LANDSCAPING IN THE OPEN CHANNELS, DETENTION AND
- 15. ALL WATER QUALITY AND DRAINAGE IMPROVEMENTS PROPOSED WITH THIS PLAT SET ARE PRIVATELY OWNED AND MAINTAINED BY THE OWNER.
- 16. AT THE TIME OF SITE DEVELOPMENT PERMIT, THE APPLICANT WILL PROVIDE A PAYMENT TO THE CITY IN LIEU OF A TRAFFIC IMPACT ANALYSIS (TIA), UNLESS A TIA FOR THE ENTIRE DEVELOPMENT INDICATES THAT AVERAGE DAILY TRIPS ARE ESTIMATED BELOW 2,000.
- ALL DRIVE LANES, FIRE LANES, AND DRIVEWAYS WITHIN THIS SUBDIVISION SHALL PROVIDE FOR RECIPROCAL ACCESS FOR INGRESS AND EGRESS TO ALL OTHER LOTS WITHIN THE SUBDIVISION AND TO ADJACENT
- 18. THE SUBJECT TRACT HAS ACCESS TO THE PUBLIC STREET RIGHT-OF-WAYS OF RONALD REAGAN BOULEVARD.

ENGINEER'S CERTIFICATION:

STATE OF TEXAS COUNTY OF WILLIAMSON

THAT I, SARAH J. MAYS, AM AUTHORIZED UNDER THE LAWS OF THE STATE OF TEXAS TO PRACTICE THE PROFESSION OF ENGINEERING, AND TO HEREBY STATE THAT THIS PLAT CONFORMS WITH THE APPLICABLE ORDINANCES OF THE CITY OF

THIS TRACT IS WITHIN AN IDENTIFIED SPECIAL FLOOD HAZARD AREA INUNDATED BY 100-YEAR FLOOD AS IDENTIFIED BY THE FEDERAL EMERGENCY MANAGEMENT AGENCY (FEMA) FLOOD INSURANCE RATE MAP (FIRM) FOR WILLIAMSON COUNTY, TEXAS, AND INCORPORATED AREAS, MAP 48491C0470F, DATED DECEMBER 20, 2019.

WITNESS MY HAND THIS THE _____ DAY OF ____

SARAH J. MAYS, P.E. REGISTERED PROFESSIONAL ENGINEER NO. 129794 KIMLEY-HORN AND ASSOCIATES, INC. 10814 JOLLYVILLE ROAD CAMPUS IV, SUITE 200 AUSTIN, TEXAS 78759 SARAH.MAYS@KIMLEY-HORN.COM PH. (512) 418-1771

METES & BOUNDS DESCRIPTION OF: **LENOX HILL SUBDIVISION - 16.429 ACRES**

BEING A 16.429 ACRES (715,640 SQUARE FEET) TRACT OF LAND, SITUATED IN THE WALTER CAMPBELL SURVEY, ABSTRACT 3 AND THE WILLIAM S. PARKER SURVEY, ABSTRACT 9, BOTH IN THE CITY OF LEANDER, WILLIAMSON COUNTY, TEXAS; BEING ALL OF A CALLED 16.422 ACRES TRACT OF LAND DESCRIBED TO LENOX HILL OWNER LLC, AS SHOWN ON INSTRUMENT RECORDED IN DOCUMENT NO. 2022013155, OF THE OFFICIAL RECORDS OF WILLIAMSON COUNTY, TEXAS: AND BEING MORE PARTICULARLY DESCRIBED AS FOLLOWS:

BEGINNING AT A 1/2-INCH IRON ROD WITH PLASTIC SURVEYOR'S CAP STAMPED "DIAMOND SURVEYING" FOUND IN THE SOUTHWESTERLY RIGHT-OF-WAY LINE OF RONALD W. REAGAN BOULEVARD (VARIABLE WIDTH R.O.W.) AND THE NORTHWEST BOUNDARY LINE OF LOT 6, PARMER SQUARE SECTION ONE SUBDIVISION, AS SHOWN ON PLAT RECORDED IN CABINET J, SLIDE 65 OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS: FOR THE SOUTHEAST CORNER OF THIS TRACT: AND FROM WHICH A 1/2-INCH IRON ROD WITH PLASTIC SURVEYOR'S CAP STAMPED "DIAMOND SURVEYING" FOUND BEARS, NORTH 69°41'05" EAST A DISTANCE OF 7.05 FEET:

THENCE, ALONG THE SOUTH BOUNDARY LINE OF SAID 16.422 ACRES TRACT, SAME BEING THE NORTH LINE OF SAID LOT 6, SOUTH 69°12'59" WEST A DISTANCE OF 608.59 FEET TO A 1/2-INCH IRON ROD WITH PLASTIC SURVEYOR'S CAP STAMPED "SA 518" FOUND FOR THE NORTHWEST CORNER OF SAID LOT 6, SAME BEING THE NORTHEAST CORNER OF A CALLED 23.343 ACRES TRACT OF LAND DESCRIBED TO HUNT CEDAR PARK LAND LLC, AS SHOWN ON INSTRUMENT RECORDED IN DOCUMENT NO. 2022028360 OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS;

THENCE, CONTINUING ALONG SAID SOUTH BOUNDARY LINE OF THE 16.422 ACRES TRACT, SAME BEING THE NORTH LINE OF SAID 23.343 ACRES TRACT, SOUTH 69°12'48" WEST A DISTANCE OF 901.29 FEET TO A 1/2-INCH IRON ROD FOUND FOR THE NORTHWEST CORNER OF SAID

THENCE, CONTINUING ALONG SAID SOUTH BOUNDARY LINE OF THE 16.422 ACRES TRACT, SAME BEING THE WEST BOUNDARY LINE OF SAID 23.343 ACRES TRACT, SOUTH 20°52'20" EAST A DISTANCE OF 190.84 FEET TO A 1/2-INCH IRON ROD FOUND AT THE NORTHEAST CORNER OF A CALLED 16.353 ACRES TRACT OF LAND DESCRIBED TO HUNT CEDAR PARK LAND LLC AS SHOWN ON INSTRUMENT RECORDED IN DOCUMENT NO. 2022027993 OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS;

THENCE, CONTINUING ALONG SAID SOUTH BOUNDARY LINE OF THE 16.422 ACRES TRACT, SAME BEING THE NORTH BOUNDARY LINE OF SAID 16.353 ACRES TRACT, SOUTH 70°16'06" WEST, A DISTANCE OF 391.12 FEET TO A 1/2-INCH IRON ROD FOUND AT THE NORTHWEST CORNER OF SAID 16.353 ACRES TRACT, SAME BEING THE NORTHEAST CORNER OF A CALLED 14.649 ACRES TRACT OF LAND DESCRIBED TO HUNT CEDAR PARK LAND LLC AS SHOWN ON INSTRUMENT RECORDED IN DOCUMENT NO. 2022027955 OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS;

THENCE, CONTINUING WITH SAID SOUTH BOUNDARY LINE OF THE 16.422 ACRES TRACT, SAME BEING THE NORTH BOUNDARY LINE OF SAID 14.649 ACRES TRACT, SOUTH 70°24'18" WEST A DISTANCE OF 158.35 FEET TO A 1/2-INCH IRON ROD FOUND FOR THE SOUTHWEST CORNER OF SAID 16.422 ACRES TRACT, SAME BEING THE COMMON SOUTHEAST CORNER OF LOT 11 AND 12, BLOCK F, LAKEWOOD COUNTRY ESTATES SUBDIVISION AS SHOWN ON PLAT RECORDED IN CABINET C, SLIDES 295 OF THE PLAT RECORDS OF WILLIAMSON COUNTY, TEXAS;

THENCE, DEPARTING SAID NORTH BOUNDARY LINE OF THE 14.649 ACRES TRACT, ALONG THE WEST BOUNDARY LINE OF SAID 16.422 ACRES TRACT, SAME BEING THE EAST BOUNDARY LINE OF SAID LOT 12 THE FOLLOWING TWO (2) COURSES AND DISTANCES:

- 1. NORTH 20°48'12" WEST A DISTANCE OF 180.70 FEET TO A 1/2-INCH IRON ROD WITH PLASTIC SURVEYOR'S CAP STAMPED "KHA" SET;
- 2. NORTH 20°53'38" WEST A DISTANCE OF 297.60 FEET TO A 1/2-INCH IRON ROD WITH PLASTIC SURVEYOR'S CAP STAMPED "BASELINE INC" FOUND FOR THE NORTHWEST CORNER OF SAID 16.422 ACRES TRACT, SAME BEING THE SOUTHWEST CORNER OF A CALLED 9.977 ACRES TRACT OF LAND DESCRIBED TO CREEK EDGE HOMES LLC AS SHOWN ON INSTRUMENT RECORDED IN DOCUMENT NO. 2021149819 OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS;

THENCE, DEPARTING SAID EAST LINE OF LOT 12, ALONG THE NORTH BOUNDARY LINE OF SAID 16.422 ACRES TRACT, SAME BEING THE SOUTH BOUNDARY LINE OF SAID 9.977 ACRES TRACT, NORTH 69°12'56" EAST A DISTANCE OF 2,059.55 FEET TO A 1/2 INCH IRON ROD WITH PLASTIC SURVEY'S CAP STAMPED "BASELINE INC" FOUND IN SAID SOUTHWESTERLY RIGHT-OF-WAY LINE OF RONALD W. REAGAN BOULEVARD, FOR THE NORTHEAST CORNER OF SAID 16.422 ACRES TRACT, SAME BEING THE SOUTHEAST CORNER OF SAID 9.977 ACRES TRACT AND A NON-TANGENT POINT OF CURVATURE;

THENCE, ALONG SAID SOUTHWESTERLY RIGHT-OF-WAY LINE OF RONALD W. REAGAN BOULEVARD AND THE EAST BOUNDARY LINE OF SAID 16.422 ACRES TRACT, WITH SAID CURVE TO THE RIGHT A DISTANCE OF 297.91 FEET, SAID CURVE HAVING A CENTRAL ANGLE OF 1°00'12", A RADIUS OF 17011.73 FEET, A CHORD BEARING AND DISTANCE OF SOUTH 20°47'23" EAST, 297.91 FEET, TO THE POINT OF BEGINNING AND KIMLEY-HORN AND ASSOCIATES, INC. IN AUSTIN, TEXAS.

CITY OF LEANDER CERTIFICATION:

APPROVED THIS THE DAY OF _, 20___ A.D. AT A PUBLIC MEETING OF THE PLANNING AND ZONING COMMISSION OF THE CITY OF LEANDER, TEXAS AND AUTHORIZED TO BE FILED FOR RECORD BY THE COUNTY CLERK OF WILLIAMSON COUNTY.

DONNIE MAHAN, CHAIRMAN PLANNING AND ZONING COMMISSION CITY OF LEANDER, TEXAS

ATTEST: ELLEN COUFAL, SECRETARY PLANNING AND ZONING COMMISSION

CITY OF LEANDER, TEXAS

SURVEYOR'S CERTIFICATION:

STATE OF TEXAS COUNTY OF WILLIAMSON

THAT I, MICHAEL A MONTGOMERY II, AM AUTHORIZED UNDER THE LAWS OF THE STATE OF TEXAS TO PRACTICE THE PROFESSION OF LAND SURVEYING AND HEREBY STATE THAT I PREPARED THIS PLAT FROM AN ACTUAL AND ACCURATE ON-THE-GROUND SURVEY OF THE LAND AND THAT THE CORNER MONUMENTS SHOWN THEREON WERE PROPERLY PLACED UNDER MY PERSONAL SUPERVISION, IN ACCORDANCE WITH ALL CITY OF LEANDER ORDINANCE AND CODES, AND THAT ALL EXISTING EASEMENTS OF RECORD AS FOUND ON THE TITLE POLICY PROVIDED BY FIRST AMERICAN TITLE GUARANTY COMPANY, GF. NO. 2610070-FW26, ISSUED JULY 9, 2021, HAVE BEEN SHOWN OR NOTED HERON.

PLAT COMPLETION DATE: JANUARY 23, 2023.

MICHAEL A MONTGOMERY II, R.P.L.S. REGISTERED PROFESSIONAL LAND SURVEYOR NO. 6890 10814 JOLLYVILLE ROAD CAMPUS IV, SUITE 200 AUSTIN, TEXAS 78759

OWNER'S DEDICATION:

THE STATE OF TEXAS COUNTY OF DALLAS

THAT LENOX HILL OWNER LLC, AS THE OWNER OF THAT CERTAIN 16.422 ACRE TRACT OF LAND RECORDED IN DOCUMENT NO. 2022013155, OF THE OFFICIAL RECORDS OF WILLIAMSON COUNTY, TEXAS DOES HEREBY SUBDIVIDE THE 16.429 ACRES AS SHOWN HEREON AND DEDICATES TO THE PUBLIC FOREVER USE OF ALL ADDITIONAL ROW, STREETS, ALLEYS, EASEMENTS, PARKS, AND ALL OTHER LANDS INTENDED FOR PUBLIC DEDICATION, OR WHEN THE SUBDIVIDER HAS MADE

PROVISION FOR PERPETUAL MAINTENANCE THEREOF, TO THE INHABITANTS OF THE SUBDIVISION AS SHOWN HEREON TO

LENOX HILL OWNER LLC

CHUN YI HUANG, VICE PRESIDENT 5430 LBJ FREEWAY

BE KNOWN AS LENOX HILL, SUBDIVISION.

DALLAS, TEXAS 75240 PH: (469) 903-2246

THE STATE OF TEXAS COUNTY OF DALLAS

BEFORE ME, THE UNDERSIGNED AUTHORITY, A NOTARY PUBLIC IN AND FOR SAID COUNTY AND STATE, ON THIS DAY OF , 20 , PERSONALLY APPEARED CHUN YI HUANG, AS VICE PRESIDENT OF LENOX HILL OWNER LLC. A DELAWARE LIMITED LIABILITY COMPANY, ON BEHALF OF SAID LENOX HILL OWNER LLC, A DULY AUTHORIZED AGENT WITH AUTHORITY TO SIGN SAID DOCUMENT, PERSONALLY KNOWN TO ME (AND PROVED TO ME ON THE BASIS OF SATISFACTORY EVIDENCE) TO BE THE PERSON WHOSE NAME IS SUBSCRIBED TO THE FOREGOING INSTRUMENT, AND ACKNOWLEDGED TO ME THAT (S)HE EXECUTED THE SAME OF THE PURPOSES AND CONSIDERATION THEREIN EXPRESSED.

NOTARY PUBLIC - STATE OF TEXAS

PRINTED NAME

MY COMMISSION EXPIRES

THE STATE OF TEXAS


KNOW ALL MEN BY THESE PRESENTS:

I, NANCY RISTER, CLERK OF THE COUNTY COURT OF SAID COUNTY, DO HEREBY CERTIFY THAT THE FOREGOING INSTRUMENT IN WRITING, WITH ITS CERTIFICATE OF AUTHENTICATION WAS FILED FOR RECORD IN MY OFFICE ON THE

____, 20____, AD, AT _____ O'CLOCK, ____M, AND DULY RECORDED THIS THE DAY OF _, 20____, AD, AT ______O'CLOCK ____M, IN THE PLAT RECORDS OF SAID COUNTY IN INSTRUMENT NO. _____.

TO CERTIFY WHICH, WITNESS MY HAND AND SEAL AT THE COUNTY COURT OF SAID COUNTY, AT MY OFFICE IN GEORGETOWN, TEXAS, THE DATE LAST SHOWN ABOVE WRITTEN.

NANCY RISTER, CLERK COUNTY COURT OF WILLIAMSON COUNTY, TEXAS



COPYRIGHT @ 2023 KIMLEY-HORN AND ASSOCIATES. ALL RIGHTS RESERVED


2/15/2023

4 OF 4 069293601


> WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES

SHEET NUMBER


0







UTILITY LEGEND



DEMOLITION GENERAL NOTES

- IT IS THE CONTRACTOR'S RESPONSIBILITY TO COORDINATE WITH THE FRANCHISE UTILITY OWNERS TO ENSURE THAT SERVICE HAS BEEN DISCONNECTED, SAID UTILITY OWNER HAS SALVAGED WHAT THEY ARE RECOVERING, AND THAT REMAINING UTILITIES CAN BE REMOVED AND
- IT IS THE CONTRACTOR'S RESPONSIBILITY TO NOTIFY THE OWNER AND THAT MAY BE PRESENT ON SITE. ALL VERIFICATIONS, LOCATIONS, SIZE AND DEPTHS SHALL BE MADE BY THE APPROPRIATE UTILITY COMPANIES OR DEPARTMENTS. WHEN EXCAVATING AROUND OR OVER EXISTING REPRESENTATIVE MAY BE PRESENT DURING THE EXCAVATION TO INSTRUCT AND OBSERVE DURING EXCAVATION. VERIFY THAT UTILITIES HAVE BEEN DISCONNECTED AND CAPPED BEFORE STARTING
- ALL CONTRACTORS MUST TAKE PARTICULAR CARE WHEN EXCAVATING IN AND AROUND EXISTING UTILITY LINES AND EQUIPMENT. ACTUAL FIELD LOCATIONS OF ALL THE EXISTING UTILITIES ARE THE CONTRACTOR'S RESPONSIBILITY AND MUST BE LOCATED EITHER BY THE REPRESENTATIVE OF THE UTILITY COMPANY OR BY A PRIVATE UNDERGROUND UTILITY LOCATING COMPANY PRIOR TO THE START OF DEMOLITION ACTIVITIES.
- REMOVAL OF THE EXISTING IMPROVEMENTS SHALL BE AS REQUIRED FOR THE PROJECT. THE MATERIALS REMOVED FROM THE SITE SHALL BE DISPOSED OF IN A PROPER AND LEGAL MANNER PER FEDERAL, STATE, AND/OR LOCAL LAWS AND ORDINANCES.
- IF ANY HAZARDOUS MATERIALS ARE ENCOUNTERED THE OWNER SHALL BE NOTIFIED. THOSE MATERIALS SHALL BE REMOVED AND DISPOSED OF IN A MANNER AS APPROVED BY ALL GOVERNING AGENCIES AND IN A LANDFILL OR DISPOSAL FACILITY LICENSED TO ACCEPT HAZARDOUS
- THE CONTRACTOR SHALL MAINTAIN EROSION CONTROL DEVICES AS REQUIRED DURING DEMOLITION.
- REMOVAL OF EXISTING CONCRETE OR OTHER PAVED AREAS SHALL INCLUDE ALL AGGREGATE BASE MATERIALS.
- EXISTING BUILDINGS TO BE DEMOLISHED SHALL BE REMOVED IN THEIR ENTIRETY INCLUDING SLABS AND FOUNDATIONS.
- . FLOODPLAIN LIMITS DELINEATED VIA DRAINAGE STUDY PREPARED BY
- KIMLEY-HORN DATED 11/2021
- 10. REFER TO SHEETS 48 50 FOR TREE PRESERVATION PLAN AND TREE

BENCHMARKS

DATUM IS NAVD '88, USING GEOID B13, BASED ON GPS OBSERVATIONS. BM #2 TBM-CSS-IN-ASPH ELEV. = 861.17' NORTHING: 10173728.87

BM #141 FH-TOP-BOLT

NORTHING: 10173963.32 EASTING: 3095151.09

EASTING: 3095144.14





VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES

SHEET NUMBER


sarahjmays

8 OF 84





UTILITY LEGEND



DEMOLITION GENERAL NOTES

- IT IS THE CONTRACTOR'S RESPONSIBILITY TO COORDINATE WITH THE FRANCHISE UTILITY OWNERS TO ENSURE THAT SERVICE HAS BEEN DISCONNECTED, SAID UTILITY OWNER HAS SALVAGED WHAT THEY ARE RECOVERING, AND THAT REMAINING UTILITIES CAN BE REMOVED AND DISPOSED OF ACCORDINGLY BY THE CONTRACTOR.
- IT IS THE CONTRACTOR'S RESPONSIBILITY TO NOTIFY THE OWNER AND ALL THE UTILITY COMPANIES AND DEPARTMENTS 72 HOURS OR AS REQUIRED BEFORE DEMOLITION IS TO START TO VERIFY ANY UTILITIES THAT MAY BE PRESENT ON SITE. ALL VERIFICATIONS, LOCATIONS, SIZE AND DEPTHS SHALL BE MADE BY THE APPROPRIATE UTILITY COMPANIES OR DEPARTMENTS. WHEN EXCAVATING AROUND OR OVER EXISTING UTILITIES, THE CONTRACTOR MUST NOTIFY THE UTILITY COMPANY SO A REPRESENTATIVE MAY BE PRESENT DURING THE EXCAVATION TO INSTRUCT AND OBSERVE DURING EXCAVATION. VERIFY THAT UTILITIES HAVE BEEN DISCONNECTED AND CAPPED BEFORE STARTING
- ALL CONTRACTORS MUST TAKE PARTICULAR CARE WHEN EXCAVATING IN AND AROUND EXISTING UTILITY LINES AND EQUIPMENT. ACTUAL FIELD LOCATIONS OF ALL THE EXISTING UTILITIES ARE THE CONTRACTOR'S RESPONSIBILITY AND MUST BE LOCATED EITHER BY THE REPRESENTATIVE OF THE UTILITY COMPANY OR BY A PRIVATE UNDERGROUND UTILITY LOCATING COMPANY PRIOR TO THE START OF DEMOLITION ACTIVITIES.
- REMOVAL OF THE EXISTING IMPROVEMENTS SHALL BE AS REQUIRED FOR THE PROJECT. THE MATERIALS REMOVED FROM THE SITE SHALL BE DISPOSED OF IN A PROPER AND LEGAL MANNER PER FEDERAL, STATE, AND/OR LOCAL LAWS AND ORDINANCES.
- IF ANY HAZARDOUS MATERIALS ARE ENCOUNTERED THE OWNER SHALL BE NOTIFIED. THOSE MATERIALS SHALL BE REMOVED AND DISPOSED OF IN A MANNER AS APPROVED BY ALL GOVERNING AGENCIES AND IN A LANDFILL OR DISPOSAL FACILITY LICENSED TO ACCEPT HAZARDOUS
- THE CONTRACTOR SHALL MAINTAIN EROSION CONTROL DEVICES AS REQUIRED DURING DEMOLITION.
- REMOVAL OF EXISTING CONCRETE OR OTHER PAVED AREAS SHALL INCLUDE ALL AGGREGATE BASE MATERIALS.
- EXISTING BUILDINGS TO BE DEMOLISHED SHALL BE REMOVED IN THEIR ENTIRETY INCLUDING SLABS AND FOUNDATIONS.
- FLOODPLAIN LIMITS DELINEATED VIA DRAINAGE STUDY PREPARED BY KIMLEY-HORN DATED 11/2021
- 0. REFER TO SHEETS 48 50 FOR TREE PRESERVATION PLAN AND TREE

BENCHMARKS


DATUM IS NAVD '88, USING GEOID B13, BASED ON GPS OBSERVATIONS. BM #2 TBM-CSS-IN-ASPH ELEV. = 861.17' NORTHING: 10173728.87


BM #141 FH-TOP-BOLT

ELEV. = 846.89' NORTHING: 10173963.32 EASTING: 3095151.09

EASTING: 3095144.14









VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES

SHEET NUMBER 9 OF 84

sarahjmays





sarahimays

7

TRO

Z -

 $O \vdash$

EROSION C PLAN (SHEE

CONTRACTOR IS SOLELY RESPONSIBLE FOR IMPLEMENTATION, CONTROLS SHOWN ON THIS SITE MAP ARE SUGGESTED CONTROLS

CONTRACTOR SHALL RECORD INSTALLATION, MAINTENANCE OR MODIFICATION, AND REMOVAL DATES FOR EACH BMP EMPLOYED (WHETHER CALLED OUT ON ORIGINAL SWPPP OR NOT) DIRECTLY ON

THE CITY OF LEANDER ENVIRONMENTAL INSPECTOR HAS THE AUTHORITY TO ADD OR MODIFY EROSION/EDIMENT CONTROLS ON

CONTRACTOR SHALL UTILIZE DUST CONTROL MEASURE DURING SITE

ECM 1.4.5(D) OR AS DIRECTED BY THE ENVIRONMENTAL INSPECTOR. TEMPORARY AND PERMANENT STABILIZATION PRACTICES AND BMP'S SHALL BE INSTALLED AT THE EARLIEST POSSIBLE TIME DURING THE CONSTRUCTION SEQUENCE. AS AN EXAMPLE, PERIMETER SILT FENCE SHALL BE INSTALLED BEFORE COMMENCEMENT OF ANY GRADING ACTIVITIES. OTHER BMP'S SHALL BE INSTALLED AS SOON AS PRACTICABLE AND SHALL BE MAINTAINED UNTIL FINAL SITE

PROVIDED BY LANDSCAPING, THE BUILDING(S), AND SITE PAVING. BMP'S HAVE BEEN LOCATED AS INDICATED ON THIS PLAN IN ACCORDANCE WITH GENERALLY ACCEPTED ENGINEERING PRACTICES IN ORDER TO MINIMIZE SEDIMENT TRANSFER. FOR EXAMPLE: SILT FENCES LOCATED AT TOE OF SLOPE AND INLET PROTECTION FOR

ADDITIONAL EROSION AND SEDIMENTATION CONTROLS MAY BE

REFERENCE EROSION CONTROL NOTES AND DETAILS ON SHEET 12. IF DISTURBED AREA IS NOT TO BE WORKED ON FOR MORE THAN 14 DAYS, DISTURBED AREA NEEDS TO BE STABILIZED BY REVEGETATION, MULCH, TARP OR REVEGETATION MATTING [ECM 1.4.4.B.3, SECTION 5 I.]. THE CONTRACTOR WILL CLEAN UP SPOILS THAT MIGRATE ONTO

SEE SHEET 48 FOR TREE PRESERVATION PLAN AND SHEETS 49 & 50


THE CONTRACTOR WILL CLEAN UP SOILS THAT MIGRATE ONTO THE


13. ON-SITE EROSION CONTROL MEASURES TO BE ESTABLISHED AND MAINTAINED AROUND TEMPORARY/PERMANENT SPOILS LOCATIONS,





VERIFY PRESENCE AND EXACT ______ LOCATION OF ALL UTILITIES


SHEET NUMBER 10 OF 84
























DEWATERING SKIMMER









ELEV. = 846.89' NORTHING: 10173963.32 EASTING: 3095151.09




Know what's below. Call before you dig. $^{\circ}$ WARNING: CONTRACTOR IS TO $^{<}$ LOCATION OF ALL UTILITIES > PRIOR TO CONSTRUCTION.

sarah i mays

SARAH J. MAYS 129794

SHEET NUMBER 12 OF 84







LEGEND

PROPOSED FINISHED FLOOR ELEVATION FF=XXX.XX PROPOSED TOP OF PAVEMENT ELEVATION EXISTING TOP OF PAVEMENT ELEVATION EX XXX.X ● TG XXX.X ● PROPOSED TOP OF GRATE TW XXX.X● PROPOSED GRADE AT TOP OF WALL BW XXX.X ● PROPOSED GRADE AT BOTTOM OF WALL EW XXX.X ● PROPOSED GRADE AT END OF WALL HIGH POINT FLOW DIRECTION PROPOSED RETAINING WALL PROPOSED CONTOUR **EXISTING CONTOUR** TREE TO REMAIN HERITAGE TREE _ _ _ _ _ _ _ _ _ ATLAS 14 100-YR FLOODPLAIN — · · · — FEMA A/E 100-YR FLOODPLAIN TRIBUTARY CENTERLINE TRIBUTARY CENTERLINE + BUFFER

- ALL PROPOSED ELEVATIONS ARE TOP OF PAVEMENT OR NATURAL GROUND UNLESS OTHERWISE NOTED.
- ALL TOP OF WALL ELEVATIONS ARE TO TOP OF GRADE AT WALL.
 ALL BOTTOM OF WALL ELEVATIONS ARE TO BOTTOM OF GRADE AT WALL.
- CONTRACTOR TO VERIFY A.D.A. COMPLIANCE FOR GRADES IN ALL SIDEWALK
 ACCESSIBLE ROUTES, INCLUDING DRIVEWAY CROSSINGS, SHALL CONFORM TO ALL
 APPLICABLE A.D.A. STANDARDS: NOT EXCEED 5.0% ALONG TRAVEL PATH WITH NOT
 MORE THAN 2.0% CROSS SLOPE AND NOT EXCEED 2.0% IN ANY DIRECTION IN
- MAINTAIN EXISTING GRADE IN TREE WELLS. CONTRACTOR TO ENSURE POSITIVE
- DRAINAGE TO AREA INLETS.

 APPROVAL OF THESE PLANS BY THE CITY OF LEANDER INDICATES COMPLIANCE WITH
- APPLICABLE CITY REGULATIONS ONLY. COMPLIANCE WITH ACCESSIBILITY STANDARDS SUCH AS THE 2010 STANDARDS FOR ACCESSIBLE DESIGN OR THE 2012 TEXAS ACCESSIBILITY STANDARDS WAS NOT VERIFIED. THE APPLICANT IS RESPONSIBLE FOR COMPLIANCE WITH ALL APPLICABLE ACCESSIBILITY STANDARDS.

 7. ACCESSIBLE ROUTES MUST HAVE A CROSS-SLOPE NO GREATER THAN 1:50. [ANSI
- 403.3]

 8. ACCESSIBLE PARKING SPACES MUST BE LOCATED ON A SURFACE WITH A SLOPE NOT EXCEEDING 1:50 (ANS) 502 51
- EXCEEDING 1:50. [ANSI 502.5]

 9. SLOPES ON ACCESSIBLE ROUTES MAY NOT EXCEED 1:20 UNLESS DESIGNED AS A RAMP. [ANSI 403.3]
- 10. THE MAXIMUM SLOPE OF A RAMP IN NEW CONSTRUCTION IS 1:12. THE MAXIMUM RISE FOR ANY RAMP RUN IS 30 IN. THE MAXIMUM HORIZONTAL PROJECTION IS 30 FEET FOR A RAMP WITH A SLOPE BETWEEN 1:12 AND 1:15, AND 40 FEET FOR A RAMP WITH A SLOPE BETWEEN 1:16 AND 1:20. [ANSI 405.2-405.6]

BENCHMARKS

DATUM IS NAVD '88, USING GEOID B13, BASED ON GPS OBSERVATIONS.

• BM #2 TBM-CSS-IN-ASPH

ELEV. = 861.17'

ELEV. = 861.17' NORTHING: 10173728.87 EASTING: 3095144.14

BM #141 FH-TOP-BOLT

ELEV. = 846.89' NORTHING: 10173963.32 EASTING: 3095151.09



what's **below.**all before you dig.


WARNING: CONTRACTOR IS TO
VERIFY PRESENCE AND EXACT
LOCATION OF ALL UTILITIES
PRIOR TO CONSTRUCTION.


SHEET NUMBER


sarahjmays


OVERALI ADING PI

13 OF 84












sarahjmays






sarahjmays




sarahjmays





POINT OF ANALYSIS A



NOTE: DRAINAGE INFORMATION BASED ON FLOODPLAIN STUDY CONDUCTED BY KIMLEY-HORN DATED SEPTEMBER 14TH, 2021.

LENOX HILL TOWNHOMES

DRAINAGE RESULTS - SCS METHOD

Point of Analysis	Storm Event	Existing Runoff POA	Developed Runoff (Pre- Detention) POA	Developed Runoff (Post- Detention) POA	Runoff Difference at Confluence	Is Detained < Existing?
POINT OF ANALYSIS "A"	2	217.22	98.32	68.48	148.74	YES
	10	337.46	161.36	128.48	208.98	YES
	25	420.42	205.04	166.70	253.72	YES
	100	555.20	275.03	226.62	328.58	YES

LENOX HILL TOWNHOMES

Drainage Calculations - SCS Method (Existing Conditions)

DRAINAGE			IMPERVIOUS	IMPERVIOUS	PERVIOUS	WEIGHTED	S	HEET FLOW				S	HALLOV	V CONC	ENTR/	ATED FL	.OW				CHA	NNEL/P	IPE FL	OW			TOTAL Tc**	Q_2	Q ₁₀	Q ₂₅	Q ₁₀₀
DRAINAGE AREA	AREA	AREA	COVER	COVER	CURVE NO.	CURVE NO.		P-2yr24hr	3.92	IN		Grass	Surface	•		Paved	Surface)			(Channe	I Flow				(min)	(cfs)	(cfs)	(cfs)	(cfs)
ANLA	(sf)	(Ac.)	(Ac.)	%	Cn*	Cn*	N	L (ft)	S (ft/ft)	Tt(min)	L (ft)	V (fps)	S (ft/ft)	Tt(min)	L	V (fps)	S (ft/ft)	Tt(min)	L (ft)	V (fps)	a (ft^2)	Pw (ft)	r	n S	S (ft/ft)	Tt(min)					
E-1 7	715,691	16.43	0.0	0%	73.00	73.00	0.400	100	0.011	24.64	1991	3.8	0.054	8.82	-	-	-	0.00	1189	4.20	9.30	9.00	1.14	0.06	0.0240	4.72	38.18	16.81	36.71	51.27	76.33
OS-1 6	646,866	14.85	8.17	55%	98.00	98.00	0.400	100	0.039	14.85	1774	4.1	0.066	7.15	1	-	'e	0.00	=	12	12	-	=	-	i e	0.00	22.00	47.33	70.87	87.10	112.47
OS-2 8	338,965	18.96	10.43	55%	98.00	98.00	0.400	100	0.011	24.64	1213	2.58	0.026	7.82	ı	-	-	0.00	-	-	-	-	-	-	-	0.00	32.47	50.01	75.04	91.65	119.54
OS-3 1,	,623,481	37.27	20.50	55%	98.00	98.00	-	-	-	0.00	-	-	-	0.00	-	-	-	0.00	-	-	-	-	_	-	-	0.00	30.65	101.43	152.09	185.83	242.08
OS-4 1	135,036	3.10	0.0	0%	98.00	98.00	0.400	100	0.039	14.87	10	3.9	0.057	1.52	-	-	-	0.00	352	8.31	201.00	121.00	1.66	0.06 (0.0570	0.71	17.10	11.11	16.60	20.28	26.33

16.43

**The minimum Tc is 5 minutes per City of Leander Drainage Criteria.

***Channel Flow parameters were derived from the H&H study provided by Kimley-Horn and Associates



DATUM IS NAVD '88, USING GEOID B13, BASED ON GPS OBSERVATIONS.

• BM #2 TBM-CSS-IN-ASPH ELEV. = 861.17' NORTHING: 10173728.87 EASTING: 3095144.14

BM #141 FH-TOP-BOLT


ELEV. = 846.89' NORTHING: 10173963.32 EASTING: 3095151.09




VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION.

SHEET NUMBER 21 OF 84

sarahjmays





LENOX HILL TOWNHOMES

DRAINAGE RESULTS - SCS METHOD

Point of Analysis	Storm Event	Existing Runoff POA	Developed Runoff (Pre- Detention) POA	Developed Runoff (Post- Detention) POA	Runoff Difference at Confluence	Is Detained < Existing?
	2	217.22	98.32	68.48	148.74	YES
POINT OF ANALYSIS "A"	10	337.46	161.36	128.48	208.98	YES
	25	420.42	205.04	166.70	253.72	YES
	100	555.20	275.03	226.62	328.58	YES


LENOX HILL TOWNHOMES Drainage Calculations - SCS Method (Developed Conditions)

DRAINAGE	AREA	AREA	IMPERVIOUS	IMPERVIOUS	PERVIOUS	WEIGHTED		SHEET FLOW				SH	IALLOW	CONCE	NTRA	TED FL	OW				СН	ANNEL	/PIPE	FLOW	I		TOTAL Tc**	Q_2	Q ₁₀	Q ₂₅	Q ₁₀₀
AREA			COVER	COVER	CURVE NO.	CURVE NO.		P-2yr24hr	3.92	IN		Grass	Surface	;		Paved	Surfac	e				Chanr	nel Flo	w			(min)	(cfs)	(cfs)	(cfs)	(cfs)
ANEA	(sf)	(Ac.)	(Ac.)	%	Cn*	Cn*	N	L (ft)	S (ft/ft)	Tt(min)	L (ft)	V (fps)	S (ft/ft)	Tt(min)	L	V (fps)	S	Tt(min)	L (ft)	V (fps)	a (ft^2)	Pw (ft) r	n	S (ft/ft)	Tt(min)					
DA-A1	126,760	2.91	1.92	66%	73.00	89.49	0.150	89	0.037	6.28	-	-	-	0.00	-1	-	-	0.00	603	16.87	7.07	9.00	1.66	0.02	0.0261	0.6	6.87	11.52	18.70	23.54	31.25
DA-A2	148,104	3.40	2.17	64%	73.00	88.96	0.150	33	0.019	3.76	208	2.05	0.016	1.69	-	-	-	0.00	378	13.21	7.07	9.00	1.66	0.02	0.0160	0.48	5.93	13.64	22.27	27.98	37.37
DA-A3	321,473	7.38	0.34	5%	73.00	74.17	0.150	I -	-	0.00	ī	-	-	0.00		-	-	0.00	1678	9.29	9.56	9.64	0.99	0.06	0.1415	3.01	3.01	17.67	36.25	49.78	71.87
DA-A4	100,624	2.31	1.57	68%	73.00	89.99	0.150	100	0.021	8.70	1	-		0.00	198	67	0.013	0.05	1007	6.54	3.14	6.00	0.50	0.02	0.0194	2.57	11.31	8.16	13.27	16.64	22.07
OS-1	646,866	14.85	8.17	55%	98.00	98.00	0.400	100	0.039	14.85	1774	4.14	0.066	7.15	=1	-	-	0.00	=	5=	-	-	-	-	=	0.00	22.00	47.33	70.87	87.10	112.47
OS-2	838,965	18.96	10.43	55%	98.00	98.00	0.400	100	0.011	24.64	1213	2.58	0.026	7.82	-	-	-	0.00	-	-	-	-	-	-	-	0.00	32.47	51.12	76.70	93.68	122.19
OS-3	1,623,481	37.27	20.50	55%	98.00	98.00	-	=	-	•	Ľ	-	,=	-	=.	-	-	0.00	-	-	-	-	-		-	0.00	30.65	101.43	152.09	185.83	242.08
OS-4	135,036	3.10	0.0	0%	98.00	98.00	0.400	100	0.039	14.87	10	3.9	0.057	1.52	_	-	-	0.00	352	8.31	201.00	121.00	1.66	0.06	0.0570	0.71	17.10	11.11	16.60	20.28	26.33

*The Curve Number (Cn) has been determined from Table 2-2a of Technical Release 55. The cover type, hydrologic condition, and soil group determined for the proposed conditions are open space, good condition (grass cover > 75%), and the site's varying so **The minimum Tc is 5 minutes per City of Leander Drainage Criteria.


***Channel Flow parameters were derived from the H&H study provided by Kimley-Horn and Associates

LEGEND



NOTE: DRAINAGE INFORMATION BASED ON FLOODPLAIN STUDY CONDUCTED BY KIMLEY-HORN DATED NOVEMBER 2ND, 2021.


sarahjmays







SHEET NUMBER 22 OF 84




E AREA OF 2)

DRAINAGE / INLET I MAP

LENOX
TOWNHO
CITY OF LEA

SHEET NUMBER 23 OF 84



Proposed Inlet Runoff (Q) Calculations

T_c (Min.)

22.0

22.0

C₂₅ C₁₀₀

0.77 0.85

0.75 0.83

0.74 0.82

0.75 0.84

0.65 0.73

0.76 0.84

0.74 0.82

0.77 0.85

 O-2
 4.00
 0%
 0.39
 0.46
 10.0
 9.11
 12.07
 14.20
 22.21

Note: All inlet drainage calculations have been determined using the Rational Method per the City of Austin Drainage Criteria Manual.

i₂₅ i₁₀₀ Q₂₅ Q₁₀₀

11.30 | 15.00 | 8.47 | 12.49

11.30 | 15.00 | 7.20 | 10.62

11.30 | 15.00 | 2.96 | 4.38

11.30 | 15.00 | 7.32 | 10.82

11.30 | 15.00 | 10.78 | 15.92

11.30 | 15.00 | 11.23 | 16.76

11.30 | 15.00 | 3.93 | 5.80

11.30 | 15.00 | 6.60 | 9.73

6.39 8.49 2.73 4.13

6.39 8.49 27.03 42.38

| (in/hr) | (in/hr) | (cfs) | (cfs)

Drainage TOTAL I.C. Comp. Comp.

(%)

77%

73%

71%

74%

52%

77%

0.79 31% 0.54 0.62

10.85 0% 0.39 0.46


Number


A-2


A-3

0.83


0.35







LEGEND



KEY MAP

23	24

E ARE/ OF 2) DRAINAGE (SHEET 2 C INLET

sarahjmays


BENCHMARKS


DATUM IS NAVD '88, USING GEOID B13, BASED ON GPS OBSERVATIONS. BM #2 TBM-CSS-IN-ASPH ELEV. = 861.17' NORTHING: 10173728.87 EASTING: 3095144.14 BM #141 FH-TOP-BOLT NORTHING: 10173963.32 EASTING: 3095151.09



VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION.

SHEET NUMBER 24 OF 84





Storage for Sediment = 5543


Designed as Required in RG-348

Pages 3-42 to 3-46


Total Capture Volume (required water quality volume(s) x 1.20) = 33259 cubic feet
The following sections are used to calculate the required water quality volume(s) for the selected BMP.

The values for BMP Types not selected in cell C45 will show NA.

7. Retention/Irrigation System




OUTLET STRUCTURE ISOMETRIC VIEW




OUTLET STRUCTURE DETENTION

Batch Pond			_
Stage (ft msl)	Area	Storage	
(Elevation)	(sf)	Volume (cf)	
851.00	1213.63	0	
852.00	5,813.14	3,228	
853.00	10,860.03	11,434	
854.00	12,312.21	23,012	
854.50	12,842.38	29,432]wq\
855.00	13,372.55	35,851	
856.00	14,351.83	49,710	
857.00	15,314.26	64,541	
858.00	16,287.27	80,339	
859.00	17,181.96	97,072	
860.00	18,261.60	114,791	

Detention Po	Detention Pond Storage and Outlet Control Calculations												
Storm Event	Outflow (cfs)	Max WSEL (ft)											
2	54.45	856.08											
10	82.16	856.27											
25	100.74	856.39											
100	131.58	856.57											








DATE
MARCH 2023
SCALE: AS SHOWN
DESIGNED BY: AEH


WATER QUALITY AND DETENTION POND PLAN (SHEET 2 OF 2)

> OWNHOMES OTV OF LEANDER


SHEET NUMBER


27 OF 84






PEAK DIVERSION CONFIGURATION








sarah i mays




R QUAI TAILS


SHEET NUMBER


28 OF 84






¹⁷³ 1.00%









895


890

_PROPOSED GRADE AT &

1+00







BENCHMARKS

DATUM IS NAVD '88, USING GEOID B13, BASED ON GPS OBSERVATIONS.

BM #2 TBM-CSS-IN-ASPH ELEV. = 861.17' NORTHING: 10173728.87 EASTING: 3095144.14 BM #141 FH-TOP-BOLT




WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION.

ELEV. = 846.89' NORTHING: 10173963.32 EASTING: 3095151.09 Know what's below.

Call before you dig.

> SHEET NUMBER 30 OF 84

sarahjmays




900


895


890


0+00


EXISTING_ GRADE AT &































sarah j mays


SHEET NUMBER





sarah j mays


SHEET NUMBER
















































S

ORM

LENOX Ш

SHEET NUMBER 52 OF 84




CONTRACTOR IS RESPONSIBLE FOR REPAIR OF ALL DAMAGE THAT RESULTS FROM HIS WORK, INCLUDING ANY


- DAMAGE TO ROADWAY STRUCTURAL ELEMENTS SUCH AS CURB, FLEXIBLE BASE, GEOGRID, ETC. "DEEPROOT" ROOT BARRIERS, OR APPROVED EQUAL, A MINIMUM OF TWENTY-FOUR INCHES (24") IN HEIGHT AND EIGHT FEET IN LENGTH (8') SHALL BE PROVIDED PARALLEL TO CURBLINE ON BOTH SIDES OF STREET TREES.
- ROOT BARRIERS SHALL BE PLACED WITH TOP OF ROOT BARRIER TWO INCHES (2") BELOW FINISHED GRADE AND TREES SHALL BE PLACED A MINIMUM OF TEN FEET (10') FROM ALL EXISTING AND PROPOSED WASTEWATER LINES,
- WATER SERVICES, STORM SEWER LINES, AND CURB INLETS. 4. A WATER RETENTION BASIN THREE INCHES (3") IN HEIGHT AND FOUR FEET (4') IN DIAMETER FORMED WITH TOPSOIL SHALL BE PROVIDED AROUND ALL TREES. INTERIOR OF BASIN SHALL BE FILLED WITH THREE INCH (3") LAYER OF SHREDDED BARK MULCH HELD THREE INCHES (3") BACK FROM THE TRUNK.
- ALL TREES SHALL BE STAKED WITH 7' LENGTH STEEL "T" POSTS, PAINTED DARK GREEN. LOCATE POSTS 6" +/-FROM ROOTBALL. DO NOT DISTURB ROOTBALL. POSTS SHALL BE DRIVEN 2' INTO GROUND WITH 5' EXPOSED ABOVE GROUND, POSTS SHALL BE CONSISTENT HEIGHT AND ALIGNED PARALLEL TO ADJACENT CURBS. USE 12-GAUGE STRANDED CABLE WITH HOSE TO PROTECT TRUNK. ENSURE THERE IS NO SLACK IN WIRES.
- 6. IF SOLID ROCK IS ENCOUNTERED AT DEPTHS LESS THAN TWENTY-SIX INCHES (26") FROM FINISHED GRADE, INSTALL ROOT BARRIER TO TOP OF ROCK LAYER AND TRIM EXCESS LENGTH.


*THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR APPROPRIATE USE OF THIS STANDARD. DRAWING NOT TO SCALE.





City Of Leander, Texas DETAIL #204-4 STREET TREE INSTALLATION






















Know what's below. $^{\circ}$ WARNING: CONTRACTOR IS TO $^{<}$ VERIFY PRESENCE AND EXACT _____ LOCATION OF ALL UTILITIES > PRIOR TO CONSTRUCTION.

SHEET NUMBER 53 OF 84


Sarahimays

SARAH J. MAYS


DATUM IS NAVD '88, USING GEOID B13, BASED ON GPS ELEV. = 861.17' NORTHING: 10173728.87 EASTING: 3095144.14 ELEV. = 846.89'

NORTHING: 10173963.32

LENOX HILL TOWNHOME RETAINING WALLS



STRUCTURAL DESIGN HEREIN REPRESENTS A FINISHED STRUCTURE THE GENERAL CONTRACTOR/OWNER SHALL PROVIDE ALL INTERIM BRACING, SHORING, INTERIM DRAINAGE PROVISIONS, DRAINAGE DIVERSION AND EROSION PROTECTION REQUIRED UNTIL FINAL CAPPING, PAVING, CURBING AND COMPLETION OF FINAL STORM DRAIN SYSTEM IS COMPLETE.






ROSCH ENGINEERING ROUND ROCK, TX 78664 PHONE: 512-828-4167


LENOX HILL TOWNHOMES LEANDER, TX


RETAINING WALL

COVER SHEET

SHEET: 69 OF 73







GENERAL NOTES:

- RETAINING WALL DESIGN:
- 1.1. STRUCTURAL DESIGN HEREIN REPRESENTS A FINISHED STRUCTURE. THE GENERAL CONTRACTOR/OWNER SHALL PROVIDE ALL INTERIM BRACING, SHORING, INTERIM DRAINAGE PROVISIONS, DRAINAGE DIVERSION AND EROSION PROTECTION REQUIRED UNTIL FINAL CAPPING, PAVING, CURBING AND COMPLETION OF FINAL STORM DRAIN SYSTEM
- IS COMPLETE I.I.I. IT IS THE RESPONSIBILITY OF THE GENERAL CONTRACTOR/OWNER TO ENSURE THAT THE FINISHED SITE
- DRAINAGE IS DIRECTED AWAY FROM THE RETAINING WALL SYSTEM. I.I.2. IT IS THE RESPONSIBILITY OF THE GENERAL CONTRACTOR/OWNER TO ENSURE THAT THE SURFACE WATER RUNOFF FROM ADJACENT CONSTRUCTION AREAS IS NOT ALLOWED TO ENTER THE RETAINING WALL AREA OF THE CONSTRUCTION SITE.
- I.I.3. FULL SHOP DRAWING SET MUST BE SUBMITTED TO ROSCH ENGINEERING FOR REVIEW PRIOR TO CONSTRUCTION. THE SUBMITTAL MUST INCLUDE FULL WALL PROFILES THAT SHOW THE GEOMETRY OF THE TOP AND BOTTOM OF WALL FOR EACH WALL AND ALL DESIGN SECTION CHANGES ALONG EACH WALL. CONTACT ROSCH ENGINEERING IF DESIGN ASSISTANCE IS NEEDED.
- 1.2. THE DESIGN OF THE RETAINING WALLS IS IN ACCORDANCE WITH ACCEPTED SOIL MECHANICS PRINCIPLES AND PROCEDURES AS WELL AS ACI 530. I -02 SPECIFICATION FOR MASONRY STRUCTURES AND INCLUDES EXTERNAL STABILITY; SLIDING AND OVERTURNING. THE APPLIED BEARING PRESSURES ARE LISTED IN THE DETAILS.
- 1.3. THE DESIGN OF THE RETAINING WALLS IS BASED ON THE FOLLOWING DOCUMENTS:

DRAWINGS 15 - 18 DATED 3/15/2023 PREPARED BY KIMLEY-HORN AND ASSOCIATES, INC.

1.4. THE DESIGN OF THE RETAINING WALL IS BASED ON THE INDIVIDUAL SOIL PROPERTIES AS LISTED ON THE DETAILS AS WELL AS THE FOLLOWING CRITERIA:

SEISMIC ACCELERATION = N/A

HYDROSTATIC LOADING = NONE

SURCHARGE LOADING = 100 PSF LOCATED 2'-0" FROM FACE OF WALL UNO IN DETAIL 1/73.

MATERIAL PROPERTIES:

2.1. PORTLAND CEMENT MORTAR. 2.1.1. PORTLAND CEMENT MORTAR SHALL HAVE THE FOLLOWING PROPORTIONS PER CUBIC YARD OF MORTAR. THE 7. FIELD QUALITY CONTROL AMOUNT OF MATERIAL ARE PROVIDED IN EACH LOAD. THE BATCH TICKETS SHALL CLEARLY INDICATE THE AMOUNT BATCHED, THE DATE, THE PROJECT NAME AND SHALL BE PROVIDED TO ROSCH ENGINEERING FOR

NAATEDIAI	ANAQUINT DED C	
MATERIAL	AMOUNT PER C	UBIC YARL
TYPE I PORTLAND CEMENT	376	LBS
TYPE F FLY ASH	94	LBS
FINE AGGREGATE	3,250	LBS
POTABLE WATER	235	LBS
RETARDER (BASED ON EUCON 100)	48	OZ AVER

- 2.1.2. CONCRETE RETARDERS SUCH AS EUCON 100 MAY BE USED AT THE DISCRETION OF THE WALL CONTRACTOR. DURING HOT WEATHER A GREATER AMOUNT OF RETARDER IS TYPICALLY NECESSARY AND DURING COLD WEATHER A LESSOR AMOUNT IF TYPICALLY NECESSARY. FOLLOW MANUFACTURERS RECOMMENDATIONS.
- 2.1.3. THE ABOVE PROPORTIONS WILL PROVIDE A PORTLAND CEMENT MORTAR WITH A COMPRESSIVE STRENGTH OF APPROXIMATELY 1,500 PSI. ROSCH ENGINEERING DOES NOT REQUIRE ANY TESTING OF THE MORTAR PROVIDED THE ABOVE PROPORTIONS ARE VERIFIED BY WAY OF THE BATCH TICKETS.
- 2.2. DRAINAGE ROCK SHALL BE A CLEAN CRUSHED STONE OR GRANULAR FILL SUCH AS I " CLEAN MEETING THE

FOLLOWING GRADATION AS DETERMINED IN ACCORDANCE WITH ASTM D 422:

SIEVE SIZE	PERCENT PASS
IINCH	100
3/4 INCH	75-100
NO. 4	0-60
NO. 40	0-50
NO. 200	0-5


73 NTS

- 2.3. LOW PERMEABLE SOIL SHALL CONSIST OF MATERIAL HAVING A MINIMUM PLASTICITY INDEX OF 10. NO MORE THAN 10% SHALL BE RETAINED ON A NO. 4 SIEVE AND NO LESS THAN 35% SHALL PASS A NO. 200 SIEVE. MATERIAL WITH A USC DESIGNATION OF ML, CL, OR OL ARE ACCEPTABLE FOR USE AS LOW PERMEABLE SOIL.
- 2.4. THE GEOGRID SHALL BE A HIGH DENSITY POLYETHYLENE EXPANDED SHEET OR POLYESTER WOVEN FIBER MATERIAL SPECIFICALLY FABRICATED FOR USE AS SOIL REINFORCEMENT. ACCEPTABLE GEOGRID TYPES AND MANUFACTURER AS FOLLOWS

SF35 BY SYNTEEN TECHNICAL FABRICS, INC. SGU 60 BY STRATA SYSTEMS, INC


MIRAGRID 3XT AS MANUFACTURED BY TENCATE GEOSYNTHETICS HP200 AS MANUFACTURED BY GEOSTAR TECHNOLOGIES, LLC.

- 2.5. GEOTEXTILE FILTER FABRIC SHALL BE A NONWOVEN GEOTEXTILE COMPOSED OF POLYPROPYLENE FIBERS WITH A MINIMUM FLOW RATE OF 140 GPM/FT2 WHEN TESTED ACCORDING TO ASTM D 4491.
- 2.6. DRAINAGE PIPE SHALL BE A 4"Ø PERFORATED, SLOTTED PVC OR CORRUGATED HDPE PIPE. DRAINAGE PIPE SHALL BE MANUFACTURED IN ACCORDANCE WITH ASTM F 405 OR ASTM F 758.



THIS CONDITION APPLIES WHERE INTACT LIMESTONE IS ENCOUNTERED AT THE BOTTOM OF FOOTING. 2. REMOVE ALL LOOSE MATERIAL, THOROUGHLY CLEAN THE SURFACE, THEN PLACE A 2" MORTAR BED ON INTACT LIMESTONE.

LIMESTONE FOUNDATION DETAIL



PROVIDE VERTICAL CONTROL JOINTS IN FACING AT 16'-0" OC

CONTROL JOINT DETAIL

EXCAVATION:

3.2. EXCAVATION SUPPORT, INCLUDING THE STABILITY OF THE EXCAVATION AND ITS INFLUENCE ON ADJACENT

- 3.1. THE CONTRACTOR SHALL EXCAVATE TO THE LINES AND GRADES SHOWN ON THE PLANS. THE CONTRACTOR SHALL TAKE PRECAUTIONS TO MINIMIZE OVER-EXCAVATION.
- PROPERTY IS THE RESPONSIBILITY OF THE GENERAL CONTRACTOR.
- FOUNDATION SOIL PREPARATION: 4.1. FOLLOWING EXCAVATION FOR THE FOOTING, FOUNDATION SOIL SHALL BE EXAMINED BY THE OWNER'S GEOTECHNICAL ENGINEER TO ASSURE THE ACTUAL FOUNDATION SOIL STRENGTH MEETS OR EXCEEDS THE ASSUMED DESIGN BEARING STRENGTH. SOIL NOT MEETING THE REQUIRED STRENGTH SHALL BE REMOVED AND REPLACED WITH SOIL MEETING THE DESIGN CRITERIA, AS DIRECTED BY THE OWNER'S GEOTECHNICAL ENGINEER
- 4.2. FOUNDATION SOIL IS DEFINED AS THE SOIL UNDER THE FOOTING.
- 4.3. FOUNDATION SOIL IS ASSUMED TO BE INTACT NATIVE LIMESTONE, NATIVE SOIL OR COMPACTED SELECT FILL.
- 5.1. DRAINAGE ROCK SHALL BE CONSOLIDATED WITH A MINIMUM OF 2 PASSES OF A VIBRATORY COMPACTOR. FIELD DENSITY TESTING WILL NOT BE REQUIRED FOR DRAINAGE ROCK.
- 5.2. AT THE END OF EACH DAYS OPERATION, SLOPE THE LAST LEVEL OF BACKFILL AWAY FROM THE INTERIOR
- (CONCEALED) FACE OF THE WALL TO DIRECT SURFACE WATER AWAY FROM THE WALL. IT IS THE RESPONSIBILITY OF THE GENERAL CONTRACTOR TO ENSURE THAT THE FINISHED SITE DRAINAGE IS DIRECTED AWAY FROM ALL RETAINING WALLS.
- 5.2.2. IT IS THE RESPONSIBILITY OF THE GENERAL CONTRACTOR TO ENSURE THAT THE SURFACE WATER RUNOFF FROM ADJACENT CONSTRUCTION AREAS IS NOT ALLOWED TO ENTER THE RETAINING WALL AREA OF THE CONSTRUCTION SITE.
- 6.1. DRAINAGE COLLECTION PIPES SHALL BE INSTALLED TO MAINTAIN GRAVITY FLOW OF WATER OUTSIDE OF THE DRAINAGE ROCK ZONE. THE DRAINAGE COLLECTION PIPE SHOULD CONNECT INTO A STORM SEWER MANHOLE OR DAYLIGHT THROUGH THE FACE OF THE WALL AS SHOWN IN THE DETAILS.
- PORTLAND CEMENT MORTAR SUPPLIER SHALL PROVIDE BATCH TICKETS CLEARLY INDICATING THE APPROPRIATE 7.1. THE OWNER OR OWNER'S REPRESENTATIVE IS RESPONSIBLE FOR ENGAGING THE SERVICES OF AN INDEPENDENT THIRD PARTY INSPECTOR TO OBSERVE AND VERIFY ALL SOIL PROPERTIES AS WELL AS VERIFY CORRECT INSTALLATION OF ALL SYSTEM COMPONENTS TO MEET THE REQUIREMENTS OF THESE GENERAL NOTES AND
 - 7.2. TESTING METHODS, FREQUENCY AND VERIFICATION OF MATERIAL SPECIFICATIONS SHALL BE THE RESPONSIBILITY OF THE INDEPENDENT THIRD PARTY INSPECTOR.

ANALYSIS RESULTS:

- ABBREVIATIONS: FGE FINISHED GRADE EXTERIOR
- FINISHED GRADE INTERIOR FLOW LINE

FACTOR OF SAFETY

- MIN MINIMUM OC ON CENTER
- PROPERTY LINE
- STA STATION TOP OF FOOTING ELEVATION
- TOP OF WALL ELEVATION
- TYP TYPICAL UNLESS NOTED OTHERWISE
- VERTICAL
- REQUIRED FS MIN CALCULATED FS CONDITION OVERTURNING 2.06 1.57 SLIDING 1.5


ROSCH ENGINEERING HAS PERFORMED DESIGN CALCULATIONS BASED ON THE DESIGN CRITERIA, ASSUMED SOIL PARAMETERS, AND KNOWN LOADING CONDITIONS AS LISTED IN THESE DRAWINGS THE OWNERS REPRESENTATIVE, INDEPENDENT THIRD PARTY SPECIAL INSPECTOR AND INSTALLER SHALL NOTIFY ROSCH ENGINEERING OF ANY CHANGES OR DIFFERENCES IN ACTUAL SITE CONDITIONS WHICH VARY FROM THOSE LISTED, PRIOR TO CONSTRUCTING THE WALL.

- FIT STONE TO PIPE AND

PIPE AND STONE


- PIPE BY OTHERS


PROVIDE MORTAR BETWEEN





NOTE: BASED ON SITE GEOMETRY, ROSCH ENGINEERING RECOMMENDS THE PROJECTS GEOTECHNICAL ENGINEER REVIEWS GLOBAL STABILITY FOR ALL WALLS.





3H: IV (18°) MAXIMUM REQUIRED BEARING

O TO 8'


SURCHARGE

>10' TO 12.5' 3.75' 1.4'

DESIGN TYPE 4: SURCHARGE TOESLOPE	1	00 PSF LIVE 2H: IV (26.6°)	_	FROM FACE	OF WALL
'H'	'B'	¹₩¹	'T'	'D'	REQUIRED BEARING
O TO 4'	0.5'	O'	0.5'	2.17'	1,000 PSF
>4' TO 6'	1.3'	0.2'	1.9'	4.10'	1,100 PSF
>6' TO 8'	2.1'	0.6'	3.1'	6.03'	1,400 PSF
>8' TO 10'	2.9'	0.7'	4.3'	7.67'	1,800 PSF
>10'TO 12'	3.8'	1.0'	5.6'	9.60'	2,100 PSF
>12'TO 14'	4.6'	1.4'	6.9'	11.63'	2,500 PSF
>14'TO 16'	5.3'	2.0'	7.25'	12.92'	2,800 PSF
DESIGN TYPE 5:	;				

TOESLOPE 4H:IV (I4°) MAXIMUM REQUIRED BEARING 0.4' 1,000 PSF

100 PSF LIVE LOAD @ 2' FROM FACE OF WALL



- FILTER FABRIC


GUARD POST BY OTHERS CONCRETE IN PLACE I. RAIL/FENCE DESIGN AND SUITABILITY IS THE RESPONSIBILITY OF OTHERS. 2. UNLESS NOTED OTHERWISE WITHIN THESE PLANS THIS DETAIL IS SUITABLE FOR OPEN TYPE FENCE ONLY. NOT SUITABLE FOR CLOSED, PRIVACY TYPE FENCES.

2,800 PSF





TRUCTURAL DESIGN HEREIN REPRESENTS A FINISHED STRUCTURE HE GENERAL CONTRACTOR/OWNER SHALL PROVIDE ALL INTERIM RACING, SHORING, INTERIM DRAINAGE PROVISIONS, DRAINAGE DIVERSION AND EROSION PROTECTION REQUIRED UNTIL FINAL CAPPING, PAVING, CURBING AND COMPLETION OF FINAL STORM DRAIN SYSTEM IS COMPLETE.



REV DATE DESCRIPTION **ROSCH ENGINEERING** 2300 GREENHILL DRIVE, SUITE 800 **ROUND ROCK, TX 78664** PHONE: 512-828-4167 FAX: 512-233-0540 LENOX HILL TOWNHOMES

LEANDER, TX

RETAINING WALL NOTES & DETAILS

DESIGNED: DRAWN: DESIGN ENGINEER: JWI 3-27-2 JOB NO.: 23-024

SHEET: 73 OF 73

FIPE / SINGLE OPENING DETAIL

APPROXIMATE EXCAVATION LINE RETAINED SOIL BACKFILL BY OTHERS

GRID WRAPPED WALL SECTION

MODIFICATION OF A PREVIOUSLY APPROVED CONTRIBUTING ZONE PLAN

ATTACHMENT N – Inspection, Maintenance, Repair and Retrofit Plan

ATTACHMENT N – INSPECTION, MAINTENANCE, REPAIR AND RETROFIT PLAN



Inspection, Maintenance, Repair and Retrofit Plan

The following sections address inspection and maintenance taken from the TNRCC Manual, "Complying with Edward Aquifer Rules: Technical Guidance on Best Management Practices."

Silt Fence:

- 1. Inspection shall be made weekly and after each rainfall event, in accordance with Section 1.4.3 of RG-348.
- 2. Tom fabric shall be replaced or a second line of fencing parallel to the tom section shall be implemented as needed.
- 3. Accumulated silt shall be removed when it reaches a depth of six (6) inches. The silt shall be disposed of on an approved site and in such a manner that will not contribute to additional siltation.
- 4. Silt fence shall be removed when the site is completely stabilized so as not to block or impede storm flow or drainage.

Inlet Protection:

- 1. Daily inspection shall be made by the Contractor and silt accumulation must be removed when depth reaches 50 mm (two (2) inches).
- 2. Contractor shall monitor the performance of inlet protection during each rainfall event and immediately remove the inlet protections if the stormwater begins to overtop the curb.
- 3. Inlet protections shall be removed as soon as the source of sediment is stabilized.

Stabilized Construction Entrance:

- 1. The entrance shall be maintained in a condition that will prevent tracking or flowing of sediment onto public roadway. This may require periodic top dressing with additional stone as conditions demand. As well as repair and clean out of any measure device used to trap sediment. All sediments that are spilled, dropped, washed or tracked onto public roadway must be removed immediately.
- 2. Entrance shall be properly graded to prevent run-off from leaving the construction site.

Concrete Washout Area:

1. Routine inspection in accordance with Section 1.4.18 of RG-348 of the area to ensure that sufficient quantity and volume remain to contain all liquid and concrete waste generated by washout operations.

- 2. Plastic lining material should be a minimum of 10 mil in polyethylene sheeting and should be free of holes, tears, or other defects that compromise the impermeability of the material.
- 3. When temporary concrete washout facilities are no longer required for the work, the hardened concrete should be removed and disposed of. Materials used to construct temporary concrete washout facilities should be removed from the site of the work and disposed of. Holes, depressions, or other ground disturbance caused by the removal of the temporary concrete washout facilities should be backfilled and repaired.

Jellyfish

Inspection:

- 1. Post-construction inspection is required prior to putting the Jellyfish Filter into service.
- 2. Routine inspections are recommended quarterly during the first year of operation to accurately assess the sediment and floatable pollutant accumulation, and to ensure that the automatic backwash feature is functioning properly.
- 3. Inspection frequency in subsequent years is based on the maintenance plan developed in the first year, but must occur annually at a minimum.
- 4. Inspections should also be performed immediately after oil, fuel or other chemical spill.

Routine Maintenance:

- 1. The unit must be cleaned annually. This cleaning includes removal and appropriate disposal of all water, sediment, oil and grease, and debris that has accumulated within the unit. The Jellyfish Filter is inspected and maintained by professional vacuum cleaning service providers with experience in the maintenance of underground tanks, sewers and catch basins. Since some of the maintenance procedures require manned entry into the Jellyfish structure, only professional maintenance service providers trained in confined space entry procedures should enter the vessel. Service provider companies typically have personnel who are trained and certified in confined space entry procedures according to local, state, and federal standards.
- 2. Filter cartridges should be tested for adequate flow rate, every 12 months and cleaned and re-commissioned, or replaced if necessary. A manual backflush must be performed on a single draindown cartridge using a Jellyfish Cartridge Backflush Pipe (described in the Jellyfish® Filter Owner's Manual). If the time required to drain 14 gallons of backflush water from the Backflush Pipe (from top of pipe to the top of the open flapper valve) exceeds 15 seconds, it is recommended to perform a manual backflush on each of the cartridges. After the manual backflush, the draindown test should be repeated on a single cartridge to determine if the cartridge can drain 14 gallons of water in 15 seconds. If the cartridge still does not achieve the design flow rate, it must be replaced.
- 3. The unit should be cleaned out immediately after an oil, fuel or chemical spill.

External Rinsing:

This cartridge cleaning procedure is performed by removing the cartridge from the cartridge deck and externally rinsing the filtration tentacles using a low-pressure water sprayer, as described in the Jellyfish® Filter Owner's Manual. If this procedure is performed within the structure, the cartridge or individual filtration tentacles should be rinsed while safely suspended over the maintenance access wall opening in the cartridge deck, such that rinsate flows into the lower chamber of the Jellyfish® Filter. If the rinsing procedure is performed outside the structure, the cartridge or individual filtration tentacles should be rinsed in a suitable basin such as a plastic barrel or tub, and rinsate subsequently poured into the maintenance access wall opening in the cartridge deck. Sediment is subsequently removed from the lower chamber by standard vacuum service.

Batch Detention

Routine Maintenance:

- Batch detention basins may have somewhat higher maintenance requirements than an
 extended detention basin since they are active stormwater controls. The maintenance
 activities are identical to those of extended detention basins with the addition of
 maintenance and inspections of the automatic controller and the valve at the outlet.
- Inspections: Inspections should take place a minimum of twice a year. One inspection should take place during wet weather to determine if the basin is meeting the target detention time of 12 hours and a drawdown time of no more than 48 hours. The remaining inspections should occur between storm events so that manual operation of the valve and controller can be verified. The level sensor in the basin should be inspected and any debris or sediment in the area should be removed. The outlet structure and the trash screen should be inspected for signs of clogging. Debris and sediment should be removed from the orifice and outlet(s) as described in previous sections. Debris obstructing the valve should be removed. During each inspection, erosion areas inside and downstream of this BMP should be identified and repaired/revegetated immediately.
- Mowing. The basin, basin side-slopes, and embankment of the basin must be mowed to prevent woody growth and control weeds. A mulching mower should be used, or the grass clippings should be caught and removed. Mowing should take place at least twice a year, or more frequently if vegetation exceeds 18 inches in height. More frequent mowing to maintain aesthetic appeal may be necessary in landscaped areas.
- Litter and Debris Removal. Litter and debris removal should take place at least twice a
 year, as part of the periodic mowing operations and inspections. Debris and litter should
 be removed from the surface of the basin. Particular attention should be paid to floatable
 debris around the outlet structure. The outlet should be checked for possible clogging or
 obstructions and any debris removed.
- Erosion control. The basin side slopes and embankment all may periodically suffer from slumping and erosion. To correct these problems, corrective action, such as regrading and revegetation, may be necessary. Correction of erosion control should take place whenever required based on the periodic inspections.
- **Nuisance Control**. Standing water or soggy conditions may occur in the basin. Some standing water may occur after a storm event since the valve may close with 2 to 3 inches of water in the basin. Some flow into the basin may also occur between storms due to spring flow and residential water use that enters the storm sewer system. Twice a year,

- the facility should be evaluated in terms of nuisance control (insects, weeds, odors, algae, etc.).
- Structural Repairs and Replacement. With each inspection, any damage to structural
 elements of the basin (pipes, concrete drainage structures, retaining walls, etc.) should be
 identified and repaired immediately. An example of this type of repair can include patching
 of cracked concrete, sealing of voids, removal of vegetation from cracks and joints. The
 various inlet/outlet structures in a basin will eventually deteriorate and must be replaced.
- Sediment Removal. A properly designed batch detention basin will accumulate quantities of sediment over time. The accumulated sediment can detract from the appearance of the facility and reduce the pollutant removal performance of the facility. The sediment also tends to accumulate near the outlet structure and can interfere with the level sensor operation. Sediment shall be removed from the basin at least every 5 years, when sediment depth exceeds 6 inches, when the sediment interferes with the level sensor or when the basin does not drain within 48 hours. Care should be taken not to compromise the basin lining during maintenance.
- Logic Controller. The Logic Controller should be inspected as part of the twice yearly investigations. Verify that the external indicators (active, cycle in progress) are operating properly by turning the controller off and on, and by initiating a cycle by triggering the level sensor in the basin. The valve should be manually opened and closed using the open/close switch to verify valve operation and to assist in inspecting the valve for debris. The solar panel should be inspected and any dust or debris on the panel should be carefully removed. The controller and all other circuitry and wiring should be inspected for signs of corrosion, damage from insects, water leaks, or other damage. At the end of the inspection, the controller should be reset.

Rock Berm

- **1.** Inspection should be made weekly and after each rainfall in accordance to Section 1.4.5 of RG-348. If placed in streambeds, inspection should occur on a daily basis.
- 2. Accumulated silt shall be removed when it reaches a depth of six (6) inches. The silt shall be disposed of on an approved site and in such a manner that will not contribute to additional siltation.
- 3. Loose wire sheathing shall be repaired immediately when necessary and the berm shall be reshaped as needed during inspection.
- 4. Berm shall be replaced if the structure ceases to function as initially intended due to factors such as silt accumulation, washout, construction traffic damage, etc.
- 5. When all upstream areas are stabilized and the accumulated silt has been removed, the rock berm should be removed and disposed of.

Responsible Party(s) for Maintenance:

Bridge Tower Homes, LLC

Contact Person(s): Chun Yi Huang Mailing Address: 5430 LBJ Fwy. #1050

City, State: <u>Dallas, TX</u> Telephone: 214-440-5606 Zip: <u>75240</u> Fax:

Signature of Responsible Party:

Date: 12 7 2022

MODIFICATION OF A PREVIOUSLY APPROVED CONTRIBUTING ZONE PLAN

ATTACHMENT P – Measures for Minimizing Surface Stream Contamination

ATTACHMENT P – MEASURES FOR MINIMIZING SURFACE STREAM CONTAMINATION

During construction, Best Management Practices include the use of silt fence and inlet protection to capture sediment from the construction area contained within the storm water runoff. Silt fence will be installed along the downstream portion of the property and inlet protection will be installed around all existing and proposed inlet structures (once constructed).

After construction, all disturbed areas on the site will be re-vegetated and runoff from the proposed improvements will be captured by the proposed inlets and conveyed to BMP's.



MODIFICATION OF A PREVIOUSLY APPROVED CONTRIBUTING ZONE PLAN
SEE ATTACHED STORM WATER POLLUTION PREVENTION PLAN
Kimley»Horn

STORM WATER POLLUTION PREVENTION PLAN (SWP3)

Lenox Hill 14661 Ronald Reagan Blvd. Leander, Texas 78641

JUNE 2023

Project Owner:

Lenox Hill Owner, LLC 5430 LBJ Fwy. #1050 Dallas, TX 75240

Project Contractor:					

Prepared By:

Kimley-Horn and Associates, Inc. 10814 Jollyville Rd. Campus IV Ste. 200 Austin, TX 78759 (512) 418- 1771

KHA No. 06293601


TABLE OF CONTENTS

1.0	INTRODUCTION	1
	A. Project Name and Location B. Owner Information C. Contractor Information D. Subcontractor Information E. Discharges Eligible for Authorization F. Obtaining Coverage under the General Permit G. Notice of Change Letter H. Notice of Termination I. Termination of Coverage for Secondary Operators J. SWP3 Availability K. Hazardous Materials	
2.0	SITE DESCRIPTION	6
	A. General Site Description	
	B. Nature of Construction Activity	6
	C. Estimate of Total Site Area and Disturbed Area	
	D. Storm Water Discharge Locations and Quality Data E. Information on Soil Types	
	F. Receiving Waters and Wetlands	
	G. Threatened and Endangered Species	7
	H. Discharges to the Edwards Aquifer Recharge Zone	7
3.0	BEST MANAGEMENT PRACTICE MEASURES AND CONTROLS	9
	A. General Requirements	9
	B. Erosion Control and Stabilization Practices	
	C. Sediment Control Practices	
	D. Erosion and Sediment Control Requirements	11
4.0	EXAMPLE PRACTICES	
	A. Example Stabilization Practices	
	B. Example Structural Practices	
	C. Waste Control and Disposal	
	Ç.	
5.0	RELEASES OF REPORTABLE QUANTITIES	17
6.0	STATE AND LOCAL PROGRAMS	18
7.0	INSPECTION AND MAINTENANCE	19
	A. Inspection Schedule	19
	B. Inspection Reports	19
	C. Final Stabilization	20
8.0	RECORD RETENTION	21
9.0	CONCRETE BATCH PLANTS (IF APPLICABLE)	22
	A. Storm Water Runoff from Concrete Batch Plants	22
	B. Benchmark Sampling Requirements	22
	C. Additional BMP and SWP3 Requirements	22

10.0	CONCRETE TRUCK WASH OUT (IF APPLICABLE)	24
	A. Wash Out Requirements	. 24
11.0	REFERENCES	25

APPENDICES

APPENDIX A	Project Maps
APPENDIX B	Construction Activity Schedule
APPENDIX C	Best Management Practice Measures and Controls
APPENDIX D	Best Management Practice Checklist and Fact Sheets
APPENDIX E	Inspection and Maintenance Reports
APPENDIX F	Roles and Responsibilities Checklist and Certification Statement
APPENDIX G	TPDES General Permit (TXR150000) for Storm Water Discharges from Construction Activities
APPENDIX H	Site Notice, Notice of Intent, Notice of Change, and Notice of Termination Forms
APPENDIX I	Record of Temporary/Permanent Ceasing of Construction Activities
APPENDIX J	Delegation of Signatories
APPENDIX K	Material Management Practices
APPENDIX L	Non-Storm Water Discharge Inventory
APPENDIX M	Reportable Quantities of Hazardous Substances
APPENDIX N	Sedimentation Basin Information and Calculations
APPENDIX O	Local Requirements (If Applicable)
APPENDIX P	Concrete Batch Plant Records (If Applicable)



- (*1) To determine the size of the construction project, use the size of the entire area to be disturbed, and include the size of the larger common plan of development or sale, if the project is part of a larger project (refer to Part I.B., "Definitions," for an explanation of "larger common plan of development or sale").
- (*2) Refer to the definitions for "operator," "primary operator," and "secondary operator" in Part I., Section B. of this permit.

STORM WATER POLLUTION PREVENTION PLAN REVISIONS

Provide a general description and document the date of any revisions to the storm water pollution prevention plan during the course of this construction project. Revisions may be necessary as a result of site inspections or because of a change in the circumstances of the construction project (such as schedule change or a modification in design).

The Storm Water Pollution Prevention Plan (SWP3) must be modified based on the results of inspections, as necessary, to better control pollutants in runoff. Revisions to the SWP3 must be completed within seven (7) calendar days following the inspection. If existing best management practices (BMPs) are modified or if additional BMPs are necessary, an implementation schedule must be described in the SWP3 and wherever possible those changes implemented before the next storm event. If implementation before the next anticipated storm event is impracticable, these changes must be implemented as soon as practicable.

REVISION (Refer to attachments if necessary)	DATE	SIGNATURE

1.0 INTRODUCTION

On March 10, 2003, responsibility for the administration of storm water protection associated with construction activities in Texas was delegated by the U.S. Environmental Protection Agency (EPA) to the Texas Commission on Environmental Quality (TCEQ). The Texas Pollutant Discharge Elimination System (TPDES) program in Texas meets or exceeds the National Pollutant Discharge Elimination System (NPDES) standards established on a federal level. This SWP3 has been developed in accordance with the TPDES requirements. Additional local requirements may apply and this SWP3 should be updated accordingly (Appendix O).

The purpose of the SWP3 is to provide guidelines for preventing or minimizing sediment and other pollutants that may originate on the site from flowing into municipal storm systems or jurisdictional waters during the construction period. This plan also addresses the principal activities known to disturb significant amounts of ground surface during construction. Stabilization measures must begin within fourteen (14) days of stoppage of construction activities (Appendix I). The permit coverage requirements terminate when areas disturbed for this project reach full stabilization (i.e., when disturbed areas are paved or achieve 70 percent native background vegetative coverage). Revisions to this plan will be made as necessary to accurately reflect project activities and storm water pollution prevention measures.

The storm water management controls included in this SWP3 focus on providing control of pollutant discharges with practical approaches that use readily available techniques, expertise, materials, and equipment. The necessary forms for implementing the SWP3 are found in the appendices of this document, including the Inspector's Qualifications, Inspection Form, Notice of Intent (NOI), Notice of Termination (NOT), and construction site notice. The SWP3 must be implemented prior to the start of construction activities.

The Project Owner's and the Contractor's roles and responsibilities for implementation and maintenance of the elements of the SWP3 are shown in a checklist in Appendix F of this document. Appendix F also includes a description of primary and secondary operators, along with associated responsibilities. The Project Owner and each Contractor must complete the checklist in Appendix F and sign the included certification statement. The certification statement indicates that each operator understands and accepts their roles and responsibilities with respect to storm water pollution prevention for this project.

A. Project Name and Location

Lenox Hill – Leander, Williamson County, Texas (See Appendix A for a project location map).

B. Owner Information

Name: Lenox Hill Owner, LLC Address: 5430 LBJ Fwy. #1050

Dallas, TX 75240

Representative: Chun Yi Huang

Title: Owner

Telephone: (469) 936-1695

Fax: N/A

C. Contra	ctor information
Name: Address:	
Title:	
D. Subco	ntractor Information
Name: Address:	
Title:	
Name: Address:	
Title:	

Contractor Information

E. Discharges Eligible for Authorization

The general permit for construction activities allows for storm water discharges from construction activities, construction support activities, and authorized non-storm water discharges. Under the general permit, construction support activities include, but are not limited to:

- concrete and asphalt batch plants,
- rock crushers,
- equipment staging areas,
- material storage yards,
- material borrow areas, and
- excavated material disposal areas.

Storm water discharges from these construction support activities are authorized under the general permit for construction activities provided:

- the activity is located within one mile of the permitted construction site and is directly supporting the construction activities.
- the SWP3 for the permitted construction activities is developed to include the controls and measures to reduce erosion and discharge of pollutants in storm water runoff from the construction support activities, and
- the construction support activities either do not operate beyond the completion date of the construction activity or, at the time that they do, are authorized under separate Texas Pollutant Discharge Elimination System (TPDES) authorization.

The following non-storm water discharges are also authorized under the general permit for construction activities:

- Discharges from firefighting activities,
- Uncontaminated fire hydrant flushings,
- Water from routine external washing of vehicles, the external portion of buildings or structures, and pavement (where detergents and soaps are not used),
- Uncontaminated water used to control dust.
- Potable water sources, including waterline flushings,
- Uncontaminated air conditioning condensate,
- Uncontaminated groundwater or spring water, and
- Lawn watering and similar Irrigation drainage.

Part II.A.3 of the general permit contains additional information and requirements for non-storm water discharges. Discharges of storm water runoff from concrete batch plants may be authorized provided that the benchmark sampling and associated requirements located in Part V of the general permit are met. The wash out of concrete trucks associated with off-site facilities may be conducted in accordance with the requirements of Part V of the general permit. The Operator will be responsible for updating the SWP3 to meet Part V requirements, if applicable. A non-storm water discharge inventory is located in Appendix L.

F. Obtaining Coverage under the General Permit

Construction activities, including the activities associated with this project, disturbing five (5) acres or more (definition of a large construction activity) are required to comply with the following requirements of the general permit to obtain permit coverage:

- a) Develop a SWP3 according to the provisions of the general permit that covers either the entire site or all portions of the site for which the applicant is the operator and implement that plan prior to commencing construction activities.
- b) Primary operators must submit a NOI:
 - 1) at least seven days prior to commencing construction activities if mailing a paper NOI, or
 - 2) prior to commencing construction activities if utilizing electronic submittal.
 - A copy of the NOI form is located in Appendix H. Instructions for NOI submittal relating to primary operator additions or changes are also located in Appendix H.
- c) Post a site notice where it is safely and readily available for viewing by the general public, local, state, and federal authorities prior to commencing construction. The site notice must be maintained until completion of the construction activity.
 - For linear construction activities, the site notice must be placed in a publicly accessible location near where construction is actively underway. A copy of the construction site notice is located in Appendix H.
- d) All primary operators must also post a copy of the signed NOI at the construction site in a location where it is readily available for viewing by the general public, local, state, and federal authorities prior to starting construction activities until completion of the construction activity. If multiple crews will be conducting construction activities under the general permit

simultaneously, copies of the signed NOI should be posted at each separate construction site.

- e) All primary operators must provide a copy of the signed NOI at least seven days prior to commencement of construction activities to any secondary operator and to the operator of any municipal separate storm sewer system (MS4) receiving construction site discharge. The names and addresses of all MS4 operators receiving a copy of the NOI are to be recorded in this SWP3 (Appendix H).
- f) Secondary operators are regulated under the general construction permit but are not required to submit a NOI provided that:
 - 1) a primary operator(s) at the site has submitted a NOI, or
 - 2) another operator(s) is required to submit a NOI and the secondary operator has provided notification to the operator(s) of the need to obtain coverage.

Additional information for secondary operators seeking alternative coverage is located in the general permit.

Questions about the TPDES construction permit program can be directed to the TCEQ Storm Water and General Permits Team at (512) 239-4515. A copy of the TPDES General Permit (TXR150000) for Storm Water Discharges from Construction Activities has been included in Appendix G for reference.

G. Notice of Change Letter

If the Operator becomes aware that he/she failed to submit any relevant facts, or submitted incorrect information in a NOI, the correct information must be provided to the TCEQ in a Notice of Change (NOC) letter within fourteen (14) days after discovery. In addition, if relevant information provided in the NOI changes, a NOC letter must be submitted to the TCEQ within fourteen (14) days of the change. A copy of the NOC must be provided to the operator of any MS4 receiving discharge from the construction activity. The names and addresses of all MS4 operators receiving a copy of the NOC must be included in this SWP3 (Appendix H).

H. Notice of Termination

Authorization under the general permit must be terminated by submitting a completed and signed NOT form provided in Appendix H. The NOT must be submitted to the TCEQ, and a copy of the NOT must be provided to the operator of any municipal separate storm sewer system (MS4) receiving the discharge within thirty (30) days after final stabilization has been achieved on all portions of the site that are the responsibility of the permittee, or another permitted contractor has assumed control over all areas of the site that have not been finally stabilized. The names and addresses of all MS4 operators receiving a copy of the NOT must be recorded in this SWP3 (Appendix H).

I. Termination of Coverage for Secondary Operators

Each operator that obtained authorization of the general permit without submitting a NOI must remove the site notice and complete the applicable portion of the notice related to removal of the notice. A copy of the completed notice must be submitted to the operator of any MS4 receiving site discharge within 30 days of any the following conditions:

- a) final stabilization has been achieved on all portions of the site that are the responsibility of the permittee,
- b) a transfer of operational control has occurred, or

c) the operator has obtained alternative authorization under an individual TPDES permit or alternative TPDES general permit.

J. SWP3 Availability

This SWP3 must be retained on-site at the construction site, or if the site is inactive or does not have an on-site location to store the plan, a notice must be posted describing the location of the SWP3. This SWP3 must be made readily available at the time of an on-site inspection.

K. Hazardous Materials

The following potential pollutant sources may be present at the site due to the nature of the construction activities. An inventory of materials is located in Appendix L. Controls for potential pollutants are listed and described in Appendices C and D.

SolventsStains/paintsTrashPaving

Fuels
 Concrete curing compound

- Oils - Glue adhesives - Grease - Joint compound

Pesticides
 Concrete, painting, and brick wash

Fertilizer
 Excavation pump-out water

Sediment/total suspended solids
 Concrete

2.0 SITE DESCRIPTION

A. General Site Description

Lenox Hill is a detached townhome development that spans 16.42 acres of the Walter Campbell Survey Abstract No. 3. The current site development area is undisturbed rangeland and is partially situated within the Block House Creek within the Turkey Creek-Brushy Creek Watershed of the Brazos River Basin. Improvements to the site include 0.8 acres of an on-site drainage easement, and various civil developments: drainage, roadway, storm, water, and wastewater; the area of disturbance totals 5.2 acres. The subject property lies between toll road 183A and Ronald Reagan Blvd. at 14661 Ronald W Reagan Blvd. Leander, TX 78641. The site lies within the Edwards Aquifer Contributing Zone and a portion of the site lies within the 100-year floodplain as defined by the Federal Emergency Management Agency Federal Insurance Rate Map #48491C0470F dated December 20, 2019.

B. Nature of Construction Activity

The purpose of the construction project is to construct 73-detached townhome units and the associated private roadways. The site will include the required water, wastewater, drainage, roadway, storm sewer, paving, and other associated site improvements. The site will have dedicated detention and water quality features to support changes in runoff created by impervious cover increases.

C. Estimate of Total Site Area and Disturbed Area

The size of the site is estimated to be 16.422 acres. Disturbed areas are projected to total approximately 5.2-acres.

D. Storm Water Discharge Locations and Quality Data

There are on-site detention and water quality features to capture and treat runoff created during storm events. A batch water quality detention pond and a jellyfish treatment filter will be utilized to decrease sediment and other solids present in post-construction run-off.

E. Information on Soil Types

A soils map showing the project site and surrounding area is included in Appendix A. The soil types found on the project site are mainly dark gray high plasticity clay (CH) underlain by tan low plasticity clay (CL), and intact limestone at depth. A description of the soils is available in Appendix A (USDA, 2021).

F. Receiving Waters and Wetlands

The immediate receiving water for this site is the Blockhouse Creek. On-site and off-site flows will be captured via the storm sewer system and routed to either the water quality batch detention pond (on-site flows) or the jellyfish treatment filter (mixture of on-site and off-site flows) before being discharged into the Blockhouse Creek or the existing storm features.

New sources or new discharges of the constituents of concern to impaired waters are not authorized by the general construction permit (unless otherwise allowable under 30 TAC Chapter 305 and applicable state law). Impaired waters are those that do not meet applicable water quality standards and are listed

on the EPA approved CWA 303(d) list. Pollutants of concern are those for which the water body is listed as impaired.

If discharges are expected to enter into a receiving water body located on the 303(d) list, constituents of concern are those for which the water body is listed as impaired. Discharges of the constituents of concern to impaired water bodies for which there is a total maximum daily load (TMDL) are not eligible for the general permit unless they are consistent with the approved TMDL. The receiving water does not have a known published TMDL. Permittees must incorporate the conditions and requirements applicable to their discharges, including monitoring frequency and reporting required by TCEQ rules, into this SWP3 in order to be eligible for coverage under the general permit.

There are jurisdictional waters on the site; two intermittent tributaries and one ephemeral tributary. See Appendix A for the constraints map.

G. Threatened and Endangered Species

Discharges that would adversely affect a listed endangered or threatened aquatic or aquatic-dependent species or its critical habitat are not authorized by the general construction permit, unless the requirements of the Endangered Species Act are satisfied. It is unlikely that the project has the potential to adversely affect a listed endangered or threatened species in Williamson County, Texas. If information regarding the presence of protected species changes the Operator should consult with the appropriate state or federal agency.

H. Discharges to the Edwards Aquifer Recharge Zone

Discharges cannot be authorized by the general permit where prohibited by 30 Texas Administrative Code (TAC) Chapter 213.

1. New Discharges

For new discharges located within the Edwards Aquifer Recharge Zone, or within that area upstream from the recharge zone and defined as the Contributing Zone, operators must meet all applicable requirements of, and operate according to, 30 TAC Chapter 213 (Edwards Aquifer Rule) in addition to the provisions and requirements of the general construction permit. A copy of 30 TAC Chapter 213 is located in Appendix Q.

2. Existing Discharges

For existing discharges, the requirements of the agency-approved Water Pollution Abatement Plan under the Edwards Aquifer Rules are in addition to the requirements of the general construction permit. Best management practices and maintenance schedules for structural storm water controls, for example, may be required as a provision of the rule. All applicable requirements of the Edwards Aquifer Rule for reductions of suspended solids in storm water runoff are in addition to the requirements in the general construction permit. A copy of the 30 TAC Chapter 213 is located in Appendix Q.

For discharges from large construction activities located on the Edwards Aquifer recharge zone or the Edwards Aquifer contributing zone, applicants must also submit a copy of the NOI to the appropriate TCEQ regional office. For discharges from large construction activities by operators not required to

submit a NOI, a copy of the construction site notice must be submitted to the appropriate TCEQ regional office.

For discharges from small construction activities located on the Edwards Aquifer recharge zone or the Edwards Aquifer contributing zone, a copy of the construction site notice must be submitted to the appropriate TCEQ regional office.

Counties: Comal, Bexar, Medina, Uvalde, and Kinney	Contact: TCEQ Water Program Manager San Antonio Regional Office 14250 Judson Road San Antonio, Texas (210) 490-3096		
Williamson, Travis, and Hays	TCEQ Water Program Manager Austin Regional Office 2800 South IH 35, Suite 100 Austin, Texas 78704-5712 (512) 339-2929		

3.0 BEST MANAGEMENT PRACTICE MEASURES AND CONTROLS

In order to manage and reduce soil erosion, sediment loss, construction-generated waste, and construction-related toxic materials, BMPs must be utilized at the construction site. A variety of structural controls, soil stabilization techniques, storm water management controls, dust controls, waste disposal techniques, and "good housekeeping" practices that will be utilized in this construction project are documented in a checklist in Appendix C.

A detailed set of fact sheets for BMPs excerpted from the *Integrated Storm Water Design Manual for Construction* (North Central Texas Council of Governments, 2010) is located in Appendix D. These fact sheets show many examples of BMPs that may be appropriate for the site. Additional BMP information is included Appendix D. The Contractor is responsible for selecting, implementing, and maintaining BMPs.

A. General Requirements

- 1. Erosion and sediment controls must be designed to retain sediment on-site to the extent practicable with consideration for local topography, soil type, and rainfall.
- 2. Control measures must be properly selected, installed, and maintained according to the manufacturer's or designer's specifications.
- Controls must be developed to minimize the offsite transport of litter, construction debris, and construction materials.

B. Erosion Control and Stabilization Practices

- Erosion control and stabilization practices may include but are not limited to: establishment of temporary or permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of existing trees and vegetation, slope texturing, temporary velocity dissipation devices, flow diversion mechanisms, and other similar measures.
- 2. Control measures must be properly selected, installed, and maintained according to the manufacturer's or designer's specifications.
 - a) the dates when major grading activities occur,
 - b) the dates when the construction activities temporarily or permanently cease on a portion of the site, and
 - c) the dates when stabilization measures are initiated.

A schedule of construction activities is located in Appendix B. Appendix I contains a record of temporary/permanent ceasing of construction activities.

3. Erosion control and stabilization measures must be initiated as soon as practicable in portions of the site where construction activities have temporarily ceased. Stabilization measures that provide a protective cover must be initiated as soon as practicable in portions of the site where construction activities have permanently ceased. These measures must be initiated no more than 14 days after the construction activity in that portion of the site has temporarily or permanently ceased unless provided for in Part III.F.2.b.iii of the general permit

C. Sediment Control Practices

- 1. Sites with Drainage Areas of Ten or More Acres
 - a) A sedimentation basin is required, where feasible, for a common drainage location that serves an area with ten (10) or more acres disturbed at one time. Sedimentation basin information is located in Appendix N.
 - b) At a minimum, silt fences, vegetative buffer strips, or equivalent sediment controls are required for all down slope boundaries of the construction area, and for those side slope boundaries deemed appropriate as dictated by individual site conditions.
- 2. Sites with Drainage Areas Less than Ten Acres
 - a) Sediment traps and sediment basins may be used to control solids in storm water runoff for drainage locations serving less than ten (10) acres. At a minimum, silt fences, vegetative buffer strips, or equivalent sediment controls are required for all down slope boundaries of the construction area, and for those side slope boundaries deemed appropriate as dictated by individual site conditions.
 - b) Alternatively, a sediment basin may be utilized. Sedimentation basin information is located in Appendix N.
- 3. A description of any measures that will be installed during the construction process to control pollutants in storm water discharges that may occur after construction operations or have been completed must be included in the SWP3. Permittees are only responsible for the installation and maintenance of storm water management measures prior to final stabilization of the site or prior to submission of an NOT.
- Other required controls and BMPs are listed below. Best management practice checklists and fact sheets are included in Appendices C and D. A non-storm water discharge inventory is located in Appendix L.
 - Permittees shall minimize, to the extent practicable, the off-site vehicle tracking of sediments and the generation of dust. Permittees must include a description of controls utilized to accomplish this requirement.
 - b) Permittees must include a description of construction and waste materials expected to be stored on-site and a description of controls to minimize pollutants from these materials.
 - c) Permittees must include a description of potential pollutant sources from areas other than construction (such as storm water discharges from dedicated asphalt plants and dedicated concrete batch plants), and a description of controls and measures that will be implemented at those sites to minimize pollutant discharges.
 - d) Permittees shall place velocity dissipation devices at discharge locations and along the length of any outfall channel (i.e., runoff conveyance) to provide a non-erosive flow velocity from the structure to a water course, so that the natural physical and biological characteristics and functions are maintained and protected.
 - Permittees shall design and utilize appropriate controls to minimize the offsite transport of suspended sediments and other pollutants if it is necessary to pump or channel standing water from the site.
 - f) Permittees shall ensure that all other required controls and BMPs comply with all the requirements of Part III.G of the TXR150000 general permit.

D. Erosion and Sediment Control Requirements

Any discharge regulated under the TXR150000 general permit must achieve, at a minimum, the following effluent limitations representing the degree of effluent reduction attainable by application of the best practicable control technology current available (BPT).

- a) Erosion and sediment control: The permittee must design, install, and maintain effective erosion controls and sediment controls to minimize the discharge of pollutants. Such controls must be designed, installed and maintained to meet minimum requirements outlined in section III.G.1. of the general permit, provided in Appendix G.
- b) Soil stabilization: Stabilization of disturbed areas must, at a minimum, be initiated immediately whenever any clearing, grading, excavating, or other earth disturbing activities have permanently creased on any portion of the site, or temporarily ceased on any portion of the site and will not resume for a period exceeding 14 calendar days. Temporary stabilization must be completed within 14 days after initiation of soil stabilization measures, and final stabilization must be achieved prior to termination of permit coverage.
- c) Dewatering: Discharge from dewatering activities, including discharges from dewatering of trenches and excavations, are prohibited, unless managed by appropriate controls. Examples of appropriate controls are outlined below in Section 4.0 of this SWP3 document.
- d) Pollution prevention measures: The permittee must design, install, implement, and maintain effective pollution prevention measures to minimize the discharge of pollutants. Such controls must be designed, installed, implemented, and maintained to meet requirements outlined in section III.G.4. of the general permit, provided in Appendix G.
- e) Prohibited discharges: Certain discharges are not prohibited under the TXR150000 general permit. These prohibited discharges are outlined in section III.G.5. of the general permit, provided in Appendix G.
- f) Surface outlets: When discharging from basins and impoundments, the permittee must utilize outlet structures that withdraw water from the surface, unless infeasible.

4.0 EXAMPLE PRACTICES

A. Example Stabilization Practices

1. Temporary Stabilization

Top soil stock piles and disturbed portions of the site where construction activity temporarily ceases for at least 21 days will be stabilized with temporary seed and mulch no later than 14 days from the last construction activity in that area. Areas of the site which are to be paved will be temporarily stabilized until pavement can be applied.

2. Permanent Stabilization

Disturbed portions of the site where construction activities permanently cease shall be stabilized with permanent seed no later than 14 days after the last construction activity.

B. Example Structural Practices

1. Interceptor Swale

An interceptor swale is a small v-shaped or parabolic channel which collects runoff and directs it to a desired location. It can either have a natural grass lining or, depending upon slope and design velocity, a protective lining of erosion matting, stone or concrete. The interceptor swale can either be used to direct sediment-laden flow from disturbed areas into a controlled outlet or to direct "clean" runoff around disturbed areas. Since the swale is easy to install during early grading operations, it can serve as the first line of defense in reducing runoff across disturbed areas. As a method of reducing runoff across the disturbed construction area, it reduces the requirements of structural measures to capture sediment from runoff since the flow is reduced. By intercepting sediment-laden flow downstream of the disturbed area, runoff can be directed into a sediment basin or other BMP for sedimentation as opposed to long runs of silt fence, straw bales or other filtration method.

2. Silt Fence

A silt fence consists of geotextile fabric supported by poultry netting or other backing stretched between either wooden or metal posts with the lower edge of the fabric securely embedded in the soil. The fence is typically located downstream of disturbed areas to intercept runoff in the form of sheet flow. Silt fence provides both filtration and time for sedimentation to reduce sediment and the velocity of the runoff. Properly designed silt fence is economical since it can be relocated during construction and reused on other projects. Silt fence is normally used as perimeter control located downstream of disturbed areas. It is only feasible for non-concentrated, sheet flow conditions.

3. Fiber Roll/Sediment Log

Fiber rolls/sediment logs are tightly compacted tubular cylinders composed of straw, flax, coconut fiber, or other similar types of material wrapped with a fiber mesh. They must be secured with stakes. When installed at the base of an embankment or on a slope, fiber rolls are effective at controlling sediment and reducing erosion rates. They achieve this by intercepting storm water runoff, thereby reducing the velocity of the flow and dispersing concentrated runoff as sheet flows. Fiber rolls are also water-permeable and are effective at trapping eroded sediment. It is important not to crush fiber rolls when they are installed. If more than one sock is placed in a row, the socks should be overlapped; not abutted.

4. Inlet Control

Inlet protection consists of a variety of methods of intercepting sediment at low point inlets through the use of stone, filter fabric and other materials. This is normally located at the inlet, providing either detention or filtration to reduce sediment and floatable materials in storm water. Inlet protection is normally used as a secondary defense in site erosion control due to the limited effectiveness and applicability of the technique. It is normally used in new developments that include new inlets or roads with new curb inlets or during major repairs to existing roadways. Inlet protection has limited use in developed areas due to the potential for loading, traffic safety and pedestrian safety and maintenance problems. Inlet protection can reduce sediment in a storm sewer system by serving as a back system to onsite controls or by reducing sediment loads from controls with limited effectiveness such as straw bale dikes.

5. Check Dams

Check dams are small barriers consisting of straw bales, rock, or earth berms placed across a drainage swale or ditch. They reduce the velocity of small concentrated flows, provide a limited barrier for sediment and help disperse concentrated flows, reducing potential erosion. Check dams are used for long drainage swales or ditches in which permanent vegetation may not be established and erosive velocities are present. They are typically used in conjunction with other techniques such as inlet protection, rip rap or other sediment reduction techniques. Check dams provide limited treatment. They are more useful in reducing flow to acceptable levels.

6. Erosion Control Mats

An erosion control mat (ECM) is a geomembrane or biodegradable fabric placed over disturbed areas to limit the effects of erosion due to rainfall and runoff across barren soil. Erosion control mats are manufactured by a wide variety of vendors addressing a wide variety of conditions such as vegetation establishment and high velocity flow. Types of matting include organic (jute, straw) and synthetic (plastic and glass fiber) materials. Mats can provide both temporary and/or permanent stabilization for disturbed soil or barren areas. It is used for difficult areas to stabilize such as steep slopes, temporary or permanent drainage swales, embankments or high traffic (pedestrian) areas. Some mats are reusable, reducing the initial cost of the installation.

7. Stabilized Construction Entrance

A stabilized construction entrance consists of a pad consisting of gravel, crushed stone, recycled concrete or other rock like material on top of geotextile filter cloth to facilitate the wash down and removal of sediment and other debris from construction equipment prior to exiting the construction site. For added effectiveness, a wash rack area can be incorporated into the design to further reduce sediment tracking. For long term projects, cattle guards or other type of permanent rack system can be used in conjunction with a wash rack. This directly addresses the problem of silt and mud deposition in roadways used for construction site access. Stabilized construction entrances are used primarily for sites in which significant truck traffic occurs on a daily basis. It reduces the need to remove sediment from streets. If used properly, it also directs the majority of traffic to a single location, reducing the number and quantity of disturbed areas on the site and providing protection for other structural controls through traffic control.

8. Earth Dike

An earth dike is constructed along the uphill perimeter of a site. A portion of the dike will divert run-on around the construction site. The remaining portion of the dike will collect runoff from the disturbed area and direct the runoff to the sediment basin.

9. Triangular Sediment Filter Dike

A triangular sediment filter dike is a self-contained silt fence consisting of filter fabric wrapped around welded wire fabric shaped into a triangular cross section. While similar in use to a silt fence, the dike is reusable, sturdier, transportable, and can be used on paved areas in situations where it is impractical to install embedded posts for support. Triangular filter dikes are used in place of silt fence, treating sediment flow at the perimeter of construction areas and at the perimeter of the site. Also, the dikes can serve as stream protection devices by preventing sediment from entering the streams or as check dams in small swales. Triangular sediment filter dikes are especially useful for construction areas surrounded by pavement, where silt fence or hay bale installation is impracticable. Since they can be anchored without penetration (through the use of rock), pavement damage can be minimized. Triangular dikes are used to provide perimeter control by detaining sediment on a disturbed site with drainage that would otherwise flow onto adjacent properties. Triangular dikes also serve as sediment trapping devices when used in areas of sheet flow across disturbed areas or are placed along stream banks to prevent sediment-laden sheet flow from entering the stream. The dikes can be subjected to more concentrated flows and a higher flow rate than silt fence.

10. Sediment Basin

Sediment basins are required, where feasible, for sites with drainage areas of ten (10) or more acres. Additional information for sedimentation basins is located in Appendix N.

11. Tree Protection

Trees are not the same shape below ground as they are above, so it is difficult to predict the length or location of their roots. One common method used to identify the critical root zone is to define the tree's "drip line" – the area directly below the branches of the tree. Many roots extend beyond the longest branches a distance equal to two or more times the height of the tree. For this reason, it is recommended to protect as much of the area beyond the drip line as feasible. An example of tree protection is to tie continuous nylon string with two-foot tundra weight orange streamers to eight-foot minimum metal t-posts driven two feet into the ground. Four-foot minimum orange plastic fencing per manufacturer's recommendations will surround the critical root zone to keep equipment off the rooting area. If a fence cannot be erected, cushion the rooting area with six inches of wood chips, wood, or brick paths. Where root areas must be graded, cut large roots instead of tearing them with equipment.

C. Waste Control and Disposal

Waste Materials

All waste materials will be collected and stored in a securely lidded metal dumpster rented from a local waste management company, which is a licensed solid waste management company. The dumpster will meet all local and any State solid waste management regulations. All trash and construction debris from the site will be deposited in the dumpster. The dumpster will be emptied periodically or more often if necessary, and the trash will be hauled to an appropriate waste management facility. No construction waste materials will be buried onsite. Staging areas for construction materials should have secondary containment. All personnel will be instructed regarding the correct procedure for waste disposal. Notices stating these practices will be posted in the office trailer. The individual who manages the day-to-day site operations will be responsible for seeing that these procedures are followed.

2. Hazardous Waste

All hazardous waste materials will be disposed of in the manner specified by local or State regulations or by the manufacturer. Site personnel will be instructed in these practices and the individual who manages day-to-day site operations will be responsible for seeing that these practices are followed.

3. Sanitary Waste

All sanitary waste will be collected from the portable units periodically by a licensed sanitary waste management contractor, as required by local regulation.

4. Offsite Vehicle Tracking and Dust Control

A stabilized construction entrance has been provided to help reduce vehicle tracking of sediments. The paved street adjacent to the site entrance will be swept to remove any excess mud, dirt or rock tracked from the site. Dump trucks hauling material from the construction site will be covered with a tarpaulin. If dust is visible when dump trucks are leaving the site due to construction activities, dust suppression techniques such as wetting the soil will be employed.

D. Timing of Controls/Measures

The contractor and the operator shall review the SWP3 requirements prior to beginning construction activities. The following is a sample erosion control sequence:

- <u>Site Mobilization:</u> Prior to any construction on the site a stabilized construction entrance shall be installed.
- <u>Clearing and Rough Grading:</u> Prior to any grading of the site, erosion control measures shall be installed. These controls may include but are not limited to silt fences, sedimentation ponds and vegetated swales. The installation is required to prevent sediment from leaving disturbed areas.
- Storm Drain Installation: In addition to maintaining the devices installed during initial grading, supplemental control measures will need to be installed. These devices will include devices shown on the plan such as storm drain inlet protection and sediment traps. Inlet protection devices prevent sedimentation from entering the inlet and subsequently, the storm sewer system

- as well as the receiving water body. Other devices may be required as shown on the erosion control plan or requested by the inspector or operator.
- <u>Installation of Public Utilities:</u> Additional control measures are likewise not required during installation of public utilities. However, maintenance of existing control measures installed during previous phases must continue.
- <u>Pavement Installation:</u> In addition to maintaining the control measures installed during initial
 grading and storm drain installation phases, supplemental measures should be installed. Upon
 completion of paving and curb backfill operations, control measures should be installed behind
 curbs at handicap ramps and along parkways where sediment could enter streets and/or paved
 areas.
- <u>Final Grading</u>: Additional control measures are not required during final grading. However, maintenance of existing control measures installed during previous phases will continue.
- Building Construction: In addition to maintaining previously installed control measures, a strict policy will be enacted which minimizes vehicle traffic from entering non-paved areas.
 Construction materials will be unloaded from existing paved surfaces where possible, thereby preventing disturbing control measures already in place and reducing sediment tracking into paved areas. Areas where construction activity temporarily ceases for more than 21 days will be stabilized with a temporary seed and mulch within 14 days of the last disturbance. Once construction activity ceases permanently in an area, that area will be stabilized with permanent seed and mulch. After the entire site is stabilized, the accumulated sediment will be removed and the erosion control measures will be removed.

5.0 RELEASES OF REPORTABLE QUANTITIES

Because construction activities may handle certain hazardous substances over the course of the project, spills of these substances in amounts that equal or exceed Reportable Quantity (RQ) levels are a possibility. Material management practice guidelines are located in Appendix K.

EPA has issued regulations that define what reportable quantity levels are for oil and hazardous substances. These regulations are found at 40 CFR Part 110 Part 117, or 40 CFR Part 302. A list of RQs are included in Appendix M. If there is a RQ release during the construction period, then you must take the following steps:

- Notify TCEQ immediately at (800) 832-8224.
- Notify the National Response Center immediately at (800) 424-8802.
- Within fourteen (14) days, submit a written description of the release to TCEQ providing the date and circumstances of the release and the steps to be taken to prevent another release.
- Modify the pollution prevention plan to include the date of release, the circumstances leading to the release, and steps taken to prevent reoccurrence of the release.

6.0 STATE AND LOCAL PROGRAMS

The TPDES program meets or exceeds the NPDES standards established on a federal level. This SWP3 has been developed in accordance with the requirements of the TPDES requirements. Information for the City of Austin has been included in Appendix O. Additional local requirements for the City of Leander may apply and this SWP3 should be updated accordingly.

Storm water from the project construction area discharges into the storm sewer system of the City of Leander (MS4).

Construction projects that discharge storm water to an MS4 are required to:

- submit a copy of the signed NOI to the operator of the MS4 at least seven days prior to the commencement of construction activities,
- post a copy of the signed NOI and construction site notice at the project site at all times,
- submit a copy of any NOCs to the operator of the MS4,
- submit a copy of the NOT to the operator of the MS4, and
- keep and maintain a list of the names and address of MS4s that receive NOI, NOT, and/or NOC forms (Appendix H).

7.0 INSPECTION AND MAINTENANCE

A. Inspection Schedule

- 1. All disturbed areas, as well as all erosion and sediment control devices, will be inspected according to one of the following schedules:
 - a) at least every fourteen (14) calendar days and within 24 hours after a rainfall of 0.5 inch or greater, or
 - b) every seven (7) days on the same day of the week each week, regardless of whether or not there has been a rainfall event since the previous inspection.
- 2. Inspections may occur on either schedule provided that this SWP3 reflects the current schedule and that any changes are in accordance with the following:
 - a) the schedule is changed a maximum of one time each month,
 - b) the schedule change must be implemented at the beginning of a calendar month, and
 - c) the reason for the schedule change must be documented in this SWP3 (an inspection schedule form is located in Appendix E).

B. Inspection Reports

- 1. Completed inspection reports (Appendix E) will include the following information:
 - a) scope of the inspection,
 - b) date of the inspection,
 - c) name(s) of personnel making the inspection,
 - d) reference to qualifications of inspection personnel,
 - e) observed major construction activities, and
 - f) actions taken as a result of the inspection.
- 2. All disturbed areas (on and off-site), areas for material storage locations where vehicles enter or exit the site, and all of the erosion and sediment controls that were identified as part of the SWP3 must be inspected. The inspection report must state whether the site was in compliance or identify any incidents of non-compliance. The report will be signed by the qualified inspector in accordance with the TPDES general permit and filed in the SWP3. A sample Inspection Report is included in Appendix E, along with an Inspector Qualification Form. All reports and inspections required by the general construction permit will be completed by a duly authorized representative. A copy of a Delegation of Signatories to Reports letter is included in Appendix J.
- 3. The operator should correct any damage or deficiencies as soon as practicable after the inspection, but in no case later than seven (7) calendar days after the inspection. If existing BMPs are modified or if additional BMPs are necessary, an implementation schedule must be described in the SWP3, and wherever possible, those changes implemented before the next storm event or as soon as practicable. A list of maintenance guidelines is included in Appendix E.

4. Inspection reports will be kept in the Operator's file, along with the SWP3, for at least three years from the date that the NOT is submitted to the TCEQ for the construction site.

C. Final Stabilization

Final stabilization of the construction site has been achieved when all soil disturbing activities at the site have been completed, and a uniform (e.g., evenly distributed, without large bare areas) perennial vegetative cover with a density of 70 percent of the native background vegetative cover for the area has been established on all unpaved areas and areas not covered by permanent structures. If a vegetative cover cannot be established, equivalent permanent stabilization measures (such as riprap, gabions, or geotextiles) can be employed. When these conditions have been met, BMPs can be removed from the construction area.

8.0 RECORD RETENTION

The permittee must retain the following records for a minimum period of three (3) years from the date that a NOT is submitted. Records include:

- A copy of the SWP3,
- All data used to complete the NOI, if an NOI is required for coverage under this general permit,
- All reports and actions required by this permit, including a copy of the construction site notice, and
- All records of submittal of forms submitted to the operator of any MS4 receiving the discharge and to the secondary operator of a large construction site, if applicable.

9.0 CONCRETE BATCH PLANTS (IF APPLICABLE)

A. Storm Water Runoff from Concrete Batch Plants

Discharges of storm water runoff from concrete batch plants may be authorized under the general permit provided that the requirements in Part IV of the permit are met (Appendix G). If discharges are not covered under the general permit, then discharges must be authorized under an alternative permit. Authorization for discharge or land disposal of concrete batch plant wastewater must be obtained under an alternative permit.

B. Benchmark Sampling Requirements

Operators of concrete batch plants must sample the storm water runoff from the concrete batch plant according to the requirements of the general permit. A table of benchmark monitoring values is located in Part IV.A. of the general permit. Analytical results that exceed a benchmark value are not a violation of the general construction permit. Results of analyses are indicators that modifications of the SWP3 should be assessed and may be necessary to protect water quality. Benchmark sampling records should be included in Appendix P.

C. Additional BMP and SWP3 Requirements

The following items are additional requirements for concrete batch plants. The Operator is responsible for updating the SWP3 as appropriate. Additional information for concrete batch plant requirements is located in Part IV of the general construction permit. Records and information for the concrete batch plant should be included in Appendix P.

- A description of potential pollutant sources associated with the concrete batch plant must be kept in the SWP3.
- 2. The site map in Appendix A must include the following information:
 - a) the location of all outfalls for storm water discharges associated with concrete batch plants;
 - b) a depiction of the drainage area and the direction of flow to the outfall(s);
 - c) structural controls used within the drainage area(s);
 - d) the locations of the following areas associated with concrete batch plants that are exposed to precipitation: vehicle and equipment maintenance activity areas; areas used for the treatment, storage, or disposal of wastes; liquid storage tanks; material process and storage areas; and loading and unloading areas; and
 - e) the locations of the following: any bag house or other dust control device(s); recycle/sedimentation pond, clarifier or other device used for the treatment of facility wastewater; areas with significant materials; and areas where major spills or leaks have occurred.
- A list of materials handled at the concrete batch plant that may be exposed to storm water and that
 have a potential to affect the quality of storm water discharges associated with concrete batch plants
 must be kept in this SWP3.

- 4. A list of significant spills and leaks of toxic or hazardous pollutants that occurred in areas exposed to storm water and that drain to storm water outfalls associated with concrete batch plants must be developed, maintained, and updated.
- 5. A summary of existing storm water discharge sampling data must be maintained if available.
- 6. Good housekeeping measures must be developed and implemented in the area(s) associated with concrete batch plants.
- 7. Areas where potential spills that can contribute pollutants to storm water runoff, and the drainage areas from these locations must be identified. Include material handling procedures, storage requirements, and use of equipment information. Procedures for cleaning up spills must be identified and made available to the appropriate personnel.
- 8. Qualified facility personnel must be identified to inspect designated equipment and areas of the facility specified in this SWP3. Inspection frequency must be specified based upon a consideration of the level of concrete production, but must be a minimum of once per month while the facility is in operation. The inspection must take place while the facility is in operation and include all areas that are exposed to storm water at the site. Records of inspections must be maintained in Appendix P.
- 9. An employee training program must be developed to educate personnel. At a minimum, training must occur prior to the initiation of operation of the concrete batch plant.
- 10. A description of spills and similar incidents, plus additional information that is obtained regarding the quality and quantity of storm water discharges must be included with this SWP3.
- 11. Include a narrative consideration for reducing the volume of runoff from concrete batch plants by diverting runoff or otherwise managing runoff, including use of infiltration, detention ponds, retention ponds, or reusing of runoff.
- 12. At least once per year, one or more qualified personnel shall conduct a compliance evaluation of the plant. Evaluation requirements are listed in Part IV.B.3 of the general permit.

10.0 CONCRETE TRUCK WASH OUT (IF APPLICABLE)

The wash out of concrete trucks at the construction site is authorized, provided that the requirements in Part V of the general permit are met. Authorization is limited to the land disposal of wash out water from concrete trucks. Any other direct discharge of concrete production waste eater must be authorized under a separate general permit or individual permit.

A. Wash Out Requirements

- 1. Direct discharge of concrete truck wash out water to surface water in the state, including discharge to storm sewers, is prohibited by the general permit.
- 2. Concrete truck wash out water should be discharged to areas at the construction site where structural controls have been established to prevent direct discharge to surface waters, or to areas that have minimal slope that allow infiltration and filtering of wash out water to prevent direct discharge to surface waters. Structural controls may consist of temporary berms, temporary shallow pits, temporary storage tanks with slow rate release, or other reasonable measures to prevent runoff from the site.
- 3. Wash out of concrete trucks during rainfall events shall be minimized. The direct discharge of concrete wash out water is prohibited at all times, and the operator should have BMPs sufficient to prevent the discharge of concrete truck wash out as the result of rain.
- 4. The discharge of wash out water should not cause or contribute to groundwater contamination.
- 5. The Operator is responsible for showing concrete wash out areas on a map (Appendix A).

11.0 REFERENCES

- Integrated Stormwater Management (iSWM). 2019. "iSWM Technical Manual Documents." [Online] http://iswm.nctcog.org/technical-manual.html.
- Lower Colorado River Authority Texas Clean Rivers Program. 2019. "2019 Basin Highlights Report: A Characterization of Impaired Water Bodies in the Upper Colorado River Basin" [Online] https://www.lcra.org/water/quality/texas-clean-rivers-program/Documents/0519_2019_BasinHiglights_Report_FINAL_Web.pdf.
- Texas Commission on Environmental Quality (TCEQ). 2018. "Draft 2018 Texas Integrated Report Texas 303(d) List (Category 5)" [Online] https://www.tceq.texas.gov/assets/public/waterquality/swqm/assess/18txir/2018_303d.pdf.
- Texas Commission on Environmental Quality (TCEQ). 2019. "Edwards Aquifer Forms, Instructions, and Checklists." [Online] https://www.tceq.texas.gov/permitting/eapp/material.html.
- Texas Commission on Environmental Quality (TCEQ). 2020. "Edwards Aquifer Map Viewer." [Online] https://tceq.maps.arcgis.com/apps/webappviewer/index.html?id=2e5afa3ba8144c30a49d3dc1ab 49edcd.
- Texas Commission on Environmental Quality (TCEQ). 2019. "Surface Water Quality (Segments) Viewer." [Online] https://www.tceq.texas.gov/gis/segments-viewer.
- United States Department of Agriculture (USDA). 2020. Soil Survey of Williamson County, Texas. "Web Soil Survey." [Online] https://websoilsurvey.sc.egov.usda.gov/App/HomePage.htm.
- U.S. Fish & Wildlife Service National Wetlands Inventory. 2019. "Wetlands Mapper." [Online] https://www.fws.gov/wetlands/data/mapper.html?_sm_au_=iVVsrvvVTrW17JrF.

APPENDIX A

PROJECT MAPS

Project Maps Appendix A

Map/Figure Notes:

The Operator is solely responsible for selection, implementation, maintenance, and effectiveness
of all BMPs.

- Best management practices shown on the attached figures are suggested controls only. The
 Operator will record BMPs (whether called out on the original SWP3 or not) directly on the site
 map.
- If information is not shown or if site conditions change from the attached figures, the Operator is responsible for updating the maps. The following information should be included on maps.
 - drainage patterns and approximate slopes anticipated after major grading activities,
 - areas where soil disturbance will occur,
 - locations of all major structural controls either planned or in place,
 - locations where stabilization practices are expected to be used,
 - locations of off-site material, waste, borrow, fill, or equipment storage areas,
 - surface waters (including wetlands) either adjacent or in close proximity,
 - locations where storm water discharges from the site directly to a surface water body or a MS4, and
 - vehicle wash areas
 - designated points on the site where vehicles will exit onto paved roads
- Where the amount of information required to be included on the map would result in a single map being difficult to interpret, the operator shall develop a series of maps that collectively include the required information.

APPENDIX B CONSTRUCTION ACTIVITY SCHEDULE

Construction Activity Schedule

Activities	Start Date	Finish Date
1.		
2.		
3.		
4.		
5.		
6.		
7.		
8.		
9.		
10.		
11.		

^{*}Construction activity sequences for linear projects may be conducted on a rolling basis. As a result, construction activities may be at different stages at different locations in the project area. The Contractor is required to complete and update the schedule and adjust as necessary.

APPENDIX C

BEST MANAGEMENT PRACTICE MEASURES AND CONTROLS

Best Management Practice Measures and Controls

Best Management Practice (BMP)	In Use	Maintained Post Construction?
Interceptor Swale		
Diversion Dike		
Pipe Slope Drain		
Vegetation		
Mulching		
Erosion Control Blankets		
Channel Protection		
Dust Control		
Silt Fence		
Organic Filter Berm		
Triangular Sediment Filter Dike		
Inlet Protection		
Stone Outlet Sediment Trap		
Sediment Basin		
Check Dam		
Temporary Sediment Tank		
Stabilized Construction Entrance		
Wheel Wash		
Debris and Trash Management		
Chemical Management		
Concrete Waste Management		
Concrete Sawcutting Waste Management		
Sandblasting Waste Management		
Lime Stabilization Management		
Sanitary Facilities		
Jellyfish Treatment Filter		
Other*		

^{*}If another BMP is being used, include the BMP information in Appendix D

APPENDIX D

BEST MANAGEMENT PRACTICE CHECKLIST AND FACT SHEETS

EROSION AND SEDIMENT CONTROL CHECKLIST

Instructions: Check each item and fill in the blanks below to evaluate compliance for each drainage area and location.

•		 	_		
V+2	h	 マつキル	an D	ract	ices:
ыa	u	 Zauv	JII F	ıacı	ILES.

	Stabilization will be initiated on all disturbed areas where construction activity will not occur for a period of more than 21 calendar days by the 14th day after construction activity has permanently or temporarily ceased. Stabilization measures to be used include: □ Temporary Seeding □ Sod Stabilization □ Geotextiles □ Mulching □ Other
Stru	ctural Practices
	Flows from upstream areas will be diverted from exposed soils to the degree attainable. Measures to be used include: Earth Dike Drainage Swale Interceptor Dike and Swale Pipe Slope Drain Other For Drainage locations serving less than 10 disturbed acres, Sediment Basin will be installed and will include:
	□ Sediment Trap□ Silt Fence or equivalent along all sideslopes & downstream boundaries
	For Drainage locations serving 10 or more disturbed acres, a Sediment Basin will be installed (See Appendix N), if a Sediment Basin is not attainable on-site, Sediment Controls will be installed & will include:
	 □ Sediment Trap □ Silt Fence or equivalent along all sideslopes & downstream boundaries □ Sediment Basin

FINAL STABILIZATION / TERMINATION CHECKLIST

- 1. All soil disturbing activities are complete.
- 2. Temporary erosion and sediment control measures have been, or will be, removed at an appropriate time.
- 3. All areas of the construction site not otherwise covered by a permanent pavement or structure have been stabilized with a uniform perennial vegetative cover with a density of 70% or equivalent measures have been employed

APPENDIX E INSPECTION AND MAINTENANCE REPORTS

Inspector Qualifications*

Inspector Name: Qualifications (Check as appropriate and provide description): □ Training Course
□ Supervised Experience
□ Other
Inspector Name:
Qualifications (Check as appropriate and provide description): □ Training Course
□ Supervised Experience
□ Other
Inspector Name:
Qualifications (Check as appropriate and provide description):
□ Training Course
□ Supervised Experience
□ Other

*Personnel conducting inspections must be knowledgeable of the general permit, familiar with the construction site, and knowledgeable of the SWP3 for the site.

INSPECTION SCHEDULE

Inspections must be conducted:

- Option 1 at least once every 14 calendar days and within 24 hours of the end of a storm event of 0.5 inch or greater
- Option 2 at least once every 7 calendar days, regardless of whether or not there has been a rainfall event since the previous inspection.

Any changes to the schedule are conducted in accordance with the following:

- the schedule is changed a maximum of one time each month,
- the schedule change must be implemented at the beginning of a calendar month, and
- the reason for the schedule change must be documented below.

Date	Schedule Option	Reason for Schedule Change

Construction SiteSWP3 Inspection Report

	□ Complies	
Status	□ Warning	No.
St	□ Project Shutdown	

	On-	Site	Up-to-date		
SWP3	Yes	No ¹	Yes	No ²	
S					

	Project:	Date:
al tion	Address:	Inspector:
nera mati		Qualifications: see Appendix E of SWP3
Gel		Weather Conditions:
<u>ء</u>	Owner:	Contractor:

BMP Maint.					
	In Use		Maint.		
ВМР			Req'd		Comments
	Yes	No	Yes ²	No	

¹The SWP3 must be retained on-site at the construction site or, if the site is inactive or does not have an on-site location to store the plan, a notice must be posted describing the location of the SWP3.

²Items marked in this column need to be addressed in the Actions to be Taken table.

	_	_	1	ı		
ACTIONS TO BE TAKEN	RESPONSIBLE PERSON(S)	DUE DATE	DATE COMPLETED	INITIALS		
	NOTE: These reports will be kept on file as part of the Storm Water Pollution Prevention Plan for at least three years. A copy of the SWP3 will be kept at the site at all times during construction.					
CERTIFICATION STATEMENT: "I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."						
Name:						
Address:						
Telephone:						
Site Location:						
Inspector Signature:			Date:			

MAINTENANCE GUIDELINES

- 1. Below are some maintenance practices to be used to maintain erosion and sediment controls:
 - All control measures will be inspected according to the schedule identified in Appendix
 E.
 - All measures will be maintained in good working order. The operator should correct any damage or deficiencies as soon as practicable after the inspection, but in no case later than seven (7) calendar days after the inspection.
 - BMP Maintenance (as applicable)
 - Sediment must be removed from sediment traps and sedimentation ponds no later than the time that design capacity has been reduced by 50%. For perimeter controls such as silt fences, berms, etc., the trapped sediment must be removed before it reaches 50% of the above-ground height.
 - Silt fence will be inspected for depth of sediment, tears, to see of the fabric is securely attached to the fence posts, and to see that the fence posts are firmly in the ground.
 - o Drainage swale will be inspected and repaired as necessary.
 - Inlet control will be inspected and repaired as necessary.
 - Check dam will be inspected and repaired as necessary.
 - Straw bale dike will be inspected and repaired as necessary.
 - Diversion dike will be inspected and any breaches promptly repaired.
 - Temporary and permanent seeding and planting will be inspected for bare spots, washouts, and healthy growth.
 - o If sediment escapes the site, accumulations must be removed at a frequency that minimizes off-site impacts, and prior to the next rain event, if feasible. If the permittee does not own or operate the off-site conveyance, then the permittee must to work with the owner or operator of the property to remove the sediment.
 - Locations where vehicles enter or exit the site must be inspected for evidence of off-site sediment tracking.
- 2. To maintain the above practices, the following will be performed:
 - Maintenance and repairs will be conducted before the next anticipated storm event or as necessary to maintain the continued effectiveness of storm water controls. Following an inspection, deficiencies should be corrected no later than seven (7) calendar days after the inspection.
 - Any necessary revisions to the SWP3 as a result of the inspection must be completed within seven (7) calendar days following the inspection. If existing BMPs are modified or if additional BMPs are necessary, an implementation schedule must be described in the SWP3 and wherever possible those changes implemented before the next storm event.
 - Personnel selected for inspection and maintenance responsibilities must be knowledgeable of the general permit, familiar with the construction site, and knowledgeable of the SWP3 for the site.

APPENDIX F

ROLES AND RESPONSIBILITIES CHECKLIST AND CERTIFICATION STATEMENT

PRIMARY AND SECONDARY OPERATOR GENERAL RESPONSIBILITIES

DEFINITIONS:

<u>Operator</u> - The person or persons associated with a large or small construction activity that is either a primary or secondary operator as defined below:

<u>Primary Operator</u> – the person or persons associated with a large or small construction activity that meets either of the following two criteria:

- (a.) the person or persons have operational control over construction plans and specifications, including the ability to make modifications to those plans and specifications, or
- (b.) the person or persons have day-to-day operational control of those activities at a construction site that are necessary to ensure compliance with a storm water pollution prevention plan (SWP3) for the site or other permit conditions (e.g., they are authorized to direct workers at a site to carry out activities required by the SWP3 or comply with other permit conditions).

<u>Secondary Operator</u> – The person whose operational control is limited to the employment of other operators or to the ability to approve or disapprove changes to plans and specifications. A secondary operator is also defined as a primary operator and must comply with the permit requirements for primary operators if there are no other operators at the construction site.

Please note that both Owners and Contractors can meet the definition of being an Operator and will need to fulfill the associated requirements. The Roles and Responsibilities Checklist and Certification Statement located in Appendix F are to be completed and signed by the Owner and Contractor(s).

Secondary Operators and Primary Operators with Control Over Construction Plans and Specifications

All secondary operators and primary operators with control over construction plans and specifications must:

- (a.) ensure the project specifications allow or provide that adequate BMPs are developed to meet the requirements of the general permit,
- (b.) ensure that the SWP3 indicates the areas of the project where they have control over project specifications, including the ability to make modifications in specifications,
- (c.) ensure all other operators affected by modifications in project specifications are notified in a timely manner so that those operators may modify their best management practices as necessary to remain compliant with the conditions of this general permit, and
- (d.) ensure that the SWP3 for portions of the project where they are operators indicates the name and site-specific TPDES authorization numbers for permittees with the day-to-day operational control over those activities necessary to ensure compliance with the SWP3 and other permit conditions. If the party with day-to-day operational control has not been authorized or has abandoned the site, the

person with control over project specifications is considered to be the responsible party until the authority is transferred to another party and the SWP3 is updated.

Primary Operators with Day-to-Day Operational Control

Primary Operators with day-to-day operational control of those activities at a project that are necessary to ensure compliance with the SWP3 and other permit conditions must ensure that the SWP3 accomplishes the following requirements:

- (a.) meets the requirements of the general permit for those portions of the project where they are operators,
- (b.) the parties responsible for implementation of BMPs described in the SWP3,
- (c.) indicates areas of the project where they have operational control over day-to-day activities, and
- (d.) includes, for areas where they have operational control over day-to-day activities, the name and site-specific TPDES authorization number of the parties with control over project specifications, including the ability to make modifications in specifications.

Roles and Responsibilities Checklist

Role/Responsibility	Project Owner*	Primary Operator	Secondary Operator
Development of initial design specifications			
Payment for proposed construction activity			
Maintain SWP3 records for three years from the date that a NOT is submitted			
Complete, sign, and postmark NOI at least seven days prior to beginning of construction activity, or Complete, sign, and electronically submit NOI prior to the beginning of construction activity			
Post a copy of the signed NOI at project site and maintain through duration of project			
Post copy of completed construction site notice(s) at project site through duration of project			
Provide a copy of the signed NOI to any secondary operator and to the operator of any MS4 receiving construction site discharge, at least seven days prior to commencing construction activities			
Maintain schedule of major construction activities, keep a copy with SWP3, and retain a copy of the SWP3 at the construction site at all times			
Update SWP3 to reflect daily operations (e.g., revisions, installation dates, grading operation dates, BMP maintenance, and inspection information)			
Update SWP3 to reflect changes in the Contractor's contact information			
Identify, maintain and modify BMPs (as necessary) to control erosion and sedimentation due to construction activities throughout life of project			
Provide stabilized construction entrances and sediment barriers, and clean existing rock and/or add rock to prevent mud and dirt from entering streets or alleys			
Maintain and/or replace sediment barriers and silt traps (if installed), etc. throughout life of project			
Maintain erosion control on stockpiles without blocking drainage paths			
Perform SWP3 inspections in accordance with TPDES General Permit, and keep inspection reports with SWP3			
Based on inspection results, modify SWP3 and pollution prevention controls to maintain that storm water (or identified non-storm water discharges) are the only discharges leaving the site			

Role/Responsibility	Project Owner*	Primary Operator	Secondary Operator
Provide proper management of project-generated trash and debris, including debris collected from storm water protection devices			
Stabilize all disturbed areas related to construction for temporary or permanent ceasing of activities			
Comply with all State and local sanitary sewer or septic system regulations			
Provide copies of all SWP3 records to the Project Owner			
Complete, sign, and submit NOT form to the TCEQ and MS4 Operators when the project has been completed and stabilized			
Complete applicable portion of the site notice related to removal of the notice and submit to the operator of any MS4 receiving site discharge			

^{*}Please note that the Project Owner can meet the definition of an operator. Please refer to the definitions of "primary operator" and "secondary operator" for more information.

Each operator engaged in activities that disturb surface soils must be identified and must sign the following certification statement. Signatory requirement guidance and an additional certification statement form are attached (Appendix F).

Certification Statement:

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

I further certify that I am authorized under 30 Texas Administrative Code §305.44 to sign this document and can provide documentation in proof of such authorization upon request."

Project Owner	General C	General Contractor			
Name:	Name:	Name:			
Title:					
Company:					
Signature:					
Date:					
Operator Type:		ype:			
Subcontractor (as appropriate)	Subcontra	actor (as appropri	iate)		
Name:	Name:				
Title:		Title:			
Company:		Company:			
Signature:		Signature:			
Date:		Date:			
Operator Type:		Operator Type:			
N	OTICE OF INTENT (NOI) L	OG			
Name	Company	Date Submitted NOI	TPDES Permit No.		

APPENDIX G

TPDES GENERAL PERMIT (TXR150000) FOR STORM WATER DISCHARGES FROM CONSTRUCTION ACTIVITIES

APPENDIX H

SITE NOTICE, NOTICE OF INTENT, NOTICE OF CHANGE AND NOTICE OF TERMINATION FORMS

Operator Notes

Construction Site Notice

The construction site notice located in Appendix H should be posted along with a signed copy of the Notice of Intent. The site notice must be located where it is safely and readily available for viewing by the general public, local, state, and federal authorities prior to commencing construction.

Notice of Intent (NOI)

The TPDES General Permit TXR 150000 requires that a NOI be submitted before construction activities begin. The NOI is essentially an application and contains items such as important information about your site, including site location, owner information, operator (general contractor) information, receiving water(s), and a brief description of the project.

TCEQ has developed a form to be used by industrial facilities and construction activities when they submit NOIs. This form indicates all the information that you are required to provide and must be used in order for the NOI to be processed correctly.

Primary Operators

Please note that both Owners and Contractors can meet the definition of being a "primary operator."

Primary operators must submit a NOI at least seven days prior to commencing construction activities, or if utilizing electronic submittal, prior to commencing construction activities.

If an additional primary operator is added after the initial NOI is submitted, the new primary operator must:

- submit a paper NOI at least seven days before assuming operational control, or
- submit an electronic NOI prior to assuming operational control.

If the primary operator changes after the initial NOI is submitted, the new primary operator must:

- submit a paper NOI at least ten days before assuming operational control, or
- submit an electronic NOI at least ten days before assuming operational control

All primary operators must post a copy of the signed NOI at the construction site in allocation where it is readily available for viewing by the general public, local, state, and federal authorities prior to commencing construction activities. A copy of the signed NOI must be submitted to the operator of any MS4 receiving the discharge and to any secondary operator, at least seven days prior to commencing construction activities. A list of the MS4 operators receiving a copy of the NOI is located in Appendix H.

Secondary Operators

Secondary operators are not required to submit a NOI, provided that another operator(s) at the site has submitted a NOI, or is required to submit a NOI and the secondary operator has provided notification to the operator(s) of the need to obtain coverage under the permit. Please refer to the general permit for more information.

NOI Fees

Please note the fees associated with NOI submission:

- \$325 if submitting a paper NOI, or
- \$225 if submitting an electronic NOI.

No separate annual fees will be assessed. The Water Quality Annual fee has been incorporated into the NOI fees.

It is anticipated that there will be projects where more than one entity (e.g., the owner, developer, or general contractor) will need to submit an NOI so that the requirements for an operator are met. In this case, those persons will share the Storm Water Pollution Plan, and the submittal of the NOI and the TPDES Permit Number will need to be recorded in the NOI log located in Appendix F.

Please refer to the general permit and NOI form instructions for more information.

Notice of Change (NOC)

The operators are responsible for updating the SWP3 to implement and maintain sediment controls and submit a Notice of Change (NOC) if off-site material, waste, borrow, fill or equipment storage areas are being utilized and are not under a separate permit. An operator must submit a NOC letter in conformance with TPDES General Permit TXR150000 if they become aware of any incorrect information in an NOI or failed to submit any relevant facts.

Information that may be included on an NOC includes, but is not limited to, the following: the description of the construction project, an increase in the number of acres disturbed (for increases of one or more acres), or the operator name. A transfer of operational control from one operator to another, including a transfer of the ownership of a company, may not be included in an NOC. A transfer of ownership of a company includes changes to the structure of a company, such as changing from a partnership to a corporation or changing corporation types, so that the filing number (or charter number) that is on record with the Texas Secretary of State must be changed.

An NOC is not required for notifying TCEQ of a decrease in the number of acres disturbed. This information must be included in the storm water pollution prevention plan (SWP3) and retained on site.

A list of the MS4 operators receiving a copy of the NOC is located in Appendix H.

Notice of Termination (NOT)

Any operator that has submitted a NOI must apply to terminate authorization of the general permit. The NOT is a form which should be completed and submitted to the TCEQ within 30 days of the following:

- final stabilization has been achieved on all portions of the site that are the responsibility of the permittee,
- · a transfer of operational control has occurred, or

 the operator has obtained alternative authorization under an individual TPDES permit or alternative TPDES general permit.

Information to be included on the NOT includes the location of the construction site; the name, address, and telephone number of the operator terminating coverage; the TPDES General Permit Number; an indication of why coverage under the permit should be terminated for the operator; and a signed certification statement.

Authorization under the general permit terminates at midnight on the day the NOT is postmarked for delivery to the TCEQ. If the NOT is submitted electronically, the permit terminates immediately following confirmation of receipt of the NOT by TCEQ.

Note that when there is a change in operators of a construction activity, then the new operator must submit an NOI.

NOT's should be submitted to MS4 Operator(s). A list of the MS4 operator(s) receiving a copy of the NOT is located in Appendix H.

Record of Submittals to MS4s

Form Type	MS4 Name	Address	Date Submitted

APPENDIX I

RECORD OF TEMPORARY/PERMANENT CEASING OF CONSTRUCTION ACTIVITIES

Record of Temporary/Permanent Ceasing of Construction Activities

Project Activity Area	Date Activities Ceased	Temporary* or Permanent	Date Soil Stabilization Implemented	Date Activities Resumed	Initials

^{* &}quot;Temporarily Ceased" means inactive for less than 21 consecutive days.

APPENDIX J DELEGATION OF SIGNATORIES

Storm Water and Pretreatment Team P.O. Box 13087, MC-148 Austin, TX 78711-3087 Subject: Delegation of Signatories to Reports Facility/Company/Site Name: TPDES Permit Number: Dear Executive Director: This letter serves to designate the following people or positions as authorized personnel for signing reports, storm water pollution prevention plans, certifications or other information requested by the Executive Director or required by the general permit, as set forth by 30 TAC §305.128 (see page 2). **Name or Position** Name or Position Name or Position Name or Position I understand that this authorization does not extend to the signing of a Notice of Intent for obtaining coverage under a storm water general permit. By signing this authorization, I confirm that I meet the requirements to make such a designation as set forth in 30 TAC §305.44 (see page 2). Sincerely,

Title

Date

Executive Director

Name

Texas Commission on Environmental Quality

RELEVANT PROVISIONS

- **305.128**(a) All reports requested by permits and other information requested by the executive director shall be signed by a person described in §305.44(a) of this title (relating to Signatories to Applications) or by a duly authorized representative of that person. A person is a duly authorized representative only if:
- (1) the authorization is made in writing by a person described in §305.44(a) of this title (relating to Signatories to Applications);
- (2) the authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity or for environmental matters for the applicant, such as the position of plant manager, operator of a well or well field, environmental manager, or a position of equivalent responsibility. (A duly authorized representative may thus be either a named individual or any individual occupying a named position); and
- (3) the written authorization is submitted to the executive director.
- (b) If an authorization under this section is no longer accurate because of a change in individuals or position, a new authorization satisfying the requirements of this section must be submitted to the executive director prior to or together with any reports, information, or applications to be signed by an authorized representative.
- (c) Any person signing a report required by a permit shall make the certification set forth in §305.44(b) of this title (relating to Signatories to Applications).

305.44(a) All applications shall be signed as follows.

- (1) For a corporation, the application shall be signed by a responsible corporate officer. For purposes of this paragraph, a responsible corporate officer means a president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or the manager of one or more manufacturing, production, or operating facilities employing more than 250 persons or having gross annual sales or expenditures exceeding \$25 million (in second-quarter 1980 dollars), if authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures. Corporate procedures governing authority to sign permit or post-closure order applications may provide for assignment or delegation to applicable corporate positions rather than to specific individuals.
- (2) For a partnership or sole proprietorship, the application shall be signed by a general partner or the proprietor, respectively.
- (3) For a municipality, state, federal, or other public agency, the application shall be signed by either a principal executive officer or a ranking elected official. For purposes of this paragraph, a principal executive officer of a federal agency includes the chief executive officer of the agency, or a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., regional administrator of the EPA).
- (b) A person signing an application shall make the following certification: "I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

APPENDIX K MATERIAL MANAGEMENT PRACTICES

MATERIAL MANAGEMENT PRACTICES

The following are the material management practices that will be used to reduce risk of spills or other accidental exposure of materials and substances to storm water runoff:

- Good Housekeeping: The following good housekeeping practices will be followed onsite during the construction project:
 - An effort will be made to store only enough product required to do the job.
 - All materials stored on-site will be stored in a neat, orderly manner in their appropriate containers and, if possible, under a roof or other enclosure.
 - Products will be kept in their original containers with the original manufacturer's label.
 - Substances will not be mixed with one another unless recommended by the manufacturer.
 - Whenever possible, all of a product will be used up before disposing of the container.
 - Manufacturers' recommendations for proper use and disposal will be followed.
 - Designated areas for equipment maintenance and repair (control of oil, grease and fuel spills).
 - Waste receptacles with regular collection for litter and construction debris.
 - Equipment washdown area on-site with appropriate control of wash waters (including concrete truck wash down).
 - Protected storage areas for chemicals, paints, solvents, fertilizers and other potentially toxic materials.
 - Adequately maintained sanitary facilities.
 - Proper control of raw materials stored on-site (for example, sand, aggregate and cement used in the manufacture of concrete or stockpiles of topsoil).
 - Street sweeping or cleaning.
 - Removal of inlet protection barriers during major rainfall events if flooding occurs and verification that reinforced filter fabric fences are in proper condition prior to all rainfall events.
 - The site superintendent will ensure proper use and disposal of materials onsite.
- 2. <u>Hazardous Products</u>: The following practices are used to reduce the risks associated with hazardous materials.
 - Products will be kept in original containers unless they are not re-sealable.
 - Paints, solvents, fertilizer, fuel (small containers), and other stored chemical substances will be kept within an enclosure to protect the containers and the floor of the enclosure, from wind, precipitation, and storm water runoff.
 - Fuel storage and filling areas will be bermed off to provide collection of any spills and prevent exposure to storm water runoff.
 - Original labels and Material Safety Data Sheets (MSDS) will be retained on-site and available for review by workers.
 - If surplus product must be disposed of, manufacturers' or local and State recommended methods for proper disposal will be followed.

PRODUCT SPECIFIC PRACTICES

The following product specific practices will be followed onsite:

- 1. <u>Petroleum Products</u>: All onsite vehicles will be monitored for leaks and receive regular preventive maintenance to reduce the chance of leakage. Petroleum products will be stored in tightly sealed containers, which are clearly labeled. Any asphalt substances used onsite will be applied according to the manufacturer's recommendations.
- 2. <u>Fertilizers:</u> Fertilizers used will be applied only in the minimum amounts recommended by the manufacturer. Storage will be in a covered shed.
- 3. <u>Paints:</u> All containers will be tightly sealed and stored when not required for use. Excess paint will not be discharged to the storm sewer system but will be properly disposed of according to manufacturers' instructions or State and local regulations.
- 4. <u>Concrete Trucks:</u> Discharges of concrete truck wash out at construction sites may be authorized if conducted in accordance with the requirements of Part V of the general permit.

SPILL CONTROL PRACTICES

In addition to the good housekeeping and material management practices discussed in the previous sections of this plan, the following practices will be followed for spill prevention and cleanup:

- Manufacturers' recommended methods for spill cleanup will be maintained on-site in the material data sheets (MSDS) and site personnel will be made aware of the procedures and the location of the information and cleanup supplies.
- Materials and equipment necessary for spill cleanup will be kept in the material storage area onsite. Equipment and materials will include but not be limited to brooms, dust pans, mops, rags, gloves, goggles, kitty litter, sand, sawdust and plastic and metal trash containers specifically for this purpose.
- All spills will be cleaned up immediately after discovery.
- The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with a hazardous substance.
- Contact the MS4 Operator, TCEQ (800-832-8224), and the National Response Center (800-424-8802) to inform of any spill of toxic or hazardous material regardless of the size.

The spill prevention plan will be adjusted to include measures to prevent this type of spill from recurring and how to clean up the spill if there is another one. A description of the spill, what caused it, and the cleanup measures will also be included.

APPENDIX L

NON-STORM WATER DISCHARGE INVENTORY

NON-STORM WATER DISCHARGE INVENTORY

Mark the materials or substances listed below expected to be present onsite during construction:

		Concrete		Detergents		Paints (enamel/latex)
		Metal Studs		Fuels		Lubricants
		Fertilizers		Petroleum Based Products		Cleaning Solvents
		Masonry Block		Electrical Equipment and Materials		Asphalt and Asphalt Related Products
		Tar		Roof Shingles		Wood
		Steel Products				
Mark the following non-storm water discharges expected to occur from the site during the construction period (refer to general permit in Appendix G for additional information): discharges from firefighting activities, uncontaminated fire hydrant flushings, which include flushings from systems that utilize potable water, surface water, or groundwater that does not contain additional pollutants, water from the routine external washing of vehicles, the external portion of buildings or structures, and pavement, where detergents and soaps are not used and where spills or leaks of toxic or hazardous materials have not occurred and where the purpose is to remove mud, dirt, or dust, uncontaminated water used to control dust, potable water sources including waterline flushings,						
 potable water sources including waterline flushings, uncontaminated air conditioning condensate, uncontaminated ground water or spring water, including foundation or footing drains where flows are not contaminated with industrial materials such as solvents, lawn watering and similar irrigation drainage, 						
	runof	f from concrete batch pla rete truck wash out (refe	ants (r	efer to Part IV of genera	al per	mit),

APPENDIX M

REPORTABLE QUANTITIES OF HAZARDOUS SUBSTANCES

Each substance in Table 117.3 that is listed in Table 302.4, 40 CFR part 302, is assigned the reportable quantity listed in Table 302.4 for that substance.

TABLE 117.3 -- REPORTABLE QUANTITIES OF HAZARDOUS SUBSTANCES DESIGNATED PURSUANT TO SECTION 311 OF THE CLEAN WATER ACT

Note: The first number under the column headed "RQ" is the reportable quantity in pounds. The number in parentheses is the metric equivalent in kilograms. For convenience, the table contains a column headed "Category" which lists the code letters "X", "A", "B", "C", and "D" associated with reportable quantities of 1, 10, 100, 1000, and 5000 pounds, respectively.

Table 117.3 Reportable Quantities of Hazardous Substances Designated Pursuant to Section 311 of the Clean Water Act

Category	RQ in pounds (kilograms)
C	(kilograms) 1,000 (454) 5,000 (2,270) 5,000 (2,270) 10 (4.54) 5,000 (2,270) 1 (0.454) 100 (45.4) 100 (45.4) 1,000 (45.4) 1,000 (45.4) 1,000 (2,270) 100 (45.4) 5,000 (2,270) 100 (45.4) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 10 (4.54) 5,000 (2,270) 10 (4.54) 1,000 (45.4)
C	5,000 (2,270) 1,000 (454) 5,000 (2,270) 100 (45.4) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270) 5,000 (2,270)
	C

Aniline	D	5,000 (2,270)
Antimony pentachloride	C	1,000 (454)
Antimony potassium tartrate	В	100 (45.4)
Antimony tribromide	C	1,000 (454)
Antimony trichloride	C	1,000 (454)
Antimony trifluoride	C	1,000 (454)
Antimony trioxide	C	1,000 (454)
Arsenic disulfide	X	1 (0.454)
Arsenic pentoxide	X	1 (0.454)
Arsenic trichloride	X	1 (0.454)
Arsenic trioxide	X	1 (0.454)
Arsenic trisulfide	Χ	1 (0.454)
Barium cyanide	A	10 (4.54)
Benzene	A	10 (4.54)
Benzoic acid	D	5,000 (2,270)
Benzonitrile	D	5,000 (2,270)
Benzoyl chloride	C	1,000 (454)
Benzyl chloride	Х	100 (45.4) 1 (0.454)
Beryllium chloride Beryllium fluoride	X	1 (0.454)
Beryllium nitrate	X	1 (0.454)
Butyl acetate	D	5,000 (2,270)
Butylamine	C	1,000 (454)
n-Butyl phthalate	A	10 (4.54)
Butyric acid	D	5,000 (2,270)
Cadmium acetate	A	10 (4.54)
Cadmium bromide	A	10 (4.54)
Cadmium chloride	A	10 (4.54)
Calcium arsenate	X	1 (0.454)
Calcium arsenite	X	1 (0.454)
Calcium carbide	A	10 (4.54)
Calcium chromate	A	10 (4.54)
Calcium cyanide	A	10 (4.54)
Calcium dodecylbenzenesulfonate.	C	1,000 (454)
Calcium hypochlorite	A	10 (4.54)
Captan	A	10 (4.54)
Carbaryl	В	100 (45.4)
Carbofuran	A	10 (4.54)
Carbon disulfide	В	100 (45.4)
Carbon tetrachloride	A	10 (4.54)
Chlordane	Х	1 (0.454)
Chlorine	A	10 (4.54)
Chlorobenzene	В	100 (45.4)
Chloroform	A	10 (4.54)
Chlorosulfonic acid	C	1,000 (454)
Chlorpyrifos	X	1 (0.454)
Chromic acetate	C	1,000 (454)
Chromic acid	A	10 (4.54)
Chromic sulfate	C	1,000 (454)
Chromous chloride	C	1,000 (454)
Cobaltous formate	C	1,000 (454)
Cobaltous gulfamate	C	1,000 (454) 1,000 (454)
Cobaltous sulfamate	A	1,000 (454)
Cresol	В	10 (4.34)
OTCDOT	υ	100 (40.4)

Crotonaldehyde	В	100 (45.4)
Cupric acetate	В	100 (45.4)
Cupric acetoarsenite	X	1 (0.454)
Cupric chloride	A	10 (4.54)
Cupric nitrate	В	100 (45.4)
Cupric oxalate	В	100 (45.4)
Cupric sulfate	A	10 (4.54)
Cupric sulfate, ammoniated	В	100 (45.4)
Cupric tartrate	В	100 (45.4)
Cyanogen chloride	A	10 (4.54)
Cyclohexane	C	1,000 (454)
2,4-D Acid	B	100 (45.4)
2,4-D Esters	B	100 (45.4)
DDT	X	1 (0.454)
Diazinon	X	1 (0.454)
Dicamba	C	1,000 (454)
Dichlobenil	B	100 (45.4)
Dichlone	X	1 (0.454)
Dichlorobenzene	B	100 (45.4)
Dichloropropane	C	1,000 (454)
Dichloropropene	В	100 (45.4)
Dichloropropene-Dichloropropane	В	100 (45.4)
(mixture).	F.	F 000 (0 070)
2,2-Dichloropropionic acid	D	5,000 (2,270)
Dichlorvos	A	10 (4.54)
Dicofol	A	10 (4.54)
Dieldrin	X	1 (0.454)
Diethylamine	B	100 (45.4)
Dimethylamine	C	1,000 (454)
Dinitrobenzene (mixed)	B	100 (45.4) 10 (45.4)
Dinitrophenol	Α	10 (4.54)
Diquat	C	1,000 (454)
Disulfoton	X	1 (0.454)
Diuron	В	100 (45.4)
Dodecylbenzenesulfonic acid	C	1,000 (454)
Endosulfan	X	1 (0.454)
Endrin	X	1 (0.454)
Epichlorohydrin	В	100 (45.4)
Ethion	A	10 (4.54)
Ethylbenzene	C	1,000 (454)
Ethylenediamine	D	5,000 (2,270)
Ethylenediamine-tetraacetic acid	D	5,000 (2,270)
(EDTA).	2	0,000 (2,2,0)
Ethylene dibromide	x	1 (0.454)
Ethylene dichloride	B	100 (45.4)
Ferric ammonium citrate	C	1,000 (454)
Ferric ammonium oxalate	C	1,000 (454)
Ferric chloride	C	1,000 (454)
Ferric fluoride	B	100 (45.4)
Ferric nitrate	C	1,000 (454)
Ferric sulfate	C	1,000 (454)
Ferrous ammonium sulfate	C	1,000 (454)
Ferrous chloride	В	100 (45.4)
Ferrous sulfate	C	1,000 (454)

Formaldehyde	В	100 (45.4)
Formic acid	D	5,000 (2,270)
Fumaric acid	D	5,000 (2,270)
Furfural	D	5,000 (2,270)
Guthion	X	1 (0.454)
Heptachlor	X	1 (0.454)
Hexachlorocyclopentadiene	A	10 (4.54)
Hydrochloric acid	D	5,000 (2,270)
Hydrofluoric acid	В	100 (45.4)
Hydrogen cyanide	A	10 (4.54)
Hydrogen sulfide	В	100 (45.4)
Isoprene	В	100 (45.4)
Isopropanolamine	C	1,000 (454)
dodecylbenzenesulfonate.		
Kepone	Х	1 (0.454)
Lead acetate	A	10 (4.54)
Lead arsenate	Х	1 (0.454)
Lead chloride	A	10 (4.54)
Lead fluoborate	A	10 (4.54)
Lead fluoride	A	10 (4.54)
Lead iodide	A	10 (4.54)
Lead nitrate	A	10 (4.54)
Lead stearate	A	10 (4.54)
Lead sulfate	A	10 (4.54)
Lead sulfide	A	10 (4.54)
Lead thiocyanate	A	10 (4.54)
Lindane	Х	1 (0.454)
Lithium chromate	A	10 (4.54)
Malathion	В	100 (45.4)
Maleic acid	D	5,000 (2,270)
Maleic anhydride	D	5,000 (2,270)
Mercaptodimethur	A	10 (4.54)
Mercuric cyanide	Х	1 (0.454)
Mercuric nitrate	A	10 (4.54)
Mercuric sulfate	A	10 (4.54)
Mercuric thiocyanate	A	10 (4.54)
Mercurous nitrate	A	10 (4.54)
Methoxychlor	Х	1 (0.454)
Methyl mercaptan	В	100 (45.4)
Methyl methacrylate	C	1,000 (454)
Methyl parathion	В	100 (45.4)
Mevinphos	A	10 (4.54)
Mexacarbate	C	1,000 (454)
Monoethylamine	В	100 (45.4)
Monomethylamine	В	100 (45.4)
Naled	A	10 (4.54)
Naphthalene	В	100 (45.4)
Naphthenic acid	В	100 (45.4)
Nickel ammonium sulfate	В	100 (45.4)
Nickel chloride	В	100 (45.4)
Nickel hydroxide	A	10 (4.54)
Nickel nitrate	В	100 (45.4)
Nickel sulfate	В	100 (45.4)
Nitric acid	C	1,000 (454)
Nitrobenzene	C	1,000 (454)

Nitrogen dioxide	A	10 (4.54)
Nitrophenol (mixed)	В	100 (45.4)
Nitrotoluene	C	1,000 (454)
Paraformaldehyde	C	1,000 (454)
Parathion	A	10 (4.54)
Pentachlorophenol	A	10 (4.54)
Phenol	C	1,000 (454)
Phosgene	A	10 (4.54)
Phosphoric acid	D	5,000 (2,270)
Phosphorus	X	1 (0.454)
Phosphorus oxychloride	C	1,000 (454)
Phosphorus pentasulfide	B	100 (45.4)
Phosphorus trichloride	C	1,000 (454)
Polychlorinated biphenyls	X	1 (0.454)
Potassium arsenate Potassium arsenite	<u>X</u>	1 (0.454)
Potassium bichromate	Χ	1 (0.454)
Potassium chromate	A	10 (4.54)
	A	10 (4.54) 10 (4.54)
Potassium cyanide Potassium hydroxide	C	
Potassium permanganate	В	1,000 (454) 100 (45.4)
Propargite	A	100 (45.4)
Propionic acid	D	5,000 (2,270)
Propionic anhydride	D	5,000 (2,270)
Propylene oxide	В	100 (45.4)
Pyrethrins	X	1 (0.454)
Quinoline	D	5,000 (2,270)
Resorcinol	D	5,000 (2,270)
Selenium oxide	A	10 (4.54)
Silver nitrate	Х	1 (0.454)
Sodium	A	10 (4.54)
Sodium arsenate	X	1 (0.454)
Sodium arsenite	X	1 (0.454)
Sodium bichromate	A	10 (4.54)
Sodium bifluoride	В	100 (45.4)
Sodium bisulfite	D	5,000 (2,270)
Sodium chromate	A	10 (4.54)
Sodium cyanide	A	10 (4.54)
Sodium dodecylbenzenesulfonate	C	1,000 (454)
Sodium fluoride	C	1,000 (454)
Sodium hydrosulfide	D	5,000 (2,270)
Sodium hydroxide	C	1,000 (454)
Sodium hypochlorite	B	100 (45.4)
Sodium methylate	C	1,000 (454)
Sodium nitrite	В	100 (45.4)
Sodium phosphate, dibasic	D	5,000 (2,270)
Sodium phosphate, tribasic	D	5,000 (2,270)
Sodium selenite	В	100 (45.4)
	A	10 (4.54) 10 (4.54)
StrychnineStyrene	C	1,000 (454)
Sulfuric acid	C	1,000 (454)
Sulfur monochloride	C	1,000 (454)
2,4,5-T acid	C	1,000 (454)
2,4,5-T amines	D	5,000 (2,270)

2,4,5-T esters 2,4,5-T salts TDE 2,4,5-TP acid 2,4,5-TP acid esters. Tetraethyl lead Tetraethyl pyrophosphate. Thallium sulfate Toluene Toxaphene Trichlorfon Trichloroethylene Trichlorophenol Triethanolamine dodecylbenzenesulfonate.	C	1,000 (454) 1,000 (454) 1 (0.454) 100 (45.4) 100 (45.4) 10 (4.54) 10 (4.54) 10 (45.4) 1,000 (454) 1 (0.454) 100 (45.4) 100 (45.4) 1,000 (45.4) 1,000 (45.4)
Triethylamine. Trimethylamine. Uranyl acetate. Uranyl nitrate. Vanadium pentoxide. Vanadyl sulfate. Vinyl acetate. Vinylidene chloride. Xylene (mixed). Xylenol. Zinc acetate. Zinc ammonium chloride. Zinc borate. Zinc bromide. Zinc carbonate. Zinc cyanide. Zinc fluoride. Zinc formate. Zinc hydrosulfite. Zinc phenolsulfonate. Zinc sulfate. Zinc sulfate. Zinc sulfate. Zirconium nitrate. Zirconium sulfate. Zirconium sulfate. Zirconium tetrachloride.	D	5,000 (2,270) 100 (45.4) 100 (45.4) 100 (45.4) 1,000 (454) 1,000 (454) 5,000 (2,270) 100 (45.4) 1,000 (454) 5,000 (2,270) 1,000 (454) 5,000 (2,270) 1,000 (454) 5,000 (2,270) 1,000 (454) 5,000 (2,270) 1,000 (454) 5,000 (2,270)

 ^{[50} FR 13513, Apr. 4, 1985, as amended at 51 FR 34547, Sept. 29, 1986; 54 FR 33482, Aug. 14, 1989; 58 FR 35327, June 30, 1993; 60 FR 30937, June 12, 1995]

APPENDIX N

SEDIMENTATION BASIN INFORMATION AND CALCULATIONS

Sites With Drainage Areas of Ten or More Acres

A sedimentation basin is required, where feasible, for a common drainage location that serves an area with ten (10) or more acres disturbed at one time.

A sedimentation basin may be temporary or permanent, and must provide sufficient storage to contain a calculated volume of runoff from a 2-year, 24-hour storm from each disturbed acre drained. When calculating the volume of runoff from a 2-year, 24-hour storm event, it is not required to include the flows from offsite areas and flow from onsite areas that are either undisturbed or have already undergone permanent stabilization, if these flows are diverted around both the disturbed areas of the site and the sediment basin. Capacity calculations shall be included in Appendix N of this SWP3.

Where rainfall data is not available or a calculation cannot be performed, the sedimentation basin must provide at least 3,600 cubic feet of storage per acre drained until final stabilization of the site.

If a sedimentation basin is not feasible, then the permittee shall provide equivalent control measures until final stabilization of the site. In determining whether installing a sediment basin is feasible, the permittee may consider factors such as site soils, slope, available area, public safety, precipitation patterns, site geometry, site vegetation, infiltration capacity, geotechnical factors, depth to groundwater, and other similar considerations. The permittee shall document the reason that the sediment basins are not feasible, and shall utilize equivalent control measures, which may include a series of smaller sediment basins.

Sites With Drainage Areas Less than Ten Acres

Sediment traps and sediment basins may be used to control solids in storm water runoff for drainage locations serving less than ten (10) acres.

Alternatively, a sediment basin that provides storage for a calculated volume of runoff from a 2-year, 24-hour storm from each disturbed acre drained may be utilized. Where rainfall data is not available or a calculation cannot be performed, a temporary or permanent sediment basin providing 3,600 cubic feet of storage per acre drained may be provided. If a calculation is performed, then the calculation shall be included in Appendix N of this SWP3.

APPENDIX O LOCAL REQUIREMENTS

APPENDIX P CONCRETE BATCH PLANT RECORDS

APPENDIX Q

EDWARDS AQUIFER RULE TAC TITLE 30 CHAPTER 213

(Applies to Edwards Aquifer Only)

Copy of Notice of Intent

TCEQ Office Use Only

Permit No.: RN: CN: Region:

RESET FORM

TCEQ Notice of Intent (NOI) for Stormwater Discharges Associated with Construction Activity under TPDES General Permit (TXR150000)

IMPORTANT:

- Use the INSTRUCTIONS to fill out each question in this form.
- Use the CHECKLIST to make certain all you filled out all required information. Incomplete applications WILL delay approval or result in automatic denial.
- Once processed your permit can be viewed at: http://www2.tceq.texas.gov/wq_dpa/index.cfm

ePERMITS: Sign up now for online NOI: https://www3.tceq.texas.gov/steers/index.cfm
Pay a \$225 reduced application fee by using ePermits.

APPLICATION FEE:

- You must pay the \$325 Application Fee to TCEQ for the paper application to be complete.
- Payment and NOI must be mailed to separate addresses.
- Did you know you can pay on line?
 - Go to https://www3.tceq.texas.gov/epay/index.cfm
 - Select Fee Type: GENERAL PERMIT CONSTRUCTION STORM WATER DISCHARGE NOI APPLICATION

DIOCH MODITAL I BIOMITON							
•	Provide your payn □Mailed	nent information below, for verification Check/Money Order No.:	of payment:				
		Name Printed on Check:					
	\square EPAY	Voucher No.:					
	<u> </u>	Is the Payment Voucher copy attached?	☐ Yes				
RENEWAL: Is this NOI a Renewal of an existing General Permit Authorization? (Note: A permit cannot be renewed after June 3, 2013.)							
		ermit number is: TXR15 number is not provided, a new number	will be assigned.)				
1) O	PERATOR (Applican	t)					
is) If the applicant is currently a customer with TCEQ, what is the Customer Number (CN) issued to this entity? You may search for your CN at: http://www12.tceq.texas.gov/crpub/index.cfm?fuseaction=cust.CustSearch						
C		_					

b)	What is the Legal Name of the entity (applicant) applying for this permit?				
	(The legal name must be spelled exactly as filed with the Texas Secretary of State, County, or in the legal document forming the entity.)				
c)	What is the name and title of the person signing the application? The person must be an executive official meeting signatory requirements in TAC 305.44(a). Prefix (Mr. Ms. Miss):				
	First/Last Name:Suffix: Title:Credential:				
	Title:Credential:				
d)	What is the Operator Contact's (Responsible Authority) contact information and mailing address as recognized by the US Postal Service (USPS)? You may verify the address at: http://zip4.usps.com/zip4/welcome.jsp Phone #: E-mail: Mailing Address Add				
	Malling Address.				
	City: State: 7IP Code:				
	Internal Routing (Mail Code, Etc.): City: State: ZIP Code: If outside USA: Territory: Country Code: Postal Code:				
	11 outside com. Territorycountry code1 ostai code				
e)	Indicate the type of Customer (The instructions will help determine your customer type): ☐ Individual ☐ Limited Partnership ☐ Sole Proprietorship-DBA ☐ Joint Venture ☐ General Partnership ☐ Corporation ☐ Trust ☐ Estate ☐ Federal Government ☐ State Government ☐ City Government ☐ Other Government ☐ County Government				
f)	Independent Operator?				
g)	Number of Employees:				
h)	Customer Business Tax and Filing Numbers: (REQUIRED for Corporations and Limited Partnerships. Not Required for Individuals, Government, or Sole Proprietors) State Franchise Tax ID Number: Federal Tax ID: Texas Secretary of State Charter (filing) Number: DUNS Number (if known):				
	APPLICATION CONTACT				
If 7	CEQ needs additional information regarding this application, who should be contacted?				
Is t	the application contact the same as the applicant identified above?				
	Yes, go to Section 3). No, complete section below.				
Pre	efix (Mr. Ms. Miss):				
Tit	st/Last Name:Suffix: le:Credential:				
	EQ 20022 (03/05/2013) Page 2				

Or	ganization Name:					
Ph	one No.:	ext:	Fax Number:			
E-I	IIIaii:					
$\mathbf{N}\mathbf{I}_{c}$	ailing Addrogge					
Int	ternal Routing (Mail Code, l	Etc.):	ALD O. 1			
Cit	:: <u> </u>	State:	ZIP Code:			
IVI 8	alling Information if outside	Country Code	Dogtal Codo			
re.	iritory:	country Code:	Postal Code:			
၁)	REGULATED ENTITY (RE) INFORMATION	ON PROJECT OR SITE			
If t	the site of your business is n	art of a larger business	site or if other businesses were located at			
thi	is site before yours, a Regula	ated Entity Number (RN) may already be assigned for the larger			
			CEQ's Central Registry to see if the larger			
	e may already be registered					
	tp://www12.tceq.texas.gov/		tion=regent.RNSearch.			
_						
			tity Reference Number and provide the			
			application below. The site information			
tor	this authorization may var	y from the larger site inf	ormation.			
a)	TCEQ issued RE Reference	e Number (RN): RI	N			
b)	Name of project or site (the name known by the community where located):					
c)	In your own words, briefly describe the primary business of the Regulated Entity: (Do not repeat the SIC and NAICS code):					
d)	County (or counties if > 1)					
	•					
e)	Latitude:	Longitu	ıde:			
f)	Does the site have a physical address? Yes, complete Section A for a physical address. No, complete Section B for site location information.					
	Section A: Enter the physical address for the site.					
	Verify the address with USPS. If the address is not recognized as a delivery address, provide					
	the address as identified for overnight mail delivery, 911 emergency or other online map					
	tools to confirm an address.					
	Physical Address of Project	t or Sito				
	Physical Address of Projec Street Number:					
	City:	Street Name	State: Texas ZIP Code:			

	Section B: Enter the site location information.				
	If no physical address (Street Number & Street Name), provide a written location access				
	description to the site. (Ex.: located 2 miles west from intersection of Hwy 290 & IH35 accessible on Hwy 290 South)				
	accessible on flwy 290 South)				
	City where the site is located or, if not in a city, what is the nearest city:				
	State: Texas ZIP Code where the site is located:				
<u> </u>	GENERAL CHARACTERISTICS				
	Is the project/site located on Indian Country Lands?				
۵,	Yes - If the answer is Yes, you must obtain authorization through EPA, Region 6.				
	□No				
b)	Is your construction activity associated with a facility that, when completed, would be				
	associated with the exploration, development, or production of oil or gas or geothermal				
	resources? Yes - If the answer is Yes, you may be under jurisdiction of the Railroad Commission				
	of Texas and may need to obtain authorization through EPA, Region 6.				
	□ No				
c)	What is the Primary Standard Industrial Classification (SIC) Code that best describes the				
-,	construction activity being conducted at the site?				
	Primary SIC Code:				
d)	If applicable, what is the Secondary SIC Code(s):				
ω,	in approalse, what is the secondary sie code(s).				
e)	What is the total number of acres disturbed?				
f)	Is the project site part of a larger common plan of development or sale?				
')	Yes - If the answer is Yes, the total number of acres disturbed can be less than 5 acres				
	☐ No - If the answer is No, the total number of acres disturbed must be 5 or more. If				
	the total number of acres disturbed is less than 5 then the project site does not				
	qualify for coverage through this Notice of Intent. Coverage will be denied. See				
	the requirements in the general permit for small construction sites.				
g)	What is the name of the first water body(s) to receive the stormwater runoff or potential				
	runoff from the site?				
h١	Milest is the gogment number(s) of the classified water he de(s) that the discharge will				
11)) What is the segment number(s) of the classified water body(s) that the discharge will eventually reach?				
	e entainly readili				

i)	Is the discharge into an MS4? ☐ Yes - If the answer is Yes, provide the name of the MS4 operator below. ☐ No
	If Yes, provide the name of the MS4 operator:
	Note: The general permit requires you to send a copy of the NOI to the MS4 operator.
j)	Are any of the surface water bodies receiving discharges from the construction site on the latest EPA-approved CWA 303(d) List of impaired waters? The surface water bodies receiving discharges from the construction site on the latest EPA-approved CWA 303(d) List of impaired waters? The surface water bodies receiving discharges from the construction site on the latest EPA-approved CWA 303(d) List of impaired waters? No
	If Yes, provide the name(s) of the impaired water body(s):
k)	Is the discharge or potential discharge within the Recharge Zone, Contributing Zone, or Contributing Zone within the Transition Zone of the Edwards Aquifer as defined in 30 TAC Chapter 213? Yes - If the answer is Yes, complete certification below by checking "Yes."
	I certify that a copy of the TCEQ approved Plan required by the Edwards Aquifer Rule (30 TAC Chapter 213) is either included or referenced in the Stormwater Pollution Prevention Plan. Yes

Check	Yes to the certifications below. Failure to indicate Yes to <i>ALL</i> items may result trage under the general permit.	in denial
a)	I certify that I have obtained a copy and understand the terms and conditions of Construction General Permit (TXR150000).	f the □Yes
b)	I certify that the full legal name of the entity applying for this permit has been pand is legally authorized to do business in Texas.	orovided □Yes
c)	I understand that a Notice of Termination (NOT) must be submitted when this authorization is no longer needed.	□Yes
d)	I certify that a Stormwater Pollution Prevention Plan has been developed, will be implemented prior to construction and to the best of my knowledge and belief it compliant with any applicable local sediment and erosion control plans, as required general permit TXR150000. Note: For multiple operators who prepare a standard sediment and erosion control plans, as required general permit TXR150000. Note: For multiple operators who prepare a standard sediment and erosion control plans, as required general permit TXR150000. Note: For multiple operators who prepare a standard sediment and erosion control plans, as required general permit TXR150000. Note: For multiple operators who prepare a standard sediment and erosion control plans, as required general permit TXR150000. Note: For multiple operators who prepare a standard sediment and erosion control plans, as required general permit TXR150000. Note: For multiple operators who prepare a standard sediment and erosion control plans, as required general permit TXR150000. Note: For multiple operators who prepare a standard sediment and erosion control plans, as required general permit TXR150000.	s iired in hared
Opera	itor Certification:	
.		
·,	Typed or printed name Title	
directi proper person nform accura nform	under penalty of law that this document and all attachments were prepared under on or supervision in accordance with a system designed to assure that qualified ply gather and evaluate the information submitted. Based on my inquiry of the ps who manage the system, or those persons directly responsible for gathering the ation, the information submitted is, to the best of my knowledge and belief, true te, and complete. I am aware there are significant penalties for submitting false ation, including the possibility of fine and imprisonment for knowing violations er certify that I am authorized under 30 Texas Administrative Code 305.44 to sign this document, and can provide documentation in proof of such authorization ut.	personnel erson or e c,
Signat	ıre: Date:	
	(Use blue ink)	

NOTICE OF INTENT CHECKLIST (TXR150000)

- Did you complete everything? Use this checklist to be sure!
- Are you ready to mail your form to TCEQ? Go to the General Information Section of the Instructions for mailing addresses.

This checklist is for use by the operator to ensure a complete application. Missing information may result in denial of coverage under the general permit. (See NOI process description in the Instructions)

Application Fee:
If paying by Check:
Check was mailed separately to the TCEQs Cashier's Office. (See Instructions for
Cashier's address and Application address.)
Check number and name on check is provided in this application.
If using ePay:
The voucher number is provided in this application or a copy of the voucher is attached.
PERMIT NUMBER:
Permit number provided – if this application is for renewal of an existing authorization.
OPERATOR INFORMATION - Confirm each item is complete:
Customer Number (CN) issued by TCEQ Central Registry
Legal name as filed to do business in Texas (Call TX SOS 512/463-5555)
Name and title of responsible authority signing the application
Mailing address is complete & verifiable with USPS. www.usps.com
Phone numbers/e-mail address
Type of operator (entity type)
Independent operator
Number of employees
For corporations or limited partnerships – Tax ID and SOS filing numbers
Application contact and address is complete & verifiable with USPS. http://www.usps.com
REGULATED ENTITY (RE) INFORMATION ON PROJECT OR SITE - Confirm each item is
complete:
Regulated Entity Reference Number (RN) (if site is already regulated by TCEQ)
Site/project name/regulated entity
Latitude and longitude http://www.tceq.texas.gov/gis/sqmaview.html
County
Site/project physical address. Do not use a rural route or post office box.
Business description
GENERAL CHARACTERISTICS - Confirm each item is complete:
Indian Country Lands –the facility is not on Indian Country Lands
Construction activity related to facility associated to oil, gas, or geothermal resources
Standard Industrial Classification (SIC) Code www.osha.gov/oshstats/sicser.html
Acres disturbed is provided and qualifies for coverage through a NOI
Common plan of development or sale
Receiving water body(s)
Segment number(s)
Impaired water body(s)
MS4 operator
Edwards Aquifer rule
CERTIFICATION
Certification statements have been checked indicating "Yes"
Signature meets 30 Texas Administrative Code (TAC) 305.44 and is original.
Digitature meets 30 Texas Aummistrative Code (TAC) 305.44 and is Ulighial.

Notice of Intent (NOI) for Stormwater Discharges Associated with Construction Activity under TPDES General Permit (TXR150000)

General Information and Instructions

GENERAL INFORMATION

Where to Send the Notice of Intent (NOI):

BY REGULAR U.S. MAIL Texas Commission on Environmental Quality Stormwater Processing Center

(MC228)

P.O. Box 13087

Austin, Texas 78711-3087

BY OVERNIGHT/EXPRESS MAIL

Texas Commission on Environmental Quality

Stormwater Processing Center

(MC228)

12100 Park 35 Circle Austin, TX 78753

TCEQ Contact List:

Application – status and form questions: 512/245-0130, swpermit@tceq.texas.gov

Technical questions: 512/239-4671, swgp@tceq.texas.gov

Environmental Law Division: 512/239-0600 Records Management - obtain copies of forms: 512/239-0900

Reports from databases (as available): 512/239-DATA (3282)

Cashier's office: 512/239-0357 or 512/239-0187

Notice of Intent Process:

When your NOI is received by the program, the form will be processed as follows:

- 1) Administrative Review: Each item on the form will be reviewed for a complete response. In addition, the operator's legal name must be verified with Texas Secretary of State as valid and active (if applicable). The address(s) on the form must be verified with the US Postal service as receiving regular mail delivery. Never give an overnight/express mailing address.
- 2) Notice of Deficiency: If an item is incomplete or not verifiable as indicated above, a notice of deficiency (NOD) will be mailed to the operator. The operator will have 30 days to respond to the NOD. The response will be reviewed for completeness.
- 3) Acknowledgment of Coverage: An Acknowledgment Certificate will be mailed to the operator. This certificate acknowledges coverage under the general permit.

Denial of Coverage: If the operator fails to respond to the NOD or the response is inadequate, coverage under the general permit may be denied. If coverage is denied, the operator will be notified.

General Permit (Your Permit)

For NOIs submitted electronically through ePermits, provisional coverage under the general permit begins immediately following confirmation of receipt of the NOI form by the TCEQ.

For paper NOIs, provisional coverage under the general permit begins 7 days after a completed NOI is postmarked for delivery to the TCEQ.

You should have a copy of your general permit when submitting your application. You may view and print your permit for which you are seeking coverage, on the TCEQ web site http://www.tceq.texas.gov. Search using key word TXR150000.

General Permit Forms

The Notice of Intent (NOI), Notice of Termination (NOT), and Notice of Change (NOC) (including instructions) are available in Adobe Acrobat PDF format on the TCEQ web site http://www.tceq.texas.gov.

Change in Operator

An authorization under the general permit is not transferable. If the operator of the regulated entity changes, the present permittee must submit a Notice of Termination and the new operator must submit a Notice of Intent. The NOT and NOI must be submitted no later than 10 days prior to the change in Operator status.

TCEQ Central Registry Core Data Form

The Core Data Form has been incorporated into this form. Do not send a Core Data Form to TCEQ. After final acknowledgment of coverage under the general permit, the program will assign a Customer Number and Regulated Entity Number.

You can find the information on the Central Registry web site at http://www12.tceq.texas.gov/crpub/index.cfm. You can search by the Regulated Entity (RN), Customer Number (CN) or Name (Permittee), or by your permit number under the search field labeled Additional ID@. Capitalize all letters in the permit number.

The Customer (Permittee) is responsible for providing consistent information to the TCEQ, and for updating all CN and RN data for all authorizations as changes occur. For General Permits, a Notice of Change form must be submitted to the program area.

Fees associated with a General Permit

Payment of the fee may be made by check or money order, payable to TCEQ, or through EPAY (electronic payment through the web).

Application Fee: This fee is required to be paid at the time the NOI is submitted. Failure to submit payment at the time the application is filed will cause delays in acknowledgment or denial of coverage under the general permit.

Mailed Payments:

Payment must be mailed under separate cover at one of the addresses below using the attached Application Fee submittal form. (DO NOT SEND A COPY OF THE NOI WITH THE APPLICATION FEE SUBMITTAL FORM)

BY REGULAR U.S. MAIL

Texas Commission on Environmental Quality Financial Administration Division Cashier's Office, MC-214 P.O. Box 13088 Austin, TX 78711-3088

BY OVERNIGHT/EXPRESS MAIL
Texas Commission on Environmental Quality
Financial Administration Division
Cashier's Office, MC-214
12100 Park 35 Circle
Austin, TX 78753

ePAY Electronic Payment: http://www.tceg.texas.gov/epay

When making the payment you must select Water Quality, and then select the fee category "General Permit Construction Storm Water Discharge NOI Application". You must include a copy of the payment voucher with your NOI. Your NOI will not be considered complete without the payment voucher.

INSTRUCTIONS FOR FILLING OUT THE NOI FORM

Renewal of General Permit. Dischargers holding active authorizations under the expired General Permit are required to submit a NOI to continue coverage. The existing permit number is required. If the permit number is not provided or has been terminated, expired, or denied a new permit number will be issued.

1. Operator (Applicant)

a) Enter assigned Customer Number (CN)

TCEQ's Central Registry will assign each customer a number that begins with CN, followed by nine digits. This is not a permit number, registration number, or license number. If this customer has not been assigned a CN, leave the space for the CN blank. If this customer has already been assigned this number, enter the permittee's CN.

b) Legal Name

Provide the current legal name of the permittee, as authorized to do business in Texas. The name must be provided exactly as filed with the Texas Secretary of State (SOS), or on other legal documents forming the entity, that is filed in the county where doing business. You may contact the SOS at 512/463-5555, for more information related to filing in Texas. If filed in the county where doing business, provide a copy of the legal documents showing the legal name.

- c) Person Signing Application Provide information about person signing section 5) Certification.
- d) Operator Contact's (Responsible Authority) Contact Information and Mailing Address

Provide a complete mailing address for receiving mail from the TCEQ. The address must be verifiable with the US Postal Service at http://www.usps.com for regular mail delivery (not overnight express mail). If you find that the address is not verifiable using the USPS web search, please indicate the address is used by the USPS for regular mail delivery.

The area code and phone number should provide contact to the operator. Leave Extension blank if not applicable.

The fax number and e-mail address are optional and should correspond to the operator.

e) Type of Customer (Entity Type)

Check only one box that identifies the type of entity. Use the descriptions below to identify the appropriate entity type. Note that the selected entity type also indicates the name that must be provided as an applicant for a permit, registration or authorization.

Sole Proprietorship - DBA

A sole proprietorship is a customer that is owned by only one person and has not been incorporated. This business may:

- be under the person's name
- have its own name (doing business as or d.b.a.)
- have any number of employees

If the customer is a Sole Proprietorship or DBA, the 'legal name' of the individual business 'owner' must be provided. The DBA name is not recognized as the 'legal name' of the entity. The DBA name may be used for the site name (regulated entity).

Individual

An individual is a customer who has not established a business, but conducts an activity that needs to be regulated by the TCEQ.

Partnership

- A customer that is established as a partnership as defined by the Texas Secretary of State Office (TX SOS). A Limited Partnership or Limited Liability Partnership (Partnership) is required to file with the Texas Secretary of State. A General Partnership or Joint Venture is not required to register with the state.
- Partnership (Limited Partnership or Limited Liability Partnership): A limited partnership is defined in the Act as a partnership formed by two or more persons under the provisions of Section 3 of the Uniform Limited Partnership Act (Art. 6132a, Revised Civil Statutes of Texas) and having as members one or more general partners and one or more limited partners. The limited partners as such are not bound by the obligations of the partnership. Limited partners may not take part in the day-to-day operations of the business. A Limited Partnership must file with the Texas Secretary of State. A registered limited liability partnership is a general or limited partnership that is registered with the Texas Secretary of State. The partnership's name must contain the words "Registered Limited Liability Partnership" or the abbreviation "L.L.P." as the last words or letters of its name.
- General Partnership: A general partner may or may not invest, participates in running the partnership and is liable for all acts and debts of the partnership and any member of it. A General Partnership does not have limited partners. For a General Partnership, there is no registration with the state or even written agreement necessary for a general partnership to be formed. The legal definition of a partnership is generally stated as "an association of two or more persons to carry on as co-owners a business for profit" (Revised Uniform Partnership Act § 101 [1994]).
- Joint Venture: A joint venture is but another name for a special partnership. It might be distinguished from a general partnership in that the latter is formed for the transaction of a general business, while a joint venture is usually limited to a single transaction. That is, a joint venture is a special combination of persons in the nature of a partnership engaged in the joint prosecution of a particular transaction for mutual benefit or profit.

Corporation

A customer meets all of these conditions:

- is a legally incorporated entity under the laws of any state or country
- is recognized as a corporation by the Texas Secretary of State

- has proper operating authority to operate in Texas.
- The corporation's 'legal name' as filed with the Texas Secretary of State must be provided as applicant. An 'assumed' name of a corporation is not recognized as the 'legal name' of the entity.

Government

Federal, state, county, or city government (as appropriate)

The customer is either an agency of one of these levels of government or the governmental body itself. The government agency's 'legal name' must be provided as the applicant. A department name or other description of the organization should not be included as a part of the 'legal name' as applicant.

Trust or Estate

A trust and an estate are fiduciary relationships governing the trustee/executor with respect to the trust/estate property.

Other Government

A utility district, water district, tribal government, college district, council of governments, or river authority. Write in the specific type of government.

Other

The customer does not fit any of the above descriptions. Enter a short description of the type of customer in the blank provided.

f) Independent Entity

Check No if this customer is a subsidiary, part of a larger company, or is a governmental entity. Otherwise, check Yes.

g) Number of Employees

Check one box to show the number of employees for this customer's entire company, at all locations. This is not necessarily the number of employees at the site named in the application.

h) Customer Business Tax and Filing Numbers

These are required for Corporations and Limited Partnerships. These are not required for Individuals, Government, and Sole Proprietors.

State Franchise Tax ID Number

Corporations and limited liability companies that operate in Texas are issued a franchise tax identification number. If this customer is a corporation or limited liability company, enter this number here.

Federal Tax ID

All businesses, except for some small sole proprietors, individuals, or general partnerships should have a federal taxpayer identification number (TIN). Enter this number here. Use no prefixes, dashes, or hyphens. Sole proprietors, individuals, or general partnerships do not need to provide a federal tax ID.

TX SOS Charter (filing) Number

Corporations and Limited Partnerships required to register with the Texas Secretary of State are issued a charter or filing number. You may obtain further information by calling SOS at 512/463-5555.

DUNS Number

Most businesses have a DUNS (Data Universal Numbering System) number issued by Dun and Bradstreet Corp. If this customer has one, enter it here.

2. APPLICATION CONTACT

Provide the name, title and communication information of the person that TCEQ can contact for additional information regarding this application.

3. REGULATED ENTITY (RE) INFORMATION ON PROJECT OR SITE

a) Regulated Entity Reference Number (RN)

A number issued by TCEQ's Central Registry to sites (a location where a regulated activity occurs) regulated by TCEQ. This is not a permit number, registration number, or license number. If this regulated entity has not been assigned an RN, leave this space blank.

If the site of your business is part of a larger business site, a Regulated Entity Number (RN) may already be assigned for the larger site. Use the RN assigned for the larger site. Search TCEQ's Central Registry to see if the larger site may already be registered as a regulated site at: http://www12.tceq.texas.gov/crpub/index.cfm?fuseaction=regent.RNSearch

If the site is found, provide the assigned Regulated Entity Reference Number (RN) and provide the information for the site to be authorized through this application. The site information for this authorization may vary from the larger site information.

An example is a chemical plant where a unit is owned or operated by a separate corporation that is accessible by the same physical address of your unit or facility. Other examples include industrial parks identified by one common address but different corporations have control of defined areas within the site. In both cases, an RN would be assigned for the physical address location and the permitted sites would be identified separately under the same RN.

b) Site/Project Name/Regulated Entity

Provide the name of the site as known by the public in the area where the site is located. The name you provide on this application will be used in the TCEQ Central Registry as the Regulated Entity name.

c) Description of Activity Regulated

In your own words, briefly describe the primary business that you are doing that requires this authorization. Do not repeat the SIC Code description.

d) County

Identify the county or counties in which the regulated entity is located.

e) Latitude and Longitude

Enter the latitude and longitude of the site in degrees, minutes, and seconds or decimal form. For help obtaining the latitude and longitude, go to: http://www.tceq.texas.gov/gis/sqmaview.html or http://nationalmap.gov/ustopo

http://www.teeq.texas.gov/gis/sqmaview.html.or

f) Site/Project (RE) Physical Address/Location Information

Enter the complete address for the site in Section A if the address can be validated through the US Postal Service. If the physical address is not recognized as a USPS delivery address, you may need to validate the address with your local police (911 service) or through an online map site

used to locate a site. Please confirm this to be a complete and valid address. Do not use a rural route or post office box for a site location.

If a site does not have an address that includes a street (or house) number and street name, enter NO ADDRESS for the street name in Section A. In Section B provide a complete written location description. For example: "The site is located 2 miles west from intersection of Hwy 290 & IH35, located on the southwest corner of the Hwy 290 South bound lane." Provide the city (or nearest city) and zip code of the facility location.

4. GENERAL CHARACTERISTICS

- a) Indian Country Lands
- If your site is located on Indian Country Lands, the TCEQ does not have authority to process your application. You must obtain authorization through EPA, Region 6, Dallas. Do not submit this form to TCEQ.
- b) Construction activity associated with facility associated with exploration, development, or production of oil, gas, or geothermal resources
 If your activity is associated with oil and gas exploration, development, or production, you may be under jurisdiction of the Railroad Commission of Texas and may need to obtain authorization from EPA Region 6. For more information, see:

 $\frac{\text{http://info.sos.state.tx.us/pls/pub/readtac$ext.TacPage?sl=R&app=9&p_dir=&p_rloc=&p_tloc=&p_ploc=&p=1&p_tac=&ti=16&pt=1&ch=3&rl=30}{\text{c=}&p_ploc=&pg=1&p_tac=&ti=16&pt=1&ch=3&rl=30}$

Construction activities associated with a facility related to oil, gas or geothermal resources may include the construction of a well site; treatment or storage facility; underground hydrocarbon or natural gas storage facility; reclamation plant; gas processing facility; compressor station; terminal facility where crude oil is stored prior to refining and at which refined products are stored solely for use at the facility; a carbon dioxide geologic storage facility; and a gathering, transmission, or distribution pipeline that will transport crude oil or natural gas, including natural gas liquids, prior to refining of such oil or the use of the natural gas in any manufacturing process or as a residential or industrial fuel.

Where required by federal law, discharges of stormwater associated with construction activities under the Railroad Commission's jurisdiction must be authorized by the EPA and the Railroad Commission of Texas, as applicable. Activities under Railroad Commission of Texas jurisdiction include construction of a facility that, when completed, would be associated with the exploration, development, or production of oil or gas or geothermal resources, such as a well site; treatment or storage facility; underground hydrocarbon or natural gas storage facility; reclamation plant; gas processing facility; compressor station; terminal facility where crude oil is stored prior to refining and at which refined products are stored solely for use at the facility; a carbon dioxide geologic storage facility under the jurisdiction of the Railroad Commission of Texas; and a gathering, transmission, or distribution pipeline that will transport crude oil or natural gas, including natural gas liquids, prior to refining of such oil or the use of the natural gas in any manufacturing process or as a residential or industrial fuel. The Railroad Commission of Texas also has jurisdiction over stormwater from land disturbance associated with a site survey that is conducted prior to construction of a facility that would be regulated by the Railroad Commission of Texas. Under 33 U.S.C. §1342(I)(2) and §1362(24), EPA cannot require a permit for discharges of stormwater from "field activities or operations associated with {oil and gas} exploration, production, processing, or treatment operations, or transmission facilities, including activities necessary to prepare a site for drilling and for the movement and placement

of drilling equipment, whether or not such field activities or operations may be considered to be construction activities" unless the discharge is contaminated by contact with any overburden, raw material, intermediate product, finished product, byproduct, or waste product located on the site of the facility. Under §3.8 of this title (relating to Water Protection), the Railroad Commission of Texas prohibits operators from causing or allowing pollution of surface or subsurface water. Operators are encouraged to implement and maintain best management practices (BMPs) to minimize discharges of pollutants, including sediment, in stormwater during construction activities to help ensure protection of surface water quality during storm events.

c) Primary Standard Industrial Classification (SIC) Code Provide the SIC Code that best describes the construction activity being conducted at this site.

Common SIC Codes related to construction activities include:

- 1521 Construction of Single Family Homes
- 1522 Construction of Residential Bldgs. Other than Single Family Homes
- 1541 Construction of Industrial Bldgs. and Warehouses
- 1542 Construction of Non-residential Bldgs, other than Industrial Bldgs. and Warehouses
- 1611 Highway and Street Construction, except Highway Construction
- 1622 Bridge, Tunnel, and Elevated Highway Construction
- 1623 Water, Sewer, Pipeline and Communications, and Power Line Construction

For help with SIC Codes, go to:

http://www.osha.gov/pls/imis/sicsearch.html

d) Secondary SIC Code

Secondary SIC Code(s) may be provided. Leave blank if not applicable. For help with SIC Codes, go to:

http://www.osha.gov/pls/imis/sicsearch.html

e) Total Number of Acres Disturbed

Provide the approximate number of acres that the construction site will disturb. Construction activities that disturb less than one acre, unless they are part of a larger common plan that disturbs more than one acre, do not require permit coverage. Construction activities that disturb between one and five acres, unless they are part of a common plan that disturbs more than five acres, do not require submission of an NOI. Therefore, the estimated area of land disturbed should not be less than five, unless the project is part of a larger common plan that disturbs five or more acres. Disturbed means any clearing, grading, excavating, or other similar activities.

If you have any questions about this item, please contact the stormwater technical staff by phone at (512)239-4671 or by email at swgp@tceq.texas.gov.

f) Common Plan of Development

Construction activities that disturb less than five acres do not require submission of an NOI unless they are part of a common plan of development or for sale where the area disturbed is five or more acres. Therefore, the estimated area of land disturbed should not be less than five, unless the project is part of a larger common plan that disturbs five or more acres. Disturbed means any clearing, grading, excavating, or other similar activities.

For more information on "What is a common plan of development?" go to: www.tceq.texas.gov/permitting/stormwater/common plan of development steps.html

For further information, go to the TCEQ stormwater construction webpage at: www.tceq.texas.gov/goto/construction and search for "Additional Guidance and Quick Links". If you have any further questions about this item, please call the stormwater technical staff at (512)239-4671.

g) Identify the water body(s) receiving stormwater runoff The stormwater may be discharged directly to a receiving stream or through a MS4 from your site. It eventually reaches a receiving water body such as a local stream or lake, possibly via a drainage ditch. You must provide the name of the water body that receives the discharge from the site (a local stream or lake).

If your site has more than one outfall you need to include the name of the first water body for each outfall, if they are different.

h) Identify the segment number(s) of the classified water body(s) Identify the classified segment number(s) receiving a discharge directly or indirectly. Go to the following link to find the segment number of the classified water body where stormwater will flow from the site: www.tceq.texas.gov/waterquality/monitoring/viewer.html

You may also find the segment number in TCEQ publication GI-316: www.tceq.texas.gov/publications/gi/gi-316

If the discharge is into an unclassified receiving water and then crosses state lines prior to entering a classified segment, select the appropriate watershed:

- 0100 (Canadian River Basin)
- o2oo (Red River Basin)
- 0300 (Sulfur River Basin)
- 0400 (Cypress Creek Basin)
- 0500 (Sabine River Basin)

Call the Water Quality Assessments section at (512)239-4671 for further assistance.

i) Discharge into MS4

The discharge may initially be into a municipal separate storm sewer system (MS4). The Construction General Permit requires the Operator to provide a copy of the NOI to the MS4 Operator.

j) Identify the MS4 Operator

If the stormwater discharge is into an MS4, provide the name of the entity that operates the MS4 where the stormwater discharges. An MS4 operator is often a city, town, county, or utility district, but possibly can be another form of government. Please note that the Construction General Permit requires the Operator to supply the MS4 with a copy of the NOI submitted to TCEQ. For assistance, you may call the technical staff at (512)239-4671.

k) Surface Water bodies on list of impaired waters Indicate Yes or No if any surface water bodies receiving discharges from the construction site are on the latest EPA-approved CWA 303(d) List of impaired waters. The EPA-approved CWA 303(d) List of impaired waters in Texas can be found at: www.tceq.texas.gov/waterquality/assessment/305_303.html

NOTE: Do not use any "draft" documents.

I) Identify the impaired water body(s) Provide the name(s) of surface water bodies receiving discharges or potential discharges from the construction site that are on the latest EPA-approved CWA 303(d) List of impaired waters. The EPA-approved CWA 303(d) List of impaired waters in Texas can be found at: www.tceq.texas.gov/waterquality/assessment/305_303.html

NOTE: Do not use any "draft" documents.

m) Discharges to the Edwards Aquifer Recharge Zone See maps on the TCEQ website to determine if the site is located within the Recharge Zone, Contributing Zone, or Contributing Zone within the Transition Zone of the Edwards Aquifer at: www.tceq.texas.gov/field/eapp/viewer.html

If the discharge or potential discharge is within the Recharge Zone, Contributing Zone, or Contributing Zone within the Transition Zone of the Edwards Aquifer, a site specific authorization approved by the Executive Director under the Edwards Aquifer Protection Program (30 TAC Chapter 213) is required before construction can begin.

The general permit requires the approved Contributing Zone Plan or Water Pollution Abatement Plan to be included or referenced as a part of the Stormwater Pollution Prevention Plan.

n) Certification regarding Edwards Aquifer Rule (30 TAC Chapter 213) If the discharge or potential discharge is within the Recharge Zone, Contributing Zone, or Contributing Zone within the Transition Zone of the Edwards Aquifer as defined in 30 TAC Chapter 213, the certification must be answered "Yes" for coverage under the Construction General Permit. The TCEQ approved plan must be readily available for TCEQ staff to review at the time that the NOI is submitted.

For questions regarding the Edwards Aquifer Protection Program, contact the appropriate TCEQ Regional Office. For projects in Hays, Travis and Williamson Counties: Austin Regional Office, 12100 Park 35 Circle, Austin, TX 78753, 512-339-2929. For Projects in Bexar, Comal, Kinney, Medina and Uvalde Counties: TCEQ San Antonio Regional Office, 14250 Judson Rd., San Antonio, TX 78233-4480, 210-490-3096.

5. CERTIFICATIONS

Failure to indicate Yes to ALL of the certification items may result in denial of coverage under the general permit.

a) Certification of Understanding the Terms and Conditions of Construction General Permit (TXR150000)

Provisional coverage under the Construction General Permit (TXR150000) begins 7 days after the completed paper NOI is postmarked for delivery to the TCEQ. (Electronic applications submitted through ePermits have immediate provisional coverage). You must obtain a copy and read the Construction General Permit before submitting your application. You may view and print the Construction General Permit for which you are seeking coverage at the TCEQ web site: www.tceq.texas.gov/goto/construction

- b) Certification of Legal Name
- The full legal name of the applicant as authorized to do business in Texas is required. The name must be provided exactly as filed with the Texas Secretary of State (SOS), or on other legal documents forming the entity, that is filed in the county where doing business. You may contact the SOS at (512)463 5555, for more information related to filing in Texas.
- c) Understanding of Notice of Termination

A permittee shall terminate coverage under this Construction General Permit through the submittal of a NOT when the operator of the facility changes, final stabilization has been reached, the discharge becomes authorized under an individual permit, or the construction activity never began at this site.

d) Certification of Stormwater Pollution Prevention Plan

The SWP3 identifies the areas and activities that could produce contaminated runoff at your site and then tells how you will ensure that this contamination is mitigated. For example, in describing your mitigation measures, your site's plan might identify the devices that collect and filter stormwater, tell how those devices are to be maintained, and tell how frequently that maintenance is to be carried out. You must develop this plan in accordance with the TCEQ general permit requirements. This plan must be developed and implemented before you complete this NOI. The SWP3 must be available for a TCEQ investigator to review on request.

Operator Certification:

The certification must bear an original signature of a person meeting the signatory requirements specified under 30 Texas Administrative Code (TAC) §305.44.

IF YOU ARE A CORPORATION:

The regulation that controls who may sign an NOI or similar form is 30 Texas Administrative Code §305.44(a)(1) (see below). According to this code provision, any corporate representative may sign an NOI or similar form so long as the authority to sign such a document has been delegated to that person in accordance with corporate procedures. By signing the NOI or similar form, you are certifying that such authority has been delegated to you. The TCEQ may request documentation evidencing such authority.

IF YOU ARE A MUNICIPALITY OR OTHER GOVERNMENT ENTITY:

The regulation that controls who may sign an NOI or similar form is 30 Texas Administrative Code §305.44(a)(3) (see below). According to this code provision, only a ranking elected official or principal executive officer may sign an NOI or similar form. Persons such as the City Mayor or County Commissioner will be considered ranking elected officials. In order to identify the principal executive officer of your government entity, it may be beneficial to consult your city charter, county or city ordinances, or the Texas statute(s) under which your government entity was formed. An NOI or similar document that is signed by a government official who is not a ranking elected official or principal executive officer does not conform to §305.44(a)(3). The signatory requirement may not be delegated to a government representative other than those identified in the regulation. By signing the NOI or similar form, you are certifying that you are either a ranking elected official or principal executive officer as required by the administrative code. Documentation demonstrating your position as a ranking elected official or principal executive officer may be requested by the TCEQ.

If you have any questions or need additional information concerning the signatory requirements discussed above, please contact the Texas Commission on Environmental Quality's Environmental Law Division at (512)239-0600.

30 Texas Administrative Code

§305.44. Signatories to Applications

- (a) All applications shall be signed as follows.
- (1) For a corporation, the application shall be signed by a responsible corporate officer. For purposes of this paragraph, a responsible corporate officer means a president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or the manager of one or more manufacturing, production, or operating facilities employing more than 250 persons or having gross annual sales or expenditures exceeding \$25 million (in second-quarter 1980 dollars), if authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures. Corporate procedures governing authority to sign permit or post-closure order applications may provide for assignment or delegation to applicable corporate positions rather than to specific individuals.
- (2) For a partnership or sole proprietorship, the application shall be signed by a general partner or the proprietor, respectively.
- (3) For a municipality, state, federal, or other public agency, the application shall be signed by either a principal executive officer or a ranking elected official. For purposes of this paragraph, a principal executive officer of a federal agency includes the chief executive officer of the agency, or a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., regional administrator of the EPA).

Texas Commission on Environmental Quality General Permit Payment Submittal Form

Use this form to submit your Application Fee only if you are mailing your payment.

- Complete items 1 through 5 below:
- Staple your check in the space provided at the bottom of this document.
- Do not mail this form with your NOI form.
- Do not mail this form to the same address as your NOI.

Mail this form and your check to:

BY REGULAR U.S. MAIL

Texas Commission on Environmental
Quality
Financial Administration Division
Cashier's Office, MC-214
P.O. Box 13088

Austin, TX 78711-3088

BY OVERNIGHT/EXPRESS MAIL

Texas Commission on Environmental
Quality
Financial Administration Division
Cashier's Office, MC-214
12100 Park 35 Circle
Austin, TX 78753

	Fee Code: GPA	General Permit:	TXR150000		
1.	Check / Money Order No:				
2.	Amount of Check/Money (Order:			
3.	Date of Check or Money O	der:			
4.	Name on Check or Money	Order:			
5.	NOI INFORMATION				
	If the check is for more than one NOI, list each Project/Site (RE) Name and Physical Address exactly as provided on the NOI. DO NOT SUBMIT A COPY OF THE NOI WITH THIS FORM AS IT COULD CAUSE DUPLICATE PERMIT ENTRIES.				
	See Attached List of Sites (If more space is needed, you may attach a list.)				
	Project/Site (RE) Name:				
	Project/Site (RE) Physical	Address:			
	Staple Check in This Space				

Owner Authorization Form

Texas Commission on Environmental Quality for Required Signature **Edwards Aquifer Protection Program** Relating to 30 TAC Chapter 213 Effective June 1, 1999

Land Owner Authorization

I, Chun Yi Huang	of	Lenox Hill Owner LLC
Land Owner Signatory Name		Land Owner Name (Legal Entity or Individual)
am the owner of the property locat AW0003 AW0003 - Campbell, W.		127
Legal description	of the property re	ferenced in the application
§213.23(d) relating to the right to si signatory.	ubmit an applicatio	?) and §213.4(d)(1) or §213.23(c)(2) and n, signatory authority, and proof of authorized
I do hereby authorize Bridge Towe	r Homes, LLC	
		al Entity or Individual)
to conductinstallation and maintenance	of all improvements asso	ociated with Lenox Hill Contributing Zone Plan
Descrip	tion of the propose	d regulated activities
at 14661 Ronald W Reagan Blvd.	Leander, Williams	on County, Texas
Precise loc	ation of the author	ized regulated activities
Land Owner Acknowle	edgement	

I understand that _	Lenox Hill Owner LLC	
	Land Owner Name (Legal Entity or Individual)	

Is ultimately responsible for compliance with the approved or conditionally approved Edwards Aquifer protection plan and any special conditions of the approved plan through all phases of plan implementation even if the responsibility for compliance and the right to possess and control the property referenced in the application has been contractually assumed by another legal entity. I further understand that any failure to comply with any condition of the executive director's approval is a violation is subject to administrative rule or orders and penalties as provided under §213.10 (relating to Enforcement). Such violation may also be subject to civil penalties and injunction.

Land Owner Signature Land Owner Signature THE STATE OF § TEXAS County of § BEFORE ME, the undersigned authority, on this day personally appeared thou Without known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed. GIVEN under my hand and seal of office on this doth day of **NOTARY PUBLIC** ALESSANDRIA ISBELLA DELAROSA Notary Public, State of Texas Typed or Printed Name of Notary Comm. Expires 10-13-2025 Notary ID 133389082 MY COMMISSION EXPIRES: 10 | 3 |Attached: (Mark all that apply) Lease Agreement **Signed Contract** Deed Recorded Easement Other legally binding document

Applicant Acknowledgement

I, Chun Yi Huang of	Bridge Tower Homes, LLC			
Applicant Signatory Name	Applicant Name (Legal Entity or Individual)			
acknowledge that Lenox Hill Owner LLC				
Land Owner N	lame (Legal Entity or Individual)			
has provided Bridge Tower Homes, LLC				
Applicant Na	me (Legal Entity or Individual)			
	operty referenced in the Edwards Aquifer protection plan.			
I understand that Bridge Tower Homes, L				
Applicant I	Name (Legal Entity or Individual)			
Aquifer protection plan and any special con implementation. I further understand that director's approval is a violation is subject t	with the approved or conditionally approved Edwards ditions of the approved plan through all phases of plan failure to comply with any condition of the executive to administrative rule or orders and penalties as provided such violation may also be subject to civil penalties and			
Applicant Signature	Applicant Signature			
Applicant Signature	06/28/2023 Date			
THE STATE OF § 1CKUS				
County of § Jallas	01, 11:11			
BEFORE ME, the undersigned authority, on	this day personally appeared Chun Mi Huang			
known to me to be the person whose name	e is subscribed to the foregoing instrument, and imme for the purpose and consideration therein expressed.			
	NOTARY PUBLIC			
ALESSANDRIA ISBELLA DELAROSA	Hlessindria Delarasa			
Notary Public, State of Texas Comm. Expires 10-13-2025	Typed or Printed Name of Notary			
Notary ID 133389082	MY COMMISSION EXPIRES: 1010005			

Agent Authorization Form

For Required Signature
Edwards Aquifer Protection Program
Relating to 30 TAC Chapter 213
Effective June 1, 1999

I	Chun Yi Huang	
	Print Name	
	Vice President	
	Title - Owner/President/Other	
of	Bridge Tower Homes, LLC	
	Corporation/Partnership/Entity Name	
have authorized _	Sarah J. Mays	
	Print Name of Agent/Engineer	
of	Kimley-Horn	
	Print Name of Firm	

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- 2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- 3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

06/28	2023
Date	
	Date *

THE STATE OF COUNTY OF DONAS §

BEFORE ME, the undersigned authority, on this day personally appeared Ohun in Hulm known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 28 hay of June, 23.

ALESSANDRIA ISBELLA DELAROSA Notary Public, State of Texas Comm. Expires 10-13-2025 Notary ID 133389082 NOTARY PUBLIC

HESSANDIA DE LA VIDSA
Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 10 13 2025

Application Fee Form

Texas Commission on Environmental Quality				
Name of Proposed Regulated Entity: Lenox Hill Townhomes				
Regulated Entity Location: 14661	L Ronald Reagan Blvd. Le	eander, TX 78641		
Name of Customer: Bridge Towe	r Homes, LLC			
Contact Person: Sarah J. Mays, P	<u>.E.</u> Phor	ne: <u>512-418-1771</u>		
Customer Reference Number (if	issued):CN			
Regulated Entity Reference Num	ber (if issued):RN <u>11139</u>	8608		
Austin Regional Office (3373)				
Hays	Travis	⊠ Wil	liamson	
San Antonio Regional Office (33	62)	_		
Bexar		Uva	alde	
Comal	Kinney			
Application fees must be paid by	check, certified check,	or money order, payabl	e to the Texas	
Commission on Environmental C				
form must be submitted with yo	our fee payment. This p	ayment is being submit	ted to:	
Austin Regional Office	□ s	an Antonio Regional Of	fice	
Mailed to: TCEQ - Cashier		Overnight Delivery to: To	CEQ - Cashier	
Revenues Section	1	.2100 Park 35 Circle		
Mail Code 214	E	Building A, 3rd Floor		
P.O. Box 13088	P	ustin, TX 78753		
Austin, TX 78711-3088	(512)239-0357		
Site Location (Check All That App	ply):			
Recharge Zone	Contributing Zone	Transit	ion Zone	
Type of Pl	lan	Size	Fee Due	
Water Pollution Abatement Plan	n, Contributing Zone			
Plan: One Single Family Residen	tial Dwelling	N/A Acres	\$ N/A	
Water Pollution Abatement Plan	n, Contributing Zone			
Plan: Multiple Single Family Res		16.422 Acres	\$ 4,000	
Water Pollution Abatement Plan	n, Contributing Zone			
Plan: Non-residential		N/A Acres	\$ N/A	

.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		
Water Pollution Abatement Plan, Contributing Zone		
Plan: One Single Family Residential Dwelling	N/A Acres	\$ N/A
Water Pollution Abatement Plan, Contributing Zone		
Plan: Multiple Single Family Residential and Parks	16.422 Acres	\$ 4,000
Water Pollution Abatement Plan, Contributing Zone		
Plan: Non-residential	N/A Acres	\$ N/A
Sewage Collection System	N/A L.F.	\$ N/A
Lift Stations without sewer lines	N/A Acres	\$ N/A
Underground or Aboveground Storage Tank Facility	N/A Tanks	\$ N/A
Piping System(s)(only)	N/A Each	\$ N/A
Exception	N/A Each	\$ N/A
Extension of Time	N/A Each	\$ N/A

Signature:

Date:	

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

	Project Area in	
Project	Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial,	<1	\$3,000
institutional, multi-family residential, schools, and	1<5	\$4,000
other sites where regulated activities will occur)	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

•	Cost per Linear	Minimum Fee-
Project	Foot	Maximum Fee
Sewage Collection Systems	\$0.50	\$650 - \$6,500

Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or Piping System	Minimum Fee- Maximum Fee
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

Project	Fee				
Exception Request	\$500				

Extension of Time Requests

Project	Fee
Extension of Time Request	\$150

Core Data Form



TCEQ Core Data Form

TCEQ Use Only	

For detailed instructions regarding completion of this form, please read the Core Data Form Instructions or call 512-239-5175.

SECI	10N 1:	General	Information

		sion (If other is c							vith t	the program	annlicatio	n)	
 ✓ New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.) ☐ Renewal (Core Data Form should be submitted with the renewal form) ☐ Other 													
2. Custome		-	2 Demileted Entity Defenses Number (it issued)										
CN		for CN	this link or RN n ntral Reg	number	rs in	s in				1100000)			
SECTION	II: Cu	stomer Info	rmation										
4. General C	ustomer	nformation	5. Effective I	Date fo	or Cust	omer	Infor	matio	n Up	dates (mm	/dd/yyyy)		
□ New Customer □ Update to Customer Information □ Change in Regulated Entity Ownership □ Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)													
													active with the
		f State (SOS)		-							iat is cui	irent and	active with the
6. Customer	Legal Na	me (If an individual	l, print last name	first: eg	g: Doe, J	John)		<u> 1</u>	f new	v Customer,	enter previ	ious Custome	er below:
Bridge To	wer Ho	mes, LLC											
7. TX SOS/C	PA Filing	Number	8. TX State T	ax ID	(11 digits))		9	. Fe	deral Tax I	D (9 digits)	10. DUN	Number (if applicable)
08032674	96		32070121	84								l .	
11. Type of 0	Customer	: Corporati	on		☐ Ir	ndividu	ual		\perp	Partnership: ☐ General ☐ Limited			
Government:	☐ City ☐	County 🔲 Federal 🗀	State 🗌 Other		□s	Sole Pr	ropriet	torship		Other:	LLC		
12. Number ○ □ 0-20 ▷	of Employ 21-100	rees 101-250	<u></u>		501 and	d highe	er		3. In ⊠ Y		tly Owned	and Opera	ted?
14. Custome	r Role (Pr	oposed or Actual) –	as it relates to the	he Regi	ulated E	ntity lis	sted on	this fo	orm. I	Please check	one of the	following	
☐ Owner ☐ Occupatio	nal Licens	☐ Operat ee ☐ Respo	or nsible Party				Opera / Clear		pplic	ant 🔲	Other:		
	5430 I	LBJ Fwy #10:	50										
15. Mailing													
Address:	City	Dallas	<u> </u>	St	ate	TX		ZIP	7	5240		ZIP + 4	
16. Country	Mailing In	formation (if outside	de USA)	_			17. E	-Mail	Add	iress (if appli	icable)		
		(1)									,		
18. Telephon	e Numbe	r		19. Ex	tensior	n or C	ode			20. Fa	ax Numbe	r (if applicat	nle)
(469) 93										()	-	
SECTION	III: R	egulated En	tity Infor	mati	on								
						" is se	lected	l helov	v this	s form shou	ld be acco	mpanied by	a permit application)
New Regular		-	to Regulated E							ated Entity I			- Lanna - Phinagraphy
The Regula	ated Ent	ity Name subi	mitted may i	be up	dated	d in o	order	to m	eet	TCEQ A	gency D	ata Stand	ards (removal
		ndings such a								1 1			
22. Regulate	d Entity N	ame (Enter name o	of the site where	the reg	ulated a	action is	s taking	g place	e.)		1 -7		
Lenox Hil	l Townl	nomes											

TCEQ-10400 (02/21) Page 1 of 2

23. Street Addres	Address of 14661 Ronald W Reagan Blvd										K.		
the Regulated En													
(No PO Boxes)		City	Lea	nder	State	TX	ZIP	78	3641	ZI	P+4		
24. County													
	'		Enter Pl	ysical Lo	cation Descripti	on if no str	eet addre	ss is	orovided.				
25. Description to Physical Location													
26. Nearest City								Sta	te		Near	rest ZIP Code	
27. Latitude (N) Ir	n Decim			5201				(W) In	Decimal:	97.7	79826		
Degrees		Minutes		S	econds	Degre			Minutes	4=	Seconds		
30			33		7.25		97			47		53.75	
29. Primary SIC C	ode (4 d	ligits)	30. Secon	dary SIC (Code (4 digits)	31. Prima (5 or 6 digits	_	Code		Seconda 6 digits)	ary NAI	CS Code	
6552			NA			237210			N/A	4			
33. What is the Pi			s of this e	ntity? (E	Oo not repeat the SIC	or NAICS des	cription.)						
Detached Tow	vnhom	les					"						
34. Mailing						5430 LE	BJ Fwy #1	050					
Address:						1							
		Cit	у	Dallas	State	TX	ZIP	1	75240	ZI	IP + 4		
35. E-Mail Ad						Sdesai@B	ridgetowe	erhom		Target - v			
	Telepho				37. Extensio	n or Code		112	38. Fax N	umber (if applic	cable)	
`	469) 93								()	5 - 7		
89. TCEQ Programs orm. See the Core Data						mits/registra	tion numbe	rs that	will be affecte	d by the	updates	submitted on this	
☐ Dam Safety			stricts	na garaan	☐ Edwards Aqui	fer	☐ Emiss	sions Ir	ventory Air		ndustrial	Hazardous Waste	
☐ Municipal Solid W	'aste	☐ Ne	ew Source Re	eview Air	☐ OSSF		☐ Petro	leum S	torage Tank	□F	PWS		
Sludge		☐ Sto	orm Water	_	☐ Title V Air		☐ Tires				Jsed Oil		
□ Valentary Olerany	-				□ \A/11A		□ W-i-	- D:-L4			241		
☐ Voluntary Cleanup)	vva	aste Water		☐ Wastewater A	griculture	☐ Water Rights ☐ Other:						
SECTION IV:	: Prep	arer	Inform	nation								W. C.	
40. Name: Sarah J.	Mays	s, P.E.	•	<u> </u>		41. Title:	Civi	il En	gineer				
42. Telephone Num	ber 43	3. Ext./	Code	44. Fax	Number	45. E-M	ail Addres	SS					
	(512) 649-8745 () - Sarah.Mays@Kimley-Horn.com												
SECTION V:	Auth	oriz	ed Signa	<u>ature</u>									
6. By my signature ignature authority to dentified in field 39.													
Company:	Bridge 7	Tower I	Homes, LLC	;		Job Title	: Owr	ner					
	Chun Y						•		Phone:	(469) 936- 1	691	
Signature:	ature: Date: 12/7/2022												

TCEQ-10400 (02/21) Page 2 of 2