



**SUBMITTAL FOR:**

**CHISHOLM TRAIL ROAD**

**WATER POLLUTION ABATEMENT PLAN**

**(Recharge Zone Plan)**

**Texas Commission on Environmental Quality**



**PREPARED BY:**

**BGE, Inc.**  
**(TBPE Registered Firm #1046)**



**August 2023**

# **GENERAL INFORMATION FORM**



# Texas Commission on Environmental Quality

## Edwards Aquifer Application Cover Page

---

### Our Review of Your Application

**The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with [30 TAC 213](#).**

### Administrative Review

1. [Edwards Aquifer applications](#) must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <http://www.tceq.texas.gov/field/eapp>.

2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
6. If the geologic assessment was completed before October 1, 2004 and the site contains “possibly sensitive” features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

### Technical Review

1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited.**
4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

**Mid-Review Modifications**

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a “Mid-Review Modification”. Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ’s Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ’s San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

<b>1. Regulated Entity Name:</b> Chisholm Trail Road				<b>2. Regulated Entity No.:</b>					
<b>3. Customer Name:</b> City of Round Rock				<b>4. Customer No.:</b>					
<b>5. Project Type:</b> (Please circle/check one)	<input checked="" type="radio"/> New	Modification		Extension	Exception				
<b>6. Plan Type:</b> (Please circle/check one)	<input checked="" type="radio"/> WPAP	<input type="radio"/> CZP	<input type="radio"/> SCS	<input type="radio"/> UST	<input type="radio"/> AST	<input type="radio"/> EXP	<input type="radio"/> EXT	Technical Clarification	Optional Enhanced Measures
<b>7. Land Use:</b> (Please circle/check one)	<input type="radio"/> Residential	<input checked="" type="radio"/> Non-residential			<b>8. Site (acres):</b>		6.47		
<b>9. Application Fee:</b>	\$5,000		<b>10. Permanent BMP(s):</b>			Jellyfish filter			
<b>11. SCS (Linear Ft.):</b>	N/A		<b>12. AST/UST (No. Tanks):</b>			N/A			
<b>13. County:</b>	Williamson		<b>14. Watershed:</b>			Chandler Branch-Brushy Creek, Lake Creek-Brushy Creek			

# Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the “Texas Groundwater Conservation Districts within the EAPP Boundaries” map found at:

[http://www.tceq.texas.gov/assets/public/compliance/field\\_ops/eapp/EAPP%20GWCD%20map.pdf](http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf)

For more detailed boundaries, please contact the conservation district directly.

<b>Austin Region</b>			
<b>County:</b>	<b>Hays</b>	<b>Travis</b>	<b>Williamson</b>
Original (1 req.)	—	—	<u>X</u>
Region (1 req.)	—	—	<u>X</u>
County(ies)	—	—	<u>X</u>
Groundwater Conservation District(s)	<input type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Barton Springs/ Edwards Aquifer <input type="checkbox"/> Hays Trinity <input type="checkbox"/> Plum Creek	<input type="checkbox"/> Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	<input type="checkbox"/> Austin <input type="checkbox"/> Buda <input type="checkbox"/> Dripping Springs <input type="checkbox"/> Kyle <input type="checkbox"/> Mountain City <input type="checkbox"/> San Marcos <input type="checkbox"/> Wimberley <input type="checkbox"/> Woodcreek	<input type="checkbox"/> Austin <input type="checkbox"/> Bee Cave <input type="checkbox"/> Pflugerville <input type="checkbox"/> Rollingwood <input type="checkbox"/> Round Rock <input type="checkbox"/> Sunset Valley <input type="checkbox"/> West Lake Hills	<input type="checkbox"/> Austin <input type="checkbox"/> Cedar Park <input type="checkbox"/> Florence <input type="checkbox"/> Georgetown <input type="checkbox"/> Jerrell <input type="checkbox"/> Leander <input type="checkbox"/> Liberty Hill <input type="checkbox"/> Pflugerville <input checked="" type="checkbox"/> Round Rock

<b>San Antonio Region</b>					
<b>County:</b>	<b>Bexar</b>	<b>Comal</b>	<b>Kinney</b>	<b>Medina</b>	<b>Uvalde</b>
Original (1 req.)	—	—	—	—	—
Region (1 req.)	—	—	—	—	—
County(ies)	—	—	—	—	—
Groundwater Conservation District(s)	<input type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Trinity-Glen Rose	<input type="checkbox"/> Edwards Aquifer Authority	<input type="checkbox"/> Kinney	<input type="checkbox"/> EAA <input type="checkbox"/> Medina	<input type="checkbox"/> EAA <input type="checkbox"/> Uvalde
City(ies) Jurisdiction	<input type="checkbox"/> Castle Hills <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Helotes <input type="checkbox"/> Hill Country Village <input type="checkbox"/> Hollywood Park <input type="checkbox"/> San Antonio (SAWS) <input type="checkbox"/> Shavano Park	<input type="checkbox"/> Bulverde <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Garden Ridge <input type="checkbox"/> New Braunfels <input type="checkbox"/> Schertz	NA	<input type="checkbox"/> San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

Md Kamrul Islam, P.E.

Print Name of Customer/Authorized Agent

08/10/2023

Signature of Customer/Authorized Agent

Date

**\*\*FOR TCEQ INTERNAL USE ONLY\*\***

Date(s) Reviewed:		Date Administratively Complete:	
Received From:		Correct Number of Copies:	
Received By:		Distribution Date:	
EAPP File Number:		Complex:	
Admin. Review(s) (No.):		No. AR Rounds:	
Delinquent Fees (Y/N):		Review Time Spent:	
Lat./Long. Verified:		SOS Customer Verification:	
Agent Authorization Complete/Notarized (Y/N):		Fee Check:	Payable to TCEQ (Y/N):
Core Data Form Complete (Y/N):			Signed (Y/N):
Core Data Form Incomplete Nos.:			Less than 90 days old (Y/N):

**EDWARDS AQUIFER PROTECTION PROGRAM  
ROADWAY APPLICATION**

# Edwards Aquifer Protection Program Roadway Application

## Texas Commission on Environmental Quality

This application is intended only for projects which a major roadway is designed for construction, such as State highways, County roads, and City thoroughfares.

Designed for Regulated Activities on the Contributing Zone to the Edwards Aquifer in relation to 30 TAC §213.24, Regulated Activities on the Edwards Aquifer Recharge Zone, in relation to 30 TAC §213.5(b), Effective June 1, 1999.

*To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.*

*Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.*

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer.

The application was prepared by:

Print Name of Customer/Agent: Md Kamrul Islam

Date: 08/10/23

Signature of Customer/Agent:



## Project Information

1. Regulated Entity (Project) Name: Chisholm Trail Road
2. County: Williamson
3. Stream Basin(s): Chandler Branch-Brushy Creek, Lake Creek-Brushy Creek
4. Groundwater Conservation District (if applicable): N/A
5. Customer (Applicant):

Contact Person: Dawn Scheel

Entity: City of Round Rock

Mailing Address: 3400 Sunrise Road

City, State: Round Rock, TX Zip: 78665

Telephone: 512-218-6603

Email Address: dscheel@roundrocktexas.gov

6. Agent (Representative):

Contact Person: Md Kamrul Islam  
Entity: BGE, Inc.  
Mailing Address: 101 W Louis Henna Blvd Suite 400  
City, State: Austin, TX Zip: 78728  
Telephone: 512-795-1432  
Email Address: kislam@bgeinc.com

7. Landowner of R.O.W. (Right of Way)

Person or entity responsible for maintenance of water quality Best Management Practices (BMPs), if not applicant.

Contact Person: \_\_\_\_\_  
Entity: \_\_\_\_\_  
Mailing Address: \_\_\_\_\_  
City, State: \_\_\_\_\_ Zip: \_\_\_\_\_  
Telephone: \_\_\_\_\_  
Email Address: \_\_\_\_\_

8.  **The TCEQ must be able to inspect the project site or the application will be returned.**

Sufficient survey marking is provided on the project to allow TCEQ regional staff to locate the boundaries and alignment of any regulated activities and the geologic or manmade features noted in the Geologic Assessment.

Survey marking will be completed by this date: September 2022

9.  **Attachment A - Road Map.** A road map showing directions to and the location of the project site is attached. The map clearly shows the boundary of the project site.

10.  **Attachment B - USGS Quadrangle.** A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') is attached. The map(s) clearly show:

- Project site boundaries
- USGS Quadrangle Name(s)
- All drainage paths from site to surface waters

11.  **This project extends into (Check all that apply):**

- Recharge Zone (RZ)
- Contributing Zone (CZ)
- Transition Zone (TZ)
- Contributing Zone within Transition Zone (CZ/TZ)
- Zone not regulated by EAPP

12.  **Attachment C - Project Description.** A detailed narrative description of the proposed project is attached. The project description is consistent throughout the application and contains, at a minimum, the following details:

- Complete site area [Acres]
- Offsite upgradient stormwater areas to be captured
- Impervious area [Acres]
- Permanent BMP(s)
- Proposed site use
- Existing roadway (paved and/or unpaved)
- Structures to be demolished [Include demo phase]
- Major interim phases

13. Existing project site conditions are noted below:

- |   |  |
|---|--|
| <input checked="" type="checkbox"/> Existing paved and/or unpaved roads | <input type="checkbox"/> Existing commercial site  |
| <input type="checkbox"/> Undeveloped (Cleared)                          | <input type="checkbox"/> Existing industrial site  |
| <input type="checkbox"/> Undeveloped (Undisturbed/Not cleared)          | <input type="checkbox"/> Existing residential site |
|   | <input type="checkbox"/> Other: _____              |

14.  **Attachment D - Factors Affecting Surface Water Quality.** A detailed description of all factors that could affect surface water quality is attached.

15.  Only inert materials as defined by 30 TAC §330.3 will be used as fill material.

16. Type of pavement or road surface to be used:

- Concrete
- Asphaltic concrete pavement
- Permeable Friction Course (PFC)
- Other: \_\_\_\_\_

17. Right of Way (R.O.W.) and Pavement Area:

R.O.W. for project: 6.47 (ac.)

Length: 2960 ft.

Width: varies from 85 ft. to 125 ft.

Impervious cover (IC): 4.79 (ac.)

Total of Pavement area 4.79 (ac.) ÷ R.O.W. area 6.47 (ac.) x 100 = 74% IC.

- CAD program was used to determine areas.
- Number of travel lanes: proposed: 5,6, existing: 2,3
- Typical widths of lanes: 12.5 (ft.)
- Are intersections also being improved? (Y/N) Y



## Site Plan Requirements

Items 18 - 28 must be included on the Site Plan.

18.  The Site Plan must have a minimum scale of 1" = 400'.  
Site Plan Scale: 1" = 200'
19. 100-year floodplain boundaries:
- Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled. The 100-year floodplain boundaries are based on the following specific (including date of material) source(s): \_\_\_\_\_.
  - No part of the project site is located within the 100-year floodplain.
20.  A layout of the development with existing and finished contours at appropriate, but not greater than ten-foot contour intervals is shown. Sensitive features, lots, wells, buildings, roads, culverts, etc. are shown on the site plan.
21.  A figure (map) indicating all paths of drainage from the site to surface waters.
- Name all stream crossings: \_\_\_\_\_
  - Drainage patterns and approximate slopes.
  - There will be no discharge to surface waters.
22.  Distinguish between areas of soil disturbance and areas which will not be disturbed.
23.  Show locations of major structural and nonstructural controls. These are the temporary and permanent best management practices. Include the following:
- Show design and location of any hazardous materials traps.
  - Show design at outfalls of major control structures and conveyances.
  - A description of the BMPs and measures that prevent pollutants from entering surface streams.
24. Show locations of staging areas or project specific locations (PSL). Are they:
- Onsite, within project R.O.W.
  - Offsite.
  - Not yet determined. (Requires future authorization)
25.  Show locations where soil stabilization practices are expected to occur.
26.  Show surface waters (including wetlands).
27. Temporary aboveground storage tank facilities:
- Temporary aboveground storage tank facilities will be located on this site. Show on site plan.
  - Temporary aboveground storage tank facilities will not be located on this site.
28.  Plan(s) also include:
- |  |  |
|--|--|
| <input type="checkbox"/> Sidewalks                   | <input checked="" type="checkbox"/> Shared-use paths             |
| <input type="checkbox"/> Related turn lanes          | <input type="checkbox"/> Off-site improvements and staging areas |
| <input type="checkbox"/> Demolition plans            | <input type="checkbox"/> Utility relocations                     |
| <input type="checkbox"/> Other improved areas: _____ |  |

## **Permanent Best Management Practices (BMPs)**

**Description of practices and measures that will be used after construction is completed.**

29.  Permanent BMPs and measures have been designed, and will be constructed, operated, and maintained to ensure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance accepted by the executive director.
- The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.
  - A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used: \_\_\_\_\_
30.  **Attachment E - BMPs for Upgradient (Offsite) Stormwater.**
- A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.
  - No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.
  - Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
31.  **Attachment F - BMPs for On-site Stormwater.**
- A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.
  - Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
32.  **Attachment G - Construction Plans.** Construction plans and design calculations for the proposed permanent BMPs and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. Construction plans for the proposed permanent BMPs and measures are attached and include all proposed structural plans and specifications, and appropriate details.
- Major bridge cross-sections, and roadway plan and profiles
  - BMP plans and details
  - Erosion control
  - SW3P
  - Design calculations
  - TCEQ Construction Notes
  - EPIC, as necessary

33.  **Attachment H - Inspection, Maintenance, Repair and Retrofit Plan.** A site and BMP specific plan for the inspection, maintenance, repair, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan fulfills all the following:
- Prepared and certified by the engineer designing the permanent BMPs and measures.
  - Signed by the owner or responsible party.
  - Outlines specific procedures for documenting inspections, maintenance, repairs, and, if necessary, retrofit.
  - Contains a discussion of recordkeeping procedures.

34.  **Attachment I - Pilot-Scale Field Testing Plan.** Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.

N/A

35.  **Attachment J - Measures for Minimizing Surface Stream Contamination.** A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows, and in-stream effects caused by the regulated activity which increase erosion or may result in water quality degradation.

Include permanent spill measures used to contain hydrocarbons or hazardous substances by way of traps, or response contingencies.

36. The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity.

If the applicant intends to transfer responsibility, check the box below.

Yes

A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days.

## ***Stormwater to be generated by the Proposed Project***


### ***Description of practices and measures that will be used during construction.***

37.  The site description, controls, maintenance, and inspection requirements for the Storm Water Pollution Prevention Plan (SWPPP or SW3P) developed under the Texas Pollutant Discharge Elimination System (TPDES) general permits for stormwater discharges have been submitted to fulfill paragraphs 30 TAC §213.24(1-5) & §213.5(b) of the technical report.
- The Temporary Stormwater Section (TCEQ-0602) is included with the application.
  - The SWPPP (SW3P) will serve as the Temporary Stormwater Section (TCEQ-0602).
38.  **Attachment K - Volume and Character of Stormwater.** A detailed description of the volume (quantity) and character (quality) of the stormwater runoff expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on area and type of impervious cover.
- Include the pre-construction runoff coefficient.
  - Include the post-construction runoff coefficient.

### ***Administrative Information***

39.  Submit one (1) original and one (1) copy of the application, plus one electronic copy as needed, for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ is required to distribute the additional copies to these jurisdictions.
40. The fee for the plan(s) is based on:
- The total R.O.W. (as in Item 17).
  - TxDOT roadway project.





# Chisholm Trail Road

WILLIAMSON COUNTY, TEXAS

# ATTACHMENT A ROAD MAP

Sheet 01 of 01






Produced by the United States Geological Survey

North American Datum of 1983 (NAD83) World Geodetic System of 1984 (WGS84) Projection and 1 000-meter grid/Universal Transverse Mercator, Zone 14R This map is not a legal document. Boundaries may be generalized for this map scale. Private lands within government reservations may not be shown. Obtain permission before entering private lands.

Table with 2 columns: Feature Name and Date. Includes Imagery (2016), Roads (2015), Names (2018), Hydrography (2011), Contours (2004), Boundaries (2016), and Wetlands (2017).




ADJOINING QUADRANGLES grid showing 8 surrounding quadrangles: 1 Leander NE, 2 Georgetown, 3 Weir, 4 Leander, 5 Hutto, 6 Jollyville, 7 Pflugerville West, 8 Pflugerville East.

ROAD CLASSIFICATION legend: Expressway, Secondary Hwy, Ramp, Interstate Route, Local Connector, Local Road, 4WD, US Route, State Route.

ATTACHMENT B USGS/Edwards Recharge Zone Map Sheet 01 of 02 ROUND ROCK, TX 2019







# Chisholm Trail Road

WILLIAMSON COUNTY, TEXAS

# ATTACHMENT B USGS/Edwards Recharge Zone Map

Sheet 02 of 02

## **Attachment C - Project Description**

The project consists of widening and reconstruction of Chisholm Trail Road from 0.4 miles north of Old Settlers Blvd to the IH 35 southbound frontage road. Reconstruction is proposed for approximately 0.4 miles of the existing 2-lane roadway section to a 5-lane urban facility, and reconstruction/widening is proposed for the connection to the IH 35 southbound frontage road.

A total of 8.41 acres of drainage basins exit the site from two outfalls; 6.47 acres accounts for the area within the project limits and 1.94 acres are from off-site drainage areas. There are 2.57 acres of existing impervious cover in these basins, with 2.19 acres of that being on-site. There are 5.17 acres of total proposed impervious cover in these basins, 4.79 acres of which will be on-site. Existing impervious cover includes a mix of 2-lane, 3-lane, and 5-lane roadway segments that have a shared use path (SUP). The proposed impervious cover will consist of streets, sidewalks, and concrete ditches. The demolition and construction phases for the project are included in the Traffic Control Plans (TCP) provided in Section 04 – Attachment 5.

Runoff captured by the proposed storm sewer system will be treated with a Jellyfish filter before connecting with existing drainage structures/conveyance systems.

Chisholm Trail Road is located within the Edward's Aquifer Recharging Zone. It is not located within the FEMA 100-yr Floodplain in accordance with Flood Insurance Rate Map (FIRM) Panel No. 48491C0487F, effective date December 20, 2019.






## **Attachment D – Factors Affecting Surface Water Quality**

Multiple factors have the potential of affecting surface water quality during construction. These include oil, grease, gas, transmission fluids, and/or other vehicular fluids, as well as shifts in sediment that will occur during excavation and fill operations. Upon completion of construction, normal traffic on the site could be responsible for many of these same pollutants.

## **Attachment – Site Plan**

The site plan is attached on the following pages.

8/10/2023 9:26:55 AM pdf.pltcfgr G:\TXC\Projects\City\RoundRock\9088-00\Chisholm.Trao11.Rd\03\CADD\01\Shts\18-WPAP\CTR\*WPAP\*SITE\*PLAN.dgn



8/10/2023

NO.	DATE	REVISION	APPROVED



**BGE** Inc.  
101 W. Louis Henna Blvd., Suite 400  
Austin, TX 78728  
Tel: 512-879-0400 • www.bgeinc.com  
TBPE Registration No. F-1046

**CHISHOLM TRAIL RD**

**PROJECT LAYOUT**

SHEET 1 OF 1

DESIGNED BY:	EB	<b>3</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

**LEGEND**

MILL & OVERLAY

## **Attachment E – BMPs for Upgradient Stormwater**

There are no permanent BMPs proposed specifically for upgradient stormwater. The condition of the land to the upgradient side of this project is commercial and the right-of-way is grass-lined channels which provides some natural filtration of suspended solids as water flows through it. All the disturbed right-of-way adjacent to the new road structure will be revegetated.

## **Attachment F – BMPs for On-site Stormwater**

The onsite stormwater will occur in two forms: 1) runoff from the proposed road and 2) runoff from the roadside ditches. Runoff from the proposed road will be collected and conveyed by the storm sewer system and then treated with a jellyfish filter before continuing to an existing system or being discharged to a concrete channel. Runoff from the grassy swales will be channelized and collected in the proposed storm sewer systems. The jellyfish filter is the proposed permanent BMP for this project.

## **Attachment G – Construction Plans**

The construction plans and design calculations are attached in the following pages.

**Contech Engineered Solutions Calculations for Texas Commission on Environmental Quality  
TSS Removal Calculations**

**Project Name: Chisolm Trail - City of Round Rock**  
**Date Prepared: 6/6/2023**

**1. The Required Load Reduction for the total project:**

Calculations from RG-348 Page 3-29 Equation 3.3:  $L_M = 27.2(A_N \times P)$   
Pages 3-27 to 3-30

$L_{M\text{ TOTAL PROJECT}}$  = Required TSS removal resulting from the proposed development = 80% of increased load  
 $A_N$  = Net increase in impervious area for the project  
P = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project  
County = **Williamson**  
Total project area included in plan \* = **8.41** acres  
Predevelopment impervious area within the limits of the plan \* = **2.57** acres  
Total post-development impervious area within the limits of the plan\* = **5.17** acres  
Total post-development impervious cover fraction \* = **0.61**  
P = **32** inches  
 $L_{M\text{ TOTAL PROJECT}}$  = **2263** lbs.

Number of drainage basins / outfalls areas leaving the plan area = **5**

**2. Drainage Basin Parameters (This information should be provided for each basin):**

**Drainage Basin/Outfall Area No. = JF-SR-01**

Total drainage basin/outfall area = **3.60** acres  
Predevelopment impervious area within drainage basin/outfall area = **1.14** acres  
Post-development impervious area within drainage basin/outfall area = **2.75** acres  
Post-development impervious fraction within drainage basin/outfall area = **0.76**  
 $L_{M\text{ THIS BASIN}}$  = **1401** lbs.

**3. Indicate the proposed BMP Code for this basin.**

Proposed BMP = **JF** abbreviation  
Removal efficiency = **82** percent

**4. Calculate Maximum TSS Load Removed ( $L_R$ ) for this Drainage Basin by the selected BMP Type.**

RG-348 Page 3-33 Equation 3.7:  
 $L_R = (\text{BMP efficiency}) \times P \times (A_I \times 34.6 + A_P \times 0.54)$

$A_C$  = Total On-Site drainage area in the BMP catchment area  
 $A_I$  = Impervious area proposed in the BMP catchment area  
 $A_P$  = Pervious area remaining in the BMP catchment area  
 $L_R$  = TSS Load removed from this catchment area by the proposed BMP

$A_C$  = **3.60** acres  
 $A_I$  = **2.75** acres  
 $A_P$  = **0.85** acres  
 $L_R$  = **2514** lbs.

**5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area**

Desired  $L_{M\text{ THIS BASIN}}$  = **2263** lbs.  
F = **0.90**

**6. Calculate Treated Flow required by the BMP Type for this drainage basin / outfall area.**

Offsite area draining to BMP = **0.00** acres  
Offsite impervious cover draining to BMP = **0.00** acres

Calculations from RG-348  
Pages Section 3.2.22


Rainfall Intensity = **1.10** inches per hour  
Effective Area = **2.50** acres  
Cartridge Length = **54** inches

**Peak Treatment Flow Required = 2.77** cubic feet per second


**7. Jellyfish**

Designed as Required in RG-348  
Section 3.2.22


Flow Through Jellyfish Size	Vault
Jellyfish Size for Flow-Based Configuration = <b>JFPD0808-15-3</b>	
Jellyfish Treatment Flow Rate = <b>2.94</b>	cfs



08-10-2023




- NOTES:
- 1) BEDDING MATERIAL FOR STORM SEWER SHALL REFERENCE CORR DETAILS: D-01 & D-02
  - 2) ALL STORM SEWER BENDS, WYES, AND PIPE SIZE TRANSITIONS SHALL BE PRE-FABRICATED AND FREE FROM DEFECTS.
  - 3) NO TWO (2) PREFAB INLETS MAY BE PUT TOGETHER TO ACHIEVE A 15' OR 20' INLET.
  - 4) BEDDING SHALL BE TO TOP OF PIPE.



STA 105+57.72 (CTR\_SR)  
END PROJECT

8/3/2023 11:53:25 AM pdf.pltfcg G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\11\_Rd\03\CADD\01\Shts\06-DRNG\CTR\*DRNG\*PP\*09.dgn



CTR\_SR (WB)

8/3/2023

NO.	DATE	REVISION	APPROVED

**BGE, Inc.**  
101 W. Louis Henna Blvd., Suite 400  
Austin, TX 78728  
Tel: 512-879-0400 • www.bgeinc.com  
TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
DRAINAGE  
STORM SEWER (WB)  
PLAN & PROFILE**


SHEET 9 OF 9

DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	


142



I:\MERLIN\PROJECT\ACTIVE\757888\757888-10-JELLYFISH\DRAWINGS\PROPOSAL\JFPD0811-PRO.DWG 6/22/2023 9:56 AM



**PLAN VIEW**  
(TOP SLAB NOT SHOWN FOR CLARITY)



**ELEVATION VIEW**

RIM  
ELEV. = 769.38'

TOP OF STRUCTURE  
ELEV. = 769.38'

WEIR ELEV. = 765.38'

INLET INV. ELEV. = 763.88'

OUTLET INV. ELEV. = 763.88'

STRUCTURE INV.  
ELEV. = 757.38'

BOTTOM OF STRUCTURE  
ELEV. = 756.71'


**Jellyfish Filter**  
THIS PRODUCT MAY BE PROTECTED BY ONE OR MORE OF THE FOLLOWING: U.S. PATENT NO. 8,287,726; 8,221,618; US 8,123,935; OTHER INTERNATIONAL PATENTS PENDING

**JELLYFISH DESIGN NOTES**


JELLYFISH TREATMENT CAPACITY IS A FUNCTION OF THE CARTRIDGE LENGTH AND THE NUMBER OF CARTRIDGES. THE STANDARD PEAK DIVERSION STYLE WITH PRECAST TOP SLAB IS SHOWN. ALTERNATE OFFLINE VAULT AND/OR SHALLOW ORIENTATIONS ARE AVAILABLE. PEAK CONVEYANCE CAPACITY TO BE DETERMINED BY ENGINEER OF RECORD

**CARTRIDGE SELECTION**

CARTRIDGE LENGTH	54"
OUTLET INVERT TO STRUCTURE INVERT (A)	6'-6"
FLOW RATE HIGH-FLO / DRAINDOWN (CFS) (PER CART)	0.178 / 0.089
MAX. TREATMENT (CFS)	4.90
DECK TO INSIDE TOP (MIN) (B)	5.00



**FRAME AND COVER**  
(DIAMETER VARIES)  
N.T.S.



**24" TRENCH COVER**  
(LENGTH VARIES)  
N.T.S.

**SITE SPECIFIC DATA REQUIREMENTS**

STRUCTURE ID	B-06A
WATER QUALITY FLOW RATE (cfs)	2.77
PEAK FLOW RATE (cfs)	*
RETURN PERIOD OF PEAK FLOW (yrs)	*
# OF CARTRIDGES REQUIRED (HF / DD)	15/3
CARTRIDGE LENGTH	54

PIPE DATA:	I.E.	MAT'L	DIA	SLOPE %	HGL
INLET #1	763.88	RCP	36	*	*
INLET #2	*	*	*	*	*
OUTLET	763.88	RCP	36	*	*

SEE GENERAL NOTES 6-7 FOR INLET AND OUTLET HYDRAULIC AND SIZING REQUIREMENTS.

RIM ELEVATION	769.38
---------------	--------

ANTI-FLOTATION BALLAST	WIDTH	HEIGHT
	*	*

NOTES/SPECIAL REQUIREMENTS:  
\* PER ENGINEER OF RECORD

- GENERAL NOTES:**
- CONTECH TO PROVIDE ALL MATERIALS UNLESS NOTED OTHERWISE.
  - FOR SITE SPECIFIC DRAWINGS WITH DETAILED STRUCTURE DIMENSIONS AND WEIGHT, PLEASE CONTACT YOUR CONTECH ENGINEERED SOLUTIONS REPRESENTATIVE. [www.ContechES.com](http://www.ContechES.com)
  - JELLYFISH WATER QUALITY STRUCTURE SHALL BE IN ACCORDANCE WITH ALL DESIGN DATA AND INFORMATION CONTAINED IN THIS DRAWING. CONTRACTOR TO CONFIRM STRUCTURE MEETS REQUIREMENTS OF PROJECT.
  - STRUCTURE SHALL MEET AASHTO HS-20 OR PER APPROVING JURISDICTION REQUIREMENTS, WHICHEVER IS MORE STRINGENT, ASSUMING EARTH COVER OF 0' - 10', AND GROUNDWATER ELEVATION AT, OR BELOW, THE OUTLET PIPE INVERT ELEVATION. ENGINEER OF RECORD TO CONFIRM ACTUAL GROUNDWATER ELEVATION. CASTINGS SHALL MEET AASHTO M306 LOAD RATING AND BE CAST WITH THE CONTECH LOGO.
  - STRUCTURE SHALL BE PRECAST CONCRETE CONFORMING TO ASTM C-857, ASTM C-918, AND AASHTO LOAD FACTOR DESIGN METHOD.
  - OUTLET PIPE INVERT IS EQUAL TO THE CARTRIDGE DECK ELEVATION.
  - THE OUTLET PIPE DIAMETER FOR NEW INSTALLATIONS IS RECOMMENDED TO BE ONE PIPE SIZE LARGER THAN THE INLET PIPE AT EQUAL OR GREATER SLOPE.
  - NO PRODUCT SUBSTITUTIONS SHALL BE ACCEPTED UNLESS SUBMITTED 10 DAYS PRIOR TO PROJECT BID DATE, OR AS DIRECTED BY THE ENGINEER OF RECORD.
- INSTALLATION NOTES**
- ANY SUB-BASE, BACKFILL DEPTH, AND/OR ANTI-FLOTATION PROVISIONS ARE SITE-SPECIFIC DESIGN CONSIDERATIONS AND SHALL BE SPECIFIED BY ENGINEER OF RECORD.
  - CONTRACTOR TO PROVIDE EQUIPMENT WITH SUFFICIENT LIFTING AND REACH CAPACITY TO LIFT AND SET THE STRUCTURE.
  - CONTRACTOR WILL INSTALL AND LEVEL THE STRUCTURE, SEALING THE JOINTS, LINE ENTRY AND EXIT POINTS (NON-SHRINK GROUT WITH APPROVED WATERSTOP OR FLEXIBLE BOOT).
  - CARTRIDGE INSTALLATION, BY CONTECH, SHALL OCCUR ONLY AFTER SITE HAS BEEN STABILIZED AND THE JELLYFISH UNIT IS CLEAN AND FREE OF DEBRIS. CONTACT CONTECH TO COORDINATE CARTRIDGE INSTALLATION WITH SITE STABILIZATION.

**CONTECH**  
ENGINEERED SOLUTIONS LLC  
[www.ContechES.com](http://www.ContechES.com)  
9100 Centre Pointe Dr., Suite 400, West Chester, OH 45069  
800-338-1122 513-645-7000 513-645-7993 FAX

8' x 11' JELLYFISH - 757888 - 010  
CHISOLM TRAIL - CITY OF ROUND ROCK  
ROUND ROCK, TX  
SITE DESIGNATION: B-06A

## Attachment H – Inspection, Maintenance, Repair and Retrofit Plan

**Maintenance:** All erosion and sediment controls shall be maintained in good working order. If a repair is necessary, it shall be performed before the next anticipated storm event but no later than 7 calendar days after the surrounding exposed ground has dried sufficiently to prevent further damage from equipment. If maintenance prior to the anticipated storm event is impracticable, maintenance shall be scheduled and accomplished as soon as practicable. Disturbed areas on which construction activities have ceased, temporarily or permanently, shall be stabilized within 14 calendar days unless they are scheduled to and do resume within 21 calendar days. The areas adjacent to creeks and drainageways shall have priority followed by protecting storm sewer inlets.

**Inspection:** For areas of the construction site that have not been finally stabilized, areas used for storage of materials, structural control measures, and locations where vehicles enter or exit the site, personnel provided by the permittee and familiar with the SW3P must inspect disturbed areas at least once every fourteen (14) calendar days and within twenty four (24) hours of the end of a storm of 0.5 inches or greater. As an alternative to the above-described inspection schedule of once every fourteen (14) calendar days and within twenty four (24) hours of a storm of 0.5 inches or greater, the SW3P may be developed to require that these inspections will occur at least once every seven (7) calendar days. If this alternative schedule is developed, the inspection must occur on a specifically defined day, regardless of whether or not there has been rainfall since the previous inspection. An Inspection and Maintenance Report shall be prepared for each inspection and the controls shall be revised on the SW3P within seven (7) calendar days following the inspection.

## Attachment K – Volume and Character of Stormwater

The total drainage area accounted for is 8.41 acres, 6.47 acres of which originate on-site. Impervious cover accounts for 5.17 acres of the total drainage area (4.79 of which are on-site). This is an increase from the existing 2.57 acres of impervious cover (2.19 acres of which is on-site). Hydrologic calculations can be found in the attached Drainage Area Map. In the existing condition the site produces 41.29 cfs of run-off during the 25-year event. That runoff increases to 55.50 cfs in the proposed condition. Stormwater will be collected via two proposed storm sewer systems; one which connects to existing structures and the other which will outfall to an existing open-channel concrete ditch.

Drainage area maps and calculations are provided in Section 05 – Attachment G.

Stormwater character may be impacted during construction, but the temporary BMPs proposed will serve to minimize this impact until permanent BMPs are in place for treatment. Upon exiting the site, existing drainage patterns will be maintained.

Drainage Area		Composite C-Value 25-YR	Composite C-Value 100-YR	Intensity I 25-YR	Discharge Q 25-YR	Intensity I 100-YR	Discharge Q 100-YR
ID	ACRES			IN/HR	CFS	IN/HR	CFS
Existing	6.47	0.55	0.63	11.62	41.29	15.32	62.03
Proposed	6.47	0.74	0.94	11.62	55.50	15.32	93.00

# **GEOLOGIC ASSESSMENT FORM**

# Geologic Assessment

## Texas Commission on Environmental Quality

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

**To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.**

**Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.**

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Print Name of Geologist: Crystal Hall, PG

Telephone: (512) 879-0468

Date: November 2021

Fax: (512) 879-0499

Representing: BGE, Inc. TBPG Registration #50560 (Name of Company and TBPG or TBPE registration number)

Signature of Geologist:

  
\_\_\_\_\_

Regulated Entity Name: Chisholm Trail Road

*CHall*  
*November 23, 2021*



## Project Information

1. Date(s) Geologic Assessment was performed: 08/04/2021

2. Type of Project:

- WPAP  
 SCS

- AST  
 UST

3. Location of Project:

- Recharge Zone  
 Transition Zone  
 Contributing Zone within the Transition Zone

4.  **Attachment A - Geologic Assessment Table.** Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.
5.  Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups\* (Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

**Table 1 - Soil Units, Infiltration Characteristics and Thickness**

Soil Name	Group*	Thickness(feet)
Please see attached Table 1		

\* Soil Group Definitions (Abbreviated)

- A. Soils having a high infiltration rate when thoroughly wetted.
- B. Soils having a moderate infiltration rate when thoroughly wetted.
- C. Soils having a slow infiltration rate when thoroughly wetted.
- D. Soils having a very slow infiltration rate when thoroughly wetted.

6.  **Attachment B – Stratigraphic Column.** A stratigraphic column showing formations, members, and thicknesses is attached. The outcropping unit, if present, should be at the top of the stratigraphic column. Otherwise, the uppermost unit should be at the top of the stratigraphic column.
7.  **Attachment C – Site Geology.** A narrative description of the site specific geology including any features identified in the Geologic Assessment Table, a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure(s), and karst characteristics is attached.
8.  **Attachment D – Site Geologic Map(s).** The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1": 400'  
 Applicant's Site Plan Scale: 1" = \_\_\_\_\_'  
 Site Geologic Map Scale: 1" = 400'  
 Site Soils Map Scale (if more than 1 soil type): 1" = 400'
9. Method of collecting positional data:
  - Global Positioning System (GPS) technology.
  - Other method(s). Please describe method of data collection: \_\_\_\_\_
10.  The project site and boundaries are clearly shown and labeled on the Site Geologic Map.
11.  Surface geologic units are shown and labeled on the Site Geologic Map.

12.  Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.
- Geologic or manmade features were not discovered on the project site during the field investigation.
13.  The Recharge Zone boundary is shown and labeled, if appropriate.
14. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If applicable, the information must agree with Item No. 20 of the WPAP Application Section.
- There are 1 (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.)
- The wells are not in use and have been properly abandoned.
- The wells are not in use and will be properly abandoned.
- The wells are in use and comply with 16 TAC Chapter 76.
- There are no wells or test holes of any kind known to exist on the project site.

### ***Administrative Information***

15.  Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

## **Geologic Assessment Attachments**


- Table 1 – Soil Units, Infiltration Characteristics and Thickness
- Attachment A – Geologic Assessment Table
- Attachment B – Stratigraphic Column
- Attachment C – Site Geology
- Attachment D – Site Geologic Map
- Attachment E – Site Soils Map



## **Table 1 – Soil Units, Infiltration Characteristics and Thickness**

**TABLE 1**  
Soil Units, Infiltration Characteristics and Thickness

Soil Name	Group	Thickness
Eckrant cobbly clay, 1 to 8 percent slopes (EaD)	D	11 in.
Doss silty clay, moist, 1 to 5 percent slopes (DoC)	D	17 in.



## **Attachment A – Geologic Assessment Table**

GEOLOGIC ASSESSMENT TABLE						PROJECT NAME: Chisholm Trail Road													
LOCATION			FEATURE CHARACTERISTICS										EVALUATION		PHYSICAL SETTING				
1A	1B *	1C *	2A	2B	3	4			5	5A	6	7	8A	8B	9	10	11		12
FEATURE ID	LATITUDE	LONGITUDE	FEATURE TYPE	POINTS	FORMATION	DIMENSIONS (FEET)			TREND (DEGREES)	DIP (DO)	DENSITY (NO/FT)	APERTURE (FEET)	INFILL	RELATIVE INFILTRATION RATE	TOTAL	SENSITIVITY	CATCHMENT AREA (ACRES)		TOPOGRAPHY
						X	Y	Z									<40	>40	
W-1	30.542548	-97.694716	MB	30	Kdg	--	--	--	--	0	--	--	X	5	35	x		x	Hillside
MH-1	30.542572	-97.694718	MB	30	Kdg	--	--	--	--	0	--	--	X	5	35	x		x	Hillside
MH-2	30.54259	-97.694714	MB	30	Kdg	--	--	--	--	0	--	--	X	5	35	x		x	Hillside
MH-3	30.542846	-97.694727	MB	30	Kdg	--	--	--	--	0	--	--	X	5	35	x		x	Hillside
MH-4	30.546538	-97.693573	MB	30	Kdg	--	--	--	--	0	--	--	X	5	35	x		x	Hillside
MH-5	30.546408	-97.693256	MB	30	Kdg	--	--	--	--	0	--	--	X	5	35	x		x	Hillside
MH-6	30.546765	-97.692911	MB	30	Kdg	--	--	--	--	0	--	--	X	5	35	x		x	Hillside
MH-7	30.547106	-97.694904	MB	30	Ked	--	--	--	--	0	--	--	X	5	35	x		x	Hillside
F-1	30.546	-97.694	F	20	Ked/Kdg	--	--	--	N30E	10	--	--	O	19	49		x	x	Hillside

\* DATUM: NAD 1983

2A TYPE	TYPE	2B POINTS
C	Cave	30
SC	Solution cavity	20
SF	Solution-enlarged fracture(s)	20
F	Fault	20
O	Other natural bedrock features	5
MB	Manmade feature in bedrock	30
SW	Swallow hole	30
SH	Sinkhole	20
CD	Non-karst closed depression	5
Z	Zone, clustered or aligned features	30

8A INFILLING	
N	None, exposed bedrock
C	Coarse - cobbles, breakdown, sand, gravel
O	Loose or soft mud or soil, organics, leaves, sticks, dark colors
F	Fines, compacted clay-rich sediment, soil profile, gray or red colors
V	Vegetation. Give details in narrative description
FS	Flowstone, cements, cave deposits
X	Other materials

12 TOPOGRAPHY
Cliff, Hilltop, Hillside, Drainage, Floodplain, Streambed

I have read, I understood, and I have followed the Texas Commission on Environmental Quality's Instructions to Geologists. The information presented here complies with that document and is a true representation of the conditions observed in the field.

My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

*[Signature]*

Date: Nov. 23, 2021

Sheet 1 of 1

TCEQ-0585-Table (Rev. 10-01-04)

*[Signature]*  
November 23, 2021




## **Attachment B – Stratigraphic Column**

**ATTACHMENT B**  
 Stratigraphic Column  
 State Highway 29  
 Georgetown ETJ, Texas

Group	Formation	Member	Thickness (feet)	Lithology
Washita	Del Rio Clay and Georgetown Limestone, undivided		70-150	Calcareous and gypsiferous, becoming less calcareous and more gypsiferous upward, pyrite common, blocky, medium gray, weathers light gray to yellowish gray
Fredericksburg	Edwards Limestone		60-350	Limestone, dolomite, and chert

Source: BEG, 1981



## **Attachment C – Site Geology**

## Site Geology – A Narrative Description of Site-Specific Geology at the Chisholm Trail Road City of Round Rock (CORR) Improvements Project

The Geologic Assessment (GA) was conducted by Ms. Crystal Hall, PG, Ms. Anna Fash, and Mr. Reed Petrosky of BGE, Inc. (BGE) on August 04, 2021. Chisholm Trail Road (Rd) CORR Improvements Project (herein referred to as “subject property”) consists of 6.12 acres of existing Chisholm Trail Rd. right-of-way (ROW) and 0.89 acre of proposed ROW, totaling 7.01 acres. The subject property is from approximately 0.4 miles north of Old Settlers Boulevard to Interstate Highway (IH) 35 Southbound (SB) Frontage Road and approximately 0.1 miles of unnamed roadway north of the bend in Chisholm Trail Road, within Round Rock city limits, Williamson County, Texas. The subject property is located within the *Round Rock, Texas*, U.S. Geological Survey (USGS) 7.5-minute topographic map (2019).

The subject property is located within CORR and proposed nee right-of-way (ROW) and ties into TxDOT ROW at the IH 35 and Chisholm Trail Rd intersection. Upon reviewing historic aerial photographs, Chisholm Trail Rd. was constructed prior to 1953, and the unnamed roadway north of the bend in Chisholm Trail Rd was constructed in 2020. The surrounding businesses were primarily constructed between 1995 and 2002. According to the National Hydrography Dataset, there are no mapped water features on the subject property. Parcels adjacent to the subject property are primarily commercial, with a small portion north of the bend in Chisholm Trail Rd being undeveloped. The subject property elevation is between approximately 770 and 780 feet above mean sea level (msl).

Data from TCEQ, the Texas Water Development Board (TWDB), and USGS were reviewed prior to the site visit for well and geologic data. No water wells were recorded within the subject property, and nine water wells were recorded within parcels directly adjacent to the subject property. One fault was also recorded within the subject property. Upon completion of the site visit it was determined that one unmapped sample well occurs within the subject property. Additionally, seven manholes were observed within the subject property. Although the fault was not observed during the site visit it is being taken into consideration for the Geologic Assessment.

During the site visit, the entire subject property was walked to identify any visible geologic features, potentially sensitive recharge features, or outcropping geologic units. Soil, pavement, and drainage structures dominated the subject property. In lieu of visible geologic units on site, the Austin Map Sheet 1:250K, was utilized to identify underlying geology. The geologic units present on the subject property have been identified as the Del Rio Clay and Georgetown Limestone, undivided Formation and the Edwards Limestone Formation. The Del Rio Clay and Georgetown Limestone Formation has an approximate thickness of 70 to 150 feet and is comprised of highly calcareous siltstone associated with the Del Rio Clay formation and mostly fine-grained limestone with the Georgetown Limestone Formation. The Edwards Limestone Formation has an approximate thickness of 60 to 350 feet and is comprised of limestone, dolomite, and chert. The limestone is aphanitic to fine grained, and massive to thin bedded. The dolomite is fine to very fine grained, porous, medium gray to grayish brown. Within the chert, nodules and plates are common, and vary from bed to bed. Per review of published literature, one mapped fault occurs on the subject property. No evidence of the faulting was observed in the field (such as fault breccia or slickensides) while completing the required 50 foot transects on the subject property.

Karst zone data obtained from the U.S. Fish and Wildlife Service (USFWS) indicates that the subject property is within Karst Zones 1 and 3, with the area north of the bend in Chisholm Trail Rd being the only area mapped as Karst Zone 1. Karst Zone 1 is defined as “areas known to contain endangered cave




fauna.” Karst Zone 3 is defined as “areas that probably do not contain endangered cave fauna.” No karst features were observed during the site visit.




## **Attachment D – Site Geologic Map**

File Path: G:\TXC\Projects\City\_RoundRock\9088-00\_Chisholm Trail Rd\11\_ENV\GIS\10-Site\_Geologic\_Map.mxd




**Legend**

- Subject Property
- ⊕ Geologic Features
- Fault Line
- Qt: Terrace deposits
- Kdg: Del Rio Clay and Georgetown Limestone, undivided
- Ked: Edwards Limestone



0 100 200  
Feet



**BGE, Inc.**  
101 West Louis Henna Blvd, Suite 400  
Austin, TX 78728  
Tel: 512-879-0400 Fax: 512-879-0499  
www.bgeinc.com

### Chisholm Trail Road Improvements


### Site Geologic Map

Williamson County, TX


Date: November 2021	Proj. No: 9088-00
---------------------	-------------------

## **Attachment E – Site Soil Map**






File Path: G:\TX\Projects\City\_RoundRock\9088-00\_Chisholm Trail Rd\11\_ENV\GIS\11-Site Soils Map.mxd  
GIS Analyst: rpetrosky



- Legend**
- Subject Property
  - TCEQ Water Well
  - TWDB Water Well
  - Plugged SDRB Water Well
  - Stream/Creek (NHD)
  - Soil Map Units (NRCS)


\*The entire subject property is mapped within the Edwards Aquifer Recharge Zone



**BGE** BGE, Inc.  
101 West Louis Henna Blvd, Suite 400  
Austin, TX 78728  
Tel: 512-879-0400 Fax: 512-879-0499  
www.bgeinc.com

### Chisholm Trail Road Improvements

### Site Soils Map Williamson County, TX



Date: November 2021 | Proj. No: 9088-00



**TEMPORARY STORMWATER SECTION**

# Temporary Stormwater Section

## Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

**To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.**

**Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.**


## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Md Kamrul Islam

Date: 08/10/2023

Signature of Customer/Agent:



Regulated Entity Name: Chisholm Trail Road

## Project Information

### Potential Sources of Contamination

*Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.*

1. Fuels for construction equipment and hazardous substances which will be used during construction:

The following fuels and/or hazardous substances will be stored on the site: \_\_\_\_\_

These fuels and/or hazardous substances will be stored in:

- Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

- Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
- Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
- Fuels and hazardous substances will not be stored on the site.
- 2.  **Attachment A - Spill Response Actions.** A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3.  Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4.  **Attachment B - Potential Sources of Contamination.** A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

### ***Sequence of Construction***

- 5.  **Attachment C - Sequence of Major Activities.** A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
  - For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
  - For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6.  Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: \_\_\_\_\_

### ***Temporary Best Management Practices (TBMPs)***

*Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.*

- 7.  **Attachment D – Temporary Best Management Practices and Measures.** TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:



- A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
  - A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
  - A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
  - A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8.  The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
- Attachment E - Request to Temporarily Seal a Feature.** A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
  - There will be no temporary sealing of naturally-occurring sensitive features on the site.
9.  **Attachment F - Structural Practices.** A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10.  **Attachment G - Drainage Area Map.** A drainage area map supporting the following requirements is attached:
- For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
  - For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
  - For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
  - There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

- There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.
11.  **Attachment H - Temporary Sediment Pond(s) Plans and Calculations.** Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
- N/A
12.  **Attachment I - Inspection and Maintenance for BMPs.** A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
13.  All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
14.  If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
15.  Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
16.  Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

### ***Soil Stabilization Practices***

*Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.*

17.  **Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices.** A schedule of the interim and permanent soil stabilization practices for the site is attached.

18.  Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
19.  Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

### ***Administrative Information***

20.  All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
21.  If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
22.  Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

## **Attachment A – Spill Response Actions**

This project will prohibit the storage of hazardous substances, fuels, or oils on the project site and require they are stored at an approved offsite facility. The construction of the proposed roadway will require the use of several types of equipment that will be fueled on site. This will present a slight risk of hydrocarbon or hazardous substance spills. In the event of such spills, the contaminated area will be sealed by the use of existing dirt or crushed limestone base material. This material will then be collected and disposed at an approved hazardous material location. All proper authorities will be notified as soon as the spill is discovered. The emergency response phone number for the State of Texas Spill-Reporting Hotline is 1-800-832-8224.

## **Attachment B – Potential Sources of Contamination**

No particular activity or process during construction of the project is anticipated to present a significant risk of being a potential source of contamination. However, during regular construction operations, several common and minor risks of contamination are anticipated. Should any unforeseen mishaps occur during construction, the contractor shall follow the guidelines set forth in “Attachment A – Spill Response Plan”.

Potential sources of sediment to stormwater runoff:

- Clearing and grubbing
- Grading and excavation
- Vehicle tracking
- Landscaping

Potential pollutants and sources, other than sediment, to stormwater runoff:

- Combined Staging Area – small fueling, minor equipment maintenance, sanitary facility.
- Materials Storage Area – solvents, adhesives, paving materials, aggregates, trash, etc.
- Construction Activities – paving, concrete pouring

Potential on-site pollutants:

- Fertilizer
- Concrete
- Glue, adhesives
- Gasoline, diesel fuel, hydraulic fluids, antifreeze
- Sanitary toilets

## **Attachment C – Sequence of Major Activities**

1. Temporary erosion and sedimentation controls are to be installed as indicated on the Traffic Control Plan (TCP) Narrative and in accordance with the stormwater pollution prevention plan (SWPPP) that is required to be posted on the site.
2. The environmental project manager, and/or site supervisor, and/or designated responsible party, and the general contractor will follow the storm water pollution prevention plan (SWPP) posted on the site. Temporary erosion and sedimentation controls will be revised, if needed, to comply with city inspectors' directives and revised construction schedule relative to the water quality plan requirements and the erosion and sedimentation plan.
3. Temporary erosion and sedimentation controls will be inspected and maintained in accordance with the storm water pollution prevention plan (SWPPP) posted on the site.
4. A sequence of major construction activities is included in the following Traffic Control Plan (TCP) sheets, attached.

# TRAFFIC CONTROL PLAN NARRATIVE

## GENERAL:

FOLLOW THE CONSTRUCTION SEQUENCING UNLESS OTHERWISE APPROVED.

THE CONTRACTOR MAY PROPOSE MODIFICATIONS TO THE SEQUENCE OF WORK FOR CONSIDERATION BY THE CONSTRUCTION OBSERVER. ANY RECOMMENDATION RESULTING IN MAJOR MODIFICATIONS TO THE SEQUENCE OF WORK BY THE CONTRACTOR SHALL INCLUDE ANY CHANGES TO THE VARIOUS PAY ITEMS, IMPACT TO TRAFFIC, AND EFFECT TO OVERALL PROJECT TIME, COST, ETC. DO NOT PROCEED WITH ANY CONSTRUCTION OPERATIONS BASED ON A REVISED SEQUENCE OR WORK WITHOUT WRITTEN APPROVAL FROM THE CONSTRUCTION OBSERVER.

IT IS THE CONTRACTOR'S RESPONSIBILITY TO DETERMINE EXACT LOCATION OF UTILITIES PRIOR TO STARTING CONSTRUCTION.

CONTRACTOR WILL MAINTAIN ACCESS TO DRIVEWAYS AND SIDE STREETS AT ALL TIMES UNLESS APPROVED BY THE ENGINEER OR SHOWN OTHERWISE IN THE PLANS. CONTRACTOR WILL CONSTRUCT TEMPORARY PAVEMENT TO TRANSITION FROM PROPOSED GRADE TO EXISTING DRIVEWAYS WHEN REQUIRED TO MAINTAIN ACCESS FOR DRIVEWAYS. THIS WORK WILL BE SUBSIDIARY TO BID ITEM 530.

SIDE STREETS AND DRIVEWAYS CAN BE CONSTRUCTED UTILIZING DAILY/TEMPORARY ONE-WAY TRAFFIC CONTROL AND BE OPENED AT THE END OF THE WORK DAY MAINTAINING ACCESS AT ALL TIMES UNLESS OTHERWISE APPROVED BY THE ENGINEER. CONTRACTOR WILL BE RESPONSIBLE FOR MAINTENANCE OF FLEX BASE EXPOSED TO TRAFFIC.

CONTRACTOR WILL MAINTAIN DRAINAGE THROUGHOUT THE PROJECT.

FOR ALL PHASES PROVIDE TEMPORARY PIPE DRAINS OR CULVERTS AND TAKE SUCH OTHER MEASURES AS DIRECTED TO PROVIDE FOR CONTINUED DRAINAGE FROM ALL ABUTTING PROPERTY, THE RIGHT OF WAY AND THE ROADWAY DURING CONSTRUCTION OPERATIONS. LABOR AND MATERIALS INVOLVED IN THIS WORK WILL NOT BE PAID FOR DIRECTLY, BUT WILL BE CONSIDERED SUBSIDIARY TO THE VARIOUS BID ITEMS OF THE CONTRACT.

INSTALL APPROPRIATE ADVANCE WARNING SIGNS AND TRAFFIC CONTROL DEVICES IN ACCORDANCE WITH TCP PHASE SHEETS, TXDOT STANDARDS BC(1)-21 THRU BC(12)-21, WZ(RS)-22, WZ(RCD)-13, WZ(STPM)-13, TCP(2-1)-18, TCP(2-2)-18, TCP(2-3)-18, TCP(2-4)-18, AND TCP(2-6)-18 PRIOR TO COMMENCING WORK.

## PHASE 1 CONSTRUCTION:

### STEP 1:

- TWO WEEKS PRIOR TO CONSTRUCTION, INSTALL PORTABLE CHANGEABLE MESSAGE SIGNS (PCMS) AT THE BEGINNING & END OF PROJECT IN ACCORDANCE WITH ADVANCED WARNING SIGN LAYOUT SHEET.
- INSTALL TEMPORARY EROSION CONTROL DEVICES FOR CONSTRUCTION ACTIVITIES AS SHOWN ON SW3P LAYOUTS.
- EXISTING TRAFFIC CONFIGURATION TO REMAIN FOR PHASE 1 STEP 1.
- FULLY INSTALL, AND SWITCH OVER TO, THE PROPOSED WATER LINE PRIOR TO BEGINNING ROADWAY CONSTRUCTION. ALL EXISTING WATER LINE MATERIALS AND APPURTENANCES ARE TO BE REMOVED WITH EACH SUBSEQUENT PHASE OF ROADWAY CONSTRUCTION.
- INSTALL ALL PERMANENT TRAFFIC SIGNAL CONDUITS AND ASSOCIATED MATERIALS, ILLUMINATION WITH ASSOCIATED MATERIALS AND ALL WASTEWATER AND STORM SEWER LINES TO THE OUTSIDE LIMITS OF PROPOSED CONCRETE AND ASPHALT PAVEMENT BEFORE BEGINNING ANY ROADWAY CONSTRUCTION.

## PHASE 1 CONSTRUCTION:

### STEP 2: (CTR STA 15+45 TO STA 28+88)

- CONSTRUCT SEAL COAT FROM STA 23+92 TO 29+36 TO ELIMINATE EXISTING PAVEMENT MARKINGS. THEN PLACE WORK ZONE PAVEMENT MARKINGS FROM STA 15+86 TO 29+36 IN ACCORDANCE WITH THE PHASE 1 TCP LANE CONFIGURATION.
- USING STANDARD TCP (2-1) "TRAFFIC CONTROL PLAN CONVENTIONAL ROAD SHOULDER WORK", SET-UP TRAFFIC CONTROL DEVICES ALONG THE LEFT EDGE OF PAVEMENT, NOTCH AT THE EXISTING EDGE OF PAVEMENT, AND EXCAVATE EXISTING MATERIALS. REMOVE EXISTING C&G, ETC. CONSTRUCT TEMPORARY PAVEMENT AT THE FOLLOWING LOCATIONS:

CTR STA 15+45 TO STA 28+88

TEMPORARY PAVEMENT WILL BE PAID WITH BID ITEM 508.

## PHASE 2 CONSTRUCTION:

### STEP 1: (CR 173 STA 100+08 TO STA 105+58)

- AFTER COMPLETION OF PHASE 1, REMOVE WORK ZONE PAVEMENT MARKINGS. THEN, PLACE PHASE 2 STEP 1 WORK ZONE PAVEMENT MARKINGS FROM CTR STA 2+15 TO 29+48, PLACE TRAFFIC CONTROL DEVICES AND PRECAST CONCRETE BARRIER ALONG THE WORK ZONE AS SHOWN IN THE PLANS AND SHIFT TRAFFIC. STEP 1 WILL BE CONSTRUCTED WITH WB CR 173 CLOSED. SEE DETOUR LAYOUT FOR SET-UP AND ADDITIONAL INFORMATION.

- CONSTRUCT STORM SEWER TRUNKLINES, LATERALS AND INLETS IN PHASE 2 STEP 1 CONSTRUCTION LIMITS. CONSTRUCT STORM DRAIN SYSTEM "B" FROM OUTFALL TO INLET B-18.

- CONSTRUCT CONDUIT FOR SIGNAL.

- EXCAVATE EXISTING MATERIALS AND CONSTRUCT 10" FLEX BASE (IN TWO EQUAL LIFTS), 3" HMAC, AND 2" HMAC. CONSTRUCT CURB & GUTTER, SIDEWALKS, ETC. THE FINAL 2" SURFACE COURSE WILL BE CONSTRUCTED IN PHASE 5.

- AT CONSTRUCTION BREAKS, INSTALL A TRANSITION FROM PROP HMA TO EXISTING GRADE USING HMAC OR AS DIRECTED BY THE ENGINEER FOR APPROXIMATELY 50 LF. THE TRANSITION WILL NOT BE PAID FOR DIRECTLY BUT CONSIDERED SUBSIDIARY TO VARIOUS BID ITEMS.

## PHASE 2 CONSTRUCTION:

### STEP 2: (CR 173 STA 100+08 TO STA 105+58)

- LEAVE IN PLACE THE PHASE 2 STEP 1 WORK ZONE PAVEMENT MARKINGS FROM FROM CTR STA 2+15 TO 29+48. THEN, PLACE PHASE 2 STEP 2 WORK ZONE PAVEMENT MARKINGS FROM CR 173 STA 100+07.82 TO 105+50.24, PLACE TRAFFIC CONTROL DEVICES AND PRECAST CONCRETE BARRIER ALONG THE WORK ZONE AS SHOWN IN THE PLANS AND SHIFT TRAFFIC. STEP 2 WILL BE CONSTRUCTED WITH EB CR 173 CLOSED AND EB TRAFFIC PLACED ON THE WB SIDE OF THE ROADWAY. SEE DETOUR LAYOUT FOR SET-UP AND ADDITIONAL INFORMATION.

- CONSTRUCT STORM SEWER TRUNKLINES, LATERALS AND INLETS IN PHASE 2 CONSTRUCTION LIMITS. CONSTRUCT STORM DRAIN SYSTEM "B" FROM OUTFALL TO INLET B-13.

- CONSTRUCT CONDUIT FOR SIGNAL.

- EXCAVATE EXISTING MATERIALS AND CONSTRUCT 10" FLEX BASE (IN TWO EQUAL LIFTS), 3" HMAC, AND 2" HMAC. CONSTRUCT CURB & GUTTER, SIDEWALKS, ETC. THE FINAL 2" SURFACE COURSE WILL BE CONSTRUCTED IN PHASE 5.

- AT CONSTRUCTION BREAKS, INSTALL A TRANSITION FROM PROP HMA TO EXISTING GRADE USING HMAC OR AS DIRECTED BY THE ENGINEER FOR APPROXIMATELY 50 LF. THE TRANSITION WILL NOT BE PAID FOR DIRECTLY BUT CONSIDERED SUBSIDIARY TO VARIOUS BID ITEMS.

## PHASE 3 CONSTRUCTION:

### (CTR STA 14+17 TO STA 34+18)

- AFTER COMPLETION OF PHASE 2, KEEP PHASE 2 WORK ZONE PAVEMENT MARKINGS IN PLACE. THEN, PLACE PHASE 3 WORK ZONE PAVEMENT MARKINGS FROM CR 173 STA 100+08 TO 105+58, PLACE TRAFFIC CONTROL DEVICES AND PRECAST CONCRETE BARRIER ALONG THE PHASE 3 WORK ZONE AS SHOWN IN THE PLANS, AND SHIFT TRAFFIC TO PHASE 3 LANES.

- CONSTRUCT STORM SEWER TRUNKLINE, LATERALS AND INLETS IN PHASE 3 CONSTRUCTION LIMITS.

- REMOVE FIRST HALF OF CULVERT AT STATION 21+00. EXCAVATE EXISTING MATERIALS AND CONSTRUCT 10" FLEX BASE (IN TWO EQUAL LIFTS), 3" HMAC, AND 2" HMAC. CONSTRUCT CURB & GUTTER, SIDEWALKS, ETC. THE FINAL 2" SURFACE COURSE WILL BE CONSTRUCTED IN PHASE 5.

- AT CONSTRUCTION BREAKS, INSTALL A TRANSITION FROM PROP HMA TO EXISTING GRADE USING HMAC OR AS DIRECTED BY THE ENGINEER FOR APPROXIMATELY 50 LF. THE TRANSITION WILL NOT BE PAID FOR DIRECTLY BUT CONSIDERED SUBSIDIARY TO VARIOUS BID ITEMS.

## PHASE 4 CONSTRUCTION:

### (CTR STA 14+17 TO STA 34+18)

- AFTER COMPLETION OF PHASE 3, PLACE PHASE 4 WORK ZONE PAVEMENT MARKINGS FROM STA 08+95 TO 33+44, PLACE TRAFFIC CONTROL DEVICES AND PRECAST CONCRETE BARRIER ALONG THE PHASE 4 WORK ZONE AS SHOWN IN THE PLANS, AND SHIFT TRAFFIC TO PHASE 4 LANES.


- REMOVE SECOND HALF OF CULVERT AT STATION 21+00. CONSTRUCT REMAINING STORM SEWER TRUNKLINE, LATERALS AND INLETS.

- EXCAVATE EXISTING MATERIALS AND CONSTRUCT 10" FLEX BASE (IN TWO EQUAL LIFTS), 3" HMAC, AND 2" HMAC. CONSTRUCT CURB & GUTTER, SIDEWALKS, ETC. THE FINAL 2" SURFACE COURSE WILL BE CONSTRUCTED IN PHASE 5.

- THE INTERSECTION OF CHISHOLM TRAIL ROAD AND THE AMAZON DRIVEWAY IS TO BE CONSTRUCTED IN HALVES AS TO ALLOW FOR CONSTANT EAST-WEST TRAFFIC.

THE SOUTHERNMOST AMAZON DRIVEWAY SHALL REMAIN IN-PLACE AND OPEN UNTIL THE AMAZON DRIVEWAY AT THE INTERSECTION HAS BEEN CONSTRUCTED. AT THAT TIME, IT MAY BE PERMANENTLY REMOVED AS SHOWN IN THE PLANS.


- AT CONSTRUCTION BREAKS, INSTALL A TRANSITION FROM PROP HMA TO EXISTING GRADE USING HMAC OR AS DIRECTED BY THE ENGINEER FOR APPROXIMATELY 50 LF. THE TRANSITION WILL NOT BE PAID FOR DIRECTLY BUT CONSIDERED SUBSIDIARY TO VARIOUS BID ITEMS.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD**  
**TRAFFIC CONTROL**  
**SEQUENCE OF WORK**

SHEET 1 OF 2

DESIGNED BY:	EB	<b>22</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

G:\TXC\Projects\City\RoundRock\9088-00\Cmisho\m.Trao11.Rd\03\CADD\01\*Smth\02-TCP\CTR+TCP\*SEQ+01.dgn 8/3/2023 11:50:14 AM pdf.pltcfp

**TRAFFIC CONTROL PLAN NARRATIVE**

**PHASE 5 CONSTRUCTION:**

**(CTR STA 14+17 TO STA 34+17 &  
CR 173 STA 100+08 TO STA 105+58)**

1. AFTER COMPLETION OF PHASE 4, REMOVE WORK ZONE PAVEMENT MARKINGS AND CONSTRUCT FINAL 2" HMAC SURFACE COURSE USING STANDARD TCP (2-4)-18. PLACE WORK ZONE TABS AT THE END OF EACH WORKDAY. PLACE 3:1 SAFETY SLOPES BETWEEN LANES DURING PLACEMENT OF OVERLAY/FINAL SURFACE COURSE AT THE END OF EACH WORKDAY. AT CONSTRUCTION BREAKS, INSTALL A TRANSITION FROM PROP HMAC GRADE TO EXISTING GRADE USING HMAC OR AS DIRECTED BY THE CONSTRUCTION OBSERVER FOR APPROXIMATELY 50 LF. THE SAFETY SLOPES AND TRANSITIONS WILL NOT BE PAID FOR DIRECTLY BUT CONSIDERED SUBSIDIARY TO VARIOUS BID ITEMS.

AFTER COMPLETION OF FINAL SURFACE INSTALL PERMANENT PAVEMENT MARKINGS, SIGNS AND PERMANENT TRAFFIC SIGNALS. OPEN ALL LANES TO THE FINAL TRAFFIC CONFIGURATION.

8/3/2023 11:50:15 AM pdf.pltcfp G:\TXC\Projects\City\RoundRock\9088-00\*Chisholm Trail Rd\03\*CADD\01\*Shts\02-TCP\CTR+TCP\*SEQ+02.dgn



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
101 W. Louis Henna Blvd., Suite 400  
Austin, TX 78728  
Tel: 512-879-0400 • www.bgeinc.com  
TBPE Registration No. F-1046


**CHISHOLM TRAIL RD  
TRAFFIC CONTROL  
SEQUENCE OF WORK**

SHEET 2 OF 2

DESIGNED BY:	EB	23
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		



8/3/2023 11:50:17 AM pdf.pltcfp  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\03\CADD\01\*Shts\02-TCP\CIR\*TCP\*TCP\*SHT.dgn



PLACE DITCH EQUIVALENT TO EXISTING TO FACILITATE TEMPORARY DRAINAGE


ITEM 508  
 CONSTRUCT TEMPORARY ASPHALT PAVEMENT FOR PHASE 2A & 2B TCP LANES USING SAME CROSS SLOPE AS EXISTING LANES. (CONSISTING OF 8" D-GR TY B PG64-22 & 2" D-GR TY C PG70-22)

TCP PHASE 1 STEP 2  
 CHISHOLM TRAIL RD  
 STA 15+44.82 TO STA 28+87.67

**LEGEND**

- CONSTRUCTION THIS PHASE
- BUILT PREVIOUSLY
- TRAFFIC FLOW


- NOTES:**
1. PROVIDE OPENINGS W/ CHANNELIZING DEVICES/TY 2 LPCB (WHERE INCLUDED PER PLANS) AT DRIVEWAY ENTRANCES AS NEEDED.
  2. MAINTAIN INTERSECTION ACCESS AT ALL TIMES UNLESS OTHERWISE APPROVED BY THE TRANSPORTATION DIRECTOR.
  3. SEE PROPOSED TYPICAL SECTIONS FOR FINAL PAVEMENT SECTION DEPTH.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046


**CHISHOLM TRAIL RD**  
**TCP TYPICAL SECTIONS**  
**PHASE 1**  
**STEP 2**

SHEET 1 OF 1

DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

24




8/3/2023 11:50:18 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm.Trao11.Rd\03\CADD\01\*Shts\02-TCP\CTR+TCP+P1\*01.dgn



**LEGEND**

- ← DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE**  
 BGE, Inc.  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP PHASE 1  
 LAYOUTS  
 STEP 2**

SHEET 1 OF 3

DESIGNED BY:	EB	<b>25</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		




8/3/2023 11:50:20 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm\Trail.Rd\03+CADD\01\*Shts\02-TCP\CTR+TCP+P1\*02.dgn



**LEGEND**

- DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046


**CHISHOLM TRAIL RD  
 TCP PHASE 1  
 LAYOUTS  
 STEP 2**

SHEET 2 OF 3






DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

**26**


8/3/2023 11:50:21 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\03\CADD\01\*Shts\02-TCP\CIR+TCP+P1\*03.dgn



**LEGEND**

-  DIRECTION OF TRAFFIC
-  PERMANENT THIS PHASE
-  TEMP PAVEMENT THIS PHASE
-  TEMP PAVEMENT PREV PHASE
-  BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.





*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046




**CHISHOLM TRAIL RD  
 TCP PHASE 1  
 LAYOUTS  
 STEP 2 - CR 173**

SHEET 3 OF 3


DESIGNED BY:	EB	<b>27</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

8/3/2023 11:50:22 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\03\CADD\01\Shts\02-TCP\CTR+TCP+TYP+SHT.dgn

**LEGEND**


-  CONSTRUCTION THIS PHASE
-  BUILT PREVIOUSLY
-  TRAFFIC FLOW

- NOTES:**
1. PROVIDE OPENINGS W/ CHANNELIZING DEVICES/TYP 2 LPCB (WHERE INCLUDED PER PLANS) AT DRIVEWAY ENTRANCES AS NEEDED.
  2. MAINTAIN INTERSECTION ACCESS AT ALL TIMES UNLESS OTHERWISE APPROVED BY THE TRANSPORTATION DIRECTOR.
  3. SEE PROPOSED TYPICAL SECTIONS FOR FINAL PAVEMENT SECTION DEPTH.



\* CTR CONSTRUCTION LIMITS  
 STA 27+43.90 TO STA 27+99.55

**TCP PHASE 2 STEP 1**  
**CHISHOLM TRAIL RD**  
 STA 23+17.85 TO STA 29+29.38



**TCP PHASE 2 STEP 1**  
**CR 173**  
 STA 100+07.66 TO STA 105+57.72

  
 Joshua T. Richter  
 8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046




**CHISHOLM TRAIL RD**  
**TCP TYPICAL SECTIONS**  
**PHASE 2**  
 STEP 1  
 SHEET 1 OF 1



DESIGNED BY:	EB	<b>28</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

8/3/2023 11:50:24 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm.Traffic\03\CADD\01\Shts\02-TCP\CIR\*TCP\*P2S1\*DETOUR\*01.dgn



**LEGEND**

-  ROAD CLOSURE
-  PROJECT LIMITS
-  PORTABLE CHANGEABLE MESSAGE SIGN



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE** Inc.  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TRAFFIC CONTROL  
 DETOUR**


PHASE 2 STEP 1

SHEET 1 OF 1

DESIGNED BY:	EB	<b>29</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		




8/3/2023 11:50:26 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\03\CADD\01\*Smts\02-TCP\CTR+TCP+P2S1\*00.dgn



**LEGEND**

- DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TxDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046



**CHISHOLM TRAIL RD  
 TCP PHASE 2  
 LAYOUTS  
 STEP 1**

SHEET 1 OF 4

DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

30

8/3/2023 11:50:27 AM pdf.pltcfgr  
 G:\TXC\Projects\CITY\RoundRock\9088-00\Chisholm\Tr011\_Rd\03\CADD\01\*SmTs\02-TCP\CTR+TCP+P2S1\*01.dgn



**LEGEND**

- DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE** Inc.  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP PHASE 2  
 LAYOUTS  
 STEP 1**

DESIGNED BY:	EB	<b>31</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		



8/3/2023 11:50:29 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm\m\Tr011\_Rd\03\CADD\01\*Snts\02-TCP\CTR+TCP+P2S1\*02.dgn



**LEGEND**

- DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TxDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046


**CHISHOLM TRAIL RD  
 TCP PHASE 2  
 LAYOUTS  
 STEP 1**

SHEET 3 OF 4






DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

**32**



8/3/2023 11:50:31 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\03\CADD\01\*Smnts\02-TCP\CR+TCP+P2S1\*03.dgn



**LEGEND**

-  DIRECTION OF TRAFFIC
-  PERMANENT THIS PHASE
-  TEMP PAVEMENT THIS PHASE
-  TEMP PAVEMENT PREV PHASE
-  BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.




*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP PHASE 2  
 LAYOUTS  
 STEP 1**




DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

SHEET 4 OF 4


**33**

8/3/2023 11:50:32 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\03\CADD\01\*Shts\02-TCP\CTR+TCP\*TYP+SHT.dgn

**LEGEND**


-  CONSTRUCTION THIS PHASE
-  BUILT PREVIOUSLY
-  TRAFFIC FLOW

- NOTES:**
1. PROVIDE OPENINGS W/ CHANNELIZING DEVICES/TYP 2 LPCB (WHERE INCLUDED PER PLANS) AT DRIVEWAY ENTRANCES AS NEEDED.
  2. MAINTAIN INTERSECTION ACCESS AT ALL TIMES UNLESS OTHERWISE APPROVED BY THE TRANSPORTATION DIRECTOR.
  3. SEE PROPOSED TYPICAL SECTIONS FOR FINAL PAVEMENT SECTION DEPTH.



\* CTR CONSTRUCTION LIMITS  
 STA 26+77.75 TO STA 27+43.90

TCP PHASE 2 STEP 2  
 CHISHOLM TRAIL RD  
 STA 23+17.85 TO STA 29+29.38



TCP PHASE 2 STEP 2  
 CR 173  
 STA 100+07.66 TO STA 105+57.72



*Joshua T. Richter*  
 8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE** Inc.  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP TYPICAL SECTIONS  
 PHASE 2  
 STEP 2**

SHEET 1 OF 1


DESIGNED BY:	EB	<b>34</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

8/3/2023 11:50:34 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm.Traffic\03\CADD\01\Shts\02-TCP\CIR\*TCP\*P252\*DETOUR\*01.dgn



**LEGEND**

- ROAD CLOSURE
- PROJECT LIMITS
- PORTABLE CHANGEABLE MESSAGE SIGN



JOSHUA T. RICHTER  
 141234  
 LICENSED PROFESSIONAL ENGINEER  
*Joshua T. Richter*  
 8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046






**CHISHOLM TRAIL RD**  
**TRAFFIC CONTROL**  
**DETOUR**  
 PHASE 2 STEP 2  
 SHEET 1 OF 1

DESIGNED BY:	EB	<b>35</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		


8/3/2023 11:50:35 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm.Traffic\03\CADD\01\*SnTs\02-TCP\CTR+TCP+P252\*00.dgn



**LEGEND**

-  DIRECTION OF TRAFFIC
-  PERMANENT THIS PHASE
-  TEMP PAVEMENT THIS PHASE
-  TEMP PAVEMENT PREV PHASE
-  BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE** Inc.  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046



**CHISHOLM TRAIL RD  
 TCP PHASE 2  
 LAYOUTS  
 STEP 2**

SHEET 1 OF 4

DESIGNED BY:	EB	<b>36</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		




8/3/2023 11:50:37 AM pdf.pltcfgr  
 G:\TXC\Projects\CITY\RoundRock\9088-00\Chisholm.Traffic\03\CADD\01\*SmTs\02-TCP\CTR+TCP+P252\*01.dgn



**LEGEND**

- DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE** Inc.  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP PHASE 2  
 LAYOUTS  
 STEP 2**

SHEET 2 OF 4

DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	


8/3/2023 11:50:38 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm\m\Trail\_Rd\03\CADD\01\*Shts\02-TCP\CTR+TCP+P252\*02.dgn



**LEGEND**

- DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP PHASE 2  
 LAYOUTS  
 STEP 2**

SHEET 3 OF 4

DESIGNED BY:	EB	<b>38</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		




8/3/2023 11:50:40 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\03\CADD\01\*Snths\02-TCP\CR+TCP+P252\*03.dgn



**LEGEND**

- DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP PHASE 2  
 LAYOUTS  
 STEP 2**

SHEET 4 OF 4




DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

**39**




8/3/2023 11:50:41 AM pdf.pltcfp  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\11.Rd\03\CADD\01\*Shts\02-TCP\CIR\*TCP\*TCP\*SHT.dgn


**LEGEND**

-  CONSTRUCTION THIS PHASE
-  BUILT PREVIOUSLY
-  TRAFFIC FLOW


- NOTES:**
1. PROVIDE OPENINGS W/ CHANNELIZING DEVICES/TYP 2 LPCB (WHERE INCLUDED PER PLANS) AT DRIVEWAY ENTRANCES AS NEEDED.
  2. MAINTAIN INTERSECTION ACCESS AT ALL TIMES UNLESS OTHERWISE APPROVED BY THE TRANSPORTATION DIRECTOR.
  3. SEE PROPOSED TYPICAL SECTIONS FOR FINAL PAVEMENT SECTION DEPTH.



TCP PHASE 3  
 CHISHOLM TRAIL RD  
 STA 14+11.27 TO STA 26+77.75




TCP PHASE 3  
 CHISHOLM TRAIL RD  
 STA 27+99.55 TO STA 34+17.53



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP TYPICAL SECTIONS  
 PHASE 3**

SHEET 1 OF 1

DESIGNED BY:	EB	<b>40</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		



8/3/2023 11:50:43 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm\Trail.Rd\03-CADD\01\*Smnts\02-TCP\CTR+TCP+P3\*00.dgn



**LEGEND**

- ← DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046



**CHISHOLM TRAIL RD  
 TCP PHASE 3  
 LAYOUTS**

SHEET 1 OF 4

DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

**41**


8/3/2023 11:50:45 AM pdf.pltfcg  
 G:\TXC\Projects\CITY\RoundRock\9088-00\Chisholm.Traffic\03\CADD\01\*Smnts\02-TCP\CIR+TCP+P3\*01.dgn



**LEGEND**

- DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TxDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046


**CHISHOLM TRAIL RD  
 TCP PHASE 3  
 LAYOUTS**

SHEET 2 OF 4

DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

1 TEMPORARY DRAINAGE UNDER PROPOSED CONSTRUCTION SHALL REMAIN IN PLACE. CAP ENDS OF STRUCTURE AND COMPLETELY FILL WITH FLOWABLE BACKFILL (ITEM 401).



8/3/2023 11:50:47 AM pdf.pltcfgr  
 G:\TXC\Projects\CITY\RoundRock\9088-00\Chisholm\m\Trao11\_Rd\03\CADD\01\*Stnts\02-TCP\CTR+TCP+P3+02.dgn



**LEGEND**

- DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TxDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*  
 8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP PHASE 3  
 LAYOUTS**

SHEET 3 OF 4


DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

**43**

1 TEMPORARY DRAINAGE UNDER PROPOSED CONSTRUCTION SHALL REMAIN IN PLACE. CAP ENDS OF STRUCTURE AND COMPLETELY FILL WITH FLOWABLE BACKFILL (ITEM 401).





8/3/2023 11:50:48 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\*Chisholm Trail.Rd\03\*CADD\01\*Shts\02-TCP\CIR+TCP+P3+03.dgn



**LEGEND**

- DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TxDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046




**CHISHOLM TRAIL RD  
 TCP PHASE 3  
 LAYOUTS  
 CR 173**

SHEET 4 OF 4


DESIGNED BY:	EB	<b>44</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

8/3/2023 11:50:49 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\*Chisholm Trail.Rd\03\*CADD\01\*Shts\02-TCP\CIR\*TCP\*TPP\*SHT.dgn


**LEGEND**

-  CONSTRUCTION THIS PHASE
-  BUILT PREVIOUSLY
-  TRAFFIC FLOW


- NOTES:**
1. PROVIDE OPENINGS W/ CHANNELIZING DEVICES/TYP 2 LPCB (WHERE INCLUDED PER PLANS) AT DRIVEWAY ENTRANCES AS NEEDED.
  2. MAINTAIN INTERSECTION ACCESS AT ALL TIMES UNLESS OTHERWISE APPROVED BY THE TRANSPORTATION DIRECTOR.
  3. SEE PROPOSED TYPICAL SECTIONS FOR FINAL PAVEMENT SECTION DEPTH.



PHASE 4  
 STA 14+17.61 TO STA 30+71.07




PHASE 4  
 STA 30+71.07 TO STA 34+17.52



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP TYPICAL SECTIONS  
 PHASE 4**

SHEET 1 OF 1

DESIGNED BY:	EB	<b>45</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		


8/3/2023 11:50:51 AM pdf.pltcfgr  
 G:\TXC\Projects\CITY\RoundRock\9088-00\Chisholm\Tral1\_Rd\03+CADD\01\*Shts\02-TCP\CTR+TCP+P4\*00.dgn



**LEGEND**

- DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TxDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED





**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP PHASE 4  
 LAYOUTS**

SHEET 1 OF 4

DESIGNED BY:	EB	<b>46</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		



8/3/2023 11:50:53 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm\Tran\03\CADD\01\*Shts\02-TCP\TCP+TCP+P4\*01.dgn



**LEGEND**

- ← DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE** Inc.  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP PHASE 4  
 LAYOUTS**


SHEET 2 OF 4

DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

**47**





8/3/2023 11:50:54 AM pdf.pltcfgr  
 G:\TXC\Projects\CITY\RoundRock\9088-00\Chisholm.Trao11.Rd\03\CADD\01\*Shts\02-TCP\CTR+TCP+P4\*02.dgn



**LEGEND**

- DIRECTION OF TRAFFIC
- PERMANENT THIS PHASE
- TEMP PAVEMENT THIS PHASE
- TEMP PAVEMENT PREV PHASE
- BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.



*Joshua T. Richter*  
 8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE**, Inc.  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP PHASE 4  
 LAYOUTS**






SHEET 3 OF 4

DESIGNED BY:	EB	<b>48</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		


8/3/2023 11:50:56 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail.Rd\03\CADD\01\*Shts\02-TCP\CR+TCP+P4\*03.dgn



**LEGEND**

-  DIRECTION OF TRAFFIC
-  PERMANENT THIS PHASE
-  TEMP PAVEMENT THIS PHASE
-  TEMP PAVEMENT PREV PHASE
-  BUILT PREVIOUSLY

- NOTES:**
1. MAINTAIN ACCESS TO ALL INTERSECTIONS AND DRIVEWAYS AT ALL TIMES UNLESS OTHERWISE NOTED.
  2. PROVIDE OPENINGS WITH TY 2 LPCB AT DRIVEWAY ENTRANCES AS NEEDED.
  3. SEE TCP SEQUENCE OF WORK.
  4. SEE BC, TCP, AND WZ STANDARDS FOR TEMPORARY SIGNING AND PAVEMENT MARKING DETAILS.
  5. SEE P&P SHEETS AND INTERSECTION LAYOUTS FOR ADDITIONAL INFORMATION.
  6. ALL CHANNELIZING DEVICES AND SIGN PLACEMENT MUST CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (TMUTCD) AND TXDOT STANDARDS.
  7. WARNING SIGN PLACEMENT SHALL NOT CONFLICT WITH EXISTING PERMANENT SIGNAGE.
  8. EXISTING GROUND MOUNTED SIGNS SHALL BE TEMPORARILY REINSTALLED ON SKIDS WHERE NEEDED FOR TCP.





*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TCP PHASE 4  
 LAYOUTS  
 CR 173**


SHEET 4 OF 4

DESIGNED BY:	EB	<b>49</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		




**STEP 1 - DRIVEWAY #8 TYPICAL**

AMAZON DWY/CHISHOLM TRAIL ROAD - 51' TYP WIDTH  
N. T. S




**STEP 2 - DRIVEWAY #8 TYPICAL**


AMAZON DWY/CHISHOLM TRAIL ROAD - 51' TYP WIDTH  
N. T. S




**STEP 1 - FIRST HALF OF DRWY #8 CONST**




**STEP 1 - CHISHOLM TRL TYPICAL FOR FIRST HALF OF DRWY #8 CONST**



**STEP 2 - SECOND HALF OF DRWY #8 CONST**



**STEP 2 - CHISHOLM TRL TYPICAL FOR SECOND HALF OF DRWY #8 CONST**



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
101 W. Louis Henna Blvd., Suite 400  
Austin, TX 78728  
Tel: 512-879-0400 • www.bgeinc.com  
TBPE Registration No. F-1046


**CHISHOLM TRAIL RD  
TRAFFIC CONTROL PLAN  
DRIVEWAY #8 DETAILS**

SHEET 1 OF 1


DESIGNED BY:	EB	50
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

8/3/2023 11:50:57 AM pdf.pltcfp G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\03\CADD\01\*SmTs\02-TCP\CTR+TCP\*INT\*01.dgn

8/3/2023 11:51:00 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm.Traffic\03\CADD\01\*Steps\02-TCP\CIR\*TCP\*DWY\*01.dgn



**STEP 1 - DRIVEWAY INTERSECTION  
 PLAN VIEW**




STEP 1 - CONSTRUCT ROADWAY 10" FLEX BASE W/ PRIME COAT,  
 3" HMA TY B,  
 2" HMA TY C  
 & DRIVEWAY BASE LAYER


PROPERTIES WITH SINGLE DRIVEWAY ACCESS, THE CONTRACTOR WILL MAINTAIN ACCESS TO DRIVEWAY AT ALL TIMES UNLESS OTHERWISE APPROVED BY THE TRANSPORTATION DIRECTOR.

**STEP 1 - DRIVEWAY INTERSECTION  
 TYPICAL SECTION**

NOTE:  
 USE THIS DETAIL TO CONSTRUCT ALL DRIVEWAYS EXCEPT FOR DRIVEWAY 8.



**STEP 2 - DRIVEWAY INTERSECTION  
 PLAN VIEW**



STEP 2 - CONSTRUCT DRIVEWAY FINISHED SURFACE IN HALF WIDTHS TO ALLOW FOR DRIVEWAY ACCESS.

PROPERTIES WITH SINGLE DRIVEWAY ACCESS, THE CONTRACTOR WILL MAINTAIN ACCESS TO DRIVEWAY AT ALL TIMES UNLESS OTHERWISE APPROVED BY THE TRANSPORTATION DIRECTOR.

**STEP 2 - DRIVEWAY INTERSECTION  
 TYPICAL SECTION**

STATE OF TEXAS  
 JOSHUA T. RICHTER  
 141234  
 LICENSED PROFESSIONAL ENGINEER  
*Joshua T. Richter*  
 8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 TRAFFIC CONTROL PLAN  
 DRIVEWAY DETAILS**

SHEET 1 OF 1

DESIGNED BY:	EB	<b>51</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

## **Attachment D – Temporary Best Management Practices and Measures**

Prior to the commencement of any construction activity, the contractor shall install silt fence, rock filter dam, rock bedding at construction exit, and erosion control logs, per the SW3P plan. All temporary BMPs are to be installed per TCEQ and local requirements.

As surface water flows from and through disturbed areas, the proposed temporary BMPs will prevent pollution by filtering the increased sediment loads and other pollutants (listed in “Attachment B – Potential Sources of Contamination”) prior to any runoff leaving the site. As shown in the attached SW3P plans, silt fence will be utilized downstream of any grading and construction activities to remove debris and sediment from run-off in that area. Erosion control logs will prevent sediment laden runoff from entering the storm sewer system during construction. Rock filter dams will prevent excessive erosion from the storm sewer outfalls and stabilized construction exits will prevent the transport of sediment off-site.

In using the aforementioned treatment methods and maintaining natural drainage patterns downgradient of the proposed site, any flow to natural occurring sensitive features, both known and unknown, will be maintained.



**A. GENERAL SITE DATA**

1. PROJECT LIMITS: FROM 0.4 MI ALONG CHISHOLM TRAIL TO IH 35 SB FRONTAGE ROAD

2. PROJECT SITE MAPS:

- \* Project Location Map: Shown on Title Sheet
  - \* Drainage Patterns: Shown on Drainage Area Maps. Patterns will remain as existing.
  - \* Approx. Slopes Anticipated After Major Gradients and Areas of Soil Disturbance: Shown on Typical Sections Maximum 2:1
  - \* Major Controls and Locations of Stabilization Practices: Shown on Summary of SW3P Sheets
  - \* Project Specific Locations: Off-site waste, borrow, or storage areas are not part of this SW3P.
  - \* Surface Waters and Discharge Locations: Shown on Drainage and Culvert Layout Sheets
- BEG LAT 30.550019      BEG LONG -97.691687  
 END LAT 30.550085      END LONG -97.691686

3. PROJECT DESCRIPTION:

FOR THE RECONSTRUCTION OF APPROX. 0.4 MI OF THE EXISTING 2-LANE ROADWAY SECTION TO A 5-LANE URBAN FACILITY AND RECONSTRUCTION OF CR 173 TO THE IH 35 SB FRONTAGE ROAD.

Non-Joint Bid Utilities are not part of this SW3P.

4. FOR MAJOR SOIL DISTURBING ACTIVITIES SEQUENCE OF EVENTS:

1. Install controls down-slope of work area and initiate inspection.
2. Begin phased construction with interim stabilization practices. Adjust erosion and sedimentation controls during construction to meet requirements and changing conditions and as directed/approved by the Engineer.
3. Major soil disturbing activities may include but are not limited to: right-of-way preparation, cut and/or fill to improve roadway profile, final grading and placement of topsoil and the following (if marked):
  - Placement of road base
  - Extensive ditch grading
  - Upgrading or replacing culverts or bridges
  - Temporary detour road(s)
  - Other: \_\_\_\_\_

5. EXISTING AND PROPOSED CONDITIONS:

Description of existing vegetative cover: The existing vegetation includes grassed slopes.  
 Percentage of existing vegetative cover: Existing coverage is 80%.  
 Existing vegetative cover: (mark one)     Thick or uniformly established  
    Thin and Patchy  
    None or minimal cover

Site Acreage: 6.74	Acreage disturbed: 5.73
Site runoff coefficient (pre-construction): 0.54	Site runoff coefficient (post-construction): 0.73

6. RECEIVING WATERS: (Mark all that apply)

- A classified stream does not pass through project.
  - A classified stream passes through project. Name \_\_\_\_\_ Segment Number \_\_\_\_\_
- Name of receiving waters that will receive discharges from disturbed areas of the project: \_\_\_\_\_
- Site is in a Municipal Separate Storm Sewer System (MS4).  
 MS4 Operator (name): City of Round Rock
- Description of soils: Dass silty clay and Eckrant cobbly clay

**B. BEST MANAGEMENT PRACTICES**

General timing or sequence for implementation of BMPs shall be as required and/or as directed/approved by the Engineer to provide adequate controls. BMPs shown on plan sheets are to be considered "proposed" unless/until install date is shown. BMPs are to reduce sediments from road construction activities.

1. SOIL STABILIZATION PRACTICES: (Select T = Temporary or P = Permanent, as applicable)

- |  |   |
|--|---|
| <input type="checkbox"/> SEEDING<br><input type="checkbox"/> MULCHING (Hay or Straw)<br><input type="checkbox"/> BUFFER ZONES<br><input type="checkbox"/> PLANTING<br><input type="checkbox"/> COMPOST/MULCH FILTER BERM<br><input type="checkbox"/> SODDING | <input type="checkbox"/> PRESERVATION OF NATURAL RESOURCES<br><input type="checkbox"/> FLEXIBLE CHANNEL LINER<br><input type="checkbox"/> RIGID CHANNEL LINER<br><input type="checkbox"/> SOIL RETENTION BLANKET<br><input type="checkbox"/> COMPOST MANUFACTURED TOPSOIL<br><input type="checkbox"/> OTHER: (Specify Practice) |
|--|---|

2. STRUCTURAL PRACTICES: (Select T = Temporary or P = Permanent, as applicable)

- SILT FENCES
- HAY BALES
- ROCK FILTER DAMS
- DIVERSION, INTERCEPTOR, OR PERIMETER DIKES
- DIVERSION, INTERCEPTOR, OR PERIMETER SWALES
- DIVERSION DIKE AND SWALE COMBINATIONS
- PIPE SLOPE DRAINS
- PAVED FLUMES
- ROCK BEDDING AT CONSTRUCTION EXIT
- TIMBER MATTING AT CONSTRUCTION EXIT
- CHANNEL LINERS
- SEDIMENT TRAPS
- SEDIMENT BASINS
- STORM INLET SEDIMENT TRAP
- STONE OUTLET STRUCTURES
- CURBS AND GUTTERS
- STORM SEWERS
- VELOCITY CONTROL DEVICES
- OTHER: Erosion Control Logs

3. STORM WATER MANAGEMENT:

The proposed facility was designed in consideration of hydraulic design standards to convey stormwater in a manner that is protective of public safety and property. The control of erosion from the facility is inherent to the design. Additional factors affecting post-construction stormwater at the project location include: (mark all that apply)

- Existing or new vegetation provides natural filtration.
- The design includes provisions for permanent erosion controls provided by strategically placed pervious and impervious surfaces.
- Project includes permanent sedimentation controls (other than grass).
- Velocities do not require dissipation devices.
- Velocity-dissipation devices included in the design.
- Other: \_\_\_\_\_

4. NON-STORM WATER DISCHARGES:

Off-site discharges are prohibited except as follows:

1. Discharges from fire fighting activities and/or fire hydrant flushings.
2. Vehicle, external building, and pavement wash water where detergents and soaps are not used and where spills or leaks of toxic or hazardous materials have not occurred (unless all spilled material has been removed).
3. Plain water used to control dust.
4. Plain water originating from potable water sources.
5. Uncontaminated groundwater, spring water or accumulated stormwater.
6. Foundation or footing drains where flows are not contaminated with process materials such as solvents.
7. Other: \_\_\_\_\_

Concrete truck wash water discharges on the site should be prohibited or minimized. If allowed by the Engineer, they must be managed in a manner so as not to contaminate surface water. They must not be located in areas of concentrated flow. Concrete truck wash-out locations must be shown on the SW3P Layout and included in the inspections.

Hazardous material spill/leak shall be prevented or minimized. At a minimum, this includes asphalt products, fuels, oils, lubricants, solvents, paints, acids, concrete curing compounds and chemical additives for soil stabilization. BMPs shall be implemented to the storage areas of these products. All spills must be cleaned and disposed properly and reported to the Engineer. Report any release at or above the reportable quantity during a 24 hour period to the National Response Center at 1-800-424-8802.

**C. OTHER REQUIREMENTS & PRACTICES**

1. MAINTENANCE:

All erosion and sediment controls shall be maintained in good working order. If a repair is necessary, it shall be performed before the next anticipated storm event but no later than 7 calendar days after the surrounding exposed ground has dried sufficiently to prevent further damage from equipment. If maintenance prior to the next anticipated storm event is impracticable, maintenance must be scheduled and accomplished as soon as practicable. Disturbed areas on which construction activities have ceased, temporarily or permanently, shall be stabilized within 14 calendar days unless they are scheduled to and do resume within 21 calendar days. The areas adjacent to creeks and drainageways shall have priority followed by protecting storm sewer inlets.

2. INSPECTION:

For areas of the construction site that have not been finally stabilized, areas used for storage of materials, structural control measures, and locations where vehicles enter or exit the site, personnel provided by the permittee and familiar with the SW3P must inspect disturbed areas at least once every fourteen (14) calendar days and within twenty four (24) hours of the end of a storm of 0.5 inches or greater. As an alternative to the above-described inspection schedule of once every fourteen (14) calendar days and within twenty four (24) hours of a storm of 0.5 inches or greater, the SW3P may be developed to require that these inspections will occur at least once every seven (7) calendar days. If this alternative schedule is developed, the inspection must occur on a specifically defined day, regardless of whether or not there has been rainfall since the previous inspection. An Inspection and Maintenance Report shall be prepared for each inspection and the controls shall be revised on the SW3P within seven (7) calendar days following the inspection.

3. WASTE MATERIALS:

All non-hazardous municipal waste materials such as litter, rubbish, trash and garbage located on or originating from the project shall be collected and stored in a securely lidded metal dumpster, provided by the Contractor. The dumpster shall be emptied as necessary or as required by local regulation and the trash shall be hauled to a permitted disposal facility. The burying of non-hazardous municipal waste on the project shall not be permitted. Construction material waste sites, stockpiles and haul roads shall be constructed to minimize and control the amount of sediment that may enter receiving waters. Construction material waste sites shall not be located in any wetland, water body or stream bed. Construction staging areas and vehicle maintenance areas shall be constructed in a manner to minimize the runoff of pollutants.

4. OFFSITE VEHICLE TRACKING:

Off-site vehicle tracking of sediments and the generation of dust must be minimized. Excess sediments on road shall be removed on a regular basis as directed/approved by the Engineer.

5. OTHER:


See the EPIC sheet for additional environmental information.



8/3/2023



		BGE, Inc. 101 Louis Henna Blvd., Suite 400 Tel: 512-879-0400 • www.bgeinc.com TBPE Registration No. F-1046	
<b>CHISHOLM TRAIL RD STORM WATER POLLUTION PREVENTION PLAN (SW3P)</b>			
SHEET 1 OF 1			
FED. RD. DIV. NO.	FEDERAL AID PROJECT NO.	HIGHWAY NO.	
6		XXXX	
STATE	DISTRICT	COUNTY	
TEXAS	AUS	COUNTY	SHEET NO.
CONTROL	SECTION	JOB	
XXXX	XX	XXX	221

8/3/2023 11:55:33 AM pdf.pltcf g:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\11-Rd\03-CADD\01-Shts\14-ENV\CTR+SW3P\*01.dgn



### LEGEND

- TEMPORARY SEDIMENT CNTRL FENCE
- ROCK FILTER DAM
- EROSION CONTROL LOGS AT INLETS
- FLOW ARROWS
- TOPSOIL AND SEEDING
- BLOCK SODDING



*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE**  
 BGE, Inc.  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

## CHISHOLM TRAIL RD ENVIRONMENTAL LAYOUTS


SHEET 1 OF 3

DESIGNED BY:	EB	<b>222</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		





8/3/2023 11:55:37 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\*Chisholm Trail.Rd\03\*CADD\01\*Shts\14-ENV\CTR+SW3P\*03.dgn



**LEGEND**

- TEMPORARY SEDIMENT CNTRL FENCE
- ROCK FILTER DAM
- EROSION CONTROL LOGS AT INLETS
- FLOW ARROWS
- TOPSOIL AND SEEDING
- BLOCK SODDING



JOSHUA T. RICHTER  
 141234  
 LICENSED PROFESSIONAL ENGINEER  
*Joshua T. Richter*  
 8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 ENVIRONMENTAL  
 LAYOUTS**

SHEET 3 OF 3

DESIGNED BY:	EB	<b>224</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

DATE: 8/3/2023  
 FILE: G:\TXC\Projects\City\_RoundRock\9088-00-Chisholm Trail Rd\03\_CADD\01\_Shts\14-ENV\CTR-EPIC.dgn  
 DISCLAIMER: The use of this standard is governed by the "Texas Engineering Practice Act". No warranty of any kind is made by TxDOT for any purpose whatsoever. TxDOT assumes no responsibility for the conversion of this standard to other formats or for incorrect results or damages resulting from its use.

**I. STORMWATER POLLUTION PREVENTION-CLEAN WATER ACT SECTION 402**

TPDES TXR 150000: Stormwater Discharge Permit or Construction General Permit required for projects with 1 or more acres disturbed soil. Projects with any disturbed soil must protect for erosion and sedimentation in accordance with Item 506.

List MS4 Operator(s) that may receive discharges from this project. They may need to be notified prior to construction activities.

1. City of Roundrock

2.  No Action Required  Required Action

Action No.

- Prevent stormwater pollution by controlling erosion and sedimentation in accordance with TPDES Permit TXR 150000.
- Comply with the SW3P and revise when necessary to control pollution or required by the Engineer.
- The project disturbs live or more acres of surface area. The total disturbed acreage is the combined acreage to be disturbed on the project and the contractors PSL if on site or within one mile of the project area.
- The Contractor shall file a NOI, NOC, if applicable, and a NOT and post a large site notice along with other requirements as the entity of having day-to-day operational control of the work shown on the plans in the right-of-way.

**II. WORK IN OR NEAR STREAMS, WATERBODIES AND WETLANDS CLEAN WATER ACT SECTIONS 401 AND 404**

USACE Permit required for filling, dredging, excavating or other work in any water bodies, rivers, creeks, streams, wetlands or wet areas.

The Contractor must adhere to all of the terms and conditions associated with the following permit(s):

- No Permit Required
- Nationwide Permit 14 - PCN not Required (less than 1/10th acre waters or wetlands affected)
- Nationwide Permit 14 - PCN Required (1/10 to <1/2 acre, 1/3 in tidal waters)
- Individual 404 Permit Required
- Other Nationwide Permit Required: NWP#

Required Actions: List waters of the US permit applies to, location in project and check Best Management Practices planned to control erosion, sedimentation and post-project TSS.

1. N/A

The elevation of the ordinary high water marks of any areas requiring work to be performed in the waters of the US requiring the use of a nationwide permit can be found on the Bridge Layouts.

**Best Management Practices:**

Erosion	Sedimentation	Post-Construction TSS
<input checked="" type="checkbox"/> Temporary Vegetation	<input checked="" type="checkbox"/> Silt Fence	<input type="checkbox"/> Vegetative Filter Strips
<input type="checkbox"/> Blankets/Matting	<input checked="" type="checkbox"/> Rock Berm	<input type="checkbox"/> Retention/Irrigation Systems
<input type="checkbox"/> Mulch	<input type="checkbox"/> Triangular Filter Dike	<input type="checkbox"/> Extended Detention Basin
<input checked="" type="checkbox"/> Sodding	<input checked="" type="checkbox"/> Sand Bag Berm	<input type="checkbox"/> Constructed Wetlands
<input type="checkbox"/> Interceptor Swale	<input type="checkbox"/> Straw Bale Dike	<input type="checkbox"/> Wet Basin
<input type="checkbox"/> Diversion Dike	<input type="checkbox"/> Brush Berms	<input type="checkbox"/> Erosion Control Compost
<input type="checkbox"/> Erosion Control Compost	<input type="checkbox"/> Erosion Control Compost	<input type="checkbox"/> Mulch Filter Berm and Socks
<input type="checkbox"/> Mulch Filter Berm and Socks	<input checked="" type="checkbox"/> Mulch Filter Berm and Socks	<input type="checkbox"/> Compost Filter Berm and Socks
<input type="checkbox"/> Compost Filter Berm and Socks	<input type="checkbox"/> Compost Filter Berm and Socks	<input checked="" type="checkbox"/> Vegetation Lined Ditches
	<input type="checkbox"/> Stone Outlet Sediment Traps	<input type="checkbox"/> Sand Filter Systems
	<input type="checkbox"/> Sediment Basins	<input type="checkbox"/> Grassy Swales

**III. CULTURAL RESOURCES**

Refer to TxDOT Standard Specifications in the event historical issues or archeological artifacts are found during construction. Upon discovery of archeological artifacts (bones, burnt rock, flint, pottery, etc.) cease work in the immediate area and contact the Engineer immediately.

No Action Required  Required Action

Action No.

1. N/A

**IV. VEGETATION RESOURCES**

Preserve native vegetation to the extent practical. Contractor must adhere to Construction Specification Requirements Specs 162, 164, 192, 193, 506, 730, 751, 752 in order to comply with requirements for invasive species, beneficial landscaping, and tree/brush removal commitments.

No Action Required  Required Action

Action No.

- Minimize the amount proposed for clearing and removal of native vegetation will be avoided to the greatest extent possible.
- The use of any non-native plant species in revegetation will be discouraged.

**V. FEDERAL LISTED, PROPOSED THREATENED, ENDANGERED SPECIES, CRITICAL HABITAT, STATE LISTED SPECIES, CANDIDATE SPECIES AND MIGRATORY BIRDS.**

No Action Required  Required Action

Action No.

1. Between October 1 and February 15, the Contractor will remove all old migratory bird nests from any structure that would be affected by the proposed project. In addition, the Contractor would be prepared to prevent migratory birds from building nests by utilizing nest prevention methods, such as bird-deterrent netting and bird repelling sprays and/or gels, between February 15 and October 1. In the event that migratory birds are encountered on-site during project construction, adverse impacts on protected birds, active nests, eggs, and/or young would be avoided.

2. Avoid harming all wildlife species if encountered and allow them to safely leave the project site. Due diligence should be used to avoid killing or harming any wildlife species in the implementation of the project.

If any of the listed species are observed, cease work in the immediate area, do not disturb species or habitat and contact the Engineer immediately. The work may not remove active nests from bridges and other structures during nesting season of the birds associated with the nests. If caves or sinkholes are discovered, cease work in the immediate area, and contact the Engineer immediately.

**LIST OF ABBREVIATIONS**

BMP: Best Management Practice	SPCC: Spill Prevention Control and Countermeasure
CGP: Construction General Permit	SW3P: Storm Water Pollution Prevention Plan
DSHS: Texas Department of State Health Services	PCN: Pre-Construction Notification
FHWA: Federal Highway Administration	PSL: Project Specific Location
MOA: Memorandum of Agreement	TCEQ: Texas Commission on Environmental Quality
MOU: Memorandum of Understanding	TPDES: Texas Pollutant Discharge Elimination System
MS4: Municipal Separate Stormwater Sewer System	TPWD: Texas Parks and Wildlife Department
MBTA: Migratory Bird Treaty Act	TxDOT: Texas Department of Transportation
NOT: Notice of Termination	T&E: Threatened and Endangered Species
NWP: Nationwide Permit	USACE: U.S. Army Corps of Engineers
NOI: Notice of Intent	USFWS: U.S. Fish and Wildlife Service

**VI. HAZARDOUS MATERIALS OR CONTAMINATION ISSUES**

General (applies to all projects):

Comply with the Hazard Communication Act (the Act) for personnel who will be working with hazardous materials by conducting safety meetings prior to beginning construction and making workers aware of potential hazards in the workplace. Ensure that all workers are provided with personal protective equipment appropriate for any hazardous materials used. Obtain and keep on-site Material Safety Data Sheets (MSDS) for all hazardous products used on the project, which may include, but are not limited to the following categories: Paints, acids, solvents, asphalt products, chemical additives, fuels and concrete curing compounds or additives. Provide protected storage, off bare ground and covered, for products which may be hazardous. Maintain product labelling as required by the Act. Maintain an adequate supply of on-site spill response materials, as indicated in the MSDS. In the event of a spill, take actions to mitigate the spill as indicated in the MSDS, in accordance with safe work practices, and contact the District Spill Coordinator immediately. The Contractor shall be responsible for the proper containment and cleanup of all product spills.

Contact the Engineer if any of the following are detected:

- \* Dead or distressed vegetation (not identified as normal)
- \* Trash piles, drums, canister, barrels, etc.
- \* Undesirable smells or odors
- \* Evidence of leaching or seepage of substances

Does the project involve any bridge class structure rehabilitation or replacements (bridge class structures not including box culverts)?

Yes  No

If "No", then no further action is required.

If "Yes", then TxDOT is responsible for completing asbestos assessment/inspection.

Are the results of the asbestos inspection positive (is asbestos present)?

Yes  No

If "Yes", then TxDOT must retain a DSHS licensed asbestos consultant to assist with the notification, develop abatement/mitigation procedures, and perform management activities as necessary. The notification form to DSHS must be postmarked at least 15 working days prior to scheduled demolition.

If "No", then TxDOT is still required to notify DSHS 15 working days prior to any scheduled demolition.

In either case, the Contractor is responsible for providing the date(s) for abatement activities and/or demolition with careful coordination between the Engineer and asbestos consultant in order to minimize construction delays and subsequent claims.

Any other evidence indicating possible hazardous materials or contamination discovered on site. Hazardous Materials or Contamination Issues Specific to this Project:

No Action Required  Required Action

Action No.

1. If hazardous materials presenting a risk to human health or safety are encountered during construction, cease work immediately (where the hazardous materials were identified) and contact the Project Manager.


**VII. OTHER ENVIRONMENTAL ISSUES**

(includes regional issues such as Edwards Aquifer District, etc.)

No Action Required  Required Action


Action No.

1. Comply with WPAP.

 Texas Department of Transportation		Design Division Standard		
<b>ENVIRONMENTAL PERMITS, ISSUES AND COMMITMENTS EPIC</b>				
FILE: epic.dgn	DN: TxDOT	CR: RG	DW: VP	CK: AR
©TxDOT: February 2015	CONT	SECT	JOB	HIGHWAY
12-12-2011 (DS) REVISIONS	XXXX	XX	XXX	XXXX
05-07-14 ADDED NOTE SECTION IV.	DIST	COUNTY	SHEET NO.	
01-23-2015 SECTION I (CHANGED ITEM 1122 TO ITEM 506, ADDED GRASSY SWALES.	AUS	COUNTY	225	



8/3/2023 11:55:40 AM pdf.pltcf G:\TXC\Projects\City\RoundRock\9088-00\Cni.sho\m.Tra\11\_Rd\03\CADD\01\*Stnts\14-ENV\CTR-ENV\*DTL\*01.dgn




CROSS SECTION

**NOTES:**

1. STONE SIZE SHALL BE 3" - 8" OPEN GRADED ROCK.
2. THICKNESS OF CRUSHED STONE PAD TO BE NOT LESS THAN 8".
3. LENGTH SHALL BE A MINIMUM OF 50' FROM ACTUAL ROADWAY, AND WIDTH NOT LESS THAN FULL WIDTH OF INGRESS/EGRESS.
4. ENTRANCE SHALL BE PROPERLY GRADED TO PREVENT RUNOFF FROM LEAVING THE CONSTRUCTION SITE.
5. THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS OF WAY. ALL SEDIMENT SPILLED, DROPPED, WASHED OR TRACKED ONTO PUBLIC RIGHTS OF WAY MUST BE REMOVED IMMEDIATELY BY CONTRACTOR.
6. AS NECESSARY, WHEELS MUST BE CLEANED TO REMOVE SEDIMENT PRIOR TO ENTRANCE ONTO PUBLIC RIGHT OF WAY. WHEN WASHING IS REQUIRED, IT SHALL BE DONE ON AN AREA STABILIZED WITH CRUSHED STONE WHICH DRAINS INTO AN APPROVED SEDIMENT TRAP OR SEDIMENT BASIN. ALL SEDIMENT SHALL BE PREVENTED FROM ENTERING ANY STORM DRAIN, DITCH OR WATERCOURSE USING APPROVED METHODS.

RECORD SIGNED COPY ON FILE AT PUBLIC WORKS APPROVED <b>03-25-11</b> DATE <small>THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR THE APPROPRIATE USE OF THIS DETAIL. (NOT TO SCALE)</small>	CITY OF ROUND ROCK  STABILIZED CONSTRUCTION ENTRANCE DETAIL	DRAWING NO: EC-09  
---	--	------------------------------



CROSS SECTION

**NOTES:**

1. STEEL POSTS WHICH SUPPORT THE SILT FENCE SHALL BE INSTALLED ON A SLIGHT ANGLE TOWARD THE ANTICIPATED RUNOFF SOURCE. POST MUST BE EMBEDDED A MIN. OF ONE (1') FOOT.
2. THE TOE OF THE SILT FENCE SHALL BE TRENCHED IN WITH A SPADE OR MECHANICAL TRENCHER, SO THAT THE DOWNSLOPE FACE OF THE TRENCH IS FLAT AND PERPENDICULAR TO THE LINE OF FLOW. WHERE FENCE CANNOT BE TRENCHED IN (E.G. PAVEMENT) WEIGHT FABRIC FLAP WITH WASHED GRAVEL ON UPHILL SIDE TO PREVENT FLOW UNDER FENCE.
3. THE TRENCH MUST BE A MINIMUM OF 6 INCHES DEEP AND 6 INCHES WIDE TO ALLOW FOR THE SILT FENCE FABRIC TO BE LAID IN THE GROUND AND BACKFILLED WITH COMPACTED MATERIAL.
4. SILT FENCE SHALL BE SECURELY FASTENED TO EACH STEEL SUPPORT POST OR TO WOVEN WIRE, WHICH IN TURN IS SECURELY FASTENED TO THE STEEL FENCE POSTS.
5. INSPECTION SHALL BE MADE WEEKLY OR AFTER EACH RAINFALL EVENT AND REPAIR OR REPLACEMENT SHALL BE MADE PROMPTLY AS NEEDED.
6. SILT FENCE SHALL BE REMOVED WHEN THE SITE IS COMPLETELY STABILIZED SO AS NOT TO BLOCK OR IMPEDE STORM FLOW OR DRAINAGE.
7. ACCUMULATED SILT SHALL BE REMOVED WHEN IT REACHES A DEPTH OF 6 INCHES. THE SILT SHALL BE DISPOSED OF IN AN APPROVED SITE AND IN SUCH A MANNER AS TO NOT CONTRIBUTE TO ADDITIONAL SILTATION.
8. SILT FENCE SHALL BE REMOVED AS SOON AS THE SOURCE OF SEDIMENT IS STABILIZED

RECORD SIGNED COPY ON FILE AT PUBLIC WORKS APPROVED <b>03-25-11</b> DATE <small>THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR THE APPROPRIATE USE OF THIS DETAIL. (NOT TO SCALE)</small>	CITY OF ROUND ROCK  SILT FENCE DETAIL	DRAWING NO: EC-10  
---	---	------------------------------

*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE** Inc.  
101 W. Louis Henna Blvd., Suite 400  
Austin, TX 78728  
Tel: 512-879-0400 • www.bgeinc.com  
TBPE Registration No. F-1046


CHISHOLM TRAIL RD  
ENVIRONMENTAL  
STANDARD DETAILS

SHEET 1 OF 3

DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

226


8/3/2023 11:55:43 AM pdf.plt cfcg  
G:\TXC\Projects\City\RoundRock\9088-00\Cni.sho\m.Tra\11.Rd\03\CADD\01\*Stnts\14-ENV\CTR+ENV\*DTL\*02.dgn



**NOTES:**

1. USE ONLY OPEN GRADED ROCK (3 to 5") DIAMETER FOR ALL CONDITIONS.
2. THE ROCK BERM SHALL BE SECURED WITH A WOVEN WIRE SHEATHING HAVING MAXIMUM 1" OPENING AND MINIMUM WIRE DIAMETER OF 20 GAUGE.
3. THE ROCK BERM SHALL BE INSPECTED DAILY OR AFTER EACH RAIN, AND THE STONE AND/ OR FABRIC CORE-WOVEN SHEATHING SHALL BE REPLACED WHEN THE STRUCTURE CEASES TO FUNCTION AS INTENDED, DUE TO SEDIMENT ACCUMULATION AMONG THE ROCKS, WASHOUT, CONSTRUCTION TRAFFIC DAMAGE, ETC.
4. IF SEDIMENT REACHES A DEPTH OF 6", THE SEDIMENT SHALL BE REMOVED AND DISPOSED OF ON AN APPROVED SITE AND IN A MANNER THAT WILL NOT CREATE A SEDIMENTATION PROBLEM.
5. WHEN THE SITE IS COMPLETELY STABILIZED, THE BERM AND ACCUMULATED SEDIMENT SHALL BE REMOVED AND DISPOSED OF IN AN APPROVED MANNER.

RECORD SIGNED COPY ON FILE AT PUBLIC WORKS APPROVED 03-25-11 DATE	<b>CITY OF ROUND ROCK</b>	DRAWING NO: EC-12
THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR THE APPROPRIATE USE OF THIS DETAIL. (NOT TO SCALE)	<b>ROCK BERM DETAIL</b>	



**NOTES:**

1. WHERE MINIMUM CLEARANCES CAUSE TRAFFIC TO DRIVE IN THE GUTTER, THE CONTRACTOR MAY SUBSTITUTE A 1" X 4" BOARD SECURED WITH CONCRETE NAILS 3' O.C. NAILED INTO THE GUTTER IN LIEU OF SANDBAGS TO HOLD THE FILTER DIKE IN PLACE. UPON REMOVAL, CLEAN ANY DIRT/DEBRIS FROM NAILING LOCATIONS, APPLY CHEMICAL SANDING AGENT AND APPLY NON-SHRINK GROUT FLUSH WITH SURFACE OF GUTTER.
2. A SECTION OF FILTER FABRIC SHALL BE REMOVED AS SHOWN ON THIS DETAIL OR AS DIRECTED BY THE ENGINEER OR DESIGNATED REPRESENTATIVE. FABRIC MUST BE SECURED TO WIRE BACKING WITH CLIPS OR HOG RINGS AT THIS LOCATION.
3. DAILY INSPECTION SHALL BE MADE BY THE CONTRACTOR AND SILT ACCUMULATION MUST BE REMOVED WHEN DEPTH REACHES 2".
4. CONTRACTOR SHALL MONITOR THE PERFORMANCE OF INLET PROTECTION DURING EACH RAINFALL EVENT AND IMMEDIATELY REMOVE THE INLET PROTECTIONS IF THE STORM-WATER BEGINS TO OVERTOP THE CURB.
5. INLET PROTECTIONS SHALL BE REMOVED AS SOON AS THE SOURCE OF SEDIMENT IS STABILIZED.

RECORD SIGNED COPY ON FILE AT PUBLIC WORKS APPROVED 03-25-11 DATE	<b>CITY OF ROUND ROCK</b>	DRAWING NO: EC-14
THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR THE APPROPRIATE USE OF THIS DETAIL. (NOT TO SCALE)	<b>CURB INLET PROTECTION DETAIL</b>	

STATE OF TEXAS  
JOSHUA T. RICHTER  
141234  
LICENSED PROFESSIONAL ENGINEER

*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE** Inc.  
101 W. Louis Henna Blvd., Suite 400  
Austin, TX 78728  
Tel: 512-879-0400 • www.bgeinc.com  
TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
ENVIRONMENTAL  
STANDARD DETAILS**


SHEET 2 OF 3

DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

**227**




8/3/2023 11:55:45 AM pdf.plt cfcg G:\TXC\Projects\City\RoundRock\9088-00\Cni\sho\m\Tro\1\_Rd\03\CADD\01\*Stnts\14-ENV\CTR+ENV\*DTL\*03.dgn



**NOTES:**

1. EROSION CONTROL LOG CONTAINMENT MESH SHALL BE 100% BIODEGRADABLE, PHOTODEGRADABLE OR RECYCLABLE; AND FILL MATERIAL SHALL CONSIST OF MULCH, ASPEN EXCELSIOR FIBERS, CHIPPED SITE VEGETATION, COCONUT FIBERS, 100% RECYCLABLE FIBERS, OR ANY OTHER ACCEPTABLE MATERIAL EXCLUDING STRAW AND HAY.
2. DAILY INSPECTION SHALL BE MADE BY THE CONTRACTOR AND SILT ACCUMULATION MUST BE REMOVED WHEN DEPTH REACHES 6".
3. CONTRACTOR SHALL MONITOR THE PERFORMANCE OF INLET PROTECTION DURING EACH RAINFALL EVENT AND IMMEDIATELY CLEAN THE INLET PROTECTION IF EXCESSIVE PONDING OCCURS.
4. INLET PROTECTIONS SHALL BE REMOVED AS SOON AS THE SOURCE OF SEDIMENT IS STABILIZED.

RECORD SIGNED COPY ON FILE AT PUBLIC WORKS APPROVED 03-25-11 DATE THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR THE APPROPRIATE USE OF THIS DETAIL. (NOT TO SCALE)	<b>CITY OF ROUND ROCK</b>	DRAWING NO: EC-16
	<b>AREA INLET PROTECTION WITH EROSION CONTROL LOG DETAIL</b>	



RECORD SIGNED COPY ON FILE AT PUBLIC WORKS APPROVED 03-25-11 DATE THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR THE APPROPRIATE USE OF THIS DETAIL. (NOT TO SCALE)	<b>CITY OF ROUND ROCK</b>	DRAWING NO: EC-17
	<b>EROSION CONTROL LOG DETAIL</b>	

STATE OF TEXAS  
JOSHUA T. RICHTER  
141234  
LICENSED PROFESSIONAL ENGINEER

*Joshua T. Richter*

8/3/2023

NO.	DATE	REVISION	APPROVED

**BGE** Inc.  
101 W. Louis Henna Blvd., Suite 400  
Austin, TX 78728  
Tel: 512-879-0400 • www.bgeinc.com  
TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
ENVIRONMENTAL  
STANDARD DETAILS**

SHEET 3 OF 3

DESIGNED BY:	EB	<b>228</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

## Attachment F – Structural Practices

The following temporary BMP structural practices will be employed on the site:

- A. Silt Fence – Used for sediment filtration along the downslope perimeter of portions of the project, as well as to prevent runoff from storage of excavated materials during utility construction. The fence retains sediment primarily by retarding flow and promoting deposition of sediment on the uphill side of the slope. Runoff is filtered as it passes through the geotextile.
- B. Rock Filter Dam – Used to reduce the velocities of concentrated flows, provide a sediment barrier, and reduce erosion in channels and ditches. The rock filter dam will be provided for the outfall of Storm Sewer System B.
- C. Rock Bedding at Construction Exit – Stone pads will be constructed at the entrance and exits to the project to prevent off-site transport of sediment by construction vehicles. The pads are a minimum of 50' long and 20' wide. They will be graded to prevent runoff from leaving the site.
- D. Erosion Control Logs – To be provided around all storm sewer inlets during construction. Locations are indicated in SW3P plans. The measures will trap and settle out sediment and debris prior to runoff entering the proposed storm sewer system.


The placement of structural practices in the floodplain has been avoided.



## **Attachment G – Drainage Area Map**

The drainage area map is attached on the following pages.

8/3/2023 11:52:42 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\1\_Rd\03\CADD\01\*Shts\06-DRNG\CTR\*DRNG\*DA\*01.dgn



**LEGEND:**

- DRAINAGE AREA ID
- FLOW DIRECTION
- DRAINAGE AREA BOUNDARY
- DITCH FLOW DIRECTION



MD KAMRUL ISLAM  
 126996  
 LICENSED PROFESSIONAL ENGINEER  
 8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 DRAINAGE  
 AREA MAP**

DESIGNED BY:	EB	<b>117</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

8/3/2023 11:52:44 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm\Tr011\_Rd\03\CADD\01\*Shts\06-DRNG\CTR\*DRNG\*DA\*02.dgn



**LEGEND:**

- DRAINAGE AREA ID
- FLOW DIRECTION
- DRAINAGE AREA BOUNDARY
- DITCH FLOW DIRECTION



8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD**  
**DRAINAGE**  
**AREA MAP**

SHEET 2 OF 5

DESIGNED BY:	EB	<b>118</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

8/3/2023 11:52:46 AM pdf.pltcf8  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\1\_Rd\03\CADD\01\Shts\06-DRNG\CTR\*DRNG\*DA\*03.dgn



- LEGEND:**
- DRAINAGE AREA ID
  - FLOW DIRECTION
  - DRAINAGE AREA BOUNDARY
  - DITCH FLOW DIRECTION



8/3/2023

NO.	DATE	REVISION	APPROVED




**BGE** Inc.  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 DRAINAGE  
 AREA MAP**

SHEET 3 OF 5


DESIGNED BY:	EB	<b>119</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		

8/3/2023 11:52:48 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail\1\_Rd\03\CADD\01\*Stnts\06-DRNG\CTR\*DRNG\*DA\*04.dgn



**LEGEND:**

- DRAINAGE AREA ID
- FLOW DIRECTION
- DRAINAGE AREA BOUNDARY
- DITCH FLOW DIRECTION



NO.	DATE	REVISION	APPROVED



**BGE** Inc.  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-979-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046


**CHISHOLM TRAIL RD  
 DRAINAGE  
 AREA MAP**

SHEET 4 OF 5

DESIGNED BY:	EB	<b>120</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		



8/3/2023 11:52:50 AM pdf.pltcfgr  
 G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail Rd\03\CADD\01\*Shts\06-DRNG\CTR\*DRNG\*DA\*05.dgn




**LEGEND:**

- DRAINAGE AREA ID
- FLOW DIRECTION
- DRAINAGE AREA BOUNDARY
- DITCH FLOW DIRECTION



SB IH-35 FRONTAGE RD



NO.	DATE	REVISION	APPROVED



**BGE** Inc.  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

**CHISHOLM TRAIL RD  
 DRAINAGE  
 AREA MAP**

SHEET 5 OF 5


DESIGNED BY:	EB	<b>121</b>
DRAWN BY:	EB	
CHECKED BY:		
APPROVED BY:		



AREA REPORT


Drainage Area		Composite C-Value 25-YR	Composite C-Value 100-YR	TC Calculated	TC Used	Intensity I 25-YR	Discharge Q 25-YR	Intensity I 100-YR	Discharge Q 100-YR
ID	ACRES			MIN	MIN	IN/HR	CFS	IN/HR	CFS
<b>SYSTEM A</b>									
A-02	0.19	0.84	0.93	2.74	5.00	11.62	1.82	15.32	2.65
A-03	0.17	0.85	0.94	2.03	5.00	11.62	1.72	15.32	2.50
A-04	0.25	0.84	0.93	3.25	5.00	11.62	2.43	15.32	3.54
A-05	0.25	0.84	0.93	3.46	5.00	11.62	2.43	15.32	3.55
A-06	0.43	0.64	0.72	3.47	5.00	11.62	3.16	15.32	4.70
A-07	0.16	0.65	0.55	2.90	5.00	11.62	1.20	15.32	1.34
A-07A	0.19	0.73	0.70	2.90	5.00	11.62	1.61	15.32	2.04
A-08	0.05	0.50	0.48	1.39	5.00	11.62	0.30	15.32	0.38
A-09	0.14	0.84	0.93	1.99	5.00	11.62	1.34	15.32	1.96
A-10	0.33	0.47	0.55	4.67	5.00	11.62	1.80	15.32	2.78
A-11	0.14	0.82	0.91	2.76	5.00	11.62	1.31	15.32	1.91
A-12	0.20	0.83	0.92	3.11	5.00	11.62	1.91	15.32	2.78
A-13	0.25	0.83	0.92	3.26	5.00	11.62	2.43	15.32	3.55
<b>SYSTEM B</b>									
B-04	0.17	0.82	0.91	2.94	5.00	11.62	1.65	15.32	2.41
B-05	0.14	0.83	0.92	2.89	5.00	11.62	1.32	15.32	1.92
B-06	0.12	0.82	0.90	2.23	5.00	11.62	1.14	15.32	1.66
B-07	0.13	0.85	0.94	2.28	5.00	11.62	1.29	15.32	1.88
B-08	0.11	0.82	0.90	2.06	5.00	11.62	1.00	15.32	1.46
B-09	0.18	0.65	0.74	2.02	5.00	11.62	1.40	15.32	2.07
B-11	0.07	0.41	0.48	2.77	5.00	11.62	0.31	15.32	0.48
B-13	0.23	0.63	0.71	2.03	5.00	11.62	1.67	15.32	2.48
B-13A	0.17	0.71	0.79	1.98	5.00	11.62	1.37	15.32	2.02
B-14	0.14	0.83	0.92	2.63	5.00	11.62	1.33	15.32	1.93
B-15	0.77	0.52	0.59	5.00	5.00	11.62	4.63	15.32	6.98
B-18	0.04	0.84	0.93	1.49	5.00	11.62	0.39	15.32	0.56
B-19	0.10	0.84	0.93	1.96	5.00	11.62	0.96	15.32	1.40
B-20	0.08	0.81	0.90	1.63	5.00	11.62	0.73	15.32	1.07
B-21	0.21	0.82	0.91	2.95	5.00	11.62	2.03	15.32	2.97
B-22	0.19	0.84	0.93	2.73	5.00	11.62	1.82	15.32	2.66
B-23	0.06	0.86	0.95	1.58	5.00	11.62	0.59	15.32	0.85
B-24	0.39	0.49	0.56	3.93	5.00	11.62	2.21	15.32	3.35
B-25	0.14	0.81	0.90	2.09	5.00	11.62	1.33	15.32	1.95
B-26	0.07	0.80	0.88	2.09	5.00	11.62	0.64	15.32	0.94
B-27	0.54	0.49	0.56	3.66	5.00	11.62	3.09	15.32	4.68
B-28	0.18	0.85	0.94	2.79	5.00	11.62	1.74	15.32	2.53
B-29	0.07	0.84	0.93	1.55	5.00	11.62	0.71	15.32	1.03
B-30	0.04	0.83	0.92	1.55	5.00	11.62	0.34	15.32	0.49

8/3/2023 11:52:52 AM pdf.pltcfp G:\TXC\Projects\City\RoundRock\9088-00\Chisholm Trail.Rd\03\CADD\01\Snts\06-DRNG\CTR\*DRNG\*HYD\*01.dgn



8/3/2023

NO.	DATE	REVISION	APPROVED



**BGE, Inc.**  
 101 W. Louis Henna Blvd., Suite 400  
 Austin, TX 78728  
 Tel: 512-879-0400 • www.bgeinc.com  
 TBPE Registration No. F-1046

CHISHOLM TRAIL RD  
 DRAINAGE  
 HYDRAULIC DATA

SHEET 1 OF 12

DESIGNED BY:	EB
DRAWN BY:	EB
CHECKED BY:	
APPROVED BY:	

122

## **Attachment I – Inspection and Maintenance for BMPs**

The contractor will be required to maintain, repair, or retrofit all stabilized construction exits, silt fences, erosion control logs, and rock filter dam, as it is required through the duration of the project until the permanent BMPs are constructed and established. The contractor will be required to inspect the BMPs on at least a bi-monthly basis and after every rainfall event. A log of the inspections will be maintained and kept on site identifying each individual BMP area and its condition . The project inspector, from City of Round Rock, will also inspect the BMPs to ensure they are in proper working condition. If any BMP is found to be unacceptable, the inspector will notify the contractor to remedy the problem immediately.

## **Attachment J – Schedule of Interim and Permanent Soil Stabilization Practices**

With the nature of this project, the disturbance of topsoil will be limited to the areas where the road will be constructed. The permanent soil stabilization practices of seeding, sodding, and preservation of natural resources will be utilized in order to maintain the topsoil put in place until the grasses are established. Bare soils should be seeded or otherwise stabilized within 14 calendar days after final grading or where construction activity has temporarily ceased for more than 21 days.

# **AGENT AUTHORIZATION FORM**



**Agent Authorization Form**  
For Required Signature  
Edwards Aquifer Protection Program  
Relating to 30 TAC Chapter 213  
Effective June 1, 1999

I \_\_\_\_\_ Gary Hudder \_\_\_\_\_,  
Print Name

\_\_\_\_\_ Director - Transportation \_\_\_\_\_,  
Title - Owner/President/Other

of \_\_\_\_\_ City of Round Rock \_\_\_\_\_,  
Corporation/Partnership/Entity Name

have authorized \_\_\_\_\_ Md Kamrul Islam, P.E. \_\_\_\_\_  
Print Name of Agent/Engineer

of \_\_\_\_\_ BGE, Inc. \_\_\_\_\_  
Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:


[Signature]  
Applicant's Signature

6/27/23  
Date

THE STATE OF Texas §  
County of Williamson §

BEFORE ME, the undersigned authority, on this day personally appeared Gary Hudder known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 27<sup>th</sup> day of June, 2023.



Constance Atkinson

NOTARY PUBLIC

Constance Atkinson

Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 9/27/24

# **APPLICATION FEE FORM**

# Application Fee Form

## Texas Commission on Environmental Quality

Name of Proposed Regulated Entity: Chisholm Trail Road

Regulated Entity Location: 0.4 miles north of Old Settlers Blvd to the IH35 SB Frontage Road

Name of Customer: City of Round Rock

Contact Person: Md Kamrul Islam

Phone: 512-795-1432

Customer Reference Number (if issued): CN 600413181

Regulated Entity Reference Number (if issued): RN \_\_\_\_\_

### Austin Regional Office (3373)

Hays

Travis

Williamson

### San Antonio Regional Office (3362)

Bexar

Medina

Uvalde

Comal

Kinney

Application fees must be paid by check, certified check, or money order, payable to the **Texas Commission on Environmental Quality**. Your canceled check will serve as your receipt. **This form must be submitted with your fee payment.** This payment is being submitted to:

Austin Regional Office

San Antonio Regional Office

Mailed to: TCEQ - Cashier

Overnight Delivery to: TCEQ - Cashier

Revenues Section

Mail Code 214

P.O. Box 13088

Austin, TX 78711-3088

12100 Park 35 Circle

Building A, 3rd Floor

Austin, TX 78753

(512)239-0357

### Site Location (Check All That Apply):

Recharge Zone

Contributing Zone

Transition Zone

<i>Type of Plan</i>	<i>Size</i>	<i>Fee Due</i>
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential	6.47 Acres	\$ 5,000
Sewage Collection System	L.F.	\$
Lift Stations without sewer lines	Acres	\$
Underground or Aboveground Storage Tank Facility	Tanks	\$
Piping System(s)(only)	Each	\$
Exception	Each	\$
Extension of Time	Each	\$

Signature: \_\_\_\_\_

Date: 08/10/2023



# Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

## ***Water Pollution Abatement Plans and Modifications***

### ***Contributing Zone Plans and Modifications***

<b><i>Project</i></b>	<b><i>Project Area in Acres</i></b>	<b><i>Fee</i></b>
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur)	< 1	\$3,000
	1 < 5	\$4,000
	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

### ***Organized Sewage Collection Systems and Modifications***

<b><i>Project</i></b>	<b><i>Cost per Linear Foot</i></b>	<b><i>Minimum Fee- Maximum Fee</i></b>
Sewage Collection Systems	\$0.50	\$650 - \$6,500

### ***Underground and Aboveground Storage Tank System Facility Plans and Modifications***

<b><i>Project</i></b>	<b><i>Cost per Tank or Piping System</i></b>	<b><i>Minimum Fee- Maximum Fee</i></b>
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

### ***Exception Requests***

<b><i>Project</i></b>	<b><i>Fee</i></b>
Exception Request	\$500

### ***Extension of Time Requests***

<b><i>Project</i></b>	<b><i>Fee</i></b>
Extension of Time Request	\$150

# **CORE DATA FORM**



# TCEQ Core Data Form

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

## SECTION I: General Information

<b>1. Reason for Submission</b> (If other is checked please describe in space provided.)		
<input checked="" type="checkbox"/> New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)		
<input type="checkbox"/> Renewal (Core Data Form should be submitted with the renewal form)	<input type="checkbox"/> Other	
<b>2. Customer Reference Number</b> (if issued)	<a href="#">Follow this link to search for CN or RN numbers in Central Registry**</a>	<b>3. Regulated Entity Reference Number</b> (if issued)
CN 600413181		RN

## SECTION II: Customer Information

<b>4. General Customer Information</b>		<b>5. Effective Date for Customer Information Updates</b> (mm/dd/yyyy)	
<input type="checkbox"/> New Customer <input type="checkbox"/> Update to Customer Information <input type="checkbox"/> Change in Regulated Entity Ownership <input type="checkbox"/> Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)			
<i>The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State (SOS) or Texas Comptroller of Public Accounts (CPA).</i>			
<b>6. Customer Legal Name</b> (If an individual, print last name first: eg: Doe, John)		<i>If new Customer, enter previous Customer below:</i>	
City of Round Rock			
<b>7. TX SOS/CPA Filing Number</b>	<b>8. TX State Tax ID</b> (11 digits)	<b>9. Federal Tax ID</b> (9 digits)	<b>10. DUNS Number</b> (if applicable)
<b>11. Type of Customer:</b>		Partnership: <input type="checkbox"/> General <input type="checkbox"/> Limited	
<input type="checkbox"/> Corporation Government: <input checked="" type="checkbox"/> City <input type="checkbox"/> County <input type="checkbox"/> Federal <input type="checkbox"/> Local <input type="checkbox"/> State <input type="checkbox"/> Other		<input type="checkbox"/> Individual <input type="checkbox"/> Sole Proprietorship <input type="checkbox"/> Other:	
<b>12. Number of Employees</b>		<b>13. Independently Owned and Operated?</b>	
<input type="checkbox"/> 0-20 <input type="checkbox"/> 21-100 <input type="checkbox"/> 101-250 <input type="checkbox"/> 251-500 <input checked="" type="checkbox"/> 501 and higher		<input type="checkbox"/> Yes <input type="checkbox"/> No	
<b>14. Customer Role</b> (Proposed or Actual) – as it relates to the Regulated Entity listed on this form. Please check one of the following			
<input checked="" type="checkbox"/> Owner <input type="checkbox"/> Operator <input type="checkbox"/> Owner & Operator <input type="checkbox"/> Other: <input type="checkbox"/> Occupational Licensee <input type="checkbox"/> Responsible Party <input type="checkbox"/> VCP/BSA Applicant			
<b>15. Mailing Address:</b>			
City	State	ZIP	ZIP + 4
<b>16. Country Mailing Information</b> (if outside USA)		<b>17. E-Mail Address</b> (if applicable)	
<b>18. Telephone Number</b>	<b>19. Extension or Code</b>	<b>20. Fax Number</b> (if applicable)	

( ) -

**SECTION III: Regulated Entity Information**

**21. General Regulated Entity Information** (If 'New Regulated Entity' is selected, a new permit application is also required.)

New Regulated Entity     Update to Regulated Entity Name     Update to Regulated Entity Information

*The Regulated Entity Name submitted may be updated, in order to meet TCEQ Core Data Standards (removal of organizational endings such as Inc, LP, or LLC).*

**22. Regulated Entity Name** (Enter name of the site where the regulated action is taking place.)

Chisholm Trail Road

**23. Street Address of the Regulated Entity:**  
(No PO Boxes)

Chisholm Trail Rd from 0.4 miles north of Old Settlers Blvd to the IH35 SB Frontage Road

<b>City</b>	Round Rock	<b>State</b>	TX	<b>ZIP</b>	78681	<b>ZIP + 4</b>	
-------------	------------	--------------	----	------------	-------	----------------	--

**24. County**

Williamson

If no Street Address is provided, fields 25-28 are required.

**25. Description to Physical Location:**

Chisholm Trail Rd from 0.4 miles north of Old Settlers Blvd to the IH35 SB Frontage Road

<b>26. Nearest City</b>	<b>State</b>	<b>Nearest ZIP Code</b>
Round Rock	TX	78681

*Latitude/Longitude are required and may be added/updated to meet TCEQ Core Data Standards. (Geocoding of the Physical Address may be used to supply coordinates where none have been provided or to gain accuracy).*

<b>27. Latitude (N) In Decimal:</b>	30.5465	<b>28. Longitude (W) In Decimal:</b>	97.6946		
Degrees	Minutes	Seconds	Degrees	Minutes	Seconds
30	32	47.40	97	41	40.51

<b>29. Primary SIC Code</b> (4 digits)	<b>30. Secondary SIC Code</b> (4 digits)	<b>31. Primary NAICS Code</b> (5 or 6 digits)	<b>32. Secondary NAICS Code</b> (5 or 6 digits)
1611		237310	

**33. What is the Primary Business of this entity?** (Do not repeat the SIC or NAICS description.)

Widening and Reconstruction of Road

**34. Mailing Address:**

<b>City</b>		<b>State</b>		<b>ZIP</b>		<b>ZIP + 4</b>	
-------------	--	--------------	--	------------	--	----------------	--

**35. E-Mail Address:**

<b>36. Telephone Number</b>	<b>37. Extension or Code</b>	<b>38. Fax Number</b> (if applicable)
( ) -		( ) -

**39. TCEQ Programs and ID Numbers** Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.




<input type="checkbox"/> Dam Safety	<input type="checkbox"/> Districts	<input checked="" type="checkbox"/> Edwards Aquifer	<input type="checkbox"/> Emissions Inventory Air	<input type="checkbox"/> Industrial Hazardous Waste
<input type="checkbox"/> Municipal Solid Waste	<input type="checkbox"/> New Source Review Air	<input type="checkbox"/> OSSF	<input type="checkbox"/> Petroleum Storage Tank	<input type="checkbox"/> PWS
<input type="checkbox"/> Sludge	<input type="checkbox"/> Storm Water	<input type="checkbox"/> Title V Air	<input type="checkbox"/> Tires	<input type="checkbox"/> Used Oil
<input type="checkbox"/> Voluntary Cleanup	<input type="checkbox"/> Wastewater	<input type="checkbox"/> Wastewater Agriculture	<input type="checkbox"/> Water Rights	<input type="checkbox"/> Other:

## **SECTION IV: Preparer Information**

<b>40. Name:</b>	Md Kamrul Islam	<b>41. Title:</b>	Project Manager
<b>42. Telephone Number</b>	<b>43. Ext./Code</b>	<b>44. Fax Number</b>	<b>45. E-Mail Address</b>
( 512 ) 795-1432		( ) -	kislam@bgeinc.com

## **SECTION V: Authorized Signature**

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

<b>Company:</b>	BGE, Inc.	<b>Job Title:</b>	Project Manager
<b>Name (In Print):</b>	Md Kamrul Islam	<b>Phone:</b>	( 512 ) 795- 1432
<b>Signature:</b>		<b>Date:</b>	08/10/2023