



T: 469.331.8566 | F: 469.359.6709 | W: triangle-engr.com | O: 1782 W McDermott Drive, Allen, TX 75013

July 24, 2023

TCEQ Austin Regional Office
12100 Park 35 Circle
Austin, TX 78753

RE: Contributing Zone Plan
Lot 1A, Block A, Stone Wall Ranch Subdivision, Section 1

This letter is submitted on behalf of Liberty Hill Development Group, LLC in conjunction with and support of the enclosed Contributing Zone Plan Submittal Form for Stone Wall Ranch Subdivision, Section 1.

Liberty Hill Development Group, LLC is planning to permanently construct a Sherwin Williams located within Stone Wall Ranch Subdivision, Section 1. The attached road map depicts the location of the project site and Stone Wall Ranch Subdivision, Section 1 boundary. This application has been prepared according to the guidelines outlined in 30 TAC, Chapter 213, Subchapter B. Please review the application for completeness and compliance with applicable Edward Aquifer Contributing Zone regulations for development.

Please feel free to contact me if you have any questions or require additional information.

Sincerely,
Jack Zanger, Project Manager
Triangle Engineering, LLC
jzanger@triangle-engr.com
469-331-8566

Texas Commission on Environmental Quality

Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with [30 TAC 213](#).

Administrative Review

1. [Edwards Aquifer applications](#) must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <http://www.tceq.texas.gov/field/eapp>.

2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied the application fee will be forfeited.
4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity Name: Sherwin Williams					2. Regulated Entity No.: To be assigned					
3. Customer Name: Liberty Hill Development Group					4. Customer No.: To be assigned					
5. Project Type: (Please circle/check one)		New	Modification			Extension		Exception		
6. Plan Type: (Please circle/check one)		WPAP	CZP	SCS	UST	AST	EXP	EXT	Technical Clarification	Optional Enhanced Measures
7. Land Use: (Please circle/check one)		Residential		Non-residential			8. Site (acres):		0.85	
9. Application Fee:		\$4000		10. Permanent BMP(s):			N/A			
11. SCS (Linear Ft.):		N/A		12. AST/UST (No. Tanks):			N/A			
13. County:		Williamson		14. Watershed:			South Fork San Gabriel River			

Application Distribution


Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region			
County:	Hays	Travis	Williamson
Original (1 req.)	—	—	<u>1</u>
Region (1 req.)	—	—	<u>1</u>
County(ies)	—	—	—
Groundwater Conservation District(s)	<input type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Barton Springs/ Edwards Aquifer <input type="checkbox"/> Hays Trinity <input type="checkbox"/> Plum Creek	<input type="checkbox"/> Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	<input type="checkbox"/> Austin <input type="checkbox"/> Buda <input type="checkbox"/> Dripping Springs <input type="checkbox"/> Kyle <input type="checkbox"/> Mountain City <input type="checkbox"/> San Marcos <input type="checkbox"/> Wimberley <input type="checkbox"/> Woodcreek	<input type="checkbox"/> Austin <input type="checkbox"/> Bee Cave <input type="checkbox"/> Pflugerville <input type="checkbox"/> Rollingwood <input type="checkbox"/> Round Rock <input type="checkbox"/> Sunset Valley <input type="checkbox"/> West Lake Hills	<input type="checkbox"/> Austin <input type="checkbox"/> Cedar Park <input type="checkbox"/> Florence <input type="checkbox"/> Georgetown <input type="checkbox"/> Jerrell <input type="checkbox"/> Leander <input checked="" type="checkbox"/> Liberty Hill <input type="checkbox"/> Pflugerville <input type="checkbox"/> Round Rock

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)	—	—	—	—	—
Region (1 req.)	—	—	—	—	—
County(ies)	—	—	—	—	—
Groundwater Conservation District(s)	<input type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Trinity-Glen Rose	<input type="checkbox"/> Edwards Aquifer Authority	<input type="checkbox"/> Kinney	<input type="checkbox"/> EAA <input type="checkbox"/> Medina	<input type="checkbox"/> EAA <input type="checkbox"/> Uvalde
City(ies) Jurisdiction	<input type="checkbox"/> Castle Hills <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Helotes <input type="checkbox"/> Hill Country Village <input type="checkbox"/> Hollywood Park <input type="checkbox"/> San Antonio (SAWS) <input type="checkbox"/> Shavano Park	<input type="checkbox"/> Bulverde <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Garden Ridge <input type="checkbox"/> New Braunfels <input type="checkbox"/> Schertz	NA	<input type="checkbox"/> San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.	
Jack Zanger	
Print Name of Customer/Authorized Agent	
	
Signature of Customer/Authorized Agent	Date 8-28-23

FOR TCEQ INTERNAL USE ONLY			
Date(s) Reviewed:		Date Administratively Complete:	
Received From:		Correct Number of Copies:	
Received By:		Distribution Date:	
EAPP File Number:		Complex:	
Admin. Review(s) (No.):		No. AR Rounds:	
Delinquent Fees (Y/N):		Review Time Spent:	
Lat./Long. Verified:		SOS Customer Verification:	
Agent Authorization Complete/Notarized (Y/N):		Fee Check:	Payable to TCEQ (Y/N):
Core Data Form Complete (Y/N):			Signed (Y/N):
Core Data Form Incomplete Nos.:			Less than 90 days old (Y/N):

EDWARDS AQUIFER APPLICATION CONTRIBUTING ZONE PLAN

COMPANY: Liberty Hill Development Group LLC

PROJECT NAME: Sherwin Williams

12360 W. STATE HIGHWAY 29
LIBERTY HILL, TEXAS 78642

PLAN DATE: July 24, 2023

Prepared for:



Contact: Gavin Melia

Phone: 910-724-6720

120 Market SQ., Floor 2

Pinehurst, NC 28374

Prepared By:



Contact: Jack Zanger

Phone: 469-331-8566

1782 West McDermott Drive

Allen, TX, 75013

Table of Contents

CONTRIBUTING ZONE PLAN APPLICATION

General Notes

Attachment A - Road Map

Attachment B - USGS Quadrangle Map

Attachment C - Project Narrative

 Exhibit 1 - Existing Drainage Plan & Proposed Drainage Plan

Attachment D - Factors Affecting Surface Water Quality

Attachment E - Volume and Character of Stormwater

Attachment F - Suitable Letter from Authorized Agent (Not Applicable)

Attachment G - Alternative Secondary Containment Methods (Not Applicable)

Attachment H - Ast Containment Structure Drawings (Not Applicable)

Attachment I - 20% or Less Impervious Cover Waiver (Not Applicable)

Attachment J - BMPs for Upstream Stormwater

Attachment K - BMPs for On Site Stormwater

Attachment L - BMPs for Surface Streams (Not Applicable)

Attachment M - Construction Plans

Attachment N - Inspection, Maintenance, Repair, and Retrofit Plan

Attachment O - Pilot-Scale Testing Plan (Not Applicable)

Attachment P - Measures for Minimizing Surface Stream Contamination (Not Applicable)

Temporary Stormwater Section (TCEQ-0602)

TCEQ Application Fee Form

TCEQ Agent Authorization Form

TCEQ Core Data Form

Williamson CAD Property Information

Contributing Zone Plan Application

Texas Commission on Environmental Quality

for Regulated Activities on the Contributing Zone to the Edwards Aquifer and Relating to 30 TAC §213.24(1), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This Contributing Zone Plan Application is hereby submitted for TCEQ review and Executive Director approval. The application was prepared by:

Print Name of Customer/Agent: Jack Zanger

Date: 08/28/2023

Signature of Customer/Agent:



Regulated Entity Name: Sherwin Williams

Project Information

1. County: Williamson
2. Stream Basin: South Fork San Gabriel River
3. Groundwater Conservation District (if applicable): N/A
4. Customer (Applicant):

Contact Person: Gavin Melia

Entity: Liberty Hill Development Group, LLC

Mailing Address: 120 Market SQ., Floor 2

City, State: Pinehurst, NC

Telephone: 910-724-6720

Email Address: gavin@baselinedevelopment.com

Zip: 28374

Fax: _____

5. Agent/Representative (If any):

Contact Person: Jack Zanger

Entity: Triangle Engineering LLC

Mailing Address: 1782 W McDermott

City, State: Allen, TX

Zip: 75013

Telephone: 469-331-8566

Fax: _____

Email Address: jzanger@triangle-engr.com

6. Project Location:

The project site is located inside the city limits of Liberty Hill.

The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of _____.

The project site is not located within any city's limits or ETJ.

7. The location of the project site is described below. Sufficient detail and clarity has been provided so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

12360 W. State Hwy 29 Liberty Hill, TX 78642

The NE corner of the intersection of Hwy 29 and Stonewall Prky at the Stonewall West Commercial development

8. Attachment A - Road Map. A road map showing directions to and the location of the project site is attached. The map clearly shows the boundary of the project site.

9. Attachment B - USGS Quadrangle Map. A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') is attached. The map(s) clearly show:

Project site boundaries.

USGS Quadrangle Name(s).

10. Attachment C - Project Narrative. A detailed narrative description of the proposed project is attached. The project description is consistent throughout the application and contains, at a minimum, the following details:

Area of the site

Offsite areas

Impervious cover

Permanent BMP(s)

Proposed site use

Site history

Previous development

Area(s) to be demolished

11. Existing project site conditions are noted below:

Existing commercial site

- Existing industrial site
- Existing residential site
- Existing paved and/or unpaved roads
- Undeveloped (Cleared)
- Undeveloped (Undisturbed/Not cleared)
- Other: _____

12. The type of project is:

- Residential: # of Lots: _____
- Residential: # of Living Unit Equivalents: _____
- Commercial
- Industrial
- Other: _____

13. Total project area (size of site): 0.85 Acres

Total disturbed area: 0.49 Acres

14. Estimated projected population: 0

15. The amount and type of impervious cover expected after construction is complete is shown below:

Table 1 - Impervious Cover

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	4,500	÷ 43,560 =	0.103
Parking	3,611	÷ 43,560 =	0.083
Other paved surfaces	18,449	÷ 43,560 =	0.424
Total Impervious Cover	26,560	÷ 43,560 =	0.610

Total Impervious Cover 0.610 ÷ Total Acreage 0.851 X 100 = 71.68% Impervious Cover

- 16. Attachment D - Factors Affecting Surface Water Quality. A detailed description of all factors that could affect surface water quality is attached. If applicable, this includes the location and description of any discharge associated with industrial activity other than construction.
- 17. Only inert materials as defined by 30 TAC 330.2 will be used as fill material.

For Road Projects Only

Complete questions 18 - 23 if this application is exclusively for a road project.

N/A

18. Type of project:

- TXDOT road project.
- County road or roads built to county specifications.
- City thoroughfare or roads to be dedicated to a municipality.
- Street or road providing access to private driveways.

19. Type of pavement or road surface to be used:

- Concrete
- Asphaltic concrete pavement
- Other: _____

20. Right of Way (R.O.W.):

Length of R.O.W.: _____ feet.

Width of R.O.W.: _____ feet.

$L \times W = \text{_____ Ft}^2 \div 43,560 \text{ Ft}^2/\text{Acre} = \text{_____ acres.}$

21. Pavement Area:

Length of pavement area: _____ feet.

Width of pavement area: _____ feet.

$L \times W = \text{_____ Ft}^2 \div 43,560 \text{ Ft}^2/\text{Acre} = \text{_____ acres.}$

Pavement area _____ acres \div R.O.W. area _____ acres $\times 100 = \text{_____ \%}$ impervious cover.

22. A rest stop will be included in this project.

A rest stop will not be included in this project.

23. Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

Stormwater to be generated by the Proposed Project

24. Attachment E - Volume and Character of Stormwater. A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

Wastewater to be generated by the Proposed Project

25. Wastewater is to be discharged in the contributing zone. Requirements under 30 TAC §213.6(c) relating to Wastewater Treatment and Disposal Systems have been satisfied.

N/A

26. Wastewater will be disposed of by:

On-Site Sewage Facility (OSSF/Septic Tank):

Attachment F - Suitability Letter from Authorized Agent. An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities.

Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.

Sewage Collection System (Sewer Lines):

The sewage collection system will convey the wastewater to the Liberty Hill Regional Wastewater (name) Treatment Plant. The treatment facility is:

Existing.

Proposed.

N/A

Permanent Aboveground Storage Tanks (ASTs) \geq 500 Gallons

Complete questions 27 - 33 if this project includes the installation of AST(s) with volume(s) greater than or equal to 500 gallons.

N/A

27. Tanks and substance stored:

Table 2 - Tanks and Substance Storage

AST Number	Size (Gallons)	Substance to be Stored	Tank Material
1			
2			
3			
4			
5			

Total x 1.5 = _____ Gallons

28. The AST will be placed within a containment structure that is sized to capture one and one-half (1 1/2) times the storage capacity of the system. For facilities with more than one tank system, the containment structure is sized to capture one and one-half (1 1/2) times the cumulative storage capacity of all systems.
- Attachment G - Alternative Secondary Containment Methods. Alternative methods for providing secondary containment are proposed. Specifications showing equivalent protection for the Edwards Aquifer are attached.

29. Inside dimensions and capacity of containment structure(s):

Table 3 - Secondary Containment

Length (L)(Ft.)	Width(W)(Ft.)	Height (H)(Ft.)	L x W x H = (Ft3)	Gallons

Total: _____ Gallons

30. Piping:

- All piping, hoses, and dispensers will be located inside the containment structure.
- Some of the piping to dispensers or equipment will extend outside the containment structure.
- The piping will be aboveground
- The piping will be underground
31. The containment area must be constructed of and in a material impervious to the substance(s) being stored. The proposed containment structure will be constructed of: _____.
32. Attachment H - AST Containment Structure Drawings. A scaled drawing of the containment structure is attached that shows the following:
- Interior dimensions (length, width, depth and wall and floor thickness).
- Internal drainage to a point convenient for the collection of any spillage.
- Tanks clearly labeled
- Piping clearly labeled
- Dispenser clearly labeled
33. Any spills must be directed to a point convenient for collection and recovery. Spills from storage tank facilities must be removed from the controlled drainage area for disposal within 24 hours of the spill.

- In the event of a spill, any spillage will be removed from the containment structure within 24 hours of the spill and disposed of properly.
- In the event of a spill, any spillage will be drained from the containment structure through a drain and valve within 24 hours of the spill and disposed of properly. The drain and valve system are shown in detail on the scaled drawing.

Site Plan Requirements

Items 34 - 46 must be included on the Site Plan.

- 34. The Site Plan must have a minimum scale of 1" = 400'.
Site Plan Scale: 1" = 20'.
- 35. 100-year floodplain boundaries:
 - Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.
 - No part of the project site is located within the 100-year floodplain.
The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): FLOOD INSURANCE RATE MAP NUMBER 48491C0245F, DATED DECEMBER 20, 2019 FOR WILLIAMSON COUNTY, TEXAS AND INCORPORATED AREAS.
- 36. The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.
 - The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot contour intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.
- 37. A drainage plan showing all paths of drainage from the site to surface streams.
- 38. The drainage patterns and approximate slopes anticipated after major grading activities.
- 39. Areas of soil disturbance and areas which will not be disturbed.
- 40. Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
- 41. Locations where soil stabilization practices are expected to occur.
- 42. Surface waters (including wetlands).
 - N/A
- 43. Locations where stormwater discharges to surface water.
 - There will be no discharges to surface water.

44. Temporary aboveground storage tank facilities.
 Temporary aboveground storage tank facilities will not be located on this site.
45. Permanent aboveground storage tank facilities.
 Permanent aboveground storage tank facilities will not be located on this site.
46. Legal boundaries of the site are shown.

Permanent Best Management Practices (BMPs)

Practices and measures that will be used during and after construction is completed.

47. Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.
 N/A
48. These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
 The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.
 A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: _____.
 N/A
49. Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.
 N/A
50. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
 The site will be used for low density single-family residential development and has 20% or less impervious cover.

- The site will be used for low density single-family residential development but has more than 20% impervious cover.
- The site will not be used for low density single-family residential development.

51. The executive director may waive the requirement for other permanent BMPs for multi-family residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

- Attachment I - 20% or Less Impervious Cover Waiver. The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.
- The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.
- The site will not be used for multi-family residential developments, schools, or small business sites.

52. Attachment J - BMPs for Upgradient Stormwater.

- A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.
- No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.
- Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.

53. Attachment K - BMPs for On-site Stormwater.

- A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.
- Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.

54. Attachment L - BMPs for Surface Streams. A description of the BMPs and measures that prevent pollutants from entering surface streams is attached.

- N/A

55. Attachment M - Construction Plans. Construction plans and design calculations for the proposed permanent BMPs and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. Construction plans for the proposed permanent BMPs and measures are attached and include: Design calculations, TCEQ Construction Notes, all proposed structural plans and specifications, and appropriate details.

N/A

56. Attachment N - Inspection, Maintenance, Repair and Retrofit Plan. A site and BMP specific plan for the inspection, maintenance, repair, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan fulfills all of the following:

Prepared and certified by the engineer designing the permanent BMPs and measures

Signed by the owner or responsible party

Outlines specific procedures for documenting inspections, maintenance, repairs, and, if necessary, retrofit.

Contains a discussion of record keeping procedures

N/A

57. Attachment O - Pilot-Scale Field Testing Plan. Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.

N/A

58. Attachment P - Measures for Minimizing Surface Stream Contamination. A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that result in water quality degradation.

N/A

Responsibility for Maintenance of Permanent BMPs and Measures after Construction is Complete.

59. The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.

60. A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.

Administrative Information

61. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions.
62. Any modification of this Contributing Zone Plan may require TCEQ review and Executive Director approval prior to construction, and may require submission of a revised application, with appropriate fees.
63. The site description, controls, maintenance, and inspection requirements for the storm water pollution prevention plan (SWPPP) developed under the EPA NPDES general permits for stormwater discharges have been submitted to fulfill paragraphs 30 TAC §213.24(1-5) of the technical report. All requirements of 30 TAC §213.24(1-5) have been met by the SWPPP document.
- The Temporary Stormwater Section (TCEQ-0602) is included with the application.

**Texas Commission on Environmental Quality
Contributing Zone Plan
General Construction Notes**

Edwards Aquifer Protection Program Construction Notes – Legal Disclaimer

The following/listed “construction notes” are intended to be advisory in nature only and do not constitute an approval or conditional approval by the Executive Director (ED), nor do they constitute a comprehensive listing of rules or conditions to be followed during construction. Further actions may be required to achieve compliance with TCEQ regulations found in Title 30, Texas Administrative Code (TAC), Chapters 213 and 217, as well as local ordinances and regulations providing for the protection of water quality. Additionally, nothing contained in the following/listed “construction notes” restricts the powers of the ED, the commission or any other governmental entity to prevent, correct, or curtail activities that result or may result in pollution of the Edwards Aquifer or hydrologically connected surface waters. The holder of any Edwards Aquifer Protection Plan containing “construction notes” is still responsible for compliance with Title 30, TAC, Chapters 213 or any other applicable TCEQ regulation, as well as all conditions of an Edwards Aquifer Protection Plan through all phases of plan implementation. Failure to comply with any condition of the ED’s approval, whether or not in contradiction of any “construction notes,” is a violation of TCEQ regulations and any violation is subject to administrative rules, orders, and penalties as provided under Title 30, TAC § 213.10 (relating to Enforcement). Such violations may also be subject to civil penalties and injunction. The following/listed “construction notes” in no way represent an approved exception by the ED to any part of Title 30 TAC, Chapters 213 and 217, or any other TCEQ applicable regulation

1. A written notice of construction must be submitted to the TCEQ regional office at least 48 hours prior to the start of any ground disturbance or construction activities. This notice must include:
 - the name of the approved project;
 - the activity start date; and
 - the contact information of the prime contractor.
2. All contractors conducting regulated activities associated with this project should be provided with complete copies of the approved Contributing Zone Plan (CZP) and the TCEQ letter indicating the specific conditions of its approval. During the course of these regulated activities, the contractor(s) should keep copies of the approved plan and approval letter on-site.
3. No hazardous substance storage tank shall be installed within 150 feet of a water supply source, distribution system, well, or sensitive feature.
4. Prior to beginning any construction activity, all temporary erosion and sedimentation (E&S) control measures must be properly installed and maintained in accordance with the manufacturers specifications. If inspections indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations. These controls must remain in place until the disturbed areas have been permanently stabilized.
5. Any sediment that escapes the construction site must be collected and properly disposed of before the next rain event to ensure it is not washed into surface streams, sensitive features, etc.
6. Sediment must be removed from the sediment traps or sedimentation basins when it occupies 50% of the basin’s design capacity.
7. Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from being discharged offsite.
8. All excavated material that will be stored on-site must have proper E&S controls.
9. If portions of the site will have a cease in construction activity lasting longer than 14 days, soil

stabilization in those areas shall be initiated as soon as possible prior to the 14th day of inactivity. If activity will resume prior to the 21st day, stabilization measures are not required. If drought conditions or inclement weather prevent action by the 14th day, stabilization measures shall be initiated as soon as possible.

10. The following records should be maintained and made available to the TCEQ upon request:
 - the dates when major grading activities occur;
 - the dates when construction activities temporarily or permanently cease on a portion of the site; and
 - the dates when stabilization measures are initiated.


11. The holder of any approved CZP must notify the appropriate regional office in writing and obtain approval from the executive director prior to initiating any of the following:
 - A. any physical or operational modification of any best management practices (BMPs) or structure(s), including but not limited to temporary or permanent ponds, dams, berms, silt fences, and diversionary structures;
 - B. any change in the nature or character of the regulated activity from that which was originally approved;
 - C. any change that would significantly impact the ability to prevent pollution of the Edwards Aquifer; or
 - D. any development of land previously identified as undeveloped in the approved contributing zone plan.

Austin Regional Office 12100 Park 35 Circle, Building A Austin, Texas 78753-1808 Phone (512) 339-2929 Fax (512) 339-3795	San Antonio Regional Office 14250 Judson Road San Antonio, Texas 78233-4480 Phone (210) 490-3096 Fax (210) 545-4329
--	---

THESE GENERAL CONSTRUCTION NOTES MUST BE INCLUDED ON THE CONSTRUCTION PLANS PROVIDED TO THE CONTRACTOR AND ALL SUBCONTRACTORS.

ATTACHMENT A

ROAD MAP



SITE

Google Earth

300 ft



W State Hwy 29

AUTOZONE 3669

McGinnbotham Brothers

Caliber Collision

McZone Auto Parts

Centex

Circle Valero

McDonald's

Stonewall Pkwy

Stonewall Pkwy


Stonewall Pkwy

ATTACHMENT B

USGS QUADRANGLE MAP

PROJECT SITE BOUNDARIES


LIBERTY HILL, TEXAS 2019



Produced by the United States Geological Survey

North American Datum of 1983 (NAD83) World Geodetic System of 1984 (WGS84) Projection and 1 000 meter grid/Universal Transverse Mercator, Zone 14R This map is not a legal document. Boundaries may be generalized for this map scale. Private lands within government reservations may not be shown. Obtain permission before entering private lands.

Imagery.....NAIP, August 2016 - November 2016 Roads.....U.S. Census Bureau, 2015 Names.....GNS, 1979 - 2018 Hydrography.....National Hydrography Dataset, 2011 Contours.....National Elevation Dataset, 2002 - 2012 Boundaries.....Multiple sources; see metadata file 2016 - 2017 Wetlands.....FWS National Wetlands Inventory 1981 - 1983



ADJOINING QUADRANGLES

1	2	3
4	5	6
7	8	

ROAD CLASSIFICATION

Expressway	Local Connector
Secondary Hwy	Local Road
Ramp	4WD
Interstate Route	US Route
	State Route



ATTACHMENT C

PROJECT NARRATIVE

CALIBER COLLISION, LIBERTY HILL, TEXAS

INTRODUCTION

The proposed Sherwin Williams Commercial Development is a 0.85-acre site that is Lot 1A, Block A, of the Replat of Lot 4, Block A, Stone Wall Ranch Subdivision, Section 1, recorded Instrument Number 2018063971, Official Public Records of Williamson County, Texas. The proposed site is located on the north side of West State Highway No. 29 between Stonewall Parkway and Liberty Meadow Drive, which is inside the city limits of Liberty Hill, Williamson County, Texas. The address provided by the Williamson Central Appraisal District is 12360 W. State Highway 29. The Sherwin Williams site is currently undeveloped and is within General Commercial (C3) zoning. A commercial building, driveway and parking lot will be constructed on the site. A net area of 0.85 acres will be used for this project, and the total disturbed area is 0.49 acres. The total proposed impervious area is 0.61 AC (26,560 S.F.)

The following report pertains solely to the Sherwin Williams development and its related infrastructure improvements. This project consists of the construction of internal private drives, wastewater, and water systems that will serve Caliber Collision.

1. ZONING – ORDINANCE COMPLIANCE:

The site is zoned as General Commercial (C3) The site is subject to the City of Liberty Code of Ordinances, and the parking requirements would refer to City of Round Rock Code of Ordinances.

2. EXISTING SITE CONDITIONS:

As stated above, the site is currently undeveloped. The site topography is characterized with surface elevations ranging from 1012 feet above mean sea level (MSL) along the northeastern boundary to 1006 feet above MSL near the southwest boundary. Based on the recent topographic survey of the property, the property has a total drainage of 0.85 acres that drains to the southwesterly portion of the property and drains to a 4' x 4' area inlet that is part of the master development drainage plan. The proposed slopes range from 0.6% to 25%. Electric, telecommunications, gas, public water and wastewater utilities are available on or adjacent to the site.

3. ENVIRONMENT:

FLOODPLAIN

The Sherwin Williams improvement is located within Federal Emergency Management Agency's (FEMA) Flood Insurance Rate Maps (FIRM) for Liberty Hill County, Texas, and Incorporated Areas, Community Panel Number 48491C0245F, dated December 20, 2019. According to the map, no portion of the subject property shown lies within the 100 year flood hazard area, and the site is located in Zone X, where areas are determined to be outside the 0.2% annual chance floodplain.

SOILS

The site soils consist of Fat Clay with varying sand/gravel content from existing ground surface to a depth of 2 feet and weathered limestone from a depth of 2' to 13.5'.

WATERSHED

This site lies within the South Fork San Gabriel River Watershed, which is within the City of Liberty Hill's Streams Category for Williamson County. This site is also located within the Edwards Aquifer Contributing Zone, as defined by the Texas Commission on Environmental Quality (TCEQ). A Contributing Zone Plan Application will be prepared based on the Regulated Activities on the Contributing Zone to the Edwards Aquifer and Relating to 30 TAC §213.24(1), Effective June 1, 1999

4. PERMANENT BMP(S):

Permanent stabilization will be done immediately after the final design grades are achieved but no later than 14 days after construction ceases. Native species of plants will be used to establish vegetative cover on exposed soils. All seeded areas will be inspected weekly during construction activities for failure and after storm events until a dense cover of vegetation has been established. If failure is noticed at the seeded area, the area will be reseeded, fertilized, and mulched immediately. After construction is completed at the site, permanently stabilized areas will be monitored until final stabilization is reached.

Silt fences will be installed along the perimeters of the site and around the topsoil stockpile. Silt fences will be installed by excavating a 12-inch-deep trench along the line of proposed installation. Wooden posts supporting the silt fence will be spaced 4 to 6 feet apart and driven securely into the ground; a minimum of 18 to 20 inches deep. The silt fence will be fastened securely to the wooden posts with wire ties spaced every 24 inches at the top, mid-section, and bottom of the wooden post. The bottom edge of the silt fence will extend across the bottom of the trench and the trench will be backfilled and compacted to prevent storm water and sediment from discharging underneath the silt fence.

Existing storm drain inlets offsite (shown on Erosion Control Plan) will be protected from sediment by commercially available Inlet Protection Device. The storm sewer inlets can be protected by using Silt Fence, Wattles, gravel bag or block and gravel filters etc. Generally commercial devices, such as the catch basin inserts that are installed inside the inlet, will be used for the large traffic volumes area. The Inlet Protection device will be removed once the construction site has been permanently stabilized.

5. PARKING:

The parking area for the development will consist of 90-degree parking stalls, at 10' x 19', with 26-foot and 24-foot driving lanes for access and 26-foot driving lane for fire lane. The required parking for the development is 18 spaces with 1 ADA space. This development will provide 16 standard spaces and 2 ADA spaces. The parking will be on the east side of the building.

6. UTILITIES:

The public water and wastewater systems for this project is provided by The City of Liberty Hill Georgetown.

Water service is provided by the City of Liberty Hill from an existing 8-inch water line near the west side of the site and is located within a dedicated utility easement. A new 3/4-inch domestic line will be extended within the site.

Wastewater service is provided by the City of Liberty Hill. The connection point is an existing 4" force main at the southern boundary. A proposed 4-inch wastewater service line will extend 40.84' to a grinder pump at the south side of the property and then pumped 18.68' to the existing 6" force main. A Contributing Zone Plan Application with TCEQ will be prepared based on the Regulated Activities on the Contributing Zone to the Edwards Aquifer and Relating to 30 TAC §213.24(1), Effective June 1, 1999.

Based on design guidelines per tac 217.32(217.32(a)(3) table b.1: daily wastewater flow for office building or factory the average daily water demand is 20 gpd/person. With 15 employees the peak-daily water flow is 300 gpd.

Electric service is provided by Pedernales Electric Cooperative and is available on the northern boundary of the development via an overhead electric line running east and west. Preliminary routing will be along the north side of the site, entering near the northwest side of the building.

Telecommunications service will be routed along south side of the site, entering near the southeast side of the building.

Natural gas is available at the northeast corner of the site.

7. DRAINAGE & WATER QUALITY:

EXISTING HYDROLOGY

The Rational Method with intensity and C vale determined by the City of Round Rock Drainage Policy will be used for the water runoff calculations for the property. The existing site is wood-grass combination. The results and summary table of existing drainage calculations are identified below in Exhibit 1. The existing drainage area map is attached as Exhibit 1.

	2YR	10YR	25YR	100YR
PRE-DEVELOPMENT RUNOFF (CFS)	1.45	2.47	2.88	3.63

PROPOSED HYDROLOGY

The Rational Method with intensity and C value determined by the City of Round Rock Drainage Policy will be used for the water runoff calculations for the property. The hydrology for the proposed conditions for the site will consist of buildings, sidewalks, and paved areas and will have a total of 0.85 acres. Open space for lawns and grassed areas will have a total of 0.24 acre for the design storms of the 2-year, 10-year, 25-year, and the 100-year frequencies. The results and summary table of proposed drainage calculations are identified below in Exhibit 1. The proposed drainage area map is attached as Exhibit 1.

	2YR	10YR	25YR	100YR
POST-DEVELOPMENT RUNOFF (CFS)	3.37	5.74	6.70	8.43

CONTAINMENT AND STABILIZATION METHODS FOR ALL PROPOSED CUT AND FILL ACTIVITIES

All on-site cut and fill activities will be contained and/or stabilized via temporary control measures including but not limited to silt fence, stabilized construction entrance, and a concrete wash-out area. Inspection and maintenance of the on-site controls shall be performed during the site clearing and rough grading process. Pollution prevention of surface water or groundwater that originates on-site or flows off-site, including pollution caused by contaminated storm water runoff from the site, shall be achieved through the use of silt fences placed immediately downstream of the disturbed areas. When silt accumulates six (6) inches in depth, the General Contractor will promptly remove the silt from the controls. No erosion controls are placed beyond the property boundary unless written permission has been obtained from adjacent property Owners. The proposed development will implement one (1) stabilized construction entrance and concrete wash-out area to help minimize pollutant runoff and erosion generated during construction. Paved streets and driveways adjacent to this site will be cleaned regularly to remove excess mud, dirt or rock tracked from the site. Water trucks will be on-site as necessary to aid in controlling dust.

8. BUILDINGS AND LOTS:

The Sherwin Williams building will be 4,500 Square Feet and 1-story at 24.5 feet high.

9. LANDSCAPING & SCREENING:

Landscaping and screening will be provided based on the city requirements. New trees and plantings will be planted around the site. All lawn area will be solid sod bermudagrass and irrigation will be provided.

EXHIBIT 1

EXISTING & PROPOSED DRAINAGE AREA MAPS

DEVELOPED RUNOFF (Q) CALCULATIONS USING RATIONAL METHOD FOR STORM SEWER SYSTEM												
Drainage Basin	Area (ac)	I.C.	Comp. C ₂	Comp. C ₂₅	Comp. C ₁₀₀	TOTAL T _c (Min.)	i ₂ (in/hr)	i ₂₅ (in/hr)	i ₁₀₀ (in/hr)	Q ₂ (cfs)	Q ₂₅ (cfs)	Q ₁₀₀ (cfs)
1A	0.90	85.00%	0.69	0.82	0.90	5.0	6.27	11.6	15.32	3.91	8.54	12.45
1B	0.76	85.00%	0.69	0.82	0.90	5.0	6.27	11.6	15.32	3.28	7.17	10.46
1C	1.15	85.00%	0.69	0.82	0.90	5.0	6.27	11.6	15.32	5.01	10.95	15.96
1D	2.34	*62.45%	0.61	0.72	0.80	9.3	5.16	9.5	12.48	7.35	16.06	23.54
3B	1.00	85.00%	0.69	0.82	0.90	5.0	6.27	11.6	15.32	4.36	9.52	13.88
3C	0.96	85.00%	0.69	0.82	0.90	5.0	6.27	11.6	15.32	4.15	9.08	13.24
OS	1.08	75.14%	0.66	0.78	0.86	5.0	6.27	11.6	15.32	4.42	9.70	14.19


Note: (*) Indicates impervious area obtained from AutoZone Liberty Hill As-Built Plans dated June 4, 2018.

INLET CALCULATIONS									
Grate Inlet in Sump									
DA	Q ₂₅ (cfs)	Q ₁₀₀ (cfs)	d (ft)	P (ft)	A (sf)	Q	Q, 50%	Q Bypass (cfs)	Size
1A	8.54	12.45	0.50	16.00	16.00	54.53	27.27	0.00	4' x 4'
1B	7.17	10.46	0.50	12.00	9.00	30.67	15.34	0.00	3' x 3'
1C	10.95	15.96	0.50	16.00	16.00	54.53	27.27	0.00	4' x 4'
1D	16.06	23.54	0.50	16.00	16.00	54.53	27.27	0.00	4' x 4'
3C	9.08	13.24	0.50	16.00	16.00	54.53	27.27	0.00	4' x 4'
OS	9.70	14.19	0.50	12.00	9.00	30.67	15.34	0.00	3' x 3'

LEGEND

- > SLOPE DIRECTION
- DRAINAGE AREA
- - - FLOW PATH

- NOTES:**
- THE DRAINAGE CALCULATIONS WERE PERFORMED USING HEC-HMS WITH NOAA ATLAS 14 RAINFALL DATA.
 - DRAINAGE FOR THIS DEVELOPMENT HAS BEEN DESIGNED SUCH THAT THERE WILL BE NO ADVERSE IMPACTS ON THE CAPACITY, FUNCTION OR INTEGRITY OF TEXAS DEPARTMENT OF TRANSPORTATION RIGHT OF WAY DRAINAGE FACILITIES.





Designed: RP
 Drawn: RP
 Reviewed: CR
 Date: 7/26/2021

SHEET
 8

Project No.:
 1516-002

Drawing: C:\pwworking\richard.pham\dms16329\1516002-00-DEV_DRN.dwg
 User: RPHAM
 Last Modified: Aug. 12, 21 - 15:04
 Plot Date/Time: Aug. 12, 21 - 15:48:36



VICINITY MAP
N.T.S.

PRE-DRAINAGE LEGEND	
EXISTING MINOR CONTOURS	--- 750 ---
EXISTING MAJOR CONTOURS	- - - 750 - - -
DRAINAGE AREA NO.	DA-1
DRAINAGE AREA ACREAGE	0.25
DRAINAGE DIVIDE	-----
DRAINAGE FLOW DIRECTION	→

FLOOD PLAIN NOTE

THE SUBJECT PROPERTY LIES WITHIN THE ZONE "X" UNSHADED (DETERMINED TO BE OF THE 0.20% ANNUAL CHANGE FLOODPLAIN) AS DETERMINED BY THE FEDERAL EMERGENCY MANAGEMENT AGENCY NATIONAL FLOOD INSURANCE PROGRAM (NFIP) FLOOD INSURANCE RATE MAP NUMBER 48491C0245F, DATED DECEMBER 20, 2019 FOR WILLIAMSON COUNTY, TEXAS AND INCORPORATED AREAS.

BENCHMARKS

THE BENCHMARKS AND ELEVATIONS SHOWN ARE BASED ON THE NORTH AMERICAN VERTICAL DATUM 1988 (NAVD88) BY USING GPS OBSERVATIONS IN CONJUNCTION WITH THE ALL TERRA RTK NETWORK.

BENCHMARK NO. 1
BEING AN "X" CUT, A DISTANCE OF 45.12' EAST AND 9.09' SOUTH FROM THE SUBJECT'S SOUTHWEST PROPERTY CORNER.
ELEVATION: 1009.20'

BENCHMARK NO. 2
BEING A SQUARE CUT, A DISTANCE OF 35.97' EAST AND 104.75' NORTH FROM THE SUBJECT'S SOUTHWEST PROPERTY CORNER.
ELEVATION: 1012.51'


PRE-DEVELOPED DRAINAGE CALCULATIONS												
DRAINAGE AREA	C	Tc (min)	I-2 (in/hr)	I-10 (in/hr)	I-25 (in/hr)	I-100 (in/hr)	A (acres)	Q-2 (cfs)	Q-10 (cfs)	Q-25 (cfs)	Q-100 (cfs)	REMARKS
DA-1	0.90	10	4.35	7.41	8.65	10.89	0.09	0.35	0.60	0.70	0.88	TO OFF-SITE GRATE INLET
DA-2	0.30	10	4.35	7.41	8.65	10.89	0.72	0.94	1.60	1.87	2.35	TO ON-SITE DITCH
DA-3	0.90	10	4.35	7.41	8.65	10.89	0.04	0.16	0.27	0.31	0.39	TO OFF-SITE DITCH
TOTAL							0.85	1.45	2.47	2.88	3.63	

Based on the City of Round Rock Drainage Policy



TX PE FIRM #11525
TRIANGLE ENGINEERING LLC
T: 469.331.8566 | F: 469.213.7145 | E: info@triangle-eng.com
W: triangle-eng.com | O: 1782 W. McDermott Drive, TX 75013
Planning | Civil Engineering | Construction Management


NO.	DATE	DESCRIPTION	BY	
			KP	KP
1	07-03-23	1ST SUBMITTAL		
2	07-13-23	2ST SUBMITTAL		



PRE DRAINAGE PLAN
SHERWIN WILLIAMS
12360 W. STATE HIGHWAY 29
CITY OF LIBERTY HILL
WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ



SHEET #
C-5.2



STATE HIGHWAY 29
(120' RIGHT-OF-WAY)

POST-DEVELOPED DRAINAGE CALCULATIONS												
DRAINAGE AREA	C	Tc (min)	I-2 (in/hr)	I-10 (in/hr)	I-25 (in/hr)	I-100 (in/hr)	A (acres)	Q-2 (cfs)	Q-10 (cfs)	Q-25 (cfs)	Q-100 (cfs)	REMARKS
DA-1	0.90	10	4.35	7.41	8.65	10.89	0.13	0.51	0.87	1.01	1.27	TO OFF-SITE GRATE INLET
DA-2	0.90	10	4.35	7.41	8.65	10.89	0.56	2.19	3.73	4.36	5.49	TO ON-SITE GRATE IN LET
DA-3	0.90	10	4.35	7.41	8.65	10.89	0.04	0.16	0.27	0.31	0.39	TO OFF-SITE DITCH
DA-4	0.90	10	4.35	7.41	8.65	10.89	0.13	0.51	0.87	1.01	1.27	TO ON-SITE DITCH
TOTAL							0.86	3.37	5.74	6.70	8.43	

Based on the City of Round Rock Drainage Policy



VICINITY MAP
N.T.S.

POST-DRAINAGE LEGEND	
EXISTING MINOR CONTOURS	--- 750 ---
EXISTING MAJOR CONTOURS	- - - 750 - - -
MINOR CONTOURS	- - - 740 - - -
MAJOR CONTOURS	- - - 740 - - -
DRAINAGE AREA NO.	DA-2
DRAINAGE AREA ACREAGE	0.50
DRAINAGE DIVIDE	- - - - -
DRAINAGE FLOW DIRECTION	1.0%
HIGH POINT	HP

FLOOD PLAIN NOTE

THE SUBJECT PROPERTY LIES WITHIN THE ZONE "X" UNSHADED (DETERMINED TO BE OF THE 0.20% ANNUAL CHANGE FLOODPLAIN) AS DETERMINED BY THE FEDERAL EMERGENCY MANAGEMENT AGENCY NATIONAL FLOOD INSURANCE PROGRAM (NFIP) FLOOD INSURANCE RATE MAP NUMBER 48491C0245F, DATED DECEMBER 20, 2019 FOR WILLIAMSON COUNTY, TEXAS AND INCORPORATED AREAS.

BENCHMARKS

THE BENCHMARKS AND ELEVATIONS SHOWN ARE BASED ON THE NORTH AMERICAN VERTICAL DATUM 1988 (NAVD88) BY USING GPS OBSERVATIONS IN CONJUNCTION WITH THE ALL TERRA RTK NETWORK.


BENCHMARK NO. 1
BEING AN "X" CUT, A DISTANCE OF 45.12' EAST AND 9.09' SOUTH FROM THE SUBJECT'S SOUTHWEST PROPERTY CORNER.
ELEVATION: 1009.20'

BENCHMARK NO. 2
BEING A SQUARE CUT, A DISTANCE OF 35.97' EAST AND 104.75' NORTH FROM THE SUBJECT'S SOUTHWEST PROPERTY CORNER.
ELEVATION: 1012.51'



TX PE FIRM #11525
TRIANGLE ENGINEERING LLC
T: 469.331.8866 | F: 469.213.7145 | E: info@triangle-engr.com
W: triangle-engr.com | O: 1782 W. McDermott Drive, TX 75013
Planning | Civil Engineering | Construction Management

NO.	DATE	DESCRIPTION	BY	
			KP	KP
1	07-03-23	1ST SUBMITTAL		
2	07-13-23	2ST SUBMITTAL		



POST DRAINAGE PLAN
SHERWIN WILLIAMS
12360 W. STATE HIGHWAY 29
CITY OF LIBERTY HILL
WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ

SHEET #
C-5.3

ATTACHMENT C

CURRENT APPROVED STONEWALL COMMERCIAL WEST CZP PLANS WITH WET BASIN AS-BUILTS

OWNER/DEVELOPER
 BILL CHAPMAN, MANAGING
 PARTNER
 LIBERTY HILL STONEWALL
 PARTNERS, LP
 13651 TX-29
 LIBERTY HILL, TX 78642
 (512) 818-2244 TELEPHONE


ENGINEER
 NICHOLAS SANDLIN, PE
 DOUCET & ASSOCIATES, INC.
 FIRM REGISTRATION #3937
 7401 B HIGHWAY 71 WEST
 STE. 160, AUSTIN, TX 78735
 (512) 583-2600 TELEPHONE
 (512) 583-2601 FAX

SURVEYOR
 ED PRINCE, RPLS
 DOUCET & ASSOCIATES, INC.
 FIRM REGISTRATION #3937
 7401 B HIGHWAY 71 WEST
 STE. 160, AUSTIN, TX 78735
 (512) 583-2600 TELEPHONE
 (512) 583-2601 FAX

NOTES:

1. ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARED THEM. IN ACCEPTING THESE PLANS, THE CITY OF ROUND ROCK MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.
2. THIS SITE IS LOCATED WITHIN THE CITY OF LIBERTY HILL.
3. THIS SITE LIES WITHIN THE SOUTH FORK SAN GABRIEL WATERSHED. LIBERTY HILL REVIEWS THE SOUTH FORK SAN GABRIEL WATERSHED ORDINANCE COMPLIANCE AS SHOWN IN THESE PLANS.
4. RELEASE OF THIS APPLICATION DOES NOT CONSTITUTE A VERIFICATION OF ALL DATA, INFORMATION, AND CALCULATIONS SUPPLIED BY THE APPLICANT. THE ENGINEER OF RECORD IS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY AND ADEQUACY OF HIS/HER SUBMITTAL, WHETHER OR NOT THE APPLICATION IS REVIEWED FOR CODE COMPLIANCE BY CITY ENGINEERS.
5. ALL POTABLE WATER SYSTEMS COMPONENTS INSTALLED AFTER JANUARY 4, 2014, SHALL BE ESSENTIALLY "LEAD FREE" ACCORDING TO THE US SAFE DRINKING WATER ACT. EXAMPLES ARE VALVES (CORPORATION STOP, CURB STOP AND PRESSURE REDUCING), NIPPLES, BUSHINGS, PIPE, FITTING AND BACKFLOW PREVENTERS. FIRE HYDRANTS, TAPPING SADDLES AND 2 INCH AND LARGER GATE VALVES ARE THE ONLY COMPONENTS EXEMPT FROM THIS REQUIREMENT. COMPONENTS THAT ARE NOT CLEARLY IDENTIFIED BY THE MANUFACTURER AS MEETING THIS REQUIREMENT EITHER BY MARKINGS ON THE COMPONENTS OR ON THE PACKAGING SHALL NOT BE INSTALLED.
6. THIS SITE, ACCORDING TO THE NATIONAL FLOOD INSURANCE RATE MAP COMMUNITY PANEL NO. 48491C0250E DATED SEPTEMBER 26, 2008, LIES WITHIN ZONE X AREAS DETERMINED TO BE OUTSIDE OF THE 500 YEAR FLOODPLAIN.
7. IN THE EVENT THE CONTRACTOR OR SURVEYOR OBTAINS A DIGITAL COPY OF THE CAD FILES THAT REPRESENT THESE IMPROVEMENTS, DOUCET AND ASSOCIATES, TAKE NO RESPONSIBILITY FOR THE LOCATION OF THESE IMPROVEMENTS. IN ANY COORDINATE SYSTEM, DIGITAL FILES USED TO PRODUCE THESE PLANS WERE PARTIALLY CREATED BY PARTIES OTHER THAN DOUCET AND ASSOCIATES AND ARE NOT INTENDED FOR USE IN CONSTRUCTION STAKING. VERTICAL AND HORIZONTAL DATA SHALL BE INDEPENDENTLY VERIFIED BY CONTRACTOR'S RPLS.
8. DOUCET AND ASSOCIATES HAS ENDEAVORED TO DESIGN THESE PLANS COMPLIANT WITH ADA/TDLR AND OTHER ACCESSIBILITY REQUIREMENTS, HOWEVER, THE CONTRACTOR SHALL NOT BE RELIEVED OF ANY RESPONSIBILITY FOR CONSTRUCTING THESE IMPROVEMENTS COMPLIANT WITH ALL APPLICABLE ACCESSIBILITY STANDARDS. IF THE CONTRACTOR NOTICES ANY DISCREPANCIES BETWEEN THESE PLANS AND ACCESSIBILITY LAWS/RULES, HE IS TO STOP WORK IN THE AREA OF CONFLICT AND NOTIFY THE ENGINEER IMMEDIATELY FOR A RESOLUTION AND/OR REVISION TO THESE PLANS. DOUCET AND ASSOCIATES SHALL NOT BE HELD RESPONSIBLE FOR CONSTRUCTING THIS SITE COMPLIANT WITH ACCESSIBILITY LAWS/RULES REGARDLESS OF WHAT IS SHOWN IN THESE PLANS.
9. BY THE ACT OF SUBMITTING A BID FOR THIS PROPOSED CONTRACT, THE BIDDER WARRANTS THAT THE BIDDER, AND ALL SUBCONTRACTORS AND MATERIAL SUPPLIES HE INTENDS TO USE, HAVE CAREFULLY AND THOROUGHLY REVIEWED THE DRAWINGS, SPECIFICATIONS, AND ALL OTHER CONTRACT DOCUMENTS AND HAVE FOUND THEM COMPLETE AND FREE FROM ANY AMBIGUITIES AND SUFFICIENT FOR THE PURPOSE INTENDED. THE BIDDERS FURTHER WARRANTS THAT TO THE BEST OF HIS OR HER SUBCONTRACTORS AND MATERIAL SUPPLIERS KNOWLEDGE, ALL MATERIAL AND PRODUCTS SPECIFIED OR INDICATED HEREIN ARE ACCEPTABLE FOR ALL APPLICABLE CODES AND AUTHORITIES.
10. THE LOCATION OF ALL EXISTING UTILITIES SHOWN ON THESE PLANS HAS BEEN BASED UPON RECORD INFORMATION ONLY AND MAY NOT MATCH LOCATIONS AND/OR DEPTHS AS CONSTRUCTED. THE CONTRACTOR SHALL CONTACT THE AUSTIN AREA "ONE CALL" SYSTEM 1-800-245-4545, OR THE OWNER OF EACH INDIVIDUAL UTILITY FOR ASSISTANCE IN DETERMINING EXISTING UTILITY LOCATIONS AND DEPTHS PRIOR TO BEGINNING ANY CONSTRUCTION. CONTRACTOR SHALL FIELD VERIFY LOCATIONS OF ALL UTILITY CROSSING PRIOR TO BEGINNING ANY CONSTRUCTION

CONSTRUCTION PLANS for PHASE 1 WATER QUALITY STONEWALL COMMERCIAL 12330 W. US 29 LIBERTY HILL, TX



VICINITY MAP

DA DOUCET & ASSOCIATES
 Civil Engineering • Entitlements • GIS/Mapping

(South) Austin, TX - (North) Austin, TX - San Marcos, TX
 San Antonio, TX - Houston, TX - Gardnerville, NV
 www.DoucetEngineers.com

REVISIONS / CORRECTIONS:

NO.	DESCRIPTION	REVISE (N/A) (A) SHEET	TOTAL # SHEET IN PLAN SET	NET CHANGE MP. COVER	SITE MP. COVER	# SITE MP. COVER	APPROVED DATE

SUBMITTAL DATE:

WATERSHED: SOUTH FORK SAN GABRIEL WATERSHED
 FEMA PANEL: 48491C0250E DATED SEPTEMBER 26, 2008
 TRACT SIZE: 5.5 ACRES
 ZONING: GENERAL COMMERCIAL/RETAIL (C3)

LEGAL DESCRIPTION

LOT 3, BLOCK A, STONE WALL RANCH SUBDIVISION SECTION 1, ACCORDING TO THE PLAT OF RECORD IN CABINET Y, SLIDE 341, PLAT RECORDS, WILLAMSON COUNTY, TEXAS; AND SHOWING LOT 1, BLOCK A, ACCORDING TO THE PLAT OF RECORD IN DOCUMENT NO. 2018063971, PLAT RECORDS, WILLAMSON COUNTY, TEXAS; SAID TRACTS LOCATED IN THE JOHN B. ROBINSON SURVEY, ABSTRACT NO. 521, WILLAMSON COUNTY, TEXAS.

PROJECT DESCRIPTION

THIS PROJECT CONSISTS OF A WATER QUALITY POND SERVING THE IMPERVIOUS COVER GENERATED BY MAXIMUM ZONING FOR THE REFERENCED PROPERTY PLUS THE EXISTING AUTOZONE SITE.

Sheet Number	Sheet Title
1	COVER SHEET
2	GENERAL NOTES
3	EXISTING CONDITIONS
4	EROSION AND SEDIMENTATION CONTROL PLAN
5	EXISTING DRAINAGE AREA PLAN
6	PROPOSED DRAINAGE AREA PLAN
7	WATER QUALITY & DETENTION POND PLAN
8	WATER QUALITY & SECTION DETAILS

ACCEPTED FOR CONSTRUCTION:

CITY OF LIBERTY HILL, TEXAS
 ENGINEERING AND DEVELOPMENT SERVICES DEPARTMENT

CITY ENGINEER:
 BASED ON THE DESIGN ENGINEER'S CERTIFICATION OF COMPLIANCE WITH ALL APPLICABLE CITY, STATE AND FEDERAL REGULATIONS, THE PLANS AND SPECIFICATION CONTAINED HEREIN HAVE BEEN REVIEWED AND ARE FOUND TO BE IN COMPLIANCE WITH THE REQUIREMENTS OF THE CITY OF LIBERTY HILL.

PERRY STEGER, P.E.
 CITY ENGINEER
 CITY OF LIBERTY HILL, TEXAS

PLANNING DIRECTOR:

SALLY A. McFERON
 PLANNING DIRECTOR
 CITY OF LIBERTY HILL, TEXAS

DA DOUCET & ASSOCIATES
 Civil Engineering • Entitlements • Surveying/Mapping
 7401 B Highway 71 W Suite 160
 Austin, TX 78735 Tel: (512) 583-2600
 www.DoucetEngineers.com
 Firm Registration Number: 3937

COVER SHEET

PHASE 1 WATER QUALITY
 STONEWALL COMMERCIAL
 LIBERTY HILL, TEXAS



Designed: NS
 Drawn: PN & JP
 Reviewed: NS
 Date: 01/22/2019

SHEET
 1
 OF 8

Project No.:
 1516-002

Construction Plans Notes
City of Liberty Hill

General Notes:

- All construction shall be in accordance with the City of Liberty Hill Standard Specifications Manual.
- Any existing utilities, pavement, curbs, sidewalks, structures, trees, etc., not planned for destruction or removal that are damaged or removed shall be repaired or replaced at his expense.
- The Contractor shall verify all depths and locations of existing utilities prior to any construction. Any discrepancies with the construction plans found in the field shall be brought immediately to the attention of the Engineer who shall be responsible for revising the plans are appropriate.
- Manhole frames, covers, valves, cleanouts, etc. shall be raised to finished grade prior to final paving construction.
- The Contractor shall give the City of Liberty Hill 48 hours notice before beginning each phase of construction. Telephone 218-5555 (Engineering and Development Services Department).
- All areas disturbed or exposed during construction shall be revegetated in accordance with the plans and specifications. Revegetation of all disturbed or exposed areas shall consist of sodding or seeding, at the Contractor's option. However, the type of revegetation must equal or exceed the type of vegetation present before construction.
- Prior to any construction, the Engineer shall convene a preconstruction conference between the City of Liberty Hill, himself, the Contractor, other utility companies, any affected parties and any other entity the City or Engineer may require.
- The Contractor and the Engineer shall keep accurate records of all construction that deviates from the plans. The Engineer shall furnish the City of Liberty Hill accurate "As-Built" drawings following completion of all construction. These "As-Built" drawings shall meet with the satisfaction of the Engineering and Development Services Department prior to final acceptance.
- The Liberty Hill City Council shall not be petitioned for acceptance until all necessary easement documents have been signed and recorded.
- When construction is being carried out within easements, the Contractor shall confine his work to within the permanent and any temporary easements. Prior to final acceptance, the Contractor shall be responsible for removing all trash and debris within the permanent and temporary easements. Clean-up shall be to the satisfaction of the City Engineer.
- Prior to any construction, the Contractor shall apply for and secure all proper permits from the appropriate authorities.
- Available benchmarks (City of Liberty Hill Datum) that may be utilized for the construction of this project are described as follows:

TRENCH SAFETY NOTES:

- In accordance with the Laws of the State of Texas and the U. S. Occupational Safety and Health Administration regulations, all trenches over 5 feet in depth in either hard and compact or soft and unstable soil shall be sloped, shored, sheeted, braced or otherwise supported. Furthermore, all trenches less than 5 feet in depth shall also be effectively protected when hazardous ground movement may be expected. Trench safety systems to be utilized for this project (will be provided by the contractor; are on sheet N/A, etc.).
- In accordance with the U. S. Occupational Safety and Health Administration regulations, when persons are in trenches 4-feet deep or more, adequate means of exit, such as a ladder or steps, must be provided and located so as to require no more than 25 feet of lateral travel.
- If trench safety system details were not provided in the plans because trenches were anticipated to be less than 5 feet in depth and during construction it is found that trenches are in fact 5 feet or more in depth or trenches less than 5 feet in depth are in an area where hazardous ground movement is expected, all construction shall cease, the trenced area shall be barricaded and the Engineer notified immediately. Construction shall not resume until appropriate trench safety system details, as designed by a professional engineer, are retained and copies submitted to the City of Liberty Hill.

STREET AND DRAINAGE NOTES:

- All testing shall be done by an independent laboratory at the Owner's expense. Any retesting shall be paid for by the Contractor. A City inspector shall be present during all tests. Testing shall be coordinated with the City Inspector and he shall be given a minimum of 24 hours notice prior to any testing. Telephone 218-5555 (Inspections).
- Backfill behind the curb shall be compacted to obtain a minimum of 95% maximum density to within 3" of top of curb. Material used shall be primarily granular with no rocks larger than 6" in the greatest dimension. The remaining 3" shall be clean topsoil free from all clods and suitable for sustaining plant life.
- Depth of cover for all crossings under pavement including gas, electric, telephone, cable tv, water services, etc., shall be a minimum of 30" below subgrade.
- Street rights-of-way shall be graded at a slope of 1/4" per foot toward the curb unless otherwise indicated. However, in no case shall the width of right-of-way at 1/4" per foot slope be less than 10 feet unless a specific request for an alternate grading scheme is made to the City of Liberty Hill Engineering and Development Services Department.
- Barricades built to City of Liberty Hill standards shall be constructed on all dead-end streets and as necessary during construction to maintain job and public safety.
- All R.C.P. shall be minimum class III.
- The subsurface streets shown herein was tested by N/A and the paving sections designed in accordance with the current City of Liberty Hill design criteria. The paving sections are to be constructed as follows:

Street	Station	Flex. Base Thickness	HMAC Thickness	Lime Stab. Thickness
--------	---------	----------------------	----------------	----------------------

The Geotechnical Engineer shall inspect the subgrade for compliance with the design assumptions made during preparation of the Soils Report. Any adjustments that are required shall be made through revision of the construction plans.

- Where P's are over 20, subgrades must be stabilized utilizing a method acceptable to the City Engineer. The Geotechnical Engineer shall recommend an appropriate subgrade stabilization if sulfates are determined to be present.

WATER AND WASTEWATER NOTES:

- Pipe material for water mains shall be PVC (AWWA C-900, min. class 200), or Ductile Iron (AWWA C-100, min. class 200). Water services (2" or less) shall be polyethylene tubing (black, 200 psi, DR 9).
- Pipe material for pressure wastewater mains shall be PVC (AWWA C-900, min. class 150), or Ductile Iron (AWWA C-100, min. class 200). Pipe material for gravity wastewater mains shall be PVC (ASTM D2241 or D3034, max. DR-26). Ductile Iron (AWWA C-100, min. class 200).
- Unless otherwise accepted by the City Engineer, depth of cover for all lines out of the pavement shall be 42" min., and depth of cover for all lines under pavement shall be a min. of 30" below subgrade.
- All fire hydrant leads shall be ductile iron pipe (AWWA C-100, min. class 200).
- All iron pipe and fittings shall be wrapped with minimum 8-mil polyethylene and sealed with duct tape or equal accepted by the City Engineer.
- The Contractor shall contact the City Inspector at 218-5555 to coordinate utility tie-ins and notify him at least 48 hours prior to connecting to existing lines.
- All manholes shall be concrete with cast iron ring and cover. All manholes located outside of the pavement shall have bolted covers. Tapping of fiberglass manholes shall not be allowed.
- The Contractor must obtain a bulk water permit or purchase and install a water meter for all water used during construction. A copy of this permit must be carried at all times by all who use water.
- Line flushing or any activity using a large quantity of water must be scheduled with the water & wastewater superintendent, telephone 218-5555.
- The Contractor, at his expense, shall perform sterilization of all potable water lines constructed and shall provide all equipment (including test gauges), supplies (including concentrated chlorine disinfecting material), and necessary labor required for the sterilization procedure. The sterilization procedure shall be monitored by City of Liberty Hill personnel. Water samples will be collected by the City of Liberty Hill to verify each treated line has obtained an initial chlorine concentration of 50 ppm. Where means of flushing is necessary, the Contractor, at his expense, shall provide flushing devices and remove said devices prior to final acceptance by the City of Liberty Hill.
- Sampling taps shall be brought up to 3 feet above grade and shall be easily accessible for City personnel. At the Contractor's request, and in his presence, samples for bacteriological testing will be collected by the City of Liberty Hill not less than 24 hours after the treated line has been flushed with the concentrated chlorine solution and charged with water approved by the City. The Contractor shall supply a check or money order, payable to the City of Liberty Hill, to cover the fee charged for testing each water sample. City of Liberty Hill fee amounts may be obtained by calling the Engineering and Development Services Department at 218-5555.
- The Contractor, at his expense, shall perform quality testing for all wastewater pipe installed and pressure pipe hydrostatic testing of all water lines constructed and shall provide all equipment (including pumps and gauges), supplies and labor necessary to perform the tests. Quality and pressure testing shall be monitored by City of Liberty Hill personnel.
- The Contractor shall coordinate testing with the City of Inspector and provide no less than 24 hours notice prior to performing sterilization, quality testing or pressure testing.
- The Contractor shall not open or close any valves unless authorized by the City of Liberty Hill.
- All valve boxes and covers shall be cast iron.
- All water service, wastewater service and valve locations shall be appropriately marked as follows:
water service "W" on top of curb
wastewater service "S" on top of curb
valve "V" on face of curb

Tools for marking the curb shall be provided by the Contractor. Other appropriate means of marking service and valve locations shall be provided in areas without curbs. Such means of marking shall be as specified by the Engineer and accepted by the City of Liberty Hill.

- Contact City of Liberty Hill Engineering and Development Services Department at 218-5555 for assistance in obtaining existing water and wastewater locations.
- The City of Liberty Hill Fire Department shall be notified 48 hours prior to testing of any building sprinkler piping in order that the Fire Department may monitor such testing.
- Sand, as described in Specification Item 510 pipe, shall not be used as bedding for water and wastewater lines. Acceptable bedding materials are pipe bedding stone, pea gravel and in lieu of sand, a naturally occurring or manufactured stone material conforming to ASTM C33 for stone quality and meeting the following gradation specification:

Sieve Size	Percent Retained By Weight
0	0
1/2"	0-2
3/8"	40-85
#4	95-100
#10	

- The Contractor is hereby notified that connecting to, shutting down, or terminating existing utility lines may have to occur at off-peak hours. Such hours are usually outside normal working hours and possibly between 12 a.m. and 6 a.m.
- All wastewater construction shall be in accordance with the Texas Commission on Environmental Quality (TCEQ) Regulations, 30 TAC Chapter 213 and 317, as applicable. Whenever TCEQ and City of Liberty Hill Specifications conflict, the more stringent shall apply.

TRAFFIC MARKING NOTES:

- Erosion control measures, site work and restoration work shall be in accordance with the City of Liberty Hill Erosion and Sedimentation Control Ordinance.
- All slopes shall be sodded or seeded with approved grass, grass mixtures or ground cover suitable to the area and season in which they are applied.
- Silt fences, rock berms, sedimentation basins and similarly recognized techniques and materials shall be employed during construction to prevent point source sedimentation loading of downstream facilities. Such installation shall be regularly inspected by the City of Liberty Hill for effectiveness. Additional measures may be required if, in the opinion of the City Engineer, they are warranted.
- All temporary erosion control measures shall not be removed until final inspection and approval of the project by the Engineer. It shall be the responsibility of the Contractor to maintain all temporary erosion control structures and to remove each structure as approved by the Engineer.
- All mud, dirt, rocks, debris, etc., spilled, tracked or otherwise deposited on existing paved streets, drives and areas used by the public shall be cleaned up immediately.

EROSION AND SEDIMENTATION CONTROL NOTES:

- Erosion control measures, site work and restoration work shall be in accordance with the City of Liberty Hill Erosion and Sedimentation Control Ordinance.
- All slopes shall be sodded or seeded with approved grass, grass mixtures or ground cover suitable to the area and season in which they are applied.
- Silt fences, rock berms, sedimentation basins and similarly recognized techniques and materials shall be employed during construction to prevent point source sedimentation loading of downstream facilities. Such installation shall be regularly inspected by the City of Liberty Hill for effectiveness. Additional measures may be required if, in the opinion of the City Engineer, they are warranted.
- All temporary erosion control measures shall not be removed until final inspection and approval of the project by the Engineer. It shall be the responsibility of the Contractor to maintain all temporary erosion control structures and to remove each structure as approved by the Engineer.
- All mud, dirt, rocks, debris, etc., spilled, tracked or otherwise deposited on existing paved streets, drives and areas used by the public shall be cleaned up immediately.

TEXAS COMMISSION ON ENVIRONMENTAL QUALITY
CONTRIBUTING ZONE PLAN
GENERAL CONSTRUCTION NOTES
TCEQ-0592A (REV. 07/15/2015)

- A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY NOISE DISTURBANCE OR CONSTRUCTION ACTIVITIES. THIS NOTICE MUST INCLUDE THE NAME OF THE APPROVED PROJECT, THE ACTIVITY START DATE, AND THE CONTACT INFORMATION OF THE PRIME CONTRACTOR.
- ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROJECT SHOULD BE PROVIDED WITH COMPLETE COPIES OF THE APPROVED CONTRIBUTING ZONE PLAN (CZP) AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTOR(S) SHOULD KEEP COPIES OF THE APPROVED PLAN AND APPROVAL LETTER ON-SITE.
- NO HAZARDOUS SUBSTANCE STORAGE TANK SHALL BE INSTALLED WITHIN 150 FEET OF WATER SUPPLY SOURCE, DISTRIBUTION SYSTEM, WELL, OR SENSITIVE FEATURE.
- PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE MANUFACTURERS SPECIFICATIONS. IF INSPECTIONS INDICATE A CONTROL HAS BEEN USED INAPPROPRIATELY, OR INCORRECTLY, THE APPLICANT MUST REPLACE OR MODIFY THE CONTROL FOR SITE SITUATIONS. THESE CONTROLS MUST REMAIN IN PLACE UNTIL THE DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED..
- ANY SEDIMENT THAT ESCAPES THE CONSTRUCTION SITE MUST BE COLLECTED AND PROPERLY DISPOSED OF BEFORE HE NEXT RAIN EVENT TO ENSURE IT IS NOT WASHED INTO SURFACE STREAMS, SENSITIVE FEATURES, ETC.
- SEDIMENT MUST BE REMOVED FROM SEDIMENT TRAPS OR SEDIMENTATION BASINS WHEN IT OCCUPIES 50% OF THE BASIN'S DESIGN CAPACITY.
- LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER SHALL BE PREVENTED FROM BEING DISCHARGED OFFSITE.
- ALL EXCAVATED MATERIAL THAT WILL BE STORED ON-SITE MUST HAVE PROPER E&S CONTROLS.
- IF PORTION OF THE SITE WILL HAVE A CEASE IN CONSTRUCTION ACTIVITY LASTING LONGER THAN 14 DAYS, SOIL STABILIZATION IN THOSE AREAS SHALL BE INITIATED AS SOON AS POSSIBLE PRIOR TO THE 14TH DAY OF INACTIVITY. IF ACTIVITY WILL RESUME PRIOR TO THE 21ST DAY, STABILIZATION MEASURES ARE NOT REQUIRED. IF DROUGHT CONDITIONS OR INCLEMENT WEATHER PREVENT ACTION BY THE 14TH DAY, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS POSSIBLE.
- THE FOLLOWING RECORDS SHOULD BE MAINTAINED AND MADE AVAILABLE TO THE TCEQ UPON REQUEST: THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR; THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE; AND THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.
- THE HOLDER OF ANY APPROVED CONTRIBUTING ZONE PLAN MUST NOTIFY THE APPROPRIATE REGIONAL OFFICE IN WRITING AND OBTAIN APPROVAL FROM THE EXECUTIVE DIRECTOR PRIOR TO INITIATING ANY OF THE FOLLOWING:
 - ANY PHYSICAL OR OPERATIONAL MODIFICATION OF ANY BEST MANAGEMENT PRACTICES (BMP) OR STRUCTURE(S), INCLUDING BUT NOT LIMITED TO TEMPORARY OR PERMANENT PONDS, DAMS, BERMS, SILT FENCES AND DIVERSIONARY STRUCTURES.
 - ANY CHANGE IN THE NATURE OR CHARACTER OF THE REGULATED ACTIVITY FROM THAT WHICH WAS ORIGINALLY APPROVED.
 - ANY CHANGE THAT WOULD SIGNIFICANTLY IMPACT THE ABILITY TO PREVENT POLLUTION OF THE EDWARDS AQUIFER; OR
 - ANY DEVELOPMENT OF LAND PREVIOUSLY IDENTIFIED IN A CONTRIBUTING ZONE PLAN AS UNDEVELOPED.



AUSTIN REGIONAL OFFICE 12100 PARK 35 CIRCLE, BUILDING A AUSTIN, TEXAS 78753-1808 PHONE (512) 339-2929 FAX (512) 339-3785	SAN ANTONIO REGIONAL OFFICE 14250 JUDSON ROAD SAN ANTONIO, TEXAS 78233-4480 PHONE (210) 490-3095 FAX (210) 545-4329
--	---

SEQUENCE OF CONSTRUCTION NOTES:

- INSTALL TEMPORARY SILT FENCE, TREE PROTECTION AND STABILIZED CONSTRUCTION ENTRANCE ACCORDING TO THE CONSTRUCTION PLANS PRIOR TO CLEARING, GRADING, EXCAVATION, ETC. CONTRACTOR SHALL INSPECT AND REPAIR TEMPORARY EROSION CONTROLS ON A REGULAR BASIS AND REMOVE ACCUMULATED SEDIMENT WHEN SIX (6) INCHES OF SEDIMENT HAS BEEN TRAPPED.
- INSTALL TREE PROTECTION AND INITIATE TREE MITIGATION MEASURES WHERE APPLICABLE
- THE CONTRACTOR SHALL CONTACT CITY OF LIBERTY HILL AT LEAST 72 HOURS PRIOR TO ANY CONSTRUCTION TO ARRANGE A PRE-CONSTRUCTION MEETING.
- PRE-CONSTRUCTION MEETING ONSITE
- EVALUATE TEMPORARY EROSION CONTROL INSTALLATION.
- BEGIN SITE CLEARING/DEMOLITION
- ESTABLISH SUB-GRADE FOR PARKING, BUILDING PAD, DETENTION AND WATER QUALITY POND.
- INSTALLATION OF UTILITIES (TRENCHING).
- CONSTRUCTION OF BUILDING AND PAVED AREAS.
- COMPLETE TESTING REQUIREMENTS
- COMPLETE CONSTRUCTION AND INSTALL LANDSCAPING
- CLEAN SITE AND REVEGETATE ALL DISTURBED AREAS IN ACCORDANCE WITH RESTORATION REQUIREMENTS SHOWN ON THE CONSTRUCTION PLANS.
- PROJECT ENGINEER INSPECTS JOB AND WRITES CONCURRENCE LETTER TO THE CITY. FINAL INSPECTION IS SCHEDULED UPON RECEIPT OF THE LETTER.
- RECEIVE OPERATING PERMIT AND CITY CLEARANCE FOR OCCUPANCY
- REMOVE TEMPORARY EROSION CONTROL MEASURES AND TREE PROTECTION AFTER ALL DISTURBED AREAS ARE COMPLETELY RESTORED AND REVEGETATED.



TREE AND TOPOGRAPHIC SURVEY SHOWING LOT 3, BLOCK A, STONE WALL RANCH SUBDIVISION SECTION 1, ACCORDING TO THE PLAT OF RECORD IN CABINET Y, SLIDE 341, PLAT RECORDS, WILLIAMSON COUNTY, TEXAS, AND SHOWING LOT 1, BLOCK A, ACCORDING TO THE PLAT OF RECORD IN DOCUMENT NO. 2018063971, PLAT RECORDS, WILLIAMSON COUNTY, TEXAS; SAID TRACTS LOCATED IN THE JOHN B. ROBINSON SURVEY, ABSTRACT NO. 521, WILLIAMSON COUNTY, TEXAS.











TREE POINT #	SPECIES_DBH (diameter at breast height (in.))	TREE POINT #	SPECIES_DBH (diameter at breast height (in.))
9990	LIVE OAK-9IN	11005	LIVE OAK-13.5IN
9991	LIVE OAK-10IN	11006	LIVE OAK-6.25IN
9992	LIVE OAK MULTI-8IN, 7IN	11007	LIVE OAK-8.5IN
9993	LIVE OAK MULTI-9IN, 7IN	11008	LIVE OAK-9.25IN
9994	LIVE OAK-14	11009	LIVE OAK-8IN
9995	LIVE OAK-13	11010	LIVE OAK-10.75IN
9996	LIVE OAK-12.5IN	11011	LIVE OAK-8.5IN
9997	LIVE OAK-34IN	11012	LIVE OAK-8.5IN
9998	LIVE OAK-21IN	11013	LIVE OAK-7.5IN
9999	LIVE OAK-12IN	11015	LIVE OAK-24IN
10000	LIVE OAK-8.5IN	11016	LIVE OAK-12.75IN
10001	LIVE OAK-15.5IN	11017	LIVE OAK-9.5IN
10002	LIVE OAK-16IN	11018	LIVE OAK-33.25IN
10003	LIVE OAK MULTI-15.5IN, 18.5IN	11019	LIVE OAK-13IN
10004	LIVE OAK-18.5IN	11021	LIVE OAK-11IN
10005	LIVE OAK-17.5IN	11022	LIVE OAK-8.5IN
10006	LIVE OAK-17.5IN	11023	LIVE OAK-20.5IN
10007	LIVE OAK-14.5IN	11024	LIVE OAK-12IN
10008	LIVE OAK-18IN	11025	LIVE OAK-23.5IN
10009	LIVE OAK-13IN	11026	LIVE OAK-8.5IN
10010	LIVE OAK-16IN	11027	LIVE OAK-9.5IN
10011	LIVE OAK-17IN	11028	LIVE OAK-10.5IN
10012	LIVE OAK-29IN	11029	LIVE OAK-12.5IN
10015	LIVE OAK MULTI-29.5IN, 33.5IN	11030	LIVE OAK-9.5IN
10016	LIVE OAK-22.25 IN	11031	LIVE OAK-6.5IN
10017	LIVE OAK-21.5 IN	11032	LIVE OAK-9.5IN
10018	LIVE OAK MULTI-29IN, 20 IN	11033	LIVE OAK-7.5IN
10019	POST OAK-24IN	11034	LIVE OAK-7.5IN
10020	LIVE OAK-35.25IN	11035	LIVE OAK-7IN
10021	LIVE OAK-32.5IN	11036	LIVE OAK-12.5IN
10022	LIVE OAK MULTI-22IN, 17IN	11038	LIVE OAK MULTI-14IN, 18IN
10023	LIVE OAK-14IN	11039	LIVE OAK-36.5IN
10024	LIVE OAK-15IN	11040	LIVE OAK-24.5IN
10066	LIVE OAK-18IN	11041	LIVE OAK-13IN
10067	LIVE OAK-21IN	11042	LIVE OAK-10IN
10069	LIVE OAK-19IN	11043	LIVE OAK-10.5IN
10070	LIVE OAK-17IN	11044	LIVE OAK-12IN
10071	LIVE OAK-25IN	11045	LIVE OAK-12IN
10072	LIVE OAK-7IN	11046	LIVE OAK-12IN
10073	LIVE OAK-18IN	11047	LIVE OAK-12IN
10074	LIVE OAK-26IN	11048	LIVE OAK-30IN
10075	LIVE OAK-28IN	11049	LIVE OAK-12IN
10076	LIVE OAK-21IN	11050	PECAN-6IN
10077	LIVE OAK-13IN	11051	LIVE OAK-13.5
10078	LIVE OAK-12IN	11052	PECAN-6.5
10079	LIVE OAK-23IN	11053	LIVE OAK-22IN
10080	LIVE OAK-33IN	11054	LIVE OAK-35.5IN
10090	LIVE OAK-38IN	11055	LIVE OAK-41.5IN
10091	LIVE OAK MULTI-11.5IN, 12IN	11056	LIVE OAK-35.5IN
10092	LIVE OAK-12IN	11057	LIVE OAK-16IN
10093	LIVE OAK MULTI-27IN, 43IN	11058	LIVE OAK-10IN
10094	LIVE OAK-20IN	11059	LIVE OAK-12IN
10095	LIVE OAK-15IN	11060	LIVE OAK-14IN
10096	LIVE OAK-15.5IN	11061	LIVE OAK-15IN
11000	LIVE OAK-43IN	11062	LIVE OAK-12IN
11001	LIVE OAK-20IN	11064	LIVE OAK-26IN
11002	LIVE OAK-33IN	11065	LIVE OAK-27IN
11003	LIVE OAK-33IN	11066	LIVE OAK-11IN
11004	LIVE OAK-34IN	11067	LIVE OAK-13IN

- LEGEND**
- () RECORD CALL PER CAB. Y, SLIDE 341
 - T.O.C. FACE OF CURB
 - B.O.C. BACK OF CURB
 - E.P. EDGE OF PAVEMENT
 - FOUND 1/2" IRON ROD
 - FOUND 1/2" IRON ROD WITH AN ORANGE CAP
 - ⊕ ELECTRIC METER
 - ⊖ UTILITY POLE
 - ⊙ UTILITY POLE WITH GUY WIRE
 - ⊕ FIRE HYDRANT
 - ⊖ STORM DRAIN MANHOLE
 - ⊙ SIGN
 - ⊙ UTILITY POLE WITH GUY WIRE
 - ⊙ WATER VALVE
 - ⊙ CABLE TELEVISION PEDESTAL
 - DELTA --- ELECTRIC (OVERHEAD)

NOTES

1. THIS SURVEY WAS PERFORMED ON OCTOBER 2018.
2. ALL ILLUSTRATED UNDERGROUND UTILITIES ARE BASED ON FOUND VISIBLE EVIDENCE. THE LOCATION AND DEPTH SHOULD BE FIELD VERIFIED BEFORE CONSTRUCTION.
3. ONLY APPROVED UTILITIES WERE LOCATED. NO ATTEMPT HAS BEEN MADE AS PART OF THIS SURVEY TO SHOW THE EXISTENCE, DEPTH, OR CONDITION OF ANY UNDISCOVERED UTILITIES. FOR INFORMATION REGARDING UNDERGROUND UTILITIES, PLEASE CONTACT THE APPROPRIATE AGENCY.
4. THESE CONTRACTS MUST BE REVIEWED BY THE CLIENT AND THE SURVEYOR MUST BE NOTIFIED OF ANY DISCREPANCIES BEFORE PROCEEDING WITH CONSTRUCTION.
5. THE SURVEYOR SHALL BE RESPONSIBLE FOR THE PLACEMENT OF THESE POINTS ON THE GROUND IF OTHERS.
6. THE SURVEYOR SHALL BE RESPONSIBLE FOR THE PLACEMENT OF THESE POINTS ON THE GROUND IF OTHERS.
7. HORIZONTAL CONTROL WIRE
8. VERTICAL CONTROL WIRE
9. ALL UTILITIES SHOWN BY DASHED LINES
10. ALL UTILITIES SHOWN BY DASHED LINES
11. ACCORDING TO THE NATIONAL FLOOD INSURANCE PROGRAM FLOOD INSURANCE RATE MAP FOR WILLIAMSON COUNTY, TEXAS, MAP NUMBER 13010C0210E, EFFECTIVE DATE 08/01/2010, THERE IS A 1% ANNUAL FLOOD RISK IN THIS AREA AS SHOWN BY THE DETERMINED TO BE OUTSIDE OF THE 1% ANNUAL FLOOD RISK. THE NATIONAL FLOOD INSURANCE PROGRAM FLOOD INSURANCE RATE MAP IS ONLY AN INDICATION OF FLOOD RISK AND DOES NOT GUARANTEE THAT THE PROPERTY IS NOT SUBJECT TO FLOODING, PARTICULARLY FROM LOCAL DRAINAGE SOURCES OF SMALL SIZE, OR ALL PLANNING FEATURES OUTSIDE OF THE NATIONAL FLOOD INSURANCE PROGRAM FLOOD INSURANCE RATE MAP. THE FLOOD INSURANCE RATE MAP IS SUBJECT TO CHANGE AS IT RELIES ON DATA WHICH MAY BE INCOMPLETE OR INACCURATE. THE SURVEYOR ASSUMES NO LIABILITY FOR THE PART OF THE SURVEYOR.
12. THE SURVEYOR ASSUMES NO LIABILITY FOR THE PART OF THE SURVEYOR.
13. THE SURVEYOR ASSUMES NO LIABILITY FOR THE PART OF THE SURVEYOR.
14. THE SURVEYOR ASSUMES NO LIABILITY FOR THE PART OF THE SURVEYOR.
15. THE SURVEYOR ASSUMES NO LIABILITY FOR THE PART OF THE SURVEYOR.
16. THE SURVEYOR ASSUMES NO LIABILITY FOR THE PART OF THE SURVEYOR.
17. THE SURVEYOR ASSUMES NO LIABILITY FOR THE PART OF THE SURVEYOR.
18. THE SURVEYOR ASSUMES NO LIABILITY FOR THE PART OF THE SURVEYOR.
19. THE SURVEYOR ASSUMES NO LIABILITY FOR THE PART OF THE SURVEYOR.
20. THE SURVEYOR ASSUMES NO LIABILITY FOR THE PART OF THE SURVEYOR.





Drawing: P:\1916-002\CADD\working_drawing\drawings\submitted\15.5 ac\1516002-00-FINAL PLAT.dwg
 User: PHUGUYEN
 Date: 11/19/2019 10:26:20
 Last Modified: 11/19/2019 10:26:20
 Plot Date/Time: 11/19/2019 10:26:20

EROSION AND SEDIMENTATION CONTROL PLAN

PHASE 1 WATER QUALITY STONEWALL COMMERCIAL LIBERTY HILL, TEXAS



Designed: NS
 Drawn: PN & JP
 Reviewed: NS
 Date: 01/22/2019
 SHEET
 4
 OF 8
 Project No.: 1516-002



NOTE TO GENERAL CONTRACTOR:

PRIOR TO CONSTRUCTION, GC MUST CLEARLY DELINEATE AND MARK OFF AREAS IDENTIFIED IN THE SWPPP OR IN THE FIELD, TO BE PROTECTED (SUCH AS, NATURAL BUFFERS, TREES, HABITATS OF ENDANGERED/ THREATENED SPECIES, HISTORIC PROPERTIES, ETC.).

ENVIRONMENTAL NOTE:

- A PRE-CONSTRUCTION MEETING WITH THE CITY ENVIRONMENTAL INSPECTOR IS REQUIRED PRIOR TO ANY SITE DISTURBANCE.
- THE CONTRACTOR IS RESPONSIBLE FOR REMOVING ANY SEDIMENT TRANSPORTED FROM THE LOC TO THE OFFSITE DETENTION/WATER QUALITY PONDS.
- THE CITY OF CEDAR PARK ENVIRONMENTAL INSPECTOR HAS THE AUTHORITY TO ADD OR MODIFY EROSION/ SEDIMENTATION CONTROLS ON SITE THROUGHOUT THE DURATION OF THE PROJECT.






WARNING !!! CONTRACTOR TO FIELD VERIFY ALL EXIST. UTILITIES VERTICALLY AND HORIZONTALLY PRIOR TO CONSTRUCTION

ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARED THEM. IN REVIEWING THESE PLANS, THE CITY MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

- NOTES:**
- THIS SITE IS NOT WITHIN THE 100 YEAR FLOOD PLAIN PER FEMA MAP NO. 48491C0250E DATED SEPTEMBER 26, 2008.
 - ALL DIMENSIONS ARE FROM FACE OF CURB UNLESS SPECIFIED OR SHOWN OTHERWISE
 - UNDER NO CIRCUMSTANCES REGARDLESS OF WHAT IS SHOWN IN THESE PLANS IS THE CONTRACTOR RELIEVED OF HIS SOLE RESPONSIBILITY OF SITE CONSTRUCTION IN COMPLIANCE WITH ALL ACCESSIBILITY LAWS AND/OR RULES BY THE ADA, TDLR OR ANY OTHER REGULATORY AGENCY. SEE NOTES SHEET AND COVER SHEET FOR ADDITIONAL INFORMATION.
 - THE BOUNDARY (PROPERTY LINES / ROW) IS SHOWN "AS-IS" ONLY; AS CREATED BY THE SURVEYOR, DOUCET AND ASSOCIATES, HAS NOT VERIFIED THE BOUNDARY AS SHOWN AND ONLY INDICATES RECORD / DEED OR PLAT INFORMATION ROTATED AS BEST AS POSSIBLE TO THE LOCATED FIELD MONUMENTS AND BOUNDARY LINES SHOWN BY THE SURVEYOR. THE CONTRACTOR HAS THE SOLE RESPONSIBILITY TO CONSTRUCT THESE IMPROVEMENTS OUTSIDE OF EASEMENTS AND SETBACKS AS SHOWN ON THESE PLANS. LIKEWISE, THE CONTRACTOR SHOULD TAKE IN CONSIDERATION PERFORMING A BOUNDARY SURVEY BY A TX RPLS AND STAKING THE BUILDINGS APPROPRIATELY.
 - ALL GUTTER IS SPILL TYPE UNLESS OTHERWISE SPECIFIED.
 - ADJACENT ROADWAYS ARE TO BE KEPT CLEAN AND CLEAR AT ALL TIMES FROM CONSTRUCTION DEBRIS.
 - THE OVER-HEAD CLEARANCE ALONG ALL FIRE LANES SHALL BE 14' MINIMUM. PRUNE TREES AS NECESSARY. NO TREE, SIGN, OR STRUCTURE MAY OBSTRUCT 14' CLEARANCE ABOVE ANY FIRE LANE.
 - SCE AND FENCE NOTE: COORDINATE SCE LOCATION WITH OWNER AND CITY. LOCATION MAY BE ADJUSTED TO ACCOMMODATE INSTALLATION OF A TEMPORARY GATE IF CONTRACTOR CHOOSES TO USE TEMPORARY SITE FENCING / SECURITY TO MAINTAIN A SECURE SITE.
 - ANY TEMPORARY SPOILS PILE OR MATERIAL STAGING AREA MUST HAVE SILT FENCE INCORPORATED ON THE IMMEDIATE DOWNSTREAM SIDE.
 - ALL DISTURBED AREAS SHALL BE REVEGETATED TO MEET THE REQUIREMENTS OF THE CITY OF CEDAR PARK CITY ORDINANCES.
 - ADDITIONAL EROSION CONTROL MEASURES MAY BE REQUIRED BY INSPECTOR AT TIME OF CONSTRUCTION.
 - ALL INLETS SHALL HAVE INLET PROTECTION IN PLACE UNTIL THE COMPLETION OF GRADING AND REVEGETATION.
 - THE CITY INSPECTORS HAVE THE AUTHORITY TO MODIFY EROSION/SEDIMENTATION CONTROLS AS REQUIRED TO ENSURE THE CONTROLS ARE FUNCTIONING PROPERLY.
 - ANY DIRT, MUD, ROCKS OR OTHER DEBRIS CARRIED ONTO EXISTING ROADS SHALL BE REMOVED IMMEDIATELY AND THE ROAD RESTORED TO A DRIVABLE CONDITION, FREE FROM OBSTRUCTIONS.
 - AT THE COMPLETION OF STREET AND UTILITY IMPROVEMENTS, THE CONTRACTOR SHALL RE-VEGETATE THE AREAS DISTURBED BY CONSTRUCTION IN ACCORDANCE WITH THE CONDITIONS LISTED ON THE GENERAL NOTES SHEET.
 - OFFSITE DISPOSAL OF SPOIL MATERIAL MUST BE CLEARED BY INSPECTOR PRIOR TO THE REMOVAL FROM THE JOBSITE.
 - FOR THE STABILIZATION OF ALL THE SLOPES 3:1 OR GREATER, SUITABLE ESC MATTING (TYPE I) WILL BE UTILIZED IN CONJUNCTION WITH REVEGETATIVE EFFORTS ONSITE. (TYPE II) FOR CHANNELS.



LIST OF TREES TO BE REMOVED

TREE POINT #	SPECIES, DBH (DIAMETER AT BREAST HEIGHT (IN.))
10076	LIVE OAK-21IN
10091	LIVE OAK MULTI-11.5IN, 12IN
10092	LIVE OAK-12IN
10093	LIVE OAK MULTI-27IN, 43IN



Drawing: P:\1516-002\CADD\dwg\working_drawing\asmtitled(3,5 ac)\1516002-00-ES.dwg
 User: BRAMM
 Last Modified: Jan 23, 19 - 13:05
 Plot Date/Time: Jan 24, 19 - 10:15:48

Drawing: P:\1516-002\CADD\dwg\working\arainmap\submitted\3.0 ac\1516002-00-EX_DRAIN.dwg
 User: PNGUYEN Dec. 14, 18 11:57
 Last Modified: Dec. 14, 18 11:57
 Plot Date/Time: Jun. 22, 19 - 10:26:55



LEGEND	
●	IRON ROD FOUND (SIZE NOTED)
⊙	IRON PIPE FOUND (SIZE NOTED)
⊕	BENCHMARK FOUND
△	CALCULATED POINT
⊗	COTTON SPINDLE FOUND
▲	NAIL FOUND
⊙	FENCE POST OCCUPIES PROPERTY CORNER
⊙	MONUMENT FOUND
■	CONCRETE MARKER FOUND
CO	CLEAN OUT
●	BOLLARD (SIZE NOTED)
⊠	ELECTRIC PULL BOX
E	ELECTRIC METER
⊠	ELECTRIC TRANSFORMER
⊠	ELECTRIC MANHOLE
⊠	FIRE HYDRANT
⊠	GAS METER
⊠	GATE VALVE
⊠	HANDICAP PARKING
⊠	LIGHT POLE
⊠	MAILBOX
⊠	TELEPHONE MANHOLE
⊠	TELEPHONE SERVICE BOX
⊠	TRAFFIC SIGNAL BOX
⊠	TRAFFIC SIGNAL
⊠	VALVE
⊠	WATER VALVE
⊠	WATER METER
⊠	STORM SEWER MANHOLE
⊠	WASTEWATER MANHOLE
⊠	WATER MANHOLE
⊠	SIGN (AS NOTED)
⊠	POWER POLE
⊠	DOWN GUY
■	CONCRETE
▨	BUILDING
---	BOUNDARY LINE
---	PROPERTY LINES
---	EASEMENTS
---	WIRE FENCE
---	WOOD FENCE
---	CHAIN LINK FENCE
---	OVERHEAD ELECTRIC
---	EDGE OF EXISTING ASPHALT

CURVE NUMBER CALCULATED USING THE SCS METHOD - EXISTING CONDITIONS					
Drainage Basin	Drainage Area (sf)	Drainage Area (ac)	Impervious Area (sf)	I.C. (%)	CN
EX-1	619,756	14.23	42,960	6.93%	80.00
*O-1	3,026,549	69.48	1,026,000	33.90%	84.00
*O-2A	107,158	2.46	80,596	75.20%	89.00
*O-2B	148,104	3.40	0	0.00%	80.00

*Drainage and impervious areas for O-1 and O-2 were obtained from approved permits Stonewall Ranch Section 2 and Corner Store #1588 (6400-MTO), respectively

EXISTING "Tc" VALUE CALCULATIONS															
Drainage Area	Area (ac)	Sheet Flow				Shallow Concentrated Flow				Channel Flow			Total Allowed Tc (min)		
		Length (ft)	Slope (ft/ft)	n	Tt (min)	Length (ft)	Slope (ft/ft)	n	Tt (min)	Length (ft)	V (ft/sec)	n			
EX-1	14.23 Ac.	100	0.042	0.4	15.42 min	760	0.018	0.05	5.85	233	8.00	0.03	0.026	0.49 min	21.75
*O-1	69.48 Ac.								9.80					4.43 min	14.23
*O-2A	2.46 Ac.														11.00
*O-2B	3.40 Ac.														11.00

*Time of concentrations for O-1 and O-2 were obtained from approved permits Stonewall Ranch Section 2 and Corner Store #1588 (6400-MTO), respectively

LEGEND	
→	EXISTING SLOPE DIRECTION
▬	EXISTING DRAINAGE AREA
→	TIME OF CONCENTRATION

EXISTING POINT OF CONFLUENCE				
Design Scenario	Q ₂ (cfs)	Q ₁₀ (cfs)	Q ₂₅ (cfs)	Q ₁₀₀ (cfs)
EX-1	11.9	23.9	40.9	59.2
O-1	96	200.4	261.8	363.8
O-2A	4.7	8.6	10.9	14.7
O-2B	3.4	8.7	12	17.4
POC	48	114.2	155.9	228.1

DA DOUCET & ASSOCIATES
 Civil Engineering - Surveys/Mapping
 7401 B. Highway 71 W, Suite 140
 Austin, TX 78735, Tel: (512)-585-2600
 www.doucetengineers.com
 Firm Registration Number: 3937

EXISTING DRAINAGE AREA PLAN


PHASE 1 WATER QUALITY STONEWALL COMMERCIAL LIBERTY HILL, TEXAS



Designed: NS
 Drawn: PN & JP
 Reviewed: NS
 Date: 01/22/2019


SHEET
 5
 OF 8
 Project No.: 1516-002

Drawing: P:\1516-02\CADD\Map\working_drawings\submitted\5 ac\1516002-CD-PR_DRN.dwg
 User: PNG/PSN
 Last Modified: Jan. 17, 19 - 16:22
 Plot Date/Time: Jan. 22, 19 - 10:27:05



LEGEND

- STORM SEWER PIPING
- CURB INLET
- PROPOSED CONTOURS
- EXISTING CONTOURS
- PROPOSED DRAINAGE AREA BOUNDARY
- PROPOSED DRAINAGE RUNOFF FLOW
- TIME OF CONCENTRATION



LEGEND

- IRON ROD FOUND (SIZE NOTED)
- IRON PIPE FOUND (SIZE NOTED)
- BENCHMARK FOUND
- CALCULATED POINT
- COTTON SPINDLE FOUND
- NAIL FOUND
- FENCE POST OCCUPIES PROPERTY CORNER
- MONUMENT FOUND
- CONCRETE MARKER FOUND
- CLEAN OUT
- ROLLARD (SIZE NOTED)
- ELECTRIC PULL BOX
- ELECTRIC METER
- ELECTRIC TRANSFORMER
- ELECTRIC MANHOLE
- FIRE HYDRANT
- GAS METER
- GATE VALVE
- HANDICAP PARKING
- LIGHT POLE
- MAILBOX
- TELEPHONE MANHOLE
- TELEPHONE SERVICE BOX
- TRAFFIC SIGNAL BOX
- TRAFFIC SIGNAL
- VALVE
- WATER VALVE
- WATER METER
- STORM SEWER MANHOLE
- WASTEWATER MANHOLE
- WATER MANHOLE
- SIGN (AS NOTED)
- POWER POLE
- DOWN GUY
- CONCRETE
- BUILDING
- BOUNDARY LINE
- PROPERTY LINES
- EASEMENTS
- WIRE FENCE
- WOOD FENCE
- CHAIN LINK FENCE
- OVERHEAD ELECTRIC
- EDGE OF EXISTING ASPHALT

CURVE NUMBER CALCULATED USING THE SCS METHOD - PROPOSED CONDITIONS

Drainage Basin	Drainage Area (sf)	Drainage Area (ac)	Impervious Area (sf)	I.C. (%)	CN
PR-1	619,756	14.23	445,188	71.83%	80.00
*O-1	3,026,549	69.48	1,026,000	33.90%	84.00
*O-2A	107,158	2.46	80,586	75.20%	89.00
*O-2B	148,104	3.40	0	0.00%	80.00

*Drainage and impervious areas for O-1 and O-2 were obtained from approved permits Stonewall Ranch Section 2 and Corner Store #1588 (6400-MTO), respectively

DEVELOPED "Tc" VALUE CALCULATIONS

Drainage Area	Area (ac)	Sheet Flow			Shallow Concentrated Flow			Channel Flow				Total Allowed	
		Length (ft)	Slope (ft/ft)	n	Length (ft)	Slope (ft/ft)	n	Length (ft)	V (ft/sec)	Slope (ft/ft)	Tt (min)	Tc (min)	
PR-1	14.23 Ac.	100	0.042	0.015	760	0.018	0.025	233	18.46	0.013	0.026	0.21 min	5.57
*O-1	69.48 Ac.												14.23
*O-2A	2.46 Ac.												11.00
*O-2B	3.40 Ac.												11.00

*Time of concentrations for O-1 and O-2 were obtained from approved permits Stonewall Ranch Section 2 and Corner Store #1588 (6400-MTO), respectively

PROPOSED POINT OF CONFLUENCE W/OUT DETENTION

Design Scenario	Q ₂ (cfs)	Q ₁₀ (cfs)	Q ₂₅ (cfs)	Q ₁₀₀ (cfs)
PR-1	27.6	52.5	67.2	91.6
O-1	96	200.4	261.8	363.8
O-2A	4.7	8.6	10.9	14.7
O-2B	3.4	8.7	12	17.4
POC	48	107.2	142.6	203.7

DOUCET & ASSOCIATES
 Civil Engineering - Entitlements - Surveying/Mapping
 7401 B. Highway 71 W, Suite 160
 Austin, TX 78735, Tel: (512)-883-2600
 www.doucetengineers.com
 Firm Registration Number: 3937


PROPOSED DRAINAGE AREA PLAN

PHASE 1 WATER QUALITY STONEWALL COMMERCIAL LIBERTY HILL, TEXAS



Designed: NS
 Drawn: PN & JP
 Reviewed: NS
 Date: 01/22/2019

SHEET 6 OF 8
 Project No.: 1516-002



BATCH DETENTION POND	
Contributing Drainage Area =	PR-1
Total Drainage Area =	10.86 acre
Pre-Development I.C. =	0.00 acre
Post-Development I.C. =	9.23 acre
Post-Development I.C. Fraction =	0.85
LM TOTAL PROJECT =	8,034 lbs
AC =	10.86 acre
AI =	9.23 acre
AP =	1.63 acre
LR =	9,325 lbs
Fraction of Annual Runoff (F) =	0.86
Rainfall Depth =	1.38 inch
Post Development Runoff Coefficient =	0.69
On-site Water Quality Volume =	37,760 cubic ft
Off-site area draining to BMP =	0 acre
Off-site Impervious cover draining to BMP =	0 acre
Impervious fraction of off-site area =	0
Off-site Runoff Coefficient =	0
Off-site Water Quality Volume =	0 cubic ft
Storage for Sediment =	7,552 cubic ft
Total Capture Volume Required =	45,311 cubic ft
Total Capture Volume Provided =	45,485 cubic ft

STONEWALL COMMERCIAL (5.5 AC) WATER QUALITY POND STAGE-STORAGE					
Stage (ft msl)	Area (sf)	Area (acres)	Storage Incremental (cf)	Storage Cumulative (cf)	Storage Cumulative (ac-ft)
1001.00	70	0.00	0	0	0.00
1002.00	10,411	0.24	5,240	5,240	0.12
1003.00	17,076	0.39	13,743	18,984	0.44
1004.00	17,863	0.41	17,470	36,454	0.84
1004.50	18,262	0.42	9,031	45,485	1.04


Pond Drawdown Calculations			
Stage Storage Table			
Stage	Area (Square Feet)	Incr. Volume (Cubic Feet)	Storage (Cubic Feet)
1001	70	0	0
1002	10,411	5,240	5,240
1003	17,076	13,743	18,984
1004	17,863	17,470	36,454
1004.5	18,262	9,031	45,485
Outlet Rating Curve			
WSEL	Flowrate	Avg Flowrate	Incr. Draw time
1001.00	0.00	0.00	0.00
1002.00	0.38	0.10	15.18
1003.00	0.57	0.33	11.48
1004.00	0.71	0.52	9.33
1004.50	0.77	0.64	3.90



DA DOUCET & ASSOCIATES
 Civil Engineering - Eminent Domain - Surveying/Mapping
 7401 B. Highway 71 W, Suite 110
 Austin, TX 78735; Tel: (512)-563-2600
 www.doucetengineers.com
 Firm Registration Number: 3937


WATER QUALITY & DETENTION POND PLAN

PHASE 1 WATER QUALITY STONEWALL COMMERCIAL
 LIBERTY HILL, TEXAS




Designed: NS
 Drawn: PN & JP
 Reviewed: NS
 Date: 01/22/2019

Drawing: P:\1516-002\CADD\working_drawing\submitted\1516-002-CD-WQ.dwg
 User: RPHAM
 Date: Feb. 20, 19 - 09:11
 Plot Date/Time: Feb. 20, 19 - 09:15:15





SECTION A-A
POND CROSS SECTION A-A
H: 1"=20'
V: 1"=4'




BATCH DETENTION POND RISER PIPE
N.T.S.

- NOTES:**
- NO BASIN LINER DUE TO LOCATION OF THE POND IN THE CONTRIBUTING ZONE. POST THE FOLLOWING SIGN UNDER THE VISIBLE ALARM FOR EMERGENCY CONTACT:
 - EMERGENCY CONTACT: TCEQ
OWNER: LIBERTY HILL STONEWALL PARTNERS, LP
TCEQ: 512-339-2929
 - POND BOTTOM SHALL BE VEGETATED PER THE SEEDING SPECIFICATION ON THE EROSION CONTROL PLAN SHEET.
 - CAUTION! EXISTING FORCE MAIN WITHIN THE LIMITS OF CONSTRUCTION. SEE PROFILE THIS SHEET.




NOTE:
THE 3" INVERT IN THE TRICKLE CHANNEL SHALL TRANSITION 3" TO 0" IN THE LAST 25' BEFORE INTERSECTING THE OUTLET STRUCTURE.


CONCRETE TRICKLE CHANNEL
SCALE N.T.S.




PROGRAMMABLE LOGIC FLOW CHART



OUTFALL STRUCTURE
SCALE : N.T.S.




BATCH DETENTION POND LOGIC



SEDIMENT DEPTH MARKER
SCALE : N.T.S.

STONEWALL COMMERCIAL (5.5 AC)		STONEWALL COMMERCIAL (5.5 AC)	
OVERFLOW WEIR		OVERFLOW WEIR	
Q25 (cfs)	67.20	Q100 (cfs)	91.60
Discharge coeff.	3.00	Discharge coeff.	3.00
Weir length (ft)	273.50	Weir length (ft)	273.50
Head (ft)	0.19	Head (ft)	0.23



RoHS Compliant

UNLESS OTHERWISE SPECIFIED, DIMENSIONS ARE IN INCHES (mm)

APPROVALS: [Signature] DATE: 01/26/13

DESIGNED BY: [Signature] DATE: 01/26/13

DRAWN BY: [Signature] DATE: 01/26/13

CHECKED BY: [Signature] DATE: 01/26/13

APPROVED BY: [Signature] DATE: 01/26/13


PROJECT DESCRIPTION: NEMA ENCLOSURE 14 x 10 x 6 WEATHERPROOF 120VAC W/FAN

ENCLOSURE


45 BEECHWOOD DRIVE NORTH ANDOVER, MA 01845

SCALE: NONE CAD FILE: NBE141004-10F SHEET 1 OF 1


Drawing: P:\1516-002\CADD\dwg\working_drawings\submitted\5.5 ac\1516002-CD-W0.dwg
 User: RPHAM
 Last Modified: Feb. 20, 19 - 09:11
 Plot Date/Time: Feb. 20, 19 - 09:15:18




Drawing: C:\pwworking\champham\1516002-CD-WQ.dwg
 User: BPHAM
 Date: 03/22/2022 11:16:49
 Plot Date/Time: Jan 12, 2022 11:16:49



POND OVERFLOW WEIR DESIGN		
Provided Overflow Elevation	=	1004.56
Top of Weir Elevation	=	1005.75
Using the weir flow equation: $Q = C \cdot L \cdot H^{3/2}$		
Q = Developed flow (cfs)	25-yr	100-yr
C = Weir coefficient	3.0	
L = Width of weir (feet)	195.0	
H = Depth of flow (feet)	0.24	0.29
Max. WSE	1004.80	1004.85



BATCH DETENTION POND	
Contributing Drainage Area	FR-1
Total Drainage Area	10.86 acre
Pre-Development I.C.	0.00 acre
Post-Development I.C.	9.23 acre
Post-Development I.C. Fraction	0.85
L(M Total Project)	8,034 lbs
A_c	10.86 acre
A_p	9.23 acre
$A_{p,c}$	1.63 acre
$L_{p,c}$	9,325 lbs
Fraction of Annual Runoff (F)	0.86
Rainfall Depth	1.38 inch
Post Development Runoff Coefficient	0.69
On-site Water Quality Volume	37,760 cubic ft
Off-site area draining to BMP	0 acre
Off-site Impervious cover draining to BMP	0 acre
Impervious fraction of off-site area	0
Off-site Runoff Coefficient	0
Off-site Water Quality Volume	0 cubic ft
Storage for Sediment	7,552 cubic ft
Total Capture Volume Required	45,311 cubic ft
Total Capture Volume Provided	45,512 cubic ft



WATER QUALITY POND STAGE STORAGE					
Stage (ft msl)	Area (sf)	Area (acres)	Storage Incremental (cf)	Storage Cumulative (cf)	Storage Cumulative (ac-ft)
1001.00	0	0.00	0	0	0.00
1002.00	8,055	0.18	4,028	4,028	0.09
1003.00	16,352	0.38	12,204	16,231	0.37
1004.00	19,762	0.45	18,057	34,288	0.79
1004.56	20,323	0.47	11,224	45,512	1.04


Pond Drawdown Calculations			
Stage Storage Table			
Stage	Area (Square Feet)	Incr. Volume (Cubic Feet)	Storage (Cubic Feet)
1001.00	0	0	0
1002.00	8,055	4,028	4,028
1003.00	16,352	12,204	16,231
1004.00	19,762	18,057	34,288
1004.56	20,323	11,224	45,512

Outlet Rating Curve				
WSEL	Flowrate	Avg Flowrate	Incr. Draw time	Cum. Draw time
1001.00	0.00	0.00	0.00	0.00
1002.00	0.41	0.10	11.02	11.02
1003.00	0.58	0.34	9.89	20.91
1004.00	0.72	0.53	9.44	30.35
1004.56	0.79	0.66	4.74	35.09

DOUCET & ASSOCIATES
 Civil Engineering - Eminent - Surveying/Mapping
 7401 B. Highway 71 W, Suite 160
 Austin, TX 78735. Tel: (512)-583-2600
 www.doucetengineers.com
 Firm Registration Number: 3937

WATER QUALITY POND PLAN

STONEWALL COMMERCIAL WEST
 12330 W SH-29
 LIBERTY HILL, TX 78642



1/11/2022
 Designed: RP
 Drawn: RP
 Reviewed: CR
 Date:

SHEET
 15

Project No.:
 1516-002

ATTACHMENT N

INSPECTION, MAINTENANCE, REPAIR & RETROFIT PLAN

The following guidelines should be used for the maintenance plan for the batch detention pond system being utilized to treat runoff from the Stonewall Commercial project for water quality.

- **Inspections.** Inspections should take place a minimum of twice a year. One inspection should take place during wet weather to determine if the basin is meeting the target detention time of 12 hours and a drawdown time of no more than 48 hours. The remaining inspections should occur between storm events so that manual operation of the valve and controller can be verified. The level sensor in the basin should be inspected and any debris or sediment in the area should be removed. The outlet structure and the trash screen should be inspected for signs of clogging. Debris and sediment should be removed from the orifice and outlet(s) as described in previous sections. Debris obstructing the valve should be removed. During each inspection, erosion areas inside and downstream of this BMP should be identified and repaired/revegetated immediately.
- **Sediment Removal.** A properly designed batch detention basin will accumulate quantities of sediment over time. The accumulated sediment can detract from the appearance of the facility and reduce the pollutant removal performance of the facility. The sediment also tends to accumulate near the outlet structure and can interfere with the level sensor operation. Sediment shall be removed from the basin at least every 5 years, when sediment depth exceeds 6 inches, when the sediment interferes with the level sensor or when the basin does not drain within 48 hours. Care should be taken not to compromise the basin lining during maintenance.
- **Mowing.** The basin, basin side-slopes, and embankment of the basin must be mowed to prevent woody growth and control weeds. A mulching mower should be used, or the grass clippings should be caught and removed. Mowing should take place at least twice a year, or more frequently if vegetation exceeds 18 inches in height. More frequent mowing to maintain aesthetic appeal may be necessary in landscaped areas.
- **Debris and Litter Removal.** Litter and debris removal should take place at least twice a year, as part of the periodic mowing operations and inspections. Debris and litter should be removed from the surface of the basin. Particular attention should be paid to floatable debris around the outlet structure. The outlet should be checked for possible clogging or obstructions and any debris removed.
- **Erosion Control.** The basin side slopes and embankment all may periodically suffer from slumping and erosion. To correct these problems, corrective action, such as regrading and revegetation, may be necessary. Correction of erosion control should take place whenever required based on the periodic inspections.

- ***Structural Repairs and Replacement.*** With each inspection, any damage to structural elements of the basin (pipes, concrete drainage structures, retaining walls, etc.) should be identified and repaired immediately. An example of this type of repair can include patching of cracked concrete, sealing of voids, removal of vegetation from cracks and joints. The various inlet/outlet structures in a basin will eventually deteriorate and must be replaced.
- ***Logic Controller.*** The Logic Controller should be inspected as part of the twice-yearly investigations. Verify that the external indicators (active, cycle in progress) are operating properly by turning the controller off and on, and by initiating a cycle by triggering the level sensor in the basin. The valve should be manually opened and closed using the open/close switch to verify valve operation and to assist in inspecting the valve for debris. The solar panel should be inspected and any dust or debris on the panel should be carefully removed. The controller and all other circuitry and wiring should be inspected for signs of corrosion, damage from insects, water leaks, or other damage. At the end of the inspection, the controller should be reset.

**Stonewall Commercial – Liberty Hill, TX
Contributing Zone Plan**

1516-002

- **Nuisance Control.** Standing water or soggy conditions in the retention basin can create nuisance conditions for nearby residents. Odors, mosquitoes, weeds, and litter are all occasionally perceived to be problems. Most of these problems are generally a sign that regular inspections and maintenance are not being performed (e.g., mowing and debris removal).

Record Keeping:

Maintenance and inspection records should be kept on file by the Owner of the permanent BMP's for a period of at least three (3) years. Repair and retrofit records should be kept on file by the Owner of the permanent BMP's for a period of at least five (5) years. The attached Operation and Maintenance Checklist shall be completed for each inspection performed.

Liberty Hill Stonewall Partners, LP

Bill J. Chapman
Print Name

President / G.P.
Title


Bill J. Chapman
Signature

11-30-18
Date

PREPARED AND CERTIFIED BY ENGINEER:

Nicholas Sandlin
Nicholas Sandlin, P.E.

12-3-2018
Date



Jon Niermann, *Chairman*
Emily Lindley, *Commissioner*
Bobby Janecka, *Commissioner*
Toby Baker, *Executive Director*



TEXAS COMMISSION ON ENVIRONMENTAL QUALITY

Protecting Texas by Reducing and Preventing Pollution

March 17, 2022

Mr. Michael Axelrad
Stonewall Ranch Commercial, JV
3200 Southwest Fwy Ste 3000
Houston, Texas 77027-7567

Re: Edwards Aquifer, Williamson County

NAME OF PROJECT: Stonewall Commercial; Located 0.25 Miles Northwest of Stonewall Pkwy and SH 29, Liberty Hill, Texas

TYPE OF PLAN: Request for Extension to Commence Regulated Activities Authorized by a Previously Approved Contributing Zone Plan (CZP); 30 Texas Administrative Code (TAC) Chapter 213

Regulated Entity No. RN110591567; Additional ID No. 11001376

Dear Mr. Axelrad:

On February 18, 2022, the Texas Commission on Environmental Quality (TCEQ) received your request for an extension to commence regulated activities related to the above referenced CZP, approved by letter dated February 20, 2019. The extension is granted based on the provision that there have been no modifications to the previously approved plan. This extension expires on **August 20, 2022**. If construction has not commenced by this date, another request for extension must be received before the extension expires.

The action is taken under authority delegated by the Executive Director of the Texas Commission on Environment Quality. If you have any questions or require additional information, please contact the Edwards Aquifer Protection Program Austin Regional Office at 512-339-2929.

Sincerely,

A handwritten signature in cursive script that reads "Lillian Butler".

Lillian Butler, Section Manager
Edwards Aquifer Protection Program
Texas Commission on Environmental Quality

LIB/hhp

cc: Richard Pham, P.E., Doucet & Associates, Inc.

ATTACHMENT D

FACTORS AFFECTING SURFACE WATER QUALITY

ATTACHMENT D: FACTORS AFFECTING SURFACE WATER QUALITY

Surface water quality can be affected in two ways: during construction and after construction. Each is considered separately.

During Construction: Normal Factors for construction affect water quality such as the following,

- Erosion of Disturbed Areas: soil areas where vegetation is removed during construction tends to wash away during rainfall.
- Sedimentation in Stormwater Runoff: Soils and debris are washed away during rainfall which will be retained onsite by using silt fence as shown in the attached construction plans.

After Construction: Factors affecting surface quality after construction is completed include,

- Erosion of Disturbed Areas: After construction is completed, the disturbed areas will be re-vegetated. Temporary controls will be maintained until re-vegetation is established.
- Increased Impervious Cover: The impervious cover will be treated by using Permanent BMPs. The proposed BMPs will consist of one (1) wet pond which will be built by others.

ATTACHMENT E

VOLUME AND CHARACTER OF STORMWATER

ATTACHMENT E: VOLUME AND CHARACTER OF STORMWATER

The drainage plans and calculations have been provided in the attached construction plans. Soils for this site consist of Fat Clay with varying sand/gravel content from existing ground surface to a depth of 2 feet

The runoff coefficient (C) values were determined by using the city of Round Rock Drainage Policy Table 2-1.

Existing Conditions: the site drains generally to the southwest side where it is collected by a wet pond at the west.

Proposed Conditions: The site utilizes a storm sewer network to drain the site to the wet pond. All drainage systems have been designed in accordance with the City of Austin DCM and are designed to convey the 100-year storm event. Refer to the drainage calculations included in the plans for detailed analysis.

ATTACHMENT F

SUITABLE LETTER FROM AUTHORIZED AGENT
(NOT APPLICABLE)

ATTACHMENT G

ALTERNATIVE SECONDARY CONTAINMENT METHODS (NOT APPLICABLE)

ATTACHMENT H

AST CONTAINMENT STRUCTURE DRAWINGS
(NOT APPLICABLE)

ATTACHMENT I

20% OR LESS IMPERVIOUS COVER WAIVER
(NOT APPLICABLE)

ATTACHMENT J

BMPs FOR UPGRADIENT STORMWATER

ATTACHMENT J

BMPs FOR UPGRADIENT STORMWATER

No surface water, groundwater or stormwater originates upgradient from the site and flows across the site.

The proposed grading of the master development is designed to have no lot to lot drainage. Please see Attachment E Proposed Drainage Map.

ATTACHMENT K

BMPs FOR ON-SITE STORMWATER

ATTACHMENT K: BMPS FOR ON SITE STORMWATER

All stormwater from the site will be conveyed to the existing wet pond on the west through a combination of area inlets and storm sewer systems. In accordance with TCEQ Complying with the Edwards Aquifer Rules Technical Guidance on Best Management Practices (Revised), RG-348, dated July 2005, the proposed permanent BMPs will reduce the annual increase in Total Suspended Solids (TSS) load in storm water runoff by at least 80%. The existing wet pond located on the west was designed to provide treatment for this site development.

This project proposed impervious cover is equal to what was projected for the site; therefore, no additional BMPs are necessary. Refer to the attached drainage area exhibit that depicts the total amount of area that is associated with this BMP.

Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell. Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348.

Characters shown in red are data entry fields.

Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.

1. The Required Load Reduction for the total project:

Calculations from RG-348

Pages 3-27 to 3-30

Page 3-29 Equation 3.3: $L_M = 27.2(A_N \times P)$

where:

$L_{M \text{ TOTAL PROJECT}}$ = Required TSS removal resulting from the proposed development = 80% of increased load

A_N = Net increase in impervious area for the project

P = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

County = **Williamson**

Total project area included in plan * = **0.85** acres

Predevelopment impervious area within the limits of the plan * = **0.00** acres

Total post-development impervious area within the limits of the plan * = **0.90** acres

Total post-development impervious cover fraction * = **1.06**

P = **32** inches

$L_{M \text{ TOTAL PROJECT}}$ = **783** lbs.

* The values entered in these fields should be for the total project area.

Number of drainage basins / outfalls areas leaving the plan area = **1**

2. Drainage Basin Parameters (This information should be provided for each basin):

Drainage Basin/Outfall Area No. = **PR-1**

Total drainage basin/outfall area = **10.86** acres

Predevelopment impervious area within drainage basin/outfall area = **0.00** acres

Post-development impervious area within drainage basin/outfall area = **9.23** acres

Post-development impervious fraction within drainage basin/outfall area = **0.85**

$L_{M \text{ THIS BASIN}}$ = **8034** lbs.

3. Indicate the proposed BMP Code for this basin.

Proposed BMP = **Extended Detention**
Removal efficiency = **75** percent

- Aqualogic Cartridge Filter
- Bioretention
- Contech StormFilter
- Constructed Wetland
- Extended Detention
- Grassy Swale
- Retention / Irrigation
- Sand Filter
- Stormceptor
- Vegetated Filter Strips
- Vortechs
- Wet Basin
- Wet Vault

4. Calculate Maximum TSS Load Removed (L_R) for this Drainage Basin by the selected BMP Type.

RG-348 Page 3-33 Equation 3.7: $L_R = (\text{BMP efficiency}) \times P \times (A_I \times 34.6 + A_P \times 0.54)$

where:

A_C = Total On-Site drainage area in the BMP catchment area

A_I = Impervious area proposed in the BMP catchment area

A_P = Pervious area remaining in the BMP catchment area

L_R = TSS Load removed from this catchment area by the proposed BMP

A_C = **10.86** acres

A_I = **9.23** acres

A_P = **1.63** acres

$L_R = 7686$ lbs

5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area

Desired $L_{M \text{ THIS BASIN}} = 3482$ lbs.

$F = 0.45$

6. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.

Calculations from RG-348

Pages 3-34 to 3-36

Rainfall Depth = **0.36** inches
Post Development Runoff Coefficient = **0.69**
On-site Water Quality Volume = **9768** cubic feet

Calculations from RG-348 Pages 3-36 to 3-37

Off-site area draining to BMP = **0.00** acres
Off-site Impervious cover draining to BMP = **0.00** acres
Impervious fraction of off-site area = **0**
Off-site Runoff Coefficient = **0.00**
Off-site Water Quality Volume = **0** cubic feet

Storage for Sediment = **1954**
Total Capture Volume (required water quality volume(s) x 1.20) = 11722 cubic feet

TABLE 1: CZP MODIFICATION AND PROJECTED FULL BUILDOUT FOR WET POND

DRAINAGE AREA	DRAINAGE AREA		IMPERVIOUS COVER	IMPERVIOUS COVER	
	SQFT	ACRES		SQFT	ACRES
T1	215,481	4.947	PREVIOUSLY PERMITTED ^{TRD}	110,207	2.530
B1 _A	12,118	0.278	PREVIOUSLY PERMITTED ^{TRD}	7,405	0.170
B1 _B	49,203	1.130	PREVIOUSLY PERMITTED ^{BR2}	36,590	0.840
B1 _C	121,401	2.787	PREVIOUSLY PERMITTED ^{FS}	29,637	0.680
			PREVIOUSLY PERMITTED ^{JL}	24,524	0.563
			PROJECTED*	42,959	0.986
B1 _D	60,650	1.392	PREVIOUSLY PERMITTED ^{BR2}	3,058	0.070
B1 _E	118,913	2.730	PREVIOUSLY PERMITTED ^{LSC}	87,949	2.019
B1 _F	44,154	1.014	EXISTING OFFSITE	23,890	0.548
B1 _G	124,762	2.864	EXISTING OFFSITE	54,277	1.246
B2 _A	64,722	1.486	EXISTING ONSITE	40,884	0.939
B3 _A	230,700	5.296	PROPOSED SITE	32,888	0.755
			PROJECTED*	171,910	3.947
B3 _B	11,238	0.258	EXISTING OFFSITE	3,198	0.073
TOTAL		24.181	-	669,376	15.367

^{TRD} Trudy's site permitted under CZP Permit No. 11-10082301

^{BR2} Permitted under CZP Permit No. 11-10081701

^{LSC} Ledge Stone Commercial permitted under CZP Permit No. 11001048

^{FS} Firestone permitted under CZP Permit No. 11001926

^{JL} Jiffy Lube permitted under CZP Permit No. 11001910

*The projected IC for the Remainder of Drainage Area B1_C and Drainage Area B3_A such that the total IC is 80% for that drainage area

TABLE 2: WET POND CAPACITY

TOTAL IC AT FULL BUILDOUT	DESIGN IC	PROVIDED WQV
AC	AC	CUFT
14.902	17.658	83,217

ATTACHMENT L

BMPS FOR SURFACE STREAMS (NOT APPLICABLE)


ATTACHMENT M

CONSTRUCTION PLANS

SITE DEVELOPMENT PLANS FOR SHERWIN WILLIAMS

STONEWALL COMMERCIAL WEST
12360 W. STATE HIGHWAY 29
CITY OF LIBERTY HILL
WILLIAMSON COUNTY, TEXAS
0.851 ACRES
CITY PROJECT # 23-XXXXXXX

PROJECT CONTACT LIST	
ENGINEER TRIANGLE ENGINEERING LLC 1782 W MCDERMOTT DRIVE ALLEN, TEXAS 75013 CONTACT: JACK ZANGER TEL: 469-331-8566	OWNER/DEVELOPER LIBERTY HILL DEVELOPMENT GROUP, LLC PINEHURST, NC 28374 120 MARKET SQ., FLOOR 2, CONTACT: GAVIN MELIA TEL: 910 724 6720
SURVEYOR TRAVERSE LAND SURVEYING LLC 14200 MIDWAY ROAD, SUITE 130 DALLAS, TX 75224 CONTACT: MARK NACE TEL: 469-426-7339	



VICINITY MAP
N.T.S.


DRAWING SHEET INDEX	
SHEET NO.	DESCRIPTION
C-1.0	COVER SHEET
C-1.1	PLAT
C-1.2	SURVEY
C-2.0	DEMOLITION PLAN
C-3.0	SITE PLAN
C-3.1	SITE DETAILS
C-4.0	GRADING PLAN
C-5.0	OVERALL DRAINAGE
C-5.1	OVERALL DRAINAGE
C-5.2	PRE-DRAINAGE PLAN
C-5.3	POST-DRAINAGE PLAN
C-5.4	STORM SEWER PLAN & PROFILE
C-5.5	STORM SEWER DETAILS
C-6.0	PAVING PLAN
C-6.1	PAVING DETAILS
C-6.2	PAVING DETAILS
C-7.0	UTILITY PLAN
C-7.1	UTILITY DETAILS
C-7.2	UTILITY DETAILS
C-7.3	UTILITY DETAILS
C-8.0	EROSION CONTROL PLAN
C-8.1	EROSION CONTROL DETAILS
L.1	TREE PLAN
L.2	LANDSCAPE PLAN
L.3	LANDSCAPE SPECIFICATIONS
L.4	IRRIGATION PLAN
L.5	IRRIGATION SPECIFICATIONS

CITY SIGNATURE BLOCK	
BASED ON THE DESIGN ENGINEER'S CERTIFICATION OF COMPLIANCE WITH ALL APPLICABLE CITY, STATE, AND FEDERAL REGULATIONS, THE PLANS AND SPECIFICATIONS CONTAINED HEREIN HAVE BEEN REVIEWED AND ARE FOUND TO BE IN COMPLIANCE WITH THE REQUIREMENTS OF THE CITY OF LIBERTY HILL.	
_____ CURTIS STEGER, PE CITY ENGINEER	_____ DATE
_____ JERRY L. MILLARD, INTERIM DIRECTOR OF PLANNING DIRECTOR CITY OF LIBERTY HILL, TEXAS	_____ DATE
_____ LIZ BRANIGAN, MAYOR CITY OF LIBERTY HILL, TEXAS	_____ DATE



TX PE FIRM #11525
TRIANGLE ENGINEERING LLC
 T: 469-331-8566 | F: 469-213-7145 | E: info@triangle-engr.com
 W: triangle-engr.com | C: 1782 W. McDermott Drive, TX 75013
 Planning | Civil Engineering | Construction Management

NO.	DATE	DESCRIPTION	BY
1	07-03-23	1ST SUBMITTAL	KP
2	07-13-23	2ST SUBMITTAL	KP




COVER SHEET
 SHERWIN WILLIAMS
 12360 W. STATE HIGHWAY 29
 CITY OF LIBERTY HILL
 WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ

SHEET #
C-1.0



NO	DATE	DESCRIPTION
1	07-03-23	1ST SUBMITTAL
2	07-13-23	2ST SUBMITTAL



DATE: 07/13/2023

SHERWIN WILLIAMS
12360 W. STATE HIGHWAY 29
CITY OF LIBERTY HILL
WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
KP	JZ

SHEET #

A REPLAT OF LOT 1, BLOCK A, OF A REPLAT OF LOT 4, BLOCK A STONE WALL RANCH SUBDIVISION SECTION 1

CITY OF LIBERTY HILL, WILLIAMSON COUNTY, TEXAS

BEING ALL OF LOT 1, BLOCK A, OF THE REPLAT OF LOT 4, BLOCK A, OF STONE WALL RANCH SUBDIVISION SECTION 1, ACCORDING TO THE PLAT OF RECORD IN DOCUMENT NO. 2018063971, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS.

STATE OF TEXAS)
COUNTY OF WILLIAMSON) KNOW ALL MEN BY THESE PRESENTS:


I, RS STONEWALL RANCH, LLC, A TEXAS LIMITED LIABILITY COMPANY, AS THE OWNER OF THAT CERTAIN LOT 1, BLOCK A, OF A REPLAT OF LOT 4, BLOCK A, OF STONE WALL RANCH SUBDIVISION SECTION 1, RECORDED IN THE PLAT OF RECORD IN DOCUMENT NO. 2018063971, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS, DO HEREBY DEDICATE TO THE PUBLIC FOREVER USE OF THE STREETS, ALLEYS, EASEMENTS AND ALL OTHER LANDS INTENDED FOR PUBLIC DEDICATION AS SHOWN HEREON TO BE KNOWN AS "REPLAT OF LOT 1, BLOCK A, THE SECOND REPLAT OF LOT 4, BLOCK A, OF THE STONE WALL RANCH SUBDIVISION SECTION 1".

BY: *[Signature]*
FOR: RS STONEWALL RANCH, LLC

STATE OF TEXAS)
COUNTY OF WILLIAMSON) KNOW ALL MEN BY THESE PRESENTS:

BEFORE ME, THE UNDERSIGNED AUTHORITY, ON THIS DAY PERSONALLY APPEARED *James A. Malister IV* KNOWN TO ME TO BE THE PERSON WHOSE NAME IS SUBSCRIBED TO THE FOREGOING INSTRUMENT, AND ACKNOWLEDGED TO ME THAT HE EXECUTED THE SAME FOR THE PURPOSES AND CONSIDERATION THEREIN STATED.

GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS THE 14 DAY OF December, 2021.



NOTARY-PUBLIC STATE OF TEXAS
PRINTED NAME: *Olga Luna*
MY COMMISSION EXPIRES ON: *September 22, 2025*

STATE OF TEXAS)
COUNTY OF WILLIAMSON) KNOW ALL MEN BY THESE PRESENTS:

I, TRAVIS L. QUICKSALL, REGISTERED PROFESSIONAL LAND SURVEYOR IN THE STATE OF TEXAS, DO HEREBY CERTIFY THAT I PREPARED THIS PLAT FROM AN ACTUAL AND ACCURATE ON THE GROUND SURVEY OF THE LAND AND THAT THE CORNER MONUMENTS SHOWN THEREON WERE PROPERLY PLACED UNDER MY PERSONAL SUPERVISION, IN ACCORDANCE WITH CHAPTER 5, SUBDIVISIONS, PUBLIC IMPROVEMENTS, CITY OF LIBERTY HILL UNIFIED DEVELOPMENT CODE.

TO CERTIFY WHICH, WITNESS MY HAND AND SEAL AT LIBERTY HILL, TEXAS THIS THE 14 DAY OF Dec, 2021.

TRAVIS L. QUICKSALL, R.P.L.S. NO. 6447
REGISTERED PROFESSIONAL LAND SURVEYOR
STATE OF TEXAS




ALL EASEMENTS OF RECORD ARE SHOWN OR NOTED ON THIS PLAT AS FOUND ON THE TITLE POLICY PREPARED IN CONJUNCTION WITH THE MOST RECENT PURCHASE OF THIS PROPERTY, PER G.F. NUMBER FTH-18-FAH21005297HC, ISSUED DATE OF MAY 10, 2021, EFFECTIVE DATE OF APRIL 12, 2021.

STATE OF TEXAS)
COUNTY OF WILLIAMSON) KNOW ALL MEN BY THESE PRESENTS:

THAT I, CHRISTOPHER REID, DO HEREBY CERTIFY THAT THE INFORMATION ON THIS PLAT COMPLIES WITH CHAPTER 5, SUBDIVISIONS, PUBLIC IMPROVEMENTS, CITY OF LIBERTY HILL UNIFIED DEVELOPMENT CODE AND THE DESIGN AND CONSTRUCTION STANDARDS ADOPTED BY THE CITY OF LIBERTY HILL, TEXAS.

CHRISTOPHER REID, PE #81546
DATE: 12/14/21



- ACREAGE: 4.466
- PATENT SURVEY: JOHN B ROBINSON SURVEY, ABSTRACT NO. 521
- SURVEYOR: QUICK INC., LAND SURVEYING
- NUMBER OF BLOCKS: 1
- NUMBER OF LOTS: 4
- SUBMITTAL DATE: APRIL 7, 2021

ZONING NOTES:
SOURCE OF INFORMATION:
WWW.LIBERTYHILLTX.GOV

ZONED "C-3" GENERAL COMMERCIAL/RETAIL DISTRICT SETBACKS:
FRONT YARD: 25'
SIDE YARD: 7'
REAR YARD: 15'
MAX. BUILDING HEIGHT: 45'
MINIMUM LOT AREA: N/A
MAXIMUM FLOOR AREA RATIO: N/A

ENGINEER:
DOUCET & ASSOCIATES
TBPE F-3937
PHONE: 512-583-7645
10800 PECAN PARK BLVD, SUITE 140
AUSTIN, TEXAS 78750

DEVELOPER:
RS STONEWALL RANCH, LLC
3200 SOUTHWEST Fwy, SUITE 3000
HOUSTON, TEXAS 77027


UTILITY SERVICE INFORMATION:

WATER/SANITARY SEWER SERVICE
CITY OF LIBERTY HILL
926 LOOP 332
LIBERTY HILL, TX 78642
PHONE: 512-778-5449 FAX:
512-778-5418


TELEPHONE SERVICE
AT&T
1-800-288-2020
CABLE TV SERVICE
TIME WARNER CABLE
1-800-892-4357

ELECTRIC SERVICE
PEDERNALES ELECTRIC COOPERATIVE
P.O. BOX 100
KYLE, TX 78640
PHONE: 830-868-4978
diana.gonzales@peco.com
http://www.peco.coop

LINE	BEARING	DISTANCE
L1	N23°05'34"E	15.00'
L2	S67°47'55"E	198.38'
L3	N22°12'05"E	15.00'
L4	S67°47'55"E	15.00'
L5	S22°12'05"W	30.00'
L6	N67°47'55"W	213.62'



- LEGEND
- P.O.B. POINT OF BEGINNING
 - () RECORD CALL PER PLAT OF RECORD
 - B.S.L. BUILDING SETBACK LINE
 - A.E. ACCESS EASEMENT
 - 1/2" IRON ROD FOUND
 - 5/8" IRON ROD FOUND
 - SET 1/2" IRON ROD WITH A BLUE "QUICK INC RPLS 6447" PLASTIC CAP



- NOTES:
- FIELD WORK PERFORMED ON: MARCH 9, 2021
 - OWNER: RS STONEWALL RANCH, LLC
 - ADDRESS: 12330 HWY 29, LIBERTY HILL, TEXAS
 - BASIS OF BEARING: TEXAS STATE PLANE, CENTRAL ZONE, NAD83
 - THIS SUBDIVISION IS LOCATED WITHIN THE CITY LIMITS OF LIBERTY HILL.

THIS SURVEY IS BASED ON A TITLE COMMITMENT ISSUED BY FIDELITY NATIONAL TITLE INSURANCE COMPANY, G.F. NUMBER FTH-18-FAH21005297HC, ISSUED DATE OF MAY 10, 2021, EFFECTIVE DATE OF APRIL 12, 2021 AND IS SUBJECT TO ALL TERMS, CONDITIONS, LEASES AND ENCUMBRANCES STIPULATED THEREIN. THERE MAY BE OTHER EASEMENTS, RESTRICTIONS, OR ENCUMBRANCES NOT SHOWN. THE SURVEYOR DID NOT COMPLETE AN ABSTRACT OF TITLE.

RESTRICTIONS:
CABINET Y, SLIDES 341-342, PLAT RECORDS, WILLIAMSON COUNTY, TEXAS, DOCUMENT NO. 2016065340, 2018070869, AND DOCUMENT NO. 2018063971 (PLAT), OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS.

- SCHEDULE B EXCEPTIONS:
- 10' PUBLIC UTILITY EASEMENT ALONG AND ADJACENT TO ALL RIGHT-OF-WAY - RECORDED IN DOCUMENT NO. 2018063971, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS. (NOTE SHOWN ON PLAT OF RECORD)
 - 2.5' PUBLIC UTILITY EASEMENT ALONG ALL SIDE LOT LINES - RECORDED IN DOCUMENT NO. 2018063971, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS. (NOTE SHOWN ON PLAT OF RECORD)
 - PORTION OF 50' X 50' ACCESS EASEMENT ALONG THE SOUTHWESTERLY (FRONT) CORNER - RECORDED IN CABINET Y, SLIDE 341, PLAT RECORDS, WILLIAMSON COUNTY, TEXAS, AND IN DOCUMENT NO. 2018063971, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS. (SHOWN ON SURVEY)
 - ACCESS EASEMENT ALONG SOUTHWESTERLY CORNER - RECORDED IN DOCUMENT NO. 2018063971, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS. (SHOWN ON PLAT)
 - BUILDING SETBACK LINES AS SET FORTH ON THE PLAT - RECORDED IN CABINET Y, SLIDE 341, PLAT RECORDS, WILLIAMSON COUNTY, TEXAS AND IN DOCUMENT NO. 2018063971, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS. (SHOWN ON PLAT)
 - EASEMENT TO CHISHOLM TRAIL WATER SUPPLY CORP - RECORDED IN VOLUME 1122, PAGE 919, OFFICIAL RECORDS, WILLIAMSON COUNTY, TEXAS. (15' WIDE WATER LINE EASEMENT CENTERED ON INSTALLED LINES)
 - EASEMENT TO CHISHOLM TRAIL WATER SUPPLY CORP - RECORDED IN VOLUME 1155, PAGE 200, DEED RECORDS, WILLIAMSON COUNTY, TEXAS. (15' WIDE WATER LINE EASEMENT CENTERED ON INSTALLED LINES)
 - EASEMENT TO CHISHOLM TRAIL WATER SUPPLY CORP - RECORDED IN VOLUME 1155, PAGE 200, DEED RECORDS, WILLIAMSON COUNTY, TEXAS. (15' WIDE WATER LINE EASEMENT CENTERED ON INSTALLED LINES)
 - EASEMENT TO PEDERNALES ELECTRIC COOPERATIVE, INC. - RECORDED IN DOCUMENT NO. 2005043695, AND RECORDED IN DOCUMENT NO. 2005043695, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS. (20' EASEMENT SHOWN ON PLAT ALONG THE NORTH LINE)
 - CHISHOLM TRAIL SPECIAL UTILITY DISTRICT - RECORDED IN DOCUMENT NO. 2006021543, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS. (15' WATERLINE EASEMENT, SHOWN ON PLAT)
 - CHISHOLM TRAIL SPECIAL UTILITY DISTRICT - RECORDED IN DOCUMENT NO. 2006021544, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS. (VARIABLE WIDTH, 1.2246 ACRE TEMPORARY CONSTRUCTION EASEMENT TO EXPIRE UPON COMPLETION OF CONSTRUCTION OF THE WATERLINE PUMP STATION IMPROVEMENTS)
 - EASEMENT TO THE LOWER COLORADO RIVER AUTHORITY - RECORDED IN DOCUMENT NO. 2007078078, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS, AND DOCUMENT NO. 2012032251, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS. (WASTEWATER LINE EASEMENT AND RIGHT OF WAY TO CITY OF LIBERTY HILL, SHOWN ON PLAT)
 - EASEMENT TO THE CITY OF LIBERTY HILL - RECORDED IN DOCUMENT NO. 2008042181, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS. (WASTEWATER COLLECTION AND TRANSMISSION SYSTEM EASEMENT TO THE CITY OF LIBERTY HILL, SHOWN ON PLAT)

- GENERAL NOTES:
- THIS SUBDIVISION IS WHOLLY CONTAINED WITHIN THE CURRENT CORPORATE LIMITS OF THE CITY OF LIBERTY HILL, TEXAS.
 - NO LOT IN THIS SUBDIVISION SHALL BE OCCUPIED UNTIL CONNECTED TO PERMITTED WATER DISTRIBUTION AND WASTEWATER COLLECTION FACILITIES.
 - A BUILDING PERMIT IS REQUIRED FROM THE CITY OF LIBERTY HILL PRIOR TO CONSTRUCTION OF ANY BUILDING OR SITE IMPROVEMENTS ON ANY LOT IN THIS SUBDIVISION.
 - SIDEWALKS SHALL BE CONSTRUCTED IN ACCORDANCE WITH CHAPTER 5, SUBDIVISIONS & PUBLIC IMPROVEMENTS, CITY OF LIBERTY HILL UNIFIED DEVELOPMENT CODE.
 - NO BUILDINGS, FENCES, LANDSCAPING OR OTHER STRUCTURES ARE PERMITTED WITHIN DRAINAGE EASEMENTS SHOWN EXCEPT AS APPROVED BY THE CITY OF LIBERTY HILL PUBLIC WORKS DEPARTMENT.
 - PROPERTY OWNER SHALL PROVIDE FOR ACCESS TO DRAINAGE EASEMENTS AS MAY BE NECESSARY AND SHALL NOT PROHIBIT ACCESS BY THE CITY OF LIBERTY HILL.
 - ALL EASEMENTS ON PRIVATE PROPERTY SHALL BE MAINTAINED BY THE PROPERTY OWNER OR HIS OR HER ASSIGNS.
 - IN ADDITION TO THE EASEMENT SHOWN HEREON, A TEN (10) FOOT WIDE PUBLIC UTILITY EASEMENT IS DEDICATED ALONG ALL SIDE LOT LINES. (SHOWN ON PLAT OF RECORD IN DOCUMENT NO. 2018063971, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS)
 - NO PORTION OF THIS TRACT IS WITHIN A FLOOD HAZARD AREA AS SHOWN ON THE FLOOD INSURANCE RATE MAP PANEL #48491C0245F FOR WILLIAMSON CO., EFFECTIVE DECEMBER 20, 2019.
 - BUILDING SETBACKS SHALL BE IN ACCORDANCE WITH CHAPTER 4, ZONING AND LOT DESIGN STANDARDS, CITY OF LIBERTY HILL UNIFIED DEVELOPMENT CODE.
 - ALL UTILITY LINES MUST BE LOCATED UNDERGROUND.

CITY PLANNER APPROVAL

I, JOHN BYRUM, DIRECTOR OF PLANNING, DESIGNEE, OF THE CITY OF LIBERTY HILL, TEXAS, UNDER THE AUTHORITY GRANTED ME IN SECTION 3.09.02 OF THE UNIFIED DEVELOPMENT CODE, IN ACCORDANCE WITH THE TEXAS LOCAL GOVERNMENT CODE, DO HEREBY CERTIFY THIS PLAT AS APPROVED FOR FILING OF RECORD WITH THE COUNTY CLERK OF WILLIAMSON COUNTY, TEXAS.

JOHN BYRUM, DIRECTOR OF PLANNING
DATE

STATE OF TEXAS)
COUNTY OF WILLIAMSON) KNOW ALL MEN BY THESE PRESENTS:

I, NANCY E. RISTER, CLERK OF THE COUNTY COURT OF SAID COUNTY, DO HEREBY CERTIFY THAT THE FOREGOING INSTRUMENT IN WRITING, WITH ITS CERTIFICATE OF AUTHENTICATION, WAS FILED FOR RECORD IN MY OFFICE ON THE 14 DAY OF December, 2021 A.D., AT 10:00 O'CLOCK, AM, AND DULY RECORDED THIS THE 14 DAY OF December, 2021 A.D., AT 10:00 O'CLOCK, AM, IN THE OFFICIAL PUBLIC RECORDS OF SAID COUNTY IN INSTRUMENT NO. _____


TO CERTIFY WHICH, WITNESS MY HAND AND SEAL AT THE COUNTY COURT OF SAID COUNTY, AT MY OFFICE IN GEORGETOWN, TEXAS, THE DATE LAST SHOWN ABOVE WRITTEN.

NANCY E. RISTER, CLERK COUNTY COURT OF WILLIAMSON COUNTY, TEXAS


BY: _____ DEPUTY

Quick Inc.
Land Surveying, Land Planning, Consulting.
Firm: 10194104 512-915-4950
1430 N. Robertson Road, Salado, Texas 76571

DATE: DECEMBER 14, 2021
JOB NO. 17-2033
SHEET 1 OF 1



VICINITY MAP
NOT TO SCALE



SCALE IN FEET

LAND DESCRIPTION

Tract One:
Lot One-A (1A), Block A, A REPLAT OF LOT 1 BLOCK A, OF A REPLAT OF LOT 4, BLOCK A, STONE WALL RANCH SUBDIVISION, SECTION 1, an addition in and to the City of Liberty Hill, Williamson County, Texas, according to the map or plat thereof, recorded in Document Number 2022014805 of the Official Public Records of Williamson County, Texas.

Tract Two:
Easement Estate created by that certain Twenty Five (25') foot Access, and Drainage, as dedicated and evidenced on the Plat thereof recorded under Document Number 2022014805 of the Official Public Records of Williamson County, Texas.

Tract Three:
Easement Estate created by that certain Fifty (50') foot Access Easement, as set out and dedicated in that certain Declaration of Easements and Restrictions, recorded under Document Number 201605340 of the Official Public Records of Williamson County, Texas, and being called a 0.568 acre, or 24,744 square feet situated in the John S. Robinson Survey, Abstract No. 521 in Williamson County, Texas, being out of Lot 5, Block A, and a portion of Lot 4, Block A of Stone Wall Ranch Subdivision, Section One, recorded in Cabinet Y, Slides 341-342 of the Plat Records of Williamson County, Texas, also recorded in Document No. 2004035007 of the Official Public Records of Williamson County, Texas, conveyed to Liberty Hill Stonewall Partners LP, recorded in Document No. 2013103245 of the Official Public Records of Williamson County, Texas.

Tract Four:
Easement Estate created by that certain Twenty (20') foot Drainage and Water Quality Easement, as set out and granted in that certain Development Agreement, recorded under Document Number 202003986 of the Official Public Records of Williamson County, Texas.

SURVEYOR'S CERTIFICATION

To: Liberty Hill Development Group, LLC, a North Carolina limited liability company, RS Stonewall Ranch, L.L.C., a Texas limited liability company, The Sherwin-Williams Company, an Ohio corporation, and Fidelity National Title Insurance Company

This is to certify that this map or plat and the survey on which it is based were made in accordance with the 2021 Minimum Standard Detail Requirements for ALTA/NSPS Land Title Surveys, jointly established and adopted by ALTA and NSPS. ALTA Items: 1-5, 6 (a & b), 8, 9, 11(a), 13, 14, 17, and 18. The fieldwork was completed on May 25, 2023.

Date of Plat or Map: May 30, 2023

Title Commitment provided by: Fidelity National Title Insurance Company
G.F. No. FTH-18-FAH2300494HC
Effective Date: May 8, 2023

David F. McCullah
David F. McCullah
Registered Professional Land Surveyor
Texas Registration No. 4023




TABLE A ITEMS

- Monuments placed (or a reference monument or witness to the corner) at all major corners of the boundary of the surveyed property, unless already marked or referenced by existing monuments or witnesses in close proximity to the corner.
(As shown on survey)
- Address(es) of the surveyed property if disclosed in documents provided to or obtained by the surveyor, or observed while conducting the fieldwork.
(As shown on survey)
- Flood zone classification (with proper annotation based on federal Flood Insurance Rate Maps or the state or local equivalent) depicted by scaled map location and graphic plotting only.
(As shown on survey)
- Gross land area (and other areas if specified by the client).
(As shown on survey)
- Vertical relief with the source of information (e.g., ground survey, aerial map), contour interval, datum, with originating benchmark, when appropriate.
(As shown on survey)
- (a) If the current zoning classification, setback requirements, the height and floor space area restrictions, and parking requirements specific to the surveyed property are set forth in a zoning report or letter provided to the surveyor by the client or the client's designated representative, list the above items on the plat or map and identify the date and source of the report or letter.
Zoned: C-3 General Commercial/Retail District
Setbacks: Front Yard: 25'
Side Yard: 7'
Rear Yard: 15'
Max. Building Height: 45'
Reference: Eva Newton - Baseline Development
Date: 06/02/2023
Source: Email
- (b) If the zoning setback requirements specific to the surveyed property are set forth in a zoning report or letter provided to the surveyor by the client or the client's designated representative, and if those requirements do not represent an interpretation by the surveyor, graphically depict those requirements on the plat or map and identify the date and source of the report or letter.
(As shown on survey)
- Substantial features observed in the process of conducting the fieldwork (in addition to the improvements and features required pursuant to Section 5 above) (e.g., parking lots, billboards, signs, swimming pools, landscaped areas, substantial areas of refuse).
(As shown on survey)
- Number and type (e.g., disabled, motorcycle, regular, and other marked specialized types) of clearly identifiable parking spaces on surface parking areas, lots, and in parking structures. Striping of clearly identifiable parking spaces on surface parking areas and lots.
(No parking spaces observed at the time of the survey.)
- Evidence of underground utilities existing on or serving the surveyed property (in addition to the observed evidence of utilities required pursuant to Section 5.E.iv.) as determined by:
(a) plans and/or reports provided by client (with reference as to the sources of information)
(All underground utilities shown hereon were taken from existing plans, none of the underground utilities shown hereon have been field verified by the surveyor.)
(b) markings coordinated by the surveyor pursuant to a private utility locate request.
(DigTess Ordered: 5/25/2023 - Ticket Number: 2384425644)
- Names of adjoining owners according to current tax records. If more than one owner, identify the first owner's name listed in the tax records followed by "et al."
(As shown on survey)
- As specified by the client, distance to the nearest intersecting street.
(As shown on survey)
- Proposed changes in street right of way lines, if such information is made available to the surveyor by the controlling jurisdiction. Evidence of recent street or sidewalk construction or repairs observed in the process of conducting the fieldwork.
(No observed street intersection changes noticeable at time of the survey.)
- Pursuant to Sections 5 and 6 (and applicable selected Table A items, excluding Table A item 1), include as part of the survey any plottable offsite (i.e., appurtenant) easements disclosed in documents provided to or obtained by the surveyor.
(As shown on survey)

BENCHMARK NOTES

The Benchmarks and elevations shown are based on the North American Vertical Datum 1988 (NAVD88) by using GPS observations in conjunction with the AllTerra RTK Network.

Benchmark No. 1
Being an "X" cut, a distance of 45.12' East and 9.09' South from the subject's Southwest property corner.
Elevation: 1009.20'

Benchmark No. 2
Being a Square cut, a distance of 35.97' East and 104.75' North from the subject's Southwest property corner.
Elevation: 1012.51'

FLOOD NOTES

No portion of the subject property shown hereon lies within the 100 year flood hazard area according to the Flood Insurance Rate Map, Community Panel No. 48491C0245F, dated December 20, 2019. The subject property is located in the area designated as Zone "X", (areas determined to be outside the 0.2% annual chance floodplain).

GENERAL NOTES

1. The Basis of Bearings is from the Texas State Plane Coordinate System, NAD83, North Central Zone as derived from GPS observations using the Allterra RTK Network and adjusted to surface using a surface scale factor of 1.00015271.

LEGEND

---	BOUNDARY LINE
---	ADJOINER BOUNDARY LINE
---	EASEMENT LINE (AS NOTED)
---	WATER LINE
---	SANITARY SEWER LINE
---	STORM DRAIN LINE (AS NOTED)
---	OVERHEAD ELECTRIC LINE
---	WOOD FENCE
---	CHAIN LINK FENCE
○	5/8" IRON ROD SET WITH A YELLOW CAP STAMPED "TRAVERSE LS"
○	FOUND IRON ROD (AS NOTED)
○	"X" CUT FOUND
○	"X" CUT SET
○	WATER VAULT
○	FIRE HYDRANT
○	WATER VALVE
○	IRRIGATION CONTROL VALVE
○	SANITARY SEWER MAN HOLE
○	SEWER CLEAN OUT
○	VAULT
○	TRANSFORMER
○	ELECTRIC VAULT
○	ELECTRIC METER
○	ELECTRIC BOX
○	CABLE VAULT
○	TELEPHONE JUNCTION BOX
○	TRAFFIC SIGNAL LIGHT
○	TRAFFIC SIGN
○	STORM MAN HOLE
○	LIGHT POLE
○	POWER POLE
○	GAS METER
○	GAS MARKER
○	BENCH MARK
○	CONTROL MONUMENT
○	FIBER OPTIC MARKER
O.P.R.W.C.T.	OFFICIAL PUBLIC RECORDS WILLIAMSON COUNTY, TEXAS
D.R.W.C.T.	DEED RECORDS WILLIAMSON COUNTY, TEXAS
P.R.W.C.T.	PLAT RECORDS WILLIAMSON COUNTY, TEXAS

TREE TABLE

NO.	SIZE	SPECIES
70	16"	OAK
71	14"	OAK
72	7"	HACKBERRY
73	10"	OAK
74	16"	OAK
75	26"	OAK
76	13"	OAK
77	42"	OAK
78	13"	OAK
79	12"	OAK
80	24"	OAK
81	11"	OAK
82	11"	OAK
83	9"	OAK
84	11"	OAK
85	9"	OAK
86	9"	OAK
87	10"	OAK
88	11"	HACKBERRY
89	9"	OAK


NO.	DATE	DESCRIPTION	BY

ALTA/NSPS LAND TITLE SURVEY
LOT 1A, BLOCK A,
STONE WALL RANCH SUBDIVISION SECTION 1
J.B. ROBINSON SURVEY, ABSTRACT NO. 521
CITY OF LIBERTY HILL, WILLIAMSON COUNTY, TEXAS




DRAWN	CHECK	DATE	SCALE	PROJECT NO.	SHEET NO.
TD	DM	05/30/2023	1" = 20'	TR-29-23	1 of 2

NO.	DATE	DESCRIPTION	BY
1	07-03-23	1ST SUBMITTAL	KP
2	07-13-23	2ST SUBMITTAL	KP



SURVEY
SHERWIN WILLIAMS
12360 W. STATE HIGHWAY 29
CITY OF LIBERTY HILL
WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ



LOT 3, BLOCK A
STONE WALL RANCH
SUBDIVISION SECTION 1
CAB. 1, SLD, 341,
P.R.W.C.T.
RAJ LIBERTY HILL INVESTMENT, LLC
INST. NO. 2021063595
O.P.R.W.C.T.




LOT 1C, BLOCK A
STONE WALL RANCH
SUBDIVISION SECTION 1
INST. NO. 2022014805,
O.P.R.W.C.T.
RS STONEWALL RANCH, L.L.C.
INST. NO. 2021014426,
O.P.R.W.C.T.

LOT 1D, BLOCK A
STONE WALL RANCH
SUBDIVISION SECTION 1
INST. NO. 2022014805,
O.P.R.W.C.T.
RS STONEWALL RANCH, L.L.C.
INST. NO. 2021014426,
O.P.R.W.C.T.

LOT 1B, BLOCK A
STONE WALL RANCH
SUBDIVISION SECTION 1
INST. NO. 2022014805,
O.P.R.W.C.T.
RS STONEWALL RANCH, L.L.C.
INST. NO. 2021014426,
O.P.R.W.C.T.

STATE HIGHWAY 29

(120' RIGHT-OF-WAY)



VICINITY MAP
N.T.S.


DEMOLITION GENERAL NOTES

1. ANY DEMOLITION IS TO BE PERFORMED IN STRICT CONFORMANCE WITH ALL APPLICABLE CITY, COUNTY AND STATE, AND/OR GOVERNING BODY'S STANDARDS.
2. EROSION AND SEDIMENT CONTROL MEASUREMENTS SHALL BE MAINTAINED AT ALL TIMES DURING DEMOLITION.
3. THE PURPOSE OF THIS DRAWING IS TO CONVEY THE OVERALL SCOPE OF WORK AND IT IS NOT INTENDED TO COVER ALL DETAILS OR SPECIFICATIONS REQUIRED TO COMPLY WITH GENERALLY ACCEPTED DEMOLITION PRACTICES. CONTRACTOR SHALL THOROUGHLY GET FAMILIARIZED WITH THE SITE, SCOPE OF WORK, AND ALL EXISTING CONDITIONS AT THE JOB SITE PRIOR TO BIDDING AND COMMENCING THE WORK. THE DEMOLITION CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR MEANS, METHODS, TECHNIQUES, OR PROCEDURES USED TO COMPLETE THE WORK IN ACCORDANCE WITH THE CONSTRUCTION DOCUMENTS AND IS LIABLE FOR THE SAFETY OF THE PUBLIC OR CONTRACTOR'S EMPLOYEES DURING THE COURSE OF THE PROJECT.
4. THE DEMOLITION PLAN IS INTENDED TO SHOW REMOVAL OF KNOWN SITE FEATURES AND UTILITIES AS SHOWN ON THE SURVEY. THERE MAY BE OTHER SITE FEATURES, UTILITIES, STRUCTURES, AND MISCELLANEOUS ITEMS BOTH BURIED AND ABOVE GROUND THAT ARE WITHIN THE LIMITS OF WORK THAT MAY NEED TO BE REMOVED FOR THE PROPOSED PROJECT THAT ARE NOT SHOWN HEREON. THE CONTRACTOR IS RESPONSIBLE FOR CONTACTING THE CITY, ENGINEER AND/OR OWNER PRIOR TO REMOVING ITEMS NOT SHOWN ON THE PLANS.
5. THE CONTRACTOR SHALL CONTACT RESPECTIVE UTILITY COMPANIES PRIOR TO DEMOLITION TO COORDINATE DISCONNECTION AND REMOVAL OF EXISTING UTILITIES WITHIN THE AREA OF WORK.
6. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR ANY DAMAGE TO EXISTING UTILITIES THAT ARE INTENDED TO CONTINUE TO PROVIDE SERVICE WHETHER THESE UTILITIES ARE SHOWN ON THE PLAN OR NOT.
7. UPON DISCOVERY OF ANY UNDERGROUND TANKS, CONTRACTOR SHALL IMMEDIATELY NOTIFY THE OWNER'S REPRESENTATIVE. NO REMOVAL OF TANKS SHALL OCCUR UNTIL AUTHORIZED BY OWNER.
8. BUILDING AND APPURTENANCES DESIGNATED FOR DEMOLITION SHALL NOT BE DISTURBED BY THE CONTRACTOR UNTIL HE HAS BEEN FURNISHED WITH NOTICE TO PROCEED BY THE OWNER. AS SOON AS SUCH NOTICE HAS BEEN GIVEN, THE CONTRACTOR SHALL PERFORM THE DEMOLITION, UNDER THE DIRECTION OF THE OWNER'S REPRESENTATIVE.
9. DEBRIS SHALL NOT BE BURIED ON THE SUBJECT SITE. ALL UNSUITABLE MATERIAL AND DEBRIS SHALL BE REMOVED FROM THE SITE AND DISPOSED OF IN ACCORDANCE WITH ALL CITY, STATE, AND FEDERAL LAWS AND ORDINANCES.
10. AS SOON AS DEMOLITION WORK HAS BEEN COMPLETED, THE FINAL GRADE OF BACKFILL IN DEMOLITION AREAS SHALL BE COMPACTED PER THE GEOTECHNICAL REPORT. CONTRACTOR TO PREVENT WATER FROM DRAINING ONTO ADJACENT PROPERTIES.
11. EXISTING TREES TO REMAIN SHOULD BE PROTECTED FROM DAMAGE DURING DEMOLITION AND CONSTRUCTION.

DEMOLITION LEGEND	
SAWCUT LINE	
DEMOLITION AREA	
TREES TO BE REMOVED	

EXISTING LEGEND			
	BOUNDARY LINE		WATER VALVE
	ADJOINER BOUNDARY LINE		TRAFFIC SIGNAL BOX
	EASEMENT LINE (AS NOTED)		GAS SIGN MARKER
	WATER LINE		WATER METER
	SANITARY SEWER LINE		ELECTRIC PEDESTAL
	STORM DRAIN LINE (AS NOTED)		TELEPHONE MANHOLE
	OVERHEAD ELECTRIC LINE		STORM MAN HOLE
	GAS LINE		LIGHT POLE
	UNDERGROUND FIBER OPTIC LINE		POWER POLE
	SIGN		BENCH MARK
	SET IRON ROD (AS NOTED)		CONTROL MONUMENT
	FOUND IRON ROD (AS NOTED)		SANITARY SEWER CLEANOUT
	"X" CUT FOUND		OFFICIAL PUBLIC RECORDS
	"X" CUT SET		BOWIE COUNTY, TEXAS
	FIRE HYDRANT		DEED RECORDS
	SANITARY SEWER MAN HOLE		BOWIE COUNTY, TEXAS
			UNDERGROUND UTILITIES (SUE)

NO.	DATE	DESCRIPTION	BY	
			KP	KP
1	07-03-23	1ST SUBMITTAL		
2	07-13-23	2ST SUBMITTAL		




DEMOLITION PLAN
SHERWIN WILLIAMS
12360 W. STATE HIGHWAY 29
CITY OF LIBERTY HILL
WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ

SHEET #
C-2.0




TX PE FIRM #11525
TRIANGLE ENGINEERING LLC
T: 469.331.8566 | F: 469.213.7145 | E: info@triangle-eng.com
W: triangle-eng.com | O: 1782 W. McDermott Drive, TX 75013
Planning | Civil Engineering | Construction Management



STATE HIGHWAY 29
(120' RIGHT-OF-WAY)

SITE LEGEND	
CONCRETE CURB	
SAW-CUT LINE	
FENCE	
FIRE LANE	
STRIPING	
PARKING SPACES	
MONUMENT/PYLON SIGN	
WHEEL STOPS	
HANDICAP LOGO	
HANDICAP SIGN	
RAMP	
BOLLARD	
TRAFFIC ARROW	
FIRE HYDRANT	
DUMPSTER	
LIGHT POLE	



- SITE GENERAL NOTES**
- ALL CONSTRUCTION SHALL BE IN STRICT ACCORDANCE WITH THE CITY OR LOCAL JURISDICTION STANDARDS.
 - THE LOCATION OF UNDERGROUND UTILITIES INDICATED ON THE PLANS IS TAKEN FROM AS-BUILTS, UTILITY PLANS OR SURVEY. IT IS THE CONTRACTOR'S RESPONSIBILITY TO MAKE ARRANGEMENTS WITH THE OWNERS OF SUCH UNDERGROUND UTILITIES PRIOR TO WORKING IN THE AREA TO CONFIRM THEIR EXACT LOCATION AND TO DETERMINE WHETHER ANY ADDITIONAL UTILITIES OTHER THAN THOSE SHOWN ON THE PLANS MAY BE PRESENT. THE CONTRACTOR SHALL PRESERVE AND PROTECT ALL UNDERGROUND UTILITIES. IF EXISTING UNDERGROUND UTILITIES ARE DAMAGED, THE CONTRACTOR WILL BE RESPONSIBLE FOR THE COST OF REPAIRING THE UTILITY.
 - WHERE EXISTING UTILITIES OR SERVICE LINES ARE CUT, BROKEN OR DAMAGED, THE CONTRACTOR SHALL REPLACE OR REPAIR THE UTILITIES OR SERVICE LINES WITH THE SAME TYPE OF ORIGINAL MATERIAL AND CONSTRUCTION, OR BETTER, UNLESS OTHERWISE SHOWN OR NOTED ON THE PLANS, AT HIS OWN COST AND EXPENSE. THE CONTRACTOR SHALL IMMEDIATELY NOTIFY THE ENGINEER AT ONCE OF ANY CONFLICTS WITH UTILITIES.
 - ALL EXCAVATIONS, TRENCHING AND SHORING OPERATIONS SHALL COMPLY WITH THE REQUIREMENTS OF THE U. S. DEPARTMENT OF LABOR, OSHA, CONSTRUCTION SAFETY AND HEALTH REGULATIONS AND ANY AMENDMENTS THERETO.
 - THE CONTRACTOR SHALL RESTORE ALL AREAS DISTURBED BY CONSTRUCTION TO ORIGINAL CONDITION OR BETTER. RESTORED AREAS INCLUDE, BUT ARE NOT LIMITED TO TRENCH BACKFILL, SIDE SLOPES, FENCES, DRAINAGE DITCHES, DRIVEWAYS, PRIVATE YARDS AND ROADWAYS.
 - ANY CHANGES NEEDED AFTER CONSTRUCTION PLANS HAVE BEEN RELEASED, SHALL BE APPROVED BY THE CITY ENGINEER. THESE CHANGES MUST BE RECEIVED IN WRITING.
 - THE CONTRACTOR SHALL PROVIDE "RED LINED" MARKED PRINTS TO THE ENGINEER PRIOR TO FINAL INSPECTION INDICATING ALL CONSTRUCTION WHICH DEVIATED FROM THE PLANS OR WAS CONSTRUCTED IN ADDITION TO THAT INDICATED ON THE PLANS.
 - ALL CURB RADIUS TO BE 10' OR 2' UNLESS OTHERWISE NOTED ON THE SITE PLAN.
 - FIRE LANE SHALL BE CONSTRUCTED OF CONCRETE OR ASPHALT ABLE TO WITHSTAND AN IMPOSED LOAD OF 75,000 LBS.
 - THERE SHALL BE NO OVERHEAD OBSTRUCTIONS OF LESS THAN 13'6" OVER THE FIRE LANE.
 - FIRE LANE SHALL BE MARKED "FIRE LANE - TOW-AWAY ZONE."

COMMERCIAL SITE DATA SUMMARY TABLE		
GROSS SITE ACREAGE:	0.851 ACRES OR 37,069 S.F.	
EXISTING ZONING:	(C3) GENERAL COMMERCIAL	
PROPOSED ZONING:	(C3) GENERAL COMMERCIAL	
BUILDING AREA:	4,500 S.F.	
NUMBER OF STORIES:	1	
BUILDING HEIGHT:	26'	
PARKING REQUIRED:	18 PARKING SPACES	
REGULAR PARKING PROVIDED:	16 PARKING SPACES	
HANDICAP PARKING REQUIRED:	1 SPACE (1 VAN ACCESSIBLE)	
HANDICAP PARKING PROVIDED:	2 SPACE (1 VAN ACCESSIBLE)	
TOTAL PARKING PROVIDED:	18 PARKING SPACES	
IMPERVIOUS COVERAGE:	20,900 S.F. OR 56.38%	
PERVIOUS/LANDSCAPE AREA:	16,169 S.F. OR 43.62%	
ZONING REQUIREMENTS GC	REQUIRED	PROVIDED
FRONT YARD SETBACK	25'	25'
SIDE YARD SETBACK	7'	7'
REAR YARD SETBACK	15'	15'
MAXIMUM IMPERVIOUS COVER	85%	57%

WATER METER & SANITARY SEWER SCHEDULE				
ID	TYPE	SIZE	NO.	SAN. SEW.
(D)	DOM.	3/4"	1	4"
(I)	IRR.	3/4"	1	N/A




TX PE FIRM #11525

TRIANGLE ENGINEERING LLC

T: 469.331.8666 | F: 469.213.7145 | E: info@triangle-eng.com
W: triangle-eng.com | C: 1782 W. McDermott Drive, TX 75013

Planning | Civil Engineering | Construction Management

NO.	DATE	DESCRIPTION	BY	
			1ST SUBMITTAL	2ST SUBMITTAL
1	07-03-23		KP	KP
2	07-13-23			




SITE PLAN


SHERWIN WILLIAMS
12360 W. STATE HIGHWAY 29
CITY OF LIBERTY HILL
WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ

SHEET #



STATE HIGHWAY 29
(120' RIGHT-OF-WAY)



VICINITY MAP
N.T.S.

GRADING GENERAL NOTES

1. ALL SURPLUS EXCAVATION AND WASTE MATERIAL SHALL BECOME THE PROPERTY OF THE CONTRACTOR AND IT SHALL BE HIS SOLE RESPONSIBILITY TO REMOVE SUCH SURPLUS EXCAVATION AND WASTE MATERIAL FROM THE SITE TO A PUBLIC DUMP SITE APPROVED FOR THE DISPOSAL OF SUCH MATERIALS. IF SURPLUS EXCAVATION IS REMOVED FROM THIS SITE TO ANOTHER PROPERTY, IT SHALL BE PLACED ON SUCH PROPERTY WITH THE WRITTEN CONSENT OF THE OWNER(S) OF SUCH PROPERTY. A COPY OF SUCH WRITTEN CONSENT SHALL BE PROVIDED TO THE OWNER. IF THE CONTRACTOR WISHES TO DISPOSE OF SURPLUS EXCAVATION ON-SITE, IT SHALL BE ONLY WITH THE PRIOR APPROVAL OF THE OWNERS PROJECT REPRESENTATIVE AND CARE SHOULD BE TAKEN TO AVOID BLOCKING NATURAL DRAINAGE AND INCREASING STEEP SLOPES. IF ANY OF THE HAULED EXCAVATION MATERIAL IS TAKEN TO ANOTHER LOCATION WITHIN THE CITY LIMITS, THE OWNER OF THE PROPERTY IS REQUIRED TO OBTAIN A LOT GRADING PERMIT BEFORE MATERIAL IS DELIVERED.
2. THE CONTRACTOR IS REQUIRED TO PROVIDE HIS OWN STAKING AND TO VERIFY PROJECT ELEVATIONS. "MATCH EXISTING" SHALL BE UNDERSTOOD TO APPLY TO BOTH VERTICAL ELEVATION AND HORIZONTAL ALIGNMENT.
3. THE CONTRACTOR SHALL PREPARE ALL LANDSCAPE AREAS INCLUDING STREET RIGHT-OF-WAY AREAS TO AN ACCEPTABLE SUBGRADE CONDITION IN ACCORDANCE WITH THE LANDSCAPE PLANS. IF THE CONTRACTOR IS NOT EMPLOYED TO PROVIDE AND INSTALL LANDSCAPING, HE SHALL PREPARE A FINISHED AND COMPACTED SUB-GRADE IN THE LANDSCAPING AREAS.
4. NO SLOPES TO EXCEED 4H:1V
5. WALL GREATER THAN 4' TO BE DESIGNED BY A STRUCTURAL ENGINEER.
6. RETAINING WALLS GREATER THAN 2' IN HEIGHT SHALL BE PERMITTED THROUGH THE CITY OF FRISCO BUILDING DEPARTMENT AND THE REVIEW OF SAID WALL IS NOT INCLUDED IN THIS SCOPE OF WORK.

FLOOD PLAIN NOTE

THE SUBJECT PROPERTY LIES WITHIN THE ZONE "X" UNSHADED (DETERMINED TO BE OF THE 0.20% ANNUAL CHANGE FLOODPLAIN) AS DETERMINED BY THE FEDERAL EMERGENCY MANAGEMENT AGENCY NATIONAL FLOOD INSURANCE PROGRAM (NFIP) FLOOD INSURANCE RATE MAP NUMBER 48491C0245F, DATED DECEMBER 20, 2019 FOR WILLIAMSON COUNTY, TEXAS AND INCORPORATED AREAS.

BENCHMARKS

THE BENCHMARKS AND ELEVATIONS SHOWN ARE BASED ON THE NORTH AMERICAN VERTICAL DATUM 1988 (NAVD88) BY USING GPS OBSERVATIONS IN CONJUNCTION WITH THE ALL TERRA RTK NETWORK.

BENCHMARK NO. 1
BEING AN "X" CUT, A DISTANCE OF 45.12' EAST AND 9.09' SOUTH FROM THE SUBJECT'S SOUTHWEST PROPERTY CORNER.
ELEVATION: 1009.20'

BENCHMARK NO. 2
BEING A SQUARE CUT, A DISTANCE OF 35.97' EAST AND 104.75' NORTH FROM THE SUBJECT'S SOUTHWEST PROPERTY CORNER.
ELEVATION: 1012.51'

GRADING LEGEND

EXISTING MINOR CONTOURS	----- 750
EXISTING MAJOR CONTOURS	----- 750
TOP OF CURB & GUTTER ELEVATION	TC 740.31 G 738.81
FINISHED GRADE	600.00 FG
EXISTING GRADE	600.00 EX
DRAINAGE FLOW DIRECTION	2.0%
MINOR CONTOURS	----- 740
MAJOR CONTOURS	----- 740
SWALE	HP-----HP
HIGH POINT	HP
STORM PIPE	STM-----STM
CURB INLET	⊗
STORM MANHOLE	⊙
STORM CLEANOUT	⊙
RETAINING WALL	▬▬▬▬▬▬▬▬▬▬▬▬
RIP RAP	▬▬▬▬▬▬▬▬▬▬▬▬




TX PE FIRM #11525

TRIANGLE ENGINEERING LLC

T: 469.331.8566 | F: 469.213.7145 | E: info@triangle-eng.com
W: triangle-eng.com | 1782 W. McDermott Drive, TX 75013

Planning | Civil Engineering | Construction Management

NO.	DATE	DESCRIPTION	BY	
			1ST SUBMITTAL	2ST SUBMITTAL
1	07-03-23		KP	KP
2	07-13-23			






GRADING PLAN

SHERWIN WILLIAMS
12360 W. STATE HIGHWAY 29
CITY OF LIBERTY HILL
WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ

SHEET #
C-4.0

Drawing: C:\pwworking\dwg\sham\1516002-CD-PR_01.dwg
 User: sham
 Plot Method: Jan 03, 2011 14:54
 Plot Date/Time: Jan 12, 2011 11:55:22



- NOTES:**
- THE DRAINAGE CALCULATIONS WERE PERFORMED USING HEC-HMS WITH NOAA ATLAS 14 RAINFALL DATA.
 - DRAINAGE FOR THIS DEVELOPMENT HAS BEEN DESIGNED SUCH THAT THERE WILL BE NO ADVERSE IMPACTS ON THE CAPACITY, FUNCTION OR INTEGRITY OF TEXAS DEPARTMENT OF TRANSPORTATION RIGHT OF WAY DRAINAGE FACILITIES.

CURVE NUMBER CALCULATED USING THE SCS METHOD - PROPOSED CONDITIONS

Drainage Basin	Drainage Area (sf)	Drainage Area (ac)	Impervious Area (sf)	I.C. (%)	CN
PR-1	645,161	14.81	445,188	69.00%	80.00
O-1	3,026,549	69.48	1,026,000	33.90%	84.00
O-2A	160,536	3.69	0	0.00%	80.00
O-2B	50,645	1.16	0	0.00%	80.00

*Drainage and impervious areas for O-1 and O-2 were obtained from approved permits Stonewall Ranch Section 2 and Corner Store #1588 (6400-MTO), respectively

DEVELOPED "Tc" VALUE CALCULATIONS

Drainage Area	Area (ac)	Sheet Flow			Shallow Concentrated Flow			Channel Flow			Total Allowed Tc (min)			
		Length (ft)	Slope (ft/ft)	n	Length (ft)	Slope (ft/ft)	n	Length (ft)	V (ft/sec)	n				
PR-1	14.81 Ac.	100	0.029	0.015	320	0.041	0.025	1.30	832	15.39	0.013	0.018	0.90 min	5.00
O-1	69.48 Ac.				45	0.020	0.05	0.33		8.10	0.013	0.005	0.48 min	14.23
O-2A	3.69 Ac.													13.00
O-2B	1.16 Ac.													18.41

*Time of concentrations for O-1 and O-2 were obtained from approved permits Stonewall Ranch Section 2 and Corner Store #1588 (6400-MTO), respectively

PROPOSED POINT OF CONFLUENCE W/OUT DETENTION

Design Scenario	Q2 (cfs)	Q5 (cfs)	Q10 (cfs)	Q25 (cfs)	Q50 (cfs)	Q100 (cfs)
PR-1	34.2	43.7	53.5	73.7	92.1	110.1
O-1	114.8	163.1	208.8	270	338.3	407.5
O-2A	4.4	7	9.4	13.3	16.6	20.5
O-2B	1.2	2	2.7	3.8	4.7	5.8
POC	57.6	84.8	111.7	153.1	189.3	232.3


RUNOFF SUMMARY

Design Scenario	2-yr, 3.93-in	5-yr, 5.16-in	10-yr, 6.31-in	25-yr, 8.07-in	50-yr, 9.56-in	100-yr, 11.34-in
POC Existing	60.0	91.2	121.6	171.1	213.2	263.8
POC Proposed	57.6	84.8	111.7	153.1	189.3	232.3

DOUCET & ASSOCIATES
 Civil Engineers & Surveyors
 7401 E. Highway 71 W, Suite 140
 Austin, TX 78735 Tel: (512) 583-2400
 www.doucetengineers.com
 Firm Registration Number: 3937

PROPOSED DRAINAGE AREA PLAN

STONEWALL COMMERCIAL WEST
 12330 W SH-29
 LIBERTY HILL, TX 78642



1/11/2022
 Designed: RP
 Drawn: RP
 Reviewed: CR
 Date:

SHEET
 8


Project No.: 1516-002

OVERALL DRAINAGE
 SHERWIN WILLIAMS
 12360 W. STATE HIGHWAY 29
 CITY OF LIBERTY HILL
 WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ

SHEET #
 C-5.0

NO.	DATE	DESCRIPTION	BY	
			KP	KP
1	07-03-23	1ST SUBMITTAL		
2	07-13-23	2ST SUBMITTAL		



07/13/2023


TX PE FIRM #11525
TRIANGLE ENGINEERING LLC
 T: 469.331.8666 | F: 469.213.7145 | E: info@triangle-engr.com
 W: triangle-engr.com | 1782 W. McDermott Drive, TX 75013
 Planning | Civil Engineering | Construction Management



DEVELOPED RUNOFF (Q) CALCULATIONS USING RATIONAL METHOD FOR STORM SEWER SYSTEM												
Drainage Basin	Area (ac)	I.C.	Comp. C ₂	Comp. C ₂₅	Comp. C ₁₀₀	TOTAL T _c (Min.)	I ₂ (in/hr)	I ₂₅ (in/hr)	I ₁₀₀ (in/hr)	Q ₂ (cfs)	Q ₂₅ (cfs)	Q ₁₀₀ (cfs)
1A	0.90	85.00%	0.69	0.82	0.90	5.0	6.27	11.6	15.32	3.91	8.54	12.45
1B	0.76	85.00%	0.69	0.82	0.90	5.0	6.27	11.6	15.32	3.28	7.17	10.46
1C	1.15	85.00%	0.69	0.82	0.90	5.0	6.27	11.6	15.32	5.01	10.95	15.98
1D	2.34	82.45%	0.61	0.72	0.80	9.3	5.16	9.5	12.48	7.35	16.06	23.54
3B	1.00	85.00%	0.69	0.82	0.90	5.0	6.27	11.6	15.32	4.36	9.52	13.88
3C	0.96	85.00%	0.69	0.82	0.90	5.0	6.27	11.6	15.32	4.15	9.08	13.24
OS	1.08	75.14%	0.66	0.78	0.86	5.0	6.27	11.6	15.32	4.42	9.70	14.19

Note: (*) Indicates impervious area obtained from AutoZone Liberty Hill As-Built Plans dated June 4, 2018.

INLET CALCULATIONS									
Grate Inlet in Sump									
DA	Q ₂₅ (cfs)	Q ₁₀₀ (cfs)	d (ft)	P (ft)	A (sf)	Q	Q, 50%	Q Bypass (cfs)	Size
1A	8.54	12.45	0.50	16.00	16.00	54.53	27.27	0.00	4' x 4'
1B	7.17	10.46	0.50	12.00	9.00	30.67	15.34	0.00	3' x 3'
1C	10.95	15.96	0.50	16.00	16.00	54.53	27.27	0.00	4' x 4'
1D	16.06	23.54	0.50	16.00	16.00	54.53	27.27	0.00	4' x 4'
3C	9.08	13.24	0.50	16.00	16.00	54.53	27.27	0.00	4' x 4'
OS	9.70	14.19	0.50	12.00	9.00	30.67	15.34	0.00	3' x 3'



LEGEND


- SLOPE DIRECTION
- DRAINAGE AREA
- FLOW PATH

- NOTES:**
- THE DRAINAGE CALCULATIONS WERE PERFORMED USING HEC-HMS WITH NOAA ATLAS 14 RAINFALL DATA.
 - DRAINAGE FOR THIS DEVELOPMENT HAS BEEN DESIGNED SUCH THAT THERE WILL BE NO ADVERSE IMPACTS ON THE CAPACITY, FUNCTION OR INTEGRITY OF TEXAS DEPARTMENT OF TRANSPORTATION RIGHT OF WAY DRAINAGE FACILITIES.

DA DOUCET & ASSOCIATES
 Civil Engineers, Surveyors, Planning/Mapping
 7401 B Highway 71 W, Suite 140
 Austin, TX 78735, Tel: (512) 583-2400
 www.doucetengineers.com
 Firm Registration Number: 3937

DEVELOPED DRAINAGE AREA PLAN

STONEWALL COMMERCIAL WEST
 12330 W SH-29
 LIBERTY HILL, TX 78642



Designed: RP
 Drawn: RP
 Reviewed: CR
 Date: _____

SHEET
 9

Project No.: 1516-002




TX PE FIRM #11525

TRIANGLE ENGINEERING LLC
 489 331 8686 | F: 489 213 7145 | E: info@triangle-eng.com
 W: triangle-eng.com | C: 1782 W. McDermott Drive, TX 75013

Planning | Civil Engineering | Construction Management

NO.	DATE	DESCRIPTION	BY
1	07-03-23	1ST SUBMITTAL	KP
2	07-13-23	2ST SUBMITTAL	KP





OVERALL DRAINAGE

SHERWIN WILLIAMS
 12360 W. STATE HIGHWAY 29
 CITY OF LIBERTY HILL
 WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ

SHEET #
 C-5.1

Drawing: C:\paw_working\hchawd\paw\mms\1516\002_CD-REV_DRAIN.dwg
 User Modified: Jan 03, 2023 14:57
 Plot Date/Time: Jan 12, 2023 11:15:34



VICINITY MAP
N.T.S.

PRE-DRAINAGE LEGEND	
EXISTING MINOR CONTOURS	--- 750 ---
EXISTING MAJOR CONTOURS	- - - 750 - - -
DRAINAGE AREA NO.	DA-1
DRAINAGE AREA ACREAGE	0.25
DRAINAGE DIVIDE	-----
DRAINAGE FLOW DIRECTION	→


FLOOD PLAIN NOTE

THE SUBJECT PROPERTY LIES WITHIN THE ZONE "X" UNSHADED (DETERMINED TO BE OF THE 0.20% ANNUAL CHANGE FLOODPLAIN) AS DETERMINED BY THE FEDERAL EMERGENCY MANAGEMENT AGENCY NATIONAL FLOOD INSURANCE PROGRAM (NFIP) FLOOD INSURANCE RATE MAP NUMBER 48491C0245F, DATED DECEMBER 20, 2019 FOR WILLIAMSON COUNTY, TEXAS AND INCORPORATED AREAS.

BENCHMARKS	
THE BENCHMARKS AND ELEVATIONS SHOWN ARE BASED ON THE NORTH AMERICAN VERTICAL DATUM 1988 (NAVD88) BY USING GPS OBSERVATIONS IN CONJUNCTION WITH THE ALL TERRA RTK NETWORK.	
BENCHMARK NO. 1	BEING AN "X" CUT, A DISTANCE OF 45.12' EAST AND 9.09' SOUTH FROM THE SUBJECT'S SOUTHWEST PROPERTY CORNER. ELEVATION: 1009.20'
BENCHMARK NO. 2	BEING A SQUARE CUT, A DISTANCE OF 35.97' EAST AND 104.75' NORTH FROM THE SUBJECT'S SOUTHWEST PROPERTY CORNER. ELEVATION: 1012.51'


PRE-DEVELOPED DRAINAGE CALCULATIONS												
DRAINAGE AREA	C	Tc (min)	I-2 (in/hr)	I-10 (in/hr)	I-25 (in/hr)	I-100 (in/hr)	A (acres)	Q-2 (cfs)	Q-10 (cfs)	Q-25 (cfs)	Q-100 (cfs)	REMARKS
DA-1	0.90	10	4.35	7.41	8.65	10.89	0.09	0.35	0.60	0.70	0.88	TO OFF-SITE GRATE INLET
DA-2	0.30	10	4.35	7.41	8.65	10.89	0.72	0.94	1.60	1.87	2.35	TO ON-SITE DITCH
DA-3	0.90	10	4.35	7.41	8.65	10.89	0.04	0.16	0.27	0.31	0.39	TO OFF-SITE DITCH
TOTAL							0.85	1.45	2.47	2.88	3.63	

Based on the City of Round Rock Drainage Policy



TX PE FIRM #11525
TRIANGLE ENGINEERING LLC
 T: 469.331.8686 | F: 469.213.7145 | E: info@triangle-eng.com
 W: triangle-eng.com | O: 1782 W. McDermott Drive, TX 75013
 Planning | Civil Engineering | Construction Management


NO.	DATE	DESCRIPTION	BY	
			KP	RP
1	07-03-23	1ST SUBMITTAL		
2	07-13-23	2ST SUBMITTAL		



PRE DRAINAGE PLAN
 SHERWIN WILLIAMS
 12360 W. STATE HIGHWAY 29
 CITY OF LIBERTY HILL
 WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ


SHEET #
C-5.2



STATE HIGHWAY 29
(120' RIGHT-OF-WAY)

POST-DEVELOPED DRAINAGE CALCULATIONS												
DRAINAGE AREA	C	Tc (min)	I-2 (in/hr)	I-10 (in/hr)	I-25 (in/hr)	I-100 (in/hr)	A (acres)	Q-2 (cfs)	Q-10 (cfs)	Q-25 (cfs)	Q-100 (cfs)	REMARKS
DA-1	0.90	10	4.35	7.41	8.65	10.89	0.13	0.51	0.87	1.01	1.27	TO OFF-SITE GRATE INLET
DA-2	0.90	10	4.35	7.41	8.65	10.89	0.56	2.19	3.73	4.36	5.49	TO ON-SITE GRATE IN LET
DA-3	0.90	10	4.35	7.41	8.65	10.89	0.04	0.16	0.27	0.31	0.39	TO OFF-SITE DITCH
DA-4	0.90	10	4.35	7.41	8.65	10.89	0.13	0.51	0.87	1.01	1.27	TO ON-SITE DITCH
TOTAL							0.86	3.37	5.74	6.70	8.43	

Based on the City of Round Rock Drainage Policy



VICINITY MAP
N.T.S.

POST-DRAINAGE LEGEND	
EXISTING MINOR CONTOURS	--- 750 ---
EXISTING MAJOR CONTOURS	- - - 750 - - -
MINOR CONTOURS	--- 740 ---
MAJOR CONTOURS	- - - 740 - - -
DRAINAGE AREA NO.	DA-2
DRAINAGE AREA ACREAGE	0.50
DRAINAGE DIVIDE	- - - - -
DRAINAGE FLOW DIRECTION	1.0%
HIGH POINT	HP — HP — HP — HP — HP

FLOOD PLAIN NOTE

THE SUBJECT PROPERTY LIES WITHIN THE ZONE "X" UNSHADED (DETERMINED TO BE OF THE 0.20% ANNUAL CHANGE FLOODPLAIN) AS DETERMINED BY THE FEDERAL EMERGENCY MANAGEMENT AGENCY NATIONAL FLOOD INSURANCE PROGRAM (NFIP) FLOOD INSURANCE RATE MAP NUMBER 48491C0245F, DATED DECEMBER 20, 2019 FOR WILLIAMSON COUNTY, TEXAS AND INCORPORATED AREAS.

BENCHMARKS

THE BENCHMARKS AND ELEVATIONS SHOWN ARE BASED ON THE NORTH AMERICAN VERTICAL DATUM 1988 (NAVD88) BY USING GPS OBSERVATIONS IN CONJUNCTION WITH THE ALL TERRA RTK NETWORK.


BENCHMARK NO. 1
BEING AN "X" CUT, A DISTANCE OF 45.12' EAST AND 9.09' SOUTH FROM THE SUBJECT'S SOUTHWEST PROPERTY CORNER.
ELEVATION: 1009.20'

BENCHMARK NO. 2
BEING A SQUARE CUT, A DISTANCE OF 35.97' EAST AND 104.75' NORTH FROM THE SUBJECT'S SOUTHWEST PROPERTY CORNER.
ELEVATION: 1012.51'



TX PE FIRM #11525
TRIANGLE ENGINEERING LLC
T: 469.331.8666 | F: 469.213.7145 | E: info@triangle-engr.com
W: triangle-engr.com | C: 1782 W. McDermott Drive, TX 75013
Planning | Civil Engineering | Construction Management


NO.	DATE	DESCRIPTION	BY	
			1ST SUBMITTAL	2ST SUBMITTAL
1	07-03-23		KP	KP
2	07-13-23		KP	KP



POST DRAINAGE PLAN
SHERWIN WILLIAMS
12360 W. STATE HIGHWAY 29
CITY OF LIBERTY HILL
WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ

SHEET #
C-5.3



LOT 3, BLOCK A
STONE WALL RANCH
SUBDIVISION SECTION 1
C.A.B. V. S.D. 341,
P.R.W.C.T.
RAJ LIBERTY HILL INVESTMENT, LLC
INST. NO. 2021063595
O.P.R.W.C.T.

LOT 1B, BLOCK A
STONE WALL RANCH
SUBDIVISION SECTION 1
INST. NO. 2022014805,
O.P.R.W.C.T.


RS STONEWALL RANCH, L.L.C.
INST. NO. 2021014426,
O.P.R.W.C.T.

STATE HIGHWAY 29

(120' RIGHT-OF-WAY)

Line No.	Line ID	Line Length (ft)	Known Q (cfs)	Flow Rate (cfs)	Capac Full (cfs)	Vel Ave (ft/s)	Line Size (in)	Line Slope (%)	Invert Dn (ft)	Invert Up (ft)	HGL Dn (ft)	HGL Up (ft)	Gnd/Rim El Dn (ft)	Gnd/Rim El Up (ft)	J-Loss Coeff	Sf Ave (%)	Vel Hd Up (ft)
1	SDA1 TO SDA2	27.522	5.49	5.49	6.64	3.11	18	0.40	1007.20	1007.31	1009.20	1009.28	1009.00	1010.30	1.25	0.273	0.15

STORM LINE A PROFILE
SCALE (H: 1" = 40" & V: 1" = 4')



UTILITY LEGEND

UNDERGROUND TELEPHONE LINE: UGT

UNDERGROUND ELECTRIC LINE: UGE

GAS LINE: G

SANITARY SEWER LINE: SAN

WATER MAIN: W

DOMESTIC WATER LINE: D

STORM LINE: S

STORM SEWER MANHOLE: (Symbol)

STORM SEWER CLEANOUT: (Symbol)

SANITARY SEWER MANHOLE: (Symbol)

SANITARY SEWER CLEANOUT: (Symbol)

SANITARY SEWER DOUBLE CLEANOUT: (Symbol)

SANITARY SEWER SAMPLE PORT: (Symbol)

WATER METER: (Symbol)

IRRIGATION METER: (Symbol)

GAS METER: (Symbol)

FIRE HYDRANT: (Symbol)

TRANSFORMER: (Symbol)

LIGHT POLE: (Symbol)

POWER POLE: (Symbol)

FLOOD PLAIN NOTE

THE SUBJECT PROPERTY LIES WITHIN THE ZONE "X" UNSHADED (DETERMINED TO BE OF THE 0.20% ANNUAL CHANGE FLOODPLAIN) AS DETERMINED BY THE FEDERAL EMERGENCY MANAGEMENT AGENCY NATIONAL FLOOD INSURANCE PROGRAM (NFIP) FLOOD INSURANCE RATE MAP NUMBER 48491C0245F, DATED DECEMBER 20, 2019 FOR WILLIAMSON COUNTY, TEXAS AND INCORPORATED AREAS.

BENCHMARKS

THE BENCHMARKS AND ELEVATIONS SHOWN ARE BASED ON THE NORTH AMERICAN VERTICAL DATUM 1988 (NAVD88) BY USING GPS OBSERVATIONS IN CONJUNCTION WITH THE ALL TERRA RTK NETWORK.

BENCHMARK NO. 1
BEING AN "X" CUT, A DISTANCE OF 45.12' EAST AND 9.09' SOUTH FROM THE SUBJECT'S SOUTHWEST PROPERTY CORNER.
ELEVATION: 1009.20'

BENCHMARK NO. 2
BEING A SQUARE CUT, A DISTANCE OF 35.97' EAST AND 104.75' NORTH FROM THE SUBJECT'S SOUTHWEST PROPERTY CORNER.
ELEVATION: 1012.51'




TX PE FIRM #11525

TRIANGLE ENGINEERING LLC

T: 469.331.8666 | F: 469.213.7145 | E: info@triangle-engr.com
W: triangle-engr.com | O: 1782 W. McDermott Drive, TX 75013

Planning | Civil Engineering | Construction Management


NO.	DATE	DESCRIPTION	BY
1	07-03-23	1ST SUBMITTAL	KP
2	07-13-23	2ND SUBMITTAL	KP



STORM SEWER PLAN & PROFILE


SHERWIN WILLIAMS
12360 W. STATE HIGHWAY 29
CITY OF LIBERTY HILL
WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ



CONCRETE COLLAR FOR PIPE CONNECTION DETAIL



THIS DETAIL IS TO ALSO BE USED ON ALL CONNECTIONS BETWEEN NEW AND EXISTING PIPES.




- NOTES:**
1. REINFORCING BARS TO BE ADJUSTED TO HAVE A MINIMUM OF 1/4 INCHES CLEAR COVER.
 2. INLET CAP MUST BE BELOW PAVEMENT SUBGRADE.
 3. ALL CONCRETE TO HAVE A MINIMUM 28 DAYS COMPRESSIVE STRENGTH OF 3600 PSI.
 4. ALL REINFORCING STEEL SHALL BE GRADE 60.

TYPE I INLET CAP DETAIL

PRECAST TY I INLET CAP



Precast Drainage Structures



Materials & Features

- MAXIMUM PIPE SIZE: 18" I.D. R.C.P.
- CONCRETE: 5,000 PSI
- REINFORCING: per ASTM A-615 or A-185
- CAST IRON FRAME & GRATE per ASTM A 48, Class 30/35
- GRATE WEIGHT: 100 Lbs.
- CATCH BASIN WEIGHT:
 - 2' 1,580 Lbs.
 - 3' 2,500 Lbs.
 - 4' 3,420 Lbs.
- EXTENSION WEIGHT:
 - 12" 500 Lbs.
 - 18" 750 Lbs.

No Scale-
All dimensions subject to allowable specification tolerances.

TITLE	PLANT	STATE	SECTION/PAGE	DATE
#26 Catch Basin	Waco	TX	8.6	Feb 2016




DRAINAGE MISC. DETAILS

DESIGN	LEG. NO.	DIST. NO.	SECTION	JOB
GRAPHICS	6			
CHECK	STATE	DISTRICT	COUNTY	SHEET NO.
CHECK	TEXAS	DALLAS	COLLIN	
CHECK	CONTROL	SECTION		JOB




NO.	DATE	DESCRIPTION	BY
1	07-03-23	1ST SUBMITTAL	KP
2	07-13-23	2ND SUBMITTAL	KP



STORM SEWER DETAILS
SHERWIN WILLIAMS
12360 W. STATE HIGHWAY 29
CITY OF LIBERTY HILL
WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ

SHEET #
C-5.5



STATE HIGHWAY 29

(120' RIGHT-OF-WAY)

EROSION & SEDIMENT CONTROLS	
SOIL STABILIZATION PRACTICES: SELECT T = TEMPORARY OR P = PERMANENT (AS APPLICABLE)	
—	MULCHING (HAY OR STRAW)
—	BUFFER ZONES
P	PLANTING
T	SEEDING
P	SODDING
—	PRESERVATION OF NATURAL RESOURCES
—	FLEXIBLE CHANNEL LINER
—	RIGID CHANNEL LINER
—	SOIL RETENTION BLANKET
—	COMPOST MANUFACTURED TOPSOIL
P	EROSION CONTROL BLANKET

- ### EROSION CONTROL GENERAL NOTES
- EVERY SOIL DISTURBING ACTIVITY SHALL HAVE AN ACCOMPANYING EROSION CONTROL PLAN.
 - THE STORM WATER POLLUTION PREVENTION PLAN (SWP3) SHALL BE READILY AVAILABLE FOR REVIEW BY FEDERAL, STATE, OR LOCAL OFFICIALS.
 - NO SOIL DISTURBING ACTIVITIES WILL OCCUR PRIOR TO THE SWP3 AND ASSOCIATED BEST MANAGEMENT PRACTICES (BMP) BEING FULLY IMPLEMENTED AND THEN INSPECTED.
 - THE CONTRACTOR SHALL COMPLY WITH THE CITY'S STORM WATER ORDINANCE, THE TPDES GENERAL CONSTRUCTION PERMIT TXR150000 AND ANY OTHER STATE AND/OR LOCAL REGULATIONS.
 - THE SITE SHALL BE INSPECTED BY THE CONTRACTOR OR HIS REPRESENTATIVE WEEKLY, AND AFTER ANY MAJOR STORM, ADJUSTMENTS/REPAIRS TO THE EROSION CONTROL MEASURES SHOULD BE MADE AS NEEDED.
 - CONTRACTOR SHALL VEGETATE ALL DISTURBED AREAS IMMEDIATELY UPON COMPLETION OF GRADING ACTIVITIES. FINAL ACCEPTANCE OF A SITE SHALL BE CONTINGENT UPON VEGETATION BEING ESTABLISHED IN ALL DISTURBED AREAS.
 - ADEQUATE MEASURES SHALL BE TAKEN TO PREVENT EROSION, IN THE EVENT THAT SIGNIFICANT EROSION OCCURS AS A RESULT OF CONSTRUCTION THE CONTRACTOR SHALL RESTORE THE ERODED AREA TO ORIGINAL CONDITION OR BETTER.
 - THE CONCRETE WASHOUT AREA IS TO BE USED AS A VEHICLE WASH DOWN AREA FOR DEBRIS AND SOIL REMOVAL PRIOR TO EXITING THE SITE.
 - NO STEEL POSTS IN RIGHT-OF-WAY


EROSION CONTROL LEGEND	
TEMPORARY CONSTRUCTION ENTRANCE	
TEMPORARY CONCRETE WASHOUT AREA	
RIP RAP	
TURF REINFORCEMENT MAT	
TEMPORARY SILT FENCE	
TEMPORARY COMPOST FILTER SOCK	
LIMITS OF DISTURBANCE	
TEMPORARY INLET PROTECTION	
HIGH POINT	
ROCK BERM	

EROSION CONTROL SUMMARY	
PROJECT DESCRIPTION:	SITE GRADING, CONSTRUCTION OF PARKING LOT, UNDERGROUND AND ABOVE GROUND UTILITIES & CONSTRUCTION OF PROPOSED BUILDING.
SEQUENCE OF ACTIVITIES:	THE CONTRACTOR WILL SCHEDULE THE PROJECT IN A SERIES OF PHASES. IN GENERAL, THE SEQUENCE OF THESE PHASES WILL CONSIST OF: 1. INSTALL EROSION CONTROL BMP'S. 2. BEGIN EARTHWORK. 3. INSTALL WET AND DRY UTILITIES. 4. INSTALL STORM SEWER LINES AND INLETS. 5. BEGIN SITE GRADING. 6. INSTALL CURBS, DRIVEWAY AND PARKING LOT. 7. POUR BUILDING FOUNDATION PAD. 8. BEGIN VERTICAL BUILDING CONSTRUCTION. 9. INSTALL TREES, SHRUBS, ETC. AND RESTORE ALL DISTURBED VEGETATION. 10. REMOVAL OF EXISTING EROSION CONTROL BMP'S & INSTALLATION OF PERMANENT EROSION CONTROL BMP'S.
SOIL DISTURBING ACTIVITIES:	SOIL DISTURBING ACTIVITIES WILL INCLUDE CLEARING & GRUBBING, GRADING, TRENCHING IN PREPARATION FOR INSTALLING UTILITIES, BUILDING PAD, PARKING LOT, EROSION & SEDIMENTATION CONTROLS AND TOPSOIL WORK FOR FINAL PLANTING AND SEEDING.
TOTAL PROJECT AREA:	0.85 ACRES
TOTAL AREA DISTURBED:	0.67 ACRES

EROSION CONTROL PLAN
 SHERWIN WILLIAMS
 12360 W. STATE HIGHWAY 29
 CITY OF LIBERTY HILL
 WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ

SHEET #
C-8.0




VICINITY MAP
N.T.S.


TX PE FIRM #11525

T: 469.331.8566 | F: 469.213.7145 | E: info@triangle-engr.com
 W: triangle-engr.com | O: 1782 W. McDermott Drive, TX 75013

Planning | Civil Engineering | Construction Management

NO.	DATE	DESCRIPTION	BY	
			KP	KP
1	07-03-23	1ST SUBMITTAL		
2	07-13-23	2ST SUBMITTAL		








- NOTES:**
1. INSPECT AND REPAIR FENCE AFTER EACH STORM EVENT AND REMOVE SEDIMENT WHEN NECESSARY.
 2. REMOVED SEDIMENT SHALL BE DEPOSITED TO AN AREA THAT WILL NOT CONTRIBUTE SEDIMENT OFF-SITE AND CAN BE PERMANENTLY STABILIZED.
 3. SILT FENCE SHALL BE PLACED ON SLOPE CONTOURS TO MAXIMIZE PONDING EFFICIENCY.

SILT FENCE DETAIL
N.T.S.

- NOTES:**
1. SEE PLAN VIEW FOR CWA INSTALLATION LOCATION.
 2. DO NOT LOCATE AN UNLINED CWA WITHIN 400' OF ANY NATURAL DRAINAGE PATHWAY OR WATERBODY. DO NOT LOCATE WITHIN 1,000' OF ANY WELLS OR DRINKING WATER SOURCES. IF SITE CONSTRAINTS MAKE THIS WITH INFEASIBLE, OR IF HIGHLY PERMEABLE SOILS EXIST ON SITE, THE CWA MUST BE INSTALLED WITH AN IMPERMEABLE LINER (16 MIL MIN. THICKNESS) OR SURFACE STORAGE ALTERNATIVES USING PREFABRICATED CONCRETE WASHOUT DEVICES OR A LINE ABOVE GROUND STORAGE SHOULD BE USED.
 3. THE CWA SHALL BE INSTALLED PRIOR TO CONCRETE PLACEMENT ON SITE.
 4. CWA SHALL INCLUDE FLAT SUBSURFACE PIT THAT IS AT LEAST 8' x 8' SLOPES LEADING OUT OF THE SUBSURFACE PIT SHALL BE 3:1 OR FLATTER. THE PIT SHALL BE AT LEAST 3' DEEP.
 5. BERM SURROUNDING SIDES AND BACK OF THE CWA SHALL HAVE MINIMUM HEIGHT OF 1'.
 6. VEHICLE TRACKING PAD SHALL BE SLOPED 2% TOWARDS THE CWA.
 7. SIGNS SHALL BE PLACED AT THE CONSTRUCTION ENTRANCE, AT THE CWA, AND ELSEWHERE AS NECESSARY TO CLEARLY INDICATE THE LOCATION OF THE CWA TO OPERATORS OF CONCRETE TRUCKS AND PUMP RIGS.
 8. USE EXCAVATED MATERIAL FOR PERIMETER BERM CONSTRUCTION.
 9. INSPECT BMPs EACH WORKDAY, AND MAINTAIN IN EFFECTIVE OPERATING CONDITION. MAINTENANCE OF BMPs SHOULD BE PROACTIVE, NOT REACTIVE. INSPECT BMPs AS SOON AS POSSIBLE (AND ALWAYS WITHIN 24 HOURS) FOLLOWING A STORM THAT CAUSES SURFACE EROSION, AND PERFORM NECESSARY MAINTENANCE.
 10. FREQUENT OBSERVATIONS AND MAINTENANCE ARE NECESSARY TO MAINTAIN BMPs IN EFFECTIVE OPERATING CONDITION. INSPECTIONS AND CORRECTIVE MEASURES SHOULD BE DOCUMENTED THOROUGHLY.
 11. WHERE BMPs HAVE FAILED, REPAIR OR REPLACEMENT SHOULD BE INITIATED UPON DISCOVERY OF THE FAILURE.
 12. THE CWA SHALL BE REPAIRED, CLEANED, OR ENLARGED AS NECESSARY TO MAINTAIN CAPACITY FOR CONCRETE WASTE. CONCRETE MATERIALS, ACCUMULATED IN PIT, SHALL BE REMOVED ONCE THE MATERIALS HAVE REACHED A DEPTH OF 2'.
 13. CONCRETE WASHOUT WATER, WASTED PIECES OF CONCRETE AND ALL OTHER DEBRIS IN SHALL BE TRANSPORTED FROM THE JOB SITE IN A CONTAINER AND DISPOSED OF PROPERLY.
 14. THE CWA SHALL REMAIN IN PLACE UNTIL ALL CONCRETE FOR THE PROJECT IS PLACED.
 15. WHEN THE CWA IS REMOVED, COVER THE DISTURBED AREA WITH TOP SOIL, SEED AND MULCH OR OTHERWISE STABILIZED IN A MANNER APPROVED BY THE LOCAL JURISDICTION.



CONCRETE WASHOUT AREA DETAIL
N.T.S.




CROSS SECTION

- NOTES:**
1. STONE SIZE SHALL BE 3" - 8" OPEN GRADED ROCK.
 2. THICKNESS OF CRUSHED STONE PAD TO BE NOT LESS THAN 8".
 3. LENGTH SHALL BE A MINIMUM OF 50' FROM ACTUAL ROADWAY, AND WIDTH NOT LESS THAN FULL WIDTH OF INGRESS/EGRESS.
 4. ENTRANCE SHALL BE PROPERLY GRADED TO PREVENT RUNOFF FROM LEAVING THE CONSTRUCTION SITE.
 5. THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS OF WAY. ALL SEDIMENT SPILLED, DROPPED, WASHED OR TRACKED ONTO PUBLIC RIGHTS OF WAY MUST BE REMOVED IMMEDIATELY BY CONTRACTOR.
 6. AS NECESSARY, WHEELS MUST BE CLEANED TO REMOVE SEDIMENT PRIOR TO ENTRANCE ONTO PUBLIC RIGHT OF WAY. WHEN WASHING IS REQUIRED, IT SHALL BE DONE ON AN AREA STABILIZED WITH CRUSHED STONE WHICH DRAINS INTO AN APPROVED SEDIMENT TRAP OR SEDIMENT BASIN. ALL SEDIMENT SHALL BE PREVENTED FROM ENTERING ANY STORM DRAIN, DITCH OR WATERCOURSE USING APPROVED METHODS.

RECORD SIGNED COPY
ON FILE AT PUBLIC WORKS
APPROVED
03-25-11
DATE
THE ARCHITECT/ENGINEER ASSUMES
RESPONSIBILITY FOR THE APPROPRIATE
USE OF THIS DETAIL. (NOT TO SCALE)

CITY OF ROUND ROCK
**STABILIZED CONSTRUCTION
ENTRANCE DETAIL**

DRAWING NO:
EC-09



EROSION CONTROL LOG CHECK DAM

LOG PLACED AT BACK OF CURB

LOG PLACED AT EDGE OF RIGHT-OF-WAY

- NOTES:**
1. DAILY INSPECTION SHALL BE MADE BY THE CONTRACTOR AND SILT ACCUMULATION MUST BE REMOVED WHEN DEPTH REACHES 6".
 2. CONTRACTOR SHALL MONITOR THE PERFORMANCE OF LOGS DURING RAINFALL EVENT FOR PROPER PERFORMANCE.
 3. LOGS SHALL CONSIST OF 100% BIODEGRADABLE, PHOTODEGRADABLE OR RECYCLABLE CONTAINMENT MESH STUFFED WITH FILTER MATERIAL.
 4. STUFF LOGS WITH SUFFICIENT FILTER MATERIAL TO ACHIEVE DENSITY THAT WILL HOLD SHAPE WITHOUT EXCESSIVE DEFORMATION. FILTER MATERIAL SHALL CONSIST OF MULCH, ASPEN EXCELSOR WOOD FIBERS, CHIPPED SITE VEGETATION, COCONUT FIBERS, 100% RECYCLABLE FIBERS, OR ANY OTHER ACCEPTABLE MATERIAL, EXCLUDING STRAW AND HAY.
 5. STAKES SHALL BE 2" X 2", 4' LONG, EMBEDDED SUCH THAT 2" PROTRUDES ABOVE LOG, OR AS DIRECTED.

RECORD SIGNED COPY
ON FILE AT PUBLIC WORKS
APPROVED
03-25-11
DATE
THE ARCHITECT/ENGINEER ASSUMES
RESPONSIBILITY FOR THE APPROPRIATE
USE OF THIS DETAIL. (NOT TO SCALE)


CITY OF ROUND ROCK
EROSION CONTROL LOG DETAIL

DRAWING NO:
EC-17



TX PE FIRM #11525
TRIANGLE ENGINEERING LLC
T: 469.331.8686 | F: 469.213.7145 | E: info@triangle-engr.com
W: triangle-engr.com | C: 17825 W. McDermott Drive, TX 75013
Planning | Civil Engineering | Construction Management

NO.	DATE	DESCRIPTION	BY
1	07-03-23	1ST SUBMITTAL	KP
2	07-13-23	2ND SUBMITTAL	KP



EROSION CONTROL DETAILS
SHERWIN WILLIAMS
12360 W. STATE HIGHWAY 29
CITY OF LIBERTY HILL
WILLIAMSON COUNTY, TEXAS

DATE	PROJECT
07/13/23	047-23
P.E.	DESIGN
KP	JZ

SHEET #
C-8.1

ATTACHMENT N

INSPECTION, MAINTENANCE, REPAIR, AND RETROFIT PLAN (NOT APPLICABLE)

ATTACHMENT O

PILOT – SCALE TESTING PLAN (NOT APPLICABLE)

ATTACHMENT P

MEASURES FOR MINIMIZING SURFACE STREAM CONTAMINATION (NOT APPLICABLE)

Temporary Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This Temporary Stormwater Section is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Jack Zanger

Date: 07-24-23

Signature of Customer/Agent:



Regulated Entity Name: Sherwin Williams

Project Information

Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1. Fuels for construction equipment and hazardous substances which will be used during construction:

The following fuels and/or hazardous substances will be stored on the site: _____

These fuels and/or hazardous substances will be stored in:

- Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

- Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
- Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
- Fuels and hazardous substances will not be stored on the site.
- 2. Attachment A - Spill Response Actions. A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. Attachment B - Potential Sources of Contamination. A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

Sequence of Construction

- 5. Attachment C - Sequence of Major Activities. A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
 - For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
 - For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6. Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: South Fork San Gabriel River

Temporary Best Management Practices (TBMPs)

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

- 7. Attachment D – Temporary Best Management Practices and Measures. TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

- A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
 - A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
 - A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
 - A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8. The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
- Attachment E - Request to Temporarily Seal a Feature. A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
 - There will be no temporary sealing of naturally-occurring sensitive features on the site.
9. Attachment F - Structural Practices. A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10. Attachment G - Drainage Area Map. A drainage area map supporting the following requirements is attached:
- For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
 - For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
 - For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
 - There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

- There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.
11. Attachment H - Temporary Sediment Pond(s) Plans and Calculations. Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
- N/A
12. Attachment I - Inspection and Maintenance for BMPs. A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
13. All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
14. If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
15. Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
16. Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

Soil Stabilization Practices

Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices. A schedule of the interim and permanent soil stabilization practices for the site is attached.

18. Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
19. Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

Administrative Information

20. All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
21. If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
22. Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

ATTACHMENT A: SPILL RESPONSE ACTIONS

Spill Control Practices-

1. Materials shall be tightly sealed in containers that are clearly labeled and shall be neatly and securely stacked.
2. Materials and equipment necessary for spill cleanups shall be kept in the material storage area on site.
3. All spills shall be cleaned up immediately after discovery.
4. The spill area shall be kept well ventilated, and personnel shall wear appropriate protective clothing to prevent injury from contact with a hazardous substance.
5. Spills of toxic or hazardous materials shall be reported to the appropriate local, state, and federal government agencies as soon as possible, regardless of the size.
6. Contaminated materials shall be disposed of according to local, state, and federal requirement.
7. One person shall be selected to be the spill prevention and cleanup coordinator.



Report Spills or Discharges in Texas to 1-800-832-8224

The Who, What, and Where of Spill Reporting

A responsible party must report a spill of a reportable quantity (RQ) as soon as possible but not later than **24 hours after the discovery of the spill or discharge** to the Texas Spill Reporting Hotline at 1-800-832-8224 or the appropriate regional office of the TCEQ during normal office hours.

The RQ depends on the substance released and where it was released. To determine whether you must report and under what rule, use the [Reportable Quantities Table](http://www.tceq.texas.gov/response/spills/spill_rq.html). <www.tceq.texas.gov/response/spills/spill_rq.html>

Depending on location and type of spill, reporting could be to another state agency such as the Texas General Land Office or the Railroad Commission of Texas.

Summary of What to Do After a Spill

Answer these questions:

- What type of material spilled?
- What is the amount of material spilled?
 - Oil, petroleum product, and used oil will be in gallons.
 - Hazardous substances and industrial solid waste will be in pounds.
- Was the spill onto land or into waters of the state?
- Is it a reportable quantity?
 - If so, what is the appropriate agency to report the spill to?

Mitigate, contain, and remediate all spills and discharges.

What to Include in the Initial Report

Contact information:

- The name, address and telephone number of the person making the telephone report.
- If different from above, the names, addresses, and telephone numbers of the responsible person and the contact person at the location of the discharge or spill.

What and where:

- The date, time, and location of the spill or discharge.
- A specific description or identification of the oil, petroleum product, hazardous substances or other substances discharged or spilled.
- An estimate of the quantity discharged or spilled and the duration of the incident.
- The source of the discharge or spill.
- The name of the surface water or a description of the waters in the state affected or threatened by it.
- A description of the extent of actual or potential water pollution or harmful impacts to the environment and an identification of any environmentally sensitive areas or natural resources at risk.
- Any known or anticipated health risks.
- A description of any actions that have been taken, are being taken, and will be taken to contain and respond to the discharge or spill.

Response and actions:

- The identity of any governmental representatives, including local authorities or third parties, responding to it.
- Any other information that may be significant to the response action.

For additional information on initial notification requirements, refer to Title 30, Texas Administrative Code Section 327.3.

Examples of Reportable Quantities

Kind of Spill	Where Discharged	Reportable Quantity	Agency
Petroleum product, used oil (e.g. hydraulic fluid)	Onto land, or onto land from a non-exempt PST facility	25 gallons	TCEQ
Petroleum product, used oil	*Onto land, from an exempt PST facility	210 gallons (five barrels)	TCEQ
Any oil	Into coastal waters	As required by the Texas General Land Office	Texas General Land Office (1-800-832-8224)
Industrial solid waste (e.g. lime slurry)	Into waters in the state	100 pounds	TCEQ
Hazardous substance (e.g. 2,4-D herbicide)	Onto land	see Table 302.4 in 40 CFR §302.4	TCEQ

* Petroleum storage tank (PST) exempted facilities are electric service facilities including generation, transmission, distribution equipment and transformers; petrochemical plants; petroleum refineries; bulk loading facilities; and pipelines that are exempted from the Aboveground Storage Tank (AST) program under 30 TAC, Subsection 334.123(a)(9) and (b), and 30 TAC, Subsection 334.124(a)(4).

Additional Resources

See the [Spills and Discharges webpage](http://www.tceq.texas.gov/response/spills) <www.tceq.texas.gov/response/spills> | [30 TAC Chapter 327 - Spill Prevention and Control](http://www.tceq.texas.gov/goto/view-30tac) <www.tceq.texas.gov/goto/view-30tac> | [EPA's Consolidated List of Chemicals](http://www.epa.gov/sites/production/files/2015-03/documents/list_of_lists.pdf) [PDF] <www.epa.gov/sites/production/files/2015-03/documents/list_of_lists.pdf> | EPCRA Section 302 Extremely Hazardous Substances | CERCLA Hazardous Substances | EPCRA Section 313 Toxic Chemicals | CAA 112(r) Regulated Chemicals for Accidental Release Prevention

SHERWIN WILLIAMS SITE SPECIFIC SPILL
RESPONSE ACTIONS

EMERGENCY CONTACTS WILL BE UPDATED
ONCE A STORE MANAGER IS CHOSEN

HAZARDOUS MATERIAL & WASTE SPILL RESPONSE

Make your selections below:

For this store, there are ____ fully stocked spill kits, located:

- Tinting/shaking area
- Centrally located in warehouse
- Spray Source
- Product Service Room (PSR)
- Hazardous Waste area
- Each store vehicle
- Other _____
- Other _____
- Other _____



HAZARDOUS MATERIAL & WASTE SPILL RESPONSE

The spill of a hazardous material may involve the release of hazardous chemicals into the environment and may expose employees or customers to these chemicals. The spill response procedures outlined in this section are procedures in which all employees should be trained. The procedures for cleanup may be followed by trained employees if a spill occurs in the store or during a delivery of material by store employees.

The priority actions to be taken when a hazardous liquid spill occurs is to protect personal health; protect against ignition of fire; protect against the liquid contaminating the environment by containing the spread of the liquid; and notification and reporting to company management personnel. At this point there is sufficient time to clean up the spill.

Each state has different spill reporting requirements, contact PSG Safety & Environmental Department to determine what your reporting requirements are.

SPILL PREPAREDNESS

1. Every store must have a fully stocked spill containment and clean-up kit which is readily available and stored in a designated area centrally located in the warehouse.
2. A spill kit must also be maintained in the store vehicle(s).
3. Every store must have the Emergency Telephone Numbers list which all employees have access. The Emergency Response Coordinator is identified on the emergency telephone list.
4. Every employee who responds to a hazardous liquid spill must be trained in hazardous spill containment and clean-up procedures.
5. Protect the personal health of all employees and customers. Avoid inhaling fumes and skin contact with spilled material.

12 STEPS FOR HANDLING SPILLS

1. **ASSESS** the situation.
 - a. Determine if the spill can be responded to by trained store employees. If the spill is beyond the capabilities of store personnel, affects human health or the environment, or is too dangerous to perform cleanup, then the spill must be responded to by the Emergency Response Contractor.
 - b. GET HELP to clean up the spill and notify the store manager.
 - c. For spill of flammable or combustible liquids, turn off and remove all potential SOURCES OF IGNITION. Shut off powered industrial lifts and shut off or remove electrical equipment.
2. **ISOLATE** the spill area from customers and other employees.
3. **BRING** to the scene a SPILL KIT, EMPTY CONTAINER, AND A FIRE EXTINGUISHER. The spill kit container may be used as the container.
4. Put on **PPE**: gloves and eye protection. Protective clothing may be donned (coveralls, shoe covers, etc.)
5. **STOP LEAKS**. Turn the damaged or open end of the container up or if possible, put the leaking container into a larger container. As required, turn off valves or close openings.
6. **CONTAIN** the spill. Use absorbent socks and pads to contain the spill and to prevent leakage into drain systems, or onto exposed soils. Place the absorbent socks or other barriers between the spill material and potential receptacles.
7. **RECLAIM** as much of the spilled material as possible. Use a scoop, squeegee or straight edge to recover the spilled material and to place into containers.

8. When as much free liquid as possible has been recovered, **FINISH CLEANUP** using absorbent socks and loose sorbent material, as needed. Remember waste liquids should be segregated from waste solids.
9. Place recovered contaminated loose sorbent, non-reusable absorbent socks, and other contaminated solid material into a separate container for subsequent **DISPOSAL**.
10. **REPORT** the spill. Contact City/District Manager. If any amount of spill goes into a drain or onto soil, contact PSG Safety & Environmental immediately.
11. Complete a **Loss, Offense, and Incident (LOI) Report**.
12. **RESTOCK** spill kit(s).

SPILL RESPONSE RULES

1. Responses to releases of hazardous materials and waste where there is a potential for employee over-exposure to uncontrollable safety and health hazards should be performed by the Emergency Response Contractor.
2. Store employees may only respond to releases of **known** hazardous materials. If the hazardous material or its hazards are not known or cannot be determined, then the Emergency Response Contractor should be contacted.
3. Incidental releases of hazardous materials where materials may be readily absorbed, neutralized, or otherwise controlled at the time of the release may be responded to by trained employees working in the store at the time of discovery of the release. If additional help is required, then the Emergency Response Contractor should be contacted.
4. Nuisance spills, minor spills, and spills of non-hazardous materials which do not require immediate attention due to minimal employee or customer exposure to safety or health hazards are not considered emergencies and may be responded to by employees.
5. **The Emergency Response Contractor must be contacted to respond to a release if the spill poses an uncontrollable emergency under the following conditions:**
 - It may cause high levels of exposure to toxic substances,
 - It is life or injury threatening, or it poses conditions which are immediately dangerous to life or health,
 - It poses a fire or explosion level,
 - It presents an oxygen deficient condition, typically in confined spaces,
 - It has entered surface waters, sewer or drainage systems,
 - It poses significant endangerment to public health or welfare, or
 - It poses significant endangerment to the wildlife or the environment.
6. Employees should not assist the Emergency Response Contractor in handling the emergency cleanup.
7. Assess the potential safety and health hazards of the spilled material. Consult the materials Safety Data Sheet (SDS) to determine the risks associated with the material.
8. Potential safety and health hazards should both be assessed for flammable, combustible and corrosive materials to determine if the spill is too large or dangerous to be responded to by store employees.
 - a. Safety hazards to be assessed include: the size of the spill area; the quantity of material spilled; slippery, uneven and unstable surface conditions; unstable overhead conditions; confined spaces; and the number of employees trained to respond which are available for the response.
 - b. Health hazards to be assessed include potential over-exposure to the spilled material by inhalation, ingestion, absorption, or skin contact.
9. Special hazards associated with flammable and combustible materials include the potential for explosion, ignition, and fire. Explosions and fires may occur during response actions when moving containers or introducing an ignition source. Sources of ignition typically found include

powered industrial lifts, powered tools, electrical and lighting systems, static electricity, heat and high temperatures, and smoking.

10. Remember, a spill of flammable liquids emits flammable vapors into the air. If the spill area is not well ventilated or may come into contact with an ignition source, a fire or explosion is possible. The greater the surface area of a spilled flammable liquid, then the greater the volume of vapors emitting into the air and the greater the risk for fire and explosion.

SPILL DECONTAMINATION

Employees and spill response equipment also require, to some extent, some type of cleanup, wash down, or decontamination.

Employee hygiene

1. Employees should remove their personal protective equipment for subsequent cleaning.
2. Employees should wash with soap and water, or as recommended by the spilled material's SDS, at a minimum their hands and any areas of their skin, which may have come into contact with the spilled material.
3. If contact with the spilled material has caused a medical emergency, refer to the Medical Emergency section below.

Equipment cleanup

1. Equipment used to assist in the spill response, and which has come into contact with the spilled material, should be wiped clean with as much of the spilled material being removed.
2. The equipment should be allowed to air-dry in a well-ventilated area prior to returning the equipment to storage.

Personal protective equipment (PPE)

1. Personal protective equipment which came into contact with the spilled material should be cleaned or disposed as hazardous waste.
2. All PPE should be inspected after its use to determine if the equipment is in a good operable and sanitary condition.
3. If PPE is no longer usable then it must be discarded. PPE must be restocked immediately.

SPILL WASTE DISPOSAL

1. Spilled material that is recovered and can be reused or still has some value is not considered a waste, and therefore should be separated from waste material.
2. If the liquid can be used, it should be moved to the appropriate raw material area and labeled as to the contents and its associated hazards.
3. Waste liquids should be segregated from waste solids.
4. Recovered liquids from a hazardous material spill which are considered to be of no further value or use must be considered hazardous waste and labeled as such.
5. If there is a release of hazardous waste, all recovered liquids and solids are considered to be hazardous waste.

SPILL CLEAN-UP FOLLOW-UP

1. Return the spill kit to the permanent storage location.
2. Determine and order supplies necessary to restock the spill kit.
3. The Emergency Coordinator will take the following actions:

- Determine immediately why the spill occurred and hold a brief safety meeting within the week to discuss how it might have been prevented and details of the clean-up procedures.
 - A report may be required to be submitted to the state (contact PSG Safety & Environmental for assistance).
4. Complete a Loss Offense and Incident Report and distribute the report as required. Include in the report the identity of the spilled material, the quantity spilled and recovered, and a description how the spill occurred.

Contact PSG Safety & Environmental for assistance with spills, incident reporting, and disposal.



EMERGENCY TELEPHONE NUMBERS



<p>Emergency: 911</p> <p>Jamaica: 119 (Police) 110 (Fire & EMS)</p> <p>Suicide & Crisis Lifeline: 988</p>	STORE INFORMATION	
	Store Name & Number:	
	Store Address:	
		Store Phone Number:

24 HOUR S-W EMERGENCY NUMBER: 877-SWC-EMER or 877-792-3637

24 HOUR MEDICAL (NON-EMERGENCY): Axiom: 877-502-9466

**EMERGENCY SPILL CLEAN-UP: Miller Environmental: 800-577-4557
Clean Harbors: 800-645-8265**

FIRE Department		Non-Emergency No.
POLICE Department		Non-Emergency No.
Poison Control Center	800-222-1222	
Alarm Company		
Local Hospital		
Local Urgent Care Center		

Store Contacts	Name	Work Phone	Cell Phone
Emergency Coordinator (Store Manager)			
Alternate Emergency Coordinator (Store Assistant Manager)			
Third Key Holder			
District Manager			
City Manager			
Division Loss Prevention Manager			
Area Human Resource Manager			
Other:			
POS / Store Computer / Telephone	Store Ops IT Help Desk	216-566-2740	

TAG Safety Contacts	Name	Work Phone	Cell Phone
Safety (General) / Regulatory Visits	Nicole Stengle	216-515-7850	216-973-1495
Environmental & Hazardous Waste	Carol Doe	216-566-1710	216-310-9121
Transportation & Shipping	Shay Roseman	216-566-2319	216-952-2603
Environmental (West Coast) & Floorcovering	Yenny Khuu	714-634-5770 x119	714-474-7617
LIVESAFE	Brittany Kunisch	216-515-7745	216-586-1767
SED Safety	Brian Beck	678-942-5392	216-296-5640
SWD Safety	Chris Entrekin		972-482-7246
Workers' Compensation & Late Injury Reporting		800-542-1463 email: wc@sherwin.com	
SDS/HEARS/Customer Environmental Information		216-566-2902 or 216-566-3316	

SERVICES (US)	Company Name & Contact Name	Phone Number
Air Conditioning & Heating	Store Services (email: stores.services@sherwin.com)	877-471-4615
Bathroom Supplies	Cintas Local Rep:	
Drinking Water	Primo (email: key@primowater.com)	866-307-6092
Exterminator		
Fire Protection	Cintas Fire Services – Rebecca King (email: kingr@cintas.com)	239-237-4055
First Aid Kits	Cintas Local Rep:	
Floor Cleaning	EMCOR (email: SherwinWilliamsINT@emcor.net)	610-313-2950
Glass Replacement	Pleasant Valley Corporation (email: sw@pvccinc.com)	877-577-0176
Hazardous Waste Pickup (1)	Clean Earth (email: ra_eso_swsupport@harsco.com)	866-303-7344
Hazardous Waste Pickup (2)	Univar	800-637-7692
Landscaping		
Lighting	Store Services (email: stores.services@sherwin.com)	877-471-4615
Lock / Key	Bass Security (email: sherwin@bass-security.com)	866-956-1815
Plumbing	Pleasant Valley Corporation (email: sw@pvccinc.com)	877-577-0176
Powered Industrial Trucks	Contact Division Installation Manager / Real Estate	
Snow Removal		
Trash Collection / Recycling	Store Services (email: stores.services@sherwin.com)	877-471-4615
Window Cleaning	EMCOR (email: SherwinWilliamsINT@emcor.net)	610-313-2950
UTILITIES	Company Name & Contact Name	Phone Number
Electric Company		
Gas Company		
Water Company		

ATTACHMENT B: POTENTIAL SOURCES OF CONTAMINATION

Pollutant Sources-

- Potential sources of sediment to storm water runoff:
 1. Clearing and grubbing operations.
 2. Grading and site excavation operations.
 3. Vehicle tracking.
 4. Topsoil stripping and stockpiling.
 5. Landscaping operations.

- Potential pollutants and sources, other than sediment, to storm water runoff:
 1. Combined Staging Area – small fueling activities, minor equipment maintenance, sanitary facilities, and hazardous waste storage.
 2. Materials Storage Area – general building materials, solvents, adhesives, paving materials, paints, aggregates, trash, and so on.
 3. Construction Activity – paving, curb/gutter installation, concrete pouring/mortar/stucco, and building construction.
 4. Concrete Washout Area.

ATTACHMENT C: SEQUENCE OF MAJOR ACTIVITIES

Sequence of Construction Activity - The GC is responsible for the overall site development and building construction. Soil disturbing activities will include clearing and grubbing; installing stabilized construction exits; installing erosion and sediment controls; grading; installation of the building foundation excavation for utilities and parking lots; and installation of post-construction controls.

Estimated timeline of activity	Construction activity and BMP descriptions
1.5 months	Erosion Control Establishment <ul style="list-style-type: none"> • Install perimeter silt fences. • Install storm drain inlet protection. • Construct stabilized construction exit/entrance.
1 month	Site grading <ul style="list-style-type: none"> • Begin site clearing and grubbing operations. • Begin overall site grading and topsoil stripping. • Establish topsoil stockpile. • Install silt fences around stockpile and cover stockpiles. • Disturbed areas where construction will cease for more than 14 days will be stabilized with erosion controls.
1 month	Infrastructure (utilities, parking lot, etc.) <ul style="list-style-type: none"> • Construct staging and materials storage area. • Install temporary sanitary facilities and dumpsters. • Install utilities, sanitary sewers, and water services. • Backfill utility trench. • Subgrade preparation for parking lot. • Building Pad preparation.
2.5 months	Building Construction <ul style="list-style-type: none"> • Begin construction of building foundation and structure. • Install curb, gutter and sidewalk. • Parking lot paved, exterior building constructed. • Remove temporary concrete washout area. • Implement winter stabilization procedures.
1 month	Final stabilization and landscaping <ul style="list-style-type: none"> • Finalize pavement activities. • Install infiltration trench, porous pavers and tree box filters. • Remove all temporary control BMPs and stabilize any areas disturbed by the removal with erosion controls. • Prepare final seeding and landscaping. • Monitor stabilized areas until final stabilization is reached.

NOTE: This site is stabilized when all soil-disturbing activities are completed and uniform perennial vegetative cover with a density of 70% of the cover for unpaved areas and areas not covered by permanent structures have been employed.

Construction Site Estimate-The following are estimates of the construction site:

Total project area:	0.85 acre
Construction site area to be disturbed:	0.49 +/-
Percentage impervious area before construction:	13.87%
Pre-Development Runoff coefficient:	0.37
Percentage impervious area after construction:	71.65%
Post-Development Runoff coefficient:	0.90

ATTACHMENT D: TEMPORARY BEST MANAGEMENT PRACTICES AND MEASURES

Erosion Control Plan-An Erosion Control plan is included as part of this Temporary Stormwater Section. Refer to Erosion Control plan for a detailed site map (or maps) indicating the following:

- Drainage patterns and approximate slopes anticipated after major grading activities.
- Areas where soil disturbance will occur.
- Locations of all major structural controls either planned or in place.
- Locations where stabilization practices are expected to be used.
- Locations of off-site material, waste borrow, fill or equipment storage areas.
- Surface waters (including wetlands) either adjacent or in proximity.
- Locations where storm water discharges from the site directly to a surface water body.

Stabilization Practices-A description of interim and temporary stabilization practices, including site-specific scheduling of the implementation of the practices. Site plans should ensure that existing vegetation is preserved where attainable and that disturbed portions of the site are stabilized.

a. Temporary Stabilization:

BMP Description: Hydro mulching will provide immediate protection to exposed soils where construction will cease for more than 14 days and over the winter months. Straw mulch and wood fiber will be mixed with a tackifier (amount specified per manufacturer's instructions) and applied uniformly by machine with an application rate of 90–100 pounds (2–3 bales) per 1,000 square feet or 2 tons (100–200 bales) per acre. If the tackifier does not appear effective in anchoring the mulch to the disturbed soil, crimping equipment will be used to provide additional binding to the soil. The mulch will cover 75 to 90 percent of the ground surface. In areas, where hydro mulching is inaccessible, straw mulch will be applied by hand with an application rate of 90–100 pounds (2–3 bales) per 1,000 square feet. Winter stabilization will occur between November 15 and March 15. All disturbed areas are scheduled to be stabilized well before winter; however, if any vegetated areas show signs of erosion, mulch will be applied at the same rate as described above.

Installation Schedule:	Portions of the site where construction activities will temporarily cease for more than 14 days will be stabilized with mulch. Winter stabilization will occur between November 15th and March 15.
Maintenance and Inspection:	Mulched areas will be inspected weekly and after storm events to check for movement of mulch or erosion. If washout, breakage, or erosion occurs, the surface will be repaired, and new mulch will be applied to the damaged area.

B. Dust Control:

BMP Description: Dust from the site will be controlled by using a mobile pressure-type distributor truck to apply potable water to disturbed areas. The mobile unit will apply water at a rate of 300 gallons per acre and minimized as necessary to prevent runoff and ponding.

Installation Schedule:	Dust control will be implemented as needed once site grading has been initiated and during windy conditions (forecasted or actual wind conditions of 20 mph or greater) while site grading is occurring. Spraying of potable water will be performed no more than three times a day during the months of May–September and once per day during the months of October–April or whenever the dryness of the soil warrants it.
Maintenance and Inspection:	At least one mobile unit will be always available to distribute potable water to control dust on the project area. Each mobile unit

	will be equipped with a positive shutoff valve to prevent over watering of the disturbed area.
--	--

C. Geotextile Erosion Control Blanket:

BMP Description: Geotextile erosion control blankets will be used to provide stabilization for the slopes in the vegetated swale and sediment trap. The blanket will cover the entire area of the graded slope and bottom channel. The bottom and side slopes will be seeded and mulched before the blanket is applied. The blanket will be installed by digging a small trench on the upside of the slope, 12 inches wide by 6 inches deep, and stapling the leading edge of the blanket in the trench. The blanket will be rolled down the slope slowly to maintain soil contact and stapled in 12-inch intervals. If the blanket cannot cover the entire slope, the blankets will be overlapped (minimum of 2 inches) and stapled at the overlapped edge.

Installation Schedule:	The erosion control blankets will be installed once the vegetated swale and sediment trap have reached final grade.
Maintenance and Inspection:	The erosion control blanket will be inspected weekly and immediately after storm events to determine if cracks, tears, or breaches have formed in the fabric; if so, the blanket will be repaired or replaced immediately. Good contact with the soil must be maintained and erosion should not occur under the blanket. Any areas where the blanket is not in close contact with the ground will be repaired or replaced.

ATTACHMENT E

REQUEST TO TEMPORARILY SEAL A FEATURE
(NOT APPLICABLE)

ATTACHMENT F: STRUCTURAL PRACTICES

Structural Control Practices-

a. Silt Fence

BMP Description: Silt fences will be installed along the perimeters of the site and around the topsoil stockpile. Silt fences will be installed by excavating a 12-inch-deep trench along the line of proposed installation. Wooden posts supporting the silt fence will be spaced 4 to 6 feet apart and driven securely into the ground; a minimum of 18 to 20 inches deep. The silt fence will be fastened securely to the wooden posts with wire ties spaced every 24 inches at the top, mid-section, and bottom of the wooden post. The bottom edge of the silt fence will extend across the bottom of the trench and the trench will be backfilled and compacted to prevent storm water and sediment from discharging underneath the silt fence.

Installation Schedule:	The silt fences will be installed before construction begins at the site and around topsoil stockpiles once they have been established.
Maintenance and Inspection:	Silt fences will be inspected weekly and immediately after storm events to ensure it is intact and that there are no gaps where the fence meets the ground or tears along the length of the fence. If gaps or tears are found during the inspection, the fabric will be repaired or replaced immediately. Accumulated sediment will be removed from the fence base if it reaches one-third the height of the silt fence and hauled off-site for disposal at Middletown Landfill. If accumulated sediment is creating noticeable strain on the fabric and the fence might fail from a sudden storm event, the sediment will be removed more frequently. Before the fence is removed from the project area, the sediment will be removed. The anticipated life span of the silt fence is 6 months and will likely need to be replaced after this period.

b. Storm Drain Inlet Protection

BMP Description: Existing storm drain inlets onsite and offsite (shown on Erosion Control Plan) will be protected from sediment by commercially available Inlet Protection Device. The Storm Sewer Inlets can be protected by using Silt Fence, Wattles, gravel bag or block and gravel filters etc. Generally commercial devices, such as the catch basin inserts that are installed inside the inlet, will be used for the large traffic volumes area. The Inlet Protection device will be removed once the construction site has been permanently stabilized.

Installation Schedule:	Inlet Protection Device will be installed before construction activities begin on-site or offsite.
Maintenance and Inspection:	The Inlet Protection Device will be inspected weekly and immediately after storm events. If the device becomes clogged with sediment, it will be removed and cleaned or replaced per the manufacturer's recommendations.

c. Stabilized Construction Exits

BMP Description: Anti-tracking pads consisting of stone will be installed at the exits/entrance, as identified on the Erosion Control Plan, to prevent the off-site transport of sediment by construction vehicles. The anti-tracking pads will be at least 50 feet long, a minimum of 30 feet wide, flared at the end closest to the paved road, and will consist of a 6-inch-thick layer of crushed stone (2 inches in diameter). The crushed stone will be placed over a layer of geotextile filter fabric to reduce the mitigation of sediment from the underlying soil. The rumble pad will be placed on top of the stone. Orange-colored plastic mesh fence will be installed along the length of the construction exit to keep construction vehicles and equipment on the anti-tracking pads.

Installation Schedule:	The stabilized exits will be installed before construction begins on the site. The stone will remain in place until the subgrade of pavement is installed at the site. The anti-tracking pads will be placed on the pavement and will remain until all areas of the site have been stabilized.
Maintenance and Inspection:	The exits will be inspected weekly and after storm events or heavy use. The exits will be maintained in a condition that will prevent tracking or flowing of sediment onto Public Streets. This could require adding additional crushed stone to the exit. All sediment tracked, spilled, dropped, or washed onto Public Street will be swept up immediately and hauled off-site for disposal at City Approved Landfill. Sediment will be swept from the anti-tracking pad at least weekly, or more often if necessary. If excess sediment has clogged the pad, the exit will be top dressed in new crushed stone. Replacement of the entire pad might be necessary when the pad becomes completely filled with sediment. The pad will be reshaped as needed for drainage and runoff control. Broken road pavement as a result of construction activities on roadways immediately adjacent to the project site will be repaired immediately. The stone anti-tracking pad will be removed before the subgrade of pavement is applied to the parking lot. The removed stone and sediment from the pad will be hauled off-site and disposed of at City Approved Landfill.

NOTE: Structural control locations are illustrated in the Erosion and Sedimentation Control Plan. Structural controls that will be used during construction activities include silt fence and stabilized construction entrance, rock outlet protection and inlet protection.

ATTACHMENT G: DRAINAGE AREA MAP

There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.

ATTACHMENT H

TEMPORARY SEDIMENT POND(S) PLANS AND CALCULATIONS (NOT APPLICABLE)

ATTACHMENT I: INSPECTION AND MAINTENANCE FOR BMPs

1. Maintenance-

All erosion and sediment controls shall be maintained in good working order. If a repair is necessary, it shall be performed at the earliest date possible but no later than 7 calendar days after the surrounding exposed ground has dried sufficiently to prevent further damage from heavy equipment. Disturbed areas on which construction activities have ceased, temporarily or permanently shall be stabilized within 14 calendar days unless they are scheduled to and do resume within 21 calendar days. The areas adjacent to creeks and driveways shall have priority followed by devised protecting storm sewer inlets. If through inspections the permittee determines that BMPs are not operating effectively, maintenance must be performed before the next anticipated storm event or as necessary to maintain the continued effectiveness of storm water controls. If maintenance prior to the next anticipated storm event is impracticable, maintenance must be scheduled and accomplished as soon as practicable. Erosion and sediment controls that have been intentionally disabled, run over, removed, or otherwise rendered ineffective must be replaced or corrected immediately upon discovery. All erosion and sedimentation control measures shall be cleaned and repaired in accordance with following:

1. All seeded areas shall be checked regularly to see that a good stand of grass is maintained. Areas should be reseeded and fertilized as needed to provide a good stand of grass for erosion control.
2. Silt fences shall be repaired to their original conditions if damaged. Sediment shall be removed from the silt fences when it reaches one-third to one-half the height of the silt fence.
3. The construction entrances shall be maintained in a condition, which will prevent tracking or flow of mud onto public right-of-ways. This may require periodic top dressing as conditions demand.
4. The temporary parking and storage area shall be kept in good condition (suitable for parking and storage). This may require periodic top dressing as conditions demand.
5. All slopes shall be checked regularly to insure they are structurally sound and have not been damaged by erosion or construction equipment.

2. Material Management-

Except as noted below, all waste materials shall be collected in a metal dumpster having a secure cover. The dumpster shall meet all state and local solid waste management regulations. All trash and debris from construction shall be deposited in the dumpster. The dumpster shall be emptied, as necessary or as required by local regulation, and hauled to a local approved land fill site. The burying of construction waste on the project site shall not be permitted.

Concrete washout areas shall be required and shall consist of a pit, lined with an impervious material, of sufficient size to contain, until evaporation, all water used, and washout material produced during concrete washout operations. The concrete washout locations shall be as directed by the engineer. Lime staking tanks shall be surrounded by earthen berm, capable of containing any overflow.

- Hazardous Waste: As a minimum, any products in the following categories are considered to be hazardous: paints, acids, solvents, asphalt products, chemical additives for soil stabilization and concrete curing compounds or additives. In the event of a spill which may be hazardous, the spill coordinator shall be contacted immediately.
- Sanitary Waste: All sanitary waste shall be collected from the portable units, as necessary or as required by local regulation, by a licensed sanitary waste management contractor.
- Offsite Vehicle Tracking: The Contractor shall be required, on a regular basis or as may be directed by the Engineer, to dampen haul roads for dust control, stabilize construction entrances and to remove excess dirt from the roadway.
- Petroleum Products: All on-site vehicles shall be monitored for leaks and receive regular preventive maintenance to reduce the chance of leakage. Petroleum products (oils, gasoline, lubricants, asphaltic substances, etc.) shall be stored in tightly sealed containers, which are clearly labeled. Any asphalt substances used on-site will be applied according to the manufacturer's recommendations.

3. Spill Control Practices-

- Materials shall be tightly sealed in containers that are clearly labeled and shall be neatly and securely stacked.
- Materials and equipment necessary for spill cleanups shall be kept in the material storage area on site.
- All spills shall be cleaned up immediately after discovery.
- The spill area shall be kept well ventilated, and personnel shall wear appropriate protective clothing to prevent injury from contact with a hazardous substance.
- Spills of toxic or hazardous materials shall be reported to the appropriate local, state, and federal government agencies as soon as possible, regardless of the size.
- Contaminated materials shall be disposed of according to local, state, and federal requirement.
- One person shall be selected to be the spill prevention and cleanup coordinator.

4. Good Housekeeping-

The following housekeeping practices shall be followed on site during the construction project.

- Neat and orderly storage of any chemicals, fertilizers, fuels, etc., that are being stored on site.
- Regular garbage, rubbish, construction waste and sanitary waste disposal.
- Prompt cleanup of any spills that have occurred.
- Cleanup of sediment that has been deposited off the site by vehicle tracking, wind, and storm water.

5. Inspection-

An inspection shall be performed by an inspector every 14 calendar days as well as within 24 hours after any rainfall of one-half Inch or more is recorded on a non-freezing rain gauge to be located at the project site, or every 7 calendar days. An Inspection and Maintenance Report shall be filed for each inspection. Based on the inspection results, the controls shall be revised in accordance with the Inspection

Report. In the event of flooding or other uncontrollable situations, which prohibit access to the inspection sites, inspections must be conducted as soon as access is practicable.

1. Qualified personnel provided by the permittee and familiar with the SW3P must inspect disturbed areas of the construction site that have not been finally stabilized, areas used for storage of materials that are exposed to precipitations, and structural controls for evidence of, or the potential for, pollutants entering the drainage system. Sediment and erosion control measures identified in the SW3P and Erosion Control Plan must be inspected for evidence of off-site sediment tracking. Inspections must be conducted at least once every fourteen (14) calendar days and within twenty-four (24) hours of the end of a storm event of 0.5 inches or greater.

Where sites have been finally or temporarily stabilized, where runoff is unlikely due to winter conditions (e.g. site is covered with snow, ice, or frozen ground exists), or during seasonal arid periods in arid areas (areas with an average annual rainfall of 0 to 10 inches) and semi-arid areas (areas with an average annual rainfall of 10 to 20 inches), inspections must be conducted at least once every month.

As an alternative to the above-described inspection schedule of once every fourteen (14) calendar days and within twenty-four (24) hours of a storm event of 0.5 inches or greater, the SW3P may be developed to require that these inspections will occur at least once every seven (7) days. If this alternative schedule is developed, the inspection must occur on a specifically defined day, regardless of whether there has been a rainfall event since the previous inspection.

2. The SW3P must be modified based on the results of inspections, as necessary, to better control pollutants in runoff. Revisions to the SW3P must be completed within seven (7) calendar days following the inspection. If existing BMPs are modified or if additional BMPs are necessary, an implementation schedule must be described in the SW3P and wherever possible those changes implemented before the next storm event. If implementation before the next anticipated storm event is impracticable, these changes must be implemented as soon as practicable.
3. A report summarizing the scope of the inspection, names and qualifications of personnel making the inspection, the dates of the inspection, and major observations relating to the implementation of the SW3P must be made and retained as part of the SW3P. Major observations should include: The locations of discharges of sediment or other pollutants from the site; locations of BMPs that need to be maintained; locations of BMPs that failed to operate as designed or proved inadequate for a particular location; and locations where additional BMPs are needed. Actions taken as a result of inspections must be described within, and retained as a part of, the SWP3 for at least three (3) years from the date the site is finally stabilized. Reports must identify any incidents of noncompliance. Where a report does not identify any incidents of noncompliance, the report must contain a certification that the facility or site is in compliance with SW3P and this permit. The report must be signed by the person and in the manner required by 30 TAC § 305.128 (relating to Signatories to Reports). The SW3P must identify and ensure the implementation of appropriate pollution prevention measures for all eligible non-storm water components of the discharge.

ATTACHMENT J: SCHEDULE OF INTERIM AND PERMANENT SOIL STABILIZATION PRACTICES

Permanent Seeding

BMP Description: Permanent seeding will be applied immediately after the final design grades are achieved on portions of the site but no later than 14 days after construction activities have permanently ceased. After the entire site is stabilized, any sediment that has accumulated will be removed and hauled off-site for disposal at Landfill. Construction debris, trash and temporary BMPs (including silt fences, material storage areas, sanitary toilets, and inlet protection) will also be removed and any areas disturbed during removal will be seeded immediately.

Seedbed Preparation:

- a. In areas where disturbance results in subsoil being the final grade surface, topsoil will be spread over the finished area at minimum depth of 2 to 6 inches.
- b. The seedbed will be free of large clods, rocks, woody debris and other objectionable materials.
- c. Fertilizer and lime will be applied to the seedbed according to the manufacturer's recommendations or soil tests (soil tests are omitted from this example SWPPP).
- d. The top layer of soil will be loosened to a depth of 3–5 inches by raking, tilling, disking or other suitable means.

Grass Selection/Application:

- a. Common areas at the site will be stabilized with a mixture of Tall Fescue, Creeping Red Fescue and Redtop at an application rate of 30 pounds per acre or 0.95 pounds per 1,000 square feet. Lawns will be stabilized with a mixture of Kentucky Blue Grass and Creeping Red Fescue at an application rate of 100 pounds per acre or 2.3 pounds per 1,000 square feet.
- e. Seed will be applied uniformly by hydro seeding or broadcasting. Where broadcasting is used, the seed will be covered with .25 inch of soil or less, by cult packing or raking.

Mulching:

- a. Hydro mulch will be applied immediately following seeding at an application rate of 90–100 pounds (2–3 bales) per 1,000 square feet.

Installation Schedule:	Portions of the site where construction activities have permanently ceased will be stabilized, as soon as possible but no later than 14 days after construction ceases.
Maintenance and Inspection:	All seeded areas will be inspected weekly during construction activities for failure and after storm events until a dense cover of vegetation has been established. If failure is noticed at the seeded area, the area will be reseeded, fertilized, and mulched immediately. After construction is completed at the site, permanently stabilized areas will be monitored until final stabilization is reached.

ATTACHMENT K: BMPS FOR ON SITE STORMWATER

All stormwater from the site will be conveyed to the existing wet pond on the west through a combination of area inlets and storm sewer systems. In accordance with TCEQ Complying with the Edwards Aquifer Rules Technical Guidance on Best Management Practices (Revised), RG-348, dated July 2005, the proposed permanent BMPs will reduce the annual increase in Total Suspended Solids (TSS) load in storm water runoff by at least 80%. The existing wet pond located on the west was designed to provide treatment for this site development.

This project proposed impervious cover is equal to what was projected for the site; therefore, no additional BMPs are necessary. Refer to the attached drainage area exhibit that depicts the total amount of area that is associated with this BMP.

TABLE 1: CZP MODIFICATION AND PROJECTED FULL BUILDOUT FOR WET POND

DRAINAGE AREA	DRAINAGE AREA		IMPERVIOUS COVER	IMPERVIOUS COVER	
	SQFT	ACRES		SQFT	ACRES
T1	215,481	4.947	PREVIOUSLY PERMITTED ^{TRD}	110,207	2.530
B1 _A	12,118	0.278	PREVIOUSLY PERMITTED ^{TRD}	7,405	0.170
B1 _B	49,203	1.130	PREVIOUSLY PERMITTED ^{BR2}	36,590	0.840
B1 _C	121,401	2.787	PREVIOUSLY PERMITTED ^{FS}	29,637	0.680
			PREVIOUSLY PERMITTED ^{JL}	24,524	0.563
			PROJECTED*	42,959	0.986
B1 _D	60,650	1.392	PREVIOUSLY PERMITTED ^{BR2}	3,058	0.070
B1 _E	118,913	2.730	PREVIOUSLY PERMITTED ^{LSC}	87,949	2.019
B1 _F	44,154	1.014	EXISTING OFFSITE	23,890	0.548
B1 _G	124,762	2.864	EXISTING OFFSITE	54,277	1.246
B2 _A	64,722	1.486	EXISTING ONSITE	40,884	0.939
B3 _A	230,700	5.296	PROPOSED SITE	32,888	0.755
			PROJECTED*	171,910	3.947
B3 _B	11,238	0.258	EXISTING OFFSITE	3,198	0.073
TOTAL		24.181	-	669,376	15.367

^{TRD} Trudy's site permitted under CZP Permit No. 11-10082301

^{BR2} Permitted under CZP Permit No. 11-10081701

^{LSC} Ledge Stone Commercial permitted under CZP Permit No. 11001048

^{FS} Firestone permitted under CZP Permit No. 11001926

^{JL} Jiffy Lube permitted under CZP Permit No. 11001910

*The projected IC for the Remainder of Drainage Area B1_C and Drainage Area B3_A such that the total IC is 80% for that drainage area

TABLE 2: WET POND CAPACITY

TOTAL IC AT FULL BUILDOUT	DESIGN IC	PROVIDED WQV
AC	AC	CUFT
14.902	17.658	83,217

Application Fee Form

Texas Commission on Environmental Quality

Name of Proposed Regulated Entity: Sherwin Williams

Regulated Entity Location: 12360 W. Hwy 29 Liberty Hill, TX

Name of Customer: Liberty Hill Development Group, LLC

Contact Person: Jack Zanger

Phone: 918-565-3820

Customer Reference Number (if issued):CN _____

Regulated Entity Reference Number (if issued):RN _____

Austin Regional Office (3373)

Hays

Travis

Williamson

San Antonio Regional Office (3362)

Bexar

Medina

Uvalde

Comal

Kinney

Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to:

Austin Regional Office

San Antonio Regional Office

Mailed to: TCEQ - Cashier

Overnight Delivery to: TCEQ - Cashier

Revenues Section

Mail Code 214

P.O. Box 13088

Austin, TX 78711-3088

12100 Park 35 Circle

Building A, 3rd Floor

Austin, TX 78753

(512)239-0357

Site Location (Check All That Apply):

Recharge Zone

Contributing Zone

Transition Zone

Type of Plan	Size	Fee Due
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential	0.85 Acres	\$ 3000.00
Sewage Collection System	L.F.	\$
Lift Stations without sewer lines	Acres	\$
Underground or Aboveground Storage Tank Facility	Tanks	\$
Piping System(s)(only)	Each	\$
Exception	Each	\$
Extension of Time	Each	\$

Signature:  _____

Date: 07/24/2023

Application Fee Schedule

Texas Commission on Environmental Quality
 Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications
 Contributing Zone Plans and Modifications

Project	Project Area in Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur)	< 1	\$3,000
	1 < 5	\$4,000
	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

Project	Cost per Linear Foot	Minimum Fee- Maximum Fee
Sewage Collection Systems	\$0.50	\$650 - \$6,500

Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or Piping System	Minimum Fee- Maximum Fee
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

Project	Fee
Exception Request	\$500

Extension of Time Requests

Project	Fee
Extension of Time Request	\$150

Owner Authorization Form

for Required Signature for submitting and signing an application for an Edwards Aquifer Protection Plan (Plan) and conducting regulated activities in accordance with an approved Plan.

**Texas Commission on Environmental Quality
Edwards Aquifer Protection Program**
Relating to the Edwards Aquifer Rules of
Title 30 of the Texas Administrative Code
(30 TAC), Chapter 213
Effective June 1, 1999

Land Owner Authorization

I, James A. McAlister IV of RS Stonewall Ranch, L.L.C.
Land Owner Name (Individual) Firm (applicable to Legal Entities)

am the Owner of Record or Title Holder of the property located at:
Lot 1A, Block A, Replat of Lot 1, Block A, the second Replat of Lot 4, Block A, of the Stone Wall Ranch Subdivision, Section 1
(Legal description of the property referenced in the application)

and being duly authorized under 30 TAC § 213.4(c)(2) and § 213.4(d)(1) or § 213.23(c)(2) and § 213.23(d) to submit and sign an application for a Plan, do hereby authorize:

Liberty Hill Development Group, LLC
(Applicant Name / Plan Holder (Legal Entity or Individual))

to conduct:

Contributing Zone Modification Plan
(Description of the proposed regulated activities)

on the property described above or at:

12360 W. Hwy 29 LIBERTY HILL, TX 78642
(If applicable to a precise location for the authorized regulated activities)

Land Owner Acknowledgement

I, James A. McAlister IV of RS Stonewall Ranch, L.L.C.
Land Owner Name (Individual) Firm (applicable to Legal Entities)

understand that while Liberty Hill Development Group, LLC
Applicant Name / Plan Holder (Legal Entity or Individual)

is responsible for compliance with the approved or conditionally approved Plan and any special conditions of the approved Plan through all phases of Plan implementation,

I, James A. McAlister IV of RS Stonewall Ranch, L.L.C.
Land Owner Name (Individual) Firm (applicable to Legal Entities)

as Owner of Record or Title Holder of the property described above, I am ultimately responsible for ensuring that compliance with the approved or conditionally approved Plan and any special conditions of the approved Plan, through all phases of Plan implementation, is achieved even if the responsibility for compliance and the right to possess and control of the property referenced in the application has been contractually assumed by another legal entity.

I, James A. McAlister IV of RS Stonewall Ranch, L.L.C.
Land Owner Name (Individual) Firm (applicable to Legal Entities)

further understand that any failure to comply with any condition of the Executive Director's approval is a violation and is subject to administrative rule or orders and penalties as provided under 30 TAC § 213.10 (relating to Enforcement). Such violation may also be subject to civil penalties and injunction.

Land Owner Signature

[Handwritten Signature]
Land Owner Signature

7/25/2023
Date

THE STATE OF § Texas
County of § Harris

BEFORE ME, the undersigned authority, on this day personally appeared known to me to be the person whose name is subscribed to the foregoing instrument and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 25th day of July 2023


NOTARY PUBLIC

Darla R Purchase
Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 6/26/2027

Attached: (Mark all that apply)

- Lease Agreement
- Signed Contract
- Deed Recorded Easement
- Other legally binding document



Applicant Acknowledgement

I, Gavin Melia of Liberty Hill Development Group, LLC
Applicant Name (Individual) Firm (applicable to Legal Entities)

acknowledge that RS Stonewall Ranch, L.L.C.
Land Owner Name (Legal Entity or Individual)

has provided Liberty Hill Development Group, LLC
Applicant Name (Legal Entity or Individual)

with the right to possess and control the property referenced in the Edwards Aquifer Protection Plan (Plan).

I understand that Liberty Hill Development Group, LLC
Applicant Name (Legal Entity or Individual)

is responsible, contractually or not, for compliance with the approved or conditionally approved Plan and any special conditions of the approved Plan through all phases of Plan implementation. I further understand that failure to comply with any condition of the Executive Director's approval is a violation and is subject to administrative rule or orders and penalties as provided under § 213.10 (relating to Enforcement). Such violation may also be subject to civil penalties and injunction.

Applicant Signature

Gavin Melia
Applicant Signature

July 25, 2023
Date

THE STATE OF § North Carolina

County of § Moore

BEFORE ME, the undersigned authority, on this day personally appeared known to me to be the person whose name is subscribed to the foregoing instrument and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 25th day of July 2023



Eva S. Newton
NOTARY PUBLIC
Eva S. Newton

Typed or Printed Name of Notary

MY COMMISSION EXPIRES: July 19, 2024

Agent Authorization Form
For Required Signature
Edwards Aquifer Protection Program
Relating to 30 TAC Chapter 213
Effective June 1, 1999

I _____ Gavin Melia _____
Print Name

_____ Member and Manager _____
Title - Owner/President/Other

of _____ Liberty Hill Development Group, LLC _____
Corporation/Partnership/Entity Name

have authorized _____ Jack Zanger _____
Print Name of Agent/Engineer

of _____ Triangle Engineering, LLC _____
Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

Gavin Melia
Applicant's Signature

July 25, 2023
Date

THE STATE OF North Carolina §
County of Moore §

BEFORE ME, the undersigned authority, on this day personally appeared Gavin Melia known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 25th day of July, 2023.



Eva S. Newton
NOTARY PUBLIC
Eva S. Newton
Typed or Printed Name of Notary

MY COMMISSION EXPIRES: July 19, 2024



TCEQ Use Only

TCEQ Core Data Form

For detailed instructions regarding completion of this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information

1. Reason for Submission (If other is checked please describe in space provided.)		
<input checked="" type="checkbox"/> New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)		
<input type="checkbox"/> Renewal (Core Data Form should be submitted with the renewal form)	<input type="checkbox"/> Other	
2. Customer Reference Number (if issued)	Follow this link to search for CN or RN numbers in Central Registry**	3. Regulated Entity Reference Number (if issued)
CN 600278600		RN

SECTION II: Customer Information

4. General Customer Information		5. Effective Date for Customer Information Updates (mm/dd/yyyy)					
<input checked="" type="checkbox"/> New Customer		<input type="checkbox"/> Update to Customer Information					
<input type="checkbox"/> Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)		<input type="checkbox"/> Change in Regulated Entity Ownership					
The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State (SOS) or Texas Comptroller of Public Accounts (CPA).							
6. Customer Legal Name (If an individual, print last name first: eg: Doe, John)		If new Customer, enter previous Customer below:					
Liberty Hill Development Group, LLC							
7. TX SOS/CPA Filing Number	8. TX State Tax ID (11 digits)	9. Federal Tax ID (9 digits)	10. DUNS Number (if applicable)				
805171513	32090961742						
11. Type of Customer:	<input checked="" type="checkbox"/> Corporation	<input type="checkbox"/> Individual	Partnership: <input type="checkbox"/> General <input type="checkbox"/> Limited				
Government: <input type="checkbox"/> City <input type="checkbox"/> County <input type="checkbox"/> Federal <input type="checkbox"/> State <input type="checkbox"/> Other	<input type="checkbox"/> Sole Proprietorship	<input type="checkbox"/> Other:					
12. Number of Employees		13. Independently Owned and Operated?					
<input checked="" type="checkbox"/> 0-20 <input type="checkbox"/> 21-100 <input type="checkbox"/> 101-250 <input type="checkbox"/> 251-500 <input type="checkbox"/> 501 and higher		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No					
14. Customer Role (Proposed or Actual) – as it relates to the Regulated Entity listed on this form. Please check one of the following							
<input type="checkbox"/> Owner		<input type="checkbox"/> Operator					
<input type="checkbox"/> Occupational Licensee		<input type="checkbox"/> Owner & Operator					
<input checked="" type="checkbox"/> Responsible Party		<input type="checkbox"/> Voluntary Cleanup Applicant					
		<input checked="" type="checkbox"/> Other:					
15. Mailing Address:	120 Market SQ., Floor 2						
	City	Pinehurst	State	NC	ZIP	28374	ZIP + 4
16. Country Mailing Information (if outside USA)				17. E-Mail Address (if applicable)			
				gavin@baselinedevelopment.com			
18. Telephone Number			19. Extension or Code		20. Fax Number (if applicable)		
(910) 724-6720					() -		

SECTION III: Regulated Entity Information

21. General Regulated Entity Information (If 'New Regulated Entity' is selected below this form should be accompanied by a permit application)	
<input checked="" type="checkbox"/> New Regulated Entity <input type="checkbox"/> Update to Regulated Entity Name <input type="checkbox"/> Update to Regulated Entity Information	
The Regulated Entity Name submitted may be updated in order to meet TCEQ Agency Data Standards (removal of organizational endings such as Inc, LP, or LLC).	
22. Regulated Entity Name (Enter name of the site where the regulated action is taking place.)	
Liberty Hill Development Group, LLC	

23. Street Address of the Regulated Entity: (No PO Boxes)	12360 West State Highway 29							
	City	Liberty Hill	State	TX	ZIP	78642	ZIP + 4	
24. County	Williamson							

Enter Physical Location Description if no street address is provided.

25. Description to Physical Location:								
26. Nearest City						State	Nearest ZIP Code	
27. Latitude (N) In Decimal:				28. Longitude (W) In Decimal:				
Degrees	Minutes	Seconds	Degrees	Minutes	Seconds			
30	39	34.70	97	53	28.42			
29. Primary SIC Code (4 digits)	30. Secondary SIC Code (4 digits)		31. Primary NAICS Code (5 or 6 digits)		32. Secondary NAICS Code (5 or 6 digits)			
5231			424950					
33. What is the Primary Business of this entity? (Do not repeat the SIC or NAICS description.)								
Paint Store								
34. Mailing Address:	120 Market SQ., Floor 2							
	City	PINEHURST	State	NC	ZIP	28374	ZIP + 4	
35. E-Mail Address:	gavin@baselinedevelopment.com							
36. Telephone Number			37. Extension or Code			38. Fax Number (if applicable)		
(910) 724-6720						() -		

39. TCEQ Programs and ID Numbers Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.


<input type="checkbox"/> Dam Safety	<input type="checkbox"/> Districts	<input checked="" type="checkbox"/> Edwards Aquifer	<input type="checkbox"/> Emissions Inventory Air	<input type="checkbox"/> Industrial Hazardous Waste
<input type="checkbox"/> Municipal Solid Waste	<input type="checkbox"/> New Source Review Air	<input type="checkbox"/> OSSF	<input type="checkbox"/> Petroleum Storage Tank	<input type="checkbox"/> PWS
<input type="checkbox"/> Sludge	<input type="checkbox"/> Storm Water	<input type="checkbox"/> Title V Air	<input type="checkbox"/> Tires	<input type="checkbox"/> Used Oil
<input type="checkbox"/> Voluntary Cleanup	<input type="checkbox"/> Waste Water	<input type="checkbox"/> Wastewater Agriculture	<input type="checkbox"/> Water Rights	<input type="checkbox"/> Other:

SECTION IV: Preparer Information

40. Name:	Jack Zanger	41. Title:	Project Manager
42. Telephone Number	43. Ext./Code	44. Fax Number	45. E-Mail Address
(469) 331-8566	113	() -	jzanger@triangle-engr.com

SECTION V: Authorized Signature

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	Triangle Engineering, LLC	Job Title:	Project Manager
Name (In Print):	Jack Zanger	Phone:	(469) 331- 8566
Signature:		Date:	



R051128

R478065

R478067

R478069

R599069 STONEWALL RANCH SEC 1 (BLK A LTS 1&2 REPLAT)

STONEWALL RANCH SEC 2

R525874

R454359

STONEWALL RANCH SEC 1

R573232

STONE WALL RANCH SEC 1 (BLK A LT 4 REPLAT)

R573233

R454361

R477950

R477948

R477947

R477946

R477945

R477944

R477942

LIBERTY MEADOWS

BRANIGAN SUB R488613

R392590

R588722
R588723
R588724
R588725
R588726
R588727
R588728
R588729

LIBERTY PARKE PH 4

BRANIGAN SUB (LT 3)
R515952

R488614

CAPITAL AGGREGATES LTD SUB
R499759

R551984
LIBERTY PARKE SUB PH 1

SANDSTONE RD
QUARRY ROCK LOOP
STONEWALL RANCH SEC 5

Stonewall Pkwy
R560967
R560970
R560972
R477954
R477953

QUARRY ROCK LOOP
QUARRY ROCK CV
CR 213

W SH 29

W SH 29

W TX-29

Liberty Way

Stonewall Pkwy

Exp Pkwy

County Road 213