
Edwards Aquifer Contributing Zone Plan

Bear Creek Pass at Bear Creek



September 2023

Prepared For:



Edwards Aquifer Protection Program Roadway Checklist

- Edwards Aquifer Application Cover Page (TCEQ-20705)
- Edwards Aquifer Protection Program Roadway Application (TCEQ-20872)

Attachment A - Road Map

Attachment B - USGS Quadrangle

Attachment C - Project Description

Attachment D - Factors Affecting Surface Water Quality

Attachment E - BMPs for Upgradient (Offsite) Stormwater

Attachment F - BMPs for On-site Stormwater

Attachment G - Construction Plans

Attachment H - Inspection, Maintenance, Repair and Retrofit Plan

Attachment I - Pilot-Scale Field Testing Plan N/A

Attachment J - Measures for Minimizing Surface Stream Contamination

Attachment K - Volume and Character of Stormwater

Geologic Assessment Form (TCEQ-0585) N/A

Required for site over the Recharge zone

Attachment A - Geologic Assessment Table (TCEQ-0585-Table)

Attachment B - Stratigraphic Column

Attachment C - Site Geology

Attachment D - Site Geologic Map(s)

Temporary Stormwater Section (TCEQ-0602) N/A

• Review Item 37 on Roadway Application for applicability

Attachment A - Spill Response Actions

Attachment B - Potential Sources of Contamination

Attachment C - Sequence of Major Activities

Attachment D - Temporary Best Management Practices and Measures

Attachment E - Request to Temporarily Seal a Feature (if requested)

Attachment F - Structural Practices

Attachment G - Drainage Area Map

Attachment H - Temporary Sediment Pond(s) Plans and Calculations

Attachment I - Inspection and Maintenance for BMPs

Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices

Agent Authorization Form (TCEQ-0599)

- Only if application is submitted by an authorized agent
- Application Fee Form (TCEQ-0574)
 - Do <u>not</u> submit for TxDOT roadways
- Core Data Form (TCEQ-10400)

Texas Commission on Environmental Quality

Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with 30 TAC 213.

Administrative Review

- 1. <u>Edwards Aquifer applications</u> must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.
 - To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: http://www.tceq.texas.gov/field/eapp.
- 2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
- 3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
- 4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.
 - An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.
- 5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
- 6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

- When an application is deemed administratively complete, the technical review period begins. The regional
 office will distribute copies of the application to the identified affected city, county, and groundwater
 conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days
 to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
- 2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

- clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.
- 3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
- 4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

Regulated Entity Name: Bear Creek Low Water Crossing Improvements			2. Regulated Entity No.:					
3. Customer Name: Hays County			4. Customer No.: CN601098205					
5. Project Type: (Please circle/check one)	New	Modif	ication	1	Extension		Exception	
6. Plan Type: (Please circle/check one)	WPAP CZP	SCS	UST	AST	EXP	EXT	Technical Clarification	Optional Enhanced Measures
7. Land Use: (Please circle/check one)	Residential	Non-r	esiden	itial) 8. Site		te (acres):	2.21
9. Application Fee:	\$4,000	10. P	ermai	nent I	BMP(s):		N/A	
11. SCS (Linear Ft.):	N/A	12. A	ST/US	ST (No	o. Tar	ıks):	N/A	
13. County:	Hays	14. Watershed:				Onion Creek-Colo	rado River	

Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region						
County:	Hays	Travis	Williamson			
Original (1 req.)						
Region (1 req.)	_	_				
County(ies)	_		_			
Groundwater Conservation District(s)	Edwards Aquifer Authority X_Barton Springs/ Edwards Aquifer X_Hays Trinity Plum Creek	Barton Springs/ Edwards Aquifer	NA			
City(ies) Jurisdiction	Pluin Creek AustinBuda X_Dripping SpringsKyleMountain CitySan MarcosWimberleyWoodcreek	AustinBee CavePflugervilleRollingwoodRound RockSunset ValleyWest Lake Hills	AustinCedar ParkFlorenceGeorgetownJerrellLeanderLiberty HillPflugervilleRound Rock			

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)					
Region (1 req.)					
County(ies)					
Groundwater Conservation District(s)	Edwards Aquifer Authority Trinity-Glen Rose	Edwards Aquifer Authority	Kinney	EAA Medina	EAA Uvalde
City(ies) Jurisdiction	Castle HillsFair Oaks RanchHelotesHill Country VillageHollywood ParkSan Antonio (SAWS)Shavano Park	Bulverde Fair Oaks Ranch Garden Ridge New Braunfels Schertz	NA	San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is hereby submitted to TCEQ for admir	application is complete and accurate. This nistrative review and technical review.
Wade Benton, PE	
Print Name of Castomer/Authorized Agent	
Wade bene	8/16/23
Signature of Customer/Authorized Agent	Date

FOR TCEQ INTERNAL USE ONLY					
Date(s)Reviewed:	Date Administratively Complete:				
Received From:	Correct Number of Copies:				
Received By:	Distribution Date:				
EAPP File Number:	Complex:				
Admin. Review(s) (No.):	No. AR Rounds:				
Delinquent Fees (Y/N):	Review Time Spent:				
Lat./Long. Verified:	SOS Customer Verification:				
Agent Authorization Complete/Notarized (Y/N):	Payable to TCEQ (Y/N):				
Core Data Form Complete (Y/N):	Check: Signed (Y/N):				
Core Data Form Incomplete Nos.:	Less than 90 days old (Y/N):				

Edwards Aquifer Protection Program Roadway Application

Texas Commission on Environmental Quality

This application is intended only for projects which a major roadway is designed for construction, such as State highways, County roads, and City thoroughfares.

Designed for Regulated Activities on the Contributing Zone to the Edwards Aquifer in relation to 30 TAC §213.24, Regulated Activities on the Edwards Aquifer Recharge Zone, in relation to 30 TAC §213.5(b), Effective June 1, 1999.

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer.

The application was prepared by:

Print Name of Customer/Agent: Wade Benton, P.E.

Date: <u>B/16/23</u>

Signature of Customer/Agent:

Project Information

1. Regulated Entity (Project) Name: Bear Creek Low Water Crossing Improvements

2. County: Hays

3. Stream Basin(s): Bear Creek

4. Groundwater Conservation District (if applicable): <u>Barton Springs/Edwards Aquifer GCD & Hays Trinity GCD</u>

5. Customer (Applicant):

Contact Person: Jerry Borcherding, P.E.

Entity: Hays County

Mailing Address: <u>2171 Yarrington Rd</u>
City, State: <u>Kyle, Texas</u> Zip: <u>78640</u>

Telephone: 512-393-7385

Email Address: jerr@co.hays.tx.us

6.	Agent (Representative):
	Contact Person: Wade Benton, P.E. Entity: Garver, LLC Mailing Address: 285 SE Inner Loop, Suite 100 City, State: Georgetown, TX Zip: 78626 Telephone: 512-539-1957 Email Address: jwbenton@garverusa.com
7.	Landowner of R.O.W. (Right of Way) Person or entity responsible for maintenance of water quality Best Management Practices (BMPs), if not applicant.
	Contact Person: Jerry Borcherding, P.E. Entity: Hays County Mailing Address: 2171 Yarrington Rd. City, State: Kyle, TX Zip: 78640 Telephone: 512-393-7385 Email Address: jerry@co.hays.tx.us
8.	The TCEQ must be able to inspect the project site or the application will be returned. Sufficient survey marking is provided on the project to allow TCEQ regional staff to locate the boundaries and alignment of any regulated activities and the geologic or manmade features noted in the Geologic Assessment.
	Survey marking will be completed by this date: November 2022
9.	Attachment A - Road Map. A road map showing directions to and the location of the project site is attached. The map clearly shows the boundary of the project site.
10.	\triangle Attachment B - USGS Quadrangle. A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') is attached. The map(s) clearly show:
	Project site boundaries
	□ USGS Quadrangle Name(s) □ Output □ Out
	All drainage paths from site to surface waters
11.	☐ This project extends into (Check all that apply):
	☐ Recharge Zone (RZ) ☐ Contributing Zone within
	Contributing Zone (CZ) Transition Zone (CZ/TZ)
	☐ Transition Zone (TZ) ☐ Zone not regulated by EAPP

12. Attachment C - Project Description. A detailed nar is attached. The project description is consistent throu minimum, the following details:	
Complete site area [Acres]	
Offsite upgradient stormwater areas to be ca	ptured
□ Permanent BMP(s)	
Proposed site use	
Existing roadway (paved and/or unpaved)	
Structures to be demolished [Include demo p	hase]
Major interim phases	
13. Existing project site conditions are noted below:	
	Existing commercial site
roads	Existing industrial site
Undeveloped (Cleared)	Existing residential site
Undeveloped (Undisturbed/Not	Other:
cleared)	
14. Attachment D - Factors Affecting Surface Water factors that could affect surface water quality is attached	•
15. Only inert materials as defined by 30 TAC §330.3	will be used as fill material.
16. Type of pavement or road surface to be used:	
Concrete	
Asphaltic concrete pavement	
Permeable Friction Course (PFC)	
Other:	
17. Right of Way (R.O.W.) and Pavement Area:	
R.O.W. for project: <u>2.21</u> (ac.) Length: <u>1,159</u> ft.	
Width: varies from <u>60</u> ft. to <u>120</u> ft.	
Impervious cover (IC): <u>0.45</u> (ac.)	
Total of Pavement area <u>0.33</u> (ac.) ÷ R.O.W	/. area <u>2.21</u> (ac.) x 100 = <u>14.93</u> % IC.
CAD program was used to determine areas.	
\boxtimes Number of travel lanes: proposed: <u>2</u> , existing	: <u>2</u>
\boxtimes Typical widths of lanes: <u>12</u> (ft.)	
☐ Are intersections also being improved? (Y/N)	N

Site Plan Requirements

Items 18 - 28 must be included on the Site Plan.

18.	The Site Plan must have a minimum scale of 1" = 400'. Site Plan Scale: 1" = 50 '
19.	100-year floodplain boundaries: Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled. The 100-year floodplain boundaries are based on the following specific (including date of material) source(s): FEMA Panel 48209C0137F, effective 9/2/2005. No part of the project site is located within the 100-year floodplain.
20.	A layout of the development with existing and finished contours at appropriate, but not greater than ten-foot contour intervals is shown. Sensitive features, lots, wells, buildings, roads, culverts, etc. are shown on the site plan.
21.	A figure (map) indicating all paths of drainage from the site to surface waters. Name all stream crossings: Bear Creek Drainage patterns and approximate slopes. There will be no discharge to surface waters.
22.	Distinguish between areas of soil disturbance and areas which will not be disturbed.
23.	\boxtimes Show locations of major structural and nonstructural controls. These are the temporary and permanent best management practices. Include the following:
	 Show design and location of any hazardous materials traps. Show design at outfalls of major control structures and conveyances. A description of the BMPs and measures that prevent pollutants from entering surface streams.
24.	Show locations of staging areas or project specific locations (PSL). Are they: Onsite, within project R.O.W. Offsite. Not yet determined. (Requires future authorization)
25.	Show locations where soil stabilization practices are expected to occur.
26.	Show surface waters (including wetlands).
27.	Temporary aboveground storage tank facilities: Temporary aboveground storage tank facilities will be located on this site. Show on site plan. Temporary aboveground storage tank facilities will not be located on this site.
28.	Plan(s) also include:
	 ☐ Sidewalks ☐ Related turn lanes ☐ Demolition plans ☐ Shared-use paths ☐ Off-site improvements and staging areas ☐ Utility relocations

igotimes Other improved areas:	Culvert Layouts
Permanent Best Manage	ement Practices (BMPs)
Description of practices and measures	that will be used after construction is completed.
and maintained to ensure that 80% total suspended solids (TSS) from the	s have been designed, and will be constructed, operated, of the incremental increase in the annual mass loading of the site caused by the regulated activity is removed. These accordance with technical guidance accepted by the
measures for this site. A technical guidance other t	te Manual (TGM) was used to design permanent BMPs and than the TCEQ TGM was used to design permanent BMPs. The complete citation for the technical guidance that was
30. Attachment E - BMPs for Upgra	dient (Offsite) Stormwater.
surface water, groundwater and flows across the site is a No surface water, groundwater flows across the site, and an Permanent BMPs or measur	ater or stormwater originates upgradient from the site and explanation is attached. The same not required to prevent pollution of surface water, or that originates upgradient from the site and flows across
31. Attachment F - BMPs for On-sit	e Stormwater.
surface water or groundwat pollution caused by contamination Permanent BMPs or measur groundwater that originates	nd measures that will be used to prevent pollution of the ster that originates on-site or flows off the site, including inated stormwater runoff from the site is attached. The same not required to prevent pollution of surface water or son-site or flows off the site, including pollution caused by unoff, and an explanation is attached.
proposed permanent BMPs and me supervision of a Texas Licensed Pro Construction plans for the proposed	ans. Construction plans and design calculations for the easures have been prepared by or under the direct fessional Engineer, and are signed, sealed, and dated. d permanent BMPs and measures are attached and include pecifications, and appropriate details.
Major bridge cross-sections,	and roadway plan and profiles
igotimes BMP plans and details	□ Design calculations
Erosion control	TCEQ Construction Notes
⊠ SW3P	EPIC, as necessary


33.	Attachment H - Inspection, Maintenance, Repair and Retrofit Plan. A site and BMP specific plan for the inspection, maintenance, repair, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan fulfills all the following:
	 ☑ Prepared and certified by the engineer designing the permanent BMPs and measures. ☑ Signed by the owner or responsible party. ☑ Outlines specific procedures for documenting inspections, maintenance, repairs, and, if necessary, retrofit. ☑ Contains a discussion of recordkeeping procedures.
34.	Attachment I - Pilot-Scale Field Testing Plan. Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
	⊠ N/A
35.	Attachment J - Measures for Minimizing Surface Stream Contamination. A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows, and in-stream effects caused by the regulated activity which increase erosion or may result in water quality degradation.
	Include permanent spill measures used to contain hydrocarbons or hazardous substances by way of traps, or response contingencies.
36.	The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity.
	If the applicant intends to transfer responsibility, check the box below. Yes
	A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days.

Stormwater to be generated by the Proposed Project


Description of practices and measures that will be used during construction. 37. The site description, controls, maintenance, and inspection requirements for the Storm Water Pollution Prevention Plan (SWPPP or SW3P) developed under the Texas Pollutant Discharge Elimination System (TPDES) general permits for stormwater discharges have been submitted to fulfill paragraphs 30 TAC §213.24(1-5) & §213.5(b) of the technical report. The Temporary Stormwater Section (TCEQ-0602) is included with the application. \square The SWPPP (SW3P) will serve as the Temporary Stormwater Section (TCEQ-0602). 38. Attachment K - Volume and Character of Stormwater. A detailed description of the volume (quantity) and character (quality) of the stormwater runoff expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on area and type of impervious cover. Include the pre-construction runoff coefficient. Include the post-construction runoff coefficient. Administrative Information 39. X Submit one (1) original and one (1) copy of the application, plus one electronic copy as needed, for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ is required to distribute the additional copies to these jurisdictions. 40. The fee for the plan(s) is based on: The total R.O.W. (as in Item 17).

TxDOT roadway project.

Attachment A – Road Map





BEAR CREEK PROJECT LAYOUT MAP
NOT TO SCALE



VICINITY MAP

SIGNAL HILL QUADRANGLE TEXAS 7.5-MINUTE SERIES






entering private lands.

Hydrography..... Contours.... Boundaries....

Imagery.... Roads..... Names.....

Wetlands...







Attachment C – Project Description

The project limits are from 0.34 miles south of FM 1826 at CR 367 (Bear Creek Pass) to 0.57 miles south of FM 1826 at CR 367 along Bear Creek Pass, approximately 0.4 miles south of FM 1826. The total length of construction limits of the project is approximately 0.23 miles long.

Hays County is proposing to replace the Bear Creek Pass low water culvert crossing over Bear Creek. The proposed improvements will include increasing the hydraulic capacity of the culverts and raising the existing profile grade to improve performance of the crossing during frequent storm events.

Hays County proposes to widen the existing roadway approximately 8-feet to add 2-foot shoulders and full 12-foot lanes across the low water crossing. The length of full widening is proposed to be 523 feet, with 78-feet of that length being pavement over multiple box culverts. To maintain open traffic access during construction, box culverts will be installed on the east side first, and then the existing crossing will be demolished, and the remaining length of culvert will be installed. The proposed roadway will transition back to existing pavement within 200 feet of the north limit and 300 feet of the south limit of the multiple box culverts. Additional grading work to tie existing diches to proposed will account for approximately 995 linear feet of ditch rework, including installation of vegetative filter strip. All work will occur within the existing ROW or the newly purchased ROW, which now is within Hays County authority.

Existing impervious cover to be removed totals 11,442.91 square feet, with the proposed impervious cover being 19,420.67 square feet, totaling almost 70% increase in impervious cover over the 523 linear feet. This accounts for the lane widening, shoulders, and riprap (both concrete and rock) at the culverts. The total impervious cover increases approximately 8.28% (11.87% in existing, and 20.15% in proposed) when analyzing the total project area of 96,368.38 square feet (2.21 acres). There is a soil disturbance of 69,154.70 square feet, which equates to approximately 72% of the project area being disturbed in some way.

Bear Creek is classified as Zone AE with a regulatory floodway on the Flood Insurance Rate Map (FIRM) Panel 48209C0137F dated September 2, 2005. A Flood Insurance Study (FIS) is available for Hays County, Texas, dated September 2, 2005.

The permanent BMP shall be vegetative filter strip and shall be constructed and maintained by Hays County. The system is designed according to TCEQ Technical Guidance on Best Management Practices.

Attachment D - Factors Affecting Surface Water Quality

Pre-Construction

Prior to construction, the primary factors that have an impact on water quality are the exhaust fumes from the daily vehicular traffic and deposits and gas leaks from vehicles. As well as the potential for any other associated materials released from commercial traffic.

During Construction

Once construction commences, there is a possibility of heightened exhaust fumes resulting from increased traffic congestion and the usage of construction equipment. Additionally, there is potential for residuals from material used during the construction process such as sealants and paving materials that can adversely impact the project's surrounding area. Also, excavation during construction may lead to an increased movement of sediments, which increases the likelihood of solids carried downstream to local surface water bodies.

Post Construction

After construction is completed, water quality impacts will result from daily vehicle traffic and the increase of impervious cover. Bear Creek Low Water Crossing improvements will increase the runoff coefficient which will allow for the possibility of an increase of solids transporting to water bodies.

Attachment E – BMPs for Upgradient (Offsite) Stormwater

Upgradient flow will not flow across Bear Creek Pass pavement.

Upgradient flow either passes directly beneath the site via culverts or roadside ditches.

Proposed temporary BMP's include Sediment Control Fence, Rock Filter Dams, and Biodegradable erosion control logs. Permanent BMP's include Vegetative Filter Strips and stone riprap.

The following sheets labeled Attachment F - BMP's FOR ON-SITE STORMWATER; Bear Creek Low Water Crossing have been completed to meet the requirements of the TCEQ as stated in the "Complying with the Edwards Aquifer Rules: Technical Guidance of Best Management Practices" - July 2005.

Attachment F – BMPs for On-site Stormwater

On-site project utilizes permanent vegetative filter strips which are designed in compliance with TCEQ technical guidance and stone riprap. Design calculations are attached. Additionally, proposed temporary BMP's include Sediment Control Fence, Rock Filter Dams, and Biodegradable Erosion Control Logs.

Bear Creek Low Water Crossing has been completed to meet the requirements of the TCEQ as stated in the "Complying with the Edwards Aquifer Rules: Technical Guidance of Best Management Practices" - July 2005.

GOVERNING SPECIFICATIONS:

TxDOT STANDARD SPECIFICATIONS FOR CONSTRUCTION OF HIGHWAYS, STREETS AND BRIDGES ADOPTED ON NOVEMBER 1, 2014 AND ALL APPLICABLE SPECIAL PROVISIONS AND SPECIAL SPECIFICATIONS AS INDICATED IN THE BID DOCUMENTS SHALL GOVERN ON THIS PROJECT.

PROJECT INFORMATION:

CURRENT AVERAGE <750 ADT

DAILY TRAFFIC:

ROADWAY


CLASSIFICATION: RURAL LOCAL

DESIGN SPEED: 20 MPH

CONSTRUCTION PLANS FOR


DRAINAGE AND LOW WATER CROSSING IMPROVEMENTS

GRADING, PAVING, AND DRAINAGE STRUCTURE REPLACEMENT
OF BEAR CREEK PASS
AUGUST 2023



BEAR CREEK PROJECT LAYOUT MAP

NOT TO SCALE



VICINITY MAP

COUNTY JUDGE RUBEN BECERRA

WALT SMITH

COUNTY COMMISSIONERS

DEBBIE INGALSBE- PRECINCT 1MICHELLE COHEN- PRECINCT 2

LON SHELL - PRECINCT 3

- PRECINCT 4

PREPARED FOR:







TEXAS REGISTRATION NO. F-5713

285 SE INNER LOOP Suite 110 GEORGETOWN, TX 78626 (512) 485-0020


PREPARED BY:


Jerry Borcherding, P.E. Transportation Director

DATE

Walt Smith County Commissioner, Precinct 4 DATE

8/16/2023 3:28:02 PM





HAYS COUNTY ROAD DEPARTMENT

P.O. BOX 906 512/393-San Marcos, TX 78667



7385

512/738-2555 FAX: 512/393-7393

TO ALL CONTRACTORS: GENERAL CONSTRUCTION NOTES FOR PLANS

THESE PLANS ARE NOT TO BE CONSIDERED FINAL FOR CONSTRUCTION UNTIL APPROVED BY HAYS COUNTY. CHANGES MAY BE REQUIRED PRIOR TO APPROVAL.

- 1. Seventy-Two (72) hours prior to the beginning of construction, the developer shall arrange a pre-construction conference with all pertinent parties.
- 2. All roadway and drainage improvements shall be designed and constructed in accordance with Hays County specifications. Contractor shall be responsible for obtaining any necessary permits from Hays County Road and Bridge Department prior to beginning any on-site construction. Contractor shall be responsible for scheduling the necessary inspections from the Hays County Road and Bridge Department. All repairs to improvements caused by contractor's failure to install improvements in accordance with Hays County specifications and these construction plans shall be the responsibility of the contractor. Hays County Transportation Department's acceptance of the improvements are contingent on repairs being made to Hays County's satisfaction. Delays caused by repairs are the responsibility of the contractor.
- 3. A minimum of two (2) Benchmarks shall be shown on the construction plans.
- 4. All bedding materials used within the ROW shall comply with COA Item 510.
- 5. OMITTED
- **6.** The proposed fully developed stormwater runoff rate cannot exceed existing conditions runoff rate.
- 7. Dewatering operations must use SWPPP-specified methods only. If such methods are only general or not applicable, pump from the top of the pool (rather than the bottom) and discharge to a vegetated, upland area (away from waterbodies or drainages) or use another type of filtration prior to discharge. Refer to the EPA 2017 General Construction Permit, Section 2.4, as applicable.
- 8. The contractor shall supply qualified personnel to perform SWPPP inspections on project ≥ 1 acre. Qualified personnel shall have CISEC, CESSWI, or equivalent certification approved by the MS4.

- **9.** Contractor shall ensure that mud and debris tracked onto publicly maintained roadways from vehicles leaving the construction site will be cleaned up daily.
- 10. No EXPLOSIVES shall be used for this project without TCEQ approval
- 11. All holes, trenches and other hazardous areas shall be adequately protected by barricades, fencing, lights and/or other protective devices in compliance with COA 509S and OSHA regulations at all times.
- 12. The contractor shall submit a Trench Safety Plan prepared and sealed by an engineer licensed by the State of Texas prior to the start of the project. The contractor shall assign a competent person that has been properly trained and is qualified to make inspections and supervise the installation, maintenance, and removal of the trench safety or excavation safety system.

13. *OMITTED*

- **14.** Contractor shall comply with construction sequencing which may be specified somewhere in the construction plans unless approved by the engineer.
- **15.** Permit is required for construction in 'Right of Way': Ordinance 7.10. No driveway, utility construction, mailboxes, landscaping or any other encroachment into right-of-way or easement shall be allowed without first obtaining a permit from the Hays County Road and Bridge Department.
- **16.** Prior to the installation of any road building material the subgrade shall be inspected by Hays County. Prior to paving, base material shall be inspected by Hays County. The owner or his agent shall notify Hays County forty-eight (48) hours prior to the time when the inspection is needed :Ordinance 1.05; 2.06.
- 17. All outfalls constructed within Hays County must be submitted to Hays County with GPS coordinates at the end of each project. Coordinates will be submitted on the NAD 1983 State Plane South Central FIPS 4204 Feet Coordinate System. All coordinates will be submitted in grid units. The required file type for coordinate data submissions is *txt format.
- **18.** At the time a final inspection and release of performance security is requested; the design engineer shall provide a complete set of "As-Built" Record drawings in PDF format (300dpi) on a virus free disk and shall certify that all road and drainage construction has been completed in substantial accordance with previously approved plans and specifications, except as noted.

No performance security will be released without these exhibits.

<u>-</u>				
201	NO.	DATE	REVISION	APPROV.
201				
\20				
بْن				
FΙ				



REGISTRATION NO F-571

3755 S. Capital of Texas Hw Suite 32: Austin, TX 7870 (512) 485-000







BEAR CREEK PASS AT BEAR CREEK

GENERAL NOTES

1 OF 9 SHEET NO.

HAYS COUNTY, TEXAS

7A

Project Number: 20T47070

County: Havs Highway: Bear Creek Pass/ Sycamore Creek Dr

GENERAL NOTES: Version: July 20, 2021

Item	Description	**Rate
**204	Sprinkling	
	(Dust)	30 GAL/CY
	(Item 132)	30 GAL/CY
	(Item 247)	30 GAL/CY
**210	Rolling (Flat Wheel)	
	(Item 247)	1 HR/200 TON
	(Item 316)	1 HR/6000 SY
**210	Rolling (Tamping and Heavy Tamping)	1 HR/200 CY
**210	Rolling (Lt Pneumatic Tire)	
	(Item 132)	1 HR/500 CY
	(Item 247)	1 HR/200 TON
	(Item 316 - Seal Coat)	1 HR/6000 SY
	(Item 316 - Two Course)	1 HR/3000 SY
247	Flexible Base (CMP IN PLC)	132 LB/CF
310	Prime Coat	0.20 GAL/SY
340/3078,341/3076,	Dense-Graded Hot-Mix Asphalt and Superpave	110 LB/SY/IN
344/3077		

^{**} For Informational Purposes Only

The following standard detail sheet or sheets have been modified:

Modified Standards

None

GENERAL

Contractor questions on this project are to be addressed to the following individual(s): Hays County Purchasing <u>purchasing@co.hays.tx.us</u>

Bid information, including plans, specifications and bidding documents, is available through the following websites:

City of San Marcos E-Procurement: https://sanmarcostx.gov/bids.aspx BidNet Direct: https://www.bidnetdirect.com/texas/hayscounty Texas Comptroller: http://www.txsmartbuy.com/

All contractor questions will be reviewed by the Engineer. Once a response is developed, it will be posted to websites above.

References to manufacturer's trade name or catalog numbers are for the purpose of identification only. Similar materials from other manufacturers are permitted if they are of equal quality, comply with the specifications for this project, and are approved.

If work is performed at Contractor's option, when inclement weather is impending, and the work is damaged by subsequent precipitation, the Contractor is responsible for all costs associated with replacing the work, if required.

> General Notes Sheet A

Project Number: 20T47070 Sheet: 7 **County:** Hays Control: N/A

Highway: Bear Creek Pass/ Sycamore Creek Dr

The roadbed will be free of organic material prior to placing any section of the pavement structure.

Equip all construction equipment used in roadway work with highly visible omnidirectional flashing warning lights.

Provide a smooth, clean sawcut along the existing asphalt or concrete pavement structure, as directed. Consider subsidiary to the pertinent Items.

Use a self-contained vacuum broom to sweep the roadway and keep it free of sediment as directed. The contractor will be responsible for any sweeping above and beyond the normal maintenance required to keep fugitive sediment off the roadway as directed by the Engineer.

Damage to existing pipes and SET's due to Contractor operations will be repaired at Contractor's expense.

All locations used for storing construction equipment, materials, and stockpiles of any type, within the right of way, will be as directed. Use of right of way for these purposes will be restricted to those locations where driver sight distance to businesses and side street intersections is not obstructed and at other locations where an unsightly appearance will not exist. The Contractor will not have exclusive use of right of way but will cooperate in the use of the right of way with the city/county and various public utility companies as required.

ITEM 2 – INSTRUCTIONS TO BIDDERS

Please contact Keri Burchard-Juarez at KBJuarez@GarverUSA.com to submit pre bid questions and request for info only documents

ITEM 5 – CONTROL OF THE WORK

Place construction or silt fence 2 ft. inside TxDOT ROW along the Railroad ROW. If work is to be performed inside the Railroad ROW, then the Contractor will coordinate with the Railroad for a Railroad Flagger. This work is subsidiary.

Place construction stakes at intervals of no more than 100 ft. This work is subsidiary.

Utilities.

Contractor shall notify all utility companies prior to construction determine the location of existing utilities. Prior to commencing excavation activities, the contractor will contact Texas 811.

The existence and location of underground utilities indicated on the plans are taken from available records and are not guaranteed but shall be investigated and verified by the contractor before starting work. The contractor shall be held responsible for any damage to and for the maintenance and protection of the existing utilities even if they are not shown in the plans. Location and depth of existing utilities shown here are approximate only. Actual locations and depths must be verified by the contractor prior to construction, and the contractor shall be responsible for protection of utilities during construction.

> General Notes Sheet B

NO. DATE REVISION

GARVER

REGISTRATION NO F-571

Sheet: 7

Control: N/A

J. WADE BENTON 90083 3755 S. Capital of Texas Hw Suite 32







BEAR CREEK PASS AT BEAR CREEK GENERAL NOTES

2 OF 9 SHEET NO.

SHEET

HAYS COUNTY, TEXAS

7B

ITEM 6 - CONTROL OF MATERIALS

Give a minimum of 1 business day notice for materials, which require inspection at the Plant.

ITEM 7 – LEGAL RELATIONS AND RESPONSIBILITIES

TxDOT will coordinate with TDLR regarding pedestrian elements and sidewalks. The contractor will procure and provide all permits, licenses, and inspections; pay all charges, fees, and taxes regarding TDLR rules governing industrialized housing and buildings.

No significant traffic generator events identified.

Refer to the Environmental Permits, Issues and Commitments (EPIC) plan sheets for additional requirements and permits.

When any abandoned well is encountered, cease construction operations in this area and notify the Engineer who will coordinate the proper plugging procedures. A water well driller licensed in the State of Texas must be used to plug a well.

Perform maintenance of vehicles or equipment at designated maintenance sites. Keep a spill kit on-site during fueling and maintenance. This work is subsidiary.

Maintain positive drainage for permanent and temporary work for the duration of the project. Be responsible for any items associated with the temporary or interim drainage and all related maintenance. This work is subsidiary.

Suspend all activities near any significant recharge features, such as sinkholes, caves, or any other subterranean openings that are discovered during construction or core sampling. Do not proceed until the designated Geologist or TCEQ representative is present to evaluate and approve remedial

Locate aboveground storage tanks kept on-site for construction purposes in a contained area as to not allow any exposure to soils. The containment will be sized to capture 150% of the total capacity of the storage tanks.

PSL in Edwards Aquifer Recharge and Contributing Zone.

Obtain written approval from the Engineer for all on or off right of way PSLs not specifically addressed in the plans. Provide a signed sketch of the location 30 business days prior to use of the PSL. Include a list of materials, equipment and portable facilities that will be stored at the PSL. TxDOT will coordinate with the necessary agencies. Approval of the PSL is not guaranteed. Un approved PSL is not a compensable impact.

Work within a USACE Jurisdictional Area.

Do not initiate activities within a U.S. Army Corps of Engineers (USACE) jurisdictional area that have not been previously evaluated by the USACE as part of the permit review of this project. Such activities include, but are not limited to, haul roads, equipment staging areas, borrow and disposal sites. Obtain written approval from the Engineer for activities not specifically addressed in the plans. Provide a signed sketch and description of the location 60 business days prior to **Project Number: 20T47070** Sheet: 7 **County:** Hays Control: N/A

Highway: Bear Creek Pass/ Sycamore Creek Dr

begin work at the location. Complete and return any forms provided by TxDOT. Approval of the work is not guaranteed. Un approved work is not a compensable impact.

Work over or near Bodies of Water (lakes, rivers, ponds, creeks, dry waterways, etc.).

Keep on site a universal spill kit adequate for the body of water and the work being performed. Debris is not allowed to fall into the ordinary high-water level (OHWL). Debris that falls into the OHWL must be removed at the end of each work day. Debris that falls into the floodway must be removed at the end of each work week or prior to a rain event. Install and maintain traffic control devices to maintain a navigable corridor for water traffic, except during bridge demo and beam placement. This work is subsidiary.

Obtain written approval from the Engineer for temporary fill or crossings not specifically addressed in the plans. Provide a signed sketch of the location 60 business days prior to begin work at the location. Complete and return any forms provided by TxDOT. Approval of the work is not guaranteed. Unapproved work is not a compensable impact.

Migratory Birds and Bats.

Migratory birds and bats may be nesting within the project limits and concentrated on roadway structures such as bridges and culverts. Remove all old and unoccupied migratory bird nests from any structures, trees, etc. between September 16 and February 28. Prevent migratory birds from re-nesting between March 1 and September 15. Prevention shall include all areas within 25 ft. of proposed work. All methods used for the removal of old nesting areas and the prevention of renesting must be submitted to TxDOT 30 business days prior to begin work. This work is subsidiary.

If active nests are encountered on-site during construction, all construction activity within 25 ft. of the nest must stop. Contact the Engineer to determine how to proceed.

Tree and Brush Trimming and Removal.

Work will be conducted September 16 thru February 28. Work conducted outside this timeframe will require a bird survey. Submit a survey request to TxDOT 30 business days prior to begin work.

No extension of time or compensation will be granted for a delay or suspension due to the above bird, bat and tree/brush requirements.

ITEM 8 – PROSECUTION AND PROGRESS

Working days will be charged in accordance with 8.3.1.4, "Standard Workweek."

ITEM 100 - PREPARING RIGHT OF WAY

PRJ NO. 20T47070

7/13/2023

AS SHOWN

Prep ROW must not begin until accessible trees designated for preservation have been protected, items listed in the EPIC have been addressed, and SW3P controls installed in accessible areas.

Backfill material will be Type B Embankment using ordinary compaction.

General Notes Sheet C General Notes

Sheet D

NO. DATE REVISION

GARVER

REGISTRATION NO F-571

3755 S. Capital of Texas Hw Suite 32 Austin, TX 7870 (512) 485-000







VS COUNTY	
	A
	,

BEAR CREEK PASS AT BEAR CREEK

3 OF 9 SHEET NO.

GENERAL NOTES

HAYS COUNTY, TEXAS

7C

Sheet: 7 Control: N/A

Highway: Bear Creek Pass/ Sycamore Creek Dr

Follow Item 752.4 Work Methods and Item 752 general notes when removing or working on or near trees and brush.

ITEM 105 – REMOVING TREATED AND UNTREATED BASE AND ASPHALT **PAVEMENT**

Existing typical is based on information available. This typical may not account for all maintenance work such as overlays or pavement repairs. A change in material type or thickness does not warrant additional payment. Payment is full compensation for removing all material to the depth specified.

ITEM 110 - EXCAVATION

The Engineer will define unsuitable material.

ITEM 132 – ALL EMBANKMENT

At no time will the retaining wall backfill material exceed the adjacent embankment operation by more than one lift. At no time will the embankment adjacent to the retaining wall backfill exceed the wall backfill by any elevation. Embankment placed over the area of MSE backfill must meet the same backfill requirements for the type specified under Item 423.

The Engineer will define unsuitable material. Material which the Contractor might deem to be unsuitable due to moisture content will not be considered unsuitable material.

Prior to begin embankment of existing area, correct or replace unstable material to a depth of 6 in. below existing grade. Embankment areas will be inspected prior to beginning work.

Rock or broken concrete produced by the project is allowed in earth embankments. The size of the rock or broken concrete will not exceed the layer thickness requirements in Section 132.3.4., "Compaction Methods." The material will not be placed vertically within 5 ft. of the finished subgrade elevation.

Embankment placed vertically within 5 ft. of the finished subgrade elevation or within the edges of the subgrade and treated with lime, cement, or other calcium based additives must have a sulfate content less than 3000 ppm. Allow 5 business days for testing. Treatment of sulfate material 3000 ppm to 7000 ppm requires 7 days of mellowing and continuous water curing, in accordance TxDOT guidelines for Treatment of Sulfate-Rich Soils and Bases in Pavement Structures (9/2005). Material over 7000 ppm is not allowed.

ITEM 132 – EMBANKMENT TY C

The Department must approve all Type C embankment material before use on the project. Do not furnish shale clays. Furnish embankment with sulfate content less than 3000 ppm if treated with calcium-based chemicals or within 5 ft. of the finished subgrade elevation. Existing material from within the project limits that meets the Type C Substitute requirements may substituted for Type C but is not allowed to substitute for C1, C2, or density controlled material. Offsite material may be used to blend with onsite material to achieve the Type C requirements. The Type C substitute may also be existing material in accordance with 132 for rock embankment. The Type C substitute material may only be placed vertically beyond 5 ft. below the finished subgrade elevation or 5 ft. beyond the edge of the subgrade.

> General Notes Sheet E

Project Number: 20T47070 Sheet: 7 **County:** Hays Control: N/A

Highway: Bear Creek Pass/ Sycamore Creek Dr

Туре С							
Percent ?	Retained	LL	PΙ	PI			
3	"	Max	Max	Min			
()	55	20	6			
	Type C S	Substitu	te				
Percent 2	Retained		PΙ				
3" #4			Max				
Max 10	10-90		25				

TY C1 and C2

Description	Percent Retained					LL	PI	PI
Description	3"	1 3/4"	3/8"	#4	#40	Max	Max	Min
Embankment (Ordinary) (TY C1)	0	0-10	-	45-75	60-85	45	20	6
Embankment (Ordinary) (TY C2)	-	-	0	30-75	50-85	55	25	8

ITEM 134 - BACKFILLING PAVEMENT EDGES

For all backfill, compact using a light pneumatic roller, install at 3:1 slope to tie into existing terrain, and apply at rate of 0.12 GAL/SY a typical erosion control material per Item 300. If seal coat is final surface, install backfill prior to placing seal coat.

For TY A backfill, furnish flexible base meeting the requirement for any type or grade, except Grade 4, in accordance with Item 247. Compressive strengths and wet ball mill for flexible base are waived for this item. In lieu of flexible base, RAP may be supplied and must be 100% passing a 2.5 in. sieve in accordance to Tex-110-E.

ITEM 160 - TOPSOIL

Off-site topsoil will have a minimum PI of 25.

No Sandy Loam allowed.

Obtain approval of the actual depth of the topsoil sources for both on-site and off-site sources. Construct topsoil stockpiles of no more than five (5) feet in height.

It is permissible to use topsoil dikes for erosion control berms within the right of way, as directed. Seed or track slopes within 14 days of placement.

Salvage topsoil from sites of excavation and embankment. Maximum salvage depth is 6 inches.

Windrowing of topsoil obtained from the Right of Way (ROW) is not allowed.

ITEM 162 – SODDING FOR EROSION CONTROL

Provide common Bermuda. Provide St. Augustine if the adjacent grass is St. Augustine.

ITEM 168 – VEGETATIVE WATERING

LMF

7/13/2023

AS SHOWN

Water all areas of project to be seeded or sodded.

General Notes

Sheet F

NO. DATE REVISION

GARVER









_	
A STAN	COUNTER
	H WES
Win	OF TEMP

BEAR CREEK PASS AT BEAR CREEK

4 OF 9

GENERAL NOTES

HAYS COUNTY, TEXAS

7D

SHEET NO.

Highway: Bear Creek Pass/ Sycamore Creek Dr

Maintain the seedbed in a condition favorable for the growth of grass. Watering can be postponed immediately after a rainfall on the site of 1/2 inch or greater, but will be resumed before the soil dries out. Continue watering until final acceptance.

Vegetative watering rates and quantities are based on ¼ inch of watering per week over a 3-month watering cycle. The actual rates used and paid for will be as directed and will be based on prevailing weather conditions to maintain the seedbed.

Obtain water at a source that is metered (furnish a current certification of the meter being used) or furnish the manufacturer's specifications showing the tank capacity for each truck used. Notify the Engineer, each day that watering takes place, before watering, so that meter readings or truck counts can be verified.

ITEM 204 - SPRINKLING

Apply water for dust control as directed. When dust control is not being maintained, cease operations until dust control is maintained. Consider subsidiary to the pertinent Items.

ITEM 216 - PROOF ROLLING

Correct and perform "Proof Rolling" retest at the Contractor's expense, to the satisfaction of the Engineer, when initial "Proof Rolling" yields a failing result.

ITEM 247 - FLEXIBLE BASE

The layer thickness will be 4 in. to 6 in. unless shown on the plans. Placing in a single layer is allowed when total thickness of base is 8 in. or less. When placed in multiple layers, compact the bottom and middle layers to at least 95% and 98% of the maximum dry density, respectively. When placed in a single layer or the final layer, compact to at least 100%.

Correction of subgrade soft spots is subsidiary.

Complete per plans the subgrade, ditches, slopes, and drainage structures prior to the placement of

Do not use a vibratory roller to compact base placed directly on top of a drainage structure.

ITEM 260 thru 276 – SUBGRADE TREATMENTS AND BASE

Use ordinary compaction for subgrade treatment.

Three weeks prior to treatment, provide a sample of soil or flexible base to be treated.

ITEM 300s – SURFACE COURSES AND PAVEMENTS

Asphalt season is May 1 thru September 15. Emulsified Asphalt season is April 1 thru October 15. The latest work start date for asphalt season is August 1.

If an under seal is not provided, furnish a tack coat. Apply tack coat at 0.08 GAL/SY (residual). Apply non-tracking tack coat using manufacturer recommend rates.

> General Notes Sheet G

Project Number: 20T47070 Sheet: 7 **County:** Hays Control: N/A

Highway: Bear Creek Pass/ Sycamore Creek Dr

ITEM 302 – AGGREGATES FOR SURFACE TREATMENTS

Previously tested aggregates delivered to the project, which are found to contain excessive quantities of dust (more than 0.5 percent passing the no. 40 sieve) during pre-coating, stockpiling or hauling operations, will be rejected. Use test method Tex-200-F, Part II, for testing.

Table 3 Los Angeles Abrasion, % Max, is lowered from 35 to 30 and is applicable to all aggregates.

When TY E is allowed, furnish coarse fractionated recycled asphalt pavement (CF-RAP). CF-RAP aggregate stockpiles must be approved on a stockpile-by-stockpile basis, unless approved by the Engineer. Do not exceed stockpiles greater than 2000 tons. CF-RAP will meet the below gradation requirement (after ignition burn off of asphalt) or finer than Grade 4. CF-RAP will meet deleterious material and decantation requirements in accordance with Table 3.

CF-RAP Requirements

Percent Retained							
5/8"	1/2"	3/8"	#4	#8			
0	10-25	60-80	85-100	90-100			

ITEM 310 – PRIME COAT

Apply blotter material to all driveways and intersections. This work is subsidiary.

When Multi Option is allowed, provide MC 30, EC 30 or AE-P. MC 30 is not allowed in Travis County.

Rolling to ensure penetration is required.

ITEM 320 - EQUIPMENT FOR ASPHALT CONCRETE PAVEMENT

Use of motor grader is allowed for placement of mixtures greater than 10 inches from the riding surface, when hot-mix is used in lieu of flexible base, or as allowed.

ITEM 340/3078 THRU 348/3082 - HOT-MIX ASPHALT PAVEMENT

Core holes may be filled with an Asphaltic patching material meeting the requirements of DMS-9203 or with SCM meeting requirements of DMS-9202.

Install transverse butt joints with 50 ft. H: 1 in. V transition from the new ACP to the existing surface. Install a butt joint with 24 in. H: 1 in. V transition from the new ACP to a driveway, pullout or intersection. Saw cut the existing pavement at the butt joints. This work is subsidiary.

Use a device to create a maximum 3H:1V notched wedge joint on all longitudinal joints of 2 in. or greater. This work is subsidiary.

Prior to milling, core the existing pavement to verify thickness. This work is subsidiary.

Ensure placement sequence to avoid excess distance of longitudinal joint lap back not to exceed one day's production rates.

Submit any proposed adjustments or changes to a JMF before production of the new JMF.

Tack every layer. Do not dilute tack coat. Apply it evenly through a distributor spray bar.

General Notes

Sheet H

NO. DATE REVISION

GARVER



Sheet: 7

Control: N/A



	PRJ NO	D. 20T47070	
	DESIGN CHECK	LMF	
	DRAWN CHECK		
_	DATE	7/13/2023	
	SCALE	AS SHOWN	



BEAR CREEK PASS AT BEAR CREEK

HAYS COUNTY, TEXAS

5 OF 9

SHEET NO.

GENERAL NOTES

7E

Project Number: 20T47070

Highway: Bear Creek Pass/ Sycamore Creek Dr

Provide a minimum transition of 10' for intersections, 10' for commercial driveways, and 6' for residential driveways unless otherwise shown on the plans.

Irregularities will require the replacement of a full lane width using an asphalt paver. Replace the entire sublot if the irregularities are greater than 40% of the sublot area.

Lime or an approved anti-stripping agent must be used when crushed gravel is utilized to meet a SAC "A" requirement.

When using RAP or RAS, include the management methods of processing, stockpiling, and testing the material in the QCP submitted for the project. If RAP and RAS are used in the same mix, the QCP must document that both of these materials have dedicated feeder bins for each recycled material. Blending of RAP and RAS in one feeder bin or in a stockpile is not permitted.

Asphalt content and binder properties of RAP and RAS stockpiles must be documented when recycled asphalt content greater than 20% is utilized.

No RAS is allowed in surface courses.

Department approved warm-mix additives is required for all surface mix application when RAP is used. Dosage rates will be approved during JMF approval.

The Hamburg Wheel Test will have a minimum rut depth of 3mm.

ITEM 340/3078 & 341/3076 - DENSE-GRADED HOT-MIX ASPHALT

Use the SGC for design and production testing of all mixtures. Design all Dense-Graded Type D mixtures as a surface mix, maximum 15% RAP and no RAS.

When using substitute binders, mold specimens for mix design and production at the temperature required for the substitute binder used to produce the HMA.

The Hamburg Wheel minimum number of passes for PG 64 or lower is reduced to 7,000. The Engineer may accept Hamburg Wheel test results for production and placement if no more than 1 of the 5 most recent tests is below the specified number of passes and the failing test is no more than 2,000 passes below the specified number of passes.

ITEM 360 – CONCRETE PAVEMENT

Provide Class P concrete as necessary to follow work sequence, comply with closure restrictions, and meet requirements for opening to traffic. This work is subsidiary. Tining shall be longitudinal.

ITEM 400 - EXCAVATION AND BACKFILL FOR STRUCTURES

Unless shown on the plans, the following backfill will apply to cutting and restoring flexible pavement. Backfill with cement-stabilized backfill. The cement-stabilized backfill is subsidiary. Cap the backfill with Type B hot-mix to a depth equal to the adjacent hot-mix. At locations where

Project Number: 20T47070 Sheet: 7 County: Havs Control: N/A

Highway: Bear Creek Pass/ Sycamore Creek Dr

the backfill surface is final, place 1-1/2 in. Type D for the surface. The minimum hot-mix depth will be 4 in.

Saw-cut the pavement at the edge of the excavation. This work is subsidiary.

Backfill the bridge ends in accordance with the limits shown on TxDOT "CSAB" Standard. Use material in accordance with "CSAB" or Item 423, Type BS. The "CSAB" optional bond breaker materials are allowed. This work is subsidiary.

ITEM 416 - DRILLED SHAFT FOUNDATIONS

Stake all Foundations, for approval, before beginning drilling operations.

Calculate the vertical signal head clearance before placing any signal pole foundation.

For mast-arm signal and strain pole anchor bolts, set two in tension and two in compression.

Obtain approval of placement prior to placing concrete.

Remove spoils from a flood plain at the end of each work day.

ITEM 420, 425, 441, & 462 - STRUCTURES

Bridge Vertical Clearance and Traffic Handling.

Notify County project staff and the local bridge engineer 10 business days prior to the following: change in vertical clearance, placing beams/girders over traffic, opening or removing traffic from a bridge or portion of a bridge, and completion of bridge work. This requirement includes bridge class culverts. Provide vertical clearance for all structures (including signal mast arms, span wires, and overhead sign bridge structures) within the project limit

ITEM 420 – CONCRETE SUBSTRUCTURES

Perform work during good weather unless otherwise directed. If work is performed at Contractor's option, when inclement weather is impending, and the work is damaged by the weather, the Contractor is responsible for all costs associated with repairs/replacement.

Upon completion of the structure, stencil the National Bridge Inventory (NBI) number (structure number) using black paint and 4 in. tall numbers at 4 locations designated by TxDOT. This work is subsidiary.

Bonding agents are required at construction joints. Do not use membrane curing for structural concrete as defined in Item 421, Table 8.

Remove all loose Formwork and other Materials from the floodplain or drainage areas daily.

ITEM 427 - SURFACE FINISHES FOR CONCRETE

Provide a rub finish to Surface Area I.

Color coatings may be applied using concrete paint or opaque sealer.

General Notes

Sheet I

Sheet: 7

Control: N/A

General Notes

Sheet J

NO. DATE REVISION


GARVER

REGISTRATION NO F-571

3755 S. Capital of Texas Hwy Suite 325 Austin, TX 78704 (512) 485-0009









BEAR CREEK PASS AT BEAR CREEK

6 OF 9

SHEET NO.

7F

GENERAL NOTES

HAYS COUNTY, TEXAS

Project Number: 20T47070

Sheet: 7 Control: N/A

Highway: Bear Creek Pass/ Sycamore Creek Dr

ITEM 432 - RIPRAP

Mow strip riprap will be 4 in. and all other riprap will be 5 in. unless otherwise shown on the plans or in the pay items. Mow strip for cable barrier may be placed monolithically with the barrier foundations if using concrete in accordance with Item 543. Fiber reinforcement is not allowed except in mow strip for cable barrier if foundation and mow strip are placed monolithically.

Saw-cut existing riprap then epoxy 12 in. long No. 3 or No. 4 bars 6 in. deep at a maximum spacing of 18 in. in each direction to tie new riprap to existing riprap. This work is subsidiary. For cement-stabilized riprap, provide Type A Grade 5 flexible base. Compressive strengths for Item 247 are waived.

SGT approach taper, paid using mow strip item, shall be installed using concrete, flexible base coated with SS-1 at a rate of 0.12 GAL/SY, or HMA Type B/C/D. Placement shall be ordinary compaction and does not require placement using an asphalt paver.

ITEM 466 - HEADWALLS AND WINGWALLS

Remove all loose formwork and materials from the waterway at the end of each work week or prior to a rain event. Debris that falls into the waterway must be removed at the end of each work day. Upon completion of the structure, stencil the National Bridge Inventory (NBI) number (structure number) using black paint and 4 in. tall numbers at 4 locations designated by TxDOT. This work is subsidiary.

ITEM 496 - REMOVING STRUCTURES

Submit a demolition plan to the Engineer. Have the plan signed and sealed by a licensed professional engineer when the structure will continue to accommodate traffic after removal has begun and the removal impacts any part of the structure below the deck or riding surface. If applicable, the plan must detail requirements for meeting the U.S. Army Corps of Engineers' Section 404 Permit. The demolition plan must detail handling of roadway and waterway traffic. Waterway traffic must be maintained at all times unless a closure is approved by the Engineer.

No debris is allowed to fall into a body of water. Debris that falls into the water must be removed at the end of each work day. Debris that falls into the floodway must be removed at the end of each work week or prior to a rain event.

ITEM 502 - BARRICADES, SIGNS, AND TRAFFIC HANDLING

Submit an emailed request for a lane closure (LCN) to County Engineer. The email will be submitted in the format provided. Receive concurrence prior to implementation. Submit a cancellation of lane closures a minimum of 18 hours prior to implementation. Blanket requests for extended periods are not allowed. Max duration of a request is 2 weeks prior to requiring resubmittal.

Provide 2 hour notice prior to implementation and immediately upon removal of the closure.

For roadways not listed in Table 1: Submit the request a minimum of 48 hours prior to the closure and by the following deadline immediately prior to the closure: 11A on Tuesday or 11A on Friday.

> General Notes Sheet K

Project Number: 20T47070 Sheet: 7 **County:** Hays Control: N/A

Highway: Bear Creek Pass/ Sycamore Creek Dr

For all roadways: Submit request for traffic detours and full roadway closures 168 hours prior to implementation. Submit request for nighttime work 96 hours to implementation date.

Cancellations of accepted closures (not applicable to full closures or detours) due to weather will not require resubmission in accordance with the above restrictions if the work is completed during the next allowable closure time.

Closures that conflict with adjacent contractor will be prioritized according to critical path work per latest schedule. Conflicting critical path or non-critical work will be approved for first LCN submitted. Denial of a closure due to prioritization or other reasons will not be reason for time suspension, delay, overhead, etc.

Cover, relocate or remove existing signs that conflict with traffic control. Install all permanent signs, delineation, and object markers required for the operation of the roadway before opening to traffic. Use of temporary mounts is allowed or may be required until the permanent mounts are installed or not impacted by construction. Maintain the temporary mounts. This work is subsidiary.

Meet with the Engineer prior to lane closures to ensure that sufficient equipment, materials, devices, and workers will be used. Take immediate action to modify traffic control, if at any time the queue becomes greater than 20 minutes. Have a contingency plan of how modification will occur. Consider inclement weather prior to implementing the lane closures. Do not set up traffic control when the pavement is wet.

Place a 28-inch cone, meeting requirements of BC (10), on top of foundations that have protruding studs. This work is subsidiary.

Edge condition treatment types must be in accordance with the TxDOT standard. Installation and removal of a safety slope is subsidiary.

To determine a speed limit or an advisory speed limit, submit a request to County Engineer 60 business days prior to manufacture of the sign.

The Contractor Force Account "Safety Contingency" that has been established for this project is intended to be utilized for work zone enhancements, to improve the effectiveness of the Traffic Control Plan, that could not be foreseen in the project planning and design stage. These enhancements will be mutually agreed upon by the Engineer and the Contractor's Responsible Person based on weekly or more frequent traffic management reviews on the project. The Engineer may choose to use existing bid items if it does not slow the implementation of enhancement.

ITEM 506 - TEMPORARY EROSION, SEDIMENTATION, AND ENV CONTROLS If SW3P plan sheets are not provided, place the control measures as directed.

Install, maintain, remove control measures in areas of the right of way utilized by the Contractor that are outside the limits of disturbance required for construction. Permanently stabilize the area. This work is subsidiary.

> General Notes Sheet L

NO. DATE REVISION

GARVER









LMF

7/13/2023

AS SHOWN

ALL!	S COLA
100	OF

BEAR CREEK PASS AT BEAR CREEK

7 OF 9 SHEET NO.

GENERAL NOTES

7G HAYS COUNTY, TEXAS

Erosion control measures must be initiated immediately in areas where construction activities have ceased and will not resume for a period exceeding 14 calendar days. Vertical track all exposed soil, stockpiles, and slopes. Re-track after each rain event or every 14 days, whichever occurs first. Sheep foot roller is allowed for vertical tracking. This work is subsidiary.

Unless a specific pay item is provided in the plans, the installation of the 6:1 or flatter for RFD side slopes in the safety zone will be subsidiary to pertinent bid items.

ITEM 508 – CONSTRUCTING DETOURS

Detour typical section must match the adjacent roadway section, unless shown on the plans.

Flexible base will be Type A Grade 5 placed using ordinary compaction. Base compressive strengths are waived for roadways not listed in Item 502, Table 1.

ITEM 512 – PORTABLE TRAFFIC BARRIER

REVISION

Designated source barrier stockpile locations: SH 45 just west of US 183 South, or SH 130 @ Greg Manor Rd. Upon completion of the project, designated source PTB deemed unsalvageable by the Engineer will become the property of the contractor. If no hardware is available for designated source, the contractor will furnish all necessary hardware to install the PTB and reimbursed in accordance with Item 9 Force Account. Bundle and return all PTB connection hardware to the nearest Area Office.

In lieu of a crash cushion, place 25:1 Class C concrete transition where PTB terminates adjacent to existing concrete barrier. Installation and removal will be paid using Item 512.

Any increase in temporary barrier quantities that occur due to Contractor changes in the sequence of work or the traffic control plan will not be paid.

ITEM 540, 542, & 544 - METAL BEAM GUARD FENCE AND GUARDRAIL END **TREATMENTS**

Furnish round timber posts for guard fence. Steel posts for low fill culverts are subsidiary. Stake the locations for approval prior to installation. Adjust the limits of the fence to meet field conditions. Install delineators before opening the road to traffic.

Retain all materials. Contractor may reuse all existing materials that are structurally sound and dent free. All reused material shall be from this project and in compliance with current standards. Structurally sound rust spots with the largest dimension of 4 in. may be cleaned and repaired in accordance with 540.3.5. Contractor may punch or field drill holes in the metal rail element to accommodate post spacing. Additional holes for splice or connections are not allowed. The holes shall be spaced in accordance with the latest standard and shall not be closer than the minimum spacing shown on the current standard.

Remove, replace, and install mow strip block out material. Construct new block outs and backfill unused block outs with class B concrete. This work is subsidiary.

General Notes

Sheet N

Sheet: 7

Control: N/A

General Notes

Sheet M

J. WADE BENTON

9/15/2023

PRJ NO. 20T47070 DATE 7/13/2023 AS SHOWN

Project Number: 20T47070

Highway: Bear Creek Pass/ Sycamore Creek Dr

mow strip will be paid using embankment item.

ITEM 545 - CRASH CUSHION ATTENUATORS

and interface with existing equipment and software.

treated with anti-seize compound.

striping has been completed.

Item 668 is not allowed for use as Item 662.

placement of longitudinal markings.

ITEM 644 – SMALL ROADSIDE SIGN ASSEMBLIES

ITEM 662 - WORK ZONE PAVEMENT MARKINGS

Notify the Engineer at least 24 hr. before beginning work.

ITEM 658 - DELINEATOR AND OBJECT MARKER ASSEMBLIES

Notify the Engineer at least 24 hours in advance of work for this item.

ITEM 666 - RETROREFLECTORIZED PAVEMENT MARKINGS

Installation and maintenance of portable CTB reflectors will be subsidiary to the barrier.

with the pavement specification. This work is subsidiary.

Repair of mow strip damage, not caused by contractor negligence, and installation of new mow

strip will be paid with appropriate bid items. Backfill and shoulder up of area around fence and

Use a coring machine or saw cut to remove the mounting hardware/bolts from the existing pavement. Cutting the hardware flush with the surface is not allowed. Refill voids in accordance

Install and maintain three 42 in. cones, vertical panels, or plastic drums in advance of the

Meet the requirements of the NEC, Texas MUTCD, TxDOT standards, and TxDOT Standard Specifications. Notify the Engineer if existing elements to remain do not meet code or

Contractor shall provide all service, equipment and material required to provide a functional item

Triangular slip base that use set screws to secure the post will require 1 of the set screws to penetrate the post by drilling a hole in the post at the location of the screw. All set screws shall be

Maintain removable and short-term markings daily. Remove within 48 hours after permanent

Place longitudinal markings nightly for IH 35 main lanes or roadways with AADT greater than 100,000. Use of temporary flexible reflective roadway marker tabs is subsidiary and at the

Contractor's option. Replace missing or damaged tabs nightly. If using tabs, place longitudinal markings weekly by 5 AM Friday for all weekday work and by 5 AM Monday for all weekend

work. Failure to maintain tabs or place longitudinal markings by deadline will require nightly

attenuator. Place at spacing per channelizing devices on BC (9). This work is subsidiary.

ITEM 600s & 6000s – ITS, LIGHTING, SIGNING, MARKINGS, AND SIGNALS

County: Hays

specification.



BEAR CREEK PASS AT BEAR CREEK

8 OF 9 SHEET NO.

7H

GENERAL NOTES

HAYS COUNTY, TEXAS

NO. DATE

3755 S. Capital of Texas Hw Suite 32 Austin, TX 7870 (512) 485-000

REGISTRATION NO F-571

Highway: Bear Creek Pass/ Sycamore Creek Dr

Place longitudinal markings no later than 7 calendar days after placement of the surface for roadways with AADT greater than 20,000.

When the raised portion of a profile marking is placed as a separate operation from the pavement marking, the raised portion must be placed first then covered with TY I.

When using black shadow to cover existing stripe apply a non-retroreflective angular abrasive bead drop. The marking color shall be adjusted to resemble the pavement color. If Item 677 is not used prior to placement of black shadow, scrape the top of the marking with a blade or large piece of equipment unless surface is a seal coat. The scraping of the marking is subsidiary.

ITEM 677 - ELIMINATING EXISTING PAVEMENT MARKINGS AND MARKERS

Dispose of removed materials and debris at locations off the right of way.

Elimination using a pavement marking will not be allowed in lieu of methods listed in specification.

Remove pavement markings on concrete surfaces by a blasting method. Flail milling will be allowed when total quantity of removal on concrete surfaces is less than 1000 ft.

Strip seal is only method allowed on seal coat surface unless project includes placement of a new surface. If total quantity of removal on a seal coat surface is less than 2000 ft., elimination using a payement marking is allowed if a test section is approved by the Engineer. Test section shall demonstrate the thermo marking color matches the existing pavement color.

Remove pavement markings outside the limits of the new surface by a blasting method. Use a TRAIL or a non-retroreflective paint to cover stripe remnants that remain after elimination. The test requirements for these materials are waived. The paint color shall be adjusted to resemble the existing pavement color. Installation and maintenance is subsidiary.

ITEM 730 – ROADSIDE MOWING

Perform roadside mowing along the Roadway for the length of the project, as directed. Complete spot mowing, as directed.

ITEM 734 - LITTER REMOVAL

Complete Litter Removal Cycles along the Roadway for the length of the project, as directed.

Complete Litter Removal Cycles prior to any mowing cycles.

Remove all litter on the right of way, within project limits.

ITEM 738 – CLEANING AND SWEEPING HIGHWAYS

Complete cleaning and sweeping cycles at the intervals, as directed. Complete one cycle at the end of construction and prior to final acceptance by the Department.

Project Number: 20T47070 Sheet: 7 **County:** Hays Control: N/A

Highway: Bear Creek Pass/ Sycamore Creek Dr

ITEM 752 – TREE AND BRUSH REMOVAL

Follow Item 752.4 Work Methods and Item 752 general notes when removing or working on or near trees and brush even if Item 752 is not included as a pay item.

Flailing equipment is not allowed. Burning brush is not allowed in urban areas or on ROW. Use hand methods or other means of removal if doing work by mechanical methods is impractical.

Prior to begin tree pruning, send email confirmation to the Engineer that training and demonstration of work methods has been provided to the employees. This work is subsidiary.

Shredded vegetation may be blended, at a rate not to exceed 15 percent by volume, with Item 160 if the maximum dimension is not greater than 2 in.

ITEM 6000s – ITS

Maintain the existing equipment and HUB buildings operational during construction. Network downtime is allowed from 12A to 4A. Downtime is restricted to one time per HUB or equipment.

Definitions of abbreviations used to designate ITS equipment, material, etc. can be provided by the Engineer.

ITEM 6001 – PORTABLE CHANGEABLE MESSAGE SIGN

Provide 1 PCMS. Provide a replacement within 12 hours. PCMS will be available for traffic control, event notices, roadway conditions, service announcements, etc.

Place PCMS 10 calendar days prior to begin work stating "Road Work Begin Soon, Contact 832-7000 For Info".

Place PCMS at time of LCN request. Place the PCMS at the expected end of queue caused by the closure. When the closure is active, revise the message to reflect the actual condition during the closure, such as "RIGHT LN CLOSED XXX FT".

General Notes Sheet O General Notes Sheet P

NO. DATE REVISION


GARVER

REGISTRATION NO F-571

3755 S. Capital of Texas Hw Suite 32 Austin, TX 7870 (512) 485-000

Sheet: 7







BEAR AT E	CREE BEAR		
GENI	ERAL	NOT	ΞS

9 OF 9 SHEET NO.

SHEET

71

HAYS COUNTY, TEXAS


LEGEND

PHASE 1 - CONSTRUCTION

PHASE 2 - CONSTRUCTION

NOTES:

- ROADWAY TO BE POSTED 10 MPH WITHIN PROJECT LIMITS.
- 2. CONTRACTOR TO MAINTAIN ONE LANE OPEN TO THROUGH TRAFFIC AT ALL TIMES.
- 3. CONTRACTOR TO PROTECT WORK ZONE BEHIND BARRICADES AND CHANNELIZING DEVICES AT ALL TIMES.
- 4. WORK ZONE WIDTHS TO BE OPTIMIZED BY CONTRACTOR WITH APPROVAL AND DIRECTION OF THE ENGINEER.



SEQUENCE OF CONSTRUCTION:

1. SHIFT NORTHBOUND TRAFFIC TO EXISTING SOUTHBOUND LANE, UTILIZING TEMPORARY TRAFFIC SIGNALS FOR SINGLE LANE OPERATION.
2. EXCAVATE EXISTING GROUND AS NEEDED.
3. CONSTRUCT PORTION OF NORTHBOUND PROPOSED BEAR CREEK PASS AND EASTERN PORTION OF BRIDGE CULVERT.
4. INSTALL ONE WAY TRAFFIC CONTROL PER TCP PHASE 1, UTILIZING TCP (2-8)-18.
5. INSTALL PORTABLE CHANGEABLE MESSAGE SIGN NORTH AND SOUTH OF THE PROJECT.

PHASE 2

1. SHIFT TRAFFIC TO PROPOSED NORTHBOUND BEAR CREEK PASS, UTILIZING TEMPORARY TRAFFIC SIGNALS FOR SINGLE LANE OPERATION.
2. EXCAVATE EXISTING GROUND AS NEEDED.
3. CONSTRUCT SOUTHBOUND PROPOSED BEAR CREEK PASS AND WESTERN PORTION OF BRIDGE CULVERT.
4. INSTALL ONE WAY TRAFFIC CONTROL PER TCP PHASE 2, UTILIZING TCP (2-8)-18.

	NO.	DAIF	REVISION	APPROV.	REGISTRATION NO.	
202 ver					F-5713	- STAN A CHOCK
137. gar.						
5 /						J. WADE BENTON 13: 90083
<u></u>					3755 S. Capital of Texas Hwy Suite 325	MONGENCE WIT Wade
DA1 FIL					Austin, TX 78704 (512) 485-0009	9/15/2023







7/13/2023

AS SHOWN

BEAR CREEK PASS AT BEAR CREEK	
CONSTRUCTION PHASING	


HAYS COUNTY, TEXAS


SHEET

1 OF 1

SHEET NO.


8






- 1. REFER TO CONSTRUCTION PHASING FOR SEQUENCE OF CONSTRUCTION.
- REFER TO THE TRAFFIC CONTROL TYPICAL SECTIONS FOR ADDITIONAL INFORMATION.
- 3. CONTRACTOR TO PROVIDE BASE MATERIAL AND SURFACE COURSE
 AS QUANTIFIED TO BE PAID AS SUBSIDIARY TO BID ITEM 502 6001.


2:2		CONTINUE TO BE TAID AS SOBSIDIANT TO BID TIEM SOE COOT.						
мо 20 80 80	DATE	REVISION	APPROV.	TEXAS REGISTRATION NO.	PRJ NO. 20T47070		BEAR CREEK PASS	SHEET
202					DESIGN CHECK LMF		AT BEAR CREEK	1 OF 1
13/				J. WADE BENTON	DRAWN CHECK			
/ - -				Set ANNER Set			TRAFFIC CONTROL PLAN PHASE 1	SHEET NO.
ü ü				GARVER Suite 325 CENSE What Developer TV 79704	DATE 7/13/2023	Will OF VE		10
DA FI				Austin, 1X 78/04 (512) 485-0009 9/15/2023	SCALE AS SHOWN		HAYS COUNTY, TEXAS	





- 3. CONTRACTOR TO PROVIDE BASE MATERIAL AND SURFACE COURSE AS QUANTIFIED TO BE PAID AS SUBSIDIARY TO BID ITEM 502 6001.


2:2	.,.										
201	O. DATE	REVISION	APPROV.		TEXAS REGISTRATION NO.	TE OF TAIL	PRJ NO	D. 20T47070	500	BEAR CREEK PASS	SHEET
7202					F-5713	- 5 T	DESIGN CHECK	LMF		AT BEAR CREEK	1 OF 1
13,						J. WADE BENTON	DRAWN				
, 					3755 S. Capital of Texas Hwy	(v) 90083 (v)	DATE	7/13/2023		TRAFFIC CONTROL PLAN PHASE 2	SHEET NO.
1 E				GARVER	Suite 325	11.5% CENSE (A) (O) (D) (O) (D) (O) (O) (O) (O			OF THE	HAVE COUNTY TEVAC	111
7					Austin, TX 78704 (512) 485-0009	113/2023	SCALE	AS SHOWN		HAYS COUNTY, TEXAS	














A. GENERAL SITE DATA
1. PROJECT LIMITS: BEAR CREEK PASS & BEAR CREEK
2. PROJECT SITE MAPS: * Project Latitude 309'35.79'N Project Longitude 97'56'42.08'W * Project Location Map: Shown on Title Sheet * Drainage Patterns: Shown on Grading Plan * Approx.Slopes Anticipated After Major Gradings and Areas of Soil Disturbance: Shown on Typical Sections * Major Controls and Locations of Stabilization Practices: Shown on SW3P Sheets * Project Specific Locations: Off-site waste,borrow,or storage areas are not part of this SW3P. * Surface Waters and Discharge Locations: Shown on Drainage and Culvert Layout Sheets
3. PROJECT DESCRIPTION: REPLACE CULVERT AND APPROACHES
Non-Joint Bid Utilities are not part of this SW3P.
4. FOR MAJOR SOIL DISTURBING ACTIVITIES SEQUENCE OF EVENTS:
I. Install controls down-slope of work area and initiate inspection and maintenance activities.
2. Begin phased construction with interim stabilization practices. Adjust erosion and sedimentation controls during construction to meet requirements and changing conditions and as directed/approved by the Engineer.
3.Major soil disturbing activities may include but are not limited to: right-of-way preparation.cut and/or fill to improve roadway profile.final grading and placement of topsoil and the following (if marked):
_X
5. EXISTING AND PROPOSED CONDITIONS:
Description of existing vegetative cover: THIN PATCHES OF GRASSES & WEEDS W/ SOME BUSHES Percentage of existing vegetative cover: 60%
Existing vegetative cover:(mark one) Thick or uniformly establishedX Thin and Patchy None or minimal cover
Description of soils: CLAYEY SAND, CLAY, LIMESTONE
Site Acreage: 2.2i Acreage disturbed: 1.59
Site runoff coefficient (pre-construction): Site runoff coefficient (post-construction):
6. RECEIVING WATERS:
X A classified stream does not pass through project.
A classified stream passes through project.Name Segment Number
Name of receiving waters that will receive discharges from disturbed areas of the project: <u>Bear Creek</u>
Site is in a Municipal Separate Storm Sewer System (MS4). MS4 Operator (name): <u>Hays County</u>

B. BEST MANAGEMENT PRACTICES

General timing or sequence for implementation of BMPs shall be as required and/or as directed/approved by the Engineer to provide adequate controls. BMPs

	shown.BMPs are to reduce sediments from road construction activities.
1.	SOIL STABILIZATION PRACTICES: (Select T - Temporary or P - Permanent, as applicable)
	I/P SEEDING PRESERVATION OF NATURAL RESOURCES MULCHING (Hay or Straw) FLEXIBLE CHANNEL LINER BUFFER ZONES RIGID CHANNEL LINER PLANTING I/P SOIL RETENTION BLANKET COMPOST/MULCH FILTER BERM I/P COMPOST MANUFACTURED TOPSOIL SODDING OTHER: (Specify Practice)
2.	STRUCTURAL PRACTICES: (Select T - Temporary or P - Permanent, as applicable)
	Velocity-dissipation devices included in the design Other:
4.	NON-STORM WATER DISCHARGES: Off-site discharges are prohibited except as follows: I.Discharges from fire fighting activities and/or fire hydrant flushings. 2.Vehicle, external building, and pavement wash water where detergents and soaps are not used and where spills or leaks of toxic or hazardous materials have not occurred (unless all spilled material has been removed). 3.Plain water used to control dust. 4.Plain water originating from potable water sources. 5.Uncontaminated groundwater, spring water or accumulated stormwater. 6.Foundation or footing drains where flows are not contaminated with process materials such as solvents. 7.Other:
	Concrete truck wash water discharges on the site should be prohibited or minimized. If allowed by the Engineer, they must be managed in a manner so as not to contaminate surface water. They must not be located in areas of concentrated flow. Concrete truck wash-out locations must be shown on the SW3P Layout and included in the inspections.
	Hazardous material coill/look shall be provented as minimized At a minimum this includes assisted

Hazardous material spill/leak shall be prevented or minimized. At a minimum,this includes asphalt products, fuels, oils, lubricants, solvents, paints, acids, concrete curing compounds and chemical additives for soil stabilization. BMPs shall be implemented to the storage areas of these products. All spills must be cleaned and disposed properly and reported to the Engineer. Report any release at or above the reportable quantity during a 24 hour period to the National Response Center at I-800-424-8802.

C. OTHER REQUIREMENTS & PRACTICES

MAINTENANCE:

All erosion and sediment controls shall be maintained in good working order. If a repair is necessary it shall be performed before the next anticipated storm event but no later than 7 calendar days after the surrounding exposed ground has dried sufficiently to prevent further damage from equipment. If maintenance prior to the next anticipated storm event is impracticable, maintenance must be scheduled and accomplished as soon as practicable. Disturbed areas on which construction activities have ceased, temporarily or permanently, shall be stabilized within 14 calendar days unless they are scheduled to and do resume within 21 calendar days. The areas adjacent to creeks and drainageways shall have priority followed by protecting storm sewer inlets.

For areas of the construction site that have not been finally stabilized, areas used for storage of materials, structural control measures, and locations where vehicles enter or exit the site. personnel provided by the permittee and familiar with the SW3P must inspect disturbed areas at least once every seven (7) calendar days. An Inspection and Maintenance Report shall be prepared for each inspection and the controls shall be revised on the SW3P within seven (7) calendar days following the inspection.

3. WASTE MATERIALS:

All non-hazardous municipal waste materials such as litter, rubbish, trash and garbage located on or originating from the project shall be collected and stored in a securely lidded metal dumpster. provided by the Contractor. The dumpster shall be emptied as necessary or as required by local regulation and the trash shall be hauled to a permitted disposal facility. The burying of non-hazardous municipal waste on the project shall not be permitted. Construction material waste sites, stockpiles and haul roads shall be constructed to minimize and control the amount of sediment that may enter receiving waters. Construction material waste sites shall not be located in any wetland, water body or stream bed. Construction staging areas and vehicle maintenance areas shall be constructed in a manner to minimize the runoff of pollutants.

4. OFFSITE VEHICLE TRACKING:

Off-site vehicle tracking of sediments and the generation of dust must be minimized. Excess sediments on road shall be removed on a regular basis as directed/approved by the Engineer.

5. OTHER:

See the EPIC sheet for additional environmental information.

BEAR CREEK AT BEAR CREEK PASS



3755 S. Capital of Texas Highway Suite 325 Austin, TX 78704 (512) 485-0009 GARVER TBPE Firm 5713



© 2021 Texas Department of Transportation



PREVENTION PLAN (SW3P)

STORM WATER POLLUTION

FEDERAL AID PROJECT NO. Wade Beal SEE TITLE SHEET 9/15/2023 STATE DISTRICT HAYS **TEXAS** SHEET SECTION CONTROL JOB 63 10/12

Signature of Registrant & Date

REVISION DATE:

CULTURAL RESOURCES Refer to TxDOT Standard Specifications in the event historical issues or archeological artifacts are found during construction. Upon discovery of archeological artifacts (bones, burnt rock, flint, pottery, etc.) cease work in the immediate area and contact the Engineer immediately. Required Action No Action Required Action No. 2. IV. VEGETATION RESOURCES Preserve native vegetation to the extent practical. Contractor must adhere to Construction Specification Requirements Specs 162, 164, 192, 193, 506, 730, 751, 752 in order to comply with requirements for invasive species, beneficial landscaping, and tree/brush removal commitments. Required Action No Action Required Action No. 1. UPON COMPLETION OF THE PROJECT, THE SOIL WILL BE STABILIZED WITH NATIVE GRASS SEEDING. 2. V. FEDERAL LISTED, PROPOSED THREATENED, ENDANGERED SPECIES. CRITICAL HABITAT, STATE LISTED SPECIES, CANDIDATE SPECIES AND MIGRATORY BIRDS. ☐ No Action Required Required Action 1. MIGRATORY BIRD NESTS: Schedule construction activities as needed to meet the following requirements: A. Do not remove or destroy any active migratory bird nests (nests containing eggs and/or flightless birds) at any time of year. If there are any active nests, they shall not be removed until the nests become inactive. B. On/in structures, if there are any active nests, they shall not be removed until all nests become inactive. After inactive nests are removed and/or before nest activity begins, deterrent materials may be applied to the structures to prevent future nest building. 2. See Item 7 in General Notes. 3. If any of the listed species are observed, cease work in the immediate area, do not disturb species or habitat and contact the Engineer immediately. The work may not remove active nests from bridges and other structures during nesting season of the birds associated with the nests. If caves or sinkholes are discovered, cease work in the immediated area, and contact the Enaineer immediately. If any of the listed species are observed, cease work in the immediate area. do not disturb species or habitat and contact the Engineer immediately. The work may not remove active nests from bridges and other structures during nesting season of the birds associated with the nests. If caves or sinkholes are discovered, cease work in the immediate area, and contact the Engineer immediately. LIST OF ABBREVIATIONS Best Management Practice Spill Prevention Control and Countermeasure Storm Water Pollution Prevention Plan Construction General Permit Texas Department of State Health Services PCN: Pre-Construction Notification FHWA: Federal Highway Administration Project Specific Location Memor andum of Agreement TCFO: Texas Commission on Environmental Quality Memorandum of Understanding TPDES: Texas Pollutant Discharge Elimination System Municipal Separate Stormwater Sewer System TPWD: Texas Parks and Wildlife Department Migratory Bird Treaty Act Texas Department of Transportation Threatened and Endangered Species Notice of Termination

USACE: U.S. Army Corps of Engineers

USFWS: U.S. Fish and Wildlife Service

VI. HAZARDOUS MATERIALS OR CONTAMINATION ISSUES

General (applies to all projects):

Comply with the Hazard Communication Act (the Act) for personnel who will be working with hazardous materials by conducting safety meetings prior to beginning construction and making workers aware of potential hazards in the workplace. Ensure that all workers are provided with personal protective equipment appropriate for any hazardous materials used.

Obtain and keep on-site Material Safety Data Sheets (MSDS) for all hazardous products used on the project, which may include, but are not limited to the following categories: Paints, acids, solvents, asphalt products, chemical additives, fuels and concrete curing compounds or additives. Provide protected storage, off bare ground and covered, for products which may be hazardous. Maintain product labelling as required by the Act.

Maintain an adequate supply of on-site spill response materials, as indicated in the MSDS. In the event of a spill, take actions to mitigate the spill as indicated in the MSDS, in accordance with safe work practices, and contact the District Spill Coordinator immediately. The Contractor shall be responsible for the proper containment and cleanup of all product spills.

Contact the Engineer if any of the following are detected:

- Dead or distressed vegetation (not identified as normal)
- * Trash piles, drums, canister, barrels, etc.
- Undesirable smells or odors
- * Evidence of leaching or seepage of substances

Does the project involve any bridge class structure rehabilitation or replacements (bridge class structures not including box culverts)?

☐ Yes

No

If "No", then no further action is required.

If "Yes", then TxDOT is responsible for completing asbestos assessment/inspection.

Are the results of the asbestos inspection positive (is asbestos present)?

☐ Yes

☐ No

If "Yes", then TxDOT must retain a DSHS licensed asbestos consultant to assist with the notification, develop abatement/mitigation procedures, and perform management activities as necessary. The notification form to DSHS must be postmarked at least 15 working days prior to scheduled demolition.

If "No", then TxDOT is still required to notify DSHS 15 working days prior to any

In either case, the Contractor is responsible for providing the date(s) for abatement activities and/or demolition with careful coordination between the Engineer and asbestos consultant in order to minimize construction delays and subsequent claims.

Any other evidence indicating possible hazardous materials or contamination discovered on site. Hazardous Materials or Contamination Issues Specific to this Project:

No Action Required

Required Action

Action No.

VII. OTHER ENVIRONMENTAL ISSUES

(includes regionalissues such as Edwards Aquifer District, etc.)

☐ No Action Required

Required Action

Action No.

1. Project is located on the TCEQ Edwards Aquifer. See notes 1-6 in the Contributing



ENVIRONMENTAL PERMITS. ISSUES AND COMMITMENTS

Texas Department of Transportation

EPIC

DN: TxDOT CK: RG DW: VP ck: AR C)TxDOT: February 2015 CONT SECT JOB HIGHWAY 2-12-2011 (DS) -07-14 ADDED NOTE SECTION IV -23-2015 SECTION I (CHANGED ITEM 1122) ITEM 506, ADDED GRASSY SWALES. 64

BEAR CREEK AT BEAR CREEK PASS

Compost Filter Berm and Socks


Stone Outlet Sediment Traps Sand Filter Systems Grassy Swales Sediment Basins

■ Vegetation Lined Ditches

Nationwide Permit

NO: Notice of Intent

Compost Filter Berm and Socks







—SCF— TEMPORARY SEDIMENT CONTROL FENCE



ROCK FILTER DAM

BIODEGRADABLE EROSION CONTROL LOG(STAKE AND LASHING ANCHORING)



TEMPORARY SEEDING AND SOIL RETENTION BLANKET




VEGETATIVE FILTER STRIPS RIPRAP (STONE PROTECTION)



STABILIZED CONSTRUCTION EXIT

NOTES:

1. TREES WITHIN PROPOSED ROW TO BE REMOVED UNLESS OTHERWISE INDICATED



NO. DATE REVISION

GARVER

REGISTRATION NO F-571 3755 S. Capital of Texas Hwy Suite 325 Austin, TX 78704 (512) 485-0009








BEAR CREEK PASS AT BEAR CREEK

SW3P LAYOUT

HAYS COUNTY, TEXAS

SHEET NO. 66

2 OF 2



Project Name: Bear Creek Date Prepared: 4/20/2023

Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell.

Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348.

Characters shown in red are data entry fields.

Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.

1. The Required Load Reduction for the total project:

Calculations from RG-348

Pages 3-27 to 3-30

Page 3-29 Equation 3.3: $L_M = 27.2(A_N \times P)$

L_{M TOTAL PROJECT} = Required TSS removal resulting from the proposed development = 80% of increased load

A_M = Net increase in impervious area for the project

P = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

County = Hays	, "
Total project area included in plan * = 2.03	acres
elopment impervious area within the limits of the plan * = 0.51	acres
elopment impervious area within the limits of the plan* = 0.69	acres
Total post-development impervious cover fraction * = 0.34	
P = 33	inches

L_{M TOTAL PROJECT} =

* The values entered in these fields should be for the total project area.

Number of drainage basins / outfalls areas leaving the plan area = 2

2. Drainage Basin Parameters (This information should be provided for each basin):

Drainage Basin/Outfall Area No. =

Total drainage basin/outfall area = Predevelopment impervious area within drainage basin/outfall area = Post-development impervious area within drainage basin/outfall area = Post-development impervious fraction within drainage basin/outfall area = 0.27 L_{M THIS BASIN} =

3. Indicate the proposed BMP Code for this basin.

Proposed BMP = Vegetated Filter Strips Removal efficiency =

4. Calculate Maximum TSS Load Removed (LR) for this Drainage Basin by the selected BMP Type.

RG-348 Page 3-33 Equation 3.7: $L_R = (BMP \text{ efficiency}) \times P \times (A_1 \times 34.6 + A_2 \times 0.54)$

 $A_{\mathbb{C}}$ = Total On-Site drainage area in the BMP catchment area A_I = Impervious area proposed in the BMP catchment area

A_P = Pervious area remaining in the BMP catchment area

L_R = TSS Load removed from this catchment area by the proposed BMP

0.31 0.12 acres $A_1 =$ 0.18 acres 122

5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area

Desired L_{M THIS BASIN} = 119 lbs

F = 0.97

Texas Commission on Environmental Quality

TSS Removal Calculations 04-20-2009

Project Name: Bear Creek Date Prepared: 4/20/2023

Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell.

Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348.

Characters shown in red are data entry fields.

Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.

1. The Required Load Reduction for the total project:

Calculations from RG-348

Pages 3-27 to 3-30

Page 3-29 Equation 3.3: $L_{M} = 27.2(A_{N} \times P)$

 $L_{M.TOTAL\ PROJECT}$ = Required TSS removal resulting from the proposed development = 80% of increased load

A_N = Net increase in impervious area for the project

P = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

4	Hays	County =
acres	2.07	Total project area included in plan * =
acres	0.51	Predevelopment impervious area within the limits of the plan * =
acres	0.69	Total post-development impervious area within the limits of the plan* =
	0.33	Total post-development impervious cover fraction * =
inches	33	P=

L_{M TOTAL PROJECT} = 162 lbs.

* The values entered in these fields should be for the total project area.

Number of drainage basins / outfalls areas leaving the plan area = 2

2. Drainage Basin Parameters (This information should be provided for each basin):

Drainage Basin/Outfall Area No. = Total drainage basin/outfall area = Predevelopment impervious area within drainage basin/outfall area = Post-development impervious area within drainage basin/outfall area = Post-development impervious fraction within drainage basin/outfall area = 0.35

3. Indicate the proposed BMP Code for this basin.

Proposed BMP = Vegetated Filter Strips Removal efficiency =

L_{M THIS BASIN} = 81

4. Calculate Maximum TSS Load Removed (LR) for this Drainage Basin by the selected BMP Type.

RG-348 Page 3-33 Equation 3.7: $L_R = (BMP \text{ efficiency}) \times P \times (A_1 \times 34.6 + A_2 \times 0.54)$

 $A_{\mathbb{C}}$ = Total On-Site drainage area in the BMP catchment area A_I = Impervious area proposed in the BMP catchment area

> A_P = Pervious area remaining in the BMP catchment area L_R = TSS Load removed from this catchment area by the proposed BMP

A_C = 0.14 acres 0.06 acres 0.09 acres 58

5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area

F = 1.19

SUMMARY OF ON-SITE TCEQ WATER QUALITY CALCULATIONS Total project area included in plan = Predevelopment impervious area within the limist of the plan = 0.51 Total post-development impervious area within the limits of the plan = Total post-development impervious cover fraction = 0.33

-M TOTAL PROJECT	=	162 lbs.
L _{R BASIN 1}	=	58 lbs
L _{R BASIN 2}	=	122
L _{R TOTAL}	=	180 lbs

PRJ NO. 20T47070 DATE 8/16/2023

AT BEAR CREEK CONTRIBUTING ZONE PLAN

BEAR CREEK PASS

SHEET

1 OF 1

SHEET NO.

68

CALCULATIONS

HAYS COUNTY, TEXAS

NO. DATE

REVISION




REGISTRATION NO F-571

3755 S. Capital of Texas Hwy Suite 325 Austin, TX 78704 (512) 485-0009









HINGE JOINT KNOT WOVEN MESH (OPTION) DETAIL

Galvanized hinge joint knot woven mesh (12.5 GA.SWG Min.) requires a minimum of five horizontal wires spaced at a maximum of 12 inches apart and all vertical wires spaced at a maximum of 12 inches apart.

SEDIMENT CONTROL FENCE USAGE GUIDELINES

A sediment control fence may be constructed near the downstream perimeter of a disturbed area along a contour to intercept sediment from overland runoff. A 2 year storm frequency may be used to calculate the flow rate to be filtered.


Sediment control fence should be sized to filter a maximum flow through rate of 100 GPM/FT². Sediment control fence is not recommended to control erosion from a drainage area larger than 2 acres.

LEGEND

Sediment Control Fence —(SCF)—

GENERAL NOTES

- 1. Vertical tracking is required on projects where soil distributing activities have occurred unless otherwise approved.
- 2. Perform vertical tracking on slopes to temporarily stabilize soil.
- 3. Provide equipment with a track undercarriage capable of producing linear soil impressions measuring a minimum of 12" in length by 2" to 4" in width by 1/2" to 2" in depth.
- 4. Do not exceed 12" between track impressions.
- 5. Install continous linear track impressions where the minimum 12" length impressions are perpendicular to the slope or direction of water flow.



VERTICAL TRACKING



TEMPORARY EROSION. SEDIMENT AND WATER POLLUTION CONTROL MEASURES FENCE & VERTICAL TRACKING


EC(1) - 16

ILE: ec116	DN: TxDOT CK: KM DW: V		VP	DN/CK: LS		
TxDOT: JULY 2016	CONT	SECT	JOB		H	HIGHWAY
REVISIONS						
	DIST		COUNTY			SHEET NO.
			HAYS			75


ąδ


is mode results


any kind incorrect



FILTER DAM AT SEDIMENT TRAP







ROCK FILTER DAM USAGE GUIDELINES

Rock Filter Dams should be constructed downstream from disturbed areas to intercept sediment from overland runoff and/or concentrated flow. The dams should be sized to filter a maximum flow through rate of 60 $\mbox{\rm CPM/FT}^2$ of cross sectional area. A 2 year storm frequency may be used to calculate the flow rate.


Type 1 (18" high with no wire mesh) (3" to 6" aggregate): Type 1 may be used at the toe of slopes, around inlets, in small ditches, and at dike or swale outlets. This type of dam is recommended to control erosion from a drainage area of 5 acres or less. Type 1 may not be used in concentrated high velocity flows (approximently 8 Ft/Sec or more) in which aggregate wash out may occur. Sandbags may be used at the embedded foundation (4" deep min.) for better filtering efficiency of low flows if called for on the plans or directed by the Engineer.

Type 2 (18" high with wire mesh) (3" to 6" aggregate): Type 2 may be used in ditches and at dike or swale outlets.

Type 3 (36" high with wire mesh) (4" to 8" aggregate): Type 3 may be used in stream flow and should be secured to the stream bed.

Type 4 (Sack gabions) (3" to 6" aggregate): Type 4 May be used in ditches and smaller channels to form an erosion control dam.

Type 5: Provide rock filter dams as shown on plans.



FILTER DAM AT CHANNEL SECTIONS

——RFD1 —— OR ——RFD2 —— OR ——RFD3 ——

GENERAL NOTES

- If shown on the plans or directed by the Engineer, filter dams should be placed near the toe of slopes where erosion is anticipated, upstream and/or downstream at drainage structures, and in roadway ditches and channels to collect sediment.
- Materials (aggregate, wire mesh, sandbags, etc.) shall be as indicated by the specification for "Rock Filter Dams for Erosion and Sedimentation Control".
- 3. The rock filter dam dimensions shall be as indicated on the SW3P plans.
- Side slopes should be 2:1 or flatter. Dams within the safety zone shall have sideslopes of 6:1 or flatter.
- Maintain a minimum of 1' between top of rock filter dam weir and top of embankment for filter dams at sediment traps.
- 6. Filter dams should be embedded a minimum of 4" into existing ground.
- 7. The sediment trap for ponding of sediment laden runoff shall be of the dimensions shown on the plans.
- 8. Rock filter dam types 2 & 3 shall be secured with 20 gauge galvanized woven wire mesh with 1" diameter hexagonal openings. The aggregate shall be placed on the mesh to the height & slopes specified.

 The mesh shall be folded at the upstream side over the aggregate and tightly secured to itself on the downstream side using wire ties or hog rings. For in stream use, the mesh should be secured or staked to the stream bed prior to aggregate placement.
- 9. Sack Gabions should be staked down with $\frac{3}{4}$ " dia. rebar stakes, and have a double-twisted hexagonal weave with a nominal mesh opening of 2 $\frac{1}{2}$ " x 3 $\frac{1}{4}$ "
- 10. Flow outlet should be onto a stabilized area (vegetation, rock, etc.).
- 11. The guidelines shown hereon are suggestions only and may be modified by the Engineer.

PLAN SHEET LEGEND






Design Division Standard

TEMPORARY EROSION, SEDIMENT AND WATER POLLUTION CONTROL MEASURES


ROCK FILTER DAMS

EC(2)-16

LE: ec216	DN: TxD	OT	ck: KM	DW:	۷P	DN/CK: LS	L
TxDOT: JULY 2016	CONT	SECT	JOB		H	I]GHWAY	1
REVISIONS							1
	DIST		COUNTY			SHEET NO.	1
			HAYS			76	1



PLAN VIEW




ELEVATION VIEW

CONSTRUCTION EXIT (TYPE 1)


ROCK CONSTRUCTION (LONG TERM)

GENERAL NOTES (TYPE 1)

- 1. The length of the type 1 construction exit shall be as indicated on the plans, but not less than 50'.
- 2. The coarse aggregate should be open graded with a size of 4" to 8".
- The approach transitions should be no steeper than 6:1 and constructed as directed by the Engineer.
- 4. The construction exit foundation course shall be flexible base, bituminous concrete, portland cement concrete or other materialas approved
- 5. The construction exit shall be graded to allow drainage to a sediment trappina device.
- 6. The guidelines shown hereon are suggestions only and may be modified
- 7. Construct exits with a width of at least 14 ft. for one-way and 20 ft. for two-way traffic for the full width of the exit, or as directed by the engineer.



PLAN VIEW




ELEVATION VIEW

CONSTRUCTION EXIT (TYPE 2)

TIMBER CONSTRUCTION (LONG TERM)


GENERAL NOTES (TYPE 2)

- 1. The length of the type 2 construction exit shall be as indicated on the plans, but not less than 50'.
- The treated timber planks shall be attached to the railroad ties with $\frac{1}{2}$ "x 6" min. lag bolts. Other fasteners may be used as approved by the Engineer.
- The treated timber planks shall be #2 grade min., and should be free from large and loose knots.
- The approach transitions shall be no steeper than 6:1 and constructed as directed by the Engineer.
- 5. The construction exit foundation course shall be flexible base, bituminous concrete, portland cement concrete or other material as approved by the Engineer.
- The construction exit should be graded to allow drainage to a sediment trapping device.
- The guidelines shown hereon are suggestions only and may be modified by the Engineer.
- Construct exits with a width of at least 14 ft. for one-way and 20 ft. for two-way traffic for the full width of the exit, or as directed by the



Paved Roadway

PLAN VIEW



SECTION A-A CONSTRUCTION EXIT (TYPE 3)

SHORT TERM

GENERAL NOTES (TYPE 3)

- 1. The length of the type 3 construction exit shall be as shown on the plans, or as directed by the Engineer.
- 2. The type 3 construction exit may be constructed from open graded crushed stone with a size of two to four inches spread a min. of 4" thick to the limits shown on the plans.
- 3. The treated timber planks shall be #2 grade min., and should be free from large and loose knots.
- 4. The guidelines shown hereon are suggestions only and may be modified by the Engineer.



TEMPORARY EROSION. SEDIMENT AND WATER POLLUTION CONTROL MEASURES CONSTRUCTION EXITS

EC(3) - 16

FILE: ec316	DN: <u>T</u> x[<u> 100</u>	ck: KM	DW:	۷P	DN/CK: LS
CTxDOT: JULY 2016	CONT	SECT	JOB		F	I GHWAY
REVISIONS						
	DIST		COUNTY			SHEET NO.
			HAYS			77

TEMP. EROSION FLOW CONTROL LOG ADDITIONAL UPSTREAM STAKES FOR HEAVY RUNOFF EVENTS SECURE END OF LOG TO STAKE LOG ON DOWNHILL STAKE AS SIDE AT THE CENTER, DIRECTED AT EACH END, AND AT ADDITIONAL POINTS AS NEEDED TO SECURE LOG (4' MAX. SPACING), OR AS DIRECTED BY THE ENGINEER.


FLOW ADDITIONAL UPSTREAM STAKES FOR HEAVY RUNOFF EVENTS SECURE END OF LOG TO STAKE AS DISTURBED AREA DIRECTED BACK OF CURB LIP OF GUTTER STAKE ON DOWNHILL SIDE OF TEMP. EROSION LOG AT 8' (ON CENTER) MAX. CONTROL LOG AS NEEDED TO SECURE LOG, OR AS DIRECTED BY THE ENGINEER.

PLAN VIEW

R.O.W.

STAKE ON DOWNHILL SIDE OF LOG AT 8' (ON CENTER) MAX. AS NEEDED TO SECURE LOG, (TYP.) OR AS DIRECTED BY THE ENGINEER. **TEMPORARY** EROSION CONTROL LOG FLOW -DISTURBED AREA SECURE END BACK OF CURB OF LOG TO STAKE AS DIRECTED LIP OF GUTTER ADDITIONAL UPSTREAM STAKES FOR HEAVY RUNOFF EVENTS

PLAN VIEW



TURN THE ENDS OF EACH ROW OF LOGS UPSLOPE TO PREVENT RUNOFF FROM FLOWING AROUND THE LOG. 10. FOR HEAVY RUNOFF EVENTS, ADDITIONAL UPSTREAM STAKES MAY BE NECESSARY TO KEEP LOG FROM FOLDING IN ON ITSELF.

SIZE TO HOLD LOGS IN PLACE.

GENERAL NOTES:

1. EROSION CONTROL LOGS SHALL BE INSTALLED IN ACCORDANCE WITH MANFACTURER'S

2. LENGTHS OF EROSION CONTROL LOGS SHALL

BIODEGRADABLE OR PHOTODEGRADABLE

USE RECYCLABLE CONTAINMENT MESH.

STAKES SHALL BE 2" X 2" WOOD OR

THE PURPOSE INTENDED.

3. UNLESS OTHERWISE DIRECTED, USE

ENGINEER.

DEFORMATION.

THE ENGINEER.

MESH.

MINIMUM COMPACTED

DIAMETER

RECOMMENDATIONS, OR AS DIRECTED BY THE

BE IN ACCORDANCE WITH MANUFACTURER'S

RECOMMENDATIONS AND AS REQUIRED FOR

CONTAINMENT MESH ONLY WHERE LOG WILL

SYSTEM. FOR TEMPORARY INSTALLATIONS,

REMAIN IN PLACE AS PART OF A VEGETATIVE

FILL LOGS WITH SUFFICIENT FILTER MATERIAL

TO ACHIEVE THE MINIMUM COMPACTED DIAMETER

SPECIFIED IN THE PLANS WITHOUT EXCESSIVE

#3 REBAR, 2'-4' LONG, EMBEDDED SUCH THAT

2" PROTRUDES ABOVE LOG, OR AS DIRECTED BY


SANDBAGS USED AS ANCHORS SHALL BE PLACED

ON TOP OF LOGS & SHALL BE OF SUFFICIENT

6. DO NOT PLACE STAKES THROUGH CONTAINMENT

7. COMPOST CRADLE MATERIAL IS INCIDENTAL & WILL NOT BE PAID FOR SEPARATELY.

PLAN VIEW



COMPOST CRADLE UNDER EROSION CONTROL LOG ///\///\\///\\///\\///\\///\\

TEMP. EROSION

CONTROL LOG

SECTION B-B EROSION CONTROL LOG AT BACK OF CURB

(CL - BOC)

EROSION CONTROL LOG AT EDGE OF RIGHT-OF-WAY




SECTION A-A EROSION CONTROL LOG DAM



LEGEND

- CL-D EROSION CONTROL LOG DAM
- -(cl-boc)- EROSION CONTROL LOG AT BACK OF CURB
- EROSION CONTROL LOG AT EDGE OF RIGHT-OF-WAY -(CL-ROW)
- EROSION CONTROL LOGS ON SLOPES STAKE AND TRENCHING ANCHORING -(CL-SST
- EROSION CONTROL LOGS ON SLOPES STAKE AND LASHING ANCHORING -(CL - SSL`
- -(CL-DI Ì - EROSION CONTROL LOG AT DROP INLET
- (CL-CI) EROSION CONTROL LOG AT CURB INLET
- (cl-gi)— EROSION CONTROL LOG AT CURB & GRATE INLET



REBAR STAKE DETAIL

SEDIMENT BASIN & TRAP USAGE GUIDELINES

An erosion control log sediment trap may be used to filter sediment out of runoff draining from an unstabilized area.

The drainage area for a sediment trap should not exceed Log Traps: the drainage area).

Control logs should be placed in the following locations:

- 1. Within drainage ditches spaced as needed or min. 500' on center
- 2. Immediately preceding ditch inlets or drain inlets
- 3. Just before the drainage enters a water course
- limits where drainage flows away from the project.

The logs should be cleaned when the sediment has accumulated to a depth of 1/2 the log diameter.

Cleaning and removal of accumulated sediment deposits is incidental and will not be paid for separately.

5 acres. The trap capacity should be 1800 CF/Acre (0.5" over

- 4. Just before the drainage leaves the right of way
- 5. Just before the drainage leaves the construction



SHEET 1 OF 3

MINIMUM

COMPACTED DIAMETER





TEMPORARY EROSION. SEDIMENT AND WATER POLLUTION CONTROL MEASURES

EROSION CONTROL LOG

EC(9) - 16

FILE: ec916	DN: TxD	TO	ck: KM	DW:	LS/PT	ck: LS
© TxDOT: JULY 2016	CONT	SECT	JOB		HIC	SHWAY
REVISIONS						
	DIST		COUNTY			SHEET NO.
			HAYS			7Ω






SECURE END OF LOG TO STAKE AS DIRECTED

TEMP. EROSION-CONTROL LOG

FLOW

E. 7/12/2002



SANDBAG

TEMPORARY EROSION CONTROL LOG USE STAKES ON DOWNSTREAM SIDE OF LOGS, AT ENDS, MIDPOINT, & AS NEEDED OR SANDBAGS TO HOLD IN PLACE.

OVERLAP ENDS TIGHTLY 24" MINIMUM

COMPLETELY SURROUND
DRAINAGE ACCESS TO
AREA DRAIN INLETS WITH
EROSION CONTROL LOG


- FLOW

-STAKE OR USE SANDBAGS ON DOWNHILL SIDE OF LOG AS NEEDED TO HOLD IN PLACE (TYPICAL)

EROSION CONTROL LOG AT DROP INLET

(CL-DÌ


CURB AND GRATE INLET




EROSION CONTROL LOG AT CURB INLET

EROSION CONTROL LOG AT CURB INLET





NOTE: EROSION CONTROL LOGS USED AT CURB INLETS SHOULD ONLY BE USED IF THEY WILL NOT IMPEDE TRAFFIC OR FLOOD THE ROADWAY OR WHEN THE STORM SEWER SYSTEM IS NOT FULLY FUNCTIONAL.



SANDBAG DETAIL

SHEET 3 OF 3

Design Division


Texas Department of Transportation

TEMPORARY EROSION,
SEDIMENT AND WATER
POLLUTION CONTROL MEASURES
EROSION CONTROL LOG


EC(9)-16

FILE: ec916	DN: TxD	OT	ck: KM	DW:	LS/PT	ck: LS
© TxDOT: JULY 2016	CONT	SECT	JOB		HI	GHWAY
REVISIONS						
	DIST		COUNTY			SHEET NO.
			HAYS			80


LINEAR CONSTRUCTION THROUGH STAND OF TREES



PLAN VIEW PAVING UNDER TREES



TYPICAL TREE GROUPING PROTECTION



TYPICAL TREE PROTECTION

NOTES:

CRITICAL ROOT ZONE IS 1 FT. AWAY FROM TREE TRUNK FOR EVERY 1 IN. OF TREE DIAMETER MEASURED AT 4 FT. HEIGHT.

WATER TREES EVERY 2 WEEKS WITH A MINIMUM OF 100 GALLONS PER TREE.

SPRAY TREE WITH WATER TO REMOVE CONSTRUCTION DUST WHEN DIRECTED.

CONSTRUCTION FENCE SHALL BE 4 FT. TALL.

DO NOT PERFORM WORK OR STORE EQUIPMENT WITHIN PROTECTED AREA.

COVER THE CRITICAL ROOT ZONE BETWEEN THE PROTECTED AREA AND THE CONSTRUCTION ZONE WITH 4 IN. OF MULCH

PERFORM TREE TRIMMING AND WOUND REPAIR PER STANDARD SPECIFICATIONS.

DAMAGED AND EXPOSED ROOTS SHALL BE TRIMMED AND TREATED PER STANDARD SPECIFICATIONS. BACKFILL EXPOSED ROOTS WITH TOPSOIL WITHIN 24 HOURS OF EXPOSURE.

PLACE PLASTIC UNDER CONCRETE PLACED IN THE CRITICAL ROOT ZONE.

PLACE A ROOT BARRIER IN THE CRITICAL ROOT ZONE AT THE EDGE OF TREATED SUBGRADE TO THE DEPTH OF THE SUBGRADE.

ALL WORK IS SUBSIDIARY TO BID ITEM.



TREE PROTECTION DETAILS

TPD-19(AUS)

				 •
)TxDOT 2021	CONT	SECT	JOB	HIGHWAY
REVISIONS 16: SHEET CREATED				
19: APPROVED	DIST		COUNTY	SHEET NO.
			HAYS	81

The following TCEQ requirements (Form TCEQ-0592A, Rev. 7/15/15) are applicable to all work that disturbs 5 or more acres in the contributing zone of the Edwards Aquifer in Hays. Travis and/or Williamson Counties and must be adhered to by the Contractor and all Subcontractors:

- 1. A written notice of construction must be submitted to the TCEQ regional office at least 48 hours prior to the start of any ground disturbance or construction activities. This notice must include:
- the name of the approved project;
- the activity start date; and
- the contact information of the prime contractor.
- 2. All contractors conducting regulated activities associated with this project should be provided with complete copies of the approved Contributing Zone Plan (CZP) and the TCEQ letter indicating the specific conditions of its approval. During the course of these regulated activities, the contractor(s) should keep copies of the approval plan and approval letter on-site.
- 3. No hazardous substance storage tank shall be installed within 150 feet of a water supply source, distribution system, well, or sensitive feature.
- 4. Prior to beginning any construction activity, all temporary erosion and sedimentation (E&S) control measures must be properly installed and maintained in accordance with the manufacturers specifications. If inspections indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations. These controls must remain in place until the disturbed areas have been permanently stabilized.
- 5. Any sediment that escapes the construction site must be collected and properly disposed of before the next rain event to ensure it is not washed into surface streams, sensitive features, etc.
- 6. Sediment must be removed from the sediment traps or sedimentation basins when it occupies 50% of the basin's design capacity.
- 7. Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from being discharged offsite.
- 8. All excavated material that will be stored on-site must have proper E&S controls.
- 9. If portions of the site will have a cease in construction activity lasting longer than 14 days, soilstabilization in those areas shall be initiated as soon as possible prior to the 14th day of inactivity. If activity will resume prior to the 21st day, stabilization measures are not required. If drought conditions or inclement weather prevent action by the 14th day, stabilization measures shall be initiated as soon as possible.
- 10. The following records should be maintained and made available to the TCEQ upon request:
 - the dates when major grading activities occur;
 - the dates when construction activities temporarily or permanently cease on a portion of the site; and
 - the dates when stabilization measures are initiated.
- 11. The holder of any approved CZP must notify the appropriate regional office in writing and obtain approval from the executive director prior to initiating any of the following:
 - A. any physical or operational modification of any best management practices (BMPs) or structure(s), including but not limited to temporary or permanent ponds, dams, berms, silt fences, and diversionary structures;
 - B. any change in the nature or character of the regulated activity from that which was originally approved;

 - C. any change that would significantly impact the ability to prevent pollution of the Edwards Aquifer; or D. any development of land previously identified as undeveloped in the approved contributing zone plan.

TCEQ REGIONAL OFFICE

Austin Regional Office 12100 Park 35 Circle Bldg A, Room 179 Austin, Texas 78753 Phone: (512) 339-2929 Fax: (512) 339-3795



Austin District Standard

TCEQ REQUIREMENTS FOR THE CONTRIBUTING ZONE OF THE

EDWARDS AQUIFER

(DISTURBING 5 OR MORE ACRES)

TCEQ-CZ-19(AUS)

·		_		V 1 1 0 0 V
©T×DOT 2020	CONT	SECT	JOB	HIGHWAY
REVISIONS				
UPDATED 11/21/16: REQUIREMENTS UPDATED	DIST		COUNTY	SHEET NO.
9/24/19: UPDATED RELEASE YEAR			HAYS	82

Attachment H – Inspection, Maintenance, Repair and Retrofit Plan

These maintenance guidelines were prepared at the request of the Texas Commission of Environmental Quality (TCEQ) regarding their approval of an Edwards Aquifer Protection Plan for the above referenced project. These guidelines apply to the permanent storm water controls constructed for this project.

Pest management: Any vegetated areas that have noxious vegetation, insects, or other pests will be remedied with the minimum amount of selective pesticide necessary to control the pest. All chemicals are EPA labeled, registered, and approved. Personnel licensed and/or trained according to Texas Department of Agriculture (TDA) laws and regulations will apply pesticides. Records are kept for each application in accordance with TDA laws and regulations.

Seasonal mowing and vegetation management: Right-of-Way areas, which includes the vegetative filter strip BMP for this project, will be mowed by contract. The cutting height is usually 5-7 inches for all areas.

Inspection cycles: Maintenance forces will review roadways and roadsides at least twice per year. Any problem areas are noted particularly if there is an absence of vegetation, any accumulation of brush, debris or litter, and/or any areas of significant erosion. These items will then be scheduled for repair on priority basis.

Debris and litter removal: Litter, debris and brush accumulation is assessed not only for aesthetic reasons but also for the tendency to clog drainage paths or impede the intended flow of a structure's hydraulic design. Areas are cleaned periodically by state forces or by outside contractor. Areas documented as trouble spots are scheduled on a priority basis.

Sediment removal: During inspections if sediment has accumulated to a depth that hinders original design characteristics it will be removed. Excessive sedimentation, or a significant load of silt, does not normally occur in filter strip areas, grassy swale areas, or in permanent pond structures after project completion, but it may occur from other drainage areas or construction underway beyond State right-ofway.

Maintenance Contact

The contact for questions or concerns pertaining to maintenance of the facility is listed below.

Mr. Jerry Borcherding

Hays County

2171 Yarrington Rd., Kyle, Texas 78640

Tel: 512.393.7385

Signature			

Attachment J – Measures for Minimizing Surface Stream Contamination

The project will install vegetative filter strips to treat the runoff from the impervious surfaces. From these filter strips the run-off travels to grass lined ditches. The treated runoff ultimately discharges into the Bear Creek discharges.

The project will be constructed pursuant to TCEQ's Construction General Permit No. 150000, and these concerns are addressed by the projects SW3P which is included in this application. Disturbed areas will be re-vegetated as soon as practical. The project is not substantially changing the way in which waters enter streams.

Attachment K – Volume and Character of Stormwater

The quality of storm water is affected by the quantity and type of traffic using this road. However, this project will not affect the quantity or type of traffic using the road, therefore there should not be any substantive change in pollutant loading. The roadway improvements are intended to increase vehicular safety, and this may result in reduced pollutants being accidentally discharged to the road surface. The runoff coefficient for the site before and after construction is 0.39 and 0.46, respectively. See table below for the calculation of the total runoff coefficients for proposed and existing.

	Project Runoff Coefficient								
	Area Runoff Coefficient								
	Total area (sq. ft)	96,368.38							
	Impervious Exist (sq.ft.)	24,928.10	0.95	0.39					
Exist	Pervious Exist (sq.ft.)	71,440.28	0.2	0.39					
	Impervious Proposed (sq.ft.)	0.95	0.46						
Proposed	Pervious Proposed (sq.ft.)	63,462.51	0.2	0.46					



Small construction sites disturb at least one but less than five acres or are part of a larger common plan of development or sale that disturbs between one and five acres. Operators of small construction sites will fill out this notice. Operators will then post this notice at the construction site in a location where it is safely and readily available for viewing by the general public and local, state, and federal authorities. Additional information about the TCEQ Construction Stormwater General Permit may be found on TCEQ's webpage on Assistance Tools for Construction Stormwater General Permits.

Note: You must also develop a Stormwater Pollution Prevention Plan prior to the commencement of construction.

Operator

Hays County

Name:

Contact Name and Phone Number	Wade Benton (512)-539-1957
Project Description: Physical Location/Description Bear Creek F	ass at Bear Creek
Estimated Start Date January 2024	
Projected End Date or Date Disturbed Soils Wil Stabilized_September 2024	l Be
Location of Stormwater Pollution 2171 Yarrington Rd. Kyle, TX 78640	Prevention Plan (SWP3): Transportation Department
the following certification must be completed: Wade Benton certify under penalty of law that I have read are authorization under Part II.E.2. of TPDES Generations permit. A stormwater pollution prevention construction, according to permit requirement Municipal Separate Storm Sewer Systems (MS4)	Inder Part II.E.2. (Obtaining Authorization to Discharge) ped or Printed Name Person Completing This Certification) and understand the eligibility requirements for claiming an ral Permit TXR150000 and agree to comply with the terms of a plan has been developed and will be implemented prior to s. A copy of this signed notice is supplied to the operator of the off discharges enter an MS4. I am aware there are significant a conducting unauthorized discharges, including the possibility ins.
Signature and Title	Date
Name of MS4 Operator notified: Hays Cou	nty and Date notified (per Part II.F.3.):
Date Site Notice Removed	
TCEQ-20963 (12-19-2022)	Page 1 of 1

Agent Authorization Form

For Required Signature
Edwards Aquifer Protection Program
Relating to 30 TAC Chapter 213
Effective June 1, 1999

l	Jerry Borcherding	
	Print Name	
	Transportation Director	
	Title - Owner/President/Other	
of	Hays County	
	Corporation/Partnership/Entity Name	
have authorized	Wade Benton, P.E.	
	Print Name of Agent/Engineer	
of	Garver, LLC	
	Print Name of Firm	

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- 2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- 3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

LISA RODRIGUEZ S Notery Public, State of Texas Comm. Expires 07-15-2026

Notary ID 6616441

Applicant's Signature	icherding	<u> </u>	<u> </u>	
THE STATE OF <u>Tex45</u> §				
County of Hays §				
BEFORE ME, the undersigned a to me to be the person whose r me that (s)he executed same for	name is subscribed to t	he foregoing instru	ment, and acknowledge	29 IOWN ed to
GIVEN under my hand and seal	of office on this $\overline{28}$ d	ay of <u>June</u> ,	<u>2023</u> .	
LISA RODRIGUEZ	NOTARY PUBLIC Lisa Ro			
Notery Public, State of Texas	Typed or Printed N	lame of Notary		

MY COMMISSION EXPIRES: 7/15/2026

Application Fee Form

Texas Commission on Environmental Quality Name of Proposed Regulated Entity: <u>Bear Creek Low Water Crossing Improvements</u> Regulated Entity Location: <u>Hays County</u>										
Name of Customer: <u>Hays County</u> Contact Person: <u>Wade Benton, Pl</u> Customer Reference Number (if i Regulated Entity Reference Number Austin Regional Office (3373)	 ssued):CN <u>601098205</u>	e: <u>512-539-1957</u>								
Hays	Travis	□w	illiamson							
San Antonio Regional Office (336	_									
	Medina		ralde							
☐ Bexar	=		uide							
Comal	∐ Kinney		la ta tha Tayas							
Application fees must be paid by										
Commission on Environmental C										
form must be submitted with yo										
Austin Regional Office		an Antonio Regional O								
Mailed to: TCEQ - Cashier		overnight Delivery to: 1	CEQ - Cashier							
Revenues Section	1	2100 Park 35 Circle								
Mail Code 214	В	uilding A, 3rd Floor								
P.O. Box 13088	Α	ustin, TX 78753								
Austin, TX 78711-3088	(!	512)239-0357								
Site Location (Check All That App	oly):									
Recharge Zone	Contributing Zone	☐ Transi	tion Zone							
Type of Pla	ın	Size	Fee Due							
Water Pollution Abatement Plan,	Contributing Zone									
Plan: One Single Family Residenti	al Dwelling	Acres	\$							
Water Pollution Abatement Plan,	Contributing Zone									
Plan: Multiple Single Family Resid	lential and Parks	Acres	\$							
Water Pollution Abatement Plan,										
Plan: Non-residential	2 Acres	\$ 4,000								
Sewage Collection System	L.F,	\$								
Lift Stations without sewer lines	Acres	\$								
Underground or Aboveground St	Tanks	\$								
Piping System(s)(only)		Each	\$							
Exception		Each	\$							
Extension of Time		Each	\$							

Signature: Wall Benk Date: 8/16/23

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

Project	Project Area in Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional,	< 1	\$3,000
multi-family residential, schools, and other sites	1 < 5	\$4,000
where regulated activities will occur)	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

Project	Cost per Linear Foot	Minimum Fee- Maximum Fee
Sewage Collection Systems	\$0.50	\$650 - \$6,500

Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or Piping System	Minimum Fee- Maximum Fee
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

Project	Fee
Exception Request	\$500

Extension of Time Requests

Project	Fee
Extension of Time Request	\$150



TCEQ Core Data Form

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information

1. Reason for Submission (If other is checked please describe in space provided.)

New Perr New Perr	nit, Registra	ation or A	Authorization	(Core Data F	orm sl	hould be s	ubmitte	ed with	the progi	ram apı	olication.)				
Renewal	(Core Data	Form sho	ould be submi	tted with the	renev	wal form)			o	ther					
for CN o						llow this li CN or RN Central R	numbe	ers in	3. Reg	3. Regulated Entity Reference Number (if issued) RN					
ECTIO	N II:	Cus	tomer	Infor	ma	tion									
4. General Cu	istomer Ir	format	ion	5. Effective	ve Da	te for Cu	stome	r Info	rmation	Update	es (mm/dd/	уууу)			
☐ New Custon☐ Change in L	egal Name	-	le with the Te	•	of Sta	ate or Texa	as Com	-	r of Public	Accour		•	·	•	
The Custome (SOS) or Texa					l auto	omaticall	y base	ed on v	what is co	urrent	and active	with th	ne Texas Seci	retary of State	
6. Customer	Legal Nan	ne (If an	individual, pri	nt last name	first:	eg: Doe, J	ohn)			<u>If nev</u>	Customer,	enter pre	evious Custom	er below:	
Hays County															
7. TX SOS/CPA Filing Number 8. TX Sta			8. TX Stat	te Tax	(ID (11 di	gits)		9. Federal Tax ID (9 digits) 10. DUNS Numb applicable)			Number (if				
11. Type of C	ustomer:		Corpora	tion					☐ Individ	ividual Partnership: ☐ General ☐ Limi				neral Limited	
Government: [City 🛛	County [☐ Federal ☐	Local 🗌 Sta	ate 🗌	Other			Sole Pr	roprieto	rship	Ot	her:		
12. Number	of Employ	ees								13. lı	ndepender	itly Ow	ned and Ope	erated?	
0-20	21-100 [] 101-2	50 🗌 251-	500 🛭 50	01 and	d higher				☐ Ye	s	☐ No			
14. Custome	Role (Pro	posed or	Actual) – as i	it relates to t	he Reg	gulated En	itity list	ed on t	this form.	Please (heck one of	the follo	owing		
Owner Occupation	al Licensee	_	erator esponsible Pa		_	r & Opera P/BSA App					Other:				
15. Mailing															
Address:			Rd. Suite 300		1		1		1	1			T		
	City	Kyle				State	TX		ZIP	7864)		ZIP + 4	6657	
16. Country I	Mailing In	formati	on (if outside	USA)				17.	E-Mail Ac	ddress	(if applicabl	e)			
								jerry	ry@co.hays.tx.us						
18. Telephone Number 19. Extension o				n or C	ode			20. Fax N	umber	(if applicable)					

TCEQ-10400 (11/22) Page 1 of 3

512) 393-7385		() -
----------------	--	-------

SECTION III: Regulated Entity Information

21. General Regulated En	tity Informa	ation (If 'New Re	gulated Entity" is sel	ected, a new p	ermit application	on is also required.,		
New Regulated Entity	Update to	Regulated Entity	/ Name	e to Regulated	Entity Informat	ion		
The Regulated Entity Nar as Inc, LP, or LLC).	ne submitte	d may be updo	ated, in order to m	eet TCEQ Co	re Data Stand	lards (removal o	f organization	nal endings such
22. Regulated Entity Nam	ie (Enter nam	ne of the site whe	re the regulated acti	on is taking pl	ace.)			
Bear Creek Low Water Crossi	ng Improvem	ents						
23. Street Address of the Regulated Entity:								
(No PO Boxes)	City		State		ZIP		ZIP + 4	
24. County							•	
If no Street Address is provided, fields 25-28 are required.								
25. Description to Physical Location:	Bear Creek	Pass at Bear Cree	ek					
26. Nearest City					;	State	Nea	rest ZIP Code
Dripping Springs					Т	·X	787	37
Latitude/Longitude are re used to supply coordinate	-	-	-		Data Standare	ds. (Geocoding o	f the Physical	Address may be
_	es where no	-	-	accuracy).	Data Standard		f the Physical	
used to supply coordinate	es where no	ne have been p	-	accuracy).	ongitude (W)			
27. Latitude (N) In Decim Degrees 30	al: Minutes	30.160831	Seconds 38.9916	28. L	ongitude (W)	In Decimal: Minutes	-97.9450 56	34 Seconds 42.1224
27. Latitude (N) In Decim Degrees 30 29. Primary SIC Code	Minutes 30.	30.160831 9 Secondary SIC	Seconds 38.9916	28. L Degra 31. Prima	ongitude (W) ees 97 ry NAICS Cod	In Decimal: Minutes 32. Se	-97.9450 56 econdary NAI	34 Seconds 42.1224
used to supply coordinate 27. Latitude (N) In Decim Degrees 30 29. Primary SIC Code (4 digits)	Minutes 30.	30.160831	Seconds 38.9916	28. L Degri 31. Prima (5 or 6 dig	ongitude (W) ees 97 ry NAICS Cod	In Decimal: Minutes 32. Se	-97.9450 56	34 Seconds 42.1224
used to supply coordinate 27. Latitude (N) In Decim Degrees 30 29. Primary SIC Code (4 digits) 1611	Minutes 30.	30.160831 9 Secondary SIC ligits)	Seconds 38.9916 Code	28. L Degra 31. Prima (5 or 6 dig) 237310	97 ry NAICS Cod	In Decimal: Minutes 32. Se	-97.9450 56 econdary NAI	34 Seconds 42.1224
used to supply coordinate 27. Latitude (N) In Decim Degrees 30 29. Primary SIC Code (4 digits) 1611 33. What is the Primary E	Minutes 30. (4 d	30.160831 9 Secondary SIC ligits)	Seconds 38.9916 Code	28. L Degra 31. Prima (5 or 6 dig) 237310	97 ry NAICS Cod	In Decimal: Minutes 32. Se	-97.9450 56 econdary NAI	34 Seconds 42.1224
used to supply coordinate 27. Latitude (N) In Decim Degrees 30 29. Primary SIC Code (4 digits) 1611	Minutes 30. (4 d	30.160831 9 Secondary SIC ligits)	Seconds 38.9916 Code	28. L Degra 31. Prima (5 or 6 dig) 237310	97 ry NAICS Cod	In Decimal: Minutes 32. Se	-97.9450 56 econdary NAI	34 Seconds 42.1224
used to supply coordinate 27. Latitude (N) In Decim Degrees 30 29. Primary SIC Code (4 digits) 1611 33. What is the Primary E	Minutes 30. (4 d	30.160831 9 Secondary SIC ligits) this entity? (E	Seconds 38.9916 Code	28. L Degra 31. Prima (5 or 6 dig) 237310	97 ry NAICS Cod	In Decimal: Minutes 32. Se	-97.9450 56 econdary NAI	34 Seconds 42.1224
used to supply coordinate 27. Latitude (N) In Decim Degrees 30 29. Primary SIC Code (4 digits) 1611 33. What is the Primary E Grading, Paving, & Drainage	Minutes 30. (4 d	30.160831 9 Secondary SIC ligits) this entity? (C	Seconds 38.9916 Code	28. L Degra 31. Prima (5 or 6 dig) 237310	97 ry NAICS Cod	In Decimal: Minutes 32. Se	-97.9450 56 econdary NAI	34 Seconds 42.1224
used to supply coordinate 27. Latitude (N) In Decim Degrees 30 29. Primary SIC Code (4 digits) 1611 33. What is the Primary E Grading, Paving, & Drainage 34. Mailing	Minutes 30. (4 d	30.160831 9 Secondary SIC ligits) this entity? (E	Seconds 38.9916 Code	28. L Degra 31. Prima (5 or 6 dig) 237310	97 ry NAICS Cod	In Decimal: Minutes 32. Se	-97.9450 56 econdary NAI	34 Seconds 42.1224
used to supply coordinate 27. Latitude (N) In Decim Degrees 30 29. Primary SIC Code (4 digits) 1611 33. What is the Primary E Grading, Paving, & Drainage 34. Mailing	Minutes 30. (4 decomposition of the content of the	30.160831 9 Secondary SIC ligits) this entity? (C	Seconds 38.9916 Code State	28. L Degri 31. Prima (5 or 6 dig 237310 or NAICS desc	ongitude (W) ees 97 ry NAICS Cod ts)	In Decimal: Minutes e 32. Se (5 or 6	-97.9450	34 Seconds 42.1224 CS Code
used to supply coordinate 27. Latitude (N) In Decim Degrees 30 29. Primary SIC Code (4 digits) 1611 33. What is the Primary E Grading, Paving, & Drainage 34. Mailing Address:	Minutes 30. (4 decomposition of the content of the	30.160831 9 Secondary SIC ligits) this entity? (E	Seconds 38.9916 Code State	28. L Degri 31. Prima (5 or 6 dig 237310 or NAICS desc	ongitude (W) ees 97 ry NAICS Cod tts) ription.)	In Decimal: Minutes e 32. Se (5 or 6	-97.9450 56 econdary NAI digits)	34 Seconds 42.1224 CS Code

39. TCEQ Programs and ID Numbers Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

TCEQ-10400 (11/22) Page 2 of 3

Dam Safety		Dietriete M. Edwards Aquifor			Emissions Invento	ry Air	Industrial Hazardous Waste	
☐ Dam Safety		☐ Districts ☐ Edwards Aquifer			_ Elinasions invento	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	J Measural Hazardous Hasse	
☐ Municipal So	lid Waste	New Source	OSSF		☐ Petroleum Storage Tank		☐ PWS	
Sludge		Storm Water	☐ Title V Air	☐ Title V Air			Used Oil	
☐ Voluntary Cle	eanup	Wastewater Wastewater		lture [ure Water Rights		Other:	
SECTION IV: Preparer Information 40 Name: Wade Benton, PF 41, Title: Sr. Project Manager								
40. Name: Wade Benton, PE 41. Title: 42. Telephone Number 43. Ext./Code 44. Fax Number 45. E-Mail A								
512) 539-1957-	·							
SECTION V: Authorized Signature 6. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority o submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.								
. By my signature	below, I certify	, to the best of my kn	owledge, that the information	on provided in a	this form is true and updates to the ID nu	complete, and t	hat I have signature authority in field 39.	
. By my signature	below, I certify	,, to the best of my kno e entity specified in Se	owledge, that the information	on provided in quired for the u	this form is true and updates to the ID nu Sr. Project Man	mbers identified	hat I have signature authority in field 39.	

Company:	Garver, LLC Job Title: Sr. Project Manager				
Name (In Print):	Wade Benton, PE			Phone:	(512) 539- 1957
Signature:	Wade Brand			Date:	8/16/23

Page 3 of 3 TCEQ-10400 (11/22)