# WATER POLLUTION ABATEMENT PLAN & ORGANIZED SEWAGE COLLECTION PLAN APPLICATION

**FOR** 

### TWELVE OAKS PROFESSIONAL PARK

HWY 29 W Liberty Hill, TX 78642

### Prepared For:


Twelve Oaks Professional Park Commercial LP 14205 N MOPAC EXPY, STE 450 Austin, TX 78728

### Prepared By:



Sandlin Services, LLC TBPELS Firm # 21356 P: (806) 679-7303

September 5, 2023





### TABLE OF CONTENTS

Edwards Aquifer Application Cover Page (TCEQ-20705)

General Information Form (TCEQ-0587)

Attachment A – Road Map

Attachment B – USGS / Edwards Recharge Zone Map

Attachment C – Project Description

Geologic Assessment Form (TCEQ-0585)

Attachment A – Geologic Assessment Table (TCEQ-0585-Table)

Attachment B – Stratigraphic Column

Attachment C – Site Geology

Attachment D – Site Geologic Map(s)

Water Pollution Abatement Plan Application (TCEQ-0584)

Attachment A – Factors Affecting Surface Water Quality

Attachment B – Volume and Character of Stormwater

Attachment C – Suitability Letter from Authorized Agent (if OSSF is proposed)

Attachment D – Exception to the Required Geologic Assessment (if requested)

Site Plan

Organized Sewage Collection System Plan (TCEQ-0582)

Attachment A – SCS Engineering Design Report

Attachment B – Justification and Calculations for Deviation in Straight Alignment Without Manholes

Attachment C – Justification for Variance from Maximum Manhole Spacing

Attachment D - Calculations for Slopes for Flows Greater Than 10.0 Feet Per Second

Site Plan

Final Plan and Profile Sheets

Lift Station / Force Main System Application (TCEQ-0624) if applicable

Attachment A – Engineering Design Report

Site Plan

Final Plan and Profile Sheets

Temporary Stormwater Section (TCEQ-0602)

Attachment A – Spill Response Actions

Attachment B – Potential Sources of Contamination

Attachment C – Sequence of Major Activities


Attachment D – Temporary Best Management Practices and Measures

Attachment E – Request to Temporarily Seal a Feature, if sealing a feature

Attachment F – Structural Practices

Attachment G – Drainage Area Map

Attachment H - Temporary Sediment Pond(s) Plans and Calculations





Attachment I – Inspection and maintenance for BMPs

Attachment J – Schedule of Interim and Permanent Soil Stabilization Practices

### Permanent Stormwater Section (TCEQ-0600)

Attachment A – 20% or Less Impervious Cover Waiver (if requested for multi-family, school, or small business site)

Attachment B – BMPs for Upgradient Stormwater

Attachment C – BMPs for On-site Stormwater

Attachment D – BMPs for Surface Streams

Attachment E – Request to Seal Features (if sealing a feature)

Attachment F – Construction Plans

Attachment G – Inspection, Maintenance, Repair and Retrofit Plan

Attachment H – Pilot-Scale Field Testing Plan (if proposed)

Attachment I – Measures for Minimizing Surface Stream Contamination

Agent Authorization Form (TCEQ-0599)

Application Fee Form (TCEQ-0574)

Check Payable to the "Texas Commission on Environmental Quality"

Core Data Form (TCEQ-10400)



# Edwards Aquifer Application Cover Page (TCEQ-20705)

### **Texas Commission on Environmental Quality**

# **Edwards Aquifer Application Cover Page**

### **Our Review of Your Application**

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with 30 TAC 213.

#### **Administrative Review**

- 1. <u>Edwards Aquifer applications</u> must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.
  - To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <a href="http://www.tceq.texas.gov/field/eapp">http://www.tceq.texas.gov/field/eapp</a>.
- 2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
- 3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
- 4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.
  - An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.
- 5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
- 6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

### **Technical Review**

- 1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
- 2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

- clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.
- 3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
- 4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

### **Mid-Review Modifications**

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity Name: Twelve Oaks Professional Park			2. Regulated Entity No.:					
3. Customer Name: Twelve Oaks Professional Park Commercial LP		4. Customer No.:						
5. Project Type: (Please circle/check one)	New	Modification Extensi		Extension Exception				
6. Plan Type: (Please circle/check one)	WPAP CZP	SCS	UST	AST	EXP	EXT	Technical Clarification	Optional Enhanced Measures
7. Land Use: (Please circle/check one)			tial	8. Site (acres):		e (acres):	3.62	
9. Application Fee:	\$4,263	10. Permanent l		BMP(s	SMP(s): Contech Jellyfish Filter		sh Filter	
11. SCS (Linear Ft.):	526	12. AST/UST (No. T			o. Tar	ıks):		
13. County:	Williamson	14. Watershed:					North Fork San Gabriel River	

## **Application Distribution**

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field\_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region			
County:	Hays	Travis	Williamson
Original (1 req.)	_	_	_x_
Region (1 req.)	_	_	_X_
County(ies)	_	_	_x_
Groundwater Conservation District(s)	Edwards Aquifer Authority Barton Springs/ Edwards Aquifer Hays Trinity Plum Creek	Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	AustinBudaDripping SpringsKyleMountain CitySan MarcosWimberleyWoodcreek	AustinBee CavePflugervilleRollingwoodRound RockSunset ValleyWest Lake Hills	AustinCedar ParkFlorenceGeorgetownJerrellLeander _x_Liberty HillPflugerville Round Rock

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)					
Region (1 req.)	_				
County(ies)					
Groundwater Conservation District(s)	Edwards Aquifer Authority Trinity-Glen Rose	Edwards Aquifer Authority	Kinney	EAA Medina	EAA Uvalde
City(ies) Jurisdiction	Castle HillsFair Oaks Ranch _Helotes _Hill Country Village _Hollywood Park _San Antonio (SAWS) _Shavano Park	BulverdeFair Oaks RanchGarden RidgeNew BraunfelsSchertz	NA	San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.				
NICK SANDLIN, P.E. (SANDLIN SERVICES, LLC)				
Print Name of Customer/Authorized Agent				
Nick Sole	9/5/2023			
Signature of Customer/Authorized Agent	Date			

**FOR TCEQ INTERNAL USE ONLY**			
Date(s)Reviewed:	Date A	dministratively Complete:	
Received From:	Correct Number of Copies:		
Received By:	Distrib	ution Date:	
EAPP File Number:	Comple	ex:	
Admin. Review(s) (No.):	No. AR	No. AR Rounds:	
Delinquent Fees (Y/N):	Review	Review Time Spent:	
Lat./Long. Verified:	SOS Cu	astomer Verification:	
Agent Authorization Complete/Notarized (Y/N):	Fee	Payable to TCEQ (Y/N):	
Core Data Form Complete (Y/N):	Check:	Signed (Y/N):	
Core Data Form Incomplete Nos.:		Less than 90 days old (Y/N):	



# General Information Form (TCEQ-0587)

### **General Information Form**

**Texas Commission on Environmental Quality** 

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

### Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:

Print Name of Customer/Agent: NICK SANDLIN, P.E. (SANDLIN SERVICES, LLC)

Date: 9/5/2023
Signature of Customer/Agent:

**Project Information**1. Regulated Entity Name: TWELVE OAKS PROFESSIONAL PARK

2. County: WILLIAMSON

3. Stream Basin: BRAZOS RIVER

4. Groundwater Conservation District (If applicable): N/A

5. Edwards Aquifer Zone:
Recharge Zone
Transition Zone
6. Plan Type:
WPAP

SCS UST

Modification Exception Request

**AST** 

NICHOLAS R. SANDLIN

124404

CENSEO

NICHOLAS R. SANDLIN

124404

Vinibel

7.	Customer (Applicant):	
	Contact Person: <u>Charbel Dahdah</u> Entity: <u>TWELVE OAKS PROFESSIONAL PARK COMM</u> Mailing Address: <u>7801 N CAPITAL OF TEXAS HIGHV</u> City, State: <u>AUSTIN, TX</u> Telephone: <u>281-467-7422</u> Email Address: <u>cdahdah@cadre-usa.com</u>	
8.	Agent/Representative (If any):	
	Contact Person: NICK SANDLIN, P.E. Entity: SANDLIN SERVICES, LLC Mailing Address: 9111 JOLLYVILLE RD, STE 212 City, State: AUSTIN, TX Telephone: 806-679-7303 Email Address: nick@sandlinservices.com	Zip: <u>78759</u> FAX:
9.	Project Location:	
	<ul> <li>☐ The project site is located inside the city limits</li> <li>☐ The project site is located outside the city limit jurisdiction) of <u>City of Liberty Hill</u>.</li> <li>☐ The project site is not located within any city's</li> </ul>	s but inside the ETJ (extra-territorial
10.	The location of the project site is described bel detail and clarity so that the TCEQ's Regional st boundaries for a field investigation.	
	Northeast of the intersection of State Highway Hill, TX 78642 - 2021 SH 29, Liberty Hill, TX	
11.	Attachment A – Road Map. A road map showing project site is attached. The project location are the map.	_
12.	USGS Quadrangle Map (Scale: 1" = 2000') of the map(s) clearly show:	
	<ul> <li>☑ Project site boundaries.</li> <li>☑ USGS Quadrangle Name(s).</li> <li>☑ Boundaries of the Recharge Zone (and Trangle Drainage path from the project site to the boundaries.</li> </ul>	
13.	Sufficient survey staking is provided on the protect the boundaries and alignment of the regulated features noted in the Geologic Assessment.	ject to allow TCEQ regional staff to locate

Sur	rvey staking will be completed by this date:
na	tachment C – Project Description. Attached at the end of this form is a detailed rrative description of the proposed project. The project description is consistent roughout the application and contains, at a minimum, the following details:
	Area of the site Offsite areas Impervious cover Permanent BMP(s) Proposed site use Site history Previous development Area(s) to be demolished
15. Existin	g project site conditions are noted below:
	Existing commercial site Existing industrial site Existing residential site Existing paved and/or unpaved roads Undeveloped (Cleared) Undeveloped (Undisturbed/Uncleared) Other:
Prohib	oited Activities
·	m aware that the following activities are prohibited on the Recharge Zone and are not oposed for this project:
(1)	Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
(2)	New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
(3)	Land disposal of Class I wastes, as defined in 30 TAC §335.1;
(4)	The use of sewage holding tanks as parts of organized collection systems; and
(5)	New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
(6)	New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.
	m aware that the following activities are prohibited on the Transition Zone and are t proposed for this project:
(1)	Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground Injection Control);

- (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and
- (3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.

### Administrative Information

18. The	e fee for the plan(s) is based on:
	For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur.  For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines.  For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems.  A request for an exception to any substantive portion of the regulations related to the protection of water quality.  A request for an extension to a previously approved plan.
19. 🔀	Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:
	<ul> <li>☐ TCEQ cashier</li> <li>☐ Austin Regional Office (for projects in Hays, Travis, and Williamson Counties)</li> <li>☐ San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)</li> </ul>
20.	Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
21.	No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.



### **General Information Form** (TCEQ-0587)

### Attachment A: Road Map




Source: Google Earth Pro (accessed 08/15/2023)



### **General Information Form** (TCEQ-0587)

### Attachment B: USGS Quadrangle Map Edwards Aquifer Recharge Zone Map FEMA FIRM Map






### **EDWARDS AQUIFER ZONE MAP**

TWELVE OAKS PROFESSIONAL PARK


Kauffman Loop & W SH 29 Georgetown, Texas 78628 Source: TCEQ Edwards Aquifer Viewer Prepared: August 15, 2023







### FEMA FIRM MAP




Source: Portion of FEMA FIRMette Map Panel 48491C0275E (effective 09/26/2008)





Source: Portion of FEMA FIRM Map Panel 48491C0275E (effective 09/26/2008)





Source: Drainage path from USGS StreamStats (accessed 08/17/2023)



# General Information Form (TCEQ-0587)

# Attachment C: Project Description

Proposed Development

The 3.62 AC project site is located on the northwest corner of the intersection of Kauffman Loop and W SH 29, Liberty Hill, Texas 78642 (WCAD Parcel # R641660). The property is located inside the Liberty Hill ETJ 2019 in Williamson County. The project site is currently undeveloped land. Proposed development is four (4) professional office buildings with associated paving, drainage, utility and water quality infrastructure. The property is within the Edwards Aquifer Recharge Zone and will therefore need a Water Pollution Abatement Plan (WPAP). The WPAP proposes a Contech Jellyfish Filter and Vegetative Filter Strip (VFS) BMPs for permanent stormwater water quality control.

Site Description and History

The 3.62 AC project site property is owned by Twelve Oaks Professional Park Commercial, LP (Warranty Deed Document # 2023002896, dated 01/09/2023, with additional 12 Oaks Village Commercial Property Covenants, Conditions and Restrictions Document # 2023002582, dated 01/09/2023). Legal description of the property is AW0005 AW0005 - Fisk, G. Sur., ACRES 3.624. Survey of the 3.624 AC property includes Lot 1 of BLOCK A in the 12 Oaks Village Final Plat and Survey by HR Green dated 10/04/2022.

Total land area (3.62 AC) is on land with 0% - 15% slopes. The elevation is between 970 FT and 980 FT. Vegetation at the undeveloped site is primarily cedar and native vegetation.

Access

Two access points are proposed for the site: one access point from SH 29 and one access point from Kauffman Loop.

Impervious Cover (IC)

Total existing area of impervious cover is approximately 0.0 acres.

Total proposed Project Site IC is 2.93 AC, or 80.8%, which is associated with the proposed 38,700 SF of four office buildings and the associated civil infrastructure. Existing and proposed areas of impervious cover will be treated as shown in the permanent stormwater section.

Watershed and FEMA Floodplain Information

### TWELVE OAKS PROFESSIONAL PARK WPAP & SCS PLAN



The project site is within the North Fork San Gabriel River Watershed, which drains to the Brazos River Basin. No surface streams run across the property. Drainage is generally to the east-northeast to the proposed Regional Detention Pond, that would eventually drain to the Middle Fork San Gabriel River, approximately one mile east of the site.

There is no portion of the project site located within the 100-year floodplain as defined by FEMA FIRM Panel No. 48491C0275E (dated 09-26-2008). All development will remain outside of the FEMA floodplain. The proposed development and infrastructure include 2.93 AC of impervious over (IC), approximately 80.8% of the total site area. There are no proposed impacts to the existing jurisdictional waters by construction.

Temporary Best Management Practices (BMPs)

Construction practices shall disturb the minimal amount of existing ground cover as required for land clearing, grading, and construction activity for the shortest amount of time possible to minimize the potential of erosion and sedimentation from the site.

Prior to soil disturbing construction activity, temporary BMPs will be installed. Silt fencing will be installed along the down-gradient sides of the property to intercept and detain waterborne sediment from unprotected areas. The silt fence shall remain in place until the disturbed area is permanently stabilized.

Permanent Best Management Practices (BMPs)

A Contech Jellyfish Filter and Vegetated Filter Strip (VFS) permanent BMPs are proposed for stormwater drainage and water quality at the developed project site. Detention for the Twelve Oaks Professional Park development will be handled by the 12 Oaks Village Regional Detention Pond.

After construction activities are complete, the Contech Jellyfish Filter permanent BMP will be maintained as described in Attachment G of the Permanent Stormwater Section. Permanent seeding, sodding or mulching will be utilized as described in Attachment J of the Temporary Stormwater Section. Permanent BMPs for trash, herbicide/pesticide use, and general maintenance of the Contech Jellyfish BMP is also described in Attachment G of the Permanent Stormwater Section.

Offsite Areas

No offsite areas are anticipated to be affected by pre and post construction activities at the site. Temporary BMPs will minimize any anticipated effects of the proposed construction activities. Permanent BMPs will address any anticipated water quality issues at the developed site.



# Geologic Assessment Form (TCEQ-0585)



**Environmental Services, Inc.** 


### GEOLOGIC ASSESSMENT MORNINGSTAR RANCH (DIPPREY TRACT) LEANDER, WILLIAMSON COUNTY, TEXAS HJN 140011 GA

### PREPARED FOR:

MARLIN ATLANTIS GROUP DALLAS, TEXAS

### **PREPARED BY:**

HORIZON ENVIRONMENTAL SERVICES, INC. TBPG FIRM REGISTRATION NO. 50488



**SEPTEMBER 2014** 



### **TABLE OF CONTENTS**

SECTION	ON		PAGE
LIST O	F TABLE	:s	iii
LIST O	F APPEN	NDICES	iii
TCEQ (	PRO	USIC ASSESSMENT FORMUSIC INFORMATION	1
ADDITI	IONAL C	OMMENTS	4
1.0	INTR	RODUCTION AND METHODOLOGY	4
2.0	2.1 2.2 2.3 2.4 2.5 2.6 2.7	IRONMENTAL SETTING  LAND USE  TOPOGRAPHY AND SURFACE WATER  EDWARDS AQUIFER ZONE  SURFACE SOILS  GEOLOGY  WATER WELLS  GEOLOGIC AND MANMADE FEATURES	
3.0	CON	ICLUSIONS AND RECOMMENDATIONS	9
4.0	REF	ERENCES	10



### LIST OF TABLES

<b>TABL</b>	E E E E E E E E E E E E E E E E E E E	PAGE
1 2	SURFACE SOILSGEOLOGIC STRATIGRAPHIC COLUMN	
<u>APPE</u>	LIST OF APPENDICES	
A B C D	PROJECT FIGURES SITE GEOLOGIC MAP SITE GEOLOGIC ASSESSMENT TABLE SITE PHOTOGRAPHS	



### TCEQ GEOLOGIC ASSESSMENT FORM

For Regulated Activities on The Edwards Aquifer Recharge/Transition Zones and Relating to 30 TAC 213.5(b)(3), Effective June 1, 1999

REGULATED ENTITY NAME:	Morningst	ar Ranch; Leander, \	Williamson County, Texas
TYPE OF PROJECT: X WPAP	_ AST	X SCS	_ UST
LOCATION OF PROJECT: X Recha	arge Zone	Transition Zone	Contributing Zone

### **PROJECT INFORMATION**

Figure 1 shows the Site Location and Edwards Aquifer Recharge Zone.

- 1. <u>X</u> Geologic or manmade features are described and evaluated using the attached **GEOLOGIC ASSESSMENT TABLE** provided in Appendix C.
- 2. X Soil cover on the project site is summarized in the table below (Table 1) and uses the Soil Conservation Service (SCS) Hydrologic Soil Groups\* (*Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A*, SCS, 1986) (NRCS, 1975, and Werchan et al., 1983).

### **TABLE 1 – SURFACE SOILS**

Soil Units, Infiltration Characteristics & Thickness			
Soil Name	Group*	Thickness (feet)	
CfB - Crawford clay, 1- 3% slopes	D	1 - 2	
FaA - Fairlie clay, 0-1% slopes	D	1 - 2	
FaB - Fairlie clay, 1-2% slopes	D	1 - 2	
GeB - Georgetown clay loam, 0-2% slopes	D	2 - 3	
GsB - Georgetown stony clay loam, 1-3% slopes	D	1 - 2	

(Abbreviated)					
A. Soils having a <u>high infiltration</u> rate when thoroughly wetted.					
B. Soils having a <u>moderate infiltration</u> rate when thoroughly wetted.					
C. Soils having a <u>slow infiltration</u> rate when thoroughly wetted.					
D. Soils having a <u>very slow infiltration</u> rate when thoroughly wetted.					

\* Soil Group Definitions

3.  $\underline{X}$  A **STRATIGRAPHIC COLUMN** is attached at the end of this form in the additional comments section and shows formations, members, and thicknesses. The



outcropping unit should be at the top of the stratigraphic column (Appendix A, Figure 5).

- 4. X A NARRATIVE DESCRIPTION OF SITE-SPECIFIC GEOLOGY is attached at the end of this form. The description must include a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure, and karst characteristics of the site.
- 5. X Appropriate **SITE GEOLOGIC MAP(S)** are attached in Appendix B:

The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1": 400'

Applicant's Site Plan Scale  $1" = \underline{400'}$ Site Geologic Map Scale  $1" = \underline{400'}$ Site Soils Map Scale (if more than 1 soil type)  $1" = \underline{1100'}$ 

- 6. Method of collecting positional data:
  - X Global Positioning System (GPS) technology.
  - \_ Other method(s).
- 7.  $\underline{X}$  The project site is shown and labeled on the Site Geologic Map (Appendix B).
- 8.  $\underline{X}$  Surface geologic units are shown and labeled on the Site Geologic Map (Appendix B).
- 9. <u>X</u> Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map (Appendix B) and are described in the attached Geologic Assessment Table (Appendix C).
  - Geologic or manmade features were not discovered on the project site during the field investigation.
- 10.  $\underline{X}$  The Recharge Zone boundary is shown and labeled, if appropriate (Appendix A, Figure 2).
- 11. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.):
  - There are \_\_\_ (#) wells and \_\_\_ test wells present on the project site, and the locations are shown and labeled. (Check all of the following that apply.)
    - The test well is not in use and has been properly abandoned.
    - \_ The wells are not in use and will be properly abandoned.
    - The wells are in use and comply with 16 TAC §76.
  - There are no wells or test holes of any kind known to exist on the project site.

2



#### ADMINISTRATIVE INFORMATION

12. X Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

Date(s) Geologic Assessment was performed: 10, 13, and 23 June 2014; 6 and 7 August 2014; and 17 September 2014

Date(s)

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC 213.

AMES P. KILLIAN

GEOLOGY

For Horizon Environmental Services, Inc.

James Killian, PG1

Print Name of Geologist

(512) 328-2430, Ext. 112

Telephone

(512) 328-2633

Fax

18 September 2014

Date

Signature of Geologist

Representing: Horizon Environmental Services, Inc., Austin, Texas

If you have questions on how to fill out this form or about the Edwards Aquifer protection program, please contact us at 210/490-3096 for projects located in the San Antonio Region or 512/339-2929 for projects located in the Austin Region.

Individuals are entitled to request and review their personal information that the agency gathers on its forms. They may also have any errors in their information corrected. To review such information, contact us at 512/239-3282.

<sup>&</sup>lt;sup>1</sup> Registered Professional Geologist, State of Texas



# TCEQ GEOLOGIC ASSESSMENT ADDITIONAL COMMENTS

### 1.0 INTRODUCTION AND METHODOLOGY

This report and the planned abatement measures are intended to fulfill Texas Commission on Environmental Quality (TCEQ) reporting requirements (TCEQ, 1999). This geologic assessment includes a review of the site for potential aquifer recharge and documentation of general geologic characteristics for the subject site. Horizon conducted the necessary field and literature studies according to TCEQ Instructions to Geologists for completing Geologic Assessments within the Edwards Aquifer Recharge Zone (TCEQ, 2004).

Horizon walked transects spaced less than 50 feet apart and mapped the location of features using a subfoot accurate Trimble GeoHX handheld GPS and post-processed data utilizing aerial photographs, topographic maps, and GPS Pathfinder Office software. Horizon also searched the area around any potential recharge features that were encountered to look for any additional features.

The Geologic Assessment Table in Appendix C provides a description of any features that meet the TCEQ definition of potential recharge features (TCEQ, 2004). Features that do not meet the TCEQ definition, which include surface weathering, karren, or animal burrows, were evaluated in the field and omitted from this report. While walking transects, Horizon removed loose rocks and soil (by hand), when necessary, to preliminarily assess each feature's subsurface extent. However, labor-intensive excavation was not conducted.

The results of this survey do not preclude the possibility of finding subsurface voids or abandoned test or water wells during the clearing or construction phases of the proposed project. If a subsurface void is encountered during any phase of the project, construction should be halted until the TCEQ (or appropriate agency) is contacted and a geologist can investigate the feature.

### 2.0 ENVIRONMENTAL SETTING

### 2.1 LAND USE

The current use of the subject site is undeveloped rangeland, woodlands, and agricultural land with local electrical and water utilities. The subject site consists of approximately ±530 acres that are currently used to raise beef cattle in west-central Williamson County, Texas. Access to the site is along State Highway 29 (Appendix A, Figure 1). Surrounding land use is predominantly undeveloped rangeland and/or rural residential.



### 2.2 TOPOGRAPHY AND SURFACE WATER

The subject site is situated on gently to moderately sloping terrain within the Middle Fork of the San Gabriel River watershed (Appendix A, Figures 2 and 3). Surface elevations on the subject site vary from a minimum of approximately 940 feet above mean sea level (amsl) at the northeastern portion of the property corner to a maximum of approximately 1020 feet amsl at the western limits of the proposed right-of-way (ROW) connector (Kauffman Loop) to Ronald Reagan Boulevard. Drainage on most of the site occurs primarily by overland sheet flow in multiple directions based on location near several unnamed tributaries of the Middle Fork of the San Gabriel River.

### 2.3 EDWARDS AQUIFER ZONE

As shown in Appendix A, Figure 2, the subject site is found within the Edwards Aquifer Recharge Zone, as mapped by TCEQ Recharge Zone Boundary Maps (TCEQ, 2014).

### 2.4 SURFACE SOILS

Mapping by the Natural Resources Conservation Service (NRCS, 2014) shows approximately 5 soil mapping units within the subject site (Appendix A, Figure 4) associated with the soil series described below.

Crawford clay, 1 to 3% slopes (CfB): This gently sloping soil is on mesas, foot slopes, and at the head of drainage ways on uplands. Typically, the uppermost layer is neutral clay about 27 inches thick. It is brown in the upper 6 inches and dark reddish brown below that. The underlying material is whitish, fractured hard limestone. This soil is well drained, and the available water capacity is low. When the soil is dry and cracked, permeability is rapid; but when the soil is wet and the cracks are closed, permeability is very slow. Runoff is medium.

Fairlie clay, 0 to 1% slopes (FaA) and 1 to 2% slopes (FaB): This nearly level soil is on broad plateaus, slightly depressed areas near the head of drains, and in shallow valleys on uplands. Typically, this soil has a dark gray clay upper layer about 36 inches thick. The layer below that, which extends to about 46 inches, is gray clay. The underlying material to a depth of 55 inches is weakly cemented limestone interbedded with limy material. This soil is calcareous and moderately alkaline. This soil is moderately well drained. When dry, it has wide cracks, and water enters it rapidly. However, when this soil is wet and the cracks are sealed, water enters it very slowly. Surface runoff is slow when this soil is dry and cracked. The available water capacity is high and erosion is a slight hazard.

Fairlie clay, 1 to 2% slopes (FaB): This gently sloping soil is along broad flats and on the edges of drainageways on uplands. Typically, this soil has a dark gray clay upper layer about 21 inches thick. The layer below that, to 46 inches, is clay that is gray in the upper part and dark grayish brown in the lower part. The underlying material is weakly cemented limestone interbedded with limy material. This soil is calcareous and moderately alkaline throughout. This soil is moderately well drained. When dry, this soil cracks extensively, and water enters it rapidly. When this soil is wet and

5



the cracks are closed, water enters the soil very slowly. Runoff is medium. The available water capacity is high. Erosion is a slight hazard.

Georgetown clay loam, 0 to 2% slopes (GeB): This nearly level to gently sloping soil is on uplands. Most areas are irregular in shape and range from 10 to 50 acres. Typically, the surface layer is slightly acidic, brown clay loam about 7 inches thick. The subsoil extends to about 35 inches; it is neutral to slightly acidic, reddish brown clay in the upper part and cobbly clay in the lower part. The underlying material is indurated limestone that has limy earth imbedded in the crevices. This soil is well drained. Permeability is slow. Surface runoff is medium. The available water capacity is low.

Georgetown stony clay loam, 1 to 3% slopes (GsB). This gently sloping soil is mostly on the higher parts of uplands. Typically, this soil has a slightly acidic, brown stony clay loam surface layer about 7 inches thick and few to common stones on or near the surface. The subsoil, which extends down to a depth of about 35 inches, is neutral, reddish brown clay in the upper part and slightly acidic, reddish brown cobbly clay in the lower part. The underlying material is indurated, fractured limestone that has clay loam in crevices and fractures. This soil is well drained. Permeability is slow, and surface runoff is medium. The available water capacity is low. Reaction is neutral to slightly acidic. The erosion hazard ranges to slight.

#### 2.5 GEOLOGY

A review of existing literature shows most of the subject site is underlain by the undifferentiated Edwards Limestone Formation (Ked) (Bureau of Economic Geology [UT-BEG, 1995]) with an estimated maximum thickness of about 40 feet at higher elevations located along the west-southwest side. In addition, Quaternary-age terrace deposits (terraces along streams [Qt]) occur at the highest elevations located near the west and central portions of the subject site with an estimated thickness of less than 20 feet. In general, the rock strata beneath the site dip to the southeast at about 10 to 30 feet per mile.

The subject site is located several miles west of the Balcones Fault Zone, and available geologic reports indicate the immediate area has not been affected by geologically inactive, normal faulting. A normal fault is an inclined fault in which the hanging wall appears to have slipped downward relative to the footwall. The nearest mapped fault is about 2 miles west of the site, and strikes N30°E (UT-BEG, 1995).

Table 2 depicts the stratigraphic relationship and approximate thicknesses of the uppermost geologic unit found at the subject site.



TABLE 2 - GEOLOGIC STRATIGRAPHIC COLUMN

Geologic Period	Hydrologic Unit	Geologic Unit	Geologic Member	Approximate Thickness (feet)	Description
Quaternary		Terraces along streams (Qt)		Up to 20	Gravel, sand, silt, and clay in various proportions with gravel more prominent in the older, higher terraces. Eroded fragments of dolomite, limestone, and chert from the Edwards Plateau; sand mostly quartz. No cave development.
Lower Cretaceous	Edwards Aquifer	Edwards Formation (Ked)		40	Gray to light brownish-gray, thin to medium-bedded, dense, dolomite, dolomitic limestone, and limestone containing rudists (long, conical bivalves). Gray to black chert is common. Low to moderate cave development.
Lower Cretaceous	Edwards Aquifer	Comanche Peak Formation (Kc)		50	Gray to very light brown, fine-grained, nodular limestone, marly limestone, and marl. No cave development.
Lower Cretaceous	Confining Unit	Walnut Formation (Kwa)		175	Composed of 4 thinly bedded limestone and marl members (Keys Valley Marl, Cedar Park Limestone, Bee Cave Marl, and Bull Creek Limestone). Uppermost member is Keys Valley Marl, fine- to very fine-grained, cream colored, fossiliferous marl with some thin interbeds of soft limestone. Low cave development.

#### 2.6 WATER WELLS

A search was made for water wells on and within 0.5 miles of the subject site. A review of the records of the TCEQ and the Texas Water Development Board (TWDB) revealed no water wells at the subject site or within 0.5 miles from the subject site (TWDB, 2014). No evidence of water wells was present on the subject site during the field investigation. The results of this survey do not preclude the existence of an abandoned well.

Abandoned wells must be capped or properly abandoned according to the Administrative Rules of the Texas Department of Licensing and Regulation, 16 Texas Administrative Code (TAC), Chapter 76, effective 3 January 1999. A plugging report must be submitted (by a licensed water well driller) to the Texas Department of Licensing and Regulation, Water Well Driller's Program, Austin, Texas. If a well is intended for use, it must comply with 16 TAC §76.

### 2.7 GEOLOGIC AND MANMADE FEATURES

Field surveys of the subject site were conducted by a licensed Horizon geologist on 10, 13, and 23 June 2014; 6 and 7 August 2014; and 17 September 2014. Four natural geologic features (F-1 to F-4) were identified within the subject site. Five manmade features (M-1 to M-5) (all are stock



ponds) were observed at the subject site. These stock ponds appear to have been constructed over several years ago and are located within various unnamed tributaries of the Middle Fork of the San Gabriel River. Based on the presence of thick deposits of predominately very fine-grained (clay) fluvial sediments, all of the manmade features have very low relative infiltration rates.

Geologic Feature F-1: Sinkhole measuring approximately 7 feet in diameter x 1.5 feet deep with 2 drainage portal openings (1 foot in diameter x 1 to 1.5 feet deep) located along its clay and rock-laden floor. No air flow conductivity was noted at the openings. Probing with a steel rod encountered clay soil and cobbles about 2 feet below the feature's floor. On 6 August 2014, Horizon staff excavated an area about 6 feet long x 4 feet wide x 5 feet deep near the center of the sinkhole. No voids and/or drainage portals were observed along its floor or walls, and probing with a steel rod encountered very dense, weathered soil and rock about 2 feet below the lowest point of the excavation. Excavation was partially refilled due to the presence of livestock on the site. This feature has a low infiltration rate and a surface runoff catchment of less than 0.1 acres.

Geologic Feature F-2: Solution cavity measuring approximately 2 feet long x 1.5 feet wide x 0.5 feet deep with a semi-open drainage portal amongst loose rocks and soil. No air flow conductivity was noted at the opening. Probing with a steel rod encountered loose clay soil and cobbles about 1 foot below the feature's floor. On 6 August 2014, Horizon staff excavated an area about 5 feet long x 2 feet wide x 5.5 feet deep near the center of the feature. No voids and/or drainage portals were observed along its floor or walls, and probing with a steel rod encountered very dense, weathered soil and rock about 2 feet below the lowest point of the excavation. Excavation was refilled to existing grade due to the presence of livestock on the site. This feature has a low infiltration rate and a surface runoff catchment of less than 0.1 acres.

Geologic Feature F-3: Upland sinkhole measuring approximately 11 feet long x 9 feet wide x 2 feet deep with 2 drainage portal openings located along the edge of a rock headwall. Slight air flow conductivity was noted at the openings. Probing with a steel rod encountered loose cobbles and soil about 3 feet below the feature's floor. On 6 and 7 August 2014, Horizon staff excavated an area (6 feet long x 3 feet wide x 4.5 feet deep) along the north side of the rock headwall and discovered a low, horizontal bedding plane void (4 feet long x 3 feet wide x 1 to 0.3 feet high) about 2 feet below the surface that slopes down toward the south. No other voids and/or drainage portals were observed along the excavated floor or walls. This feature has an intermediate infiltration rate and a surface runoff catchment of less than 0.4 acres.

Geologic Feature F-4: Upland sinkhole measuring approximately 9 feet long x 6 feet wide x 2 feet deep with 2 semi-open drainage portal openings (0.8 feet in diameter and 0.9 feet in diameter x 1 foot deep) amongst loose clay and cobbles. No air flow conductivity was noted. Probing with a steel rod encountered firm clay soil and cobbles about 2 feet below the feature's floor. On 6 August 2014, Horizon staff excavated an area about 5 feet long x 3 feet wide x 3 feet deep near the center of the sinkhole. No voids and/or drainage portals were observed along its floor or walls, and probing with a steel rod encountered very dense, weathered soil and rock about 2 feet below the lowest point of the excavation. Excavation was partially refilled due to the presence of livestock on the site. This feature has a low infiltration rate and a surface runoff catchment of less than 0.1 acres.



A map detailing site geology and the location of the geologic features is provided in Appendix B. Further information pertaining to the geologic features is provided in the Geologic Assessment Table (Appendix C). Photographs of the geologic features are also provided in Appendix D.

#### 3.0 CONCLUSIONS AND RECOMMENDATIONS

Four natural geologic features and 5 manmade features were identified at the subject site. All of the features were evaluated for their potential to be significant pathways for fluid movement into the Edwards Aquifer. The Geologic Assessment Table (Appendix C) summarizes this evaluation and assigns each feature's sensitivity a total point value. Those with a point value of 40 or higher are deemed to be sensitive groundwater recharge features and should be protected during site development pursuant to TCEQ rules for protection of the Edwards Aquifer (30 TAC 213).

One geologic feature (F-3) has been evaluated as sensitive for groundwater recharge capability and would therefore require a TCEQ protective setback buffer. In general, a protective buffer encompassing a sensitive feature is recommended to meet the TCEQ guidance for a setback of at least 50 feet in all directions from the feature's areal extent (perimeter), plus its watershed catchment up to 200 feet from the perimeter of the feature. Three geologic features (F-1, F-2, and F-4) have been evaluated as non-sensitive for groundwater recharge capability and would therefore not require TCEQ protective setback buffers. No further action is recommended for these non-sensitive geologic features.

Five manmade features (M-1 to M-5) have been evaluated as non-sensitive for groundwater recharge capability and would therefore not require TCEQ protective setback buffers. No further action is recommended for these non-sensitive manmade features.

The site appears generally well-suited to development prospectus. It should be noted that soil and drainage erosion would increase with ground disturbance. Native grasses and the cobbly content of the soil aid to prevent erosion. Soil and sedimentation fencing should be placed in all appropriate areas prior to any site construction activities.

Because the project site is located over the Edwards Aquifer Recharge Zone, it is possible that subsurface voids underlie the site. The nature of the sub-grade is fault-influenced, which can result with variable-sized voids in materials that may otherwise not be noted as void or cave forming. If any subsurface voids are encountered during the proposed development, construction should halt immediately so that a geologist may assess potential for the void(s) to provide meaningful recharge to the Edwards Aquifer.




### 4.0 REFERENCES


- (CAPCOG) Capital Area Council of Governments. *Data, Maps, and Reports*. Contours 10 Foot Merge. <a href="http://www.capcog.org/data-maps-and-reports/geospatial-data/">http://www.capcog.org/data-maps-and-reports/geospatial-data/</a>. Accessed 15 September 2014.
- (ESRI) Environmental Systems Research Institute, Inc. Street Map North America Data Layer. ESRI, Redlands, California. 2012.
- (NRCS) Natural Resources Conservation Service (formerly the Soil Conservation Service) US Department of Agriculture, Engineering Division Soil Series and Hydrologic Soil Groups of Urban Hydrology for Small Watersheds, Technical Release No. 55, Engineering Division, January 1975.
- \_\_\_\_\_. US Department of Agriculture, Natural Resources Conservation Service. 2014a. Web Soil Survey, <a href="http://websoilsurvey.nrcs.usda.gov/app/WebSoilSurvey.aspx">http://websoilsurvey.nrcs.usda.gov/app/WebSoilSurvey.aspx</a>. Accessed 15 September 2014.
- (TCEQ) Texas Commission on Environmental Quality. *Complying with the Edwards Aquifer Rules: Administrative Guidance,* Revised August 1999.
- \_\_\_\_\_. Instructions to Geologists for completing Geologic Assessments within the Edwards Aquifer Recharge Zone, Revised October 2004.
- \_\_\_\_\_. Texas Commission on Environmental Quality. Edwards Aquifer Protection Program. Edwards Aquifer Viewer, <a href="http://tceq4apmgwebp1.tceq.texas.gov:8080/edwards">http://tceq4apmgwebp1.tceq.texas.gov:8080/edwards</a> Aquifer/>. Accessed 15 September 2014.
- (TWDB) Texas Water Development Board. Water Information Integration and Dissemination System. TWDB Groundwater Database (ArcIMS), <a href="http://wiid.twdb.state.tx.us/ims/wwm\_drl/viewer.htm?">http://wiid.twdb.state.tx.us/ims/wwm\_drl/viewer.htm?</a>. Accessed 15 September 2014.
- (USDA) US Department of Agriculture. National Agriculture Imagery Program, Farm Service Agency, Aerial Photography Field Office. Williamson County, Texas. 2012.
- (USGS) US Geological Survey. 7.5-minute series topographic maps, Leander, Texas, quadrangle, 1987.
- (UT-BEG) The University of Texas at Austin Bureau of Economic Geology; C.V. Proctor, Jr., T.E. Brown, J.H. McGowen, N.B. Waechter, and V.E. Barnes. *Geologic Atlas of Texas*, Austin Sheet. Francis Luther Whitney Memorial Edition. 1974; revised 1995.
- (Werchan et al.) Werchan, L. E., and J. L. Coker. Soil survey of Williamson County, Texas. Soil Conservation Service, US Department of Agriculture, Washington, D.C. 1983.




### **APPENDIX A**

**PROJECT FIGURES** 







Geologic Unit	Hydrologic Unit	Approx. Thickness at Project Site (ft)	Elevation Depth (ft msl) (ft)
Terraces along streams (Qt)	-	20	1020 0 -
Edwards Formation (Ked)	Edwards	40	
Comanche Peak Formation (Kc)	Aquifer	50	
Walnut Formation (Kwa)	Confining Unit	175	735 — 285 —

Note: Unit elevation and thickness given with respect to a ground surface elevation of 1020 ft on the western limit of proposed ROW connector (Kauffman Loop) at the project site.








#### **APPENDIX A, FIGURE 5**

STRATIGRAPHIC COLUMN
APPROXIMATELY 530-ACRE
MORNINGSTAR RANCH
GEORGETOWN,
WILLIAMSON COUNTY, TEXAS





#### **APPENDIX B**

SITE GEOLOGIC MAP











MORNINGSTAR RANCH GEORGETOWN, WILLIAMSON COUNTY, TEXAS



#### **APPENDIX C**

SITE GEOLOGIC ASSESSMENT TABLE

GEOLOGIC ASSESSMENT TABLE							PR	OJE	CT N	١M	<u> </u>	Mornin	igstar Ra	anch; SH	29; Ge	eorge	towr	ı, Tex	as	
	LOCATION	ON				FE	ATU	RE (	HARA	CTE	RIST	ICS			EVAL	_UA1	ION	PHY	SICAL	SETTING
1A	1B *	1C*	2A	2B	3		4		5	5A	6	7	8A	8B	9	1	0	1	1	12
FEATURE ID	LATITUDE	LONGITUDE	FEATURE TYPE	POINTS	FORMATION	DIME	NSIONS	(FEET)	TREND (DEGREES)	DOM	DENSITY (NO/FT)	APERTURE (FEET)	INFILL	RELATIVE INFILTRATION RATE	TOTAL	SENS	ITIVITY	CATCHME (ACI		TOPOGRAPHY
						Х	Υ	Z		10						<40	>40	<1.6	>1.6	
F-1	30.65743	-97.80857	SH	20	Ked	7	7	1.5					C,F,O	12	32	Х		Χ		Drainage
F-2	30.642261	97.818755	SC	20	Ked	2	1.5	0.5					C,F,O	10	30	Х		Χ		Hillside
F-3	30.64369	-97.82655	SH	20	Ked	11	9	2					C,F,O	28	48		Х	Χ		Hilltop
F-4	30.64388	-97.82603	SH	20	Ked	9	6	2					C,F,O	10	30	Х		Χ		Hilltop
M-1	30.475226	-97.687841	MB	30	Ked	300	60	7					C,F,O	5	35	Х		Χ		Drainage
M-2	30.64997	-97.82309	MB	30	Ked	300	50	6					C,F,O	5	35	Х		Χ		Drainage
M-3	30.65704	-97.81167	MB	30	Ked	100	60	5					C,F,O	5	35	Х		Χ		Drainage
M-4	30.65154	-97.81226	MB	30	Ked	50	50	4					C,F,O	5	35	Х		Χ		Drainage
M-5	30.64884	-97.8171	MB	30	Ked	75	50	4					C,F,O	5	35	Х		Χ		Drainage

t	DA.	Τl	ΙM	

2A TYP	TYPE	2B POINTS
С	Cave	30
sc	Solution cavity	2
SF	Solution-enlarged fracture(s)	2
F	Fault	2
0	Other natural bedrock features	
MB	Manmade feature in bedrock	3
SW	Swallow hole	3
SH	Sinkhole	2
CD	Non-karst closed depression	
Z	Zone, clustered or aligned features	3

	8A INFILLING
N	None, exposed bedrock
С	Coarse - cobbles, breakdown, sand, gravel
0	Loose or soft mud or soil, organics, leaves, sticks, dark colors
F	Fines, compacted clay-rich sediment, soil profile, gray or red colors
V	Vegetation. Give details in narrative description
FS	Flowstone, cements, cave deposits
Χ	Other materials

12 TOPOGRAPHY
Cliff, Hilltop, Hillside, Drainage, Floodplain, Streambed



I have read, I understood, and I have followed the Texas Commission on Environmental Quality's Instructions to Geologists. The information presented here complies with that document and is a true representation of the conditions observed in the field.

My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Date : August 15, 2014

Sheet \_\_\_1\_\_ of \_\_1\_\_\_

TCEQ-0585-Table (Rev. 10-01-04)





#### **APPENDIX D**

**SITE PHOTOGRAPHS** 



PHOTO 1
View of geologic feature F-1 (sinkhole),
facing southwest



PHOTO 3
View of geologic feature F-2 (solution cavity),
facing east

Environmental Services, Inc.



PHOTO 2 Close up view of F-1, after excavation



PHOTO 4 Close up view of F-2, after excavation



PHOTO 5 View of geologic feature F-3 (sinkhole), facing north




PHOTO 7
View of geologic feature F-4 (sinkhole),
with two partially open drainage portals,
facing down



PHOTO 6
View of F-3 after excavation, facing southeast



PHOTO 8
Close up view of F-4,
after excavation

### Water Pollution Abatement Plan Application

**Texas Commission on Environmental Quality** 

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

#### Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Water Pollution Abatement Plan Application Form** is hereby submitted for TCEQ review and Executive Director approval. The form was prepared by:

Print Name of Customer/Agent: NICK SANDLIN, P.E.

Date: 9/5/2023

Signature of Customer/Agent:

Regulated Entity Name: TWELVE OAKS PROFESSIONAL PARK

regulated Entity Name. TWEEVE DARS FROTESSIONAL F.

### Regulated Entity Information

The type of project is:
Residential: Number of Lots:
Residential: Number of Living Unit Equivalents:
Commercial
Industrial
Other:

- 2. Total site acreage (size of property):3.62
- 3. Estimated projected population: N/A
- 4. The amount and type of impervious cover expected after construction are shown below:

**Table 1 - Impervious Cover Table** 

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	38,700	÷ 43,560 =	.89
Parking	29,484	÷ 43,560 =	.68
Other paved surfaces	59,291	÷ 43,560 =	1.36
Total Impervious Cover	127,475	÷ 43,560 =	2.93

Total Impervious Cover  $2.93 \div$  Total Acreage  $3.62 \times 100 = 80.8 \%$  Impervious Cover

- 5. Attachment A Factors Affecting Surface Water Quality. A detailed description of all factors that could affect surface water and groundwater quality that addresses ultimate land use is attached.
- 6. Only inert materials as defined by 30 TAC §330.2 will be used as fill material.

#### For Road Projects Only

Complete questions 7 - 12 if this application is exclusively for a road project.

7.	Type of project:
	<ul> <li>TXDOT road project.</li> <li>County road or roads built to county specifications.</li> <li>City thoroughfare or roads to be dedicated to a municipality.</li> <li>Street or road providing access to private driveways.</li> </ul>
8.	Type of pavement or road surface to be used:
	Concrete Asphaltic concrete pavement Other:
9.	Length of Right of Way (R.O.W.): feet.
	Width of R.O.W.: feet. $L \times W = $ $Ft^2 \div 43,560 Ft^2/Acre = acres.$
10.	Length of pavement area: feet.
	Width of pavement area: feet. L x W = $Ft^2 \div 43,560 Ft^2/Acre = acres$ . Pavement area acres $\div$ R.O.W. area acres x $100 = \%$ impervious cover.
11.	A rest stop will be included in this project.
	A rest stop will not be included in this project.

TCEQ Executive Director. Modification	ndways that do not require approval from the s to existing roadways such as widening than one-half (1/2) the width of one (1) existing CEQ.
Stormwater to be generated	by the Proposed Project
volume (quantity) and character (quali occur from the proposed project is atta quality and quantity are based on the	r of Stormwater. A detailed description of the ity) of the stormwater runoff which is expected to ached. The estimates of stormwater runoff area and type of impervious cover. Include the pre-construction and post-construction conditions
Wastewater to be generated	by the Proposed Project
14. The character and volume of wastewater i	s shown below:
<ul><li>100% Domestic</li><li>% Industrial</li><li>% Commingled</li><li>TOTAL gallons/day 10,987</li></ul>	10,987 Gallons/dayGallons/dayGallons/day
15. Wastewater will be disposed of by:	
On-Site Sewage Facility (OSSF/Septic T	ank):
will be used to treat and dispose of licensing authority's (authorized agonthe land is suitable for the use of posthe requirements for on-site sewage relating to On-site Sewage Facilities Each lot in this project/developments ize. The system will be designed by	f the wastewater from this site. The appropriate gent) written approval is attached. It states that rivate sewage facilities and will meet or exceed ge facilities as specified under 30 TAC Chapter 285 s.  Int is at least one (1) acre (43,560 square feet) in by a licensed professional engineer or registered ed installer in compliance with 30 TAC Chapter
Sewage Collection System (Sewer Lines	s):
to an existing SCS.	astewater generating facilities will be connected astewater generating facilities will be connected
☐ The SCS was previously submitted ☐ The SCS was submitted with this ap ☐ The SCS will be submitted at a later to be installed prior to Executive Directors.	oplication. r date. The owner is aware that the SCS may not

[	<ul> <li>✓ The sewage collection system will convey the wastewater to the <u>City of Liberty Hill</u> <ul> <li><u>WWTP - Owned and operated by the COLH</u> (name) Treatment Plant. The treatment facility is:</li> <li>✓ Existing.</li> <li>☐ Proposed.</li> </ul> </li> </ul>
16. [	${\boxtimes}$ All private service laterals will be inspected as required in 30 TAC §213.5.
Sit	e Plan Requirements
lten	ns 17 – 28 must be included on the Site Plan.
17. [	$\sum$ The Site Plan must have a minimum scale of 1" = 400'.
9	Site Plan Scale: 1" = <u>40</u> '.
18. 1	100-year floodplain boundaries:
[	Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.
-	No part of the project site is located within the 100-year floodplain.  The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): FEMA Firm Panel 48491C0275E (dated 09/26/2008)
19. [	The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, open space, etc. are shown on the plan.
[	The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, open space, etc. are shown on the site plan.
20. /	All known wells (oil, water, unplugged, capped and/or abandoned, test holes, etc.):
[	There are (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply)
	<ul> <li>The wells are not in use and have been properly abandoned.</li> <li>The wells are not in use and will be properly abandoned.</li> <li>The wells are in use and comply with 16 TAC §76.</li> </ul>
	$\overline{igwedge}$ There are no wells or test holes of any kind known to exist on the project site.
21. (	Geologic or manmade features which are on the site:
	<ul> <li>All sensitive geologic or manmade features identified in the Geologic Assessment are shown and labeled.</li> <li>No sensitive geologic or manmade features were identified in the Geologic Assessment.</li> </ul>

	Attachment D - Exception to the Required Geologic Assessment. A request and justification for an exception to a portion of the Geologic Assessment is attached.
22. 🖂	The drainage patterns and approximate slopes anticipated after major grading activities.
23. 🖂	Areas of soil disturbance and areas which will not be disturbed.
24. 🔀	Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
25. 🔀	Locations where soil stabilization practices are expected to occur.
26. 🗌	Surface waters (including wetlands).
$\boxtimes$	N/A
27.	Locations where stormwater discharges to surface water or sensitive features are to occur.
	There will be no discharges to surface water or sensitive features.
28. 🔀	Legal boundaries of the site are shown.
Adm	inistrative Information
29. 🔀	Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
30. 🔀	Any modification of this WPAP will require Executive Director approval, prior to construction, and may require submission of a revised application, with appropriate fees.





### Attachment A: Factors Affecting Surface Water Quality

Potential pollution sources during the construction phase include increased sediment erosion from disturbed soil; oil, grease, fuel, and hydraulic fluid contamination from construction equipment and vehicles; concrete washout waste; and miscellaneous trash and litter from construction. Potential pollution sources at the developed site include oil, grease, fuel, and hydraulic fluid contamination from vehicles, trash, and litter.



### Attachment B: Volume and Character of Stormwater

The proposed site is located within the Edwards Aquifer Recharge Zone. The proposed development and infrastructure includes 2.93 AC of impervious cover (IC), which is 80.8% of the total 3.62 AC site. Stormwater from the developed IC will be split per the Water Quality Plan sheet and directed to a Vegetated Filter Strip and Jellyfish BMP. Please see the water quality and drainage sheets of the construction plans for calculations and details. There are no anticipated off-site impacts.




# Attachment C: Suitability Letter from Authorized Agent (if OSSF is proposed) NOT APPLICABLE



## Attachment D: Exception to the Required Geologic Assessment (if requested) NOT APPLICABLE



Site Plan





### Organized Sewage Collection System Plan (TCEQ-0582)

### Organized Sewage Collection System Application

#### **Texas Commission on Environmental Quality**

For Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(c), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Regulated Entity Name: TWELVE OAKS PROFESIONAL PARK

1. Attachment A – SCS Engineering Design Report. This Engineering Design Report is provided to fulfill the requirements of 30 TAC Chapter 217, including 217.10 of Subchapter A, §§217.51 – 217.70 of Subchapter C, and Subchapter D as applicable, and is required to be submitted with this SCS Application Form.

#### **Customer Information**

2. The entity and contact person responsible for providing the required engineering certification of testing for this sewage collection system upon completion (including private service connections) and every five years thereafter to the appropriate TCEQ region office pursuant to 30 TAC §213.5(c) is:

Contact Person: Charbel Dahdah

Entity: <u>Twelve Oaks Professional Park Commercial, LP</u>

Mailing Address: <u>14205 N MOPAC EXPRESSWAY, SUITE 450</u>

City, State: <u>Austin, Texas</u>

Telephone: <u>281-467-7422</u>

Fax: \_\_\_\_\_

Email Address: <a href="mailto:cdahdah@cadre-use.com">cdahdah@cadre-use.com</a>

The appropriate regional office must be informed of any changes in this information within 30 days of the change.

3. The engineer responsible for the design of this sewage collection system is:

Contact Person: Nick Sandlin, P.E.

Texas Licensed Professional Engineer's Number: 124404

Entity: Sandlin Services, LLC

Mailing Address: 9111 Jollyville Rd., Suite 212

City, State: Austin, Texas Zip: 78759
Telephone: 806-679-7303 Fax:

Email Address: nick@sandlinservices.com

### **Project Information**

4.	Anticipated type of development to be served (est plus adequate allowance for institutional and com	• •
	Residential: Number of single-family lots: _  Multi-family: Number of residential units: _  Commercial Industrial Off-site system (not associated with any de Other:	
5.	The character and volume of wastewater is shown	below:
	100% Domestic% Industrial% Commingled Total gallons/day: 10,987	10,987 gallons/day gallons/day gallons/day
6.	Existing and anticipated infiltration/inflow is <u>1.89</u> ( <u>Manual</u> ) gallons/day. This will be addressed by: <u>usout calculations for pipe design and flow determin</u>	ing standard manholes and included in
7.	A Water Pollution Abatement Plan (WPAP) is requi commercial, industrial or residential project locate	•
	<ul> <li>□ The WPAP application for this development was copy of the approval letter is attached.</li> <li>□ The WPAP application for this development was but has not been approved.</li> <li>□ A WPAP application is required for an associated</li> <li>□ There is no associated project requiring a WPA</li> </ul>	ed project, but it has not been submitted.

8. Pipe description:

**Table 1 - Pipe Description** 

Pipe Diameter(Inches)	Linear Feet (1)	Pipe Material (2)	Specifications (3)
6	506	PVC SDR-26	ASTM D3034
6	20	PVC SDR-26	ASTM 2241

**Total Linear Feet**: <u>526</u>

- (1) Linear feet Include stub-outs and double service connections. Do not include private service laterals.
- (2) Pipe Material If PVC, state SDR value.

(3) Specifications - ASTM / ANSI / AWWA specification and class numbers should be included.  2) The sewage collection system will convey the wastewater to the City of Liberty Hill WWTP (name) Treatment Plant. The treatment facility is:    Existing   Proposed	
(name) Treatment Plant. The treatment facility is:	(3) Specifications - ASTM / ANSI / AWWA specification and class numbers should be included.
Proposed	· · · · · · · · · · · · · · · · · · ·
<ul> <li>☐ The City of Liberty Hill standard specifications.</li> <li>☐ Other. Specifications are attached.</li> <li>11. ☐ No force main(s) and/or lift station(s) are associated with this sewage collection system.</li> <li>☐ A force main(s) and/or lift station(s) is associated with this sewage collection system and the Lift Station/Force Main System Application form (TCEQ-0624) is included with this application.</li> <li>Alignment</li> <li>12. ☐ There are no deviations from uniform grade in this sewage collection system without manholes and with open cut construction.</li> <li>13. ☐ There are no deviations from straight alignment in this sewage collection system without manholes.</li> <li>☐ Attachment B - Justification and Calculations for Deviation in Straight Alignment without Manholes. A justification for deviations from straight alignment in this sewage collection system without manholes with documentation from pipe manufacturer allowing pipe curvature is attached.</li> <li>☐ For curved sewer lines, all curved sewer line notes (TCEQ-0596) are included on the construction plans for the wastewater collection system.</li> <li>Manholes and Cleanouts</li> <li>14. ☐ Manholes or clean-outs exist at the end of each sewer line(s). These locations are listed below: (Please attach additional sheet if necessary)</li> </ul>	
<ul> <li>Other. Specifications are attached.</li> <li>11. No force main(s) and/or lift station(s) are associated with this sewage collection system.</li> <li>A force main(s) and/or lift station(s) is associated with this sewage collection system and the Lift Station/Force Main System Application form (TCEQ-0624) is included with this application.</li> <li>Alignment</li> <li>12. There are no deviations from uniform grade in this sewage collection system without manholes and with open cut construction.</li> <li>13. There are no deviations from straight alignment in this sewage collection system without manholes.</li> <li>Attachment B - Justification and Calculations for Deviation in Straight Alignment without Manholes. A justification for deviations from straight alignment in this sewage collection system without manholes with documentation from pipe manufacturer allowing pipe curvature is attached.</li> <li>For curved sewer lines, all curved sewer line notes (TCEQ-0596) are included on the construction plans for the wastewater collection system.</li> <li>Manholes and Cleanouts</li> <li>14. Manholes or clean-outs exist at the end of each sewer line(s). These locations are listed below: (Please attach additional sheet if necessary)</li> </ul>	10. All components of this sewage collection system will comply with:
<ul> <li>A force main(s) and/or lift station(s) is associated with this sewage collection system and the Lift Station/Force Main System Application form (TCEQ-0624) is included with this application.</li> <li>Alignment</li> <li>12.</li></ul>	·
the Lift Station/Force Main System Application form (TCEQ-0624) is included with this application.  Alignment  12. There are no deviations from uniform grade in this sewage collection system without manholes and with open cut construction.  13. There are no deviations from straight alignment in this sewage collection system without manholes.  Attachment B - Justification and Calculations for Deviation in Straight Alignment without Manholes. A justification for deviations from straight alignment in this sewage collection system without manholes with documentation from pipe manufacturer allowing pipe curvature is attached.  For curved sewer lines, all curved sewer line notes (TCEQ-0596) are included on the construction plans for the wastewater collection system.  Manholes and Cleanouts  14. Manholes or clean-outs exist at the end of each sewer line(s). These locations are listed below: (Please attach additional sheet if necessary)	11. $igotimes$ No force main(s) and/or lift station(s) are associated with this sewage collection system.
<ul> <li>There are no deviations from uniform grade in this sewage collection system without manholes and with open cut construction.</li> <li>There are no deviations from straight alignment in this sewage collection system without manholes.</li> <li>Attachment B - Justification and Calculations for Deviation in Straight Alignment without Manholes. A justification for deviations from straight alignment in this sewage collection system without manholes with documentation from pipe manufacturer allowing pipe curvature is attached.</li> <li>For curved sewer lines, all curved sewer line notes (TCEQ-0596) are included on the construction plans for the wastewater collection system.</li> <li>Manholes and Cleanouts</li> <li>Manholes or clean-outs exist at the end of each sewer line(s). These locations are listed below: (Please attach additional sheet if necessary)</li> </ul>	the Lift Station/Force Main System Application form (TCEQ-0624) is included with this
<ul> <li>manholes and with open cut construction.</li> <li>13. ☐ There are no deviations from straight alignment in this sewage collection system without manholes.</li> <li>☐ Attachment B - Justification and Calculations for Deviation in Straight Alignment without Manholes. A justification for deviations from straight alignment in this sewage collection system without manholes with documentation from pipe manufacturer allowing pipe curvature is attached.</li> <li>☐ For curved sewer lines, all curved sewer line notes (TCEQ-0596) are included on the construction plans for the wastewater collection system.</li> <li>Manholes and Cleanouts</li> <li>14. ☐ Manholes or clean-outs exist at the end of each sewer line(s). These locations are listed below: (Please attach additional sheet if necessary)</li> </ul>	Alignment
without manholes.  ☐ Attachment B - Justification and Calculations for Deviation in Straight Alignment without Manholes. A justification for deviations from straight alignment in this sewage collection system without manholes with documentation from pipe manufacturer allowing pipe curvature is attached.  ☐ For curved sewer lines, all curved sewer line notes (TCEQ-0596) are included on the construction plans for the wastewater collection system.  Manholes and Cleanouts  14. ☑ Manholes or clean-outs exist at the end of each sewer line(s). These locations are listed below: (Please attach additional sheet if necessary)	
<ul> <li>without Manholes. A justification for deviations from straight alignment in this sewage collection system without manholes with documentation from pipe manufacturer allowing pipe curvature is attached.</li> <li>For curved sewer lines, all curved sewer line notes (TCEQ-0596) are included on the construction plans for the wastewater collection system.</li> <li>Manholes and Cleanouts</li> <li>Manholes or clean-outs exist at the end of each sewer line(s). These locations are listed below: (Please attach additional sheet if necessary)</li> </ul>	
Manholes and Cleanouts  14.   Manholes or clean-outs exist at the end of each sewer line(s). These locations are listed below: (Please attach additional sheet if necessary)	<ul> <li>without Manholes. A justification for deviations from straight alignment in this sewage collection system without manholes with documentation from pipe manufacturer allowing pipe curvature is attached.</li> <li>For curved sewer lines, all curved sewer line notes (TCEQ-0596) are included on the</li> </ul>
14. Manholes or clean-outs exist at the end of each sewer line(s). These locations are listed below: (Please attach additional sheet if necessary)	·
below: (Please attach additional sheet if necessary)	
Table 2 - Manholes and Cleanouts	below: (Please attach additional sheet if necessary)
	Table 2 - Manholes and Cleanouts

Tahla	<b>7</b> -	Manho	lac and	Cleanoute

Line	Shown on Sheet	Station	Manhole or Clean- out?
А	1 Of 3	0+00	Manhole
А	1 Of 3	2+50.11	Manhole
А	1 Of 3	5+26	Manhole
	Of		
	Of		
	Of		

Line	Shown on Sheet	Station	Manhole or Clean- out?
	Of		

- 15. Manholes are installed at all Points of Curvature and Points of Termination of a sewer line.
- 16. The maximum spacing between manholes on this project for each pipe diameter is no greater than:

Pipe Diameter (inches)	Max. Manhole Spacing (feet)
6 - 15	500
16 - 30	800
36 - 48	1000
≥54	2000

Attachment C – Justification for Variance from Maximum Manhole Spacing. The
maximum spacing between manholes on this project (for each pipe diameter used) is
greater than listed in the table above. A justification for any variance from the
maximum spacing is attached, and must include a letter from the entity which will
operate and maintain the system stating that it has the capability to maintain lines with
manhole spacing greater than the allowed spacing.

- 17. All manholes will be monolithic, cast-in-place concrete.
  - The use of pre-cast manholes is requested for this project. The manufacturer's specifications and construction drawings, showing the method of sealing the joints, are attached.

### Site Plan Requirements

Items 18 - 25 must be included on the Site Plan.

floodplain of any drainage way.

- 18. The Site Plan must have a minimum scale of 1" = 400'. Site Plan Scale: 1" = 40'.
- 19. The Site Plan must include the sewage collection system general layout, including manholes with station numbers, and sewer pipe stub outs (if any). Site plan must be overlain by topographic contour lines, using a contour interval of not greater than ten feet and showing the area within both the five-year floodplain and the 100-year
- 20. Lateral stub-outs:
  - The location of all lateral stub-outs are shown and labeled.

No lateral stub-outs will l system.	be installed during the construct	cion of this sewer collection
21. Location of existing and prop	oosed water lines:	
If not shown on the Site I sewer systems.	tion system for this project is she Plan, a Utility Plan is provided shes associated with this project.	
22. 100-year floodplain:		
floodplain, either natural lined channels constructed.  After construction is comhave water-tight manhol and labeled on the Site P constructed above sewer	plete, all sections located within es. These locations are listed in lan. (Do not include streets or or lines.)	not include streets or concrete- n the 100-year floodplain will the table below and are shown
Table 3 - 100-Year Floodpla	in Sheet	Station
Line		
	of	to
floodplain, either natural lined channels constructed.  After construction is comencased in concrete or cases.	plete, all sections located within apped with concrete. These loca d labeled on the Site Plan. (Do r	not include streets or concrete- n the 5-year floodplain will be ations are listed in the table
Table 4 - 5-Year Floodplain	ed above sewer lines.)	
Table 4 - 5-Year Floodplain  Line	ed above sewer lines.)  Sheet	Station
		<b>Station</b> to

of

of

24.	⊠ Legal	boundaries	of the site	are shown.

to

to

sheet of the		and specifications	are dated, sign	e TCEQ's review. Each ed, and sealed by the on each sheet.
Items 26 - 33 must	be included on the	Plan and Profile s	heets.	
sewer lines rated pipe t variance fro	are listed in the tab to be installed show	le below. These ling on the plan and street rated piping	nes must have t profile sheets. <i>I</i>	• •
=	ne no water line cros ne no water lines wit	•	osed sewer lines	j.
Table 5 - Water	Line Crossings		<b>T</b>	
Line	Station or Closest Point	Crossing or Parallel	Horizontal Separation Distance	
А	4+95.14	CROSSING	N/A	2 FT
А	6+31.89	CROSSING	N/A	2 FT
required by  A portion of the table be provided on the table be provide	this sewer line is wit	7. vithin the 100-year oot intervals. Thes the appropriate p vithin the 100-year s than 1500 feet ir on the following p vithin the 100-year	floodplain and se water-tight modelie sheets. floodplain and atervals. A descrage.	vever, there is no
Table 6 - Vented				
Line	Manho	ole :	Station	Sheet

Line	Manhole	Station	Sheet
28. Drop manholes:			
Sewer lines which 24 inches above appropriate prof §217.55(I)(2)(H).		manholes or "manhole listed in the table below	v and labeled on the
Table 7 - Drop Manho	Manhole Manhole	Station	Sheet
Α	N/A	2+50.11	1 OF 3
	<u> </u>		
29. Sewer line stub-outs	/For proposed extension	nc)·	
The placement a	nd markings of all sewer ub-outs are to be installe	line stub-outs are sho	
30. Lateral stub-outs (Fo	or proposed private serv	ice connections):	
	nd markings of all latera uts are to be installed d		and labeled. of this sewage collection
31. Minimum flow veloc	city (From Appendix A)		
	are flowing full; all slope feet per second for this	•	uce flows equal to or
32. Maximum flow velo	city/slopes (From Appen	dix A)	
less than or equal Attachment D – Assuming pipes a	are flowing full, all slope al to 10 feet per second Calculations for Slopes are flowing full, some slo	for this system/line. for Flows Greater Thar opes produce flows whi	10.0 Feet per Second.

Table 8 - Flows Greater Than 10 Feet per Second

Line	Profile Sheet	Station to Station	FPS	% Slope	Erosion/Shock Protection

33.	Assuming pipes are flowing full, where flows are $\geq$ 10 feet per second, the provisions noted below have been made to protect against pipe displacement by erosion and/or shock under 30 TAC §217.53(I)(2)(B).
	Concrete encasement shown on appropriate Plan and Profile sheets for the locations listed in the table above.
	<ul> <li>Steel-reinforced, anchored concrete baffles/retards placed every 50 feet shown on appropriate Plan and Profile sheets for the locations listed in the table above.</li> <li>N/A</li> </ul>

#### **Administrative Information**

- 34. The final plans and technical specifications are submitted for TCEQ review. Each sheet of the construction plans and specifications are dated, signed, and sealed by the Texas Licensed Professional Engineer responsible for the design on each sheet.
- 35. Standard details are shown on the detail sheets, which are dated, signed, and sealed by the Texas Licensed Professional Engineer, as listed in the table below:

**Table 9 - Standard Details** 

Standard Details	Shown on Sheet
Lateral stub-out marking [Required]	2 of 3
Manhole, showing inverts comply with 30 TAC §217.55(I)(2) [Required]	2 of 3
Alternate method of joining lateral to existing SCS line for potential future connections [Required]	2 of 3
Typical trench cross-sections [Required]	3 of 3
Bolted manholes [Required]	3 of 3
Sewer Service lateral standard details [Required]	2 of 3
Clean-out at end of line [Required, if used]	2 of 3
Baffles or concrete encasement for shock/erosion protection [Required, if flow velocity of any section of pipe >10 fps]	of
Detail showing Wastewater Line/Water Line Crossing [Required, if crossings are proposed]	2 of 3
Mandrel detail or specifications showing compliance with 30 TAC §217.57(b) and (c) [Required, if Flexible Pipe is used]	of

Standard Details	Shown on Sheet
Drop manholes [Required, if a pipe entering a manhole is more than 24 inches above manhole invert]	2 of 3

36. 🔀	] All organized sewage collection system general construction notes (TCEQ-0596) a	re
	included on the construction plans for this sewage collection system.	

37. 🔀	All proposed sewer lines will be sufficiently	surveyed/staked to allo	w an assessment
	prior to TCEQ executive director approval.	If the alignments of the	proposed sewer lines
	are not walkable on that date, the applicat	ion will be deemed incor	mplete and returned.

Survey staking was completed on this date:
--

- 38. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 39. Any modification of this SCS application will require TCEQ approval, prior to construction, and may require submission of a revised application, with appropriate fees.

#### Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Organized Sewage Collection System Application** is hereby submitted for TCEQ review and executive director approval. The system was designed in accordance with the requirements of 30 TAC §213.5(c) and 30 TAC §217 and prepared by:

Print Name of Licensed Professional Engineer: Nick Sandlin, P.E.

Date: <u>9/5/2023</u>

Place engineer's seal here:

Signature of Licensed Professional Engineer:

NICHOLAS R. SANDLIN

124404

O. CENSEO

SS/ONAL ENGINE

Nick Sole

#### Appendix A-Flow Velocity Table

**Flow Velocity (Flowing Full)** All gravity sewer lines on the Edwards Aquifer Recharge Zone shall be designed and constructed with hydraulic slopes sufficient to give a velocity when flowing full of not less than 2.0 feet per second, and not greater than 10 feet per second. The grades shown in the following table are based on Manning's formula and an n factor of 0.013 and shall be the minimum and maximum acceptable slopes unless provisions are made otherwise.

Table 10 - Slope Velocity

Pipe Diameter(Inches)	% Slope required for minimum flow velocity of 2.0 fps	% Slope which produces flow velocity of 10.0 fps
6	0.50	12.35
8	0.33	8.40
10	0.25	6.23
12	0.20	4.88
15	0.15	3.62
18	0.11	2.83
21	0.09	2.30
24	0.08	1.93
27	0.06	1.65
30	0.055	1.43
33	0.05	1.26
36	0.045	1.12
39	0.04	1.01
>39	*	*

<sup>\*</sup>For lines larger than 39 inches in diameter, the slope may be determined by Manning's formula (as shown below) to maintain a minimum velocity greater than 2.0 feet per second when flowing full and a maximum velocity less than 10 feet per second when flowing full.

$$v = \frac{1.49}{n} \times R_h^{0.67} \times \sqrt{S}$$

Figure 1 - Manning's Formula

Where:

v = velocity (ft/sec)
n = Manning's roughness coefficient

n = Manning's roughness coefficient (0.013)

Rh = hydraulic radius (ft)

S = slope (ft/ft)



### Organized Sewage Collection System (TCEQ-0582)

Attachment A: SCS Engineering Design Report



#### TWELVE OAKS PROFESSIONAL PARK ORGANIZED SEWAGE COLLECTION SYSTEM PLAN


Engineering Design Report per TAC Rule 217.10(e)

For

Twelve Oaks Professional Park

By: Nicholas Sandlin, PE TX #124404 Sandlin Services, LLC TBPELS Firm # 21356

September 5, 2023



The Project known as Twelve Oaks Professional Park is a 3.62-acre site plan proposing four professional office buildings. The site is currently undeveloped. The tract is within the City of Liberty Hill ETJ and in the Georgetown Utility Systems CCN. It lies over the Edwards Aquifer Recharge Zone.

This report addresses the requirements of TAC rule 217.10(e). The proposed sanitary sewer system will connect to an existing system that will gravity flow to the City of Georgetown Wastewater Treatment Plant. The capacity of the plant will treat the estimated LUE's proposed. The treatment plant and wastewater system is owned, operated, and maintained by the City of Georgetown.

### (1) Maps of current, proposed, and future service areas have been included within the Construction Plans:

a. Proposed Service Area – the proposed service area is the 3.62 acres of land known as Twelve Oaks Professional Park. The proposed system consists of approximately 900 linear feet of 6-inch SDR 26 PVC pipe, and 4 service connections.

#### (2) Topographic Features of current, proposed, and future service areas:

The project site is within the North Fork San Gabriel River Watershed, which drains to the Brazos River Basin. No surface streams run across the property. Drainage is generally to the east-northeast to the proposed Regional Detention Pond, that would eventually drain to the Middle Fork San Gabriel River, approximately one mile east of the site.

#### (3) Description of Design Flow Determination:

The design flows for the sanitary sewer collection system lines are calculated by the Living Unit Equivalent (LUE) method prescribed by the City of Georgetown. One LUE consists of 3.5 individuals which produce an average flow of 75 gallons per day in accordance with Table B.1 of TCEQ Chapter 217.32 and the City of Georgetown design guidelines. An LUE is intended to represent one single family residence with typical wastewater usage rates for the City's service area.

The LUEs were calculated by totaling the number of services to residential lots that contribute to the particular pipe section or the upstream manhole. The population was derived by multiplying the number of LUEs by the given 3.5 individuals per household factor. The average flow was determined by multiplying the "population" by the factor of 75 gallons per person per day (flow is in units of gallons per day). The peak dry flow has been calculated by multiplying the average flow by a peaking factor of 4.0 as prescribed by TCEQ Chapter 217.32(a)(2). The derivation of the peak wet flow is described in "Section (7) Inflow and Infiltration". The "Full-Flow Capacity" has been calculated because all pipes are 6-inch PVC SDR 26, the only other variable that affects pipe capacity is the slope of the pipe, and the proposed system has pipes of slopes ranging from 0.50% to 6.50%. The full-flow capacity greatly exceeds the designed peak flows which will ensure conveyance through a 50-year life cycle.

#### (4) Minimum and Maximum Grades for each size and type of Pipe:

The minimum and maximum slopes of the pipes within the proposed system can be found in the plan sheets. All pipes are 6-inch, and the minimum and maximum pipe slopes are 0.50% and 1.00%, respectively.

In accordance with "Appendix A" of the TCEQ form #TCEQ-0582, a 6-inch pipe shall have a minimum slope of 0.50% and a maximum slope of 12.35% which complies with the proposed design.

#### (5) Minimum and Maximum Velocities in the System:

The design velocities for both peak dry flow and peak wet flow have been calculated by solving for the depth of flow through the pipe using an interpolative process. In accordance with "Appendix A" of the TCEQ form #TCEQ-00582, when assuming full-flow conditions, a 6-inch pipe shall be designed with slopes between 0.50% and 12.35% to produce a minimum flow velocity of  $2.0~{\rm ft/s}$  and a maximum of  $10.0~{\rm ft/s}$ . The design slopes and velocities for the pipes in the proposed system falls within these criteria.

#### (6) Proposed System's Effect on Existing System's Capacity

The proposed system will connect to the existing 4' manhole to the northwest of the subject property. None of the existing infrastructure will be affected.

#### (7) Inflow and Infiltration

Inflow and infiltration flows were calculated for the wastewater line portions of the proposed system per the City of Georgetown design standards. The Inflow and infiltration rate is 750 gallons per day per acre of drainage basin. This is a very conservative estimate for modern materials and construction methods. For each section of pipe on the proposed system a drainage area was determined as seen in **Exhibit 2**. The calculated inflow and infiltration rates were used to determine the peak wet flow rates by adding them to the peak dry flows.

#### (8) Ability of Existing and Proposed Trunk and Interceptor wastewater collection systems

The existing downstream system has the capacity to accommodate the peak flow for this development. Most of the existing elements of this portion of the collection system will be gravity fed until it reaches the existing Wastewater treatment plant.

#### (9) Capability of receiving treatment facility to receive and treat the anticipated peak flow

The proposed system will contribute to an existing wastewater collection system that is routed to the Georgetown Wastewater Treatment Plant. This treatment facility has been designed to accommodate the increase in flow from the proposed development.

### (10) Engineering Analysis of Structural Design, Minimization of Odor-Causing Conditions, and Pipe Design Requirements of TAC §217.55

#### Structural Analysis for Flexible Pipe per TAC §217.53(k)(2)

#### (A) Live Load Calculations:

The Uni-Bell Handbook, page 210, Table 6.6 Live Loads on Pipe, is referenced to determine live load based on burial depth and classification of vehicular traffic. Accordingly, a live load of 2.78 psi will be the maximum live load the pipe will experience at any point, based on a minimum burial depth of four feet and the highway classification H20.

The following structural analysis of flexible pipe considers both the maximum live load (at 4 feet minimum depth) and the maximum earth load (at 16.9 feet maximum depth) simultaneously when calculating deflection. Therefore, the analysis is conservative.

#### (B) Allowable Buckling Pressure Determinations:

For the purposes of this application, the buckling analysis has been performed using the method outlined below. The method of calculating allowable buckling pressure provided below is only valid for lines which are installed at depths of 2 feet  $\leq$  H  $\leq$  80 feet.

(Equation 1) FS = 2.5 for 
$$\frac{h}{D_0} > 2$$

(Equation 2) 
$$R_w = 1 - 0.33(h_w/h)$$

(Equation 3) 
$$B' = \frac{1}{1 + 4 * e^{-0.065*H}}$$

(Equation 4) 
$$I = (t^3/12)*(inches^4/Linch)$$

(Equation 5) 
$$q_a = \frac{1}{FS} \left( 32 R_W B^t E_b \frac{EI}{D_0^S} \right)^{1/2}$$

Or, where FS = 2.5, 
$$q_{\alpha} = 0.4^{2} \sqrt{32R_{W}B'E_{b}\frac{EI}{D_{o}^{2}}}$$

h = maximum height of soil surface above top pipe (in) 6" PVC SDR 26, h = 202.8 in  $D_O$  = outside diameter of the pipe (in) 6" PVC SDR 26,  $D_O$  = 6.625 in

FS = design factor of safety See Equation 1

6" PVC SDR 26, FS = 2.5

 $h_w$  = height of ground water surface above top of pipe (in) 6" PVC SDR 26,  $h_w = 0$  in

 $R_{\rm w}=$  water buoyancy factor. If  $h_{\rm w}=0$ ,  $R_{\rm w}=1$ . If  $0\le h_{\rm w}\le h$  (groundwater elevation is between the top of the pipe and the ground surface), calculate  $R_{\rm w}$  with Equation 2. See Equation 2

6" PVC SDR 26,  $R_w = 1$ 

H = depth of burial from ground surface to crown of pipe (ft) 6" PVC SDR 26, H = 16.9 ft

B' = empirical coefficient of elastic support See Equation 3 6" PVC SDR 26, B' = 0.429

t = pipe wall thickness (in) 6" PVC SDR 26, t = 0.316 in

I = moment of inertia of pipe wall cross-section per linear inch of pipe (inch<sup>4</sup>/lineal inch = inch<sup>3</sup>). For solid wall pipe, moment of inertia can be calculated with Equation 4. If the pipe used is not solid wall pipe (for example a pipe with a ribbed cross section), the proper moment of inertia formula must be obtained from the manufacturer.

See Equation 4

6" PVC SDR 26, I = 0.0026 cubic inches

 $E_b$  = modulus of soil reaction for the bedding material (psi) 6" PVC SDR 26,  $E_b$  = 2,000 psi

Reference: USDA NRCS Part 636 Structural Engineering National Engineering Handbook

E = modulus of elasticity of pipe material (psi) 6" PVC SDR 26, E = 400,000 psi

Reference: USDA NRCS Part 636 Structural Engineering National Engineering Handbook

 $q_a$  = allowable buckling pressure (psi) See Equation 5 6" PVC SDR 26,  $q_a$  = 50.14 psi

a) Calculate pressure applied to pipe under installed conditions:

(Equation 6) 
$$W_c = \gamma_s * H * (D + t) / 144$$
(Equation 7) 
$$q_p = \gamma_w * h_w + R_w * (W_c / D) + L_t$$

$$\gamma_s = \text{specific weight of soil in pounds per cubic foot (pcf)}$$

$$\gamma_s = 139 \text{ pcf}$$

$$Reference: Table 3.1 - Dense angular-grained sitty sand and Table 3.2 - \gamma_{sost} = \gamma_d + (\frac{s}{1+s})\gamma_w, Page 57 \text{ of Das Braja, Principles of Geotechnical Engineering Sixth Edition, Nelson: Toronto, Ontario, Canada, 2006.

$$H = \text{depth of burial from ground surface to crown of pipe (ft)}$$

$$D = \text{mean pipe diameter (in)}$$

$$6" \text{ PVC SDR 26, H} = 16.9 \text{ ft}$$

$$D = \text{mean pipe wall thickness (in)}$$

$$6" \text{ PVC SDR 26, t} = 0.316 \text{ in}$$

$$W_c = \text{vertical soil load on the pipe per unit length in pounds per linear inch (lb/in)}$$

$$\text{See Equation 6}$$

$$6" \text{ PVC SDR 26, W}_c = 103.03 \text{ lb/in}$$

$$\gamma_w = 0.0361 \text{ pounds per cubic inch (pci), specific weight of water}$$

$$h_w = \text{height of ground water surface above top of pipe (in)}$$

$$R_w = \text{water buoyancy factor. If } h_w = 0, R_w = 1. \text{ If } 0 \le h_w \le h \text{ (groundwater elevation is between the top of the pipe and the ground surface), calculate R_w with Equation 2.$$$$

water buoyancy factor. If  $n_w = 0$ ,  $R_w = 1$ . If  $0 \le n_w \le n$  (groundwater elevation is between the top of the pipe and the ground surface), calculate  $R_w$  with Equation 2. See Equation 2

6" PVC SDR 26,  $R_w = 1$ 

 $L_l$  = Live Load (psi) 6" PVC SDR 26,  $L_l$  = 2.78 psi

Reference: Uni-Bell Handbook, page 210, Table 6.6 Live Loads on Pipe, for highway H20 live load. The minimum depth of burial from ground surface to crown of pipe is four feet, which requires a live load of 2.78 psi.

 $q_p$  = pressure applied to pipe under installed conditions (psi) See Equation 7 6" PVC SDR 26,  $q_p$  = 19.95 psi

If  $q_a \ge q_p$ , the specified pipe is acceptable f. If  $q_a \le q_p$ , the wall thickness of the pipe must be increased and/or a pipe with a larger modulus of elasticity must be used. In which case, appropriate

modifications must be made and the buckling analysis must be repeated, showing that for the upgraded pipe,  $q_a \ge q_p$ . Reported below in Table 1 are  $q_a$  and  $q_p$  values for the type and size of the proposed pipe material. All pipe proposed for this project meets the requirement of  $q_a \ge q_p$ .

Table 1 - Allowable Buckling Pressure and Pressure Applied to Pipe under Installed Conditions

6-inch PVC SDR 26		
$q_a =$	50.14	psi
q <sub>p</sub> =	19.95	psi

#### (C) Prism Load Calculations:

The prism load, L<sub>p</sub>, value, calculated below, is utilized in Section (F) to calculate vertical deflection.

(Equation 8) 
$$L_p = \frac{\gamma_s \times H}{144}$$

$$\gamma_s = \text{specific weight of soil (pcf)}$$

 $y_s = 139 \text{ pcf}$ 

Reference: Table 3.1 – Dense angular-grained silty sand and Table 3.2 -  $\gamma_{\text{sat}} = \gamma_d + (\frac{\epsilon}{1+\epsilon})\gamma_w$ , Page 57 of Das Braja, Principles of Geotechnical Engineering Sixth Edition, Nelson: Toronto, Ontario, Canada, 2006.

 $L_p$  = prism load (psi)

If prism load is calculated using Marston's load formula, or other formulas less conservative than the one provided above, the load should be multiplied by a deflection lag factor  $D_L = 1.5$  to account for long term deflection of the pipe as the bedding consolidates.

See Equation 8 6" PVC SDR 26, L<sub>p</sub> = 16.31 psi

#### (D) Wall Crushing Determinations:

Wall crushing determinations are necessary for rigid pipe only. The proposed pipe material is flexible. Also, no section of the proposed pipe will be installed in rigid encasement. The calculations for determining a maximum depth that the pipe may be buried before wall crushing will occur for rigid pipe, based on TCEQ-10243, are provided below as supplemental information, rather than directly applicable information. Analysis was determined per linear foot of pipe section.

(Equation 9) 
$$H = \frac{24 * P_c * A}{\gamma_s * D_o}$$

$$24 = \text{conversions and coefficients}$$

$$Pc = \text{compressive stress or hydrostatic design basis (HDB); For typical PVC pipes, assume 4,000 psi}$$

$$y_s$$
 = specific weight of soil (pcf)  
 $y_s = 139 \text{ pcf}$ 

Reference: Table 3.1 – Dense angular-grained silty sand and Table 3.2 -  $\gamma_{\text{gat}} = \gamma_{\text{d}} + (\frac{5}{1+\epsilon})\gamma_{\text{W}}$ . Page 57 of Das Braja, Principles of Geotechnical Engineering Sixth Edition, Nelson: Toronto, Ontario, Canada, 2006.

$$D_O$$
 = outside diameter of the pipe (in)  
6" PVC SDR 26,  $D_O$  = 6.625 in

The maximum proposed depth is approximately 16.9 feet for 6" PVC SDR 26, which is well less than the maximum allowable burial depth provided above.

#### (E) Strain Prediction:

There are no special conditions of this installation which would create significant potential for a strain related failure. Tensile strength data is provided by manufacturers and is based on ASTM standards. Harrison Machine & Plastic Corporation specifies PVC cell class 12454 pipe with a tensile strength of 7,450 psi based on ASTM-D-1784.

#### (F) Long Term Pipe Deflection:

The ratio of bedding modulus to in-situ soil modulus is  $E_b/E' = 2,000$  psi / 1,500 psi = 1.33 (justification for these values is provided in Section (G)(i)). Since this ratio is greater than 1.25, a zeta factor must be calculated. Zeta is a factor which corrects for the effect of in-situ soil on pipe stability. If the ratio of bedding modulus to soil modulus is less than or equal to 1.25, a zeta value of one can be assumed. The following are direct calculations for zeta based on equations provided by TCEQ in various documents including TCEQ-10243 dated 10/01/04.

(Equation 10) 
$$f = \frac{b/d_a - 1}{1.154 + 0.444 \times (b/d_a - 1)}$$

(Equation 11) 
$$zeta = \frac{1.44}{f + (1.44 - f) \times (\frac{E_b}{E_n})}$$

Reference: City of Georgetown Trench and Embedment Detail Under Proposed Roadway.

$$d_a$$
 = outside pipe diameter (in)  
6" PVC SDR 26,  $d_a$  = 6.625 in

$$E_b$$
 = modulus of soil reaction for bedding material (psi)  
6" PVC SDR 26,  $E_b$  = 2,000 psi

Reference: USDA NRCS Part 636 Structural Engineering National Engineering Handbook

$$E'_n$$
 = modulus of soil reaction for in-situ soils (psi)  
6" PVC SDR 26,  $E'_n = 1,500$  psi

Reference: Principles of Geotechnical Engineering Sixth Edition by Braja Das, page 306, Table 10.2

Pipe Stiffness (P<sub>s</sub>) is based on manufacturer's data and national reference standards. The J-M Eagle pipe catalog is referenced in Section G as justification for a pipe stiffness value of 115 psi and is in compliance with ASTM 3034 standards. Pipe stiffness may also be calculated by Equation 12 and 13 as referenced in TCEQ documents, including TCEQ-10243 and the Texas Administrative Code, Chapter 217.

(Equation 12) 
$$P_s = \frac{EI}{0.149 * r^3}$$
 or

(Equation 13) 
$$P_s = 0.80 * RSC * (\frac{8.337}{D})$$

where RSC = Ring Stiffness Coefficient based on manufacturer's data and D = mean diameter in inches

E = modulus of elasticity of the pipe material (psi)  
6" PVC SDR 26, 
$$E_b = 400,000 \text{ psi}$$

Reference: USDA NRCS Part 636 Structural Engineering National Engineering Handbook

I = moment of inertia of pipe wall cross-section per linear inch of pipe (inch4/lineal inch = inch3). For solid wall pipe, moment of inertia can be calculated with Equation 4. If the pipe used is not solid wall pipe (for example a pipe with a ribbed cross section), the proper moment of inertia formula must be obtained from the manufacturer.  $I = (t^3/12)*(inches4/Linch)$ 

6" PVC SDR 26, I = 0.0026 cubic inches

In a conservative effort, the following calculations will utilize the manufacture's pipe stiffness value of 115 psi.

Because the terms in the denominator of the Modified Iowa Formula (Equation 15) are added, it is theoretically possible to have zero pipe stiffness and still predict flexible pipe deflections less than 5%. In order to ensure that the stiffness being provided to the installation has a reasonable contribution from pipe stiffness, and does not rely solely on the stiffness provided by the soil stiffness factor (SSF), the ratio of pipe stiffness to soil stiffness factor ( $P_s/SSF$ ) must be calculated. If  $P_s/SSF < 0.15$ , a higher stiffness pipe must be chosen.

(Equation 14) 
$$\frac{P_s}{SSF} = \frac{P_s}{0.061 \times zeta \times E_b}$$

$$P_s = \text{pipe stiffness (psi) - per national reference standards } 6" \text{ PVC SDR 26, } P_s = 115 \text{ psi}$$

$$zeta = \text{Leonhardt's Zeta factor } See \text{ Equation 11}$$

$$6" \text{ PVC SDR 26, } zeta = 0.893$$

$$E_b = \text{modulus of soil reaction for bedding material (psi)}$$

$$6" \text{ PVC SDR 26, } E_b = 2,000 \text{ psi}$$

Reference: USDA NRCS Part 636 Structural Engineering National Engineering Handbook

$$SSF = Soil Stiffness Factor$$
 $See Equation 14$ 
 $6" PVC SDR 26, SSF = 106.23 psi$ 
 $P_s / SSF = stiffness ratio$ 
 $See Equation 14$ 

6" PVC SDR 26,  $P_s$  /SSF = 1.06

Therefore, since Ps/SSF > 0.15, the stiffness being provided to the installation has a reasonable contribution from pipe stiffness and does not rely solely on the stiffness provided by the soil stiffness factor.

Finally, predicted deflection must be calculated. For the purposes of this application, predicted deflection shall be calculated using the method outlined below. Maximum allowable deflection is 5%, as determined by the deflection analysis and verified by a mandrel test. Some conservatism should be employed in determining allowable predicted deflections. This conservatism is necessary to allow for variability in in the quality of installation.

(Equation 15) 
$$\Delta Y/D(\%) = \frac{K \times (L_p + L_l) \times 100}{(0.149 \times P_s) + (0.061 \times zeta \times E_b)}$$

K = Bending angle constant, assumed to be 0.110 unless otherwise justified 6" PVC SDR 26, K = 0.110

 $L_p$  = Prism Load (psi) See Equation 8 6" PVC SDR 26,  $L_p$  = 16.31 psi

 $L_l$  = Live Load (psi) 6" PVC SDR 26,  $L_l$  = 2.78 psi

Reference: Uni-Bell Handbook, page 210, Table 6.6 Live Loads on Pipe, for highway H20 live load. The minimum depth of burial from ground surface to crown of pipe is four feet, which requires a live load of 2.78 psi.

 $P_s$  = pipe stiffness (psi) – per national reference standards 6" PVC SDR 26,  $P_s$  = 115 psi

zeta = Leonhardt's Zeta factor See Equation 11 6" PVC SDR 26, zeta = 0.893

 $E_b$  = modulus of soil reaction for bedding material (psi) 6" PVC SDR 26,  $E_b$  = 2,000 psi

Reference: USDA NRCS Part 636 Structural Engineering National Engineering Handbook

 $\Delta Y/D\%$  = Percent predicted vertical deflection under load Or, change in vertical pipe diameter under load See Equation 15 8" PVC SDR 26,  $\Delta Y/D = 1.67\%$ 

The predicted deflection is approximately 1.67% for 6" PVC SDR 26, which is less than the maximum allowable deflection of 5%. Therefore, the specified pipe size and material are structurally justified for the proposed use.

#### (G) Justification for Parameters and Assumptions:

(i) Determination of Modulus of Soil Reaction for Bedding and In-Situ Material: The parameters representing soil conditions are based on the geotechnical report specific to this project, national standards and references, as well as engineering judgment. Reference to the United States Department of Agriculture Natural Resources Conservation Service's National Engineering Handbook, Part 636 Structural Engineering Table 52-2, as provided below, was made in order to specify the modulus of soil reaction for bedding. Per City of Georgetown Standards, the degree of compaction of bedding must be 95%.

Table 2 - USDA NRCS National Engineering Handbook, Part 636 Structural Engineering

Table 52-2 Average values of the modulus of soil reaction for the Modified Iowa Equation

Soil type – pipe bedding material (Unified Soil Classification – ASTM D2487)	E' f	or degree of compac Slight, < 85% proctor, < 40% relative density	tion of bedding, lb/ Moderate, 85-95% proctor, 40-70% relative density	/in <sup>2 I/</sup> High, > 95% proctor, > 70% relative density
Fine-grained soil (LL>50) $^{2\!\!/}$ Soil with medium to high plasticity CH, MH, CH-MH	No data available, use $E'=0$ or consult with a geotechnical engineer			vith a
Fine-grained soil (LL<50) soil with medium to no plasticity CL, ML, ML-CL, with less than 25% coarse-grained particles	50	200	400	1,000
Fine-grained soil (LL<50) soil with medium to no plasticity CL, ML, ML-CL, with more than 25% coarse-grained particles. Coarse-grained soil with fines GM, GC, SM, SC contains more than 12% fines	100	400	1,000	2,000
Coarse-grained soil with little or no fines GW, GP, SW, SP contains less than $12\%$ fines	200	1,000	2,000	3,000
Crushed rock	1,000	3,000	3,000	3,000

 $<sup>1/\,\,</sup>$  Source ASCE Journal of Geotechnical Engineering Division, January 1977  $2/\,\,$  LL = liquid limit

The modulus of soil reaction for in-situ materials is developed with reference to the geotechnical report and the text, Principles of Geotechnical Engineering Sixth Edition by Braja Das, specifically, page 306, Table 10.2.

#### (ii) Pipe Diameters and Materials:

Pipe dimensions such as inside, outside and average diameters, thickness, and stiffness are based on pipe catalogs from manufacturers. Specifically, the J-M Eagle pipe catalog, referenced to ASTM 3034 standards, was referenced.

#### Modulus of Elasticity:

The modulus of elasticity values for the project pipe material, 8-inch PVC SDR 26, is based on values provided by the United States Department of Agriculture Natural Resources Conservation Service's National Engineering Handbook, Part 636 Structural Engineering, Page 52-11 and 52-12.

#### (iv) Tensile Strength:

Tensile strength data is provided by manufacturers and is based on ASTM standards. Harrison Machine & Plastic Corporation specifies PVC cell class 12454 pipe with a tensile strength of 7,450 psi based on ASTM-D-1784.

#### (v) Conversion of Pipe or Ring Stiffness Constant to Pipe Stiffness:

Pipe stiffness and Ring Stiffness constant are based on pipe catalogs from manufacturers. Specifically, the J-M Eagle pipe catalog was used, which complies with ASTM 3034 standards.

#### (vi) Leonhardt's Zeta Factor:

Leonhardt's Zeta Factor and other equations (Equations 1-15) are referenced in TCEQ form TCEQ-10243 dated 10/01/04 and the Texas Administrative Code Title 30 Chapter 217 available via the TCEQ website. In addition, some formulas may be found in the USDA NRCS National Engineering Handbook Part 636 Structural Engineering.

#### (vii) Trench Width:

Trench width is in accordance with the City of Georgetown standard details and specifications. The minimum trench width shall be 18. The proceeding calculations confirm the soundness of the design.

#### (viii) Depth of Cover:

The depth of cover ranges from approximately 4.00 feet to 16.9 feet below finished grade as provided in the construction plans.

#### (ix) Water Table Elevation:

Groundwater conditions will be monitored during construction.

#### (x) Unit Weight of Soil:

The unit weight of soil is developed with reference to the geotechnical report and the text: Principles of Geotechnical Engineering Sixth Edition by Braja Das, specifically, Table 3.1 and Table 3.2 on page 57. Table 3.1 provides the dry unit weight for dense angular-grained silty sand while Table 3.2 provides the saturated unit weight based on the following equation,  $\gamma_{\text{soil}} = \gamma_d + (\frac{s}{1+s})\gamma_w$ . The saturated unit weight is used in a conservative effort.

#### Odor Control per TAC §217.53(h)

No odor issues are to be anticipated, however, if odor becomes a nuisance after operation, measures such as ventilation can be applied as necessary. Based on estimated flows upon operation through a 50-year expected life cycle odor production is estimated to be insignificant.

#### Pipe Design Requirements per TAC §217.55

- a. Manholes are included in the wastewater system at:
  - i. All points of change in alignment, grade, or size;
  - ii. At the intersections of three or more pipes; and
  - iii. At the end of all pipes that may be extended at a future date.
  - iv. There are future extensions of the system from Mayfield Office Park; therefore, manholes located at the ends of the system include stubs and plugs.
  - v. Clean-outs with water tight plugs are not used within the public Right-of-Way. They are used at all terminal points of the private wastewater system.
  - vi. Per the TCEQ Organized Sewage Collection System General Notes located within the plan set, all cleanout installations must pass the testing requirements outlined for gravity collection pipes in TAC §217.57.

#### b. Types (Materials):

- i. Manholes shall be made of either pre-cast or cast-in-place concrete bases and sections. The grade adjustment rings shall be made only of concrete.
- ii. The use of bricks to adjust manholes is prohibited by notes on the wastewater layout sheets and by a note within the TCEQ General Notes

#### c. Spacing:

- i. The maximum manhole spacing allowed is 500 linear feet for all proposed pipe sizes in this design. The maximum designed manhole spacing is 480 LF
- ii. There are no tunnels proposed with this plan.
- d. Diameter/Size:
- e. All manholes shall be 48" inside diameter per City of Georgetown Standard Detail
- f. Manhole Covers:
  - i. All manholes shall have a 30" cover that is heavy duty load rated and stamped "Sanitary Sewer" per City of Georgetown Standard Detail.
  - ii. No manholes are to be located within the 100-year floodplain.
  - iii. Manholes are to be constructed of cast iron. For more detail reference East Jordan Iron Works, Inc. Catalog No. 1480A V-1420/1480Z1.

#### g. Manhole Inverts:

- i. Manhole inverts shall be constructed for smooth flow in accordance with the City of Georgetown Standard Detail.
- ii. Inflow pipes greater than 24" above the flow line out will be required to be drop manholes.

#### h. Manhole Steps:

i. Manhole steps are not included within the standard manhole details per the City of Georgetown

#### i. Connections:

i. Rubber, water-tight gaskets are required for connections of wastewater pipes to manholes per City of Georgetown Standard Detail.

#### j. Venting:

i. No gasketed and/or bolted manholes are proposed and no manhole separations exceed 1,500 feet; therefore, special ventilation will not be required.

#### k. Cleanouts:

- i. There are no proposed cleanouts for the proposed development of Mayfield Office Park
- l. All manholes are all located in the pavement areas within the right-of-ways on the proposed development.

## (11) Description of areas not initially served by this project, the projected means of providing service to said areas

As previously stated, the system is designed to serve the proposed development. The overall development includes future service areas outside of the proposed service area, as depicted in Exhibit 1, the Service Area Map. Portions of the future service area will connect to the proposed system via wastewater line 'E' at a later date.

#### (12) Safety considerations incorporated into the project design:

The design includes safety features commensurate with standard engineering practice and the standards and specifications of the Texas Commission on Environmental Quality, the City of Georgetown, and OSHA practices.

I certify that to the best of my knowledge, the proposed wastewater collection system for Mayfield Office Park is in compliance with "Chapter 217 – Design Criteria for Domestic Wastewater Systems". No variances from the listed criteria will be necessary for the proposed system as it was designed and approved. Please let me know if there is any additional information that will be required.

Nicholas R. Sandlin, PE

Vick Sole

TBPELS #124404



Attachment B: Justification and Calculations for Deviation in Straight Alignment Without Manholes (NOT APPLICABLE)




# Attachment C: Justification for Variance from Maximum Manhole Spacing (NOT APPLICABLE)



Attachment D:
Calculations for Slopes for Flows Greater Than 10.0 Feet Per
Second
(NOT APPLICABLE)





Site Plan






Final Plan and Profile Sheets







SEE NOTES #2 THROUGH #10 ON DETAIL WW-01.

(2'-0") ABOVE THE MAIN INVERT CHANNEL.

RECORD SIGNED COPY

APPROVED

03-01-18

DATE

ON FILE AT U&ES DEPARTMEN

DROP CONNECTIONS SHALL" BE REQUIRED WHENEVER AN INFLUENT SEWER IS LOCATED MORE THAN TWO FEET

WHEN P.V.C. PIPE IS USED IN SANITARY SEWER LINES, SOLVENT TYPE JOINT P.V.C. FITTINGS TO BE UTILIZED IN


DROP ASSEMBLY ONLY. FITTINGS TO BE P.V.C. SDR-35 WITH TWO PART WATER RESISTANT GLUE AT ALL JOINTS.

CITY OF ROUND ROCK

PRECAST CONCRETE WASTEWATER

DETAIL

MANHOLE WITH DROP CONNECTION



. MANUFACTURER SHALL REMOVE EXCESS IRON AND MACHINE FINISH SEATING SURFACES TO NOTED DIMENSIONS.

. MANUFACTURER SHALL DRILL 2-3/16" X 1/2" DEEP HOLES FOR A MANHOLE NUMBER PLATE TO BE PROVIDED BY

THE CITY OF ROUND ROCK. THE TOP HOLE SHALL BE DRILLED 1" O.C. FROM THE BOTTOM OF THE PICKBAR AND

BOLTED WASTEWATER MANHOLE

ROUND ROCK T

COVER AND FRAME DETAIL

. COVER SHALL BE DIPPED IN A WATER-BASED ASPHALTIC COATING, PRIOR TO SHIPMENT FROM FOUNDRY.

ON FILE AT U&ES DEPARTMENT CITY OF ROUND ROCK

2. BOLTS SHALL BE 5/8"-11NC X 2" LONG HEX STAINLESS STEEL WITH WASHER.


THE BOTTOM HOLE SHALL BE DRILLED 4" O.C. FROM THE TOP HOLE.

RECORD SIGNED COPY

APPROVED

03-01-18

DATE







4501 WHISPERING VALLEY DRIVE ÜNIT 27 AUSTIN, TX 78727

UTILITY DETAILS (2 OF 3)

PROJECT CASE: XXXXXXX TWELVE OAKS

REVISION DESCRIPTION	SIGNATURE	DATE	SHEET
			0.0
			26
			OF
			30

FINISH GRADE -3" MIN. AROUND -1. IF A BUILDING IS USED AS ANY PORTION OF THIS GUARD, THE TRANSFORMER PAD SHALL BE SO LOCATED THAT THE PAD SIDE OR SIDES ADJACENT TO THE SURFACE OF THE BUILDING SHALL HAVE A CLEARANCE OF NOT LESS THAN 5 FEET. FOR TRANSFORMERS 750 KVA AND ABOVE CONTACT GEORGETOWN UTILITY SERVICES ABOUT SPECIAL CLEARANCE REQUIREMENTS. 2. 10'-0" CLEARANCE SHALL BE PROVIDED IN FRONT OF THE EQUIPMENT TO PERMIT HOT STICK OPERATION. *The Architect/Engineer assumes* responsibility for appropriate use of this standard. GEORGETOWN

3'-8" - 1ø

<u>PLAN VIEW</u>

8'-6" - 3ø 5'-2" - 1ø

-5/8" DIA.x1-1/2" BOLTS W/NUTS & WASHER

**ELEVATION VIEW** 

NOTES:

CITY OF GEORGETOWN
CONSTRUCTION STANDARDS AND DETAILS

AND SWITCHGEAR

PROTECTIVE BOLLARD INSTALLATION FOR SOLE 10ATE PADMOUNT XFMRS, JUNCTION BOXES NTS 7/05

C3x4.1x0'−6"

∕--C4x5.4x94"-3ø

4" DIA. STD. PIPE OR 4" ROUND OR SQUARE TUBE

ADOPTED 6/21/2006

UGPB1.1

BED MANHOLE AND PIPE WITH MINIMUM 8" THICK, — 3/4" WASHED ROCK GRAVEL OR OTHER CRUSHED STONE ACCEPTABLE TO THE CITY OF ROUND ROCK

FOR MANHOLES TO BE VENTED, SEE DETAILS WW-05 AND WW-06.

ON THE INSIDE AND OUTSIDE OF ALL MANHOLE SECTIONS.)

RECORD SIGNED COPY

APPROVED

03-01-18

DATE

IF DROP IS SIX INCHES (6") TO TWO FEET (2'-0"), CONSTRUCTION OF DROP SHALL PROVIDE AN OVERSIZED INVERT TO EXTEND UNDER THE DROP CONNECTION.

SEE CONSTRUCTION PLANS FOR MANHOLE SIZE, LOCATION, CONFIGURATION, TYPE OF TOP SECTION, VENTING REQUIREMENTS, PIPE SIZES AND TYPES.

ADDITIONALLY, MANHOLES LOCATED IN PAVEMENT TO BE DESIGNED FOR H20 TRAFFIC LOADING.

BASE SECTION SHALL BE DESIGNED FOR H20 LOADING, PLUS EARTH LOAD AT 130 PCF

ALL MANHOLE COVERS SHALL BE BOLTED AND GASKETED, WHEN MANHOLES ARE LOCATED OUTSIDE OF

O. ENTIRE INTERIOR CONCRETE SURFACES OF WASTEWATER MANHOLES TO BE COATED WITH RAVEN 405,

MANHOLES SHALL BE PRECAST A.S.T.M. C478 BELL AND SPIGOT WITH "O" RING JOINTS.

MANHOLES TO BE DESIGNED TO RESIST LATERAL AND VERTICAL SOIL FORCES RESULTING FROM MANHOLE DEPTH.

FRAME ADJUSTMENT HEIGHT SHALL CONSIST OF FIVE INCHES (5") MINIMUM TO EIGHTEEN INCHES (18") MAXIMUM. GRADE RINGS SHALL BE GROUTED WITH A NON-SHRINK GROUT INSIDE AND OUTSIDE. HDPE GRADE RINGS, MAY NOT BE USED.

A FLOW CHANNEL SHALL BE CONSTRUCTED INSIDE MANHOLE TO DIRECT INFLUENT INTO THE FLOW STREAM. ALL P.V.C. PIPE SHALL BE REMOVED FROM INVERT.

SPRAYWALL, OR APPROVED EQUAL, (WITH A UNIFORM THICKNESS OF 124 MILS AND A MINIMUM THICKNESS OF

100 MILS, APPLIED AFTER MANHOLE HAS PASSED THE VACUUM TEST). FOR REHABILITATING MANHOLES 1/2"

MANHOLES CONTAINING CONSHIELD WILL BE ACCEPTED PROVIDING THE MANUFACTURER STENCILS "CONSHIELD"

PRECAST CONCRETE WASTEWATER

MANHOLE DETAIL


MINIMUM THICKNESS CALCIUM ALUMINATE CEMENTITIOUS COATING AND OTHER INTERIOR SURFACES MAY BE

COATED IF RECOMMENDED BY COATING MANUFACTURER. (IN LIEU OF INTERIOR COATINGS NEW PRECAST

— 6" CONCRETE SLAB (4000 TO 4500 P.S.I.)

OF ROUND ROCK DRAWING NO WW-01

WITH 0.120" MIN. WALL THICKNESS CONCRETE



OF



## Temporary Stormwater Section (TCEQ-0602)

### **Temporary Stormwater Section**

**Texas Commission on Environmental Quality** 

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

#### Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: <u>NICK SANDLIN, P.E.</u>

Date: <u>9/5/2021</u>

Signature of Customer/Agent:

Regulated Entity Name: TWELVE OAKS PROFESSIOAL PARK

### **Project Information**

#### **Potential Sources of Contamination**


Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1.	Fuels for construction equipment and hazardous substances which will be used during construction:
	☐ The following fuels and/or hazardous substances will be stored on the site:
	These fuels and/or hazardous substances will be stored in:
	Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

9/5/2023

	<ul> <li>Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.</li> <li>Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.</li> </ul>
	igstyle igstyle Fuels and hazardous substances will not be stored on the site.
2.	Attachment A - Spill Response Actions. A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
3.	Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
4.	Attachment B - Potential Sources of Contamination. A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.
S	equence of Construction
5.	Attachment C - Sequence of Major Activities. A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
	<ul> <li>For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.</li> <li>For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.</li> </ul>
6.	Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: Middle Fork San Gabriel River
T	emporary Best Management Practices (TBMPs)
sto co ba	osion control examples: tree protection, interceptor swales, level spreaders, outlet abilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized instruction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment is ins. Please refer to the Technical Guidance Manual for guidelines and specifications. All ructural BMPs must be shown on the site plan.
7.	Attachment D – Temporary Best Management Practices and Measures. TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

	<ul> <li>✓ A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.</li> <li>✓ A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.</li> <li>✓ A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.</li> <li>✓ A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or</li> </ul>
8.	construction.  The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
	<ul> <li>Attachment E - Request to Temporarily Seal a Feature. A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.</li> <li>☑ There will be no temporary sealing of naturally-occurring sensitive features on the site.</li> </ul>
9.	<b>Attachment F - Structural Practices</b> . A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10.	<b>Attachment G - Drainage Area Map</b> . A drainage area map supporting the following requirements is attached:
	<ul> <li>For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.</li> <li>For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.</li> <li>For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.</li> <li>There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.</li> </ul>



attached.

- 18. Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

#### Administrative Information

- 20. All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.



## Temporary Stormwater Section (TCEQ-0602)

### Attachment A: Spill Response Actions

Spill Response Actions

In the event of an accidental spill, immediate action shall be undertaken by the General Contractor to contain and remove the spilled material. All hazardous materials, including contaminated soil and liquid concrete waste (if applicable), shall be disposed of by the Contractor in the manner specified by Federal, State and Local regulations and by the manufacturer of such products. As soon as possible, the spill shall be reported to the appropriate agencies. As required under the provisions of the Clean Water Act, any spill or discharge entering waters of the United States shall be properly reported. The General Contractor shall prepare a written record of any spill and associated clean-up activities of petroleum products or hazardous materials in excess of 1 gallon or reportable quantities, whichever is less. The General Contractor shall provide notice to the Owner immediately upon identification of a reportable spill.

All spills of petroleum products or hazardous materials in excess of Reportable Quantities as defined by EPA or the State or Local agency regulations, shall be immediately reported within 24 hours to the EPA National Response Center (1-800-424-8802), TCEQ (1-800-832-8224), and local Fire Department (911).

The reportable quantity for hazardous materials can be found in 40 CFR 302:

Reportable Quantities				
Material	Media Released to	Reportable Quantities		
Engine Oil, Fuel, Hydraulic &	Land	25 gallons		
Brake Fluid				
Engine Oil, Fuel, Hydraulic &	Water	Visible sheen		
Brake Fluid				
Antifreeze	Land	100 lbs (13 gal.)		
Battery Acid	Land, Water	100 lbs		
Refrigerant	Air	1 lb		
Gasoline	Air, Land, Water	100 lbs		
Engine Degreasers	Air, Land, Water	100 lbs		

Please visit https://www.tceq.texas.gov/response/spills/spill\_rq.html for more information

In order to minimize the potential for a spill of petroleum product or hazardous materials to come in contact with stormwater, the following steps shall be implemented.

a) All materials with hazardous properties (such as pesticides, petroleum products, fertilizers, detergents, construction chemicals, acids paints, paint solvents, additives for soil stabilization,



concrete curing compounds and additives, etc.) shall be stored in a secure location, under cover and in appropriate, tightly sealed containers when not in use.

- b) The minimum practical quantity of all such materials shall be kept on the job site and scheduled for delivery as close to time of use as practical. Post Material Safety Data Sheets (MSDS), as well as proper storage, cleanup, and spill reporting instructions for hazardous materials stored or used on the project site in an open, conspicuous, and accessible location.
- c) A spill control and containment kit (containing for example: absorbent material such as kitty litter or sawdust, acid neutralizing agent, brooms, dust pans, mops, rags, gloves, goggles, plastic and metal trash containers, etc.) shall be provided on the construction site and construction employees shall be trained in when and how to use spill containment materials.
- d) The contractor personnel will immediately clean up any oil, fuel or hydraulic fluid if observed being released from equipment or vehicles. Vehicles or equipment will cease operation until required repairs are made to the equipment.
- e) All of the product in a container shall be used before the container is disposed of. All such containers shall be triple rinsed with water prior to disposal. The rinse water used in these containers shall be disposed of in a manner in compliance with State and Federal regulations and shall not be allowed to mix with stormwater discharges.
- f) All products shall be stored in and used from the original container with the original product label.
- g) All products shall be used in strict compliance with instructions on the product label.
- h) The disposal of the excess or used products shall be in strict compliance with instructions on the products label.

Spill Prevention and Control

#### **Education**

- 1.) Be aware that different materials pollute in different amounts. Make sure that each employee knows what a "significant spill" is for each material they use, and what is the appropriate response for "significant" and "insignificant" spills. Employees should also be aware of when spill must be reported to the TCEQ. Information available in 30 TAC 327.4 and 40 CFR 302.4.
- 2.) Educate employees and subcontractors on potential dangers to humans and the environment from spills and leaks.
- 3.) Hold regular meetings to discuss and reinforce appropriate disposal procedures (incorporate into regular safety meetings).
- 4.) Establish a continuing education program to indoctrinate new employees.



5.) Have contractor's superintendent or representative oversee and enforce proper spill prevention and control measures.

#### General Measures

- 1.) To the extent that the work can be accomplished safely, spills of oil, petroleum products, substances listed under 40 CFR parts 110,117, and 302, and sanitary and septic wastes should be contained and cleaned up immediately.
- 2.) Store hazardous materials and wastes in covered containers and protect from vandalism.
- 3.) Place a stockpile of spill cleanup materials where it will be readily accessible.
- 4.) Train employees in spill prevention and cleanup.
- 5.) Designate responsible individuals to oversee and enforce control measures.
- 6.) Spills should be covered and protected from stormwater runon during rainfall to the extent that it doesn't compromise cleanup activities.
- 7.) Do not bury or wash spills with water.
- 8.) Store and dispose of used clean up materials, contaminated materials, and recovered spill material that is no longer suitable for the intended purpose in conformance with the provisions in applicable BMPs.
- 9.) Do not allow water used for cleaning and decontamination to enter storm drains or watercourses. Collect and dispose of contaminated water in accordance with applicable regulations.
- 10.) Contain water overflow or minor water spillage and do not allow it to discharge into drainage facilities or watercourses.
- 11.) Place Material Safety Data Sheets (MSDS), as well as proper storage, cleanup, and spill reporting instructions for hazardous materials stored or used on the project site in an open, conspicuous, and accessible location.
- 12.) Keep waste storage areas clean, well-organized, and equipped with ample cleanup supplies as appropriate for the materials being stored. Perimeter controls, containment structures, covers, and liners should be repaired or replaced as needed to maintain proper function.

#### Cleanup

1.) Clean up leaks and spills immediately.



- 2.) Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent material for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be disposed of as hazardous waste.
- 3.) Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of properly. See the waste management BMPs in this section for specific information.

#### Minor Spills

- 1.) Minor spills typically involve small quantities of oil, gasoline, paint, etc. which can be controlled by the first responder at the discovery of the spill.
- 2.) Use absorbent materials on small spills rather than hosing down or burying the spill.
- 3.) Absorbent materials should be promptly removed and disposed of properly.
- 4.) Follow the practice below for a minor spill:
- 5.) Contain the spread of the spill.
- 6.) Recover spilled materials.
- 7.) Clean the contaminated area and properly dispose of contaminated materials.

#### Semi-Significant Spills

Semi-significant spills still can be controlled by the first responder along with the aid of other personnel such as laborers and the foreman, etc. This response may require the cessation of all other activities. Spills should be cleaned up immediately:

- 1.) Contain spread of the spill.
- 2.) Notify the project foreman immediately.
- 3.) If the spill occurs on paved or impermeable surfaces, clean up using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling with absorbent materials and do not let the spill spread widely.
- 4.) If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.
- 5.) If the spill occurs during rain, cover spill with tarps or other material to prevent contaminating runoff.

#### Significant/Hazardous Spills

For significant or hazardous spills that are in reportable quantities:



- 1.) Notify the TCEQ by telephone as soon as possible and within 24 hours at 512- 339-2929 (Austin) or 210-490-3096 (San Antonio) between 8 AM and 5 PM. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site.
- 2.) For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110,119, and 302, the contractor should notify the National Response Center at (800) 424-8802.
- 3.) Notification should first be made by telephone and followed up with a written report.
- 4.) The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.
- 5.) Other agencies which may need to be consulted include, but are not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.

More information on spill rules and appropriate responses is available on the TCEQ website at: http://www.tnrcc.state.tx.us/enforcement/emergency\_response.html.

#### Vehicle and Equipment Maintenance

- 1.) If maintenance must occur onsite, use a designated area and a secondary containment, located away from drainage courses, to prevent the runon of stormwater and the runoff of spills.
- 2.) Regularly inspect onsite vehicles and equipment for leaks and repair immediately.
- 3.) Check incoming vehicles and equipment (including delivery trucks, and employee and subcontractor vehicles) for leaking oil and fluids. Do not allow leaking vehicles or equipment onsite.
- 4.) Always use secondary containment, such as a drain pan or drop cloth, to catch spills or leaks when removing or changing fluids.
- 5.) Place drip pans or absorbent materials under paving equipment when not in use.
- 6.) Use absorbent materials on small spills rather than hosing down or burying the spill. Remove the absorbent materials promptly and dispose of properly.
- 7.) Promptly transfer used fluids to the proper waste or recycling drums. Don't leave full drip pans or other open containers lying around.
- 8.) Oil filters disposed of in trashcans or dumpsters can leak oil and pollute stormwater. Place the oil filter in a funnel over a waste oil-recycling drum to drain excess oil before disposal. Oil filters can also be recycled. Ask the oil supplier or recycler about recycling oil filters.



9.) Store cracked batteries in a non-leaking secondary container. Do this with all cracked batteries even if you think all the acid has drained out. If you drop a battery, treat it as if it is cracked. Put it into the containment area until you are sure it is not leaking.

#### Vehicle and Equipment Fueling

- 1.) If fueling must occur on site, use designated areas, located away from drainage courses, to prevent the runon of stormwater and the runoff of spills.
- 2.) Discourage "topping off" of fuel tanks.

Always use secondary containment, such as a drain pan, when fueling to catch spills/leaks.

#### SPILL REPORT FORM

#### Notes to General Contractor:

- Control and contain the spill.
- Contact the appropriate regulatory agencies if the spill exceeds the applicable reportable quantity.
- Clean up the spill and dispose of waste according to federal, state and local regulations.
- Complete the Spill Report Form in full for each spill that exceeds the applicable reportable quantity and submit to the Owner.
- Call the Owner.
- Resolve as appropriate and as required by regulatory authorities.



DATE

#### SPILL REPORT FORM

PROJECT:		
PROJECT ADDRESS:		
Spill Reported By:		
Date / Time of Spill:		
Describe spill location and events leading to spill:		
Material Spilled:		
Source of Spill:		
Amount Spilled:		
Amount Spilled to Waterway (Name Waterway):		
Containment or Clean up Action:		
Approximate depth (yards) of soil excavation:		
List injuries or Personal Contamination:		
Action to be taken to prevent future spills:		
Agencies notified of spill:		
Contractor Signature and Printed Name	Date	-

AFTER NOTIFYING GOVERNING AUTHORITIES, IMMEDIATELY COMPLETE THIS FORM AND CONTACT THE OWNER IF THE SPILL EXCEEDS THE REPORTABLE QUANTITY FOR THE GOVERNING AGENCY

www.SandlinServices.com



# Temporary Stormwater Section (TCEQ-0602)

## Attachment B: Potential Sources of Contamination

Potential Sources of Contamination and Preventive Measures:

Potential Source: Concrete and concrete products used on-site during construction.

Preventive Measures: Concrete washout structure will be used if necessary.

Potential Source: Oil, grease, fuel, and hydraulic fluid contamination from construction equipment and vehicle

dripping.

Preventative Measures: Vehicle maintenance will be performed at a local maintenance shop.

Potential Source: Miscellaneous trash and litter from construction workers and material wrappings.

Preventative Measures: Trash containers will be placed throughout the site to encourage proper disposal of trash.

Potential Source: Silt leaving the site.

Preventative Measures: Contractor will install all temporary best management practices prior to start of construction

including the stabilized construction entrance to prevent tracking onto adjoining streets.

Potential Source: Construction debris

**Preventative Measures:** Construction debris will be monitored daily by contractor. Debris will be collected weekly and placed in disposal bins. Situations requiring immediate attention will be addressed on a case-by-case basis.

Potential Source: Soil and mud from construction vehicle tires as they leave the site.

**Preventative Measures:** a stabilized construction exit shall be utilized as vehicles leave the site. And soil, mud, etc. carried from the project onto public roads shall be cleaned up within 24 hours.

Potential Source: Sediment from soil, sand, gravel, and excavated materials stockpiled on site.

**Preventative Measures:** Silt fence shall be installed on the down gradient side of the stockpiled materials. Reinforced rock berms shall be installed at all downstream discharge locations.

Potential Source: Portable toilet spill

Preventative Measures: Toilets on the site will be emptied on a regular basis by the contracted toilet company.



### Attachment C: Sequence of Major Activities

The installation of erosion and sedimentation controls shall occur prior to any excavation of materials or major disturbances on the site. The sequence of major construction activities will be as follows. Approximate acreage (AC) expected to be disturbed is listed in parentheses next to each activity.

Intended Schedule or Sequence of Major Activities:

- 1. Submit written notice of construction to TCEQ regional office at least 48 hours prior to the start of any regulated activities. (See Permanent Stormwater Section Attachment F)
- 2. A pre-construction conference prior to commencement of construction. All contractors conducting regulated activities associated with this project must be provided with complete copies of the approved Water Pollution Abatement Plan (WPAP) and the TCEQ letter indicating the specific conditions of its approval. During the course of these regulated activities, the contractors are required to keep on-site copies of the approved plan and approval letter.
- 3. Contractors must follow requirements as outlined in TCEQ General Construction Notes for the Water Pollution Abatement Plan (WPAP). WPAP Construction Notes are included on the Construction Plan sheets (See Permanent Stormwater Section Attachment F).
- 4. Prior to beginning any construction activity, all temporary erosion and sedimentation BMPs and control measures must be properly installed and maintained in accordance with the approved plans and manufacturers specifications (5.04 Acres).
- 5. Evaluate temporary erosion control installation. If inspections indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations. These controls must remain in place until the disturbed areas have been permanently stabilized.
- 6. Review construction schedule and the Water Pollution Abatement Plan (WPAP) requirements.
- 7. Complete Permanent BMP construction and install landscaping (5.04Acres).
- 8. Topsoil, Irrigation and Landscaping: Revegetate all disturbed areas according to plan.
- 9. Site cleanup and removal of temporary erosion/sedimentation BMP controls. (5.04 Acres)

Maximum total construction time is not expected to exceed 12 months.



# Attachment D: Temporary Best Management Practices and Measures

- 1. There are approximately 0.0 AC of storm water that originate up gradient from the site and flow across the site through an onsite BMP.
- 2. Temporary BMPs will be installed prior to soil disturbing construction activity. Silt fencing will be placed along the down-gradient sides of the property and limits of construction to prevent silt from escaping the construction area during permanent BMP construction.
- 3. A gravel construction entrance exists on site to reduce vehicle "tracking" onto adjoining streets. A concrete washout pit may be used to collect all excess concrete during construction, if needed.
- 4. Temporary BMPs for this project will protect surface water or groundwater from turbid water, phosphorus, sediment, oil and other contaminants, which may mobilize in stormwater flows by slowing the flow of runoff to allow sediment and suspended solids to settle out of the runoff.
- 5. Practices may also be implemented on site for interim and permanent stabilization. Stabilization practices may include but are not limited to establishment of temporary vegetation; establishment of permanent vegetation; mulching; geotextiles; sod stabilization; vegetative buffer strips; protection of existing trees and vegetation; and other similar measures.
- 6. There are no sensitive features or surface streams within the boundaries of the project that would require temporary BMPs. The temporary onsite BMPs will be used to treat stormwater runoff before it leaves the project and prevent pollutants from entering into surface streams or any sensitive features down gradient of the site.



### Attachment E: Request to Temporarily Seal a Feature (NOT APPLICABLE)

There are no sensitive features on the project site.



### Attachment F: Structural Practices

Structural BMPs will be used to limit runoff discharge of pollutants from exposed areas of the site. BMPs will be installed prior to soil disturbing construction activity. Silt fencing will be placed along the down-gradient sides of the property to prevent silt from escaping the construction area. A temporary construction entrance will be placed at the site entry/exit point to reduce tracking onto adjoining streets. A construction staging area will be used onsite to perform all vehicle maintenance and for equipment and material storage. A concrete truck washout pit will be placed on site to provide containment and easier cleanup of waste from concrete operations. The location of all structural temporary BMPs is shown within the Site Plans.

Description of Temporary BMPs

#### Construction Entrance/Exit:

The purpose of a gravel construction entrance is to provide a stable entrance/exit condition from the construction site and keep mud and sediment off public roads. A stabilized construction entrance is a stabilized pad of crushed stone located at any point traffic will be entering or leaving the construction site from a public right-of-way. This practice should be used at all point of construction ingress and egress. Excessive amounts of mud can also present a safety hazard to roadway users. To minimize the amount of sediment loss to nearby roads, access to the construction site should be limited to as few points as possible and vegetation around the perimeter should be protected where access is not necessary. A rock stabilized construction entrance exists and will be used at all designated access points.

#### Silt Fence:

The purpose of a silt fence is to intercept and detain water-borne sediment from unprotected areas of a limited extent. Silt fence is used during the period of construction near the perimeter of a disturbed area to intercept sediment while allowing water to percolate through. This fence should remain in place until the disturbed area is permanently stabilized. Silt fence should not be used where there is a concentration of water in a channel or drainage way. If concentrated flow occurs after installation, corrective action must be taken such as placing a rock berm in the areas of concentrated flow.

Silt fencing within the site may be temporarily moved during the day to allow construction activity provided it is replaced and properly anchored to the ground at the end of the day. Silt fences on the perimeter of the site or around drainage ways should not be moved at any time.

#### Triangular Sediment Filter Dikes

Triangular sediment filter dikes (18"x18"x18" filter material with 6" square folded wire mesh frame) will be installed downgradient of the AST construction area with filter cloth placed over any existing stormwater



collection drains. The dike and filter cloth will be held in place with cloth sandbags. The facility existing topography will not change as the AST will be placed on existing crushed rock.

#### Concrete Washout Area (if applicable)

The purpose of concrete washout areas is to prevent or reduce the discharge of pollutants to stormwater from concrete waste by conducting washout offsite, performing onsite washout in a designated area, and training employees and subcontractors.


The following steps will help reduce stormwater pollution from concrete wastes:


- Incorporate requirements for concrete waste management into material supplier and subcontractor agreements.
- Avoid mixing excess amounts of fresh concrete.
- Perform washout of concrete trucks in designated areas only.
- Do not wash out concrete trucks into storm drains, open ditches, streets, or streams.
- Do not allow excess concrete to be dumped onsite, except in designated areas.
- For onsite washout:
- Locate washout area at least 50 feet from sensitive features, storm drains, open ditches, or water bodies. Do not allow runoff from this area by constructing a temporary pit or bermed area large enough for liquid and solid waste.
- Wash out wastes into the temporary pit where the concrete can set, be broken up, and then disposed properly.



## Attachment G: Drainage Area Map

Refer to the drainage sheets of the Twelve Oaks Professional Park construction plans.







### Attachment H: Temporary Sediment Pond(s) Plans and Calculations (NOT APPLICABLE)

There are no temporary sediment ponds associate with this project.



# Attachment I: Inspection and Maintenance for BMPs

Inspection and Maintenance Guidelines for Construction BMPs

#### Silt Fence – Section 1.4.3

- (1) Inspect all fencing weekly, and after any rainfall.
- (2) Remove sediment when buildup reaches 6 inches.
- (3) Replace any torn fabric or install a second line of fencing parallel to the torn section.
- (4) Replace or repair any sections crushed or collapsed in the course of construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points.
- (5) When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

#### Rock Berms – Section 1.4.5

- (1) Inspection should be made weekly and after each rainfall by the responsible party. For installations in streambeds, additional daily inspections should be made.
- (2) Remove sediment and other debris when buildup reaches 6 inches and dispose of the accumulated silt in an approved manner that will not cause any additional siltation.
- (3) Repair any loose wire sheathing.
- (4) The berm should be reshaped as needed during inspection.
- (5) The berm should be replaced when the structure ceases to function as intended due to silt accumulation among the rocks, washout, construction traffic damage, etc.
- (6) The rock berm should be left in place until all upstream areas are stabilized and accumulated silt removed.

#### Temporary Construction Entrance/Exit – Section 1.4.2

- (1) The entrance should be maintained in a condition which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repair and/or cleanout of any measures used to trap sediment.
- (2) All sediment spilled, dropped, washed or tracked onto public rights-of-way should be removed immediately by contractor.
- (3) When necessary, wheels should be cleaned to remove sediment prior to entrance onto public right-of-way.



- (4) When washing is required, it should be done on an area stabilized with crushed stone that drains into an approved sediment trap or sediment basin.
- (5) All sediment should be prevented from entering any storm drain, ditch or water course by using approved methods.

#### Personnel Responsible for Inspections

The agent that performs the inspections should be knowledgeable of this general permit, familiar with the construction site, and knowledgeable of the SWPPP for the site. Documentation of the inspector's qualifications is to be included in the attached Inspector Qualifications Log.

#### Inspection Schedule

The primary operator is required to choose one of the two inspections listed below.

□ Option 1: Once every seven calendar days. If this alternative schedule is developed, then the inspection must occur regardless of whether or not there has been a rainfall event since the previous inspection.

□ **Option 2:** Once every 14 calendar days and within 24 hours of the end of a storm event of two inches or greater.

The inspections may occur on either schedule provided that documentation reflects the current schedule and that any changes to the schedule are conducted in accordance with the following provisions: the schedule may be changed a maximum of one time each month, the schedule change must be implemented at the beginning of a calendar month, and the reason for the schedule change must be documented (e.g., end of "dry" season and beginning of "wet" season).

If option 2 is the chosen frequency of inspections a rain gauge must be properly maintained on site or the storm event information from a weather station that is representative of the site location. For any day of rainfall during normal business hours that measures 0.25 inches or greater, proper documentation of the total rainfall measured for that day must be recorded.

#### Personnel provided by the permittee must inspect:

- disturbed areas of the construction site that have not been finally stabilized,
- areas used for storage of materials that are exposed to precipitation,
- structural controls (for evidence of, or the potential for, pollutants entering the drainage system),
- sediment and erosion control measures identified in the SWP3 (to ensure they are operating correctly), and
- locations where vehicles enter or exit the site (for evidence of off-site sediment tracking).

#### Reductions in Inspection Frequency

Where sites have been finally or temporarily stabilized or where runoff is unlikely due to winter conditions (e.g., site is covered with snow, ice, or frozen ground exists), inspections must be conducted at least once every month. In arid, semi-arid, or drought-stricken areas, inspections must be conducted at least once every month and within 24 hours after the end of a storm event of 0.5 inches or greater. A record of the total



rainfall measured, as well as the approximate beginning and ending dates of winter or drought conditions resulting in monthly frequency of inspections in the attached Rain Gauge Log.

In the event of flooding or other uncontrollable situations which prohibit access to the inspection sites, inspections must be conducted as soon as access is practicable.

#### Inspection Report Forms

Use the Inspection Report Forms given as a checklist to ensure that all required areas of the construction site are addressed. There is space to document the inspector's name as well as when the inspections regularly take place. The tables will document that the required area was inspected. (If there were any areas of concern, briefly describe them in this space with a more detailed description in the narrative section. Use the last table to document any discharges found during the inspections).

Describe how effective the installed BMPs are performing. Describe any BMP failures that were noted during the investigation and describe any maintenance required due to the failure. If new BMPs are needed as the construction site changes, the inspector can use the space at the bottom of the section to list BMPs to be implemented before the next inspection.

Describe the inspector's qualifications, how the inspection was conducted, and describe any areas of non-compliance in detail. If an inspection report does not identify any incidents of non-compliance, then it must contain a certifying signature stating that the facility or site is in compliance. The report must be signed by a person and in a manner required by 30 TAC 305.128. There is space at the end of the form to allow for this certifying signature.

Whenever an inspection shows that BMP modifications are needed to better control pollutants in runoff, the changes must be completed within seven calendar days following the inspection. If existing BMPs are modified or if additional BMPs are needed, you must describe your implementation schedule, and wherever possible, make the required BMP changes before the next storm event.

The Inspection Report Form functions as the required report and must be signed in accordance with TCEQ rules at 30 TAC 305.128.



Corrective Action

#### Personnel Responsible for Corrective Actions

Both Primary and Secondary Operators are responsible for maintaining all necessary Corrective Actions. If an individual is specifically identified as the responsible party for modifying the contact information for that individual should be documented in the attached Inspector Qualifications Log.

#### Corrective Action Forms

The Temporary BMPs must be modified based on the results of inspections, as necessary, to better control pollutants in runoff. Revisions must be completed within seven (7) calendar days following the inspection. If existing BMPs are modified or if additional BMPs are necessary, an implementation schedule must be described in the attached forms and wherever possible those changes implemented before the next storm event. If implementation before the next anticipated storm event is impracticable, these changes must be implemented as soon as practicable. Actions taken as a result of inspections must be properly documented by completing the corrective action forms given.



## Inspector Qualifications Log\*

Inspector Name:
Qualifications (Check as appropriate and provide description):
☐ Training Course
□ Supervised Experience
□ Other
Inspector Name:Qualifications (Check as appropriate and provide description):
Qualifications (Check as appropriate and provide description):
☐ Training Course
□ Supervised Experience
□ Other
Inspector Name:
Qualifications (Check as appropriate and provide description):
Training Course
□ Supervised Experience
□ Other
Towns and a Nicolan
Inspector Name:
☐ Training Course
□ Supervised Experience
□ Other
Inspector Name:
Qualifications (Check as appropriate and provide description):
☐ Training Course
□ Supervised Experience
□ Other
Inspector Name:
Qualifications (Check as appropriate and provide description):
☐ Training Course
☐ Supervised Experience
□ Other

\*The agent that performs the inspections should be knowledgeable of this general permit, familiar with the construction site, and knowledgeable of the SWPPP for the site. The contractor is to provide an inspector with a CPESC, CESSWI, or CISEC certification.



## Amendment Log

No.	Description of the Amendment	Date of Amendment	Amendment Prepared by [Name(s) and Title]

## **Construction Activity Sequence Log\***

Name of Operator	Projected Dates Month/Year	Activity Disturbing Soil clearing, excavation, etc.	Location on-site where activity will be conducted	Acreage being disturbed

<sup>\*</sup>Construction activity sequences for linear projects may be conducted on a rolling basis. As a result, construction activities may be at different stages at different locations in the project area. The Contractor is required to complete and update the schedule and adjust as necessary.

## Stormwater Control Installation and Removal Log

Stormwater Control	Location On-Site	Installation Date	Removal Date

## **Stabilization Activities Log\***

Date Activity Initiated	Description of Activity	Description of Stabilization Measure and Location	Date Activity Ceased (Indicate Temporary or Permanent)	Date When Stabilization Measures Initiated

<sup>\*</sup>Stabilization and erosion control practices may include, but are not limited to, establishing temporary or permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, and protecting existing trees and vegetation. List practices used where they are located, when they will be implemented, and whether they are temporary (interim) or permanent.

## **Inspection Frequency Log**

Date	Frequency



## Rain Gauge Log

Date	Location of Rain Gauge	Gauge Reading

General Information					
Name of Project	Tracking Number	Inspection Date			
Inspector Name, Title & Contact		·			
Information					
Present Phase of Construction					
Inspection Location (if multiple					
inspections are required, specify location					
where this inspection is being conducted)					
Inspection Frequency					
Standard Frequency:   Week	dy DEvery 14 days and within 24 hours of a 0.25" rain				
	y 7 days and within 24 hours of a 0.25" rain				
Reduced Frequency:					
☐ Once per month (for s	stabilized areas)				
☐ Once per month and v	within 24 hours of a 0.25" rain (for arid, semi-arid, or drought	s-stricken areas during seasonally dry periods or during			
drought)		0 7 71			
☐ Once per month (for frozen conditions where earth-disturbing activities are being conducted)					
Was this inspection triggered by a 0.25" storm event?					
If yes, how did you determine whether a					
☐ Rain gauge on site ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐ ☐					
Total rainfall amount that triggered the inspection (in inches):					
Unsafe Conditions for Inspection					
Did you determine that any por	tion of your site was unsafe for inspection? $\Box$ Yes $\Box$	No			
If "yes," complete the following:					
	hat prevented you from conducting the inspection in this loca	ation:			
o Location(s) where conditions were found:					



	Condition and Effectiveness of Erosion and Sediment (E&S) Controls				
Type / Location of E&S Control	Repairs or Other Maintenance Needed?	Corrective Action Required?	Date on Which Maintenance of Corrective Action First Identified?	Notes	
1.	□ Yes □ No	□ Yes □ No			
2.	□ Yes □ No	□ Yes □ No			
3.	□ Yes □ No	□ Yes □ No			
4.	□ Yes □ No	□ Yes □ No			
5.	□ Yes □ No	□ Yes □ No			
6.	□ Yes □ No	□ Yes □ No			
7.	□ Yes □ No	□ Yes □ No			
8.	□ Yes □ No	□ Yes □ No			
9.	□ Yes □ No	□ Yes □ No			

Notes



Stabilization Area

Condition and Effectiveness of Pollution Prevention (P2) Practices					
Type / Location of P <sub>2</sub> Practices	Repairs or Other Maintenance Needed?	Corrective Action Required?	Identification Date	Notes	
1.	□ Yes □ No	□ Yes □ No			
2.	☐ Yes ☐ No	□ Yes □ No			
3.	□ Yes □ No	□ Yes □ No			
4.	□ Yes □ No	□ Yes □ No			
5.	□ Yes □ No	□ Yes □ No			
6.	□ Yes □ No	□ Yes □ No			
7.	□ Yes □ No	□ Yes □ No			
8.	□ Yes □ No	□ Yes □ No			
9.	□ Yes □ No	□ Yes □ No			
Stabilization of Exposed Soil					

Have you Initiated Stabilization?

Stabilization Method



1.		□ YES □ NO		
		If yes, provide date:		
2.		□ YES □ NO		
		If yes, provide date:		
3.		□ YES □ NO		
		If yes, provide date:		
4.		□ YES □ NO		
		If yes, provide date:		
	Description of	Discharges		
Was a stormwater discharge	ge or other discharge occurring from any part of you	r site at the time of the inspection? $\Box$ Y	YES □ NO	
If "YES," provide the follo	wing information for each point of discharge:			
Discharge Locations	Observations			
1.	Describe the discharge:			
	At points of discharge and the channels and banks of surface waters in the immediate vicinity, are there any visible signs of erosion and /			
	or sediment accumulation that can be attributed to your discharge?   YES.   NO			
	If yes, describe what you see, specify the location(s) wh	nere these conditions were found, and indicate	ate whether modification, maintenance,	
	or corrective action is needed to resolve the issue:			
2.	Describe the discharge:			
	At a circle of discharge and the changele and health of surface materialists in the immediate minimizer and those are distinctive of the circle of the circl			
	At points of discharge and the channels and banks of surface waters in the immediate vicinity, are there any visible signs of erosion and /			
	or sediment accumulation that can be attributed to your discharge?   YES.   NO			
	If yes, describe what you see, specify the location(s) where these conditions were found, and indicate whether modification, maintenance,			
3.	or corrective action is needed to resolve the issue:			
3.	Describe the discharge:			
	At points of discharge and the channels and banks of s	urface waters in the immediate vicinity are	there any visible signs of erosion and /	
	or sediment accumulation that can be attributed to you	•	there any visible signs of erosion and ,	
			ate whether modification, maintenance	
	If yes, describe what you see, specify the location(s) where these conditions were found, and indicate whether modification, maintenance, or corrective action is needed to resolve the issue:			
	and the second to record to record the loads.			
	Contractor or Subcontractor	Certification and Signature		
	Contractor of Subcontractor of	ocidification and orginature		



"I certify under penalty of law that this document and all attachments were prepared under that qualified personnel properly gathered and evaluated the information, submitted. Based persons directly responsible for gathering the information, the information submitted is, to aware that there are significant penalties for submitting false information, including the possi-	on my inquiry of the person or persons who manage the system, or those the best of my knowledge and belief, true, accurate, and complete. I am,
Signature of Contractor or Subcontractor:	Date:
Printed Name and Affiliation:	
Certification and Signatur	e by Permittee
"I certify under penalty of law that this document and all attachments were prepared under that qualified personnel properly gathered and evaluated the information, submitted. Based persons directly responsible for gathering the information, the information submitted is, to aware that there are significant penalties for submitting false information, including the possible signature of Permittee or "Duly Authorized Representative":  Printed Name and Affiliation:	my direction or supervision in accordance with a system designed to assure on my inquiry of the person or persons who manage the system, or those the best of my knowledge and belief, true, accurate, and complete. I am, sibility of fine and imprisonment for knowing violations."



Complete this section within 24 hours of discovering the condition that triggered corrective action.	Section A – Initial Report				
Date Problem First Discovered:  Name of Individual Completing this Form:  What site conditions triggered the requirement to conduct corrective action:  What site conditions triggered the requirement to conduct corrective action:  A required stormwater control was never installed, was installed incorrectly, or not in accordance with the requirements in Part 2 and/or Part 3  The stormwater controls that have been installed and maintained are not effective enough for the discharge to meet applicable water quality standards  A prohibited discharge has occurred or is occurring  Provide a description of the problem:  Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th days):  If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:  Section B - Corrective Action Progress  (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)  Section B.1 - Why the Problem Occurred  Gause(s) of Problem (Add an additional sheet if necessary)  I how This Was Determined and the Date You Determined the Cause  1.  2.  Section B.2 - Stormwater Control Modifications to be Implemented to Correct the Problem  List of Stormwater Control Modifications to be Implemented to Correct the Problem  List of Stormwater Control Modifications to be Implemented to Correct the Problem  Accessary  1.  Dead Notes  Notes  Notes  Notes  Problem (Add an additional sheet if necessary)  1.  Dead Notes  Notes  Notes  Problem (Add an additional sheet if necessary)		hours of discover	ring the condition that	triggered correct	ive action.)
Name of Individual Completing this Form:  What site conditions triggered the requirement to conduct corrective action:  □ A required stormwater control was never installed, was installed incorrectly, or not in accordance with the requirements in Part 2 and/or Part 3  □ The stormwater controls that have been installed and maintained are not effective enough for the discharge to meet applicable water quality standards □ A prohibited discharge has occurred or is occurring  Provide a description of the problem:  Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th days):  If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:  Section B - Corrective Action Progress  (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)  Section B.1 - Why the Problem Occurred  Cause(s) of Problem (Add an additional sheet if necessary)  I how This Was Determined and the Date You Determined the Cause  1.  2.  Section B.2 - Stormwater Control Modifications to be Implemented to Correct the Problem  List of Stormwater control Modification(s) Needed to Correct  Problem (Add an additional sheet if necessary)  1.  □ Completion Date  Notes	Name of Project:		Tracking Nu	mber:	Today's Date
Name of Individual Completing this Form:  What site conditions triggered the requirement to conduct corrective action:  □ A required stormwater control was never installed, was installed incorrectly, or not in accordance with the requirements in Part 2 and/or Part 3  □ The stormwater control was never installed, was installed incorrectly, or not in accordance with the requirements in Part 2 and/or Part 3  □ The stormwater controls that have been installed and maintained are not effective enough for the discharge to meet applicable water quality standards  □ A prohibited discharge has occurred or is occurring  Provide a description of the problem:  Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th days:  If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:  Section B - Corrective Action Progress  (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)  Section B.1 - Why the Problem Occurred  Cause(s) of Problem (Add an additional sheet if necessary)  I how This Was Determined and the Date You Determined the Cause  1.  2.  Section B.2 - Stormwater Control Modifications to be Implemented to Correct the Problem  Notes	D. D.H. F. D.		T. D 11	E' . D' 1	
What site conditions triggered the requirement to conduct corrective action:  ☐ A required stormwater control was never installed, was installed incorrectly, or not in accordance with the requirements in Part 2 and/or Part 3  ☐ The stormwater controls that have been installed and maintained are not effective enough for the discharge to meet applicable water quality standards  ☐ A prohibited discharge has occurred or is occurring  Provide a description of the problem:  Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th day):  If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:  Section B - Corrective Action Progress  (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)  Section B.1 - Why the Problem Occurred  Cause(s) of Problem (Add an additional sheet if necessary)  If the This Was Determined and the Date You Determined the Cause  1.  2.  Section B.2 - Stormwater Control Modifications to be Implemented to Correct the Problem  List of Stormwater control Modifications (s) Needed to Correct  Problem (Add an additional sheet if necessary)  1.  □ Yes □ No					
□ A required stormwater control was never installed, was installed incorrectly, or not in accordance with the requirements in Part 2 and/or Part 3 □ The stormwater controls that have been installed and maintained are not effective enough for the discharge to meet applicable water quality standards □ A prohibited discharge has occurred or is occurring  Provide a description of the problem:  Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th day):  If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:  Section B.1 – Why the Problem Occurred  Cause(s) of Problem (Add an additional sheet if necessary)  A problem (Add an additional sheet if necessary)  Bection B.2 – Stormwater Control Modifications to be Implemented to Correct the Problem  List of Stormwater control Modifications (s) Needed to Correct  Problem (Add an additional sheet if necessary)  Section B.2 – Stormwater control Modifications (s) Problem (add an additional sheet if necessary)  Section B.2 – Stormwater control Modifications (s) Problem (add an additional sheet if necessary)  Section B.2 – Stormwater control Modifications (s) Problem (add an additional sheet if necessary)  Section B.2 – Stormwater control Modifications (s) Problem (add an additional sheet if necessary)  Section B.2 – Stormwater control Modifications (s) Problem (add an additional sheet if necessary)  Section B.2 – Stormwater control Modifications (s) Problem (add an additional sheet if necessary)  Section B.2 – Stormwater control Modifications (s) Problem (add an additional sheet if necessary)  Section B.3 – Stormwater (control			Contact Info	rmation:	
□ The stormwater controls that have been installed and maintained are not effective enough for the discharge to meet applicable water quality standards □ A prohibited discharge has occurred or is occurring  Provide a description of the problem:  Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th day):  If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:  Section B - Corrective Action Progress  (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)  Section B.1 - Why the Problem Occurred  Cause(s) of Problem (Add an additional sheet if necessary)  How This Was Determined and the Date You Determined the Cause  1. 2. 2.  Section B.2 - Stormwater Control Modifications to be Implemented to Correct the Problem  List of Stormwater control Modifications (s) Needed to Correct  Problem (Add an additional sheet if necessary)  1. SwPPP Update  Notes  Notes  Notes  Notes  Problem (Add an additional sheet if necessary)  2. WPP Update  Notes  Notes  Notes  Notes  Problem (Add an additional sheet if necessary)	1				
□ A prohibited discharge has occurred or is occurring  Provide a description of the problem:  Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th day):  If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:  Section B - Corrective Action Progress  (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)  Section B.1 - Why the Problem Occurred  Cause(s) of Problem (Add an additional sheet if necessary)  How This Was Determined and the Date You Determined the Cause  1.	<u> </u>	•	_		
Provide a description of the problem:  Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th days):  If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:  Section B - Corrective Action Progress  (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)  Section B.1 - Why the Problem Occurred  Cause(s) of Problem (Add an additional sheet if necessary)  1.		e not effective enough	n for the discharge to meet	applicable water qual	ity standards
Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th day):  If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:    Section B - Corrective Action Progress (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)    Section B.1 - Why the Problem Occurred   How This Was Determined and the Date You Determined the Cause   1.	☐ A prohibited discharge has occurred or is occurring				
Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th day):  If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:    Section B - Corrective Action Progress (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)    Section B.1 - Why the Problem Occurred   How This Was Determined and the Date You Determined the Cause   1.	D 11 1 1 2 Cd 11				
within the first 7 days, enter the date that is as soon as practicable following the 7th day):  If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:    Section B - Corrective Action Progress (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)    Section B.1 - Why the Problem Occurred   How This Was Determined and the Date You Determined the Cause	Provide a description of the problem:				
within the first 7 days, enter the date that is as soon as practicable following the 7th day):  If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:    Section B - Corrective Action Progress (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)    Section B.1 - Why the Problem Occurred   How This Was Determined and the Date You Determined the Cause	Deadline for completing corrective action (Enter date that is either: (1) to	no more than 7 calen	dar days after the date you	discovered the proble	em or (2) if it is infeasible to complete work
If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:    Section B - Corrective Action Progress			dar days after the date you	discovered the proble	in, or (2) if it is inclusione to complete work
Section B - Corrective Action Progress (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)  Section B.1 - Why the Problem Occurred  Cause(s) of Problem (Add an additional sheet if necessary)  1.	1	8 ,,			
Section B - Corrective Action Progress  (Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)  Section B.1 - Why the Problem Occurred  Cause(s) of Problem (Add an additional sheet if necessary)  1.				te work within 7 days,	and (2) why the date you have established
Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)    Section B.1 - Why the Problem Occurred   How This Was Determined and the Date You Determined the Cause	for making the new or modified stormwater control operational is the so	oonest practicable tin	neframe:		
Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)    Section B.1 - Why the Problem Occurred   How This Was Determined and the Date You Determined the Cause					
Complete this section no later than 7 calendar days after discovering the condition that triggered corrective action.)    Section B.1 - Why the Problem Occurred   How This Was Determined and the Date You Determined the Cause		C .: D	C ' A ' D		
Section B.1 – Why the Problem Occurred  Cause(s) of Problem (Add an additional sheet if necessary)  1.	/C1				1
Cause(s) of Problem (Add an additional sheet if necessary)  1.					
1. 2.  Section B.2 – Stormwater Control Modifications to be Implemented to Correct the Problem  List of Stormwater control Modification(s) Needed to Correct Problem (Add an additional sheet if necessary)  1.  1.  1.  SwPPP Update Notes Necessary?  1.  1.  1.  1.  1.  1.  1.  1.  1.  1					D 1.1 . C
2.  Section B.2 – Stormwater Control Modifications to be Implemented to Correct the Problem  List of Stormwater control Modification(s) Needed to Correct Problem (Add an additional sheet if necessary)  1.					
Section B.2 – Stormwater Control Modifications to be Implemented to Correct the Problem  List of Stormwater control Modification(s) Needed to Correct Problem (Add an additional sheet if necessary)  1.	1.		1.		
Section B.2 – Stormwater Control Modifications to be Implemented to Correct the Problem  List of Stormwater control Modification(s) Needed to Correct Problem (Add an additional sheet if necessary)  1.	2		2		
List of Stormwater control Modification(s) Needed to Correct Problem (Add an additional sheet if necessary)  1.	<i>-</i> .		۷.		
List of Stormwater control Modification(s) Needed to Correct Problem (Add an additional sheet if necessary)  1.	Section B.2 – Stormwater Control Modifications to be Implemented to Correct the Problem				
Problem (Add an additional sheet if necessary)         Necessary?           1.         □ Yes □ No Date:           2.         □ Yes □ No				Notes	
Date:  2. □ Yes □ No		1	1		
2. □ Yes □ No	1.		☐ Yes ☐ No		
			Date:		
Divi	2.		☐ Yes ☐ No		
Date:			Date:		



Section A – Initial Report  (Complete this section within 24 hours of discovering the condition that triggered corrective action.)				
Name of Project:	liours or discover	Tracking N	00	Today's Date
Date Problem First Discovered:		Time Probl	em First Discovered:	
Name of Individual Completing this Form:		Contact Inf	formation:	
What site conditions triggered the requirement to conduct corrective ac				
☐ A required stormwater control was never installed, was installed inco	rrectly, or not in acco	ordance with the requiren	nents in Part 2 and/or	Part 3
☐ The stormwater controls that have been installed and maintained are	not effective enough	for the discharge to mee	t applicable water qua	lity standards
☐ A prohibited discharge has occurred or is occurring				
Provide a description of the problem:  Deadline for completing corrective action (Enter date that is either: (1) within the first 7 days, enter the date that is as soon as practicable follow.  If your estimated date of completion falls after the 7-day deadline, expla for making the new or modified stormwater control operational is the second complete this section no later.	wing the 7th day):  uin (1) why you believ oonest practicable tin  Section B -	re it is infeasible to complete frame:  - Corrective Action F	ete work within 7 day	s, and (2) why the date you have established
Section B.1 – Why the Problem Occurred		, ,		,
Cause(s) of Problem (Add an additional sheet if necessary)		How This Was Determ	ined and the Date Yo	ou Determined the Cause
1.		1.		
2.		2.		
Section B.2 – Stormwater Control Modifications to be Implemented to Correct the Problem				
List of Stormwater control Modification(s) Needed to Correct	Completion Date	SWPPP Update	Notes	
Problem (Add an additional sheet if necessary)		Necessary?		
1.		☐ Yes ☐ No Date:		
2.		☐ Yes ☐ No Date:		
	1	Date.	<u> </u>	

Contractor or Subcontractor Certification and Signature



"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information, submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am, aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."		
Signature of Contractor or Subcontractor:	Date:	
Printed Name and Affiliation:		
Certification and Signature by Permittee		
"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information, submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am, aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."		
Signature of Permittee or "Duly Authorized Representative":  Printed Name and Affiliation:	_ Date:	



### Attachment J: Schedule of Interim and Permanent **Soil Stabilization Practices**

Interim V egetative Stabilization

Interim soil stabilization will not be required.

Permanent Vegetative Stabilization

Construction practices shall disturb the minimal amount of existing ground cover as required for land clearing, grading, and construction activity for the shortest amount of time possible to minimize the potential of erosion and sedimentation from the site. Existing vegetation shall be maintained and left in place until it is necessary to disturb for construction activity. For this project, the following stabilization practices will be implemented:

- 1. Hydraulic Mulch and Seeding: Disturbed areas subject to erosion shall be stabilized with hydraulic mulch and/or seeded and watered to provide interim stabilization.
- 2. Sodding and Wood Mulch: As per the project landscaping plan, sodding and wood mulch will be applied to landscaped areas to provide permanent stabilization prior to project completion.

Records of the following shall be maintained:

- 1. The dates when major grading activities occur,
- 2. The dates when construction activities temporarily or permanently cease on a portion of the site, and
- 3. The dates when stabilization measures are initiated.

Stabilization measures must be initiated as soon as practical in portions of the site where construction activities have temporarily or permanently ceased, and except as provided in the following, must be initiated no more than fourteen (14) days after the construction activity in that portion of the site has temporarily or permanently ceased:



Where the initiation of stabilization measures by the 14th day after construction activity temporarily or permanently ceased is precluded by snow cover or frozen ground conditions, stabilization measures must be initiated as soon as practical.

Where construction activity on a portion of the site is temporarily ceased and earth disturbing activities will be resumed within twenty-one (21) days, temporary stabilization measures do not have to be initiated on that portion of the site.

In arid areas (areas with an average rainfall of 0-10 inches), semiarid areas (areas with an average annual rainfall of 10 to 20 inches), and areas experiencing droughts where the initiation of stabilization measures by the 14th day after construction activity has temporarily or permanently ceased is precluded by seasonably arid conditions, stabilization measures must be initiated as soon as practical.



# Permanent Stormwater Section (TCEQ-0600)

### **Permanent Stormwater Section**

**Texas Commission on Environmental Quality** 

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(C), (D)(Ii), (E), and (5), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

#### Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Permanent Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: NICK SANDLIN, P.E.

Date: <u>9/5/2023</u>

Signature of Customer/Agent

**Regulated Entity Name**: <u>TWELVE OAKS PROFESSIONAL PARK</u>

### Permanent Best Management Practices (BMPs)

Permanent best management practices and measures that will be used during and after construction is completed.

1.	Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.
	□ N/A
2.	These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
	The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

	A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is:
	□ N/A
3.	Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.
	□ N/A
4.	Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
	<ul> <li>The site will be used for low density single-family residential development and has 20% or less impervious cover.</li> <li>The site will be used for low density single-family residential development but has more than 20% impervious cover.</li> <li>The site will not be used for low density single-family residential development.</li> </ul>
5.	The executive director may waive the requirement for other permanent BMPs for multifamily residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
	<ul> <li>Attachment A - 20% or Less Impervious Cover Waiver. The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.</li> <li>□ The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.</li> <li>□ The site will not be used for multi-family residential developments, schools, or small</li> </ul>
6.	business sites.  Attachment B - BMPs for Upgradient Stormwater.
٠.	<u> </u>

	<ul> <li>□ A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.</li> <li>□ No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.</li> <li>□ Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.</li> </ul>
7.	Attachment C - BMPs for On-site Stormwater.
	<ul> <li>A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.</li> <li>Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.</li> </ul>
8.	<b>Attachment D - BMPs for Surface Streams</b> . A description of the BMPs and measures that prevent pollutants from entering surface streams, sensitive features, or the aquifer is attached. Each feature identified in the Geologic Assessment as sensitive has been addressed.
	N/A
9.	The applicant understands that to the extent practicable, BMPs and measures must maintain flow to naturally occurring sensitive features identified in either the geologic assessment, executive director review, or during excavation, blasting, or construction.
	<ul> <li>The permanent sealing of or diversion of flow from a naturally-occurring sensitive feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed.</li> <li>Attachment E - Request to Seal Features. A request to seal a naturally-occurring sensitive feature, that includes, for each feature, a justification as to why no reasonable and practicable alternative exists, is attached.</li> </ul>
10.	<b>Attachment F - Construction Plans</b> . All construction plans and design calculations for the proposed permanent BMP(s) and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. The plans are attached and, if applicable include:
	<ul> <li>✓ Design calculations (TSS removal calculations)</li> <li>✓ TCEQ construction notes</li> <li>✓ All geologic features</li> <li>✓ All proposed structural BMP(s) plans and specifications</li> </ul>
	N/A

11.	<b>Attachment G - Inspection, Maintenance, Repair and Retrofit Plan</b> . A plan for the inspection, maintenance, repairs, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan includes all of the following:
	Prepared and certified by the engineer designing the permanent BMPs and measures
	<ul> <li>Signed by the owner or responsible party</li> <li>Procedures for documenting inspections, maintenance, repairs, and, if necessary retrofit</li> <li>A discussion of record keeping procedures</li> </ul>
	N/A
12.	Attachment H - Pilot-Scale Field Testing Plan. Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
$\boxtimes$	N/A
13.	Attachment I -Measures for Minimizing Surface Stream Contamination. A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that results in water quality degradation.
	N/A
Res	ponsibility for Maintenance of Permanent BMP(s)
	nsibility for maintenance of best management practices and measures after uction is complete.
14.	The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.
	] N/A
15.	A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools,
	and other sites where regulated activities occur.



Attachment A:
20% or Less Impervious Cover Waiver (if requested for multifamily, school, or small business site)
(NOT APPLICABLE)



Attachment B: BMPs for Upgradient Stormwater



#### **Attachment C:** BMPs for On-Site Stormwater

The Twelve Oaks Professional Park project will increase impervious cover (IC) and the volume of potential on-site stormwater.

Runoff from WQ DA-1 will convey to a Contech Jellyfish Filter BMP that is designed to treat the required water quality volume. WQ DA-2 stormwater will be directed toward the proposed Vegetated Filter Strip for water quality treatment. The Contech Jellyfish Filter will remove more than the required 80% of the increase in TSS load. Refer to the Water Quality Details sheets within the construction plans for all load removal calculations and impervious cover.

Detention for the Twelve Oaks Professional Park development will be handled by the 12 Oaks Village Regional Detention Pond.



### Attachment D: BMPs for Surface Streams (NOT APPLICABLE)

No surface streams flow across the property. No portion of this project is located within the 100-year floodplain as defined by FEMA FIRM Panel No. 48491C0275E dated 09-26-2008.



Attachment E:
Request to Seal Features (if sealing a feature)
(NOT APPLICABLE)



Attachment F: Construction Plans

OWNER:

TWELVE OAKS PROFESSIONAL PARK COMMERCIAL LP. SANDLIN SERVICES, LLC

7801 N. CAPITAL OF TEXAS HWY, SUITE 260 4501 WHISPERING VALLEY DR. UNIT#27 AUSTIN, TX 78731 AUSTIN, TEXAS 78727 512-948-5008 806-679-7303 CONTACT: NICHOLAS SANDLIN, P.E.

CDAHDAH@CADRE-USA.COM CONTACT: CHARBEL DAHDAH

HR GREEN DEVELOPMENT TX, LLC 5508 HWY 290 WEST, STE 150 AUSTIN, TEXAS 78735

LAND SURVEYOR:

ARCHITECT: BLUEFIN DESIGN 14205 N. MOPAC EXPRWY, STE 100B AUSTIN, TX 78728

865-228-7440

**ENGINEER**:

512-872-6696 WINCE@BLUEFINDESIGN.COM ERNESTO.NAVARETTE@HRGREEN.COM CONTACT: ERNESTO NAVARETTE CONTACT: STEVEN L. BIEGEL

SURVEY AND BENCHMARK

ALL ELEVATIONS SHOWN HEREON ARE BASED ON THE FOLLOWING BENCHMARKS AND INFORMATION.

BM 1386\_9: SQUARE W/ X ETCHED ON CONCRETE TRANSFORMER PAD LOCATED ALONG THE SOUTHWEST ROW LINE OF KAUFFMAN LOOP. EL = 1008.58

BM 1386\_12: SQUARE W/ X ETCHED ON CONCRETE TRANSFORMER PAD LOCATED ALONG THE SOUTHWEST ROW LINE OF KAUFFMAN LOOP. EL = 968.52

BEARINGS ARE BASED ON THE TEXAS STATE PLAN COORDINATE SYSTEM OF 1983, TEXAS CENTRAL ZONE (NAD 83)

LEGAL DESCRIPTION

GREENLEAF FISK SURVEY, ABSTRACT NO. 5 SEE PLAT SHEET

ZONING AND USE

JURISDICTION: CITY OF LIBERTY HILL ETJ

ZONING: N/A EXISTING LAND USE: VACANT

WATERSHED

PROPOSED LAND USE:

NORTH FORK SAN GABRIEL RIVER WATERSHED:

OFFICES

EDWARDS AQUIFER

THIS PROJECT LIES WITHIN THE EDWARDS AQUIFER RECHARGE ZONE AS DEFINED BY THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY (TCEQ)

FLOODPLAIN NOTE

THE 100-YEAR FLOODPLAIN AS DEFINED BY THE CITY REGULATION, IS CONTAINED WITHIN THE DRAINAGE EASEMENT(S) SHOWN HEREON, "NO/A" PORTION OF THIS TRACT IS WITHIN THE BOUNDARIES OF THE 100-YEAR FLOODPLAIN OF ANY WATERWAY THAT IS WITHIN THE

LIMITS OF THE STUDY OF THE FEDERAL INSURANCE ADMINISTRATION FIRM PANEL #48491C0275E, AND INCORPORATED AREAS EFFECTIVE DATE 9/26/2008 FOR WILLIAMSON COUNTY, TEXAS.

UTILITIES

WATER: CITY OF GEORGETOWN CITY OF LIBERTY HILL WASTEWATER:

FIRE DEMAND

FIRE FLOW: 2,750 GPM FOR DURATION OF 2 HOURS

LARGEST BUILDING FIRE AREA: 10,600 SF BUILDING CONSTRUCTION:

HYDRANTS REQUIRED: 3 AT 450' SPACING

CODE OF RECORD:

- 1. ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARED THEM. IN REVIEWING THESE PLANS, THE CITY OF LIBERTY HILL MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.
- 2. RELEASE OF THIS APPLICATION DOES NOT CONSTITUTE A VERIFICATION OF ALL DATA, INFORMATION, AND CALCULATIONS SUPPLIED BY THE APPLICANT. THE ENGINEER OF RECORD IS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY, AND ADEQUACY OF HIS/HER SUBMITTAL, WHETHER OR NOT THE APPLICATION IS REVIEWED FOR CODE COMPLIANCE
- 3. THIS SITE IS LOCATED WITHIN THE EDWARDS AQUIFER RECHARGE ZONE. A TCEQ WPAP PERMIT IS REQUIRED.
- 4. WPAP #: XXX, SCS #: XXX
- 5. SEE TREE LIST FOR TREES LOCATED ONSITE.
- 6. ANY PROTECTED TREE REMOVED MUST BE MITIGATED ON AN INCH PER INCH BASIS.
- 7. ANY STREET CLOSURE REQUIRES PRIOR APPROVAL FROM CITY OF LIBERTY HILL TRANSPORTATION DEPARTMENT OR TXDOT.

### CORRECTIONS RECORD

NO.	DESCRIPTION	REVISE (R) ADD (D) VOID (V) SHEET NO.'s	TOTAL # SHEETS IN PLAN SET	NET CHANGE IMP. COVER (sq.ft.)	TOTAL SITE IMP. COVER (sq.ft.)/%	APPROVAL/ DATE	DATE IMAGED


THIS PROPOSED DEVELOPMENT WILL NOT RESULT IN ANY IDENTIFIABLE ADVERSE IMPACT TO OTHER PROPERTIES. SEE DRAINAGE AREA MAPS AND CALCULATIONS FOR DETAILED ANALYSIS.

# 

## SITE DEVELOPMENT IMPROVEMENTS

ADDRESS: 2021 KAUFFMAN LOOP, LIBERTY HILL, TX 78642 SDPXXXX-XXX


APPROVED BY: BASED ON THE DESIGN ENGINEER'S CERTIFICATION OF COMPLIANCE WITH ALL APPLICABLE CITY, STATE AND FEDERAL REGULATIONS, THE PLANS AND SPECIFICATIONS CONTAINED HEREIN HAVE BEEN REVIEWED AND ARE FOUND TO BE IN COMPLIANCE WITH THE REQUIREMENTS OF THE CITY OF CURTIS STEGER, P.E. DATE CITY ENGINEER JERRY L. MILLARD, JR DIRECTOR OF PLANNING DATE CITY OF LIBERTY HILL WILLIAMSON COUNTY ESD # 4 -----LIZ BRANIGAN, MAYOR ELAINE SIMPSON, CITY SECRETARY DAVID MUNK CITY OF GEORGETOWN 23-XXXSDP SITE DEVELOPMENT PERMIT NUMBER



PROJECT LOCATION MAP


N.T.S.

	SHEET LIST
NUMBER	TITLE
1	COVER PAGE
2	GENERAL NOTES (1 OF 3)
3	GENERAL NOTES (2 OF 3)
4	GENERAL NOTES (3 OF 3)
5	FINAL PLAT (1 OF 5)
6	FINAL PLAT (2 OF 5)
7	FINAL PLAT (3 OF 5)
8	FINAL PLAT (4 OF 5)
9	FINAL PLAT (5 OF 5)
10	EROSION CONTROL AND DEMOLITION PLAN
11	SITE PLAN
12	TXDOT DRIVEWAY PLAN
13	FIRE PROTECTION PLAN
14	GRADING PLAN (1 OF 2)
15	GRADING PLAN (2 OF 2)
16	EXISTING DRAINAGE AREA MAP BY OTHERS
17	PROPOSED DRAINAGE AREA MAP BY OTHERS
18	STORM SEWER DRAINAGE AREA MAP
19	WATER QUALITY PLAN
20	WATER QUALITY DETAILS (1 OF 2)
21	WATER QUALITY DETAILS (2 OF 2)
22	WATER DISTRIBUTION PLAN
23	WASTEWATER COLLECTION PLAN
24	EROSION CONTROL DETAILS
25	UTILITY DETAILS (1 OF 3)
26	UTILITY DETAILS (2 OF 3)
26	UTILITY DETAILS (3 OF 3)
27	CONSTRUCTION DETAILS (1 OF 3)
28	CONSTRUCTION DETAILS (2 OF 3)
29	CONSTRUCTION DETAILS (3 OF 3)
30	TXDOT DETAILS (1 OF 3)
31	TXDOT DETAILS (2 OF 3)
32	TXDOT DETAILS (3 OF 3)



#### **CONTRACTOR NOTES:**

- 1. THE CONTRACTOR SHALL OBTAIN A "NOTICE OF PROPOSED INSTALLATION OF UTILITY LINE" PERMIT FROM THE COUNTY FOR ANY WORK PERFORMED IN THE EXISTING COUNTY RIGHT-OF-WAY (DRIVEWAY APRON, WATER MAIN TIE-IN, ETC.) THIS PERMIT APPLICATION WILL REQUIRE A LIABILITY AGREEMENT, A CONSTRUCTION COST ESTIMATE FOR WORK WITHIN THE RIGHT-OF-WAY INCLUDING PAVEMENT REPAIR (IF NEEDED), A PERFORMANCE BOND, CONSTRUCTION PLANS AND, IF NECESSARY, A TRAFFIC CONTROL PLAN. AN INSPECTION FEE, AND A PRE-CONSTRUCTION MEETING MAY ALSO BE REQUIRED, DEPENDING ON THE SCOPE OF WORK. THE PERMIT WILL BE REVIEWED AND APPROVED BY THE COUNTY ENGINEER, AND MUST ALSO BE APPROVED BY THE COUNTY COMMISSIONERS COURT IF ANY ROAD CLOSURE IS INVOLVED.
- 2. BY THE ACT OF SUBMITTING A BID FOR THIS PROPOSED CONTRACT, THE BIDDER WARRANTS THAT THE BIDDER, AND ALL SUBCONTRACTORS AND MATERIAL SUPPLIERS HE INTENDS TO USE, HAVE CAREFULLY AND THOROUGHLY REVIEWED THE DRAWINGS, SPECIFICATIONS AND ALL OTHER CONTRACT DOCUMENTS AND HAVE FOUND THEM COMPLETE AND FREE FROM ANY AMBIGUITIES AND SUFFICIENT FOR THE PURPOSE INTENDED. THE BIDDER FURTHER WARRANTS THAT TO THE BEST OF HIS OR HIS SUBCONTRACTORS' AND MATERIAL SUPPLIERS' KNOWLEDGE, ALL MATERIALS AND PRODUCTS SPECIFIED OR INDICATED HEREIN ARE ACCEPTABLE FOR ALL APPLICABLE CODES AND AUTHORITIES.
- 3. THE LOCATION OF ALL EXISTING UTILITIES SHOWN ON THESE PLANS HAS BEEN BASED UPON RECORD INFORMATION ONLY AND MAY NOT MATCH LOCATIONS AND/OR DEPTHS AS CONSTRUCTED. THE CONTRACTOR SHALL CONTACT THE AUSTIN AREA "ONE CALL" SYSTEM 1-800-245-4545, OR THE OWNER OF EACH INDIVIDUAL UTILITY, FOR ASSISTANCE IN DETERMINING EXISTING UTILITY LOCATIONS AND DEPTHS PRIOR TO BEGINNING ANY CONSTRUCTION. CONTRACTOR SHALL FIELD VERIFY LOCATIONS OF ALL UTILITY CROSSINGS PRIOR TO BEGINNING ANY CONSTRUCTION.
- 4. ENVIRONMENTAL INSPECTION HAS THE AUTHORITY TO MODIFY/CHANGE EROSION AND SEDIMENTATION CONTRÓLS TO KEEP THE PROJECT IN COMPLIANCE.
- 5. THE CONTRACTOR OR SURVEYOR WILL OBTAIN A DIGITAL COPY OF THE CAD FILES THAT REPRESENT THESE IMPROVEMENTS; SANDLIN SERVICES, LLC AND IT'S ASSOCIATES TAKE NO RESPONSIBILITY FOR THE LOCATION OF THESE IMPROVEMENTS IN ANY COORDINATE SYSTEM. DIGITAL FILES USED TO PRODUCE THESE PLANS WERE PARTIALLY CREATED BY PARTIES OTHER THAN SANDLIN SERVICES, LLC AND ARE NOT INTENDED FOR USE IN CONSTRUCTION STAKING. VERTICAL AND HORIZONTAL DATA SHALL BE INDEPENDENTLY VERIFIED BY CONTRACTOR'S
- 6. SANDLIN SERVICES, LLC HAS ENDEAVORED TO DESIGN THESE PLANS COMPLIANT WITH ADA/TDLR AND OTHER ACCESSIBILITY REQUIREMENTS. HOWEVER, THE CONTRACTOR SHALL NOT BE RELIEVED OF ANY RESPONSIBILITY FOR CONSTRUCTING THESE IMPROVEMENTS COMPLIANT WITH ALL APPLICABLE ACCESSIBILITY STANDARDS. IF THE CONTRACTOR NOTICES ANY DISCREPANCIES BETWEEN THESE PLANS AND ACCESSIBILITY LAWS/RULES, HE IS TO STOP WORK IN THE AREA OF CONFLICT AND NOTIFY THE ENGINEER IMMEDIATELY FOR A RESOLUTION AND/OR REVISION TO THESE PLANS. SANDLIN SERVICES, LLC SHALL NOT BE HELD RESPONSIBLE FOR CONSTRUCTING THIS SITE COMPLIANT WITH ACCESSIBILITY LAWS/RULES REGARDLESS OF WHAT IS SHOWN IN THESE PLANS.



4501 WHISPERING VALLEY DRIVE ÜNIT 27 AUSTIN, TX 78727

COVER PAGE

PROJECT CASE: XXXXXXX

TWELVE OAKS

#	REVISION DESCRIPTION	SIGNATURE	DATE	SHEET
				4
				OF
				32
				$\cup$ $\angle$

#### PAVEMENT RECOMMENDATIONS FORTHCOMING

	VIATIONS AND DEFINITIONS  AREA
ADA	AMERICANS WITH DISABILITIES ACT
	AMERICAN WATER WORKS
AWWA	ASSOCIATION
B-B	BACK TO BACK
BC	BEGIN CURVE
BC	BACK OF CURB
BCR BMP	BEGIN CURB RETURN  BEST MANAGEMENT PRACTICE
BVCE	BEGIN VERTICAL CURVE ELEVATION
BVCS	BEGIN VERTICAL CURVE STATION
BW	BOTTOM OF WALL
CFS	CUBIC FEET PER SECOND
CITY	CITY, TOWN, OR OTHER LOCAL APPLICABLE JURISDICTION
CL	CENTERLINE
CONC	CONCRETE
CY	CUBIC YARD
DEMO	DEMOLITION
DG	DECOMPOSED GRANITE
EA	EACH SUBVE
EC	END CURVE
ECR	END CURB RETURN
EG EL	EXISTING GROUND/GRADE  ELEVATION
ELEC	ELEVATION  ELECTRICAL/ELECTRICITY
	UNITED STATES ENVIRONMENTAL
EPA ESMT	PROTECTION AGENCY  EASEMENT
EVCE	END VERTICAL CURVE ELEVATION
EVCS	END VERTICAL CURVE STATION
EX	EXISTING
F-F	FACE TO FACE
FG	FINISHED GRADE/GROUND
FH	FIRE HYDRANT
FL FC	FLOWLINE FACE OF CURR
FC FT	FACE OF CURB
HGL	HYDRAULIC GRADE LINE
LF	LINEAR FEET
LT	LEFT
мн	MANHOLE
MN	MINUTE/MINIMUM
NOI	NOTICE OF INTENT, REF. TCEQ GENERAL PERMIT
NOT	NOTICE OF TERMINATION, REF. TCEQ GENERAL PERMIT
NTS	NOT TO SCALE
oc	ON CENTER
OFF	OCCUPATIONAL SAFETY AND
OSHA	OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION
PC	POINT OF CURVATURE
PCC	PORTLAND CEMENT CONCRETE/POINT OF COMPOUND
	CURVATURE
PG	PROPOSED GRADE
PI	POINT OF INFLECTION
PVMT	PAVEMENT  PEINFORCED CONCRETE DIDE
RCP	REINFORCED CONCRETE PIPE  RIGHT OF WAY
RT	RIGHT
SF	SQUARE FEET
SS	SANITARY SEWER
SSMH	SANITARY SEWER MANHOLE
STA	STATION
STD	STANDARD
SY	SQUARE YARD
TAS	ARCHITECTURAL BARRIERS TEXAS ACCESSIBILITY STANDARDS
TC	TOP OF CURB
TCEQ	TEXAS COMMISSION OF ENVIRONMENTAL QUALITY
TEMP	TEMPORARY
TXDOT	TEXAS DEPARTMENT OF TRANSPORTATION
TXMUTCD	TEXAS MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES
TW	TOP OF WALL
TYP	TYPICAL OUR!
VC	VERTICAL CURVE
WOLD	· WATED

1. CONTRACTOR SHALL USE ALL NECESSARY SAFETY PRECAUTIONS TO AVOID CONTACT WITH OVERHEAD AND UNDERGROUND POWER LINES. CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE LOCAL, STATE, FEDERAL, AND UTILITY OWNER REGULATIONS PERTAINING TO WORK SETBACKS FROM POWER LINES 2. ESTABLISH FIRE ZONES AS SHOWN ON SITE BY PAINTING CURB RED. STENCIL THE WORDS, "FIRE ZONE/TOW-AWAY ZONE", IN WHITE LETTERS AT LEAST 3 INCHES HIGH AT 35-FOOT INTERVALS ALONG THE CURB. ALSO. SIGNS SHALL BE POSTED AT BOTH ENDS OF A FIRE ZONE, ALTERNATE MARKING OF THE FIRE LANES MY BE APPROVED BY THE FIRE CHIEF PROVIDED THE FIRE LANES ARE CLEARLY

IDENTIFIED AT BOTH ENDS AND AT INTERVALS NOT TO EXCEED 35 FEET. . WARNING ARE REQUIRED TO BE PLACED UNDER THE OVERHEAD ELECTRIC LINES TO MAKE ALL PERSONNEL AWARE OF THE ELECTRIC HAZARD.

4. ALL FDC'S TO BE TWO 2  $\frac{1}{2}$  INCH SIAMESE CONNECTIONS. 5. THE CONTRACTOR SHALL FURNISH, ERECT, AND MAINTAIN MARKINGS AND ASSOCIATED HAZARD WARNING LIGHTS, DELINEATOR FENCE, AND OTHER ASSOCIATED FACILITIES AS REQUIRED FOR OPEN TRENCHES, EXCAVATIONS. TEMPORARY STOCK PILES, AND PARKED CONSTRUCTION EQUIPMENT THAT MAY POSE A POTENTIAL HAZARD AS PART OF THE DAILY OPERATIONS AT THIS SITE. CONTRACTOR IS SOLELY RESPONSIBLE FOR SITE SAFETY.

**ACCESSIBLE PARKING NOTE:** 

1. BEFORE PLACING PAVEMENT, CONTRACTOR SHALL VERIFY THAT SUITABLE HANDICAPPED ROUTES (PER ADA) EXIST TO AND FROM DESIGNATED DOORS. IN NO CASE SHALL HANDICAP RAMP SLOPES EXCEED 1 VERTICAL TO 12 HORIZONTAL. IN NO CASE SHALL SIDEWALK CROSS SLOPES EXCEED 2.0 PERCENT. IN NO CASE SHALL LONGITUDINAL SIDEWALK SLOPES EXCEED 5.0 PERCENT. CONTRACTOR SHALL CONTACT ENGINEER PRIOR TO PAVING IF ANY EXCESSIVE SLOPES ARE ENCOUNTERED. NO CONTRACTOR CHANGE ORDERS WILL BE ACCEPTED FOR ADA

COMPLIANCE ISSUES. 2. ALL ACCESSIBLE SPACES AND ACCESSIBLE ROUTES SHALL COMPLY WITH THE TEXAS ACCESSIBILITY STANDARDS (TAS) AND THE CITY REQUIREMENTS.

3. PARKING SPACES AND ACCESS AISLES SHALL BE LEVEL WITH SURFACE SLOPES NOT EXCEEDING 1:50 (2%) IN ALL DIRECTIONS. CURB RAMPS COMPLYING WITH TAS SHALL BE PROVIDED AT ALL PASSENGER LOADING ZONES 4. EACH ACCESSIBLE PARKING SPACE SHALL BE DESIGNATED AS RESERVED BY A VERTICALLY MOUNTED OR SUSPENDED SIGN SHOWING THE SYMBOL OF ACCESSIBILITY PER TAS. SPACES COMPLYING WITH TAS SHALL HAVE AN

ADDITIONAL SIGN "VAN ACCESSIBLE" MOUNTED BELOW THE SYMBOL OF ACCESSIBILITY WHEN REQUIRED. (A) CHARACTERS AND SYMBOLS ON SUCH SIGNS SHALL BE LOCATED 60" MINIMUM ABOVE THE GROUND. FLOOR. OR PAVING SURFACE SO THEY CANNOT BE OBSCURED BY A VEHICLE PARKED IN THE SPACE. (B) SIGNS LOCATED WITHIN AN ACCESSIBLE ROUTE SHALL COMPLY WITH TAS

(C) CHARACTERS AND SYMBOLS ON OVERHEAD SIGNS SHALL COMPLY WITH TAS. 5. SLOPES OF CURB RAMPS SHALL COMPLY WITH TAS. TRANSITIONS FROM RAMPS TO WALKS, GUTTERS, OR STREETS SHALL BE FLUSH AND FREE OF ABRUPT CHANGES. MAXIMUM SLOPES OF ADJOINING GUTTERS, ROAD SURFACE IMMEDIATELY ADJACENT TO THE CURB RAMP, OR ACCESSIBLE ROUTE SHALL NOT EXCEED 1:20. 6. SURFACES OF CURB RAMPS SHALL COMPLY WITH TAS.

(A) TEXTURES SHALL CONSIST OF EXPOSED CRUSHED STONE AGGREGATE, ROUGHENED CONCRETE, RUBBER, RAISED ABRASIVE STRIPS, OR GROOVES EXTENDING THE FULL WIDTH AND DEPTH OF THE CURB RAMP. SURFACES THAT ARE RAISED, ETCHED, OR GROOVED IN A WAY THAT WOULD ALLOW WATER TO ACCUMULATE ARE PROHIBITED. (B) FOR PURPOSES OF WARNING, THE FULL WIDTH AND DEPTH OF CURB RAMPS SHALL HAVE A LIGHT REFLECTIVE VALUE AND TEXTURE THAT SIGNIFICANTLY CONTRASTS WITH THAT OF ADJOINING PEDESTRIAN ROUTES. 7. EVERY HANDICAP ACCESSIBLE PARKING SPACE SHALL BE IDENTIFIED BY A SIGN CENTERED 5 FEET ABOVE

INTERNATIONAL SYMBOL OF ACCESSIBILITY. SUCH SIGNS SHALL NOT BE OBSCURED BY A VEHICLE PARKED

THE SPACE AND SHALL MEET THE CRITERIA SET FORTH IN UBC AND ANSI 8. SLOPES ON ACCESSIBLE ROUTES MAY NOT EXCEED 1:20 UNLESS DESIGNED AS A RAMP 9. THE MAXIMUM SLOPE OF A RAMP IN NEW CONSTRUCTION IS 1:12. THE MAXIMUM RISE FOR ANY RAMP

11. GROUND SURFACES ALONG ACCESSIBLE ROUTES MUST BE STABLE, FIRM, AND SLIP RESISTANT.

THE PARKING SURFACE, AT THE HEAD OF THE PARKING SPACE. THE SIGN MUST INCLUDE THE

**TRAFFIC CONTROL NOTES:** ALL SIGNS, PAVEMENT MARKINGS, AND OTHER TRAFFIC CONTROL DEVICES SHALL CONFORM TO THE "TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES".

10. ACCESSIBLE ROUTES MUST HAVE A CROSS-SLOPE NO GREATER THAN 1:30.

2. ALL FIRE DEPARTMENT ACCESS DRIVES/ROADS TO HAVE A MINIMUM 14' VERTICAL CLEARANCE. 3. ALL PARKING SPACES SHALL HAVE A MINIMUM 7'-0" VERTICAL CLEARANCE. 4. ALL LANDSCAPED AREAS ARE TO BE PROTECTED BY SIX-INCH WHEEL CURBS, WHEELSTOPS, OR OTHER

APPROVED BARRIERS AS PER ECM. 5. ADEQUATE BARRIERS BETWEEN ALL VEHICULAR USE AREAS AND ADJACENT LANDSCAPE AREAS, SUCH AS A 6" CONCRETE CURB ARE REQUIRED. IF A STANDARD 6' CURB AND GUTTER ARE NOT PROVIDED FOR ALL VEHICULAR USE AREAS AND ADJACENT LANDSCAPE AREAS, COMPLY WITH ECM. 6. EACH COMPACT PARKING SPACE/AISLE WILL BE SIGNED "SMALL CAR ONLY"

7. PRIOR TO PERFORMING ANY WORK IN OR ON THE RIGHT OF WAY OF ANY CITY OR STATE ROADWAY, THE CONTRACTOR SHALL NOTIFY THE CITY/STATE TRAFFIC ENGINEER'S OFFICE. THE CONTRACTOR SHALL ERECT WARNING SIGNS AND BARRICADES TO PROTECT THE TRAVELING PUBLIC. THE SIGNING AND BARRICADING SHALL CONFORM TO THE APPROPRIATE APPLICATIONS OUTLINED IN THE MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES OR AS OTHERWISE DIRECTED BY THE CITY/STATE TRAFFIC ENGINEER. IF PERMITS ARE REQUIRED TO CONDUCT THE WORK, THE CONTRACTOR SHALL SECURE THE PERMITS AND SUPPLY THEM TO THE OWNER AT NO ADDITIONAL COST. ALL FULL WIDTH LANE CLOSURES, PARTIAL LANE CLOSURES, OR CONSTRUCTION ADJACENT TO PAVEMENT, SHALL BE IDENTIFIED, SIGNED, AND BARRICADES ERECTED IN CONFORMANCE WITH THE APPLICABLE ARTICLES OF THE STANDARD SPECIFICATIONS AND THE MUNICIPALITY'S REQUIREMENTS. ALL TRAFFIC PROTECTION, BOTH ONSITE AND OFFSITE SHALL BE CONSIDERED INCIDENTAL TO THE CONTRACT.

<u>EARTHWORK NOTES AND REQUIREMENTS:</u>

CONTRACTOR IS RESPONSIBLE FOR ALL MATERIALS TESTING AND CERTIFICATION, UNLESS SPECIFIED OTHERWISE BY OWNER. ALL MATERIALS TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR AND COMPLY WITH CITY STANDARD SPECIFICATIONS AND GEOTECHNICAL REPORT. TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING MATERIALS. OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR MATERIALS TESTING.

ALL COPIES OF MATERIALS TEST RESULTS SHALL BE SENT TO THE OWNER, ENGINEER AND ARCHITECT DIRECTLY FROM THE TESTING AGENCY. 3. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE

MATERIALS, THAT THE WORK CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS. 4. DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING, THE CONTRACTOR SHALL ADHERE TO THE GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING, IF NONE IS 5. THE CONTRACTOR SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL EROSION CONTROL AND WATER

QUALITY REQUIREMENTS. 6. A RETAINING WALL OVER 4 FEET IN HEIGHT MEASURED FROM THE BOTTOM OF THE FOOTING TO THE TOP OF THE WALL SHALL BE ENGINEERED AND REQUIRE A SEPARATE BUILDING PERMIT.

7. CONTRACTOR SHALL REMOVE EARTHEN MATERIAL. EXISTING SURFACES. AND STRUCTURES AS REQUIRED. ALL WASTE MATERIAL SHALL BE PROPERLY DISPOSED OFF-SITE AND SHALL BE INCIDENTAL TO THE CONTRACT. 8. ALL AGGREGATE BASE COURSE SHALL BE COMPACTED TO 95% STANDARD PROCTOR DENSITY MAXIMUM DRY DENSITY WITHIN 2 PERCENT OF OPTIMUM MOISTURE CONTENT.

NOTICE: ALTERATION OF A SEALED DRAWING WITHOUT PROPER NOTIFICATION TO THE ENGINEER OF RECORD IS A VIOLATION O THE TEXAS ENGINEERING PRACTICES ACT

WATER

WASTEWATER

TRENCH EXCAVATION NOTES:

REPRESENTATIVE.

THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN, PREPARED BY A PROFESSIONAL ENGINEER IN THE STATE OF TEXAS, TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING TRENCH SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA, FOR ALL TRENCHES. THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER. 2. CONTRACTOR AND/OR CONTRACTOR'S INDEPENDENTLY RETAINED EMPLOYEE OR STRUCTURAL DESIGN / GEOTECHNICAL / SAFETY / EQUIPMENT CONSULTANT, IF ANY, SHALL REVIEW THESE PLANS AND ANY AVAILABLE GEOTECHNICAL INFORMATION AND THE ANTICIPATED INSTALLATION SITES WITHIN THE PROJECT WORK AREA IN ORDER TO IMPLEMENT CONTRACTOR'S TRENCH EXCAVATION SAFETY PROTECTION SYSTEMS, PROGRAMS, AND/OR PROCEDURES FOR THE PROJECT

CONTRACTOR AND/OR CONTRACTOR'S INDEPENDENTLY RETAINED EMPLOYEE OR SAFETY CONSULTANT SHALL IMPLEMENT A TRENCH SAFETY PROGRAM IN ACCORDANCE WITH OSHA STANDARDS GOVERNING THE PRESENCE AND ACTIVITIES OF INDIVIDUALS WORKING IN AND AROUND TRENCH EXCAVATION. 3. BRACING OF UTILITY POLES MAY BE REQUIRED WHEN TRENCHING OR EXCAVATING IN CLOSE PROXIMITY TO THE POLES AND IS THE RESPONSIBILITY OF THE

ADEQUATE TRENCH EXCAVATION SAFETY PROTECTION THAT COMPLY WITH AS A MINIMUM, OSHA STANDARDS FOR TRENCH EXCAVATIONS. SPECIFICALLY,

DESCRIBED IN THE CONTRACT DOCUMENTS. THE CONTRACTOR'S IMPLEMENTATION OF THESE SYSTEMS, PROGRAMS, AND/OR PROCEDURES SHALL PROVIDE FOR

CONTRACTOR. 4. ALL TRENCH BACKFILL SHALL BE IMPORTED GRANULAR MATERIAL UNLESS EXISTING GRANULAR MATERIALS ARE SPECIFICALLY APPROVED BY THE OWNER'S

STORM WATER DISCHARGE AUTHORIZATION

CONTRACTOR AND WHERE APPLICABLE SUBCONTRACTORS ARE RESPONSIBLE FOR: COMPLIANCE WITH ALL TCEQ AND EPA STORM WATER POLLUTION PREVENTION REQUIREMENTS.

2. ENSURING THAT ALL PRIMARY OPERATORS SUBMIT A NOI TO TCEQ AT LEAST 7 DAYS PRIOR CONSTRUCTION. AND THEY PROVIDE A COPY OF ALL SIGNED NOI'S TO THE OPERATOR OF ANY MS4 RECEIVING DISCHARGE FROM THE SITE.

3. IMPLEMENTATION OF THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP), IF IT APPLIES, IE. POST SITE NOTICE, INSPECTIONS, DOCUMENTATION AND SUBMISSION OF ANY INFORMATION, SUCH AS NOI, REQUIRED BY TCEQ AND EPA.

4. SIGNING THE REQUIRED CERTIFICATION STATEMENT ACKNOWLEDGING THEIR RESPONSIBILITIES AS STATED IN THE SWPPP IF PROVIDING SERVICES RELATED TO

5. SUBMITTING TO THE CITY, AND RETAINING ON SITE DURING CONSTRUCTION, A COPY OF THE SWPPP INCLUDING NOI, SITE NOTICE, CONTRACTOR CERTIFICATION. AND ANY REVISIONS.

6. PRIMARY OPERATOR IS RESPONSIBLE FOR SUBMITTING A NOTICE OF TERMINATION (NOT) TO TCEQ WITH 30 DAYS AFTER ALL SOIL DISTURBING ACTIVITIES HAVE BEEN COMPLETED AND A VEGETATIVE COVER HAS BEEN ESTABLISHED ON ALL UNPAVED AREA AND ALL AREAS NOT COVERED BY STRUCTURES, A TRANSFER OF OPERATIONAL CONTROL HAS OCCURRED, OR THE OPERATOR HAS AN ALTERNATIVE AUTHORIZATION UNDER A DIFFERENT PERMIT. A COPY OF THE NOT SHALL BE PROVIDED TO THE OPERATOR OF ANY MS4 RECEIVING DISCHARGE FROM THE SITE.

CONSTRUCTION MEANS METHODS& SAFETY PROTECTION NOTES:

HE CONTRACTOR SHALL BE RESPONSIBLE FOR COMPLIANCE WITH ALL FEDERAL, STATE, AND LOCAL LAWS, INCLUDING OSHA STANDARDS AND WITH ANY OTHER APPLICABLE LAWS, ORDINANCES, RULES, REGULATIONS AND ORDERS OF ANY PUBLIC BODY HAVING JURISDICTION FOR THE SAFETY OF PERSONS OR PROPERTY OR TO PROTECT THEM FROM DAMAGE, INJURY OR LOSS. THE CONTRACTOR SHALL PROVIDE ALL SAFEGUARDS, SAFETY DEVICES, AND PROTECTIVE FOUIPMENT AND SHALL BE RESPONSIBLE FOR INITIATING, MAINTAINING, AND SUPERVISING ALL SAFETY PRECAUTIONS AND PROGRAMS UTILIZED BY THE CONTRACTOR AND HIS SUB-CONTRACTORS IN THE PERFORMANCE OF THEIR WORK AND SHALL TAKE ANY OTHER ACTIONS NECESSARY TO PROTECT THE LIFE AND HEALTH OF EMPLOYEES ON THE JOB AND THE SAFETY OF THE PUBLIC AND TO PROTECT PROPERTY IN CONNECTION WITH THE PERFORMANCE OF WORK

THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE CONSTRUCTION MEANS, METHODS, TECHNIQUES OR PROCEDURES, EQUIPMENT, AND FOR SAFETY PRECAUTIONS OR PROGRAMS, UNLESS SUCH MEANS AND EQUIPMENT ARE SPECIFIED IN THE CONTRACT DOCUMENTS. THE CONTRACTOR SHALL COMPLY WITH SECTION 108.06 LABOR, METHODS, AND EQUIPMENT OF THE "STANDARD SPECIFICATIONS".

HE CONTRACTOR SHALL INDEMNIFY AND HOLD HARMLESS THE OWNER, THE CITY, AND SANDLIN SERVICES, LLC. FROM AND AGAINST ALL CLAIMS, DAMAGES, LOSSES AND EXPENSES INCLUDING ATTORNEY'S FEES ARISING OUT OF OR RESULTING FROM THE PERFORMANCE OF THE CONTRACTOR'S WORK. IN ANY AND ALL CLAIMS AGAINST THE OWNER OR SANDLIN SERVICES, LLC. BY ANY EMPLOYEE OF THE CONTRACTOR OR ANYONE DIRECTLY OR INDIRECTLY EMPLOYED BY THE CONTRACTOR OR ANYONE FOR WHOSE ACTS THE CONTRACTOR MAY LIABLE, THE INDEMNIFICATION OBLIGATION SHALL NOT BE LIMITED IN ANY WAY BY ANY LIMITATION ON THE AMOUNT OF DAMAGES, COMPENSATION, OR BENEFITS PAYABLE BY OR FOR THE CONTRACTOR UNDER WORKER'S COMPENSATION ACTS, DISABILITY BENEFIT ACTS OR OTHER EMPLOYEE BENEFIT GENERAL NOTES AND REQUIREMENTS:
1. ALL CONTRACTORS MUST CONFINE THEIR ACTIVITIES TO THE WORK AREA. NO ENCROACHMENTS OUTSIDE OF THE WORK AREA WILL BE ALLOWED. ANY DAMAGE

RESULTING THEREFROM SHALL BE CONTRACTOR'S SOLE RESPONSIBILITY TO REPAIR. 2. THE CONTRACTOR SHALL PROTECT ALL EXISTING STRUCTURES, UTILITIES, MANHOLES, POLES, GUY WIRES, VALVE COVERS, VAULT LIDS, FIRE HYDRANTS, COMMUNICATION BOXES/PEDESTALS, AND OTHER FACILITIES TO REMAIN, AND SHALL REPAIR ANY DAMAGES AT NO COST TO THE OWNER. 3. THE CONTRACTOR SHALL IMMEDIATELY REPAIR OR REPLACE ANY PHYSICAL DAMAGE TO PRIVATE PROPERTY OR PUBLIC IMPROVEMENTS, INCLUDING BUT NOT

LIMITED TO: FENCES, WALLS, SIGNS, PAVEMENT, CURBS, UTILITIES, SIDEWALKS, GRASS, TREES, LANDSCAPING, AND IRRIGATION SYSTEMS, ETC.... TO ORIGINAL CONDITION OR BETTER AT NO COST TO THE OWNER. 4. ALL AREAS IN EXISTING RIGHT-OF-WAY DISTURBED BY SITE CONSTRUCTION SHALL BE REPAIRED TO ORIGINAL CONDITION OR BETTER, INCLUDING AS NECESSARY, GRADING, LANDSCAPING, CULVERTS, AND PAVEMENT.

5. THE CONTRACTOR SHALL SALVAGE ALL EXISTING POWER POLES, SIGNS, WATER VALVES, FIRE HYDRANTS, METERS, ETC... THAT ARE TO BE RELOCATED DURING 6. CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 7. SITE SAFETY IS SOLELY THE RESPONSIBILITY OF THE CONTRACTOR.

8. THESE PLANS DO NOT EXTEND TO OR INCLUDE DESIGNS OR SYSTEMS PERTAINING TO THE SAFETY OF THE CONTRACTOR OR ITS EMPLOYEES, AGENTS, OR REPRESENTATIVES IN THE PERFORMANCE OF THE WORK. THE ENGINEER'S SEAL HEREON DOES NOT EXTEND TO ANY SUCH SAFETY SYSTEM. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL REQUIRED SAFETY PROCEDURES AND PROGRAMS. 9. SIGNS RELATED TO SITE OPERATION OR SAFETY ARE NOT INCLUDED IN THESE PLANS

10. CONTRACTOR OFFICE AND STAGING AREA SHALL BE AGREED ON BY THE OWNER AND CONTRACTOR PRIOR TO BEGINNING OF CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR ALL PERMITTING REQUIREMENTS FOR THE CONSTRUCTION OFFICE, TRAILER, STORAGE, AND STAGING OPERATIONS AND LOCATIONS. 11. LIGHT POLES, SIGNS, AND OTHER OBSTRUCTIONS SHALL NOT BE PLACED IN ACCESSIBLE ROUTES.

ADJUSTED TO BE FLUSH WITH THE ACTUAL FINISHED GRADE AT THE TIME OF PAVING. 13. CONTRACTOR SHALL ADJUST ALL EXISTING AND PROPOSED VALVES, FIRE HYDRANTS, AND OTHER UTILITY APPURTENANCES TO MATCH ACTUAL FINISHED GRADES 14. THE CONTRACTOR IS RESPONSIBLE FOR CONSTRUCTION SEQUENCING AND PHASING AND SHALL CONTACT THE APPROPRIATE CITY OFFICIALS, INCLUDING

BUILDING OFFICIAL, ENGINEERING INSPECTOR, AND FIRE MARSHALL TO LEARN OF ANY REQUIREMENTS. 15. CONTRACTOR IS RESPONSIBLE FOR PREPARATION, SUBMITTAL, AND APPROVAL BY THE CITY OF A TRAFFIC CONTROL PLAN PRIOR TO THE START OF CONSTRUCTION, AND THEN THE IMPLEMENTATION OF THE PLAN.

12. TOP RIM ELEVATIONS OF ALL EXISTING AND PROPOSED MANHOLES SHALL BE COORDINATED WITH TOP OF PAVEMENT OR FINISHED GRADE AND SHALL BE

16. THE CONTRACTOR SHALL VISIT THE SITE PRIOR TO BIDDING TO DETERMINE EXISTING CONDITIONS. 17. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING AS-BUILT PLANS TO THE ENGINEER AND CITY IDENTIFYING ALL DEVIATIONS AND VARIATIONS FROM THESE PLANS MADE DURING CONSTRUCTION.

18. THE CONTRACTOR SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL EROSION CONTROL AND WATER QUALITY REQUIREMENTS. 19. PRIOR TO COMMENCEMENT OF CONSTRUCTION, THE CONTRACTOR SHALL VERIFY ALL DIMENSIONS AND CONDITIONS AFFECTING THEIR WORK WITH THE ACTUAL CONDITION AT THE PROJECT SITE. IN ADDITION, THE CONTRACTOR MUST VERIFY THE ENGINEER'S LINE AND GRADE STAKES. IF THERE ARE ANY DISCREPANCIES FROM WHAT IS SHOWN ON THE CONSTRUCTION PLANS, THE CONTRACTOR MUST IMMEDIATELY PROVIDE THE INFORMATION TO THE ENGINEER BEFORE DOING ANY WORK, OTHERWISE, THE CONTRACTOR ASSUMES FULL RESPONSIBILITY. IN THE EVENT OF A DISAGREEMENT BETWEEN THE CONSTRUCTION PLANS, STANDARD SPECIFICATIONS, AND/OR DETAILS. THE CONTRACTOR SHALL SECURE WRITTEN INSTRUCTIONS FROM THE ENGINEER PRIOR TO PROCEEDING WITH ANY PART OF THE WORK AFFECTED BY OMISSIONS OR DISCREPANCIES. IF THE CONTRACTOR FAILS TO SECURE WRITTEN INSTRUCTIONS FROM THE ENGINEER, THE CONTRACTOR WILL BE CONSIDERED TO HAVE PROCEEDED AT THEIR OWN RISK AND EXPENSE. IN THE EVENT OF ANY DOUBT OR QUESTION ARISING WITH

RESPECT TO SPECIFICATIONS, THE DECISION OF THE ENGINEER SHALL BE FINAL. 20. THE CONTRACTOR SHALL COMPLY WITH JURISDICTIONAL "GENERAL NOTES" FOR CONSTRUCTION, JURISDICTIONAL NOTES SHALL SUPERCEDE ANY CONFLICT WITH THE SANDLIN SERVICES, LLC. NOTES. 21.IT IS THE CONTRACTOR'S RESPONSIBILITY TO CONTACT THE VARIOUS UTILITY COMPANIES WHICH MAY HAVE BURIED OR AERIAL UTILITIES WITH OR NEAR THE

CONSTRUCTION AREA BEFORE COMMENCING WORK TO HAVE THEM LOCATE THEIR EXISTING UTILITIES PRIOR TO CONSTRUCTION. CONTRACTOR SHALL USE EXTREME CAUTION AS THE SITE CONTAINS VARIOUS KNOWN AND UNKNOWN PUBLIC AND PRIVATE UTILITIES. 22. CONTRACTOR SHALL COORDINATE ALL UTILITY LINE CROSSINGS TO ENSURE ALL PIPES MAINTAIN MINIMUM COVER, MINIMUM CLEARANCES, AND PROPER

23. THE LOCATIONS, ELEVATIONS, DEPTH, AND DIMENSIONS OF EXISTING UTILITIES SHOWN ON THE PLANS WERE OBTAINED FROM AVAILABLE UTILITY COMPANY MAPS AND PLANS, AND ARE CONSIDERED APPROXIMATE, THE ENGINEER SHALL BE NOTIFIED WHEN A PROPOSED IMPROVEMENT CONFLICTS WITH AN EXISTING UTILITY. 24. THE CONTRACTOR IS RESPONSIBLE FOR COORDINATING ANY ADJUSTMENTS AND RELOCATIONS OF EXISTING UTILITIES THAT CONFLICT WITH THE PROPOSED IMPROVEMENTS THAT MAY BE ENCOUNTERED THAT ARE UNKNOWN AT THIS TIME AND NOT SHOWN ON THESE PLANS. CONTRACTOR SHALL ARRANGE FOR OR PROVIDE, ALL GAS, TELECOMMUNICATIONS, CABLE, OVERHEAD AND UNDERGROUND POWER LINE, AND UTILITY POLE ADJUSTMENTS NEEDED. CONTRACTOR IS RESPONSIBLE FOR COORDINATING INSTALLATION OF FRANCHISE UTILITIES THAT ARE NECESSARY FOR ON-SITE AND OFF-SITE CONSTRUCTION, AND SERVICE TO

THE PROPOSED DEVELOPMENT. 25. THE IMPLIED PRESENCE OR ABSENCE OF UTILITIES IS NOT TO BE CONSTRUED BY THE OWNER, ENGINEER, CONTRACTOR, OR SUBCONTRACTORS TO BE AN ACCURATE AND COMPLETE REPRESENTATION OF UTILITIES THAT MAY OR MAY NOT EXIST ON THE CONSTRUCTION SITE. BURIED AND ABOVE GROUND UTILITY LOCATION, IDENTIFICATION AND MARKING IS THE SOLE RESPONSIBILITY OF THE CONTRACTOR. REROUTING, DISCONNECTION, PROTECTION, ETC. OF ANY UTILITIES MUST BE COORDINATED BETWEEN THE CONTRACTOR, UTILITY COMPANY, AND OWNER. SITE SAFETY, INCLUDING THE AVOIDANCE OF HAZARDS ASSOCIATED WITH BURIED AND ABOVE GROUND UTILITIES, REMAINS THE SOLE RESPONSIBILITY OF THE THE CONTRACTOR. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROTECTING UTILITY PROPERTY FROM CONSTRUCTION OPERATIONS.

26. THE CONTRACTOR TO FIELD VERIFY LOCATION AND ELEVATION OF ALL EXISTING UTILITIES PRIOR TO CONSTRUCTION. 27. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ALL DAMAGES DUE TO THE CONTRACTOR'S FAILURE TO EXACTLY LOCATE AND PRESERVE ALL UTILITIES. THE OWNER OR ENGINEER WILL ASSUME NOT LIABILITY FOR ANY DAMAGES SUSTAINED OR COST INCURRED BECAUSE OF THE OPERATIONS IN THE VICINITY OF EXISTING UTILITIES OR STRUCTURES. 21. ALL SHOP DRAWINGS AND OTHER DOCUMENTS THAT REQUIRE ENGINEER REVIEW SHALL BE SUBMITTED BY THE CONTRACTOR SUFFICIENTLY IN ADVANCE OF

CONSTRUCTION OF THAT ITEM, SO THAT NO LESS THAN 10 BUSINESS DAYS FOR REVIEW AND RESPONSE IS AVAILABLE. 22. ALL NECESSARY INSPECTIONS AND/OR CERTIFICATIONS REQUIRED BY CODES, JURISDICTIONAL AGENCIES, AND/OR UTILITY SERVICE COMPANIES SHALL BE PERFORMED PRIOR TO USE OF THE FACILITY AND THE FINAL CONNECTION OF SERVICES. 23. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS.

24. CONTRACTOR'S BID PRICE SHALL INCLUDE ALL INSPECTION FEE. 25. ALL SYMBOLS SHOWN ON THESE PLANS ARE FOR PRESENTATION PURPOSES ONLY AND ARE NOT TO SCALE. CONTRACTOR SHALL COORDINATE FINAL SIZES AND LOCATIONS WITH APPROPRIATE CITY INSPECTOR.REFER TO ARCHITECTURAL AND STRUCTURAL PLANS FOR ALL FINAL BUILDING DIMENSIONS. 26. COMPLIANCE WITH COMMERCIAL AND MULTI-FAMILY RECYCLING ORDINANCE IS MANDATORY FOR MULTI-FAMILY COMPLEXES WITH 100 OR MORE UNITS AND BUSINESSES WITH 100 OR MORE EMPLOYEES. 27. CONTRACTOR PARKING AND LAYDOWN AREAS SHALL BE COORDINATED WITH THE OWNER.

28. THE CONTRACTOR SHALL PROVIDE ANY FINANCIAL SURETIES REQUIRED AS PART OF ANY PERMIT. 29. CONTRACTOR SHALL BE RESPONSIBLE FOR PREPARING AND SUBMITTING ELECTRONIC AS-BUILT DRAWINGS FOR UTILITIES AND DETENTION AREAS TO THE OWNER AND ENGINEER FOR REVIEW AND APPROVAL PRIOR TO PROJECT ACCEPTANCE.

30. CONTRACTOR SHALL SUBMIT SHOP DRAWINGS FOR ALL ITEMS INCORPORATED INTO THE WORK FOR ENGINEER REVIEW AND APPROVAL OF MINIMUM OF 4 WEEKS PRIOR TO ORDERING. 31. REFERENCES TO "INSPECTION" OR "INSPECTOR" IN THE SPECIFICATIONS SHALL NOT CREATE, IMPOSE, OR GIVE RISE TO ANY DUTY OWED BY THE OWNER OR

ENGINEER TO THE CONTRACTOR, ANY SUBCONTRACTOR, OR ANY SUPPLIER. ALL IMPROVEMENTS SHALL BE SUBJECT TO INSPECTION BY A DULY AUTHORIZED AND QUALIFIED OWNER'S REPRESENTATIVE BOTH DURING THE COURSE OF CONSTRUCTION AND AFTER CONSTRUCTION IS COMPLETE. THE INSPECTOR SHALL HAVE AUTHORITY OVER MATERIALS OF CONSTRUCTION, METHODS OF CONSTRUCTION, AND WORKMANSHIP, TO ENSURE COMPLIANCE WITH WORKING DRAWINGS AND SPECIFICATIONS. THE CONTRACTOR SHALL PROVIDE FOR REASONABLE TESTS AND PROOF OF QUALITY OF MATERIALS AS REQUESTED BY THE INSPECTOR. UPON DUE CAUSE, WHICH SHALL INCLUDE WEATHER CONDITION, WORKMANSHIP OR NON-ADHERENCE TO THE APPROVED PLANS AND SPECIFICATIONS, THE INSPECTOR SHALL HAVE THE AUTHORITY TO STOP CONSTRUCTION.

32. WHERE SECTION, SUB-SECTION, SUBDIVISION, OR PROPERTY MONUMENTS ARE ENCOUNTERED, THE OWNER'S REPRESENTATIVE SHALL BE NOTIFIED BEFORE SUCH MONUMENTS ARE REMOVED. THE CONTRACTOR SHALL PROTECT AND PRESERVE ALL PROPERTY MARKERS UNTIL AN OWNER OR AUTHORIZED SURVEYOR HAS WITNESSED OR REFERENCED THEIR LOCATION. 33. CONTRACTOR SHALL NOTIFY THE APPROPRIATE AGENCY A MINIMUM OF 48 HOURS PRIOR TO CONNECTING TO OR INSTALLING ANY PUBLIC SEWER OR WATER

**BUILDING COORDINATION & CONSTRUCTION NOTES:** THE SCOPE OF WORK FOR THE CIVIL IMPROVEMENTS SHOWN ON THESE PLANS TERMINATES 5-FEET FROM THE BUILDING. REFERENCE THE BUILDING PLANS (E.G. ARCHITECTURAL, STRUCTURAL, MEP) FOR AREAS WITH 5-FEET OF THE BUILDING AND WITHIN THE BUILDING FOOTPRINT.

REFER TO ARCHITECTURAL AND STRUCTURAL PLANS FOR ALL FINAL BUILDING DIMENSIONS. . THE PROPOSED BUILDING FOOTPRINT(S) SHOWN IN THESE PLANS WAS PROVIDED TO SANDLIN SERVICES, LLC. BY THE PROJECT ARCHITECT AT THE TIME THESE PLANS WERE PREPARED. IT MÀY NOT BE THE FINAL CORRECT VERSION BECAUSE THE BUILDING DESIGN ONGOING. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR CONFIRMING THE FINAL CORRECT VERSION OF THE BUILDING FOOTPRINT WITH THE ARCHITECT AND STRUCTURAL ENGINEER PRIOR TO LAYOUT. DIMENSIONS AND/OR COORDINATES SHOWN ON THESE PLANS WERE BASED ON THE ABOVE STATED ARCHITECTURAL FOOTPRINT, AND ARE THEREFORE A PRELIMINARY LOCATION OF THE BUILDING. THE CONTRACTOR IS SOLELY RESPONSIBLE TO VERIFY WHAT PART OF THE BUILDING THE ARCHITECT'S FOOTPRINT REPRESENTS (E.G. SLAB, OUTSIDE WALL, MASONRY LEDGE, ETC ....) AND TO CONFIRM ITS FINAL POSITION ON THE SITE BASED ON THE FINAL ARCHITECTURAL FOOTPRINT, CIVIL DIMENSION CONTROL PLAN, SURVEY BOUNDARY AND/OR PLAT. ANY DIFFERENCES FOUND SHALL BE REPORTED TO SANDLIN SERVICES, LLC.

4. ALL CONSTRUCTION AND MATERIALS SHALL BE IN ACCORDANCE WITH THESE PLANS, LOCAL JURISDICTION STANDARD DETAILS AND SPECIFICATIONS, THE FINAL GEOTECHNICAL REPORT, AND ALL ISSUED ADDENDA, AND COMMONLY ACCEPTED CONSTRUCTION STANDARDS. THE CITY SPECIFICATIONS SHALL GOVERN WHERE THER SPECIFICATIONS DO NOT EXIST. IN CASE OF CONFLICTING SPECIFICATIONS OR DETAILS, THE MORE SPECIFICATION AND DETAILS SHALL BE FOLLOWED.

5. THE CONTRACTOR SHALL FURNISH ALL MATERIAL AND LABOR TO CONSTRUCT THE FACILITY AS SHOWN AND DESCRIBED IN THE CONSTRUCTION DOCUMENTS IN ACCORDANCE WITH ALL APPROPRIATE AUTHORITIES' SPECIFICATIONS AND REQUIREMENTS. 6. THE EXISTING CONDITIONS SHOWN ON THESE PLANS WERE PROVIDED BY THE TOPOGRAPHIC SURVEY PREPARED BY THE PROJECT SURVEYOR, AND ARE BASED ON THE BENCHMARKS SHOWN. THE CONTRACTOR SHALL REFERENCE THE SAME BENCHMARKS. THE CONTRACTOR SHALL REVIEW AND VERIFY THE EXISTING TOPOGRAPHIC SURVEY SHOWN ON THE PLANS REPRESENTS THE EXISTING FIELD CONDITIONS PRIOR TO CONSTRUCTION, AND SHALL REPORT ANY

DISCREPANCIES FOUND TO THE OWNER AND ENGINEER IMMEDIATELY. ALL CONSTRUCTION SURVEYING AND STAKING SHALL BE PROVIDED BY THE GENERAL CONTRACTOR. 8. CONTRACTOR SHALL VERIFY HORIZONTAL AND VERTICAL CONTROL, INCLUDING BENCHMARKS, PRIOR TO COMMENCING CONSTRUCTION OR STAKING OF

IMPROVEMENTS. 9. PRIOR TO COMMENCEMENT OF CONSTRUCTION, THE CONTRACTOR SHALL VERIFY ALL DIMENSIONS AND CONDITIONS AFFECTING THEIR WORK WITH THE ACTUAL CONDITION AT THE PROJECT SITE. IN ADDITION, THE CONTRACTOR MUST VERIFY THE ENGINEER'S LINE AND GRADE STAKES. IF THERE ARE ANY DISCREPANCIES FROM WHAT IS SHOWN ON THE CONSTRUCTION PLANS, THE CONTRACTOR MUST IMMEDIATELY PROVIDE THE INFORMATION TO THE ENGINEER BEFORE DOING ANY WORK, OTHERWISE, THE CONTRACTOR ASSUMES FULL RESPONSIBILITY. IN THE EVENT OF A DISAGREEMENT BETWEEN THE CONSTRUCTION PLANS, STANDARD SPECIFICATIONS, AND/OR DETAILS. THE CONTRACTOR SHALL SECURE WRITTEN INSTRUCTIONS FROM THE ENGINEER PRIOR TO PROCEEDING WITH AN' PART OF THE WORK AFFECTED BY OMISSIONS OR DISCREPANCIES. IF THE CONTRACTOR FAILS TO SECURE WRITTEN INSTRUCTIONS FROM THE ENGINEER, THE CONTRACTOR WILL BE CONSIDERED TO HAVE PROCEEDED AT THEIR OWN RISK AND EXPENSE. IN THE EVENT OF ANY DOUBT OR QUESTION ARISING WITH RESPECT TO SPECIFICATIONS, THE DECISION OF THE ENGINEER SHALL BE FINAL. 10. THE CONTRACTOR SHALL REVIEW ALL DIMENSIONS, ELEVATIONS, AND FIELD CONDITIONS THAT MAY AFFECT CONSTRUCTION. ANY DISCREPANCIES ON THE

DRAWINGS SHALL BE BROUGHT TO THE ATTENTION OF THE ARCHITECT AND ENGINEER IMMEDIATELY. 11. NO FIELD CHANGES OR DEVIATION FROM DESIGN ARE TO BE MADE WITHOUT PRIOR APPROVAL OF THE ARCHITECT, ENGINEER, OWNER, AND IF APPLICABLE THE 12. THE CONTRACTOR SHALL THOROUGHLY CHECK COORDINATION OF CIVIL, LANDSCAPE, MEP, ARCHITECTURAL, AND OTHER PLANS, PRIOR TO COMMENCING

CONSTRUCTION AND NOTIFY OWNER/ENGINEER OF ANY DISCREPANCY PRIOR TO COMMENCING WITH CONSTRUCTION. 13. THE CONTRACTOR SHALL BE RESPONSIBLE TO OBTAIN ALL REQUIRED CONSTRUCTION PERMITS, APPROVALS, AND BONDS PRIOR TO CONSTRUCTION. 14. THE CONTRACTOR SHALL HAVE AVAILABLE AT THE JOB SITE AT ALL TIMES A COPY OF THE CONTRACT DOCUMENTS INCLUDING PLANS, GEOTECHNICAL REPORT AND ADDENDA, PROJECT AND CITY SPECIFICATIONS, AND SPECIAL CONDITIONS, COPIES OF ANY REQUIRED CONSTRUCTION PERMITS, EROSION CONTROL PLANS, SWPPP, AND INSPECTION REPORTS

15. THE CONTRACTOR SHALL KEEP A NEAT AND ACCURATE RECORD OF CONSTRUCTION, INCLUDING ANY DEVIATIONS OR VARIANCES FROM THE PLANS. 16. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING AS-BUILT PLANS TO THE ENGINEER AND CITY IDENTIFYING ALL DEVIATIONS AND VARIATIONS FROM THESE PLANS MADE DURING CONSTRUCTION.

17. THE CONTRACTOR TO COORDINATE WITH PROJECT ARBORIST TO TRIM TREES TO ENSURE VISIBILITY NEAR PARKING AREAS. 18. ALL DIMENSIONS ARE TO FACE OF CURB UNLESS OTHERWISE NOTED.


AT NO COST TO THE OWNER.

19. ALL RADII TO BE 2' UNLESS OTHERWISE NOTED. 20. ALL ON-SITE UTILITIES SHALL BE LOCATED UNDERGROUND UNLESS REQUIRED BY THE UTILITY TO BE OTHERWISE LOCATED. 21. SIDEWALKS CITY PARK ROAD ARE REQUIRED TO BE CONSTRUCTED BY THE PROPERTY OWNER AFTER THE ABUTTING ROADWAY IS IMPROVED AND CONCRETE

CURBS ARE IN PLACE. 22. WHEN CONCRETE IS PLACED ABUTTING STRUCTURES, FOUNDATIONS OR EXISTING SIDEWALKS, A BOND BREAKER CONSISTING OF 1" PJF AND ELASTOMERIC SEALANT SHALL BE USED FULL DEPTH UNTIL OTHERWISE NOTED. 23. SIDEWALK RAMPS FOR ADA SHALL BE IN ACCORDANCE WITH THE STANDARD SPECIFICATIONS.

24. CONSTRUCTION STAKING, LAYOUT, AND GRADING SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR USING THE BASIC TOPOGRAPHIC SURVEY CONTROLS. CONTRACTOR SHALL VERIFY SURVEY CONTROLS PRIOR TO BEGINNING CONSTRUCTION. ANY DISCREPANCIES IN THE SURVEY CONTROLS SHALL BE REPORTED 1 THE OWNER AND ENGINEER PRIOR TO CONSTRUCTION. ANY ADDITIONAL SURVEY CONTROLS REQUIRED FOR CONSTRUCTION SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR

25. ANY SIDEWALKS, FENCES, AND OTHER ITEMS NOT SHOWN TO BE REMOVED, BUT DAMAGED DURING CONSTRUCTION, SHALL BE REPAIRED BY THE CONTRACTOR REVISION DESCRIPTION



WARNING !!!! CONTRACTOR TO FIFLD VERIES ALL EXIST. UTILITIES VERTICALLY AND HORIZONTALLY PRIOR TO CONSTRUCTION. THE CONTRACTOR IS TO CONTACT ENGINEER IF ANY EXISTING UTILITY INFORMATION DIFFERS FROM DATA SHOWN IN THE PLANS. CALL 811 BEFORE YOU DIG.



4501 WHISPERING VALLEY DRIVE UNIT 27 AUSTIN, TX 7872

GENERAL NOTES (1 OF 3)

PROJECT CASE: XXXXXXX

TWELVE OAKS

SHEET <u>SIGNATURE</u>

#### **Texas Commission on Environmental Quality** Organized Sewage Collection System **General Construction Notes**

#### Edwards Aquifer Protection Program Construction Notes - Legal Disclaimer

The following/listed "construction notes" are intended to be advisory in nature only and do not constitute an approval or conditional approval by the Executive Director, nor do they constitute a comprehensive listing of rules or conditions to be followed during construction. Further actions may be required to achieve compliance with TCEQ regulations found in Title 30, Texas Administrative Code, Chapters 213 and 217, as well as local ordinances and regulations providing for the protection of water quality. Additionally, nothing contained in the following/listed "construction notes" restricts the powers of the Executive Director, the commission or any other governmental entity to prevent, correct, or curtail activities that result or may result in pollution of the Edwards Aquifer or hydrologically connected surface waters. The holder of any Edwards Aquifer Protection Plan containing "construction notes" is still responsible for compliance with Title 30, Texas Administrative Code, Chapters 213 or any other applicable TCEQ regulation, as well as all conditions of an Edwards Aquifer Protection Plan through all phases of plan implementation. Failure to comply with any condition of the Executive Director's approval, whether or not in contradiction of any "construction notes," is a violation of TCEQ regulations and any violation is subject to administrative rules, orders, and penalties as provided under Title 30, Texas Administrative Code § 213.10 (relating to Enforcement). Such violations may also be subject to civil penalties and injunction. The following/listed "construction notes" in no way represent an approved exception by the Executive Director to any part of Title 30 Texas Administrative Code, Chapters 213 and 217, or any other TCEQ applicable regulation.

- This Organized Sewage Collection System (SCS) must be constructed in accordance with 30 Texas Administrative Code (TAC) §213.5(c), the Texas Commission on Environmental Quality's (TCEQ) Edwards Aquifer Rules and any local government standard specifications.
- All contractors conducting regulated activities associated with this proposed regulated project must be provided with copies of the SCS plan and the TCEQ letter indicating the specific conditions of its approval. During the course of these regulated activities, the contractors must be required to keep on-site copies of the plan and the approval letter.
- A written notice of construction must be submitted to the presiding TCEQ regional office at least 48 hours prior to the start of any regulated activities. This notice must include:
  - the name of the approved project;
  - the activity start date; and

TCEQ-0596 (Rev. July 15, 2015)

- the contact information of the prime contractor.
- Any modification to the activities described in the referenced SCS application following the date of approval may require the submittal of an SCS application to modify this approval, including the payment of appropriate fees and all information necessary for its review and approval.
- Prior to beginning any construction activity, all temporary erosion and sedimentation (E&S) control measures must be properly installed and maintained in accordance with the manufacturers specifications. These controls must remain in place until the disturbed areas have been permanently stabilized.
- If any sensitive features are discovered during the wastewater line trenching activities, all regulated activities near the sensitive feature must be suspended immediately. The applicant must immediately notify the appropriate regional office of the TCEQ of the feature discovered. A geologist's assessment of the location and extent of the feature discovered must be reported to that regional office in writing and the applicant must submit a plan for ensuring the structural integrity of the sewer line or for modifying the proposed collection system alignment around

the feature. The regulated activities near the sensitive feature may not proceed until the

length of line of same size being tested, in feet

Page 1 of 6

Q = rate of loss, 0.0015 cubic feet per minute per square foot internal Since a K value of less than 1.0 may not be used, the minimum testing

time for each pipe diameter is shown in the following Table C.3:

Pipe Diameter (inches)	Minimum Time (seconds)	Maximum Length for Minimum Time (feet)	Time for Longer Length (seconds/foot)
6	340	398	0.855
8	454	298	1.520
10	567	239	2.374
12	680	199	3.419
15	850	159	5.342
18	1020	133	7.693
21	1190	114	10.471
24	1360	100	13.676
27	1530	88	17.309
30	1700	80	21.369
33	1870	72	25.856

- An owner may stop a test if no pressure loss has occurred during the first 25% of the calculated testing time.
- If any pressure loss or leakage has occurred during the first 25% of a testing period, then the test must continue for the entire test duration as outlined above or until failure.
- Wastewater collection system pipes with a 27 inch or larger average inside diameter may be air tested at each joint instead of following the procedure outlined in this section.
- A testing procedure for pipe with an inside diameter greater than 33 inches must be approved by the executive director.
- Infiltration/Exfiltration Test.
- (A) The total exfiltration, as determined by a hydrostatic head test, must not exceed 50 gallons per inch of diameter per mile of pipe per 24 hours at a minimum test head of 2.0 feet above the crown of a pipe at an
- An owner shall use an infiltration test in lieu of an exfiltration test when pipes are installed below the groundwater level.
- The total exfiltration, as determined by a hydrostatic head test, must not exceed 50 gallons per inch diameter per mile of pipe per 24 hours at a minimum test head of two feet above the crown of a pipe at an upstream manhole, or at least two feet above existing groundwater level, whichever is greater.
- For construction within a 25-year flood plain, the infiltration or exfiltration must not exceed 10 gallons per inch diameter per mile of pipe per 24 hours at the same minimum test head as in subparagraph (C) of this
- If the quantity of infiltration or exfiltration exceeds the maximum quantity specified, an owner shall undertake remedial action in order to reduce

- executive director has reviewed and approved the methods proposed to protect the sensitive feature and the Edwards Aquifer from any potentially adverse impacts to water quality while maintaining the structural integrity of the line.
- Sewer lines located within or crossing the 5-year floodplain of a drainage way will be protected from inundation and stream velocities which could cause erosion and scouring of backfill. The trench must be capped with concrete to prevent scouring of backfill, or the sewer lines must be encased in concrete. All concrete shall have a minimum thickness of 6 inches.
- Blasting procedures for protection of existing sewer lines and other utilities will be in accordance with the National Fire Protection Association criteria. Sand is not allowed as bedding or backfill in trenches that have been blasted. If any existing sewer lines are damaged, the lines must be repaired and retested.
- All manholes constructed or rehabilitated on this project must have watertight size on size resilient connectors allowing for differential settlement. If manholes are constructed within the 100-year floodplain, the cover must have a gasket and be bolted to the ring. Where gasketed manhole covers are required for more than three manholes in sequence or for more than 1500 feet, alternate means of venting will be provided. Bricks are not an acceptable construction material for any portion of the manhole.

The diameter of the manholes must be a minimum of four feet and the manhole for entry must have a minimum clear opening diameter of 30 inches. These dimensions and other details showing compliance with the commission's rules concerning manholes and sewer line/manhole inverts described in 30 TAC §217.55 are included on Plan Sheet \_\_ of \_\_.

It is suggested that entrance into manholes in excess of four feet deep be accomplished by means of a portable ladder. The inclusion of steps in a manhole is prohibited.

- Where water lines and new sewer line are installed with a separation distance closer than nine feet (i.e., water lines crossing wastewater lines, water lines paralleling wastewater lines, or water lines next to manholes) the installation must meet the requirements of 30 TAC §217.53(d) (Pipe Design) and 30 TAC §290.44(e) (Water Distribution).
- 11. Where sewers lines deviate from straight alignment and uniform grade all curvature of sewer pipe must be achieved by the following procedure which is recommended by the pipe manufacturer:

If pipe flexure is proposed, the following method of preventing deflection of the joint must be

Specific care must be taken to ensure that the joint is placed in the center of the trench and properly bedded in accordance with 30 TAC §217.54.

12. New sewage collection system lines must be constructed with stub outs for the connection of anticipated extensions. The location of such stub outs must be marked on the ground such that their location can be easily determined at the time of connection of the extensions. Such stub outs must be manufactured wyes or tees that are compatible in size and material with both the sewer line and the extension. At the time of original construction, new stub-outs must be constructed sufficiently to extend beyond the end of the street pavement. All stub-outs must be sealed with a manufactured cap to prevent leakage. Extensions that were not anticipated at the time of original construction or that are to be connected to an existing sewer line not furnished with stub outs must be connected using a manufactured saddle and in accordance with accepted plumbing techniques.

TCEQ-0596 (Rev. July 15, 2015) Page 2 of 6

> the infiltration or exfiltration to an amount within the limits specified. An owner shall retest a pipe following a remediation action.

(b) If a gravity collection pipe is composed of flexible pipe, deflection testing is also required. The following procedures must be followed:

(1) For a collection pipe with inside diameter less than 27 inches, deflection measurement requires a rigid mandrel. Mandrel Sizing.

- (i) A rigid mandrel must have an outside diameter (OD) not less than 95% of the base inside diameter (ID) or average ID of a pipe, as specified in the appropriate standard by the ASTMs, American Water Works Association, UNI-BELL, or American National Standards Institute, or any related appendix.
- (ii) If a mandrel sizing diameter is not specified in the appropriate standard, the mandrel must have an OD equal to 95% of the ID of a pipe. In this case, the ID of the pipe, for the purpose of determining the OD of the mandrel, must equal be the average outside diameter minus two minimum wall thicknesses for OD controlled pipe and the average inside diameter for ID controlled pipe.
- (iii) All dimensions must meet the appropriate standard. Mandrel Design.
- A rigid mandrel must be constructed of a metal or a rigid plastic
- material that can withstand 200 psi without being deformed. A mandrel must have nine or more odd number of runners or
- A barrel section length must equal at least 75% of the inside diameter of a pipe.
- Each size mandrel must use a separate proving ring. Method Options.
- An adjustable or flexible mandrel is prohibited.
- A test may not use television inspection as a substitute for a deflection test.
- If requested, the executive director may approve the use of a deflectometer or a mandrel with removable legs or runners on a case-by-case basis.
- (2) For a gravity collection system pipe with an inside diameter 27 inches and greater, other test methods may be used to determine vertical deflection.
- A deflection test method must be accurate to within plus or minus 0.2%
- An owner shall not conduct a deflection test until at least 30 days after the final
- Gravity collection system pipe deflection must not exceed five percent (5%).
- If a pipe section fails a deflection test, an owner shall correct the problem and conduct a second test after the final backfill has been in place at least 30 days.
- 16. All manholes must be tested to meet or exceed the requirements of 30 TAC §217.58.
- All manholes must pass a leakage test.
  - An owner shall test each manhole (after assembly and backfilling) for leakage, separate and independent of the collection system pipes, by hydrostatic exfiltration testing, vacuum testing, or other method approved by the executive director. (1) Hydrostatic Testing.

If no stub-out is present an alternate method of joining laterals is shown in the detail on Plan Sheet \_\_ of \_\_. (For potential future laterals).

The private service lateral stub-outs must be installed as shown on the plan and profile sheets on Plan Sheet of and marked after backfilling as shown in the detail on Plan Sheet \_\_ of \_\_.

- 13. Trenching, bedding and backfill must conform with 30 TAC §217.54. The bedding and backfill for flexible pipe must comply with the standards of ASTM D-2321, Classes IA. IB. II or III. Rigid pipe bedding must comply with the requirements of ASTM C 12 (ANSI A 106.2) classes
- 14. Sewer lines must be tested from manhole to manhole. When a new sewer line is connected to an existing stub or clean-out, it must be tested from existing manhole to new manhole. If a stub or clean-out is used at the end of the proposed sewer line, no private service attachments may be connected between the last manhole and the cleanout unless it can be certified as conforming with the provisions of 30 TAC §213.5(c)(3)(E).
- 15. All sewer lines must be tested in accordance with 30 TAC §217.57. The engineer must retain copies of all test results which must be made available to the executive director upon request. The engineer must certify in writing that all wastewater lines have passed all required testing to the appropriate regional office within 30 days of test completion and prior to use of the new collection system. Testing method will be:

(a) For a collection system pipe that will transport wastewater by gravity flow, the design must specify an infiltration and exfiltration test or a low-pressure air test. A test must conform to the following requirements:

- (1) Low Pressure Air Test. (A) A low pressure air test must follow the procedures described in American Society For Testing And Materials (ASTM) C-828, ASTM C-924, or ASTM F-1417 or other procedure approved by the executive director, except as to testing times as required in Table C.3 in subparagraph (C) of this paragraph or Equation C.3 in subparagraph
  - (B)(ii) of this paragraph. For sections of collection system pipe less than 36 inch average inside diameter, the following procedure must apply, unless a pipe is to be tested as required by paragraph (2) of this subsection.
  - (i) A pipe must be pressurized to 3.5 pounds per square inch (psi) greater than the pressure exerted by groundwater above the
  - Once the pressure is stabilized, the minimum time allowable for the pressure to drop from 3.5 psi gauge to 2.5 psi gauge is computed from the following equation:

Equation C.3 
$$T = \frac{0.085 \times D \times K}{Q}$$

TCEQ-0596 (Rev. July 15, 2015)

T = time for pressure to drop 1.0 pound per square inch gauge in

Page 3 of 6

- seconds
- K = 0.000419 X D X L, but not less than 1.0

D = average inside pipe diameter in inches

- (A) The maximum leakage for hydrostatic testing or any alternative test methods is 0.025 gallons per foot diameter per foot of manhole depth
- To perform a hydrostatic exfiltration test, an owner shall seal all wastewater pipes coming into a manhole with an internal pipe plug, fill the manhole with water, and maintain the test for at least one hour.
- A test for concrete manholes may use a 24-hour wetting period before testing to allow saturation of the concrete.
- (2) Vacuum Testing. (A) To perform a vacuum test, an owner shall plug all lift holes and exterior joints with a non-shrink grout and plug all pipes entering a manhole.

No grout must be placed in horizontal joints before testing.

- Stub-outs, manhole boots, and pipe plugs must be secured to prevent movement while a vacuum is drawn. An owner shall use a minimum 60 inch/lb torque wrench to tighten the
- external clamps that secure a test cover to the top of a manhole. A test head must be placed at the inside of the top of a cone section, and the seal inflated in accordance with the manufacturer's
- recommendations. There must be a vacuum of 10 inches of mercury inside a manhole to perform a valid test.
- A test does not begin until after the vacuum pump is off. A manhole passes the test if after 2.0 minutes and with all valves
- closed, the vacuum is at least 9.0 inches of mercury.
- 17. All private service laterals must be inspected and certified in accordance with 30 TAC §213.5(c)(3)(I). After installation of and, prior to covering and connecting a private service lateral to an existing organized sewage collection system, a Texas Licensed Professional Engineer, Texas Registered Sanitarian, or appropriate city inspector must visually inspect the private service lateral and the connection to the sewage collection system, and certify that it is constructed in conformity with the applicable provisions of this section. The owner of the collection system must maintain such certifications for five years and forward copies to the appropriate regional office upon request. Connections may only be made to an approved sewage collection system.

Austin Regional Office 12100 Park 35 Circle, Building A	San Antonio Regional Office 14250 Judson Road
Austin, Texas 78753-1808	San Antonio, Texas 78233-4480
Phone (512) 339-2929	Phone (210) 490-3096
Fax (512) 339-3795	Fax (210) 545-4329

THESE GENERAL CONSTRUCTION NOTES MUST BE INCLUDED ON THE CONSTRUCTION PLANS PROVIDED TO THE CONTRACTOR AND ALL SUBCONTRACTORS.

WARNING !!!! CONTRACTOR TO FIELD VERIFY ALL EXIST. UTILITIES VERTICALLY AND HORIZONTALLY PRIOR TO CONSTRUCTION. THE CONTRACTOR IS TO CONTACT ENGINEER IF ANY EXISTING UTILITY INFORMATION DIFFERS FROM DATA SHOWN IN THE PLANS. CALL 811 BEFORE YOU DIG.

NICHOLAS R. SANDLIN




4501 WHISPERING VALLEY DRIVE UNIT 27 AUSTIN, TX 78727

GENERAL NOTES (2 OF 3)

PROJECT CASE: XXXXXXX

OF

TWELVE OAKS



TCEQ-0596 (Rev. July 15, 2015)

TCEQ-0596 (Rev. July 15, 2015)

Page 5 of 6

TCEQ-0596 (Rev. July 15, 2015)

Page 6 of 6

#### Edwards Aquifer Protection Program Construction Notes – Legal Disclaimer

The following/listed "construction notes" are intended to be advisory in nature only and do not constitute an approval or conditional approval by the Executive Director (ED), nor do they constitute a comprehensive listing of rules or conditions to be followed during construction.

Further actions may be required to achieve compliance with TCEQ regulations found in Title 30, Texas Administrative Code (TAC), Chapters 213 and 217, as well as local ordinances and regulations providing for the protection of water quality. Additionally, nothing contained in the following/listed "construction notes" restricts the powers of the ED, the commission or any other governmental entity to prevent, correct, or curtail activities that result or may result in pollution of the Edwards Aquifer or hydrologically connected surface waters. The holder of any Edwards Aquifer Protection Plan containing "construction notes" is still responsible for compliance with Title 30, TAC, Chapters 213 or any other applicable TCEQ regulation, as well as all conditions of an Edwards Aquifer Protection Plan through all phases of plan implementation. Failure to comply with any condition of the ED's approval, whether or not in contradiction of any "construction notes," is a violation of TCEQ regulations and any violation is subject to administrative rules, orders, and penalties as provided under Title 30, TAC § 213.10 (relating to Enforcement). Such violations may also be subject to civil penalties and injunction. The following/listed "construction notes" in no way represent an approved exception by the ED to any part of Title 30 TAC, Chapters 213 and 217, or any other TCEQ applicable regulation

- 1. A written notice of construction must be submitted to the TCEQ regional office at least 48 hours prior to the start of any regulated activities. This notice must include:
  - the name of the approved project;
  - the activity start date; and
  - the contact information of the prime contractor.
- 2. All contractors conducting regulated activities associated with this project must be provided with complete copies of the approved Water Pollution Abatement Plan (WPAP) and the TCEQ letter indicating the specific conditions of its approval. During the course of these regulated activities, the contractors are required to keep on-site copies of the approved plan and approval letter.
- 3. If any sensitive feature(s) (caves, solution cavity, sink hole, etc.) is discovered during construction, all regulated activities near the sensitive feature must be suspended immediately. The appropriate TCEQ regional office must be immediately notified of any sensitive features encountered during construction. Construction activities may not be resumed until the TCEQ has reviewed and approved the appropriate protective measures in order to protect any sensitive feature and the Edwards Aquifer from potentially adverse impacts to water quality.
- 4. No temporary or permanent hazardous substance storage tank shall be installed within 150 feet of a water supply source, distribution system, well, or sensitive feature.
- 5. Prior to beginning any construction activity, all temporary erosion and sedimentation (E&S) control measures must be properly installed and maintained in accordance with the approved plans and manufacturers specifications. If inspections indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations. These controls must remain in place until the disturbed areas have been permanently stabilized.
- 6. Any sediment that escapes the construction site must be collected and properly disposed of before the next rain event to ensure it is not washed into surface streams, sensitive features,
- 7. Sediment must be removed from the sediment traps or sedimentation basins not later than

TCEQ-0592 (Rev. July 15, 2015)
Page 1 of 2


when it occupies 50% of the basin's design capacity.

- 8. Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from being discharged offsite.
- 9. All spoils (excavated material) generated from the project site must be stored on-site with proper E&S controls. For storage or disposal of spoils at another site on the Edwards Aquifer Recharge Zone, the owner of the site must receive approval of a water pollution abatement plan for the placement of fill material or mass grading prior to the placement of spoils at the other site.
- 10. If portions of the site will have a temporary or permanent cease in construction activity lasting longer than 14 days, soil stabilization in those areas shall be initiated as soon as possible prior to the 14<sup>th</sup> day of inactivity. If activity will resume prior to the 21<sup>st</sup> day, stabilization measures are not required. If drought conditions or inclement weather prevent action by the 14<sup>th</sup> day, stabilization measures shall be initiated as soon as possible.
- 11. The following records shall be maintained and made available to the TCEQ upon request:
   the dates when major grading activities occur;
  - the dates when construction activities temporarily or permanently cease on a portion
  - of the site; and
     the dates when stabilization measures are initiated.
- 12. The holder of any approved Edward Aquifer protection plan must notify the appropriate regional office in writing and obtain approval from the executive director prior to initiating any of the following:
  - A. any physical or operational modification of any water pollution abatement structure(s), including but not limited to ponds, dams, berms, sewage treatment plants, and diversionary structures;
  - B. any change in the nature or character of the regulated activity from that which was originally approved or a change which would significantly impact the ability of the plan to prevent pollution of the Edwards Aquifer;
  - C. any development of land previously identified as undeveloped in the original water pollution abatement plan.

Austin Regional Office	San Antonio Regional Office
12100 Park 35 Circle, Building A	14250 Judson Road
Austin, Texas 78753-1808	San Antonio, Texas 78233-4480
Phone (512) 339-2929	Phone (210) 490-3096
Fax (512) 339-3795	Fax (210) 545-4329

THESE GENERAL CONSTRUCTION NOTES MUST BE INCLUDED ON THE CONSTRUCTION PLANS PROVIDED TO THE CONTRACTOR AND ALL SUBCONTRACTORS.

TCEQ-0592 (Rev. July 15, 2015) Page 2 of 2







TBPELS FIRM #21356 4501 WHISPERING VALLEY DRIVE UNIT 27 AUSTIN, TX 7872

GENERAL NOTES (3 OF 3)

REVISION DESCRIPTION	SIGNATURE	DATE	SHEET	
			4	
			4	
			OF	
			32	
			$\cup$ $\angle$	1

OWNERS: TR4 HOLDING 1, LLC. 22701 MARY NELL LANE SPICEWOOD, TEXAS 78669

> TWELVE OAKS PROFESSIONAL PARK COMMERCIAL LP, 14205 N. MOPAC EXPRESSWAY SUITE 450 AUSTIN, TEXAS 78728

12 OAKS VILLAGE, L.P. 7801 N. CAPITAL OF TEXAS HWY, SUITE 390 AUSTIN, TEXAS 78731

SURVEYOR: ERNESTO NAVARRETE, R.P.L.S. REGISTERED PROFESSIONAL LAND SURVEYOR NO. 6642 - STATE OF TEXAS HR GREEN DEVELOPMENT TX, LLC 5508 HWY 290 WEST, SUITE 150 AUSTIN, TEXAS 78735 512.872.6696 ERNESTO.NAVARRETE@HRGREEN.COM TBPLS FIRM NO. 10194101

ENGINEER: XAVIER GARZA-ROBLEDO, P.E. REGISTERED PROFESSIONAL ENGINEER NO. 135174- STATE OF TEXAS HR GREEN DEVELOPMENT TX, LLC 5508 HWY 290 WEST, SUITE 150 AUSTIN, TEXAS 78735 512.872.6696 XAVIER.GARZA@HRGREEN.COM TBPE FIRM NO. F-16384

SURVEY: GREENLEAF FISK SURVEY, ABSTRACT NO. 5

ACREAGE: 53.19 ACRES NUMBER OF BLOCKS: 1 NUMBER OF LOTS: 5 RIGHT-OF-WAY ACREAGE: 0.338 OF ONE ACRE (14,725 SQ. FT.) LINEAR FEET OF NEW STREET: O'
PATENT SURVEY: GREENLEAF FISK SURVEY, ABST. A-5

SHEET INDEX

1. COVER SHEET & SHEET INDEX 2. PLAT

3. PLAT 4. METES AND BOUNDS, LINE AND CURVE TABLES & GENERAL NOTES 5. SIGNATURE BLOCKS

STREET INDEX NO NEW STREETS




- 1. BEARING BASIS IS TEXAS COORDINATE SYSTEM, CENTRAL ZONE,
- 2. DISTANCES SHOWN HEREON ARE BASED ON SURFACE MEASUREMENTS, TO CONVERT SURFACE DISTANCES TO GRID, MULTIPLY BY THE COMBINED SCALE FACTOR.
- 3. THE COMBINED SCALE FACTOR FOR THIS PROJECT IS 0.9998532817.
- 4. COORDINATES SHOWN HEREON ARE TEXAS COORDINATE SYSTEM, CENTRAL ZONE, NAD83(2011), GRID.

### BENCHMARK: NAVD88 GEOID12B - OPUS

BM 1386\_9: SQUARE W/ X ETCHED ON CONCRETE TRANSFORMER PAD LOCATED ALONG THE SOUTHWEST RIGHT-OF-WAY LINE OF KAUFFMAN LOOP, APPROXIMATELY 80 FEET SOUTHEAST OF MORNINGSTAR BLVD. ELEVATION = 1008.58

BM 1386\_12: SQUARE W/ X ETCHED ON CONCRETE TRANSFORMER PAD LOCATED ALONG THE SOUTHWEST RIGHT-OF-WAY LINE OF KAUFFMAN LOOP, AT THE "T" OF OMEGA RANCH RD. ELEVATION = 968.52'



#### SHEET INDEX N.T.S.

THE FOLLOWING DOCUMENTS OF RECORD AFFECT THE SUBJECT TRACT AS SHOWN HEREON: TERMS, CONDITIONS, AND STIPULATIONS IN THE DEVELOPMENT AGREEMENT AS RECORDED IN DOCUMENT NUMBER 2006035818, OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY,

TERMS, CONDITIONS, AND STIPULATIONS IN THE PETITION FOR CREATION OF A MUNICIPAL UTILITY DISTRICT, AS RECORDED IN DOCUMENT NUMBER 2006096636, OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS.

ACCESS EASEMENT AGREEMENT, BY INSTRUMENT DATED 7/2/2021, RECORDED IN/UNDER DOCUMENT NO. 2021100747, OF THE OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS. ALL TERMS, CONDITIONS AND PROVISIONS OF THAT CERTAIN MEMORANDUM OF DEVELOPMENT AGREEMENT, DATED 7/2/2021, FILED 7/6/2021, RECORDED IN/UNDER DOCUMENT NO. 2021100749, OFFICIAL PUBLIC RECORDS, WILLIAMSON COUNTY, TEXAS.

SHEET 1 OF 5

OCTOBER 04, 2022 SUBMITTED: \_\_\_\_\_ CITY PROJECT NUMBER 22-039MPL L1Projects11386-18Ac Plat Morningstar Comm600-Survey/607-CADD\Plats\12 Oaks Village\1386\_12 Oaks Village Final Plat.dwg
PLOT\_DATE: Aug\_07,2023—3:21pm

FILE No: 1386

PLAT PREPARATION DATE

APPLICATION SUBMITTAL DATE 2 ACCESS EASEMENT ADDED
3 STAFF REVIEW COMMENTS
4 LOT REVISIONS & R.O.W. DEDICATION 5 STAFF REVIEW COMMENTS No: REVISION:

HRGreen. DEVELOPMENT TX 5508 HIGHWAY 290 WEST AUSTIN, TX 78735 512. 872. 6696 HRGREEN. COM TBPE NO: 16384 TBPLS NO: 10194101

FINAL PLAT 12 OAKS VILLAGE GREENLEAF FISK SURVEY, A-5 WILLIAMSON COUNTY, TEXAS

WARNING !!!! CONTRACTOR TO FIELD VERIFY
ALL EXIST. UTILITIES VERTICALLY AND HORIZONTALLY PRIOR TO CONSTRUCTION. THE CONTRACTOR IS TO CONTACT ENGINEER IF ANY EXISTING UTILITY INFORMATION DIFFERS FROM DATA SHOWN IN THE PLANS. CALL 811 BEFORE YOU DIG.



TBPELS FIRM #21356
4501 WHISPERING VALLEY DRIVE UNIT 27 AUSTIN, TX 78727

FINAL PLAT (1 OF 5)

PROJECT CASE: XXXXXXX TWELVE OAKS

REVISION DESCRIPTION SIGNATURE DATE SHEET OF

N 89°53'12" W 302.80'

DATE:

0.338 OF ONE ACRE ~ (14,725 SQ. FT.) — R.O.W. HEREBY DEDICATED

DEVELOPMENT TX

GRID COORDINATES:

N: 10,204,786.87

三 E: 3,085,080.51

**22.47'**/[22.49']

TRACT 6 ~ 3.329 ACRES
DEED
WILLIAMSON COUNTY, TEXAS
DOC. NO. 2021026279
O.P.R.W.C.TX.

No: REVISION:

OCTOBER 04, 2022

CITY PROJECT NUMBER 22-039MPL

 $L. Throjects 11386-18Ac\ Plat\ Morningstar\ Commi600-Survey: 607-CADD\ Plats \ 112\ Oaks\ Village\ Final\ Plat\ dwg \\ PLOT\ DATE: Aug\ 07,2023-3:21pm$ 

SUBMITTED:

FILE No: 1386

PLAT PREPARATION DATE

APPLICATION SUBMITTAL DATE

2 ACCESS EASEMENT ADDED

3 STAFF REVIEW COMMENTS

4 LOT REVISIONS & R.O.W. DEDICATION

5 STAFF REVIEW COMMENTS

N 89°53'12" W 981.79'

PART SPECIA WILLIAM DOC.

SHEET 3 OF 5

0.338 OF ONE ACRE ~ (14,725 SQ. FT.) R.O.W. HEREBY DEDICATED

FINAL PLAT

12 OAKS VILLAGE

GREENLEAF FISK SURVEY, A-5

WILLIAMSON COUNTY, TEXAS

N 89°53'12" W 1,083.20'

N 89°53'12" W 1,284.59'

(N 89°53'00" W 1,284.74')

[S 89\*52'43" E 1,284.55']

PART 1~ 13.220 ACRES

SPECIAL WARRANTY DEED WILLIAMSON COUNTY, TEXAS DOC. NO. 2014091151 O.P.R.W.C.TX.


> SUITE 150 AUSTIN, TX 78735

512. 872. 6696

HRGREEN. COM

TBPE NO: 16384

TBPLS NO: 10194101








TBPELS FIRM #21356 4501 WHISPERING VALLEY DRIVE UNIT 27 AUSTIN, TX 78727

FINAL PLAT (2 OF 5)

PROJECT CASE: XXXXXXX TWELVE OAKS

REVISION DESCRIPTION SIGNATURE DATE 6 OF



WARNING !!!! CONTRACTOR TO FIELD VERIFY
ALL EXIST. UTILITIES VERTICALLY AND
HORIZONTALLY PRIOR TO CONSTRUCTION.
THE CONTRACTOR IS TO CONTACT ENGINEER
IF ANY EXISTING UTILITY INFORMATION
DIFFERS FROM DATA SHOWN IN THE PLANS.
CALL 811 BEFORE YOU DIG.

SANDLING
SERVICES, LLC

TBPELS FIRM #21356 4501 WHISPERING VALLEY DRIVE UNIT 27 AUSTIN, TX 78727

FINAL PLAT (3 OF 5)

PROJECT CASE: XXXXXXXX

TWELVE OAKS

REVISION DESCRIPTION

SIGNATURE DATE

7

OF

### FINAL PLAT 12 OAKS VILLAGE

#### FIELD NOTES DESCRIPTION

DESCRIPTION OF 53.19 ACRES OF LAND IN THE GREENLEAF FISK SURVEY, ABSTRACT NO. 5, WILLIAMSON COUNTY, TEXAS; BEING A PORTION OF A CERTAIN CALLED 92.314 ACRE TRACT OF LAND CONVEYED IN THE SPECIAL WARRANTY DEED W/VENDOR'S LIEN TO 12 OAKS VILLAGE, LP OF RECORD IN DOCUMENT NO. 2021100741, OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS, AND DESCRIBED IN THE CORRECTION AFFIDAVIT OF RECORD IN DOCUMENT NO. 2021195904, OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS; SAID 53.19 ACRES OF LAND, AS SURVEYED BY HR GREEN DEVELOPMENT TX, LLC, BEING MORE PARTICULARLY DESCRIBED BY METES AND BOUNDS AS FOLLOWS:

BEGINNING at a 1/2-inch iron rod with a plastic cap stamped "4WARD BOUNDARY" found in the intersecting north right-of-way line of State Highway No. 29, a variable width right-of-way and the west right-of-way line of Kauffman Loop, a variable width right-of-way, and also in the west line of a certain called 12.35 acre tract described in the Deed to Williamson County, Texas, of record in Document No. 2016016908, Official Public Records of Williamson County, Texas, same being the most easterly northeast corner of that certain called 13.220 acre tract of land designated as Part 1 and described in the Special Warranty Deed to Williamson County, Texas, of record in Document No. 2014091151, Official Public Records of Williamson County, Texas, at the southerly southeast corner of the said 92.314 acre tract, for the southeast corner and POINT OF BEGINNING of the tract described herein, from which the approximate southwest corner of the said Greenleaf Fisk Survey, Abstract No. 5, bears approximately S 00°27'20" E, a distance of 10,733 feet;

THENCE leaving the west right—of—way line of said Kauffman Loop and the west line of the said 12.35 acre tract, with the north right—of—way line of said State Highway No. 29 and the north line of the said 13.220 acre tract, with the south line of the said 92.314 acre tract, with the south line of the tract described herein, the following five (5) courses and distances:

1. N 89°53'00" W, a distance of 875.72 feet to a 5/8—inch iron rod with an aluminum cap stamped "WILCO ROW" found at an angle point,

2. N 00°08'50" E, a distance of 220.00 feet to a 5/8—inch iron rod with an aluminum cap stamped "WILCO ROW" found at an angle point,

3. N 89°52'57" W, a distance of 350.03 feet to a 5/8—inch iron rod with an aluminum cap stamped "WILCO ROW" found at an angle point,

4. S 00°06'29" W, a distance of 219.94 feet to a 5/8—inch iron rod with an aluminum cap stamped "WILCO ROW" found at an angle point, and

5. N 89°53'12" W, a distance of 1,284.59 feet to a 5/8—inch iron rod with an aluminum cap stamped "WILCO ROW" found in the east line of a certain called 3.329 acre tract of land designated as Tract 6 and described in the Deed to Williamson County, Texas, of record in Document No. 2021026279, Official Public Records of Williamson County, Texas, at the southwest corner of the said 92.314 acre tract, same being the westerly northwest corner of the said 13.220 acre tract, for the southwest corner of the tract described herein;

THENCE N 08\*54'24" W, leaving the westerly northwest corner of the said 13.220 acre tract, with the east line of the said 3.329 acre tract and the west line of the said 92.314 acre tract, with the west line of the tract described herein, a distance of 22.47 feet to a 5/8—inch iron rod with an aluminum cap stamped "WILCO ROW" found at the northeast corner of the said 3.329 acre tract, same being the southeast corner of a certain called 20.189 acre tract conveyed in the deed to K29 1941 Investments, LP of record in Document No. 2021168915, Official Public Records of Williamson County, Texas, and described in the Correction Affidavit as to Deed of record in Document No. 2022013674, Official Public Records of Williamson County, Texas, for a point—on—line in the west line of the said 92.314 acre tract and in the west line of the tract described herein;

THENCE N 08°54'24" W, leaving the northeast corner of the said 3.329 acre tract, continuing with the west line of the said 92.314 acre tract, with the east line of the said 20.189 acre tract, with the west line of the tract described herein, a distance of 917.61 feet to a ½—inch iron rod with a plastic cap stamped "LANDDEV" previously set for the southwest corner of a certain called 18.446 acre tract described in the General Warranty Deed to Kauffman Multifamily Partners, LLC of record in Document No. 2021100743, Official Public Records of Williamson County, Texas, for the northwest corner of the tract described herein;

THENCE leaving the east line of the said 20.189 acre tract, crossing the said 92.314 acre tract, with the south line of the said 18.446 acre tract, with the north line of the tract described herein, the following two (2) courses and distances:

1. N 89°58'59" E, a distance of 1,271.11 feet to a ½—inch iron rod with a plastic cap stamped "LANDDEV" previously set for the southeast corner of the said 18.446 acre tract, for an angle point in the north line of the tract described herein, and

2. N 27°24'40" E, a distance of 349.97 feet to a ½-inch iron rod with a plastic cap stamped "LANDDEV" previously set in the southwest right-of-way line of said Kauffman Loop and the southwest line of the said 12.35 acre tract, same being the east line of the said 92.314 acre tract, for an east corner of the said 18.446 acre tract, for a north corner of the tract described herein, from which a ½-inch iron rod with a plastic cap stamped "4WARD BOUNDARY" found at a point-of-curvature in the southwest right-of-way line of said Kauffman Loop and the southwest line of the said 12.35 acre tract, same being the east line of the said 92.314 acre tract and the east line of the said 18.446 acre tract bears N 62°35'11" W, a distance of 28.80 feet;

THENCE with the southwest and west right—of—way line of said Kauffman Loop and the southwest and west line of the said 12.35 acre tract, with the east line of the said 92.314 acre tract, with the east line of the tract described herein, the following three (3) courses and distances:

1. S 62°35'11" E, a distance of 959.38 feet to a ½—inch iron rod with a plastic cap stamped "4WARD BOUNDARY" found at a point—of—curvature,

2. With the arc of a curve to the right, having a radius of 690.00 feet, an arc distance of 755.30 feet, and a chord which bears S 31°13'11" E, a distance of 718.15 feet to a ½—inch iron rod with a plastic cap stamped "4WARD BOUNDARY" found at a point—of—tangency, and

3. S 00°07'00" W, a distance of 189.05 feet to the POINT OF BEGINNING and containing 53.19 acres of land, more or less.

Bearing Basis: Texas Coordinate System, Central Zone, NAD83, Grid.

	LINE TABLE	
LINE #	BEARING	DISTANCE
L1	S 00°07'00" W	189.05
L2	S 48*42'08" W	46.32'
L3	S 41"11'01" W	40.34
L4	S 77*39'44" W	22.37'
L5	N 86°57'58" E	34.98'
L6	N 38°55'18" E	29.95'
L7	S 18°47'25" E	88.08'
L8	N 89*52'31" W	90.74
L9	N 03°02'02" W	78.42'
L10	S 86*57'58" W	8.93'
L11	N 00°00'00" W	17.00'
L12	N 31°44'59" E	84.08'
L13	N 60°03'39" E	66.39'
L14	N 27°25'11" E	35.69'
L15	S 62°35'11" E	58.43'
L16	S 27°43'01" W	67.74'
L17	N 62°35'10" W	118.99'
L18	S 27°03'43" W	86.48'
L19	N 62°29'16" W	45.49'
L20	N 27°24'40" E	122.64'
L21	S 62°34'13" E	85.69'
L22	N 27°22'47" E	11.35'
L23	S 89°52'43" E	103.98'
L24	S 83°00'29" E	101.66'
	L1 L2 L3 L4 L5 L6 L7 L8 L9 L10 L11 L12 L13 L14 L15 L16 L17 L18 L19 L20 L21 L22 L23	LINE # BEARING  L1 S 00°07'00" W  L2 S 48*42'08" W  L3 S 41'11'01" W  L4 S 77'39'44" W  L5 N 86'57'58" E  L6 N 38'55'18" E  L7 S 18'47'25" E  L8 N 89'52'31" W  L9 N 03'02'02" W  L10 S 86'57'58" W  L11 N 00'00'00" W  L12 N 31'44'59" E  L13 N 60'03'39" E  L14 N 27'25'11" E  L15 S 62'35'11" E  L16 S 27'43'01" W  L17 N 62'35'10" W  L19 N 62'29'16" W  L10 N 27'24'40" E  L21 S 62'34'13" E  L22 N 27'22'47" E

		CURVE	TABLE	
CURVE #	RADIUS	ARC DISTANCE	CHORD BEARING	CHORD DISTANCE
C1	690.00'	755.30'	S 31'13'11" E	718.15'
C2	690.00'	38.48'	N 60°58'53" W	38.47'
C3	690.00'	129.33'	N 54°00'51" W	129.14'
C4	690.00'	370.56	N 33'15'35" W	366.12'
C5	690.00'	216.94'	N 08'52'04" W	216.04'
C6	24.50'	8.05'	S 77'33'26" W	8.01'
C7	425.00'	356.38'	N 62'56'38" E	346.03'
C8	375.00	295.98'	N 64'21'17" E	288.36'
С9	323.00'	171.21'	S 12'09'06" W	169.22'
C10	25.00'	16.09'	N 68'31'52" E	15.81'
C11	413.50'	82.50'	S 81°15'00" W	82.37'
C12	587.00'	123.76'	N 83'42'17" E	123.53'
C13	128.50'	103.22'	N 54'45'42" E	100.47'
C14	171.50'	84.74	S 45°54'19" W	83.88'
C15	128.50'	73.21'	N 43'44'25" E	72.22'
C16	20.00'	31.78	N 72'26'55" E	28.54
C17	313.50'	11.66'	N 76'35'46" E	11.66'
C18	24.50'	1.66'	S 40°52'00" W	1.66'

#### **GENERAL NOTES:**

- 1. IT IS UNDERSTOOD THAT THE BUILDING OF ALL ROADS, AND OTHER PUBLIC THOROUGHFARES AND ANY BRIDGES OR CULVERTS NECESSARY TO BE CONSTRUCTED OR PLACED IS THE RESPONSIBILITY OF THE OWNER(S) OF THE TRACT OF LAND COVERED BY THIS PLAT IN ACCORDANCE WITH THE PLANS AND SPECIFICATIONS PRESCRIBED BY WILLIAMSON COUNTY, TEXAS. THE CITY NOR THE COUNTY ASSUME ANY OBLIGATION TO BUILD ANY OF THE ROADS, OR OTHER PUBLIC THOROUGHFARES SHOWN ON THIS PLAT, OR OF CONSTRUCTING ANY OF THE BRIDGES OR DRAINAGE IMPROVEMENTS IN THE CONNECTION THEREWITH. NEITHER THE CITY NOR THE COUNTY ASSUME ANY RESPONSIBILITY FOR DRAINAGE WAYS OR EASEMENTS IN THE SUBDIVISION, OTHER THAN THOSE DRAINING OR PROTECTING THE ROAD SYSTEM.
- 2. IT IS THE RESPONSIBILITY OF THE OWNER(S), NOT THE COUNTY OR THE CITY, TO ASSURE COMPLIANCE WITH THE PROVISIONS OF ALL APPLICABLE STATE, FEDERAL AND LOCAL LAWS AND REGULATIONS RELATING TO THE PLATTING AND DEVELOPMENT OF THIS PROPERTY. THE CITY OF LIBERTY HILL NOR WILLIAMSON COUNTY ASSUME RESPONSIBILITY FOR THE ACCURACY OF REPRESENTATIONS BY OTHER PARTIES IN THIS PLAT. FLOODPLAIN DATA, IN PARTICULAR, MAY CHANGE. IT IS FURTHER UNDERSTOOD THAT THE OWNER(S) OF THE TRACT OF LAND COVERED BY THIS PLAT MUST INSTALL AT THEIR OWN EXPENSE ALL TRAFFIC CONTROL DEVICES AND SIGNAGE THAT MAY BE REQUIRED BEFORE THE ROADS IN THE SUBDIVISION HAVE FINALLY BEEN ACCEPTED FOR MAINTENANCE BY THE WCMUD #23.
- 3. ALL UTILITY LINES MUST BE LOCATED UNDERGROUND.
- 4. THIS SUBDIVISION IS WHOLLY CONTAINED WITHIN THE EXTRA TERRITORIAL JURISDICTION OF THE CITY OF LIBERTY HILL, WILLIAMSON COUNTY, TEXAS.
- 5. NO LOT IN THIS SUBDIVISION SHALL BE OCCUPIED UNTIL CONNECTED TO PERMITTED WATER DISTRIBUTION AND WASTEWATER COLLECTION FACILITIES.
- 6. PROPERTY OWNERS SHALL PROVIDE FOR ACCESS TO DRAINAGE EASEMENTS AS MAY BE NECESSARY AND SHALL NOT PROHIBIT ACCESS BY THE CITY OF
- 7. ALL EASEMENTS ON PRIVATE PROPERTY SHALL BE MAINTAINED BY THE PROPERTY OWNER OR HIS OR HER ASSIGNS.
- 8. ALL PUBLIC ROADWAYS AND EASEMENTS AS SHOWN ON THIS PLAT ARE FREE OF LIENS.
- 9. NO CONSTRUCTION, PLANTING OR GRADING SHALL BE PERMITTED TO INTERFERE WITH SIGHT EASEMENTS BETWEEN THE HEIGHTS OF THREE AND EIGHT FEET AS MEASURED FROM THE CROWNS OF THE ADJACENT STREETS.
- 10. UTILITY PROVIDERS:
  WATER SERVICE GEORGETOWN UTILITY
- WATER SERVICE GEORGETOWN UTILITY SYSTEMS
  WASTEWATER SERVICE CITY OF LIBERTY HILL
- 11. MAINTENANCE RESPONSIBILITY FOR DRAINAGE WILL NOT BE ACCEPTED BY THE COUNTY OTHER THAN THAT ACCEPTED IN CONNECTION WITH DRAINING OR PROTECTING THE ROAD SYSTEM. MAINTENANCE RESPONSIBILITY FOR STORM WATER MANAGEMENT CONTROLS WILL REMAIN WITH THE OWNER.
- 12. THE MINIMUM FINISHED FLOOR ELEVATION SHALL BE AT LEAST ONE FOOT ABOVE THE ADJACENT FINISHED GRADE AND BASE FLOOD ELEVATION.

  EXCEPTIONS CAN BE MADE AT ENTRANCE AND EGRESS POINTS, WHERE NECESSARY, TO MEET THE AMERICANS WITH DISABILITIES ACT (ADA). RECREATIONAL VEHICLE PARKING PADS MUST ALSO BE PLACED AT LEAST ONE FOOT ABOVE BASE FLOOD ELEVATION.
- 13. NO LOT IN THIS SUBDIVISION IS ENCROACHED BY A SPECIAL FLOOD HAZARD AREA(S) INUNDATED BY THE 100-YEAR (1% CHANCE) FLOOD AS IDENTIFIED BY THE U.S. FEDERAL EMERGENCY MANAGEMENT AGENCY FLOOD INSURANCE RATE MAP, COMMUNITY PANEL NO. 48491C0275E, EFFECTIVE DATE SEPTEMBER 26, 2008 FOR WILLIAMSON COUNTY, TEXAS.
- 14. NO STRUCTURE OR LAND IN THIS PLAT SHALL HEREAFTER BE LOCATED OR ALTERED WITHOUT FIRST OBTAINING A CERTIFICATE OF COMPLIANCE OR FLOODPLAIN DEVELOPMENT PERMIT FROM THE WILLIAMSON COUNTY FLOODPLAIN ADMINISTRATOR.
- 15. THIS SUBDIVISION IS SUBJECT TO STORMWATER MANAGEMENT CONTROLS AS REQUIRED BY WILLIAMSON COUNTY SUBDIVISION REGULATIONS SECTION B11.1, ON NEW DEVELOPMENT THAT WOULD EVOKE SUCH CONTROLS BEYOND EXISTING CONDITIONS.
- 16. IMPROVEMENTS WITHIN THE COUNTY ROAD RIGHT-OF-WAY INCLUDING, BUT NOT LIMITED TO, LANDSCAPING, IRRIGATION LIGHTING, CUSTOM SIGNS, IS PROHIBITED WITHOUT FIRST OBTAINING AND EXECUTED LICENSE AGREEMENT WITH WILLIAMSON COUNTY.
- 17. ALL SIDEWALKS SHALL BE MAINTAINED BY THE PROPERTY OWNERS.
- 18. THE PURPOSE OF THIS PLAT IS TO SHOW THE PROPOSED IMPROVEMENTS TO THE OWNER'S PROPERTY, INCLUDING THE EXISTING TOPOGRAPHY, TO EVALUATE THE EXISTING AND PROPOSED DRAINAGE PATTERNS. THERE ARE NO IMPROVEMENTS OR SUBDIVISION OF LOTS 1-5, BLOCK A PROPOSED WITH THIS PLAT. A REVISED PRELIMINARY PLAT SHALL BE SUBMITTED AND APPROVED PRIOR TO ANY DIVISION OF LOTS 1-5, BLOCK A INTO TWO OR MORE PARTS TO LAY OUT (1) A SUBDIVISION OF THE TRACT, INCLUDING AN ADDITION; (2) LOTS; OR (3) STREETS, ALLEYS, SQUARES, PARKS, OR OTHER PARTS OF THE TRACT INTENDED TO BE DEDICATED TO PUBLIC USE OR FOR THE USE OF PURCHASERS OR OWNERS OF LOTS FRONTING ON OR ADJACENT TO THE STREETS, ALLEYS, SQUARES, PARKS, OR OTHER PARTS. A LOT IS ANY PARCEL OR TRACT OF LAND EXCLUSIVE OF ANY ADJOINING ROAD OR ROAD RIGHT-OF-WAY THAT IS SEPARATED FROM OTHER PARCELS BY A LEGAL DESCRIPTION, A SUBDIVISION OF RECORD, OR SURVEY MAP. THE TERMS "STREET" OR "ROAD" ARE INTERCHANGEABLE AND ARE USED TO DESCRIBE ALL VEHICULAR WAYS, REGARDLESS OF ANY OTHER DESIGNATION THEY MAY CARRY OR WHETHER THE STREET OR ROAD WILL BE PUBLIC OR PRIVATELY OWNED.
- 19. NO OBSTRUCTION, INCLUDING BUT NOT LIMITED TO FENCING OR STORAGE, SHALL BE PERMITTED IN ANY DRAINAGE EASEMENTS SHOWN HEREON.
- 20. A TEN (10') P.U.E. ABUTTING AND ALONG THE STREET SIDE PROPERTY LINE IS HEREBY DEDICATED FOR ALL STREET SIDE PROPERTY LOTS
- 21. RECIPROCAL JOINT ACCESS AND PARKING BETWEEN ALL LOTS DEPICTED ON THIS FINAL PLAT IS HEREBY GRANTED. THE JOINT ACCESS MUST ALLOW PEDESTRIAN AND/OR VEHICULAR TRAFFIC/PARKING TO MOVE FREELY TO THE ADJACENT PUBLIC RIGHT—OF—WAY, OR BETWEEN THE TRACTS, OR BOTH, EACH OWNER MUST MAINTAIN ITS TRACT, AND THAT PORTION OF THE ACCESS AND PARKING AREA LOCATED ON ITS TRACT IF ANY, AND ALL IMPROVEMENTS, TO ALLOW CONTINUOUS FREE VEHICULAR AND PEDESTRIAN INGRESS AND EGRESS.
- 22. DRIVEWAY MAINTENANCE WILL BE THE RESPONSIBILITY OF THE PROPERTY OWNER. IF OBSTRUCTIONS OCCUR WITHIN THE DRIVEWAY CULVERT, THE COUNTY RESERVES THE RIGHT TO CLEAR OBSTRUCTIONS THAT ARE CAUSING ADVERSE IMPACTS TO THE ROADWAY.
- 23. A FLOODPLAIN DEVELOPMENT PERMIT MAY BE REQUIRED FOR BLOCK A LOT 2 PRIOR TO ANY CONSTRUCTION OR DEVELOPMENT. THE NEED FOR A FLOODPLAIN DEVELOPMENT PERMIT WILL BE DETERMINED BY WILLIAMSON COUNTY UPON REVIEW OF THE PROPOSED STRUCTURE LOCATION.
- 24. BASED ON THE CONDUCTED FLOODPLAIN STUDY PERFORMED BY HR GREEN, DATED MARCH 9, 2023, THE MINIMUM FINISHED FLOOR ELEVATION (FFE) WILL BE SET AT 972 FEET FOR LOTS ADJACENT TO THE FLOODPLAIN.
- 25. FLOODPLAIN INFORMATION, SUCH AS FLOODPLAIN BOUNDARIES, DEPTHS, ELEVATIONS, AND THE MINIMUM FINISHED FLOOR ELEVATIONS SHOWN ON THIS PLAT, WILL CHANGE OVER TIME WITH BETTER DATA AND FLOOD STUDIES. THE FLOODPLAIN INFORMATION SHOWN ON THIS PLAT WAS ACCURATE AT THE TIME OF PLATTING, BUT MAY BE SUPERSEDED AT THE TIME OF CONSTRUCTION. THE BEST AVAILABLE FLOODPLAIN DATA SHALL BE UTILIZED AT THE TIME OF CONSTRUCTION, AS DETERMINED BY THE WILLIAMSON COUNTY FLOODPLAIN ADMINISTRATOR. A FLOODPLAIN DEVELOPMENT PERMIT APPLICATION MUST BE SUBMITTED AND APPROVED PRIOR TO ANY CONSTRUCTION OR DEVELOPMENT WITHIN OR ADJACENT TO A REGULATED FLOODPLAIN.
- 26. THIS SUBDIVISION WAS EXEMPT FROM PROVIDING STORM—WATER MANAGEMENT CONTROLS (DETENTION) AT THE TIME OF FILING THIS PLAT BASED ON WILLIAMSON COUNTY SUBDIVISION REGULATION B11.1.4. PRIOR TO ANY DEVELOPMENT WITHIN THIS SUBDIVISION, STORM—WATER MANAGEMENT CONTROLS SHALL BE DESIGNED, CONSTRUCTED AND MAINTAINED BY THE OWNER IN ACCORDANCE WITH THE APPLICABLE REGULATIONS IN EFFECT AT THE TIME OF DEVELOPMENT. CONTACT THE WILLIAMSON COUNTY FLOODPLAIN ADMINISTRATOR FOR REVIEW AND APPROVAL OF THE PROPOSED STORM—WATER MANAGEMENT CONTROLS PRIOR TO ANY DEVELOPMENT WITHIN THIS SUBDIVISION.

SHEET 4 OF 5

SUBMITTED: OCTOBER 04, 2022

CITY PROJECT NUMBER 22-039MPL

 FILE No: 1386

 PLAT PREPARATION DATE
 SEPTEMBER, 2022

 APPLICATION SUBMITTAL DATE

 2
 ACCESS EASEMENT ADDED
 M.B.
 01-05-23

 3
 STAFF REVIEW COMMENTS
 M.B.
 02-16-23

 4
 LOT REVISIONS & R.O.W. DEDICATION
 M.B.
 05-19-23

 5
 STAFF REVIEW COMMENTS
 E.N.
 07-10-23

 No:
 REVISION:
 BY:
 DATE:

HRGreen.

DEVELOPMENT TX

5508 HIGHWAY 290 WEST SUITE 150 AUSTIN, TX 78735 512.872.6696 HRGREEN.COM TBPE NO: 16384 TBPLS NO: 10194101

FINAL PLAT

12 OAKS VILLAGE

GREENLEAF FISK SURVEY, A-5
WILLIAMSON COUNTY, TEXAS

WARNING !!!! CONTRACTOR TO FIELD VERIFY
ALL EXIST. UTILITIES VERTICALLY AND
HORIZONTALLY PRIOR TO CONSTRUCTION.
THE CONTRACTOR IS TO CONTACT ENGINEER
IF ANY EXISTING UTILITY INFORMATION
DIFFERS FROM DATA SHOWN IN THE PLANS.
CALL 811 BEFORE YOU DIG.

NICHOLAS R. SANDLIN

.CENSED ..



TBPELS FIRM #21356
4501 WHISPERING VALLEY DRIVE UNIT 27 AUSTIN, TX 78727

FINAL PLAT (4 OF 5)

PROJECT CASE: XXXXXXXX

TWELVE OAKS

REVISION DESCRIPTION	SIGNATURE	DATE	SHEET
			0
			Ö
			OF
			32

L1Projects\1388-18Ac Plat Morningstar Comm600-Surveyi607-CADDiPlats\12 Oaks Village\1386\_12 Oaks Village Final Plat.dwg
PLOT\_DATE: Aug\_07,2023—3:21pm

PLOT DATE: Aug 07,2023—3:21pm

TEXAS; BEING A PORTION OF THAT CALLED 92.314 ACRE TRATO 12 OAKS VILLAGE, LP OF RECORD IN DOCUMENT NO. 20 CORRECTED IN THE CORRECTION AFFIDAVIT OF RECORD IN DITEXAS; SAID 47.37 ACRES OF LAND AS SHOWN HEREON, AN DEDICATE TO THE PUBLIC THE STREETS, RIGHTS-OF-WAY, EATHE OWNERS, NOT THE COUNTY, TO ASSURE COMPLIANCE WID AND REGULATIONS RELATED TO THE ENVIRONMENT, INCLUDING REGULATIONS AND MUNICIPAL WATERSHED ORDINANCES. THIS	ACT OF LAND DESCRIB 21100741, OFFICIAL F OCUMENT NO. 202119 D DO CONSENT TO AL SSEMENTS, AND PUBLIC ITH THE PROVISIONS C G (BUT NOT LIMITED T	ED IN THE SPECIA UBLIC RECORDS C 5904, OFFICIAL PL L PLAT REQUIREME PLACES SHOWN F ALL APPLICABLE O) THE FNDANGER	F WILLIAMSON COUNTY, TEXAS, AND BLIC RECORDS OF WILLIAMSON COUNTY ENTS SHOWN HEREON, AND HEREBY HEREON. IT IS THE RESPONSIBILITY OF STATE, FEDERAL AND LOCAL LAWS
TO CERTIFY WHICH, WITNESS BY MY HAND THIS DA	S VILLAGE  AY OF	, 20	
PRINT:			
BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND		•	
INSTRUMENT.			
GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS	DAY OF	, 20	_
NOTARY PUBLIC IN AND FOR THE STATE OF TEXAS MY COMMISSION EXPIRES ON:	_		
STATE OF TEXAS \$ \$ KNOW ALL MEN BY THESE	PRESENTS		
COUNTY OF WILLIAMSON §	. ,		
NO. 2021100741, AND CORRECTED IN DOCUMENT NO. 2021 HEREBY CONSENT TO THE SUBDIVISION OF SAID 47.37 ACRE CONSENT TO ALL PLAT NOTE REQUIREMENTS SHOWN HEREOI ALLEYS, RIGHTS-OF-WAY, EASEMENTS AND PUBLIC PLACES MAY DEEM APPROPRIATE. THIS SUBDIVISION IS TO BE KNOWN	ES AS SHOWN HEREON N, AND DOES HEREBY SHOWN HEREON FOR N AS:	, and does furt Dedicate to the	HER HEREBY, JOIN, APPROVE AND CITY OF LIBERTY HILL THE STREETS,
TO CERTIFY WHICH, WITNESS BY MY HAND THIS DAY	12 OAKS VILLAGE	22	
STATE OF TEXAS §			
\$ KNOW ALL MEN BY THESE COUNTY OF WILLIAMSON \$  BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND II, KNOWN TO ME TO	FOR SAID COUNTY AND	•	
COUNTY OF WILLIAMSON §  BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND I, KNOWN TO ME TO INSTRUMENT.	FOR SAID COUNTY AND O BE THE PERSON WH	OSE NAME IS SUE	SSCRIBED TO THE FOREGOING
COUNTY OF WILLIAMSON §  BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND I, KNOWN TO ME TO INSTRUMENT.	FOR SAID COUNTY AND O BE THE PERSON WH	OSE NAME IS SUE	SSCRIBED TO THE FOREGOING
COUNTY OF WILLIAMSON §  BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND I, KNOWN TO ME TO INSTRUMENT.	FOR SAID COUNTY AND O BE THE PERSON WH	OSE NAME IS SUE	SSCRIBED TO THE FOREGOING
COUNTY OF WILLIAMSON §  BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND INSTRUMENT.  GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS DOTARY PUBLIC IN AND FOR THE STATE OF TEXAS	FOR SAID COUNTY AND O BE THE PERSON WH AY OF	OSE NAME IS SUE	SSCRIBED TO THE FOREGOING
BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND INSTRUMENT.  GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS	FOR SAID COUNTY AND DESCRIBED IN THE SECONDS OF WILLIAMSON, IT IS THE RESERVED IN THE SECONDS OF WILLIAMSON, HEREON, IT IS THE RESERVED IN THE RESERVED IN THE RESERVED IN THE RESERVED IT IS THE RESERVED	SK SURVEY, ABSTIPECIAL WARRANTY N COUNTY, TEXAS, SPONSIBILITY OF TIND LOCAL LAWS A	RACT NO. 5, WILLIAMSON COUNTY, DEED TO TR4 HOLDING 1, LLC, OF SAID 1.86 ACRES OF LAND AS CATE TO THE PUBLIC THE STREETS, HE OWNERS, NOT THE COUNTY, TO NO REGULATIONS RELATED TO THE
BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND INSTRUMENT.  GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS	FOR SAID COUNTY AND DESCRIBED IN THE SECONDS OF WILLIAMSON, IT IS THE RESERVED IN THE SECONDS OF WILLIAMSON, HEREON, IT IS THE RESERVED IN THE RESERVED IN THE RESERVED IN THE RESERVED IT IS THE RESERVED	SK SURVEY, ABSTIPECIAL WARRANTY N COUNTY, TEXAS, SPONSIBILITY OF TIND LOCAL LAWS A	RACT NO. 5, WILLIAMSON COUNTY, DEED TO TR4 HOLDING 1, LLC, OF SAID 1.86 ACRES OF LAND AS CATE TO THE PUBLIC THE STREETS, HE OWNERS, NOT THE COUNTY, TO NO REGULATIONS RELATED TO THE
BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND INSTRUMENT.  GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS	FOR SAID COUNTY AND DO BE THE PERSON WH  AY OF  ENTS  IN THE GREENLEAF FOR THE SECONDS OF WILLIAMSON HEREON, IT IS THE RESERVED STATE, FEDERAL AGERED SPECIES ACT, SECONDS OF WILLIAMSON SHOWN HEREON, IT IS THE RESERVED SPECIES ACT, SECONDS OF WILLIAMSON SHOWN HEREON, IT IS THE RESERVED SPECIES ACT, SECONDS OF WILLIAMSON SHOWN HEREON, IT IS THE RESERVED SPECIES ACT, SECONDS OF WILLIAMSON SHOWN HEREON, IT IS THE RESERVED SPECIES ACT, SECONDS OF WILLIAMSON SHOWN HEREON, SECONDS OF WILLIAMSON SHOWN SHOWN HEREON, SECONDS OF WILLIAMSON SHOWN HEREON, SECONDS OF WILLIAMSON SHOWN SHOW	SK SURVEY, ABSTR PECIAL WARRANTY N COUNTY, TEXAS, AND HEREBY DED SPONSIBILITY OF T ND LOCAL LAWS A	RACT NO. 5, WILLIAMSON COUNTY, DEED TO TR4 HOLDING 1, LLC, OF; SAID 1.86 ACRES OF LAND AS CATE TO THE PUBLIC THE STREETS, HE OWNERS, NOT THE COUNTY, TO IND REGULATIONS RELATED TO THE GULATIONS AND MUNICIPAL WATERSHED
BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND INTERPRETATE OF TEXAS  NOTARY PUBLIC IN AND FOR THE STATE OF TEXAS  MY COMMISSION EXPIRES ON:  STATE OF TEXAS  \$ KNOW ALL MEN BY THESE PRESING ALL OF A CALLED 1.86 ACRE TRACT OF LAND TEXAS; BEING ALL OF A CALLED 1.86 ACRE TRACT OF LAND TEXAS.  TO CERTIFY WHICH, WITNESS BY MY HAND THIS	FOR SAID COUNTY AND DO BE THE PERSON WH AY OF  ENTS  IN THE GREENLEAF FOR THE SECONDS OF WILLIAMSON HEREON, IT IS THE RESERVED STATE, FEDERAL AGERED SPECIES ACT, SECONDS OF WILLIAMSON SHOWN HEREON, IT IS THE RESERVED SPECIES ACT, SECONDS OF WILLIAMSON SHOWN HEREON, IT IS THE RESERVED SPECIES ACT, SECONDS OF WILLIAMSON SHOWN HEREON, IT IS THE RESERVED SPECIES ACT, SECONDS OF WILLIAMSON SHOWN HEREON, IT IS THE RESERVED SPECIES ACT, SECONDS OF WILLIAMSON SHOWN HEREON, SECONDS OF WILLIAMSON SHOWN	SK SURVEY, ABSTR PECIAL WARRANTY N COUNTY, TEXAS, AND HEREBY DED SPONSIBILITY OF T ND LOCAL LAWS A	RACT NO. 5, WILLIAMSON COUNTY, DEED TO TR4 HOLDING 1, LLC, OF; SAID 1.86 ACRES OF LAND AS CATE TO THE PUBLIC THE STREETS, HE OWNERS, NOT THE COUNTY, TO IND REGULATIONS RELATED TO THE GULATIONS AND MUNICIPAL WATERSHED
BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND IS	FOR SAID COUNTY AND DO BE THE PERSON WH  AY OF  ENTS  IN THE GREENLEAF FOR THE SECONDS OF WILLIAMSON HEREON. IT IS THE RESERVENCE ACT, SECONDS OF WILLIAMSON THE SHOWN HEREON. IT IS THE RESERVENCE STATE, FEDERAL AS GERED SPECIES ACT, SECONDS OF WILLIAMSON THE STATE, FEDERAL AS GERED SPECIES ACT, SECONDS OF WILLIAMSON THE STATE, FEDERAL AS OF	SK SURVEY, ABSTR PECIAL WARRANTY N COUNTY, TEXAS, AND HEREBY DED SPONSIBILITY OF T ND LOCAL LAWS A	RACT NO. 5, WILLIAMSON COUNTY, DEED TO TR4 HOLDING 1, LLC, OF; SAID 1.86 ACRES OF LAND AS CATE TO THE PUBLIC THE STREETS, HE OWNERS, NOT THE COUNTY, TO IND REGULATIONS RELATED TO THE GULATIONS AND MUNICIPAL WATERSHED
BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND IS	FOR SAID COUNTY AND DESCRIBED IN THE SECONDS OF WILLIAMSO ENTS SHOWN HEREON, HEREON, IT IS THE RESECTED SPECIES ACT, SO VILLAGE  AY OF  ENTS  FOR SAID COUNTY AND ENTS  FOR SAID COUNTY AND ENTS  FOR SAID COUNTY AND	SK SURVEY, ABSTIPECIAL WARRANTY N COUNTY, TEXAS, AND HEREBY DEDISPONSIBILITY OF TIND LOCAL LAWS ABTATE AQUIFER REC	PACT NO. 5, WILLIAMSON COUNTY, DEED TO TR4 HOLDING 1, LLC, OF SAID 1.86 ACRES OF LAND AS CATE TO THE PUBLIC THE STREETS, HE OWNERS, NOT THE COUNTY, TO IND REGULATIONS RELATED TO THE GULATIONS AND MUNICIPAL WATERSHED
BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND INTERPRETATE OF TEXAS  NOTARY PUBLIC IN AND FOR THE STATE OF TEXAS  MY COMMISSION EXPIRES ON:  STATE OF TEXAS  WE, TR4 HOLDING 1, LLC, OWNER OF 1.86 ACRES OF LAND RECORD IN DOCUMENT NO. 2023015698, OFFICIAL PUBLIC R SHOWN HEREON, AND DO CONSENT TO ALL PLAT REQUIREMERISHMENTS—OF—WAY, EASEMENTS, AND PUBLIC PLACES SHOWN FASSURE COMPLIANCE WITH THE PROVISIONS OF ALL APPLICAE ENVIRONMENT, INCLUDING (BUT NOT LIMITED TO) THE ENDANG ORDINANCES. THIS SUBDIVISION IS TO BE KNOWN AS:  12 OAKS  TO CERTIFY WHICH, WITNESS BY MY HAND THIS DO THE ENDANG ORDINANCES OF TEXAS \$  STATE OF TEXAS \$	FOR SAID COUNTY AND D BE THE PERSON WH  AY OF  ENTS  IN THE GREENLEAF FOR DESCRIBED IN THE SECONDS OF WILLIAMSON, IT IS THE RESECONDS OF WILLIAMSON, HEREON, IT IS THE RESECONDS SPECIES ACT, SECONDS SPECIES ACT, SECONDS OF WILLIAMSON, HEREON, IT IS THE RESECONDS OF WILLIAMSON, SECONDS OF WILLIAMSON,	SK SURVEY, ABSTIPECIAL WARRANTY N COUNTY, TEXAS, AND HEREBY DEDISPONSIBILITY OF TI ND LOCAL LAWS ABSTATE AQUIFER REC	DAY PERSONALLY APPEARED TO THE FOREGOING DITO THE FOREGOING TO THE FOREGOING THE FOREGOING THE FOREGOING THE STREETS, THE OWNERS, NOT THE COUNTY, TO SULATIONS AND MUNICIPAL WATERSHED TO THE GULATIONS AND MUNICIPAL WATERSHED TO THE STREETS, THE OWNERS AND MUNICIPAL WATERSHED TO THE GULATIONS AND MUNICIPAL WATERSHED TO THE FOREGOING INSTRUMENT.
COUNTY OF WILLIAMSON §  BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND INSTRUMENT.  GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS	FOR SAID COUNTY AND D BE THE PERSON WH  AY OF  ENTS  IN THE GREENLEAF FOR DESCRIBED IN THE SECONDS OF WILLIAMSON, IT IS THE RESECONDS OF WILLIAMSON, HEREON, IT IS THE RESECONDS SPECIES ACT, SECONDS SPECIES ACT, SECONDS OF WILLIAMSON, HEREON, IT IS THE RESECONDS OF WILLIAMSON, SECONDS OF WILLIAMSON,	SK SURVEY, ABSTIPECIAL WARRANTY N COUNTY, TEXAS, AND HEREBY DEDISPONSIBILITY OF TI ND LOCAL LAWS ABSTATE AQUIFER REC	DAY PERSONALLY APPEARED  TO THE FOREGOING INSTRUMENT.  FILE No: 1386
BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND INSTRUMENT.  GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS	FOR SAID COUNTY AND D BE THE PERSON WH  AY OF  ENTS  IN THE GREENLEAF FOR DESCRIBED IN THE SECONDS OF WILLIAMSON, IT IS THE RESECONDS OF WILLIAMSON, HEREON, IT IS THE RESECONDS SPECIES ACT, SECONDS SPECIES ACT, SECONDS OF WILLIAMSON, HEREON, IT IS THE RESECONDS OF WILLIAMSON, SECONDS OF WILLIAMSON,	SK SURVEY, ABSTIPECIAL WARRANTY N COUNTY, TEXAS, AND HEREBY DEDISPONSIBILITY OF TI ND LOCAL LAWS ABSTATE AQUIFER REC	DAY PERSONALLY APPEARED  TO THE FOREGOING INSTRUMENT.  DAY PERSONALLY APPEARED  TO THE FOREGOING INSTRUMENT.

L\Projects\1386-18Ac Plat Morningstar Comm\600-Survey\607-CADD\Plats\12 Oaks Village\1386\_12 Oaks Village Final Plat.dwg
PLOT\_DATE: Aug\_07,2023-3:21pm

# FINAL PLAT 12 OAKS VILLAGE

DATE:

STATE OF TEXAS \$ \$ KNOW ALL MEN BY THESE PRESENTS COUNTY OF WILLIAMSON \$	ADAM D. BOATRIGHT, P.E. COUNTY ENGINEER WILLIAMSON COUNTY FLOODPLAIN ADMINISTRATOR
WE, TWELVE OAKS PROFESSIONAL PARK COMMERCIAL LP, OWNER OF 3.624 ACRES OF LAND IN THE GREENLEAF FISK SURVEY, ABSTRACT NO. 5, WILLIAMSON COUNTY, TEXAS; BEING ALL OF A CALLED 3.624 ACRE TRACT OF LAND DESCRIBED IN THE SPECIAL WARRANTY DEED WITH VENDOR'S LIEN TO TWELVE OAKS PROFESSIONAL PARK COMMERCIAL LP, OF RECORD IN DOCUMENT NO. 2023002896, OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS; SAID 3.624 ACRES OF LAND AS SHOWN HEREON, AND DO CONSENT TO ALL PLAT REQUIREMENTS SHOWN HEREON, AND HEREBY DEDICATE TO THE PUBLIC THE STREETS, RIGHTS—OF—WAY, EASEMENTS, AND PUBLIC PLACES SHOWN HEREON. IT IS THE RESPONSIBILITY OF THE OWNERS, NOT THE COUNTY, TO ASSURE COMPLIANCE WITH THE PROVISIONS OF ALL APPLICABLE STATE, FEDERAL AND LOCAL LAWS AND REGULATIONS RELATED TO THE ENVIRONMENT, INCLUDING (BUT NOT LIMITED TO) THE ENDANGERED SPECIES ACT, STATE AQUIFER REGULATIONS AND MUNICIPAL WATERSHED ORDINANCES. THIS SUBDIVISION IS TO BE KNOWN AS:	I, JERRY L. MILLARD, JR., DIRECTOR OF PLANNING, DESIGNEE, OF THE CITY OF LIBERTY HILL, TEXAS, UNDER THE AUTHORITY GRANTED ME IN SECTION 3.09.02 OF THE UNIFIED DEVELOPMENT CODE, IN ACCORDANCE WITH THE TEXAS LOCAL GOVERNMENT CODE, DO HEREBY CERTIFY THIS PLAT AS APPROVED FOR FILING OF RECORD WITH THE COUNTY CLERK OF WILLIAMSON COUNTY, TEXAS.
12 OAKS VILLAGE	JERRY L. MILLARD, JR., DIRECTOR OF PLANNING  DATE
TO CERTIFY WHICH, WITNESS BY MY HAND THIS DAY OF, 20	ROAD NAMES AND ADDRESS ASSIGNMENTS VERIFIED THIS THE DAY OF, 20 A.D.,
PRINT: TWELVE OAKS PROFESSIONAL PARK COMMERCIAL LP, 14205 N. MOPAC EXPRESSWAY SUITE 450 AUSTIN, TEXAS 78728	CINDY BRIDGES, ENP WILLIAMSON COUNTY ADDRESSING COORDINATOR 512-943-3708 CBRIDGES@WILCO.ORG
STATE OF TEXAS \$ \$ KNOW ALL MEN BY THESE PRESENTS COUNTY OF WILLIAMSON \$	STATE OF TEXAS \$ \$ KNOW ALL MEN BY THESE PRESENTS COUNTY OF TRAVIS \$
BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND FOR SAID COUNTY AND STATE, ON THIS DAY PERSONALLY APPEARED	I, ERNESTO NAVARRETE, REGISTERED PROFESSIONAL LAND SURVEYOR IN THE STATE OF TEXAS, DO HEREBY CERTIFY THAT I PREPARED THIS
, KNOWN TO ME TO BE THE PERSON WHOSE NAME IS SUBSCRIBED TO THE FOREGOING INSTRUMENT.  GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS DAY OF, 20	PLAT FROM AN ACTUAL AND ACCURATE ON—THE—GROUND SURVEY OF THE LAND AND THAT THE MONUMENTS SHOWN THEREON WERE PROPERLY PLACED UNDER MY PERSONAL SUPERVISION, IN ACCORDANCE WITH CHAPTER 5, SUBDIVISIONS, CITY OF LIBERTY HILL UNIFIED DEVELOPMENT. LOT CORNERS WILL BE SET AFTER THE PLAT IS RECORDED AND SITE GRADING IS COMPLETE. ALL EASEMENTS OF RECORDS ARE SHOWN OR NOTED ON THE PLAT, AND ARE BASED ON THE TITLE COMMITMENT PREPARED BY STEWART TITLE GUARANTY COMPANY, GF NO. 1594366, EFFECTIVE DATE FEBRUARY 15, 2022.
NOTARY PUBLIC IN AND FOR THE STATE OF TEXAS MY COMMISSION EXPIRES ON:	TO CERTIFY WHICH, WITNESS MY HAND AND SEAL AT AUSTIN, TRAVIS, COUNTY TEXAS, THIS DAY OF
STATE OF TEXAS  \$ KNOW ALL MEN BY THESE PRESENTS  COUNTY OF WILLIAMSON \$  THAT, CADENCE BANK, A MISSISSIPPI STATE CHARTERED BANK, LIEN HOLDER OF 3.624 ACRES OF LAND SHOWN HEREON AND DESCRIBED IN DOCUMENT NO. 2023002896, OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS; DOES HEREBY CONSENT TO THE SUBDIVISION OF SAID 3.624 ACRES AS SHOWN HEREON, AND DOES FURTHER HEREBY, JOIN, APPROVE AND CONSENT TO ALL PLAT NOTE REQUIREMENTS SHOWN HEREON, AND DOES HEREBY DEDICATE TO THE CITY OF LIBERTY HILL THE STREETS, ALLEYS, RIGHTS—OF—WAY, EASEMENTS AND PUBLIC PLACES SHOWN HEREON FOR SUCH PUBLIC PURPOSES AS THE CITY OF LIBERTY HILL MAY DEEM APPROPRIATE. THIS SUBDIVISION IS TO BE KNOWN AS:	ERNESTO NAVARRETE, R.P.L.S. REGISTERED PROFESSIONAL LAND SURVEYOR NO. 6642 — STATE OF TEXAS HR GREEN DEVELOPMENT TX, LLC 5508 HWY 290 WEST, SUITE 150 AUSTIN, TEXAS 78735 512.872.6696 ERNESTO.NAVARRETE@HRGREEN.COM TBPLS FIRM NO. 10194101 STATE OF TEXAS  §
12 OAKS VILLAGE	\$ KNOW ALL MEN BY THESE PRESENTS COUNTY OF TRAVIS \$
TO CERTIFY WHICH, WITNESS BY MY HAND THIS DAY OF, 20	I, XAVIER GARZA-ROBLEDO, A REGISTERED PROFESSIONAL ENGINEER IN THE STATE OF TEXAS, DO HEREBY CERTIFY THAT THIS PLAT IS IN COMPLIANCE WITH THE CODES AND ORDINANCES OF THE CITY OF LIBERTY HILL, TEXAS.
<del></del>	TO CERTIFY WHICH, WITNESS MY HAND AND SEAL AT AUSTIN, TRAVIS, COUNTY TEXAS, THIS DAY OF DAY OF
STATE OF TEXAS   \$ KNOW ALL MEN BY THESE PRESENTS	,,
COUNTY OF WILLIAMSON §	XAVIER GARZA—ROBLEDO, P.E.
BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND FOR SAID COUNTY AND STATE, ON THIS DAY PERSONALLY APPEARED	registered professional engineer No. 135174 — State of Texas
, KNOWN TO ME TO BE THE PERSON WHOSE NAME IS SUBSCRIBED TO THE FOREGOING INSTRUMENT.	HR GREEN DEVELOPMENT TX, LLC 5508 HWY 290 WEST, SUITE 150
GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS DAY OF, 20	AUSTIN, TEXAS 78735 512.872.6696 XAVIER.GARZA@HRGREEN.COM
NOTARY PUBLIC IN AND FOR THE STATE OF TEXAS  MY COMMISSION EXPIRES ON:	TBPE FIRM NO. F-16384
MIT COMMISSION LATINES ON.	STATE OF TEXAS §
	\$ KNOW ALL MEN BY THESE PRESENTS COUNTY OF WILLIAMSON \$
	I, NANCY E. RISTER, CLERK OF THE COUNTY COURT OF SAID COUNTY, DO HEREBY CERTIFY THAT THE FOREGOING INSTRUMENT IN
	WRITING, WITH ITS CERTIFICATE OF AUTHENTICATION WAS FILED FOR RECORD IN MY OFFICE ON THE DAY OF,
	20, A.D., AT, O'CLOCK,,M., AND DULY RECORDED THIS THE DAY OF, 20, A.D., AT_
	O'CLOCK,M., IN THE OFFICIAL PUBLIC RECORDS OF SAID COUNTY IN INSTRUMENT NO
	TO CERTIFY WHICH, WITNESS MY HAND AND SEAL AT THE COUNTY COURT OF SAID COUNTY, AT MY OFFICE IN GEORGETOWN, TEXAS, THE
	DATE LAST SHOWN ABOVE WRITTEN.
	BY:
	NANCY E. RISTER CLERK, COUNTY COURT WILLIAMSON COUNTY, TEXAS SHEET 5 OF

5508 HIGHWAY 290 WEST SUITE 150 AUSTIN, TX 78735


512. 872. 6696 HRGREEN. COM TBPE NO: 16384 TBPLS NO: 10194101


DEVELOPMENT TX

BASED UPON THE REPRESENTATIONS OF THE ENGINEER OR SURVEYOR WHOSE SEAL IS AFFIXED HERETO, AND AFTER REVIEW OF THE PLAT AS REPRESENTED BY THE SAID ENGINEER OR SURVEYOR, I FIND THAT THIS PLAT COMPLIES WITH THE WILLIAMSON COUNTY FLOODPLAIN REGULATIONS. THIS CERTIFICATION IS MADE SOLELY UPON SUCH REPRESENTATIONS AND SHOULD NOT BE RELIED UPON FOR VERIFICATION

OF THE FACTS ALLEGED. WILLIAMSON COUNTY DISCLAIMS ANY RESPONSIBILITY TO ANY MEMBER OF THE PUBLIC FOR INDEPENDENT VERIFICATION OF THE REPRESENTATIONS, FACTUAL OR OTHERWISE, CONTAINED IN THIS PLAT AND THE DOCUMENTS ASSOCIATION WITHIN IT.

<u>FINAL PLAT</u> 12 OAKS VILLAGE GREENLEAF FISK SURVEY, A-5 WILLIAMSON COUNTY, TEXAS









TBPELS FIRM #21356 4501 WHISPERING VALLEY DRIVE UNIT 27 AUSTIN, TX 78727


FINAL PLAT (5 OF 5)


PROJECT CASE: XXXXXXX TWELVE OAKS


REVISION DESCRIPTION SIGNATURE DATE SHEET 9 OF



























o itemor	al Calculations 04-20-2009			-	Twelve Oak	S		1
				Date Prepared:	8/31/2023			
lditional ir	nformation is provided for cells with a red triang	le in the up	oper right c	orner. Place the	cursor over	the cell	•	I
naracters	blue indicate location of instructions in the Technical shown in red are data entry fields.  Shown in black (Bold) are calculated fields. Cha		11		guations use	ed in the	e spreads	sh
	d Load Reduction for the total project:		from RG-348		Pages 3-27 to 3			
	Page 3-29 Equation 3.3: L <sub>M</sub> =	27.2(A <sub>N</sub> x P)						
where:	M TOTAL PROJECT =	Required TSS	S removal resu	Iting from the propose	d development =	80% of it	ncreased lo	ad
WHOIC.				area for the project	a acveropment	0070 01 11	loredoca io	
	P =	Average annu	ual precipitation	n, inches				
Site Data:	Determine Required Load Removal Based on the Entire Project	ot						-
One Data.	County =	Williamson	1					
D	Total project area included in plan * = redevelopment impervious area within the limits of the plan * =		acres acres					-
	st-development impervious area within the limits of the plan* =		acres					
	Total post-development impervious cover fraction * =		inches					
	P =	32	inches					-
	L <sub>M</sub> total project =	2544	lbs.					
The values e	ntered in these fields should be for the total project area	a.						
	about of duality are basing to 15 th and 15 th							-
Nun	nber of drainage basins / outfalls areas leaving the plan area =	2						
Orainage Ba	sin Parameters (This information should be provided for	each basin)	<u>:</u>					
	Drainage Basin/Outfall Area No. =	1	"WQ DA-1"					
Prede	Total drainage basin/outfall area = velopment impervious area within drainage basin/outfall area =		acres					
Post-de	velopment impervious area within drainage basin/outfall area =	2.62	acres					
Post-develo	opment impervious fraction within drainage basin/outfall area = = L <sub>M THIS BASIN</sub>	100000000000000000000000000000000000000	lbs.					+
	-W THIS BASIN	22.0	ibo.					
ndicate the	proposed BMP Code for this basin.							
	Proposed BMP =	Contech Sto	ormFilter					
	Removal efficiency =	86	percent		Aqualogic Cartri	idae Eilter	r	-
					Bioretention	iuge i litei	,	
					Contech Storm			L
					Constructed We Extended Deter			+
					Grassy Swale			
					Retention / Irrigation Sand Filter	ation		-
					Stormceptor			I
					Vegetated Filter Vortechs	Strips		-
					Wet Basin			I
Calculate M	aximum TSS Load Removed (L <sub>R</sub> ) for this Drainage Basin by	v the selected	I RMP Tyne		Wet Vault			-
paroulate in	2XIIII 100 2000 Removed (ER) for this Brainage Basin B	y the selected	ТЫЙ Турс.					
	RG-348 Page 3-33 Equation 3.7: L <sub>R</sub> =	(RMP efficien	ncy) x P x (A <sub>L</sub> )	$(34.6 + A_P \times 0.54)$				
	TKO-540 F age 5-55 Equation 5.7. ER -	(Bivii ciliolei	37					+
where				in the BMP catchme	nt area			
where:	A <sub>C</sub> =	Total On-Site	e drainage area	in the BMP catchment the BMP catchment				
where:	A <sub>C</sub> = A <sub>I</sub> = A <sub>P</sub> =	Total On-Site Impervious area	e drainage area rea proposed in a remaining in	n the BMP catchment the BMP catchment a	area rea			
where:	A <sub>C</sub> = A <sub>I</sub> = A <sub>P</sub> =	Total On-Site Impervious area	e drainage area rea proposed in a remaining in	n the BMP catchment	area rea	P		
where:	A <sub>C</sub> = A <sub>I</sub> = A <sub>P</sub> =	Total On-Site Impervious are Pervious area TSS Load re	e drainage area rea proposed in a remaining in	n the BMP catchment the BMP catchment a	area rea	IP		
where:	A <sub>C</sub> = A <sub>I</sub> = A <sub>P</sub> = L <sub>R</sub> =	Total On-Site Impervious area Pervious area TSS Load re	e drainage area rea proposed in a remaining in moved from thi	n the BMP catchment the BMP catchment a	area rea	IP		
where:	$A_{C} =$ $A_{I} =$ $A_{P} =$ $L_{R} =$ $A_{C} =$ $A_{I} =$ $A_{C} =$ $A_{I} =$ $A_{P} =$	Total On-Site Impervious are Pervious area TSS Load res 2.65 2.62 0.03	e drainage area rea proposed in a remaining in moved from this acres acres acres	n the BMP catchment the BMP catchment a	area rea	P		
where:	$A_{C} = A_{I} = A_{P} = A_{P} = A_{C} = A_{C} = A_{I} = A_{I$	Total On-Site Impervious are Pervious area TSS Load res 2.65 2.62 0.03	e drainage area rea proposed in a remaining in moved from thi acres acres	n the BMP catchment the BMP catchment a	area rea	P		
where:	$A_{C} =$ $A_{I} =$ $A_{P} =$ $L_{R} =$ $A_{C} =$ $A_{I} =$ $A_{C} =$ $A_{I} =$ $A_{P} =$	Total On-Site Impervious are Pervious area TSS Load res 2.65 2.62 0.03	e drainage area rea proposed in a remaining in moved from this acres acres acres	n the BMP catchment the BMP catchment a	area rea	P		
	$A_{C} = A_{I} = A_{P} = A_{P} = A_{R} = A_{R$	Total On-Site Impervious are Pervious area TSS Load res 2.65 2.62 0.03 2493	e drainage area rea proposed in a remaining in moved from this acres acres acres	n the BMP catchment the BMP catchment a	area rea	P		
	$A_{C} =$ $A_{I} =$ $A_{P} =$ $L_{R} =$ $A_{C} =$ $A_{I} =$ $A_{C} =$ $A_{I} =$ $A_{P} =$	Total On-Site Impervious are Pervious area TSS Load res 2.65 2.62 0.03 2493	e drainage area rea proposed in a remaining in moved from this acres acres acres	n the BMP catchment the BMP catchment a	area rea	P		
	$A_{C} = A_{I} = A_{P} = A_{P} = A_{R} = A_{R$	Total On-Site Impervious are Pervious area TSS Load res 2.65 2.62 0.03 2493	e drainage area rea proposed in a remaining in moved from this acres acres acres	n the BMP catchment the BMP catchment a	area rea	IP		
	$A_{C} = A_{I} = A_{P} = A_{R} = A_{R$	Total On-Site Impervious are Pervious area TSS Load res 2.65 2.62 0.03 2493	e drainage area rea proposed ir a remaining in moved from thi acres acres acres lbs	n the BMP catchment the BMP catchment a	area rea	IP		
Calculate Fr	$A_{C} = A_{I} = A_{P} = A_{R} = A_{R$	Total On-Site Impervious are Pervious area TSS Load rea 2.65 2.62 0.03 2493 2493	e drainage area rea proposed ir a remaining in moved from thi acres acres acres lbs	n the BMP catchment the BMP catchment a s catchment area by t	area rea he proposed BM			
Calculate Fr	$A_{C} = A_{I} = A_{P} = A_{R} = A_{R$	Total On-Site Impervious are Pervious area TSS Load rea 2.65 2.62 0.03 2493 2493	e drainage area rea proposed ir a remaining in moved from thi acres acres acres lbs	n the BMP catchment the BMP catchment a	area rea he proposed BM		-34 to 3-36	
Calculate Fr	$A_{C} = A_{I} = A_{P} = A_{P} = A_{R} = A_{R$	Total On-Site Impervious are Pervious area TSS Load rel 2.65 2.62 0.03 2493 2493 2278 0.91	e drainage area rea proposed ir a remaining in moved from thi acres acres acres lbs	n the BMP catchment the BMP catchment a s catchment area by t	area rea he proposed BM		-34 to 3-36	
Calculate Fr	$A_{C} = A_{I} = A_{P} = A_{P} = A_{C} = A_{I} = A_{C} = A_{I} = A_{P} = A_{P$	Total On-Site Impervious are Pervious area TSS Load res 2.65 2.62 0.03 2493 2493 2278 0.91 2278 0.91	e drainage area rea proposed ir a remaining in moved from thi acres acres acres lbs	n the BMP catchment the BMP catchment a s catchment area by t	area rea he proposed BM		-34 to 3-36	
Calculate Fr	$A_{C} = A_{I} = A_{P} = A_{P} = A_{R} = A_{R$	Total On-Site Impervious are Pervious area TSS Load res 2.65 2.62 0.03 2493 2493 2493 256 0.91 266 basin / our 1.80 0.81	e drainage area rea proposed ir a remaining in moved from thi acres acres acres lbs	n the BMP catchment the BMP catchment a s catchment area by t	area rea he proposed BM		-34 to 3-36	
Calculate Fr	A <sub>C</sub> = A <sub>I</sub> = A <sub>P</sub> = L <sub>R</sub> =  A <sub>C</sub> = A <sub>I</sub> = A <sub>C</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>P</sub> = L <sub>R</sub> =  A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> =	Total On-Site Impervious are Pervious area TSS Load res 2.65 2.62 0.03 2493 2493 2493 256 0.91 266 basin / our 1.80 0.81	e drainage area rea proposed ir a remaining in moved from thi acres acres lbs lbs.  tfall area. inches	n the BMP catchment the BMP catchment a s catchment area by t	area rea he proposed BM		-34 to 3-36	
Calculate Fr	A <sub>C</sub> = A <sub>I</sub> = A <sub>P</sub> = L <sub>R</sub> =  A <sub>C</sub> = A <sub>I</sub> = A <sub>C</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>P</sub> = L <sub>R</sub> =  A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> =	Total On-Site Impervious are Pervious area TSS Load related TSS Load relat	e drainage area rea proposed ir a remaining in moved from thi acres acres lbs lbs.  tfall area. inches	n the BMP catchment the BMP catchment a s catchment area by t	area rea he proposed BM		-34 to 3-36	
Calculate Fr	A <sub>C</sub> = A <sub>I</sub> = A <sub>P</sub> = L <sub>R</sub> =  A <sub>C</sub> = A <sub>I</sub> = A <sub>C</sub> = A <sub>I</sub> = A <sub>P</sub> = A <sub>P</sub> = L <sub>R</sub> =  A <sub>P</sub> = L <sub>R</sub> =  A <sub>P</sub> = C <sub>R</sub> = C <sub>R</sub> =  A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub> = A <sub>R</sub>	Total On-Site Impervious are Pervious area TSS Load related 1.85 Load related 1.80 Load Impervious area 1.80 Load Impervious area 1.80 Load Impervious area 1.80 Load Impervious	e drainage area rea proposed ir a remaining in moved from this acres acres lbs lbs.  tfall area. inches cubic feet	the BMP catchment as catchment area by t	area rea he proposed BM		-34 to 3-36	
Calculate Fr	A <sub>C</sub> = A <sub>I</sub> = A <sub>P</sub> = L <sub>R</sub> =  A <sub>C</sub> = A <sub>I</sub> = A <sub>C</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>P</sub> = L <sub>R</sub> =  A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> = A <sub>I</sub> =	Total On-Site Impervious are Pervious area TSS Load read Load TSS Load read Load TSS Load read Load TSS Load read Load Load Load Load Load Load Load Lo	e drainage area rea proposed ir a remaining in moved from thi acres acres lbs  Ibs.  Itali area. inches cubic feet	the BMP catchment as catchment area by t	area rea he proposed BM		-34 to 3-36	
Calculate Fr	A <sub>C</sub> = A <sub>I</sub> = A <sub>P</sub> = L <sub>R</sub> =  A <sub>C</sub> = A <sub>I</sub> = A <sub>C</sub> = A <sub>I</sub> = A	Total On-Site Impervious at Pervious area TSS Load rea 2.65 2.62 0.03 2493  tfall area 2278 0.91 ge basin / our 1.80 0.81 13960  Calculations 0.00 0.00	e drainage area rea proposed ir a remaining in moved from this acres acres lbs  lbs.  tfall area.  inches cubic feet	the BMP catchment as catchment area by t	area rea he proposed BM		-34 to 3-36	
Calculate Fr	A <sub>C</sub> = A <sub>I</sub> = A <sub>P</sub> = L <sub>R</sub> =  A <sub>C</sub> = A <sub>I</sub> = A <sub>C</sub> = A <sub>I</sub> = A	Total On-Site Impervious are Pervious area TSS Load related Load TSS Load related Load Load Load Load Load Load Load Loa	e drainage area rea proposed ir a remaining in moved from this acres acres lbs  lbs.  tfall area.  inches cubic feet	the BMP catchment as catchment area by t	area rea he proposed BM		-34 to 3-36	

	sion on Environmental Quality							
SS Removal Cal	culations 04-20-2009				Twelve Oaks	S		
				Date Prepared:	8/31/2023			
1.00								
	ation is provided for cells with a red triang				cursor over	the cell		
	ndicate location of instructions in the Technica	I Guidance I	vlanual - RC	3-348.				
	n in red are data entry fields.	4 (1	C 11		4.			
haracters show	n in black (Bold) are calculated fields. Cha	inges to the	ese fields v	vill remove the ed	quations use	d in the	spreads	sheet
The Pequired Load	Reduction for the total project:	Calculations fr	om DC 349		Dagge 3 27 to 3	30		
me Required Load	reduction for the total project.	Calculations II	UIII KG-340		Pages 3-27 to 3	-30		
	Page 3-29 Equation 3.3: L <sub>M</sub> =	27 2(Δ., y P)						
	r age 3-23 Equation 3.3. E <sub>M</sub>	21.2(AN X 1 )						
where:	LM TOTAL PROJECT =	Required TSS	removal resu	Iting from the propose	d development =	80% of ii	ncreased lo	ad
				area for the project				
		Average annua	-					
Site Data: Determ	ine Required Load Removal Based on the Entire Projec							
	•	Williamson						
Prodovol	Total project area included in plan * = opment impervious area within the limits of the plan * =		acres					
	lopment impervious area within the limits of the plan* =		acres					
Total poot dove	Total post-development impervious cover fraction * =	0.81	doroo					
	P =	32	inches					
	L <sub>M</sub> total project =	2544	lbs.					
The values entered	in these fields should be for the total project area							
	1							
Number of	drainage basins / outfalls areas leaving the plan area =	2	•					
	5	_						
Drainage Basin Pa	rameters (This information should be provided for	each basin)						
Diamage Basini a	iameters ( ims imemiation should be provided to	cuon buomiji						
	Drainage Basin/Outfall Area No. =	2	"WQ DA-2"					
	Total drainage basin/outfall area =		acres					
	ent impervious area within drainage basin/outfall area = ent impervious area within drainage basin/outfall area =	0.00 0.31	acres					
	impervious fraction within drainage basin/outfall area =	0.97	acres					
1 dot development	L <sub>M THIS BASIN</sub> =	266	lbs.					
	-WITHO BASIN							
Indicate the propos	sed BMP Code for this basin.							
	Proposed BMP =							
	Removal efficiency =	85	percent		Aqualogic Cartri	dao Eiltoi	-	
					Bioretention	uge i iitei		
					Contech StormF	ilter		
					Constructed We			
					Extended Deter	tion		
					Grassy Swale	4:		
					Retention / Irrigation Sand Filter	ation		
					Stormceptor			
					Vegetated Filter	Strips		
					Vortechs	·		
					Wet Basin			
					Wet Vault			
Calculate Maximui	m TSS Load Removed (L <sub>R</sub> ) for this Drainage Basin by	the selected l	BMP Type.					
	D0 212 5	(D) 45		01000				
	RG-348 Page 3-33 Equation 3.7: L <sub>R</sub> =	(BMP efficience	y) x P x (A <sub>1</sub> )	( 34.6 + A <sub>P</sub> x 0.54)				
u b a ··· ·		Total On Oil	draines =	in the DMD	nt area			
where:	-			in the BMP catchme				
				the BMP catchment				
				the BMP catchment a				
	L <sub>R</sub> =	TSS Load rem	oved from this	s catchment area by t	he proposed BM	Р		
	A <sub>C</sub> =		acres					
	A <sub>1</sub> =		acres					
	A <sub>P</sub> =	0.01	acres					
	L <sub>R</sub> =	288	lbs					
Calculate Fraction	of Annual Runoff to Treat the drainage basin / out	fall area `						
Jaioulate Flaction	or Annual Runon to Treat the Gramage Dasin / Out	<u> </u>						
	Desired L <sub>M THIS BASIN</sub> =	266	lbs.					
	ESSING LIVI THIS BASIN							
	F=	0.92	•					
	·							
Calculate Capture	Volume required by the BMP Type for this drainag	e basin / outf	all area.	Calculations from RG	-348	Pages 3-	-34 to 3-36	
	5:415	2.00	inch					
	Lieuntell Dente -	2.00	inches					
	Rainfall Depth =		Inones					
	Post Development Runoff Coefficient =  On-site Water Quality Volume =	0.79	cubic feet					








TBPELS FIRM #21356 4501 WHISPERING VALLEY DRIVE UNIT 27 AUSTIN, TX 78727

WATER QUALITY DETAILS (1 OF 2)


PROJECT CASE: XXXXXXXX

TWELVE OAKS


ŧ	REVISION DESCRIPTION	SIGNATURE	DATE	SHEET	ı
				00	
				20	
				OF	
				32	
				$\cup$ $\angle$	ı









JELLYFISH DESIGN NOTES  JELLYFISH TREATMENT CAPACITY IS A FUNCTION OF THE CARTRIDGE LENGTH AND THE NUMBER OF CARTRIDGES. THE STANDARD PEAK DIVERSION STYLE WITH PRECAST TOP SLAB IS SHOWN. ALTERNATE OFFLINE VAULT AND/OR SHALLOW ORIENTATIONS ARE AVAILABLE. PEAK CONVEYANCE CAPACITY TO BE DETERMINED BY ENGINEER OF RECORD  CARTRIDGE SELECTION				
OUTLET INVERT TO STRUCTURE INVERT (A)	6'-6"	5'-4"	4'-3"	3'-3"
FLOW RATE HI-FLO / DRAINDOWN (CFS) (PER CART)	0.178 / 0.089	0.133 / 0.067	0.089 / 0.045	0.049 / 0.025
MAX. TREATMENT (CFS)	2.94	2.21	1.47	0.81
DECK TO INSIDE TOP (MIN) (B)	5.00	4.00	4.00	4.00



FRAME AND COVER





SITE SPECIFIC

DATA REQUIREMENTS

(DIAMETER VARIES) (LENGTH VARIES) N.T.S. N.T.S.

GENERAL NOTES:

1. CONTECH TO PROVIDE ALL MATERIALS UNLESS NOTED OTHERWISE.

6. OUTLET PIPE INVERT IS EQUAL TO THE CARTRIDGE DECK ELEVATION.

- 2. FOR SITE SPECIFIC DRAWINGS WITH DETAILED STRUCTURE DIMENSIONS AND WEIGHT, PLEASE CONTACT YOUR CONTECH ENGINEERED SOLUTIONS REPRESENTATIVE. www.ContechES.com
- 3. JELLYFISH WATER QUALITY STRUCTURE SHALL BE IN ACCORDANCE WITH ALL DESIGN DATA AND INFORMATION CONTAINED IN THIS DRAWING.
- CONTRACTOR TO CONFIRM STRUCTURE MEETS REQUIREMENTS OF PROJECT.


  4. STRUCTURE SHALL MEET AASHTO HS-20 OR PER APPROVING JURISDICTION REQUIREMENTS, WHICHEVER IS MORE STRINGENT, ASSUMING EARTH COVER OF 0' 10', AND GROUNDWATER ELEVATION AT, OR BELOW, THE OUTLET PIPE INVERT ELEVATION. ENGINEER OF RECORD TO CONFIRM ACTUAL GROUNDWATER ELEVATION. CASTINGS SHALL MEET AASHTO M306 LOAD RATING AND BE CAST WITH THE CONTECH LOGO. 5. STRUCTURE SHALL BE PRECAST CONCRETE CONFORMING TO ASTM C-918, AND AASHTO LOAD FACTOR DESIGN METHOD.
- 7. THE OUTLET PIPE DIAMETER FOR NEW INSTALLATIONS IS RECOMMENDED TO BE ONE PIPE SIZE LARGER THAN THE INLET PIPE AT EQUAL OR
- 8. NO PRODUCT SUBSTITUTIONS SHALL BE ACCEPTED UNLESS SUBMITTED 10 DAYS PRIOR TO PROJECT BID DATE, OR AS DIRECTED BY THE ENGINEER OF RECORD.
- INSTALLATION NOTES

  A. ANY SUB-BASE, BACKFILL DEPTH, AND/OR ANTI-FLOTATION PROVISIONS ARE SITE-SPECIFIC DESIGN CONSIDERATIONS AND SHALL BE SPECIFIED BY ENGINEER OF RECORD.
- B. CONTRACTOR TO PROVIDE EQUIPMENT WITH SUFFICIENT LIFTING AND REACH CAPACITY TO LIFT AND SET THE STRUCTURE. C. CONTRACTOR WILL INSTALL AND LEVEL THE STRUCTURE, SEALING THE JOINTS, LINE ENTRY AND EXIT POINTS (NON-SHRINK GROUT WITH
- APPROVED WATERSTOP OR FLEXIBLE BOOT). D. CARTRIDGE INSTALLATION, BY CONTECH, SHALL OCCUR ONLY AFTER SITE HAS BEEN STABILIZED AND THE JELLYFISH UNIT IS CLEAN AND FREE OF DEBRIS. CONTACT CONTECH TO COORDINATE CARTRIDGE INSTALLATION WITH SITE STABILIZATION.

**C**INTECH **ENGINEERED SOLUTIONS LLC** www.ContechES.com 9025 Centre Pointe Dr., Suite 400, West Chester, OH 45069

JELLYFISH JFPD0808 STANDARD DETAIL PEAK DIVERSION CONFIGURATION

Contech Engineered Solutions Calculations for Texas Commission on Environmental Quality Date Prepared: 9/6/2023 1. The Required Load Reduction for the total project: Calculations from RG-348 Page 3-29 Equation 3.3:  $L_M = 27.2(A_N \times P)$ Pages 3-27 to 3-30  $L_{M\,TOTAL\,PROJECT} = \ Required\,TSS\ removal\ resulting\ from\ the\ proposed\ development = 80\%\ of\ increased\ load$ A<sub>N</sub> = Net increase in impervious area for the project P = Average annual precipitation, inches Site Data: Determine Required Load Removal Based on the Entire Project County = County = Total project area included in plan \* = 3.62
Predevelopment impervious area within the limits of the plan \* = 0.00
al post-development impervious area within the limits of the plan \* = 0.00
Total post-development impervious cover fraction \* = 0.81  $L_{M TOTAL PROJECT} = 2544$ Number of drainage basins / outfalls areas leaving the plan area = 2 2. Drainage Basin Parameters (This information should be provided for each basin): Drainage Basin/Outfall Area No. = WQ DA-1 Total drainage basin/outfall area = Post-development impervious fraction within drainage basin/outfall area = 3. Indicate the proposed BMP Code for this basin. Proposed BMP = JF abbreviation Removal efficiency = 4. Calculate Maximum TSS Load Removed ( $L_R$ ) for this Drainage Basin by the selected BMP Type. RG-348 Page 3-33 Equation 3.7: LR = (BMP efficiency)  $\times$  P  $\times$  (A<sub>I</sub>  $\times$  34.6 + A<sub>P</sub>  $\times$  0.54) A<sub>C</sub> = Total On-Site drainage area in the BMP catchment area  $A_{\rm I}$  = Impervious area proposed in the BMP catchment area  $A_P$  = Pervious area remaining in the BMP catchment area  $L_R$  = TSS Load removed from this catchment area by the proposed BMP 5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area Desired  $L_{M THIS BASIN} =$  2278 lbs. F = 0.91 6. Calculate Treated Flow required by the BMP Type for this drainage basin / outfall area. Offsite area draining to BMP = Offsite impervious cover draining to BMP = Calculations from RG-348 Rainfall Intensity = 1.15 inches per hour
Effective Area = 2.36 acres
Cartridge Length = 54 inches Pages Section 3.2.22 Peak Treatment Flow Required = 2.73 cubic feet per second 7. Jellyfish
Designed as Required in RG-348
Section 3.2.22 Jellyfish Size for Flow-Based Configuration = **JFPD0808-14-3**Jellyfish Treatment Flow Rate = **2.76** 







TBPELS FIRM #21356 4501 WHISPERING VALLEY DRIVE UNIT 27 AUSTIN, TX 78727


WATER QUALITY DETAILS (2 OF 2)

> PROJECT CASE: XXXXXXX TWELVE OAKS

REVISION DESCRIPTION SIGNATURE DATE SHEET OF







BUILDING.

7D. WHERE THERE ARE SEVERE SPACE CONSTRAINTS DUE TO TRACT SIZE, OR OTHER SPECIAL REQUIREMENTS, CONTACT THE FORESTRY MANAGER TO DISCUSS ALTERNATIVES.

8. WHERE ANY OF THE ABOVE EXCEPTIONS RESULT IN A FENCE THAT IS CLOSER THAN 5 FEET TO A TREE TRUNK, THE ANY OF THE ABOVE EXCEPTIONS RESULT IN A FENCE THAT IS CLOSER THAN 5 FEET TO A TREE TRUNK, THE

TRUNK SHALL BE PROTECTED BY STRAPPED-ON PLANKING TO A HEIGHT OF 8 FEET (OR TO THE LIMITS OF LOWER BRANCHING) IN ADDITION TO THE REDUCED FENCING PROVIDED.

WHERE ANY OF THE ABOVE EXCEPTIONS RESULT IN AREAS OF UNPROTECTED ROOT ZONES UNDER THE DRIPLINE OR CRZ, WHICHEVER IS GREATER, THOSE AREAS SHOULD BE COVERED WITH 4 INCHES OF ORGANIC MULCH TO MINIMIZE SOIL COMPACTION.

10. ALL GRADING WITHIN CRZ AREAS SHALL BE DONE BY HAND OR WITH SMALL EQUIPMENT TO MINIMIZE ROOT DAMAGE. PRIOR TO GRADING, RELOCATE PROTECTIVE FENCING TO 2 FEET BEHIND THE GRADE CHANGE AREA.

11. ANY ROOTS EXPOSED BY CONSTRUCTION ACTIVITY SHALL BE PRUNED FLUSH WITH THE SOIL AND BACKFILLED WITH GOOD QUALITY TOP SOIL WITHIN TWO DAYS. IF EXPOSED ROOT AREAS CANNOT BE BACKFILLED WITHIN 2 DAYS, AN ORGANIC MATERIAL WHICH REDUCES SOIL TEMPERATURE AND MINIMIZES WATER LOSS DUE TO EVAPORATION SHALL BE PLACED TO COVER THE ROOTS UNTIL BACKFILL CAN OCCUR.

2. PRIOR TO EXCAVATION OR GRADE CUTTING WITHIN TREE DRIPLINES, A CLEAN CUT SHALL BE MADE BETWEEN THE DISTURBED AND UNDISTURBED ROOT ZONES WITH A ROCK SAW OR SIMILAR EQUIPMENT, IN A LOCATION AND TO A DEPTH APPROVED BY THE FORESTRY MANAGER, TO MINIMIZE DAMAGE TO REMAINING ROOTS.

3. TREES MOST HEAVILY IMPACTED BY CONSTRUCTION ACTIVITIES WILL BE WATERED DEEPLY ONCE A WEEK DURING PERIODS OF

HOT, DRY WEATHER. TREE CROWNS ARE TO BE SPRAYED WITH WATER PERIODICALLY TO REDUCE DUST ACCUMULATION ON LEAVES.

14. WHEN INSTALLING CONCRETE ADJACENT TO THE ROOT ZONE OF A TREE, A PLASTIC VAPOR BARRIER SHALL BE PLACED BEHIND THE CONCRETE TO PROHIBIT LEACHING OF LIME INTO THE CRZ.

15. ANY TRENCHING REQUIRED FOR THE INSTALLATION OF LANDSCAPE IRRIGATION SHALL BE PLACED AS FAR FROM EXISTING TREE TRUNKS AS POSSIBLE. 16. NO LANDSCAPE TOPSOIL DRESSING GREATER THAN FOUR (4) INCHES SHALL BE PERMITTED WITHIN THE DRIPLINE OR CRZ
OF TREES, WHICHEVER IS GREATER. NO TOPSOIL IS PERMITTED ON ROOT FLARES OF ANY TREE.

17. PRUNING TO PROVIDE CLEARANCE FOR STRUCTURES, VEHICULAR TRAFFIC, AND CONSTRUCTION EQUIPMENT SHALL TAKE PLACE BEFORE CONSTRUCTION BEGINS. ALL PRUNING MUST BE DONE ACCORDING TO CITY STANDARDS AND AS OUTLINED IN LITERATURE PROVIDED BY THE INTERNATIONAL SOCIETY OF ARBORICULTURE (ISA PRUNING TECHNIQUES). 8. ALL OAK TREE CUTS, INTENTIONAL OR UNINTENTIONAL, SHALL BE SEALED WITH AN APPROVED PRUNING SEALER IMMEDIATELY

(WITHIN 10 MINUTES). PRUNING SEAL OR TREE PAINT MUST BE KEPT ON SITE AT ALL TIMES.


9. THE FORESTRY MANAGER HAS THE AUTHORITY TO REQUIRE ADDITIONAL TREE PROTECTION BEFORE OR DURING


CONSTRUCTION CONSTRUCTION.
20. TREES APPROVED FOR REMOVAL SHALL BE REMOVED IN A MANNER WHICH DOES NOT IMPACT TREES TO BE PRESERVED.


THE TECHNIQUES DESCRIBED IN THE CITY OF ROUND ROCK TREE TECHNICAL MANUAL.


22. DEVIATIONS FROM THE ABOVE NOTES MAY BE CONSIDERED ORDINANCE VIOLATIONS IF THERE IS NON COMPLIANCE OR IF A TREE SUSTAINS DAMAGE AS A RESULT. FOR QUESTIONS CONCERNING THIS DETAIL, LEASE CONTACT THE FORESTRY MANAGER SCALE: NTS DRAWING NO: RECORD SIGNED COPY EC-01 APPROVED 01-28-21 DATE TREE PROTECTION NOTES THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR THE APPROPRIATE USE OF THIS DETAIL. (NOT TO SCALE)

REFER TO THE CITY OF ROUND ROUND ROCK TREE TECHNICAL MANUAL FOR APPROPRIATE REMOVAL METHODS.










CROSS SECTION



STEEL POSTS WHICH SUPPORT THE SILT FENCE SHALL BE INSTALLED ON A SLIGHT ANGLE TOWARD THE ANTICIPATED RUNOFF SOURCE. POST MUST BE EMBEDDED A MIN. OF ONE (1') FOOT.

THE TOE OF THE SILT FENCE SHALL BE TRENCHED IN WITH A SPADE OR MECHANICAL TRENCHER, SO THAT THE DOWNSLOPE FACE OF THE TRENCH IS FLAT AND PERPENDICULAR TO THE LINE OF FLOW. WHERE FENCE CANNOT BE TRENCHED IN (E.G. PAVEMENT) WEIGHT FABRIC FLAP WITH WASHED GRAVEL ON UPHILL SIDE TO PREVENT FLOW LINDER FENCE.

BE TRENCHED IN (E.G. PAVEMENT) WEIGHT FABRIC FLAP WITH WASHED GRAVEL ON UPHILL SIDE TO PREVENT FLOW UNDER FENCE.

THE TRENCH MUST BE A MINIMUM OF 6 INCHES DEEP AND 6 INCHES WIDE TO ALLOW FOR THE SILT FENCE FABRIC TO BE LAID IN THE GROUND AND BACKFILLED WITH COMPACTED MATERIAL.


SILT FENCE SHALL BE SECURELY FASTENED TO EACH STEEL SUPPORT POST OR TO WOVEN WIRE, WHICH IN TURN IS SECURELY FASTENED TO THE STEEL FENCE POSTS.

INSPECTION SHALL BE MADE WEEKLY OR AFTER EACH RAINFALL EVENT AND REPAIR OR REPLACEMENT SHALL BE MADE PROMPTLY AS NEEDED.


SILT FENCE SHALL BE REMOVED WHEN THE SITE IS COMPLETELY STABILIZED SO AS NOT TO BLOCK OR IMPEDE STORM FLOW OR DRAINAGE.

ACCUMULATED SILT SHALL BE REMOVED WHEN IT REACHES A DEPTH OF 6 INCHES. THE SILT SHALL BE DISPOSED OF IN AN APPROVED SITE AND IN SUCH A MANNER AS TO NOT CONTRIBUTE TO ADDITIONAL SILTATION.


SILT FENCE SHALL BE REMOVED AS SOON AS THE SOURCE OF SEDIMENT IS STABILIZED




DAILY INSPECTION SHALL BE MADE BY THE CONTRACTOR AND SILT ACCUMULATION MUST BE REMOVED WHEN DEPTH REACHES 2".
 CONTRACTOR SHALL MONITOR THE PERFORMANCE OF INLET PROTECTION DURING EACH RAINFALL EVENT AND IMMEDIATELY CLEAN THE INLET PROTECTION IF EXCESSIVE PONDING OCCURS.
 INLET PROTECTIONS SHALL BE REMOVED AS SOON AS THE SOURCE OF SEDIMENT IS STABILIZED.



EXTEND 2'-0" MIN BEYOND
INLET OPENING AT EACH END





NICHOLAS R. SANDLIN

124404

CENSED CE



WARNING !!!! CONTRACTOR TO FIELD VERIFY ALL EXIST. UTILITIES VERTICALLY AND HORIZONTALLY PRIOR TO CONSTRUCTION. THE CONTRACTOR IS TO CONTACT ENGINEER


PROJECT CASE: XXXXXXX


TWELVE OAKS


#	REVISION DESCRIPTION	SIGNATURE	DATE	SHEET
				$\sim 4$
				24
				OF
				32
				$\cup$ $\angle$

ON FILE AT PUBLIC WORKS CITY OF ROUND ROCK EC-10 CITY OF ROUND ROCK BC-15 EC-10 APPROVED 03-25-11 DATE AREA INLET PROTECTION DETAIL SILT FENCE DETAIL THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR THE APPROPRIATE USE OF THIS DETAIL. (NOT TO SCALE)

10 FT TYP.







SEE NOTES #2 THROUGH #10 ON DETAIL WW-01.

(2'-0") ABOVE THE MAIN INVERT CHANNEL.

RECORD SIGNED COPY

APPROVED

03-01-18

DATE

ON FILE AT U&ES DEPARTMEN

DROP CONNECTIONS SHALL" BE REQUIRED WHENEVER AN INFLUENT SEWER IS LOCATED MORE THAN TWO FEET

WHEN P.V.C. PIPE IS USED IN SANITARY SEWER LINES, SOLVENT TYPE JOINT P.V.C. FITTINGS TO BE UTILIZED IN


DROP ASSEMBLY ONLY. FITTINGS TO BE P.V.C. SDR-35 WITH TWO PART WATER RESISTANT GLUE AT ALL JOINTS.

CITY OF ROUND ROCK

PRECAST CONCRETE WASTEWATER

DETAIL

MANHOLE WITH DROP CONNECTION



. MANUFACTURER SHALL REMOVE EXCESS IRON AND MACHINE FINISH SEATING SURFACES TO NOTED DIMENSIONS.

. MANUFACTURER SHALL DRILL 2-3/16" X 1/2" DEEP HOLES FOR A MANHOLE NUMBER PLATE TO BE PROVIDED BY

THE CITY OF ROUND ROCK. THE TOP HOLE SHALL BE DRILLED 1" O.C. FROM THE BOTTOM OF THE PICKBAR AND

BOLTED WASTEWATER MANHOLE

ROUND ROCK T

COVER AND FRAME DETAIL

. COVER SHALL BE DIPPED IN A WATER-BASED ASPHALTIC COATING, PRIOR TO SHIPMENT FROM FOUNDRY.

ON FILE AT U&ES DEPARTMENT CITY OF ROUND ROCK

2. BOLTS SHALL BE 5/8"-11NC X 2" LONG HEX STAINLESS STEEL WITH WASHER.


THE BOTTOM HOLE SHALL BE DRILLED 4" O.C. FROM THE TOP HOLE.

RECORD SIGNED COPY

APPROVED

03-01-18

DATE







4501 WHISPERING VALLEY DRIVE ÜNIT 27 AUSTIN, TX 78727

UTILITY DETAILS (2 OF 3)

PROJECT CASE: XXXXXXX TWELVE OAKS

REVISION DESCRIPTION	SIGNATURE	DATE	SHEET
			0.0
			26
			OF
			30

FINISH GRADE -3" MIN. AROUND -1. IF A BUILDING IS USED AS ANY PORTION OF THIS GUARD, THE TRANSFORMER PAD SHALL BE SO LOCATED THAT THE PAD SIDE OR SIDES ADJACENT TO THE SURFACE OF THE BUILDING SHALL HAVE A CLEARANCE OF NOT LESS THAN 5 FEET. FOR TRANSFORMERS 750 KVA AND ABOVE CONTACT GEORGETOWN UTILITY SERVICES ABOUT SPECIAL CLEARANCE REQUIREMENTS. 2. 10'-0" CLEARANCE SHALL BE PROVIDED IN FRONT OF THE EQUIPMENT TO PERMIT HOT STICK OPERATION. *The Architect/Engineer assumes* responsibility for appropriate use of this standard. GEORGETOWN

3'-8" - 1ø

<u>PLAN VIEW</u>

8'-6" - 3ø 5'-2" - 1ø

-5/8" DIA.x1-1/2" BOLTS W/NUTS & WASHER

**ELEVATION VIEW** 

NOTES:

CITY OF GEORGETOWN
CONSTRUCTION STANDARDS AND DETAILS

AND SWITCHGEAR

PROTECTIVE BOLLARD INSTALLATION FOR SOLE 10ATE PADMOUNT XFMRS, JUNCTION BOXES NTS 7/05

C3x4.1x0'−6"

∕--C4x5.4x94"-3ø

4" DIA. STD. PIPE OR 4" ROUND OR SQUARE TUBE

ADOPTED 6/21/2006

UGPB1.1

BED MANHOLE AND PIPE WITH MINIMUM 8" THICK, — 3/4" WASHED ROCK GRAVEL OR OTHER CRUSHED STONE ACCEPTABLE TO THE CITY OF ROUND ROCK

FOR MANHOLES TO BE VENTED, SEE DETAILS WW-05 AND WW-06.

ON THE INSIDE AND OUTSIDE OF ALL MANHOLE SECTIONS.)

RECORD SIGNED COPY

APPROVED

03-01-18

DATE

IF DROP IS SIX INCHES (6") TO TWO FEET (2'-0"), CONSTRUCTION OF DROP SHALL PROVIDE AN OVERSIZED INVERT TO EXTEND UNDER THE DROP CONNECTION.

SEE CONSTRUCTION PLANS FOR MANHOLE SIZE, LOCATION, CONFIGURATION, TYPE OF TOP SECTION, VENTING REQUIREMENTS, PIPE SIZES AND TYPES.

ADDITIONALLY, MANHOLES LOCATED IN PAVEMENT TO BE DESIGNED FOR H20 TRAFFIC LOADING.

BASE SECTION SHALL BE DESIGNED FOR H20 LOADING, PLUS EARTH LOAD AT 130 PCF

ALL MANHOLE COVERS SHALL BE BOLTED AND GASKETED, WHEN MANHOLES ARE LOCATED OUTSIDE OF

O. ENTIRE INTERIOR CONCRETE SURFACES OF WASTEWATER MANHOLES TO BE COATED WITH RAVEN 405,

MANHOLES SHALL BE PRECAST A.S.T.M. C478 BELL AND SPIGOT WITH "O" RING JOINTS.

MANHOLES TO BE DESIGNED TO RESIST LATERAL AND VERTICAL SOIL FORCES RESULTING FROM MANHOLE DEPTH.

FRAME ADJUSTMENT HEIGHT SHALL CONSIST OF FIVE INCHES (5") MINIMUM TO EIGHTEEN INCHES (18") MAXIMUM. GRADE RINGS SHALL BE GROUTED WITH A NON-SHRINK GROUT INSIDE AND OUTSIDE. HDPE GRADE RINGS, MAY NOT BE USED.

A FLOW CHANNEL SHALL BE CONSTRUCTED INSIDE MANHOLE TO DIRECT INFLUENT INTO THE FLOW STREAM. ALL P.V.C. PIPE SHALL BE REMOVED FROM INVERT.

SPRAYWALL, OR APPROVED EQUAL, (WITH A UNIFORM THICKNESS OF 124 MILS AND A MINIMUM THICKNESS OF

100 MILS, APPLIED AFTER MANHOLE HAS PASSED THE VACUUM TEST). FOR REHABILITATING MANHOLES 1/2"

MANHOLES CONTAINING CONSHIELD WILL BE ACCEPTED PROVIDING THE MANUFACTURER STENCILS "CONSHIELD"

PRECAST CONCRETE WASTEWATER

MANHOLE DETAIL


MINIMUM THICKNESS CALCIUM ALUMINATE CEMENTITIOUS COATING AND OTHER INTERIOR SURFACES MAY BE

COATED IF RECOMMENDED BY COATING MANUFACTURER. (IN LIEU OF INTERIOR COATINGS NEW PRECAST


— 6" CONCRETE SLAB (4000 TO 4500 P.S.I.)


OF ROUND ROCK DRAWING NO WW-01


WITH 0.120" MIN. WALL THICKNESS CONCRETE




OF













DOWEL DETAIL)











PROJECT CASE: XXXXXXX TWELVE OAKS


(2 OF 3)

#	REVISION DESCRIPTION	SIGNATURE	DATE	SHEE
				28
				OF
				30







JOINT DOWEL DETAIL)











1-1/2" MIN

- DOWEL EXPANSION CAP.

CLOSED END, SIZE TO FIT

#### PUBLIC SIDEWALKS TO FOLLOW STANDARD CORR DETAIL AS SHOWN





SCALE: NTS

DRAWING NO:

SHEET 3 of 3


ROCK ST-01.3





PROJECT CASE: XXXXXXX


TWELVE OAKS


#	REVISION DESCRIPTION	SIGNATURE	DATE	SHEET
				20
				29
				OF
				32
				$\cup$ $\angle$














TXDOT DETAILS (1 OF 3)

TWELVE OAKS

_#	REVISION DESCRIPTION	SIGNATURE	DATE	SHEET
				70
				30
				OF
				32














REVISION DESCRIPTION	SIGNATURE	DATE	SHEET
			7 1
			ا ک
			OF
			32
			$\cup$ $\angle$













4501 WHISPERING VALLEY DRIVE ÜNIT 27 AUSTIN, TX 78727

TXDOT DETAILS (3 OF 3)

TWELVE OAKS

PROJECT CASE: XXXXXXX

REVISION DESCRIPTION	SIGNATURE	DATE	SHEET
			32
			OF
			70



### Permanent Stormwater Section (TCEQ-0600)

### Attachment G: Inspection, Maintenance, Repair and Retrofit Plan

Recommended Maintenance Guidelines for Jellyfish Filter BMP

The Jellyfish Filter is approved for inclusion in "Complying with the Edwards Aquifer Rules Technical Guidance on Best Management Practices" (Revised July 5, 2005).

#### General

The Jellyfish Filter is an engineered stormwater quality treatment technology featuring unique membrane filtration in a compact stand-alone treatment system that removes a wide variety of stormwater pollutants. The Jellyfish Filter integrates pre-treatment and filtration with passive self-cleaning mechanisms. The system utilizes membrane filtration cartridges with very high filtration surface area and flow capacity, which provide the advantages of high sediment capacity and low filtration flux rate (flow per unit surface area) at a relatively low driving head.

Each lightweight Jellyfish Filter cartridge consists of multiple detachable membrane-encased filter elements ("filtration tentacles") attached to a cartridge head plate.

Limiting requirements for the Jellyfish Filter are as follows:

- Typically requires 18 inches of drop across the system (can be as low as 9 inches)
- Requires regular (minimum annually) inspection and/or maintenance.

The Jellyfish Filter shall be per the specification as described in the detail provided in the construction plans. The owner shall operate the Jellyfish Filter per the guidelines in the Jellyfish Filter Owner's Manual.

#### Maintenance

The primary purpose of the Jellyfish Filter Is to capture and remove pollutants from stormwater runoff. As with any filtration system, captured pollutants must be removed to maintain the filter's maximum treatment performance. Regular inspection and maintenance are required to ensure the proper functioning of the system. Maintenance frequencies and requirements of the Jellyfish Filter are site-specific and vary depending on pollutant loading.

Maintenance activities typically include some combination of the following:

- Removal of sediment for depths 12 inches or greater or every 3 years (whichever occurs first)
- Removal of oil floatable trash, and debris
- Deck cleaned and free from sediment



- Rinsing and re-installing the filter cartridges every 12 months at minimum or as required based on the most recent inspection results (whichever occurs first)
- Replace filter cartridge tentacles, as needed
- Replace or repair damages or missing components

The unit maintenance and cleaning must be performed annually at a minimum as described here and as outlined in the Jellyfish Filter Owner's Manual. Additionally, the unit is required to be cleaned immediately after an oil, fuel, or chemical spill and is recommended to be cleaned after a major runoff event. The Jellyfish Filter should be inspected and maintained by professional vacuum cleaning service providers with experience in the maintenance of underground tanks, sewers, and catch basins. Only professional service providers trained in confined space entry procedures should enter the vessel.

Filter cartridges should be tested for an adequate flow rate every 12 months and cleaned, re-commissioned, or replaced if necessary. An annual backflush must be performed on a single draindown cartridge using a Jellyfish Cartridge Backflush Pipe as described in the Jellyfish Filter Owner's Manual. If the time required to drain 14 gallons of backflush water from the Backflush Pipe (from the top of pipe to the top of the open flapper valve) exceeds 15 seconds, it is recommended to perform a manual backflush on each of the cartridges. After the manual backflush, the draindown test should be repeated on a single cartridge to determine if the cartridge can drain 14 gallons of water in 15 seconds. If the cartridge still does not achieve the design flow rate, it must be replaced.

External rinsing of the cartridge is performed by removing the cartridge from the cartridge deck and externally rinsing the filtration tentacles using a low-pressure water sprayer, as described in the Jellyfish Filter Owner's Manual. If this procedure is performed within the structure, the cartridge or individual filtration tentacles should be rinsed while safely suspended over the maintenance access wall opening in the cartridge deck, such that rinse water flows into the lower chamber of the Jellyfish Filter. If the rinsing procedure is performed outside the structure, the cartridge or individual filtration tentacles should be rinsed in a suitable basin such as a plastic barrel or tub, and rinse water subsequently poured into the maintenance access wall opening in the cartridge deck. Sediment is subsequently removed from the lower chamber by standard vacuum service.

#### Inspections

Inspection activities are typically conducted from the surface and include:

- Observe if standing water is present.
- Observe if there is any physical damage to the deck or cartridge lids.
- Observe the amount of debris in the maintenance access wall or inlet bay for vault systems.

Post-construction inspection is required prior to placing the Jellyfish Filter into service. All construction debris or construction-related sediment within the device must be removed, and any damage to system components repaired. Inspection should be performed every 4 months during the first year (12 months) of operation to accurately assess the sediment and floatable pollutant accumulation, and to ensure that the automatic backwash feature is functioning properly. After the first year of operation, inspection shall occur on an annual basis at a minimum. Additional inspections are required to be performed immediately after an upstream oil, fuel or other chemical spill and are recommended to occur after each major storm event.



#### Record Keeping

Maintenance and inspection records should be kept on file by the Owner of the permanent BMPs for a period of at least three (3) years. Repair and retrofit records should be kept on file by the Owner of the permanent BMPs for a period of at least five (5) years.



#### General Owner Responsibility

The OWNER or SUBSEQUENT OWNER shall bear all expenses for the operation and maintenance of this Permanent Water Quality Control (PWQC) system including but not limited to all general maintenance activities needed to keep this system in proper operation condition. If this system is abused or not maintained, then it may contribute to malfunction of the storm water system. All designated PWQC areas shall remain free of construction, development, and encroachments.

You as the OWNER of this property have a responsibility to provide any SUBSEQUENT OWNER or your real estate agent with a copy of this Best Management Practices (BMP) Maintenance Plan if this facility is sold so that the BMPs can be properly maintained and operated. The same rights, duties, and responsibilities borne by the current OWNER shall be borne by each subsequent OWNER.

An amended copy of this document will be provided to the TCEQ within thirty (30) days of any changes in the following information:

Responsible Party for Maintenance: Twelve Oaks Professional Park Commercial LP

Address: 14205 N Mopac Expy, STE 450

City, State, Zip: Austin, TX 78728 Telephone Number: 281-467-7422

#### OWNER ACKNOWLEDGEMENT AND ACCEPTANCE:

#### TWELVE OAKS PROFESSIONAL PARK

Charbel Dahdah	
Print Name	
Managing Member	
Title	
— Docusigned by: (harbel Palidali	9/5/2023
Signature	Date
PREPARED AND CERTIFIED BY ENGINEER:	
Nick Sole	9/5/2023
Nick Sandlin, P.E.	Date



## Permanent Stormwater Section (TCEQ-0600)

# Attachment H: Pilot-Scale Field Testing Plan (if proposed) (NOT APPLICABLE)

A pilot-scale field testing plan is not applicable. All BMP design and calculations are based on and comply with Edwards Aquifer Technical Guidance for Edwards Aquifer Rules (RG-348, revised July 2005).



## Permanent Stormwater Section (TCEQ-0600)

### Attachment I: Measures for Minimizing Surface Stream Contamination

No surface streams flow across the property. Drainage is generally to the east-northeast to the proposed Regional Detention Pond, that would eventually drain to the Middle Fork San Gabriel River, approximately one mile east of the site. Flows from the Jellyfish Filter flow to the 12 Oaks Village regional Detention Pond.



## Agent Authorization Form (TCEQ-0599)

#### Agent Authorization Form

For Required Signature
Edwards Aquifer Protection Program
Relating to 30 TAC Chapter 213
Effective June 1, 1999

	Charbel Dahdah	
	Print Name	
	Manager/Member	
	Title - Owner/President/Other	
ofTWELVE OAK	S PROFESSIONAL PARK COMMERCIAL LP	
	Corporation/Partnership/Entity Name	
have authorized	NICK SANDLIN, P.E.	
	Print Name of Agent/Engineer	
of	SANDLIN SERVICES, LLC	
	Print Name of Firm	

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

#### I also understand that:

- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- 2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- Application fees are due and payable at the time the application is submitted. The
  application fee must be sent to the TCEQ cashier or to the appropriate regional office.
  The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

#### SIGNATURE PAGE:

Applicant's Signature	-6	08.25.2023 Date
THE STATE OF Texas §		
County of §		
BEFORE ME, the undersigned auth to me to be the person whose namme that (s)he executed same for the	e is subscribed to the foregoing in	strument and acknowledged to
GIVEN under my hand and seal of c	office on this 25th day of August	2023
	Amber Ingoto	
AMBER LANGSTON MY COMMISSION EXPIRES 02/26/2024 NOTARY ID: 13055799-4	Amber Langston Typed or Printed Name of Notary	

MY COMMISSION EXPIRES: 02/26/2024



## Application Fee Form (TCEQ-0574)

### **Application Fee Form**

#### **Texas Commission on Environmental Quality**

Name of Proposed Regulated Entity: <u>TWELVE OAKS PROFESSIONAL PARK</u>

Regulated Entity Location: NW CORNER OF SH 29 & KAUFFMAN LOOP, GEORGETOWN, TX,

Regulated Entity Location. INVV C	LURINER OF 3H 29 & KAUFFIN	MAIN LOOP, GEORGE TOWN, TX,
<u>78642</u>		
Name of Customer: <u>TWELVE OA</u>	KS PROFESSIONAL PARK CO	MMERCIAL LP
Contact Person: <u>Charbel Dahdal</u>	<u>Phone:</u>	<u> 281-467-7422</u>
Customer Reference Number (if	issued):CN	
Regulated Entity Reference Nun	nber (if issued):RN	
Austin Regional Office (3373)		
Hays	Travis	
San Antonio Regional Office (33	362)	
Bexar	Medina	Uvalde
Comal	Kinney	
Application fees must be paid by	y check, certified check, or n	noney order, payable to the <b>Texas</b>
Commission on Environmental	Quality. Your canceled che	ck will serve as your receipt. <b>This</b>
form must be submitted with y	<b>our fee payment</b> . This payn	nent is being submitted to:
X Austin Regional Office	San .	Antonio Regional Office
Mailed to: TCEQ - Cashier	Ove	rnight Delivery to: TCEQ - Cashier
Revenues Section	1210	00 Park 35 Circle
Mail Code 214	Build	ding A, 3rd Floor
P.O. Box 13088	Aust	tin, TX 78753
Austin, TX 78711-3088	(512	2)239-0357
Site Location (Check All That Ap	pply):	
X Recharge Zone	Contributing Zone	Transition Zone

Necharge Zone	Contributing Zone		IOII ZOITE
Type of P	lan	Size	Fee Due
Water Pollution Abatement Pla	n, Contributing Zone		
Plan: One Single Family Resider	ntial Dwelling	Acres	\$
Water Pollution Abatement Pla	n, Contributing Zone		
Plan: Multiple Single Family Res	sidential and Parks	Acres	\$
Water Pollution Abatement Pla	n, Contributing Zone		
Plan: Non-residential		3.62 Acres	\$ 4,000
Sewage Collection System		526 L.F.	\$ 263
Lift Stations without sewer lines	S	Acres	\$
Underground or Aboveground S	Storage Tank Facility	Tanks	\$
Piping System(s)(only)		Each	\$
Exception		Each	\$
Extension of Time		Each	\$

Signature: Nick Sole Date: 9/5/2023

### **Application Fee Schedule**

**Texas Commission on Environmental Quality** 

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

#### Water Pollution Abatement Plans and Modifications

**Contributing Zone Plans and Modifications** 

	Project Area in	
Project	Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6 <i>,</i> 500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial,	< 1	\$3,000
institutional, multi-family residential, schools, and	1 < 5	\$4,000
other sites where regulated activities will occur)	5 < 10	\$5,000
-	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

_	Cost per Linear	Minimum Fee-
Project	Foot	Maximum Fee
Sewage Collection Systems	\$0.50	\$650 - \$6,500

### Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or Piping System	Minimum Fee- Maximum Fee
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

**Exception Requests** 

Project	Fee	
Exception Request	\$500	

**Extension of Time Requests** 

Project	Fee
Extension of Time Request	\$150



## Check Payable to the "Texas Commission on Environmental Quality"



## Core Data Form (TCEQ-10400)

TCEQ Use Only



### **TCEQ Core Data Form**

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

#### **SECTION I: General Information**

**1. Reason for Submission** (If other is checked please describe in space provided.)

New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)

Renewal (Core Data Form should be submitted with the renewal form)			□ c	Other			
2. Customer Reference Number (if issued)  Follow this link to search for CN or RN numbers in				3. Regulated Entity Reference Number (if issued)			
CN	Central Registry*						
SECTION II: Custom	er Infori	mation					
4. General Customer Information 5. Effective Date for Customer Information Updates (mm/dd/yyyy)							
□ New Customer     □ Change in Legal Name (Verifiable with the content of t	Update to Cust		_	nge in Regulated Ent	ity Ownership		
						-	
The Customer Name submitted here in (SOS) or Texas Comptroller of Public A		automatically based	d on what is c	urrent and active	with the Texas S	ecretary of State	
6. Customer Legal Name (If an individua	ıl, print last name f	first: eg: Doe, John)		If new Customer,	enter previous Custo	omer below:	
TWELVE OAKS PROFESSIONAL PARK COMM	ERCIAL LP						
7. TX SOS/CPA Filing Number	8. TX State	e Tax ID (11 digits)		9. Federal Tax II	D 10. DUN applicabl	10. DUNS Number (if	
804811306	320872233	20		(9 digits)	e)		
11. Type of Customer:	poration		☐ Individ	lual Partnership:  General Limited			
Government: City County Federa	al 🗌 Local 🔲 Stat	te 🗌 Other	☐ Sole P	Sole Proprietorship Other:			
12. Number of Employees				13. Independently Owned and Operated?			
⋈ 0-20   101-250	251-500 50	1 and higher		⊠ Yes □ No			
14. Customer Role (Proposed or Actual)	– as it relates to th	e Regulated Entity liste	ed on this form.	Please check one of	the following		
□ Owner     □ Operator     □ Owner & Operator       □ Occupational Licensee     □ Responsible Party     □ VCP/BSA Applicant							
14205 N.MOPAC EXPRESSWAY, SUITE 450 15. Mailing							
Address: City AUSTIN		State         TX         ZIP         78728         ZIP + 4					
16. Country Mailing Information (if outside USA)  17. E-Mail A				ail Address (if applicable)			
18. Telephone Number 19. Extension or Code				20. Fax Number (if applicable)			

TCEQ-10400 (11/22) Page 1 of 3

( ) -							( )	-		
SECTION III: Regulated Entity Information										
21. General Regulated Entity Information (If 'New Regulated Entity" is selected, a new permit application is also required.)										
New Regulated Entity  Update to Regulated Entity Name  Update to Regulated Entity Information										
The Regulated Entity Names Inc, LP, or LLC).	ne submitte	d may be updo	ated, in	order to mee	t TCEQ (	Core Data Sta	ndards (r	emoval of or	ganization	al endings such
22. Regulated Entity Nam	ne (Enter nam	e of the site whe	ere the re	egulated action	is taking	place.)				
TWELVE OAKS PROFESSIONA	L PARK									
23. Street Address of the Regulated Entity:	2021 Kauffn	nan Loop								
(No PO Boxes)	City	LIBERTY HILL		State	TX	ZIP	78642		ZIP + 4	
24. County	WILLIAMSO	N								
If no Street Address is provided, fields 25-28 are required.										
25. Description to	25. Description to  NW CORNER OF SH29 & KAUFFMAN LOOP									
Physical Location:	NW CORNER	OF 31123 & RAC	JITIVIAIN	LOOF						
26. Nearest City State Nearest ZIP Code										
LIBERTY HILL TX 78642										
Latitude/Longitude are required and may be added/updated to meet TCEQ Core Data Standards. (Geocoding of the Physical Address may be used to supply coordinates where none have been provided or to gain accuracy).										
<b>27. Latitude (N) In Decimal:</b> 30.638132° <b>28. Longitude (W) In Decimal:</b> -97.818870°							70°			
Degrees	Minutes		Second	ds	De	grees		Minutes		Seconds
30		38		17.2752		97		49		7.932
29. Primary SIC Code	30.	Secondary SIC	Code		31. Prir	nary NAICS C	ode	32. Seco	ndary NAI	CS Code
(4 digits)	(4 di	gits)			(5 or 6 d	ligits)		(5 or 6 dig	its)	
9111					921110					
33. What is the Primary Business of this entity? (Do not repeat the SIC or NAICS description.)										
Office Park										
34. Mailing	14205 N.MOPAC EXPRESSWAY, SUITE 450									
Address:										
Address.	City			State		ZIP			ZIP + 4	
35. E-Mail Address:		1			1		1			1
36. Telephone Number			37. E	Extension or C	Code	38.	Fax Numb	er (if applicab	le)	

**39. TCEQ Programs and ID Numbers** Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

TCEQ-10400 (11/22) Page 2 of 3

☐ Dam Safety	Districts	Edwards Aquifer	Emissions inventory Air	Industrial Hazardous Waste			
		11003588 approved 7/21/2023 (Related to overall subdivision)					
☐ Municipal Solid Waste	New Source Review Air	⊠ ossf	Petroleum Storage Tank	☐ PWS			
Sludge	Storm Water	☐ Title V Air	Tires	Used Oil			
☐ Voluntary Cleanup	☐ Wastewater	☐ Wastewater Agriculture	☐ Water Rights	Other:			
SECTION IV: Preparer Information							

40. Name:	NICK SANDLIN, P.E.			41. Title:	PROFESSIONAL ENGINEER		
42. Telephone	Number	43. Ext./Code	44. Fax Number	45. E-Mail Address			
(806) 679-7303			( ) -	nick@sandlir	nservices.com		

#### **SECTION V: Authorized Signature**

**46.** By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	SANDLIN SERVICES, LLC	L AND PROFESSIONAL ENGINEER			
Name (In Print):	NICK SANDLIN, P.E.	Phone:	( 806 ) 679- <b>7303</b>		
Signature:	Nick Boli			Date:	9/5/23

TCEQ-10400 (11/22) Page 3 of 3