WATER POLLUTION ABATEMENT PLAN

VALOR LEANDER 168 KAUFFMAN LOOP LEANDER, WILLIAMSON COUNTY, TEXAS

Prepared For:

VALOR TEXAS EDUCATION FOUNDATION

220 Foremost Drive Austin, TX 78745 214-514-3356

Prepared By: KIMLEY-HORN AND ASSOCIATES, INC.

10814 Jollyville Road, Avallon IV, Suite 200 Austin, Texas 78759 (512) 418-1771

Firm No. 928 KHA Project No. 067783129

December 1, 2023

Table of Contents

EDWARDS AQUIFER APPLICATION COVER PAGE	Section 1
GENERAL INFORMATION	Section 2
General Information Form	TCEQ-0587
Road Map	Attachment A
USGS / Edwards Recharge Zone Map	Attachment B
Project Description	Attachment C
GEOLOGIC ASSESSMENT	Section 3
Geologic Assessment Form	
Geologic Assessment Table	Attachment A
Soil Profile and Narrative of Soil Units	Attachment B
Stratigraphic Column	Attachment C
Narrative of Site Specific Geology	Attachment D
Site Soils Man	Attachment E
Fastures' Table	Attachment F
WATER POLILITION ARATEMENT PLAN	Section 4
Water Pollution Abstement Plan Application Form	$TCFO_{07}84$
Eastors Affecting Water Quality	Attachmont A
Volume and Character of Storm Water	Attachment R
Suitability Latter from Authorized Agent	Attachment C
Suitability Letter from Authorized Agent	Attachment D
TEMPODADY STODMWATED	Section =
TEMPORARY STORMWATER	
1 emporary Stormwater Form	Attacher out A
Spill Response Actions	Attachment A
Potential Sources of Contamination	Attachment B
Sequence of Major Activities	Attachment C
Temporary Best Management Practices and Measures	Attachment D
Request to Temporarily Seal a Feature	Attachment E
Structural Practices	Attachment F
Drainage Area Map	Attachment G
Temporary Sediment Pond(s) Plans and Calculations	Attachment H
Inspection and Maintenance for BMPs	Attachment I
Schedule of Interim and Permanent Soil Stabilization Practices	Attachment J
PERMANENT STORMWATER	Section 6
Permanent Stormwater Form	TCEQ-0600
20% or Less Impervious Cover Waiver	Attachment A
BMPs for Upgradient Stormwater	Attachment B
BMPs for On-site Stormwater	Attachment C
BMPs for Surface Streams	Attachment D
Request to Seal Features	Attachment E
Construction Plans	Attachment F
Inspection, Maintenance, Repair and Retrofit Plan	Attachment G
Pilot-Scale Field Testing Plan	Attachment H
Measures for Minimizing Surface Stream Contamination	Attachment I
ADDITIONAL FORMS	Section 7
Agent Authorization Form	TCEQ-0599
Application Fee Form	TCEQ-0574
Check Payable to the "Texas Commission on Environmental Quality"	
Core Data Form	TCEQ-10400
EXHIBITS	Section 8
Civil Design Plan Set	Exhibit 1

Kimley *Whorn*

SECTION 1: EDWARDS AQUIFER APPLICATION COVER PAGE

kimley-horn.com

10814 Jollyville Road, Avallon IV, Suite 200, Austin, TX 78759

512 418 1771

Texas Commission on Environmental Quality Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with <u>30 TAC 213</u>.

Administrative Review

1. <u>Edwards Aquifer applications</u> must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <u>http://www.tceq.texas.gov/field/eapp</u>.

- 2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
- 3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
- 4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

- 5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
- 6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

- 1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
- 2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

- 3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
- 4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

1. Regulated Entity Name: Valor Leander						2. Regulated Entity No.: N/A				
3. Customer Name: Valor Texas Education Foundation					4. Cı	4. Customer No.: 606089696				
5. Project Type: (Please circle/check one)	<u>New</u> Modific			Modification			nsion	Exception		
6. Plan Type: (Please circle/check one)	<u>WPAP</u>	CZP	SCS	UST	AST	EXP	EXT	Technical Clarificatio	Optional Enhanced Measures	
7. Land Use: (Please circle/check one)	Resident	tial	<u>Non-r</u> e	<u>eside</u>	<u>ntial</u>		8. Sit	te (acres): 13.80 (property boundary), 15.22 (tot area draining to BMI		
9. Application Fee:	\$4,000		10. Permanent B			o. Permanent BMP(s):		Vegetative Filter Strips, Batch Detention Pond		
11. SCS (Linear Ft.):	N/A		12. AS	2. AST/UST (No. Tanks):		N/A				
13. County:	Williams	son	14. Wa	14. Watershed:				North and Sou	ıth Fork San Gabriel River	

Please fill out all required fields below and submit with your application.

Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region							
County:	Hays	Travis	Williamson				
Original (1 req.)			_ <u>X</u> _				
Region (1 req.)			_ <u>X</u> _				
County(ies)		_	—				
Groundwater Conservation District(s)	Edwards Aquifer Authority Barton Springs/ Edwards Aquifer Hays Trinity Plum Creek	Barton Springs/ Edwards Aquifer	NA				
City(ies) Jurisdiction	Austin Buda Dripping Springs Kyle Mountain City San Marcos Wimberley Woodcreek	Austin Bee Cave Pflugerville Rollingwood Round Rock Sunset Valley West Lake Hills	Austin Cedar Park Florence Georgetown Jerrell _X_Leander Liberty Hill Pflugerville Round Rock				

San Antonio Region								
County:	Bexar	Comal	Kinney	Medina	Uvalde			
Original (1 req.)		—						
Region (1 req.)								
County(ies)								
Groundwater Conservation District(s)	Edwards Aquifer Authority Trinity-Glen Rose	Edwards Aquifer Authority	Kinney	EAA Medina	EAA Uvalde			
City(ies) Jurisdiction	Castle Hills Fair Oaks Ranch Helotes Hill Country Village Hollywood Park San Antonio (SAWS) Shavano Park	Bulverde Fair Oaks Ranch Garden Ridge New Braunfels Schertz	NA	San Antonio ETJ (SAWS)	NA			

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

Allison Kennaugh, P.E.

Print Name of Customer/Authorized Agent

Allisan Kennaugh

12/01/23

Date

Signature of Customer/Authorized Agent

FOR TCEQ INTERNAL USE ONLY						
Date(s)Reviewed:	Date Administratively Complete:					
Received From:		Correct Number of Copies:				
Received By:		Distribution Date:				
EAPP File Number:		Complex:				
Admin. Review(s) (No.):		No. AR Rounds:				
Delinquent Fees (Y/N):		Review Time Spent:				
Lat./Long. Verified:		SOS Custo	omer Verification:			
Agent Authorization Complete/Notarized (Y/N):		Fee	Payable to TCEQ (Y/N):			
Core Data Form Complete (Y/N):		Check:	Signed (Y/N):			
Core Data Form Incomplete Nos.:		Less than 90 days old (Y/N):				

SECTION 2: GENERAL INFORMATION

kimley-horn.com

10814 Jollyville Road, Avallon IV, Suite 200, Austin, TX 78759

512 418 1771

General Information Form

Texas Commission on Environmental Quality

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:

Print Name of Customer/Agent: Allison Kennaugh, P.E.

Date: <u>December 1, 2023</u>

Signature of Customer/Agent:

Allisan Kennaugh

Project Information

- 1. Regulated Entity Name: Valor Leander
- 2. County: Williamson
- 3. Stream Basin: North and South Fork San Gabriel River
- 4. Groundwater Conservation District (If applicable): N/A
- 5. Edwards Aquifer Zone:

Recharge Zone

6. Plan Type:

WPAP	AST
] scs	🗌 UST
] Modification	Exception Request

7. Customer (Applicant):

Contact Person: <u>Jesse Bates</u> Entity: <u>Valor Texas Education Foundation</u> Mailing Address: <u>220 Foremost Drive</u> City, State: <u>Austin, TX</u> Telephone: <u>214-514-3356</u> Email Address: <u>ibates@valoreducation.org</u>

Zip: <u>78745</u> Fax: <u>N/A</u>

8. Agent/Representative (If any):

Contact Person:Allison Kennaugh, P.E.Entity:Kimley-HornMailing Address:10814 Jollyville Road; Bldg. IV, Suite 200City, State:Austin, TexasTelephone:512-782-0614Fax:N/AEmail Address:allison.kennaugh@kimley-horn.com

9. Project Location:

 \boxtimes The project site is located inside the city limits of <u>Leander</u>.

The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of _____.

- The project site is not located within any city's limits or ETJ.
- 10. The location of the project site is described below. The description provides sufficient detail and clarity so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

<u>168 Kauffman Loop – Located along the North boundary of County Rd 267 and the west</u> <u>boundary of Kauffman Loop</u>

- 11. Attachment A Road Map. A road map showing directions to and the location of the project site is attached. The project location and site boundaries are clearly shown on the map.
- 12. Attachment B USGS / Edwards Recharge Zone Map. A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') of the Edwards Recharge Zone is attached. The map(s) clearly show:

Project site boundaries.

USGS Quadrangle Name(s).

Boundaries of the Recharge Zone (and Transition Zone, if applicable).

Drainage path from the project site to the boundary of the Recharge Zone.

13. The TCEQ must be able to inspect the project site or the application will be returned. Sufficient survey staking is provided on the project to allow TCEQ regional staff to locate the boundaries and alignment of the regulated activities and the geologic or manmade features noted in the Geologic Assessment. \boxtimes Survey staking will be completed by this date: <u>12/1/2023</u>

- 14. Attachment C Project Description. Attached at the end of this form is a detailed narrative description of the proposed project. The project description is consistent throughout the application and contains, at a minimum, the following details:
 - Area of the site
 Offsite areas
 Impervious cover
 Permanent BMP(s)
 Proposed site use
 Site history
 Previous development
 Area(s) to be demolished

15. Existing project site conditions are noted below:

	Existing commercial site
	Existing industrial site
	Existing residential site
	Existing paved and/or unpaved roads
	Undeveloped (Cleared)
igee	Undeveloped (Undisturbed/Uncleared)
	Other:

Prohibited Activities

- 16. I am aware that the following activities are prohibited on the Recharge Zone and are not proposed for this project:
 - (1) Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
 - (2) New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
 - (3) Land disposal of Class I wastes, as defined in 30 TAC §335.1;
 - (4) The use of sewage holding tanks as parts of organized collection systems; and
 - (5) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
 - (6) New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.
- 17. I am aware that the following activities are prohibited on the Transition Zone and are not proposed for this project:
 - (1) Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground Injection Control);

- (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and
- (3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.

Administrative Information

18. The fee for the plan(s) is based on:

- For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur.
- For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines.

For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems.

A request for an exception to any substantive portion of the regulations related to the protection of water quality.

- A request for an extension to a previously approved plan.
- 19. Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:

] TCEQ cashier

 Austin Regional Office (for projects in Hays, Travis, and Williamson Counties)
 San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)

- 20. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 21. No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.



ATTACHMENT A - Road Map



DIRECTIONS FROM TCEQ HEADQUARTERS TO PROJECT SITE

SCALE: N.T.S.

- 1. HEAD SOUTH ON PARK 35 CIRCLE, TURNING RIGHT ONTO S IH-35 FRONTAGE ROAD
- 2. TAKE US-183 HWY N TO 183A FRONTAGE ROAD
- 3. TAKE CRYSTAL FALLS PKWY EXIT
- 4. TURN RIGHT ONTO E CRYSTAL FALLS PKWY
- 5. TURN LEFT ONTO RONALD REAGAN BLVD
- 6. TURN LEFT ONTO KAUFFMAN LOOP
- 7. CONTINUE ON KAUFFMAN LOOP FOR APPROXIMATELY 0.42 MILES.
- 8. SITE IS LOCATED ON THE LEFT

SHEET	Scale:	1"=1000'				
	Designed by:	AMF				
	Drawn by:	AMF				
EXA	Checked by:	AK				
	Date:	NOVEMBER, 2023				
	Project No.	069252742				

VALOR LEANDER LEANDER, TEXAS





ATTACHMENT B - USGS/Edwards Recharge Zone Map



ATTACHMENT C – Project Description

Introduction

The subject site is a largely undeveloped 13.80 (property boundary), 15.22 (total area draining to BMPs) acre lot located on 168 Kauffman Loop and within the Full Purpose city limits of the City of Leander. The subject property will be comprised of a charter school and all necessary infrastructure for the school.

The site is not located in the Federal Emergency Management Agency's 100-year floodplain according to FIRM 48491C0275E, dated September 26, 2008. The site is located within the Edwards Aquifer Recharge Zone according to TCEQ Edwards Aquifer Map.

Current Tract Conditions

Legal Description

The legal description is described as 13.80 acres of land out of the William H. Monroe Survey, Abstract 453, Williamson County, Texas, as described in Doc. #2015015610 of the deed records of Williamson County, Texas. The deed can be found by document No. 2023051200 of the Official Public Records of Williamson County, Texas.

Land Use

The lot is zoned for Single-Family Rural (SFR) but will be zoned as Activity Center for this development. The site resides within the Full Purpose city limits of the City of Leander in Williamson County, Texas.

Existing Drainage Conditions

Under existing conditions, the site has one ridge to the southwest, sending flow to one point at the western property boundary and one point on the eastern property boundary.

Proposed Development

The proposed Valor Leander project includes the construction of a charter school and infrastructure for the school. Public Water and wastewater lines will be designed according to City of Leander specifications and connect to City of Leander utility services. Access to the site will be via Kauffman Loop, which intersects Ronald Reagan Blvd. The project proposes 6.74 acres of total impervious cover. There will be 5.91 acres of impervious cover from on site, draining to a proposed batch detention pond. There will be an additional 0.83 acres of impervious cover from Kauffman Loop draining to proposed VFS. Please note that the proposed improvements within Kauffman loop are only adding 0.12 acres of impervious cover. There is already an existing 0.71 acres of impervious cover within the drainage area that will be draining to the proposed VFS. the addition of a turn lane in Kauffman Loop. Water will be treated according to TCEQ requirements through one on site Batch Detention Pond and offsite vegetative filter strips. The flow will be discharged to the Northeast of the site. Proposed flow conditions will not exceed existing conditions.

Drainage and Water Quality Analysis

Floodplain Information

According to the FEMA Flood Insurance Rate Map Panel No. 48491C0275E for Williamson County, effective September 26, 2008, no portion of the development lies within the 100-yr floodplain (Zone A).

On-Site Drainage

The proposed site will convey runoff through an underground storm pipe system into one on site Batch detention pond. A portion of offsite and onsite flow will overland flow over vegetative filter strips. The detention pond will release the runoff at or below existing condition flow rates onto rock riprap which will then be conveyed northeast. Drainage area maps and calculations are included in the construction set included in the Exhibits Section.

Off-Site Drainage

Under existing conditions, drainage from Kauffman Loop drains into an existing ditch along the west side of Kauffman Loop. The off-site drainage from this area, along with the proposed additional pavement will overland flow over proposed Vegetative Filter Strips.

In proposed conditions, once runoff is released from the detention pond it will travel northeast of the project site.

Detention and Water Quality

Water Quality Best Management Practices (BMP) for Valor Leander will address the water quality requirements for the ultimate area disturbed within this proposed development. Pond A-1 will be treated by a batch detention. VFS-1 will be treated by permanent vegetative filter strips. There is a small area in the southwest corner of the property that will have no impervious cover proposed and therefore no treatment will be provided for this area. These drainage areas are to meet all water quality requirements per TCEQ requirements. See Permanent Stormwater Section – Attachment C for a breakdown on TSS calculations.

The detention pond requirements used for the purpose of this report are assumed to be based on the requirements outlined by the City of Austin Drainage Criteria Manual. To reduce the flow to predeveloped conditions, a detention pond will be constructed as a part of this development to reduce flows to existing conditions.

Erosion and Sedimentation Controls

Temporary erosion and sedimentation controls during construction are proposed on the Erosion Control Plan and include: silt fences, inlet protection, construction staging area, concrete washout, rock berm, and a stabilized construction entrance designed to City of Austin criteria. The land disturbed during construction, including the staging and stockpile areas, will drain into the proposed on-site storm sewer system where it will be conveyed to the proposed detention and water quality pond located on-site. The detention pond will discharge onto proposed rock rip rap into an proposed drainage culvert that cuts along the north of Kauffman Loop.

SECTION 3: GEOLOGIC ASSESSMENT

kimley-horn.com

10814 Jollyville Road, Avallon IV, Suite 200, Austin, TX 78759

512 418 1771

Geologic Assessment

Texas Commission on Environmental Quality

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Print Name of Geologist: Henry E. Stult	z III, P.G. Tel	ephone: 210-375-9000
Date: April 4, 2023	Fax	: 210-375-9090
Representing: Pape-Dawson Engineer	s, Inc., TBPG registration	on number 50351
Signature of Geologist:		CARCELOF TELLE
155		HENRY STULTZ III P HENRY STULTZ III C GEOLOGY 12121
Regulated Entity Name: <u>VALOR SCHO</u>	DOLS	Will WALXGE
Project Information		
1. Date(s) Geologic Assessment was po	erformed: February 1	7, 2023
2. Type of Project:		
WPAP SCS 3. Location of Project:	AST	-
Recharge Zone Transition Zone Contributing Zone within the Tra	ansition Zone	

- 4. Attachment A Geologic Assessment Table. Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.
- 5. Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups* (Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

Soil Name	Group*	Thickness(feet)								
Fairlie clay, 1 to 2 percent slopes (FaB)	D	1-4								
Georgetown stony clay loam, 1 to 3 percent slopes (GsB)	D	1-3								

Table 1 - Soil Units, Infiltration Characteristics and Thickness

* Soil Group Definitions (Abbreviated)

- A. Soils having a high infiltration rate when thoroughly wetted.
- B. Soils having a moderate infiltration rate when thoroughly wetted.
- C. Soils having a slow infiltration rate when thoroughly wetted.
- D. Soils having a very slow infiltration rate when thoroughly wetted.
- 6. Attachment B Stratigraphic Column. A stratigraphic column showing formations, members, and thicknesses is attached. The outcropping unit, if present, should be at the top of the stratigraphic column. Otherwise, the uppermost unit should be at the top of the stratigraphic column.
- 7. Attachment C Site Geology. A narrative description of the site specific geology including any features identified in the Geologic Assessment Table, a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure(s), and karst characteristics is attached.
- 8. Attachment D Site Geologic Map(s). The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1": 400'

Applicant's Site Plan Scale: 1" = <u>50'</u> Site Geologic Map Scale: 1" = <u>50'</u> Site Soils Map Scale (if more than 1 soil type): 1" = <u>200'</u>

9. Method of collecting positional data:

Global Positioning System (GPS) technology.

Other method(s). Please describe method of data collection:

- 10. The project site and boundaries are clearly shown and labeled on the Site Geologic Map.
- 11. Surface geologic units are shown and labeled on the Site Geologic Map.

12. Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.

Geologic or manmade features were not discovered on the project site during the field investigation.

- 13. The Recharge Zone boundary is shown and labeled, if appropriate.
- 14. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If applicable, the information must agree with Item No. 20 of the WPAP Application Section.
 - There are _____(#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.)
 - The wells are not in use and have been properly abandoned.
 -] The wells are not in use and will be properly abandoned.
 - The wells are in use and comply with 16 TAC Chapter 76.
 - \square There are no wells or test holes of any kind known to exist on the project site.

Administrative Information

15. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

ATTACHMENT A Geologic Assessment Table

GEOLOGIC ASSESSMENT TABLE					PROJECT NAME: VALOR SCHOOLS															
	LOCATION						FE	FEATURE CHARACTERISTICS						EVA	EVALUATION		PH	PHYSICAL SETTING		
1A	1B *	1C*	2A	2B	3	644	4		5	5A	6	7	8A	8B	9		10	1	1	12
FEATURE ID	LATITUDE	LONGITUDE	FEATURE TYPE	POINTS	FORMATION	DIME	NSIONS (FEET)	TREND (DEGREES)	DOM	DENSITY (NO/FT)	APERTURE (FEET)	INFILL	RELATIVE INFILTRATION RATE	TOTAL	SENS	BITIVITY	CATCHMI (ACI	ENT AREA RES)	TOPOGRAPHY
	A CONTRACTOR OF					Х	Y	Z		10						<40	<u>>40</u>	<1.6	<u>>1.6</u>	
S-1	30.63499	-97.83571	MB	30	Kep	7	7	10					Х	5	35	35		X		Hillside
-																				

** DATUM: NAD 83

Will A A PR	HENRY	STULTZ	IST *******
ROFC	GEO SSICNAT	OLOGY 2121 ENSER XGEC	ALL CALL

2A TYPE	TYPE	2B POINTS	8A INFILLING
	Cave	30	N None, exposed bedrock
SC	Solution cavity	20	C Coarse - cobbles, breakdown, sand, gravel
SF	Solution-enlarged fracture(s)	20	O Loose or soft mud or soil, organics, leaves, sticks, dark colors
=	Fault	20	F Fines, compacted clay-rich sediment, soil profile, gray or red colors
2	Other natural bedrock features	5	V Vegetation. Give details in narrative description
ИB	Manmade feature in bedrock	30	FS Flowstone, cements, cave deposits
SW	Swallow hole	30	X Other materials
SH	Sinkhole	20	
D	Non-karst closed depression	5	12 TOPOGRAPHY
2	Zone, clustered or aligned features	30	Cliff, Hilltop, Hillside, Drainage, Floodplain, Streambed

I have read, I understood, and I have followed the Texas Commission on Environmental Quality's Instructions to Geologists. The information presented here complies with that document and is a true representation of the conditions observed in the field. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

133

Date April 4, 2023

ATTACHMENT B Stratigraphic Column

VALOR SCHOOLS Geologic Assessment (TCEQ-0585)

Period	Epoch	Group	Formation	Member	Maximum Thickness	Lithology	Hydrologic Unit
Cretaceous	Early Cretaceous	redericksburg	Edwards	1	80–90	Gray to tan, hard, dense, thick-to thin-bedded, fine-grained limestone with soft dolomitic limestone zone near middle	Edwards Aquifer
				2		Gray to tan, soft, nodular-weathering marly limestone	
				3		Light gray to tan, fine-to-medium-grained, hard, thin-to thick-bedded limestone; chert nodules in lower third	
				4		Gray-brown, thin-to medium-bedded, porous dolomite, dolomitic limestone, and limestone; chert common; solution collapse zone at top	
			Comanche Peak		60-64	White, irregularly bedded nodular limestone interbedded with marl to gray fine-grained, nodular limestone, marly limestone, and marl. Large gastropods and pelecypods occur in abundance throughout the limestone.	
		Ľ,	Walnut	Keys Valley	70-120	Gray to tan, soft marl and nodular limestone with abundant fossils	
				Whitestone		Gray to tan, hard, fine-to medium-grained, thin-to thick- bedded fossiliferous limestone	
				Cedar Park		Gray to tan, thin-to thick-bedded, fine-to medium-grained, hard limestone	
				Bee Cave		Gray to tan, soft, nodular-weathering, fine-grained limestone, marly limestone, and marl with abundant fossil shells	
				Bull Creek		Gray to tan, hard, fine-to medium-grained, thin to thick- bedded limestone; shell fragments common	
		Trinity	Glen Rose	Upper Glen Rose	450	Alternating resistant and nonresistant beds of blue shale, nodular marl, and impure, fossiliferous limestone; gray to yellowish gray; stair-step topography; contains two distinct evaporite zones; distinct <i>Corbula</i> sp. bed marks the contact with the underlying lower member of the Glen Rose Limestone; <i>Orbitulina texana</i>	Upper Trinity

Attachment B – Stratigraphic Column

ATTACHMENT C Site Geology

VALOR SCHOOLS Geologic Assessment

Attachment C – Site Geology

SUMMARY

The Valor Schools site is located north of the intersection of FM 267 and Kauffman Loop in Williamson County, Texas.

Based on the results of the field survey conducted in accordance with *Instructions for Geologists for Geologic Assessments in the Edwards Aquifer Recharge/Transition Zones (TCEQ-0585 Instructions),* no naturally occurring sensitive features were identified on site. No springs or streams were identified on site. The overall potential for fluid migration to the Edwards Aquifer for the site is low.

SITE GEOLOGY

As observed through field evidence, the geologic formation which outcrops at the surface within the subject site is the Edwards Formation, undivided (Ked). The Ked north of the Colorado river is characterized as having highly variable properties, but is generally thick bedded, fine grained, light gray to off white, thick bedded intervals of limestone and dolostone. Other textual properties include nodular chert, marly horizons, and burrowed intervals, and is generally resistant to erosion. Dissolution and recalcification are common and may result in highly cavernous zones throughout the formation.

The predominant trend of faults in the vicinity of the site is approximately N32°E, based on faults identified during the previous mapping of the area.

FEATURE DESCRIPTIONS:

A description of the features observed onsite is provided below:

Feature S-1

Feature S-1 is a man-made feature consisting of a septic tank. Due to the non-karst nature of the feature, the probability for rapid infiltration is low.

VALOR SCHOOLS Geologic Assessment

REFERENCES

Collins, E.W., 1998, Leander NE Quadrangle, University of Texas at Austin, Bureau of Economic Geology, Series unknown, 1:24,000.

Nationwide Environmental Title Research, LLC. Historical Aerials, HistoricAerials.com. https://www.historicaerials.com/viewer, May 10, 2021.

Soil Survey Staff, Natural Resources Conservation Service, United States Department of Agriculture. Web Soil Survey. http://websoilsurvey.sc.egov.usda.gov/, May 10, 2021.

Stein, W.G., and Ozuna, G.B., 1995, Geologic framework and hydrogeologic characteristics of the Edwards Aquifer recharge zone, Bexar County, Texas: U.S. Geological Survey Water-Resources Investigations Report 95–4030, 8 p.

Texas Water Development Board, Wells in TWDB Groundwater Database Viewer, https://www3.twdb.texas.gov/apps/waterdatainteractive/groundwaterdataviewer, May 10, 2021.

U.S. Geological Survey, National Water Information System: Mapper, https://maps.waterdata.usgs.gov/mapper/index.html, May 10, 2021. April 4, 2023.



ATTACHMENT D Site Geologic Map(s)





JOB NO.

HS

HDJ

SHEET ATTACHMENT D

DATE

DRAWN

CHECKE

RELY ONLY ON FINAL HARDCOPY MAT NATURE AND SEA

SITE SOILS MAP

WILLIAMSON COUNTY, TEXAS

?S

SAN ANTONIO | AUSTIN | HOUSTON | FORT WORTH | DALLAS 2000 NW LOOP 410 | SAN ANTONIO, TX 78213 | 210.375.9000

TBPE FIRM REGISTRATION #470 | TBPLS FIRM REGISTRATION #10028800 TBPG FIRM REGISTRATION #50351



THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL AERIAL IMAGERY PROVIDED BY GOOGLE@ UNLESS OTHERWISE NOTED. Imagery @ 2016,CAPCOG,Digital Globe,Texas Orthormagery Program, USDA Farm Service Agency.

: Mar 23, 2023, 9:11am User ID: hstultz H: \Proiects\514\02\00\ENV\GA\Attachments\G45140200.dwg NOTE: THE GEOSCIENTIST SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR PURPOSES OF GEOLOGIC INFORMATION. ALL OTHER INFORMATION SHOULD BE ACQUIRED FROM THE APPROPRIATE SIGNED AND SEALED CIVIL ENGINEERING DRAWINGS.

NOTE: THE RECHARGE ZONE BOUNDARY IS NOT WITHIN THE AREA SHOWN ON THIS SHEET. THE SITE IS LOCATED ENTIRELY WITHIN THE RECHARGE ZONE.

	LEO	GEND	
PROJECT	LIMITS	GEOLOGIC	FORMATIONS
100 YEAR	FLOODPLAIN	Kef	EAGLE FORD
STREAM		Kbu	BUDA
SYMBOLS	AND LINES	Kdr	DEL RIO
S-1	POTENTIAL RECHARGE FEATURE	Kgt	GEORGETOWN
-	CONTACT, LOCATED APPROXIMATELY	13	SOLUTION ENLAS
	CONTACT, INFERRED	22	SWALLOW HOLE
U	FAULT, LOCATED APPROXIMATELY (D, DOWNTHROWN SIDE; U, UPTHROWN SIDE)	â	NON-KARST CLO
	FAULT, EXTRAPOLATED		ZONE
	FAULT, INFERRED	8333	OTHER NATURAL
110	STRIKE AND DIP OF BEDDING	o	SPRING/SEEP
	STRIKE AND DIP OF JOINTS	0	WETLAND
	STRIKE OF VERTICAL JOINTS	(MB)	MAN-MADE FEA
C	CAVE	8	WATER WELL
0	SOLUTION CAVITY	G	SS-SANITA
0	SINKHOLE	G	SS-STORM

_1035____

Ked



S-1

Ked



SECTION 4: WATER POLLUTION ABATEMENT PLAN

kimley-horn.com

10814 Jollyville Road, Avallon IV, Suite 200, Austin, TX 78759

512 418 1771

Water Pollution Abatement Plan Application

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Water Pollution Abatement Plan Application Form** is hereby submitted for TCEQ review and Executive Director approval. The form was prepared by:

Print Name of Customer/Agent: Allison Kennaugh, P.E.

Date: December 1, 2023

Signature of Customer/Agent:

Allisan Kennaugh

Regulated Entity Name: Valor Leander

Regulated Entity Information

- 1. The type of project is:
 - Residential: Number of Lots:
 -] Residential: Number of Living Unit Equivalents:
 - Commercial
 - Industrial
 - Other: <u>School</u>
- 2. Total site acreage (size of property): <u>13.80 (property boundary)</u>, <u>15.22 (total area draining</u> <u>to BMPs)</u>
- 3. Estimated projected population: 109 LUEs
- 4. The amount and type of impervious cover expected after construction are shown below:

Table 1 - Impervious Cover Table

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	113,691	÷ 43,560 =	2.61
Other paved surfaces	180,305	÷ 43,560 =	4.13
Total Impervious Cover	293,996	÷ 43,560 =	6.74

Total Impervious Cover <u>6.74</u> ÷ Total Acreage <u>13.80</u> (property boundary), <u>15.22</u> (total area draining to BMPs) X **100** = <u>44.28</u> % Impervious Cover

- 5. X Attachment A Factors Affecting Surface Water Quality. A detailed description of all factors that could affect surface water and groundwater quality that addresses ultimate land use is attached.
- 6. Only inert materials as defined by 30 TAC §330.2 will be used as fill material.

For Road Projects Only

Complete questions 7 - 12 if this application is exclusively for a road project.

7. Type of project:

TXDOT road project.

County road or roads built to county specifications.

City thoroughfare or roads to be dedicated to a municipality.

Street or road providing access to private driveways.

8. Type of pavement or road surface to be used:

```
Concrete
Asphaltic concrete pavement
Other:
```

9. Length of Right of Way (R.O.W.): _____ feet.

Width of R.O.W.: _____ feet. L x W = _____ Ft² \div 43,560 Ft²/Acre = _____ acres.

10. Length of pavement area: _____ feet.

Width of pavement area: ______feet.

 $L \times W =$ _____ Ft² ÷ 43,560 Ft²/Acre = _____ acres.

Pavement area _____ acres ÷ R.O.W. area _____ acres x 100 = ____% impervious cover.

11. A rest stop will be included in this project.

A rest stop will not be included in this project.

12. Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

Stormwater to be generated by the Proposed Project

13. Attachment B - Volume and Character of Stormwater. A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on the area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

Wastewater to be generated by the Proposed Project

14. The character and volume of wastewater is shown below:

% Domestic		Gallons/day
% Industrial		Gallons/day
<u>100</u> % Commingled	26,730	Gallons/day
TOTAL gallons/day <u>26,730</u>		

15. Wastewater will be disposed of by:

On-Site Sewage Facility (OSSF/Septic Tank):

Attachment C - Suitability Letter from Authorized Agent. An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities.

Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.

Sewage Collection System (Sewer Lines):

- Private service laterals from the wastewater generating facilities will be connected to an existing SCS.
- Private service laterals from the wastewater generating facilities will be connected to a proposed SCS.

The SCS was previously submitted on_____.

- \boxtimes The SCS was submitted with this application.
 -] The SCS will be submitted at a later date. The owner is aware that the SCS may not be installed prior to Executive Director approval.
The sewage collection system will convey the wastewater to the <u>Brushy Creek Regional</u> <u>Wastewater Treatment Plant</u>. The treatment facility is:

igee	Existing.
	Proposed.

16. \square All private service laterals will be inspected as required in 30 TAC §213.5.

Site Plan Requirements

Items 17 – 28 must be included on the Site Plan.

17. \square The Site Plan must have a minimum scale of 1" = 400'.

Site Plan Scale: 1" = <u>60</u>'.

18. 100-year floodplain boundaries:

Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.

 \boxtimes No part of the project site is located within the 100-year floodplain.

The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): <u>FEMA Map No. 48491C0275E</u>, <u>Dated September 26, 2008</u>

19. The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, open space, etc. are shown on the plan.

The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, open space, etc. are shown on the site plan.

20. All known wells (oil, water, unplugged, capped and/or abandoned, test holes, etc.):

There is zero (0) well present on the project site and the locations are shown and labeled. (Check all of the following that apply)

The wells are not in use and have been properly abandoned.

The wells are not in use and will be properly abandoned.

The wells are in use and comply with 16 TAC §76.

There are no wells or test holes of any kind known to exist on the project site.

21. Geologic or manmade features which are on the site:

All sensitive geologic or manmade features identified in the Geologic Assessment are shown and labeled.

No sensitive geologic or manmade features were identified in the Geologic Assessment.

Attachment D - Exception to the Required Geologic Assessment. A request and justification for an exception to a portion of the Geologic Assessment is attached.

- 22. The drainage patterns and approximate slopes anticipated after major grading activities.
- 23. \boxtimes Areas of soil disturbance and areas which will not be disturbed.
- 24. 🔀 Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
- 25. \square Locations where soil stabilization practices are expected to occur.
- 26. Surface waters (including wetlands).

🛛 N/A

- 27. Locations where stormwater discharges to surface water or sensitive features are to occur.
 - There will be no discharges to surface water or sensitive features.
- 28. 🛛 Legal boundaries of the site are shown.

Administrative Information

- 29. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 30. Any modification of this WPAP will require Executive Director approval, prior to construction, and may require submission of a revised application, with appropriate fees.

ATTACHMENT A – Factors Affecting Water Quality

Materials that are anticipated to be used on site that could be a potential source of contamination include the following:

During Construction:

- 1. Concrete and Masonry Materials
- 2. Wood, plastic, and metal Materials
- 3. Tar and hydrocarbons from paving operations
- 4. Oil, Grease, fuel, and hydraulic fluid from construction equipment and vehicle drippings
- 5. Fertilizers, Herbicides, and Pesticides
- 6. Cleaning solutions and detergents
- 7. Miscellaneous construction trash and debris
- 8. Soil erosion and sedimentation due to construction activity

Ultimate Use:

- 1. Pollutants generated from vehicles utilizing the site
- 2. Fertilizers, Herbicides, and pesticides used to maintain landscaping
- 3. Miscellaneous trash and debris generated from the public

(This is not intended to be an all-inclusive list)

All practical management practices will be used to reduce the risk of spills and other exposure of any contaminant to surface or groundwater.

ATTACHMENT B – Volume and Character of Stormwater

The proposed Valor Leander project includes the construction of a charter school and associated civil improvements including, water, wastewater, and drainage. Two driveways will connect the Valor Texas Charter School with Kauffman Loop. Impervious cover for the site totals 6.74 acres (44.28%) of proposed impervious cover.

Under existing conditions, the site has one ridge to the southwest sending flow to one point at the western property boundary and one point on the eastern property boundary. Flow across the subject site is sheet or shallow concentrated flow.

The site is not located in the Federal Emergency Management Agency's 100-year floodplain according to FIRM 48491C 0275E, Williamson County, Texas and incorporated areas, dated September 26, 2008. In proposed conditions, onsite flow will be captured and conveyed through a proposed storm system. Water will be treated according to TCEQ requirements through one (1) set of permanent engineered vegetative filter strips, and one (1) on site detention pond. The detention pond will then outfall at or below existing conditions to an existing drainage channel running northwest of the site.

The subject site has no existing detention or water quality ponds. One water quality system and one (1) detention pond are proposed on site. The Detention and Water Quality Structures are sized per current City of Leander and TCEQ design standards. Drainage area maps and calculations are included in the plan set for reference

Regarding stormwater volume (quantity) of the stormwater runoff which is expected to occur from the proposed project, see table below depicting existing vs proposed runoff volume. This increase of runoff is being detained in proposed detention ponds to at or below existing condition runoff rates for the 2, 10, 25 and 100 year events.

	Storm Event	Volume of Runoff (CF)
EXISTING	2 10 25 100	138,252 283,223 396,026 611,472
PROPOSED	2 10 25 100	169,867 322,056 437,825 655,954

ATTACHMENT C – Suitability Letter from Authorized Agent

An on-site sewage facility will **not** be used to treat and dispose of the wastewater.

ATTACHMENT D – Exception to the Required Geologic Assessment

No sensitive geologic or manmade features were identified in the geologic assessment. Therefore, an exception to the Geologic Assessment Requirements will not be required.

SECTION 5: TEMPORARY STORMWATER SECTION

kimley-horn.com

10814 Jollyville Road, Avallon IV, Suite 200, Austin, TX 78759

512 418 1771

Temporary Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Allison Kennaugh, P.E.

Date: December 1, 2023

Signature of Customer/Agent:

Allisan Kennaugh

Regulated Entity Name: Valor Leander

Project Information

Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1. Fuels for construction equipment and hazardous substances which will be used during construction:

The following fuels and/or hazardous substances will be stored on the site: _____

These fuels and/or hazardous substances will be stored in:

Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.

Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.

Fuels and hazardous substances will not be stored on the site.

- 2. Attachment A Spill Response Actions. A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. Attachment B Potential Sources of Contamination. A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

Sequence of Construction

5. Attachment C - Sequence of Major Activities. A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.

For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.

For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.

6. \square Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: <u>N/A</u>

Temporary Best Management Practices (TBMPs)

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

- 7. X Attachment D Temporary Best Management Practices and Measures. TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:
 - A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.

igee	A description of how BMPs and measures will prevent pollution of surface water or
	groundwater that originates on-site or flows off site, including pollution caused by
	contaminated stormwater runoff from the site.

A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.

A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.

8. The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.

Attachment E - Request to Temporarily Seal a Feature. A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.

There will be no temporary sealing of naturally-occurring sensitive features on the site.

9. Attachment F - Structural Practices. A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.

10. Attachment G - Drainage Area Map. A drainage area map supporting the following requirements is attached:

For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.

For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.

For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.

There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.

11. Attachment H - Temporary Sediment Pond(s) Plans and Calculations. Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.

N/A

- 12. Attachment I Inspection and Maintenance for BMPs. A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
- 13. All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
- 14. If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
- 15. Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
- 16. 🖂 Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

Soil Stabilization Practices

Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

- 17. Attachment J Schedule of Interim and Permanent Soil Stabilization Practices. A schedule of the interim and permanent soil stabilization practices for the site is attached.
- 18. Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

Administrative Information

- 20. \square All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

ATTACHMENT A – Spill Response Actions

If there is an accidental spill on site, the contractor shall respond with appropriate action. The contractor will be required to contact the owner and in turn the owner will contact the TCEQ in the event of a spill on site. In addition to the following guidance, reference the latest version of TCEQ's Technical Guidance Manual (TGM) RG-348 Section 2.4.16.

Cleanup

- Clean up leaks and spills immediately.
- Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent material for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be disposed of as hazardous waste.
- Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of properly. See the waste management BMPs in this section for specific information.

Minor Spills

- Minor spills typically involve small quantities of oil, gasoline, paint, etc. which can be controlled by the first responder at the discovery of the spill.
- Use absorbent materials on small spills rather than hosing down or burying the spill.
- Absorbent materials should be promptly removed and disposed of properly.
- Follow the practice below for a minor spill:
 - Contain the spread of the spill.
 - Recover spilled materials.
 - Clean the contaminated area and properly dispose of contaminated materials.

Semi-Significant Spills

Semi-significant spills still can be controlled by the first responder along with the aid of other personnel such as laborers and the foreman, etc. This response may require the cessation of all other activities.

Spills should be cleaned up immediately:

- Contain spread of the spill.
- Notify the project foreman immediately.
- If the spill occurs on paved or impermeable surfaces, clean up using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling with absorbent materials and do not let the spill spread widely.
- If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.
- If the spill occurs during rain, cover spill with tarps or other material to prevent contaminating runoff.

Significant/Hazardous Spills

For significant or hazardous spills that are in reportable quantities:

• Notify the TCEQ by telephone as soon as possible and within 24 hours at (512)339-2929 (Austin) or 210-490-3096 (San Antonio) between 8 AM and 5 PM. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site.

- For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110,119, and 302, the contractor should notify the National Response Center at (800) 424-8802.
- Notification should first be made by telephone and followed up with a written report.
- The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.
- Other agencies which may need to be consulted include, but not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.

ATTACHMENT B - Potential Sources of Contamination

Potential Source: Oil, grease, fuel, and hydraulic fluid contamination from construction equipment and vehicle dripping.

Preventative Measures: Vehicle maintenance will be performed within the construction staging area or a local maintenance shop.

Potential Source: Miscellaneous trash and litter from construction workers and material wrappings.

Preventative Measures: Trash containers will be placed throughout the site to encourage proper disposal of trash.

Potential Source: Silt leaving the site.

Preventative Measures: Contractor will install all temporary best management practices prior to start of construction including the stabilized construction entrance to prevent tracking onto adjoining streets.

Potential Source: Construction Debris.

Preventative Measures: Construction debris will be monitored daily by contractor. Debris will be collected weekly and placed in disposal bins. Situations requiring immediate attention will be addressed on a case by case basis.

Potential Source: Soil and Mud from Construction Vehicle tires as they leave the site.

Preventative Measures: A stabilized construction exit shall be utilized as vehicles leave the site. Any soil, mud, etc. carried from the project onto public roads shall be cleaned up within 24 hours.

Potential Source: Sediment from soil, sand, gravel and excavated materials stock piled on site.

Preventative Measures: Silt fence shall be installed on the down gradient side of the stock piled materials. Reinforced rock berms shall be installed at all downstream discharge locations.

Potential Source: Portable toilet spill.

Preventative Measures: Toilets on the site will be emptied on a regular basis by the contracted toilet company.

ATTACHMENT C - Sequence of Major Activities

The installation of erosion and sedimentation controls shall occur prior to any excavation of materials or major disturbances on the site. The sequence of major construction activities will be as follows. Approximate acreage to be disturbed is listed in parentheses next to each activity.

Intended Schedule or Sequence of Major Activities:

- 1. Construct Access (<u>0.05</u> Acres)
- 2. Installation of Temporary BMPs (<u>13.80 (property boundary)</u>, <u>15.22 (total area draining to BMPs)</u> Acres)
- 3. Initiate Grubbing and Topsoil Stripping of Site (<u>13.80 (property boundary), 15.22 (total area</u> draining to BMPs) Acres)
- 4. Rough Subgrade Preparation (earthwork, grading, street and drainage excavation and embankment) (<u>13.80 (property boundary), 15.22 (total area draining to BMPs)</u> Acres)
- 5. Wet and Dry Utility Construction (<u>6</u> Acres)
- 6. Final Subgrade Preparation (<u>3</u> Acres)
- 7. Installation of Base Materials (<u>3</u> Acres)
- 8. Concrete (foundations, curbs, flatwork) (<u>5.5</u> Acres)
- 9. Building Construction (<u>5</u> Acres)
- 10. Paving Activities (<u>2.5</u> Acres)
- 11. Topsoil, Irrigation and Landscaping (<u>13.80 (property boundary), 15.22 (total area draining to</u> <u>BMPs)</u> Acres)
- 12. Site cleanup and Removal of Temporary BMPs (<u>13.80 (property boundary), 15.22 (total area</u> draining to BMPs) Acres)

Maximum total construction time is not expected to exceed 36 months.

ATTACHMENT D - Temporary Best Management Practices and Measures

- A. No storm water originates up gradient that impacts the site.
- **B.** Temporary BMPs will be installed prior to soil disturbing construction activity. Silt fencing will be placed along the down-gradient sides of the property to prevent silt from escaping the construction area. A temporary construction entrance will be placed on site to reduce vehicle "tracking" onto adjoining streets. A concrete washout pit will be used to collect all excess concrete during construction.

BMPs for this project will protect surface water or groundwater from turbid water, phosphorus, sediment, oil, and other contaminants, which may mobilize in storm water flows by slowing the flow of runoff to allow sediment and suspended solids to settle out of the runoff.

Practices may also be implemented on site for interim and permanent stabilization. Stabilization practices may include but are not limited to: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of existing trees and vegetation, and other similar measures.

- **C.** There are no sensitive features or surface streams within the boundaries of the project. The temporary onsite BMPs will be used to treat stormwater runoff before it leaves the project and prevent pollutants from entering into surface streams or any sensitive features down-gradient of the site.
- **D.** There were no sensitive features identified during the geologic assessment. However, the BMPs for this project are designed to allow water to pass through after sedimentation has occurred. Existing flow patterns will be maintained to any naturally-occurring sensitive features that are discovered during construction.

ATTACHMENT E - Request To Temporarily Seal a Feature

Naturally-occurring features will not be sealed on the site.

ATTACHMENT F - Structural Practices

Structural BMPs will be used to limit runoff discharge of pollutants from exposed areas of the site. BMPs will be installed prior to soil disturbing construction activity. Silt fencing will be placed along the downgradient sides of the property to prevent silt from escaping the construction area. A temporary construction entrance will be placed at the site entry/exit point to reduce tracking onto adjoining streets. A construction staging area will be used onsite to perform all vehicle maintenance and for equipment and material storage. A concrete truck washout pit will be placed on site to provide containment and easier cleanup of waste from concrete operations. The location of all structural temporary BMP's are shown on the erosion control plan sheet and details and specifications are provided on the erosion control details sheet which can be found at the end of this report under Section 8.

Description of Temporary BMPs

Temporary Construction Entrance/Exit

The purpose of a temporary gravel construction entrance is to provide a stable entrance/exit condition from the construction site and keep mud and sediment off public roads. A stabilized construction entrance is a stabilized pad of crushed stone located at any point traffic will be entering or leaving the construction site from a public right-of-way, street, alley, sidewalk or parking area. The purpose of a stabilized construction entrance is to reduce or eliminate the tracking or flowing of sediment onto public rights-of-way. This practice should be used at all points of construction ingress and egress.

Excessive amounts of mud can also present a safety hazard to roadway users. To minimize the amount of sediment loss to nearby roads, access to the construction site should be limited to as few points as possible and vegetation around the perimeter should be protected were access is not necessary. A rock stabilized construction entrance should be used at all designated access points.

Inspection and Maintenance Guidelines:

(1) The entrance should be maintained in a condition, which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repair and/or cleanout of any measures used to trap sediment.

(2) All sediment spilled, dropped, washed or tracked onto public rights-of-way should be removed immediately by contractor.

(3) When necessary, wheels should be cleaned to remove sediment prior to entrance onto public right-ofway.

(4) When washing is required, it should be done on an area stabilized with crushed stone that drains into an approved sediment trap or sediment basin.

(5) All sediment should be prevented from entering any storm drain, ditch or water course by using approved methods.

Silt Fence

The purpose of a silt fence is to intercept and detain water-borne sediment from unprotected areas of a limited extent. Silt fence is used during the period of construction near the perimeter of a disturbed area to intercept sediment while allowing water to percolate through. This fence should remain in place until the disturbed area is permanently stabilized. Silt fence should not be used where there is a concentration of water in a channel or drainage way. If concentrated flow occurs after installation, corrective action must be taken such as placing a rock berm in the areas of concentrated flow.

Silt fencing within the site may be temporarily moved during the day to allow construction activity provided it is replaced and properly anchored to the ground at the end of the day. Silt fences on the perimeter of the site or around drainage ways should not be moved at any time.

Inspection and Maintenance Guidelines:

(1) Inspect all fencing weekly, and after any rainfall.

(2) Remove sediment when buildup reaches 6 inches.

(3) Replace any torn fabric or install a second line of fencing parallel to the torn section.

(4) Replace or repair any sections crushed or collapsed in the course of construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points.

(5) When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

Concrete Washout Area

The purpose of concrete washout areas is to prevent or reduce the discharge of pollutants to stormwater from concrete waste by conducting washout offsite, performing onsite washout in a designated area, and training employees and subcontractors.

The following steps will help reduce stormwater pollution from concrete wastes:

- Incorporate requirements for concrete waste management into material supplier and subcontractor agreements.
- Avoid mixing excess amounts of fresh concrete.
- Perform washout of concrete trucks in designated areas only.
- Do not wash out concrete trucks into storm drains, open ditches, streets, or streams.
- Do not allow excess concrete to be dumped onsite, except in designated areas.
- For onsite washout:
- Locate washout area at least 50 feet from sensitive features, storm drains, open ditches, or water bodies. Do not allow runoff from this area by constructing a temporary pit or bermed area large enough for liquid and solid waste.
- Wash out wastes into the temporary pit where the concrete can set, be broken up, and then disposed properly.

Below grade concrete washout facilities are typical. These consist of a lined excavation sufficiently large to hold expected volume of washout material. Above grade facilities are used if excavation is not practical. Temporary concrete washout facility (type above grade) should be constructed as shown on the details at the end of this section, with sufficient quantity and volume to contain all liquid and concrete waste generated by washout operations. Plastic lining material should be a minimum of 10 mil in polyethylene sheeting and should be free of holes, tears, or other defects that compromise the impermeability of the material.

When temporary concrete washout facilities are no longer required for the work, the hardened concrete should be removed and disposed of. Materials used to construct temporary concrete washout facilities should be removed from the site of the work and disposed of. Holes, depressions or other ground disturbance caused by the removal of the temporary concrete washout facilities should be backfilled and repaired.

Rock Berm

The purpose of a rock berm is to serve as a check dam in areas of concentrated flow, to intercept sediment-laden runoff, detain the sediment and release the water in sheet flow. The rock berm should be used when the contributing drainage area is less than 5 acres. Rock berms are used in areas where the volume of runoff is too great for a silt fence to contain. They are less effective for sediment removal than

silt fences, particularly for fine particles, but are able to withstand higher flows than a silt fence. As such, rock berms are often used in areas of channel flows (ditches, gullies, etc.). Rock berms are most effective at reducing bed load in channels and should not be substituted for other erosion and sediment control measures further up the watershed.

Inspection and Maintenance Guidelines:

(1) Inspection should be made weekly and after each rainfall by the responsible party. For installations in streambeds, additional daily inspections should be made.

(2) Remove sediment and other debris when buildup reaches 6 inches and dispose of the accumulated silt in an approved manner that will not cause any additional siltation.

(3) Repair any loose wire sheathing.

(4) The berm should be reshaped as needed during inspection.

(5) The berm should be replaced when the structure ceases to function as intended due to silt accumulation among the rocks, washout, construction traffic damage, etc.

(6) The rock berm should be left in place until all upstream areas are stabilized and accumulated silt removed.

Inlet Protection

Storm sewers that are made operational prior to stabilization of the associated drainage areas can convey large amounts of sediment to natural drainage ways. In case of extreme sediment loading, the storm sewer itself may clog and lose a major portion of its capacity. To avoid these problems, it is necessary to prevent sediment from entering the system at the inlets. The following guidelines for inlet protection are based primarily on recommendations by the Virginia Dept. of Conservation and Recreation (1992) and the North Central Texas Council of Governments (NCTCOG, 1993b).

In developments for which drainage is to be conveyed by underground storm sewers (i.e., streets with curbs and gutters), all inlets that may receive storm runoff from disturbed areas should be protected. Temporary inlet protection is a series of different measures that provide protection against silt transport or accumulation in storm sewer systems. This clogging can greatly reduce or completely stop the flow in the pipes. The different measures are used for different site conditions and inlet types.

Care should be taken when choosing a specific type of inlet protection. Field experience has shown that inlet protection that causes excessive ponding in an area of high construction activity may become so inconvenient that it is removed or bypassed, thus transmitting sediment-laden flows unchecked. In such situations, a structure with an adequate overflow mechanism should be utilized.

It should also be noted that inlet protection devices are designed to be installed on construction sites and not on streets and roads open to the public. When used on public streets these devices will cause ponding of runoff, which can cause minor flooding and can present a traffic hazard. An example of appropriate siting would be a new subdivision where the storm drain system is installed before the area is stabilized and the streets open to the general public. When construction occurs adjacent to active streets, the sediment should be controlled on site and not on public thoroughfares. Occasionally, roadwork or utility installation will occur on public roads. In these cases, inlet protection is an appropriate temporary BMP.

The following inlet protection devices are for drainage areas of one acre or less. Runoff from larger disturbed areas should be routed to a temporary sediment trap or basin.

Filter barrier protection using silt fence is appropriate when the drainage area is less than one acre and the basin slope is less than five percent. This type of protection is not applicable in paved areas.

Block and gravel protection is used when flows exceed 0.5 cubic feet per second and it is necessary to allow for overtopping to prevent flooding. This form of protection is also useful for curb type inlets as it works well in paved areas.

Wire mesh and gravel protection is used when flows exceed 0.5 cubic feet per second and construction traffic may occur over the inlet. This form of protection may be used with both curb and drop inlets.

Excavated impoundment protection around a drop inlet may be used for protection against sediment entering a storm drain inlet. With this method, it is necessary to install weep holes to allow the impoundment to drain completely. If this measure is implemented, the impoundment should be sized such that the volume of excavation is 3,600 cubic feet per acre (equivalent to 1 inch of runoff) of disturbed area entering the inlet.

Inspection and Maintenance Guidelines:

(1) Inspection should be made weekly and after each rainfall. Repair or replacement should be made promptly as needed by the contractor.

(2) Remove sediment when buildup reaches a depth of 3 inches. Removed sediment should be deposited in a suitable area and in such a manner that it will not erode.

(3) Check placement of device to prevent gaps between device and curb.

(4) Inspect filter fabric and patch or replace if torn or missing.

(5) Structures should be removed and the area stabilized only after the remaining drainage area has been properly stabilized.

ATTACHMENT G - Drainage Area Map

An existing and proposed drainage area map are provided at the end of this report in Section 8.

ATTACHMENT H - Temporary Sediment Pond(s) Plans and Calculations

A sedimentation basin is required, where feasible, for a common drainage location that serves an area with ten (10) or more acres disturbed at one time.

A sedimentation basin may be temporary or permanent and must provide sufficient storage to contain a calculated volume of runoff from a 2-year, 24-hour storm from each disturbed acre drained. When calculating the volume of runoff from a 2-year, 24-hour storm event, it is not required to include the flows from offsite areas and flow from onsite areas that are either undisturbed or have already undergone permanent stabilization, if these flows are diverted around both the disturbed areas of the site and the sediment basin.

Where rainfall data is not available or a calculation cannot be performed, the sedimentation basin must provide at least 3,600 cubic feet of storage per acre drained until final stabilization of the site.

If a sedimentation basin is not feasible, then the permittee shall provide equivalent control measures until final stabilization of the site. In determining whether installing a sediment basin is feasible, the permittee may consider factors such as site soils, slope, available area, public safety, precipitation patterns, site geometry, site vegetation, infiltration capacity, geotechnical factors, depth to groundwater, and other similar considerations. The permittee shall document the reason that the sediment basins are not feasible, and shall utilize equivalent control measures, which may include a series of smaller sediment basins.

Sites With Drainage Areas Less than Ten Acres

Sediment traps and sediment basins may be used to control solids in storm water runoff for drainage locations serving less than ten (10) acres.

Alternatively, a sediment basin that provides storage for a calculated volume of runoff from a 2-year, 24hour storm from each disturbed acre drained may be utilized. Where rainfall data is not available or a calculation cannot be performed, a temporary or permanent sediment basin providing 3,600 cubic feet of storage per acre drained may be provided.

Proposed Sedimentation Basin Calculations

For Valor Leander, the proposed onsite batch detention pond will serve as a storage for on-site and off-site drainage. The basins will be designed to contain the 3,600 cubic feet per acre of disturbed area draining to the pond.

Temporary Sedimentation:

A batch detention pond will serve as storage for drainage for Valor Leander (as shown on sheet 23 of the construction drawings) during the construction phase. The total drainage area includes 10.75 acres and generates a volume of 38,700 ft³. The proposed detention pond will contain a volume of 176,24 ft³, thus the constructed detention ponds will be adequality sized required for sedimentation purposes.

ATTACHMENT I - Inspection and Maintenance for BMPs

Personnel Responsible for Inspections

The agent that performs the inspections should be knowledgeable of this general permit, familiar with the construction site, and knowledgeable of the SWPPP for the site. The contractor is to provide an inspector with a CPESC, CESSWI, or CISEC certification. Documentation of the inspector's qualifications is to be included in the attached Inspector Qualifications Log.

Inspection Schedule

The primary operator is required to choose one of the two inspections listed below.

- Option 1: Once every seven calendar days. If this alternative schedule is developed, then the inspection must occur regardless of whether or not there has been a rainfall event since the previous inspection.
 Option 2: Once every 14 calendar days and within 24 hours of the end of a storm event of two functions.
 - **Option 2:** Once every 14 calendar days and within 24 hours of the end of a storm event of two inches or greater.

The inspections may occur on either schedule provided that documentation reflects the current schedule and that any changes to the schedule are conducted in accordance with the following provisions: the schedule may be changed a maximum of one time each month, the schedule change must be implemented at the beginning of a calendar month, and the reason for the schedule change must be documented (e.g., end of "dry" season and beginning of "wet" season).

If option 2 is the chosen frequency of inspections a rain gauge must be properly maintained on site or the storm event information from a weather station that is representative of the site location. For any day of rainfall during normal business hours that measures 0.25 inches or greater, proper documentation of the total rainfall measured for that day must be recorded.

Personnel provided by the permittee must inspect:

- disturbed areas of the construction site that have not been finally stabilized;
- areas used for storage of materials that are exposed to precipitation;
- structural controls (for evidence of, or the potential for, pollutants entering the drainage system);
- sediment and erosion control measures identified in the SWP3 (to ensure they are operating correctly); and
- locations where vehicles enter or exit the site (for evidence of off-site sediment tracking).

Reductions in Inspection Frequency

Where sites have been finally or temporarily stabilized or where runoff is unlikely due to winter conditions (e.g. site is covered with snow, ice, or frozen ground exists), inspections must be conducted at least once every month. In arid, semi-arid, or drought-stricken areas, inspections must be conducted at least once every month and within 24 hours after the end of a storm event of 0.5 inches or greater. A record of the total rainfall measured, as well as the approximate beginning and ending dates of winter or drought conditions resulting in monthly frequency of inspections in the attached Rain Gauge Log.

In the event of flooding or other uncontrollable situations which prohibit access to the inspection sites, inspections must be conducted as soon as access is practicable.

Inspection Report Forms

Use the Inspection Report Forms given as a checklist to ensure that all required areas of the construction site are addressed. There is space to document the inspector's name as well as when the inspections regularly take place. The tables will document that the required area was inspected. (If there were any

areas of concern, briefly describe them in this space with a more detailed description in the narrative section. Use the last table to document any discharges found during the inspections). Describe how effective the installed BMPs are performing. Describe any BMP failures that were noted during the investigation and describe any maintenance required due to the failure. If new BMPs are needed as the construction site changes, the inspector can use the space at the bottom of the section to list BMPs to be implemented before the next inspection.

Describe the inspector's qualifications, how the inspection was conducted, and describe any areas of noncompliance in detail. If an inspection report does not identify any incidents of non-compliance, then it must contain a certifying signature stating that the facility or site is in compliance. The report must be signed by a person and in a manner required by 30 TAC 305.128. There is space at the end of the form to allow for this certifying signature.

Whenever an inspection shows that BMP modifications are needed to better control pollutants in runoff, the changes must be completed within seven calendar days following the inspection. If existing BMPs are modified or if additional BMPs are needed, you must describe your implementation schedule, and wherever possible, make the required BMP changes before the next storm event.

The Inspection Report Form functions as the required report and must be signed in accordance with TCEQ rules at 30 TAC 305.128.

Corrective Action

Personnel Responsible for Corrective Actions

Both Primary and Secondary Operators are responsible for maintaining all necessary Corrective Actions. If an individual is specifically identified as the responsible party for modifying the contact information for that individual should be documented in the attached Inspector Qualifications Log.

Corrective Action Forms

The Temporary BMPs must be modified based on the results of inspections, as necessary, to better control pollutants in runoff. Revisions must be completed within seven (7) calendar days following the inspection. If existing BMPs are modified or if additional BMPs are necessary, an implementation schedule must be described in the attached forms and wherever possible those changes implemented before the next storm event. If implementation before the next anticipated storm event is impracticable, these changes must be implemented as soon as practicable. Actions taken as a result of inspections must be properly documented by completing the corrective action forms given.

ATTACHMENT J - Schedule of Interim and Permanent Soil Stabilization

Construction practices shall disturb the minimal amount of existing ground cover as required for land clearing, grading, and construction activity for the shortest amount of time possible to minimize the potential of erosion and sedimentation from the site. Existing vegetation shall be maintained and left in place until it is necessary to disturb for construction activity. For this project the following stabilization practices will be implemented:

- 1. Hydraulic Mulch and Seeding: Disturbed areas subject to erosion shall be stabilized with hydraulic mulch and/or seeded and watered to provide interim stabilization. For areas that are not to be sodded as per the project landscaping plan, a minimum of 85% vegetative cover will be established to provide permanent stabilization.
- 2. Sodding and Wood Mulch: As per the project landscaping plan, Sodding and wood mulch will be applied to landscaped areas to provide permanent stabilization prior to project completion.

Records of the following shall be maintained:

- a) The dates when major grading activities occur;
- b) The dates when construction activities temporarily or permanently cease on a portion of the site; and
- c) The dates when stabilization measures are initiated.

Stabilization measures must be initiated as soon as practical in portions of the site where construction activities have temporarily or permanently ceased, and except as provided in the following, must be initiated no more that fourteen (14) days after the construction activity in that portion of the site has temporarily or permanently ceased:

Where the initiation of stabilization measures by the 14th day after construction activity temporarily or permanently ceased is precluded by snow cover or frozen ground conditions, stabilization measures must be initiated as soon as practical.

Where construction activity on a portion of the site is temporarily ceased and earth disturbing activities will be resumed within twenty-one (21) days, temporary stabilization measures do not have to be initiated on that portion of the site.

In arid areas (areas with an average rainfall of 0-10 inches), semiarid areas (areas with an average annual rainfall of 10 to 20 inches), and areas experiencing droughts where the initiation of stabilization measures by the 14th day after construction activity has temporarily or permanently ceased is precluded by seasonably arid conditions, stabilization measures must be initiated as soon as practical.

Maintenance

Below are some maintenance practices to be used to maintain erosion and sediment controls:

- All measures will be maintained in good working order. The operator should correct any damage or deficiencies as soon as practicable after the inspection, but in no case later than seven (7) calendar days after the inspection.
- BMP Maintenance (as applicable)
- Sediment must be removed from sediment traps and sedimentation ponds no later than the time that design capacity has been reduced by 50%. For perimeter controls such as silt fences, berms, etc., the trapped sediment must be removed before it reaches 50% of the above-ground height.
- Silt fence will be inspected for depth of sediment, tears, to see of the fabric is securely attached to the fence posts, and to see that the fence posts are firmly in the ground.
- Drainage swale will be inspected and repaired as necessary.

- Inlet control will be inspected and repaired as necessary.
- Check dam will be inspected and repaired as necessary.
- Straw bale dike will be inspected and repaired as necessary.
- Diversion dike will be inspected and any breaches promptly repaired.
- Temporary and permanent seeding and planting will be inspected for bare spots, washouts, and healthy growth.
- If sediment escapes the site, accumulations must be removed at a frequency that minimizes offsite impacts, and prior to the next rain event, if feasible. If the permittee does not own or operate the off-site conveyance, then the permittee must to work with the owner or operator of the property to remove the sediment.
- Locations where vehicles enter or exit the site must be inspected for evidence of off-site sediment tracking.

To maintain the above practices, the following will be performed:

• Maintenance and repairs will be conducted before the next anticipated storm event or as necessary to maintain the continued effectiveness of storm water controls. Following an inspection, deficiencies should be corrected no later than seven (7) calendar days after the inspection.

Inspector Qualifications Log*

Inspector Name: Qualifications (Check as appropriate and provide description): Training Course Supervised Experience Other
Inspector Name: Qualifications (Check as appropriate and provide description): Training Course Supervised Experience Other
Inspector Name: Qualifications (Check as appropriate and provide description): Training Course Supervised Experience Other
Inspector Name: Qualifications (Check as appropriate and provide description): Training Course Supervised Experience Other
Inspector Name: Qualifications (Check as appropriate and provide description): Training Course Supervised Experience Other
Inspector Name: Qualifications (Check as appropriate and provide description): Training Course Supervised Experience Other

* The agent that performs the inspections should be knowledgeable of this general permit, familiar with the construction site, and knowledgeable of the SWPPP for the site. The contractor is to provide an inspector with a CPESC, CESSWI, or CISEC certification.

No.	Description of the Amendment	Date of Amendment	Amendment Prepared by [Name(s) and Title]

Amendment Log

Construction Activity Sequence Log

Name of Operator	Projected dates Month/year	Activity Disturbing Soil clearing, excavation, etc.	Location on-site where activity will be conducted	Acreage being disturbed

*Construction activity sequences for linear projects may be conducted on a rolling basis. As a result, construction activities may be at different stages at different locations in the project area. The Contractor is required to complete and update the schedule and adjust as necessary.

Stormwater Control Installation and Removal Log

Stormwater Control	Location On-Site	Installation Date	Removal Date

Stabilization Activities Log

Date Activity Initiated	Description of Activity	Description of Stabilization Measure and Location	Date Activity Ceased (Indicate Temporary or Permanent)	Date When Stabilization Measures Initiated

Stabilization and erosion control practices may include, but are not limited to: establishing temporary or permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, and protecting existing trees and vegetation. List practices used where they are located, when they will be implemented, and whether they are temporary (interim) or permanent.

Date	Frequency Schedule and Reason for Change

Rain Gauge Log

Date	Location of Rain Gauge	Gauge Reading

General Information						
Name of Project			Tracking No.	Inspection Date		
Inspector Name, T Contact Informatio	itle & m					
Present Phase of Co	onstruction					
Inspection Location inspections are require location where this inspection where the second	n (if multiple ed, specify spection is					
Inspection Frequer Standard Frequer Increased Frequer Reduced Frequer - Once per n - Once per n - Once per n	Inspection Frequency Standard Frequency: Weekly Every 14 days and within 24 hours of a 0.25" rain Increased Frequency: Every 7 days and within 24 hours of a 0.25" rain Reduced Frequency: Once per month (for stabilized areas) Once per month and within 24 hours of a 0.25" rain (for arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought) Once per month (for frozen conditions where earth-disturbing activities are being conducted)					
Was this inspection triggered by a 0.25" storm event? Yes No If yes, how did you determined whether a 0.25" storm event has occurred? No Rain gauge on site Weather station representative of site. Specify weather station source: Total rainfall amount that triggered the inspection (in inches):						
Unsafe Conditions for Inspection Did you determine that any portion of your site was unsafe for inspection? Yes No If "yes", complete the following: - Describe the conditions that prevented you from conducting the inspection in this location:						
- Location(s) where conditions were found:						
	Condition and Effectiveness of Erosion and Sediment (E&S) Controls					
---------------------------------	--------------------------------------------------------------------	-----------------------------------	------------------------------------------------------------------------------	-------	--	--
Type/Location of E&S Control	Repairs or Other Maintenance Needed?	Corrective Action Required?	Date on Which Maintenance or Corrective Action First Identified?	Notes		
1.	□Yes □No	□Yes □No				
2.	□Yes □No	□Yes □No				
3.	□Yes □No	□Yes □No				
4.	□Yes □No	□Yes □No				
5.	□Yes □No	□Yes □No				
6.	□Yes □No	□Yes □No				
7.	□Yes □No	□Yes □No				
8.	□Yes □No	□Yes □No				
9.	□Yes □No	□Yes □No				
10.	□Yes □No	□Yes □No				

	Condition and Effectiveness of Pollution Prevention (P2) Practices					
Type/Location of P2 Practices	Repairs or Other Maintenance Needed?	Corrective Action Required?	Identification Date	Notes		
1.	□Yes □No	□Yes □No				
2.	□Yes □No	□Yes □No				
3.	□Yes □No	□Yes □No				
4.	□Yes □No	□Yes □No				
5.	□Yes □No	∐Yes ∏No				
6.	□Yes □No	□Yes □No				
7.	□Yes □No	∐Yes ∏No				
8.	□Yes □No	□Yes □No				
9.	□Yes □No	∐Yes ∐No				
10.	□Yes □No	□Yes □No				

Stabilization of Exposed Soil				
Stabilization Area	Stabilization Method	Have You Initiated Stabilization?	Notes	
1.		☐ YES ☐ NO If yes, provide date:		
2.		☐ YES ☐ NO If yes, provide date:		
3.		☐ YES ☐ NO If yes, provide date:		
4.		☐ YES ☐ NO If yes, provide date:		
5.		☐ YES ☐ NO If yes, provide date:		
	Description of	Discharges		
Was a stormwater discharge or oth If "yes", provide the following i	er discharge occurring from any par nformation for each point of dischar	rt of your site at the time of the inspec rge:	tion? 🗌 Yes 🗌 No	
Discharge Location Observations				
1.	Describe the discharge:			
	At points of discharge and the channels and banks of surface waters in the immediate vicinity, are there any visible signs of erosion and/or sediment accumulation that can be attributed to your discharge? If yes, describe what you see, specify the location(s) where these conditions were found, and indicate whether modification, maintenance, or corrective action is needed to resolve the issue:			
2.	Describe the discharge:			
	At points of discharge and the channels and banks of surface waters in the immediate vicinity, are there any visible signs of erosion and/or sediment accumulation that can be attributed to your discharge? If yes, describe what you see, specify the location(s) where these conditions were found, and indicate whether modification, maintenance, or corrective action is needed to resolve the issue:			
3.	Describe the discharge:			
	At points of discharge and the channels and banks of surface waters in the immediate vicinity, are there any visible signs of erosion and/or sediment accumulation that can be attributed to your discharge? If yes, describe what you see, specify the location(s) where these conditions were found, and indicate whether modification, maintenance, or corrective action is needed to resolve the issue:			

Kimley *Whorn*

Contractor or Subcontractor Certification and Signature

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Signature of Contractor or Subcontractor:

Printed Name and Affiliation:

-

-

Certification and Signature by Permittee

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Signature of Permittee or "Duly Authorized Representative":	_ Date:
Printed Name and Affiliation:	

Date:

	Section A – Initial Report (Complete this section within 24 hours of discovering the condition that triggered corrective action)				
Name of Project	Tracking N	Io.		Today's Date	
Date Problem First Disco	wered		Time Problem Firs	t Discovered	
Name and Contact Inform Form	nation of Individual Completing this				
What site conditions trigg A required stormwate The stormwater contr A prohibited discharge	What site conditions triggered the requirement to conduct corrective action: A required stormwater control was never installed, was installed incorrectly, or not in accordance with the requirements in Part 2 and/or 3 The stormwater controls that have been installed and maintained are not effective enough for the discharge to meet applicable water quality standards A prohibited discharge has occurred or is occurring 				
Provide a description of t	he problem:				
Deadline for completing infeasible to complete wo	corrective action (Enter date that is eith ork within the first 7 days, enter the da	her: (1) no mo te that is as so	re than 7 calendar d on as practicable fol	ays after the date you discovered lowing the 7th day):	l the problem, or (2) if it is
If your estimated date of date you have established	completion falls after the 7-day deadlin l for making the new or modified storm	e, explain (1) v water control o	why you believe it is i operational is the soc	nfeasible to complete work withir onest practicable timeframe:	n 7 days, and (2) why the
	Section (Complete this section <u>no later than 7 c</u>	on B – Corre alendar days afte	ctive Action Progr er discovering the condi	ess (tion that triggered corrective action)	
Section B.1 – Why the	e Problem Occurred				
Cause(s) of Problem (Add	d an additional sheet if necessary)		How This Was Det	ermined and the Date You Deterr	nined the Cause
1.			1.		
2.			2.		
3.		3.			
Section B.2 – Stormw	ater Control Modifications to be I	mplemented	to Correct the Pr	oblem	
List of Stormwater Contr Problem (Add an addition	ol Modification(s) Needed to Correct nal sheet if necessary)	Completion Date	SWPPP Update Necessary?	Notes	
1.			☐Yes ☐No Date:		
2.			☐Yes ☐No Date:		
3.			□Yes □No Date:		

	Section A – Initial Report (Complete this section within 24 hours of discovering the condition that triggered corrective action)					
Name of Project	Tracking	No.	Today's Date			
Date Problem First Disco	vered		Time Problem Firs	t Discovered		
Name and Contact Inform Form	nation of Individual Completing this					
What site conditions trigg A required stormwate The stormwater contr A prohibited discharg	What site conditions triggered the requirement to conduct corrective action: A required stormwater control was never installed, was installed incorrectly, or not in accordance with the requirements in Part 2 and/or 3 The stormwater controls that have been installed and maintained are not effective enough for the discharge to meet applicable water quality standards A prohibited discharge has occurred or is occurring 					
Provide a description of t	he problem:					
Deadline for completing o infeasible to complete wo	corrective action (Enter date that is eit ork within the first 7 days, enter the do	her: (1) no mo ite that is as soo	re than 7 calendar d on as practicable fol	ays after the date you discovered lowing the 7th day):	the problem, or (2) if it is	
If your estimated date of date you have established	completion falls after the 7-day deadlin I for making the new or modified storn	ne, explain (1) v nwater control o	why you believe it is i operational is the soo	nfeasible to complete work within onest practicable timeframe:	a 7 days, and (2) why the	
	Secti (Complete this section <u>no later than 7 c</u>	on B – Corre calendar days afte	ctive Action Progr er discovering the cond	tion that triggered corrective action)		
Section B.1 – Why the	Problem Occurred		-			
Cause(s) of Problem (Add	l an additional sheet if necessary)		How This Was Det	ermined and the Date You Determ	nined the Cause	
1.			1.			
2.			2.			
3.			3.			
Section B.2 – Stormw	ater Control Modifications to be 1	Implemented	to Correct the Pr	oblem		
List of Stormwater Contr Problem (Add an addition	ol Modification(s) Needed to Correct nal sheet if necessary)	Completion Date	SWPPP Update Necessary?	Notes		
1.			□Yes □No Date:			
2.			☐Yes ☐No Date:			
3.			☐Yes ☐No Date:			

Kimley *Whorn*

Contractor or Subcontractor Certification and Signature

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Signature of Contractor or Subcontractor:

Printed Name and Affiliation:

Certification and Signature by Permittee

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Signature of Permittee or "Duly Authorized Representative":	Date:
Printed Name and Affiliation:	

Date:

SECTION 6: PERMANENT STORMWATER

kimley-horn.com

10814 Jollyville Road, Avallon IV, Suite 200, Austin, TX 78759

512 418 1771

Permanent Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(C), (D)(Ii), (E), and (5), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Permanent Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Allison Kennaugh, P.E.

Date: December 1, 2023

Signature of Customer/Agent

Allisan Kennaugh

Regulated Entity Name: Valor Leander

Permanent Best Management Practices (BMPs)

Permanent best management practices and measures that will be used during and after construction is completed.

1. Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.

N/A

2. These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 85% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.

The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: _____

N/A

3. Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.

N/A

- 4. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
 - The site will be used for low density single-family residential development and has 20% or less impervious cover.
 - The site will be used for low density single-family residential development but has more than 20% impervious cover.
 - The site will not be used for low density single-family residential development.
- 5. The executive director may waive the requirement for other permanent BMPs for multifamily residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
 - Attachment A 20% or Less Impervious Cover Waiver. The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.
 - The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.
 - The site will not be used for multi-family residential developments, schools, or small business sites.
- 6. Attachment B BMPs for Upgradient Stormwater.

	 A description of the BMPs and measures that will b surface water, groundwater, or stormwater that or and flows across the site is attached. No surface water, groundwater or stormwater orig and flows across the site, and an explanation is attached Permanent BMPs or measures are not required to p water, groundwater, or stormwater that originates flows across the site, and an explanation is attached 	e used to prevent pollution of iginates upgradient from the site inates upgradient from the site ached. prevent pollution of surface upgradient from the site and d.
7.	Attachment C - BMPs for On-site Stormwater.	
	 A description of the BMPs and measures that will b surface water or groundwater that originates on-sit pollution caused by contaminated stormwater rund Permanent BMPs or measures are not required to p or groundwater that originates on-site or flows off caused by contaminated stormwater runoff, and ar 	e used to prevent pollution of te or flows off the site, including off from the site is attached. prevent pollution of surface water the site, including pollution n explanation is attached.
8.	Attachment D - BMPs for Surface Streams. A description that prevent pollutants from entering surface streams, is attached. Each feature identified in the Geologic Assaddressed.	on of the BMPs and measures sensitive features, or the aquifer sessment as sensitive has been
	⊠ N/A	
9.	The applicant understands that to the extent practicab maintain flow to naturally occurring sensitive features assessment, executive director review, or during excav	le, BMPs and measures must identified in either the geologic ration, blasting, or construction.
	 The permanent sealing of or diversion of flow from feature that accepts recharge to the Edwards Aquif abatement measure has not been proposed. Attachment E - Request to Seal Features. A reques sensitive feature, that includes, for each feature, a reasonable and practicable alternative exists, is attachment 	a naturally-occurring sensitive fer as a permanent pollution st to seal a naturally-occurring justification as to why no ached.
10.	D. Attachment F - Construction Plans. All construction pl the proposed permanent BMP(s) and measures have b direct supervision of a Texas Licensed Professional Eng dated. The plans are attached and, if applicable includ	ans and design calculations for een prepared by or under the ineer, and are signed, sealed, and e:
	 Design calculations (TSS removal calculations) TCEQ construction notes All geologic features All proposed structural BMP(s) plans and specificat 	ions

N/A

11. 🔀	Attachment G - Inspection, Maintenance, Repair and Retrofit Plan. A plan for the inspection, maintenance, repairs, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan includes all of the following:
	Prepared and certified by the engineer designing the permanent BMPs and measures
	 Signed by the owner or responsible party Procedures for documenting inspections, maintenance, repairs, and, if necessary retrofit
	A discussion of record keeping procedures
	N/A
12.	Attachment H - Pilot-Scale Field Testing Plan. Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
\boxtimes	N/A
13.	Attachment I -Measures for Minimizing Surface Stream Contamination . A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the

creation of stronger flows and in-stream velocities, and other in-stream effects caused

🖂 N/A

degradation.

Responsibility for Maintenance of Permanent BMP(s)

by the regulated activity, which increase erosion that results in water quality

Responsibility for maintenance of best management practices and measures after construction is complete.

14. The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.

🗌 N/A

15. A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.

N/A

ATTACHMENT A - 20% or Less Impervious Cover Waiver

The site has more than 20% impervious cover. Therefore, a waiver will not be submitted for this project.

ATTACHMENT B - BMPs for UP-GRADIENT STORMWATER

A small area of up-gradient storm water exists west, along the southern half of the site based on current topography maps and field observations. 2.85 acres of offsite up-gradient water enters the site from the west and flows onto the property. Please refer to the Existing and Proposed Drainage Area Maps that are provided at the end of this report in Section 8.

ATTACHMENT C - BMPs for On-Site Stormwater

Valor Leander has a total of 1 on-site water quality basin and 1 off-site/on-site water quality basin. The overall required removal for this phase of development is Lm = 5,251 LBS. The system has been designed to provide 5,500 LBS of TSS removal. The basins have been broken out and are shown on the construction drawings (Water Quality Drainage Area Map, Sheet 21). Water quality drainage areas POND A-1 will overland flow to drainage inlets then pipe flow to a Batch Detention Pond built with this development. The Batch Detention Pond will provide 5146 LBS of TSS removal for the site. VFS-1 will overland flow over vegetative filter strips. The VFS will provide a total of 200 LBS of TSS removal. All TSS calculations are shown on the construction drawings sheet 22.

After construction, all disturbed areas on the site will be re-vegetated and runoff from the proposed improvements will be captured by the proposed storm system and conveyed through the proposed BMP's.

Construction plans, calculations and specifications are provided in Section 8 which is located at the end of this report.

ATTACHMENT D - BMPs for Surface Streams

There are no existing surface streams or sensitive features on site. All permanent BMP's have been designed to remove 85% of the increase in Total Suspended Solids as per current TCEQ and City of Leander requirements.

ATTACHMENT E - Request To Seal a Feature

The permanent sealing of or diversion of flow from a naturally-occurring "sensitive" or "possibly sensitive" feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed for any naturally-occurring "sensitive" or "possibly sensitive" features on this site.

ATTACHMENT F - Construction Plans

Calculations for the load removal requirements for the project and the load removal provided by the permanent BMP's are provided as an exhibit in section 8 which have been preliminary approved by a professional engineer licensed in the state of Texas. The load removal requirements are derived from the equations from the technical guidance manual based upon project area and increase in impervious cover. All stormwater runoff from impervious areas will be treated by the proposed permanent BMP's to provide the overall required removal of 85% of the increase in Total Suspended Solids. Provided within the calculations is a summary of the amount of pollutant load required to be removed from the drainage areas and the amount of removal provided by the permanent BMP's.

Construction plans, details, specifications, calculations, and construction notes are provided in section 8 which is attached at the end of this report.

ATTACHMENT G - Inspection, Maintenance, Repair and Retrofit Plan

The inspection and maintenance plan outlines the procedures necessary to maintain the performance of the Permanent Best Management Practices for this project. It should be noted that the plan provides guidelines that may have to be adjusted dependent on site specific and weather related conditions.

It is the responsibility of the owner to provide the inspections and maintenance as outlined in the plan for the duration of the project. The owner will maintain this responsibility until it is assumed or transferred to another entity in writing. If the property is leased or sold, the responsibility for the maintenance will be required to be transferred through the lease agreement, binding covenants, closing documents, or other binding legal instrument.

Disposal of accumulated silt shall be accomplished following Texas Commission on Environmental Quality guidelines and specifications.

Maintenance records shall be kept on the installation, maintenance, or removal of items necessary for the proper operation of the facilities. All inspections shall be documented.

An amended copy of this document will be provided to the Texas Commission on Environmental Quality within thirty (30) days of any changes in the following information.

Responsible Party:	Valor Texas Education Foundation		_
Mailing Address:	220 Foremost Drive		
City, State:	Austin, TX	Zip: <u>78745</u>	
Telephone:	512-646-4170	Fax: <u>N/A</u>	

I, the owner, have read and understand the requirements of the attached Inspection and Maintenance Plan for the proposed Permanent Best Management Practices for my project. I acknowledge that I will maintain responsibility for the implementation and execution of the plan until the responsibility is transferred to or assumed by another party in writing through a binding legal instrument.

Signature of Responsible Party	June Batis	Date	11/10	2023
· · · -	0		/	

This Maintenance Plan is based on TCEO Maintenance Guidelines.

Allisan Kennaugh

Date _____ 12/1/2023

Allison Kennaugh, P.E.

By: _

INSPECTION AND MAINTENANCE FOR BMPS

Batch Detention Basin

- 1. Inspections: Basins should be inspected at least twice a year (once during or immediately following wet weather) to evaluate facility operation. When possible, inspections should be conducted during wet weather to determine if the pond is meeting the target detention times. In particular, the extended detention control device should be regularly inspected for evidence of clogging, or conversely, for too rapid a release. If the design drawdown times are exceeded by more than 24 hours, then repairs should be scheduled immediately. The upper stage pilot channel, if any, and its flow path to the lower stage should be checked for erosion problems. During each inspection, erosion areas inside and downstream of the BMP should be identified and repaired or revegetated immediately.
- 2. Mowing. The upper stage, side slopes, embankment, and emergency spillway of an extended detention basin must be mowed regularly to discourage woody growth and control weeds. Grass areas in and around basins should be mowed at least twice annually to limit vegetation height to 18 inches. More frequent mowing to maintain aesthetic appeal may be necessary in landscaped areas. When mowing of grass is performed, a mulching mower should be used, or grass clippings should be caught and removed.
- 3. Debris and Litter Removal. Debris and litter will accumulate near the extended detention control device and should be removed during regular mowing operations and inspections. Particular attention should be paid to floating debris that can eventually clog the control device or riser.
- 4. Erosion Control. The pond side slopes, emergency spillway, and embankment all may periodically suffer from slumping and erosion, although this should not occur often if the soils are properly compacted during construction. Regrading and revegetation may be required to correct the problems. Similarly, the channel connecting an upper stage with a lower stage may periodically need to be replaced or repaired. g: Grass areas in and around sand filters must be mowed at least twice annually to limit vegetation height to 18 inches. More frequent mowing to maintain aesthetic appeal may be necessary in landscape areas. Vegetation on the pond embankments should be mowed as appropriate to prevent the establishment of woody vegetation
- 5. Structural Repairs and Replacement. With each inspection, any damage to the structural elements of the system (pipes, concrete drainage structures, retaining walls, etc.) should be identified and repaired immediately. These repairs should include patching of cracked concrete, sealing of voids, and removal of vegetation from cracks and joints. The various inlet/outlet and riser works in a basin will eventually deteriorate and must be replaced. Public works experts have estimated that corrugated metal pipe (CMP) has a useful life of about 25 yr, whereas reinforced concrete barrels and risers may last from 50 to 75 yr.
- 6. Nuisance Control. Standing water (not desired in a extended detention basin) or soggy conditions within the lower stage of the basin can create nuisance conditions for nearby residents. Odors, mosquitoes, weeds, and litter are all occasionally perceived to be problems. Most of these problems are generally a sign that regular inspections and maintenance are not being performed (e.g., mowing, debris removal, clearing the outlet control device).
- 7. Sediment Removal. When properly designed, dry extended detention basins will accumulate quantities of sediment over time. Sediment accumulation is a serious maintenance concern in extended detention dry ponds for several reasons. First, the sediment gradually reduces available stormwater management storage capacity within the basin. Second, unlike wet extended detention basins (which have a permanent pool to conceal deposited sediments), sediment accumulation can make dry extended detention basins very unsightly. Third, and perhaps most importantly, sediment tends to accumulate around the control device. Sediment deposition increases the risk that the orifice will become clogged, and gradually reduces storage capacity reserved for pollutant removal. Sediment can also be resuspended if allowed to accumulate over time and escape through the hydraulic control to downstream channels and streams. For these reasons, accumulated sediment needs to be removed from the lower stage when sediment buildup fills 20% of the volume of the basin or at least every 10 years.

VALOR LEANDER WATER POLLUTION ABATEMENT PLAN

Rock Berm

1. Inspection should be made weekly and after each rainfall in accordance to Section 2.4.5 of RG-348. If placed in streambeds, inspection should occur on a daily basis.

2. Accumulated silt shall be removed when it reaches a depth of six (6) inches. The silt shall be disposed of on an approved site and in such a manner that will not contribute to additional siltation.

3. Loose wire sheathing shall be repaired immediately when necessary and the berm shall be reshaped as needed during inspection.

4. Berm shall be replaced if the structure ceases to function as initially intended due to factors such as silt accumulation, washout, construction traffic damage, etc.

5. When all upstream areas are stabilized and the accumulated silt has been removed, the rock berm should be removed and disposed of.

VEGETATIVE FILTER STRIPS

First Two Months: The first two months are the most important for vegetative filter strips, or until they are well established. The following guidelines should be followed most closely during this time period. After the vegetative filter strips have been well established, little additional maintenance is necessary.

Pest Management: An Integrated Pest Management (IPM) Plan should be developed for vegetated areas. This plan should specify how problem insects and weeds will be controlled with minimal or no use of insecticides and herbicides.

Seasonal Mowing and Lawn Care: If the filter strip is made up of turf grass, it should be mowed as needed to limit vegetation height to 18 inches, using a mulching mower (or removal of clippings). If native grasses are used, the filter may require less frequent mowing, but a minimum of twice annually. Grass clippings and brush debris should not be deposited on vegetated filter strip area Regular mowing should also include weed control practices, however herbicide use should be kept to a minimum (Urbonas et al., 1992). Healthy grass can be maintained without using fertilizers because runoff usually contains sufficient nutrients. Irrigation of the site can help assure a dense and healthy vegetative cover.

Inspection: Inspect filter strips at least twice annually for erosion or damage to vegetation; however, additional inspection after periods of heavy runoff is most desirable. The strip should be checked for uniformity of grass cover, debris and litter, and areas of sediment accumulation. More frequent inspections of the grass cover during the first few years after establishment will help to determine if any problems are developing, and to plan for long-term restorative maintenance needs. Bare spots and areas of erosion identified during semi-annual inspections must be replanted and restored to meet specifications. Construction of a level spreader device may be necessary to reestablish shallow overland flow.

Debris and Litter Removal: Trash tends to accumulate in vegetated areas, particularly along highways. Any filter strip structures (i.e. level spreaders) should be kept free of obstructions to reduce floatables being flushed downstream, and for aesthetic reasons. The need for this practice is determined through periodic inspection, but should be performed no less than 4 times per year.

Sediment Removal: Sediment removal is not normally required in filter strips, since the vegetation normally grows through it and binds it to the soil. However, sediment may accumulate along the upstream boundary of the strip preventing uniform overland flow. Excess sediment should be removed by hand or with flat-bottomed shovels.

Grass Reseeding and Mulching: A healthy dense grass should be maintained on the filter strip. If areas are eroded, they should be filled, compacted, and reseeded so that the final grade is level. Grass damaged during the sediment removal process should be promptly replaced using the same seed mix used during filter strip establishment. If possible, flow should be diverted from the damaged areas until the

VALOR LEANDER WATER POLLUTION ABATEMENT PLAN

grass is firmly established. Bare spots and areas of erosion identified during semi-annual inspections must be replanted and restored to meet specifications. Corrective maintenance such as weeding or replanting should be done more frequently in the first two to three years after installation to ensure stabilization. Dense vegetation may require irrigation immediately after planting, and during particularly dry periods, particularly as the vegetation is initially established.

ATTACHMENT H - Pilot-Scale Field Testing Plan

The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site; therefore pilot-scale field testing is not required.

ATTACHMENT I - Measures for Minimizing Surface Stream Contamination

Surface streams do not exist on site. Therefore, a description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is not provided at the end of this form. All disturbed areas will be revegetated as soon as practical.

Kimley *W* Horn

SECTION 7: Additional Forms

kimley-horn.com

10814 Jollyville Road, Avallon IV, Suite 200, Austin, TX 78759

512 418 1771

Agent Authorization Form For Required Signature Edwards Aquifer Protection Program Relating to 30 TAC Chapter 213 Effective June 1, 1999

Ι	Jesse Bates Print Name	,
	Chief Operating Officer Title - Owner/President/Other	,
of	Valor Texas Education Foundation Corporation/Partnership/Entity Name	,
have authorized	Allison Kennaugh, P.E. Print Name of Agent/Engineer	
of	Kimley-Horn and Associates Print Name of Firm	

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- 2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- 3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

n Batis Applicant's Signature

11/10 2023

THE STATE OF <u>TEXAS</u> §

County of <u>Williamson</u> §



BEFORE ME, the undersigned authority, on this day personally appeared <u>Jesse Bates</u> known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 10th day of November.

Printed Name of Notary or

MY COMMISSION EXPIRES: 12-17-24

Application Fee Form

Texas Commission on Environmental Quality Name of Proposed Regulated Entity: Valor Leander Regulated Entity Location: 168 Kauffman Loop Name of Customer: Valor Texas Education Foundation Contact Person: Jesse Bates Phone: 214-514-3356 Customer Reference Number (if issued): 604305250 Regulated Entity Reference Number (if issued):N/A							
Austin Regional Office (3373)							
Hays Travis San Antonio Regional Office (3362)	🖂 Wil	liamson					
Bexar Medina	Uva 🗌	lde					
Application fees must be paid by check, certified check, o Commission on Environmental Quality. Your canceled ch form must be submitted with your fee payment. This pa	r money order, payable neck will serve as your nyment is being submit	e to the Texas receipt. This ted to:					
 Austin Regional Office Mailed to: TCEQ - Cashier Revenues Section Mail Code 214 P.O. Box 13088 Austin, TX 78711-3088 (5) 	n Antonio Regional Of vernight Delivery to: TC 2100 Park 35 Circle uilding A, 3rd Floor ustin, TX 78753 12)239-0357	fice CEQ - Cashier					
Site Location (Check All That Apply): Recharge Zone Contributing Zone	Transiti	ion Zone					
Type of Plan	Size	Fee Due					
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling	Acres	\$					
Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks	15.22 Acres	\$ 4,000					
Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential	Acres						
Sewage Collection System							
Lift Stations without sewer lines	Acres	\$					
Underground or Aboveground Storage Tank Facility	Tanks	\$					
Piping System(s)(only)	Each	\$					
Exception	Each	\$					
Extension of Time	Each	\$					

Signature: Allisan Kennaugh

Date: December 1, 2023

TCEQ-0574 (Rev. 02-24-15)

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

Project	Project Area in Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5 5 < 10 10 < 40 40 < 100 100 < 500 ≥ 500	\$1,500 \$3,000 \$4,000 \$6,500 \$8,000 \$10,000
Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur)	< 1 1 < 5 5 < 10 10 < 40 40 < 100 ≥ 100	\$3,000 \$4,000 \$5,000 \$6,500 \$8,000 \$10,000

Organized Sewage Collection Systems and Modifications

Project	Cost per Linear Foot	Minimum Fee- Maximum Fee
Sewage Collection Systems	\$0.50	\$650 - \$6,500

Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or Piping System	Minimum Fee- Maximum Fee
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

Project	Fee
Exception Request	\$500

Extension of Time Requests

Project	Fee		
Extension of Time Request	\$150		

Check Payable to the "Texas Commission on Environmental Quality"

Core Data Form



TCEQ Core Data Form

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information

1. Reason for Submission (If other is checked please describe in space provided.)						
New Permit, Registration or Authorization (<i>Core Data Form should be submitted with the program application.</i>)						
Renewal (Core Data Form should be submitted with th	Renewal (Core Data Form should be submitted with the renewal form) Other					
	•					
2. Customer Reference Number (if issued)	Follow this link to search	3. Regulated Entity Reference Number (if issued)				
	for CN or RN numbers in					
CN 606089696	RN					

SECTION II: Customer Information

4. General Customer Information	Information 5. Effective Date for Customer Information Updates (mm/dd/yyyy) 12/1/2023							12/1/2023	
New Customer Update to Customer Information Change in Regulated Entity Ownership Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)									
The Customer Name submitted he	ere may be update	ed automaticall	y based	d on what is	current	and active	with th	ne Texas Sec	retary of State
(SOS) or Texas Comptroller of Pub	lic Accounts (CPA)).							
6. Customer Legal Name (If an indiv	vidual, print last nam	ne first: eg: Doe, J	ohn)		<u>If nev</u>	w Customer,	enter pre	evious Custom	er below:
Valor Texas Education Foundation									
7. TX SOS/CPA Filing Number	8. TX Sta	ate Tax ID (11 d	igits)		9. Fe	ederal Tax I	D	10. DUNS I	Number (if
0802370262	3205930	2235			(9 di	gits)		applicable)	
					81-1	145945			
11. Type of Customer:	11. Type of Customer: Corporation Individual Partnership: General Limited						eral 🗌 Limited		
Government: 🗌 City 🗌 County 🔲 Fe	ederal 🗌 Local 🔲 S	itate 🗌 Other		Sole Sole	Propriet	orship	🛛 Otl	her: Foundatio	on
12. Number of Employees					13.	ndepender	tly Ow	ned and Ope	erated?
☑ 0-20	251-500	501 and higher			×	es	🗌 No		
14. Customer Role (Proposed or Act	ual) – <i>as it relates to</i>	the Regulated Er	ntity liste	ed on this forn	n. Please	check one oj	the follo	owing	
Owner Operate	or 🗌	Owner & Opera	tor			Other:			
Cccupational Licensee CRespo	onsible Party	U VCP/BSA App	licant			_			
220 Foremost Drive									
Address: City Austin		State	тх	ZIP	7874	5		ZIP + 4	
			l						
16. Country Mailing Information (if outside USA)			17. E-Mail	Address	i (if applicabl	e)		5
18. Telephone Number		19. Extensio	n or Co	de		20. Fax N	umber	(if applicable)	

	512) 646-4170
•		

SECTION III: Regulated Entity Information

21. General Regulated Entity Information (If 'New Regulated Entity" is selected, a new permit application is also required.)								
New Regulated Entity	🛛 New Regulated Entity 🔲 Update to Regulated Entity Name 🔲 Update to Regulated Entity Information							
The Regulated Entity Name submitted may be updated, in order to meet TCEQ Core Data Standards (removal of organizational endings such as Inc, LP, or LLC).								
22. Regulated Entity Nar	me (Enter name	e of the site where the	regulated action	n is taking p	lace.)			
Valor Texas								
23. Street Address of the Regulated Entity:	168 Kauffma	an Loop						
,								
<u>(No PO Boxes)</u>	City	Austin	State	ТХ	ZIP	78628	ZIP + 4	
24. County Williamson								
If no Street Address is provided, fields 25-28 are required.								
25. Description to	Northwest o	f the intersection of K	auffman Loop ar	nd Co Rd 26	7			
Physical Location:								

(

)

26. Nearest City			a the second second			State		Nea	rest ZIP Code
Leander	eander				ТХ			78628	
Latitude/Longitude are r used to supply coordinat	equired and es where no	l may be added/u one have been pro	ipdated to meet T ovided or to gain d	CEQ Core D accuracy).	ata Standa	ırds. (Geoc	oding of th	e Physical	Address may be
27. Latitude (N) In Decim	al:	30.635572		28. Lo	ongitude (V	V) In Decim	nal:	-97.8344	60
Degrees	Minutes	S	econds	Degre	es	Mi	nutes		Seconds
30		38	8.06		-97		50		16.85
29. Primary SIC Code (4 digits)	30. (4 c	30. Secondary SIC Code 31. Primary NAICS Code (4 digits) (5 or 6 digits)				32. Secondary NAICS Code (5 or 6 digits)			
1542	611110								
33. What is the Primary I	Business of	this entity? (Do r	not repeat the SIC or	NAICS descri	iption.)				
Charter School									
	220 Foren	nost Drive							
34. Mailing									
Address:	City	Austin	State	тх	ZIP	78745		ZIP + 4	
35. E-Mail Address:	jba	tes@valoreducatior	n.org			-1			1
36. Telephone Number			37. Extension or (Code	38. F	ax Numbe	r (if applicab	le)	
(214) 514-3356		2			() -			

39. TCEQ Programs and ID Numbers Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

Dam Safety	Districts	🛛 Edwards Aquifer	Emissions Inventory Air	🔲 Industrial Hazardous Waste
Municipal Solid Waste	Review Air	OSSF	Petroleum Storage Tank	D PWS
Sludge	Storm Water	Title V Air	Tires	Used Oil
Voluntary Cleanup	Wastewater	Wastewater Agriculture	Water Rights	Other:

SECTION IV: Preparer Information

40. Name:	Allison Kennaugh, P.E.			41. Title:	Project Manager	
42. Telephone Number		43. Ext./Code	44. Fax Number	45. E-Mail Address		
(512) 782-0614			() -	allison.kenna	nnaugh@kimley-horn.com	

SECTION V: Authorized Signature

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	Valor Texas Education Foundation	Job Title:	Chief Operating Officer		
Name (In Print):	Jesse Bates			Phone:	(214) 514- 3356
Signature:	Jun Batu			Date:	11/10/2023
	0				

SECTION 8: EXHIBITS

CAUNCE CONTRACT, CAUCHER CAUCHING DIRECTOR OF DEVELOPMENT SERVICES DATE DATE DATE	<pre>VA PU CO PI C</pre>
SHALT INVERVAY, P.E. DATE ARE LILBOR, P.E., PUBLIC WORKS DIRECTOR DATE INAL ELIBOR, P.E., PUBLIC WORKS DIRECTOR DATE INFORMATION DATA DATA DATE DATE INFORMATION DATE DATE DATE	PU CO PR 16 WIL
BAR FELLISON, P.E., PUBLIC WORKS DIRECTOR DATE WARK TUMMONE, CRRP. DIRECTOR OF PARKS AND RECREATION DATE WARK TUMMONE, CRRP. DIRECTOR OF PARKS AND RECREATION DATE WARK TUMMONE, CRRP. DIRECTOR OF PARKS AND RECREATION DATE HER JOSHUA DAVIS, FIRE MARSHAL DATE HER JOSHUA DAVIS, FIRE MARSHAL DATE TO THE PLANS AND/OR SPECIFICATIONS WERE REVEWED BY THE OTVENONEER(S). DATE ST SUBMITTALIZEVIEW LOG: STANDOR SPECIFICATIONS WERE REVEWED BY THE OTVENONEER(S). ST SUBMITTAL TO OTY 11/21/2023 EGAL DESCRIPTION STRAFES OF LAND OUT OF THE WILLIAM IN MONPOE SURVEY, ABSTRACT 433. STARDES OF UND OUT OF THE WILLIAM IN MONPOE SURVEY, ABSTRACT 433. Initial STARDES OF LAND OUT OF THE WILLIAM IN MONPOE SURVEY, ABSTRACT 433. MOUSE SUMMARY. CONTACL D23 AC OTAL MARS AND/OR SPECIFICATIONS MARC OTAL MARS 13.78 AC ULING UNTERVIEW LOWNER NA AC TALE STRAFE 13.51 AC OTAL MARS 13.78 AC ULING UNTERVIEW LIVEN THE MORTH FORK SAM CABRIES EVER NE STEE LOCATED IN THE EXPLANDES AND AND SAMELE HIVER MARE AND MASTEWARDER PARTY HOURS AND AND SAMELE HIVER WATERSHELT HIS STEE LOCATED IN THE BOURDER DITH FORK SAM CABRIES EVER MARE AND MASTEWER HILL YOU THE ADEQUACY OF THE SEE DOTAL IMMERNOOS ON THE STORE TO AD	PU CO PR 1(
HARE TUMMONS, CPRP. DIRECTOR OF PARKS AND RECREATION Dute HEIGT JOSHLA DAWIS, FIRE MARISHAL Dute HIGT JOSHLA DUTE HIGT JOSHLA DUTE HIGT JOSHLA DUTY DUTA DUTY DUTY DUTY	PU CO PR 16
<text><text><section-header></section-header></text></text>	PU CO PR 16 WIL
HE HANDREEN OF RECORD IS SOLELY RESPONSIBLE FOR THE COMPLETENESS. ACCURACY, EQUILATORY COMPLANCES AND ACQUILATORY COMPLEXANCES AND CARGULATORY COMPLEXANCES AND C	CO PR 16
PLAN SUBMITTAL/REVIEW LOG: ST SUBMITTAL TO GITY 11212023 EAGL DESCRIPTION 373 ACRES OF LAND OUT OF THE WILLIAM H. MONROE SURVEY, ABSTRACT 453, ALLARSON COUNTY, TEXAS, ASD BESCRIBED IN DCC. #2015016910 OF THE DEED ECORDS OF WILLIAMSON COUNTY, TEXAS. AND USE SUMMARY ONING SINCLE-FAMILY RURAL (SFR-1-B) - 13.79 AC. UTIME LAND USE CATEGORY COUNTY CENTER - 13.79 AC OTAL AREA	PR 16 WIL
EGAL DESCRIPTION 373 ACRESS OF LAND OUT OF THE WILLIAM H. MONROE SURVEY, ABSTRACT 433, MILLIAMSON COUNTY, TEXAS, BESCRIBED IN DOC. #2015013010 OF THE DEED MILLIAMSON COUNTY, TEXAS, BESCRIBED IN DOC. #2015013010 OF THE DEED ADDIES CATEGORY: OT MICE FAMILY RURAL (SFR.1-B) - 13.79 AC. UTURE LAND USE CATEGORY: CITY OF DEFENTING OT MICE FAMILY RURAL (SFR.1-B) - 13.79 AC. OT MICE FAMILY RURAL (SFR.1-B) - 13.79 AC. OT MICE FAMILY RURAL (SFR.1-B) -	PF 16 WIL
EVAL DESCRIPTION 273 AGRES OF VALUAMO DUT OF THE WILLIAM IN MONROE SURVEY, ABSTRACT 453, MULAMON COUNTY, TEXAS. AND USE SUMMARY: ONING: SINGLEY FAMULY RURAL (SFR-1-B)- 13.79 AC. UTURE LAND USE CATEGORY: COTI SINGLEY FAMULY RURAL (SFR-1-B)- 13.79 AC. UTURE LAND USE CATEGORY: COTI SINGERGATE FAMULY RURAL (SFR-1-B)- 13.79 AC. UTURE LAND USE CATEGORY: COTI SINGERGATION CONTY, TEXAS. OW TAKE 2.28 AC. OW TAKE 2.28 AC. ULDING IMPERVIOUS NA AC. OTAL IMPERVIOUS NA AC. VIETENEED FOR THE SOUTH FORK SAN GABRIEL RIVER ATERNSHED DAPARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER NATERSHED' MISS STE IS LOCATED PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER NATERSHED' MISS TEL IS LOCATED IN THE ESOUTH FORK SAN GABRIEL RIVER NATERSHED' MISS TEL IS LOCATED WITHIN A FLOOD HAZARD AREA AS SHOWN IN THE LODO INSURVANCE RATE MAP PANEL #MAGICUZ75E FOR WILLIAMSON CO. FEETTUS ESTIMEMER 20, 2008. NEERAL PLAN NOTES: ALL RESPONSIBILITY FOR THE ADEOLACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THEE CAR NO KNOWN CRITICAL ENVIRONMENTAL FEATURES ON THIS SITE NO STRUCTURES CAN BE BUILT WITHIN WATER & WASTEWATER EASEMENTS. <	16 WIL
ALLARSON CUDINTY TEAS AS DESCRIBED IN DUC. RAISONDUTOF THE DEED CORROS OF WILLIAMSON COUNTY, TEXAS AND USE SUMMARY: ONING: SINGLE-FAMILY RURAL (SFR-1-B) - 13.79 AC. UTURE LAND USE CATEGORY: CITITY CENTRE 13.79 AC. OT # PERMITTED USES AREA OT 1 SFR-1-B 13.51 AC. OV TAKE 0.22 AC. OT AL AREA 0.22 AC. OT AL AREA 0.22 AC. OT AL AREA 0.22 AC. OT AL MORENOUS NA AC. TALERSHED: HIS STE IS LOCATED PARTIALLY IN THE NORTH FORK SAN GABRIEL RIVER MATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER MATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER MATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER WATERSHED' HIS STE IS LOCATED IN THE EDWARDS AQUIFER RECHARGE ZONE. LICDOPL ANI INFORMATION: O PORTION OF THIS TRACT IS LOCATED WITHIN A FLOOD HAZARD AREA AS SHOWN IN THE FLOOD SUBJECT YOU THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CITY OF AUSTIN MUST RELY UPON THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CITY OF AUSTIN MUST RELY UPON THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CITY OF AUSTIN MUST RELY UPON THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CITY OF AUSTIN MUST RELY UPON THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CITY OF AUSTIN MUST RELY UPON THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CITY OF AUSTIN MUST RELY UPON THE CORD DE ADADEQUACY OF HISHER SUBMITATING CONSTRUCTURES CAN BE BUILT WITHIN WATER & WASTEWATER EASEMENTS. NEELSON DIS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY AND ADEQUACY OF HISHER SUBMITAL CODE COMPLIANCE BY ONT THE CORM WATER POLLUTION PREVENTION PLAN (SWPPP) IS REQUIRED TO DE ON INACCORDINALSY ON TOWING STREED TO ON THE COMPLETENESS, ACCURACY AND ADEQUACY OF HISHER SUBMITAL SOLEN RESPONSIBLE FOR THE COMPLETENCE. EXISTING AND PROPOSED DANIANGE AREAS PER SP-#####. ALL RUNOFF FROM PROPOSED PAVEMENT IMFROME PROPOSED PON TO BE CONSTRUCTED WITH ONSITE AN	U WIL
AND USE SUMMARY: ONING: SINGLEFAMILY RURAL (SFR-1-B) - 13.79 AC. UTURE LAND USE CATEGORY: GTIVITY CENTER - 13.79 AC. UTURE LAND USE CATEGORY: GTIVITY CENTER - 13.79 AC. UTURE LAND USE CATEGORY: GTIVITY CENTER - 13.79 AC. ULDNO: IMPERVIOUS AREA ON TAKE 028 AC. ON TAKE 0100 BY ATTIALLY IN THE NORTH FORK SAN GABRIEL RIVER MATERSHED: IN DECATED IN THE EUVARDS AUJURER RECHARGE ZONE. LOODPLAIN INFORMATION: O PORTION OF THIS TRACT IS LOCATED WITHIN A FLOOD HAZARD AREA AS SHOWN N NTEF CHOOD NOURANCE AND MARY AUMARY AUJURON THE ACOUNT OF AUSTIN MUST RELY UPON THE ADEOUACY OF THE WORK OF THE DESIGN ENGINEER. WATER AND WASTEWATER SERVICE WILL BE PROVIDED BY THE CITY OF LEANDER. CONDITIONED UPON ALL FEES THERE ARE NO KNOWN GRITICAL ENVIRONMENTAL FEATURES ON THIS SITE. NO STRUCTURES CAN BE BULLY WITHIN WATER & WASTEWATER EASEMENTS. RELEASE OF THIS APPLICATION DOES NOT CONSTITUE A VERIFICATION OF ALL DATA, INFORMATION AND CALCU RECORD IS SOLEY MESPONSIBLE FOR THE COWPER OF THE RELIMPLAN (CP-23-0021), SIDEWALKS SHALL BE INSTAL LOOD COMPLIANCE BY CITY PRISINEERS. AS PART OF THIS SITE PLAN, THE STORM WATER POLUTION PREVENTION OF ALL DATA, INFORMATION AND CALCU INCOCORRECEWITH MORE 100 ON THE COWER OF THE MELMPLAN (CP-23-0021), SIDEWALKS SHALL BE INSTAL LOOD. THOSE SIDEWALKS NOT ABUITTING A RESIDENTIAL COMMERCIAL OR INDUSTINAL LOT (INCLUMENCE) AND ALL SIDE ON THE SIDE TO WHICH ACCESS IS PROHIBITED. AND ALL SIDEWALKS ON ADURE SIDEWALKS ON A THE STORM WATER POLLOTION DECONSTRUCTED. INCOCORDRACKS WITH MORE 1050. THE COMPARE ON THE ON THE CO	WIL
UTURE LAND USE CATEGORY: CITUITY CENTER-1379 AC OT 1 SR-1-B OT 1 SR-1-B OT 1 SR-1-B OT 1 SR-1-B OT AL AREA 13.75 AC UILDING IMPERVIOUS NA AC OT AL INFRENT NA AC VATERSHED NA AC VATERSHED AND PARTIALLY IN THE NORTH FORK SAN GABRIEL RIVER VATERSHED AND PARTIALLY IN THE SOUTH AND SAN GABRIEL RIVER IN BE LOCOPLAIN INFORMATION: INFORMATION: INFORMATION THIS TRACT IS LOCATED WITHIN A FLOOD HAZARD AREA AS SHOWN IN THE LOOD INSURANCE RATE MAP PANEL #M8491C0275E FOR WILLIAMSON CO., FEECTIVE SEPTIMER 26, 2008. NAL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CARE NO KNOWN CRITICAL ENVIRONMENTAL FEATURES ON THIS SITE. NO STRUCTURES CAN BE BUILT WITHIN WATER & WASTEWATER	WIL
OT 1 SFR-1-B 13.51 AC OW TAKE 0.28 AC OTAL AREA 13.79 AC UILDING IMPERVIOUS NA AC OTAL MERVIOUS NA AC VATERSHED IIIS STETES LOCATED PARTIALLY IN THE NORTH FORK SAN GABRIEL RIVER WATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER WATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER MATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER WATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER WATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER INSTER IS LOCATED IN THE STERE TIS LOCATED WITHIN A FLOOD HAZARD AREA AS SHOWN IN THE FLOOD INSURANCE RATE MAP PANEL #48491C0275E FOR WILLIAMSON CO., FEETAVE SEPTEMBER 26, 2008. INFERAL PLAN NOTES: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THERE ARE NO KNOWN CRITICAL ENVIRONMENTAL FEATURES ON THIS SITE. NO STRUCTURES CAN BE BUILT WITHIN WATER & WASTEWATER EASEMENTS. RELEASE OF THIS APPLICATION DOES NOT CONSTITUTE A VERIFICATION PLAN (SWEPPP) IS REQUIRED TO BE ON IN ACCORDANCE WITH NOTE #10 ON THE COMPLETENESS, ACCURACY AND ADEQUACY OF HISMER SUBMITAL CODE COMPLIANCE BY CITY ENGINEERS. AS PART OF THIS SAPPLICATION DOES NOT CONSTITUTE A VERIFICATION PLAN (SWE	VVIL
OW TAKE 0.28 AC OTAL AREA 13.79 AC UILDING IMPERVIOUS NA AC OTAL IMPERVIOUS NA AC INTERNED: NA AC INS SITE IS LOCATED PARTIALLY IN THE NORTH FORK SAN GABRIEL RIVER WATERSHED' HIS SITE IS LOCATED PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER WATERSHED' HIS SITE IS LOCATED IN THE EDWARDS AQUIFER RECHARGE ZONE. LOOPDLAININFORMATION: IO PORTION OF THIS TRACT IS LOCATED WITHIN A FLOOD HAZARD AREA AS SHOWN IN THE FLOOD INSURANCE RATE MAP PANEL #4849102275E FOR WILLIAMSON CO., FFECTIVE SEPTEMBER 26, 2008. INTHE FLOOD INSURANCE RATE MAP PANEL #4849102275E FOR WILLIAMSON CO., FFECTIVE SEPTEMBER 26, 2008. INTHE CITY OF AUSTIN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER. WATER AND WASTEWATER SERVICE WILL BE PROVIDED BY THE CITY OF LEANDER, CONDITIONED UPON ALL FEES THER CAR NO KNOWN CRITICAL ENVIRONMENTAL FEATURES ON THIS SITE. NO STRUCTURES CAN BE BUILT WITHIN WATER & WASTEWATER EASEMENTS. RELEASE OF THIS SPIELATION DOES NOT CONSTITUTE A VERIFICATION OF ALL DATA, INFORMATION AND CALCURECORD IS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY AND ADEQUACY OF HISHER SUBMITTAL CODE COMPLIANCE BY OTY ENGINEERS. AS PART OF THIS STIE PLAN, THE STORM WATER POLLUTION PREVENTION DIAL SUBVERY. INACCORDANCE WITH MORE AND THE COVER OF THE FRELIM PLAN (CP.23-0021), SIDEWALKS SHALL BE INSTAL LODE ON TAKEN AND THE ADEGUAL OF THIS STREL LOT INFORMATION AND CALCU. INACCORDANCE WITH THOR T	
ULDING IMPERVIOUS NIA AC OTAL IMPERVIOUS NIA AC VATERSHED: INSTICE IS LOCATED PARTIALLY IN THE NORTH FORK SAN GABRIEL RIVER HIS SITE IS LOCATED IN THE EVANDAS AUDIER RECHARGE ZONE. LOODPLAIN INFORMATION: IS PORTION OF THIS TRACT IS LOCATED WITHIN A FLOOD HAZARD AREA AS SHOWN IN THE FLOOD INSURANCE RATE MAP PANEL #4499100275E FOR WILLIAMSON CO., FFECTIVE SEPTEMBER 28, 2008. ENERAL PLAN NOTES: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CLOOD AUSTIN MUST RELY UPON THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CLTY OF AUSTIN MUST RELY UPON THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CLTY OF AUSTIN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER. WATER AND WASTEWATER SERVICE WILL BE PROVIDED BY THE CITY OF LEANDER, CONDITIONED UPON ALL FEES THERE ARE NO KNOWN CRITICAL ENVIRONMENTAL FEATURES ON THIS SITE. NO STRUCTURES CAN BE BUILT WITHIN WATER & WASTEWATER EASEMENTS. RELEASE OF THIS APPLICATION DOES NOT CONSTITUTE A VERIFICATION OF ALL DATA, INFORMATION AND CALCU RECORD IS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY AND ADEQUACY OF HIS/HER SUBMITTAL CODE COMPLIANCE BY CITY ENGINEERS. AS PART OF THIS SITE PLAN, THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IS REQUIRED TO BE ON IN ACCORDANCE WITH NOTE #10 ON THE COVER OF THE PRELIM PLAN (OP.23-0021), SIDEWALKS SHALL DE INSTAL LOOP. THOSE SIDEWALKS NOT ABUTTING A RESIDENTAL, COMMERCIAL OR INDUSTRIAL LOT (SULDING SIDEWALKS ON ART SIDEWALKS ON DOUBLE FRONTAGE LOTS ON THE SIDE TO WHICH ACCESS IS PROHIBITED, AND ALL SIDEWALKS ON ART SIDEWALKS ON DOUBLE FRONTAGE LOTS ON THE SIDE TO WHICH ACCESS IS PROHIBITED, AND ALL SIDEWALKS ON AND SIDE KENNAUGH, PE ISON KENNAUGH, PE ISON KENNAUGH, PE ISON KENNAUGH, PE ISON KENNAUGH, PEN ISON KENNAUGH, PE ISON KENNAUGH, PE ISON KENNAUGH, PE ISON KENNAUGH, PEN ISON KENNAUGH, PE ISON KENNAUGH, PE ISON KENNAUGH, PE ISON KENNAUGH, PEN ISON KENNAUGH, PEN ISON KENNA	
WATERSHED: HIS SITE IS LOCATED PARTIALLY IN THE NORTH FORK SAN GABRIEL RIVER WATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER WATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER WATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER WATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER WATERSHED AND PARTIALLY IN THE SOUTH FORK SAN GABRIEL RIVER UPOPTION OF THIS TRACT IS LOCATED WITHIN A FLOOD HAZARD AREA AS SHOWN IN THE FLOOD INSURANCE RATE MAP PANEL #4849100275E FOR WILLIAMSON CO. FFECTIVE SEPTEMBER 26, 2008. ENERAL PLAN NOTES: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CITY OF AUSTIN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER. WATER AND WASTEWATER SERVICE WILL BE PROVIDED BY THE CITY OF LEANDER, CONDITIONED UPON ALL FESS THERE ARE NO KNOWN CRITICAL ENVIRONMENTAL FEATURES ON THIS SITE. NO STRUCTURES CAN BE BUILT WITHIN WATER & WASTEWATER EASEMENTS. RELEASE OF THIS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY AND ADEQUACY OF HISHER SUBMITTAL LOOP THOSE SIDEWALKS NOT ABUTTING A RESIDENTIAL, COMMERCIAL OR INDUSTRIAL LOT (INCLUDING SIDEWALKS ON THE SITE PLAN, THE STORM WATER POLLUTION PREVENTION PLAN (KP-23-0021), SIDEWALKS SHALL BE INSTAL LOOP, THOSE SIDEWALKS NOT ABUTTING A RESIDENTIAL, COMMERCIAL OR INDUSTRIAL LOT (INCLUDING SIDEWALKS ON ARTIS	
LOODPLAIN INFORMATION: (D'ORDINON OF THIS TRACT IS LOCATED WITHIN A FLOOD HAZARD AREA AS SHOWN IN THE FLOOD INSURANCE RATE MAP PANEL ##84910275E FOR WILLIAMSON CO., FFECTIVE SEPTEMBER 26, 2008. ENERAL PLAN NOTES: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CITY OF AUSTIN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER. WATER AND WASTEWATER SERVICE WILL BE PROVIDED BY THE CITY OF LEANDER, CONDITIONED UPON ALL FEES THERE ARE NO KNOWN CRITICAL ENVIRONMENTAL FEATURES ON THIS SITE. NO STRUCTURES CAN BE BUILT WITHIN WATER & WASTEWATER EASEMENTS. RELEASE OF THIS APPLICATION DOES NOT CONSTITUTE A VERIFICATION OF ALL DATA, INFORMATION AND CALCU RECORD IS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY AND ADEQUACY OF HIS/HER SUBMITTAL CODE COMPLIANCE BY CITY ENGINEERS. AS PART OF THIS SITE PLAN, THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IS REQUIRED TO BE ON IN ACCORDANCE WITH NOTE #10 ON THE COVER OF THE PRELIM PLAN (CP-23-0021), SIDEWALKS SHALL BE INSTAL LOOP. THOSE SIDEWALKS NOT ABUTTING A RESIDENTIAL, COMMERCIAL OR INDUSTRIAL OT (INCLUDING SIDEWA SCHOOLS, CHURCHES, PARK LOTS, DETENTION LOTS, LANDSCAPE LOTS, OR SIMLAR LOTS), SIDEWALKS ON ART SIDEWALKS ON DOUBLE FRONTAGE LOTS ON THE SIDE TO WHICH ACCESS IS PROHIBITED, AND ALL SIDEWALKS ON ADJOINING STREWY EXISTING AND PROPOSED DRAINAGE AREAS PER SP.## ###. ALL RUNOFF FROM PROPOSED PAVEMENT IMPROVE PROPOSED POND TO BE CONSTRUCTED WITH ONSITE AND OFFSIDE IMPROVEMENTS WITH SP.##### AND PICP.## SIDEWALKS ON DOUBLE FRONTAGE LOTS ON THE SIDE TO WHICH ACCESS IS PROHIBITED, AND ALL SIDEWALKS O ADJOINING STREWY SIDEWALKS ON ADOLON IV, SUITE 200 STIN, TX 78759 (512) 454-8711 SIDEMERNAUCH, P.E. 1302, SUITE 200 AUSTIN, TX 78759 (512) 454-8711 SIDEMERNAUCH@KIMLEY-HORN.COM 2) 782-0614 SIDEWENNAUCH@KIMLEY-HORN.COM 2) 782-0614 SIDEWENNAUCH@KIMLEY-HORN.COM 2) 782-0614 SIDEWENNAUCH@KIMLEY-HORN.COM 2) 782-0614 SIDEWENNAUCH@KIMLEY-HORN.COM 2) 782-0614 SIDEWENNAUCH@KIMLE	
ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE REGISTERED PROFESSIONAL EN THE CITY OF AUSTIN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER. WATER AND WASTEWATER SERVICE WILL BE PROVIDED BY THE CITY OF LEANDER, CONDITIONED UPON ALL FEES THERE ARE NO KNOWN CRITICAL ENVIRONMENTAL FEATURES ON THIS SITE. NO STRUCTURES CAN BE BUILT WITHIN WATER & WASTEWATER EASEMENTS. RELEASE OF THIS APPLICATION DOES NOT CONSTITUTE A VERIFICATION OF ALL DATA, INFORMATION AND CALCU RECORD IS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY AND ADEQUACY OF HIS/HER SUBMITTAL CODE COMPLIANCE BY CITY ENGINEERS. AS PART OF THIS SITE PLAN, THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IS REQUIRED TO BE ON IN ACCORDANCE WITH NOTE #10 ON THE COVER OF THE PRELIM PLAN (CP-23-0021), SIDEWALKS SHALL BE INSTAL LOOP. THOSE SIDEWALKS NOT ABUTTING A RESIDENTIAL, COMMERCIAL OR INDUSTRIAL LOT (INCLUDING SIDEWA SCHOOLS, CHURCHES, PARK LOTS, DETENTION LOTS, LANDSCAPE LOTS, OR SIMILAR LOTS), SIDEWALKS ON ARTI SIDEWALKS ON DOUBLE FRONTAGE LOTS ON THE SIDE TO WHICH ACCESS IS PROHIBITED, AND ALL SIDEWALKS ON EXISTING AND PROPOSED DRAINAGE AREAS PER SP-#####. ALL RUNOFF FROM PROPOSED PAVEMENT IMPROVE PROPOSED POND TO BE CONSTRUCTED. EXISTING AND PROPOSED DRAINAGE AREAS PER SP-#####. ALL RUNOFF FROM PROPOSED PAVEMENT IMPROVE PROPOSED POND TO BE CONSTRUCTED WITH ONSITE AND OFFSIDE IMPROVEMENTS WITH SP-###### AND PICP-## CONCURRENTLY. SIGNERS: DIECT AGENT: ISON KENNANJGH, P.E. IJOL Y LUE RO, AVALON IV, SUITE 200 ISON, KENNANJGH, P.E. IJOL Y LUE RO, AVALON IV, SUITE 200 ISON, KENNANJGH, P.E. IJOL Y LUE RO, AVALON IV, SUITE 200 ISON, KENNANJGH, P.E. IJOL Y LUE RO, AVALON IV, SUITE 200 ISON, KENNANJGH, P.E. IJOL Y LUE RO, AVALON IV, SUITE 200 ISON, KENNANJGH, P.E. IJOL Y LUE RO, AVALON IV, SUITE 200 ISON, KENNANJGH, P.E. IJOL Y LUE RO, AVALON IV, SUITE 200 ISON, KENNANJGH, P.E. IJOL Y LUE RO, AVALON IV, SUITE 200 ISON, KENNANJGH, P.E. IJOL Y LUE RO, AVALON IV, SUITE 200 ISON, KENNANJG	
THE CITY OF AUSTIN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER. WATER AND WASTEWATER SERVICE WILL BE PROVIDED BY THE CITY OF LEANDER, CONDITIONED UPON ALL FEE: THERE ARE NO KNOWN CRITICAL ENVIRONMENTAL FEATURES ON THIS SITE. NO STRUCTURES CAN BE BUILT WITHIN WATER & WASTEWATER EASEMENTS. RELEASE OF THIS APPLICATION DOES NOT CONSTITUTE A VERIFICATION OF ALL DATA, INFORMATION AND CALCU RECORD IS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY AND ADEQUACY OF HIS/HER SUBMITTAL CODE COMPLIANCE BY CITY ENGINEERS. AS PART OF THIS SITE PLAN, THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IS REQUIRED TO BE ON IN ACCORDANCE WITH NOTE #10 ON THE COVER OF THE PRELIM PLAN (CP-23-0021), SIDEWALKS SHALL BE INSTAL LOOP. THOSE SIDEWALKS NOT ABUTTING A RESIDENTIAL, COMMERCIAL OR INDUSTRIAL LOT (INCLUDING SIDEWA SCHOOLS, CHURCHES, PARK LOTS, DETENTION LOTS, LANDSCAPE LOTS, OR SIMILAR LOTS), SIDEWALKS ON ARTI SIDEWALKS ON DOUBLE FRONTAGE LOTS ON THE SIDE TO WHICH ACCESS IS PROHIBITED, AND ALL SIDEWALKS ON ADJOINING STREET IS CONSTRUCTED. EXISTING AND PROPOSED DRAINAGE AREAS PER SP-#####. ALL RUNOFF FROM PROPOSED PAVEMENT IMPROVE PROPOSED POND TO BE CONSTRUCTED WITH ONSITE AND OFFSIDE IMPROVEMENTS WITH SP-##### AND PICP-## CONCURRENTLY. SIGNERS: <u>VECT AGENT:</u> SIGN KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 TIM, TX 78759 JONK KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 TIM, TX 78759 JONK KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 TIM, TX 78759 JONK KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 TIM, TX 78759 JONK KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 TIM, TX 78759 JONK KENNAUGH (KIMLEY-HORN.COM) 2) 782-0614 SINEER: VECT AGENT: SINEER: VALOR TEXAS EDUCATION FOR TEXAS AND TEXAS	NEER WHO PREPARED THEM. IN REVIEWING THESE P
THERE ARE NO KNOWN CRITICAL ENVIRONMENTAL FEATURES ON THIS SITE. NO STRUCTURES CAN BE BUILT WITHIN WATER & WASTEWATER EASEMENTS. RELEASE OF THIS APPLICATION DOES NOT CONSTITUTE A VERIFICATION OF ALL DATA, INFORMATION AND CALCL RECORD IS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY AND ADEQUACY OF HIS/HER SUBMITTAL CODE COMPLIANCE BY CITY ENGINEERS. AS PART OF THIS SITE PLAN, THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IS REQUIRED TO BE ON IN ACCORDANCE WITH NOTE #10 ON THE COVER OF THE PRELIM PLAN (CP-23-0021), SIDEWALKS SHALL BE INSTAL LOOP. THOSE SIDEWALKS NOT ABUTTING A RESIDENTIAL, COMMERCIAL OR INDUSTRIAL LOT (INCLUDING SIDEWY SCHOOLS, CHURCHES, PARK LOTS, DETENTION LOTS, LANDSCAPE LOTS, OR SIMILAR LOTS), SIDEWALKS ON ART SIDEWALKS ON DOUBLE FRONTAGE LOTS ON THE SIDE TO WHICH ACCESS IS PROHIBITED, AND ALL SIDEWALKS ON ADJOINING STREET IS CONSTRUCTED. EXISTING AND PROPOSED DRAINAGE AREAS PER SP-##-###. ALL RUNOFF FROM PROPOSED PAVEMENT IMPROVE PROPOSED POND TO BE CONSTRUCTED WITH ONSITE AND OFFSIDE IMPROVEMENTS WITH SP-##-### AND PICP-## CONCURRENTLY. SIGDNEENSI DUECT AGENT: ISON KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 STIN, TX 78759 SION KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 AUSTIN, TX 78759 CONCURRENTLY. SIGNEENSI DISON KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 AUSTIN, TX 78759 CONCURRENTLY. SIGNEENSI DISON KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 AUSTIN, TX 78759 CONCURRENTLY. SIGNEENSI DISON KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 AUSTIN, TX 78759 CONCURRENTLY. SIGNEENSI DISON KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 AUSTIN, TX 78759 CONCURRENTLY. SIGNEENSI DISON KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 AUSTIN, TX 78759 CONCURRENTLY. CONCURRENTLY. CONCURRENTLY. DISON KENNAUGH, P.E. 1 JOLLYVILLE RD, AVALON IV, SUITE 200 AUSTIN, TX 78759 CONCURRENTLY. CONCURRENTLY. CONCURRENTLY. CONCURRENTLY. CONCURRENTLY. CONCURRENTLY. CONCURRENTLY. CONCURRENTLY.	AND CHARGES ARE PAID.
NO STRUCTURES CAN BE BUILT WITHIN WATER & WASTEWATER EASEMENTS. RELEASE OF THIS APPLICATION DOES NOT CONSTITUTE A VERIFICATION OF ALL DATA, INFORMATION AND CALCL RECORD IS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY AND ADEQUACY OF HIS/HER SUBMITTAI CODE COMPLIANCE BY CITY ENGINEERS. AS PART OF THIS SITE PLAN, THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IS REQUIRED TO BE ON IN ACCORDANCE WITH NOTE #10 ON THE COVER OF THE PRELIM PLAN (CP-23-0021), SIDEWALKS SHALL BE INSTAL LOOP. THOSE SIDEWALKS NOT ABUTTING A RESIDENTIAL, COMMERCIAL OR INDUSTRIAL LOT (INCLUDING SIDEW/ SCHOOLS, CHURCHES, PARK LOTS, DETENTION LOTS, LANDSCAPE LOTS, OR SIMILAR LOTS), SIDEWALKS ON ARTIT SIDEWALKS ON DOUBLE FRONTAGE LOTS ON THE SIDE TO WHICH ACCESS IS PROHIBITED, AND ALL SIDEWALKS ON ADJOINING STREET IS CONSTRUCTED. EXISTING AND PROPOSED DRAINAGE AREAS PER SP-#####. ALL RUNOFF FROM PROPOSED PAVEMENT IMPROVE PROPOSED POND TO BE CONSTRUCTED WITH ONSITE AND OFFSIDE IMPROVEMENTS WITH SP-##-### AND PICP-## CONCURRENTLY. SIGNERS: DIECT AGENT: JSON KENNAUGH, P.E. 14 JOLLYVILLE RD, AVALON IV, SUITE 200 TIN, TX 78759 JSON, KENNAUGH@KIMLEY-HORN.COM 2) 782-0614 SINCER: DIECT AGENT: JSONEENNAUGH@KIMLEY-HORN.COM 2) 782-0614 SINCER: COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVELOPE COMMER/DEVEL	
RECORD IS SOLELY RESPONSIBLE FOR THE COMPLETENESS, ACCURACY AND ADEQUACY OF HIS/HER SUBMITTAI CODE COMPLIANCE BY CITY ENGINEERS. AS PART OF THIS SITE PLAN, THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IS REQUIRED TO BE ON IN ACCORDANCE WITH NOTE #10 ON THE COVER OF THE PRELIM PLAN (CP-23-0021), SIDEWALKS SHALL BE INSTAL LOOP. THOSE SIDEWALKS NOT ABUTTING A RESIDENTIAL, COMMERCIAL OR INDUSTRIAL LOT (INCLUDING SIDEW/ SCHOOLS, CHURCHES, PARK LOTS, DETENTION LOTS, LANDSCAPE LOTS, OR SIMILAR LOTS), SIDEWALKS ON ARTI SIDEWALKS ON DOUBLE FRONTAGE LOTS ON THE SIDE TO WHICH ACCESS IS PROHIBITED, AND ALL SIDEWALKS ON ADJOINING STREET IS CONSTRUCTED. EXISTING AND PROPOSED DRAINAGE AREAS PER SP.##.###. ALL RUNOFF FROM PROPOSED PAVEMENT IMPROVE PROPOSED POND TO BE CONSTRUCTED WITH ONSITE AND OFFSIDE IMPROVEMENTS WITH SP.##.### AND PICP.## CONCURRENTLY. SIGNERS: DIECT AGENT: JSON KENNAUGH, P.E. JAOLYVILLE RD, AVALON IV, SUITE 200 AUSTIN, TX 78759 JISON,KENNAUGH, P.E. JSON,KENNAUGH, P.E. JOSON,KENNAUGH, P.E. JO	ATIONS SUPPLIED BY THE APPLICANT. THE ENGINEER
AS PART OF THIS SITE PLAN, THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IS REQUIRED TO BE ON IN ACCORDANCE WITH NOTE #10 ON THE COVER OF THE PRELIM PLAN (CP-23-0021), SIDEWALKS SHALL BE INSTAL LOOP. THOSE SIDEWALKS NOT ABUTTING A RESIDENTIAL, COMMERCIAL OR INDUSTRIAL LOT (INCLUDING SIDEW/ SCHOOLS, CHURCHES, PARK LOTS, DETENTION LOTS, LANDSCAPE LOTS, OR SIMILAR LOTS), SIDEWALKS ON ARTI SIDEWALKS ON DOUBLE FRONTAGE LOTS ON THE SIDE TO WHICH ACCESS IS PROHIBITED, AND ALL SIDEWALKS (ADJOINING STREET IS CONSTRUCTED. EXISTING AND PROPOSED DRAINAGE AREAS PER SP.##.###. ALL RUNOFF FROM PROPOSED PAVEMENT IMPROVE PROPOSED POND TO BE CONSTRUCTED WITH ONSITE AND OFFSIDE IMPROVEMENTS WITH SP.##.### AND PICP.# CONCURRENTLY. ESIGNERS: JECT AGENT: JSON KENNAUGH, P.E. 14 JOLLYVILLE RD, AVALON IV, SUITE 200 3TIN, TX 78759 JSON,KENNAUGH,@KIMLEY-HORN.COM 2) 782-0614 SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER:	WHETHER OR NOT THE APPLICATION IS REVIEWED FO
EXISTING AND PROPOSED DRAINAGE AREAS PER SP-##-###. ALL RUNOFF FROM PROPOSED PAVEMENT IMPROVE PROPOSED POND TO BE CONSTRUCTED WITH ONSITE AND OFFSIDE IMPROVEMENTS WITH SP-##-### AND PICP-# CONCURRENTLY. SIGNERS: DJECT AGENT: JSON KENNAUGH, P.E. 14 JOLLYVILLE RD, AVALON IV, SUITE 200 STIN, TX 78759 JSON KENNAUGH@KIMLEY-HORN.COM 2) 782-0614 SINEER: SIGNERS: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINE	EITE AT ALL TIMES. ED ON THE SIBDIVISION SIDE OF CR 267 AND KAUFFM, KS ALONG STREET FRONTAGES OF LOTS PROPOSED RIAL STREETS TO WHICH ACCESS IS PROHIBITED, I SAFE SCHOOL ROUTES SHALL BE INSTALLED WHEN
DJECT AGENT: JSON KENNAUGH, P.E. 14 JOLLYVILLE RD, AVALON IV, SUITE 200 STIN, TX 78759 JSON.KENNAUGH@KIMLEY-HORN.COM 2) 782-0614 SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SINEER: SIN	IENT IN THIS PICP IS BEING OVERDETAINED WITH THE ### AND SHALL BE BID AND CONSTRUCTED
GINEER: CINCON HORN OWNER/DEVELOPE OWNER: VALOR TEXAS EDUCATION FOR	
Similed When the second secon	
4 JOLLYVILLE ROAD, AVALLON IV, SUITE 300 Tel. No. (512) 418-1771 220 FOREMOST DR TIN, TEXAS 78759 Fax No. (512) 418-1791 AUSTIN, TX 78745 TIFICATE OF REGISTRATION #928 (214) 514-3356	<u>\:</u>
	LEVELOPER: JNDATION PMSI JASON ORIOL 1822 W BREAKER LANE, #81734 AUSTIN, TX 78708 JORIOL@PMSITX.COM
JISION # DESCRIPTION	DEVELOPER: JNDATION PMSI JASON ORIOL 1822 W BREAKER LANE, #81734 AUSTIN, TX 78708 JORIOL@PMSITX.COM
	DEVELOPER: JNDATION PMSI JASON ORIOL 1822 W BREAKER LANE, #81734 AUSTIN, TX 78708 JORIOL@PMSITX.COM
	X: DEVELOPER: JNDATION PMSI JASON ORIOL 1822 W BREAKER LANE, #81734 AUSTIN, TX 78708 JORIOL@PMSITX.COM CITY OF LEANDER APPROVAL
	Lindation DEVELOPER: PMSI JASON ORIOL 1822 W BREAKER LANE, #81734 AUSTIN, TX 78708 JORIOL@PMSITX.COM CITY OF LEANDER APPROVAL

LOR LEANDER **BLIC IMPROVEMENT**

INTRUCTION PLANS DJECT #23-PICP-### **B KAUFFMAN LOOP** ITY OF LEANDER IAMSON COUNTY, TX

WILLIAMSON COUNTY **CITY OF LEANDER LIMITS** CITY OF LEANDER ETJ PROJECT LOCATION

VICINITY MAP SCALE: 1" = 2,000' NOVEMBER 2023

SHEET INDE

Sheet Number	Sheet Title			
1	COVER SHEET			
2	CITY OF LEANDER GENERAL NOTES			
3	KH GENERAL NOTES			
4	TCEQ GENERAL NOTES			
5	FINAL PLAT (SHEET 1 OF 2)			
6	FINAL PLAT (SHEET 2 OF 2)			
7	APPROVED PRELIMINARY PLAT			
8	EXISTING CONDITIONS AND DEMOLITION PLAN			
9	EROSION CONTROL PLAN			
10	REVEGETATION PLAN			
11	EROSION CONTROL AND REVEGETATION DETAILS			
12	GRADING PLAN			
13	EXISTING DRAINAGE AREA MAP			
14	PROPOSED DRAINAGE AREA MAP			
15	PAVING, SIGNAGE & STRIPING PLAN			
16	OVERALL UTILITY PLAN			
17	WATER PLAN & PROFILE - WL-A STA 1+00 - 10+50			
18	WATER PLAN & PROFILE - WL-A STA 10+50 - END			
19	WASTEWATER PLAN & PROFILE - WWL-A STA 1+00 - 10+50			
20	WASTEWATER PLAN & PROFILE - WWL-A STA 10+50 - 21+00			
21	WASTEWATER PLAN & PROFILE - WWL-A STA 21+00 - END			
22	OVERALL WATER QUALITY PLAN			
23	TCEQ CALCS			
24	PAVING DETAILS (SHEET 1 OF 2)			
25	PAVING DETAILS (SHEET 2 OF 2)			
26	WATER DETAILS			
27	WASTEWATER DETAILS			

WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT PRIOR TO CONSTRUCTION

 $\land \land \land \land \land$

BENCHMARKS ARE BASED ON NAD83

BM #11: SET MAGNETIC NAIL (TRAVIS)

BM #10: SIX COTTON SPINDLE GRID NORTH: 10,203,075.39 GRID EAST: 3,082,766.80

GRID NORTH: 10,203,986.98

GRID EAST: 3,082,429.05

1035.47

BENCHMARKS



Õ CIVIL

SHEET NUMBER

1 of 27
GENERAL NOTES FOR SUBDIVISIONS AND SITE DEVELOPMENT PLANS REVISED March 27, 2023 CITY CONTACTS: ENGINEERING MAIN LINE: 512-528-2721 PLANNING DEPARTMENT: 512-528-2750 PUBLIC WORKS MAIN LINE: 512-259-2640 STORMWATER INSPECTIONS: 512-285-0055 UTILITIES MAIN LINE: 512-259-1142 UTILITIES ON-CALL: 512-690-4760 GENERAL: 1. CONTRACTORS SHALL HAVE AN APPROVED SET OF PLANS WITH APPROVED REVISIONS ON SITE AT ALL TIMES. FAILURE TO HAVE APPROVED PLANS ON SITE MAY RESULT IN ISSUANCE OF WORK STOPPAGE 2. CONTACT 811 SYSTEM FOR EXISTING WATER AND WASTEWATER LOCATIONS 48 HOURS PRIOR TO CONSTRUCTION a. **REFRESH ALL LOCATES BEFORE 14 DAYS** – LOCATE REFRESH REQUESTS MUST INCLUDE A COPY OF YOUR 811 TICKET. TEXAS PIPELINE DAMAGE PREVENTION LAWS REQUIRE THAT A LOCATE REFRESH REQUEST BE SUBMITTED BEFORE 14 DAYS, OR IF LOCATION MARKERS ARE NO LONGER VISIBLE **b. REPORT PIPELINE DAMAGE IMMEDIATELY** – IF YOU WITNESS OR EXPERIENCE PIPELINE EXCAVATION DAMAGE, PLEASE CONTACT THE CITY OF LEANDER BY PHONE AT 512-259-2640. 3. THE CONTRACTOR SHALL CONTACT THE CITY INSPECTOR 48 HOURS BEFORE: a. BEGINNING EACH PHASE OF CONSTRUCTION. CONTACT ASSIGNED CITY INSPECTOR. b. ANY TESTING. CONTRACTOR SHALL PROVIDE QUALITY TESTING FOR ALL INFRASTRUCTURES TO BE ACCEPTED AND MAINTAINED BY THE CITY OF LEANDER AFTER COMPLETION c. PROOF ROLLING SUB-GRADE AND EVERY LIFT OF ROADWAY EMBANKMENT, IN-PLACE DENSITY TESTING OF EVERY BASE COURSE, AND ASPHALT CORES. ALL OF THIS TESTING MUST BE WITNESSED BY A CITY OF LEANDER REPRESENTATIVE. d. CONNECTING TO THE EXISTING WATER LINES. e. THE INSTALLATION OF ANY DRAINAGE FACILITY WITHIN A DRAINAGE EASEMENT OR STREET ROW. THE METHOD OF PLACEMENT AND COMPACTION OF BACKFILL IN THE CITY'S ROW MUST BE APPROVED PRIOR TO THE START OF BACKFILL OPERATIONS. 4. ALL RESPONSIBILITILY FOR THE ACCURACY OF THESE PLANS REMAINS WITH THE ENGINEER OF RECORD WHO PREPARED THEM. IN REVIEWING THESE PLANS, THE CITY MUST RELY ON THE ADEQUACY OF THE WORK OF THE ENGINEER OF RECORD. 5. EXCESS SOIL SHALL BE REMOVED AT THE CONTRACTOR'S EXPENSE. NOTIFY THE CITY OF LEANDER IF THE DISPOSAL SITE IS INSIDE THE CITY'S JURISDICTIONAL BOUNDARIES. 6. BURNING IS PROHIBITED. 7. NO WORK IS TO BE PERFORMED BETWEEN THE HOURS OF 9:00 P.M. AND 7:00 A.M. OR WEEKENDS. THE CITY INSPECTOR RESERVES THE RIGHT TO REQUIRE THE CONTRACTOR TO UNCOVER ALL WORK PERFORMED WITHOUT INSPECTION. 8. CONTACT THE CITY INSPECTOR 4 DAYS PRIOR TO WORK FOR APPROVAL TO SCHEDULE ANY INSPECTIONS ON WEEKENDS OR CITY HOLIDAYS. 9. NO BLASTING IS ALLOWED. 10. ANY CHANGES OR REVISIONS TO THESE PLANS MUST FIRST BE SUBMITTED TO THE CITY BY THE DESIGN ENGINEER FOR REVIEW AND WRITTEN APPROVAL PRIOR TO CONSTRUCTION OF THE REVISION. ALL CHANGES AND REVISIONS SHALL USE REVISION CLOUDS TO HIGHLIGHT ALL REVISIONS AND CHANGES WITH EACH SUBMITTAL. REVISION TRIANGLE MARKERS AND NUMBERS SHALL BE USED TO MARK REVISIONS. ALL CLOUDS AND TRIANGLE MARKERS FROM PREVIOUS REVISIONS MUST BE REMOVED. REVISION INFORMATION SHALL BE UPDATED ON COVER SHEET AND AFFECTED PLAN SHEET TITLE BLOCK. 11. THE CONTRACTOR AND ENGINEER SHALL KEEP ACCURATE RECORDS OF ALL CONSTRUCTION THAT DEVIATES FROM THE PLANS. THE ENGINEER SHALL FURNISH THE CITY OF LEANDER ACCURATE "RECORD DRAWINGS" FOLLOWING THE COMPLETION OF ALL CONSTRUCTION THESE "RECORD DRAWINGS" SHALL MEET THE SATISFACTION OF THE ENGINEERING DEPARTMENTS PRIOR TO FINAL ACCEPTANCE. 12. THE CONTRACTOR WILL REIMBURSE THE CITY FOR ALL REPAIR AND/OR COST INCURRED AS A RESULT OF ANY DAMAGE TO ANY PUBLIC INFRASTRUCTURE WITHIN CITY EASEMENT OR PUBLIC RIGHT-OF-WAY, REGARDLESS OF THESE PLANS. 13. WHEN CONSTRUCTION IS BEING CARRIED OUT WITHIN EASEMENTS, THE CONTRACTOR SHALL CONFINE HIS WORK TO WITHIN THE PERMANENT AND TEMPORARY EASEMENTS. PRIOR TO ACCEPTANCE, THE CONTRACTOR SHALL BE RESPONSIBLE FOR REMOVING ALL TRASH AND DEBRIS WITHIN THE PERMANENT EASEMENTS. CLEANUP SHALL BE TO THE SATISFACTION OF THE ENGINEER OF RECORD AND CITY. 14. CONTRACTOR TO LOCATE, PROTECT, AND MAINTAIN BENCHMARKS, MONUMENTS, CONTROL POINTS AND PROJECT ENGINEERING REFERENCE POINTS. RE-ESTABLISH DISTURBED OR DESTROYED ITEMS BY REGISTERED PROFESSIONAL LAND SURVEYOR IN THE STATE OF TEXAS, AT NO ADDITIONAL COST TO THE PROPERTY OWNER. 15. ALL CONSTRUCTION OPERATIONS SHALL BE ACCOMPLISHED IN ACCORDANCE WITH APPLICABLE REGULATIONS OF THE U.S. OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION (OSHA). OSHA STANDARDS MAY BE PURCHASED FROM THE GOVERNMENT PRINTING OFFICE; INFORMATION AND RELATED REFERENCE MATERIALS MAY BE PURCHASED FROM OSHA, 1033 LA POSADA DR. SUITE 375, AUSTIN, TEXAS 78752-3832. 16. ALL MANHOLE FRAMES/COVERS AND WATER VALVE/METER BOXES MUST BE ADJUSTED TO FINISHED GRADE AT THE OWNER'S EXPENSE BY THE CONTRACTOR FOR CITY CONSTRUCTION INSPECTOR INSPECTION. ALL UTILITY ADJUSTMENTS SHALL BE COMPLETED PRIOR TO FINAL PAVING. CONTRACTOR SHALL BACKFILL AROUND MANHOLES AND VALVE BOXES WITH CLASS A CONCRETE. 17. ALL MATERIALS AND CONSTRUCTION PROCEDURES WITHIN THE SCOPE OF THIS CONTRACT WHERE NOT SPECIFICALLY COVERED IN THE PROJECT SPECIFICATIONS SHALL CONFORM TO ALL CITY OF LEANDER DETAILS AND CITY OF AUSTIN STANDARD SPECIFICATIONS. 18. PROJECT SPECIFICATIONS TAKE PRECEDENCE OVER PLANS AND SPECIAL CONDITIONS GOVERN OVER TECHNICAL SPECIFICATIONS. 19. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ACQUIRING ALL PERMITS, TESTS, APPROVALS AND ACCEPTANCES REQUIRED TO COMPLETE CONSTRUCTION OF THIS PROJECT. 20. THE CONTRACTOR MUST OBTAIN A CONSTRUCTION WATER METER FOR ALL WATER USED DURING CONSTRUCTION. A COPY OF THIS PERMIT MUST BE CARRIED AT ALL TIMES BY ALL WHO USE WATER. 21. THE CONTRACTOR SHALL BE RESPONSIBLE FOR KEEPING ROADS AND DRIVES ADJACENT TO AND NEAR THE SITE FREE FROM SOIL, SEDIMENT AND DEBRIS. CONTRACTOR WILL NOT REMOVE SOIL, SEDIMENT OR DEBRIS FROM ANY AREA OR VEHICLE BY MEANS OF WATER. ONLY SHOVELING AND SWEEPING WILL BE ALLOWED. THE CONTRACTOR WILL BE RESPONSIBLE FOR DUST CONTROL FROM THE SITE. THE CONTRACTOR SHALL KEEP THE SITE AREA CLEAN AND MAINTAINED AT ALL TIMES, TO THE SATISFACTION OF THE CITY. THE SUBDIVISION (OR SITE) WILL NOT BE ACCEPTED (OR CERTIFICATE OF OCCUPANCY ISSUED) UNTIL THE SITE HAS BEEN CLEANED TO THE SATISIFACTION OF THE CITY. 22. TREES IN EXISTING ROW SHOULD BE PROTECTED OR NOTED IN THE PLANS TO BE REMOVED.

CONSTRUCTION SEQUENCE NOTES NOTE: BELOW IS GENERAL SEQUENCE OF CONSTRUCTION. THE ENGINEER OF RECORD SHALL UPDATE

BELOW WITH NOTES SPECIFIC TO THE PROJECT.

- REACH OUT TO THE CITY FOR PRE-CONSTRUCTION MEETING AND CONSTRUCTION PERMIT.
 SET-UP E/S CONTROLS AND TREE PROTECTION AND REACH OUT TO CITY FOR INSPECTION.
- 3. SET UP TEMPORARY TRAFFIC CONTROLS.
- 4. CONSTRUCT THE DRAINAGE PONDS AND STORM WATER FEATURES.
- 5. START UTILITY, ROAD, GRADING, FRANCHISE UTILITY AND ALL NECESSARY INFRASTRUCTURE CONSTRUCTION. [NOTE: PLEASE UPDATE AS PER THE PROJECT]
- REQUEST FINAL WALKTHROUGH AND CONDUCT WALKTHROUGH WITH ENGINEER OF RECORD AND CITY DEPARTMENT.
- 7. ENGINEER OF RECORD IS RESPONSIBLE TO PREPARE AND SUBMIT CLOSEOUT DOCUMENTS FOR PROJECT CLOSEOUT.

EROSION CONTROL NOTES

- 1. THE CONTRACTOR IS REQUIRED TO INSPECT THE CONTROLS AND FENCES AT WEEKLY INTERVALS AND AFTER SIGNIFICANT RAINFALL EVENTS TO ENSURE THAT THEY ARE FUNCTIONING PROPERLY. THE CONTRACTOR IS RESPONSIBLE FOR MAINTENANCE OF CONTROLS AND FENCES AND SHALL IMMEDIATELY MAKE ANY NECESSARY REPAIRS TO DAMAGED AREAS. SILT
- ACCUMULATION AT CONTROLS MUST BE REMOVED WHEN THE DEPTH REACHES SIX (6) INCHES. 2. THE TEMPORARY SPOILS DISPOSAL SITE IS TO BE SHOWN IN THE EROSION CONTROL MAP.
- 3. ANY ON-SITE SPOILS DISPOSAL SHALL BE REMOVED PRIOR TO ACCEPTANCE UNLESS SPECIFICALLY SHOWN ON THE PLANS. THE DEPTH OF SPOIL SHALL NOT EXCEED 10 FEET IN ANY AREA.
- 4. ALL AREAS DISTURBED OR EXPOSED DURING CONSTRUCTION SHALL BE RESTORED WITH A MINIMUM OF 6 INCHES OF TOPSOIL AND COMPOST BLEND. TOPSOIL ON SINGLE FAMILY LOTS MAY BE INSTALLED WITH HOME CONSTRUCTION. THE TOPSOIL AND COMPOST BLEND SHALL CONSIST OF 75% TOPSOIL AND 25% COMPOST.
- 5. SEEDING FOR REESTABLISHING VEGETATION SHALL COMPLY WITH THE AUSTIN GROW GREEN GUIDE OR WILLIAMSON COUNTY'S PROTOCOL FOR SUSTAINABLE ROADSIDES (SPEC 164--WC001
- SEEDING FOR EROSION CONTROL). RESEEDING VARIETIES OF BERMUDA SHALL NOT BE USED.STABILIZED CONSTRUCTION ENTRANCE IS REQUIRED AT ALL POINTS WHERE CONSTRUCTION
- TRAFFIC IS EXITING THE PROJECT ONTO EXISTING PAVEMENT. LINEAR CONSTRUCTION PROJECTS MAY REQUIRE SPECIAL CONSIDERATION. ROADWAYS SHALL REMAIN CLEAR OF SILT AND MUD.7. TEMPORARY STOP SIGNS SHOULD BE INSTALLED AT ALL CONSTRUCTION ENTRANCES WHERE A
- STOP CONDITION DOES NOT ALREADY EXIST.
 8. IN THE EVENT OF INCLEMENT WEATHER THAT MAY RESULT IN A FLOODING SITUATION, THE CONTRACTOR SHALL REMOVE INLET PROTECTION MEASURES UNTIL SUCH TIME AS THE WEATHER EVENT HAS PASSED.

WATER AND WASTEWATER NOTES

- WATER AND WASTEWATER GENERAL NOTES
- ALL NEWLY INSTALLED PIPES AND RELATED PRODUCTS MUST CONFORM TO AMERICAN NATIONAL STANDARDS INSTITUTE/NATIONAL SANITATION FOUNDATION (ANSI/NSF) STANDARD 61 AND MUST BE CERTIFIED BY AND ORGANIZATION ACCREDITED BY ANSI.
- ALL WATER SERVICE, WASTEWATER SERVICE AND VALVE LOCATIONS SHALL BE APPROPRIATELY STAMPED AS FOLLOWS:
 - WATER SERVICE "W" ON TOP OF CURB
 - WASTEWATER SERVICE "S" ON TOP OF CURB
 - VALVE "V" ON TOP OF CURB
- 3. OPEN UTILITIES SHALL NOT BE PERMITTED ACROSS THE EXISTING PAVED SURFACES. WATER AND WASTEWATER LINES ACROSS THE EXISTING PAVED SURFACES SHALL BE BORED AND INSTALLED IN STEEL ENCASEMENT PIPES. BELL RESTRAINTS SHALL BE PROVIDED AT JOINTS.
- INTERIOR SURFACES OF ALL DUCTILE IRON POTABLE OR RECLAIMED WATER PIPE SHALL BE CEMENT-MORTAR LINED AND SEAL COATED AS REQUIRED BY AWWA C104.
- 5. SAND, AS DESCRIBED IN AUSTIN SPECIFICATION ITEM 510 PIPE, SHALL NOT BE USED AS BEDDING FOR WATER AND WASTEWATER LINES. ACCEPTABLE BEDDING MATERIALS ARE PIPE BEDDING STONE, PEA GRAVEL AND IN LIEU OF SAND, A NATURALLY OCCURRING OR MANUFACTURED STONE MATERIAL CONFORMING TO ASTM C33 FOR STONE QUALITY AND MEETING THE FOLLOWING GRADATION SPECIFICATION:

SIEVE SIZE	PERCENT RETAINED BY WEIGHT
1/2"	0
3/8"	0-2
#4	40-85
#10	95-100

#10 95-1006. DENSITY TESTING FOR TRENCH BACKFILL SHALL BE DONE IN MAXIMUM 12" LIFTS.

WATER

- SAMPLING TAPS SHALL BE BROUGHT UP TO 3 FEET ABOVE GRADE AND SHALL BE EASILY ACCESSIBLE FOR CITY PERSONNEL. AT THE CONTRACTORS' REQUEST, AND IN HIS PRESENCE, SAMPLES FOR BACTERIOLOGICAL TESTING WILL BE COLLECTED BY THE CITY OF LEANDER NOT LESS THAN 24 HOURS AFTER THE TREATED LINE HAS BEEN FLUSHED OF THE CONCENTRATED CHLORINE SOLUTION AND CHARGED WITH WATER APPROVED BY THE CITY.
- 2. CITY PERSONNEL WILL OPERATE OR AUTHORIZE THE CONTRACTOR TO OPERATE ALL WATER VALVES THAT WILL PASS THROUGH THE CITY'S POTABLE WATER. THE CONTRACTOR MAY BE FINED \$500 OR MORE, INCLUDING ADDITIONAL THEFT OF WATER FINES, IF A WATER VALVE IS OPERATED IN AN UNAUTHORIZED MANNER, REGARDLESS OF WHO OPERATED THE VALVE.
- 3. THE CONTRACTOR IS HEREBY NOTIFIED THAT CONNECTING TO, SHUTTING DOWN, OR TERMINATING EXISTING UTILITY LINES MAY HAVE TO OCCUR AT OFF-PEAK HOURS. SUCH HOURS ARE USUALLY OUTSIDE NORMAL WORKING HOURS AND POSSIBLY BETWEEN 12 AM AND 6 AM AFTER COORDINATING WITH CITY CONSTRUCTION INSPECTORS AND INFORMING AFFECTED PROPERTIES.
- PRESSURE TAPS OR HOT TAPS SHALL BE IN ACCORDANCE WITH CITY OF LEANDER STANDARD SPECIFICATIONS. THE CONTRACTOR SHALL PERFORM ALL EXCAVATION AND SHALL FURNISH, INSTALL AND AIR TEST THE SLEEVE AND VALVE. A CITY OF LEANDER INSPECTOR MUST BE PRESENT WHEN THE CONTRACTOR MAKES A TAP, AND/OR ASSOCIATED TESTS. A MINIMUM OF TWO (2) WORKING DAYS NOTICE IS REQUIRED. "SIZE ON SIZE" TAPS SHALL NOT BE PERMITTED UNLESS MADE BY THE USE OF AN APPROVED FULL-CIRCLE GASKETED TAPPING SLEEVE. CONCRETE THRUST BLOCKS SHALL BE PLACED BEHIND AND UNDER ALL TAP SLEEVES A MINIMUM OF 24 HOURS PRIOR TO THE BRANCH BEING PLACED INTO SERVICE. THRUST BLOCKS SHALL BE INSPECTED PRIOR TO BACKFILL.
- 5. FIRE HYDRANTS ON MAINS UNDER CONSTRUCTION SHALL BE SECURELY WRAPPED WITH A BLACK POLY WRAP BAG AND TAPED INTO PLACE. THE POLY WRAP SHALL BE REMOVED WHEN THE MAINS ARE ACCEPTED AND PLACED INTO SERVICE.
- 6. THRUST BLOCKS OR RESTRAINTS SHALL BE IN ACCORDANCE WITH THE CITY OF LEANDER STANDARD SPECIFICATIONS AND REQUIRED AT ALL FITTINGS PER DETAIL OR MANUFACTURER'S RECOMMENDATION. ALL FITTINGS SHALL HAVE BOTH THRUST BLOCKS AND RESTRAINTS.
- 7. ALL DEAD END WATER MAINS SHALL HAVE "FIRE HYDRANT ASSEMBLY" OR "BLOW-OFF VALVE AND THRUST BLOCK" OR "BLOW-OFF VALVE AND THRUST RESTRAINTS". THRUST RESTRAINTS SHALL BE INSTALLED ON THE MINIMUM LAST THREE PIPE LENGTHS (STANDARD 20' LAYING LENGTH). ADDITIONALL THRUST RESTRAINTS MAY BE REQUIRED BASED UPON THE MANUFACTURERS RECOMMENDATION AND/OR ENGINEER'S DESIGN.
- PIPE MATERIAL FOR PUBLIC WATER MAINS SHALL BE PVC (AWWA C900-DR14 MIN. 305 PSI PRESSURE RATING). WATER SERVICES (2" OR LESS) SHALL BE POLYETHYLENE TUBING (BLACK, 200PSI, AND SDR-(9)). COPPER PIPES AND FITTINGS ARE NOT ALLOWED IN THE PUBLIC RIGHT OF WAY. ALL PLASTIC PIPES FOR USE IN PUBLIC WATER SYSTEMS MUST BEAR THE NATIONAL SANITATION FOUNDATION SEAL OF APPROVAL (NSF-PW).
- ALL FIRE HYDRANT LEADS SHALL BE DUCTILE IRON PIPE (AWWA C115/C151 PRESSURE CLASS 350).
- ALL IRON PIPE AND FITTINGS SHALL BE WRAPPED WITH MINIMUM 8-MIL POLYETHYLENE.
 LINE FLUSHING OR ANY ACTIVITY USING A LARGE QUANTITY OF WATER MUST BE COORDINATED
- WITH THE PUBLIC WORKS DEPARTMENT. 12. ALL WATER METER BOXES SHALL BE:
- a. SINGLE, 1" METER AND BELOW DFW37F-12-1CA, OR EQUAL
- b. DUAL, 1" METERS AND BELOW DFW39F-12-1CA, OR EQUAL
- c. 1.5" SINGLE METER DFW65C-14-1CA, OR EQUAL
- d. 2" SINGLE METER DFW1730F-12-1CA, OR EQUAL13. ALL WATER VALVE COVERS ARE TO BE PAINTED BLUE.
- WASTEWATER
- 1. CURVILINEAR WASTEWATER DESIGN LAYOUT IS NOT PERMITTED.
- 2. MANDREL TESTING SHALL BE CONDUCTED AFTER THE FINAL BACKFILL HAS BEEN IN PLACE AT LEAST 30 DAYS.
- 3. MANHOLES SHALL BE COATED PER CITY OF AUSTIN SPL WW-511 (RAVEN 405 OR SPRAYWALL). PENETRATIONS TO EXISTING WASTEWATER MANHOLES REQUIRE THE CONTRACTOR TO RECOAT THE ENTIRE MANHOLE IN ACCORDANCE WITH CITY OF AUSTIN STANDARD SPECIFICATIONS SECTION NO. 506.5.
- 4. RECLAIMED AND RECYCLED WATER LINE SHALL BE CONSTRUCTED OF "PURPLE PIPE." ALL
- RECLAIMED AND RECYCLED WATER VALVE COVERS SHALL BE SQUARE AND PAINTED PURPLE.5. FORCE MAIN PIPES NEED TO HAVE SWEEPING WYES FOR JOINTS.

STREET AND DRAINAGE NOTES

THERMOPLASTIC.

- 1. THE CITY OF LEANDER HAS NOT REVIEWED THESE PLANS FOR COMPLIANCE WITH THE AMERICANS WITH DISABILITIES ACT (ADA). IT IS THE RESPONSIBILITY OF THE OWNER TO PROVIDE COMPLIANCE WITH ALL LEGISTATION RELATED TO ACCESSIBLITY WITHIN THE LIMITS OF CONSTRUCTION SHOWN IN THESE PLANS. ALL SIDEWALKS SHALL COMPLY WITH THE AMERICANS WITH DISABILITIES ACT AND TEXAS ACCESSIBILITY STANDARS (TAS).
- 2. BACKFILL BEHIND THE CURB SHALL BE COMPACTED TO OBTAIN A MINIMUM OF 95% MAXIMUM DENSITY TO WITHIN 6" OF TOP OF CURB. MATERIAL USED SHALL BE PRIMARILY GRANULAR WITH NO ROCKS LARGER THAN 6" IN THE GREATEST DIMENSION. THE REMAINING 6" SHALL BE CLEAN TOPSOIL FREE FROM ALL CLODS AND SUITABLE FOR SUSTAINING PLANT LIFE.
- 3. A MINIMUM OF 6" OF TOPSOIL SHALL BE PLACED BETWEEN THE CURB AND RIGHT-OF-WAY AND IN ALL DRAINAGE CHANNELS EXCEPT CHANNELS CUT IN STABLE ROCK.
- 4. DEPTH OF COVER FOR ALL CROSSINGS UNDER PAVEMENT, INCLUDING GAS, ELECTRIC TELEPHONE, CABLE TV, ETC., SHALL BE A MINIMUM OF 36" BELOW SUBGRADE.
- 5. STREET RIGHT-OF-WAY SHALL BE GRADED AT A SLOPE OF ¼" PER FOOT TOWARD THE CURB UNLESS OTHERWISE INDICATED.
- 6. ALL DRAINAGE PIPE IN PUBLIC RIGHT OF WAY OR EASEMENTS SHALL BE REINFORCED CONCRETE PIPE MINIMUM CLASS III OF TONGUE AND GROOVE OR O-RING JOINT DESIGN. CORRUGATED METAL PIPE IS NOT ALLOWED IN PUBLIC RIGHT OR WAY OR EASEMENTS.
- THE CONTRACTOR MUST PROVIDE A PNEUMATIC TRUCK PER TXDOT SPEC FOR PROOF ROLLING.
 ALL STRIPING, WITH THE EXCEPTION OF STOP BARS, CROSS WALKS, WORDS AND ARROWS, IS TO BE TYPE II (WATER BASED). STOP BARS, CROSS WALKS, WORDS AND ARROWS REQUIRE TYPE I
- 9. MANHOLE FRAMES, COVERS, VALVES, CLEAN-OUTS, ETC. SHALL BE RAISED TO GRADE PRIOR TO FINAL PAVEMENT CONSTRUCTION.
- 10. A STOP BAR SHALL BE PLACED AT ALL STOP SIGN LOCATIONS.
- 11. THE GEOTECHNICAL ENGINEER SHALL INSPECT THE SUBGRADE FOR COMPLIANCE WITH THE DESIGN ASSUMPTIONS MADE DURING PREPARATION OF THE SOILS REPORT. ANY ADJUSTMENTS THAT ARE REQUIRED SHALL BE MADE THROUGH REVISIONS OF THE APPROVED CONSTRUCTION PLANS.
- 12. GEOTECHNICAL INVESTIGATION INFORMATION AND PAVEMENT RECOMMENDATIONS WERE
- PROVIDED BY PROFESSIONAL SERVICE INDUSTRIES, INC., PSI PROJECT NO. 03031748, DATED APRIL 10, 2023.
 13. A TRAFFIC CONTROL PLAN, IN ACCORDANCE WITH THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES, CITY OF AUSTIN TRANSPORATION CRITERIA MANUAL, CITY OF LEANDER STANDARD DETAILS AND TEXAS DEPARTMENT OF TRANSPORTATION CRITERIA, SHALL BE SUBMITTED TO THE CITY OF LEANDER FOR REVIEW AND APPROVAL PRIOR TO ANY PARTIAL OR COMPLETE ROADWAY CLOSURES. TRAFFIC CONTROL PLANS MUST BE SITE SPECIFIC AND SIGNED AND SEALED BY A REGISTERED PROFESSIONAL ENGINEER.
- 14. ALL LANE CLOSURES SHALL OCCUR ONLY BETWEEN THE HOURS OF 9 AM AND 4 PM UNLESS OTHERWISE NOTED ON THE PLANS. ANY NIGHT TIME LANE CLOSURES REQUIRE APPROVAL OF THE CITY ENGINEER AND SHALL OCCUR BETWEEN THE HOURS OF 8 PM AND 6 AM. LANE CLOSURES OBSERVED BY THE CITY DURING PEAK HOURS OF 6 AM TO 9 AM OR 4 PM TO 8 PM WILL BE SUBJECT TO A FINE AND/OR SUBSEQUENT ISSUANCE OF WORK STOPPAGE.
- 15. TEMPORARY ROCK CRUSHING IS NOT ALLOWED. ALL SOURCES OF FLEXIBLE BASE MATERIAL ARE REQUIRED TO BE APPROVED BY THE CITY. PRIOR TO BASE PLACEMENT ALL CURRENT TRIAXIAL TEST REPORTS FOR PROPOSED STOCK PILES ARE TO BE SUBMITTED TO THE CITY CONSTRUCTION INSPECTOR FOR REVIEW AND APPROVAL.
- 16. AT ROAD INTERSECTIONS THAT HAVE A VALLEY GUTTER, THE CROWN TO THE INTERSECTING ROAD WILL BE CULMINATED AT A DISTANCE OF 40 FEET FROM THE INTERSECTING CURB LINE UNLESS OTHERWISE NOTED.
- 17. NO PONDING OF WATER SHALL BE ALLOWED TO COLLECT ON OR NEAR THE INTERSECTION OF PRIVATE DRIVEWAYS AND PUBLIC STREETS. RECONSTRUCTION OF THE DRIVEWAY APPROACH SHALL BE AT THE CONTRACTOR'S EXPENSE.
- 18. ALL DRIVEWAY APPROACHES SHALL HAVE A UNIFORM TWO PERCENT SLOPE WITHIN THE PUBLIC RIGHT OF WAY UNLESS APPROVED IN WRITING BY THE ENGINEERING DEPARTMENT
- 19. IMPROVEMENTS THAT INCLUDE RECONSTRUCTION OF AN EXISTING TYPE II DRIVEWAY SHALL BE DONE IN A MANNER WHICH RETAINS OPERATIONS OF NOT LESS THAN HALF OF THE DRVIEWAY TO REMAIN OPEN AT ALL TIMES. FULL CLOSURE OF SUCH DRIVEWAY CAN BE CONSIDERED WITH WRITTEN AUTHORIZATION OBTAINED BY THE CONTRACTOR FROM ALL PROPERTY OWNERS AND ACCESS EASEMENT RIGHT HOLDERS ALLOWING THE FULL CLOSURE OF THE DRIVEWAY.
- 20. CONTRACTOR MUST CLEAR FIVE (5) FEET BEYOND ALL PUBLIC RIGHT OF WAY TO PREVENT FUTURE VEGETATIVE GROWTH INTO THE SIDEWALK AREAS.
- 21. SLOPE OF NATURAL GROUND ADJACENT TO THE PUBLIC RIGHT OF WAY SHALL NOT EXCEED 3:1 SLOPE. IF A 3:1 SLOPE IS NOT POSSIBLE, SLOPE PROTECTION OR RETAINING WALL MUST BE SUBMITTED TO THE CITY FOR REVIEW AND APPROVAL PRIOR TO FINAL ACCEPTANCE.
- 22. THERE SHALL BE NO WATER, WASTEWATER OR DRAINAGE APPURTENANCES, INCLUDING BUT NOT LIMITED TO VALVES, FITTINGS, METERS, CLEAN-OUTS, MANHOLES, OR VAULTS IN ANY DRIVEWAY, SIDEWALK, TRAFFIC OR PEDESTRIAN AREA.
- 23. PUBLIC SIDEWALKS SHALL NOT USE CURB INLETS AS PARTIAL WALKING SURFACE. SIDEWALKS SHALL NOT USE TRAFFIC CONTROL BOXES, METERS, CHECK VALVE VAULTS, COMMUNICATION VAULTS, OR OTHER BURIED OR PARTIALLY BURIED INFRASTRUCTURE AS A VEHICULAR OR PEDESTRIAN SURFACE.
- 24. ALL WET UTILITIES SHALL BE INSTALLED AND ALL DENSITIES MUST HAVE PASSED INSPECTION(S) PRIOR TO THE INSTALLATION OF DRY UTILITIES.
- 25. DRY UTILITIES SHALL BE INSTALLED AFTER SUBGRADE IS CUT AND BEFORE THE FIRST COURSE OF BASE. NO TRENCHING COMPACTED BASE. IF NECESSARY DRY UTILITIES INSTALLED AFTER FIRST COURSE BASE SHALL BE BORED ACROSS THE FULL WIDTH OF THE PUBLIC RIGHT-OF-WAY.
- 26. A MINIMUM OF SEVEN (7) DAYS OF CURE TIME IS REQUIRED FOR HMAC PRIOR TO THE INTRODUCTION OF VEHICULAR TRAFFIC TO ALL STREETS.

TRENCH SAFETY NOTES

1. TRENCH SAFETY SYSTEMS TO BE UTILIZED FOR THIS PROJECT ARE DESCRIBED IN ITEM 509S "TRENCH SAFETY SYSTEMS" OF THE CITY OF AUSTIN STANDARD SPECIFICATIONS AND SHALL BE IN ACCORDANCE WITH THE LAWS OF THE STATE OF TEXAS AND THE U.S. OCCUPATION SAFETY AND HEALTH ADMINISTRATION REGULATIONS.

GRADING NOTES

- POSITIVE DRAINAGE SHALL BE MAINTAINED ON ALL SURFACE AREAS WITHIN THE SCOPE OF THIS PROJECT. CONTRACTOR SHOULD TAKE PRECAUTIONS NOT TO ALLOW ANY PONDING OF WATER.
- 2. THE CONTRACTOR SHALL CONSTRUCT EARTHEN EMBANKMENTS WITH SLOPES NO STEEPER THAN 3:1 AND COMPACT SOIL TO 95% OF MAXIMUM DENSITY IN ACCORDANCE WITH THE CITY OF AUSTIN STANDARD SPECIFICATIONS.
- 3. AREAS OF SOIL DISTURBANCE ARE LIMITED TO GRADING AND IMPROVEMENTS SHOWN. ALL OTHER AREAS WILL NOT BE DISTURBED.

BENCHMARK NOTES: TBM #1: SQUARE CUT ON TOP OF CONCRETE HEAD WALL ON THE SOUTH SIDE OF SAN GABRIEL R.O.W., +- 280' EAST OF THE INTERSECTION OF SAN GABRIEL PARKWAY ROAD AND CAPITAL METROPOLITAN TRANSPORTATION AUTHORITY RAILROAD, AND +-' WEST OF THE NORTHWESTERN MOST SUBJECT PROPERTY CORNER ELEVATION=970.96'. TBM #2: SQUARE CUT ON TOP OF CONCRETE CURB OF A CURC ISLAND IN THE SAN GABRIEL PARKWAY R.O.W., +-50' NORTH FROM A STORM SEWER MANHOLE ON A CURB INLET ON THE SOUTH SIDE OF SAN GABRIEL PARKWAY ROAD, AND +-14' FROM A TRAFFIC SIGNAL POLE ON A EASTING: 3076865.714, ELEVATION = 981.84'. (NOT SHOWN)	DATE BY
	REVISIONS
	Control Control Control Image: State of the state of
THE CITY OF LEANDER STANDARD CONSTRUCTION NOTES SHALL APPLY AND TAKE PRECEDENCE. FOR INSTANCES WHERE THEY CONFLICT WITH KIMLEY-HORN GENERAL NOTES OR APPLICABLE TCEQ REQUIREMENTS, THEN THE MORE RESTRICTIVE SHALL APPLY.	KHA PROJECT KHA PROJECT 069252742 NOVEMBER 2023 SCALE: AS SHOWN 11/51/2053 DESIGNED BY: NAM DESIGNED BY: NAM DRAWN BY: AMF CHECKED BY: ACK
WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT DICATION OF ALL UTILITIES PRIOR TO CONSTRUCTION. WITH TO CONSTRUCTION Now what's below. Call before you dig. BENCHMARKS	CITY OF LEANDEF GENERAL NOTES
BENCHMARKS ARE BASED ON NAD83 COORDINATES ARE STATE PLANE CENTRAL ZONE WITH A COMBINED SCALE FACTOR OF 0.9998800143982722 BM #10: SIX COTTON SPINDLE GRID NORTH: 10.203.075.39 GRID NORTH: 10.203.075.39 GRID NORTH: 10.203.986.98 GRID NORTH: 10.203.986.98 GRID NORTH: 10.203.986.98 GRID AST: 3.082.429.05 1031.92*	VALOR LEANDER PICP CITY OF LEANDER WILLIAMSON COUNTY, TEXAS
	SHEET NUMBER



NEEDED FOR GRADING OPERATIONS AND TO ACCOMMODATE PROPOSED GRADE, INCLUDING THE UNKNOWN UTILITIES NOT SHOWN ON THESE PLANS. CONTRACTOR SHALL REFER TO THE GENERAL NOTES "OVERALL" SECTION THESE PLANS FOR ADDITIONAL 28.EXISTING TREE LOCATIONS SHOWN ON THESE PLANS ARE APPROXIMATE. CONTRACTOR SHALL REPORT ANY DISCREPANCIES FOUND IN THE FIELD THAT AFFECT THE GRADING PLAN TO THE CIVIL ENGINEER. 29.CONTRACTOR SHALL FIELD VERIFY ALL PROTECTED TREE LOCATIONS, INDIVIDUAL PROTECTED TREE CRITICAL ROOT ZONES, AND PROPOSED SITE GRADING, AND NOTIFY THE CIVIL ENGINEER AND LANDSCAPE ARCHITECT OF ANY CONFLICTS WITH THE TREE PRESERVATION PLAN BY THE LANDSCAPE ARCHITECT PRIOR TO COMMENCING THE WORK 30. TREE PROTECTION MEASURES SHALL BE INSTALLED IN ACCORDANCE WITH THE CITY STANDARD TREE PROTECTION DETAILS AND THE

11. OFF-SITE SOIL BORROW, SPOIL, AND STORAGE AREAS (IF APPLICABLE) ARE CONSIDERED AS PART OF THE PROJECT SITE AND MUST ALSO COMPLY WITH THE EROSION CONTROL REQUIREMENTS FOR THIS PROJECT. THIS INCLUDES THE INSTALLATION OF BMP'S TO CONTROL EROSION AND SEDIMENTATION AND THE ESTABLISHMENT OF PERMANENT GROUND COVER ON DISTURBED AREAS PRIOR TO FINAL APPROVAL OF THE PROJECT. CONTRACTOR IS RESPONSIBLE FOR MODIFYING THE SWPPP AND EROSION CONTROL PLAN TO INCLUDE BMPS FOR ANY OFF-SITE THAT ARE NOT ANTICIPATED OR SHOWN ON THE EROSION CONTROL PLAN 12. ALL STAGING, STOCKPILES, SPOIL, AND STORAGE SHALL BE LOCATED SUCH THAT THEY WILL NOT ADVERSELY AFFECT STORM WATER

13. CONTRACTORS SHALL INSPECT ALL EROSION CONTROL DEVICES, BMPS, DISTURBED AREAS, AND VEHICLE ENTRY AND EXIT AREAS WEEKLY AND WITHIN 24 HOURS OF ALL RAINFALL EVENTS OF 0.5 INCHES OR GREATER, AND KEEP A RECORD OF THIS INSPECTION IN THE SWPPP BOOKLET IF APPLICABLE, TO VERIFY THAT THE DEVICES AND EROSION CONTROL PLAN ARE FUNCTIONING PROPERLY. 14. CONTRACTOR SHALL CONSTRUCT A STABILIZED CONSTRUCTION ENTRANCE AT ALL PRIMARY POINTS OF ACCESS IN ACCORDANCE WITH CITY SPECIFICATIONS. CONTRACTOR SHALL ENSURE THAT ALL CONSTRUCTION TRAFFIC USES THE STABILIZED ENTRANCE AT

15. SITE ENTRY AND EXITS SHALL BE MAINTAINED IN A CONDITION THAT WILL PREVENT THE TRACKING AND FLOWING OF SEDIMENT AND DIRT ONTO OFF-SITE ROADWAYS. ALL SEDIMENT AND DIRT FROM THE SITE THAT IS DEPOSITED ONTO AN OFF-SITE ROADWAY SHALL BE

RESULT OF THE CONSTRUCTION, AS REQUESTED BY OWNER AND CITY. AT A MINIMUM, THIS SHOULD OCCUR ONCE PER DAY FOR THE

17. WHEN WASHING OF VEHICLES IS REQUIRED TO REMOVE SEDIMENT PRIOR TO EXITING THE SITE. IT SHALL BE DONE IN AN AREA STABILIZED WITH CRUSHED STONE THAT DRAINS INTO AN APPROVED SEDIMENT TRAP BM 18 CONTRACTOR SHALL INSTALL A TEMPORARY SEDIMENT BASIN FOR ANY ON-SITE DRAINAGE AREAS THAT ARE GREATER THAN 10 ACRES, PER TCEQ AND CITY STANDARDS. IF NO ENGINEERING DESIGN HAS BEEN PROVIDED FOR A SEDIMENTATION BASIN ON THESE PLANS. THEN THE CONTRACTOR SHALL ARRANGE FOR AN APPROPRIATE DESIGN TO BE PROVIDED 19. ALL FINES IMPOSED FOR SEDIMENT OR DIRT DISCHARGED FROM THE SITE SHALL BE PAID BY THE RESPONSIBLE CONTRACTOR. 20. WHEN SEDIMENT OR DIRT HAS CLOGGED THE CONSTRUCTION ENTRANCE VOID SPACES BETWEEN STONES OR DIRT IS BEING TRACKED NOT BE ALLOWED TO DRAIN DIRECTLY OFF SITE WITHOUT FIRST FLOWING THROUGH ANOTHER BMP TO CONTROL SEDIMENTATION. PERIODIC RE-GRADING OR NEW STONE MAY BE REQUIRED TO MAINTAIN THE EFFECTIVENESS OF THE CONSTRUCTION ENTRANCE. 1. TEMPORARY SEEDING OR OTHER APPROVED STABILIZATION SHALL BE INITIATED WITHIN 14 DAYS OF THE LAST DISTURBANCE OF ANY AREA, UNLESS ADDITIONAL CONSTRUCTION IN THE AREA IS EXPECTED WITHIN 21 DAYS OF THE LAST DISTURBANCE. 22.CONTRACTOR SHALL FOLLOW GOOD HOUSEKEEPING PRACTICES DURING CONSTRUCTION, ALWAYS CLEANING UP DIRT, LOOSE

23. UPON COMPLETION OF FINE GRADING. ALL SURFACES OF DISTURBED AREAS SHALL BE PERMANENTLY STABILIZED. STABILIZATION IS ACHIEVED WHEN THE AREA IS EITHER COVERED BY PERMANENT IMPERVIOUS STRUCTURES, SUCH AS BUILDINGS, SIDEWALK, 24.AT THE CONCLUSION OF THE PROJECT, ALL INLETS, DRAIN PIPE, CHANNELS, DRAINAGEWAYS AND BORROW DITCHES AFFECTED BY THE CONSTRUCTION SHALL BE DREDGED, AND THE SEDIMENT GENERATED BY THE PROJECT SHALL BE REMOVED AND DISPOSED IN

CONTRACTOR SHALL COMPLY WITH ALL TCEQ AND EPA STORM WATER POLLUTION PREVENTION REQUIREMENTS. 2. CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF THE TCEQ GENERAL PERMIT TO DISCHARGE UNDER THE TEXAS 3. THE CONTRACTOR SHALL ENSURE THAT ALL PRIMARY OPERATORS SUBMIT A NOI TO TCEQ AT LEAST SEVEN DAYS PRIOR TO COMMENCING CONSTRUCTION (IF APPLICABLE), OR IF UTILIZING ELECTRONIC SUBMITTAL, PRIOR TO COMMENCING CONSTRUCTION.

ALL PRIMARY OPERATORS SHALL PROVIDE A COPY OF THE SIGNED NOI TO THE OPERATOR OF ANY MS4 (TYPICALLY THE CITY) I. CONTRACTOR SHALL BE RESPONSIBLE FOR THE IMPLEMENTATION OF THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IF

CERTIFICATION STATEMENT ACKNOWLEDGING THEIR RESPONSIBILITIES AS SPECIFIED IN THE SWPPP. 6. A COPY OF THE SWPPP, INCLUDING NOI, SITE NOTICE, CONTRACTOR CERTIFICATIONS, AND ANY REVISIONS, SHALL BE SUBMITTED TO THE CITY BY THE CONTRACTOR AND SHALL BE RETAINED ON-SITE DURING CONSTRUCTION. 7. A NOTICE OF TERMINATION (NOT) SHALL BE SUBMITTED TO TCEO BY ANY PRIMARY OPERATOR WITHIN 30 DAYS AFTER ALL SOIL DISTURBING ACTIVITIES AT THE SITE HAVE BEEN COMPLETED AND A UNIFORM VEGETATIVE COVER HAS BEEN ESTABLISHED ON ALL UNPAVED AREAS AND AREAS NOT COVERED BY STRUCTURES, A TRANSFER OF OPERATIONAL CONTROL HAS OCCURRED, OR THE OPERATOR HAS OBTAINED ALTERNATIVE AUTHORIZATION UNDER A DIFFERENT PERMIT. A COPY OF THE NOT SHALL BE PROVIDED TO THE OPERATOR OF ANY MS4 RECEIVING DISCHARGE FROM THE SITE.

. KH IS NOT RESPONSIBLE FOR THE MEANS AND METHODS EMPLOYED BY THE CONTRACTOR TO IMPLEMENT THIS DEMOLITION PLAN. THIS PRELIMINARY DEMOLITION PLAN SIMPLY INDICATES THE KNOWN OBJECTS ON THE SUBJECT TRACT THAT ARE TO BE DEMOLISHED

2. KH DOES NOT WARRANT OR REPRESENT THAT THE PLAN, WHICH WAS PREPARED BASED ON SURVEY AND UTILITY INFORMATION PROVIDED BY OTHERS, SHOWS ALL IMPROVEMENTS AND UTILITIES, THAT THE IMPROVEMENTS AND UTILITIES ARE SHOWN ACCURATELY, OR THAT THE UTILITIES SHOWN CAN BE REMOVED. THE CONTRACTOR IS RESPONSIBLE FOR PERFORMING ITS OWN SITE RECONNAISSANCE TO SCOPE ITS WORK AND TO CONFIRM WITH THE OWNERS OF IMPROVEMENTS AND UTILITIES THE ABILITY AND . THIS PLAN IS INTENDED TO GIVE A GENERAL GUIDE TO THE CONTRACTOR, NOTHING MORE. THE GOAL OF THE DEMOLITION IS TO LEAVE THE SITE IN A STATE SUITABLE FOR THE CONSTRUCTION OF THE PROPOSED DEVELOPMENT, REMOVAL OR PRESERVATION OF IMPROVEMENTS, UTILITIES, ETC. TO ACCOMPLISH THIS GOAL ARE THE RESPONSIBILITY OF THE CONTRACTOR. 4. CONTRACTOR IS STRONGLY CAUTIONED TO REVIEW THE FOLLOWING REPORTS DESCRIBING SITE CONDITIONS PRIOR TO BIDDING AND

b. ASBESTOS BUILDING INSPECTION REPORT(S) PROVIDED BY THE OWNER

5. CONTRACTOR SHALL CONTACT THE OWNER TO VERIFY WHETHER ADDITIONAL REPORTS OR AMENDMENTS TO THE ABOVE CITED REPORTS HAVE BEEN PREPARED AND TO OBTAIN/REVIEW/AND COMPLY WITH THE RECOMMENDATION OF SUCH STUDIES PRIOR TO

6. CONTRACTOR SHALL COMPLY WITH ALL LOCAL. STATE. AND FEDERAL REGULATIONS REGARDING THE DEMOLITION OF OBJECTS ON THE SITE AND THE DISPOSAL OF THE DEMOLISHED MATERIALS OFF-SITE. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO REVIEW THE SITE, DETERMINE THE APPLICABLE REGULATIONS, RECEIVE THE REQUIRED PERMITS AND AUTHORIZATIONS, AND COMPLY, 7. KH DOES NOT REPRESENT THAT THE REPORTS AND SURVEYS REFERENCED ABOVE ARE ACCURATE, COMPLETE, OR COMPREHENSIVE SHOWING ALL ITEMS THAT WILL NEED TO BE DEMOLISHED AND REMOVED. 8. SURFACE PAVEMENT INDICATED MAY OVERLAY OTHER HIDDEN STRUCTURES, SUCH AS ADDITIONAL LAYERS OF PAVEMENT.

. THE CONTRACTOR AND GRADING SUBCONTRACTOR SHALL VERIFY THE SUITABILITY OF EXISTING AND PROPOSED SITE CONDITIONS INCLUDING GRADES AND DIMENSIONS BEFORE START OF CONSTRUCTION. THE CIVIL ENGINEER SHALL BE NOTIFIED IMMEDIATELY OF

3. UNLESS OTHERWISE NOTED, PROPOSED CONTOURS AND SPOT ELEVATIONS SHOWN IN PAVED AREA REFLECT TOP OF PAVEMENT SURFACE. IN LOCATIONS ALONG A CURB LINE, ADD 6-INCHES (OR THE HEIGHT OF THE CURB) TO THE PAVING GRADE FOR TOP OF CURB 4. PROPOSED SPOT ELEVATIONS AND CONTOURS OUTSIDE THE PAVEMENT ARE TO TOP OF FINISHED GRADE.

5. PROPOSED CONTOURS ARE APPROXIMATE. PROPOSED SPOT ELEVATIONS AND DESIGNATED GRADIENT ARE TO BE USED IN CASE OF . ALL FINISHED GRADES SHALL TRANSITION UNIFORMLY BETWEEN THE FINISHED ELEVATIONS SHOWN. . CONTOURS AND SPOT GRADES SHOWN ARE ELEVATIONS OF TOP OF THE FINISHED SURFACE. WHEN PERFORMING THE GRADING OPERATIONS, THE CONTRACTOR SHALL PROVIDE AN APPROPRIATE ELEVATION HOLD-DOWN ALLOWANCE FOR THE THICKNESS OF PAVEMENT, SIDEWALK, TOPSOIL, MULCH, STONE, LANDSCAPING, RIP-RAP AND ALL OTHER SURFACE MATERIALS THAT WILL

CONTRIBUTE TO THE TOP OF FINISHED GRADE. FOR EXAMPLE, THE LIMITS OF EARTHWORK IN PAVED AREAS IS THE BOTTOM OF THE 8. NO REPRESENTATIONS OF EARTHWORK QUANTITIES OR SITE BALANCE ARE MADE BY THESE PLANS. THE CONTRACTOR SHALI PROVIDE THEIR OWN EARTHWORK CALCULATION TO DETERMINE THEIR CONTRACT QUANTITIES AND COST. ANY SIGNIFICANT VARIANCE FROM A BALANCED SITE SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE CIVIL ENGINEER. 9. ALL GRADING AND EARTHWORK SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OR LATEST EDITION), INCLUDING

10. ALL EXCAVATION IS UNCLASSIFIED AND SHALL INCLUDE ALL MATERIALS ENCOUNTERED. UNUSABLE EXCAVATED MATERIAL AND ALL WASTE RESULTING FROM SITE CLEARING AND GRUBBING SHALL BE REMOVED FROM THE SITE AND APPROPRIATELY DISPOSED BY THE 11. EROSION CONTROL DEVICES SHOWN ON THE EROSION CONTROL PLAN FOR THE PROJECT SHALL BE INSTALLED PRIOR TO THE START OF GRADING. REFERENCE EROSION CONTROL PLAN, DETAILS, GENERAL NOTES, AND SWPPP FOR ADDITIONAL INFORMATION AND 12.BEFORE ANY EARTHWORK IS PERFORMED, THE CONTRACTOR SHALL STAKE OUT AND MARK THE LIMITS OF THE PROJECT'S PROPERTY LINE AND SITE IMPROVEMENTS. THE CONTRACTOR SHALL PROVIDE ALL NECESSARY ENGINEERING AND SURVEYING FOR LINE AND

13. CONTRACTOR TO DISPOSE OF ALL EXCESS EXCAVATION MATERIALS IN A MANNER THAT ADHERES TO LOCAL, STATE AND FEDERAL LAWS AND REGULATIONS. THE CONTRACTOR SHALL KEEP A RECORD OF WHERE EXCESS EXCAVATION WAS DISPOSED, ALONG WITH 14. CONTRACTOR IS RESPONSIBLE FOR REMOVAL AND REPLACEMENT OF TOPSOIL AT THE COMPLETION OF FINE GRADING. CONTRACTOR SHALL REFER TO LANDSCAPE ARCHITECTURE PLANS FOR SPECIFICATIONS AND REQUIREMENTS FOR TOPSOIL

15. CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 16.NO EARTHWORK FILL SHALL BE PLACED IN ANY EXISTING DRAINAGE WAY, SWALE, CHANNEL, DITCH, CREEK, OR FLOODPLAIN FOR ANY REASON OR ANY LENGTH OF TIME, UNLESS THESE PLANS SPECIFICALLY INDICATE THIS IS REQUIRED. 17. TEMPORARY CULVERTS MAY BE REQUIRED IN SOME LOCATIONS TO CONVEY RUN-OFF. 18. REFER TO DIMENSION CONTROL PLAN, AND PLAT FOR HORIZONTAL DIMENSIONS. 19. THE CONTRACTOR SHALL CLEAR AND GRUB THE SITE AND PLACE, COMPACT, AND CONDITION FILL PER THE PROJECT GEOTECHNICAL

ENGINEER'S SPECIFICATIONS. THE FILL MATERIAL TO BE USED SHALL BE APPROVED BY THE GEOTECHNICAL ENGINEER PRIOR TO 20.CONTRACTOR IS RESPONSIBLE FOR ALL SOILS TESTING AND CERTIFICATION, UNLESS SPECIFIED OTHERWISE BY OWNER. ALL SOILS

TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR AND SHALL COMPLY WITH CITY STANDARD SPECIFICATIONS AND THE GEOTECHNICAL REPORT. SOILS TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING SOILS. THE OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR SOILS TESTING 21.ALL COPIES OF SOILS TEST RESULTS SHALL BE SENT TO THE OWNER, ENGINEER AND ARCHITECT DIRECTLY FROM THE TESTING 22.IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE SOILS, THAT THE WORK

CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS. 23. THE SCOPE OF WORK FOR CIVIL IMPROVEMENT SHOWN ON THESE PLANS TERMINATES 5-FEET FROM THE BUILDING. CONTRACTOR SHALL REFER TO THE GEOTECHNICAL REPORT AND STRUCTURAL PLANS AND SPECIFICATIONS FILL, CONDITIONING, AND PREPARATION

GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE PROPOSED BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING, IF NONE IS CURRENTLY EXISTING.

OF THE PROPOSED BUILDING(S) DURING GRADING OPERATIONS AND IN THE FINAL CONDITION. IF THE CONTRACTOR OBSERVES THAT THIS WILL NOT BE ACHIEVED, THE CONTRACTOR SHALL CONTACT THE ENGINEER TO REVIEW THE LOCATION. 26. THE CONTRACTOR SHALL TAKE ALL AVAILABLE PRECAUTIONS TO CONTROL DUST. CONTRACTOR SHALL CONTROL DUST BY SPRINKLING WATER, OR BY OTHER MEANS APPROVED BY THE CITY, AT NO ADDITIONAL COST TO THE OWNER. 27. CONTRACTOR SHALL COORDINATE WITH THE UTILITY COMPANIES FOR ANY REQUIRED UTILITY ADJUSTMENTS AND/OR RELOCATIONS

APPROVED TREE PRESERVATION PLANS BY THE LANDSCAPE ARCHITECT. 31.CONTRACTOR SHALL REFER TO THE LANDSCAPING AND TREE PRESERVATIONS PLANS FOR ALL INFORMATION AND DETAILS REGARDING EXISTING TREES TO BE REMOVED AND PRESERVED. 32.NO TREE SHALL BE REMOVED UNLESS A TREE REMOVAL PERMIT HAS BEEN ISSUED BY THE CITY, OR CITY HAS OTHERWISE CONFIRMED

- IN WRITING THAT ONE IS NOT NEEDED FOR THE TREE(S). 33.NO TREE SHALL BE REMOVED OR DAMAGED WITHOUT PRIOR AUTHORIZATION OF THE OWNER OR OWNER'S REPRESENTATIVE. EXISTING TREES SHALL BE PRESERVED WHENEVER POSSIBLE AND GRADING IMPACT TO THEM HELD TO A MINIMUM 34.AFTER PLACEMENT OF SUBGRADE AND PRIOR TO PLACEMENT OF PAVEMENT, CONTRACTOR SHALL TEST AND OBSERVE PAVEMENT AREAS FOR EVIDENCE OF PONDING AND INADEQUATE SLOPE FOR DRAINAGE. ALL AREAS SHALL ADEQUATELY DRAIN TOWARDS THE
- INTENDED STRUCTURE TO CONVEY STORMWATER RUNOFF. CONTRACTOR SHALL IMMEDIATELY NOTIFY OWNER AND ENGINEER IF ANY AREAS OF POOR DRAINAGE ARE DISCOVERED. 35. CONTRACTOR FIELD ADJUSTMENT OF PROPOSED SPOT GRADES IS ALLOWED, IF THE APPROVAL OF THE CIVIL ENGINEER IS OBTAINED. RETAINING WALLS:
- . RETAINING WALLS SHOWN ARE FOR SITE GRADING PURPOSES ONLY, AND INCLUDE ONLY LOCATION AND SURFACE SPOT ELEVATIONS AT THE TOP AND BOTTOM OF THE WALL. 2. RETAINING WALL TYPE OR SYSTEM SHALL BE SELECTED BY THE OWNER. 3. RETAINING WALL DESIGN SHALL BE PROVIDED BY OTHERS AND SHALL FIT IN THE WALL ZONE OR LOCATION SHOWN ON THESE PLANS.
- STRUCTURAL DESIGN AND PERMITTING OF RETAINING WALLS, RAILINGS, AND OTHER WALL SAFETY DEVICES SHALL BE PERFORMED BY A LICENSED ENGINEER AND ARE NOT PART OF THIS PLAN SET. 4. RETAINING WALL DESIGN SHALL MEET THE INTENT OF THE GRADING PLAN AND SHALL ACCOUNT FOR ANY INFLUENCE ON ADJACENT BUILDING FOUNDATIONS, UTILITIES, PROPERTY LINES AND OTHER CONSTRUCTABILITY NOTES.
- 5. RETAINING WALL ENGINEER SHALL CONSULT THESE PLANS AND THE GEOTECHNICAL REPORT FOR POTENTIAL CONFLICTS.
- 1. ALL PAVING MATERIALS AND CONSTRUCTION SHALL BE IN ACCORDANCE WITH THESE PLANS, THE CITY STANDARD DETAILS AND SPECIFICATIONS. THE FINAL GEOTECHNICAL REPORT AND ALL ISSUED ADDENDA. AND COMMONLY ACCEPTED CONSTRUCTION STANDARDS. THE CITY SPECIFICATIONS SHALL GOVERN WHERE OTHER SPECIFICATIONS DO NOT EXIST. IN CASE OF CONFLICTING SPECIFICATIONS OR DETAILS. THE MORE RESTRICTIVE SPECIFICATION/DETAIL SHALL BE FOLLOWED.
- ONTO A ROADWAY, THE AGGREGATE PAD MUST BE WASHED DOWN OR REPLACED. RUNOFF FROM THE WASH-DOWN OPERATION SHALL 2. ALL PRIVATE ON-SITE PAVING SUBGRADE SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OR LATEST EDITION), INCLUDING ALL ADDENDA. 3. ALL FIRELANE PAVING AND PAVING SUBGRADE SHALL COMPLY WITH CITY STANDARDS AND DETAILS. IF THESE ARE DIFFERENT THAN THOSE IN THE GEOTECHNICAL REPORT, THEN THE MORE RESTRICTIVE SHALL BE FOLLOWED.
 - 4. ALL PUBLIC PAVING AND PAVING SUBGRADE SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAILS AND SPECIFICATIONS. 5. CONTRACTOR IS RESPONSIBLE FOR ALL PAVING AND PAVING SUBGRADE TESTING AND CERTIFICATION, UNLESS SPECIFIED OTHERWISE BY OWNER. ALL PAVING AND PAVING SUBGRADE TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR. TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING PAVING AND SUBGRADE OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR PAVING AND PAVING SUBGRADE TESTING.
 - 6 IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW BY THE STANDARD TESTING PROCEDURES OF THE PAVING AND PAVING SUBGRADE, THAT THE WORK CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS 7. DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING, THE CONTRACTOR SHALL ADHERE TO GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE PROPOSED BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING. IF NONE IS CURRENTLY EXISTING.
 - 8. CURB RAMPS ALONG PUBLIC STREETS AND IN THE PUBLIC RIGHT-OF-WAY SHALL BE CONSTRUCTED BASED ON THE CITY STANDARD CONSTRUCTION DETAIL AND SPECIFICATIONS. 9. PRIVATE CURB RAMPS ON THE SITE (I.E. OUTSIDE PUBLIC STREET RIGHT-OF-WAY) SHALL CONFORM TO ADA AND TAS STANDARDS AND SHALL HAVE A DETECTABLE WARNING SURFACE THAT IS FULL WIDTH AND FULL DEPTH OF THE CURB RAMP. NOT INCLUDING FLARES.
 - 10. ALL ACCESSIBLE RAMPS, CURB RAMPS, STRIPING, AND PAVEMENT MARKINGS SHALL CONFORM TO ADA AND TAS STANDARDS, LATEST FDITION 11. ANY COMPONENTS OF THE PROJECT SUBJECT TO RESIDENTIAL USE SHALL ALSO CONFORM TO THE FAIR HOUSING ACT, AND COMPLY WITH THE FAIR HOUSING ACT DESIGN MANUAL BY THE US DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT.
 - 12. CONTRACTOR SHALL CONSTRUCT PROPOSED PAVEMENT TO MATCH EXISTING PAVEMENT WITH A SMOOTH, FLUSH, CONNECTION. 13 CONTRACTOR SHALL FURNISH AND INSTALL ALL PAVEMENT MARKINGS FOR FIRE LANES, PARKING STALLS, HANDICAPPED PARKING SYMBOLS, AND MISCELLANEOUS STRIPING WITHIN PARKING LOT AND AROUND BUILDING AS SHOWN ON THE PLANS. ALL PAINT AND PAVEMENT MARKINGS SHALL ADHERE TO CITY AND OWNER STANDARDS.
 - 14. REFER TO GEOTECHNICAL REPORT FOR PAVING JOINT LAYOUT PLAN REQUIREMENTS FOR PRIVATE PAVEMENT 15. REFER TO CITY STANDARD DETAILS AND SPECIFICATIONS FOR JOINT LAYOUT PLAN REQUIREMENTS FOR PUBLIC PAVEMENT. 16. ALL REINFORCING STEEL SHALL CONFORM TO THE GEOTECHNICAL REPORT, CITY STANDARDS, AND ASTM A-615, GRADE 60, AND SHALL BE SUPPORTED BY BAR CHAIRS. CONTRACTOR SHALL USE THE MORE STRINGENT OF THE CITY AND GEOTECHNICAL STANDARDS. 17. ALL JOINTS SHALL EXTEND THROUGH THE CURB.
 - 18. THE MINIMUM LENGTH OF OFFSET JOINTS AT RADIUS POINTS SHALL BE 2 FEET.
 - 19. CONTRACTOR SHALL SUBMIT A JOINTING PLAN TO THE ENGINEER AND OWNER PRIOR TO BEGINNING ANY OF THE PAVING WORK. 20. ALL SAWCUTS SHALL BE FULL DEPTH FOR PAVEMENT REMOVAL AND CONNECTION TO EXISTING PAVEMENT 21.FIRE LANES SHALL BE MARKED AND LABELED AS A FIRELANE PER CITY STANDARDS 22.UNLESS THE PLANS SPECIFICALLY DICTATE TO THE CONTRARY, ON-SITE AND OTHER DIRECTIONAL SIGNS SHALL BE ORIENTED SO
 - THEY ARE READILY VISIBLE TO THE ONCOMING TRAFFIC FOR WHICH THEY ARE INTENDED. 23.CONTRACTOR IS RESPONSIBLE FOR INSTALLING NECESSARY CONDUIT FOR LIGHTING, IRRIGATION, ETC. PRIOR TO PLACEMENT OF PAVEMENT, ALL CONSTRUCTION DOCUMENTS (CIVIL, MEP, LANDSCAPE, IRRIGATION, AND ARCHITECT) SHALL BE CONSULTED. 24 BEFORE PLACING PAVEMENT, CONTRACTOR SHALL VERIFY THAT SUITABLE ACCESSIBLE PEDESTRIAN ROUTES (PER ADA, TAS, AND FHA) EXIST TO AND FROM EVERY DOOR AND ALONG SIDEWALKS, ACCESSIBLE PARKING SPACES, ACCESS AISLES, AND ACCESSIBLE ROUTES, IN NO CASE SHALL AN ACCESSIBLE RAMP SLOPE EXCEED 1 VERTICAL TO 12 HORIZONTAL, IN NO CASE SHALL SIDEWALK CROSS SLOPE EXCEED 2.0 PERCENT. IN NO CASE SHALL LONGITUDINAL SIDEWALK SLOPE EXCEED 5.0 PERCENT. ACCESSIBLE PARKING EVCE
 - SPACES AND ACCESS AISLES SHALL NOT EXCEED 2.0 PERCENT SLOPE IN ANY DIRECTION. 25. CONTRACTOR SHALL TAKE FIELD SLOPE MEASUREMENTS ON FINISHED SUBGRADE AND FORM BOARDS PRIOR TO PLACING PAVEMENT TO VERIFY THAT ADA/TAS SLOPE REQUIREMENTS ARE PROVIDED. CONTRACTOR SHALL CONTACT ENGINEER PRIOR TO PAVING IF ANY F-F EXCESSIVE SLOPES ARE ENCOUNTERED. NO CONTRACTOR CHANGE ORDERS WILL BE ACCEPTED FOR ADA AND TAS SLOPE COMPLIANCE ISSUES.

- . ALL STORM SEWER MATERIALS AND CONSTRUCTION SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAILS AND SPECIFICATIONS
- 2. THE SITE UTILITY CONTRACTOR SHALL PROVIDE ALL MATERIALS AND APPURTENANCES NECESSARY FOR COMPLETE INSTALLATION OF THE STORM SEWER. 3. THE CONTRACTOR SHALL FIELD VERIFY THE SIZE, CONDITION, HORIZONTAL, AND VERTICAL LOCATIONS OF ALL EXISTING STORM SEWER FACILITIES THAT ARE TO BE CONNECTED TO, PRIOR TO START OF CONSTRUCTION OF ANY STORM SEWER, AND SHALL NOTIFY THE ENGINEER OF ANY CONFLICTS DISCOVERED.
- 4. THE CONTRACTOR SHALL VERIFY AND COORDINATE ALL DIMENSIONS SHOWN, INCLUDING THE HORIZONTAL AND VERTICAL LOCATION OF CURB INLETS AND GRATE INLETS AND ALL UTILITIES CROSSING THE STORM SEWER. 5. FLOW LINE, TOP-OF-CURB, RIM, THROAT, AND GRATE ELEVATIONS OF PROPOSED INLETS SHALL BE VERIFIED WITH THE GRADING PLAN AND FIELD CONDITIONS PRIOR TO THEIR INSTALLATION.
- 6. ALL PUBLIC STORM SEWER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO CITY PUBLIC WORKS STANDARD DETAILS AND SPECIFICATIONS. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS
- 7. ALL PRIVATE STORM SEWER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO THE APPLICABLE PLUMBING CODE. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS. 8. ALL PVC TO RCP CONNECTIONS AND ALL STORM PIPE CONNECTIONS ENTERING STRUCTURES OR OTHER STORM PIPES SHALL HAVE A
- CONCRETE COLLAR AND BE GROUTED TO ASSURE THE CONNECTION IS WATERTIGHT. 9. ALL PUBLIC STORM SEWER LINES SHALL BE MINIMUM CLASS III RCP. PRIVATE STORM SEWER LINES 18-INCHES AND GREATER SHALL BE CLASS III RCP OR OTHER APPROVED MATERIAL.
- 10. WHERE COVER EXCEEDS 20-FEET OR IS LESS THAN 2-FEET, CLASS IV RCP SHALL BE USED. 11.IF CONTRACTOR PROPOSES TO USE HDPE OR PVC IN LIEU OF RCP FOR PRIVATE STORM SEWER, CONTRACTOR SHALL SUBMIT TECHNICAL DATA TO THE OWNER, ENGINEER AND CITY ENGINEER/INSPECTOR FOR APPROVAL PRIOR TO ORDERING THE MATERIAL. ANY PROPOSED HDPE AND PVC SHALL BE WATERTIGHT 12. THE CONTRACTOR SHALL PROVIDE CONSTRUCTION SURVEYING FOR ALL STORM SEWER LINES.
- 13 EMBEDMENT FOR ALL STORM SEWER LINES. PUBLIC OR PRIVATE. SHALL BE PER CITY STANDARD DETAILS. 14. ALL WYE CONNECTIONS AND PIPE BENDS ARE TO BE PREFABRICATED AND INSTALLED PER MANUFACTURERS SPECIFICATIONS.
- 15. USE 4 FOOT JOINTS WITH BEVELED ENDS IF RADIUS OF STORM SEWER IS LESS THAN 100 FEET 16. THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN. PREPARED BY A PROFESSIONAL ENGINEER IN THE STATE OF TEXAS, TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING TRENCH SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA FOR ALL TRENCHES. NO PVC OPEN TRENCHES SHALL BE ALLOWED OVERNIGHT WITHOUT PRIOR WRITTEN APPROVAL OF THE CITY.
- ANY PONDS THAT ARE INTENDED TO HOLD WATER INDEFINITELY SHALL BE CONSTRUCTED WATERTIGHT 2. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE CONTRACTOR SHALL REFER TO THE GEOTECHNICAL REPORT FOR
- POND LINER SPECIFICATIONS 3. A GEOTECHNICAL ENGINEER SHALL REVIEW AND APPROVE ALL POND LINER MATERIAL, PLACEMENT PROCEDURES, AND PROVIDE TESTING TO ENSURE THE POND LINER MATERIAL PLACED IS WATERTIGHT
- 4. STORM SEWER PIPES AND HEADWALLS THAT CONNECT TO A POND INTENDED TO HOLD WATER INDEFINITELY SHALL BE INSTALLED WITH WATERTIGHT JOINTS TO AT LEAST 1-FOOT ABOVE THE NORMAL POOL WATER SURFACE ELEVATION.
- 5. ANY GRAVEL OR OTHER PERVIOUS EMBEDMENT AROUND PIPES OR OUTFALL STRUCTURES NEAR THE POND SHALL BE ELIMINATED FOR SY AT LEAST 20-FEET FROM THE POND SO NO ROUTE FOR WATER TO LEAK THROUGH THE EMBEDMENT MATERIAL IS PROVIDED. BACKFILL TAS IN THESE AREAS SHALL BE OF IMPERVIOUS MATERIAL. 6. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE WATER LEVEL FOLLOWING COMPLETION AND FILLING OF THE POND
- SHALL BE MONITORED BY THE CONTRACTOR FOR AT LEAST 60 DAYS TO OBSERVE WATER INFLOW, OUTFLOW, AND CALCULATE EVAPORATION TO VERIFY THAT THE POND IS WATERTIGHT 7. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE POND WATER LEVEL SHALL ALSO BE MAINTAINED BY THE
- AS THIS MAY DRY-OUT THE POND LINER AND RISK ITS WATERTIGHT PROPERTIES. WATER AND WASTEWATER
- AND SPECIFICATIONS 2. CONTRACTOR SHALL FIELD VERIFY THE SIZE, CONDITION, HORIZONTAL, AND VERTICAL LOCATIONS OF ALL EXISTING WATER AND CONSTRUCTION. AND SHALL NOTIFY THE ENGINEER OF ANY CONFLICTS DISCOVERED
- ALL UTILITY SERVICES ENTERING THE BUILDING. 4. THE CONTRACTOR SHALL FIELD VERIFY THE ELEVATION OF ALL UTILITY CROSSINGS PRIOR TO THE INSTALLATION OF ANY PIPE. 5. THE SITE UTILITY CONTRACTOR SHALL PROVIDE ALL MATERIALS AND APPURTENANCES NECESSARY FOR COMPLETE INSTALLATION OF THE WATER AND WASTEWATER IMPROVEMENTS.
- 6. ALL PUBLIC WATER AND WASTEWATER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO WTCPUA STANDARD DETAILS AND SPECIFICATIONS. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS. . ALL PRIVATE WATER AND WASTEWATER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO THE APPLICABLE PLUMBING CODE. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS.
- 8. FIRE SPRINKLER LINES SHALL BE DESIGNED AND INSTALLED BY A LICENSED FIRE SPRINKLER CONTRACTOR, AND COMPLY TO THE APPLICABLE CODES AND INSPECTIONS REQUIRED. THESE PLANS WERE PREPARED WITHOUT THE BENEFIT OF THE FIRE SPRINKLER DESIGN. CONTRACTOR SHALL NOTIFY THE ENGINEER IF ANY DISCREPANCIES. 9. EMBEDMENT FOR ALL WATER AND WASTEWATER LINES, PUBLIC OR PRIVATE, SHALL BE PER WTCPUA STANDARD DETAILS.
- 10. CONTRACTOR SHALL TAKE REQUIRED SANITARY PRECAUTIONS, FOLLOWING ANY WTCPUA, TCEQ, AND AWWA STANDARDS, TO KEEP WATER PIPE AND FITTINGS CLEAN AND CAPPED AT TIMES WHEN INSTALLATION IS NOT IN PROGRESS 11.CONTRACTOR SHALL PROVIDE CONSTRUCTION SURVEYING FOR ALL WATER AND WASTEWATER LINES. 25. CONTRACTOR SHALL ENSURE THAT SUFFICIENT POSITIVE SLOPE AWAY FROM THE BUILDING PAD IS ACHIEVED FOR ENTIRE PERIMETER 12. ALL WATER AND WASTEWATER SERVICES SHALL TERMINATE 5-FEET OUTSIDE THE BUILDING. UNLESS NOTED OTHERWISE
 - 13. CONTRACTOR SHALL COMPLY WITH CITY REQUIREMENTS FOR WATER AND WASTEWATER SERVICE DISRUPTIONS AND THE AMOUNT OF PRIOR NOTICE THAT IS REQUIRED, AND SHALL COORDINATE DIRECTLY WITH THE APPROPRIATE CITY DEPARTMENT. 14. CONTRACTOR SHALL SEQUENCE WATER AND WASTEWATER CONSTRUCTION TO AVOID INTERRUPTION OF SERVICE TO SURROUNDING PROPERTIES
 - 15. CONTRACTOR SHALL MAINTAIN WATER SERVICE AND WASTEWATER SERVICE TO ALL CUSTOMERS THROUGHOUT CONSTRUCTION (IF NECESSARY, BY USE OF TEMPORARY METHODS APPROVED BY THE WTCPUA AND OWNER). THIS WORK SHALL BE CONSIDERED SUBSIDIARY TO THE PROJECT AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED. 16. THE CONTRACTOR IS RESPONSIBLE TO PROTECT ALL WATER AND WASTEWATER LINES CROSSING THE PROJECT. THE CONTRACTOR
 - SHALL REPAIR ALL DAMAGED LINES IMMEDIATELY. ALL REPAIRS OF EXISTING WATER MAINS, WATER SERVICES, SEWER MAINS, AND SANITARY SEWER SERVICES ARE SUBSIDIARY TO THE WORK, AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED. 17. VALVE ADJUSTMENTS SHALL BE CONSTRUCTED SUCH THAT THE COVERS ARE AT FINISHED SURFACE GRADE OF THE PROPOSED PAVEMENT
 - 18. THE ENDS OF ALL EXISTING WATER MAINS THAT ARE CUT. BUT NOT REMOVED. SHALL BE PLUGGED AND ABANDONED IN PLACE. THIS WORK SHALL BE CONSIDERED AS A SUBSIDIARY COST TO THE PROJECT AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED.

- 17. THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER.
- - CONTRACTOR FOR THE DURATION OF CONSTRUCTION SO THAT IT REMAINS FULL TO ITS DESIGN WATER LEVEL, AND IS NOT LOWERED,

. ALL WATER AND WASTEWATER MATERIALS AND CONSTRUCTION SHALL COMPLY WITH WTCPUA STANDARD CONSTRUCTION DETAILS

WASTEWATER FACILITIES THAT ARE TO BE CONNECTED TO, PRIOR TO START OF CONSTRUCTION OF ANY WATER OR WASTEWATER 3. CONTRACTOR SHALL VERIFY AND COORDINATE ALL DIMENSIONS SHOWN, INCLUDING THE HORIZONTAL AND VERTICAL LOCATION OF



TEXAS COMMISSION ON ENVIRONMENTAL QUALITY WATER POLLUTION ABATEMENT PLAN GENERAL CONSTRUCTION NOTES: 1. A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY REGULATED ACTIVITIES. THIS NOTICE MUST INCLUDE: -THE NAME OF THE APPROVED PROJECT; -THE ACTIVITY START DATE; AND -THE CONTACT INFORMATION OF THE PRIME CONTRACTOR.	12. NEW SEWAGE COLLECTION SYSTEM LINES MUST BE CONSTRUCTED WITH STUB OUTS FOR THE CONNECTION OF ANTICIPATED EXTENSIONS. THE LOCATION OF SUCH STUB OUTS MUST BE MARKED ON THE GROUND SUCH THAT THEIR LOCATION CAN BE EASILY DETERMINED AT THE TIME OF CONNECTION OF THE EXTENSIONS. SUCH STUB OUTS MUST BE MANUFACTURED WYES OR TEES THAT ARE COMPATIBLE IN SIZE AND MATERIAL WITH BOTH THE SEWER LINE AND THE EXTENSION. AT THE TIME OF ORIGINAL CONSTRUCTION, NEW STUB-OUTS MUST BE CONSTRUCTED SUFFICIENTLY TO EXTEND BEYOND THE END OF THE STREET PAVEMENT. ALL STUB-OUTS MUST BE SEALED WITH A MANUFACTURED CAP TO PREVENT LEAKAGE. EXTENSIONS THAT WERE NOT ANTICIPATED AT THE TIME OF ORIGINAL CONSTRUCTION OR THAT ARE TO BE CONNECTED TO AN EXISTING SEWER LINE NOT FURNISHED WITH STUB OUTS MUST BE CONNECTED USING A MANUFACTURED SADDLE AND IN ACCORDANCE WITH ACCEPTED PLUMBING TECHNIOUES
2. ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROJECT MUST BE PROVIDED WITH COMPLETE COPIES OF THE WATER POLLUTION ABATEMENT PLAN (WPAP) AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTORS ARE REQUIRED TO KEEP ON-SITE COPIES OF THE APPROVED PLAN AND APPROVAL LETTER.	IF NO STUB-OUT IS PRESENT AN ALTERNATE METHOD OF JOINING LATERALS IS SHOWN IN THE DETAIL ON PLAN SHEET <u>N/A</u> OF <u>N/A</u> . (FOR POTENTIAL FUTURE LATERALS).
3. IF ANY SENSITIVE FEATURE(S) (CAVES, SOLUTION CAVITY, SINK HOLE, ETC.) IS DISCOVERED DURING CONSTRUCTION, ALL REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MUST BE SUSPENDED IMMEDIATELY. THE APPROPRIATE TCEQ REGIONAL OFFICE MUST BE IMMEDIATELY NOTIFIED OF ANY SENSITIVE FEATURES ENCOUNTERED DURING CONSTRUCTION. CONSTRUCTION ACTIVITIES MAY NOT BE RESUMED UNTIL THE TCEQ HAS REVIEWED AND APPROVED THE APPROPRIATE PROTECTIVE MEASURES IN ORDER TO PROTECT ANY SENSITIVE FEATURE AND THE EDWARDS AQUIFER FROM POTENTIALLY ADVERSE IN MALES TO WATER OWNER.	THE PRIVATE SERVICE LATERAL STUB-OUTS MUST BE INSTALLED AS SHOWN ON THE PLAN AND PROFILE SHEETS ON PLAN SHEET <u>N/A</u> OF <u>N/A</u> AND MARKED AFTER BACKFILLING AS SHOWN IN THE DETAIL ON PLAN SHEET <u>N/A</u> OF <u>N/A</u> .
 NO TEMPORARY OR PERMANENT HAZARDOUS SUBSTANCE STORAGE TANK SHALL BE INSTALLED WITHIN 150 FEET OF A WATER SUPPLY SOURCE, DISTRIBUTION SYSTEM, WELL, OR SENSITIVE FEATURE. 	13. TRENCHING, BEDDING AND BACKFILL MUST CONFORM WITH 30 TAC §217.54. THE BEDDING AND BACKFILL FOR FLEXIBLE PIPE MUST COMPLY WITH THE STANDARDS OF ASTM D-2321, CLASSES IA, IB, II OR III. RIGID PIPE BEDDING MUST COMPLY WITH THE REQUIREMENTS OF ASTM C 12 (ANSI A 106.2) CLASSES A, B OR C.
5. PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE APPROVED PLANS AND MANUFACTURERS SPECIFICATIONS. IF INSPECTIONS INDICATE A CONTROL HAS BEEN USED INAPPROPRIATELY, OR INCORRECTLY, THE APPLICANT MUST REPLACE OR MODIFY THE CONTROL FOR SITE SITUATIONS. THESE CONTROLS MUST REMAIN IN PLACE UNTIL THE DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED.	14. SEWER LINES MUST BE TESTED FROM MANHOLE TO MANHOLE. WHEN A NEW SEWER LINE IS CONNECTED TO AN EXISTING STUB OR CLEAN-OUT, IT MUST BE TESTED FROM EXISTING MANHOLE TO NEW MANHOLE. IF A STUB OR CLEAN-OUT IS USED AT THE END OF THE PROPOSED SEWER LINE, NO PRIVATE SERVICE ATTACHMENTS MAY BE CONNECTED BETWEEN THE LAST MANHOLE AND THE CLEANOUT UNLESS IT CAN BE CERTIFIED AS CONFORMING WITH THE PROVISIONS OF 30 TAC §213.5(C)(3)(E).
 ANY SEDIMENT THAT ESCAPES THE CONSTRUCTION SITE MOST BE COLLECTED AND PROPERLY DISPOSED OF BEFORE THE NEXT RAIN EVENT TO ENSURE IT IS NOT WASHED INTO SURFACE STREAMS, SENSITIVE FEATURES, ETC. SEDIMENT MUST BE REMOVED FROM SEDIMENT TRAPS OR SEDIMENTATION BASINS NOT LATER THAN WHEN IT OCCUPIES 50% OF THE BASIN'S DESIGN CARACITY 	 ALL SEWER LINES MUST BE TESTED IN ACCORDANCE WITH 30 TAC §217.57. THE ENGINEER MUST RETAIN COPIES OF ALL TEST RESULTS WHICH MUST BE MADE AVAILABLE TO THE EXECUTIVE DIRECTOR UPON REQUEST. THE ENGINEER MUST CERTIFY IN WRITING THAT ALL WASTEWATER
 8. LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER SHALL BE PREVENTED FROM BEING DISCHARGED OFFSITE. 9. ALL SPOILS (EXCAVATED MATERIAL) GENERATED FROM THE PROJECT SITE MUST BE STORED ON-SITE WITH PROPER E&S CONTROLS. FOR STORAGE OR DISCHARGED OF STORAGE OR DISCHARGED OF STORAGE ON THE FORMATION ADDISCHARGED DESCHARGES TO STORED ON SITE WITH PROPER E&S CONTROLS. FOR STORAGE OR DISCHARGED OF STORAGE ON THE FORMATION ADDISCHARGED DESCHARGES TO STORED ON SITE WITH PROPER E&S CONTROLS. FOR STORAGE OR DISCHARGED OF STORED OF STORE	 LINES HAVE PASSED ALL REQUIRED TESTING TO THE APPROPRIATE REGIONAL OFFICE WITHIN 30 DAYS OF TEST COMPLETION AND PRIOR TO USE OF THE NEW COLLECTION SYSTEM. TESTING METHOD WILL BE: (A) FOR A COLLECTION SYSTEM PIPE THAT WILL TRANSPORT WASTEWATER BY GRAVITY FLOW, THE DESIGN MUST SPECIFY AN INFILTRATION AND EXEMPTION TEST OR A LOW-PRESSURE AIR TEST. A TEST MUST CONFORM TO THE FOLLOWING REQUIREMENTS:
 DISPOSAL OF SPOILS AT ANOTHER SITE ON THE EDWARDS AQUIFER RECHARGE ZONE, THE OWNER OF THE SITE MOST RECEIVE APPROVAL OF A WATER POLLUTION ABATEMENT PLAN FOR THE PLACEMENT OF FILL MATERIAL OR MASS GRADING PRIOR TO THE PLACEMENT OF SPOILS AT THE OTHER SITE. 10. IF PORTIONS OF THE SITE WILL HAVE A TEMPORARY OR PERMANENT CEASE IN CONSTRUCTION ACTIVITY LASTING LONGER THAN 14 DAYS, SOIL STABILIZATION IN THOSE AREAS SHALL BE INITIATED AS SOON AS POSSIBLE PRIOR TO THE 14TH DAY OF INACTIVITY. IF ACTIVITY WILL RESUME PRIOR TO THE 21ST DAY, STABILIZATION MEASURES ARE NOT REQUIRED. IF DROUGHT CONDITIONS OR INCLEMENT WEATHER PREVENT ACTION BY THE 14TH DAY, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS POSSIBLE. 	 (1) LOW PRESSURE AIR TEST. (A) A LOW PRESSURE AIR TEST MUST FOLLOW THE PROCEDURES DESCRIBED IN AMERICAN SOCIETY FOR TESTING AND MATERIALS (ASTM) C-828, ASTM C-924, OR ASTM F-1417 OR OTHER PROCEDURE APPROVED BY THE EXECUTIVE DIRECTOR, EXCEPT AS TO TESTING TIMES AS REQUIRED IN TABLE C.3 IN SUBPARAGRAPH (C) OF THIS PARAGRAPH OR EQUATION C.3 IN SUBPARAGRAPH (B)(II) OF THIS PARAGRAPH. (B) FOR SECTIONS OF COLLECTION SYSTEM PIPE LESS THAN 36 INCH AVERAGE INSIDE DIAMETER, THE FOLLOWING PROCEDURE MUST APPLY, UNLESS A PIPE IS TO BE TESTED AS REQUIRED BY PARAGRAPH (2) OF THIS SUBSECTION
 THE FOLLOWING RECORDS SHALL BE MAINTAINED AND MADE AVAILABLE TO THE TCEQ UPON REQUEST: THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR; THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE; AND 	 (i) A PIPE MUST BE PRESSURIZED TO 3.5 POUNDS PER SQUARE INCH (PSI) GREATER THAN THE PRESSURE EXERTED BY GROUNDWATER ABOVE THE PIPE. (ii) ONCE THE PRESSURE IS STABILIZED, THE MINIMUM TIME ALLOWABLE FOR THE PRESSURE TO DROP FROM 3.5 PSI GAUGE TO 2.5 PSI GAUGE I COMPUTED FROM THE FOLLOWING EQUATION:
- THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.	<u>EQUATION C.3</u> T = (0.085 * D * K) / Q
A ANY PHYSICAL OF OPERATIONAL MODIFICATION OF ANY WATER POLILITION ABATEMENT STRUCTURE(S). INCLUDING BUT NOT LIMITED TO PONDS	WHERE: T = TIME FOR PRESSURE TO DROP 1.0 POUND PER SQUARE INCH GAUGE IN SECONDS K = 0.000419 X D X L, BUT NOT LESS THAN 1.0
 B. ANY CHANGE IN THE NATURE OR CHARACTER OF THE REGULATED ACTIVITY FROM THAT WHICH WAS ORIGINALLY APPROVED OR A CHANGE WHICH 	D = AVERAGE INSIDE PIPE DIAMETER IN INCHES L = LENGTH OF LINE OF SAME SIZE BEING TESTED, IN FEET L = LENGTH OF LINE OF SAME SIZE BEING TESTED, IN FEET
WOULD SIGNIFICANTLY IMPACT THE ABILITY OF THE PLAN TO PREVENT POLLUTION OF THE EDWARDS AQUIFER; C. ANY DEVELOPMENT OF LAND PREVIOUSLY IDENTIFIED AS UNDEVELOPED IN THE ORIGINAL WATER POLLUTION ABATEMENT PLAN.	Q = RATE OF LOSS, 0.0015 CUBIC FEET PER MINUTE PER SQUARE FOOT INTERNAL SURFACE (C) SINCE A K VALUE OF LESS THAN 1.0 MAY NOT BE USED, THE MINIMUM TESTING TIME FOR EACH PIPE DIAMETER IS SHOWN IN THE FOLLOWING
TCEQ REGION 11 OFFICE	IABLE C.3: PIPE DIAMETER (IN) MINIMUM TIME (SEC) MAXIMUM LENGTH FOR MINIMUM TIME FOR LONGER LENGTH (SEC/FT) a 340 358 0.850 a 454 359 1.500
12100 PARK 35 CIRCLE, BUILDING A, RM 179 AUSTIN TEXAS 78753-3795	10 567 230 2.330 12 680 199 3.490 15 800 199 5.200
PHONE: (512) 339-2929 FAX: (512) 339-3795	11 10:00 13:00 7:00 121 11:00 11:40 11:4716 124 11:00 11:00 11:3476 127 11:30 68:00 11:3696
TCEQ - SEWAGE COLLECTION SYSTEM PLAN NOTES	Image: State of the state o
 THIS ORGANIZED SEWAGE COLLECTION SYSTEM (SCS) MUST BE CONSTRUCTED IN ACCORDANCE WITH 30 TEXAS ADMINISTRATIVE CODE (TAC) §213.5(C), THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY'S (TCEQ) EDWARDS AQUIFER RULES AND ANY LOCAL GOVERNMENT STANDARD SPECIFICATIONS. 	 (E) IF ANY PRESSURE LOSS OR LEAKAGE HAS OCCURRED DURING THE FIRST 25% OF TESTING PERIOD, THEN THE TEST MUST CONTINUE FOR THE ENTIRE TEST DURATION AS OUTLINED ABOVE OR UNTIL FAILURE.
2. ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROPOSED REGULATED PROJECT MUST BE PROVIDED WITH COPIES OF THE SCS PLAN AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTORS MUST BE REQUIRED TO KEEP ON-SITE COPIES OF THE PLAN AND THE APPROVAL LETTER.	 (F) WASTEWATER COLLECTION SYSTEM PIPES WITH A 27 INCH OR LARGER AVERAGE INSIDE DIAMETER MAY BE AIR TESTED AT EACH JOINT INSTEAD OF FOLLOWING THE PROCEDURE OUTLINED IN THIS SECTION. (G) A TESTING PROCEDURE FOR PIPE WITH AN INSIDE DIAMETER GREATER THAN 33 INCHES MUST BE APPROVED BY THE EXECUTIVE DIRECTOR. (2) INFILTRATION/EXFILTRATION TEST.
3. A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE PRESIDING TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY REGULATED ACTIVITIES. THIS NOTICE MUST INCLUDE:	 (A) THE TOTAL EXPLICTATION, AS DETERMINED BY A HYDROSTATIC HEAD TEST, MOST NOT EXCEED 50 GALLONS PER INCH OF DIAMETER PER MILE OF PIPE PER 24 HOURS AT A MINIMUM TEST HEAD OF 2.0 FEET ABOVE THE CROWN OF A PIPE AT AN UPSTREAM MANHOLE. (B) AN OWNER SHALL USE AN INFILTRATION TEST IN LIEU OF AN EXFILTRATION TEST WHEN PIPES ARE INSTALLED BELOW THE GROUNDWATER LEVEL.
-THE NAME OF THE APPROVED PROJECT; -THE ACTIVITY START DATE; AND -THE CONTACT INFORMATION OF THE PRIME CONTRACTOR.	 (C) THE TOTAL EXFILTRATION, AS DETERMINED BY A HYDROSTATIC HEAD TEST, MUST NOT EXCEED 50 GALLONS PER INCH DIAMETER PER MILE OF PIPE PER 24 HOURS AT A MINIMUM TEST HEAD OF TWO FEET ABOVE THE CROWN OF A PIPE AT AN UPSTREAM MANHOLE, OR AT LEAST TWO FEET ABOVE EXISTING GROUNDWATER LEVEL, WHICHEVER IS GREATER. (D) FOR CONSTRUCTION WITHIN A 25-YEAR FLOOD PLAIN. THE INFULTRATION OF EXELL TRATION MUST NOT EXCEED 10 GALLONS PER INCH.
4. ANY MODIFICATION TO THE ACTIVITIES DESCRIBED IN THE REFERENCED SCS APPLICATION FOLLOWING THE DATE OF APPROVAL MAY REQUIRE THE SUBMITTAL OF AN SCS APPLICATION TO MODIFY THIS APPROVAL, INCLUDING THE PAYMENT OF APPROPRIATE FEES AND ALL INFORMATION NECESSARY FOR ITS REVIEW AND APPROVAL.	 (b) FOR OTHOR THE OF PIPE PER 24 HOURS AT THE SAME MINIMUM TEST HEAD AS IN SUBPARAGRAPH (C) OF THIS PARAGRAPH. (c) IF THE QUANTITY OF INFILTRATION OR EXFILTRATION EXCEEDS THE MAXIMUM QUANTITY SPECIFIED, AN OWNER SHALL UNDERTAKE REMEDIAL ACTION IN ORDER TO REDUCE THE INFILTRATION OR EXFILTRATION TO AN AMOUNT WITHIN THE LIMITS SPECIFIED. AN OWNER SHALL RETEST A PIPE FOLLOWING A REMEDIATION ACTION. (b) IF A GRAVITY COLLECTION PIPE IS COMPOSED OF FLEXIBLE PIPE, DEFLECTION TESTING IS ALSO REQUIRED. THE FOLLOWING PROCEDURES
5. PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE MANUFACTURERS SPECIFICATIONS. THESE CONTROLS MUST REMAIN IN PLACE UNTIL THE DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED.	 MUST BE FOLLOWED: (1) FOR A COLLECTION PIPE WITH INSIDE DIAMETER LESS THAN 27 INCHES, DEFLECTION MEASUREMENT REQUIRES A RIGID MANDREL. (A) MANDREL SIZING. (I) A RIGID MANDREL MUST HAVE AN OUTSIDE DIAMETER (OD) NOT LESS THAN 95% OF THE BASE INSIDE DIAMETER (ID) OR AVERAGE ID OF A
6. IF ANY SENSITIVE FEATURES ARE DISCOVERED DURING THE WASTEWATER LINE TRENCHING ACTIVITIES, ALL REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MUST BE SUSPENDED IMMEDIATELY. THE APPLICANT MUST IMMEDIATELY NOTIFY THE APPROPRIATE REGIONAL OFFICE OF THE TCEQ OF THE FEATURE DISCOVERED. A GEOLOGIST'S ASSESSMENT OF THE LOCATION AND EXTENT OF THE FEATURE	 (II) IF A MANDREL SIZING DIAMETER IS NOT SPECIFIED IN THE APPROPRIATE STANDARD BY THE ASTMS, AMERICAN WATER WORKS ASSOCIATION, UNI-BELL, OR AMERICAN NATIONAL STANDARDS INSTITUTE, OR ANY RELATED APPENDIX. (II) IF A MANDREL SIZING DIAMETER IS NOT SPECIFIED IN THE APPROPRIATE STANDARD, THE MANDREL MUST HAVE AN OD EQUAL TO 95% OF THE ID OF A PIPE. IN THIS CASE, THE ID OF THE PIPE, FOR THE PURPOSE OF DETERMINING THE OD OF THE MANDREL, MUST EQUAL BE THIN THE ID OF A PIPE. IN THIS CASE, THE ID OF THE PIPE, FOR THE PURPOSE OF DETERMINING THE OD OF THE MANDREL, MUST EQUAL BE THIN THE APPROPRIATE STANDARD.
DISCOVERED MUST BE REPORTED TO THAT REGIONAL OFFICE IN WRITING AND THE APPLICANT MUST SUBMIT A PLAN FOR ENSURING THE STRUCTURAL INTEGRITY OF THE SEWER LINE OR FOR MODIFYING THE PROPOSED COLLECTION SYSTEM ALIGNMENT AROUND THE FEATURE. THE REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MAY NOT PROCEED UNTIL THE EXECUTIVE DIRECTOR HAS REVIEWED AND APPROVED THE METHODS PROPOSED TO PROTECT THE SENSITIVE FEATURE AND THE EDWARDS AQUIFER FROM ANY POTENTIALLY ADVERSE	AVERAGE OUTSIDE DIAMETER MINUS TWO MINIMUM WALL THICKNESSES FOR OD CONTROLLED PIPE AND THE AVERAGE INSIDE DIAMETEF FOR ID CONTROLLED PIPE. (III) ALL DIMENSIONS MUST MEET THE APPROPRIATE STANDARD. (B) MANDREL DESIGN.
IMPACTS TO WATER QUALITY WHILE MAINTAINING THE STRUCTURAL INTEGRITY OF THE LINE.	 (I) A RIGID MANDREL MUST BE CONSTRUCTED OF A METAL OR A RIGID PLASTIC MATERIAL THAT CAN WITHSTAND 200 PSI WITHOUT BEING DEFORMED. (II) A MANDREL MUST HAVE NINE OR MORE ODD NUMBER OF RUNNERS OR LEGS.
7. SEWER LINES LOCATED WITHIN OR CROSSING THE STEAR FLOODFLAIN OF A DRAINAGE WAT WILL BE FROTECTED FROM INOUDATION AND STREAM VELOCITIES WHICH COULD CAUSE EROSION AND SCOURING OF BACKFILL. THE TRENCH MUST BE CAPPED WITH CONCRETE TO PREVENT SCOURING OF BACKFILL, OR THE SEWER LINES MUST BE ENCASED IN CONCRETE. ALL CONCRETE SHALL HAVE A MINIMUM THICKNESS OF 6 INCHES.	 (III) A BARREL SECTION LENGTH MUST EQUAL AT LEAST 75% OF THE INSIDE DIAMETER OF A PIPE. (IV) EACH SIZE MANDREL MUST USE A SEPARATE PROVING RING. (C) METHOD OPTIONS. (I) AN ADJUSTABLE OR FLEXIBLE MANDREL IS PROHIBITED.
8. BLASTING PROCEDURES FOR PROTECTION OF EXISTING SEWER LINES AND OTHER UTILITIES WILL BE IN ACCORDANCE WITH THE NATIONAL FIRE PROTECTION ASSOCIATION CRITERIA. SAND IS NOT ALLOWED AS BEDDING OR BACKFILL IN TRENCHES THAT HAVE BEEN BLASTED. IF ANY EXISTING SEWER LINES ARE DAMAGED, THE LINES MUST BE REPAIRED AND RETESTED.	 (II) A TEST MAY NOT USE TELEVISION INSPECTION AS A SUBSTITUTE FOR A DEFLECTION TEST. (III) IF REQUESTED, THE EXECUTIVE DIRECTOR MAY APPROVE THE USE OF A DEFLECTOMETER OR A MANDREL WITH REMOVABLE LEGS OR RUNNERS ON A CASE-BY-CASE BASIS. (2) FOR A GRAVITY COLLECTION SYSTEM PIPE WITH AN INSIDE DIAMETER 27 INCHES AND GREATER, OTHER TEST METHODS MAY BE USED TO DETENDED AND REAL OF A DEFLECTION OF A DEFLECTION
9. ALL MANHOLES CONSTRUCTED OR REHABILITATED ON THIS PROJECT MUST HAVE WATERTIGHT SIZE ON SIZE RESILIENT CONNECTORS ALLOWING FOR DIFFERENTIAL SETTLEMENT. IF MANHOLES ARE CONSTRUCTED WITHIN THE 100-YEAR FLOODPLAIN, THE COVER MUST HAVE A	 (3) A DEFLECTION TEST METHOD MUST BE ACCURATE TO WITHIN PLUS OR MINUS 0.2% DEFLECTION. (4) AN OWNER SHALL NOT CONDUCT A DEFLECTION TEST UNTIL AT LEAST 30 DAYS AFTER THE FINAL BACKFILL.
GASKET AND BE BOLTED TO THE RING. WHERE GASKETED MANHOLE COVERS ARE REQUIRED FOR MORE THAN THREE MANHOLES IN SEQUENCE OR FOR MORE THAN 1500 FEET, ALTERNATE MEANS OF VENTING WILL BE PROVIDED. BRICKS ARE NOT AN ACCEPTABLE CONSTRUCTION MATERIAL FOR ANY PORTION OF THE MANHOLE.	 (5) GRAVITY COLLECTION SYSTEM PIPE DEFLECTION MUST NOT EXCEED FIVE PERCENT (5%). (6) IF A PIPE SECTION FAILS A DEFLECTION TEST, AN OWNER SHALL CORRECT THE PROBLEM AND CONDUCT A SECOND TEST AFTER THE FINAL BACKFILL HAS BEEN IN PLACE AT LEAST 30 DAYS.
THE DIAMETER OF THE MANHOLES MUST BE A MINIMUM OF FOUR FEET AND THE MANHOLE FOR ENTRY MUST HAVE A MINIMUM CLEAR OPENING DIAMETER OF 30 INCHES. THESE DIMENSIONS AND OTHER DETAILS SHOWING COMPLIANCE WITH THE COMMISSION'S RULES CONCERNING MANHOLES AND SEWER LINE/MANHOLE INVERTS DESCRIBED IN 30 TAC §217.55 ARE INCLUDED ON PLAN SHEET <u>109</u> OF <u>112</u> .	 16. ALL MANHOLES MUST BE TESTED TO MEET OR EXCEED THE REQUIREMENTS OF 30 TAC §217.58. (A) ALL MANHOLES MUST PASS A LEAKAGE TEST. (B) AN OWNER SHALL TEST EACH MANHOLE (AFTER ASSEMBLY AND BACKFILLING) FOR LEAKAGE, SEPARATE AND INDEPENDENT OF THE
IT IS SUGGESTED THAT ENTRANCE INTO MANHOLES IN EXCESS OF FOUR FEET DEEP BE ACCOMPLISHED BY MEANS OF A PORTABLE LADDER. THE INCLUSION OF STEPS IN A MANHOLE IS PROHIBITED.	COLLECTION SYSTEM PIPES, BY HYDROSTATIC EXFILTRATION TESTING, VACUUM TESTING, OR OTHER METHOD APPROVED BY THE EXECUTIVE DIRECTOR. (1) HYDROSTATIC TESTING.
10. WHERE WATER LINES AND NEW SEWER LINE ARE INSTALLED WITH A SEPARATION DISTANCE CLOSER THAN NINE FEET (I.E., WATER LINES CROSSING WASTEWATER LINES, WATER LINES PARALLELING WASTEWATER LINES, OR WATER LINES NEXT TO MANHOLES) THE INSTALLATION MUST MEET THE REQUIREMENTS OF 30 TAC §217.53(D) (PIPE DESIGN) AND 30 TAC §290.44(E) (WATER DISTRIBUTION).	 (A) THE MAXIMUM LEAKAGE FOR HYDROSTATIC TESTING OR ANY ALTERNATIVE TEST METHODS IS 0.025 GALLONS PER FOOT DIAMETER PER FOOT OF MANHOLE DEPTH PER HOUR. (B) TO PERFORM A HYDROSTATIC EXFILTRATION TEST, AN OWNER SHALL SEAL ALL WASTEWATER PIPES COMING INTO A MANHOLE WITH AN INTERNAL PIPE PLUG, FILL THE MANHOLE WITH WATER, AND MAINTAIN THE TEST FOR AT LEAST ONE HOUR. (C) A TEST FOR CONCRETE MANHOLES MAY USE A 24-HOUR WETTING PERIOD BEFORE TESTING TO ALLOW SATURATION OF THE CONCRETE
11. WHERE SEWERS LINES DEVIATE FROM STRAIGHT ALIGNMENT AND UNIFORM GRADE ALL CURVATURE OF SEWER PIPE MUST BE ACHIEVED BY THE FOLLOWING PROCEDURE WHICH IS RECOMMENDED BY THE PIPE MANUFACTURER: <u>NONE</u>	 (2) VACUUM TESTING. (A) TO PERFORM A VACUUM TEST, AN OWNER SHALL PLUG ALL LIFT HOLES AND EXTERIOR JOINTS WITH A NON-SHRINK GROUT AND PLUG ALL PIPES ENTERING A MANHOLE.
IF PIPE FLEXURE IS PROPOSED, THE FOLLOWING METHOD OF PREVENTING DEFLECTION OF THE JOINT MUST BE USED: <u>NO FLEXURE</u> <u>PROPOSED</u>	 (B) NO GROUT MUST BE PLACED IN HORIZONTAL JOINTS BEFORE TESTING. (C) STUB-OUTS, MANHOLE BOOTS, AND PIPE PLUGS MUST BE SECURED TO PREVENT MOVEMENT WHILE A VACUUM IS DRAWN. (D) AN OWNER SHALL USE A MINIMUM 60 INCH/LB TORQUE WRENCH TO TIGHTEN THE EXTERNAL CLAMPS THAT SECURE A TEST COVER TO THE TOP OF A MANHOLE F.
SPECIFIC CARE MUST BE TAKEN TO ENSURE THAT THE JOINT IS PLACED IN THE CENTER OF THE TRENCH AND PROPERLY BEDDED IN ACCORDANCE WITH 30 TAC §217.54.	 (E) A TEST HEAD MUST BE PLACED AT THE INSIDE OF THE TOP OF A CONE SECTION, AND THE SEAL INFLATED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS. (F) THERE MUST BE A VACUUM OF 10 INCHES OF MERCURY INSIDE A MANHOLE TO PERFORM A VALID TEST.
	MANUFACTURER'S RECOMMENDATIONS. (F) THERE MUST BE A VACUUM OF 10 INCHES OF MERCURY INSIDE A MANHOLE TO PERFORM A VALID TEST.

PE DIAMETER (IN)	MINIMUM TIME (SEC)	MAXIMUM LENGTH FOR MINIMUM TIME (FT)	TIME FOR LONGER LENGTH (SEC/FT)
6	340	398	0.8550
8	454	298	1.5200
10	567	239	2.3740
12	680	199	3.4190
15	850	159	5.3420
18	1020	133	7.6930
21	1190	114	10.4710
24	1360	100	13.6760
27	1530	88	17.3090
30	1700	80	21.3690
33	1870	72	25.8560

(H) A MANHOLE PASSES THE TEST IF AFTER 2.0 MINUTES AND WITH ALL VALVES CLOSED, THE VACUUM IS AT LEAST 9.0 INCHES OF MERCURY.

(G) A TEST DOES NOT BEGIN UNTIL AFTER THE VACUUM PUMP IS OFF.

BE MADE TO AN APPROVED SEWAGE COLLECTION SYSTEM.

17. ALL PRIVATE SERVICE LATERALS MUST BE INSPECTED AND CERTIFIED IN ACCORDANCE WITH 30 TAC §213.5(C)(3)(I). AFTER INSTALLATION OF AND, PRIOR TO COVERING AND CONNECTING A PRIVATE SERVICE LATERAL TO AN EXISTING ORGANIZED SEWAGE COLLECTION SYSTEM, A TEXAS LICENSED PROFESSIONAL ENGINEER, TEXAS REGISTERED SANITARIAN, OR APPROPRIATE CITY INSPECTOR MUST VISUALLY INSPECT THE PRIVATE SERVICE LATERAL AND THE CONNECTION TO THE SEWAGE COLLECTION SYSTEM, AND CERTIFY THAT IT IS CONSTRUCTED IN CONFORMITY WITH THE APPLICABLE PROVISIONS OF THIS SECTION. THE OWNER OF THE COLLECTION SYSTEM MUST MAINTAIN SUCH CERTIFICATIONS FOR FIVE YEARS AND FORWARD COPIES TO THE APPROPRIATE REGIONAL OFFICE UPON REQUEST. CONNECTIONS MAY ONLY



d By:Randall, Zach Date:November 21, 2023 02: 43: 55pm File Path:K: \AUS_Civil\069252742-Valor Leander\Cad\PICP\PlanSheets\C-Final Plat.dwg

THIS SHEET INTENTIONALLY LEFT BLANK.

	DATE BY
	REVISIONS
	<u> </u>
	Construction Construction Construction Image: Struct of the struction Sold Kimley-Horn and Associates, INC. Image: Struct of the struction Sold Kimley-Horn and Associates, INC. Image: Struct of the struct of the struction Sold Kimley-Horn. Com Image: Struct of the
	KHA PROJECT 069252742 DATE NOVEMBER 2023 SCALE: AS SHOWN DESIGNED BY: NAM DESIGNED BY: NAM DRAWN BY: AMF CHECKED BY: ACK
WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION. WILL DEFORE YOU DE TO CONSTRUCTION. WILL DEFORE YOU DE TO CALL DEFORE YOU DE TO CALL DEFORE YOU DE TO	FINAL PLAT (SHEET 1 OF 2)
BENCHMARKS ARE BASED ON NAD83 COORDINATES ARE STATE PLANE CENTRAL ZONE WITH A COMBINED SCALE FACTOR OF 0.9998800143982722 BM #10: SIX COTTON SPINDLE GRID NORTH: 10,203,075.39 GRID EAST: 3,082,766.80 1035.47 BM #11: SET MAGNETIC NAIL (TRAVIS) GRID NORTH: 10,203,986.98 GRID EAST: 3,082,429.05 1031.92'	VALOR LEANDER PICP CITY OF LEANDER WILLIAMSON COUNTY, TEXAS
	SHEET NUMBER 5 OF 27

d By: Randall, Zach Date: November 21, 2023 02: 43: 55pm File Path: K: \AUS_Civil\069252742-Valor Leander\Cad\PICP\PIanSheets\C-Final Plat.dwg

THIS SHEET INTENTIONALLY LEFT BLANK.

	DATE BY
	REVISIONS
	Rindley Hoin © 2023 KIMLEY-HORN AND ASSOCIATES, INC. 0.2023 KIMLEY-HORN AND ASSOCIATES, INC. 10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759 0.00000000000000000000000000000000000
	MAL PLAT 669252742 VAL PLAT 069252742 DATE DATE DAL PLAT NOVEMBER 2023 SCALE: AS SHOWN SCALE: AS SHOWN DET 2 OF 2) DESIGNED BY: NAM DESIGNED BY: NAM DRAWN BY: AMF CHECKED BY: ACK CHECKED BY: ACK
WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION.	R LEANDER PICP I'Y OF LEANDER SON COUNTY, TEXAS SON COUNTY, TEXAS
	HEET NUMBER 6 OF 27





	PROPERTY LINE
UFO UFO	EXISTING UNDERGROUND TELEPHONE LINE
VV	EXISTING WATER LINE
WW	EXISTING SANITARY SEWER LINE
SD	EXISTING STORM DRAIN MAIN
	EXISTING SANITARY SEWER MANHOLE
SS	EXISTING STORM SEWER MANHOLE
<u> </u>	EXISTING CONTOUR
X	EXISTING FENCE
OHE	OVERHEAD POWER LINE
CBL	EXISTING UNDERGROUND CABLE LINE
	EXISTING TREE TO BE REMOVED (PER SP-##-####)
	EXISTING TREE TO REMAIN
	TO BE DEMOED



SF	SF	SILT FENCE	1.
~~~~~	RB	ROCK BERM	
LOC		LIMITS OF CONSTRUCTION	2.
LOC-SF	SF	LIMITS OF CONSTRUCTIONSILT FENCE	3.
TP		TREE PROTECTION	4.
	CE	CONSTRUCTION ENTRANCE	5.
	SA	STAGING AND STOCKPILE AREA	
	œw	CONCRETE WASHOUT	
X		PROPOSED INLET PROTECTION	6.
— — — 450 — —		EXISTING CONTOURS	
450		PROPOSED CONTOURS	7.
		EXISTING TREE TO BE REMOVED	8. 9.
		EXISTING TREE TO REMAIN	10. 11.



CONTRACTOR IS SOLELY RESPONSIBLE FOR IMPLEMENTATION, MAINTENANCE, AND EFFECTIVENESS OF ALL SWPPP CONTROLS -CONTROLS SHOWN ON THIS SITE MAP ARE SUGGESTED CONTROLS

CONTRACTOR SHALL RECORD INSTALLATION, MAINTENANCE OR MODIFICATION, AND REMOVAL DATES FOR EACH BMP EMPLOYED (WHETHER CALLED OUT ON ORIGINAL SWPPP OR NOT) DIRECTLY ON

THE CITY OF LEANDER ENVIRONMENTAL INSPECTOR HAS THE AUTHORITY TO ADD OR MODIFY EROSION/SEDIMENT CONTROLS ON SITE THROUGHOUT THE DURATION OF THE PROJECT. CONTRACTOR SHALL UTILIZE DUST CONTROL MEASURE DURING SITE CONSTRUCTION SUCH AS IRRIGATION TRUCKS AND MULCHING AS PER

ECM 1.4.5(D) OR AS DIRECTED BY THE ENVIRONMENTAL INSPECTOR. TEMPORARY AND PERMANENT STABILIZATION PRACTICES AND BMP'S SHALL BE INSTALLED AT THE EARLIEST POSSIBLE TIME DURING THE CONSTRUCTION SEQUENCE. AS AN EXAMPLE, PERIMETER SILT FENCE SHALL BE INSTALLED BEFORE COMMENCEMENT OF ANY GRADING ACTIVITIES. OTHER BMP'S SHALL BE INSTALLED AS SOON AS PRACTICABLE AND SHALL BE MAINTAINED UNTIL FINAL SITE STABILIZATION IS ATTAINED. CONTRACTOR SHALL ALSO REFERENCE CIVIL AND LANDSCAPE PLANS SINCE PERMANENT STABILIZATION IS PROVIDED BY LANDSCAPING, THE BUILDING(S), AND SITE PAVING. BMP'S HAVE BEEN LOCATED AS INDICATED ON THIS PLAN IN

ACCORDANCE WITH GENERALLY ACCEPTED ENGINEERING PRACTICES IN ORDER TO MINIMIZE SEDIMENT TRANSFER. FOR EXAMPLE: SILT FENCES LOCATED AT TOE OF SLOPE AND INLET PROTECTION FOR INLETS RECEIVING SEDIMENT FROM SITE RUN-OFF. ADDITIONAL EROSION AND SEDIMENTATION CONTROLS MAY BE REQUIRED BY THE CITY DURING CONSTRUCTION.

 $\land \land \land \land \land$ 

GRID EAST: 3,082,429.05

1035.47

1031.92'

REFERENCE EROSION CONTROL NOTES AND DETAILS ON SHEET 11. IF DISTURBED AREA IS NOT TO BE WORKED ON FOR MORE THAN 14 DAYS, DISTURBED AREA NEEDS TO BE STABILIZED BY REVEGETATION, MULCH, TARP OR REVEGETATION MATTING [ECM 1.4.4.B.3, SECTION 5, I.]. THE CONTRACTOR WILL CLEAN UP SPOILS THAT MIGRATE ONTO THE ROADS A MINIMUM OF ONCE DAILY [ECM 1.4.4.D.4]. ALL DISTURBED AREAS TO BE RE-VEGETATED PER CITY OF LEANDER. SILT FENCE SHALL BE MOVED TO BACK OF CURB FOR STREETSCAPE













AL

>

SHEET NUMBER

12 OF 27





![](_page_121_Figure_0.jpeg)

	VALOR	LEANDER OF	FSITE SANIT	ARY SEWER	CALCUL	ATIONS		
o LUE	LUE Total	Population	F (opp)	DRY	-	W	ET	Slope $(9/2)$
aLUE		ropulation	r (gpm)	Q (gpm)	V (fps)	Q (gpm)	V (fps)	Stope (78)
0	109.1	381.85	18.56	74.83	2.20	82.65	2.26	0.50
0	109.1	381.85	18.56	74.83	2.20	82.65	2.26	0.50
0	109.1	381.85	18.56	74.83	2.20	82.65	2.26	0.50
0	109.1	381.85	18.56	74.83	2.20	82.65	2.26	0.50
0	109.1	381.85	18.56	74.83	2.20	82.65	2.26	0.50
0	109.1	381.85	18.56	74.83	2.20	82.65	2.26	0.50
0	109.1	381.85	18.56	74.83	2.20	82.65	2.26	0.50
0	109.1	381.85	18.56	74.83	2.20	82.65	2.26	0.50
.09.1	109.1	381.85	18.56	74.83	2.20	82.65	2.26	0.50

![](_page_122_Figure_0.jpeg)

By:Flynn, Alyssa Date:November 21, 2023 02:46:20pm File Path:K:\AUS_Civil\069252742-Valor Leander\Cad\PICP\PlanSheets\C-Water Plan and Profile.dwg

![](_page_123_Picture_1.jpeg)

![](_page_123_Figure_2.jpeg)

![](_page_123_Figure_3.jpeg)

![](_page_123_Figure_4.jpeg)

![](_page_124_Figure_0.jpeg)

+00				+					
0	E: 1016.03	Q _{DRY} : 74.83 GPM V _{DRY} : 2.20 FT/S Q _{WET} : 82.65 GPM V _{WET} : 2.26 FT/S							
5+00	۴: 1016.28           6: 28		= 8" PVC @ 0.50%						
	E: 1016.53								
6+00	E: 1016.78								
	<u>Е</u> 8" OUT: 1016.87 <u>Е</u> 8" IN: 1016.97 Е: 1017_13 Е: 1017_13					ST CC RIN	A: 6+16.94 NST 4' MAN A: 1025.84	MWL-A HOLE	
7+00	Е: 1017.38								
	E: 1017.63	Q _{DRY} : 74.83 GPM V _{DRY} : 2.20 FT/S Q _{WET} : 82.65 GPM V _{WET} : 2.26 FT/S	304 LF OF 8" PVC				A: 7+76.55 \ IIICAUT	WWL-A ION!!!	
8+00	Е: 1017.88		@ 0.50%			3≥		CLOSSING	
	F: 1018.13								

![](_page_125_Figure_0.jpeg)

![](_page_126_Figure_1.jpeg)

![](_page_126_Figure_2.jpeg)

STA: 22+90.48 END WWL-A

STA: 22+85.48 WWL-A

![](_page_126_Figure_3.jpeg)

![](_page_127_Figure_0.jpeg)

Additional filteration is provided for cells with and the topics in the upper light course is the last obtained in districtions in the brind obtained boards denoted frakes. Changes to these fields will remove the equations used in          1. The field of the distriction of the used grades.       Contractions the low disk boards in the distriction of the used grades.       Page 532 (1993)         1. The field of the distriction of the used grades.       Contractions the low disk board in the distriction of the used grades.       Page 532 (1993)         1. The field of the distriction of the used grades.       Contraction of the used grades.       Page 532 (1993)         1. The field of the distriction of the used grades.       Contraction of the used grades.       Page 532 (1993)         1. The field of the distriction of the used grades.       Contraction of the used grades.       Page 532 (1994)         1. The field of the distriction of the used grades.       Contraction of the used grades.       Page 532 (1994)         1. The field of the distriction of the used grades.       Page 532 (1994)       Page 532 (1994)         1. The distriction of the used grades.       Page 532 (1994)       Page 532 (1994)       Page 532 (1994)         1. The distriction of the used grades.       Page 532 (1994)       Page 532 (1994)       Page 532 (1994)         1. The distriction of the used grades.       Page 532 (1994)       Page 532 (1994)       Page 532 (1994)         1. The distriction of the used grades.       Page 532 (1994)		Texas Commission on Environmental Quality         TSS Removal Calculations 04-20-2009         Project Name: Valor Lear         Date Prepared: 11/21/2023	inder !3
		Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348. Characters shown in red are data entry fields. Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations u	er the c used in
Procession of accession of		1. The Required Load Reduction for the total project:       Calculations from RG-348       Pages 3-27 to 100 to 10	to 3-30
<pre>where '</pre>		Page 3-29 Equation 3.3: L _M = 27.2(A _N x P)	
One Data Determine Request Loss Prove any weight in Units of the Paper	Associates, inc	where: L _{M TOTAL PROJECT} = Required TSS removal resulting from the proposed development A _N = Net increase in impervious area for the project P = Average annual precipitation, inches	nt = 80%
Protocologone to improve to many the finite of the second of pain - 0.00 A + 14 VPS-1 (PROPOSID C). The protocologone to improve to many the finite of the second of pain - 0.00 A + 14 VPS-1 (PROPOSID C). The protocologone to many the second of the seco	Horn and	Site Data: Determine Required Load Removal Based on the Entire Project County = Williamson	
Image: Control in the set fields should be for the back project area.         Image: Control in the set fields should be for the back project area.         Image: Control in the set field should be for the back project area.         Image: Control in the set field should be for the back project area.         Image: Control in the set field should be for the back project area.         Image: Control in the set field should be for the back project area.         Image: Control in the set field should be for the back project and the form and should be for the back project and the form and should be for the back project and the form and should be for the back project and the form and the f	liability to Kimley-	Total project area included in plan *=       13.80       acres       POND A-1 + VFS-1         Predevelopment impervious area within the limits of the plan *=       0.00       acres       IC of Pond A-1 & VFS-1         Total post-development impervious area within the limits of the plan *=       6.04       acres       IC of Pond A-1 & VFS-1         Total post-development impervious cover fraction *=       0.44       acres       IC of Pond A-1 & VFS-1	SED IC)
Notice of draining basis is outfills areas (using the plan areas)       1         1. Charage Basis Parameters (This information should be provided for such basis)       1         1. Charage Basis Parameters (This information should be provided for such basis)       1000000000000000000000000000000000000	be without	L _{M TOTAL PROJECT} = 5257 Ibs. * The values entered in these fields should be for the total project area,	
0. Ordinage Basin Parameters (This information, should be provided for each basin):         1. Ordinage Basin Parameters (This information, should be provided for each basin):         1. Table description transmission, should be provided for each basin):         1. Table description transmission, should be provided for each basin):         1. Table description transmission, should be provided for each basin):         1. Table description transmission, should be provided for each basin):         1. Table description transmission, should be provided for each basin.         1. Table description transmission transmission transmission transmission transmission transmission.         1. Table description transmission transmission transmission transmission.         1. Table description transmission. <td>ies, inc. shall</td> <td>Number of drainage basins $l$ outfalls areas leaving the plan area = 1</td> <td></td>	ies, inc. shall	Number of drainage basins $l$ outfalls areas leaving the plan area = 1	
Organization and the set of the set	id Associat	2. Drainage Basin Parameters (This information should be provided for each basin):	
Total dramage basinotation are in 0.75 metres         Prodevelopment improvious max with dramage basinotation are in 0.75 metres         Prodevelopment improvious max with dramage basinotation are in 0.75 metres         Prodevelopment improvious max with dramage basinotation are in 0.75 metres         Prodevelopment improvious max with dramage basinotation are in 0.75 metres         Prodevelopment improvious max with dramage basinotation are in 0.75 metres         Prodevelopment improvious max with dramage basinotation are in 0.75 metres         Prodevelopment improvious max with dramage basinotation are in 0.75 metres         Prodevelopment improvious max with dramage basinotation are in 0.75 metres         Prodevelopment improvious max with dramage basinotation are intervelopment improvious max with dramage basinot are intervelopment are intervelopment are intervelopment improvious max with dramage basin intervelopment are intervelopment a	-Horn an	Drainage Basin/Outfall Area No. = POND A-1	
3. Indicate the proposed BMP Code for this basin.         Proposed BMP = Batch Extended Detention Removed Historic the Stationage Basin by the selected BMP Type.         4. Calculate Maximum TBS Load Removed Lui for this Drainage Basin by the selected BMP Type.         RG-848 Page 3-33 Equation 3.1: L ₁ = (BMP efficiency) x P x (A ₁ x 3.6 ± A ₂ x 0.56)         where:       A ₂ = Total On-Site drainage Basin the BMP calciment area A ₁ = Parkicus area proposed in the BMP calciment area A ₂ = Fordious area proposed in the BMP calciment area A ₂ = Total On-Site drainage Basin for this drainage Basin fourthal area A ₂ = 5.61 acres A ₂ = 4.54 acres A ₂ = 0.53 * line         5. Calculate Fraction of Annual Runoff to Treat the drainage Basin fourthal area L ₁ = 0.03 * 000       Total On-Site area draining offset         Periodus area proposed BMP       1.0       0.00 acres A ₂ = 0.00 * 0.00         S. Calculate Fraction of Annual Runoff to Treat the drainage Basin fourthal area L ₂ = 0.00 * 0.00       Calculations from RG-048         Particle Calculate Capture Volume required by the BMP Type for this drainage Basin fourthal area. Calculations from RG-048 Pages 3-36 to 3-37       Calculations from RG-048         Past Development Runoff Collidities area equired to the State area draining to BMP = 0.00 acres Impensions facility of drains area = 0.00 * 0.00 acres Impensions facility of drains area = 0.00 * 0.00 acres Impensions facility of drains area = 0.00 * 0.00 acres Impensions facility of drains area = 0.00 * 0.00 acres Impensions facility of drains area = 0.00 * 0.00 acres Impensions facility of drains area = 0.00 * 0.00	daptation by Kimie	Total drainage basin/outfall area =       10.75       acres         Predevelopment impervious area within drainage basin/outfall area =       0.00       acres         Post-development impervious fraction within drainage basin/outfall area =       5.91       acres         Post-development impervious fraction within drainage basin/outfall area =       0.55       acres         Limitus pasini =       5146       Ibs.	
Bit Dependent of the construction of a model of the construction of the con	and action and action and action and action	3. Indicate the proposed BMP Code for this basin.	
4. Calculate Maximum TSS Load Removed (L ₄ for this Drainage Basin by the selected BMP Type.         RG 340 Page 3-033 Equation 3.7: L ₁ = (BMP efficiency) X P x (A x 3.4 6 + A x 0.54)         where:       A = Total On-Site drainage dress in the BMP catchment area         A = Projecus area remaining in the BMP catchment area       A = Projecus area remaining in the BMP catchment area         A = 0.51       acces       Excludes 188 AC direct data area draining of the acces         A = 0.51       acces       Excludes 188 AC direct data area draining of the acces         A = 0.51       acces       Excludes 188 AC direct data area draining of the acces         A = 0.51       acces       Excludes 188 AC direct data area draining of the acces         A = 0.51       acces       Excludes 188 AC direct data area draining of the acces         A = 0.51       acces       Excludes 188 AC direct data area draining of the acces         A = 0.51       acces       Interview       A = 0.51         B = 0.020       Item = 0.030       Item       Item = 0.030         B = 0.020       Item = 0.020       Item = 0.020       Item = 0.020         B = 0.020       Item = 0.020       Item = 0.020       Item = 0.020         B = 0.020       Designed Lattices data area from IC Conflictent = 0.00       Item = 0.000         C = 0.020       Other area from IC Conflictent = 0.0	1. dwg authorizat	Proposed BMP = Batch Extended Detention Removal efficiency = 91 percent	
A c = Total On-Site draining area in the BMP calchment area A c = monvious area proposed in the BMP calchment area A c = monvious area proposed in the BMP calchment area A c = monvious area proposed in the BMP calchment area A c = Total On-Site draining error in the BMP calchment area A c = Total On-Site draining error in the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchment area A c = Total On-Site draining of the BMP calchmen	ut written	4. Calculate Maximum TSS Load Removed (L _R ) for this Drainage Basin by the selected BMP Type.	
A ₁ = Impervious area proposed in the BMP extolment area A ₂ = Provious area proposed in the BMP extolment area A ₂ = TSS Load removed from this catchment area by the proposed BMP A ₂ = 10.75 acres Excluses 1.88 ACe ² and field area draining offsite A ₁ = 5.91 acres Excluses 1.88 ACe ² and field area draining offsite A ₁ = 6.33 Tits 5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area A ₁ = 0.33 Tits 5. Calculate Capture Volume regulated by the BMP Type for this drainage basin / outfall area F = 0.88 T Calculations from RG-348 Calculations from RG-348 Calculations from RG-348 Pages 3.36 to 3.37 Off-site impervious factor of 0.51 states = 0 Off-site impervious cover draining to BMP = 0.00 acres Calculations from RG-348 Pages 3.36 to 3.37 Off-site impervious cover draining to BMP = 0.00 acres Off-site impervious factor of 0.51 states = 0 Off-site impervious cover draining to BMP = 0.00 acres Calculations from RG-348 Pages 3.36 to 3.37 Total Capture Volume (required water quality Volume = 0) or ubic feet Tre following sectors are used to calculate the required water quality volume(s) for the selected BMP. The values for BMP Types not selected in cell C4S will show NA.	er Qua	where: $A_{C} = Total On-Site drainage area in the BMP catchment area.$	
A _c = 10.75 acres Excludes 1.88 ACc of sod field area draining offsile A ₁ = 5.91 acres A ₂ = 4.84 acres A ₂ = 4.84 acres L ₄ = 6033 Tibs S. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area Desired L ₄ THIS BASKE = 5000 Tibs, F = 0.88 T S. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area. Calculations from RG-348 S. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area. Calculations from RG-348 Calculations from RG-348 Calculations from RG-348 Pages 3-38 to 3-37 Off-site area draining to BMP = 0.00 acres Impendix fraction of of Setiment = 0.00 Collision of acres Calculations from RG-348 Pages 3-38 to 3-37 Off-site area draining to BMP = 0.00 acres Impendix fraction of of Setiment = 4527 Total Capture Volume (required water quality volume(s) x1.20) = 27165 outpic feet Total Capture Volume (required water quality volume(s) x1.20) = 27165 outpic feet Total Capture Volume (required water quality volume(s) x1.20) = 27165 outpic feet Total Capture Volume (required water quality volume(s) x1.20) = 27165 outpic feet Total Capture Volume (required water quality volume(s) x1.20) = 27165 outpic feet Total Capture Volume (required water quality volume(s) x1.20) = 27165 outpic feet Total Capture Volume (required water quality volume(s) x1.20) = 27165 outpic feet Total Capture Volume (required water quality volume(s) x1.20) = 27165 outpic feet Total Capture Volume (required water quality volume(s) x1.20) = 27165 outpic feet Total Capture Volume (required water quality volume(s) x1.20) = 27165 outpic feet Total Capture Volume (required water quality volume(s) x1.20) = 27165 outpic feet The values for BMP Types not selected in cell C45 will show NA.	-Overall Wat	$A_{I}$ = Impervious area proposed in the BMP catchment area $A_{P}$ = Pervious area remaining in the BMP catchment area $L_{R}$ = TSS Load removed from this catchment area by the proposed I	BMP
Ap =       4.84       acress         Lq =       6033       Tbs         5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area       Ibs         Desired L _{MTHIS BASIN} =       5300       Tbs.         F =       0.88       Ibs.         6. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.       Calculations from RG-348         Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.       Calculations from RG-348         Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.       Calculations from RG-348         Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.       Calculations from RG-348         Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.       Calculations from RG-348         Outfall capture Volume required by the BMP Type for this drainage basin / outfall area.       Calculations from RG-348         Calculations from RG-348         Outfall capture Volume (required drainage basin / outfall area.       Calculations from RG-348         Outfall colspan="2">Calculations from RG-348         Outfall capture Volume (required water quality Volume =       0.00         Outfall capture Volume (required water quality volume	reper relia	A _C =     10.75     acres     Excludes 1.88 AC of sod field area drainin       A _{II} =     5.91     acres	ing offsite
5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area       Ibs.         Desired L _{MTHIS BASIN} =       500       Ibs.         F =       0.88       Ibs.         S. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.       Calculations from RG-348         Beside Lagrance       0       Inches         Post Development Runoff Coefficient =       0.39       Inches         Off-site Water Quality Volume =       22637       cubic feet         Calculations from RG-348       Pages 3-36 to 3-37       Inches         Off-site Impendous cover draining to BMP =       0.00       acres         Impendous faction of off-site area draining to BMP =       0.00       acres         Impendous faction of off-site area draining to BMP =       0.00       acres         Impendous faction of off-site area draining to BMP =       0.00       acres         Impendous faction of off-site area =       0       off-site water Quality Volume =       0         Off-site Water Quality Volume =       0       cubic feet       Total Capture Volume (required water Quality volume(s) for the selected BMP.         The following sections are used to calculate the required water Quality volume(s) for the selected BMP.       The values for BMP Types not selected in cell C45 will show NA.	an plansh se of and imp	A _P = 4.84 acres L _R = 6033 [™] lbs	
Desired L _{M THIS BASIN} =       5300 Tbs.         F =       0.88         6. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.       Calculations from RG-348         Rainfall Depth =       1.50 inches         Post Development RunOff Coefficient =       0.39 Could for the second required by the BMP P quality Volume =       22637 cubic feet         Calculations from RG-348       Pages 3-36 to 3-37 Collider of the second required re	Note pl	5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area	
F =       0.88         6. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.       Calculations from RG-348         Rainfall Depth =       1.50       inches         Post Development Runoff Coefficient =       0.39       Calculations from RG-348         Calculations from RG-348       Pages 3-36 to 3-37         Calculations from RG-348       Pages 3-36 to 3-37         Off-site area draining to BMP =       0.00       acres         Impervious fraction of off-site area a rouning to BMP =       0.00       acres         Off-site Runoff Coefficient =       0.00       acres         Off-site Runoff Coefficient =       0.00       acres         Impervious fraction of off-site area = 0       off-site Runoff Coefficient =       0.00         Off-site Runoff Coefficient =       0.00       cubic feet         Storage for Sediment =       4527         Total Capture Volume (required water quality volume(s) x 1.20) =       27165       cubic feet         The following sections are used to calculate the required water quality volume(s) for the selected BMP.       The values for BMP Types not selected in cell C45 will show NA.	t was pre	Desired $L_{M \text{ THIS BASIN}} = 5300$ Tibs.	
Rainfall Depth = 1.50 inches Post Development Runoff Coefficient = 0.39 On-site Water Quality Volume = 22637 cubic feet Calculations from RG-348 Pages 3-36 to 3-37 Off-site area draining to BMP = 0.00 acres Off-site Impervious cover draining to BMP = 0.00 acres Impervious fraction of off-site area = 0 Off-site Water Quality Volume = 0 cubic feet Storage for Sediment = 4527 Total Capture Volume (required water quality volume(s) x 1.20) = 27165 cubic feet The following sections are used to calculate the required water quality volume(s) for the selected BMP. The values for BMP Types not selected in cell C45 will show NA.	for which	F = 0.88 <b>*</b>	
Rainal Deptine       1.50       inches         Post Development Runoff Coefficient =       0.39       -         Off-site Water Quality Volume =       22637       cubic feet         Calculations from RG-348       Pages 3-36 to 3-37         Off-site area draining to BMP =       0.00       acres         Off-site Impervious cover draining to BMP =       0.00       acres         Off-site Runoff Coefficient =       0.00       cubic feet         Storage for Sediment =       4527         Total Capture Volume (required water quality volume(s) x 1.20) =       27165       cubic feet         The following sections are used to calculate the required water quality volume(s) for the selected BMP.       The values for BMP Types not selected in cell C45 will show NA.	nd allent		
Calculations from RG-348 Pages 3-36 to 3-37 Off-site area draining to BMP = 0.00 acres Off-site impervious cover draining to BMP = 0.00 acres Off-site impervious cover draining to BMP = 0.00 acres Impervious fraction of off-site area = 0 Off-site Runoff Coefficient = 0.00 Off-site Water Quality Volume = 0 cubic feet Storage for Sediment = 4527 Total Capture Volume (required water quality volume(s) x 1.20) = 27165 cubic feet The following sections are used to calculate the required water quality volume(s) for the selected BMP. The values for BMP Types not selected in cell C45 will show NA.	925274	Post Development Runoff Coefficient = 0.39 On-site Water Quality Volume = 22637 cubic feet	
Off-site area draining to BMP =       0.00       acres         Off-site Impenvious cover draining to BMP =       0.00       acres         Impervious fraction of off-site area =       0         Off-site Runoff Coefficient =       0.00         Off-site Water Quality Volume =       0         cubic feet       Storage for Sediment =         Total Capture Volume (required water quality volume(s) x 1.20) =       27165         Cubic feet       The following sections are used to calculate the required water quality volume(s) for the selected BMP.         The values for BMP Types not selected in cell C45 will show NA.       The values for BMP Types not selected in cell C45 will show NA.	the specific the s	Calculations from RG-348 Pages 3-36 to 3-37	
With a state imperiods of our draming to the imperiods fraction of off-site area = 0       Impensions fraction of off-site area = 0         Impensions fraction of off-site Runoff Coefficient = 0.00       Cubic feet         Off-site Runoff Coefficient = 0.00       Cubic feet         Storage for Sediment = 4527       Total Capture Volume (required water quality volume(s) x 1.20) = 27165       cubic feet         The following sections are used to calculate the required water quality volume(s) for the selected BMP.       The values for BMP Types not selected in cell C45 will show NA.	only for 1	Off-site area draining to BMP = 0.00 acres Off-site Impendious cover draining to BMP = 0.00 acres	
Pic       Off-site Water Quality Volume = 0 cubic feet         Storage for Sediment = 4527         Total Capture Volume (required water quality volume(s) x 1.20) = 27165 cubic feet         The following sections are used to calculate the required water quality volume(s) for the selected BMP.         The values for BMP Types not selected in cell C45 will show NA.	http://www.intended	Impervious fraction of off-site area = 0 Off-site Runoff Coefficient = 0.00	
Total Capture Volume (required water quality volume(s) x 1.20) = 27165 cubic feet The following sections are used to calculate the required water quality volume(s) for the selected BMP. The values for BMP Types not selected in cell C45 will show NA.	service, iz	oπ-site vvater Quality Volume = 0 cubic feet Storage for Sediment = 4527	
		Total Capture Volume (required water quality volume(s) x 1.20) = 27165 cubic feet The following sections are used to calculate the required water quality volume(s) for the selected BMP. The values for BMP Types not selected in cell C45 will show NA.	
	overmber 2 designs prese		
designs preser	Date: No oncepts and		
Date: November and designs and designs preserved	I, Zach with the p		
I. Zach Date: November 2 with the concepts and designs preserved	petner petner		
r Randall, Zach Date: November 2 , together with the concepts and designs press	r tog		
ted By Rondoll, Zoch Dote: November 2 document, together with the concepts and deligns prese	ted By: Ra document, top		

Texas Commission on Environmental Quality TSS Removal Calculations 04-20-2009 Project Name: Valor Leander Date Prepared: 11/21/2023 cell. Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell. Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348. the spreadsheet. Characters shown in red are data entry fields. Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet. Pages 3-27 to 3-30 1. The Required Load Reduction for the total project: Calculations from RG-348 Page 3-29 Equation 3.3: L_M = 27.2(A_N x P) % of increased load L_{M TOTAL PROJECT} = Required TSS removal resulting from the proposed development = 80% of increased load where: A_N = Net increase in impervious area for the project P = Average annual precipitation, inches Site Data: Determine Required Load Removal Based on the Entire Project County = Williamson Total project area included in plan *= 13.80 acres POND A-1 + VFS-1 Predevelopment impervious area within the limits of the plan * = 0.00 acres Total post-development impervious area within the limits of the plan* = 6.04 acres IC of Pond A-1 & VFS-1 (PROPOSED IC) Total post-development impervious cover fraction * = 0.44 LM TOTAL PROJECT = 5257 * The values entered in these fields should be for the total project area. Number of drainage basins / outfalls areas leaving the plan area = 1 2. Drainage Basin Parameters (This information should be provided for each basin): Drainage Basin/Outfall Area No. = VFS-1 Total drainage basin/outfall area = 4.47 acres Predevelopment impervious area within drainage basin/outfall area = 0.71 acres Post-development impervious area within drainage basin/outfall area = 0.83 acres Post-development impervious fraction within drainage basin/outfall area = 0.19 L_{M THIS BASIN} = 104 Ibs. 3. Indicate the proposed BMP Code for this basin. Proposed BMP = Vegetated Filter Strips Removal efficiency = 85 percent 4. Calculate Maximum TSS Load Removed (L_R) for this Drainage Basin by the selected BMP Type. RG-348 Page 3-33 Equation 3.7: L_R = (BMP efficiency) x P x (A₁ x 34.6 + A_P x 0.54) A_C = Total On-Site drainage area in the BMP catchment area where: A_I = Impervious area proposed in the BMP catchment area A_p = Pervious area remaining in the BMP catchment area L_R = TSS Load removed from this catchment area by the proposed BMP A_C = 4.47 acres A1 = 0.83 acres Ap = 3.64 acres  $L_R =$ 835 Ibs 5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area Desired L_{M THIS BASIN} = 200 Ibs. F = 0.24 Pages 3-34 to 3-36

![](_page_128_Figure_5.jpeg)

# **FOR REFERENCE ONLY. PLEASE NOTE: NTS.

![](_page_129_Figure_0.jpeg)

![](_page_130_Figure_0.jpeg)

![](_page_130_Figure_1.jpeg)

![](_page_130_Figure_2.jpeg)

![](_page_131_Figure_0.jpeg)

![](_page_132_Figure_0.jpeg)

# CIVIL SITE DEVELOPMENT PLANS FOR VALOR LEANDER 168 KAUFFMAN LOOP, LEANDER, WILLIAMSON COUNTY, TEXAS SHEET INDEX PROJECT #

![](_page_133_Picture_1.jpeg)

Tel. No. (512) 418-1771 Fax No. (512) 418-1791

10814 JOLLYVILLE ROAD AVALLON IV SUITE 300

CERTIFICATE OF REGISTRATION #928

AUSTIN, TEXAS 78759

![](_page_133_Figure_3.jpeg)

# SCALE: 1" = 2,000'

# DECEMBER 2023

APPROVED	BY:

ROBIN M. (	SRIFFIN, AICP, PLANNING DIRECTOR		 DATE
EMILY TRU	MAN, P.E., CFM, CITY ENGINEER		DATE
MARK TUM	MONS, CPRP, DIRECTOR OF PARKS	AND RECREATION	 DATE
CHIEF JOS	HUA DAVIS, FIRE MARSHAL		 DATE
		DECODIDITION	

<b>REVISION #</b>	DESCRIPTION	APPROVAL

Sheet Number	Sheet Title
1	COVER SHEET
2	CITY OF LEANDER GENERAL NOTES
3	KH GENERAL NOTES
4	TCEQ NOTES
5	FINAL PLAT (SHEET 1 OF 2)
6	FINAL PLAT (SHEET 2 OF 2)
7	EXISTING CONDITIONS AND DEMOLITION PLAN
8	TREE LIST
9	EROSION CONTROL PLAN
10	EROSION CONTROL DETAILS
11	OVERALL SITE PLAN
12	DIMENSION CONTROL PLAN (SHEET 1 OF 2)
13	DIMENSION CONTROL PLAN (SHEET 2 OF 2)
14	GRADING PLAN (SHEET 1 OF 2)
15	PAVING, SIGNAGE & STRIPING PLAN
16	GRADING PLAN (SHEET 2 OF 2)
17	EXISTING DRAINAGE AREA MAP
18	PROPOSED DRAINAGE AREA MAP
19	INLET DRAINAGE AREA MAP
20	DRAINAGE AREA CALCULATIONS
21	OVERALL WATER QUALITY PLAN
22	TCEQ CALCS
23	WATER QUALITY & DETENTION POND PLAN
24	POND DETAILS (SHEET 1 OF 2)
25	POND DETAILS (SHEET 2 OF 2)
26	OVERALL STORM PLAN
27	OVERALL WATER PLAN
28	OVERALL WASTEWATER PLAN
29	FIRE PROTECTION PLAN
30	ADDRESS PLAN
31	PAVING AND SITE DETAILS (SHEET 1 OF 2)
32	PAVING AND SITE DETAILS (SHEET 2 OF 2)
33	STORM DETAILS
34	UTILITY DETAILS (SHEET 1 OF 2)
35	UTILITY DETAILS (SHEET 2 OF 2)
36	BUILDING ELEVATIONS
37	LANDSCAPE PLAN (SHEET 1 OF 3)
38	LANDSCAPE PLAN (SHEET 2 OF 3)
39	LANDSCAPE PLAN (SHEET 3 OF 3)

![](_page_133_Figure_13.jpeg)

Know what's below.

BENCHMARKS

A COMBINED SCALE FACTOR OF 0.9998800143982722

BENCHMARKS ARE BASED ON NAD83

BM #11: SET MAGNETIC NAIL (TRAVIS)

BM #10: SIX COTTON SPINDLE GRID NORTH: 10,203,075.39 GRID EAST: 3,082,766.80

GRID NORTH: 10,203,986.98

GRID EAST: 3,082,429.05

1035 47

WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT OCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION AND NOTIFY ENGINEER OF ANY DISCREPANCIES

GENERAL NOTES FOR SUBDIVISIONS AND SITE DEVELOPMENT PLANS REVISED March 27, 2023 CITY CONTACTS: ENGINEERING MAIN LINE: 512-528-2721 PLANNING DEPARTMENT: 512-528-2750 PUBLIC WORKS MAIN LINE: 512-259-2640 STORMWATER INSPECTIONS: 512-285-0055 UTILITIES MAIN LINE: 512-259-1142 UTILITIES ON-CALL: 512-690-4760 GENERAL 1. CONTRACTORS SHALL HAVE AN APPROVED SET OF PLANS WITH APPROVED REVISIONS ON SITE AT ALL TIMES. FAILURE TO HAVE APPROVED PLANS ON SITE MAY RESULT IN ISSUANCE OF WORK STOPPAGE 2. CONTACT 811 SYSTEM FOR EXISTING WATER AND WASTEWATER LOCATIONS 48 HOURS PRIOR TO CONSTRUCTION **REFRESH ALL LOCATES BEFORE 14 DAYS** – LOCATE REFRESH REQUESTS MUST INCLUDE A COPY OF YOUR 811 TICKET. TEXAS PIPELINE DAMAGE PREVENTION LAWS REQUIRE THAT A LOCATE REFRESH REQUEST BE SUBMITTED BEFORE 14 DAYS, OR IF LOCATION MARKERS ARE NO LONGER VISIBLE **b. REPORT PIPELINE DAMAGE IMMEDIATELY** – IF YOU WITNESS OR EXPERIENCE PIPELINE EXCAVATION DAMAGE, PLEASE CONTACT THE CITY OF LEANDER BY PHONE AT 512-259-3. THE CONTRACTOR SHALL CONTACT THE CITY INSPECTOR 48 HOURS BEFORE: a. BEGINNING EACH PHASE OF CONSTRUCTION. CONTACT ASSIGNED CITY INSPECTOR. ANY TESTING. CONTRACTOR SHALL PROVIDE QUALITY TESTING FOR ALL INFRASTRUCTURES TO BE ACCEPTED AND MAINTAINED BY THE CITY OF LEANDER AFTER COMPLETION PROOF ROLLING SUB-GRADE AND EVERY LIFT OF ROADWAY EMBANKMENT, IN-PLACE DENSITY TESTING OF EVERY BASE COURSE, AND ASPHALT CORES. ALL OF THIS TESTING MUST BE WITNESSED BY A CITY OF LEANDER REPRESENTATIVE. CONNECTING TO THE EXISTING WATER LINES. e. THE INSTALLATION OF ANY DRAINAGE FACILITY WITHIN A DRAINAGE EASEMENT OR STREET ROW. THE METHOD OF PLACEMENT AND COMPACTION OF BACKFILL IN THE CITY'S ROW MUST BE APPROVED PRIOR TO THE START OF BACKFILL OPERATIONS. ALL RESPONSIBILITILY FOR THE ACCURACY OF THESE PLANS REMAINS WITH THE ENGINEER OF RECORD WHO PREPARED THEM. IN REVIEWING THESE PLANS, THE CITY MUST RELY ON THE ADEQUACY OF THE WORK OF THE ENGINEER OF RECORD EXCESS SOIL SHALL BE REMOVED AT THE CONTRACTOR'S EXPENSE. NOTIFY THE CITY OF LEANDER IF THE DISPOSAL SITE IS INSIDE THE CITY'S JURISDICTIONAL BOUNDARIES. BURNING IS PROHIBITED NO WORK IS TO BE PERFORMED BETWEEN THE HOURS OF 9:00 P.M. AND 7:00 A.M. OR WEEKENDS. THE CITY INSPECTOR RESERVES THE RIGHT TO REQUIRE THE CONTRACTOR TO UNCOVER ALL WORK PERFORMED WITHOUT INSPECTION. 8. CONTACT THE CITY INSPECTOR 4 DAYS PRIOR TO WORK FOR APPROVAL TO SCHEDULE ANY INSPECTIONS ON WEEKENDS OR CITY HOLIDAYS 9. NO BLASTING IS ALLOWED 10. ANY CHANGES OR REVISIONS TO THESE PLANS MUST FIRST BE SUBMITTED TO THE CITY BY THE DESIGN ENGINEER FOR REVIEW AND WRITTEN APPROVAL PRIOR TO CONSTRUCTION OF THE REVISION. ALL CHANGES AND REVISIONS SHALL USE REVISION CLOUDS TO HIGHLIGHT ALL REVISIONS AND CHANGES WITH EACH SUBMITTAL. REVISION TRIANGLE MARKERS AND NUMBERS SHALL BE USED TO MARK REVISIONS. ALL CLOUDS AND TRIANGLE MARKERS FROM PREVIOUS REVISIONS MUST BE REMOVED. REVISION INFORMATION SHALL BE UPDATED ON COVER SHEET AND AFFECTED PLAN SHEET TITLE BLOCK. THE CONTRACTOR AND ENGINEER SHALL KEEP ACCURATE RECORDS OF ALL CONSTRUCTION THAT DEVIATES FROM THE PLANS. THE ENGINEER SHALL FURNISH THE CITY OF LEANDER ACCURATE "RECORD DRAWINGS" FOLLOWING THE COMPLETION OF ALL CONSTRUCTION THESE "RECORD DRAWINGS" SHALL MEET THE SATISFACTION OF THE ENGINEERING DEPARTMENTS PRIOR TO FINAL ACCEPTANCE 12. THE CONTRACTOR WILL REIMBURSE THE CITY FOR ALL REPAIR AND/OR COST INCURRED AS A RESULT OF ANY DAMAGE TO ANY PUBLIC INFRASTRUCTURE WITHIN CITY EASEMENT OR PUBLIC RIGHT-OF-WAY, REGARDLESS OF THESE PLANS 13. WHEN CONSTRUCTION IS BEING CARRIED OUT WITHIN EASEMENTS, THE CONTRACTOR SHALL CONFINE HIS WORK TO WITHIN THE PERMANENT AND TEMPORARY EASEMENTS. PRIOR TO ACCEPTANCE, THE CONTRACTOR SHALL BE RESPONSIBLE FOR REMOVING ALL TRASH AND DEBRIS WITHIN THE PERMANENT EASEMENTS. CLEANUP SHALL BE TO THE SATISFACTION OF THE ENGINEER OF RECORD AND CITY 14. CONTRACTOR TO LOCATE, PROTECT, AND MAINTAIN BENCHMARKS, MONUMENTS, CONTROL POINTS AND PROJECT ENGINEERING REFERENCE POINTS. RE-ESTABLISH DISTURBED OR DESTROYED ITEMS BY REGISTERED PROFESSIONAL LAND SURVEYOR IN THE STATE OF TEXAS, AT NO ADDITIONAL COST TO THE PROPERTY OWNER. 15. ALL CONSTRUCTION OPERATIONS SHALL BE ACCOMPLISHED IN ACCORDANCE WITH APPLICABLE REGULATIONS OF THE U.S. OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION (OSHA). OSHA STANDARDS MAY BE PURCHASED FROM THE GOVERNMENT PRINTING OFFICE; INFORMATION AND RELATED REFERENCE MATERIALS MAY BE PURCHASED FROM OSHA, 1033 LA POSADA DR. SUITE 375, AUSTIN, TEXAS 78752-3832. 16. ALL MANHOLE FRAMES/COVERS AND WATER VALVE/METER BOXES MUST BE ADJUSTED TO FINISHED GRADE AT THE OWNER'S EXPENSE BY THE CONTRACTOR FOR CITY CONSTRUCTION INSPECTOR INSPECTION. ALL UTILITY ADJUSTMENTS SHALL BE COMPLETED PRIOR TO FINAL PAVING. CONTRACTOR SHALL BACKFILL AROUND MANHOLES AND VALVE BOXES WITH CLASS A CONCRETE. ALL MATERIALS AND CONSTRUCTION PROCEDURES WITHIN THE SCOPE OF THIS CONTRACT WHERE NOT SPECIFICALLY COVERED IN THE PROJECT SPECIFICATIONS SHALL CONFORM TO ALL CITY OF LEANDER DETAILS AND CITY OF AUSTIN STANDARD SPECIFICATIONS. 18. PROJECT SPECIFICATIONS TAKE PRECEDENCE OVER PLANS AND SPECIAL CONDITIONS GOVERN OVER TECHNICAL SPECIFICATIONS 19. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ACQUIRING ALL PERMITS, TESTS, APPROVALS AND ACCEPTANCES REQUIRED TO COMPLETE CONSTRUCTION OF THIS PROJECT. 20. THE CONTRACTOR MUST OBTAIN A CONSTRUCTION WATER METER FOR ALL WATER USED DURING CONSTRUCTION. A COPY OF THIS PERMIT MUST BE CARRIED AT ALL TIMES BY ALL WHO USE WATER. 21. THE CONTRACTOR SHALL BE RESPONSIBLE FOR KEEPING ROADS AND DRIVES ADJACENT TO AND NEAR THE SITE FREE FROM SOIL, SEDIMENT AND DEBRIS. CONTRACTOR WILL NOT REMOVE SOIL, SEDIMENT OR DEBRIS FROM ANY AREA OR VEHICLE BY MEANS OF WATER ONLY SHOVELING AND SWEEPING WILL BE ALLOWED. THE CONTRACTOR WILL BE RESPONSIBLE FOR DUST CONTROL FROM THE SITE. THE CONTRACTOR SHALL KEEP THE SITE AREA CLEAN AND MAINTAINED AT ALL TIMES, TO THE SATISFACTION OF THE CITY. THE SUBDIVISION (OR SITE) WILL NOT BE ACCEPTED (OR CERTIFICATE OF OCCUPANCY ISSUED) UNTIL THE SITE HAS BEEN CLEANED TO THE SATISIFACTION OF THE CITY. 22. TREES IN EXISTING ROW SHOULD BE PROTECTED OR NOTED IN THE PLANS TO BE REMOVED. CONSTRUCTION SEQUENCE NOTES NOTE: BELOW IS GENERAL SEQUENCE OF CONSTRUCTION. THE ENGINEER OF RECORD SHALL UPDATE BELOW WITH NOTES SPECIFIC TO THE PROJECT 1. REACH OUT TO THE CITY FOR PRE-CONSTRUCTION MEETING AND CONSTRUCTION PERMIT.

2. SET-UP E/S CONTROLS AND TREE PROTECTION AND REACH OUT TO CITY FOR INSPECTION.

5. START UTILITY, ROAD, GRADING, FRANCHISE UTILITY AND ALL NECESSARY INFRASTRUCTURE

CONSTRUCT THE DRAINAGE PONDS AND STORM WATER FEATURES

SET UP TEMPORARY TRAFFIC CONTROLS

CONSTRUCTION. [NOTE: PLEASE UPDATE AS PER THE PROJECT]

- 6. REQUEST FINAL WALKTHROUGH AND CONDUCT WALKTHROUGH WITH ENGINEER OF RECORD AND CITY DEPARTMENT.
- 7. ENGINEER OF RECORD IS RESPONSIBLE TO PREPARE AND SUBMIT CLOSEOUT DOCUMENTS FOR PROJECT CLOSEOUT.

# EROSION CONTROL NOTES

- 1. THE CONTRACTOR IS REQUIRED TO INSPECT THE CONTROLS AND FENCES AT WEEKLY INTERVALS AND AFTER SIGNIFICANT RAINFALL EVENTS TO ENSURE THAT THEY ARE FUNCTIONING PROPERLY. THE CONTRACTOR IS RESPONSIBLE FOR MAINTENANCE OF CONTROLS AND FENCES AND SHALL IMMEDIATELY MAKE ANY NECESSARY REPAIRS TO DAMAGED AREAS. SILT ACCUMULATION AT CONTROLS MUST BE REMOVED WHEN THE DEPTH REACHES SIX (6) INCHES.
- THE TEMPORARY SPOILS DISPOSAL SITE IS TO BE SHOWN IN THE EROSION CONTROL MAP.
   ANY ON-SITE SPOILS DISPOSAL SHALL BE REMOVED PRIOR TO ACCEPTANCE UNLESS
- SPECIFICALLY SHOWN ON THE PLANS. <u>THE DEPTH OF SPOIL SHALL NOT EXCEED 10 FEET IN ANY</u> AREA.
- 4. ALL AREAS DISTURBED OR EXPOSED DURING CONSTRUCTION SHALL BE RESTORED WITH A MINIMUM OF 6 INCHES OF TOPSOIL AND COMPOST BLEND. TOPSOIL ON SINGLE FAMILY LOTS MAY BE INSTALLED WITH HOME CONSTRUCTION. THE TOPSOIL AND COMPOST BLEND SHALL CONSIST OF 75% TOPSOIL AND 25% COMPOST.
- 5. SEEDING FOR REESTABLISHING VEGETATION SHALL COMPLY WITH THE AUSTIN GROW GREEN GUIDE OR WILLIAMSON COUNTY'S PROTOCOL FOR SUSTAINABLE ROADSIDES (SPEC 164--WC001 SEEDING FOR EROSION CONTROL). RESEEDING VARIETIES OF BERMUDA SHALL NOT BE USED.
- 6. STABILIZED CONSTRUCTION ENTRANCE IS REQUIRED AT ALL POINTS WHERE CONSTRUCTION TRAFFIC IS EXITING THE PROJECT ONTO EXISTING PAVEMENT. LINEAR CONSTRUCTION PROJECTS
- MAY REQUIRE SPECIAL CONSIDERATION. ROADWAYS SHALL REMAIN CLEAR OF SILT AND MUD.
  7. TEMPORARY STOP SIGNS SHOULD BE INSTALLED AT ALL CONSTRUCTION ENTRANCES WHERE A STOP CONDITION DOES NOT ALREADY EXIST.
- IN THE EVENT OF INCLEMENT WEATHER THAT MAY RESULT IN A FLOODING SITUATION, THE CONTRACTOR SHALL REMOVE INLET PROTECTION MEASURES UNTIL SUCH TIME AS THE WEATHER EVENT HAS PASSED.

# WATER AND WASTEWATER NOTES

WATER AND WASTEWATER GENERAL NOTES

- ALL NEWLY INSTALLED PIPES AND RELATED PRODUCTS MUST CONFORM TO AMERICAN NATIONAL STANDARDS INSTITUTE/NATIONAL SANITATION FOUNDATION (ANSI/NSF) STANDARD 61 AND MUST BE CERTIFIED BY AND ORGANIZATION ACCREDITED BY ANSI.
- 2. ALL WATER SERVICE, WASTEWATER SERVICE AND VALVE LOCATIONS SHALL BE APPROPRIATELY STAMPED AS FOLLOWS:
  - WATER SERVICE "W" ON TOP OF CURB
  - WASTEWATER SERVICE "S" ON TOP OF CURB
  - VALVE "V" ON TOP OF CURB
- 3. OPEN UTILITIES SHALL NOT BE PERMITTED ACROSS THE EXISTING PAVED SURFACES. WATER AND WASTEWATER LINES ACROSS THE EXISTING PAVED SURFACES SHALL BE BORED AND INSTALLED IN STEEL ENCASEMENT PIPES. BELL RESTRAINTS SHALL BE PROVIDED AT JOINTS.
- INTERIOR SURFACES OF ALL DUCTILE IRON POTABLE OR RECLAIMED WATER PIPE SHALL BE CEMENT-MORTAR LINED AND SEAL COATED AS REQUIRED BY AWWA C104.
- 5. SAND, AS DESCRIBED IN AUSTIN SPECIFICATION ITEM 510 PIPE, SHALL NOT BE USED AS BEDDING FOR WATER AND WASTEWATER LINES. ACCEPTABLE BEDDING MATERIALS ARE PIPE BEDDING STONE, PEA GRAVEL AND IN LIEU OF SAND, A NATURALLY OCCURRING OR MANUFACTURED STONE MATERIAL CONFORMING TO ASTM C33 FOR STONE QUALITY AND

VIEETING THE FOLLOWING	GRADATION SPECIFICATION:
SIEVE SIZE	PERCENT RETAINED BY WEIGHT
1/2"	0
3/8″	0-2
#4	40-85

6. DENSITY TESTING FOR TRENCH BACKFILL SHALL BE DONE IN MAXIMUM 12" LIFTS.

# WATER

- SAMPLING TAPS SHALL BE BROUGHT UP TO 3 FEET ABOVE GRADE AND SHALL BE EASILY
   ACCESSIBLE FOR CITY PERSONNEL. AT THE CONTRACTORS' REQUEST, AND IN HIS PRESENCE,
   SAMPLES FOR BACTERIOLOGICAL TESTING WILL BE COLLECTED BY THE CITY OF LEANDER NOT
   LESS THAN 24 HOURS AFTER THE TREATED LINE HAS BEEN FLUSHED OF THE CONCENTRATED
   CHLORINE SOLUTION AND CHARGED WITH WATER APPROVED BY THE CITY.
- 2. CITY PERSONNEL WILL OPERATE OR AUTHORIZE THE CONTRACTOR TO OPERATE ALL WATER VALVES THAT WILL PASS THROUGH THE CITY'S POTABLE WATER. THE CONTRACTOR MAY BE FINED \$500 OR MORE, INCLUDING ADDITIONAL THEFT OF WATER FINES, IF A WATER VALVE IS
- OPERATED IN AN UNAUTHORIZED MANNER, REGARDLESS OF WHO OPERATED THE VALVE.
  THE CONTRACTOR IS HEREBY NOTIFIED THAT CONNECTING TO, SHUTTING DOWN, OR TERMINATING EXISTING UTILITY LINES MAY HAVE TO OCCUR AT OFF-PEAK HOURS. SUCH HOURS ARE USUALLY OUTSIDE NORMAL WORKING HOURS AND POSSIBLY BETWEEN 12 AM AND 6 AM AFTER COORDINATING WITH CITY CONSTRUCTION INSPECTORS AND INFORMING AFFECTED PROPERTIES.
- 4. PRESSURE TAPS OR HOT TAPS SHALL BE IN ACCORDANCE WITH CITY OF LEANDER STANDARD SPECIFICATIONS. THE CONTRACTOR SHALL PERFORM ALL EXCAVATION AND SHALL FURNISH, INSTALL AND AIR TEST THE SLEEVE AND VALVE. A CITY OF LEANDER INSPECTOR MUST BE PRESENT WHEN THE CONTRACTOR MAKES A TAP, AND/OR ASSOCIATED TESTS. A MINIMUM OF TWO (2) WORKING DAYS NOTICE IS REQUIRED. "SIZE ON SIZE" TAPS SHALL NOT BE PERMITTED UNLESS MADE BY THE USE OF AN APPROVED FULL-CIRCLE GASKETED TAPPING SLEEVE. CONCRETE THRUST BLOCKS SHALL BE PLACED BEHIND AND UNDER ALL TAP SLEEVES A MINIMUM OF 24 HOURS PRIOR TO THE BRANCH BEING PLACED INTO SERVICE. THRUST BLOCKS SHALL BE INSPECTED PRIOR TO BACKFILL.
- FIRE HYDRANTS ON MAINS UNDER CONSTRUCTION SHALL BE SECURELY WRAPPED WITH A BLACK POLY WRAP BAG AND TAPED INTO PLACE. THE POLY WRAP SHALL BE REMOVED WHEN THE MAINS ARE ACCEPTED AND PLACED INTO SERVICE.
- 6. THRUST BLOCKS OR RESTRAINTS SHALL BE IN ACCORDANCE WITH THE CITY OF LEANDER STANDARD SPECIFICATIONS AND REQUIRED AT ALL FITTINGS PER DETAIL OR MANUFACTURER'S RECOMMENDATION. ALL FITTINGS SHALL HAVE BOTH THRUST BLOCKS AND RESTRAINTS.
- 7. ALL DEAD END WATER MAINS SHALL HAVE "FIRE HYDRANT ASSEMBLY" OR "BLOW-OFF VALVE AND THRUST BLOCK" OR "BLOW-OFF VALVE AND THRUST RESTRAINTS". THRUST RESTRAINTS SHALL BE INSTALLED ON THE MINIMUM LAST THREE PIPE LENGTHS (STANDARD 20' LAYING LENGTH). ADDITIONALL THRUST RESTRAINTS MAY BE REQUIRED BASED UPON THE MANUFACTURERS RECOMMENDATION AND/OR ENGINEER'S DESIGN.
- PIPE MATERIAL FOR PUBLIC WATER MAINS SHALL BE PVC (AWWA C900-DR14 MIN. 305 PSI PRESSURE RATING). WATER SERVICES (2" OR LESS) SHALL BE POLYETHYLENE TUBING (BLACK, 200PSI, AND SDR-(9)). COPPER PIPES AND FITTINGS ARE NOT ALLOWED IN THE PUBLIC RIGHT OF WAY. ALL PLASTIC PIPES FOR USE IN PUBLIC WATER SYSTEMS MUST BEAR THE NATIONAL SANITATION FOUNDATION SEAL OF APPROVAL (NSF-PW).
- ALL FIRE HYDRANT LEADS SHALL BE DUCTILE IRON PIPE (AWWA C115/C151 PRESSURE CLASS 350).
- ALL IRON PIPE AND FITTINGS SHALL BE WRAPPED WITH MINIMUM 8-MIL POLYETHYLENE.
   LINE FLUSHING OR ANY ACTIVITY USING A LARGE QUANTITY OF WATER MUST BE COORDINATED WITH THE PUBLIC WORKS DEPARTMENT.
- 12. ALL WATER METER BOXES SHALL BE:
- a. SINGLE, 1" METER AND BELOW DFW37F-12-1CA, OR EQUAL
- b. DUAL, 1" METERS AND BELOW DFW39F-12-1CA, OR EQUAL
- c. 1.5" SINGLE METER DFW65C-14-1CA, OR EQUAL
- c. 1.5" SINGLE METER DFW65C-14-1C

- d. 2" SINGLE METER DFW1730F-12-1CA, OR EQUAL
- 13. ALL WATER VALVE COVERS ARE TO BE PAINTED BLUE.

# WASTEWATER

- 1. CURVILINEAR WASTEWATER DESIGN LAYOUT IS NOT PERMITTED.
- 2. MANDREL TESTING SHALL BE CONDUCTED AFTER THE FINAL BACKFILL HAS BEEN IN PLACE AT LEAST 30 DAYS.
- 3. MANHOLES SHALL BE COATED PER CITY OF AUSTIN SPL WW-511 (RAVEN 405 OR SPRAYWALL). PENETRATIONS TO EXISTING WASTEWATER MANHOLES REQUIRE THE CONTRACTOR TO RECOAT THE ENTIRE MANHOLE IN ACCORDANCE WITH CITY OF AUSTIN STANDARD SPECIFICATIONS SECTION NO. 506.5.
- RECLAIMED AND RECYCLED WATER LINE SHALL BE CONSTRUCTED OF "PURPLE PIPE." ALL RECLAIMED AND RECYCLED WATER VALVE COVERS SHALL BE SQUARE AND PAINTED PURPLE.
   FORCE MAIN PIPES NEED TO HAVE SWEEPING WYES FOR JOINTS.

# STREET AND DRAINAGE NOTES

THERMOPLASTIC

- 1. THE CITY OF LEANDER HAS NOT REVIEWED THESE PLANS FOR COMPLIANCE WITH THE AMERICANS WITH DISABILITIES ACT (ADA). IT IS THE RESPONSIBILITY OF THE OWNER TO PROVIDE COMPLIANCE WITH ALL LEGISTATION RELATED TO ACCESSIBLITY WITHIN THE LIMITS OF CONSTRUCTION SHOWN IN THESE PLANS. ALL SIDEWALKS SHALL COMPLY WITH THE AMERICANS WITH DISABILITIES ACT AND TEXAS ACCESSIBILITY STANDARS (TAS).
- 2. BACKFILL BEHIND THE CURB SHALL BE COMPACTED TO OBTAIN A MINIMUM OF 95% MAXIMUM DENSITY TO WITHIN 6" OF TOP OF CURB. MATERIAL USED SHALL BE PRIMARILY GRANULAR WITH NO ROCKS LARGER THAN 6" IN THE GREATEST DIMENSION. THE REMAINING 6" SHALL BE CLEAN TOPSOIL FREE FROM ALL CLODS AND SUITABLE FOR SUSTAINING PLANT LIFE.
- 3. A MINIMUM OF 6" OF TOPSOIL SHALL BE PLACED BETWEEN THE CURB AND RIGHT-OF-WAY AND IN ALL DRAINAGE CHANNELS EXCEPT CHANNELS CUT IN STABLE ROCK.
- 4. DEPTH OF COVER FOR ALL CROSSINGS UNDER PAVEMENT, INCLUDING GAS, ELECTRIC TELEPHONE, CABLE TV, ETC., SHALL BE A MINIMUM OF 36" BELOW SUBGRADE.
- STREET RIGHT-OF-WAY SHALL BE GRADED AT A SLOPE OF %" PER FOOT TOWARD THE CURB UNLESS OTHERWISE INDICATED.
- 6. ALL DRAINAGE PIPE IN PUBLIC RIGHT OF WAY OR EASEMENTS SHALL BE REINFORCED CONCRETE PIPE MINIMUM CLASS III OF TONGUE AND GROOVE OR O-RING JOINT DESIGN. CORRUGATED METAL PIPE IS NOT ALLOWED IN PUBLIC RIGHT OR WAY OR EASEMENTS.
- THE CONTRACTOR MUST PROVIDE A PNEUMATIC TRUCK PER TXDOT SPEC FOR PROOF ROLLING.
   ALL STRIPING, WITH THE EXCEPTION OF STOP BARS, CROSS WALKS, WORDS AND ARROWS, IS TO BE TYPE II (WATER BASED). STOP BARS, CROSS WALKS, WORDS AND ARROWS REQUIRE TYPE I
- 9. MANHOLE FRAMES, COVERS, VALVES, CLEAN-OUTS, ETC. SHALL BE RAISED TO GRADE PRIOR TO FINAL PAVEMENT CONSTRUCTION.
- 10. A STOP BAR SHALL BE PLACED AT ALL STOP SIGN LOCATIONS.
- 11. THE GEOTECHNICAL ENGINEER SHALL INSPECT THE SUBGRADE FOR COMPLIANCE WITH THE DESIGN ASSUMPTIONS MADE DURING PREPARATION OF THE SOILS REPORT. ANY ADJUSTMENTS THAT ARE REQUIRED SHALL BE MADE THROUGH REVISIONS OF THE APPROVED CONSTRUCTION PLANS.
- 12. GEOTECHNICAL INVESTIGATION INFORMATION AND PAVEMENT RECOMMENDATIONS WERE PROVIDED BY PROFESSIONAL SERVICE INDUSTRIES, INC., PSI PROJECT NO. 03031748, DATED APRIL 10, 2023.
- 13. A TRAFFIC CONTROL PLAN, IN ACCORDANCE WITH THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES, CITY OF AUSTIN TRANSPORATION CRITERIA MANUAL, CITY OF LEANDER STANDARD DETAILS AND TEXAS DEPARTMENT OF TRANSPORTATION CRITERIA, SHALL BE SUBMITTED TO THE CITY OF LEANDER FOR REVIEW AND APPROVAL PRIOR TO ANY PARTIAL OR COMPLETE ROADWAY CLOSURES. TRAFFIC CONTROL PLANS MUST BE SITE SPECIFIC AND SIGNED AND SEALED BY A REGISTERED PROFESSIONAL ENGINEER.
- 14. ALL LANE CLOSURES SHALL OCCUR ONLY BETWEEN THE HOURS OF 9 AM AND 4 PM UNLESS OTHERWISE NOTED ON THE PLANS. ANY NIGHT TIME LANE CLOSURES REQUIRE APPROVAL OF THE CITY ENGINEER AND SHALL OCCUR BETWEEN THE HOURS OF 8 PM AND 6 AM. LANE CLOSURES OBSERVED BY THE CITY DURING PEAK HOURS OF 6 AM TO 9 AM OR 4 PM TO 8 PM WILL BE SUBJECT TO A FINE AND/OR SUBSEQUENT ISSUANCE OF WORK STOPPAGE.
- 15. TEMPORARY ROCK CRUSHING IS NOT ALLOWED. ALL SOURCES OF FLEXIBLE BASE MATERIAL ARE REQUIRED TO BE APPROVED BY THE CITY. PRIOR TO BASE PLACEMENT ALL CURRENT TRIAXIAL TEST REPORTS FOR PROPOSED STOCK PILES ARE TO BE SUBMITTED TO THE CITY CONSTRUCTION INSPECTOR FOR REVIEW AND APPROVAL.
- 16. AT ROAD INTERSECTIONS THAT HAVE A VALLEY GUTTER, THE CROWN TO THE INTERSECTING ROAD WILL BE CULMINATED AT A DISTANCE OF 40 FEET FROM THE INTERSECTING CURB LINE UNLESS OTHERWISE NOTED.
- 17. NO PONDING OF WATER SHALL BE ALLOWED TO COLLECT ON OR NEAR THE INTERSECTION OF PRIVATE DRIVEWAYS AND PUBLIC STREETS. RECONSTRUCTION OF THE DRIVEWAY APPROACH SHALL BE AT THE CONTRACTOR'S EXPENSE.
- 18. ALL DRIVEWAY APPROACHES SHALL HAVE A UNIFORM TWO PERCENT SLOPE WITHIN THE PUBLIC RIGHT OF WAY UNLESS APPROVED IN WRITING BY THE ENGINEERING DEPARTMENT.
- 19. IMPROVEMENTS THAT INCLUDE RECONSTRUCTION OF AN EXISTING TYPE II DRIVEWAY SHALL BE DONE IN A MANNER WHICH RETAINS OPERATIONS OF NOT LESS THAN HALF OF THE DRVIEWAY TO REMAIN OPEN AT ALL TIMES. FULL CLOSURE OF SUCH DRIVEWAY CAN BE CONSIDERED WITH WRITTEN AUTHORIZATION OBTAINED BY THE CONTRACTOR FROM ALL PROPERTY OWNERS AND ACCESS EASEMENT RIGHT HOLDERS ALLOWING THE FULL CLOSURE OF THE DRIVEWAY.
- 20. CONTRACTOR MUST CLEAR FIVE (5) FEET BEYOND ALL PUBLIC RIGHT OF WAY TO PREVENT FUTURE VEGETATIVE GROWTH INTO THE SIDEWALK AREAS.
- 21. SLOPE OF NATURAL GROUND ADJACENT TO THE PUBLIC RIGHT OF WAY SHALL NOT EXCEED 3:1 SLOPE. IF A 3:1 SLOPE IS NOT POSSIBLE, SLOPE PROTECTION OR RETAINING WALL MUST BE
- SUBMITTED TO THE CITY FOR REVIEW AND APPROVAL PRIOR TO FINAL ACCEPTANCE.
  22. THERE SHALL BE NO WATER, WASTEWATER OR DRAINAGE APPURTENANCES, INCLUDING BUT NOT LIMITED TO VALVES, FITTINGS, METERS, CLEAN-OUTS, MANHOLES, OR VAULTS IN ANY
- DRIVEWAY, SIDEWALK, TRAFFIC OR PEDESTRIAN AREA.
  23. PUBLIC SIDEWALKS SHALL NOT USE CURB INLETS AS PARTIAL WALKING SURFACE. SIDEWALKS SHALL NOT USE TRAFFIC CONTROL BOXES, METERS, CHECK VALVE VAULTS, COMMUNICATION VAULTS, OR OTHER BURIED OR PARTIALLY BURIED INFRASTRUCTURE AS A VEHICULAR OR PEDESTRIAN SURFACE.
- 24. ALL WET UTILITIES SHALL BE INSTALLED AND ALL DENSITIES MUST HAVE PASSED INSPECTION(S) PRIOR TO THE INSTALLATION OF DRY UTILITIES.
- 25. DRY UTILITIES SHALL BE INSTALLED AFTER SUBGRADE IS CUT AND BEFORE THE FIRST COURSE OF BASE. NO TRENCHING COMPACTED BASE. IF NECESSARY DRY UTILITIES INSTALLED AFTER FIRST COURSE BASE SHALL BE BORED ACROSS THE FULL WIDTH OF THE PUBLIC RIGHT-OF-WAY.
  26. A MINIMUM OF SEVEN (7) DAYS OF CURE TIME IS REQUIRED FOR HMAC PRIOR TO THE
- INTRODUCTION OF VEHICULAR TRAFFIC TO ALL STREETS.

# TRENCH SAFETY NOTES

1. TRENCH SAFETY SYSTEMS TO BE UTILIZED FOR THIS PROJECT ARE DESCRIBED IN ITEM 509S "TRENCH SAFETY SYSTEMS" OF THE CITY OF AUSTIN STANDARD SPECIFICATIONS AND SHALL BE IN ACCORDANCE WITH THE LAWS OF THE STATE OF TEXAS AND THE U.S. OCCUPATION SAFETY AND HEALTH ADMINISTRATION REGULATIONS.

# GRADING NOTES

- 1. POSITIVE DRAINAGE SHALL BE MAINTAINED ON ALL SURFACE AREAS WITHIN THE SCOPE OF THIS PROJECT. CONTRACTOR SHOULD TAKE PRECAUTIONS NOT TO ALLOW ANY PONDING OF WATER.
- 2. THE CONTRACTOR SHALL CONSTRUCT EARTHEN EMBANKMENTS WITH SLOPES NO STEEPER THAN 3:1 AND COMPACT SOIL TO 95% OF MAXIMUM DENSITY IN ACCORDANCE WITH THE CITY

OF AUSTIN STANDARD SPECIFICATIONS.

3. AREAS OF SOIL DISTURBANCE ARE LIMITED TO GRADING AND IMPROVEMENTS SHOWN. ALL OTHER AREAS WILL NOT BE DISTURBED.

BENCHMARK NOTES:

SQUARE CUT ON TOP OF CONCRETE HEAD WALL ON THE SOUTH SIDE OF SAN GABRIEL R.O.W., +- 280' EAST OF THE INTERSECTION OF SAN GABRIEL PARKWAY ROAD AND CAPITAL METROPOLITAN TRANSPORTATION AUTHORITY RAILROAD, AND +-' WEST OF THE NORTHWESTERN MOST SUBJECT PROPERTY CORNER ELEVATION=970.96'.

BM #2:

SQUARE CUT ON TOP OF CONCRETE CURB OF A CURC ISLAND IN THE SAN GABRIEL PARKWAY R.O.W., +-50' NORTH FROM A STORM SEWER MANHOLE ON A CURB INLET ON THE SOUTH SIDE OF SAN GABRIEL PARKWAY ROAD, AND +-14' FROM A TRAFFIC SIGNAL POLE ON A EASTING: 3076865.714, ELEVATION = 981.84'. (NOT SHOWN)

# TEXAS COMMISSION ON ENVIRONMENTAL QUALITY CONTRIBUTING ZONE PLAN GENERAL CONSTRUCTION NOTES

- 1. WRITTEN CONSTRUCTION NOTIFICATION SHOULD BE PROVIDED TO THE APPROPRIATE TCEQ REGIONAL OFFICE NO LATER THAN 48 HOURS PRIOR TO COMMENCEMENT OF THE REGULATED ACTIVITY. INFORMATION SHOULD INCLUDE THE DATE ON WHICH THE REGULATED ACTIVITY WILL COMMENCE, THE NAME OF THE APPROVED PLAN FOR THE REGULATED ACTIVITY, AND THE NAME OF THE PRIME CONTRACTOR WITH THE NAME AND TELEPHONE NUMBER OF THE CONTACT PERSON.
- 2. ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROJECT SHOULD BE PROVIDED WITH COMPLETE COPIES OF THE APPROVED CONTRIBUTING ZONE PLAN AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTOR(S) SHOULD KEEP COPIES OF THE APPROVED PLAN AND APPROVAL LETTER ON-SITE.
- 3. NO TEMPORARY ABOVEGROUND HYDROCARBON AND HAZARDOUS SUBSTANCE STORAGE TANK SYSTEM MAY BE INSTALLED WITHIN 150 FEET IF A DOMESTIC, INDUSTRIAL, IRRIGATION, OR PUBLIC WATER SUPPLY WELL.
- 4. PRIOR TO COMMENCING CONSTRUCTION, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY SELECTED, INSTALLED, AND MAINTAINED IN ACCORDANCE WITH THE MANUFACTURER'S SPECIFICATIONS AND GOOD ENGINEERING PRACTICES. CONTROLS SPECIFIED IN THE SWPPP SECTION OF THE APPROVED EDWARDS AQUIFER CONTRIBUTING ZONE PLAN ARE REQUIRED DURING CONSTRUCTION. IF INSPECTIONS INDICATE A CONTROL HAS BEEN USED INAPPROPRIATELY, OR INCORRECTLY, THE APPLICANT MUST REPLACE OR MODIFY THE CONTROL FOR SITE SITUATIONS. THE CONTROLS MUST REMAIN IN PLACE UNTIL DISTURBED AREAS ARE REVEGETATED AND THE AREAS HAVE BECOME PERMANENTLY STABILIZED.
- IF SEDIMENT ESCAPES THE CONSTRUCTION SITE, OFF-SITE ACCUMULATIONS OF SEDIMENT MUST BE REMOVED AT A FREQUENCY SUFFICIENT TO MINIMIZE OFFSITE IMPACTS TO WATER QUALITY (E.G., FUGITIVE SEDIMENT IN STREET BEING WASHED INTO SURFACE STREAMS OR SENSITIVE FEATURES BY THE NEXT RAIN).
- 6. SEDIMENT MUST BE REMOVED FROM SEDIMENT TRAPS OR SEDIMENTATION PONDS NOT LATER THAN WHEN DESIGN CAPACITY HAS BEEN REDUCED BY 50%. A PERMANENT STAKE MUST BE PROVIDED THAT CAN INDICATE WHEN THE SEDIMENT OCCUPIES 50% OF THE BASIN VOLUME.
- LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER SHALL BE PREVENTED FROM BECOMING A POLLUTANT SOURCE FOR STORMWATER DISCHARGES (E.G., SCREENING OUTFALLS, PICKED UP DAILY).
   ALL SPOILS (EXCAVATED MATERIAL) GENERATED FROM THE PROJECT SITE AND STORED ON-SITE MUST
- HAVE PROPER E&S CONTROLS INSTALLED.
  9. STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS PRACTICABLE IN PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED, AND CONSTRUCTION ACTIVITIES WILL NOT RESUME WITHIN 21 DAYS. WHEN THE INITIATION OF STABILIZATION MEASURES BY THE 14TH DAY IS PRECLUDED BY WEATHER CONDITIONS, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS PRACTICABLE.
- 10. THE FOLLOWING RECORDS SHOULD BE MAINTAINED AND MADE AVAILABLE TO THE TCEQ UPON REQUEST: THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR; THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE; AND THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.
- 11. THE HOLDER OF ANY APPROVED CONTRIBUTING ZONE PLAN MUST NOTIFY THE APPROPRIATE REGIONAL OFFICE IN WRITING AND OBTAIN APPROVAL FROM THE EXECUTIVE DIRECTOR PRIOR TO INITIATING ANY OF THE FOLLOWING:
- A. ANY PHYSICAL OR OPERATIONAL MODIFICATION OF ANY BEST MANAGEMENT PRACTICES OR STRUCTURE(S), INCLUDING BUT NOT LIMITED TO TEMPORARY OR PERMANENT PONDS, DAMS, BERMS, SILT FENCES, AND DIVERSIONARY STRUCTURES;
- B. ANY CHANGE IN THE NATURE OR CHARACTER OF THE REGULATED ACTIVITY FROM THAT WHICH WAS ORIGINALLY APPROVED;C. ANY CHANGE THAT WOULD SIGNIFICANTLY IMPACT THE ABILITY TO PREVENT POLLUTION OF THE
- EDWARDS AQUIFER AND HYDROLOGICALLY CONNECTED SURFACE WATER; OR D. ANY DEVELOPMENT OF LAND PREVIOUSLY IDENTIFIED IN A CONTRIBUTING ZONE PLAN AS

UNDEVELOPED. AUSTIN REGIONAL OFFICE 2800 S. IH 35, SUITE 100 AUSTIN, TEXAS 78704-5712 PHONE(512) 339-2929 FAX (512) 339-3795 SAN ANTONIO REGIONAL OFFICE

14250 JUDSON ROAD SAN ANTONIO, TEXAS 78233-4480 PHONE (210) 490-3096 FAX (210) 545-4329

THESE GENERAL CONSTRUCTION NOTES MUST BE INCLUDED ON THE CONSTRUCTION PLANS PROVIDED TO THE CONTRACTOR AND ALL SUBCONTRACTORS.

THE CITY OF LEANDER STANDARD CONSTRUCTION NOTES SHALL APPLY AND TAKE PRECEDENCE. FOR INSTANCES WHERE THEY CONFLICT WITH KIMLEY-HORN GENERAL NOTES OR APPLICABLE TCEQ REQUIREMENTS, THEN THE MORE RESTRICTIVE SHALL APPLY.

![](_page_134_Picture_104.jpeg)

SD-XX-XXXX

ALLISON KENNAUG

114356

ER S

 $\Box F$ 

![](_page_135_Figure_0.jpeg)

11. OFF-SITE SOIL BORROW, SPOIL, AND STORAGE AREAS (IF APPLICABLE) ARE CONSIDERED AS PART OF THE PROJECT SITE AND MUST ALSO COMPLY WITH THE EROSION CONTROL REQUIREMENTS FOR THIS PROJECT. THIS INCLUDES THE INSTALLATION OF BMP'S TO CONTROL EROSION AND SEDIMENTATION AND THE ESTABLISHMENT OF PERMANENT GROUND COVER ON DISTURBED AREAS PRIOR TO FINAL APPROVAL OF THE PROJECT. CONTRACTOR IS RESPONSIBLE FOR MODIFYING THE SWPPP AND EROSION CONTROL PLAN TO INCLUDE BMPS FOR ANY OFF-SITE THAT ARE NOT ANTICIPATED OR SHOWN ON THE EROSION CONTROL PLAN 12. ALL STAGING, STOCKPILES, SPOIL, AND STORAGE SHALL BE LOCATED SUCH THAT THEY WILL NOT ADVERSELY AFFECT STORM WATER

13. CONTRACTORS SHALL INSPECT ALL EROSION CONTROL DEVICES, BMPS, DISTURBED AREAS, AND VEHICLE ENTRY AND EXIT AREAS WEEKLY AND WITHIN 24 HOURS OF ALL RAINFALL EVENTS OF 0.5 INCHES OR GREATER. AND KEEP A RECORD OF THIS INSPECTION IN THE SWPPP BOOKLET IF APPLICABLE, TO VERIFY THAT THE DEVICES AND EROSION CONTROL PLAN ARE FUNCTIONING PROPERLY. 14. CONTRACTOR SHALL CONSTRUCT A STABILIZED CONSTRUCTION ENTRANCE AT ALL PRIMARY POINTS OF ACCESS IN ACCORDANCE WITH CITY SPECIFICATIONS. CONTRACTOR SHALL ENSURE THAT ALL CONSTRUCTION TRAFFIC USES THE STABILIZED ENTRANCE AT

15. SITE ENTRY AND EXITS SHALL BE MAINTAINED IN A CONDITION THAT WILL PREVENT THE TRACKING AND FLOWING OF SEDIMENT AND DIRT ONTO OFF-SITE ROADWAYS. ALL SEDIMENT AND DIRT FROM THE SITE THAT IS DEPOSITED ONTO AN OFF-SITE ROADWAY SHALL BE

RESULT OF THE CONSTRUCTION, AS REQUESTED BY OWNER AND CITY. AT A MINIMUM, THIS SHOULD OCCUR ONCE PER DAY FOR THE

17. WHEN WASHING OF VEHICLES IS REQUIRED TO REMOVE SEDIMENT PRIOR TO EXITING THE SITE. IT SHALL BE DONE IN AN AREA STABILIZED WITH CRUSHED STONE THAT DRAINS INTO AN APPROVED SEDIMENT TRAP BMP 18 CONTRACTOR SHALL INSTALL A TEMPORARY SEDIMENT BASIN FOR ANY ON-SITE DRAINAGE AREAS THAT ARE GREATER THAN 10 ACRES, PER TCEQ AND CITY STANDARDS. IF NO ENGINEERING DESIGN HAS BEEN PROVIDED FOR A SEDIMENTATION BASIN ON THESE PLANS. THEN THE CONTRACTOR SHALL ARRANGE FOR AN APPROPRIATE DESIGN TO BE PROVIDED 19. ALL FINES IMPOSED FOR SEDIMENT OR DIRT DISCHARGED FROM THE SITE SHALL BE PAID BY THE RESPONSIBLE CONTRACTOR. 20. WHEN SEDIMENT OR DIRT HAS CLOGGED THE CONSTRUCTION ENTRANCE VOID SPACES BETWEEN STONES OR DIRT IS BEING TRACKED NOT BE ALLOWED TO DRAIN DIRECTLY OFF SITE WITHOUT FIRST FLOWING THROUGH ANOTHER BMP TO CONTROL SEDIMENTATION. PERIODIC RE-GRADING OR NEW STONE MAY BE REQUIRED TO MAINTAIN THE EFFECTIVENESS OF THE CONSTRUCTION ENTRANCE. 21. TEMPORARY SEEDING OR OTHER APPROVED STABILIZATION SHALL BE INITIATED WITHIN 14 DAYS OF THE LAST DISTURBANCE OF ANY AREA. UNLESS ADDITIONAL CONSTRUCTION IN THE AREA IS EXPECTED WITHIN 21 DAYS OF THE LAST DISTURBANCE. 22.CONTRACTOR SHALL FOLLOW GOOD HOUSEKEEPING PRACTICES DURING CONSTRUCTION, ALWAYS CLEANING UP DIRT, LOOSE

23. UPON COMPLETION OF FINE GRADING, ALL SURFACES OF DISTURBED AREAS SHALL BE PERMANENTLY STABILIZED. STABILIZATION IS ACHIEVED WHEN THE AREA IS EITHER COVERED BY PERMANENT IMPERVIOUS STRUCTURES. SUCH AS BUILDINGS, SIDEWALK, 24.AT THE CONCLUSION OF THE PROJECT, ALL INLETS, DRAIN PIPE, CHANNELS, DRAINAGEWAYS AND BORROW DITCHES AFFECTED BY THE CONSTRUCTION SHALL BE DREDGED, AND THE SEDIMENT GENERATED BY THE PROJECT SHALL BE REMOVED AND DISPOSED IN

CONTRACTOR SHALL COMPLY WITH ALL TCEQ AND EPA STORM WATER POLLUTION PREVENTION REQUIREMENTS. 2. CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF THE TCEQ GENERAL PERMIT TO DISCHARGE UNDER THE TEXAS 3. THE CONTRACTOR SHALL ENSURE THAT ALL PRIMARY OPERATORS SUBMIT A NOI TO TCEQ AT LEAST SEVEN DAYS PRIOR TO COMMENCING CONSTRUCTION (IF APPLICABLE), OR IF UTILIZING ELECTRONIC SUBMITTAL, PRIOR TO COMMENCING CONSTRUCTION.

ALL PRIMARY OPERATORS SHALL PROVIDE A COPY OF THE SIGNED NOI TO THE OPERATOR OF ANY MS4 (TYPICALLY THE CITY) 4. CONTRACTOR SHALL BE RESPONSIBLE FOR THE IMPLEMENTATION OF THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IF APPLICABLE, INCLUDING POSTING SITE NOTICE, INSPECTIONS, DOCUMENTATION, AND SUBMISSION OF ANY INFORMATION REQUIRED

CERTIFICATION STATEMENT ACKNOWLEDGING THEIR RESPONSIBILITIES AS SPECIFIED IN THE SWPPP. 6. A COPY OF THE SWPPP, INCLUDING NOI, SITE NOTICE, CONTRACTOR CERTIFICATIONS, AND ANY REVISIONS, SHALL BE SUBMITTED TO THE CITY BY THE CONTRACTOR AND SHALL BE RETAINED ON-SITE DURING CONSTRUCTION. 7. A NOTICE OF TERMINATION (NOT) SHALL BE SUBMITTED TO TCEO BY ANY PRIMARY OPERATOR WITHIN 30 DAYS AFTER ALL SOIL DISTURBING ACTIVITIES AT THE SITE HAVE BEEN COMPLETED AND A UNIFORM VEGETATIVE COVER HAS BEEN ESTABLISHED ON ALL UNPAVED AREAS AND AREAS NOT COVERED BY STRUCTURES, A TRANSFER OF OPERATIONAL CONTROL HAS OCCURRED, OR THE OPERATOR HAS OBTAINED ALTERNATIVE AUTHORIZATION UNDER A DIFFERENT PERMIT. A COPY OF THE NOT SHALL BE PROVIDED TO THE OPERATOR OF ANY MS4 RECEIVING DISCHARGE FROM THE SITE.

. KH IS NOT RESPONSIBLE FOR THE MEANS AND METHODS EMPLOYED BY THE CONTRACTOR TO IMPLEMENT THIS DEMOLITION PLAN. THIS PRELIMINARY DEMOLITION PLAN SIMPLY INDICATES THE KNOWN OBJECTS ON THE SUBJECT TRACT THAT ARE TO BE DEMOLISHED

2. KH DOES NOT WARRANT OR REPRESENT THAT THE PLAN, WHICH WAS PREPARED BASED ON SURVEY AND UTILITY INFORMATION PROVIDED BY OTHERS, SHOWS ALL IMPROVEMENTS AND UTILITIES, THAT THE IMPROVEMENTS AND UTILITIES ARE SHOWN ACCURATELY, OR THAT THE UTILITIES SHOWN CAN BE REMOVED. THE CONTRACTOR IS RESPONSIBLE FOR PERFORMING ITS OWN SITE RECONNAISSANCE TO SCOPE ITS WORK AND TO CONFIRM WITH THE OWNERS OF IMPROVEMENTS AND UTILITIES THE ABILITY AND 3. THIS PLAN IS INTENDED TO GIVE A GENERAL GUIDE TO THE CONTRACTOR, NOTHING MORE. THE GOAL OF THE DEMOLITION IS TO LEAVE THE SITE IN A STATE SUITABLE FOR THE CONSTRUCTION OF THE PROPOSED DEVELOPMENT, REMOVAL OR PRESERVATION OF IMPROVEMENTS, UTILITIES, ETC. TO ACCOMPLISH THIS GOAL ARE THE RESPONSIBILITY OF THE CONTRACTOR. 4. CONTRACTOR IS STRONGLY CAUTIONED TO REVIEW THE FOLLOWING REPORTS DESCRIBING SITE CONDITIONS PRIOR TO BIDDING AND

# b. ASBESTOS BUILDING INSPECTION REPORT(S) PROVIDED BY THE OWNER

# 5. CONTRACTOR SHALL CONTACT THE OWNER TO VERIFY WHETHER ADDITIONAL REPORTS OR AMENDMENTS TO THE ABOVE CITED REPORTS HAVE BEEN PREPARED AND TO OBTAIN/REVIEW/AND COMPLY WITH THE RECOMMENDATION OF SUCH STUDIES PRIOR TO

6. CONTRACTOR SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL REGULATIONS REGARDING THE DEMOLITION OF OBJECTS ON THE SITE AND THE DISPOSAL OF THE DEMOLISHED MATERIALS OFF-SITE. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO REVIEW THE SITE, DETERMINE THE APPLICABLE REGULATIONS, RECEIVE THE REQUIRED PERMITS AND AUTHORIZATIONS, AND COMPLY, 7. KH DOES NOT REPRESENT THAT THE REPORTS AND SURVEYS REFERENCED ABOVE ARE ACCURATE, COMPLETE, OR COMPREHENSIVE SHOWING ALL ITEMS THAT WILL NEED TO BE DEMOLISHED AND REMOVED. 8. SURFACE PAVEMENT INDICATED MAY OVERLAY OTHER HIDDEN STRUCTURES, SUCH AS ADDITIONAL LAYERS OF PAVEMENT.

# . THE CONTRACTOR AND GRADING SUBCONTRACTOR SHALL VERIFY THE SUITABILITY OF EXISTING AND PROPOSED SITE CONDITIONS INCLUDING GRADES AND DIMENSIONS BEFORE START OF CONSTRUCTION. THE CIVIL ENGINEER SHALL BE NOTIFIED IMMEDIATELY OF

3. UNLESS OTHERWISE NOTED, PROPOSED CONTOURS AND SPOT ELEVATIONS SHOWN IN PAVED AREA REFLECT TOP OF PAVEMENT SURFACE. IN LOCATIONS ALONG A CURB LINE, ADD 6-INCHES (OR THE HEIGHT OF THE CURB) TO THE PAVING GRADE FOR TOP OF CURB 4. PROPOSED SPOT ELEVATIONS AND CONTOURS OUTSIDE THE PAVEMENT ARE TO TOP OF FINISHED GRADE 5. PROPOSED CONTOURS ARE APPROXIMATE. PROPOSED SPOT ELEVATIONS AND DESIGNATED GRADIENT ARE TO BE USED IN CASE OF

ALL FINISHED GRADES SHALL TRANSITION UNIFORMLY BETWEEN THE FINISHED ELEVATIONS SHOWN . CONTOURS AND SPOT GRADES SHOWN ARE ELEVATIONS OF TOP OF THE FINISHED SURFACE. WHEN PERFORMING THE GRADING OPERATIONS. THE CONTRACTOR SHALL PROVIDE AN APPROPRIATE ELEVATION HOLD-DOWN ALLOWANCE FOR THE THICKNESS OF PAVEMENT, SIDEWALK, TOPSOIL, MULCH, STONE, LANDSCAPING, RIP-RAP AND ALL OTHER SURFACE MATERIALS THAT WILL CONTRIBUTE TO THE TOP OF FINISHED GRADE. FOR EXAMPLE, THE LIMITS OF EARTHWORK IN PAVED AREAS IS THE BOTTOM OF THE 8. NO REPRESENTATIONS OF EARTHWORK QUANTITIES OR SITE BALANCE ARE MADE BY THESE PLANS. THE CONTRACTOR SHALI

PROVIDE THEIR OWN EARTHWORK CALCULATION TO DETERMINE THEIR CONTRACT QUANTITIES AND COST. ANY SIGNIFICANT VARIANCE FROM A BALANCED SITE SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE CIVIL ENGINEER. 9. ALL GRADING AND EARTHWORK SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OR LATEST EDITION), INCLUDING 10. ALL EXCAVATION IS UNCLASSIFIED AND SHALL INCLUDE ALL MATERIALS ENCOUNTERED. UNUSABLE EXCAVATED MATERIAL AND ALL

WASTE RESULTING FROM SITE CLEARING AND GRUBBING SHALL BE REMOVED FROM THE SITE AND APPROPRIATELY DISPOSED BY THE 11. EROSION CONTROL DEVICES SHOWN ON THE EROSION CONTROL PLAN FOR THE PROJECT SHALL BE INSTALLED PRIOR TO THE START OF GRADING. REFERENCE EROSION CONTROL PLAN, DETAILS, GENERAL NOTES, AND SWPPP FOR ADDITIONAL INFORMATION AND 12.BEFORE ANY EARTHWORK IS PERFORMED, THE CONTRACTOR SHALL STAKE OUT AND MARK THE LIMITS OF THE PROJECT'S PROPERTY LINE AND SITE IMPROVEMENTS. THE CONTRACTOR SHALL PROVIDE ALL NECESSARY ENGINEERING AND SURVEYING FOR LINE AND

13. CONTRACTOR TO DISPOSE OF ALL EXCESS EXCAVATION MATERIALS IN A MANNER THAT ADHERES TO LOCAL, STATE AND FEDERAL LAWS AND REGULATIONS. THE CONTRACTOR SHALL KEEP A RECORD OF WHERE EXCESS EXCAVATION WAS DISPOSED, ALONG WITH 14. CONTRACTOR IS RESPONSIBLE FOR REMOVAL AND REPLACEMENT OF TOPSOIL AT THE COMPLETION OF FINE GRADING. CONTRACTOR

SHALL REFER TO LANDSCAPE ARCHITECTURE PLANS FOR SPECIFICATIONS AND REQUIREMENTS FOR TOPSOIL 15. CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 16.NO EARTHWORK FILL SHALL BE PLACED IN ANY EXISTING DRAINAGE WAY, SWALE, CHANNEL, DITCH, CREEK, OR FLOODPLAIN FOR ANY REASON OR ANY LENGTH OF TIME, UNLESS THESE PLANS SPECIFICALLY INDICATE THIS IS REQUIRED. 17. TEMPORARY CULVERTS MAY BE REQUIRED IN SOME LOCATIONS TO CONVEY RUN-OFF

19. THE CONTRACTOR SHALL CLEAR AND GRUB THE SITE AND PLACE, COMPACT, AND CONDITION FILL PER THE PROJECT GEOTECHNICAL ENGINEER'S SPECIFICATIONS. THE FILL MATERIAL TO BE USED SHALL BE APPROVED BY THE GEOTECHNICAL ENGINEER PRIOR TO

20.CONTRACTOR IS RESPONSIBLE FOR ALL SOILS TESTING AND CERTIFICATION, UNLESS SPECIFIED OTHERWISE BY OWNER. ALL SOILS TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR AND SHALL COMPLY WITH CITY STANDARD SPECIFICATIONS AND THE GEOTECHNICAL REPORT. SOILS TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING SOILS. THE OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR SOILS TESTING 21.ALL COPIES OF SOILS TEST RESULTS SHALL BE SENT TO THE OWNER, ENGINEER AND ARCHITECT DIRECTLY FROM THE TESTING

22.IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE SOILS, THAT THE WORK CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS. 23. THE SCOPE OF WORK FOR CIVIL IMPROVEMENT SHOWN ON THESE PLANS TERMINATES 5-FEET FROM THE BUILDING. CONTRACTOR SHALL REFER TO THE GEOTECHNICAL REPORT AND STRUCTURAL PLANS AND SPECIFICATIONS FILL, CONDITIONING, AND PREPARATION

24.DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING, THE CONTRACTOR SHALL ADHERE TO GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE PROPOSED BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING, IF NONE IS CURRENTLY EXISTING. 25.CONTRACTOR SHALL ENSURE THAT SUFFICIENT POSITIVE SLOPE AWAY FROM THE BUILDING PAD IS ACHIEVED FOR ENTIRE PERIMETER

OF THE PROPOSED BUILDING(S) DURING GRADING OPERATIONS AND IN THE FINAL CONDITION. IF THE CONTRACTOR OBSERVES THAT THIS WILL NOT BE ACHIEVED, THE CONTRACTOR SHALL CONTACT THE ENGINEER TO REVIEW THE LOCATION. 26. THE CONTRACTOR SHALL TAKE ALL AVAILABLE PRECAUTIONS TO CONTROL DUST. CONTRACTOR SHALL CONTROL DUST B' SPRINKLING WATER, OR BY OTHER MEANS APPROVED BY THE CITY, AT NO ADDITIONAL COST TO THE OWNER. 27.CONTRACTOR SHALL COORDINATE WITH THE UTILITY COMPANIES FOR ANY REQUIRED UTILITY ADJUSTMENTS AND/OR RELOCATIONS

THESE PLANS. CONTRACTOR SHALL REFER TO THE GENERAL NOTES "OVERALL" SECTION THESE PLANS FOR ADDITIONAL 28.EXISTING TREE LOCATIONS SHOWN ON THESE PLANS ARE APPROXIMATE. CONTRACTOR SHALL REPORT ANY DISCREPANCIES FOUND

IN THE FIELD THAT AFFECT THE GRADING PLAN TO THE CIVIL ENGINEER. 29.CONTRACTOR SHALL FIELD VERIFY ALL PROTECTED TREE LOCATIONS, INDIVIDUAL PROTECTED TREE CRITICAL ROOT ZONES, AND PROPOSED SITE GRADING, AND NOTIFY THE CIVIL ENGINEER AND LANDSCAPE ARCHITECT OF ANY CONFLICTS WITH THE TREE PRESERVATION PLAN BY THE LANDSCAPE ARCHITECT PRIOR TO COMMENCING THE WORK 30. TREE PROTECTION MEASURES SHALL BE INSTALLED IN ACCORDANCE WITH THE CITY STANDARD TREE PROTECTION DETAILS AND THE

APPROVED TREE PRESERVATION PLANS BY THE LANDSCAPE ARCHITECT. 31. CONTRACTOR SHALL REFER TO THE LANDSCAPING AND TREE PRESERVATIONS PLANS FOR ALL INFORMATION AND DETAILS REGARDING EXISTING TREES TO BE REMOVED AND PRESERVED.

- IN WRITING THAT ONE IS NOT NEEDED FOR THE TREE(S). 33.NO TREE SHALL BE REMOVED OR DAMAGED WITHOUT PRIOR AUTHORIZATION OF THE OWNER OR OWNER'S REPRESENTATIVE. EXISTING TREES SHALL BE PRESERVED WHENEVER POSSIBLE AND GRADING IMPACT TO THEM HELD TO A MINIMUM 34.AFTER PLACEMENT OF SUBGRADE AND PRIOR TO PLACEMENT OF PAVEMENT, CONTRACTOR SHALL TEST AND OBSERVE PAVEMENT AREAS FOR EVIDENCE OF PONDING AND INADEQUATE SLOPE FOR DRAINAGE. ALL AREAS SHALL ADEQUATELY DRAIN TOWARDS THE INTENDED STRUCTURE TO CONVEY STORMWATER RUNOFF, CONTRACTOR SHALL IMMEDIATELY NOTIFY OWNER AND ENGINEER IF ANY
- AREAS OF POOR DRAINAGE ARE DISCOVERED. 35. CONTRACTOR FIELD ADJUSTMENT OF PROPOSED SPOT GRADES IS ALLOWED, IF THE APPROVAL OF THE CIVIL ENGINEER IS OBTAINED. RETAINING WALLS:
- . RETAINING WALLS SHOWN ARE FOR SITE GRADING PURPOSES ONLY, AND INCLUDE ONLY LOCATION AND SURFACE SPOT ELEVATIONS AT THE TOP AND BOTTOM OF THE WALL. 2. RETAINING WALL TYPE OR SYSTEM SHALL BE SELECTED BY THE OWNER. 3. RETAINING WALL DESIGN SHALL BE PROVIDED BY OTHERS AND SHALL FIT IN THE WALL ZONE OR LOCATION SHOWN ON THESE PLANS.
- STRUCTURAL DESIGN AND PERMITTING OF RETAINING WALLS, RAILINGS, AND OTHER WALL SAFETY DEVICES SHALL BE PERFORMED BY A LICENSED ENGINEER AND ARE NOT PART OF THIS PLAN SET. 4. RETAINING WALL DESIGN SHALL MEET THE INTENT OF THE GRADING PLAN AND SHALL ACCOUNT FOR ANY INFLUENCE ON ADJACENT BUILDING FOUNDATIONS, UTILITIES, PROPERTY LINES AND OTHER CONSTRUCTABILITY NOTES.
- 5. RETAINING WALL ENGINEER SHALL CONSULT THESE PLANS AND THE GEOTECHNICAL REPORT FOR POTENTIAL CONFLICTS.
- 1. ALL PAVING MATERIALS AND CONSTRUCTION SHALL BE IN ACCORDANCE WITH THESE PLANS, THE CITY STANDARD DETAILS AND SPECIFICATIONS. THE FINAL GEOTECHNICAL REPORT AND ALL ISSUED ADDENDA. AND COMMONLY ACCEPTED CONSTRUCTION STANDARDS. THE CITY SPECIFICATIONS SHALL GOVERN WHERE OTHER SPECIFICATIONS DO NOT EXIST. IN CASE OF CONFLICTING SPECIFICATIONS OR DETAILS. THE MORE RESTRICTIVE SPECIFICATION/DETAIL SHALL BE FOLLOWED.
- EDITION), INCLUDING ALL ADDENDA. 3. ALL FIRELANE PAVING AND PAVING SUBGRADE SHALL COMPLY WITH CITY STANDARDS AND DETAILS. IF THESE ARE DIFFERENT THAN THOSE IN THE GEOTECHNICAL REPORT, THEN THE MORE RESTRICTIVE SHALL BE FOLLOWED.
- 4. ALL PUBLIC PAVING AND PAVING SUBGRADE SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAILS AND SPECIFICATIONS 5. CONTRACTOR IS RESPONSIBLE FOR ALL PAVING AND PAVING SUBGRADE TESTING AND CERTIFICATION, UNLESS SPECIFIED OTHERWISE BY OWNER. ALL PAVING AND PAVING SUBGRADE TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR. TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING PAVING AND SUBGRADE OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR PAVING AND PAVING SUBGRADE TESTING.
- 6 IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW BY THE STANDARD TESTING PROCEDURES OF THE PAVING AND PAVING SUBGRADE. THAT THE WORK CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS 7. DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING, THE CONTRACTOR SHALL ADHERE TO GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE PROPOSED BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING. IF NONE IS CURRENTLY EXISTING.
- 8. CURB RAMPS ALONG PUBLIC STREETS AND IN THE PUBLIC RIGHT-OF-WAY SHALL BE CONSTRUCTED BASED ON THE CITY STANDARD CONSTRUCTION DETAIL AND SPECIFICATIONS. 9. PRIVATE CURB RAMPS ON THE SITE (I.E. OUTSIDE PUBLIC STREET RIGHT-OF-WAY) SHALL CONFORM TO ADA AND TAS STANDARDS AND SHALL HAVE A DETECTABLE WARNING SURFACE THAT IS FULL WIDTH AND FULL DEPTH OF THE CURB RAMP. NOT INCLUDING FLARES.
- 10. ALL ACCESSIBLE RAMPS, CURB RAMPS, STRIPING, AND PAVEMENT MARKINGS SHALL CONFORM TO ADA AND TAS STANDARDS, LATEST FDITION 11. ANY COMPONENTS OF THE PROJECT SUBJECT TO RESIDENTIAL USE SHALL ALSO CONFORM TO THE FAIR HOUSING ACT, AND COMPLY WITH THE FAIR HOUSING ACT DESIGN MANUAL BY THE US DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT.
- 12. CONTRACTOR SHALL CONSTRUCT PROPOSED PAVEMENT TO MATCH EXISTING PAVEMENT WITH A SMOOTH, FLUSH, CONNECTION. 13 CONTRACTOR SHALL FURNISH AND INSTALL ALL PAVEMENT MARKINGS FOR FIRE LANES, PARKING STALLS, HANDICAPPED PARKING SYMBOLS, AND MISCELLANEOUS STRIPING WITHIN PARKING LOT AND AROUND BUILDING AS SHOWN ON THE PLANS. ALL PAINT AND PAVEMENT MARKINGS SHALL ADHERE TO CITY AND OWNER STANDARDS.
- 14. REFER TO GEOTECHNICAL REPORT FOR PAVING JOINT LAYOUT PLAN REQUIREMENTS FOR PRIVATE PAVEMENT 15. REFER TO CITY STANDARD DETAILS AND SPECIFICATIONS FOR JOINT LAYOUT PLAN REQUIREMENTS FOR PUBLIC PAVEMENT. 16. ALL REINFORCING STEEL SHALL CONFORM TO THE GEOTECHNICAL REPORT, CITY STANDARDS, AND ASTM A-615, GRADE 60, AND SHALL BE SUPPORTED BY BAR CHAIRS. CONTRACTOR SHALL USE THE MORE STRINGENT OF THE CITY AND GEOTECHNICAL STANDARDS. 17. ALL JOINTS SHALL EXTEND THROUGH THE CURB.
- 18. THE MINIMUM LENGTH OF OFFSET JOINTS AT RADIUS POINTS SHALL BE 2 FEET. 19. CONTRACTOR SHALL SUBMIT A JOINTING PLAN TO THE ENGINEER AND OWNER PRIOR TO BEGINNING ANY OF THE PAVING WORK.
- 20. ALL SAWCUTS SHALL BE FULL DEPTH FOR PAVEMENT REMOVAL AND CONNECTION TO EXISTING PAVEMENT 21.FIRE LANES SHALL BE MARKED AND LABELED AS A FIRELANE PER CITY STANDARDS 22.UNLESS THE PLANS SPECIFICALLY DICTATE TO THE CONTRARY, ON-SITE AND OTHER DIRECTIONAL SIGNS SHALL BE ORIENTED SO THEY ARE READILY VISIBLE TO THE ONCOMING TRAFFIC FOR WHICH THEY ARE INTENDED.
- 23.CONTRACTOR IS RESPONSIBLE FOR INSTALLING NECESSARY CONDUIT FOR LIGHTING, IRRIGATION, ETC. PRIOR TO PLACEMENT OF PAVEMENT, ALL CONSTRUCTION DOCUMENTS (CIVIL, MEP, LANDSCAPE, IRRIGATION, AND ARCHITECT) SHALL BE CONSULTED. 24 BEFORE PLACING PAVEMENT, CONTRACTOR SHALL VERIFY THAT SUITABLE ACCESSIBLE PEDESTRIAN ROUTES (PER ADA, TAS, AND FHA) EXIST TO AND FROM EVERY DOOR AND ALONG SIDEWALKS, ACCESSIBLE PARKING SPACES, ACCESS AISLES, AND ACCESSIBLE ROUTES, IN NO CASE SHALL AN ACCESSIBLE RAMP SLOPE EXCEED 1 VERTICAL TO 12 HORIZONTAL, IN NO CASE SHALL SIDEWALK CROSS SLOPE EXCEED 2.0 PERCENT. IN NO CASE SHALL LONGITUDINAL SIDEWALK SLOPE EXCEED 5.0 PERCENT. ACCESSIBLE PARKING EVCE
- SPACES AND ACCESS AISLES SHALL NOT EXCEED 2.0 PERCENT SLOPE IN ANY DIRECTION. 25 CONTRACTOR SHALL TAKE FIELD SLOPE MEASUREMENTS ON FINISHED SUBGRADE AND FORM BOARDS PRIOR TO PLACING PAVEMENT TO VERIFY THAT ADA/TAS SLOPE REQUIREMENTS ARE PROVIDED. CONTRACTOR SHALL CONTACT ENGINEER PRIOR TO PAVING IF ANY F-F EXCESSIVE SLOPES ARE ENCOUNTERED. NO CONTRACTOR CHANGE ORDERS WILL BE ACCEPTED FOR ADA AND TAS SLOPE COMPLIANCE ISSUES.

- . ALL STORM SEWER MATERIALS AND CONSTRUCTION SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAILS AND SPECIFICATIONS
- 2. THE SITE UTILITY CONTRACTOR SHALL PROVIDE ALL MATERIALS AND APPURTENANCES NECESSARY FOR COMPLETE INSTALLATION OF THE STORM SEWER. 3. THE CONTRACTOR SHALL FIELD VERIFY THE SIZE, CONDITION, HORIZONTAL, AND VERTICAL LOCATIONS OF ALL EXISTING STORM SEWER FACILITIES THAT ARE TO BE CONNECTED TO, PRIOR TO START OF CONSTRUCTION OF ANY STORM SEWER, AND SHALL NOTIFY THE ENGINEER OF ANY CONFLICTS DISCOVERED.
- 4. THE CONTRACTOR SHALL VERIFY AND COORDINATE ALL DIMENSIONS SHOWN, INCLUDING THE HORIZONTAL AND VERTICAL LOCATION OF CURB INLETS AND GRATE INLETS AND ALL UTILITIES CROSSING THE STORM SEWER. 5. FLOW LINE, TOP-OF-CURB, RIM, THROAT, AND GRATE ELEVATIONS OF PROPOSED INLETS SHALL BE VERIFIED WITH THE GRADING PLAN
- AND FIELD CONDITIONS PRIOR TO THEIR INSTALLATION. 6. ALL PUBLIC STORM SEWER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO CITY PUBLIC WORKS STANDARD DETAILS AND SPECIFICATIONS. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS
- 7. ALL PRIVATE STORM SEWER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO THE APPLICABLE PLUMBING CODE. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS.
- 8. ALL PVC TO RCP CONNECTIONS AND ALL STORM PIPE CONNECTIONS ENTERING STRUCTURES OR OTHER STORM PIPES SHALL HAVE A CONCRETE COLLAR AND BE GROUTED TO ASSURE THE CONNECTION IS WATERTIGHT. 9. ALL PUBLIC STORM SEWER LINES SHALL BE MINIMUM CLASS III RCP. PRIVATE STORM SEWER LINES 18-INCHES AND GREATER SHALL BE CLASS III RCP OR OTHER APPROVED MATERIAL.
- 10. WHERE COVER EXCEEDS 20-FEET OR IS LESS THAN 2-FEET, CLASS IV RCP SHALL BE USED. 11.IF CONTRACTOR PROPOSES TO USE HDPE OR PVC IN LIEU OF RCP FOR PRIVATE STORM SEWER, CONTRACTOR SHALL SUBMIT TECHNICAL DATA TO THE OWNER, ENGINEER AND CITY ENGINEER/INSPECTOR FOR APPROVAL PRIOR TO ORDERING THE MATERIAL. ANY PROPOSED HDPE AND PVC SHALL BE WATERTIGHT
- 12. THE CONTRACTOR SHALL PROVIDE CONSTRUCTION SURVEYING FOR ALL STORM SEWER LINES. 13.EMBEDMENT FOR ALL STORM SEWER LINES, PUBLIC OR PRIVATE, SHALL BE PER CITY STANDARD DETAILS.
- 14. ALL WYE CONNECTIONS AND PIPE BENDS ARE TO BE PREFABRICATED AND INSTALLED PER MANUFACTURERS SPECIFICATIONS. 15. USE 4 FOOT JOINTS WITH BEVELED ENDS IF RADIUS OF STORM SEWER IS LESS THAN 100 FEET 16. THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN, PREPARED BY A PROFESSIONAL ENGINEER IN THE STATE OF TEXAS. TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING TRENCH SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA FOR ALL TRENCHES. NO PVC OPEN TRENCHES SHALL BE ALLOWED OVERNIGHT WITHOUT PRIOR WRITTEN APPROVAL OF THE CITY. 17. THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER.

- ANY PONDS THAT ARE INTENDED TO HOLD WATER INDEFINITELY SHALL BE CONSTRUCTED WATERTIGHT 2. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE CONTRACTOR SHALL REFER TO THE GEOTECHNICAL REPORT FOR
- POND LINER SPECIFICATIONS 3. A GEOTECHNICAL ENGINEER SHALL REVIEW AND APPROVE ALL POND LINER MATERIAL, PLACEMENT PROCEDURES, AND PROVIDE
- TESTING TO ENSURE THE POND LINER MATERIAL PLACED IS WATERTIGHT 4. STORM SEWER PIPES AND HEADWALLS THAT CONNECT TO A POND INTENDED TO HOLD WATER INDEFINITELY SHALL BE INSTALLED WITH WATERTIGHT JOINTS TO AT LEAST 1-FOOT ABOVE THE NORMAL POOL WATER SURFACE ELEVATION.
- 5. ANY GRAVEL OR OTHER PERVIOUS EMBEDMENT AROUND PIPES OR OUTFALL STRUCTURES NEAR THE POND SHALL BE ELIMINATED FOR SY AT LEAST 20-FEET FROM THE POND SO NO ROUTE FOR WATER TO LEAK THROUGH THE EMBEDMENT MATERIAL IS PROVIDED. BACKFILL TAS IN THESE AREAS SHALL BE OF IMPERVIOUS MATERIAL
- 6. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE WATER LEVEL FOLLOWING COMPLETION AND FILLING OF THE POND SHALL BE MONITORED BY THE CONTRACTOR FOR AT LEAST 60 DAYS TO OBSERVE WATER INFLOW, OUTFLOW, AND CALCULATE EVAPORATION TO VERIFY THAT THE POND IS WATERTIGHT 7. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE POND WATER LEVEL SHALL ALSO BE MAINTAINED BY THE
- CONTRACTOR FOR THE DURATION OF CONSTRUCTION SO THAT IT REMAINS FULL TO ITS DESIGN WATER LEVEL, AND IS NOT LOWERED, AS THIS MAY DRY-OUT THE POND LINER AND RISK ITS WATERTIGHT PROPERTIES.

# WATER AND WASTEWATER:

- THE WTCPUA IS THE WATER PROVIDER. WITHOUT EXCEPTION. THE WTCPUA'S WATER REQUIREMENTS AND WTCPUA NOTES. PERTAINING TO THE WATER SYSTEM SHALL PREVAIL OVER ANY CONFLICTS ARISING FROM THESE NOTES. THE APPLICANT IS REQUIRED TO MEET ALL APPLICABLE REQUIREMENTS PERTAINING TO THE WTCPUA REGULATIONS FOR WATER SYSTEMS.
- 1. ALL WATER AND WASTEWATER MATERIALS AND CONSTRUCTION SHALL COMPLY WITH WTCPUA STANDARD CONSTRUCTION DETAILS AND SPECIFICATIONS 2. CONTRACTOR SHALL FIELD VERIFY THE SIZE, CONDITION, HORIZONTAL, AND VERTICAL LOCATIONS OF ALL EXISTING WATER AND WASTEWATER FACILITIES THAT ARE TO BE CONNECTED TO, PRIOR TO START OF CONSTRUCTION OF ANY WATER OR WASTEWATER
- CONSTRUCTION. AND SHALL NOTIFY THE ENGINEER OF ANY CONFLICTS DISCOVERED 3. CONTRACTOR SHALL VERIFY AND COORDINATE ALL DIMENSIONS SHOWN, INCLUDING THE HORIZONTAL AND VERTICAL LOCATION OF ALL UTILITY SERVICES ENTERING THE BUILDING. 4. THE CONTRACTOR SHALL FIELD VERIFY THE ELEVATION OF ALL UTILITY CROSSINGS PRIOR TO THE INSTALLATION OF ANY PIPE
- 5. THE SITE UTILITY CONTRACTOR SHALL PROVIDE ALL MATERIALS AND APPURTENANCES NECESSARY FOR COMPLETE INSTALLATION OF THE WATER AND WASTEWATER IMPROVEMENTS. 6. ALL PUBLIC WATER AND WASTEWATER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO WTCPUA STANDARD DETAILS AND SPECIFICATIONS. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS
- 7. ALL PRIVATE WATER AND WASTEWATER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO THE APPLICABLE PLUMBING CODE. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS. 8. FIRE SPRINKLER LINES SHALL BE DESIGNED AND INSTALLED BY A LICENSED FIRE SPRINKLER CONTRACTOR, AND COMPLY TO THE APPLICABLE CODES AND INSPECTIONS REQUIRED. THESE PLANS WERE PREPARED WITHOUT THE BENEFIT OF THE FIRE SPRINKLER
- DESIGN. CONTRACTOR SHALL NOTIFY THE ENGINEER IF ANY DISCREPANCIES. 9. EMBEDMENT FOR ALL WATER AND WASTEWATER LINES, PUBLIC OR PRIVATE, SHALL BE PER WTCPUA STANDARD DETAILS. 10. CONTRACTOR SHALL TAKE REQUIRED SANITARY PRECAUTIONS, FOLLOWING ANY WTCPUA, TCEQ, AND AWWA STANDARDS, TO KEEP
- WATER PIPE AND FITTINGS CLEAN AND CAPPED AT TIMES WHEN INSTALLATION IS NOT IN PROGRESS 11. CONTRACTOR SHALL PROVIDE CONSTRUCTION SURVEYING FOR ALL WATER AND WASTEWATER LINES. 12. ALL WATER AND WASTEWATER SERVICES SHALL TERMINATE 5-FEET OUTSIDE THE BUILDING, UNLESS NOTED OTHERWISE
- NEEDED FOR GRADING OPERATIONS AND TO ACCOMMODATE PROPOSED GRADE, INCLUDING THE UNKNOWN UTILITIES NOT SHOWN ON 13. CONTRACTOR SHALL COMPLY WITH CITY REQUIREMENTS FOR WATER AND WASTEWATER SERVICE DISRUPTIONS AND THE AMOUNT OF PRIOR NOTICE THAT IS REQUIRED, AND SHALL COORDINATE DIRECTLY WITH THE APPROPRIATE CITY DEPARTMENT. 14. CONTRACTOR SHALL SEQUENCE WATER AND WASTEWATER CONSTRUCTION TO AVOID INTERRUPTION OF SERVICE TO SURROUNDING PROPERTIES
  - 15. CONTRACTOR SHALL MAINTAIN WATER SERVICE AND WASTEWATER SERVICE TO ALL CUSTOMERS THROUGHOUT CONSTRUCTION (IF NECESSARY, BY USE OF TEMPORARY METHODS APPROVED BY THE WTCPUA AND OWNER). THIS WORK SHALL BE CONSIDERED SUBSIDIARY TO THE PROJECT AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED. 16. THE CONTRACTOR IS RESPONSIBLE TO PROTECT ALL WATER AND WASTEWATER LINES CROSSING THE PROJECT. THE CONTRACTOR SHALL REPAIR ALL DAMAGED LINES IMMEDIATELY. ALL REPAIRS OF EXISTING WATER MAINS, WATER SERVICES, SEWER MAINS, AND

![](_page_135_Figure_79.jpeg)

	<u>TE)</u> <u>GE</u> 1.	AS COMMISSION ON ENVIRONMENTAL QUALITY WATER POLLUTION ABATEMENT PLAN NERAL CONSTRUCTION NOTES: A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY REGULATED ACTIVITIES. THIS NOTICE MUST INCLUDE: -THE NAME OF THE APPROVED PROJECT:	12.	NEW SEWAGE COLLECTIO THE LOCATION OF SUCH TIME OF CONNECTION OF MATERIAL WITH BOTH TH CONSTRUCTED SUFFICIE	ON SYSTEM L STUB OUTS N THE EXTENS E SEWER LIN NTLY TO EXT	INES MUST IUST BE MA SIONS. SUC E AND THE END BEYON	BE CONSTRUG ARKED ON THE H STUB OUTS EXTENSION. A ND THE END O
		-THE ACTIVITY START DATE; AND -THE CONTACT INFORMATION OF THE PRIME CONTRACTOR.		MANUFACTURED CAP TO ARE TO BE CONNECTED SADDLE AND IN ACCORD	PREVENT LE TO AN EXISTII ANCE WITH A	AKAGE. EX NG SEWER CCEPTED P	TENSIONS THA
	2.	ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROJECT MUST BE PROVIDED WITH COMPLETE COPIES OF THE WATER POLLUTION ABATEMENT PLAN (WPAP) AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTORS ARE REQUIRED TO KEEP ON-SITE COPIES OF THE APPROVED PLAN AND APPROVAL LETTER.		IF NO STUB-OUT IS PRESI POTENTIAL FUTURE LATE	ENT AN ALTER ERALS).	RNATE MET	HOD OF JOINII
	3.	IF ANY SENSITIVE FEATURE(S) (CAVES, SOLUTION CAVITY, SINK HOLE, ETC.) IS DISCOVERED DURING CONSTRUCTION, ALL REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MUST BE SUSPENDED IMMEDIATELY. THE APPROPRIATE TCEQ REGIONAL OFFICE MUST BE IMMEDIATELY NOTIFIED OF ANY SENSITIVE FEATURES ENCOUNTERED DURING CONSTRUCTION. CONSTRUCTION ACTIVITIES MAY NOT BE RESUMED UNTIL THE TCEQ HAS REVIEWED AND APPROVED THE APPROPRIATE DEPENDENT OF ANY SENSITIVE FEATURES ENCOUNTERED DURING CONSTRUCTION. CONSTRUCTION ACTIVITIES MAY NOT BE RESUMED UNTIL THE TCEQ HAS REVIEWED AND APPROVED THE APPROPRIATE DEPENDENT OF ANY SENSITIVE FEATURES ENCOUNTERED DURING CONSTRUCTION. CONSTRUCTION ACTIVITIES MAY NOT BE RESUMED UNTIL THE TCEQ HAS REVIEWED AND APPROVED THE APPROPRIATE DEPENDENT OF ANY SENSITIVE FEATURES ENCOUNTERED DURING CONSTRUCTION. CONSTRUCTION ACTIVITIES MAY NOT BE RESUMED UNTIL THE TCEQ HAS REVIEWED AND APPROVED THE APPROPRIATE DEPENDENT.		THE PRIVATE SERVICE I	LATERAL STU	B-OUTS MU	IST BE INSTAL
	4.	INPACTS TO WATER QUALITY.	13.	TRENCHING, BEDDING AN WITH THE STANDARDS O (ANSI A 106.2) CLASSES A	ND BACKFILL I F ASTM D-232 A, B OR C.	MUST CONF 1, CLASSES	ORM WITH 30 S IA, IB, II OR III
	5.	DISTRIBUTION SYSTEM, WELL, OR SENSITIVE FEATURE. PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE ADDROVED PLANS AND MANUFACTURERS SPECIFICATIONS. IE INSPECTIONS	14.	SEWER LINES MUST BE T	ESTED FROM	MANHOLE	TO MANHOLE.
		CONTROL HAS BEEN USED INAPPROPRIATELY, OR INCORRECTLY, THE APPRICANT MUST REPLACE OR MODIFY THE CONTROL FOR SITE SITUATIONS. THESE CONTROLS MUST REMAIN IN PLACE UNTIL THE DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED.		CLEAN-OUT, IT MUST BE PROPOSED SEWER LINE, UNLESS IT CAN BE CERTI	TESTED FROM NO PRIVATE FIED AS CON	/ EXISTING SERVICE A FORMING W	MANHOLE TO TTACHMENTS /ITH THE PRO\
	6.	ANY SEDIMENT THAT ESCAPES THE CONSTRUCTION SITE MUST BE COLLECTED AND PROPERLY DISPOSED OF BEFORE THE NEXT RAIN EVENT TO ENSURE IT IS NOT WASHED INTO SURFACE STREAMS, SENSITIVE FEATURES, ETC.	15.	ALL SEWER LINES MUST	BE TESTED IN	I ACCORDA =CUTIVE DI	NCE WITH 30 T
-	7.	SEDIMENT MUST BE REMOVED FROM SEDIMENT TRAPS OR SEDIMENTATION BASINS NOT LATER THAN WHEN IT OCCUPIES 50% OF THE BASIN'S DESIGN CAPACITY.		LINES HAVE PASSED ALL USE OF THE NEW COLLEC	REQUIRED TH	ESTING TO M. TESTING	THE APPROPR METHOD WILI
	9.	ALL SPOILS (EXCAVATED MATERIAL) GENERATED FROM THE PROJECT SITE MUST BE STORED ON-SITE WITH PROPER E&S CONTROLS. FOR STORAGE OR DISPOSAL OF SPOILS AT ANOTHER SITE ON THE EDWARDS AQUIFER RECHARGE ZONE, THE OWNER OF THE SITE MUST RECEIVE APPROVAL OF A WATER POLLUTION ABATEMENT PLAN FOR THE PLACEMENT OF FILL MATERIAL OR MASS GRADING PRIOR TO THE PLACEMENT OF SPOILS AT THE OTHER SITE.	(A) (1)	AND EXFILTRATION T LOW PRESSURE AIR TE	STEM PIPE TH EST OR A LO ST.	AT WILL TR W-PRESSUI	ANSPORT WAS
-	р цон 10.	IF PORTIONS OF THE SITE WILL HAVE A TEMPORARY OR PERMANENT CEASE IN CONSTRUCTION ACTIVITY LASTING LONGER THAN 14 DAYS, SOIL STABILIZATION IN THOSE AREAS SHALL BE INITIATED AS SOON AS POSSIBLE PRIOR TO THE 14TH DAY OF INACTIVITY. IF ACTIVITY WILL RESUME PRIOR TO THE 21ST DAY, STABILIZATION MEASURES ARE NOT REQUIRED. IF DROUGHT CONDITIONS OR INCLEMENT WEATHER PREVENT ACTION BY THE 14TH DAY, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS POSSIBLE F.	(A) (B)	C-828, ASTM C-924, O REQUIRED IN TABLE FOR SECTIONS OF COLI UNLESS A PIPE IS TO	PR ASTM F-14 C.3 IN SUBPA ECTION SYS BE TESTED A	17 OR OTHE RAGRAPH ( TEM PIPE LI AS REQUIRE	EROCEDURE R PROCEDUR C) OF THIS PA ESS THAN 36 II ED BY PARAGE
	وم السلمة 11.	THE FOLLOWING RECORDS SHALL BE MAINTAINED AND MADE AVAILABLE TO THE TCEQ UPON REQUEST:	(i) (ii)	A PIPE MUST BE PRESS THE ONCE THE PRESSURE IS	URIZED TO 3. E PIPE. S STABILIZED	5 POUNDS I	PER SQUARE I
-	e without I	- THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR; -THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE; AND -THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.			2.3 T = (0.08	™ THE FOLI	
-	a ID J J J J	. THE HOLDER OF ANY APPROVED EDWARD AQUIFER PROTECTION PLAN MUST NOTIFY THE APPROPRIATE REGIONAL OFFICE IN WRITING AND OBTAIN APPROVAL FROM THE EXECUTIVE DIRECTOR PRIOR TO INITIATING ANY OF THE FOLLOWING:	WH	IERE: T = TIME FOI	R PRESSURE	TO DROP 1	.0 POUND PER
-	sociates, ir	A. ANY PHYSICAL OR OPERATIONAL MODIFICATION OF ANY WATER POLLUTION ABATEMENT STRUCTURE(S), INCLUDING BUT NOT LIMITED TO PONDS, DAMS, BERMS, SEWAGE TREATMENT PLANTS, AND DIVERSIONARY STRUCTURES;		K = 0.000419 D = AVERAG L = LENGTH	X D X L, BUT E INSIDE PIPE OF LINE OF S	NOT LESS E DIAMETER AME SIZE B	I HAN 1.0 R IN INCHES EING TESTED
-	n and As	B. ANY CHANGE IN THE NATURE OR CHARACTER OF THE REGULATED ACTIVITY FROM THAT WHICH WAS ORIGINALLY APPROVED OR A CHANGE WHICH WOULD SIGNIFICANTLY IMPACT THE ABILITY OF THE PLAN TO PREVENT POLLUTION OF THE EDWARDS AQUIFER;		L = LENGTH Q = RATE OF	OF LINE OF S F LOSS, 0.001	AME SIZE B 5 CUBIC FEE	EING TESTED
-	кітіеу-по	C. ANY DEVELOPMENT OF LAND PREVIOUSLY IDENTIFIED AS UNDEVELOPED IN THE ORIGINAL WATER POLLUTION ABATEMENT PLAN.	(C)	SINCE A K VALUE OF LE TABLE C.3:	SS THAN 1.0 I	MAY NOT BE	E USED, THE N
-	TC	EQ REGION 11 OFFICE .00 PARK 35 CIRCLE,			PIPE DIAMETER (IN)	MINIMUM TIME (SEC)	MAXIMUM LENGTH FOR MINIMI TIME (FT)
-	BU BU BU BU BU BU BU BU BU BU BU BU BU B	LDING A, RM 179 STIN, TEXAS 78753-3795 DNE: (512) 339-2929			8 10 12	454 567 680	298 239 199
:		(: (512) 339-3795			15 18 21 24	850 1020 1190 1360	159 133 114 100
	TC				27 30 33	1530 1700 1870	88
- 6 -	I.	\$213.5(C), THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY'S (TCEQ) EDWARDS AQUIFER RULES AND ANY LOCAL GOVERNMENT STANDARD SPECIFICATIONS.	(D)	AN OWNER MAY STOP A	TEST IF NO I	PRESSURE	LOSS HAS OC
ral Notes.dv	2.	ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROPOSED REGULATED PROJECT MUST BE PROVIDED WITH COPIES OF THE SCS PLAN AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTORS MUST BE REQUIRED TO KEEP ON-SITE COPIES OF THE PLAN AND THE APPROVAL LETTER.	(E) (F) (G)	IF ANY PRESSURE LOSS THE ENTIRE TEST DU WASTEWATER COLLEC [®] INSTEAD OF FOLLOW A TESTING PROCEDURE	OR LEAKAGE JRATION AS C TION SYSTEM /ING THE PRC E FOR PIPE W	E HAS OCCU UTLINED A PIPES WIT CEDURE O ITH AN INSI	JRRED DURING BOVE OR UNT H A 27 INCH OI UTLINED IN TH DE DIAMETER
- Gene	ance on <b>3</b> .	A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE PRESIDING TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY REGULATED ACTIVITIES. THIS NOTICE MUST INCLUDE:	(2) (A)	INFILTRATION/EXFILTRA THE TOTAL EXFILTRATIO MILE OF PIPE PER 24	TION TEST. ON, AS DETER HOURS AT A	RMINED BY A	A HYDROSTAT EST HEAD OF
neets \(	proper rei	-THE NAME OF THE APPROVED PROJECT; -THE ACTIVITY START DATE; AND	(B) (C)	AN OWNER SHALL USE A LEVEL. THE TOTAL EXENTRATION	AN INFILTRAT	ION TEST IN	N LIEU OF AN E
\planst	un di	-THE CONTACT INFORMATION OF THE PRIME CONTRACTOR. ANY MODIFICATION TO THE ACTIVITIES DESCRIBED IN THE REFERENCED SCS APPLICATION FOLLOWING THE DATE OF APPROVAL MAY REQUIRE	(C) (D)	OF PIPE PER 24 HOU TWO FEET ABOVE EX FOR CONSTRUCTION W	RS AT A MININ (ISTING GROU ITHIN A 25-YE	IUM TEST H INDWATER	IEAD OF TWO LEVEL, WHICH PLAIN, THE INF
te plan	ed. Keuse	THE SUBMITTAL OF AN SCS APPLICATION TO MODIFY THIS APPROVAL, INCLUDING THE PAYMENT OF APPROPRIATE FEES AND ALL INFORMATION NECESSARY FOR ITS REVIEW AND APPROVAL.	(E)	DIAMETER PER MILE IF THE QUANTITY OF INF REMEDIAL ACTION IN	OF PIPE PER FILTRATION O I ORDER TO F	24 HOURS / R EXFILTR/ EDUCE THI	AT THE SAME ATION EXCEED E INFILTRATIO
\Cad ∖si	spage 5.	PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE MANUFACTURERS SPECIFICATIONS. THESE CONTROLS MUST REMAIN IN	(B)	SHALL RETEST A PIP IF A GRAVITY COLLECTI MUST BE FOLLOWED	E FOLLOWING ON PIPE IS CO :	G A REMEDI OMPOSED (	ATION ACTION OF FLEXIBLE P
ander/		IF ANY SENSITIVE FEATURES ARE DISCOVERED DURING THE WASTEWATER LINE TRENCHING ACTIVITIES ALL REGULATED ACTIVITIES NEAR	(1) (A) (I)	FOR A COLLECTION PIP MANDREL SIZING. A RIGID MANDREL MUST	E WITH INSIDI	E DIAMETER	R LESS THAN 2
valor le	lient tor v	THE SENSITIVE FEATURE MUST BE SUSPENDED IMMEDIATELY. THE APPLICANT MUST IMMEDIATELY NOTIFY THE APPROPRIATE REGIONAL OFFICE OF THE TCEQ OF THE FEATURE DISCOVERED. A GEOLOGIST'S ASSESSMENT OF THE LOCATION AND EXTENT OF THE FEATURE DISCOVERED TO THAT REGIONAL OFFICE IN WRITING AND THE APPLICANT MUST SUBMIT A PLAN FOR ENSURING THE	(  )	PIPE, AS SPECIFIED I NATIONAL STANDARI IF A MANDREL SIZING DI	N THE APPRO DS INSTITUTE IAMETER IS N	PRIATE ST. , OR ANY R OT SPECIFI	ANDARÒ BÝ TH ELATED APPE ED IN THE APF
2742-		STRUCTURAL INTEGRITY OF THE SEWER LINE OR FOR MODIFYING THE PROPOSED COLLECTION SYSTEM ALIGNMENT AROUND THE FEATURE. THE REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MAY NOT PROCEED UNTIL THE EXECUTIVE DIRECTOR HAS REVIEWED AND APPROVED THE METHODS PROPOSED TO PROTECT THE SENSITIVE FEATURE AND THE EDWARDS AQUIFER FROM ANY POTENTIALLY ADVERSE		THE ID OF A PIPE. IN AVERAGE OUTSIDE I FOR ID CONTROLLED	THIS CASE, T DIAMETER MIN PIPE.	HE ID OF TH	HE PIPE, FOR T
\06925 	scific purp	IMPACTS TO WATER QUALITY WHILE MAINTAINING THE STRUCTURAL INTEGRITY OF THE LINE.	(III) (B) (I)	ALL DIMENSIONS MUST MANDREL DESIGN. A RIGID MANDREL MUST	MEET THE AF		E STANDARD. A METAL OR A
civil.	eds 7.	SEWER LINES LOCATED WITHIN OR CROSSING THE 5-YEAR FLOODPLAIN OF A DRAINAGE WAY WILL BE PROTECTED FROM INUNDATION AND STREAM VELOCITIES WHICH COULD CAUSE EROSION AND SCOURING OF BACKFILL. THE TRENCH MUST BE CAPPED WITH CONCRETE TO PREVENT SCOURING OF BACKFILL. OR THE SEWER LINES MUST BE ENCASED IN CONCRETE. ALL CONCRETE SHALL HAVE A MINIMUM	(II) (III)	DEFORMED. A MANDREL MUST HAVE A BARREL SECTION LEN	E NINE OR MO	RE ODD NU	IMBER OF RUN
K: \au	a only to	THICKNESS OF 6 INCHES.	(IV) (IV) (C)	EACH SIZE MANDREL MI METHOD OPTIONS.	UST USE A SE	PARATE PF	ROVING RING.
File Path:	rvice, is intende	BLASTING PROCEDURES FOR PROTECTION OF EXISTING SEWER LINES AND OTHER UTILITIES WILL BE IN ACCORDANCE WITH THE NATIONAL FIRE PROTECTION ASSOCIATION CRITERIA. SAND IS NOT ALLOWED AS BEDDING OR BACKFILL IN TRENCHES THAT HAVE BEEN BLASTED. IF ANY EXISTING SEWER LINES ARE DAMAGED, THE LINES MUST BE REPAIRED AND RETESTED.	(I) (II) (III)	AN ADJUSTABLE OR FLE A TEST MAY NOT USE T IF REQUESTED, THE EXI RUNNERS ON A CASE	EXIBLE MAND ELEVISION IN ECUTIVE DIRE E-BY-CASE BA	REL IS PRO SPECTION / CTOR MAY SIS.	HIBITED. AS A SUBSTITU APPROVE TH
9pm	9. 9.	ALL MANHOLES CONSTRUCTED OR REHABILITATED ON THIS PROJECT MUST HAVE WATERTIGHT SIZE ON SIZE RESILIENT CONNECTORS ALLOWING FOR DIFFERENTIAL SETTLEMENT. IF MANHOLES ARE CONSTRUCTED WITHIN THE 100-YEAR FLOODPLAIN, THE COVER MUST HAVE A GASKET AND BE BOLTED TO THE RING. WHERE GASKETED MANHOLE COVERS ARE REQUIRED FOR MORE THAN THREE MANHOLES IN	(2)	DETERMINE VERTICAL D A DEFLECTION TEST ME	ETHOD MUST		
)3: 06: 5	an instrum	SEQUENCE OR FOR MORE THAN 1500 FEET, ALTERNATE MEANS OF VENTING WILL BE PROVIDED. BRICKS ARE NOT AN ACCEPTABLE CONSTRUCTION MATERIAL FOR ANY PORTION OF THE MANHOLE.	(4) (5) (6)	AN OWNER SHALL NOT GRAVITY COLLECTION S IF A PIPE SECTION FAILS	SYSTEM PIPE	DEFLECTION DEFLECTIC ON TEST, A	N TEST UNTIL / N MUST NOT E N OWNER SHA
2023	nerein, as	THE DIAMETER OF THE MANHOLES MUST BE A MINIMUM OF FOUR FEET AND THE MANHOLE FOR ENTRY MUST HAVE A MINIMUM CLEAR OPENING DIAMETER OF 30 INCHES. THESE DIMENSIONS AND OTHER DETAILS SHOWING COMPLIANCE WITH THE COMMISSION'S RULES CONCERNING MANHOLES AND SEWER LINE/MANHOLE INVERTS DESCRIBED IN 30 TAC §217.55 ARE INCLUDED ON PLAN SHEET 28 OF 39.	16.	ALL MANHOLES MUST BE	TESTED TO N	AST 30 DAYS	S. (CEED THE RE
er 01, ;	presented	IT IS SUGGESTED THAT ENTRANCE INTO MANHOLES IN EXCESS OF FOUR FEET DEEP BE ACCOMPLISHED BY MEANS OF A PORTABLE LADDER. THE INCLUSION OF STEPS IN A MANHOLE IS PROHIBITED.	(A) (B)	ALL MANHOLES MUST P AN OWNER SHALL TEST COLLECTION SYSTEM	ASS A LEAKA EACH MANH PIPES, BY H	GE TEST. DLE (AFTEF YDROSTAT	R ASSEMBLY A
ecemb.	sugas 10.	WHERE WATER LINES AND NEW SEWER LINE ARE INSTALLED WITH A SEPARATION DISTANCE CLOSER THAN NINE FEET (I.E., WATER LINES CROSSING WASTEWATER LINES, WATER LINES PARALLELING WASTEWATER LINES. OR WATER LINES NEXT TO MANHOLES) THE INSTALLATION	(1) (A)	EXECUTIVE DIRECTO HYDROSTATIC TESTING THE MAXIMUM LEAKAGE	PR. E FOR HYDRC	STATIC TES	STING OR ANY
Date: L	ncepts an	MUST MEET THE REQUIREMENTS OF 30 TAC §217.53(D) (PIPE DESIGN) AND 30 TAC §290.44(E) (WATER DISTRIBUTION).	(B)	FOOT OF MANHOLE E TO PERFORM A HYDROS INTERNAL PIPE PLUG	DEPTH PER H STATIC EXFIL 6, FILL THE MA	DUR. TRATION TE NHOLE WIT	EST, AN OWNE IH WATER, AN
Zach	ວ 11. ອີ້	WHERE SEWERS LINES DEVIATE FROM STRAIGHT ALIGNMENT AND UNIFORM GRADE ALL CURVATURE OF SEWER PIPE MUST BE ACHIEVED BY THE FOLLOWING PROCEDURE WHICH IS RECOMMENDED BY THE PIPE MANUFACTURER: <u>NONE</u>	(C) (2) (A)	A TEST FOR CONCRETE VACUUM TESTING. TO PERFORM A VACUUM	MANHOLES I	MAY USE A WNER SHAI	24-HOUR WET
andall,	ogetner wi	IF PIPE FLEXURE IS PROPOSED, THE FOLLOWING METHOD OF PREVENTING DEFLECTION OF THE JOINT MUST BE USED: <u>NO FLEXURE</u> <u>PROPOSED</u>	(B)		ACED IN HOR		
d By: R	cument, to	SPECIFIC CARE MUST BE TAKEN TO ENSURE THAT THE JOINT IS PLACED IN THE CENTER OF THE TRENCH AND PROPERLY BEDDED IN ACCORDANCE WITH 30 TAC §217.54.	(C) (D)	AN OWNER SHALL USE A TOP OF A MANHOLE.			
Dotted	INIS 000		(E)	A TEST HEAD MUST BE MANUFACTURER'S R	PLAGED AT TI ECOMMENDA	TIONS.	T THE TOP OF

EM LINES MUST BE CONSTRUCTED WITH STUB OUTS FOR THE CONNECTION OF ANTICIPATED EXTENSIONS. JTS MUST BE MARKED ON THE GROUND SUCH THAT THEIR LOCATION CAN BE EASILY DETERMINED AT THE TENSIONS. SUCH STUB OUTS MUST BE MANUFACTURED WYES OR TEES THAT ARE COMPATIBLE IN SIZE AND R LINE AND THE EXTENSION. AT THE TIME OF ORIGINAL CONSTRUCTION, NEW STUB-OUTS MUST BE ) EXTEND BEYOND THE END OF THE STREET PAVEMENT. ALL STUB-OUTS MUST BE SEALED WITH A IT LEAKAGE. EXTENSIONS THAT WERE NOT ANTICIPATED AT THE TIME OF ORIGINAL CONSTRUCTION OR THAT XISTING SEWER LINE NOT FURNISHED WITH STUB OUTS MUST BE CONNECTED USING A MANUFACTURED TH ACCEPTED PLUMBING TECHNIQUES.

ALTERNATE METHOD OF JOINING LATERALS IS SHOWN IN THE DETAIL ON PLAN SHEET <u>N/A</u> OF <u>N/A</u>. (FOR

STUB-OUTS MUST BE INSTALLED AS SHOWN ON THE PLAN AND PROFILE SHEETS.

FILL MUST CONFORM WITH 30 TAC §217.54. THE BEDDING AND BACKFILL FOR FLEXIBLE PIPE MUST COMPLY 0-2321, CLASSES IA, IB, II OR III. RIGID PIPE BEDDING MUST COMPLY WITH THE REQUIREMENTS OF ASTM C 12

ROM MANHOLE TO MANHOLE. WHEN A NEW SEWER LINE IS CONNECTED TO AN EXISTING STUB OR FROM EXISTING MANHOLE TO NEW MANHOLE. IF A STUB OR CLEAN-OUT IS USED AT THE END OF THE ATE SERVICE ATTACHMENTS MAY BE CONNECTED BETWEEN THE LAST MANHOLE AND THE CLEANOUT CONFORMING WITH THE PROVISIONS OF 30 TAC §213.5(C)(3)(E).

ED IN ACCORDANCE WITH 30 TAC §217.57. THE ENGINEER MUST RETAIN COPIES OF ALL TEST RESULTS WHICH E EXECUTIVE DIRECTOR UPON REQUEST. THE ENGINEER MUST CERTIFY IN WRITING THAT ALL WASTEWATER ED TESTING TO THE APPROPRIATE REGIONAL OFFICE WITHIN 30 DAYS OF TEST COMPLETION AND PRIOR TO YSTEM. TESTING METHOD WILL BE:

PE THAT WILL TRANSPORT WASTEWATER BY GRAVITY FLOW, THE DESIGN MUST SPECIFY AN INFILTRATION A LOW-PRESSURE AIR TEST. A TEST MUST CONFORM TO THE FOLLOWING REQUIREMENTS:

ST FOLLOW THE PROCEDURES DESCRIBED IN AMERICAN SOCIETY FOR TESTING AND MATERIALS (ASTM) F-1417 OR OTHER PROCEDURE APPROVED BY THE EXECUTIVE DIRECTOR, EXCEPT AS TO TESTING TIMES AS JBPARAGRAPH (C) OF THIS PARAGRAPH OR EQUATION C.3 IN SUBPARAGRAPH (B)(II) OF THIS PARAGRAPH. SYSTEM PIPE LESS THAN 36 INCH AVERAGE INSIDE DIAMETER, THE FOLLOWING PROCEDURE MUST APPLY, TED AS REQUIRED BY PARAGRAPH (2) OF THIS SUBSECTION. TO 3.5 POUNDS PER SQUARE INCH (PSI) GREATER THAN THE PRESSURE EXERTED BY GROUNDWATER ABOVE

IZED, THE MINIMUM TIME ALLOWABLE FOR THE PRESSURE TO DROP FROM 3.5 PSI GAUGE TO 2.5 PSI GAUGE IS FROM THE FOLLOWING EQUATION:

SURE TO DROP 1.0 POUND PER SQUARE INCH GAUGE IN SECONDS

OF SAME SIZE BEING TESTED, IN FEET

OF SAME SIZE BEING TESTED, IN FEET 0.0015 CUBIC FEET PER MINUTE PER SQUARE FOOT INTERNAL SURFACE

I 1.0 MAY NOT BE USED, THE MINIMUM TESTING TIME FOR EACH PIPE DIAMETER IS SHOWN IN THE FOLLOWING

(IN)	MINIMUM TIME (SEC)	MAXIMUM LENGTH FOR MINIMUM TIME (FT)	TIME FOR LONGER LENGTH (SEC/FT)
	340	398	0.8550
	454	298	1.5200
	567	239	2.3740
	680	199	3.4190
	850	159	5.3420
	1020	133	7.6930
	1190	114	10.4710
	1360	100	13.6760
	1530	88	17.3090
	1700	80	21.3690
	1870	72	25.8560

NO PRESSURE LOSS HAS OCCURRED DURING THE FIRST 25% OF THE CALCULATED TESTING TIME. KAGE HAS OCCURRED DURING THE FIRST 25% OF TESTING PERIOD, THEN THE TEST MUST CONTINUE FOR AS OUTLINED ABOVE OR UNTIL FAILURE

STEM PIPES WITH A 27 INCH OR LARGER AVERAGE INSIDE DIAMETER MAY BE AIR TESTED AT EACH JOINT PROCEDURE OUTLINED IN THIS SECTION.

PE WITH AN INSIDE DIAMETER GREATER THAN 33 INCHES MUST BE APPROVED BY THE EXECUTIVE DIRECTOR. ETERMINED BY A HYDROSTATIC HEAD TEST, MUST NOT EXCEED 50 GALLONS PER INCH OF DIAMETER PER

AT A MINIMUM TEST HEAD OF 2.0 FEET ABOVE THE CROWN OF A PIPE AT AN UPSTREAM MANHOLE. TRATION TEST IN LIEU OF AN EXFILTRATION TEST WHEN PIPES ARE INSTALLED BELOW THE GROUNDWATER

ETERMINED BY A HYDROSTATIC HEAD TEST, MUST NOT EXCEED 50 GALLONS PER INCH DIAMETER PER MILE MINIMUM TEST HEAD OF TWO FEET ABOVE THE CROWN OF A PIPE AT AN UPSTREAM MANHOLE, OR AT LEAST GROUNDWATER LEVEL, WHICHEVER IS GREATER. 25-YEAR FLOOD PLAIN, THE INFILTRATION OR EXFILTRATION MUST NOT EXCEED 10 GALLONS PER INCH

PER 24 HOURS AT THE SAME MINIMUM TEST HEAD AS IN SUBPARAGRAPH (C) OF THIS PARAGRAPH. ON OR EXFILTRATION EXCEEDS THE MAXIMUM QUANTITY SPECIFIED. AN OWNER SHALL UNDERTAKE TO REDUCE THE INFILTRATION OR EXFILTRATION TO AN AMOUNT WITHIN THE LIMITS SPECIFIED. AN OWNER WING A REMEDIATION ACTION.

IS COMPOSED OF FLEXIBLE PIPE, DEFLECTION TESTING IS ALSO REQUIRED. THE FOLLOWING PROCEDURES ISIDE DIAMETER LESS THAN 27 INCHES, DEFLECTION MEASUREMENT REQUIRES A RIGID MANDREL.

N OUTSIDE DIAMETER (OD) NOT LESS THAN 95% OF THE BASE INSIDE DIAMETER (ID) OR AVERAGE ID OF A

PROPRIATE STANDARD BY THE ASTMS, AMERICAN WATER WORKS ASSOCIATION, UNI-BELL, OR AMERICAN TUTE, OR ANY RELATED APPENDIX. R IS NOT SPECIFIED IN THE APPROPRIATE STANDARD, THE MANDREL MUST HAVE AN OD EQUAL TO 95% OF

SE, THE ID OF THE PIPE, FOR THE PURPOSE OF DETERMINING THE OD OF THE MANDREL, MUST EQUAL BE THE R MINUS TWO MINIMUM WALL THICKNESSES FOR OD CONTROLLED PIPE AND THE AVERAGE INSIDE DIAMETER

NSTRUCTED OF A METAL OR A RIGID PLASTIC MATERIAL THAT CAN WITHSTAND 200 PSI WITHOUT BEING

R MORE ODD NUMBER OF RUNNERS OR LEGS. IST EQUAL AT LEAST 75% OF THE INSIDE DIAMETER OF A PIPE.

ON INSPECTION AS A SUBSTITUTE FOR A DEFLECTION TEST. DIRECTOR MAY APPROVE THE USE OF A DEFLECTOMETER OR A MANDREL WITH REMOVABLE LEGS OR SE BASIS.

'STEM PIPE WITH AN INSIDE DIAMETER 27 INCHES AND GREATER, OTHER TEST METHODS MAY BE USED TO ON. UST BE ACCURATE TO WITHIN PLUS OR MINUS 0.2% DEFLECTION.

CT A DEFLECTION TEST UNTIL AT LEAST 30 DAYS AFTER THE FINAL BACKFILL.

PIPE DEFLECTION MUST NOT EXCEED FIVE PERCENT (5%). ECTION TEST, AN OWNER SHALL CORRECT THE PROBLEM AND CONDUCT A SECOND TEST AFTER THE FINAL T LEAST 30 DAYS.

TO MEET OR EXCEED THE REQUIREMENTS OF 30 TAC §217.58.

IANHOLE (AFTER ASSEMBLY AND BACKFILLING) FOR LEAKAGE, SEPARATE AND INDEPENDENT OF THE BY HYDROSTATIC EXFILTRATION TESTING, VACUUM TESTING, OR OTHER METHOD APPROVED BY THE

YDROSTATIC TESTING OR ANY ALTERNATIVE TEST METHODS IS 0.025 GALLONS PER FOOT DIAMETER PER ER HOUR. EXFILTRATION TEST, AN OWNER SHALL SEAL ALL WASTEWATER PIPES COMING INTO A MANHOLE WITH AN E MANHOLE WITH WATER, AND MAINTAIN THE TEST FOR AT LEAST ONE HOUR.

LES MAY USE A 24-HOUR WETTING PERIOD BEFORE TESTING TO ALLOW SATURATION OF THE CONCRETE.

AN OWNER SHALL PLUG ALL LIFT HOLES AND EXTERIOR JOINTS WITH A NON-SHRINK GROUT AND PLUG ALL

HORIZONTAL JOINTS BEFORE TESTING. AND PIPE PLUGS MUST BE SECURED TO PREVENT MOVEMENT WHILE A VACUUM IS DRAWN. JM 60 INCH/LB TORQUE WRENCH TO TIGHTEN THE EXTERNAL CLAMPS THAT SECURE A TEST COVER TO THE

AT THE INSIDE OF THE TOP OF A CONE SECTION, AND THE SEAL INFLATED IN ACCORDANCE WITH THE NDATIONS.

(F) THERE MUST BE A VACUUM OF 10 INCHES OF MERCURY INSIDE A MANHOLE TO PERFORM A VALID TEST.

(G) A TEST DOES NOT BEGIN UNTIL AFTER THE VACUUM PUMP IS OFF. (H) A MANHOLE PASSES THE TEST IF AFTER 2.0 MINUTES AND WITH ALL VALVES CLOSED, THE VACUUM IS AT

17. ALL PRIVATE SERVICE LATERALS MUST BE INSPECTED AND CERTIFIED IN ACCORDANCE WITH 30 TAC §213.5(C)(3)(I). AFTER INSTALLATION OF AND, PRIOR TO COVERING AND CONNECTING A PRIVATE SERVICE LATERAL TO AN EXISTING ORGANIZED SEWAGE COLLECTION SYSTEM, A TEXAS LICENSED PROFESSIONAL ENGINEER, TEXAS REGISTERED SANITARIAN, OR APPROPRIATE CITY INSPECTOR MUST VISUALLY INSPECT THE PRIVATE SERVICE LATERAL AND THE CONNECTION TO THE SEWAGE COLLECTION SYSTEM, AND CERTIFY THAT IT IS CONSTRUCTED IN CONFORMITY WITH THE APPLICABLE PROVISIONS OF THIS SECTION. THE OWNER OF THE COLLECTION SYSTEM MUST MAINTAIN SUCH CERTIFICATIONS FOR FIVE YEARS AND FORWARD COPIES TO THE APPROPRIATE REGIONAL OFFICE UPON REQUEST. CONNECTIONS MAY ONLY BE MADE TO AN APPROVED SEWAGE COLLECTION SYSTEM.

AT LEAST	9.0 INCH	IES OF N	MERCURY.	

					DATE BY			
					REVISIONS			
		© 2023 KIMLEY-HORN AND ASSOCIATES, INC.	10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759	PHONE: 512-418-1771_FAX: 512-418-1791 WWW.KIMLEY-HORN.COM	TEXAS REGISTERED ENGINEERING FIRM F-928 No.			
AW 12/1/2	SOW STATE ALLISON 1 1 2023	OF OF N KEI 1435 CENS	NAU TETA NNAU 56 ENG	GH	Hune			
KHA PROJECT 069252742	DATE DECEMBER 2023	SCALE: AS SHOWN	DESIGNED BY: NAM	DRAWN BY: ZJR	снескер ву: АСК			
	TCEQ NOTES							
	VALOR LEANDER		WILLIAMSON COLINTY TEXAS					
	SHEET 4	r NU OF	MBE	R 39	)			

SD-XX-XXXX

Know what's **below. Call** before you dig.

BENCHMARKS

COORDINATES ARE STATE PLANE CENTRAL ZONE WITH

A COMBINED SCALE FACTOR OF 0.9998800143982722

BENCHMARKS ARE BASED ON NAD83

BM #11: SET MAGNETIC NAIL (TRAVIS)

BM #10: SIX COTTON SPINDLE GRID NORTH: 10,203,075.39

GRID EAST: 3,082,766.80

GRID NORTH: 10,203,986.98

GRID EAST: 3,082,429.05

1035 47

1031.92'

WARNING: CONTRACTOR IS TO

VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES PRIOR TO

CONSTRUCTION AND NOTIFY ENGINEER OF ANY DISCREPANCIES

![](_page_137_Picture_0.jpeg)

![](_page_137_Figure_1.jpeg)

![](_page_138_Picture_2.jpeg)

				Project:       11/22/2023         Project:       01773         Project:       01773         Reviewer:       FM         Atimited Liability Company       Reviewer:         Projecti       01773         Reviewer:       FM         Projecti:       01773         Reviewer:       FM         Project:       01773         Reviewer:       FM         Project:       N/A         Reviewer:       FM         Reviewer:       FM         Proge4wardDLS.COM       6121 537-2384         TBPELS FIRM #10174300       Sheet:       3 OF 3
	HAT THE FOREGOING MY OFFICE ON THE	HIS THE OF SAID	MY OFFICE IN	Kimley» Horn
ELLEN COUFAL, SECRETARY PLANNING AND ZONING COMMISSION CITY OF LEANDER, TEXAS	OUNTY COURT OF SAID COUNTY, DO HEREBY CERTIFY TH		TD AND SEAL AT THE COUNTY COURT OF SAID COUNTY, AT A SHOWN ABOVE WRITTEN.	DEPUTY
RON MAY, CHAIRMAN PLANNING AND ZONING COMMISSION CITY OF LEANDER, TEXAS	STATE OF TEXAS { COUNTY OF WILLIAMSON { I, NANCY E. RISTER, CLERK OF CC INSTRUMENT IN WRITING, WITH ITS CE	DAY OF 20_ DAY OF 20_	COUNTY IN INSTRUMENT NO TO CERTIFY WHICH, WITNESS MY HAN GEORGETOWN, TEXAS, THE DATE LAS' NANCY RISTER, CLERK COUNTY COUR	BY:
SURVEYOR'S CERTIFICATION: THE STATE OF TEXAS \$	COUNTY OF WILLIAMSON \$ THAT I, FERNANDO PEREZ, AM AUTHORIZED UNDER THE LAWS OF THE STATE OF TEXAS TO PRACTICE THE PROFESSION OF LAND SURVEYING AND HEREBY STATE THAT I PREPARED THIS PLAT FROM AN ACTUAL AND ACCURATE ON-THE-GROUND SURVEY OF THE LAND AND THAT THE CORNER MONUMENTS SHOWN THEREON WERE PROPERLY PLACED UNDER MY PERSONAL SUPERVISION, IN	ACCORDANCE WITH ALL CITY OF LEANDER ORDINANCE AND CODES, AND THAT ALL EXISING EASEMENTS OF RECORD AS FOUND ON THE TITLE POLICY PROVIDED BY OLD REPUBLIC NATIONAL TITLE INSURANCE COMPANY TITLE COMMITMENT GF NO. 2859CM (EFFECTIVE 10/30/2022), WHICH AFFECT THIS SUBDIVISION IS SHOWN.	FERNANDO PEREZ, R.P.L.S. DATE TEXAS REGISTRATION NO. 7041	

							E BY
							DAT
							REVISIONS
							No.
				© 2023 KIMLEY-HORN AND ASSOCIATES, INC.	10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759	WWW.KIMLEY-HORN.COM	TEXAS REGISTERED ENGINEERING FIRM F-928
A) 12/1	eli.		50N 114 70N	NF 7 KEN 135 ENSE	Eta INAU 6 ENG	GH	
KHA PROJECT	069252742	DATE		SCALE: AS SHOWN	DESIGNED BY: NAM	DRAWN BY: ZJR	снескер ву: АСК
				CITY OF LEANDER	WILLIAMSON COLINTY TEXAS		
	·>	ыне 6 ХХ	ет С		ИВЕ	R 39 X	) X

![](_page_139_Figure_0.jpeg)

![](_page_140_Figure_0.jpeg)

![](_page_141_Figure_0.jpeg)

![](_page_141_Figure_2.jpeg)

Know what's **below.** 

BENCHMARKS

COORDINATES ARE STATE PLANE CENTRAL ZONE WITH A COMBINED SCALE FACTOR OF 0.9998800143982722

BENCHMARKS ARE BASED ON NAD83

BM #11: SET MAGNETIC NAIL (TRAVIS)

BM #10: SIX COTTON SPINDLE GRID NORTH: 10,203,075.39 GRID EAST: 3,082,766.80

1035.47

Call before you dig.

![](_page_141_Picture_3.jpeg)

![](_page_142_Figure_0.jpeg)

SD-XX-XXXX

![](_page_143_Figure_0.jpeg)












SD-XX-XXXX



IMPERVIOUS	PERVIOUS	WEIGHTED		SHEE	T FLOW				SHA	LLOW CO	NCENTRAT	ED FLOW				CHANNE	L FLOW		ΤΟΤΑΙ
COVER	CURVE NO.	CURVE NO.	P	-2yr24hr	3.94	IN		Grass	Surface			Paved	Surface			Pipe	Flow		(mi
%	Cn ¹	Cn ²	Ν	L (ft)	S (ft/ft)	Tt(min)	L (ft)	V (fps)	S (ft/ft)	Tt(min)	L	V (fps)	S	Tt(min)	L (ft)	V (fps)	S (ft/ft)	Tt(min)	
1.28	80.00	80.23	0.150	50	0.003	11.65	690	1.65	0.010	6.99	-	-		0.00	-	-	-	0.00	18.0
13.39	80.00	82.41	0.150	50	0.003	10.83	115	1.49	0.009	1.29	-	-	-	0.00	-	-	-	0.00	12.1
39.47	80.00	87.11	0.150	50	0.005	8.83	1000	0.88	0.003	18.86	-	-	-	0.00	-	-	-	0.00	27.0
1.78	80.00	80.32	0.150	50	0.003	11.65	242	1.11	0.005	3.65	-	-	-	0.00	-	-	-	0.00	15.3



ERVIOUS	IMPERVIOUS	PERVIOUS	WEIGHTED		SHEET FLOW			SHALLOW CONCENTRATED FLOW								CHANNEL FLOW				
COVER	COVER	CURVE NO.	CURVE NO.	Р	-2yr24hr	3.94	IN		Grass	Surface			Paved	Surface			Pipe	Flow		
(Ac.)	%	Cn ¹	Cn ²	Ν	L (ft)	S (ft/ft)	Tt(min)	L (ft)	V (fps)	S (ft/ft)	Tt(min)	L	V (fps)	S	Tt(min)	L (ft)	V (fps)	S (ft/ft)	Tt(mi	
5.91	55.00	80.00	89.90	0.015	50	0.005	1.40	43.6	1.02	0.004	0.71	121	1.11	0.003	1.81	786	5.0	0.003	2.62	
0.00	0.00	80.00	80.00	0.015	50	0.005	1.40	83	0.88	0.003	1.57	-	-	-	0.00	-	-	-	0.00	
0.03	1.01	80.00	80.18	0.015	50	0.014	0.94	185	1.27	0.006	2.43	-	-	-	0.00	-	-	-	0.00	
0.81	45.10	80.00	88.12	0.150	50	0.005	8.83	998.9	0.88	0.003	18.84	-	-	-	0.00	-	-	-	0.00	
0.05	1.78	80.00	80.32	0.150	50	0.003	10.83	242	1.02	0.004	3.95	-	-	-	0.00	-	-	-	0.00	





SD-XX-XXXX

Peak Flow Calcula	tion - Rational Met	hod				RUN	IOFF COE	FFICIENT	(C)		R/	AINFALL II	NTENSIT	( (I)		PEAK F	LOW (Q)	
DRAINAGE AREA	Area (Sq. Feet)	Area (Acres)	Impervious Cover (SQ. Feet)	Impervious Cover (Acres)	% I.C.	C 2-Year	C 10-Year	C 25-Year	C 100-Year	Tc (min)	l 2-Year	l 10-Year	l 25-Year	l 100-Year	Q 2-Year	Q 10-Year	Q 25-Year	Q 100-Yeaı
A1	7405.20	0.17	7405.00	0.17	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.76	1.27	1.65	2.42
A2	28314.00	0.65	28314.00	0.65	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	2.91	4.84	6.32	9.26
A3	22215.60	0.51	22216.00	0.51	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	2.29	3.80	4.96	7.27
A4	2613.60	0.06	2614.00	0.06	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.27	0.45	0.58	0.86
A5	4791.60	0.11	4792.00	0.11	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.49	0.82	1.07	1.57
B1	29620.80	0.68	29621.00	0.68	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	3.05	5.06	6.61	9.69
C1	1306.80	0.03	1307.00	0.03	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.13	0.22	0.29	0.43
C2	5662.80	0.13	5663.00	0.13	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.58	0.97	1.26	1.85
C3	6534.00	0.15	6534.00	0.15	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.67	1.12	1.46	2.14
D1	3484.80	0.08	3485.00	0.08	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.36	0.60	0.78	1.14
D2	3484.80	0.08	3485.00	0.08	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.36	0.60	0.78	1.14
D3	11325.60	0.26	11326.00	0.26	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	1.17	1.94	2.53	3.70
E1	4791.60	0.11	4792.00	0.11	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.49	0.82	1.07	1.57
F1	23522.40	0.54	23522.00	0.54	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	2.42	4.02	5.25	7.69
F2	7840.80	0.18	7841.00	0.18	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.81	1.34	1.75	2.56
F3	6534.00	0.15	6534.00	0.15	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.67	1.12	1.46	2.14
F4	5227.20	0.12	5227.00	0.12	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.54	0.89	1.17	1.71
F5	6098.40	0.14	6098.00	0.14	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.63	1.04	1.36	1.99
F6	3920.40	0.09	3920.00	0.09	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.40	0.67	0.87	1.28
G1	6534.00	0.15	6534.00	0.15	100%	0.73	0.81	0.86	0.95	5.00	6.14	9.19	11.30	15.00	0.67	1.12	1.46	2.14
LAND-1	5662.80	0.13	3963.96	0.09	70%	0.59	0.66	0.70	0.79	5.00	6.14	9.19	11.30	15.00	0.47	0.78	1.03	1.54
LAND-2	7405.20	0.17	5183.64	0.12	70%	0.59	0.66	0.70	0.79	5.00	6.14	9.19	11.30	15.00	0.61	1.03	1.35	2.01
LAND-3	8712.00	0.20	6098.40	0.14	70%	0.59	0.66	0.70	0.79	5.00	6.14	9.19	11.30	15.00	0.72	1.21	1.59	2.36
LAND-4	9583.20	0.22	6708.24	0.15	70%	0.59	0.66	0.70	0.79	5.00	6.14	9.19	11.30	15.00	0.79	1.33	1.75	2.60
FUT-1	34848.00	0.80	24393.60	0.56	70%	0.59	0.66	0.70	0.79	5.00	6.14	9.19	11.30	15.00	2.88	4.83	6.37	9.46
FUT-2	22215.60	0.51	15550.92	0.36	70%	0.59	0.66	0.70	0.79	5.00	6.14	9.19	11.30	15.00	1.84	3.08	4.06	6.03
POND	83199.60	1.91	0.00	0.00	0%	0.25	0.30	0.34	0.41	5.00	6.14	9.19	11.30	15.00	2.93	5.27	7.34	11.75
FIELD	124581.60	2.86	2050.00	0.05	2%	0.26	0.31	0.35	0.42	5.00	6.14	9.19	11.30	15.00	4.53	8.11	11.27	17.97
OS-1	14374.80	0.33	0.00	0.00	0%	0.25	0.30	0.34	0.41	5.00	6.14	9.19	11.30	15.00	0.51	0.91	1.27	2.03
OS-2	16552.80	0.38	0.00	0.00	0%	0.25	0.30	0.34	0.41	5.00	6.14	9.19	11.30	15.00	0.58	1.05	1.46	2.34
BLDG-1	52272.00	1.20	36590.40	0.84	70%	0.59	0.66	0.70	0.79	5.00	6.14	9.19	11.30	15.00	4.32	7.25	9.55	14.18
BLDG-2	29185 20	0.67	20429 64	0.47	70%	0.59	0.66	0.70	0.79	5.00	6.14	9,19	11 30	15 00	2.41	4 05	5.33	7 92

Equations: Weir (Unsubmerged) Q = 3.0h1.5L     Clogging Factor = 10% (Grate inlets in Sump)       Inlet # or Area #     Q100 (cfs)     Required Q to Pass (w/ 10 % clogging factor)     INLET (ft.)     Available Weir Length (ft.)     Required Min. 'h' (ft.)     Provided 'h' (ft.)     Provided 'h' (ft.)       A1     2.42     2.69     3.0     X     3.0     12.00'     0.18'     0.50'       A2     9.26     10.29     4.0     X     4.0     16.00'     0.36'     0.50'       A3     7.27     8.07     3.0     X     3.0     12.00'     0.36'     0.50'       A4     0.86     0.95     3.0     X     3.0     12.00'     0.37'     0.50'       A5     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'       B1     9.69     10.77     4.0     X     4.0     16.00'     0.37'     0.50'       C1     0.43     0.48     3.0     X     3.0     12.00'     0.16'     0.50'       C2     1.85     2.06	ded Capacity
Inlet # or Area #     Q100 (cfs)     Required Q to Pass (w/ 10 % clogging factor)     INLET (ft.)     Available Weir Length (ft.)     Required Min. 'h' (ft.)     Provided 'h' (ft.)     Provided 'h' (ft.)       A1     2.42     2.69     3.0     X     3.0     12.00'     0.18'     0.50'       A2     9.26     10.29     4.0     X     4.0     16.00'     0.36'     0.50'       A3     7.27     8.07     3.0     X     3.0     12.00'     0.36'     0.50'       A4     0.86     0.955     3.0     X     3.0     12.00'     0.09'     0.50'       A5     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'       B1     9.69     10.77     4.0     X     4.0     16.00'     0.37'     0.50'       C1     0.43     0.48     3.0     X     3.0     12.00'     0.06'     0.50'       C2     1.85     2.06     3.0     X     3.0     12.00'     0.16'     0.50' <th>ided Capacity</th>	ided Capacity
Area #     (cfs)     (w/ 10 % clogging factor)     (ft.)     Length (ft.)     (ft.)     (ft.)       A1     2.42     2.69     3.0     X     3.0     12.00'     0.18'     0.50'       A2     9.26     10.29     4.0     X     4.0     16.00'     0.36'     0.50'       A3     7.27     8.07     3.0     X     3.0     12.00'     0.37'     0.50'       A4     0.86     0.95     3.0     X     3.0     12.00'     0.09'     0.50'       A5     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'       B1     9.69     10.77     4.0     X     4.0     16.00'     0.37'     0.50'       C1     0.43     0.48     3.0     X     3.0     12.00'     0.06'     0.50'       C2     1.85     2.06     3.0     X     3.0     12.00'     0.15'     0.50'       C3     2.14     2.37     3.0     X     <	
A1     2.42     2.69     3.0     X     3.0     12.00'     0.18'     0.50'       A2     9.26     10.29     4.0     X     4.0     16.00'     0.36'     0.50'       A3     7.27     8.07     3.0     X     3.0     12.00'     0.37'     0.50'       A4     0.86     0.95     3.0     X     3.0     12.00'     0.09'     0.50'       A5     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'       B1     9.69     10.77     4.0     X     4.0     16.00'     0.37'     0.50'       C1     0.43     0.48     3.0     X     3.0     12.00'     0.13'     0.50'       C2     1.85     2.06     3.0     X     3.0     12.00'     0.15'     0.50'       C3     2.14     2.37     3.0     X     3.0     12.00'     0.16'     0.50'       D1     1.14     1.27     3.0     X	(cfs)
A2     9.26     10.29     4.0     X     4.0     16.00'     0.36'     0.50'       A3     7.27     8.07     3.0     X     3.0     12.00'     0.37'     0.50'       A4     0.86     0.95     3.0     X     3.0     12.00'     0.09'     0.50'       A5     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'       B1     9.69     10.77     4.0     X     4.0     16.00'     0.37'     0.50'       C1     0.43     0.48     3.0     X     3.0     12.00'     0.13'     0.50'       C2     1.85     2.06     3.0     X     3.0     12.00'     0.06'     0.50'       C3     2.14     2.37     3.0     X     3.0     12.00'     0.15'     0.50'       D1     1.14     1.27     3.0     X     3.0     12.00'     0.11'     0.50'       D3     3.70     4.12     3.0     X	11.5 cfs
A3     7.27     8.07     3.0     X     3.0     12.00'     0.37'     0.50'       A4     0.86     0.95     3.0     X     3.0     12.00'     0.09'     0.50'       A5     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'       B1     9.69     10.77     4.0     X     4.0     16.00'     0.37'     0.50'       C1     0.43     0.48     3.0     X     3.0     12.00'     0.13'     0.50'       C2     1.85     2.06     3.0     X     3.0     12.00'     0.06'     0.50'       C3     2.14     2.37     3.0     X     3.0     12.00'     0.15'     0.50'       D1     1.14     1.27     3.0     X     3.0     12.00'     0.11'     0.50'       D2     1.14     1.27     2.0     X     2.0     8.00'     0.14'     0.50'       D3     3.70     4.12     3.0     X	15.3 cfs
A4     0.86     0.95     3.0     X     3.0     12.00'     0.09'     0.50'       A5     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'       B1     9.69     10.77     4.0     X     4.0     16.00'     0.37'     0.50'       C1     0.43     0.48     3.0     X     3.0     12.00'     0.06'     0.50'       C2     1.85     2.06     3.0     X     3.0     12.00'     0.15'     0.50'       C3     2.14     2.37     3.0     X     3.0     12.00'     0.16'     0.50'       D1     1.14     1.27     3.0     X     3.0     12.00'     0.16'     0.50'       D2     1.14     1.27     2.0     X     3.0     12.00'     0.11'     0.50'       D3     3.70     4.12     3.0     X     3.0     12.00'     0.14'     0.50'       E1     1.57     1.74     3.0     X	11.5 cfs
A5   1.57   1.74   3.0   X   3.0   12.00'   0.13'   0.50'     B1   9.69   10.77   4.0   X   4.0   16.00'   0.37'   0.50'     C1   0.43   0.48   3.0   X   3.0   12.00'   0.06'   0.50'     C2   1.85   2.06   3.0   X   3.0   12.00'   0.15'   0.50'     C3   2.14   2.37   3.0   X   3.0   12.00'   0.16'   0.50'     D1   1.14   1.27   3.0   X   3.0   12.00'   0.11'   0.50'     D2   1.14   1.27   2.0   X   3.0   12.00'   0.14'   0.50'     D3   3.70   4.12   3.0   X   3.0   12.00'   0.14'   0.50'     E1   1.57   1.74   3.0   X   3.0   12.00'   0.13'   0.50'	11.5 cfs
B1     9.69     10.77     4.0     X     4.0     16.00'     0.37'     0.50'       C1     0.43     0.48     3.0     X     3.0     12.00'     0.06'     0.50'       C2     1.85     2.06     3.0     X     3.0     12.00'     0.15'     0.50'       C3     2.14     2.37     3.0     X     3.0     12.00'     0.16'     0.50'       D1     1.14     1.27     3.0     X     3.0     12.00'     0.11'     0.50'       D2     1.14     1.27     2.0     X     2.0     8.00'     0.11'     0.50'       D3     3.70     4.12     3.0     X     3.0     12.00'     0.24'     0.50'       E1     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'	11.5 cfs
C1     0.43     0.48     3.0     X     3.0     12.00'     0.06'     0.50'       C2     1.85     2.06     3.0     X     3.0     12.00'     0.15'     0.50'       C3     2.14     2.37     3.0     X     3.0     12.00'     0.16'     0.50'       D1     1.14     1.27     3.0     X     3.0     12.00'     0.11'     0.50'       D2     1.14     1.27     2.0     X     2.0     8.00'     0.14'     0.50'       D3     3.70     4.12     3.0     X     3.0     12.00'     0.24'     0.50'       E1     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'	15.3 cfs
C2     1.85     2.06     3.0     X     3.0     12.00'     0.15'     0.50'       C3     2.14     2.37     3.0     X     3.0     12.00'     0.16'     0.50'       D1     1.14     1.27     3.0     X     3.0     12.00'     0.11'     0.50'       D2     1.14     1.27     2.0     X     2.0     8.00'     0.14'     0.50'       D3     3.70     4.12     3.0     X     3.0     12.00'     0.24'     0.50'       E1     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'	11.5 cfs
C3   2.14   2.37   3.0   X   3.0   12.00'   0.16'   0.50'     D1   1.14   1.27   3.0   X   3.0   12.00'   0.11'   0.50'     D2   1.14   1.27   2.0   X   2.0   8.00'   0.14'   0.50'     D3   3.70   4.12   3.0   X   3.0   12.00'   0.24'   0.50'     E1   1.57   1.74   3.0   X   3.0   12.00'   0.13'   0.50'	11.5 cfs
D1     1.14     1.27     3.0     X     3.0     12.00'     0.11'     0.50'       D2     1.14     1.27     2.0     X     2.0     8.00'     0.14'     0.50'       D3     3.70     4.12     3.0     X     3.0     12.00'     0.24'     0.50'       E1     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'	11.5 cfs
D2     1.14     1.27     2.0     X     2.0     8.00'     0.14'     0.50'       D3     3.70     4.12     3.0     X     3.0     12.00'     0.24'     0.50'       E1     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'	11.5 cfs
D3     3.70     4.12     3.0     X     3.0     12.00'     0.24'     0.50'       E1     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'	7.6 cfs
E1     1.57     1.74     3.0     X     3.0     12.00'     0.13'     0.50'	11.5 cfs
	11.5 cfs
$\begin{bmatrix} \mathbf{F3} & 2.14 & 2.37 & 3.0 & 3.0 & 12.00^{\circ} & 0.16^{\circ} & 0.50^{\circ} \end{bmatrix}$	11.5 cfs
F4     1.71     1.90     3.0     X     3.0     12.00'     0.14'     0.50'	11.5 cfs
F5     1.99     2.22     3.0     X     3.0     12.00'     0.16'     0.50'	11.5 cfs
F6     1.28     1.42     3.0     X     3.0     12.00'     0.12'     0.50'	11.5 cfs
G1     2.14     2.37     3.0     X     3.0     12.00'     0.16'     0.50'	11.5 cfs
LAND-1     1.54     1.71     2.0     X     2.0     8.00'     0.17'     0.50'	7.6 cfs
LAND-2 2.01 2.23 2.0 X 2.0 8.00' 0.21' 0.50'	7.6 cfs
LAND-3     2.36     2.63     2.0     X     2.0     8.00'     0.23'     0.50'	7.6 cfs
LAND-4     2.60     2.89     2.0     X     2.0     8.00'     0.24'     0.50'	7.6 cfs
FUT-1     9.46     10.51     4.0     X     4.0     16.00'     0.36'     0.50'	15.3 cfs
FUT-2     6.03     6.70     3.0     X     3.0     12.00'     0.33'     0.50'	11.5 cfs

'h' measured from weir elevation: if required min. 'h' greater than 0.42 ft (5 in.) check using orifice equation below

Equations	: Orifice (	Submerged) Q = 4.82Ah0.5				Clogging Factor	· = 50% (Grate Inlet	s in Sump)	
Inlet # or	Q100	Required Q to Pass		NL	ET	Available Area	Required Min. 'h'	Provided 'h'	Provided Capacity
Area #	(cfs)	(w/ 50 % clogging factor)	(ft.)		.)	(sq. ft.)	. (ft.)	(ft.)	(cfs)
A1	2.42	4.84	3.0	X	3.0	9.00	0.04'	0.50'	15.3 cfs
A2	9.26	18.52	4.0	Х	4.0	16.00	0.12'	0.50'	27.3 cfs
A3	7.27	14.53	3.0	Х	3.0	9.00	0.19'	0.50'	15.3 cfs
A4	0.86	1.71	3.0	X	3.0	9.00	0.01'	0.50'	15.3 cfs
A5	1.57	3.13	3.0	Х	3.0	9.00	0.02'	0.50'	15.3 cfs
B1	9.69	19.38	4.0	Х	4.0	16.00	0.13'	0.50'	27.3 cfs
C1	0.43	0.86	3.0	Х	3.0	9.00	0.00'	0.50'	15.3 cfs
C2	1.85	3.70	3.0	Х	3.0	9.00	0.02'	0.50'	15.3 cfs
C3	2.14	4.27	3.0	Х	3.0	9.00	0.03'	0.50'	15.3 cfs
D1	1.14	2.28	3.0	Х	3.0	9.00	0.01'	0.50'	15.3 cfs
D2	1.14	2.28	2.0	Х	2.0	4.00	0.04'	0.50'	6.8 cfs
D3	3.70	7.41	3.0	Х	3.0	9.00	0.07'	0.50'	15.3 cfs
E1	1.57	3.13	3.0	Х	3.0	9.00	0.02'	0.50'	15.3 cfs
F3	2.14	4.27	3.0	Х	3.0	9.00	0.03'	0.50'	15.3 cfs
F4	1.71	3.42	3.0	Х	3.0	9.00	0.02'	0.50'	15.3 cfs
F5	1.99	3.99	3.0	Х	3.0	9.00	0.03'	0.50'	15.3 cfs
F6	1.28	2.56	3.0	Х	3.0	9.00	0.01'	0.50'	15.3 cfs
G1	2.14	4.27	3.0	Х	3.0	9.00	0.03'	0.50'	15.3 cfs
LAND-1	1.54	3.07	2.0	Х	2.0	4.00	0.06'	0.50'	6.8 cfs
LAND-2	2.01	4.02	2.0	Х	2.0	4.00	0.10'	0.50'	6.8 cfs
LAND-3	2.36	4.73	2.0	X	2.0	4.00	0.12'	0.50'	6.8 cfs
LAND-4	2.60	5.20	2.0	X	2.0	4.00	0.14'	0.50'	6.8 cfs
FUT-1	9.46	18.91	4.0	X	4.0	16.00	0.12'	0.50'	27.3 cfs
FUT-2	6.03	12.06	3.0	X	3.0	9.00	0.15'	0.50'	15.3 cfs

					Hydrologic Runoff	Hydrologic Runoff Coefficients: Austin, 1							
					2 yr	10 yr	25 yr	100 yr					
		Impe	ervious C (	Asphalt)	0.73	0.81	0.86	0.95					
Р	ervious C	(Fair Cond	dition, Gras	s 0-2%)	0.25	0.3	0.34	0.41					
	IDF Coeffici	ents: Leand	ler, TX										
	IDF Coeffici 2 yr	ents: Leand 10 yr	er, TX 25 yr	100 yr	-								
a	IDF Coeffici 2 yr 58	ents: Leand 10 yr 77	er, TX 25 yr 89	100 yr 106	_								
a b	IDF Coeffici 2 yr 58 11.27	ents: Leand 10 yr 77 10.53	er, TX 25 yr 89 10.16	100 yr 106 9.46									

									Valo	r Lean	der									
							INLET F	LOW C	ALCUL	ATION	TABLE	E (25-Yr F	lows)							
Straight Cro	own																			
Inlet	Inlet	Drainage	Street Width	Crown Slope	Q	Q Pass	Q Total	Slope	a	уо	Ponded	R.F.	Qa/La	La	Length	L/La	a/yo	Q/Qa	Q	Q Pass
No.	Туре	Area No.	(FOC - FOC)	(%)	(cfs)	(cfs)	(Qa) (cfs)	(%)	(in.)	(ft.)	Width (ft)	(%)		(ft)	(ft)				(cfs)	(cfs)
F1	Sump	F1	36'	1.50	5.25	0.0	5.2	1.50%	7.2	0.223	14.89				SEE SUMP (	CALCULATIO	NS BELOW			
F2	Sump	F2	36'	1.50	1.75	0.0	1.7	1.50%	7.2	0.148	9.86				SEE SUMP (	CALCULATIO	NS BELOW			
Sump Inlets	6																			
Inlet	Inlet	Drainage	Street Width		Q	Q Pass	Q Total	Cw	L	W	d	Inlet Capacity	PASS/FAIL	R.F.	Length	RFx L	Q/L	yo + a		
No.	Туре	Area No.	(FOC - FOC)		(cfs)	(cfs)	(Qa) (cfs)		(ft)	(ft)	(ft)	(cfs)		(%)	(ft)	(Ft.)	(cfs/ft)	(ft.)		
F1	Sump	F1	36'		5.25	0.0	5.2	2.3	10	1.5	0.50	10.33	PASS	10%	10.0	9.0	0.58	0.34		
F2	Sump	F2	36'		1.75	0.0	1.7	2.3	5	1.5	0.50	6.26	PASS	10%	5.0	4.5	0.39	0.26		
All Sump Equa	tions Assume	Weir flow per C	ity of Austin Draina	age Criteria Manua	I Section 4.3.1	-		·	·								•			

									Valo	r Lean	der									
						I	NLET F	LOW CA	ALCULA	TION	TABLE	(100-Yr	Flows)							
Straight Cro	aight Crown																			
Inlet	Inlet	Drainage	Street Width	Crown Slope	Q	Q Pass	Q Total	Slope	а	уо	Ponded	R.F.	Qa/La	La	Length	L/La	a/yo	Q/Qa	Q	Q Pass
No.	Туре	Area No.	(FOC - FOC)	(%)	(cfs)	(cfs)	(Qa) (cfs)	(%)	(in.)	(ft.)	Width (ft)	(%)		(ft)	(ft)				(cfs)	(cfs)
F1	Sump	F1	36'	1.50	7.69	0.0	7.7	1.50%	7.2	0.258	17.19				SEE SUMP C	CALCULATION	IS BELOW			
F2	Sump	F2	36'	1.50	2.56	0.0	2.6	1.50%	7.2	0.171	11.38				SEE SUMP C	CALCULATION	IS BELOW			
Sump Inlets	5																			
Inlet	Inlet	Drainage	Street Width		Q	Q Pass	Q Total	Cw	L	W	d	Inlet Capacity	PASS/FAIL	R.F.	Length	RFx L	Q/L	yo + a		
No.	Туре	Area No.	(FOC - FOC)		(cfs)	(cfs)	(Qa) (cfs)		(ft)	(ft)	(ft)	(cfs)		(%)	(ft)	(Ft.)	(cfs/ft)	(ft.)		
F1	Sump	F1	36'		7.69	0.0	7.7	2.3	10	1.5	0.50	10.33	PASS	10%	10.0	9.0	0.85	0.43		
F2	Sump	F2	36'		2.56	0.0	2.6	2.3	5	1.5	0.50	6.26	PASS	10%	5.0	4.5	0.57	0.33		

*All Sump Equations Assume Weir flow per City of Austin Drainage Criteria Manual Section 4.3.1



SD-XX-XXXX

BM #10: SIX COTTON SPINDLE GRID NORTH: 10,203,075.39 GRID EAST: 3,082,766.80 1035.47

WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION AND NOTIFY ENGINEER OF ANY DISCREPANCIES.

BM #11: SET MAGNETIC NAIL (TRAVIS) GRID NORTH: 10,203,986.98 GRID EAST: 3,082,429.05 1031.92'



				(	1 5 1
TSS RE	MOVAL S	UMMARY			
TSS	BASIN			REQURED	PROVIDED
		IMPERVIOUS	IMPERVIOUS	TSS LOAD	TSS LOAD
		(AC.)	(%)	REMOVAL	REMOVAL
FFICIENCT	(AC.)			(LBS.)	(LBS.)
91	10.75	5.91	55%	5146	5300
85	4.47	0.83	19%	104	200
		· · · ·			

Texas Commission on	Environmental Quality			
TSS Removal Calculation	s 04-20-2009			Project Nan Date Prepare
Additional information is Text shown in blue indicate Characters shown in red Characters shown in blac	provided for cells with a red triang location of instructions in the Technica are data entry fields. k (Bold) are calculated fields. Cha	le in the u al Guidanc anges to f	u <b>pper right</b> e Manual - F t <b>hese fields</b>	corner. Place th RG-348. will remove the
1. The Required Load Reduction	on for the total project:	Calculation	s from RG-348	6
	Page 3-29 Equation 3.3 $I_{\rm ev}$ =	27 2(A., y F	D)	
	T age 0-20 Equation 0.0. $E_{\rm M}$ =	21.2(~ _N × 1	)	
where:	L _{M TOTAL PROJECT} = A _N = P =	Required T Net increas Average an	SS removal res se in imperviou nual precipitat	sulting from the propo s area for the project ion, inches
Site Data: Determine Requir	red Load Removal Based on the Entire Project	ct Williams		
	Total project area included in plan * =	13.80	acres	POND A-1 + VFS
Predevelopment im	pervious area within the limits of the plan * =	0.00	acres	IC of Dond A 1 8 1
Total post-development in Total po	pervious area within the limits of the plan – pst-development impervious cover fraction * =	0.44		
	P =	32	inches	
* The values entered in these	L _{M TOTAL PROJECT} = fields should be for the total project area	5257 I.	[■] lbs.	
Number of drainage b	asins / outfalls areas leaving the plan area =	1	•	
2. Drainage Basin Parameters	(This information should be provided for	each basir	<u>ı):</u>	
	Drainage Basin/Outfall Area No. =	POND A-	1	
	Total drainage basin/outfall area -	10 75	acres	
Predevelopment impervi	ous area within drainage basin/outfall area =	0.00	acres	
Post-development impervi	ous area within drainage basin/outfall area =	5.91	acres	
Post-development impervious	s fraction within drainage basin/outfail area =	0.55 5146	lbs	
3. Indicate the proposed BMP	<u>Code for this basin.</u>			
	Proposed BMP =	Batch Exte	ended Detent	ion
4 Calculato Maximum TSS Lo	Removal efficiency =	91 by the sole	percent	20
	au Removeu (L _R ) for this Dramage Bash	by the sere		<u>pe.</u>
	RG-348 Page 3-33 Equation 3.7: $L_R =$	(BMP efficient	ency) x P x (A	_I x 34.6 + A _P x 0.54)
where:	A _C =	Total On-Si	ite drainage ar	ea in the BMP catch
	Α ₁ =	Impervious	area proposed	in the BMP catchm
	A _P =	Pervious an	rea remaining i	n the BMP catchmer
	L _R –	135 LUAU I		
	A _C =	10.75	acres	Excludes 1.88 AC of
	A ₁ =	5.91	acres	
	A _P =	4.84	acres	
	L _R =	6033	lbs	
			_	
5. Calculate Fraction of Annua	I Runoff to Treat the drainage basin / out	fall area	•	
	Desired $L_{M THIS BASIN}$ =	5300	Ibs.	
	F =	0.88	•	
6. Calculate Capture Volume r	equired by the BMP Type for this drainag	je basin / o	utfall area.	Calculations from
	Rainfall Depth = Post Development Runoff Coefficient =	1.50 0.39	Inches	
	On-site Water Quality Volume =	22637	cubic feet	
		Colouistic	o from DO DAS	Decce 2 00 1- 0 0
		Calculation	s nom RG-348 N	rayes 3-36 to 3-3
	Off-site area draining to BMP =	0.00	acres	
	Impervious fraction of off-site area =	0.00 0	acres	
	Off-site Runoff Coefficient =	0.00	۰	
	Off-site Water Quality Volume =	0	cubic feet	
	Storage for Sediment =	4527		
Total Capture Volume (re	equired water quality volume(s) x 1.20) = d to calculate the required water quality	27165 volume/e\	cubic feet	ed BMP
The values for BMP Types not	selected in cell C45 will show NA.			

	Texas Commission on Environmental Quality			
e: Valor Leander d: 11/21/2023	TSS Removal Calculations 04-20-2009			Project Name: V
e cursor over the cell.				Date Prepared: 1
equations used in the spreadsheet.	Additional information is provided for cells with a red Text shown in blue indicate location of instructions in the Te Characters shown in red are data entry fields.	<b>triangle in the ι</b> echnical Guidanc	a <b>pper right co</b> e Manual - RG	o <b>rner. Place the c</b> i ⊱348.
Pages 3-27 to 3-30	Characters shown in black (Bold) are calculated fields	s. Changes to t	hese fields w	/ill remove the equ
	1. The Required Load Reduction for the total project:	Calculation	s from RG-348	Р
sed development - 80% of increased load	Page 3-29 Equation 3.3	3: L _M = 27.2(A _N x F	<b>)</b> )	
	where: L _{M TOTAL PR}	_{ROJECT} = Required TS A _N = Net increas P = Average an	SS removal resul e in impervious a nual precipitation	ting from the proposed o area for the project n, inches
1	Site Data: Determine Required Load Removal Based on the Entir	re Project		
/FS-1 (PROPOSED IC)	C Total project area included in p Predevelopment impervious area within the limits of the Total post-development impervious area within the limits of the	county = Williamso blan * = 13.80 plan * = 0.00 plan* = 6.04	on ' acres acres acres	POND A-1 + VFS-1 IC of Pond A-1 & VFS-
	Total post-development impervious cover frac	ction * = 0.44 P = 32	inches	
	L _{M TOTAL PR} * The values entered in these fields should be for the total proje	ROJECT = 5257 ect area.	Ůbs.	
	Number of drainage basins / outfalls areas leaving the plan	n area = <b>1</b>	•	
	2. Drainage Basin Parameters (This information should be provi	ded for each basir	<u>ı):</u>	
	Drainage Basin/Outfall Area	a No. = VFS-1	٦	
	Total drainage basin/outfal	ll area = 4.47	acres	
	Predevelopment impervious area within drainage basin/outfall	ll area = 0.71 ll area = 0.83	acres	
	Post-development impervious fraction within drainage basin/outfal	ll area = 0.19	lbs	
	2 Indicate the prepared DND Code for this basin	BASIN		
	3. Indicate the proposed BMP Code for this basin.		_	
	Proposed Removal effic	BMP = Vegetated	Filter Strips percent	
	<u>4. Calculate Maximum TSS Load Removed (L_R) for this Drainage</u>	e Basin by the sele	ected BMP Type	<u>.</u>
nent area	RG-348 Page 3-33 Equation 3.	7: L _R = (BMP efficie	ency) x P x (A _I x	34.6 + A _P x 0.54)
ent area	where:	A _c = Total On-Si	te drainage area	in the BMP catchment
y the proposed BMP		$A_1 = Impervious$	area proposed in	the BMP catchment ar
		$A_{P} = Pervious an$	ea remaining in t removed from this	he BMP catchment are
od field area draining offsite				
		$A_{\rm C} = 4.47$	acres	
		$A_1 = 0.83$	acres	
		$L_{\rm R} = 835$	lbs	
	5 Calculate Fraction of Annual Runoff to Treat the drainage bas	sin / outfall area	•	
	o. Oalculate Fraction of Annual Runon to Freat the drainage bas	<u>- 200</u>	Lipe	
		F = 0.24	٦.	
RG-348 Pages 3-34 to 3-36				
,				

Valor Leander 11/21/2023

cursor over the cell.

quations used in the spreadsheet.

Pages 3-27 to 3-30

d development = 80% of increased load

S-1 (PROPOSED IC)

nt area area rea ne proposed BMP



0

 $\Rightarrow$ 

0

llison

142 H

nangh

ALLISON KENNAUGH 114356

Z

X|Y|X

S







DETENTION POND EMERGENCY WEIR										
	iN									
=	1035.50									
=	1036.50									
flow e	quation:									
*L*H^(	(3/2)									
nflow (	cfs)	131.5								
		3.00								
		50.0								
		0.92								
=	1036.42									
=	2.87									
	ENCY \ DESIG = = *L*H^( oflow (	ENCY WEIR a DESIGN = 1035.50 = 1036.50 flow equation: *L*H^(3/2) oflow (cfs) = 1036.42 = 2.87								

	Detention Pond Analysis							
	STAGE STOR	AGE TABLE						
Elevation	Area (SE)	Storage	Cummulative		Scenario	Computed Peak		
Lievacion	Alea (SI)	Volume (CF)	Storage (CF)		Scenario	Outflow (cfs)		
1032.50	33,965.27	0	0		2 YR	17.15		
1033.00	38,180.72	18,036	18,036		10 YR	28.58		
1034.00	44,234.30	41,208	59,244		25 YR	39.44		
1035.00	46,380.89	45,308	104,552		100 YR	60.51		
1036.00	48,260.99	47,321	151,873		Pond Pack	v8i was used to c		
1036.50	49,246.23	24,377	176,249		detentior	n pond.		

# ROUTING TABLE Computed Peak Max Water Surface Outflow (cfs) Elevation (ft) 17.15 1033.31 28.58 1033.86 39.44 1034.19 1034.70 60.51 k V8i was used to calculate the computed peak outflow from the

Top of water quality pond elevation and bottom of detention pond elevation is 1032.50 ft.

Water Quality Pond Storage Table

Stage (ft msl)	Pond Depth	Cumulative Pond Depth	Area	Volume	Cumulative
(Elevation)	(ft)	(ft)	(sf)	(cf)	Volume (cf)
1032.50	0.00	0.00	33,965.27	0	0
1033.00	0.50	0.50	38,180.72	18,036	18,036
1034.00	1.00	1.50	44,234.30	41,208	59,244
1035.00	1.00	2.50	46,380.89	45,308	104,552
1036.00	1.00	3.50	48,260.99	47,321	151,873
1036.50	0.50	4.00	49,246.23	24,377	176,249

# Water Quality Pond Storage Table

Mator Quality I off	a otorago rabio				
Stage (ft msl)	Pond Depth	Cumulative Pond Depth	Area	Volume	Cumulative
(Elevation)	(ft)	(ft)	(sf)	(cf)	Volume (cf)
1028.50	0.00	0.00	0.00	0	0
1029.00	0.50	0.50	2,190.27	548	548
1030.00	1.00	1.50	11,078.79	6,635	7,182
1031.00	1.00	2.50	19,821.07	15,450	22,632
1032.00	1.00	3.50	29,546.98	24,684	47,316
1032.50	0.50	4.00	33,965.27	15,878	63,194









Maximum	Maximum				
orage (ac-ft)	Storage (cf)				
0.695	30,294				
1.222	53,242				
1.555	67,748				
2.081	90,642				





SD-XX-XXXX



WASTEWATER LINE EASEMENT AND RIGHT-OF-WAY UTILITY DISTRICT NO. 12

TEMPORARY CONSTRUCTI( TO WILLIAMSON COUNTY UTILITY DISTRICT NO. 12 DOC.NO. 2009004356 (C

PRIVATE ACCESS AND UTILITY EASEMENT DOC. NO. 2007013668 (O.P.R.)

<b>C</b> ,	60' 120' GRAPHIC SCALE 60' LEGEND					
	PROPERTY LINE					
ww	- PROPOSED WASTEWATER LINE					
w	- PROPOSED WATER LINE					
8	PROPOSED WASTEWATER MANHOLE					
0	PROPOSED WASTEWATER CLEANOUT					
	WASTEWATER FLOW DIRECTION					
÷	PROPOSED FIRE HYDRANT					
$\bot \triangleright$	PROPOSED TAPPING SLEEVE & VALVE				~	
	E PROPOSED STORM DRAIN LINE				8750	
	PROPOSED STORM DRAIN INLET			:	TX 7	
OHP	EXISTING OVERHEAD POWER LINE			Ŋ.	, TIN,	
W	EXISTING WATER LINE			ES, II	AUS	0
SS	- EXISTING WASTEWATER LINE			CIATE	200, 418	5
	EXISTING STORM SEWER LINE			soc	JITE 512	
Ø	EXISTING POWER POLE			D AS	√, SL ⊓∆≺.	
	EXISTING FIRE HYDRANT			NAN	US I	
$\otimes$	EXISTING WATER METER			10R	AMP	
$\bigcirc$	EXISTING WASTEWATER MANHOLE	(		 	AD, C	

NOTES:

1. UNDERGROUND MAINS FEEDING NFPA 13 SPRINKLER SYSTEMS MUST BE INSTALLED AND TESTED IN ACCORDANCE WITH NFPA 13, AND THE FIRE CODE, BY A LICENSED SPRINKLER CONTRACTOR WITH A PLUMBING PERMIT. THE ENTIRE MAIN MUST BE HYDROSTATICALLY TESTED AT ONE TIME, UNLESS ISOLATION VALVES ARE PROVIDED BETWEEN TESTED SECTIONS.

llson

1/202

mangen

ALLISON KENNAUGH

114356

Z

AN

Ц

WATE

- 2. UNDERGROUND MAINS FEEDING PRIVATE HYDRANTS MUST BE INSTALLED AND TESTED IN ACCORDANCE WITH NFPA 24, AND THE FIRE CODE, BY A LICENSED CONTRACTOR WITH A PLUMBING PERMIT. THE ENTIRE MAIN MUST BE HYDROSTATICALLY TESTED AT ONE TIME, UNLESS ISOLATION VALVES ARE PROVIDED BETWEEN TESTED SECTIONS.
- 3. ALL PRIVATE HYDRANTS SHALL BE PAINTED RED. 4. ALL HYDRANT LEADS ARE REQUIRED TO BE CLASS 350 D.I. PIPE PER CITY OF AUSTIN HYDRANT DETAIL.
- 5. ALL PRIVATE 6" FIRE LINES TO BE C900 PRI 4. 6. ALL PRIVATE DOMESTIC LINES TO BE SDR 9 250 PSI POLYETHYLENE.
- 7. ALL PRIVATE IRRIGATION LINES TO BE SDR 9 250 PSI POLYETHYLENE.
- 8. THE LOCATION OF EXISTING UNDERGROUND UTILITIES ARE SHOWN IN AN APPROXIMATE WAY ONLY. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION OF ALL EXISTING UTILITIES BEFORE COMMENCING WORK. THE CONTRACTOR AGREES TO BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MAY OCCUR BY HIS FAILURE TO EXACTLY LOCATE AND PRESERVE ANY AND ALL UNDERGROUND UTILITIES.
- 9. CONTRACTOR TO FIELD VERIFY LOCATION AND ELEVATION OF EXISTING WASTEWATER LINE AND CONTACT ENGINEER IF IT IS NOT ACCURATE. 10. CONTRACTOR TO POTHOLE THE EXISTING GAS AND
- UNDERGROUND ELECTRIC LINES PRIOR TO CONSTRUCTION.







	BY
	DATE
	REVISIONS
	Ž
	Carter of the second
	Allison Kennaugh Allison Kennaugh Allison Kennaugh 114356 Solowal ENGINE
	KHA PROJECT 069252742 DECEMBER 2023 SCALE: AS SHOWN DESIGNED BY: NAM DRAWN BY: ZJR CHECKED BY: ACK
	PAVING AND SITE DETAILS (SHEET 1 OF 2)
Know what's below. Call before you dig. DENCHMARKS ARE BASED ON NAD83 COORDINATES ARE STATE PLANE CENTRAL ZONE WITH A COMBINED SCALE FACTOR OF 0.9998800143982722 BM #10: SIX COTTON SPINDLE GRID NORTH: 10,203,075.39 GRID EAST: 3,082,766.80 1035.47 BM #11: SET MAGNETIC NAIL (TRAVIS) GRID NORTH: 10,203,986.98 GRID EAST: 3,082,429.05 1031.92'	VALOR LEANDER CITY OF LEANDER WILLIAMSON COUNTY, TEXAS
	SHEET NUMBER
S	D-XX-XXXX

WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION AND NOTIFY ENGINEER OF ANY DISCREPANCIES







	DATE BY
	REVISIONS
	Standey   Horn     © 2023 KIMLEY-HORN AND ASSOCIATES, INC.     10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759     PHONE: 512-418-1771 FAX: 512-418-1791     WWW.KIMLEY-HORN.COM     TEXAS REGISTERED ENGINEERING FIRM F-928
	Allison Kennaugh ALLISON KENNAUGH 114356 SSIONAL ENG
	KHA PROJECT069252742069252742DECEMBER 2023DECEMBER 2023SCALE:AS SHOWNSCALE:AS SHOWNDESIGNED BY:NAMDESIGNED BY:NAMDRAWN BY:ZJRCHECKED BY:ACK
	STORM DETAILS
Know what's below. Call before you dig. DENCHMARKS ARE BASED ON NAD83 COORDINATES ARE STATE PLANE CENTRAL ZONE WITH A COMBINED SCALE FACTOR OF 0.9998800143982722 BM #10: SIX COTTON SPINDLE GRID NORTH: 10,203,075.39 GRID EAST: 3,082,766.80 1035.47 BM #11: SET MAGNETIC NAIL (TRAVIS) GRID NORTH: 10,203,986.98 GRID EAST: 3,082,429.05 1031.92'	VALOR LEANDER CITY OF LEANDER WILLIAMSON COUNTY, TEXAS
S	SHEET NUMBER 33 OF 39 D-XX-XXXX

WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION AND NOTIFY ENGINEER OF ANY DISCREPANCIES





















BENCHMARKS

BENCHMARKS ARE BASED ON NAD83

BM #11: SET MAGNETIC NAIL (TRAVIS)

BM #10: SIX COTTON SPINDLE

GRID NORTH: 10,203,075.39

GRID EAST: 3,082,766.80

GRID NORTH: 10,203,986.98

GRID EAST: 3,082,429.05

1035 47

1031.92'

WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES PRIOR TO  $\triangleleft$ CONSTRUCTION AND NOTIFY ENGINEER OF ANY DISCREPANCIES.