WATER POLLUTION ABATEMENT PLAN

KID ZONE CR307
APPROXIMATELY 325' NORTH OF THE INTERSECTION OF CR 305 AND CR 307 ON THE WEST SIDE OF CR 307 IN JERRELL, TX 76537
JARRELL, WILLIAMSON COUNTY, TEXAS

Prepared For:

DC Brown, L.P.

PO BOX 292 Salado, TX 76571 254.718.7791

Prepared By:

KIMLEY-HORN AND ASSOCIATES, INC.

501 S. Austin Avenue, Suite 1310 Georgetown, Texas 78626 (512) 418-4522

Firm No. 928 KHA Project No. 067783129



Table of Contents

EDWARDS AQUIFER APPLICATION COVER PAGE	
GENERAL INFORMATION	
General Information Form	TCEQ-0587
Road Map	
USGS / Edwards Recharge Zone Map	Attachment B
Project Description	
GEOLOĞIC ASSESSMENT	Section 3
Geologic Assessment Form	
Geologic Assessment Table	
Soil Profile and Narrative of Soil Units	Attachment B
Stratigraphic Column	
Narrative of Site Specific Geology	
Site Soils Map	
Features' Table	
WATER POLLUTION ABATEMENT PLAN	
Water Pollution Abatement Plan Application Form	
Factors Affecting Water Quality	
Volume and Character of Storm Water	Attachment B
Suitability Letter from Authorized Agent	
Exception to the Required Geologic Assessment	
TEMPORARY STORMWATER	Section 5
Temporary Stormwater Form	
Spill Response Actions	
Potential Sources of Contamination	
Sequence of Major Activities	
Temporary Best Management Practices and Measures	
Request to Temporarily Seal a Feature	Attachment E
Structural Practices	
Drainage Area Map	
Temporary Sediment Pond(s) Plans and Calculations	
Inspection and Maintenance for BMPs	
Schedule of Interim and Permanent Soil Stabilization Practices	Attachment I
PERMANENT STORMWATER	
Permanent Stormwater Form	
20% or Less Impervious Cover Waiver	
BMPs for Upgradient Stormwater	Attachment C
BMPs for Surface Streams	
Request to Seal Features	
Construction Plans	
Inspection, Maintenance, Repair and Retrofit Plan	
Pilot-Scale Field Testing Plan	
Measures for Minimizing Surface Stream Contamination	
ADDITIONAL FORMS	•
Agent Authorization Form	
Application Fee Form	TCEQ-0574
Check Payable to the "Texas Commission on Environmental Quality"	mana.
Core Data Form	
EXHIBITS	
Civil Design Plan Set	Exhibit 1



SECTION 1: EDWARDS AQUIFER APPLICATION COVER PAGE

Texas Commission on Environmental Quality

Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with 30 TAC 213.

Administrative Review

- 1. <u>Edwards Aquifer applications</u> must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.
 - To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: http://www.tceq.texas.gov/field/eapp.
- 2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
- 3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
- 4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.
 - An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.
- 5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
- 6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

- When an application is deemed administratively complete, the technical review period begins. The regional
 office will distribute copies of the application to the identified affected city, county, and groundwater
 conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days
 to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
- 2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

- 3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
- 4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEO's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity Name: Kid Zone CR307				2. Regulated Entity No.: N/A					
3. Customer Name: DC Brown, L.P.			4. Cu	istom	ner No.:				
5. Project Type: (Please circle/check one)	New		Modification		Extension l		Exception		
6. Plan Type: (Please circle/check one)	one) WPAP CZP SCS UST AS T		EXP	EXT	Technical Clarification	Optional Enhanced Measures			
7. Land Use: (Please circle/check one)	Resident	ial	Non-residential				8. Sit	e (acres):	5.253
9. Application Fee:	\$5,000		10. Permanent F			BMP(s	s):	Batch Detenti	on Pond
11. SCS (Linear Ft.):	N/A		12. AST/UST (No			o. Tanks): N/A			
13. County:	Williams	son	14. Watershed:					Salado Creek	

Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%2oGWCD%2omap.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region					
County:	Hays	Travis	Williamson		
Original (1 req.)	_	_	_X_		
Region (1 req.)	_	_	_ <u>X</u> _		
County(ies)	_		_		
Groundwater Conservation District(s)	Edwards Aquifer AuthorityBarton Springs/ Edwards AquiferHays TrinityPlum Creek	Barton Springs/ Edwards Aquifer	NA		
City(ies) Jurisdiction	AustinBudaDripping SpringsKyleMountain CitySan MarcosWimberleyWoodcreek	AustinBee CavePflugervilleRollingwoodRound RockSunset ValleyWest Lake Hills	AustinCedar ParkFlorenceGeorgetown _X_JarrellLeanderLiberty HillPflugervilleRound Rock		

San Antonio Region						
County:	Bexar	Comal	Kinney	Medina	Uvalde	
Original (1 req.)	_		_		_	
Region (1 req.)	_		_		_	
County(ies)	_					
Groundwater Conservation District(s)	Edwards Aquifer Authority Trinity-Glen Rose	Edwards Aquifer Authority	Kinney	EAA Medina	EAA Uvalde	
City(ies) Jurisdiction	Castle HillsFair Oaks RanchHelotesHill Country VillageHollywood ParkSan Antonio (SAWS)Shavano Park	Bulverde Fair Oaks Ranch Garden Ridge New Braunfels Schertz	NA	San Antonio ETJ (SAWS)	NA	

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.				
Alejandro E. Granados Rico, P.E.				
Print Name of Customer/Authorized Agent				
Alejandro E. Granda Rico	1/22/2024			
Signature of Customer/Authorized Agent	Date			

FOR TCEQ INTERNAL USE ONLY			
Date(s)Reviewed:	Date Administratively Complete:		
Received From:	Correct Number of Copies:		
Received By:	Distribution Date:		
EAPP File Number:	Complex:		
Admin. Review(s) (No.):	No. AR Rounds:		
Delinquent Fees (Y/N):	Review Time Spent:		
Lat./Long. Verified:	SOS Customer Verification:		
Agent Authorization Complete/Notarized (Y/N):	Payable to TCEQ (Y/N):		
Core Data Form Complete (Y/N):	Check: Signed (Y/N):		
Core Data Form Incomplete Nos.:	Less than 90 days old (Y/N):		



SECTION 2: GENERAL INFORMATION

General Information Form

Texas Commission on Environmental Quality

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aguifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:

Print Name of Customer/Agent: Alejandro E. Granados Rico, P.E. Date: February 19, 2024 Signature of Customer/Agent: Alejandro E. Grandon Rica **Project Information** 1. Regulated Entity Name: Kid Zone CR307 2. County: Williamson 3. Stream Basin: Salado Creek 4. Groundwater Conservation District (If applicable): N/A 5. Edwards Aquifer Zone: X Recharge Zone **Transition Zone** 6. Plan Type: imes WPAP AST SCS Modification **Exception Request**

7.	Cus	stomer (Applicant):	
	Ent Ma City Tel	ntact Person: <u>Whitney Hicks</u> city: <u>DC Brown, L.P.</u> niling Address: <u>PO BOX 292</u> y, State: <u>Salado, TX</u> ephone: <u>254.718.7791</u> ail Address: <u>whitneyhicks777@yahoo.com</u>	Zip: <u>76571</u> Fax: <u>N/A</u>
3.	Age	ent/Representative (If any):	
	Ent Ma City Tel	ntact Person: Alejandro E. Granados Rico, P.E. city: Kimley-Horn niling Address: 501 S. Austin Avenue, Suite 1310 y, State: Georgetown, Texas ephone: 512-418-4522 nail Address: alex.granados@kimley-horn.com	Zip: <u>78626</u> Fax: <u>N/A</u>
€.	Pro	pject Location:	
		The project site is located inside the city limits of the project site is located outside the city limits jurisdiction) of The project site is not located within any city's limits in the project site is not located within any city's limits.	but inside the ETJ (extra-territorial
10.		The location of the project site is described belonged and clarity so that the TCEQ's Regional st boundaries for a field investigation.	
		Approximately 325' North of the intersection of CR 307 in Jerrell, TX 76537.	f CR 305 and CR 307 on the west side of
11.		Attachment A – Road Map . A road map showing project site is attached. The project location and the map.	_
12.		Attachment B - USGS / Edwards Recharge Zone USGS Quadrangle Map (Scale: 1" = 2000') of the The map(s) clearly show:	• • • • • • • • • • • • • • • • • • • •
		 ☑ Project site boundaries. ☑ USGS Quadrangle Name(s). ☑ Boundaries of the Recharge Zone (and Transle) ☑ Drainage path from the project site to the boundaries. 	• • • • • • • • • • • • • • • • • • • •
13.		The TCEQ must be able to inspect the project so Sufficient survey staking is provided on the project the boundaries and alignment of the regulated features noted in the Geologic Assessment.	ject to allow TCEQ regional staff to locate
		Survey staking will be completed by this date: 2	/22/2024.

14. Attachment C – Project Description. Attached at the end of this form is a detailed narrative description of the proposed project. The project description is consistent throughout the application and contains, at a minimum, the following details:
 Area of the site ○ Offsite areas ○ Impervious cover ○ Permanent BMP(s) ○ Proposed site use ○ Site history ○ Previous development ○ Area(s) to be demolished
15. Existing project site conditions are noted below:
Existing commercial site Existing industrial site Existing residential site Existing paved and/or unpaved roads Undeveloped (Cleared) Undeveloped (Undisturbed/Uncleared) Other:
Prohibited Activities
16. \boxtimes I am aware that the following activities are prohibited on the Recharge Zone and are not proposed for this project:
 Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
(2) New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
(3) Land disposal of Class I wastes, as defined in 30 TAC §335.1;
(4) The use of sewage holding tanks as parts of organized collection systems; and
(5) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
(6) New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.
17. X I am aware that the following activities are prohibited on the Transition Zone and are not proposed for this project:
(1) Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground

Injection Control);

- (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and
- (3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.

Administrative Information

18. Th	e fee for the plan(s) is based on:
	For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur. For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines. For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems. A request for an exception to any substantive portion of the regulations related to the protection of water quality. A request for an extension to a previously approved plan.
19. 🔀	Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:
	 ☐ TCEQ cashier ☐ Austin Regional Office (for projects in Hays, Travis, and Williamson Counties) ☐ San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)
20. 🔀	Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regiona office.
21. 🗵	No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.



Road Map





DIRECTIONS FROM TCEQ HEADQUARTERS TO PROJECT SITE

- 1. HEAD NORTH ON I-35 TOWARDS WACO

- TAKE EXIT 279 HILL LANE
 TURN LEFT ONTO COUNTY ROAD 305
 TURN RIGHT ONTO COUNTY ROAD 307
- 5. THE PROJECT SITE WILL BE ON YOUR LEFT SOUTH OF JARRELL ELEMENTARY #3.

SHEET

EX A


Scale:	NTS
Designed by:	JDR
Drawn by:	JDR
Checked by:	JDR
Date:	JANUARY 2024
Project No.	069427200

KIDS ZONE JARRELL, TEXAS





USGS/Edwards Recharge Zone Map





Introduction

The subject site is a largely undeveloped 5.253 acre lot located approximately 325' north of the intersection of CR 305 and CR 307 on the west side of CR 307 in Jerrell, TX 76537 and within the Full Purpose city limits of the City of Leander. The subject property is proposed for the development of a Kid Zone School, which encompasses ± 5 acres and will comprise of non-residential commercial.

The site is not located in the Federal Emergency Management Agency's 100-year floodplain according to FIRM 48491C0150F. The site is located within the Edwards Aquifer Recharge Zone according to TCEQ Edwards Aquifer Map.

Current Tract Conditions

Legal Description

The legal description is: AW0172 AW0172-DAVIS, E. Sur., Acres 4.355 of the Official Public Records of Williamson County, Texas.

Land Use

The lot is zoned for Commercial (C2). The site resides within the Full Purpose city limits of the City of Jarrell in Williamson County, Texas.

Existing Drainage Conditions

Under existing conditions, the site has two ridges one from the elementary school to the north, and the other from the county road 305 to the south. This flow travels to a low point on the site headed to the bar ditch along county road 307 into 5 existing 24" CMP pipes and off the property, eventually discharging into Salado Creek.

Proposed Development

The proposed Kids Zone project includes the construction of 3 Commercial Buildings and a playscape feature. Water and wastewater lines will be designed according to City of Jarrell specifications and connect to City of Jarrell utility services. Access to the site will be through two proposed driveways along CR 307. The project proposes 2.09 acres (40%) of total impervious cover. Water will be treated according to TCEQ requirements through one (1) on site Batch Detention Ponds. The flow will be discharged east of the site and then flow into Salado Creek. Proposed flow conditions will not exceed existing conditions.



Drainage and Water Quality Analysis

Floodplain Information

According to the FEMA Flood Insurance Rate Map Panel No. 48491C0150F for Williamson County, effective December, 20, 2019, no portion of the development lies within the 100-yr floodplain (Zone A).

On-Site Drainage

The proposed site will convey runoff through an underground storm pipe system into one (1) on site Batch detention ponds. The detention pond will release the runoff at or below existing condition flow rates onto rock riprap which will then be conveyed east via 5 existing 24" CMP's then conveyed into Salado Creek . Drainage area maps and calculations are included in the construction set included in the Exhibits Section.

Off-Site Drainage

Under existing conditions, 5.57 acres of offsite water enters the site from the east. The off-site drainage will be conveyed into a proposed on-site batch detention pond.

In proposed conditions, once runoff is released from the detention ponds it will enter 5 existing 24" CMP's that will eventually outfall into Salado Creek.

Detention and Water Quality

Water Quality Best Management Practices (BMP) for Kids Zone will address the water quality requirements for the ultimate area disturbed within this phase. All water quality areas will be treated by a batch detention pond. These drainage areas are to meet all water quality requirements per TCEQ requirements. See Permanent Stormwater Section – Attachment C for a breakdown on TSS calculations.

The batch detention pond requirements used for the purpose of this report are assumed to be based on the requirements outlined by the City of Jarrell Drainage Criteria Manual. To reduce the flow to predeveloped conditions, a detention pond will be constructed as a part of this development phase to reduce flows to existing conditions.

Erosion and Sedimentation Controls

Temporary erosion and sedimentation controls during construction are proposed on the Erosion Control Plan and include: silt fences, inlet protection, construction staging area, concrete washout, rock berm, and a stabilized construction entrance designed to City of Jarrell criteria. The land disturbed during construction, including the staging and stockpile areas, will drain into the proposed on-site storm sewer system where it will be conveyed to the proposed detention and water quality ponds located on-site. The detention ponds will discharge onto proposed rock rip rap into an existing drainage channel on the east side of the site.



SECTION 3: GEOLOGIC ASSESSMENT



GEOLOGIC ASSESSMENT FOR THE APPROXIMATELY 5.26-ACRE KIDS ZONE CR307 TRACT

Williamson County, Texas

February 2024

Submitted to:

Kimley-Horn 501 S Austin Avenue Suite 1310 Georgetown, Texas 78626

Prepared by:

aci environmental consulting 1001 Mopac Circle Austin, Texas 78746

TBPG Firm License No. 50260

aci project #: 22-24-016

2/16/2024

Geologic Assessment

Texas Commission on Environmental Quality

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Pri	nt Name of Geologist: Mark T. Adams	Telephone: <u>(512) 347-9000</u>
Da	te: <u>2/16/2024</u>	Fax: <u>(512) 306-0974</u>
	presenting: <u>aci Group LLC TBPG License No. 502</u> gistration number)	(Name of Company and TBPG or TBPE
Re		EOLOGY 0. 1835 CENSED CITATION
1.	Date(s) Geologic Assessment was performed: 2	<u>/6/2024</u>
2.	Type of Project:	
3.	WPAPSCSLocation of Project:	☐ AST ☐ UST
	Recharge Zone Transition Zone	

Contributing Zone within the Transition Zone

4.	Attachment A - Geologic Assessment Table. Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.				
5.	Soil of Hydr	over on tl ologic Soi ppendix A	he project site is s I Groups* (Urban A, Soil Conservatio	ummarized in the tabl Hydrology for Small W n Service, 1986). If the	e below and uses the SCS atersheds, Technical Release No. ere is more than one soil type on gic Map or a separate soils map.
Та	ble 1 - S	oil Units	, Infiltration		
			Thickness		Group Definitions (Abbreviated) Soils having a high infiltration
So	oil Name	Group*	Thickness(feet)		rate when thoroughly wetted. Soils having a moderate
	DnB	D	5	2.	infiltration rate when thoroughly
	DoC	D	1.6		wetted. Soils having a slow infiltration rate when thoroughly wetted.
				D.	Soils having a very slow infiltration rate when thoroughly wetted.
7.	mem top o the s Attac inclu pote	bers, and of the stra tratigraph chment C ding any f ntial for fl	thicknesses is attatigraphic column. nic column. - Site Geology. A features identified	narrative description of the Edwards Aquifer, settings.	column showing formations, g unit, if present, should be at the most unit should be at the top of of the site specific geology sment Table, a discussion of the stratigraphy, structure(s), and
8.	X Attac	chment D	– Site Geologic M		ic Map must be the same scale as
	Appli Site (icant's Site Geologic N	e Plan Scale: 1" = <u>4</u> Map Scale: 1" = <u>40</u>	<u> 40</u> '	
9.	Method	of collecti	ing positional data	:	
	=		ning System (GPS) (s). Please describ	technology. e method of data colle	ction:
10	. 🔀 The p	oroject site	e and boundaries	are clearly shown and	labeled on the Site Geologic Map
11.	. 🔀 Surfa	ce geolog	ic units are showr	and labeled on the Si	te Geologic Map.

12. 🔀	Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.
	Geologic or manmade features were not discovered on the project site during the field investigation.
13. 🔀	The Recharge Zone boundary is shown and labeled, if appropriate.
	known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If plicable, the information must agree with Item No. 20 of the WPAP Application Section.
	There are (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.) The wells are not in use and have been properly abandoned. The wells are not in use and will be properly abandoned. The wells are in use and comply with 16 TAC Chapter 76. There are no wells or test holes of any kind known to exist on the project site.

Administrative Information

15. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.



TABLE OF CONTENTS

1.0	INTRODUCTION	2
2.0	PROJECT INFORMATION	2
3.0	INVESTIGATION METHODS	3
4.0	SOILS AND GEOLOGY	3
5.0	SUMMARY OF FINDINGS	5
6.0	REFERENCES	6
ATT	LIST OF ATTACHMENTS TACHMENT A	7
	Site Maps (Figures 1-4)	
ATT	TACHMENT B	12
	Geologic Table Geologic and Manmade Feature Map (Figure 5) Feature Descriptions and Recommendations	
ATT	TACHMENT C	19
	Historic Aerial Photographs	



February 2024

Geologic Assessment for the Kids Zone CR307 located in Williamson County, Texas

1.0 INTRODUCTION

The Texas Commission on the Environmental Quality (TCEQ) regulates activities that have the potential to pollute the Edwards Aquifer through the Edwards Aquifer Protection Program. Projects meeting a certain criterion over the Edwards Aquifer Recharge Zone must submit an Edwards Aquifer Protection Plan (EAPP).

The purpose of this report is to identify all potential pathways for contaminant movement to the Edwards Aquifer and provide sufficient geologic information so that the appropriate Best Management Practices (BMPs) can be proposed in the Edwards Aquifer Protection Plan (EAPP). This report complies with the requirements of Title 30, Texas Administrative Code (TAC) Chapter 213 relating to the protection of the Edwards Aquifer Recharge Zone. Per the Rules, the Geologic Assessment must be completed by a Geologist licensed according to the Texas Geoscience Practice Act.

2.0 PROJECT INFORMATION

The Kids Zone CR307, hereafter referred to as the Sit or site, is located at 787 County Road (CR) 307 in the City of Jarrell extraterritorial jurisdiction (ETJ), Williamson County, Texas (**Attachment A, Figure 1**). Pedestrian investigations of the 5.26-acre tract were performed on February 6, 2024, by Marcos Cardenas and Andrew Marlow, GIT, under the supervision of Mark Adams, P.G. with **aci environmental consulting**.

This report is intended to satisfy the requirements for a Geologic Assessment, which shall be included as a component of a Water Pollution Abatement Plan (WPAP). The site is approximately 5.35 acres in total. The scope of the report consists of a site reconnaissance, field survey, and review of existing data and reports. Features identified during the field survey were ranked utilizing the Texas Commission on Environmental Quality (TCEQ) matrix for Edwards Aquifer Recharge Zone features. The ranking of the features will determine their viability as "sensitive" features.



3.0 INVESTIGATION METHODS

The following investigation methods and activities were used to develop this report:

- Review of existing files and literature to determine the regional geology and any known caves associated with the project area;
- Review of past geological field reports, cave studies, and correspondence regarding the existing geologic features on the project area, if available;
- Site reconnaissance by a registered professional geologist to identify and examine caves, recharge features, and other significant geological structures;
- Evaluation of collected field data and a ranking of features using the TCEQ Ranking Table 0585 for the Edwards Aquifer Recharge Zone; and
- Review of historic aerial photographs to determine if there are any structural features present, and to determine any past disturbances on the subject property.

4.0 SOILS AND GEOLOGY

The following includes a site-specific description of the soils, geologic stratigraphy, geologic structure, and karstic characteristics as they relate to the Edwards aquifer. Also included in this section is a review of historic aerials for presence of geologic changes or changes to manmade features in bedrock.

Soils

According to the United States Department of Agriculture (USDA) Natural Resource Conservation Service (NRCS) Web Soil Survey (2024), two soil units occur within the project alignment (**Attachment A, Figure 2**):

• DnB—Denton silty clay, 1 to 3 percent slopes

The Denton component makes up 88 percent of the map unit. Slopes are 1 to 3 percent. This component is on hillslopes on dissected plateaus. The parent material consists of silty and clayey slope alluvium over residuum weathered from limestone. Depth to a root restrictive layer, bedrock, lithic, is 22 to 60 inches. The natural drainage class is well drained. Water movement in the most restrictive layer is moderately low. Available water to a depth of 60 inches (or restricted depth) is low. Shrink-swell potential is moderate. This soil is not flooded. It is not ponded. There is no zone of water saturation within a depth of 72 inches. This soil does not meet the criteria for hydric soils. Hydrologic Soil Group: D.



• DoC—Doss silty clay, moist, 1 to 5 percent slopes

The Doss component makes up 85 percent of the map unit. Slopes are 1 to 5 percent. This component is on hillslopes on dissected plateaus. The parent material consists of residuum weathered from limestone. Depth to a root restrictive layer, bedrock, paralithic, is 11 to 20 inches. The natural drainage class is well drained. Water movement in the most restrictive layer is moderately low. Available water to a depth of 60 inches (or restricted depth) is very low. Shrink-swell potential is moderate. This soil is not flooded. It is not ponded. There is no zone of water saturation within a depth of 72 inches. This soil does not meet the criteria for hydric soils. Hydrologic Soil Group: D.

Geologic Stratigraphy

According to the *Geologic Atlas of Texas, Austin Sheet*, one geologic unit occurs within the project alignment (**Attachment A, Figure 3**). This unit and a description by Barnes (1981) are as follows:

• Georgetown Formation (Kgt)

"limestone and marl; mostly limestone, fine grained argillaceous, nodular, moderately indurated, light gray; some limestone, hard, brittle, thick bedded, white; some shale, marly, soft light gray to yellowish gray; marine megafossils include Kingena wacoensis and Gryphaea washitaensis; thickness 30-80 feet, thins southward"

Site-Specific Stratigraphic Column

Group	Formation	Thickness (Barnes, 1981)				
Washita Group	Georgetown Formation	30-80 feet				

Geologic Structure

The geologic strata associated with the Edwards Aquifer include the Georgetown Limestone Formation of the Washita Group, the Edwards Limestone Group which is interfingered with the Comanche Peak Formation, followed by the Walnut formation, and finally the Glen Rose Formation of the Trinity Group. These Groups dip gently to the



southeast and are a characterized by the Balcones Fault Escarpment, a zone of en echelon normal faults downthrown to the southeast. Locally, the dominant structural trend of faults within the area is 25°, as evidenced by the mapped fault patterns (**Attachment A**, **Figure 4**). Thus, all features that have a trend ranging from 10° to 45° are considered "on trend" and were awarded the additional 10 points in the Geologic Assessment Table.

Karstic Characteristics

In limestone landscapes, karst is expressed by erratically developed cavernous porosity from dissolution of bedrock as water combined with weak acids moves through the subsurface. Karst terrains are typical of the Edwards Limestone, occurring across a vast region of Central Texas, including the Balcones Fault Escarpment. The features produced by karst processes include, but are not limited to, sinkholes, solution cavities, solution enlarged fractures, and caves. These features can eventually provide conduits for fluid movement such as surface water runoff, as "point recharge" to the Edwards Aquifer. Faults and manmade features within bedrock can also provide conduits for point recharge in many cases.

According to Edwards aquifer zone map produced by the TCEQ (2005), the entire subject area is within the northern segment of the Edwards aquifer Recharge Zone. Thus, all karst features identified as sensitive within the project limits have the potential to be point recharge features into the Edwards aquifer.

Review of Historic Aerials

Aerial photographs were reviewed for the site, and it was determined that agricultural activities occurred on the site since the first aerial image dated 1985 (**Attachment C**). The subject area remains relatively unchanged until land grading for the on-site school buildings can be seen in the most recent aerial.

5.0 SUMMARY OF FINDINGS

This report documents the findings of a geologic assessment conducted by **aci environmental consulting** personnel on February 6, 2024. Four manmade features in bedrock were noted on the site. Comprehensive descriptions and recommendations for each feature can be found in **Attachment B**. It was determined that there are no sensitive karst features on the subject property, Four features were man-made features in bedrock.



6.0 REFERENCES

- Barnes, V.E. (project director) et. al., 1981. *Geologic Atlas of Texas, Austin Sheet*. The University of Texas at Austin, Bureau of Economic Geology. Scale 1:250,000
- (SCS) Soil Conservation Survey. 1983. Soil Survey of Williamson County, Texas. United States Department of Agriculture. Texas Agriculture Experiment Station.
- (TCEQ) Texas Commission on Environmental Quality. 2004. Instructions to Geologists for Geologic Assessments on the Edwards Aquifer Recharge/Transition Zones. October 1, 2004. Austin, Texas.
- (TCEQ) Texas Commission on Environmental Quality. 2005. "Edwards Aquifer Protection Program, Chapter 213 Rules Recharge Zone, Transition Zone, Contributing Zone, and Contributing Zone within the Transition Zone." Map. Digital data. September 1, 2005. Austin, Texas.
- (TWDB) Texas Water Development Board. 2024. Water Data Interactive Groundwater Data Viewer. Accessed on February 12, 2024. Available at: http://www2.twdb.texas.gov/apps/waterdatainteractive/groundwaterdataviewer
- (USDA NRCS) U.S. Department of Agriculture Natural Resources Conservation Service. 2024. WebSoilSurvey.com. Soil Survey Area: Williamson County, Texas. Date accessed: February 14, 2024.



ATTACHMENT A

Site Maps

aci Project No.: 22-24-188 February 2024


7



Kids Zone CR307 Geologic Assessment Figure 1: Site Location Map

aci Project No.: 22-24-016

February 2024




Kids Zone CR307 Geologic Assessment Figure 2: Site Soils Map



Kids Zone CR307 Geologic Assessment Figure 3: Site Geology Map

aci Project No.: 22-24-016

February 2024



Kids Zone CR307 Geologic Assessment Figure 4: Regional Trend Map

aci Project No.: 22-24-016

February 2024



ATTACHMENT B

Geologic Table Geologic and Manmade Feature Map (Figure 5) Feature Descriptions and Recommendations

aci Project No.: 22-24-188 February 2024

GEOLOGIC ASSESSMENT TABLE							PROJECT NAME: Kids Zo								one CR307					
LOCATION						FEATURE CHARACTERISTICS									EVALUATION			PHY	SICAI	_ SETTING
1A	1B *	1C*	2A	2B	3	4		5	5A	6	7	8A	8B	9 10		10	11		12	
FEATURE ID	LATITUDE	LONGITUDE	FEATURE TYPE	POINTS	FORMATION	DIME	DIMENSIONS (FEET)		TREND (DEGREES)	DOM	DENSITY (NO/FT)	APERTURE (FEET)	INFILL	RELATIVE INFILTRATION RATE	TOTAL	SENS	ITIVITY		ENT AREA RES)	TOPOGRAPHY
						Х	Υ	Z		10						<40	<u>>40</u>	<1.6	<u>>1.6</u>	
MB-01	30.84113	-97.619138	MB	30	Kgt	-	-	-	-	0	-	-	-	10	40	-	Х	-	Χ	Drainage
MB-02	30.840483	-97.619299	MB	30	Kgt	-	•	-	135	0		-	-	10	40	-	Χ	-	Χ	Hillside
MB-03	30.840541	-97.618832	MB	30	Kgt	-	١	·	-	0	-	-	-	10	40	•	Х	•	Χ	Drainage
MB-04	30.840365	-97.618991	MB	30	Kgt	-	•	•	-	0	•	-	-	10	40	•	Χ	•	Χ	Hillside

* DATUM: NAD 1983 State Plane 4203

2A TYPE	TYPE	2B POINTS
С	Cave	30
sc	Solution cavity	20
SF	Solution-enlarged fracture(s)	20
F	Fault	20
0	Other natural bedrock features	5
MB	Manmade feature in bedrock	30
SW	Swallow hole	30
SH	Sinkhole	20
CD	Non-karst closed depression	5
Z	Zone, clustered or aligned features	30

	8A INFILLING
N	None, exposed bedrock
С	Coarse - cobbles, breakdown, sand, gravel
0	Loose or soft mud or soil, organics, leaves, sticks, dark colors
F	Fines, compacted clay-rich sediment, soil profile, gray or red colors
V	Vegetation. Give details in narrative description
FS	Flowstone, cements, cave deposits
Х	Other materials

12 TOPOGRAPHY
Cliff, Hilltop, Hillside, Drainage, Floodplain, Streambed


I have read, I understood, and I have followed the Texas Commission on Environmental Quality's Instructions to Geologists. The information presented here complies with that document and is a true correspondition of the conditions observed in the field.

My signature certifies that I am qualified as a geologist as de

Date 2/16/2024

ARK T. ADAMS Sheet __1__ of __1__

TCEQ-0585-Table (Rev. 10-01-04)



Kids Zone CR307 Geologic Assessment Figure 5: Geologic Feature Map

aci Project No.: 22-24-016

February 2024



GPS: 30.841130, -97.619138

This is a manmade feature in bedrock consisting of a linear set of utility features (electric, communication, sewer, water, and stormwater) running parallel to the northeast property boundary along CR 307. The feature is located in the Georgetown Formation and is positioned along a roadside drainage. Infill material and dimensions are unknown. The feature trends towards the southeast, and a drainage greater than 1.6 acres due to the constructed roadside drainage. In using Figure 1 in Instructions to Geologists, it was determined that this feature has an infiltration rate of 10 points due to its status as a manmade feature in bedrock, in order to bring it to the attention of the project engineer.



Photo of MB-01



GPS: 30.840483, -97.619299

This is a manmade feature in bedrock consisting of two portable metal structures. The feature is located in the Georgetown Formation and is positioned along a drainage. Infill material and dimensions are unknown. The feature has no trend and a drainage less than 1.6 acres. In using Figure 1 in Instructions to Geologists, it was determined that this feature has an infiltration rate of 10 points due to its status as a manmade feature in bedrock, in order to bring it to the attention of the project engineer.



Photo of MB-02



GPS: 30.840541, -97.618832

This is a manmade feature in bedrock consisting of culvert under CR 307. The feature is located in the Georgetown Formation and is positioned along a drainage. Infill material and dimensions are unknown. The feature had no identified trend and a drainage greater than 1.6 acres. In using Figure 1 in Instructions to Geologists, it was determined that this feature has an infiltration rate of 10 points due to its status as a manmade feature in bedrock, in order to bring it to the attention of the project engineer.



Photo of MB-03



GPS: 30.840365, -97.618991

This is a manmade feature in bedrock consisting of an unburied but *in situ* and connected belowground storage tank. The feature is located in the Georgetown Formation and is positioned along a hillside. Infill material and dimensions are unknown. The feature had no trend and a drainage greater than 1.6 acres. In using Figure 1 in Instructions to Geologists, it was determined that this feature has an infiltration rate of 10 points due to its status as a manmade feature in bedrock, in order to bring it to the attention of the project engineer.



Photo of MB-04



ATTACHMENT C

Historic Aerial Photographs


aci Project No.: 22-24-188 February 2024

19





























SECTION 4: WATER POLLUTION ABATEMENT PLAN

Water Pollution Abatement Plan Application

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Water Pollution Abatement Plan Application Form** is hereby submitted for TCEQ review and Executive Director approval. The form was prepared by:

Print Name of Customer/Agent: Alejandro E. Granados Rico, P.E.

Date: February 19, 2024

Signature of Customer/Agent:

Regulated Entity Name: Kid Zone CR307

Alejandro E. Grandon Rico

Regulated Entity Information

3. Estimated projected population: 130

The type of project is:

 Residential: Number of Lots: ____
 Residential: Number of Living Unit Equivalents:
 Commercial
 Industrial
 Other: ____

 Total site acreage (size of property): <u>5.253</u>

4. The amount and type of impervious cover expected after construction are shown below:

Table 1 - Impervious Cover Table

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	23,958	÷ 43,560 =	0.55
Other paved surfaces	67,082	÷ 43,560 =	1.54
Total Impervious Cover	91,040	÷ 43,560 =	2.09

- 5. Attachment A Factors Affecting Surface Water Quality. A detailed description of all factors that could affect surface water and groundwater quality that addresses ultimate land use is attached.
- 6. Only inert materials as defined by 30 TAC §330.2 will be used as fill material.

For Road Projects Only

Complete questions 7 - 12 if this application is exclusively for a road project.

	p.ese questions ? == i, sins approauton is exclusively jet a read project.
7.	Type of project:
	TXDOT road project. County road or roads built to county specifications. City thoroughfare or roads to be dedicated to a municipality. Street or road providing access to private driveways.
8.	Type of pavement or road surface to be used:
	Concrete Asphaltic concrete pavement Other:
9.	Length of Right of Way (R.O.W.): feet.
	Width of R.O.W.: feet. $L \times W = Ft^2 \div 43,560 Ft^2/Acre = acres.$
10.	Length of pavement area: feet.
	Width of pavement area: feet. L x W = $Ft^2 \div 43,560 Ft^2/Acre = acres.$ Pavement area acres \div R.O.W. area acres x $100 = \%$ impervious cover.
11.	. A rest stop will be included in this project.
	A rest stop will not be included in this project.

12. [TCEQ Executive Director. Modification	oadways that do not require approval from to existing roadways such as widening the than one-half (1/2) the width of one (1 TCEQ.	g
Sto	rmwater to be generate	d by the Proposed Projec	:t
13.	volume (quantity) and character (qua occur from the proposed project is a quality and quantity are based on the	ter of Stormwater. A detailed description ality) of the stormwater runoff which is estached. The estimates of stormwater rune area and type of impervious cover. Incompre-construction and post-construction	expected to unoff clude the
Wa	stewater to be generate	ed by the Proposed Projec	:t
14. Tl	he character and volume of wastewate	r is shown below:	
<u></u>	100 % Domestic % Industrial % Commingled TOTAL gallons/day _2,850	Gallons/day Gallons/da Gallons/da	' - '
15. W	/astewater will be disposed of by:		
	On-Site Sewage Facility (OSSF/Septic	: Tank):	
	will be used to treat and dispose licensing authority's (authorized athe land is suitable for the use of the requirements for on-site sew relating to On-site Sewage Facilit Each lot in this project/developm size. The system will be designed	of the wastewater from this site. The apagent) written approval is attached. It so private sewage facilities and will meet of age facilities as specified under 30 TAC ories. The approval is attached. It so private sewage facilities and will meet or age facilities as specified under 30 TAC ories. The approval is attached. It so private sewage facilities and will meet or age facilities as specified under 30 TAC or age (43,560 squared by a licensed professional engineer or a seed installer in compliance with 30 TAC or age of the age o	opropriate tates that or exceed Chapter 285 re feet) in registered
	$\overline{igselength}$ Sewage Collection System (Sewer Lin	nes):	
	to an existing SCS.	wastewater generating facilities will be c	
	☐ The SCS was previously submitted ☐ The SCS was submitted with this ☐ The SCS will be submitted at a lat be installed prior to Executive Dir	application. ter date. The owner is aware that the SC	S may not

The sewage collection system will convey the wastewater to t Wastewater Treatment Plant. The treatment facility is:	he <u>Donahoe Creek</u>
Existing. Proposed.	
16. $oxedsymbol{oxed}$ All private service laterals will be inspected as required in 30 $^\circ$	TAC §213.5.
Site Plan Requirements	
Items 17 – 28 must be included on the Site Plan.	
17. \square The Site Plan must have a minimum scale of 1" = 400'.	
Site Plan Scale: $1'' = 40'$.	
18. 100-year floodplain boundaries:	
 Some part(s) of the project site is located within the 100-year is shown and labeled. No part of the project site is located within the 100-year flood The 100-year floodplain boundaries are based on the following spentaterial) sources(s): FEMA Map No. 48491C0150F, Dated Decem 	Iplain. Decific (including date of
19. The layout of the development is shown with existing and fini appropriate, but not greater than ten-foot contour intervals. buildings, roads, open space, etc. are shown on the plan.	
The layout of the development is shown with existing contour greater than ten-foot intervals. Finished topographic contour existing topographic configuration and are not shown. Lots, rebuildings, roads, open space, etc. are shown on the site plan.	s will not differ from the
20. All known wells (oil, water, unplugged, capped and/or abandoned	d, test holes, etc.):
There is <u>zero (0)</u> well present on the project site and the locat labeled. (Check all of the following that apply)	ions are shown and
 The wells are not in use and have been properly abandoned. The wells are not in use and will be properly abandoned. The wells are in use and comply with 16 TAC §76. 	èd.
There are no wells or test holes of any kind known to exist on	the project site.
21. Geologic or manmade features which are on the site:	
 All sensitive geologic or manmade features identified in the shown and labeled. No sensitive geologic or manmade features were identified Assessment. 	d in the Geologic
Attachment D - Exception to the Required Geologic Assessing justification for an exception to a portion of the Geologic Assessment.	=

22. 🖂	The drainage patterns and approximate slopes anticipated after major grading activities.
23. 🔀 /	Areas of soil disturbance and areas which will not be disturbed.
	Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
25. 🛛 🖠	Locations where soil stabilization practices are expected to occur.
26. 🗌 :	Surface waters (including wetlands).
	N/A
	Locations where stormwater discharges to surface water or sensitive features are to occur.
\boxtimes .	There will be no discharges to surface water or sensitive features.
28. 🔀 🛭	Legal boundaries of the site are shown.
Adm	inistrative Information
	Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
	Any modification of this WPAP will require Executive Director approval, prior to construction, and may require submission of a revised application, with appropriate fees.

Factors Affecting Water Quality

Materials that are anticipated to be used on site that could be a potential source of contamination include the following:

During Construction:

- 1. Concrete and Masonry Materials
- 2. Wood, plastic, and metal Materials
- 3. Tar and hydrocarbons from paving operations
- 4. Oil, Grease, fuel, and hydraulic fluid from construction equipment and vehicle drippings
- 5. Fertilizers, Herbicides, and Pesticides
- 6. Cleaning solutions and detergents
- 7. Miscellaneous construction trash and debris
- 8. Soil erosion and sedimentation due to construction activity

Ultimate Use:

- 1. Pollutants generated from vehicles utilizing the site
- 2. Fertilizers, Herbicides, and pesticides used to maintain landscaping
- 3. Miscellaneous trash and debris generated from the public

(This is not intended to be an all-inclusive list)

All practical management practices will be used to reduce the risk of spills and other exposure of any contaminant to surface or groundwater.

Volume and Character of Storm Water

The proposed Kid Zone CR307 project includes the construction of 3 buildings and a playground area and associated civil improvements including, water, wastewater, roadways. Two (2) driveways are proposed along CR175 to provide ingress and egress from the site. Impervious cover for the site with 2.09 total acres (40)% of impervious cover proposed.

Under existing conditions, the site has two ridges one from the elementary school to the north, and the other from the county road 305 to the south. This flow travels to a low point on the site headed to the bar ditch along county road 307 into 5 existing 24" CMP pipes and off the property, eventually discharging into Salado Creek.

The site is not located in the Federal Emergency Management Agency's 100-year floodplain according to FIRM 48491C0150F, Williamson County, Texas and incorporated areas, dated December 20, 2019. In proposed conditions, all onsite flow will be captured and conveyed through a proposed storm system. W. Water will be treated according to TCEQ requirements through one (1) on site Batch Detention Ponds. The flow will be discharged east of the site and then flow into Salado Creek. Proposed flow conditions will not exceed existing conditions.

The subject site has no existing detention or water quality ponds. One Batch Detention Pond is proposed on site. The Detention and Water Quality Structures are sized per current City of Jarrell and TCEQ design standards. Drainage area maps and calculations are included in the plan set for reference

Regarding stormwater volume (quantity) of the stormwater runoff which is expected to occur from the proposed project, see table below depicting existing vs proposed runoff volume. This increase of runoff is being detained in proposed detention ponds to at or below existing condition runoff rates for the 2, 10, 25 and 100 year events.

	Storm Event	Volume of Runoff (CF)
EXISTING	2 10 25 100	27.88 54.25 72.7 102.95
PROPOSED	2 10 25 100	21.28 37.52 48.41 65.81

Suitability Letter From Authorized Agent

An on-site sewage facility will not be used to treat and dispose of the wastewater.



Attachment D - Exception to the Required Geologic Assessment

No sensitive geologic or manmade features were identified in the geologic assessment. Therefore, an exception to the Geologic Assessment Requirements will not be required.



SECTION 5: TEMPORARY STORMWATER SECTION

Temporary Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Alejandro E. Granados Rico, P.E.

Date: <u>February 19, 2024</u>

Signature of Customer/Agent:

Regulated Entity Name: Kid Zone CR307

Project Information

Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

L.	Fuels for construction equipment and hazardous substances which will be used durin
	construction:
	The following fuels and/or hazardous substances will be stored on the site:
	These fuels and/or hazardous substances will be stored in:

	 Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year. Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year. Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
	Evels and hazardous substances will not be stored on the site.
2.	Attachment A - Spill Response Actions. A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
3.	Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
4.	Attachment B - Potential Sources of Contamination. A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.
S	equence of Construction
5.	Attachment C - Sequence of Major Activities. A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
	 For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given. For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
6.	Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: N/A
T	emporary Best Management Practices (TBMPs)
sta coi ba	osion control examples: tree protection, interceptor swales, level spreaders, outlet abilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized instruction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment is ins. Please refer to the Technical Guidance Manual for guidelines and specifications. All ructural BMPs must be shown on the site plan.
7.	Attachment D – Temporary Best Management Practices and Measures. TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to

OWS
vater or used by ring
res will ne
recharge tive
orarily easonable on the
nat will be nit runoff of
wing
ll be
t rotect at will be ill be disturbed

	There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.
se te Te m	etachment H - Temporary Sediment Pond(s) Plans and Calculations. Temporary ediment pond or basin construction plans and design calculations for a proposed emporary BMP or measure have been prepared by or under the direct supervision of a exas Licensed Professional Engineer. All construction plans and design information ust be signed, sealed, and dated by the Texas Licensed Professional Engineer. onstruction plans for the proposed temporary BMPs and measures are attached.
⊠ N/	/A
te ne re	etachment I - Inspection and Maintenance for BMPs. A plan for the inspection of each imporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if ecessary, retrofit is attached. A description of the documentation procedures, ecordkeeping practices, and inspection frequency are included in the plan and are pecific to the site and/or BMP.
wi in: co	I control measures must be properly selected, installed, and maintained in accordance ith the manufacturer's specifications and good engineering practices. If periodic spections by the applicant or the executive director, or other information indicate a ontrol has been used inappropriately, or incorrectly, the applicant must replace or odify the control for site situations.
re fu	sediment escapes the construction site, off-site accumulations of sediment must be moved at a frequency sufficient to minimize offsite impacts to water quality (e.g., gitive sediment in street being washed into surface streams or sensitive features by the next rain).
w	ediment must be removed from sediment traps or sedimentation ponds not later than then design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
pr	tter, construction debris, and construction chemicals exposed to stormwater shall be evented from becoming a pollutant source for stormwater discharges (e.g., screening atfalls, picked up daily).
Soil S	tabilization Practices
mulching,	establishment of temporary vegetation, establishment of permanent vegetation, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or ion of mature vegetation.
17. 🔀 At	tachment J - Schedule of Interim and Permanent Soil Stabilization Practices. A

schedule of the interim and permanent soil stabilization practices for the site is

attached.

- 18. Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

Administrative Information

- 20. All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.



Attachment A-Spill Response Actions

If there is an accidental spill on site, the contractor shall respond with appropriate action. The contractor will be required to contact the owner and in turn the owner will contact the TCEQ in the event of a spill on site. In addition to the following guidance, reference the latest version of TCEQ's Technical Guidance Manual (TGM) RG-348 Section 1.4.16.

Cleanup

- Clean up leaks and spills immediately.
- Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent material for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be disposed of as hazardous waste.
- Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of properly. See the waste management BMPs in this section for specific information.

Minor Spills

- Minor spills typically involve small quantities of oil, gasoline, paint, etc. which can be controlled by the first responder at the discovery of the spill.
- Use absorbent materials on small spills rather than hosing down or burying the spill.
- Absorbent materials should be promptly removed and disposed of properly.
- Follow the practice below for a minor spill:
 - Contain the spread of the spill.
 - Recover spilled materials.
 - Clean the contaminated area and properly dispose of contaminated materials.

Semi-Significant Spills

Semi-significant spills still can be controlled by the first responder along with the aid of other personnel such as laborers and the foreman, etc. This response may require the cessation of all other activities.

Spills should be cleaned up immediately:

- Contain spread of the spill.
- Notify the project foreman immediately.
- If the spill occurs on paved or impermeable surfaces, clean up using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling with absorbent materials and do not let the spill spread widely.
- If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.
- If the spill occurs during rain, cover spill with tarps or other material to prevent contaminating runoff.

Significant/Hazardous Spills

For significant or hazardous spills that are in reportable quantities:

• Notify the TCEQ by telephone as soon as possible and within 24 hours at (512)339-2929 (Austin) or 210-490-3096 (San Antonio) between 8 AM and 5 PM. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site.



- For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110,119, and 302, the contractor should notify the National Response Center at (800) 424-8802.
- Notification should first be made by telephone and followed up with a written report.
- The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.
- Other agencies which may need to be consulted include, but not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.



Attachment B - Potential Sources of Contamination

Potential Source: Oil, grease, fuel, and hydraulic fluid contamination from construction equipment and vehicle dripping.

Preventative Measures: Vehicle maintenance will be performed within the construction staging area or a local maintenance shop.

Potential Source: Miscellaneous trash and litter from construction workers and material wrappings.

Preventative Measures: Trash containers will be placed throughout the site to encourage proper disposal of trash.

Potential Source: Silt leaving the site.

Preventative Measures: Contractor will install all temporary best management practices prior to start of construction including the stabilized construction entrance to prevent tracking onto adjoining streets.

Potential Source: Construction Debris.

Preventative Measures: Construction debris will be monitored daily by contractor. Debris will be collected weekly and placed in disposal bins. Situations requiring immediate attention will be addressed on a case by case basis.

Potential Source: Soil and Mud from Construction Vehicle tires as they leave the site.

Preventative Measures: A stabilized construction exit shall be utilized as vehicles leave the site. Any soil, mud, etc. carried from the project onto public roads shall be cleaned up within 24 hours.

Potential Source: Sediment from soil, sand, gravel and excavated materials stock piled on site.

Preventative Measures: Silt fence shall be installed on the down gradient side of the stock piled materials. Reinforced rock berms shall be installed at all downstream discharge locations.

Potential Source: Portable toilet spill.

Preventative Measures: Toilets on the site will be emptied on a regular basis by the contracted toilet company.



Attachment C - Sequence of Major Activities

The installation of erosion and sedimentation controls shall occur prior to any excavation of materials or major disturbances on the site. The sequence of major construction activities will be as follows. Approximate acreage to be disturbed is listed in parentheses next to each activity.

Intended Schedule or Sequence of Major Activities:

- Construct Access (<u>0.05</u> Acres)
- 2. Installation of Temporary BMPs (<u>5.253</u> Acres)
- 3. Initiate Grubbing and Topsoil Stripping of Site (<u>5.253</u> Acres)
- 4. Rough Subgrade Preparation (earthwork, grading, street and drainage excavation and embankment) (<u>5.253</u> Acres)
- Wet and Dry Utility Construction (<u>.1</u> Acres)
- 6. Final Subgrade Preparation (____ Acres)
- 7. Installation of Base Materials (____ Acres)
- 8. Concrete (foundations, curbs, flatwork) (<u>1.54</u> Acres)
- Building Construction (<u>0.75</u> Acres)
 Paving Activities (<u>1.56</u> Acres)
- 11. Topsoil, Irrigation and Landscaping (<u>5.253</u> Acres)
- 12. Site cleanup and Removal of Temporary BMPs (<u>5.253</u> Acres)

Maximum total construction time is not expected to exceed 12 months.



Attachment D - Temporary Best Management Practices and Measures

- **A.** No storm water originates up gradient that impacts the site.
- **B.** Temporary BMPs will be installed prior to soil disturbing construction activity. Silt fencing will be placed along the down-gradient sides of the property to prevent silt from escaping the construction area. A temporary construction entrance will be placed on site to reduce vehicle "tracking" onto adjoining streets. A concrete washout pit will be used to collect all excess concrete during construction.

BMPs for this project will protect surface water or groundwater from turbid water, phosphorus, sediment, oil, and other contaminants, which may mobilize in storm water flows by slowing the flow of runoff to allow sediment and suspended solids to settle out of the runoff.

Practices may also be implemented on site for interim and permanent stabilization. Stabilization practices may include but are not limited to: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of existing trees and vegetation, and other similar measures.

- **C.** There are no sensitive features or surface streams within the boundaries of the project. The temporary onsite BMPs will be used to treat stormwater runoff before it leaves the project and prevent pollutants from entering into surface streams or any sensitive features down-gradient of the site.
- **D.** There were no sensitive features identified during the geologic assessment. However, the BMPs for this project are designed to allow water to pass through after sedimentation has occurred. Existing flow patterns will be maintained to any naturally-occurring sensitive features that are discovered during construction.



Attachment E - Request To Temporarily Seal a Feature

Naturally-occurring features will not be sealed on the site.



Attachment F - Structural Practices

Structural BMPs will be used to limit runoff discharge of pollutants from exposed areas of the site. BMPs will be installed prior to soil disturbing construction activity. Silt fencing will be placed along the downgradient sides of the property to prevent silt from escaping the construction area. A temporary construction entrance will be placed at the site entry/exit point to reduce tracking onto adjoining streets. A construction staging area will be used onsite to perform all vehicle maintenance and for equipment and material storage. A concrete truck washout pit will be placed on site to provide containment and easier cleanup of waste from concrete operations. The location of all structural temporary BMP's are shown on the erosion control plan sheet and details and specifications are provided on the erosion control details sheet which can be found at the end of this report under Section 8.

Description of Temporary BMPs

Temporary Construction Entrance/Exit

The purpose of a temporary gravel construction entrance is to provide a stable entrance/exit condition from the construction site and keep mud and sediment off public roads. A stabilized construction entrance is a stabilized pad of crushed stone located at any point traffic will be entering or leaving the construction site from a public right-of-way, street, alley, sidewalk or parking area. The purpose of a stabilized construction entrance is to reduce or eliminate the tracking or flowing of sediment onto public rights-of-way. This practice should be used at all points of construction ingress and egress.

Excessive amounts of mud can also present a safety hazard to roadway users. To minimize the amount of sediment loss to nearby roads, access to the construction site should be limited to as few points as possible and vegetation around the perimeter should be protected were access is not necessary. A rock stabilized construction entrance should be used at all designated access points.

Inspection and Maintenance Guidelines:

- (1)The entrance should be maintained in a condition, which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repair and/or cleanout of any measures used to trap sediment.
- (2) All sediment spilled, dropped, washed or tracked onto public rights-of-way should be removed immediately by contractor.
- (3) When necessary, wheels should be cleaned to remove sediment prior to entrance onto public right-of-way.
- (4) When washing is required, it should be done on an area stabilized with crushed stone that drains into an approved sediment trap or sediment basin.
- (5) All sediment should be prevented from entering any storm drain, ditch or water course by using approved methods.

Silt Fence

The purpose of a silt fence is to intercept and detain water-borne sediment from unprotected areas of a limited extent. Silt fence is used during the period of construction near the perimeter of a disturbed area to intercept sediment while allowing water to percolate through. This fence should remain in place until the disturbed area is permanently stabilized. Silt fence should not be used where there is a concentration of water in a channel or drainage way. If concentrated flow occurs after installation, corrective action must be taken such as placing a rock berm in the areas of concentrated flow.

Silt fencing within the site may be temporarily moved during the day to allow construction activity provided it is replaced and properly anchored to the ground at the end of the day. Silt fences on the perimeter of the site or around drainage ways should not be moved at any time.



Inspection and Maintenance Guidelines:

- (1) Inspect all fencing weekly, and after any rainfall.
- (2) Remove sediment when buildup reaches 6 inches.
- (3) Replace any torn fabric or install a second line of fencing parallel to the torn section.
- (4) Replace or repair any sections crushed or collapsed in the course of construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points.
- (5) When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

Concrete Washout Area

The purpose of concrete washout areas is to prevent or reduce the discharge of pollutants to stormwater from concrete waste by conducting washout offsite, performing onsite washout in a designated area, and training employees and subcontractors.

The following steps will help reduce stormwater pollution from concrete wastes:

- Incorporate requirements for concrete waste management into material supplier and subcontractor agreements.
- Avoid mixing excess amounts of fresh concrete.
- Perform washout of concrete trucks in designated areas only.
- Do not wash out concrete trucks into storm drains, open ditches, streets, or streams.
- Do not allow excess concrete to be dumped onsite, except in designated areas.
- For onsite washout:
- Locate washout area at least 50 feet from sensitive features, storm drains, open ditches, or water bodies. Do not allow runoff from this area by constructing a temporary pit or bermed area large enough for liquid and solid waste.
- Wash out wastes into the temporary pit where the concrete can set, be broken up, and then disposed properly.

Below grade concrete washout facilities are typical. These consist of a lined excavation sufficiently large to hold expected volume of washout material. Above grade facilities are used if excavation is not practical. Temporary concrete washout facility (type above grade) should be constructed as shown on the details at the end of this section, with sufficient quantity and volume to contain all liquid and concrete waste generated by washout operations. Plastic lining material should be a minimum of 10 mil in polyethylene sheeting and should be free of holes, tears, or other defects that compromise the impermeability of the material.

When temporary concrete washout facilities are no longer required for the work, the hardened concrete should be removed and disposed of. Materials used to construct temporary concrete washout facilities should be removed from the site of the work and disposed of. Holes, depressions or other ground disturbance caused by the removal of the temporary concrete washout facilities should be backfilled and repaired.



Rock Berm

The purpose of a rock berm is to serve as a check dam in areas of concentrated flow, to intercept sediment-laden runoff, detain the sediment and release the water in sheet flow. The rock berm should be used when the contributing drainage area is less than 5 acres. Rock berms are used in areas where the volume of runoff is too great for a silt fence to contain. They are less effective for sediment removal than silt fences, particularly for fine particles, but are able to withstand higher flows than a silt fence. As such, rock berms are often used in areas of channel flows (ditches, gullies, etc.). Rock berms are most effective at reducing bed load in channels and should not be substituted for other erosion and sediment control measures further up the watershed.

Inspection and Maintenance Guidelines:

- (1) Inspection should be made weekly and after each rainfall by the responsible party. For installations in streambeds, additional daily inspections should be made.
- (2) Remove sediment and other debris when buildup reaches 6 inches and dispose of the accumulated silt in an approved manner that will not cause any additional siltation.
- (3) Repair any loose wire sheathing.
- (4) The berm should be reshaped as needed during inspection.
- (5) The berm should be replaced when the structure ceases to function as intended due to silt accumulation among the rocks, washout, construction traffic damage, etc.
- (6) The rock berm should be left in place until all upstream areas are stabilized and accumulated silt removed.

Inlet Protection

Storm sewers that are made operational prior to stabilization of the associated drainage areas can convey large amounts of sediment to natural drainage ways. In case of extreme sediment loading, the storm sewer itself may clog and lose a major portion of its capacity. To avoid these problems, it is necessary to prevent sediment from entering the system at the inlets. The following guidelines for inlet protection are based primarily on recommendations by the Virginia Dept. of Conservation and Recreation (1992) and the North Central Texas Council of Governments (NCTCOG, 1993b).

In developments for which drainage is to be conveyed by underground storm sewers (i.e., streets with curbs and gutters), all inlets that may receive storm runoff from disturbed areas should be protected. Temporary inlet protection is a series of different measures that provide protection against silt transport or accumulation in storm sewer systems. This clogging can greatly reduce or completely stop the flow in the pipes. The different measures are used for different site conditions and inlet types.

Care should be taken when choosing a specific type of inlet protection. Field experience has shown that inlet protection that causes excessive ponding in an area of high construction activity may become so inconvenient that it is removed or bypassed, thus transmitting sediment-laden flows unchecked. In such situations, a structure with an adequate overflow mechanism should be utilized.

It should also be noted that inlet protection devices are designed to be installed on construction sites and not on streets and roads open to the public. When used on public streets these devices will cause ponding of runoff, which can cause minor flooding and can present a traffic hazard. An example of appropriate siting would be a new subdivision where the storm drain system is installed before the area is stabilized and the streets open to the general public. When construction occurs adjacent to active streets, the sediment should be controlled on site and not on public thoroughfares. Occasionally, roadwork or utility installation will occur on public roads. In these cases, inlet protection is an appropriate temporary BMP.

The following inlet protection devices are for drainage areas of one acre or less. Runoff from larger disturbed areas should be routed to a temporary sediment trap or basin.

Filter barrier protection using silt fence is appropriate when the drainage area is less than one acre and the basin slope is less than five percent. This type of protection is not applicable in paved areas.



Block and gravel protection is used when flows exceed 0.5 cubic feet per second and it is necessary to allow for overtopping to prevent flooding. This form of protection is also useful for curb type inlets as it works well in paved areas.

Wire mesh and gravel protection is used when flows exceed 0.5 cubic feet per second and construction traffic may occur over the inlet. This form of protection may be used with both curb and drop inlets.

Excavated impoundment protection around a drop inlet may be used for protection against sediment entering a storm drain inlet. With this method, it is necessary to install weep holes to allow the impoundment to drain completely. If this measure is implemented, the impoundment should be sized such that the volume of excavation is 3,600 cubic feet per acre (equivalent to 1 inch of runoff) of disturbed area entering the inlet.

Inspection and Maintenance Guidelines:

- (1) Inspection should be made weekly and after each rainfall. Repair or replacement should be made promptly as needed by the contractor.
- (2) Remove sediment when buildup reaches a depth of 3 inches. Removed sediment should be deposited in a suitable area and in such a manner that it will not erode.
- (3) Check placement of device to prevent gaps between device and curb.
- (4) Inspect filter fabric and patch or replace if torn or missing.
- (5) Structures should be removed and the area stabilized only after the remaining drainage area has been properly stabilized.



Attachment G - Drainage Area Map

There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. An existing and proposed drainage area map is provided at the end of this report in Section 8 to support the aforementioned requirement.



Attachment H - Temporary Sediment Pond(s) Plans and Calculations

A sedimentation basin is required, where feasible, for a common drainage location that serves an area with ten (10) or more acres disturbed at one time.

A sedimentation basin may be temporary or permanent and must provide sufficient storage to contain a calculated volume of runoff from a 2-year, 24-hour storm from each disturbed acre drained. When calculating the volume of runoff from a 2-year, 24-hour storm event, it is not required to include the flows from offsite areas and flow from onsite areas that are either undisturbed or have already undergone permanent stabilization, if these flows are diverted around both the disturbed areas of the site and the sediment basin.

Where rainfall data is not available or a calculation cannot be performed, the sedimentation basin must provide at least 3,600 cubic feet of storage per acre drained until final stabilization of the site.

If a sedimentation basin is not feasible, then the permittee shall provide equivalent control measures until final stabilization of the site. In determining whether installing a sediment basin is feasible, the permittee may consider factors such as site soils, slope, available area, public safety, precipitation patterns, site geometry, site vegetation, infiltration capacity, geotechnical factors, depth to groundwater, and other similar considerations. The permittee shall document the reason that the sediment basins are not feasible, and shall utilize equivalent control measures, which may include a series of smaller sediment basins.

Sites With Drainage Areas Less than Ten Acres

Sediment traps and sediment basins may be used to control solids in storm water runoff for drainage locations serving less than ten (10) acres.

Alternatively, a sediment basin that provides storage for a calculated volume of runoff from a 2-year, 24-hour storm from each disturbed acre drained may be utilized. Where rainfall data is not available or a calculation cannot be performed, a temporary or permanent sediment basin providing 3,600 cubic feet of storage per acre drained may be provided.

Proposed Sedimentation Basin Calculations

For Kid Zone, the proposed onsite batch detention ponds will serve as a storage for on-site and off-site drainage. The basins will be designed to contain the 31,932 cubic feet per acre of disturbed area draining to the pond.

Temporary Sedimentation:

The batch detention ponds will serve as storage for on-site and off-site drainage for Kids Zone, Section 1 (as shown on sheets 19-20 of the construction drawings) during the construction phase. The total drainage area includes 8.87 acres and generates a volume of 31,392 ft³. The proposed detention ponds will contain a volume of 39,592 ft³, thus the constructed detention ponds will be adequality sized required for sedimentation purposes. Batch Detention Pond will be able to store a volume of 31,932 ft³.



Attachment I - Inspection and Maintenance for BMPs

Personnel Responsible for Inspections

The agent that performs the inspections should be knowledgeable of this general permit, familiar with the construction site, and knowledgeable of the SWPPP for the site. The contractor is to provide an inspector with a CPESC, CESSWI, or CISEC certification. Documentation of the inspector's qualifications is to be included in the attached Inspector Qualifications Log.

Inspection Schedule

The primary operator is required to choose one of the two inspections listed below.

Option 1: Once every seven calendar days. If this alternative schedule is developed, then the
inspection must occur regardless of whether or not there has been a rainfall event
since the previous inspection.
Option 2: Once every 14 calendar days and within 24 hours of the end of a storm event of two
inches or greater

The inspections may occur on either schedule provided that documentation reflects the current schedule and that any changes to the schedule are conducted in accordance with the following provisions: the schedule may be changed a maximum of one time each month, the schedule change must be implemented at the beginning of a calendar month, and the reason for the schedule change must be documented (e.g., end of "drv" season and beginning of "wet" season).

If option 2 is the chosen frequency of inspections a rain gauge must be properly maintained on site or the storm event information from a weather station that is representative of the site location. For any day of rainfall during normal business hours that measures 0.25 inches or greater, proper documentation of the total rainfall measured for that day must be recorded.

Personnel provided by the permittee must inspect:

- disturbed areas of the construction site that have not been finally stabilized;
- areas used for storage of materials that are exposed to precipitation;
- structural controls (for evidence of, or the potential for, pollutants entering the drainage system);
- sediment and erosion control measures identified in the SWP3 (to ensure they are operating correctly); and
- locations where vehicles enter or exit the site (for evidence of off-site sediment tracking).

Reductions in Inspection Frequency

Where sites have been finally or temporarily stabilized or where runoff is unlikely due to winter conditions (e.g. site is covered with snow, ice, or frozen ground exists), inspections must be conducted at least once every month. In arid, semi-arid, or drought-stricken areas, inspections must be conducted at least once every month and within 24 hours after the end of a storm event of 0.5 inches or greater. A record of the total rainfall measured, as well as the approximate beginning and ending dates of winter or drought conditions resulting in monthly frequency of inspections in the attached Rain Gauge Log.

In the event of flooding or other uncontrollable situations which prohibit access to the inspection sites, inspections must be conducted as soon as access is practicable.

Inspection Report Forms

Use the Inspection Report Forms given as a checklist to ensure that all required areas of the construction site are addressed. There is space to document the inspector's name as well as when the inspections regularly take place. The tables will document that the required area was inspected. (If there were any



areas of concern, briefly describe them in this space with a more detailed description in the narrative section. Use the last table to document any discharges found during the inspections). Describe how effective the installed BMPs are performing. Describe any BMP failures that were noted during the investigation and describe any maintenance required due to the failure. If new BMPs are needed as the construction site changes, the inspector can use the space at the bottom of the section to list BMPs to be implemented before the next inspection.

Describe the inspector's qualifications, how the inspection was conducted, and describe any areas of non-compliance in detail. If an inspection report does not identify any incidents of non-compliance, then it must contain a certifying signature stating that the facility or site is in compliance. The report must be signed by a person and in a manner required by 30 TAC 305.128. There is space at the end of the form to allow for this certifying signature.

Whenever an inspection shows that BMP modifications are needed to better control pollutants in runoff, the changes must be completed within seven calendar days following the inspection. If existing BMPs are modified or if additional BMPs are needed, you must describe your implementation schedule, and wherever possible, make the required BMP changes before the next storm event.

The Inspection Report Form functions as the required report and must be signed in accordance with TCEQ rules at 30 TAC 305.128.

Corrective Action

Personnel Responsible for Corrective Actions

Both Primary and Secondary Operators are responsible for maintaining all necessary Corrective Actions. If an individual is specifically identified as the responsible party for modifying the contact information for that individual should be documented in the attached Inspector Qualifications Log.

Corrective Action Forms

The Temporary BMPs must be modified based on the results of inspections, as necessary, to better control pollutants in runoff. Revisions must be completed within seven (7) calendar days following the inspection. If existing BMPs are modified or if additional BMPs are necessary, an implementation schedule must be described in the attached forms and wherever possible those changes implemented before the next storm event. If implementation before the next anticipated storm event is impracticable, these changes must be implemented as soon as practicable. Actions taken as a result of inspections must be properly documented by completing the corrective action forms given.

Schedule of Interim and Permanent Soil Stabilization

Construction practices shall disturb the minimal amount of existing ground cover as required for land clearing, grading, and construction activity for the shortest amount of time possible to minimize the potential of erosion and sedimentation from the site. Existing vegetation shall be maintained and left in place until it is necessary to disturb for construction activity. For this project the following stabilization practices will be implemented:

- Hydraulic Mulch and Seeding: Disturbed areas subject to erosion shall be stabilized with hydraulic mulch and/or seeded and watered to provide interim stabilization. For areas that are not to be sodded as per the project landscaping plan, a minimum of 85% vegetative cover will be established to provide permanent stabilization.
- 2. Sodding and Wood Mulch: As per the project landscaping plan, Sodding and wood mulch will be applied to landscaped areas to provide permanent stabilization prior to project completion.

Records of the following shall be maintained:

- a) The dates when major grading activities occur;
- b) The dates when construction activities temporarily or permanently cease on a portion of the site; and
- c) The dates when stabilization measures are initiated.



Stabilization measures must be initiated as soon as practical in portions of the site where construction activities have temporarily or permanently ceased, and except as provided in the following, must be initiated no more that fourteen (14) days after the construction activity in that portion of the site has temporarily or permanently ceased:

Where the initiation of stabilization measures by the 14th day after construction activity temporarily or permanently ceased is precluded by snow cover or frozen ground conditions, stabilization measures must be initiated as soon as practical.

Where construction activity on a portion of the site is temporarily ceased and earth disturbing activities will be resumed within twenty-one (21) days, temporary stabilization measures do not have to be initiated on that portion of the site.

In arid areas (areas with an average rainfall of 0-10 inches), semiarid areas (areas with an average annual rainfall of 10 to 20 inches), and areas experiencing droughts where the initiation of stabilization measures by the 14th day after construction activity has temporarily or permanently ceased is precluded by seasonably arid conditions, stabilization measures must be initiated as soon as practical.

Maintenance

Below are some maintenance practices to be used to maintain erosion and sediment controls:

- All measures will be maintained in good working order. The operator should correct any damage or deficiencies as soon as practicable after the inspection, but in no case later than seven (7) calendar days after the inspection.
- BMP Maintenance (as applicable)
- Sediment must be removed from sediment traps and sedimentation ponds no later than the time that design capacity has been reduced by 50%. For perimeter controls such as silt fences, berms, etc., the trapped sediment must be removed before it reaches 50% of the above-ground height.
- Silt fence will be inspected for depth of sediment, tears, to see of the fabric is securely attached to the fence posts, and to see that the fence posts are firmly in the ground.
- Drainage swale will be inspected and repaired as necessary.
- Inlet control will be inspected and repaired as necessary.
- Check dam will be inspected and repaired as necessary.
- Straw bale dike will be inspected and repaired as necessary.
- Diversion dike will be inspected and any breaches promptly repaired.
- Temporary and permanent seeding and planting will be inspected for bare spots, washouts, and healthy growth.
- If sediment escapes the site, accumulations must be removed at a frequency that minimizes offsite impacts, and prior to the next rain event, if feasible. If the permittee does not own or operate the off-site conveyance, then the permittee must to work with the owner or operator of the property to remove the sediment.
- Locations where vehicles enter or exit the site must be inspected for evidence of off-site sediment tracking.

To maintain the above practices, the following will be performed:

 Maintenance and repairs will be conducted before the next anticipated storm event or as necessary to maintain the continued effectiveness of storm water controls. Following an inspection, deficiencies should be corrected no later than seven (7) calendar days after the inspection.



Inspector Qualifications Log*

Inspector Name:
Qualifications (Check as appropriate and provide description): □ Training Course
□ Supervised Experience □ Other
- Other
Inspector Name: Qualifications (Check as appropriate and provide description): □ Training Course □ Supervised Experience □ Other
To an extensive Manager
Inspector Name: Qualifications (Check as appropriate and provide description): □ Training Course
□ Supervised Experience □ Other
Inspector Name: Qualifications (Check as appropriate and provide description):
□ Training Course
□ Supervised Experience □ Other
Inspector Name: Qualifications (Check as appropriate and provide description): □ Training Course
□ Supervised Experience □ Other
Inspector Name:
Qualifications (Check as appropriate and provide description): □ Training Course
□ Supervised Experience

^{*} The agent that performs the inspections should be knowledgeable of this general permit, familiar with the construction site, and knowledgeable of the SWPPP for the site. The contractor is to provide an inspector with a CPESC, CESSWI, or CISEC certification.



Amendment Log

No.	Description of the Amendment	Date of Amendment	Amendment Prepared by [Name(s) and Title]



Construction Activity Sequence Log

Name of Operator	Projected dates Month/year	Activity Disturbing Soil clearing, excavation, etc.	Location on-site where activity will be conducted	Acreage being disturbed

^{*}Construction activity sequences for linear projects may be conducted on a rolling basis. As a result, construction activities may be at different stages at different locations in the project area. The Contractor is required to complete and update the schedule and adjust as necessary.



Stormwater Control Installation and Removal Log

Stormwater Control	Location On-Site	Installation Date	Removal Date



Stabilization Activities Log

Date Activity Initiated	Description of Activity	Description of Stabilization Measure and Location	Date Activity Ceased (Indicate Temporary or Permanent)	Date When Stabilization Measures Initiated

Stabilization and erosion control practices may include, but are not limited to: establishing temporary or permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, and protecting existing trees and vegetation. List practices used where they are located, when they will be implemented, and whether they are temporary (interim) or permanent.



Inspection Frequency Log

Date	Frequency Schedule and Reason for Change



Rain Gauge Log

Date	Location of Rain Gauge	Gauge Reading



General Information								
Name of Project				Tracking No.		Inspection Date		
Inspector Name, T Contact Information								
Present Phase of Co	onstruction							
Inspection Location inspections are require location where this instead being conducted)	ed, specify							
Standard Frequ Increased Frequ Reduced Frequ - Once per n	Inspection Frequency Standard Frequency:							
If yes, how did y ☐ Rain gauge on	Was this inspection triggered by a 0.25" storm event? ☐ Yes ☐ No If yes, how did you determined whether a 0.25" storm event has occurred? ☐ Rain gauge on site ☐ Weather station representative of site. Specify weather station source: Total rainfall amount that triggered the inspection (in inches):							
If "yes", con	ine that any mplete the f	portion of your site w			No			
- Location(s) where condi	tions were found:						



	Condition and Effectiveness of Erosion and Sediment (E&S) Controls							
Type/Location of E&S Control	Repairs or Other Maintenance Needed?	Corrective Action Required?	Date on Which Maintenance or Corrective Action First Identified?	Notes				
1.	□Yes □No	□Yes □No						
2.	□Yes □No	□Yes □No						
3.	□Yes □No	□Yes □No						
4.	□Yes □No	□Yes □No						
5.	□Yes □No	□Yes □No						
6.	□Yes □No	□Yes □No						
7.	□Yes □No	□Yes □No						
8.	□Yes □No	□Yes □No						
9.	□Yes □No	□Yes □No						
10.	□Yes □No	□Yes □No						



Condition and Effectiveness of Pollution Prevention (P2) Practices							
Type/Location of P2 Practices	Repairs or Other Maintenance Needed?	Corrective Action Required?	Identification Date	Notes			
1.	□Yes □No	□Yes □No					
2.	□Yes □No	□Yes □No					
3.	□Yes □No	□Yes □No					
4.	□Yes □No	□Yes □No					
5.	□Yes □No	□Yes □No					
6.	□Yes □No	□Yes □No					
7.	□Yes □No	□Yes □No					
8.	□Yes □No	□Yes □No					
9.	□Yes □No	□Yes □No					
10.	□Yes □No	□Yes □No					



Stabilization of Exposed Soil						
Stabilization Area	Stabilization Method	Have You Initiated Stabilization?	Notes			
1.		☐ YES ☐ NO If yes, provide date:				
2.		☐ YES ☐ NO If yes, provide date:				
3.		☐ YES ☐ NO If yes, provide date:				
4.		☐ YES ☐ NO If yes, provide date:				
5.		☐ YES ☐ NO If yes, provide date:				
	Description of 1	Discharges				
	ner discharge occurring from any paint information for each point of dischar	rt of your site at the time of the inspec rge:	ction?			
Discharge Location	Observations					
1.	Describe the discharge:	Describe the discharge:				
	At points of discharge and the channels and banks of surface waters in the immediate vicinity, are there any visible signs of erosion and/or sediment accumulation that can be attributed to your discharge? Yes No If yes, describe what you see, specify the location(s) where these conditions were found, and indicate whether modification, maintenance, or corrective action is needed to resolve the issue:					
2.	Describe the discharge:					
	At points of discharge and the channels and banks of surface waters in the immediate vicinity, are there any visible signs of erosion and/or sediment accumulation that can be attributed to your discharge? Yes No If yes, describe what you see, specify the location(s) where these conditions were found, and indicate whether modification, maintenance, or corrective action is needed to resolve the issue:					
3.	Describe the discharge:					
	At points of discharge and the channels and banks of surface waters in the immediate vicinity, are there any visible signs of erosion and/or sediment accumulation that can be attributed to your discharge? Yes No If yes, describe what you see, specify the location(s) where these conditions were found, and indicate whether modification, maintenance, or corrective action is needed to resolve the issue:					



Contractor or Subcontractor Certification and Signature				
I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed o assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."				
Signature of Contractor or Subcontractor:	Date:			
Printed Name and Affiliation:				
Certification and Signature by Permittee				
"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."				
Signature of Permittee or "Duly Authorized Representative":	Date:			
Printed Name and Affiliation:				



Section A — Initial Report (Complete this section <u>within 24 hours</u> of discovering the condition that triggered corrective action)						
Name of Project	Tracking No.			Today's Date		
Date Problem First Discovered			Time Problem Firs	t Discovered		
Name and Contact Information of Individual Completing this Form						
☐ A required stormwater ☐ The stormwater contri	What site conditions triggered the requirement to conduct corrective action: A required stormwater control was never installed, was installed incorrectly, or not in accordance with the requirements in Part 2 and/or 3 The stormwater controls that have been installed and maintained are not effective enough for the discharge to meet applicable water quality standards A prohibited discharge has occurred or is occurring					2 and/or 3 rater quality standards
Provide a description of t	he problem:					
	Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th day):					d the problem, or (2) if it is
If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:						
	(Complete this section no la	Section ater than 7 caler	B – Correct	ctive Action Progrer discovering the cond	ress ition that triggered corrective action)	
Section B.1 – Why the	Problem Occurred					
Cause(s) of Problem (Add an additional sheet if necessary)			How This Was Determined and the Date You Determined the Cause			
1.		1.				
2.		2.				
3.		3.				
Section B.2 – Stormwater Control Modifications to be Implemented to Correct the Problem						
List of Stormwater Contr Problem (Add an addition	ol Modification(s) Needed to nal sheet if necessary)		completion Date	SWPPP Update Necessary?	Notes	
1.				□Yes □No Date:		
2.				□Yes □No Date:		
3.	3			□Yes □No Date:		3



Section A — Initial Report (Complete this section <u>within 24 hours</u> of discovering the condition that triggered corrective action)					
Name of Project	e of Project Tracking No.		Today's Date		
Date Problem First Discovered			Time Problem Firs	t Discovered	
Name and Contact Information of Individual Completing this Form					
☐ A required stormwater ☐ The stormwater contr	What site conditions triggered the requirement to conduct corrective action: A required stormwater control was never installed, was installed incorrectly, or not in accordance with the requirements in Part 2 and/or 3 The stormwater controls that have been installed and maintained are not effective enough for the discharge to meet applicable water quality standards A prohibited discharge has occurred or is occurring				
Provide a description of t	he problem:				
Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th day):					
If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:					
	Section (Complete this section no later than 7 c		ctive Action Progrer discovering the cond		
Section B.1 – Why the	Problem Occurred				
Cause(s) of Problem (Add an additional sheet if necessary)			How This Was Determined and the Date You Determined the Cause		
1.		1.			
2.		2.			
3.		3.			
Section B.2 – Stormwater Control Modifications to be Implemented to Correct the Problem					
List of Stormwater Contro Problem (Add an addition	ol Modification(s) Needed to Correct nal sheet if necessary)	Completion Date	SWPPP Update Necessary?	Notes	
1.			□Yes □No Date:		
2.			☐Yes ☐No Date:		
3.			☐Yes ☐No Date:		



Contractor or Subcontractor Certification and Signature			
I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed o assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the ystem, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."			
Signature of Contractor or Subcontractor:	Date:		
Printed Name and Affiliation:			
Certification and Signature by Permittee			
"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."			
Signature of Permittee or "Duly Authorized Representative":	Date:		
Printed Name and Affiliation:			



SECTION 6: PERMANENT STORMWATER

Permanent Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(C), (D)(Ii), (E), and (5), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Permanent Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Alejandro E. Granados Rico, P.E.

Date: February 19, 2024

Signature of Customer/Agent

Regulated Entity Name: Kid Zone CR307

Alejandro E. Grandon Rico

Permanent Best Management Practices (BMPs)

Permanent best management practices and measures that will be used during and after construction is completed.

1.	Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.
	□ N/A
2.	These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 85% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is

	removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
	 The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site. A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is:
	□ N/A
3.	Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.
	□ N/A
4.	Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
	 □ The site will be used for low density single-family residential development and has 20% or less impervious cover. □ The site will be used for low density single-family residential development but has more than 20% impervious cover. □ The site will not be used for low density single-family residential development.
5.	The executive director may waive the requirement for other permanent BMPs for multifamily residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
	 ☐ Attachment A - 20% or Less Impervious Cover Waiver. The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached. ☐ The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover. ☐ The site will not be used for multi-family residential developments, schools, or small business sites.

6.		Attachment B - BMPs for Upgradient Stormwater.
		 □ A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached. □ No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached. ☑ Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
7.		Attachment C - BMPs for On-site Stormwater.
		 A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached. Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
8.		Attachment D - BMPs for Surface Streams . A description of the BMPs and measures that prevent pollutants from entering surface streams, sensitive features, or the aquifer is attached. Each feature identified in the Geologic Assessment as sensitive has been addressed.
	\boxtimes	N/A
9.		The applicant understands that to the extent practicable, BMPs and measures must maintain flow to naturally occurring sensitive features identified in either the geologic assessment, executive director review, or during excavation, blasting, or construction.
		 ☑ The permanent sealing of or diversion of flow from a naturally-occurring sensitive feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed. ☑ Attachment E - Request to Seal Features. A request to seal a naturally-occurring sensitive feature, that includes, for each feature, a justification as to why no reasonable and practicable alternative exists, is attached.
10.		Attachment F - Construction Plans . All construction plans and design calculations for the proposed permanent BMP(s) and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. The plans are attached and, if applicable include:
		 ✓ Design calculations (TSS removal calculations) ✓ TCEQ construction notes ✓ All geologic features ✓ All proposed structural BMP(s) plans and specifications
		N/A

11. Attachment G - Inspection, Maintenance, Repair and Retrofit Plan. A plan for the inspection, maintenance, repairs, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan includes all of the following:
Prepared and certified by the engineer designing the permanent BMPs and measures
 Signed by the owner or responsible party Procedures for documenting inspections, maintenance, repairs, and, if necessary retrofit A discussion of record keeping procedures
N/A
12. Attachment H - Pilot-Scale Field Testing Plan. Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
⊠ N/A
13. Attachment I -Measures for Minimizing Surface Stream Contamination. A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that results in water quality degradation.
⊠ N/A
Responsibility for Maintenance of Permanent BMP(s)
Responsibility for maintenance of best management practices and measures after construction is complete.
14. The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.
□ N/A
15. A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.
□ N/A

Attachment A - 20% or Less Impervious Cover Waiver

The site has more than 20% impervious cover. Therefore, a waiver will not be submitted for this project.

Attachment B - BMPs for UP-GRADIENT STORMWATER

An area of up-gradient storm water exists to the south and west of the site, based on current topography maps and field observations. 5.57 acres of offsite water enters the site and flows onto the property. Please refer to the Existing and Proposed Drainage Area Maps that are provided at the end of this report in Section 8.

Attachment C - BMPs for On-Site Stormwater

Kids Zone has a total of 1 onsite basins and 1 off-site basins. The overall required removal for this phase of development is Lm = 2142 LBS. The system has been designed to provide 2350 LBS of TSS removal. The basins have been broken out and are shown on the construction drawings (Water Quality Drainage Area Map, Sheet 17). Water quality drainage area WQP-A will overland flow to the Batch Detention Pond. The Batch Detention Pond will provide 2350 LBS of TSS removal. All TSS calculations are shown on the construction drawings sheets 19-20. The impervious breakdown is shown under the project narrative.

After construction, all disturbed areas on the site will be re-vegetated and runoff from the proposed improvements will be captured by the proposed storm system and conveyed through the proposed BMP's.

Construction plans, calculations and specifications are provided in Section 8 which is located at the end of this report.

Attachment D - BMPs for Surface Streams

There are no existing surface streams or sensitive features on site. All permanent BMP's have been designed to remove 85% of the increase in Total Suspended Solids as per current TCEQ and City of Leander requirements.

Attachment E - Request To Seal a Feature

The permanent sealing of or diversion of flow from a naturally-occurring "sensitive" or "possibly sensitive" feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed for any naturally-occurring "sensitive" or "possibly sensitive" features on this site.

Attachment F - Construction Plans

Calculations for the load removal requirements for the project and the load removal provided by the permanent BMP's are provided as an exhibit in section 8 which have been preliminary approved by a professional engineer licensed in the state of Texas. The load removal requirements are derived from the equations from the technical guidance manual based upon project area and increase in impervious cover. All stormwater runoff from impervious areas will be treated by the proposed permanent BMP's to provide the overall required removal of 85% of the increase in Total Suspended Solids. Provided within the calculations is a summary of the amount of pollutant load required to be removed from the drainage areas and the amount of removal provided by the permanent BMP's.

Construction plans, details, specifications, calculations, and construction notes are provided in section 8 which is attached at the end of this report.

Attachment G - Inspection, Maintenance, Repair and Retrofit Plan

The inspection and maintenance plan outlines the procedures necessary to maintain the performance of the Permanent Best Management Practices for this project. It should be noted that the plan provides guidelines that may have to be adjusted dependent on site specific and weather related conditions.

It is the responsibility of the owner to provide the inspections and maintenance as outlined in the plan for the duration of the project. The owner will maintain this responsibility until it is assumed or transferred to another entity in writing. If the property is leased or sold, the responsibility for the maintenance will be required to be transferred through the lease agreement, binding covenants, closing documents, or other binding legal instrument.

Disposal of accumulated silt shall be accomplished following Texas Commission on Environmental Quality guidelines and specifications.

Maintenance records shall be kept on the installation, maintenance, or removal of items necessary for the proper operation of the facilities. All inspections shall be documented.

An amended copy of this document will be provided to the Texas Commission on Environmental Quality within thirty (30) days of any changes in the following information.

Responsible Party:	DC Brown, L.P.	particle for the state of the s		
Mailing Address:	PO BOX 292			
City, State:	Salado, TX		Zip: <u>76571</u>	
Гelephone:	254.718.7791	Fax	: <u>N/A</u>	
Plan for the propose maintain responsibil transferred to or ass Signature of Respon	ed Permanent Best Manag lity for the implementation numed by another party in	gement Practices for my pont and execution of the pont writing through a binding	ned Inspection and Maintenand project. I acknowledge that I wolan until the responsibility is ng legal instrument. Date	ce
Alejandro E	Granda Rice	r in the trap of a second		
Ву:	sist signs of her	Date	2/19/2024	
Alejan	dro E. Granados Rico, P.1	Ľ.		

INSPECTION AND MAINTENANCE FOR BMPS

Batch Detention Basin

- 1. Inspections: Basins should be inspected at least twice a year (once during or immediately following wet weather) to evaluate facility operation. When possible, inspections should be conducted during wet weather to determine if the pond is meeting the target detention times. In particular, the extended detention control device should be regularly inspected for evidence of clogging, or conversely, for too rapid a release. If the design drawdown times are exceeded by more than 24 hours, then repairs should be scheduled immediately. The upper stage pilot channel, if any, and its flow path to the lower stage should be checked for erosion problems. During each inspection, erosion areas inside and downstream of the BMP should be identified and repaired or revegetated immediately.
- 2. Mowing. The upper stage, side slopes, embankment, and emergency spillway of an extended detention basin must be mowed regularly to discourage woody growth and control weeds. Grass areas in and around basins should be mowed at least twice annually to limit vegetation height to 18 inches. More frequent mowing to maintain aesthetic appeal may be necessary in landscaped areas. When mowing of grass is performed, a mulching mower should be used, or grass clippings should be caught and removed.
- 3. Debris and Litter Removal. Debris and litter will accumulate near the extended detention control device and should be removed during regular mowing operations and inspections. Particular attention should be paid to floating debris that can eventually clog the control device or riser.
- 4. Erosion Control. The pond side slopes, emergency spillway, and embankment all may periodically suffer from slumping and erosion, although this should not occur often if the soils are properly compacted during construction. Regrading and revegetation may be required to correct the problems. Similarly, the channel connecting an upper stage with a lower stage may periodically need to be replaced or repaired. g: Grass areas in and around sand filters must be mowed at least twice annually to limit vegetation height to 18 inches. More frequent mowing to maintain aesthetic appeal may be necessary in landscape areas. Vegetation on the pond embankments should be mowed as appropriate to prevent the establishment of woody vegetation
- 5. Structural Repairs and Replacement. With each inspection, any damage to the structural elements of the system (pipes, concrete drainage structures, retaining walls, etc.) should be identified and repaired immediately. These repairs should include patching of cracked concrete, sealing of voids, and removal of vegetation from cracks and joints. The various inlet/outlet and riser works in a basin will eventually deteriorate and must be replaced. Public works experts have estimated that corrugated metal pipe (CMP) has a useful life of about 25 yr, whereas reinforced concrete barrels and risers may last from 50 to 75 yr.
- 6. Nuisance Control. Standing water (not desired in a extended detention basin) or soggy conditions within the lower stage of the basin can create nuisance conditions for nearby residents. Odors, mosquitoes, weeds, and litter are all occasionally perceived to be problems. Most of these problems are generally a sign that regular inspections and maintenance are not being performed (e.g., mowing, debris removal, clearing the outlet control device).

7. Sediment Removal. When properly designed, dry extended detention basins will accumulate quantities of sediment over time. Sediment accumulation is a serious maintenance concern in extended detention dry ponds for several reasons. First, the sediment gradually reduces available stormwater management storage capacity within the basin. Second, unlike wet extended detention basins (which have a permanent pool to conceal deposited sediments), sediment accumulation can make dry extended detention basins very unsightly. Third, and perhaps most importantly, sediment tends to accumulate around the control device. Sediment deposition increases the risk that the orifice will become clogged, and gradually reduces storage capacity reserved for pollutant removal. Sediment can also be resuspended if allowed to accumulate over time and escape through the hydraulic control to downstream channels and streams. For these reasons, accumulated sediment needs to be removed from the lower stage when sediment buildup fills 20% of the volume of the basin or at least every 10 years.

Rock Berm

- **1.** Inspection should be made weekly and after each rainfall in accordance to Section 1.4.5 of RG-348. If placed in streambeds, inspection should occur on a daily basis.
- 2. Accumulated silt shall be removed when it reaches a depth of six (6) inches. The silt shall be disposed of on an approved site and in such a manner that will not contribute to additional siltation.
- 3. Loose wire sheathing shall be repaired immediately when necessary and the berm shall be reshaped as needed during inspection.
- 4. Berm shall be replaced if the structure ceases to function as initially intended due to factors such as silt accumulation, washout, construction traffic damage, etc.
- 5. When all upstream areas are stabilized and the accumulated silt has been removed, the rock berm should be removed and disposed of.

VEGETATIVE FILTER STRIPS

First Two Months: The first two months are the most important for vegetative filter strips, or until they are well established. The following guidelines should be followed most closely during this time period. After the vegetative filter strips have been well established, little additional maintenance is necessary.

Pest Management: An Integrated Pest Management (IPM) Plan should be developed for vegetated areas. This plan should specify how problem insects and weeds will be controlled with minimal or no use of insecticides and herbicides.

Seasonal Mowing and Lawn Care: If the filter strip is made up of turf grass, it should be mowed as needed to limit vegetation height to 18 inches, using a mulching mower (or removal of clippings). If native grasses are used, the filter may require less frequent mowing, but a minimum of twice annually. Grass clippings and brush debris should not be deposited on vegetated filter strip area Regular mowing should also include weed control practices, however herbicide use should be kept to a minimum (Urbonas et al., 1992). Healthy grass can be maintained without using fertilizers

KID ZONE CR307 WATER POLLUTION ABATEMENT PLAN

because runoff usually contains sufficient nutrients. Irrigation of the site can help assure a dense and healthy vegetative cover.

Inspection: Inspect filter strips at least twice annually for erosion or damage to vegetation; however, additional inspection after periods of heavy runoff is most desirable. The strip should be checked for uniformity of grass cover, debris and litter, and areas of sediment accumulation. More frequent inspections of the grass cover during the first few years after establishment will help to determine if any problems are developing, and to plan for long-term restorative maintenance needs. Bare spots and areas of erosion identified during semi-annual inspections must be replanted and restored to meet specifications. Construction of a level spreader device may be necessary to reestablish shallow overland flow.

Debris and Litter Removal: Trash tends to accumulate in vegetated areas, particularly along highways. Any filter strip structures (i.e. level spreaders) should be kept free of obstructions to reduce floatables being flushed downstream, and for aesthetic reasons. The need for this practice is determined through periodic inspection, but should be performed no less than 4 times per year. **Sediment Removal**: Sediment removal is not normally required in filter strips, since the vegetation normally grows through it and binds it to the soil. However, sediment may accumulate along the upstream boundary of the strip preventing uniform overland flow. Excess sediment should be removed by hand or with flat-bottomed shovels.

Grass Reseeding and Mulching: A healthy dense grass should be maintained on the filter strip. If areas are eroded, they should be filled, compacted, and reseeded so that the final grade is level. Grass damaged during the sediment removal process should be promptly replaced using the same seed mix used during filter strip establishment. If possible, flow should be diverted from the damaged areas until the grass is firmly established. Bare spots and areas of erosion identified during semi-annual inspections must be replanted and restored to meet specifications. Corrective maintenance such as weeding or replanting should be done more frequently in the first two to three years after installation to ensure stabilization. Dense vegetation may require irrigation immediately after planting, and during particularly dry periods, particularly as the vegetation is initially established.

Attachment H - Pilot-Scale Field Testing Plan

The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site; therefore pilot-scale field testing is not required.

Attachment I - Measures for Minimizing Surface Stream Contamination

Surface streams do not exist on site. Therefore, a description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is not provided at the end of this form. All disturbed areas will be revegetated as soon as practical.



SECTION 7: ADDITIONAL FORMS

Agent Authorization Form

For Required Signature
Edwards Aquifer Protection Program
Relating to 30 TAC Chapter 213
Effective June 1, 1999

I	Whitney Hicks	,
	Print Name	
	OWNER	
	Title - Owner/President/Other	 -
of	DC Brown, L.P.	,
	Corporation/Partnership/Entity Name	
have authorized	Alejandro E. Granados Rico, P.E.	
	Print Name of Agent/Engineer	
of	Kimley-Horn and Associates	
	Print Name of Firm	

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- 2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- 3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

Applicant's Signature

2-19-2024 Date

THE STATE OF _ TEXAS §

County of Williamson §

BEFORE ME, the undersigned authority, on this day personally appeared <u>Whitney Hicks</u> known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 19 day of February

/

JEREMY DERYL ROGERS Notary ID #128053103 My Commission Expires September 16, 2025 NOTARY PUBLIC

Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 9/16/2025

Application Fee Form

Texas Commission on Environmental Quality

Name of Proposed Regulated Entity: <u>Kid Zone CR307</u>

Regulated Entity Location: approximately 325' north of the intersection of CR 305 and CR 307 on the

west side of CR 307 in Jerrell, TX 76537

Name of Customer: <u>DC Brown, L.P.</u> Contact Person: <u>Whitney Hicks</u> Customer Reference Number (if issu Regulated Entity Reference Number Austin Regional Office (3373)	ied):	54.718.779 <u>1</u>
☐ Hays San Antonio Regional Office (3362)	Travis	Williamson
☐ Bexar ☐ Comal	☐ Medina ☐ Kinney	Uvalde
Application fees must be paid by ch Commission on Environmental Qua be submitted with your fee payme	lity. Your canceled check will	serve as your receipt. This form must
Austin Regional Office Mailed to: TCEQ - Cashier Revenues Section Mail Code 214 P.O. Box 13088 Austin, TX 78711-3088	Overn 12100 Buildi Austii (512)	ntonio Regional Office night Delivery to: TCEQ - Cashier O Park 35 Circle ing A, 3rd Floor n, TX 78753 239-0357
Site Location (Check All That Ap		
X Recharge Zone	Contributing Zone	Transition Zone

Type of Plan	Size	Fee Due
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential	5.253 Acres	\$ 5,000
Sewage Collection System		
Lift Stations without sewer lines	Acres	\$
Underground or Aboveground Storage Tank Facility	Tanks	\$
Piping System(s)(only)	Each	\$
Exception	Each	\$
Extension of Time	Each	\$

Signature: _	Alejandro E. Granda Pier	Date: February 19, 2024
		= a. co. <u>. c.c. a. a. , a ,</u>

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

Project	Project Area in Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5 5 < 10 10 < 40 40 < 100 100 < 500 ≥ 500	\$1,500 \$3,000 \$4,000 \$6,500 \$8,000 \$10,000
Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur)	< 1 1 < 5 5 < 10 10 < 40 40 < 100 ≥ 100	\$3,000 \$4,000 \$5,000 \$6,500 \$8,000 \$10,000

Organized Sewage Collection Systems and Modifications

Project	Cost per Linear Foot	Minimum Fee- Maximum Fee
Sewage Collection Systems	\$0.50	\$650 - \$6,500

Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or Piping System	Minimum Fee- Maximum Fee
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

Project	Fee
Exception Request	\$500

Extension of Time Requests

Project	Fee
Extension of Time Request	\$150



Check Payable to the "Texas Commission on Environmental Quality"



Core Data Form



TCEQ Core Data Form

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information

1. Reason for	Submissi	on (If ot	her is checked	please describ	be in space pr	rovided.)					
New Perr	nit, Registra	ation or <i>i</i>	Authorization	(Core Data Foi	rm should be	submitted	with the pro	gram application.)		
Renewal	(Core Data	Form sh	ould be submi	tted with the r	enewal form))		Other			
2. Customer	Reference	Numb	er (if issued)		Follow this li	ink to sear	<u>ch</u> 3. Re	gulated Entity I	Reference	Number (if is	ssued)
CN	for				for CN or RN Central R	N numbers Registry**	in RN				
SECTIO	N II:	Cus	tomer	Inforn	nation	<u>.</u>					
4. General Cu	ıstomer Ir	nformat	ion	5. Effective	Date for Cu	ustomer l	Information	Updates (mm/	dd/yyyy)		1/31/2024
New Custon	mer		U	pdate to Custo	omer Informa	ntion	Cha	nge in Regulated	Entity Own	ership	
☐Change in L	egal Name	(Verifiab	le with the Te	xas Secretary (of State or Te	xas Compt	roller of Pub	lic Accounts)			
The Custome	r Name sı	ıbmitte	d here may	be updated o	automatical	lly based	on what is	current and acti	ve with t	he Texas Seci	retary of State
(SOS) or Texa			_	-		•					, .
6. Customer	Legal Nam	ne (If an	individual, pri	nt last name fi	rst: eg: Doe, J	John)		If new Custome	er, enter pr	evious Custom	er below:
DC Brown, L.P.											
7. TX SOS/CP	A Filing N	umber		8. TX State	Tax ID (11 d	digits)		9. Federal Tax ID 10. DUNS Number			Number (if
0800387015				3203554248	.			(9 digits)			
								(5 48)			
11. Type of C	ustomer:		Corpora	ion			☐ Indivi] Individual Partnership: General Limito			eral 🛛 Limited
Government: [City 🔲	County [Federal 🗌	Local 🗌 Stat	e 🗌 Other		Sole I	Sole Proprietorship Other: Foundation			
12. Number	of Employ	ees						13. Independ	ently Ow	ned and Ope	rated?
□ 0-20 □ 2	21-100 [] 101-2	50 🗌 251-	500 🗌 501	and higher			⊠ Yes	☐ No		
14. Customer	r Role (Pro	posed o	r Actual) – <i>as i</i>	t relates to the	Regulated E	ntity listed	on this form	. Please check one	of the foll	owing	
Owner		ПОр	erator	По	wner & Opera	ator					
Occupation	al Licensee	 R	esponsible Pa	rty 🔲	VCP/BSA App	plicant		Othe	er:		
15 Mailina	PO Box 2	92									
15. Mailing											
Address:	City	Salado)		State	TX	ZIP	76571		ZIP + 4	
16. Country I		formati	on (if outside	USA)		1		ddress (if applica	ahle)		
_0. Country 1		. 5	e.i jij outside					777@yahoo.com			
18 Telephon	e Number	•			19 Extension	on or Cod	Δ	20 Fay	Number	(if annlicable)	

TCEQ-10400 (11/22) Page 1 of 3

254) 718-7791		() -
----------------	--	-------

SECTION III: Regulated Entity Information

21. General Regulated En	tity Inform	ation (If 'New Reg	gulated Entity" is sele	cted, a new p	ermit applica	ition is als	so required.)		
New Regulated Entity	Update to	Regulated Entity	Name	to Regulated	Entity Inform	nation			
The Regulated Entity Nan as Inc, LP, or LLC).	ne submitte	ed may be upda	ted, in order to me	et TCEQ Co	re Data Sta	ndards (removal of o	rganizatio	nal endings such
22. Regulated Entity Nam	e (Enter nan	ne of the site wher	re the regulated actio	n is taking plo	ace.)				
Kids Zone CR307									
23. Street Address of the Regulated Entity:									
(No PO Boxes)	City	Jerrell	State	ТХ	ZIP	76537		ZIP + 4	
24. County	Williamson		1	1	1	I			
		If no Stree	et Address is provi	ded, fields 2	5-28 are re	quired.			
25. Description to	Annroximat	tely 325' North of	the intersection of CF	R 305 and CR	307 on the w	est side o	of CR 307 in Jero	rell TX 7653	7
Physical Location:	Аррголина	iciy 323 North of	the intersection of er	t 303 and en	307 on the W	cst side o	in en 307 in sen	icii, 17. 7033	,
26. Nearest City						State		Nea	rest ZIP Code
Jerrell						TX		7653	37
Latitude/Longitude are re used to supply coordinate	-	-	-) Data Standa	ırds. (Ge	ocoding of th	ne Physical	Address may be
_	es where no	-	-	accuracy).	Data Standa ongitude (W	-		-97.6189	-
used to supply coordinate	es where no	one have been p	-	accuracy).	ongitude (V	V) In Dec			-
used to supply coordinate 27. Latitude (N) In Decima	al:	one have been p	provided or to gain	accuracy).	ongitude (V	V) In Dec	cimal:		49
27. Latitude (N) In Decima Degrees	al: Minutes	30.840455	Seconds 25.638	28. L	ongitude (W	V) In Dec	cimal: Minutes	-97.6189	Seconds 8.2164
27. Latitude (N) In Decimal Degrees 30 29. Primary SIC Code	al: Minutes	30.840455 50 Secondary SIC	Seconds 25.638	28. L Degre	ongitude (W	V) In Dec	Minutes 37 32. Seco	-97.6189	Seconds 8.2164
27. Latitude (N) In Decimal Degrees 30 29. Primary SIC Code (4 digits)	Minutes 30.	30.840455 50 Secondary SIC (digits)	Seconds 25.638 Code	28. L Degree 31. Primal (5 or 6 digi	ees -97 ry NAICS Co	V) In Dec	Minutes 37 32. Seco	-97.6189	Seconds 8.2164
Degrees 29. Primary SIC Code (4 digits)	Minutes 30.	30.840455 50 Secondary SIC (digits)	Seconds 25.638 Code	28. L Degree 31. Primal (5 or 6 digi	ees -97 ry NAICS Co	V) In Dec	Minutes 37 32. Seco	-97.6189	Seconds 8.2164
27. Latitude (N) In Decimal Degrees 30 29. Primary SIC Code (4 digits) 8299 33. What is the Primary B	Minutes 30.	30.840455 50 Secondary SIC (digits)	Seconds 25.638 Code	28. L Degree 31. Primal (5 or 6 digi	ees -97 ry NAICS Co	V) In Dec	Minutes 37 32. Seco	-97.6189	Seconds 8.2164
used to supply coordinate 27. Latitude (N) In Decima Degrees 30 29. Primary SIC Code (4 digits) 8299 33. What is the Primary B Charter School	Minutes 30. (4 c	30.840455 50 Secondary SIC (digits)	Seconds 25.638 Code	28. L Degree 31. Primal (5 or 6 digi	ees -97 ry NAICS Co	V) In Dec	Minutes 37 32. Seco	-97.6189	Seconds 8.2164
used to supply coordinate 27. Latitude (N) In Decima Degrees 30 29. Primary SIC Code (4 digits) 8299 33. What is the Primary B Charter School	Minutes 30. (4 c	30.840455 50 Secondary SIC (digits)	Seconds 25.638 Code	28. L Degree 31. Primal (5 or 6 digi	ees -97 ry NAICS Co	V) In Dec	Minutes 37 32. Seco (5 or 6 dig	-97.6189	Seconds 8.2164
used to supply coordinate 27. Latitude (N) In Decima Degrees 30 29. Primary SIC Code (4 digits) 8299 33. What is the Primary B Charter School	Minutes 30. (4 c	30.840455 50 Secondary SIC (digits) this entity? (Do	Seconds 25.638 Code State	28. L Degree 31. Primai (5 or 6 digit 611710 r NAICS descri	ees -97 TY NAICS Co ts)	de	Minutes 37 32. Seco (5 or 6 dig	-97.6189	Seconds 8.2164
27. Latitude (N) In Decimal Degrees 30 29. Primary SIC Code (4 digits) 8299 33. What is the Primary B Charter School 34. Mailing Address:	Minutes 30. (4 c	30.840455 50 Secondary SIC (digits) this entity? (Do	Seconds 25.638 Code State	28. L. Degree 31. Primar (5 or 6 digit 611710 r NAICS descri	ees -97 ry NAICS Co ts) ziption.)	/) In Dec	Minutes 37 32. Seco (5 or 6 dig	ndary NAIG	Seconds 8.2164
27. Latitude (N) In Decimal Degrees 30 29. Primary SIC Code (4 digits) 8299 33. What is the Primary B Charter School 34. Mailing Address:	Minutes 30. (4 c	30.840455 50 Secondary SIC (digits) this entity? (Do	Seconds 25.638 Code O not repeat the SIC of State PYAHOO.COM	28. L. Degree 31. Primar (5 or 6 digit 611710 r NAICS descri	ees -97 ry NAICS Co ts) ziption.)	/) In Dec	Minutes 37 32. Seco (5 or 6 dig	ndary NAIG	Seconds 8.2164

39. TCEQ Programs and ID Numbers Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

TCEQ-10400 (11/22) Page 2 of 3

Dam Safety Dist		Districts	☑ Edwards Aquifer		Emissions Inventory Air		☐ Industrial Hazardous Wast
☐ Municipal Solid	l Waste	New Source Review Air	OSSF]	Petroleum S	torage Tank	□ pws
☐ Sludge ☐ Storm Water ☐ Title V Air		☐ Title V Air	Tires			Used Oil	
☐ Voluntary Cleanup		☐ Wastewater	☐ Wastewater Agriculture		☐ Water Right	s	Other:
12. Telephone Nu	ex Granados, F	43. Ext./Code	44. Fax Number	A REPORT	il Address	A 12.	
512) 418-4522 ECTION	V: Aut	thorized S	ignature	alex.grana	dos@kimley-ho	Jili.com	
. By my signature b submit this form o	pelow, I certify, In behalf of the	, to the best of my kno entity specified in Sec	owledge, that the informa ction II, Field 6 and/or as r	tion provided in equired for the	n this form is tr updates to the	ue and comple ID numbers id	te, and that I have signature authori entified in field 39.
	DCBROWN LP KIDS ZONE INC Job Title: OWN				OWN	ER.	
Company:	15 to	Whitney Hicks			1999	Dhanas	
Company: Name (In Print):	Miles and the second second	licks				Phone:	(254) 718-7791 (979) 571 - 1414

TCEQ-10400 (11/22) Page 3 of 3



SECTION 8: EXHIBITS

GF#23001391

NOTICE OF CONFIDENTIALITY RIGHTS: IF YOU ARE A NATURAL PERSON, YOU MAY REMOVE OR STRIKE ANY OR ALL OF THE FOLLOWING INFORMATION FROM ANY INSTRUMENT THAT TRANSFERS AN INTEREST IN REAL PROPERTY BEFORE IT IS FILED FOR RECORD IN THE PUBLIC RECORDS: YOUR SOCIAL SECURITY NUMBER OR YOUR DRIVER'S LICENSE NUMBER.

WARRANTY DEED

Date:

September 6, 2023

Grantor:

Steve D. Brown

Grantor's Mailing Address (including county):

P.O. BOX 292 SALADO, TX 76571 BELL County

Grantee:

DC Brown, L.P.

Grantee's Mailing Address (including county):

P.O. BOX 292

SALADO, TX 7657/

BELL County

Consideration:

For the sum of Ten and No/100 Dollars (\$10.00) and other valuable consideration to the undersigned paid by the Grantee herein named, the receipt and sufficiency of which are hereby acknowledged.

Property (including any improvements):

5.253 acre tract, more or less, out of the ELISHA DAVIS Survey, Abstract No. 172, Williamson County, Texas, and being more particularly described by metes and bounds on Exhibit "A" attached hereto; SAVE AND EXCEPT an 0.898 acre tract of land out of the ELISHA DAVIS Survey, Abstract No. 172, being more particularly described on Exhibit "B" attached hereto.

Reservations from and Exceptions to Conveyance and Warranty:

Easements, rights-of-way, and prescriptive rights of record; all presently recorded restrictions, reservations, covenants, conditions, oil and gas leases, mineral severances, and other instruments, other than liens and conveyances, that affect the

property; rights of adjoining owners in any walls and fences situated on a common boundary; any discrepancies, conflicts, or shortages in area or boundary lines, any encroachments or overlapping of improvements; all rights, obligations, and other matters emanating from and existing by reason of the creation, establishment, maintenance, and operation of any applicable governmental district, agency, authority, etc. taxes for current year, the payment of which Grantee assumes.

Grantor for the consideration and subject to the reservations from and exceptions to conveyance and warranty, grants, sells, and conveys to Grantee the property, together with all and singular the rights and appurtenances thereto in any wise belonging, to have and hold it to Grantee, Grantee's heirs, executors, administrators, successors, or assigns forever. Grantor hereby binds Grantor and Grantor's heirs, executors, administrators, and successors to warrant and forever defend all and singular the property to Grantee and Grantee's heirs, executors, administrators, successors, and assigns, against every person whomsoever lawfully claiming or to claim the same or any part thereof, except as to the reservations from and exceptions to warranty.

When the context requires, singular nouns and pronouns include the plural.

EXECUTED this _____ day of September, 2023.

Steve D. Brown

STATE OF TEXAS COUNTY OF Bel

ument was acknowledge of the second of the s This instrument was acknowledged before me on the _____ day of September, 2023, by

Steve D. Brown.

Notary Public, State of Texas Notary's name (printed): Notary's commission expires:

AFTER RECORDING RETURN TO:

First Community Title 40 N. Main Street, Suite C Salado, Texas 76571





Land Surveying, Land Planning, Consulting, Firm: 10194104 512-915-4950 1430 N. Robertson Road, Salado, Texas 76571

FIELD NOTES FOR A 5.253 ACRE TRACT OF LAND:

BEING A 5.253 ACRE TRACT OF LAND, LOCATED IN THE ELISHA DAVIS SURVEY, ABSTRACT NO. 172, WILLIAMSON COUNTY, TEXAS, SAID 5.253 ARE TRACT, BEING A PORTION OF THAT CALLED 446.1 ACRETRACT OF LAND RECORDED IN VOLUME 365, PAGE 115, DEED RECORDS, WILLIAMSON COUNTY, TEXAS; SAID 5.253 ACRETRACT BEING MORE PARTICULARLY DESCRIBED BY METES AND BOUNDS AS FOLLOWS:

BEGINNING at a 1/2" Iron rod located at an Interior corner of the remainder of said 446.1 acre tract, the northernmost corner of that called 20.000 acre tract of land recorded in Document No. 2019034748, Official Public Records, Williamson County, Texas, said point being the westernmost corner of the herein described tract of land;

- Thence, across the remainder of said 446.1 acre tract, N 68° 54' 38" E, a
 distance of 300.00', to a 1/2" iron rod with a blue "QUICK INC RPLS 6447"
 plastic cap set at an existing wire fence in the occupied southwest right-ofway line of County Road 307, said point being the northernmost corner of
 the herein described tract of land;
- 2. Thence, along said wire fence, with the accupied southwest right-of-way line of County Road 307, continuing across the remainder of said 446.1 acre tract, \$ 21° 05' 22" E, a distance of 762.12', to a 1/2" iron rod with a blue "QUICK INC RPLS 6447" plastic cap set at said wire fence in the occupied southwest right-of-way line of County Road 307, said point being the easternmost corner of the herein described tract of land which bears N 21° 05' 22" W, a distance of 300.00' from a 1/2" iron rod located at the intersection of the occupied right-of-way of County Road 307 and County Road 305, said point also being in the southeast line of the remainder of said 446.1 acre tract;

- 3. Thence, departing the occupied southwest right-of-way line of County Road 307, continuing across the remainder of said 446.1 acre tract, \$ 68° 41' 35" W, a distance of 300.00', to a 1/2" iron rod with a blue "QUICK INC RPLS 6447" plastic cap set in a southwest line of the remainder of said 446.1 acre tract, the northeast line of said 20.000 acre tract, said point being the southernmost corner of the herein described tract of land which bears N 21° 05' 22" W, a distance of 300.00' from a 1/2" Iron rod located in the northwest right-of-way line of County Road 305 for the easternmost corner of said 20.000 acre tract;
- 4. Thence, with a southwest line of the remainder of said 446.1 acre tract, the northeast line of said 20.000 acre tract, N 21° 05' 22" W, a distance of 763.26' (Record per Doc. No. 2019034748: N 21° 05' 22" W, a distance of 1063.26'), to the FOINT OF BEGINNING containing 5.253 acres of land.

Note: The basis of bearing was established using the Trimble VRS Network, NAD (83), Texas State Plane Coordinate System, Central Zone, 4203, US Survey Foot, Grid. A survey plat was prepared by a separate document.

Travis L Date: (Job # 1

Travis L. Quicksall RPLS #6447 Date: 07/13/2021

Job # 18-2292.1

Exhibit "B"

County: Parcel No.: Williamson

Tax ID:

5-ROW

Highway:

County Road 307 at County Road 305

METES AND BOUNDS DESCRIPTION FOR PARCEL 5-ROW

FOR A 0.898 ACRE (39,114 SQ. FT.) TRACT OF LAND SITUATED IN THE ELISHA DAVIS SURVEY, ABSTRACT NO. 172, WILLIAMSON COUNTY, TEXAS AND BEING A PORTION OF THE CALLED 5.253 ACRE TRACT OF LAND CONVEYED TO STEVE D. BROWN, RECORDED IN DOCUMENT NO. 2021119336 OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS. SAID 0.898 ACRE TRACT OF LAND BEING SURVEYED ON THE GROUND BY DIAMOND SURVEYING DURING THE MONTH OF NOVEMBER 2021, AND BEING MORE PARTICULARLY DESCRIBED BY METES AND BOUNDS AS FOLLOWS:

COMMENCING at a 1/2" iron rod found (Surface Coordinates: N=10280574.56, E=3149124.85) monumenting the southeast corner of a remnant portion of the called 446.1 acre tract of land (Fourth Tract) conveyed to Solana Ranch Company, recorded in Volume 365, Page 115 of the Deed Records of Williamson County, Texas and an interior ell corner of the called 0.92 acre tract of land conveyed to County Judge John Doerfler, recorded in Document No. 9749963 of the Official Records of Williamson County, Texas, same being on the intersection of the north right-of-way line of County Road 305 and the west right-of-way line of County Road 307, from which a 1/2" iron rod found (bent) monumenting the southwest corner of the remnant portion of the called 15.428 acre tract of land conveyed to Alicia Martinez, recorded in Document No. 2016103459 of the Official Public Records of Williamson County, Texas, and an interior ell corner of the called 0.62 acre tract of land conveyed to County Judge John Doerfler, recorded in Document No. 9749962 of the Official Records of Williamson County, Texas, same being on the intersection of said north right-of-way line of County Road 305 and the east right-of-way line of said County Road 307, bears N 70°04'08" E for a distance of 61.37 feet;

THENCE, N 21°05'39" W with the east boundary line of said remnant portion of the 446.1 acre Solana Ranch Company tract and said west right-of-way line of County Road 307 common with said 0.92 acre County Judge John Doerfler tract for a distance of 300.07 feet to a calculated point (Surface Coordinates; N=10280854.52, E=3149016.86) on the northeast corner of said remnant portion of the 446.1 acre Solana Ranch Company tract and the southeast corner of said 5.523 acre Brown tract, for the southeast corner and **POINT OF BEGINNING** hereof;

Exhibit B pg 2

County:

Williamson

Parcel No.:

5-ROW

Tax ID: Highway:

County Road 307 at County Road 305

THENCE, **S** 68°40′44″ W with the north boundary line of said remnant portion of the 446.1 acre Solana Ranch Company tract and the south boundary line of said 5.253 acre Brown tract passing at a distance of 0.29 feet an iron rod found with cap marked "Quick Inc RPLS 6447", in all a total distance of **51.51 feet** to a 5/8" iron rod set with cap marked "Williamson County, for the southwest corner hereof, from which an iron rod found with cap marked "Quick Inc RPLS 6447" on the northwest corner of said remnant portion of the 446.1 acre Solana Ranch Company tract and the southwest corner of said 5.253 acre Brown tract, same being on a point in the east boundary line of the called 20.000 acre tract of land conveyed to Williamson County Sheriff's Posse Inc., recorded in Document No. 2019034748 bears S 68°40′44″ W for a distance of 248.69 feet;

THENCE, N 21°03'52" W through the interior of said 5.253 acre Brown tract for a distance of 762.35 feet to a 5/8" iron rod set with cap marked "Williamson County" on the north boundary line of said 5.253 acre Brown tract, same being on the south boundary line of the called 20.00 acre tract of land conveyed to Jarrell Independent School District, recorded in Document No. 2021107151 of the Official Public Records of Williamson County, Texas, for the northwest corner hereof, from which an iron rod found with cap marked "Quick Inc RPLS 6447" monumenting the northwest corner of said 5.253 acre Brown tract and the northeast corner of said 20.000 acre Williamson County Sheriff's Posse Inc., tract, same being on said south boundary line of the 20.00 acre Jarrell Independent School District tract, bears S 68°56'00" W for a distance of 248.96 feet;

THENCE, N 68°56'00" E with said north boundary line of the 5.253 acre Brown tract and said south boundary line of the 20.00 acre Jarrell Independent School District tract for a distance of 51.12 feet to an iron rod found with cap marked "Quick Inc RPLS 6447" monumenting the northeast corner of said 5.253 acre Brown tract and the southeast corner of said 20.00 acre Jarrell Independent School District tract, same being on said west right-of-way line of County Road 307 common with said 0.92 acre County Judge John Doerfler tract, for the northeast corner hereof, from which an iron rod found with cap marked "Quick Inc RPLS 6447" monumenting the northeast corner of said 20.00 acre Jarrell Independent School District tract and the most easterly southeast corner of a remnant portion of said called 446.1 acre Solana Ranch Company tract, bears N 21°05'39" W for a distance of 658.97 feet;

County:

Williamson

Parcel No.: Tax ID:

5-ROW

Highway:

County Road 307 at County Road 305

THENCE, S 21°05'39" E with the east boundary line of said 5.253 acre Brown tract and said west right-of-way line of County Road 307 common with said 0.92 acre County Judge John Doerfler tract for a distance of 762.12 feet to the POINT OF BEGINNING hereof and containing 0.898 acre of land more or less.

Bearing Basis: NAD-83, Texas Central Zone (4203) State Plane System. Coordinates and Distances shown hereon are surface based on a combined surface adjustment factor or 1.00014.

A drawing has been prepared to accompany this metes and bounds description.

<>DIAMOND SURVEYING, INC.

116 SKYLINE ROAD, GEORGETOWN, TX 78628 (512) 931-3100


T.B.P.E.L.S. FIRM NUMBER 10006900


November 16, 2021


SHANE SHAFER, R.P.L.S. NO. 5281

DATE

Z:\WCRB__2020 WA-5 CR 307 TOPO ROW 2021-63_STANDARD LAND SURVEYS ROW PARCELS\PARCEL 5 ROW BROWNICR 307 PARCEL 5-ROW STANDARD LAND SURVEY M&B.doc







DRAWING TO ACCOMPANY METES AND BOUNDS DESCRIPTION FOR A 0.898 ACRE (39,114 SQ. FT.) TRACT OF LAND SITUATED IN THE ELISHA DAVIS SURVEY, ABSTRACT NO. 172, WILLIAMSON COUNTY, TEXAS AND BEING A PORTION OF THE CALLED 5.253 ACRE TRACT OF LAND CONVEYED TO STEVE D. BROWN, RECORDED IN DOCUMENT NO. 2021119336 OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS

Γ		LINE TABLE	
Γ	LINE	BEARING	DISTANCE
Γ	L1	S68'40'44"W	51.51
T	L2	N68'56'00"E	51.12'
Γ	L3	N70'04'08"E	61.37
	L4	S2118'36"E	57.96'

RECORD DEED INFORMATION

A ALICIA MARTINEZ
REMNANT PORTION OF
CALLED 15,428 AC.
DOC. NO. 2016103459
SEE SHEETS 1 AND 2

B DUDLEY K. BUKOWSKY AND TAMI BUKOWSKY TRACT TWO — CALLED 10.00 AC. DOC. NO. 2008016420 SEE SHEET 2

NOTES

1) BEARING BASIS: NAD-83, TEXAS CENTRAL ZUNE (4203) STATE PLANE SYSTEM. CUURDINATES AND DISTANCES SHUWN HEREUN ARE SURFACE BASED UN A CUMBINED SURFACE ADJUSTMENT FACTUR OF 1.00014.

2) ALL DOCUMENTS LISTED HEREON ARE RECORDED IN THE OFFICE OF THE COUNTY CLERK OF WILLIAMSON COUNTY, TEXAS.

3) PARCEL 5-ROW SHOWN HEREON LIE'S WITHIN ZONE 'X' (NO SCREEN), AREAS OF MINIMAL FLOOD HAZARD ACCORDING TO THE FLOOD INSURANCE RATE MAP NO. 48491C0150F, WITH AN EFFECTIVE DATE OF DECEMBER 20, 2019.

5) THIS SURVEY WAS MADE WITHOUT THE BENEFIT OF A TITLE COMMITMENT OR POLICY. THERE MAY BE EASEMENTS AND/OR RESTRICTIONS NOT SHOWN HEREON WHICH MAY AFFECT THE SUBJECT TRACT.

LEGEND

IRON ROD FOUND

 5/8" IRON ROD SET WITH ALUMINUM CAP MARKED "WILLIAMSON COUNTY"

ØPP POWER POLE

MTPED TELEPHONE PEDESTAL

UNDERGROUND TELEPHONE MARKER

ా SIGN

6" PVC RISER

MAIL BOX

--- OU ---- OU --- OVERHEAD UTILITY LINE

---- X ----- X ----- WIRE FENCE

--- EDGE OF PAVEMENT

- GUARD RAIL

HDWL HEADWALL

GR GUARD RAIL

ASPH ASPHALT

CDS CONCRETE DRAINAGE STRUCTURE

CMP CORRUGATED METAL PIPE

B.L. BUILDING SETBACK LINE

"QUICK" QUICK INC RPLS 6447

P.O.C. POINT OF COMMENCEMENT

P.O.B. POINT OF BEGINNING

W.C.A.D. WILLIAMSON CENTRAL APPRAISAL DISTRICT

To: Williamson County, Texas, exclusively.

I, Shane Shafer, Registered Professional Land Surveyor in the State of Texas, hereby certify that this drawing represents a survey made on the ground under my direct supervision completed on November 12, 2021. At the time of this survey there were no encroachments, conflicts or protrusions apparent on the ground, EXCEPT AS SHOWN. This survey substantially complies with the standards for a CATEGORY 1B, CONDITION III STANDARD LAND SURVEY per the current Manual of Practice for Land Surveying in the State of Texas, Issued by the Texas Society of Professional Surveyors. USE OF THIS SURVEY BY OTHER PARTIES SHALL BE AT THEIR DWN RISK AND UNDERSIGNED SURVEYOR IS NOT RESPONSIBLE FOR ANY LOSS RESULTING THEREFROM.



PARCEL 5-ROW SHEET 4 OF 4

SHANE SHAFER, R.P.L.S. NO. V5281 DATE

DIAMOND SURVEYING, INC.

116 SKYLINE ROAD, GEORGETOWN, TEXAS 78628
(512) 931-3100
T.B.P.E.L.S. FIRM NO. 10006900

ELECTRONICALLY RECORDED OFFICIAL PUBLIC RECORDS 2023075161

Pages: 12 Fee: \$66.00 09/07/2023 02:38 PM JDISHER

Donay E

Nancy E. Rister, County Clerk Williamson County, Texas

ASSIGNMENT OF LIMITED PARTNERSHIP INTEREST ("Assignment") DC BROWN, L.P.

Steve D. Brown ("Assignor"), for and in consideration of Ten Dollars and No Cents (\$10.00) cash and other valuable consideration paid to Assignor by Whitney Hicks ("Assignee"), the receipt and sufficiency of which are acknowledged and confessed, hereby TRANSFERS and ASSIGNS unto Assignee 49.5% limited partnership interest ("Assigned Interest") of DC BROWN, L.P., a Texas limited partnership (the "Partnership"), standing in Assignor's name on the books of said Partnership, and hereby irrevocably constitutes and appoints the appropriate authority of the Partnership to transfer the Assigned Interest on the books of the Partnership with full power of substitution in the premises.

Further, Assignor and Assignee acknowledge that BCSW has not established or determined the correctness of the value of the Assigned Interest, and Assignor and Assignee acknowledge that they have been advised by BCSW that they satisfy themselves by individual investigation and by consultation with consultants, appraisers, and other advisers as to the value of the Assigned Interest.

Further, Assignor and Assignee acknowledge that BCSW has not ordered or examined a UCC search upon the Assigned Interest, and accordingly BCSW makes no representation or warranty, express or implied, regarding the existence of UCC liens.

Executed to be effective March 4, 2020.

ASSIGNOR:

STEVE D. BROWN

ASSIGNEE:

WHITNEY HICKS

ASSIGNMENT OF LIMITED PARTNERSHIP INTEREST ("Assignment") DC BROWN, L.P.

Steve D. Brown ("Assignor"), for and in consideration of Ten Dollars and No Cents (\$10.00) cash and other valuable consideration paid to Assignor by Matt Hicks ("Assignee"), the receipt and sufficiency of which are acknowledged and confessed, hereby TRANSFERS and ASSIGNS unto Assignee 49.5% limited partnership interest ("Assigned Interest") of DC BROWN, L.P., a Texas limited partnership (the "Partnership"), standing in Assignor's name on the books of said Partnership, and hereby irrevocably constitutes and appoints the appropriate authority of the Partnership to transfer the Assigned Interest on the books of the Partnership with full power of substitution in the premises.

Further, Assignor and Assignee acknowledge that BCSW has not established or determined the correctness of the value of the Assigned Interest, and Assignor and Assignee acknowledge that they have been advised by BCSW that they satisfy themselves by individual investigation and by consultation with consultants, appraisers, and other advisers as to the value of the Assigned Interest.

Further, Assignor and Assignee acknowledge that BCSW has not ordered or examined a UCC search upon the Assigned Interest, and accordingly BCSW makes no representation or warranty, express or implied, regarding the existence of UCC liens.

Executed to be effective March 4, 2020.

ASSIGNOR:

_

MATT HICKS

ASSIGNEE

STEVE D. BROWN



MAP LEGEND

â

00

Δ

Water Features

Transportation

Background

Spoil Area

Stony Spot

Wet Spot

Other

Rails

US Routes

Major Roads

Local Roads

Very Stony Spot

Special Line Features

Streams and Canals

Interstate Highways


Aerial Photography

Area of Interest (AOI)

Area of Interest (AOI)

Soils

Soil Map Unit Polygons



Soil Map Unit Points

Special Point Features

Blowout

Borrow Pit

Clay Spot

Closed Depression

Gravel Pit

... Gravelly Spot

Landfill

Lava Flow

Marsh or swamp

Mine or Quarry

Miscellaneous Water

Perennial Water

✓ Rock Outcrop✓ Saline Spot

Sandy Spot

Severely Eroded Spot

Sinkhole

Slide or Slip

Sodic Spot

MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:20.000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service Web Soil Survey URL:

Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Williamson County, Texas Survey Area Data: Version 24, Sep 5, 2023

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Data not available.

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

CIVIL CONSTRUCTION PLANS PAVING, GRADING & UTILITIES

FOR

KID ZONE ON CR307

CITY OF JARRELL, WILLIAMSON COUNTY, TEXAS


COUNTY, TEXAS, SAID 4.356 ACRE TRACT, BEING THE REMAINING PORTION OF THAT CERTAIN 5.253 ACRE TRACT OF LAND RECORDED IN DOCUMENT NO. 2021119336, OFFICIAL PUBLIC RECORDS, WILLIAMSON

LOT ACREAGE: 4.36 ACRES

CURRENT ZONING: SF1

UTILITY PROVIDERS

WATER: JARRELL SCHWERTNER DISTRICT WASTEWATER: CITY OF JARRELL ELECTRIC: BARTLETT ELECTRICAL COOPERATIVE



FEBRUARY 2024

THIS SITE DEVELOPMENT PLAN HAS BEEN REVIEWED AND APPROVED BY THE CITY OF JARRELL. ALL CONSTRUCTION ON THE SUBJECT SITE MUST BE CONSTRUCTED CONSISTENT WITH THESE PLANS.

JORDAN CANTU, DIRECTOR, PLANNING AND DEVELOPMENT THE PLANS AND SPECIFICATIONS CONTAINED HEREIN HAVE BEEN REVIEWED AND ARE FOUND TO BE IN COMPLIANCE WITH THE STORMWATER MANAGEMENT REQUIREMENTS OF THE CITY OF JARRELL

CITY ENGINEER DATE

PH. (512) 418-1771

CONTACT: ALEX E. GRANADOS RICO, P.E.



OWNER/DEVELOPER

KID ZONE GYM PO BOX 292 SALADO, TEXAS 76571 TEL: (254) 718-7791 CONTACT: STEVE BROWN AND/OR WHITNEY HICKS

ENGINEER REGISTRATION NO. F-928 GEORGETOWN, TX 78626

Sheet List Table				
Sheet Number	Sheet Title			
1	COVER SHEET			
2	GENERAL NOTES			
3	KH GENERAL NOTES			
4	EXISTING CONDITIONS & DEMOLITION PLAN			
5	EROSION CONTROL PLAN			
6	EROSION CONTROL DETAILS			
7	OVERALL SITE PLAN			
8	PHASING PLAN			
9	DIMENSION CONTROL PLAN			
10	FIRE PROTECTION PLAN			
11	PAVING & STRIPING PLAN			
12	GRADING PLAN			
13	OVERALL WATER PLAN			
14	OVERALL WASTEWATER PLAN			
15	EXISTING DRAINAGE AREA MAP			
16	PROPOSED DRAINAGE AREA MAP			
17	OVERALL STORM PLAN			
18	POND PLAN			
19	POND CROSS SECTIONS			
20	PAVING DETAILS			
21	WATER DETAILS			
22	WASTEWATER DETAILS			
23	WASTEWATER DETAILS (GRINDER PUMP DETAIL)			
24	STORM DRAIN DETAILS			

ALARM DETAILS

BENCHMARKS

BM 7208 - MAG NAIL SET IN CONCRETE ELEV.=822.21 BM 7210 - MAG NAIL SET IN CONCRETE

0

SHEET NUMBER

- 1. A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY REGULATED ACTIVITIES. THIS NOTICE MUST INCLUDE: -THE NAME OF THE APPROVED PROJECT:
 - -THE ACTIVITY START DATE; AND -THE CONTACT INFORMATION OF THE PRIME CONTRACTOR.
- ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROJECT MUST BE PROVIDED WITH COMPLETE COPIES OF THE WATE POLLUTION ABATEMENT PLAN (WPAP) AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTORS ARE REQUIRED TO KEEP ON-SITE COPIES OF THE APPROVED PLAN AND APPROVAL LETTER.
- 3. IF ANY SENSITIVE FEATURE(S) (CAVES, SOLUTION CAVITY, SINK HOLE, ETC.) IS DISCOVERED DURING CONSTRUCTION, ALL REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MUST BE SUSPENDED IMMEDIATELY. THE APPROPRIATE TCEQ REGIONAL OFFICE MUST BE IMMEDIATELY NOTIFIED OF ANY SENSITIVE FEATURES ENCOUNTERED DURING CONSTRUCTION. CONSTRUCTION ACTIVITIES MAY NOT BE RESUMED UNTIL THE TCEQ HAS REVIEWED AND APPROVED THE APPROPRIATE PROTECTIVE MEASURES IN ORDER TO PROTECT ANY SENSITIVE FEATURE AND THE EDWARDS AQUIFER FROM POTENTIALLY ADVERSE
- 4. NO TEMPORARY OR PERMANENT HAZARDOUS SUBSTANCE STORAGE TANK SHALL BE INSTALLED WITHIN 150 FEET OF A WATER SUPPLY SOURCE,
- 5. PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE APPROVED PLANS AND MANUFACTURERS SPECIFICATIONS. IF INSPECTIONS INDICATE A CONTROL HAS BEEN USED INAPPROPRIATELY, OR INCORRECTLY, THE APPLICANT MUST REPLACE OR MODIFY THE CONTROL FOR SITE SITUATIONS. THESE CONTROLS MUST REMAIN IN PLACE UNTIL THE DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED.
- 6. ANY SEDIMENT THAT ESCAPES THE CONSTRUCTION SITE MUST BE COLLECTED AND PROPERLY DISPOSED OF BEFORE THE NEXT RAIN EVENT TO ENSURE IT IS NOT WASHED INTO SURFACE STREAMS, SENSITIVE FEATURES, ETC.
- 7. SEDIMENT MUST BE REMOVED FROM SEDIMENT TRAPS OR SEDIMENTATION BASINS NOT LATER THAN WHEN IT OCCUPIES 50% OF THE BASIN'S DESIGN CAPACITY.
- 8. LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER SHALL BE PREVENTED FROM BEING DISCHARGED OFFSITE.
- 9. ALL SPOILS (EXCAVATED MATERIAL) GENERATED FROM THE PROJECT SITE MUST BE STORED ON-SITE WITH PROPER E&S CONTROLS. FOR STORAGE OR DISPOSAL OF SPOILS AT ANOTHER SITE ON THE EDWARDS AQUIFER RECHARGE ZONE. THE OWNER OF THE SITE MUST RECEIVE APPROVAL OF A WATER POLLUTION ABATEMENT PLAN FOR THE PLACEMENT OF FILL MATERIAL OR MASS GRADING PRIOR TO THE PLACEMENT OF SPOILS AT THE OTHER SITE.
- 10. IF PORTIONS OF THE SITE WILL HAVE A TEMPORARY OR PERMANENT CEASE IN CONSTRUCTION ACTIVITY LASTING LONGER THAN 14 DAYS, SOIL STABILIZATION IN THOSE AREAS SHALL BE INITIATED AS SOON AS POSSIBLE PRIOR TO THE 14TH DAY OF INACTIVITY. IF ACTIVITY WILL RESUME PRIOR TO THE 21ST DAY, STABILIZATION MEASURES ARE NOT REQUIRED. IF DROUGHT CONDITIONS OR INCLEMENT WEATHER PREVENT ACTION BY THE 14TH DAY, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS POSSIBLE.
- 11. THE FOLLOWING RECORDS SHALL BE MAINTAINED AND MADE AVAILABLE TO THE TCEQ UPON REQUEST:
 - -THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR; -THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE; AND
 - -THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.
- 12. THE HOLDER OF ANY APPROVED EDWARD AQUIFER PROTECTION PLAN MUST NOTIFY THE APPROPRIATE REGIONAL OFFICE IN WRITING AND OBTAIN APPROVAL FROM THE EXECUTIVE DIRECTOR PRIOR TO INITIATING ANY OF THE FOLLOWING:
- A. ANY PHYSICAL OR OPERATIONAL MODIFICATION OF ANY WATER POLLUTION ABATEMENT STRUCTURE(S), INCLUDING BUT NOT LIMITED TO PONDS, DAMS, BERMS, SEWAGE TREATMENT PLANTS, AND DIVERSIONARY STRUCTURES;
- B. ANY CHANGE IN THE NATURE OR CHARACTER OF THE REGULATED ACTIVITY FROM THAT WHICH WAS ORIGINALLY APPROVED OR A CHANGE WHICH WOULD SIGNIFICANTLY IMPACT THE ABILITY OF THE PLAN TO PREVENT POLLUTION OF THE EDWARDS AQUIFER;
- C. ANY DEVELOPMENT OF LAND PREVIOUSLY IDENTIFIED AS UNDEVELOPED IN THE ORIGINAL WATER POLLUTION ABATEMENT PLAN.

TCEQ REGION 11 OFFICE 12100 PARK 35 CIRCLE, BUILDING A, RM 179 AUSTIN, TEXAS 78753-3795 PHONE: (512) 339-2929 FAX: (512) 339-3795

TCEQ - SEWAGE COLLECTION SYSTEM PLAN NOTES

- 1. THIS ORGANIZED SEWAGE COLLECTION SYSTEM (SCS) MUST BE CONSTRUCTED IN ACCORDANCE WITH 30 TEXAS ADMINISTRATIVE CODE (TAC) §213.5(C), THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY'S (TCEQ) EDWARDS AQUIFER RULES AND ANY LOCAL GOVERNMENT STANDARD SPECIFICATIONS.
- 2. ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROPOSED REGULATED PROJECT MUST BE PROVIDED WITH COPIES OF THE SCS PLAN AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTORS MUST BE REQUIRED TO KEEP ON-SITE COPIES OF THE PLAN AND THE APPROVAL LETTER.
- A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE PRESIDING TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY REGULATED ACTIVITIES. THIS NOTICE MUST INCLUDE:
 - -THE NAME OF THE APPROVED PROJECT;
 - -THE ACTIVITY START DATE; AND -THE CONTACT INFORMATION OF THE PRIME CONTRACTOR.
- 4. ANY MODIFICATION TO THE ACTIVITIES DESCRIBED IN THE REFERENCED SCS APPLICATION FOLLOWING THE DATE OF APPROVAL MAY REQUIRE THE SUBMITTAL OF AN SCS APPLICATION TO MODIFY THIS APPROVAL, INCLUDING THE PAYMENT OF APPROPRIATE FEES AND ALL INFORMATION NECESSARY FOR ITS REVIEW AND APPROVAL.
- 5. PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE MANUFACTURERS SPECIFICATIONS. THESE CONTROLS MUST REMAIN IN PLACE UNTIL THE DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED.
- 6. IF ANY SENSITIVE FEATURES ARE DISCOVERED DURING THE WASTEWATER LINE TRENCHING ACTIVITIES, ALL REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MUST BE SUSPENDED IMMEDIATELY. THE APPLICANT MUST IMMEDIATELY NOTIFY THE APPROPRIATE REGIONAL OFFICE OF THE TCEQ OF THE FEATURE DISCOVERED. A GEOLOGIST'S ASSESSMENT OF THE LOCATION AND EXTENT OF THE FEATURE DISCOVERED MUST BE REPORTED TO THAT REGIONAL OFFICE IN WRITING AND THE APPLICANT MUST SUBMIT A PLAN FOR ENSURING THE STRUCTURAL INTEGRITY OF THE SEWER LINE OR FOR MODIFYING THE PROPOSED COLLECTION SYSTEM ALIGNMENT AROUND THE FEATURE THE REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MAY NOT PROCEED UNTIL THE EXECUTIVE DIRECTOR HAS REVIEWED AND APPROVED THE METHODS PROPOSED TO PROTECT THE SENSITIVE FEATURE AND THE EDWARDS AQUIFER FROM ANY POTENTIALLY ADVERSE IMPACTS TO WATER QUALITY WHILE MAINTAINING THE STRUCTURAL INTEGRITY OF THE LINE.
- 7. SEWER LINES LOCATED WITHIN OR CROSSING THE 5-YEAR FLOODPLAIN OF A DRAINAGE WAY WILL BE PROTECTED FROM INUNDATION AND STREAM VELOCITIES WHICH COULD CAUSE EROSION AND SCOURING OF BACKFILL. THE TRENCH MUST BE CAPPED WITH CONCRETE TO PREVENT SCOURING OF BACKFILL, OR THE SEWER LINES MUST BE ENCASED IN CONCRETE. ALL CONCRETE SHALL HAVE A MINIMUM THICKNESS OF 6 INCHES.
- BLASTING PROCEDURES FOR PROTECTION OF EXISTING SEWER LINES AND OTHER UTILITIES WILL BE IN ACCORDANCE WITH THE NATIONAL FIRE PROTECTION ASSOCIATION CRITERIA. SAND IS NOT ALLOWED AS BEDDING OR BACKFILL IN TRENCHES THAT HAVE BEEN BLASTED. IF ANY EXISTING SEWER LINES ARE DAMAGED, THE LINES MUST BE REPAIRED AND RETESTED.
- 9. ALL MANHOLES CONSTRUCTED OR REHABILITATED ON THIS PROJECT MUST HAVE WATERTIGHT SIZE ON SIZE RESILIENT CONNECTORS ALLOWING FOR DIFFERENTIAL SETTLEMENT. IF MANHOLES ARE CONSTRUCTED WITHIN THE 100-YEAR FLOODPLAIN, THE COVER MUST HAVE A GASKET AND BE BOLTED TO THE RING. WHERE GASKETED MANHOLE COVERS ARE REQUIRED FOR MORE THAN THREE MANHOLES IN SEQUENCE OR FOR MORE THAN 1500 FEET, ALTERNATE MEANS OF VENTING WILL BE PROVIDED. BRICKS ARE NOT AN ACCEPTABLE CONSTRUCTION MATERIAL FOR ANY PORTION OF THE MANHOLE.
- THE DIAMETER OF THE MANHOLES MUST BE A MINIMUM OF FOUR FEET AND THE MANHOLE FOR ENTRY MUST HAVE A MINIMUM CLEAR OPENING DIAMETER OF 30 INCHES. THESE DIMENSIONS AND OTHER DETAILS SHOWING COMPLIANCE WITH THE COMMISSION'S RULES CONCERNING MANHOLES AND SEWER LINE/MANHOLE INVERTS DESCRIBED IN 30 TAC §217.55 ARE INCLUDED ON PLAN SHEET 109 OF 112.
- IT IS SUGGESTED THAT ENTRANCE INTO MANHOLES IN EXCESS OF FOUR FEET DEEP BE ACCOMPLISHED BY MEANS OF A PORTABLE LADDER. THE INCLUSION OF STEPS IN A MANHOLE IS PROHIBITED.
- 10. WHERE WATER LINES AND NEW SEWER LINE ARE INSTALLED WITH A SEPARATION DISTANCE CLOSER THAN NINE FEET (I.E., WATER LINES CROSSING WASTEWATER LINES, WATER LINES PARALLELING WASTEWATER LINES, OR WATER LINES NEXT TO MANHOLES) THE INSTALLATION MUST MEET THE REQUIREMENTS OF 30 TAC §217.53(D) (PIPE DESIGN) AND 30 TAC §290.44(E) (WATER DISTRIBUTION).
- 11. WHERE SEWERS LINES DEVIATE FROM STRAIGHT ALIGNMENT AND UNIFORM GRADE ALL CURVATURE OF SEWER PIPE MUST BE ACHIEVED BY THE FOLLOWING PROCEDURE WHICH IS RECOMMENDED BY THE PIPE MANUFACTURER: NONE
- IF PIPE FLEXURE IS PROPOSED, THE FOLLOWING METHOD OF PREVENTING DEFLECTION OF THE JOINT MUST BE USED: NO FLEXURE
- SPECIFIC CARE MUST BE TAKEN TO ENSURE THAT THE JOINT IS PLACED IN THE CENTER OF THE TRENCH AND PROPERLY BEDDED IN ACCORDANCE WITH 30 TAC §217.54.

- 12. NEW SEWAGE COLLECTION SYSTEM LINES MUST BE CONSTRUCTED WITH STUB OUTS FOR THE CONNECTION OF ANTICIPATED EXTENSIONS. THE LOCATION OF SUCH STUB OUTS MUST BE MARKED ON THE GROUND SUCH THAT THEIR LOCATION CAN BE EASILY DETERMINED AT THE TIME OF CONNECTION OF THE EXTENSIONS. SUCH STUB OUTS MUST BE MANUFACTURED WYES OR TEES THAT ARE COMPATIBLE IN SIZE AND MATERIAL WITH BOTH THE SEWER LINE AND THE EXTENSION. AT THE TIME OF ORIGINAL CONSTRUCTION, NEW STUB-OUTS MUST BE CONSTRUCTED SUFFICIENTLY TO EXTEND BEYOND THE END OF THE STREET PAVEMENT. ALL STUB-OUTS MUST BE SEALED WITH A MANUFACTURED CAP TO PREVENT LEAKAGE. EXTENSIONS THAT WERE NOT ANTICIPATED AT THE TIME OF ORIGINAL CONSTRUCTION OR THAT ARE TO BE CONNECTED TO AN EXISTING SEWER LINE NOT FURNISHED WITH STUB OUTS MUST BE CONNECTED USING A MANUFACTURED SADDLE AND IN ACCORDANCE WITH ACCEPTED PLUMBING TECHNIQUES.
- IF NO STUB-OUT IS PRESENT AN ALTERNATE METHOD OF JOINING LATERALS IS SHOWN IN THE DETAIL ON PLAN SHEET <u>N/A</u> OF <u>N/A</u>. (FOR POTENTIAL FUTURE LATERALS).
- THE PRIVATE SERVICE LATERAL STUB-OUTS MUST BE INSTALLED AS SHOWN ON THE PLAN AND PROFILE SHEETS ON PLAN SHEET N/A OF N/A AND MARKED AFTER BACKFILLING AS SHOWN IN THE DETAIL ON PLAN SHEET <u>N/A</u> OF <u>N/A</u>.
- 13. TRENCHING, BEDDING AND BACKFILL MUST CONFORM WITH 30 TAC §217.54. THE BEDDING AND BACKFILL FOR FLEXIBLE PIPE MUST COMPLY WITH THE STANDARDS OF ASTM D-2321, CLASSES IA, IB, II OR III, RIGID PIPE BEDDING MUST COMPLY WITH THE REQUIREMENTS OF ASTM C 12 (ANSI A 106.2) CLASSES A, B OR C.
- 14. SEWER LINES MUST BE TESTED FROM MANHOLE TO MANHOLE. WHEN A NEW SEWER LINE IS CONNECTED TO AN EXISTING STUB OR CLEAN-OUT, IT MUST BE TESTED FROM EXISTING MANHOLE TO NEW MANHOLE. IF A STUB OR CLEAN-OUT IS USED AT THE END OF THE PROPOSED SEWER LINE, NO PRIVATE SERVICE ATTACHMENTS MAY BE CONNECTED BETWEEN THE LAST MANHOLE AND THE CLEANOUT UNLESS IT CAN BE CERTIFIED AS CONFORMING WITH THE PROVISIONS OF 30 TAC §213.5(C)(3)(E).
- 15. ALL SEWER LINES MUST BE TESTED IN ACCORDANCE WITH 30 TAC §217.57. THE ENGINEER MUST RETAIN COPIES OF ALL TEST RESULTS WHICH MUST BE MADE AVAILABLE TO THE EXECUTIVE DIRECTOR UPON REQUEST. THE ENGINEER MUST CERTIFY IN WRITING THAT ALL WASTEWATER LINES HAVE PASSED ALL REQUIRED TESTING TO THE APPROPRIATE REGIONAL OFFICE WITHIN 30 DAYS OF TEST COMPLETION AND PRIOR TO
- USE OF THE NEW COLLECTION SYSTEM. TESTING METHOD WILL BE: (A) FOR A COLLECTION SYSTEM PIPE THAT WILL TRANSPORT WASTEWATER BY GRAVITY FLOW, THE DESIGN MUST SPECIFY AN INFILTRATION
- AND EXFILTRATION TEST OR A LOW-PRESSURE AIR TEST. A TEST MUST CONFORM TO THE FOLLOWING REQUIREMENTS: (1) LOW PRESSURE AIR TEST.
- (A) A LOW PRESSURE AIR TEST MUST FOLLOW THE PROCEDURES DESCRIBED IN AMERICAN SOCIETY FOR TESTING AND MATERIALS (ASTM) C-828, ASTM C-924, OR ASTM F-1417 OR OTHER PROCEDURE APPROVED BY THE EXECUTIVE DIRECTOR, EXCEPT AS TO TESTING TIMES AS REQUIRED IN TABLE C.3 IN SUBPARAGRAPH (C) OF THIS PARAGRAPH OR EQUATION C.3 IN SUBPARAGRAPH (B)(II) OF THIS PARAGRAPH.
- (B) FOR SECTIONS OF COLLECTION SYSTEM PIPE LESS THAN 36 INCH AVERAGE INSIDE DIAMETER, THE FOLLOWING PROCEDURE MUST APPLY, UNLESS A PIPE IS TO BE TESTED AS REQUIRED BY PARAGRAPH (2) OF THIS SUBSECTION. (i) A PIPE MUST BE PRESSURIZED TO 3.5 POUNDS PER SQUARE INCH (PSI) GREATER THAN THE PRESSURE EXERTED BY GROUNDWATER ABOVE
- (ii) ONCE THE PRESSURE IS STABILIZED, THE MINIMUM TIME ALLOWABLE FOR THE PRESSURE TO DROP FROM 3.5 PSI GAUGE TO 2.5 PSI GAUGE IS

- T = TIME FOR PRESSURE TO DROP 1.0 POUND PER SQUARE INCH GAUGE IN SECONDS
 - K = 0.000419 X D X L, BUT NOT LESS THAN 1.0 D = AVERAGE INSIDE PIPE DIAMETER IN INCHES
 - L = LENGTH OF LINE OF SAME SIZE BEING TESTED, IN FEET

COMPUTED FROM THE FOLLOWING EQUATION:

- L = LENGTH OF LINE OF SAME SIZE BEING TESTED, IN FEET
- Q = RATE OF LOSS, 0.0015 CUBIC FEET PER MINUTE PER SQUARE FOOT INTERNAL SURFACE
- (C) SINCE A K VALUE OF LESS THAN 1.0 MAY NOT BE USED, THE MINIMUM TESTING TIME FOR EACH PIPE DIAMETER IS SHOWN IN THE FOLLOWING

E C.3:					
	PIPE DIAMETER (IN)	MINIMUM TIME (SEC)	MAXIMUM LENGTH FOR MINIMUM TIME (FT)	TIME FOR LONGER LENGTH (SEC/FT)	
	6	340	398	0.8550	
	8	454	298	1.5200	
	10	567	239	2.3740	
	12	680	199	3.4190	
	15	850	159	5.3420	
	18	1020	133	7.6930	
	21	1190	114	10.4710	
	24	1360	100	13.6760	
	27	1530	88	17.3090	
	30	1700	80	21.3690	
Ī	33	1870	72	25.8560	İ

- (D) AN OWNE (E) IF ANY PRESSURE LOSS OR LEAKAGE HAS OCCURRED DURING THE FIRST 25% OF TESTING PERIOD, THEN THE TEST MUST CONTINUE FOR
- THE ENTIRE TEST DURATION AS OUTLINED ABOVE OR UNTIL FAILURE.
- WASTEWATER COLLECTION SYSTEM PIPES WITH A 27 INCH OR LARGER AVERAGE INSIDE DIAMETER MAY BE AIR TESTED AT EACH JOINT INSTEAD OF FOLLOWING THE PROCEDURE OUTLINED IN THIS SECTION.
- (G) A TESTING PROCEDURE FOR PIPE WITH AN INSIDE DIAMETER GREATER THAN 33 INCHES MUST BE APPROVED BY THE EXECUTIVE DIRECTOR. (2) INFILTRATION/EXFILTRATION TEST.
- (A) THE TOTAL EXFILTRATION, AS DETERMINED BY A HYDROSTATIC HEAD TEST, MUST NOT EXCEED 50 GALLONS PER INCH OF DIAMETER PER MILE OF PIPE PER 24 HOURS AT A MINIMUM TEST HEAD OF 2.0 FEET ABOVE THE CROWN OF A PIPE AT AN UPSTREAM MANHOLE.
- (B) AN OWNER SHALL USE AN INFILTRATION TEST IN LIEU OF AN EXFILTRATION TEST WHEN PIPES ARE INSTALLED BELOW THE GROUNDWATER
- (C) THE TOTAL EXFILTRATION, AS DETERMINED BY A HYDROSTATIC HEAD TEST, MUST NOT EXCEED 50 GALLONS PER INCH DIAMETER PER MILE OF PIPE PER 24 HOURS AT A MINIMUM TEST HEAD OF TWO FEET ABOVE THE CROWN OF A PIPE AT AN UPSTREAM MANHOLE, OR AT LEAST TWO FEET ABOVE EXISTING GROUNDWATER LEVEL. WHICHEVER IS GREATER.
- (D) FOR CONSTRUCTION WITHIN A 25-YEAR FLOOD PLAIN. THE INFILTRATION OR EXFILTRATION MUST NOT EXCEED 10 GALLONS PER INCH DIAMETER PER MILE OF PIPE PER 24 HOURS AT THE SAME MINIMUM TEST HEAD AS IN SUBPARAGRAPH (C) OF THIS PARAGRAPH.
- (E) IF THE QUANTITY OF INFILTRATION OR EXFILTRATION EXCEEDS THE MAXIMUM QUANTITY SPECIFIED, AN OWNER SHALL UNDERTAKE REMEDIAL ACTION IN ORDER TO REDUCE THE INFILTRATION OR EXFILTRATION TO AN AMOUNT WITHIN THE LIMITS SPECIFIED. AN OWNER SHALL RETEST A PIPE FOLLOWING A REMEDIATION ACTION.
- (B) IF A GRAVITY COLLECTION PIPE IS COMPOSED OF FLEXIBLE PIPE, DEFLECTION TESTING IS ALSO REQUIRED. THE FOLLOWING PROCEDURES MUST BE FOLLOWED
- (1) FOR A COLLECTION PIPE WITH INSIDE DIAMETER LESS THAN 27 INCHES, DEFLECTION MEASUREMENT REQUIRES A RIGID MANDREL.
- (I) A RIGID MANDREL MUST HAVE AN OUTSIDE DIAMETER (OD) NOT LESS THAN 95% OF THE BASE INSIDE DIAMETER (ID) OR AVERAGE ID OF A PIPE, AS SPECIFIED IN THE APPROPRIATE STANDARD BY THE ASTMS, AMERICAN WATER WORKS ASSOCIATION, UNI-BELL, OR AMERICAN NATIONAL STANDARDS INSTITUTE, OR ANY RELATED APPENDIX.
- (II) IF A MANDREL SIZING DIAMETER IS NOT SPECIFIED IN THE APPROPRIATE STANDARD, THE MANDREL MUST HAVE AN OD EQUAL TO 95% OF THE ID OF A PIPE. IN THIS CASE, THE ID OF THE PIPE, FOR THE PURPOSE OF DETERMINING THE OD OF THE MANDREL, MUST EQUAL BE THE AVERAGE OUTSIDE DIAMETER MINUS TWO MINIMUM WALL THICKNESSES FOR OD CONTROLLED PIPE AND THE AVERAGE INSIDE DIAMETER FOR ID CONTROLLED PIPE.
- (III) ALL DIMENSIONS MUST MEET THE APPROPRIATE STANDARD.
- (B) MANDREL DESIGN.
- (I) A RIGID MANDREL MUST BE CONSTRUCTED OF A METAL OR A RIGID PLASTIC MATERIAL THAT CAN WITHSTAND 200 PSI WITHOUT BEING DEFORMED.
- (II) A MANDREL MUST HAVE NINE OR MORE ODD NUMBER OF RUNNERS OR LEGS.
- (III) A BARREL SECTION LENGTH MUST EQUAL AT LEAST 75% OF THE INSIDE DIAMETER OF A PIPE.
- (IV) EACH SIZE MANDREL MUST USE A SEPARATE PROVING RING. (C) METHOD OPTIONS.
- (I) AN ADJUSTABLE OR FLEXIBLE MANDREL IS PROHIBITED.
- (II) A TEST MAY NOT USE TELEVISION INSPECTION AS A SUBSTITUTE FOR A DEFLECTION TEST.
- (III) IF REQUESTED, THE EXECUTIVE DIRECTOR MAY APPROVE THE USE OF A DEFLECTOMETER OR A MANDREL WITH REMOVABLE LEGS OR RUNNERS ON A CASE-BY-CASE BASIS
- (2) FOR A GRAVITY COLLECTION SYSTEM PIPE WITH AN INSIDE DIAMETER 27 INCHES AND GREATER, OTHER TEST METHODS MAY BE USED TO DETERMINE VERTICAL DEFLECTION.
- (3) A DEFLECTION TEST METHOD MUST BE ACCURATE TO WITHIN PLUS OR MINUS 0.2% DEFLECTION.
- (4) AN OWNER SHALL NOT CONDUCT A DEFLECTION TEST UNTIL AT LEAST 30 DAYS AFTER THE FINAL BACKFILL.
- (5) GRAVITY COLLECTION SYSTEM PIPE DEFLECTION MUST NOT EXCEED FIVE PERCENT (5%). (6) IF A PIPE SECTION FAILS A DEFLECTION TEST, AN OWNER SHALL CORRECT THE PROBLEM AND CONDUCT A SECOND TEST AFTER THE FINAL
- BACKFILL HAS BEEN IN PLACE AT LEAST 30 DAYS.
- 16. ALL MANHOLES MUST BE TESTED TO MEET OR EXCEED THE REQUIREMENTS OF 30 TAC §217.58.
- (A) ALL MANHOLES MUST PASS A LEAKAGE TEST.
- (B) AN OWNER SHALL TEST EACH MANHOLE (AFTER ASSEMBLY AND BACKFILLING) FOR LEAKAGE, SEPARATE AND INDEPENDENT OF THE COLLECTION SYSTEM PIPES, BY HYDROSTATIC EXFILTRATION TESTING, VACUUM TESTING, OR OTHER METHOD APPROVED BY THE EXECUTIVE DIRECTOR. (1) HYDROSTATIC TESTING.
- FOOT OF MANHOLE DEPTH PER HOUR. (B) TO PERFORM A HYDROSTATIC EXFILTRATION TEST, AN OWNER SHALL SEAL ALL WASTEWATER PIPES COMING INTO A MANHOLE WITH AN INTERNAL PIPE PLUG, FILL THE MANHOLE WITH WATER, AND MAINTAIN THE TEST FOR AT LEAST ONE HOUR.

(A) THE MAXIMUM LEAKAGE FOR HYDROSTATIC TESTING OR ANY ALTERNATIVE TEST METHODS IS 0.025 GALLONS PER FOOT DIAMETER PER

- (C) A TEST FOR CONCRETE MANHOLES MAY USE A 24-HOUR WETTING PERIOD BEFORE TESTING TO ALLOW SATURATION OF THE CONCRETE.
- (2) VACUUM TESTING (A) TO PERFORM A VACUUM TEST, AN OWNER SHALL PLUG ALL LIFT HOLES AND EXTERIOR JOINTS WITH A NON-SHRINK GROUT AND PLUG ALL
- PIPES ENTERING A MANHOLE. (B) NO GROUT MUST BE PLACED IN HORIZONTAL JOINTS BEFORE TESTING.
- (C) STUB-OUTS, MANHOLE BOOTS, AND PIPE PLUGS MUST BE SECURED TO PREVENT MOVEMENT WHILE A VACUUM IS DRAWN. (D) AN OWNER SHALL USE A MINIMUM 60 INCH/LB TORQUE WRENCH TO TIGHTEN THE EXTERNAL CLAMPS THAT SECURE A TEST COVER TO THE
- (E) A TEST HEAD MUST BE PLACED AT THE INSIDE OF THE TOP OF A CONE SECTION, AND THE SEAL INFLATED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS.
- (F) THERE MUST BE A VACUUM OF 10 INCHES OF MERCURY INSIDE A MANHOLE TO PERFORM A VALID TEST.

(G) A TEST DOES NOT BEGIN UNTIL AFTER THE VACUUM PUMP IS OFF.

CITY OF JARRELL CONSTRUCTION PLAN NOTES

CONTRACTOR'S EXPENSE.

PAVING CONSTRUCTION.

THE APPROPRIATE AUTHORITIES.

PROJECT WILL BE PROVIDED BY THE CONTRACTOR.

AND COPIES SUBMITTED TO THE CITY OF JARRELL.

PRIOR TO ANY TESTING. TELEPHONE (512)746-4593 (INSPECTIONS).

WATER SERVICES, ETC., SHALL BE A MINIMUM OF 30" BELOW SUBGRADE.

ACCEPTED BY THE CITY OF JARRELL PERMITS/DEVELOPMENT DEPARTMENT.

AS NECESSARY DURING CONSTRUCTION TO MAINTAIN JOB AND PUBLIC SAFETY.

STREET AND DRAINAGE NOTES:

6. ALL R.C.P. SHALL BE MINIMUM CLASS III.

1. ALL CONSTRUCTION SHALL BE IN ACCORDANCE WITH THE CITY OF JARRELL STANDARD SPECIFICATIONS

2. ANY EXISTING UTILITIES, PAVEMENT, CURBS, SIDEWALKS, STRUCTURES, TREES, ETC., NOT PLANNED FOR

3. THE CONTRACTOR SHALL VERIFY ALL DEPTHS AND LOCATIONS OF EXISTING UTILITIES PRIOR TO ANY

DESTRUCTION OR REMOVAL THAT ARE DAMAGED OR REMOVED SHALL BE REPAIRED OR REPLACED AT

CONSTRUCTION. ANY DISCREPANCIES WITH THE CONSTRUCTION PLANS FOUND IN THE FIELD SHALL BE

4. MANHOLE FRAMES, COVERS, VALVES, CLEANOUTS, ETC. SHALL BE RAISED TO FINISHED GRADE PRIOR TO FINAL

5. THE CONTRACTOR SHALL GIVE THE CITY OF JARRELL 48 HOURS NOTICE BEFORE BEGINNING EACH PHASE OF

6. ALL AREAS DISTURBED OR EXPOSED DURING CONSTRUCTION SHALL BE REVEGETATED IN ACCORDANCE WITH THE PLANS AND SPECIFICATIONS. REVEGETATION OF ALL DISTURBED OR EXPOSED AREAS SHALL CONSIST OF

SODDING OR SEEDING, AT THE CONTRACTOR'S OPTION. HOWEVER, THE TYPE OF REVEGETATION MUST EQUAL

7. PRIOR TO ANY CONSTRUCTION, THE ENGINEER SHALL CONVENE A PRECONSTRUCTION CONFERENCE BETWEEN

8. THE CONTRACTOR AND THE ENGINEER SHALL KEEP ACCURATE RECORDS OF ALL CONSTRUCTION THAT

THE SATISFACTION OF THE PERMITS/DEVELOPMENT DEPARTMENT PRIOR TO FINAL ACCEPTANCE.

TEMPORARY EASEMENTS. CLEAN-UP SHALL BE TO THE SATISFACTION OF THE CITY ENGINEER.

DEVIATES FROM THE PLANS. THE ENGINEER SHALL FURNISH THE CITY OF JARRELL ACCURATE "AS-BUILT

9. WHEN CONSTRUCTION IS BEING CARRIED OUT WITHIN EASEMENTS, THE CONTRACTOR SHALL CONFINE HIS WORK TO WITHIN THE PERMANENT AND ANY TEMPORARY EASEMENTS. PRIOR TO FINAL ACCEPTANCE. THE

THE CITY OF JARRELL, HIMSELF, THE CONTRACTOR, OTHER UTILITY COMPANIES, ANY AFFECTED PARTIES AND

DRAWINGS FOLLOWING COMPLETION OF ALL CONSTRUCTION. THESE "AS-BUILT" DRAWINGS SHALL MEET WITH

CONTRACTOR SHALL BE RESPONSIBLE FOR REMOVING ALL TRASH AND DEBRIS WITHIN THE PERMANENT AND

10. PRIOR TO ANY CONSTRUCTION, THE CONTRACTOR SHALL APPLY FOR AND SECURE ALL PROPER PERMITS FROM

1. IN ACCORDANCE WITH THE LAWS OF THE STATE OF TEXAS AND THE U. S. OCCUPATIONAL SAFETY AND HEALTH

AND UNSTABLE SOIL SHALL BE SLOPED, SHORED, SHEETED, BRACED OR OTHERWISE SUPPORTED.

ADMINISTRATION REGULATIONS, ALL TRENCHES OVER 5 FEET IN DEPTH IN EITHER HARD AND COMPACT OR SOFT

FURTHERMORE, ALL TRENCHES LESS THAN 5 FEET IN DEPTH SHALL ALSO BE EFFECTIVELY PROTECTED WHEN

PERSONS ARE IN TRENCHES 4 FEET DEEP OR MORE, ADEQUATE MEANS OF EXIT, SUCH AS A LADDER OR STEPS,

ANTICIPATED TO BE LESS THAN 5 FEET IN DEPTH AND DURING CONSTRUCTION IT IS FOUND THAT TRENCHES ARE

HAZARDOUS GROUND MOVEMENT IS EXPECTED ALL CONSTRUCTION SHALL CEASE. THE TRENCHED AREA SHALL

APPROPRIATE TRENCH SAFETY SYSTEM DETAILS, AS DESIGNED BY A PROFESSIONAL ENGINEER, ARE RETAINED

SHALL BE PAID FOR BY THE CONTRACTOR. A CITY INSPECTOR SHALL BE PRESENT DURING ALL TESTS. TESTING

SHALL BE COORDINATED WITH THE CITY INSPECTOR AND HE SHALL BE GIVEN A MINIMUM OF 24 HOURS NOTICE

3" OF TOP OF CURB. MATERIAL USED SHALL BE PRIMARILY GRANULAR WITH NO ROCKS LARGER THAN 6" IN THE

GREATEST DIMENSION. THE REMAINING 3" SHALL BE CLEAN TOPSOIL FREE FROM ALL CLODS AND SUITABLE FOR

OTHERWISE INDICATED. HOWEVER, IN NO CASE SHALL THE WIDTH OF RIGHT-OF-WAY AT 1/4" PER FOOT SLOPE BE

2. BACKFILL BEHIND THE CURB SHALL BE COMPACTED TO OBTAIN A MINIMUM OF 95% MAXIMUM DENSITY TO WITHIN

3. DEPTH OF COVER FOR ALL CROSSINGS UNDER PAVEMENT INCLUDING GAS, ELECTRIC, TELEPHONE, CABLE TV,

LESS THAN 10 FEET UNLESS A SPECIFIC REQUEST FOR AN ALTERNATE GRADING SCHEME IS MADE TO AND

5. BARRICADES BUILT TO CITY OF JARRELL STANDARDS SHALL BE CONSTRUCTED ON ALL DEAD-END STREETS AND

4. STREET RIGHTS-OF-WAY SHALL BE GRADED AT A SLOPE OF 1/4" PER FOOT TOWARD THE CURB UNLESS

HAZARDOUS GROUND MOVEMENT MAY BE EXPECTED. TRENCH SAFETY SYSTEMS TO BE UTILIZED FOR THIS

2. IN ACCORDANCE WITH THE U. S. OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION REGULATIONS, WHEN

IN FACT 5 FEET OR MORE IN DEPTH OR TRENCHES LESS THAN 5 FEET IN DEPTH ARE IN AN AREA WHERE

BE BARRICADED AND THE ENGINEER NOTIFIED IMMEDIATELY. CONSTRUCTION SHALL NOT RESUME UNTIL

1. ALL TESTING SHALL BE DONE BY AN INDEPENDENT LABORATORY AT THE OWNER'S EXPENSE. ANY RETESTING

MUST BE PROVIDED AND LOCATED SO AS TO REQUIRE NO MORE THAN 25 FEET OF LATERAL TRAVEL.

3. IF TRENCH SAFETY SYSTEM DETAILS WERE NOT PROVIDED IN THE PLANS BECAUSE TRENCHES WERE

CONSTRUCTION. TELEPHONE (512)746-4593 (PERMITS/DEVELOPMENT DEPARTMENT).

OR EXCEED THE TYPE OF VEGETATION PRESENT BEFORE CONSTRUCTION.

ANY OTHER ENTITY THE CITY OR ENGINEER MAY REQUIRE.

BROUGHT IMMEDIATELY TO THE ATTENTION OF THE ENGINEER WHO SHALL BE RESPONSIBLE FOR REVISING THE

GENERAL NOTES:

- (H) A MANHOLE PASSES THE TEST IF AFTER 2.0 MINUTES AND WITH ALL VALVES CLOSED, THE VACUUM IS AT LEAST 9.0 INCHES OF MERCURY.
- 17. ALL PRIVATE SERVICE LATERALS MUST BE INSPECTED AND CERTIFIED IN ACCORDANCE WITH 30 TAC §213.5(C)(3)(I). AFTER INSTALLATION OF AND, PRIOR TO COVERING AND CONNECTING A PRIVATE SERVICE LATERAL TO AN EXISTING ORGANIZED SEWAGE COLLECTION SYSTEM, A TEXAS LICENSED PROFESSIONAL ENGINEER, TEXAS REGISTERED SANITARIAN, OR APPROPRIATE CITY INSPECTOR MUST VISUALLY INSPECT THE PRIVATE SERVICE LATERAL AND THE CONNECTION TO THE SEWAGE COLLECTION SYSTEM, AND CERTIFY THAT IT IS CONSTRUCTED IN CONFORMITY WITH THE APPLICABLE PROVISIONS OF THIS SECTION. THE OWNER OF THE COLLECTION SYSTEM MUST MAINTAIN SUCH CERTIFICATIONS FOR FIVE YEARS AND FORWARD COPIES TO THE APPROPRIATE REGIONAL OFFICE UPON REQUEST. CONNECTIONS MAY ONLY BE MADE TO AN APPROVED SEWAGE COLLECTION SYSTEM.

WATER AND WASTEWATER NOTES:

- 1. PIPE MATERIAL FOR WATER MAINS SHALL BE PVC (AWWA C-900, MIN. CLASS 200), OR DUCTILE IRON (AWWA C-100, MIN. CLASS 200). WATER SERVICES (2" OR LESS) SHALL BE POLYETHYLENE TUBING (BLACK, 200 PSI, DR 9).
- 2. PIPE MATERIAL FOR PRESSURE WASTEWATER MAINS SHALL BE PVC (AWWA C-900, MIN. CLASS 150), OR DUCTILE IRON (AWWA C-100, MIN. CLASS 200). PIPE MATERIAL FOR GRAVITY WASTEWATER MAINS SHALL BE PVC (ASTM D2241 OR D3034, MAX. DR-26), DUCTILE IRON (AWWA C-100, MIN. CLASS 200).
- 3. UNLESS OTHERWISE ACCEPTED BY THE CITY ENGINEER, DEPTH OF COVER FOR ALL LINES OUT OF THE PAVEMENT SHALL BE 42" MIN., AND DEPTH OF COVER FOR ALL LINES UNDER PAVEMENT SHALL BE A MIN. OF 30"
- 4. ALL FIRE HYDRANT LEADS SHALL BE DUCTILE IRON PIPE (AWWA C-100, MIN. CLASS 200).
- ALL IRON PIPE AND FITTINGS SHALL BE WRAPPED WITH MINIMUM 8-MIL POLYETHYLENE AND SEALED WITH DUCT TAPE OR EQUAL ACCEPTED BY THE CITY ENGINEER.
- 6. THE CONTRACTOR SHALL CONTACT THE CITY INSPECTOR AT (512)746-4593 TO COORDINATE UTILITY TIE-INS AND NOTIFY HIM AT LEAST 48 HOURS PRIOR TO CONNECTING TO EXISTING LINES.
- 7. ALL MANHOLES SHALL BE CONCRETE WITH CAST IRON RING AND COVER. ALL MANHOLES LOCATED OUTSIDE OF THE PAVEMENT SHALL HAVE BOLTED COVERS. TAPPING OF FIBERGLASS MANHOLES SHALL NOT BE ALLOWED.
- 8. THE CONTRACTOR MUST OBTAIN A BULK WATER PERMIT OR PURCHASE AND INSTALL A WATER METER FOR ALL WATER USED DURING CONSTRUCTION. A COPY OF THIS PERMIT MUST BE CARRIED AT ALL TIMES BY ALL WHO
- 9. LINE FLUSHING OR ANY ACTIVITY USING A LARGE QUANTITY OF WATER MUST BE SCHEDULED WITH THE CITY OF JARRELL INSPECTOR, TELEPHONE (512)746-4593.
- 10. THE CONTRACTOR, AT HIS EXPENSE, SHALL PERFORM STERILIZATION OF ALL POTABLE WATER LINES CONSTRUCTED AND SHALL PROVIDE ALL EQUIPMENT (INCLUDING TEST GAUGES), SUPPLIES (INCLUDING CONCENTRATED CHLORINE DISINFECTING MATERIAL), AND NECESSARY LABOR REQUIRED FOR THE STERILIZATION PROCEDURE. THE STERILIZATION PROCEDURE SHALL BE MONITORED BY CITY OF JARRELL PERSONNEL. WATER SAMPLES WILL BE COLLECTED BY THE CITY OF JARRELL TO VERIFY EACH TREATED LINE HAS ATTAINED AN INITIAL CHLORINE CONCENTRATION OF 50 PPM. WHERE MEANS OF FLUSHING IS NECESSARY, THE CONTRACTOR, AT HIS EXPENSE, SHALL PROVIDE FLUSHING DEVICES AND REMOVE SAID DEVICES PRIOR TO FINAL ACCEPTANCE BY THE CITY OF JARRELL.
- 11. SAMPLING TAPS SHALL BE BROUGHT UP TO 3 FEET ABOVE GRADE AND SHALL BE EASILY ACCESSIBLE FOR CITY PERSONNEL. AT THE CONTRACTOR'S REQUEST, AND IN HIS PRESENCE, SAMPLES FOR BACTERIOLOGICAL TESTING WILL BE COLLECTED BY THE CITY OF JARRELL NOT LESS THAN 24 HOURS AFTER THE TREATED LINE HAS BEEN FLUSHED OF THE CONCENTRATED CHLORINE SOLUTION AND CHARGED WITH WATER APPROVED BY THE CITY. THE CONTRACTOR SHALL SUPPLY A CHECK OR MONEY ORDER, PAYABLE TO THE CITY OF JARRELL, TO COVER THE FEE CHARGED FOR TESTING EACH WATER SAMPLE. CITY OF JARRELL FEE AMOUNTS MAY BE OBTAINED BY CALLING THE PERMITS/DEVELOPMENT DEPARTMENT AT (512)746-4593.
- 12. THE CONTRACTOR, AT HIS EXPENSE, SHALL PERFORM QUALITY TESTING FOR ALL WASTEWATER PIPE INSTALLED AND PRESSURE PIPE HYDROSTATIC TESTING OF ALL WATER LINES CONSTRUCTED AND SHALL PROVIDE ALL EQUIPMENT (INCLUDING PUMPS AND GAUGES), SUPPLIES AND LABOR NECESSARY TO PERFORM THE TESTS. QUALITY AND PRESSURE TESTING SHALL BE MONITORED BY CITY OF JARRELL PERSONNEL.
- 13. THE CONTRACTOR SHALL COORDINATE TESTING WITH THE CITY OF JARRELL INSPECTOR AND PROVIDE NO LESS THAN 24 HOURS NOTICE PRIOR TO PERFORMING STERILIZATION, QUALITY TESTING OR PRESSURE TESTING.
- 14. THE CONTRACTOR SHALL NOT OPEN OR CLOSE ANY VALVES UNLESS AUTHORIZED BY THE CITY OF JARRELL.
- 15. ALL VALVE BOXES AND COVERS SHALL BE CAST IRON. 16. ALL WATER SERVICE, WASTEWATER SERVICE AND VALVE LOCATIONS SHALL BE APPROPRIATELY MARKED AS

WATER SERVICE "W" ON TOP OF CURB WASTEWATER SERVICE "S" ON TOP OF CURB "V" ON FACE OF CURB

- TOOLS FOR MARKING THE CURB SHALL BE PROVIDED BY THE CONTRACTOR. OTHER APPROPRIATE MEANS OF MARKING SERVICE AND VALVE LOCATIONS SHALL BE PROVIDED IN AREAS WITHOUT CURBS. SUCH MEANS OF MARKING SHALL BE AS SPECIFIED BY THE ENGINEER AND ACCEPTED BY THE CITY OF JARRELL.
- 17. CONTACT THE CITY OF JARRELL PERMITS/DEVELOPMENT DEPARTMENT AT (512)746-4593 FOR ASSISTANCE IN OBTAINING EXISTING WATER AND WASTEWATER LOCATIONS.
- 18. THE CITY OF JARRELL FIRE DEPARTMENT SHALL BE NOTIFIED 48 HOURS PRIOR TO TESTING OF ANY BUILDING SPRINKLER PIPING IN ORDER THAT THE FIRE DEPARTMENT MAY MONITOR SUCH TESTING.
- 19. SAND, AS DESCRIBED IN SPECIFICATION ITEM 510 PIPE, SHALL NOT BE USED AS BEDDING FOR WATER AND WASTEWATER LINES. ACCEPTABLE BEDDING MATERIALS ARE PIPE BEDDING STONE, PEA GRAVEL AND IN LIEU OF SAND, A NATURALLY OCCURRING OR MANUFACTURED STONE MATERIAL CONFORMING TO ASTM C33 FOR STONE QUALITY AND MEETING THE FOLLOWING GRADATION SPECIFICATION: PERCENT RETAINED BY WEIGHT

40-85

- THE CONTRACTOR IS HEREBY NOTIFIED THAT CONNECTING TO, SHUTTING DOWN, OR TERMINATING EXISTING UTILITY LINES, MAY HAVE TO OCCUR AT OFF-PEAK HOURS. SUCH HOURS ARE USUALLY OUTSIDE NORMAL WORKING HOURS AND POSSIBLY BETWEEN 12 A.M. AND 6 A.M.
- ALL WASTEWATER CONSTRUCTION SHALL BE IN ACCORDANCE WITH THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY (TCEQ) REGULATIONS, 30 TAC CHAPTER 213 AND 317, AS APPLICABLE. WHENEVER TCEQ AND CITY OF JARRELL SPECIFICATIONS CONFLICT, THE MORE STRINGENT SHALL APPLY.

TRAFFIC MARKING NOTES:

- ANY METHODS, STREET MARKINGS AND SIGNAGE NECESSARY FOR WARNING MOTORISTS, WARNING PEDESTRIANS OR DIVERTING TRAFFIC DURING CONSTRUCTION SHALL CONFORM TO THE TEXAS MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES FOR STREETS AND HIGHWAYS, LATEST EDITION.
- ALL PAVEMENT MARKINGS, MARKERS, PAINT, TRAFFIC BUTTONS, TRAFFIC CONTROLS AND SIGNS SHALL BE INSTALLED IN ACCORDANCE WITH THE TEXAS DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS FOR CONSTRUCTION OF HIGHWAYS, STREETS AND BRIDGES AND, THE TEXAS MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES FOR STREETS AND HIGHWAYS, LATEST EDITIONS.

EROSION AND SEDIMENTATION CONTROL NOTES:


- 1. EROSION CONTROL MEASURES, SITE WORK AND RESTORATION WORK SHALL BE IN ACCORDANCE WITH THE CITY OF JARRELL EROSION AND SEDIMENTATION CONTROL ORDINANCE.
- ALL SLOPES SHALL BE SODDED OR SEEDED WITH APPROVED GRASS, GRASS MIXTURES OR GROUND COVER SUITABLE TO THE AREA AND SEASON IN WHICH THEY ARE APPLIED.
- SILT FENCES, ROCK BERMS, SEDIMENTATION BASINS AND SIMILARLY RECOGNIZED TECHNIQUES AND MATERIALS SHALL BE EMPLOYED DURING CONSTRUCTION TO PREVENT POINT SOURCE SEDIMENTATION LOADING OF DOWNSTREAM FACILITIES. SUCH INSTALLATION SHALL BE REGULARLY INSPECTED BY THE CITY OF JARRELL FOR EFFECTIVENESS. ADDITIONAL MEASURES MAY BE REQUIRED IF, IN THE OPINION OF THE CITY ENGINEER, THEY ARE WARRANTED
- 4. ALL TEMPORARY EROSION CONTROL MEASURES SHALL NOT BE REMOVED UNTIL FINAL INSPECTION AND APPROVAL OF THE PROJECT BY THE ENGINEER. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO MAINTAIN ALL TEMPORARY EROSION CONTROL STRUCTURES AND TO REMOVE EACH STRUCTURE AS APPROVED
- 5. ALL MUD, DIRT, ROCKS, DEBRIS, ETC., SPILLED, TRACKED OR OTHERWISE DEPOSITED ON EXISTING PAVED STREETS, DRIVES AND AREAS USED BY THE PUBLIC SHALL BE CLEANED UP IMMEDIATELY.

BENCHMARKS

BM 7208 - MAG NAIL SET IN CONCRETE

ELEV.=822.21

BM 7210 - MAG NAIL SET IN CONCRETE



/09/2024

SHEET NUMBER

SPECIFICATIONS OR DETAILS, THE MORE RESTRICTIVE SPECIFICATION AND DETAIL SHALL BE FOLLOWED. 2. THE CONTRACTOR SHALL COMPLY WITH CITY (OR TOWN) "GENERAL NOTES" FOR CONSTRUCTION, IF EXISTING AND REQUIRED BY THE CITY. FOR INSTANCES WHERE THEY CONFLICT WITH THÉSE KH GENERAL NOTES, THEN THE MORE RESTRICTIVE SHALL APPLY.

3. THE CONTRACTOR SHALL FURNISH ALL MATERIAL AND LABOR TO CONSTRUCT THE FACILITY AS SHOWN AND DESCRIBED IN THE CONSTRUCTION DOCUMENTS IN ACCORDANCE WITH THE APPROPRIATE AUTHORITIES' SPECIFICATIONS AND REQUIREMENTS. THE CONTRACTOR SHALL VISIT THE SITE PRIOR TO BIDDING TO DETERMINE EXISTING CONDITIONS

5. THE EXISTING CONDITIONS SHOWN ON THESE PLANS WERE PROVIDED BY THE TOPOGRAPHIC SURVEY PREPARED BY THE PROJECT SURVEYOR, AND ARE BASED ON THE BENCHMARKS SHOWN. THE CONTRACTOR SHALL REFERENCE THE SAME BENCHMARKS. 6. THE CONTRACTOR SHALL REVIEW AND VERIFY THE EXISTING TOPOGRAPHIC SURVEY SHOWN ON THE PLANS REPRESENTS EXISTING FIELD CONDITIONS PRIOR TO CONSTRUCTION, AND SHALL REPORT ANY DISCREPANCIES FOUND TO THE OWNER AND ENGINEER

7. IF THE CONTRACTOR DOES NOT ACCEPT THE EXISTING TOPOGRAPHIC SURVEY AS SHOWN ON THE PLANS, WITHOUT EXCEPTION, THEN THE CONTRACTOR SHALL SUPPLY AT THEIR OWN EXPENSE, A TOPOGRAPHIC SURVEY BY A REGISTERED PROFESSIONAL LAND SURVEYOR TO THE OWNER AND ENGINEER FOR REVIEW. 8. CONTRACTOR SHALL PROVIDE ALL CONSTRUCTION SURVEYING AND STAKING.

9. CONTRACTOR SHALL VERIFY HORIZONTAL AND VERTICAL CONTROL, INCLUDING BENCHMARKS PRIOR TO COMMENCING CONSTRUCTION OR STAKING OF IMPROVEMENTS. PROPERTY LINES AND CORNERS SHALL BE HELD AS THE HORIZONTAL CONTROL. 10 THE CONTRACTOR SHALL REVIEW AND VERIEY ALL DIMENSIONS, ELEVATIONS, AND FIELD CONDITIONS THAT MAY AFFECT CONSTRUCTION ANY DISCREPANCIES ON THE DRAWINGS SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE ARCHITECT

AND ENGINEER BEFORE COMMENCING WORK. NO FIELD CHANGES OR DEVIATIONS FROM DESIGN ARE TO BE MADE WITHOUT PRIOR APPROVAL OF THE ARCHITECT. ENGINEER. AND IF APPLICABLE THE CITY AND OWNER, NO CONSIDERATION WILL BE GIVEN TO CHANGE ORDERS FOR WHICH THE CITY, ENGINEER, AND OWNER WERE NOT CONTACTED PRIOR TO CONSTRUCTION OF THE AFFECTED ITEM. 11. CONTRACTOR SHALL THOROUGHLY CHECK COORDINATION OF CIVIL, LANDSCAPE, MEP, ARCHITECTURAL, AND OTHER PLANS PRIOR TO COMMENCING CONSTRUCTION. OWNER/ENGINEER SHALL BE NOTIFIED OF ANY DISCREPANCY PRIOR TO COMMENCING WITH CONSTRUCTION.

12.IT IS THE CONTRACTOR'S RESPONSIBILITY TO CONTACT THE VARIOUS UTILITY COMPANIES WHICH MAY HAVE BURIED OR AERIAL UTILITIES WITHIN OR NEAR THE CONSTRUCTION AREA BEFORE COMMENCING WORK TO HAVE THEM LOCATE THEIR EXISTING UTILITIES PRIOR TO CONSTRUCTION. THE CONTRACTOR SHALL PROVIDE AN ADEQUATE MINIMUM NOTICE TO ALL UTILITY COMPANIES PRIOR TO BEGINNING CONSTRUCTION. 13. CONTRACTOR SHALL CALL TEXAS 811 AN ADEQUATE AMOUNT OF TIME PRIOR TO COMMENCING CONSTRUCTION OR ANY EXCAVATION.

14. CONTRACTOR SHALL USE EXTREME CAUTION AS THE SITE CONTAINS VARIOUS KNOWN AND UNKNOWN PUBLIC AND PRIVATE UTILITIES. 15. THE LOCATIONS, ELEVATIONS, DEPTH, AND DIMENSIONS OF EXISTING UTILITIES SHOWN ON THE PLANS WERE OBTAINED FROM AVAILABLE LITILITY COMPANY MAPS AND PLANS, AND ARE CONSIDERED APPROXIMATE AND INCOMPLETE. IT SHALL BE THE CONTRACTORS' RESPONSIBILITY TO VERIFY THE PRESENCE, LOCATION, ELEVATION, DEPTH, AND DIMENSION OF EXISTING UTILITIES SUFFICIENTLY IN ADVANCE OF CONSTRUCTION SO THAT ADJUSTMENTS CAN BE MADE TO PROVIDE ADEQUATE CLEARANCES. THE ENGINEER SHALL BE NOTIFIED WHEN A PROPOSED IMPROVEMENT CONFLICTS WITH AN EXISTING UTILITY.

16. THE CONTRACTOR IS RESPONSIBLE FOR COORDINATING ANY ADJUSTMENTS AND RELOCATIONS OF EXISTING UTILITIES THAT CONFLICT WITH THE PROPOSED IMPROVEMENTS. INCLUDING BUT NOT LIMITED TO, ADJUSTING EXISTING MANHOLES TO MATCH PROPOSED GRADE, RELOCATING EXISTING POLES AND GUY WIRES THAT ARE LOCATED IN PROPOSED DRIVEWAYS. ADJUSTING THE HORIZONTAL OR VERTICAL ALIGNMENT OF EXISTING UNDERGROUND UTILITIES TO ACCOMMODATE PROPOSED GRADE OR CROSSING WITH A PROPOSED UTILITY, AND ANY OTHERS THAT MAY BE ENCOUNTERED THAT ARE UNKNOWN AT THIS TIME AND NOT SHOWN ON THESE PLANS 17. CONTRACTOR SHALL ARRANGE FOR OR PROVIDE, AT ITS EXPENSE, ALL GAS, TELECOMMUNICATIONS, CABLE, OVERHEAD AND

UNDERGROUND POWER LINE, AND UTILITY POLE ADJUSTMENTS NEEDED. 18. CONTRACTOR IS RESPONSIBLE FOR COORDINATING INSTALLATION OF FRANCHISE UTILITIES THAT ARE NECESSARY FOR ON-SITE AND OFF-SITE CONSTRUCTION. AND SERVICE TO THE PROPOSED DEVELOPMENT

19. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ALL DAMAGES DUE TO THE CONTRACTORS' FAILURE TO EXACTLY LOCATE AND PRESERVE ALL UTILITIES. THE OWNER OR ENGINEER WILL ASSUME NO LIABILITY FOR ANY DAMAGES SUSTAINED OR COST INCURRED BECAUSE OF THE OPERATIONS IN THE VICINITY OF EXISTING UTILITIES OR STRUCTURES. IF IT IS NECESSARY TO SHORE, BRACE, SWING OR RELOCATE A UTILITY, THE UTILITY COMPANY OR DEPARTMENT AFFECTED SHALL BE CONTACTED BY THE CONTRACTOR AND THEIR PERMISSION OBTAINED REGARDING THE METHOD TO USE FOR SUCH WORK.

20.BRACING OF UTILITY POLES MAY BE REQUIRED BY THE UTILITY COMPANIES WHEN TRENCHING OR EXCAVATING IN CLOSE PROXIMITY TO THE POLES. THE COST OF BRACING POLES WILL BE BORNE BY THE CONTRACTOR, WITH NO SEPARATE PAY ITEM FOR THIS WORK. THE COST IS INCIDENTAL TO THE PAY ITEM.

21.CONTRACTOR SHALL USE ALL NECESSARY SAFETY PRECAUTIONS TO AVOID CONTACT WITH OVERHEAD AND UNDERGROUND POWER LINES. CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE LOCAL, STATE, FEDERAL AND UTILITY OWNER REGULATIONS PERTAINING TO WORK SETBACKS FROM POWER LINES. 22.THE CONTRACTOR SHALL BE RESPONSIBLE TO OBTAIN ALL REQUIRED CONSTRUCTION PERMITS, APPROVALS, AND BONDS PRIOR TO

CONSTRUCTION 23.THE CONTRACTOR SHALL HAVE AVAILABLE AT THE JOB SITE AT ALL TIMES A COPY OF THE CONTRACT DOCUMENTS INCLUDING PLANS, GEOTECHNICAL REPORT AND ADDENDA, PROJECT AND CITY SPECIFICATIONS, AND SPECIAL CONDITIONS, COPIES OF ANY REQUIRED CONSTRUCTION PERMITS, EROSION CONTROL PLANS, SWPPP AND INSPECTION REPORTS. 24 ALL SHOP DRAWINGS AND OTHER DOCUMENTS THAT REQUIRE ENGINEER REVIEW SHALL BE SUBMITTED BY THE CONTRACTOR

SUFFICIENTLY IN ADVANCE OF CONSTRUCTION OF THAT ITEM, SO THAT NO LESS THAN 10 BUSINESS DAYS FOR REVIEW AND RESPONSE IS AVAILABLE. 25.ALL NECESSARY INSPECTIONS AND/OR CERTIFICATIONS REQUIRED BY CODES, JURISDICTIONAL AGENCIES, AND/OR UTILITY SERVICE COMPANIES SHALL BE PERFORMED PRIOR TO USE OF THE FACILITY AND THE FINAL CONNECTION OF SERVICES. 26.CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS

27.CONTRACTOR'S BID PRICE SHALL INCLUDE ALL INSPECTION FEES. 28.ALL SYMBOLS SHOWN ON THESE PLANS (E.G. FIRE HYDRANT, METERS, VALVES, INLETS, ETC....) ARE FOR PRESENTATION PURPOSES ONLY AND ARE NOT TO SCALE. CONTRACTOR SHALL COORDINATE FINAL SIZES AND LOCATIONS WITH APPROPRIATE CITY INSPECTOR. 29. THE SCOPE OF WORK FOR THE CIVIL IMPROVEMENTS SHOWN ON THESE PLANS TERMINATES 5-FEET FROM THE BUILDING. REFERENCE

THE BUILDING PLANS (E.G. ARCHITECTURAL, STRUCTURAL, MEP) FOR AREAS WITHIN 5-FEET OF THE BUILDING AND WITHIN THE BUILDING FOOTPRINT 30.REFER TO ARCHITECTURAL AND STRUCTURAL PLANS FOR ALL FINAL BUILDING DIMENSIONS. 31.THE PROPOSED BUILDING FOOTPRINT(S) SHOWN IN THESE PLANS WAS PROVIDED TO KIMLEY-HORN AND ASSOCIATES. INC. (KH) BY THE PROJECT ARCHITECT AT THE TIME THESE PLANS WERE PREPARED. IT MAY NOT BE THE FINAL CORRECT VERSION BECAUSE THE

BUILDING FOOTPRINT WITH THE ARCHITECT AND STRUCTURAL ENGINEER PRIOR TO LAYOUT. DIMENSIONS AND/OR COORDINATES SHOWN ON THESE PLANS WERE BASED ON THE ABOVE STATED ARCHITECTURAL FOOTPRINT, AND ARE THEREFORE A PRELIMINARY LOCATION OF THE BUILDING. THE CONTRACTOR IS SOLELY RESPONSIBLE TO VERIFY WHAT PART OF THE BUILDING THE ARCHITECT'S b. ASBESTOS BUILDING INSPECTION REPORT(S) PROVIDED BY THE OWNER. FOOTPRINT REPRESENTS (E.G. SLAB, OUTSIDE WALL, MASONRY LEDGE, ETC.....) AND TO CONFIRM ITS FINAL POSITION ON THE SITE BASED ON THE FINAL ARCHITECTURAL FOOTPRINT, CIVIL DIMENSION CONTROL PLAN, SURVEY BOUNDARY AND/OR PLAT. ANY

DIFFERENCES FOUND SHALL BE REPORTED TO KH IMMEDIATELY. 32.ALL CONSTRUCTION SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OR LATEST EDITION), INCLUDING

SUBSEQUENT ADDENDA 33.CONTRACTOR IS RESPONSIBLE FOR ALL MATERIALS TESTING AND CERTIFICATION. UNLESS SPECIFIED OTHERWISE BY OWNER. ALL MATERIALS TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR AND COMPLY WITH CITY STANDARD SPECIFICATIONS AND GEOTECHNICAL REPORT. TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING MATERIALS. OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR MATERIALS TESTING

34.ALL COPIES OF MATERIALS TEST RESULTS SHALL BE SENT TO THE OWNER, ENGINEER AND ARCHITECT DIRECTLY FROM THE TESTING 35.IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE MATERIALS, THAT THE WORK CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS

36.DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING, THE CONTRACTOR SHALL ADHERE TO GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE PROPOSED BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING, IF NONE IS CURRENTLY EXISTING.

37.ALL CONTRACTORS MUST CONFINE THEIR ACTIVITIES TO THE WORK AREA. NO ENCROACHMENTS OUTSIDE OF THE WORK AREA WILL BE ALLOWED. ANY DAMAGE RESULTING THEREFROM SHALL BE CONTRACTOR'S SOLE RESPONSIBILITY TO REPAIR. 38. THE CONTRACTOR SHALL PROTECT ALL EXISTING STRUCTURES, UTILITIES, MANHOLES, POLES, GUY WIRES, VALVE COVERS, VAULT LIDS, FIRE HYDRANTS, COMMUNICATION BOXES/PEDESTALS, AND OTHER FACILITIES TO REMAIN AND SHALL REPAIR ANY DAMAGES AT

NO COST TO THE OWNER. 39.THE CONTRACTOR SHALL IMMEDIATELY REPAIR OR REPLACE ANY PHYSICAL DAMAGE TO PRIVATE PROPERTY OR PUBLIC IMPROVEMENTS, INCLUDING BUT NOT LIMITED TO: FENCES, WALLS, SIGNS, PAVEMENT, CURBS, UTILITIES, SIDEWALKS, GRASS, TREES, LANDSCAPING, AND IRRIGATION SYSTEMS, ETC.... TO ORIGINAL CONDITION OR BETTER AT NO COST TO THE OWNER.

40.ALL AREAS IN EXISTING RIGHT-OF-WAY DISTURBED BY SITE CONSTRUCTION SHALL BE REPAIRED TO ORIGINAL CONDITION OR BETTER, INCLUDING AS NECESSARY GRADING, LANDSCAPING, CULVERTS, AND PAVEMENT. 41.THE CONTRACTOR SHALL SALVAGE ALL EXISTING POWER POLES, SIGNS, WATER VALVES, FIRE HYDRANTS, METERS, ETC... THAT ARE TO BE RELOCATED DURING CONSTRUCTION.

42.CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 43.THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN, PREPARED BY A PROFESSIONAL ENGINEER IN THE STATE OF TEXAS, TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING TRENCH

OPEN TRENCHES SHALL BE ALLOWED OVERNIGHT WITHOUT PRIOR WRITTEN APPROVAL OF THE CITY. 44.THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER. 45. SITE SAFETY IS SOLELY THE RESPONSIBILITY OF THE CONTRACTOR

EMPLOYEES, AGENTS OR REPRESENTATIVES IN THE PERFORMANCE OF THE WORK. THE ENGINEER'S SEAL HEREON DOES NOT EXTEND TO ANY SUCH SAFETY SYSTEM. THE CONTRACTOR SHALL BE RESPONSIBLE FOR IMPLEMENTATION OF ALL REQUIRED SAFETY PROCEDURES AND PROGRAMS. 47.SIGNS RELATED TO SITE OPERATION OR SAFETY ARE NOT INCLUDED IN THESE PLANS.

46.THESE PLANS DO NOT EXTEND TO OR INCLUDE DESIGNS OR SYSTEMS PERTAINING TO THE SAFETY OF THE CONTRACTOR OR ITS

48.CONTRACTOR OFFICE AND STAGING AREA SHALL BE AGREED ON BY THE OWNER AND CONTRACTOR PRIOR TO BEGINNING OF CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR ALL PERMITTING REQUIREMENTS FOR THE CONSTRUCTION OFFICE, TRAILER, STORAGE, AND STAGING OPERATIONS AND LOCATIONS. 49.LIGHT POLES, SIGNS, AND OTHER OBSTRUCTIONS SHALL NOT BE PLACED IN ACCESSIBLE ROUTES.

50.ALL SIGNS, PAVEMENT MARKINGS, AND OTHER TRAFFIC CONTROL DEVICES SHALL CONFORM TO THE "TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES". 51.TOP RIM ELEVATIONS OF ALL EXISTING AND PROPOSED MANHOLES SHALL BE COORDINATED WITH TOP OF PAVEMENT OR FINISHED

GRADE AND SHALL BE ADJUSTED TO BE FLUSH WITH THE ACTUAL FINISHED GRADE AT THE TIME OF PAVING. 52.CONTRACTOR SHALL ADJUST ALL EXISTING AND PROPOSED VALVES, FIRE HYDRANTS, AND OTHER UTILITY APPURTENANCES TO MATCH ACTUAL FINISHED GRADES AT THE TIME OF PAVING.

53.THE CONTRACTOR IS RESPONSIBLE FOR CONSTRUCTION SEQUENCING AND PHASING, AND SHALL CONTACT THE APPROPRIATE CITY OFFICIALS, INCLUDING BUILDING OFFICIAL, ENGINEERING INSPECTOR, AND FIRE MARSHALL TO LEARN OF ANY REQUIREMENTS. 54.CONTRACTOR IS RESPONSIBLE FOR PREPARATION, SUBMITTAL, AND APPROVAL BY THE CITY OF A TRAFFIC CONTROL PLAN PRIOR TO THE START OF CONSTRUCTION, AND THEN THE IMPLEMENTATION OF THE PLAN.

55.CONTRACTOR SHALL KEEP A NEAT AND ACCURATE RECORD OF CONSTRUCTION, INCLUDING ANY DEVIATIONS OR VARIANCES FROM 56.THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING AS-BUILT PLANS TO THE ENGINEER AND CITY IDENTIFYING ALL DEVIATIONS

AND VARIATIONS FROM THESE PLANS MADE DURING CONSTRUCTION.

. THE CONTRACTOR SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL EROSION CONTROL AND WATER QUALITY REQUIREMENTS, LAWS, AND ORDINANCES THAT APPLY TO THE CONSTRUCTION SITE LAND DISTURBANCE. 2. CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF THE "TCEQ GENERAL PERMIT TO DISCHARGE UNDER THE TEXAS

POLLUTANT DISCHARGE ELIMINATION SYSTEM TXR 150000". 3. EROSION CONTROL DEVICES SHOWN ON THE EROSION CONTROL PLAN FOR THE PROJECT SHALL BE INSTALLED PRIOR TO THE START OF LAND DISTURBANCE.

4. ALL EROSION CONTROL DEVICES ARE TO BE INSTALLED IN ACCORDANCE WITH THE APPROVED PLANS AND SPECIFICATIONS FOR THE 5. CONTRACTOR IS SOLELY RESPONSIBLE FOR INSTALLATION, IMPLEMENTATION, MAINTENANCE, AND EFFECTIVENESS OF ALL EROSION

CONTROL DEVICES, BEST MANAGEMENT PRACTICES (BMPS), AND FOR UPDATING THE EROSION CONTROL PLAN DURING CONSTRUCTION AS FIELD CONDITIONS CHANGE. 6. CONTRACTOR SHALL DOCUMENT THE DATES OF INSTALLATION, MAINTENANCE OR MODIFICATION, AND REMOVAL FOR EACH BMP EMPLOYED IN THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IF APPLICABLE.

7. AS STORM SEWER INLETS ARE INSTALLED ON-SITE, TEMPORARY EROSION CONTROL DEVICES SHALL BE INSTALLED AT EACH INLET PER

APPROVED DETAILS. 8. THE EROSION CONTROL DEVICES SHALL REMAIN IN PLACE UNTIL THE AREA IT PROTECTS HAS BEEN PERMANENTLY STABILIZED. 9. CONTRACTOR SHALL PROVIDE ADEQUATE EROSION CONTROL DEVICES NEEDED DUE TO PROJECT PHASING. 10. CONTRACTOR SHALL OBSERVE THE EFFECTIVENESS OF THE EROSION CONTROL DEVICES AND MAKE FIELD ADJUSTMENTS AND

MODIFICATIONS AS NEEDED TO PREVENT SEDIMENT FROM LEAVING THE SITE. IF THE EROSION CONTROL DEVICES DO NOT

EFFECTIVELY CONTROL EROSION AND PREVENT SEDIMENTATION FROM WASHING OFF THE SITE, THEN THE CONTRACTOR SHALL 11. OFF-SITE SOIL BORROW, SPOIL, AND STORAGE AREAS (IF APPLICABLE) ARE CONSIDERED AS PART OF THE PROJECT SITE AND MUST

ALSO COMPLY WITH THE EROSION CONTROL REQUIREMENTS FOR THIS PROJECT. THIS INCLUDES THE INSTALLATION OF BMP'S TO CONTROL EROSION AND SEDIMENTATION AND THE ESTABLISHMENT OF PERMANENT GROUND COVER ON DISTURBED AREAS PRIOR TO FINAL APPROVAL OF THE PROJECT. CONTRACTOR IS RESPONSIBLE FOR MODIFYING THE SWPPP AND EROSION CONTROL PLAN TO INCLUDE BMPS FOR ANY OFF-SITE THAT ARE NOT ANTICIPATED OR SHOWN ON THE EROSION CONTROL PLAN

12. ALL STAGING, STOCKPILES, SPOIL, AND STORAGE SHALL BE LOCATED SUCH THAT THEY WILL NOT ADVERSELY AFFECT STORM WATER QUALITY. PROTECTIVE MEASURES SHALL BE PROVIDED IF NEEDED TO ACCOMPLISH THIS REQUIREMENT, SUCH AS COVERING OR ENCIRCLING THE AREA WITH AN APPROPRIATE BARRIER. 13. CONTRACTORS SHALL INSPECT ALL EROSION CONTROL DEVICES, BMPS, DISTURBED AREAS, AND VEHICLE ENTRY AND EXIT AREAS

WEEKLY AND WITHIN 24 HOURS OF ALL RAINFALL EVENTS OF 0.5 INCHES OR GREATER, AND KEEP A RECORD OF THIS INSPECTION IN THE SWPPP BOOKLET IF APPLICABLE, TO VERIFY THAT THE DEVICES AND EROSION CONTROL PLAN ARE FUNCTIONING PROPERLY. 14. CONTRACTOR SHALL CONSTRUCT A STABILIZED CONSTRUCTION ENTRANCE AT ALL PRIMARY POINTS OF ACCESS IN ACCORDANCE WITH CITY SPECIFICATIONS. CONTRACTOR SHALL ENSURE THAT ALL CONSTRUCTION TRAFFIC USES THE STABILIZED ENTRANCE AT ALL TIMES FOR ALL INGRESS/EGRESS.

15. SITE ENTRY AND EXITS SHALL BE MAINTAINED IN A CONDITION THAT WILL PREVENT THE TRACKING AND FLOWING OF SEDIMENT AND DIRT ONTO OFF-SITE ROADWAYS. ALL SEDIMENT AND DIRT FROM THE SITE THAT IS DEPOSITED ONTO AN OFF-SITE ROADWAY SHALL BE REMOVED IMMEDIATELY.

RESULT OF THE CONSTRUCTION, AS REQUESTED BY OWNER AND CITY. AT A MINIMUM, THIS SHOULD OCCUR ONCE PER DAY FOR THE OFF-SITE ROADWAYS 17. WHEN WASHING OF VEHICLES IS REQUIRED TO REMOVE SEDIMENT PRIOR TO EXITING THE SITE, IT SHALL BE DONE IN AN AREA

16. THE CONTRACTOR IS RESPONSIBLE FOR REMOVING ALL SILT AND DEBRIS FROM THE AFFECTED OFF-SITE ROADWAYS THAT ARE A

STABILIZED WITH CRUSHED STONE THAT DRAINS INTO AN APPROVED SEDIMENT TRAP BMP 18 CONTRACTOR SHALL INSTALL A TEMPORARY SEDIMENT BASIN FOR ANY ON-SITE DRAINAGE AREAS THAT ARE GREATER THAN 10 ACRES, PER TCEQ AND CITY STANDARDS. IF NO ENGINEERING DESIGN HAS BEEN PROVIDED FOR A SEDIMENTATION BASIN ON THESE PLANS. THEN THE CONTRACTOR SHALL ARRANGE FOR AN APPROPRIATE DESIGN TO BE PROVIDED

19. ALL FINES IMPOSED FOR SEDIMENT OR DIRT DISCHARGED FROM THE SITE SHALL BE PAID BY THE RESPONSIBLE CONTRACTOR. 20. WHEN SEDIMENT OR DIRT HAS CLOGGED THE CONSTRUCTION ENTRANCE VOID SPACES BETWEEN STONES OR DIRT IS BEING TRACKED BUILDING FOUNDATIONS. UTILITIES. PROPERTY LINES AND OTHER CONSTRUCTABILITY NOTES. ONTO A ROADWAY, THE AGGREGATE PAD MUST BE WASHED DOWN OR REPLACED. RUNOFF FROM THE WASH-DOWN OPERATION SHALL 5. RETAINING WALL ENGINEER SHALL CONSULT THESE PLANS AND THE GEOTECHNICAL REPORT FOR POTENTIAL CONFLICTS. NOT BE ALLOWED TO DRAIN DIRECTLY OFF SITE WITHOUT FIRST FLOWING THROUGH ANOTHER BMP TO CONTROL SEDIMENTATION. PERIODIC RE-GRADING OR NEW STONE MAY BE REQUIRED TO MAINTAIN THE EFFECTIVENESS OF THE CONSTRUCTION ENTRANCE. 21. TEMPORARY SEEDING OR OTHER APPROVED STABILIZATION SHALL BE INITIATED WITHIN 14 DAYS OF THE LAST DISTURBANCE OF ANY AREA. UNLESS ADDITIONAL CONSTRUCTION IN THE AREA IS EXPECTED WITHIN 21 DAYS OF THE LAST DISTURBANCE. 22.CONTRACTOR SHALL FOLLOW GOOD HOUSEKEEPING PRACTICES DURING CONSTRUCTION, ALWAYS CLEANING UP DIRT, LOOSE MATERIAL, AND TRASH AS CONSTRUCTION PROGRESSES.

23.UPON COMPLETION OF FINE GRADING, ALL SURFACES OF DISTURBED AREAS SHALL BE PERMANENTLY STABILIZED. STABILIZATION IS ACHIEVED WHEN THE AREA IS EITHER COVERED BY PERMANENT IMPERVIOUS STRUCTURES. SUCH AS BUILDINGS, SIDEWALK, PAVEMENT OR A LINIFORM PERENNIAL VEGETATIVE COVER

24.AT THE CONCLUSION OF THE PROJECT, ALL INLETS, DRAIN PIPE, CHANNELS, DRAINAGEWAYS AND BORROW DITCHES AFFECTED BY THE CONSTRUCTION SHALL BE DREDGED, AND THE SEDIMENT GENERATED BY THE PROJECT SHALL BE REMOVED AND DISPOSED IN ACCORDANCE WITH APPLICABLE REGULATIONS

25.ANY SEQUENCE OF CONSTRUCTION SHOWN HEREON IS A GENERAL OVERVIEW AND IS INTENDED TO CONVEY THE GENERAL CONCEPTS OF THE EROSION CONTROL DESIGN AND SHOULD NOT BE RELIED UPON FOR CONSTRUCTION PURPOSES. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR DETAILED PHASING AND CONSTRUCTION SEQUENCING NECESSARY TO CONSTRUCT THE PROPOSED IMPROVEMENTS INCLUDED IN THESE PLANS. THE CONTRACTOR SHALL NOTIFY ENGINEER IN WRITING IMMEDIATELY, PRIOR TO AND/OR DURING CONSTRUCTION IF ANY ADDITIONAL INFORMATION ON THE CONSTRUCTION SEQUENCE IS NECESSARY. CONTRACTOR IS SOLELY RESPONSIBLE FOR COMPLYING WITH THE REQUIREMENTS OF THE AUTHORITY HAVING JURISDICTION AND ALL OTHER APPLICABLE LAWS

STORM WATER DISCHARGE AUTHORIZATION:

CONTRACTOR SHALL COMPLY WITH ALL TOEQ AND EPA STORM WATER POLLUTION PREVENTION REQUIREMENTS. CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF THE TCEQ GENERAL PERMIT TO DISCHARGE UNDER THE TEXAS POLLUTANT DISCHARGE ELIMINATION SYSTEM TXR 150000.

. THE CONTRACTOR SHALL ENSURE THAT ALL PRIMARY OPERATORS SUBMIT A NOI TO TCEQ AT LEAST SEVEN DAYS PRIOR TO COMMENCING CONSTRUCTION (IF APPLICABLE), OR IF UTILIZING ELECTRONIC SUBMITTAL, PRIOR TO COMMENCING CONSTRUCTION. ALL PRIMARY OPERATORS SHALL PROVIDE A COPY OF THE SIGNED NOI TO THE OPERATOR OF ANY MS4 (TYPICALLY THE CITY) RECEIVING DISCHARGE FROM THE SITE.

4. CONTRACTOR SHALL BE RESPONSIBLE FOR THE IMPLEMENTATION OF THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IF APPLICABLE, INCLUDING POSTING SITE NOTICE, INSPECTIONS, DOCUMENTATION, AND SUBMISSION OF ANY INFORMATION REQUIRED BY THE TCEQ AND EPA (E.G. NOI)

5. ALL CONTRACTORS AND SUBCONTRACTORS PROVIDING SERVICES RELATED TO THE SWPPP SHALL SIGN THE REQUIRED CONTRACTOR CERTIFICATION STATEMENT ACKNOWLEDGING THEIR RESPONSIBILITIES AS SPECIFIED IN THE SWPPP. 6. A COPY OF THE SWPPP, INCLUDING NOI, SITE NOTICE, CONTRACTOR CERTIFICATIONS, AND ANY REVISIONS, SHALL BE SUBMITTED TO THE CITY BY THE CONTRACTOR AND SHALL BE RETAINED ON-SITE DURING CONSTRUCTION.

7. A NOTICE OF TERMINATION (NOT) SHALL BE SUBMITTED TO TCEQ BY ANY PRIMARY OPERATOR WITHIN 30 DAYS AFTER ALL SOIL DISTURBING ACTIVITIES AT THE SITE HAVE BEEN COMPLETED AND A UNIFORM VEGETATIVE COVER HAS BEEN ESTABLISHED ON ALL UNPAVED AREAS AND AREAS NOT COVERED BY STRUCTURES, A TRANSFER OF OPERATIONAL CONTROL HAS OCCURRED, OR THE OPERATOR HAS OBTAINED ALTERNATIVE AUTHORIZATION UNDER A DIFFERENT PERMIT. A COPY OF THE NOT SHALL BE PROVIDED TO THE OPERATOR OF ANY MS4 RECEIVING DISCHARGE FROM THE SITE

KH IS NOT RESPONSIBLE FOR THE MEANS AND METHODS EMPLOYED BY THE CONTRACTOR TO IMPLEMENT THIS DEMOLITION PLAN. THIS PRELIMINARY DEMOLITION PLAN SIMPLY INDICATES THE KNOWN OBJECTS ON THE SUBJECT TRACT THAT ARE TO BE DEMOLISHED AND REMOVED FROM THE SITE

2. KH DOES NOT WARRANT OR REPRESENT THAT THE PLAN, WHICH WAS PREPARED BASED ON SURVEY AND UTILITY INFORMATION PROVIDED BY OTHERS. SHOWS ALL IMPROVEMENTS AND UTILITIES. THAT THE IMPROVEMENTS AND UTILITIES ARE SHOWN ACCURATELY, OR THAT THE UTILITIES SHOWN CAN BE REMOVED. THE CONTRACTOR IS RESPONSIBLE FOR PERFORMING ITS OWN SITE RECONNAISSANCE TO SCOPE ITS WORK AND TO CONFIRM WITH THE OWNERS OF IMPROVEMENTS AND UTILITIES THE ABILITY AND PROCESS FOR THE REMOVAL OF THEIR FACILITIES. B. THIS PLAN IS INTENDED TO GIVE A GENERAL GUIDE TO THE CONTRACTOR, NOTHING MORE. THE GOAL OF THE DEMOLITION IS TO LEAVE

THE SITE IN A STATE SUITABLE FOR THE CONSTRUCTION OF THE PROPOSED DEVELOPMENT. REMOVAL OR PRESERVATION OF IMPROVEMENTS, UTILITIES, ETC. TO ACCOMPLISH THIS GOAL ARE THE RESPONSIBILITY OF THE CONTRACTOR. BUILDING DESIGN WAS ONGOING. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR CONFIRMING THE FINAL CORRECT VERSION OF THE 4. CONTRACTOR IS STRONGLY CAUTIONED TO REVIEW THE FOLLOWING REPORTS DESCRIBING SITE CONDITIONS PRIOR TO BIDDING AND IMPLEMENTING THE DEMOLITION PLAN-

a. ENVIRONMENTAL SITE ASSESSMENT PROVIDED BY THE OWNER.

c. GEOTECHNICAL REPORT PROVIDED BY THE OWNER.

5. CONTRACTOR SHALL CONTACT THE OWNER TO VERIFY WHETHER ADDITIONAL REPORTS OR AMENDMENTS TO THE ABOVE CITED REPORTS HAVE BEEN PREPARED AND TO OBTAIN/REVIEW/AND COMPLY WITH THE RECOMMENDATION OF SUCH STUDIES PRIOR TO STARTING ANY WORK ON THE SITE.

6. CONTRACTOR SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL REGULATIONS REGARDING THE DEMOLITION OF OBJECTS ON THE SITE AND THE DISPOSAL OF THE DEMOLISHED MATERIALS OFF-SITE. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO REVIEW THE SITE, DETERMINE THE APPLICABLE REGULATIONS, RECEIVE THE REQUIRED PERMITS AND AUTHORIZATIONS, AND COMPLY. 7. KH DOES NOT REPRESENT THAT THE REPORTS AND SURVEYS REFERENCED ABOVE ARE ACCURATE, COMPLETE, OR COMPREHENSIVE

SHOWING ALL ITEMS THAT WILL NEED TO BE DEMOLISHED AND REMOVED. 8. SURFACE PAVEMENT INDICATED MAY OVERLAY OTHER HIDDEN STRUCTURES, SUCH AS ADDITIONAL LAYERS OF PAVEMENT, FOUNDATIONS OR WALLS, THAT ARE ALSO TO BE REMOVED.

1. THE CONTRACTOR AND GRADING SUBCONTRACTOR SHALL VERIFY THE SUITABILITY OF EXISTING AND PROPOSED SITE CONDITIONS INCLUDING GRADES AND DIMENSIONS BEFORE START OF CONSTRUCTION. THE CIVIL ENGINEER SHALL BE NOTIFIED IMMEDIATELY OF ANY DISCREPANCIES.

. CONTRACTOR SHALL OBTAIN ANY REQUIRED GRADING PERMITS FROM THE CITY. 3. UNLESS OTHERWISE NOTED, PROPOSED CONTOURS AND SPOT ELEVATIONS SHOWN IN PAVED AREA REFLECT TOP OF PAVEMENT SURFACE. IN LOCATIONS ALONG A CURB LINE, ADD 6-INCHES (OR THE HEIGHT OF THE CURB) TO THE PAVING GRADE FOR TOP OF CURB 10. WHERE COVER EXCEEDS 20-FEET OR IS LESS THAN 2-FEET, CLASS IV RCP SHALL BE USED.

4. PROPOSED SPOT ELEVATIONS AND CONTOURS OUTSIDE THE PAVEMENT ARE TO TOP OF FINISHED GRADE 5. PROPOSED CONTOURS ARE APPROXIMATE. PROPOSED SPOT ELEVATIONS AND DESIGNATED GRADIENT ARE TO BE USED IN CASE OF DISCREPANCY

6. ALL FINISHED GRADES SHALL TRANSITION UNIFORMLY BETWEEN THE FINISHED ELEVATIONS SHOWN. . CONTOURS AND SPOT GRADES SHOWN ARE ELEVATIONS OF TOP OF THE FINISHED SURFACE. WHEN PERFORMING THE GRADING OPERATIONS, THE CONTRACTOR SHALL PROVIDE AN APPROPRIATE ELEVATION HOLD-DOWN ALLOWANCE FOR THE THICKNESS OF PAVEMENT, SIDEWALK, TOPSOIL, MULCH, STONE, LANDSCAPING, RIP-RAP AND ALL OTHER SURFACE MATERIALS THAT WILL CONTRIBUTE TO THE TOP OF FINISHED GRADE. FOR EXAMPLE, THE LIMITS OF EARTHWORK IN PAVED AREAS IS THE BOTTOM OF THE

3. NO REPRESENTATIONS OF EARTHWORK QUANTITIES OR SITE BALANCE ARE MADE BY THESE PLANS. THE CONTRACTOR SHALL PROVIDE THEIR OWN EARTHWORK CALCULATION TO DETERMINE THEIR CONTRACT QUANTITIES AND COST. ANY SIGNIFICANT VARIANCE FROM A BALANCED SITE SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE CIVIL ENGINEER. SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA FOR ALL TRENCHES. NO 9. ALL GRADING AND EARTHWORK SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OR LATEST EDITION), INCLUDING

> 10. ALL EXCAVATION IS UNCLASSIFIED AND SHALL INCLUDE ALL MATERIALS ENCOUNTERED. UNUSABLE EXCAVATED MATERIAL AND ALL WASTE RESULTING FROM SITE CLEARING AND GRUBBING SHALL BE REMOVED FROM THE SITE AND APPROPRIATELY DISPOSED BY THE CONTRACTOR AT NO ADDITIONAL EXPENSE. 11. EROSION CONTROL DEVICES SHOWN ON THE EROSION CONTROL PLAN FOR THE PROJECT SHALL BE INSTALLED PRIOR TO THE START OF GRADING. REFERENCE EROSION CONTROL PLAN, DETAILS, GENERAL NOTES, AND SWPPP FOR ADDITIONAL INFORMATION AND

> 12.BEFORE ANY EARTHWORK IS PERFORMED, THE CONTRACTOR SHALL STAKE OUT AND MARK THE LIMITS OF THE PROJECT'S PROPERTY LINE AND SITE IMPROVEMENTS. THE CONTRACTOR SHALL PROVIDE ALL NECESSARY ENGINEERING AND SURVEYING FOR LINE AND GRADE CONTROL POINTS RELATED TO EARTHWORK. 13.CONTRACTOR TO DISPOSE OF ALL EXCESS EXCAVATION MATERIALS IN A MANNER THAT ADHERES TO LOCAL, STATE AND FEDERAL

> LAWS AND REGULATIONS. THE CONTRACTOR SHALL KEEP A RECORD OF WHERE EXCESS EXCAVATION WAS DISPOSED, ALONG WITH THF RECEIVING LANDOWNER'S APPROVAL TO DO SO. 14. CONTRACTOR IS RESPONSIBLE FOR REMOVAL AND REPLACEMENT OF TOPSOIL AT THE COMPLETION OF FINE GRADING. CONTRACTOR SHALL REFER TO LANDSCAPE ARCHITECTURE PLANS FOR SPECIFICATIONS AND REQUIREMENTS FOR TOPSOIL.

15. CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 16.NO EARTHWORK FILL SHALL BE PLACED IN ANY EXISTING DRAINAGE WAY, SWALE, CHANNEL, DITCH, CREEK, OR FLOODPLAIN FOR ANY REASON OR ANY LENGTH OF TIME, UNLESS THESE PLANS SPECIFICALLY INDICATE THIS IS REQUIRED.

17. TEMPORARY CULVERTS MAY BE REQUIRED IN SOME LOCATIONS TO CONVEY RUN-OFF. 18. REFER TO DIMENSION CONTROL PLAN, AND PLAT FOR HORIZONTAL DIMENSIONS. 19. THE CONTRACTOR SHALL CLEAR AND GRUB THE SITE AND PLACE, COMPACT, AND CONDITION FILL PER THE PROJECT GEOTECHNICAL ENGINEER'S SPECIFICATIONS. THE FILL MATERIAL TO BE USED SHALL BE APPROVED BY THE GEOTECHNICAL ENGINEER PRIOR TO

20.CONTRACTOR IS RESPONSIBLE FOR ALL SOILS TESTING AND CERTIFICATION, UNLESS SPECIFIED OTHERWISE BY OWNER. ALL SOILS TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR AND SHALL COMPLY WITH CITY STANDARD SPECIFICATIONS AND THE GEOTECHNICAL REPORT. SOILS TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING SOILS. THE OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR SOILS TESTING. 21.ALL COPIES OF SOILS TEST RESULTS SHALL BE SENT TO THE OWNER, ENGINEER AND ARCHITECT DIRECTLY FROM THE TESTING

22.IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE SOILS, THAT THE WORK CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS. 23.THE SCOPE OF WORK FOR CIVIL IMPROVEMENT SHOWN ON THESE PLANS TERMINATES 5-FEET FROM THE BUILDING. CONTRACTOR

SHALL REFER TO THE GEOTECHNICAL REPORT AND STRUCTURAL PLANS AND SPECIFICATIONS FILL, CONDITIONING, AND PREPARATION

24 DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING. THE CONTRACTOR SHALL ADHERE TO GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE PROPOSED BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING, IF NONE IS CURRENTLY EXISTING.

OF THE PROPOSED BUILDING(S) DURING GRADING OPERATIONS AND IN THE FINAL CONDITION. IF THE CONTRACTOR OBSERVES THAT THIS WILL NOT BE ACHIEVED, THE CONTRACTOR SHALL CONTACT THE ENGINEER TO REVIEW THE LOCATION. 26.THE CONTRACTOR SHALL TAKE ALL AVAILABLE PRECAUTIONS TO CONTROL DUST. CONTRACTOR SHALL CONTROL DUST BY SPRINKLING WATER, OR BY OTHER MEANS APPROVED BY THE CITY, AT NO ADDITIONAL COST TO THE OWNER.

27. CONTRACTOR SHALL COORDINATE WITH THE UTILITY COMPANIES FOR ANY REQUIRED UTILITY ADJUSTMENTS AND/OR RELOCATIONS NEEDED FOR GRADING OPERATIONS AND TO ACCOMMODATE PROPOSED GRADE, INCLUDING THE UNKNOWN UTILITIES NOT SHOWN ON THESE PLANS. CONTRACTOR SHALL REFER TO THE GENERAL NOTES "OVERALL" SECTION THESE PLANS FOR ADDITIONAL

INFORMATION. 28.EXISTING TREE LOCATIONS SHOWN ON THESE PLANS ARE APPROXIMATE. CONTRACTOR SHALL REPORT ANY DISCREPANCIES FOUND IN THE FIELD THAT AFFECT THE GRADING PLAN TO THE CIVIL ENGINEER. 29.CONTRACTOR SHALL FIELD VERIFY ALL PROTECTED TREE LOCATIONS, INDIVIDUAL PROTECTED TREE CRITICAL ROOT ZONES, AND

PRESERVATION PLAN BY THE LANDSCAPE ARCHITECT PRIOR TO COMMENCING THE WORK. 30. TREE PROTECTION MEASURES SHALL BE INSTALLED IN ACCORDANCE WITH THE CITY STANDARD TREE PROTECTION DETAILS AND THE APPROVED TREE PRESERVATION PLANS BY THE LANDSCAPE ARCHITECT. 31.CONTRACTOR SHALL REFER TO THE LANDSCAPING AND TREE PRESERVATIONS PLANS FOR ALL INFORMATION AND DETAILS REGARDING EXISTING TREES TO BE REMOVED AND PRESERVED.

PROPOSED SITE GRADING, AND NOTIFY THE CIVIL ENGINEER AND LANDSCAPE ARCHITECT OF ANY CONFLICTS WITH THE TREE

32.NO TREE SHALL BE REMOVED UNLESS A TREE REMOVAL PERMIT HAS BEEN ISSUED BY THE CITY, OR CITY HAS OTHERWISE CONFIRMED IN WRITING THAT ONE IS NOT NEEDED FOR THE TREE(S) 33.NO TREE SHALL BE REMOVED OR DAMAGED WITHOUT PRIOR AUTHORIZATION OF THE OWNER OR OWNER'S REPRESENTATIVE. EXISTING TREES SHALL BE PRESERVED WHENEVER POSSIBLE AND GRADING IMPACT TO THEM HELD TO A MINIMUM 34. AFTER PLACEMENT OF SUBGRADE AND PRIOR TO PLACEMENT OF PAVEMENT, CONTRACTOR SHALL TEST AND OBSERVE PAVEMENT

AREAS FOR EVIDENCE OF PONDING AND INADEQUATE SLOPE FOR DRAINAGE. ALL AREAS SHALL ADEQUATELY DRAIN TOWARDS THE INTENDED STRUCTURE TO CONVEY STORMWATER RUNOFF. CONTRACTOR SHALL IMMEDIATELY NOTIFY OWNER AND ENGINEER IF ANY AREAS OF POOR DRAINAGE ARE DISCOVERED. 35. CONTRACTOR FIELD ADJUSTMENT OF PROPOSED SPOT GRADES IS ALLOWED, IF THE APPROVAL OF THE CIVIL ENGINEER IS OBTAINED.

RETAINING WALLS SHOWN ARE FOR SITE GRADING PURPOSES ONLY, AND INCLUDE ONLY LOCATION AND SURFACE SPOT ELEVATIONS

2. RETAINING WALL TYPE OR SYSTEM SHALL BE SELECTED BY THE OWNER. 3. RETAINING WALL DESIGN SHALL BE PROVIDED BY OTHERS AND SHALL FIT IN THE WALL ZONE OR LOCATION SHOWN ON THESE PLANS. STRUCTURAL DESIGN AND PERMITTING OF RETAINING WALLS, RAILINGS, AND OTHER WALL SAFETY DEVICES SHALL BE PERFORMED BY A LICENSED ENGINEER AND ARE NOT PART OF THIS PLAN SET

4. RETAINING WALL DESIGN SHALL MEET THE INTENT OF THE GRADING PLAN AND SHALL ACCOUNT FOR ANY INFLUENCE ON ADJACENT

AT THE TOP AND BOTTOM OF THE WALL.

I. ALL PAVING MATERIALS AND CONSTRUCTION SHALL BE IN ACCORDANCE WITH THESE PLANS, THE CITY STANDARD DETAILS AND SPECIFICATIONS. THE FINAL GEOTECHNICAL REPORT AND ALL ISSUED ADDENDA. AND COMMONLY ACCEPTED CONSTRUCTION STANDARDS. THE CITY SPECIFICATIONS SHALL GOVERN WHERE OTHER SPECIFICATIONS DO NOT EXIST. IN CASE OF CONFLICTING SPECIFICATIONS OR DETAILS, THE MORE RESTRICTIVE SPECIFICATION/DETAIL SHALL BE FOLLOWED. 2. ALL PRIVATE ON-SITE PAVING AND PAVING SUBGRADE SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OR LATEST EDITION), INCLUDING ALL ADDENDA. 3. ALL FIRELANE PAVING AND PAVING SUBGRADE SHALL COMPLY WITH CITY STANDARDS AND DETAILS. IF THESE ARE DIFFERENT THAN

THOSE IN THE GEOTECHNICAL REPORT. THEN THE MORE RESTRICTIVE SHALL BE FOLLOWED. 4. ALL PUBLIC PAVING AND PAVING SUBGRADE SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAILS AND SPECIFICATIONS. 5. CONTRACTOR IS RESPONSIBLE FOR ALL PAVING AND PAVING SUBGRADE TESTING AND CERTIFICATION, UNLESS SPECIFIED OTHERWISE BY OWNER. ALL PAVING AND PAVING SUBGRADE TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR. TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING PAVING AND SUBGRADE. OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR PAVING AND PAVING SUBGRADE TESTING

6. IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE PAVING AND PAVING SUBGRADE, THAT THE WORK CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS. 7. DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING, THE CONTRACTOR SHALL ADHERE TO GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE PROPOSED BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING, IF NONE IS CURRENTLY EXISTING.

8. CURB RAMPS ALONG PUBLIC STREETS AND IN THE PUBLIC RIGHT-OF-WAY SHALL BE CONSTRUCTED BASED ON THE CITY STANDARD CONSTRUCTION DETAIL AND SPECIFICATIONS. 9. PRIVATE CURB RAMPS ON THE SITE (I.E. OUTSIDE PUBLIC STREET RIGHT-OF-WAY) SHALL CONFORM TO ADA AND TAS STANDARDS AND SHALL HAVE A DETECTABLE WARNING SURFACE THAT IS FULL WIDTH AND FULL DEPTH OF THE CURB RAMP, NOT INCLUDING FLARES. 10. ALL ACCESSIBLE RAMPS, CURB RAMPS, STRIPING, AND PAVEMENT MARKINGS SHALL CONFORM TO ADA AND TAS STANDARDS, LATEST

11. ANY COMPONENTS OF THE PROJECT SUBJECT TO RESIDENTIAL USE SHALL ALSO CONFORM TO THE FAIR HOUSING ACT, AND COMPLY WITH THE FAIR HOUSING ACT DESIGN MANUAL BY THE US DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT 12. CONTRACTOR SHALL CONSTRUCT PROPOSED PAVEMENT TO MATCH EXISTING PAVEMENT WITH A SMOOTH. FLUSH. CONNECTION. 13. CONTRACTOR SHALL FURNISH AND INSTALL ALL PAVEMENT MARKINGS FOR FIRE LANES, PARKING STALLS, HANDICAPPED PARKING SYMBOLS, AND MISCELLANEOUS STRIPING WITHIN PARKING LOT AND AROUND BUILDING AS SHOWN ON THE PLANS. ALL PAINT AND PAVEMENT MARKINGS SHALL ADHERE TO CITY AND OWNER STANDARDS.

14.REFER TO GEOTECHNICAL REPORT FOR PAVING JOINT LAYOUT PLAN REQUIREMENTS FOR PRIVATE PAVEMENT. 15.REFER TO CITY STANDARD DETAILS AND SPECIFICATIONS FOR JOINT LAYOUT PLAN REQUIREMENTS FOR PUBLIC PAVEMENT 16. ALL REINFORCING STEEL SHALL CONFORM TO THE GEOTECHNICAL REPORT, CITY STANDARDS, AND ASTM A-615, GRADE 60, AND SHALL BE SUPPORTED BY BAR CHAIRS. CONTRACTOR SHALL USE THE MORE STRINGENT OF THE CITY AND GEOTECHNICAL STANDARDS. 17. ALL JOINTS SHALL EXTEND THROUGH THE CURB.

18. THE MINIMUM LENGTH OF OFFSET JOINTS AT RADIUS POINTS SHALL BE 2 FEET. 19. CONTRACTOR SHALL SUBMIT A JOINTING PLAN TO THE ENGINEER AND OWNER PRIOR TO BEGINNING ANY OF THE PAVING WORK. 20.ALL SAWCUTS SHALL BE FULL DEPTH FOR PAVEMENT REMOVAL AND CONNECTION TO EXISTING PAVEMENT. 21.FIRE LANES SHALL BE MARKED AND LABELED AS A FIRELANE PER CITY STANDARDS

22.UNLESS THE PLANS SPECIFICALLY DICTATE TO THE CONTRARY, ON-SITE AND OTHER DIRECTIONAL SIGNS SHALL BE ORIENTED SO THEY ARE READILY VISIBLE TO THE ONCOMING TRAFFIC FOR WHICH THEY ARE INTENDED. 23.CONTRACTOR IS RESPONSIBLE FOR INSTALLING NECESSARY CONDUIT FOR LIGHTING. IRRIGATION. ETC. PRIOR TO PLACEMENT OF PAVEMENT. ALL CONSTRUCTION DOCUMENTS (CIVIL, MEP, LANDSCAPE, IRRIGATION, AND ARCHITECT) SHALL BE CONSULTED. 24.BEFORE PLACING PAVEMENT, CONTRACTOR SHALL VERIFY THAT SUITABLE ACCESSIBLE PEDESTRIAN ROUTES (PER ADA, TAS, AND FHA) EXIST TO AND FROM EVERY DOOR AND ALONG SIDEWALKS, ACCESSIBLE PARKING SPACES, ACCESS AISLES, AND ACCESSIBLE ROUTES. IN NO CASE SHALL AN ACCESSIBLE RAMP SLOPE EXCEED 1 VERTICAL TO 12 HORIZONTAL. IN NO CASE SHALL SIDEWALK CROSS SLOPE EXCEED 2.0 PERCENT. IN NO CASE SHALL LONGITUDINAL SIDEWALK SLOPE EXCEED 5.0 PERCENT. ACCESSIBLE PARKING FG SPACES AND ACCESS AISLES SHALL NOT EXCEED 2.0 PERCENT SLOPE IN ANY DIRECTION.

25.CONTRACTOR SHALL TAKE FIELD SLOPE MEASUREMENTS ON FINISHED SUBGRADE AND FORM BOARDS PRIOR TO PLACING PAVEMENT TO VERIFY THAT ADA/TAS SLOPE REQUIREMENTS ARE PROVIDED. CONTRACTOR SHALL CONTACT ENGINEER PRIOR TO PAVING IF ANY EXCESSIVE SLOPES ARE ENCOUNTERED. NO CONTRACTOR CHANGE ORDERS WILL BE ACCEPTED FOR ADA AND TAS SLOPE **COMPLIANCE ISSUES**

ALL STORM SEWER MATERIALS AND CONSTRUCTION SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAILS AND 2. THE SITE UTILITY CONTRACTOR SHALL PROVIDE ALL MATERIALS AND APPURTENANCES NECESSARY FOR COMPLETE INSTALLATION OF

THE STORM SEWER. 3. THE CONTRACTOR SHALL FIELD VERIFY THE SIZE, CONDITION, HORIZONTAL, AND VERTICAL LOCATIONS OF ALL EXISTING STORM SEWER FACILITIES THAT ARE TO BE CONNECTED TO, PRIOR TO START OF CONSTRUCTION OF ANY STORM SEWER, AND SHALL NOTIFY THE ENGINEER OF ANY CONFLICTS DISCOVERED 4. THE CONTRACTOR SHALL VERIFY AND COORDINATE ALL DIMENSIONS SHOWN, INCLUDING THE HORIZONTAL AND VERTICAL LOCATION OF CURB INLETS AND GRATE INLETS AND ALL UTILITIES CROSSING THE STORM SEWER. 5. FLOW LINE, TOP-OF-CURB, RIM, THROAT, AND GRATE ELEVATIONS OF PROPOSED INLETS SHALL BE VERIFIED WITH THE GRADING PLAN

AND FIELD CONDITIONS PRIOR TO THEIR INSTALLATION. 6. ALL PUBLIC STORM SEWER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO CITY PUBLIC WORKS STANDARD DETAILS AND SPECIFICATIONS. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS 7. ALL PRIVATE STORM SEWER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO THE APPLICABLE PLUMBING CODE. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS. 8. ALL PVC TO RCP CONNECTIONS AND ALL STORM PIPE CONNECTIONS ENTERING STRUCTURES OR OTHER STORM PIPES SHALL HAVE A

CONCRETE COLLAR AND BE GROUTED TO ASSURE THE CONNECTION IS WATERTIGHT. 9. ALL PUBLIC STORM SEWER LINES SHALL BE MINIMUM CLASS III RCP. PRIVATE STORM SEWER LINES 18-INCHES AND GREATER SHALL BE CLASS III RCP OR OTHER APPROVED MATERIAL.

11.IF CONTRACTOR PROPOSES TO USE HDPE OR PVC IN LIEU OF RCP FOR PRIVATE STORM SEWER, CONTRACTOR SHALL SUBMIT TECHNICAL DATA TO THE OWNER, ENGINEER AND CITY ENGINEER/INSPECTOR FOR APPROVAL PRIOR TO ORDERING THE MATERIAL. ANY PROPOSED HDPE AND PVC SHALL BE WATERTIGHT 12. THE CONTRACTOR SHALL PROVIDE CONSTRUCTION SURVEYING FOR ALL STORM SEWER LINES. 13.EMBEDMENT FOR ALL STORM SEWER LINES, PUBLIC OR PRIVATE, SHALL BE PER CITY STANDARD DETAILS

14. ALL WYE CONNECTIONS AND PIPE BENDS ARE TO BE PREFABRICATED AND INSTALLED PER MANUFACTURERS SPECIFICATIONS. 15.USE 4 FOOT JOINTS WITH BEVELED ENDS IF RADIUS OF STORM SEWER IS LESS THAN 100 FEET 16. THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN, PREPARED BY A PROFESSIONAL ENGINEER IN THE STATE OF TEXAS, TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING TRENCH RCP SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA FOR ALL TRENCHES. NO ROW OPEN TRENCHES SHALL BE ALLOWED OVERNIGHT WITHOUT PRIOR WRITTEN APPROVAL OF THE CITY.

ANY PONDS THAT ARE INTENDED TO HOLD WATER INDEFINITELY SHALL BE CONSTRUCTED WATERTIGHT.

17. THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER.

ALL UTILITY SERVICES ENTERING THE BUILDING.

2. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE CONTRACTOR SHALL REFER TO THE GEOTECHNICAL REPORT FOR POND LINER SPECIFICATIONS. 3. A GEOTECHNICAL ENGINEER SHALL REVIEW AND APPROVE ALL POND LINER MATERIAL, PLACEMENT PROCEDURES, AND PROVIDE TESTING TO ENSURE THE POND LINER MATERIAL PLACED IS WATERTIGHT.

4. STORM SEWER PIPES AND HEADWALLS THAT CONNECT TO A POND INTENDED TO HOLD WATER INDEFINITELY SHALL BE INSTALLED WITH WATERTIGHT JOINTS TO AT LEAST 1-FOOT ABOVE THE NORMAL POOL WATER SURFACE ELEVATION. 5. ANY GRAVEL OR OTHER PERVIOUS EMBEDMENT AROUND PIPES OR OUTFALL STRUCTURES NEAR THE POND SHALL BE ELIMINATED FOR TEMP AT LEAST 20-FEET FROM THE POND SO NO ROUTE FOR WATER TO LEAK THROUGH THE EMBEDMENT MATERIAL IS PROVIDED. BACKFILL TXDOT

IN THESE AREAS SHALL BE OF IMPERVIOUS MATERIAL. 6. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE WATER LEVEL FOLLOWING COMPLETION AND FILLING OF THE POND SHALL BE MONITORED BY THE CONTRACTOR FOR AT LEAST 60 DAYS TO OBSERVE WATER INFLOW, OUTFLOW, AND CALCULATE EVAPORATION TO VERIFY THAT THE POND IS WATERTIGHT

7. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE POND WATER LEVEL SHALL ALSO BE MAINTAINED BY THE CONTRACTOR FOR THE DURATION OF CONSTRUCTION SO THAT IT REMAINS FULL TO ITS DESIGN WATER LEVEL, AND IS NOT LOWERED, AS THIS MAY DRY-OUT THE POND LINER AND RISK ITS WATERTIGHT PROPERTIES.

I. ALL WATER AND WASTEWATER MATERIALS AND CONSTRUCTION SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAILS AND 2. CONTRACTOR SHALL FIELD VERIFY THE SIZE, CONDITION, HORIZONTAL, AND VERTICAL LOCATIONS OF ALL EXISTING WATER AND WASTEWATER FACILITIES THAT ARE TO BE CONNECTED TO, PRIOR TO START OF CONSTRUCTION OF ANY WATER OR WASTEWATER CONSTRUCTION, AND SHALL NOTIFY THE ENGINEER OF ANY CONFLICTS DISCOVERED.

3. CONTRACTOR SHALL VERIFY AND COORDINATE ALL DIMENSIONS SHOWN, INCLUDING THE HORIZONTAL AND VERTICAL LOCATION OF

4. THE CONTRACTOR SHALL FIELD VERIFY THE ELEVATION OF ALL UTILITY CROSSINGS PRIOR TO THE INSTALLATION OF ANY PIPE. 5. THE SITE UTILITY CONTRACTOR SHALL PROVIDE ALL MATERIALS AND APPURTENANCES NECESSARY FOR COMPLETE INSTALLATION OF THE WATER AND WASTEWATER IMPROVEMENTS. 6. ALL PUBLIC WATER AND WASTEWATER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO CITY PUBLIC WORKS STANDARD DETAILS AND SPECIFICATIONS. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS. 7. ALL PRIVATE WATER AND WASTEWATER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO THE APPLICABLE

PLUMBING CODE. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS. 8. FIRE SPRINKLER LINES SHALL BE DESIGNED AND INSTALLED BY A LICENSED FIRE SPRINKLER CONTRACTOR, AND COMPLY TO THE APPLICABLE CODES AND INSPECTIONS REQUIRED. THESE PLANS WERE PREPARED WITHOUT THE BENEFIT OF THE FIRE SPRINKLER DESIGN. CONTRACTOR SHALL NOTIFY THE ENGINEER IF ANY DISCREPANCIES. 9. EMBEDMENT FOR ALL WATER AND WASTEWATER LINES, PUBLIC OR PRIVATE, SHALL BE PER CITY STANDARD DETAILS.

10. CONTRACTOR SHALL TAKE REQUIRED SANITARY PRECAUTIONS, FOLLOWING ANY CITY, TCEQ, AND AWWA STANDARDS, TO KEEP WATER PIPE AND FITTINGS CLEAN AND CAPPED AT TIMES WHEN INSTALLATION IS NOT IN PROGRESS. 11.CONTRACTOR SHALL PROVIDE CONSTRUCTION SURVEYING FOR ALL WATER AND WASTEWATER LINES 25.CONTRACTOR SHALL ENSURE THAT SUFFICIENT POSITIVE SLOPE AWAY FROM THE BUILDING, UNLESS NOTED OTHERWISE. 13. CONTRACTOR SHALL COMPLY WITH CITY REQUIREMENTS FOR WATER AND WASTEWATER SERVICE DISRUPTIONS AND THE AMOUNT OF PRIOR NOTICE THAT IS REQUIRED, AND SHALL COORDINATE DIRECTLY WITH THE APPROPRIATE CITY DEPARTMENT

14. CONTRACTOR SHALL SEQUENCE WATER AND WASTEWATER CONSTRUCTION TO AVOID INTERRUPTION OF SERVICE TO SURROUNDING

15. CONTRACTOR SHALL MAINTAIN WATER SERVICE AND WASTEWATER SERVICE TO ALL CUSTOMERS THROUGHOUT CONSTRUCTION (IF NECESSARY, BY USE OF TEMPORARY METHODS APPROVED BY THE CITY AND OWNER). THIS WORK SHALL BE CONSIDERED SUBSIDIARY TO THE PROJECT AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED.

16. THE CONTRACTOR IS RESPONSIBLE TO PROTECT ALL WATER AND WASTEWATER LINES CROSSING THE PROJECT. THE CONTRACTOR SHALL REPAIR ALL DAMAGED LINES IMMEDIATELY. ALL REPAIRS OF EXISTING WATER MAINS, WATER SERVICES, SEWER MAINS, AND SANITARY SEWER SERVICES ARE SUBSIDIARY TO THE WORK, AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED. 17. VALVE ADJUSTMENTS SHALL BE CONSTRUCTED SUCH THAT THE COVERS ARE AT FINISHED SURFACE GRADE OF THE PROPOSED

18. THE ENDS OF ALL EXISTING WATER MAINS THAT ARE CUT, BUT NOT REMOVED, SHALL BE PLUGGED AND ABANDONED IN PLACE. THIS WORK SHALL BE CONSIDERED AS A SUBSIDIARY COST TO THE PROJECT AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED. 19. ALL FIRE HYDRANTS, VALVES, TEES, BENDS, WYES, REDUCERS, FITTINGS, AND ENDS SHALL BE MECHANICALLY RESTRAINED AND/OR THRUST BLOCKED TO CITY STANDARDS.

20.CONTRACTOR SHALL INSTALL A FULL SEGMENT OF WATER OR WASTEWATER PIPE CENTERED AT ALL UTILITY CROSSINGS SO THAT THE JOINTS ARE GREATER THAN 9-FEET FROM THE CROSSING 21.ALL CROSSINGS AND LOCATIONS WHERE WASTEWATER IS LESS THAN 9-FEET FROM WATER, WASTEWATER CONSTRUCTION AND MATERIALS SHALL COMPLY WITH TCEQ CHAPTER 217.53.

22.ALL CROSSING AND LOCATIONS WHERE WATER IS LESS THAN 9-FEET FROM WASTEWATER, WATER CONSTRUCTION AND MATERIALS SHALL COMPLY WITH TCEQ CHAPTER 290.44. 23.ALL WATER AND WASTEWATER SHALL BE TESTED IN ACCORDANCE WITH THE CITY, AWWA, AND TCEQ STANDARDS AND SPECIFICATIONS. AT A MINIMUM. THIS SHALL CONSIST OF THE FOLLOWING:

a. ALL WATERLINES SHALL BE HYDROSTATICALLY TESTED AND CHLORINATED BEFORE BEING PLACED INTO SERVICE. CONTRACTOR SHALL COORDINATE WITH THE CITY FOR THEIR REQUIRED PROCEDURES AND SHALL ALSO COMPLY WITH TCEO REGULATIONS. b. WASTEWATER LINES AND MANHOLES SHALL BE PRESSURE TESTED. CONTRACTOR SHALL COORDINATE WITH THE CITY FOR THEIR REQUIRED PROCEDURES AND SHALL ALSO COMPLY WITH TCEQ REGULATIONS. AFTER COMPLETION OF THESE TESTS, A TELEVISION INSPECTION SHALL BE PERFORMED AND PROVIDED TO THE CITY AND OWNER ON A DVD.

24. CONTRACTOR SHALL INSTALL DETECTABLE WIRING OR MARKING TAPE A MINIMUM OF 12" ABOVE WATER AND WASTEWATER LINES. MARKER DECALS SHALL BE LABELED "CAUTION - WATER LINE", OR "CAUTION - SEWER LINE", DETECTABLE WIRING AND MARKING TAPE SHALL COMPLY WITH CITY STANDARDS. AND SHALL BE INCLUDED IN THE COST OF THE WATER AND WASTEWATER PIPE. 25.DUCTILE IRON PIPE SHALL BE PROTECTED FROM CORROSION BY A LOW-DENSITY POLYETHYLENE LINER WRAP THAT IS AT LEAST A SINGLE LAYER OF 8-MIL. ALL DUCTILE IRON JOINTS SHALL BE BONDED.

26. WATERLINES SHALL BE INSTALLED AT NO LESS THAN THE MINIMUM COVER REQUIRED BY THE CITY. 27.CONTRACTOR SHALL PROVIDE CLEAN-OUTS FOR PRIVATE SANITARY SEWER LINES AT ALL CHANGES IN DIRECTION AND 100-FOOT INTERVALS, OR AS REQUIRED BY THE APPLICABLE PLUMBING CODE. CLEAN-OUTS REQUIRED IN PAVEMENT OR SIDEWALKS SHALL HAVE CAST IRON COVERS FLUSH WITH FINISHED GRADE.

28.CONTRACTOR SHALL PROVIDE BACKWATER VALVES FOR PLUMBING FIXTURES AS REQUIRED BY THE APPLICABLE PLUMBING CODE (E.G. FLOOR ELEVATION OF FIXTURE UNIT IS BELOW THE ELEVATION OF THE MANHOLE COVER OF THE NEXT UPSTREAM MANHOLE IN THE PUBLIC SEWER). CONTRACTOR SHALL REVIEW BOTH MEP AND CIVIL PLANS TO CONFIRM WHERE THESE ARE REQUIRED. 29. THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN. PREPARED BY A PROFESSIONAL ENGINEER IN THE STATE OF TEXAS, TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING TRENCH

SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA FOR ALL TRENCHES. NO

OPEN TRENCHES SHALL BE ALLOWED OVERNIGHT WITHOUT PRIOR WRITTEN APPROVAL OF THE CITY. 30. THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER.

ABBREVIATIONS AND DEFINITIONS: AMERICANS WITH DISABILITIES ACT AWWAAMERICAN WATER WORKS ASSOCIATION BACK TO BACK **BEGIN CURVE** BACK OF CURB BEGIN CURB RETURN BEST MANAGEMENT PRACTICE BACK OF CURB BEGIN VERTICAL CURVE ELEVATION BVCE BVCS BEGIN VERTICAL CURVE STATION **BOTTOM OF WALL** CUBIC FEET PER SECOND CFS CITY, TOWN, OR OTHER APPLICABLE LOCAL GOVERNMENT JURISDICTION C/L CENTERLINE CENTERLINE CONC CONCRETE CUBIC YARD DEMO DEMOLITION **DECOMPOSED GRANITE** DTL DETAIL EΑ EACH END CURVE END CURB RETURN **EXISTING GROUND ELEVATION**

ELECTRICAL / ELECTRICITY FLEC ELEV **ELEVATION** UNITES STATES ENVIRONMENTAL PROTECTION AGENCY FPA EASEMENT **EVCE** END VERTICAL CURVE ELEVATION

EVCS END VERTICAL CURVE STATION EX. FXISTING FACE TO FACE FINISHED GROUND FIRE HYDRANT

FI OW I INF FACE OF CURB FFFT HYDRAULIC GRADE LINE KIMLEY-HORN AND ASSOCIATES, INC. KIMLEY-HORN AND ASSOCIATES, INC

LATERA LINEAR FEET MAXIMUM MATCH EXISTING ELEVATION MANHOLE

MINUTE / MINIMUM NOTICE OF INTENT, REF. TCEQ GENERAL PERMIT NOTICE OF TERMINATION, REF. TCEQ GENERAL PERMIT NOT TO SCALE

OFFSET OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION POINT OF CURVATURE

PORTLAND CEMENT CONCRETE / POINT OF COMPOUND CURVATURE PROPOSED GRADE LINE POINT OF INFLECTION PROPOSED POINT OF REVERSE CURVATURE

POUNDS PER SQUARE INCH POINT OF TANGENCY POLYVINYL CHLORIDE POINT OF VERTICAL INFLECTION PAVEMEN^T

REINFORCED CONCRETE PIPE RIGHT OF WAY RIGHT SQUARE FEET SANITARY SEWER SANITARY SEWER MANHOLE

STATION

TYPICAL

STANDARD SQUARE YARD ARCHITECTURAL BARRIERS TEXAS ACCESSIBILITY STANDARDS TOP OF CURB

TEXAS COMMISSION OF ENVIRONMENTAL QUALITY TEMPORAR' TEXAS DEPARTMENT OF TRANSPORTATION TXMUTCD TEXAS MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES TOP OF WALL

VERTICAL CURVE WATER WASTEWATER **UTILITY CONTACTS:**

2. <u>WASTEWATER</u>, **CITY OF JARRELL**, **(512)746-4593**

ELECTRIC COMPANY, BARTLETT ELECTRICAL COOPERATIVE, (254)527-3551

3. <u>CITY WATER/UTILITIES DEPARTMENT</u>, **JARRELL SCHWERTNER DISTRICT**, (512)746-2114

BM 7208 - MAG NAIL SET IN CONCRETE ELEV.=822.21

ELEV. 823.90

© COPYRIGHT 2017 KIMLEY-HORN AND ASSOCIATES, INC., ALL RIGHTS RESERVED

BM 7210 - MAG NAIL SET IN CONCRETE

BENCHMARKS


/09/2024


JANDRO E. GRANADOS F


130084

SHEET NUMBER


 $\overline{\mathbf{Z}}$







STABILIZED CONSTRUCTION ENTRANCE DETAIL CITY OF JARRELL
Engineering and Capital Improvements THE ARCHITECT / ENGINEER ASSUMES RESPONSIBILTY FOR APPROPRIATE USE OF THIS STANDARD EC-09



- 1. STEEL POSTS WHICH SUPPORT THE SILT FENCE SHALL BE INSTALLED ON A SLIGHT ANGLE TOWARD THE ANTICIPATED RUNOFF SOURCE. POST MUST BE EMBEDDED A MIN. OF ONE (1') FOOT.

 2. THE TOE OF THE SILT FENCE SHALL BE TRENCHED IN WITH A SPADE OR MECHANICAL TRENCHER, SO THAT THE DOWNSLOPE FACE OF THE TRENCH IS FLAT AND PERPENDICULAR TO THE LINE OF FLOW, WHERE FENCE CANNOT BE TRENCHED IN (E.G. PAVEMENT) WEIGHT FABRIC FLAP WITH WASHED GRAVEL ON UPHILL SIDE TO PREVENT FLOW UNDER FENCE.

 3. THE TRENCH MUST BE A MINIMUM OF 6 INCHES DEEP AND 6 INCHES WIDE TO ALLOW FOR THE SILT FENCE FABRIC TO BE LAID IN THE GROUND AND BACKFILLED WITH COMPACTED MATERIAL.

 4. SILT FENCE SHALL BE SECURELY FASTENED TO EACH STEEL SUPPORT POST OR TO WOVEN WIRE, WHICH IN TURN IS SECURELY FASTENED TO THE STEEL FENCE POSTS.

 5. INSPECTION SHALL BE MADE WEEKLY OR AFTER EACH RAINFALL EVENT AND REPAIR OR REPLACEMENT SHALL BE MADE PROMPTLY AS NEEDED.

 6. SILT FENCE SHALL BE REMOVED WHEN THE SITE IS COMPLETELY STABILIZED SO AS NOT TO BLOCK OR IMPEDE STORM FLOW OR DRAINAGE.

STANDARD No.


EC-10

- DRAINAGE.

 7. ACCUMULATED SILT SHALL BE REMOVED WHEN IT REACHES A DEPTH OF 6 INCHES. THE SILT SHALL BE DISPOSED OF IN AN APPROVED SITE AND IN SUCH A MANNER AS TO NOT CONTRIBUTE TO ADDITIONAL SILTATION.

 8. SILT FENCE SHALL BE REMOVED AS SOON AS THE SOURCE OF SEDIMENT IS STABILIZED

		SILT FENCE DETAI
DF *	CITY OF JARRELL Engineering and Capital Improvements	THE ARCHITECT / ENGINEER ASSUMES RESPONSIBILTY FOR APPROPRIATE USE OF THIS STANDARD



EROSION CONTRC DETAILS


ONE
 A

SHEET NUMBER


BENCHMARKS

BM 7208 - MAG NAIL SET IN CONCRETE ELEV.=822.21

BM 7210 - MAG NAIL SET IN CONCRETE ELEV. 823.90



CR307



PHASING

CR307

NOTES: 1. CONTRACTOR TO HAVE STAKING VERIFIED BY OWNER PRIOR TO PROCEEDING WITH CONSTRUCTION. ALL DIMENSIONS ARE TO FACE OF CURB UNLESS OTHERWISE 3. ALL RADII TO BE 3' UNLESS OTHERWISE NOTED. ALICIA MARTINEZ PARCEL #R386588 DUDLEY K & TAMMY BUKOWSKY PARCEL #R011123 *X 1 x* **COUNTY ROAD 307** 552.9' PHASE 1 PHASE 2 10.2' PHASE 2 7,726 SF 1-STORY FFE=823.00 SOLANA RANCH 101.0' ARCEL #R618769 22.5 20.0 20.5 20.5 22.0 20.5 PARCEL #R618770 16,239 SF 1-STORY-25' TALL GYM BUILDING FFE=820.00 PHASE 2 PHASE 1 EXISTING SINGLE STORY MODULAR BUILDING 119.7' 12.3' 101.0' WILLIAMSON COUNTY SHERIFFS POSSE INC. PARCEL #R584017 BENCHMARKS BM 7208 - MAG NAIL SET IN CONCRETE ELEV.=822.21

LEGEND


DIMENSION CONTR PLAN


CR30

SHEET NUMBER

BM 7210 - MAG NAIL SET IN CONCRETE ELEV. 823.90

X D








STRIPING


CR307


 A












OSED DRAINAGE AREA MAP

7 | PROPOSED [AREA I

ZONE ON CR307
CITY OF JARRELL
WILLIAMSON COUNTY, TEXAS


SHEET NUMBER

 A



R30

X D



8626 No. REVISIONS

© 2024 KIMLEY—HORN AND ASSOCIATES, INC.
501 S. AUSTIN AVENUE, SUITE 1310, GEORGETOWN, TX 786
PHONE: 512—520—0768 FAX: 512—418—1791
WWW.KIMLEY—HORN.COM
TEXAS REGISTERED ENGINEERING FIRM F—928

2/09/2024

ALEJANDRO E. GRANADOS RICO

130084

130084

170ENSE

NMOHS

14 A COST

NAMONIA ENGL

18 A COST

NAMONIA ENGL

18 A COST

NAMONIA ENGL

NAMONIA EN

DATE
FEBRUARY 2024
SCALE: AS SHOWN
DESIGNED BY: JDR
DRAWN BY: JDR


POND PLAN


ONE ON CR307
CITY OF JARRELL
JAMSON COUNTY, TEXAS

KID ZO

SHEET NUMBER

18





LAS KAMOVA	ol Coloulations 04 20 2000				Kid Zona I
roo Kemova	al Calculations 04-20-2009			Project Name: Date Prepared:	Kid Zone - Jarrell 1/30/20
Additional in	formation is provided for cells with a red triangle	in the unne	r right cor	mer Diace the cursor over the	nall
Text shown in Characters s	n blue indicate location of instructions in the Technical shown in red are data entry fields.	Guidance M	anual - RG	-348.	
Characters s	shown in black (Bold) are calculated fields. Chan	ges to these	i lielas wii	remove the equations used in t	ne spreadsneet.
1. The Required	d Load Reduction for the total project:	Calculations from	om RG-348		Pages 3-27 to 3-30
	Page 3-29 Equation 3.3: L _M =	27.2(A _N x P)			
where:	L _M TOTAL PROJECT =	Required TSS	removal resu	Iting from the proposed development = 80°	% of increased load
				area for the project	
	Ρ=	Average annua	ii precipitatioi	n, inches	
Site Data:	Determine Required Load Removal Based on the Entire Project				
		Williamson			
	Total project area included in plan *=		acres		
	Predevelopment impervious area within the limits of the plan * =		acres		
Total p	post-development impervious area within the limits of the plan* = Total post-development impervious cover fraction * =		acres		
	P =		inches		
	1	2142	lbs.		
* The values e	$L_{M ext{ TOTAL PROJECT}} =$ ntered in these fields should be for the total project area.	2142	IDS.		
Nu	ımber of drainage basins / outfalls areas leaving the plan area =	1			
	The state of the s	•			
2. Drainage Ba	sin Parameters (This information should be provided for ea	ch basin):			
	Drainage Basin/Outfall Area No. =	WQP-A			
				This includes the effects draineds areas	
	Total drainage basin/outfall area =	8.87	acres	This includes the offsite drainage areas coming to pond	
Prede	evelopment impervious area within drainage basin/outfall area =		acres	conting to porta	
	evelopment impervious area within drainage basin/outfall area =		acres		
	lopment impervious fraction within drainage basin/outfall area = L _{M THIS BASIN} =	0.28	lbs.	Trying to remove this much TSS	
	LM THIS BASIN -	2172	103.	Trying to remove this much 100	
3. Indicate the	proposed BMP Code for this basin.				
	Decreased DMD	D-4-1- E-4 i	- I D - 4 41	-	
	Proposed BMP =	Dalcii Exterio			
	Removal efficiency =				
4. Calculate Ma	Removal efficiency = eximum TSS Load Removed (L _R) for this Drainage Basin by	91	percent		
4. Calculate Ma	ximum TSS Load Removed (L _R) for this Drainage Basin by	91 the selected B	percent MP Type.		
4. Calculate Ma	•	91 the selected B	percent MP Type.		
4. Calculate Ma where:	ximum TSS Load Removed (L_R) for this Drainage Basin by RG-348 Page 3-33 Equation 3.7: $L_R =$ $A_C =$	91 the selected B (BMP efficience Total On-Site de	percent MP Type. y) x P x (A _I x rainage area	34.6 + A _P x 0.54) in the BMP catchment area	
	ximum TSS Load Removed (L_R) for this Drainage Basin by RG-348 Page 3-33 Equation 3.7: $L_R =$ $A_C =$	91 the selected B (BMP efficience Total On-Site de	percent MP Type. y) x P x (A _I x rainage area	34.6 + A _P x 0.54)	
	RG-348 Page 3-33 Equation 3.7: $L_R = A_C = A_I = A_C = A_I = A_C$	91 the selected B (BMP efficience Total On-Site of	percent MP Type. y) x P x (A _I x rainage area ba proposed in	34.6 + A _P x 0.54) in the BMP catchment area	
	RG-348 Page 3-33 Equation 3.7: $L_R = A_C = A_I = A_P = A_P = A_P = A_R$	91 the selected B (BMP efficience Total On-Site of Impervious area	percent MP Type. y) x P x (A _I x lrainage area a proposed in	34.6 + A _P x 0.54) in the BMP catchment area n the BMP catchment area	
	RG-348 Page 3-33 Equation 3.7: L_R = $A_C = A_I = A_P = A_R = A$	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem	percent MP Type. Ty) x P x (A _I x Irainage area or proposed in remaining in oved from this	34.6 + A _P x 0.54) in the BMP catchment area n the BMP catchment area the BMP catchment area	
	RG-348 Page 3-33 Equation 3.7: $L_R =$ $A_C =$ $A_P =$ $L_R =$	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87	percent MP Type. y) x P x (A ₁ x rainage area a proposed in remaining in oved from this	34.6 + A _P x 0.54) in the BMP catchment area n the BMP catchment area the BMP catchment area	
	RG-348 Page 3-33 Equation 3.7: L_R = $A_C = A_I = A_R = A$	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46	percent MP Type. Ty) x P x (A _I x Trainage area or proposed in remaining in oved from this acres acres	34.6 + A _P x 0.54) in the BMP catchment area n the BMP catchment area the BMP catchment area	
	RG-348 Page 3-33 Equation 3.7: $L_R =$ $A_C =$ $A_P =$ $L_R =$	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41	percent MP Type. y) x P x (A ₁ x rainage area a proposed in remaining in oved from this	34.6 + A _P x 0.54) in the BMP catchment area n the BMP catchment area the BMP catchment area	
	RG-348 Page 3-33 Equation 3.7: $L_R =$ $A_C =$ $A_P =$ $L_R =$ $A_C =$ $A_R =$	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41	percent MP Type. y) x P x (A ₁ x rainage area a proposed in remaining in oved from this acres acres acres	34.6 + A _P x 0.54) in the BMP catchment area n the BMP catchment area the BMP catchment area	
where:	RG-348 Page 3-33 Equation 3.7: $L_R =$ $A_C =$ $A_I =$ $A_R =$	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580	percent MP Type. y) x P x (A ₁ x rainage area a proposed in remaining in oved from this acres acres acres	34.6 + A _P x 0.54) in the BMP catchment area n the BMP catchment area the BMP catchment area	
where:	RG-348 Page 3-33 Equation 3.7: $L_R =$ $A_C =$ $A_I =$ $A_P =$ $L_R =$ $A_P =$ $L_R =$ $A_P =$ $A_R =$	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580	percent MP Type. Ty) x P x (A ₁ x Trainage area or proposed in remaining in oved from this acres acres acres lbs	34.6 + A _P x 0.54) in the BMP catchment area n the BMP catchment area the BMP catchment area	
where:	RG-348 Page 3-33 Equation 3.7: L _R = RG-348 Page 3-33 Equation 3.7: L _R = A _C = A _I = L _R = A _C = A _I = L _R = A _I =	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area	percent MP Type. y) x P x (A ₁ x rainage area a proposed in remaining in oved from this acres acres acres	34.6 + A _P x 0.54) in the BMP catchment area n the BMP catchment area the BMP catchment area	
where:	RG-348 Page 3-33 Equation 3.7: $L_R =$ $A_C =$ $A_I =$ $A_P =$ $L_R =$ $A_P =$ $L_R =$ $A_P =$ $A_R =$	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area	percent MP Type. Ty) x P x (A ₁ x Trainage area or proposed in remaining in oved from this acres acres acres lbs	34.6 + A _P x 0.54) in the BMP catchment area n the BMP catchment area the BMP catchment area	
where:	RG-348 Page 3-33 Equation 3.7: L _R = RG-348 Page 3-33 Equation 3.7: L _R = A _C = A _I = L _R = A _C = A _I = L _R = A _I =	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area 2350 0.91	percent MP Type. y) x P x (A _I x rainage area a proposed in remaining in oved from this acres acres acres lbs	34.6 + A _P x 0.54) in the BMP catchment area n the BMP catchment area the BMP catchment area	
where:	RG-348 Page 3-33 Equation 3.7: L _R = RG-348 Page 3-33 Equation 3.7: L _R = A _C = A _I = A _P = L _R = A _C = A _I = A _C = A _I =	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area 2350 0.91	percent MP Type. y) x P x (A ₁ x rainage area a proposed in remaining in oved from this acres acres acres lbs	34.6 + A _P x 0.54) In the BMP catchment area In the BMP catchment area Ithe BMP catchment area Is catchment area by the proposed BMP	
where:	RG-348 Page 3-33 Equation 3.7: L _R = RG-348 Page 3-33 Equation 3.7: L _R = A _C = A _I = A _P = L _R = A _P = L _R = A _P = L _R = A _I =	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area 2350 0.91	percent MP Type. y) x P x (A _I x rainage area a proposed in remaining in oved from this acres acres acres lbs	34.6 + A _P x 0.54) In the BMP catchment area In the BMP catchment area Ithe BMP catchment area Is catchment area by the proposed BMP	
where:	RG-348 Page 3-33 Equation 3.7: L _R = RG-348 Page 3-33 Equation 3.7: L _R = A _C = A _I = A _P = L _R = A _C = A _I = A _C = A _I =	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area 2350 0.91 basin / outfall area 1.80 0.25	percent MP Type. y) x P x (A ₁ x rainage area a proposed in remaining in oved from this acres acres acres lbs	34.6 + A _P x 0.54) In the BMP catchment area In the BMP catchment area Ithe BMP catchment area Is catchment area by the proposed BMP	
where:	RG-348 Page 3-33 Equation 3.7: L _R = A _C = A _I = A _P = L _R = A _P = L _R = A _P = Contact the drainage basin / outfall desired L _{M THIS BASIN} = F = Rainfall Depth = Post Development Runoff Coefficient =	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area 2350 0.91 asin / outfall area 1.80 0.25 14278	percent MP Type. y) x P x (A ₁ x rainage area a proposed in remaining in oved from this acres acres lbs lbs. rea. inches cubic feet	34.6 + A _P x 0.54) in the BMP catchment area the BMP catchment area s catchment area by the proposed BMP Calculations from RG-348	
where:	RG-348 Page 3-33 Equation 3.7: L _R = A _C = A _I = A _P = L _R = A _P = L _R = A _P = Contact the drainage basin / outfall desired L _{M THIS BASIN} = F = Rainfall Depth = Post Development Runoff Coefficient =	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area 2350 0.91 basin / outfall area 1.80 0.25	percent MP Type. y) x P x (A ₁ x rainage area a proposed in remaining in oved from this acres acres lbs lbs. rea. inches cubic feet	34.6 + A _P x 0.54) In the BMP catchment area In the BMP catchment area Ithe BMP catchment area Is catchment area by the proposed BMP	
where:	RG-348 Page 3-33 Equation 3.7: L _R = A _C = A _I = A _P = L _R = A _P = L _R = A _P = Contact the drainage basin / outfall desired L _{M THIS BASIN} = F = Rainfall Depth = Post Development Runoff Coefficient =	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area 2350 0.91 basin / outfall area 1.80 0.25 14278	percent MP Type. y) x P x (A ₁ x rainage area a proposed in remaining in oved from this acres acres lbs lbs. rea. inches cubic feet	34.6 + A _P x 0.54) in the BMP catchment area the BMP catchment area s catchment area by the proposed BMP Calculations from RG-348	
where:	RG-348 Page 3-33 Equation 3.7: L _R = RG-348 Page 3-33 Equation 3.7: L _R = A _C = A _I = A _P = L _R = A _C = A _I =	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area 2350 0.91 asin / outfall a 1.80 0.25 14278 Calculations fro 5.92 0.00	percent MP Type. y) x P x (A _I x rainage area a proposed in remaining in oved from this acres acres lbs lbs. rea. inches cubic feet	34.6 + A _P x 0.54) in the BMP catchment area the BMP catchment area s catchment area by the proposed BMP Calculations from RG-348	
where:	RG-348 Page 3-33 Equation 3.7: L _R = RG-348 Page 3-33 Equation 3.7: L _R = A _C = A _I = A _P = L _R = A _C = A _I = A _C = A _I =	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area 2350 0.91 basin / outfall area 1.80 0.25 14278 Calculations fro 5.92 0.00 0.00	percent MP Type. y) x P x (A _I x rainage area a proposed in remaining in oved from this acres acres lbs lbs. rea. inches cubic feet	34.6 + A _P x 0.54) in the BMP catchment area the BMP catchment area s catchment area by the proposed BMP Calculations from RG-348	
where:	RG-348 Page 3-33 Equation 3.7: L _R = RG-348 Page 3-33 Equation 3.7: L _R = A _C = A _P = L _R = A _C =	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area 2350 0.91 asin / outfall area 1.80 0.25 14278 Calculations from 5.92 0.00 0.00 0.02	percent MP Type. y) x P x (A _I x rainage area a proposed in remaining in oved from this acres acres lbs lbs. rea. inches cubic feet	34.6 + A _P x 0.54) in the BMP catchment area the BMP catchment area s catchment area by the proposed BMP Calculations from RG-348	
where:	RG-348 Page 3-33 Equation 3.7: L _R = RG-348 Page 3-33 Equation 3.7: L _R = A _C = A _I = A _P = L _R = A _C = A _I = A _C = A _I =	91 the selected B (BMP efficience Total On-Site of Impervious area Pervious area TSS Load rem 8.87 2.46 6.41 2580 area 2350 0.91 asin / outfall area 1.80 0.25 14278 Calculations from 5.92 0.00 0.00 0.02	percent MP Type. y) x P x (A _I x rainage area a proposed in remaining in oved from this acres acres lbs lbs. rea. inches cubic feet	34.6 + A _P x 0.54) in the BMP catchment area the BMP catchment area s catchment area by the proposed BMP Calculations from RG-348	

STAGE STORAGE

Contour Elevation	Contour Area (sq. ft)	Depth (ft)	Incremental Volume Avg. End (cu. ft)	Cumulative Volume Avg. End (cu. ft)	Incremental Volume Conic (cu. ft)	Cumulative Volume Conic (cu. ft)	
813.50	122.72	N/A	N/A	0.00	N/A	0.00	
814.00	3,818.43	0.500	985.29	985.29	770.95	770.95	
814.50	11,836.22	0.500	3913.66	4898.95	3729.57	4500.52	
815.00	16,462.86	0.500	7074.77	11973.72	7043.04	11543.56	_
815.50	18,208.55	0.500	8667.85	20641.57	8664.19	20207.75	WATER QUALITY ELEVATION
816.00	19,381.46	0.500	9397.50	30039.07	9395.98	29603.72	_
816.50	20,579.15	0.500	9990.15	40029.23	9988.65	39592.38	
817.00	21,801.62	0.500	10595.19	50624.42	10593.72	50186.10	
817.50	0.05	0.500	5450.42	56074.84	3639.35	53825.46	


BENCHMARKS

BM 7208 - MAG NAIL SET IN CONCRETE ELEV.=822.21

BM 7210 - MAG NAIL SET IN CONCRETE ELEV. 823.90 19

07 POND CROSS

KID ZONE ON CR307
CITY OF JARRELL
WILLIAMSON COUNTY, TEXAS



PAVING

2/09/2024

ALEJANDRO E. GRANADOS RI

130084


30 CR Z O ONE
 A

SHEET NUMBER





BM 7210 - MAG NAIL SET IN CONCRETE


ELEV. 823.90




THE ARCHITECT / ENGINEER ASSUMES RESPONSIBILTY FOR APPROPRIATE USE OF THIS STANDARD










Engineering and Capital Improvements



#3 BARS IN CURB SECTIONS

#3 BARS @ 18"

#3 BARS @ 16.5" __

EXP. JOINT —

CITY OF JARRELL

Engineering and Capital Improvements

ALTERNATE #3 BARS TO BE CONTINUOUS ACROSS EXPANSION JOINT.

SECTION A-A

MONOLITHIC CURB & GUTTER SHALL BE MEASURED BY PLAN SQUARE FEET AND PAID AS VALLEY GUTTER.
THE UPSTREAM CURB MID POINT MUST BE AT OR LOWER THAN THE BEGINNING P.C. AND .5% (MIN.) HIGHER THAN THE
OPPOSING MID POINT.
ALLOWABLE CONSTRUCTION JOINT AT C WHEN TRAFFIC FLOW MUST BE MAINTAINED, CONSTRUCTED AS A CONTROL JOINT.

PROVIDE EXPANSION JOINT @ C FOR WIDTHS GREATER THAN 40 FEET.
ALL EXPANSION JOINTS SHALL BE CONSTRUCTED WITH 1/2" PREMOLDED EXPANSION JOINT MATERIAL AND DOWELS AND CAPS (SEE STANDARD CURB DOWEL DETAIL).

CONCRETE VALLEY GUTTER DETAIL


THE ARCHITECT / ENGINEER ASSUMES

RESPONSIBILTY FOR APPROPRIATE USE OF THIS STANDARD

STANDARD No ST-06


MATERIALS AND CONSTRUCTION METHODS SHALL CONFORM TO THE CITY OF AUSTIN STANDARD SPECIFICATIONS.

BREAK BOND 6" ON EACH SIDE OF EXPANSION JOINT.





CITY OF JARRELL


Engineering and Capital Improvements





ST-02























CITY OF JARRELL


Engineering and Capital Improvements










THE ARCHITECT / ENGINEER ASSUMES RESPONSIBILTY FOR APPROPRIATE USE OF THIS STANDARD








ST-03












PIPE SIZE-CARRIER PIPE SIZE-CASING MINIMUM PIPE THICKNESS



9' TYPICAL WATER MAIN ASSIGNMENT

CONCRETE AROUND

4" X 12" X 12" CONCRETE

BLOCK CLASS "A" CONCRETE

MAIN LINE SIZE 6" TEE

(SEE NOTE #2)

PIPE SIZE AND SOIL CONDITION

(SEE DETAIL WT-06)

6" MJ X FLANGED

(SEE NOTE #2)

THREADS ON OUTLET NOZZLES SHALL BE NATIONAL STANDARD THREAD. ALL FIRE HYDRANTS SHALL BE EQUIPPED WITH A STORZ HYDRANT ADAPTOR.
TEE MAY HAVE FLANGED OUTLET FOR MJ X FLANGED GATE VALVE OR, ANCHOR (SWIVEL) TEE MAY BE USED WITH MJ X MJ

GATE VALVE.

A BLUE REFLECTIVE DELINEATOR OF TYPE APPROVED BY THE ENGINEER SHALL BE PLACED 2 TO 3 FEET OFFSET FROM THE
CENTERLINE OF PAVED STREETS OR PAVED ACCESS WAYS, ON THE SIDE OF AND IN LINE WITH ALL NEWLY INSTALLED FIRE

FIRE HYDRANT LEADS SHALL NOT CONTAIN ANY HORIZONTAL OR VERTICAL BENDS EXCEPT FOR WHAT IS SHOWN IN THE

HYDRANTS.
PIPE, VALVE, TEE AND HYDRANT BARREL SHALL BE WRAPPED IN 8 MM POLY.

6. FIRE HYDRANT LEAD AND ASSEMBLY SHALL BE RESTRAINED AND THRUST BLOCKED.

1' (TYP.)

VALVE BOX ASSEMBLY (SEE WT-22)

(SEE NOTE #1)

BE SET PLUMB

CONNECTION

(SEE NOTE #1)

CONCRETE CURB -

WEARING SURFACE

CONCRETE BLOCKING WITH A MIN. 1 1/2" SQ. FT. BEARING AREA CLASS "A" CONCRETE.

DO NOT BLOCK DRAIN HOLES

3/4" CRUSHED STONE OR

OF AT LEAST 12" AND

NOTES:

STEEL ENCASEMENT PIPE

HICKNESS AS SPECIFIED

IN PLANS (MIN. 1/4")

CARRIER PIPE, 90° MAX

WEIGHT POLYMER RUNNERS (2" MIN. HEIGHT)

BE 18" FROM END OF

WT-16

0.2500

0.3125

0.3750

0.5000

0.5000

SEAL ENDS WITH CASCADE -

APPROVED EQUAL (EACH END)

RECOMMENDATION, MIN. 6'

(MIN. 3 SPACERS PER JOINT)

CASING SPACER CONFIGURATION AND SPACING SHALL BE AS SHOWN ON MANUFACTURER'S DRAWINGS FOR SPECIFIC WORK;

THESE MUST BE ACCEPTABLE TO THE CITY OF JARRELL.
CASING SPACER SHALL BE AS MANUFACTURED BY CASCADE WATERWORKS MANUFACTURING COMPANY, MODEL CCS, OR

COMPANY, MODEL CCES END SEALS, OR

— CARRIER PIPE

PIPE ENCASEMENT DETAIL


THE ARCHITECT / ENGINEER ASSUMES

RESPONSIBILTY FOR APPROPRIATE USE OF THIS STANDARD

GRAVEL SHALL BE PLACED AROUND THE BOTTOM OF THE HYDRANT FOR RADIUS

DO NOT BLOCK DRAIN HOLES

GATE VALVE.



, ww

7 1/2" 8 1/2"

1. NUMBERED CASTINGS STANDARDS SHOWN IN PARENTHESES ARE REFERENCES TO THE CITY OF AUSTIN STANDARDS

VALVE BOX ASSEMBLY DETAIL

WT-06

THE ARCHITECT / ENGINEER ASSUMES RESPONSIBILTY FOR APPROPRIATE USE OF THIS STANDARD

CRITERIA MANUAL.
2. DELETE CONCRETE AND REBAR WHEN VALVE IS WITHIN PAVED STREET.

CITY OF JARRELL

Engineering and Capital Improvements


(SEE NOTE #2)

(COA 511S-14)

@ MID-DEPTH

DUCTILE IRON PIPE

(ONE-PIECE INSTALLER SUPPLIED)



THIS STANDARD

1. H.M.A.C. THICKNESS SHALL MATCH EXISTING ASPHALT THICKNESS AND NOT LESS THAN 2".

2. THE CONTRACTOR SHALL SAW CUT, REMOVE AND REPLACE EXISTING PAVEMENT AND FLEXIBLE BASE A MINIMUM OF 6" BEYOND EITHER THE EDGE OF THE WATERLINE TRENCH OR THE POINT WHERE EXISTING PAVEMENT IS DAMAGED DUE TO TRENCHING OPERATIONS, WHICHEVER IS GREATER, FINISHED PATCH SHALL BE NEAT AND UNIFORM.

3. INSTALLATION OF BACKFILL, SAW CUTTING AND REMOVAL OF EXISTING PAVEMENT AND SURFACE PATCH SHALL NOT BE PAID FOR SEPARATELY, COSTS FOR THESE ITEMS SHALL BE INCLUDED IN UNIT PRICE BID FOR WATERLINE PIPE.

4. THE CONTRACTOR SHALL PROVIDE STEEL PLATES TO SPAN THE TRENCH AS NECESSARY OR TO ALLOW BACKFILL TO CURE. SUCH PLATES SHALL BE SUITABLE FOR VEHICLE PASSAGE OVER THE TRENCH AND SHALL BE SATISFACTORILY ANCHORED IN DIAGE COSTS FOR THIS ITEM SHALL BE INCLUDED IN UNIT PRICE BID FOR WATERLINE PIPE.

PLACE. COSTS FOR THIS ITEM SHALL BE INCLUDED IN UNIT PRICE BID FOR WATERLINE PIPE.
ALL TRENCHING AND TRENCH SAFETY SHALL COMPLY WITH APPLICABLE FEDERAL, STATE AND LOCAL REGULATIONS.

SURFACE PATCH: H.M.A.C. (SEE NOTE #1)

- EXISTING ASPHALT

BASE MATERIAL @ 95% MATCHING EXISTING BASE

PIPE BEDDING STONE SHALL BE TEXAS CRUSHED STONE 3/8" F OR 1/2" D ROCK, OR APPROVED EQUAL

MATERIAL THICKNESS


CENTER PIPE IN TRENCH

SAW CUT —— (SEE NOTE #2)

EXISTING BASE

BACKFILL SHALL BE CEMENT

STABILIZED FLEXIBLE BASE, CONTROLLED LOW STRENGTH MATERIAL BACKFILL OR CLASS "J" CONCRETE



P.U.E.

METER BOX (SEE NOTE #2)

AS PER DETAILS

SEE WASTEWATER SERVICE

CITY OF JARRELL

NON-PAVED SURFACE:

(B) PROVIDE COMPACTED BACKFILL IN

SITU TRENCH MATERIAL FREE OF ROCK AND CLODS GREATER THAN 4", COMPACTED IN 6" LIFTS. COMPACTION TO 95% IN R.O.W. AND IN OR NEAR

FLOOD PLAIN. OTHER LOCATIONS TO

(A) PROVIDE 6" OF TOPSOIL AND REVEGETATE

(SEE SPEC. ITEM 510)

Engineering and Capital Improvements

WT-02 & WT-03

DETAIL WW-12

TOP OF -

STORM SEWER

1.5' (MIN.)

10' (NORMAI

METER BOX (SEE NOTE #2)

10' (NORMAL)

SIDEWALK —

4" SDR 35 P.V.C. CASING (LONG

SIDE SERVICE ONLY)

— WASTEWATER LINE

WATER SERVICE CASING DETAIL

WT-01

PROPOSED PAVED SURFACE:

SEPARATE PROCEDURE

SUBGRADE PREP, FLEXIBLE BASE AND H.M.A.C. PER PAVEMENT PLANS, UNDER

IN SITU TRENCH MATERIAL FREE OF ROCK AND CLODS GREATER THAN 4", COMPACTED IN 6" LIFTS, TO 059"

(SEE SPEC. ITEM 510)

UNDISTURBED EARTH

OR APPROVED EQUAL

PIPE BEDDING STONE SHALL B TEXAS CRUSHED STONE 3/8" F OR 1/2" D ROCK, EXCAVATED BORE AND ENCASEMENT WITH CEMENT GROUT

EXCAVATED BORE

SPACER BODY (MIN. 14 **GUAGE THICKNESS)**

STAINLESS STEEL RISERS (MIN. 10 GUAGE THICKNESS)

12" ~ 14"

16" ~ 18"

MAXIMUM OF 18" FROM EACH

CITY OF JARRELL

Engineering and Capital Improvements

END OF ENCASEMENT PIPE

SMOOTH STEEL ENCASEMENT PIPE (MINIMUM

THE ARCHITECT / ENGINEER ASSUMES RESPONSIBILTY FOR APPROPRIATE USE OF THIS STANDARD



ELEV. 823.90

BENCHMARKS BM 7208 - MAG NAIL SET IN CONCRETE ELEV.=822.21 BM 7210 - MAG NAIL SET IN CONCRETE

SHEET NUMBER

S


DETAIL


WATER


0 3


CR CR

Z O









1 1/2" LETTERS (RECESSED


(BOOKMAN OLD


NUMBER PLATE (SEE


MANHOLE FRAME PLAN VIEW


WW-08

NOTE #13)










THE ARCHITECT / ENGINEER ASSUMES RESPONSIBILTY FOR APPROPRIATE USE OF THIS STANDARD


CITY OF JARRELL

Engineering and Capital Improvements



MADE IN USA

MANHOLE COVER PLAN VIEW





2/09/2024

ALEJANDRO E. GRANADOS R

130084

0
 A

BENCHMARKS

ELEV.=822.21

ELEV. 823.90

BM 7210 - MAG NAIL SET IN CONCRETE

P Q

NA0052P01 Rev E

DH152/DR152

General Features

The model DH152 or DR152 grinder pump station is a complete unit that includes: two grinder pumps, check valve, polyethylene tank, controls, and alarm panel. A single DH152 or DR152 is ideal for up to four, average single-family homes and can also be used for up to 12 average single-family homes where codes allow and with consent of the factory.

150 gallons (568 liters) of capacity

• Standard outdoor heights range from 93 inches to 160 inches

The DH152 is the "hardwired," or "wired," model where a cable connects the motor controls to the level controls through watertight penetrations.

The DR152 is the "radio frequency identification" (RFID), or "wireless," model that uses wireless technology to communicate between the level controls and the

Operational Information

1 hp, 1,725 rpm, high torque, capacitor start, thermally protected, 120/240V, 60

4-inch inlet grommet standard for DWV pipe. Other inlet configurations available

Pump discharge terminates in 1.25-inch NPT female thread. Can easily be

adapted to 1.25-inch PVC pipe or any other material required by local codes.


15 gpm at 0 psig (0.95 lps at 0 m)


11 gpm at 40 psig (0.69 lps at 28 m) 7.8 gpm at 80 psig (0.49 lps at 56 m)


E/One requires that the Uni-Lateral, E/One's own stainless steel check valve, be installed between the grinder pump station and the street main for added protection against backflow.


Alarm panels are available with a variety of options, from basic monitoring to advanced notice of service requirements.


The Remote Sentry is ideal for installations where the alarm panel may be hidden from view.

















BENCHMARKS


BM 7208 - MAG NAIL SET IN CONCRETE ELEV.=822.21


BM 7210 - MAG NAIL SET IN CONCRETE

2/09/2024 130084

> DETAILS DETAIL) WASTEWATER C (GRINDER PUMP

30 ONE






CITY OF JARRELL


STORM SEWER LINE BEDDING DETAIL


(NON-PAVED SURFACE)


THE ARCHITECT / ENGINEER ASSUMES RESPONSIBILTY FOR APPROPRIATE USE OF THIS STANDARD

STANDARD No. DR-02









SURFACE PATCH: 2" H.M.A.C. TYPE "D"
(TYP.) (SEE NOTE 1)

PIPE O.D. +24" MIN.

EXISTING BASE _ MATERIAL

BACKFILL SHALL BE CEMENT STABILIZED FLEXIBLE BASE, — FLOWABLE BACKFILL OR CLASS J CONCRETE

NOTES:

— EXISTING ASPHALT

MATERIAL @ 95%, MATCHING EXISTING BASE MATERIAL

- BED TO TOP OF PIPE

CENTER PIPE IN TRENCH



BM 7208 - MAG NAIL SET IN CONCRETE ELEV.=822.21 BM 7210 - MAG NAIL SET IN CONCRETE

24

SHEET NUMBER

2/09/2024

ALEJANDRO E. GRANADOS RIC

130084

S

DETAIL

STORM DRAIN

30

CR.

ONE

 A



sonde d'entrée (l'interrupteur)

100 Ohms

Indoor/Outdoor Interior/Exterior

Intérieur/Extérieure

de l'interrupteur 📗 impedancia para dispositivo

120VAC, Línea MAX de

de iniciación: 100 ohmios

d'alimentation

á flotteur :

Not Included

No incluidos / Non inclus

SJE RHOMBUS® FIVE-YEAR LIMITED WARRANTY

Five-Year Limited Warranty.


For complete terms and conditions, please visit www.sjerhombus.com.

GARANTÍA LIMITADA DE CINCO AÑOS DE SJE RHOMBUS®

Cinco años de garantía limitada. Para consultar los términos y condiciones, visite el portal www.sjerhombus.com.

GARANTIE LIMITÉE DE CINQ ANS SJE RHOMBUS®

Garantie limitée de 5 ans. Pour en savoir plus au sujet des termes et conditions, visitez www.sjerhombus.com.



TANK ALERT® XT Alarm / Alarma / Alarme

This alarm system monitors liquid levels in lift pump chambers, sump pump basins, holding tanks, sewage, agricultural, and other water applications.

The Tank Alert® XT indoor/ outdoor alarm can serve de agua. depending on the float switch model used. The como alarma de nivel alto o haut ou bas selon le modèle liquid level condition occurs. the alarm panel. The standard Tank Alert XT indoor/outdoor alarm system has automatic alarm reset, horn silence, and alarm test

al panel de la alarma. silencio de la bocina y prueba l'alarme.


Français

Este sistema de alarma Ce système d'alarme surveille monitorea los niveles de les niveaux de liquides dans líquido en la cámara de les chambres de pompage bombas de elevación y d'élévation, les bassins de bombas de sumidero, en pompes de puisard, septiques, tanques, aguas residuales, eaux usées, agricoles et autres agrícolas y otras aplicaciones applications de l'eau.

L'alarme intérieur/extérieur as a high or low level alarm La alarma interior v exterior TANK ALERT® XT peut servir TANK ALERT® XT puede servir comme une alarme de niveau alarm horn sounds and the bajo dependiendo del modelo de commutateur de flotteur red beacon illuminates when de interruptor de flotador utilisé. L'avertisseur retentit a potentially threatening utilizado. La bocina de la et le feu de balisage rouge alarma se activa y se ilumina s'allume lorsque se produit A "power on" light on the una luz roja de aviso cuando une condition potentiellement switch indicates power to el nivel del líquido alcanza menaçante du niveau liquide. un punto potencialmente Une lumière sur l'interrupteur peligroso. La luz de encendido «allumé» indique l'alimentation ("power on") en el interruptor vers le panneau d'alarme.

indica que hay alimentación Le modèle de base Tank Alert XT (Système d'alarme pour El sistema estándar de utilisation en intérieur ou en alarma Tank Alert XT (para extérieur) et équipé d'un bouton interior/exterior) viene con pour tester l'alarme, d'une restablecimiento automático fonction sourdine, et d'un de alarma, interruptor de réarmement automatique de

techsupport@sjeinc.com www.sjerhombus.com Technical Support Hours: Monday - Friday, 7 A.M. to 6 P.M. Central Time



SJE RHOMBUS.

Technical support: +1-800-746-<u>6287</u>

www.sierhombus.com

Technical Support Hours: Monday - Friday, 7 A.M. to 6 P.M. Central Time

Soporte técnico, Horario: lunes a viernes, 7 A.M. a 6 P.M. hora del Centro

TANK ALERT® XT ALARM SYSTEM Versatile, Indoor or Outdoor Liquid Level Alarm System

This alarm system monitors liquid levels in lift pump chambers, sump pump basins, holding tanks, sewage, agricultural, and other water applications. The Tank Alert® XT indoor/outdoor alarm can serve as a high or low level alarm depending on the float switch model used.

The alarm horn sounds and the red LED beacon illuminates when a potentially threatening liquid level condition occurs. The horn can be silenced, but the alarm light remains on until the condition is remedied. Once the condition is cleared, the alarm will automatically reset.

A "power on" light on the switch indicates power to the alarm panel.

FEATURES

- Enclosure meets Type 3R water-tight standard
- Automatic alarm reset, horn silence switch, and alarm test switch
- Alarm horn sounds at 85 decibels at 10 feet (3 meters) Alarm system (when installed on separate circuit) operates even if pump circuit fails

OPTIONS

When ordered with the alarm, the system is available with:

- Alternate float switch models for high or low liquid level warning Auxiliary dry normally open contacts for easy attachment of remote
- Premounted terminal block so enclosure can also be used as a junction box for splicing pump, pump switch, and pump power; meets NEC standard for junction boxes
- 6 foot (1.8 meter) power cord and liquid-tight connectors

SJE RHOMBUS.

www.sierhombus.com • Toll Free 888-342-5753


9500097K Rev 07/23 © 2020 SJE, Inc. All Rights Reserved. SJE Rhombus is a trademark of SJE, I





D.17





0

BENCHMARKS

BM 7208 - MAG NAIL SET IN CONCRETE ELEV.=822.21

BM 7210 - MAG NAIL SET IN CONCRETE

Map Unit Legend

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
DnB	Denton silty clay, 1 to 3 percent slopes	6.8	77.8%
DoC	Doss silty clay, moist, 1 to 5 percent slopes	0.4	4.2%
НоА	Houston Black clay, 0 to 1 percent slopes	1.6	18.0%
Totals for Area of Interest	•	8.7	100.0%