Texas Commission on Environmental Quality Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with <u>30 TAC 213</u>.

Administrative Review

1. <u>Edwards Aquifer applications</u> must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <u>http://www.tceq.texas.gov/field/eapp</u>.

- 2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
- 3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
- 4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

- 5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
- 6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

- 1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
- 2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

- 3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
- 4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity Name: Dripping Springs Elementary School				2. Regulated Entity No.:					
3. Customer Name: Dripping Springs ISD				4. Customer No.: CN601259435					
5. Project Type: (Please circle/check one)	New Modification		Extension		Exception				
6. Plan Type: (Please circle/check one)	WPAP	CZP	SCS	UST	AST	EXP	EXT	Technical Clarification	Optional Enhanced Measures
7. Land Use: (Please circle/check one)	Reside	ntial	Non-r	Non-residential		8. Site		e (acres):	21.1 ac
9. Application Fee:	\$6,500		10. P	10. Permanent B		BMP(s):		Vegetative Filter Strip	
11. SCS (Linear Ft.):	N/A		12. AST/UST (No		o. Tanks):		N/A		
13. County:	Hays		14. W	/aters	hed:			Little Barton Cre	eek

Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region			
County:	Hays	Travis	Williamson
Original (1 req.)	<u>x</u>		—
Region (1 req.)	<u></u>		_
County(ies)	<u>×</u>		
Groundwater Conservation District(s)	Edwards Aquifer Authority Barton Springs/ Edwards Aquifer Hays Trinity	Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	Plum Creek Austin Buda Dripping Springs Kyle Mountain City San Marcos Wimberley Woodcreek	Austin Bee Cave Pflugerville Rollingwood Round Rock Sunset Valley West Lake Hills	Austin Cedar Park Florence Georgetown Jerrell Leander Liberty Hill Pflugerville Round Rock

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)					
Region (1 req.)					
County(ies)					
Groundwater Conservation District(s)	Edwards Aquifer Authority Trinity-Glen Rose	Edwards Aquifer Authority	Kinney	EAA Medina	EAA Uvalde
City(ies) Jurisdiction	Castle Hills Fair Oaks Ranch Helotes Hill Country Village Hollywood Park San Antonio (SAWS) Shavano Park	Bulverde Fair Oaks Ranch Garden Ridge New Braunfels Schertz	NA	San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

 Sean Friend, PE

 Print Name of Customer/Authorized Agent

 Jack July
 Feb 5, 2024

 Signature of Customer/Authorized Agent
 Date

FOR TCEQ INTERNAL USE ONL	LY		
Date(s)Reviewed:		Date Administratively Complete:	
Received From:		Correct Number of Copies:	
Received By:		Distribution Date:	
EAPP File Number:		Complex:	
Admin. Review(s) (No.):		No. AR Rounds:	
Delinquent Fees (Y/N):		Review Time Spent:	
Lat./Long. Verified:		SOS Customer Verification:	
Agent Authorization Complete/Notarized (Y/N):		Fee	Payable to TCEQ (Y/N):
Core Data Form Complete (Y/N):		Check: Signed (Y/N): Less than 90 days old (Y/N):	
Core Data Form Incomplete Nos.:			

Contributing Zone Plan Application

Texas Commission on Environmental Quality

for Regulated Activities on the Contributing Zone to the Edwards Aquifer and Relating to 30 TAC §213.24(1), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Contributing Zone Plan Application** is hereby submitted for TCEQ review and Executive Director approval. The application was prepared by:

Print Name of Customer/Agent: Sean Friend, PE

Date: Feb 5, 2024

Signature of Customer/Agent:

Regulated Entity Name: Dripping Springs ES

Project Information

- 1. County: Hays
- 2. Stream Basin: Little Barton Creek
- 3. Groundwater Conservation District (if applicable): N/A
- 4. Customer (Applicant):

Contact Person: <u>James Conkle</u> Entity: <u>Dripping Springs ISD</u> Mailing Address: <u>510 W. Mercer St</u> City, State: <u>Dripping Springs, Tx</u> Telephone: <u>512-858-3079</u> Email Address: <u>james.conkle@dsisdtx.us</u>

Zip: <u>78620</u> Fax: _____

TCEQ-10257 (Rev. 02-11-15)

1 of 11

5. Agent/Representative (If any):

Contact Person: <u>Sean Friend</u>, PE Entity: <u>Walker</u> Partners Mailing Address: <u>6504 Bridge Point Pkwy #200</u> City, State: <u>Dripping Springs</u>, Tx Telephone: <u>512-382</u>-0021 Email Address: <u>sfriend@walkerpartners.com</u>

Zip: <u>78730</u> Fax: _____

- 6. Project Location:
 - x The project site is located inside the city limits of Dripping Springs, Tx
 - The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of _____.
 - The project site is not located within any city's limits or ETJ.
- 7. X The location of the project site is described below. Sufficient detail and clarity has been provided so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

29400 Ranch Rd 12, Dripping Springs, Tx 78620

- 8. X Attachment A Road Map. A road map showing directions to and the location of the project site is attached. The map clearly shows the boundary of the project site.
- 9. X Attachment B USGS Quadrangle Map. A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') is attached. The map(s) clearly show:
 - × Project site boundaries.
 - **VISGS** Quadrangle Name(s).
- 10. Attachment C Project Narrative. A detailed narrative description of the proposed project is attached. The project description is consistent throughout the application and contains, at a minimum, the following details:
 - × Area of the site
 - × Offsite areas
 - X Impervious cover
 - × Permanent BMP(s)
 - × Proposed site use
 - × Site history
 - × Previous development
 - × Area(s) to be demolished
- 11. Existing project site conditions are noted below:
 - Existing commercial site
 - Existing industrial site
 - Existing residential site

Existing paved and/or unpaved roads

Undeveloped (Cleared)

Undeveloped (Undisturbed/Not cleared)

- X Other: School
- 12. The type of project is:

Residential: # of Lots: _____
 Residential: # of Living Unit Equivalents: _____
 Commercial
 Industrial

- X Other: School
- 13. Total project area (size of site): <u>21.1</u> Acres

Total disturbed area: <u>3.1</u> Acres

- 14. Estimated projected population: _____
- 15. The amount and type of impervious cover expected after construction is complete is shown below:

Table 1 - Impervious Cover

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	0.0	÷ 43,560 =	0.0
Parking	0.0	÷ 43,560 =	0.0
Other paved surfaces	34,800	÷ 43,560 =	0.8
Total Impervious Cover	34,800	÷ 43,560 =	0.8

Total Impervious Cover <u>0.8</u> ÷ Total Acreage <u>21.1</u> X 100 = <u>3.8%</u> % Impervious Cover

- 16. X Attachment D Factors Affecting Surface Water Quality. A detailed description of all factors that could affect surface water quality is attached. If applicable, this includes the location and description of any discharge associated with industrial activity other than construction.
- 17. 🗴 Only inert materials as defined by 30 TAC 330.2 will be used as fill material.

For Road Projects Only

Complete questions 18 - 23 if this application is exclusively for a road project.

× N/A

N/A 18.	Туре	of	proj	ject:
---------	------	----	------	-------

TXDOT road project. County road or roads built to county specifications. City thoroughfare or roads to be dedicated to a municipality. Street or road providing access to private driveways. N/A 19. Type of pavement or road surface to be used: Concrete Asphaltic concrete pavement Other: N/A 20. Right of Way (R.O.W.): Length of R.O.W.: _____ feet. Width of R.O.W.: feet. $L \times W = Ft^2 \div 43,560 Ft^2/Acre = acres.$ N/A 21. Pavement Area: Length of pavement area: _____ feet. Width of pavement area: feet. $L \times W = Ft^2 \div 43,560 Ft^2/Acre = acres.$ Pavement area acres ÷ R.O.W. area _____ acres x 100 = ____% impervious cover. N/A 22. A rest stop will be included in this project. A rest stop will not be included in this project.

N/A 23. Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

Stormwater to be generated by the Proposed Project

24. X Attachment E - Volume and Character of Stormwater. A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

Wastewater to be generated by the Proposed Project

- 25. Wastewater is to be discharged in the contributing zone. Requirements under 30 TAC §213.6(c) relating to Wastewater Treatment and Disposal Systems have been satisfied.
 - × N/A

26. Wastewater will be disposed of by:

On-Site Sewage Facility (OSSF/Septic Tank):

 Attachment F - Suitability Letter from Authorized Agent. An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities. Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.
Sewage Collection System (Sewer Lines): Dripping The sewage collection system will convey the wastewater to the Springs (name) Treatment Plant. The treatment facility is:
 Existing. No new ww system is proposed with this project Proposed. N/A

Permanent Aboveground Storage Tanks(ASTs) ≥ 500 Gallons

Complete questions 27 - 33 if this project includes the installation of AST(s) with volume(s) greater than or equal to 500 gallons.

×N/A

27. Tanks and substance stored:

Table 2 - Tanks and Substance Storage

AST Number	Size (Gallons)	Substance to be Stored	Tank Material
1	N/A		
2			
3			
4			
5			
		Тс	otal x 1.5 = Gallons

N/A 28. The AST will be placed within a containment structure that is sized to capture one and one-half (1 1/2) times the storage capacity of the system. For facilities with more than

TCEQ-10257 (Rev. 02-11-15)

one tank system, the containment structure is sized to capture one and one-half (1 1/2) times the cumulative storage capacity of all systems.

N/A X Attachment G - Alternative Secondary Containment Methods. Alternative methods for providing secondary containment are proposed. Specifications showing equivalent protection for the Edwards Aquifer are attached.

29. Inside dimensions and capacity of containment structure(s):

Table 3 - Secondary	Containment
---------------------	-------------

Length (L)(Ft.)	Width(W)(Ft.)	Height (H)(Ft.)	L x W x H = (Ft3)	Gallons
N/A				

Total: _____ Gallons

N/A 30. Piping:

All piping, hoses, and dispensers will be located inside the containment structure.

Some of the piping to dispensers or equipment will extend outside the containment structure.

The piping will be aboveground

The piping will be underground

N/A 31. The containment area must be constructed of and in a material impervious to the substance(s) being stored. The proposed containment structure will be constructed of:

N/A 32. Attachment H - AST Containment Structure Drawings. A scaled drawing of the containment structure is attached that shows the following:

Interior dimensions (length, width, depth and wall and floor thickness).

Internal drainage to a point convenient for the collection of any spillage.

Tanks clearly labeled

Piping clearly labeled

Dispenser clearly labeled

N/A 33. Any spills must be directed to a point convenient for collection and recovery. Spills from storage tank facilities must be removed from the controlled drainage area for disposal within 24 hours of the spill.

In the event of a spill, any spillage will be removed from the containment structure within 24 hours of the spill and disposed of properly.

In the event of a spill, any spillage will be drained from the containment structure through a drain and valve within 24 hours of the spill and disposed of properly. The drain and valve system are shown in detail on the scaled drawing.

Site Plan Requirements

Items 34 - 46 must be included on the Site Plan.

34. The Site Plan must have a minimum scale of 1'' = 400'.

Site Plan Scale: 1" =	'.
-----------------------	----

35. 100-year floodplain boundaries:

Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.

No part of the project site is located within the 100-year floodplain.

The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): <u>FEMA</u>.

36. X The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.

★ The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot contour intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.

- 37. \mathbf{x} A drainage plan showing all paths of drainage from the site to surface streams.
- 38. x The drainage patterns and approximate slopes anticipated after major grading activities.
- 39. X Areas of soil disturbance and areas which will not be disturbed.
- 40. X Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
- 41. X Locations where soil stabilization practices are expected to occur.
- 42. Surface waters (including wetlands).
 - × N/A
- 43. X Locations where stormwater discharges to surface water.

There will be no discharges to surface water.

44. Temporary aboveground storage tank facilities.

Temporary aboveground storage tank facilities will not be located on this site.

45. Permanent aboveground storage tank facilities.

× Permanent aboveground storage tank facilities will not be located on this site.

46. 🗴 Legal boundaries of the site are shown.

Permanent Best Management Practices (BMPs)

Practices and measures that will be used during and after construction is completed.

47. X Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.



- 48. X These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
 - The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: _____.

N/A

49. X Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.

🗌 N/A

50. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

The site will be used for low density single-family residential development and has 20% or less impervious cover.

The site will be used for low density single-family residential development but has more than 20% impervious cover.

The site will not be used for low density single-family residential development.

The executive director may waive the requirement for other permanent BMPs for multi-
family residential developments, schools, or small business sites where 20% or less
impervious cover is used at the site. This exemption from permanent BMPs must be
recorded in the county deed records, with a notice that if the percent impervious cover
increases above 20% or land use changes, the exemption for the whole site as described in
the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing
and Approval), may no longer apply and the property owner must notify the appropriate
regional office of these changes.

 Attachment I - 20% or Less Impervious Cover Waiver. The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached. The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover. The site will not be used for multi-family residential developments, schools, or small business sites.
52. 🔀 Attachment J - BMPs for Upgradient Stormwater.
 A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached. X No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.
 Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
53. Attachment K - BMPs for On-site Stormwater.
 A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached. Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
54. X Attachment L - BMPs for Surface Streams. A description of the BMPs and measures that prevent pollutants from entering surface streams is attached.
□ N/A
55. X Attachment M - Construction Plans. Construction plans and design calculations for the proposed permanent BMPs and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. Construction plans for the proposed permanent BMPs and measures are

attached and include: Design calculations, TCEQ Construction Notes, all proposed
structural plans and specifications, and appropriate details.

N/A

56. 🗙	Attachment N - Inspection, Maintenance, Repair and Retrofit Plan. A site and BMP
	specific plan for the inspection, maintenance, repair, and, if necessary, retrofit of the
	permanent BMPs and measures is attached. The plan fulfills all of the following:

Prepared and certified by the engineer	r designing the permanent BMPs and
measures	

- Signed by the owner or responsible party
- Outlines specific procedures for documenting inspections, maintenance, repairs, and, if necessary, retrofit.

Contains a discussion of record keeping procedures

- □ N/A
- 57. Attachment O Pilot-Scale Field Testing Plan. Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.

× N/A

58. X Attachment P - Measures for Minimizing Surface Stream Contamination. A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that result in water quality degradation.

□ N/A

Responsibility for Maintenance of Permanent BMPs and Measures after Construction is Complete.

- 59. The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.
- 60. X A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development,

or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.

Administrative Information

- 61. X Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions.
- 62. X Any modification of this Contributing Zone Plan may require TCEQ review and Executive Director approval prior to construction, and may require submission of a revised application, with appropriate fees.
- 63. X The site description, controls, maintenance, and inspection requirements for the storm water pollution prevention plan (SWPPP) developed under the EPA NPDES general permits for stormwater discharges have been submitted to fulfill paragraphs 30 TAC §213.24(1-5) of the technical report. All requirements of 30 TAC §213.24(1-5) have been met by the SWPPP document.
 - The Temporary Stormwater Section (TCEQ-0602) is included with the application.

ATTACHMENT A - ROAD MAP



ATTACHMENT B - USGS QUADRANGLE MAP



ATTACHMENT C – Project Narrative

The project consists of the construction of approximately 0.8 ac of fire lane, sidewalk and building addition at Dripping Springs Elementary School.

Area of Site: 3.1 ac (disturbed area) 21.1 ac (entire property)

Offsite Areas: 0 SF

Impervious cover: 0.8 ac (fire lane + sidewalk + building addition)

Permanent BMP: Vegetative Filter Strip

Proposed Site Use: Elementary School

Site History / Previous Development: The site includes an existing Elementary School.

Area to be demolished: 3.1 ac of area will be scarified to install the new fire lane, walk, building addition, and vegetative filter strip.

ATTACHMENT D - Factors Affecting Surface Water Quality

Factors affecting water quality include oils, grease, and other substances typically associated with driving areas. Runoff will be treated as required by the TCEQ Environmental Regulations.

ATTACHMENT E - Volume and Character of Stormwater

Character of the stormwater that is expected to be generated from the project site includes a mixture of water with oil, grease, and other substances generally associated with paved drives.

There is no onsite storm drain system or pond, so the existing area flows overland to the back of the site, then continues onto the adjacent property. A small pond will be installed behind the school to provide detention for the new impervious cover.

Required TSS Removal

New impervious cover = 0.8 ac

80% TSS removal = 718 lb

Provided TSS Removal

Vegetative Filter Strips (VFS) will be installed along the new fire lane and sidewalk (0.78 new impervious).

85% TSS removal = 757 lb

The remaining 0.02 ac of new sidewalk runs along the back of curb and has no room for a VFS. However, the VFS mentioned above treats more than required.

See the Water Quality Plan in the enclosed construction plans for details.

ATTACHMENT F – Suitability Letter from Authorized Agent

 $N\!/A$ - an OSSF is not proposed for this project

•

ATTACHMENT G – Alternative Secondary Containment Methods

 $N\!/A-AST$ is not proposed for this project.

.

ATTACHMENT H – AST Containment Structure Drawing

 $N\!/\!A-AST$ is not proposed for this project.

•

ATTACHMENT I – 20% or Less Impervious Cover Declaration

 $N\!/A-Site$ impervious cover is more than 20%

ATTACHMENT J – BMPs for Up Gradient Stormwater

There is no upgradient flow coming on to this site.

ATTACHMENT K – BMPs for Onsite Stormwater

There is no onsite storm drain pipe infrastructure. The new impervious cover will be treated by means of vegetative filter strips.

ATTACHMENT L – BMPs for Surface Streams

There are no surface streams on site. The new impervious cover will be treated by means of vegetative filter strips.

ATTACHMENT M – Construction Plans

Plans are enclosed.

TCEQ NOTES:

Texas Commission on Environmental Quality Contributing Zone Plan

General Construction Notes

Edwards Aquifer Protection Program Construction Notes – Legal Disclaimer The following/listed "construction notes" are intended to be advisory in nature only and do not constitute an approval or conditional approval by the Executive Director (ED), nor do they constitute a comprehensive listing of rules or conditions to be followed during construction. Further actions may be required to achieve compliance with TCEQ regulations found in Title 30, Texas Administrative Code (TAC), Chapters 213 and 217, as well as local ordinances and regulations providing for the protection of water quality. Additionally, nothing contained in the following/listed "construction notes" restricts the powers of the ED, the commission or any other governmental entity to prevent, correct, or curtail activities that result or may result in pollution of the Edwards Aquifer or hydrologically connected surface waters. The holder of any Edwards Aquifer Protection Plan containing "construction notes" is still responsible for compliance with Title 30, TAC, Chapters 213 or any other applicable TCEQ regulation, as well as all conditions of an Edwards Aquifer Protection Plan through all phases of plan implementation. Failure to comply with any condition of the ED's approval, whether or not in contradiction of any "construction notes," is a violation of TCEQ regulations and any violation is subject to administrative rules, orders, and penalties as provided under Title 30, TAC § 213.10 (relating to Enforcement). Such violations may also be subject to civil penalties and injunction. The following/listed "construction notes" in no way represent an approved exception by the ED to any part of Title 30 TAC, Chapters 213 and 217, or any other TCEQ applicable regulation

A written notice of construction must be submitted to the TCEQ regional office at least 48 hours prior to the start of any ground disturbance or construction activities. This notice must include: - the name of the approved project;

> - the activity start date; and - the contact information of the prime contractor.

- All contractors conducting regulated activities associated with this project should be provided 2 with complete copies of the approved Contributing Zone Plan (CZP) and the TCEQ letter indicating the specific conditions of its approval. During the course of these regulated activities, the contractor(s) should keep copies of the approved plan and approval letter onsite
- 3 No hazardous substance storage tank shall be installed within 150 feet of a water supply source, distribution system, well, or sensitive feature.
- Prior to beginning any construction activity, all temporary erosion and sedimentation (E&S) 4 control measures must be properly installed and maintained in accordance with the manufacturers specifications. If inspections indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations. These controls must remain in place until the disturbed areas have been permanently stabilized.
- Any sediment that escapes the construction site must be collected and properly disposed of before the next rain event to ensure it is not washed into surface streams, sensitive features, etc
- 6 Sediment must be removed from the sediment traps or sedimentation basins when it occupies 50% of the basin's design capacity.
- 7 Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from being discharged offsite.
- 8. All excavated material that will be stored on-site must have proper E&S controls.
- 9. If portions of the site will have a cease in construction activity lasting longer than 14 days, soil TCEQ-0592A (Rev. July 15, 2015) Page 1 of 2
 - stabilization in those areas shall be initiated as soon as possible prior to the 14th day of inactivity. If activity will resume prior to the 21st day, stabilization measures are not required. If drought conditions or inclement weather prevent action by the 14th day, stabilization measures shall be initiated as soon as possible.
- 10. The following records should be maintained and made available to the TCEQ upon request: - the dates when major grading activities occur; - the dates when construction activities temporarily or permanently cease on a portion of the site; and - the dates when stabilization measures are initiated.
- 11. The holder of any approved CZP must notify the appropriate regional office in writing and obtain approval from the executive director prior to initiating any of the following:
 - any physical or operational modification of any best management practices (BMPs) or structure(s), including but not limited to temporary or permanent ponds, dams, berms, silt fences, and diversionary structures;
 - any change in the nature or character of the regulated activity from that which was В originally approved;
 - any change that would significantly impact the ability to prevent pollution of the C. Edwards Aquifer; or
 - any development of land previously identified as undeveloped in the approved D contributing zone plan.

Austin Regional Office	San Antonio Regional Office
12100 Park 35 Circle, Building A	14250 Judson Road
Austin, Texas 78753-1808	San Antonio, Texas 78233-4480
Phone (512) 339-2929	Phone (210) 490-3096
Fax (512) 339-3795	Fax (210) 545-4329

THESE GENERAL CONSTRUCTION NOTES MUST BE INCLUDED ON THE CONSTRUCTION PLANS PROVIDED TO THE CONTRACTOR AND ALL SUBCONTRACTORS.

TCEQ-0592A (Rev. July 15, 2015)

Page 2 of 2

GENERAL NOTES:

GENERAL NOTES

- 1) SPECIFICATIONS AND DETAILS FOR CIVIL AND SITE CONSTRUCTION SHALL BE CITY OF DRIPPING SPRINGS TECHNICAL MANUAL (DSTC) CURRENT AS OF THE DATE OF PLAN APPROVAL, UNLESS OTHERWISE INDICATED ON THE DRAWINGS. METHODS OF MEASUREMENT AND PAYMENT AND PAY ITEMS DESCRIBED THEREIN ARE NOT APPLICABLE TO THIS PROJECT. ALL TESTING AND RE-TESTING TO BE PERFORMED NY COTRACTOR AT HIS/HER OWN EXPENSE. THE CITY OF DRIPPING SPRINGS' TECHNICAL CRITERIA MANUAL (DSTC) CAN BE OBTAINED
- https://library.municiple.com/tx/dripping_springs/codes/code_of_ordinances?nodeld =COOR_CH28SUSIDE_EXHIBIT_CTECRMADS THE CITY OF AUSTIN'S STANDARD SPECIFICATIONS MANUAL REFERENCED IN THE DSTC CAN BE OBTAINED HERE: https://library.municiple.com/TX/Austin/codes/Sstandard_specifications_manual 1) CONTRACTOR TO USE THE LATEST MUNICIPALITY/STATE/FEDERAL SPECIFICATION AS APPLICABLE AT THE
- TIME OF CONSTRUCTION.
- 2) WHERE PROPOSED FEATURES TIE TO EXISTING FEATURES, FIELD VERIFY EXISTING TOPOGRAPHY PRIOR TO EXVAVATION AND/OR CONSTRUCTION. CONSTRUCT (WALLS, WALKS, DRIVES, UTILITIES, ETC...) TO MATCH EXISTING LOCATION AND ELEVATION IN ACCORDANCE WITH INTENT OF DESIGN. CONTRACTOR TO NOTIFY ENGINEER IF DISCREPANCY EXISTS BETWEEN EXISTING FIELD VERIFIED TOPOGRAPHY AND TOPOGRAPHY
- SHOWN ON PLANS. 3) CONTRACTOR TO VERIFY LOCATION, DEPTH AND SIZE OF EXISTING UTILITIES PRIOR TO DEMOLITION AND CONSTRUCTION AND ENSURE CONTINUITY OF SERVICES AS NECESSARY.
- 4) ALL WORK IN PUBLIC EASEMENTS AND RIGHT-OF-WAYS SHALL BE PER APPLICABLE CITY, COUNTY, AND STATE STANDARD DETAILS AND SPECIFICATIONS.
- 5) ALL PUBLIC UTILITY CONSTRUCTION AND CONNECTIONS TO PUBLIC UTILITIES SHALL BE PER UTILITY OWNER'S STANDARD DETAILS AND SPECIFICATIONS. CONTACT UTILITY OWNER PRIOR TO START OF CONSTRUCTION AND COORDINATE TO ENSURE ACCEPTABLE PROCEDURES, DETAILS, AND SPECIFICATIONS ARE FOLLOWED.
- 6) CONTRACTOR TO CONTACT HEADWATERS MUD A MINIMUM OF 48 HOURS PRIOR TO WORK. UTILITY DEPARTMENT MUST BE PRESENT DURING CONNECTION TO EXISTING WATER AND SEWER MAINS. 7) EXISTING LINE LOCATIONS ARE SHOWN FOR THE CONVENIENCE OF THE CONTRACTOR BASED ON AVAILABLE
- INFORMATION, AND ARE NOT GUARANTEED TO BE CORRECT OR COMPLETE. 8) LOCATIONS OF EXISTING WATER, WASTEWATER, AND WASTEWATER FORCE MAIN ARE APPROXIMATE AND BASED ON DRAWINGS BY: HEADWATERS PH 4, ECT6 DATED: MALONE WHEELER, DATED 09/27/19.
- 9) WHERE FILL IS PROPOSED WITHIN 4 FEET ABOVE THE PROPOSED TOP OF UTILITY PIPE, COMPACTION OF FILL UP TO 4' ABOVE THE TOP OF PROPOSED PIPE IS REQUIRED PRIOR TO EXCAVATION AND INSTALLATION OF
- PIPE. 10) CONTRACTOR TO REPORT ANY DISCREPANCIES BETWEEN CIVIL AND M.E.P./ARCH/STRUCTURAL PLANS TO ENGINEERS AND ARCHITECT FOR RESOLUTION PRIOR TO THE INSTALLATION OF THE REPORTED ITEMS. 11) THE RECOMMENDATIONS MADE IN THE GEOTECHNICAL REPORT BY _____, (DATED _____) SHALL GOVERN THE PROPOSED SITE WORK AS DEPICTED IN THESE PLANS.

WALL NOTES:

- 1) UNLESS OTHERWISE INDICATED ON THESE DRAWINGS, CONTRACTOR TO PROVIDE ENGINEERED RETAINING WALLS DESIGNED AND SIGNED AND SEALED BY A PROFESSIONAL ENGINEER REGISTERED IN THE STATE OF TEXAS. 2) THE RESPONSIBILITY TO ENSURE THAT THE DESIGN AND CONSTRUCTION OF THESE WALLS ARE IN ACCORDANCE WITH THE LATEST APPLICABLE STANDARDS REMAINS WITH THE CONTRACTOR AND THE ENGINEER PROVIDING
- THE DESIGN.
- 3) THE DESIGN OF THE RETAINING WALL SYSTEM (SLOPE, HEIGHT, TOTAL WIDTH, ETC.) SHALL BE SUCH THAT IT FITS WITHIN THE SPACE ALLOCATED FOR IT ON THE DRAWINGS AND DOES NOT ENCROACH ON SITE AND UTILITY FEATURES, EASEMENTS, RIGHTS OF WAYS, SETBACKS (INCLUDING ENVIRONMENTAL SETBACKS), TREES AND TREE PROTECTION, AND LIMITS OF CONSTRUCTION.
- 4) GEOGRID OR OTHER TIE BACK SYSTEMS CAN ONLY BE USED WHERE THEY WOULD NOT AFFECT EXISTING AND PROPOSED STRUCTURES, SITE FEATURES, UTILITIES, OR ACCESS AND MAINTENANCE OF THESE ITEMS.
- 5) DESIGN SHALL INCLUDE FENCES, RAILINGS, ETC. WHERE SHOWN ON THE DRAWINGS.
- 6) RETAINING WALL DESIGN, INCLUDING FOOTING DIMENSIONS, ELEVATIONS, REQUIRING FILL ABOVE FOOTING, ETC. TO BE PER WALL DETAILS.

EXISTING CONDITIONS & DEMOLITION NOTES:

- 1) UTILITY INFORMATION SHOWN HEREON CONSTITUTES A FIELD RECOVERY OF OBSERVED EVIDENCE OF UTILITIES AND IS SHOWN FOR THE CONVENIENCE OF THE CONTRACTOR BASED ON AVAILABLE INFORMATION. THIS INFORMATION IS NOT GUARANTEED TO BE CORRECT OR COMPLETE. LOCATIONS OF UNDERGROUND UTILITIES /STRUCTURES MAY VARY FROM LOCATIONS SHOWN HERE ON. ADDITIONAL BURIED UTILITIES/STRUCTURES, SUCH AS ELECTRICAL, TELEPHONE, CABLE, FIBER OPTICS, AND PIPE LINES, MIGHT BE ENCOUNTERED. NO EXCAVATIONS WERE MADE DURING THE PROGRESS OF THE SURVEY TO LOCATE BURIED UTILITIES/STRUCTURES. FOR INFORMATION REGARDING BURIED UTILITIES/STRUCTURES OR BEFORE ANY EXCAVATION IS BEGUN, PLEASE CONTACT THE APPROPRIATE AGENCIES FOR VERIFICATION OF UTILITY TYPE AND FOR FIELD LOCATION.
- 2) TREES SHOWN ON THE TREE LIST AND ON THIS PLAN ARE THOSE REQUIRED TO BE LOCATED PER THE CURRENT ORDINANCE. OTHER TREES MAY EXIST ON SITE AND ARE TO BE REMOVED IF WITHIN THE LIMITS OF CONSTRUCTION, UNLESS OTHERWISE INDICATED ON THESE PLANS.
- 3) PROPOSED CONSTRUCTION AND DEMOLITION MAY REQUIRE HAND DIGGING FOR INSTALLATIONS OF NEW FEATURES AND UTILITIES, AND/OR PROTECTION AND SUPPORT/RELOCATION OF EXISTING FEATURES AND UTILITIES.
- 4) REFER TO M.E.P. SITE DEMO PLANS FOR ALL ELECTRIC, TELEPHONE, AND GAS UTILITIES.
- 5) REMOVE AND RELOCATE ALL EXISTING SIGNAGE, FENCING, AND GATES AS NECESSARY.
- 6) PROVIDE AND MAINTAIN A.D.A. ACCESSIBILITY TO FACILITIES THAT ARE TO REMAIN IN USE DURING CONSTRUCTION.
- 7) CONTRACTOR TO MAINTAIN ALL EXISTING WATER AND WASTEWATER SERVICES WITHIN THE EXTENTS OF THIS PROJECT UNTIL EITHER FACILITIES (SUCH AS BUILDINGS, IRRIGATION SYSTEMS, HOSE BIBS, ETC.) SERVED BY THESE SERVICES ARE REMOVED/VACATED, OR UNTIL NEW OR ALTERNATIVE SERVICES ARE PROVIDED. THE CONTRACTOR SHALL COORDINATE WITH, AND NOTIFY THE OWNER AHEAD OF SERVICE INTERRUPTIONS SHOULD INTERRUPTIONS BE NECESSARY.

EROSION-SEDIMENTATION CONTROL NOTES:

1. UNLESS OTHERWISE INDICATED ON THE LANDSCAPE PLANS AND SPECIFICATIONS:

- i) ALL DISTURBED AREAS, INCLUDING PONDS, AND AREAS DESIGNATED AS "GRASS" AREAS SHALL RECEIVE A MINIMUM OF 4" OF TOP SOIL AND BE REVEGETATED BY SEED, HYDROMULCH, OR SOD. MAINTAIN AND WATER THESE AREAS AS NECESSARY TO ESTABLISH PERMANENT REVEGETATIVE GROWTH OF APPROXIMATELY TWO (2) INCHES OF HEIGHT OVER 70% OF AREA.
- ii) TOPSOIL THAT HAS BEEN STRIPPED FROM THE SITE AND STOCKPILED MAY BE USED. REMOVE ALL BRUSH, TRASH, STUMPS, WOOD, CONCRETE AND OTHER DEBRIS OVER 1-1/2" IN SIZE PRIOR TO SPREADING.
- iii) IF SUFFICIENT QUANTITIES ARE NOT AVAILABLE, PROVIDE IMPORTED TOPSOIL CHARACTERISTIC OR THE AREA. PROVIDE IMPORTED LOAM TOPSOIL CONTAINING A MINIMUM ORGANIC MATTER CONTENT BY WEIGHT OF 5%. TOPSOIL SHALL NOT HAVE A MIXTURE SUBSOIL AND SHALL CONTAIN NO STONES, LUMPS OF SOIL, STICKS, ROOTS, TRASH OR OTHER EXTRANEOUS MATERIALS LARGER THAN 1-1/2 INCHES IN DIAMETER OR LENGTH.
- iv) . APPLY TOPSOIL TO ENSURE A MINIMUM OF 4" DEPTH IN ALL DISTURBED AREAS. TILL SOIL TO A DEPTH OF 2 INCHES. RAKE SOIL SMOOTH, FREE FROM VARIATIONS, BUMPS AND DEPRESSIONS TO FINISH GRADE (1" BELOW WALKS AND CURBS). ALL AREAS SHALL SLOPE TO DRAIN.
- 2) ALL PROPOSED STORM INLETS TO HAVE INLET PROTECTION.
- 3) ADDITIONAL ENVIRONMENTAL CONTROLS MAY BE REQUIRED BY THE CITY AND/OR COUNTY INSPECTOR AS CONSTRUCTION PROGRESSES.
- 4) CONCRETE "WASHOUT" LOCATIONS TO BE DETERMINED IN THE FIELD IN COORDINATION WITH CITY/COUNTY INSPECTOR. WASHOUT LOCATIONS ARE TO BE NOTED IN THE SWPPP.
- 5) CONTRACTOR TO PUMP OUT WATER FROM DETENTION POND UNTIL POND CONSTRUCTION IS COMPLETE. PUMPED WATER MUST PASS THROUGH 2 ROWS OF SILT FENCE PRIOR TO BEING RELEASED DOWNSTREAM
- 6) ALL PRESERVED TREES SHALL BE FLAGGED WITH ORANGE FLUORESCENT VINYL TAPE TO BE WRAPPED AROUND THE MAIN TRUNK AT A HEIGHT OF FOUR (4) FEET OR MORE SO THAT THE TAPE IS VISIBLE TO WORKERS OPERATING CONSTRUCTION EQUIPMENT.
- 7) USE APPROVED SLOPE STABILIZATION MATTING SUCH AS PYRAMAT ON ALL SLOPES STEEPER THAN 3:1.

<u>SITE PLAN NOTES:</u>

- 1) ALL DIMENSIONS ARE FROM FACE OF CURB TO FACE OF CURB UNLESS OTHERWISE NOTED.
- 2) ALL CURB RETURNS SHALL BE 3' RADIUS UNLESS OTHERWISE NOTED.
- 3) FIRE LANE MARKINGS DESIGNATED HEREIN SHALL CONSIST OF A 6" WIDE RED STRIPE APPLIED EITHER ON THE FACE OF CURB OR THE PAVEMENT SURFACE AS APPROPRIATE. THE RED STRIPE SHALL BE MARKED WITH "FIRE LANE - NO PARKING - TOW AWAY ZONE" IN WHITE LETTERS AT LEAST 3" TALL AT A 30' MAXIMUM INTERVAL. UNLESS OTHERWISE SPECIFIED WITHIN THIS PLAN SET.
- 4) PAVEMENT STRIPING SHALL BE WHITE PAINT, 4" WIDE.
- 5) COORDINATE KNOX BOX REQUIREMENTS WITH THE APPROPRIATE CITY/COUNTY FIRE DEPARTMENT.
- 6) WHERE CONSTRUCTION IS PROPOSED ADJACENT TO EXISTING BUILDINGS, ENSURE THAT EXISTING WEEP HOLES ARE NOT COVERED. CONTACT ENGINEER AND ARCHITECT PRIOR TO CONSTRUCTION SHOULD SUCH A CONFLICT ARISE. 7) REFER TO STRUCTURAL PLANS FOR ALL WALL DETAILS.
- 8) AT NEW PAVEMENT TIE IN LOCATION, SAWCUT A MINIMUM OF 1' BEHIND AND ALONG THE EDGE OF EXISTING PAVEMENT AS NECESSARY FOR A CLEAN, AND STRUCTURALLY SOUND TIE IN.
- <u>GRADING PLAN NOTES:</u>
- 1) ALL SIDEWALK AND CROSSWALK SLOPES SHALL NOT EXCEED THE FOLLOWING A.D.A. REQUIREMENTS:
- i) 1:20 LONGITUDINAL (ALONG THE WALK) MAX.
- ii) 1:50 TRANSVERSE (ACROSS THE WALK) MAX.
- 2) ALONG AN ACCESSIBLE ROUTE, CHANGES IN LEVEL UP TO 1/4" MAY BE VERTICAL AND WITHOUT EDGE TREATMENT, CHANGES IN LEVEL BETWEEN 1/4" AND 1/2" SHALL BE BEVELED WITH A SLOPE NO GREATER THAN 1:2, AND CHANGES IN LEVEL GREATER THAN 1/2" SHALL BE ACCOMPLISHED BY MEANS OF AN ACCESSIBLE RAMP.
- 3) ALL SIDEWALKS ALONG CURB TO SLOPE TOWARDS CURB (2% MAX)
- 4) ADJUST ALL CASTINGS TO PROPOSED GRADES.
- 5) SEE STORM SEWER PLANS FOR ALL TOP OF INLET ELEVATIONS.
- 6) COORDINATE WITH STRUCTURAL FOUNDATION PLANS AND DETAILS FOR EXTENTS AND GRADES AT ALL STRUCTURAL STOOPS.
- 7) SLOPES STEEPER THAN 3:1 SHALL BE STRUCTURALLY STABILIZED UNLESS OTHERWISE NOTED.
- 8) INSTALL EDGE PROTECTION PER TAS FOR ALL ACCESSIBLE ROUTES THAT ARE HIGHER THAN ADJACENT FINISHED GROUND.
- 9) INSTALL SAFETY RAILING OR CHAINLINK FENCING, FOR ALL SIDEWALKS, RETAINING WALLS, POND WALLS WITH VERTICAL ELEVATION CHANGES OF MORE THAN 30-INCHES.
- 10) SPOT ELEVATIONS IN DRIVES AND PARKING AREAS ARE TOP OF PAVEMENT ELEVATION UNLESS OTHERWISE INDICATED
- **STORM SEWER PLAN NOTES:**
- 1) COORDINATE WITH M.E.P. PLANS FOR EXISTING UTILITY DEMO PLANS.
- 2) COORDINATE WITH M.E.P. PLANS FOR ALL WATER, WASTEWATER, AND STORM CONNECTIONS AT BUILDINGS.
- 3) UNLESS OTHERWISE SPECIFICALLY INDICATED ON THE DRAWINGS, CONNECT ALL ROOF DRAINS AND DOWNSPOUTS TO THE UNDERGROUND STORM SEWER SYSTEM. IF CONNECTIONS AND LATERALS ARE NOT SHOWN ON THESE DRAWINGS, COORDINATE WITH DESIGN TEAM TO OBTAIN NECESSARY INFORMATION.
- 4) COORDINATE WITH M.E.P. PLANS AND INSTALL NECESSARY FITTINGS FOR CONNECTIONS OF STORM SYSTEM TO ROOF DRAINS AND DOWNSPOUTS.
- 5) T/I = TOP OF INLET SLAB FOR CURB AND AREA/TABLE TOP INLETS. T/I = TOP OF GRATE FOR GRATE INLETS.







CHECKED BY: DRAWN BY: Plot Stamp:

R BLUEBEAM LABELING/OCI

 III CAUTION III

 EXISTING OVERHEAD UTILITIES IN VICINITY

 CONTRACTOR SHALL EXERCISE EXTREME CAUTION

 WHEN WORKING NEAR ELECTRIC FACILITIES

 III WARNING III

 THE ENGINEER ASSUMES NO RESPONSIBILITY FOR THE ACCURACY

 OF THE LOCATION OF UNDERGROUND UTILITIES. THE CONTRACTOR

 SHALL BE RESPONSIBLE FOR LOCATION AND AVOIDING ALL

 EXISTING UTILITIES BY CALLING THE 'ONE CALL'' LOCATOR SERVICE

 AT (800) 344-8377 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION.

CHECKED BY: DRAWN BY: Plot Stamp:

12) UN

RIGHT LANE MUST TURN

O PARKING .

13991406.3562

13991765.7058

DRAWN BY: Plot Stamp:

(), , main	A RAILROAD CONTROL BOX
ALRIAL TARGET	- RAILROAD SWITCH
BOX TARGET AXLE FOUND	O SIGNAL PEDISTAL
BENCHMARK	SERVICE POLE ELEC.
O BRACE POLE CMKR (TYPE I) FOUND	
	TELEC. PEDESTAL
CABLE TV PEDESTAL	
+ FAUCET	TREE (EXIST.)
GAS METER	TRANS. TOWER
 GUY POLE (DEADMAN) 	GAS VALVE
GUY ANCHOR	GAS VENT
HIGH VOLTAGE TRANS TOWER	WATER VALUE WATER METER
@ ELEC, JUNCT, BOX @ TELE, JUNCT, BOX	C MAILBOX
LUMINARE STANDARD	LIGHT POLE SIGN
• STORM MANHOLE	▲ GPS MONUMENT ■ 1/27 JEON ROD FOUND W/ CAP LINEESS NOTED
TELE. MANHOLE WASTEWATER MANHOLE	TYPE I CONCRETE MONUMENT FOUND
PULL BOX	TYPE II MONUMENT SET
& POWER POLE	1/2" IRON PIPE FOUND UNLESS NOTED
WIRE FENCE	0 1/2" IRON ROD SET W/TXDOT- ALUMINUM CAP UNLESS NOTED
CHAINLINK FENCE	1/2 IRON ROD FOUND UNLESS NOTED 60 D NAIL SET UNLESS NOTED
-UE- ELECTRIC LINE (BURIED)	FENCE POST
CMPA CORRUGATED METAL PIPE	E PROPERTY LINE DS DOWNSPOUT
I	
 REPRESENT THE ACTUAL SIZE 4. UTILITY INFORMATION SHOWN OF OBSERVED EVIDENCE OF UTILITIES/STRUCTURES MAY ADDITIONAL BURIED UTILITII TELEPHONE, CABLE TV AND EXCAVATIONS WERE MADE DU LOCATE BURIED UTILITIES/STRUCTURE CONTACT THE APPROPRIATE TYPE AND FOR FIELD LOCATI 5. THIS TOPOGRAPHIC MAP DOE AND SHALL NOT BE USED INFORMATION REPRESENTING FOR GENERAL DESCRIPTIVE F 6. TREE CRITICAL ROOT ZON GRAPHICAL DEPICTION OF TH BASED ON THE TRUNK SIZE OF RADIUS FOR EVERY ONE NOT REPRESENT THE ACTUAL 7. TREES SHOWN HERE ON W SET FORTH IN THE CITY OF PRESERVATION ORDINANCE. ON SITE. 	E OR SHAPE OF THE FEATURE. A HEREON CONSTITUTES FIELD RECOVERY UTILITIES. LOCATIONS OF UNDERGROUND VARY FROM LOCATIONS SHOWN HEREON. ES/STRUCTURES, SUCH AS ELECTRICAL, PIPELINES, MAY BE ENCOUNTERED. NO URING THE PROGRESS OF THIS SURVEY TO RRUCTURES. FOR INFORMATION REGARDING IS OR BEFORE ANY EXCAVATION IS BEGUN, AGENCIES FOR VERIFICATION OF UTILITY ION. ES NOT REPRESENT A BOUNDARY SURVEY, FOR CONVEYANCE. THE LINES AND OTHER THE PERIMETER OF THE PROPERTY ARE PURPOSES ONLY. NES (CRZ) SHOWN HERE ON ARE A HE PROBABLE EXTENTS OF THE TREE CRZ USING THE FORMULA OF ONE (1) FOOT (1) INCH OF TRUNK DIAMETER AND MAY . SIZE OR SHAPE OF THE TREE CANOPY. ERE LOCATED AND MEET THE STANDARDS DRIPPING SPRINGS LANDSCAPE AND TREE OTHER TREES AND VEGETATION MAY EXIST
NOVEMBER AND DECEMBER, 20. THAT THIS SURVEY PLAT REPRES THE SURVEY. INLAND GEODETICS	23, BY ME OR UNDER MY SUPERVISION, SENTS THE FACTS FOUND AT THE TIME OF
MIGUEL A. ESCOBAR, L.S.L.S., R. TEXAS REG. NO. 5630 1504 CHISHOLM TRAIL RD #103 ROUND ROCK, TX 78681 TBPELS FIRM NO. 10059100	P.L.S.

REMOV HAINLINK FENCE

OE OE

120400 120494 120495 121547 221081 221082 221083 221084 221085 221086 221087 221104 221109 221110 221111 221112 221113 221114 221116 221117 221116 221117 221118 221119 221120 221120	LIVE OAK CEDAR ELM CEDAR ELM LIVE OAK LIVE OAK CHINESE PISTACE CHINESE PISTACE CHINESE PISTACE MEX PLUM-8 HACKBERRY HACKBERRY LIVE OAK LIVE OAK	$\begin{array}{c}28\\ 28\\ 8\\ 32\\ 31\\ 6\\ 12\\ 6\\ 8\\ 9\\ 10\\ 38\\ 28\\ 23-21\\ 32\\ 8\\ 10\\ 13\\ 33\\ 16\\ 15-14\\ 18\\ 15-13\\ 28\\ 24\\ 24\\ \end{array}$
221084	MEX PLUM-8-6-6	6
221085	MEX PLUM-8	8
221086	MEX PLUM-8	8
221087	HACKBERRY	9
221104	HACKBERRY	10
221108 221109 221110 221111 221111 221112	LIVE OAK LIVE OAK LIVE OAK LIVE OAK CEDAR FLM	38 28 23–21 32 8
221113 221114 221115 221115 221116 221117	BRADFORD PEAR CEDAR ELM LIVE OAK LIVE OAK	10 13 33 16
221118 221119 221120 221120 221121	LIVE OAK LIVE OAK HACKBERRY CEDAR ELM	13-14 18 15-13 28 24
221122	CEDAR ELM	8
221123	HACKBERRY	8
221124	HACKBERRY	11
221125	HACKBERRY	8
221126	CEDAR ELM	6
221127	LIVE OAK	32-28
221128	LIVE OAK	28
222064	LIVE OAK	14
222065	LIVE OAK	12
222066	LIVE OAK	23
222067 222068 222069 222070 222070	LIVE OAK LIVE OAK LIVE OAK LIVE OAK	40 9 22 25-21
222087	LIVE OAK	33
222090	HACKBERRY	7
222091	LIVE OAK	54
222092	LIVE OAK	34-24
222723	CYPRESS	12
222724	CYPRESS	12
222727	BUR OAK	8
410869	LIVE OAK	17–15
410870	LIVE OAK	18–11
420441	HACKBERRY	11
420442	LIVE OAK	28
420443	LIVE OAK	28
420444	LIVE OAK	33
420445	LIVE OAK	22
420446 420447 420448 420449 420450	LIVE OAK LIVE OAK LIVE OAK LIVE OAK	19 22-20 18-18 29 31
420451	LIVE OAK	29
420507	ASH	11

TAG#

SPECIES

STEM SIZES

!!! CAUTION !!! EXISTING OVERHEAD UTILITIES IN VICINITY CONTRACTOR SHALL EXERCISE EXTREME CAUTION WHEN WORKING NEAR ELECTRIC FACILITIES

NOTES: 1. FIRE LANE TO BE HEAVY DUTY CONCRETE PAVEMENT

> **!!! CAUTION !!!** EXISTING OVERHEAD UTILITIES IN VICINITY CONTRACTOR SHALL EXERCISE EXTREME CAUTION WHEN WORKING NEAR ELECTRIC FACILITIES

CHECKED BY:

ENGINEERED VEGETATIVE FILTER STRIPS:

- 1. MAX SLOPE = 20%
- 2. MIN WIDTH = 15'
- 3. MIN VEGETATED COVER = 80%
- TOP EDGE OF FILTER STRIP ALONG THE PAVEMENT / RIBBON CURB TO BE INSTALLED SUCH THAT RUNOFF TRAVELS THROUGH THE FILTER STRIP AND NOT ALONG THE TOP EDGE.
- 5. FILTER STRIPS TO BE VEGETATED AFTER OTHER PORTIONS OF THE PROJECT ARE COMPLETED.

WQ TREATMENT:

NEW IMPERVIOUS COVER = 0.8 AC 80% REQUIRED TSS REMOVAL = 718 LB

VFS IMPERVIOUS COVER = 0.78 AC 85% REMOVAL PROVIDED = 757 LB

EXISTING OVERHEAD UTILITIES IN VICINITY CONTRACTOR SHALL EXERCISE EXTREME CAUTION WHEN WORKING NEAR ELECTRIC FACILITIES

DRAWN BY: Plot Stamp:

 \cdot ASPHALT 1+00.0, BEGIN WTR-LN-A 6" GATE VALVE TIE TO EX 6" WTR-LN RIM ELEVATION = 116 6W 24 IN RSP FL = 11162, FFE EL=1167.24' 7.5", FL= 1164.08' L0-12 PVC-8 164.09'/ WILDING EAVE

!!! CAUTION !!! EXISTING OVERHEAD UTILITIES IN VICINITY CONTRACTOR SHALL EXERCISE EXTREME CAUTION WHEN WORKING NEAR ELECTRIC FACILITIES

Plot Stamp:

- 2. CONTRACTOR SHALL MONITOR THE PERFORMANCE OF INLET PROTECTION DURING

TYPICAL RIBBON CURB DETAIL N.T.S

ATTACHMENT N – Inspection, Maintenance, and Repair Plan

Project Name: Dripping Springs Elementary School

3.5.8 Vegetative Filter Strips

Once a vegetated area is well established, little additional maintenance is generally necessary. The key to establishing a viable vegetated feature is the care and maintenance it receives in the first few months after it is planted. Once established, all vegetated BMPs require some basic maintenance to insure the health of the plants including:

- Pest Management. An Integrated Pest Management (IPM) Plan should be developed for vegetated areas. This plan should specify how problem insects and weeds will be controlled with minimal or no use of insecticides and herbicides.
- Seasonal Mowing and Lawn Care. If the filter strip is made up of turf grass, it should be mowed as needed to limit vegetation height to 18 inches, using a mulching mower (or removal of clippings). If native grasses are used, the filter may require less frequent mowing, but a minimum of twice annually. Grass clippings and brush debris should not be deposited on vegetated filter strip areas. Regular mowing should also include weed control practices, however herbicide use should be kept to a minimum (Urbonas et al., 1992). Healthy grass can be maintained without using fertilizers because runoff usually contains sufficient nutrients. Irrigation of the site can help assure a dense and healthy vegetative cover.
- Inspection. Inspect filter strips at least twice annually for erosion or damage to vegetation; however, additional inspection after periods of heavy runoff is most desirable. The strip should be checked for uniformity of grass cover, debris and litter, and areas of sediment accumulation. More frequent inspections of the grass cover during the first few years after establishment will help to determine if any problems are developing, and to plan for long-term restorative maintenance needs. Bare spots and areas of erosion identified during semi-annual inspections must be replanted and

restored to meet specifications. Construction of a level spreader device may be necessary to reestablish shallow overland flow.

- Debris and Litter Removal. Trash tends to accumulate in vegetated areas, particularly
 along highways. Any filter strip structures (i.e. level spreaders) should be kept free of
 obstructions to reduce floatables being flushed downstream, and for aesthetic reasons.
 The need for this practice is determined through periodic inspection, but should be
 performed no less than 4 times per year.
- Sediment Removal. Sediment removal is not normally required in filter strips, since the vegetation normally grows through it and binds it to the soil. However, sediment may accumulate along the upstream boundary of the strip preventing uniform overland flow. Excess sediment should be removed by hand or with flat-bottomed shovels.
- Grass Reseeding and Mulching. A healthy dense grass should be maintained on the filter strip. If areas are eroded, they should be filled, compacted, and reseeded so that the final grade is level. Grass damaged during the sediment removal process should be promptly replaced using the same seed mix used during filter strip establishment. If possible, flow should be diverted from the damaged areas until the grass is firmly established. Bare spots and areas of erosion identified during semi-annual inspections must be replanted and restored to meet specifications. Corrective maintenance, such as weeding or replanting should be done more frequently in the first two to three years after installation to ensure stabilization. Dense vegetation may require irrigation immediately after planting, and during particularly dry periods, particularly as the vegetation is initially established.

Responsible Party:	Clint Pruett
Entity:	Dripping Springs ISD
Mailing Address:	510 W. Mercer St
City, State:	Dripping Springs, Tx
Telephone:	512-858-3032

M. P. A.

02-05-2024

Signature of Responsible Party

Date

ATTACHMENT O – Pilot-Scale Field Testing Plan

 $N\!/A-BMPs$ comply with Edwards Aquifer Rules: Tech Guidance for BMPs.

ATTACHMENT P – Measures for Minimizing Surface Stream Contamination

To avoid or minimize surface stream contamination, storm water runoff from the site will flow across the vegetative filter strip in accordance with TCEQ's RG-348. The improvements are not expected to change the way water enters surface streams.

Temporary Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Sean Friend, PE

Date: Feb 5, 2024

Signature of Customer/Agent:

Regulated Entity Name: Dripping Springs ISD

Project Information

Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1. Fuels for construction equipment and hazardous substances which will be used during construction:

The following fuels and/or hazardous substances will be stored on the site: _____

These fuels and/or hazardous substances will be stored in:

Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
 Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.

- **x** Fuels and hazardous substances will not be stored on the site.
- 2. **Attachment A Spill Response Actions**. A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. X Attachment B Potential Sources of Contamination. A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

Sequence of Construction

5. **X** Attachment C - Sequence of Major Activities. A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.

For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.

× For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.

6. X Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: <u>Little Barton Creek</u>

Temporary Best Management Practices (TBMPs)

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

7. X Attachment D – Temporary Best Management Practices and Measures. TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

	 A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site. A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site. A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer. A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8.	The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
	 Attachment E - Request to Temporarily Seal a Feature. A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature. There will be no temporary sealing of naturally-occurring sensitive features on the site.
9. X	Attachment F - Structural Practices . A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10. 🗙	Attachment G - Drainage Area Map. A drainage area map supporting the following requirements is attached:
	 For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided. For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
	 For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area. There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

★ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.

- 11. Attachment H Temporary Sediment Pond(s) Plans and Calculations. Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
 - × N/A
- 12. X Attachment I Inspection and Maintenance for BMPs. A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
- 13. I All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
- 14. If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
- 15. x Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
- 16. x Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

Soil Stabilization Practices

Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. X Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices. A schedule of the interim and permanent soil stabilization practices for the site is attached.

- 18. Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. x Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

Administrative Information

- 20. \times All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. x If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. X Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

ATTACHMENT A – Spill Response Actions

Cleanups

1) Clean up leaks and spills immediately.

2) Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent material for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be disposed of as hazardous waste.

3) Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of properly. See the waste management BMPs in this section for specific information.

Minor Spills

1) Minor spills typically involve small quantities of oil, gasoline, paint, etc. which can be controlled by the first responder at the discovery of the spill.

- 2) Use absorbent materials on small spills rather than hosing down or burying the spill.
- 3) Absorbent materials should be promptly removed and disposed of properly.
- 4) Follow the practice below for a minor spill.
- 5) Contain the spread of the spill.
- 6) Recover spilled materials.
- 7) Clean the contaminated area and properly dispose of contaminated materials.

Semi-Significant Spills

Semi-significant spills still can be controlled by the first responder along with the aid of other personnel such as laborers and the foreman, etc. This response may require the cessation of all other activities.

Spills should be cleaned up immediately:

- 1) Contain the spread of the spill.
- 2) Notify the project foreman immediately.

3) If the spill occurs on paved or impermeable surfaces, clean up using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling with absorbent materials and do not let the spill spread widely.

4) If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.

5) If the spill occurs during rain, cover spill with tarps or other material to prevent contaminating runoff.

Significant/Hazardous Spills

For significant or hazardous spills that are in reportable quantities:

1) Notify the TCEQ by telephone as soon as possible and within 24 hours at 512-339-2929 (Austin) or 210-490-3096 (San Antonio) between 8 AM and 5 PM. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site.

2) For spills of federal reportable quantities, in conformance with the requirements in 40 CFS parts 110, 119, and 302, the contractor should notify the National Response Center at (800) 424-8802.

3) Notification should first be made by telephone and followed up with a written report.

4) The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.

5) Other agencies which may need to be consulted include, but are not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.

More information on spill rules and appropriate responses is available on the TCEQ website at: http://www.tnrcc.state.tx.us/enforcement/emergency_response.html

ATTACHMENT B-Potential Sources of Contamination

Potential sources of contamination include fire lane and sidewalks.

ATTACHMENT C – SEQUENCE OF MAJOR ACTIVITIES

- 1. Install temporary erosion and sedimentation controls.
- 2. Clear and grub the site.
- 3. Remove existing features to accommodate new improvements.
- 4. Construct detention pond, fire lane, sidewalk, and building addition.
- 5. Begin revegetation and landscaping.
- 6. Remove temporary erosion and sedimentation controls once revegetated areas have established adequate coverage and growth.

ATTACHMENT D – Temporary Best Management Practices and Measures

Silt fence will be installed which will intercept and detain water-borne sediment from unprotected areas.

ATTACHMENT F – Structural Practices

Silt fence will be installed to limit runoff discharge of pollutants from the site.

ATTACHMENT G – Drainage Area Map

See enclosed construction plans.

ATTACHMENT I – Inspection and Maintenance of BMPs

Recordkeeping. Maintain a field logbook to record any relevant information noted at the collection time or during site visits. Include notations about any activities or issues that could affect the sample quality (e.g. sample integrity, test site alterations, maintenance activities, and improperly functioning equipment). At a minimum, the field notebook should include the date and time, field staff names, weather conditions, number of samples collected, sample description and label information, field measurements, field QC sample identification, and sampling equipment condition. Also, record measurements tracking sediment accumulation. In particular, note any conditions in the tributary basin that could affect sample quality (e.g., construction activities, reported spills, other pollutant sources). Provide a sample field data form in the QAPP.

Silt Fence:

Inspection and Maintenance Guidelines:

- Inspect all fencing weekly, and after any rainfall.
- Remove sediment when buildup reaches 6 inches.
- (3) Replace any torn fabric or install a second line of fencing parallel to the torn section.
- (4) Replace or repair any sections crushed or collapsed in the course of construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points.
- (5) When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

ATTACHMENT J – Schedule of Interim and Permanent Soil Stabilization Practices

Interim and permanent soil stabilization practices for the site are to be scheduled to meet TCEQ requirements.

Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.

If portions of the site will have a cease in construction activity lasting longer than 14 days, soil stabilization in those areas shall be initiated as soon as possible prior to the 14th day of inactivity. If activity will resume prior to the 21st day, stabilization measures are not required. If drought conditions or inclement weather prevent action by the 14th day, stabilization measures shall be initiated as soon as possible. Mulch, matting, seed, and/or sod are acceptable techniques and will be used on this project.

Agent Authorization Form

For Required Signature Edwards Aquifer Protection Program Relating to 30 TAC Chapter 213 Effective June 1, 1999

Clint Pruett			
	Print Name		
	Director of Facilities & Construction	,	
	Title - Owner/President/Other		
of	Dripping Springs Independent School District	,	
	Corporation/Partnership/Entity Name		
have authorized	Sean Friend		
	Print Name of Agent/Engineer		
of	Walker Partners		
	Print Name of Firm		

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- 2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- 3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

Applicant's Signature

2-6-2024

THE STATE OF § County of

BEFORE ME, the undersigned authority, on this day personally appeared <u>http://www.pru.eff</u>known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this day of February 7.07.4

JENNIFER EILEEN MARTINEZ Notary ID #126196613 My Commission Expires December 14, 2026

NOTARY PUBLIC Dennifes Gilpen Martinez

Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 12.14.26

Application Fee Form

Texas Commission on Environmental Quality			
Name of Proposed Regulated Entit	y: <u>Dripping</u> Springs ISD Ele	ementary School	
Regulated Entity Location: 29400 Ra	anch Rd 12, Dripping Spring	is, Tx	
Name of Customer: Dripping Springs	ISD		
Contact Person: <u>James Conkle</u>	Phon	e: <u>512-858</u> -3079	
Customer Reference Number (if iss	sued):CN <u>601259</u> 435		
Regulated Entity Reference Number	er (if issued):RN		
Austin Regional Office (3373)			
× Hays	Travis	W	illiamson
San Antonio Regional Office (3362	2)		
Bexar	Medina		valde
 Comal	 Kinney		
Application fees must be paid by c	heck certified check c	or money order navah	le to the Texas
Commission on Environmental Ou	iality Your canceled c	heck will serve as you	r receint This
form must be submitted with you	r fee navment This n	avment is heing suhmi	itted to:
X Austin Regional Office		an Antonio Regional O	
Mailed to: ICEQ - Cashier		vernight Delivery to: 1	CEQ - Cashier
Revenues Section 12100 Park 35 Circle			
Mail Code 214 Building A, 3rd Floor			
P.O. Box 13088	A	ustin, TX 78753	
Austin, TX 78711-3088	(5	512)239-0357	
Site Location (Check All That Appl	y):		
Recharge Zone	× Contributing Zone	Transi	tion Zone
Type of Plan	1	Size	Fee Due
Water Pollution Abatement Plan, C	Contributing Zone		
Plan: One Single Family Residentia	l Dwelling	Acres	\$
Water Pollution Abatement Plan, C	Contributing Zone		
Plan: Multiple Single Family Reside	ential and Parks	Acres	\$
Water Pollution Abatement Plan, C	Contributing Zone		
Plan: Non-residential		Acres	\$ 6,500
Sewage Collection System		L.F.	\$
Lift Stations without sewer lines		Acres	\$
Underground or Aboveground Storage Tank Facility		Tanks	\$
Piping System(s)(only)		Each	\$
Exception		Each	\$
Extension of Time		Each	\$
Signature: Date: Date:			

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

	Project Area in	-
Project	Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional,	< 1	\$3,000
multi-family residential, schools, and other sites	1 < 5	\$4,000
where regulated activities will occur)	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

Project	Cost per Linear Foot	Minimum Fee- Maximum Fee	
Sewage Collection Systems	\$0.50	\$650 - \$6,500	

Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or	Minimum Fee-
Project	Piping System	Muximum ree
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

Project	Fee
Exception Request	\$500

Extension of Time Requests

Project	Fee
Extension of Time Request	\$150

TCEQ Core Data Form

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information

1. Reason for Submission (If other is checked please describe in space provided.)								
New Permit Registration or Authorization (Core Data)	Form should be submitted with	the program application						
	onn should be submitted with	ne program application.						
Renewal (Core Data Form should be submitted with the	e renewal form)	L Other						
2. Customer Reference Number (if issued)		3 Regulated Entity Reference Number (if issued)						
	Follow this link to search	or negative Entry helerence Humber (1) issued)						
	for CN or RN numbers in							
Control Pogistry**								
CN 601259435	RN							
1	4							

SECTION II: Customer Information

4. General Cu	eral Customer Information 5. Effective Date for Customer Information Updates (mm/dd/yyyy)												
New Custor	ner		🗌 U	pdate to Custo	omer Informa	tion		🗌 Chan	ge in R	egulated Ent	ity Own	ership	
Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)													
The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State													
(SOS) or Texas Comptroller of Public Accounts (CPA).													
6. Customer Legal Name (If an individual, print last name first: eg: Doe, John) If new Customer, enter previous Customer below:								er below:					
Dripping Springs ISD													
7. TX SOS/CP	A Filing N	umber		8. TX State	Tax ID (11 d	igits)			9. Fe	deral Tax I	D	10. DUNS	Number (if
												applicable)	
				1746003099	6				(9 dig	gits)		070400242	
									74-60020006			078498342	
									74 00	0000000			
11. Type of C	ustomer:		Corporat	tion				Individual Partner		ership: 🗌 General 🗌 Limited			
Government:	City 🗌 🤇	County [] Federal 🗌	Local 🗌 State	e 🗌 Other			Sole Pr	roprieto	orship	🛛 Ot	her: School	
12. Number o	of Employ	ees							13. I	ndepender	ntly Ow	ned and Ope	erated?
0-20 2	21-100 [101-25	50 🗌 251-	500 🛛 501	and higher			🗌 Yes 🛛 No					
14. Customer	Role (Pro	posed or	Actual) – as i	t relates to the	Regulated El	ntity list	ted o	on this form.	Please (check one of	the follo	owing	
Owner			erator	0	wner & Opera	ator							
	al Licensee	Re	esponsible Pa	rty 🗌	VCP/BSA App	olicant				Other:			
15 Mailing													
15. Walling	510 W M	lercer St											
Address:	010												
	City Dripping Springs State TX				ZIP	7862	0		ZIP + 4				
16. Country N	/lailing Int	formatio	on (if outside	USA)	<u> </u>	1	17	7. E-Mail Ac	dress	(if applicable	e)	I	<u> </u>
											-,		
							clint.pruett@dsisdtx.us						
18. Telephone Number 19. Exte			19. Extensio	on or C	ode 20. Fax Number (if applicable)								

() -

. . . - -_ -

	Regui			lation					
21. General Regulated E	ntity Informa	ation (If 'New Regulate	ed Entity" is seled	cted, a new pe	ermit applice	ation is also i	required.)		
New Regulated Entity	Update to	Regulated Entity Nam	e 🗌 Update	to Regulated I	Entity Inform	nation			
The Regulated Entity Na as Inc, LP, or LLC).	me submitte	d may be updated,	in order to me	et TCEQ Cor	e Data Sta	ndards (rei	noval of org	anizatior	al endings such
22. Regulated Entity Nar	me (Enter nam	ne of the site where the	regulated action	n is taking pla	ce.)				
Dripping Springs Middle Sch	nool								
23. Street Address of the Regulated Entity:	29400 Rano	ch Rd							
<u>(No PO Boxes)</u>	City	Dripping Springs	State	ТХ	ZIP	78620	:	ZIP + 4	
24. County		·		·			·		
		If no Street Ac	ddress is provi	ded, fields 2	5-28 are re	equired.			
25. Description to									
Physical Location:									
26. Nearest City						State		Nea	rest ZIP Code
Dripping Springs						Тх		786	20
Latitude/Longitude are used to supply coordinate	required and tes where no	l may be added/upa ne have been provid	lated to meet i ded or to gain	TCEQ Core D accuracy).	ata Stand	ards. (Geoc	oding of the	Physical	Address may be
27. Latitude (N) In Decin	nal:	30.2010		28. Lo	ongitude (W) In Decin	nal:	98.1060	
Degrees	Minutes	Seco	onds	Degre	es	М	inutes		Seconds
30		12	57		98		04		57
29. Primary SIC Code (4 digits)	30. Secondary SIC Code			31. Primary NAICS Code (5 or 6 digits)			32. Secondary NAICS Code (5 or 6 digits)		
8211				611110					
33. What is the Primary	Business of	this entity? (Do not	repeat the SIC o	r NAICS descr	iption.)		1		

Address:	29400 Ranch Rd									
	City		Dripping Springs	State	тх	ZIP	78620	ZIP + 4		
35. E-Mail Address:	ail Address: clint.pruett@dsisdtx.us									
36. Telephone Number 3			37. Extension or Code			38. Fax Number (if applicable)				
(512) 858-3032						()	-			

39. TCEQ Programs and ID Numbers Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

34. Mailing

Dam Safety	Districts	Edwards Aquifer	Emissions Inventory Air	Industrial Hazardous Waste
Municipal Solid Waste	New Source Review Air	OSSF	Petroleum Storage Tank	D PWS
Sludge	Storm Water	🔲 Title V Air	Tires	Used Oil
Voluntary Cleanup	U Wastewater	Wastewater Agriculture	Water Rights	Other: Edwards Aquifer

SECTION IV: Preparer Information

40. Name:	0. Name: Sean Friend, PE				41. Title: Engineer		
42. Telephone	Number	43. Ext./Code	44. Fax Number	45. E-Mail /	Address		
(512) 382-0021	(512)382-0021 () -		sfriend@wal	kerpartners.com			

SECTION V: Authorized Signature

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	Walker Partners				
Name (In Print):	Sean Friend, PE	Phone:	(512) 382- 21		
Signature:	Sean triend			Date:	2/5/2024