



Southwest Engineers

Civil | Environmental | Land Development

WATER POLLUTION ABATEMENT PLAN (WPAP)

FOR

Ward & Burke Texas Yard

3600 IH 35 N,
GEORGETOWN, WILLIAMSON COUNTY, TX 78626

Prepared For:

Ward & Burke Berry Creek Inc
20 South Third Street
Columbus, OH 43215


Prepared By:

SOUTHWEST ENGINEERS, INC

205 CIMARRON PARK LOOP, SUITE B
BUDA, TX 78610

P: 512.312.4336 | F: 830.672.2034

www.swengineers.com | TBPE NO. F-1909



MAY 2024

Project #: 1173-001-24



TABLE OF CONTENTS

- I. Edwards Aquifer Application Cover Page (TCEQ-20705)
- II. General Information Form (TCEQ-0587)
 - Attachment A - Road Map
 - Attachment B - USGS / Edwards Recharge Zone Map
 - Attachment C - Project Description
- III. Geologic Assessment Form (TCEQ-0585)
 - Attachment A - Geological Assessment Table (TCEQ-0585-Table)
 - Attachment B - Stratigraphic Column
 - Attachment C - Site Geology
 - Attachment D - Site Geology Maps(s)
- IV. Water Pollution Abatement Plan Application Form (TCEQ-0584)
 - Attachment A – Factors Affecting Surface Water Quality
 - Attachment B – Volume and Character of Stormwater
 - Attachment C – Suitability Letter from Authorized Agent
 - Attachment D – Exception to the Required Geologic Assessment Site Plan
- V. Temporary Stormwater Section (TCEQ-0602)
 - Attachment A - Spill Response Actions
 - Attachment B - Potential Sources of Contamination
 - Attachment C - Sequence of Major Activities
 - Attachment D - Temporary Best Management Practices and Measures
 - Attachment F - Structural Practices
 - Attachment G - Drainage Area Map
 - Attachment I - Inspection and Maintenance for BMPs
 - Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices
- VI. Permanent Stormwater Section (TCEQ-0600)
 - Attachment A – 20% or less Impervious Cover Waiver
 - Attachment B – BMPs for Upgradient Stormwater
 - Attachment C – BMPs for On-site Stormwater
 - Attachment D – BMPs for Surface Streams



**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

Attachment F - Construction Plans

Attachment G - Inspection, Maintenance, Repair and Retrofit Plan

Attachment I – Measures for Minimizing Surface Stream Contamination

- VII. Agent Authorization Form (TCEQ-0599), if application submitted by agent
- VIII. Application Fee Form (TCEQ-0574)
- IX. Check Payable to the "Texas Commission on Environmental Quality"
- X. Core Data Form (TCEQ-10400)



**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

I.

EDWARDS AQUIFER APPLICATION COVER PAGE
(TCEQ-20705)

Texas Commission on Environmental Quality

Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with [30 TAC 213](#).

Administrative Review

1. [Edwards Aquifer applications](#) must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <http://www.tceq.texas.gov/field/eapp>.

2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied the application fee will be forfeited.
4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity Name: Ward & Burke Texas Yard					2. Regulated Entity No.:				
3. Customer Name: Robert Ward (Ward & Burke Berry Creek Inc)					4. Customer No.:				
5. Project Type: (Please circle/check one)	<input checked="" type="radio"/> New	Modification			Extension		Exception		
6. Plan Type: (Please circle/check one)	<input checked="" type="radio"/> WPAP	<input type="radio"/> CZP	<input type="radio"/> SCS	<input type="radio"/> UST	<input type="radio"/> AST	<input type="radio"/> EXP	<input type="radio"/> EXT	Technical Clarification	Optional Enhanced Measures
7. Land Use: (Please circle/check one)	<input type="radio"/> Residential	<input checked="" type="radio"/> Non-residential				8. Site (acres):		±38.15	
9. Application Fee:	\$6,500	10. Permanent BMP(s):				Batch Detention Pond			
11. SCS (Linear Ft.):	N/A	12. AST/UST (No. Tanks):				N/A			
13. County:	Williamson	14. Watershed:				Berry Creek			

Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region			
County:	Hays	Travis	Williamson
Original (1 req.)	—	—	✓
Region (1 req.)	—	—	✓
County(ies)	—	—	✓
Groundwater Conservation District(s)	<input type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Barton Springs/ Edwards Aquifer <input type="checkbox"/> Hays Trinity <input type="checkbox"/> Plum Creek	<input type="checkbox"/> Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	<input type="checkbox"/> Austin <input type="checkbox"/> Buda <input type="checkbox"/> Dripping Springs <input type="checkbox"/> Kyle <input type="checkbox"/> Mountain City <input type="checkbox"/> San Marcos <input type="checkbox"/> Wimberley <input type="checkbox"/> Woodcreek	<input type="checkbox"/> Austin <input type="checkbox"/> Bee Cave <input type="checkbox"/> Pflugerville <input type="checkbox"/> Rollingwood <input type="checkbox"/> Round Rock <input type="checkbox"/> Sunset Valley <input type="checkbox"/> West Lake Hills	<input type="checkbox"/> Austin <input type="checkbox"/> Cedar Park <input type="checkbox"/> Florence <input checked="" type="checkbox"/> Georgetown <input type="checkbox"/> Jerrell <input type="checkbox"/> Leander <input type="checkbox"/> Liberty Hill <input type="checkbox"/> Pflugerville <input type="checkbox"/> Round Rock

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)	—	—	—	—	—
Region (1 req.)	—	—	—	—	—
County(ies)	—	—	—	—	—
Groundwater Conservation District(s)	<input type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Trinity-Glen Rose	<input type="checkbox"/> Edwards Aquifer Authority	<input type="checkbox"/> Kinney	<input type="checkbox"/> EAA <input type="checkbox"/> Medina	<input type="checkbox"/> EAA <input type="checkbox"/> Uvalde
City(ies) Jurisdiction	<input type="checkbox"/> Castle Hills <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Helotes <input type="checkbox"/> Hill Country Village <input type="checkbox"/> Hollywood Park <input type="checkbox"/> San Antonio (SAWS) <input type="checkbox"/> Shavano Park	<input type="checkbox"/> Bulverde <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Garden Ridge <input type="checkbox"/> New Braunfels <input type="checkbox"/> Schertz	NA	<input type="checkbox"/> San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

Campden Key, PE. (Southwest Environmental Services)

Print Name of Customer/Authorized Agent

[Signature]

Signature of Customer/Authorized Agent

5/23/2024

Date

****FOR TCEQ INTERNAL USE ONLY****

Date(s) Reviewed:		Date Administratively Complete:	
Received From:		Correct Number of Copies:	
Received By:		Distribution Date:	
EAPP File Number:		Complex:	
Admin. Review(s) (No.):		No. AR Rounds:	
Delinquent Fees (Y/N):		Review Time Spent:	
Lat./Long. Verified:		SOS Customer Verification:	
Agent Authorization Complete/Notarized (Y/N):		Fee Check:	Payable to TCEQ (Y/N):
Core Data Form Complete (Y/N):			Signed (Y/N):
Core Data Form Incomplete Nos.:			Less than 90 days old (Y/N):



**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

II.

General Information Form
(TCEQ-0587)

General Information Form

Texas Commission on Environmental Quality

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:

Print Name of Customer/Agent: Campbell Key, P.E.

Date: 5/22/2024

Signature of Customer/Agent:



Project Information

1. Regulated Entity Name: Ward & Burke Texas Yard
2. County: Williamson County
3. Stream Basin: Dry Berry Creek
4. Groundwater Conservation District (If applicable): N/A
5. Edwards Aquifer Zone:

- ☒ Recharge Zone
☐ Transition Zone

6. Plan Type:

- ☒ WPAP
☐ SCS
☐ Modification

- ☐ AST
☐ UST
☐ Exception Request

7. Customer (Applicant):

Contact Person: Robert Ward

Entity: Ward & Burke Berry Creek Inc

Mailing Address: 20 South Third Street

City, State: Columbus, Ohio

Zip: 43215

Telephone: 647-289-9770

FAX: _____

Email Address: rjw.ward@gmail.com

8. Agent/Representative (If any):

Contact Person: Campbell Key, P.E.

Entity: Southwest Engineers, Inc

Mailing Address: 205 Cimarron Park Loop, Suite B

City, State: Buda, TX

Zip: 78610

Telephone: 512-312-4336

FAX: _____

Email Address: campbell.key@swengineers.com

9. Project Location:

☐ The project site is located inside the city limits of _____.

☒ The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of Georgetown.

☐ The project site is not located within any city's limits or ETJ.

10. ☒ The location of the project site is described below. The description provides sufficient detail and clarity so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

3600 IH 35 N, Georgetown, TX 78626

11. ☒ Attachment A – Road Map. A road map showing directions to and the location of the project site is attached. The project location and site boundaries are clearly shown on the map.

12. ☒ Attachment B - USGS / Edwards Recharge Zone Map. A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') of the Edwards Recharge Zone is attached. The map(s) clearly show:

☒ Project site boundaries.

☒ USGS Quadrangle Name(s).

☒ Boundaries of the Recharge Zone (and Transition Zone, if applicable).

☒ Drainage path from the project site to the boundary of the Recharge Zone.

13. ☒ The TCEQ must be able to inspect the project site or the application will be returned. Sufficient survey staking is provided on the project to allow TCEQ regional staff to locate the boundaries and alignment of the regulated activities and the geologic or manmade features noted in the Geologic Assessment.

☐ Survey staking will be completed by this date: _____

14. ☒ Attachment C – Project Description. Attached at the end of this form is a detailed narrative description of the proposed project. The project description is consistent throughout the application and contains, at a minimum, the following details:

- ☒ Area of the site
- ☒ Offsite areas
- ☒ Impervious cover
- ☒ Permanent BMP(s)
- ☒ Proposed site use
- ☒ Site history
- ☒ Previous development
- ☒ Area(s) to be demolished

15. Existing project site conditions are noted below:

- ☐ Existing commercial site
- ☐ Existing industrial site
- ☐ Existing residential site
- ☐ Existing paved and/or unpaved roads
- ☐ Undeveloped (Cleared)
- ☐ Undeveloped (Undisturbed/Uncleared)
- ☐ Other: _____

Prohibited Activities

16. ☒ I am aware that the following activities are prohibited on the Recharge Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
- (2) New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
- (3) Land disposal of Class I wastes, as defined in 30 TAC §335.1;
- (4) The use of sewage holding tanks as parts of organized collection systems; and
- (5) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
- (6) New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.

17. ☒ I am aware that the following activities are prohibited on the Transition Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground Injection Control);
- (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and

- (3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.

Administrative Information

18. The fee for the plan(s) is based on:

- ☒ For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur.
- ☐ For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines.
- ☐ For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems.
- ☐ A request for an exception to any substantive portion of the regulations related to the protection of water quality.
- ☐ A request for an extension to a previously approved plan.

19. ☒ Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:

- ☐ TCEQ cashier
- ☒ Austin Regional Office (for projects in Hays, Travis, and Williamson Counties)
- ☐ San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)

20. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

21. ☒ No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.


WATER POLLUTION ABATEMENT PLAN
ATTACHMENT A

ROAD/LOCATION MAP












3600 IH 35 N
GEORGETOWN, TX 78626

3600 IH 35 N



3/28/2024, 2:56:05 PM

- | | | |
|--|---|--|
|  City/Place |  Transition Zone |  7.5 Minute Quad Grid |
|  Edwards Aquifer |  Contributing Zone |  TCEQ_EDWARDS_OFFICIAL_MAPS |
|  Recharge Zone |  TX Counties | |





GENERAL INFORMATION SECTION ATTACHMENT C

PROJECT DESCRIPTION

The subject property consists of a ± 38.15 -acre tract located at 3600 IH 35 N, Georgetown, TX 78626. The property is located within the City of Georgetown's 2-mile Extra-Territorial Jurisdiction (ETJ), Williamson County, and the Edwards Aquifer Recharge Zone as defined by the Texas Commission on Environmental Quality (TCEQ). The project tract is located within the Dry Berry Creek Watershed. Currently, the tract consists of a single-family dwelling structure, two barns, and associated gravel driveway with runoff draining primarily by overland sheet flow in an easterly direction toward Dry Berry Creek. The proposed development includes the construction of an industrial buildings with associated drive, paved storage area, parking lot, water quality/detention pond (Batch Detention Pond), and on-site septic facility.

- Limits of Construction: ± 30.55 acres
- Legal Boundaries: ± 38.15 acres
- Total Impervious Cover: ± 25.39 acres

The batch detention pond will be used as a Permanent Best Management Practice (BMP) onsite to treat storm water generated. The BMP has been designed in accordance with TCEQ's Edwards Aquifer Rules Technical Guidance on Best Management Practices RG-348 Addendum Sheet. Stormwater will be detained in the batch detention pond prior to being released into the existing Dry Berry Creek.

This Recharge and Transition Zone Exception Request describes the measures taken to design the batch detention pond. The design calculations are based on the proposed impervious cover, which consists of building roofs and paved areas (asphalt and concrete). Please refer to the site construction drawings provided with this request for more information.



**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

III.

Geologic Assessment Form
(TCEQ-0585)

Geologic Assessment

Texas Commission on Environmental Quality

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.


Print Name of Geologist: Russell C Ford

Telephone: 512 442-1122

Date: 6/22/22

Fax: _____

Represented by Environmental Consultants, Inc. (Name of Company and TBPG or TBPE registration number)

Signature:  _____

Regulated Entity: 6.25-Acre Site, 3600 N. IH-35, Georgetown, Texas

6/22/2022

Project Information

1. Date(s) Geologic Assessment was performed: 6/7/22

2. Type of Project:

☒ WPAP
☐ SCS

☐ AST
☐ UST

3. Location of Project:

☒ Recharge Zone
☐ Transition Zone
☐ Contributing Zone within the Transition Zone

4. ☒ Attachment A - Geologic Assessment Table. Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.
5. ☒ Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups* (Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

Table 1 - Soil Units, Infiltration Characteristics and Thickness

Soil Name	Group*	Thickness(feet)
BrB	D	5
EaD	D	3
KrA	D	5
KrB	D	5
SvA	C	5
SvB	C	5
OkA	B	6

Soil Name	Group*	Thickness(feet)
QuC	D	6

* Soil Group Definitions (Abbreviated)

- A. Soils having a high infiltration rate when thoroughly wetted.
- B. Soils having a moderate infiltration rate when thoroughly wetted.
- C. Soils having a slow infiltration rate when thoroughly wetted.
- D. Soils having a very slow infiltration rate when thoroughly wetted.

6. ☒ Attachment B – Stratigraphic Column. A stratigraphic column showing formations, members, and thicknesses is attached. The outcropping unit, if present, should be at the top of the stratigraphic column. Otherwise, the uppermost unit should be at the top of the stratigraphic column.
7. ☒ Attachment C – Site Geology. A narrative description of the site specific geology including any features identified in the Geologic Assessment Table, a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure(s), and karst characteristics is attached.
8. ☒ Attachment D – Site Geologic Map(s). The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1" = 400'

Applicant's Site Plan Scale: 1" = _'

Site Geologic Map Scale: 1" = 400 '

Site Soils Map Scale (if more than 1 soil type): 1" = 400 '
9. Method of collecting positional data:
 - ☒ Global Positioning System (GPS) technology.
 - ☐ Other method(s). Please describe method of data collection: _____

10. ☒ The project site and boundaries are clearly shown and labeled on the Site Geologic Map.
11. ☒ Surface geologic units are shown and labeled on the Site Geologic Map.
12. ☐ Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.
- ☒ Geologic or manmade features were not discovered on the project site during the field investigation.
13. ☐ The Recharge Zone boundary is shown and labeled, if appropriate.
14. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If applicable, the information must agree with Item No. 20 of the WPAP Application Section.
- ☐ There are _ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.)
- ☐ The wells are not in use and have been properly abandoned.
- ☐ The wells are not in use and will be properly abandoned.
- ☐ The wells are in use and comply with 16 TAC Chapter 76.
- ☒ There are no wells or test holes of any kind known to exist on the project site.

Administrative Information

15. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

ATTACHMENT A NO FEATURES OBSERVED

GEOLOGIC ASSESSMENT TABLE						PROJECT NAME: 76.25-Acre Site, 3600 N. IH-35, Georgetown, Texas															
LOCATION			FEATURE CHARACTERISTICS											EVALUATION		PHYSICAL SETTING					
1A	1B *	1C*	2A	2B	3	4			5	5A	6	7	8A	8B	9	10		11	12		
FEATUREID	LATITUDE	LONGITUDE	FEATURE TYPE	POINTS	FORMATION	DMENSIONS (FEET)			TREND (DEGREES)	DOM	DENSITY (NO/FT)	APERTURE (FEET)	INFLL	RELATIVE INFILTRATION RATE	TOTAL	SENSITIVITY		CATCHM ENT AREA (ACRES)	TOPOGRAPHY		
						X	Y	Z		10							<40	≥40	<1.6	≥1.6	

* DATUM NAD27

2A TYPE	TYPE	2B POINTS	8A INFILLING
C	Cave	30	N None, exposed bedrock
SC	Solution cavity	20	C Coarse - cobbles, breakdown, sand, gravel
SF	Solution-enlarged fracture(s)	20	O Loose or soft mud or soil, organics, leaves, sticks, dark colors
F	Fault	20	F Fines, compacted clay-rich sediment, soil profile, gray or red colors
O	Other natural bedrock features	5	V Vegetation. Give details in narrative description
MB	Manmade feature in bedrock	30	FS Flowstone, cements, cave deposits
SW	Swallow hole	30	X Other materials
SH	Sinkhole	20	
CD	Non-karst closed depression	5	
Z	Zone, clustered or aligned features	5	

I have read, understood, and followed the Texas Natural Resource Conservation Commission's Instructions to Geologists. The information presented herein complies with that document and is a true representation of the conditions observed in the field.

My signature certifies that I am qualified as a geologist as defined by 30 TAC 213



Date _____

ATTACHMENT B

Stratigraphic Column


76.25-Acre Site

3600 N. IH-35

Georgetown, Texas

HYDROGEOLOGIC SUBDIVISION	FORMATION	THICKNESS (feet)	LITHOLOGY
Confining Layer	Quaternary alluvium	20	Gravel, sand, silt, and clay along streams

Source: Senger, Collins and Kreitler, 1990



6/22/2022



ATTACHMENT C SITE-SPECIFIC GEOLOGY

The Geologic Assessment (GA) of the 76.25-Acre Site was performed by Mr. Russell C. Ford, P.G., of Terracon on June 7, 2022. The site is four tracts of mostly vacant land totaling approximately 76.25 acres, which were improved in 1975/76 with several small rural residential structures and associated agricultural out-buildings, located at 3600 North I-35, northeast of its intersection with Market Street in north Georgetown, Williamson County, Texas. The areas immediately surrounding the site are a mix of undeveloped and residential properties. The site is characterized as gently sloping to the east toward Dry Berry Creek which is located along the eastern edge of the site. Site elevation ranges from about 660 feet above mean sea level (msl) to 710 feet above msl.


The surficial geologic unit present at the site has been identified as the Quaternary alluvium. Exhibit 2 (attached) is a geologic map of the site. The Quaternary alluvium consists of varying amounts of gravels, sands, silts and clays associated with stream beds and floodplains. The site is located entirely within the recharge zone of the Edwards Aquifer and the recharge zone boundary is located adjacent to the site along Dry Berry Creek. Table 1 (attached) is a stratigraphic column prepared for the site. No faulting was observed on the site, however, there is a mapped fault crossing the site. The fault, which trends toward the north-northeast, is associated with the Balcones Fault zone which represents the dominant structural trend in the vicinity of the site. The completed Geologic Assessment form is attached.

No geologic features were observed on the site. Due to the lack of any significant sensitive recharge features observed on the site and the presence of a relatively impermeable soil cover present, the potential for fluid movement to the Edwards aquifer beneath the project improvement areas is considered low.


No springs were observed onsite. As previously indicated, Dry Berry Creek is located along the eastern site boundary. This stream would be subject to the Stream Buffer requirements contained in the City of Georgetown Ordinance 2015-14 which would generally coincide with the FEMA 1% floodplain limits. A review of the site maps contained in the City of Georgetown Ordinance 2015-14 indicated there are no known springs occupied by the Georgetown Salamander on the site and the nearest known occupied site is located approximately 3 miles south-southwest of the site (San Gabriel Spring).



6/22/2022



SCALE 1:24,000



CONTOUR INTERVAL 10 FEET
NATIONAL GEODETIC VERTICAL DATUM OF 1988

Georgetown, Texas
2019
7.5 MINUTE SERIES (TOPOGRAPHIC)

Project Mngr:	RF
Drawn By:	ATX Drafting
Checked By:	RF
Approved By:	RF
Project No.	96227489A
Scale:	AS SHOWN
File No.	96227489A
Date:	Jun 22, 2022



Terracon
Consulting Engineers and Scientists
5307 INDUSTRIAL OAKS BLVD. - #160 AUSTIN, TX 78735
PH. (512) 442-1122 FAX (512) 442-1181

TOPOGRAPHIC MAP

76.25 Acres
3600 IH-35
Georgetown, Williamson County, Texas

EXHIBIT


1




6/22/2022

LEGEND

- Site Boundary
- - - - - Dry Berry Creek
- U / D Inferred Fault
 - U - Upthrown Side
 - D - Downthrown Side
- Qt Quaternary Terrace Deposits




Project Mngr: RF		Project No. 96227489A		 Consulting Engineers and Scientists 5307 INDUSTRIAL OAKS BLVD. - #160 AUSTIN, TX 78735 PH. (512) 442-1122 FAX (512) 442-1181	SITE GEOLOGIC MAP		EXHIBIT	
Drawn By: ATX Drafting		Scale: AS SHOWN			76.25 Acres		2	
Checked By: RF		File No. 96227489A			3600 IH-35			
Approved By: RF		Date: Jun 22, 2022			Georgetown, Williamson County, Texas			




LEGEND

- Site Boundary
- ... Dry Berry Creek
- BrB** Branyon Clay (1%-3% slopes)
- EaD** Eckrant Cobbly Clay (1%-8% slopes)
- KrA** Krum Silty Clay (0%-1% slopes)
- KrB** Krum Silty Clay (1%-3% slopes)
- OkA** Oakalla Silty Clay Loam (0%-2% slopes)
- QuC** Queeny Clay Loam (1%-5% slopes)
- SvA** Sunev Silty Clay Loam (0%-1% slopes)
- SvB** Sunev Silty Clay Loam (1%-3% slopes)



6/22/2022



Project Mngr: RF		Project No. 96227489A		 Consulting Engineers and Scientists 5307 INDUSTRIAL OAKS BLVD. - #160 AUSTIN, TX 78735 PH. (512) 442-1122 FAX (512) 442-1181	SITE SOILS MAP		EXHIBIT
Drawn By: ATX Drafting		Scale: AS SHOWN			76.25 Acres		
Checked By: RF		File No. 96227489A			3600 IH-35		
Approved By: RF		Date: Jun 22, 2022			Georgetown, Williamson County, Texas		



**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

IV.

Water Pollution Abatement Plan Application Form
(TCEQ-0584)

Water Pollution Abatement Plan Application

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Water Pollution Abatement Plan Application Form** is hereby submitted for TCEQ review and Executive Director approval. The form was prepared by:

Print Name of Customer/Agent: Campbell Key, P.E.

Date: 5/22/2024

Signature of Customer/Agent:



Regulated Entity Name: Ward & Burke Texas Yard

Regulated Entity Information

1. The type of project is:

- ☐ Residential: Number of Lots: _____
- ☐ Residential: Number of Living Unit Equivalents: _____
- ☐ Commercial
- ☒ Industrial
- ☐ Other: _____

2. Total site acreage (size of property): ±38.15

3. Estimated projected population: N/A

4. The amount and type of impervious cover expected after construction are shown below:

Table 1 - Impervious Cover Table

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	141360	$\div 43,560 =$	3.25
Parking	18954	$\div 43,560 =$	0.46
Other paved surfaces	906098	$\div 43,560 =$	21.68
Total Impervious Cover	1,105,988	$\div 43,560 =$	25.39

Total Impervious Cover 25.39 \div Total Acreage 38.15 X 100 = 66.6% Impervious Cover

5. ☒ Attachment A - Factors Affecting Surface Water Quality. A detailed description of all factors that could affect surface water and groundwater quality that addresses ultimate land use is attached.
6. ☒ Only inert materials as defined by 30 TAC §330.2 will be used as fill material.

For Road Projects Only

Complete questions 7 - 12 if this application is exclusively for a road project.

7. Type of project:

- ☐ TXDOT road project.
- ☐ County road or roads built to county specifications.
- ☐ City thoroughfare or roads to be dedicated to a municipality.
- ☐ Street or road providing access to private driveways.

8. Type of pavement or road surface to be used:

- ☐ Concrete
- ☐ Asphaltic concrete pavement
- ☐ Other: _____

9. Length of Right of Way (R.O.W.): _____ feet.

Width of R.O.W.: _____ feet.

L x W = _____ Ft² \div 43,560 Ft²/Acre = _____ acres.

10. Length of pavement area: _____ feet.

Width of pavement area: _____ feet.

L x W = _____ Ft² \div 43,560 Ft²/Acre = _____ acres.

Pavement area _____ acres \div R.O.W. area _____ acres x 100 = _____ % impervious cover.

11. ☐ A rest stop will be included in this project.

☐ A rest stop will not be included in this project.

12. ☐ Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

Stormwater to be generated by the Proposed Project

13. ☒ Attachment B - Volume and Character of Stormwater. A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on the area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

Wastewater to be generated by the Proposed Project

14. The character and volume of wastewater is shown below:

_____ % Domestic	_____ Gallons/day
_____ % Industrial	_____ Gallons/day
_____ % Commingled	_____ Gallons/day
TOTAL gallons/day _____	

15. Wastewater will be disposed of by:

☒ On-Site Sewage Facility (OSSF/Septic Tank):

☒ Attachment C - Suitability Letter from Authorized Agent. An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities.

☒ Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.

☐ Sewage Collection System (Sewer Lines):

☐ Private service laterals from the wastewater generating facilities will be connected to an existing SCS.

☐ Private service laterals from the wastewater generating facilities will be connected to a proposed SCS.

☐ The SCS was previously submitted on _____.

☐ The SCS was submitted with this application.

☐ The SCS will be submitted at a later date. The owner is aware that the SCS may not be installed prior to Executive Director approval.

☐ The sewage collection system will convey the wastewater to the _____ (name) Treatment Plant. The treatment facility is:

☐ Existing.

☐ Proposed.

16. ☒ All private service laterals will be inspected as required in 30 TAC §213.5.

Site Plan Requirements

Items 17 – 28 must be included on the Site Plan.

17. ☒ The Site Plan must have a minimum scale of 1" = 400'.

Site Plan Scale: 1" = 100'.

18. 100-year floodplain boundaries:

☒ Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.

☐ No part of the project site is located within the 100-year floodplain.

The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): _____

19. ☒ The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, open space, etc. are shown on the plan.

☐ The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, open space, etc. are shown on the site plan.

20. All known wells (oil, water, unplugged, capped and/or abandoned, test holes, etc.):

☐ There are _____ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply)

☐ The wells are not in use and have been properly abandoned.

☐ The wells are not in use and will be properly abandoned.

☐ The wells are in use and comply with 16 TAC §76.

☒ There are no wells or test holes of any kind known to exist on the project site.

21. Geologic or manmade features which are on the site:

☐ All sensitive geologic or manmade features identified in the Geologic Assessment are shown and labeled.

☒ No sensitive geologic or manmade features were identified in the Geologic Assessment.

☐ Attachment D - Exception to the Required Geologic Assessment. A request and justification for an exception to a portion of the Geologic Assessment is attached.

- 22. ☒ The drainage patterns and approximate slopes anticipated after major grading activities.
- 23. ☒ Areas of soil disturbance and areas which will not be disturbed.
- 24. ☒ Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
- 25. ☒ Locations where soil stabilization practices are expected to occur.
- 26. ☒ Surface waters (including wetlands).
☐ N/A
- 27. ☒ Locations where stormwater discharges to surface water or sensitive features are to occur.
☐ There will be no discharges to surface water or sensitive features.
- 28. ☒ Legal boundaries of the site are shown.

Administrative Information

- 29. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 30. ☒ Any modification of this WPAP will require Executive Director approval, prior to construction, and may require submission of a revised application, with appropriate fees.

WATER POLLUTION ABATEMENT PLAN APPLICATION FORM ATTACHMENT A

FACTORS AFFECTING SURFACE WATER QUALITY

DURING CONSTRUCTION

Non-Storm Water Discharges - The following non-storm water discharges may occur from the site during the construction period:

- Non-point discharge of paint and solvents
- Water used to wash vehicles or control dust
- Water from utility line flushing during initial line testing
- Petroleum drippings from vehicle movement
- Pavement wash waters (where no spills or leaks of toxic or hazardous materials have occurred)
- Groundwater (from dewatering of excavation)
- Silt Runoff from soil disturbance
- Trash and Debris (Litter) and discarded Food and Tobacco Products

All non-storm water discharge will be directed to the Erosion and Sedimentation Controls (Best Management Practices) to remove any suspended solids contained therein. Material management practices will be utilized to reduce the risk of spills, or other accidental exposure of the materials listed above to storm water runoff. These and any other sources of pollutants that may affect storm water quality will be screened and filtered by temporary BMPs, which will be installed prior to the commencement of site clearing.

POST CONSTRUCTION

Non-Storm Water Discharges after construction has been completed which can affect water quality include:

- Lawn fertilizer and pesticides
- Petroleum drippings from vehicle movement
- Cleaning products used out-of-doors not captured in sanitary sewer
- Landscape Maintenance

Post-construction storm water discharges typically will transport sediment in the form of dirt and dust accumulated on streets and other impervious flatwork, rooftops and sediment from erosion of grassy areas. That material will be conveyed to the water quality pond (where most pollutants will be removed), and then conveyed to the proposed detention pond and finally discharge sheet flows into the undeveloped land.



**WATER POLLUTION ABATEMENT PLAN APPLICATION FORM
ATTACHMENT B**

VOLUME AND CHARACTER OF STORMWATER

The project site is defined by one (1) major existing drainage area and it drains mainly from west to east across the property. Using City of Georgetown runoff coefficients and Atlas 14 rainfall data, the existing drainage area will produce a peak flow of approximately 265.3 cubic feet per second (cfs) during a 100-year storm event. Please refer to the “Existing Drainage Area Map – Overall” provided in the site construction drawings for more information. This existing drainage area naturally conveys storm water via overland flow into Dry Berry Creek.

In proposed conditions, the impervious cover on-site will be approximately 25.39 acres (+/- 66.6% of the total property acreage). Using City of Georgetown runoff coefficients and Atlas 14 rainfall data, the proposed drainage areas will produce a peak flow of approximately 245.9 cubic feet per second (cfs) during a 100-year storm event. Please refer to the “Proposed Drainage Area Map – Overall” provided in the site construction drawings for more information. Please see the Project Narrative in General Information Section - Attachment C for more information.

Erosion Controls will be installed to decrease and/or prevent sediment runoff during construction. Please refer to the site construction drawings for further details.



**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

WATER POLLUTION ABATEMENT PLAN APPLICATION FORM
ATTACHMENT C

SUITABILITY LETTER FROM AUTHORIZED AGENT (OSSF)



**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

WATER POLLUTION ABATEMENT PLAN APPLICATION FORM
ATTACHMENT D

EXCEPTION TO THE REQUIRED GEOLOGIC ASSESSMENT

Exception to the required Geologic Assessment is not applicable. Please see the Geological Assessment Form (TCEQ-0585).



**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

V.

Temporary Stormwater Section
(TCEQ-0602)

Temporary Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Campbell Key, P.E.

Date: 5/22/2024

Signature of Customer/Agent:

_____

Regulated Entity Name: Ward & Burke Texas Yard

Project Information

Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1. Fuels for construction equipment and hazardous substances which will be used during construction:

☐ The following fuels and/or hazardous substances will be stored on the site: _____

These fuels and/or hazardous substances will be stored in:

☐ Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

- ☐ Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
- ☐ Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
- ☒ Fuels and hazardous substances will not be stored on the site.
- 2. ☒ Attachment A - Spill Response Actions. A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. ☐ Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. ☒ Attachment B - Potential Sources of Contamination. A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

Sequence of Construction

- 5. ☒ Attachment C - Sequence of Major Activities. A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
 - ☐ For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
 - ☐ For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6. ☒ Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: Dry Berry Creek

Temporary Best Management Practices (TBMPs)

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

- 7. ☒ Attachment D – Temporary Best Management Practices and Measures. TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

- ☒ A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
 - ☒ A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
 - ☒ A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
 - ☒ A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8. ☒ The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
- ☐ Attachment E - Request to Temporarily Seal a Feature. A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
- ☒ There will be no temporary sealing of naturally-occurring sensitive features on the site.
9. ☒ Attachment F - Structural Practices. A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10. ☒ Attachment G - Drainage Area Map. A drainage area map supporting the following requirements is attached:
- ☒ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
 - ☒ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
 - ☒ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
 - ☐ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

- ☐ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.
11. ☐ Attachment H - Temporary Sediment Pond(s) Plans and Calculations. Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
- ☒ N/A
12. ☒ Attachment I - Inspection and Maintenance for BMPs. A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
13. ☒ All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
14. ☒ If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
15. ☐ Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
16. ☒ Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

Soil Stabilization Practices

Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. ☒ Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices. A schedule of the interim and permanent soil stabilization practices for the site is attached.

- 18. ☐ Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. ☐ Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

Administrative Information

- 20. ☒ All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. ☒ If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. ☒ Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

TEMPORARY STORMWATER SECTION ATTACHMENT A

SPILL RESPONSE ACTIONS

Spill Prevention and Control

The objective of this section is to describe measures to prevent or reduce the discharge of pollutants to drainage systems or watercourses from leaks and spills by reducing the chance for spills, stopping the source of spills, containing and cleaning up spills, properly disposing of spill materials, and training employees. The following steps will help reduce the stormwater impacts of leaks and spills:

Education

- (1) Be aware that different materials pollute in different amounts. Make sure that each employee knows what a “significant spill” is for each material they use, and what is the appropriate response for “significant” and “insignificant” spills. Employees should also be aware of when spill must be reported to the TCEQ. Information available in 30 TAC 327.4 and 40 CFR 302.4.
- (2) Educate employees and subcontractors on potential dangers to humans and the environment from spills and leaks.
- (3) Hold regular meetings to discuss and reinforce appropriate disposal procedures (incorporate into regular safety meetings).
- (4) Establish a continuing education program to indoctrinate new employees.
- (5) Have contractor’s superintendent or representative oversee and enforce proper spill prevention and control measures.

General Measures

- (1) To the extent that the work can be accomplished safely, spills of oil, petroleum products, substances listed under 40 CFR parts 110,117, and 302, and sanitary and septic wastes should be contained and cleaned up immediately.
- (2) Store hazardous materials and wastes in covered containers and protect from vandalism.
- (3) Place a stockpile of spill cleanup materials where it will be readily accessible.
- (4) Train employees in spill prevention and cleanup.
- (5) Designate responsible individuals to oversee and enforce control measures.
- (6) Spills should be covered and protected from stormwater runoff during rainfall to the extent that it doesn’t compromise clean up activities.
- (7) Do not bury or wash spills with water.
- (8) Store and dispose of used clean up materials, contaminated materials, and recovered spill material that is no longer suitable for the intended purpose in conformance with the provisions in applicable BMPs.
- (9) Do not allow water used for cleaning and decontamination to enter storm drains or watercourses. Collect and dispose of contaminated water in accordance with applicable regulations.
- (10) Contain water overflow or minor water spillage and do not allow it to discharge into drainage facilities or watercourses.

(11) Place Material Safety Data Sheets (MSDS), as well as proper storage, cleanup, and spill reporting instructions for hazardous materials stored or used on the project site in an open, conspicuous, and accessible location.

(12) Keep waste storage areas clean, well organized, and equipped with ample cleanup supplies as appropriate for the materials being stored. Perimeter controls, containment structures, covers, and liners should be repaired or replaced as needed to maintain proper function.

Cleanup

(1) Clean up leaks and spills immediately.

(2) Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent material for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be disposed of as hazardous waste.

(3) Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of properly. See the waste management BMPs in this section for specific information.

Minor Spills

(1) Minor spills typically involve small quantities of oil, gasoline, paint, etc. which can be controlled by the first responder at the discovery of the spill.

(2) Use absorbent materials on small spills rather than hosing down or burying the spill.

(3) Absorbent materials should be promptly removed and disposed of properly.

(4) Follow the practice below for a minor spill:

(5) Contain the spread of the spill.

(6) Recover spilled materials.

(7) Clean the contaminated area and properly dispose of contaminated materials.

Semi-Significant Spills

Semi-significant spills still can be controlled by the first responder along with the aid of other personnel such as laborers and the foreman, etc. This response may require the cessation of all other activities. Spills should be cleaned up immediately:

(1) Contain spread of the spill.

(2) Notify the project foreman immediately.

(3) If the spill occurs on paved or impermeable surfaces, clean up using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling with absorbent materials and do not let the spill spread widely.

(4) If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.

(5) If the spill occurs during rain, cover spill with tarps or other material to prevent contaminating runoff.

Significant/Hazardous Spills

For significant or hazardous spills that are in reportable quantities:

(1) Notify the TCEQ by telephone as soon as possible and within 24 hours at 512- 339-2929 (Austin) or 210-490-3096 (San Antonio) between 8 AM and 5 PM.

After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site.

(2) For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110, 119, and 302, the contractor should notify the National Response Center at (800) 424-8802.

(3) Notification should first be made by telephone and followed up with a written report.

(4) The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.

(5) Other agencies which may need to be consulted include, but are not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc. More information on spill rules and appropriate responses is available on the TCEQ website at: <https://www.tceq.texas.gov/response/spills>

TEMPORARY STORMWATER SECTION
ATTACHMENT B

POTENTIAL SOURCES OF CONTAMINATION

Some potential sources of contamination are as follows:

- fuel storage and use,
- chemical storage and use,
- use of asphaltic products,
- construction vehicles tracking onto public roads,
- existing solid waste,
- and other vehicular contaminants (i.e., fuel, oil, lubricants, etc.).

Refer to Attachment A for Spill Response Actions.

TEMPORARY STORMWATER SECTION ATTACHMENT C

SEQUENCE OF MAJOR ACTIVITIES

1. Construct temporary erosion control measures, including all silt fences, rock berms, diversion berms, and tree protection fencing per approved plan.
2. Conduct pre-construction conference with city inspector, water and wastewater utility representative, owner's representative, architect, engineer and contractor. Contact City of Georgetown permit center at (512) 930-2550 to schedule the pre-construction conference. An esc contact name and number will be provided to the city inspector for 24/7 access in the event of erosion and sediment control breach or related problem.
3. Construction water quality pond, to act as temporary sedimentation basin.
4. Contractor shall contact City of Georgetown prior to utility abandonment at 512-930-3648, if appropriate.
5. Perform clearing, demolition and rough grading.
6. Install utilities. Conduct water and wastewater utility construction and testing for city acceptance. Coordinate underground electric, telephone, cable tv, and telecommunications construction. Install inlet protection.
7. Construct all weather access drives including asphalt, base, and curb & gutter.
8. Construct buildings.
9. Install all sidewalks.
10. Install streetscape and/or landscaping improvements.
11. Prior to city final acceptance, the contractor shall have vegetative cover in place in conformance with the general construction notes and landscape plan. All adjacent areas disturbed by the work will be repaired and revegetated by the general contractor to preexisting or better conditions. Permanent controls will be cleaned out and filter media will be installed prior to/concurrently with revegetation of site.
12. Schedule site final inspection with city environmental technician and city building inspector.
13. Remove any trapped sediment at erosion control devices and upon approval of city inspector. Remove all temporary erosion controls and tree protection.
14. The total overall disturbed area for the Warehouse Development is approximately ±30.55 acres.

TEMPORARY STORMWATER SECTION ATTACHMENT D

TEMPORARY BEST MANAGEMENT PRACTICES AND MEASURES

At the beginning of the project, Temporary Best Management Practices (BMPs) will be installed according to the Erosion and Sedimentation Notes and Details sheet and placed as shown on the Erosion and Sedimentation Control Plan sheet. Silt fences will be installed, and the proposed batch detention pond will be rough cut before construction begins. When full, the proposed batch detention pond overflow will sheet flow downstream through silt fence. During construction, the silt fencing and batch detention pond are to be inspected weekly, and after any rainfall.

The site is located 3600 I-35 N, Georgetown Texas 78626. Upgradient water from the undeveloped site upstream of the proposed development will be conveyed to the proposed detention pond.

On-site Water

Silt fencing will be placed downwards along the boundary line of the tracts. Inlet protection will be placed as necessary to protect the existing inlet onsite. These Temporary BMPs will be installed along the down-gradient boundary of the property to filter all runoff that originates on site. The temporary construction entrance will be installed to prevent tracking materials offsite. Additionally, a concrete truck washout area will be placed onsite and be accessible to all existing traffic leaving the site. By this, the Temporary BMPs will prevent pollution of surface water that originates on-site due to the construction of the project.

The following sections were taken from the TNCC Manual, "Complying with Edward Aquifer Rules: Technical Guidance on Best Management Practices."

- Construction Exit should be used at all designated access points.
- Silt Fence (interior) Areas of minor sheet flow. < ¼ acre/100 feet of fence < 20% slopes.
- Silt Fence (exterior) Down slope borders of site; up slope border is necessary to divert offsite drainage. For larger areas use diversion swale or berm. < ¼ acre/100 feet of fence < 20% slopes.
- Rock Berm Drainage swales and ditches with and below site. < 5 acres < 30% slopes.
- Inlet Protection Prevent sediment from entering storm drain system. < 1 acre.
- Spill Prevention Used on all sites to reduce spills.
- Concrete Washout Use on all concrete pouring operations.

- A. A description of how BMPs and measures will prevent pollution of surface water, groundwater or storm water that originates upgradient from the site and flows across the site.
 - 1. The upgradient storm water will be directed to the previously mentioned temporary BMPs.
- B. A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated storm water runoff from the site.
 - 1. Silt fence and stabilized construction entrances shall be used to prevent pollution of surface water, groundwater or storm water that originates on-site or flows off-site by locating the TBMPs downstream of the flows leaving the site. The TBMPs will reduce the amount of contaminated runoff leaving the site by acting as a filter for sediment before the flows are released into the existing storm sewer system. Also included is a stabilized construction entrance to reduce the amount of mud tracked onto surrounding streets by construction vehicles. Inspection and maintenance of the on-site controls shall be performed during the site clearing and rough grading process.

All TBMPs will be maintained by the Contractor as will be described in the Contractor's Storm water Pollution Prevention Plan (SWPPP). The initial installation of Erosion and Sedimentation Controls, will act as a sediment trap, and help to prevent pollution of surface waters from runoff originating on-site to the greatest extent practicable.
- C. A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
 - 1. By locating the TBMPs downstream of the flows leaving the site, the TBMPs will reduce the amount of contaminated runoff leaving the site by acting as a filter for sediment before the flows are released. Also included is a stabilized construction entrance to reduce the amount of mud tracked onto surrounding streets by construction vehicles. Inspection and maintenance of the on-site controls shall be performed during the site clearing and rough grading process. All TBMPs will be maintained by the Contractor as will be described in the Contractor's SWPPP. The initial installation of Erosion and Sedimentation Controls, will act as a sediment trap, and help to prevent pollution of surface waters from runoff originating onsite to the greatest extent practicable.
- D. A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.

Please refer to Erosion and Sedimentation Control Plan within the Construction plans.

TEMPORARY STORMWATER SECTION ATTACHMENT F

STRUCTURAL PRACTICES

Structural practices will be used to limit runoff discharge of pollutants from exposed areas of the site. Silt fencing, triangular sediment filter dikes, inlet protection devices, and stabilized construction entrances will be incorporated as temporary erosion control devices and will be removed after the permanent stabilization is established.

Silt fencing shall be incorporated throughout the construction process. The placement of the silt fencing shall be perpendicular to runoff flow. Refer to project construction documents for quantity and actual locations of these erosion control devices. In areas where silt fencing is to be situated but is non-installable, triangular filter dikes shall be incorporated.

Stabilized construction entrances will be employed during the construction of this site to help minimize vehicle tracking of sediments. Paved streets adjacent to these site entrances shall be cleaned and/or swept regularly to remove any excess mud, dirt or rock tracked from the site. Refer to the project construction documents for actual locations of these erosion control devices. Staging areas will be utilized in locations as decided by the project general contractor and validated by the civil engineer. If the contractor determines the need for additional stabilized construction entrances, construction staging areas or pits, their locations shall be agreed upon by the contractor and the engineer and annotated in the Storm Water Pollution Prevention Plan (SWPPP) posted on the site during construction.

TEMPORARY STORMWATER SECTION
ATTACHMENT G

DRAINAGE AREA MAP

Please see the Construction Plans provided with this application for Existing and Proposed Drainage Area Maps, as well as details on the proposed methods for temporary erosion and sedimentation controls for the disturbed areas.

TEMPORARY STORMWATER SECTION
ATTACHMENT I

INSPECTION AND MAINTENANCE FOR BMPS

INSPECTIONS

Each contractor will designate a qualified person (or persons) to perform the following inspections:

1. Disturbed areas and areas used for storage of materials that are exposed to precipitation will be inspected for evidence of, or the potential for, pollutants entering the drainage system.
2. Erosion and sediment control measures identified in the plan will be observed to ensure that they are operating correctly.
3. Where discharge locations or points are accessible, they will be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving waters.
4. Locations where vehicles enter or exit the site will be inspected for evidence of offsite sediment tracking.

The inspection shall be conducted by the responsible person at least once every seven (7) calendar days and within 24 hours after a storm providing 1/2 inches of rainfall or greater. If one or more of the following conditions apply, the frequency of inspections shall be conducted at least once every month:

1. The site has been temporarily stabilized.
2. Where runoff is unlikely due to winter conditions (i.e. site is covered with snow, ice, or where frozen ground exists).
3. During seasonal arid periods in arid areas (areas with an average annual rainfall of 0 to 10 inches) and semi-arid areas (areas with an average annual rainfall of 10 to 20 inches).

The information required within an inspection and maintenance report are as follows:

1. Summary of the scope of the inspection.
2. Name(s) and qualifications of personnel making the inspection.
3. The date(s) of the inspection.
4. Major observations relating to the implementation of the storm water pollution prevention plan.

5. Changes required to correct damages or deficiencies in the control measures.

In addition to the required routine inspections, the following record of information will also be maintained:

1. The dates when selective clearing activities occur.
2. The dates when selective clearing activities permanently cease on a portion of the site.

Inspection and maintenance reports, as well as all records required by a Storm Water Pollution Prevention Plan (SWPPP), shall be included in the onsite SWPPP as part of the Texas Pollution Discharge Elimination System (TPDES) Report. Copies of example forms to be used for the inspection and maintenance reports along with their related records, will be included in the onsite SWPPP and are provided for reference.

MAINTENANCE

Based on the results of the inspection, any changes required to correct damages or deficiencies in the control measures shall be made within seven (7) calendar days after the inspection. If existing erosion controls need modification or additional erosion controls are necessary, implementation shall be achieved prior to the next anticipated storm event. If, however, the execution of this requirement becomes impractical, then the implementation will occur as soon as possible, with the incident duly noted with an explanation of the impracticality, in the inspection report.

Sediment accumulation at each control will be removed and properly disposed when the depth of accumulation equals or exceeds six (6) inches. If sediment accumulation is found to be contaminated, its disposal shall be off-site in a manner which conforms to the appropriate applicable regulations.

INSPECTION AND MAINTENANCE GUIDELINES:

Silt Fence:

1. Inspect all fencing weekly, and after any rainfall.
2. Remove sediment when buildup reaches 6 inches.
3. Replace any torn fabric or install a second line of fencing parallel to the torn section.
4. Replace or repair any sections crushed or collapsed in the course of construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points.
5. When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

Triangular Sediment Filter Dikes:

1. Inspection should be made weekly or after each rainfall event and repair or replacement should be made promptly as needed by the contractor.
2. Inspect and realign dikes as needed to prevent gaps between sections.
3. Accumulated silt should be removed after each rainfall, and disposed of in a manner which will not cause additional siltation.
4. After the site is completely stabilized, the dikes and any remaining silt should be removed. Silt should be disposed of in a manner that will not contribute to additional siltation.

Inlet Protection:

1. Inspection should be made weekly and after each rainfall. Repair or replacement should be made promptly as needed by the contractor.
2. Remove sediment when buildup reaches a depth of 3 inches. Removed sediment should be deposited in a suitable area and in such a manner that it will not erode.
3. Check placement of device to prevent gaps between device and curb.
4. Inspect filter fabric and patch or replace if torn or missing. 1-99
5. Structures should be removed and the area stabilized only after the remaining drainage area has been properly stabilized.

Concrete Washout:

- Incorporate requirements for concrete waste management into material supplier and subcontractor agreements.
- Avoid mixing excess amounts of fresh concrete.
- Perform washout of concrete trucks in designated areas only.
- Do not wash out concrete trucks into storm drains, open ditches, streets, or streams.
- Do not allow excess concrete to be dumped onsite, except in designated areas.
- Locate washout area at least 50 feet from sensitive features, storm drains, open ditches, or water bodies. Do not allow runoff from this area by constructing a temporary pit or bermed area large enough for liquid and solid waste.
- Wash out wastes into the temporary pit where the concrete can set, be broken up, and then disposed properly.

Temporary Construction Entrance/Exit:

1. The entrance should be maintained in a condition, which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repair and/or cleanout of any measures used to trap sediment.
2. All sediment spilled, dropped, washed or tracked onto public rights-of-way should be removed immediately by contractor.
3. When necessary, wheels should be cleaned to remove sediment prior to entrance onto public right-of-way.
4. When washing is required, it should be done on an area stabilized with crushed stone that drains into an approved sediment trap or sediment basin.

5. All sediment should be prevented from entering any storm drain, ditch or water course by using approved methods.

Ward & Burke Texas Yard
 3600 N I-35
 Georgetown, TX 78626

Inspection Report

Prevention Measure	Pollution	Inspected in Compliance (Y/N)	Corrective Action Required	
			Description (use additional sheet if necessary)	Date Completed
BEST MANAGEMENT PRACTICES				
Silt fences				
Rock berms				
Drain inlet protection				
Gravel filter bags				
Vehicle exits (offsite tracking)				
Concrete washout pit (leaks, failure)				
Temporary vegetation				
Permanent vegetation				
Sediment control basin				
Other structural controls				
Material storage areas (leakage)				
Equipment areas (leaks, spills)				
Construction debris				
General site cleanliness				
Trash receptacles				
Natural vegetation buffer strips				
EVIDENCE OF EROSION				
Site preparation				
Roadway or Parking Lot Construction				
Utility Construction				
Drainage Construction				
Building Construction				
MAJOR OBSERVATIONS				
Sediment discharges from site				
BMPs requiring maintenance				
BMPs requiring modification				
Additional BMPs required				

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

 Inspector's Name (Superintendent)
 Ward & Burke Berry Creek Inc
 Name of Owner/Operator (Firm)

 Inspector's Signature

 Authorized Signature

 Date

 Date

Note: If there is a "NO" answer in the second column, the right columns will need to be completed and action is required within 7 days. Use additional sheets if necessary.

Ward & Burke Texas Yard
3600 N I-35
Georgetown, TX 78626

Responsible Party Form and Schedule

Prevention Measure	Pollution	Responsible Party Company Name									
		Start Date	Estimated Duration (Days)								
BEST MANAGEMENT PRACTICES											
Silt fences											
Rock berms											
Drain inlet protection											
Gravel filter bags											
Vehicle exits (offsite tracking)											
Concrete washout pit (leaks, failure)											
Temporary vegetation											
Permanent vegetation											
Sediment control basin											
Other structural controls											
Material storage areas (leakage)											
Equipment areas (leaks, spills)											
Construction debris											
General site cleanliness											
Trash receptacles											
Natural vegetation buffer strips											
Inspections											
SWP3 Modification & Records											
POTENTIAL EROSION SOURCES											
Clearing											
Grading											
Excavation											
Drainage Construction											
Utility Construction											
Roadway or Parking Lot Construction											
Foundation Construction											
Building Construction											
Landscaping Activities											
Identify responsible parties and indicate responsible party for each pollution prevention item listed above by marking an X under the Responsible Party Name.											

TEMPORARY STORMWATER SECTION
ATTACHMENT J

SCHEDULE OF INTERIM AND PERMANENT SOIL STABILIZATION PRACTICES

During Construction:

The methodology for handling pollution of on-site or up-gradient storm water during construction will include the following:

1. Silt fencing and rock berms will be used as a temporary erosion and sedimentation controls.
2. Stabilized construction entrances/exits will be put into place to reduce the dispersion of sediment from the site, and to aid in accessibility to the site.
3. A construction staging area will also be put into place for material stockpiles, machinery storage, and machinery maintenance.
4. Concrete truck washout pits will be put into place to prevent contamination of storm water runoff and to aid in the removal of sediments from the site.
5. As required by the TCEQ General Permit, disturbed areas on which construction activity has ceased (temporarily or permanently) and which will be exposed for more than 21 days shall be stabilized within 14 days. Areas receiving less than 20 inches of annual rainfall should be stabilized as soon as practicable and only to pre-project conditions.
6. If construction stops for more than 14 days, hydro-seeding, sod or other TCEQ approved method will be applied to re-stabilize vegetation.

After Construction:

This site will provide the following permanent pollution abatement measures to prevent the pollution of storm water originating on-site or upgradient from the project site:

1. Storm water will be directed to grate inlets via curbing and grading and discharged into the sedimentation/filtration basins. The sedimentation/filtration basins have been designed to capture and filter the required runoff from the individual watersheds. The basin has been designed in accordance with the TCEQ Technical Guidance Manual. Each basin will be constructed as that particular phase is built.

2. Native grasses will be used on-site to help reduce the use of fertilizers and this will in turn reduce the levels of phosphates present in the storm water runoff.
3. Where possible drainage will be directed across vegetated areas to provide some pretreatment prior to discharge into the filtration basin.

Permanent Erosion Control:

1. All disturbed areas shall be restored as noted below:
 - A minimum of 4" of topsoil shall be placed in all drainage channels (except rock) and between the curb and R.O.W. property lines.
2. Broadcast Seeding:
 - From September 15 to March 1, seeding shall be with a combination of 2 pounds per 1,000 SF of unhulled Bermuda and 7 pounds per 1000 SF of Winter Rye with a purity of 95% with 90% germination.
 - From March 2 to September 14, seeding shall be with hulled Bermuda at a rate of 2 pounds per 1000 SF with a purity of 95% with 85% germination.
3. Fertilizer shall be a pelleted or granular slow release with an analysis of 15-15-15 to be applied once at planting and once during the period of establishment at a rate of 1 pound per 1,000 SF.

Seeding:

- 1) The seeding for permanent erosion control shall be applied over areas disturbed by construction as follows:
 - a) From September 15 to March 1, seeding shall be with a combination of 2 pounds per 1,000 square feet of unhulled Bermuda and 7 pounds per 1,000 square feet of Winter rye with a purity of 95% with 90% germination.
 - b) From March 2 to September 14, seeding shall be with hulled Bermuda at a rate of 3 pounds per 1,000 square feet with a purity of 95% with 85% germination.
- 2) Fertilizer shall be slow release granular or pelleted type and shall have an analysis of 15-15-15 and shall be applied at the rate of 23 pounds per acre, once at the time of planting and again once during the time of establishment.
- 3) The planted area shall be irrigated or sprinkled in a manner that will not erode the topsoil but will sufficiently soak the soil to a depth of six inches. The irrigation shall occur at ten-day intervals during the first two months. Rainfall

occurrences of an inch or more shall postpone the watering schedule for one week.

- 4) Mulch type used shall be Prairie hay, applied at a rate of 4,000 pounds per acre.
- 5) Restoration shall be acceptable when the grass has grown at least one inch high with 70% coverage, provided no bare spots larger than 18 square feet exist.



**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

VI.

Permanent Stormwater Section
(TCEQ-0600)

Permanent Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(C), (D)(li), (E), and (5), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Permanent Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Campbell Key, P.E.

Date: 5/22/2024

Signature of Customer/Agent



Regulated Entity Name: Ward & Burke Texas Yard

Permanent Best Management Practices (BMPs)

Permanent best management practices and measures that will be used during and after construction is completed.

1. ☒ Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.
☐ N/A
2. ☒ These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
☒ The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

☐ A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: _____

☒ N/A

3. ☒ Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.

☐ N/A

4. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

☐ The site will be used for low density single-family residential development and has 20% or less impervious cover.

☐ The site will be used for low density single-family residential development but has more than 20% impervious cover.

☒ The site will not be used for low density single-family residential development.

5. The executive director may waive the requirement for other permanent BMPs for multi-family residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

☐ Attachment A - 20% or Less Impervious Cover Waiver. The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.

☐ The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.

☒ The site will not be used for multi-family residential developments, schools, or small business sites.

6. ☒ Attachment B - BMPs for Upgradient Stormwater.

- ☐ A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.
 - ☐ No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.
 - ☒ Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
7. ☒ Attachment C - BMPs for On-site Stormwater.
- ☒ A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.
 - ☐ Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
8. ☒ Attachment D - BMPs for Surface Streams. A description of the BMPs and measures that prevent pollutants from entering surface streams, sensitive features, or the aquifer is attached. Each feature identified in the Geologic Assessment as sensitive has been addressed.
- ☐ N/A
9. ☒ The applicant understands that to the extent practicable, BMPs and measures must maintain flow to naturally occurring sensitive features identified in either the geologic assessment, executive director review, or during excavation, blasting, or construction.
- ☒ The permanent sealing of or diversion of flow from a naturally-occurring sensitive feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed.
 - ☐ Attachment E - Request to Seal Features. A request to seal a naturally-occurring sensitive feature, that includes, for each feature, a justification as to why no reasonable and practicable alternative exists, is attached.
10. ☒ Attachment F - Construction Plans. All construction plans and design calculations for the proposed permanent BMP(s) and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. The plans are attached and, if applicable include:
- ☒ Design calculations (TSS removal calculations)
 - ☒ TCEQ construction notes
 - ☒ All geologic features
 - ☒ All proposed structural BMP(s) plans and specifications
- ☐ N/A

11. ☒ Attachment G - Inspection, Maintenance, Repair and Retrofit Plan. A plan for the inspection, maintenance, repairs, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan includes all of the following:
- ☒ Prepared and certified by the engineer designing the permanent BMPs and measures
 - ☒ Signed by the owner or responsible party
 - ☒ Procedures for documenting inspections, maintenance, repairs, and, if necessary retrofit
 - ☒ A discussion of record keeping procedures
- ☐ N/A
12. ☐ Attachment H - Pilot-Scale Field Testing Plan. Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
- ☒ N/A
13. ☐ Attachment I - Measures for Minimizing Surface Stream Contamination. A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that results in water quality degradation.
- ☒ N/A

Responsibility for Maintenance of Permanent BMP(s)

Responsibility for maintenance of best management practices and measures after construction is complete.

14. ☒ The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.
- ☐ N/A
15. ☐ A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.
- ☒ N/A

PERMANENT STORMWATER SECTION
ATTACHMENT A

20% OR LESS IMPERVIOUS COVER WAIVER

This Attachment is Not Applicable. Please refer to the site construction drawings provided with this application for information concerning the proposed permanent Best Management Practices (BMP's) on-site.

PERMANENT STORMWATER SECTION
ATTACHMENT B

BMPS FOR UPGRADIENT STORMWATER

No BMP's are required for upgradient stormwater runoff. Please refer to the site construction drawings for more information.

PERMANENT STORMWATER SECTION
ATTACHMENT C

BMPS FOR ON-SITE STORMWATER

Permanent Best Management Practices (BMPs) are proposed to prevent pollution of surface water that originates on-site, including pollution that originates from contaminated storm water runoff from the site. The BMP will be in the form of a Batch Detention Pond designed to capture and treat storm water runoff produced on-site. Please refer to the site construction drawings for detailed calculations and more information.

PERMANENT STORMWATER SECTION
ATTACHMENT D

BMPS FOR SURFACE STREAMS

No BMP's are required for upgradient stormwater runoff. Please refer to the site construction drawings for more information.

PERMANENT STORMWATER SECTION
ATTACHMENT F

Construction Plans

Please refer to the Ward & Burke Texas Yard construction plans provided with this application.

**PERMANENT STORMWATER SECTION ATTACHMENT G:
INSPECTION SCHEDULE AND MAINTENANCE PLAN
PERMANENT BEST MANAGEMENT PRACTICE**

PROJECT NAME: Ward & Burke Texas Yard
ADDRESS: 3600 IH 35 N
CITY, STATE ZIP: Georgetown, TX 78626

Batch Detention Water Quality Ponds:

A clear requirement for Batch Detention is that a firm commitment be made to carry out both routine and non-routine maintenance tasks. The nature of the maintenance requirements are outlined below, along with design tips that can help to reduce the maintenance burden (modified from Young et al., 1996).

Routine Maintenance.

Mowing. The basin, basin side-slopes, and embankment of the basin must be mowed to prevent woody growth and control weeds. A mulching mower should be used, or the grass clippings should be caught and removed. Mowing should take place at least twice a year, or more frequently if vegetation exceeds 18 inches in height. More frequent mowing to maintain aesthetic appeal may be necessary in landscaped areas.

Inspections. Inspections should take place a minimum of twice a year. One inspection should take place during wet weather to determine if the basin is meeting the target detention time of 12 hours and a drawdown time of no more than 48 hours. The remaining inspections should occur between storm events so that manual operation of the valve and controller can be verified. The level sensor in the basin should be inspected and any debris or sediment in the area should be removed. The outlet structure and the trash screen should be inspected for signs of clogging. Debris and sediment should be removed from the orifice and outlet(s) as described in previous sections. Debris obstructing the valve should be removed. During each inspection, erosion areas inside and downstream of this BMP should be identified and repaired/revegetated immediately.

Debris and Litter Removal. Litter and debris removal should take place at least twice a year, as part of the periodic mowing operations and inspections. Debris and litter should be removed from the surface of the basin. Particular attention should be paid to floatable debris around the outlet structure. The outlet should be checked for possible clogging or obstructions and any debris removed.

Erosion Control. The basin side slopes and embankment all may periodically suffer from slumping and erosion. To correct these problems, corrective action, such as regrading and revegetation, may be necessary. Correction of erosion control should take place whenever required based on the periodic inspections.

Nuisance Control. Standing water or soggy conditions may occur in the basin. Some standing water may occur after a storm event since the valve may close with 2 to 3 inches of water in the basin. Some flow into the basin may also occur between storms due to spring flow and residential water use that enters the storm sewer system. Twice a year, the facility should be evaluated in terms of nuisance control (insects, weeds, odors, algae, etc.).

Non-routine maintenance.

Structural Repairs and Replacement. With each inspection, any damage to structural elements of the basin (pipes, concrete drainage structures, retaining walls, etc.) should be identified and repaired immediately. An example of this type of repair can include patching of cracked concrete, sealing of voids, removal of vegetation from cracks and joints. The various inlet/outlet structures in a basin will eventually deteriorate and must be replaced.

Sediment Removal. A properly designed batch detention basin will accumulate quantities of sediment over time. The accumulated sediment can detract from the appearance of the facility and reduce the pollutant removal performance of the facility. The sediment also tends to accumulate near the outlet structure and can interfere with the level sensor operation. Sediment shall be removed from the basin at least every 5 years, when sediment depth exceeds 6 inches, when the sediment interferes with the level sensor or when the basin does not drain within 48 hours. Care should be taken not to compromise the basin lining during maintenance.

Logic Controller. The Logic Controller should be inspected as part of the twice yearly investigations. Verify that the external indicators (active, cycle in progress) are operating properly by turning the controller off and on, and by initiating a cycle by triggering the level sensor in the basin. The valve should be manually opened and closed using the open/close switch to verify valve operation and to assist in inspecting the valve for debris. The solar panel should be inspected and any dust or debris on the panel should be carefully removed. The controller and all other circuitry and wiring should be inspected for signs of corrosion, damage from insects, water leaks, or other damage. At the end of the inspection, the controller should be reset.

Accumulated silt shall be properly disposed. Refer to Texas Natural Resource Conservation Commission (TNRCC) and the local government entity guidelines and specifications.

The responsible party understands that following any amendment(s) to the previously described inspection schedule and maintenance plan, a signed copy of the revised document will be submitted to the appropriate regional office of Texas Natural Resource Conservation Commission within thirty (30) days for review and approval. Also, if there are any changes

in the following information, a revised copy of this document will be submitted to appropriate regional office within 30 days.

Documenting Inspections: Inspection, maintenance, repairs, and retrofits performed per the above requirements must be documented and records thereof maintained with the WPAP.

The following format may be used to document the required maintenance:

Facility Name: Ward & Burke Texas Yard

Date of Inspection: _____

Reason of Inspection/Action: _____
(Monthly, Quarterly, Yearly, Rainfall, Other)

Sedimentation/Filtration Pond Conditions: _____

Detailed Description of Actions Taken: _____

The responsible party understands that following any amendment(s) to the previously described inspection schedule and maintenance plan, a signed copy of the revised document will be submitted to the appropriate regional office of Texas Natural Resource Conservation Commission within thirty (30) days for review and approval. Also, if there are any changes in the following information, a revised copy of this document will be submitted to appropriate regional office within 30 days.

Responsible Party:	<u>Robert Ward</u> (Name Typed)
Entity:	<u>Ward & Burke Berry Creek Inc</u>
Mailing Address:	<u>20 South Third Street</u>
City, State:	<u>Columbus, OH</u> Zip: <u>43215</u>
Telephone:	<u>647-289-9770</u>
Fax:	

Signature of Responsible Party

Date

PERMANENT STORMWATER SECTION
ATTACHMENT I

MEASURES FOR MINIMIZING SURFACE STREAM CONTAMINATION

The proposed improvements are not expected to change the way in which stormwater runoff enters nearby streams or affects stream flashing, in-stream velocities, and other in-stream effects.



**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

VII.

Agent Authorization Form
(TCEQ-0599)

Agent Authorization Form
For Required Signature
Edwards Aquifer Protection Program
Relating to 30 TAC Chapter 213
Effective June 1, 1999

I Robert Ward,
Print Name
Director,
Title - Owner/President/Other
of Ward & Burke Berry Creek Inc,
Corporation/Partnership/Entity Name
have authorized Campbell Key, P.E.
Print Name of Agent/Engineer
of Southwest Engineers, Inc.
Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

Robert D'Ward
Applicant's Signature

May 9th 2024
Date

THE STATE OF Texas §

County of William § San


BEFORE ME, the undersigned authority, on this day personally appeared _____ known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 9 day of May, 2024

Aideen McGirl
NOTARY PUBLIC

Aideen McGirl
Typed or Printed Name of Notary

MY COMMISSION EXPIRES: Jan 12 2028





**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

VIII.

Application Fee Form
(TCEQ-0574)

Application Fee Form

Texas Commission on Environmental Quality

Name of Proposed Regulated Entity: Ward & Burke Texas Yard

Regulated Entity Location: 3600 IH 35 N, Georgetown, TX 78626

Name of Customer: Robert Ward (Ward & Burke Berry Creek Inc)

Contact Person: Campbell Key, P.E.

Phone: 512-312-4336

Customer Reference Number (if issued):CN _____

Regulated Entity Reference Number (if issued):RN _____

Austin Regional Office (3373)

☐ Hays

☐ Travis

☒ Williamson

San Antonio Regional Office (3362)

☐ Bexar

☐ Medina

☐ Uvalde

☐ Comal

☐ Kinney

Application fees must be paid by check, certified check, or money order, payable to the **Texas Commission on Environmental Quality**. Your canceled check will serve as your receipt. **This form must be submitted with your fee payment.** This payment is being submitted to:

☒ Austin Regional Office

☐ San Antonio Regional Office

☐ Mailed to: TCEQ - Cashier

☐ Overnight Delivery to: TCEQ - Cashier

Revenues Section

Mail Code 214

P.O. Box 13088

Austin, TX 78711-3088

12100 Park 35 Circle

Building A, 3rd Floor

Austin, TX 78753

(512)239-0357

Site Location (Check All That Apply):

☒ Recharge Zone

☐ Contributing Zone

☐ Transition Zone

Type of Plan	Size	Fee Due
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential	38.15 Acres	\$ 6500
Sewage Collection System	L.F.	\$
Lift Stations without sewer lines	Acres	\$
Underground or Aboveground Storage Tank Facility	Tanks	\$
Piping System(s)(only)	Each	\$
Exception	Each	\$
Extension of Time	Each	\$

Signature: 

Date: 5/23/2024

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

<i>Project</i>	<i>Project Area in Acres</i>	<i>Fee</i>
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur)	< 1	\$3,000
	1 < 5	\$4,000
	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

<i>Project</i>	<i>Cost per Linear Foot</i>	<i>Minimum Fee- Maximum Fee</i>
Sewage Collection Systems	\$0.50	\$650 - \$6,500

Underground and Aboveground Storage Tank System Facility Plans and Modifications

<i>Project</i>	<i>Cost per Tank or Piping System</i>	<i>Minimum Fee- Maximum Fee</i>
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

<i>Project</i>	<i>Fee</i>
Exception Request	\$500

Extension of Time Requests

<i>Project</i>	<i>Fee</i>
Extension of Time Request	\$150



**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

IX.

Check Payable to the "Texas Commission on Environmental
Quality"



**Southwest
Engineers**

WWW.SWENGINEERS.COM | TBPE NO. F-1909

BUDA

205 CIMARRON PARK LOOP
BUDA, TX 78610
512-312-4336

X.

Core Data Form
(TCEQ-10400)



TCEQ Use Only

TCEQ Core Data Form

For detailed instructions regarding completion of this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information

1. Reason for Submission (If other is checked please describe in space provided.)		
<input checked="" type="checkbox"/> New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)		
<input type="checkbox"/> Renewal (Core Data Form should be submitted with the renewal form)	<input type="checkbox"/> Other	
2. Customer Reference Number (if issued)	Follow this link to search for CN or RN numbers in Central Registry**	3. Regulated Entity Reference Number (if issued)
CN		RN

SECTION II: Customer Information

4. General Customer Information		5. Effective Date for Customer Information Updates (mm/dd/yyyy)	
<input checked="" type="checkbox"/> New Customer		<input type="checkbox"/> Update to Customer Information	
<input type="checkbox"/> Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)		<input type="checkbox"/> Change in Regulated Entity Ownership	
The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State (SOS) or Texas Comptroller of Public Accounts (CPA).			
6. Customer Legal Name (If an individual, print last name first: eg: Doe, John)		If new Customer, enter previous Customer below:	
Ward & Burke Berry Creek Inc			
7. TX SOS/CPA Filing Number	8. TX State Tax ID (11 digits)	9. Federal Tax ID (9 digits)	10. DUNS Number (if applicable)
0805469812	32094241786		
11. Type of Customer:	<input checked="" type="checkbox"/> Corporation	<input type="checkbox"/> Individual	Partnership: <input type="checkbox"/> General <input type="checkbox"/> Limited
Government: <input type="checkbox"/> City <input type="checkbox"/> County <input type="checkbox"/> Federal <input type="checkbox"/> State <input type="checkbox"/> Other	<input type="checkbox"/> Sole Proprietorship	<input type="checkbox"/> Other:	
12. Number of Employees		13. Independently Owned and Operated?	
<input type="checkbox"/> 0-20 <input type="checkbox"/> 21-100 <input checked="" type="checkbox"/> 101-250 <input type="checkbox"/> 251-500 <input type="checkbox"/> 501 and higher		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
14. Customer Role (Proposed or Actual) – as it relates to the Regulated Entity listed on this form. Please check one of the following			
<input type="checkbox"/> Owner <input type="checkbox"/> Operator <input checked="" type="checkbox"/> Owner & Operator			
<input type="checkbox"/> Occupational Licensee <input type="checkbox"/> Responsible Party <input type="checkbox"/> Voluntary Cleanup Applicant <input type="checkbox"/> Other:			
15. Mailing Address:	20 South Third Street		
	City	Columbus	State OH ZIP 43215 ZIP + 4
16. Country Mailing Information (if outside USA)		17. E-Mail Address (if applicable)	
		rjw.ward@gmail.com	
18. Telephone Number	19. Extension or Code	20. Fax Number (if applicable)	
(647) 289-9770		() -	

SECTION III: Regulated Entity Information

21. General Regulated Entity Information (If 'New Regulated Entity' is selected below this form should be accompanied by a permit application)	
<input checked="" type="checkbox"/> New Regulated Entity <input type="checkbox"/> Update to Regulated Entity Name <input type="checkbox"/> Update to Regulated Entity Information	
The Regulated Entity Name submitted may be updated in order to meet TCEQ Agency Data Standards (removal of organizational endings such as Inc, LP, or LLC).	
22. Regulated Entity Name (Enter name of the site where the regulated action is taking place.)	
Ward & Burke Texas Yard	

23. Street Address of the Regulated Entity: <i>(No PO Boxes)</i>	3600 IH 35 N							
	City	Georgetown	State	TX	ZIP	78626	ZIP + 4	
24. County								

Enter Physical Location Description if no street address is provided.

25. Description to Physical Location:								
26. Nearest City	State					Nearest ZIP Code		
27. Latitude (N) In Decimal:	30.6969				28. Longitude (W) In Decimal:	-97.6482		
Degrees	Minutes	Seconds	Degrees	Minutes	Seconds			
29. Primary SIC Code (4 digits)	30. Secondary SIC Code (4 digits)		31. Primary NAICS Code (5 or 6 digits)		32. Secondary NAICS Code (5 or 6 digits)			
3714			332999					
33. What is the Primary Business of this entity? <i>(Do not repeat the SIC or NAICS description.)</i>								
Manufacturing								
34. Mailing Address:	20 South Third Street							
	City	Columbus	State	OH	ZIP	43215	ZIP + 4	
35. E-Mail Address:								
36. Telephone Number		37. Extension or Code			38. Fax Number <i>(if applicable)</i>			
(647) 289-9770					() -			

39. TCEQ Programs and ID Numbers Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

<input type="checkbox"/> Dam Safety	<input type="checkbox"/> Districts	<input type="checkbox"/> Edwards Aquifer	<input type="checkbox"/> Emissions Inventory Air	<input type="checkbox"/> Industrial Hazardous Waste
<input type="checkbox"/> Municipal Solid Waste	<input type="checkbox"/> New Source Review Air	<input type="checkbox"/> OSSF	<input type="checkbox"/> Petroleum Storage Tank	<input type="checkbox"/> PWS
<input type="checkbox"/> Sludge	<input type="checkbox"/> Storm Water	<input type="checkbox"/> Title V Air	<input type="checkbox"/> Tires	<input type="checkbox"/> Used Oil
<input type="checkbox"/> Voluntary Cleanup	<input type="checkbox"/> Waste Water	<input type="checkbox"/> Wastewater Agriculture	<input type="checkbox"/> Water Rights	<input type="checkbox"/> Other:

SECTION IV: Preparer Information

40. Name:	Campbell Key, P.E.	41. Title:	Project Manager
42. Telephone Number	43. Ext./Code	44. Fax Number	45. E-Mail Address
(512) 312-4336		() -	campbell.key@swengineers.com

SECTION V: Authorized Signature

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	Southwest Engineers, Inc	Job Title:	Project Manager
Name <i>(In Print)</i> :	Campbell Key, P.E.	Phone:	(512) 312- 4336

Signature:	<i>A. C. H. Kye</i>	Date:	<i>5/23/2024</i>
------------	---------------------	-------	------------------

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD Sheets\1173-001_COVER.dwg -- Layout: "C100W" -- Tue, May 21, 2024, 2:15pm, By: Ryl Bruce

ENGINEER:
SOUTHWEST ENGINEERS, INC.
205 CIMARRON PARK LOOP, SUITE B
BUDA, TX 78610
CONTACT: CAMPBELL KEY, P.E.
PHONE: (512) 312-4336
EMAIL: CAMPBELL.KEY@SWENGINEERS.COM

SURVEYOR:
LANDPOINT, LLC.
4100 INTERNATIONAL PLAZA, SUITE 240,
FORT WORTH, TX, 76109
CONTACT: TED A. GOSSETT, RPLS
PHONE: (817)-554-1805

FLOODPLAIN STATUS:
A PORTION OF THE PROPERTY LIES IN SHADED ZONE "A" AS SHOWN
ON THE FEMA FIRM MAP PANEL NO. 48491C0285F, FOR WILLIAMSON
COUNTY UNINCORPORATED AREAS, DATED DECEMBER 20, 2019

WATERSHED NOTE:
THIS PROJECT IS LOCATED IN THE BERRY CREEK WATERSHED.

LEGAL DESCRIPTION:
AW0051 - Berry, J. Sur., ACRES 37.15


EDWARDS AQUIFER NOTE:
THIS PROJECT IS LOCATED WITHIN THE EDWARDS AQUIFER RECHARGE ZONE.

BENCHMARK:
PK NAIL SET IN ASPHALT AT SOUTHWEST EDGE OF STRIPE, SOUTH IH 35 FRONTAGE ROAD.
ELEVATION = 695.71'

PROPOSED USE:
PROPOSED USE - WAREHOUSING

GENERAL NOTES

- THESE PLANS WERE PREPARED, SEALED, SIGNED AND DATED BY A TEXAS LICENSED PROFESIONAL ENGINEER. THEREFORE, BASED ON THE ENGINEER'S CONCURRENCE OF COMPLIANCE, THE PLANS FOR THE CONSTRUCTION OF THE PROPOSED PROJECT ARE HEREBY APPROVED SUBJECT TO THE STANDARD CONSTRUCTION SPECIFICATIONS AND DETAILS MANUAL AND ALL OTHER APPLICABLE CITY, STATE AND FEDERAL REQUIREMENTS AND CODES.
- THIS PROJECT IS SUBJECT TO ALL CITY STANDARD SPECIFICATIONS AND DETAILS IN EFFECT AT THE TIME OF SUBMITTAL OF THE PROJECT TO THE CITY.
- THIS PROJECT IS SUBJECT TO THE WATER QUALITY REGULATIONS OF THE CITY OF GEORGETOWN.
- WHRE NO EXISTING OVERHEAD INFRASTRUCTURE EXISTS, UNDERGROUND ELECTRICITY UTILITY LINES SHALL BE LOCATED ALONG THE STREET AND WITHIN THE SITE. WHERE EXISTING OVERHEAD INFRASTRUCTURE IS TO BE RELOCATED, IT SHALL BE REINSTALLED UNDERGROUND AND THE EXISTING FACILITIES SHALL BE REMOVED AT THE DISCRETION OF THE DEVELOPMENT ENGINEER.
- ALL ELECTRIC AND COMMUNICATION INFRASTRUCTURE SHALL COMPLY WITH UDC SECTION 13.06.
 - FOR RESIDENTIAL SUBDIVISIONS, ALL ELECTRIC DISTRIBUTION LINES AND INDIVIDUAL SERVICE LINES SHALL BE INSTALLED UNDERGROUND. IF OVERHEAD LINES EXISTED PRIOR TO UNDERGROUND INSTALLATION, SUCH POLES, GUY WIRES, AND RELATED STRUCTURES SHALL BE REMOVED FOLLOWING CONSTRUCTION OF THE UNDERGROUND INFRASTRUCTURE.
 - FOR NON-RESIDENTIAL AND MULTI-FAMILY DEVELOPMENT WHERE NO EXISTING OVERHEAD INFRASTRUCTURE EXISTS, UNDERGROUND ELECTRIC UTILITY LINES SHALL BE REQUIRED ALONG THE STREET AND WITHIN THE SITE. WHERE EXISTING OVERHEAD INFRASTRUCTURE IS TO BE RELOCATED, IT SHALL BE RE-INSTALLED UNDERGROUND AND THE EXISTING FACILITIES SHALL BE REMOVED AT THE DISCRETION OF THE DEVELOPMENT ENGINEER. DEVELOPMENT OCCURRING IN THE DOWNTOWN OVERLAY DISTRICT SHOULD BE HIGHLY ENCOURAGED TO LOCATE OVERHEAD ELECTRIC UNDERGROUND WITH THE SITE WORK.
 - UNDERGROUND ELECTRIC AND COMMUNICATION SERVICE LINES SHALL BE LOCATED AND INSTALLED ACCORDING TO THE CONSTRUCTION MANUAL.
 - ELECTRIC TRANSFORMERS AND RELATED EQUIPMENT SHALL BE MOUNTED ON PADS AT GROUND LEVEL. FOR NON-RESIDENTIAL DEVELOPMENT, SUCH EQUIPMENT SHALL BE LOCATED OUTSIDE OF THE STREET YARD WHERE PRACTICAL AND PREFERABLY LOCATED BEHIND THE FRONT FAÇADE OF THE PRIMARY BUILDING STRUCTURE. SUCH EQUIPMENT SHALL BE REASONABLY SEPARATED FROM PEDESTRIAN OR VEHICULAR ACCESS WAYS, SHALL HAVE APPROVED DRIVEWAY OR ALL-WEATHER VEHICULAR ACCESSIBILITY, SHALL NOT CONFLICT WITH ROADWAY SIGHT VISIBILITY, AND SHALL BE LOCATED OUTSIDE OF FUTURE RIGHT-OF-WAY.
 - SCREENING OF PAD-MOUNTED TRANSFORMERS FOR NON-RESIDENTIAL DEVELOPMENT SHALL CONSIST OF BARRIER FENCING OR SHRUB PLANTINGS LOCATED NO CLOSER THAN THREE FEET FROM THE TRANSFORMER, EXCEPT FOR THE ENTRY SIDE OF THE TRANSFORMER, WHICH SHALL HAVE A MINIMUM OF TEN FEET OF UNOBSTRUCTED CLEARANCE. THE ENTRY SIDE OF THE TRANSFORMER SHALL NOT FACE A PUBLIC STREET UNLESS LOCATED BEHIND THE FRONT FAÇADE OF THE PRIMARY BUILDING STRUCTURE. THE TRANSFORMER PAD SHALL BE LOCATED WITH ADEQUATE ROOM FOR THE REQUIRED LANDSCAPE SCREENING TO BE INSTALLED CONSISTENT WITH THESE PROVISIONS. TRANSFORMERS IN THE DOWNTOWN OVERLAY DISTRICT ARE EXEMPT FROM THESE REQUIREMENTS.
 - ONCE UTILITY SERVICE LINES HAVE BEEN INSTALLED UNDERGROUND, THE INSTALLATION OF NEW ABOVE-GROUND LINES IN THAT LOCATION IS PROHIBITED.
 - THE INSTALLATION OF PUBLIC STREET LIGHTS, AND CONNECTION OF ELECTRIC SERVICE THERETO, SHALL BE THE RESPONSIBILITY OF THE DEVELOPER AS PROVIDED IN CHAPTER 12 OF THIS CODE.
 - INSTALLED OVERHEAD AND UNDERGROUND ELECTRIC SERVICE SHALL TAKE INTO ACCOUNT HERITAGE AND PROTECTED TREES WHEN LOCATING NEW SERVICE LINES.
 - EXCEPTIONS OR ALTERNATIVES TO THE REQUIREMENTS OF THIS SECTION MAY BE CONSIDERED BY THE DEVELOPMENT ENGINEER OR THEIR DESIGNEE. AN APPEAL OF THE DECISION MADE BY THE DEVELOPMENT ENGINEER IN THIS REGARD SHALL BE HEARD BY THE CITY COUNCIL.
- IT IS THE RESPONSIBILITY OF THE PROPERTY OWNER, AND SUCCESSORS TO THE CURRENT PROPERTY OWNER, TO ENSURE THE SUBJECT PROPERTY AND ANY IMPROVEMENTS ARE MAINTAINED IN CONFORMANCE WITH THIS SITE DEVELOPMENT PLAN.
- THIS DEVELOPMENT SHALL COMPLY WITH ALL STANDARDS OF THE UNIFIED DEVELOPMENT CODE (UDC), CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND SPECIFICATIONS MANUAL, THE DEVELOPMENT MANUAL AND ALL OTHER APPLICABLE CITY STANDARDS.
- THIS SITE DEVELOPMENT PLAN SHALL MEET THE UDC STORMWATER REQUIREMENTS.
- ALL SIGNAGE REQUIRES A SEPARATE APPLICATION AND APPROVAL FROM THE INSPECTION SERVICES DEPARTMENT. NO SIGNAGE IS APPROVED WITH THE SITE DEVELOPMENT PLAN.
- SIDEWALKS SHALL BE PROVIDED IN ACCORDANCE WITH THE UDC.
- DRIVEWAYS WILL REQUIRE APPROVAL BY THE TEXAS DEPARTMENT OF TRANSPORTATION.
- THE PROPERTY SUBJECT TO THIS APPLICATION IS SUBJECT TO THE WATER QUALITY REGULATIONS OF THE CITY OF GEORGETOWN.
- A GEOLOGIC ASSESSMENT, IN ACCORDANCE WITH THE CITY OF GEORGETOWN WATER QUALITY REGULATIONS, WAS COMPLETED ON 06/22/2022. ANY SPRINGS AND STREAMS AS IDENTIFIED IN THE GEOLOGIC ASSESSMENT ARE SHOWN HEREIN.
- THE COMPANION LANDSCAPE PLAN HAS BEEN DESIGNED AND PLANT MATERIALS SHALL BE INSTALLED TO MEET ALL REQUIREMENTS OF THE UDC.
- ALL MAINTENANCE OF REQUIRED LANDSCAPE SHALL COMPLY WITH THE MAINTENANCE STANDARDS OF CHAPTER 8 OF THE UDC.
- ANY HERITAGE TREE NOTED ON THIS SITE DEVELOPMENT PLAN IS SUBJECT, IN PERPETUITY, TO THE MAINTENANCE, CARE, PRUNING AND REMOVAL REQUIREMENTS OF THE UNIFIED DEVELOPMENT CODE.



**Southwest
Engineers**

TBPE NO. F-1909
www.swengineers.com

OWNER/DEVELOPER:
WARD AND BURKE
CONTACT: ROBERT WARD
PHONE: (647) 289-9770
EMAIL: RJW.WARD@GMAIL.COM

LANDSCAPE ARCHITECT:
CARRILLO DEAN LANDSCAPE ARCHITECTURE
7301 VIA CORRETO DR.,
AUSTIN, TX, 78749
CONTACT: RILEY ANDERSON
PHONE: (512)-535-7303

STORM WATER PERMIT FOR WARD & BURKE TEXAS YARD 3600 IH 35 N. GEORGETOWN, WILLIAMSON COUNTY, TEXAS 78626 MAY 2024 SWE PROJECT # 1173-001 2024-xx-SWP



LOCATION MAP
0 350 700 1400
HORIZONTAL SCALE: 1"=700'

EXISTING UTILITIES NOTES:

- CONTRACTOR IS FULLY RESPONSIBLE FOR FIELD LOCATING ALL EXISTING UTILITIES, PRIVATE AND PUBLIC, WITHIN WORK AREA. NEITHER OWNER NOR ENGINEER HAS AS-BUILT INFORMATION FOR UNDERGROUND UTILITIES AND MAKES NO GUARANTEE AS TO THEIR LOCATION. CONTRACTOR WILL EMPLOY CONSTRUCTION METHODS NECESSARY TO ENSURE UNDERGROUND UTILITIES ARE NOT DAMAGED (IE. HAND DIGGING ETC.) THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES TO EXISTING UTILITIES, PRIVATE OR PUBLIC, AND SHALL REPAIR ANY UTILITIES DAMAGED TO THE OWNER'S SPECIFICATIONS AT NO COST TO HIM.
- ACCORDING TO UDC 13.06.B. FOR ALL NONRESIDENTIAL DEVELOPMENT WHERE NO EXISTING OVERHEAD INFRASTRUCTURE EXISTS, UNDERGROUND ELECTRIC LINES SHALL BE REQUIRED ALONG THE STREET AND WITHIN THE SITE. WHERE EXISTING OVERHEAD LINES ARE TO BE RELOCATED, THEY SHALL BE RE-INSTALLED UNDERGROUND AND THE EXISTING FACILITIES SHALL BE REMOVED AT THE DISCRETION OF THE DEVELOPMENT ENGINEER. ALL ELECTRIC AND COMMUNICATION LINES MUST FOLLOW ALL REQUIREMENTS OF THE UDC 13.06.

CORRECTION / REVISION

NO.	DESCRIPTION	REVISE (R) ADD (A) VOID (V) SHEET NO.'S	TOTAL SHEETS IN PLAN SET	NET CHANGE IMP. COVER	SITE IMP. COVER	% SITE IMP. COVER	APPROVED DATE	IMAGED DATE
NO.	DESCRIPTION							

SHEET INDEX	
N O.	TITLE
1	COVER SHEET
2	SURVEY (1 OF 7)
3	SURVEY (2 OF 7)
4	SURVEY (3 OF 7)
5	SURVEY (4 OF 7)
6	SURVEY (5 OF 7)
7	SURVEY (6 OF 7)
8	SURVEY (7 OF 7)
9	TREE LIST
10	EXISTING CONDITIONS & DEMOLITION PLAN
11	TEMPORARY EROSION & SEDIMENTATION CONTROL PLAN
12	TEMPORARY EROSION CONTROL DETAILS
13	EXISTING DRAINAGE AREA MAP
14	PROPOSED DRAINAGE AREA MAP
15	OVERALL SITE & DIMENSION CONTROL PLAN
16	DETAILED SITE & DIMENSION CONTROL PLAN (1 OF 5)
17	DETAILED SITE & DIMENSION CONTROL PLAN (2 OF 5)
18	DETAILED SITE & DIMENSION CONTROL PLAN (3 OF 5)
19	DETAILED SITE & DIMENSION CONTROL PLAN (4 OF 5)
20	DETAILED SITE & DIMENSION CONTROL PLAN (5 OF 5)
21	SITE DETAILS
22	OVERALL GRADING PLAN
23	DETAILED GRADING PLAN (1 OF 5)
24	DETAILED GRADING PLAN (2 OF 5)
25	DETAILED GRADING PLAN (3 OF 5)
26	DETAILED GRADING PLAN (4 OF 5)
27	DETAILED GRADING PLAN (5 OF 5)
28	CHANNEL 'A' & SD LN 'C'
29	CHANNEL 'B'
30	WATER QUALITY AND DETENTION POND PLAN
31	WATER QUALITY AND DETENTION POND DETAILS
32	POND LOGIC DIAGRAM
33	CONTROL ALARM LOGIC DIAGRAM
34	LEVEL CONTROL ELEMENTARY DIAGRAM
35	OVERALL WATER PLAN
36	WATER DETAILS
37	OVERALL WASTEWATER PLAN

38	WASTEWATER DETAILS
39	LANDSCAPE (1 OF 14)
40	LANDSCAPE (2 OF 14)
41	LANDSCAPE (3 OF 14)
42	LANDSCAPE (4 OF 14)
43	LANDSCAPE (5 OF 14)
44	LANDSCAPE (6 OF 14)
45	LANDSCAPE (7 OF 14)
46	LANDSCAPE (8 OF 14)
47	LANDSCAPE (9 OF 14)
48	LANDSCAPE (10 OF 14)
49	LANDSCAPE (11 OF 14)
50	LANDSCAPE (12 OF 14)
51	LANDSCAPE (13 OF 14)
52	LANDSCAPE (14 OF 14)

SUBMITTED BY: SOUTHWEST ENGINEERS, INC.
DATE: May 21, 2024

REVIEWED FOR COMPLIANCE WITH COUNTY REQUIREMENTS:

FOR WILLIAMSON COUNTY



TEXAS ONE CALL SYSTEM
811

UNDER PENALTY OF LAW, THE CONTRACTOR IS
REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM
AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS
WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE
CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE
DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT

THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR
WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING
ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND
UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING
ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK
AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE
ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE
ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER
ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY
MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND
THE OWNER FROM ANY LIABILITY OF ANY NATURE.



5/21/2024

THE SEAL APPEARING ON THIS
DOCUMENT WAS AUTHORIZED BY
A. CAMPBELL KEY IV, PE
#147977 ON
THE DATE INDICATED. ANY
ALTERATIONS OF THIS SEALED
DOCUMENT WITHOUT PROPER
NOTIFICATION TO THE
RESPONSIBLE ENGINEER IS AN
OFFENSE UNDER THE TEXAS
ENGINEERING PRACTICE ACT.

SHEET 1 OF 52


2024-XX-SWP




WARD & BURKE TEXAS YARD

SHEET 1 OF 7

SHEET 2 OF 52



205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336



FOR REFERENCE ONLY (N.T.S)

Southwest Engineers

HEADQUARTERS

CENTRAL TEXAS




DRAWN BY: T.J.B.

SURVEY (2 OF 7)


PROJECT NO. 1173-001

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001 SURVEY.dwg -- Layout: "A" -- Tue, May 21, 2024, 3:12pm, By: Pyl/Brose



FOR REFERENCE ONLY (N.T.S.)

NO.	REVISION	DATE




HEADQUARTERS
307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS
205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4330


WARNING IF THIS BAR DOES NOT MEASURE 1" THE DRAWING IS NOT TO SCALE
DRAWN BY: <u>T.J.B.</u>
CHECKED BY: <u>C.K.</u>

SURVEY (4 OF 7)
WARD & BURKE TEXAS YARD 3600 IH 35 N, GEORGETOWN, TX 78626
PROJECT NO. <u>1173-001</u>
DRAWING NO. _____
SHEET <u>5</u> OF <u>52</u>

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001 SURVEY.dwg -- Layout: "5" -- Tue, May 21, 2024, 3:12pm, By: B.J. Bruce




NO.	REVISION	DATE



WARNING IF THIS BAR DOES NOT MEASURE 1" THE DRAWING IS NOT TO SCALE
DRAWN BY: <u>T.J.B.</u>
CHECKED BY: <u>C.K.</u>

SURVEY (5 OF 7)
WARD & BURKE TEXAS YARD 3600 IH 35 N, GEORGETOWN, TX 78626
PROJECT NO. <u>1173-001</u>
DRAWING NO. <u> </u>
SHEET <u>6</u> OF <u>52</u>



FOR REFERENCE ONLY (N.T.S)


HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS


205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001_SURVEY.dwg -- Layout: "7" -- Tue, May 21, 2024, 3:12pm, By: B.J.B.ross



FOR REFERENCE ONLY (N.T.S)

NO.	REVISION	DATE



**Southwest
Engineers**

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4330

WARNING

IF THIS BAR DOES NOT MEASURE 1"
THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

SURVEY (7 OF 7)

WARD & BURKE TEXAS YARD




3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001

DRAWING NO.

SHEET 8 OF 52

C:\CompanyData\Clients\1173 - Word and Burke Texas Yard Site Plan\CAD\Sheets\1173-001 DEMO.dwg -- Layout: "DEMO" -- Tue, May 21, 2024, 2:15pm, By: Ryl/Brace



LEGEND

- 700 --- EXISTING CONTOURS
- TREE TO BE KEPT
- PROTECTED TREE TO BE KEPT
- HERITAGE TREE TO BE KEPT
- PROTECTED TREE TO BE REMOVED
- HERITAGE TREE TO BE REMOVED



TEXAS ONE CALL SYSTEM
1-800-245-4545
UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024



Southwest Engineers

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4330

WARNING

IF THIS BAR DOES NOT MEASURE 1", THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

EXISTING CONDITIONS & DEMOLITION PLAN




WARD & BURKE TEXAS YARD
3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001

DRAWING NO.

SHEET 10 OF 52

C:\CompanyData\Clients\1173 - Word and Burke Texas Yard Site Plan\CAD\Sheets\1173-001 EROS.dwg -- Tue, May 21, 2024, 2:15pm, By: RylBrace




- SEQUENCE OF CONSTRUCTION**
1. INSTALL EROSION CONTROLS PER APPROVED PLAN.
 2. TEMPORARY CONTROLS TO BE INSPECTED AND MAINTAINED WEEKLY AND PRIOR TO ANTICIPATED RAINFALL EVENTS, AND AFTER RAINFALL EVENTS, AS NEEDED. CONTRACTOR/OWNER SHALL PROVIDE A CONTACT NAME AND NUMBER FOR EROSION CONTROL ISSUES.
 3. CONDUCT DEMOLITION ACTIVITIES, IF APPLICABLE.
 4. CONSTRUCT DRAINAGE IMPROVEMENTS, IF APPLICABLE.
 5. CONSTRUCT CURB INLET PROTECTION AT THE TIME OF CURB INLET INSTALLATION.
 6. CONSTRUCT DEVELOPMENT PER APPROVED PLANS.
 7. INSTALL STREETSCAPE AND/OR LANDSCAPING IMPROVEMENTS.
 8. CONTRACTOR TO VEGETATE ANY DISTURBED AREAS ONCE FINAL GRADING IS COMPLETE, AND ESTABLISH A MIN OF 70% VEGETATION PRIOR TO COMPLETION. PER TPDES REQUIREMENTS, DISTURBED AREAS ON WHICH CONSTRUCTION ACTIVITIES HAVE CEASED (TEMPORARILY OR PERMANENTLY) SHALL BE STABILIZED WITHIN 14 DAYS UNLESS ACTIVITY RESUMES WITHIN 21 DAYS. SEEDING DOES NOT CONSTITUTE AS STABILIZATION.
 9. REMOVE ALL TEMPORARY EROSION CONTROL MEASURES.

NOTE

CONTRACTOR SHALL BE RESPONSIBLE FOR ALL DISTURBED AREAS ON WHICH CONSTRUCTION ACTIVITIES HAVE CEASED (TEMPORARILY OR PERMANENT) AND SHALL BE STABILIZED WITHIN 14 DAYS UNLESS ACTIVITY RESUMES IN 21 DAYS, PER TPDES REQUIREMENTS.

LIMITS OF CONSTRUCTION:

±1,330,365 SF = ±30.5 AC



TEXAS ONE CALL SYSTEM
1-800-245-4545

UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024



HEADQUARTERS
307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS
205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

WARNING

IF THIS BAR DOES NOT MEASURE 1" THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

TEMPORARY EROSION & SEDIMENTATION CONTROL PLAN










WARD & BURKE TEXAS YARD
3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001

DRAWING NO.

SHEET 11 OF 52

C:\CompanyData\Clients\1173 - Word and Burke Texas Yard Site Plan\CAD Sheets\1173-001 EROSION.dwg - Tue, May 21, 2024, 2:16pm, By: Ryl/Brose



TEXAS ONE CALL SYSTEM
1-800-245-4545

UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.


CAUTION - ELECTRICITY PRESENT

THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.



Southwest Engineers
TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4330

WARNING

IF THIS BAR DOES NOT MEASURE 1" THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

TEMPORARY EROSION CONTROL DETAILS


WARD & BURKE TEXAS YARD
3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001

DRAWING NO.

SHEET 12 OF 52

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001_DRNG.dwg -- Layout: "EX DA Map" -- Tue, May 21, 2024, 2:16pm, By: RylBrose



- LEGEND**
- EXISTING CONTOURS
 - PROPOSED CONTOURS
 - DRAINAGE AREA
 - TC
 - TIME OF CONCENTRATION
 - FEMA 100 YR FLOODPLAIN
 - POINT OF ANALYSIS
 - DRAINAGE FLOW DIRECTION
 - DRAINAGE AREA LABEL

- NOTES:**
- ON-SITE SURVEY TOPOGRAPHIC INFORMATION PROVIDED BY LANDPOINT, LLC OBTAINED ON 01, 08, 2024.
 - OFF-SITE TOPOGRAPHIC INFORMATION OBTAINED FROM TEXAS NATURAL RESOURCES INFORMATION SYSTEM.
 - REFER TO WATER QUALITY AND DETENTION SHEETS FOR ADDITIONAL DRAINAGE CALCULATIONS AND DETAILS.

EXISTING TIME OF CONCENTRATION

DRAINAGE AREA	SHEET FLOW				SHALLOW CONCENTRATED FLOW				SHALLOW CONCENTRATED FLOW				CHANNEL FLOW				Total Tc (MIN.)	Total Tc (Hr.)
	SLOPE (FT/FT)	L FT	n	Tc sheet (MIN.)	SLOPE (FT/FT)	L FT	Paved? Y or N	Tc Shallow (MIN.)	SLOPE (FT/FT)	L FT	Paved? Y or N	Tc Shallow (MIN.)	Vavg (FT/S)	L	Tc Channel (MIN.)			
EX-A	0.015	100.00	0.24	14.0	0.015	1000.0	N	8.6	0.005	1207	N	—	—	—	—	22.6	0.38	
EX-B	0.010	100.00	0.24	16.5	0.002	122.0	N	3.3	—	—	—	—	—	—	—	19.7	0.33	
EX-OS-A1	0.010	100.00	0.24	16.5	0.014	931.0	N	8.1	—	—	—	—	—	—	—	24.6	0.41	
EX-OS-A2	0.005	100.00	0.24	21.7	0.009	1256.0	N	13.9	—	—	—	—	—	—	—	35.6	0.59	

EXISTING ROUTING TIMES

DRAINAGE AREA	SHALLOW CONCENTRATED FLOW				SHALLOW CONCENTRATED FLOW				CHANNEL FLOW			Total Tc (MIN.)	Total Tc (Hr.)
	SLOPE (FT/FT)	L FT	Paved? Y or N	Tc Shallow (MIN.)	SLOPE (FT/FT)	L FT	Paved? Y or N	Tc Shallow (MIN.)	Vavg (F/TS)	L	Tc Channel (MIN.)		
Ex-OS-A1	0.008	1000.000	N	11.8	---	---	---	---	2	683.00	5.69	17.5	0.29
Ex-OS-A2	0.015	728.000	N	6.1	0.005	1237	N	18.1	---	---	---	24.2	0.40

EXISTING DRAINAGE SUMMARY TABLE (SCS METHOD)

AREA NAME	EX-A	EX-OS-A1	EX-OS-A2	EX-OS-A3	EX-POA-A	EX-B
Drainage Area (ac.)	29.19	4.48	11.43	--	--	0.84
Base CN #	78.70	83.50	80.50	--	--	74.00
Impervious Cover (ac)	1.20	0.14	0.5	--	--	0.28
% Impervious	3%	3%	4%	--	--	33%
Adjusted CN#	79.50	84.05	81.56	--	--	82.25
Tc (min)	22.6	24.6	35.6	--	--	19.7
Tc Lag (min)	13.5	14.8	21.4	--	--	11.8
2 year Discharge (cfs)	52.20	8.70	22.10	--	--	76.30
10 year Discharge (cfs)	97.60	16.80	41.20	--	--	142.60
25 year Discharge (cfs)	128.90	22.40	54.20	--	--	188.10
100 year Discharge (cfs)	182.10	31.70	75.30	--	--	265.20

Drainage calculations were performed using the U.S. Army Corps of Engineers HEC-HMS Version 4.11 software.

Drainage assumptions

(rainfall, depths, distribution, etc.) are based on NOAA Atlas-14 data.

*Adjusted CN values are the result of the Base CN values after accounting for proposed impervious cover.



TEXAS ONE CALL SYSTEM
1-800-245-4545


UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024



Southwest Engineers

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

WARNING

IF THIS BAR DOES NOT MEASURE 1" THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

EXISTING DRAINAGE AREA MAP

WARD & BURKE TEXAS YARD



3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001

DRAWING NO. _____

SHEET 13 OF 52

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001_DRNG.dwg -- Layout: "PROP DA MAP" -- Tue, May 21, 2024, 2:15pm, By: RylBrace



- NOTES:**
- ON-SITE SURVEY TOPOGRAPHIC INFORMATION PROVIDED BY **LANDPOINT, LLC** OBTAINED ON **01, 06, 2024**.
 - OFF-SITE TOPOGRAPHIC INFORMATION OBTAINED FROM **TEXAS NATURAL RESOURCES INFORMATION SYSTEM**.
 - REFER TO **WATER QUALITY AND DETENTION** SHEETS FOR ADDITIONAL DRAINAGE CALCULATIONS AND DETAILS.

PROPOSED TIME OF CONCENTRATION													
DRAINAGE AREA	SHEET FLOW				SHALLOW CONCENTRATED FLOW				SHALLOW CONCENTRATED FLOW				Total Tc (MIN.)
	SLOPE (FT/FT)	L FT	n	Tc sheet (MIN.)	SLOPE (FT/FT)	L FT	Paved? Y or N	Tc Shallow (MIN.)	SLOPE (FT/FT)	L FT	Paved? Y or N	Tc Shallow (MIN.)	
PR-A1	0.012	100.00	0.01	1.3	0.013	261.0	Y	1.9	---	---	---	---	15.5
PR-A2	0.007	100.00	0.01	1.6	0.007	561.0	Y	5.7	0.008	1503	Y	14.2	21.5
PR-A3	0.010	100.00	0.01	1.4	0.010	556.0	Y	4.6	---	---	---	---	7.4
PR-B	0.010	100.00	0.24	16.5	0.014	931.0	N	8.2	---	---	---	---	24.6
PR-OS-A1	0.010	100.00	0.24	16.5	0.012	647.0	N	6.2	---	---	---	---	24.3
PR-OS-A2	0.007	100.00	0.24	18.6	0.008	891.0	N	10.5	---	---	---	---	29.1
PR-OS-A3	0.005	100.00	0.24	21.2	0.010	982.0	N	10.0	---	---	---	---	31.2

PROPOSED ROUTING TIMES											
DRAINAGE AREA	SHALLOW CONCENTRATED FLOW				SHALLOW CONCENTRATED FLOW				CHANNEL FLOW		
	SLOPE (FT/FT)	L FT	Paved? Y or N	Tc Shallow (MIN.)	SLOPE (FT/FT)	L FT	Paved? Y or N	Tc Shallow (MIN.)	Vavg (FT/S)	L	Tc Channel (MIN.)
PR-OS-A1	---	---	---	---	---	---	---	---	3	927.00	5.15
PR-OS-A2	0.000	0.0	N	0.0	---	---	---	---	3	2286.70	12.70
PR-OS-A3	0.000	0.0	N	0.0	---	---	---	---	3	1879.00	10.44
PR-A3	---	---	---	---	---	---	---	---	3	1529.00	8.49

PROPOSED DRAINAGE SUMMARY TABLE (SCS METHOD)									
AREA NAME	PROPOSED							EXISTING	
	PR-A1	PR-A2	PR-A3	PR-OS-A1 (BYPASS)	PR-OS-A2	PR-OS-A3	PR-OS-A4	DETENTIO N POND WSE	PR. POA-A
Drainage Area (ac.)	9.52	16.61	3.06	4.48	6.49	4.94	1.07	---	---
Base CN #	78.70	78.70	78.70	83.50	79.00	81.85	69	---	---
Impervious Cover (ac)	8.31	14.02	3.06	0.14	0.50	0.46	1.07	---	---
% Impervious	87%	84%	100%	3%	8%	9%	100%	---	---
Adjusted CN#	94.21	90.10	98.00	83.50	79.25	83.15	98.00	---	---
Tc (min)	15.5	21.5	7.4	24.3	29.1	31.2	4.2	---	---
Tc Lag (min)	9.3	12.9	4.4	14.6	17.5	18.7	2.5	---	---
2 year Discharge (cfs)	32.90	57.30	15.60	8.8	11.5	9.70		684.1	76
10 year Discharge (cfs)	49.10	85.30	23.20	16.8	22.2	17.90		684.5	136.6
25 year Discharge (cfs)	59.70	103.70	28.30	22.3	29.6	23.50		684.8	178.4
100 year Discharge (cfs)	77.70	135.40	36.30	31.2	41.9	32.80		685.2	245.9

Drainage calculations were performed using the U.S. Army Corps of Engineers HEC-HMS Version 4.11 software. Drainage assumptions (rainfall, depths, distribution, etc.) are based on NOAA Atlas-14 data.

*Adjusted CN values are the result of the Base CN values after accounting for proposed impervious cover.



TEXAS ONE CALL SYSTEM
1-800-245-4545

UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024



Southwest Engineers

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4335

WARNING

IF THIS BAR DOES NOT MEASURE 1" THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

PROPOSED DRAINAGE AREA MAP


WARD & BURKE TEXAS YARD

3600 IH 35 N, GEORGETOWN, TX 78626



PROJECT NO. 1173-001

DRAWING NO.

SHEET 14 OF 52




O:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001 SITE.dwg - Layout: "DETAILED SITE (1)" - Tue, May 21, 2024, 2:16pm, By: RylBrace



- LEGEND**
- PROPERTY BOUNDARY
 - EASEMENT LINE
 - FIRE LANE
 - 100-YR FEMA FLOODPLAIN
 - WHEEL STOP

- TREE TO BE KEPT
- PROTECTED TREE TO BE KEPT
- HERITAGE TREE TO BE KEPT

- NOTES:**
- ALL TRAFFIC CONTROLS SHALL CONFORM WITH THE LATEST EDITION OF TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD).
 - ALL DIMENSIONS ARE TO THE FACE OF CURB, UNLESS OTHERWISE NOTED.
 - ALL DRIVES AND PARKING AREAS TO BE ASPHALT OR CONCRETE PAVING UNLESS OTHERWISE NOTED.
 - ALL CURB RADI SHALL BE 3.0' UNLESS OTHERWISE NOTED.
 - CONSTRUCTION ACTIVITY AND ACCESS TO THE PROPERTY FOR CONSTRUCTION PURPOSES IS LIMITED TO THE BOUNDARY OF THE LIMITS OF CONSTRUCTION AS SHOWN ON THE TEMPORARY EROSION AND SEDIMENTATION CONTROL PLAN (SHEETS 7 & 8).
 - REFER TO GEOTECHNICAL REPORT PREPARED BY HENLEY-JOHNSTON & ASSOCIATES, INC. DATED 12/08/2023, AND AMENDED REPORT DATED 02/05/2024, FOR ADDITIONAL INFORMATION AND PAVEMENT SPECIFICATIONS.



KEY MAP
N.T.S.


- TEXAS ONE CALL SYSTEM**
1-800-245-4545
- UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT

THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

Southwest Engineers
TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS
307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS
205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4330

WARNING

IF THIS BAR DOES NOT MEASURE 1", THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.


DETAILED SITE & DIMENSION CONTROL PLAN (1 OF 5)






WARD & BURKE TEXAS YARD
3600 IH 35 N, GEORGETOWN, TX 78626


PROJECT NO. 1173-001

DRAWING NO.

SHEET 16 OF 52



	PROPERTY BOUNDARY
	EASEMENT LINE
	FIRE LANE
	100-YR FEMA FLOODPLAIN
	WHEEL STOP



1. ALL TRAFFIC CONTROLS SHALL CONFORM WITH THE LATEST EDITION OF TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD).
2. ALL DIMENSIONS ARE TO THE FACE OF CURB, UNLESS OTHERWISE NOTED.
3. ALL DRIVE AND PARKING AREAS TO BE ASPHALT OR CONCRETE PAVING UNLESS OTHERWISE NOTED.
4. ALL CURB RADIUS SHALL BE 3.0' UNLESS OTHERWISE NOTED.
5. CONSTRUCTION ACTIVITY AND ACCESS TO THE PROPERTY FOR CONSTRUCTION PURPOSES IS LIMITED TO THE BOUNDARY OF THE LIMITS OF CONSTRUCTION AS SHOWN ON THE TEMPORARY EROSION AND SEDIMENTATION CONTROL PLAN (SHEETS 7 & 8)
6. REFER TO GEOTECHNICAL REPORT PREPARED BY HENLEY-JOHNSTON & ASSOCIATES, INC. DATED 12/20/2003, AND AMENDED REPORT DATED 02/04/2004, FOR ADDITIONAL INFORMATION AND PAVEMENT SPECIFICATIONS.



UNDER PENALTY OF LAW, THE CONTRACTOR IS
REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM
AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL, OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER VIOLATION OF ANY STATE OR FEDERAL LAW OR CODE, IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.



TBPE NO. F-1909
www.swengineers.com

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

205 Cimarron Park Loop, Ste. B, Buda TX 78611
P: 512.312.4336

IF THIS BAR DOES NOT MEASURE 1"
THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

DETAILED SITE & DIMENSION CONTROL PLAN (2 OF 5)

WARD & BURKE TEXAS YARD
3600 IH 35 N, GEORGETOWN, TX 78626



PROJECT NO. 1173-001

DRAWING NO. _____

SHEET 17 OF 52

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001 SITE.dwg -- Layout: "DETAILED SITE (3)" -- Tue, May 21, 2024, 2:18pm, By: RylBrace


MATCHLINE SEE SHEET 16



- LEGEND**
- PROPERTY BOUNDARY
 - EASEMENT LINE
 - FIRE LANE
 - 100-YR FEMA FLOODPLAIN
 - WHEEL STOP

- TREE TO BE KEPT
- PROTECTED TREE TO BE KEPT
- HERITAGE TREE TO BE KEPT

- NOTES:**
- ALL TRAFFIC CONTROLS SHALL CONFORM WITH THE LATEST EDITION OF TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD).
 - ALL DIMENSIONS ARE TO THE FACE OF CURB, UNLESS OTHERWISE NOTED.
 - ALL DRIVES AND PARKING AREAS TO BE ASPHALT OR CONCRETE PAVING UNLESS OTHERWISE NOTED.
 - ALL CURB RADI SHALL BE 3.0' UNLESS OTHERWISE NOTED.
 - CONSTRUCTION ACTIVITY AND ACCESS TO THE PROPERTY FOR CONSTRUCTION PURPOSES IS LIMITED TO THE BOUNDARY OF THE LIMITS OF CONSTRUCTION AS SHOWN ON THE TEMPORARY EROSION AND SEDIMENTATION CONTROL PLAN (SHEETS 7 & 8).
 - REFER TO GEOTECHNICAL REPORT PREPARED BY HENLEY-JOHNSTON & ASSOCIATES, INC. DATED 12/08/2023, AND AMENDED REPORT DATED 02/05/2024, FOR ADDITIONAL INFORMATION AND PAVEMENT SPECIFICATIONS.



KEY MAP
N.T.S.



TEXAS ONE CALL SYSTEM
1-800-245-4545

UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL, KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024



Southwest Engineers

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4330

WARNING

IF THIS BAR DOES NOT MEASURE 1", THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

DETAILED SITE & DIMENSION CONTROL PLAN (3 OF 5)

WARD & BURKE TEXAS YARD



3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001

DRAWING NO.

SHEET 18 OF 52


O:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001 SITE.dwg -- Layout: "DETAILED SITE (4)" -- Tue, May 21, 2024, 2:18pm, By: Ryl/Brose



- LEGEND**
- PROPERTY BOUNDARY
 - EASEMENT LINE
 - FIRE LANE
 - 100-YR FEMA FLOODPLAIN
 - WHEEL STOP

- 100 TREE TO BE KEPT
- 100 PROTECTED TREE TO BE KEPT
- 100 HERITAGE TREE TO BE KEPT

- NOTES:**
- ALL TRAFFIC CONTROLS SHALL CONFORM WITH THE LATEST EDITION OF TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD).
 - ALL DIMENSIONS ARE TO THE FACE OF CURB, UNLESS OTHERWISE NOTED.
 - ALL DRIVES AND PARKING AREAS TO BE ASPHALT OR CONCRETE PAVING UNLESS OTHERWISE NOTED.
 - ALL CURB RADI SHALL BE 3.0' UNLESS OTHERWISE NOTED.
 - CONSTRUCTION ACTIVITY AND ACCESS TO THE PROPERTY FOR CONSTRUCTION PURPOSES IS LIMITED TO THE BOUNDARY OF THE LIMITS OF CONSTRUCTION AS SHOWN ON THE TEMPORARY EROSION AND SEDIMENTATION CONTROL PLAN (SHEETS 7 & 8).
 - REFER TO GEOTECHNICAL REPORT PREPARED BY HENLEY-JOHNSTON & ASSOCIATES, INC. DATED 12/08/2023, AND AMENDED REPORT DATED 02/05/2024, FOR ADDITIONAL INFORMATION AND PAVEMENT SPECIFICATIONS.



KEY MAP
N.T.S.



TEXAS ONE CALL SYSTEM
1-800-245-4545


UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL, KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024



Southwest Engineers

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

WARNING

IF THIS BAR DOES NOT MEASURE 1",
THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

DETAILED SITE & DIMENSION CONTROL PLAN (4 OF 5)

WARD & BURKE TEXAS YARD

3600 IH 35 N, GEORGETOWN, TX 78626


PROJECT NO. 1173-001

DRAWING NO.

SHEET 19 OF 52

O:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001_Site.dwg -- Layout: "DETAILED SITE (5)" -- Tue, May 21, 2024, 2:18pm, By: RylBrace

MATCHLINE SEE SHEET 19




LEGEND

- PROPERTY BOUNDARY
- EASEMENT LINE
- FIRE LANE
- 100-YR FEMA FLOODPLAIN
- WHEEL STOP

- TREE TO BE KEPT
- PROTECTED TREE TO BE KEPT
- HERITAGE TREE TO BE KEPT

NOTES:

- ALL TRAFFIC CONTROLS SHALL CONFORM WITH THE LATEST EDITION OF TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD).
- ALL DIMENSIONS ARE TO THE FACE OF CURB, UNLESS OTHERWISE NOTED.
- ALL DRIVES AND PARKING AREAS TO BE ASPHALT OR CONCRETE PAVING UNLESS OTHERWISE NOTED.
- ALL CURB RADI SHALL BE 3.0' UNLESS OTHERWISE NOTED.
- CONSTRUCTION ACTIVITY AND ACCESS TO THE PROPERTY FOR CONSTRUCTION PURPOSES IS LIMITED TO THE BOUNDARY OF THE LIMITS OF CONSTRUCTION AS SHOWN ON THE TEMPORARY EROSION AND SEDIMENTATION CONTROL PLAN (SHEETS 7 & 8)
- REFER TO GEOTECHNICAL REPORT PREPARED BY HENLEY-JOHNSTON & ASSOCIATES, INC. DATED 12/08/2023, AND AMENDED REPORT DATED 02/05/2024, FOR ADDITIONAL INFORMATION AND PAVEMENT SPECIFICATIONS.



KEY MAP
N.T.S.



TEXAS ONE CALL SYSTEM
1-800-245-4545


UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024



Southwest Engineers

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

WARNING

IF THIS BAR DOES NOT MEASURE 1", THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

DETAILED SITE & DIMENSION CONTROL PLAN (5 OF 5)






WARD & BURKE TEXAS YARD
3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001

DRAWING NO.

SHEET 20 OF 52

C:\CompanyData\Clients\1171 - Word and Burke\101-24_Ward & Burke Texas Yard Site Plan\CAD\Sheets\1173-001 SITE.dwg -- Layout: "SITE DETAILS" -- Tue, May 21, 2024, 2:16pm, By: Ryl/Erace



FIRE ACCESS GATE
N.T.S.



TEXAS ONE CALL SYSTEM
1-800-245-4545

UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024



Southwest Engineers

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4330

WARNING

IF THIS BAR DOES NOT MEASURE 1", THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

SITE DETAILS

WARD & BURKE TEXAS YARD



3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001

DRAWING NO. _____

SHEET 21 OF 52


O:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001 GRAD.dwg -- Tue, May 21, 2024, 2:16pm, By: Rylf Brace



NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.



HEADQUARTERS
307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS
205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4330

WARNING
IF THIS BAR DOES NOT MEASURE 1" THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.


OVERALL GRADING PLAN

WARD & BURKE TEXAS YARD
3600 IH 35 N, GEORGETOWN, TX 78626



PROJECT NO. 1173-001

DRAWING NO.

SHEET 22 OF 52





MATCHLINE SEE SHEET 24





LEGEND
— 700 — EXISTING CONTOURS
— 700 — PROPOSED CONTOURS
700.00' ± PROPOSED SPOT ELEVATION


MATCHLINE SEE SHEET 25

NO.	REVISION	DATE	 5/21/2024	THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.	 Southwest Engineers TBPE NO. F-1909 www.swengineers.com	HEADQUARTERS 307 Saint Lawrence Street, Gonzales TX 78629 P: 830.672.7546 F: 830.672.2034 CENTRAL TEXAS 205 Cimarron Park Loop, Ste. B, Buda TX 78610 P: 512.312.4336	WARNING IF THIS BAR DOES NOT MEASURE 1", THE DRAWING IS NOT TO SCALE DRAWN BY: <u>T.J.B.</u> CHECKED BY: <u>C.K.</u>	DETAILED GRADING PLAN (1 OF 5) WARD & BURKE TEXAS YARD 3600 IH 35 N, GEORGETOWN, TX 78626	PROJECT NO. <u>1173-001</u>
									DRAWING NO. _____
									SHEET <u>23</u> OF <u>52</u>

O:\CompanyData\Clients\1173 - Ward and Burke\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001 GRAD.dwg -- Layout: "DETAILED GRADING (1)" -- Tue, May 21, 2024, 2:16pm, By: RylBreece



- LEGEND**
- 700 EXISTING CONTOURS
 - 700 PROPOSED CONTOURS
 - 700.00' PROPOSED SPOT ELEVATION




KEY MAP
N.T.S.

MATCHLINE SEE SHEET 23


MATCHLINE SEE SHEET 26

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024



**Southwest
Engineers**

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4335

WARNING

IF THIS BAR DOES NOT MEASURE 1",
THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

DETAILED GRADING PLAN (2 OF 5)


WARD & BURKE TEXAS YARD
3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001


DRAWING NO.

SHEET 24 OF 52

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001 GRAD.dwg -- Layout: "DETAILED GRADING (3)" -- Tue, May 21, 2024, 2:16pm, By: RylBrace




MATCHLINE SEE SHEET 26




KEY MAP
N.T.S.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.



**Southwest
Engineers**
TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS
307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS
205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

WARNING
IF THIS BAR DOES NOT MEASURE 1",
THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.



DETAILED GRADING PLAN (3 OF 5)

WARD & BURKE TEXAS YARD
3600 IH 35 N, GEORGETOWN, TX 78626


PROJECT NO. <u>1173-001</u>
DRAWING NO. _____
SHEET <u>25</u> OF <u>52</u>

O:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001_GRAD.dwg -- Layout: "DETAILED GRADING (4)" -- Tue, May 21, 2024, 2:17pm, By: RJM/Brace

MATCHLINE SEE SHEET 24




- LEGEND**
- 700 --- EXISTING CONTOURS
 - 700 — PROPOSED CONTOURS
 - 700.00' o PROPOSED SPOT ELEVATION




KEY MAP
N.T.S.

NO.	REVISION	DATE



5/21/2024

THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.



**Southwest
Engineers**

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

WARNING

IF THIS BAR DOES NOT MEASURE 1",
THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

DETAILED GRADING PLAN (4 OF 5)

WARD & BURKE TEXAS YARD

3600 IH 35 N, GEORGETOWN, TX 78626


PROJECT NO. 1173-001

DRAWING NO.




SHEET 26 OF 52

O:\CompanyData\Clients\1173 - Ward and Burke\1173 - Ward and Burke\001-24_Ward & Burke Texas Yard Site Plan\CAD\Sheets\1173-001_GRAD.dwg -- Layout: "DETAILED GRADING (5)" -- Tue, May 21, 2024, 2:17pm, By: RylBrace

MATCHLINE SEE SHEET 19



C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001_STRM.dwg - Layout: "C1-A" & SD 'C' - Tue, May 21, 2024, 2:17pm, By: RylBrose



A CHANNEL 'A' SECTION
N.T.S.


TEXAS ONE CALL SYSTEM
1-800-245-4545

UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT

THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES. ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER, THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.



NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

Southwest Engineers

147977
LICENSED PROFESSIONAL ENGINEER
A. Campbell Key IV

5/21/2024

HEADQUARTERS
307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS
205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4330

WARNING
IF THIS BAR DOES NOT MEASURE 1", THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

CHANNEL 'A' & SD LN 'C'



WARD & BURKE TEXAS YARD
3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001


DRAWING NO.

SHEET 28 OF 52


O:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001-STRM.dwg -- Layout: "Ch B" -- Tue, May 21, 2024, 2:17pm, By: RylBeece



- LEGEND
- EXISTING CONTOURS
 - PROPOSED CONTOURS
 - WATER LINE
 - WASTEWATER LINE
 - STORM DRAIN PIPE



CHANNEL 'B' SECTION



TEXAS ONE CALL SYSTEM
1-800-245-4545
UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.


CAUTION - ELECTRICITY PRESENT

THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.





HEADQUARTERS
307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034
CENTRAL TEXAS
205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4330

WARNING
IF THIS BAR DOES NOT MEASURE 1", THE DRAWING IS NOT TO SCALE
DRAWN BY: T.J.B.
CHECKED BY: C.K.

CHANNEL 'B'
WARD & BURKE TEXAS YARD
3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001
DRAWING NO.
SHEET 29 OF 52


C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD Sheets\1173-001-STRM.dwg -- Layout: "POND PLAN" -- Tue, May 21, 2024, 2:17pm, By: Ryl/Bace



LEGEND	
	EXISTING CONTOURS
	PROPOSED CONTOURS
	WATER LINE
	WASTEWATER LINE
	GAS LINE
	STORM DRAIN PIPE
	CURB INLET
	AREA INLET
	JUNCTION BOX

NOTES:

- BATCH DETENTION POND SHALL BE IN ACCORDANCE WITH THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY (TCEQ) RG-348 MANUAL (ADDENDUM).
- THE BATCH DETENTION POND AND RISER PIPE/TRASH RACK WILL FUNCTION AS THE DEWATERING OUTLET AND SHALL BE INSTALLED AND FUNCTIONAL PRIOR TO ANY GENERAL GRADING AND UTILITY WORK.
- SYSTEM SHALL BE 12 VDC WITH SOLAR CHARGED 12VDC BATTERY. ALTERNATIVE ELECTRICAL DESIGN MAY ALSO BE UTILIZED IN LIEU OF SOLAR POWER WITH ENGINEERS APPROVAL.
- ACTUATOR SHALL BE ELECTRONIC QUATER-TURN WITH MANUAL OVERRIDE AND POSITION INDICATOR.
- ACTUATOR SHALL BE "AVID 12V ACTUATOR, EPI-6" OR EQUIVALENT.
- ACTUATOR VALVE TO BE SET AT "NORMALLY CLOSED" POSITION.
- CONTROLLER SHALL BE SET TO OPEN VALVE 12 HOURS AFTER INITIAL RAINFALL DETECTION. VALVE TO REMAIN OPEN UNTIL 2HRS FOLLOWING BASIN EMPTY SIGNAL.
- CONTROLLER SHALL HAVE TEST SEQUENCE, ON/OFF/RESET SWITCH AND THE PROGRAMMING SHALL BE FIELD UPLOADABLE.
- CONTROLLER SHALL BE "MORNINGSTAR SOLAR CONTROLLER, 12V, 20 AMP" OR EQUIVALENT.
- ALL WIRING SHALL BE INSTALLED IN CONDUIT AND BURIED. CONTACT ENGINEER FOR ADDITIONAL CONTROLER SCHEMATICS.
- CONTRACTOR TO INSTALL LIBERTY ALARM MODEL ALM-2W OR EQUIVALENT AT A CONTROLLER PANEL.
- ATTACH ALARM RESPONSE SIGN TO CONTROLLER POLE. REFERENCE ALARM SIGN.
- CONTRACTOR TO VERIFY LOCATION AND DEPTH OF EXISTING UTILITIES PRIOR TO CONSTRUCTION AND ENSURE CONTINUITY OF SERVICES AS NECESSARY.
- ALL POND BOTTOMS, SIDE SLOPES, AND EARTHEN EMBANKMENTS SHALL BE COMPACTED TO NINETY-FIVE (95%) PERCENT MAXIMUM DENSITY IN ACCORDANCE WITH THE CITY OF AUSTIN STANDARD SPECIFICATIONS.
- A CELLULAR BASED NOTIFICATION SYSTEM SHALL BE PROVIDED TO COMMUNICATE THE STATUS OF THE POND; VALVE OPERATION AND POWER STATUS.
- EXPANSION JOINTS ON FREE STANDING WALLS SHALL HAVE WATER TIGHT SEALS AS NEEDED.
- STRUCTURAL DETAILS FOR WALLS 4' AND GREATER IN HEIGHT, WATER QUALITY POND, AND DETENTION POND TO BE PROVIDED BY STRUCTURAL ENGINEER.




PROPOSED DRAINAGE SUMMARY TABLE (SCS METHOD)									
AREA NAME	PROPOSED							EXISTING	
	PR-A1	PR-A2	PR-A3	PR-OS-A1 (BYPASS)	PR-OS-A2	PR-OS-A3	PR-OS-A4	DETENTION POND WSE	PR. POA-A
Drainage Area (ac.)	9.52	16.61	3.06	4.48	6.49	4.94	1.07	---	---
Base CN #	78.70	78.70	78.70	83.50	79.00	81.85	69	---	---
Impervious Cover (ac)	8.31	14.02	3.06	0.14	0.50	0.46	1.07	---	---
% Impervious	87%	84%	100%	3%	8%	9%	100%	---	---
Adjusted CN#	94.21	90.10	98.00	83.50	79.25	83.15	98.00	---	---
Tc (min)	15.5	21.5	7.4	24.3	29.1	31.2	4.2	---	---
Tc Lag (min)	9.3	12.9	4.4	14.6	17.5	18.7	2.5	---	---
2 year Discharge (cfs)	32.90	57.30	15.60	8.8	11.5	9.70		684.1	76
10 year Discharge (cfs)	49.10	85.30	23.20	16.8	22.2	17.90		684.5	136.6
25 year Discharge (cfs)	59.70	103.70	28.30	22.3	29.6	23.50		684.8	178.4
100 year Discharge (cfs)	77.70	135.40	36.30	31.2	41.9	32.80		685.2	245.9

Drainage calculations were performed using the U.S. Army Corps of Engineers HEC-HMS Version 4.11 software. Drainage assumptions (rainfall, depths, distribution, etc.) are based on NOAA Atlas-14 data.

*Adjusted CN values are the result of the Base CN values after accounting for proposed impervious cover.

STAGE	BATCH DETENTION/WQ POND				
	Elevation (ft msl)	Weir Coefficient	Discharge (cfs)	Surface Area (ft ²)	Volume (ft ³)
					Volume (ac-ft)
678.00	--	--	--	0	0
679.00	--	--	--	8727	4363
680.00	--	--	--	23602	20528
680.50	--	--	--	34002	37529
681.00	--	--	--	44402	63734
682.00	2.655	--	--	70820	129662
683.00	2.655	8.11	87453	210504	4.83
684.00	2.655	59.34	90865	301188	6.91
685.00	2.655	180.00	93914	394924	9.07
686.00	2.655	342.38	96607	441881	10.14



TEXAS ONE CALL SYSTEM
1-800-245-4545

UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024



Southwest Engineers

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

WARNING

IF THIS BAR DOES NOT MEASURE 1" THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

WATER QUALITY AND DETENTION POND PLAN

WARD & BURKE TEXAS YARD

3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001

DRAWING NO.

SHEET 30 OF 52

TSS Removal Calculations 04-20-2009

Project Name: Ward and Burke
Date Prepared: 4/24/2024

1. The Required Load Reduction for the total project:

Calculations from RG-348

Pages 3-27 to 3-30

Page 3-29 Equation 3.3: $L_{M1} = 28.93(A_{N1} \times P)$

where:

L_{M1} TOTAL PROJECT = Required TSS removal resulting from the proposed development = 85% of increased load
 A_{N1} = Net increase in impervious area for the project
 P = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

County = Williamson
Total project area included in plan = 38.15 acres
Predevelopment impervious area within the limits of the plan = 1.08 acres
Total post-development impervious area within the limits of the plan = 25.70 acres
Total post-development impervious cover fraction = 0.67
 P = 32 inches

L_{M1} TOTAL PROJECT = 22792 lbs.

* The values entered in these fields should be for the total project area.

Number of drainage basins / outfalls areas leaving the plan area = 1

2. Drainage Basin Parameters (This information should be provided for each basin):

Drainage Basin/Outfall Area No. = 1

Total drainage basin/outfall area = 40.61 acres
Predevelopment impervious area within drainage basin/outfall area = 1.22 acres
Post-development impervious area within drainage basin/outfall area = 26.02 acres
Post-development impervious fraction within drainage basin/outfall area = 0.64
 L_{M1} THIS BASIN = 22959 lbs.

41.7

3. Indicate the proposed BMP Code for this basin.

Proposed BMP = Batch Detention Basin
Removal efficiency = 91 percent

4. Calculate Maximum TSS Load Removed (L_R) for this Drainage Basin by the selected BMP Type.

RG-348 Page 3-33 Equation 3.7: $L_R = (BMP \text{ efficiency}) \times P \times (A_i \times 34.6 + A_p \times 0.54)$

where:

A_C = Total On-Site drainage area in the BMP catchment area
 A_i = Impervious area proposed in the BMP catchment area
 A_p = Pervious area remaining in the BMP catchment area
 L_R = TSS Load removed from this catchment area by the proposed BMP

A_C = 29.19 acres
 A_i = 25.06 acres
 A_p = 4.13 acres
 L_R = 25314 lbs

5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area

Desired L_{M1} THIS BASIN = 22792 lbs.

F = 0.90

6. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.

Calculations from RG-348

Pages 3-34 to 3-36

Rainfall Depth = 1.70 inches
Post Development Runoff Coefficient = 0.70
On-site Water Quality Volume = 126288 cubic feet

Calculations from RG-348 Pages 3-36 to 3-37

Off-site area draining to BMP = 11.43 acres
Off-site impervious cover draining to BMP = 0.64 acres
Impervious fraction of off-site area = 0.06
Off-site Runoff Coefficient = 0.08
Off-site Water Quality Volume = 5854 cubic feet

Storage for Sediment = 26428

Total Capture Volume (required water quality volume(s) x 1.20) = 158571 cubic feet

The following sections are used to calculate the required water quality volume(s) for the selected BMP.


The values for BMP Types not selected in cell C45 will show NA.

22. Batch Detention Basin

Designed as Required in RG-348


Pg. 28, Addendum

Required Water Quality Volume for batch detention basin = 158571 cubic feet



A DETENTION POND CROSS SECTION


Scale: 1:40



B DETENTION POND OUTFALL CROSS SECTION


N.T.S.

*NOTE: 26.0' WIDTH OF OPENING AT ELEVATION 683.40' CORRESPONDS TO A 18.0' WEIR AT THAT ELEVATION, SINCE THIS OPENING IS "STACKED" ON TOP OF THE 8.0' OPENING AT ELEVATION 682.40'



ROCK RIP-RAP DETAIL

Scale: N.T.S.



TRASH RACK/ RISER PIPE DETAIL

N.T.S.




TEXAS ONE CALL SYSTEM
1-800-245-4545

UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT

THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.



NOTES:

- WHEN HEADWALLS AND WINGWALLS ARE REQUIRED, THEY SHALL CONFORM TO THE TEXAS DEPARTMENT OF TRANSPORTATION STANDARDS, OR AS DIRECTED BY THE CITY.
- ENERGY DISSIPATORS SHALL BE REQUIRED IF PIPE VELOCITY IS GREATER THAN 5.0 F.P.S. OR AS DIRECTED BY THE CITY OF GEORGETOWN.
- SUPPORT REINFORCING WIRE MESH REQUIRED AS SUPPORT FOR APPROACH SLAB AND SHALL BE SUPPORTED BY REBAR CHAIRS OR OTHER APPROVED METHODS.


The Architect/Engineer assumes responsibility for appropriate use of this standard.




CITY OF GEORGETOWN
CONSTRUCTION STANDARDS AND DETAILS
TYPICAL CONCRETE
RIP-RAP AT PIPE

ADOPTED 6/21/2008
SD19

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001-STEM.dwg -- Layout: "POND LOGIC DIAG" -- Tue, May 21, 2024, 2:17pm, By: RylBrace



LOGIC DIAGRAM



BLOCK DIAGRAM

- NOTES:
1. INSTALL COMPONENTS FOR SOLAR PHOTOVOLTAIC SYSTEM IN ACCORDANCE WITH NEC.
 2. PROVIDE NEMA 3R CABINETS FOR ALL EQUIPMENT, UNLESS NOTED OTHERWISE.
 3. INSTALL ALL CABLES IN RIGID CONDUIT UNLESS OTHERWISE SPECIFICALLY IDENTIFIED BY THE MANUFACTURER AS DETRIMENTAL TO SIGNAL STRENGTH.
 4. EQUIPMENT WITHIN DASHED LINES IS CONTAINED WITHIN THE SOLAR UPS AND BLOCK VALVE CONTROL PANEL.



TEXAS ONE CALL SYSTEM
1-800-245-4545

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024



Southwest Engineers

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

WARNING

IF THIS BAR DOES NOT MEASURE 1" THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

POND LOGIC DIAGRAM

WARD & BURKE TEXAS YARD


3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001

DRAWING NO.

SHEET 32 OF 52

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001-STRM.dwg -- Layout: "CONTROL ALARM LOGIC DIAG" -- Tue, May 21, 2024, 2:17pm, By: RylBrace



TEXAS ONE CALL SYSTEM
1-800-245-4545

UNDER PENALTY OF LAW, THE CONTRACTOR IS
REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM
AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS
WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE
CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE
DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR
WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING
ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND
UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING
ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK
AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE
ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE
ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER
ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY
MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND
THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS
DOCUMENT WAS AUTHORIZED BY
A. CAMPBELL KEY IV, PE
#147977 ON
THE DATE INDICATED. ANY
ALTERATIONS OF THIS SEALED
DOCUMENT WITHOUT PROPER
NOTIFICATION TO THE
RESPONSIBLE ENGINEER IS AN
OFFENSE UNDER THE TEXAS
ENGINEERING PRACTICE ACT.

5/21/2024



**Southwest
Engineers**

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

WARNING

IF THIS BAR DOES NOT MEASURE 1"
THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

CONTROL ALARM LOGIC DIAGRAM

WARD & BURKE TEXAS YARD

3600 IH 35 N, GEORGETOWN, TX 78626


PROJECT NO. 1173-001

DRAWING NO.

SHEET 33 OF 52

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD Sheets\1173-001-STEM.dwg -- Layout: "LEVEL CONTROL ELEMENTARY DIAG" -- Tue, May 21, 2024, 2:17pm, By: Ryl Breese

- NOTES:
1. INSTALL COMPONENTS FOR SOLAR PHOTOVOLTAIC SYSTEM IN ACCORDANCE WITH NEC.
 2. PROVIDE NEMA 3R CABINETS FOR ALL EQUIPMENT, UNLESS NOTED OTHERWISE.
 3. INSTALL ALL CABLES IN RIGID CONDUIT UNLESS OTHERWISE SPECIFICALLY IDENTIFIED BY THE MANUFACTURER AS DETRIMENTAL TO SIGNAL STRENGTH.



POND LEVEL CONTROL ELEMENTARY DIAGRAM




TEXAS ONE CALL SYSTEM
1-800-245-4545
UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024



**Southwest
Engineers**

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

WARNING

IF THIS BAR DOES NOT MEASURE 1",
THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

LEVEL CONTROL ELEMENTARY DIAGRAM

WARD & BURKE TEXAS YARD



3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001

DRAWING NO.


SHEET 34 OF 52

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001-WATER.dwg - Layout: "OVERALL WATER" - Tue, May 21, 2024, 2:17pm, By: RJB/Brace



- LEGEND**
- PROPERTY BOUNDARY
 - EASEMENT LINE
 - EXISTING GROUND CONTOUR
 - PROPOSED GROUND CONTOUR
 - PROPOSED FIRE HYDRANT
 - PROPOSED WATER VALVE
- 100
- 100
- TREE TO BE KEPT
- PROTECTED TREE TO BE KEPT

- GENERAL NOTES:**
- ALL FIRE DEPARTMENT CONNECTIONS (FDCS) SHALL BE MARKED AS APPROVED BY THE FIRE CODE OFFICIAL. TWO RED STREET LANE REFLECTORS (STIMSONITE MODEL 88AB OR SIMILAR) SHALL BE INSTALLED SIX INCHES FROM CENTERLINE OF THE FIRE APPARATUS ACCESS ROADWAY ON THE SIDE CLOSEST TO THE FDC. MARKERS SHALL BE PARALLEL TO THE FDC HAVING THE REFLECTIVE ENDS OF THE STREET MARKERS FACING THE DIRECTION OF TRAFFIC. 2012 IFC 912.7.
 - AT THE CONCLUSION OF CONSTRUCTION AND AS PART OF THE PROCESS FOR THE CITY TO ACCEPT THIS PHASE, THE FIRE HYDRANTS SHALL BE FLOWED AND TESTED. A COPY OF THE REPORT SHALL BE EMAILED INTO THE FIRE DEPARTMENT AND THE HYDRANTS SHALL BE PAINTED AND COLOR CODED.
- *** CAUTION IF PRESSURE REDUCING VALVES WERE INSTALLED IN THIS PHASING THEY MUST BE SET PRIOR TO FIRE HYDRANT FLOW TESTING.***
- FLOW COLOR:
GREATER THAN 1500 GPM BLUE
1000 TO 1500 GPM GREEN
500 TO 999 GPM ORANGE
LESS THAN 500 GPM RED
NOT WORKING BLACK OR BAGGED

 **TEXAS ONE CALL SYSTEM**
1-800-245-4545

UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT

THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.


- FIRE PROTECTION NOTES:**
- APPROVAL OF THIS SITE PLAN DOES NOT IMPLY APPROVAL TO INSTALL UNDERGROUND FIRE LINES. PRIOR TO INSTALLATION OF UNDERGROUND FIRE LINES, A SEPARATE PERMIT SHALL BE SUBMITTED, UNDER GROUND FIRE LINE SUPPLY.
 - BACKFLOW PROTECTION WILL BE PROVIDED IN ACCORDANCE WITH THE CITY OF GEORGETOWN REQUIREMENTS WHEN REQUIRED. BACKFLOW PROTECTION WILL BE INSTALLED IN ACCORDANCE WITH THE DETAIL PROVIDED IN THE UTILITY DRAWINGS.
 - ALL PRIVATE FIRE LINES AND WHAT THEY PROVIDE SERVICE TO WILL BE INSTALLED IN ACCORDANCE WITH NFPA 24 INSTALLATION OF PRIVATE SERVICE MAINS AND THEIR APPURTENANCES.
 - ALL TEES, PLUGS, CAPS, BENDS, REDUCERS, VALVES SHALL BE RESTRAINED AGAINST MOVEMENT, THRUST BLOCKING AND JOINT RESTRAINT WILL BE INSTALLED IN ACCORDANCE WITH NFPA 24.
 - ALL UNDERGROUND SHALL REMAIN UNCOVERED UNTIL A VISUAL INSPECTION IS CONDUCTED BY THE GEORGETOWN FIRE MARSHAL'S OFFICE (FMO). ALL JOINT RESTRAINTS AND THRUST BLOCKING SHALL BE UNCOVERED FOR VISUAL INSPECTION.
 - ALL UNDERGROUND SHALL BE FLUSHED PER THE REQUIREMENTS OF NFPA STANDARD 24 AND WITNESSED BY GEORGETOWN FMO.
 - ALL UNDERGROUND SHALL PASS A HYDROSTATIC TEST WITNESSED BY GEORGETOWN FMO. ALL JOINTS SHALL BE UNCOVERED FOR HYDROSTATIC TESTING. ALL PIPING AND ATTACHMENTS SUBJECTED TO SYSTEM WORKING PRESSURE SHALL BE TESTED AT 200 PSI, OR 50 PSI MORE THAN THE SYSTEM WORKING PRESSURE, WHICHEVER IS GREATER, AND SHALL MAINTAIN THAT PRESSURE + OR - 5 PSI FOR 2 HOURS.
 - FENCES, LANDSCAPING, AND OTHER ITEMS WILL NOT BE INSTALLED WITHIN 3 FT, AND WHERE THEY WILL OBSTRUCT THE VISIBILITY OR ACCESS TO HYDRANTS, OR REMOTE FDCS.
 - LICENSE REQUIREMENTS OF EITHER RME-U OR G. WHEN CONNECTING BY UNDERGROUND TO THE WATER PURVEYOR'S MAIN FROM THE POINT OF CONNECTION OR VALVE WHERE THE PRIMARY PURPOSE OF WATER IS FOR FIRE PROTECTION SPRINKLER SYSTEM.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

5/21/2024

 **Southwest Engineers**

HEADQUARTERS
307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS
205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4330

TBPE NO. F-1909
www.swengineers.com

WARNING

IF THIS BAR DOES NOT MEASURE 1" THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.


CHECKED BY: C.K.

OVERALL WATER PLAN



WARD & BURKE TEXAS YARD

3600 IH 35 N, GEORGETOWN, TX 78626


PROJECT NO.	1173-001
DRAWING NO.	
SHEET	35 OF 52



06	 <div> <p>CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS CUSTOMER'S CUT-OFF</p> </div>		<div>ADOPTED 6/21/2006</div> <div>W20</div>
			<div> <div> <div>MTS</div> <div>1/2003</div> </div> <div> <div>MTS</div> <div>T03</div> </div> </div>



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #14797 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS PROFESSIONAL ENGINEERING PRACTICE ACT.



**Southwest
Engineers**

BTPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 75246
P: 303.672.7546 F: 303.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336



WATER DETAILS

WARD & BURKE TEXAS Y

3600 IH 35 N, GEORGETOWN, TX 78626


YARD e6	PROJECT NO. <u>1173-001</u>
	DRAWING NO. _____
	SHEET <u>36</u> OF <u>52</u>

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001-WWTR.dwg -- Layout: "OVERALL WW" -- Tue, May 21, 2024, 2:17pm, By: Ryl/Bros



- LEGEND**
- PROPERTY BOUNDARY
 - - - EASEMENT LINE
 - - - EXISTING GROUND CONTOUR
 - - - 700 - - - PROPOSED GROUND CONTOUR
 - ⊕ PROPOSED FIRE HYDRANT
 - ⊙ PROPOSED WATER VALVE
 - TREE TO BE KEPT
 - ⊕ PROTECTED TREE TO BE KEPT
 - ⊙ HERITAGE TREE TO BE KEPT

WASTEWATER NOTES:
1. WASTEWATER SERVICE IS NOT PROPOSED WITH THIS PLAN. A SEPTIC DESIGN AND PERMIT WILL BE OBTAINED BY THE OWNER.



TEXAS ONE CALL SYSTEM
1-800-245-4545

UNDER PENALTY OF LAW, THE CONTRACTOR IS REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.


CAUTION - ELECTRICITY PRESENT

THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY A. CAMPBELL KEY IV, PE #147977 ON THE DATE INDICATED. ANY ALTERATIONS OF THIS SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.



Southwest Engineers

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS
307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS
205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

WARNING

IF THIS BAR DOES NOT MEASURE 1", THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.





CHECKED BY: C.K.

OVERALL WASTEWATER PLAN

WARD & BURKE TEXAS YARD
3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. <u>1173-001</u>
DRAWING NO. <u> </u>
SHEET <u>37</u> OF <u>52</u>

C:\CompanyData\Clients\1173 - Ward and Burke Texas Yard Site Plan\CAD\Sheets\1173-001-WWTR.dwg -- Layout: "WW DETAILS" -- Tue, May 21, 2024, 2:17pm, By: RylBrose



TEXAS ONE CALL SYSTEM
1-800-245-4545

UNDER PENALTY OF LAW, THE CONTRACTOR IS
REQUIRED TO CONTACT THE TEXAS ONE CALL SYSTEM
AT LEAST 48 HOURS BEFORE STARTING EXCAVATION.

NOTE: ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS
WITH THE ENGINEER WHO PREPARES THEM. IN APPROVING THESE PLANS, THE
CITY OF GEORGETOWN MUST RELY UPON THE ADEQUACY OF THE WORK OF THE
DESIGN ENGINEER.

CAUTION - ELECTRICITY PRESENT


THE GENERAL CONTRACTOR AND ALL SUBCONTRACTORS THAT ENTER OR
WORK ON THIS PROJECT ARE RESPONSIBLE FOR LOCATING, USING
ONE-CALL OR THE ELECTRIC UTILITIES THEMSELVES, ALL OVERHEAD AND
UNDERGROUND ELECTRICAL OF ANY NATURE AND FOR SAFEGUARDING
ALL PERSONNEL ON THIS PROJECT, INCLUDING ANY OFF-SITE WORK
AREAS SHOWN ON THE PLAN, FROM ANY INTERFERENCE WITH THE
ELECTRIC LINES OR FROM DAMAGING, DIGGING UP OR UNCOVERING THE
ELECTRIC LINES, GETTING A LADDER IN HARMS WAY OR ANY OTHER
ACTIVITY OF ANY NATURE THAT COULD HARM ANY INDIVIDUAL IN ANY
MANNER. THIS RESPONSIBILITY HEREBY REMOVES THE ENGINEER AND
THE OWNER FROM ANY LIABILITY OF ANY NATURE.

NO.	REVISION	DATE



THE SEAL APPEARING ON THIS
DOCUMENT WAS AUTHORIZED BY
A. CAMPBELL KEY IV, PE
#147977 ON
THE DATE INDICATED. ANY
ALTERATIONS OF THIS SEALED
DOCUMENT WITHOUT PROPER
NOTIFICATION TO THE
RESPONSIBLE ENGINEER IS AN
OFFENSE UNDER THE TEXAS
ENGINEERING PRACTICE ACT.

5/21/2024



**Southwest
Engineers**

TBPE NO. F-1909
www.swengineers.com

HEADQUARTERS

307 Saint Lawrence Street, Gonzales TX 78629
P: 830.672.7546 F: 830.672.2034

CENTRAL TEXAS

205 Cimarron Park Loop, Ste. B, Buda TX 78610
P: 512.312.4336

WARNING

IF THIS BAR DOES NOT MEASURE 1"
THE DRAWING IS NOT TO SCALE

DRAWN BY: T.J.B.

CHECKED BY: C.K.

WASTEWATER DETAILS

WARD & BURKE TEXAS YARD

3600 IH 35 N, GEORGETOWN, TX 78626

PROJECT NO. 1173-001

DRAWING NO.

SHEET 38 OF 52