

# Texas Commission on Environmental Quality

## Edwards Aquifer Application Cover Page

---

### Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with [30 TAC 213](#).

### Administrative Review

1. [Edwards Aquifer applications](#) must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <http://www.tceq.texas.gov/field/eapp>.

2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
6. If the geologic assessment was completed before October 1, 2004 and the site contains “possibly sensitive” features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

### Technical Review

1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

### Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a “Mid-Review Modification”. Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ’s Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ’s San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

<b>1. Regulated Entity Name: Marla Belle Office Building</b>					<b>2. Regulated Entity No.: Not yet assigned</b>				
<b>3. Customer Name: TRRP HOLDINGS LTD</b>					<b>4. Customer No.: Not yet assigned</b>				
<b>5. Project Type:</b> (Please circle/check one)	<input checked="" type="radio"/> New	Modification			Extension		Exception		
<b>6. Plan Type:</b> (Please circle/check one)	<input checked="" type="radio"/> WPAP	<input type="radio"/> CZP	<input type="radio"/> SCS	<input type="radio"/> UST	<input type="radio"/> AST	<input type="radio"/> EXP	<input type="radio"/> EXT	Technical Clarification	Optional Enhanced Measures
<b>7. Land Use:</b> (Please circle/check one)	<input type="radio"/> Residential	<input checked="" type="radio"/> Non-residential				<b>8. Site (acres):</b>		2.01 ac	
<b>9. Application Fee:</b>	\$4,000		<b>10. Permanent BMP(s):</b>			Batch Detention			
<b>11. SCS (Linear Ft.):</b>	N/A		<b>12. AST/UST (No. Tanks):</b>			N/A			
<b>13. County:</b>	Williamson County		<b>14. Watershed:</b>			Granger Lake-San Gabriel River			

# Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the “Texas Groundwater Conservation Districts within the EAPP Boundaries” map found at:

[http://www.tceq.texas.gov/assets/public/compliance/field\\_ops/eapp/EAPP%20GWCD%20map.pdf](http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf)

For more detailed boundaries, please contact the conservation district directly.

Austin Region			
County:	Hays	Travis	Williamson
Original (1 req.)	—	—	_x_
Region (1 req.)	—	—	_x_
County(ies)	—	—	_x_
Groundwater Conservation District(s)	___ Edwards Aquifer Authority ___ Barton Springs/ Edwards Aquifer ___ Hays Trinity ___ Plum Creek	___ Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	___ Austin ___ Buda ___ Dripping Springs ___ Kyle ___ Mountain City ___ San Marcos ___ Wimberley ___ Woodcreek	___ Austin ___ Bee Cave ___ Pflugerville ___ Rollingwood ___ Round Rock ___ Sunset Valley ___ West Lake Hills	___ Austin ___ Cedar Park ___ Florence _x_ Georgetown ___ Jerrell ___ Leander ___ Liberty Hill ___ Pflugerville ___ Round Rock

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)	—	—	—	—	—
Region (1 req.)	—	—	—	—	—
County(ies)	—	—	—	—	—
Groundwater Conservation District(s)	___ Edwards Aquifer Authority ___ Trinity-Glen Rose	___ Edwards Aquifer Authority	___ Kinney	___ EAA ___ Medina	___ EAA ___ Uvalde
City(ies) Jurisdiction	___ Castle Hills ___ Fair Oaks Ranch ___ Helotes ___ Hill Country Village ___ Hollywood Park ___ San Antonio (SAWS) ___ Shavano Park	___ Bulverde ___ Fair Oaks Ranch ___ Garden Ridge ___ New Braunfels ___ Schertz	NA	___ San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

Hollis Scheffler, P.E.

Print Name of Customer/Authorized Agent



5/29/2024

Signature of Customer/Authorized Agent

Date

**\*\*FOR TCEQ INTERNAL USE ONLY\*\***

Date(s) Reviewed:		Date Administratively Complete:	
Received From:		Correct Number of Copies:	
Received By:		Distribution Date:	
EAPP File Number:		Complex:	
Admin. Review(s) (No.):		No. AR Rounds:	
Delinquent Fees (Y/N):		Review Time Spent:	
Lat./Long. Verified:		SOS Customer Verification:	
Agent Authorization Complete/Notarized (Y/N):		Fee Check:	Payable to TCEQ (Y/N):
Core Data Form Complete (Y/N):			Signed (Y/N):
Core Data Form Incomplete Nos.:			Less than 90 days old (Y/N):

# General Information Form

## Texas Commission on Environmental Quality

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:

Print Name of Customer/Agent: Hollis Scheffler, P.E.

Date: 05/29/2024

Signature of Customer/Agent:



---

## Project Information

1. Regulated Entity Name: Marla Belle Office Building
2. County: Williamson
3. Stream Basin: Granger Lake-San Gabriel River
4. Groundwater Conservation District (If applicable): n/a
5. Edwards Aquifer Zone:  
☒ Recharge Zone  
☐ Transition Zone
6. Plan Type:  
☒ WPAP  
☐ SCS  
☐ Modification

- ☐ AST  
☐ UST  
☐ Exception Request

7. Customer (Applicant):

Contact Person: Bill Pennell

Entity: TRRP HOLDINGS LTD

Mailing Address: 375 TWIN SPRINGS ROAD

City, State: Georgetown, Texas

Zip: 78633

Telephone: (512)426-2323

FAX: n/a

Email Address: billpennell314@gmail.com

8. Agent/Representative (If any):

Contact Person: Hollis Scheffler, P.E.

Entity: Westwood Professional Services

Mailing Address: 8701 N. Mopac Expw. Ste. 320

City, State: Austin, Texas

Zip: 78759

Telephone: 512-485-0831

FAX: n/a

Email Address: hollis.scheffler@westwoodps.com

9. Project Location:

- ☒ The project site is located inside the city limits of Georgetown, Texas.
- ☐ The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of \_\_\_\_\_.
- ☐ The project site is not located within any city's limits or ETJ.

10. ☒ The location of the project site is described below. The description provides sufficient detail and clarity so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

The property is located right off the existing I-35 Service road and is on the northwest corner of Park Lane and Rivery Boulevard.

11. ☒ **Attachment A – Road Map.** A road map showing directions to and the location of the project site is attached. The project location and site boundaries are clearly shown on the map.
12. ☒ **Attachment B - USGS / Edwards Recharge Zone Map.** A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') of the Edwards Recharge Zone is attached. The map(s) clearly show:
- ☒ Project site boundaries.
- ☒ USGS Quadrangle Name(s).
- ☒ Boundaries of the Recharge Zone (and Transition Zone, if applicable).
- ☐ Drainage path from the project site to the boundary of the Recharge Zone.
13. ☒ **The TCEQ must be able to inspect the project site or the application will be returned.** Sufficient survey staking is provided on the project to allow TCEQ regional staff to locate the boundaries and alignment of the regulated activities and the geologic or manmade features noted in the Geologic Assessment.

☒ Survey staking will be completed by this date: 1/1/2024

14. ☒ **Attachment C – Project Description.** Attached at the end of this form is a detailed narrative description of the proposed project. The project description is consistent throughout the application and contains, at a minimum, the following details:

- ☒ Area of the site
- ☒ Offsite areas
- ☒ Impervious cover
- ☒ Permanent BMP(s)
- ☒ Proposed site use
- ☒ Site history
- ☒ Previous development
- ☒ Area(s) to be demolished

15. Existing project site conditions are noted below:

- ☐ Existing commercial site
- ☐ Existing industrial site
- ☐ Existing residential site
- ☐ Existing paved and/or unpaved roads
- ☐ Undeveloped (Cleared)
- ☒ Undeveloped (Undisturbed/Uncleared)
- ☐ Other: \_\_\_\_\_

### ***Prohibited Activities***

16. ☒ I am aware that the following activities are prohibited on the Recharge Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
- (2) New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
- (3) Land disposal of Class I wastes, as defined in 30 TAC §335.1;
- (4) The use of sewage holding tanks as parts of organized collection systems; and
- (5) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
- (6) New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.

17. ☐ I am aware that the following activities are prohibited on the Transition Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground Injection Control);

- (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and
- (3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.

### ***Administrative Information***

18. The fee for the plan(s) is based on:

- ☒ For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur.
- ☐ For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines.
- ☐ For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems.
- ☐ A request for an exception to any substantive portion of the regulations related to the protection of water quality.
- ☐ A request for an extension to a previously approved plan.

19. ☒ Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:

- ☐ TCEQ cashier
- ☒ Austin Regional Office (for projects in Hays, Travis, and Williamson Counties)
- ☐ San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)


20. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

21. ☒ No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.



## **Attachment B – USGS / Edwards Recharge Zone Map**

ETSTACK 5/30/2024 8:51 AM  
N:\0051114.00\10 SUBMITTALS\2024-06-03 WPAP SUBMITTAL\ARCHIVE\QUAD MAP\QUAD MAP.DWG



## ATTACHMENT 'B'

# USGS/EDWARDS RECHARGE ZONE MAP

GEORGETOWN QUADRANGLE  
TEXAS - WILLIAMSON COUNTY  
7.5-MINUTE TOPO

## Westwood

Westwood Professional Services, Inc.

8701 N. MOPAC EXPWY. STE. 320  
AUSTIN, TX 78759 512.485.0831  
TX REG. ENGINEERING FIRM F-469  
TX REG. SURVEYING FIRM LS-10008000

DRAWN BY  
ETS

CHECKED BY  
HAS

SCALE  
1"=2000'

DATE  
5/30/2024

JOB NUMBER  
R0051114.00

MARLA BELLE OFFICE BUILDING


## **Attachment C – Project Description**

The proposed development includes the construction of one commercial office building with all associated grading, drainage, utility, detention, parking, vehicular conveyance, and water quality improvements on 2.01 acres of a combination of primarily undeveloped land. The proposed site is located 1901 Rivery Boulevard in Georgetown, Texas 78633 in the General Commercial Jurisdiction. The existing site consists of mostly undeveloped land with an access stub and associated 24" RCP culvert and some Class D soil classification. There is a drainage easement along the property edge abutting Rivery Boulevard. Water and sanitary sewer stub outs also lie within the site. According to FEMA Map 48491C0293F (Dated 12/20/2019), the subject site does not fall within a regulatory floodplain.

The site generally slopes at  $\pm 0.5\%$  from the northwest of the site to the southeast. The adjacent properties include single family homes to the northwest and northeast. The southern edge of the site is wrapped by Rivery Boulevard. More commercial properties lie south of Rivery Boulevard.

The project will consist of one office building with the associated grading, utilities, parking, public roadways necessary, and tie into existing sewer and water lines on Rivery Boulevard. The total impervious cover on the site is 1.26 acres. All proposed impervious cover is to be treated with the proposed batch detention pond.

As included in our demolition plans, the existing concrete access stub will be demolished for the design of the new proposed building.



1. CONTRACTOR IS TO REVIEW ALL GENERAL NOTICES PRIOR TO BEGINNING WORK.

2. REMOVE ALL EXISTING PAVEMENT AND STRUCTURES WITHIN THE LIMITS OF DEMOLITION UNLESS OTHERWISE NOTED.

3. SURVEY AND LOCATE ALL EXISTING DRIVE APPROACHES (WITHIN THE LIMITS OF DEMOLITION) TWO FEET FROM BACK OF CURB. SIDEWALKS, PAVEMENT, AND UTILITIES WITHIN THE PUBLIC RIGHT-OF-WAY ARE TO REMAIN UNLESS OTHERWISE NOTED.

4. CONSULT THE DIMENSIONAL CONTROL PLAN. VERIFY THE PORTION OF EXISTING CONCRETE SIDEWALKS AND PAVEMENT TO REMAIN.

5. COORDINATE WITH LOCAL POWER, TELEPHONE, CABLE, AND GAS COMPANIES PRIOR TO THE REMOVAL AND/OR RELOCATION OF EXISTING UTILITIES.

6. CONTRACTOR SHALL MAINTAIN ACCESS TO ALL UTILITIES IN ACCORDANCE WITH THEIR RESPECTIVE UTILITY COMPANY REQUIREMENTS AND PRIOR TO DEMOLITION OF THE EXISTING BUILDINGS.

7. CONTRACTOR TO PLUG ALL EXISTING EXPOSED ENDS OF ABANDONED UTILITIES.

8. CONTRACTOR TO DETERMINE SOURCE OF ALL EXPOSED UTILITIES AND, IF REQUIRED, REPAIR OR RELOCATE.

9. CONTRACTOR IS RESPONSIBLE FOR THE REMOVAL AND LEGAL DISPOSAL OF ALL THE UNSUITABLE MATERIALS FROM THE PROJECT SITE. CONTRACTOR SHALL CONTACT ALL AGENCIES WITH AUTHORITY TO REMOVE OR RELOCATE UTILITIES.

10. ALL TREES ON THE PROPERTY SHALL BE PROTECTED AGAINST DAMAGE DURING DEMOLITION OPERATIONS UNLESS OTHERWISE NOTED. THE TREE PROTECTION SHALL BE PLACED AROUND TREES PRIOR TO ANY DEMOLITION OR GRADING. TREE PROTECTION SHALL BE MAINTAINED UNTIL THE PROJECT IS COMPLETED. REFER TO LANDSCAPE PLANS FOR TREE REMOVAL AND PROTECTION DETAILS.

11. ANY DAMAGE DONE TO EXISTING TREE CROWNS OR ROOT SYSTEMS SHALL BE REPAIRED IMMEDIATELY BY THE CONTRACTOR.

12. EXPOSED AND/OR DAMAGED DURING DEMOLITION AND/OR GRADING OPERATIONS SHALL BE CUT OFF CLEANLY INSIDE THE EXPOSED OR DAMAGED AREA, CUT SURFACES PAINTED WITH AN APPROVED TREE PAINT, AND TOPSOIL AND MULCH PLACED OVER THE EXPOSED AREAS.

13. CONTRACTOR IS RESPONSIBLE FOR ESTABLISHING AND MAINTAINING EROSION CONTROL MEASURES ON THE SITE IN ACCORDANCE WITH FEDERAL, STATE, AND LOCAL REGULATIONS UNTIL THE SITE HAS BEEN STABILIZED.

14. CONTRACTOR IS RESPONSIBLE FOR GRADING ALL DISTURBED AREAS TO ALLOW FOR POSITIVE DRAINAGE. GRADING SLOPES ARE NOT TO EXCEED 3:1.

15. AREAS EXCAVATED FOR FOUNDATION OR UNDERGROUND STRUCTURE REMOVAL SHALL BE BACKFILLED WITH APPROVED FILL MATERIAL. CONTRACTOR SHALL PROCTOR DURING SITE BACKFILL.

16. CONTRACTOR IS RESPONSIBLE FOR SECURITY OF THE SITE DURING DEMOLITION ACTIVITIES AND UNTIL SUBSTANTIAL COMPLETION.

17. ALL WORK, WHEN COMPLETED, SHALL CONFORM TO THE STANDARD SPECIFICATIONS FOR PUBLIC WORKS CONSTRUCTION ISSUED BY THE NORTH CENTRAL TEXAS COUNCIL OF GOVERNMENTS AND CITY STANDARD CONSTRUCTION SPECIFICATIONS.

18. THE HORIZONTAL AND VERTICAL LOCATIONS OF EXISTING SUBSURFACE UTILITIES HAVE BEEN DETERMINED FROM RECORD DRAWINGS. IT WILL BE THE RESPONSIBILITY OF THE CONTRACTOR TO PROTECT ALL UTILITY MAINS, MANHOLES, CLEANOUTS, VALVE BOXES, AND FIRE HYDRANTS, ETC. IN THE AREA OF DEMOLITION.

19. CONTRACTOR SHALL MAINTAIN ACCESS TO ALL UTILITIES IN ACCORDANCE WITH ALL FEDERAL, STATE, AND LOCAL REGULATIONS REGARDING TRENCH SAFETY.

20. BARRICADING AND PROJECT SIGNS SHALL CONFORM TO TEXAS DEPARTMENT OF TRANSPORTATION MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES AND LATEST UPDATE.

21. CONTRACTOR SHALL MAINTAIN EXISTING PAVEMENT AND ACCESS TO FIRE HYDRANTS ON SITE UNTIL THE BUILDINGS AND STRUCTURES IN THAT AREA HAVE BEEN DEMOLISHED AND REMOVED.

22. CONTRACTOR WILL PROVIDE ON-SITE PARKING FOR WORKERS. VEHICLE PARKING WILL NOT BE ALLOWED WITHIN THE PUBLIC RIGHT-OF-WAY.


23. CONTRACTOR SHALL MAINTAIN AND MAINTAINING ADEQUATE DUST CONTROL MEASURES DURING DEMOLITION ACTIVITIES.

24. CONTRACTOR IS TO COORDINATE DEMOLITION ACTIVITIES WITH THE HAZARDOUS MATERIAL ABATEMENT CONTRACTORS' ACTIVITIES, IF APPLICABLE.

25. CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL TEMPORARY UTILITY SERVICES REQUIRED TO COMPLETE THE SCOPE OF WORK.

[illegible]

**MARLA BELLE OFFICE BUILDING  
1901 RIVERY BLVD.  
GEORGETOWN, WILLIAMSON COUNTY  
EXISTING CONDITIONS & DEMO PLAN**



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISION OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024

SHEET NO.

6

6 OF 27

# Geologic Assessment

## Texas Commission on Environmental Quality

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Print Name of Geologist: Russell C Ford


Telephone: 512 442-1122

Date: 3/27/18

Fax: \_\_\_\_\_

Representing: Terracon Consultants, Inc. (Name of Company and TBPG or TBPE registration number)

Signature of Geologist:



Regulated Entity Name: Former McCoy Elementary School Tract, Williams Drive, Georgetown, Texas

## Project Information

1. Date(s) Geologic Assessment was performed: 3/19/18


2. Type of Project:

- ☒ WPAP  
☐ SCS

- ☐ AST  
☐ UST

3. Location of Project:

- ☒ Recharge Zone  
☐ Transition Zone  
☐ Contributing Zone within the Transition Zone



4. ☒ **Attachment A - Geologic Assessment Table.** Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.
5. ☒ Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups\* (Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

**Table 1 - Soil Units, Infiltration Characteristics and Thickness**

Soil Name	Group*	Thickness(feet)
GsB	D	0-3

*\* Soil Group Definitions (Abbreviated)*

- A. Soils having a high infiltration rate when thoroughly wetted.
- B. Soils having a moderate infiltration rate when thoroughly wetted.
- C. Soils having a slow infiltration rate when thoroughly wetted.
- D. Soils having a very slow infiltration rate when thoroughly wetted.

6. ☒ **Attachment B – Stratigraphic Column.** A stratigraphic column showing formations, members, and thicknesses is attached. The outcropping unit, if present, should be at the top of the stratigraphic column. Otherwise, the uppermost unit should be at the top of the stratigraphic column.
7. ☒ **Attachment C – Site Geology.** A narrative description of the site specific geology including any features identified in the Geologic Assessment Table, a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure(s), and karst characteristics is attached.
8. ☒ **Attachment D – Site Geologic Map(s).** The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1": 400'  
 Applicant's Site Plan Scale: 1" = \_'  
 Site Geologic Map Scale: 1" = 100'  
 Site Soils Map Scale (if more than 1 soil type): 1" = \_'
9. Method of collecting positional data:
  - ☒ Global Positioning System (GPS) technology.
  - ☐ Other method(s). Please describe method of data collection: \_\_\_\_\_
10. ☒ The project site and boundaries are clearly shown and labeled on the Site Geologic Map.
11. ☒ Surface geologic units are shown and labeled on the Site Geologic Map.

12. ☐ Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.
- ☒ Geologic or manmade features were not discovered on the project site during the field investigation.
13. ☒ The Recharge Zone boundary is shown and labeled, if appropriate.
14. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If applicable, the information must agree with Item No. 20 of the WPAP Application Section.
- ☐ There are \_\_\_\_\_ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.)
- ☐ The wells are not in use and have been properly abandoned.
- ☐ The wells are not in use and will be properly abandoned.
- ☐ The wells are in use and comply with 16 TAC Chapter 76.
- ☒ There are no wells or test holes of any kind known to exist on the project site.

### ***Administrative Information***

15. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

## ATTACHMENT A

## NO FEATURES OBSERVED

GEOLOGIC ASSESSMENT TABLE										PROJECT NAME: Former McCoy Elementary School Tract, Williams Drive, Georgetown, Texas									
LOCATION										EVALUATION									
FEATURE CHARACTERISTICS										PHYSICAL SETTING									
1A	1B*	1C*	2A	2B	3	4	5	5A	6	7	8A	8B	9	10	11	12			
FEATURE ID	LATITUDE	LONGITUDE	FEATURE TYPE	POINTS	FORMATION	DIMENSIONS (FEET)	TREND (DEGREES)	DOM	DENSITY (NO/FT)	APERTURE (FEET)	INFILL	RELATIVE INFILTRATION RATE	TOTAL	SENSITIVITY	CATCHMENT AREA (ACRES)	TOPOGRAPHY			
						X Y Z		10						<40	>1.6				
* DATUM NAD27																			
2A TYPE	2B POINTS										8A INFILLING								
C	Cave	30										N	None, exposed bedrock						
SC	Solution cavity	20										C	Coarse - cobbles, breakdown, sand, gravel						
SF	Solution-enlarged fracture(s)	20										O	Loose or soft mud or soil, organics, leaves, sticks, dark colors						
F	Fault	20										F	Fines, compacted clay-rich sediment, soil profile, gray or red colors						
O	Other natural bedrock features	5										V	Vegetation. Give details in narrative description						
MB	Manmade feature in bedrock	30										FS	Flowstone, cements, cave deposits						
SW	Swallow hole	30										X	Other materials						
SH	Sinkhole	20																	
CD	Non-karst closed depression	5																	
Z	Zone, clustered or aligned features	30																	
12 TOPOGRAPHY																			
Cliff, Hilltop, Hillside, Drainage, Floodplain, Streambed																			

I have read, I understand, and I have followed the Texas Natural Resource Conservation Commission's instructions to Geologists. The information presented here complies with that document and is a true representation of the conditions observed in the field.

My signature certifies that I am qualified as a geologist as defined by 30 TAC 213

Date 3/27/18

TNRCC-0585-Table (Rev. 5-1-02)

Sheet 1 of 1

**Attachment B**  
 Stratigraphic Column  
 Former McCoy Elementary School Tract  
 Williams Drive, Georgetown, Texas

HYDROGEOLOGIC SUBDIVISION	FORMATION	THICKNESS (feet)	LITHOLOGY
Edwards Aquifer	Edwards Limestone	150	Mudstone to packstone, crystalline limestone, wackestone

Source: Senger, Collins and Kreitler, 1990





## Attachment C

### SITE-SPECIFIC GEOLOGY


The Geologic Assessment (GA) of the Former McCoy Elementary School Tract was performed by Mr. Russell C. Ford, P.G., of Terracon on March 19, 2018. The site is located on the north corner of Williams Drive and Park Lane in Georgetown, Texas. The site is approximately 16.161-acres in size and is developed with the former McCoy Elementary School buildings.


Exhibit 1 (attached) is a site location map depicting the site in relation to the surrounding area. The areas immediately surrounding the site are a mix of residential and commercial properties. The site is characterized as gently sloping to the south and east. Site elevation ranges from about 760 feet above mean sea level (msl) to 750 feet above msl. The North Fork of the San Gabriel River is located offsite to the south.

The surficial geologic unit present at the site has been identified as the Edwards Limestone. Exhibit 2 (attached) is a geologic map of the site. The Edwards consists of massive to thin bedded limestones and dolostones. The formation is characterized by honeycomb textures, collapse breccias and cavern systems, which account for most of the significant porosity within the strata that compose most of the aquifer. The site is located entirely within the recharge zone of the Edwards Aquifer and the recharge zone boundary is located about 500 feet to the south of the site corresponding to the location of the San Gabriel River. Table 1 (attached) is a stratigraphic column prepared for the site. Exposure of this unit onsite is obscured by the existing soil cover and vegetation present. No faulting was observed on the site and the nearest mapped fault is located approximately 1,000 feet east of the site. The fault, which trends toward the northeast, is associated with the Balcones Fault zone which represents the dominant structural trend in the vicinity of the site. The completed Geologic Assessment form is attached.


No geologic features were observed on the site. Due to the lack of any significant sensitive recharge features observed on the site, the potential for fluid movement to the Edwards aquifer beneath the project is considered low.

No streams or springs were observed onsite. A review of the site maps contained in the City of Georgetown Ordinance 2015-14 indicated there are no known springs occupied by the Georgetown Salamander on the site and the nearest known occupied site is located approximately one mile east of the site (San Gabriel Spring).





SCALE 1:12,000



CONTOUR INTERVAL 10 FEET  
NATIONAL GEODETIC VERTICAL DATUM OF 1929

Georgetown, Texas  
30097-F6-TF-024  
1982

7.5 MINUTE SERIES (TOPOGRAPHIC)

Project Mngr:	RF
Drawn By:	ATX Drafting
Checked By:	RF
Approved By:	RF
Project No:	96187198A
Scale:	AS SHOWN
File No:	96187198A
Date:	Mar 26, 2018

**Terracon**  
Consulting Engineers and Scientists  
5307 INDUSTRIAL OAKS BLVD. - #160 AUSTIN, TX 78735  
PH. (512) 442-1122 FAX (512) 442-1181

**TOPOGRAPHIC MAP**  
**McCoy Elementary School Tract**  
Williams Drive  
Georgetown, Williamson County, Texas

EXHIBIT

1



— · — · — Site Boundary  
**Ked** Edwards Formation

Project Mgr:	RF	Project No.	96187198A	 <p><b>Terracon</b> Consulting Engineers and Scientists</p> <p>5307 INDUSTRIAL OAKS BLVD. - #160 AUSTIN, TX 78753 PH. (512) 442-1122 FAX (512) 442-1181</p>	<p><b>SITE GEOLOGIC MAP</b></p> <p><b>McCoy Elementary School Tract</b> Williams Drive Georgetown, Williamson County, Texas</p>	<p><b>EXHIBIT</b></p> <p><b>2</b></p>
Drawn By:	ATX Drafting	Scale:	AS SHOWN			
Checked By:	RF	File No.	96187198A			
Approved By:	RF	Date:	Mar 26, 2018			

# Water Pollution Abatement Plan Application

## Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b), Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***


## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Water Pollution Abatement Plan Application Form** is hereby submitted for TCEQ review and Executive Director approval. The form was prepared by:

Print Name of Customer/Agent: Hollis Scheffler, P.E.

Date: 5/29/2024

Signature of Customer/Agent:



Regulated Entity Name: Marla Belle Office Building

## Regulated Entity Information

1. The type of project is:

- ☐ Residential: Number of Lots: \_\_\_\_\_
- ☐ Residential: Number of Living Unit Equivalents: \_\_\_\_\_
- ☒ Commercial
- ☐ Industrial
- ☐ Other: \_\_\_\_\_

2. Total site acreage (size of property): 2.01

3. Estimated projected population: n/a

4. The amount and type of impervious cover expected after construction are shown below:

**Table 1 - Impervious Cover Table**

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	10,800	÷ 43,560 =	0.247
Parking	16,223	÷ 43,560 =	0.372
Other paved surfaces	28,117	÷ 43,560 =	0.645
Total Impervious Cover	55,140	÷ 43,560 =	1.26

**Total Impervious Cover 1.26 ÷ Total Acreage 2.01 X 100 = 62.50% Impervious Cover**

5. ☒ **Attachment A - Factors Affecting Surface Water Quality.** A detailed description of all factors that could affect surface water and groundwater quality that addresses ultimate land use is attached.
6. ☒ Only inert materials as defined by 30 TAC §330.2 will be used as fill material.

### ***For Road Projects Only***

**Complete questions 7 - 12 if this application is exclusively for a road project.**

7. Type of project:

- ☐ TXDOT road project.  
☐ County road or roads built to county specifications.  
☐ City thoroughfare or roads to be dedicated to a municipality.  
☐ Street or road providing access to private driveways.

8. Type of pavement or road surface to be used:

- ☐ Concrete  
☐ Asphaltic concrete pavement  
☐ Other: \_\_\_\_\_

9. Length of Right of Way (R.O.W.): \_\_\_\_\_ feet.

Width of R.O.W.: \_\_\_\_\_ feet.

L x W = \_\_\_\_\_ Ft<sup>2</sup> ÷ 43,560 Ft<sup>2</sup>/Acre = \_\_\_\_\_ acres.

10. Length of pavement area: \_\_\_\_\_ feet.

Width of pavement area: \_\_\_\_\_ feet.

L x W = \_\_\_\_\_ Ft<sup>2</sup> ÷ 43,560 Ft<sup>2</sup>/Acre = \_\_\_\_\_ acres.

Pavement area \_\_\_\_\_ acres ÷ R.O.W. area \_\_\_\_\_ acres x 100 = \_\_\_\_\_% impervious cover.

11. ☐ A rest stop will be included in this project.  
☐ A rest stop will not be included in this project.

12. ☐ Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

### ***Stormwater to be generated by the Proposed Project***

13. ☒ **Attachment B - Volume and Character of Stormwater.** A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on the area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

### ***Wastewater to be generated by the Proposed Project***

14. The character and volume of wastewater is shown below:

<u>100%</u> Domestic	<u>3,272</u> Gallons/day
<u>      </u> % Industrial	<u>      </u> Gallons/day
<u>      </u> % Commingled	<u>      </u> Gallons/day
TOTAL gallons/day <u>      </u>	

15. Wastewater will be disposed of by:

☐ On-Site Sewage Facility (OSSF/Septic Tank):

☐ **Attachment C - Suitability Letter from Authorized Agent.** An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities.

☐ Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.

☒ Sewage Collection System (Sewer Lines):

☒ Private service laterals from the wastewater generating facilities will be connected to an existing SCS.

☐ Private service laterals from the wastewater generating facilities will be connected to a proposed SCS.

☐ The SCS was previously submitted on       .

☐ The SCS was submitted with this application.

☐ The SCS will be submitted at a later date. The owner is aware that the SCS may not be installed prior to Executive Director approval.

☐ The sewage collection system will convey the wastewater to the Brushy Creek West WWTP (name) Treatment Plant. The treatment facility is:

☒ Existing.

☐ Proposed.

16. ☒ All private service laterals will be inspected as required in 30 TAC §213.5.

## **Site Plan Requirements**

**Items 17 – 28 must be included on the Site Plan.**

17. ☒ The Site Plan must have a minimum scale of 1" = 400'.

Site Plan Scale: 1" = 30'.

18. 100-year floodplain boundaries:

☐ Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.

☒ No part of the project site is located within the 100-year floodplain.

The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): FEMA Maps 48491C0291F and 48491C0293F (dated 12/20/2019)

19. ☒ The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, open space, etc. are shown on the plan.

☐ The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, open space, etc. are shown on the site plan.

20. All known wells (oil, water, unplugged, capped and/or abandoned, test holes, etc.):

☐ There are \_\_\_\_\_ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply)

☐ The wells are not in use and have been properly abandoned.

☐ The wells are not in use and will be properly abandoned.

☐ The wells are in use and comply with 16 TAC §76.

☒ There are no wells or test holes of any kind known to exist on the project site.

21. Geologic or manmade features which are on the site:

☐ All sensitive geologic or manmade features identified in the Geologic Assessment are shown and labeled.

☐ No sensitive geologic or manmade features were identified in the Geologic Assessment.

☐ **Attachment D - Exception to the Required Geologic Assessment.** A request and justification for an exception to a portion of the Geologic Assessment is attached.

- 22. ☒ The drainage patterns and approximate slopes anticipated after major grading activities.
- 23. ☒ Areas of soil disturbance and areas which will not be disturbed.
- 24. ☒ Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
- 25. ☒ Locations where soil stabilization practices are expected to occur.
- 26. ☐ Surface waters (including wetlands).  
☒ N/A
- 27. ☐ Locations where stormwater discharges to surface water or sensitive features are to occur.  
☒ There will be no discharges to surface water or sensitive features.
- 28. ☒ Legal boundaries of the site are shown.

### ***Administrative Information***

- 29. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 30. ☒ Any modification of this WPAP will require Executive Director approval, prior to construction, and may require submission of a revised application, with appropriate fees.

## **Attachment A – Factors Affecting Surface Water Quality**

The following are potential sources of surface and groundwater contamination from construction activities:

- Clearing and grubbing
- Grading and site excavation
- Vehicle tracking
- Topsoil stripping and stockpiling
- Landscaping operations
- Staging and storage area
- Paving (including curb and gutter)
- Building Construction
- Concrete washout area



## **Attachment B – Volume and Character of Stormwater**

The existing site generates approximately 41.90 cfs flowing over 2.01 acres primarily northwest to southeast over 75% grass cover at roughly 2%. The runoff coefficient utilized for the existing site is 0.40.

The proposed development generates an approximate 41.60 cfs and has a required TSS removal of 85%. The runoff from the site is generated from the streets, building roof, driveways, parking, and other paved and impervious surfaces. The runoff coefficient utilized for the proposed site is 0.97. Flow is directed from the previously listed impervious structures and sent into catch basins to then be piped into the proposed batch detention pond, and after that into our designated outfall along Rivery Boulevard.

## **Site Plan**

5/30/2024 9:18 AM  
N:\0051114\00\06 CAD\DWG\SITE DESIGN C30\0051114\_EROS.DWG



#### LEGEND


BOLLARD	BOLLARD
ELECTRIC METER	ELECTRIC METER
POWER POLE	POWER POLE
LIGHT STANDARD	LIGHT STANDARD
WATER METER	WATER METER
WATER VALVE	WATER VALVE
IRRIGATION CONTROL VALVE	IRRIGATION CONTROL VALVE
FIRE HYDRANT	FIRE HYDRANT
CLEANOUT	CLEANOUT
MANHOLE	MANHOLE
TRAFFIC SIGNAL CONTROL	TRAFFIC SIGNAL CONTROL
TRAFFIC SIGNAL POLE	TRAFFIC SIGNAL POLE
TELEPHONE BOX	TELEPHONE BOX
FLOOD LIGHT	FLOOD LIGHT
FLAG POLE	FLAG POLE
TRAFFIC SIGN	TRAFFIC SIGN
1/2-INCH IRON ROD	1/2-INCH IRON ROD
W "PACHO KOCH" CAP SET	W "PACHO KOCH" CAP SET
CONTROLLING MONUMENT	CONTROLLING MONUMENT
PROPERTY LINE	PROPERTY LINE
FENCE	FENCE
X	OVERHEAD UTILITY LINE
61.3	EXIST. CONTOUR
450	PROPOSED CONTOUR
	PROPOSED DRAINAGE FLOW DIRECTION
	PROPOSED CONSTRUCTION ENTRANCE
	INLET PROTECTION
	SILT FENCE (LIMITS OF DISTURBED AREA)
	CHECK DAM

#### POLLUTION CONTROL GENERAL NOTES


- THIS PLAN HAS BEEN PREPARED TO PROVIDE MEANS TO PREVENT OR MINIMIZE POLLUTION OF STORM WATER.
- THE CONSTRUCTION ACTIVITY INCLUDED IN THIS PLAN WILL INCLUDE:
  - CLEARING AND GRUBBING
  - ROUGH GRADING
  - FINAL GRADING
  - UTILITY INSTALLATION
  - PAVEMENT INSTALLATION
  - BUILDING CONSTRUCTION
- THE TOTAL ESTIMATED LAND AREA TO BE DISTURBED IS 2.22 ACRES.
- THE ESTIMATED RUNOFF COEFFICIENT UPON COMPLETION OF THE PROJECT IS 0.87.
- THE STORM WATER EXITING THE SITE IS COLLECTED IN AN EXISTING DRAINAGE SYSTEM MAINTAINED BY THE CITY OF GEORGETOWN, TEXAS.
- THE SOILS ON THE SITE ARE GENERALLY EXPANSIVE CLAYS.
- THE CONTRACTOR SHALL PROVIDE AND MAINTAIN EROSION PROTECTION AROUND THE WORK AREA PERIMETER AND AT ALL INLET MOUTHS PRIOR TO COMMENCING WORK AND UNTIL THE WORK AREA HAS BEEN STABILIZED.
- THE CONTRACTOR WILL REMOVE ALL EXCESS SOIL FROM CONSTRUCTION VEHICLES PRIOR TO EXITING THE SITE.
- ALL DISTURBED AREAS WHICH WILL NOT BE RE-DISTURBED MUST BEGIN BEING STABILIZED IMMEDIATELY BY THE CONTRACTOR TO CONTROL EROSION. THE CONTRACTOR HAS 14 DAYS TO HAVE ALL STABILIZATION AND EROSION CONTROL DEVICES IN PLACE.
- THE CONTRACTOR SHALL UNDERTAKE PROPER METHODS TO REDUCE DUST GENERATION FROM THE SITE.
- THE CONTRACTOR MUST COMPLY WITH FEDERAL, STATE AND LOCAL REGULATIONS REGARDING SEDIMENT AND EROSION CONTROL.
- A COPY OF THIS PLAN, AS PART OF THE SWPPP, MUST BE KEPT AT THE CONSTRUCTION FACILITY DURING THE ENTIRE CONSTRUCTION PERIOD.
- CONSTRUCTION SEQUENCING MUST PROVIDE FOR THE EXCAVATION OF AN ON-SITE BASIN AS A SEDIMENT COLLECTION BASIN PRIOR TO THE DISTURBANCE OF GREATER THAN 10 ACRES OF LAND.
- ALL FINISHED GRADES ARE TO BE HYDROMULCHED, SPOT SODDED OR SEEDED AND WATERED UNTIL GROWTH IS ESTABLISHED ON AND OFF-SITE.
- A PIT OR WASH OUT BASIN SHALL BE CONSTRUCTED ON-SITE BY THE CONTRACTOR FOR THE "WASH OUT" OF CONCRETE TRUCKS.
- A BERM OR OTHER SPILL PROTECTION MEASURE SHALL BE USED FOR ANY TEMPORARY FUEL STORAGE TANK ON-SITE.
- IF "SUMP" PUMPS ARE USED TO REMOVE WATER FROM EXCAVATED AREAS, FILTER THE DISCHARGE TO REMOVE SEDIMENT AND OTHER POLLUTANTS BEFORE THE WATER LEAVES THE SITE.
- TO PREVENT DAMAGE TO VEGETATION IN DOWNSTREAM WATER COURSES, LIMIT ANY PROPOSED LINE STABILIZATION OPERATIONS TO THAT WHICH CAN BE MIXED AND COMPACTED BY THE END OF EACH WORK DAY. GEOTEXTILE FABRIC IS NOT EFFECTIVE IN FILTERING LIME SINCE THE GRAIN SIZE IS SMALLER THAN THE OPENING IN THE FABRIC.
- VEHICLE PARKING AREAS, STAGING AREAS, STOCKPILES, SPOILS, ETC. SHALL BE LOCATED SUCH THAT THEY WILL NOT ADVERSELY AFFECT STORM WATER QUALITY. OTHERWISE, COVERING OR ENCIRCLING THE AREAS WITH PROTECTIVE MEASURES SHALL BE NECESSARY.
- STORE ALL TRASH AND BUILDING MATERIALS WASTE IN AN ENCLOSURE UNTIL IT CAN BE PROPERLY DISPOSED OF AT THE APPROPRIATE OFF-SITE FACILITIES.
- TRACKING OF SEDIMENT OFF-SITE BY TRUCK TRAFFIC SHALL BE HANDLED THROUGH REGULAR CLEANING.
- INSPECTIONS SHALL BE CONDUCTED BY THE PERMITEE ONCE EVERY TWO WEEKS AND WITHIN 24 HOURS AFTER STORM EVENT OF 0.5 INCHES OR MORE OR ONCE PER WEEK ON A SPECIFIC PRE-DEFINED DAY. THE INSPECTIONS WILL INCLUDE:
  - DISTURBED AREAS OF THE SITE THAT HAVE NOT BEEN STABILIZED.
  - AREAS USED FOR STORAGE OF MATERIALS THAT ARE EXPOSED TO PRECIPITATION.
  - STRUCTURAL CONTROL MEASURES.
  - LOCATIONS WHERE VEHICLES ENTER OR EXIT THE SITE.
  - IDENTIFICATIONS OF MEASURES THAT NEED TO BE MAINTAINED, MODIFIED, OR ADDED TO CORRECT PROBLEMS.
- CONTRACTOR SHALL MINIMIZE THE EXPOSURE OF BUILDING MATERIALS, BUILDING PRODUCTS, CONSTRUCTION WASTES, TRASH, LANDSCAPE MATERIALS, FERTILIZERS, PESTICIDES, HERBICIDES, DETERGENTS, SANITARY WASTE AND OTHER MATERIALS PRESENT ON THE SITE TO PRECIPITATION AND TO STORMWATER.
- PERMANENTLY STABILIZE EXPOSED SOIL, WITHIN AND ADJACENT TO THE SITE, THAT IS DISTURBED BY VEHICLES, GRADING AND OTHER CONSTRUCTION ACTIVITIES.
- CONTAIN ALL RUNOFF FROM MATERIAL USED IN SUBGRADE STABILIZATION.
- MATERIAL STOCKPILES SHALL BE COVERED BY PLASTIC OR SURROUNDED BY EROSION CONTROL STRUCTURES TO CONTROL SEDIMENT RELEASES.
- CONTRACTOR SHALL PROTECT SLOPES IN EXCESS OF 15% IN ORDER TO MINIMIZE EROSION OF SOILS AND THE DISTURBANCE OF SLOPES.
- VEGETATION TO BE PRESERVED WHERE EVER POSSIBLE TO HELP REDUCE EROSION. WHERE VEGETATION MUST BE REMOVED, PRESERVE NATIVE TOPSOIL IN ALL AREAS POSSIBLE.
- MINIMIZE SOIL COMPACTION IN AREAS INTENDED FOR POST CONSTRUCTION PVIOUS SURFACE.

#### NOTES :


- USE ONLY OPEN GRADED ROCK 4-8 INCHES IN DIAMETER FOR STREAM FLOW CONDITION. USE OPEN GRADED ROCK 3-5 INCHES IN DIAMETER FOR OTHER CONDITIONS.
- ROCK BERM SHALL BE SECURED WITH A WOVEN WIRE SHEATHING HAVING A MAX. OPENING OF 1 INCH AND A MIN. WIRE SIZE OF 20 GAUGE AND SHALL BE BURIED IN A TRENCH APPROX. 3 TO 4 INCHES DEEP.
- THE ROCK BERM SHALL BE INSPECTED WEEKLY OR AFTER EACH RAIN EVENT AND SHALL BE REPLACED WHEN THE STRUCTURE CEASED TO FUNCTION AS INTENDED DUE TO SILT ACCUMULATION AMONG THE ROCKS, WASH OUT, CONSTRUCTION TRAFFIC DAMAGE, ETC.
- WHEN SILT REACHES A DEPTH EQUAL TO ONE-THIRD OF THE HEIGHT OF THE BERM OR ONE FOOT, WHICHEVER IS LESS, THE SILT SHALL BE REMOVED AND DISPOSED OF PROPERLY.
- WHEN THE SITE IS COMPLETELY STABILIZED, THE BERM AND ACCUMULATED SILT SHALL BE REMOVED AND DISPOSED OF IN AN APPROVED MANNER.
- ROCK BERM SHOULD BE USED AS CHECK DAMS FOR CONCENTRATED FLOW AND ARE NOT INTENDED FOR USE IN PERIMETER PROTECTION.



VICINITY MAP  
1" = 2,000'



PLAN VIEW



SECTION A-A

#### CONCRETE WASHOUT AREA

NOT TO SCALE


- NOTE:
- SANDBAGS MAY BE REPLACED BY A SOIL BERM TO ANCHOR PLASTIC LINING.
  - CONCRETE WASHOUT AREA TO BE CHECKED REGULARLY FOR REPAIRS.
  - REGULARLY REMOVE CONCRETE WASTE TO PREVENT OVERFLOWING. PROVIDE MINIMUM 6 CF OF CONTAINMENT VOLUME FOR EVERY 10 CY OF CONCRETE PLACED. PROVIDE MINIMUM 1' FREEBOARD ABOVE CONTAINMENT VOLUME.

**Westwood**

8701 N. Mopac Expy, Suite 320  
Austin, TX 78759  
(512) 485-0831  
(888) 937-5150  
westwoodpa.com  
Westwood Professional Services, Inc.  
TBPES FIRM REGISTRATION NO. F-11756  
TBPES FIRM REGISTRATION NO. LS-10074301

REVISIONS	DESCRIPTION	BY
NO.	DATE	

**MARLA BELLE OFFICE BUILDING**  
**1901 RIVERY BLVD.**  
**GEORGETOWN, WILLIAMSON COUNTY, TX**  
**EROSION CONTROL PLAN**



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HILLS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024

SHEET NO.  
**7**

2024-XX-SDP

# Temporary Stormwater Section

## Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC  
§213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***


## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Hollis Scheffler, P.E.

Date: 5/29/2024

Signature of Customer/Agent:



---

Regulated Entity Name: Marla Belle Office Building

## Project Information

### Potential Sources of Contamination

*Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.*

1. Fuels for construction equipment and hazardous substances which will be used during construction:

☐ The following fuels and/or hazardous substances will be stored on the site: \_\_\_\_\_

These fuels and/or hazardous substances will be stored in:

- ☐ Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

- ☐ Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
- ☐ Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
- ☒ Fuels and hazardous substances will not be stored on the site.
- 2. ☒ **Attachment A - Spill Response Actions.** A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. ☒ Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. ☒ **Attachment B - Potential Sources of Contamination.** A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

### ***Sequence of Construction***

- 5. ☒ **Attachment C - Sequence of Major Activities.** A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
  - ☒ For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
  - ☒ For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6. ☒ Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: Granger Lake-San Gabriel River

### ***Temporary Best Management Practices (TBMPs)***

*Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.*

- 7. ☒ **Attachment D – Temporary Best Management Practices and Measures.** TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

- ☒ A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
  - ☒ A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
  - ☒ A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
  - ☒ A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8. ☒ The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
- ☐ **Attachment E - Request to Temporarily Seal a Feature.** A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
- ☒ There will be no temporary sealing of naturally-occurring sensitive features on the site.
9. ☒ **Attachment F - Structural Practices.** A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10. ☒ **Attachment G - Drainage Area Map.** A drainage area map supporting the following requirements is attached:
- ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
  - ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
  - ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
  - ☒ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

☐ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.

11. ☒ **Attachment H - Temporary Sediment Pond(s) Plans and Calculations.** Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.

☐ N/A

12. ☒ **Attachment I - Inspection and Maintenance for BMPs.** A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
13. ☒ All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
14. ☒ If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
15. ☒ Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
16. ☒ Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

## ***Soil Stabilization Practices***

*Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.*

17. ☒ **Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices.** A schedule of the interim and permanent soil stabilization practices for the site is attached.

18. ☒ Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
19. ☒ Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

### ***Administrative Information***

20. ☒ All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
21. ☒ If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
22. ☒ Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

## Attachment A – Spill Response Actions

In accordance with the Edwards Aquifer Technical Guidance on Best Management Practices Operators, the following actions will be followed to ensure appropriate measures are taken in the case of a spill:

### Education

- Be aware that different materials pollute in different amounts. Make sure that each employee knows what a “significant spill” is for each material they use, and what is the appropriate response for “significant” and “insignificant” spills. Employees should also be aware of when spill must be reported to the TCEQ. Information available in 30 TAC 327.4 and 40 CFR 302.4.
- Educate employees and subcontractors on potential dangers to humans and the environment from spills and leaks.
- Hold regular meetings to discuss and reinforce appropriate disposal procedures (incorporate into regular safety meetings).
- Establish a continuing education program to indoctrinate new employees.
- Have contractor's superintendent or representative oversee and enforce proper spill prevention and control measures.

### General Measures

- To the extent that the work can be accomplished safely, spills of oil, petroleum products, substances listed under 40 CFR parts 110,117, and 302, and sanitary and septic wastes should be contained and cleaned up immediately.
- Store hazardous materials and wastes in covered containers and protect from vandalism.
- Place a stockpile of spill cleanup materials where it will be readily accessible.
- Train employees in spill prevention and cleanup.
- Designate responsible individuals to oversee and enforce control measures.
- Spills should be covered and protected from stormwater run on during rainfall to the extent that it doesn't compromise cleanup activities.
- Do not bury or wash spills with water.
- Store and dispose of used clean up materials, contaminated materials, and recovered spill material that is no longer suitable for the intended purpose in conformance with the provisions in applicable BMPs.
- Do not allow water used for cleaning and decontamination to enter storm drains or watercourses. Collect and dispose of contaminated water in accordance with applicable regulations.
- Contain water overflow or minor water spillage and do not allow it to discharge into drainage facilities or watercourses.
- Place Material Safety Data Sheets (MSDS), as well as proper storage, cleanup, and spill reporting instructions for hazardous materials stored or used on the project site in an open, conspicuous, and accessible location.
- Keep waste storage areas clean, well-organized, and equipped with ample cleanup supplies as appropriate for the materials being stored. Perimeter controls, containment structures, covers, and liners should be repaired or replaced as needed to maintain proper function.

#### Cleanup

- Clean up leaks and spills immediately.
- Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent material for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be disposed of as hazardous waste.
- Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of properly. See the waste management BMPs in this section for specific information.

#### Minor Spills

- Minor spills typically involve small quantities of oil, gasoline, paint, etc. which can be controlled by the first responder at the discovery of the spill.
- Use absorbent materials on small spills rather than hosing down or burying the spill.
- Absorbent materials should be promptly removed and disposed of properly.
- Follow the practice below for a minor spill:
  - Contain the spread of the spill.
  - Recover spilled materials.
  - Clean the contaminated area and properly dispose of contaminated materials.

#### Semi-Significant Spills

- Contain spread of the spill.
- Notify the project foreman immediately.
- If the spill occurs on paved or impermeable surfaces, clean up using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling with absorbent materials and do not let the spill spread widely.
- If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.
- If the spill occurs during rain, cover spill with tarps or other material to prevent contaminating runoff.

#### Significant/Hazardous Spills

- Notify the TCEQ by telephone as soon as possible and within 24 hours at 512-339-2929 (Austin) or 210-490-3096 (San Antonio) between 8 AM and 5 PM. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site.
- For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110, 119, and 302, the contractor should notify the National Response Center at (800) 424-8802.
- Notification should first be made by telephone and followed up with a written report.
- The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.
- Other agencies which may need to be consulted include, but are not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.

Spills, Discharges, and Releases

- Report an environmental emergency, discharge, spill, or air release. Links to rules, law, technical assistance, waste management, State Emergency Response Commission.
- Please contact TCEQ emergencies for reportable quantities using the link below:  
[https://www.tceq.texas.gov/response/spills/spill\\_rq.html](https://www.tceq.texas.gov/response/spills/spill_rq.html)

To report an environmental emergency, discharge, spill, or air release, control:

State

- State of Texas Spill-Reporting Hotline and the SERC: 1-800-832-8224 --- 24 hours a day
- TCEQ Regional Office, Monday-Friday, 8 a.m. – 5 p.m.

Federal

- National Response Center: 1-800-424-8802 (notifying the NRC does not constitute to the state)

## **Attachment B – Potential Sources of Contamination**

The following are potential sources of surface and groundwater contamination from construction activities:

- Clearing and grubbing
- Grading and site excavation
- Vehicle tracking
- Topsoil stripping and stockpiling
- Landscaping operations
- Staging and storage area
- Paving (including curb and gutter)
- Building Construction
- Concrete washout area

## Attachment C – Sequence of Major Activities

The following sequence of construction is included in the construction plans:

1. Temporary erosion controls, silt fencing and tree protection fencing to be installed.  
Estimated area disturbed = 2.01 ac  
Estimated timing = 1 week
2. Pre-construction meeting to be held on-site.  
Estimated area disturbed = n/a ac  
Estimated timing = 1 day
3. Demolition of existing materials.  
Estimated area disturbed = 2.01 ac  
Estimated timing = 6 weeks
4. Site staking and rough grading.  
Estimated area disturbed = 2.01 ac  
Estimated timing = 6 weeks
5. Storm sewers to be installed.  
Estimated area disturbed = 2.01 ac  
Estimated timing = 8 weeks
6. Water, wastewater and paving improvements to begin.  
Estimated area disturbed = 2.01 ac  
Estimated timing = 8 weeks
7. Temporary erosion control measures to be inspected on a regular basis; any sediment buildup to be removed.  
Estimated area disturbed = n/a  
Estimated timing = 1 week
8. Site to be cleaned up and revegetated.  
Estimated area disturbed = 2.01 ac  
Estimated timing = 6 weeks
9. Temporary erosion controls to be removed after permanent restoration of site is established.  
Estimated area disturbed = n/a  
Estimated timing = 1 week

## **Attachment D – Temporary Best Management Practices and Measures**

The following temporary best management practices will be conducted to prevent pollution of surface water, groundwater, and stormwater in accordance with the Edwards Aquifer Technical Guidance on Best Management Practices.

### Temporary Vegetation

Vegetation will be used as a temporary stabilization technique for areas disturbed by construction, but not covered by pavement, buildings, or other structures. As a temporary control, vegetation will be used to stabilize stockpiles and barren areas that are inactive for long periods of time.

### Dust Control

Dust control will prevent blowing and movement of dust from exposed soil surfaces, reduce on and off-site damage, health hazards and improve traffic safety. This practice is applicable to areas subject to dust blowing and movement where on and off-site damage is likely without treatment.

### Temporary Construction Entrance/Exit

The temporary gravel construction entrance will provide a stable entrance/exit condition from the construction site and keep mud and sediment off public roads. A stabilized construction entrance is a stabilized pad of crushed stone located at any point traffic will be entering or leaving the construction site from a public right-of way, street, alley, sidewalk or parking area. The stabilized construction entrance will reduce or eliminate the tracking or flowing of sediment onto public rights of-way. This practice should be used at all points of construction ingress and egress.

### Silt Fence

A silt fence is a barrier consisting of geotextile fabric supported by metal posts to prevent soil and sediment loss from a site. Proposed silt fences will be highly effective at controlling sediment from disturbed areas. They cause runoff to pond, allowing heavier solids to settle out.

### Inlet Protection

All proposed inlets that may receive storm runoff from disturbed areas should be protected. Temporary inlet protection is a series of different measures that provide protection against silt transport or accumulation in storm sewer systems. This clogging can greatly reduce or completely stop the flow in the pipes. The different measures are used for different site conditions and inlet types. Filter barrier protection using silt fence is appropriate when the drainage area is less than one acre, and the basin slope is less than five percent. This type of protection is not applicable in paved areas. Block and gravel protection is used when flows exceed 0.5 cubic feet per second, and it is necessary to allow for overtopping to prevent flooding. This form of protection is also useful for curb type inlets as it works well in paved areas. Wire mesh and gravel protection is used when flows exceed 0.5 cubic feet per second and construction traffic may occur over the inlet. This form of protection may be used with both curb and drop inlets.

### Concrete Washout Area

The purpose of concrete washout areas is to prevent or reduce the discharge of pollutants to stormwater from concrete waste by conducting washout offsite, performing onsite washout in a designated area, and training employees and subcontractors.

The following steps will help reduce stormwater pollution from concrete wastes: • Incorporate requirements for concrete waste management into material supplier and subcontractor agreements.

- Avoid mixing excess amounts of fresh concrete.
- Perform washout of concrete trucks in designated areas only.
- Do not wash out concrete trucks into storm drains, open ditches, streets, or streams.
- Do not allow excess concrete to be dumped onsite, except in designated areas.


For onsite washout:

- Locate washout area at least 50 feet from sensitive features, storm drains, open ditches, or water bodies. Do not allow runoff from this area by constructing a temporary pit or bermed area large enough for liquid and solid waste.
- Wash out wastes into the temporary pit where the concrete can set, be broken up, and then disposed properly.

## **Attachment F – Structural Practices**



Stormwater will be routed through the proposed silt fence and inlet protection for pollutant removal. The proposed permanent BMPs are to be constructed as to intercept stormwater flowing from the parking lots, streets, building roofs, and other impervious areas. The silt fence will provide temporary sedimentation control during construction prior to the permanent BMPs being finalized. No part of the site or placement of the structural practices will be encumbered by floodplain as shown on FEMA #48491C0293F.

## **Attachment G – Drainage Area Map**



HEC-HMS SUMMARY: EXISTING CONDITONS												
Drainage Area Basin Designation	Drainage Area (ac)	Base Curve Number CN	Lag Time (min)	Impervious Cover %	2 YEAR STORM		10 YEAR STORM		25 YEAR STORM		100 YEAR STORM	
					Runoff Per Drainage Area (cfs)	Routed Cumulative Runoff (cfs)	Runoff Per Drainage Area (cfs)	Routed Cumulative Runoff (cfs)	Runoff Per Drainage Area (cfs)	Routed Cumulative Runoff (cfs)	Runoff Per Drainage Area (cfs)	Routed Cumulative Runoff (cfs)
EX 1	5.960	80	9.35	19.60%	16.30		26.40		33.10		43.80	

5/30/2024 9:19 AM  
N:\0051114\006 CAD\DWG\SITE DESIGN E3D\0051114\_DAMAS.DWG



Basin ID	Flowpath Length (ft)	Overland Flow					Shallow Concentrated Flow						Channel Flow						T <sub>c</sub>	Log Time	
		Length	Slope	Surface Cover	Velocity	*Manning's n	T <sub>0</sub>	Length	Slope	Surface Type	Velocity	*K	T <sub>1</sub>	Length	Slope	Type	*K	Velocity			T <sub>0</sub>
		(ft)	(ft/ft)		(ft/s)		(min)	(ft)	(ft/ft)		(ft/s)		(min)	(ft)	(ft/ft)		(ft)	(ft/s)			(min)
	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)	(20)
DA 1	850	50	0.010	SHORT GRASS PRAIRIE	0.127	0.15	6.56	25	0.010	PAVED	2.03	20.3	0.21	775	0.005	36" RCP	94.36	6.7	1.94	8.70	5.22
OS 1	483	100	0.012	SHORT GRASS PRAIRIE	0.157	0.15	10.62	383	0.010	UNPAVED	1.61	16.1	3.96							14.58	8.75

HEC-HMS SUMMARY: DEVELOPED CONDITIONS											
Drainage Area Basin Designation	Drainage Area (ac)	Base Curve Number CN	Lag Time (min)	Cumulative Area (ac)	Impervious Cover %	2 YEAR STORM		10 YEAR STORM		25 YEAR STORM	
						Runoff Per Drainage Area (cfs)	Detention Release (cfs)	Runoff Per Drainage Area (cfs)	Detention Release (cfs)	Runoff Per Drainage Area (cfs)	Detention Release (cfs)
DA 1	2.01	80	5.22		62.50%	10.00		12.20		14.70	
OS 1	3.95	80	8.75		25.00%	11.10		17.60		21.90	
POND 1							4.50		5.90	10.50	12.80

FLOW COMPARISON: EXISTING VS. PROPOSED									
Point of Analysis	2 YEAR STORM		10 YEAR STORM		25 YEAR STORM		100 YEAR STORM		
	Existing Runoff (cfs)	Proposed Runoff (cfs)	Existing Runoff (cfs)	Proposed Runoff (cfs)	Existing Runoff (cfs)	Proposed Runoff (cfs)	Existing Runoff (cfs)	Proposed Runoff (cfs)	
POA 1	15.90	15.60	25.20	23.50	32.60	32.40	41.90	41.60	

\*POA 1 = EX 1 VS. POND 1 & OS 1

Westwood

8701 N. Mopac Expy, Suite 320  
Austin, TX 78759  
(512) 485-0831  
(888) 937-5150  
westwoodpa.com

Phone

Toll Free

Westwood Professional Services, Inc.

TXPE FIRM REGISTRATION NO. F-11756  
TBLPS FIRM REGISTRATION NO. LS-10074301

REVISIONS		NO.	DATE	BY	DESCRIPTION

MARLA BELLE OFFICE BUILDING

1901 RIVERS BLVD.

GEORGETOWN, WILLIAMSON COUNTY, TX

PROPOSED DRAINAGE AREA MAP

STATE OF TEXAS

HOLLIS ANN SCHEFFLER

136049

PROFESSIONAL ENGINEER

THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON 05/05/2024. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN

DRAWN

DATE

ETS

AMM

MAY 2024

SHEET NO.



10

OF 27



## **Attachment H – Temporary Sediment Pond Plans and Calculations**

A rough-cut water quality pond will be utilized for the temporary sedimentation removal on-site and is to be graded in accordance with the following plan sheet provided. Revegetation or placement of underdrain piping shall not be carried out until the site construction phase is complete.

ESTACK  
5/30/2024 9:23 AM  
N:\0051114\00\06 CAD\DWG\SITE DESIGN\320\0051114\_POND.DWG



Stage Storage Table					
Water Surface Elevations	Peak Discharge (cfs)	Stage (ft msl)*	Area (sf)	Incremental Volume (cf)	Storage (cf)
		756.00	1.00	0.00	0.00
		756.50	1,816.43	454.36	454.36
		757.00	3,145.00	1,240.36	1,694.72
WQE		757.60	3,654.00	2,039.70	3,734.42
		758.00	4,006.19	1,532.04	5,266.45
2 YR - WSE CFS		759.00	4,929.70	4,467.95	9,734.40
10 YR - WSE CFS		759.60	5,512.63	3,132.70	12,867.10
25 YR - WSE CFS		759.80	5,711.73	1,122.44	13,989.53
100 YR - WSE CFS		760.00	5,913.23	1,162.50	15,152.03
		760.50	6,427.47	3,085.18	18,237.20



CLAY LINER SPECIFICATION (CAO, 2004)			
PROPERTY	TEST METHOD	UNIT	SPECIFICATION
PERMEABILITY	ASTM D-2434	CM/SEC	1 x 10 <sup>-9</sup>
PLASTICITY INDEX OF CLAY	ASTM D-423 & D-424	%	NOT LESS THAN 15
LIQUID LIMIT OF CLAY	ASTM D-2216	%	NOT LESS THAN 30
CLAY PARTICLES PASSING	ASTM D-422	%	NOT LESS THAN 30
CLAY COMPACTION	ASTM D-2216	%	95% OF STANDARD PROCTOR DENSITY

**Westwood**

8701 N. Mopac Expy, Suite 320  
Austin, TX 78759  
Phone (512) 485-0831  
Toll Free (888) 937-5150  
westwoodpa.com

Westwood Professional Services, Inc.  
TBPES FIRM REGISTRATION NO. F-11756  
TBPES FIRM REGISTRATION NO. LS-10074301

REVISIONS		BY	DATE	DESCRIPTION
NO.	DATE			
1	10/16/23			RIP RAP AND DETAIL ADDED

**MARLA BELLE OFFICE BUILDING**  
**1901 RIVERY BLVD.**  
**GEORGETOWN, WILLIAMSON COUNTY, TX**  
**POND PLAN**

HOLLIS ANN SCHEFFLER  
136049  
LICENSED PROFESSIONAL ENGINEER

THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HILLS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024

SHEET NO.

17

17 OF 27

2024-XX-SDP

PK-0051114\_POND.DWG

## **Attachment I – Inspection and Maintenance for BMPs**

The following inspection and maintenance guidelines for the temporary best management practices will be followed in accordance with the Edwards Aquifer Technical Guidance on Best Management Practices. Inspections of the Temporary BMPs will be documented in an inspection report. Inspection reports will document maintenance activities, sediment removal and modifications to the sediment and erosion controls.

### Temporary Vegetation

1. Temporary vegetation should be inspected weekly and after each rain event to locate and repair any erosion.
2. Erosion from storms or other damage should be repaired as soon as practical by regrading the area and applying new seed.
3. If the vegetated cover is less than 80%, the area should be reseeded.

### Dust Control

1. When dust is evident during dry weather, reapply dust control BMPs.

### Temporary Construction Entrance/Exit

1. Inspect all fencing weekly, and after any rainfall.
2. Remove sediment when buildup reaches 6 inches.
3. Replace any torn fabric or install a second line of fencing parallel to the torn section. (4) Replace or repair any sections crushed or collapsed in the course of construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points.
4. When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

### Silt Fence

1. Inspect all fencing weekly, and after any rainfall.
2. Remove sediment when buildup reaches 6 inches.
3. Replace any torn fabric or install a second line of fencing parallel to the torn section.
4. Replace or repair any sections crushed or collapsed in the course of construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points.
5. When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

### Inlet Protection

1. Inspection should be made weekly and after each rainfall. Repair or replacement should be made promptly as needed by the contractor.
2. Remove sediment when buildup reaches a depth of 3 inches. Removed sediment should be deposited in a suitable area and in such a manner that it will not erode.
3. Check placement of device to prevent gaps between device and curb.
4. Inspect filter fabric and patch or replace if torn or missing.

5. Structures should be removed and the area stabilized only after the remaining drainage area has been properly stabilized.

#### Concrete Washout Area

When temporary concrete washout facilities are no longer required for the work, the hardened concrete should be removed and disposed of. Materials used to construct temporary concrete washout facilities should be removed from the site of the work and disposed of. Holes, depressions or other ground disturbance caused by the removal of the temporary concrete washout facilities should be backfilled and repaired.

Inspection / Maintenance Completion - Summary

Company Name: \_\_\_\_\_

Company Address: \_\_\_\_\_

City/State/Zip: \_\_\_\_\_

Phone: \_\_\_\_\_

Engineer: \_\_\_\_\_

Engineers Address: \_\_\_\_\_

City/State/Zip: \_\_\_\_\_

Phone: \_\_\_\_\_

Property Owner: \_\_\_\_\_

Batch Detention Pond

Monitoring / Maintenance Table

	Jan	Feb	Mar	Apr	May	Jun	July	Aug	Sep	Oct	Nov	Dec
Structural Repairs and Replacement												
Seasonal Mowing and Lawn Care (in)												
Debris and Litter Removal												
Sediment Removal												
Logic Controller												
Erosion Control												
Nuisance Control												
Completed By												
Date												

I hereby certify that the monitoring and maintenance of the Batch Detention Pond unit was completed in accordance with the directions of Batch Detention Pond inspection and maintenance plan.

\_\_\_\_\_  
(Signed by property owner or designee)

## **Attachment J – Schedule of Interim and Permanent Soil Stabilization Practices**

Seeding of the disturbed areas will be on-going after completion of the rough grading process. Temporary seeding will be utilized until permanent landscaping is installed. Seeding will occur on any areas that are undisturbed for a period of 14 days. If construction progress is stopped for a period of 14 days, soil stabilization practices must be initiated by the contractor. Permanent landscaping will be provided as soon as final grades are achieved and the final paving and building operations are completed. Bare soils should be seeded or otherwise stabilized within 14 calendar days after final grading or where construction activity has temporarily ceased for more than 21 days.

# Permanent Stormwater Section

## Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(C), (D)(li), (E), and (5), Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***


## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Permanent Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Hollis Scheffler, P.E.

Date: 5/29/2024

Signature of Customer/Agent



Regulated Entity Name: Marla Belle Office Building

## Permanent Best Management Practices (BMPs)

***Permanent best management practices and measures that will be used during and after construction is completed.***

1. ☒ Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.  
☐ N/A
2. ☒ These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.  
☒ The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

☐ A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: \_\_\_\_\_

☐ N/A

3. ☒ Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.

☐ N/A

4. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

☐ The site will be used for low density single-family residential development and has 20% or less impervious cover.

☐ The site will be used for low density single-family residential development but has more than 20% impervious cover.

☒ The site will not be used for low density single-family residential development.

5. The executive director may waive the requirement for other permanent BMPs for multi-family residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

☐ **Attachment A - 20% or Less Impervious Cover Waiver.** The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.

☐ The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.

☒ The site will not be used for multi-family residential developments, schools, or small business sites.

6. ☒ **Attachment B - BMPs for Upgradient Stormwater.**

- ☐ A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.
- ☐ No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.
- ☒ Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
7. ☒ **Attachment C - BMPs for On-site Stormwater.**
- ☒ A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.
- ☐ Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
8. ☒ **Attachment D - BMPs for Surface Streams.** A description of the BMPs and measures that prevent pollutants from entering surface streams, sensitive features, or the aquifer is attached. Each feature identified in the Geologic Assessment as sensitive has been addressed.
- ☐ N/A
9. ☐ The applicant understands that to the extent practicable, BMPs and measures must maintain flow to naturally occurring sensitive features identified in either the geologic assessment, executive director review, or during excavation, blasting, or construction.
- ☒ The permanent sealing of or diversion of flow from a naturally-occurring sensitive feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed.
- ☐ **Attachment E - Request to Seal Features.** A request to seal a naturally-occurring sensitive feature, that includes, for each feature, a justification as to why no reasonable and practicable alternative exists, is attached.
10. ☒ **Attachment F - Construction Plans.** All construction plans and design calculations for the proposed permanent BMP(s) and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. The plans are attached and, if applicable include:
- ☒ Design calculations (TSS removal calculations)
- ☒ TCEQ construction notes
- ☒ All geologic features
- ☒ All proposed structural BMP(s) plans and specifications
- ☐ N/A

11. ☒ **Attachment G - Inspection, Maintenance, Repair and Retrofit Plan.** A plan for the inspection, maintenance, repairs, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan includes all of the following:
- ☒ Prepared and certified by the engineer designing the permanent BMPs and measures
  - ☒ Signed by the owner or responsible party
  - ☒ Procedures for documenting inspections, maintenance, repairs, and, if necessary retrofit
  - ☐ A discussion of record keeping procedures
- ☐ N/A
12. ☐ **Attachment H - Pilot-Scale Field Testing Plan.** Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
- ☒ N/A
13. ☐ **Attachment I - Measures for Minimizing Surface Stream Contamination.** A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that results in water quality degradation.
- ☒ N/A

### ***Responsibility for Maintenance of Permanent BMP(s)***

***Responsibility for maintenance of best management practices and measures after construction is complete.***

14. ☒ The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.
- ☐ N/A
15. ☐ A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.
- ☒ N/A

## **Attachment B – BMPs for Upgradient Stormwater**

There will be upstream surface waters running onto the site from the northwest. These will not be treated with the proposed pond, but will instead be diverted around the site via drainage channels and culverts. The proposed batch detention basin and all associated ESC practices are designed for the subject site. The proposed primary batch detention WQ Pond will be used to receive and treat onsite flows from stormwater coming from the proposed site.

## **Attachment C – BMPs for On-site Stormwater**


The Marla Belle Office Building Entity is proposing one primary batch detention basin based on 2.01 acres of contributing area, encompassing 62.50% of impervious cover across the site. The stormwater is diverted through impervious structures and piped into a batch detention basin and after that into a designated ultimate outfall along Rivery Boulevard. The batch detention basin has adequate water quality storage to account for the proposed development and acts as the primary treatment for TSS removal.

## **Attachment D – BMPs for Surface Streams**

The Marla Belle Office Building Entity is proposing one primary batch detention basin based on 2.01 acres of contributing area, encompassing 62.50% of impervious cover across the site. The stormwater is diverted through impervious structures and piped into a batch detention basin and after that into a designated ultimate outfall along Rivery Boulevard. The batch detention basin has adequate water quality storage to account for the proposed development and acts as the primary treatment for TSS removal. The aforementioned BMP will provide adequate measure to prevent pollutant removal from entering the aquifer. No surface streams or sensitive features are located on the site.


## **Attachment F – Construction Plans**





REVISIONS		BY
NO.	DATE	DESCRIPTION

MARLA BELLE OFFICE BUILDING  
1901 RIVIERA BLVD.  
GEORGETOWN, WILLIAMSON COUNTY, TX  
FINAL PLAT SHEET 1 OF 3



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF PUBLIC WORKS, P.E. 136049 ON 06/08/2023. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024

SHEET NO. 2

E:\STACK  
5/30/2024 10:04 AM  
N:\0051114.00\06 CAD\DWG\SITE DESIGN C30\0051114\_COVR\_AUSTIN.DWG

RS&AYOBIT  
6/8/2023 9:21 AM  
M:\DWG-48\4670--21.455\DWG\SURVEY C3D 2018\4670--21.455.PP REV.DWG

Doc # 2023052449

DESCRIPTION OF PROPERTY SURVEYED

TRACT 1

12.693 Acres, 552,907 Square Feet of land in the City of Georgetown, Williamson County, Texas, being a part of LOT 1, MCCOY SCHOOL SUBDIVISION, (CAB. R, SLIDE 12) (being vacated by Doc. No. 2022120133), said 12.693 acres being the part of said Lot 1 lying south of Rivery Boulevard described in Doc. No. 2017099278.

BEGINNING at a concrete monument found marking an east corner of said Lot 1, said corner also being the common corner between Lot 12 and Lot 13 of Block 4 Gabriel Heights (Cabinet B, Slide 5).

THENCE along the easterly boundary of said Lot 1 and the westerly boundary of said Gabriel Heights as follows:

- S 13°43'46" W 19.94' to a corner of said Lot 1, said corner being marked with a set stake;
- S 13°35'16" W 44.94' to a ½" iron rod found marking a corner of said Lot 1.
- S 13°44'30" W 69.94' to a ½" iron rod found marking a corner of said Lot 1.
- S 13°35'51" W 69.93' to a corner of said Lot 1, said corner being marked with a set stake.
- S 13°43'51" W 139.95' to a corner of said Lot 1, said corner being marked with a set stake.
- S 13°43'51" W 67.54' to a corner of said Lot 1, said corner being marked with a set stake.
- S 13°43'51" W 291.44' to a cotton spindle found marking a corner of said Lot 1, said corner also being the west corner of Lot 17 of said Gabriel Heights.
- S 36°21'03" E 156.43' to an east corner of said Lot 1 located in the northwest line of Park Lane, said corner being marked with a found cotton spindle.

THENCE S 46°04'09" W 333.23' along the southeast line of said Lot 1 and the northwest line of Park Lane to the northeast line of Williams Drive also being RM 2338, said point being the south corner of said Lot 1 of McCoy School Subdivision, said corner being marked with a set pk nail.

THENCE along the northeast boundary of Williams Drive (RM 2338) and the southwest boundary of said Lot 1 as follows:

- along a curve turning to the right with an arc length of 197.71', with a radius of 1,671.32', with a chord bearing of N 39°19'26" W, with a chord length of 197.62', to the end of said curve, said point being a corner of said Lot 1 and being marked with a found drill hole;
- N 36°18'38" W 542.53' to the south corner of Lot 2 of said McCoy School Subdivision and a west corner of said Lot 1, said corner being marked with a set stake.

THENCE N 53°40'30" E 219.42' along the southeast boundary of said Lot 2 and an internal line of said Lot 1 to a ½" iron rod with cap found marking the east corner of said Lot 2.

THENCE along the northeast boundary of said Lot 2 and an internal boundary of said Lot 1 as follows:

- N 35°06'12" W 24.68' to a common corner between said Lots 1 and 2, said corner being marked with a set stake.
- N 36°05'52" W 170.23' to the north corner of said Lot 2 and an internal corner of said Lot 1, said corner being located in a hackberry tree marked with a cotton spindle.

THENCE S 54°18'33" W 60.57' along the northwest boundary of said Lot 2 and an internal boundary of said Lot 1 to a common corner between said Lots 1 and 2, said corner being the east corner of Lot 3-A, Block 1, Gabriel Heights Addition (Cabinet I, Slide 100).

THENCE along the southeast boundary of said Lot 1 of McCoy School Subdivision and the northwest boundary of said Gabriel Heights Block 1 as follows:

- N 36°16'48" W 112.35' to a corner of said Lot 1, said corner being marked with a set stake; and
- N 36°22'18" W 112.56' to the west corner of said Lot 1, said corner being marked with a found ½" iron pipe.

THENCE N 53°39'54" E 70.53' along the northwest boundary of said Lot 1 to the southerly boundary of Rivery Boulevard (Document #2017099278).

THENCE along said southerly boundary of Rivery Boulevard as follows:

- along a curve turning to the right with an arc length of 8.75', with a radius of 402.68', with a chord bearing of S 65°10'16" E, with a chord length of 8.75', to the beginning of another curve, said point being marked with a set stake;
- along a reverse curve turning to the left with an arc length of 336.33', with a radius of 546.07', with a chord bearing of S 82°32'26" E, with a chord length of 331.04', to the end of said curve, said point being marked with a set stake;
- N 79°49'20" E 14.08' to the beginning of a curve, said point being marked with a set stake;
- along a curve turning to the left with an arc length of 253.92', with a radius of 546.06', with a chord bearing of N 66°30'04" E, with a chord length of 251.64', to the end of said curve, said point being marked with a set stake;
- N 53°10'48" E 148.05' to the northeast boundary of said Lot 1, said point being marked with a set stake.

THENCE along the northeast boundary of said Lot 1 and the southwest boundary of said Gabriel Heights Block 4 as follows:

- S 36°07'41" E 53.01' to a found iron rod with aluminum cap marked ROW 4933.
- S 36°15'11" E 70.05' to a corner of said Lot 1, said corner being marked with a found ½" iron rod with illegible yellow plastic cap.
- S 36°37'46" E 70.23' to a corner of said Lot 1, said corner being marked with a set stake.
- S 55°26'55" E 16.96' to the point of beginning, this tract having an area of 12.693 Acres or 552,907 Square Feet, as shown on the accompanying plat. Bearings are relative to State Plane Coordinates, NAD 83(2011), Texas Central Zone. Distances and areas are reported in grid. Set stakes are 1/2" rebar with Pacheco Koch plastic identifier caps.

TRACT 2

2.010 Acres, 87,540 Square Feet of land in the City of Georgetown, Williamson County, Texas, being a part of LOT 1, McCoy School Subdivision, (Cabinet R, Slide 12), (being vacated by 2022120133) said 2.010 acres being the part of said Lot 1 lying north of Rivery Boulevard described in Document # 2017099278.

BEGINNING at the north corner of said Lot 1 of McCoy School Subdivision, said corner being marked with a set rebar stake.

THENCE along the northeast boundary of said Lot 1 and the southwest boundary of Gabriel Heights Block 4 (Cabinet B, Slide 5) as follows:

- S 36°17'30" E 54.66' to a corner of said Lot 1, said corner being marked with a found ½" iron rod;
- S 36°29'00" E 84.01' to a corner of said Lot 1, said corner being marked with a found ½" iron rod; and
- S 36°04'41" E 59.58' to the northwest line of Rivery Boulevard, said point being marked with a set ½" rebar.

THENCE along northwest line of Rivery Boulevard as follows:

- along a curve turning to the right with an arc length of 51.09', with a radius of 182.65', with a chord bearing of S 45°08'39" W, with a chord length of 50.92', to the end of said curve, said point being marked with a set stake;
- S 53°11'02" W 98.72' to the beginning of a curve, said point being marked with a set stake;
- along a curve turning to the right with an arc length of 211.14', with a radius of 454.06', with a chord bearing of S 66°30'18" W, with a chord length of 209.24', to the end of said curve, said point being marked with a set stake;
- S 79°49'34" W 14.08' to the beginning of a curve, said point being marked with a set stake; and
- along a curve turning to the right with an arc length of 236.82', with a radius of 454.07', with a chord bearing of N 85°13'57" W, with a chord length of 234.15', to the northwest boundary of said Lot 1 and the southeast boundary of said Block 4 of Gabriel Heights, said point being marked with a set stake.

THENCE along the northwest line of said Lot 1 as follows:

- N 54°23'54" E 8.04' to a corner of said Lot 1, said corner being marked with a set stake;
- N 54°20'39" E 24.81' to a corner of said Lot 1, said corner being marked with a set stake;
- N 53°43'09" E 122.33' to a corner of said Lot 1, said corner being marked with a found ½" iron rod;
- N 53°42'58" E 103.57' to a corner of said Lot 1, said corner being marked with a found ½" iron rod;
- N 53°21'07" E 103.46' to a corner of said Lot 1, said corner being marked with a set stake;
- N 53°43'07" E 103.41' to a corner of said Lot 1, said corner being marked with a set stake; and
- N 53°34'11" E 76.63' to the point of beginning, this tract having an area of 2.010 Acres or 87,540 Square Feet, as shown on the accompanying plat. Bearings are relative to State Plane Coordinates, NAD 83(2011), Texas Central Zone. Distances and areas are reported in grid. Set stakes are 1/2" rebar with Pacheco Koch plastic identifier caps.

PLAT NOTES

1. Bearing system for this survey is based on the State Plane Coordinate System, North American Datum of 1983 (2011), Texas Central Zone 4203. Distances, areas, and coordinates reported are grid.
2. Elevations for this site are based on the North American Vertical Datum of 1988 (NAVD '88), utilizing Geoid 12B, and have been established using the local VRS network.
3. McCoy School Subdivision Doc. No. 9921963 (Cab. R, Slide 12) has been vacated per Document No. 2022120133 of the Official Public Records of Williamson County, Texas.
4. Utility providers for this development are Water: City of Georgetown; Wastewater/Septic: City of Georgetown; and Electric: Georgetown Utility Services.
5. All structures/obstructions are prohibited in drainage easements.
6. There are no areas within the boundaries of this subdivision in the 100-year floodplain as defined by FIRM Map Number 48491C0293F, effective date of December 20, 2019.
7. In order to promote drainage away from a structure, the slab elevation should be built at least one-foot above the surrounding ground, and the ground should be graded away from the structure at a slope of 1/2" per foot for a distance of at least 10 feet.
8. All sedimentation, filtration, detention, and/or retention basins and related appurtenances shown shall be situated within a drainage easement or drainage lot. The owners, HOA, or assignees of the tracts upon which are located such easements, appurtenances, and detention facilities shall maintain same and be responsible for their maintenance, routine inspection, and upkeep.
9. Any Heritage Tree as noted on this plat is subject, in perpetuity, to the maintenance, care, pruning and removal requirements of the City of Georgetown. Approved removal does not require modification of the plat.
10. A 15-foot Public Utility Easement is dedicated along Williams drive within this plat per the PUD.
11. The monuments of this plat have been rotated to the NAD 83/93 HARN - Texas Central Zone and NAVD 88.
9. The maximum impervious coverage per non-residential lot shall be pursuant to the 2021-12-PUD.
10. The landowner assumes all risks associated with improvements located in the right-of-way, or road widening easements. By placing anything in the right-of-way or road widening easements, the landowner indemnifies and holds the city of Georgetown, Williamson county, their officers, agents and employees harmless from any liability owing to property defects or negligence not attributable to them and acknowledges that the improvements may be removed by the city and/or county and that the owner of the improvements will be responsible for the relocation and/or replacement of the improvements.
11. The building of all streets, roads, and other public thoroughfares and any bridges or culverts necessary to be constructed or placed is the responsibility of the owners of the tract of land covered by this plat in accordance with the plans and specifications prescribed by the city of Georgetown and/or Williamson county, Texas. Neither the city of Georgetown nor Williamson county assumes any obligation to build any of the streets, roads, or other public thoroughfares shown on this plat or of constructing any of the bridges or drainage improvements in connection therewith. Neither the city of Georgetown nor Williamson county assumes any responsibility for drainage ways or easements in the subdivision, other than those draining or protecting the road system and streets in their respective jurisdictions.
12. Neither the city of Georgetown nor Williamson county assumes any responsibility for the accuracy of representations by other parties in this plat. Floodplain data, in particular, may change depending on subsequent development. It is further understood that the owners of the tract of land covered by this plat must install at their own expense all traffic control devices and signage that may be required before the streets in the subdivision have finally been accepted for maintenance by the city and/or county.
13. Right-of-way easements for widening roadways or improving drainage shall be maintained by the landowner until road or drainage improvements are actually constructed on the property. The city and/or county have the right at any time to take possession of any road widening easement for construction, improvement, or maintenance of the adjacent road.
14. This plat is subject to the provisions of the City of Georgetown Water Conservation Ordinance.
15. The subdivision subject to this application is subject to the Water Quality Regulations of the City of Georgetown.
16. A Geologic Assessment, in accordance with the City of Georgetown Water Quality Regulations, was completed on March 27, 2018. Any springs and streams as identified in the Geologic Assessment are shown herein.
17. There is hereby granted for the use and benefit of the public a continuing avigation easement for the free and unobstructed flight of aircraft (which term shall include any contrivance now or hereafter used for flight through the air) and the right of flight for the passage of aircraft in the air space above the surface of the Property, together with such noise and other effects as may be inherent in the operation of aircraft landing at, taking off from, or engaged in other flight activities at the Georgetown Municipal Airport. Grantors do hereby grant and convey an easement for the Approach Zone, as that term is defined in Section 12.36 of the City of Georgetown Code of Ordinances and as shown on this plat, being further described as Approach Zone. These easements shall be perpetual and shall be binding on Grantor and its assigns, heirs, and successors.
18. All easements dedicated to the City of Georgetown by this plat additionally include the following rights:
  - 18.1 The right of the City to change the size of any facilities installed, maintained, or operated within the easement area.
  - 18.2 The right of the City to relocate any facilities within the easement area.
  - 18.3 The right of the City to remove from the easement area all trees and parts thereof, or other obstructions, which endanger or may interfere with the efficiency and maintenance of any facilities within the easement area.
19. Unless otherwise noted herein, all easements dedicated to the City of Georgetown by this plat shall be EXCLUSIVE to the City of Georgetown, and Grantor covenants that Grantor and Grantor's heirs, successors, and assigns shall not convey any other easement, license, or conflicting right use in a manner, the area (or any portion thereof) covered by this grant.
20. All individual lots containing Heritage Trees are configured and designed so that the lot is developable for the intended purpose without requiring removal of the Heritage Trees or exceeding the percentage of allowable disturbance within the Heritage Tree's CRZ.

PRELIMINARY FINAL PLAT  
RIVERY COMMERCIAL  
SUBDIVISION  
LOCATED IN THE CITY OF GEORGETOWN, TEXAS  
AND BEING OUT OF THE NICHOLAS  
PORTER SURVEY, ABSTRACT NO. 497,  
PATENTED IN CONFLICT WITH THE ORVILLE  
PERRY SURVEY, ABSTRACT NO. 10  
WILLIAMSON COUNTY, TEXAS  
SHEET 2 OF 3

DRAWN BY		CHECKED BY		SCALE	DATE	JOB NUMBER	CITY PROJECT NO.
LHR /ZNBM		ETB		N/A	06/08/2023	4670--21.455	2022--23--PPF

**Westwood**

WESTWOOD PROFESSIONAL SERVICES, INC.  
WESTWOODPS.COM

Phone (512) 485-0831 8701 N. Mopac Expy, Suite 320  
Toll Free (888) 937-5150 Austin, TX 78759

TXBE FIRM REGISTRATION NO. F-11798  
TXBLS FIRM REGISTRATION NO. LS-10074301



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024

SHEET NO.  
3  
3 OF 27

REVISIONS		BY
NO.	DESCRIPTION	DATE

MARLA BELLE OFFICE BUILDING  
1901 RIVERY BLVD.  
GEORGETOWN, WILLIAMSON COUNTY, TX  
FINAL PLAT SHEET 2 OF 3

**Westwood**  
Phone (512) 485-0831 8701 N. Mopac Expy, Suite 320  
Toll Free (888) 937-5150 Austin, TX 78759  
westwoodps.com  
Westwood Professional Services, Inc.  
TXBE FIRM REGISTRATION NO. F-11798  
TXBLS FIRM REGISTRATION NO. LS-10074301

PRELIMINARY FINAL PLAT : RIVERY COMMERCIAL SUBDIVISION

Doc # 2023052449

OWNER'S CERTIFICATE

STATE OF TEXAS {  
KNOW ALL MEN BY THESE PRESENTS  
COUNTY OF WILLIAMSON {

I, PDC WILLIAMS PLAZA, LTD. ACTING BY AND THROUGH MARK ANDREW PAPPAS, MANAGER, SOLE OWNER OF THOSE CERTAIN 2.010 ACRE AND REMAINING PORTION OF 12.693 ACRE TRACTS OF LAND SHOWN HEREON AND DESCRIBED IN A SPECIAL WARRANTY DEED RECORDED IN INSTRUMENT NO. 2022002090 OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS, DO HEREBY STATE THAT THERE ARE NO LIEN HOLDERS OF THE CERTAIN TRACT OF LAND; DO HEREBY CERTIFY THERE ARE NO EASEMENT HOLDERS EXCEPT AS SHOWN HEREON; DO HEREBY SUBDIVIDE SAID TRACT AS SHOWN HEREON; DO HEREBY COVENANT TO ALL RESTRICTIONS LISTED HEREIN, WHICH SHALL RUN WITH THE LAND; AND DO HEREBY DEDICATE TO THE CITY OF GEORGETOWN THE STREETS, ALLEYS, RIGHTS-OF-WAY, EASEMENTS AND PUBLIC PLACES SHOWN HEREON FOR SUCH PUBLIC PURPOSE AS THE CITY OF GEORGETOWN MAY DEEM APPROPRIATE. I HEREBY BIND MY HEIRS, SUCCESSORS, AND ASSIGNS TO WARRANT AND FOREVER DEFEND SUCH DEDICATIONS, ALL AND SINGULAR, TO THE CITY OF GEORGETOWN AGAINST EVERY PERSON WHOMSOEVER CLAIMING OR TO CLAIM THE SAME OR ANY PART THEREOF. THIS SUBDIVISION IS TO BE KNOWN AS RIVERY COMMERCIAL SUBDIVISION.

TO CERTIFY WHICH, WITNESS BY MY HAND THIS 9 DAY OF June, 2023.


PDC WILLIAMS PLAZA, LTD.  
BY MARK ANDREW PAPPAS  
ITS MANAGER

BY:   
MARK ANDREW PAPPAS, MANAGER

STATE OF Texas {  
KNOW ALL MEN BY THESE PRESENTS  
COUNTY OF Travis {

BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND FOR SAID COUNTY AND STATE, ON THIS DAY PERSONALLY APPEARED MARK ANDREW PAPPAS, MANAGER, KNOWN TO ME TO BE THE PERSON WHOSE NAME IS SUBSCRIBED TO THE FOREGOING INSTRUMENT.

GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS 9 DAY OF June, 2023.



NOTARY PUBLIC IN AND FOR THE STATE OF Texas


MY COMMISSION EXPIRES ON: 2/9/2027  
OWNER'S CERTIFICATE

STATE OF TEXAS {  
KNOW ALL MEN BY THESE PRESENTS  
COUNTY OF WILLIAMSON {

I, NOVAK GISD MULTIFAMILY, LLC, ACTING BY AND THROUGH ANDY HEARD, MANAGER, SOLE OWNER OF THE CERTAIN 5.996 ACRE TRACT OF LAND SHOWN HEREON AND DESCRIBED IN A SPECIAL WARRANTY DEED RECORDED IN INSTRUMENT NO. 2022141914 OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS, DO HEREBY STATE THAT THERE ARE NO LIEN HOLDERS OF THE CERTAIN TRACT OF LAND; DO HEREBY CERTIFY THERE ARE NO EASEMENT HOLDERS EXCEPT AS SHOWN HEREON; DO HEREBY SUBDIVIDE SAID TRACT AS SHOWN HEREON; DO HEREBY COVENANT TO ALL RESTRICTIONS LISTED HEREIN, WHICH SHALL RUN WITH THE LAND; AND DO HEREBY DEDICATE TO THE CITY OF GEORGETOWN THE STREETS, ALLEYS, RIGHTS-OF-WAY, EASEMENTS AND PUBLIC PLACES SHOWN HEREON FOR SUCH PUBLIC PURPOSE AS THE CITY OF GEORGETOWN MAY DEEM APPROPRIATE. I HEREBY BIND MY HEIRS, SUCCESSORS, AND ASSIGNS TO WARRANT AND FOREVER DEFEND SUCH DEDICATIONS, ALL AND SINGULAR, TO THE CITY OF GEORGETOWN AGAINST EVERY PERSON WHOMSOEVER CLAIMING OR TO CLAIM THE SAME OR ANY PART THEREOF. THIS SUBDIVISION IS TO BE KNOWN AS RIVERY COMMERCIAL SUBDIVISION.

TO CERTIFY WHICH, WITNESS BY MY HAND THIS 9th DAY OF June, 2023.


NOVAK GISD MULTIFAMILY, LLC  
BY ANDY HEARD  
ITS MANAGER

BY:   
ANDY HEARD, MANAGER

STATE OF Texas {  
KNOW ALL MEN BY THESE PRESENTS  
COUNTY OF Travis {

BEFORE ME, THE UNDERSIGNED, A NOTARY PUBLIC IN AND FOR SAID COUNTY AND STATE, ON THIS DAY PERSONALLY APPEARED ANDY HEARD, MANAGER, KNOWN TO ME TO BE THE PERSON WHOSE NAME IS SUBSCRIBED TO THE FOREGOING INSTRUMENT.

GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS 9 DAY OF June, 2023.




NOTARY PUBLIC IN AND FOR THE STATE OF Texas

MY COMMISSION EXPIRES ON: 2/9/2027

SURVEYOR'S CERTIFICATE

STATE OF TEXAS  
COUNTY OF TRAVIS

I, MICHAEL JACK NEEDHAM, A REGISTERED PROFESSIONAL LAND SURVEYOR, LICENSED BY THE STATE OF TEXAS, DO HEREBY CERTIFY THAT THIS PLAT IS TRUE AND CORRECTLY MADE FROM AN ACTUAL SURVEY MADE ON THE GROUND OF THE PROPERTY LEGALLY DESCRIBED HEREON, AND THAT THERE ARE NO APPARENT DISCREPANCIES, CONFLICTS, OVERLAPPING OF IMPROVEMENTS, VISIBLE UTILITY LINES OR ROADS IN PLACE, EXCEPT AS SHOWN ON THE ACCOMPANYING PLAT, AND THAT THE CORNER MONUMENTS SHOWN THEREON WERE PROPERLY PLACED UNDER MY SUPERVISION IN ACCORDANCE WITH THE SUBDIVISION REGULATIONS OF THE CITY OF GEORGETOWN, TEXAS.

  
MICHAEL JACK NEEDHAM  
REGISTERED PROFESSIONAL LAND SURVEYOR  
NO. 5183




ENGINEER'S CERTIFICATE

I, CLAYTON J. STROLLE, A REGISTERED PROFESSIONAL ENGINEER IN THE STATE OF TEXAS, DO HEREBY CERTIFY THAT THIS SUBDIVISION IS IN THE EDWARDS AQUIFER RECHARGE ZONE AND IS NOT ENCRONCHED BY A ZONE A FLOOD AREA, AS DENOTED HEREIN, AND AS DEFINED BY FEDERAL EMERGENCY MANAGEMENT ADMINISTRATION FLOOD HAZARD BOUNDARY MAP NUMBER 48491C0293F, EFFECTIVE DATE DECEMBER 20, 2019, AND THAT EACH LOT CONFORMS TO THE CITY OF GEORGETOWN REGULATIONS.

THE FULLY DEVELOPED, CONCENTRATED STORMWATER RUNOFF RESULTING FROM THE ONE HUNDRED (100) YEAR FREQUENCY STORM IS CONTAINED WITHIN THE DRAINAGE EASEMENTS SHOWN AND/OR PUBLIC RIGHTS-OF-WAY DEDICATED BY THIS PLAT.

TO CERTIFY WHICH, WITNESS MY HAND AND SEAL AT TRAVIS COUNTY, AUSTIN, TEXAS, THIS 9 DAY OF June, 2023.

  
CLAYTON J. STROLLE  
REGISTERED PROFESSIONAL ENGINEER  
NO. 108906 STATE OF TEXAS





THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISION OF CLAYTON J. STROLLE,

P.E. 108906 ON June 9, 2023  
ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

PLANNING AND ZONING COMMISSION

THIS SUBDIVISION TO BE KNOWN AS RIVERY COMMERCIAL SUBDIVISION HAS BEEN ACCEPTED AND APPROVED FOR FILING OF RECORD WITH THE COUNTY CLERK OF WILLIAMSON COUNTY, TEXAS, ACCORDING TO THE MINUTES OF THE MEETING OF THE GEORGETOWN PLANNING AND ZONING COMMISSION OF THE 16 DAY OF June, 2023, A.D.


  
TRAVIS PERTHUIS, CHAIRMAN  
  
STEPHEN DICKEY, SECRETARY

6/20/2023  
DATE

6/20/2023  
DATE

PLANNING DIRECTOR

I, SOFIA NELSON, PLANNING DIRECTOR OF THE CITY OF GEORGETOWN, TEXAS, DO HEREBY CERTIFY THIS PLAT IS APPROVED FOR FILING OF RECORD WITH THE COUNTY CLERK OF WILLIAMSON COUNTY, TEXAS.

  
SOFIA NELSON, PLANNING DIRECTOR  
06/22/23  
DATE

CITY FLOODPLAIN COORDINATOR

BASED UPON THE ABOVE REPRESENTATIONS OF THE ENGINEER OR SURVEYOR WHOSE SEAL IS AFFIXED HERETO, AND AFTER A REVIEW OF THE PLAT AS REPRESENTED BY THE SAID ENGINEER OR SURVEYOR, I FIND THAT THIS PLAT COMPLIES WITH THE REQUIREMENTS OF CHAPTER 15.44, FLOOD DAMAGE PREVENTION, OF THE GEORGETOWN MUNICIPAL CODE. THIS CERTIFICATION IS MADE SOLELY UPON SUCH REPRESENTATIONS AND SHOULD NOT BE RELIED UPON FOR VERIFICATIONS OF THE FACTS ALLEGED. THE CITY OF GEORGETOWN DISCLAIMS ANY RESPONSIBILITY TO ANY MEMBER OF THE PUBLIC OR INDEPENDENT VERIFICATIONS OF THE REPRESENTATION, FACTUAL OR OTHERWISE, CONTAINED IN THIS PLAT AND THE DOCUMENTS ASSOCIATED WITH IT.

  
WESLEY WRIGHT, P.E., CFM, FLOODPLAIN COORDINATOR  
06/22/2023  
DATE

COUNTY CLERK'S CERTIFICATE

STATE OF TEXAS {  
KNOW ALL MEN BY THESE PRESENTS  
COUNTY OF WILLIAMSON {

I, NANCY RISTER, CLERK OF THE COUNTY COURT OF SAID COUNTY, DO HEREBY CERTIFY THAT THE FOREGOING INSTRUMENT IN WRITING, WITH THIS CERTIFICATE OF AUTHENTICATION WAS FILED FOR RECORD IN MY OFFICE ON THE 23rd DAY OF June, 2023, A.D., AT 10:00 O'CLOCK, A.M., IN THE OFFICIAL PUBLIC RECORDS OF SAID COUNTY IN DOCUMENT NO. 2023052449.

TO CERTIFY WHICH, WITNESS MY HAND AND SEAL AT THE COUNTY COURT OF SAID COUNTY, AT MY OFFICE IN GEORGETOWN, TEXAS, THE DATE LAST SHOWN ABOVE WRITTEN.

NANCY RISTER, CLERK  
COUNTY COURT OF WILLIAMSON COUNTY, TEXAS

BY:  DEPUTY



PRELIMINARY FINAL PLAT  
RIVERY COMMERCIAL  
SUBDIVISION

LOCATED IN THE CITY OF GEORGETOWN, TEXAS  
AND BEING OUT OF THE NICHOLAS  
PORTER SURVEY, ABSTRACT NO. 497,  
PATENTED IN CONFLICT WITH THE ORVILLE  
PERRY SURVEY, ABSTRACT NO. 10  
WILLIAMSON COUNTY, TEXAS  
SHEET 3 OF 3

Westwood

WESTWOOD PROFESSIONAL SERVICES, INC.  
WESTWOODPS.COM

Phone (512) 485-0831 8701 N. Mopac Expy, Suite 320  
Toll Free (888) 937-5150 Austin, TX 78759

TXPE FIRM REGISTRATION NO. F-11756  
TBPLS FIRM REGISTRATION NO. LS-10074301


DRAWN BY LHR/ZNBM	CHECKED BY ETB	SCALE N/A	DATE 06/08/2023	JOB NUMBER 4670-21.455	CITY PROJECT NO. 2022-23-PFP
----------------------	-------------------	--------------	--------------------	---------------------------	---------------------------------

Westwood

Phone (512) 485-0831 8701 N. Mopac Expy, Suite 320  
Toll Free (888) 937-5150 Austin, TX 78759  
westwoodps.com  
Westwood Professional Services, Inc.  
TXPE FIRM REGISTRATION NO. F-11756  
TBPLS FIRM REGISTRATION NO. LS-10074301

NO.	DATE	REVISIONS	
		DESCRIPTION	BY

MARLA BELLE OFFICE BUILDING  
1901 RIVERY BLVD.  
GEORGETOWN, WILLIAMSON COUNTY, TX  
FINAL PLAT SHEET 3 OF 3



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISION OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON 06/08/2023. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN ETS  
DRAWN AMM  
DATE MAY 2024

SHEET NO.

4

ESTACK  
5/30/2024 10:04 AM  
N:\005114\0006 CAD\DWG\SITE DESIGN C3D\005114\_C00V-AUSTIN.DWG

TEXAS COMMISSION ON ENVIRONMENTAL QUALITY  
WATER POLLUTION ABATEMENT PLAN  
GENERAL CONSTRUCTION NOTES

- A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY REGULATED ACTIVITIES. THIS NOTICE MUST INCLUDE:
  - THE NAME OF THE APPROVED PROJECT;
  - THE ACTIVITY START DATE; AND
  - THE CONTACT INFORMATION OF THE PRIME CONTRACTOR.
- ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROJECT MUST BE PROVIDED WITH COMPLETE COPIES OF THE APPROVED WATER POLLUTION ABATEMENT PLAN (WPAP) AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTORS ARE REQUIRED TO KEEP ON-SITE COPIES OF THE APPROVED PLAN AND APPROVAL LETTER.
- IF ANY SENSITIVE FEATURE(S) (CAVES, SOLUTION CAVITY, SINK HOLE, ETC.) IS DISCOVERED DURING CONSTRUCTION, ALL REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MUST BE SUSPENDED IMMEDIATELY. THE APPROPRIATE TCEQ REGIONAL OFFICE MUST BE IMMEDIATELY NOTIFIED OF ANY SENSITIVE FEATURES ENCOUNTERED DURING CONSTRUCTION. CONSTRUCTION ACTIVITIES MAY NOT BE RESUMED UNTIL THE TCEQ HAS REVIEWED AND APPROVED THE APPROPRIATE PROTECTIVE MEASURES IN ORDER TO PROTECT ANY SENSITIVE FEATURE AND THE EDWARDS AQUIFER FROM POTENTIALLY ADVERSE IMPACTS TO WATER QUALITY.
- NO TEMPORARY OR PERMANENT HAZARDOUS SUBSTANCE STORAGE TANK SHALL BE INSTALLED WITHIN 150 FEET OF A WATER SUPPLY SOURCE, DISTRIBUTION SYSTEM, WELL, OR SENSITIVE FEATURE.
- PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE APPROVED PLANS AND MANUFACTURERS SPECIFICATIONS. IF INSPECTIONS INDICATE A CONTROL HAS BEEN USED INAPPROPRIATELY, OR INCORRECTLY, THE APPLICANT MUST REPLACE OR MODIFY THE CONTROL FOR SITE SITUATIONS. THESE CONTROLS MUST REMAIN IN PLACE UNTIL THE DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED.
- ANY SEDIMENT THAT ESCAPES THE CONSTRUCTION SITE MUST BE COLLECTED AND PROPERLY DISPOSED OF BEFORE THE NEXT RAIN EVENT TO ENSURE IT IS NOT WASHED INTO SURFACE STREAMS, SENSITIVE FEATURES, ETC.
- SEDIMENT MUST BE REMOVED FROM THE SEDIMENT TRAPS OR SEDIMENTATION BASINS NOT LATER THAN TCEQ-0592 (REV. JULY 15, 2015) PAGE 2 OF 2 WHEN IT OCCUPIES 50% OF THE BASIN'S DESIGN CAPACITY.
- LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER SHALL BE PREVENTED FROM BEING DISCHARGED OFF-SITE.
- ALL SPOILS (EXCAVATED MATERIAL) GENERATED FROM THE PROJECT SITE MUST BE STORED ON-SITE WITH PROPER E&S CONTROLS. FOR STORAGE OR DISPOSAL OF SPOILS AT ANOTHER SITE ON THE EDWARDS AQUIFER RECHARGE ZONE, THE OWNER OF THE SITE MUST RECEIVE APPROVAL OF A WATER POLLUTION ABATEMENT PLAN FOR THE PLACEMENT OF FILL MATERIAL OR MASS GRADING PRIOR TO THE PLACEMENT OF SPOILS AT THE OTHER SITE.
- IF PORTIONS OF THE SITE WILL HAVE A TEMPORARY OR PERMANENT CEASE IN CONSTRUCTION ACTIVITY LASTING LONGER THAN 14 DAYS, SOIL STABILIZATION IN THOSE AREAS SHALL BE INITIATED AS SOON AS POSSIBLE PRIOR TO THE 14TH DAY OF INACTIVITY. IF ACTIVITY WILL RESUME PRIOR TO THE 21ST DAY, STABILIZATION MEASURES ARE NOT REQUIRED. IF DROUGHT CONDITIONS OR INCLEMENT WEATHER PREVENT ACTION BY THE 14TH DAY, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS POSSIBLE.
- THE FOLLOWING RECORDS SHALL BE MAINTAINED AND MADE AVAILABLE TO THE TCEQ UPON REQUEST:
  - THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR;
  - THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE; AND
  - THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.
- THE HOLDER OF ANY APPROVED EDWARD AQUIFER PROTECTION PLAN MUST NOTIFY THE APPROPRIATE REGIONAL OFFICE IN WRITING AND OBTAIN APPROVAL FROM THE EXECUTIVE DIRECTOR PRIOR TO INITIATING ANY OF THE FOLLOWING:
  - A. ANY PHYSICAL OR OPERATIONAL MODIFICATION OF ANY WATER POLLUTION ABATEMENT STRUCTURE(S), INCLUDING BUT NOT LIMITED TO PONDS, DAMS, BERMS, SEWAGE TREATMENT PLANTS, AND DIVERSIONARY STRUCTURES;
  - B. ANY CHANGE IN THE NATURE OR CHARACTER OF THE REGULATED ACTIVITY FROM THAT WHICH WAS ORIGINALLY APPROVED OR A CHANGE WHICH WOULD SIGNIFICANTLY IMPACT THE ABILITY OF THE PLAN TO PREVENT POLLUTION OF THE EDWARDS AQUIFER;
  - C. ANY DEVELOPMENT OF LAND PREVIOUSLY IDENTIFIED AS UNDEVELOPED IN THE ORIGINAL WATER POLLUTION ABATEMENT PLAN.

TEXAS COMMISSION ON ENVIRONMENTAL QUALITY  
ORGANIZED SEWAGE COLLECTION SYSTEM  
GENERAL CONSTRUCTION NOTES

- THIS ORGANIZED SEWAGE COLLECTION SYSTEM (SCS) MUST BE CONSTRUCTED IN ACCORDANCE WITH 30 TEXAS ADMINISTRATIVE CODE (TAC) §213.5(C). THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY'S (TCEQ) EDWARDS AQUIFER RULES AND ANY LOCAL GOVERNMENT STANDARD SPECIFICATIONS.
- ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROPOSED REGULATED PROJECT MUST BE PROVIDED WITH COPIES OF THE SCS PLAN AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTORS MUST BE REQUIRED TO KEEP ON-SITE COPIES OF THE PLAN AND THE APPROVAL LETTER.
- A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE PRESIDING TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY REGULATED ACTIVITIES. THIS NOTICE MUST INCLUDE:
  - THE NAME OF THE APPROVED PROJECT;
  - THE ACTIVITY START DATE; AND
  - THE CONTACT INFORMATION OF THE PRIME CONTRACTOR.
- ANY MODIFICATION TO THE ACTIVITIES DESCRIBED IN THE REFERENCED SCS APPLICATION FOLLOWING THE DATE OF APPROVAL MAY REQUIRE THE SUBMITTAL OF AN SCS APPLICATION TO MODIFY THIS APPROVAL, INCLUDING THE PAYMENT OF APPROPRIATE FEES AND ALL INFORMATION NECESSARY FOR ITS REVIEW AND APPROVAL.
- PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE MANUFACTURERS SPECIFICATIONS. THESE CONTROLS MUST REMAIN IN PLACE UNTIL THE DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED.
- IF ANY SENSITIVE FEATURES ARE DISCOVERED DURING THE WASTEWATER LINE TRENCHING ACTIVITIES, ALL REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MUST BE SUSPENDED IMMEDIATELY. THE APPLICANT MUST IMMEDIATELY NOTIFY THE APPROPRIATE REGIONAL OFFICE OF THE TCEQ OF THE FEATURE DISCOVERED. A GEOLOGIST'S ASSESSMENT OF THE LOCATION AND EXTENT OF THE FEATURE DISCOVERED MUST BE REPORTED TO THAT REGIONAL OFFICE IN WRITING AND THE APPLICANT MUST SUBMIT A PLAN FOR ENSURING THE STRUCTURAL INTEGRITY OF THE SEWER LINE OR FOR MODIFYING THE PROPOSED COLLECTION SYSTEM ALIGNMENT AROUND THE FEATURE. THE REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MAY NOT PROCEED UNTIL THE TCEQ-0596 (REV. JULY 15, 2015) PAGE 2 OF 6 EXECUTIVE DIRECTOR HAS REVIEWED AND APPROVED THE METHODS PROPOSED TO PROTECT THE SENSITIVE FEATURE AND THE EDWARDS AQUIFER FROM ANY POTENTIALLY ADVERSE IMPACTS TO WATER QUALITY WHILE MAINTAINING THE STRUCTURAL INTEGRITY OF THE LINE.
- SEWER LINES LOCATED WITHIN OR CROSSING THE 5-YEAR FLOODPLAIN OF A DRAINAGE WAY WILL BE PROTECTED FROM INUNDATION AND STREAM VELOCITIES WHICH COULD CAUSE EROSION AND SCOURING OF BACKFILL. THE TRENCH MUST BE CAPPED WITH CONCRETE TO PREVENT SCOURING OF BACKFILL, OR THE SEWER LINES MUST BE ENCASED IN CONCRETE. ALL CONCRETE SHALL HAVE A MINIMUM THICKNESS OF 6 INCHES.
- BLASTING PROCEDURES FOR PROTECTION OF EXISTING SEWER LINES AND OTHER UTILITIES WILL BE IN ACCORDANCE WITH THE NATIONAL FIRE PROTECTION ASSOCIATION CRITERIA. SAND IS NOT ALLOWED AS BEDDING OR BACKFILL IN TRENCHES THAT HAVE BEEN BLASTED. IF ANY EXISTING SEWER LINES ARE DAMAGED, THE LINES MUST BE REPAIRED AND RETESTED.
- ALL MANHOLES CONSTRUCTED OR REHABILITATED ON THIS PROJECT MUST HAVE WATERTIGHT SIZE ON SIZE RESILIENT CONNECTORS ALLOWING FOR DIFFERENTIAL SETTLEMENT. IF MANHOLES ARE CONSTRUCTED WITHIN THE 100-YEAR FLOODPLAIN, THE COVER MUST HAVE A GASKET AND BE BOLTED TO THE RING. WHERE GASKETED MANHOLE COVERS ARE REQUIRED FOR MORE THAN THREE MANHOLES IN SEQUENCE OR FOR MORE THAN 1500 FEET, ALTERNATE MEANS OF VENTING WILL BE PROVIDED. BRICKS ARE NOT AN ACCEPTABLE CONSTRUCTION MATERIAL FOR ANY PORTION OF THE MANHOLE.
- THE DIAMETER OF THE MANHOLES MUST BE A MINIMUM OF FOUR FEET AND THE MANHOLE FOR ENTRY MUST HAVE A MINIMUM CLEAR OPENING DIAMETER OF 30 INCHES. THESE DIMENSIONS AND OTHER DETAILS SHOWING COMPLIANCE WITH THE COMMISSION'S RULES CONCERNING MANHOLES AND SEWER LINE/MANHOLE INVERTS DESCRIBED IN 30 TAC §217.55 ARE INCLUDED ON PLAN SHEET \_\_\_ OF \_\_\_\_.
- IT IS SUGGESTED THAT ENTRANCE INTO MANHOLES IN EXCESS OF FOUR FEET DEEP BE ACCOMPLISHED BY MEANS OF A PORTABLE LADDER. THE INCLUSION OF STEPS IN A MANHOLE IS PROHIBITED.
- WHERE WATER LINES AND NEW SEWER LINE ARE INSTALLED WITH A SEPARATION DISTANCE CLOSER THAN NINE FEET (I.E., WATER LINES CROSSING WASTEWATER LINES, WATER LINES PARALLELING WASTEWATER LINES, OR FEET LINES NEXT TO MANHOLES) THE INSTALLATION MUST MEET THE REQUIREMENTS OF 30 TAC §217.53(D) (PIPE DESIGN) AND 30 TAC §290.44(E) (WATER DISTRIBUTION).
- WHERE SEWERS LINES DEViate FROM STRAIGHT ALIGNMENT AND UNIFORM GRADE ALL CURVATURE OF SEWER PIPE MUST BE ACHIEVED BY THE FOLLOWING PROCEDURE WHICH IS RECOMMENDED BY THE PIPE MANUFACTURER: A/
- IF PIPE FLEXURE IS PROPOSED, THE FOLLOWING METHOD OF PREVENTING DEFLECTION OF THE JOINT MUST BE N/A. SPECIFIC DETAILS MUST BE TAKEN TO ENSURE THAT THE JOINT IS PLACED IN THE CENTER OF THE TRENCH AND PROPERLY BEDDED IN ACCORDANCE WITH 30 TAC §217.54.

- NEW SEWAGE COLLECTION SYSTEM LINES MUST BE CONSTRUCTED WITH STUB OUTS FOR THE CONNECTION OF ANTICIPATED EXTENSIONS. THE LOCATION OF SUCH STUB OUTS MUST BE MARKED ON THE GROUND SUCH THAT THEIR LOCATION CAN BE EASILY DETERMINED AT THE TIME OF CONNECTION OF THE EXTENSIONS. SUCH STUB OUTS MUST BE MANUFACTURED WYES OR TEES THAT ARE COMPATIBLE IN SIZE AND MATERIAL WITH BOTH THE SEWER LINE AND THE EXTENSION. AT THE TIME OF ORIGINAL CONSTRUCTION, NEW STUB-OUTS MUST BE CONSTRUCTED SUFFICIENTLY TO EXTEND BEYOND THE END OF THE STREET PAVEMENT. ALL STUB-OUTS MUST BE SEALED WITH A MANUFACTURED CAP TO PREVENT LEAKAGE. EXTENSIONS THAT WERE NOT ANTICIPATED AT THE TIME OF ORIGINAL CONSTRUCTION OR THAT ARE TO BE CONNECTED TO AN EXISTING SEWER LINE NOT FURNISHED WITH STUB OUTS MUST BE CONNECTED USING A MANUFACTURED SADDLE AND IN ACCORDANCE WITH ACCEPTED PLUMBING TECHNIQUES.
- TCEQ-0596 (REV. JULY 15, 2015) PAGE 3 OF 6
- IF NO STUB-OUT IS PRESENT AN ALTERNATE METHOD OF JOINING LATERALS IS SHOWN IN THE DETAIL ON PLAN SHEET \_\_\_ OF \_\_\_\_ (FOR POTENTIAL FUTURE LATERALS).
- THE PRIVATE SERVICE LATERAL STUB-OUTS MUST BE INSTALLED AS SHOWN ON THE PLAN AND PROFILE SHEETS ON PLAN SHEET \_\_\_ OF \_\_\_\_ AND MARKED AFTER BACKFILLING AS SHOWN IN THE DETAIL ON PLAN SHEET \_\_\_ OF \_\_\_\_.
13. TRENCHING, BEDDING AND BACKFILL MUST CONFORM WITH 30 TAC §217.54. THE BEDDING AND BACKFILL FOR FLEXIBLE PIPE MUST COMPLY WITH THE STANDARDS OF ASTM D-2321, CLASSES I A, I B, II OR III. RIGID PIPE BEDDING MUST COMPLY WITH THE REQUIREMENTS OF ASTM C 12 (ANSI A 106.2) CLASSES A, B OR C.
14. SEWER LINES MUST BE TESTED FROM MANHOLE TO MANHOLE. WHEN A NEW SEWER LINE IS CONNECTED TO AN EXISTING STUB OR CLEAN-OUT, IT MUST BE TESTED FROM EXISTING MANHOLE TO NEW MANHOLE. IF A STUB OR CLEAN-OUT IS USED AT THE END OF THE PROPOSED SEWER LINE, NO PRIVATE SERVICE ATTACHMENTS MAY BE CONNECTED BETWEEN THE LAST MANHOLE AND THE CLEANOUT UNLESS IT CAN BE CERTIFIED AS CONFORMING WITH THE PROVISIONS OF 30 TAC §213.5(C)(3)(E).
15. ALL SEWER LINES MUST BE TESTED IN ACCORDANCE WITH 30 TAC §217.57. THE ENGINEER MUST RETAIN COPIES OF ALL TEST RESULTS WHICH MUST BE MADE AVAILABLE TO THE EXECUTIVE DIRECTOR UPON REQUEST. THE ENGINEER MUST CERTIFY IN WRITING THAT ALL WASTEWATER LINES HAVE PASSED ALL REQUIRED TESTING TO THE APPROPRIATE REGIONAL OFFICE WITHIN 30 DAYS OF TEST COMPLETION AND PRIOR TO USE OF THE NEW COLLECTION SYSTEM. TESTING METHOD WILL BE:
  - (A) FOR A COLLECTION SYSTEM PIPE THAT WILL TRANSPORT WASTEWATER BY GRAVITY FLOW, THE DESIGN MUST SPECIFY AN INFILTRATION AND EXFILTRATION TEST OR A LOW-PRESSURE AIR TEST. A TEST MUST CONFORM TO THE FOLLOWING REQUIREMENTS:
    - (1) LOW PRESSURE AIR TEST
      - (A) A LOW PRESSURE AIR TEST MUST FOLLOW THE PROCEDURES DESCRIBED IN AMERICAN SOCIETY FOR TESTING AND MATERIALS (ASTM) C-828, ASTM C924, OR ASTM F-1417 OR OTHER PROCEDURE APPROVED BY THE EXECUTIVE DIRECTOR, EXCEPT AS TO TESTING TIMES AS REQUIRED IN TABLE C.3 IN SUBPARAGRAPH (C) OF THIS PARAGRAPH OR EQUATION C.3 IN SUBPARAGRAPH (B)(II) OF THIS PARAGRAPH.
      - (B) FOR SECTIONS OF COLLECTION SYSTEM PIPE LESS THAN 36 INCH AVERAGE INSIDE DIAMETER, THE FOLLOWING PROCEDURE MUST APPLY, UNLESS A PIPE IS TO BE TESTED AS REQUIRED BY PARAGRAPH (2) OF THIS SUBSECTION.
      - (1) A PIPE MUST BE PRESSURIZED TO 3.5 POUNDS PER SQUARE INCH (PSI) GREATER THAN THE PRESSURE EXERTED BY GROUNDWATER ABOVE THE PIPE.
      - (II) ONCE THE PRESSURE IS STABILIZED, THE MINIMUM TIME ALLOWABLE FOR THE PRESSURE TO DROP FROM 3.5 PSI GAUGE TO 2.5 PSI GAUGE IS COMPUTED FROM THE FOLLOWING EQUATION:
$$T = \frac{0.085 \times D \times K}{Q}$$
WHERE:
        - T = TIME FOR PRESSURE TO DROP 1.0 POUND PER SQUARE INCH GAUGE IN SECONDS
        - K = 0.000419 X D X X L, BUT NOT LESS THAN 1.0
        - D = AVERAGE INSIDE PIPE DIAMETER IN INCHES
        - L = LENGTH OF LINE OF SAME SIZE BEING TESTED, IN FEET
        - Q = RATE OF LOSS, 0.0015 CUBIC FEET PER MINUTE PER SQUARE FOOT INTERNAL SURFACE
      - (C) SINCE A K VALUE OF LESS THAN 1.0 MAY NOT BE USED, THE MINIMUM TESTING TIME FOR EACH PIPE DIAMETER IS SHOWN IN THE FOLLOWING TABLE C.3:

PIPE DIAMETER(INCHES)	MINIMUM TIME (SECONDS)	MAXIMUM LENGTH FOR MINIMUM TIME (FEET)	TIME FOR LONGER LENGTH (SECONDS/FOOT)
6	340	398	0.855
8	454	298	1.520
10	467	239	2.374
12	680	199	3.419
15	850	159	5.342
19	1020	133	6.693
21	1190	114	10.471
14	1360	100	13.676
17	1530	88	17.309
30	1700	80	21.369
33	1870	72	25.856

- AN OWNER MAY STOP A TEST IF NO PRESSURE LOSS HAS OCCURRED DURING THE FIRST 25% OF THE CALCULATED TESTING TIME.
- IF ANY PRESSURE LOSS OR LEAKAGE HAS OCCURRED DURING THE FIRST 25% OF A TESTING PERIOD, THEN THE TEST MUST CONTINUE FOR THE ENTIRE TEST DURATION AS OUTLINED ABOVE OR UNTIL FAILURE.
- WASTEWATER COLLECTION SYSTEM PIPES WITH A 27 INCH OR LARGER AVERAGE INSIDE DIAMETER MAY BE AIR TESTED AT EACH JOINT INSTEAD OF FOLLOWING THE PROCEDURE OUTLINED IN THIS SECTION.
- A TESTING PROCEDURE FOR PIPE WITH AN INSIDE DIAMETER GREATER THAN 33 INCHES MUST BE APPROVED BY THE EXECUTIVE DIRECTOR.
- INFILTRATION/EXFILTRATION TEST.
  - (A) THE TOTAL EXFILTRATION, AS DETERMINED BY A HYDROSTATIC HEAD TEST, MUST NOT EXCEED 50 GALLONS PER INCH OF DIAMETER PER MILE OF PIPE PER 24 HOURS AT A MINIMUM TEST HEAD OF 2.0 FEET ABOVE THE CROWN OF A PIPE AT AN UPSTREAM MANHOLE.
  - (B) AN OWNER SHALL USE AN INFILTRATION TEST IN LIEU OF AN EXFILTRATION TEST WHEN PIPES ARE INSTALLED BELOW THE GROUNDWATER LEVEL.
  - (C) THE TOTAL EXFILTRATION, AS DETERMINED BY A HYDROSTATIC HEAD TEST, MUST NOT EXCEED 50 GALLONS PER INCH DIAMETER PER MILE OF PIPE PER 24 HOURS AT A MINIMUM TEST HEAD OF TWO FEET ABOVE THE CROWN OF A PIPE AT AN UPSTREAM MANHOLE, OR AT LEAST TWO FEET ABOVE EXISTING GROUNDWATER LEVEL, WHICHEVER IS GREATER.
  - (D) FOR CONSTRUCTION WITHIN A 25-YEAR FLOOD PLAIN, THE INFILTRATION OR EXFILTRATION MUST NOT EXCEED 10 GALLONS PER INCH DIAMETER PER MILE OF PIPE PER 24 HOURS AT THE SAME MINIMUM TEST HEAD AS IN SUBPARAGRAPH (C) OF THIS PARAGRAPH.
  - (E) IF THE QUANTITY OF INFILTRATION OR EXFILTRATION EXCEEDS THE MAXIMUM QUANTITY SPECIFIED, AN OWNER SHALL UNDERTAKE REMEDIAL ACTION IN ORDER TO REDUCE TCEQ-0596 (REV. JULY 15, 2015) PAGE 5 OF 6
  - THE INFILTRATION OR EXFILTRATION TO AN AMOUNT WITHIN THE LIMITS SPECIFIED. AN OWNER SHALL RETEST A PIPE FOLLOWING A REMEDIATION ACTION.
  - (b) IF A GRAVITY COLLECTION PIPE IS COMPOSED OF FLEXIBLE PIPE, DEFLECTION TESTING IS ALSO REQUIRED. THE FOLLOWING PROCEDURES MUST BE FOLLOWED:
    - (1) FOR A COLLECTION PIPE WITH INSIDE DIAMETER LESS THAN 27 INCHES, DEFLECTION MEASUREMENT REQUIRES A RIGID MANDREL.
    - (A) MANDREL SIZING
      - (i) A RIGID MANDREL MUST HAVE AN OUTSIDE DIAMETER (OD) NOT LESS THAN 95% OF THE BASE INSIDE DIAMETER (ID) OR AVERAGE ID OF A PIPE, AS SPECIFIED IN THE APPROPRIATE STANDARD-BY THE ASTM'S, AMERICAN WATER WORKS ASSOCIATION, UNI-BELL, OR AMERICAN NATIONAL STANDARDS INSTITUTE, OR ANY RELATED APPENDIX.
      - (ii) IF A MANDREL SIZING DIAMETER IS NOT SPECIFIED IN THE APPROPRIATE STANDARD, THE MANDREL MUST HAVE AN OD EQUAL TO 95% OF THE ID OF A PIPE. IN THIS CASE, THE ID OF THE PIPE, FOR THE PURPOSE OF DETERMINING THE OD OF THE MANDREL, MUST EQUAL BE THE AVERAGE OUTSIDE DIAMETER MINUS TWO MINIMUM WALL THICKNESSES FOR OD CONTROLLED PIPE AND THE AVERAGE INSIDE DIAMETER FOR ID CONTROLLED PIPE.
      - (iii) ALL DIMENSIONS MUST MEET THE APPROPRIATE STANDARD.
      - (B) MANDREL DESIGN.
        - (i) A RIGID MANDREL MUST BE CONSTRUCTED OF A METAL OR A RIGID PLASTIC MATERIAL THAT CAN WITHSTAND 200 PSI WITHOUT BEING DEFORMED.
        - (ii) A MANDREL MUST HAVE NINE OR MORE ODD NUMBER OF RUNNERS OR LEGS.

- A BARREL SECTION LENGTH MUST EQUAL AT LEAST 75% OF THE INSIDE DIAMETER OF A PIPE.
- EACH SIZE MANDREL MUST USE A SEPARATE PROVING RING.
- METHOD OPTIONS:
  - (A) AN ADJUSTABLE OR FLEXIBLE MANDREL IS PROHIBITED.
  - (i) A TEST MAY NOT USE TELEVISION INSPECTION AS A SUBSTITUTE FOR A DEFLECTION TEST.
  - (ii) IF REQUESTED, THE EXECUTIVE DIRECTOR MAY APPROVE THE USE OF A DEFLECTOMETER OR A MANDREL WITH REMOVABLE LEGS OR RUNNERS ON A CASE-BY-CASE BASIS.
  - (j) FOR A GRAVITY COLLECTION SYSTEM PIPE WITH AN INSIDE DIAMETER 27 INCHES AND GREATER, OTHER TEST METHODS MAY BE USED TO DETERMINE VERTICAL DEFLECTION.
  - (3) A DEFLECTION TEST METHOD MUST BE ACCURATE TO WITHIN PLUS OR MINUS 0.2% DEFLECTION.
  - (4) AN OWNER SHALL NOT CONDUCT A DEFLECTION TEST UNTIL AT LEAST 30 DAYS AFTER THE FINAL BACKFILL.
  - (5) GRAVITY COLLECTION SYSTEM PIPE DEFLECTION MUST NOT EXCEED FIVE PERCENT (5%).
  - (6) IF A PIPE SECTION FAILS A DEFLECTION TEST, AN OWNER SHALL CORRECT THE PROBLEM AND CONDUCT A SECOND TEST AFTER THE FINAL BACKFILL HAS BEEN IN PLACE AT LEAST 30 DAYS.
  - 16. ALL MANHOLES MUST BE TESTED TO MEET OR EXCEED THE REQUIREMENTS OF 30 TAC §217.58.
  - (A) ALL MANHOLES MUST PASS A LEAKAGE TEST.
  - (B) AN OWNER SHALL TEST EACH MANHOLE (AFTER ASSEMBLY AND BACKFILLING) FOR LEAKAGE, SEPARATE AND INDEPENDENT OF THE COLLECTION SYSTEM PIPES, BY HYDROSTATIC EXFILTRATION TESTING, VACUUM TESTING, OR OTHER METHOD APPROVED BY THE EXECUTIVE DIRECTOR.
  - (1) HYDROSTATIC TESTING.
    - (A) THE MAXIMUM LEAKAGE FOR HYDROSTATIC TESTING OR ANY ALTERNATIVE TEST METHODS IS 0.025 GALLONS PER FOOT DIAMETER PER FOOT OF MANHOLE DEPTH PER HOUR.
    - (B) TO PERFORM A HYDROSTATIC EXFILTRATION TEST, AN OWNER SHALL SEAL ALL WASTEWATER PIPES COMING INTO A MANHOLE WITH AN INTERNAL PIPE PLUG. FILL THE MANHOLE WITH WATER, AND MAINTAIN THE TEST FOR AT LEAST ONE HOUR.
    - (C) A TEST FOR CONCRETE MANHOLES MAY USE A 24-HOUR WETTING PERIOD BEFORE TESTING TO ALLOW SATURATION OF THE CONCRETE.
    - (2) VACUUM TESTING.
      - (A) TO PERFORM A VACUUM TEST, AN OWNER SHALL PLUG ALL LIFT HOLES AND EXTERIOR JOINTS WITH A NON-SHRINK GROUT AND PLUS ALL PIPES ENTERING A MANHOLE.
      - (B) NO GROUT MUST BE PLACED IN HORIZONTAL JOINTS BEFORE TESTING.
      - (C) STUB-OUTS, MANHOLE BOOTS, AND PIPE PLUGS MUST BE SECURED TO PREVENT MOVEMENT WHILE A VACUUM IS DRAWN.
      - (D) AN OWNER SHALL USE A MINIMUM 60 INCH LB TORQUE WRENCH TO TIGHTEN THE EXTERNAL CLAMPS THAT SECURE A TEST COVER TO THE TOP OF A MANHOLE.
      - (E) A TEST HEAD MUST BE PLACED AT THE INSIDE OF THE TOP OF A CONE SECTION, AND THE SEAL INFLATED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATIONS.
      - (F) THERE MUST BE A VACUUM OF 10 INCHES OF MERCURY INSIDE A MANHOLE TO PERFORM A VALID TEST.
      - (G) A TEST DOES NOT BEGIN UNTIL AFTER THE VACUUM PUMP IS OFF.
      - (H) A MANHOLE PASSES THE TEST IF AFTER 20 MINUTES AND WITH ALL VALVES CLOSED, THE VACUUM IS AT LEAST 9.0 INCHES OF MERCURY.
  - 17. ALL PRIVATE SERVICE LATERALS MUST BE INSPECTED AND CERTIFIED IN ACCORDANCE WITH 30 TAC §213.5(C)(3)(I). AFTER INSTALLATION OF AND, PRIOR TO COVERING AND CONNECTING A PRIVATE SERVICE LATERAL TO AN EXISTING ORGANIZED SEWAGE COLLECTION SYSTEM, A TEXAS LICENSED PROFESSIONAL ENGINEER, TEXAS REGISTERED SANITARIAN, OR APPROPRIATE CITY INSPECTOR MUST VISUALLY INSPECT THE PRIVATE SERVICE LATERAL, AND THE CONNECTION TO THE SEWAGE COLLECTION SYSTEM, AND CERTIFY THAT IT IS CONSTRUCTED IN CONFORMITY WITH THE APPLICABLE PROVISIONS OF THIS SECTION. THE OWNER OF THE COLLECTION SYSTEM MUST MAINTAIN SUCH CERTIFICATIONS FOR FIVE YEARS AND FORWARD COPIES TO THE APPROPRIATE REGIONAL OFFICE UPON REQUEST. CONNECTIONS MAY ONLY BE MADE TO AN APPROVED SEWAGE COLLECTION SYSTEM.

GENERAL NOTES

- ALL WORK, UNLESS OTHERWISE NOTED, SHALL CONFORM TO TEXAS DEPARTMENT OF TRANSPORTATION STANDARD CONSTRUCTION SPECIFICATIONS OR THE STANDARD SPECIFICATIONS FOR PUBLIC WORKS CONSTRUCTION ISSUED BY THE CITY OF GEORGETOWN STANDARD CONSTRUCTION SPECIFICATIONS.
- PRIOR TO ANY CONSTRUCTION, THE CONTRACTOR SHALL BE FAMILIAR WITH THE PLANS, ALL NOTES, THE STANDARD SPECIFICATIONS FOR PUBLIC WORKS CONSTRUCTION ISSUED BY THE NORTH CENTRAL TEXAS COUNCIL OF GOVERNMENTS, THE CITY STANDARDS FOR CONSTRUCTION, AND ANY OTHER APPLICABLE STANDARDS AND SPECIFICATIONS RELEVANT TO THE PROPER COMPLETION OF THE WORK SPECIFIED. FAILURE ON THE PART OF THE CONTRACTOR TO BE FAMILIAR WITH ALL STANDARDS AND SPECIFICATIONS PERTAINING TO THIS WORK SHALL IN NO WAY RELIEVE THE CONTRACTOR OF RESPONSIBILITY OF PERFORMING THE WORK IN ACCORDANCE WITH ALL SUCH APPLICABLE STANDARDS AND SPECIFICATIONS.
- THE HORIZONTAL AND VERTICAL LOCATIONS OF EXISTING SUBSURFACE UTILITIES HAVE BEEN DETERMINED FROM DATA RECORDED BY OTHERS. CONTRACTOR SHALL VERIFY ELEVATIONS SHOWN AND ENSURE THAT NECESSARY CROSSING CLEARANCES BETWEEN EXISTING AND PROPOSED UTILITIES EXIST PRIOR TO CONSTRUCTION OF ANY SUCH CROSSINGS. IT WILL BE THE RESPONSIBILITY OF THE CONTRACTOR TO PROTECT ALL UTILITIES IN THE CONSTRUCTION OF THIS PROJECT. CONTRACTOR TO VERIFY SIZE AND LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION AND NOTIFY ENGINEER OF ANY DISCREPANCIES.
- IT WILL BE THE RESPONSIBILITY OF THE CONTRACTOR TO PROTECT ALL MANHOLES, CLEANOUTS, VALVE BOXES, AND FIRE HYDRANTS, ETC. CONTRACTOR TO ADJUST TO PROPER LINE AND GRADE PRIOR TO AND AFTER THE PLACING OF PERMANENT PAVING AND GRADING. UTILITIES MUST BE MAINTAINED TO PROPER LINE AND GRADE DURING THE CONSTRUCTION OF THE PAVING FOR THIS DEVELOPMENT.
- PROTECT AND MAINTAIN ROADWAY TRAFFIC THROUGHOUT THE PROJECT, PROVIDING A MINIMUM OF ONE (1) LANE OPEN IN EACH DIRECTION.
  - PROVIDE AND MAINTAIN INTERIM ACCESS FROM ROADWAYS CURRENTLY IN USE TO ALL DRIVEWAYS AND INTERSECTING STREETS OR ALLEYS.
  - MAINTAIN NORMAL PROJECT DRAINAGE UNTIL NEW DRAINAGE FACILITIES ARE FUNCTIONAL, INCLUDING, WHERE NECESSARY, INTERIM REPLACEMENT OF EXISTING DRAINAGE STRUCTURES REMOVED FOR CONSTRUCTION OF NEW DRAINAGE FACILITIES.
  - MAINTAIN ALL WORK AND MATERIAL STORAGE AREAS IN ORDERLY CONDITION, FREE OF DEBRIS AND WASTE, ON COMPLETION OF CONSTRUCTION, CLEAN UP THE PROJECT AND ADJACENT FREEDD AREAS TO ACCEPTABLE CONDITION, ALL AS PROVIDED IN THE GENERAL CONDITIONS.
- PRIOR TO COMMENCEMENT OF CONSTRUCTION, BONDS AND THREE-WAY CONTRACTS SHALL BE SUBMITTED TO THE CITY AS REQUIRED.
- THE CONTRACTOR IS RESPONSIBLE FOR COMPLIANCE WITH ALL FEDERAL, STATE, AND LOCAL REGULATIONS REGARDING TRENCH SAFETY.
- REFER TO ARCHITECTURAL AND STRUCTURAL PLANS TO VERIFY ALL BUILDING DIMENSIONS.
- REFER TO ARCHITECTURAL PLANS FOR DETAILED BUILDINGS ENTRANCE LAYOUTS, RAMPS, LANDSCAPE, AND SIDEWALKS.
- BARRICADING AND PROJECT SIGNS SHALL CONFORM TO TEXAS DEPARTMENT OF TRANSPORTATION MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES AND LATEST UPDATES.
- EXACT SAWCUT PAVEMENT REMOVAL AND REPLACEMENT LIMITS WITHIN THE PUBLIC RIGHT-OF-WAY IS TO BE IN ACCORDANCE WITH THE CITY PAVEMENT REPAIR MANUAL AND INCLUDED IN THE BASE BID.

DEMOLITION GENERAL NOTES

- CONTRACTOR IS TO REVIEW ALL GENERAL NOTES PRIOR TO BEGINNING WORK.
- REMOVE ALL EXISTING PAVEMENT AND STRUCTURES WITHIN THE LIMITS OF DEMOLITION UNLESS OTHERWISE NOTED.
- SAWCUT AND REMOVE ALL EXISTING DRIVE APPROACHES (WITHIN THE LIMITS OF DEMOLITION) TWO FEET FROM BACK OF CURB, SIDEWALKS, PAVEMENT, AND UTILITIES WITHIN THE PUBLIC RIGHT-OF-WAY ARE TO REMAIN UNLESS OTHERWISE NOTED.
- CONSULT THE DIMENSIONAL CONTROL PLAN. VERIFY THE PORTION OF EXISTING CONCRETE CURBS AND PAVEMENT WHICH IS ARE TO REMAIN.
- COORDINATE WITH LOCAL POWER, TELEPHONE, CABLE, AND GAS COMPANIES PRIOR TO THE REMOVAL AND/OR RELOCATION OF EXISTING UTILITIES.
- ALL UTILITIES SHOULD BE CUT AND PLUGGED IN ACCORDANCE WITH THEIR RESPECTIVE UTILITY COMPANY REQUIREMENTS AND PRIOR TO DEMOLITION OF THE EXISTING BUILDINGS.
- CONTRACTOR TO PLUG ALL EXISTING EXPOSED ENDS OF ABANDONED UTILITIES.
- CONTRACTOR TO DETERMINE SOURCE OF ALL EXPOSED UTILITIES AND, IF REQUIRED, RECONNECT TO PROPOSED UTILITIES.
- CONTRACTOR IS RESPONSIBLE FOR THE REMOVAL AND LEGAL DISPOSAL OF ALL THE UNSUITABLE MATERIALS FROM THE PROJECT SITE. CONTRACTOR SHALL CONTACT ALL LOCAL AUTHORITIES TO DETERMINE DISPOSAL REQUIREMENTS.
- ALL TREES ON THE PROPERTY SHALL BE PROTECTED AGAINST DAMAGE DURING DEMOLITION OPERATIONS UNLESS OTHERWISE NOTED. THE PROTECTED TREES SHALL BE TAGGED AROUND TREES PRIOR TO ANY DEMOLITION OR GRADING. TREE PROTECTION SHALL REMAIN UNTIL ALL WORK IS COMPLETED. REFER TO LANDSCAPE PLANS FOR TREE REMOVAL AND PROTECTION DETAILS.
- ANY DAMAGE DONE TO EXISTING TREE CROWNS OR ROOT SYSTEMS SHALL BE REPAIRED IMMEDIATELY BY AN APPROVED TREE SURGEON AT THE OWNER'S DIRECTION. ROOTS EXPOSED AND/OR DAMAGED DURING DEMOLITION AND/OR GRADING OPERATIONS SHALL BE CUT OFF CLEARLY INSIDE THE EXPOSED OR DAMAGED AREA, CUT SURFACES PAINTED WITH AN APPROVED TREE PAINT, AND TOPSOIL AND MULCH PLACED OVER THE EXPOSED ROOT AREA IMMEDIATELY.
- CONTRACTOR IS RESPONSIBLE FOR ESTABLISHING AND MAINTAINING EROSION CONTROL MEASURES ON THE SITE IN ACCORDANCE WITH FEDERAL, STATE, AND LOCAL REGULATIONS UNTIL THE SITE HAS BEEN STABILIZED.
- CONTRACTOR IS RESPONSIBLE FOR GRADING ALL DISTURBED AREAS TO ALLOW FOR POSITIVE DRAINAGE. GRADING SLOPES ARE NOT TO EXCEED 3:1.
- AREAS EXCAVATED FOR FOUNDATION OR UNDERGROUND STRUCTURE REMOVAL SHALL BE BACK-FILLED AND COMPACTED TO A MINIMUM OF 95% STANDARD PROCTOR DENSITY.
- CONTRACTOR IS RESPONSIBLE FOR SECURITY OF THE SITE DURING DEMOLITION ACTIVITIES AND UNTIL SUBSTANTIAL COMPLETION.
- ALL WORK, UNLESS OTHERWISE NOTED, SHALL CONFORM TO THE STANDARD SPECIFICATIONS FOR PUBLIC WORKS CONSTRUCTION ISSUED BY THE NORTH CENTRAL TEXAS COUNCIL OF GOVERNMENTS AND CITY STANDARD CONSTRUCTION SPECIFICATIONS.
- THE HORIZONTAL AND VERTICAL LOCATIONS OF EXISTING SUBSURFACE UTILITIES HAVE BEEN DETERMINED FROM DATA RECORDED BY OTHERS. IT WILL BE THE RESPONSIBILITY OF THE CONTRACTOR TO PROTECT ALL UTILITY MAINS, MANHOLES, CLEANOUTS, VALVE BOXES, AND FIRE HYDRANTS, ETC. IN THE AREA OF DEMOLITION.
- THE CONTRACTOR IS RESPONSIBLE FOR COMPLIANCE WITH ALL FEDERAL, STATE, AND LOCAL REGULATIONS REGARDING TRENCH SAFETY.
- BARRICADING AND PROJECT SIGNS SHALL CONFORM TO TEXAS DEPARTMENT OF TRANSPORTATION MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES AND LATEST UPDATES.
- CONTRACTOR SHALL MAINTAIN EXISTING PAVEMENT AND ACCESS TO FIRE HYDRANTS ON SITE UNTIL THE BUILDINGS AND STRUCTURES IN THAT AREA HAVE BEEN DEMOLISHED AND REMOVED.
- CONTRACTOR WILL PROVIDE ON-SITE PARKING FOR WORKERS. VEHICLE PARKING WILL NOT BE ALLOWED WITHIN THE PUBLIC RIGHT-OF-WAY.
- CONTRACTOR WILL BE RESPONSIBLE FOR IMPLEMENTING AND MAINTAINING ADEQUATE DUST CONTROL MEASURES DURING DEMOLITION ACTIVITIES.
- CONTRACTOR IS TO COORDINATE DEMOLITION ACTIVITIES WITH THE HAZARDOUS MATERIAL ABATEMENT CONTRACTORS' ACTIVITIES, IF APPLICABLE.
- THE CONTRACTOR WILL BE RESPONSIBLE FOR OBTAINING ALL TEMPORARY UTILITY SERVICES REQUIRED TO COMPLETE THE SCOPE OF WORK.

GRADING & DRAINAGE GENERAL NOTES

- REFER TO GEOTECHNICAL REPORT 19106100.094 BY MLA GEOTECHNICAL FOR REQUIREMENTS REGARDING FILL COMPACTION AND MOISTURE CONTENT.
- UNLESS NOTED, ALL FILL IS TO BE COMPACTED TO A MINIMUM OF 95% STANDARD PROCTOR DENSITY WITHIN 3% OF OPTIMUM MOISTURE CONTENT. FILL TO BE PLACED IN MAXIMUM LIFTS OF 6 INCHES.
- SIDEWALKS AND ACCESSIBLE ROUTES SHALL HAVE A RUNNING SLOPE NO GREATER THAN 5% (UNLESS OTHERWISE NOTED) AND A CROSS SLOPE NO GREATER THAN 2%.
- GRADING OF ALL HANDICAPPED SPACES AND ROUTES TO CONFORM TO FEDERAL, STATE, AND LOCAL GUIDELINES.
- ALL PROPOSED AND EXISTING GRADES IN NON-PAVED AREAS ARE "FINISHED GRADE" (I.E. IN LANDSCAPE BEDS, TOP OF MULCH/BEDDING MATERIAL).
- UNLESS NOTED, STORM DRAIN LINES SHALL BE OF THE FOLLOWING MATERIALS AND INSTALLED IN ACCORDANCE WITH MANUFACTURER'S SPECIFICATIONS:
  - 6.A. RCP C-76, CLASS III
  - 6.B. ADS N-12
  - 6.C. HANCOR HI-Q
  - 6.D. CONTECH ALUMINIZED ULTRA FLOW
- UNLESS NOTED, STORM STRUCTURES TO BE "PORTERRA PIPE AND PRECAST" SIZED AS SHOWN, OR APPROVED EQUAL.
- FINAL PAVING, CURB, AND SIDEWALK ELEVATIONS WILL BE PLACED AT PLUS OR MINUS 0.03 FOOT.
- REFER TO LANDSCAPE SPECIFICATIONS FOR SEEDING AND SODDING REQUIREMENTS.
- ANY CONCRETE, ROCK, OR MATERIAL DEEMED BY THE ENGINEER TO BE UNSUITABLE FOR UPGRADE SHALL BE DISPOSED OF OFF-SITE AT CONTRACTOR'S EXPENSE.
- TRENCH BACKFILL MATERIAL SHALL CONFORM TO THE REQUIREMENTS OF CITY OF AUSTIN ITEM 510 AND SHALL BE MECHANICALLY COMPACTED IN 6-INCH LIFTS TO THE TOP OF SUBGRADE TO A MINIMUM OF 95% STANDARD PROCTOR DENSITY IN ACCORDANCE WITH CITY OF AUSTIN ITEM 510 UNLESS OTHERWISE SHOWN ON THESE PLANS OR STATED IN THE STANDARD CITY SPECIFICATIONS.
- EMBEDMENT SHALL CONFORM TO THE REQUIREMENTS OF CITY OF AUSTIN ITEM 510 UNLESS OTHERWISE SHOWN ON THESE PLANS OR STATED IN THE STANDARD CITY SPECIFICATIONS.
- A ROUND MANHOLE COVER MEETING CITY SPECIFICATIONS SHALL BE PLACED IN ALL INLET TOPS NEAR THE OUTLET PIPE.
- ALL CONCRETE FOR INLETS AND DRAINAGE STRUCTURES SHALL CONFORM TO CITY OF AUSTIN, CLASS "A" (3000 PSI) UNLESS OTHERWISE SHOWN ON THESE PLANS OR STATED IN STANDARD CITY SPECIFICATIONS.
- CRUSHED STONE BEDDING SHALL BE FURNISHED AND INSTALLED BY THE CONTRACTOR. THE CONTRACTOR WHEN ROCK IS ENCOUNTERED IN TRENCHES THERE SHALL BE NO ADDITIONAL PAY ITEM FOR CRUSHED STONE BEDDING.
- IF REQUIRED DUE TO CONSTRUCTION, POWER POLES TO BE BRACED OR RELOCATED AT CONTRACTOR'S EXPENSE.

WATER & SANITARY SEWER GENERAL NOTES


- ALL CONCRETE SHALL BE CLASS "A" (3000 PSI), UNLESS OTHERWISE NOTED.
- ALL WATER MAINS SHALL BE PVC C900, DR 18, CLASS 235. FIRE PROTECTION SERVICES SHALL BE PVC C900, DR 14, CLASS 305 AND INSTALLED IN ACCORDANCE WITH THE DESIGN AND SPECIFICATIONS OF THE FIRE PROTECTION PLANS TO BE PREPARED BY A LICENSED FIRE PROTECTION CONTRACTOR.
- WATER AND SANITARY SEWER SERVICES SHALL MEET PLUMBING CODE REQUIREMENTS.
- ALL WATER MAINS SHALL HAVE A MINIMUM COVER OF 48 INCHES BELOW IMPROVED FINISHED GRADE, UNLESS OTHERWISE NOTED.
- SANITARY SEWER PIPE SHALL BE PVC SDR-35.
- WHEN WATER AND SANITARY SEWER MAINS, SERVICES, AND LATERALS ARE INSTALLED, THEY SHALL BE INSTALLED NO CLOSER TO EACH OTHER THAN NINE FEET IN ALL DIRECTIONS AND PARALLEL LINES MUST BE INSTALLED IN SEPARATE TRENCHES. WHERE THE NINE FOOT SEPARATION DISTANCE CANNOT BE ACHIEVED, THE FOLLOWING TCEQ CHAPTERS SHALL APPLY:
  - 6.A. TCEQ CHAPTER 217.53 PIPE DESIGN, SECTION (4) SEPARATION DISTANCES
  - 6.B. TCEQ CHAPTER 280.44 WATER DISTRIBUTION, SECTION (4) LOCATION OF WATERLINES.
- CONTRACTOR TO VERIFY ALL EXISTING SEWER FLOW LINES BEFORE BEGINNING CONSTRUCTION.
- CONTRACTOR SHALL TIE A ONE INCH WIDE PIECE OF RED PLASTIC FLAGGING TO THE END OF SEWER SERVICE AND SHALL LEAVE A MINIMUM OF 36 INCHES OF FLAGGING EXPOSED AFTER BACKFILL. AFTER CURB AND PAVING IS COMPLETED, CONTRACTOR SHALL MARK THE LOCATION OF THE SEWER SERVICE ON THE CURB OR ALLEY IN ACCORDANCE WITH THE STANDARD CITY SPECIFICATIONS.
- ALL SANITARY SEWER LINES SHALL BE TESTED IN ACCORDANCE WITH THE STANDARD CITY SPECIFICATIONS.
- THE UTILITY CONTRACTOR SHALL INSTALL THE WATER SERVICES TO A POINT TWO FEET BACK OF THE CURB LINE AT A DEPTH OF 12 INCHES. THE UTILITY CONTRACTOR SHALL BE RESPONSIBLE FOR THE CONNECTION OF THE WATER SERVICE TO THE UTILITY CONTRACTOR HAS COMPLETED THE LINE GRADING BEHIND THE BACK OF THE CURB. EACH SERVICE LOCATION SHALL BE MARKED ON THE CURB WITH A BLUE LETTER "W" BY THE UTILITY CONTRACTOR AND TIED TO PROPERTY CORNERS ON THE "RECORD DRAWINGS."
- ALL METER BOXES SHALL BE LOCATED IN NON-TRAFFIC AREAS.
- TRENCH BACKFILL SHALL CONFORM TO THE REQUIREMENTS OF NCTCOG ITEM 504.2 AND SHALL BE MECHANICALLY COMPACTED IN 6-INCH LIFTS TO THE TOP OF SUBGRADE TO A MINIMUM OF 95% STANDARD PROCTOR DENSITY IN ACCORDANCE WITH NCTCOG ITEM 504.5 UNLESS OTHERWISE SHOWN ON THESE PLANS OR STATED IN THE STANDARD CITY SPECIFICATIONS.
- EMBEDMENT SHALL CONFORM TO THE REQUIREMENTS OF NCTCOG ITEM 504.5 UNLESS OTHERWISE SHOWN ON THESE PLANS OR STATED IN THE STANDARD CITY SPECIFICATIONS.
- VALVE BOXES SHALL BE FURNISHED AND SET ON EACH GATE VALVE. AFTER THE FINAL CLEAN-UP AND ALIGNMENT HAS BEEN COMPLETED, THE UTILITY CONTRACTOR SHALL POUR A 24"x24"x8" CONCRETE BLOCK AROUND ALL VALVE BOX TOPS LEVEL WITH THE FINISHED GRADE.
- CONTRACTOR SHALL RECONNECT ALL EXISTING SERVICES AND MAINTAIN EXISTING SERVICES THROUGHOUT CONSTRUCTION.
- IF REQUIRED DUE TO CONSTRUCTION, POWER POLES TO BE BRACED OR RELOCATED AT CONTRACTOR'S EXPENSE.

FIRE GENERAL NOTES

- AT THE CONCLUSION OF CONSTRUCTION AND AS PART OF THE PROCESS FOR THE CITY TO ACCEPT THIS PHASE, THE FIRE HYDRANTS SHALL BE FLOWED AND TESTED AND A COPY OF THE REPORT SHALL BE EMAILED INTO THE FIRE DEPARTMENT AND THE FIRE HYDRANTS SHALL BE PAINTED AND COLOR CODED.
- CAUTION: IF PRESSURE REDUCING VALVES WERE INSTALLED IN THIS PHASING THEY MUST BE SET PRIOR TO FIRE HYDRANT FLOW TESTING.
- LA-507.5.7
- A. ALL PRIVATE HYDRANT BARRELS WILL BE PAINTED RED WITH THE BONNET PAINTED USING THE HYDRANT FLOW STANDARD IN PARAGRAPH C OF THIS SECTION TO INDICATE FLOW. IT WILL BE THE CUSTOMER'S RESPONSIBILITY TO TEST AND MAINTAIN THEIR PRIVATE FIRE HYDRANT(S).
- B. ALL PRIVATE FIRE HYDRANTS SHOULD BE TESTED ANNUALLY AND SHALL BE COLOR CODED TO INDICATE THE EXPECTED FIRE FLOW FROM THE HYDRANT. THE NORMAL OPERATION, SUCH COLOR CODED TO THE FIRE HYDRANT BY PAINTING THE BONNET THE APPROPRIATE COLOR FOR THE EXPECTED FLOW CONDITION.
- C. DRYANT FLOW CODING STANDARDS.
- | FLOW                  | COLOR           |
|-----------------------|-----------------|
| GREATER THAN 1500 GPM | BLUE            |
| 1000 TO 1500 GPM      | GREEN           |
| 500 TO 999 GPM        | ORANGE          |
| LESS THAN 500 GPM     | RED             |
| NOT WORKING           | BLACK OR BAGGED |

PAVING GENERAL NOTES


- ALL DIMENSIONS ARE FROM BACK OF CURB UNLESS OTHERWISE NOTED.
- ALL CONCRETE SHALL CONFORM TO CITY OF AUSTIN, ITEM 4035.6, CLASS "A" (3000 PSI) UNLESS OTHERWISE SHOWN ON THESE PLANS, STATED IN STANDARD CITY SPECIFICATIONS OR STATED IN TxDOT STANDARD SPECIFICATIONS.
- SUBGRADE PREPARATION IN RIGHT OF WAY SHALL CONFORM TO STANDARD CITY SPECIFICATIONS OR TxDOT STANDARD SPECIFICATIONS.
- ALL FILL PLACED DURING PAVING SHALL BE COMPACTED TO 95% STANDARD PROCTOR DENSITY IN 6 INCH LIFTS, UNLESS OTHERWISE NOTED. REFER TO STRUCTURAL SPECIFICATIONS FOR FILL PLACED BENEATH BUILDING AREAS. ALL OTHER FILL AREAS TO BE COMPACTED TO 90% STANDARD PROCTOR.
- THE CONTRACTOR SHALL SUBMIT A JOINT SPACING PLAN TO THE ENGINEER FOR APPROVAL. EXPANSION JOINT SPACING SHALL BE 60' MAXIMUM EACH JOINT WITH NO KEYWAYS AND SAWED DUMPT JOINTS SHALL BE 15' EACH WAY, UNLESS OTHERWISE NOTED.
- TRANSVERSE CONSTRUCTION JOINTS SHALL BE USED AT THE END OF EACH DAYS PAVING AND WHERE INTERRUPTIONS SUSPEND OPERATIONS FOR 30 MINUTES OR MORE.
- ALL PAVING TO BE REMOVED SHALL BE SAWCUT TO A NEAT LINE, MINIMUM 1-1/2" DEEP, AND THE PAVEMENT REMOVED IN SUCH A MANNER AS TO PRESERVE THE EXISTING TRANSVERSE REINFORCING STEEL TO THE MAXIMUM EXTENT POSSIBLE.
- ALL CURB AND GUTTER SHALL BE INTEGRAL WITH THE PAVEMENT AND HAVE THE SAME COMPRESSIVE STRENGTH. PAVEMENT REINFORCEMENT SHALL BE #3 BARS, SPACED AT 18 INCHES CENTER TO CENTER EACH WAY EXCEPT WHERE OTHERWISE NOTED IN THE PLANS OR GEOTECH REPORT.
- BAR LAPS SHALL BE 30 DIAMETERS IN LENGTH.
- ALL STRIPES SHALL BE 4 INCHES WIDE, UNLESS OTHERWISE NOTED.
- INSTALLATION AND PLACEMENT OF IRRIGATION SLEEVES AND UTILITY CONDUITS SHALL BE IN ACCORDANCE WITH LANDSCAPE ARCHITECT AND MEP PLANS. CONTRACTOR TO VERIFY ALL SLEEVES HAVE BEEN PLACED PRIOR TO PAVING BEING PLACED.
- SIDEWALKS AND ACCESSIBLE ROUTES SHALL HAVE A RUNNING SLOPE NO GREATER THAN 5% (UNLESS OTHERWISE NOTED) AND A CROSS SLOPE NO GREATER THAN 2%.



CONTRACTOR IS TO REVIEW ALL GENERAL NOTICES PRIOR TO BEGINNING WORK.  
2. REMOVE ALL EXISTING PAVEMENT AND STRUCTURES WITHIN THE LIMITS OF DEMOLITION UNLESS OTHERWISE NOTED.  
3. SURVEY AND LOCATE ALL EXISTING DRIVE APPROACHES (WITHIN THE LIMITS OF DEMOLITION) TWO FEET FROM BACK OF CURB. SIDEWALKS, PAVEMENT, AND UTILITIES WITHIN THE PUBLIC RIGHT-OF-WAY ARE TO REMAIN UNLESS OTHERWISE NOTED. CONSULT THE DIMENSIONAL CONTROL PLAN. VERIFY THE PORTION OF EXISTING CONCRETE DRIVE APPROACHES REMAINING TO BE MAINTAINED.  
4. COORDINATE WITH LOCAL POWER, TELEPHONE, CABLE, AND GAS COMPANIES PRIOR TO THE REMOVAL AND/OR RELOCATION OF EXISTING UTILITIES.  
5. CONTRACTOR SHALL MAINTAIN ALL EXISTING UTILITIES IN ACCORDANCE WITH THEIR RESPECTIVE UTILITY COMPANY REQUIREMENTS AND PRIOR TO DEMOLITION OF THE EXISTING BUILDINGS.  
6. CONTRACTOR TO PLUG ALL EXISTING EXPOSED ENDS OF ABANDONED UTILITIES.  
7. CONTRACTOR TO DETERMINE SOURCE OF ALL EXPOSED UTILITIES AND, IF REQUIRED, REPAIR OR RELOCATE SAME.  
8. CONTRACTOR IS RESPONSIBLE FOR THE REMOVAL AND LEGAL DISPOSAL OF ALL THE UNSUITABLE MATERIALS FROM THE PROJECT SITE. CONTRACTOR SHALL CONTACT ALL LOCAL AGENCIES WITH AUTHORITY TO REMOVE AND DISPOSE OF SUCH MATERIALS.  
9. ALL TREES ON THE PROPERTY SHALL BE PROTECTED AGAINST DAMAGE DURING DEMOLITION OPERATIONS UNLESS OTHERWISE NOTED. THE TREE PROTECTION SHALL BE PLACED AROUND TREES PRIOR TO ANY DEMOLITION OR GRADING. TREE PROTECTION SHALL BE MAINTAINED UNTIL WORK IS COMPLETED. REFER TO LANDSCAPE PLANS FOR TREE REMOVAL AND PROTECTION DETAILS.  
10. ANY DAMAGE DONE TO EXISTING TREE CROWNS OR ROOT SYSTEMS SHALL BE REPAIRED IMMEDIATELY BY THE CONTRACTOR.  
11. EXPOSED AND/OR DAMAGED DURING DEMOLITION AND/OR GRADING OPERATIONS SHALL BE CUT OFF CLEANLY INSIDE THE EXPOSED OR DAMAGED AREA, CUT SURFACES PAINTED WITH AN APPROVED TREE PAINT, AND TOPSOIL AND MULCH PLACED OVER THE EXPOSED AREAS.  
12. CONTRACTOR IS RESPONSIBLE FOR ESTABLISHING AND MAINTAINING EROSION CONTROL MEASURES ON THE SITE IN ACCORDANCE WITH FEDERAL, STATE, AND LOCAL REGULATIONS UNTIL THE SITE HAS BEEN STABILIZED.  
13. CONTRACTOR IS RESPONSIBLE FOR GRADING ALL DISTURBED AREAS TO ALLOW FOR POSITIVE DRAINAGE. GRADING SLOPES ARE NOT TO EXCEED 3:1.  
14. AREAS EXCAVATED FOR FOUNDATION OR UNDERGROUND STRUCTURE REMOVAL SHALL BE BACKFILLED WITH APPROVED MATERIALS TO THE SAME ELEVATION AS THE PROCTOR DENSITY.  
15. CONTRACTOR IS RESPONSIBLE FOR SECURITY OF THE SITE DURING DEMOLITION ACTIVITIES AND UNTIL SUBSTANTIAL COMPLETION.  
16. ALL WORK, INCLUDING EROSION CONTROL, SHALL CONFORM TO THE STANDARD SPECIFICATIONS FOR PUBLIC WORKS CONSTRUCTION ISSUED BY THE NORTH CENTRAL TEXAS COUNCIL OF GOVERNMENTS AND CITY STANDARD CONSTRUCTION SPECIFICATIONS.  
17. THE HORIZONTAL AND VERTICAL LOCATIONS OF EXISTING SUBSURFACE UTILITIES HAVE BEEN DETERMINED FROM RECORD DRAWINGS. IT WILL BE THE RESPONSIBILITY OF THE CONTRACTOR TO PROTECT ALL UTILITY MAINS, MANHOLES, CLEANOUTS, VALVE BOXES, AND FIRE HYDRANTS, ETC. IN THE AREA OF DEMOLITION.  
18. CONTRACTOR SHALL MAINTAIN ACCORDANCE WITH ALL FEDERAL, STATE, AND LOCAL REGULATIONS REGARDING TRENCH SAFETY.  
19. BARRICADING AND PROJECT SIGNS SHALL CONFORM TO TEXAS DEPARTMENT OF TRANSPORTATION MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES AND LATEST UPDATE.  
20. CONTRACTOR SHALL MAINTAIN EXISTING PAVEMENT AND ACCESS TO FIRE HYDRANTS ON SITE UNTIL THE BUILDINGS AND STRUCTURES IN THAT AREA HAVE BEEN DEMOLISHED AND REMOVED.  
21. CONTRACTOR WILL PROVIDE ON-SITE PARKING FOR WORKERS. VEHICLE PARKING WILL NOT BE ALLOWED WITHIN THE PUBLIC RIGHT-OF-WAY.  
22. CONTRACTOR SHALL MAINTAIN AND MAINTAINING ADEQUATE DUST CONTROL MEASURES DURING DEMOLITION ACTIVITIES.  
23. CONTRACTOR IS TO COORDINATE DEMOLITION ACTIVITIES WITH THE HAZARDOUS MATERIAL ABATEMENT CONTRACTORS' ACTIVITIES, IF APPLICABLE.  
24. CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL TEMPORARY UTILITY SERVICES REQUIRED TO COMPLETE THE SCOPE OF WORK.

[illegible]

**MARLA BELLE OFFICE BUILDING  
1901 RIVERY BLVD.  
GEORGETOWN, WILLIAMSON COUNTY  
EXISTING CONDITIONS & DEMO PLAN**



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISION OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024



SHEET NO.

6

6 OF 27

**2024-XX-SDP**

5/30/2024 9:18 AM  
N:\0051114\00\06 CAD\DWG\SITE DESIGN C30\0051114\_EROS.DWG





#### POLLUTION CONTROL GENERAL NOTES


1. THIS PLAN HAS BEEN PREPARED TO PROVIDE MEANS TO PREVENT OR MINIMIZE POLLUTION OF STORM WATER.
2. THE CONSTRUCTION ACTIVITY INCLUDED IN THIS PLAN WILL INCLUDE:
  - 2.A. CLEARING AND GRUBBING
  - 2.B. ROUGH GRADING
  - 2.C. FINAL GRADING
  - 2.D. UTILITY INSTALLATION
  - 2.E. PAVEMENT INSTALLATION
  - 2.F. BUILDING CONSTRUCTION
3. THE TOTAL ESTIMATED LAND AREA TO BE DISTURBED IS 2.22 ACRES.
4. THE ESTIMATED RUNOFF COEFFICIENT UPON COMPLETION OF THE PROJECT IS 0.82.
5. THE STORM WATER EXITING THE SITE IS COLLECTED IN AN EXISTING DRAINAGE SYSTEM MAINTAINED BY THE CITY OF GEORGETOWN, TEXAS.
6. THE SOILS ON THE SITE ARE GENERALLY EXPANSIVE CLAYS.
7. THE CONTRACTOR SHALL PROVIDE AND MAINTAIN EROSION PROTECTION AROUND THE WORK AREA PERIMETER AND AT ALL INLET MOUTHS PRIOR TO COMMENCING WORK AND UNTIL THE WORK AREA HAS BEEN STABILIZED.
8. THE CONTRACTOR WILL REMOVE ALL EXCESS SOIL FROM CONSTRUCTION VEHICLES PRIOR TO EXITING THE SITE.
9. ALL DISTURBED AREAS WHICH WILL NOT BE RE-DISTURBED MUST BEGIN BEING STABILIZED IMMEDIATELY BY THE CONTRACTOR TO CONTROL EROSION. THE CONTRACTOR HAS 14 DAYS TO HAVE ALL STABILIZATION AND EROSION CONTROL DEVICES IN PLACE.
10. THE CONTRACTOR SHALL UNDERTAKE PROPER METHODS TO REDUCE DUST GENERATION FROM THE SITE.
11. THE CONTRACTOR MUST COMPLY WITH FEDERAL, STATE AND LOCAL REGULATIONS REGARDING SEDIMENT AND EROSION CONTROL.
12. A COPY OF THIS PLAN, AS PART OF THE SWPPP, MUST BE KEPT AT THE CONSTRUCTION FACILITY DURING THE ENTIRE CONSTRUCTION PERIOD.
13. CONSTRUCTION SEQUENCING MUST PROVIDE FOR THE EXCAVATION OF AN ON-SITE BASIN AS A SEDIMENT COLLECTION BASIN PRIOR TO THE DISTURBANCE OF GREATER THAN 10 ACRES OF LAND.
14. ALL FINISHED GRADES ARE TO BE HYDROMULCHED, SPOT SODDED OR SEEDED AND WATERED UNTIL GROWTH IS ESTABLISHED ON AND OFF-SITE.
15. A PIT OR WASH OUT BASIN SHALL BE CONSTRUCTED ON-SITE BY THE CONTRACTOR FOR THE "WASH OUT" OF CONCRETE TRUCKS.
16. A BERM OR OTHER SPILL PROTECTION MEASURE SHALL BE USED FOR ANY TEMPORARY FUEL STORAGE TANK ON-SITE.
17. IF "SUMP" PUMPS ARE USED TO REMOVE WATER FROM EXCAVATED AREAS, FILTER THE DISCHARGE TO REMOVE SEDIMENT AND OTHER POLLUTANTS BEFORE THE WATER LEAVES THE SITE.
18. TO PREVENT DAMAGE TO VEGETATION IN DOWNSTREAM WATER COURSES, LIMIT ANY PROPOSED LINE STABILIZATION OPERATIONS TO THAT WHICH CAN BE MIXED AND COMPACTED BY THE END OF EACH WORK DAY. GEOTEXTILE FABRIC IS NOT EFFECTIVE IN FILTERING LIME SINCE THE GRAIN SIZE IS SMALLER THAN THE OPENING IN THE FABRIC.
19. VEHICLE PARKING AREAS, STAGING AREAS, STOCKPILES, SPOILS, ETC. SHALL BE LOCATED SUCH THAT THEY WILL NOT ADVERSELY AFFECT STORM WATER QUALITY. OTHERWISE, COVERING OR ENCIRCLING THE AREAS WITH PROTECTIVE MEASURES SHALL BE NECESSARY.
20. STORE ALL TRASH AND BUILDING MATERIALS WASTE IN AN ENCLOSURE UNTIL IT CAN BE PROPERLY DISPOSED OF AT THE APPROPRIATE OFF-SITE FACILITIES.
21. TRACKING OF SEDIMENT OFF-SITE BY TRUCK TRAFFIC SHALL BE HANDLED THROUGH REGULAR CLEANING.
22. INSPECTIONS SHALL BE CONDUCTED BY THE PERMITEE ONCE EVERY TWO WEEKS AND WITHIN 24 HOURS AFTER STORM EVENT OF 0.5 INCHES OR MORE OR ONCE PER WEEK ON A SPECIFIC PRE-DEFINED DAY. THE INSPECTIONS WILL INCLUDE:
  - 22.A. DISTURBED AREAS OF THE SITE THAT HAVE NOT BEEN STABILIZED.
  - 22.B. AREAS USED FOR STORAGE OF MATERIALS THAT ARE EXPOSED TO PRECIPITATION.
  - 22.C. STRUCTURAL CONTROL MEASURES.
  - 22.D. LOCATIONS WHERE VEHICLES ENTER OR EXIT THE SITE.
  - 22.E. IDENTIFICATIONS OF MEASURES THAT NEED TO BE MAINTAINED, MODIFIED, OR ADDED TO CORRECT PROBLEMS.
23. CONTRACTOR SHALL MINIMIZE THE EXPOSURE OF BUILDING MATERIALS, BUILDING PRODUCTS, CONSTRUCTION WASTES, TRASH, LANDSCAPE MATERIALS, FERTILIZERS, PESTICIDES, HERBICIDES, DETERGENTS, SANITARY WASTE AND OTHER MATERIALS PRESENT ON THE SITE TO PRECIPITATION AND TO STORMWATER.
24. PERMANENTLY STABILIZE EXPOSED SOIL, WITHIN AND ADJACENT TO THE SITE, THAT IS DISTURBED BY VEHICLES, GRADING AND OTHER CONSTRUCTION ACTIVITIES.
25. CONTAIN ALL RUNOFF FROM MATERIAL USED IN SUBGRADE STABILIZATION.
26. MATERIAL STOCKPILES SHALL BE COVERED BY PLASTIC OR SURROUNDED BY EROSION CONTROL STRUCTURES TO CONTROL SEDIMENT RELEASES.
27. CONTRACTOR SHALL PROTECT SLOPES IN EXCESS OF 15% IN ORDER TO MINIMIZE EROSION OF SOILS AND THE DISTURBANCE OF SLOPES.
28. VEGETATION TO BE PRESERVED WHERE EVER POSSIBLE TO HELP REDUCE EROSION. WHERE VEGETATION MUST BE REMOVED, PRESERVE NATIVE TOPSOIL IN ALL AREAS POSSIBLE.
29. MINIMIZE SOIL COMPACTION IN AREAS INTENDED FOR POST CONSTRUCTION PVIOUS SURFACE.

#### NOTES :

1. USE ONLY OPEN GRADED ROCK 4-8 INCHES IN DIAMETER FOR STREAM FLOW CONDITION. USE OPEN GRADED ROCK 3-5 INCHES IN DIAMETER FOR OTHER CONDITIONS.
2. ROCK BERM SHALL BE SECURED WITH A WOVEN WIRE SHEATHING HAVING A MAX. OPENING OF 1 INCH AND A MIN. WIRE SIZE OF 20 GAUGE AND SHALL BE BURIED IN A TRENCH APPROX. 3 TO 4 INCHES DEEP.
3. THE ROCK BERM SHALL BE INSPECTED WEEKLY OR AFTER EACH RAIN EVENT AND SHALL BE REPLACED WHEN THE STRUCTURE CEASED TO FUNCTION AS INTENDED DUE TO SILT ACCUMULATION AMONG THE ROCKS, WASH OUT, CONSTRUCTION TRAFFIC DAMAGE, ETC.
4. WHEN SILT REACHES A DEPTH EQUAL TO ONE-THIRD OF THE HEIGHT OF THE BERM OR ONE FOOT, WHICHEVER IS LESS, THE SILT SHALL BE REMOVED AND DISPOSED OF PROPERLY.
5. WHEN THE SITE IS COMPLETELY STABILIZED, THE BERM AND ACCUMULATED SILT SHALL BE REMOVED AND DISPOSED OF IN AN APPROVED MANNER.
6. ROCK BERM SHOULD BE USED AS CHECK DAMS FOR CONCENTRATED FLOW AND ARE NOT INTENDED FOR USE IN PERIMETER PROTECTION.



#### PLAN VIEW



#### CONCRETE WASHOUT AREA

NOT TO SCALE

#### NOTE:

1. SANDBAGS MAY BE REPLACED BY A SOIL BERM TO ANCHOR PLASTIC LINING.
2. CONCRETE WASHOUT AREA TO BE CHECKED REGULARLY FOR REPAIRS.
3. REGULARLY REMOVE CONCRETE WASTE TO PREVENT OVERFLOWING. PROVIDE MINIMUM 6 CF OF CONTAINMENT VOLUME FOR EVERY 10 CY OF CONCRETE PLACED. PROVIDE MINIMUM 1' FREEBOARD ABOVE CONTAINMENT VOLUME.

**Westwood**

8701 N. Mopac Expy, Suite 320  
Austin, TX 78759  
(512) 485-0831  
(888) 937-5150  
westwoodpa.com

Westwood Professional Services, Inc.  
TXPE FIRM REGISTRATION NO. F-11756  
TBLPS FIRM REGISTRATION NO. LS-10074301

REVISIONS		BY	DATE
NO.	DESCRIPTION		

MARLA BELLE OFFICE BUILDING  
1901 RIVERY BLVD.  
GEORGETOWN, WILLIAMSON COUNTY, TX





EROSION CONTROL PLAN

STATE OF TEXAS  
HOLLIS ANN SCHEFFLER  
136049  
PROFESSIONAL ENGINEER  
EXPIRATION DATE 08/31/2026

THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HILLS ANN SCHEFFLER, P.E. 136049 ON 05/05/2024. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024
SHEET NO. 7		
7 OF 27		

2024-XX-SDP



## 1 DROP INLET PROTECTION

NOT TO SCALE

## 2 CURB INLET PROTECTION

NOT TO SCALE

## 3 CHECK DAMS

NOT TO SCALE

## 4 ROCK BERM

NOT TO SCALE

### GUIDELINES FOR DESIGN AND INSTALLATION OF TEMPORARY EROSION AND SEDIMENTATION CONTROLS

TYPE OF STRUCTURE	REACH LENGTH	MAXIMUM DRAINAGE AREA	SLOPE
SILT FENCE	N/A	2 ACRES	0 - 10%
	200 FEET	2 ACRES	10 - 20%
	100 FEET	1 ACRE	20 - 30%
TRIANGLE FILTER DIKE	50 FEET	1/2 ACRE	> 30%
	100 FEET	1/2 ACRE	< 30% SLOPE
ROCK BERM *, **	50 FEET	1/4 ACRE	> 30% SLOPE
	500 FEET	< 5 ACRES	0 - 10%


FOR ROCK BERM DESIGN WHERE PARAMETERS ARE OTHER THAN STATED, DRAINAGE AREA CALCULATIONS AND ROCK BERM DESIGN MUST BE SUBMITTED FOR REVIEW.

HIGH SERVICE ROCK BERMS MAY BE REQUIRED IN AREAS OF ENVIRONMENTAL SIGNIFICANCE AS DETERMINED BY THE CITY OF GEORGETOWN.

NOTE: THIS SECTION IS INTENDED TO ASSIST THOSE PERSONS PREPARING WATER POLLUTION ABATEMENT PLANS (WPAP) OR STORM WATER POLLUTION PREVENTION PLANS (SWPP) THAT COMPLY WITH FEDERAL, STATE AND/OR LOCAL STORM WATER REGULATIONS.


- THE CONTRACTOR TO INSTALL AND MAINTAIN EROSION/SEDIMENTATION CONTROLS AND TREE/NATURAL AREA PROTECTIVE FENCING PRIOR TO ANY SITE PREPARATION WORK (CLEARING, GRUBBING, GRADING, OR EXCAVATION). CONTRACTOR TO REMOVE EROSION/SEDIMENTATION CONTROLS AT THE COMPLETION OF PROJECT AND GRASS RESTORATION.
- ALL PROJECTS WITHIN THE EDWARDS AQUIFER SHALL SUBMIT A BEST MANAGEMENT PRACTICES AND WATER POLLUTION ABATEMENT PLAN TO THE TNRCC FOR APPROVAL PRIOR TO ANY CONSTRUCTION.
- THE PLACEMENT OF EROSION/SEDIMENTATION CONTROLS TO BE IN ACCORDANCE WITH THE APPROVED EROSION AND SEDIMENTATION CONTROL PLAN AND WATER POLLUTION ABATEMENT PLAN. DEVIATIONS FROM THE APPROVED PLAN MUST BE SUBMITTED TO AND APPROVED BY THE OWNER'S REPRESENTATIVE.
- ALL PLANTING SHALL BE DONE BETWEEN MAY 1 AND SEPTEMBER 15 EXCEPT AS SPECIFICALLY AUTHORIZED IN WRITING. IF PLANTING IS AUTHORIZED TO BE DONE OUTSIDE THE DATES SPECIFIED, THE SEED SHALL BE PLANTED WITH THE ADDITION OF WINTER RESSE (WENTURY 31) AT A RATE OF 100LB/ACRE. GRASS SHALL BE COMMON BERBERA GRASS, HULLED, MINIMUM 82% PURE LIVE SEED. ALL GRASS SEED SHALL BE FREE FROM NOXIOUS WEED, GRADE "A" RECENT CROP, RECLEANED AND TREATED WITH APPROPRIATE FUNGICIDE AT TIME OF MIXING. SEED SHALL BE FURNISHED IN SEALED, STANDARD CONTAINERS WITH DEALER'S GUARANTEED ANALYSIS.
- ALL DISTURBED AREAS TO BE RESTORED AS NOTED IN THE WATER POLLUTION ABATEMENT PLAN.
- THE PLANTED AREA TO BE IRRIGATED OR SPRINKLED IN A MANNER THAT WILL NOT ERODE THE TOPSOIL, BUT WILL SUFFICIENTLY SOAK THE SOIL TO A DEPTH OF FOUR (4) INCHES. THE IRRIGATION TO OCCUR AT 10-DAY INTERVALS DURING THE FIRST TWO MONTHS TO INSURE GERMINATION AND ESTABLISHMENT OF THE GRASS. RAINFALL OCCURRENCES OF 1/2 INCH OR GREATER TO POSTPONE THE WATERING SCHEDULE ONE WEEK.
- RESTORATION TO BE ACCEPTABLE WHEN THE GRASS HAS GROWN AT LEAST 1-1/2 INCHES HIGH WITH 95 PROVIDED NO BARE SPOTS LARGER THAN 25 SQUARE FEET EXIST.
- A MINIMUM OF FOUR (4) INCHES OF TOPSOIL TO BE PLACED IN ALL AREAS DISTURBED BY CONSTRUCTION.
- THE CONTRACTOR TO HYDROMULCH OR SOD (AS SHOWN ON PLANS) ALL EXPOSED CUTS AND FILLS UPON COMPLETION OF CONSTRUCTION.
- EROSION AND SEDIMENTATION CONTROLS TO BE INSTALLED OR MAINTAINED IN A MANNER WHICH DOES NOT RESULT IN SOIL BUILDUP WITHIN TREE DRIFLINE.
- TO AVOID SOIL COMPACTION, CONTRACTOR SHALL NOT ALLOW VEHICULAR TRAFFIC, PARKING, OR STORAGE OF EQUIPMENT OR MATERIALS IN THE TREE DRIFLINE AREAS.
- WHERE A FENCE IS CLOSER THAN FOUR (4) FEET TO A TREE TRUNK, PROTECT THE TRUNK WITH STRAPPED-ON PLANKING TO A HEIGHT OF EIGHT (8) FEET (OR TO THE LIMITS OF LOWER BRANCHING) IN ADDITION TO THE FENCING.
- TREES TO BE REMOVED IN A MANNER WHICH DOES NOT IMPACT TREES TO BE PRESERVED.
- ANY ROOT EXPOSED BY CONSTRUCTION ACTIVITY TO BE PRUNED FLUSH WITH THE SOIL. BACKFILL ROOT AREAS WITH GOOD QUALITY TOPSOIL AS SOON AS POSSIBLE. IF EXPOSED ROOT AREAS ARE NOT BACKFILLED WITHIN TWO DAYS, COVER THEM WITH ORGANIC MATERIAL IN A MANNER WHICH REDUCES SOIL TEMPERATURE AND MINIMIZES WATER LOSS DUE TO EVAPORATION.
- CONTRACTOR TO PRUNE VEGETATION TO PROVIDE CLEARANCE FOR STRUCTURES, VEHICULAR TRAFFIC, AND EQUIPMENT BEFORE DAMAGE OCCURS (RIPPING OF BRANCHES, ETC.). ALL FINISHED PRUNING TO BE DONE ACCORDING TO RECOGNIZED, APPROVED STANDARDS OF THE INDUSTRY (REFERENCE THE "NATIONAL ARBORIST ASSOCIATION PRUNING STANDARDS FOR SHADE TREES").
- THE CONTRACTOR IS TO INSPECT THE CONTROLS AT WEEKLY INTERVALS AND AFTER EVERY RAINFALL EXCEEDING 1/4 INCH TO VERIFY THAT THEY HAVE NOT BEEN SIGNIFICANTLY DISTURBED. ANY ACCUMULATED SEDIMENT AFTER A SIGNIFICANT RAINFALL TO BE REMOVED AND PLACED IN THE OWNER DESIGNATED SPOIL DISPOSAL SITE. THE CONTRACTOR TO CONDUCT PERIODIC INSPECTIONS OF ALL EROSION/SEDIMENTATION CONTROLS AND TO MAKE ANY REPAIRS OR MODIFICATIONS NECESSARY TO ASSURE CONTINUED EFFECTIVE OPERATION OF EACH DEVICE.
- WHERE THERE IS TO BE AN APPROVED GRADE CHANGE, IMPERMEABLE PAVING SURFACE, TREE WELL, OR OTHER SUCH SITE DEVELOPMENT IMMEDIATELY ADJACENT TO A PROTECTED TREE, ERECT THE FENCE APPROXIMATELY TWO TO FOUR FEET (2'-4') BEHIND THE AREA IN QUESTION.
- NO ABOVE AND/OR BELOW GROUND TEMPORARY FUEL STORAGE FACILITIES TO BE STORED ON THE PROJECT SITE.
- IF EROSION AND SEDIMENTATION CONTROL SYSTEMS ARE EXISTING FROM PRIOR CONTRACTS, OWNER'S REPRESENTATIVE AND THE CONTRACTOR TO EXAMINE THE EXISTING EROSION AND SEDIMENTATION CONTROL SYSTEMS FOR DAMAGE PRIOR TO CONSTRUCTION. ANY DAMAGE TO PREEXISTING EROSION AND SEDIMENTATION CONTROLS NOTED TO BE REPAIRED AT OWNERS EXPENSE.
- INTENTIONAL RELEASE OF VEHICLE OR EQUIPMENT FLUIDS ONTO THE GROUND IS NOT ALLOWED. CONTAMINATED SOIL RESULTING FROM ACCIDENTAL SPILL TO BE REMOVED AND DISPOSED OF PROPERLY.

The Architect/Engineer assumes responsibility for appropriate use of this standard.



- INSTALLATION:**
- LAYOUT THE SILT FENCE FOLLOWING AS CLOSELY AS POSSIBLE TO THE CONTOUR.
  - CLEAR THE GROUND OF DEBRIS, ROCKS, PLANTS (INCLUDING GRASSES TALLER THAN 2") TO PROVIDE A SMOOTH FLOW APPROACH SURFACE. EXCAVATE 6" DEEP X 6" WIDE TRENCH ON UPSTREAM SIDE OF FACE PER PLANS.
  - DRIVE THE HEAVY DUTY T-POST AT LEAST 12 INCHES INTO THE GROUND AND AT A SLIGHT ANGLE TOWARDS THE FLOW.
  - ATTACH THE 2" X 4" 12 GAUGE WELDED WIRE MESH TO THE T-POST WITH 11 1/2 GAUGE GALVANIZED T-POST CLIPS. THE TOP OF THE WIRE TO BE 24" ABOVE GROUND LEVEL. THE WELDED WIRE MESH TO BE OVERLAPPED 6" AND TIED AT LEAST 6 TIMES WITH HOG RINGS.
  - THE SILT FENCE TO BE INSTALLED WITH A SKIRT A MINIMUM OF 6" WIDE PLACED ON THE UPHILL SIDE OF THE FENCE INSIDE EXCAVATED TRENCH. THE FABRIC TO OVERLAP THE TOP OF THE WIRE BY 1".
  - ANCHOR THE SILT FENCE BY BACKFILLING WITH EXCAVATED DIRT AND ROCKS (NOT LARGER THAN 2").
  - GEOTEXTILE SPLICES SHOULD BE A MINIMUM OF 18" WIDE ATTACHED IN AT LEAST 6 PLACES. SPLICES IN CONCENTRATED FLOW AREAS WILL NOT BE ACCEPTED.
  - SILT FENCE SHALL BE REMOVED WHEN THE SITE IS COMPLETELY STABILIZED SO AS NOT TO BLOCK OR IMPEDE STORM FLOW OR DRAINAGE.

The Architect/Engineer assumes responsibility for appropriate use of this standard.



- INSTALLATION:**
- CLEAR THE AREA OF DEBRIS, ROCKS OR PLANTS THAT WILL INTERFERE WITH INSTALLATION.
  - GRADE THE AREA FOR THE ENTRANCE TO FLOW BACK ON TO THE CONSTRUCTION SITE. RUNOFF FROM THE STABILIZED CONSTRUCTION
  - PLACE GEOTEXTILE FABRIC AS APPROVED BY THE CITY.
  - PLACE ROCK AS APPROVED BY THE CITY.
- INSPECTIONS AND MAINTENANCE GUIDELINES:**
- THE ENTRANCE SHOULD BE MAINTAINED IN A CONDITION, WHICH WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS-OF-WAY. THIS MAY REQUIRE PERIODIC TOP DRESSING WITH ADDITIONAL STONE AS CONDITIONS DEMAND AND REPAIR AND/OR CLEANOUT OF ANY MEASURES USED TO TRAP SEDIMENT.
  - ALL SEDIMENT SPILLED, DROPPED, WASHED OR TRACKED ON TO PUBLIC RIGHTS-OF-WAY SHOULD BE REMOVED IMMEDIATELY BY CONTRACTOR.
  - WHEN NECESSARY, WHEELS SHOULD BE CLEANED TO REMOVE SEDIMENT PRIOR TO ENTRANCE ONTO PUBLIC RIGHTS-OF-WAY.
  - WHEN WASHING IS REQUIRED, IT SHOULD BE DONE ON AN AREA STABILIZED WITH CRUSHED STONE THAT DRAINS INTO AN APPROVED SEDIMENT TRAP OR SEDIMENT BASIN.
  - ALL SEDIMENT SHOULD BE PREVENTED FROM ENTERING ANY STORM DRAIN, DITCH OR WATER COURSE BY USING APPROVED METHODS.

The Architect/Engineer assumes responsibility for appropriate use of this standard.

	CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS TEMPORARY EROSION AND SEDIMENTATION CONTROL GUIDELINES	ADOPTED 6/21/2006
		ECO1
		DATE: 1/2/2003 DESIGNED BY: MRS APPROVED BY: TRB

	CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS EROSION AND SEDIMENTATION AND TREE PROTECTION NOTES	ADOPTED 6/21/2006
		ECO1A
		DATE: 1/2/2003 DESIGNED BY: MRS APPROVED BY: TRB


	CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS SILT FENCE DETAIL	ADOPTED 6/21/2006
		ECO2
		DATE: 1/2/2003 DESIGNED BY: MRS APPROVED BY: TRB

	CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS STABILIZED CONSTRUCTION ENTRANCE	ADOPTED 6/21/2006
		ECO6
		DATE: 1/2/2003 DESIGNED BY: MRS APPROVED BY: TRB

**Westwood**  
8701 N. Mopac Expy, Suite 320  
Austin, TX 78759  
Phone (512) 485-0831  
Toll Free (888) 937-5150  
westwoodpa.com  
Westwood Professional Services, Inc.  
TPE FIRM REGISTRATION NO. F-11756  
TPE FIRM REGISTRATION NO. LS-10074301

NO.	DATE	DESCRIPTION	BY

**MARLA BELLE OFFICE BUILDING**  
**1901 RIVERY BLVD.**  
**GEORGETOWN, WILLIAMSON COUNTY, TX**  
**EROSION CONTROL DETAILS**



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON 01/01/2003. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.


DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024

SHEET NO.  
**8**  
OF 27

2024-XX-SDP

PK-0051114\_EROS.DWG

ET/STACK  
5/30/2024 9:19 AM  
N:\0051114\00\06 CAD\DWG\SITE DESIGN\0051114\_DAMS.DWG



015306090

GRAPHIC SCALE IN FEET  
1"=30'

LEGEND

B

EM

PP

LS

WM

WV

ICV

FHC

CS

MH

TSC

TSP

TELE

FL

FP

SGN

BOLLARD

ELECTRIC METER

POWER POLE

LIGHT STANDARD

WATER METER

WATER VALVE

IRRIGATION CONTROL VALVE

FIRE HYDRANT

CLEANOUT

MANHOLE

TRAFFIC SIGNAL CONTROL

TRAFFIC SIGNAL POLE

TELEPHONE BOX

FLOOD LIGHT

FLAG POLE

TRAFFIC SIGN

PROPERTY LINE

FENCE

EXISTING CONTOUR

DRAINAGE FLOW DIRECTION

100-YR FLOODPLAIN LIMITS

DRAINAGE DIVIDE

EX 8

1.00

7.99

EXISTING DRAINAGE AREA ID

AREA IN ACRES

Q100 IN CUBIC FEET PER SECOND

TIME OF CONCENTRATION CALCULATIONS																						
Basin ID	Flowpath Length (ft)	Overland Flow						Shallow Concentrated Flow						Channel Flow								
		Length	Slope	Surface Cover	Velocity	*Manning's n	T <sub>0</sub>	Length	Slope	Surface Type	Velocity	*K	T <sub>s</sub>	Length	Slope	Type	*K	Velocity	T <sub>h</sub>	T <sub>c</sub>	T <sub>c</sub> (design)	Lag Time
		(ft)	(ft/ft)					(ft)	(ft/ft)					(ft)	(ft/ft)							
	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	(20)	(21)	(22)
EX 1	794	100	0.013	SHORT GRASS PRAIRIE	0.164	0.15	10.16	438	0.012	UNPAVED	1.76	16.1	4.14	256	0.003	NATURAL TRAP CHANNEL, B=8, Y=5, SS=3:1	60.47	3.3	1.29	15.59	15.59	9.35

HEC-HMS SUMMARY: EXISTING CONDITIONS												
Drainage Area Basin Designation	Drainage Area (ac)	Base Curve Number CN	Lag Time (min)	Impervious Cover %	2 YEAR STORM		10 YEAR STORM		25 YEAR STORM		100 YEAR STORM	
					Runoff Per Drainage Area (cfs)	Routed Cumulative Runoff (cfs)	Runoff Per Drainage Area (cfs)	Routed Cumulative Runoff (cfs)	Runoff Per Drainage Area (cfs)	Routed Cumulative Runoff (cfs)	Runoff Per Drainage Area (cfs)	Routed Cumulative Runoff (cfs)
EX 1	5.960	80	9.35	19.60%	16.30		26.40		33.10		43.80	

Westwood

8701 N. Mopac Expy, Suite 320  
Austin, TX 78759

(512) 485-0831  
(888) 937-5150

westwoodpa.com

Phone

Toll Free

Westwood Professional Services, Inc.

TXPE FIRM REGISTRATION NO. F-11756

TBPLS FIRM REGISTRATION NO. LS-10074301

REVISIONS		BY	NO.	DATE
DESCRIPTION				

MARLA BELLE OFFICE BUILDING  
1901 RIVERS BLVD.  
GEORGETOWN, WILLIAMSON COUNTY, TX

EXISTING DRAINAGE AREA MAP

STATE OF TEXAS

HOLLIS ANN SCHEFFLER  
136049  
PROFESSIONAL ENGINEER

THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024


SHEET NO.

9

9 OF 27




5/30/2024 9:19 AM  
N:\0051114\00\06 CAD\DWG\SITE DESIGN C30\0051114\_DAMS.DWG



DRAINAGE NUMBER	INLET NUMBER	AREA (acres)	C <sub>2</sub>	C <sub>10</sub>	C <sub>25</sub>	C <sub>100</sub>	SHEET FLOW						SHALLOW CONCENTRATED FLOW						CHANNEL FLOW										DISCHARGE							
							Length (ft)	Slope (ft/ft)	Surface Cover	Velocity (ft/s)	Manning's n	T <sub>sheet</sub> (min)	Length (ft)	Slope (ft/ft)	Surface Type	Velocity (ft/s)	K	T <sub>shallow</sub> (min)	Length (ft)	Slope (ft/ft)	Type	K (ft) <small><math>K = \frac{1.486 \cdot R^{1.49}}{n}</math></small>	Velocity (ft/s)	T <sub>channel</sub> (min)	T <sub>c</sub> (min)	12yr (in/hr)	110yr (in/hr)	125yr (in/hr)	1100yr (in/hr)	Q 2 (cfs)	Q 10 (cfs)	Q 25 (cfs)	Q 100 (cfs)			
DA 1A	1A	0.48	0.49	0.55	0.60	0.68	50.00	0.01	SHORT GRASS PRAIRIE	0.04	0.15	19.08	145.00	0.01	PAVED	2.03	20.33	1.19	55.00	0.01	30" RCP	83.56	8.36	0.11	20.38	3.68	5.56	6.84	8.96	0.88	1.49	1.98	2.94			
DA 1B	1B	0.48	0.61	0.68	0.72	0.81	50.00	0.01	CONCRETE	0.28	0.02	3.03	30.00	0.01	PAVED	2.03	20.33	0.25	150.00	0.01	30" RCP	83.56	8.36	0.30	5.00	6.31	9.61	11.79	15.42	1.85	3.15	4.13	6.03			
DA 1C	1C	0.44	0.61	0.68	0.73	0.81	50.00	0.02	CONCRETE	0.35	0.02	2.41	30.00	0.03	PAVED	3.52	20.33	0.14	105.00	0.01	30" RCP	83.56	8.36	0.21	5.00	6.31	9.61	11.79	15.42	1.69	2.87	3.76	5.50			
DA 1D	1D	0.28	0.60	0.67	0.72	0.81	50.00	0.01	CONCRETE	0.21	0.02	3.76	25.00	0.04	PAVED	4.07	20.33	0.10	89.00	0.01	30" RCP	83.56	8.36	0.18	5.00	6.31	9.61	11.79	15.42	1.08	1.83	2.40	3.50			
POND		0.32	0.21	0.25	0.29	0.36	50.00	0.01	CONCRETE	0.22	0.02	3.72	200.00	0.01	UNPAVED	1.61	16.13	2.07	32.00	0.01	24" RCP	72.01	7.20	0.07	5.86	6.04	9.19	11.28	14.73	0.41	0.74	1.05	1.70			

REVISIONS		BY	DATE
NO.	DESCRIPTION		


**MARLA BELLE OFFICE BUILDING**  
**1901 RIVERY BLVD.**  
**GEORGETOWN, WILLIAMSON COUNTY, TX**  
**SITE DRAINAGE AREA MAP**



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON 05/30/2024. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.



DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024

SHEET NO. **11**



PARKING REQUIREMENT-BLDG 1		
RATIO	REQUIRED	PROVIDED
FACILITY 100% - 1/400 (21,600 SF)	54	77
ADA SPACES	5	5
TOTAL	59	82


1. ALL LIGHTING FIXTURES SHALL BE DESIGNED TO COMPLETELY CONCEAL AND FULLY SHIELD, WITHIN AN OPAQUE HOUSING, THE LIGHT SOURCE. CONCEALING HOUSINGS SHALL BE DESIGNED TO DIRECT-OF-WAY, THE CONE OF LIGHT SHALL NOT CROSS ANY ADJACENT PROPERTY LINE. THE ILLUMINATION SHALL NOT EXCEED 2 FOOT CANDLES AT A HEIGHT OF THREE FEET FROM THE LIGHT SOURCE LINE.
2. COLOR-CORRECTED HIGH-PRESSURE SODIUM OR METAL HALIDE MAY BE USED. ALL VEHICLE OR PEDESTRIAN ACCESS SHALL BE SUFFICIENTLY LIGHTED TO ENSURE SECURITY OF PROPERTY AND PERSONS.
3. ALL ROOF, WALL AND GROUND MOUNTED MECHANICAL EQUIPMENT SHALL BE SCREENED FROM VIEW WITHIN 8 OF THE UO. IF ROOF AND WALL MOUNTED EQUIPMENT OF ANY TYPE INCLUDING DUCT WORK AND LARGE PLANS ARE IDENTIFIED, SCREENING SHALL BE REQUIRED. SCREENING SHALL BE IDENTIFIED. SCREENING OF MECHANICAL EQUIPMENT SHALL RESULT IN THE MECHANICAL EQUIPMENT BLENDING IN WITH THE PRIMARY BUILDING AND NOT APPEARING SEPARATELY FROM THE BUILDING. SCREENING SHALL BE VIEWED FROM VIEW OF ANY RIGHTS-OF-WAY OR ADJOINING PROPERTIES.
3. PER CHAPTER 8, THE DUMPSTER ENCLOSURES MUST BE ONE (1) STORY HIGH. THE ENCLOSURES SHALL BE CONSTRUCTED OF PROTECTIVE POLES IN CORNERS AND AT IMPACT AREAS, FENCE POSTS SHALL BE OF RUST PROTECTED METAL OR CONCRETE. A MINIMUM 6" SLAB IS REQUIRED AND MUST BE SET IN A MINIMUM 4" GRANULAR FILL. THE ENCLOSURES SHALL GATES WITH SPRING LOADED HINGES AND FASTENERS TO KEEP CLOSED. SCREENING MUST BE ON ALL FOUR SIDES BY MASONRY WALL OR APPROVED FENCE OR SCREENING WITH OPAQUE GATES.



**MARLA BELLE OFFICE BUILDING**  
**1901 RIVERY BLVD.**  
**GEORGETOWN, WILLIAMSON COUNTY, TX**

---

**DIMENSIONAL CONTROL PLAN**



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISION OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024


SHEET NO.

12

# 2024-XX-SDP

12 OF 27

ET/STACK  
5/30/2024 9:20 AM  
N:\0051114\00\06 CAD\DWG\SITE DESIGN\320\0051114\_GRAD.DWG



### BENCHMARK LIST

BM #1: "X" CUT ON A CONCRETE CURB INLET ON THE SOUTHEASTERLY LINE OF PARK LANE.	GRID NORTHING=10210728.14' GRID EASTING=3130639.90' ELEVATION=752.25'
BM #3: "X" CUT ON A CONCRETE SIDEWALK IN THE NORTHEASTERLY LINE OF WILLIAMS DRIVE.	GRID NORTHING=10211137.15' GRID EASTING=3129960.47' ELEVATION=755.84'
BM #4: "X" CUT ON A CONCRETE SIDEWALK IN THE SOUTHERLY LINE OF RIVIERA BOULEVARD.	GRID NORTHING=10211573.68' GRID EASTING=3130076.16' ELEVATION=759.79'

LEGEND	
EL	BOLLARD
EM	ELECTRIC METER
PP	POWER POLE
LS	LIGHT STANDARD
WM	WATER METER
WV	WATER VALVE
ICV	IRRIGATION CONTROL VALVE
FC	FIRE HYDRANT
CO	CLEANOUT
MH	MANHOLE
TSC	TRAFFIC SIGNAL CONTROL
TSP	TRAFFIC SIGNAL POLE
TELE	TELEPHONE BOX
FL	FLOOD LIGHT
FP	FLAG POLE
SIGN	TRAFFIC SIGN
IRS	1/2-INCH IRON ROD
(C.M.)	W/PACHECO KOCH* CAP SET
---	CONTROLLING MONUMENT
---	PROPERTY LINE
---	FENCE
---	OVERHEAD UTILITY LINE
---	EXIST CONTOUR
---	EXIST SPOT ELEVATION
---	EXIST TOP OF CURB ELEVATION
---	EXIST GUTTER ELEVATION
---	PROPOSED CONTOUR
---	PROPOSED TOP OF CURB ELEVATION
---	PROPOSED GUTTER ELEVATION
---	PROPOSED SPOT ELEVATION
---	PROPOSED TOP OF WALL ELEVATION
---	PROPOSED GROUND ELEVATION
---	AT BOTTOM OF WALL
---	M.G.
---	MATCH EXISTING GRADE
---	PROPOSED SWALE
---	PROPOSED GRADE BREAK
---	PROPOSED DRAINAGE FLOW DIRECTION
---	PROPOSED 100-YR FLOODPLAIN LIMITS

### GRADING & DRAINAGE GENERAL NOTES

- REFER TO GEOTECHNICAL REPORT FOR REQUIREMENTS REGARDING FILL COMPACTION AND MOISTURE CONTENT.
- UNLESS NOTED, ALL FILL IS TO BE COMPACTED TO A MINIMUM OF 95% STANDARD PROCTOR DENSITY WITHIN 3% OF OPTIMUM MOISTURE CONTENT. FILL TO BE PLACED IN MAXIMUM LIFTS OF 6 INCHES.
- SIDEWALKS AND ACCESSIBLE ROUTES SHALL HAVE A RUNNING SLOPE NO GREATER THAN 5% (UNLESS OTHERWISE NOTED) AND A CROSS SLOPE NO GREATER THAN 2%.
- GRADING OF ALL HANDICAPPED SPACES AND ROUTES TO CONFORM TO FEDERAL, STATE, AND LOCAL GUIDELINES.
- ALL PROPOSED AND EXISTING GRADES IN NON-PAVED AREAS ARE "FINISHED GRADE" (I.E. IN LANDSCAPE BEDS, TOP OF MULCH/BEDDING MATERIAL).
- UNLESS NOTED, STORM DRAIN LINES SHALL BE OF THE FOLLOWING MATERIALS AND INSTALLED IN ACCORDANCE WITH MANUFACTURER'S SPECIFICATIONS:
  - 6.A. RCP C-76, CLASS III
  - 6.B. ADS N-12
  - 6.C. HANCOR HI-Q
  - 6.D. CONTECH ALUMINIZED ULTRA FLOW
- UNLESS NOTED, GRATE INLETS TO BE "FORTERRA PIPE AND PRECAST" CATCH BASIN SIZED AS SHOWN, OR APPROVED EQUAL.
- FINAL PAVING, CURB, AND SIDEWALK ELEVATIONS WILL BE PLACED AT PLUS OR MINUS 0.03 FOOT.
- REFER TO LANDSCAPE SPECIFICATIONS FOR SEEDING AND SODDING REQUIREMENTS.
- ANY CONCRETE, ROCK, OR MATERIAL DEEMED BY THE ENGINEER TO BE UNSUITABLE FOR SUBGRADE SHALL BE DISPOSED OF OFFSITE AT CONTRACTOR'S EXPENSE.
- TRENCH BACKFILL MATERIAL SHALL CONFORM TO THE REQUIREMENTS OF NCTCOG ITEM 504.2 AND SHALL BE MECHANICALLY COMPACTED IN 6-INCH LIFTS TO THE TOP OF SUBGRADE TO A MINIMUM OF 95% STANDARD PROCTOR DENSITY IN ACCORDANCE WITH NCTCOG ITEM 504.5 UNLESS OTHERWISE SHOWN ON THESE PLANS OR STATED IN THE STANDARD CITY SPECIFICATIONS.
- EMBEDMENT SHALL CONFORM TO THE REQUIREMENTS OF NCTCOG ITEM 504.5 UNLESS OTHERWISE SHOWN ON THESE PLANS OR STATED IN THE STANDARD CITY SPECIFICATIONS.
- A ROUND MANHOLE COVER MEETING CITY SPECIFICATIONS SHALL BE PLACED IN ALL INLET TOPS NEAR THE OUTLET PIPE.
- ALL CONCRETE FOR INLETS AND DRAINAGE STRUCTURES SHALL CONFORM TO NCTCOG ITEM 702.2.4, CLASS "A" (3000 PSI) UNLESS OTHERWISE SHOWN ON THESE PLANS OR STATED IN STANDARD CITY SPECIFICATIONS.
- CRUSHED STONE BEDDING OR APPROVED EQUAL SHALL BE PROVIDED BY THE CONTRACTOR WHEN ROCK IS ENCOUNTERED IN TRENCHES. THERE SHALL BE NO ADDITIONAL PAY/ITEM FOR CRUSHED STONE BEDDING.
- IF REQUIRED DUE TO CONSTRUCTION, POWER POLES TO BE BRACED OR RELOCATED AT CONTRACTOR'S EXPENSE.

**Westwood**

Phone (512) 485-0831 8701 N. Mopac Expy, Suite 320  
Toll Free (888) 937-5150 Austin, TX 78759  
westwoodpa.com  
Westwood Professional Services, Inc.  
TBPB FIRM REGISTRATION NO. F-1756  
TBPB FIRM REGISTRATION NO. LS-10074301

### REVISIONS


NO.	DATE	DESCRIPTION	BY

MARLA BELLE OFFICE BUILDING

1901 RIVIERA BLVD.

GEORGETOWN, WILLIAMSON COUNTY, TX

GRADING PLAN



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HILLS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024


SHEET NO.

13

2024-XX-SDP

13 OF 27










PK-0051114\_GRAD.DWG




1. REFER TO GEOTECHNICAL REPORT FOR REQUIREMENTS REGARDING FILL COMPACTION AND MOISTURE CONTENT.
2. UNLESS NOTED, ALL FILL IS TO BE COMPACTED TO A MINIMUM OF 95% STANDARD PROCTOR DENSITY WITH 3% OF OPTIMUM MOISTURE CONTENT. FILL TO BE PLACED IN MAXIMUM LIFTS OF 12 INCHES.
3. SIDEWALKS AND ACCESSIBLE ROUTES SHALL HAVE A RUNNING SLOPE NO GREATER THAN 5% (UNLESS OTHERWISE NOTED) AND A CROSS SLOPE NO GREATER THAN 2%.
4. GRADING OF ALL HANDICAPPED SPACES AND ROUTES TO CONFORM TO FEDERAL, STATE AND LOCAL STANDARDS.
5. ALL PROPOSED AND EXISTING GRADES IN NON-PAVED AREAS ARE "FINISHED GRADE" (I.E. IN LANDSCAPE BEDS, TOP OF MULCH/BEDDING MATERIAL).
6. UNLESS NOTED, STORM DRAIN LINES SHALL BE OF THE FOLLOWING MATERIALS AND INSTALLED IN ACCORDANCE WITH MANUFACTURER'S SPECIFICATIONS:
  - 6.A. RCP C-76, CLASS III
  - 6.B. ASD N-12
  - 6.C. HANCOR H-10
  - 6.D. CONTOCH ALUMINIZED ULTRA FLOW
7. UNLESS NOTED, GATE INLETS TO BE "FORTERRA PIPE AND PRECAST" CATCH BASIN SIZED AS SHOWN, OR APPROVED EQUAL.
8. FINAL PAVING, CURB, AND SIDEWALK ELEVATIONS WILL BE PLACED AT PLUS OR MINUS 0.03 FEET.
9. REFER TO LANDSCAPE SPECIFICATIONS FOR SEEDING AND SODDING REQUIREMENTS.
10. ANY CONCRETE, ROCK, OR MATERIAL DEEMED BY THE ENGINEER TO BE UNSUITABLE FOR SUBGRADE SHALL BE DISPOSED OF OFFSITE AT CONTRACTOR'S EXPENSE.
11. TRENCH BACKFILL MATERIAL SHALL CONFORM TO THE REQUIREMENTS OF NCTCOG ITEM 504.5 UNLESS MECHANICALLY COMPACTED IN 6-INCH LAYS TO THE TOP OF SUBGRADE TO A MINIMUM OF 95% STANDARD PROCTOR DENSITY IN ACCORDANCE WITH NCTCOG ITEM 504.5 UNLESS OTHERWISE SHOWN ON THESE PLANS OR STATED IN THE CITY SPECIFICATIONS.
12. EMBEDMENT SHALL CONFORM TO THE REQUIREMENTS OF NCTCOG ITEM 504.5 UNLESS OTHERWISE SHOWN ON THESE PLANS OR STATED IN THE STANDARD CITY SPECIFICATIONS.
13. INLET TABLE COVER MEETING CITY SPECIFICATIONS SHALL BE PLACED IN ALL INLET PIPS NEAR THE OUTLET PIPE.
14. ALL CONCRETE FOR INLETS AND DRAINAGE STRUCTURES SHALL CONFORM TO NCTCOG ITEM 702.2.4, CLASS "A" (3000 PSI) UNLESS OTHERWISE SHOWN ON THESE PLANS OR STATED IN THE STANDARD CITY SPECIFICATIONS.
15. CRUSHED STONE BEDDING OR APPROVED EQUAL SHALL BE PROVIDED BY THE CONTRACTOR WHEN ROCK IS ENCOUNTERED IN TRENCHES. THERE SHALL BE NO ADDITIONAL PAY ITEM FOR CRUSHED STONE BEDDING.
16. IF NECESSARY DUE TO CONSTRUCTION, POWER POLES TO BE BRACED OR RELOCATED AT CONTRACTOR'S EXPENSE.

PK-0051114\_STRM\_.DWG

5/30/2024 9:22 AM  
N:\0051114\00\06 CAD\DWG\SITE DESIGN C30\0051114\_STRM\_DWG



MARLA BELLE OFFICE BUILDING  
1901 RIVERY BLVD.  
GEORGETOWN, WILLIAMSON COUNTY, TX  
STORM SEWER PROFILE



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON 05/30/2024. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN ETS  
DRAWN AMM  
DATE MAY 2024

SHEET NO.

15

2024-XX-SDP



15 OF 27

Westwood  
Phone (512) 485-0831  
Toll Free (888) 937-5150  
8701 N. Mopac Expy, Suite 320  
Austin, TX 78759  
westwoodpa.com  
Westwood Professional Services, Inc.  
TBPES FIRM REGISTRATION NO. F-11756  
TBPES FIRM REGISTRATION NO. LS-10074301



REVISIONS		BY
NO.	DATE	DESCRIPTION



ESTACK  
5/30/2024 9:23 AM  
N:\0051114\00\06 CAD\DWG\SITE DESIGN\320\0051114\_POND.DWG



Stage Storage Table					
Water Surface Elevations	Peak Discharge (cfs)	Stage (ft msl)*	Area (sf)	Incremental Volume (cf)	Storage (cf)
		756.00	1.00	0.00	0.00
		756.50	1,816.43	454.36	454.36
		757.00	3,145.00	1,240.36	1,694.72
WQE		757.60	3,654.00	2,039.70	3,734.42
		758.00	4,006.19	1,532.04	5,266.45
2 YR - WSE CFS		759.00	4,929.70	4,467.95	9,734.40
10 YR - WSE CFS		759.60	5,512.63	3,132.70	12,867.10
25 YR - WSE CFS		759.80	5,711.73	1,122.44	13,989.53
100 YR - WSE CFS		760.00	5,913.23	1,162.50	15,152.03
		760.50	6,427.47	3,085.18	18,237.20



CLAY LINER SPECIFICATION (CAO, 2004)			
PROPERTY	TEST METHOD	UNIT	SPECIFICATION
PERMEABILITY	ASTM D-2434	CM/SEC	1 x 10 <sup>-9</sup>
PLASTICITY INDEX OF CLAY	ASTM D-423 & D-424	%	NOT LESS THAN 15
LIQUID LIMIT OF CLAY	ASTM D-2216	%	NOT LESS THAN 30
CLAY PARTICLES PASSING	ASTM D-422	%	NOT LESS THAN 30
CLAY COMPACTION	ASTM D-2216	%	95% OF STANDARD PROCTOR DENSITY

**Westwood**

8701 N. Mopac Expy, Suite 320  
Austin, TX 78759  
Phone (512) 485-0831  
Toll Free (888) 937-5150  
westwoodpa.com

Westwood Professional Services, Inc.  
TBPES FIRM REGISTRATION NO. F-11756  
TBPES FIRM REGISTRATION NO. LS-10074301

REVISIONS		BY	DATE	DESCRIPTION
NO.	DATE			
1	10/16/23			RIP RAP AND DETAIL ADDED

**MARLA BELLE OFFICE BUILDING**  
**1901 RIVERY BLVD.**  
**GEORGETOWN, WILLIAMSON COUNTY, TX**  
**POND PLAN**

HOLLIS ANN SCHEFFLER  
136049  
LICENSED PROFESSIONAL ENGINEER

THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HILLS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024

SHEET NO.

17


17 OF 27

2024-XX-SDP




5/30/2024 9:25 AM  
N:\0051114\00\06 CAD\DWG\SITE DESIGN C30\0051114\_POND.DWG


PROGRAMMABLE LOGIC FLOW CHART




TRASH CAGE WITH PERFORATED RISER PIPE



Parts List	
Item	smartPOND Valve Component
1	30" DIAMETER CAGE WITH 1 1/2" GALVANIZED MESH SCREEN
2	8" SQUARE PERFORATED TUBING WITH 1" PERFORATION, WITH 4" VERTICAL SPACING ON CENTERS WITH WATER DEPTH MARKER
3	3 1/2" X 3 1/2" X 4" CONCRETE PAD (BY OTHERS)
4	6" PVC OUTFALL PIPE (BY OTHERS)
5	WEATHERPROOF ELECTRONIC BOX
6	CONTROL BOX
7	PEDESTAL
8	ACTUATOR
9	MOTOR
10	6" VALVE
11	LEVEL TRANSDUCER
12	SOLAR PANEL
13	OUTLET PIPE (BY OTHERS)
14	VALVE STEM
15	BERM (BY OTHERS)




Automated Stormwater Control.




FOR ADDITIONAL INFORMATION PLEASE CONTACT:  
CONVERGENT WATER TECHNOLOGIES  
1-800-711-5428  
www.convergentwater.com

VALVE CONTROL BOX DETAILS



smartPOND Valve with Berm



smartPOND Valve  
with Berm Details

REVISION NO.  
0  
DATE  
3/11/2022  
SHEET NO.

NOTE: ENGINEER OF RECORD TO REVIEW, APPROVE AND ENDORSE FINAL SITE SPECIFIC DESIGN.




8701 N. Mopac Expy, Suite 320  
Austin, TX 78759  
Phone (512) 485-0831  
Toll Free (888) 937-5150  
westwoodpa.com  
Westwood Professional Services, Inc.  
TBPB FIRM REGISTRATION NO. F-11756  
TBPB FIRM REGISTRATION NO. LS-10074301

REVISIONS		NO.	DATE	DESCRIPTION	BY

MARLA BELLE OFFICE BUILDING  
1901 RIVERY BLVD.  
GEORGETOWN, WILLIAMSON COUNTY, TX

BATCH POND DETAILS SHEET 1 OF 2



HOLLIS ANN SCHEFFLER  
136049  
LICENSED PROFESSIONAL ENGINEER  
STATE OF TEXAS

THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAR 2023

SHEET NO.  
19

2024-XX-SDP

19 OF 16

ET/STACK  
5/30/2024 9:25 AM  
N:\0051114.00\06 CAD\DWG\SITE DESIGN\230\0051114\_POND.DWG

# smartPOND Valve SPECIFICATION

## Continuously Monitored Automated Stormwater System with Valve

### 1. Introduction

The following specifications describe the components, general functions, and applications of a smartPOND Continuously Monitored Automated Stormwater System (C-MASS) with Valve. The system functions as an electronically controlled, solar powered stormwater management device, providing precision management capabilities and real-time data. Using sensors, solar power, an electronic actuator, and an internet-based control interface, the smartPOND valve connects to a specialized perforated riser inside the stormwater impoundment to enable managers to precisely control water retention and detention automatically or in real time.

### 2. smartPOND Valve Applications in Stormwater Management

The smartPOND valve is a device for active Stormwater management. As opposed to passive devices such as floating skimmers or stationary weirs, active water management dramatically increases the efficiency and effectiveness of a detention or retention pond. Where a passive stormwater detention system allows water to leave immediately upon collection, the smartPOND valve can detain newly caught Stormwater and allow it to settle for a programmed period before automatically dewatering the impoundment completely. For stormwater retention systems, it is possible to manage the treatment volume while maintaining a specified amount of capacity for flood storage or other use.

#### 2.1 Pre-Programmed Control

Many functions can be pre-programmed without any human interactions, leaving the valve to automatically receive commands based on environmental conditions and respond as programmed.

##### 2.1.1 Batch Detention Function for Stormwater Quality

The smartPOND valve meets TCEQ Batch Detention specifications for a 91% Total Suspended Solid removal rate. The function proceeds as follows. With the valve in the closed position and the impoundment dry, the system will stand by and wait for a water collection event. At the first sign of water collection, the unit will begin a 12-hour detention timer. At the end of the 12-hour detention period, the valve will open and release all of the water that has been collected. After the water level drops to 0", the valve will remain open for an additional 2 hours to facilitate final drainage, then return to the closed position to stand by for the next water collection event.

##### 2.1.2 Predevelopment Hydrograph Function for Flood Control

The smartPOND valve predevelopment hydrograph function takes in site specific variables to determine a maximum release rate based on predevelopment conditions. The valve reads water depth in the pond every 15 minutes to determine the maximum release rate desirable to ensure the impoundment neither overtops, nor exceeds its maximum release based on predevelopment flows.

##### 2.1.3 Hazmat Function for Spill Containment

smartPOND when specified for hazmat spill containment can be equipped with pollutant specific sensors that when triggered automatically close the valve until the command is overridden.

#### 2.2 Real Time Monitoring

smartPOND comes standard with telemetry available on each unit and access to the user app available at no additional cost for 1 year. This option allows for real time monitoring of the unit and the data that comes along with it. From the real time monitoring app, a user can:

- Control the valve, either open or close
- See the water level
- See if trash or debris is surrounding the inlet
- Get maintenance alerts (Low Battery, Valve Failure, Etc.)
- Maintain specified water level

### 3. Components

The smartPOND valve may be implemented either above or below ground, and is comprised of the following components:

#### 3.1 Hardware and Configuration

The standard smartPOND valve features a cast 6" valve. An extended spool and mounting flange on each side of the valve allows it to be attached to the outfall pipe in various configurations. The valve is actuated with an electric motor connected by an extendable drive shaft for underground applications.

For above ground applications, the entire system including all necessary components for operation assemble into one kit and are housed under a single lockable steel enclosure with the solar panel mounted on top. In this configuration, the unit can be installed on a stable, level pad and be bolted onto the back of the outfall pipe with six ¾" bolts and then switched to the "ON" position.

For underground applications, the valve is installed in a vault or concrete encasement as needed. An extended drive shaft connects between the underground valve and the rest of the components, including the motor and all electronics, which are housed in the lockable steel enclosure directly above ground.

#### 3.2 Electronics and Software Specifications

- **Main board** - The main board of the smartPOND valve's electronics box serves as the main connection terminal for all sensors and additional control boards
- **Motor Controller Board** - The motor controller board of the smartPOND valve regulates the connection between the battery and the motor and receives inputs from the main board to control motor direction. It also powers the main board.
- **Motor** - The smartPOND valve's motor operates on 12-volts and has two wires connecting to the motor controller board. It is mounted on a bracket and connects to the directly to the valve with a driveshaft.
- **Battery** - The smartPOND valve is powered by a 12-volt, 30 amp/hour gel battery. Two terminals at the top connect the power wires to the motor controller board and the solar charge controller to the battery.
- **Solar Panel** - The solar panel of the smartPOND valve is 12-volts with 15 watt charging capability. It connects to a solar charge controller which regulates the voltage and current before connecting with two wires to the positive and negative battery terminals.
- **Sensors**
  - **Pressure Transducer** - The water level sensor is a pressure transducer sensor capable of staying submersed in water indefinitely. It mounts on the side of the smartPOND valve's center spool.
  - **Valve position sensor** - A proximity sensor senses the position of the valve's drive shaft in order to control and determine the position of the valve.
- **(Optional)**
  - **Cell data modem** - A cellular data modem will be required for real time control and alert options as well as predevelopment hydrograph functions.
  - **Hydrocarbon Sensor** - This optional sensor may be fitted to the smartPOND valve to perform specific functions based on the presence of hydrocarbon contamination.

### 4. Real Time Monitoring Interface (optional)

If the real time monitoring option is selected, the smartPOND valve may be monitored in real time through the Autoflow app. Live and historical data from each unit may be viewed in the app, as well as alerts (detailed in section 5).

#### 4.1 Accessing unit data

To access live and historical data in the Autoflow app, select the unit of interest on the home page by clicking on the unit's name. From there, select the "Data" button, and the data page for that unit will be displayed.

#### 4.2 Sending a command

To send a remote-control command to the SmartPOND valve, click the "Send New Command" button on the unit's home page. The unit's current position will be displayed at the top. To change the unit's position, simply select "OPEN" or "CLOSE". Within 1-3 minutes, the unit will move to the new position and update its status in the app.

### 5. Alerts

The smartPOND valve will indicate the following alerts by illuminating an exteriorly visible red LED light

- Low battery
- Loss of function
- Valve malfunction
- Hydrocarbon contamination (optional)

If the telemetry option is selected, the unit will upload the above alerts to the Autoflow app and notify the operator via text or email.

### 6. In Case of Failure

To bypass the smartPOND valve's normal automated functions and control the valve position in case of failure:

#### 6.1 Removal of motor and manual direct control

In case of a total electronic or motor failure, the motor and motor bracket can be uninstalled together by removing the two bolts at the bottom of the motor bracket. With the motor and motor bracket removed, the output shaft on the butterfly valve can be manually controlled with a socket wrench, or any other tool that can grip the output shaft.

### 7. Additional Components List

#### 7.1 Perforated Riser

The smartPOND valve system includes a stackable perforated steel riser which installs on the inlet side of the outfall pipe within the impoundment area. The perforated riser features an 8-inch steel perforated square tube within a 24" round steel mesh tube. At the bottom of the 8-inch square tube, there is a female threaded fitting for a six inch PVC outfall pipe to connect. The steel tube is perforated with 1-inch holes every 4" on center to the height of the impoundment.

#### 7.2 Trash Cage

The trash cage attaches to the perforated riser with a coupling and calder pin. The trash cage will be comprised of steel banding and a 1.5" x 1.5" mesh to prevent floatable's and other contaminants from entering and clogging the perforated riser. The trash cage will sit 0.5" above the bottom of the impoundment to allow the last 0.5" out of the impoundment.

#### 7.3 Valve Stem Extension

The drive shaft/valve stem of the smartPOND system may be extended to any length necessary for instances where the valve will be in an underground vault or manhole. The valve stem will connect the valve to the above ground controls.

### 8. Maintenance

#### 8.1 Grease

The smartPOND valve includes a grease fitting on the valve itself which should be greased twice per year. It is also recommended that a thick, mildly heat-resistant grease be used to avoid grease melting out of the groove in warmer temperatures.

#### 8.2 Flange Bolts

There are 6 bolts connecting the smartPOND valve's flange to the outfall pipe or fixture. During routine maintenance intervals, these bolts should be checked for tightness. All bolts should be tightened evenly.

#### 8.3 Perforated Riser

Silt, sediment, and debris can build up around the perforated riser with time. An annual inspection of the unit is necessary to ensure that excess debris or sediment has not limited the drainage capacity of the perforated riser. To access the perforated riser for maintenance, lift the trash cage off of the riser, dig out any accumulated sediment, and clear all perforations.

#### 8.4 Trash Cage

As a part of routine maintenance, it is advisable to remove trash and debris that has accumulated on the trash cage and properly dispose.

#### 8.5 Solar Panel

On all inspection visits, it is necessary to confirm that the solar panel is facing south and is well secured. The solar panel is commonly utilized by birds and insects. It is important to keep the surface clean of bird litter, insect nests and debris in order to maintain optimal performance.

#### 8.6 Battery

Over time, battery terminals may corrode. Check annually for corrosion and clean as needed. The battery should be replaced every 4 to 6 years.

#### 8.7 Storage

The smartPOND valve is shipped in a near-fully assembled configuration and should be stored likewise. The systems are transported and stored on pallets and must remain secured via straps or steel bands to said pallet at all times. The solar panel is not installed at times of transport or storage and should not be installed until the unit is ready to begin operation. The battery may be stored inside the electronics box and if removed, should never be stored on a concrete surface.

### 9. Installation

The smartPOND valve can be installed in a near-completely assembled configuration. Only the solar panel should be removed during the installation process. There are several ways to install the smartPOND valve with the key being structured support.

#### 9.1 Structural Support

If the smartPOND valve is mounted to a steel pipe in an above ground/fully assembled configuration, the weight of the unit may be supported by the steel pipe. For plastic or concrete pipes, it is recommended that the weight of the unit be supported by either a concrete pad or steel frame. For below ground installations, the upper unit (electronics and actuator) should be fastened to the surface of the concrete vault. For vault installations, see design details for standard vault design.

### 10. Important Safety Information and Warnings:

- Always keep hands clear of the valve and motor when unit is in operation.
- Turn the power switch off when doing any electrical work.
- Do not enter the water when the device is actively draining water
- Always use proper PPE and confined space protocol when servicing a valve beneath ground.

### 11. PRODUCTS

Manufacturer/Supplier/Reseller shall be an established stormwater company that has at least 5 installations of automated stormwater management devices that have been in use and functional for the past 3 or more years.

#### A. Acceptable smartPOND Valve

"smartBATCH" Automated Batch Detention System  
"smartPOND" Automated Detention System

#### B. Acceptable System Supplier

Convergent Water Technologies, Inc.  
(800)711-5428  
www.convergentwater.com


#### C. Authorized Value Added Reseller

Construction EcoServices  
(800)456-1000  
www.ecosvs.com

### 12. Quality Assurance and Performance Specifications

The quality of all system components and all other appurtenances and their assembly process shall be subject to inspection upon delivery of the system to the work site. Installation is to be performed only by skilled work people with satisfactory record of performance on earthworks, pipe, welding, chamber, or pond/landfill construction projects of comparable size and quality.

**smartPOND**  
Automated Stormwater Control.



FOR ADDITIONAL INFORMATION PLEASE CONTACT:  
CONVERGENT WATER  
TECHNOLOGIES  
1-800-711-5428  
www.convergentwater.com



**smartPOND Valve**

**Specifications**

REVISION NO.

0

DATE

3/11/2022

SHEET NO.

**Westwood**

Phone (512) 485-0831 8701 N. Mopac Expy, Suite 320  
Toll Free (888) 937-5150 Austin, TX 78759

Westwood Professional Services, Inc.  
westwoodps.com

TPS FIRM REGISTRATION NO. F-11756  
TBLPS FIRM REGISTRATION NO. LS-10074301

REVISIONS

DESCRIPTION

NO.


DATE

MARLA BELLE OFFICE BUILDING

1901 RIVERY BLVD.

GEORGETOWN, WILLIAMSON COUNTY, TX

BATCH POND DETAILS SHEET 2 OF 2



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN

ETS

DRAWN

AMM

DATE

MAR 2023


SHEET NO.




20

2024-XX-SDP

20 OF 16


NOTE: ENGINEER OF RECORD TO REVIEW, APPROVE AND ENDORSE FINAL SITE SPECIFIC DESIGN.





MARLA BELLE OFFICE BUILDING  
1901 RIVERY BLVD.  
GEORGETOWN, WILLIAMSON COUNTY, TX

UTILITY PROFILES



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024

SHEET NO.  
**22**

2024-XX-SDP

**Westwood**


Phone (512) 485-0831 8701 N. Mopac Expy, Suite 320  
Toll Free (888) 937-5150 Austin, TX 78759  
westwoodpa.com

Westwood Professional Services, Inc.  
TBPES FIRM REGISTRATION NO. F-14756  
TBPES FIRM REGISTRATION NO. LS-10074301

REVISIONS		BY
NO.	DATE	DESCRIPTION




5/30/2024 9:27 AM  
N:\0051114.00\06 CAD\DWG\SITE DESIGN\320\0051114\_UTIL.DWG



- NOTES:
- SUCCESSIVE TAPS INTO THE WATER MAIN SHALL BE SPACED A MINIMUM OF 18" OFFSET AND AT THE CENTERLINE AS SHOWN ON DETAIL "A".
  - WHERE NO SIDEWALK EXISTS, METER BOXES SHALL BE SET TO CONFORM TO FINISHED GRADE.
  - AUTHORIZED SERVICE LINE MATERIAL: POLYETHYLENE TUBING SHALL BE SDR-9, CLASS 200, SDR TUBING SHALL HAVE STAINLESS STEEL STIFFENERS.
  - ROTATE THE CORPORATION STOP SO THAT THE OPERATING NUT IS ACTUATED FROM THE VERTICAL POSITION RATHER THAN THE HORIZONTAL. SEE STD. RISER FOR CORP. STOP DETAIL (DWG # W03).
  - SERVICE LINES SHALL BE CONTINUOUS FROM CORPORATION STOP TO CORPORATION STOP WITH NO FITTINGS IN BETWEEN.
  - SERVICE CASING SHALL NOT BE INSTALLED BY WATER JETTING UNDER ROADWAY.
  - CASING REQUIRED FOR ALL PAVEMENT CROSSINGS. 4" SDR-26 REQUIRED FOR OPEN-CUT. STEEL CASING PIPE REQUIRED FOR JACK AND BORE. LIMITS OF CASING SHOULD EXTEND SIX FEET BEYOND THE EDGE OF PAVEMENT OR BACK-OF-CURB.
  - BEADING MATERIAL AS PER CITY OF GEORGETOWN CONSTRUCTION SPECIFICATIONS.
  - ANY VARIATIONS ON FITTINGS MUST BE APPROVED BY THE CITY ENGINEER.
  - METER BOX TO BE CAPABLE OF HOUSING IRON AUTOMATIC METER READING DEVICE. USE TFW-PLASTICS, INC. PART NO. 1200-SBAMR OR APPROVED EQUIV.
  - ALL SERVICE LINES SHALL BE PLACED 90° PERPENDICULAR TO THE ROADWAY. SEE DETAIL W23.
  - CASING SHALL EXTEND OUT TO WITHIN 4' INSIDE OF THE R.O.W. LINE, ON BOTH SIDES.

The Architect/Engineer assumes responsibility for appropriate use of this standard.


CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS TYPICAL WATER SERVICE-ELEVATION	ADOPTED 01/23/2013 W03
---	---------------------------



- NOTES:
- FIRE HYDRANT SHALL BE INSTALLED ON SAME SIDE OF ROAD AS WATER MAIN.
  - FIRE HYDRANT SHALL BE INSTALLED FLANG AND TRIM.
  - ALL FIRE HYDRANT EXTERIORS SHALL BE FACTORY PRIME AND PAINTED SILVER USING A HIGH GLOSS GANGL.
  - HEEL AND THRUST BLOCKS TO REST IN UNDISTURBED SOIL.
  - THE ONLY FIRE HYDRANTS ACCEPTABLE ARE:  
A. KENNEDY - 881  
B. AMERICAN DARING - 8848  
C. CLOW MEDALLION
  - DOUBLE BLUE RETROFLECTOR "HYE-LITES" BRAND, MANUFACTURED BY PRUDENT MARKERS INC. TO BE INSTALLED AT CENTRAL LINE OF STREET PERPENDICULAR TO HYDRANT.
  - ALL METALLIC PIPES AND FITTINGS SHALL BE WRAPPED WITH 8 MIL. POLYETHYLENE FILM.


The Architect/Engineer assumes responsibility for appropriate use of this standard.

CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS TYPICAL FIRE HYDRANT INSTALLATION	ADOPTED 6/21/2006 W10
---	--------------------------



The Architect/Engineer assumes responsibility for appropriate use of this standard.


CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS CONCRETE ENCASMENT DETAIL	ADOPTED 6/21/2006 W16
---	--------------------------



- NOTES:
- AUTHORIZED SERVICE LINE MATERIAL: POLYETHYLENE TUBING SHALL BE SDR-9, CLASS 200, SDR TUBING SHALL HAVE STAINLESS STEEL STIFFENERS.
  - ANGLE STOP SHALL BE 1" MINIMUM.
  - 1" ANGLE STOPS WITH 3/4" VALVES SHALL NOT BE PERMITTED.
  - MULTIPLE SERVICE/METER INSTALLATIONS OF MORE THAN 4 METERS PER SERVICE AND SERVICE LINES LARGER THAN 2" IN DIAMETER SHALL BE HANDLED ON AN INDIVIDUAL BASIS.
  - ANGLE STOPS 1 1/2" AND 2" IN SIZE SHALL BE PROVIDED WITH BOTH A LOCKING CAP AND METER FLANGE.
  - ANGLE STOPS SHALL BE INSTALLED 8" BELOW FINISHED GRADE AND MARKED WITH A 2" X 2" X 48" TREATED WOOD STAKE PAINTED BLUE.
  - BEADING MATERIAL AS PER CITY OF GEORGETOWN CONSTRUCTION SPECIFICATIONS.
  - CASING REQUIREMENTS FOR SERVICE LINES CROSSING ROADWAYS SEE DETAIL W-03 NOTE #7.
  - ANY VARIATIONS ON FITTINGS MUST BE APPROVED BY THE CITY ENGINEER.
  - ALL SERVICE LINES SHALL BE PLACED 90° PERPENDICULAR TO THE ROADWAY.

The Architect/Engineer assumes responsibility for appropriate use of this standard.


CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS SINGLE WATER SERVICE PLAN	ADOPTED 01/23/2013 W04
---	---------------------------



- NOTES:
- PIPE AREA REQUIRED
  - PIPE SIZE
  - THRUST BLOCK AREA REQUIRED
  - REMARKS


The Architect/Engineer assumes responsibility for appropriate use of this standard.

CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS TYPICAL THRUST BLOCKS FOR WATER AND FORCE MAIN	ADOPTED 6/21/2006 W11
--	--------------------------



The Architect/Engineer assumes responsibility for appropriate use of this standard.


CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS THRUST BLOCK INSTALLATION AND TEST STATION LOCATION	ADOPTED 6/21/2006 W18
---	--------------------------



- NOTES:
- VALVE BOX SHALL BE 5 1/4" CAST IRON ADJUSTABLE HAVING AN ADJUSTABLE RANGE OF + OR - 6 INCHES FROM INSTALLED FINISH GRADE.
  - ACCEPTABLE GATE VALVES ARE:  
A. AMERICAN FLOW CONTROL - SERIES 2500  
B. MUELLER - 2360 SERIES  
C. CLOW

The Architect/Engineer assumes responsibility for appropriate use of this standard.


CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS TYPICAL VALVE SETTING	ADOPTED 6/21/2006 W07
---	--------------------------



- NOTES:
- PIPE AREA REQUIRED
  - PIPE SIZE
  - THRUST BLOCK AREA REQUIRED
  - REMARKS


The Architect/Engineer assumes responsibility for appropriate use of this standard.

CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS STANDARD AIR RELEASE VALVE FOR WATER MAIN	ADOPTED 6/21/2006 W12
---	--------------------------



The Architect/Engineer assumes responsibility for appropriate use of this standard.


CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS FIRE HYDRANT SAMPLING POINT	ADOPTED 6/21/2006 W19
---	--------------------------



- NOTES:
- SEE VALVE SETTING DETAIL, DWG. #W-07.
  - ACCEPTABLE GATE VALVES ARE:  
A. MUELLER - 2360 SERIES  
B. CLOW

The Architect/Engineer assumes responsibility for appropriate use of this standard.


CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS STANDARD RISER BOX FOR CORPORATION STOP	ADOPTED 6/21/2006 W08
---	--------------------------



- NOTES:
- SEE VALVE SETTING DETAIL, DWG. #W-07.
  - ACCEPTABLE GATE VALVES ARE:  
A. MUELLER - 2360 SERIES  
B. CLOW


The Architect/Engineer assumes responsibility for appropriate use of this standard.

CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS STANDARD AIR RELEASE VALVE FOR WATER MAIN	ADOPTED 6/21/2006 W13
---	--------------------------



The Architect/Engineer assumes responsibility for appropriate use of this standard.


CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS INLINE VALVE INSTALLATION	ADOPTED 6/21/2006 W21
---	--------------------------



- NOTES:
- ATTACH FIRE HYDRANT CONNECTION AT THE END OF THE BLOW OFF VALVE.

The Architect/Engineer assumes responsibility for appropriate use of this standard.


CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS STANDARD BLOW-OFF	ADOPTED 6/21/2006 W09
---	--------------------------



- NOTES:
- ENCASEMENT TO BE CONSTRUCTED WHERE SEWER LINES PASS OVER OR UNDER A WATER MAIN WITH LESS THAN TWELVE INCHES (12") CLEAR DISTANCE.
  - AT CROSSINGS, ENCASEMENT SHALL EXTEND TEN FEET (10'-0") ON EITHER SIDE OF CROSSING.
  - BEADING AND DOWNS OF ENCASEMENTS SHALL NOT BE MORE THAN SIX INCHES (6") FROM A PIPE JOINT.
  - WHERE WATER AND SEWER LINES PARALLEL WITH LESS THAN TEN FEET (10'-0") HORIZONTAL CLEAR DETAIL, NO ENCASEMENT IS REQUIRED.
  - RAW WATER MAINS SHALL BE 150 PSI PRESSURE RATED WHEN PARALLELING POTABLE WATER MAINS WITH LESS THAN NINE FEET (9'-0") HORIZONTAL CLEARANCE.
  - WHERE MINIMUM COVER, THIRTY SIX INCHES (36") IS NOT AVAILABLE, ENCASEMENT WILL BE REQUIRED.
  - ALL CONCRETE ENCASEMENTS MUST BE FORMED AND INSPECTED BY THE CITY OF GEORGETOWN INSPECTOR PRIOR TO PLACING CONCRETE AND BACKFILL.
  - CONTRACTOR OR ENGINEER MAY USE FLOWABLE BACKFILL AS AN ALTERNATE BACKFILL MATERIAL (SEE C9 FLOWABLE BACKFILL FOR THE SPECIFICATION).

The Architect/Engineer assumes responsibility for appropriate use of this standard.

CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS CONCRETE ENCASMENT DETAIL	ADOPTED 6/21/2006 W15
---	--------------------------



The Architect/Engineer assumes responsibility for appropriate use of this standard.

CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS TRENCH AND ENCASMENT DETAIL UNDER PROPOSED ROADWAY	ADOPTED 6/21/2006 W22
--	--------------------------

**Westwood**  
Phone (512) 485-0831 8701 N. Mopac Expwy. Suite 320 Austin, TX 78759  
Toll Free (888) 937-5150  
Westwood Professional Services, Inc.  
TBPB FIRM REGISTRATION NO. F-11746  
TBPB FIRM REGISTRATION NO. LS-10074301

REVISIONS	DESCRIPTION	DATE	NO.

**MARLA BELLE OFFICE BUILDING**  
**1901 RIVERS BLVD.**  
**GEORGETOWN, WILLIAMSON COUNTY, TX**  
**UTILITY DETAILS SHEET 2 OF 3**

THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HULLS ANN SCHEFFLER, P.E. 136049 ON 05/05/2024. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024

SHEET NO. **24**

ETSTACK  
5/30/2024 9:27 AM  
N:\0051114.00\06 CAD\DWG\SITE DESIGN C30\0051114\_UTIL.DWG

## ZURN Model 375DA Reduced Pressure Detector Assembly

**Application**  
Designed for installation on water lines in fire protection systems to protect against both backsiphonage and back-pressure of contaminated water into the potable water supply. The Model 375DA shall provide protection where a potential health hazard exists. Incorporates metered by-pass to detect leaks and unauthorized water use.

**Standards Compliance**  
(Unless otherwise noted, applies to sizes 2 1/2" thru 10")  
• ASSE® Listed 1047  
• UL® Classified  
• AWWA Compliant C550  
• CSA® Certified B64.4 (4" & 6")  
• C-UL® Classified  
• FM® Approved  
• NYC MEA 218-01-M VOL 3  
• Approved by the Foundation for Cross Connection Control and Hydraulic Research at the University of Southern California  
• Meets the requirements of NSF/ANSI 61\*  
\*(0.25% MAX. WEIGHTED AVERAGE LEAD CONTENT)

By-Pass Backflow Assembly 3/4" Model 975XLD

**Materials**  
Main valve body Ductile iron ASTM A 536  
Access covers Ductile iron ASTM A 536  
Coatings NSF Approved fusion epoxy finish  
Internals Stainless steel, 300 Series  
Fasteners Stainless Steel, 300 Series  
Elastomers EPDM (FDA approved)  
Polymers BUNA NITRILE (FDA approved)  
NORYL™  
Springs Stainless steel, 300 series  
Sensing line Stainless steel, braided hose

**Features**  
Sizes: 2 1/2", 3", 4", 6", 8", 10"  
Maximum working water pressure 175 PSI  
Maximum working water temperature 140°F  
Hydrostatic test pressure 350 PSI  
End connections (Grooved for steel pipe) ASME B16.42 Class 150  
(Flanged bolt pattern)




- Options**  
(Suffixes can be combined)
- ☐ L - with OS & Y gate valves (standard)
  - ☐ LM - less shut-off valves (flanged body connections)
  - ☐ - less water meter
  - ☐ - with gpm meter (standard)
  - ☐ CFM - with cu ft/min meter
  - ☐ G - with groove end gate valves
  - ☐ FG - with flanged inlet gate connection and grooved outlet gate connection
  - ☐ PI - with Post Indicator Gate Valve
  - ☐ GF - with flanged inlet connection and grooved outlet connection
  - ☐ BG - with grooved end butterfly valves with integral monitor switches (2 1/2" - 10")

- Accessories**
- ☐ Air gap (Model AG)
  - ☐ Repair kit (rubber only)
  - ☐ Thermal expansion tank (Model XT)
  - ☐ OS & Y Gate valve tamper switch (OSY-40)
  - ☐ QT-SET Quick Test Fitting Set

Attention:  
Model 375DA (flange body) and Model 375ADA (grooved body) have different lay lengths.

Relief Valve discharge port:  
2 1/2" - 6" - 2.75 sq. in.  
6" - 10" - 3.69 sq. in.

Model 375DAG SHOWN BELOW



### Dimensions & Weights (do not include pkg.)

MODEL 375DA SIZE	DIMENSION (approximate)														WEIGHT			
	A		B		C	D		E		F		G	H		I	J		
	in.	mm.	in.	mm.		in.	mm.	in.	mm.	in.	mm.		in.	mm.			in.	mm.
2 1/2	65	1651	31	787	287	28	711	111	2800	10.7	271	400	7.1	180	9	229	17.3	451
3	81	2057	36	914	313	33	838	127	3226	12.0	305	450	7.1	180	9	250	20.1	514
4	101	2565	37.5	952	350	35	889	152	3865	12.5	315	500	7.1	180	10	277	22.8	572
6	150	3810	44.5	1129	513	57	1448	218	5530	15.0	368	650	10	254	10	354	28.3	684
8	200	5080	60.75	1543	650	77	1955	290	7365	17.5	444	850	11	279	11	440	36.3	880
10	250	6375	63.75	1614	725	77	1955	340	8650	17.5	444	1000	11	279	11	510	41.3	1020



Zurn Industries, LLC | Wilkins  
1747 Commerce Way, Paso Robles, CA U.S.A. 93446 Ph: 855-663-9876, Fax 805-238-5766  
In Canada | Zurn Industries Limited  
7900 Goreway Drive, Unit 10, Brampton, Ontario L6T 5W6, 877-892-5216  
[www.zurn.com](http://www.zurn.com)

Rev. N  
Date: 3/20  
Document No. BF-375DA  
Patent No. 5,913,331  
Product No. Model 375DA

Page 1 of 2

### Flow Characteristics


©Retail Flow (established by approval agencies)




### Typical Installation

Local codes shall govern installation requirements. To be installed in accordance with the manufacturer's instructions and the latest edition of the Uniform Plumbing Code. Unless otherwise specified, the assembly shall be mounted at a minimum of 12" (305mm) and a maximum of 30" (762mm) above adequate drains with sufficient side clearance for testing and maintenance. The installation shall be made so that no part of the unit can be submerged.

Pipe size	5 ft/sec	7.5 ft/sec	10 ft/sec	15 ft/sec
2 1/2"	75	112	149	224
3"	115	173	230	346
4"	198	298	397	595
6"	450	675	900	1351
8"	780	1169	1559	2339
10"	1228	1843	2458	3687
12"	1763	2644	3525	5288



OUTDOOR INSTALLATION



INDOOR INSTALLATION

### Specifications

The Reduced Pressure Detector Backflow Prevention Assembly shall be certified to NSF/ANSI 61, ASSE® Listed 1047, and supplied with full port OS & Y gate valves. The main body and access cover shall be epoxy coated ductile iron (ASTM A 536), the seat ring and check valve shall be NORYL™, the stem shall be stainless steel (ASTM A 276) and the seat disc elastomers shall be EPDM. The checks and the relief valve shall be accessible for maintenance without removing the device from the line. The Reduced Pressure Detector Backflow Prevention Assembly shall be a ZURN WILKINS Model 375DA.

Zurn Industries, LLC | Wilkins  
1747 Commerce Way, Paso Robles, CA U.S.A. 93446 Ph: 855-663-9876, Fax 805-238-5766  
In Canada | Zurn Industries Limited  
7900 Goreway Drive, Unit 10, Brampton, Ontario L6T 5W6, 877-892-5216  
[www.zurn.com](http://www.zurn.com)

Page 2 of 2



### Specifications

- Roof, walls, drain flap – 5052-H32 marine grade aluminum (.050/18 gauge), mill finish, ASTM B209 outside
- Drain flap hinge and spring – stainless steel
- Insulation 1 1/2" (9 "R" value) minimum thickness polyisocyanurate foam laminated to a glass fiber reinforced facer (each side).
- Mounting hardware – 5052-H32 marine grade aluminum
- Masonry fasteners – metal hit anchors

### Standards

- ASSE 1060
- ASTM B209

### Advantages

- Fast and simple installation, no special tools required
- Durable
- Lockable

### Dimensions


Model	Inside Diameter			Concrete Pad			Weight	Drain Opening	
	W	L	H	W	L	H		W	H
100S-AL	7	32	22	14	39	4	26	7	5 1/4
200S-AL	14	43	29	21	50	4	44	14	5 1/4

All dimensions in inches.

### Specifications

A freeze and vandal protection enclosure shall be installed with above ground backflow prevention assemblies. The enclosure shall be mounted securely to a concrete pad and completely removable by way of a lockable stainless steel rod only. All mounting brackets shall be on the inside of the enclosure. The enclosure shall be constructed of 5052-H32 marine grade aluminum with a minimum R-value of 9 in the walls and roof. Drain panel shall be fully insulated and designed to remain closed except when backflow prevention device is discharging water. Drain panel shall be sized to accommodate the maximum discharge of a 1" device (Series 100) or 2" device (Series 200). All mounting hardware shall be furnished. The enclosure shall be certified to ASSE Standard 1060 (Class I, Class II and Class III). The insulated lift-off enclosure shall be a Safe-T-Cover Series 100/200.

## Specification Submittal Sheet Series 100/200 – Lift-off Design Insulated Enclosure for Backflow Prevention Assemblies



### Description

The enclosure is designed to provide freeze and vandal protection of above ground backflow prevention assemblies. The enclosure provides for safe and easy testing and maintenance or replacement of the backflow prevention assembly.

### Heating Required


- ☐ Yes – see separate specification submittal sheet
- ☐ No

MARLA BELLE OFFICE BUILDING

1901 RIVERY BLVD.

GEORGETOWN, WILLIAMSON COUNTY, TX

UTILITY DETAILS SHEET 3 OF 3



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON xx/xx/xxxx. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024

SHEET NO.



25

2024-XX-SDP

25 OF 27

PK--0051114\_UTIL.DWG

5/30/2024 9:27 AM  
N:\0051114\00\06 CAD\DWG\SITE DESIGN L30\0051114\_PVMT.DWG



LEGEND	
B <sub>1</sub>	BOLLARD
EM <sub>⊙</sub>	ELECTRIC METER
PP <sub>•</sub>	POWER POLE
L3 <sub>XX</sub>	LIGHT STANDARD
WM <sub>⊙</sub>	WATER METER
WV <sub>⊙</sub>	WATER VALVE
ICV <sub>⊙</sub>	IRRIGATION CONTROL VALVE
PH <sub>⊙</sub>	FIRE HYDRANT
CL <sub>—</sub>	CLEANOUT
MH <sub>⊙</sub>	MANHOLE
TSC <sub>□</sub>	TRAFFIC SIGNAL CONTROL
TSP <sub>•</sub>	TRAFFIC SIGNAL POLE
TELE <sub>□</sub>	TELEPHONE BOX
FL <sub>—</sub>	FLOOD LIGHT
FP <sub>•</sub>	FLAG POLE
SIGN <sub>—</sub>	TRAFFIC SIGN
IRS	1/2-INCH IRON ROD
(C.M.)	W/"PACHECO KOCH" CAP SET
—	CONTROLLING MONUMENT
—	PROPERTY LINE
—	FENCE
—	FIRE LANE
[Pattern]	4" REINFORCED CONCRETE (CLASS "A", 3000 PSI)
[Pattern]	PARKING AND DRIVE AREAS, 5" REINFORCED CONCRETE PVMT (CLASS "C", 3600 PSI)
[Pattern]	FIRE LANE, 6" REINFORCED CONCRETE PVMT (CLASS "C", 3600 PSI)

PAVING GENERAL NOTES

- ALL DIMENSIONS ARE FROM BACK OF CURB UNLESS OTHERWISE NOTED.
- ALL CONCRETE SHALL CONFORM TO NCTCOG ITEM 303.3.4, CLASS "A" (3000 PSI) UNLESS OTHERWISE SHOWN ON THESE PLANS, STATED IN STANDARD CITY SPECIFICATIONS OR STATED IN TXDOT STANDARD SPECIFICATIONS. SUBGRADE PREPARATION IN RIGHT OF WAY SHALL CONFORM TO STANDARD CITY SPECIFICATIONS OR TXDOT STANDARD SPECIFICATIONS.
- ALL FILL PLACED UNDER PAVING SHALL BE COMPACTED TO 95% STANDARD PROCTOR DENSITY IN 6 INCH LIFTS, UNLESS OTHERWISE NOTED, OR STATED IN GEOTECH REPORT. REFER TO STRUCTURAL SPECIFICATIONS FOR FILL PLACED BENEATH BUILDING AREAS. ALL OTHER FILL AREAS TO BE COMPACTED TO 90% STANDARD PROCTOR.
- THE CONTRACTOR SHALL SUBMIT A JOINT SPACING PLAN TO THE ENGINEER FOR APPROVAL. EXPANSION JOINT SPACING SHALL BE 90' MAXIMUM EACH WAY WITH NO KEYWAYS AND SAWED DUMMY JOINTS SHALL BE 15' EACH WAY, UNLESS OTHERWISE NOTED.
- TRANSVERSE CONSTRUCTION JOINTS SHALL BE USED AT THE END OF EACH DAYS PAVING AND WHERE INTERRUPTIONS SUSPEND OPERATIONS FOR 30 MINUTES OR MORE.
- ALL PAVING TO BE REMOVED SHALL BE SAWCUT TO A NEAT LINE, MINIMUM 1-1/2" DEEP, AND THE PAVEMENT REMOVED IN SUCH A MANNER AS TO PRESERVE THE EXISTING TRANSVERSE REINFORCING STEEL TO THE MAXIMUM EXTENT POSSIBLE.
- ALL CURB AND GUTTER SHALL BE INTEGRAL WITH THE PAVEMENT AND HAVE THE SAME COMPRESSIVE STRENGTH.
- PAVEMENT REINFORCEMENT SHALL BE #3 BARS, SPACED AT 18 INCHES CENTER TO CENTER EACH WAY EXCEPT WHERE OTHERWISE NOTED IN THE PLANS OR GEOTECH REPORT.
- BAR LAPS SHALL BE 30 DIAMETERS IN LENGTH.
- ALL STRIPES SHALL BE 4 INCHES WIDE, UNLESS OTHERWISE NOTED.
- INSTALLATION AND PLACEMENT OF IRRIGATION SLEEVES AND UTILITY CONDUITS SHALL BE IN ACCORDANCE WITH LANDSCAPE ARCHITECT AND MEP PLANS. CONTRACTOR TO VERIFY ALL SLEEVES HAVE BEEN PLACED PRIOR TO PAVING BEING PLACED.
- SIDEWALKS AND ACCESSIBLE ROUTES SHALL HAVE A RUNNING SLOPE NO GREATER THAN 5% (UNLESS OTHERWISE NOTED) AND A CROSS SLOPE NO GREATER THAN 2%.

**Westwood**

8701 N. Mopac Expy, Suite 320  
Austin, TX 78759  
Phone (512) 485-0831  
Toll Free (888) 937-5150  
westwoodpa.com  
Westwood Professional Services, Inc.  
TBPES FIRM REGISTRATION NO. F-11756  
TBPES FIRM REGISTRATION NO. LS-10074301

REVISIONS

BY

DESCRIPTION

NO.


DATE

MARLA BELLE OFFICE BUILDING

1901 RIVERY BLVD.

GEORGETOWN, WILLIAMSON COUNTY, TX

PAVING PLAN



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HLLS SUPERVISOR, P.E. 136049 ON 05/05/2024. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.









DESIGN	DRAWN	DATE
ETS	AMM	MAY 2024

SHEET NO.


26

2024-XX-SDP

26 OF 27



MARLA BELLE OFFICE BUILDING  
1901 RIVERY BLVD.  
GEORGETOWN, WILLIAMSON COUNTY, TX  
PAVING DETAILS



THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY SUPERVISOR OF HOLLIS ANN SCHEFFLER, P.E. 136049 ON 04/25/2024. ALTERATION OF A SEALED DOCUMENT WITHOUT PROPER NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

DESIGN  
ETS

DRAWN  
AMM

DATE  
MAY 2024

SHEET NO.

27

2024-XX-SDP

27 OF 27

PK-0051114\_PVMT.DWG

5/30/2024 9:27 AM  
N:\0051114\00\06 CAD\DWG\SITE DESIGN C30\0051114\_PVMT.DWG

## Attachment G – Inspection, Maintenance, Repair and Retrofit Plan

### Batch Detention

- *Batch detention.* Basins may have somewhat higher maintenance requirements than an extended detention basin since they are active stormwater controls. The maintenance activities are identical to those of extended detention basins with the addition of maintenance and inspections of the automatic controller and the valve at the outlet.
- *Inspections.* Inspections should take place a minimum of twice a year. One inspection should take place during wet weather to determine if the basin is meeting the target detention time of 12 hours and a drawdown time of no more than 48 hours. The remaining inspections should occur between storm events so that manual operation of the valve and controller can be verified. The level sensor in the basin should be inspected and any debris or sediment in the area should be removed. The outlet structure and the trash screen should be inspected for signs of clogging. Debris and sediment should be removed from the orifice and outlet(s) as described in previous sections. Debris obstructing the valve should be removed. During each inspection, erosion areas inside and downstream of this BMP should be identified and repaired/revegetated immediately.
- *Mowing.* The basin, basin side-slopes, and embankment of the basin must be mowed to prevent woody growth and control weeds. A mulching mower should be used, or the grass clippings should be caught and removed. Mowing should take place at least twice a year, or more frequently if vegetation exceeds 18 inches in height. More frequent mowing to maintain aesthetic appeal may be necessary in landscaped areas.
- *Litter and Debris Removal.* Litter and debris removal should take place at least twice a year, as part of the periodic mowing operations and inspections. Debris and litter should be removed from the surface of the basin. Particular attention should be paid to floatable debris around the outlet structure. The outlet should be checked for possible Clogging or obstructions and any debris removed.
- *Erosion control.* The basin side slopes and embankment all may periodically suffer from slumping and erosion. To correct these problems, corrective action, such as regrading and revegetation, may be necessary. Correction of erosion control should take place whenever required based on the periodic inspections.
- *Nuisance Control.* Standing water or soggy conditions may occur in the basin. Some standing water may occur after a storm event since the valve may close with 2 to 3 inches of water in the basin. Some flow into the basin may also occur between storms due to spring flow and residential water use that enters the storm sewer system. Twice a year, the facility should be evaluated in terms of nuisance control (insects, weeds, odors, algae, etc.).
- *Structural Repairs and Replacement.* With each inspection, any damage to structural elements of the basin (pipes, concrete drainage structures, retaining walls, etc.) should be identified and repaired immediately. An example of this type of repair can include patching of cracked concrete, sealing of voids, removal of vegetation from cracks and joints. The various inlet/outlet structures in a basin will eventually deteriorate and must be replaced.
- *Sediment Removal.* A properly designed batch detention basin will accumulate quantities of sediment over time. The accumulated sediment can detract from the appearance of the facility and reduce the pollutant removal performance of the facility. The sediment also tends to accumulate near the outlet structure and can interfere with

the level sensor operation. Sediment shall be removed from the basin at least every 5 years, when sediment depth exceeds 6 inches, when the sediment interferes with the level sensor or when the basin does not drain within 48 hours. Care should be taken not to compromise the basin lining during maintenance.

- **Logic Controller.** The Logic Controller should be inspected as part of the twice yearly investigations. Verify that the external indicators (active, cycle in progress) are operating properly by turning the controller off and on, and by initiating a cycle by triggering the level sensor in the basin. The valve should be manually opened and closed using the open/close switch to verify valve operation and to assist in inspecting the valve for debris. The solar panel should be inspected and any dust or debris on the panel should be carefully removed. The controller and all other circuitry and wiring should be inspected for signs of corrosion, damage from insects, water leaks, or other damage. At the end of the inspection, the controller should be reset.

  
\_\_\_\_\_  
Engineer Signature

Hollis Scheffler, P.E.  
\_\_\_\_\_  
Printed Name

Project Manager  
\_\_\_\_\_  
Title

05/22/2024  
\_\_\_\_\_  
Date

  
\_\_\_\_\_  
Owner Signature

Bill Pennell  
\_\_\_\_\_  
Printed Name

MANAGING MEMBER  
\_\_\_\_\_  
Title

5/22/24  
\_\_\_\_\_  
Date

**Agent Authorization Form**  
For Required Signature  
Edwards Aquifer Protection Program  
Relating to 30 TAC Chapter 213  
Effective June 1, 1999

I \_\_\_\_\_ Bill Pennell \_\_\_\_\_  
Print Name

\_\_\_\_\_ Owner \_\_\_\_\_  
Title - Owner/President/Other

of \_\_\_\_\_ TRRP HOLDINGS LTD \_\_\_\_\_  
Corporation/Partnership/Entity Name

have authorized \_\_\_\_\_ Hollis Scheffler, P.E. \_\_\_\_\_  
Print Name of Agent/Engineer

of \_\_\_\_\_ Westwood Professional Services \_\_\_\_\_  
Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

Applicant's Signature


Bill Penwell  
5-22-24  
Date

THE STATE OF TEXAS §

County of WILLAMSON §

BEFORE ME, the undersigned authority, on this day personally appeared BILL PENWELL known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this \_\_\_\_\_ day of \_\_\_\_\_.



NOTARY PUBLIC

Taylor E. Vaquera

Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 2/9/2027

# Application Fee Form

## Texas Commission on Environmental Quality

Name of Proposed Regulated Entity: Marla Belle Office Building

Regulated Entity Location: Georgetown; Williamson County

Name of Customer: Bill Pennell

Contact Person: Hollis Scheffler, P.E.

Phone: 512-485-0831

Customer Reference Number (if issued): CN Not yet assigned

Regulated Entity Reference Number (if issued): RN Not yet assigned

### Austin Regional Office (3373)

☐ Hays

☐ Travis

☒ Williamson

### San Antonio Regional Office (3362)

☐ Bexar

☐ Medina

☐ Uvalde

☐ Comal

☐ Kinney

Application fees must be paid by check, certified check, or money order, payable to the **Texas Commission on Environmental Quality**. Your canceled check will serve as your receipt. **This form must be submitted with your fee payment.** This payment is being submitted to:

☒ Austin Regional Office

☐ San Antonio Regional Office

☐ Mailed to: TCEQ - Cashier

☐ Overnight Delivery to: TCEQ - Cashier

Revenues Section

Mail Code 214

P.O. Box 13088

Austin, TX 78711-3088

12100 Park 35 Circle

Building A, 3rd Floor

Austin, TX 78753

(512)239-0357

### Site Location (Check All That Apply):

☒ Recharge Zone

☐ Contributing Zone

☐ Transition Zone

<i>Type of Plan</i>	<i>Size</i>	<i>Fee Due</i>
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential	2.01 Acres	\$ 4,000
Sewage Collection System	L.F.	\$
Lift Stations without sewer lines	Acres	\$
Underground or Aboveground Storage Tank Facility	Tanks	\$
Piping System(s)(only)	Each	\$
Exception	Each	\$
Extension of Time	Each	\$

Signature: 

Date: 5/29/2024

# Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

## ***Water Pollution Abatement Plans and Modifications***

### ***Contributing Zone Plans and Modifications***

<b><i>Project</i></b>	<b><i>Project Area in Acres</i></b>	<b><i>Fee</i></b>
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur)	< 1	\$3,000
	1 < 5	\$4,000
	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

### ***Organized Sewage Collection Systems and Modifications***

<b><i>Project</i></b>	<b><i>Cost per Linear Foot</i></b>	<b><i>Minimum Fee- Maximum Fee</i></b>
Sewage Collection Systems	\$0.50	\$650 - \$6,500

### ***Underground and Aboveground Storage Tank System Facility Plans and Modifications***

<b><i>Project</i></b>	<b><i>Cost per Tank or Piping System</i></b>	<b><i>Minimum Fee- Maximum Fee</i></b>
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

### ***Exception Requests***

<b><i>Project</i></b>	<b><i>Fee</i></b>
Exception Request	\$500

### ***Extension of Time Requests***

<b><i>Project</i></b>	<b><i>Fee</i></b>
Extension of Time Request	\$150



TCEQ Use Only

# TCEQ Core Data Form

For detailed instructions regarding completion of this form, please read the Core Data Form Instructions or call 512-239-5175.

## SECTION I: General Information

<b>1. Reason for Submission</b> (If other is checked please describe in space provided.)		
<input checked="" type="checkbox"/> New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)		
<input type="checkbox"/> Renewal (Core Data Form should be submitted with the renewal form)	<input type="checkbox"/> Other	
<b>2. Customer Reference Number (if issued)</b>	<a href="#">Follow this link to search for CN or RN numbers in Central Registry**</a>	<b>3. Regulated Entity Reference Number (if issued)</b>
CN N/A		RN N/A

## SECTION II: Customer Information

<b>4. General Customer Information</b>		<b>5. Effective Date for Customer Information Updates</b> (mm/dd/yyyy)	
<input checked="" type="checkbox"/> New Customer		<input type="checkbox"/> Update to Customer Information	
<input type="checkbox"/> Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)		<input type="checkbox"/> Change in Regulated Entity Ownership	
<b>The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State (SOS) or Texas Comptroller of Public Accounts (CPA).</b>			
<b>6. Customer Legal Name</b> (If an individual, print last name first: eg: Doe, John)		If new Customer, enter previous Customer below:	
TRRP HOLDINGS LTD			
<b>7. TX SOS/CPA Filing Number</b>	<b>8. TX State Tax ID</b> (11 digits)	<b>9. Federal Tax ID</b> (9 digits)	<b>10. DUNS Number</b> (if applicable)
		27-4542320	
<b>11. Type of Customer:</b>	<input type="checkbox"/> Corporation	<input type="checkbox"/> Individual	Partnership: <input type="checkbox"/> General <input checked="" type="checkbox"/> Limited
Government: <input type="checkbox"/> City <input type="checkbox"/> County <input type="checkbox"/> Federal <input type="checkbox"/> State <input type="checkbox"/> Other	<input type="checkbox"/> Sole Proprietorship	<input type="checkbox"/> Other:	
<b>12. Number of Employees</b>		<b>13. Independently Owned and Operated?</b>	
<input checked="" type="checkbox"/> 0-20 <input type="checkbox"/> 21-100 <input type="checkbox"/> 101-250 <input type="checkbox"/> 251-500 <input type="checkbox"/> 501 and higher		<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
<b>14. Customer Role</b> (Proposed or Actual) – as it relates to the Regulated Entity listed on this form. Please check one of the following			
<input type="checkbox"/> Owner <input type="checkbox"/> Operator <input checked="" type="checkbox"/> Owner & Operator			
<input type="checkbox"/> Occupational Licensee <input type="checkbox"/> Responsible Party <input type="checkbox"/> Voluntary Cleanup Applicant <input type="checkbox"/> Other:			
<b>15. Mailing Address:</b>	375 Twin Springs Road		
	City	Georgetown	State TX ZIP 78633 ZIP + 4
<b>16. Country Mailing Information</b> (if outside USA)		<b>17. E-Mail Address</b> (if applicable)	
		billpennell314@gmail.com	
<b>18. Telephone Number</b>	<b>19. Extension or Code</b>	<b>20. Fax Number</b> (if applicable)	
( 512 ) 426-2323		( ) -	

## SECTION III: Regulated Entity Information

<b>21. General Regulated Entity Information</b> (If 'New Regulated Entity' is selected below this form should be accompanied by a permit application)	
<input checked="" type="checkbox"/> New Regulated Entity <input type="checkbox"/> Update to Regulated Entity Name <input type="checkbox"/> Update to Regulated Entity Information	
<b>The Regulated Entity Name submitted may be updated in order to meet TCEQ Agency Data Standards (removal of organizational endings such as Inc, LP, or LLC).</b>	
<b>22. Regulated Entity Name</b> (Enter name of the site where the regulated action is taking place.)	
Marla Belle Office Building	

23. Street Address of the Regulated Entity: (No PO Boxes)	375 Twin Springs Road							
	City	Georgetown	State	TX	ZIP	78633	ZIP + 4	
24. County								

**Enter Physical Location Description if no street address is provided.**

25. Description to Physical Location:	The property is located right off the existing I-35 Service road and is on the northwest corner of Park Lane and Rivery Boulevard							
26. Nearest City				State		Nearest ZIP Code		
27. Latitude (N) In Decimal:		30.654717° N		28. Longitude (W) In Decimal:		-97.681395°W		
Degrees	Minutes	Seconds	Degrees	Minutes	Seconds			
30	39	17.0	97	40	53.0			
29. Primary SIC Code (4 digits)		30. Secondary SIC Code (4 digits)		31. Primary NAICS Code (5 or 6 digits)		32. Secondary NAICS Code (5 or 6 digits)		
8742				561110				
33. What is the Primary Business of this entity? (Do not repeat the SIC or NAICS description.)								
General Office								
34. Mailing Address:	375 Twin Springs Road							
	City	Georgetown	State	TX	ZIP	78633	ZIP + 4	
35. E-Mail Address:		billpennell314@gmail.com						
36. Telephone Number			37. Extension or Code			38. Fax Number (if applicable)		
( 512 ) 426-2323						( ) -		

**39. TCEQ Programs and ID Numbers** Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

<input type="checkbox"/> Dam Safety	<input type="checkbox"/> Districts	<input checked="" type="checkbox"/> Edwards Aquifer	<input type="checkbox"/> Emissions Inventory Air	<input type="checkbox"/> Industrial Hazardous Waste
		n/a		
<input type="checkbox"/> Municipal Solid Waste	<input type="checkbox"/> New Source Review Air	<input type="checkbox"/> OSSF	<input type="checkbox"/> Petroleum Storage Tank	<input type="checkbox"/> PWS
<input type="checkbox"/> Sludge	<input type="checkbox"/> Storm Water	<input type="checkbox"/> Title V Air	<input type="checkbox"/> Tires	<input type="checkbox"/> Used Oil
<input type="checkbox"/> Voluntary Cleanup	<input type="checkbox"/> Waste Water	<input type="checkbox"/> Wastewater Agriculture	<input type="checkbox"/> Water Rights	<input type="checkbox"/> Other:


#### **SECTION IV: Preparer Information**

40. Name:	Hollis Scheffler, P.E.		41. Title:	Senior Project Manager
42. Telephone Number	43. Ext./Code	44. Fax Number	45. E-Mail Address	
( 512 ) 485-0831		( ) -	hollis.scheffler@westwoodps.com	

#### **SECTION V: Authorized Signature**

**46.** By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	Westwood Professional Services	Job Title:	Senior Project Manager
Name (In Print):	Hollis Scheffler	Phone:	( 512 ) 485- 0831

Signature:		Date:	5/29/2024
------------	--	-------	-----------