WATER POLLUTION ABATEMENT PLAN

2525 CR 172 INDUSTRIAL 2525 CR 172, ROUND ROCK, TX 78681 ROUND ROCK, WILLIAMSON COUNTY, TEXAS

Prepared For:

AMAZON.COM SERVICES, LLC

Amazon Tower 1 101 Platform Way N Nashville, TN 37203 (901) 438-4156

Prepared By: KIMLEY-HORN AND ASSOCIATES, INC.

10814 Jollyville Road, Avallon IV, Suite 200 Austin, TX 78759 (512) 418-1771

Firm No. 928 KHA Project No. 069284918

July 2024

TABLE OF CONTENTS

Edwards Aquifer Application Cover Page	
Edwards Aquifer Application Cover Page	TCEQ-20705
GENERAL INFORMATION FORM	SECTION 2
General Information Form	TCEQ-0587
Road Map	
USGS / Edwards Recharge Zone Map	
Project Description	
GEOLOGICAL ASSESSMENT FORM	SECTION 3
GEOLOGICAL ASSESSMENT FORM	
Geological Assessment Table (TCEQ-585-Table)	
Stratigraphic Column	
Site Geology	
Site Geologic Map(s)	Attachment D
WATER POLLUTION ABATEMENT APPLICATION FORM	
WATER POLLUTION ABATEMENT APPLICATION FORM	
Factors Affecting Surface Water Quality	
Volume and Character of Stormwater	Attachment B
Suitability Letter from Authorized Agent	Attachment C
Exception to the Required Geologic Assessment	
TEMPORARY STORMWATER SECTION	SECTION 5
TEMPORARY STORMWATER SECTION	
Spill Response Actions	
Potential Sources of Contamination.	
Sequence of Major Activities	
Temporary Best Management Practices and Measures	Attachment D
Request to Temporarily Seal a Feature	
Structural Practices	
Drainage Area Map	
Temporary Sediment Pond(s) Plans and Calculations	
Inspection and Maintenance for BMPs	Attachment I
Schedule of Interim and Permanent Soil Stabilization Practices	Attachment J
PERMANENT STORMWATER SECTION	SECTION 6
Permanent Stormwater Section	TCEQ-0600
20% or Less Impervious Cover Waiver	
BMPs for Upgradient Stormwater	
BMPs for On-site Stormwater	
BMPs for Surface Streams	
Request to Seal Features	
Construction Plans	
Inspection, Maintenance, Repair and Retrofit Plan	
Pilot-Scale Field Testing Plan	
Measures for Minimizing Surface Stream Contamination	Attachment I
ADDITIONAL FORMS	
Agent Authorization Form	
Application Fee Form	TCEQ-0574
Check Payable to the "Texas Commission on Environmental Quality"	
Core Data Form	TCEQ-10400
EXHIBITS	SECTION O
Civil Design Plan Set & TCEQ TSS Removal Calculations	Evhibit 4
CIVIL DESIGN FIAN SEL & TOEX TOO REINUVAL CALCUIALIONS	

Kimley **»Horn**

SECTION 1: EDWARDS AQUIFER APPLICATION COVER PAGE

Texas Commission on Environmental Quality Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with <u>30 TAC 213</u>.

Administrative Review

1. <u>Edwards Aquifer applications</u> must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <u>http://www.tceq.texas.gov/field/eapp</u>.

- 2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
- 3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
- 4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

- 5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
- 6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

- 1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
- 2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

- 3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
- 4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity N	ame: 2	525 CI	R 172 lr	2. Regulated Entity No.: N/A								
3. Customer Name: Amazon.com Services, LLC						4. Customer No.: N/A						
5. Project Type: (Please circle/check one)	New		Modif	ication	l	Extension		Exception				
6. Plan Type: (Please circle/check one)	WPAP	CZP	SCS	UST	AST	EXP	EXT	Technical Clarification	Optional Enhanced Measures			
7. Land Use: (Please circle/check one)	Resider	tial (Non-r	esiden	tial		8. Sit	e (acres):	76.61 acres			
9. Application Fee:	\$ 8000		10. Pe	ermai	nent I	BMP(s	s):	StormTrap Up-Flo Filters				
11. SCS (Linear Ft.):	N/A		12. AS	ST/US	ST (No	o. Tar	nks):	N/A				
13. County:	William	son	14. W	aters	hed:		Lake Creek					

Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region										
County:	Hays	Travis	Williamson							
Original (1 req.)			<u>X</u>							
Region (1 req.)			<u>X</u>							
County(ies)			<u>X</u>							
Groundwater Conservation District(s)	Edwards Aquifer Authority Barton Springs/ Edwards Aquifer Hays Trinity Plum Creek	Barton Springs/ Edwards Aquifer	NA							
City(ies) Jurisdiction	Austin Buda Dripping Springs Kyle Mountain City San Marcos Wimberley Woodcreek	Austin Bee Cave Pflugerville Rollingwood Round Rock Sunset Valley West Lake Hills	Austin Cedar Park Florence Georgetown Jerrell Leander Liberty Hill Pflugerville X_Round Rock							

San Antonio Region										
County:	Bexar	Comal	Kinney	Medina	Uvalde					
Original (1 req.)										
Region (1 req.)										
County(ies)										
Groundwater Conservation District(s)	Edwards Aquifer Authority Trinity-Glen Rose	Edwards Aquifer Authority	Kinney	EAA Medina	EAA Uvalde					
City(ies) Jurisdiction	Castle Hills Fair Oaks Ranch Helotes Hill Country Village Hollywood Park San Antonio (SAWS) Shavano Park	Bulverde Fair Oaks Ranch Garden Ridge New Braunfels Schertz	NA	San Antonio ETJ (SAWS)	NA					

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

Nicholas C. Brown, P.E.

Print Name of Customer/Authorized Agent

06/05/2024

Signature of Customer/Authorized Agent

Date

FOR TCEQ INTERNAL USE ONLY									
Date(s)Reviewed: Date Administratively Complete:									
Received From:		Correct N	Number of Copies:						
Received By:		Distribut	ion Date:						
EAPP File Number: Complex:									
Admin. Review(s) (No.):		No. AR Rounds:							
Delinquent Fees (Y/N):		Review Time Spent:							
Lat./Long. Verified:		SOS Customer Verification:							
Agent Authorization Complete/Notarized (Y/N):		Payable to TCEQ (Y/N):							
Core Data Form Complete (Y/N):		Check: Signed (Y/N):							
Core Data Form Incomplete Nos.:			Less than 90 days old (Y/N):						

Kimley **»Horn**

SECTION 2: GENERAL INFORMATION FORM

General Information Form

Texas Commission on Environmental Quality

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:


Print Name of Customer/Agent: Nicholas C. Brown, P.E.

Date: 06/05/2024

Signature of Customer/Agent:

Project Information

- 1. Regulated Entity Name: 2525 CR 172 Industrial
- 2. County: Williamson
- 3. Stream Basin: Lake Creek
- 4. Groundwater Conservation District (If applicable): N/A
- 5. Edwards Aquifer Zone:



6. Plan Type:

K WPAP	AST
scs	🗌 UST
Modification	Exception Request

7. Customer (Applicant):

Contact Person:David BarnettEntity:Amazon.com Services, LLCMailing Address:Amazon Tower 1, 101 Platform Way NCity, State:Nashville, TNZip:37203Telephone:901-438-4156Email Address:barnettu@amazon.com

8. Agent/Representative (If any):

Contact Person: Nicholas C. Brown, P.E.Entity: Kimley-Horn and AssociatesMailing Address: 10814 Jollyville Rd, Avallon IV, Suite 200City, State: Austin, TXZip: 78759Telephone: 512-418-1771FAX: N/AEmail Address: nick.brown@kimley-horn.com

9. Project Location:

The project site is located inside the city limits of ______

X The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of <u>Round Rock.</u>

- The project site is not located within any city's limits or ETJ.
- 10. X The location of the project site is described below. The description provides sufficient detail and clarity so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

2525 CR 172

- 11. X Attachment A Road Map. A road map showing directions to and the location of the project site is attached. The project location and site boundaries are clearly shown on the map.
- 12. X Attachment B USGS / Edwards Recharge Zone Map. A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') of the Edwards Recharge Zone is attached. The map(s) clearly show:
 - X Project site boundaries.
 - X USGS Quadrangle Name(s).
 - X Boundaries of the Recharge Zone (and Transition Zone, if applicable).

X Drainage path from the project site to the boundary of the Recharge Zone.

- 13. X The TCEQ must be able to inspect the project site or the application will be returned. Sufficient survey staking is provided on the project to allow TCEQ regional staff to locate the boundaries and alignment of the regulated activities and the geologic or manmade features noted in the Geologic Assessment.
 - X Survey staking will be completed by this date: 05/31/2024

- 14. X Attachment C Project Description. Attached at the end of this form is a detailed narrative description of the proposed project. The project description is consistent throughout the application and contains, at a minimum, the following details:
 - X Area of the site
 - X Offsite areas
 - X Impervious cover
 - X Permanent BMP(s)
 - X Proposed site use
 - X Site history
 - X Previous development
 - X Area(s) to be demolished
- 15. Existing project site conditions are noted below:
 - Existing commercial site
 Existing industrial site
 Existing residential site
 Existing paved and/or unpaved roads
 Undeveloped (Cleared)
 Undeveloped (Undisturbed/Uncleared)
 Other: _____

Prohibited Activities

- 16. \boxed{X} I am aware that the following activities are prohibited on the Recharge Zone and are not proposed for this project:
 - (1) Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
 - (2) New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
 - (3) Land disposal of Class I wastes, as defined in 30 TAC §335.1;
 - (4) The use of sewage holding tanks as parts of organized collection systems; and
 - (5) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
 - (6) New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.
- 17. X I am aware that the following activities are prohibited on the Transition Zone and are not proposed for this project:
 - (1) Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground Injection Control);
 - (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and

(3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.

Administrative Information


- 18. The fee for the plan(s) is based on:
 - X For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur.
 - For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines.
 - For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems.
 - A request for an exception to any substantive portion of the regulations related to the protection of water quality.
 - A request for an extension to a previously approved plan.
- 19. X Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:

 Austin Regional Office (for projects in Hays, Travis, and Williamson Counties)
 San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)

- 20. X Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 21. X No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.


069284918 – 2525 CR 172 INDUSTRIAL WATER POLLUTION ABATEMENT PLAN

ROAD MAP



ROAD MAP 2525 CR 172 INDUSTRIAL

ROUND ROCK, TEXAS MAY 2024




DIRECTIONS FROM TCEQ HEADQUARTERS TO PROJECT SITE:

- 1. TAKE PARK 35 CIR TO S I-35 FRONTAGE RD.
- 2. TURN LEFT ONTO E BRAKER LN.
- 3. TURN LEFT ONTO N I-35 FRONTAGE RD AND TAKE THE RAMP ONTO I-35 N.
- 4. TAKE EXIT 250 TOWARDS TEXAS 45/LOUIS HENNA BLVD.
- 5. TURN LEFT ONTO W LOUIS HENNA BLVD.
- 6. TURN RIGHT ONTO COUNTY ROAD 172.



NOTE: THIS PLAN IS CONCEPTUAL IN NATURE AND HAS BEEN PRODUCED WITHOUT THE BENEFIT OF A SURVEY, TOPOGRAPHY, UTILITIES, CONTACT WITH THE CITY, ETC.

USGS / EDWARDS RECHARGE ZONE MAP



PROJECT DESCRIPTION

The proposed 2525 CR 172 Industrial project located at 2525 CR 172 in Round Rock, Texas is located south of the McNeil Rd and County Road 172 intersection within the Round Rock City Limits. The property is currently zoned Planned Unit Development (PUD) 153. The current zoning supports the use of the proposed development. The proposed existing property is approximately 69.56-acres and the site is currently undeveloped. The proposed land use would be classified as Industrial. The proposed site also includes 7.05-acres of roadway improvements on CR 172.

The proposed improvements include one (1) story building along with pedestrian improvements, private drives, loading docks, parking, and associated site improvements. Parking will be provided onsite throughout the property and access is provided on CR 172. Additional improvements include roadway intersection and traffic signal updates.

This project is located within the Lake Creek Watershed, which is classified as a Suburban Watershed. A portion of this site is located within the 100-year Federal Emergency Management Agency (FEMA) floodplain as shown in the attached FEMA Flood Insurance Rate Map (FIRM) panel number 48491C0630F dated December 20, 2019, for Williamson County. A floodplain permit will not be required as we are not proposing any development within the floodplain. The site is located within the Edwards Aquifer Recharge Zone according to the TCEQ Edwards Aquifer Maps. A Critical Environmental Feature (CEF) is located on the property; however, no wastewater or site improvements are proposed within the CEF or associated setback.

The wastewater extension will serve a proposed industrial building and miscellaneous smaller buildings located on the property.

Demolition activity will be limited to tree removal and site grading.

Kimley **»Horn**

SECTION 3: GEOLOGICAL ASSESSMENT FORM

Geologic Assessment

Texas Commission on Environmental Quality

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Print Name of Geologist: Dave Hill

Telephone: 512-832-8005

Date: February 22, 2024

Fax: 512-837-8221

Representing: <u>ECS Southwest, LLP</u> (Name of Company and TBPG or TBPE registration number)

Signature of Geologist:


Katherine Moore TBPG # 15137

Regulated Entity Name: 2525 CR 172 Industrial

Project Information

- 1. Date(s) Geologic Assessment was performed: February 22, 2024
- 2. Type of Project:
 - 🛛 WPAP

AST



3. Location of Project:

🔀 Recharge Zone

Transition Zone

Contributing Zone within the Transition Zone

- 4. X Attachment A Geologic Assessment Table. Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.
- 5. Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups* (Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

Table 1 - Soil Units, InfiltrationCharacteristics and Thickness

Soil Name	Group*	Thickness(feet)

- * Soil Group Definitions (Abbreviated)
 - A. Soils having a high infiltration rate when thoroughly wetted.
 - B. Soils having a moderate infiltration rate when thoroughly wetted.
 - C. Soils having a slow infiltration rate when thoroughly wetted.
 - D. Soils having a very slow infiltration rate when thoroughly wetted.
- 6. Attachment B Stratigraphic Column. A stratigraphic column showing formations, members, and thicknesses is attached. The outcropping unit, if present, should be at the top of the stratigraphic column. Otherwise, the uppermost unit should be at the top of the stratigraphic column.
- 7. Attachment C Site Geology. A narrative description of the site specific geology including any features identified in the Geologic Assessment Table, a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure(s), and karst characteristics is attached.
- 8. Attachment D Site Geologic Map(s). The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1": 400'

Applicant's Site Plan Scale: 1" = ____' Site Geologic Map Scale: 1" = ____' Site Soils Map Scale (if more than 1 soil type): 1" = ____'

9. Method of collecting positional data:

Global Positioning System (GPS) technology.

Other method(s). Please describe method of data collection: _____

- 10. The project site and boundaries are clearly shown and labeled on the Site Geologic Map.
- 11. Surface geologic units are shown and labeled on the Site Geologic Map.

12. Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.

Geologic or manmade features were not discovered on the project site during the field investigation.

- 13. The Recharge Zone boundary is shown and labeled, if appropriate.
- 14. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If applicable, the information must agree with Item No. 20 of the WPAP Application Section.

There are $\underline{1}$ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.)

 \square The wells are not in use and have been properly abandoned.

] The wells are not in use and will be properly abandoned.

The wells are in use and comply with 16 TAC Chapter 76.

 \square There are no wells or test holes of any kind known to exist on the project site.

Administrative Information

15. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

GEOLOGICAL ASSESSMENT TABLE

GEOLOG	PROJECT NAME 51-3992 McNeil and CR 107																					
	LOCATION					FEATURE CHARACTERISTICS										EVALUATION			SICA	L SETTING		
1A	1B *	1C*	2A	2B	3		4		4		5 5,		5A 6	7	8A	8B	9	9 10		11		12
FEATURE ID	LATITUDE	LONGITUDE	FEATURE TYPE	POINTS	FORMATION	DIME	NSIONS (FEET)	TREND (DEGREES)	DOM	DENSITY (NO/FT)	APERTURE (FEET)	INFILL	RELATIVE INFILTRATION RATE	TOTAL	SENS	ITIVITY	CATCHM (ACI	ENT AREA RES)	TOPOGRAPHY		
						х	Y	z		10						<40	<u>>40</u>	<1.6	<u>>1.6</u>			
Feature 1	30.478333	-97.704167	0	5		40	590	5					Ν	15	20	Х				Drainage		
Feature 2	30.478333	-97.701944	0	5		1200	70	3					0	15	20	Х				Drainage		
Feature 3	30.480833	-97.702778	0	5		35	73	2					Ν	15	20	Х				Drainage		
Feature 4	30.291	97.4151	SC	20		4	7	6					0	10	30	Х				Hilltop		
Feature 5	30.291	97.4152	SC	20		14	9	6					0	10	30	Х				Hilltop		
Water Well	30.2916	97.4151	MB	30		Х	Х	Х					Ν	5	35	Х						
* DATUM: 2A TYPE		TYPE			B POINTS																	
C	Cave	ITPE		21	30		8A INFILLING N None, exposed bedrock															
sc									-													
	Solution cavity	15			20		C		se - cobble													
SF	Solution-enlarge	d fracture(s)			20									cks, dark col								
	Fault	durals fractions a			20		F				•			ile, gray or re	a colors							
ОМВ	Other natural be Manmade featur				5 30	5 V Vegetation. Give details in narrative description																
SW	Swallow hole	e in bedrock			30	FS Flowstone, cements, cave deposits X Other materials																
SW	Swallow hole Sinkhole						Х	Juner	materials													
		depression			20					10 7	OPOGF				1							
CD	Non-karst closed	•			5			ff Ц	illton L					odplain,	Stree	mh	he					
Z	Zone, clustered	or aligned featur	es		30			п, г 1	шор, г	misi	ue, D	rainay	je, fic	oupiaili,	Juea		su					

I have read, I understood, and I have followed the Texas Commission on Environmental Quality's Instructions to Geologists. The information presented here complies with that document and is a true representation of the conditions observed in the field. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Date: February 22, 2024

Sheet __1___ of _____

TCEQ-0585-Table (Rev. 10-01-04)





069284918 – 2525 CR 172 INDUSTRIAL WATER POLLUTION ABATEMENT PLAN

STRATIGRAPHIC COLUMN

Stratigraphic Column McNeil and CR 107 Roundrock, Williamson County, Texas







Fredericksburg Group

069284918 – 2525 CR 172 INDUSTRIAL WATER POLLUTION ABATEMENT PLAN

SITE GEOLOGY

GEOLOGIC ASSESSMENT



PROPOSED AUSTIN ROUND ROCK DEVLOPMENT SOUTH CORNER OF CR 172 & MCNEIL ROAD ROUND ROCK, WILLIAMSON COUNTY, TEXAS 78759

ECS PROJECT NO. 51:3992

FOR

KIMLEY-HORN

MARCH 6, 2024



"One Firm. One Mission."



Geotechnical • Construction Materials • Environmental • Facilities

March 6, 2024

Mr.Nick Brown Kimley-Horn 10814 Jollyville Road, Avallon IV Austin, Texas, 78759

ECS Project No. 51:3992

Reference: Geologic Assessment Report, Proposed Austin Round Rock Devlopment, South Corner of CR 172 & McNeil Road, Round Rock, Williamson County Texas

Dear Mr. Brown:

ECS Southwest, LLP (ECS) is pleased to provide Kimley-Horn with a Geologic Assessment for the above referenced property. ECS' services were conducted in accordance with the services outlined in ECS Proposal No. 51:5593 authorized on February 13, 2024

ECS did not observe recharge features on the site. ECS would like to thank Kimley-Horn for the opportunity to provide you with this Geologic Assessment. We look forward to assisting you further with this project and other environmental concerns you may have. If you have any questions, please feel free to contact us at any time at 512-837-8005.

Sincerely,

ECS Southwest, LLP

John Jones Assistant Staff Project Manager jjones5@ecslimited.com 512-837-8005

Katherine Moore, P.G. Geologic Assessment klmoore@ecslimited.com 512-837-8005



1.0 INTRODUCTION

The geologic assessment provided here, as part of the applicant's plan, addresses the required items as cited in Title 30 of the Texas Administrative Code (TAC), Part 1, Chapter 213, Subchapter A, Rule 213.5, relating to development over the Edwards Aquifer This report identifies observed potential pathways for contaminant movement into the underlying Edwards Aquifer as required by the Texas Commission on Environmental Quality (TCEQ).

The subject property is comprised of approximately 193.289 acres of undeveloped land. The subject property is identified by the Williamson County Central Appraisal District as portions of parcels R055545, located at South Corner of CR 172 & McNeil Road in Round Rock, Texas. The subject property is located over the Edwards Aquifer Recharge Zone.

The purpose of this Geologic Assessment is to fulfill the requirements for the applicant's plan for site improvements on the property. This report will describe surficial geologic units and identify the locations and extent of significant features that may impact the underlying Edwards Aquifer Recharge Zone.



2.0 SOIL UNITS

According to the United States Department of Agriculture (USDA) Soil Survey of Williamson County, Texas, there are nine (9) soil units mapped on the site (Figure 4). The soils on site consist of: Denton silty clay, 1 to 3 percent slopes, (DcB), Denton silty clay, 3 to 5 percent slopes, (DnC), Doss silty clay, moist, 1 to 5 percent slopes, (DoC), Eckrant cobbly clay, 1 to 8 percent slopes, (EaD), Eckrant stony clay, 0 to 3 percent slopes, stony, (EeB), Fairlie clay, 0 to 1 percent slopes, (FaA), Fairlie clay, 1 to 2 percent slopes, (FaB), Georgetown stony clay loam, 1 to 3 percent slopes, (GsB), and Heiden clay, 2 to 5 percent slopes, moderately eroded, (HedC2).

Denton silty clay, 1 to 3 percent slopes (DcB), and Denton silty clay, 3 to 5% slopes (DnC), The Hydrologic Soil Group is listed as D, The Denton series consists of deep, well-drained, slowly permeable soils that formed in clayey materials over residuum weathered from limestone bedrock of lower Cretaceous age (USDA, 2023). Flooding or ponding is reported as "none." The depth to a restrictive layer is reported to be 22 to 60 inches to lithic bedrock, and the available water supply is listed as low, 0 to 60 inches.

Doss silty clay, moist, 1 to 5 percent slopes, (DoC). The Hydrologic Soil Group is listed as D, The Doss series consists of shallow to weakly cemented limestone, well drained, moderately slow permeable soils that formed in calcareous loamy and clayey residuum derived from marls and limestone. (USDA, 2023). Flooding or ponding is reported as "none." The depth to a restrictive layer is reported to be 11 to 20 inches to lithic bedrock, and the available water supply is listed as very low, 0 to 60 inches.

Eckrant cobbly clay, 1 to 8 percent slopes, (EaD) and Eckrant cobbly clay, 0 to 3 percent slopes, stony (EeB), is formed on ridges derived from residuum weathered from limestone, very stony, (USDA, 2023). The Hydrologic Soil Group is listed as D, and the soil is well drained. Flooding or ponding is reported as "none." The depth to a restrictive layer is reported to be 4 to 20 inches to lithic bedrock, and the available water supply is listed as very low, 0 to 60 inches.

Fairlie clay, 0 to 1 percent slopes, (FaA), and Fairlie clay, 1 to 3 percent slopes (FaB). The Fairlie series consists of deep, moderately well-drained, very slowly permeable soils (USDA, 2023). The Hydrologic Soil Group is listed as D, and the soil is well drained. Flooding or ponding is reported as "none." The depth to a restrictive layer is reported to be 40 to 60 inches to paralithic bedrock, and the available water supply is listed as moderate, 0 to 60 inches.

Georgetown stony clay loam, 1 to 3 percent slopes, (GsB), The Georgetown series consists of moderately deep, well drained, very slowly permeable soils that have formed over indurated limestone of Cretaceous age (USDA, 2023). The Hydrologic Soil Group is listed as D, and the soil is well drained. Flooding or ponding is reported as "none." The depth to a restrictive layer is reported to be 20 to 40 inches to lithic bedrock, and the available water supply is listed as low, 0 to 60 inches.

Heiden clay, 2 to 5 percent slopes, moderately eroded, (HedC2), The Heiden series consists of deep and very deep to mudstone, well drained, very slowly permeable soils that formed in clayey residuum weathered from mudstone (USDA, 2023). The Hydrologic Soil Group is listed as D, and the soil is well drained. Flooding or ponding is reported as "none." The depth to a restrictive layer is reported to be 40 to 65 inches to densic material, and the available water supply is listed as very high, 0 to 60 inches



3.0 GEOLOGY

3.1 Regional Geology

Ranging from north to south, two primary physiographic provinces are present in Williamson County: the Great Plain and the Gulf Coastal Plain. The Gulf Coastal Plain is comprised mainly of Blackland prairie.

The Great Plain is comprised chiefly of limestone plains, which locally merges with the Edwards Plateau in the vicinity of the Colorado River.

Groundwater recharge and flow are controlled by faulted Edwards Aquifer and adjacent strata. Water enters the aquifer by means of solution features controlled by faults, fractures and solution conduits. Solution features are created by the dissolution of limestone primarily from rainwater and groundwater. Deformation of the Balcones fault system controls both the large- and small-scale flow barriers and pathways present in the Edwards Aquifer.

3.2 Site Geology

Geological information pertaining to the area was obtained from the Geologic Atlas of Texas, Austin Sheet, published by University of Texas at Austin, Bureau of Economic Geology (BEG), 1997. The subject property is situated on Del Rio (Kdr) (Figure 6).

BEG describes Kdr as "calcareous and gypsiferous becoming less calcareous and more gypsiferous upward, pyrite common, blocky medium gray, some thin lenticular beds of highly calcareous siltstone; marine megafossils include abundant Exogyra arietina and other pelecypods; thickness 40-70 feet"

Obvious signs of faulting were not mapped or observed on the subject property.



4.0 HYDROLOGY

4.1 Site Hydrology

Based upon interpretation of the United States Geological Survey 7.5 Minute Series topographic quadrangle map, Pflugerville West, Texas Quadrangle (2022), and the onsite reconnaissance, the estimated onsite shallow groundwater flow direction is south to an unnamed tributary of Lake Creek, and Ratten Creek Figure 2). It should be noted that shallow groundwater flow direction is estimated based on a review of published maps, surface topography, and site reconnaissance. Local conditions that may influence the subsurface hydrology would be local topography (hills and valleys), geologic anomalies, utilities, and nearby wells or sumps.

4.2 Surface Water Hydrology

Site drainage appears to slope generally to the southeast from Lake Creek, and Ratten Creek towards unkown tributary (Figure 2). Three (3) drainage features were observed at the subject site.



5.0 SITE INVESTIGATION

The site reconnaissance was performed on February 22, 2024. The site investigation was performed by traversing the subject property in meandering transects, spaced 10 to 15 meters apart depending on thickness of vegetation. Photographs were taken to document any features observed during the reconnaissance.

The subject property is currently undeveloped land. Five (5) potential site recharge features (S-1, S-2, S-3, S-4, and S-5) were observed on the subject property. S-1 and S-2 were near the southwest boundary, S-3 was located slightly north off the southern boundary, and S-4 and S-5 were located on the northern part of the subject property. These are marked on the Site Geologic Map (Figure 6C). S-1, S-2, and S-3 appeared to be natural drainage, S-1 and S-2 are karst like features. One (1) water well was observed on the northern part of the subject property. These features are described in further detail in the Geologic Assessment Table.

Other potential natural recharge features such as caves, faults, or lineaments were not observed on the subject property.



6.0 SUMMARY

The subject property is comprised of approximately 193.289 acres of developed land. The subject property is identified by the Williamson County Central Appraisal District as Parcel R055545, located at South Corner of CR 172 & McNeil Road in Round Rock, Texas. The subject property is located over the Edwards Aquifer Recharge Zone.

The subject property is currently undeveloped land. Five (5) potential site recharge features (S-1, S-2, S-3, S-4, and S-5) were observed on the subject property. S-1 and S-2 were near the southwest boundary, S-3 was located slightly north off the southern boundary, and S-4 and S-5 were located on the northern part of the subject property. These are marked on the Site Geologic Map (Figure 6C). S-1, S-2, and S-3 appeared to be natural drainage, S-1 and S-2 are karst like features. One (1) water well was observed on the northern part of the subject property. These features are described in further detail in the Geologic Assessment Table, and in the Site Narrative.

Caves, were not observed on the subject property at the time of the site reconnaissance.




7.0 REFERENCES


(BEG) The University of Texas at Austin Bureau of Economic Geology, Geologic Map of Texas, Austin Sheet, 1997.


(USDA) United States Department of Agriculture (USDA) Custom Soil Survey of Williamson County, 2022.


(USGS) United States Geologic Survey (USGS), 7.5- Minute Topographic Quadrangle Georgetown, Texas. 2019.




















Stratigraphic Column McNeil and CR 107 Roundrock, Williamson County, Texas








Fredericksburg Group








United States Department of Agriculture

Natural Resources Conservation

Service

A product of the National Cooperative Soil Survey, a joint effort of the United States Department of Agriculture and other Federal agencies, State agencies including the Agricultural Experiment Stations, and local participants

Custom Soil Resource Report for Williamson County, Texas



Preface

Soil surveys contain information that affects land use planning in survey areas. They highlight soil limitations that affect various land uses and provide information about the properties of the soils in the survey areas. Soil surveys are designed for many different users, including farmers, ranchers, foresters, agronomists, urban planners, community officials, engineers, developers, builders, and home buyers. Also, conservationists, teachers, students, and specialists in recreation, waste disposal, and pollution control can use the surveys to help them understand, protect, or enhance the environment.

Various land use regulations of Federal, State, and local governments may impose special restrictions on land use or land treatment. Soil surveys identify soil properties that are used in making various land use or land treatment decisions. The information is intended to help the land users identify and reduce the effects of soil limitations on various land uses. The landowner or user is responsible for identifying and complying with existing laws and regulations.

Although soil survey information can be used for general farm, local, and wider area planning, onsite investigation is needed to supplement this information in some cases. Examples include soil quality assessments (http://www.nrcs.usda.gov/wps/portal/nrcs/main/soils/health/) and certain conservation and engineering applications. For more detailed information, contact your local USDA Service Center (https://offices.sc.egov.usda.gov/locator/app?agency=nrcs) or your NRCS State Soil Scientist (http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/contactus/? cid=nrcs142p2_053951).

Great differences in soil properties can occur within short distances. Some soils are seasonally wet or subject to flooding. Some are too unstable to be used as a foundation for buildings or roads. Clayey or wet soils are poorly suited to use as septic tank absorption fields. A high water table makes a soil poorly suited to basements or underground installations.

The National Cooperative Soil Survey is a joint effort of the United States Department of Agriculture and other Federal agencies, State agencies including the Agricultural Experiment Stations, and local agencies. The Natural Resources Conservation Service (NRCS) has leadership for the Federal part of the National Cooperative Soil Survey.

Information about soils is updated periodically. Updated information is available through the NRCS Web Soil Survey, the site for official soil survey information.

The U.S. Department of Agriculture (USDA) prohibits discrimination in all its programs and activities on the basis of race, color, national origin, age, disability, and where applicable, sex, marital status, familial status, parental status, religion, sexual orientation, genetic information, political beliefs, reprisal, or because all or a part of an individual's income is derived from any public assistance program. (Not all prohibited bases apply to all programs.) Persons with disabilities who require

alternative means for communication of program information (Braille, large print, audiotape, etc.) should contact USDA's TARGET Center at (202) 720-2600 (voice and TDD). To file a complaint of discrimination, write to USDA, Director, Office of Civil Rights, 1400 Independence Avenue, S.W., Washington, D.C. 20250-9410 or call (800) 795-3272 (voice) or (202) 720-6382 (TDD). USDA is an equal opportunity provider and employer.

Contents

Preface	2
How Soil Surveys Are Made	
Soil Map	
Soil Map	9
Legend	
Map Unit Legend	
Map Unit Descriptions	
Williamson County, Texas	13
DnB—Denton silty clay, 1 to 3 percent slopes	13
DnC—Denton silty clay, 3 to 5 percent slopes	14
DoC—Doss silty clay, moist, 1 to 5 percent slopes	16
EaD—Eckrant cobbly clay, 1 to 8 percent slopes	18
EeB—Eckrant stony clay, 0 to 3 percent slopes, stony	19
FaA—Fairlie clay, 0 to 1 percent slopes	21
FaB—Fairlie clay, 1 to 2 percent slopes	22
GsB—Georgetown stony clay loam, 1 to 3 percent slopes	23
HedC2—Heiden clay, 2 to 5 percent slopes, moderately eroded	24
References	27

How Soil Surveys Are Made

Soil surveys are made to provide information about the soils and miscellaneous areas in a specific area. They include a description of the soils and miscellaneous areas and their location on the landscape and tables that show soil properties and limitations affecting various uses. Soil scientists observed the steepness, length, and shape of the slopes; the general pattern of drainage; the kinds of crops and native plants; and the kinds of bedrock. They observed and described many soil profiles. A soil profile is the sequence of natural layers, or horizons, in a soil. The profile extends from the surface down into the unconsolidated material in which the soil formed or from the surface down to bedrock. The unconsolidated material is devoid of roots and other living organisms and has not been changed by other biological activity.

Currently, soils are mapped according to the boundaries of major land resource areas (MLRAs). MLRAs are geographically associated land resource units that share common characteristics related to physiography, geology, climate, water resources, soils, biological resources, and land uses (USDA, 2006). Soil survey areas typically consist of parts of one or more MLRA.

The soils and miscellaneous areas in a survey area occur in an orderly pattern that is related to the geology, landforms, relief, climate, and natural vegetation of the area. Each kind of soil and miscellaneous area is associated with a particular kind of landform or with a segment of the landform. By observing the soils and miscellaneous areas in the survey area and relating their position to specific segments of the landform, a soil scientist develops a concept, or model, of how they were formed. Thus, during mapping, this model enables the soil scientist to predict with a considerable degree of accuracy the kind of soil or miscellaneous area at a specific location on the landscape.

Commonly, individual soils on the landscape merge into one another as their characteristics gradually change. To construct an accurate soil map, however, soil scientists must determine the boundaries between the soils. They can observe only a limited number of soil profiles. Nevertheless, these observations, supplemented by an understanding of the soil-vegetation-landscape relationship, are sufficient to verify predictions of the kinds of soil in an area and to determine the boundaries.

Soil scientists recorded the characteristics of the soil profiles that they studied. They noted soil color, texture, size and shape of soil aggregates, kind and amount of rock fragments, distribution of plant roots, reaction, and other features that enable them to identify soils. After describing the soils in the survey area and determining their properties, the soil scientists assigned the soils to taxonomic classes (units). Taxonomic classes are concepts. Each taxonomic class has a set of soil characteristics with precisely defined limits. The classes are used as a basis for comparison to classify soils systematically. Soil taxonomy, the system of taxonomic classification used in the United States, is based mainly on the kind and character of soil properties and the arrangement of horizons within the profile. After the soil

scientists classified and named the soils in the survey area, they compared the individual soils with similar soils in the same taxonomic class in other areas so that they could confirm data and assemble additional data based on experience and research.

The objective of soil mapping is not to delineate pure map unit components; the objective is to separate the landscape into landforms or landform segments that have similar use and management requirements. Each map unit is defined by a unique combination of soil components and/or miscellaneous areas in predictable proportions. Some components may be highly contrasting to the other components of the map unit. The presence of minor components in a map unit in no way diminishes the usefulness or accuracy of the data. The delineation of such landforms and landform segments on the map provides sufficient information for the development of resource plans. If intensive use of small areas is planned, onsite investigation is needed to define and locate the soils and miscellaneous areas.

Soil scientists make many field observations in the process of producing a soil map. The frequency of observation is dependent upon several factors, including scale of mapping, intensity of mapping, design of map units, complexity of the landscape, and experience of the soil scientist. Observations are made to test and refine the soil-landscape model and predictions and to verify the classification of the soils at specific locations. Once the soil-landscape model is refined, a significantly smaller number of measurements of individual soil properties are made and recorded. These measurements may include field measurements, such as those for color, depth to bedrock, and texture, and laboratory measurements, such as those for content of sand, silt, clay, salt, and other components. Properties of each soil typically vary from one point to another across the landscape.

Observations for map unit components are aggregated to develop ranges of characteristics for the components. The aggregated values are presented. Direct measurements do not exist for every property presented for every map unit component. Values for some properties are estimated from combinations of other properties.

While a soil survey is in progress, samples of some of the soils in the area generally are collected for laboratory analyses and for engineering tests. Soil scientists interpret the data from these analyses and tests as well as the field-observed characteristics and the soil properties to determine the expected behavior of the soils under different uses. Interpretations for all of the soils are field tested through observation of the soils in different uses and under different levels of management. Some interpretations are modified to fit local conditions, and some new interpretations are developed to meet local needs. Data are assembled from other sources, such as research information, production records, and field experience of specialists. For example, data on crop yields under defined levels of management are assembled from farm records and from field or plot experiments on the same kinds of soil.

Predictions about soil behavior are based not only on soil properties but also on such variables as climate and biological activity. Soil conditions are predictable over long periods of time, but they are not predictable from year to year. For example, soil scientists can predict with a fairly high degree of accuracy that a given soil will have a high water table within certain depths in most years, but they cannot predict that a high water table will always be at a specific level in the soil on a specific date.

After soil scientists located and identified the significant natural bodies of soil in the survey area, they drew the boundaries of these bodies on aerial photographs and

identified each as a specific map unit. Aerial photographs show trees, buildings, fields, roads, and rivers, all of which help in locating boundaries accurately.

Soil Map

The soil map section includes the soil map for the defined area of interest, a list of soil map units on the map and extent of each map unit, and cartographic symbols displayed on the map. Also presented are various metadata about data used to produce the map, and a description of each soil map unit.

Custom Soil Resource Report Soil Map



	MAP LEGEND			MAP INFORMATION	
	terest (AOI) Area of Interest (AOI)	8	Spoil Area Stony Spot	The soil surveys that comprise your AOI were mapped at 1:20,000.	
Soils	Soil Map Unit Polygons	00 V	Very Stony Spot Wet Spot	Warning: Soil Map may not be valid at this scale.	
ĩ	Soil Map Unit Lines Soil Map Unit Points	۵ ۵	Other Special Line Features	Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of	
Special	Special Point Features Blowout		tures Streams and Canals	contrasting soils that could have been shown at a more detailed scale.	
X X	Borrow Pit Clay Spot	Transport		Please rely on the bar scale on each map sheet for map measurements.	
♦	Closed Depression Gravel Pit	~	Interstate Highways US Routes	Source of Map: Natural Resources Conservation Service Web Soil Survey URL:	
.: ©	Gravelly Spot Landfill	~	Major Roads Local Roads	Coordinate System: Web Mercator (EPSG:3857) Maps from the Web Soil Survey are based on the Web Mercator	
۸. طه	Lava Flow Marsh or swamp	Backgrou		projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.	
* 0 0	Mine or Quarry Miscellaneous Water Perennial Water			This product is generated from the USDA-NRCS certified data a of the version date(s) listed below.	
~ +	Rock Outcrop Saline Spot			Soil Survey Area: Williamson County, Texas Survey Area Data: Version 24, Sep 5, 2023	
::: @	Sandy Spot Severely Eroded Spot			Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.	
♦	Sinkhole Slide or Slip			Date(s) aerial images were photographed: Data not available.	
ø	Sodic Spot			The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.	

Мар	Unit	Legend
-----	------	--------

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
DnB	Denton silty clay, 1 to 3 percent slopes	20.5	11.2%
DnC	Denton silty clay, 3 to 5 percent slopes	36.0	19.6%
DoC	Doss silty clay, moist, 1 to 5 percent slopes	32.3	17.7%
EaD	Eckrant cobbly clay, 1 to 8 percent slopes	7.5	4.1%
EeB	Eckrant stony clay, 0 to 3 percent slopes, stony	47.9	26.2%
FaA	Fairlie clay, 0 to 1 percent slopes	27.0	14.7%
FaB	Fairlie clay, 1 to 2 percent slopes	0.6	0.3%
GsB	Georgetown stony clay loam, 1 to 3 percent slopes	8.6	4.7%
HedC2	Heiden clay, 2 to 5 percent slopes, moderately eroded	2.8	1.5%
Totals for Area of Interest		183.1	100.0%

Map Unit Descriptions

The map units delineated on the detailed soil maps in a soil survey represent the soils or miscellaneous areas in the survey area. The map unit descriptions, along with the maps, can be used to determine the composition and properties of a unit.

A map unit delineation on a soil map represents an area dominated by one or more major kinds of soil or miscellaneous areas. A map unit is identified and named according to the taxonomic classification of the dominant soils. Within a taxonomic class there are precisely defined limits for the properties of the soils. On the landscape, however, the soils are natural phenomena, and they have the characteristic variability of all natural phenomena. Thus, the range of some observed properties may extend beyond the limits defined for a taxonomic class. Areas of soils of a single taxonomic class rarely, if ever, can be mapped without including areas of other taxonomic classes. Consequently, every map unit is made up of the soils or miscellaneous areas for which it is named and some minor components that belong to taxonomic classes other than those of the major soils.

Most minor soils have properties similar to those of the dominant soil or soils in the map unit, and thus they do not affect use and management. These are called noncontrasting, or similar, components. They may or may not be mentioned in a particular map unit description. Other minor components, however, have properties and behavioral characteristics divergent enough to affect use or to require different management. These are called contrasting, or dissimilar, components. They

generally are in small areas and could not be mapped separately because of the scale used. Some small areas of strongly contrasting soils or miscellaneous areas are identified by a special symbol on the maps. If included in the database for a given area, the contrasting minor components are identified in the map unit descriptions along with some characteristics of each. A few areas of minor components may not have been observed, and consequently they are not mentioned in the descriptions, especially where the pattern was so complex that it was impractical to make enough observations to identify all the soils and miscellaneous areas on the landscape.

The presence of minor components in a map unit in no way diminishes the usefulness or accuracy of the data. The objective of mapping is not to delineate pure taxonomic classes but rather to separate the landscape into landforms or landform segments that have similar use and management requirements. The delineation of such segments on the map provides sufficient information for the development of resource plans. If intensive use of small areas is planned, however, onsite investigation is needed to define and locate the soils and miscellaneous areas.

An identifying symbol precedes the map unit name in the map unit descriptions. Each description includes general facts about the unit and gives important soil properties and qualities.

Soils that have profiles that are almost alike make up a *soil series*. Except for differences in texture of the surface layer, all the soils of a series have major horizons that are similar in composition, thickness, and arrangement.

Soils of one series can differ in texture of the surface layer, slope, stoniness, salinity, degree of erosion, and other characteristics that affect their use. On the basis of such differences, a soil series is divided into *soil phases*. Most of the areas shown on the detailed soil maps are phases of soil series. The name of a soil phase commonly indicates a feature that affects use or management. For example, Alpha silt loam, 0 to 2 percent slopes, is a phase of the Alpha series.

Some map units are made up of two or more major soils or miscellaneous areas. These map units are complexes, associations, or undifferentiated groups.

A *complex* consists of two or more soils or miscellaneous areas in such an intricate pattern or in such small areas that they cannot be shown separately on the maps. The pattern and proportion of the soils or miscellaneous areas are somewhat similar in all areas. Alpha-Beta complex, 0 to 6 percent slopes, is an example.

An *association* is made up of two or more geographically associated soils or miscellaneous areas that are shown as one unit on the maps. Because of present or anticipated uses of the map units in the survey area, it was not considered practical or necessary to map the soils or miscellaneous areas separately. The pattern and relative proportion of the soils or miscellaneous areas are somewhat similar. Alpha-Beta association, 0 to 2 percent slopes, is an example.

An *undifferentiated group* is made up of two or more soils or miscellaneous areas that could be mapped individually but are mapped as one unit because similar interpretations can be made for use and management. The pattern and proportion of the soils or miscellaneous areas in a mapped area are not uniform. An area can be made up of only one of the major soils or miscellaneous areas, or it can be made up of all of them. Alpha and Beta soils, 0 to 2 percent slopes, is an example.

Some surveys include *miscellaneous areas*. Such areas have little or no soil material and support little or no vegetation. Rock outcrop is an example.

Williamson County, Texas

DnB—Denton silty clay, 1 to 3 percent slopes

Map Unit Setting

National map unit symbol: 2t26l Elevation: 570 to 1,870 feet Mean annual precipitation: 31 to 36 inches Mean annual air temperature: 65 to 68 degrees F Frost-free period: 220 to 260 days Farmland classification: All areas are prime farmland

Map Unit Composition

Denton and similar soils: 88 percent Minor components: 12 percent Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Denton

Setting

Landform: Hillslopes Landform position (two-dimensional): Toeslope Landform position (three-dimensional): Base slope Down-slope shape: Convex Across-slope shape: Linear Parent material: Silty and clayey slope alluvium over residuum weathered from limestone

Typical profile

A - 0 to 14 inches: silty clay Bw - 14 to 25 inches: silty clay Bk - 25 to 33 inches: silty clay Ck - 33 to 36 inches: gravelly silty clay R - 36 to 80 inches: bedrock

Properties and qualities

Slope: 1 to 3 percent
Depth to restrictive feature: 22 to 60 inches to lithic bedrock
Drainage class: Well drained
Runoff class: High
Capacity of the most limiting layer to transmit water (Ksat): Moderately low to moderately high (0.06 to 0.20 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Calcium carbonate, maximum content: 80 percent
Maximum salinity: Nonsaline to very slightly saline (0.0 to 2.0 mmhos/cm)
Available water supply, 0 to 60 inches: Low (about 4.3 inches)

Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 3s Hydrologic Soil Group: D Ecological site: R081CY357TX - Clay Loam 29-35 PZ Hydric soil rating: No

Minor Components

Krum

Percent of map unit: 6 percent Landform: Drainageways Landform position (two-dimensional): Toeslope Landform position (three-dimensional): Tread Down-slope shape: Linear Across-slope shape: Concave Ecological site: R081CY357TX - Clay Loam 29-35 PZ Hydric soil rating: No

Doss

Percent of map unit: 4 percent Landform: Hillslopes Landform position (two-dimensional): Backslope Landform position (three-dimensional): Side slope Down-slope shape: Convex Across-slope shape: Linear Ecological site: R081BY343TX - Shallow 23-31 PZ Hydric soil rating: No

Anhalt

Percent of map unit: 2 percent Landform: Hillslopes Landform position (two-dimensional): Toeslope Landform position (three-dimensional): Base slope Down-slope shape: Linear Across-slope shape: Linear Ecological site: R081CY358TX - Deep Redland 29-35 PZ Hydric soil rating: No

DnC—Denton silty clay, 3 to 5 percent slopes

Map Unit Setting

National map unit symbol: 2t26r Elevation: 570 to 1,870 feet Mean annual precipitation: 31 to 36 inches Mean annual air temperature: 65 to 68 degrees F Frost-free period: 220 to 260 days Farmland classification: All areas are prime farmland

Map Unit Composition

Denton and similar soils: 88 percent Minor components: 12 percent Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Denton

Setting

Landform: Hillslopes Landform position (two-dimensional): Backslope, footslope Landform position (three-dimensional): Side slope Down-slope shape: Convex Across-slope shape: Linear Parent material: Silty and clayey slope alluvium over residuum weathered from limestone

Typical profile

A - 0 to 14 inches: silty clay Bw - 14 to 25 inches: silty clay Bk - 25 to 33 inches: silty clay Ck - 33 to 36 inches: gravelly silty clay R - 36 to 80 inches: bedrock

Properties and qualities

Slope: 3 to 5 percent
Depth to restrictive feature: 22 to 60 inches to lithic bedrock
Drainage class: Well drained
Runoff class: High
Capacity of the most limiting layer to transmit water (Ksat): Moderately low to moderately high (0.06 to 0.20 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Calcium carbonate, maximum content: 80 percent
Maximum salinity: Nonsaline to very slightly saline (0.0 to 2.0 mmhos/cm)
Available water supply, 0 to 60 inches: Low (about 4.3 inches)

Interpretive groups

Land capability classification (irrigated): 3s Land capability classification (nonirrigated): 3s Hydrologic Soil Group: D Ecological site: R081CY357TX - Clay Loam 29-35 PZ Hydric soil rating: No

Minor Components

Brackett

Percent of map unit: 6 percent Landform: Hillslopes Landform position (two-dimensional): Backslope Landform position (three-dimensional): Side slope Down-slope shape: Convex Across-slope shape: Convex Ecological site: R081CY355TX - Adobe 29-35 PZ Hydric soil rating: No

Doss

Percent of map unit: 4 percent Landform: Hillslopes Landform position (two-dimensional): Backslope Landform position (three-dimensional): Side slope *Down-slope shape:* Convex *Across-slope shape:* Linear *Ecological site:* R081CY574TX - Shallow 29-35 PZ *Hydric soil rating:* No

Purves

Percent of map unit: 2 percent Landform: Hillslopes Landform position (two-dimensional): Summit, shoulder Landform position (three-dimensional): Interfluve Down-slope shape: Convex Across-slope shape: Linear Ecological site: R081CY574TX - Shallow 29-35 PZ Hydric soil rating: No

DoC—Doss silty clay, moist, 1 to 5 percent slopes

Map Unit Setting

National map unit symbol: 2s0st Elevation: 630 to 1,840 feet Mean annual precipitation: 30 to 36 inches Mean annual air temperature: 66 to 68 degrees F Frost-free period: 210 to 240 days Farmland classification: Not prime farmland

Map Unit Composition

Doss and similar soils: 85 percent Minor components: 15 percent Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Doss

Setting

Landform: Hillslopes Landform position (two-dimensional): Backslope Landform position (three-dimensional): Side slope Down-slope shape: Convex Across-slope shape: Linear Parent material: Residuum weathered from limestone

Typical profile

A - 0 to 9 inches: silty clay Bk - 9 to 17 inches: silty clay Cr - 17 to 80 inches: bedrock

Properties and qualities

Slope: 1 to 5 percent Depth to restrictive feature: 11 to 20 inches to paralithic bedrock Drainage class: Well drained Runoff class: Medium Capacity of the most limiting layer to transmit water (Ksat): Moderately low to moderately high (0.06 to 0.57 in/hr) Depth to water table: More than 80 inches Frequency of flooding: None Frequency of ponding: None Calcium carbonate, maximum content: 70 percent Maximum salinity: Nonsaline to very slightly saline (0.0 to 2.0 mmhos/cm) Available water supply, 0 to 60 inches: Very low (about 2.4 inches)

Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 4e Hydrologic Soil Group: D Ecological site: R081CY574TX - Shallow 29-35 PZ Hydric soil rating: No

Minor Components

Brackett

Percent of map unit: 7 percent Landform: Ridges Landform position (two-dimensional): Shoulder, backslope, footslope Landform position (three-dimensional): Side slope Down-slope shape: Linear Across-slope shape: Convex Ecological site: R081CY362TX - Steep Adobe 29-35 PZ Hydric soil rating: No

Bolar

Percent of map unit: 5 percent Landform: Ridges Landform position (two-dimensional): Shoulder Landform position (three-dimensional): Side slope Down-slope shape: Convex Across-slope shape: Convex Ecological site: R081CY357TX - Clay Loam 29-35 PZ Hydric soil rating: No

Denton

Percent of map unit: 1 percent Landform: Plains Landform position (two-dimensional): Backslope Landform position (three-dimensional): Side slope Down-slope shape: Linear Across-slope shape: Linear Ecological site: R081CY357TX - Clay Loam 29-35 PZ Hydric soil rating: No

Eckrant

Percent of map unit: 1 percent Landform: Ridges Landform position (two-dimensional): Shoulder Landform position (three-dimensional): Side slope Down-slope shape: Convex Across-slope shape: Convex Ecological site: R081CY360TX - Low Stony Hill 29-35 PZ Hydric soil rating: No

Purves

Percent of map unit: 1 percent Landform: Plains Landform position (two-dimensional): Backslope Landform position (three-dimensional): Side slope Down-slope shape: Convex Across-slope shape: Linear Ecological site: R081CY574TX - Shallow 29-35 PZ Hydric soil rating: No

EaD—Eckrant cobbly clay, 1 to 8 percent slopes

Map Unit Setting

National map unit symbol: 2t0sg Elevation: 650 to 1,900 feet Mean annual precipitation: 30 to 35 inches Mean annual air temperature: 65 to 69 degrees F Frost-free period: 210 to 250 days Farmland classification: Not prime farmland

Map Unit Composition

Eckrant and similar soils: 85 percent *Minor components:* 15 percent *Estimates are based on observations, descriptions, and transects of the mapunit.*

Description of Eckrant

Setting

Landform: Ridges Landform position (two-dimensional): Summit, shoulder, backslope Landform position (three-dimensional): Interfluve, side slope Down-slope shape: Convex Across-slope shape: Convex Parent material: Residuum weathered from limestone

Typical profile

A1 - 0 to 4 inches: cobbly clay A2 - 4 to 11 inches: very cobbly clay R - 11 to 80 inches: bedrock

Properties and qualities

Slope: 1 to 8 percent
Surface area covered with cobbles, stones or boulders: 2.3 percent
Depth to restrictive feature: 4 to 20 inches to lithic bedrock
Drainage class: Well drained
Runoff class: Medium
Capacity of the most limiting layer to transmit water (Ksat): Moderately low to moderately high (0.06 to 0.57 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None

Frequency of ponding: None *Calcium carbonate, maximum content:* 10 percent *Maximum salinity:* Nonsaline to very slightly saline (0.0 to 2.0 mmhos/cm) *Sodium adsorption ratio, maximum:* 1.0 *Available water supply, 0 to 60 inches:* Very low (about 1.0 inches)

Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 6s Hydrologic Soil Group: D Ecological site: R081CY360TX - Low Stony Hill 29-35 PZ Hydric soil rating: No

Minor Components

Brackett

Percent of map unit: 7 percent Landform: Ridges Landform position (two-dimensional): Backslope Landform position (three-dimensional): Side slope Down-slope shape: Convex Across-slope shape: Convex Ecological site: R081CY355TX - Adobe 29-35 PZ Hydric soil rating: No

Bexar

Percent of map unit: 5 percent Landform: Ridges Landform position (two-dimensional): Footslope Landform position (three-dimensional): Base slope Down-slope shape: Linear Across-slope shape: Linear Ecological site: R081CY361TX - Redland 29-35 PZ Hydric soil rating: No

Krum

Percent of map unit: 3 percent Landform: Ridges Landform position (two-dimensional): Toeslope Landform position (three-dimensional): Base slope Down-slope shape: Linear Across-slope shape: Linear Ecological site: R081CY357TX - Clay Loam 29-35 PZ Hydric soil rating: No

EeB—Eckrant stony clay, 0 to 3 percent slopes, stony

Map Unit Setting

National map unit symbol: djpv Elevation: 650 to 1,320 feet Mean annual precipitation: 30 to 35 inches *Mean annual air temperature:* 65 to 69 degrees F *Frost-free period:* 210 to 250 days *Farmland classification:* Not prime farmland

Map Unit Composition

Eckrant, stony, and similar soils: 85 percent *Minor components:* 15 percent *Estimates are based on observations, descriptions, and transects of the mapunit.*

Description of Eckrant, Stony

Setting

Landform: Ridges Landform position (two-dimensional): Summit, shoulder Landform position (three-dimensional): Interfluve Down-slope shape: Convex Across-slope shape: Convex Parent material: Residuum weathered from limestone

Typical profile

A1 - 0 to 4 inches: stony clay A2 - 4 to 11 inches: extremely stony clay R - 11 to 80 inches: bedrock

Properties and qualities

Slope: 0 to 3 percent
Surface area covered with cobbles, stones or boulders: 0.0 percent
Depth to restrictive feature: 4 to 20 inches to lithic bedrock
Drainage class: Well drained
Runoff class: Medium
Capacity of the most limiting layer to transmit water (Ksat): Moderately low to moderately high (0.06 to 0.57 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Calcium carbonate, maximum content: 10 percent
Maximum salinity: Nonsaline to very slightly saline (0.0 to 2.0 mmhos/cm)
Sodium adsorption ratio, maximum: 1.0
Available water supply, 0 to 60 inches: Very low (about 0.8 inches)

Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 6s Hydrologic Soil Group: D Ecological site: R081CY360TX - Low Stony Hill 29-35 PZ Hydric soil rating: No

Minor Components

Georgetown

Percent of map unit: 8 percent Landform: Ridges Landform position (two-dimensional): Summit Landform position (three-dimensional): Interfluve Down-slope shape: Linear Across-slope shape: Linear Ecological site: R081CY361TX - Redland 29-35 PZ Hydric soil rating: No

Doss

Percent of map unit: 7 percent Landform: Ridges Landform position (two-dimensional): Shoulder Landform position (three-dimensional): Interfluve Down-slope shape: Convex Across-slope shape: Convex Ecological site: R081CY355TX - Adobe 29-35 PZ Hydric soil rating: No

FaA—Fairlie clay, 0 to 1 percent slopes

Map Unit Setting

National map unit symbol: djq0 Elevation: 550 to 850 feet Mean annual precipitation: 30 to 42 inches Mean annual air temperature: 64 to 68 degrees F Frost-free period: 230 to 260 days Farmland classification: All areas are prime farmland

Map Unit Composition

Fairlie and similar soils: 100 percent *Estimates are based on observations, descriptions, and transects of the mapunit.*

Description of Fairlie

Setting

Landform: Ridges Landform position (two-dimensional): Footslope, toeslope Landform position (three-dimensional): Base slope Down-slope shape: Linear Across-slope shape: Convex Parent material: Residuum weathered from austin chalk formation

Typical profile

H1 - 0 to 8 inches: clay H2 - 8 to 46 inches: clay H3 - 46 to 54 inches: bedrock

Properties and qualities

Slope: 0 to 1 percent
Depth to restrictive feature: 40 to 60 inches to paralithic bedrock
Drainage class: Moderately well drained
Runoff class: High
Capacity of the most limiting layer to transmit water (Ksat): Very low to moderately low (0.00 to 0.06 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None

Calcium carbonate, maximum content: 20 percent *Maximum salinity:* Nonsaline to very slightly saline (0.0 to 2.0 mmhos/cm) *Available water supply, 0 to 60 inches:* Moderate (about 7.8 inches)

Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 2s Hydrologic Soil Group: D Ecological site: R086AY011TX - Southern Blackland Hydric soil rating: No

FaB—Fairlie clay, 1 to 2 percent slopes

Map Unit Setting

National map unit symbol: djq1 Elevation: 550 to 850 feet Mean annual precipitation: 30 to 42 inches Mean annual air temperature: 64 to 68 degrees F Frost-free period: 230 to 260 days Farmland classification: All areas are prime farmland

Map Unit Composition

Fairlie and similar soils: 100 percent *Estimates are based on observations, descriptions, and transects of the mapunit.*

Description of Fairlie

Setting

Landform: Ridges Landform position (two-dimensional): Footslope, toeslope Landform position (three-dimensional): Base slope Down-slope shape: Linear Across-slope shape: Convex Parent material: Residuum weathered from austin chalk formation

Typical profile

H1 - 0 to 8 inches: clay *H2 - 8 to 46 inches:* clay *H3 - 46 to 54 inches:* bedrock

Properties and qualities

Slope: 1 to 2 percent
Depth to restrictive feature: 40 to 60 inches to paralithic bedrock
Drainage class: Moderately well drained
Runoff class: Very high
Capacity of the most limiting layer to transmit water (Ksat): Very low to moderately low (0.00 to 0.06 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Calcium carbonate, maximum content: 20 percent
Maximum salinity: Nonsaline to very slightly saline (0.0 to 2.0 mmhos/cm)

Available water supply, 0 to 60 inches: Moderate (about 7.8 inches)

Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 2e Hydrologic Soil Group: D Ecological site: R086AY011TX - Southern Blackland Hydric soil rating: No

GsB—Georgetown stony clay loam, 1 to 3 percent slopes

Map Unit Setting

National map unit symbol: 2t277 Elevation: 620 to 1,250 feet Mean annual precipitation: 32 to 36 inches Mean annual air temperature: 65 to 68 degrees F Frost-free period: 230 to 260 days Farmland classification: Not prime farmland

Map Unit Composition

Georgetown and similar soils: 90 percent Minor components: 10 percent Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Georgetown

Setting

Landform: Ridges Landform position (two-dimensional): Summit, backslope Landform position (three-dimensional): Interfluve, side slope Down-slope shape: Linear Across-slope shape: Linear Parent material: Clayey residuum weathered from limestone

Typical profile

A - 0 to 7 inches: stony clay loam Bt - 7 to 35 inches: cobbly clay R - 35 to 60 inches: bedrock

Properties and qualities

Slope: 1 to 3 percent
Surface area covered with cobbles, stones or boulders: 0.1 percent
Depth to restrictive feature: 20 to 40 inches to lithic bedrock
Drainage class: Well drained
Runoff class: Very high
Capacity of the most limiting layer to transmit water (Ksat): Very low to moderately low (0.00 to 0.06 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Calcium carbonate, maximum content: 5 percent
Maximum salinity: Nonsaline to very slightly saline (0.0 to 2.0 mmhos/cm)

Available water supply, 0 to 60 inches: Low (about 3.8 inches)

Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 6s Hydrologic Soil Group: D Ecological site: R081CY361TX - Redland 29-35 PZ Hydric soil rating: No

Minor Components

Tarpley

Percent of map unit: 5 percent Landform: Ridges Landform position (two-dimensional): Summit, backslope Landform position (three-dimensional): Interfluve, side slope Down-slope shape: Linear Across-slope shape: Linear Ecological site: R081CY361TX - Redland 29-35 PZ Hydric soil rating: No

Eckrant

Percent of map unit: 3 percent Landform: Ridges Landform position (two-dimensional): Summit, shoulder, backslope Landform position (three-dimensional): Interfluve, side slope Down-slope shape: Convex Across-slope shape: Convex Ecological site: R081CY360TX - Low Stony Hill 29-35 PZ Hydric soil rating: No

Fairlie

Percent of map unit: 2 percent Landform: Ridges Landform position (two-dimensional): Summit, backslope Landform position (three-dimensional): Interfluve, side slope Down-slope shape: Linear Across-slope shape: Concave Ecological site: R086AY011TX - Southern Blackland Hydric soil rating: No

HedC2—Heiden clay, 2 to 5 percent slopes, moderately eroded

Map Unit Setting

National map unit symbol: 2sshp Elevation: 320 to 750 feet Mean annual precipitation: 37 to 40 inches Mean annual air temperature: 67 to 68 degrees F Frost-free period: 245 to 260 days Farmland classification: Not prime farmland

Map Unit Composition

Heiden, moderately eroded, and similar soils: 85 percent *Minor components:* 15 percent *Estimates are based on observations, descriptions, and transects of the mapunit.*

Description of Heiden, Moderately Eroded

Setting

Landform: Ridges Landform position (two-dimensional): Shoulder, backslope Landform position (three-dimensional): Interfluve, side slope Microfeatures of landform position: Linear gilgai Down-slope shape: Convex Across-slope shape: Convex Parent material: Clayey residuum weathered from mudstone

Typical profile

Ap - 0 to 6 inches: clay Bkss1 - 6 to 18 inches: clay Bkss2 - 18 to 58 inches: clay CBdk - 58 to 80 inches: clay

Properties and qualities

Slope: 2 to 5 percent
Depth to restrictive feature: 40 to 65 inches to densic material
Drainage class: Well drained
Runoff class: Very high
Capacity of the most limiting layer to transmit water (Ksat): Very low to moderately low (0.00 to 0.06 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Calcium carbonate, maximum content: 40 percent
Gypsum, maximum content: 5 percent
Maximum salinity: Nonsaline to very slightly saline (0.0 to 2.0 mmhos/cm)
Sodium adsorption ratio, maximum: 12.0
Available water supply, 0 to 60 inches: High (about 9.3 inches)

Interpretive groups

Land capability classification (irrigated): None specified Land capability classification (nonirrigated): 3e Hydrologic Soil Group: D Ecological site: R086AY009TX - Southern Eroded Blackland Hydric soil rating: No

Minor Components

Ferris, moderately eroded

Percent of map unit: 8 percent Landform: Ridges Landform position (two-dimensional): Backslope Landform position (three-dimensional): Side slope Microfeatures of landform position: Linear gilgai Down-slope shape: Linear Across-slope shape: Convex Ecological site: R086AY009TX - Southern Eroded Blackland Hydric soil rating: No

Heiden

Percent of map unit: 7 percent Landform: Ridges Landform position (two-dimensional): Shoulder, backslope Landform position (three-dimensional): Interfluve, side slope Microfeatures of landform position: Linear gilgai Down-slope shape: Convex Across-slope shape: Convex Ecological site: R086AY011TX - Southern Blackland Hydric soil rating: No

References

American Association of State Highway and Transportation Officials (AASHTO). 2004. Standard specifications for transportation materials and methods of sampling and testing. 24th edition.

American Society for Testing and Materials (ASTM). 2005. Standard classification of soils for engineering purposes. ASTM Standard D2487-00.

Cowardin, L.M., V. Carter, F.C. Golet, and E.T. LaRoe. 1979. Classification of wetlands and deep-water habitats of the United States. U.S. Fish and Wildlife Service FWS/OBS-79/31.

Federal Register. July 13, 1994. Changes in hydric soils of the United States.

Federal Register. September 18, 2002. Hydric soils of the United States.

Hurt, G.W., and L.M. Vasilas, editors. Version 6.0, 2006. Field indicators of hydric soils in the United States.

National Research Council. 1995. Wetlands: Characteristics and boundaries.

Soil Survey Division Staff. 1993. Soil survey manual. Soil Conservation Service. U.S. Department of Agriculture Handbook 18. http://www.nrcs.usda.gov/wps/portal/ nrcs/detail/national/soils/?cid=nrcs142p2_054262

Soil Survey Staff. 1999. Soil taxonomy: A basic system of soil classification for making and interpreting soil surveys. 2nd edition. Natural Resources Conservation Service, U.S. Department of Agriculture Handbook 436. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_053577

Soil Survey Staff. 2010. Keys to soil taxonomy. 11th edition. U.S. Department of Agriculture, Natural Resources Conservation Service. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2 053580

Tiner, R.W., Jr. 1985. Wetlands of Delaware. U.S. Fish and Wildlife Service and Delaware Department of Natural Resources and Environmental Control, Wetlands Section.

United States Army Corps of Engineers, Environmental Laboratory. 1987. Corps of Engineers wetlands delineation manual. Waterways Experiment Station Technical Report Y-87-1.

United States Department of Agriculture, Natural Resources Conservation Service. National forestry manual. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/ home/?cid=nrcs142p2 053374

United States Department of Agriculture, Natural Resources Conservation Service. National range and pasture handbook. http://www.nrcs.usda.gov/wps/portal/nrcs/ detail/national/landuse/rangepasture/?cid=stelprdb1043084

United States Department of Agriculture, Natural Resources Conservation Service. National soil survey handbook, title 430-VI. http://www.nrcs.usda.gov/wps/portal/ nrcs/detail/soils/scientists/?cid=nrcs142p2_054242

United States Department of Agriculture, Natural Resources Conservation Service. 2006. Land resource regions and major land resource areas of the United States, the Caribbean, and the Pacific Basin. U.S. Department of Agriculture Handbook 296. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/? cid=nrcs142p2_053624

United States Department of Agriculture, Soil Conservation Service. 1961. Land capability classification. U.S. Department of Agriculture Handbook 210. http://www.nrcs.usda.gov/Internet/FSE_DOCUMENTS/nrcs142p2_052290.pdf

McNeil and CR 107 Round Rock, Williamson County, Texas ECS Project No. 51: 3992 February 22, 2024

NARRATIVE DESCRIPTION OF SITE-SPECIFIC GEOLOGY

Ranging from north to south, two primary physiographic provinces are present in Williamson County: the Great Plain and the Gulf Coastal Plain. The Gulf Coastal Plain is comprised mainly of Blackland prairie. The Great Plain is comprised chiefly of limestone plains, which merges with the Edwards Plateau in the vicinity of the Colorado River.

Groundwater recharge and flow are controlled by faulted Edwards Aquifer and adjacent strata. Water enters the aquifer by means of solution features controlled by faults, fractures and solution conduits. Solution features are created by the dissolution of limestone primarily from rainwater and groundwater. Deformation of the Balcones fault system controls both the large- and small-scale flow barriers and pathways present in the Edwards Aquifer.

Geological information pertaining to the area was obtained from the Geologic Atlas of Texas, Austin Sheet, published by University of Texas at Austin, Bureau of Economic Geology (BEG), 1997. The subject property is situated on Terraces along streams (Qt) (Figure 6).

BEG describes Qt as "consist of three or more levels which may correspond to coastal Piestocene units; gravel, sand, silt, and clay in various proportions with gravel prominent in the older, higher terraces, gravel along Guadalupe River, siliceous, course, along Colorado River, mostly dolomite, limestone, chert, quartz, and various igneous and metamorphic rocks from the Llano Region and dolomite, limestone and chert from the Edwards Plateau; sand mostly quartz."

The Georgetown Limestone is inferred to lie just below the porous and permeable Qt. The Kgt is described by the BEG as "limestone and marl; mostly fine-grained, argillaceous, nodular, moderately indurated, light gray; some limestone, hard, brittle, thick-bedded, shite; some shale, marly soft, light gray to yellowish gray; marine megafossils include Kingena wacoensis and Gryphaea washitaensis; thickness 30 - 80 feet thing southward"

Other potential natural recharge features such as caves, sinkholes, closed depressions, solution cavities, fractured rock outcrops, faults or lineaments were not observed on the subject property. Additionally, seeps or springs were not observed on the subject property.



Attachment 1:

NRCS Soil Map Report



1 - Wellhouse located on the northern part of the subject property



2 - View of the Inside of the well house



3 - Well house located on the subject property



4 - Outside of wellhouse



5 - Outside of wellhouse faucet



6 - Drainage feature S-3



7 - Drainage feature S-2



8 - Drainage feature S-1 along the western site boundary



9 - View of wetland area observed near the southwest corner of the subject property.



10 - View of apparent wetland area observed near the southwest portion of the subject property.



11 - Drainage feature S-3 along the western site boundary



12 - Drainage feature S-3 along the western site boundary



13 - Drainage feature S-3 along the western site boundary



14 - View south along subject property boundary from near feature S-3.



15 - View north along subject property boundary from near feature S-3.



16 - View of feature S-2.



17 - View south along drainage feature S-2



18 - View of standing water observed in feature S-2.



19 - View north across property interior from the south poriton of the site.



20 - View northeast across the interior of the subject property.



21 - View south from the northern part of the subject property



22 - View north from the southern part of the subject property



23 - View of scattered/exposed rocks near the north-center of the subject property



24 - View east from west center portion of the subject property



25 - View of railroad tracks, and McNeil towards the western property boundary



26 - Karst feature S-4



27 - Karst feature S-4



28 - Karst feature S-4



29 - Karst feature S-4



30 - Karst feature S-4



31 - Karst feature S-5



32 - Karst feature S-5



33 - Karst feature S-5



34 - Karst feature S-5




35 - Karst feature S-5



36 - Karst feature S-5

069284918 – 2525 CR 172 INDUSTRIAL WATER POLLUTION ABATEMENT PLAN

SITE GEOLOGIC MAP(S)



Kimley **»Horn**

SECTION 4: WATER POLLUTION ABATEMENT APPLICATION FORM

kimley-horn.com 10814 Jollyville Road, Building 4, Suite 200, Austin, TX 78759 512 418 1771

Water Pollution Abatement Plan Application

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Water Pollution Abatement Plan Application Form** is hereby submitted for TCEQ review and Executive Director approval. The form was prepared by:

Print Name of Customer/Agent: Nicholas C. Brown, P.E.

Date: 06/05/2024

Signature of Customer/Agent:

Regulated Entity Name: 2525 CR 172 Industrial

Regulated Entity Information

- 1. The type of project is:
 - Residential: Number of Lots:_____
 - Residential: Number of Living Unit Equivalents:
 - Commercial
 - X Industrial
 - Other:_____
- 2. Total site acreage (size of property): 76.61 acres
- 3. Estimated projected population: N/A
- 4. The amount and type of impervious cover expected after construction are shown below:

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	294,931.95	÷ 43,560 =	6.77
Parking	744,543.27	÷ 43,560 =	17.09
Other paved surfaces	1,105,552.80	÷ 43,560 =	25.38
Total Impervious Cover	2,145,028.02	÷ 43,560 =	49.24

Table 1 - Impervious Cover Table

Total Impervious Cover 49.24 ÷ Total Acreage 76.61 X 100 = 64.27 % Impervious Cover

- 5. X Attachment A Factors Affecting Surface Water Quality. A detailed description of all factors that could affect surface water and groundwater quality that addresses ultimate land use is attached.
- 6. X Only inert materials as defined by 30 TAC §330.2 will be used as fill material.

For Road Projects Only

Complete questions 7 - 12 if this application is exclusively for a road project.

7. Type of project:

TXDOT road project.

County road or roads built to county specifications.

City thoroughfare or roads to be dedicated to a municipality.

Street or road providing access to private driveways.

8. Type of pavement or road surface to be used:

```
Concrete
Asphaltic concrete pavement
Other:
```

9. Length of Right of Way (R.O.W.): _____ feet.

Width of R.O.W.: _____ feet. L x W = _____ Ft² \div 43,560 Ft²/Acre = _____ acres.

10. Length of pavement area: _____ feet.

Width of pavement area: _____ feet.L x W = ____ $Ft^2 \div 43,560 Ft^2/Acre = ____ acres.Pavement area _____ acres ÷ R.O.W. area _____ acres x 100 = ____% impervious cover.$

11. A rest stop will be included in this project.

A rest stop will not be included in this project.

12. Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

Stormwater to be generated by the Proposed Project

13. X Attachment B - Volume and Character of Stormwater. A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on the area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

Wastewater to be generated by the Proposed Project

14. The character and volume of wastewater is shown below:

% Domestic	Gallons/day
<u>100</u> % Industrial	12 <u>6,695</u> Gallons/day
% Commingled	Gallons/day
TOTAL gallons/day <u>126,69</u> 5	

15. Wastewater will be disposed of by:

On-Site Sewage Facility (OSSF/Septic Tank):

Attachment C - Suitability Letter from Authorized Agent. An on-site sewage facility
will be used to treat and dispose of the wastewater from this site. The appropriate
licensing authority's (authorized agent) written approval is attached. It states that
the land is suitable for the use of private sewage facilities and will meet or exceed
the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285
relating to On-site Sewage Facilities.

Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.

X Sewage Collection System (Sewer Lines):

- X Private service laterals from the wastewater generating facilities will be connected to an existing SCS.
- Private service laterals from the wastewater generating facilities will be connected to a proposed SCS.
- X The SCS was previously submitted on 05/20/2024
 - The SCS was submitted with this application.
 - The SCS will be submitted at a later date. The owner is aware that the SCS may not be installed prior to Executive Director approval.

X The sewage collection system will convey the wastewater to the <u>Brushy Creek Regional Wastewater</u> Treatment Plant. The treatment facility is:

Х	Existing.
	Proposed

16. X All private service laterals will be inspected as required in 30 TAC §213.5.

Site Plan Requirements

Items 17 – 28 must be included on the Site Plan.

17. X The Site Plan must have a minimum scale of 1'' = 400'.

Site Plan Scale: 1" = <u>100</u> '.

18. 100-year floodplain boundaries:

] Some part(s) of the project site is located within the 100-year floodplain. T	he floodplain
	is shown and labeled.	

 \mathbf{X} No part of the project site is located within the 100-year floodplain.

The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): <u>FEMA Map No. 48491C0630F, dated December 20, 2019</u>

19. X The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, open space, etc. are shown on the plan.

The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, open space, etc. are shown on the site plan.

- 20. All known wells (oil, water, unplugged, capped and/or abandoned, test holes, etc.):
 - X There are <u>1</u> (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply)

The wells are not in use and have been properly abandoned.

 \mathbf{X} The wells are not in use and will be properly abandoned.

The wells are in use and comply with 16 TAC §76.

There are no wells or test holes of any kind known to exist on the project site.

- 21. Geologic or manmade features which are on the site:
 - X All sensitive geologic or manmade features identified in the Geologic Assessment are shown and labeled.

No sensitive geologic or manmade features were identified in the Geologic Assessment.

Attachment D - Exception to the Required Geologic Assessment. A request and justification for an exception to a portion of the Geologic Assessment is attached.

- 22. X The drainage patterns and approximate slopes anticipated after major grading activities.
- 23. \mathbf{X} Areas of soil disturbance and areas which will not be disturbed.
- 24. X Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
- 25. X Locations where soil stabilization practices are expected to occur.
- 26. Surface waters (including wetlands).

X N/A

- 27. Locations where stormwater discharges to surface water or sensitive features are to occur.
 - X There will be no discharges to surface water or sensitive features.
- 28. X Legal boundaries of the site are shown.

Administrative Information

- 29. X Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 30. X Any modification of this WPAP will require Executive Director approval, prior to construction, and may require submission of a revised application, with appropriate fees.

FACTORS AFFECTING SURFACE WATER QUALITY

Surface water quality can be affected by disturbance during construction and by development after construction. Soil disturbance from clearing and grubbing and cut / fill operations can lead to discharge of sediment unless adequate temporary erosion control measures are in place. For this project, the use of silt fence, mulch sock, and inlet protection will prevent sediment from leaving the site. Sediment and debris collected by the control measures will be cleaned from fences, berms, etc. on a routine schedule.

During construction, surface water quality may also be affected by a spill of hydrocarbons or other hazardous substances used in construction. The most likely instances of a spill of hydrocarbons or hazardous substances are:

- 1. Refueling construction equipment.
- 2. Performing operator-level maintenance, including adding petroleum, oils, or lubricants.
- 3. Unscheduled or emergency repairs, such as hydraulic fluid leaks.

Every effort will be taken to be cautious and prevent spills. In the event of a fuel or hazardous substance spill as defined by the Reportable Quantities Table 1 (page 3) of the TCEQ's Small-Business Handbook for Spill Response (RG-285, June 1997), the contractor is required to clean up the spill and notify the TCEQ as required in RG-285. During business hours report spills to the TCEQ's Austin Regional Office at (512) 339-2929, after business hours call 1-800-832-8224, the Environmental Response Hotline or (512) 463-7727, the TCEQ Spill Reporting Hotline, which is also answered 24 hours a day.

After construction is complete, impervious cover for the tract of land is the major reason for degradation of water quality. Impervious cover includes the building, parking lot pavement and concrete sidewalks. Oil and fuel discharge from vehicles is anticipated.

VOLUME AND CHARACTER OF STORMWATER

The total site area of 2525 CR 172 Industrial is 69.56 acres plus an additional 7.05 acres for adjacent roadway improvements on CR 172. The proposed development will result in an impervious cover of 49.24 acres, 64.27% of the site. The impervious areas will consist of buildings, parking surfaces, and sidewalks with the pervious areas consisting of landscape and natural areas.

Under existing conditions, the site is split below the property line by a contour ridgeline sending flow to one point along the western property boundary. This flow then travels across the site, entering into a drainage channel. Flow across the subject site is sheet or shallow concentrated flow at slopes around 2 percent.

Construction on-site will not be located within the Federal Emergency Management Agency's 100-year floodplain according to FIRM 48491C0630F, Williamson County, Texas and incorporated areas, dated December 20, 2019. In proposed conditions, the majority of on-site flow will be captured and conveyed through a proposed storm system. Water will be treated according to TCEQ requirements through StormTrap's Up-Flo Filters water quality treatment system. The underground detention pond will then outfall to an existing drainage channel on the western part of the site. Refer to sheet 82 for more details.

The subject site has no existing detention or water quality ponds. A water quality system and one underground detention pond is proposed on-site. The underground detention and water quality structures are sized per current City of Round Rock and TCEQ design standards. Drainage area maps and calculations are included in the plan set for reference.

Regarding stormwater volume (quantity) of the stormwater runoff which is expected to occur from the proposed project, see table below depicting existing vs proposed runoff volume for all three points of analysis. This increase of runoff is being detained in proposed underground detention pond to at or below existing condition runoff rates for the 2, 10, 25, 50, and 100 year events.

	Storm	Volu	ume of Runoff ((CF)
	Event	POA-A	POA-B	POA-C
	2	860,944	433,779	85,312
	10	1,783,437	899,103	174,589
Existing	25	2,517,991	1,269,707	245,363
_	50	3,276,709	1,651,112	318,842
	100	3,930,004	1,982,198	381,074
Dropood	2	1,081,264	433,779	140,621
	10	2,044,160	899,103	238,811
Proposed (Partially Developed)	25	2,794,697	1,269,707	313,106
(Farially Developed)	50	3,566,690	1,651,112	388,897
	100	4,221,293	1,982,198	452,230

SUITIBILITY LETTER FOR AUTHORIZED AGENT

(NOT APPLICABLE)

An on-site sewage facility will **<u>not</u>** be used to treat and dispose of the wastewater.

EXCEPTION TO THE REQUIRED GEOLOGIC ASSESSMENT

(NOT APPLICABLE)

All sensitive geologic or manmade features identified in the Geological Assessment are shown and labeled.

Kimley **»Horn**

SECTION 5: TEMPORARY STORMWATER SECTION

10814 Jollyville Road, Building 4, Suite 200, Austin, TX 78759

512 418 1771

Temporary Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Nicholas C. Brown, P.E.

Date: 06/05/2024

Signature of Customer/Agent:

Regulated Entity Name: 2525 CR 172 Industrial

Project Information

Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1. Fuels for construction equipment and hazardous substances which will be used during construction:

The following fuels and/or hazardous substances will be stored on the site: _____

These fuels and/or hazardous substances will be stored in:

Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.

- Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
- X Fuels and hazardous substances will not be stored on the site.
- 2. X Attachment A Spill Response Actions. A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. X Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. X Attachment B Potential Sources of Contamination. A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

Sequence of Construction

- 5. X Attachment C Sequence of Major Activities. A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
 - \overline{X} For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
 - X For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6. X Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: N/A

Temporary Best Management Practices (TBMPs)

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

7. X Attachment D – Temporary Best Management Practices and Measures. TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

XA	A description of how BMPs and measures will prevent pollution of surface water,
g	groundwater or stormwater that originates upgradient from the site and flows
a	across the site.

Х	A description of how BMPs and measures will prevent pollution of surface water or
	groundwater that originates on-site or flows off site, including pollution caused by
	contaminated stormwater runoff from the site.

 \mathbf{X} A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.

X A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.

8. X The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.

Attachment E - Request to Temporarily Seal a Feature. A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.

X There will be no temporary sealing of naturally-occurring sensitive features on the site.

9. X Attachment F - Structural Practices. A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.

10. 🔀 Attachment G - Drainage Area Map.	A drainage area map supporting the following
requirements is attached:	

X For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.

For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.

For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.

There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.

- 11. X Attachment H Temporary Sediment Pond(s) Plans and Calculations. Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
 - 🗌 N/A
- 12. X Attachment I Inspection and Maintenance for BMPs. A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
- 13. X All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
- 14. X If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
- 15. X Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
- 16. X Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

Soil Stabilization Practices

Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. X Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices. A schedule of the interim and permanent soil stabilization practices for the site is attached.

- 18. X Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. X Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

Administrative Information

- 20. X All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. X If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. X Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

SPILL RESPONSE REACTIONS

If there is an accidental spill on site, the contractor shall respond with appropriate action. All onsite personnel will be trained to perform and be knowledgeable of the spill response actions. The contractor will be required to contact the owner and in turn the owner will contact the TCEQ in the event of a spill on site. In addition to the following guidance, reference the latest version of TCEQ's Technical Guidance Manual (TGM) RG-348 Section 2.4.16.

Cleanup

- Clean up leaks and spills immediately.
- Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent material for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be disposed of as hazardous waste.
- Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of properly. See the waste management BMPs in this section for specific information.

Minor Spills

- Minor spills typically involve small quantities of oil, gasoline, paint, etc. which can be controlled by the first responder at the discovery of the spill.
- Use absorbent materials on small spills rather than hosing down or burying the spill.
- Absorbent materials should be promptly removed and disposed of properly.
- Follow the practice below for a minor spill:
 - Contain the spread of the spill.
 - Recover spilled materials.
 - Clean the contaminated area and properly dispose of contaminated materials.

Semi-Significant Spills

Semi-significant spills still can be controlled by the first responder along with the aid of other personnel such as laborers and the foreman, etc. This response may require the cessation of all other activities.

Spills should be cleaned up immediately:

- Contain spread of the spill.
- Notify the project foreman immediately.
- If the spill occurs on paved or impermeable surfaces, clean up using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling with absorbent materials and do not let the spill spread widely.
- If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.
- If the spill occurs during rain, cover spill with tarps or other material to prevent contaminating runoff.

Significant/Hazardous Spills

For significant or hazardous spills that are in reportable quantities:

- Notify the TCEQ by telephone as soon as possible and within 24 hours at (512)339-2929 (Austin) or 210-490-3096 (San Antonio) between 8 AM and 5 PM. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site.
- For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110,119, and 302, the contractor should notify the National Response Center at (800) 424-8802.
- Notification should first be made by telephone and followed up with a written report.

- The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.
- Other agencies which may need to be consulted include, but not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.

POTENTIAL SOURCES OF CONTAMINATION

Potential Source: Oil, grease, fuel, and hydraulic fluid contamination from construction equipment and vehicle dripping.

Preventative Measures: Vehicle maintenance will be performed within the construction staging area or a local maintenance shop.

Potential Source: Miscellaneous trash and litter from construction workers and material wrappings.

Preventative Measures: Trash containers will be placed throughout the site to encourage proper disposal of trash.

Potential Source: Silt leaving the site.

Preventative Measures: Contractor will install all temporary best management practices prior to start of construction including the stabilized construction entrance to prevent tracking onto adjoining streets.

Potential Source: Construction Debris.

Preventative Measures: Construction debris will be monitored daily by contractor. Debris will be collected weekly and placed in disposal bins. Situations requiring immediate attention will be addressed on a case-by-case basis.

Potential Source: Soil and Mud from Construction Vehicle tires as they leave the site.

Preventative Measures: A stabilized construction exit shall be utilized as vehicles leave the site. Any soil, mud, etc. carried from the project onto public roads shall be cleaned up within 24 hours.

Potential Source: Sediment from soil, sand, gravel and excavated materials stock piled on site.

Preventative Measures: Silt fence shall be installed on the down gradient side of the stock piled materials. Reinforced rock berms shall be installed at all downstream discharge locations.

Potential Source: Portable toilet spill.

Preventative Measures: Toilets on the site will be emptied on a regular basis by the contracted toilet company.

SEQUENCE OF MAJOR ACTIVITIES

The installation of erosion and sedimentation controls shall occur prior to any excavation of materials or major disturbances on the site. The sequence of major construction activities will be as follows. Approximate acreage to be disturbed is listed in parentheses next to each activity.

Intended Schedule or Sequence of Major Activities:

- 1. Construct Access (60.84 Acres)
- 2. Installation of Temporary BMPs (69.56 Acres for site + 7.05 Acres for roadway)
- 3. Initiate Grubbing and Topsoil Stripping of Site (69.56 Acres)
- 4. Rough Subgrade Preparation (earthwork, grading, street and drainage excavation and embankment) (<u>69.56</u> Acres)
- 5. Wet and Dry Utility Construction (<u>60.84</u> Acres)
- 6. Final Subgrade Preparation (<u>60.84</u> Acres)
- 7. Installation of Base Materials (60.84 Acres)
- 8. Concrete (foundations, curbs, flatwork) (40.28 Acres)
- 9. Building Construction (<u>5.59</u> Acres)
 10. Paving Activities (<u>40.28</u> Acres for site + <u>7.05</u> Acres for roadway)
- 11. Topsoil, Irrigation and Landscaping (69.56 Acres)
- 12. Site cleanup and Removal of Temporary BMPs (69.56 Acres for site + 7.05 Acres for roadway)

Maximum total construction time is not expected to exceed 18 months.

TEMPORARY BEST MANAGEMENT PRACTICES AND MEASURES

- **A.** No storm water originates up gradient that impacts the site. An upstream off-site area will bypass through an existing channel.
- **B.** Temporary BMPs will be installed prior to soil disturbing construction activity. Silt fencing will be placed along the down-gradient sides of the property to prevent silt from escaping the construction area. A temporary construction entrance will be placed on site to reduce vehicle "tracking" onto adjoining streets. A concrete washout pit will be used to collect all excess concrete during construction.

BMPs for this project will protect surface water or groundwater from turbid water, phosphorus, sediment, oil, and other contaminants, which may mobilize in storm water flows by slowing the flow of runoff to allow sediment and suspended solids to settle out of the runoff.

Practices may also be implemented on site for interim and permanent stabilization. Stabilization practices may include but are not limited to: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of existing trees and vegetation, and other similar measures.

C. There are two sensitive features located in on-site, as noted in the geologic assessment. A buffer will be provided for Feature 4 and 5 in all directions. Any excavation within 50 feet of the feature will be avoided. We are not proposing any fill or covering of the sensitive features.

There are no surface streams within the boundaries of the project. The temporary onsite BMPs will be used to treat stormwater runoff before it leaves the project and prevent pollutants from entering into surface streams or any sensitive features down-gradient of the site.

D. The BMPs for this project are designed to allow water to pass through after sedimentation has occurred. Existing flow patterns will be maintained to any naturally occurring sensitive features that are discovered during construction.

Temporary runoff protection measures will be installed according to the recommendations made in Chapter 1 of RG-348. Temporary erosion control will be placed as close to the site of construction soil disturbance as possible to minimize any disturbance with drainage areas. Frequent inspections of erosion controls will be warranted near the environmentally sensitive features, especially after every rainfall.

REQUEST TO TEMPORARY SEAL A FEATURE

(NOT APPLICABLE)

STRUCTURAL PRACTICES

Structural BMPs will be used to limit runoff discharge of pollutants from exposed areas of the site. BMPs will be installed prior to soil disturbing construction activity. Silt fencing will be placed along the down-gradient sides of the property to prevent silt from escaping the construction area. A temporary construction entrance will be placed at the site entry/exit point to reduce tracking onto adjoining streets. A construction staging area will be used onsite to perform all vehicle maintenance and for equipment and material storage. A concrete truck washout pit will be placed on site to provide containment and easier cleanup of waste from concrete operations. The location of all structural temporary BMP's are shown on the erosion control plan sheet and details and specifications are provided on the erosion control details sheet which can be found under Section 4, attachment E.

Description of Temporary BMPs

Temporary Construction Entrance/Exit

The purpose of a temporary gravel construction entrance is to provide a stable entrance/exit condition from the construction site and keep mud and sediment off public roads. A stabilized construction entrance is a stabilized pad of crushed stone located at any point traffic will be entering or leaving the construction site from a public right-of-way, street, alley, sidewalk or parking area. The purpose of a stabilized construction entrance is to reduce or eliminate the tracking or flowing of sediment onto public rights-of-way. This practice should be used at all points of construction ingress and egress.

Excessive amounts of mud can also present a safety hazard to roadway users. To minimize the amount of sediment loss to nearby roads, access to the construction site should be limited to as few points as possible and vegetation around the perimeter should be protected where access is not necessary. A rock stabilized construction entrance should be used at all designated access points.

Inspection and Maintenance Guidelines:

(1) The entrance should be maintained in a condition, which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repair and/or cleanout of any measures used to trap sediment.

(2) All sediment spilled, dropped, washed, or tracked onto public rights-of-way should be removed immediately by contractor.

(3) When necessary, wheels should be cleaned to remove sediment prior to entrance onto public right-of-way.

(4) When washing is required, it should be done on an area stabilized with crushed stone that drains into an approved sediment trap or sediment basin.

(5) All sediment should be prevented from entering any storm drain, ditch or water course by using approved methods.

Silt Fence

The purpose of a silt fence is to intercept and detain water-borne sediment from unprotected areas of a limited extent. Silt fence is used during the period of construction near the perimeter of a disturbed area to intercept sediment while allowing water to percolate through. This fence should remain in place until the disturbed area is permanently stabilized. Silt fence should not be used where there is a concentration of water in a channel or drainage way. If concentrated

069284918 – 2525 CR 172 INDUSTRIAL WATER POLLUTION ABATEMENT PLAN

flow occurs after installation, corrective action must be taken such as placing a rock berm in the areas of concentrated flow.

Silt fencing within the site may be temporarily moved during the day to allow construction activity provided it is replaced and properly anchored to the ground at the end of the day. Silt fences on the perimeter of the site or around drainage ways should not be moved at any time.

Inspection and Maintenance Guidelines:

(1) Inspect all fencing weekly, and after any rainfall.

(2) Remove sediment when buildup reaches 6 inches.

(3) Replace any torn fabric or install a second line of fencing parallel to the torn section.

(4) Replace or repair any sections crushed or collapsed in the course of construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points.

(5) When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

Concrete Washout Area

The purpose of concrete washout areas is to prevent or reduce the discharge of pollutants to stormwater from concrete waste by conducting washout offsite, performing onsite washout in a designated area, and training employees and subcontractors.

The following steps will help reduce stormwater pollution from concrete wastes:

- Incorporate requirements for concrete waste management into material supplier and subcontractor agreements.
- Avoid mixing excess amounts of fresh concrete.
- Perform washout of concrete trucks in designated areas only.
- Do not wash out concrete trucks into storm drains, open ditches, streets, or streams.
- Do not allow excess concrete to be dumped onsite, except in designated areas.
- For onsite washout:
- Locate washout area at least 50 feet from sensitive features, storm drains, open ditches, or water bodies. Do not allow runoff from this area by constructing a temporary pit or bermed area large enough for liquid and solid waste.
- Wash out wastes into the temporary pit where the concrete can set, be broken up, and then disposed properly.

Below grade concrete washout facilities are typical. These consist of a lined excavation sufficiently large to hold expected volume of washout material. Above grade facilities are used if excavation is not practical. Temporary concrete washout facility (type above grade) should be constructed as shown on the details at the end of this section, with sufficient quantity and volume to contain all liquid and concrete waste generated by washout operations. Plastic lining material should be a minimum of 10 mil in polyethylene sheeting and should be free of holes, tears, or other defects that compromise the impermeability of the material.

069284918 – 2525 CR 172 INDUSTRIAL WATER POLLUTION ABATEMENT PLAN

When temporary concrete washout facilities are no longer required for the work, the hardened concrete should be removed and disposed of. Materials used to construct temporary concrete washout facilities should be removed from the site of the work and disposed of. Holes, depressions or other ground disturbance caused by the removal of the temporary concrete washout facilities should be backfilled and repaired.

Rock Berm

The purpose of a rock berm is to serve as a check dam in areas of concentrated flow, to intercept sediment-laden runoff, detain the sediment and release the water in sheet flow. The rock berm should be used when the contributing drainage area is less than 5 acres. Rock berms are used in areas where the volume of runoff is too great for a silt fence to contain. They are less effective for sediment removal than silt fences, particularly for fine particles, but are able to withstand higher flows than a silt fence. As such, rock berms are often used in areas of channel flows (ditches, gullies, etc.). Rock berms are most effective at reducing bed load in channels and should not be substituted for other erosion and sediment control measures further up the watershed.

Inspection and Maintenance Guidelines:

(1) Inspection should be made weekly and after each rainfall by the responsible party. For installations in streambeds, additional daily inspections should be made.

(2) Remove sediment and other debris when buildup reaches 6 inches and dispose of the accumulated silt in an approved manner that will not cause any additional siltation.

(3) Repair any loose wire sheathing.

(4) The berm should be reshaped as needed during inspection.

(5) The berm should be replaced when the structure ceases to function as intended due to silt accumulation among the rocks, washout, construction traffic damage, etc.

(6) The rock berm should be left in place until all upstream areas are stabilized and accumulated silt removed.

Inlet Protection

Storm sewers that are made operational prior to stabilization of the associated drainage areas can convey large amounts of sediment to natural drainage ways. In case of extreme sediment loading, the storm sewer itself may clog and lose a major portion of its capacity. To avoid these problems, it is necessary to prevent sediment from entering the system at the inlets. The following guidelines for inlet protection are based primarily on recommendations by the Virginia Dept. of Conservation and Recreation (1992) and the North Central Texas Council of Governments (NCTCOG, 1993b).

In developments for which drainage is to be conveyed by underground storm sewers (i.e., streets with curbs and gutters), all inlets that may receive storm runoff from disturbed areas should be protected. Temporary inlet protection is a series of different measures that provide protection against silt transport or accumulation in storm sewer systems. This clogging can greatly reduce or completely stop the flow in the pipes. The different measures are used for different site conditions and inlet types.

Care should be taken when choosing a specific type of inlet protection. Field experience has shown that inlet protection that causes excessive ponding in an area of high construction activity may become so inconvenient that it is removed or bypassed, thus transmitting sediment-laden flows unchecked. In such situations, a structure with an adequate overflow mechanism should be utilized.

WATER POLLUTION ABATEMENT PLAN ATTACHMENT F It should also be noted that inlet protection devices are designed to be installed on construction sites and not on streets and roads open to the public. When used on public streets these devices will cause ponding of runoff, which can cause minor flooding and can present a traffic hazard. An example of appropriate siting would be a new subdivision where the storm drain system is installed before the area is stabilized and the streets open to the general public. When construction occurs adjacent to active streets, the sediment should be controlled on site and not on public thoroughfares. Occasionally,

roadwork or utility installation will occur on public roads. In these cases, inlet protection is an appropriate temporary BMP.

The following inlet protection devices are for drainage areas of one acre or less. Runoff from larger disturbed areas should be routed to a temporary sediment trap or basin.

Filter barrier protection using silt fence is appropriate when the drainage area is less than one acre and the basin slope is less than five percent. This type of protection is not applicable in paved areas.

Block and gravel protection is used when flows exceed 0.5 cubic feet per second and it is necessary to allow for overtopping to prevent flooding. This form of protection is also useful for curb type inlets as it works well in paved areas.

Wire mesh and gravel protection is used when flows exceed 0.5 cubic feet per second and construction traffic may occur over the inlet. This form of protection may be used with both curb and drop inlets.

Excavated impoundment protection around a drop inlet may be used for protection against sediment entering a storm drain inlet. With this method, it is necessary to install weep holes to allow the impoundment to drain completely. If this measure is implemented, the impoundment should be sized such that the volume of excavation is 3,600 cubic feet per acre (equivalent to 1 inch of runoff) of disturbed area entering the inlet.

Inspection and Maintenance Guidelines:

(1) Inspection should be made weekly and after each rainfall. Repair or replacement should be made promptly as needed by the contractor.

(2) Remove sediment when buildup reaches a depth of 3 inches. Removed sediment should be deposited in a suitable area and in such a manner that it will not erode.

(3) Check placement of device to prevent gaps between device and curb.


(4) Inspect filter fabric and patch or replace if torn or missing.


(5) Structures should be removed and the area stabilized only after the remaining drainage area has been properly stabilized.

DRAINAGE AREA MAP

PR-1 is greater than 10 acres and will be disturbed. An existing and developed drainage area map is provided on the next page.

DAU3 Drainage Calculations - SCS Method IMPERVIOUS IMPERVIOUS SHEET FLOW SHALLOW CONCENTRATED FLOW DRAINAGE AREA CN P-2yr24hr 4.01 IN Grass Surface AREA COVER COVER (Ac.) (Ac.) (%) N L (ft) S (ft/ft) Tt(min) L (ft) V (fps) S (ft/ft) Tt(min) L (ft) V (fps) S (ft/ft) Tt(min) EX-A1 0.14 0.2% 80.04 0.15 100 0.007 13.32 2413 2.1 0.016 19.51 - - 0.00 32.83 68.01 EX-A2 48.27 0.00 0.0% **80.00** 0.15 100 0.043 **6.46** 2566 1.9 0.014 **22.70** EX-B1 58.76 0.00 0.0% **INLET PEAK FLOW CALCULATIONS - RATIONAL METHOD** Hydrologic Runoff Coefficients (Table 2-1 CoRR DCM) Formulas: Q = CiA Q = Peak Runoff (cfs) 2 yr 10 yr 25 yr 50 yr 100 yr C = Weighted Runoff Coefficient Impervious C (Concrete) 0.75 0.83 0.88 0.92 0.97 i = Rainfall intensity (in/hr) Pervious C (Developed 2-7%) 0.33 0.38 0.46 0.49 0.53 A = Drainage Area (acres) **Peak Flow Calculation - Rational Method** RUNOFF COEFFICIENT (C) **RAINFALL INTENSITY (I)** C | С С С С Drainage Impervious 50 100 10 25 Tc (min) 10 25 Area (sf) Area (Acres) % I.C. 2 2 Cover (Acres) Area YEAR YEAR YEAR YEAR YEAR YEAR YEAR YEAR
 8%
 0.36
 0.42
 0.49
 0.53
 0.57
 22.40
 3.46
 5.02
 6.04
 6.85
 7.70
 14.04
 23.30
 33.24
 40.04
 48.51
 EX-DA7 484387.200 11.120 0.922 EXISTING TIME OF CONCENTRATION CALCULATIONS SHEET FLOW SHEET FLOW (PAVEMENT) SHALLOW CONCENTRATED FLOW P-2yr24hr 4.01 IN DRAINAGE AREA P-2yr24hr 4.01 IN Grass Surface n L (ft) S (ft/ft) Tt(min) n L (ft) S (ft/ft) Tt(min) L (ft) V (fps) S (ft/ft) Tt(min) L (ft) V (fps) S (ft/ft) Tt(min) L (ft) V (fps) S (ft/ft) Tt(min) 0.150 100 0 **12.63** 0.016 0 0.000 **0.00** 1377 2.35 0.021 **9.77** 0 - 0.000 **0.00** 0 109.9 20.000 **0.00 22.40** EX-DA7 NOTES: 1. THE CURVE NUMBER (CN) HAS BEEN DETERMINED FROM TABLE 2-2A OF TECHNICAL RELEASE 55. THE COVER TYPE, HYDROLOGIC CONDITION, AND SOIL GROUP DETERMINED. FOR THE PROPOSED CONDITIONS ARE OPEN SPACE , GOOD CONDITION (GRASS COVER > 75%), AND TYPE D SOIL GROUP WITH A CN OF 80. THE COVER TYPE, HYDROLOGIC CONDITION, AND SOIL GROUP DETERMINED FOR THE EXISTING CONDITIONS ARE PASTURE GOOD CONDITION, AND TYPE D SOIL GROUP WITH A CN OF 80. 2. EX-DA7 CALCULATED USING RATIONAL METHOD TO MAINTAIN FLOW RATE CONTINUITY WITH SIP-24-00008. EX-B EX-A2 EX-A POINT OF ANALYSIS A POINT OF ANALYSIS B EX-DA7 POINT OF ANALYSIS C





TEMPORARY SEDIMENT POND(S) PLANS AND CALCULATIONS

A sedimentation basin is required, where feasible, for a common drainage location that serves an area with ten (10) or more acres disturbed at one time.

A sedimentation basin may be temporary or permanent and must provide sufficient storage to contain a calculated volume of runoff from a 2-year, 24-hour storm from each disturbed acre drained. When calculating the volume of runoff from a 2-year, 24-hour storm event, it is not required to include the flows from offsite areas and flow from onsite areas that are either undisturbed or have already undergone permanent stabilization if these flows are diverted around both the disturbed areas of the site and the sediment basin.

Where rainfall data is not available or a calculation cannot be performed, the sedimentation basin must provide at least 3,600 cubic feet of storage per acre drained until final stabilization of the site.

If a sedimentation basin is not feasible, then the permittee shall provide equivalent control measures until final stabilization of the site. In determining whether installing a sediment basin is feasible, the permittee may consider factors such as site soils, slope, available area, public safety, precipitation patterns, site geometry, site vegetation, infiltration capacity, geotechnical factors, depth to groundwater, and other similar considerations. The permittee shall document the reason that the sediment basins are not feasible, and shall utilize equivalent control measures, which may include a series of smaller sediment basins.

Sites With Drainage Areas Less than Ten Acres

Sediment traps and sediment basins may be used to control solids in storm water runoff for drainage locations serving less than ten (10) acres.

Alternatively, a sediment basin that provides storage for a calculated volume of runoff from a 2year, 24-hour storm from each disturbed acre drained may be utilized. Where rainfall data is not available or a calculation cannot be performed, a temporary or permanent sediment basin providing 3,600 cubic feet of storage per acre drained may be provided.

Proposed Sedimentation Basin Calculations

For 2525 CR 172 Industrial, the proposed onsite underground detention pond will serve as a storage for on-site drainage. The basins will be designed to contain the 3,600 cubic feet per acre of disturbed area draining to the pond.

Temporary Sedimentation:

An underground detention pond will serve as storage for on-site drainage during the construction phase (as shown on sheets 82-85 of the site plan drawings). Drainage area PR-1 includes 39.69 acres of impervious cover and generates a maximum volume of 429,981 ft³. The developed underground detention pond will not exceed generated volume at 500,531 ft³, thus, the constructed underground detention pond will be adequately sized for sedimentation proposed for the drainage area.

INSPECTION AND MAINTENANCE FOR BMPS

Personnel Responsible for Inspections

The agent that performs the inspections should be knowledgeable of this general permit and familiar with the construction site. The contractor is to provide an inspector with a CPESC, CESSWI, or CISEC certification. Documentation of the inspector's qualifications is to be included in the attached Inspector Qualifications Log.

Inspection Schedule

The primary operator is required to choose one of the two inspections listed below.

Option 1: Once every seven calendar days. If this alternative schedule is developed, then the inspection must occur regardless of whether or not there has been a rainfall event since the previous inspection.

Option 2: Once every 14 calendar days and within 24 hours of the end of a storm event of two inches or greater.

The inspections may occur on either schedule provided that documentation reflects the current schedule and that any changes to the schedule are conducted in accordance with the following provisions: the schedule may be changed a maximum of one time each month, the schedule change must be implemented at the beginning of a calendar month, and the reason for the schedule change must be documented (e.g., end of "dry" season and beginning of "wet" season).

If option 2 is the chosen frequency of inspections a rain gauge must be properly maintained on site or the storm event information from a weather station that is representative of the site location. For any day of rainfall during normal business hours that measures 0.25 inches or greater, proper documentation of the total rainfall measured for that day must be recorded. Personnel provided by the permittee must inspect:

- disturbed areas of the construction site that have not been finally stabilized;
- areas used for storage of materials that are exposed to precipitation;
- structural controls (for evidence of, or the potential for, pollutants entering the drainage system);
- sediment and erosion control measures identified in the SWP3 (to ensure they are operating correctly); and
- locations where vehicles enter or exit the site (for evidence of off-site sediment tracking).

Reductions in Inspection Frequency

Where sites have been finally or temporarily stabilized or where runoff is unlikely due to winter conditions (e.g. site is covered with snow, ice, or frozen ground exists), inspections must be conducted at least once every month. In arid, semi-arid, or drought-stricken areas, inspections must be conducted at least once every month and within 24 hours after the end of a storm event of 0.5 inches or greater. A record of the total rainfall measured, as well as the approximate beginning and ending dates of winter or drought conditions resulting in monthly frequency of inspections in the attached Rain Gauge Log.

In the event of flooding or other uncontrollable situations which prohibit access to the inspection sites, inspections must be conducted as soon as access is practicable.

Inspection Report Forms

Use the Inspection Report Forms given as a checklist to ensure that all required areas of the construction site are addressed. There is space to document the inspector's name as well as when the inspections regularly take place. The tables will document that the required area was inspected. (If there were any areas of concern, briefly describe them in this space with a more detailed description in the narrative section. Use the last table to document any discharges found during the inspections).

Describe how effective the installed BMPs are performing. Describe any BMP failures that were noted during the investigation and describe any maintenance required due to the failure. If new BMPs are needed as the construction site changes, the inspector can use the space at the bottom of the section to list BMPs to be implemented before the next inspection.

Describe the inspector's qualifications, how the inspection was conducted, and describe any areas of non-compliance in detail. If an inspection report does not identify any incidents of non-compliance, then it must contain a certifying signature stating that the facility or site is in compliance. The report must be signed by a person and in a manner required by 30 TAC 305.128. There is space at the end of the form to allow for this certifying signature.

Whenever an inspection shows that BMP modifications are needed to better control pollutants in runoff, the changes must be completed within seven calendar days following the inspection. If existing BMPs are modified or if additional BMPs are needed, you must describe your implementation schedule, and wherever possible, make the required BMP changes before the next storm event.

The Inspection Report Form functions as the required report and must be signed in accordance with TCEQ rules at 30 TAC 305.128.

Corrective Action

Personnel Responsible for Corrective Actions

Both Primary and Secondary Operators are responsible for maintaining all necessary Corrective Actions. If an individual is specifically identified as the responsible party for modifying the contact information for that individual should be documented in the attached Inspector Qualifications Log.

Corrective Action Forms

The Temporary BMPs must be modified based on the results of inspections, as necessary, to better control pollutants in runoff. Revisions must be completed within seven (7) calendar days following the inspection. If existing BMPs are modified or if additional BMPs are necessary, an implementation schedule must be described in the attached forms and wherever possible those changes implemented before the next storm event. If implementation before the next anticipated storm event is impracticable, these changes must be implemented as soon as practicable. Actions taken as a result of inspections must be properly documented by completing the corrective action forms given.

Inspector Qualifications Log*

Inspector Name: Qualifications (Check as appropriate and provide description): Training Course Supervised Experience Other
Inspector Name: Qualifications (Check as appropriate and provide description): Training Course Supervised Experience Other
Inspector Name: Qualifications (Check as appropriate and provide description): Training Course Supervised Experience Other
Inspector Name: Qualifications (Check as appropriate and provide description): Training Course Supervised Experience Other
Inspector Name: Qualifications (Check as appropriate and provide description): Training Course Supervised Experience Other
Inspector Name: Qualifications (Check as appropriate and provide description): Training Course Supervised Experience Other

* The agent that performs the inspections should be knowledgeable of this general permit and familiar with the construction site. The contractor is to provide an inspector with a CPESC, CESSWI, or CISEC certification.

Amendment Log

No.	Description of the Amendment	Date of Amendment	Amendment Prepared by [Name(s) and Title]

Construction Activity Sequence Log

Name of Operator	Projected dates Month/year	Activity Disturbing Soil clearing, excavation, etc.	Location on-site where activity will be conducted	Acreage being disturbed

*Construction activity sequences for linear projects may be conducted on a rolling basis. As a result, construction activities may be at different stages at different locations in the project area. The Contractor is required to complete and update the schedule and adjust as necessary.

Kimley **Whorn**

Stormwater Control Installation and Removal Log

Stormwater Control	Location On-Site	Installation Date	Removal Date

Stabilization Activities Log

Date Activity Initiated	Description of Activity	Description of Stabilization Measure and Location	Date Activity Ceased (Indicate Temporary or Permanent)	Date When Stabilization Measures Initiated

Stabilization and erosion control practices may include, but are not limited to: establishing temporary or permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, and protecting existing trees and vegetation. List practices used where they are located, when they will be implemented, and whether they are temporary (interim) or permanent.

Inspection Frequency Log

Date	Frequency Schedule and Reason for Change

Kimley *Worn*

Rain Gauge Log

Data		Course Deadling
Date	Location of Rain Gauge	Gauge Reading

General Information								
Name of Project			Trackin	g No.		Inspection Date		
Inspector Name Contact Information	, Title &							
Present Phase of Co	nstruction							
Inspection Location inspections are required location where this being conducted)	ired, specify	,						
- 🗌 Once per	ncy: UWe ency: E ncy: month (for sta month and wit	eekly	arid, semi-arid, or drought-	stricken a		dry periods or during	ı drought)	
If yes, how did ye	Was this inspection triggered by a 0.25" storm event? Yes No If yes, how did you determined whether a 0.25" storm event has occurred? Rain gauge on site Weather station representative of site. Specify weather station source: Total rainfall amount that triggered the inspection (in inches): In inches):							
Unsafe Conditions for Inspection Did you determine that any portion of your site was unsafe for inspection? Yes No If "yes", complete the following: - Describe the conditions that prevented you from conducting the inspection in this location:								
- Location	- Location(s) where conditions were found:							

Condition and Effectiveness of Erosion and Sediment (E&S) Controls						
Type/Location of E&S Control	Repairs or Other Maintenance Needed?	Corrective Action Required?	Date on Which Maintenance or Corrective Action First Identified?	Notes		
1.	□Yes □No	□Yes □No				
2.	□Yes □No	□Yes □No				
3.	□Yes □No	□Yes □No				
4.	□Yes □No	□Yes □No				
5.	□Yes □No	□Yes □No				
6.	□Yes □No	□Yes □No				
7.	□Yes □No	□Yes □No				
8.	□Yes □No	□Yes □No				
9.	□Yes □No	□Yes □No				
10.	□Yes □No	□Yes □No				

Condition and Effectiveness of Pollution Prevention (P2) Practices						
Type/Location of P2 Practices	Repairs or Other Maintenance Needed?	Corrective Action Required?	Identification Date	Notes		
1.	□Yes □No	□Yes □No				
2.	□Yes □No	□Yes □No				
3.	□Yes □No	□Yes □No				
4.	□Yes □No	□Yes □No				
5.	□Yes □No	□Yes □No				
6.	□Yes □No	□Yes □No				
7.	□Yes □No	□Yes □No				
8.	□Yes □No	□Yes □No				
9.	□Yes □No	□Yes □No				
10.	□Yes □No	□Yes □No				

Stabilization of Exposed Soil					
Stabilization Area	Stabilization Method	Have You Initiated Stabilization?	Notes		
1.		YES NO If yes, provide date:			
2.		If yes, provide date:			
3.		If yes, provide date:			
4.		☐ YES ☐ NO If yes, provide date:			
5.		If yes, provide date:			
	Description of D	Discharges			
	discharge occurring from any part of yo ormation for each point of discharge:	our site at the time of the inspection?]Yes 🗌 No		
Discharge Location	Observations				
1.	Describe the discharge:				
	At points of discharge and the channels and banks of surface waters in the immediate vicinity, are there any visible signs of erosion and/or sediment accumulation that can be attributed to your discharge? If yes, describe what you see, specify the location(s) where these conditions were found, and indicate whether modification, maintenance, or corrective action is needed to resolve the issue:				
2.	Describe the discharge:				
	At points of discharge and the channels and banks of surface waters in the immediate vicinity, are there any visible signs of erosion and/or sediment accumulation that can be attributed to your discharge? If yes, describe what you see, specify the location(s) where these conditions were found, and indicate whether modification, maintenance, or corrective action is needed to resolve the issue:				
3.	Describe the discharge:				
	At points of discharge and the channels and banks of surface waters in the immediate vicinity, are there any visible signs of erosion and/or sediment accumulation that can be attributed to your discharge? If yes, describe what you see, specify the location(s) where these conditions were found, and indicate whether modification, maintenance, or corrective action is needed to resolve the issue:				

Contractor or Subcontractor Certification and Signature

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Signature of Contractor or Subcontractor:

Date:

Certification and Signature by Permittee

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Signature of Fermittee of	
"Duly Authorized Representative":	 Date:

Printed Name and Affiliation	1	
------------------------------	---	--

Signature of Dermittee or

Section A – Initial Report (Complete this section <u>within 24 hours</u> of discovering the condition that triggered corrective action)						
Name of Project Trac	Tracking No.		Today's Date			
Date Problem First Discovered	m First Discovered		t Discovered			
Name and Contact Information of Individual Completing this Form						
What site conditions triggered the requirement to conduct corrective action: A required stormwater control was never installed, was installed incorrectly, or not in accordance with the requirements in Part 2 and/or 3 The stormwater controls that have been installed and maintained are not effective enough for the discharge to meet applicable water quality standards A prohibited discharge has occurred or is occurring 						
Provide a description of the problem:						
Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th day):						
If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:						
Section B – Corrective Action Progress (Complete this section <u>no later than 7 calendar days</u> after discovering the condition that triggered corrective action)						
Section B.1 – Why the Problem Occurred						
Cause(s) of Problem (Add an additional sheet if necessary))	How This Was Det	ermined and the Date You Deterr	mined the Cause		
1.		1.				
2.		2.				
3.		3.				
Section B.2 – Stormwater Control Modifications to be Implemented to Correct the Problem						
List of Stormwater Control Modification(s) Needed to Corr Problem (Add an additional sheet if necessary)	rect Completion Date	Plan Updates Necessary?	Notes			
1.		□Yes □No Date:				
2.		☐Yes ☐No Date:				
3.		☐Yes ☐No Date:				

Section A – Initial Report (Complete this section <u>within 24 hours</u> of discovering the condition that triggered corrective action)

Name of Project	Tracking No.			Today's Date		
Date Problem First Discovered		Time Problem First Discovered				
Name and Contact Information of Individual Completing this Form						
What site conditions triggered the requirement to conduct corrective action: A required stormwater control was never installed, was installed incorrectly, or not in accordance with the requirements in Part 2 and/or 3 The stormwater controls that have been installed and maintained are not effective enough for the discharge to meet applicable water quality standards A prohibited discharge has occurred or is occurring 						
Provide a description of the problem:						
Deadline for completing corrective action (Enter date that is either: (1) no more than 7 calendar days after the date you discovered the problem, or (2) if it is infeasible to complete work within the first 7 days, enter the date that is as soon as practicable following the 7th day):						
If your estimated date of completion falls after the 7-day deadline, explain (1) why you believe it is infeasible to complete work within 7 days, and (2) why the date you have established for making the new or modified stormwater control operational is the soonest practicable timeframe:						
Section B – Corrective Action Progress (Complete this section <u>no later than 7 calendar days</u> after discovering the condition that triggered corrective action)						
Section B.1 – Why the	Problem Occurred					
			How This Was Determined and the Date You Determined the Cause			
1.			1.			
2.		2.				
3.		3.				
Section B.2 – Stormwater Control Modifications to be Implemented to Correct the Problem						
List of Stormwater Contr Problem (Add an addition	ol Modification(s) Needed to Corr nal sheet if necessary)		ompletion ate	Plan Updates Necessary?	Notes	
1.				□Yes □No Date:		
2.				□Yes □No Date:		
3.				□Yes □No Date:		

Contractor or Subcontractor Certification and Signature

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."				
Signature of Contractor or Subcontractor:	Date:			
Printed Name and Affiliation:				
Certification and Signature by Permittee				
"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."				
Signature of Permittee or "Duly Authorized Representative": D	ate:			
Printed Name and Affiliation:				

SCHEDULE OF INTERIM AND PERMANENT SOIL STABILIZATION PRACTICES

Construction practices shall disturb the minimal amount of existing ground cover as required for land clearing, grading, and construction activity for the shortest amount of time possible to minimize the potential of erosion and sedimentation from the site. Existing vegetation shall be maintained and left in place until it is necessary to disturb for construction activity. For this project the following stabilization practices will be implemented:

- 1. Hydraulic Mulch and Seeding: Disturbed areas subject to erosion shall be stabilized with hydraulic mulch and/or seeded and watered to provide interim stabilization. For areas that are not to be sodded as per the project landscaping plan, vegetative cover will be established to provide permanent stabilization.
- 2. Sodding and Wood Mulch: As per the project landscaping plan, sodding and wood mulch will be applied to landscaped areas to provide permanent stabilization prior to project completion.

Records of the following shall be maintained:

- a) The dates when major grading activities occur;
- b) The dates when construction activities temporarily or permanently cease on a portion of the site; and
- c) The dates when stabilization measures are initiated.

Stabilization measures must be initiated as soon as practical in portions of the site where construction activities have temporarily or permanently ceased, and except as provided in the following, must be initiated no more that fourteen (14) days after the construction activity in that portion of the site has temporarily or permanently ceased:

Where the initiation of stabilization measures by the 14th day after construction activity temporarily or permanently ceased is precluded by snow cover or frozen ground conditions, stabilization measures must be initiated as soon as practical.

Where construction activity on a portion of the site is temporarily ceased and earth disturbing activities will be resumed within twenty-one (21) days, temporary stabilization measures do not have to be initiated on that portion of the site.

In arid areas (areas with an average rainfall of 0-10 inches), semiarid areas (areas with an average annual rainfall of 10 to 20 inches), and areas experiencing droughts where the initiation of stabilization measures by the 14th day after construction activity has temporarily or permanently ceased is precluded by seasonably arid conditions, stabilization measures must be initiated as soon as practical.

Maintenance

Below are some maintenance practices to be used to maintain erosion and sediment controls:

• All measures will be maintained in good working order. The operator should correct any damage or deficiencies as soon as practicable after the inspection, but in no case later than seven (7) calendar days after the inspection.

WATER POLLUTION ABATEMENT PLAN ATTACHMENT J

069284918 – 2525 CR 172 INDUSTRIAL WATER POLLUTION ABATEMENT PLAN

- BMP Maintenance (as applicable)
- Sediment must be removed from sediment traps and sedimentation ponds no later than the time that design capacity has been reduced by 50%. For perimeter controls such as silt fences, berms, etc., the trapped sediment must be removed before it reaches 50% of the above-ground height.
- Silt fence will be inspected for depth of sediment, tears, to see of the fabric is securely attached to the fence posts, and to see that the fence posts are firmly in the ground.
- Drainage swale will be inspected and repaired as necessary.
- Inlet control will be inspected and repaired as necessary.
- Check dam will be inspected and repaired as necessary.
- Straw bale dike will be inspected and repaired as necessary.
- Diversion dike will be inspected and any breaches promptly repaired.
- Temporary and permanent seeding and planting will be inspected for bare spots, washouts, and healthy growth.
- If sediment escapes the site, accumulations must be removed at a frequency that minimizes off-site impacts, and prior to the next rain event, if feasible. If the permittee does not own or operate the off-site conveyance, then the permittee must to work with the owner or operator of the property to remove the sediment.
- Locations where vehicles enter or exit the site must be inspected for evidence of offsite sediment tracking.

To maintain the above practices, the following will be performed:

 Maintenance and repairs will be conducted before the next anticipated storm event or as necessary to maintain the continued effectiveness of storm water controls.
 Following an inspection, deficiencies should be corrected no later than seven (7) calendar days after the inspection.

SECTION 6: PERMANENT STORMWATER SECTION

kimley-horn.com

10814 Jollyville Road, Building 4, Suite 200, Austin, TX 78759

512 418 1771

Permanent Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(C), (D)(Ii), (E), and (5), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Permanent Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Nicholas C. Brown, P.E.

Date: 06/05/2024

Signature of Customer/Agent

Regulated Entity Name: 2525 CR 172 Industrial

Permanent Best Management Practices (BMPs)

Permanent best management practices and measures that will be used during and after construction is completed.

1. X Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.



- 2. X These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
 - X The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: _____

N/A

3. X Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.

N/A

- 4. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
 - The site will be used for low density single-family residential development and has 20% or less impervious cover.
 - The site will be used for low density single-family residential development but has more than 20% impervious cover.
 - X The site will not be used for low density single-family residential development.
- 5. The executive director may waive the requirement for other permanent BMPs for multifamily residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
 - Attachment A 20% or Less Impervious Cover Waiver. The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.
 - The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.
 - \overline{X} The site will not be used for multi-family residential developments, schools, or small business sites.
- 6. X Attachment B BMPs for Upgradient Stormwater.

		 A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached. No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached. Y Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
7.	Х	Attachment C - BMPs for On-site Stormwater.
		 A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached. Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
8.	X	Attachment D - BMPs for Surface Streams. A description of the BMPs and measures that prevent pollutants from entering surface streams, sensitive features, or the aquifer is attached. Each feature identified in the Geologic Assessment as sensitive has been addressed.
		N/A
9.	Χ	The applicant understands that to the extent practicable, BMPs and measures must maintain flow to naturally occurring sensitive features identified in either the geologic assessment, executive director review, or during excavation, blasting, or construction.
		 The permanent sealing of or diversion of flow from a naturally-occurring sensitive feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed. Attachment E - Request to Seal Features. A request to seal a naturally-occurring sensitive feature, that includes, for each feature, a justification as to why no reasonable and practicable alternative exists, is attached.
10.	X	Attachment F - Construction Plans. All construction plans and design calculations for the proposed permanent BMP(s) and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. The plans are attached and, if applicable include:
		 X Design calculations (TSS removal calculations) X TCEQ construction notes X All geologic features X All proposed structural BMP(s) plans and specifications

11. X	Attachment G - Inspection, Maintenance, Repair and Retrofit Plan . A plan for the inspection, maintenance, repairs, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan includes all of the following:
	 X Prepared and certified by the engineer designing the permanent BMPs and measures X Signed by the owner or responsible party X Procedures for documenting inspections, maintenance, repairs, and, if necessary retrofit
	X A discussion of record keeping procedures
	N/A
12. 🗌	Attachment H - Pilot-Scale Field Testing Plan . Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
X	N/A
13. 🗌	Attachment I -Measures for Minimizing Surface Stream Contamination. A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction

and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that results in water quality degradation.

X N/A

Responsibility for Maintenance of Permanent BMP(s)

Responsibility for maintenance of best management practices and measures after construction is complete.

14. X The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.

🗌 N/A

15. X A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.

N/A

20% OR LESS IMPERVIOUS COVER WAIVER

This site has more than 20% impervious cover. Therefore, a waiver will not be submitted for this project.

BMPS FOR UPGRADIENT STORMWATER

Upgradient storm water exists south of the site based on current topography maps and field observations. 75.26 acres of offsite up-gradient water enters the site from the south and drains to an existing channel near POA-A and POA-B. Please refer to the Existing and Developed Drainage Area Maps that are provided at the end of this report in Section 8.

BMPS FOR ON-SITE STORMWATER

2525 CR 172 Industrial has a total of 2 on-site basins. The overall required removal for this development is Lm = 30,064 LBS. The system has been designed to provide 30,169 LBS of TSS removal. The basins are detailed and shown on the construction drawings (Water Quality Plan, Sheet 85). Up-Flo Filter 8ft X 18.5ft will provide 14,437 LBS of TSS removal. Up-Flo Filter 8ft X 24ft will provide 15,732 LBS of TSS removal. All TSS calculations are shown on the in Section 8.

After construction, all disturbed areas on the site will be re-vegetated and runoff from the proposed improvements will be captured by the proposed storm system and conveyed through the proposed BMP's.

Construction plans, calculations and specifications are provided in Section 8 which is located at the end of this report.

BMPS FOR SURFACE STREAMS

There are two sensitive features located in on-site, as noted in the geologic assessment. A buffer will be provided for Feature 4 and 5 in all directions. Any excavation within 50 feet of the feature will be avoided. We are not proposing any fill or covering of the sensitive features.

Temporary erosion control will be placed as close to the site of construction soil disturbance as possible to minimize any disturbance. Frequent inspections of erosion controls will be warranted near the sensitive features, especially after rainfall.

REQUEST TO SEAL FEATURES

(NOT APPLICABLE)

The permanent sealing of or diversion of flow from a naturally-occurring "sensitive" or "possibly sensitive" feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed for any naturally-occurring "sensitive" or "possibly sensitive" features on this site.

CONSTRUCTION PLANS

Calculations for the load removal requirements for the project and the load removal provided by the permanent BMP's are provided as an exhibit in Section 8 which have been preliminary approved by a professional engineer licensed in the state of Texas. The load removal requirements are derived from the equations from the technical guidance manual based upon project area and increase in impervious cover. All stormwater runoff from impervious areas will be treated by the proposed permanent BMP's to provide the overall required removal of the increase in Total Suspended Solids. Provided within the calculations is a summary of the amount of pollutant load required to be removed from the drainage areas and the amount of removal provided by the permanent BMP's.

Construction plans, details, specifications, calculations, and construction notes are provided in Section 8 which is attached at the end of this report.

INSPECTION AND MAINTENANCE FOR BMPS

The inspection and maintenance plan outlines the procedures necessary to maintain the performance of the Permanent Best Management Practices for this project. It should be noted that the plan provides guidelines that may have to be adjusted dependent on site specific and weather-related conditions.

It is the responsibility of the owner to provide the inspections and maintenance as outlined in the plan for the duration of the project. The owner will maintain this responsibility until it is assumed or transferred to another entity in writing. If the property is leased or sold, the responsibility for the maintenance will be required to be transferred through the lease agreement, binding covenants, closing documents, or other binding legal instrument.

Disposal of accumulated silt shall be accomplished following Texas Commission on Environmental Quality guidelines and specifications.

Maintenance records shall be kept on the installation, maintenance, or removal of items necessary for the proper operation of the facilities. All inspections shall be documented in the Inspection Frequency Log, attached.

An amended copy of this document will be provided to the Texas Commission on Environmental Quality within thirty (30) days of any changes in the following information.

Responsible Party	: Amazon.com Services	, LLC		
Mailing Address:	101 Platform Way N			
City, State:	Nashville, TN		Zip: <u>37203</u>	
Telephone:	(901) 438-4156	Fax:		

I, the owner, have read and understand the requirements of the attached Inspection and Maintenance Plan for the proposed Permanent Best Management Practices for my project. I acknowledge that I will maintain responsibility for the implementation and execution of the plan until the responsibility is transferred to or assumed by another party in writing through a binding legal instrument. Digitally signed by David Barnett

		5/30/24	
Signature of Responsible Party	Date: 2024,05,30 07.58:22-05'00'	Date	

This Maintenance Plan is based on City of Round Rock Standard Specifications and City of Austin Environmental Criteria Manual.


5/29/2024 Date: By:

Nicholas C. Brown, P.E.

INSPECTION AND MAINTENANCE FOR BMPS

Up-Flo Filter (See next pages)





Operation and Maintenance Manual

Stormwater Solutions

94 Hutchins Drive Portland, ME 04102

Tel: (207) 756-6200 Fax: (207) 756-6212 stormwaterinquiry@hydro-int.com

www.hydro-int.com

Up-Flo[®] Filter

Filtration System for Stormwater Treatment

TABLE OF CONTENTS

- 3 Up-Flo[®] Filter
 - Overview
 - General Product Description
 - Typical Configurations
 - Maintenance Services
- 4 Operation
 - Introduction
 - Pollutant Capture
 - Reduced Clogging
 - Overflow Protection
 - Best Practices
 - Damage Due to Lack of Maintenance
- 5 Inspection & Maintenance
 - Overview
 - First-Year Monitoring
 - Inspection
 - Maintenance Activities Not Requiring Man Entry Floatables, Oil and Sump Cleanout
 - Maintenance Activities Requiring Man Entry Replacement of Media Packs and Drain Down Filter
 - Solids Disposal
- 13 Up-Flo® Filter Installation Log
- 14 Up-Flo[®] Filter Inspection Log
- 16 Up-Flo[®] Filter Maintenance Log

IMPORTANT - ORDER REPLACEMENT PARTS FOR MAINTENANCE - **IMPORTANT**

Annual maintenance requires replacement of the Media Packs and the Drain Down Filter. Contact Hydro International to order replacements. Allow 2-4 weeks for delivery.

Office hours Monday thru Friday 8:00 A.M. to 5:00 P.M. EST Toll free: 1-888-382-7808 Phone: 207-756-6200 Fax: 207-756-6212 Email: services@hydro-int.com


COPYRIGHT STATEMENT: The contents of this manual, including the drawings and specifications contained herein or annexed hereto, are intended for the use of the recipient to whom the document and all associated information are directed. Hydro International plc owns the copyright of this document (including any drawings or graphics), which is supplied in confidence. It must not be used for any purpose other than that for which it is supplied and must not be reproduced, in whole or in part, stored in a retrieval system or transmitted in any form or by any means without prior permission in writing from Hydro International plc. Up-Flo[®] Filter is a trademarked filtration device of Hydro International plc. A patent covering the Up-Flo[®] Filter has been granted.

DISCLAIMER: Information and data contained in this manual is exclusively for the purpose of assisting in the operation and maintenance of Hydro International plc's Up-Flo®Filter. No warranty is given nor can liability be accepted for use of this information for any other purpose. Hydro International plc have a policy of continuous product development and reserve the right to amend specifications without notice.

OVERVIEW & PRODUCT DESCRIPTION

The Up-Flo® Filter is a modular high-rate stormwater filtration device designed to capture trash, oil, sediment and remove fine pollutants such as dissolved and particulate metals and nutrients from stormwater runoff. Designed with efficiency, longevity and upkeep in mind, this high performance, low maintenance filter option that offers higher loading rates and longer media life for higher quality stormwater for longer periods between servicings.

In general, a minimum of two inspections are required per year to monitor sediment and gross pollutant accumulations. In order to achieve an annual TSS removal rate of 80% for the Up-Flo[®] Filter, the minimum maintenance frequency specified in the maintenance section for replacement of the Media Pack and removal of accumulated sediment from the sump is mandatory.



PRODUCT CONFIGURATIONS



a. Manhole

Fig.2 The Up-Flo[®] Filter is installed in a) 4-ft (1.2m) round manholes or b) in rectangular precast vaults. Both configurations have a wide central opening in the Up-Flo[®] Filter.

OPERATION

INTRODUCTION

The Up-Flo[®] Filter operates on simple fluid hydraulics. It is self-activating, has no moving parts, no external power requirements and is fabricated with durable non-corrosive components. Personnel are not required to operate the unit and maintenance is limited to periodic inspections, sediment and floatables removal, Media Pack replacement and Drain Down Filter replacement.

POLLUTANT CAPTURE

The Up-Flo[®] Filter is designed to operate as a "treatment train" by incorporating multiple treatment technologies into a single device. Trash and gross debris are removed by sedimentation and screening before they are introduced to the filtration media, preventing surface blinding of the filter media. The Up-Flo[®] Filter is a wet-sump device. Between storm events, oil and floatables are stored on the water surface separate from the sediment storage volume in the sump (see **Fig.1**). The high-capacity bypass siphon acts as a floatables baffle to prevent washout of captured floatable pollutants during high intensity events.

REDUCED CLOGGING

The Up-Flo[®] Filter has been designed to minimize the occurrence of clogging and blinding and employs a unique Drain Down Filter that allows the water level in the chamber to drop below the filter media between events. The Drain Down Filter mechanism creates a reverse flow that flushes captured pollutants off the surface of the Media Bag, helping to prevent blinding. By allowing the water to drain out, the Drain Down Filter also reduces the weight of the Media Bags. This makes the bags easier and safer to remove during maintenance operations.

OVERFLOW PROTECTION

The Angled Screens are designed to prevent ragging and blinding and are situated below the Filter Modules, sheltering them from the direct path of the influent. Coarse debris settles in the sump before the runoff flows up through the screens, protecting them from blinding. In the unlikely event of a blockage, the high capacity siphonic Bypass Hood is designed to convey high enough flow to minimize the risk of large storm creating upstream flooding.

BEST PRACTICES

Good housekeeping upstream of the Up-Flo[®] Filter can significantly extend Media Bag life. For example, sweeping paved surfaces, collecting leaves and grass trimmings, and protecting bare ground from erosion will reduce loading to the system. Media Packs should not be installed in the Filter Modules until construction activities are complete and site stabilization is effective.

DAMAGE DUE TO LACK OF MAINTENANCE

Delayed maintenance would result in clogged Media Bags and/or blinded Angled Screens. In that situation, the Up-Flo[®] Filter would go into bypass and there would be no treatment of the incoming stormwater. Because the Bypass Weir can easily convey all of the flow to the Outlet Module, there would be no lasting damage to the system. Replacement of the Media Bags and removal of sediment from the sump would restore the Up-Flo[®] Filter to its original treatment efficiency. Establishing and adhering to a regular maintenance schedule ensures optimal performance of the system.




Fig.3 a) The water level in a properly functioning Up-Flo® Filter will drain down to the base of the Filter Modules. b) When the Drain Down Filter becomes clogged, the base of the Filter Modules will be submerged in standing water. Note, above right, that the Drain Down Filter is submerged in standing water.

INSPECTION & MAINTENANCE

OVERVIEW

The Up-Flo[®] Filter protects the environment by removing a wide range of pollutants from stormwater runoff. Periodic removal of these captured pollutants is essential to the proper functioning of the Up-Flo[®] Filter.

Maintenance activities can be categorized as those that may be performed from outside the Up-Flo® vessel and those that are performed inside the vessel. Maintenance performed from outside the modules includes removal of floatables and oils that have accumulated on the water surface and removal of sediment from the sump. Maintenance performed inside the vessel includes removal and replacement of Media Bags, Flow Distribution Media and the Drain Down Filter. A vactor truck is required for removal of oils, water, sediment, and to completely pump out the vessel to allow for maintenance inside. If you are not using Hydro Internatioanl or a trained servcie provider you must follow OSHA Confined Space Entry procedures when entering the Up-Flo® vessel.

The Up-Flo[®] Filter design has a wide central opening between the Filter Modules for easy access to all of the components (see **Fig.3**). In the case of inspection and floatables removal, a vactor truck is not required. Otherwise, a vactor truck is normally required for oil removal, removal of sediment from the sump, and replacement of the Media Packs and Drain Down Filter. In most cases, entry into the Up-Flo[®] Filter vessel is required for replacement of the Media Packs and Drain Down Filter.

The minimum required frequency for replacement of the Media Pack is annually, whereas the minimum required frequency for removal of accumulated sediment from the sump is dependent on the Up-Flo® Filter configuration. Configurations with a larger sediment storage volume per module will require less frequent removal of accumulated sediment. Regardless, whenever sediment depth in the sump is found to be greater than 16 inches, sediment removal is required.



AT A MINIMUM, MEDIA BAGS MUST BE REPLACED AT LEAST ONCE A YEAR.

Fig.4 a) A new Media Bag of Hydro Filter Sand. b) A spent media bag of Hydro Filter Sand.

MAKE SURE YOUR SYSTEM WAS INSTALLED CORRECTLY

First Year Inspection and Maintenance

The frequency of inspection and maintenance can be determined in the field after installation. The frequency of ongoing maintenance needs is based on site characteristics such as contributing area, types of surfaces (e.g., paved and/or landscaped), site activities (e.g., short-term or long-term parking), and other site maintenance (e.g., sanding and sweeping). At a minimum, inspection and maintenance should be conducted at intervals of no more than six months during the first year of operation. Maintenance personnel should observe and record pollutant accumulations during the first year of service in order to benchmark the maintenance intervals that will later be established for the site. Pollutant accumulations should be measured or monitored using the following procedures:

- Measurement of sediment depth in the sump: A minimum of 8 inches (20 cm) should separate the Drain Down Filter inlet from stored sediment in the sump in order to minimize sediment migration into the Drain Down Filter. A simple probe, such as the Sludge-Judge[®], can be used to determine the depth of the solids in the sump. In a typical 4-ft (1.2m) diameter manhole installation, the sediment depth should be no more than 16 inches (41 cm).
- Maintenance personnel should then enter the structure, remove the Media Pack from one of the Filter Modules, and weigh the Media Bags. Media Bags with a wet weight of approximately 40 lbs (18 kg) or more are an indication that the filter media has become full and that the Media Packs in all of the Filter Modules will require replacement (Fig.4). Minimum filtration rate is generally reached when the Media Bags have accumulated approximately 20 lbs (9 kg) of sediment. Determining the amount of accumulated sediment will be accomplished by removing both of the Media Bags from one of the Media Packs and weighing the bags separately. Since a new Media Bag weighs approximately 30 lbs (14 kg) wet, the difference in weight will approximately equal the weight of solids that have accumulated in the bag. A spent Media Bag weighs approximately 50 lbs (23 kg) wet.
- Measurement of oil layer on water surface: Since water in the Up-Flo[®] vessel drains down to an elevation below the bottom of the
 Filter Modules when the system is idle, the amount of accumulated oil must be minimized so that oil is not entrained in the Media
 Pack when stormwater begins to fill the vessel at the start of a storm event. Oil accumulation should be limited to 1.5 inches (4 cm)
 or less. Probes can be used to measure oil thickness.
- Monitoring for Drain Down Filter clogging: The water level in the Up-Flo® Filter should be monitored to ensure that the Drain Down Filter is operating properly. The Drain Down Filter is designed to lower the water level in the Up-Flo® vessel to an elevation below the bottom of the Filter Modules between storm events. Periodically conduct an inspection one to two days after a storm event during the first year of operation. Approximately 36 hours after a 1-in (2.5-cm) rainfall, the water level inside the vessel should have dropped to a point where it is equal with the base of the Filter Modules. If the water level has not reached that point, then the Drain Down Filter has either become clogged or blinded by trash or debris (Fig.5 a and b). If there is no evidence of trash or debris around the Drain Down Filter inlet, then it has likely become clogged with particles.
- Monitoring for slime and debris covering the Flow Distribution Media or Angled Screens: After removal of the Media Bags, the bottom Flow Distribution Media should be removed and inspected to determine if it is coated with slime or debris. Similarly, the Angled Screen should be inspected for blockages and ragging.

FIND OUT HOW FREQUENTLY YOUR SYSTEM NEEDS MAINTENANCE

Monitoring for floatables on the water surface: Similar to oil, the amount of accumulated floatables must be minimized to prevent trash and loose debris from becoming trapped on the Angled Screens when stormwater begins to fill the Up-Flo[®] vessel at the start of a storm event. Visual inspection is adequate to determine the amount of floatables. Floatables should be removed before they form a mat on the surface of the water.

The solids loading rate in the sump will be calculated by measuring the sediment depth in the sump and dividing the depth by the correlating interval of time since the sump was last cleaned. Similarly, starting with fresh Media Bags, the solids loading rate in the Media Packs will be calculated by weighing the Media Bags and dividing the weights by the correlating interval of time since they were installed. The wet weight of the heaviest bag will be used to determine the loading rate. As previously mentioned, a spent Media Bag weighs approximately 50 lbs (23 kg) wet. The spent Media Bag weight estimate was based on calculations of sediment loading in an Up-Flo[®] Filter that was run to exhaustion during laboratory testing.

The rate of oil accumulation will be calculated by measuring the thickness of the oil layer and dividing the thickness by the correlating interval of time since the sump was last cleaned. Ordinarily, oil thickness will not be measurable unless a spill has occurred. Consequently, any oil will typically be removed along with water when cleaning the sump.

Monitoring the Drain Down Filter for clogging, monitoring the Flow Distribution Media and Angled Screens for slime and debris, and monitoring the accumulation of floatables will provide an estimate of how long the Up-Flo® Filter can operate before its performance can become impaired by one of these factors.

Routine Inspection and Maintenance

After completion of the first year of operation, determining and then following the established inspection and maintenance intervals will keep pollutant loadings within their respective limits. Removal of oils and floatables, replacement of the Drain Down Filter, replacement of Flow Distribution Media (see Fig.9, pg 11), and cleaning of Angled Screens will occur at the same frequency as cleaning of the sump and replacement of Media Bags unless the first year of operation indicates otherwise. Keeping to the established maintenance intervals will keep treatment flow rates at, or above, the design flow rate. Typically, annual maintenance is adequate.

In addition to scheduled maintenance, occasional checks for Up-Flo[®] Filter clogging can be performed by removing the manhole cover during a storm, monitoring the water level in the manhole or vault, and determining whether the filter is in bypass. A properly-sized filter (on-line or off-line) that is in bypass during a storm that is producing runoff at, or below, the filter's design filtration rate needs maintenance.

DON'T WANT TO GO IT ALONE? CALL HYDRO AND WE'LL TAKE CARE OF INSPECTION, REPLACEMENT MEDIA AND CLEANOUT.

CALL 1 (888) 382-7808 FOR A QUOTE

INSPECTION & MAINTENANCE

ROUTINE INSPECTION

Inspection is a simple process that requires monitoring pollutant accumulations. Maintenance crews should be familiar with the Up-Flo[®] Filter and its components prior to inspection.

THE FOLLOWING INSTRUCTIONS ARE INTENDED FOR NON-HYDRO MAINTENANCE SERVICE PROVIDERS AND/OR THOSE INTENDING TO MAINTAIN THIER OWN UP-FLO[®] FILTER:

Scheduling

• Inspection may be conducted during any season of the year but should occur shortly after a predicted rainfall to ensure components are operating properly.

NECESSARY EQUIPMENT

- Safety Equipment and Personal Protective Equipment (traffic cones, work gloves, etc.)
- · Scale to measure the weight of the Media Bags
- · Crow bar to remove grate or lid
- · Pole with skimmer or net
- Sediment probe (such as a Sludge-Judge[®])
- Hydro International Up-Flo® Filter Maintenance Log
- Trash bags for removed floatables

ROUTINE INSPECTION PROCEDURES

- Set up any necessary safety equipment (such as traffic cones) to provide access to the Up-Flo[®] Filter. Safety equipment should notify passing pedestrian and road traffic that work is being done.
- 2. Remove the grate or lid to the manhole or vault.
- Without entering the vessel, look down into the chamber to inspect the inside and to determine whether the high-water level indicator has been activated. Make note of any irregularities. See Fig.6 for a typical Inspection View.
- **4.** Without entering the vessel, use the pole with the skimmer net to remove floatables and loose debris from the chamber.
- Using a sediment probe such as a Sludge-Judge[®], measure the depth of sediment that has collected in the sump of the vessel.
 Maximum sediment depth is 16 inches (41 cm).
- 6. If the high-water level indicator has been activated after two consecutive storms, remove the Filter Module lid by turning the cam latch and remove the Filter Media Pack (*refer to page 11 Replacement Procedures*). Weigh the Media Bags from one or two modules. Media Bags should be replaced if the wet weight exceeds 40 lbs (18 kg).
- 7. On the Maintenance Log provided by Hydro International, record the date, unit location, estimated volume of floatables and gross debris removed, and the depth of sediment measured. Also note any apparent irregularities such as damaged components or a high standing water level (see Fig.6 for the standard standing water level).
- 8. Securely replace the grate or lid.
- 9. Remove safety equipment.
- **10.** Contact Hydro International at (800) 848-2706 to discuss any irregularities noted during inspection.


Bypass siphon sits evenly on Outlet Module.

Standing water level is no higher than the base of the Filter Module. The Drain Down Filter will be visible if the water level is correct.

Filter Module Lids are closed.

Fig.6 Inspection view of the Up-Flo® Filter.

Hydro International (Stormwater), 94 Hutchins Drive, Portland ME 04102 Tel: (207) 756-6200 Fax: (207) 756-6212 Web: www.hydro-int.com



ROUTINE MAINTENANCE

Maintenance activities are grouped into two categories:

- Activities Not Requiring Man Entry Into the Up-Flo[®] Filter These activities include floatables removal, oil removal and removal of sediment from the sump.
- Activities Requiring Man Entry Into the Up-Flo[®] Filter Media Pack replacement and Drain Down Filter replacement.

Maintenance intervals are determined from monitoring the Up-Flo[®] Filter during its first year of operation. Depending on the site, some maintenance activities may have to be performed on a more frequent basis than others. In the case of floatables removal, a vactor truck is not required. Floatables and loose debris can be netted with a skimmer and pole.

A vactor truck is normally required for oil removal, removal of sediment from the sump, and to dewater the vessel for replacement of the Media Packs and Drain Down Filter (Fig.7). All inspection and maintenance activities would be recorded in an Inspection and Maintenance Log.

Completion of all the maintenance activities for a typical 4-ft (1.2m) diameter manhole installation takes less than one hour. Approximately 360 gallons of water and up to 0.6 yd³ (0.5 m³) of sediment may be removed in the process. In an installation equipped with six Filter Modules, 12 Media Bags (2 bags per module) would be removed and replaced. Assuming a spent Media Bag weight of 50 lbs (23 kg), up to 600 lbs (272 kg) of spent Media Bags would be removed. All consumables, including Media Bags, Flow Distribution Media, and replacement Drain Down Filters are supplied by Hydro International.

The access port located at the top of the manhole provides unobstructed access for a vactor hose and/or skimmer pole to be lowered to the base of the sump.

MAINTENANCE ACTIVITIES NOT REQUIRING MAN ENTRY

These activities include floatables removal, oil removal and removal of sediment from the sump.

SCHEDULING

• Floatables and sump cleanout may typically be done during any season of the year - before and after rainy season

• Floatables and sump cleanout should occur as soon as possible following a contaminated spill in the contributing drainage area

RECOMMENDED EQUIPMENT

- Safety Equipment (traffic cones, etc)
- · Crow bar to remove grate or lid
- · Pole with skimmer or net (if only floatables are being removed)
- Sediment probe (such as a Sludge-Judge[®])
- · Vactor truck (flexible hose preferred)
- · Pressure nozzle attachment or other screen-cleaning device





Fig.7 Sediment is removed from the sump with a vactor hose. Man entry is not required for this step.

Page | 10

Up-Flo® Filter Operation and Maintenance Manual

NO MAN ENTRY REQUIRED: FLOATABLES, OIL AND SEDIMENT:

- Set up any necessary safety equipment (such as traffic cones) around the access of the Up-Flo[®] Filter. Safety equipment should notify passing pedestrian and road traffic that work is being done.
- 2. Remove the grate or lid to the manhole or vault.
- 3. Without entering the vessel, look down into the chamber to inspect the inside. Make note of any irregularities.
- 4. If the standing water level in the sump is above the base of the Filter Modules (see Fig.8), tug the Pull Chain(s) to release the Drain Down Filter plug(s). Allow the excess water to drain out of the chamber.
- 5. Use the skimmer pole to fit the Drain Down Filter plug back into the open port.
- Once all floatables and oil have been removed, drop the vactor hose to the base of the sump. Vactor out the sediment and gross debris from the sump floor. Up to 0.3 yd³ (0.2 m³) of sediment and 360 gallons (1,363 L) of water will be removed from a typical manhole Up-Flo[®] Filter during this process.
- 7. Retract the vactor hose from the vessel.
- 8. Inspect the Angled Screens for blockages and ragging. If present, remove the obstruction or ragging materials from the surface using a hose or other screen-cleaning device.
- On the Maintenance Log provided by Hydro International, record the date, unit location, estimated volume of floatables, oils, and gross debris removed, and the depth of sediment measured. Note any apparent irregularities such as damaged components or blockages.
- 10. Securely replace the grate or lid. Remove safety equipment.
- 11. Dispose of sediment and gross debris following local regulations.
- 12. Dispose of oil and sump water at a licensed water treatment facility or following local regulations.
- 13. Contact Hydro International at (800) 848-2706 to discuss any irregularities noted during cleanout.

MAINTENANCE ACTIVITIES REQUIRING MAN ENTRY

These activities include replacement of the Media Packs and Drain Down Filter.

Unless the Up-Flo[®] Filter has been installed as a very shallow unit, it is necessary to have an OSHA-confined space entry trained person enter the vessel to replace Media Packs.

The access port located at the top of the manhole or vault provides access to the Up-Flo[®] vessel for maintenance personnel to enter the vessel and remove and replace Media Packs. The same access would be used for maintenance personnel working from the surface to net or skim debris and floatables or to vactor out sediment, oil, and water. Unless the Up-Flo[®] Filter has been installed in a very shallow configuration, it is necessary to have personnel with OSHA Confined Space Entry training performing the maintenance that occurs inside the vessel.

Scheduling

- Call Hydro International to order replacement Media Packs and Drain Down Filter prior to scheduling maintenance.
- Because Media Pack replacement requires entry into the Up-Flo[®] chamber, maintenance events should be scheduled during dry weather.
- Media Pack replacement should occur immediately after a contaminated spill in the contributing drainage area.




Fig.8 Cutaway view of the Filter Module

Hydro International (Stormwater), 94 Hutchins Drive, Portland ME 04102 Tel: (207) 756-6200 Fax: (207) 756-6212 Web: www.hydro-int.com

Recommended Equipment


- Safety Equipment (traffic cones, etc.)
- Crow bar to remove grate or lid
- Pole with skimmer or net (if floatables removal is not to be done with vactor hose)
- Sediment probe (such as a Sludge-Judge®)
- Vactor truck (flexible hose preferred)
- OSHA Confined Space Entry Equipment
- Up-Flo[®] Filter Replacement Media Packs (available from Hydro International)
- Hydro International Up-Flo® Filter Maintenance Log
- Screwdriver (flat head)
- Replacement Drain Down Filter components supplied by Hydro International

Man Entry Required: Media Pack and Drain Down Filter

- 1. Follow Floatables and Sump Cleanout Procedures, 1 13.
- 2. Following OSHA Confined Space Entry procedures, enter the

Up-Flo[®] Filter Chamber.


- Open the Filter Module by turning the three cam latches on the front and sides of the module. Remove the lid 1 to gain access to the Media Pack (Fig.9).
- 4. Remove and discard the spent Media Pack. The Media Pack contents include:
 - A top layer of A Flow Distributing Sheets
 - Two (2) Media Bags B equipped with nylon handles.
 - A bottom layer of **A** Flow Distributing Media.
- 5. Insert a new Media Pack, supplied by Hydro International.
 - First, insert a bottom layer of green Flow Distributing Media. Be sure that the media sits snugly and level at the bottom of the Filter Module.
 - Next, insert the first of two (2) replacement Media Bags. Smooth the bag out with your hands to make sure that the bag extends snugly to the walls and corners of the Filter Module.
 - Insert the second Media Bag, following the same procedure.
 - Insert the top layer of green Flow Distributing Media.



Be sure that the piece fits snugly against the walls and corners of the Filter Module.

- Put the lid on and secure the three latches. Check to make sure that the latches are closed properly.
- 6. Use a screwdriver to unscrew the Drain Down Filter from the face of the Outlet Module (see Fig.10). DO NOT DISCARD THIS PIECE.
- 7. Install new Drain Down Filter supplied by Hydro International.
- 8. Exit the Up-Flo[®] Filter chamber and securely replace the grate ____or lid.
- 9. On the Maintenance Log provided by Hydro International, record the date, unit location, estimated volume of floatables, oil and gross debris removed, and the depth of sediment measured. Note the number of Media Packs replaced. Note any irregularities such as damaged components or blockages.

Fig.10 The Drain Down Filter.



- 10. Remove safety equipment.
- 11. Dispose of spent media packs at your local landfill, following local regulations.
- 12. Return the spent Drain Down Filter to Hydro International.
- 13. Contact Hydro International to discuss any irregularities noted during annual maintenance.

Solids Disposal

Sediment, floatables, gross debris, and spent Media Bags can generally be disposed of at the local landfill in accordance with local regulations. The toxicity of the residues captured will depend on the activities in the contributing drainage area, and testing of the residues may be required if they are considered potentially hazardous.

Sump water can generally be disposed of at a licensed water treatment facility but the local sewer authority should be contacted for permission prior to discharging the liquid. Significant accumulations of oil removed separately from sump water should be transported to a licensed hazardous waste treatment facility for treatment or disposal. In all cases, local regulators should be contacted about disposal requirements.

MAINTENANCE AT A GLANCE

Activity	Frequency
Inspection	- Regularly during first year of installation - Every 6 months after the first year of installation
Floatables/Oils Removal	- Twice per year or as needed - Following a contaminated spill in the drainage area
Sediment Removal	 Every six to 12 months, depending on the Up-Flo[®] Filter Configuration The maximum allowable sediment depth in any Up-Flo Filter configuration is 16 inches (41 cm) Following a contaminated spill in the drainage area
Media Pack Replacement	 Once per year Replacement is required anytime inspection reveals that the high-water level indicator has been activated after two consecutive storms and the subsequent weighing of the Media Bags shows a wet weight greater than 40 lbs Following a contaminated spill in the drainage area
Drain Down Filter Replacement	 Once per year with Media Pack replacement Replacement is required anytime inspection reveals that the water level inside the vessel has not reached a level equal with the base of the Filter Modules approximately 36 hours after a 1-inch (2.5 cm) rainfall As needed, in the event of continuous base flow conditions

Hydro International (Stormwater), 94 Hutchins Drive, Portland ME 04102 Tel: (207) 756-6200 Fax: (207) 756-6212 Web: www.hydro-int.com

UP-FLO® FILTER INSTALLATION LOG



SITE REFERENCE NAME OR NUMBER FOR THIS UP-FLO® FILTER LOCATION:		
SITE NAME:		
SITE LOCATION:		
OWNER:	SITE CONTRACTOR:	
CONTACT NAME:	CONTACT NAME:	
COMPANY NAME:	COMPANY NAME:	
ADDRESS:	ADDRESS:	
TELEPHONE:	TELEPHONE:	
FAX:	FAX:	

INSTALLATION DATE: / /

CONFIGURATION (CIRCLE ONE): MANHOLE VAULT

VAULT SYSTEM

TOTAL NUMBER OF UP-FLO® FILTER MODULES:

UP-FLO® FILTER INSPECTION LOG

Site Name:				Owner Change since last inspection? Y N
Location:				
Owner Name:				
Address:				Phone Number:
Site Status:				
Date: Time:	Site *(St	conditions able, Unde	*: er Construction,	Needing Maintenance, etc.)
Inspection Frequency Key: A=annual; M=mor	nthly; S=aft	er major s		
Inspection Items	Inspection Frequency	Inspected? (Yes/No)	Maintenance Needed? (Yes/No)	Comments/Description
Debris Removal				
Adjacent area free of debris?	M			
Inlets and Outlets free of debris?	М			
Facility (internally) free of debris?	М	İ		
Vegetation				
Surrounding area fully stabilized? (no evidence of eroding material into Up-Flo [®] Filter)	A			
Grass mowed?	М	1		
Water retention where required				
Water holding chamber(s) at normal pool?	A			
Evidence of erosion?	A			
Sediment Deposition				
Filtration Chamber free of sediments?	A			
Sedimentation sump not more than 50% full?	A			
Structural Components				
Any evidence of structural deterioration?	A			
Grates in good condition?	A			
Spalling or cracking of structural parts?	A	1		
Outlet/Overflow Spillway	A	1		
Other				
Noticeable odors?	A			
Any evidence of filter(s) clogging?	М			
Evidence of flow bypassing facility?	A	1		



Inspector Comments:					
Overall Condition of Up-Flo® Filter**:	Acceptable	Unacceptable			
**"Acceptable" would mean properly fur	nctioning; "unacceptable" w	vould mean damaged or required further mai	ntenance.		

If any of the above Inspection Items are checked "Yes" for "Maintenance Needed", list Maintenance actions and their completion dates below or on the Maintenance Log provided on page 15 of the Up-Flo® Filter Operation & Maintenance Manual:

Maintenance Action Needed	Due Date

The next routine inspection is schedule for approximately: (date)

Inspected by: (signature)

Inspected by: (printed)

Hydro Solutional Solution

UP-FLO® FILTER MAINTENANCE LOG

Site Name:		Owner Change since last inspection? Y
Location:		
Owner Name: _		
Address:		Phone Number:
Site Status:		
Date:	Time:	Site conditions:
Estimated volum	ne of oil/floatable trash re	moved:
Sediment depth	measured in sump prior	to removal:
Number of Filter	Modules fitted with new	media packs:
Inspector Comn	nents:	
	on of Up-Flo [®] Filter: would mean properly fund	Acceptable Unacceptable Unacceptable tioning; "unacceptable" would mean damaged or required further maintenance.
Maintained by:	(signature)	
Maintained by:	(printed)	

Stormwater Solutions

94 Hutchins Drive Portland, ME 04102

Tel: (207) 756-6200 Fax: (207) 756-6212 stormwaterinquiry@hydro-int.com

www.hydro-int.com

PILOT-SCALE FIELD TESTING PLAN

The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site; therefore pilot-scale field testing is not required.

MEASURES FOR MINIMIZING SURFACE STREAM CONTAMINATION

Surface streams do not exist on site. Therefore, a description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is not provided at the end of this form. All disturbed areas will be re-vegetated as soon as practical.

Kimley **»Horn**

SECTION 7: ADDITIONAL FORMS

10814 Jollyville Road, Building 4, Suite 200, Austin, TX 78759 512 418 1771 kimley-horn.com

AGENT AUTHORIZATION FORM (TCEQ-0599)

Agent Authorization Form For Required Signature Edwards Aquifer Protection Program Relating to 30 TAC Chapter 213 Effective June 1, 1999 David Barnett Print Name Senior Pre-Construction Manager Title - Owner/President/Other Amazon.com Services, LLC of Corporation/Partnership/Entity Name Nicholas C. Brown have authorized Print Name of Agent/Engineer Kimley-Horn and Associates of Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- 2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- 3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

Applicant's Signature

25/24

Date

THE STATE OF <u>Temessee</u>§ County of <u>Shelby</u>§

BEFORE ME, the undersigned authority, on this day personally appeared <u>David Barnett</u> known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this <u>25</u>th day of <u>April</u>, <u>2024</u>.



Par OTARY P

Elizabeth Par

Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 12/02/2025

APPLICATION FEE FORM (TCEQ-0574)

Application Fee Form

Name of Customer: David Barnett Phone: 512-418-1771 Contact Person: Nicholas C. Brown Phone: 512-418-1771 Customer Reference Number (if issued):CN N/A Regulated Entity Reference Number (if issued):RN N/A Austin Regional Office (3373) Image: Signal Antonio Regional Office (3362) Image: Bexar Medina Uvalde Image: Comal Kinney Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: Xi Austin Regional Office San Antonio Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Image: Fee Due Water Pollution Abatement Plan, Contributing Zone Image: Fee Due Plan: One Single Family Residential Dwelling Acres 0 Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks	Contact Person: Nicholas C. Brown Phone: 512-418-1771 Customer Reference Number (if issued):CN MA Regulated Entity Reference Number (if issued):RN MA Austin Regional Office (3373) Hays Travis Bexar Medina Comal Kinney Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: Austin Regional Office San Antonio Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Cote 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78711-3088 Mait, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Transition Zone Vater Pollution Abatement Plan, Contributing Zone Transition Zone Plan: One Single Family Residential Dwelling Acres \$ 0 Water Pollution Abatement Plan, Contributing Zone Fee Due Plan: Non-residential 76.61 Acres \$ 8,000 Sewage Collection System </th <th colspan="8">Texas Commission on Environmental Quality Name of Proposed Regulated Entity: <u>2525 CR 172 Industrial</u> Regulated Entity Location: <u>2525 CR 172, Round Rock, TX 78681</u></th>	Texas Commission on Environmental Quality Name of Proposed Regulated Entity: <u>2525 CR 172 Industrial</u> Regulated Entity Location: <u>2525 CR 172, Round Rock, TX 78681</u>								
Customer Reference Number (if issued):CN N/A Regulated Entity Reference Number (if issued):RN N/A Austin Regional Office (3373) Hays Travis X Williamson San Antonio Regional Office (3362) Bexar Medina Uvalde Comal Kinney Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: Austin Regional Office Austin Regional Office Mailed to: TCEQ - Cashier Revenues Section Mail Code 214 P.O. Box 13088 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Recharge Zone Contributing Zone Plan: One Single Family Residential Dwelling Mater Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks Name Plan: Non-residential Plan: Non-residential Sewage Collection System O L.F. \$ 0 Mail Cole LF. \$ 0 Contributing Zone Plan: Non-residential Plan: Non-residential Contributing Zone Plan: Non-residential Austin Plan, Contributing Zone Plan: Non-residential Contributing Zone Contributing Zone Contributing Zone Plan: Non-residential Contributing Zone Plan: Non-residential Contributing Zone Contributing Zone Contribu	Customer Reference Number (if issued):CN N/A Regulated Entity Reference Number (if issued):RN NA Austin Regional Office (3373) Hays Travis Bexar Medina Comal Uvalde Comal Kinney Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: Austin Regional Office San Antonio Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Transition Zone Type of Plan Size Fee Due Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential Dwelling 0 Acres \$ 0 Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential Dwelling 0 Acres \$ 0 Water Pollution Abatement Plan, Contributing Zone Plan: Mult	Name of Customer: David Barnett								
Regulated Entity Reference Number (if issued):RN NA Austin Regional Office (3373) □ Hays □ Travis X Williamson San Antonio Regional Office (3362) □ Ualde □ Comal □ Medina □ Uvalde □ Comal □ Kinney □ Valde Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: Mailed to: TCEQ - Cashier □ Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): I Transition Zone Vater Pollution Abatement Plan, Contributing Zone I Acres \$ 0 Plan: Multiple Single Family Residential and Parks 0 Acres \$ 0 Water Pollution Abatement Plan, Contributing Zone S 0 I Plan: Multiple Single Family Residential and Parks 0 Acres \$ 0 Water Pollution Abatement Plan, Contributing Zone S 0	Regulated Entity Reference Number (if issued):RN NA Austin Regional Office (3373)	Contact Person: Nicholas C. Brown	Phor	ne: <u>512-418-1771</u>						
Austin Regional Office (3373) Iravis Williamson Bays Travis Williamson San Antonio Regional Office (3362) Ivalde Ivalde Bexar Medina Ivalde Ivalde Comal Kinney Ivalde Ivalde Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: Mailed to: TCEQ - Cashier San Antonio Regional Office San Antonio Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor Comst 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Image: Recharge Zone Contributing Zone Transition Zone Plan: One Single Family Residential Dwelling Acres \$ 0 Plan: One Single Family Residential Dwelling Zone Plan: Multiple Single Family Residential and Parks Acres \$ 0 Plan: Nultiple Single Family Residential and Parks Acres \$ 0 Acres \$ 0	Austin Regional Office (3373) ☐ Travis ☑ Williamson San Antonio Regional Office (3362) ☑ Williamson ☐ Bexar ☐ Medina ☐ Uvalde ☐ Comal ☐ Kinney Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: ☑ Austin Regional Office ☐ San Antonio Regional Office ☐ Mailed to: TCEQ - Cashier ☐ Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Maile do: 17EQ - Cashier ☐ Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Irransitor Zone ☑ Recharge Zone ☐ Contributing Zone Fee Due Plan: One Single Family Residential Dwelling Acres 0 Water Pollution Abatement Plan, Contributing Zone Fee Due Plan: Multiple Single Family Residential and Parks	Customer Reference Number (if is	sued):CN <u>N/A</u>							
Hays Travis X Williamson San Antonio Regional Office (3362) Uvalde Bexar Medina Uvalde Comal Kinney Uvalde Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: X Austin Regional Office San Antonio Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Maile Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Transition Zone X Recharge Zone Contributing Zone Transition Zone Plan: Multiple Single Family Residential Dwelling Accres \$ 0 Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks Accres \$ 0 Plan: Nultiple Single Family Residential and Parks 0 Accres \$ 0 Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Resident	Hays Travis X Williamson San Antonio Regional Office (3362) X Williamson Bexar Medina Uvalde Comal Kinney Valde Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: X Austin Regional Office San Antonio Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): X X Recharge Zone Contributing Zone Plan: One Single Family Residential Dwelling 0 Acres Vater Pollution Abatement Plan, Contributing Zone \$ 0 Plan: Multiple Single Family Residential and Parks 0 Acres \$ 0 Water Pollution Abatement Plan, Contributing Zone \$ 0 \$ 0 Plan: Multiple Single Family Residential and Parks 0 Acres \$ 0 <t< td=""><td>Regulated Entity Reference Numb</td><td>er (if issued):RN <u>N/A</u></td><td></td><td></td><td></td></t<>	Regulated Entity Reference Numb	er (if issued):RN <u>N/A</u>							
San Antonio Regional Office (3362)	San Antonio Regional Office (3362)	Austin Regional Office (3373)								
Bexar Medina Uvalde Comal Kinney Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: X Austin Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Transition Zone X Recharge Zone Contributing Zone Fee Due Vater Pollution Abatement Plan, Contributing Zone Parasition Zone Fee Due Water Pollution Abatement Plan, Contributing Zone Acres 0 Plan: Multiple Single Family Residential Dwelling Acres 0 Water Pollution Abatement Plan, Contributing Zone Har: 1 Plan: Multiple Single Family Residential and Parks Acres 0 Water Pollution Abatement Plan, Contributing Zone Fee Due Plan: Non-resident	Bexar Medina Uvalde Comal Kinney Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: Xaustin Regional Office San Antonio Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Maile do: 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Transition Zone Xater Pollution Abatement Plan, Contributing Zone Fee Due Plan: One Single Family Residential Dwelling Accres \$ 0 Water Pollution Abatement Plan, Contributing Zone Plan: Nun-residential \$ 0 Plan: Non-residential 76.61 Acres \$ 8,000 Sewage Collection System 0 L.F. \$ 0 Uift Stations without sewer lines 0 Acres \$ 0 Underground or Aboveground Storage Tank Facility 0 Tanks 0	🗌 Hays	Travis	\sum	K Wi	illiamson				
□ Comal □ Kinney Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: X Austin Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Image: Transition Zone Type of Plan Size Fee Due Water Pollution Abatement Plan, Contributing Zone Image: Transition Zone Plan: One Single Family Residential Dwelling 0 Acres 0 Water Pollution Abatement Plan, Contributing Zone Image: Transition Zone Image: Transition Zone Plan: Multiple Single Family Residential and Parks 0 Acres 0 Water Pollution Abatement Plan, Contributing Zone Image: Transition Zone Image: Transition Zone Plan: Multiple Single Family Residential and Parks 0 Acres 0 <td< td=""><td>□Comal□Application fees must be paid by check, certified check, or money order, payable to the TexasCommission on Environmental Quality. Your canceled check will serve as your receipt. Thisform must be submitted with your fee payment. This payment is being submitted to:□Austin Regional Office□San Antonio Regional Office□Mailed to: TCEQ - Cashier□Overnight Delivery to: TCEQ - CashierRevenues Section12100 Park 35 CircleMail Code 214Building A, 3rd FloorP.O. Box 13088Austin, TX 78753Austin, TX 78711-3088(512)239-0357Site Location (Check All That Apply):Image: Section (Check All That Apply):Image: Section Abatement Plan, Contributing ZoneTransition ZonePlan: One Single Family Residential Dwelling0AcresPlan: Multiple Single Family Residential and Parks0AcresImage: Collection System0L.F.\$ 0Underground or Aboveground Storage Tank Facility0TanksImage: Collection System0Acres\$ 0Underground or Aboveground Storage Tank Facility0Tanks\$ 0Piping System(s)(only)0Each\$ 0Exception0Each\$ 0</td><td>San Antonio Regional Office (336</td><td>2)</td><td></td><td></td><td></td></td<>	□Comal□Application fees must be paid by check, certified check, or money order, payable to the TexasCommission on Environmental Quality. Your canceled check will serve as your receipt. Thisform must be submitted with your fee payment. This payment is being submitted to:□Austin Regional Office□San Antonio Regional Office□Mailed to: TCEQ - Cashier□Overnight Delivery to: TCEQ - CashierRevenues Section12100 Park 35 CircleMail Code 214Building A, 3rd FloorP.O. Box 13088Austin, TX 78753Austin, TX 78711-3088(512)239-0357Site Location (Check All That Apply):Image: Section (Check All That Apply):Image: Section Abatement Plan, Contributing ZoneTransition ZonePlan: One Single Family Residential Dwelling0AcresPlan: Multiple Single Family Residential and Parks0AcresImage: Collection System0L.F.\$ 0Underground or Aboveground Storage Tank Facility0TanksImage: Collection System0Acres\$ 0Underground or Aboveground Storage Tank Facility0Tanks\$ 0Piping System(s)(only)0Each\$ 0Exception0Each\$ 0	San Antonio Regional Office (336	2)							
□ Comal □ Kinney Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: X Austin Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Image: Transition Zone Type of Plan Size Fee Due Water Pollution Abatement Plan, Contributing Zone Image: Transition Zone Plan: One Single Family Residential Dwelling 0 Acres 0 Water Pollution Abatement Plan, Contributing Zone Image: Transition Zone Image: Transition Zone Plan: Multiple Single Family Residential and Parks 0 Acres 0 Water Pollution Abatement Plan, Contributing Zone Image: Transition Zone Image: Transition Zone Plan: Multiple Single Family Residential and Parks 0 Acres 0 <td< td=""><td>□Comal□Application fees must be paid by check, certified check, or money order, payable to the TexasCommission on Environmental Quality. Your canceled check will serve as your receipt. Thisform must be submitted with your fee payment. This payment is being submitted to:□Austin Regional Office□San Antonio Regional Office□Mailed to: TCEQ - Cashier□Overnight Delivery to: TCEQ - CashierRevenues Section12100 Park 35 CircleMail Code 214Building A, 3rd FloorP.O. Box 13088Austin, TX 78753Austin, TX 78711-3088(512)239-0357Site Location (Check All That Apply):Image: Section (Check All That Apply):Image: Section Abatement Plan, Contributing ZoneTransition ZonePlan: One Single Family Residential Dwelling0AcresPlan: Multiple Single Family Residential and Parks0AcresImage: Collection System0L.F.\$ 0Underground or Aboveground Storage Tank Facility0TanksImage: Collection System0Acres\$ 0Underground or Aboveground Storage Tank Facility0Tanks\$ 0Piping System(s)(only)0Each\$ 0Exception0Each\$ 0</td><td>Bexar</td><td>Medina</td><td>Г</td><td>ΠUv</td><td>alde</td></td<>	□Comal□Application fees must be paid by check, certified check, or money order, payable to the TexasCommission on Environmental Quality. Your canceled check will serve as your receipt. Thisform must be submitted with your fee payment. This payment is being submitted to:□Austin Regional Office□San Antonio Regional Office□Mailed to: TCEQ - Cashier□Overnight Delivery to: TCEQ - CashierRevenues Section12100 Park 35 CircleMail Code 214Building A, 3rd FloorP.O. Box 13088Austin, TX 78753Austin, TX 78711-3088(512)239-0357Site Location (Check All That Apply):Image: Section (Check All That Apply):Image: Section Abatement Plan, Contributing ZoneTransition ZonePlan: One Single Family Residential Dwelling0AcresPlan: Multiple Single Family Residential and Parks0AcresImage: Collection System0L.F.\$ 0Underground or Aboveground Storage Tank Facility0TanksImage: Collection System0Acres\$ 0Underground or Aboveground Storage Tank Facility0Tanks\$ 0Piping System(s)(only)0Each\$ 0Exception0Each\$ 0	Bexar	Medina	Г	ΠUv	alde				
Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: X Austin Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Transition Zone X Recharge Zone Contributing Zone Plan: One Single Family Residential Dwelling Accres 0 Vater Pollution Abatement Plan, Contributing Zone Accres 0 Plan: Multiple Single Family Residential and Parks 0 Acres 0 Water Pollution Abatement Plan, Contributing Zone Fee Due 1 Plan: Multiple Single Family Residential and Parks 0 Acres 0 Water Pollution Abatement Plan, Contributing Zone 5 0 1 Plan: Multiple Single Family Residential and Parks 0 Acres \$ 0 Swage Collection System 0 L.F. \$ 0 0 L.F. <td< td=""><td>Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: X Austin Regional Office San Antonio Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): X Recharge Zone Contributing Zone Transitor Zone Plan: One Single Family Residential Dwelling Plan: One Single Family Residential Dwelling O Acres \$ 0 Water Pollution Abatement Plan, Contributing Zone Fee Due Plan: Multiple Single Family Residential and Parks O Acres \$ 0 Water Pollution Abatement Plan, Contributing Zone Fee Due Plan: Non-residential The stations \$ 0 Plan: Multiple Single Family Residential and Parks O Acres \$ 0 S 0 Vater Pollution Abatement Plan, Contributing Zone Image: Plan: Non-residential The stations without sewer lines O Acres \$ 0</td><td></td><td></td><td></td><td></td><td></td></td<>	Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: X Austin Regional Office San Antonio Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier Revenues Section 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): X Recharge Zone Contributing Zone Transitor Zone Plan: One Single Family Residential Dwelling Plan: One Single Family Residential Dwelling O Acres \$ 0 Water Pollution Abatement Plan, Contributing Zone Fee Due Plan: Multiple Single Family Residential and Parks O Acres \$ 0 Water Pollution Abatement Plan, Contributing Zone Fee Due Plan: Non-residential The stations \$ 0 Plan: Multiple Single Family Residential and Parks O Acres \$ 0 S 0 Vater Pollution Abatement Plan, Contributing Zone Image: Plan: Non-residential The stations without sewer lines O Acres \$ 0									
Mailed to: TCEQ - CashierOvernight Delivery to: TCEQ - CashierRevenues Section12100 Park 35 CircleMail Code 214Building A, 3rd FloorP.O. Box 13088Austin, TX 78753Austin, TX 78711-3088(512)239-0357Site Location (Check All That Apply):Image: Section (Check All That Apply):Image: Transition ZoneImage: Section Abatement Plan, Contributing ZoneImage: Transition ZonePlan: One Single Family Residential DwellingOAcres\$ 0Water Pollution Abatement Plan, Contributing ZoneImage: Transition ZonePlan: Multiple Single Family Residential DwellingOAcres\$ 0Water Pollution Abatement Plan, Contributing ZoneImage: Transition ZoneImage: Transition ZonePlan: Multiple Single Family Residential and ParksOAcres\$ 0Water Pollution Abatement Plan, Contributing ZoneImage: Transition ZoneImage: Transition ZonePlan: Multiple Single Family Residential and ParksOAcres\$ 0Water Pollution Abatement Plan, Contributing ZoneImage: Transition ZoneImage: Transition ZonePlan: Non-residentialTransition ZoneImage: Transition ZoneImage: Transition ZonePlan: Non-residentialTransition ZoneImage: Transition ZoneImage: Transition ZonePlan: Non-residentialTransition ZoneImage: Transition ZoneImage: Transition ZoneSewage Collection SystemImage: Transition ZoneImage: Transition ZoneImage: Transition ZoneTransition ZoneImage: Transition Zo	Mailed to: TCEQ - CashierOvernight Delivery to: TCEQ - CashierRevenues Section12100 Park 35 CircleMail Code 214Building A, 3rd FloorP.O. Box 13088Austin, TX 78753Austin, TX 78711-3088(512)239-0357Site Location (Check All That Apply):Image: Section Check All That Apply):Image: Transition ZoneSite Location (Check All That Apply):Image: Transition ZoneImage: Section Check All That Apply):Image: Transition ZoneImage: Section Check All That Apply):Image: Section ZoneImage: Section Check All That Apply:Image: Section ZoneImage: Section Check All That Apply:Image: Section ZoneImage: Section Section Plan: Contributing ZoneImage: Section ZoneImage: Section SystemImage: Section ZoneImage: Section ZoneImage: Section System Section SystemImage: Section ZoneImage: Section System Secti	Commission on Environmental Quality. Your canceled check will serve as your receipt. This								
Mailed to: TCEQ - CashierOvernight Delivery to: TCEQ - CashierRevenues Section12100 Park 35 CircleMail Code 214Building A, 3rd FloorP.O. Box 13088Austin, TX 78753Austin, TX 78711-3088(512)239-0357Site Location (Check All That Apply):Image: Section (Check All That Apply):Image: Transition ZoneImage: Section Abatement Plan, Contributing ZoneImage: Transition ZonePlan: One Single Family Residential DwellingOAcres\$ 0Water Pollution Abatement Plan, Contributing ZoneImage: Transition ZonePlan: Multiple Single Family Residential DwellingOAcres\$ 0Water Pollution Abatement Plan, Contributing ZoneImage: Transition ZoneImage: Transition ZonePlan: Multiple Single Family Residential and ParksOAcres\$ 0Water Pollution Abatement Plan, Contributing ZoneImage: Transition ZoneImage: Transition ZonePlan: Multiple Single Family Residential and ParksOAcres\$ 0Water Pollution Abatement Plan, Contributing ZoneImage: Transition ZoneImage: Transition ZonePlan: Non-residentialTransition ZoneImage: Transition ZoneImage: Transition ZonePlan: Non-residentialTransition ZoneImage: Transition ZoneImage: Transition ZonePlan: Non-residentialTransition ZoneImage: Transition ZoneImage: Transition ZoneSewage Collection SystemImage: Transition ZoneImage: Transition ZoneImage: Transition ZoneTransition ZoneImage: Transition Zo	Mailed to: TCEQ - CashierOvernight Delivery to: TCEQ - CashierRevenues Section12100 Park 35 CircleMail Code 214Building A, 3rd FloorP.O. Box 13088Austin, TX 78753Austin, TX 78711-3088(512)239-0357Site Location (Check All That Apply):Image: Section Check All That Apply):Image: Transition ZoneSite Location (Check All That Apply):Image: Transition ZoneImage: Section Check All That Apply):Image: Transition ZoneImage: Section Check All That Apply):Image: Section ZoneImage: Section Check All That Apply:Image: Section ZoneImage: Section Check All That Apply:Image: Section ZoneImage: Section Section Plan: Contributing ZoneImage: Section ZoneImage: Section SystemImage: Section ZoneImage: Section ZoneImage: Section System Section SystemImage: Section ZoneImage: Section System Secti	X Austin Regional Office	S	an Antonio Regio	nal O	ffice				
Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Image:	Mail Code 214 P.O. Box 13088 Austin, TX 78713 Austin, TX 78711-3088 (512)239-0357Building A, 3rd Floor Austin, TX 78713 Site Location (Check All That Apply):Site Location (Check All That Apply):Transition ZoneXRecharge ZoneContributing ZoneTransition ZonePlan: One Single Family Residential Dwelling0Acres\$ 0Water Pollution Abatement Plan, Contributing Zone	—	Overnight Delivery to: TCEQ - Cashier							
P.O. Box 13088 Austin, TX 78753 Site Location (Check All That Apply):Austin, TX 78753 (512)239-0357Site Location (Check All That Apply):Transition ZoneX Recharge ZoneContributing ZoneTransition ZoneMater Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential DwellingOAcres\$Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and ParksOAcres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and ParksOAcres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Non-residentialTF8,000Sewage Collection SystemOL.F.\$0	P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088Austin, TX 78753 (512)239-0357Site Location (Check All That Apply):Site Location (Check All That Apply):Transition ZoneMatch Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential DwellingSizeFee DueWater Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Non-residentialT501Plan: Non-residential0Acres\$002Sewage Collection System0L.F.\$011 </td <td>Revenues Section</td> <td colspan="4">12100 Park 35 Circle</td>	Revenues Section	12100 Park 35 Circle							
Austin, TX 78711-3088(512)239-0357Site Location (Check All That Apply):Image: Site Contributing ZoneImage: Transition ZoneType of PlanSizeFee DueWater Pollution Abatement Plan, Contributing ZoneImage: Value Pollution Abatement Plan, Contributing ZoneImage: Value Pollution Abatement Plan, Contributing ZonePlan: One Single Family Residential DwellingImage: Value Pollution Abatement Plan, Contributing ZoneImage: Value Pollution Abatement Plan, Contributing ZonePlan: Multiple Single Family Residential and ParksImage: Value Pollution Abatement Plan, Contributing ZoneImage: Value Pollution Abatement Plan, Contributing ZonePlan: Non-residentialImage: Value Pollution Abatement Plan, Contributing ZoneImage: Value Pollution Abatement Plan, Contributing ZoneImage: Value Pollution Abatement Plan, Contributing ZonePlan: Non-residentialImage: Value Pollution Abatement Plan, Contributing ZoneImage: Value Pollution Abatement Plan, Contributing ZoneImage: Value Pollution Abatement Plan, Contributing ZonePlan: Non-residentialImage: Value Pollution Abatement Plan, Contributing ZoneImage: Value Pollution Abatement Plan, Contributing ZoneImage: Value Pollution Abatement Plan, Contributing ZonePlan: Non-residentialImage: Value Pollution Abatement Plan, Contributing ZoneImage: Value Pollution Abatement Plan, Contributing ZoneImage: Value Pollution Abatement Plan, Contributing ZoneSewage Collection SystemImage: Value Pollution Pollut	Austin, TX 78711-3088(512)239-0357Site Location (Check All That Apply):Image: Site Location (Check All That Apply):Image: Site Location (Check All That Apply):Image: Site Location (Check All That Apply):Contributing ZoneImage: Transition ZoneImage: Type of PlanSizeFee DueWater Pollution Abatement Plan, Contributing ZoneImage: Sigle Family Residential DwellingOAcres\$ 0Water Pollution Abatement Plan, Contributing ZoneImage: Sigle Family Residential and ParksOAcres\$ 0Water Pollution Abatement Plan, Contributing ZoneImage: Sigle Family Residential and ParksOAcres\$ 0Water Pollution Abatement Plan, Contributing ZoneImage: Sigle Family Residential and ParksOAcres\$ 0Plan: Non-residentialContributing ZoneImage: Sigle Family Residential and ParksOAcres\$ 0Plan: Non-residentialContributing ZoneImage: Sigle Family Residential and ParksOAcres\$ 0Sewage Collection SystemImage: Sigle Family Residential and ParksOImage: Sigle Family Residential and ParksOImage: Sigle Family Residential and ParksImage: Sigle Family Residen	Mail Code 214	E	Building A, 3rd Floo	or					
Site Location (Check All That Apply):Image: Contributing ZoneImage: Transiton ZoneType of PlanSizeFee DueWater Pollution Abatement Plan, Contributing Zone0Acres\$ 0Plan: One Single Family Residential Dwelling0Acres\$ 0Water Pollution Abatement Plan, Contributing Zone	Site Location (Check All That Apply):Image: Recharge ZoneContributing ZoneTransition ZoneType of PlanSizeFee DueWater Pollution Abatement Plan, Contributing Zone0 Acres\$ 0Plan: One Single Family Residential Dwelling0 Acres\$ 0Water Pollution Abatement Plan, Contributing Zone	P.O. Box 13088	Ļ	ustin, TX 78753						
X Recharge ZoneContributing ZoneTransition ZoneType of PlanSizeFee DueWater Pollution Abatement Plan, Contributing Zone0 Acres\$ 0Plan: One Single Family Residential Dwelling0 Acres\$ 0Water Pollution Abatement Plan, Contributing Zone	Recharge ZoneContributing ZoneTransition ZoneType of PlanSizeFee DueWater Pollution Abatement Plan, Contributing Zone0Acres\$Plan: One Single Family Residential Dwelling0Acres\$0Water Pollution Abatement Plan, Contributing Zone0Acres\$0Plan: Multiple Single Family Residential and Parks0Acres\$0Water Pollution Abatement Plan, Contributing Zone	Austin, TX 78711-3088	(512)239-0357						
Type of PlanSizeFee DueWater Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling0 Acres\$ 0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0 Acres\$ 0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0 Acres\$ 0Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential76.61 Acres\$ 8,000Sewage Collection System0 L.F.\$ 0	Type of PlanSizeFee DueWater Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling0 Acres\$ 0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0 Acres\$ 0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0 Acres\$ 0Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential	Site Location (Check All That App								
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential76.61 Acres\$8,000Sewage Collection System0L.F.\$0	Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential76.61Acres\$8,000Sewage Collection System0L.F.\$02Lift Stations without sewer lines0Acres\$0Underground or Aboveground Storage Tank Facility0Tanks\$0Piping System(s)(only)0Each\$00Exception0Each\$000	X Recharge Zone	Contributing Zone	e Transition Zone						
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential76.61 Acres\$8,000Sewage Collection System0L.F.\$0	Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential76.61Acres\$8,000Sewage Collection System0L.F.\$02Lift Stations without sewer lines0Acres\$0Underground or Aboveground Storage Tank Facility0Tanks\$0Piping System(s)(only)0Each\$00Exception0Each\$000	Type of Pla	n	Size		Fee Due				
Plan: One Single Family Residential Dwelling0 Acres\$ 0Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0 Acres\$ 0Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential76.61 Acres\$ 8,000Sewage Collection System0 L.F.\$ 0	Plan: One Single Family Residential Dwelling0Acres\$0Water Pollution Abatement Plan, Contributing Zone </td <td></td> <td></td> <td></td> <td></td> <td></td>									
Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential76.61 Acres\$8,000Sewage Collection System0L.F.\$0	Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential76.61Acres\$8,000Sewage Collection System0L.F.\$0Lift Stations without sewer lines0Acres\$0Underground or Aboveground Storage Tank Facility0Tanks\$0Piping System(s)(only)0Each\$0Exception0Each\$0		•	0 Ac	cres	\$ 0				
Plan: Multiple Single Family Residential and Parks0Acres\$0Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential76.61Acres\$8,000Sewage Collection System0L.F.\$0	Plan: Multiple Single Family Residential and Parks0 Acres\$ 0Water Pollution Abatement Plan, Contributing Zone76.61 Acres\$ 8,000Plan: Non-residential76.61 Acres\$ 0Sewage Collection System0L.F.\$ 0Lift Stations without sewer lines0 Acres\$ 0Underground or Aboveground Storage Tank Facility0 Tanks\$ 0Piping System(s)(only)0 Each\$ 0Exception0 Each\$ 0				-					
Water Pollution Abatement Plan, Contributing Zone76.61 Acres\$ 8,000Plan: Non-residential76.61 Acres\$ 8,000Sewage Collection System0L.F.\$ 0	Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential76.61 Acres\$ 8,000Sewage Collection System0L.F.\$ 0Lift Stations without sewer lines0Acres\$ 0Underground or Aboveground Storage Tank Facility0Tanks\$ 0Piping System(s)(only)0Each\$ 0Exception0Each\$ 0		0 Ac	cres	\$ O					
Plan: Non-residential76.61 Acres\$ 8,000Sewage Collection System0L.F.\$ 0	Plan: Non-residential76.61 Acres\$ 8,000Sewage Collection System0L.F.\$ 0Lift Stations without sewer lines0Acres\$ 0Underground or Aboveground Storage Tank Facility0Tanks\$ 0Piping System(s)(only)0Each\$ 0Exception0Each\$ 0									
Sewage Collection System 0 L.F. \$ 0	Sewage Collection System0L.F.\$ 0Lift Stations without sewer lines0Acres\$ 0Underground or Aboveground Storage Tank Facility0Tanks\$ 0Piping System(s)(only)0Each\$ 0Exception0Each\$ 0		U U	76.61 Ac	cres	\$ 8,000				
	Underground or Aboveground Storage Tank Facility0Tanks\$ 0Piping System(s)(only)0Each\$ 0Exception0Each\$ 0	Sewage Collection System		0	L.F.					
Lift Stations without sewer lines 0 Acres \$ 0	Piping System(s)(only)0Each\$ 0Exception0Each\$ 0	Lift Stations without sewer lines		0 Ac	cres	\$ 0				
Underground or Aboveground Storage Tank Facility 0 Tanks \$ 0	Exception 0 Each \$ 0	Underground or Aboveground Sto	orage Tank Facility	0 Ta	inks	\$ O				
Piping System(s)(only) 0 Each \$ 0		Piping System(s)(only)		0 E	ach	\$ 0				
Exception 0 Each \$ 0		Exception		0 E	ach	\$ 0				
	Extension of Time 0 Each \$ 0	Extension of Time		0 E	ach	\$ 0				

Signature:

Date: <u>06/05/2024</u>

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

Project	Project Area in Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional,	< 1	\$3,000
multi-family residential, schools, and other sites	1 < 5	\$4,000
where regulated activities will occur)	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

Project	Cost per Linear Foot	Minimum Fee- Maximum Fee
Sewage Collection Systems	\$0.50	\$650 - \$6,500

Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or Piping System	Minimum Fee- Maximum Fee
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

Project	Fee
Exception Request	\$500

Extension of Time Requests

Project	Fee				
Extension of Time Request	\$150				

CHECK PAYABLE TO THE "TEXAS COMMISSION ON ENVIRONMENTAL QUALITY"

069284918 – 2525 CR 172 INDUSTRIAL WATER POLLUTION ABATEMENT PLAN

CORE DATA FORM (TCEQ-10400)



TCEQ Core Data Form

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information

1. Reason for Submission (If other is checked please describe in space provided.)								
New Permit, Registration or Authorization (<i>Core Data</i>)	Form should be submitted with	the program application)						
	i onn should be submitted with	the program application.						
Renewal (Core Data Form should be submitted with the renewal form)								
2. Customer Reference Number (if issued)		3. Regulated Entity Reference Number (if issued)						
	Follow this link to search							
	for CN or RN numbers in							
CN	Central Registry**	RN						
	1							

SECTION II: Customer Information

4. General Customer Information 5. Effective Date for Customer Information Updates (mm/dd/yyyy)													
New Customer Update to Customer Information Change in Regulated Entity Ownership Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)													
The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State													
(SOS) or Texas Comptroller of Public Accounts (CPA).													
6. Customer Legal Name (If an individual, print last name first: eg: Doe, John) If new Customer, enter previous Customer below:								er below:					
Amazon.com Services LLC													
7. TX SOS/CP	A Filing N	umber		8. TX State	Tax ID (11 d	ligits)			9. Fe	deral Tax I	D	10. DUNS	Number (if
0802761221				3205438528	4				(9 dig	its)		applicable)	
									82054	820544687			
11. Type of Customer:						🗌 Individ	lual Partnership: 🗌 General 🛛			eral 🛛 Limited			
Government: City County Federal Local State Other Government: City County Federal Local State Other													
12. Number of Employees						13. Independently Owned and Operated?							
0-20 21-100 101-250 251-500 S01 and higher					🗌 Yes 🗌 No								
14. Customer	Role (Pro	posed or	Actual) – as i	t relates to the	Regulated E	ntity list	ted on	this form.	Please	check one of	f the follo	owing	
Owner Operator Owner & Operator Occupational Licensee Responsible Party VCP/BSA Applicant								Other:					
David Barnett - Sr Pre-Construction Manager 15. Mailing													
Amazon Tower 1, 101 Platform Way N.													
Address:						ZIP	37203 ZIP + 4						
16. Country N	Mailing In	formatio	on (if outside	USA)		·	17. E-Mail Address (if applicable)						
							barnettu@amazon.com						
18. Telephone Number 19. Extension of			on or C	ode 20. Fax Number (if applicable)									

. _ -

SECTION III:	<u>kegula</u>		<u>y intorn</u>	Idlioi					
21. General Regulated En	tity Informa	ation (If 'New Regul	ated Entity" is sele	cted, a new j	permit applic	ation is also	o required.)		
New Regulated Entity	🗌 Update to	Regulated Entity Na	ame 🗌 Update	to Regulated	l Entity Infor	mation			
The Regulated Entity Nan as Inc, LP, or LLC).	ne submitte	d may be updated	d, in order to me	et TCEQ Co	re Data Sto	andards (re	emoval of or	ganizatio	nal endings such
22. Regulated Entity Nam	ie (Enter nam	ne of the site where t	the regulated actio	n is taking pl	ace.)				
2525 CR172 Industrial									
23. Street Address of the Regulated Entity:	2525 CR 17	2							
<u>(No PO Boxes)</u>	City	Round Rock	State	ТХ	ZIP	78681		ZIP + 4	
24. County	Williamson			-1	-	-1	I		
	I	If no Street	Address is provi	ded, fields :	25-28 are r	equired.			
25. Description to									
Physical Location:									
26. Nearest City						State		Nea	arest ZIP Code
Round Rock						ТХ		785	81
Latitude/Longitude are re used to supply coordinate	-				Data Stand	ards. (Geo	ocoding of th	e Physical	Address may be
27. Latitude (N) In Decima	al:	30.484519		28. I	.ongitude (W) In Deci	mal:	-97.6971	40
Degrees	Minutes	Se	econds	Degr	ees	Ν	vlinutes	I	Seconds
29. Primary SIC Code (4 digits)		Secondary SIC Co	de	31. Prima (5 or 6 dig	ry NAICS C its)	ode	32. Secor (5 or 6 dig	ndary NAI its)	CS Code
4225				23621					
33. What is the Primary B	Business of t	his entity? (Do n	ot repeat the SIC o	r NAICS desc	ription.)				
warehouse distribution									
	David Bar	nett - Sr Pre-Constru	iction Manager						
34. Mailing	Amazon T	ower 1, 101 Platforr	n Way N						

39. TCEQ Programs and ID Numbers Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

State

37. Extension or Code

ΤN

ZIP

() -

37203

38. Fax Number (if applicable)

) -

(

35. E-Mail Address:

36. Telephone Number

City

Nashville

barnettu@amazon.com

ZIP + 4

Dam Safety	Districts	Edwards Aquifer	Emissions Inventory Air	Industrial Hazardous Waste
Municipal Solid Waste	New Source Review Air	OSSF	Petroleum Storage Tank	D PWS
		-		
Sludge	Storm Water	🔲 Title V Air	Tires	Used Oil
Voluntary Cleanup	🛛 Wastewater	Wastewater Agriculture	UWater Rights	Other:

SECTION IV: Preparer Information

40. Name:	Nick Brown, PE			41. Title: Senior Project Manager			
42. Telephone	Number	43. Ext./Code	44. Fax Number	45. E-Mail Address			
(512) 418-1771			() -	Nick.Brown@	⊉kimley-horn.com		

SECTION V: Authorized Signature

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	Amazon.com Services, LLC	onstruction Manager		
Name (In Print):	David Barnett		Phone:	(901) 438- 4156
Signature:	Dal Burg		Date:	4/25/24

Kimley **»Horn**

SECTION 8: EXHIBITS

NO.	REVISIONS/CORRI	ECTIONS CITY OF ROUND ROCK APPROVAL SIGNATURE	APPROVAL DATE		L	Sľ	T
		SIGNATURE					
						52	
	· · ·						
GENER	AL PLAN NOTES:					- ~ 1	
THE REV	RESPONSIBILITY FOR THE ADEQUA REGISTERED PROFESSIONAL ENGI (IEWING THESE PLANS THE CITY OF EQUACY OF THE WORK OF THE DESI	NEER WHO PREPAR ROUND ROCK MUS	RED THEM. IN		23	525)
2. APF COM	PROVAL OF THESE PLANS BY THE CI	TY OF ROUND ROCH EGULATIONS ONLY.	APPROVAL BY	<u>Z(</u>	DNING: PUD 1	53; O-2024-008	
OF	IER GOVERNMENTAL ENTITIES MAY CONSTRUCTION. THE APPLICANT IS AT ADDITIONAL APPROVALS MAY BE	RESPONSIBLE FOR				<u>ASE NO</u> .: FP24-00	
FIRM	ORTION OF THIS SITE IS LOCATED W M PANEL NO. 48453C0595H, WILLIAM ORPORATED AREAS (EFFECTIVE DA	SON COUNTY, TEXA	S AND		<u>REVIOUS RELA</u>	ATED SITE DEVE AKE CREEK	LOPMEN
4. WA	TER AND WASTEWATER SERVICE WIJND ROCK, CONDITIONED UPON ALL	ILL BE PROVIDED BY	THE CITY OF			I <u>E</u> : ZONE 2; ELEV	<i>י</i> . 971
	ERE ARE KNOWN CRITICAL ENVIRON			<u>SI</u>	JBMITTAL DAT	<u>FE:</u> 04/06/2024	
	STRUCTURES CAN BE BUILT WITHIN EMENTS.	WATER & WASTEW	ATER			<u>AS:</u> IUMBER; AP JMBER ; APP	
ALL	EASE OF THIS APPLICATION DOES N DATA, INFORMATION AND CALCULA ENGINEER OF RECORD IS SOLELY	TIONS SUPPLIED BY	THE APPLICANT.				
CON WHI	MPLETENESS, ACCURACY AND ADEC ETHER OR NOT THE APPLICATION IS CITY ENGINEERS.	QUACY OF HIS/HER	SUBMITTAL,			IMPERVIOU	S COVE
8. AS I	PART OF THIS SITE PLAN, THE STOR N (SWPPP) IS REQUIRED TO BE ON S		ON PREVENTION		ISTING ILDING FOOTPRII	NT	2
9. THI	S SITE IS LOCATED IN THE EDWARDS		GE ZONE. WATER		RKING, PRIVATE IRB & GUTTER, ET	SIDEWALK & ROAD, FC.	1,
	S SITE PROPOSES ON SITE DETENTI	ON TO THE 100 YEA	R STORM EVENT.		BLIC SIDEWALKS		1,
						DISTURBE	L D AREA
				тс	TAL DISTURBED	AREA (LOC)	6
					BM #51471	MAG NAIL SET "GC	
						INTERSECTION OF COUNTY ROAD 172 N: 10147640.83	STATE HIG
					BM #51473	E: 3127942.60 ELEV.= 841.70' MAG NAIL SET "GC	P 3"
						SET IN THE NORTH HESTERS CROSSIN INTERSECTION OF ROAD AND COUNT	IG ROAD, ± HESTERS (
						CONCRETE SIGN "E N: 10149343.04 E: 3128315.81	
LEGAL	DESCRIPTION					ELEV.= 812.19'	
A 149. ABSTR	32 ACRE TRACT OF LAND SITUATED ACT 284, WILLIAMSON COUNTY, TEX 5 ACRES TRACT OF LAND DESCRIBE	(AS; AND BEING A PO	ORTION OF A CALLED	54/51			
ON INS	TRUMENT RECORDED IN DOCUMEN RDS OF WILLIAMSON COUNTY, TEXA	T NO. 2021166943 O					
LISTS (DF CONTACTS:						
<u>ARCHI</u> SARAH	TECT I VOSS, PROJECT MANAGER	SURVEYOR	ITGOMERY II, RPLS	<u>GAS</u> ATMOS ENERGY		DEVELOPME CITY OF ROL	
PDMS I 2225 E.	DESIGN GROUP . RANDOL MILL RD., SUITE 300 GTON, TEXAS 76011	KIMLEY-HORN	E ROAD, BLDG, STE 200	MARTIN PEREZ		301 W. BAGE ROUND ROC (512) 218-542	K, TX 786
(817) 70	CAPE ARCHITECT	(512) 418-1771 WATER & SANITA		(512) 415-8426	(10001	()	
MORGA KIMLEY	AN DEPINE	CITY OF ROUND 3400 SUNRISE ROUND ROCK, TE	ROCK DAD	ONCOR ELECTRI JUSTIN JACKS 350 TEXAS AVEN			
	I, TEXAS 78735	(512) 218-5555		ROUND ROCK, TX (512) 244-5616			
DAVID E	R <u>/DEVEL</u> OPER BARNETT N TOWER 1	FIRE WILLIAMSON CO 402 A WEST PALI		STORM SEWER CITY OF ROUND I 3400 SUNRISE RO	DAD		
101 PLA	TFORM WAY N LLE, TN 37203	SUITE 360 ROUND ROCK, TX (512) 479-9267	X 78664	ROUND ROCK, TE (512) 218-5555	XAS 78665		
PREPA	RED BY:	-					
Ki	i mley »F	Inn					
10814 JOI	LLYVILLE ROAD, AVALLON IV, SUITE 200 TEXAS 78759	Tel. No. (51 Fax No. (51	2) 418-1771				
	TEXAS 78759 ATE OF REGISTRATION #928	⊦ax No. (51	∠) 410-1/91				

E DEVELOPMENT IMPROVEMENTS FOR **5 CR 172 INDUSTRIAL** CR 172, ROUND ROCK, TX 78681 SDP24-00001


ASE NO.: N/A

 3,930
 SF

 0
 SF

 29,278
 SF
 281 AC

R OF THE /AY 45 AND /IELD" SIGN. Y LINE OF)' FROM THE DSSING :100 FROM HEALTH".




ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARED THEM. IN ACCEPTING THESE PLANS, THE CITY OF ROUND ROCK MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.	STATE OF TEXAS COUNTY OF WILLIAMSON I, NICHOLAS C. BROWN, DO HEREBY CERTIFY THAT THE PUBLIC WORKS AND DRAINAGE IMPROVEMENTS SHOWN HEREIN HAVE BEEN DESIGNED IN COMPLIANCE WITH THE SUBDIVISION AND BUILDING REGULATION ORDINANCES AND STORMWATER DRAINAGE POLICY ADOPTED BY THE CITY OF ROUND ROCK, TEXAS.
ACCEPTED FOR CONSTRUCTION:	
CITY OF ROUND ROCK, TEXAS DATE PLANNING AND DEVELOPMENT SERVICES DEPARTMENT	NICHOLAS C. BROWN, P.E. DATE LICENSED PROFESSIONAL ENGINEER NO. 107175

SHEET INDEX

Sheet		
Number	Sheet Title	
1	COVER SHEET	
2	SHEET INDEX	
3	FINAL PLAT (SHEET 1 OF 4)	
4	FINAL PLAT (SHEET 2 OF 4)	
5	FINAL PLAT (SHEET 3 OF 4)	
6	FINAL PLAT (SHEET 4 OF 4)	
7	GENERAL NOTES	
8	KH GENERAL NOTES	
9	EXISTING CONDITIONS AND DEMOLITION PLAN	
$\overline{)}$	TREELIST POP2	
$\left(\right) $	TREELINGT & OF 2	
12	OVERALL EROSION CONTROL PLAN	
13	EROSION CONTROL PLAN A	
13	EROSION CONTROL PLAN B	
15	EROSION CONTROL PLAN D	
16	EROSION CONTROL PLAN D	
10	EROSION CONTROL PLAN E	
18	EROSION CONTROL PLAN F	
19	EROSION CONTROL PLAN G	
20	EROSION CONTROL PLAN H	
21	OVERALL SITE PLAN	
22	SITE PLAN A	
23	SITE PLAN B	
24	SITE PLAN C	
25	SITE PLAN D	
26	SITE PLAN E	
27	SITE PLAN F	
28	SITE PLAN G	
29	SITE PLAN H	
1 30 1 1	OVERALLYFIRE PROTECTION PLAN	
$\left(\left(\frac{3}{31} \right) \right)$	FRE PROTECTION PLAN A	
	AREPROTECTION RLAN B	
	FIRE PROTECTION PLAN & ////	
	FIRE PROTECTION PLAND	
35	PAVING PLAN	
36	OVERALL WATER PLAN	
37	PUBLIC WATER PLAN AND PROFILE	
38	PRIVATE WATER PLAN A	
39	PRIVATE WATER PLAN B	
40	PRIVATE WATER PLAN C	
41	PRIVATE WATER PLAN D	
42	PRIVATE WATER PLAN E	
43	OVERALL WASTEWATER PLAN	
44	PRIVATE WASTEWATER PLAN A	
45	PRIVATE WASTEWATER PLAN B	
46	LIFT STATION NOTES	
47	LIFT STATION SITE PLAN	
48	LIFT STATION PLAN AND SECTION	
49	LIFT STATION DETAILS I	

50	LIFT STATION DETAILS II
51	LIFT STATION DETAILS II
52	CONTROL PANEL DETAIL
53	
54	
55	LIFT STATION STRUCTURAL DETAIL
56	OVERALL STORM PLAN
57	PUBLIC STORM PLAN AND PROFILE A
58	PUBLIC STORM PLAN AND PROFILE B
59	PRIVATE STORM PLAN A
60	PRIVATE STORM PLAN B
61	PRIVATE STORM PLAN C
62	PRIVATE STORM PLAN D
63	PRIVATE STORM PLAN E
64	PRIVATE STORM PLAN F
65	PRIVATE STORM PLAN G
66	PRIVATE STORM PLAN H
67	PRIVATE STORM PLAN I
68	PRIVATE STORM PLAN J
69	PRIVATE STORM PLAN K
70	PRIVATE STORM PLAN L
71	PRIVATE STORM PLAN M
72	PRIVATE STORM PLAN N
73	OVERALL GRADING PLAN
74	GRADING PLAN A
75	GRADING PLAN B
76	GRADING PLAN C
77	GRADING PLAN D
78	GRADING PLAN E
79	GRADING PLAN F
80	GRADING PLAN G
81	GRADING PLAN H
82	DETENTION POND PLAN AND DETAILS
83	DETENTION POND DETAILS (SHEET 1 OF 2)
84	DETENTION POND DETAILS (SHEET 2 OF 2)
	WATER QUALITY PLAN (UP-FLO FILTER)
85 86	EXISTING DRAINAGE AREA MAP
87	DEVELOPED DRAINAGE AREA MAP
88	INLET DRAINAGE AREA MAP
89	DRAINAGE CALCULATIONS
90	EROSION CONTROL DETAILS
91	
92	
93	
94	WASTEWATER DETAILS
95	STORM DETAILS
	LANDSCAPE PLANS 2-0:01
<u> \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \</u>	LANDSCAPEPLANSY-7.00//////
/ / 98 / /	LANDSCAPE PLANS L-X01
/ <u>/ 99</u> / /	NAMOSOAPE PLANE L-4.02
100	LANDSCARE PLANS 21.08
\ <u>}</u> @1 \ \	LANDSCARE RLANS 2-1.04 / / / /

$\left \right\rangle$	LANDSCARE RLANS &-1.85 / / / /
103	LANDSCAPEPLANSL-126
$\sqrt{104}$	DANDSCAPE PLANSL- NOT
	LANDSCAPE PLANS L-4.08
106	LANDSCARE PLANS L1.08
187	LANDSCARE RLANS L2.00
1/102	LAND&CAPERLANSY-2.01
	DANDSCAPEPLANST-0.01
110	LANDSOAPE PLANST-8,02
	LANDSCAPE PLANS 71.08
11/2	LANDSCARE PLANS 7.1.0
$\left(\left(\frac{1}{N_3} \right) \right)$	LANDSCAPERLANSX-1.92
1	LANDSCAPEPLANSJ-103
	DANDSOLPEPDANST-X04
	LANDSCAPE PLANS TY.05
	LANDSCARE PLANS 11.06
$1 + \frac{11}{148}$	LANDSCARE RLANS X-1.87
	LANDSCAPE PLANSY-1.08
$\left(\frac{1}{\sqrt{2}} \right)$	DANDSCAPE PLANS (-1.00)
	RHOTOMETRICPLAN
\rightarrow \rightarrow \rightarrow \rightarrow \rightarrow \rightarrow	RETAINING WALL (1)
	REJANNING WALL (2)
	RETAINING WALL (3)
124	RETAINING WALL (3)
	RETAINING WALL (A)
\rightarrow \rightarrow \rightarrow \rightarrow \rightarrow \rightarrow	RETAINING WALL (S)
	RETAINING WALL(7)
	RETAINING WALL (9)
×30 137	
	RETAINING WALL (10) RETAINING WALL (11)
	RETAINING WALL (12)
133	RETAINING WALL (13)
	RETAINING WALL (N)
×35 ×36	RETAINING WALL (15)
	RETAINING WALL (12)
\rightarrow \rightarrow \rightarrow \rightarrow \rightarrow \rightarrow	RETAINING WALL (10)
138	RETAINING WALL (18)
	RETAINING WALL (19)
140	RETAINING WALL (20)
	RETAINING WALL (21)
143	RETAINING WALL Y22
143	REVAINING WALL (23)
	RETAINING WALL (24)
	RETAINING WALL (25)
×46 147	RETAINING WALL (22)
	RETAINING WALL (20)
148	RETAINING WALL (28)
$\rightarrow \rightarrow $	RETAINING WALL (29)
451 452	SIGNAGE AND STRIPING PLANX
\ \ \153, \ \	SIGNADE AND STAPING PLANC/////




$\overline{)}$		
$\leftarrow \leftarrow$	154	SIGNAGE AND STRIPING PLAND
\rightarrow	155	SIGNAGE AND STRIPING RLAN E
\rightarrow	156	SIGNAGE AND STRIPHIC PLAN A
\nearrow	167	SIGNAGÈAND STRIPUNO PLANG
	458	SIGNAGE AND STRIPING PLANH / / /
	159	SIGNAGE AND STRIPING DETAILS 1 / /
$ \land \land$	160	SIGNAGE ANDSTRIPING RETAILS 2
//	181	KSIQNAGE AND STRIPHIG DETAILS 3/ / /
$\overline{//}$	162	SIGNAGÈAND STRIPUNO DÈVAILS À
	463	SIGNAGE AND STRIRING DETAILS &
/	164	SIGNAGE AND STRIPING DETAILS 6
//	165	SIGNAGE AND STRIPING BETAILS 7
\checkmark	186	VENELAN QU.O.
	167	EVPLAN 62.0 1 1 1 1
\rightarrow	168	EX PLANG3.8
$\prec \prec$	\rightarrow \rightarrow \rightarrow	EV PLANG31
$\leftarrow \leftarrow$	<u>v69</u>	$N \to
\leftarrow	178	EV PLANG32
$ \rightarrow $		EV PLAN OU.
	172	EXPLAN 64.)
	χ_3	EXPLANG4.2
$\langle \rangle \rangle$	\$74 \ \	
/ /	175 \	EV PLANG 344 \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \
$\angle \angle$	176	EV RLAN CS.O
\frown	177	EVELAN &S.A \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \
\leftarrow	$\sqrt{8}$	EXPLAN 65.2
\rightarrow	179	EV PLANG5.3
++	180	EV PLANGOD
$\leftarrow \leftarrow$	\rightarrow \rightarrow \rightarrow	N \cdot
$\leftarrow \leftarrow$	181	EV RLAN CXO
\rightarrow		EV PLAN CX.0
\rightarrow	183	EXPLAN 62.
\nearrow	184	EXPLANC2.X / / / / / / / / /
	485 \	$EV PLANC3.Q \\) \\) \\) \\) \\) \\) \\) \\) \\) \\ $
\frown	188	EV PLANCX0 / / / / / / / /
$ \setminus $	187	NEV RLAW CY.1
$ \setminus $	188	KEVYPLAN &4.2 \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \
$\overline{)}$	189	EXPLANE1.0 / / / / /
$\overline{)}$	1,90	EV PLANE 1. V
//	197	EV PLANER2 11111
//	198	EVRLANEX3
	193	EVPLAN BIA 111111
	194	EXPLANE2 111111
++	195	EV PLANE3.8
//	196	AV ANESI 1 1 1 1 1 1 1 1 1
++	197	
$\left(+ \right)$	+ + + + + + + + + + + + + + + + + + +	EV RLAN EXO
++	198	EVELANDER. 1
++	199	EXPLANES.O
//	200	EX PDANYE5.X
$\langle \rangle \rangle$	201	EV PLANE 5.2 / / / / / / /
//	202	EV PLANES3
//	208	FEVRLAN EG.O
//	284	EVPLAN &
		TS REMOVED SINCE THEY ARE NOT
1 1	N SHEE	IS INLIVIOVED SINGE THET ARE NUT


Standards Horn © 2024 KIMLEY-HORN AND ASSOCIATES, INC. 10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759 PHONE: 512-418-1771 FAX: 512-418-1791 WWW.KIMLEY-HORN.COM TEXAS REGISTERED ENGINEERING FIRM E-2038	
NICHOLAS C. BROWN NICHOLAS C. BROWN 107175 V/CENSE 6/6/2024 MW WW 6/6/2024	NCB
KHA PROJECT 069284918 069284918 DATE JUNE 2024 SCALE: AS SHOWN DESIGNED BY: MM DRAWN BY: MM	CHECKED BY:
SHEET INDEX	
2525 CR 172 2525 CR 172 INDUSTRIAL CITY OF ROUND ROCK WILLIAMSON COUNTY, TEXAS	
SHEET NUMBER	-


INDUSTRIA

172


2525 CR







SURVEYOR'S NOTES:	LEGAL DESCRIPTION:	STATE OF TEXAS
1 RASS OF REARINGS IS THE TEXAS COORDINATE SYSTEM OF 1983 CENTRAL ZONE (4203) ALL COORDINATES AND DISTANCES SHOWN	149.32 ACRES	Y OF WII
 HEREON HAVE BREN SCALED FROM POINT (#51448), COORDINATES BEING N: 10148706.780, E: 3126529.818, WITH A SCALE FACTOR OF 1.0001119033. THE UNIT OF LINEAR MEASUREMENT IS U.S. SURVEY FEET. ALL LOTS LOCATED IN THIS SUBDIVISION WILL BE MONUMENTED WITH A 1/2" IRON ROD WITH A SURVEYOR'S CAP STAMPED "KHA" OR A MACE MALL WITH WASHED STAMPEN "KHA" DPIOD FOL OT CALE BE IMI LESS OTHERWISE STATED. 	BEING A 149.32 ACRE TRACT OF LAND SITUATED IN THE JACOB M. HARRELL SURVEY, ABSTRACT 284, WILLIAMSON COUNTY, TEXAS; AND BEING A PORTION OF A CALLED 184.435 ADRES TRACT OF LAND DESCRIBED TO AMAZON.COM SERVICES LLC, AS SHOWN ON INSTRUMENT RECORDED IN DOCUMENT NO. 2021166993 OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS (O.P.R.W.C.T); AND BEING MORE PARTICULARLY DESCRIBED BY METES AND BOUNDS AS FOLLOWS:	THAT AMAZON.COM SERVICES LLC, AS THE OWNER OF A CALLED 184.435 ACRE TRACT OF LAND DESCRIBED IN DOCUMENT NUMBER 202116643, OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS, DO HEREBY CERTIFY THAT THERE ARE NO LIEN HOLDERS AND DEDICATE TO THE PUBLIC FOREVER USE OF THE STREETS, ALLEYS, EASEMENTS AND ALL OTHER LANDS INTENDED FOR PUBLIC DEDICATION AS SHOWN HEREON TO BE KNOWN AS AMAZON.
MAG NAL WITH WASHEN STAMPED MTA PNON TO EOL SALESS ONLESS OTHERWISE STATES. PLAT NOTES 1 NO ORJECTS INCLIDING RIT NOT LIMITED TO RI III DINGS FENCES I ANDSCADING OR OTHER STRUCTURES MAY RE PLACED IN DRAINAGE	BEGINNING AT A 1/2-INCH IRON ROD WITH PLASTIC CAP STAMPED 'RPLS 4748" FOUND IN THE SOUTHEASTERLY RIGHT-OF-WAY LINE OF UNION PACIFIC RAILROAD, A 100-FT WIDTH RIGHT-OF-WAY, IN THE SOUTHWESTERLY RIGHT-OF-WAY OF COUNTY ROAD 172, A VARIABLE WIDTH RIGHT-OF-WAY, FOR THE NORTH CORNER OF SAID 184 435 ACRES ITAACT;	AMAZON.COM SERVICES LLC
2. THIS PLAT CONFORMS TO THE PRELIMINARY PLAT APPROVED BY THE PLANNING AND ZONING COMMISSION ON JUNE 5, 2024	THENCE, DEPARTING SAID SOUTHEASTERLY RIGHT-OF-WAY LINE OF UNION PACIFIC RAILROAD, WITH THE SOUTHWESTERLY RIGHT-OF-WAY OF SAID COUNTY ROAD 172, SAME BEING THE NORTH BOUNDARY LINE OF SAID 184.435 ACRES TRACT, THE FOLLOWING TWO (2) COURSES AND DISTANCES:	
A PORTION OF THIS TRACT IS ENCROACHED BY THE ULTIMATE 1% ANNUAL CHANCE FLOODPLAIN, ALL SLAB ELEV. MINIMUM TWO (2) FEET ABOVE THE 1% ANNUAL CHANCE FLOODPLAIN.	1. SOUTH 79°49'02" EAST, A DISTANCE OF 58.61 FEET TO A 1/2-INCH IRON ROD FOUND;	NAME:
 NO FENCES, STRUCTURES, STORAGE, OR FILL SHALL BE PLACED WITHIN THE LIMITS OF THE ULTIMATE 1% ANNUAL CHANCE FLOODPLAIN; UNLESS APPROVED BY THE CITY ENGINEER. FILL MAY ONLY BE PERMITTED BY THE CITY ENGINEER AFTER APPROVAL OF THE PROPER 	2. SOUTH /9"21"2" EAST, A DISTANCE OF 51.20 FEET TO A 1/2-INCH IKON KOD FOUND; THENCE, CONTINUING WITH THE SOUTHWESTERLY RIGHT-OF-WAY LINE OF SAID COUNTY ROAD 172, SAME BEING THE EAST BOUNDARY LINE OF SAID 184.435 ACRES THE FOLLOWING SEVEN (7) COURSES AND DISTANCES:	TEXAS
	1. SOUTH 20°09'04" EAST, A DISTANCE OF 825.06 FEET TO A 1/2-INCH IRON ROD FOUND;	
 A PORTION OF THIS INSCIPTED BY SPECIAL FLOOD HAZAKU AREAS INVINUELED BY THE 1% ANNUAL CHANCE FLOODINATY AND IDENTIFIED BY THE U.S. FEDERAL EMBREGENCY MANAGEMENT AGENCY BOUNDARY MAP (FLOOD INSURANCE RATE MAP) COMMUNITY PANEL NUMBER #310790630, MAP NO, 48491C0830F, EFFECTIVE DATE DECEMBER 20, 2019 FOR WILLIAMSON COUNTY, TEXAS. 		S INSTRUMENT WAS ACKNOWLEDGED BEFORE ME ON THE DAY OF.
 BUILDING SETBACKS SHALL BE IN ACCORDANCE WITH PART III, ZONING AND DEVELOPMENT CODE, CHAPTER 2, ZONING DISTRICTS AND USE REGULATIONS, CITY OF ROUND ROCK, TEXAS, 2018, AS AMENDED. 	 WITH SAID CURVE TO THE RIGHT, HAVING A CENTRAL ANGLE OF 21°34'00", A RADIUS OF 2040.19 FEET, A CHORD BEARING AND DISTANCE OF SOUTH 09°39'04" EAST, 763.42 FEET, AND A TOTAL ARC LENGTH OF 767.95 FEET TO A 1/2-INCH IRON ROD FOUND; A. SOUTH 01°07'56" WEST, A DISTANCE OF 568.02 FEET TO A 1/2-INCH IRON ROD FOUND FOR THE BEGINNING OF A CURVE; 	AS
7. SIDEWALKS SHALL BE CONSTRUCTED IN ACCORDANCE WITH PART III, ZONING AND DEVELOPMENT CODE, SECTION 6-26, CITY OF ROUND ROCK, TEXAS, 2018, AS AMENDED.	5. WITH SAID CURVE TO THE LEFT, HAVING A CENTRAL ANGLE OF 07°2206", A RADIUS OF 3720.44 FEET, A CHORD BEARING AND DISTANCE OF SOUTH 02°3322" EAST, 478.13 FEET, AND A TOTAL ARC LENGTH OF 478.46 FEET TO A 1/2-INCH IRON ROD WITH PLASTIC CAP STAMPED "KHA" SET;	NOTARY PUBLIC, STATE OF TEXAS
 WITH THE EXCEPTION OF PROPERTIES LOCATED WITHIN THE MU-1 AND MU-2 ZONING DISTRICTS, A TEN FOOT (10) PUE AND SIDEWALK EASEMENT ABUTTING AND ALONG THE STREET SIDE PROPERTY LINE IS HEREBY CONVEYED FOR ALL STREET SIDE PROPERTY LOTS SHOWN HEREON. ANY PRIVATE IMPROVEMENTS WITHIN THE PUE OR RIGHT-OF-WAY SHALL REQUIRE WRITTEN APPROVAL FROM THE UTILITIES 	6. SOUTH 01°09'03" EAST, A DISTANCE OF 104.85 FEET TO A TEXAS DEPARTMENT OF TRANSPORTATION TYPE II MONUMENT FOUND FOR THE BEGINNING OF A CURVE: A CURVE:	PRINTED NAME: MY COMMISSION EXPIRES:
DIRECTOR PRIOR TO INSTALLATION. 9. NO OBSTRUCTIONS, INCLUDING BUT NOT LIMITED TO FENCING OR STORAGE, SHALL BE PERMITTED IN ANY DRAINAGE EASEMENTS SHOWN HEREON.	7. WITH SAID CURVE TO THE LEFT, HAVING A CENTRAL ANGLE OF 01°34'58", A RADIUS OF 3080.81 FEET, A CHORD BEARING AND DISTANCE OF SOUTH 09°1207" EAST, 86.10 FEET, AND A TOTAL ARC LENGTH OF 85.10 FEET TO A 1/2-INCH IRON ROD WITH PLASTIC CAP STAMPED "KHA" SET IN SAID SOUTHWESTERLY RIGHT-OF-WAY LINE OF COUNTY ROAD 172;	
	THENCE, DEPARTING SAID SOUTHWESTERLY RIGHT-OF-WAY LINE OF COUNTY ROAD 172 AND SAID EAST BOUNDARY LINE OF THE 184.435 ACRES TRACT, OVER AND ACROSS SAID 184.435 ACRES TRACT NORTH 87°4130" WEST, A DISTANCE OF 2887.19 FEET TO A 1/2-INCH IRON ROD WITH PLASTIC CAP STAMPED "KHA" SET IN THE SOUTHEASTERLY RIGHT-OF-WAY LINE OF UNION PACIFIC RAILROAD, SAME BEING THE WEST BOUNDARY LINE OF SAID 184.435 ACRES TRACT, OVER SET IN THE SOUTHEASTERLY RIGHT-OF-WAY LINE OF UNION PACIFIC RAILROAD, SAME BEING THE WEST BOUNDARY LINE OF SAID 184.435 ACRES TRACT;	APPROVED THIS 5 DAY OF <u>JUNE</u> , 2024, BY THE CITY PLANNING AND ZONING COMMISSION OF THE CITY OF ROUND ROCK, TEXAS, AND AUTHORIZED TO BE FILED FOR RECORD BY THE COUNTY CLERK OF WILLIAMSON COUNTY, TEXAS.
	THENCE, WITH SAID SOUTHEASTERLY RIGHT-OF-WAY LINE OF UNION PACIFIC RAILROAD AND SAID WEST BOUNDARY LINE OF THE 184.435 ACRES TRACT, THE FOLLOWING SIX (6) COURSES AND DISTANCES:	THE PROPERTY COVERED BY THIS PLAT IS WITHIN THE EXTRATERRITORIAL JURISDICTION OF THE CITY OF ROUND ROCK.
	1. NORTH 27°51'33" EAST, A DISTANCE OF 601.49 FEET TO A 1/2-INCH IRON ROD WITH PLASTIC CAP STAMPED "CBD SETSTONE" FOUND;	ROB WENDT, CHAIRMAN CITY OF ROUND ROCK PLANNING & ZONING COMMISSION
SURVEYOR'S CERTIFICATION:	2. NORTH 21 35 13 EAST, A DISTANCE OF 1491.34 FEET TO A 1.2-NOH INON NOU WITH FLASTIC CAT STANFED COD SEISTONE FOUND, 3. NORTH 71406924 FAST A DISTANCE OF 149.45 FEET TO A 1.1NCH IRON DIPE FOLIND:	
THAT I, MICHAEL A. MONTGOMERY II, DO HEREBY CERTIFY THAT I PREPARED THIS PLAT FROM AN ACTUAL AND ACCURATE N-THE-GROUND SURVEY OF THE LAND AND THAT THE CORNER MONUMENTS SHOWN THEREON WERE PROPERLY PLACED UNDER MY PERSONAL SUPERVISION, IN ACCORDANCE WITH CHAPTER 4 – SUBDIVISION DESIGN AND CONSTRUCTION, PART III – ZONING AND DEVELOPMENT CODE, CODE OF	4. NORTH 21°0647" WEST, A DISTANCE OF 136.32 FEET TO A 1/2-INCH IRON ROD WITH PLASTIC CAP STAMPED "CBD SETSTONE" FOUND;	
ORDINANCES, CITY OF ROUND ROCK, 2018 EDITION AS AMENDED.	5. NORTH 27°53'13" EAST, A DISTANCE OF 625.00 FEET TO A 1/2-INCH IRON ROD WITH PLASTIC CAP STAMPED "KHA" SET FOR THE BEGINNING OF A CURVE;	ENGINEER'S CERTIFICATION:
PLAT COMPLETION DATE: MARCH 5, 2024.	6. WITH SAID CURVE TO THE RIGHT, HAVING A CENTRAL ANGLE OF 12°09'25", A RADIUS OF 6183.54 FEET, A CHORD BEARING AND DISTANCE OF NORTH 35°1307" EAST, 1309.56 FEET, AND A TOTAL ARC LENGTH OF 1312.02 FEET TO THE POINT OF BEGINNING AND CONTAINING 149.32 ACRES OF LAND, MORE OR LESS, IN WILLIAMSON COUNTY, TEXAS. THIS DOCUMENT WAS PREPARED IN THE OFFICE OF KIMLEY-HORN INC. IN AUSTIN, TEXAS.	THAT I, NICHOLAS C. BROWN, P.E., DO HEREBY CERTIFY THAT THE INFORMATION CONTAINED ON THIS PLAT COMPLIES WITH CHAPTER 4 – SUBDIVISION DESIGN AND CONSTRUCTION, PART III ZONING AND BEVELOPMENT CODE, CODE OF ORDINANCES, CITY OF ROUND ROCK, 2018 EDITION AS AMENDED, AND THE DESIGN AND CONSTRUCTION STANDARDS ADOPTED BY THE CITY OF ROUND ROCK, TEXAS.
MICHAEL A. MONTGOMERY II, R.P.L.S. REGISTERED PROFESSIONAL	EASEMENT NOTE:	
	THE PERPETUAL EASEMENT, RIGHT-OF-WAY, RIGHTS, AND PRIVILEGES HEREIN GRANTED SHALL BE USED FOR THE PURPOSES OF LOCATION, PLACEMENT, RELOCATION, CONSTRUCTION, OPERATION, ENLARGEMENT, MAINTENANCE, ALTERATION, REPAIR, REBUILDING, REMOVAL, AND PATROL OF UTILITIES AND ASSOCIATED FACILITIES INCUDING BUT NOT LIMITED TO: PIPES, VAULTS, MANHOLES, CHANNELS, INLETS, STRUCTURES, ACCESS FACILITIES, CONDUITS, APPURTENANCES, AND ANY NECESSARY ACCESSORIES THERETO (COLLECTIVELY THE "FACILITIES").	NICHOLAS C. BROWN, P.E. REGISTERED PROFESSIONAL ENGINEER NO. 107175
	THIS CONVEYANCE IS MADE AND ACCEPTED SUBJECT TO ANY AND ALL CONDITIONS AND RESTRICTIONS, IF ANY, RELATING TO THE HEREIN ABOVE DESCRIBED PROPERTY TO THE EXTENT, AND ONLY TO THE EXTENT, THAT THE SAME MAY STILL BE IN FORCE AND EFFECT AND SHOWN OF RECORD IN THE OFFICE OF THE COUNTY CLERK OF WILLIAMSON COUNTY, TEXAS OR TRAVIS COUNTY, TEXAS.	10814 JOLLYVILLE ROAD CAMPUS IV, SUITE 200 AUSTIN, TEXAS 78769
	EXCEPT AS OTHERWISE NOTED, THE EASEMENT, RIGHTS, AND PRIVILEGES HEREIN GRANTED SHALL BE PERPETUAL, PROVIDED HOWEVER THAT SAID EASEMENT, RIGHTS, AND PRIVILEGES SHALL CEASE AND REVERT TO GRANTORS IN THE EVENT THE UTILITIES ARE ABANDONED OR SHALL CEASE TO BE IN OPERATION, FOR A PERIOD OF FIVE (5) CONSECUTIVE YEARS.	
	THE PERPETUAL EASEMENT, RIGHT-OF-WAY, RIGHTS, AND PRIVILEGES GRANTED HEREIN ARE EXCLUSIVE, AND GRANTOR COVENANTS NOT TO CONVEY ANY OTHER EASEMENT OR CONFLICTING RIGHTS WITHIN THE PREMISES COVERED BY THIS GRANT, WITHOUT THE EXPRESS WRITTEN CONSENT OF GRANTEE, WHICH CONSENT SHALL NOT BE UNREASOMABLY WITHHELD. GRANTEE SHALL HAVE THE RIGHT TO REVIEW ANY PROPOSED EASEMENT OR CONFLICTING USE TO DETERMINE THE EFFECT, IF ANY, ON THE FACILITIES CONTEMPLATED HEREIN. PRIOR TO REVIEW ANY PROPOSED EASEMENT OR CONFLICTING USE TO DETERMINE THE EFFECT, IF ANY, ON THE FACILITIES CONTEMPLATED HEREIN. PRIOR TO GRANTING ITS CONSENT FOR OTHER EASEMENTS, GRANTEE MAY REQUIRE REASONABLE SAFE THE INTEGRITY OF THE FACILITIES THEREON.	ERK OF WILLIAMSON COUNTY, TEXAS, DO HEREBY CERTIFY . UTHENTICATION WAS FILED FOR RECORD IN MY OFFICE ON
	GRANTOR FURTHER GRANTS TO GRANTEE: (a) THE RIGHT TO INSTALL ADDITIONAL FACILITIES ON THE EASEMENT TRACT; (b) THE RIGHT TO GRADE THE EASEMENT FOR THE FULL WIDTH THEREOF AND TO EXTEND THE CUTS AND FILLS FOR SUCH GRADING INTO AND ONTO THE LAND ALONG AND OUTSIDE THE EASEMENT TO SUCH EXTENT AS GRANTEE MAY FIND REASIONABLY NECESSARY; LAND ALONG AND OUTSIDE THE EASEMENT TO SUCH EXTENT AND ADDAGE ADD TO EXTEND ALONG AND AND AND AND AND AND ADDAGENTY.	THE Day of 20_a.D., at 0'CLOCK_M., and DULY RECORDED ON THE Day of 20_a.D., at 0'CLOCK_M. in THE PLAT RECORDS OF SAID COUNTY AND STATE IN DOCUMENT NO. OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS.



					ΒY
					DATE
					REVISIONS
					No.
	KIMIeV» HOL	© 2024 KIMLEY-HORN AND ASSOCIATES, INC.	10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759	PHONE: 512-418-17/1 FAX: 512-418-1791 WWW/KIMLEY-HORN.COM	TEXAS REGISTERED ENGINEERING FIRM F-928
The second se	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	AS C. 0717 CENS NAL	BRC 5 ENGL)
KHA PROJECT	DATE DATE JUNE 2024	SCALE: AS SHOWN	DESIGNED BY: MM	DRAWN BY: MM	CHECKED BY: NCB
	FINAL PLAT				
	2525 CR 172	INDUSTRIAL	CITY OF ROUND ROCK	WILLIAMSON COUNTY TEXAS	
6 SD	^{SHEE} 5 С 9Р2	DF	2	20	_

GENERAL NOTES:

- CITY OF ROUND ROCK 1. ALL CONSTRUCTION SHALL BE IN ACCORDANCE WITH THE CITY OF ROUND ROCK STANDARD SPECIFICATIONS MANUAL.
- 2. ANY EXISTING UTILITIES. PAVEMENT, CURBS, SIDEWALKS, STRUCTURES, TREES, ETC., NOT PLANNED FOR DESTRUCTION OR REMOVAL THAT ARE DAMAGED OR REMOVED SHALL BE REPAIRED OR REPLACED AT HIS EXPENSE.
- 3. THE CONTRACTOR SHALL VERIFY ALL DEPTHS AND LOCATIONS OF EXISTING UTILITIES PRIOR TO ANY CONSTRUCTION. ANY DISCREPANCIES WITH THE CONSTRUCTION PLANS FOUND IN THE FIELD SHALL BE BROUGHT IMMEDIATELY TO THE ATTENTION OF THE ENGINEER WHO SHALL BE RESPONSIBLE FOR REVISING THE PLANS ARE APPROPRIATE.
- 4. MANHOLE FRAMES, COVERS, VALVES, CLEANOUTS, ETC. SHALL BE RAISED TO FINISHED GRADE PRIOR TO FINAL PAVING CONSTRUCTION.
- 5. THE CONTRACTOR SHALL GIVE THE CITY OF ROUND ROCK 48 HOURS NOTICE BEFORE BEGINNING EACH PHASE OF CONSTRUCTION. TELEPHONE 512-218-5428 (PLANNING AND DEVELOPMENT SERVICES DEPARTMENT).
- 6. ALL AREAS DISTURBED OR EXPOSED DURING CONSTRUCTION SHALL BE REVEGETATED IN ACCORDANCE WITH THE PLANS AND SPECIFICATIONS, REVEGETATION OF ALL DISTURBED OR EXPOSED AREAS SHALL CONSIST OF SODDING OR SEEDING. AT THE CONTRACTOR'S OPTION. HOWEVER, THE TYPE OF REVEGETATION MUST EQUAL OR EXCEED THE TYPE OF VEGETATION PRESENT BEFORE CONSTRUCTION.
- 7. PRIOR TO ANY CONSTRUCTION, THE ENGINEER SHALL CONVENE A PRECONSTRUCTION CONFERENCE BETWEEN THE CITY OF ROUND ROCK, HIMSELF, THE CONTRACTOR, OTHER UTILITY COMPANIES, ANY AFFECTED PARTIES AND ANY OTHER ENTITY THE CITY OR ENGINEER MAY REQUIRE.
- 8. THE CONTRACTOR AND THE ENGINEER SHALL KEEP ACCURATE RECORDS OF ALL CONSTRUCTION THAT DEVIATES FROM THE PLANS. THE ENGINEER SHALL FURNISH THE CITY OF ROUND ROCK ACCURATE "AS-BUILT" DRAWINGS FOLLOWING COMPLETION OF ALL CONSTRUCTION. THESE "AS-BUILT" DRAWINGS SHALL MEET WITH THE SATISFACTION OF THE ENGINEERING AND DEVELOPMENT SERVICES DEPARTMENT PRIOR TO FINAL ACCEPTANCE.
- 9. THE ROUND ROCK CITY COUNCIL SHALL NOT BE PETITIONED FOR ACCEPTANCE UNTIL ALL NECESSARY EASEMENT DOCUMENTS HAVE 15. ALL VALVE BOXES AND COVERS SHALL BE CAST IRON. BEEN SIGNED AND RECORDED.
- 10. WHEN CONSTRUCTION IS BEING CARRIED OUT WITHIN EASEMENTS, THE CONTRACTOR SHALL CONFINE HIS WORK TO WITHIN THE PERMANENT AND ANY TEMPORARY EASEMENTS. PRIOR TO FINAL ACCEPTANCE, THE CONTRACTOR SHALL BE RESPONSIBLE FOR REMOVING ALL TRASH AND DEBRIS WITHIN THE PERMANENT AND TEMPORARY EASEMENTS. CLEAN-UP SHALL BE TO THE SATISFACTION OF THE CITY ENGINEER.
- 11. PRIOR TO ANY CONSTRUCTION, THE CONTRACTOR SHALL APPLY FOR AND SECURE ALL PROPER PERMITS FROM THE APPROPRIATE AUTHORITIES.
- 12. AVAILABLE BENCHMARKS (CITY OF ROUND ROCK DATUM) WITH VERTICAL DATUM INFORMATION THAT MAY BE UTILIZED FOR THE CONSTRUCTION OF THIS PROJECT ARE DESCRIBED AS FOLLOWS:
- VERTICAL DATUM: NAVD88 GEOID: 18
- BM #51471 MAG NAIL SET "GCP 2"
- SET AT THE NORTHEAST CORNER OF THE INTERSECTION OF STATE HIGHWAY 45 AND COUNTRY ROAD 172. +/-5.5' FROM "YIELD" SIGN. N: 10147640.83
- E: 3127942.60
- ELEV.= 841.70'
- BM #51473 MAG NAIL SET "GCP 3"
- SET IN THE NORTH RIGHT-OF-WAY LINE OF HESTERS CROSSING RAOD, +/-560' FROM THE INTERSECTION FO HESTERS CROSSING ROAD AND COUNTY ROAD 172, +/-100' FROM CONCRETE SIGN "ENCOMPASS HEALTH". N: 10149343.04
- E: 3128315.81 ELEV.= 812.19
- TRENCH SAFETY NOTES:
- 1. IN ACCORDANCE WITH THE LAWS OF THE STATE OF TEXAS AND THE U.S. OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION REGULATIONS, ALL TRENCHES OVER 5 FEET IN DEPTH IN EITHER HARD AND COMPACT OR SOFT AND UNSTABLE SOIL SHALL BE SLOPED, SHORED, SHEETED, BRACED OR OTHERWISE SUPPORTED. FURTHERMORE, ALL TRENCHES LESS THAN 5 FEET IN DEPTH SHALL ALSO BE EFFECTIVELY PROTECTED WHEN HAZARDOUS GROUND MOVEMENT MAY BE EXPECTED. TRENCH SAFETY SYSTEMS TO BE UTILIZED FOR THIS PROJECT (WILL BE PROVIDED BY THE CONTRACTOR; ARE ON SHEET, ETC.).
- 2. IN ACCORDANCE WITH THE U. S. OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION REGULATIONS, WHEN PERSONS ARE IN TRENCHES 4-FEET DEEP OR MORE, ADEQUATE MEANS OF EXIT, SUCH AS A LADDER OR STEPS, MUST BE PROVIDED AND LOCATED SO AS TO REQUIRE NO MORE THAN 25 FEET OF LATERAL TRAVEL.
- 3. IF TRENCH SAFETY SYSTEM DETAILS WERE NOT PROVIDED IN THE PLANS BECAUSE TRENCHES WERE ANTICIPATED TO BE LESS THAN 5 2. ALL PAVEMENT MARKINGS, MARKERS, PAINT, TRAFFIC BUTTONS, TRAFFIC CONTROLS AND SIGNS SHALL BE INSTALLED IN ACCORDANCE FEET IN DEPTH AND DURING CONSTRUCTION IT IS FOUND THAT TRENCHES ARE IN FACT 5 FEET OR MORE IN DEPTH OR TRENCHES LESS WITH THE TEXAS DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS FOR CONSTRUCTION OF HIGHWAYS, STREETS AND THAN 5 FEET IN DEPTH ARE IN AN AREA WHERE HAZARDOUS GROUND MOVEMENT IS EXPECTED, ALL CONSTRUCTION SHALL CEASE, THE BRIDGES AND, THE TEXAS MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES FOR STREETS AND HIGHWAYS, LATEST EDITIONS. TRENCHED AREA SHALL BE BARRICADED AND THE ENGINEER NOTIFIED IMMEDIATELY. CONSTRUCTION SHALL NOT RESUME UNTIL APPROPRIATE TRENCH SAFETY SYSTEM DETAILS, AS DESIGNED BY A PROFESSIONAL ENGINEER, ARE RETAINED AND COPIES SUBMITTED TO THE CITY OF ROUND ROCK.
- STREET AND DRAINAGE NOTES:
- 1. ALL TESTING SHALL BE DONE BY AN INDEPENDENT LABORATORY AT THE OWNER'S EXPENSE. ANY RETESTING SHALL BE PAID FOR BY 2. ALL SLOPES SHALL BE SODDED OR SEEDED WITH APPROVED GRASS, GRASS MIXTURES OR GROUND COVER SUITABLE TO THE AREA THE CONTRACTOR. A CITY INSPECTOR SHALL BE PRESENT DURING ALL TESTS. TESTING SHALL BE COORDINATED WITH THE CITY INSPECTOR AND HE SHALL BE GIVEN A MINIMUM OF 24 HOURS NOTICE PRIOR TO ANY TESTING. TELEPHONE 218-5555 (INSPECTIONS).
- 2. BACKFILL BEHIND THE CURB SHALL BE COMPACTED TO OBTAIN A MINIMUM OF 95% MAXIMUM DENSITY TO WITHIN 3" OF TOP OF CURB. MATERIAL USED SHALL BE PRIMARILY GRANULAR WITH NO ROCKS LARGER THAN 6" IN THE GREATEST DIMENSION. THE REMAINING 3" SHALL BE CLEAN TOPSOIL FREE FROM ALL CLODS AND SUITABLE FOR SUSTAINING PLANT LIFE.
- 3. DEPTH OF COVER FOR ALL CROSSINGS UNDER PAVEMENT INCLUDING GAS, ELECTRIC, TELEPHONE, CABLE TV, WATER SERVICES, ETC., 4. ALL TEMPORARY EROSION CONTROL MEASURES SHALL NOT BE REMOVED UNTIL FINAL INSPECTION AND APPROVAL OF THE PROJECT SHALL BE A MINIMUM OF 30" BELOW SUBGRADE.
- 4. STREET RIGHTS-OF-WAY SHALL BE GRADED AT A SLOPE OF 1/4" PER FOOT TOWARD THE CURB UNLESS OTHERWISE INDICATED. HOWEVER, IN NO CASE SHALL THE WIDTH OF RIGHT-OF-WAY AT 1/4" PER FOOT SLOPE BE LESS THAN 10 FEET UNLESS A SPECIFIC REQUEST FOR AN ALTERNATE GRADING SCHEME IS MADE TO AND ACCEPTED BY THE CITY OF ROUND ROCK ENGINEERING AND DEVELOPMENT SERVICES DEPARTMENT.
- 5. BARRICADES BUILT TO CITY OF ROUND ROCK STANDARDS SHALL BE CONSTRUCTED ON ALL DEAD-END STREETS AND AS NECESSARY DURING CONSTRUCTION TO MAINTAIN JOB AND PUBLIC SAFETY.
- 6. ALL R.C.P. SHALL BE MINIMUM CLASS III.
- 7. THE SUBGRADE MATERIAL FOR THE STREETS SHOWN HEREIN WAS TESTED BY ECS SOUTHWEST, LLP ON THIS DATE: MARCH 22, 2024 AND THE PAVING SECTIONS DESIGNED IN ACCORDANCE WITH THE CURRENT CITY OF ROUND ROCK DESIGN CRITERIA. THE PAVING SECTIONS ARE TO BE CONSTRUCTED AS FOLLOWS:
- PAVEMENT SECTION PORTLAND CEMENT ASPHALT SURFACE ASPHALT BASE COURSE LIME STAB. THICKNESS STANDARD DUTY (RIGID) 5 IN STANDARD DUTY (ASPHALT) 2 IN HEAVY-DUTY (RIGID) 8 IN HEAVY-DUTY (ASPHALT) 2 IN 4 IN 19 IN EXTRA HEAVY-DUTY 8 IN 6 IN
- THE GEOTECHNICAL ENGINEER SHALL INSPECT THE SUBGRADE FOR COMPLIANCE WITH THE DESIGN ASSUMPTIONS MADE DURING PREPARATION OF THE SOILS REPORT. ANY ADJUSTMENTS THAT ARE REQUIRED SHALL BE MADE THROUGH REVISION OF THE CONSTRUCTION PLANS.
- 8. WHERE PI'S ARE OVER 20, SUBGRADES MUST BE STABILIZED UTILIZING A METHOD ACCEPTABLE TO THE CITY ENGINEER. THE GEOTECHNICAL ENGINEER SHALL RECOMMEND AN APPROPRIATE SUBGRADE STABILIZATION IF SULFATES ARE DETERMINED TO BE PRESENT.
- WATER AND WASTEWATER NOTES:
- 1. PIPE MATERIAL FOR WATER MAINS SHALL BE PVC (AWWA C-900, MIN. CLASS 200), OR DUCTILE IRON (AWWA C-100, MIN. CLASS 200). WATER SERVICES (2" OR LESS) SHALL BE POLYETHYLENE TUBING (BLACK, 200 PSI, DR 9).
- 2. PIPE MATERIAL FOR PRESSURE WASTEWATER MAINS SHALL BE PVC (AWWA C-900, MIN. CLASS 150), SDR 26 HIGHER PRESSURE RATED (150+ PSI), OR DUCTILE IRON (AWWA C-100, MIN. CLASS 200). PIPE MATERIAL FOR GRAVITY WASTEWATER MAINS SHALL BE PVC (ASTM D2241 OR D3034, MAX. DR-26), DUCTILE IRON (AWWA C-100, MIN. CLASS 200).
- 3. UNLESS OTHERWISE ACCEPTED BY THE CITY ENGINEER, DEPTH OF COVER FOR ALL LINES OUT OF THE PAVEMENT SHALL BE 42" MIN., AND DEPTH OF COVER FOR ALL LINES UNDER PAVEMENT SHALL BE A MIN. OF 30" BELOW SUBGRADE.
- 4. ALL FIRE HYDRANT LEADS SHALL BE DUCTILE IRON PIPE (AWWA C-100, MIN. CLASS 200).
- 5. ALL IRON PIPE AND FITTINGS SHALL BE WRAPPED WITH MINIMUM 8-MIL POLYETHYLENE AND SEALED WITH DUCT TAPE OR EQUAL ACCEPTED BY THE CITY ENGINEER.
- 6. THE CONTRACTOR SHALL CONTACT THE CITY OF ROUND ROCK INSPECTOR TO COORDINATE UTILITY TIE-INS AND NOTIFY HIM AT LEAST
- 48 HOURS PRIOR TO CONNECTING TO EXISTING LINES. 7. ALL MANHOLES SHALL BE CONCRETE WITH CAST IRON RING AND COVER. ALL MANHOLES LOCATED OUTSIDE OF THE PAVEMENT SHALL
- HAVE BOLTED COVERS. TAPPING OF FIBERGLASS MANHOLES SHALL NOT BE ALLOWED.

- INSPECTOR
- ROCK
- CITY OF ROUND ROCK PERSONNEL.

- WATER SERVICE "W" ON TOP OF CURB (BLUE COLOR) WASTEWATER SERVICE "S" ON TOP OF CURB VALVE "V" ON FACE OF CURB
- ENGINEER AND ACCEPTED BY THE CITY OF ROUND ROCK.
- OBTAINING EXISTING WATER AND WASTEWATER LOCATIONS.

- SPECIFICATION: SIEVE SIZE PERCENT RETAINED BY WEIGHT 1/2" 3/8" 0-2 40-85 #4
- #10 95-100
- A.M. AND 6 A.M.
- THE MORE STRINGENT SHALL APPLY.
- TRAFFIC MARKING NOTES:
- AND HIGHWAYS, LATEST EDITION.
- EROSION AND SEDIMENTATION CONTROL NOTES:
- EROSION AND SEDIMENTATION CONTROL ORDINANCE.
- AND SEASON IN WHICH THEY ARE APPLIED.
- THE OPINION OF THE CITY ENGINEER THEY ARE WARRANTED
- STRUCTURES AND TO REMOVE EACH STRUCTURE AS APPROVED BY THE ENGINEER.
- AREAS USED BY THE PUBLIC SHALL BE CLEANED UP IMMEDIATELY.

CONSTRUCTION SUMMARY

Dino Cizo	WA	Т
Pipe Size	ТҮРЕ	
2"	SERVICE	
4"	DI	
12"	DI	

[CURB ANI	D GUTTER
	Total	
	403	LF

VALVE	VALVES		
Size	Total		
4"			
12"			

8. THE CONTRACTOR MUST OBTAIN A BULK WATER PERMIT OR PURCHASE AND INSTALL A WATER METER FOR ALL WATER USED DURING CONSTRUCTION. A COPY OF THIS PERMIT MUST BE CARRIED AT ALL TIMES BY ALL WHO USE WATER.

9. LINE FLUSHING OR ANY ACTIVITY USING A LARGE QUANTITY OF WATER MUST BE SCHEDULED WITH THE CITY OF ROUND ROCK

10. THE CONTRACTOR, AT HIS EXPENSE, SHALL PERFORM STERILIZATION OF ALL POTABLE WATER LINES CONSTRUCTED AND SHALL PROVIDE ALL EQUIPMENT (INCLUDING TEST GAUGES), SUPPLIES (INCLUDING CONCENTRATED CHLORINE DISINFECTING MATERIAL), AND NECESSARY LABOR REQUIRED FOR THE STERILIZATION PROCEDURE. THE STERILIZATION PROCEDURE SHALL BE MONITORED BY CITY OF ROUND ROCK PERSONNEL. WATER SAMPLES WILL BE COLLECTED BY THE CITY OF ROUND ROCK TO VERIFY EACH TREATED LINE HAS ATTAINED AN INITIAL CHLORINE CONCENTRATION OF 50 PPM. WHERE MEANS OF FLUSHING IS NECESSARY, THE CONTRACTOR, AT HIS EXPENSE, SHALL PROVIDE FLUSHING DEVICES AND REMOVE SAID DEVICES PRIOR TO FINAL ACCEPTANCE BY THE CITY OF ROUND

11. SAMPLING TAPS SHALL BE BROUGHT UP TO 3 FEET ABOVE GRADE AND SHALL BE EASILY ACCESSIBLE FOR CITY PERSONNEL. AT THE CONTRACTOR'S REQUEST, AND IN HIS PRESENCE, SAMPLES FOR BACTERIOLOGICAL TESTING WILL BE COLLECTED BY THE CITY OF ROUND ROCK NOT LESS THAN 24 HOURS AFTER THE TREATED LINE HAS BEEN FLUSHED OF THE CONCENTRATED CHLORINE SOLUTION AND CHARGED WITH WATER APPROVED BY THE CITY. THE CONTRACTOR SHALL SUPPLY A CHECK OR MONEY ORDER, PAYABLE TO THE CITY OF ROUND ROCK, TO COVER THE FEE CHARGED FOR TESTING EACH WATER SAMPLE. CITY OF ROUND ROCK FEE AMOUNTS MAY BE OBTAINED BY CALLING THE PLANNING AND DEVELOPMENT SERVICES DEPARTMENT AT 512-218-5428.

12. THE CONTRACTOR, AT HIS EXPENSE, SHALL PERFORM QUALITY TESTING FOR ALL WASTEWATER PIPE INSTALLED AND PRESSURE PIPE HYDROSTATIC TESTING OF ALL WATER LINES CONSTRUCTED AND SHALL PROVIDE ALL EQUIPMENT (INCLUDING PUMPS AND GAUGES), SUPPLIES AND LABOR NECESSARY TO PERFORM THE TESTS. QUALITY AND PRESSURE TESTING SHALL BE MONITORED BY

13. THE CONTRACTOR SHALL COORDINATE TESTING WITH THE CITY OF INSPECTOR AND PROVIDE NO LESS THAN 24 HOURS NOTICE PRIOR TO PERFORMING STERILIZATION, QUALITY TESTING OR PRESSURE TESTING.

14. THE CONTRACTOR SHALL NOT OPEN OR CLOSE ANY VALVES UNLESS AUTHORIZED BY THE CITY OF ROUND ROCK.

16. ALL WATER SERVICE, WASTEWATER SERVICE AND VALVE LOCATIONS SHALL BE APPROPRIATELY MARKED AS FOLLOWS:

TOOLS FOR MARKING THE CURB SHALL BE PROVIDED BY THE CONTRACTOR. OTHER APPROPRIATE MEANS OF MARKING SERVICE AND VALVE LOCATIONS SHALL BE PROVIDED IN AREAS WITHOUT CURBS. SUCH MEANS OF MARKING SHALL BE AS SPECIFIED BY THE

17. CONTACT CITY OF ROUND ROCK PLANNING AND DEVELOPMENT SERVICES DEPARTMENT AT 512-218-5428 FOR ASSISTANCE IN

18. THE CITY OF ROUND ROCK FIRE DEPARTMENT SHALL BE NOTIFIED 48 HOURS PRIOR TO TESTING OF ANY BUILDING SPRINKLER PIPING IN ORDER THAT THE FIRE DEPARTMENT MAY MONITOR SUCH TESTING.

19. SAND, AS DESCRIBED IN SPECIFICATION ITEM 510 PIPE, SHALL NOT BE USED AS BEDDING FOR WATER AND WASTEWATER LINES. ACCEPTABLE BEDDING MATERIALS ARE PIPE BEDDING STONE, PEA GRAVEL AND IN LIEU OF SAND, A NATURALLY OCCURRING OR MANUFACTURED STONE MATERIAL CONFORMING TO ASTM C33 FOR STONE QUALITY AND MEETING THE FOLLOWING GRADATION

20. THE CONTRACTOR IS HEREBY NOTIFIED THAT CONNECTING TO, SHUTTING DOWN, OR TERMINATING EXISTING UTILITY LINES MAY HAVE TO OCCUR AT OFF-PEAK HOURS. SUCH HOURS ARE USUALLY OUTSIDE NORMAL WORKING HOURS AND POSSIBLY BETWEEN 12

21. ALL WASTEWATER CONSTRUCTION SHALL BE IN ACCORDANCE WITH THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY (TCEQ) REGULATIONS, 30 TAC CHAPTER 213 AND 217, AS APPLICABLE. WHENEVER TCEQ AND CITY OF ROUND ROCK SPECIFICATIONS CONFLICT,


1. ANY METHODS, STREET MARKINGS AND SIGNAGE NECESSARY FOR WARNING MOTORISTS, WARNING PEDESTRIANS OR DIVERTING TRAFFIC DURING CONSTRUCTION SHALL CONFORM TO THE TEXAS MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES FOR STREETS

1. EROSION CONTROL MEASURES. SITE WORK AND RESTORATION WORK SHALL BE IN ACCORDANCE WITH THE CITY OF ROUND ROCK

3. SILT FENCES, ROCK BERMS, SEDIMENTATION BASINS AND SIMILARLY RECOGNIZED TECHNIQUES AND MATERIALS SHALL BE EMPLOYED DURING CONSTRUCTION TO PREVENT POINT SOURCE SEDIMENTATION LOADING OF DOWNSTREAM FACILITIES. SUCH INSTALLATION SHALL BE REGULARLY INSPECTED BY THE CITY OF ROUND ROCK FOR EFFECTIVENESS. ADDITIONAL MEASURES MAY BE REQUIRED IF, IN

BY THE ENGINEER. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO MAINTAIN ALL TEMPORARY EROSION CONTROL

5. ALL MUD, DIRT, ROCKS, DEBRIS, ETC., SPILLED, TRACKED OR OTHERWISE DEPOSITED ON EXISTING PAVED STREETS, DRIVES AND






	BY			
	DATE			
	REVISIONS			
	No.			
Standey Horn © 2024 KIMLEY-HORN AND ASSOCIATES, INC. 0.224 KIMLEY-HORN AND ASSOCIATES, INC. 10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, IX 78759 0.224 KIMLEY-HORN COM 10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, IX 78759 0.224 KIMLEY-HORN.COM	I EXAS REGISTERED ENGINEEKING FIRM F-928			
NICHOLAS C. BROWN 107175 5/28/2024	NICHOLAS C. BROWN 107175 107175 10 107175 10 107175 10 107175 10 107175 10 107175 10 107175 10 107175 10 107175 10 107175 10 10 10 10 10 10 10 10 10 10 10 10 10			
	CHECKED BY: NCB			
GENERAL NOTES	GENERAL NOTES			
2525 CR 172 2525 CR 172 INDUSTRIAL CITY OF ROUND ROCK WILLIAMSON COUNTY, TEXAS				
SHEET NUMBER 7 OF 204 SDP24-0000				

THESE PLAN AND GENERAL NOTES REFER TO: GEOTECHNICAL REPORT BY ECS SOUTHWEST, LLP, ECS PROJECT NUMBER 17:6399-A DATED: MARCH 22, 2024 INCLUDING ALL REVISIONS AND ADDENDA TO THIS REPORT THAT MAY HAVE BEEN RELEASED AFTER THE NOTED DATE.

BENCHMARKS BM #51471 MAG NAIL SET "GCP 2" SET AT THE NORTHEAST CORNER OF THI **INTERSECTION OF STATE HIGHWAY 45 AN** COUNTY ROAD 172, ±5.5' FROM "YIELD" SIG N: 10147640.83 3127942.60 ELEV.= 841.70' BM #51473 MAG NAIL SET "GCP 3"

SET IN THE NORTH RIGHT-OF-WAY LINE HESTERS CROSSING ROAD, ±560' FROM INTERSECTION OF HESTERS CROSSING ROAD AND COUNTY ROAD 172, ±100 FROM CONCRETE SIGN "ENCOMPASS HEALTH". N: 10149343.04 E: 3128315.81 FLEV = 812 19





7. IF THE CONTRACTOR DOES NOT ACCEPT THE EXISTING TOPOGRAPHIC SURVEY AS SHOWN ON THE PLANS, WITHOUT EXCEPTION, THEN THE CONTRACTOR SHALL SUPPLY AT THEIR OWN EXPENSE, A TOPOGRAPHIC SURVEY BY A REGISTERED PROFESSIONAL LAND SURVEYOR TO THE OWNER AND ENGINEER FOR REVIEW. 8. CONTRACTOR SHALL PROVIDE ALL CONSTRUCTION SURVEYING AND STAKING.

9. CONTRACTOR SHALL VERIFY HORIZONTAL AND VERTICAL CONTROL, INCLUDING BENCHMARKS PRIOR TO COMMENCING CONSTRUCTION OR STAKING OF IMPROVEMENTS. PROPERTY LINES AND CORNERS SHALL BE HELD AS THE HORIZONTAL CONTROL. 10. THE CONTRACTOR SHALL REVIEW AND VERIFY ALL DIMENSIONS, ELEVATIONS, AND FIELD CONDITIONS THAT MAY AFFECT

- CONSTRUCTION. ANY DISCREPANCIES ON THE DRAWINGS SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE ARCHITECT AND ENGINEER BEFORE COMMENCING WORK. NO FIELD CHANGES OR DEVIATIONS FROM DESIGN ARE TO BE MADE WITHOUT PRIOR APPROVAL OF THE ARCHITECT, ENGINEER, AND IF APPLICABLE THE CITY AND OWNER. NO CONSIDERATION WILL BE GIVEN TO CHANGE ORDERS FOR WHICH THE CITY. ENGINEER. AND OWNER WERE NOT CONTACTED PRIOR TO CONSTRUCTION OF THE AFFECTED ITEM. 11. CONTRACTOR SHALL THOROUGHLY CHECK COORDINATION OF CIVIL, LANDSCAPE, MEP, ARCHITECTURAL, AND OTHER PLANS PRIOR TO COMMENCING CONSTRUCTION. OWNER/ENGINEER SHALL BE NOTIFIED OF ANY DISCREPANCY PRIOR TO COMMENCING WITH CONSTRUCTION
- 12.IT IS THE CONTRACTOR'S RESPONSIBILITY TO CONTACT THE VARIOUS UTILITY COMPANIES WHICH MAY HAVE BURIED OR AERIAL UTILITIES WITHIN OR NEAR THE CONSTRUCTION AREA BEFORE COMMENCING WORK TO HAVE THEM LOCATE THEIR EXISTING UTILITIES PRIOR TO CONSTRUCTION. THE CONTRACTOR SHALL PROVIDE AN ADEQUATE MINIMUM NOTICE TO ALL UTILITY COMPANIES PRIOR TO BEGINNING CONSTRUCTION. 13. CONTRACTOR SHALL CALL TEXAS 811 AN ADEQUATE AMOUNT OF TIME PRIOR TO COMMENCING CONSTRUCTION OR ANY EXCAVATION.
- 14. CONTRACTOR SHALL USE EXTREME CAUTION AS THE SITE CONTAINS VARIOUS KNOWN AND UNKNOWN PUBLIC AND PRIVATE UTILITIES. 15 THE LOCATIONS FLEVATIONS DEPTH AND DIMENSIONS OF EXISTING UTILITIES SHOWN ON THE PLANS WERE OBTAINED FROM AVAILABLE UTILITY COMPANY MAPS AND PLANS, AND ARE CONSIDERED APPROXIMATE AND INCOMPLETE. IT SHALL BE THE CONTRACTORS' RESPONSIBILITY TO VERIFY THE PRESENCE, LOCATION, ELEVATION, DEPTH, AND DIMENSION OF EXISTING UTILITIES SUFFICIENTLY IN ADVANCE OF CONSTRUCTION SO THAT ADJUSTMENTS CAN BE MADE TO PROVIDE ADEQUATE CLEARANCES. THE
- ENGINEER SHALL BE NOTIFIED WHEN A DEVELOPED IMPROVEMENT CONFLICTS WITH AN EXISTING UTILITY. 16. THE CONTRACTOR IS RESPONSIBLE FOR COORDINATING ANY ADJUSTMENTS AND RELOCATIONS OF EXISTING UTILITIES THAT CONFLICT WITH THE DEVELOPED IMPROVEMENTS. INCLUDING BUT NOT LIMITED TO, ADJUSTING EXISTING MANHOLES TO MATCH DEVELOPED GRADE, RELOCATING EXISTING POLES AND GUY WIRES THAT ARE LOCATED IN DEVELOPED DRIVEWAYS, ADJUSTING THE HORIZONTAL OR VERTICAL ALIGNMENT OF EXISTING UNDERGROUND UTILITIES TO ACCOMMODATE DEVELOPED GRADE OR CROSSING WITH A DEVELOPED UTILITY, AND ANY OTHERS THAT MAY BE ENCOUNTERED THAT ARE UNKNOWN AT THIS TIME AND NOT SHOWN ON THESE PLANS
- 17. CONTRACTOR SHALL ARRANGE FOR OR PROVIDE, AT ITS EXPENSE, ALL GAS, TELECOMMUNICATIONS, CABLE, OVERHEAD AND UNDERGROUND POWER LINE, AND UTILITY POLE ADJUSTMENTS NEEDED. 18. CONTRACTOR IS RESPONSIBLE FOR COORDINATING INSTALLATION OF FRANCHISE UTILITIES THAT ARE NECESSARY FOR ON-SITE AND
- OFF-SITE CONSTRUCTION. AND SERVICE TO THE DEVELOPED DEVELOPMENT. 19. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ALL DAMAGES DUE TO THE CONTRACTORS' FAILURE TO EXACTLY LOCATE AND PRESERVE ALL UTILITIES. THE OWNER OR ENGINEER WILL ASSUME NO LIABILITY FOR ANY DAMAGES SUSTAINED OR COST INCURRED BECAUSE OF THE OPERATIONS IN THE VICINITY OF EXISTING UTILITIES OR STRUCTURES. IF IT IS NECESSARY TO SHORE, BRACE, SWING OR RELOCATE A UTILITY, THE UTILITY COMPANY OR DEPARTMENT AFFECTED SHALL BE CONTACTED BY THE CONTRACTOR AND THEIR PERMISSION OBTAINED REGARDING THE METHOD TO USE FOR SUCH WORK.
- 20. BRACING OF UTILITY POLES MAY BE REQUIRED BY THE UTILITY COMPANIES WHEN TRENCHING OR EXCAVATING IN CLOSE PROXIMITY TO THE POLES. THE COST OF BRACING POLES WILL BE BORNE BY THE CONTRACTOR, WITH NO SEPARATE PAY ITEM FOR THIS WORK. THE COST IS INCIDENTAL TO THE PAY ITEM. 21.CONTRACTOR SHALL USE ALL NECESSARY SAFETY PRECAUTIONS TO AVOID CONTACT WITH OVERHEAD AND UNDERGROUND POWER
- LINES. CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE LOCAL, STATE, FEDERAL AND UTILITY OWNER REGULATIONS PERTAINING TO WORK SETBACKS FROM POWER LINES 22. THE CONTRACTOR SHALL BE RESPONSIBLE TO OBTAIN ALL REQUIRED CONSTRUCTION PERMITS, APPROVALS, AND BONDS PRIOR TO CONSTRUCTION. 23. THE CONTRACTOR SHALL HAVE AVAILABLE AT THE JOB SITE AT ALL TIMES A COPY OF THE CONTRACT DOCUMENTS INCLUDING PLANS,
- GEOTECHNICAL REPORT AND ADDENDA, PROJECT AND CITY SPECIFICATIONS, AND SPECIAL CONDITIONS, COPIES OF ANY REQUIRED CONSTRUCTION PERMITS FROSION CONTROL PLANS SWPPP AND INSPECTION REPORTS 24.ALL SHOP DRAWINGS AND OTHER DOCUMENTS THAT REQUIRE ENGINEER REVIEW SHALL BE SUBMITTED BY THE CONTRACTOR SUFFICIENTLY IN ADVANCE OF CONSTRUCTION OF THAT ITEM, SO THAT NO LESS THAN 10 BUSINESS DAYS FOR REVIEW AND RESPONSE IS AVAILABLE.
- 25.ALL NECESSARY INSPECTIONS AND/OR CERTIFICATIONS REQUIRED BY CODES, JURISDICTIONAL AGENCIES, AND/OR UTILITY SERVICE COMPANIES SHALL BE PERFORMED PRIOR TO USE OF THE FACILITY AND THE FINAL CONNECTION OF SERVICES. 26.CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS. 27.CONTRACTOR'S BID PRICE SHALL INCLUDE ALL INSPECTION FEES.
- 28.ALL SYMBOLS SHOWN ON THESE PLANS (E.G. FIRE HYDRANT, METERS, VALVES, INLETS, ETC....) ARE FOR PRESENTATION PURPOSES ONLY AND ARE NOT TO SCALE. CONTRACTOR SHALL COORDINATE FINAL SIZES AND LOCATIONS WITH APPROPRIATE CITY INSPECTOR. 29. THE SCOPE OF WORK FOR THE CIVIL IMPROVEMENTS SHOWN ON THESE PLANS TERMINATES 5-FEET FROM THE BUILDING. REFERENCE THE BUILDING PLANS (E.G. ARCHITECTURAL, STRUCTURAL, MEP) FOR AREAS WITHIN 5-FEET OF THE BUILDING AND WITHIN THE BUILDING FOOTPRINT.
- 30.REFER TO ARCHITECTURAL AND STRUCTURAL PLANS FOR ALL FINAL BUILDING DIMENSIONS. 31. THE DEVELOPED BUILDING FOOTPRINT(S) SHOWN IN THESE PLANS WAS PROVIDED TO KIMLEY-HORN AND ASSOCIATES, INC. (KH) BY THE PROJECT ARCHITECT AT THE TIME THESE PLANS WERE PREPARED. IT MAY NOT BE THE FINAL CORRECT VERSION BECAUSE THE BUILDING DESIGN WAS ONGOING. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR CONFIRMING THE FINAL CORRECT VERSION OF THE BUILDING FOOTPRINT WITH THE ARCHITECT AND STRUCTURAL ENGINEER PRIOR TO LAYOUT. DIMENSIONS AND/OR COORDINATES SHOWN ON THESE PLANS WERE BASED ON THE ABOVE STATED ARCHITECTURAL FOOTPRINT, AND ARE THEREFORE A PRELIMINARY LOCATION OF THE BUILDING. THE CONTRACTOR IS SOLELY RESPONSIBLE TO VERIFY WHAT PART OF THE BUILDING THE ARCHITECT'S b. ASBESTOS BUILDING INSPECTION REPORT(S) PROVIDED BY THE OWNER, FOOTPRINT REPRESENTS (E.G. SLAB, OUTSIDE WALL, MASONRY LEDGE, ETC.....) AND TO CONFIRM ITS FINAL POSITION ON THE SITE BASED ON THE FINAL ARCHITECTURAL FOOTPRINT, CIVIL DIMENSION CONTROL PLAN, SURVEY BOUNDARY AND/OR PLAT. ANY
- DIFFERENCES FOUND SHALL BE REPORTED TO KH IMMEDIATELY. 32.ALL CONSTRUCTION SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OR LATEST EDITION), INCLUDING SUBSEQUENT ADDENDA 33. CONTRACTOR IS RESPONSIBLE FOR ALL MATERIALS TESTING AND CERTIFICATION, UNLESS SPECIFIED OTHERWISE BY OWNER. ALL MATERIALS TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR AND COMPLY WITH CITY STANDARD
- SPECIFICATIONS AND GEOTECHNICAL REPORT. TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING MATERIALS. OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR MATERIALS TESTING. 34.ALL COPIES OF MATERIALS TEST RESULTS SHALL BE SENT TO THE OWNER. ENGINEER AND ARCHITECT DIRECTLY FROM THE TESTING AGENCY 35.IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE MATERIALS, THAT THE WORK CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS
- 36.DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING. THE CONTRACTOR SHALL ADHERE TO GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE DEVELOPED 1. THE CONTRACTOR AND GRADING SUBCONTRACTOR SHALL VERIFY THE SUITABILITY OF EXISTING AND DEVELOPED SITE CONDITIONS BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING, IF NONE IS CURRENTLY EXISTING. 37.ALL CONTRACTORS MUST CONFINE THEIR ACTIVITIES TO THE WORK AREA. NO ENCROACHMENTS OUTSIDE OF THE WORK AREA WILL BE ALLOWED. ANY DAMAGE RESULTING THEREFROM SHALL BE CONTRACTOR'S SOLE RESPONSIBILITY TO REPAIR.
- 38. THE CONTRACTOR SHALL PROTECT ALL EXISTING STRUCTURES, UTILITIES, MANHOLES, POLES, GUY WIRES, VALVE COVERS, VAULT LIDS, FIRE HYDRANTS, COMMUNICATION BOXES/PEDESTALS, AND OTHER FACILITIES TO REMAIN AND SHALL REPAIR ANY DAMAGES AT NO COST TO THE OWNER. 39. THE CONTRACTOR SHALL IMMEDIATELY REPAIR OR REPLACE ANY PHYSICAL DAMAGE TO PRIVATE PROPERTY OR PUBLIC
- IMPROVEMENTS, INCLUDING BUT NOT LIMITED TO: FENCES, WALLS, SIGNS, PAVEMENT, CURBS, UTILITIES, SIDEWALKS, GRASS, TREES, LANDSCAPING, AND IRRIGATION SYSTEMS, ETC TO ORIGINAL CONDITION OR BETTER AT NO COST TO THE OWNER. 40.ALL AREAS IN EXISTING RIGHT-OF-WAY DISTURBED BY SITE CONSTRUCTION SHALL BE REPAIRED TO ORIGINAL CONDITION OR BETTER, INCLUDING AS NECESSARY GRADING, LANDSCAPING, CULVERTS, AND PAVEMENT, 41.THE CONTRACTOR SHALL SALVAGE ALL EXISTING POWER POLES, SIGNS, WATER VALVES, FIRE HYDRANTS, METERS, ETC... THAT ARE TO BE RELOCATED DURING CONSTRUCTION 42.CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING
- DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 43. THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN, PREPARED BY A PROFESSIONAL ENGINEER IN THE STATE OF TEXAS, TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING TRENCH SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA FOR ALL TRENCHES. NO 9. ALL GRADING AND EARTHWORK SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OR LATEST EDITION), INCLUDING OPEN TRENCHES SHALL BE ALLOWED OVERNIGHT WITHOUT PRIOR WRITTEN APPROVAL OF THE CITY. 44. THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER.
- 45.SITE SAFETY IS SOLELY THE RESPONSIBILITY OF THE CONTRACTOR 46. THESE PLANS DO NOT EXTEND TO OR INCLUDE DESIGNS OR SYSTEMS PERTAINING TO THE SAFETY OF THE CONTRACTOR OR ITS EMPLOYEES, AGENTS OR REPRESENTATIVES IN THE PERFORMANCE OF THE WORK. THE ENGINEER'S SEAL HEREON DOES NOT EXTEND TO ANY SUCH SAFETY SYSTEM. THE CONTRACTOR SHALL BE RESPONSIBLE FOR IMPLEMENTATION OF ALL REQUIRED SAFETY PROCEDURES AND PROGRAMS 47. SIGNS RELATED TO SITE OPERATION OR SAFETY ARE NOT INCLUDED IN THESE PLANS.
- 48.CONTRACTOR OFFICE AND STAGING AREA SHALL BE AGREED ON BY THE OWNER AND CONTRACTOR PRIOR TO BEGINNING OF CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR ALL PERMITTING REQUIREMENTS FOR THE CONSTRUCTION OFFICE, TRAILER, STORAGE, AND STAGING OPERATIONS AND LOCATIONS. 49.LIGHT POLES, SIGNS, AND OTHER OBSTRUCTIONS SHALL NOT BE PLACED IN ACCESSIBLE ROUTES.
- 50.ALL SIGNS, PAVEMENT MARKINGS, AND OTHER TRAFFIC CONTROL DEVICES SHALL CONFORM TO THE "TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES". 51. TOP RIM ELEVATIONS OF ALL EXISTING AND DEVELOPED MANHOLES SHALL BE COORDINATED WITH TOP OF PAVEMENT OR FINISHED GRADE AND SHALL BE ADJUSTED TO BE FLUSH WITH THE ACTUAL FINISHED GRADE AT THE TIME OF PAVING. 52.CONTRACTOR SHALL ADJUST ALL EXISTING AND DEVELOPED VALVES, FIRE HYDRANTS, AND OTHER UTILITY APPURTENANCES TO
- MATCH ACTUAL FINISHED GRADES AT THE TIME OF PAVING. 53. THE CONTRACTOR IS RESPONSIBLE FOR CONSTRUCTION SEQUENCING AND PHASING, AND SHALL CONTACT THE APPROPRIATE CITY OFFICIALS, INCLUDING BUILDING OFFICIAL, ENGINEERING INSPECTOR, AND FIRE MARSHALL TO LEARN OF ANY REQUIREMENTS. 54. CONTRACTOR IS RESPONSIBLE FOR PREPARATION, SUBMITTAL, AND APPROVAL BY THE CITY OF A TRAFFIC CONTROL PLAN PRIOR TO THE START OF CONSTRUCTION. AND THEN THE IMPLEMENTATION OF THE PLAN. 55.CONTRACTOR SHALL KEEP A NEAT AND ACCURATE RECORD OF CONSTRUCTION, INCLUDING ANY DEVIATIONS OR VARIANCES FROM THE PLANS
- 56. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING AS-BUILT PLANS TO THE ENGINEER AND CITY IDENTIFYING ALL DEVIATIONS AND VARIATIONS FROM THESE PLANS MADE DURING CONSTRUCTION. EROSION CONTRO
- THE CONTRACTOR SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL EROSION CONTROL AND WATER QUALITY REQUIREMENTS, LAWS, AND ORDINANCES THAT APPLY TO THE CONSTRUCTION SITE LAND DISTURBANCE. 2. CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF THE "TCEQ GENERAL PERMIT TO DISCHARGE UNDER THE TEXAS POLI UTANT DISCHARGE ELIMINATION SYSTEM TXR 150000" 3. EROSION CONTROL DEVICES SHOWN ON THE EROSION CONTROL PLAN FOR THE PROJECT SHALL BE INSTALLED PRIOR TO THE START
- OF LAND DISTURBANCE. 4. ALL EROSION CONTROL DEVICES ARE TO BE INSTALLED IN ACCORDANCE WITH THE APPROVED PLANS AND SPECIFICATIONS FOR THE PROJECT 5. CONTRACTOR IS SOLELY RESPONSIBLE FOR INSTALLATION, IMPLEMENTATION, MAINTENANCE, AND EFFECTIVENESS OF ALL EROSION
- CONTROL DEVICES, BEST MANAGEMENT PRACTICES (BMPS), AND FOR UPDATING THE EROSION CONTROL PLAN DURING CONSTRUCTION AS FIELD CONDITIONS CHANGE.
- 6. CONTRACTOR SHALL DOCUMENT THE DATES OF INSTALLATION, MAINTENANCE OR MODIFICATION, AND REMOVAL FOR EACH BMP EMPLOYED IN THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IF APPLICABLE. 7. AS STORM SEWER INLETS ARE INSTALLED ON-SITE, TEMPORARY EROSION CONTROL DEVICES SHALL BE INSTALLED AT EACH INLET PER APPROVED DETAILS.
- 8. THE EROSION CONTROL DEVICES SHALL REMAIN IN PLACE UNTIL THE AREA IT PROTECTS HAS BEEN PERMANENTLY STABILIZED. 9. CONTRACTOR SHALL PROVIDE ADEQUATE EROSION CONTROL DEVICES NEEDED DUE TO PROJECT PHASING. 10. CONTRACTOR SHALL OBSERVE THE EFFECTIVENESS OF THE EROSION CONTROL DEVICES AND MAKE FIELD ADJUSTMENTS AND

MODIFICATIONS AS NEEDED TO PREVENT SEDIMENT FROM LEAVING THE SITE. IF THE FROSION CONTROL DEVICES DO NOT

- NOTIFY THE ENGINEER
- ENCIRCLING THE AREA WITH AN APPROPRIATE BARRIER.
- ALL TIMES FOR ALL INGRESS/EGRESS
- 15. SITE ENTRY AND EXITS SHALL BE MAINTAINED IN A CONDITION THAT WILL PREVENT THE TRACKING AND FLOWING OF SEDIMENT AND REMOVED IMMEDIATELY
- OFF-SITE ROADWAYS STABILIZED WITH CRUSHED STONE THAT DRAINS INTO AN APPROVED SEDIMENT TRAP BMP

- MATERIAL, AND TRASH AS CONSTRUCTION PROGRESSES. PAVEMENT, OR A UNIFORM PERENNIAL VEGETATIVE COVER.
- ACCORDANCE WITH APPLICABLE REGULATIONS. OF THE EROSION CONTROL DESIGN AND SHOULD NOT BE RELIED UPON FOR CONSTRUCTION PURPOSES. THE CONTRACTOR IS SOLELY
- APPLICABLE LAWS. STORM WATER DISCHARGE AUTHORIZATION
- POLLUTANT DISCHARGE ELIMINATION SYSTEM TXR 150000.
- RECEIVING DISCHARGE FROM THE SITE
- BY THE TCEQ AND EPA (E.G. NOI).

THE OPERATOR OF ANY MS4 RECEIVING DISCHARGE FROM THE SITE. DEMOLITION

- AND REMOVED FROM THE SITE.
- PROCESS FOR THE REMOVAL OF THEIR FACILITIES.
- IMPLEMENTING THE DEMOLITION PLAN: a. ENVIRONMENTAL SITE ASSESSMENT PROVIDED BY THE OWNER,
- c GEOTECHNICAL REPORT PROVIDED BY THE OWNER OTHER REPORTS THAT ARE APPLICABLE AND AVAILABLE.
- STARTING ANY WORK ON THE SITE.
- SHOWING ALL ITEMS THAT WILL NEED TO BE DEMOLISHED AND REMOVED.
- FOUNDATIONS OR WALLS, THAT ARE ALSO TO BE REMOVED.
- ANY DISCREPANCIES 2. CONTRACTOR SHALL OBTAIN ANY REQUIRED GRADING PERMITS FROM THE CITY.
- FI EVATION
- DISCREPANCY OPERATIONS, THE CONTRACTOR SHALL PROVIDE AN APPROPRIATE ELEVATION HOLD-DOWN ALLOWANCE FOR THE THICKNESS OF
- PAVEMENT SECTION PROVIDE THEIR OWN EARTHWORK CALCULATION TO DETERMINE THEIR CONTRACT QUANTITIES AND COST. ANY SIGNIFICANT VARIANCE FROM A BALANCED SITE SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE CIVIL ENGINEER.
- SUBSEQUENT ADDENDA. CONTRACTOR AT NO ADDITIONAL EXPENSE
- REQUIREMENTS
- GRADE CONTROL POINTS RELATED TO EARTHWORK THE RECEIVING LANDOWNER'S APPROVAL TO DO SO.
- DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES.
- 17. TEMPORARY CULVERTS MAY BE REQUIRED IN SOME LOCATIONS TO CONVEY RUN-OFF. 18. REFER TO DIMENSION CONTROL PLAN, AND PLAT FOR HORIZONTAL DIMENSIONS.
- PLACEMENT
- AGENCY CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS
- IN THE BUILDING PAD
- FLATWORK ADJACENT TO THE BUILDING, IF NONE IS CURRENTLY EXISTING.
- SPRINKLING WATER, OR BY OTHER MEANS APPROVED BY THE CITY, AT NO ADDITIONAL COST TO THE OWNER. 27. CONTRACTOR SHALL COORDINATE WITH THE UTILITY COMPANIES FOR ANY REQUIRED UTILITY ADJUSTMENTS AND/OR RELOCATIONS

EFFECTIVELY CONTROL EROSION AND PREVENT SEDIMENTATION FROM WASHING OFF THE SITE, THEN THE CONTRACTOR SHALL

11 OFF-SITE SOIL BORROW SPOIL AND STORAGE AREAS (IF APPLICABLE) ARE CONSIDERED AS PART OF THE PROJECT SITE AND MUST ALSO COMPLY WITH THE EROSION CONTROL REQUIREMENTS FOR THIS PROJECT. THIS INCLUDES THE INSTALLATION OF BMP'S TO CONTROL EROSION AND SEDIMENTATION AND THE ESTABLISHMENT OF PERMANENT GROUND COVER ON DISTURBED AREAS PRIOR TO FINAL APPROVAL OF THE PROJECT. CONTRACTOR IS RESPONSIBLE FOR MODIFYING THE SWPPP AND EROSION CONTROL PLAN TO INCLUDE BMPS FOR ANY OFF-SITE THAT ARE NOT ANTICIPATED OR SHOWN ON THE EROSION CONTROL PLAN. 12. ALL STAGING, STOCKPILES, SPOIL, AND STORAGE SHALL BE LOCATED SUCH THAT THEY WILL NOT ADVERSELY AFFECT STORM WATER QUALITY. PROTECTIVE MEASURES SHALL BE PROVIDED IF NEEDED TO ACCOMPLISH THIS REQUIREMENT. SUCH AS COVERING OR

13. CONTRACTORS SHALL INSPECT ALL EROSION CONTROL DEVICES, BMPS, DISTURBED AREAS, AND VEHICLE ENTRY AND EXIT AREAS WEEKLY AND WITHIN 24 HOURS OF ALL RAINFALL EVENTS OF 0.5 INCHES OR GREATER, AND KEEP A RECORD OF THIS INSPECTION IN THE SWPPP BOOKLET IF APPLICABLE TO VERIEV THAT THE DEVICES AND EROSION CONTROL PLAN ARE FUNCTIONING PROPERLY 14. CONTRACTOR SHALL CONSTRUCT A STABILIZED CONSTRUCTION ENTRANCE AT ALL PRIMARY POINTS OF ACCESS IN ACCORDANCE WITH CITY SPECIFICATIONS. CONTRACTOR SHALL ENSURE THAT ALL CONSTRUCTION TRAFFIC USES THE STABILIZED ENTRANCE AT

DIRT ONTO OFF-SITE ROADWAYS. ALL SEDIMENT AND DIRT FROM THE SITE THAT IS DEPOSITED ONTO AN OFF-SITE ROADWAY SHALL BE 16. THE CONTRACTOR IS RESPONSIBLE FOR REMOVING ALL SILT AND DEBRIS FROM THE AFFECTED OFF-SITE ROADWAYS THAT ARE A RESULT OF THE CONSTRUCTION, AS REQUESTED BY OWNER AND CITY. AT A MINIMUM, THIS SHOULD OCCUR ONCE PER DAY FOR THE

17. WHEN WASHING OF VEHICLES IS REQUIRED TO REMOVE SEDIMENT PRIOR TO EXITING THE SITE, IT SHALL BE DONE IN AN AREA

18. CONTRACTOR SHALL INSTALL A TEMPORARY SEDIMENT BASIN FOR ANY ON-SITE DRAINAGE AREAS THAT ARE GREATER THAN 10 ACRES. PER TCEQ AND CITY STANDARDS. IF NO ENGINEERING DESIGN HAS BEEN PROVIDED FOR A SEDIMENTATION BASIN ON THESE PLANS, THEN THE CONTRACTOR SHALL ARRANGE FOR AN APPROPRIATE DESIGN TO BE PROVIDED. 19 ALL FINES IMPOSED FOR SEDIMENT OR DIRT DISCHARGED FROM THE SITE SHALL BE PAID BY THE RESPONSIBLE CONTRACTOR 20. WHEN SEDIMENT OR DIRT HAS CLOGGED THE CONSTRUCTION ENTRANCE VOID SPACES BETWEEN STONES OR DIRT IS BEING TRACKED

NOT BE ALLOWED TO DRAIN DIRECTLY OFF SITE WITHOUT FIRST FLOWING THROUGH ANOTHER BMP TO CONTROL SEDIMENTATION. PERIODIC RE-GRADING OR NEW STONE MAY BE REQUIRED TO MAINTAIN THE EFFECTIVENESS OF THE CONSTRUCTION ENTRANCE. 21. TEMPORARY SEEDING OR OTHER APPROVED STABILIZATION SHALL BE INITIATED WITHIN 14 DAYS OF THE LAST DISTURBANCE OF ANY AREA, UNLESS ADDITIONAL CONSTRUCTION IN THE AREA IS EXPECTED WITHIN 21 DAYS OF THE LAST DISTURBANCE. 22. CONTRACTOR SHALL FOLLOW GOOD HOUSEKEEPING PRACTICES DURING CONSTRUCTION, ALWAYS CLEANING UP DIRT, LOOSE

23. UPON COMPLETION OF FINE GRADING, ALL SURFACES OF DISTURBED AREAS SHALL BE PERMANENTLY STABILIZED. STABILIZATION IS ACHIEVED WHEN THE AREA IS EITHER COVERED BY PERMANENT IMPERVIOUS STRUCTURES, SUCH AS BUILDINGS, SIDEWALK, 24.AT THE CONCLUSION OF THE PROJECT, ALL INLETS, DRAIN PIPE, CHANNELS, DRAINAGEWAYS AND BORROW DITCHES AFFECTED BY THE CONSTRUCTION SHALL BE DREDGED, AND THE SEDIMENT GENERATED BY THE PROJECT SHALL BE REMOVED AND DISPOSED IN

RESPONSIBLE FOR DETAILED PHASING AND CONSTRUCTION SEQUENCING NECESSARY TO CONSTRUCT THE DEVELOPED IMPROVEMENTS INCLUDED IN THESE PLANS. THE CONTRACTOR SHALL NOTIFY ENGINEER IN WRITING IMMEDIATELY, PRIOR TO AND/OR DURING CONSTRUCTION IF ANY ADDITIONAL INFORMATION ON THE CONSTRUCTION SEQUENCE IS NECESSARY, CONTRACTOR IS SOLELY RESPONSIBLE FOR COMPLYING WITH THE REQUIREMENTS OF THE AUTHORITY HAVING JURISDICTION AND ALL OTHER

CONTRACTOR SHALL COMPLY WITH ALL TCEQ AND EPA STORM WATER POLLUTION PREVENTION REQUIREMENTS. 2. CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF THE TCEQ GENERAL PERMIT TO DISCHARGE UNDER THE TEXAS

3. THE CONTRACTOR SHALL ENSURE THAT ALL PRIMARY OPERATORS SUBMIT A NOI TO TCEQ AT LEAST SEVEN DAYS PRIOR TO COMMENCING CONSTRUCTION (IF APPLICABLE), OR IF UTILIZING ELECTRONIC SUBMITTAL, PRIOR TO COMMENCING CONSTRUCTION. ALL PRIMARY OPERATORS SHALL PROVIDE A COPY OF THE SIGNED NOI TO THE OPERATOR OF ANY MS4 (TYPICALLY THE CITY) 4. CONTRACTOR SHALL BE RESPONSIBLE FOR THE IMPLEMENTATION OF THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IF APPLICABLE, INCLUDING POSTING SITE NOTICE, INSPECTIONS, DOCUMENTATION, AND SUBMISSION OF ANY INFORMATION REQUIRED ALL CONTRACTORS AND SUBCONTRACTORS PROVIDING SERVICES RELATED TO THE SWPPP SHALL SIGN THE REQUIRED CONTRACTOR CERTIFICATION STATEMENT ACKNOWLEDGING THEIR RESPONSIBILITIES AS SPECIFIED IN THE SWPPP 6. A COPY OF THE SWPPP, INCLUDING NOI, SITE NOTICE, CONTRACTOR CERTIFICATIONS, AND ANY REVISIONS, SHALL BE SUBMITTED TO THE CITY BY THE CONTRACTOR AND SHALL BE RETAINED ON-SITE DURING CONSTRUCTION. 7. A NOTICE OF TERMINATION (NOT) SHALL BE SUBMITTED TO TCEQ BY ANY PRIMARY OPERATOR WITHIN 30 DAYS AFTER ALL SOIL DISTURBING ACTIVITIES AT THE SITE HAVE BEEN COMPLETED AND A UNIFORM VEGETATIVE COVER HAS BEEN ESTABLISHED ON ALL UNPAVED AREAS AND AREAS NOT COVERED BY STRUCTURES A TRANSFER OF OPERATIONAL CONTROL HAS OCCURRED OR THE OPERATOR HAS OBTAINED ALTERNATIVE AUTHORIZATION UNDER A DIFFERENT PERMIT. A COPY OF THE NOT SHALL BE PROVIDED TO

. KH IS NOT RESPONSIBLE FOR THE MEANS AND METHODS EMPLOYED BY THE CONTRACTOR TO IMPLEMENT THIS DEMOLITION PLAN. THIS PRELIMINARY DEMOLITION PLAN SIMPLY INDICATES THE KNOWN OBJECTS ON THE SUBJECT TRACT THAT ARE TO BE DEMOLISHED 2. KH DOES NOT WARRANT OR REPRESENT THAT THE PLAN, WHICH WAS PREPARED BASED ON SURVEY AND UTILITY INFORMATION PROVIDED BY OTHERS. SHOWS ALL IMPROVEMENTS AND UTILITIES. THAT THE IMPROVEMENTS AND UTILITIES ARE SHOWN ACCURATELY, OR THAT THE UTILITIES SHOWN CAN BE REMOVED. THE CONTRACTOR IS RESPONSIBLE FOR PERFORMING ITS OWN SITE RECONNAISSANCE TO SCOPE ITS WORK AND TO CONFIRM WITH THE OWNERS OF IMPROVEMENTS AND UTILITIES THE ABILITY AND

3. THIS PLAN IS INTENDED TO GIVE A GENERAL GUIDE TO THE CONTRACTOR, NOTHING MORE. THE GOAL OF THE DEMOLITION IS TO LEAVE THE SITE IN A STATE SUITABLE FOR THE CONSTRUCTION OF THE DEVELOPED DEVELOPMENT. REMOVAL OR PRESERVATION OF IMPROVEMENTS UTILITIES FTC TO ACCOMPLISH THIS GOAL ARE THE RESPONSIBILITY OF THE CONTRACTOR 4. CONTRACTOR IS STRONGLY CAUTIONED TO REVIEW THE FOLLOWING REPORTS DESCRIBING SITE CONDITIONS PRIOR TO BIDDING AND

5. CONTRACTOR SHALL CONTACT THE OWNER TO VERIFY WHETHER ADDITIONAL REPORTS OR AMENDMENTS TO THE ABOVE CITED REPORTS HAVE BEEN PREPARED AND TO OBTAIN/REVIEW/AND COMPLY WITH THE RECOMMENDATION OF SUCH STUDIES PRIOR TO 6. CONTRACTOR SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL REGULATIONS REGARDING THE DEMOLITION OF OBJECTS ON THE SITE AND THE DISPOSAL OF THE DEMOLISHED MATERIALS OFF-SITE. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO REVIEW THE SITE, DETERMINE THE APPLICABLE REGULATIONS, RECEIVE THE REQUIRED PERMITS AND AUTHORIZATIONS, AND COMPLY. 7. KH DOES NOT REPRESENT THAT THE REPORTS AND SURVEYS REFERENCED ABOVE ARE ACCURATE, COMPLETE, OR COMPREHENSIVE 8. SURFACE PAVEMENT INDICATED MAY OVERLAY OTHER HIDDEN STRUCTURES, SUCH AS ADDITIONAL LAYERS OF PAVEMENT,

INCLUDING GRADES AND DIMENSIONS BEFORE START OF CONSTRUCTION. THE CIVIL ENGINEER SHALL BE NOTIFIED IMMEDIATELY OF 8. ALL PVC TO RCP CONNECTIONS AND ALL STORM PIPE CONNECTIONS ENTERING STRUCTURES OR OTHER STORM PIPES SHALL

3. UNLESS OTHERWISE NOTED, DEVELOPED CONTOURS AND SPOT ELEVATIONS SHOWN IN PAVED AREA REFLECT TOP OF PAVEMENT 4. DEVELOPED SPOT ELEVATIONS AND CONTOURS OUTSIDE THE PAVEMENT ARE TO TOP OF FINISHED GRADE. 5. DEVELOPED CONTOURS ARE APPROXIMATE. DEVELOPED SPOT ELEVATIONS AND DESIGNATED GRADIENT ARE TO BE USED IN CASE OF

6. ALL FINISHED GRADES SHALL TRANSITION UNIFORMLY BETWEEN THE FINISHED ELEVATIONS SHOWN. 7 CONTOURS AND SPOT GRADES SHOWN ARE FLEVATIONS OF TOP OF THE FINISHED SURFACE. WHEN PERFORMING THE GRADING

PAVEMENT, SIDEWALK, TOPSOIL, MULCH, STONE, LANDSCAPING, RIP-RAP AND ALL OTHER SURFACE MATERIALS THAT WILL CONTRIBUTE TO THE TOP OF FINISHED GRADE. FOR EXAMPLE, THE LIMITS OF EARTHWORK IN PAVED AREAS IS THE BOTTOM OF THE 8. NO REPRESENTATIONS OF EARTHWORK QUANTITIES OR SITE BALANCE ARE MADE BY THESE PLANS. THE CONTRACTOR SHALL

10. ALL EXCAVATION IS UNCLASSIFIED AND SHALL INCLUDE ALL MATERIALS ENCOUNTERED. UNUSABLE EXCAVATED MATERIAL AND ALL WASTE RESULTING FROM SITE CLEARING AND GRUBBING SHALL BE REMOVED FROM THE SITE AND APPROPRIATELY DISPOSED BY THE 11. EROSION CONTROL DEVICES SHOWN ON THE EROSION CONTROL PLAN FOR THE PROJECT SHALL BE INSTALLED PRIOR TO THE START OF GRADING. REFERENCE EROSION CONTROL PLAN, DETAILS, GENERAL NOTES, AND SWPPP FOR ADDITIONAL INFORMATION AND

LINE AND SITE IMPROVEMENTS. THE CONTRACTOR SHALL PROVIDE ALL NECESSARY ENGINEERING AND SURVEYING FOR LINE AND

13. CONTRACTOR TO DISPOSE OF ALL EXCESS EXCAVATION MATERIALS IN A MANNER THAT ADHERES TO LOCAL, STATE AND FEDERAL LAWS AND REGULATIONS. THE CONTRACTOR SHALL KEEP A RECORD OF WHERE EXCESS EXCAVATION WAS DISPOSED, ALONG WITH

14. CONTRACTOR IS RESPONSIBLE FOR REMOVAL AND REPLACEMENT OF TOPSOIL AT THE COMPLETION OF FINE GRADING. CONTRACTOR SHALL REFER TO LANDSCAPE ARCHITECTURE PLANS FOR SPECIFICATIONS AND REQUIREMENTS FOR TOPSOIL. 15. CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING 16.NO EARTHWORK FILL SHALL BE PLACED IN ANY EXISTING DRAINAGE WAY, SWALE, CHANNEL, DITCH, CREEK, OR FLOODPLAIN FOR ANY REASON OR ANY LENGTH OF TIME, UNLESS THESE PLANS SPECIFICALLY INDICATE THIS IS REQUIRED.

19. THE CONTRACTOR SHALL CLEAR AND GRUB THE SITE AND PLACE, COMPACT, AND CONDITION FILL PER THE PROJECT GEOTECHNICAL ENGINEER'S SPECIFICATIONS. THE FILL MATERIAL TO BE USED SHALL BE APPROVED BY THE GEOTECHNICAL ENGINEER PRIOR TO

20. CONTRACTOR IS RESPONSIBLE FOR ALL SOILS TESTING AND CERTIFICATION. UNLESS SPECIFIED OTHERWISE BY OWNER. ALL SOILS TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR AND SHALL COMPLY WITH CITY STANDARD SPECIFICATIONS AND THE GEOTECHNICAL REPORT. SOILS TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING SOILS. THE OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR SOILS TESTING. 21.ALL COPIES OF SOILS TEST RESULTS SHALL BE SENT TO THE OWNER, ENGINEER AND ARCHITECT DIRECTLY FROM THE TESTING

22.IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE SOILS, THAT THE WORK 23. THE SCOPE OF WORK FOR CIVIL IMPROVEMENT SHOWN ON THESE PLANS TERMINATES 5-FEET FROM THE BUILDING. CONTRACTOR SHALL REFER TO THE GEOTECHNICAL REPORT AND STRUCTURAL PLANS AND SPECIFICATIONS FILL, CONDITIONING, AND PREPARATION

24.DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING, THE CONTRACTOR SHALL ADHERE TO GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE DEVELOPED BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO

THIS WILL NOT BE ACHIEVED. THE CONTRACTOR SHALL CONTACT THE ENGINEER TO REVIEW THE LOCATION. 26. THE CONTRACTOR SHALL TAKE ALL AVAILABLE PRECAUTIONS TO CONTROL DUST. CONTRACTOR SHALL CONTROL DUST BY

NEEDED FOR GRADING OPERATIONS AND TO ACCOMMODATE DEVELOPED GRADE. INCLUDING THE UNKNOWN UTILITIES NOT SHOWN ON THESE PLANS. CONTRACTOR SHALL REFER TO THE GENERAL NOTES "OVERALL" SECTION THESE PLANS FOR ADDITIONAL

INFORMATION 28. EXISTING TREE LOCATIONS SHOWN ON THESE PLANS ARE APPROXIMATE. CONTRACTOR SHALL REPORT ANY DISCREPANCIES IN THE FIELD THAT AFFECT THE GRADING PLAN TO THE CIVIL ENGINEER 29.CONTRACTOR SHALL FIELD VERIFY ALL PROTECTED TREE LOCATIONS, INDIVIDUAL PROTECTED TREE CRITICAL ROOT ZONES, A

DEVELOPED SITE GRADING, AND NOTIFY THE CIVIL ENGINEER AND LANDSCAPE ARCHITECT OF ANY CONFLICTS WITH THE TREE PRESERVATION PLAN BY THE LANDSCAPE ARCHITECT PRIOR TO COMMENCING THE WORK 30. TREE PROTECTION MEASURES SHALL BE INSTALLED IN ACCORDANCE WITH THE CITY STANDARD TREE PROTECTION DETAILS A APPROVED TREE PRESERVATION PLANS BY THE LANDSCAPE ARCHITECT

31.CONTRACTOR SHALL REFER TO THE LANDSCAPING AND TREE PRESERVATIONS PLANS FOR ALL INFORMATION AND DETAILS REGARDING EXISTING TREES TO BE REMOVED AND PRESERVED. 32.NO TREE SHALL BE REMOVED UNLESS A TREE REMOVAL PERMIT HAS BEEN ISSUED BY THE CITY, OR CITY HAS OTHERWISE CO

IN WRITING THAT ONE IS NOT NEEDED FOR THE TREE(S). 33 NO TREE SHALL BE REMOVED OR DAMAGED WITHOUT PRIOR AUTHORIZATION OF THE OWNER OR OWNER'S REPRESENTATIVE EXISTING TREES SHALL BE PRESERVED WHENEVER POSSIBLE AND GRADING IMPACT TO THEM HELD TO A MINIMUM. 34.AFTER PLACEMENT OF SUBGRADE AND PRIOR TO PLACEMENT OF PAVEMENT, CONTRACTOR SHALL TEST AND OBSERVE PAVEI AREAS FOR EVIDENCE OF PONDING AND INADEQUATE SLOPE FOR DRAINAGE. ALL AREAS SHALL ADEQUATELY DRAIN TOWARD INTENDED STRUCTURE TO CONVEY STORMWATER RUNOFF. CONTRACTOR SHALL IMMEDIATELY NOTIFY OWNER AND ENGINEER

AREAS OF POOR DRAINAGE ARE DISCOVERED 35. CONTRACTOR FIELD ADJUSTMENT OF DEVELOPED SPOT GRADES IS ALLOWED, IF THE APPROVAL OF THE CIVIL ENGINEER IS OF RETAINING WALLS

RETAINING WALLS SHOWN ARE FOR SITE GRADING PURPOSES ONLY, AND INCLUDE ONLY LOCATION AND SURFACE SPOT ELEV AT THE TOP AND BOTTOM OF THE WALL 2. RETAINING WALL TYPE OR SYSTEM SHALL BE SELECTED BY THE OWNER. 3. RETAINING WALL DESIGN SHALL BE PROVIDED BY OTHERS AND SHALL FIT IN THE WALL ZONE OR LOCATION SHOWN ON THESE

STRUCTURAL DESIGN AND PERMITTING OF RETAINING WALLS, RAILINGS, AND OTHER WALL SAFETY DEVICES SHALL BE PERFOR A LICENSED ENGINEER AND ARE NOT PART OF THIS PLAN SET. 4. RETAINING WALL DESIGN SHALL MEET THE INTENT OF THE GRADING PLAN AND SHALL ACCOUNT FOR ANY INFLUENCE ON ADJA BUILDING FOUNDATIONS, UTILITIES, PROPERTY LINES AND OTHER CONSTRUCTABILITY NOTES.

ONTO A ROADWAY, THE AGGREGATE PAD MUST BE WASHED DOWN OR REPLACED. RUNOFF FROM THE WASH-DOWN OPERATION SHALL 5. RETAINING WALL ENGINEER SHALL CONSULT THESE PLANS AND THE GEOTECHNICAL REPORT FOR POTENTIAL CONFLICTS. 1. ALL PAVING MATERIALS AND CONSTRUCTION SHALL BE IN ACCORDANCE WITH THESE PLANS. THE CITY STANDARD DETAILS AN SPECIFICATIONS, THE FINAL GEOTECHNICAL REPORT AND ALL ISSUED ADDENDA, AND COMMONLY ACCEPTED CONSTRUCTION

STANDARDS. THE CITY SPECIFICATIONS SHALL GOVERN WHERE OTHER SPECIFICATIONS DO NOT EXIST. IN CASE OF CONFLICTI SPECIFICATIONS OR DETAILS, THE MORE RESTRICTIVE SPECIFICATION/DETAIL SHALL BE FOLLOWED. 2. ALL PRIVATE ON-SITE PAVING AND PAVING SUBGRADE SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OF EDITION) INCLUDING ALL ADDENDA 3. ALL FIRELANE PAVING AND PAVING SUBGRADE SHALL COMPLY WITH CITY STANDARDS AND DETAILS. IF THESE ARE DIFFERENT

THOSE IN THE GEOTECHNICAL REPORT, THEN THE MORE RESTRICTIVE SHALL BE FOLLOWED. 4. ALL PUBLIC PAVING AND PAVING SUBGRADE SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAILS AND SPECIFICATI 5. CONTRACTOR IS RESPONSIBLE FOR ALL PAVING AND PAVING SUBGRADE TESTING AND CERTIFICATION. UNLESS SPECIFIED OT 25. ANY SEQUENCE OF CONSTRUCTION SHOWN HEREON IS A GENERAL OVERVIEW AND IS INTENDED TO CONVEY THE GENERAL CONCEPTS BY OWNER. ALL PAVING AND PAVING SUBGRADE TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING PAVING AND SUBGRADE. OWNER SH.

APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR PAVING AND PAVING SUBGRADE TESTING 6. IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE PAVING AND P SUBGRADE. THAT THE WORK CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS. 7 DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT AD JACENT TO THE BUILDING. THE CONTRACTOR SHALL ADHERE GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE DEV

BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC FLATWORK ADJACENT TO THE BUILDING. IF NONE IS CURRENTLY EXISTING. 8. CURB RAMPS ALONG PUBLIC STREETS AND IN THE PUBLIC RIGHT-OF-WAY SHALL BE CONSTRUCTED BASED ON THE CITY STAND CONSTRUCTION DETAIL AND SPECIFICATIONS 9. PRIVATE CURB RAMPS ON THE SITE (I.E. OUTSIDE PUBLIC STREET RIGHT-OF-WAY) SHALL CONFORM TO ADA AND TAS STANDAR

SHALL HAVE A DETECTABLE WARNING SURFACE THAT IS FULL WIDTH AND FULL DEPTH OF THE CURB RAMP, NOT INCLUDING FL 10. ALL ACCESSIBLE RAMPS, CURB RAMPS, STRIPING, AND PAVEMENT MARKINGS SHALL CONFORM TO ADA AND TAS STANDARDS, FDITION

11. ANY COMPONENTS OF THE PROJECT SUBJECT TO RESIDENTIAL USE SHALL ALSO CONFORM TO THE FAIR HOUSING ACT, AND C WITH THE FAIR HOUSING ACT DESIGN MANUAL BY THE US DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT. 12. CONTRACTOR SHALL CONSTRUCT DEVELOPED PAVEMENT TO MATCH EXISTING PAVEMENT WITH A SMOOTH, FLUSH, CONNECT 13. CONTRACTOR SHALL FURNISH AND INSTALL ALL PAVEMENT MARKINGS FOR FIRE LANES, PARKING STALLS, HANDICAPPED PAR SYMBOLS, AND MISCELLANEOUS STRIPING WITHIN PARKING LOT AND AROUND BUILDING AS SHOWN ON THE PLANS. ALL PAINT

PAVEMENT MARKINGS SHALL ADHERE TO CITY AND OWNER STANDARDS. 14. REFER TO GEOTECHNICAL REPORT FOR PAVING JOINT LAYOUT PLAN REQUIREMENTS FOR PRIVATE PAVEMENT 15 REFER TO CITY STANDARD DETAILS AND SPECIFICATIONS FOR JOINT LAYOUT PLAN REQUIREMENTS FOR PUBLIC PAVEMENT. 16. ALL REINFORCING STEEL SHALL CONFORM TO THE GEOTECHNICAL REPORT, CITY STANDARDS, AND ASTM A-615, GRADE 60, AN BE SUPPORTED BY BAR CHAIRS. CONTRACTOR SHALL USE THE MORE STRINGENT OF THE CITY AND GEOTECHNICAL STANDAR

17 ALL JOINTS SHALL EXTEND THROUGH THE CURB 18. THE MINIMUM LENGTH OF OFFSET JOINTS AT RADIUS POINTS SHALL BE 2 FEET. 19. CONTRACTOR SHALL SUBMIT A JOINTING PLAN TO THE ENGINEER AND OWNER PRIOR TO BEGINNING ANY OF THE PAVING WOR

20.ALL SAWCUTS SHALL BE FULL DEPTH FOR PAVEMENT REMOVAL AND CONNECTION TO EXISTING PAVEMENT. 21.FIRE LANES SHALL BE MARKED AND LABELED AS A FIRELANE PER CITY STANDARDS. 22. UNLESS THE PLANS SPECIFICALLY DICTATE TO THE CONTRARY, ON-SITE AND OTHER DIRECTIONAL SIGNS SHALL BE ORIENTED THEY ARE READILY VISIBLE TO THE ONCOMING TRAFFIC FOR WHICH THEY ARE INTENDED.

23. CONTRACTOR IS RESPONSIBLE FOR INSTALLING NECESSARY CONDUIT FOR LIGHTING, IRRIGATION, ETC. PRIOR TO PLACEMENT PAVEMENT. ALL CONSTRUCTION DOCUMENTS (CIVIL, MEP, LANDSCAPE, IRRIGATION, AND ARCHITECT) SHALL BE CONSULTED. 24.BEFORE PLACING PAVEMENT, CONTRACTOR SHALL VERIFY THAT SUITABLE ACCESSIBLE PEDESTRIAN ROUTES (PER ADA, TAS, EHA) EXIST TO AND FROM EVERY DOOR AND ALONG SIDEWALKS, ACCESSIBLE PARKING SPACES, ACCESS AISLES, AND ACCESS ROUTES. IN NO CASE SHALL AN ACCESSIBLE RAMP SLOPE EXCEED 1 VERTICAL TO 12 HORIZONTAL. IN NO CASE SHALL SIDEWA CROSS SLOPE EXCEED 2.0 PERCENT. IN NO CASE SHALL LONGITUDINAL SIDEWALK SLOPE EXCEED 5.0 PERCENT. ACCESSIBLE

SPACES AND ACCESS AISLES SHALL NOT EXCEED 2.0 PERCENT SLOPE IN ANY DIRECTION 25.CONTRACTOR SHALL TAKE FIELD SLOPE MEASUREMENTS ON FINISHED SUBGRADE AND FORM BOARDS PRIOR TO PLACING PAV TO VERIEV THAT ADA/TAS SLOPE REQUIREMENTS ARE PROVIDED. CONTRACTOR SHALL CONTACT ENGINEER PRIOR TO PAVIN EXCESSIVE SLOPES ARE ENCOUNTERED. NO CONTRACTOR CHANGE ORDERS WILL BE ACCEPTED FOR ADA AND TAS SLOPE COMPLIANCE ISSUES.

STORM DRAINAGE

ALL STORM SEWER MATERIALS AND CONSTRUCTION SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAILS AND SPECIFICATIONS

- 2. THE SITE UTILITY CONTRACTOR SHALL PROVIDE ALL MATERIALS AND APPURTENANCES NECESSARY FOR COMPLETE INSTALLA THE STORM SEWER 3. THE CONTRACTOR SHALL FIELD VERIFY THE SIZE, CONDITION, HORIZONTAL, AND VERTICAL LOCATIONS OF ALL EXISTING STOR
- SEWER FACILITIES THAT ARE TO BE CONNECTED TO, PRIOR TO START OF CONSTRUCTION OF ANY STORM SEWER, AND SHALL THE ENGINEER OF ANY CONFLICTS DISCOVERED. 4. THE CONTRACTOR SHALL VERIFY AND COORDINATE ALL DIMENSIONS SHOWN, INCLUDING THE HORIZONTAL AND VERTICAL LOC
- OF CURB INLETS AND GRATE INLETS AND ALL UTILITIES CROSSING THE STORM SEWER. 5. FLOW LINE, TOP-OF-CURB, RIM, THROAT, AND GRATE ELEVATIONS OF DEVELOPED INLETS SHALL BE VERIFIED WITH THE GRADI AND FIELD CONDITIONS PRIOR TO THEIR INSTALLATION.
- 6. ALL PUBLIC STORM SEWER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO CITY PUBLIC WORKS STAND DETAILS AND SPECIFICATIONS. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS.
- 7. ALL PRIVATE STORM SEWER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO THE APPLICABLE PLUMBIN CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS.
- CONCRETE COLLAR AND BE GROUTED TO ASSURE THE CONNECTION IS WATERTIGHT. 9. ALL PUBLIC STORM SEWER LINES SHALL BE MINIMUM CLASS III RCP. PRIVATE STORM SEWER LINES 18-INCHES AND GREATER CLASS III RCP OR OTHER APPROVED MATERIAL
- 11 IF CONTRACTOR PROPOSES TO USE HDPE OR PVC IN LIFU OF RCP FOR PRIVATE STORM SEWER. CONTRACTOR SHALL SUBMIT TECHNICAL DATA TO THE OWNER. ENGINEER AND CITY ENGINEER/INSPECTOR FOR APPROVAL PRIOR TO ORDERING THE MATE ANY DEVELOPED HDPE AND PVC SHALL BE WATERTIGHT.
- 13. EMBEDMENT FOR ALL STORM SEWER LINES. PUBLIC OR PRIVATE, SHALL BE PER CITY STANDARD DETAILS.
- 14. ALL WYE CONNECTIONS AND PIPE BENDS ARE TO BE PREFABRICATED AND INSTALLED PER MANUFACTURERS SPECIFICATIONS 15. USE 4 FOOT JOINTS WITH BEVELED ENDS IF RADIUS OF STORM SEWER IS LESS THAN 100 FEET. 16. THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN, PREPARED BY A PROFESSIONA ENGINEER IN THE STATE OF TEXAS, TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING

OPEN TRENCHES SHALL BE ALLOWED OVERNIGHT WITHOUT PRIOR WRITTEN APPROVAL OF THE CITY. 17. THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER.

- 2. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE CONTRACTOR SHALL REFER TO THE GEOTECHNICAL REPORT
- POND LINER SPECIFICATIONS 3. A GEOTECHNICAL ENGINEER SHALL REVIEW AND APPROVE ALL POND LINER MATERIAL, PLACEMENT PROCEDURES, AND PROV
- 4. STORM SEWER PIPES AND HEADWALLS THAT CONNECT TO A POND INTENDED TO HOLD WATER INDEFINITELY SHALL BE INSTAL WITH WATERTIGHT JOINTS TO AT LEAST 1-FOOT ABOVE THE NORMAL POOL WATER SURFACE ELEVATION.
- 12. BEFORE ANY EARTHWORK IS PERFORMED, THE CONTRACTOR SHALL STAKE OUT AND MARK THE LIMITS OF THE PROJECT'S PROPERTY 5. ANY GRAVEL OR OTHER PERVIOUS EMBEDMENT AROUND PIPES OR OUTFALL STRUCTURES NEAR THE POND SHALL BE ELIMINA AT LEAST 20-FEET FROM THE POND SO NO ROUTE FOR WATER TO LEAK THROUGH THE EMBEDMENT MATERIAL IS PROVIDED.
 - 6. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE WATER LEVEL FOLLOWING COMPLETION AND FILLING OF THE SHALL BE MONITORED BY THE CONTRACTOR FOR AT LEAST 60 DAYS TO OBSERVE WATER INFLOW, OUTFLOW, AND CALCULATE
 - 7. FOR ANY PONDS INTENDED TO HOLD WATER INDEFINITELY: THE POND WATER LEVEL SHALL ALSO BE MAINTAINED BY THE CONTRACTOR FOR THE DURATION OF CONSTRUCTION SO THAT IT REMAINS FULL TO ITS DESIGN WATER LEVEL, AND IS NOT LO' AS THIS MAY DRY-OUT THE POND LINER AND RISK ITS WATERTIGHT PROPERTIES.

WATER AND WASTEWATER ALL WATER AND WASTEWATER MATERIALS AND CONSTRUCTION SHALL COMPLY WITH CITY STANDARD CONSTRUCTION DETAIL


- SPECIFICATIONS 2. CONTRACTOR SHALL FIELD VERIFY THE SIZE, CONDITION, HORIZONTAL, AND VERTICAL LOCATIONS OF ALL EXISTING WATER AN WASTEWATER FACILITIES THAT ARE TO BE CONNECTED TO, PRIOR TO START OF CONSTRUCTION OF ANY WATER OR WASTEWA CONSTRUCTION, AND SHALL NOTIFY THE ENGINEER OF ANY CONFLICTS DISCOVERED.
- 3. CONTRACTOR SHALL VERIFY AND COORDINATE ALL DIMENSIONS SHOWN, INCLUDING THE HORIZONTAL AND VERTICAL LOCATION ALL UTILITY SERVICES ENTERING THE BUILDING. 4. THE CONTRACTOR SHALL FIELD VERIFY THE ELEVATION OF ALL UTILITY CROSSINGS PRIOR TO THE INSTALLATION OF ANY PIPE
- THE SITE UTILITY CONTRACTOR SHALL PROVIDE ALL MATERIALS AND APPURTENANCES NECESSARY FOR COMPLETE INSTALLA THE WATER AND WASTEWATER IMPROVEMENTS. 6. ALL PUBLIC WATER AND WASTEWATER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO CITY PUBLIC WC
- STANDARD DETAILS AND SPECIFICATIONS. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS 7. ALL PRIVATE WATER AND WASTEWATER CONSTRUCTION, PIPE, STRUCTURES, AND FITTINGS SHALL ADHERE TO THE APPLICAB PLUMBING CODE CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS 8. FIRE SPRINKLER LINES SHALL BE DESIGNED AND INSTALLED BY A LICENSED FIRE SPRINKLER CONTRACTOR, AND COMPLY TO T
- APPLICABLE CODES AND INSPECTIONS REQUIRED. THESE PLANS WERE PREPARED WITHOUT THE BENEFIT OF THE FIRE SPRIN DESIGN. CONTRACTOR SHALL NOTIFY THE ENGINEER IF ANY DISCREPANCIES. 9. EMBEDMENT FOR ALL WATER AND WASTEWATER LINES, PUBLIC OR PRIVATE, SHALL BE PER CITY STANDARD DETAILS.
- 10. CONTRACTOR SHALL TAKE REQUIRED SANITARY PRECAUTIONS, FOLLOWING ANY CITY, TCEQ, AND AWWA STANDARDS, TO KEE WATER PIPE AND FITTINGS CLEAN AND CAPPED AT TIMES WHEN INSTALLATION IS NOT IN PROGRESS. 11. CONTRACTOR SHALL PROVIDE CONSTRUCTION SURVEYING FOR ALL WATER AND WASTEWATER LINES
- 25. CONTRACTOR SHALL ENSURE THAT SUFFICIENT POSITIVE SLOPE AWAY FROM THE BUILDING PAD IS ACHIEVED FOR ENTIRE PERIMETER 12. ALL WATER AND WASTEWATER SERVICES SHALL TERMINATE 5-FEET OUTSIDE THE BUILDING, UNLESS NOTED OTHERWISE OF THE DEVELOPED BUILDING(S) DURING GRADING OPERATIONS AND IN THE FINAL CONDITION. IF THE CONTRACTOR OBSERVES THAT 13. CONTRACTOR SHALL COMPLY WITH CITY REQUIREMENTS FOR WATER AND WASTEWATER SERVICE DISRUPTIONS AND THE AMO PRIOR NOTICE THAT IS REQUIRED. AND SHALL COORDINATE DIRECTLY WITH THE APPROPRIATE CITY DEPARTMENT.
 - 14 CONTRACTOR SHALL SEQUENCE WATER AND WASTEWATER CONSTRUCTION TO AVOID INTERRUPTION OF SERVICE TO SURRO PROPERTIES. 15. CONTRACTOR SHALL MAINTAIN WATER SERVICE AND WASTEWATER SERVICE TO ALL CUSTOMERS THROUGHOUT CONSTRUCTION
 - NECESSARY, BY USE OF TEMPORARY METHODS APPROVED BY THE CITY AND OWNER). THIS WORK SHALL BE CONSIDERED SUBSIDIARY TO THE PROJECT AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED.


- SURFACE. IN LOCATIONS ALONG A CURB LINE, ADD 6-INCHES (OR THE HEIGHT OF THE CURB) TO THE PAVING GRADE FOR TOP OF CURB 10. WHERE COVER EXCEEDS 20-FEET OR IS LESS THAN 2-FEET, CLASS IV RCP SHALL BE USED.
 - 12. THE CONTRACTOR SHALL PROVIDE CONSTRUCTION SURVEYING FOR ALL STORM SEWER LINES.
 - SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA FOR ALL TRENC


ANY PONDS THAT ARE INTENDED TO HOLD WATER INDEFINITELY SHALL BE CONSTRUCTED WATERTIGHT


- TESTING TO ENSURE THE POND LINER MATERIAL PLACED IS WATERTIGHT
- IN THESE AREAS SHALL BE OF IMPERVIOUS MATERIAL
- EVAPORATION TO VERIFY THAT THE POND IS WATERTIGHT.


FOUND	SHALL F	NTRACTOR IS RESPONSIBLE TO PROTECT ALL WATER AND WASTE EPAIR ALL DAMAGED LINES IMMEDIATELY. ALL REPAIRS OF EXIS	TING WATER MAINS, WATER SERVICES, SEWER MAINS, AND	B
AND E	SANITARY SEWER SERVICES ARE SUBSIDIARY TO THE WORK, AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED. 17. VALVE ADJUSTMENTS SHALL BE CONSTRUCTED SUCH THAT THE COVERS ARE AT FINISHED SURFACE GRADE OF THE DEVELOPED PAVEMENT. 18. THE ENDS OF ALL EXISTING WATER MAINS THAT ARE CUT, BUT NOT REMOVED, SHALL BE PLUGGED AND ABANDONED IN PLACE. THIS			
AND THE	WORK SHALL BE CONSIDERED AS A SUBSIDIARY COST TO THE PROJECT AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED. 19. ALL FIRE HYDRANTS, VALVES, TEES, BENDS, WYES, REDUCERS, FITTINGS, AND ENDS SHALL BE MECHANICALLY RESTRAINED AND/OR THRUST BLOCKED TO CITY STANDARDS.			
NFIRMED	JOINTS 21.ALL CRO	CTOR SHALL INSTALL A FULL SEGMENT OF WATER OR WASTEWA ARE GREATER THAN 9-FEET FROM THE CROSSING. ISSINGS AND LOCATIONS WHERE WASTEWATER IS LESS THAN 9-1 ALS SHALL COMPLY WITH TCEQ CHAPTER 217.53.		
MENT S THE	22.ALL CRO SHALL C 23.ALL WA			
R IF ANY BTAINED.	SPECIFI a. ALL WA SHALL C	REVISIONS		
ATIONS	b. WASTEN REQUIR INSPEC ⁻ 24.CONTRA	REVIS		
PLANS. RMED BY	MARKEF SHALL C 25.DUCTILE			
CENT	26.WATERI 27.CONTRA	AYER OF 8-MIL. ALL DUCTILE IRON JOINTS SHALL BE BONDED. INES SHALL BE INSTALLED AT NO LESS THAN THE MINIMUM COVE CTOR SHALL PROVIDE CLEAN-OUTS FOR PRIVATE SANITARY SEV	VER LINES AT ALL CHANGES IN DIRECTION AND 100-FOOT	
D	HAVE CA 28.CONTRA	LS, OR AS REQUIRED BY THE APPLICABLE PLUMBING CODE. CLE IST IRON COVERS FLUSH WITH FINISHED GRADE. ICTOR SHALL PROVIDE BACKWATER VALVES FOR PLUMBING FIXT IST EVATION OF FIXTURE LINIT IS BELOW THE FLEVATION OF THE M	URES AS REQUIRED BY THE APPLICABLE PLUMBING CODE (E.G.	Ż
ING	FLOOR ELEVATION OF FIXTURE UNIT IS BELOW THE ELEVATION OF THE MANHOLE COVER OF THE NEXT UPSTREAM MANHOLE IN THE PUBLIC SEWER). CONTRACTOR SHALL REVIEW BOTH MEP AND CIVIL PLANS TO CONFIRM WHERE THESE ARE REQUIRED. 29.THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN, PREPARED BY A PROFESSIONAL ENGINEER IN THE STATE OF TEXAS, TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING TRENCH			
R LATEST I THAN	SAFETY OPEN TI 30.THE CO	TX 78759		
ONS. HERWISE		TIONS AND DEFINITIONS:		38 ÎY U
ALL AVING	A ADA AWWA	AREA AMERICANS WITH DISABILITIES ACT AMERICAN WATER WORKS ASSOCIATION		
O ELOPED	B-B BC BC	BACK TO BACK BEGIN CURVE BACK OF CURB		V AND ASSOCIATE US IV, SUITE 200, 771 FAX: 512-418- EY-HORN.COM
C TO DARD	BCR BMP BOC	BEGIN CURB RETURN BEST MANAGEMENT PRACTICE BACK OF CURB		HORN AND CAMPUS IV, 418-1771 FP //KIMLEY-HC
DS AND ARES.	BVCE BVCS BW	BEGIN VERTICAL CURVE ELEVATION BEGIN VERTICAL CURVE STATION BOTTOM OF WALL		KIMLEY-HORN AND ASSOCIA KIMLEY-HORN AND ASSOCIA E ROAD, CAMPUS IV, SUITE 20 NNE: 512-418-1771 FAX: 512-4 WWW.KIMLEY-HORN.COM
LATEST COMPLY	CFS CITY C/L	CUBIC FEET PER SECOND CITY, TOWN, OR OTHER APPLICABLE LOCAL GOVERNMENT JURIS CENTERLINE	SDICTION	
ion. King And	CL CONC CY	CENTERLINE CONCRETE CUBIC YARD		© 2024 I JOLL YVILLE PHON
	DEMO DG DTL	DEMO DEMOLITION DECOMPOSED GRANITE		
ID SHALL DS.	EA EC ECR	EACH END CURVE END CURB RETURN		10814
K.	EG EL ELEC	EXISTING GROUND ELEVATION ELECTRICAL / ELECTRICITY		And the Alter
SO T OF	ELEV EPA ESMT	ELEVATION UNITES STATES ENVIRONMENTAL PROTECTION AGENCY EASEMENT		
AND	EVCE EVCS EX.	END VERTICAL CURVE ELEVATION END VERTICAL CURVE STATION EXISTING		NICHOLAS C. BROWN
lk Parking /ement	F-F FG FH	F-F FACE TO FACE FG FINISHED GROUND		
G IF ANY	FL FOC FT	FL FLOW LINE FOC FACE OF CURB 2/21/2		
	HGL KH KHA	BL HYDRAULIC GRADE LINE KIMLEY-HORN AND ASSOCIATES, INC.		
TION OF	LAT LF LT	LATERAL LINEAR FEET LEFT	84 AS 21 84 84 84 84 85 84 85 84 85 85 85 85 85 85 85 85 85 85 85 85 85	
RM NOTIFY CATION	MAX ME MH	MAXIMUM MATCH EXISTING ELEVATION MANHOLE	KHA P 0692 D/ JUNE SCALE: / DESIGNED DESIGNED DRAWN BY CHECKED E	
NG PLAN	MIN NO NOI	MINITOLE MINUTE / MINIMUM NUMBER NOTICE OF INTENT, REF. TCEQ GENERAL PERMIT		
ARD G CODE.	NOT NTS OC	NOTICE OF TERMINATION, REF. TCEQ GENERAL PERMIT NOT TO SCALE ON CENTER		ഗ
HAVE A	OFF OSHA PC	OFFSET OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION POINT OF CURVATURE		
SHALL BE	PCC PGL PI	PORTLAND CEMENT CONCRETE / POINT OF COMPOUND CURVATI DEVELOPED GRADE LINE POINT OF INFLECTION	URE	ON N
RIAL.	PROP PRC PSI	PROPOSED POINT OF REVERSE CURVATURE POUNDS PER SQUARE INCH		1
i.	PT PVC PVI	POINT OF TANGENCY POLYVINYL CHLORIDE POINT OF VERTICAL INFLECTION		RAI
L TRENCH HES. NO	PVMT RCP ROW	PAVEMENT REINFORCED CONCRETE PIPE RIGHT OF WAY		
	RT SF SS	RIGHT SQUARE FEET SANITARY SEWER		Ш
FOR	SSMH STA STD	SANTARY SEWER MANHOLE STATION STANDARD		
DE .LED	SY TAS TC	SQUARE YARD SQUARE YARD ARCHITECTURAL BARRIERS TEXAS ACCESSIBILITY STANDARDS TOP OF CURB		
TED FOR BACKFILL	TCEQ TEMP TXDOT	TEXAS COMMISSION OF ENVIRONMENTAL QUALITY TEMPORARY TEXAS DEPARTMENT OF TRANSPORTATION		
POND		TEXAS DEPARTMENT OF TRANSFORTATION TEXAS MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES TOP OF WALL TYPICAL		
WERED,	VC WTR WW	VERTICAL CURVE WATER WASTEWATER		S
S AND		CONTACTS:		72 AL ck Texas
ND ATER	1. 2.	TELECOM COMPANY, REFERENCE COVER		
ON OF		ELECTRIC COMPANY, REFERENCE COVER	IN THE EVENT OF CONFLICT, CITY OF ROUND ROCK NOTES SHALL SUPERCEDE.	CR STR STR COUND R
TION OF ORKS	4. 5.	GAS COMPANY, REFERENCE COVER		
LE HE	6.	CITY WATER/UTILITIES DEPARTMENT, REFERENCE COVER	BENCHMARKS	2525 INDU CITY OF F
HE KLER			SET AT THE NORTHEAST CORNER OF THE INTERSECTION OF STATE HIGHWAY 45 AND COUNTY ROAD 172, ±5.5' FROM "YIELD" SIGN. N: 10147640.83	252 IND CITY
P		AN AND GENERAL NOTES REFER TO: NICAL ENGINEERING REPORT	N: 10147640.83 E: 3127942.60 ELEV.= 841.70'	3
	(FIRM) <u>EC</u> EC	S PROJECT NUMBER 17:6399-A	BM #51473 MAG NAIL SET "GCP 3" SET IN THE NORTH RIGHT-OF-WAY LINE OF HESTERS CROSSING ROAD, ±560' FROM THE	
UNDING ON (IF	INCLUDIN REPORT T	ACH 22, 2024 GALL REVISIONS AND ADDENDA TO THIS HAT MAY HAVE BEEN RELEASED AFTER	INTERSECTION OF HESTERS CROSSING ROAD AND COUNTY ROAD 172, ±100 FROM CONCRETE SIGN "ENCOMPASS HEALTH".	SHEET NUMBER
	THE NOTE	D DATE.	N: 10149343.04 E: 3128315.81 ELEV.= 812.19'	8 OF 204
				SDP24-0000 ⁻



















SDP24-00)00 ⁻














	21	OF	204
3	SDP	24-0)000 ⁻


SHEET NUMBER


ROAD AND COUNTY ROAD 172, ±100 FROM


CONCRETE SIGN "ENCOMPASS HEALTH".


N: 10149343.04


E: 3128315.81 ELEV.= 812.19'

































































SDP24-00001





SDP24-00001



GENERAL NOTES

- 1. CONFIGURATIONS AND DIMENSIONS SHOWN ARE BASED ON THE EQUIPMENTS SPECIFIED. THE CONTRACTOR SHALL VERIFY THE LAYOUT AND ALL DIMENSIONS PRIOR TO FABRICATION.
- 2. ALL COUPLINGS SHALL BE EPOXY COATED STEEL AND SHALL BE DRESSER, SMITH-BLAIR, OR EQUAL. COUPLINGS SHALL BE RESTRAINED WITH A THRUST HARNESS DESIGNED IN ACCORDANCE WITH AWWA
- 3. ALL PIPING WITHIN WET WELL AND VALVE VAULT SHALL BE SPECIAL THICKNESS CLASS 53 EPOXY LINED (PROTECTO 401) DUCTILE IRON PIPE.
- 4. ALL BURIED PIPE SHALL BE POLYWRAPPED DUCTILE IRON PRESSURE CLASS 350 PUSH JOINT PIPE WITH JOINT RESTRAINT GASKETS.
- 5. ALL METALS WITHIN THE WET WELL, INCLUDING FLANGE BOLTS, SHALL BE STAINLESS STEEL, UNLESS OTHERWISE INDICATED.
- 6. THE EDGE OF EXPOSED CONCRETE SLABS SHALL RECEIVE A 3/4" CHAMFER.
- 7. REINFORCED STEEL SHALL BE GRADE 60.
- 8. ALL VENTS SHALL HAVE SCREENS INSTALLED OVER OPENINGS AND SHALL BE 304 STAINLESS STEEL 16 MESH. OPENINGS SHALL BE A MINIMUM OF 12" ABOVE THE SLAB.
- 9. THE HIGH LEVEL ALARM SHALL ACTIVATE A FLASHING RED LIGHT TO BE MOUNTED ON THE ROOF OF THE ELECTRICAL SHELTER. THE CONTRACTOR SHALL INSTALL METAL INFORMATION SIGN AT OR NEAR THE LIFT STATION ENTRY GATE, VISIBLE TO THE PUBLIC.
- 10. ALL PENETRATIONS SHALL BE SEALED WATER AND GAS TIGHT PER APPROVED METHODS.
- 11. FORCEMAIN TO CONTINUE AT THE SHOWN FLOWLINE UNTIL IT CONNECTS WITH THE FORCEMAIN SHOWN ON SHEET 44.
- 12. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL OF THE NECESSARY WASTEWATER CONNECTIONS TO THE SITE. CONTRACTOR SHALL NOTIFY THE UTILITY AUTHORITIES INSPECTORS 72 HOURS PRIOR TO CONNECTING TO ANY EXISTING LINE. THE INFORMATION IS NOT TO BE RELIED ON AS BEING EXACT OR COMPLETE. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ANY REPAIRS TO EXISTING UTILITIES DUE TO DAMAGE INCURRED DURING CONSTRUCTION.
- 13. CONTRACTOR SHALL USE KENNEDY VALVE CO. KS-RW GATYE VALVES OR APPROVED EQUAL IN ACCORDANCE WITH AWWA C517.
- 14. CONTRACTOR SHALL USE VAL-MATIC SWING-FLEX CHECK VALVE OR APPROVED EQUAL IN ACCORDANCE WITH AWWA C508. CHECK VALVES SHOULD BE SUITABLE FOR DIRECT BURY.
- 15. A CHECK VALVE MUST BE A SWING TYPE VALVE WITH AN EXTERNAL LEVER OR EXTERNAL POSITION INDICATOR TO SHOW ITS OPEN AND CLOSED POSITIONS.
- 16. AN ISOLATION VALVE MUST INCLUDE AN EXTERNAL POSITION INDICATOR TO SHOW ITS OPEN AND CLOSED POSITIONS, UNLESS A FULL-CLOSING VALVE IS A RISING-STEM GATE VALVE.
- 17. CONTRACTOR SHALL USE ARI D-020 COMBINATION AIR VALVE OR APPROVED EQUAL.
- 18. CONFIGURATIONS AND DIMENSIONS SHOWN ARE BASED ON THE EQUIPMENT SPECIFIED. THE CONTRACTOR SHALL VERIFY THE LAYOUT AND ALL DIMENSIONS PRIOR TO CONSTRUCTION.
- 19. CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING THE STRUCTURAL DESIGN FOR BRACING THE J-VENT SYSTEM.
- 20. INSTALL ISOLATION KITS BETWEEN DISSIMILAR METAL PIPING.
- 21. CONTRACTOR SHALL FOLLOW THE INSTALLATION INSTRUCTIONS PROVIDED BY THE SUPPLIER/MANUFACTURER.
- 22. UPON RECEIPT OF THE LIFT STATION SHIPMENT, INSPECT THE ENTIRE SHIPMENT FOR DAMAGE BEFORE THE LIFT STATION IS TAKEN OFF THE TRUCK. IF THERE IS DAMAGE, NOTE AS SPECIFICALLY AS POSSIBLE INCLUDING CLEAR PHOTOS OF DAMAGE ON THE BILL OF LADING AS TO ANY DAMAGE, THEN OFFLOAD. CONTACT THE SHIPPER AT ONCE AND HAVE THE BILL OF LADING WITH YOU.
- 23. CHECK VALVE, COUPLING, GATE VALVE AND AIR RELEASE VALVES (BALL VALVES MAY BE USED DEPENDING ON TYPE OF PUMPS).
- 24. PUMPS TO BE SELECTED BASED ON APPLICATION, FLOW, AND HEAD CONDITIONS OF FORCE MAIN.
- 25. SELECT BACKFILL MATERIAL FREE OF VOIDS, SHARP OBJECTS, OR OTHER DEBRIS.

PIPE AND FITTINGS

1 FORCE MAIN

- 1.1. 4" HDPE DR9 FORCE MAIN WITH PRESSURE RATING OF 200 PSI SHALL BE USED.
- 2. LIFT STATION PIPING DIP PIPE SHALL BE IN ACCORDANCE WITH AWWA C111 AND AWWA C150
- 2.2. FITTINGS AND PIPE SHALL BE FLANGED. 2.2.1. FITTINGS IN ACCORDANCE WITH AWWA C153 AND AWWA C110.
- FLANGES: AWWA/ANSI C115/A21.15, ASME B16.1, CLASS 125 2.2.2.
- 2.2.3. BOLTS AND NUTS SHALL BE 316 STAINLESS. 2.3. PIPE AND FITTINGS SHALL BE LINED WITH PROTECTO 401.
- 2.4. PROVIDE POLYETHYLENE ENCASEMENT IN ACCORDANCE WITH AWWA FOR BURIED DIP.

SHOP DRAWINGS, PRODUCT DATA, AND SAMPLES

- 1. CONTRACTOR SHALL SUBMIT SHOP DRAWINGS AND PRODUCT DATA FOR LIFT STATION EQUIPMENT, PIPING AND APPURTENANCES. CONTRACTOR SHALL SUBMIT SHOP DRAWINGS TO THE OWNER FOR REVIEW PRIOR TO INSTALLATION, ALLOWING SUFFICIENT TIME FOR THE OWNER'S REVIEW AND RESPONSE.
- 2. CONTRACTOR SHALL SUBMIT DIMENSIONAL LAYOUT DRAWINGS AND PRODUCT DATA. CERTIFIED CORRECT FOR CONSTRUCTION. FOR REVIEW BY THE OWNER.
- 3. THE CONTRACTOR WILL MAKE SPECIFIC MENTION OF THOSE ITEMS THAT VARY FROM THE REQUIREMENTS OF THE CONTRACT DOCUMENTS IN THE LETTER OF TRANSMITTAL.
- 4. THE CONTRACTOR WILL ASSIGN A SEQUENTIAL NUMBER TO EACH SUBMITTAL (1, 2, 3, ETC.). RE-SUBMITTALS WILL BE IDENTIFIED WITH THEIR ORIGINAL NUMBER FOLLOWED BY A SEQUENTIAL LETTER (A, B, C, ETC.). FOR EXAMPLE, SUBMITTAL 12-C IS THE THIRD RE-SUBMITTAL OF THE OF THE TWELFTH ITEM FOR THE PROJECT.
- 5. THE CONTRACTOR WILL NOT DELIVER TO THE SITE, STORE, OR INCORPORATE INTO THE WORK, ANY MATERIALS OR EQUIPMENT FOR WHICH APPROVED SUBMITTALS HAVE NOT BEEN OBTAINED.

SPECIFIED BY CONTRACTOR ON PREVIEW CONTRACTOR SUBMISSIONS.

6. OWNER'S REVIEW, APPROVAL, OR OTHER APPROPRIATE ACTION REGARDING CONTRACTOR'S SUBMISSIONS WILL BE ONLY TO CHECK CONFORMITY WITH THE DESIGN CONCEPT OF THE PROJECT AND FOR COMPLIANCE WITH THE INFORMATION CONTAINED IN THE CONTRACT DOCUMENTS AND SHALL NOT EXTEND TO MEANS, METHODS, TECHNIQUES, DEQUENCES OR PROCEDURES OF CONSTRUCTION (EXCEPT WHERE A SPECIFIC MEANS, METHOD, TECHNIQUE, SEQUENCE OR PROCEDURE OF CONSTRUCTION IS INDICATED IN OR REQUIRED BY THE CONTRACT DOCUMENTS) OR TO SAFETY PRECAUTIONS OR PROGRAMS INCIDENT THERETO. THE REVIEW AND APPROVAL OF A SEPARATE COMPONENT ITEM WILL NOT INDICATE APPROVAL OF THE ASSEMBLY INTO WHICH THE ITEM IS FUNCTIONALLY INTEGRATED. CONTRACTOR SHALL MAKE CORRECTIONS REQUIRED BY OWNER, AND SHALL RETURN THE REQUIRED NUMBER OF CORRECTED COPIES OF SHOP DRAWINGS TO THE OWNER. CONTRACTOR MAY BE REQUIRED TO RESUBMIT AS REQUIRED REVISED SHOP DRAWINGS OR SAMPLES FOR FURTHER REVIEW AND APPROVAL. CONTRACTOR SHALL DIRECT SPECIFIC ATTENTION IN WRITING TO ANY NEW REVISIONS NOT


LIFT STATION AND SUBMERSIBLE SEWAGE PUMPS

- REQUIRED TO PROVIDE A LIFT STATION AS PROVIDED BY MANSFIELD PUMP COMPANY. (JAMES MANSFIELD, 512-745-7647) THE CONTRACTOR'S RESPONSIBILITIES ARE AS FOLLOWS: RECEIVING THE LIFT STATION AND OFF LOADING, EXCAVATION AND SETTING, ALL PLUMBING CONNECTIONS, ALL ELECTRICAL CONDUITS FROM THE WET WELL TO CONTROL PANEL, PROVIDE PROPER BACKFILL AND COMPACTION PROCEDURES. THE CONTRACTOR WILL BE REQUIRED TO LOWER THE PUMPS INTO PLACE AND CHECK FOR PROPER ROTATION. A STARTUP PROCEDURE FORM WILL BE PROVIDED AND IT MUST BE FILLED OUT AND RETURNED TO THE LIFT STATION SUPPLIER PRIOR TO THE OWNER'S POSSESSION DATE.
- 2. THE PUMP SHALL HAVE A FLANGED DISCHARGE ADAPTABLE TO 3" VERTICAL DISCHARGE AND BE CAPABLE OF HANDLING SANITARY SEWAGE AND ENABLING IT TO BE PUMPED OVER LONG DISTANCES OR HIGH VERTICAL LIFTS IN PIPELINES AS SMALL AS 3.00" IN DIAMETER.
- 3. THE CENTRIFUGAL PUMP SHALL BE EQUAL TO THE SERIES EBG-33. A PUMP SUBMERSIBLE TYPE AS MANUFACTURED BY GRUNDFOS WITH 4" IMPELLER OR APPROVED EQUAL. THE PUMP SHALL BE EXPLOSION-PROOF. THE CASTINGS SHALL BE CONSTRUCTED OF CAST IRON.
- 4. SUBMERSIBLE SEWAGE PUMP MATERIALS: 4.1. PUMP CASE: CAST IRON, ASTM A48, CLASS 30
- 4.2. MOTOR HOUSING: CAST IRON, ASTM A48, CLASS 30 4.3. IMPELLER: CAST BRASS
- 4.4. INTERMEDIATE HOUSING (BACKPLATE): CAST IRON, ASTM A48, CLASS 35B 4.5. DISCHARGE BASE ELBOW: CAST IRON, ASTM A48, CLASS 35B
- 4.6. PUMP/MOTOR SHAFT: ENTIRE SHAFT IS TO BE ASTM A276 TYPE 420 STAINLESS STEEL 4.7. O-RINGS: NITRILE RUBBER (NBR)
- 4.8. FASTENERS (INCLUDING IMPELLER FASTENER): 304 STAINLESS STEEL 4.9. LOWER SEAL FACES: SILICON CARBIDE/SILICON CARBIDE
- 4.10. UPPER SEAL FACES: SILICON CARBIDE STATIONARY/CARBON ROTATING 4.11. GUIDE RAILS/CABLES AND MOUNTING BRACKETS: STAINLESS STEEL, ASTM A276 TYPE 316 (CABLES
- SHALL BE NYLON COATED) 4.12. LIFTING CHAIN OR CABLE: STAINLESS STEEL, ASTM A276 TYPE 316 4.13. OIL-ALL USES (SEAL LUBRICATION, ETC): ECOLOGICALLY SAFE, PARIFIN OR MINERAL BASE 4.14. POWER/CONTROL CABLE JACKET: CHLOROPRENE WITH NON-WICKING FILLERS
- 5. THE MOTOR HOUSING SHALL BE FINNED AND AIR-FILLED TO DISSIPATE HEAT AND ENABLE THE UNIT TO OPERATE UNSUBMERGED WITHOUT DAMAGE TO THE MOTOR. ALL EXTERNAL-MATING PARTS SHALL BE MACHINED AND SEALED WITH A bUNA-n SQUARE RING. ALL FASTENERS EXPOSED TO THE LIQUID SHALL BE 300 SERIES STAINLESS STEEL. THE MOTOR SHALL BE PROTECTED ON THE TOP SIDE WITH AN ATTACHED SEALED JUNCTION BOX CHAMBER WHICH IN THE EVENT OF CORD DAMAGE WILL PREVENT MOISTURE WICKING INTO THE MOTOR HOUSING. THE MOTOR SHALL BE PROTECTED ON THE LOWER SIDE WITH A TANDEM MECHANICAL SEAL ARRANGEMENT WITH EACH SEAL HAVING A SEPARATE SPRING ASSEMBLY THE UPPER AND LOWER BALL BEARINGS SHALL BE CAPABLE OF HANDLING ALL THRUST LOADS. THE PUMP HOUSING HAVING A SEPARATE SPRING ASSEMBLY. THE UPPER AND LOWER BALL BEARINGS SHALL BE CAPABLE OF HANDLING ALL THRUST LOADS. THE PUMP HOUSING SHALL BE OF THE CONCENTRIC DESIGN THEREBY EQUALIZING THE PRESSURE FORCES INSIDE THE HOUSING, WHICH WILL EXTEND THE SERVICE LIFE OF THE SEALS AND BEARINGS. THE TOP CAP SHALL HAVE CAST IN LIFTING LUGS. THE MOTOR SHALL BE PROTECTED BY A MOISTURE DETECTION SYSTEM, WHICH WILL ACTIVATE AN ALARM CIRCUIT IF LIQUID IS EVER PRESENT IN THE UPPER JUNCTION CHAMBER OR LOWER SEAL CAVITY. THERMAL SENSORS LOCATED IN THE OIL-FILLED MOTOR HOUSING SHALL PROVIDE TEMPERATURE PROTECTION. PROVIDE THE AUTOMATIC REVERSING FEATURE, AVAILABLE FOR 3 PHASE MODELS, THAT ENABLE THE PUMP TO ROTATE IN BOTH CW AND CCW DIRECTION.
- CAPABLE OF CONTINUED EXPOSURE TO THE PUMPED LIQUID. POWER CORD SHALL BE SIZED FOR THE RATED FULL LOAD AMP RATING OF THE PUMP IN ACCORDANCE WITH THE NATIONAL ELECTRICAL CODE.
- 7. THE MOTOR SHALL BE FM LISTED FOR CLASS 1 DIVISION 1 GROUPS C&D, HAVE A CLASS F OR BETTER RATED DESIGN RATED FOR CONTINUOUS DUTY. THERMAL SENSORS LOCATED IN THE MOTOR HOUSING SHALL PROVIDE TEMPERATURE PROTECTION.
- 8. FURNISH UPPER AND LOWER BALL BEARINGS TO PROVIDE B10 LIFE OF, A MINIMUM 100,000 HOURS AT ALL ANTICIPATED AXIAL AND RADIAL LOADINGS.
- 9. PUMP SHALL HAVE A DUAL MECHANICAL SEAL CONFIGURATION WITH THE SEALS MOUNTED IN TANDEM. EACH SEAL ASSEMBLY WITH ITS OWN SPRING. PROVIDE SEALS THAT DO NOT REQUIRE ROUTINE MAINTENANCE OR ADJUSTMENT, BUT CAPABLE OF BEING REPLACED.
- 10. THE IMPELLER SHALL BE A NON-CLOG TYPE IMPELLER, CAPABLE OF PASSING 3" SPHERICAL SOLID. STATICALLY AND DYNAMICALLY BALANCED IMPELLERS ARE REQUIRED.
- 11. COMPONENTS REQUIRED FOR THE REPAIR OF THE PUMP SHALL BE READILY AVAILABLE WITHIN 24 HOURS. COMPONENTS SUCH AS MECHANICAL SEALS AND BEARINGS SHALL NOT BE OF A PROPRIETARY DESIGN AND BE AVAILABLE FROM LOCAL INDUSTRIAL SUPPLY HOUSES. SPECIAL TOOLS SHALL NOT BE REQUIRED TO SERVICE THE PUMP. A NETWORK OF SERVICE STATIONS SHALL BE AVAILABLE NATIONWIDE IN THOSE CASES WHERE SERVICE REQUIREMENTS ARE BEYOND THE COPE OF IN-HOUSE SERVICE MECHANICS.
- 12. THE TWO YEAR PRO-RATED WARRANTY FOR PERMANENT WASTEWATER LIFT STATIONS SHALL BE IN WRITING IN A PUBLISHED SERVICE BULLETIN. LABOR CHARGES FROM AN AUTHORIZED SERVICE STATION FOR REPAIRS WILL BE INCLUDED IN THIS WARRANTY AGREEMENT DURING THE FIRST 12 MONTHS OF OPERATION.

1. CONTRACTOR SHALL FURNISH ALL LABOR, MATERIALS, ELECTRICAL EQUIPMENT AND INCIDENTALS

6. THE PUMP SHALL BE SUPPLIED WITH 49.2' MULTI-CONDUCTOR POWER CORD. IT SHALL BE SO TYPE CORD

							BΥ
							DATE
							REVISIONS
							No.
				© 2024 KIMLEY-HORN AND ASSOCIATES, INC.	10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759	WWW.KIMLEY-HORN.COM	TEXAS REGISTERED ENGINEERING FIRM F-928
6	6 /		E C 141 CE	RAL			
KHA PROJECT	069284918	DATE	\$	SCALE: AS SHOWN	DESIGNED BY: ATN	DRAWN BY: ATN	CHECKED BY: TRR
			LIFT STATION		NOLES		
	_				CITY OF ROUND ROCK	WILLIAMSON COUNTY TEXAS	
	16		D	-	2	04	1 01



SITE PLAN NOTES

- 1. ALL MECHANICAL JOINTS SHALL HAVE MEGA LUG THRUST RESTRAINTS.
- 2. FOR ALL ELECTRICAL WORK REFER TO ELECTRICAL SHEETS.
- 4. FOR ALL STRUCTURAL WORK REFER TO STRUCTURAL SHEETS (51 & 55).

GRADING PLAN NOTES


- 1. SEE DEVELOPMENT GRADING PLAN SHEETS FOR EXISTING GRADE TIE IN ELEVATIONS.
- CONSTRUCTION LIMITS.
- 4. NATURAL GROUND SHALL BE 6-INCHES BELOW ALL STRUCTURE SLABS.


3. BURIED DUCTILE IRON PIPES, VALVES, AND FITTINGS SHALL BE ENCASED WITH POLYETHYLENE WRAP 8 MILS THICK.

2. THE CONTRACTOR SHALL MAINTAIN ADEQUATE DRAINAGE AT ALL TIMES AND PROVIDE AND MAINTAIN EROSION PROTECTION IN AND ADJACENT TO THE

3. CONTRACTOR SHALL GRADE THE SITE TO PROVIDE POSITIVE DRAINAGE AROUND ALL STRUCTURES AND SLABS.

	DATE BY
LEGEND PROP. CONTOURS815	REVISIONS
EXIST. CONTOURS 815 8" WASTEWATER LINE 815 4" FORCE MAIN	B759
EXIST. EASEMENT	© 2024 KIMLEY-HORN AND ASSOCIATES, INC. © 2024 KIMLEY-HORN AND ASSOCIATES, INC. 10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759 PHONE: 512-418-1771 FAX: 512-418-1791 WWW.KIMLEY-HORN.COM TEXAS REGISTERED ENGINEERING FIRM F-928
GEOTECH NOTES: 1. CONTRACTOR TO REFERENCE DIV 03 CONCRETE IN THE AMZL DESIGN CRITERIA FOR LOW CARBON CONCRETE, IN THE AMZL DESIGN CRITERIA FOR LOW CARBON CONCRETE, PAVEMENT, REFER TO THE GEOTECH REPORT NOTED BELOW FOR LOAD CAPACITY. 3. REFER TO SHEET 92 FOR ADDITIONAL PAVEMENT DETAILS. REFER TO GEOTECHNICAL REPORT BY: ECS SOUTHWEST, LLP GEOTECH PROJECT NUMBER: <u>17:6399-A</u> DATED: MARCH 22, 2024 HEAVY-DUTY RIGID PAVEMENT SECTION PORTLAND CEMENT REIPORCED CONCRETE (C) INT	KHA PROJECT KHA PROJECT 069284918 069284 000000000000000000000000000000000000
	LIFT STATION SITE PLAN
BENCHMARKS BM #51471 MAG NAIL SET "GCP 2" SET AT THE NORTHEAST CORNER OF THE INTERSECTION OF STATE HIGHWAY 45 AND COUNTY ROAD 172, ±5.55 FROM "YIELD" SIGN. N: 10147640.83 E: 3127942.60 ELEV.= 841.70' BM #51473 MAG NAIL SET "GCP 3" SET IN THE NORTH RIGHT-OF-WAY LINE OF	2525 CR 172 2525 CR 172 INDUSTRIAL CITY OF ROUND ROCK WILLIAMSON COUNTY, TEXAS
HESTERS CROSSING ROAD, ±560' FROM THE INTERSECTION OF HESTERS CROSSING ROAD AND COUNTY ROAD 172, ±100 FROM CONCRETE SIGN "ENCOMPASS HEALTH". N: 10149343.04 E: 3128315.81 ELEV.= 812.19'	SHEET NUMBER 47 OF 204
	SDP24-00001





)	Ν	

	MATERIAL LIST
1	PUMP - SEE "PUMP PERFORMANCE DATA", THIS SHEET
2	4" 90° BEND, FL
3	4" DI PIPE
4	4" RESTRAINED DISMANTLING JOINT WITH S.S. HARDWA
5	4" CHECK VALVE W/ VISUAL INDICATOR AND BACKFLOW
6	4" FLANGED ECCENTRIC PLUG VALVE WITH HANDWHEE
7	4" RESTRAINED COUPLING ADAPTER
8	4" X 4" TEE, FL
9	2" VENTED COMBINATION AIR RELEASE VALVE (ARI D-02
10	4" FLOOR DRAIN
11	4" CORROSION RESISTANT FLAP VALVE (STAINLESS ST EQUAL)
12	1/4" BRASS BALL VALVE & PRESSURE GAUGE, SEE SHE
13	A-LOK WATER-STOP CONNECTOR OR APPROVED EQU/ PER MANUFACTURER'S RECOMMENDATIONS, SEE SHE
14	ALUMINUM LADDER WITH RETRACTABLE HAND RAIL.
15	PIPE SUPPORT, SEE SHEET 49.
16	4" STAINLESS STEEL GOOSE NECK VENT WITH 304 STAI SCREENS
17	3"X4" REDUCER
18	3'X4' WET WELL ALUMINUM ACCESS COVER WITH THRE INCLUDING SAFE HATCH, H-20 LOAD RATING (FLYGT OR
19	4'X6' VALVE VAULT ALUMINUM ACCESS COVER WITH T INCLUDING SAFE HATCH, H-20 LOAD RATING (FLYGT O
20	ODOR CONTROL AERATOR , SEE SHEET 51
21	WET WELL PENETRATION, SEE SHEET 49
22	4" X 4" WYE, MJ
23	4" ECCENTRIC PLUG VALVE, MJ
24	4" HDPE DR9 PIPE
	·

RFORMANCE DATA					
	EBG-33				
	2				
R	3 HP				
	4 IN				
ε	60 Hz, 3 Phase, 460 Volts				
INT	99 GPM				
ING	32.46' TDH				

LIFT STATION INFORMATION	
SERVICE AREA TOTAL (ACRES)	69.56
SERVICE AREA SIZE (LUES)	60
PEAK DRY WEATHER FLOW (GPM)	48
PEAK WET WEATHER FLOW (DESIGN	
FLOW) (GPM)	84.22914
WET WELL DIAMETER (FT)	6
ACTIVE VOLUME (GAL)	516.71
MINIMUM PUMP CYCLE TIME (MIN)	46.97
FORCE MAIN SIZE (IN)	4
FORCE MAIN LENGTH (LF)	98
FLOW VELOCITY (FPS)	3.04

KEYNOTES:

- 1. PUMP SUPPLIER SHALL PROVIDE DIMENSIONS OF THE GUIDE RAILS TO ENSURE COMPATIBILITY WITH SUPPLIED EQUIPMENT. THE PUMP SHALL BE EASILY REMOVED FOR INSPECTION OR SERVICE. PERSONNEL SHALL HAVE NO REASON TO ENTER THE WET WELL. GUIDE RAILS SHALL BE SUPPORTED EVERY 10 FEET WITH STAINLESS STEEL SUPPORTS.
- 2. THE GUIDE BRACKETS SHALL BE CONSTURCTED OF 316 STAINLESS STEEL. GUIDE BRACKETS FOR EACH PUMP MUST BE SUPPLIED BY THE PUMP MANUFACTURER TO ENSURE COMPATIBILITY WITH SUPPLIED EQUIPMENT.
- 3. EACH PUMPING UNIT SHALL BE PROVIDED WITH A STAINLESS STEEL LIFTING CHAIN OR CABLE. LIFTING CHAIN SHALL EXTEND AT LEAST 3-4 FEET ABOVE WET WELL.
- 4. ALL HARDWARE IN THE WET WELL SHALL BE 316 STAINLESS STEEL.
- 5. PUMP DISCHARGE LINES SHALL HAVE 1/4 INCH TAPS WITH STAINLESS STEEL OR BRONZE BALL VALVES.
- 6. ALL DISCHARGE LINES SHALL HAVE ADEQUATE THRUST SUPPORT MEMBERS AT EACH FITTING. WHERE POSSIBLE, LONG RADIUS 90 DEGREE BENDS SHALL BE USED.
- 7. THE DISCHARGE LINE FROM EACH PUMP SHALL BE FITTED WITH A CHECK VALVE AND A ECCENTRIC PLUG VALVE, WITH THE CHECK VALVE ON THE PUMP SIDE OF THE ECCENTRIC PLUG VALVE. WHEN NECESSARY, AIR RELEASE VALVE(S) SHALL BE INSTALLED DOWNSTREAM OF THE ECCENTRIC PLUG VALVES.
- 8. THE VALVE VAULT SHALL BE SIZED LARGE ENOUGH TO PROVIDE AT LEAST 1 FOOT OF CLEARANCE AROUND ALL VALVES AND ALL FLANGES. THE LID OF THE VAULT SHALL BE A MINIMUM OF 42 INCHES BY 42 INCHES AND SHALL BE ABLE TO BE PADLOCKED. THE VAULT SHALL BE INTERNALLY COATED WITH SPL WW-511 COATING, AND EXTERNALLY COATED WITH A COAL TAR EPOXY.
- 9. THE VALVE VAULT SHALL HAVE A DRAIN TO THE WET WELL. THE DRAIN SHALL HAVE A 4 INCH MINIMUM DIAMETER AND BE FITTED WITH A FLAP VALVE OR BACK-FLOW PREVENTER AND A TRAP TO PREVENT GASES OR WATER FROM ENTERING THE VALVE VAULT. THE OPENING TO THE DRAIN SHALL BE COVERED WITH A STAINLESS STEEL SCREEN.
- 10. ALL VENTS SHALL BE COATED INSIDE AND OUT PER CITY OF ROUND ROCK STANDARD SPECIFICATIONS. THE WET WELL VENT SHALL BE A TEE FITTED WITH STAINLESS STEEL SCREENS 10 FEET ABOVE WET WELL COVER.


GENERAL NOTES

- 1. THE WORK PERFORMED UNDER THIS CONTRACT SHALL COMPLY WITH THE CITY OF ROUND ROCK SUBMERSIBLE LIFT STATION SPECIFICATIONS.
- 2. CONFIGURATIONS AND DIMENSIONS SHOWN ARE BASED ON THE EQUIPMENTS SPECIFIED. THE CONTRACTOR SHALL VERIFY THE LAYOUT AND ALL DIMENSIONS PRIOR TO FABRICATION.
- 3. ALL COUPLINGS SHALL BE EPOXY COATED STEEL AND SHALL BE DRESSER, SMITH-BLAIR, OR EQUAL. COUPLINGS SHALL BE RESTRAINED WITH A THRUST HARNESS DESIGNED IN ACCORDANCE WITH AWWA M-11.
- 4. CONTRACTOR SHALL COORDINATE VALVE VAULT ACCESS HATCH LOCATION WITH LADDER MANUFACTURER PRIOR TO FABRICATION.
- 5. CONTRACTOR SHALL VERIFY WET WELL ACCESS HATCH LOCATION AND DIMENSION WITH PUMP MANUFACTURER PRIOR TO FABRICATION.
- 6. PROVIDE 316 STAINLESS STEEL ANCHOR BOLTS FOR PUMP BASE MOUNTING TO SLAB.
- 7. INSTALL ISOLATION KITS BETWEEN DISSIMILAR METAL PIPING.
- 8. ALL PIPING WITHIN WET WELL AND VALVE VAULT SHALL BE SPECIAL THICKNESS CLASS 53 EPOXY LINED (PROTECTO 401) DUCTILE IRON PIPE.
- 9. ALL BURIED PIPE SHALL BE POLYWRAPPED DUCTILE IRON PRESSURE CLASS 350 PUSH JOINT PIPE WITH JOINT RESTRAINT GASKETS.
- 10. ALL METALS WITHIN THE WET WELL, INCLUDING FLANGE BOLTS, SHALL BE STAINLESS STEEL, UNLESS OTHERWISE INDICATED.
- 11. CONCRETE FOR FOUNDATION SHALL BE CLASS S. CONCRETE SHALL HAVE A MIN COMPRESSIVE STRENGTH OF 4000 PSI AT 28 DAYS.
- 12. THE EDGE OF EXPOSED CONCRETE SLABS SHALL RECEIVE A 3/4" CHAMFER.
- 13. REINFORCED STEEL SHALL BE GRADE 60.
- 14. ALL VENTS SHALL HAVE SCREENS INSTALLED OVER OPENINGS AND SHALL BE 304 STAINLESS STEEL - 16 MESH. OPENINGS SHALL BE A MINIMUM OF 12" ABOVE THE SLAB.
- 15. THE HIGH LEVEL ALARM SHALL ACTIVATE A FLASHING RED LIGHT TO BE MOUNTED ON THE ROOF OF THE ELECTRICAL SHELTER. THE CONTRACTOR SHALL INSTALL METAL INFORMATION SIGN AT OR NEAR THE LIFT STATION ENTRY GATE, VISIBLE TO THE PUBLIC.
- 16. ALL PENETRATIONS SHALL BE SEALED WATER AND GAS TIGHT PER APPROVED METHODS.
- 17. BACK FILLING OF THE WET WELL SHALL COMPLY WITH CITY OF ROUND ROCK STANDARD SPECIFICATIONS.
- 18. ALL INTERIOR SURFACES OF CONCRETE WET WELL SHALL BE COATED WITH AN 80 MIL (MIN.) COAT OF RAVEN 400 SERIES HIGH BUILD EPOXY LINER OR APPROVED EQUAL.

					BΥ
					DATE
					REVISIONS
					No.
		© 2024 KIMLEY-HORN AND ASSOCIATES, INC.	10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759	PHONE: 512-418-17/1 FAX: 512-418-1791 WWW.KIMLEY-HORN.COM	TEXAS REGISTERED ENGINEERING FIRM F-928
, ,	²⁰²⁴	OF R. R 4185 NAL	ATN ATN 100	ATN NEER **55	TRR
KHA PROJECT 069284918	DATE MAY 2024	SCALE: AS S	DESIGNED BY:	DRAWN BY:	CHECKED BY:
	LIET CTATION DI AN		AND SECTION		
		AL	OCK	/ TFXAS	
	1 2020 CK	INDUS I KI	CITY OF ROUND ROCK	WILLIAMSON COUNTY TEXA	

SDP24-00001


VARE
W ACTUATOR
EEL OPERATOR
025L OR EQUAL)
TEEL, RUBBER, OR
IEET 50.
UAL. INSTALL GROUT EET 49.
AINLESS STEEL
DR EJIW)
THREE DOORS OR EJIW)



ADJUSTABLE PIPE SUPPORT

DETAIL

N.T.S



А

2 1/2

2 1/2

3

3

3 · <u>3</u>

3

3

4

4

6

6

6

6

6

Α

3 1/2

4

4 1/4

4 7/8

5 1/2

6 7/8

5 1/2

9 15/16

10 15/16

12 3/8

13 7/8

15 3/8

17 15/16

21 5/16

22 1/2

6 24 1/4

Α

1 1/2

1 1/2

1 1/2

2 1/2

2 1/2

2 1/2

2 1/2

2 1/2

3

3

3 1/2

3 1/2

4


4

4

4


2 1/2







2


N.T.S











— 2" VENTED COMBINATION AIR RELEASE VALVE (ARI D-025L OR EQUAL)





















SDP24-00001





SDF	P24-	-000	001






3 S1


1 S1

WET WELL ANTI-FLOTATION RING/FOUNDATION AND CIP WET WELL ROOF CROSS SECTION


GENERAL NOTES		ATE
CONCRETE MIX DESIGN: 1. ALL CONCRETE SHALL HAVE MINIMUM CON CONCETE, AT 28 DAYS. PROVIDE 5" SLUMP. AI	APRESSIVE STRENGTH f'c=3600 psi, TxDOT CLASS C	
2. THE CONCRETE MIX DESIGNS SHALL BE PRO	DPORTIONED TO MINIMIZE THE ADVERSE EFFECTS OF TE IS PLACED. USE OF WORKABILITY ADMIXTURES AND	
3. USE OF CALCIUM CHLORIDE ADMIXTURES I 4. THE BUILDER /CONTRACTOR IS RESPONSIB	S NOT PERMITTED. LE FOR MAKING CONCRETE COMPRESSIVE STRENGTH	
CYLINDER TESTS AS REQUIRED BY A.C.I. 318-1 CONCRETE REINFORCEMENT:		REVISIONS
1. ALL REINFORCING STEEL SHALL BE NEW B REINFORCEMENT SHALL BE FREE OF RUST AN CONSTRUCTION:	ILLET STEEL CONFORMING TO A.S.T.M. A-615 GRADE 60. ID DELETERIOUS MATERIALS.	RE R
	NCRETE PLACEMENT. BARS SHALL BE SUPPORTED ON SE 4'-0" MAXIMUM SPACING FOR SUPPORT CHAIRS.	
	OULD NOT BE LOCATED DIRECTLY UNDER (PARALLEL TO)	<u> </u>
4. ALL SLABS AND BEAMS SHALL BE PROPERL MAY BE USED UNDER THE SLAB.	Y GRADED AND LEVELED. A THIN (1"±) LAYER OF SAND	3759
LAYER OF LEVELING SAND MAY BE PLACED ON	BE PLACED BETWEEN THE CONCRETE AND SOIL. A THIN N TOP OF THE POLYETHYLENE. G WITH ANY WORK OR ORDERING OF MATERIALS, THE	OTT INC. ISTIN, TX 78759 11 928
CONTRACTOR AND/OR SUBCONTRACTORS SH	ALL VERIFY ALL MEASUREMENTS AND LOCATION OF LATIONSHIP AT THE BUILDING SITE AND FOR THEIR	ATES, 00, AU 18-179
	HIS FOUNDATION STRUCTURE HAS BEEN ANALYZED USING	
CONJUNCTION WITH THE SOIL PARAMETERS	UCTURE SYSTEM TO ADEQUATELY PERFORM IN NOTED BELOW. THE INTENT IS NOT TO LIMIT SOIL /E FOUNDATION FLEXURE SO THAT DIFFERENTIAL	CAMPUS CAMPUS A.KIMLEY K.KIMLEY
ALL TIMES SO THAT GROUND WATER WILL N	WAY FROM THE FOUNDATION SHALL BE MAINTAINED AT OT COLLECT ADJACENT TO OR UNDER THE SLAB. THE 'URE CONTENT AROUND THE BUILDING SO THAT	© 2024 KIMLEY-HORN YVILLE ROAD, CAMPL PHONE: 512-418-17 WWW.KIMLE EXAS REGISTERED E
MAY CAUSE EXCESSIVE WATER REMOVAL FRO UNANTICIPATED PARAMETERS ARE NOT CON FALKOFSKE ENGINEERING, INC. IN WRITING P		© 2024 KIMLEY 10814 JOLLYVILLE ROAD PHONE: 512 WWV TEXAS REGIST
5. GEO-TECHNICAL INVESTIGATION PROVIDE REPORT NO. G221847 DATED: 12/23/21	D BY: ROCK ENGINEERING & TESTING LABORATORY, INC.	
ALLOWABLE SOIL BEARING PRESSURE (BE	EARING IN CLAY) Qa = 3,000 psf EARING IN BEDROCK) Qa = 15,000 psf ARING SOIL 12" PI = 28	TE OF TE HAS
6. ALL FILL AREAS AND MATERIALS SHALL BE GEO-TECHNICAL ENGINEERS RECOMMENDAT		ERIK GARCIA
7. BUILDING CODE: 2015 INTERNATIONAL BU INSPECTIONS:	JILDING CODE	CENSED WILL
	BE CALLED FOR CONSTRUCTION REVIEW OF FOUNDATION	
	monly called "Dobies") to support slab reinforcement or	84918 84918 5, 202/ 3/8" =
concrete bar supports are in fact made of concr are from the Aztec Concrete Accessories, Inc. w Falkofske Engineering, Inc.	foundations is acceptable. It is important that the precast rete with an allowable f'c of 3000 psi. If the pads purchased hich produces them, then they are pre-approved by	KHA PRO 069284/ DATE JUNE 5, SCALE: 3/6 DESIGNED BY: DRAWN BY: CHECKED BY:
the use of concrete bar supports in the Manual the use of wire dobies, plain dobies, combination for dowel bar support). The ACI also reference	nc., the Concrete Reinforcing Steel Institute (CRSI) references of Standard Practice. The Manual of Standard Practice shows on (those with grooves), and dowel dobies (those with a hole s the use of dobies as a standard practice, and the CRSI	tants 1038
Manual of Standard Practice as a source for plac It is our opinion that precast concrete bar supp than plastic chairs which is typical in the today	orts do a much better job of supporting slab reinforcement	Structural Engineering Consultants TX Reg. Engineering Firm F-4038 722 North Fielder Road Arlington, Texas 76012 (817) 261-8300 FEI Job No. 1108.23
	ick shall not be used in any Falkofske Engineering, Inc.	ering C ring Fi r Road 76012 8.23
		tural Engineering (keg. Engineering F North Fielder Road ngton, Texas 76012 261-8300 Job No. 1108.23
		ctural Engi Reg. Engin North Field ngton, Tex Job No. 1 Job No. 1
		Structural J TX Reg. E 722 North Arlington, (817) 261- FEI Job N
		X
		EAL
		25 7 OL MSOI
		2525 CR 2525 CR INDUSTF CITY OF ROUND WILLIAMSON COUNT
	CONTRACTOR TO VERIFY ALL DIMENSIONS WITH EQUIPMENT SIZES PRIOR TO	
	CONSTRUCTION	55 OF 204
		SDP24-00001


BΥ








	A-A	B-B	C-C
n VALUE	0.013	0.013	0.013
BOTTOM WIDTH (FT)	8	5	5
TOP WIDTH - 25 YR (FT)	23.84	23.84	23.84
TOP WIDTH - 100 YR (FT)	27.74	27.74	27.74
LEFT SIDE SLOPE (V:H)	3:1	3:1	3:1
RIGHT SIDE SLOPE (V:H)	3:1	3:1	3:1
LONGITUDINAL SLOPE (%)	0.66	0.66	0.71
Q - 25 YR (CFS)	69.15	69.85	73.75
Q - 100 YR (CFS)	198.32	199.67	207.32
FLOW DEPTH - 25 YR (FT)	3.1	1.38	1.42
FLOW DEPTH - 100 YR (FT)	2.06	2.37	2.42
TOTAL DEPTH (FT)	6	6	6
V25-YR (FPS)	7.71	8.04	5.60
V100-YR (FPS)	9.87	10.64	6.99




























DO NOT ENTERR	SEE 33 LF OF 6" HDPE @ 0.50% STA: 1+33.20 LA-D1 8" NDS DRAIN WITH ATI f. 6" : 789.68 (S) f. 6" : 789.68 (W) RIM: 800.70						++49.10 RD-F1 DRAIN CONNECTION MEP PLANS CONTINUATION 98.50 (S) 6 LF OF 8" HDPE @ 0.96% STA: 2+42.64 RD-F1 45° BEND	
18 LF OF 42" HDPE 32 LF OF 42" HDPE	FW	JM FLFW - FWFW -	FW	STA: 1+1 8" NDS E # 6" : 792 RIM: 802	9.57 LA-F1 DRAIN WITH ATRIUM 2.46 (S) .50	FL FW	F. 8": 798.44 (N) F. 8": 798.44 (SE) S LF OF 8" HDPE @ 0.96% STA: 2+37.64 RD-F1 45° BEND F. 8": 798.39 (NW) F. 8": 798.39 (E) FL FL	
B STRM-F INNECTION 3 (E) 3 (W) 3 (SE)	7 LF OF 18" HDPE @ 10 STA: 1+07.07 S 45° BEND € 18" : 792.38 (32 LF OF 18" HDPE @ 10 STA: 1+39.57 S 5' CURB INLET € 18" : 797.69 (STRM-F1 (NW) (S) 6.32%					STA: 3+51.98 STRM-F 4'x4' GRATE INLET € 42": 791.11 (E) € 42": 791.11 (W) RIM: 802.00	
TA: 6+66.25 STRM-D 'MANHOLE 24" : 795.70 (E) 36" : 794.70 (N) 18" : 796.20 (W)	FL FL	FL FL FL		FL		FL	FL FL FL FL	FL FL
FL		FLFL	294 LF Q 24" HDPE @					











































Template:KHA AUS TEMPLATE C3D 2022 DM:11-28-20

































SEE PLAN H


BUILDING 1 223,285 SF FFE = 803.5'














			Detent	tion Pond 1	Analysis			
	STAGESTO	RAGETABLE				ROUTINGTABLE		
Elevation	Area (SF)	Storage Volume (CF)	Cummulative Storage (CF)	Scenario	Computed Peak Outflow (cfs)	Max Water Surface Elevation (ft)	Maximum Storage (ac-ft)	Maximum Storage (cf)
786.50	44,177.53	0	0	2 YR	60.61	790.53	4.067	177,159
787.00	44,177.53	22,089	22,089	10 YR	111.91	792.56	6.121	266,631
787.50	44,177.53	22,089	44,178	25 YR	152.04	793.93	7.509	327,092
788.00	44,177.53	22,089	66,266	50 YR	194.42	795.26	8.846	385,332
788.50	44,177.53	22,089	88,355	100 YR	229.19	796.27	9.871	429,981
789.00	44,177.53	22,089	110,444	<u></u>			L	
789.50	44,177.53	22,089	132,533	Pond Pa	ack V8i was used to	o calculate the compute	d peak outflow fron	n the detentior
790.00	44,177.53	22,089	154,621			pond.		
790.50	44,177.53	22,089	176,710					
791.00	44,177.53	22,089	198,799					
791.50	44,177.53	22,089	220,888					
792.00	44,177.53	22,089	242,976					
792.50	44,177.53	22,089	265,065					
793.00	44,177.53	22,089	287,154					
793.50	44,177.53	22,089	309,243					
704.00	44,177.53	22,089	331,331					
794.00								
794.00 794.50	44,177.53	22,089	353,420					
		22,089 22,089						
794.50	44,177.53		353,420					
794.50 795.00	44,177.53 44,177.53	22,089	353,420 375,509					
794.50 795.00 795.50	44,177.53 44,177.53 44,177.53	22,089 22,089	353,420 375,509 397,598					
794.50 795.00 795.50 796.00	44,177.53 44,177.53 44,177.53 44,177.53 44,177.53	22,089 22,089 22,089	353,420 375,509 397,598 419,687					
794.50 795.00 795.50 796.00 796.50	44,177.53 44,177.53 44,177.53 44,177.53 44,177.53 44,177.53	22,089 22,089 22,089 22,089 22,089	353,420 375,509 397,598 419,687 441,775					




SDP24-00001



						DATE BY
						REVISIONS
						No.
			© 2024 KIMLEY-HORN AND ASSOCIATES, INC.	10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759	WWW.KIMLEY-HORN.COM	TEXAS REGISTERED ENGINEERING FIRM F-928
7/25/		E DLAS 107 (/CE	C. 175 L	BRO 5 NG	WN	
KHA PROJECT 069284918		Z	SCALE: AS SHOWN	DESIGNED BY: MM	DRAWN BY: MM	CHECKED BY: NCB
	2525 CR 172			CITY OF ROUND ROCK	WILLIAMSON COUNTY TEXAS	
8 SD	^{вне} 3 ()Р2	C	F	2	0	-




						DATE BY
						REVISIONS
						No.
			© 2024 KIMLEY-HORN AND ASSOCIATES, INC.	10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759	WWW.KIMLEY-1771 FAX: 512-418-1791 WWW.KIMLEY-HORN.COM	TEXAS REGISTERED ENGINEERING FIRM F-928
7/2	N PRO	E 0LAS 107 (<i>ICE</i>)	C. 175 NSE	BRO 5 NG	WN	
KHA PROJECT	069284918	z	SCALE: AS SHOWN	DESIGNED BY: MM	DRAWN BY: MM	снескер ву: NCB
				CITY OF ROUND ROCK	WILLIAMSON COUNTY TEXAS	
	34	C	F	2	0	3 01




							ВΥ
							DATE
							REVISIONS
							No.
				© 2024 KIMLEY-HORN AND ASSOCIATES, INC.	10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759	WWW.KIMLEY-HORN.COM	TEXAS REGISTERED ENGINEERING FIRM F-928
	Z PRU		E DLAS 107 (/CE	C. 175	BRO 5 NGL	WN	
	5/20)24			MM	MM	NCB
KHA PROJECT	069284918		z	SCALE: AS SHOWN	DESIGNED BY:	DRAWN BY: N	снескер ву: N
	JEJE CD 170				CITY OF ROUND ROCK	WILLIAMSON COUNTY TEXAS	
	5		C	F	2	0	3 01


DRAINAGE AREA	AREA	IMPERVIOUS COVER	IMPERVIOUS COVER	CN		SHEET F -2yr24hr	LOW 4.01	N		S Grass S	HALLOV urface	V CONC
EX-A1	(Ac.) 68.01	(Ac.) 0.14	(%) 0.2%	80.04	N 0.15	L (ft) 100	S (ft/ft) 0.007	Tt(min) 13.32	2413	V (fps) 2.1	S (ft/ft) 0.016	19.51
EX-A2 EX-B1 EX-DA7	48.27 58.76 11.12	0.00 0.00 0.56	0.0% 0.0% 5.0%	80.00 80.00 80.91	0.15 0.15 0.15	100 100 100	0.043 0.002 0.008	6.46 21.99 12.63	2566 2464 1377	1.9 2.1 2.3	0.014 0.016 0.021	22.70 20.00 9.77
	11.12	0.56	5.0%	00.91	0.15	100	0.000	12.05		2.3	0.021	9.11
FOR THE PR 75%), AND T CONDITION, GOOD CONE		R TYPE, HYDRO NDITIONS ARE GROUP WITH A ROUP DETERM TYPE D SOIL G	OLOGIC COND OPEN SPACE CN OF 80. TH INED FOR THE ROUP WITH A	GOOD (GOOD (E COVEF E EXISTIN CN OF 80	ND SOIL CONDIT R TYPE, NG CON	_ GROL ION (G , HYDR	JP DET RASS (OLOGI	ERMIN COVER C	۲ < ۲			



DRAINAGE	AREA	AREA		ERVIOUS OVER		RVIOUS OVER	CN	P		T FLOW r 4.01	IN		Paveo	SHALLO I Surface	W CON	ENT
PR-1		(Ac.) 47.50		(Ac.) 39.69		(%) 3.6%	95.04	N 0.15	L (ft)		Tt(min) 13.32	L (ft) 194	V (fps 3.8031	S (ft/ft) 0.035	Tt(min 0.85) L 4
BY-1 BY-2		14.76 1.49		0.00	(0.0% 0.0%	80.00 80.00	0.15 0.15	100 100	0.012	10.74 8.75	-	-	-	0.00	16
BY-3 B-1		52.37 58.76		0.00).0%).0%	80.00 80.00	0.15 0.15	100 100	0.043	6.44 21.99	-	-	-	0.00	4
DA-7A DA-7B		8.87 2.12		8.81 0.74		99% 35%	97.88 86.28	0.15 0.15	100 100	0.008	12.63 13.48	1249 -	2.7273	³ 0.018	7.63 0.00	1
Storm Event	Exi EX-A1	sting Flows EX-A2	(cfs) POA-A	PR-1	BY-1	BY-2	eveloped F BY-3	Flows (cfs)			JT) PO		OA-A elta	$\langle \rangle$	$\overline{\langle}$	
2	88.04	<mark>6</mark> 5.5	152.51	109.60	22.06	2.86	58.72	109.6	0	60.61	134	.71	17.8	\rightarrow		Y /
10 25	181.26 252.98	135.13 188.72	315.04 440.66	183.35 238.29	45.69 63.93	5.85 8.14	121.49 169.88	183.3 238.2		111.91 152.04	265 368		9.07 1.86			K
50 100	330.22 386.75	250.05 289.09	577.32 675.16	306.80 340.33	86.42 97.97	11.69 12.41	217.69 260.26	306.80 340.3		194.42 229.19	472 563		04.71 11.34	\backslash		/
torm Event			Developed													
2	EX-B1 67.32	РОА-В 67.32	B-1 67.32	POA-B 67.32	Delta 0	_										F
10 25	138.94 194.11	138.94 194.11	138.94 194.11	138.94 194.11	0											$\langle \rangle$
50 100	248.33 297.09	248.33 297.09	248.33 297.09	248.33 297.09	0	-										\rangle
torm Event		Flows (cfs)		ped Flows	s (cfs) POA-C	POA-C Delta]					\setminus			/	
2	EX-DA7 17.45	POA-C 17.45	DA-7A 22.52	DA-7B 4.65	26.83	-9.38	_						\checkmark		$\langle \rangle$	
10 25	35.58 49.48	35.58 49.48	36.79 47.49	8.71 11.75	44.88 58.41	-9.3 -8.93						-		L,		\succ
50 100	66.78 75.36	66.78 75.36	61.36 67.44	16.09 17.36	76.37 83.58	-9.59 -8.22						\nearrow	7	\searrow		' /
TES:									\ -	N 12 11 -		\searrow		$\langle \rangle$		
RELE/	ASE 55.	UMBER (0 THE COV	ER TYPE	HYDRC	LOGIC	CONDIT	ON, AND	SOIL G	ROUF	P DETE	RMINE		\checkmark		\frown	\langle
		POSED C PE D SOIL										•	(\searrow
COND	ITION, A	ND SOIL (FION, ANE	GROUP D	ETERMI	NED FC	OR THE E	EXISTING					RE,			\times	
. PDA-7	'B WAS [DETERMIN	NED WITH	l 85% M/	AXIMUN	I IMPER\	IOUS CC				08.	T		15	H	/
		24-0008 2-24-00016									OND IN		T_	At		F
LOT 2													T		Γ.	J
													T		T	
	[F	PR-1					٦		F		17	
BY-1		BY-2	BY-3							B-1				F	11	
														F		T
						•										Ĺ
	\backslash			UN	IDERGE	ROUND P								7		7
			<pre>/</pre>											1		\rangle
		\backslash	\backslash												F	-
					\leq					•		1				
		POI	NT OF AN	IALYSIS				POI	NT OF	ANAL	/SIS B					
		PDA-7		PDA-7	7B											
														_		1
				•	7											
		POIN	T OF ANA	ALYSIS (\sim
																The second s
														j)))))))		K
															1	X
)) I) (I) (I) (I) (I) (I) (I) (I) (I) (I) (
														1#		
												``	7			
													H		1.7117	111
													Ŧ			

te:KHA AUS TEMPLATE C3D 2022 DM:





N: 10149343.04 E: 3128315.81

ELEV.= 812.19'

88 OF 203

SDP24-00001

		0					
Q=Peak Factor Runoff		2yr	10yr	25yr	50yr	100yr	
C=Weighted Runoff Coefficient	Impervious C (Concrete)	0.75	0.83	0.88	0.92	0.97	
i=Rainfall Intensity	ous C (Undeveloped 2-7%)	0.33	0.42	0.46	0.49	0.53	
A=Drainage Area (acres)							
	RUNOFF COFFFIC	FNT(C)			R	AINFALL IN	TENS

							k	(iml	ey»	Но	rn									
					11	NLET P	EAK FA	CTOR	CALCUL	ATION	S - RA	TIONAI	L METH	IOD						
	Formulas:	Q=Peak Fac	d Runoff Coef	fficient			Hydro Concrete) 9ed 2-7%)	2yr 0.75	off Coeffici 10yr 0.83 0.42	ents 25yr 0.88 0.46	50yr 0.92 0.49	100yr 0.97 0.53			ab	IDF Coef 2yr 46.99 9.575	ficients 10yr 60.75 8.361	25yr 64.56 7.382	50yr 73.59 7.329	100yr 76.90 6.726
		A=Drainage	Area (acres)												C	0.7517	0.7185	0.6814	0.6732	0.6554
						RUNOF	F COEFFIC	CIENT (C)			R	AINFALL I	NTENSITY	(1)			PEA	K RUNOFF	(Q)	
AREA NAME	AREA (AC.)	Pervious Cover (AC.)	Impervious Cover (AC.)	Impervious Cover %		C 10-YEAR	C 25-YEAR	C 50-YEAR	C 100-YEAR	Tc (min)	I 2-YEAR	I 10-YEAR	l 25-YEAR	I 50-YEAR	I 100-YEAR	Q 2-YEAR	Q 10-YEAR	Q 25-YEAR	Q 50-YEAR	Q 100-YEAR
A1 A2	0.82 0.54	0.45	0.37	45% 81%	0.52 0.67	0.60	0.65 0.80	0.68 0.84	0.73 0.89	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	2.66 2.27	4.66 3.84	6.16 5.03	7.58 6.16	9.11 7.35
A3	0.43	0.11	0.33	75%	0.65	0.73	0.78	0.81	0.86	5	6.27	9.43	11.62	13.56	15.32	1.75	2.97	3.89	4.76	5.69
A4 A5	0.52	0.11	0.41	79% 76%	0.66 0.65	0.74	0.79 0.78	0.83 0.82	0.88 0.86	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	2.14 1.82	3.63 3.09	4.76 4.06	5.82 4.96	6.95 5.93
A9	0.12	0.02	0.09	80%	0.67	0.75	0.80	0.84	0.88	5	6.27	9.43	11.62	13.56	15.32	0.48	0.82	1.07	1.31	1.57
A10 A11	0.39	0.00	0.39	100% 96%	0.75 0.73	0.83	0.88 0.86	0.92 0.90	0.97 0.95	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	1.83 2.03	3.05 3.40	3.98 4.44	4.86 5.42	5.79 6.46
A12	0.98	0.04	0.94	96%	0.73	0.81	0.86	0.90	0.95	5	6.27	9.43	11.62	13.56	15.32	4.50	7.51	9.81	11.98	14.27
A13 A15	0.91 0.83	0.00	0.91 0.81	100% 98%	0.75 0.74	0.83	0.88 0.87	0.92 0.91	0.97 0.96	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	4.26 3.84	7.09 6.40	9.27 8.36	11.31 10.21	13.46 12.15
B1	1.38	0.30	1.08	78%	0.66	0.74	0.79	0.83	0.87	5	6.27	9.43	11.62	13.56	15.32	5.68	9.61	12.61	15.42	18.42
B2 B3	0.68 1.60	0.14 0.96	0.54 0.64	79% 40%	0.66 0.50	0.74 0.58	0.79 0.63	0.83 0.66	0.88 0.71	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	2.82 5.00	4.77 8.82	6.26 11.68	7.65 14.37	9.14 17.31
B4	0.74	0.00	0.74 0.76	100%	0.75	0.83	0.88	0.92	0.97 0.72	5 7	6.27 5.69	9.43	11.62	13.56	15.32	3.50 5.07	5.83	7.62	9.30	11.07 17.28
B5 B6	1.73 0.53	0.96 0.10	0.78	44% 81%	0.52 0.67	0.60 0.75	0.65 0.80	0.68 0.84	0.72	5	6.27	8.53 9.43	10.50 11.62	12.26 13.56	13.82 15.32	2.22	8.86 3.75	11.70 4.92	14.39 6.01	7.18
B7 B8	0.50 0.51	0.10	0.40	80% 80%	0.67 0.67	0.75 0.75	0.80 0.80	0.83 0.83	0.88 0.88	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	2.08 2.12	3.51 3.58	4.61 4.70	5.63 5.75	6.73 6.86
B21	2.00	1.26	0.41	37%	0.87	0.73	0.80	0.85	0.69	10	5.02	9.43 7.51	9.22	10.79	12.14	4.88	8.59	11.36	14.01	16.83
C1 C2	0.88 1.49	0.22	0.67	76% 0%	0.65 0.33	0.73	0.78 0.46	0.82 0.49	0.86 0.53	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	3.59 3.08	6.09 5.89	7.99 7.95	9.78 9.88	11.68 12.07
R1	0.29	0.00	0.29	100%	0.33	0.42	0.40	0.49	0.33	5	6.27	9.43	11.62	13.56	15.32	1.38	2.29	3.00	3.66	4.36
R2 R3	0.29 0.91	0.00	0.29	100% 100%	0.75 0.75	0.83	0.88 0.88	0.92 0.92	0.97 0.97	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	1.37 4.27	2.28 7.11	2.97 9.29	3.63 11.34	4.32 13.50
R4	0.91	0.00	0.91	100%	0.75	0.83	0.88	0.92	0.97	5	6.27	9.43	11.62	13.56	15.32	4.27	7.11	9.29	11.34	13.49
R5 R6	1.01 1.01	0.00	1.01 1.01	100% 100%	0.75 0.75	0.83	0.88 0.88	0.92 0.92	0.97 0.97	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	4.74 4.73	7.89 7.88	10.31 10.29	12.58 12.56	14.98 14.95
R7	0.95	0.00	0.95	100%	0.75	0.83	0.88	0.92	0.97	5	6.27	9.43	11.62	13.56	15.32	4.45	7.41	9.68	11.81	14.06
R8 R9	0.95	0.00	0.95	100% 100%	0.75 0.75	0.83	0.88 0.88	0.92 0.92	0.97 0.97	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	4.45 1.28	7.40 2.14	9.67 2.79	11.80 3.41	14.05 4.06
R10	0.04	0.00	0.04	100%	0.75	0.83	0.88	0.92	0.97	5	6.27	9.43	11.62	13.56	15.32	0.17	0.29	0.38	0.46	0.55
R11 R12	0.12	0.00	0.12	100% 100%	0.75 0.75	0.83	0.88 0.88	0.92 0.92	0.97 0.97	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	0.54	0.90	1.18 0.11	1.44 0.14	1.71 0.17
A6	0.48	0.11	0.37	78%	0.66	0.74	0.79	0.82	0.87	5	6.27	9.43	11.62	13.56	15.32	1.96	3.31	4.35	5.32	6.35
A7 A8	0.46	0.11	0.35	76% 75%	0.65 0.65	0.73	0.78 0.78	0.82 0.81	0.87 0.86	5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	1.88 1.40	3.19 2.37	4.19 3.11	5.12 3.81	6.12 4.55
A14	0.76	0.01	0.75	98%	0.74	0.82	0.87	0.91	0.96	5	6.27	9.43	11.62	13.56	15.32	3.55	5.91	7.72	9.43	11.23
A16 A17	1.00 1.01	0.15	0.85 0.94	85% 93%	0.69 0.72	0.77	0.82 0.85	0.85 0.89	0.90 0.94	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	4.30 4.57	7.23 7.65	9.47 10.01	11.57 12.22	13.81 14.56
A18	0.68	0.03	0.66	96%	0.73	0.81	0.86	0.90	0.95	5	6.27	9.43	11.62	13.56	15.32	3.14	5.24	6.85	8.36	<mark>9.96</mark>
A19 A20	1.04 0.66	0.08 0.16	0.96 0.50	92% 75%	0.72 0.65	0.80 0.73	0.85 0.78	0.89 0.81	0.94 0.86	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	4.69 2.67	7.85 4.54	10.28 5.95	12.55 7.28	14.96 8.70
A21	0.91	0.07	0.84	93%	0.72	0.80	0.85	0.89	0.94	5	6.27	9.43	11.62	13.56	15.32	4.10	6.86	8.97	10.95	13.06
A22 A23	0.40 0.34	0.18 0.07	0.22 0.27	55% 80%	0.56 0.67	0.65 0.75	0.69 0.80	0.73 0.83	0.77 0.88	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	1.41 1.40	2.43 2.37	3.21 3.11	3.94 3.80	4.73 4.54
A24 A25	0.44 0.51	0.03	0.40	93% 92%	0.72	0.80 0.80	0.85 0.85	0.89 0.88	0.94 0.93	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	1.96 2.27	3.28 3.81	4.30 4.98	5.25 6.08	6.25 7.25
A25 A26	0.51	0.04	0.47	92%	0.72	0.80	0.85	0.88	0.93	5	6.27	9.43	11.62	13.56 13.56	15.32	1.01	1.69	2.21	2.69	3.21
A27	0.24	0.00	0.24	100%	0.75	0.83	0.88 0.78	0.92	0.97 0.87	5 5	6.27	9.43	11.62	13.56	15.32	1.14	1.90	2.49	3.04	3.62
A28 A29	0.38 0.63	0.09 0.27	0.29 0.37	77% 58%	0.65 0.57	0.74 0.66	0.78	0.82 0.74	0.87	5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	1.56 2.28	2.65 3.94	3.47 5.19	4.25 6.37	5.07 7.64
B9 B10	0.71 0.07	0.13	0.58 0.07	81% 100%	0.67 0.75	0.75 0.83	0.80 0.88	0.84 0.92	0.89 0.97	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	3.01 0.33	5.07 0.55	6.65 0.72	8.13 0.87	9.70 1.04
B10 B11	0.07	0.00	0.07	88%	0.75	0.83	0.88	0.92	0.97	5	6.27	9.43 9.43	11.62	13.56 13.56	15.32	2.28	0.55 3.84	0.72 5.02	0.87 6.13	7.32
B12 B13	0.51 0.82	0.14	0.36	72% 93%	0.63 0.72	0.72 0.80	0.76 0.85	0.80 0.89	0.85 0.94	5 5	6.27 6.27	9.43 9.43	11.62 11.62	13.56 13.56	15.32 15.32	2.01 3.73	3.41 6.23	4.49 8.15	5.49 9.95	6.57 11.86
B13 B14	0.82	0.06	0.77	93% 88%	0.72	0.80	0.85	0.89	0.94	5	6.27	9.43 9.43	11.62	13.56 13.56	15.32	3.73 2.48	6.23 4.17	8.15 5.46	9.95 6.67	7.95
B15 B16	1.18 2.70	0.15	1.03 0.83	88% 31%	0.70 0.46	0.78 0.55	0.83 0.59	0.87 0.62	0.92 0.66	5 6	6.27 5.97	9.43 8.96	11.62 11.02	13.56 12.87	15.32 14.52	5.14 7.40	8.63 13.21	11.30 17.54	13.81 21.63	16.47 26.08
B10 B17	0.59	0.09	0.83	86%	0.46	0.55	0.39	0.82	0.88	5	6.27	9.43	11.02	12.87	14.52	2.57	4.32	5.66	6.91	8.25
B18 B19	0.49	0.00	0.49	100% 48%	0.75 0.53	0.83	0.88	0.92 0.70	0.97 0.74	5 13	6.27 4.50	9.43 6.71	11.62 8.25	13.56 9.66	15.32 10.86	2.29 6.26	3.82 10.84	4.99 14.30	6.08 17.62	7.24 21.09
B10 B20	2.20	1.45	0.75	34%			0.60												- 1647-31 F	16.32

		Site Cur	b Inlet Ca	lculation	Table	-		
Weir Equation:	Q=C _w Lh ^{1.5} (1-C _f)	Weir Coef C _w :	3.0	h (ft):	0.50	Cloggir	ng Factor C _f :	10%
Drainage Area	Q ₂₅ (cfs)	Q ₁₀₀ (cfs)	h (ft)	L _{Req.} (ft)	Inlet Selected	Weir Length (ft.)	Inlet Capacity	Q25 Pass (Y/N)
A1	6.16 cfs	9.11 cfs	0.50'	<mark>6.5</mark> '	10' CI	10'	9.55 cfs	YES
A9	1.07 cfs	1.57 cfs	0.50'	1.1'	5' CI	5'	4.77 cfs	YES
A10	3.98 cfs	5.79 cfs	0.50'	4.2'	5' CI	5'	4.77 cfs	YES
A11	4.44 cfs	6.46 cfs	0.50'	4.7'	5' CI	5'	4.77 cfs	YES
A12	9.81 cfs	14.27 cfs	0.50'	10.3'	15' CI	15'	14.32 cfs	YES
A13	9.27 cfs	13.46 cfs	0.50'	9.7'	10' CI	10'	9.55 cfs	YES
B1	12.61 cfs	18.42 cfs	0.50'	13.2'	15' CI	15'	14.32 cfs	YES
B3	11.68 cfs	17.31 cfs	0.50'	12.2'	15' Cl	15'	14.32 cfs	YES
B4	7.62 cfs	11.07 cfs	0.50'	8.0'	10' CI	10'	9.55 cfs	YES
B5	11.70 cfs	17.28 cfs	0.50'	12.3'	15' CI	15'	14.32 cfs	YES
B21	11.36 cfs	16.83 cfs	0.50'	11.9'	15' CI	15'	14.32 cfs	YES
C1	7.99 cfs	11.68 cfs	0.50'	8.4'	10' CI	10'	9.55 cfs	YES
A14	7.72 cfs	11.23 cfs	0.50'	8.1'	10' CI	10'	9.55 cfs	YES
A20	5.95 cfs	8.70 cfs	0.50'	6.2'	10' CI	10'	9.55 cfs	YES
A21	8.97 cfs	13.06 cfs	0.50'	9.4'	10' CI	10'	9.55 cfs	YES
A22	3.21 cfs	4.73 cfs	0.50'	3.4'	5' CI	5'	4.77 cfs	YES
A26	2.21 cfs	3.21 cfs	0.50'	2.3'	5' CI	5'	4.77 cfs	YES
A27	2.49 cfs	3.62 cfs	0.50'	2.6'	5' CI	5'	4.77 cfs	YES
A28	3.47 cfs	5.07 cfs	0.50'	3.6'	5' CI	5'	4.77 cfs	YES
A29	5.19 cfs	7.64 cfs	0.50'	5.4'	10' CI	10'	9.55 cfs	YES
B12	4.49 cfs	6.57 cfs	0.50'	4.7'	5' CI	5'	4.77 cfs	YES
B13	8.15 cfs	11.86 cfs	0.50'	8.5'	10' CI	10'	9.55 cfs	YES
B14	5.46 cfs	7.95 cfs	0.50'	5.7'	10' CI	10'	9.55 cfs	YES
B15	11.30 cfs	16.47 cfs	0.50'	11.8'	15' Cl	15'	14.32 cfs	YES
B16	17.54 cfs	26.08 cfs	0.50'	18.4'	20' CI	20'	19.09 cfs	YES
B17	5.66 cfs	8.25 cfs	0.50'	5.9'	10' CI	10'	9.55 cfs	YES
B19	14.30 cfs	21.09 cfs	0.50'	15.0'	15' Cl	15'	14.32 cfs	YES
B20	11.00 cfs	16.32 cfs	0.50'	11.5'	15' CI	15'	14.32 cfs	YES

			Area	a Inlet Calo	culation T	able				
Weir Equation:	Q=C _w Lh ^{1.5} (1-C _f)	Weir Coef C _w :	3.0	h (ft):	Varies	Cloggi	ng Factor C _f :	50%	<u>Note</u> : Both	Weir and
Orifice Equation:	Q=C _O h _T L(2gd ₀) ^{0.5}	(1-C _f)	Orif	ice Coef C _o :	0.67	Inlet T	hroat h _T (ft):	0.50	Orifice Flow	
Gravitational Co		32.174	Effective H	ead d _o : Varie	s [Orifice He	ead only app	licable whe	re h/h _T >1.4]	once provide submerged	
Drainage Area	Q ₂₅ (cfs)	Q ₁₀₀ (cfs)	h (ft)	L _{Req.} (ft) [Weir]	L _{Req.} (ft) [Orifice]	L _{Req.} (ft)	Inlet Selected	Weir Length (ft.)	Inlet Capacity	
A2	5.03 cfs	7.35 cfs	1.50'	1.8'	3.4'	3.4'	2' X 2'	8'	12.02 cfs	YES
A3	3.89 cfs	5.69 cfs	1.50'	1.4'	2.6'	2.6'	2' X 2'	8'	12.02 cfs	YES
A4	4.76 cfs	6.95 cfs	1.50'	1.7'	3.2'	3.2'	2' X 2'	8'	12.02 cfs	YES
A5	4.06 cfs	5.93 cfs	1.50'	1.5'	2.7'	2.7'	2' X 2'	8'	12.02 cfs	YES
B2	6.26 cfs	9.14 cfs	1.50'	2.3'	4.2'	4.2'	2' X 2'	8'	12.02 cfs	YES
B6	4.92 cfs	7.18 cfs	1.50'	1.8'	3.3'	3.3'	2' X 2'	8'	12.02 cfs	YES
B7	4.61 cfs	6.73 cfs	1.50'	1.7'	3.1'	3.1'	2' X 2'	8'	12.02 cfs	YES
B8	4.70 cfs	6.86 cfs	1.50'	1.7'	3.1'	3.1'	2' X 2'	8'	12.02 cfs	YES
A6	4.35 cfs	6.35 cfs	1.50'	1.6'	2.9'	2.9'	2' X 2'	8'	12.02 cfs	YES
A7	4.19 cfs	6.12 cfs	1.50'	1.5'	2.8'	2.8'	2' X 2'	8'	12.02 cfs	YES
A8	3.11 cfs	4.55 cfs	1.50'	1.1'	2.1'	2.1'	2' X 2'	8'	12.02 cfs	YES
A23	3.11 cfs	4.54 cfs	1.50'	1.1'	2.1'	2.1'	2' X 2'	8'	12.02 cfs	YES
B 9	6.65 cfs	9.70 cfs	1.50 '	2.4'	4.4'	4.4'	2' X 2'	8'	12.02 cfs	YES
B11	5.02 cfs	7.32 cfs	1.50'	1.8'	3.3'	3.3'	2' X 2'	8'	12.02 cfs	YES
B18	4.99 cfs	7.24 cfs	1.50'	1.8'	3.3'	3.3'	2' X 2'	8'	12.02 cfs	YES


		Grate	Inlet Calo	ulation Ta	ble			
Orifice Equation:	Q=C ₀ A(2gh) ^{0.5} (1	-C _f)	Ori	fice Coef C _o :	0.67	Cloggi	ng Factor C _f :	50%
Gravitational Co	onstant g (ft/s ²):	32.174	h (ft):	Varies - Par	king Areas T	yp. 0.5' <i>,</i> Load	ing/Landsca	pe >0.5'
Drainage Area	Q ₂₅ (cfs)	Q ₁₀₀ (cfs)	h (ft)	A _{Req.} (S.F.) [Orifice]	Inlet Selected	Open Area (S.F.)	Inlet Capacity	Q25 Pass? (Y/N)
A15	8.36 cfs	12.15 cfs	0.50'	4.40	4' X 4'	5.69	10.82 cfs	YES
A16	9.47 cfs	13.81 cfs	0.50'	4.98	4' X 4'	5.69	10.82 cfs	YES
A17	10.01 cfs	14.56 cfs	0.50'	5.27	4' X 4'	5.69	10.82 cfs	YES
A18	6.85 cfs	9.96 cfs	0.50'	3.61	3' X 3'	4.52	8.59 cfs	YES
A19	10.28 cfs	14.96 cfs	0.50'	5.41	4' X 4'	5.69	10.82 cfs	YES
A24	4.30 cfs	6.25 cfs	0.50'	2.26	4' X 4'	5.69	10.82 cfs	YES
A25	4.98 cfs	7.25 cfs	0.50'	2.62	4' X 4'	5.69	10.82 cfs	YES
B10	0.72 cfs	1.04 cfs	0.50'	0.38	2' X 2'	2.17	4.13 cfs	YES


						DATE BY
						REVISIONS
			© 2024 KIMLEY-HORN AND ASSOCIATES, INC.	10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759	PHONE: 512-418-1771 FAX: 512-418-1791 WWW.KIMLEY-HORN.COM	TEXAS REGISTERED ENGINEERING FIRM F-928 No.
	6/11/20	ICHOLAS 10 55 55 70 024	5 C. 717 ENS ⁵ AL	BRO 5 ENCI	WN	Janny,
	KHA PROJECT 069284918	DATE JUNE 2024	SCALE: AS SHOWN	DESIGNED BY: MM	DRAWN BY: MM	CHECKED BY: NCB
		DRAINAGE		CALCULATIONS		
E ID GN. F HE	7575 CD 170			CITY OF ROUND ROCK	WILLIAMSON COUNTY. TEXAS	
1	89 SDF		F	2	0	-

BENCHMARKS BM #51471 MAG NAIL SET "GCP 2" SET AT THE NORTHEAST CORNER OF THE


	INTERSECTION OF STATE HIGHWAY 45 AND COUNTY ROAD 172, ±5.5' FROM "YIELD" SIGN. N: 10147640.83 E: 3127942.60 ELEV.= 841.70'
BM #51473	MAG NAIL SET "GCP 3" SET IN THE NORTH RIGHT-OF-WAY LINE OF HESTERS CROSSING ROAD, ±560' FROM THE INTERSECTION OF HESTERS CROSSING ROAD AND COUNTY ROAD 172, ±100 FROM CONCRETE SIGN "ENCOMPASS HEALTH". N: 10149343.04 E: 3128315.81 ELEV.= 812.19'







RECOMMENDED TOE-IN METHOD STEEL FENCE POSTS (MAXIMUM 6' SPACING) WOVEN WIRE SUPPORT (12-1/2 GAUGE NET BACKING) TRENCH (BACKFILLED)					
FABRIC TOE-IN CROSS SECTION					
DRT THE SILT FENCE SHALL BE INSTALLED ON A SLIGHT ANGLE TOWARD THE CE. POST MUST BE EMBEDDED A MIN. OF ONE (1') FOOT. CE SHALL BE TRENCHED IN WITH A SPADE OR MECHANICAL TRENCHER, SO THAT THE TRENCH IS FLAT AND PERPENDICULAR TO THE LINE OF FLOW. WHERE FENCE CANNOT "EMENT") WEIGHT FABRIC FLAP WITH WASHED GRAVEL ON UPHILL SIDE TO PREVENT FLOW UNIMUM OF 6 INCHES DEEP AND 6 INCHES WIDE TO ALLOW FOR THE SILT FENCE GROUND AND BACKFILLED WITH COMPACTED MATERIAL. URLY FASTENED TO EACH STEEL SUPPORT POST OR TO WOVEN WIRE, WHICH IN TURN THE STEEL FENCE POSTS. E WEEKLY OR AFTER EACH RAINFALL EVENT AND REPAIR OR REPLACEMENT SHALL BE D. OVED WHEN THE SITE IS COMPLETELY STABILIZED SO AS NOT TO BLOCK OR IMPEDE BE REMOVED WHEN IT REACHES A DEPTH OF 6 INCHES. THE SILT SHALL BE WEED SITE AND IN SUCH A MANNER AS TO NOT CONTRIBUTE TO ADDITIONAL SILTATION. OVED ASTE SOON AS THE SOURCE OF SEDIMENT IS STABILIZED					
CITY OF ROUND ROCK CC-10 SILT FENCE DETAIL					



BENCHMARKS


BM #51471 MAG NAIL SET "GCP 2"

BM #51473 MAG NAIL SET "GCP 3"

N: 10147640.83 E: 3127942.60 ELEV.= 841.70'

N: 10149343.04









						DATE BY
						REVISIONS
			© 2024 KIMLEY-HORN AND ASSOCIATES, INC.	10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759	PHONE: 512-418-17/1 FAX: 512-418-1791 WWW.KIMLEY-HORN.COM	TEXAS REGISTERED ENGINEERING FIRM F-928 No.
	4/2/20	NICHOLA 10 20 25 55 10 124	S C. D717 CENS	BRC 5 ENGL	WN	June -
	KHA PROJECT 069284918	DATE JUNE 2024	SCALE: AS SHOWN	DESIGNED BY: MM	DRAWN BY: MM	CHECKED BY: NCB
			SITE PLAN DETAILS			
IE ND SIGN.		2722 CK 172	INDUS I RIAL	CITY OF ROUND ROCK	WILLIAMSON COUNTY TEXAS	
OF THE M	9 [,] SD)F	2	20	


BENCHMARKS					
BM #51471	MAG NAIL SET "GCP 2" SET AT THE NORTHEAST CORNER OF THE INTERSECTION OF STATE HIGHWAY 45 AND COUNTY ROAD 172, ±5.5' FROM "YIELD" SIGN. N: 10147640.83 E: 3127942.60 ELEV.= 841.70'				
BM #51473	MAG NAIL SET "GCP 3" SET IN THE NORTH RIGHT-OF-WAY LINE OF HESTERS CROSSING ROAD, ±560' FROM THE INTERSECTION OF HESTERS CROSSING ROAD AND COUNTY ROAD 172, ±100 FROM CONCRETE SIGN "ENCOMPASS HEALTH". N: 10149343.04				






BENCHMARKSBM #51471MAG NAIL SET "GCP 2"
SET AT THE NORTHEAST CORNER OF THE
INTERSECTION OF STATE HIGHWAY 45 AND
COUNTY ROAD 172, ±5.5' FROM "YIELD" SIGN.
N: 10147640.83
E: 3127942.60
ELEV.= 841.70'BM #51473MAG NAIL SET "GCP 3"
SET IN THE NORTH RIGHT-OF-WAY LINE OF
HESTERS CROSSING ROAD, ±560' FROM THE
INTERSECTION OF HESTERS CROSSING
ROAD AND COUNTY ROAD 172, ±100 FROM
CONCRETE SIGN "ENCOMPASS HEALTH".


N: 10149343.04






						REVISIONS DATE BY
						No.
			© 2024 KIMLEY-HORN AND ASSOCIATES, INC.	10814 JOLLYVILLE ROAD, CAMPUS IV, SUITE 200, AUSTIN, TX 78759	PHONE: 512-418-17/1 FAX: 512-418-1791 WWW.KIMLEY-HORN.COM	TEXAS REGISTERED ENGINEERING FIRM F-928
	3/28/2	1 (, , , , , , , , , , , , , , , , , , ,	AS C. D717 CENS	BRC 5 ENG	WN	Jannin,
	KHA PROJECT 069284918	DATE JUNE 2024	SCALE: AS SHOWN	DESIGNED BY: MM	DRAWN BY: MM	снескер ву: NCB
			WATER DETAILS			
DF THE 7 45 AND LD" SIGN.		2722 CK 172	INDUSTRIAL	CITY OF ROUND ROCK	WILLIAMSON COUNTY. TEXAS	
LINE OF ROM THE SING D FROM LLTH".	93 SD)F	2	20	

BENCHMARKS BM #51471 MAG NAIL SET "GCP 2" SET AT THE NORTHEAST CORNER O INTERSECTION OF STATE HIGHWAY COUNTY ROAD 172, ±5.5' FROM "YIEL N: 10147640.83 E: 3127942.60 ELEV.= 841.70' BM #51473 MAG NAIL SET "GCP 3" SET IN THE NORTH RIGHT-OF-WAY L HESTERS CROSSING ROAD, ±560' FF INTERSECTION OF HESTERS CROSS ROAD AND COUNTY ROAD 172, ±100 CONCRETE SIGN "ENCOMPASS HEAI N: 10149343.04 E: 3128315.81 ELEV.= 812.19'





BENCHMARKS

BM #51471 MAG NAIL SET "GCP 2"


N: 10147640.83 E: 3127942.60


ELEV.= 841.70'

N: 10149343.04

E: 3128315.81 ELEV.= 812.19'

BM #51473 MAG NAIL SET "GCP 3"





BENCHMARKS

BM #51471 MAG NAIL SET "GCP 2"

BM #51473 MAG NAIL SET "GCP 3"

N: 10147640.83 E: 3127942.60 ELEV.= 841.70'

N: 10149343.04

Calculations for Texas Commission on Environmental Quality TSS Removal Calculations Hydro International Up-Flo® Filter - Sizing Spreadsheet Revision 1.0

Project Name:	CR 172 Industrial
Date Prepared:	5.26.24

1. The Required Load Reduction for the Total Project.

Calculations from RG-348, Pages 3-27 to 3-30 Page 3-29 Equation 3.3: $L_M = 27.2(A_N \ x \ P)$

Where:

L_{M TOTAL PROJECT} = Required TSS removal resulting from the proposed development = 80% of increased load

 A_N = Net increase in impervious area for the project

P = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

County =	Williamson	
Total project area included in plan =	50.89	acres
Predevelopment impervious area within the limits of the plan =	0.14	acres
Total post-development impervious area within the limits of the plan =	34.68	acres
Total post-development impervious cover fraction =	0.68	
P =	32	inches
L _{M TOTAL PROJECT} =	30064	lb
Number of drainage basins / outfalls areas leaving the plan area =	2	

2. Drainage Basin Parameters (This information should be provided for each basin).

Drainage Basin/Outfall Area No. =	UFF1	
Total drainage basin/outfall area =	24.10	acres
Predevelopment impervious area within drainage basin/outfall area =	0.07	acres
Post-development impervious area within drainage basin/outfall area =	16.60	acres

Post-development impervious fraction within drainage basin/outfall area =	0.69	
L _{M THIS BASIN} =	14,388	lb

3. Indicate the Proposed BMP Code for this Basin.

Proposed BMP = **Up-Flo® Filter CPZ** Removal efficiency = **78** percent

4. Calculate Maximum TSS Load Removed (L_R) for this Drainage Basin by the Selected BMP Type.

RG-348 Page 3-33 Equation 3.7:

 L_R = (BMP efficiency) x P x (A_I x 34.6 + A_P x 0.54)

Where:

 A_{C} = Total On-Site drainage area in the BMP catchment area

 A_I = Impervious area proposed in the BMP catchment area


 A_P = Pervious area remaining in the BMP catchment area

 L_R = TSS Load removed from this catchment area by the proposed BMP

A _C =	24.10	acres
A _I =	16.60	acres
A _P =	7.50	acres
L _R =	14,437	lb

Note

5. Calculate Fraction of Annual Runoff to Treat the Drainage Basin / Outfall Area.



6. Calculate Capture Volume Required by the BMP Type for this Drainage Basin / Outfall Area.

Calculations from RG-348 Pages 3-34 to 3-36

Depth =	4.00
---------	------

Post Development Runoff Coefficient = 0.49

Rainfall

inches

On-site Water Quality Volume = 173,096 cubic feet

Calculations from RG-348 Pages 3-36 to 3-37

Off-site area draining to BMP =	0.00	acres
Off-site Impervious cover draining to BMP =	0.00	acres
Impervious fraction of off-site area =	0	
Off-site Runoff Coefficient =	0.00	
Off-site Water Quality Volume =	0	cubic feet
Storage for Sediment =	34,619	cubic feet
Total Capture Volume (required water quality volume x 1.20) =	207,715	cubic feet
7. Up-Flo [®] Filter TSS Load Based Sizing.		
Minimum Filter Modules based on L _R =	110	modules
Maximum Release Rate =	6.16	cfs



Calculations for Texas Commission on Environmental Quality TSS Removal Calculations Hydro International Up-Flo® Filter - Sizing Spreadsheet Revision 1.0

Project Name:	CR 172 Industrial
Date Prepared:	5.26.24

1. The Required Load Reduction for the Total Project.

Calculations from RG-348, Pages 3-27 to 3-30 Page 3-29 Equation 3.3: $L_M = 27.2(A_N \ x \ P)$

Where:

L_{M TOTAL PROJECT} = Required TSS removal resulting from the proposed development = 80% of increased load

 A_N = Net increase in impervious area for the project

P = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

County =	Williamson	
Total project area included in plan =	50.89	acres
Predevelopment impervious area within the limits of the plan =	0.14	acres
Total post-development impervious area within the limits of the plan =	34.68	acres
Total post-development impervious cover fraction =	0.68	
P =	32	inches
L _{M TOTAL PROJECT} =	30064	lb
Number of drainage basins / outfalls areas leaving the plan area =	2	

2. Drainage Basin Parameters (This information should be provided for each basin).

Drainage Basin/Outfall Area No. =	UFF	2
Total drainage basin/outfall area =	26.7	acres
Predevelopment impervious area within drainage basin/outfall area =	0.07	acres
Post-development impervious area within drainage basin/outfall area =	18.08	B acres

Post-development impervious fraction within drainage basin/outfall area =	0.67	
L _{M THIS BASIN} =	15,676	lb

3. Indicate the Proposed BMP Code for this Basin.

Proposed BMP = **Up-Flo® Filter CPZ** Removal efficiency = **78** percent

4. Calculate Maximum TSS Load Removed (L_R) for this Drainage Basin by the Selected BMP Type.

RG-348 Page 3-33 Equation 3.7:

 L_R = (BMP efficiency) x P x (A_I x 34.6 + A_P x 0.54)

Where:

 A_{C} = Total On-Site drainage area in the BMP catchment area

 A_I = Impervious area proposed in the BMP catchment area


 A_P = Pervious area remaining in the BMP catchment area

 L_R = TSS Load removed from this catchment area by the proposed BMP

A _C =	26.79	acres
A _I =	18.08	acres
A _P =	8.71	acres
L _R =	15,732	lb

Note

5. Calculate Fraction of Annual Runoff to Treat the Drainage Basin / Outfall Area.



6. Calculate Capture Volume Required by the BMP Type for this Drainage Basin / Outfall Area.

Calculations from RG-348 Pages 3-34 to 3-36

Depth =	4.00	

Post Development Runoff Coefficient = 0.48

Rainfall

inches

On-site Water Quality Volume = **187,314** cubic feet

Calculations from RG-348 Pages 3-36 to 3-37

Off-site area draining to BMP =	0.00	acres
Off-site Impervious cover draining to BMP =	0.00	acres
Impervious fraction of off-site area =	0	
Off-site Runoff Coefficient =	0.00	
Off-site Water Quality Volume =	0	cubic feet
Storage for Sediment =	37,463	cubic feet
Total Capture Volume (required water quality volume x 1.20) =	224,776	cubic feet
7. Up-Flo® Filter TSS Load Based Sizing.		
Minimum Filter Modules based on L _R =	119	modules
Maximum Release Rate =	6.66	cfs

