### **RANCHO DEL CIELO PHASE 4B** WATER POLLUTION ABATEMENT PLAN MODIFICATION APPLICATION (51118-61)

Prepared By: PAPE-DAWSON CONSULTING ENGINEERS, LLC Texas Board of Professional Engineers, Firm Registration # 470 10801 NORTH MOPAC EXPRESSWAY, BUILDING 3 – SUITE 200 AUSTIN, TEXAS 78759 (512) 454-8711

MICHAEL S. FISHER

tober 2024



Transportation | Water Resources | Land Development | Surveying | Environmental

### **RANCHO DEL CIELO PHASE 4B** WATER POLLUTION ABATEMENT PLAN MODIFICATION APPLICATION (51118-61)

October 2024





October 1, 2024

Ms. Lillian Butler Texas Commission on Environmental Quality (TCEQ) Region 11 12100 Park 35 Circle, Building A Austin, Texas 78753

Re: Rancho Del Cielo Phase 4B Water Pollution Abatement Plan Modification Application

Dear Ms. Butler:

Please find attached one (1) original of the Rancho Del Cielo Phase 4B Water Pollution Abatement Plan (WPAP) Modification Application. This WPAP Modification Application has been prepared in accordance with the Texas Administrative Code (30 TAC 213), and current policies for development over the Edwards Aquifer Recharge Zone.

This Water Pollution Abatement Plan Modification applies to an approximate 198.49-acre site as identified by the project limits. Please review the plan information for the items it is intended to address. If acceptable, please provide written approval of the plan in order that construction may begin at the earliest opportunity.

Appropriate review fee (\$8,000) and fee application are included. If you have any questions or require additional information, please do not hesitate to contact me at your earliest convenience.

Sincerely, Pape-Dawson Consulting Engineers, LLC.

Michael Fisher, P.E. Associate Vice President

H:\PROJECTS\511\18\06\307 WPAP APPLICATION\REPORT\WPAP COVER LETTER.DOCX

Transportation | Water Resources | Land Development | Surveying | Environmental

#### Texas Commission on Environmental Quality Edwards Aquifer Application Cover Page

#### **Our Review of Your Application**

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with <u>30 TAC 213</u>.

#### **Administrative Review**

1. <u>Edwards Aquifer applications</u> must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <u>http://www.tceq.texas.gov/field/eapp</u>.

- 2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
- 3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
- 4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

- 5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
- 6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

#### **Technical Review**

- 1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
- 2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

- 3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
- 4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

#### **Mid-Review Modifications**

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

<b>1. Regulated Entity N</b> 4B	ame: Rancho	Del Cie	elo Pha	ase	2. Regulated Entity No.: RN111188447						
<b>3. Customer Name:</b> I Construction, Ltd.	is Lano	1 &	4. Customer No.: CN602412207								
5. Project Type: (Please circle/check one)	New 🤇	Modif	ication	$\triangleright$	Extension		Exception				
6. Plan Type: (Please circle/check one)	WPAP CZP	SCS	UST	AST	EXP	EXT	Technical Clarification	Optional Enhanced Measures			
7. Land Use: (Please circle/check one)	Residential	Non-r	esiden	dential 8. Si			e (acres):	198.49			
9. Application Fee:	\$8,000.00	10. P	ermai	nent I	BMP(s	s):	Three (3) existing water quality ponds, Fifteen-feet (15') Engineered VFS				
11. SCS (Linear Ft.):	N/A	12. A	ST/US	ST (N	o. Tar	nks):	N/A				

13. County:	Williamson	14. Watershed:	Glasscock Branch

### **Application Distribution**

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field\_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

	Austin	Region	
County:	Hays	Travis	Williamson
Original (1 req.)			✓
Region (1 req.)		_	~
County(ies)	_		√
Groundwater Conservation District(s)	Edwards Aquifer Authority Barton Springs/ Edwards Aquifer Hays Trinity Plum Creek	Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	Austin Buda Dripping Springs Kyle Mountain City San Marcos Wimberley Woodcreek	Austin Bee Cave Pflugerville Rollingwood Round Rock Sunset Valley West Lake Hills	Austin Cedar Park Florence Georgetown Jerrell Leander Liberty Hill Pflugerville Round Rock

	San Antonio Region											
County:	Bexar	Comal	Kinney	Medina	Uvalde							
Original (1 req.)												
Region (1 req.)												
County(ies)												
Groundwater Conservation District(s)	Edwards Aquifer Authority Trinity-Glen Rose	Edwards Aquifer Authority	Kinney	EAA Medina	EAA Uvalde							
City(ies) Jurisdiction	Castle Hills Fair Oaks Ranch Helotes Hill Country Village Hollywood Park	Bulverde Fair Oaks Ranch Garden Ridge New Braunfels Schertz	NA	San Antonio ETJ (SAWS)	NA							

San Antonio (SAWS)		
Shavano Park		

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

Michael Fisher, P.E.

Print Name of Customer/Authorized Agent

9/24 Date

Signature of Customer/Authorized Agent

**FOR TCEQ INTERNAL USE ONLY**							
Date(s)Reviewed:	Date Ad	ministratively Complete:					
Received From:	Correct Number of Copies:						
Received By:	Distribution Date:						
EAPP File Number:	Complex	K:					
Admin. Review(s) (No.):	No. AR Rounds:						
Delinquent Fees (Y/N):	Review Time Spent:						
Lat./Long. Verified:	SOS Cus	stomer Verification:					
Agent Authorization Complete/Notarized (Y/N):	Fee	Payable to TCEQ (Y/N):					
Core Data Form Complete (Y/N):	Check:	Signed (Y/N):					
Core Data Form Incomplete Nos.:		Less than 90 days old (Y/N):					

## **GENERAL INFORMATION**

### **General Information Form**

**Texas Commission on Environmental Quality** 

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

#### Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:

Print Name of Customer/Agent: Michael Fisher, P.E.

Date: 10/9/2

Signature of Customer/Agent:

une

#### **Project Information**

- 1. Regulated Entity Name: Rancho Del Cielo Phase 4B
- 2. County: Williamson
- 3. Stream Basin: Glasscock Branch
- 4. Groundwater Conservation District (If applicable): N/A
- 5. Edwards Aquifer Zone:

Recharge Zone

6. Plan Type:

$\times$	WPAP
	SCS
X	Modification

AST UST Exception Request

TCEQ-0587 (Rev. 02-11-15)

7. Customer (Applicant):

Contact Person: Ally BenoitEntity: Lennar Homes of Texas Land and Construction, Ltd.Mailing Address: 13620 N FM 620 Bldg.B, Suite 150City, State: Austin, TexasZip: 78717Telephone: (469) 583-9989FAX: \_\_\_\_\_\_Email Address: Ally.Benoit@lennar.com

8. Agent/Representative (If any):

Contact Person: Michael Fisher, P.E.Entity: Pape-Dawson Consulting Engineers, LLCMailing Address: 10801 N MoPac Expressway, Bldg. 3, Suite 200City, State: Austin, TexasZip: 78759Telephone: (512) 454-8711FAX: \_\_\_\_\_Email Address: jfranklin@pape-dawson.com

9. Project Location:

The project site is located inside the city limits of \_\_\_\_\_.

The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of \_\_\_\_\_.

- The project site is not located within any city's limits or ETJ.
- 10. The location of the project site is described below. The description provides sufficient detail and clarity so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

<u>From TCEQ's Austin office, travel north on I-35 North approximately 26.6 miles and take</u> <u>Exit 271 towards the I-35 Frontage Rd in Jarrell. Exit I-35 North and travel</u> <u>approximately 0.5 miles on the I-35 Frontage Rd before turning left onto CR 237</u> <u>(Ronald Reagan Blvd). After approximately 0.5 miles, turn right to stay on CR 237.</u> <u>Travel approximately 0.8 more miles before arriving at the site. The site is located</u> <u>northwest of the intersection of CR 237 and CR 238.</u>

- 11. Attachment A Road Map. A road map showing directions to and the location of the project site is attached. The project location and site boundaries are clearly shown on the map.
- 12. Attachment B USGS / Edwards Recharge Zone Map. A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') of the Edwards Recharge Zone is attached. The map(s) clearly show:

 $\square$  Project site boundaries.

- USGS Quadrangle Name(s).
- Boundaries of the Recharge Zone (and Transition Zone, if applicable).

Drainage path from the project site to the boundary of the Recharge Zone.

13. 🖂	The TCEQ must be able to inspect the project site or the application will be returned.
	Sufficient survey staking is provided on the project to allow TCEQ regional staff to locate
	the boundaries and alignment of the regulated activities and the geologic or manmade
	features noted in the Geologic Assessment.

Survey staking will be completed by this date: \_\_\_\_\_

- 14. Attachment C Project Description. Attached at the end of this form is a detailed narrative description of the proposed project. The project description is consistent throughout the application and contains, at a minimum, the following details:
  - Area of the site
  - 🔀 Offsite areas
  - Impervious cover
  - $\boxtimes$  Permanent BMP(s)
  - Proposed site use
  - Site history
  - Previous development
  - Area(s) to be demolished
- 15. Existing project site conditions are noted below:
  - Existing commercial site
  - Existing industrial site
  - Existing residential site
  - $\ge$  Existing paved and/or unpaved roads
  - igtriangleq Undeveloped (Cleared)
  - Undeveloped (Undisturbed/Uncleared)
    - Other: \_\_\_\_\_

#### **Prohibited Activities**

- 16. I am aware that the following activities are prohibited on the Recharge Zone and are not proposed for this project:
  - (1) Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
  - (2) New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
  - (3) Land disposal of Class I wastes, as defined in 30 TAC §335.1;
  - (4) The use of sewage holding tanks as parts of organized collection systems; and
  - (5) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
  - (6) New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.

- 17. I am aware that the following activities are prohibited on the Transition Zone and are not proposed for this project:
  - (1) Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground Injection Control);
  - (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and
  - (3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.

#### Administrative Information

18. The fee for the plan(s) is based on:


- For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur.
- For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines.
- For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems.
- A request for an exception to any substantive portion of the regulations related to the protection of water quality.
- A request for an extension to a previously approved plan.
- 19. Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:

#### 


 Austin Regional Office (for projects in Hays, Travis, and Williamson Counties)
 San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)

- 20. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 21. No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.

## **ATTACHMENT A**



## **ATTACHMENT B**



This bocument has been produced from material that was stored and/or transmitted electronically and may have been inadvertently altered. Rely only on final hardcopy materials bearing the consultant's original signature and seal

## **ATTACHMENT C**

#### RANCHO DEL CIELO PHASE 4B Water Pollution Abatement Plan Modification Application

#### **PROJECT DESCRIPTION**

Rancho Del Cielo Phase 4B is located on approximately 10.16 acres within an overall 198.49-acre multiphase development proposed northwest of the intersection of County Road 237 and County Road 238 in Williamson County, Texas. The Phase 4B project limits are located primarily over the Edwards Aquifer Recharge Zone. The portion of the overall 198.49-acre property that is located over the Edwards Aquifer Recharge Zone is approximately 189.77 acres, as shown on the Water Quality Treatment Summary included with this application. The Phase 4B project of approximately 10.16 acres is the "total project area included in plan" as shown on Step 1 of the TSS Removal Calculations spreadsheets provided for Phase 4B. A Sewage Collection System (SCS) application for this development is currently being prepared and will be submitted concurrently to the Texas Commission on Environmental Quality (TCEQ).

Rancho Del Cielo Phase 4B is proposed for single-family residential development. The site is currently undeveloped. As shown in the geologic assessment provided, there is one (1) manmade geologic feature onsite (WW-1, an existing hand-dug water well) located within the overall Rancho Del Cielo Limits. This manmade geological feature is not located within the Phase 4B project limits. Cursory visual observation indicates that the site is generally clear of heavy vegetation and is primarily used as farmland. Please refer to the site geologic map provided with this geologic assessment for additional information.

The Texas Commission on Environmental Quality approved the Rancho del Cielo Phase 2 WPAP (EAPP ID No. 11003130) on September 23, 2022. The Phase 2 WPAP provided approval for approximately 26.96 acres of impervious cover for the construction of 329 homes and associated infrastructure including streets, utilities, one (1) batch detention pond (Pond 2A) and five (5) fifteen-foot (15') wide Engineered Vegetative Filter Strips (VFS).

This WPAP Modification revises the proposed land plan for the southern portion of the Phase 2 development from 17 residential units with access via a slip drive, to 20 single-family homes and two culde-sac roadways. This WPAP modification application includes clearing, grading, excavation, installation of utilities and drainage improvements, streets, and 20 homes with associated driveways. Total impervious cover within the phase 4B project limits is 0.98 acres. The land plan change reduces the total



#### RANCHO DEL CIELO PHASE 4B Water Pollution Abatement Plan Modification Application

permitted Phase 2 impervious cover by 0.39 acres from 26.96 acres to 26.57 acres of impervious cover. The location of 15' Engineered VFS to treat homes within the Phase 4B project area has also been revised to accommodate the proposed land plan changes. One (1) fifteen-foot (15') wide Engineered Vegetative Filter strip (VFS '10') is no longer proposed and four (4) new fifteen-foot (15') wide Engineered Vegetative Filter Strips (VFS '11-14') are proposed to provide treatment for the 20 single-family Phase 4B homes. The four (4) 15' Engineered Vegetative Filter Strips provide direct treatment for approximately 0.33 acres of new proposed impervious cover in the Rancho del Cielo Phase 4B project limits. The total amount of overtreatment provided by batch detention pond (Pond 2B) is proposed to increase with this WPAP Modification (from 1.17 acres to 1.27 acres). Overtreatment provided in batch detention Pond 2B for impervious cover associated with Phase 4B consists of approximately 0.65 acres.

All PBMPs have been designed in accordance with the TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in TSS from the site. The batch detention ponds have been designed to treat stormwater runoff at ultimate development within the Rancho Del Cielo subdivision, and water quality calculations have been provided with this application for the proposed Rancho Del Cielo Phase 4B development. Please see the Treatment Summary Table provided with the attached construction plan sheets for more detail.

Including the impervious cover proposed and approved with Rancho Del Cielo Phase 1 (EAPP ID No. 11002378 and 11002937), Rancho Del Cielo Phase 2 (EAPP IS No. 11003130), Rancho Del Cielo Phase 3 (EAPP ID No. 11002401), and Rancho Del Cielo Phase 4 (EAPP ID No. 11004005), the total impervious cover currently proposed within the 198.49-acre Rancho Del Cielo project limits over the EARZ is 80.66 acres.



#### SPECIAL WARRANTY DEED

§ §

Ş

THE STATE OF TEXAS	
COUNTY OF WILLIAMSON	

KNOW ALL MEN BY THESE PRESENTS:

THAT, LENNAR HOMES OF TEXAS LAND AND CONSTRUCTION, LTD., a Texas limited partnership ("Grantor"), for and in consideration of the sum of \$10.00 cash in hand paid by KL LHB3 AIV LLC, a Delaware limited liability company ("Grantee"), whose address is c/o Kennedy Lewis Investment Management LLC, 111 West 33rd Street, Suite 1910, New York, NY 10120, Attn .: Anthony Pasqua, and other good and valuable consideration, the receipt and sufficiency of which are hereby acknowledged by Grantor, has GRANTED, SOLD and CONVEYED, and by these presents does GRANT, SELL and CONVEY into Grantee, that certain real property situated in Williamson County, Texas, and described in Exhibit "A" attached hereto and made a part hereof for all purposes (the "Lots"), and all buildings, fixtures and other improvements located on the Lots, if any, together with all and singular the rights, privileges, hereditaments and appurtenances pertaining to such real property, including, but not limited to, all right, title and interest of Grantor, if any, in and to (1) any strips and gores, if any, between the Lots and any abutting properties, whether owned or claimed by deed, limitations or otherwise; and (2) any land lying within any highway, avenue, street, road, alley, easement or right of way, open or proposed, in, or across, abutting or adjacent to the Lots (all of such real property, rights and appurtenances herein referred to collectively as the "Property").

This conveyance is made by Grantor and accepted by Grantee subject only to the easements, restrictions and other matters reference now of record to the extent the same are validly existing and applicable to the Property and further subject to all matters that a current, accurate survey of the Property would show (collectively, the "<u>Permitted Exceptions</u>").

TO HAVE AND TO HOLD the Property, together with, all and singular, the rights and appurtenances thereto in anywise belonging, to Grantee and Grantee's successors and assigns forever; and subject only to the Permitted Exceptions, Grantor does hereby bind Grantor and Grantor's successors and assigns to warrant and forever defend, all and singular, the Property unto the Grantee and Grantee's successors and assigns, against every person whomsoever lawfully claiming or to claim the same, or any part thereof by, through or under Grantor, but not otherwise.

[Signature Page Immediately Follows]

EXECUTED to be effective the  $22^{nd}$  day of November, 2021. GRANTOR: LENNAR HOMES OF TEXAS LAND AND CONSTRUCTION, LTD., a Texas limited partnership By: U.S. Home Corporation, a Delaware corporation, its General Partner> By: Kenneth T. Blaker, Authorized/Agent STATE OF TRYAS COUNTY OF Williamson

This instrument was acknowledged before me on November <u>72</u>, 2021, by Kenneth T. Blaker, an Authorized Agent of U.S. Home Corporation, a Delaware corporation, the General Partner of LENNAR HOMES OF TEXAS LAND AND CONSTRUCTION, LTD., a Texas limited partnership, on behalf of said corporation and limited partnership.

most Notary Public, State of Tx Name: Samantha Ilaca My Commission Expires: 12-77-77

After Recording, Return to:

KL LHB3 AIV LLC c/o Kennedy Lewis Investment Management LLC 111 West 33rd Street, Suite 1910 New York, NY 10120 Attn.: Anthony Pasqua

SAMANTHA LACOUA

Notary Public, State of Texas Comm. Expires 12-27-2022

Notary 10, 130023832

#### EXHIBIT A LEGAL DESCRIPTION

FIELD NOTE DESCRIPTION OF 198.487 ACRES OF LAND OUT OF THE E. PARSONS SURVEY, ABSTRACT NO. 494, WILLIAMSON COUNTY, TEXAS, BEING TRACT ONE, CALLED 200 ACRES, IN A DEED TO BARBARA JEAN LESCHBER RECORDED IN DOCUMENT NUMBER 2001010135 OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS, BEING MORE PARTICULARLY DESCRIBED IN A DEED TO FRANK MILLER RECORDED IN VOLUME 372, PAGE 514 OF THE DEED RECORDS OF WILLIAMSON COUNTY, TEXAS. THE SAID 198.487 ACRES OF LAND BEING MORE PARTICULARLY DESCRIBED BY METES AND BOUNDS AS FOLLOWS:

BEGINNING, at a 1/2 inch diameter steel pin found with cap marked FOREST at the intersection of the west line of County Road 237 with the north line of County Road 238 for the southeast corner of the herein described tract;

THENCE, S 68°47'21" W, a distance of 3455.91 feet along the north line of County Road 238 to a 1/2 inch diameter steel pin found with cap marked FOREST at the recognized southwest corner of the said 200 acre Leschber tract, the same being at the southeast corner of an apparent remainder portion of an abandoned County Road;

THENCE, N 21°39'32" W, along the recognized west line of the said 200 acre Leschber tract, at 428.11 feet passing the northeast corner of the said apparent remainder portion of an abandoned County Road (from which a 1/2 inch diameter steel pin found at the northeast corner of that certain 37.63 acre tract described in a deed to Jarrell ISD recorded in Document Number 2010064132 of the Official Public Records of Williamson County, Texas bears S 69°25'07" W, 34.70 feet), the same being at the computed southeast corner of that certain 52 acre tract called Second Tract in a deed to Hubert F. McLaurin and wife, Lorene McLaurin recorded in Volume 342, Page 595 of the Deed Records of Williamson County, Texas and continuing for a total distance of 1455.67 feet to a 1/2 inch diameter steel pin found at the recognized northeast corner of the said 52 acre McLaurin tract, the same being the southeast corner of that certain 33.99 acre tract conveyed to Sterling O. Frymire in a deed recorded in Volume 2135, Page 703 of the Official Records of Williamson County, Texas and being more particularly described in a deed to the Veterans Land Board of Texas recorded in Volume 486, Page 334 of the Deed Records of Williamson County, Texas;

THENCE, N 21°15'28" W, a distance of 1043, 19 feet along the west line of the said 200 acre Leschber tract, the same being the east line of the said 33.99 acre Frymire tract, to a steel pin set at the recognized northwest corner of the said 200 acre Leschber tract, the same being the recognized southwest corner of that certain 101.91 acre tract described in a deed to John S. Danek and Jacqueline Danek recorded in Document Number 2000084380 of the Official Public Records of Williamson County, Texas, from which a 1/2 inch diameter steel pin found at the northeast corner of the said 33.99 acre Frymire tract bears N 21°15'28" W, 998.58 feet;

THENCE, along the recognized north line of the said 200 acre Leschber tract as fenced, the same being the recognized south line of the said 101.91 acre Danek tract, the following five (5) courses and distances:

1) N 68°44'55" E, 737.37 feet to a 1/2 inch diameter steel pin found;

2) N 68°45'29" E, 677,05 feet to a 1/2 inch diameter steel pin found;

3) N 68°42'15" E, 840.22 feet to a 1/2 inch diameter steel pin found;

4) N 68°44'25" E, 643.56 feet to a 1/2 inch diameter steel pin found;

5) N 68°44'06" E, 557.69 feet to a 1/2 inch diameter steel pin set on the west line of County Road 237 at the recognized northeast corner of the said 200 acre Leschber tract and recognized southeast corner of the said 101.91 acre Danek tract, from which a 1/2 inch diameter steel pin found at the northeast corner of the said 101.91 acre Danek tract bears N 21°29'04" W, 1239.93 feet;

Exhibit A (Legal Description)

114729-001383


THENCE, S 21°29'29" E, a distance of 2502.05 feet along the west line of County Road 237 to the PLACE OF BEGINNING, containing 198.487 acres of land, more or fess.

SAVE AND EXCEPT that certain 0.230 acre tract conveyed under that Special Warranty Deed recorded under County Clerk's File No. 2020032432, 2020032433, 2020032434, 2020032435, and 2020032436, Official Public records of Williamson County, Texas.

NOTE: The Company is prohibited from insuring the area or quantity of the land described herein. Any statement in the above legal description as to the area or quantity of land is not a representation that such area or quantity is correct, but is made solely for informational and/or identification purposes and does not override the exception contained in Schedule B, Item 2 herein.

Exhibit A (Legal Description)

ELECTRONICALLY RECORDED
OFFICIAL PUBLIC RECORDS
2021181477
Pages: 5 Fee: \$38.00
11/30/2021 08:40 AM
KCURRIE
Danay E. Rater
Nancy E. Rister, County Clerk
Williamson County, Texas
(())
$\sim \sim (O)$
$\sim$ (( $\checkmark$ )~



## **GEOLOGIC ASSESSMENT**

### **Geologic Assessment**

#### **Texas Commission on Environmental Quality**

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

#### Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Print Name of Geologist: Russell C Ford Telephone: <u>512 442-1122</u> Fax: \_\_\_\_\_ Date: 2/26/2021 OF TEXA Sonsultants, Inc. (Name of Company and TBPG or TBPE registration Represe numb Signa FORD RUSSE Rancho Del Cielo Phase 1, NW corner CR 238 and 237, Jarrell, Texas Regulated 1 **Project Information** 1. Date(s) Geologic Assessment was performed: 4/13/18 and 2/24/2021 2. Type of Project: WPAP SCS 3. Location of Project:

🛛 Recharge Zone **Transition Zone** 

Contributing Zone within the Transition Zone

- 4. X Attachment A Geologic Assessment Table. Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.
- 5. Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups\* (Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

### Table 1 - Soil Units, InfiltrationCharacteristics and Thickness

Soil Name	Group*	Thickness(feet)
HuB	D	0-5
HcB	D	0-5
DoC	D	0-5
AwC2	С	0-5
WhC	С	0-5
AuB	D	0-5
CaC	D	0-5

- \* Soil Group Definitions (Abbreviated)
  - A. Soils having a high infiltration rate when thoroughly wetted.
  - B. Soils having a moderate infiltration rate when thoroughly wetted.
  - C. Soils having a slow infiltration rate when thoroughly wetted.
  - D. Soils having a very slow infiltration rate when thoroughly wetted.

- 6. Attachment B Stratigraphic Column. A stratigraphic column showing formations, members, and thicknesses is attached. The outcropping unit, if present, should be at the top of the stratigraphic column. Otherwise, the uppermost unit should be at the top of the stratigraphic column.
- 7. 🔀 Attachment C Site Geology. A narrative description of the site specific geology including any features identified in the Geologic Assessment Table, a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure(s), and karst characteristics is attached.
- 8. Attachment D Site Geologic Map(s). The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1": 400'

Applicant's Site Plan Scale: 1'' = 400'Site Geologic Map Scale: 1'' = 400'Site Soils Map Scale (if more than 1 soil type): 1'' = 400'

- 9. Method of collecting positional data:
  - Global Positioning System (GPS) technology.
  - Other method(s). Please describe method of data collection:

- 10. The project site and boundaries are clearly shown and labeled on the Site Geologic Map.
- 11. Surface geologic units are shown and labeled on the Site Geologic Map.
- 12. Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.
  - Geologic or manmade features were not discovered on the project site during the field investigation.
- 13. The Recharge Zone boundary is shown and labeled, if appropriate.
- 14. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If applicable, the information must agree with Item No. 20 of the WPAP Application Section.
  - There are  $\underline{1}$  (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.)
    - The wells are not in use and have been properly abandoned.
    - The wells are not in use and will be properly abandoned.
    - The wells are in use and comply with 16 TAC Chapter 76.
  - There are no wells or test holes of any kind known to exist on the project site.

#### Administrative Information

15. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

#### ATTACHMENT A

LOCAT	ON		FEATU	RE CHA	RACTERIS	TICS									EVAL	UATI	ON	PHY	SICAL	SETTING
1A	1B *	1C*	2A	2B	3		4		5	5A	6	7	8A	8B	9	10		11		12
FEATUREID	LATITUDE	LONGITUDE	FEATURE TYPE	POINTS	POINTS FORMATION		NSIONS(I	EET)	TREND (DEGREES)	DOM	DENSITY (NO/FT)	APERTURE (FEET)	INFILL	RELATIVE INFILTRATION RATE	TOTAL	TOTAL SENSITIVITY		CATCHM ENT AREA (ACRES)	ı	TOPOGRAPHY
						х	Y	Z		10						<40	<u>&gt;40</u>	<1.6	<u>&gt;1.6</u>	
WW-1	30.7822	-97.6422	MB	30	Kdr	10	10	25						5	35	Х			Х	Drainage
DATUM:							_													
2A TYPE	TYPE				2B POINTS		8A INF	FILLING	3											
C	Cave 30 N None, exposed bedrock																			
SC	Solution cavity 20 C Coarse - cobbles, breakdown, sand, gravel																			
SF	Solution-enlarged fracture(s) 20 O Loose or soft mud or soil, organics, leaves, sticks, dark colors																			
=	Fault 20 F Fines, compacted clay-rich sediment, soil profile, gray or red colors																			
C	Other natural b	edrock features	5		5		V	Veget	ation. Give o	details	in narrat	ive descrip	tion							
ИВ	Manmade featu	re in bedrock			30	1	FS		tone, cemer	its, ca	<i>v</i> e deposi	ts								
SW	Swallow hole				OFT	FU	X	Other	materials											
SH	Sinkhole			24	ATE OF 1	-1.	101	3							1					
CD	Non-karst clos			19	15		18.10	) ) GR				-lain Otra								
	Zone, clustered	d or aligned fea	tures	3×1		Ľ.	Call	railliad),	Hillside, D	rainag	ie, Flood	plain, Strea	ambed		l					
TNRCC	-0585-Tabl		I have rea informat Mysignar 	3/	GEOLG	DGY	nat cip:	unert	and is a true	repre	sentatior	ation Comm	ditions ob	bserved in the f	ield.					

#### ATTACHMENT B Stratigraphic Column Rancho Del Cielo Phase 1 NW Corner CR 238 and 237 Jarrell, Texas

HYDROGEOLOGIC SUBDIVISION	FORMATION	THICKNESS (feet)	LITHOLOGY
Confining Unit	Del Rio Formation	60	Calcareous clay with abundant fossils.
Edwards Aquifer	Georgetown Formation	65	Nodular, fossiliferous limestone interbedded with marl

Source: Senger, Collins and Kreitler, 1990



2/26/2021



#### ATTACHMENT C SITE-SPECIFIC GEOLOGY

The Geologic Assessment (GA) of the Rancho Del Cielo Phase 1 site was performed by Mr. Russell C. Ford, P.G., of Terracon on April 13, 2018 and February 24, 2021. The site is located at the northwest intersection of CR 238 and 237 in Jarrell, Texas, and consists of an approximate 198-acre tract of naturally vegetated, agricultural, land. The site is currently being cultivated.


Exhibit 1 (attached) is a site location map depicting the site in relation to the surrounding area. The areas immediately surrounding the site are primarily agricultural lands. The site is characterized as sloping to the west-northwest and is currently under cultivation. A small drainage way crosses through the southern portion of the site.


The surficial geologic units present at the site has been identified as the Georgetown Formation and the Del Rio Formation. The Georgetown Formation overlies the Edwards and is the uppermost formation of the Edwards aquifer. The formation consists of nodular, fossiliferous limestone interbedded with marl and is about 65 feet thick in the area. The Del Rio Formation is a calcareous, fossiliferous clay containing small deposits of pyrite. The formation is about 60 feet thick in the area and forms the upper confining unit of the Edwards aquifer. The site is located almost entirely within the recharge zone of the Edwards aquifer. The recharge zone boundary crosses the far southeastern corner of the site (see Exhibit 1). Attachment B (attached) is a stratigraphic column prepared for the site. Exposure of these units onsite is obscured by the existing soil cover and site vegetation. Exhibit 2 (attached) is a geologic map of the site. No evidence of any faulting was observed on the site. However, based on a review of available geologic maps of the site, a mapped fault is shown crossing through the approximate center of the site. See Exhibit 2 for the approximate location of the fault. The fault separates the Georgetown Formation from the overlying Del Rio Formation and trends to the northeast and is associated with the Balcones fault zone, which is comprised of normal, high-angle faults, that are generally down-thrown to the southeast. The Balcones fault zone represents the dominant structural trend of the area.

No geologic features were observed on the site or within the 3 small areas associated with the proposed onsite wastewater system where the 50-foot buffer extends offsite onto adjacent properties (see highlighted areas on Exhibit 2). An existing hand dug cistern/water well is located in the south-central portion of the site. The well is approximately 25 feet deep and is covered with a metal plate held down with boulders which prevented access to the well. The well is currently in use as a source of irrigation water. Due to the lack of any significant sensitive recharge features observed on the site and the presence of a relatively impermeable soil cover present, the potential for fluid movement to the Edwards aquifer beneath the site is considered low.









# MODIFICATION OF A PREVIOUSLY APPROVED PLAN

# Modification of a Previously Approved Plan

#### **Texas Commission on Environmental Quality**

for Regulated Activities on the Edwards Aquifer Recharge Zone and Transition Zone and Relating to 30 TAC 213.4(j), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

# Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This request for a **Modification of a Previously Approved Plan** is hereby submitted for TCEQ review and executive director approval. The request was prepared by:

Print Name of Customer/Agent: Michael Fisher, P.E.

Date: 10/9/24 Signature of Customer/Agent:

# **Project Information**

 Current Regulated Entity Name: <u>Rancho Del Cielo Phase 4B</u> Original Regulated Entity Name: <u>Rancho Del Cielo Phase 2</u> Regulated Entity Number(s) (RN): <u>111188447</u> Edwards Aquifer Protection Program ID Number(s): 11003130

Edwards Aquifer Protection Program ID Number(s): <u>11003130</u>

igtimes The applicant has not changed and the Customer Number (CN) is: 602412207

The applicant or Regulated Entity has changed. A new Core Data Form has been provided.

2. Attachment A: Original Approval Letter and Approved Modification Letters. A copy of the original approval letter and copies of any modification approval letters are attached.

3. A modification of a previously approved plan is requested for (check all that apply):

Physical or operational modification of any water pollution abatement structure(s)
including but not limited to ponds, dams, berms, sewage treatment plants, and
diversionary structures;

Change in the nature or character of the regulated activity from that which was originally approved or a change which would significantly impact the ability of the plan to prevent pollution of the Edwards Aquifer;

Development of land previously identified as undeveloped in the original water pollution abatement plan;

Physical modification of the approved organized sewage collection system;

] Physical modification of the approved underground storage tank system;

Physical modification of the approved aboveground storage tank system.

4. Summary of Proposed Modifications (select plan type being modified). If the approved plan has been modified more than once, copy the appropriate table below, as necessary, and complete the information for each additional modification.

WPAP Modification	Approved Project	Proposed Modification
Summary		
Acres	<u> Phase 2 limits = 70.53</u>	<u> Phase 4B limits = 10.16</u>
Type of Development	<u>Residential</u>	<u>Residental</u>
Number of Residential	<u>329</u>	<u>20</u>
Lots		
Impervious Cover (acres)	<u>26.96</u>	<u>0.98</u>
Impervious Cover (%	<u>38.22%</u>	<u>9.65%</u>
Permanent BMPs	One (1) batch detention	One (1) batch detention
Other	pond, four (4) 15' VFS	pond, seven (7) 15' VFS
	<u>N/A</u>	<u>N/A</u>
SCS Modification	Approved Project	Proposed Modification
Summary		
Linear Feet		
Pipe Diameter		
Other		

AST Modification	Approved Project	Proposed Modification
Summary		
Number of ASTs		
Volume of ASTs		
Other		
UST Modification	Approved Project	Proposed Modification
Summary		
Number of USTs		
Volume of USTs		
Other		

- 5. Attachment B: Narrative of Proposed Modification. A detailed narrative description of the nature of the proposed modification is attached. It discusses what was approved, including any previous modifications, and how this proposed modification will change the approved plan.
- 6. Attachment C: Current Site Plan of the Approved Project. A current site plan showing the existing site development (i.e., current site layout) at the time this application for modification is attached. A site plan detailing the changes proposed in the submitted modification is required elsewhere.
  - The approved construction has not commenced. The original approval letter and any subsequent modification approval letters are included as Attachment A to document that the approval has not expired.
  - The approved construction has commenced and has been completed. Attachment C illustrates that the site was constructed as approved.
  - The approved construction has commenced and has been completed. Attachment C illustrates that the site was **not** constructed as approved.
  - The approved construction has commenced and has **not** been completed.
    - Attachment C illustrates that, thus far, the site was constructed as approved.

The approved construction has commenced and has **not** been completed. Attachment C illustrates that, thus far, the site was **not** constructed as approved.

- 7. The acreage of the approved plan has increased. A Geologic Assessment has been provided for the new acreage.
  - $\boxtimes$  Acreage has not been added to or removed from the approved plan.
- 8. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional

copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

# ATTACHMENT A

Jon Niermann, *Chairman* Emily Lindley, *Commissioner* Bobby Janecka, *Commissioner* Toby Baker, *Executive Director* 



### TEXAS COMMISSION ON ENVIRONMENTAL QUALITY

Protecting Texas by Reducing and Preventing Pollution

September 23, 2022

Mr. Thomas Anker Lennar Homes of Texas Land and Construction, Ltd. 13620 N. FM 620 Rd., Bldg. B, Suite 150 Austin, Texas 78717-1116

Re: Edwards Aquifer, Williamson County

NAME OF PROJECT: Rancho Del Cielo Phase 2; Located Northwest of CR 237 and CR 238; Jarrell, Texas

TYPE OF PLAN: Request for Approval of a Water Pollution Abatement Plan (WPAP); 30 Texas Administrative Code (TAC) Chapter 213 Edwards Aquifer

Edwards Aquifer Protection Program ID No. 11003130; Regulated Entity No. RN111188447

#### Dear Mr. Anker:

The Texas Commission on Environmental Quality (TCEQ) has completed its review of the WPAP for the referenced project submitted to the Austin Regional Office by Pape-Dawson Engineers, Inc. on behalf of Lennar Homes of Texas Land and Construction, Ltd. on June 7, 2022. Final review was completed after additional material was received on August 26 and September 20, 2022. As presented to the TCEO, the Temporary and Permanent Best Management Practices (BMPs) were selected and construction plans were prepared by a Texas Licensed Professional Engineer to be in general compliance with the requirements of 30 TAC Chapter 213. These planning materials were sealed, signed and dated by a Texas Licensed Professional Engineer. Therefore, based on the engineer's concurrence of compliance, the planning materials for construction of the proposed project and pollution abatement measures are hereby approved subject to applicable state rules and the conditions in this letter. The applicant or a person affected may file with the chief clerk a motion for reconsideration of the executive director's final action on this Edwards Aquifer Protection Plan. A motion for reconsideration must be filed no later than 23 days after the date of this approval letter. This approval expires two (2) years from the date of this letter unless, prior to the expiration date, more than 10 percent of the construction has commenced on the project or an extension of time has been requested.

#### BACKGROUND

The Rancho Del Cielo Phase 1 WPAP approved by letter dated May 24, 2021 (EAPP ID No. 11002378) included the construction of 215 single-family residential lots, roads and drives, utilities, two water quality basins (batch detentions Pond 1 and Pond 2B), six engineered vegetated filter strips (VFS), three interim natural VFS, and associated appurtenances for a total of 20.67 acres of impervious cover.

TCEQ Region 11 • P.O. Box 13087 • Austin, Texas 78711-3087 • 512-339-2929 • Fax 512-339-3795

Mr. Thomas Anker Page 2 September 23, 2022

Both approved batch detentions were sized for future development. Pond 1 will have a water quality volume of 265,100 cubic feet (cf) and is designed to remove a total of 45,583 pounds of TSS. Pond 2B will have a water quality volume of 82,727 cubic feet (cf) and is designed to remove a total of 13,004 pounds of TSS.

#### PROJECT DESCRIPTION

The proposed single-family residential project is part of an overall 198.49-acre multiphase development and includes 77.32 acres, out of which 70.53 acres are located in the Edwards Aquifer Recharge Zone. It will include the development of 329 single-family residential lots, roads and drives, utilities, and associated appurtenances, five VFS, and a water quality basin (batch detention Pond 2A). The impervious cover will be 26.96 acres (38.22 percent). The wastewater generated by this project will be conveyed to the existing City of Jarrell Wastewater Treatment Plant for treatment and disposal.

#### PERMANENT POLLUTION ABATEMENT MEASURES

To prevent the pollution of stormwater runoff originating on-site or upgradient of the site and potentially flowing across and off the site after construction, five engineered vegetative filter strip systems, a proposed batch detention basin (Pond 2A) and two previously approved batch detention basins (Ponds 1 and 2B; EAPP ID No. 11002378) designed using the TCEO technical guidance document, Complying with the Edwards Aquifer Rules: Technical Guidance on Best Management Practices (2005), will be constructed to treat stormwater runoff. The required total suspended solids (TSS) treatment for this project is 23,466 pounds of TSS generated from the 26.96 acres of impervious cover. The five proposed VFSs will remove a total of 1,827 pounds of TSS to treat stormwater runoff from a maximum of 2.1 acres of impervious cover. The approved and proposed water quality basins are sized for future development. The approved Pond 1 is designed to have a water quality volume of 265,100 cubic feet (cf) and to remove a total of 45,583 pounds of TSS. The approved Pond 2B is designed to have a water guality volume of 82.727 cubic feet (cf) and to remove a total of 13.004 pounds of TSS. The proposed batch detention Pond 2A is designed to have a water quality volume of 130,828 cf. The approved measures meet the required 80 percent removal of the increased load in TSS caused by the project.

#### **GEOLOGY**

According to the Geologic Assessment (GA) included with the application, no sensitive geologic features were observed at the site. The site is underlain by the Georgetown Formation (Kgt) and Del Rio Formation (Kdr) and is partially located in the Edwards Aquifer Recharge Zone. The TCEQ site assessment conducted on July 27, 2022, revealed the site to be generally as described by the GA.

#### SPECIAL CONDITIONS

- I. All permanent pollution abatement measures shall be operational prior to occupancy of the houses.
- II. All sediment and/or media removed from the water quality basins during maintenance activities shall be properly disposed of according to 30 TAC 330 or 30 TAC 335, as applicable.

#### STANDARD CONDITIONS

1. Pursuant to Chapter 7 Subchapter C of the Texas Water Code, any violations of the requirements in 30 TAC Chapter 213 may result in administrative penalties

Mr. Thomas Anker Page 3 September 23, 2022

- 2. The holder of the approved Edwards Aquifer protection plan must comply with all provisions of 30 TAC Chapter 213 and all best management practices and measures contained in the approved plan. Additional and separate approvals, permits, registrations and/or authorizations from other TCEQ Programs (i.e., Stormwater, Water Rights, UIC) can be required depending on the specifics of the plan.
- 3. In addition to the rules of the Commission, the applicant may also be required to comply with state and local ordinances and regulations providing for the protection of water quality.

#### Prior to Commencement of Construction:

- 4. Within 60 days of receiving written approval of an Edwards Aquifer Protection Plan, the applicant must submit to the Austin Regional Office, proof of recordation of notice in the county deed records, with the volume and page number(s) of the county deed records of the county in which the property is located. A description of the property boundaries shall be included in the deed recordation in the county deed records. A suggested form (Deed Recordation Affidavit, TCEQ-0625) that you may use to deed record the approved WPAP is enclosed.
- 5. All contractors conducting regulated activities at the referenced project location shall be provided a copy of this notice of approval. At least one complete copy of the approved WPAP and this notice of approval shall be maintained at the project location until all regulated activities are completed.
- 6. Modification to the activities described in the referenced WPAP application following the date of approval may require the submittal of a plan to modify this approval, including the payment of appropriate fees and all information necessary for its review and approval prior to initiating construction of the modifications.
- 7. The applicant must provide written notification of intent to commence construction, replacement, or rehabilitation of the referenced project. Notification must be submitted to the Austin Regional Office no later than 48 hours prior to commencement of the regulated activity. Written notification must include the date on which the regulated activity will commence, the name of the approved plan and program ID number for the regulated activity, and the name of the prime contractor with the name and telephone number of the contact person. The executive director will use the notification to determine if the approved plan is eligible for an extension.
- 8. Temporary erosion and sedimentation (E&S) controls, i.e., silt fences, rock berms, stabilized construction entrances, or other controls described in the approved WPAP, must be installed prior to construction and maintained during construction. Temporary E&S controls may be removed when vegetation is established and the construction area is stabilized. If a water quality pond is proposed, it shall be used as a sedimentation basin during construction. The TCEQ may monitor stormwater discharges from the site to evaluate the adequacy of temporary E&S control measures. Additional controls may be necessary if excessive solids are being discharged from the site.
- 9. All borings with depths greater than or equal to 20 feet must be plugged with non-shrink grout from the bottom of the hole to within three (3) feet of the surface. The remainder of the hole must be backfilled with cuttings from the boring. All borings less than 20 feet must be backfilled with cuttings from the boring. All borings must be backfilled or plugged within four (4) days of completion of the drilling operation. Voids may be filled with gravel.

#### **During Construction:**

10. During the course of regulated activities related to this project, the applicant or agent shall comply with all applicable provisions of 30 TAC Chapter 213, Edwards Aquifer. The applicant shall remain responsible for the provisions and conditions of this approval until such responsibility is legally transferred to another person or entity.

Mr. Thomas Anker Page 4 September 23, 2022

- 11. This approval does not authorize the installation of temporary aboveground storage tanks on this project. If the contractor desires to install a temporary aboveground storage tank for use during construction, an application to modify this approval must be submitted and approved prior to installation. The application must include information related to tank location and spill containment. Refer to Standard Condition No. 6, above.
- 12. If any sensitive feature (caves, solution cavities, sink holes, etc.) is discovered during construction, all regulated activities near the feature must be suspended immediately. The applicant or his agent must immediately notify the Austin Regional Office of the discovery of the feature. Regulated activities near the feature may not proceed until the executive director has reviewed and approved the methods proposed to protect the feature and the aquifer from potentially adverse impacts to water quality. The plan must be sealed, signed, and dated by a Texas Licensed Professional Engineer.
- 13. All water wells, including injection, dewatering, and monitoring wells must be in compliance with the requirements of the Texas Department of Licensing and Regulation under Title 16 TAC Chapter 76 (relating to Water Well Drillers and Pump Installers) and all other locally applicable rules, as appropriate.
- 14. If sediment escapes the construction site, the sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain). Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50 percent. Litter, construction debris, and construction chemicals shall be prevented from becoming stormwater discharge pollutants.
- 15. Intentional discharges of sediment laden water are not allowed. If dewatering becomes necessary, the discharge will be filtered through appropriately selected best management practices. These may include vegetated filter strips, sediment traps, rock berms, silt fence rings, etc.
- 16. The following records shall be maintained and made available to the executive director upon request: the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 17. Stabilization measures shall be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, and construction activities will not resume within 21 days. When the initiation of stabilization measures by the 14th day is precluded by weather conditions, stabilization measures shall be initiated as soon as practicable.

#### After Completion of Construction:

- 18. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the Austin Regional Office within 30 days of site completion.
- 19. The applicant shall be responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred. A copy of the transfer of responsibility must be filed with the executive director through Austin Regional Office within 30 days of the transfer. A copy of the transfer form (TCEQ-10263) is enclosed.
- 20. Upon legal transfer of this property, the new owner(s) is required to comply with all terms of the approved Edwards Aquifer protection plan. If the new owner intends to commence any new regulated activity on the site, a new Edwards Aquifer protection plan that specifically addresses the new activity must be submitted to the executive director.

Mr. Thomas Anker Page 5 September 23, 2022

Approval of the plan for the new regulated activity by the executive director is required prior to commencement of the new regulated activity.

- 21. An Edwards Aquifer protection plan approval or extension will expire, and no extension will be granted if more than 50 percent of the total construction has not been completed within ten years from the initial approval of a plan. A new Edwards Aquifer protection plan must be submitted to the Austin Regional Office with the appropriate fees for review and approval by the executive director prior to commencing any additional regulated activities.
- 22. At project locations where construction is initiated and abandoned, or not completed, the site shall be returned to a condition such that the aquifer is protected from potential contamination.

This action is taken under authority delegated by the Executive Director of the Texas Commission on Environmental Quality. If you have any questions or require additional information, please contact Mihaela (Miki) Chilarescu, P.E. of the Edwards Aquifer Protection Program of the Austin Regional Office at (512) 339-2929.

Sincerely,

Uian Butter

Lillian Butler, Section Manager Edwards Aquifer Protection Program Texas Commission on Environmental Quality

LIB/mec

Enclosure: Deed Recordation Affidavit, Form TCEQ-0625 Change in Responsibility for Maintenance of Permanent BMPs, Form TCEQ-10263

CC: Ms. Jennifer C. Franklin, P.E., Pape-Dawson Engineers, Inc.

# **ATTACHMENT B**

#### NARRATIVE OF PROPOSED MODIFICATION

The Texas Commission of Environmental Quality approved the Rancho Del Cielo Phase 2 (EAPP IS No. 11003130) on September 23, 2022. The approved WPAP has a total site area of 189.77 acres, with a Phase 2 project limits located partially over the EARZ (the WPAP Phase 2 project limits) of approximately 70.53 acres and includes 329 lots with associated driveways and streets which make up Phase 2 of the residential development. It also includes clearing, grading, excavation, installation of utilities and drainage improvements. The approved proposed impervious cover is 26.29 acres. One (1) batch detention pond (Pond 2A) with earthen side-slopes at 3:1 and maintenance access at 4:1 slopes, two (2) existing batch detention ponds (Ponds 1 and 2B) with earthen side-slopes at 3:1 and maintenance access at 4:1 slopes, five (5) new fifteen-foot (15') wide Engineered Vegetated Filter Strips (VFS), and four (4) existing fifteen-foot (15') wide Engineered Vegetated Filter Strips (VFS) were approved as the Permanent Best Management Practices (PMPS) for this site.

This WPAP Modification revises the proposed landplan for the southern portion of the Phase 2 development from 17 residential units with access via a slip drive, to 20 single-family homes and two culde-sac roadways. This WPAP modification application includes clearing, grading, excavation, installation of utilities and drainage improvements, streets, and 20 homes with associated driveways. Total impervious cover within the phase 4B project limits is 0.98 acres. The land plan change reduces the total permitted Phase 2 impervious cover by 0.39 acres from 29.96 acres to 29.57 acres of impervious cover. The location of 15' Engineered VFS to treat homes within the Phase 4B project area has also been revised to accommodate the proposed landplan changes. One (1) fifteen-foot (15') wide Engineered Vegetative Filter strip (VFS '10') is no longer proposed and four (4) new fifteen-foot (15') wide Engineered Vegetative Filter Strips (VFS '11-14') are proposed to provide treatment for the 20 single-family Phase 4B homes. The four (4) 15' Engineered Vegetative Filter Strips provide direct treatment for approximately 0.33 acres of new proposed impervious cover in the Rancho del Cielo Phase 4B project limits. The total amount of overtreatment provided by batch detention pond (Pond 2A) is proposed to increase with this WPAP Modification (from 1.17 acres to 1.27 acres). Overtreatment provided in batch detention Pond 2A for impervious cover associated with Phase 4B consists of approximately 0.65 acres.

> PAPE-DAWSON ENGINEERS

All PBMPs have been designed in accordance with the TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in TSS from the site. Both Detention Ponds '2A' and the four (4) VFS have been designed to treat stormwater runoff at ultimate development within the Rancho del Cielo subdivision, and water quality calculations have been provided with this application for the proposed Rancho del Cielo Phase 4B development. Please see the Treatment Summary Table provided with the attached construction plan sheets for more detail.

# WPAP APPLICATION

# Water Pollution Abatement Plan Application

#### **Texas Commission on Environmental Quality**

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

# Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Water Pollution Abatement Plan Application Form** is hereby submitted for TCEQ review and Executive Director approval. The form was prepared by:

Print Name of Customer/Agent: Michael Fisher, P.E.

Date: 10/9/24

Signature of Customer/Agent:

Regulated Entity Name: Rancho Del Cielo Phase 4B

### **Regulated Entity Information**

- 1. The type of project is:
  - Residential: Number of Lots:20

Residential: Number of Living Unit Equivalents:

- Commercial
- Industrial
- \_\_\_Other:\_\_\_\_\_
- 2. Total site acreage (size of property): 198.49
- 3. Estimated projected population: 60
- 4. The amount and type of impervious cover expected after construction are shown below:

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	18,525	÷ 43,560 =	.43
Parking	0	÷ 43,560 =	
Other paved surfaces	24,164	÷ 43,560 =	.55
Total Impervious Cover	42,689	÷ 43,560 =	0.98

**Table 1 - Impervious Cover Table** 

Total Impervious Cover 0.98 ÷ Total Acreage 10.16 (Phase 4B WPAP project limits) X 100 = 9.65% Impervious Cover

- 5. Attachment A Factors Affecting Surface Water Quality. A detailed description of all factors that could affect surface water and groundwater quality that addresses ultimate land use is attached.
- 6. Only inert materials as defined by 30 TAC §330.2 will be used as fill material.

# For Road Projects Only

Complete questions 7 - 12 if this application is exclusively for a road project.

7. Type of project:

TXDOT road project.

County road or roads built to county specifications.

City thoroughfare or roads to be dedicated to a municipality.

Street or road providing access to private driveways.

8. Type of pavement or road surface to be used:

```
Concrete
Asphaltic concrete pavement
```

Other: \_\_\_\_\_

9. Length of Right of Way (R.O.W.): \_\_\_\_\_ feet.

Width of R.O.W.: \_\_\_\_\_ feet. L x W = \_\_\_\_\_  $Ft^2 \div 43,560 Ft^2/Acre = _____ acres.$ 

10. Length of pavement area: \_\_\_\_\_ feet.

Width of pavement area: \_\_\_\_\_\_ feet.

L x W =\_\_\_\_  $Ft^2 \div 43,560 Ft^2/Acre = ____ acres.$ 

Pavement area \_\_\_\_\_ acres ÷ R.O.W. area \_\_\_\_\_ acres x 100 = \_\_\_\_% impervious cover.

11. A rest stop will be included in this project.

A rest stop will not be included in this project.

TCEQ-0584 (Rev. 02-11-15)

12. Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

## Stormwater to be generated by the Proposed Project

13. Attachment B - Volume and Character of Stormwater. A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on the area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

## Wastewater to be generated by the Proposed Project

14. The character and volume of wastewater is shown below:

<u>100_</u> % Domestic	<u>4,200</u> Gallons/day
% Industrial	Gallons/day
% Commingled	Gallons/day
TOTAL gallons/day <u>4,200</u>	

15. Wastewater will be disposed of by:

On-Site Sewage Facility (OSSF/Septic Tank):

Attachment C - Suitability Letter from Authorized Agent. An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities.

Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.

Sewage Collection System (Sewer Lines):

- Private service laterals from the wastewater generating facilities will be connected to an existing SCS.
- Private service laterals from the wastewater generating facilities will be connected to a proposed SCS.

The SCS was previously submitted on\_\_\_\_\_.

- $\boxtimes$  The SCS was submitted with this application.
  - ] The SCS will be submitted at a later date. The owner is aware that the SCS may not be installed prior to Executive Director approval.

The sewage collection system will convey the wastewater to the <u>Donahoe Creek (City of</u> <u>Jarrell) Wastewater</u> (name) Treatment Plant. The treatment facility is:

imes	Existing.
	Proposed.

16.  $\square$  All private service laterals will be inspected as required in 30 TAC §213.5.

# Site Plan Requirements

#### Items 17 – 28 must be included on the Site Plan.

17.  $\square$  The Site Plan must have a minimum scale of 1" = 400'.

Site Plan Scale: 1" = <u>400</u>'.

18. 100-year floodplain boundaries:

Some part(s) of the project site is located within the 100-year floodplain.	The floodplain
is shown and labeled.	

No part of the project site is located within the 100-year floodplain.

The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): <u>Federal Emergency Management Administration Flood Hazard</u> <u>Boundary Map, Community Panel No. 48491C0125F, effective date December 20, 2019.</u>

19. The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, open space, etc. are shown on the plan.

The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, open space, etc. are shown on the site plan.

20. All known wells (oil, water, unplugged, capped and/or abandoned, test holes, etc.):

$\square$	There are <u>one</u> (#) wells present on the project site and the locations are shown and	I
	abeled. (Check all of the following that apply)	

The wells are not in use and have been properly abandoned.

 $\boxtimes$  The wells are not in use and will be properly abandoned.

The wells are in use and comply with 16 TAC §76.

There are no wells or test holes of any kind known to exist on the project site.

21. Geologic or manmade features which are on the site:

All sensitive geologic or manmade features identified in the Geologic Assessment are shown and labeled.

No sensitive geologic or manmade features were identified in the Geologic Assessment.

Attachment D - Exception to the Required Geologic Assessment. A request and justification for an exception to a portion of the Geologic Assessment is attached.

- 22. The drainage patterns and approximate slopes anticipated after major grading activities.
- 23.  $\boxtimes$  Areas of soil disturbance and areas which will not be disturbed.
- 24. 🔀 Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
- 25. 🛛 Locations where soil stabilization practices are expected to occur.
- 26. Surface waters (including wetlands).

□ N/A

27. 🔀 Locations where stormwater discharges to surface water or sensitive features are to occur.

There will be no discharges to surface water or sensitive features.

28. 🛛 Legal boundaries of the site are shown.

# Administrative Information

- 29. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 30. Any modification of this WPAP will require Executive Director approval, prior to construction, and may require submission of a revised application, with appropriate fees.

# **ATTACHMENT A**

#### FACTORS AFFECTING WATER QUALITY

Potential sources of pollution that may reasonably be expected to affect the quality of storm water discharges from the site during construction include:

- Soil erosion due to the clearing of the site;
- Oil, grease, fuel and hydraulic fluid contamination from construction equipment and vehicle drippings;
- Hydrocarbons from asphalt paving operations;
- Miscellaneous trash and litter from construction workers and material wrappings;
- Concrete truck washout; and
- Potential overflow/spills from portable toilets.

Potential sources of pollution that may reasonably be expected to affect the quality of storm water discharges from the site after development include:

- Oil, grease, fuel and hydraulic fluid contamination from vehicle drippings;
- Dirt and dust which may fall off vehicles; and
- Miscellaneous trash and litter.


# **ATTACHMENT B**

#### **VOLUME AND CHARACTER OF STORMWATER**

Rancho Del Cielo Phase 4B contributes runoff through two (2) routing points at existing low areas at the western edge of the site. This runoff is ultimately conveyed to the Glasscock Branch of Dry Berry Creek downstream of the development. The specific routing points are designated as 'Outlet 1' and 'Outlet 2', as shown on Sheet 14 of 36 of the construction plans. The 100-year pre-developed runoff coefficient for contributing watersheds to 'Outlet 1' and 'Outlet 2' is 0.47, as determined based on the Rational Method runoff coefficients per the City of Austin Drainage Criteria Manual. The 100-year pre-developed peak flow at 'Outlet 1' is approximately 580 cubic feet per second (cfs), and the 100-year pre-developed peak flow at 'Outlet 2' is approximately 1,476 cfs. The Rancho Del Cielo Phase 4B post-development peak flow is approximately 1429 cfs at 'Outlet 2'. The 100-year post-developed runoff coefficients for contributing watersheds to 'Outlet 1' and 'Outlet 2' are 0.73 and 0.53, respectively, as determined based on the Rational Method runoff coefficients per the City of Austin Drainage Criteria Manual. Peak flowrates for pre-development and post-development conditions were determined using the Soil Conservation Service (SCS) Method. In accordance with the City of Austin Drainage Criteria Manual, an SCS 24-hour storm duration with a Type III distribution and City of Austin rainfall depths were utilized to determine the predevelopment and post-development conditions peak runoff flows. Stormwater runoff from the proposed single-family residential development can be characterized as overland, shallow-concentrated and channelized flow.



# **SITE PLAN**



# **TEMPORARY STORMWATER**

# **Temporary Stormwater Section**

**Texas Commission on Environmental Quality** 

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

# Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Michael Fisher, P.E.

Date:

Signature of Customer/Agent:

Regulated Entity Name: Rancho Del Cielo Phase 4B

# **Project Information**

# Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1. Fuels for construction equipment and hazardous substances which will be used during construction:

The following fuels and/or hazardous substances will be stored on the site: <u>Diesel Fuel</u>, <u>Gasoline, etc.</u>

These fuels and/or hazardous substances will be stored in:

Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
 Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ

- prior to moving the tanks onto the project.
- \_\_\_\_ Fuels and hazardous substances will not be stored on the site.
- 2. Attachment A Spill Response Actions. A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. Attachment B Potential Sources of Contamination. A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

# Sequence of Construction

5. Attachment C - Sequence of Major Activities. A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.

For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.

- For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6. Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: <u>Glasscock Branch</u>

# Temporary Best Management Practices (TBMPs)

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

7. X Attachment D – Temporary Best Management Practices and Measures. TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

		A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
		A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
		A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
		A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8.	$\square$	The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
		<ul> <li>Attachment E - Request to Temporarily Seal a Feature. A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.</li> <li>There will be no temporary sealing of naturally-occurring sensitive features on the</li> </ul>
		site.
9.		<b>Attachment F - Structural Practices</b> . A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10.		Attachment G - Drainage Area Map. A drainage area map supporting the following requirements is attached:
		For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
		For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
		For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
		There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

] There are no areas greater than 10 acres within a common drainage area that will be
disturbed at one time. Erosion and sediment controls other than sediment basins or
sediment traps within each disturbed drainage area will be used.

- 11. Attachment H Temporary Sediment Pond(s) Plans and Calculations. Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
  - 🛛 N/A
- 12. Attachment I Inspection and Maintenance for BMPs. A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
- 13. All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
- 14. If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
- 15. Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
- 16. 🖂 Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

# Soil Stabilization Practices

*Examples:* establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices. A schedule of the interim and permanent soil stabilization practices for the site is attached.

- 18. Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

# Administrative Information

- 20.  $\square$  All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

# **ATTACHMENT A**

#### **Spill Response Actions**

In the event of an accidental leak or spill:

- Spill must be contained and cleaned up immediately.
- Spills will not be merely buried or washed with water.
- Contractor shall take action to contain spill. Contractor may use sand or other absorbent material stockpiled on site to absorb spill. Absorbent material should be spread over the spill area to absorb the spilled product.
- In the event of an uncontained discharge the contractor shall utilize onsite equipment to construct berms downgradient of the spill with sand or other absorbent material to contain and absorb the spilled product.
- Spill containment/absorbent materials along with impacted media must be collected and stored in such a way so as not to continue to affect additional media (soil/water). Once the spill has been contained, collected material should be placed on poly or plastic sheeting until removed from the site. The impacted media and cleanup materials should be covered with plastic sheeting and the edges weighed down with paving bricks or other similarly dense objects as the material is being accumulated. This will prevent the impacted media and cleanup materials from becoming airborne in windy conditions or impacting runoff during a rain event. The stockpiled materials should not be located within an area of concentrated runoff such as along a curb line or within a swale.
- Contaminated soils and cleanup materials will be sampled for waste characterization. When the analysis results are known the contaminated soils and cleanup materials will be removed from the site and disposed in a permitted landfill in accordance with applicable regulations.
- The contractor will be required to notify the owner, who will in turn contact TCEQ to notify them in the event of a significant hazardous/reportable quantity spill. Additional notifications as required by the type and amount of spill will be conducted by owner or owner's representative.

In the event of an accidental significant or hazardous spill:

- The contractor will be required to report significant or hazardous spills in reportable quantities as soon as possible and within 24 hours to:
  - the National Response Center at (800) 424-8802
  - the TCEQ Regional Office (512) 339-2929 (if during business hours: 8 AM to 5 PM) or
  - the State Emergency Response Center (800) 832-8224 (if after hours)
- Reportable quantities can be found at the following link: <u>https://www.tceq.texas.gov/response/spills/spill\_rq.html</u>



• Contaminated soils will be sampled for waste characterization. When the analysis results are known the contaminated soils will be removed from the site and disposed in a permitted landfill in accordance with applicable regulations.

Additional guidance can be obtained from TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) Section 1.4.16. Contractor shall review this section.

# **ATTACHMENT B**

#### POTENTIAL SOURCES OF CONTAMINATION

**Preventative Measure** 

- Potential Source Asphalt products used on this project.
  - Preventative Measure After placement of asphalt, emulsion or coatings, the contractor will be responsible for immediate cleanup should an unexpected rain occur. For the duration of the asphalt product curing time, the contractor will maintain standby personnel and equipment to contain any asphalt wash-off should an unexpected rain occur. The contractor will be instructed not to place asphalt products on the ground within 48 hours of a forecasted rain.
  - Potential Source
     Oil, grease, fuel and hydraulic fluid contamination from construction equipment and vehicle dripping.
    - Vehicle maintenance when possible will be performed within the construction staging area.
      - Construction vehicles and equipment shall be checked regularly for leaks and repaired immediately.
  - Potential Source Accidental leaks or spills of oil, petroleum products and substances listed under 40 CFR parts 110, 117, and 302 used or stored temporarily on site.
    - Preventative Measure Contractor to incorporate into regular safety meetings, a discussion of spill prevention and appropriate disposal procedures.

- Contractor's superintendent or representative overseer shall enforce proper spill prevention and control measures.
- Hazardous materials and wastes shall be stored in covered containers and protected from vandalism.
- A stockpile of spill cleanup materials shall be stored on site where it will be readily accessible.
- Miscellaneous trash and litter from construction workers and material wrappings.
  - Preventive Measure Trash containers will be placed throughout the site to encourage proper trash disposal.
- Potential Source Construction debris.
  - Preventive Measure Construction debris will be monitored daily by contractor. Debris will be collected weekly and placed in disposal bins. Situations requiring immediate attention will be addressed on a case by case basis.
- Potential Source Spills/Overflow of waste from portable toilets
  - Preventative Measure Portable toilets will be placed away from high traffic vehicular areas and storm drain inlets.
    - Portable toilets will be placed on a level ground surface.
    - Portable toilets will be inspected regularly for leaks and will be serviced and sanitized at time intervals that will maintain sanitary conditions.



# **ATTACHMENT C**

### **SEQUENCE OF MAJOR ACTIVITIES**

The sequence of major activities which disturb soil during construction on this site are listed below.

- 1) Set erosion controls approximately 979LF of silt fence and 100 LF of rock berm
- 2) Clear and grub approximately 3.91 acres
- 3) Rough grade roadway approximately 0.50 acres
- 4) Rough grade lots approximately 1.47 acres
- 5) Trench utilities approximately 2,084 LF
- 6) Install water, wastewater, and storm approximately 2,084 LF
- 7) Install sub base/base for road/parking areas approximately 0.45 acres
- 8) Pave Roadway/Parking Area approximately 0.36 acres
- 9) Site cleanup approximately 3.91 acres
- 10) Remove erosion controls approximately 979 LF of silt fence and 100 LF of rock berm

## **ATTACHMENT D**

#### **TEMPORARY BEST MANAGEMENT PRACTICES AND MEASURES**

Please see the Erosion Control sheets included in the Construction Plans Section for TBMP layout and the responses below for more details.

Due to existing topography, upgradient stormwater from adjacent property along the southeastern edge of the site enters the Rancho Del Cielo property and flows from east to west along the southern edges of the Phase 1 project limits. As this upgradient area is currently undeveloped and undisturbed, sedimentation from off-site areas is not anticipated. All TBMPs utilized are adequate for the drainage areas served. No upgradient stormwater is anticipated to flow through or adjacent to the Phase 4B Project limits.

Site preparation, which is the initiation of all activity on the project, will disturb the largest amount of soil. Therefore, before any of this work can begin, the clearing and grading contractor will be responsible for the installation of all on-site control measures. The methodology for pollution prevention of on-site stormwater will include: (1) erection of silt fences along the downgradient boundary of construction activities for temporary erosion and sedimentation controls, (2) installation of rock berms downgradient from areas of concentrated stormwater flow for temporary erosion control, (3) installation of stabilized construction entrance/exit(s) to reduce the dispersion of sediment from the site, and (4) installation of construction staging area(s).

Prior to the initiation of construction, all previously installed control measures will be repaired or reestablished for their designed or intended purpose. This work, which is the remainder of all activities on the project, may also disturb additional soil. The construction contractor will be responsible for the installation of all remaining on-site control measures that includes installation of the concrete truck washout pit(s), as construction phasing warrants.

Temporary measures are intended to provide a method of slowing the flow of runoff from the construction site in order to allow sediment and suspended solids to settle out of the runoff. By containing the sediment and solids within the site, they will not enter the aquifer, surface streams and/or sensitive features that may exist downstream of the site.

Inlet protection will be installed and utilized to reduce the dispersion of sediment from entering the storm sewer system during construction activities.



Temporary measures are intended to provide a method of slowing the flow of runoff from the construction site in order to allow sediment and suspended solids to settle out of the runoff. By containing the sediment and solids within the site, they will not enter the aquifer, surface streams and/or sensitive features that may exist downstream of the site.

BMP measures utilized in this plan are intended to allow stormwater to continue downstream after passing through the BMPs. This will allow stormwater runoff to continue downgradient to streams or features that may exist downstream of the site. Features discovered during construction will be reported and assessed in accordance with applicable regulations.



## **ATTACHMENT F**

### STRUCTURAL PRACTICES

The following structural measures will be installed prior to the initiation of site preparation activities:

- Erection of silt fences along the downgradient boundary of construction activities and rock berms for secondary protection, as located on the Erosion Control sheets and illustrated on the Construction Details - Erosion Controls sheet.
- Installation of stabilized construction entrance/exit(s) and construction staging area(s), as located on the Erosion Control sheets and illustrated on the Construction Details Erosion Controls sheet.

The following structural measures will be installed at the initiation of construction activities or as appropriate based on the construction sequencing:

- Installation of inlet protection, as required and located on the Erosion Control sheets and illustrated on the Construction Details Erosion Controls sheet.
- Installation of concrete truck washout pit(s), as required and located on the Erosion Control sheets and illustrated on the Construction Details Erosion Controls sheet.
- Installation of rock berm, as required and located on the Erosion Control sheets and illustrated on the Construction Details – Erosion Controls sheet.

# **ATTACHMENT I**

#### **INSPECTIONS & MAINTENANCE**

Designated and qualified person(s) shall inspect Pollution Control Measures weekly and within 24 hours after a storm event. An inspection report that summarizes the scope of the inspection, names and qualifications of personnel conducting the inspection, date of the inspection, major observations, and actions taken as a result of the inspection will be recorded and maintained as part of Storm Water TPDES data for a period of three years after the Notice of Termination (NOT) has been filed. A copy of the Inspection Report Form is provided in this Storm Water Pollution Prevention Plan.

As a minimum, the inspector shall observe: (1) significant disturbed areas for evidence of erosion, (2) storage areas for evidence of leakage from the exposed stored materials, (3) structural controls (rock berm outlets, silt fences, drainage swales, etc.) for evidence of failure or excess siltation (over 6 inches deep), (4) vehicle exit point for evidence of off-site sediment tracking, (5) vehicle storage areas for signs of leaking equipment or spills, (6) concrete truck rinse-out pit for signs of potential failure, (7) embankment, spillways, and outlet of sediment basin (where applicable) for erosion damage, and (8) sediment basins (where applicable) for evidence that basin has accumulated 50% of its volume in silt. Deficiencies noted during the inspection will be corrected and documented within seven calendar days following the inspection or before the next anticipated storm event if practicable. Temporary sediment basins and permanent basins will be inspected until final stabilization of 70% within the basin watershed is achieved.

BMP inspection and maintenance requirements from sections 1.3 and 1.4 of TCEQ's Technical Guidance Manual are detailed below.

#### **Temporary Construction Entrance/Exit**

• The entrance should be maintained in a condition, which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repair and/or cleanout of any measures used to trap sediment.



- All sediment spilled, dropped, washed or tracked onto public rights-of-way should be removed immediately by contractor.
- When necessary, wheels should be cleaned to remove sediment prior to entrance onto public right-of-way.
- When washing is required, it should be done on an area stabilized with crushed stone that drains into an approved sediment trap or sediment basin.
- All sediment should be prevented from entering any storm drain, ditch or water course by using approved methods.

### Silt Fence

- Inspect all fencing weekly, and after any rainfall.
- Remove sediment when buildup reaches 6 inches.
- Replace any torn fabric or install a second line of fencing parallel to the torn section.
- Replace or repair any sections crushed or collapsed in the course of construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points.
- When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

#### Rock Berms

- Inspection should be made weekly and after each rainfall by the responsible party. For installations in streambeds, additional daily inspections should be made.
- Remove sediment and other debris when buildup reaches 6 inches and dispose of the accumulated silt in an approved manner that will not cause any additional siltation.
- Repair any loose wire sheathing.
- The berm should be reshaped as needed during inspection.



- The berm should be replaced when the structure ceases to function as intended due to silt accumulation among the rocks, washout, construction traffic damage, etc.
- The rock berm should be left in place until all upstream areas are stabilized and accumulated silt removed.

### Inlet Protection

- Inspection should be made weekly and after each rainfall. Repair or replacement should be made promptly as needed by the contractor.
- Remove sediment when buildup reaches a depth of 3 inches. Removed sediment should be deposited in a suitable area and in such a manner that it will not erode.
- Check placement of device to prevent gaps between device and curb.
- Inspect filter fabric and patch or replace if torn or missing.
- Structures should be removed and the area stabilized only after the remaining drainage area has been properly stabilized.



Pollution		Corrective Action Required		
Prevention Measure	Inspected Compliance	Description (use additional sheet if necessary)	Date Completed	
Best Management Practices				
Natural vegetation buffer strips				
Temporary vegetation				
Permanent vegetation				
Sediment control basin				
Silt fences				
Rock berms				
Gravel filter bags				
Drain inlet protection				
Other structural controls				
Vehicle exits (off-site tracking)				
Material storage areas (leakage)				
Equipment areas (leaks, spills)				
Concrete washout pit (leaks, failure)				
General site cleanliness				
Trash receptacles				
Evidence of Erosion				
Site preparation				
Roadway or parking lot construction				
Utility construction				
Drainage construction				
Building construction				
Major Observations				
Sediment discharges from site				
BMPs requiring maintenance				
BMPs requiring modification				
Additional BMPs required				

#### A brief statement describing the qualifications of the inspector is included in this SWP3.

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

"I further certify I am an authorized signatory in accordance with the provisions of 30 TAC §305.128."

Inspector's Name

Inspector's Signature

Date

#### PROJECT MILESTONE DATES

Date when major site grading activities begin:

Construction Activity		Date
Installation of BMPs		
	-	
	_	
	-	
	_	
	-	

Dates when construction activities temporarily or permanently cease on all or a portion of the project:

Construction Activity	Date
Dates when stabilization measures are initiated:	
Stabilization Activity	Date
Removal of BMPs	



# **ATTACHMENT J**

### SCHEDULE OF INTERIM AND PERMANENT SOIL STABILIZATION PRACTICES

Interim on-site stabilization measures, which are continuous, will include minimizing soil disturbances by exposing the smallest practical area of land required for the shortest period of time and maximizing use of natural vegetation. As soon as practical, all disturbed soil will be stabilized via permanent revegetation. Details, such as installation, irrigation, and maintenance are provided below.

### Installation:

- Final grading must be completed prior to seeding, minimizing all steep slopes. In addition, all necessary erosion structures such as dikes, swales, diversions, should also be installed.
- Seedbed should be well pulverized, loose, and uniform.
- Fertilizer should be applied at the rate of 40 pounds of nitrogen and 40 pounds of phosphorus per acre, which is equivalent to about 1.0 pounds of nitrogen and phosphorus per 1000 square feet. Compost can be used instead of fertilizer and applied at the same time as the seed.

### Irrigation:

• Temporary irrigation should be provided according to the schedule described below, or to replace moisture loss to evapotranspiration (ET), whichever is greater. Significant rainfall (on-site rainfall of ½" or greater) may allow watering to be postponed until the next scheduled irrigation.

Time Period	Irrigation Amount and Frequency	
Within 2 hours of installation	Irrigate entire root depth, or to germinate seed	
During the next 10 business days	Irrigate entire root depth every Monday, Wednesday, and Friday	
During the next 30 business days or until Substantial Completion	Irrigate entire root depth a minimum of once per week, or as necessary to ensure vigorous growth	
During the next 4 months or until Final Acceptance of the Project	Irrigate entire root depth once every two weeks, or as necessary to ensure vigorous growth	

### Inspection and Maintenance Guidelines:

• Permanent vegetation should be inspected weekly and after each rain event to locate and



repair any erosion.

- Erosion from storms or other damage should be repaired as soon as practical by regrading the area and applying new seed.
- If the vegetated cover is less than 80%, the area should be reseeded.

Stabilization measures will be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, and except as provided below, will be initiated no more than fourteen (14) days after the construction activity in that portion of the site has temporarily or permanently ceased. Where construction activity on a portion of the site is temporarily ceased, and earth disturbing activities will be resumed within twenty-one (21) days, temporary stabilization measures do not have to be initiated on that portion of site. In areas experiencing droughts where the initiation of stabilization measures by the 14<sup>th</sup> day after construction activity has temporarily or permanently ceased is precluded by seasonably arid conditions, stabilization measures must be initiated as soon as practicable.



## **PERMANENT STORMWATER**

## **Permanent Stormwater Section**

**Texas Commission on Environmental Quality** 

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(C), (D)(Ii), (E), and (5), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Permanent Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Michael Fisher, P.E.

Date: 10/9/24

Signature of Customer/Agent

Regulated Entity Name: Rancho Del Cielo Phase 4B

## Permanent Best Management Practices (BMPs)

## Permanent best management practices and measures that will be used during and after construction is completed.

1. Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.

\_\_\_\_N/A

- 2. These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
  - The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: \_\_\_\_\_

N/A

3. Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.

\_\_\_\_\_N/A

- 4. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
  - The site will be used for low density single-family residential development and has 20% or less impervious cover.
  - The site will be used for low density single-family residential development but has more than 20% impervious cover.
  - The site will not be used for low density single-family residential development.
- 5. The executive director may waive the requirement for other permanent BMPs for multifamily residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
  - Attachment A 20% or Less Impervious Cover Waiver. The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.
  - The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.
  - The site will not be used for multi-family residential developments, schools, or small business sites.
- 6. Attachment B BMPs for Upgradient Stormwater.

	<ul> <li>A description of the BMPs and measures that will be used to prevent p surface water, groundwater, or stormwater that originates upgradient and flows across the site is attached.</li> <li>No surface water, groundwater or stormwater originates upgradient f and flows across the site, and an explanation is attached.</li> <li>Permanent BMPs or measures are not required to prevent pollution o water, groundwater, or stormwater that originates upgradient from the flows across the site, and an explanation is attached.</li> </ul>	t from the site rom the site f surface
7.	Attachment C - BMPs for On-site Stormwater.	
	<ul> <li>A description of the BMPs and measures that will be used to prevent p surface water or groundwater that originates on-site or flows off the s pollution caused by contaminated stormwater runoff from the site is a</li> <li>Permanent BMPs or measures are not required to prevent pollution o or groundwater that originates on-site or flows off the site, including p caused by contaminated stormwater runoff, and an explanation is attracted.</li> </ul>	site, including attached. f surface water pollution
8.	Attachment D - BMPs for Surface Streams. A description of the BMPs and that prevent pollutants from entering surface streams, sensitive features, is attached. Each feature identified in the Geologic Assessment as sensitive addressed.	or the aquifer
	N/A	
9.	The applicant understands that to the extent practicable, BMPs and meas maintain flow to naturally occurring sensitive features identified in either assessment, executive director review, or during excavation, blasting, or optimized in the second seco	the geologic
	<ul> <li>The permanent sealing of or diversion of flow from a naturally-occurri feature that accepts recharge to the Edwards Aquifer as a permanent abatement measure has not been proposed.</li> <li>Attachment E - Request to Seal Features. A request to seal a naturall sensitive feature, that includes, for each feature, a justification as to v reasonable and practicable alternative exists, is attached.</li> </ul>	pollution y-occurring
10.	Attachment F - Construction Plans. All construction plans and design calc the proposed permanent BMP(s) and measures have been prepared by or direct supervision of a Texas Licensed Professional Engineer, and are sign dated. The plans are attached and, if applicable include:	r under the
	<ul> <li>Design calculations (TSS removal calculations)</li> <li>TCEQ construction notes</li> <li>All geologic features</li> <li>All proposed structural BMP(s) plans and specifications</li> </ul>	
	N/A	

	Attachment G - Inspection, Maintenance, Repair and Retrofit Plan. A plan for the inspection, maintenance, repairs, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan includes all of the following:
	Prepared and certified by the engineer designing the permanent BMPs and measures
	Signed by the owner or responsible party
	Procedures for documenting inspections, maintenance, repairs, and, if necessary retrofit
	ig > A discussion of record keeping procedures
	N/A
	Attachment H - Pilot-Scale Field Testing Plan. Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
$\boxtimes$	N/A
	Attachment I -Measures for Minimizing Surface Stream Contamination. A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the

creation of stronger flows and in-stream velocities, and other in-stream effects caused

by the regulated activity, which increase erosion that results in water quality

Responsibility for Maintenance of Permanent BMP(s) Responsibility for maintenance of best management practices and measures after construction is complete. 14. 🖂 The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.

N/A

degradation.

N/A

15.  $\square$  A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.

N/A

## **ATTACHMENT B**

### **BMPs for Upgradient Stormwater**

As designed and permitted with Rancho Del Cielo Phase 1 (EAPP ID No. 11002378), upgradient stormwater from a portion of the project located entirely outside of the Edwards Aquifer Recharge Zone flows through existing Batch Detention Pond '2B'. This 0.51-acre off-site area includes approximately 0.30 acres of proposed impervious cover, which is not included in the required TSS removal for the Batch Detention Pond '2B' watershed as TSS removal is not required for this area. The 0.30 acres of proposed off-site impervious cover is included in the maximum TSS load removed calculations by Detention Pond '2B'. Please see the TSS Removal Calculations on Sheet 20 of 36 of the attached construction plans.

No upgradient stormwater is anticipated to flow through the Phase 4B project limits.

# **ATTACHMENT C**

#### **BMPs for Onsite Stormwater**

Construction activities proposed within the Rancho Del Cielo Phase 4B WPAP include clearing, grading, excavation, installation of utilities and drainage improvements, streets, and 20 homes with associated driveways. Rancho Del Cielo Phase 4B consists of approximately 10.16 acres, with approximately 0.98 acres of new proposed impervious cover over the Edwards Aquifer Recharge Zone. Including the impervious cover proposed and approved with Rancho Del Cielo Phase 1 (EAPP ID No. 11002378 and 11002937), Rancho Del Cielo Phase 2 (EAPP IS No. 11003130), Rancho Del Cielo Phase 3 (EAPP ID No. 11002401), and Rancho Del Cielo Phase 4 (EAPP ID No. 11004005), the total impervious cover currently proposed within the 198.49-acre Rancho Del Cielo project limits over the EARZ is 80.66 acres. There is no existing impervious cover within the Phase 4B project limits.

One (1) existing batch detention pond (Pond 2A) with earthen side-slopes at 3:1 and maintenance access at 4:1 slopes and four (4) fifteen-foot (15') wide Engineered Vegetated Filter Strips (VFS) are proposed as the Permanent Best Management Practices (PBMPS) for this site. The existing batch detention pond (Pond 2A) was designed and permitted with Rancho Del Cielo Phase 2 (EAPP ID No. 11003130).

Existing Batch Detention Pond '2B' provides overtreatment for approximately 0.65 acres of new proposed impervious cover in the Phase 4B project limits and overtreatment for a total of 1.27 acres within the overall Rancho Del Cielo. The four (4) 15' Engineered Vegetated Filter Strips provide direct treatment for approximately 0.33 acres of new proposed impervious cover in the Rancho Del Cielo Phase 4B project limits. All PBMPs have been designed in accordance with the TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in TSS from the site. The batch detention ponds have been designed to treat stormwater runoff at ultimate development within the Rancho Del Cielo subdivision, and water quality calculations have been provided with this application for the proposed Rancho Del Cielo Phase 4B development. Please see the Treatment Summary Table provided with the attached construction plan sheets for more detail.

## **ATTACHMENT D**

#### **BMPs for Surface Streams**

Construction activities proposed within the Rancho Del Cielo Phase 4B WPAP include clearing, grading, excavation, installation of utilities and drainage improvements, streets, and 20 homes with associated driveways. Rancho Del Cielo Phase 4B consists of approximately 10.16 acres, with approximately 0.98 acres of new proposed impervious cover over the Edwards Aquifer Recharge Zone. Including the impervious cover proposed and approved with Rancho Del Cielo Phase 1 (EAPP ID No. 11002378 and 11002937), Rancho Del Cielo Phase 2 (EAPP IS No. 11003130), Rancho Del Cielo Phase 3 (EAPP ID No. 11002401), and Rancho Del Cielo Phase 4 (EAPP ID No. 11004005), the total impervious cover currently proposed within the 198.49-acre Rancho Del Cielo project limits over the EARZ is 80.66 acres. There is no existing impervious cover within the Phase 4B project limits.

One (1) existing batch detention pond (Pond 2A) with earthen side-slopes at 3:1 and maintenance access at 4:1 slopes and four (4) fifteen-foot (15') wide Engineered Vegetated Filter Strips (VFS) are proposed as the Permanent Best Management Practices (PBMPS) for this site. The existing batch detention pond (Pond 2A) was designed and permitted with Rancho Del Cielo Phase 2 (EAPP ID No. 11003130).

Existing Batch Detention Pond '2B' provides overtreatment for approximately 0.65 acres of new proposed impervious cover in the Phase 4B project limits and overtreatment for a total of 1.27 acres within the overall Rancho Del Cielo. The four (4) 15' Engineered Vegetated Filter Strips provide direct treatment for approximately 0.33 acres of new proposed impervious cover in the Rancho Del Cielo Phase 4B project limits. All PBMPs have been designed in accordance with the TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in TSS from the site. The batch detention ponds have been designed to treat stormwater runoff at ultimate development within the Rancho Del Cielo subdivision, and water quality calculations have been provided with this application for the proposed Rancho Del Cielo Phase 4B development. Please see the Treatment Summary Table provided with the attached construction plan sheets for more detail.

Runoff from impervious cover areas will be treated by the PBMPs prior to its discharge downstream into the Glasscock Branch.



## **ATTACHMENT F**

### **Construction Plans**

See attached drawing set for relevant construction plans and design drawings for Rancho Del Cielo Phase 4B.



## **ATTACHMENT G**

#### **Maintenance Procedures for Permanent BMPs**

Note: Additional guidance can be obtained from TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) Section 3.5

A written record will be kept of inspection results and maintenance performed.

### 3.5.8 Vegetative Filter Strips

Once a vegetated area is well established, little additional maintenance is generally necessary. The key to establishing a viable vegetated feature is the care and maintenance it received in the first few months after it is planted. Once established, all vegetated BMPs require some basic maintenance to insure the health of the plants including:

- Pest Management. An integrated Pest Management (IPM) Plan should be developed for vegetated areas. This plan should specify how problem insects and weeds will be controlled with minimal or no use of insecticides and herbicides.
- Seasonal Mowing and Lawn Care. If the filter strip is made up of turf grass, it should be mowed as needed to limit vegetation height to 18 inches, using a mulching mower (or removal of clippings). If native grasses are used, the filter may require less frequent mowing, but a minimum of twice annually. Grass clippings and brush debris should not be deposited on vegetated filter strip areas. Regular mowing should also include weed control practices, however herbicide use should be kept to a minimum (Urbonas et al., 1992). Healthy grass can be maintained without using fertilizers because runoff usually contains sufficient nutrients. Irrigation of the site can help assure a dense and healthy vegetative cover.
- Inspection. Inspect filter strips at least twice annually for erosion or damage to vegetation; however, additional inspection after periods of heavy runoff is most desirable. The strip should be checked for uniformity of grass cover, debris and litter, and areas of sediment accumulation. More frequent inspections of the grass cover during the first few years after establishment will help to determine if any problems are developing, and to plan for long-term restorative maintenance needs. Bare spots and areas of erosion identified during semi-annual inspections must be replanted and 3-92 restored to meet specifications. Construction of a level spreader device may be necessary to reestablish shallow overland flow.
- Debris and Litter Removal. Trash tends to accumulate in vegetated areas, particularly along highways. Any filter strip structures (i.e. level spreaders) should be kept free of obstructions to reduce floatables being flushed downstream, and for aesthetic reasons. The need for this practice is determined through periodic inspection, but should be performed no less than 4 times per year.
- Sediment Removal. Sediment removal is not normally required in filter strips, since the vegetation normally grows through it and binds it to the soil. However, sediment may accumulate along the



upstream boundary of the strip preventing uniform overland flow. Excess sediment should be removed by hand or with flat-bottomed shovels.

Grass Reseeding and Mulching. A healthy dense grass should be maintained on the filter strip. If
areas are eroded, they should be filled, compacted, and reseeded so that the final grade is level.
Grass damaged during the sediment removal process should be promptly replaced using the same
seed mix used during filter strip establishment. If possible, flow should be diverted from the
damaged areas until the grass is firmly established. Bare spots and areas of erosion identified
during semi-annual inspections must be replanted and restored to meet specifications. Corrective
maintenance, such as weeding or replanting should be done more frequently in the first two to
three years after installation to ensure stabilization. Dense vegetation may require irrigation
immediately after planting, and during particular dry periods, particularly as the vegetation is
initially established.

Signature

Ally Benoit Lennar Homes of Texas Land and Construction, Ltd.

2/2024

# **ATTACHMENT I**

### Measures for Minimizing Surface Stream Contamination

Any points where discharge from the site is concentrated and erosive velocities exist will include appropriately sized energy dissipators to reduce velocities to non-erosive levels.

## **AGENT AUTHORIZATION**

	Agent Authorization Form For Required Signature Edwards Aquifer Protection Program Relating to 30 TAC Chapter 213 Effective June 1, 1999	
I	Ally Beal Print Name	,
	Land Manager Title - Owner/President/Other	,
of	Lennar Homes of Texas Land and Construction, Ltd. Corporation/Partnership/Entity Name	,
have authorized	Jennifer Franklin, P.E. Print Name of Agent/Engineer	_
of	Pape-Dawson Consulting Engineers, LLC Print Name of Firm	
Sec		

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- 2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- 3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

Applicant's Signature


2/2024

THE STATE OF Texal §

County of Travis §

BEFORE ME, the undersigned authority, on this day personally appeared <u>Ally Benoit</u> known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 21 day of October 2024.



Matchew Peace Walls Witth with NOTARY PUBLIC

Matthew Peace Walls Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 10-22-2027

#### **Owner Authorization Form**

for Required Signature for submitting and signing an application for an Edwards Aquifer Protection Plan (Plan) and conducting regulated activities in accordance with an approved Plan.

**Texas Commission on Environmental Quality** 

**Edwards Aquifer Protection Program** Relating to the Edwards Aquifer Rules of Title 30 of the Texas Administrative Code (30 TAC), Chapter 213 Effective June 1, 1999

#### Land Owner Authorization

I, \_\_\_\_\_Nathan Holt\_\_\_\_

<u>\_\_\_\_o</u>f Land Owner Name (Individual)

**KL LHB3 AIV LLC** 

Firm (applicable to Legal Entities)

am the Owner of Record or Title Holder of the property located at:

Northwest of the intersection of CR 237 and CR 238 near Jarrell TX, 76537

(Legal description of the property referenced in the application)

and being duly authorized under 30 TAC § 213.4(c)(2) and § 213.4(d)(1) or § 213.23(c)(2) and § 213.23(d) to submit and sign an application for a Plan, do hereby authorize: Lennar Homes of Texas Land and Construction, Ltd.

(Applicant Name / Plan Holder (Legal Entity or Individual))

to conduct:

construction of a residential subdivision including grading, streets, homes, utilities, VFS, and water quality ponds

(Description of the proposed regulated activities)

on the property described above or at:

Northwest of the intersection of CR 237 and CR 238 near Jarrell TX, 76537

(If applicable to a precise location for the authorized regulated activities)

#### Land Owner Acknowledgement

Nathan Holt of I, \_\_\_\_ Land Owner Name (Individual)

**KL LHB3 AIV LLC** 

Firm (applicable to Legal Entities)

understand that while	Lennar	Homes of	Texas	Land	and	Constructi	on, Ltd.
-----------------------	--------	----------	-------	------	-----	------------	----------

Applicant Name / Plan Holder (Legal Entity or Individual)

is responsible for compliance with the approved or conditionally approved Plan and any special conditions of the approved Plan through all phases of Plan implementation,

as Owner of Record of Thue Holder of the pro- responsible for ensuring that compliance with Plan and any special conditions of the approv implementation, is achieved even if the respo- possess and control of the property reference contractually assumed by another legal entity	h the approved or conditionally approved ved Plan, through all phases of Plan nsibility for compliance and the right to ed in the application has been							
I, <u>Nathan Holt</u> of	KL LHB3 AIV LLC							
Land Owner Name (Individual)	Firm (applicable to Legal Entities)							
further understand that any failure to comply with any condition of the Executive Director's approval is a violation and is subject to administrative rule or orders and penalties as provided under 30 TAC § 213.10 (relating to Enforcement). Such violation may also be subject to civil penalties and injunction.								
Land Owner Signature								
Tathan Hill	October 2, 2024							
Land Owner Signature	Date							
THE STATE OF §								
County of §								
BEFORE ME, the undersigned authority, on this da the person whose name is subscribed to the foreg that (s)he executed same for the purpose and con	going instrument and acknowledged to me							
GIVEN under my hand and seal of office on th	nis 2nd day of October, 2024							
ULLE GILLETT Notary Public - State of Arizona MARICOPA COUNTY								
Commission # 635441 Expires August 05, 2026	<u>Julie Gillett</u> Typed or Printed Name of Notary							
MY COMMISSION EXPIRES:08/05/2026								
Attached: (Mark all that apply)								

of

as Owner of Record or Title Holder of the property described above, I am ultimately

Attached: (Mark all that apply)

Lease Agreement

Signed Contract

Deed Recorded Easement

Other legally binding document

KL LHB3 AIV LLC

I, <u>Nathan Holt</u> Land Owner Name (Individual)

Firm (applicable to Legal Entities)

#### Applicant Acknowledgement

County of § \_\_\_\_\_\_

I,Beotof Applicant Name (Individual)	Lennar Homes of Texas Land and Construction, Ltd. Firm (applicable to Legal Entities)						
acknowledge that KL LHB3 AIV LLC Land Owner Name (Legal En	tity or Individual)						
has provided Lennar Homes of Texas Lar							
Applicant Name (Legal Ent	ity or Individual)						
with the right to possess and control the prope Protection Plan (Plan).	erty referenced in the Edwards Aquifer						
I understand that Lennar Homes of Texas	Land and Construction, Ltd.						
Applicant Name (Legal Ent	ity or Individual)						
is responsible, contractually or not, for compliance with the approved or conditionally approved Plan and any special conditions of the approved Plan through all phases of Plan implementation. I further understand that failure to comply with any condition of the Executive Director's approval is a violation and is subject to administrative rule or orders and penalties as provided under § 213.10 (relating to Enforcement). Such violation may also be subject to civil penalties and injunction.							
Applicant Signature Applicant Signature	10/2/2024 Date						
THE STATE OF §							

BEFORE ME, the undersigned authority, on this day personally appeared known to me to be the person whose name is subscribed to the foregoing instrument and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of o	ffice on this 2 <sup>nd</sup> day of <u>October 20</u> 24
	Mutter Utor
A strength and the other strength and the strength of the stre	NOTARY PUBLIC
MATTHEW PEACE WALLS	Peace
Notary Public, State of Texas	Mathew Walls
Comm. Expires 10-22-2027 Notary ID 132220835	Typed or Printed Name of Notary
- 1	
	MY COMMISSION EXPIRES: 10-22-2027

## **APPLICATION FEE FORM**

#### **Application Fee Form**

Texas Commission on Environmental Quality									
Name of Proposed Regulated Entity: <u>Rancho Del Cielo Phase 4B</u>									
Regulated Entity Location: Northwe	est of the intersection of	of CR 237 & CR 238, Jar	rell, Texas						
Name of Customer: Lennar Homes	of Texas Land and Con	struction, Ltd.	<i>b</i>						
Contact Person: Ally Benoit	Phone	e: <u>469-583-9989</u>							
Customer Reference Number (if iss									
<b>Regulated Entity Reference Numbe</b>	r (if issued):RN <u>111188</u>	447							
Austin Regional Office (3373)									
Hays	Travis	🖂 Will	liamson						
San Antonio Regional Office (3362	)								
Bexar	Medina	Uva	lde						
Comal	 Kinney								
Application fees must be paid by ch	neck, certified check, or	r money order, payable	e to the <b>Texas</b>						
<b>Commission on Environmental Qu</b>	ality. Your canceled ch	neck will serve as your	receipt. <b>This</b>						
form must be submitted with your	<b>fee payment</b> . This pa	yment is being submit	ted to:						
🔀 Austin Regional Office	Sa	n Antonio Regional Of	fice						
Mailed to: TCEQ - Cashier		ernight Delivery to: TCEQ - Cashier							
<b>Revenues Section</b>	12	100 Park 35 Circle							
Mail Code 214	Bu	ilding A, 3rd Floor							
P.O. Box 13088	Au	istin, TX 78753							
Austin, TX 78711-3088	(5	12)239-0357							
Site Location (Check All That Apply	/):								
🔀 Recharge Zone	Contributing Zone	🗌 Transiti	on Zone						
Type of Pla	n	Size	Fee Due						
Water Pollution Abatement Plan,									
Plan: One Single Family Residentia	al Dwelling	Acres	\$						
Water Pollution Abatement Plan,	Contributing Zone								
Plan: Multiple Single Family Resid	ential and Parks	198.49 Acres	\$ 8,000						
Water Pollution Abatement Plan, Contributing Zone									
Plan: Non-residential	Acres	\$							
Sewage Collection System	L.F.	\$							
Lift Stations without sewer lines	Acres	\$							
Underground or Aboveground Sto	Tanks	\$							
Piping System(s)(only)		Each	\$						
Exception	Each	\$							
Extension of Time		Each Each	\$						

Signature: 10/9/24

Date: \_\_\_\_\_

#### **Application Fee Schedule**

#### Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

#### Water Pollution Abatement Plans and Modifications

#### Contributing Zone Plans and Modifications

Project	Project Area in Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial,	< 1	\$3,000
institutional, multi-family residential, schools, and	1 < 5	\$4,000
other sites where regulated activities will occur)	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

#### **Organized Sewage Collection Systems and Modifications**

Project	Cost per Linear Foot	Minimum Fee- Maximum Fee	
Sewage Collection Systems	\$0.50	\$650 - \$6,500	

#### Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or Piping System	Minimum Fee- Maximum Fee
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

#### **Exception Requests**

Project	Fee
Exception Request	\$500

#### Extension of Time Requests

Project	Fee
Extension of Time Request	\$150

### **CORE DATA FORM**



#### **TCEQ Core Data Form**

For detailed instructions regarding completion of this form, please read the Core Data Form Instructions or call 512-239-5175.

#### **SECTION I: General Information**

								()				
		sion (If other is c						,				
New Per	mit, Regist	ration or Authori	zation (Core L	Jata Fo	orm sho	uld be	subm	ntted wi	th the p	program application	on.)	
Renewal (Core Data Form should be submitted with the renewal form)     Other												
2. Customer	Reference	e Number <i>(if i</i> ss	ued)		v this link			3. Reg	gulated	Entity Reference	e Number <i>(i</i>	f issued)
CN 6024	12207				<u>l or RN r</u> entral Re			RN	1111	8847		
SECTION	II: Cus	stomer Info	rmation									
4. General Cu	ustomer In	formation	5. Effective	Date f	or Cus	tomer	Infor	mation	Updat	<b>es</b> (mm/dd/yyyy)	4/20/2	.022
New Custo		ne (Verifiable wit		•	to Cust y of Sta				roller of	Change in Change in	-	ntity Ownership
The Custor	mer Nam	e submitted	here may b	be up	dated	auto	matie	cally k	based	on what is cu	rrent and	active with the
Texas Seci	retary of	State (SOS)	or Texas C	ompt	roller	of Pu	ıblic	Acco	unts (	CPA).		
6. Customer	Legal Nan	ne (If an individual	. print last nam	e first: e	a: Doe. ,	John)		lf	new Cu	stomer, enter prev	ious Custome	er below:
	·				-							
		Texas Land										
7. TX SOS/CF	PA Filing N	lumber	8. TX State		(11 digits	5)				al Tax ID (9 digits)	10. DUNS	S Number (if applicable)
11452910			1752792	0189 75379			2018					
11. Type of C	Sustomer:	Corporati	on			ndivid	ual		Pa	rtnership: 🔲 Gene	ral 🗌 Limited	
Government:	City C	County 🗌 Federal 🗌	] State 🗌 Other	r		Sole P	roprie	torship		Other:		
12. Number o							-	1:	3. Indep	pendently Owned	d and Opera	ted?
0-20	21-100	101-250	251-500		501 an	d high	er		Yes	🖂 No		
14. Customer	<b>r Role</b> (Pro	posed or Actual) -	as it relates to	the Reg	gulated E	Entity li	sted or	n this for	m. Plea	se check one of the	following	
⊠Owner		🗌 Operat	or		Ow	vner &	Oper	ator				
	nal License	e 🗌 Respo	nsible Party		🗌 Vo	luntary	/ Clea	nup Ap	plicant	Other:		
	13620	N FM 620										
15. Mailing Address:	Bldg. H	B, Suite 150										
City Austin State TX						ZIP	787	17	ZIP + 4			
16. Country M	16. Country Mailing Information (if outside USA) 17. E-Mail Address (if applicable)											
Ally.Benoit@Lennar.com												
18. Telephon	e Number			19. Ex	xtensio	on or C	ode		2	20. Fax Numbe	er (if applicat	ole)
(469)58	(469) 583-9989 () -											

#### **SECTION III: Regulated Entity Information**

 21. General Regulated Entity Information (If 'New Regulated Entity" is selected below this form should be accompanied by a permit application)

 New Regulated Entity
 Update to Regulated Entity Name

 Update to Regulated Entity
 Update to Regulated Entity Information

The Regulated Entity Name submitted may be updated in order to meet TCEQ Agency Data Standards (removal of organizational endings such as Inc, LP, or LLC).

22. Regulated Entity Name (Enter name of the site where the regulated action is taking place.)

Rancho Del Cielo Phase 4B

City William		01-1-					
		State		ZIP		ZIP + 4	
6	son						
E	nter Physical Lo	cation Description	on if no stre	eet addres	s is provided.		
Northwe	est of the inte	rsection of C	R 237 &	CR 238			
	- Aller				State	Ne	arest ZIP Code
					TX	76	537
al:	30.784551		28. L	ongitude (\	N) In Decimal:	-97.6440	)65
Minutes	S	econds	Degree	98	Minutes		Seconds
2	47	4.4		-97		38	38.6
ligits) <b>30.</b>	Secondary SIC	Code (4 digits)					AICS Code
			236115				
Business o	f this entity? (	Do not repeat the SIC	or NAICS desc	cription.)			
ential sub	odivision						
13620 N FM 620							
Bldg. B, Suite 150							
City	Austin	State	ТХ	ZIP	78717	ZIP+4	
			Ally.Be	noit@Lenr	nar.com	A State of the second s	
ne Number		37. Extensio			TANK PROPERTY	mber <i>(if app</i>	licable)
( 469 ) 583-9989				( ) -			
			rmits/registrat	tion numbers	that will be affected	by the update	s submitted on this
District	S	Edwards Aqu	ifer	Emissi	ons Inventory Air	Industri	al Hazardous Waste
New S	ource Review Air	Air OSSF Petroleum Storage Tank		D PWS			
Storm	Water	🔲 Title V Air		Tires		Used Oil	
U Waste	Water	Wastewater Agricu		Water Rights		Other:	
narer Ir	formation						
	Minutes  iigits) 30.  Business o ential sub City City Re Number 83-9989 Numbers ( astructions fo District District Storm District UNew S UNE	Minutes       S         47       47         ligits)       30. Secondary SIC (         Business of this entity?       (I         Business of this entity?       (I         ential subdivision       (I         City       Austin         ne Number       (I         83-9989       (I         Numbers       Check all Programs         Instructions for additional guidance       (I         Districts       (I         Storm Water       (I         Waste Water       (I         Date:       (I         Date:       (I)         Date:       (I)         Image:       (I)	Minutes       Seconds         47       4.4         ligits)       30. Secondary SIC Code (4 digits)         Business of this entity?       (Do not repeat the SIC contial subdivision         City       Austin         State         Image: Second sec	Minutes       Seconds       Degree         47       4.4         igits)       30. Secondary SIC Code (4 digits)       31. Primar (5 or 6 digits)         igits)       30. Secondary SIC Code (4 digits)       236115         Business of this entity?       (Do not repeat the SIC or NAICS descential subdivision       236115         Business of this entity?       (Do not repeat the SIC or NAICS descential subdivision       13620         City       Austin       State       TX         Bldg.       Item Number       37. Extension or Code         83-9989       Item Numbers       Ally.Be         Numbers       Check all Programs and write in the permits/registratistructions for additional guidance.       Item Vair         Districts       Edwards Aquifer       Item Vair         Storm Water       Title V Air       Item Vair         Waste Water       Wastewater Agriculture       Item Vair         Districts       Item Vair       Item Vair         Districts       Item Vair       Item Vair         Districts       Item Vair       Item Vair         Item Vair       Item Vair       Item Vair         Item Vair       Item Vair       Item Vair         Item Vair       Item Vair       Item Vair <t< td=""><td>Minutes       Seconds       Degrees         47       4.4       -97         ligits)       30. Secondary SIC Code (4 digits)       31. Primary NAICS C (5 or 6 digits)         236115       236115         Business of this entity?       (Do not repeat the SIC or NAICS description.)         ential subdivision       13620 N FM 620         Bldg. B, Suite 15       Bldg. B, Suite 15         City       Austin       State         TX       ZIP         Ally.Benoit@Lenn       Ally.Benoit@Lenn         ne Number       37. Extension or Code         83-9989       Numbers Check all Programs and write in the permits/registration numbers         nstructions for additional guidance.      </td><td>Image: TX       30.784551       28. Longitude (W) In Decimal:         Minutes       Seconds       Degrees       Minutes         47       4.4       -97       4.4         47       4.4       -97       4.4         igits)       30. Secondary SIC Code (4 digits)       31. Primary NAICS Code (5 or 6 digits)       32. S (5 or 6 digits)         30. Secondary SIC Code (4 digits)       31. Primary NAICS Code (5 or 6 digits)       32. S (5 or 6 digits)         Business of this entity?       (Do not repeat the SIC or NAICS description.)       90. Secondary SIC         Install subdivision       13620 N FM 620       90. Secondary SIC         Bidg. B, Suite 150       Bidg. B, Suite 150       90. Secondary SIC         City       Austin       State       TX       ZIP       78717         Ally.Benoit@Lennar.com       Ally.Benoit@Lennar.com       (       Number       37. Extension or Code       38. Fax Nu         83-9989       (       (       Numbers Check all Programs and write in the permits/registration numbers that will be affected structions for additional guidance.       (         Districts       Edwards Aquifer       Emissions Inventory Air         New Source Review Air       OSSF       Petroleum Storage Tank         Waste Water       Title V Air       Tires</td><td>TX       76         al:       30.784551       28. Longitude (W) In Decimal:       -97.6440         Minutes       Seconds       Degrees       Minutes         47       4.4       -97       38         iigits)       30. Secondary SIC Code (4 digits)       31. Primary NAICS Code (5 or 6 digits)       32. Secondary N/ (5 or 6 digits)         iigits)       30. Secondary SIC Code (4 digits)       236115       32. Secondary N/ (5 or 6 digits)         Business of this entity?       (Do not repeat the SIC or NAICS description.)       mtial subdivision         mtial subdivision         13620 N FM 620         Bidg. B, Suite 150         City Austin State TX ZIP 78717 ZIP + 4         Ally.Benoit@Lennar.com         ne Number 37. Extension or Code 38. Fax Number (if app 83-9989         ( ) -         Numbers Check all Programs and write in the permits/registration numbers that will be affected by the update istructions for additional guidance.         Districts       Edwards Aquifer       Emissions Inventory Air       Industri         New Source Review Air       OSSF       Petroleum Storage Tank       PWS         Storm Water       Title V Air       Tires       Used O         Waste Water       Wastewater Agricut</td></t<>	Minutes       Seconds       Degrees         47       4.4       -97         ligits)       30. Secondary SIC Code (4 digits)       31. Primary NAICS C (5 or 6 digits)         236115       236115         Business of this entity?       (Do not repeat the SIC or NAICS description.)         ential subdivision       13620 N FM 620         Bldg. B, Suite 15       Bldg. B, Suite 15         City       Austin       State         TX       ZIP         Ally.Benoit@Lenn       Ally.Benoit@Lenn         ne Number       37. Extension or Code         83-9989       Numbers Check all Programs and write in the permits/registration numbers         nstructions for additional guidance.	Image: TX       30.784551       28. Longitude (W) In Decimal:         Minutes       Seconds       Degrees       Minutes         47       4.4       -97       4.4         47       4.4       -97       4.4         igits)       30. Secondary SIC Code (4 digits)       31. Primary NAICS Code (5 or 6 digits)       32. S (5 or 6 digits)         30. Secondary SIC Code (4 digits)       31. Primary NAICS Code (5 or 6 digits)       32. S (5 or 6 digits)         Business of this entity?       (Do not repeat the SIC or NAICS description.)       90. Secondary SIC         Install subdivision       13620 N FM 620       90. Secondary SIC         Bidg. B, Suite 150       Bidg. B, Suite 150       90. Secondary SIC         City       Austin       State       TX       ZIP       78717         Ally.Benoit@Lennar.com       Ally.Benoit@Lennar.com       (       Number       37. Extension or Code       38. Fax Nu         83-9989       (       (       Numbers Check all Programs and write in the permits/registration numbers that will be affected structions for additional guidance.       (         Districts       Edwards Aquifer       Emissions Inventory Air         New Source Review Air       OSSF       Petroleum Storage Tank         Waste Water       Title V Air       Tires	TX       76         al:       30.784551       28. Longitude (W) In Decimal:       -97.6440         Minutes       Seconds       Degrees       Minutes         47       4.4       -97       38         iigits)       30. Secondary SIC Code (4 digits)       31. Primary NAICS Code (5 or 6 digits)       32. Secondary N/ (5 or 6 digits)         iigits)       30. Secondary SIC Code (4 digits)       236115       32. Secondary N/ (5 or 6 digits)         Business of this entity?       (Do not repeat the SIC or NAICS description.)       mtial subdivision         mtial subdivision         13620 N FM 620         Bidg. B, Suite 150         City Austin State TX ZIP 78717 ZIP + 4         Ally.Benoit@Lennar.com         ne Number 37. Extension or Code 38. Fax Number (if app 83-9989         ( ) -         Numbers Check all Programs and write in the permits/registration numbers that will be affected by the update istructions for additional guidance.         Districts       Edwards Aquifer       Emissions Inventory Air       Industri         New Source Review Air       OSSF       Petroleum Storage Tank       PWS         Storm Water       Title V Air       Tires       Used O         Waste Water       Wastewater Agricut

Name: Tabatha Farr, EIT		41. Title:		
42. Telephone Number 43. Ext./Code	44. Fax Number	45. E-Mail	Address	
( 512 ) 454-8711	() -	tfarr@pa	ape-dawson.com	

#### **SECTION V:** Authorized Signature


**46.** By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	Pape-Dawson Consulting Engineers, LLC Job Title: Senie		Senior Vice Presid	lent
Name (In Print):	Michael Fisher, P.E.		Phone:	( 512 ) 454- 8711
Signature:	Jule		Date:	10/9/24

## **CONSTRUCTION PLANS**

	RANCHO DEL ( MUD	CIELO	CITY OF JARRELL	WILLIAMSON COUNTY
DATE	APPROVED BY,	/DATE	APPROVED BY/DATE	APPROVED BY/DATE
	DATE	MUD	MUD	RANCHO DEL CIELO MUD       CITY OF JARRELL         DATE       APPROVED BY/DATE         APPROVED BY/DATE       APPROVED BY/DATE

## WILLIAMSON COUNTY, TEXAS



## N.T.S.

THE LOCATIONS OF EXISTING UNDERGROUND UTILITIES ARE SHOWN IN AN APPROXIMATE WAY ONLY AND HAVE NOT BEEN INDEPENDENTLY VERIFIED BY THE OWNER OR ITS REPRESENTATIVE. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION OF ALL EXISTING UTILITIES BEFORE COMMENCING WORK, AND AGREES TO BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MIGHT BE ASSOCIATED BY THE CONTRACTOR'S FAILURE TO EXACTLY LOCATE AND PRESERVE ANY AND ALL UNDERGROUND UTILITIES.

THE CONTRACTOR SHALL OBTAIN A "NOTICE OF PROPOSED INSTALLATION OF UTILITY LINE" PERMIT FROM WILLIAMSON COUNTY FOR ANY WORK PERFORMED IN THE EXISTING COUNTY RIGHT-OF-WAY (DRIVEWAY APRON, WATER MAIN TIE-IN, ETC.) THIS PERMIT APPLICATION WILL REQUIRE A LIABILITY AGREEMENT, A CONSTRUCTION COST ESTIMATE FOR WORK WITHIN THE RIGHT-OF-WAY INCLUDING PAVEMENT REPAIR (IF NEEDED), A PERFORMANCE BOND, CONSTRUCTION PLANS AND, IF NECESSARY, A TRAFFIC CONTROL PLAN. AN INSPECTION FEE, AND A PRE-CONSTRUCTION MEETING MAY ALSO BE REQUIRED, DEPENDING ON THE SCOPE OF WORK. THE PERMIT WILL BE REVIEWED AND APPROVED BY THE COUNTY ENGINEER, AND MUST ALSO BE APPROVED BY THE WILLIAMSON COUNTY COMMISSIONERS COURT IF ANY ROAD CLOSURE IS INVOLVED.

A PORTION OF THE PROPOSED IMPROVEMENTS ARE WITHIN THE 1% ANNUAL CHANCE FLOODPLAIN PER FEDERAL FLOOD INSURANCE ADMINISTRATION FIRM COMMUNITY PANEL NO(s). 48491C0125F, DATED DECEMBER 20, 2019, WILLIAMSON COUNTY, TEXAS.

DATE

THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL

#### ENGINEER:

PAPE-DAWSON ENGINEERS 10801 N MOPAC EXPY, BLDG 3, STE 200 AUSTIN, TEXAS 78757 PHONE (512) 454-8711

#### OWNER / SUBDIVIDER: LENNAR HOMES OF TEXAS LAND & CONSTRUCTION, LTD.

13620 N FM 620, BUILDING B, SUITE 150 AUSTIN, TEXAS 78717

#### SURVEYOR: PAPE-DAWSON ENGIN

PAPE-DAWSON ENGINEERS 10801 N MOPAC EXPY, BLDG 3, STE 200 AUSTIN, TEXAS 78757 PHONE (512) 454-8711

#### REVIEWED BY: ACCEPTED FOR CONSTRUCTION:

RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT DATE DISTRICT ENGINEER

CITY OF JARRELL CITY ENGINEER

REVIEW OF THE PLANS BY THE DISTRICT IS LIMITED TO WATER, WASTEWATER, AND DRAINAGE FACILITIES, AND DOES NOT INDICATE A REVIEW OF THE ADEQUACY OF THE DESIGN OF FACILITIES. IN APPROVING THESE PLANS, THE DISTRICT MUST RELY ON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER. REVIEWED FOR COMPLIANCE WITH COUNTY REQUIREMENTS:

COUNTY ENGINEER, WILLIAMSON COUNTY


WILLIAMSON COUNTY EMERGENCY SERVICES DISTRICT NO. 5

ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARED THEM. IN ACCEPTING THESE PLANS, WILLIAMSON COUNTY AND RANCHO DEL CIELO M.U.D. MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

# RANCHO DEL CIELO

## PHASE 4B

## STREET, DRAINAGE, WATER & WASTEWATER IMPROVEMENTS RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT WILLIAMSON COUNTY





AUSTIN I SAN ANTONIO I HOUSTON I FORT WORTH I DALLAS 10801 N MOPAC EXPY, BLDG 3, STE 200 I AUSTIN, TX 78759 I 512.454.8711 TBPE FIRM REGISTRATION #470 I TBPLS FIRM REGISTRATION #10028801 SUBMITTED BY:

PAPE-DAWSON ENGINEERS JENNIFER C. FRANKLIN, P.E. #118838 ASSOCIATE VICE PRESIDENT

DATE


	Sheet List Table			
Sheet Number	Sheet Title			
1	COVER SHEET			
2	PRELIMINARY PLAT 1 OF 3			
3	PRELIMINARY PLAT 2 OF 3			
4	PRELIMINARY PLAT 3 OF 3			
5	CONSTRUCTION NOTES 1 OF 3			
6	CONSTRUCTION NOTES 2 OF 3			
7	CONSTRUCTION NOTES 3 OF 3			
8	RANCHO DEL CIELO MUD EASEMENT & PROPERTY REVIEW 1 OF 2			
9	RANCHO DEL CIELO MUD EASEMENT & PROPERTY REVIEW 2 OF 2			
10	EROSION & SEDIMENTATION CONTROL PLAN 1 OF 2			
11	EROSION & SEDIMENTATION CONTROL PLAN 2 OF 2			
12	SIGNAGE, STRIPING AND TRAFFIC CONTROL PLAN			
13	STREET PLAN AND PROFILE			
14	OVERALL DRAINAGE STUDY			
15	DRAINAGE AREA MAP			
16	DRAINAGE AREA CALCULATIONS			
17	OVERALL STORM DRAIN PLAN			
18	CHANNEL A - PLAN AND PROFILE			
19	WATER QUALITY TREATMENT SUMMARY - PHASE 5 - 1 OF 2			
20	WATER QUALITY TREATMENT SUMMARY - PHASE 5 - 2 OF 2			
21	OVERALL GRADING PLAN			
22	OVERALL WATER PLAN			
23	OVERALL WASTEWATER PLAN 1 OF 2			
24	OVERALL WASTEWATER PLAN 2 OF 2			
25	WASTEWATER PLAN & PROFILE WW-O & WW-P			
26	EROSION & SEDIMENTATION CONTROL DETAILS			
27	STREET DETAILS 1 OF 3			
28	STREET DETAILS 2 OF 3			
29	STREET DETAILS 3 OF 3			
30	DRAINAGE DETAILS 1 OF 3			
31	DRAINAGE DETAILS 2 OF 3			
32	DRAINAGE DETAILS 3 OF 3			
33	WATER DETAILS 1 OF 2			
34	WATER DETAILS 2 OF 2			
35	WASTEWATER DETAILS 1 OF 2			
36	WASTEWATER DETAILS 2 OF 2			


51118-61


SHEET 1 OF 36

9-25-24 DAT

NIFER C. FRANKL








	School of the second state	
ARING	CHORD	LENGTH
32"E	112.04'	112.27'
27"E	191.40'	192.58'
22"E	89.58'	89.61'
55"E	67.43'	67.83'
58"W	89.58'	89.61'
4"W	369.77'	373.14'

		CUI	RVE TABLE		
CURVE #	RADIUS	DELTA	CHORD BEARING	CHORD	LENGTH
C7	50.00'	090*00'00"	N66*32'47"W	70.71'	78.54'
C8	50.00'	058°02'13"	S39*26'06"W	48.51'	50.65'
C9	350.00'	031*57'47"	N84"26'06"E	192.73'	195.25'
C10	500.00'	026*43'27"	N08*11'04"W	231.10'	233.21'
C11	1000.00'	00514'20"	S07'47'50"W	91.40'	91.44'
C12	50.00'	090°00'00"	S39'49'20"E	70.71'	78.54'



<ul> <li>WILLIAMSON COUNTY GENERAL CONSTRUCTION NOTES</li> <li>4.1 A PRECONSTRUCTION MEETING WILL BE SCHEDULED PRIOR TO THE START OF CONSTRUCTION. THE DESIGN ENGINEER, OWNER, CONTRACTOR, SUBCONTRACTORS, AND</li> </ul>	B9. CONCRETE – GENERAL 9.1 UNLESS OTHERWISE SPECIFIE 421 OF THE CURRENT EDITION CONSTRUCTION AND BE PLA
THE COUNTY ENGINEER SHALL ATTEND THIS MEETING. ALL ROADS ARE TO BE CONSTRUCTED IN ACCORDANCE WITH THE SPECIFICATIONS FOUND IN THE CURRENT VERSION OF THE TEXAS DEPARTMENT OF TRANSPORTATION MANUAL STANDARD SPECIFICATIONS FOR CONSTRUCTION OF HIGHWAYS. STREETS, AND BRIDGES UNLESS OTHERWISE STATED ON THE CONSTRUCTION DOCUMENTS APPROVED BY THE COUNTY ENGINEER.	9.2 ALL CONCRETE SHALL BE T THREE CONCRETE TEST CYLI OF CONCRETE PLACED FOR
4.2 ALL MATERIALS SHALL BE SAMPLED AND TESTED BY AN INDEPENDENT TESTING LABORATORY IN ACCORDANCE WITH THE CONSTRUCTION DOCUMENTS APPROVED BY THE COUNTY ENGINEER. THE OWNER SHALL PAY FOR ALL TESTING SERVICES AND SHALL FURNISH THE COUNTY ENGINEER WITH CERTIFIED COPIES OF THESE TEST RESULTS. THE COUNTY ENGINEER MUST APPROVE THE TEST RESULTS PRIOR TO CONSTRUCTING THE NEXT COURSE OF THE ROADWAY STRUCTURE. ANY MATERIAL WHICH DOES NOT MEET THE MINIMUM REQUIRED TEST SPECIFICATIONS SHALL BE REMOVED AND RECOMPACTED OR REPLACED UNLESS ALTERNATIVE REMEDIAL ACTION IS APPROVED IN WRITING FROM THE COUNTY ENGINEER.	<ul> <li>THE REMAINING TWO CYLIND</li> <li><u>CONSTRUCTION SEQUENCE</u></li> <li>1. INSTALL ALL TEMPORARY ER ETC.)</li> <li>2. CLEAR VEGETATION FROM SI</li> <li>3. ROUGH CUT ALL REQUIRED O POND AS APPROPRIATE.</li> </ul>
4.3 EXCEPT FOR ELECTRICAL LINES, ALL UNDERGROUND NONFERROUS UTILITIES WITHIN A RIGHT-OF-WAY OR EASEMENT MUST BE ACCOMPANIED BY FERROUS METAL LINES TO AID IN TRACING THE LOCATION OF SAID UTILITIES THROUGH THE USE OF A METAL DETECTOR.	<ol> <li>ROUGH CUT STREETS TO SU</li> <li>INSTALL WASTEWATER LINES</li> <li>INSTALL WATER LINES AND</li> <li>INSTALL STORM SEWER PIPE INLETS. ETC.</li> </ol>
4.4 ALL PAVEMENTS ARE TO BE DESIGNED BY A REGISTERED PROFESSIONAL ENGINEER. THE DESIGN SHALL BE BASED ON A 20-YEAR DESIGN LIFE AND IN CONJUNCTION WITH RECOMMENDATIONS BASED ON A SOILS REPORT OF SAMPLES TAKEN ALONG THE PROPOSED ROADWAYS. TEST BORINGS SHALL BE PLACED AT A MAXIMUM SPACING OF 500 FEET OR OTHER SAMPLING FREQUENCY APPROVED BY THE COUNTY ENGINEER BASED ON RECOMMENDATIONS PROVIDED BY THE GEOTECHNICAL ENGINEER. THE SOILS REPORT AND PAVEMENT DESIGN SHALL BE SUBMITTED TO THE COUNTY ENGINEER FOR REVIEW. THE PAVEMENT DESIGN MUST BE APPROVED BY THE COUNTY ENGINEER PRIOR TO OR CONCURRENTLY WITH THE REVIEW AND APPROVAL OF THE CONSTRUCTION PLANS. IN ADDITION TO THE BASIS OF THE PAVEMENT DESIGN, THE SOILS REPORT SHALL CONTAIN THE RESULTS OF SAMPLED AND TESTED SUBGRADE FOR PLASTICITY INDEX, PH, SULFATE CONTENT, AND MAXIMUM DENSITY.	<ol> <li>RE-GRADE STREETS TO PRO TESTED PRIOR TO PLACEMEN</li> <li>INSTALL FIRST COURSE BASI 10. INSTALL CURB AND GUTTER, 11. INSTALL SECOND COURSE BASI 12. INSTALL STREET PAVEMENT.</li> <li>13. INSTALL STREET SIGNAGE, S 14. ESTABLISH REVEGETATION IN 15. REMOVE TEMPORARY EROSIO TRENCH SAFETY NOTES:</li> <li>ALL CONSTRUCTION OPERATION</li> </ol>
<ul> <li>B5. SUBGRADE</li> <li>5.1 THE PREPARATION OF THE SUBGRADE SHALL FOLLOW GOOD ENGINEERING PRACTICES AS DIRECTED BY THE COUNTY ENGINEER IN CONJUNCTION WITH RECOMMENDATIONS OUTLINED IN THE GEOTECHNICAL REPORT. WHEN THE PLASTICITY INDEX (PI) IS GREATER THAN 20, A SUFFICIENT AMOUNT OF LIME SHALL BE ADDED AS DESCRIBED IN ITEM 260 OF THE CURRENT EDITION OF THE TXDOT STANDARD SPECIFICATIONS FOR CONSTRUCTION UNTIL THE PI IS LESS THAN 20. IF THE ADDITION OF LIME AS DESCRIBED IN ITEM 260 IS NOT FEASIBLE, AN ALTERNATE STABILIZING DESIGN SHALL BE PROPOSED AND SUBMITTED TO THE COUNTY ENGINEER FOR APPROVAL. THE SUBGRADE SHALL BE PREPARED AND COMPACTED TO ACHIEVE A DRY DENSITY PER TYDOT ITEM 172. IN ADDITION PROPE FOR MAX FE FOR MARY DENSITY PER</li> </ul>	<ul> <li>APPLICABLE REGULATIONS OF ADMINISTRATION.</li> <li>2. ALL TRENCH CONSTRUCTION AND HEALTH" REGULATIONS CODE OF FEDERAL REGULATIONS</li> <li>3. IN ACCORDANCE WITH THE LA OCCUPATIONAL SAFETY AND OVER FIVE (5) FT. IN DEPTH UNSTABLE SOIL SHALL BE SL</li> </ul>
<ul> <li>TxDOT ITEM 132. IN ADDITION, PROOF ROLLING MAY BE REQUIRED BY THE COUNTY ENGINEER.</li> <li>5.2 THE SUBGRADE SHALL BE INSPECTED AND APPROVED BY AN INDEPENDENT TESTING LABORATORY AND A CERTIFIED COPY OF ALL INSPECTION REPORTS FURNISHED TO THE COUNTY ENGINEER, WHO MUST APPROVE THE REPORT PRIOR TO APPLICATION OF THE BASE MATERIAL. ALL DENSITY TEST REPORTS SHALL INCLUDE A COPY OF THE WORK SHEET SHOWING THE PERCENTAGE OF THE MAXIMUM DRY (PROCTOR) DENSITY. THE NUMBER AND LOCATION OF ALL SUBGRADE TESTS SHALL BE DETERMINED BY THE COUNTY ENGINEER.</li> </ul>	<ul> <li>BE EFFECTIVELY PROTECTED EXPECTED. TRENCH SAFETY S PREPARED BY A REGISTERED CONTRACTOR AT HIS EXPENS</li> <li>4. IN ACCORDANCE WITH U.S. O REGULATIONS, WHEN EMPLOY DEEP OR MORE, ADEQUATE M BE PROVIDED AND LOCATED</li> </ul>
<ul> <li>B6. BASE MATERIAL</li> <li>6.1 BASE MATERIAL SHALL CONFORM TO ITEM 247 OF THE CURRENT EDITION OF THE TXDOT STANDARD SPECIFICATIONS FOR CONSTRUCTION, "FLEXIBLE BASE". THE BASE MATERIAL SHALL BE TYPE A GRADE A, TYPE A GRADE 2, OR AS APPROVED BY THE COUNTY ENGINEER.</li> <li>6.2 FACLE LAYER OF DASE COURSE SHALL DE TECTER FOR THE READ FOR DEVICE THE COUNTY ENGINEER.</li> </ul>	DEPTH OR TRENCHES ARE LE HAZARDOUS GROUND MOVEM
<ul> <li>6.2 EACH LAYER OF BASE COURSE SHALL BE TESTED FOR IN-PLACE DRY DENSITY AND MEASURED FOR COMPACTED THICKNESS. THE NUMBER AND LOCATION OF ALL BASE TEST SAMPLES SHALL BE DETERMINED BY THE COUNTY ENGINEER.</li> <li>6.3 THE BASE SHALL BE PREPARED AND COMPACTED TO ACHIEVE A MINIMUM OF 100% OF THE MAXIMUM (PROCTOR) DENSITY OR AS APPROVED BY THE COUNTY ENGINEER UPON RECOMMENDATION BY THE TESTING LABORATORY. THE MAXIMUM LIFT SHALL NOT EXCEED SIX INCHES. THE BASE MUST BE INSPECTED AND APPROVED BY AN</li> </ul>	NOTIFIED IMMEDIATELY. CONS TRENCH SAFETY SYSTEM DET ENGINEER, ARE SUBMITTED T
INDEPENDENT TESTING LABORATORY AND A CERTIFIED COPY OF THE TEST RESULTS FURNISHED TO THE COUNTY ENGINEER FOR APPROVAL. PRIOR TO THE PLACEMENT OF THE FIRST LIFT OF BASE, THE STOCKPILE SHALL BE TESTED FOR THE SPECIFICATIONS FOUND IN ITEM 247 TABLE 1 AND THE RESULT FURNISHED TO THE COUNTY ENGINEER FOR APPROVAL.	1. LOCATION AND DEPTH OF EX ONLY. ACTUAL LOCATIONS AN PRIOR TO THE CONSTRUCTION THE PROTECTION OF SAME DI
<ul> <li>B7. WEARING SURFACE</li> <li>7.1 URBAN ROADS REQUIRE A MINIMUM 2" WEARING SURFACE OF TXDOT HMAC TYPE D. THE MIX SHALL BE FROM A TXDOT CERTIFIED PLANT. THE MIX DESIGN SHALL BE SUBMITTED TO THE COUNTY ENGINEER FOR APPROVAL PRIOR TO PLACEMENT OF THE MATERIAL. CONTRACTOR'S QUALITY CONTROL (CQC) TEST REPORTS SHALL BE SUBMITTED TO THE COUNTY ENGINEER ON A DAILY BASIS. AS A MINIMUM, DAILY CQC</li> </ul>	<ol> <li>SITE CONTRACTOR IS RESPON THAT EXIST ON THIS SITE PR THE CONSTRUCTION SO AS TO</li> <li>ALL EXISTING ITEMS WITHIN P NOTED. CONTRACTOR IS RESP</li> </ol>
TESTING OF THE PRODUCED MIX SHALL INCLUDE: SIEVE ANALYSIS TEX-200-F, ASPHALT CONTENT TEX-210-F, HVEEM STABILITY TEX-208-F, LABORATORY COMPACTED DENSITY TEX-207-F. AND MAXIMUM SPECIFIC GRAVITY TEX-227-F. THE NUMBER AND LOCATION OF ALL HMAC TESTS SHALL BE DETERMINED BY THE COUNTY ENGINEER WITH A MINIMUM OF THREE, 6-INCH DIAMETER FIELD CORES SECURED AND TESTED BY THE CONTRACTOR FROM EACH DAY'S PAVING. THE NUMBER AND LOCATION OF ALL HMAC TEST SHALL BE DETERMINED BY THE COUNTY	DURING DEMOLITION THAT WE 4. CONTRACTOR IS RESPONSIBLE REGARDING REMOVAL OF EXIS OR DISCONNECTED AND ALL F TO ENSURE THE SAFEST ENVI
<ul> <li>ENGINEER.</li> <li>7.2 RURAL ROADS MAY USE EITHER THE SPECIFICATIONS FOUND IN B7.1 OR A TWO-COURSE SURFACE IN ACCORDANCE WITH ITEM 316, TREATMENT WEARING SURFACE, OF THE CURRENT EDITION OF THE TxDOT STANDARD SPECIFICATIONS FOR CONSTRUCTION. THE TYPE AND RATE OF ASPHALT AND AGGREGATE SHALL BE</li> </ul>	<ol> <li>ALL AREAS DISTURBED BY CO AFTER CONSTRUCTION IS COM ESTABLISHING VEGETATION IN OTHER ACCEPTABLE MEANS.</li> <li>CONTRACTOR SHALL BE RESP PERMITS/APPROVALS BEFORE</li> </ol>
INDICATED ON THE PLANS AS A BASIS OF ESTIMATE AND SHALL BE DETERMINED AT THE PRECONSTRUCTION CONFERENCE. AGGREGATE USED IN THE MIX SHALL BE ON THE TXDOT QUALITY MONITORING SCHEDULE. AGGREGATE SHALL BE TYPE B GRADE 4. GRADATION TESTS SHALL BE REQUIRED FOR EACH 300 CUBIC YARDS OF MATERIAL PLACED WITH A MINIMUM OF TWO TESTS PER EACH GRADE PER EACH PROJECT. TEST RESULTS SHALL BE REVIEWED BY THE COUNTY ENGINEER PRIOR TO APPLICATION OF THE MATERIAL.	<ol> <li>ALL GRADES AND CONTOURS ELEVATIONS, UNLESS OTHERW</li> <li>POSITIVE DRAINAGE SHALL BE SCOPE OF THIS PROJECT. DR/ BUILDING FOUNDATIONS. CONT PONDING OF WATER.</li> </ol>
<ul> <li>B8. CONCRETE PAVEMENT</li> <li>B8. CONCRETE PAVEMENT</li> <li>B1 IN LIEU OF BITUMINOUS PAVEMENT, PORTLAND CEMENT CONCRETE PAVEMENT MAY BE USED. IN SUCH CASES, THE PAVEMENT THICKNESS SHALL BE A MINIMUM OF 9 INCHES OF CONCRETE, AND SHALL BE JOINTED AND REINFORCED IN ACCORDANCE WITH THE DETAIL INCLUDED IN APPENDIX J. THE MIX SHALL BE FROM A TXDOT CERTIFIED PLANT. THE MIX DESIGN SHALL BE SUBMITTED TO THE COUNTY ENGINEER FOR APPROVAL PRIOR TO PLACEMENT OF THE MATERIAL.</li> </ul>	<ol> <li>9. CONTRACTOR TO OBTAIN GRAN</li> <li>10. ALL DISTURBED AREAS SHALL PROJECT SPECIFICATIONS.</li> <li>11. ALL EARTHEN SLOPES SHALL</li> </ol>
FOR AFFROVAL PRIOR TO PLACEMENT OF THE MATERIAL.	UNLESS OTHERWISE NOTED. 12. CONTRACTOR TO AVOID INSTA OVERBUILD, INCLUDING BUT N FENCE.

SPECIFIED, CONCRETE SHALL BE IN ACCORDANCE WITH ITEM NT EDITION OF THE TXDOT STANDARD SPECIFICATIONS FOR BE PLACE IN ACCORDANCE WITH THE APPLICABLE ITEM.

LL BE TESTED FOR COMPRESSIVE STRENGTH. ONE SET OF ST CYLINDERS SHALL BE MOLDED FOR EVERY 50 CUBIC YARDS ED FOR EACH CLASS OF CONCRETE PER DAY, OR AT ANY DETERMINED BY THE COUNTY ENGINEER. A SLUMP TEST WITH EACH SET OF OF TEST CYLINDERS. ONE CYLINDER OR COMPRESSIVE STRENGTH AT AN AGE OF SEVEN DAYS AND CYLINDERS SHALL BE TESTED AT 28 DAYS OF AGE.

RARY EROSION CONTROL DEVICES (SILT FENCE, ROCK BERMS,

FROM SITE. QUIRED OR NECESSARY PONDS. INSTALL TEMPORARY SEDIMENT

S TO SUBGRADE. ER LINES AND APPURTENANCES.

ES AND APPURTENANCES. VER PIPES, DRAINAGE CHANNELS, DRAINAGE STRUCTURES.

TO PROPOSED SUBGRADE (ANY FILL MATERIAL SHALL BE ACEMENT AND HAVE A P.I. LESS THAN 20). SE BASE MATERIAL GUTTER, CONCRETE VALLEY GUTTERS, ETC. URSE BASE MATERIAL

NAGE, STREET END BARRICADES, ETC. ATION IN ALL DISTURBED AREAS. EROSION CONTROL DEVICES.

OPERATIONS SHALL BE ACCOMPLISHED IN ACCORDANCE WITH TIONS OF THE U.S. OCCUPATIONAL SAFETY AND HEALTH

CUCTION SHALL BE CONDUCTED IN ACCORDANCE WITH "SAFETY ATIONS CONTAINED IN SUBPART P OF PART 1926 OF THE EGULATIONS.

H THE LAWS OF THE STATE OF TEXAS AND THE U.S. TY AND HEALTH ADMINISTRATION REGULATIONS, ALL TRENCHES DEPTH IN EITHER HARD AND COMPACT OR SOFT AND L BE SLOPED, SHORED, SHEETED, BRACED OR OTHERWISE RMORE, ALL TRENCHES LESS THAN FIVE FEET IN DEPTH SHALL TECTED WITH HAZARDOUS GROUND MOVEMENT MAY BE SAFETY SYSTEMS TO BE UTILIZED FOR THIS PROJECT SHALL BE GISTERED PROFESSIONAL ENGINEER AND PROVIDED BY THE EXPENSE.

H U.S. OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION EMPLOYEES ARE REQUIRED TO BE IN TRENCHES FOUR FT. QUATE MEANS OF EXIT, SUCH AS A LADDER OR STEPS, MUST OCATED SO AS TO REQUIRE NO MORE THAN 25 FT. OF

YSTEM DETAILS WERE NOT PROVIDED IN THE PLANS BECAUSE ECTED TO BE LESS THAN FIVE FT. IN DEPTH AND, DURING FOUND THAT TRENCHES ARE, IN FACT, FIVE FT, OR MORE IN ARE LESS THAN FIVE FT. IN DEPTH IN AN AREA WHERE MOVEMENT IS EXPECTED, ALL CONSTRUCTION SHALL CEASE, SHALL BE BARRICADED AND THE ENGINEER SHALL BE CONSTRUCTION SHALL NOT RESUME UNTIL APPROPRIATE TEM DETAILS ARE PREPARED BY A REGISTERED PROFESSIONAL MITTED TO AND ACCEPTED BY THE OWNER, AND A BID ITEM OF TRENCH SAFETY SYSTEMS IS ADDED TO THE CONTRACT

OF EXISTING UTILITIES SHOWN HEREON ARE APPROXIMATE TIONS AND DEPTHS MUST BE VERIFIED BY THE CONTRACTOR TRUCTION AND THE CONTRACTOR SHALL BE RESPONSIBLE FOR SAME DURING CONSTRUCTION.

RESPONSIBLE FOR CLEARING THE SITE OF ALL OBSTRUCTIONS SITE PRIOR TO THE START OF CONSTRUCTION OR DURING SO AS TO NOT TO INTERFERE WITH HOME CONSTRUCTION.

WITHIN PROJECT AREA TO BE REMOVED UNLESS OTHERWISE IS RESPONSIBLE FOR REPLACING EXISTING ITEMS REMOVED THAT WERE TO REMAIN.

PONSIBLE FOR COORDINATION WITH ALL UTILITY COMPANIES OF EXISTING SERVICES, VERIFYING UTILITIES ARE SHUT OFF ND ALL POSSIBLE SAFETY PRECAUTIONS HAVE BEEN ENACTED EST ENVIRONMENT FOR ALL PERSONNEL.

ED BY CONSTRUCTION SHALL BE SEEDED AND REVEGETATED IS COMPLETE. CONTRACTOR SHALL BE RESPONSIBLE FOR TION IN ALL DISTURBED AREAS BY PERIODIC WATERING OR

BE RESPONSIBLE FOR ACQUIRING ALL NECESSARY BEFORE BEGINNING CONSTRUCTION.

NTOURS SHOWN ARE FINAL, TOP OF FINISH SURFACE OTHERWISE NOTED.

SHALL BE MAINTAINED ON ALL SURFACE AREAS WITHIN THE ECT. DRAINAGE SHALL BE DIRECTED AWAY FROM ALL NS. CONTRACTOR TO TAKE PRECAUTIONS NOT TO ALLOW ANY

AIN GRADES SHOWN HEREON +/- ONE-TENTH (0.10') FOOT. S SHALL BE REVEGETATED IN ACCORDANCE WITH THE

SHALL BE A MAXIMUM OF 3:1 AND A MINIMUM OF 2.0%

DID INSTALLATION OF IMPROVEMENTS WITHIN THE ROADWAY BUT NOT LIMITED TO IRRIGATION, PLANTINGS, AND SILT

- 13. ALL MATERIALS AND CONSTRUCTION PROCEDURES WITHIN THE SCOPE OF THIS CONTRACT WHERE NOT SPECIFICALLY COVERED IN THE PROJECT SPECIFICATIONS SHALL CONFORM TO ALL APPLICABLE LOCAL. CODES AND TEXAS DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS (LATEST EDITION).
- 14. CONTRACTOR SHALL BE RESPONSIBLE FOR RESTORING ANY DAMAGES DONE TO EXISTING BUILDINGS, UTILITIES, FENCES, PAVEMENT, CURBS OR DRIVEWAYS TO ITS ORIGINAL, OR BETTER, CONDITION.
- 15. CONTRACTOR SHALL IMMEDIATELY NOTIFY THE ENGINEER OF ANY QUESTIONS THAT MAY ARISE CONCERNING THE INTENT, PLACEMENT, OR LIMITS OF DIMENSIONS OR GRADES NECESSARY FOR CONSTRUCTION OF THIS PROJECT.
- 16. TREE PROTECTION SHALL BE INSTALLED IN ACCORDANCE WITH PROJECT PLANS AND SPECIFICATIONS.
- 17. ALL EXCAVATION IS UNCLASSIFIED.
- 18. ANY FILL TO BE PLACED IN EXCESS OF 8 INCHES DEEP SHALL BE PLACED IN CONFORMANCE WITH THE REQUIREMENTS OF FHA/HUD DATA SHEET 79G. A LETTER OF CERTIFICATION FROM A QUALIFIED GEOTECHNICAL ENGINEER SHALL BE PRESENTED UPON COMPLETION OF FILLING ACTIVITIES.
- 19. CONTRACTOR TO REFERENCE GEOTECHNICAL REPORT (INCLUDING ANY ADDENDUMS) AS PROVIDED BY OWNER.
- 20. CONTRACTOR IS REQUIRED TO HAVE A TCEQ TPDES PERMIT ISSUED BY TCEQ. A COPY OF THE PERMIT SHALL BE POSTED ON THE JOBSITE PER TCEQ REQUIREMENTS.

#### **GENERAL UTILITY NOTES:**

- 1. ALL MATERIALS AND CONSTRUCTION PROCEDURES WITHIN THE SCOPE OF THIS PROJECT SHALL CONFORM TO ALL APPLICABLE T.C.E.Q. SPECIFICATIONS (LATEST EDITION), THE CITY OF ROUND ROCK STANDARD SPECIFICATIONS AND RANCHO DEL CIELO M.U.D., AS WELL AS OTHER SAFETY CODES AND INSPECTION PROVISIONS APPLICABLE TO THE PROJECT AND REQUIREMENTS OF THE RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT.
- 2. ALL WATER PIPE SHALL BE AWWA C-900 CLASS 200 (DR18). TRACER TAPE SHALL BE PLACED OVER ALL WATER MAINS.
- 3. ALL MAINS SHALL BE FLUSHED, HYDROSTATICALLY TESTED, AND DISINFECTED BY THE CONTRACTOR. AS PROVIDED FOR BY TCEQ STANDARD SPECIFICATIONS FOR CONSTRUCTION.
- 4. FOR PURPOSES OF RECORD DRAWINGS FOR RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT, THE CONTRACTOR AND THE DESIGN ENGINEER SHALL KEEP ACCURATE RECORDS OF ALL CONSTRUCTION THAT DEVIATES FROM THE PLANS. THE DESIGN ENGINEER SHALL FURNISH RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT ACCURATE "AS-BUILT" DRAWINGS FOLLOWING COMPLETION OF ALL CONSTRUCTION SHOWING SUCH DEVIATIONS.
- 5. THE LOCATIONS AND DEPTHS OF EXISTING UTILITIES SHOWN ON THESE PLANS ARE APPROXIMATE ONLY. ACTUAL LOCATIONS AND DEPTHS OF UTILITIES MUST BE VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION. ANY DAMAGE TO EXISTING UTILITIES SHALL BE REPAIRED BY THE CONTRACTOR AT HIS EXPENSE.
- 6. ALL GARBAGE OR SPOIL MATERIAL FROM THIS WORK SHALL BE REMOVED FROM THE SITE BY THE CONTRACTOR, AT HIS EXPENSE.
- 7. FINAL CONNECTION TO THE EXISTING WATER MAIN SHALL NOT BE MADE UNTIL THE WATER MAIN HAS BEEN PRESSURE TESTED, CHLORINATED AND RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT RELEASES THE MAIN FOR TIE-IN AND USE.
- 8. UNIT PRICE BID FOR "STANDARD FIRE HYDRANT ASSEMBLY" SHALL INCLUDE FIRE HYDRANT, 6-INCH GATE VALVE AND 6-INCH VALVE BOX COMPLETE, ANCHOR BEND. NIPPLES. FITTINGS, AND ALL 6-INCH DI PIPE REQUIRED (DI PIPE REQUIRED SHALL INCLUDE ALL PIPE FROM THE TEE ON THE MAIN LINE TO THE FIRE HYDRANT.)
- 9. WHEN SEWER MAINS ARE INSTALLED IN THE VICINITY OF WATER MAINS, SUCH INSTALLATION SHALL BE IN STRICT ACCORDANCE WITH THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY "RULES AND REGULATIONS FOR PUBLIC WATER SYSTEMS" (1998 OR ANY REVISIONS THERETO).
- 10. All TRENCH BACKFILL FOR THIS PROJECT SHALL BE ACCOMPLISHED ACCORDING TO THE APPROPRIATE TRENCH DETAIL.
- 11. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ACQUIRING ALL PERMITS, TESTS, APPROVALS AND ACCEPTANCES REQUIRED TO COMPLETE CONSTRUCTION OF THIS PROJECT.
- 12. ALL ITEMS NOT SPECIFICALLY CALLED FOR ON THE PLANS, OR IN THE SPECIFICATIONS, BUT NECESSARY TO REASONABLY CONSTRUCT THE FACILITY OR IMPROVEMENT, SHALL BE CONSIDERED INCIDENTAL TO THE OVERALL PROJECT AND NO SEPARATE PAYMENTS WILL BE MADE FOR THESE ITEMS.
- 13. CONTRACTOR TO GRADE SITE TO WITHIN +/- 0.10' BEFORE THE INSTALLATION OF UTILITIES TO ENSURE PROPER COVER IS ACHIEVED.
- 14. CONTRACTOR SHALL VERIFY THE EXACT LOCATION OF UNDERGROUND UTILITIES AND DRAINAGE STRUCTURES WHETHER SHOWN ON THE PLANS OR NOT.
- 15. THE CONTRACTOR SHALL NOTIFY THE GOVERNMENTAL AND/OR UTILITY COMPANIES REGARDING THE LOCATION OF EXISTING FACILITIES PRIOR TO CONSTRUCTION.
- 16. THE CONTRACTOR SHALL EXCAVATE AROUND EXISTING UTILITIES WHICH INTERSECT THE PROPOSED ALIGNMENT OF THE SERVICES AND NOTIFY THE ENGINEER OF POTENTIAL CONFLICTS, PRIOR TO ANY CONSTRUCTION IN THE AREA.
- 17. ALL DISTURBED AREAS WITHIN EASEMENTS AND TXDOT RIGHT-OF-WAY SHALL BE HYDRO-MULCHED IN ACCORDANCE WITH RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT AND TXDOT SPECIFICATIONS.

BENCHMARK #120 - SET CHISELED SQUARE ON CONCRETE HEADWALL ON THE NORTH SIDE OF COUNTY ROAD 238 GRID NORTHING: 10257996.4 GRID EASTING: 3141135.7

ELEV. 862.34 - NAVD 88 (GEOID 12A)

BENCHMARK #122 - SET 5/8" IRON ROD WITH RED CAP GRID NORTHING: 10258437.1

GRID EASTING: 3139597.9 ELEV. 841.32 - NAVD 88 (GEOID 12A)

#### STREET AND DRAINAGE NOTES:

1. SEE PAVING DETAIL SHEET FOR TYPICAL STREET SECTIONS.

2. CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL TREES WITHIN 15' OF PROPOSED PAVEMENT AND ALL DEAD TREES WITHIN STREET RIGHT-OF-WAY.

3. CONTRACTOR TO GRADE OR REGRADE ALL AREAS WITHIN RIGHT-OF-WAY INCLUDING DITCHES FOR POSITIVE DRAINAGE.

4. CONTRACTOR SHALL GRADE TO DRAIN AREAS UPSTREAM AND DOWNSTREAM OF ALL PROPOSED CULVERTS.

5. CONTRACTOR SHALL HYDROMULCH ALL DISTURBED AREAS, INCLUDING RIGHT-OF-WAY, STEEP SLOPES AND DRAINAGE DITCHES.

6. ALL STORM DRAIN PIPES ON THIS PROJECT SHALL BE REINFORCED CONCRETE (RCP CLASS III); OR DUAL WALL ADS N-12 HDPE WITH A CORRUGATED EXTERIOR AND SMOOTH INTERIOR MEETING THE REQUIREMENTS OF ASTM F2648 AND AASHTO M294 FOR USE IN GRAVITY FLOW DRAINAGE APPLICATIONS. ALL WYES, BENDS, PIPE SIZE CHANGES AND TRANSITIONS SHALL BE PREFABRICATED AND SHALL CONFORM TO ASTM F2306 AND AASHTO M294. ALL MATERIAL, INSTALLATION, COMPACTION, BEDDING, AND BACKFILL REQUIREMENTS AND PROCEDURES FOR DUAL WALL ADS N-12 HDPE USED ON THIS PROJECT SHALL ALSO BE IN ACCORDANCE WITH TXDOT SPECIAL SPECIFICATION 4122 (REF. TXDOT SPECIAL SPECIFICATION 4122 PROVIDED ON SHEET 92).

7. ALL SIGNAGE SHALL BE IN ACCORDANCE WITH THE LATEST EDITION OF THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES.


8. ALL DIMENSIONS ARE TO FACE OF CURB UNLESS OTHERWISE NOTED.

9. ALL STRIPING SHALL BE THERMOPLASTIC.

10. ANY FILL TO BE PLACED IN EXCESS OF 8 INCHES DEEP SHALL BE PLACED IN CONFORMANCE WITH THE REQUIREMENTS OF FHA/HUD DATA SHEET 79G. A LETTER OF CERTIFICATION FROM A QUALIFIED GEOTECHNICAL ENGINEER SHALL BE PRESENTED UPON COMPLETION OF FILLING ACTIVITIES.

#### 11. PAVING CRITERIA:

A GEOTECHNICAL INVESTIGATION REPORT FOR THIS PROJECT WAS PERFORMED BY MLA GEOTECHNICAL IN APRIL 2022. ACCORDING TO THAT INVESTIGATION, THE STREET SECTIONS ARE TO BE CONSTRUCTED AS FOLLOWS:





30 TAC SECTION 290.44(E)(4) WATER LINE / WASTEWATER SEPARATION REQUIREMENTS	V. WHERE A NEW POTABLE WATER
WHEN NEW POTABLE WATER DISTRIBUTION LINES ARE CONSTRUCTED, THEY SHALL BE INSTALLED NO CLOSER THAN NINE FEET IN ALL DIRECTIONS TO WASTEWATER COLLECTION FACILITIES. ALL SEPARATION DISTANCES SHALL BE MEASURED FROM THE OUTSIDE SURFACE OF EACH OF THE RESPECTIVE PIECES.	WATERLINE SHALL BE AT LEAS LATERAL. WHENEVER POSSIBLE,
(4) WHERE THE NINE-FOOT SEPARATION DISTANCE CANNOT BE ACHIEVED, THE FOLLOWING CRITERIA SHALL APPLY.	HAVE A MINIMUM PRESSURE RA MAIN OR LATERAL SHALL BE E CLAUSE (VI) OF THIS SUBPARA
(A) NEW WATERLINE INSTALLATION - PARALLEL LINES.	SEGMENT PLUS 12 INCHES BEY
I. WHERE A NEW POTABLE WATERLINE PARALLELS AN EXISTING, NON-PRESSURE OR PRESSURE RATED WASTEWATER MAIN OR LATERAL AND THE LICENSED PROFESSIONAL ENGINEER LICENSED IN THE STATE OF TEXAS IS ABLE TO DETERMINE THAT THE EXISTING WASTEWATER MAIN OR LATERAL IS NOT LEAKING, THE NEW POTABLE WATERLINE SHALL BE LOCATED AT LEAST TWO FEET ABOVE THE EXISTING WASTEWATER MAIN OR LATERAL, MEASURED VERTICALLY, AND AT LEAST FOUR FEET AWAY, MEASURED HORIZONTALLY, FROM THE EXISTING WASTEWATER MAIN OR LATERAL. EVERY EFFORT SHALL BE EXERTED NOT TO DISTURB THE BEDDING AND BACKFILL OF THE EXISTING WASTEWATER MAIN OR LATERAL.	SAND SHALL HAVE A MINIMUM STABILIZED SAND MIXTURE, BA
II. WHERE A NEW POTABLE WATERLINE PARALLELS AN EXISTING PRESSURE RATED WASTEWATER MAIN OR LATERAL AND IT CANNOT BE DETERMINED BY THE	RANCHO DEL CI
LICENSED PROFESSIONAL ENGINEER IF THE EXISTING LINE IS LEAKING, THE EXISTING WASTEWATER MAIN OR LATERAL SHALL BE REPLACED WITH AT LEAST 150 PSI PRESSURE RATED PIPE. THE NEW POTABLE WATERLINE SHALL BE LOCATED AT LEAST TWO FEET ABOVE THE NEW WASTEWATER LINE, MEASURED VERTICALLY, AND AT LEAST FOUR FEET AWAY, MEASURED HORIZONTALLY, FROM THE REPLACED WASTEWATER MAIN OR LATERAL.	DISTRICT GENERAL NOTES: 1. THE DISTRICT ENGINEER, JONES 512–556–2300), AND THE CIT AT LEAST 2 WORKING DAYS (4
III. WHERE A NEW POTABLE WATERLINE PARALLELS A NEW WASTEWATER MAIN, THE WASTEWATER MAIN OR LATERAL SHALL BE CONSTRUCTED OF AT LEAST 150 PSI PRESSURE RATED PIPE. THE NEW POTABLE WATERLINE SHALL BE LOCATED AT LEAST TWO FEET ABOVE THE WASTEWATER MAIN OR LATERAL, MEASURED VERTICALLY, AND AT LEAST FOUR FEET AWAY, MEASURED HORIZONTALLY, FROM	<ul> <li>I. CONDUCTING A PRE-CONSTR II. BEGINNING OF EACH PHASE</li> <li>III. TESTING OF WATER AND WA</li> <li>IV. FINAL WALK-THROUGH OF F</li> <li>2. THE DISTRICT OPERATOR AND</li> </ul>
THE WASTEWATER MAIN OR LATERAL. (B) NEW WATERLINE INSTALLATION - CROSSING LINES.	<ul> <li>3 WORKING DAYS (72-HOURS)</li> <li>I. ALL CONNECTIONS OR MODIF SYSTEM; AND,</li> </ul>
1. WHERE A NEW POTABLE WATERLINE CROSSES AN EXISTING, NON-PRESSURE RATED WASTEWATER MAIN OR LATERAL, ONE SEGMENT OF THE WATERLINE PIPE SHALL BE CENTERED OVER THE WASTEWATER MAIN OR LATERAL SUCH THAT THE JOINTS OF THE WATERLINE PIPE ARE EQUIDISTANT AND AT LEAST NINE FEET HORIZONTALLY FROM THE CENTERLINE OF THE WASTEWATER MAIN OR LATERAL. THE POTABLE WATERLINE SHALL BE AT LEAST TWO FEET ABOVE THE WASTEWATER MAIN OR LATERAL. WHENEVER POSSIBLE, THE CROSSING SHALL BE CENTERED BETWEEN THE JOINTS OF THE WASTEWATER MAIN OR LATERAL. IF THE EXISTING WASTEWATER MAIN OR LATERAL IS DISTURBED OR SHOWS SIGNS OF LEAKING, IT SHALL BE REPLACED FOR AT LEAST NINE FEET IN BOTH DIRECTIONS (18 FEET TOTAL) WITH AT LEAST 150 PSI PRESSURE RATED PIPE.	<ul> <li>II. TESTING OF WATER AND WA</li> <li>THE CONTRACTOR SHALL VERIFUTILITIES AT LEAST 48-HOURS PLANS OR NOT, AND TO PROT LOCAL UTILITY CONTACT INFOR BE UPDATED FROM TIME TO THE I. RANCHO DEL CIELO MUNICIPA II. CITY OF JARRELL: (512) 74 III. TEXAS STATE-WIDE ON CALL</li> </ul>
II. WHERE A NEW POTABLE WATERLINE CROSSES AN EXISTING, PRESSURE RATED WASTEWATER MAIN OR LATERAL, ONE SEGMENT OF THE WATERLINE PIPE SHALL BE CENTERED OVER THE WASTEWATER MAIN OR LATERAL SUCH THAT THE JOINTS OF THE WATERLINE PIPE ARE EQUIDISTANT AND AT LEAST NINE FEET HORIZONTALLY FROM THE CENTERLINE OF THE WASTEWATER MAIN OR LATERAL. THE POTABLE WATERLINE SHALL BE AT LEAST SIX INCHES ABOVE THE WASTEWATER MAIN OR LATERAL. WHENEVER POSSIBLE, THE CROSSING SHALL BE CENTERED BETWEEN THE JOINTS OF THE WASTEWATER MAIN OR LATERAL. IF THE EXISTING WASTEWATER MAIN OR LATERAL SHOWS SIGNS OF LEAKING. IT SHALL BE REPLACED FOR AT LEAST NINE FEET IN BOTH DIRECTIONS (18 FEET TOTAL) WITH AT LEAST 150 PSI PRESSURE RATED PIPE.	<ol> <li>THE CONTRACTOR SHALL ALLOY LAND OR PREMISES FOR THE F PREMISES DURING ALL PHASES</li> <li>THE CONTRACTOR SHALL DIRECT REPRESENTATIVE AT LEAST 48- BE PERFORMED. LACK OF NOT THE INSPECTOR'S APPLICABLE</li> <li>NO CONSTRUCTION OF ANY WA ALLOWED DURING NON-BUSINES UNLESS PRIOR APPROVAL IS R</li> <li>CONTRACTOR SHALL DESIGNATE DEDUFCT SITE FOR ALL DESIGNATE</li> </ol>
III. WHERE A NEW POTABLE WATERLINE CROSSES A NEW, NON-PRESSURE RATED WASTEWATER MAIN OR LATERAL AND THE STANDARD PIPE SEGMENT LENGTH OF THE WASTEWATER MAIN OR LATERAL IS AT LEAST 18 FEET, ONE SEGMENT OF THE WATERLINE PIPE SHALL BE CENTERED OVER THE WASTEWATER MAIN OR LATERAL SUCH THAT THE JOINTS OF THE WATERLINE PIPE ARE EQUIDISTANT AND AT LEAST NINE FEET HORIZONTALLY FROM THE CENTERLINE OF THE WASTEWATER MAIN OR LATERAL. THE POTABLE WATERLINE SHALL BE AT LEAST TWO FEET ABOVE THE WASTEWATER MAIN OR LATERAL. WHENEVER POSSIBLE, THE CROSSING SHALL BE CENTERED BETWEEN THE JOINTS OF THE WASTEWATER MAIN OR LATERAL. THE WASTEWATER PIPE SHALL HAVE A MINIMUM PIPE STIFFNESS OF 115 PSI AT 5.0% DEFLECTION. THE WASTEWATER MAIN OR LATERAL SHALL BE EMBEDDED IN CEMENT STABILIZED SAND (SEE CLAUSE (VI) OF THIS SUBPARAGRAPH) FOR THE TOTAL LENGTH OF ONE PIPE SEGMENT PLUS 12 INCHES BEYOND THE JOINT ON EACH END.	PROJECT SITE FOR ALL DISTRIC 8. NO VALVES WILL BE OPENED W DISTRICT SYSTEM WITHOUT PRIC REPRESENTATIVE PRESENT. COI LOCATIONS, DATES, TIMES, AND OTHERWISE BEING MEASURED B CONTRACTOR'S FLUSHING LOGS OPERATOR PRIOR TO FINAL AC AS AN ALTERNATIVE, ALL INITIAL NEW WATER MAINS MAY BE FRO BACKFLOW PREVENTION VALVE V BYPASS THE EXISTING DISTRICT AND INITIAL FLUSHING OF THE M PUBLIC DRINKING WATER SYSTEM THE EXISTING DISTRICT VALVE(S)
IV. WHERE A NEW POTABLE WATERLINE CROSSES A NEW, NON-PRESSURE RATED WASTEWATER MAIN OR LATERAL AND A STANDARD LENGTH OF THE WASTEWATER PIPE IS LESS THAN 18 FEET IN LENGTH, THE POTABLE WATER PIPE SEGMENT SHALL BE CENTERED OVER THE WASTEWATER LINE. THE MATERIALS AND METHOD OF INSTALLATION SHALL CONFORM WITH ONE OF THE FOLLOWING OPTIONS:	<ul> <li>IN ALL INSTANCES, PASSING BAG DISTRICT BEFORE LEAVING THE E REPRESENTATIVE PRESENT.</li> <li>9. CONTRACTOR SHALL PROPERLY (&gt;10 MG/LITER CHLORINE RESID HIGHLY CHLORINATED WATER M</li> </ul>
i. WITHIN NINE FEET HORIZONTALLY OF EITHER SIDE OF THE WATERLINE, THE WASTEWATER PIPE AND JOINTS SHALL BE CONSTRUCTED WITH PIPE MATERIAL HAVING A MINIMUM PRESSURE RATING OF AT LEAST 150 PSI.AN ABSOLUTE MINIMUM VERTICAL SEPARATION DISTANCE OF TWO FEET SHALL BE PROVIDED. THE WASTEWATER MAIN OR LATERAL SHALL BE LOCATED BELOW THE WATERLINE.	STORM DRAIN SYSTEM, DRAINA SYSTEM AT A RATE WHICH MAY PROCESS OR THE ENVIRONMENT 10. WITH THE EXCEPTION OF LOT F ALL AREAS DISTURBED BY CON AFTER CONSTRUCTION IS COMP
ii. ALL SECTIONS OF WASTEWATER MAIN OR LATERAL WITHIN NINE FEET HORIZONTALLY OF THE WATERLINE SHALL BE ENCASED IN AN 18-FOOT (OR LONGER) SECTION OF PIPE. FLEXIBLE ENCASING PIPE SHALL HAVE A MINIMUM PIPE STIFFNESS OF 115 PSI AT 5.0% DEFLECTION. THE ENCASING PIPE SHALL BE CENTERED ON THE WATERLINE AND SHALL BE AT LEAST TWO NOMINAL PIPE DIAMETERS LARGER THAN THE WASTEWATER MAIN OR LATERAL. THE SPACE AROUND THE CARRIER PIPE SHALL BE SUPPORTED AT FIVE-FOOT (OR LESS) INTERVALS WITH SPACERS OR BE FILLED TO THE SPRINGLINE WITH WASHED SAND. EACH END OF THE CASING SHALL BE SEALED WITH WATERTIGHT NON-SHRINK CEMENT GROUT OR A MANUFACTURED WATERTIGHT SEAL. AN ABSOLUTE MINIMUM SEPARATION DISTANCE OF SIX INCHES BETWEEN THE ENCASEMENT PIPE AND THE WATERLINE SHALL BE PROVIDED. THE WASTEWATER LINE SHALL BE LOCATED BELOW THE WATERLINE.	<ul> <li>AFTER CONSTRUCTION IS COMP SLOPES AND CHANNEL FLOW LI TEMPORARY EROSION CONTROL BE CONSIDERED ON A CASE B' FOR ESTABLISHING VEGETATION MEANS.</li> <li>11. CONTRACTOR IS RESPONSIBLE I ELIMINATION SYSTEM (TPDES) O AS APPLICABLE.</li> <li>12. CONTRACTOR IS RESPONSIBLE I STRUCTURES, UTILITIES, FENCES ITS ORIGINAL, OR BETTER, CON</li> <li>13. ALL GARBAGE AND SPOIL MATE</li> </ul>
iii. WHEN A NEW WATERLINE CROSSES UNDER A WASTEWATER MAIN OR LATERAL, THE WATERLINE SHALL BE ENCASED AS DESCRIBED FOR WASTEWATER MAINS OR LATERALS IN SUBCLAUSE (II) OF THIS CLAUSE OR CONSTRUCTED OF DUCTILE IRON OR STEEL PIPE WITH MECHANICAL OR WELDED JOINTS AS APPROPRIATE. AN ABSOLUTE MINIMUM SEPARATION DISTANCE OF ONE FOOT BETWEEN THE WATERLINE AND THE WASTEWATER MAIN OR LATERAL SHALL BE PROVIDED. BOTH THE WATERLINE AND WASTEWATER MAIN OR LATERAL MUST PASS A PRESSURE AND LEAKAGE TEST AS SPECIFIED IN AWWA C600 STANDARDS.	SITE BY THE CONTRACTOR. 14. THE INTERIOR OF ALL PIPE, FIT FROM DIRT AND FOREIGN MATT DELIVERY) AND STORED IN A M CONTRACTOR TO ENSURE THAT EXHAUST DURING TRANSPORT. MINIMIZE ENTRANCE OF FOREIGN
DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEA	RING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL.

LINE CROSSES A NEW, PRESSURE RATED , ONE SEGMENT OF THE WATERLINE PIPE SHALL EWATER LINE SUCH THAT THE JOINTS OF THE NT AND AT LEAST NINE FEET HORIZONTALLY FROM TEWATER MAIN OR LATERAL. THE POTABLE SIX INCHES ABOVE THE WASTEWATER MAIN OR THE CROSSING SHALL BE CENTERED BETWEEN THE AIN OR LATERAL. THE WASTEWATER PIPE SHALL TING OF AT LEAST 150 PSI. THE WASTEWATER MBEDDED IN CEMENT STABILIZED SAND (SEE GRAPH) FOR THE TOTAL LENGTH OF ONE PIPE OND THE JOINT ON EACH END.

ND BEDDING IS REQUIRED, THE CEMENT STABILIZED OF 10% CEMENT PER CUBIC YARD OF CEMENT SED ON LOOSE DRY WEIGHT VOLUME (AT LEAST 2.5 ARD OF MIXTURE). THE CEMENT STABILIZED SAND OF SIX INCHES ABOVE AND FOUR INCHES BELOW ERAL. THE USE OF BROWN COLORING IN CEMENT ATER MAIN OR LATERAL BEDDING IS RECOMMENDED ESSURE RATED WASTEWATER MAINS DURING

#### <u>ELO MUNICIPAL UTILITY DISTRICT</u>

-HEROY & ASSOCIATES, INC. (JASON JONES, PHONE: Y OF JARRELL (512-746-4593) SHALL BE CONTACTED 8-HOURS) PRIOR TO:

UCTION CONFERENCE;

OF CONSTRUCTION; STEWATER LINES OR CRITICAL EQUIPMENT; AND, ACILITIES.

THE CITY OF JARRELL SHALL BE CONTACTED AT LEAST PRIOR TO:

ICATIONS TO THE EXISTING WATER OR WASTEWATER

STEWATER LINES OR CRITICAL EQUIPMENT.

Y THE EXACT LOCATION AND DEPTHS OF UNDERGROUND PRIOR TO CONSTRUCTION WHETHER SHOWN ON THE ECT THE SAME DURING CONSTRUCTION. THE FOLLOWING MATION IS PROVIDED FOR REFERENCE ONLY AND MAY

AL UTILITY DISTRICT: (512) 246-1400

46-4593

LOCATOR: DIAL '811'

- W ENTRY BY THE DISTRICT'S REPRESENTATIVE ON THE URPOSE OF INSPECTION OF CONDITIONS ON THE OF CONSTRUCTION.
- TLY NOTIFY THE DISTRICT'S INSPECTION

-HOURS PRIOR TO ANY BUSINESS DAY NO WORK WILL ICE MAY RESULT IN THE CONTRACTOR BEING CHARGED FEES FOR DAYS NOT WORKED.

TER, WASTEWATER, OR DRAINAGE FACILITIES SHALL BE S HOURS TO INCLUDE WEEKENDS AND HOLIDAYS.

ECEIVED BY THE DISTRICT IN WRITING. AN ENGLISH SPEAKING REPRESENTATIVE AT THE CT INSPECTIONS AND CORRESPONDENCE.

HICH CONNECT NEW WATER MAINS TO THE EXISTING OR DISTRICT APPROVAL AND A DISTRICT

ITRACTOR SHALL MAINTAIN A LOG OF ALL FLUSHING DURATIONS THAT MAY REQUIRE POTABLE WATER NOT Y THE CONTRACTOR'S CONSTRUCTION METER. THE SHALL BE SUBMITTED AND APPROVED BY THE DISTRICT

CEPTANCE AND PAYMENT ON THE PROJECT. FILLING, FLUSHING, AND HYDROSTATIC TESTING OF OM THE CONTRACTOR'S CONSTRUCTION METER AND IA ONE OR MORE TEMPORARY JUMPER(S) INSTALLED TO VALVE(S). FOLLOWING A PASSING HYDROSTATIC TEST

AIN TO ACHIEVE CHLORINE RESIDUALS ACCEPTABLE FOR S, FINAL SCOUR FLUSHING WILL BE ALLOWED THROUGH WITH A DISTRICT REPRESENTATIVE PRESENT.

TERIOLOGICAL TEST(S) MUST BE PROVIDED TO THE XISTING DISTRICT VALVE(S) OPEN WITHOUT A DISTRICT

DISPOSE OF ALL HIGHLY CHLORINATED FLUSH WATER UAL) WITH A DISTRICT REPRESENTATIVE PRESENT. AY NOT BE DISPOSED OF DIRECTLY INTO THE DISTRICT'S SE CHANNELS, CREEKS, OR WASTEWATER COLLECTION CAUSE DAMAGE TO THE WASTEWATER TREATMENT

ADS WHERE ADDITIONAL CONSTRUCTION IS PLANNED, STRUCTION SHALL BE SEEDED AND RE-VEGETATED ETE. ADDITIONALLY, ALL 4:1 OR STEEPER EARTHEN NES SHALL INCLUDE 4-INCHES TOPSOIL AND MATTING. ALTERNATIVE STABILIZATION METHODS WILL CASE BASIS. CONTRACTOR SHALL BE RESPONSIBLE BY PERIODIC WATERING OR OTHER ACCEPTABLE

FOR COMPLIANCE WITH TEXAS POLLUTANT DISCHARGE ONSTRUCTION GENERAL PERMIT (CGP) NO. TXR150000,

FOR RESTORING ANY DAMAGES TO EXISTING PAVEMENT, CURBS, LANDSCAPING, OR DRIVEWAYS TO

TION. RIAL FROM THIS WORK SHALL BE REMOVED FROM THE

TINGS, AND OTHER ACCESSORIES SHALL BE KEPT FREE ER AT ALL TIMES (INCLUDING DURING TRANSPORT AND ANNER THAT WILL PROTECT THEM FROM DAMAGE.

PIPELINE ENDS ARE COVERED CLOSEST TO TRUCK STOCKPILED MATERIALS SHALL BE STACKED SO AS TO MATTER.

- 15. CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF TCEQ RULE 30 TAC 290.44 RELATING TO SEPARATION OF WATER AND WASTEWATER LINES. 16. ALL MANHOLE FRAMES, COVERS, VALVES, AND CLEANOUTS SHALL BE RAISED TO
- FINISHED GRADE PRIOR TO FINAL PAVING CONSTRUCTION. 17. ALL WET UTILITY INSTALLATION TO BE COMPLETE IN PLACE PRIOR TO THE INSTALLATION OF DRY UTILITIES.
- 18. ALL WATER SERVICE, WASTEWATER SERVICE, AND VALVE LOCATIONS SHALL BE APPROPRIATELY MARKED AS FOLLOWS:

WATER SERVICE "W" ON FACE OF CURB WASTEWATER SERVICE "S" ON FACE OF CURB

VALVE "V" ON FACE OF CURB

NON-DISTRICT NOTE REQUIREMENTS:

1. WILLIAMSON COUNTY GENERAL CONSTRUCTION NOTES (AS DIRECTED BY COUNTY) 2. TCEQ WATER/WASTEWATER SEPARATION REQUIREMENTS (FROM 30 TAC CHAPTER 290.44(E)(4))

MATERIAL SPECIFICATIONS:

- 1. ALL MATERIALS SHALL BE NEW, AND COMPLY WITH THE LATEST AND APPLICABLE STANDARDS FOR PUBLIC UTILITY SYSTEMS INCLUDING, BUT NOT LIMITED TO, THE ASSOCIATION OF AMERICAN WATER WORKS (AWWA), AMERICAN NATIONAL STANDARDS INSTITUTE (ANSI), AMERICAN STANDARD OF TESTING AND MATERIALS (ASTM) AND INSTALLED AND TESTED ACCORDING THE MANUFACTURER'S RECOMMENDATIONS AND LOCAL PLUMBING CODES.
- 2. ALL WATER MAINS LESS THAN OR EQUAL TO 12-INCH DIAMETER SHALL BE PVC WITH A MINIMUM PRESSURE RATING OF 150 POUNDS PER SQUARE INCH (PSI), MINIMUM DR-18 WALL THICKNESS RATIO, COMPLY WITH AWWA C900, AND NOT LESS THAN 6-INCHES DIAMETER.
- 3. ALL WATER SYSTEM VALVES, FITTINGS, AND SERVICE CONNECTIONS SHALL BE A MINIMUM 150 PSI WORKING PRESSURE RATING. ALL IRON PIPE AND FITTINGS SHALL BE WRAPPED WITH MINIMUM 8-MIL POLYETHYLENE AND SEALED WITH DUCT TAPE PER AWWA C105 GUIDELINES.
- 4. WATER MAIN FITTINGS SHALL BE DUCTILE IRON WITH MECHANICAL JOINTS AND COMPLY WITH AWWA C153 (FITTINGS) AND AWWA C111 (GASKETS)
- 5. FIRE HYDRANTS SHALL COMPLY WITH AWWA C502 FOR DRY-BARREL FIRE HYDRANTS. AND ALL WATER MAIN VALVES SHALL BE RESILIENT SEATED GATE VALVES COMPLYING WITH AWWA C509 OR AWWA C515 (DUCTILE IRON).
- 6. AIR VALVES ON WATER MAINS SHALL COMPLY WITH AWWA C512. AIR VALVES ON SEWER FORCE MAINS SHALL BE RATED BY THE MANUFACTURER FOR PERFORMANCE IN WASTEWATER APPLICATIONS.
- 7. THE METER/CURB STOPS INSTALLED IN THE WATER SYSTEM SERVICE CONNECTIONS SHALL BE LIMITED TO FORD, MCDONALD, OR AN APPROVED EQUAL MANUFACTURER. ALL WATER SERVICE CONNECTION VALVES AND FITTINGS SHALL COMPLY WITH AWWA C800.
- 8. GRAVITY FLOW WASTEWATER COLLECTION MAINS LESS THAN 18-INCH DIAMETER SHALL BE GREEN PVC WITH A MINIMUM SDR-26 RATING FOR WALL THICKNESS, COMPLY WITH ASTM D3034, AND NOT LESS THAN 6-INCHES DIAMETER. SERVICE CONNECTIONS SHALL BE SDR-26 PIPE WITH SDR-35 FITTINGS
- 9. FORCE MAIN PIPELINES (4 TO 12 INCH DIAMETER) SHALL BE PVC WITH A MINIMUM 150 PSI WORKING PRESSURE AND DESIGNED TO WITHSTAND THE POTENTIAL SURGE GENERATED BY A SUDDEN PUMP FAILURE UNDER MAXIMUM FLOW CONDITIONS. NO WATER DESIGNATED OR BLUE PIPE SHALL BE ALLOWED IN FORCE MAIN APPLICATIONS.
- 10. A 6-INCH END OF MAIN WASTEWATER CLEAN-OUT IS ACCEPTABLE IN LIEU OF A MANHOLE WHEN NO EXTENSIONS ARE ANTICIPATED AND SHALL BE CONSTRUCTED PER THE DISTRICT'S STANDARD DETAIL.
- 11. ALL WATER MAINS SHALL HAVE 36-INCHES MINIMUM COVER IN UNPAVED AREAS AND 30-INCHES MINIMUM COVER BELOW SUBGRADE IN PAVED AREAS. ALL WASTEWATER MAINS SHALL HAVE 48-INCHES MINIMUM COVER.
- 12. TRACER DETECTION TAPE SHALL BE PLACED DIRECTLY ABOVE ALL WATER AND WASTEWATER MAINS AT A DEPTH OF 18-INCHES BELOW FINISHED GRADE. THE TAPE SHALL BE MINIMUM 12-INCHES WIDE AND INCASED IN A PROTECTIVE, INERT, PLASTIC JACKET AND COLOR-CODED IN ACCORDANCE WITH APWA UNIFORM COLOR CODE.
- 13. GAS RESISTANT PROTECTIVE COATINGS WILL BE REQUIRED ON DOMESTIC WASTEWATER MANHOLES WHERE A CONNECTION IS MADE WITH A PRESSURIZED FORCE MAIN. 14. MANHOLE COVERS SHALL BE BOLTED AND GASKETED WHEN LOCATED WITHIN A FLOOD
- HAZARD AREA OR DRAINAGE WAY. 15. ALL STORM DRAIN PIPES SHALL BE REINFORCED CONCRETE (RCP CLASS III); OR DUAL WALL ADS N-12 HDPE WITH A CORRUGATED EXTERIOR AND SMOOTH INTERIOR MEETING THE REQUIREMENTS OF ASTM F2648 AND AASHTO M294 FOR USE IN GRAVITY FLOW
- DRAINAGE APPLICATIONS. ALL WYES, BENDS, PIPE SIZE CHANGES AND TRANSITIONS SHALL BE PREFABRICATED AND SHALL CONFORM TO ASTM F2306 AND AASHTO M294. 16. MINIMUM TRENCH WIDTHS FOR HDPE DRAINAGE PIPE SHALL CONFORM TO THE
- REQUIREMENTS OF TABLE 1 BELOW. 17. THE DISTRICT MUST APPROVE ALL MATERIAL USED FOR PIPE EMBEDMENT AND TRENCH
- BACKFILL. ACCEPTABLE PIPE BEDDING MATERIAL SHALL INCLUDE PIPE BEDDING STONE, PEA GRAVEL AND IN LIEU OF SAND, AN NATURALLY OCCURRING OR MANUFACTURED STONE MATERIAL CONFORMING TO ASTM C33 FOR STONE QUALITY AND

MEETING THE FOLLOWING GRADATION SPECIFICATION: SIEVE SIZE PERCENT RETAINED BY WEIGHT

- 1/2"
- 3/8" 0 - 240-85 #4
- #10 95-100

ALTERNATE GRADATION TABLES WILL BE CONSIDERED BY THE DISTRICT ON A CASE BY CASE BASIS; HOWEVER, MANUFACTURED SAND OR ITS EQUIVALENT IS NOT ALLOWED IN TRENCHES WITH GROUNDWATER OR BENEATH STRUCTURES (MANHOLES, INLET BOXES).

#### INSPECTIONS AND TESTING:

- 1. THE DISTRICT AND THE CITY OF JARRELL SHALL INSPECT AND APPROVE OF THE WORKMANSHIP AND MATERIALS UTILIZED OR INVOLVED IN THE CONSTRUCTION OF THE WATER, WASTEWATER, AND DRAINAGE FACILITIES, WHICH MAY INCLUDE THE FOLLOWING: A. ALL MATERIALS USED IN THE WORK;
- B. THE COMPLETED TRENCH FOR EACH SECTION OF WORK;
- C. PIPE AND TUBING AFTER UNDER-BEDDING INSTALLATION, OVER BEDDING, AND LAYING OF DETECTABLE TRACER TAPE AS REQUIRED
- D. FITTINGS, FIXTURES, AND APPURTENANCES AFTER INSTALLATION AND THRUST BLOCKING, IF REQUIRED, BUT BEFORE BEDDING OR BACKFILL IS PLACED;
- E. ALL REQUIRED PRESSURE, VACUUM, AND MATERIALS TESTING; AND, F. A FINAL INSPECTION.
- 2. ALL UTILITY INSPECTIONS WILL BE PERFORMED BY THE CITY OF JARRELL. THE DISTRICT'S MAINTENANCE RESPONSIBILITIES ARE LIMITED TO THE STORM SEWER SYSTEM AND THE WATER QUALITY AND DETENTION FACILITIES.

3. ANY CONFLICTS BETWEEN THE CITY OF JARRELL NOTES AND SPECIFICATIONS AND THOSE OF THE DISTRICT SHALL DEFAULT TO THE CITY OF JARRELL STANDARDS.

4. ALL MATERIALS AND WATER QUALITY TESTING WILL BE THE RESPONSIBILITY OF THE CONTRACTOR, AND SHALL BE COORDINATED WITH THE DISTRICT'S REPRESENTATIVE. PASSING REPORTS OF ALL REQUIRED TESTS SHALL BE PROVIDED TO THE DISTRICT PRIOR TO ACCEPTANCE OF THE FACILITIES FOR OPERATION AND MAINTENANCE. AT A MINIMUM, THE FOLLOWING TESTS ARE REQUIRED AND SHALL BE CONDUCTED PER TCEQ CHAPTER 217.57 FOR GRAVITY FLOW WASTEWATER COLLECTION SYSTEMS, TCEQ CHAPTER 217.68 FOR WASTEWATER FORCE MAINS, AND APPLICABLE AWWA STANDARDS FOR WATER SYSTEMS:

- HYDROSTATIC PRESSURE TESTING OF WATER MAINS IN ACCORDANCE WITH AWWA C605 (150 PSI FOR 2-HOURS) FOLLOWING THE INSTALLATION OF ALL ABOVE GROUND APPURTENANCES (METER BOXES, SERVICES, FIRE HYDRANTS, AND FLUSH VALVES) AT FINAL GRADE. THE ALLOWABLE LEAKAGE RATE SHALL NOT EXCEED THE SPECIFIED VALUES IN TABLE 2 BELOW, AND IS DERIVED FROM THE FORMULAS IN AWWA C605. IF THE PIPELINE UNDER TEST CONTAINS SECTIONS OF VARIOUS DIAMETERS AND MULTIPLE CLOSED VALVES, THE TESTING ALLOWANCE WILL BE THE SUM OF THE TESTING ALLOWANCE FOR EACH PIPELINE SIZE AND VALVE.

- CLEAN, DISINFECT, AND FLUSH THE WATER MAIN AND APPURTENANCES IN ACCORDANCE WITH AWWA C651. PASSING BACTERIOLOGICAL TEST SAMPLES MUST BE DRAWN FROM THE FURTHEST POINT IN THE NEW WATER MAIN FROM THE EXISTING SYSTEM AS WELL AS AT EACH ADDITIONAL 1,000 FOOT INTERVAL ALONG THE PIPELINE ROUTE. THE LABORATORY USED FOR BACTERIOLOGICAL ANALYSIS AND TESTING MUST BE APPROVED BY THE DISTRICT.

- HYDROSTATIC PRESSURE TESTING OF WASTEWATER FORCE MAINS AT 50 PSI ABOVE THE NORMAL OPERATING PRESSURE FOR A MINIMUM OF 4.0 HOURS. THE LEAKAGE RATE MUST NOT EXCEED 10.0 GALLONS PER INCH DIAMETER PER MILE OF PIPE PER

-LOW PRESSURE AIR TEST FOR ALL GRAVITY SEWER MAINS, INDEPENDENTLY OF THE CONNECTING MANHOLES. THE PIPELINE SHOULD FIRST BE FLUSHED AND CLEANED. THEN PRESSURIZED TO 3.5 PSI, STABILIZED, AND THE AIR PUMP TURNED OFF. THE TESTING EQUIPMENT MUST INCLUDE A PRESSURE RELIEF VALVE DESIGNED TO RELIEVE PRESSURE FROM THE PIPELINE AT 10 PSI OR LESS TO AVOID EXCESSIVE PRESSURE. THE MINIMUM TIME REQUIRED FOR A PRESSURE DROP IN THE PIPELINE FROM 3.5 PSI TO 2.5 PSI IS SUMMARIZED IN TABLE 3 BELOW AND DERIVED FROM THE FORMULAS IN TCEQ CHAPTER 217.57 (A)(1).

- AS AN ALTERNATIVE TO THE LOW PRESSURE AIR TEST, THE DISTRICT ENGINEER OR DESIGNATED REPRESENTATIVE MAY REQUIRE OR ALLOW INFILTRATION OR EXFILTRATION TESTING OF THE GRAVITY SEWER MAINS.


- DEFLECTION (MANDREL) PULLS TO CHECK FOR EXCESSIVE DEFLECTION IN GRAVITY SEWER MAINS. THE MANDREL SHALL BE PULLED BY HAND AND CONDUCTED AFTER THE FINAL BACKFILL HAS BEEN COMPACTED AND IN PLACE FOR NO LESS THAN 30 DAYS. THE RIGID MANDREL SHALL HAVE AN OUTSIDE DIAMETER EQUAL TO 95% OF THE INSIDE DIAMETER OF THE PIPE.

- VACUUM TESTING (10-INCHES OF MERCURY FOR 2.0 MINUTES AFTER VACUUM PUMP IS OFF) OF ALL MANHOLES PRIOR TO APPLICATION OF A COATING OR GROUT ON THE HORIZONTAL JOINTS, AND INDEPENDENTLY OF THE CONNECTING PIPELINES. THE VACUUM MUST BE AT LEAST 9.0 INCHES OF MERCURY FOLLOWING THE TEST. - COMPACTION TESTS SHALL BE PERFORMED ON ALL PIPELINE TRENCHES AT A MINIMUM OF 500-FOOT INTERVALS AND AT EACH 6-INCH LIFT, OR AS DIRECTED BY THE DISTRICT OR WILLIAMSON COUNTY REPRESENTATIVE. THE CONTRACTOR WILL BE REQUIRED TO MAKE SUITABLE EXCAVATION TO ALLOW ACCESS FOR SUCH TESTING, AND WILL BE REQUIRED TO REMOVE AND REPLACE THE BACKFILL AS MANY TIMES AS NECESSARY TO ACHIEVE MINIMUM 95% DENSITY.

- COMPRESSIVE STRENGTH AND SLUMP TESTS FOR ALL STRUCTURAL CONCRETE TO MEET DESIGN ENGINEER'S SPECIFICATIONS, AS APPLICABLE.

- COATING TESTS FOR ALL CONCRETE MANHOLE AND LIFT STATION LININGS TO DEMONST

TRATE SPECI	FIED THICK	KNESS, AS	S APPLICAL	BLE.		
	Min. Tren	State of the second	A CONTRACTOR OF A CONTRACTOR O	and a state of the second s		
and the second se	Diameter	N	Minimum Trench Width			
	(in)		(in)			
	18		42			
	24			8		
	30			6		
	36			4		
ļ	42		7	2		
Table	2: Allowab	le Leakage	e (gals) for	2-Hrs at 15	IO PSI	
Length		D	iameter (ir	1)		
(ft)	6	8	12	16	18	
5	0.00	0.01	0.01	0.01	0.01	
10	0.01	0.01	0.02	0.03	0.03	
15	0.01	0.02	0.03	0.04	0.04	
20	0.02	0.03	0.04	0.05	0.06	
25	0.02	0.03	0.05	0.07	0.07	
50	0.05	0.07	0.10	0.13	0.15	
75	0.07	0.10	0.15	0.20	0.22	
100	0.10	0.13	0.20	0.26	0.30	
200	0.20	0.26	0.40	0.53	0.60	
300	0.30	0.40	0.60	0.79	0.89	
400	0.40	0.53	0.79	1.06	1.19	
500	0.50	0.66	0.99	1.32	1.49	
600	0.60	0.79	1.19	1.59	1.79	
700	0.70	0.93	1.39	1.85	2.09	
800	0.79	1.06	1.59	2.12	2.38	
900	0.89	1.19	1.79	2.38	2.68	
1000	0.99	1.32	1.99	2.65	2.98	
Valve	0.09	0.12	0.19	0.25	0.28	
Table 3: I	Vin. Testin	g Times fo	or Low-Pres	ssure Air T	est	
Pipe	Minimum	Maximu	Im Length	Time f	or	
Diameter	Time	for Minin	num Time	Longer Le	ngth	
(in)	(seconds)	and a second secon	ft)	(second:	Construction and the set of the set of	
6	340	3	98	0.855	5	
8	454	2	98	1.520	)	
10	567	2	:39	2.374		
12	680	1	.99	3.419	enner ennerer en en en	
15	850	1	.59	5.342	2	
18	1020	1	.33	7.693	3	






0

22

50 e u 6 

ATE	SEPTEMBER 2024
ESIGNER	RTS
HECKED	DRAWN CE/
HEET	6 <sub>OF</sub> 36



executive director has reviewed and approved the methods proposed to protect the sensitive feature and the Edwards Aquifer from any potentially adverse impacts to water quality while

Sewer lines located within or crossing the 5-year floodplain of a drainage way will be protected from inundation and stream velocities which could cause erosion and scouring of backfill. The trench must be capped with concrete to prevent scouring of backfill, or the sewer lines must be encased in concrete. All concrete shall have a minimum thickness of 6 inches.

Blasting procedures for protection of existing sewer lines and other utilities will be in accordance with the National Fire Protection Association criteria. Sand is not allowed as bedding or backfill in trenches that have been blasted. If any existing sewer lines are damaged, the lines must be repaired and retested.

All manholes constructed or rehabilitated on this project must have watertight size on size resilient connectors allowing for differential settlement. If manholes are constructed within the 100-year floodplain, the cover must have a gasket and be bolted to the ring. Where gasketed manhole covers are required for more than three manholes in sequence or for more than 1500 feet, alternate means of venting will be provided. Bricks are not an acceptable construction

The diameter of the manholes must be a minimum of four feet and the manhole for entry must have a minimum clear opening diameter of 30 inches. These dimensions and other details showing compliance with the commission's rules concerning manholes and sewer line/manhole inverts described in 30 TAC §217.55 are included on Plan Sheet \_\_ of \_\_.

It is suggested that entrance into manholes in excess of four feet deep be accomplished by means of a portable ladder. The inclusion of steps in a manhole is prohibited.

Where water lines and new sewer line are installed with a separation distance closer than nine feet (i.e., water lines crossing wastewater lines, water lines paralleling wastewater lines, or water lines next to manholes) the installation must meet the requirements of 30 TAC §217.53(d) (Pipe Design) and 30 TAC §290.44(e) (Water Distribution).

Where sewers lines deviate from straight alignment and uniform grade all curvature of sewer pipe must be achieved by the following procedure which is recommended by the pipe

If pipe flexure is proposed, the following method of preventing deflection of the joint must be

Specific care must be taken to ensure that the joint is placed in the center of the trench and properly bedded in accordance with 30 TAC §217.54.

12. New sewage collection system lines must be constructed with stub outs for the connection of anticipated extensions. The location of such stub outs must be marked on the ground such that their location can be easily determined at the time of connection of the extensions. Such stub outs must be manufactured wyes or tees that are compatible in size and material with both the sewer line and the extension. At the time of original construction, new stub-outs must be constructed sufficiently to extend beyond the end of the street pavement. All stub-outs must be sealed with a manufactured cap to prevent leakage. Extensions that were not anticipated at the time of original construction or that are to be connected to an existing sewer line not furnished with stub outs must be connected using a manufactured saddle and in

Page 2 of 6

Page 6 of 6

(A) The maximum leakage for hydrostatic testing or any alternative test methods is 0.025 gallons per foot diameter per foot of manhole depth per hour.

(B) To perform a hydrostatic exfiltration test, an owner shall seal all wastewater pipes coming into a manhole with an internal pipe plug, fill the manhole with water, and maintain the test for at least one hour. (C) A test for concrete manholes may use a 24-hour wetting period before testing to allow saturation of the concrete.

(A) To perform a vacuum test, an owner shall plug all lift holes and exterior joints with a non-shrink grout and plug all pipes entering a manhole. No grout must be placed in horizontal joints before testing.

Stub-outs, manhole boots, and pipe plugs must be secured to prevent movement while a vacuum is drawn. An owner shall use a minimum 60 inch/lb torque wrench to tighten the

external clamps that secure a test cover to the top of a manhole. A test head must be placed at the inside of the top of a cone section, and the seal inflated in accordance with the manufacturer's recommendations.

(F) There must be a vacuum of 10 inches of mercury inside a manhole to perform a valid test.

A test does not begin until after the vacuum pump is off. A manhole passes the test if after 2.0 minutes and with all valves closed, the vacuum is at least 9.0 inches of mercury.

17. All private service laterals must be inspected and certified in accordance with 30 TAC §213.5(c)(3)(I). After installation of and, prior to covering and connecting a private service lateral to an existing organized sewage collection system, a Texas Licensed Professional Engineer, Texas Registered Sanitarian, or appropriate city inspector must visually inspect the private service lateral and the connection to the sewage collection system, and certify that it is constructed in conformity with the applicable provisions of this section. The owner of the collection system must maintain such certifications for five years and forward copies to the appropriate regional office upon request. Connections may only be made to an approved

	and the second
fice cle, Building A 53-1808	San Antonio Regional Office 14250 Judson Road San Antonio, Texas 78233-4480
929	Phone (210) 490-3096
795	Fax (210) 545-4329

THESE GENERAL CONSTRUCTION NOTES MUST BE INCLUDED ON THE CONSTRUCTION PLANS PROVIDED TO THE CONTRACTOR AND ALL SUBCONTRACTORS.

If no stub-out is present an alternate method of joining laterals is shown in the detail on Plan Sheet \_\_\_\_ of \_\_\_. (For potential future laterals).

The private service lateral stub-outs must be installed as shown on the plan and profile sheets on Plan Sheet \_\_\_\_ of \_\_\_ and marked after backfilling as shown in the detail on Plan Sheet \_\_\_\_ of \_\_\_.

- 13. Trenching, bedding and backfill must conform with 30 TAC §217.54. The bedding and backfill for flexible pipe must comply with the standards of ASTM D-2321, Classes IA, IB, II or III. Rigid pipe bedding must comply with the requirements of ASTM C 12 (ANSI A 106.2) classes
- 14. Sewer lines must be tested from manhole to manhole. When a new sewer line is connected to an existing stub or clean-out, it must be tested from existing manhole to new manhole. If a stub or clean-out is used at the end of the proposed sewer line, no private service attachments may be connected between the last manhole and the cleanout unless it can be certified as conforming with the provisions of 30 TAC §213.5(c)(3)(E).
- 15. All sewer lines must be tested in accordance with 30 TAC §217.57. The engineer must retain copies of all test results which must be made available to the executive director upon request. The engineer must certify in writing that all wastewater lines have passed all required testing to the appropriate regional office within 30 days of test completion and prior to use of the new collection system. Testing method will be:
  - (a) For a collection system pipe that will transport wastewater by gravity flow, the design must specify an infiltration and exfiltration test or a low-pressure air test. A test must conform to the following requirements:
  - (1) Low Pressure Air Test. (A) A low pressure air test must follow the procedures described in
    - American Society For Testing And Materials (ASTM) C-828, ASTM C-924, or ASTM F-1417 or other procedure approved by the executive director, except as to testing times as required in Table C.3 in
    - subparagraph (C) of this paragraph or Equation C.3 in subparagraph (B)(ii) of this paragraph. (B) For sections of collection system pipe less than 36 inch average inside
    - diameter, the following procedure must apply, unless a pipe is to be tested as required by paragraph (2) of this subsection. (i) A pipe must be pressurized to 3.5 pounds per square inch (psi)
    - greater than the pressure exerted by groundwater above the (ii) Once the pressure is stabilized, the minimum time allowable for the pressure to drop from 3.5 psi gauge to 2.5 psi gauge is
    - computed from the following equation:

Equation C.3  $0.085 \times D \times K$ T = -

#### Where:

- T = time for pressure to drop 1.0 pound per square inch gauge in seconds
- K = 0.000419 X D X L, but not less than 1.0 D = average inside pipe diameter in inches

0

TCEQ-0596 (Rev. July 15, 2015)

Page 3 of 6

#### Texas Commission on Environmental Quality Water Pollution Abatement Plan **General Construction Notes**

Edwards Aquifer Protection Program Construction Notes - Legal Disclaimer

The following/fisted "construction notes" are intended to be advisory in nature only and do not constitute an approval or conditional approval by the Executive Director (ED), nor do they constitute a comprehensive listing of rules or conditions to be followed during construction. Further actions may be required to achieve compliance with TCEQ regulations found in Title 30, Texas Administrative Code (TAC), Chapters 213 and 217, as well as local ordinances and regulations providing for the protection of water quality. Additionally, nothing contained in the following/listed "construction notes" restricts the powers of the ED, the commission or any other governmental entity to prevent, correct, or curtail activities that result or may result in pollution of the Edwards Aquifer or hydrologically connected surface waters. The holder of any Edwards Aquifer Protection Plan containing "construction notes" is still responsible for compliance with Title 30. TAC. Chapters 213 or env other applicable TCEQ regulation, as well as all conditions of an Edwards Aquifer Protection Plan through all phases of plan implementation. Failure to comply with any condition of the ED's approval, whether or not in contradiction of any "construction notes," is a violation of TCEQ regulations and any violation is subject to administrative rules, orders, and penalties as provided under Title 30, TAC § 213.10 (relating to Enforcement). Such violations may also be subject to civil penalties and injunction. The following/listed "construction notes" in no way represent an approved exception by the ED to any part of Title 30 TAC, Chapters 213 and 217, or any other TCEQ applicable regulation

- 1. A written notice of construction must be submitted to the TCEQ regional office at least 48 hours prior to the start of any regulated activities. This notice must include: the name of the approved project; - the activity start date; and
  - the contact information of the prime contractor.
- All contractors conducting regulated activities associated with this project must be provided with complete copies of the approved Water Pollution Abatement Plan (WPAP) and the TCEQ letter indicating the specific conditions of its approval. During the course of these regulated activities, the contractors are required to keep on-site copies of the approved plan and approval letter.
- If any sensitive feature(s) (caves, solution cavity, sink hole, etc.) is discovered during construction, all regulated activities near the sensitive feature must be suspended immediately. The appropriate TCEQ regional office must be immediately notified of any sensitive features encountered during construction. Construction activities may not be resumed until the TCEQ has reviewed and approved the appropriate protective measures in order to protect any sensitive feature and the Edwards Aquifer from potentially adverse impacts to water quality.
- No temporary or permanent hazardous substance storage tank shall be installed within 150 feet of a water supply source, distribution system, well, or sensitive feature.
- Prior to beginning any construction activity, all temporary erosion and sedimentation (E&S) control measures must be properly installed and maintained in accordance with the approved plans and manufacturers specifications. If inspections indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations. These controls must remain in place until the disturbed areas have been permanently stabilized.
- Any sediment that escapes the construction site must be collected and properly disposed of before the next rain event to ensure it is not washed into surface streams, sensitive features,
- Sediment must be removed from the sediment traps or sedimentation basins not later than TCEQ-0592 (Rev. July 15, 2015)

Page 1 of 2

L = length of line of same size being tested, in feet

Q = rate of loss, 0.0015 cubic feet per minute per square foot internal surface (C) Since a K value of less than 1.0 may not be used, the minimum testing time for each pipe diameter is shown in the following Table C.3:

Pipe Diameter (inches)	Minimum Time (seconds)	Maximum Length for Minimum Time (feet)	Time for Longer Length (seconds/foot)
6	340	398	0.855
8	454	298	1.520
10	567	239	2.374
12	680	199	3.419
15	850	159	5.342
18	1020	133	7.693
21	1190	114	10.471
24	1360	100	13.676
27	1530	88	17.309
30	1700	80	21.369
33	1870	72	25.856

(D) An owner may stop a test if no pressure loss has occurred during the first 25% of the calculated testing time. (E) If any pressure loss or leakage has occurred during the first 25% of a

testing period, then the test must continue for the entire test duration as outlined above or until failure. (F) Wastewater collection system pipes with a 27 inch or larger average

inside diameter may be air tested at each joint instead of following the procedure outlined in this section. (G) A testing procedure for pipe with an inside diameter greater than 33

inches must be approved by the executive director. (2) Infiltration/Exfiltration Test.

(A) The total exfiltration, as determined by a hydrostatic head test, must not exceed 50 gallons per inch of diameter per mile of pipe per 24 hours at a minimum test head of 2.0 feet above the crown of a pipe at an upstream manhole.

(B) An owner shall use an infiltration test in lieu of an exfiltration test when pipes are installed below the groundwater level.

- (C)The total exfiltration, as determined by a hydrostatic head test, must not exceed 50 gallons per inch diameter per mile of pipe per 24 hours at a minimum test head of two feet above the crown of a pipe at an upstream manhole, or at least two feet above existing groundwater level, whichever is greater.
- (D) For construction within a 25-year flood plain, the infiltration or exfiltration must not exceed 10 gallons per inch diameter per mile of pipe per 24 hours at the same minimum test head as in subparagraph (C) of this paragraph.
- (E) If the quantity of infiltration or exfiltration exceeds the maximum quantity specified, an owner shall undertake remedial action in order to reduce

TCEQ-0596 (Rev. July 15, 2015)

when it occupies 50% of the basin's design capacity.

- Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from being discharged offsite.
- All spoils (excavated material) generated from the project site must be stored on-site with proper E&S controls. For storage or disposal of spoils at another site on the Edwards Aquifer Recharge Zone, the owner of the site must receive approval of a water pollution abatement plan for the placement of fill material or mass grading prior to the placement of spoils at the other site.

If portions of the site will have a temporary or permanent cease in construction activity lasting 10. longer than 14 days, soil stabilization in those areas shall be initiated as soon as possible prior to the 14<sup>th</sup> day of inactivity. If activity will resume prior to the 21<sup>st</sup> day, stabilization measures are not required. If drought conditions or inclement weather prevent action by the 14th day, stabilization measures shall be initiated as soon as possible.

The following records shall be maintained and made available to the TCEQ upon request: 11

- the dates when major grading activities occur; - the dates when construction activities temporarily or permanently cease on a portion of the site: and

- the dates when stabilization measures are initiated.

12. The holder of any approved Edward Aquifer protection plan must notify the appropriate regional office in writing and obtain approval from the executive director prior to initiating any of the following:

A. any physical or operational modification of any water pollution abatement structure(s), including but not limited to ponds, dams, berms, sewage treatment plants, and diversionary structures:

any change in the nature or character of the regulated activity from that which was originally approved or a change which would significantly impact the ability of the plan to prevent pollution of the Edwards Aquifer:

any development of land previously identified as undeveloped in the original water pollution abatement plan.

Austin Regional Office 12100 Park 35 Circle, Building A	San Antonio Regional Office 14250 Judson Road
Austin, Texas 78753-1808	San Antonio, Texas 78233-4480
Phone (512) 339-2929	Phone (210) 490-3096
Fax (512) 339-3795	Fax (210) 545-4329


THESE GENERAL CONSTRUCTION NOTES MUST BE INCLUDED ON THE CONSTRUCTION PLANS PROVIDED TO THE CONTRACTOR AND ALL SUBCONTRACTORS.

	TCEQ-0592	(Rev.	July	15,	2015)
--	-----------	-------	------	-----	-------


Page	2	of 2	

Page 4 of 6







THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL.




.




THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL.





HIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEA



Rancho D	el Cielo P	hase 4B							10 yea	r				25 yea	r				100 ye	ar	
D.A.	AREA	# homes	L. Street	IC	PC	%IC	Pe	ervious	Impe	rvious	101.1-1-1-0	Per	vious	Imp	ervious	Weighted C	Per	vious	Imp	ervious	- Weighted C
						70	C	PC * C	С	IC * C	Weighted C	С	PC * C	С	IC * C	weighted C	С	PC * C	С	IC * C	Treigneed o
ILTIMATE COI	NDITION DR	AINAGE ARE	AS														-				
A1.1A	0.22	0.0	130	0.13	0.09	56.92%	0.35	0.03	0.82	0.10	0.62	0.39	0.04	0.87	0.11	0.66	0.46	0.04	0.96	0.12	0.74
A1.1B	0.19	0.0	130	0.12	0.07	61.13%	0.35	0.03	0.82	0.10	0.64	0.39	0.03	0.87	0,10	0.68	0.46	0.03	0.96	0.11	0.77
A1.1	0.41	0.0	260	0.24	0.17	58.87%	0.35	0.06	0.82	0.20	0.63	0.39	0.07	0.87	0.21	0.67	0.46	0.08	0.96	0.23	0.75
B1.1A	0.30	2.5	120	0.18	0.12	59.09%	0.35	0.04	0.82	0.15	0.63	0.39	0.05	0.87	0.15	0.67	0.46	0.06	0.96	0.17	0.76
B1.1B	0.18	0.0	120	0.11	0.07	62.35%	0.35	0.02	0.82	0.09	0.64	0.39	0.03	0.87	0.10	0.69	0.46	0.03	0.96	0.11	0.77
B1.1	0.48	2.5	240	0.29	0.19	60.32%	0.35	0.07	0.82	0.24	0.63	0.39	0.07	0.87	0.25	0.68	0.46	0.09	0.96	0.28	0.76
CH-A1	0.25	0.0	286	0.08	0.17	32.61%	0.35	0.06	0.82	0.07	0.50	0.39	0.07	0.87	0.07	0.55	0.46	0.08	0.96	0.08	0.62
CH-A2	0.23	0.0	348	0.12	0.30	28.83%	0.35	0.10	0.82	0.10	0.49	0.39	0.12	0.87	0.11	0.53	0.46	0.14	0.96	0.12	0.60
CH-A3	0.12	0.0	275	0.09	0.20	29.42%	0.35	0.07	0.82	0.07	0.49	0.39	0.08	0.87	0.07	0.53	0.46	0.09	0.96	0.08	0.61

	T	1	CC		EC			T		SHEE	r FLOW		SHA	LLOW CONC	ENTRATE	D FLOW		CHANN	ELIZED FLO	W		Cumulative		INTENSIT			DISCHARG	T
DRAINAGE AREA	INLET NUMBER	AREA (acres)	C <sub>10</sub>	C <sub>25</sub>	C <sub>100</sub>	A·C <sub>10</sub>	A·C <sub>25</sub>	A·C <sub>100</sub>	Length (ft)		Slope ft/ft	Tc (min)	Length (ft)	Paved/ Unpaved	Slope ft/ft	Tc (min)	Length (ft)	Manning's (n)	Slope ft/ft	Velocity ft/s	Tc (min)	Tc (min)	l 10yr (in/hr)	l 25yr (in/hr)	l 100yr (in/hr)	Q 10 (cfs)	Q 25 (cfs)	Q 100 (cfs)
ULTIMATE CONI	DITION DRAI	NAGE AF	REAS				l		l	I					<u></u>								0.4	0.5	11.9	A A	1.4	2.0
A1.1A	A1.1A	0.22	0.62	0.66	0.74	0.14	0.15	0.16	43	0.24	0.031	5.9	0	<u> </u>	0.010	0.0	90	0.02	0.020	4.1	0.4	6.25	8.1	9.5		1.1	1.4	2.0
A1.1B	A1.1B	0.19	0.64	0.68	0.77	0.12	0.13	0.15	35	0.24	0.015	6.7	0	<u> </u>	0.010	0.0	156	0.02	0.012	3.2	0.8	7.49	7.6	9.0	11.4	0.9	1.2	
A1.1	A1.1	0.41	0.63	0.67	0.75	0.26	0.28	0.31	-	-	-	-	-	-	-		-	-	-	-	-	7.49	7.6	9.0	11.4	2.0	2.5	3.5
B1.1A	B1.1A	0.30	0.63	0.67	0.76	0.19	0.20	0.23	50	0.24	0.034	6.4	0	U	0.010	0.0	83	0.02	0.017	3.8	0.4	6.76	7.9	9.3	11.7	1.5	1.9	2.6
B1.1B	B1.1B	0.18	0.64	0.69	0.77	0.12	0.12	0.14	35	0.24	0.015	6.7	0	Ų	0.010	0.0	146	0.02	0.017	3.8	0.6	7.31	7.7	9.1	11.4	0.9	1.1	1.6
B1.1	B1.1	0.48	0.63	0.68	0.76	0.30	0.33	0.37	-	-	-	-		-	-	-	-		DE		-	7.31	7.7	9.1	11.4	2.3	3.0	4.2
CH-A1	CH-A1	0.25	0.50	0.55	0.62	0.13	0.14	0.16	10	0.24	0.020	2.2	_				230	-	-	4.0	1.0	5.00	8.6	10.1	12.5	1.1	1.4	2.0
CH-A2	CH-A2	0.42	0.49	0.53	0.60	0.20	0.22	0.25	10	0.24	0.020	2.2					285			3.0	1.6	5.00	8.6	10.1	12.5	1.7	2.2	3.2
CH-A2 CH-A3	CH-A3	0.42	0.49	0.53	0.61	0.14	0.15	0.18	10	0.24	0.020	2.2					240			4.5	0.9	5.00	8.6	10.1	12.5	1.2	1.6	2.2

p 30, 2024, 3:55pm User ID: tstephens Projects\511\18\60\\_Phase 5\301 Construction Documents\Civil\0D51118-(

THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL


SCALE: 1"= 40' 0' 40' 80' 120'
LEGEND
SD SD SD MANHOLE SD INLET
DRAINAGE FLOW ARROW
XX-X DRAINAGE AREA
PROPOSED CONTOUR LINE EXISTING CONTOUR LINE
1% ANNUAL CHANCE FLOODPLAIN (DEVELOPED CONDITIONS) PER STUDY PREPARED BY PAPE-DAWSON ENGINEERS.

#### NOTES

1. THE LOCATIONS OF EXISTING UNDERGROUND UTILITIES ARE SHOWN IN AN APPROXIMATE WAY ONLY AND HAVE NOT BEEN INDEPENDENTLY VERIFIED BY THE OWNER OR ITS REPRESENTATIVE. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION OF ALL EXISTING UTILITIES BEFORE COMMENCING WORK, AND AGREES TO BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MIGHT BE ASSOCIATED BY THE CONTRACTOR'S FAILURE TO EXACTLY LOCATE AND PRESERVE ANY AND ALL UNDERGROUND UTILITIES.

2. EXISTING CONTOUR INFORMATION SHOWN IS AT 1 FOOT INTERVALS.

JENNIFER JANIF	C. FRANK 18838 CENSE IGNALENG	30-24
PAPE-DAWSON	AUSTIN I SAN ANTONIO I HOUSTON I FORT WORTH I DALLAS	TBPE FIRM REGISTRATION #470 I TBPLS FIRM REGISTRATION #10028801
RANCHO DEL CIELO - PHASE 4B	E AREA MAP	
CITY JOB N JOB NO DATE <u>SE</u> DESIGNER _ CHECKED SHEET <b>1</b>	51118– PTEMBER TS DRAW	2024



								STREE	T CAPAC	ITY				1		INL	ET ON G	RADE CA	APACITY					SUMP INL	ET CAPA	CITY
						Street	Crown	Curb	Gutter			Crown												CURB	(with De	pression)
inlet No.	Inlet Type	Drainage Area	Q 100 (cfs)	Q pass (cfs)	Q total (cfs)	Width F-F (ft)	Туре	Height (ft)	Slope (%)	a (ft)	Yo (ft)	Height (ft)	Eo	S'w	Sx	Se	LT	L	E	Qi	Qpass (cfs)	Pass to inlet #	Qtotal (cfs)	Length (ft)	d (ft)	d (ft) (d ≤ h + a
TIMATE CON	DITION D	RAINAGE A	REAS					_																		
A1.1A		0.22	2.0		2.0	33	Р	0.50	1.20%	0.42	0.30	0.50		-	-	-	-	-	-	-	-					
A1.1B		0.19	1.7		1.7	33	Р	0.50	1.20%	0.42	0.28	0.50	-	-	-	Mart		-	-	-	-					
A1.1	S-1	0.41	3.5		3.5	-	-	-	-	-	-	-		-	-	and the second			-	-	-		3.5	10	0.24	0.24
B1.1A		0.30	2.6		2.6	33	Р	0.50	1.80%	0.42	0.31	0.50	-	-	-	-	-	-	-	-	-					
B1.1B		0.18	1.6		1.6	33	Р	0.50	2.55%	0.42	0.24	0.50		-	-	-	-	-	-	-	-					
B1.1	S-1	0.48	4.2		4.2	-	-	-	-		_	_	-	-	-	_	-	_	_	-	-		4.2	10	0.27	0.27


								STREE	T CAPAC	ITY						IN	ILET ON (	GRADE C	APACITY	·				SUMP INL	ET CAPA	ACITY
						Street	Crown	Curb	Gutter			Crown												CURB	(with De	epression)
Inlet No.	Inlet Type	Drainage Area	Q 25 (cfs)	Q pass (cfs)	Q total (cfs)	Width F-F (ft)	Туре	Height (ft)	Slope (%)	a (ft)	Yo (ft)	Height (ft)	Eo	S'w	Sx	Se	LT	L	E	Qi	Qpass (cfs)	Pass to Inlet #	Qtotal (cfs)	Length (ft)	d (ft)	d (ft) (d ≤ h + a)
TIMATE CO	NDITION D	RAINAGE A	REAS																							
A1.1A		0.22	1.4		1.4	33	Р	0.50	1.20%	0.42	0.27	0.50	-	-	-	-	-	-	-	-	-	-				
A1.1B		0.19	1.2		1.2	33	Р	0.50	1.20%	0.42	0.25	0.50	-	-	-	-	-	-	-	-	-					
A1.1	S-1	0.41	2.5		2.5	-	-	-	-		-	-	-	-	-	-		-	-	-	-		2.5	10	0.19	0.19
B1.1A		0.30	1.9		1.9	33	Р	0.50	1.80%	0.42	0.27	0.50	-	-	-	-	-	-	-	-	-					
B1.1B		0.18	1.1		1.1	33	Р	0.50	2.55%	0.42	0.22	0.50	-		-	-	-	-	_	-	-					
B1.1	S-1	0.48	3.0		3.0	-	_	_	-		_	_	12		<u>.</u>	_	_	-	-	-	-		3.0	10	0.22	0.22


#### STREET FLOW AND INLET CALCULATIONS 10 YEAR STORM

10 YEAR STO																											
									STREET	CAPACIT	Y			-	_		11	NLET ON	GRADE	CAPACIT	Y		5		SUMP INL	ET CAPA	CITY
						Street	Crown	Curb	Gutter			Crown	Ponded											1.	CURB	(with De	epression)
Inlet	Inlet	Drainage	Q 10	Q pass	Q total	Width F-F	Туре	Height	Slope	а	Yo	Height	Width	Eo	S'w	Sx	Se	LT	L	E	Qi	Qpass	Pass to Inlet	Qtotal	Length		d (ft)
No.	Туре	Area	(cfs)	(cfs)	(cfs)	(ft)		(ft)	(%)	(ft)	(ft)	(ft)	(ft)							•		(cfs)	#	(cfs)	(ft)	d (ft)	(d ≤ h + a)
ULTIMATE C	ONDITION I	DRAINAGE AR	EAS																								
A1.1A		0.22	1.1		1.1	33	Р	0.50	1.20%	0.42	0.25	0.50	4.72	-	-	-	-	-	-	-	-	-					
A1.1B		0.19	0.9		0.9	33	Р	0.50	1.20%	0.42	0.23	0.50	4.41	-	-	-	-	-	-		-	-					
A1.1	S-1	0.41	2.0		2.0	-	-	-	-	-	-	-	-	F	-	-	-	-	-	-	-	-		2.0	10	0.17	0.17
B1.1A		0.30	1.5		1.5	33	Р	0.50	1.80%	0.42	0.25	0.50	4.91	-	-	-	-0	-	-	-	-	-					
B1.1B		0.18	0.9		0.9	33	Р	0.50	2.55%	0.42	0.20	0.50	3.76	-	-	-	-	-	-	-	-	-					
B1.1	S-1	0.48	2.3		2.3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		2.3	10	0.19	0.19

NO. REVISION DATE	TEXAS
THE PAPE-DAWSON III ENGINEERS	AUSTIN I SAN ANTONIO I HOUSTON I FORT WORTH I DALLAS 10801 N MOPAC EXPY, BLDG 3, STE 200 I AUSTIN, TX 78759 I 512.454.8711 TBPE FIRM REGISTRATION #470 I TBPLS FIRM REGISTRATION #10028801
RANCHO DEL CIELO - PHASE 4B WILLIAMSON COUNTY, TEXAS	DRAINAGE AREA CALCULATIONS
CITY JOB No JOB NO DATE <u>SEPTE</u> DESIGNER CHECKED SHEET <b></b>	51118-61 MBER 2024 TS

9a





EXISTING STORM DRAIN LINE EXISTING CONTOUR LINE PROPOSED CONTOUR LINE

PROFILE SCALES:

PROFILE LEGEND:

PROPOSED STORM DRAIN

100-YR HGL 100yr HGL-

1" = 40' HORIZONTAL


1'' = 4' VERTICAL


NATURAL GROUND

FINISHED GRADE


NIFER C. FRANKI 118838 - 9-20-20 NPE-DAWS EN 4B , TEXAS DRAIN PLAN RANCHO DEL CIELO -WILLIAMSON COUNTY ORM ST OVERALL CITY JOB No.


CITY JOB No.\_\_\_\_\_ JOB NO.\_\_\_\_\_\_ DATE\_\_\_\_<u>SEPTEMBER 2024</u> DESIGNER\_\_\_\_\_TS CHECKED\_\_\_\_DRAWN<u>CE/JM</u> SHEET\_\_\_**17**\_\_\_OF\_\_**36** 






TSS REMOVAL CALCULATIONS	TSS REMOVAL CALCULATIONS	TSS REMOVAL CALCULATIONS	
VFS '11'	VFS '12'	EXISTING BATCH DETENTION POND '2B'	
Texas Commission on Environmental Quality         TSS Removal Calculations 04-20-2009         Project Name: Rancho Del Cielo Phase 2 Modification	Texas Commission on Environmental Quality TSS Removal Calculations 04-20-2009 Report Name: Rancho Del Cielo Resea 2 Medification	Texas Commission on Environmental Quality	
Date Prepared: 8/28/2024	Date Prepared: 8/28/2024	TSS Removal Calculations 04-20-2009 Project Name: Rancho Del Cielo Phase 2 Modification	
Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell. Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348. Characters shown in red are data entry fields.	Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell. Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348. Characters shown in red are data entry fields.	Date Prepared: 8/28/2024	
Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.         1. The Required Load Reduction for the total project:       Calculations from RG-348       Pages 3-27 to 3-30	Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.         1. The Required Load Reduction for the total project:       Calculations from RG-348       Pages 3-27 to 3-30	Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell. Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348.	
Page 3-29 Equation 3.3: $L_M = 27.2(A_W \times P)$	T. The Required Load Reduction for the total project:     Calculations from RG-348     Pages 3-27 to 3-30       Page 3-29 Equation 3.3:     L <sub>M</sub> = 27.2(A <sub>N</sub> x P)	Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.	
where: L <sub>M TOTAL PROJECT</sub> = Required TSS removal resulting from the proposed development = 80% of increased load A <sub>N</sub> = Net increase in impervious area for the project	where: L <sub>M TOTAL PROJECT</sub> = Required TSS removal resulting from the proposed development = 80% of increased load A <sub>N</sub> = Net increase in impervious area for the project	S	
P = Average annual precipitation, inches Site Data: Determine Required Load Removal Based on the Entire Project	P = Average annual precipitation, inches Sile Data: Determine Required Load Removal Based on the Entire Project	1. The Required Load Reduction for the total project:       Calculations from RG-348       Pages 3-27 to 3-30	
County =     Williamson       Total project area included in plan * =     189.77       Predevelopment impervious area within the limits of the plan * =     0.00       Total post-development impervious area within the limits of the plan * =     80.66	County =       Williamson         Total project area included in plan * =       189.77 acres         Predevelopment impervious area within the limits of the plan * =       0.00 acres	Page 3-29 Equation 3.3: L <sub>M</sub> = 27.2(A <sub>N</sub> x P)	
Total post-development impervious cover fraction $* = \frac{30.66}{32}$ inches	Total post-development impervious area within the limits of the plan* = 80.66 acres Total post-development impervious cover fraction * = 0.43 P = 32 inches	where: $L_{M TOTAL PROJECT} = Required TSS removal resulting from the proposed development = 80% of increased load A_N = Net increase in impervious area for the project$	
L <sub>N TOTAL PROJECT</sub> = <b>70206</b> <sup>1</sup> lbs. * The values entered in these fields should be for the total project area.	L <sub>M TOTAL PROJECT</sub> = 70206 Ibs. * The values entered in these fields should be for the total project area.	P = Average annual precipitation, inches	OF TEXAS
Number of drainage basins / outfalls areas leaving the plan area = 3	Number of drainage basins / outfalls areas leaving the plan area = 3	Site Data: Determine Required Load Removal Based on the Entire Project County = Williamson	*
2. Drainage Basin Parameters (This information should be provided for each basin):	2. Drainage Basin Parameters (This information should be provided for each basin):	Total project area included in plan * =       189.77       acres         Predevelopment impervious area within the limits of the plan * =       0.00       acres	C. FRANKLIN
Drainage Basin/Outfall Area No. = VFS '11'	Drainage Basin/Outfall Area No. = VFS '12	Total post-development impervious area within the limits of the plan* = 80.66 acres Total post-development impervious cover fraction * = 0.43	CENSEO
Predevelopment impervious area within drainage basin/outfall area = 0.00 acres Post-development impervious area within drainage basin/outfall area = 0.10 acres	Total drainage basin/outfall area =       0.16       acres         Predevelopment impervious area within drainage basin/outfall area =       0.00       acres         Post-development impervious area within drainage basin/outfall area =       0.06       acres         Post-development impervious fraction within drainage basin/outfall area =       0.06       acres         Post-development impervious fraction within drainage basin/outfall area =       0.38       acres	$P = \frac{32}{32}$ inches	off a.
L <sub>M THIS BASN</sub> = 87 <sup>1</sup> /bs. 3. Indicate the proposed BMP Code for this basin.	$L_{\mu} \tau_{HS BASIN} = 52$ Ibs.	LM TOTAL PROJECT = 70206 Ibs.	115-010
Proposed BMP = Vegetated Filter Strips Removal efficiency = 85 percent	3. Indicate the proposed BMP Code for this basin.  Proposed BMP = Vegetated Filter Strips  Demond officiency = 0.000	* The values entered in these fields should be for the total project area.	
Aqualogic Cartridge Filter Bioretention Contech StormFilter	Removal efficiency = 85 percent Aqualogic Cartridge Filter Bioretention Controls StorgeFilter	Number of drainage basins / outfalls areas leaving the plan area = 3	
Control stormmer Constructed Wetland Extended Detention Grassy Swale	Contech StormFilter Constructed Wetland Extended Detention Grassy Swale	2. Drainage Basin Parameters (This information should be provided for each basin):	
Retention / Irrigation Sand Filter Stormceptor	Grassy Swale Retention / Irrigation Send Filter Stormoeptor	2. Drainage Basin Parameters (This information should be provided for each basin): Drainage Basin/Outfall Area No. = 2B	)ALLAS <b>454.8711</b>
Vegetated Filter Strips Vortechs Wet Basin	Vegetated Filter Strips Vorteechs Wet Basin		[   512.
4. Calculate Maximum TSS Load Removed (L <sub>n</sub> ) for this Drainage Basin by the selected BMP Type.	4. Calculate Maximum TSS Load Removed (L <sub>b</sub> ) for this Drainage Basin by the selected BMP Type.	Predevelopment impervious area within drainage basin/outfall area = 0.00 acres	VORTH 8759
RG-348 Page 3-33 Equation 3.7: $L_R = (BMP \text{ efficiency}) \times P \times (A_1 \times 34.6 + A_P \times 0.54)$ where: $A_c = \text{Total On-Site drainage area in the BMP catchment area}$	RG-348 Page 3-33 Equation 3.7: $L_R = (BMP efficiency) \times P \times (A_1 \times 34.6 + A_P \times 0.54)$ where: $A_r = Total On-Site drainage area in the BMP catchment area$	Post-development impervious fraction within drainage basin/outfall area = 0.44 0.30 acres of impervious cover within basin catchment	A TAC
$A_i$ = Impervious area proposed in the BMP catchment area $A_p$ = Pervious area remaining in the BMP catchment area	$A_i$ = Impervious area proposed in the BMP catchment area $A_p$ = Pervious area remaining in the BMP catchment area	LM THIS BASIN = 12455 lbs. area and outside of the EARZ 3. Indicate the proposed BMP Code for this basin.	n i Fi
$L_R = TSS$ Load removed from this catchment area by the proposed BMP $A_c = 0.28$ acres	$L_R$ = TSS Load removed from this catchment area by the proposed BMP A <sub>c</sub> = 0.16 acres	Proposed BMP = Extended Detention Batch Detention	UST01
$A_{v} = 0.10  \text{acres}$ $A_{p} = 0.18  \text{acres}$ $L_{R} = 97  \text{Tbs}$	A <sub>l</sub> =         0.06         acres           A <sub>p</sub> =         0.10         acres	Removal efficiency = 91 percent	1 HO
	$L_R = 58$ <sup>1</sup> lbs	Bioretention	
5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area Desired L <sub>M THIS BASM</sub> = 87 Ibs.	5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area	Contech StormFilter Constructed Wetland	N ANT
F = 0.90	Desired $L_{\mu This BASIN} = 52$ Ibs. F = 0.90	Extended Detention Grassy Swale	I SAN
TSS REMOVAL CALCULATIONS	TSS REMOVAL CALCULATIONS	Retention / Irrigation Sand Filter Stormceptor	STIN 301 N
VFS '13' Texas Commission on Environmental Quality	VFS '14'	Vegetated Filter Strips	AU 108
TSS Removal Calculations 04-20-2009 Project Name: Rancho Del Cielo Phase 2 Modification	Texas Commission on Environmental Quality TSS Removal Calculations 04-20-2009 Project Name: Rancho Del Cielo Phase 2 Modification	Vortechs Wet Basin Wet Vault	
Date Prepared: 8/28/2024 Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell.	Date Prepared: 8/28/2024 Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell.	4. Calculate Maximum TSS Load Removed (L <sub>R</sub> ) for this Drainage Basin by the selected BMP Type.	
Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348. Characters shown in red are data entry fields. Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.	Text shown in blue indicate location of instructions in the Technical Guidance Manual – RG-348. Characters shown in red are data entry fields. Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.	RG-348 Page 3-33 Equation 3.7: L <sub>R</sub> = (BMP efficiency) x P x (A <sub>I</sub> x 34.6 + A <sub>P</sub> x 0.54)	
1. The Required Load Reduction for the total project:       Calculations from RG-348       Pages: 3-27 to 3-30	1. The Required Load Reduction for the total project:       Calculations from RG-348       Pages 3-27 to 3-30	where: Ac = Total On-Site drainage area in the BMP catchment area	ī
Page 3-29 Equation 3.3: L <sub>M</sub> = 27 2(A <sub>N</sub> x P)	Page 3-29 Equation 3.3: L <sub>it</sub> = 27.2(A <sub>tt</sub> × P)	AI = Impervious area proposed in the BMP catchment area         AP = Pervious area remaining in the BMP catchment area	7
where: L <sub>M TOTAL PROJECT</sub> = Required TSS removal resulting from the proposed development = 80% of increased load A <sub>N</sub> = Net increase in impervious area for the project P = Average annual precipitation, inches	where: L <sub>M TOTAL PROJECT</sub> = Required TSS removal resulting from the proposed development = 80% of increased load A <sub>N</sub> = Net increase in impervious area for the project P = Average annual precipitation, inches	LR = TSS Load removed from this catchment area by the proposed BMP	AF
Site Data: Determine Required Load Removal Based on the Entire Project County = Williamson	Site Data: Determine Required Load Removal Based on the Entire Project County = Williamson	$A_{c} = 32.72  \text{acres}$	
Total project area included in plan * =       189.77       acres         Predevelopment impervious area within the limits of the plan * =       0.00       acres         Total post-development impervious area within the limits of the plan* =       80.66       acres         Total post-development impervious area within the limits of the plan* =       80.66       acres	Total project area included in plan * =       189.77       acres         Predevelopment impervious area within the limits of the plan * =       0.00       acres         Total post-development impervious area within the limits of the plan* =       80.66       acres	$A_i$ =14.61acres*A_i includes 0.30 acres of impervious cover within basin $A_P$ =18.11acrescatchment area and outside of the EARZ for treatment $L_R$ =15005lbs	in in
Total post-development impervious cover fraction * = 0.43 P = 32 inches	Total post-development impervious cover fraction * = 0.43 P = 32 inches		
$L_{M TOTAL PROJECT} = 70206$ "lbs. * The values entered in these fields should be for the total project area.	L <sub>M TOTAL PROJECT</sub> = 70206 <sup>1</sup> lbs. * The values entered in these fields should be for the total project area.		
Number of drainage basins / outfails areas leaving the plan area = 3	Number of drainage basins / outfalls areas leaving the plan area = 3	5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area	TMEN
2. Drainage Basin Parameters (This information should be provided for each basin): Drainage Basin/Outfall Area No. = VFS '13'	2. Drainage Basin Parameters (This information should be provided for each basin):	Desired LM THIS BASIN =       13560       lbs.       Overtreatment for 1.27 acres impervious cover         =       12,455 + (27.2*1.27*32) = 13,560       Image: Comparison of the second s	Ň Ă '
Drainage Basin/Outfall Area No. =       VFS '13'         Total drainage basin/outfall area =       0.27       acres         Predevelopment impervious area within drainage basin/outfall area =       0.00       acres	Drainage Basin/Outfall Area No. = VFS '14'	F = 0.90	TRE
Predevelopment impervious area within drainage basin/outfall area = 0.00 acres Post-development impervious rea within drainage basin/outfall area = 0.10 acres Post-development impervious fraction within drainage basin/outfall area = 0.37 L <sub>M THIS BASM</sub> = 87 Ibs.	Predevelopment impervious area within drainage basin/outfall area = 0.00 acres Post-development impervious area within drainage basin/outfall area = 0.07 acres Post-development impervious fraction within drainage basin/outfall area = 0.39	6. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area. Calculations from RG-348 Pages 3-34 to 3-36	
L <sub>M THIS BASIN</sub> = 87 Ibs. 3. Indicate the proposed BMP Code for this basin.	L <sub>M THIS BASIN</sub> = 61 <sup>1</sup> lbs. <u>3. Indicate the proposed BMP Code for this basin.</u>	Rainfall Depth = 1.70 inches	ミ는 그
Proposed BMP = Vegetated Filter Strips Removal efficiency = 85 percent Aquelogic Certridge Filter	Proposed BMP = Vegetated Filter Strips Removal efficiency = 85 percent	Post Development Runoff Coefficient = 0.33	
Aqualogic Cartridge Filter Bioretention Contech StormFilter Constructed Wetland	Aqualogic Cartridge Filter Bioretention Contech StormFilter		3 N
Constructed Wetland Extended Detention Grassy Swale Retention / Irrigation	Constructed Wetland Extended Detention Grassy Swale	Calculations from RG-348 Pages 3-36 to 3-37	Ц Ц
Sand Filter Stormceptor Vegetated Filter Strips	Retention / trigation Sand Filter Starmceptor	Off-site area draining to BMP = 0.00 acres Off-site Impervious cover draining to BMP = 0.00 acres	
Vegetated riter strips Vortechs Wet Basin Wet Vault	Vegetated Filter Strips Vortechs Wet Basin Wet Voult	Off-site Runoff Coefficient = 0.00	.AV
4. Calculate Maximum TSS Load Removed (L <sub>R</sub> ) for this Drainage Basin by the selected BMP Type. RG-318 Page 3-33 Equation 3.7: L <sub>R</sub> = (BMP efficiency) x P x (A <sub>c</sub> x 34.6 + A <sub>c</sub> x 0.54)	4. Calculate Maximum TSS Load Removed (L <sub>s</sub> ) for this Drainage Basin by the selected BMP Type.	Off-site Water Quality Volume = 0 cubic feet	>
where: A <sub>c</sub> = Total On-Site drainage area in the BMP catchment area	RG-348 Page 3-33 Equation 3.7: L <sub>R</sub> = (BMP efficiency) x P x (A <sub>1</sub> x 34.6 + A <sub>P</sub> x 0.54)         where:       A <sub>c</sub> = Total On-Site drainage area in the BMP catchment area.	Storage for Sediment =       13309         Total Capture Volume (required water quality volume(s) x 1.20) =       79853       cubic feet	
$A_{i} = Impervious area proposed in the BMP catchment area$ $A_{P} = Pervious area remaining in the BMP catchment area$ $L_{R} = TSS Load removed from this catchment area by the proposed BMP$	A = Impervious area proposed in the BMP catchment area A <sub>e</sub> = Pervious area remaining in the BMP catchment area L <sub>R</sub> = TSS Load removed from this catchment area by the proposed BMP		
$A_{c} = 0.27  \text{acres}$ $A_{l} = 0.10  \text{acres}$	A <sub>c</sub> = 0.18 acres	NOTE: POND '2B' WATER OUALITY VOLUME PROVIDED - 82 727 CUBIC FEET REFERENCE RANCHO DEL CIELO RUASE 1	.0.
$A_{p} = 0.17  \text{acres}$ $L_{R} = 97  \text{lbs}$	$A_{\rm P} = 0.07  \text{acres}$ $A_{\rm P} = 0.11  \text{acres}$ $L_{\rm R} = 67  \text{Tbs}$	NOTE: POND '2B' WATER QUALITY VOLUME PROVIDED = 82,727 CUBIC FEET. REFERENCE RANCHO DEL CIELO PHASE 1 CONSTRUCTION PLANS BY PAPE-DAWSON ENGINEERS, INC. DATED 1/25/21 FOR POND DETAILS.	
5 Calculate Fraction of Annual Runoff to Treat the designed basis I with any		DATE SEP	
5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area Desired L <sub>M THS BASIN</sub> = 87 Ibs.	5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area Desired L <sub>u THIS BASIN</sub> = 61 <sup>1</sup> lbs		TS DRAWN <u>CI</u>
F = 0.90	F = 0.90		0 <sub>OF</sub> 3
			J OF J'









- 1. ALL WATER SERVICE LINE TAPS TO BE LOCATED AT A MINIMUM 3' OUTSIDE THE BACK OF CURB TO ALLOW SERVICE LINE SLEEVES BENEATH THE PAVEMENT PER DETAIL G-01.
- 2. THERE SHALL BE A MINIMUM 1' CLEARANCE FROM BACK OF CURB INLETS TO OUTSIDE EDGE OF WATERLINE.
- 3. IRRIGATION METERS TO INCLUDE BACKFLOW PREVENTION ASSEMBLIES.


	LINE TABLE				
LINE #	LENGTH	BEARING			
L1	165.48'	S68°47'20"W			
L2	18.55'	S23°46'53"W			
L3	129.38'	S21°12'42"E			
L4	113.74'	N68°47'20"E			
L5	18.67'	S66"34'26"E			
L6	129.38'	S21"12'42"E			






	WATER LINE
WW	WASTEWATER LINE & MH
<b>O</b> SD	STORM DRAIN LINE & MH
	CURB INLET
	SINGLE WATER SERVICE
	DOUBLE WATER SERVICE
/	SINGLE WW SERVICE
7	DOUBLE WW SERVICE
0	GATE VALVE
⊗(-)	FIRE HYDRANT
× +	EXISTING GATE VALVE
-&-(+)-	EXISTING FIRE HYDRANT
	EXISTING WATER LINE
	EXISTING WASTEWATER LINE
SD	EXISTING STORM DRAIN LINE
FM FM	EXISTING FORCE MAIN LINE
	50' SCS BUFFER





36 ЧU 4 N SHEET S E E E HLINE 12

MA<sup>-</sup>




## 0ALLAS ----- FM ------ FM ----- EXISTING FORCE MAIN LINE 0 PAPE-DAWS \_ ≚ ž 200 STE BLDG 4B 2 ЧО PHASE . TEXAS 2 WASTEWATER PLAN RANCHO DEL CIELO -WILLIAMSON COUNTY, OVERALL \ CITY JOB No.\_\_\_\_ JOB NO. 51118-61 DATE SEPTEMBER 2024 DESIGNER TS CHECKED DRAWNCE/JM

SHEET 24 OF 36


Ζ

NOTES 1. CONTRACTOR TO FIELD VERIFY LOCATIONS OF EXISTING UTILITIES AND IMPROVEMENTS AND NOTIFY ENGINEER IF DISCREPANCIES EXIST.


50' SCS BUFFER





876 874 872 870 868 866 866 866 864 864 862 862 858 856 856 856 856 854		HI       I       I       I         NOISU       NIFER C. FRANKLIN       NIB838         NIFFER C. FRANKLIN       NIB838         NIFFER C. FRANKLIN       NIB838         NIB838       NIB838
852 850 848 846 844 9+00 9+00	884	THE FIRM REGISTRATION #470 I TRPLE FIRM REGISTRATION #10028801
	880         878         876         876         877         872         870         868         866         866         866         866         866         866         868         868         868         866         861         862         860         858         856         PROFILE SCALES:         1" = 40' HORIZONTAL         1" = 4' VERTICAL         PROFILE LEGEND:	RANCHO DEL CIELO - PHASE 4B WILLIAMSON COUNTY, TEXAS WASTEWATER PLAN & PROFILE WW-0 & WW-P
861.48 861.48 6 STANDA 6 PVC FL	852 NATURAL GROUND SUBGRADE FINISHED GRADE PROPOSED WASTEWATER	CITY JOB No JOB NO DATESEPTEMBER 2024 DESIGNERTS CHECKEDDRAWN CE/JM SHEET25OF36















S DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL

(7¼")

















OCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL

S	WITH UNFINISHED S	
3/13/06	THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR APPROPRIATE USE	STANDARD NO. $5105-5$
ADOPTED	OF THIS STANDARD.	0100 0

<ul> <li>NOTES:</li> <li>ALL CONCRETE SHALL BE CLASS '</li> <li>ALL REINFORCING STEEL SHALL BE</li> <li>DIMENSIONS RELATING TO REINFOR</li> <li>VERTICAL STEEL MAY BE SPLICED</li> <li>LOWER ONE-HALF OF ALL INLET WALLS</li> <li>REINFORCING STEEL, PIPES AND MANHOR</li> <li>BE BENT OR ADJUSTED TO CLEAR AS D</li> <li>QUANTITIES SHOWN HEREON ARE F</li> <li>PAYMENT WILL BE MADE FOR EACH I</li> <li>IN PLACE INCLUDING MANHOLE FRAME A</li> <li>CHAMFER ALL EXPOSED EDGES 2</li> <li>MANHOLE FRAME AND COVER SH,</li> <li>AUSTIN STANDARD 503S-1.</li> <li>THE CONTRACTOR MAY PROPOSE A</li> <li>CONSTRUCTION OF INLETS, INCLUDING P</li> <li>PROPOSED ALTERNATES SHALL BE SUBI</li> <li>APPROVAL BEFORE CONSTRUCTION.</li> <li>ALL INLET WALLS SHALL BE FORMI</li> <li>SURROUNDING MATERIAL IS SUCH THAT</li> <li>VERTICAL FACE. WHEN INLET WALLS AR</li> <li>THE WALL THICKNESS SHALL NOT EXCEI</li> <li>PAYMENT FOR INLET AT THE CONT</li> <li>TRANSITION CURB.</li> <li>INVERT OF INLET SHALL BE SLOPE</li> <li>AS "V" SECTION</li> <li>NO SPLICING OF REINFORCING STEED</li> <li>OTHERWISE NOTED ON THE PLANS OR F</li> </ul>	E GRADE 60 COING STEEL ARE TO CENTERS OF (380 mm or 15" MIN. LAP) IN T G.5. IN AREAS OF CONFLICT BE DUE FRAME, THE REINFORCEMENT DIRECTED BY THE ENGINEER. FOR THE CONTRACTOR'S INFORMA NLET OF THE TYPE SPECIFIED, CO AND OVER. 0 mm (3/4"). ALL BE IN ACCORDANCE WITH CIT ALTERNATE PROCEDURES FOR THE PRECAST UNITS. PLANS FOR SUCH MITTED TO THE ENGINEER FOR RE ED EXCEPT WHERE THE NATURE OF IT CAN BE TRIMMED TO A SMOO E PLACED TO NEAT EXCAVATION ED 10 INCHES. TRACT PRICE SHALL INCLUDE THE CD 1:20 WITH FILL CONCRETE, SH EL SHALL BE PERMITTED UNLESS	HE TWEEN SHALL TION ONLY. DMPLETE Y OF SVIEW AND DF THE TH LINES
REFERENCES:		
	EL AND DOWEL LOCATION DETAILS CURB EXPANSION JOINT DOWEL DE	
FOR 18" MANHOLE FRAME A		
CITY OF AUSTIN DEPARTMENT OF PUBLIC WORKS	TYPICAL DETAILS FOR	a ne postero las sectoreste
RECORD COPY SIGNED 12/09/08 BY BILL GARDNER ADOPTED	THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR APPROPRIATE USE OF THIS STANDARD.	standard no. 5085—3 4 of 4









2024, 4:06pm User ID: tstephens


THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED, RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL.

4216 working room to properly and safely er embedment materials. Provide mpaction equipment used. ackfilling the pipe. However, restrain owed by the Engineer for wet uring shoring removal. Correct ing and backfill specified herein. aipe outside diameter plus 12 in. able trench width is specified in fill)	3.8.	Table 2       Minimum Clear Distance Between Pipes       Nominal Pipe Diameter (in.)     Min. Clear Distance Between Pipes (in.)       18     14       24     17       30     20       36     23       42     26       48     29	4216		(Cum	it Retained nulative)
er embedment materials. Provide mpaction equipment used. ackfilling the pipe. However, restrain owed by the Engineer for wet uring shoring removal. Correct ing and backfill specified herein. aipe outside diameter plus 12 in. able trench width is specified in	3.8.	Minimum Clear Distance Between Pipes       Nominal Pipe Diameter (in.)     Min. Clear Distance Between Pipes (in.)       18     14       24     17       30     20       36     23       42     26			Gradation Requirements for Granular Ba Sieve Size Percent (Cum	it Retained nulative)
er embedment materials. Provide mpaction equipment used. ackfilling the pipe. However, restrain owed by the Engineer for wet uring shoring removal. Correct ing and backfill specified herein. ipe outside diameter plus 12 in. able trench width is specified in	3.8.	Nominal Pipe Diameter (in.)         Min. Clear Distance Between Pipes (in.)           18         14           24         17           30         20           36         23           42         26			Sieve Size Percent (Cum	it Retained nulative)
mpaction equipment used. ackfilling the pipe. However, restrain owed by the Engineer for wet uring shoring removal. Correct ing and backfill specified herein. hipe outside diameter plus 12 in. able trench width is specified in	3.8.	EU			7/8 in. 0	0-5 0-35 0-75
uring shoring removal. Correct ing and backfill specified herein. ipe outside diameter plus 12 in. able trench width is specified in		48         29           Reusing Existing Appurtenances. When existing appurtenances are specified on the pla	ns for reuse		3/8 in. 0 No. 4 35 No. 10 50	0-95 5-100 0-100 0-100
ing and backfill specified herein. ipe outside diameter plus 12 in. able trench width is specified in		sever the portion to be reused from the existing culvert and move it to the new position pre- by approved methods.	<i>v</i> iously prepared,		Place the backfill in accordance with Item 400 or Item 401 Granular Backfill. Place in uniform layers a minimur	1 and as supplemented below.
iil) dth (in.)		Provide connections conforming to the requirements for joining sections of pipes as indicate Specification or as shown on the plans. Restore any headwalls and any aprons or pipes at headwall that are damaged during moving operations, to their original condition, at no expe Department. The Contractor has the option to remove and dispose of the existing headwall construct new headwalls at no expense to the Department, in conformance with the pertine and design indicated on the plans or as furnished.	ached to the nse to the s and aprons and		and thoroughly compact it between adjacent structur trench. Hand place, if necessary, under the pipe in ha Limit compaction to hand-operated tamping equipme side of the pipe and between pipes. Place filter fabric otherwise shown on the plans. Use filter fabric confor Fabric, "Type 1.	res and between the structure and the s aunch zone to ensure complete filling a ent to compact backfill within the region c between the native soil and the backfill
e the existing ground level, construct ance outside each side of the pipe ve the top of the pipe. Excavate the	3.9.	<ul> <li>Pipe Jointing. Follow pipe manufacturer's installation specifications when joining pipes tog gasket protective film just before joining pipes. Provide suitable protection to the push end is applied to end of pipe to obtain required overlap. Do not damage pipe during pipe joining minimum, achieve the minimum specified overlap of the two pipes within the connection. Di pipes to disrupt flow line inside of pipe. Suitable joints are:</li> <li>Integral Bell and Spigot. Ensure the bell overlaps a minimum of two corrugations of f when fully engaged. Provide the spigot end with an O-ring gasket in accordance with a that the flow lines and ends match when fully engaged. Provide the spigot end with an accordance with ASTM F477.</li> <li>Split Couplers. For soil-light joint connections only. Join pipe with coupling bands cov full corrugations on the ends of each pipe being joined.</li> </ul>	of the pipe if force operations. At a o not over join he spigot end ASTMF477. a spigot end so O-ring gasket in		<ul> <li>Cement Stabilize Backfill. Place and compact to counder the pipe in haunch zone to ensure complete fill</li> <li>Flowable Backfill. Place in a manner that will not resimaintain constant grade flowline at required elevation maintain a minimum depth of 12 in. above the pipe. We remaining portion of the trench with other backfill mate information for the flowable fill is available and streng</li> <li>Inspect inside periphery of pipe for local or unequal deform during backfilling. Stop work and address backfilling technit there are other issues found effecting quality of pipe install</li> </ul>	ling and support. sult in uplift of the pipe or restrain pipe of n. Place across the entire width of the tr Wait a minimum of 24 hr. before backfill terial in accordance with Item 400, unle gth exceeds 100 psi compressive streng mation caused by improper construction ique if measured deflection of pipe exce
sand, crushed stone, or pea gravel, um thickness unless subgrade edding except the width of one third this region loose (uncompacted). ing. Always keep pipe clean and wering the pipe into the trench	3.10.	Sewer Connections and Stub Ends. Make connections of pipe sewer to existing sewers of appurtenances as shown on the plans or as directed. Mortar or concrete the bottom of the existructures, if necessary, to eliminate any drainage pockets created by the new connection. is connected into existing structures which are to remain in service, restore any damage to structure resulting from making the connection to the satisfaction of the Engineer. Seal stut connections to future work not shown on the plans, by installing watertight plugs into the free shows to future work not shown on the plans, by installing watertight plugs into the free shows to future work not shown on the plans, by installing watertight plugs into the free shows to future work not shown on the plans, by installing watertight plugs into the free shows the structure shows the shown on the plans, by installing watertight plugs into the free shows the structure shows the shown on the plans, by installing watertight plugs into the free shows the shows the shown on the plans by installing watertight plugs into the free shows the shows the shown on the plans by installing watertight plugs into the free shows the shows the shown on the plans by installing watertight plugs into the free shows the shows the shown on the plans by installing watertight plugs into the free shows the shows the shows the shown on the shows the sh	existing Where the sewer the existing ends, for	3.12.	To validate pipe installation methods, perform an initial qua size of pipe is completed on the project. Notify the Enginear <b>Protecting the Pipe</b> . Unless otherwise shown on the plan moving equipment over the structure until a minimum of 4 to placed over the top of the structure.	er when this inspection takes place. ns or permitted in writing, do not use hea
nch. Any protective covering of Ig at the outlet end with the nto the trench without damaging re-lay any pipe that is not in to the Department. dividual barrels parallel. Unless	3.11.	Include the cost for the above in cost of the pipe. Backfilling. Backfill from the pipe bedding up to 12 in. above the top of the pipe to provide i structural support to the pipe and control pipe deflection. Take care when placing and comp material to not damage pipe. Adjust backfilling operations if pipe is being moved out of align pipe distortion, or disrupting joint tightness. Remove backfill around problem areas and rest before continuing to backfill. Provide uniform backfill material and uniform compacted densil length of the pipe, to avoid unequal pressure. Use care to ensure proper backfill under the p haunch zone.	necessary acting the backfill ment, is causing ore pipe section ty throughout the	<b>4</b> . 4.1.	INSPECTION OR ACCEPTANCE Inspection. Visually inspect the pipes for damage, deflecti soil intrusion, and vertical alignment (ponding). If the pipe r roadway, and the initial visual inspection did not indicate an testing described below will be waived, unless otherwise nu measuring devices, and other equipment to facilitate visual	run is 30 ft. or less in length, not under ny deflection or other deficiencies, addi toted. Provide high intensity lights, laser il inspection.
r surfaces of adjacent pipes shown		Provide type of backfill as shown on the plans. When granular material is specified, provide consisting of hard, durable, clean granular material that is free of organic matter, clay lumps deleterious matter. Provide backfill meeting the gradation requirements shown in Table 3.	backfill , and other		Perform final inspection a minimum of 30 days after the ba allow roadway surfacing when approved. Have two test ma mandrels based on the manufacturer's average inside diar Provide metal mandrels with at least nine fixed fins evenly sized at 95% the diameter of the pipe through the entirelet through, pull a mandrel 92.5% the pipe diameter through the be pulled entirely through the pipe or there is a substantial the pipe, visually inspect installed pipe utilizing a remote op	andrels available for each size of pipe. S meter and field verified based on a prov distributed around the circumference. F ength. If the 95% mandrel cannot be pui he pipe. Additionally, if the 95% mandre disruption in ease of mandrel moveme
11-22 Statewide		3 - 6	11-22 Statewide		4 - 6	
DMS-4710	Departmental	Materials Specification	DMS-4710	Departmental M	Naterials Specification	D
e e e e e e e e e e e e e e e e e e e		Department representatives reserves the right to conduct whatever tests it deems necessar qualified material and determine if there has been a change in the composition, manufactur quality that may affect the qualified material's durability or performance. In case of variance representatives' tests will govern.	ngprocess, or	4.1.3.	Raw Materials. Provide HDPE materials manufactured fro conforming to the requirements of cell class 435400C as de the maximum allowable carbon black content is 4%. Use Pl resistance according to the NCLS test set forth in AASHTC	lefined and described in ASTM D3350, PE resin compound meeting the slow-cri
Texas Department of Transportation	3.2.2.	Failure. Manufacturers not qualified under this Specification may not furnish materials for up projects. Manufacturers failing to qualify may submit a request for re-evaluation after 6 mo. have elap		4.1.4.	Design ation Type. For HDPE pipe used in gravity flow dra corrugated wall with smooth inner liner).	
naterial requirements for High Density Polyethylene (HDPE)	22	date of the original request. The Department may modify this time limit at its discretion. In th evaluation, document the cause of the failure issue and corrective action taken.	e request for re-	4.1.5.	Section Properties. Provide the minimum wall thickness or AASHTO M 294, Section 7.2.2. Meet the pipe stiffness at 5 AASHTO M 294, Section 7.4. The minimum section proper in the AASHTO LRFD Bridge Design Specifications, Section	5% deflection requirement as specified i rties must meet the 75-yr. design life rec
Id drains up to 48 in. in diameter	3.3.	Periodic Evaluation. The Department representatives reserves the right to conduct random testing of material or product to verify performance and Specification compliance and to per audits of the manufacturing plant including all documentation. Department representatives n material from the manufacturing plant and the project site.	formrandom	4.2. 4.2.1.	Polypropylene Pipe, Joints, and Fittings. Manufacturer. Manufacturers of polypropylene drainage m	
pipes, joints, and fittings Specification. Thermoplastic		Failure of materials to comply with the requirements of this Specification as a result of period may be cause for removal of those materials from the MPL. In case of variance, the Departr representatives tests will govern.	licevaluation nent's	4.2.2.	Committee Work Plan for Evaluation of Polypropylene Drai manufacturers must also maintain and submit a current AA General. Provide polypropylene materials meeting the requ	ASHTO-NTPEP certificate of compliance
ig plants listed on the approved facturers, will be considered for	3.4.	Disqualification. Causes for disqualification and removal from the MPL may include, but an failure to maintain the applicable AASHTO-NTPEP certificate of compliance,		4.2.3.	Raw Materials. Provide polypropylene compounds used to minimum properties of AASHTO M 330, Section 6.1.1.	
n the material type, design,		<ul> <li>failure to report any change in material composition or manufacturing process to AASH</li> <li>repetitive poor quality and workmanship of the material or repetitive poor installation,</li> <li>failure to provide safe access or allow Department representatives to perform any unar inspections or audit of any manufacturing process, documentation, or material produce</li> </ul>	nounced	4.2.4.	Designation Type. For polypropylene pipe used in gravity corrugated wall with smooth inner liner).	
nstallation methods. Submit a		<ul> <li>falsification of or incomplete documentation, or</li> <li>furnishing material to Department projects that fails to meet specifications.</li> </ul>		4.2.5.	Section Properties. Provide the minimum wall thickness of AASHTO M 330, Section 7.2.2. Meet the pipe stiffness at 5' AASHTO M 330, Section 7.4. The minimum section proper in the AASHTO LRFD Bridge Design Specifications, Section	% deflection requirement as specified in rties must meet the 75-yr. design life rec
		The Department will remove disqualified producers from the MPL and will not allow submiss for re-qualification for 6 mo., at the discretion of the Department.		4.3. 4.3.1.	Joints and Fittings. General. Providejoints and fittings meeting the following the fol	
nistory, cedures and service life for each		All previously produced material assigned to the Department will be subject to review and re Department assigned inventory. For the remaining material needed on active projects, the C disqualified manufacturer must choose another Department-approved manufacturer current MPL for the specific material specified to supply the material. The Contractor is responsible to product price increases, or other costs related to the manufacture disqualification. <b>Re-Qualification.</b> Once the disqualification period established by the Department has elaps	ontractor or the y listed on the or any delays,		<ul> <li>Integral Bell and Spigot. Ensure the bell overlaps an when fully engaged. Provide the spigot end with an O-</li> <li>Exterior Bell and Spigot. Fully weld the bell to the exit that the flow lines and ends match when fully engaged accordance with ASTM F477.</li> </ul>	minimum of two corrugations of the spig -ring gasket in accordance with ASTM F xterior of the pipe and overlap the spigot
s National Transportation Product Manufacturers of the submitted		disqualified and removed from the MPL may begin the re-qualification process by submitting accordance with Section 3.1., "Qualification Request," including additional documentation id cause of the problem and corrective action taken. The re-qualification process will then follow Sections of Article 3, "Qualification Procedure."	a request in entifying the	4.3.2.	<ul> <li>Split Couplers. For soil-tight joint connections only. Joint Couplers for soil-tight joint connections only. Joint Couplers of the ends of each pipe being joined</li> <li>Definitions. Joint and fitting type definitions are the following couplers of the ends of the</li></ul>	i. ing:
tion or additional information as	4.	MATERIAL REQUIREMENTS			<ul> <li>Soil-tight Joints. Joints meeting the definition in AASI Bridges, Section 26.4.2.4.</li> <li>Watertight Joints. Joints meeting the requirements of</li> </ul>	
material to the MPL for	4.1.	High Density Polyethylene (HDPE) Pipe, Joints, and Fittings.		4.4.	Marking. Fumish pipe clearly marked at maximum 10 ft. int with:	
aterial to AASHTO-NTPEP and quire a re-evaluation of the ise on Department projects. The	4.1.1. 4.1.2.	Manufacturer. Manufacturers of HDPE drainage pipe must comply with the AASHTO-NTPE Work Plan for Evaluation of HDPE Thermoplastic Drainage Pipe Manufacturers. Qualified m must also maintain and submit a current AASHTO-NTPEPcertificate of compliance. General. Provide HDPE materials meeting the requirements of AASHTO M 294.	P Committee anufacturers		win: manufacturer's name or trademark, nominal size, specification designation (i.e., AASHTO M 294 or AAS	SHTO M 330),
Effective Date: November 2022	Materials and Te		November 2022	Materials and Tests	ts Division 3 - 4	Effective Date: Noven






UNPAVED AREA VALVE CASING RING AND LID MARKED "WATER" MIN. 18"X18"X6" COLLAR -(3,000 PSI CONCRETE) #4 BARS @ 12" OCEW MECHANICAL -JOINT MIN. 2,500 PSI CONCRETE-BLOCKING PAD BENEATH VALVES 4" AND LARGER NOTES: Scale: NTS Date Issued: 10/17/22 N 4 1 Sõ NTERRA THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL




٠

.

NON-PAVED SURFACE: (A) PROVIDE 4" OF TOPSOIL AND REVEGETATE B) PROVIDE COMPACTED BACKFILL N SITU TRENCH MATERIAL FREE OF ROCK AND CLODS GREATER THAN 4", COMPACTED IN 6" LIFTS, TO 95% NOTES: REGULATIONS. APPROPRIATE. Scale: NTS Date Issued: 10/17/22 SONTERRA NOTE: INCORPORATED, OR APPROVED EQUAL. Scale: NTS Date Issued: 10/17/22 PRR THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL.



IS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL



### **RANCHO DEL CIELO PHASE 4B** SEWAGE COLLECTION SYSTEM APPLICATION (51118-61)

Prepared By: PAPE-DAWSON CONSULTING ENGINEERS, LLC. Texas Board of Professional Engineers, Firm Registration # 470 10801 NORTH MOPAC EXPRESSWAY, BUILDING 3 – SUITE 200 AUSTIN, TEXAS 78759 (512) 454-8711

MICHAE



Transportation | Water Resources | Land Development | Surveying | Environmental

### **RANCHO DEL CIELO PHASE 4B** SEWAGE COLLECTION SYSTEM APPLICATION (51118-61)

October 2024



Texas Engineering Firm #470 Texas Surveying Firm #10028800



October 1, 2024

Ms. Lillian Butler Texas Commission on Environmental Quality (TCEQ) Region 11 12100 Park 35 Circle, Building A Austin, Texas 78753

Re: Rancho Del Cielo Phase 4B Sewage Collection System Application

Dear Ms. Butler:

Please find attached one (1) copies of the Rancho Del Cielo Phase 4B Sewage Collection System Application (SCS). This SCS Application has been prepared to be consistent with the regulations of the Texas Commission on Environmental Quality (30 TAC 213 & 217) and current policies for development over the Edwards Aquifer Recharge Zone.

This SCS Application applies to approximately 1,710 total linear feet of sewer main and service line proposed as part of this project. Please review the plan information for the items it is intended to address. If acceptable, please provide written approval of the plan in order that construction may begin at the earliest opportunity.

Appropriate review fee (\$855.00) and fee application are included. If you have any questions or require additional information, please do not hesitate to contact me at your earliest convenience.

Sincerely, Pape-Dawson Consulting Engineers, LLC.

Michael Fisher, P.E. Senior Vice President

H:\PROJECTS\511\18\06\308 SCS APPLICATION\REPORT\SCS COVER LETTER.DOCX

Transportation | Water Resources | Land Development | Surveying | Environmental

telephone: 512-454-8711 address: 10801 NORTH MOPAC EXPRESSWAY, BUILDING 3 - SUITE 200 AUSTIN, TX 78759 website: PAPE-DAWSON.COM Austin | San Antonio | Houston | Fort Worth | Dallas | New Braunfels Texas Engineering Firm #470 Texas Surveying Firm #10028801

### Texas Commission on Environmental Quality Edwards Aquifer Application Cover Page

#### **Our Review of Your Application**

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with <u>30 TAC 213</u>.

#### **Administrative Review**

1. <u>Edwards Aquifer applications</u> must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <u>http://www.tceq.texas.gov/field/eapp</u>.

- 2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
- 3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
- 4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

- 5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
- 6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

#### **Technical Review**

- 1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
- 2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

- 3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
- 4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

#### **Mid-Review Modifications**

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

<b>1. Regulated Entity Name:</b> Rancho Del Cielo Phase 4B				2. Regulated Entity No.: RN111188447			
<b>3. Customer Name:</b> Lennar Homes of Texas Land and Construction, Ltd.				4. Customer No.: CN620412207			
<b>5. Project Type:</b> (Please circle/check one)	New	Modification	1	Extension		Exception	
6. Plan Type: (Please circle/check one)	WPAP CZP	SCS UST	AST	EXP EXT		Technical Clarification	Optional Enhanced Measures
7. Land Use: (Please circle/check one)	Residential	Non-resider	ntial	8. Site		e (acres):	198.49 ac
9. Application Fee:	\$855.00	10. Perma	o. Permanent BMP(s):		N/A		
11. SCS (Linear Ft.):	1,710 LF	12. AST/UST (No. Tanks):		N/A			
13. County:	Williamson	14. Watershed:		Glasscock Bran	ıch		

### **Application Distribution**

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field\_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

	Austin	Region	
County:	Hays	Travis	Williamson
Original (1 req.)	_		✓
Region (1 req.)	_		√
County(ies)			√
Groundwater Conservation District(s)	Edwards Aquifer Authority Barton Springs/ Edwards Aquifer Hays Trinity Plum Creek	Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	Austin Buda Dripping Springs Kyle Mountain City San Marcos Wimberley Woodcreek	Austin Bee Cave Pflugerville Rollingwood Round Rock Sunset Valley West Lake Hills	Austin Cedar Park Florence Georgetown Jerrell Leander Liberty Hill Pflugerville Round Rock

	Sa	an Antonio Region			
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)					
Region (1 req.)					
County(ies)					
Groundwater Conservation District(s)	Edwards Aquifer Authority Trinity-Glen Rose	Edwards Aquifer Authority	Kinney	EAA Medina	EAA Uvalde
City(ies) Jurisdiction	Castle Hills Fair Oaks Ranch Helotes Hill Country Village Hollywood Park San Antonio (SAWS) Shavano Park	Bulverde Fair Oaks Ranch Garden Ridge New Braunfels Schertz	NA	San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

Michael Fisher, P.E.

Print Name of Customer/Authorized Agent

Signature of Customer/Authorized Agent

Date(s)Reviewed:	Date Administratively Complete:	
Received From:	Correct Number of Copies:	
Received By:	Distribu	tion Date:
EAPP File Number:	Complex	
Admin. Review(s) (No.):	No. AR I	Rounds:
Delinquent Fees (Y/N):	Review	Րime Spent:
Lat./Long. Verified:	SOS Customer Verification:	
Agent Authorization Complete/Notarized (Y/N):	Fee	Payable to TCEQ (Y/N):
Core Data Form Complete (Y/N):	Check:	Signed (Y/N):
Core Data Form Incomplete Nos.:	Less than 90 days old (Y/N):	

## **GENERAL INFORMATION**

### **General Information Form**

**Texas Commission on Environmental Quality** 

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

#### Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:

Print Name of Customer/Agent: Michael Fisher, P.E.

Date: 10/9/20

Signature of Customer/Agent:

Unix

#### **Project Information**

- 1. Regulated Entity Name: Rancho Del Cielo Phase 4B
- 2. County: Williamson
- 3. Stream Basin: Glasscock Branch
- 4. Groundwater Conservation District (If applicable): N/A
- 5. Edwards Aquifer Zone:

Recharge Zone

6. Plan Type:

	WPAP
$\times$	SCS
	Modification

AST
UST
<b>Exception Request</b>

TCEQ-0587 (Rev. 02-11-15)

7. Customer (Applicant):

8. Agent/Representative (If any):

Contact Person: Jennifer Franklin, P.E.Entity: Pape-Dawson Consulting Engineers, LLCMailing Address: 10801 N MoPac Expressway, Bldg. 3, Suite 200City, State: Austin, TexasZip: 78759Telephone: (512) 454-8711FAX: \_\_\_\_\_Email Address: jfranklin@pape-dawson.com

9. Project Location:

The project site is located inside the city limits of \_\_\_\_\_.

The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of \_\_\_\_\_.

- $\boxtimes$  The project site is not located within any city's limits or ETJ.
- 10. The location of the project site is described below. The description provides sufficient detail and clarity so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

<u>From TCEQ's Austin office, travel north on I-35 North approximately 26.6 miles and take</u> <u>Exit 271 towards the I-35 Frontage Rd in Jarrell. Exit I-35 North and travel</u> <u>approximately 0.5 miles on the I-35 Frontage Rd before turning left onto CR 237</u> <u>(Ronald Reagan Blvd). After approximately 0.5 miles, turn right to stay on CR 237.</u> <u>Travel approximately 0.8 more miles before arriving at the site. The site is located</u> <u>northwest of the intersection of CR 237 and CR 238.</u>

- 11. Attachment A Road Map. A road map showing directions to and the location of the project site is attached. The project location and site boundaries are clearly shown on the map.
- 12. Attachment B USGS / Edwards Recharge Zone Map. A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') of the Edwards Recharge Zone is attached. The map(s) clearly show:

 $\square$  Project site boundaries.

- USGS Quadrangle Name(s).
- Boundaries of the Recharge Zone (and Transition Zone, if applicable).
- Drainage path from the project site to the boundary of the Recharge Zone.

13. 🖂	The TCEQ must be able to inspect the project site or the application will be returned.
	Sufficient survey staking is provided on the project to allow TCEQ regional staff to locate
	the boundaries and alignment of the regulated activities and the geologic or manmade
	features noted in the Geologic Assessment.

Survey staking will be completed by this date: \_\_\_\_\_

- 14. Attachment C Project Description. Attached at the end of this form is a detailed narrative description of the proposed project. The project description is consistent throughout the application and contains, at a minimum, the following details:
  - Area of the site
  - 🔀 Offsite areas
  - Impervious cover
  - $\boxtimes$  Permanent BMP(s)
  - Proposed site use
  - Site history
  - Previous development
  - Area(s) to be demolished
- 15. Existing project site conditions are noted below:
  - Existing commercial site
  - Existing industrial site
  - Existing residential site
  - Existing paved and/or unpaved roads
  - igtriangleq Undeveloped (Cleared)
  - Undeveloped (Undisturbed/Uncleared)
    - Other: \_\_\_\_\_

#### **Prohibited Activities**

- 16. I am aware that the following activities are prohibited on the Recharge Zone and are not proposed for this project:
  - (1) Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
  - (2) New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
  - (3) Land disposal of Class I wastes, as defined in 30 TAC §335.1;
  - (4) The use of sewage holding tanks as parts of organized collection systems; and
  - (5) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
  - (6) New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.

- 17. I am aware that the following activities are prohibited on the Transition Zone and are not proposed for this project:
  - (1) Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground Injection Control);
  - (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and
  - (3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.

#### Administrative Information

18. The fee for the plan(s) is based on:


- For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur.
- For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines.
- For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems.
- A request for an exception to any substantive portion of the regulations related to the protection of water quality.
- A request for an extension to a previously approved plan.
- 19. Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:

#### 


 Austin Regional Office (for projects in Hays, Travis, and Williamson Counties)
 San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)

- 20. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 21. No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.

## **ATTACHMENT A**



## **ATTACHMENT B**



This bocument has been produced from material that was stored and/or transmitted electronically and may have been inadvertently altered. Rely only on final hardcopy materials bearing the consultant's original signature and seal

# **ATTACHMENT C**

#### RANCHO DEL CIELO PHASE 4B Sewage Collection System Application

#### **PROJECT DESCRIPTION**

Rancho Del Cielo Phase 4B is located on approximately 10.16 acres within an overall 198.49-acre multiphase development proposed northwest of the intersection of County Road 237 and County Road 238 in Williamson County, Texas. The limits of construction shown on the Rancho Del Cielo Phase 4B construction plans are approximately 3.91 acres. The Phase 4B project limits are located primarily over the Edwards Aquifer Recharge Zone, with a small portion of the easternmost corner of the project being located entirely outside of the Edwards Aquifer. Please refer to the site plan and construction plans included with this application. A Water Pollution Abatement Plan (WPAP) application for this development is currently being prepared and will be submitted concurrently to the Texas Commission on Environmental Quality (TCEQ).

Rancho Del Cielo Phase 4B is proposed for single-family residential development. The site is currently undeveloped. As shown in the geologic assessment provided, there is one (1) manmade geologic feature onsite (WW-1, an existing hand-dug water well) located in the overall Rancho Del Ciel limits. This manmade geological feature is not located within the Phase 4B project limits. Cursory visual observation indicates that the site is generally clear of heavy vegetation and is primarily used as farmland. Please refer to the site geologic map provided with this geologic assessment for additional information.

The Rancho Del Cielo Phase 4B SCS application proposes the construction of approximately 1,442 LF of 6inch (6") gravity wastewater mains; 24 LF of 4-inch (4") and 268 LF of 6-inch (6") gravity wastewater services. There are 20 residential lots proposed within Rancho Del Cielo Phase 4B which will be directly served by the gravity wastewater mains permitted with this SCS.

Regulated activities proposed include excavation, construction of gravity sewer mains, manhole installation, and backfill and compaction. Approximately 3.43 acres may be disturbed, as identified by the limits of the fifty-foot (50') radius SCS/GA envelope shown on the plans.

Approximately 4,200 gallons per day (average flow) of domestic wastewater from Rancho Del Cielo Phase 4B will flow through this SCS. Approximately 315,000 gallons per day (average flow) of domestic



#### RANCHO DEL CIELO PHASE 4B Sewage Collection System Application

wastewater will flow through this SCS at ultimate build-out. Sewage flow will be disposed of by conveyance to the existing Donahoe Creek (City of Jarrell) Wastewater Treatment via an existing City of Jarrell lift station located at FM 487. Potable water will be provided by the City of Jarrell. Please refer to the site plan and construction plans included with this application.



#### SPECIAL WARRANTY DEED

§ §

Ş

THE STATE OF TEXAS	
COUNTY OF WILLIAMSON	

KNOW ALL MEN BY THESE PRESENTS:

THAT, LENNAR HOMES OF TEXAS LAND AND CONSTRUCTION, LTD., a Texas limited partnership ("Grantor"), for and in consideration of the sum of \$10.00 cash in hand paid by KL LHB3 AIV LLC, a Delaware limited liability company ("Grantee"), whose address is c/o Kennedy Lewis Investment Management LLC, 111 West 33rd Street, Suite 1910, New York, NY 10120, Attn .: Anthony Pasqua, and other good and valuable consideration, the receipt and sufficiency of which are hereby acknowledged by Grantor, has GRANTED, SOLD and CONVEYED, and by these presents does GRANT, SELL and CONVEY into Grantee, that certain real property situated in Williamson County, Texas, and described in Exhibit "A" attached hereto and made a part hereof for all purposes (the "Lots"), and all buildings, fixtures and other improvements located on the Lots, if any, together with all and singular the rights, privileges, hereditaments and appurtenances pertaining to such real property, including, but not limited to, all right, title and interest of Grantor, if any, in and to (1) any strips and gores, if any, between the Lots and any abutting properties, whether owned or claimed by deed, limitations or otherwise; and (2) any land lying within any highway, avenue, street, road, alley, easement or right of way, open or proposed, in, or across, abutting or adjacent to the Lots (all of such real property, rights and appurtenances herein referred to collectively as the "Property").

This conveyance is made by Grantor and accepted by Grantee subject only to the easements, restrictions and other matters reference now of record to the extent the same are validly existing and applicable to the Property and further subject to all matters that a current, accurate survey of the Property would show (collectively, the "<u>Permitted Exceptions</u>").

TO HAVE AND TO HOLD the Property, together with, all and singular, the rights and appurtenances thereto in anywise belonging, to Grantee and Grantee's successors and assigns forever; and subject only to the Permitted Exceptions, Grantor does hereby bind Grantor and Grantor's successors and assigns to warrant and forever defend, all and singular, the Property unto the Grantee and Grantee's successors and assigns, against every person whomsoever lawfully claiming or to claim the same, or any part thereof by, through or under Grantor, but not otherwise.

[Signature Page Immediately Follows]

EXECUTED to be effective the  $22^{nd}$  day of November, 2021. GRANTOR: LENNAR HOMES OF TEXAS LAND AND CONSTRUCTION, LTD., a Texas limited partnership By: U.S. Home Corporation, a Delaware corporation, its General Partner> By: Kenneth T. Blaker, Authorized/Agent STATE OF TRYAS COUNTY OF Williamson

This instrument was acknowledged before me on November <u>72</u>, 2021, by Kenneth T. Blaker, an Authorized Agent of U.S. Home Corporation, a Delaware corporation, the General Partner of LENNAR HOMES OF TEXAS LAND AND CONSTRUCTION, LTD., a Texas limited partnership, on behalf of said corporation and limited partnership.

most Notary Public, State of Tx Name: Samantha Ilaca My Commission Expires: 12-77-77

After Recording, Return to:

KL LHB3 AIV LLC c/o Kennedy Lewis Investment Management LLC 111 West 33rd Street, Suite 1910 New York, NY 10120 Attn.: Anthony Pasqua

SAMANTHA LACOUA

Notary Public, State of Texas Comm. Expires 12-27-2022

Notary 10, 130023832

#### EXHIBIT A LEGAL DESCRIPTION

FIELD NOTE DESCRIPTION OF 198.487 ACRES OF LAND OUT OF THE E. PARSONS SURVEY, ABSTRACT NO. 494, WILLIAMSON COUNTY, TEXAS, BEING TRACT ONE, CALLED 200 ACRES, IN A DEED TO BARBARA JEAN LESCHBER RECORDED IN DOCUMENT NUMBER 2001010135 OF THE OFFICIAL PUBLIC RECORDS OF WILLIAMSON COUNTY, TEXAS, BEING MORE PARTICULARLY DESCRIBED IN A DEED TO FRANK MILLER RECORDED IN VOLUME 372, PAGE 514 OF THE DEED RECORDS OF WILLIAMSON COUNTY, TEXAS. THE SAID 198.487 ACRES OF LAND BEING MORE PARTICULARLY DESCRIBED BY METES AND BOUNDS AS FOLLOWS:

BEGINNING, at a 1/2 inch diameter steel pin found with cap marked FOREST at the intersection of the west line of County Road 237 with the north line of County Road 238 for the southeast corner of the herein described tract;

THENCE, S 68°47'21" W, a distance of 3455.91 feet along the north line of County Road 238 to a 1/2 inch diameter steel pin found with cap marked FOREST at the recognized southwest corner of the said 200 acre Leschber tract, the same being at the southeast corner of an apparent remainder portion of an abandoned County Road;

THENCE, N 21°39'32" W, along the recognized west line of the said 200 acre Leschber tract, at 428.11 feet passing the northeast corner of the said apparent remainder portion of an abandoned County Road (from which a 1/2 inch diameter steel pin found at the northeast corner of that certain 37.63 acre tract described in a deed to Jarrell ISD recorded in Document Number 2010064132 of the Official Public Records of Williamson County, Texas bears S 69°25'07" W, 34.70 feet), the same being at the computed southeast corner of that certain 52 acre tract called Second Tract in a deed to Hubert F. McLaurin and wife, Lorene McLaurin recorded in Volume 342, Page 595 of the Deed Records of Williamson County, Texas and continuing for a total distance of 1455.67 feet to a 1/2 inch diameter steel pin found at the recognized northeast corner of the said 52 acre McLaurin tract, the same being the southeast corner of that certain 33.99 acre tract conveyed to Sterling O. Frymire in a deed recorded in Volume 2135, Page 703 of the Official Records of Williamson County, Texas and being more particularly described in a deed to the Veterans Land Board of Texas recorded in Volume 486, Page 334 of the Deed Records of Williamson County, Texas;

THENCE, N 21°15'28" W, a distance of 1043, 19 feet along the west line of the said 200 acre Leschber tract, the same being the east line of the said 33.99 acre Frymire tract, to a steel pin set at the recognized northwest corner of the said 200 acre Leschber tract, the same being the recognized southwest corner of that certain 101.91 acre tract described in a deed to John S. Danek and Jacqueline Danek recorded in Document Number 2000084380 of the Official Public Records of Williamson County, Texas, from which a 1/2 inch diameter steel pin found at the northeast corner of the said 33.99 acre Frymire tract bears N 21°15'28" W, 998.58 feet;

THENCE, along the recognized north line of the said 200 acre Leschber tract as fenced, the same being the recognized south line of the said 101.91 acre Danek tract, the following five (5) courses and distances:

1) N 68°44'55" E, 737.37 feet to a 1/2 inch diameter steel pin found;

2) N 68°45'29" E, 677,05 feet to a 1/2 inch diameter steel pin found;

3) N 68°42'15" E, 840.22 feet to a 1/2 inch diameter steel pin found;

4) N 68°44'25" E, 643.56 feet to a 1/2 inch diameter steel pin found;

5) N 68°44'06" E, 557.69 feet to a 1/2 inch diameter steel pin set on the west line of County Road 237 at the recognized northeast corner of the said 200 acre Leschber tract and recognized southeast corner of the said 101.91 acre Danek tract, from which a 1/2 inch diameter steel pin found at the northeast corner of the said 101.91 acre Danek tract bears N 21°29'04" W, 1239.93 feet;

Exhibit A (Legal Description)

114729-001383


THENCE, S 21°29'29" E, a distance of 2502.05 feet along the west line of County Road 237 to the PLACE OF BEGINNING, containing 198.487 acres of land, more or fess.

SAVE AND EXCEPT that certain 0.230 acre tract conveyed under that Special Warranty Deed recorded under County Clerk's File No. 2020032432, 2020032433, 2020032434, 2020032435, and 2020032436, Official Public records of Williamson County, Texas.

NOTE: The Company is prohibited from insuring the area or quantity of the land described herein. Any statement in the above legal description as to the area or quantity of land is not a representation that such area or quantity is correct, but is made solely for informational and/or identification purposes and does not override the exception contained in Schedule B, Item 2 herein.

Exhibit A (Legal Description)

ELECTRONICALLY RECORDED
OFFICIAL PUBLIC RECORDS
2021181477
Pages: 5 Fee: \$38.00
11/30/2021 08:40 AM
KCURRIE
Danay E. Rater
Nancy E. Rister, County Clerk
Williamson County, Texas
(())
$\sim \sim (O)$
$\sim$ (( $\checkmark$ )~



## **GEOLOGIC ASSESSMENT**

### **Geologic Assessment**

#### **Texas Commission on Environmental Quality**

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

#### Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Print Name of Geologist: Russell C Ford Telephone: <u>512 442-1122</u> Fax: \_\_\_\_\_ Date: 2/26/2021 OF TEXA Sonsultants, Inc. (Name of Company and TBPG or TBPE registration Represe numb Signa FORD RUSSE Rancho Del Cielo Phase 1, NW corner CR 238 and 237, Jarrell, Texas Regulated 1 **Project Information** 1. Date(s) Geologic Assessment was performed: 4/13/18 and 2/24/2021 2. Type of Project: WPAP SCS 3. Location of Project:

Recharge Zone

Transition Zone

Contributing Zone within the Transition Zone

- 4. X Attachment A Geologic Assessment Table. Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.
- 5. Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups\* (Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

### Table 1 - Soil Units, InfiltrationCharacteristics and Thickness

Soil Name	Group*	Thickness(feet)
HuB	D	0-5
HcB	D	0-5
DoC	D	0-5
AwC2	С	0-5
WhC	С	0-5
AuB	D	0-5
CaC	D	0-5

- \* Soil Group Definitions (Abbreviated)
  - A. Soils having a high infiltration rate when thoroughly wetted.
  - B. Soils having a moderate infiltration rate when thoroughly wetted.
  - C. Soils having a slow infiltration rate when thoroughly wetted.
  - D. Soils having a very slow infiltration rate when thoroughly wetted.

- 6. Attachment B Stratigraphic Column. A stratigraphic column showing formations, members, and thicknesses is attached. The outcropping unit, if present, should be at the top of the stratigraphic column. Otherwise, the uppermost unit should be at the top of the stratigraphic column.
- 7. 🔀 Attachment C Site Geology. A narrative description of the site specific geology including any features identified in the Geologic Assessment Table, a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure(s), and karst characteristics is attached.
- 8. Attachment D Site Geologic Map(s). The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1": 400'

Applicant's Site Plan Scale: 1'' = 400'Site Geologic Map Scale: 1'' = 400'Site Soils Map Scale (if more than 1 soil type): 1'' = 400'

- 9. Method of collecting positional data:
  - Global Positioning System (GPS) technology.
  - Other method(s). Please describe method of data collection:

- 10. The project site and boundaries are clearly shown and labeled on the Site Geologic Map.
- 11. Surface geologic units are shown and labeled on the Site Geologic Map.
- 12. Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.
  - Geologic or manmade features were not discovered on the project site during the field investigation.
- 13. The Recharge Zone boundary is shown and labeled, if appropriate.
- 14. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If applicable, the information must agree with Item No. 20 of the WPAP Application Section.
  - There are  $\underline{1}$  (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.)
    - The wells are not in use and have been properly abandoned.
    - The wells are not in use and will be properly abandoned.
    - The wells are in use and comply with 16 TAC Chapter 76.
  - There are no wells or test holes of any kind known to exist on the project site.

# Administrative Information

15. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

#### ATTACHMENT A

LOCAT	ON		FEATU	RE CHA	RACTERIS	TICS									EVAL	UATI	ON	PHY	SICAL	SETTING
1A	1B *	1C*	2A	2B	3		4		5	5A	6	7	8A	8B	9	10		11		12
FEATUREID	LATITUDE	LONGITUDE	FEATURE TYPE	POINTS	FORMATION	D IME	NSIONS(I	EET)	TREND (DEGREES)	DOM	DENSITY (NO/FT)	APERTURE (FEET)	INFILL	RELATIVE INFILTRATION RATE	TOTAL	SENSITIN	ЛТҮ	CATCHM ENT AREA (ACRES)	ı	TOPOGRAPHY
						х	Y	Z		10						<40	<u>&gt;40</u>	<1.6	<u>&gt;1.6</u>	
WW-1	30.7822	-97.6422	MB	30	Kdr	10	10	25						5	35	Х			Х	Drainage
DATUM:							_													
2A TYPE	TYPE				2B POINTS		8A INF	FILLING	3											
C	Cave				30		N	None,	exposed be	drock										
SC	Solution cavity 20 C Coarse - cobbles, breakdown, sand, gravel																			
SF	Solution-enlarged fracture(s) 20 O Loose or soft mud or soil, organics, leaves, sticks, dark colors																			
=	Fault	20 F Fines, compacted clay-rich sediment, soil profile, gray or red colors																		
C	Other natural b	edrock features	5		5		V	Veget	ation. Give o	details	in narrat	ive descrip	tion							
ИВ	Manmade featu	re in bedrock			30		FS		tone, cemer	its, ca	<i>v</i> e deposi	ts								
SW	Swallow hole				OFT	FU	X	Other	materials											
SH	Sinkhole			24	ATE OF	-1.	101	3							1					
CD	Non-karst clos			19	15		18.10	) ) GR				-lain Otra								
	Zone, clustered or aligned features																			
TNRCC	-0585-Tabl		I have rea informat Mysignar 	3/	GEOLG	DGY	nat cip:	unert	and is a true	repre	sentatior	ation Comm	ditions ob	bserved in the f	ield.					

#### ATTACHMENT B Stratigraphic Column Rancho Del Cielo Phase 1 NW Corner CR 238 and 237 Jarrell, Texas

HYDROGEOLOGIC SUBDIVISION	FORMATION	THICKNESS (feet)	LITHOLOGY
Confining Unit	Del Rio Formation	60	Calcareous clay with abundant fossils.
Edwards Aquifer	Georgetown Formation	65	Nodular, fossiliferous limestone interbedded with marl

Source: Senger, Collins and Kreitler, 1990



2/26/2021



#### ATTACHMENT C SITE-SPECIFIC GEOLOGY

The Geologic Assessment (GA) of the Rancho Del Cielo Phase 1 site was performed by Mr. Russell C. Ford, P.G., of Terracon on April 13, 2018 and February 24, 2021. The site is located at the northwest intersection of CR 238 and 237 in Jarrell, Texas, and consists of an approximate 198-acre tract of naturally vegetated, agricultural, land. The site is currently being cultivated.


Exhibit 1 (attached) is a site location map depicting the site in relation to the surrounding area. The areas immediately surrounding the site are primarily agricultural lands. The site is characterized as sloping to the west-northwest and is currently under cultivation. A small drainage way crosses through the southern portion of the site.


The surficial geologic units present at the site has been identified as the Georgetown Formation and the Del Rio Formation. The Georgetown Formation overlies the Edwards and is the uppermost formation of the Edwards aquifer. The formation consists of nodular, fossiliferous limestone interbedded with marl and is about 65 feet thick in the area. The Del Rio Formation is a calcareous, fossiliferous clay containing small deposits of pyrite. The formation is about 60 feet thick in the area and forms the upper confining unit of the Edwards aquifer. The site is located almost entirely within the recharge zone of the Edwards aquifer. The recharge zone boundary crosses the far southeastern corner of the site (see Exhibit 1). Attachment B (attached) is a stratigraphic column prepared for the site. Exposure of these units onsite is obscured by the existing soil cover and site vegetation. Exhibit 2 (attached) is a geologic map of the site. No evidence of any faulting was observed on the site. However, based on a review of available geologic maps of the site, a mapped fault is shown crossing through the approximate center of the site. See Exhibit 2 for the approximate location of the fault. The fault separates the Georgetown Formation from the overlying Del Rio Formation and trends to the northeast and is associated with the Balcones fault zone, which is comprised of normal, high-angle faults, that are generally down-thrown to the southeast. The Balcones fault zone represents the dominant structural trend of the area.

No geologic features were observed on the site or within the 3 small areas associated with the proposed onsite wastewater system where the 50-foot buffer extends offsite onto adjacent properties (see highlighted areas on Exhibit 2). An existing hand dug cistern/water well is located in the south-central portion of the site. The well is approximately 25 feet deep and is covered with a metal plate held down with boulders which prevented access to the well. The well is currently in use as a source of irrigation water. Due to the lack of any significant sensitive recharge features observed on the site and the presence of a relatively impermeable soil cover present, the potential for fluid movement to the Edwards aquifer beneath the site is considered low.









# **SCS APPLICATION**

# Organized Sewage Collection System Application

#### **Texas Commission on Environmental Quality**

For Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(c), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

#### Regulated Entity Name: Rancho Del Cielo Phase 4B

 Attachment A – SCS Engineering Design Report. This Engineering Design Report is provided to fulfill the requirements of 30 TAC Chapter 217, including 217.10 of Subchapter A, §§217.51 – 217.70 of Subchapter C, and Subchapter D as applicable, and is required to be submitted with this SCS Application Form.

# **Customer Information**

 The entity and contact person responsible for providing the required engineering certification of testing for this sewage collection system upon completion (including private service connections) and every five years thereafter to the appropriate TCEQ region office pursuant to 30 TAC §213.5(c) is:

Contact Person: <u>Ally Benoit</u> Entity: <u>Lennar Homes of Texas Land and Construction, Ltd.</u> Mailing Address: <u>13620 N FM 620</u> City, State: <u>Austin, Texas</u> Zip: <u>78717</u> Telephone: <u>(469) 583-9989</u> Fax: \_\_\_\_\_ Email Address: <u>ally.benoit@lennar.com</u> *The appropriate regional office must be informed of any changes in this information within 30 days of the change.* 

3. The engineer responsible for the design of this sewage collection system is:

Contact Person: Jennifer Franklin, P.E.					
Texas Licensed Professional Engineer's Number: <u>118838</u>					
Entity: <u>Pape-Dawson Consulting Engineers, LLC</u>					
Mailing Address: <u>10801 N MoPac Expressway, Bldg. 3, Suite 200</u>					
City, State: <u>Austin, TX</u> Zip: <u>78759</u>					
Telephone: <u>(512) 454-8711</u> Fax:					
Email Address:jfranklin@pape-dawson.com					

# **Project Information**

4. Anticipated type of development to be served (estimated future population to be served, plus adequate allowance for institutional and commercial flows):

Residential: Number of single-family lots: <u>20 (Phase4B)</u>
Multi-family: Number of residential units:
Commercial
Industrial
Off-site system (not associated with any development)
Other:

5. The character and volume of wastewater is shown below:

<u>100</u> % Domestic	<u>4,200</u> gallons/day
% Industrial	gallons/day
% Commingled	gallons/day
Total gallons/day: <u>4,200</u>	

- 6. Existing and anticipated infiltration/inflow is <u>7,620</u> gallons/day. This will be addressed by: <u>adequate sizing of sewer main</u>.
- 7. A Water Pollution Abatement Plan (WPAP) is required for construction of any associated commercial, industrial or residential project located on the Recharge Zone.

The WPAP application for this development was approved by letter dated \_\_\_\_\_. A copy of the approval letter is attached.

The WPAP application for this development was submitted to the TCEQ on 10/04/2024, but has not been approved.

A WPAP application is required for an associated project, but it has not been submitted.
 There is no associated project requiring a WPAP application.

8. Pipe description:

#### Table 1 - Pipe Description

Pipe Diameter(Inches)	Linear Feet (1)	Pipe Material (2)	Specifications (3)
See Table 1 attached.			

#### Total Linear Feet: <u>1,710</u>

- (1) Linear feet Include stub-outs and double service connections. Do not include private service laterals.
- (2) Pipe Material If PVC, state SDR value.
- (3) Specifications ASTM / ANSI / AWWA specification and class numbers should be included.

9. The sewage collection system will convey the wastewater to the <u>Donahoe Creek (City of</u> <u>Jarrell) Wastewater</u> (name) Treatment Plant. The treatment facility is:

$\boxtimes$	Existing
	Proposed

10. All components of this sewage collection system will comply with:

	The City of	standard specifications.
$\square$	Other. Specificat	ions are attached.

11. No force main(s) and/or lift station(s) are associated with this sewage collection system.

A force main(s) and/or lift station(s) is associated with this sewage collection system and the **Lift Station/Force Main System Application** form (TCEQ-0624) is included with this application.

# Alignment

- 12. There are no deviations from uniform grade in this sewage collection system without manholes and with open cut construction.
- 13. There are no deviations from straight alignment in this sewage collection system without manholes.

Attachment B - Justification and Calculations for Deviation in Straight Alignment without Manholes. A justification for deviations from straight alignment in this sewage collection system without manholes with documentation from pipe manufacturer allowing pipe curvature is attached.

For curved sewer lines, all curved sewer line notes (TCEQ-0596) are included on the construction plans for the wastewater collection system.

# Manholes and Cleanouts

14. Manholes or clean-outs exist at the end of each sewer line(s). These locations are listed below: (Please attach additional sheet if necessary)

Line	Shown on Sheet	Station	Manhole or Clean- out?
See Table 2 attached.	Of		
	Of		

#### Table 2 - Manholes and Cleanouts

Line	Shown on Sheet	Station	Manhole or Clean- out?
	Of		
	Of		
	Of		

- 15. Manholes are installed at all Points of Curvature and Points of Termination of a sewer line.
- 16. The maximum spacing between manholes on this project for each pipe diameter is no greater than:

Pipe Diameter (inches)	Max. Manhole Spacing (feet)
6 - 15	500
16 - 30	800
36 - 48	1000
≥54	2000

- Attachment C Justification for Variance from Maximum Manhole Spacing. The maximum spacing between manholes on this project (for each pipe diameter used) is greater than listed in the table above. A justification for any variance from the maximum spacing is attached, and must include a letter from the entity which will operate and maintain the system stating that it has the capability to maintain lines with manhole spacing greater than the allowed spacing.
- 17. All manholes will be monolithic, cast-in-place concrete.
  - The use of pre-cast manholes is requested for this project. The manufacturer's specifications and construction drawings, showing the method of sealing the joints, are attached.

# Site Plan Requirements

# Items 18 - 25 must be included on the Site Plan.

18.  $\square$  The Site Plan must have a minimum scale of 1" = 400'.

Site Plan Scale: 1" = <u>400</u>'.

- 19. The Site Plan must include the sewage collection system general layout, including manholes with station numbers, and sewer pipe stub outs (if any). Site plan must be overlain by topographic contour lines, using a contour interval of not greater than ten feet and showing the area within both the five-year floodplain and the 100-year floodplain of any drainage way.
- 20. Lateral stub-outs:
  - igtimes The location of all lateral stub-outs are shown and labeled.
    - No lateral stub-outs will be installed during the construction of this sewer collection system.

- 21. Location of existing and proposed water lines:
  - $\left|\times\right|$  The entire water distribution system for this project is shown and labeled.
    - If not shown on the Site Plan, a Utility Plan is provided showing the entire water and sewer systems.
  - There will be no water lines associated with this project.

# 22. 100-year floodplain:

- After construction is complete, no part of this project will be in or cross a 100-year floodplain, either naturally occurring or manmade. (Do not include streets or concretelined channels constructed above of sewer lines.)
- After construction is complete, all sections located within the 100-year floodplain will have water-tight manholes. These locations are listed in the table below and are shown and labeled on the Site Plan. (Do not include streets or concrete-lined channels constructed above sewer lines.)

#### Table 3 - 100-Year Floodplain

Line	Sheet	Station
WW-0	23 of 36	1+00 to 6+68
	of	to
	of	to
	of	to

#### 23. 5-year floodplain:

- After construction is complete, no part of this project will be in or cross a 5-year floodplain, either naturally occurring or man-made. (Do not include streets or concretelined channels constructed above sewer lines.)
- After construction is complete, all sections located within the 5-year floodplain will be encased in concrete or capped with concrete. These locations are listed in the table below and are shown and labeled on the Site Plan. (Do not include streets or concretelined channels constructed above sewer lines.)

Table 4 - 5-Year Floodplain	1	
Line	Sheet	Station
WW-O	23 of 36	3+40 to 4+15
	of	to
	of	to

- 24.  $\boxtimes$  Legal boundaries of the site are shown.
- 25. The *final plans and technical specifications* are submitted for the TCEQ's review. Each sheet of the construction plans and specifications are dated, signed, and sealed by the Texas Licensed Professional Engineer responsible for the design on each sheet.

of

to

#### Items 26 - 33 must be included on the Plan and Profile sheets.

26. All existing or proposed water line crossings and any parallel water lines within 9 feet of sewer lines are listed in the table below. These lines must have the type of pressure rated pipe to be installed shown on the plan and profile sheets. Any request for a variance from the required pressure rated piping at crossings must include a variance approval from 30 TAC Chapter 290.

There will be no water line crossings.

There will be no water lines within 9 feet of proposed sewer lines.

#### Table 5 - Water Line Crossings

Line	Station or Closest Point	Crossing or Parallel	Horizontal Separation Distance	Vertical Separation Distance
See Table 5 attached.				

#### 27. Vented Manholes:

No part of this sewer line is within the 100-year floodplain and vented manholes are not required by 30 TAC Chapter 217.

A portion of this sewer line is within the 100-year floodplain and vented manholes will be provided at less than 1500 foot intervals. These water-tight manholes are listed in the table below and labeled on the appropriate profile sheets.

A portion of this sewer line is within the 100-year floodplain and an alternative means of venting shall be provided at less than 1500 feet intervals. A description of the alternative means is described on the following page.

A portion of this sewer line is within the 100-year floodplain; however, there is no interval longer than 1500 feet located within. No vented manholes will be used.

#### **Table 6 - Vented Manholes**

Line	Manhole	Station	Sheet

Line	Manhole	Station	Sheet

28. Drop manholes:

There are no drop manholes associated with this project.

Sewer lines which enter new or existing manholes or "manhole structures" higher than 24 inches above the manhole invert are listed in the table below and labeled on the appropriate profile sheets. These lines meet the requirements of 30 TAC §217.55(I)(2)(H).

#### Table 7 - Drop Manholes

Line	Manhole	Station	Sheet

29. Sewer line stub-outs (For proposed extensions):

 $\boxtimes$  The placement and markings of all sewer line stub-outs are shown and labeled.

] No sewer line stub-outs are to be installed during the construction of this sewage collection system.

# 30. Lateral stub-outs (For proposed private service connections):

The placement and markings of all lateral stub-outs are shown and labeled.

No lateral stub-outs are to be installed during the construction of this sewage collection system.

31. Minimum flow velocity (From Appendix A)

Assuming pipes are flowing full; all slopes are designed to produce flows equal to or greater than 2.0 feet per second for this system/line.

32. Maximum flow velocity/slopes (From Appendix A)

Assuming pipes are flowing full, all slopes are designed to produce maximum flows of less than or equal to 10 feet per second for this system/line.

Attachment D – Calculations for Slopes for Flows Greater Than 10.0 Feet per Second. Assuming pipes are flowing full, some slopes produce flows which are greater than 10 feet per second. These locations are listed in the table below. Calculations are attached.

Standard Details	Shown on Sheet
Drop manholes [Required, if a pipe entering a manhole is more than 24 inches above manhole invert]	N/A of N/A

- 36. All organized sewage collection system general construction notes (TCEQ-0596) are included on the construction plans for this sewage collection system.
- 37. All proposed sewer lines will be sufficiently surveyed/staked to allow an assessment prior to TCEQ executive director approval. If the alignments of the proposed sewer lines are not walkable on that date, the application will be deemed incomplete and returned.

Survey staking was completed on this date: \_\_\_\_\_

- 38. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 39. Any modification of this SCS application will require TCEQ approval, prior to construction, and may require submission of a revised application, with appropriate fees.

# Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Organized Sewage Collection System Application** is hereby submitted for TCEQ review and executive director approval. The system was designed in accordance with the requirements of 30 TAC §213.5(c) and 30 TAC §217 and prepared by:

Print Name of Licensed Professional Engineer: Michael Fisher, P.E.

Date: 10/9/24

Place engineer's seal here:



Signature of Licensed Professional Engineer:

Standard Details	Shown on Sheet
Drop manholes [Required, if a pipe entering a manhole is more than 24 inches above manhole invert]	N/A of N/A

- 36. All organized sewage collection system general construction notes (TCEQ-0596) are included on the construction plans for this sewage collection system.
- 37. All proposed sewer lines will be sufficiently surveyed/staked to allow an assessment prior to TCEQ executive director approval. If the alignments of the proposed sewer lines are not walkable on that date, the application will be deemed incomplete and returned.

Survey staking was completed on this date: \_\_\_\_\_

- 38. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 39. Any modification of this SCS application will require TCEQ approval, prior to construction, and may require submission of a revised application, with appropriate fees.

# Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Organized Sewage Collection System Application** is hereby submitted for TCEQ review and executive director approval. The system was designed in accordance with the requirements of 30 TAC §213.5(c) and 30 TAC §217 and prepared by:

Print Name of Licensed Professional Engineer: Michael Fisher, P.E.

Date: \_\_\_\_

Place engineer's seal here:

Signature of Licensed Professional Engineer:

# RANCHO DEL CIELO PHASE 4B Sewage Collection System Application

WW-P

Pipe Diameter (Inches)	Linear Feet (1)	Pipe Material (2)	Specifications (3)	
6" Gravity	1,442	PVC, SDR 26	ASTM D3034, ASTM D3212	
6" Gravity (Service Line)	268	PVC, SDR 26	ASTM D3034, ASTM D3212	
4" Gravity (Service Line)	24	PVC, SDR 26	ASTM D3034, ASTM D3212	

Table 2 - Mannoles and Cleanouts				
LINE	SHOWN ON SHEET	STATION	MANHOLE OR CLEAN- OUT?	
WW-O	24 OF 36	1+00.00	MANHOLE	
WW-O	24 OF 36	2+74.76	MANHOLE	
WW-O	25 OF 36	6+88.37	MANHOLE	
WW-O	25 OF 36	7+66.09	MANHOLE	
WW-O	25 OF 36	9+43.02	MANHOLE	
WW-O	25 OF 36	12+91.89	MANHOLE	
WW-0	25 OF 36	14+11.89	CLEANOUT	

25 OF 36

2+20.00

CLEANOUT

#### Table 2 - Manholes and Cleanouts

# **ATTACHMENT A**

# Rancho Del Cielo Phase 4B Engineering Design Report



October 2024

by Pape-Dawson Consulting Engineers, LLC TBPE, Firm Registration #470

# **TABLE OF CONTENTS**

PROJECT DESCRIPTION
GRAVITY SANITARY SEWER PIPING: FLOW & CAPACITY ANALYSIS
Odor Control
Flow Calculation
Capacity Calculation
Conclusion
GENERAL STRUCTURAL COMPONENTS
Project Materials (Pipe and Joints):
Project Materials (Bedding):
Project Materials (Manholes):
Project Materials (Manhole Covers):
Minimum and Maximum Slopes
Backfill
Trenching9
Minimum and Maximum Trench Width9
Corrosion Prevention
Manholes (General)
Manholes (Inverts)10
Manholes (Ventilation) 10
FLEXIBLE PIPE COMPUTATIONS 11
Live Load Calculations11
Buckling Pressure Calculations 11
Allowable Buckling Pressure:
Pressure Under Installed Conditions
Installation Temperature Effects 13
Wall Crushing 14
Tensile Strength

 $H: Projects \\ 11 \\ 18 \\ 60 \\ Phase \\ 5 \\ 308 \\ SCS \\ Application \\ Report \\ 4 \\ SCS \\ Application \\ Attachment \\ A-Engineering \\ Design \\ Report \\ docx \\ Application \\ Attachment \\ A-Engineering \\ Design \\ Report \\ docx \\ Application \\ Attachment \\ A-Engineering \\ Design \\ Report \\ docx \\ Application \\ Attachment \\ A-Engineering \\ Design \\ Report \\ docx \\ Application \\ Attachment \\ A-Engineering \\ Design \\ Report \\ docx \\ Application \\ Attachment \\ A-Engineering \\ Design \\ Report \\ docx \\ Application \\ Attachment \\ A-Engineering \\ Design \\ Report \\ docx \\ Application \\ Attachment \\ A-Engineering \\ Design \\ Attachment \\ A-Engineering \\ Design \\ Attachment \\ A-Engineering \\ Design \\ Attachment \\ At$ 



Strain	
Modulus of Soil Reaction	14
Zeta Calculation	15
Pipe Stiffness	16
Deflection	16



This Engineering Design Report has been prepared to comply with the Texas Commission on Environmental Quality's Design Criteria for Domestic Wastewater Systems (30 TAC 217), and regulations over the Edwards Aquifer Recharge Zone (30 TAC 213). Please note that throughout this application, in the case of multiple regulations, the more stringent shall apply.

# **PROJECT DESCRIPTION**

Rancho Del Cielo Phase 4B is located on approximately 10.16 acres within an overall 198.49-acre multi-phase development proposed northwest of the intersection of County Road 237 and County Road 238 in Williamson County, Texas. The limits of construction shown on the Rancho Del Cielo Phase 4B construction plans is approximately 3.20 acres. The Phase 4B project limits are located primarily over the Edwards Aquifer Recharge Zone, with a small portion of the easternmost corner of the project being located entirely outside of the Edwards Aquifer. Please refer to the site plan and construction plans included with this application. A Water Pollution Abatement Plan (WPAP) application for this development is being submitted concurrently with this application to the Texas Commission on Environmental Quality (TCEQ.

Rancho Del Cielo Phase 4B is proposed for single-family residential development. The site is currently undeveloped. As shown in the geologic assessment provided, there is one (1) manmade geologic feature onsite (WW-1, an existing hand-dug water well) located in the overall Rancho Del Ciel limits. This manmade geological feature is not located within the Phase 4B project limits. Cursory visual observation indicates that the site is generally clear of heavy vegetation and is primarily used as farmland. Please refer to the site geologic map provided with this geologic assessment for additional information.

The Rancho Del Cielo Phase 4B SCS application proposes the construction of approximately 1,442 LF of 6-inch (6") gravity wastewater mains; 24 LF of 4-inch (4") and 268 LF of 6-inch (6") gravity wastewater services. There are 20 residential lots proposed within Rancho Del Cielo Phase 4B which will be directly served by the gravity wastewater mains permitted with this SCS.



Regulated activities proposed include excavation, construction of gravity sewer mains, manhole installation, and backfill and compaction. Approximately 3.43 acres may be disturbed, as identified by the limits of the fifty-foot (50') radius SCS/GA envelope shown on the plans.

Approximately 4,200 gallons per day (average flow) of domestic wastewater from Rancho Del Cielo Phase 4B will flow through this SCS. Approximately 315,000 gallons per day (average flow) of domestic wastewater will flow through this SCS at ultimate build-out. Sewage flow will be disposed of by conveyance to the existing Donahoe Creek (City of Jarrell) Wastewater Treatment Plant via the existing City of Jarrell lift station located at FM 487. Potable water will be provided by the City of Jarrell. Please refer to the site plan and construction plans included with this application.

Please refer to the Wastewater Collection System sheets included under the construction plans section, which shows the proposed service area and its topographic features. This system is designed to have a minimum structural life of 50 years.

Safety considerations are the responsibility of the contractor. Safety protection shall be accomplished in accordance with the most recent requirements of the Occupational Safety and Health Administration (OSHA) Standards and Interpretations.

# **GRAVITY SANITARY SEWER PIPING: FLOW & CAPACITY ANALYSIS**

Basis for average flow used for design of collection system (check one or more):



# **Odor Control**

Odor Control is not necessary on this project as it is a gravity line and there will be no conditions where sewage is standing and will become septic.

# **Flow Calculation**

Peaking Factor used for design:	<b>Reference Equations A &amp; B below.</b>
Peaking Factor is based on:	<u>Design Requirements for peak flow</u> (from Sonterra Municipal Utility District Construction and Development Standards and Procedures)

Total LUEs = 20 (Based on ultimate buildout of Phase 4B)

1 Living Unit Equivalent (LUE) = 210 gallons per day (average wastewater flow) Population = 60 persons (Based on an assumed 3 persons per unit)

Average Dry Weather Flowrate (AvgDWF) = # of LUEs  $x \frac{210 \frac{gal}{day}}{1 LUE}$ 

20 LUEs x 210 gpd/LUE = 4,200 gpd or 2.92 gpm

Peaking Factor

 $PF = \frac{18 + \sqrt{0.0206*F}}{4 + \sqrt{0.0206*F}}$ Equation A F = average wastewater flow in gal/min based on 70 gal/day/LUE  $F = 20 LUE's x 3 people/LUE x 70 gal/person/day \div 1440 min / day = 2.92 gpm$  PF = 4.30Peak Dry Weather Flow = AvgDWF x PF = 2.92 gpm x 4.30 = 12.56 gpm
Peak Wet Weather Flow =  $Q_{PW}$  = Peak Dry Weather Flow + Infiltration Equation B

*Infiltration* = 750 gallons per day per acre served

$$=\frac{[(750\frac{gpd}{acre})x\,10.16\,acres]}{1,440}=5.29\,gpm$$

$$Q_{PW} = 12.56 \text{ gpm} + 5.29 \text{ gpm} = 17.85 \text{ gpm}$$

Please note that capacities are determined using Manning's equation for pipes flowing full with an "n" value of 0.013. A reference for Manning's Equation can be found in "The Uni-Bell Handbook of PVC Pipe: Design and Construction".



# **Capacity Calculation**

<u>Characteristics of 6" ASTM D3034, SDR 26, PVC Sewer Pipe:</u> Nominal Size = 6" Outer Diameter  $(D_o) = 6.275"$ Minimum Wall Thickness (t) = 0.241"Inner Diameter  $(D_i) = 5.793"$ 

Manning's Equation:  

$$Q = (k/n)(A)(R^{2/3})(S^{1/2})$$
  
 $v = Q/A$ 

Where:

Q = Discharge (cfs)  $k = Constant [(1.49 ft^{1/3})/sec.]$  n = Manning's roughness coefficient (unitless) = 0.013 [as required by 30 TAC 213.53 A(i)]  $A = Flow area (ft^2)$  R = Hydraulic Radius (ft)  $= A/P = Cross sectional area of flow (ft^2)/Wetted perimeter (ft.)$  S = Slope (ft/ft) v = Velocity of flow (ft/s)

<u>Calculations for 6" ASTM 3034, NR, SDR 26, PVC Sewer Pipe:</u>  $A = \pi(D_i^2)/4 = \pi(5.793 \text{ in})^2/4 = 26.36 \text{ in}^2 = 0.183 \text{ ft}^2$   $P = \pi(D_i) = \pi(5.793 \text{ in}) = 18.2 \text{ in} = 1.52 \text{ ft}$  $R = A/P = 0.183 \text{ ft}^2/1.52 \text{ ft} = 0.12 \text{ ft}$ 



S = 0.005  $Q = [(1.49 ft^{1/3}/sec)/(0.013)]((0.183 ft^2)((0.12 ft))^{2/3}((0.005))^{1/2}$   $Q = 0.36 cfs = 162 gpm = Q_{full}$   $v = 0.36 cfs/(0.183 ft^2) = 2.0 ft/s$ Qmax = 0.36 cfs (0.90)(7.48 gallons/1 cf)(60 sec/1 min.) = 145 gpm

Nominal Main Size (in)	Diameter	Minimum Slope (%)	Area (ft <sup>2</sup> )	Hydraulic Radius (A/P)	R <sup>2/3</sup>	S <sup>1/2</sup>	Q-Full (cfs)	Max Pipe (%)	Velocity (ft/s)	Q-Max (gpm)
6	6.275	0.50	0.183	0.12	0.24	0.07	0.36	90	2.0	145

# Conclusion

The proposed 6" pipe (NR) with a minimum slope of 0.50% has sufficient capacity to convey the projected average and peak flows.

# GENERAL STRUCTURAL COMPONENTS

# **Project Materials (Pipe and Joints):**

Nominal Pipe Diameter (in)	Linear Feet	Pipe Material	National Standard Specification for Pipe Material	National Standard for Pipe Joints	
6	1,710	PVC SDR 26	ASTM 3034	ASTM D3212	

Note: Section 217.53 (j)(4) requires a minimum pipe diameter of 6 inches for all gravity sanitary sewer collection system piping.



Watertight, size on size resilient connectors conforming to ASTM C-923 have been specified for connecting pipe to manholes.

Where a collection system parallels a water supply pipe and a nine-foot separation distance cannot be achieved, Section 217.53 (d)(3)(A)(i) requires a collection system pipe be constructed of cast iron, ductile iron, or PVC meeting ASTM specifications with at least a 150 pounds per square inch (psi) rating for both the pipe and joints. The proposed project will comply with these requirements.

Where a collection system pipe crosses a water supply line and a nine-foot separation distance cannot be achieved, Section 217.53(d)(3)(B)(i) requires the collection system pipe be constructed of cast iron, ductile iron, or PVC with a minimum pressure rating of 150 psi. The proposed project will comply with this requirement and that of 30 TAC 217.53(d)(3)(B)(iii).

# **Project Materials (Bedding):**

The specified bedding will comply with ASTM D2321-11 Class I, II or III for materials and densification. A minimum of 6 inches of bedding is required for all pipe.

Pipe Diameter (in)	Pipe Material	Bedding Class
6	PVC	Class I & Class III

Initial backfill for the pipe sizes shown above will be Class I. Secondary backfill will be Class III. See Table 2 of ASTM D2321-11 "Soil Classes" in Appendix A of this subsection.

# **Project Materials (Manholes):**

Section 217.55 (f) prohibits the use of bricks to adjust a manhole cover to grade or construct a manhole. The proposed project will comply with this requirement.

The inside diameter of a manhole must be no less than 48 inches.



Section 217.55 (n) requires watertight, size-on-size resilient connectors that allow for differential settlement and must conform to American Society for Testing and Materials C-923. The proposed project complies with this requirement.

Under 30 TAC 213.5(C)(3)(A), all manholes over the Recharge Zone must be watertight, with watertight rings and covers. The proposed project complies with this requirement.

The materials specified for manhole construction are precast concrete.

# **Project Materials (Manhole Covers):**

Manhole covers must be constructed of impervious materials. If personnel entry is required, a minimum 30-inch diameter clear opening must be provided. Inclusion of steps in a manhole is prohibited. If a manhole must be located within a 100-year floodplain then a means of preventing inflow is required. A manhole cover that is located in a roadway must meet or exceed the American Association of State Highways and Transportation Officials Standard M-306 for load bearing.

Under 30 TAC 213.5 (c)(3)(A), all manholes over the Edwards Aquifer Recharge Zone must be watertight, with watertight rings and covers. This proposed project complies with this requirement.

# Minimum and Maximum Slopes

Note: All pipes are designed with a slope that will provide a velocity of at least 2 ft/s flowing full, as calculated using Manning's equation with an "n" value of 0.013. Additionally, the collection system is designed to ensure that, with pipes flowing full, the velocities will be less than 10 feet per second.

The following are the minimum and maximum slopes for each pipe diameter:Pipe Diameter:<u>6" (NR)</u>Min. Slope:<u>0.60%</u>Max. Slope:<u>3.50%</u>

H:\Projects\511\18\60\\_Phase 5\308 SCS Application\Report\4 SCS Application\Attachment A-Engineering Design Report.docx 8



# Backfill

Note: The backfill will be free of stones greater than 6 inches in diameter and free of organic or any other unstable material.

# Trenching

Note: The trench width will be minimized while still allowing adequate width for proper compaction of backfill, and while still ensuring that at least 6 inches of backfill exists below and on each side of the pipe. The trench walls will be vertical to at least one foot above the pipe.

Trenching will occur over the Recharge Zone and will comply with 30 TAC 213.5.

# Minimum and Maximum Trench Width

Based on Sonterra MUD Standard Detail G-02 and 30 TAC 217.54: Pipe Diameter: <u>6" (115 psi)</u> Min. Trench Width: <u>20"</u> Max. Trench Width: <u>32"</u>

These trench widths account for the bell diameter.

# **Corrosion Prevention**

Proposed collection system components (pipes, manholes, etc.) will not be susceptible to deterioration through the corrosive effects of an anaerobic sewage environment. However, manholes shall be constructed of or lined with a corrosion resistant material. Where new construction ties into an existing manhole, the existing manholes must be lined, coated, or replaced with a corrosion resistant material.

# **Manholes (General)**

Note: Manholes are provided at all changes in size, grade or alignment of pipe, at the intersection of all pipes and at the end of all lines that may be extended at a future date. A clean-out with



watertight plugs may be installed instead of a manhole if no extensions are anticipated. Cleanouts must pass all testing requirements outlined for gravity collection pipes.

Pipe Diameter (in)	Max. Manhole Spacing (ft)
6 - 15	500
18 - 30	800
36 - 48	1000
54 or larger	2000

The project complies with the maximum manhole spacing allowed by the TCEQ:

Manhole Spacing:

Pipe Diameter: <u>6"</u> Max. Spacing: <u>415 LF</u>

# Manholes (Inverts)

The bottom of a manhole must contain a U-shaped channel which is a smooth continuation of the inlet and outlet pipes. The bench above the channel must be sloped a minimum of 0.5 inches per foot. See the Sonterra MUD Deail WW-01 which complies with these requirements. Note, a manhole connected to a pipe less than 15 inches in diameter must have a channel depth equal to at least half the largest pipe's diameter.

# **Manholes (Ventilation)**

Manholes located within the 100-year floodplain (one location) are gasketed and bolted to prevent inflow. Under 30 TAC 217.55 (n), the collection system must be vented at least every 1,500 feet. This proposed project complies with this requirement.

# **Reduction of Inflow**



Connection of storm water or roof drains to the sewage collection system is prohibited in accordance with 30 TAC 217.55(j)(6).

# FLEXIBLE PIPE COMPUTATIONS

Please note, all flexible pipe computations are based on engineering principles and practices for the design of buried PVC pipe systems. Equations used can be found in "The Uni-Bell PVC Pipe Association Handbook of PVC Pipe: Design and Construction" and <u>Buried Pipe Design</u>, 3<sup>rd</sup> <u>Edition</u> by Moser and Folkman. Please note, the equations used may be in a different format than shown in the Uni-Bell Handbook or <u>Buried Pipe Design</u>, 3<sup>rd</sup> <u>Edition</u>. Throughout this application "160 psi" pipe refers to the pressure rating of the ASTM 2241, Class 160, SDR 26 pipe used at water/sewer crossings.

# **Live Load Calculations**

No influence of live loads on the performance of this SCS is anticipated. The average burial depth for this line is such that the influence of live loads is negligible.

# **Buckling Pressure Calculations**

This area of the Edwards Aquifer is unsaturated; consequently, there are no anticipated areas where sewer pipe will be placed below the water table. The value of  $h_w = 0$  as there will be no height or time period of perched water or groundwater above the pipe crowns of the proposed sewer line. No geotechnical borings were done for this line.

The value of H for use in these calculations is twenty feet (20') as it exceeds the maximum burial depth for this line. The value of  $\gamma_s$  equals 143 pcf is a conservative value based on a dry unit weight of 135 pcf and a moisture content of 6%. This value is conservative as it corresponds to saturated unit weights of commonly used backfill materials.



**Allowable Buckling Pressure:** 

 $R_w = 1 - 0.33 * (0/240) = 1$ 

$$q_{a} = 0.4 * \sqrt{32 * R_{w} * B' * E_{b} * (E * I/D^{3})}$$
  

$$q_{a} = 0.4 * \sqrt{32 * 1 * 0.48 * 400(400,000 * 0.001/6.034^{3})} = 42.31 \text{ psi (6" PVC SDR26, NR)}$$
  

$$R_{w} = 1 - 0.33 * (h_{w} / h)$$
  
Equation 2

$$B' = \frac{1}{1 + 4 * e^{-0.065H}}$$
Equation 3
$$B' = \frac{1}{1 + 4 * e^{-0.065(20)}} = 0.48$$

$$I = (t^{3}/12)^{*}(inches^{4}/linear inch)$$
  

$$I = (0.241^{3})/12 = 0.001 in^{3}(6"PVC, SDR26, 115 psi)$$
  
Equation 4

$$D = D_o - t$$
 Equation 5

D = 6.275 inches - 0.241 inches = 6.034 inches (6" PVC, SDR26, NR)

Where:

- $q_a$  = Allowable buckling pressure, pounds per square inch (psi)
- h = Height of soil surface above top of pipe in inches (in)

 $h_w$  = Height of water surface above top of pipe in inches (in) (groundwater elevation)

- $R_w$  = Water buoyancy factor. If hw = 0, Rw = 1. If  $0 \le hw \le h$  (groundwater elevation is between the top of the pipe and the ground surface), calculate Rw with Equation 2
- H = Depth of burial in feet (ft) from ground surface to crown of pipe.
- B' = Empirical coefficient of elastic support
- $E_b$  = Modulus of soil reaction for the bedding material (psi)
- E = Modulus of elasticity of the pipe material (psi)



- I = Moment of inertia of the pipe wall cross section per linear inch of pipe, inch<sup>4</sup>/lineal inch = inch<sup>3</sup>. For solid wall pipe, "I" can be calculated with Equation 4
- t = Pipe structural wall thickness (in)
- D = Mean pipe diameter (in)
- $D_o$  = Pipe outer diameter (in)

# **Pressure Under Installed Conditions**

$$q_p = \gamma_w * h_w + R_w * (W_c/D) + L_l$$
 Equation 6

 $q_p = 0.0361 * 0 + 1 * (124.63/6.034) + 0 = 20.65 psi (6" PVC, SDR26, NR)$ 

Where:

- q<sub>p</sub> = Pressure applied to pipe under installed conditions (psi)
- $\gamma_w = 0.0361$  pounds per cubic inch (pci), specific weight of water

 $W_c$  = Vertical soil load on the pipe per unit length in pounds per linear inch (lb/in)

 $L_l = Live load (lbs)$ 

$$W_c = \gamma_s * H * (D+t)/144$$
  
 $W_c = 143 * 20 * (6.034 + 0.241)/144 = 124.63 lb/in (6" PVC, SDR26, NR)$ 

 $\gamma s$  = Specific weight of soil in pounds per cubic foot (pcf)

D = Mean pipe diameter (in)

Pipe Diameter: <u>6"(NR)</u> Pipe Material: <u>PVC, SDR 26</u> q<sub>a</sub>: <u>42.31</u> q<sub>p</sub>: <u>20.65</u>

Since  $q_a \ge q_p$ , the specified pipe is acceptable for the proposed installation.

# **Installation Temperature Effects**

Flexible pipe will be installed under favorable ambient conditions, per pipe manufacturer's specifications.



# Wall Crushing

After construction is complete, all portions of proposed gravity sewer line located within the 5year floodplain will be encased in concrete.

# **Tensile Strength**

The information below is from "The Uni-Bell Handbook of PVC Pipe: Design and Construction" Table 2.1 pages 14-15. This applies to all PVC SDR-26 pipe.

Pipe Material: <u>PVC SDR 26</u> Tensile Strength: <u>7,000</u> Cell Class (PVC only) <u>12454</u>

# Strain

The conditions of this installation are such that strain-related failure will not be a problem. Strain is generally not a performance-limiting factor for buried PVC pipe or a design-limiting criterion for PVC pipes according to the Uni-Bell Handbook of PVC Pipe (Chapter VII, Pages 255 and 257). As pipe deflection will be below 5%, strain-related failure is not anticipated.

# **Modulus of Soil Reaction**

The modulus of soil reaction for the bedding material,  $E_{b}$ , is <u>400 psi</u>.

This value was determined using the "Table 1: Soil Classification Chart" and "Table 2: Soil Classes" from ASTM D2321-11 and Table 7.3 "Average Values of Modulus of Soil Reaction, E" from "The Uni-Bell Handbook of PVC Pipe: Design and Construction" attached in Appendix A of this subsection. Class III material was chosen. As the secondary backfill (Class III) has a lower Modulus of Soil Reaction than initial backfill (Class I), its value was used in the calculations that follow. Class III on Table 2 corresponds to coarse-grained soils with fines (GM, GC, SM or SC) and sandy or gravelly fine-grained soils (CL or ML). On Table 7.3, coarse-grained soils with fines at a slight compaction have an E' equal to 400 psi.



The modulus of soil reaction for the in-situ soil, E'n, is **3,000 psi** 

This value was determined using the "Table 1: Soil Classification Chart" and "Table 2: Soil Classes" from ASTM D 2321-11 and Table 7.3 "Average Values of Modulus of Soil Reaction, E" from "The Uni-Bell Handbook of PVC Pipe: Design and Construction" attached in Appendix A of this subsection. Class I material was chosen, which includes crushed rock as shown on Table 2. Compacted crushed rock on Table 7.3 has an E' equal to 3,000 psi. Values in Table 7.3 are based on empirical data and derived from laboratory and field tests for buried pipe.

Bedding to in-situ soil modulus of soil reaction ratio =  $E_b/E'_n = 400 \text{ psi/3,000 psi} = 0.13$ 

#### **Zeta Calculation**

Where native soil is significantly weaker than bedding material, or where predicted deflection approaches 5%, the effect of native soil must be quantified using Leonhardt's Zeta factor. If the ration of bedding modulus to soil modulus is not equal to 1.0, a zeta factor must be calculated by using the equations below, where zeta is a factor, which corrects for the effect of in-situ soil on pipe stability (Uni-Bell Handbook of Pipe, page 267). To calculate zeta, directly use the formulas below. The calculations that are done to determine the zeta factors for the different pipe diameters must be included with this submittal.

$$zeta = \frac{1.44}{f + (1.44 - f)^* (E_b / E_{n'})}$$

$$zeta = \frac{1.44}{1.38 + (1.44 - 1.38) * 0.13} = 1.04 (6"PVC, SDR26, NR)$$

$$f = \frac{b/d_a - l}{l.154 + 0.444 * (b/d_a - 1)}$$
$$f = \frac{(32/6.275 - 1)}{1.154 + 0.444(32/6.275 - 1)} = 1.38 (6"PVC, SDR26, NR)$$

Equation 10



### RANCHO DEL CIELO PHASE 4B Engineering Design Report

Where:

- f = Pipe/trench width coefficient
- b = Trench width (in)
- d<sub>a</sub> = Pipe diameter (in)
- $E_b$  = Modulus of soil reaction for the bedding material (psi)
- $E'_n$  = Modulus of soil reaction for the in-situ soil (psi)

Pipe Diameter: <u>6" (NR)</u> Trench Width: <u>32"</u> Zeta: <u>1.04</u>

### **Pipe Stiffness**

Pipe stiffness is based on National Reference Standards and manufacturer's data. Please see Table 7.1 of the "The Uni-Bell Handbook of PVC Pipe: Design and Construction" listing the pipe stiffness of 6", 8", 10", & 12" PVC SDR 26 as 115 psi for E = 400,000 psi.

Pipe Diameter: <u>6"</u> Pipe Material: <u>PVC SDR 26</u> Ps: <u>115 psi</u>

### Deflection

Maximum allowable deflection in installed lines is 5% (per 30 TAC 217), as determined by the deflection analysis and verified by a mandrel test. It is recommended that the percent of vertical deflection is below this range; however, a 7.5% deflection limit (recommended by ASTM D3034) provides a conservative factor of safety against structural failure (Handbook of PVC Pipe, page 249).

Note: Per Table 7.2 attached in Appendix A of the SCS Application, K = 0.096 when the bedding angle is 90 degrees.



$$\Delta Y / D(\%) = \frac{K * (L_p + L_1) * 100}{(0.149 * P_s) + (0.061 * zeta * E_b)}$$

$$\Delta Y/D(\%) = \frac{(0.096)(19.86+0)*100}{(0.149*115) + (0.061*1.04*400)} = 4.48\% \text{ for 6" NR pipe}$$

$$L_p = \frac{\gamma_s * H}{144}$$

$$L_p = (143 * 20)/144 = 19.86 \, psi$$

 $\Delta Y/D$  (%) = Predicted % vertical deflection under load

- $\Delta Y =$  Change in vertical pipe diameter under load
- D = Undeflected mean pipe diameter (in)
- K = Bedding angle constant
- $\gamma_s$  = Unit weight of soil (pcf)
- H = Depth of burial (ft) from ground surface to crown of pipe
- $L_p$  = Prism load (psi)

	Type of Pipe Material	P <sub>s</sub> (psi)	Zeta Factor Assumed or Calculated	E <sub>b</sub> (psi)	% Deflection
Pipe Diameter 1	6" PVC SDR 26 (NR)	115	1.04	400	4.48

Equation 12

Equation 11



### Appendix A-Flow Velocity Table

*Flow Velocity (Flowing Full)* All gravity sewer lines on the Edwards Aquifer Recharge Zone shall be designed and constructed with hydraulic slopes sufficient to give a velocity when flowing full of not less than 2.0 feet per second, and not greater than 10 feet per second. The grades shown in the following table are based on Manning's formula and an n factor of 0.013 and shall be the minimum and maximum acceptable slopes unless provisions are made otherwise.

Pipe Diameter(Inches)	% Slope required for minimum flow velocity of 2.0 fps	% Slope which produces flow velocity of 10.0 fps
6	0.50	12.35
8	0.33	8.40
10	0.25	6.23
12	0.20	4.88
15	0.15	3.62
18	0.11	2.83
21	0.09	2.30
24	0.08	1.93
27	0.06	1.65
30	0.055	1.43
33	0.05	1.26
36	0.045	1.12
39	0.04	1.01
>39	*	*

### Table 10 - Slope Velocity

\*For lines larger than 39 inches in diameter, the slope may be determined by Manning's formula (as shown below) to maintain a minimum velocity greater than 2.0 feet per second when flowing full and a maximum velocity less than 10 feet per second when flowing full.




Figure 1 - Manning's Formula

Where:

v = velocity (ft/sec) n = Manning's roughness coefficient (0.013) Rh = hydraulic radius (ft) S = slope (ft/ft)



January 14, 2009

 Raba-Kistner Consultants, inc.

 12821 W. Golden Lane

 P.O. Box 690287, San Antonio, TX 78269-0287

 (210) 699-9090 • FAX (210) 699-6426

 www.rkci.com

Charles P. "Frosty" Forster, P.E., P.G. Pape Dawson Engineers 555 East Ramsey San Antonio, Texas 78216

### RE: Soil Unit Weight Values for Backfill Materials Various Projects San Antonio, Texas

Dear Mr. Forster:

**Raba-Kistner Consultants Inc. (R-K)** is pleased to submit this letter providing general guidance for selecting design soil unit weights for use in utility trench design.

In general, the following table contains a list of the frequently used trench backfill materials in the San Antonio area. The table also contains approximate values for the soil dry unit weight, moist unit weight and saturated unit weight for these materials assuming 90 to 95 percent compaction utilizing a standard Proctor (ASTM D 698.)

MATERIAL DESCRIPTION	DRY UNIT WEIGHT, PCF	MOIST UNIT WEIGHT, PCF	SATURATED UNIT WEIGHT, PCF
TxDOT TEX-113E Type A, Gr. 1 or 2	130	137	143
TxDOT TEX-113E Type A, Gr. 3 thru 5	128	135	143
Limestone Millings	115	124	134
Gravelly Clay	110	120	132
Clay	100	120	127
Clayey Sand	95	106	123
Gravel (Clean)	115	120	134
Sand (Clean)	92	98	120
Pit Run Gravel	127	137	142

We appreciate the opportunity to be of service to you. If you have any questions or need additional assistance, please call.

Very truly yours, **RABA-KISTNER CON** Chris L. Schultz, P Senior Vice Preside CLS/mem



### SOIL CLASSIFICATION CHART

### From ASTM D2321-11: Standard Practice for Underground Installation of Thermoplastic Pipe for Sewers and Other Gravity-Flow Applications

TABLE 1 Soil Classification Chart (see Classification D2487)

	Criteria for Assigning Group Symb	ools and Group Names	s Using Laboratory Tests <sup>A</sup>		S	Soil Classification
		6 - C			Group Symbol	Group Name <sup>B</sup>
Coarse-Grained Soils	Gravels	Clean gravels	$C \ge 4$ and $1 \le Cc \le 3^C$		GW	Well-graded gravel <sup>D</sup>
More than 50% retained on No. 200 sieve	More than 50% of coarse fraction retained on No. 4 sieve	Less than 5% of fines <sup>E</sup>	Cu < 4 and/or 1> Cc>3 <sup>c</sup>		GP	Poorly graded gravel <sup>c</sup>
	-	Gravels with	Fines classify as ML or MH		GM	Silty gravel <sup>DFG</sup>
		more than 12% fines <sup>E</sup>	Fines classify as CL or CH		GC	Clayey gravel <sup>DFG</sup>
	Sands	Clean sands	$Cu \ge 6$ and $1 \le Cc \le 3^C$		SW	Well-graded sand <sup>H</sup>
	50% or more of coarse fraction passes on No. 4 sieve	Less than 5% fines <sup>/</sup>	Cu < 6 and/or 1 > Cc > 3 <sup>c</sup>	1	SP	Poorly graded sand <sup>H</sup>
	-	Sand with fines	Fines classify as ML or MH		SM	Silty sand FGH
	-	More than 12% fines'	Fines classify as CL or CH		SC	Clayey sand <sup>FGH</sup>
Fine-Grained Soils	Silts and clays	Inorganic	PI > 7 and plots on or above "A" line <sup>J</sup>		CL	Lean clay <sup>KLM</sup>
50% or more passes the No. 200 Sieve	Liquid limit less than 50		PI < 4 and plots below "A" line <sup>J</sup>		ML	silt <sup>KLM</sup>
	-	Organic	Liquid Limit-Oven dried	<0.75	OL.	Organic clay <sup>KLMN</sup>
			Liquid Limit-Not dried	_		Organic silt <sup>KLMO</sup>
	Silts and clays	Inorganic	PI plots on or above "A" line		CH	Fat clay <sup>KLM</sup>
	Liquid limit 50 or more		Plots below "A" line		MH	Elastic silt <sup>KLM</sup>
	-	Organic	Liquid Limit-Oven Dried	<0.75	ОН	Organic clay <sup>KLMP</sup>
			Liquid Limit-Not Dried	-		Organic silt <sup>KLMO</sup>
Highly organic soils	Primarily organic matter, dark in c	olor, and organic odor			PT	peat

<sup>A</sup> Based on the material passing the 3-in. (75-mm) sieve.

<sup>8</sup> If field sample contained cobbles or boulders, or both, add "with cobbles or boulders, or both" to group name.

 $^{C}$  Cu = D<sub>60</sub> / D<sub>10</sub>

 $(D_{30})^2$ 

Cc = $D_{10}xD_{60}$ 

<sup>D</sup> If soil contains  $\geq$ 15 % sand, add "with sand" to group name.

<sup>E</sup>Gravels with 5 to 12 % fines require dual symbols:

GW-GM well-graded gravel with silt:

GW-GC well-graded gravel with clay

GP-GM poorly graded gravel with silt

GP-GC poorly graded gravel with clay <sup>F</sup> If fines classify as CL-ML, use dual symbol GC-GM, or SC-SM.

<sup>G</sup> If fines are organic, add "with organic fines" to group name.

<sup>*H*</sup> If soil contains  $\geq$  15 % gravel, add "with gravel" to group name.

Sands with 5 to 12 % fines require dual symbols:

SW-SM well graded sand with silt SW-SC well-graded sand with clay

SP-SM poorly graded sand with silt

SP-SC poorly graded sand with clay

If Atterberg limits plot in hatched area, soil is a CL-ML, silty clay (see Test Method D4318).

<sup>K</sup> If soil contains 15 to 29 % plus No. 200, add "with sand" or "with gravel", whichever is predominant.

<sup>L</sup> If soil contains ≥ 30 % plus No. 200, predominantly sand, add "sandy" to group name.

<sup>M</sup> If soil contains ≥ 30 % plus No. 200, predominantly gravel, add "gravelly" to group name.

<sup>N</sup> PI  $\geq$  4 and plots on or above "A" line.

<sup>o</sup> PI < 4 or plots below "A" line.

P PI plots on or above "A" line.

<sup>o</sup> PI plots below "A" line.

### SOIL CLASSIFICATION CHART

### From ASTM D2321-11: Standard Practice for Underground Installation of Thermoplastic Pipe for Sewers and Other Gravity-Flow Applications

	TABLE 2 Soil Classes	
Soil Group <sup>A,B</sup>	Soil Class	American Association of State Highway and Transportation Officials (AASHTO) Soil Groups <sup>C</sup>
Crushed rock, angular $^{D}$ , 100% passing 1-1/2 in. sieve, =15 %<br passing #4 sieve, = 25 % passing 3/8<br in. sieve and = 12 % passing #200<br sieve	Class I	
Clean, coarse grained soils: SW, SP, GW, GP or any soil beginning with one of these symbols with = 12<br % passing #200 sieve <sup>E,F</sup>	Class II	A1, A3
Coarse grained soils with fines: GM, GC, SM, SC or any soil beginning with one of these symbols, containing > 12 % passing #200 sieve; Sandy or gravelly fine-grained soils: CL, ML, or any soil beginning with one of these symbols, with >/= 30 % retained on #200 sieve	Class III	A-2-4, A-2-5, A-2-6, or A-4 or A-6 soils with more than 30% retained on #200 sieve
Fine-grained soils: CL, ML, or any soil beginning with one of these symbols, with <30 % retained on #200 sieve	Class IV	A-2-7, or A-4, or A-6 soils with 30% or less retained on #200 sieve
MH, CH, OL, OH, PT	Class V Not for use as embedment	A5, A7

TABLE 2 Soil Classes

<sup>A</sup> See Classification D2487, Standard Classification of Soils for Engineering Purposes (Unified Soil Classification System).

<sup>B</sup> Limits may be imposed on the soil group to meet project or local requirements if the specified soil remains within the group. For example, some project applications require a Class I material with minimal fines to address specific structural or hydraulic conditions and the specification may read "Use Class I soil with a maximum of 5% passing the #200 sieve."

<sup>c</sup> AASHTO M145, Classification of Soils and Soil Aggregate Mixtures.

<sup>D</sup> All particle face shall be fractured.

<sup>*E*</sup> Materials such as broken coral, shells, and recycled concrete, with  $\leq = 12\%$  passing a No. 200 sieve, are considered to be Class II materials. These materials should only be used when evaluated and approved by the Engineer.

<sup>F</sup> Uniform fine sands (SP) with more than 50% passing a No. 100 sieve (0.006 in., 0.15 mm) are very sensitive to moisture and should not be used as backfill unless specifically allowed in the contract documents. If use of these materials is allowed, compaction and handling procedures should follow the guidelines for Class III materials.

### SOIL CLASSIFICATION CHART

### From ASTM D2321-11: Standard Practice for Underground Installation of Thermoplastic Pipe for Sewers and Other Gravity-Flow Applications

#### TABLE 3 Recommendations for Installation and Use of Soils and Aggregates for Foundation and Pipe-Zone Embedment

Soil Class <sup>A</sup>	Class I <sup>B</sup>	Class II	Class III	Class IV
General Recommendations and Restrictions	Acceptable and common where no migration is probable or when combined with a geotextile filter media. Suitable for use as a drainage blanket and under drain where adjacent material is suitably graded or when used with a geotextile filter fabric (see X1.8).	Where hydraulic gradient exists check gradation to minimize migration. Clean groups are suitable for use as a drainage blanket and underdrain (see Table 2). Uniform fine sands (SP) with more than 50 % passing a #100 sieve (0.006 in., 0.15 mm) behave like silts and should be treated as Class IV soils.	Do not use where water conditions in trench prevent proper placement and compaction. Not recommended for use with pipes with stiffness of 9 psi or less.	Difficult to achieve high-soil stiffness. Do not use where water conditions in trench prevent proper placement and compaction. Not recommended for use with pipes with stiffness of 9 psi or less.
Foundation	Suitable as foundation and for replacing over-excavated and unstable trench bottom as restricted above.	Suitable as foundation and for replacing over-excavated and unstable trench bottom as restricted above. Install and compact in 12 in. (300 mm) maximum layers.	Suitable for replacing over- excavated trench bottom as restricted above. Install and compact in 6 in. (150 mm) maximum layers.	Suitable for replacing over- excavated trench bottom as restricted above. Install and compact in 6-in (150 mm) maximum layers.
Pipe Embedment	Suitable as restricted above. Work material under pipe to provide uniform haunch support.	Suitable as restricted above. Work material under pipe to provide uniform haunch support.	Suitable as restricted above. Difficult to place and compact in the haunch zone.	Suitable as restricted above. Difficult to place and compact in the haunch zone.
Embedment Compaction: Min Recommended Percent Compaction, SPD <sup>0</sup>	See Note <sup>C</sup>	85 % (SW and SP soils) For GW and GP soils See Note <sup>E</sup>	90 %	95 %
Relative Compactive Effort Required to Achieve Minimum Percent Compaction	Low	Moderate	High	Very high
Compaction Methods	Vibration or impact	Vibration or impact	Impact	Impact
Required Moisture Control	None	None	Maintain near optimum to minimize compactive effort	Maintain near optimum to minimize compactive effort

<sup>A</sup> Class V materials are unsuitable as embedment. They may be used as final backfill as permitted by the engineer.
<sup>B</sup> Class I materials have higher stiffness than Class II materials, but data on specific soil stiffness of placed, uncompacted Class I materials can be taken equivalent to Class II materials compacted to 95% of maximum standard Proctor density (SPD95), and the soil stiffness of compacted Class I materials can be taken equivalent to Class II materials compacted to 100% of maximum standard Proctor density (SPD95), and the soil stiffness of compacted Class I materials can be taken equivalent to Class II materials compacted to 100% of maximum standard Proctor density (SPD100). Even if placed uncompacted (that is, dumped), Class I materials should character at the bunch pace to accurate a placement of placement. always be worked into the haunch zone to assure completed placement. <sup>c</sup> Suitable compaction typically achieved by dumped placement (that is, uncompacted but worked into haunch zone to ensure complete placement).

<sup>D</sup> SPD is standard Proctor density as determined by Test Method D698.
 <sup>E</sup> Place and compact GW and GP soils with at least two passes of compaction equipment.

### **TABLE 6.6** LIVE LOADS ON PVC PIPE From Uni-Bell Handbook of PVC Pipe: Design and Construction, Fourth Edition (2001)


Height	Live L	oad Transferred to Pi	pe, lb/in <sup>2</sup>	Height	Live	Pipe, lb/in <sup>2</sup>	
of Cover (ft)	Highway H20 <sup>1</sup>	Railway E80 <sup>2</sup>	Airport 3	of Cover (ft)	Highway H20 <sup>i</sup>	Railway E80 <sup>2</sup>	Airport 3
1	12.50			14	*	4.17	3.06
2	5.56	26.39	13.14	16	*	3.47	2.29
3	4.17	23.61	12.28	18	*	2.78	1.91
4	2.78	18.40	11.27	20	*	2.08	1.53
5	1.74	16.67	10.09	22	*	1.91	1.14
6	1.39	15.63	8.79	24	*	1.74	1.05
7	1.22	12.15	7.85	26	*	1.39	*
8	0.69	11.11	6.93	28	*	1.04	*
10	*	7.64	6.09	30	*	0.69	*
12	*	5.56	4.76	35	*	*	*
				40	*	*	*

Simulates 20 ton truck traffic + impact (Source: ASTM A 796)
 Simulates 80,000 lb/ft railway load + impact (Source: ASTM A 796)
 180,000 lbs. dual tandem gear assembly. 26 inch spacing between tires and 66 inch center-to-center

spacing between fore and aft tires under a rigid pavement 12 inches thick + impact.

\* Negligible live load influence.

FIGURE 7.4 BEDDING ANGLE From Uni-Bell Handbook of PVC Pipe: Design and Construction, Fourth Edition (2001)



### TABLE 7.2VALUES OF BEDDING CONSTANT, K

<b>BEDDING ANGLE (DEGREES)</b>	<u>K</u>
0	0.110
30	0.108
45	0.105
60	0.102
90	0.096
120	0.090
180	0.083

### TABLE 7.3 AVERAGE VALUES OF MODULUS OF SOIL REACTION, E' (For Initial Flexible Pipe Deflection) From Uni-Bell Handbook of PVC Pipe: Design and Construction, Fourth Edition (2001)

		gree of Comj n pounds per	paction of Be square inch	dding,
		Slight, < 85% Proctor,	Moderate, 85%-95% Proctor,	High, >95% Proctor,
Soil type-pipe bedding material		<40% relative	40%-70% relative	>70% relative
(Unified Classification System <sup>a</sup> ) (1)	Dumped (2)	density (3)	density (4)	density (5)
Fine-grained Soils (LL>50) <sup>b</sup> Soils with medium to high plasticity, CH, MH, CH-MH	No dat	a available; o	consult a com herwise use E	petent
Fine-grained Soils (LL<50) Soils with medium to no plasticity, CL, ML, ML-CL, with less than 25% coarse- grained particles	50	200	400	1,000
Fine-grained Soils (LL<50) Soils with medium to no plasticity, CL, ML, ML-CL, with more than 25% coarse-grained particles Coarse-grained Soils with Fines GM, GC, SM, SC <sup>c</sup> contains more than 12% fines	100	400	1,000	2,000
Coarse-grained Soils with Little or no Fines GW, GP, SW, SP <sup>c</sup> contains less than 12% fines	200	1,000	2,000	3 000
Crushed Rock	1,000	3,000	3,000	3,000
CIUSIICU ICOCK	1,000	5,000	5,000	5,000

<sup>b</sup>LL = Liquid limit.


'Or any borderline soil beginning with one of these symbols (i.e. GM-GC, GC-SC).

 $^dFor \pm 1\%$  accuracy and predicted deflection of 3%, actual deflection would be between 2% and 4%

Note: Values applicable only for fills less than 50 ft (15 m). Table does not include any safety factor. For use in predicting initial deflections only, appropriate Deflection Lag Factor must be applied for long-term deflections. If bedding falls on the borderline between two compaction categories, select lower E' value or average the two values. Percentage Proctor based on laboratory maximum dry density from test standards using about 12,500 ft-lb/cu ft (598,000 J/m<sup>3</sup>) (ASTM D 698, AASHTO T-99, USBR Designation E-11). 1 psi = 6.9 kPa.


SOURCE: "Soil Reaction for Buried Flexible Pipe" by Amster K. Howard, U.S. Bureau of Reclamation, Denver, Colorado. Reprinted with permission from American Society of Civil Engineers.

## PRE-CAST MANHOLE DRAWINGS & SPECIFICATIONS




CHARLOTTES CONCRETE 40 : 45 BUS/STACK-LP / FUT TOP 7R JOINT

1



Concrete @ 4000 psi Steel Grade 60 ASTM C - 478 H - 20 Traffic Rated




( N.T.S.)

Charlotte's Concrete, Inc.

60 " I.D. FLATTOP SLAB


### CONCRETE @ 4000psi STEEL GRADE 60 ASTM C - 478 H - 20 TRAFFIC RATED



Charlotte's Concrete, Inc.

60" DIA. MANHOLE W/ FLATTOP


### CONCRETE @ 4000psi STEEL GRADE 60 ASTM C - 478 H - 20 TRAFFIC RATED



(N.T.S.)

Charlotte's Concrete, Inc.


60" DIA. M.H. TO 48" DIA. M.H. Concrete @ 4000 psi Steel Grade 60 ASTM C - 478 H - 20 Traffic Rated





72" I.D. Charlotte's Concrete, Inc. FLATTOP SLAB


### CONCRETE @ 4000psi STEEL GRADE 60 ASTM C - 478 H - 20 TRAFFIC RATED



Charlotte's Concrete, Inc.

### 72" DIA. MANHOLE W/ FLATTOP


### CONCRETE @ 4000psi STEEL GRADE 60 ASTM C - 478 H - 20 TRAFFIC RATED





(N.T.S.)

Charlotte's Concrete, Inc.

72" DIA. M.H. TO 48" DIA. M.H.










### **Precast Manholes**


For Pipe Entering the Manhole at Excessive Depths Above the Flow Line Out, the Contractor May be Responsible for Grout Work Necessary to Bring Channel up to Flow Line on Intel Pipe.





Grouted Invert w/ Offset to Match  $\rightarrow$ Flowline of Pipe. Slight Field Adjustments May Be Necessary.














Carefully cliphone of piper recess. Inseed of pip

Carefully clean all dirt & foreign objects from the joining surface of the bell or groove end of pipe.

Carefully clean spigot or tongue end of pipe, including the gasket recess. Inspect the bell and spigot ends of each section to make sure they are free from cracks, chips or voids that will interfere with gasket.

Improperly prepared bell and spigot surfaces may prevent homing of the pipe or keep the gasket from sealing.




#### \*\*IMPORTANT\*\*

Fit the gasket carefully, equalizing the rubber gasket stretch by running a smooth, round object (inserted between the gasket & spigot) around the entire circumference several times.

Unequal stretch could cause bunching of the gasket and may cause leaks in the joint or crack the bell.

#### **Profile Gasket**

- Manhole sections should be handed with extreme caution to avoid chipping of the bell or spigot ends. Proper lifting devices must be used on all sections.
- Inspect gasket sealing area for any voids or rough edges that may interfere with the seal.
- Place the 4-G Gasket in the step of the spigot. (Making sure that the pointed end of the gasket is toward the end of the pipe as shown in Fig A.)
- 4. \*\*IMPORTANT\*\* Equalize the stretch on the gasket by pulling the sealing lube away from the spigot at least one inch and then releasing the gasket. Repeat this every three or four inches around the circumference of the pipe. Equalization of stretch makes sure that the gasket has the same stretched crosssection and tension throughout. \*\*Do not lube the gasket or spigot end of the pipe.\*\*
- Remove all dirt and other foreign matter from the inside surface of the bell. Apply lube to the inner surface of the bell including the




Lubricate bell joint surface liberally. covering entire inside surface using proper pipe gasket lubricant.



Lubricate the gasket throughly before it is placed on the spigot or tongue.

Bell and Gasket not lubricated or improperly lubricated may cause the gasket to roll and leak or possibly damage the bell.



Align the bell & spigot to be joined. Before homing the joint, check that the gasket is in contact with the bell end entrance taper around the entire circumference.

Do not force sections together. If sections do not seat properly, unstack and contact your Hanson Sales Representative.

Improper alignment can dislodge gasket, causing leaks or possibly breaking the bell.

lead-in taper surface on the outer edge of the bell. Align spigot with the bell. Gasket should touch lead-in taper around the entire circumference before pushing the pipe home.

- Push the manhole section carefully, until the spigot is all the way home. (Fig B) Do not force sections together. If sections do not seat properly. unstack and contact your Hanson Sales Representative.
- 7. Every manhole will not come home exactly the same. Differences in application, consistency of lubricants, dimensions in the spigot and groove will cause variations in installation. If joining problems arise, please contact the manhole manufacturer immediately rather than forcing manhole sections together with subsequent damage to the manhole.
- All testing should be performed prior to backfill of the manhole. Problems can not be detected after the manhole is backfilled. <u>Testing the manhole after backfill voids all</u> <u>warranties.</u>




Fig. A



<u>Note:</u> Manholes in excess of 30' in depth must be vacuum tested prior to backfill. The loads presented by soils and possible groundwater at 30' in addition to the load from the vacuum may exceed the design capacity of the pipe to manhole connector.


TITLE	PLANT	STATE	SECT ON .PAGE	DATE	
O-Ring & Profile Gasket Installation on Manholes	All Plants	тх	5.14	C8-15-C6	Hanson
Contact Hanson	Go to Index				EXIT

### **Precast Manholes** Step One Step Two Step Thre Torque Re-torque All Torque Torque Clamp Bolt All Outer All inner **Clamp Bolts** to 60 lb/in Clamp Bolts Clamp Bolts to 60 lb/in to 60 lb/in to 60 lb/in Single Clamp Multiple Clamps Instructions Clean pipe and boot to ensure no dirt or foreign materials are present. 2. Clamping surface on pipe must be clean and smooth. 3. Center pipe in opening and insert until pipe is at least equal to the inside plane of the manhole. 4. Attach take-up clamps(s) and stagger screw(s) of clamps(s) around the groove of the gasket so that take-up pressure will be equalized. Make sure each clamp is completely in the correct groove. 5. Using a torque ratchet or torque wrench, gradually tighten all screw(s) of clamp(s) in an alternating pattern to 60 lbs/in torque. 6. After reaching 60 lbs/in torque on final screw, check all screws again to ensure equal compression of all clamps. 7. If system is to be tested, testing shall be completed prior to backfilling, following all recommendations and requirements of the test system manufacturer. Vacuum testing shall be conducted in accordance with ASTM C-1244. 8. Adjust pipe to line and grade. Use proper bedding, backfill materials and techniques so that pipe deflection and deformation is minimized. 9. Any pipe stubs installed in the manhole must be positively restrained from movement. 10. Vacuum testing after backfill voids warranty. For more information contact yor local Hanson Representative. TITLE PLANT STATE SECTON.PAGE DATE Pipe to Manhole Connector lanson All Plants TX 5.15 08-15-06 Installation Guide Contact Hanson


Go to Index

EXIT

### **SITE PLAN**





# FINAL PLAN & PROFILE SHEETS




		( i	N	
_	-	~		
_	-		 	1

-OSDSTORM DRAIN LINE & MH CURB INLET
SINGLE WATER SERVICE
DOUBLE WATER SERVICE
SINGLE WW SERVICE
DOUBLE WW SERVICE
GATE VALVE
EXISTING GATE VALVE
$-\otimes + + -$ EXISTING FIRE HYDRANT
EXISTING WATER LINE
SD EXISTING STORM DRAIN LINE
FM FM EXISTING FORCE MAIN LINE
50' SCS BUFFER





36 4 N SHEET S E E E HLINE MATCI



### NOTES


1.	CONTRACTOR TO FIELD VERIFY LOCATIONS
	OF EXISTING UTILITIES AND IMPROVEMENTS
	AND NOTIFY ENGINEER IF DISCREPANCIES
	EXIST.

----- W ---- EXISTING WATER LINE 

50' SCS BUFFER

----- FM ------ FM ----- EXISTING FORCE MAIN LINE





876 874 872 870 868 868 866 866 864 862 852		HE     DE       NOISUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUU
852 850 848 846 844 844 9+00 9+00	884 882	And PapelbadysonAnd PapelbadysonAnd PapelbadysonAnd PapelbadysonAnd PapelbadysonAnd Nio 1 Houston I Fort worth I DallasAnstru I San Antonio 1 Houston I Fort worth I DallasAnstru I San Antonio 1 Houston I Fort worth I DallasBefeinn Registration #470 1 TBPLS FIRM REGISTRATION #10028801
	880         878         878         876         876         874         872         870         868         866         866         866         866         866         867         868         866         866         866         861         862         860         858         856         PROFILE SCALES:         1" = 40' HORIZONTAL         1" = 4' VERTICAL         PROFILE LEGEND:	RANCHO DEL CIELO - PHASE 4B WILLIAMSON COUNTY, TEXAS WASTEWATER PLAN & PROFILE WW-0 & WW-P
861.48 861.48 6. STANDA 6. PVC FL	852 NATURAL GROUND SUBGRADE FINISHED GRADE PROPOSED WASTEWATER	CITY JOB No JOB NO. <u>51118-61</u> DATE <u>SEPTEMBER 2024</u> DESIGNER <u>TS</u> CHECKED DRAWN <u>CE/JM</u> SHEET <u>25 <sub>OF</sub> 36</u>

# SONTERRA MUD CONSTRUCTION AND DEVELOPMENT STANDARDS AND PROCEDURES

# SONTERRA MUNICIPAL UTILITY DISTRICT

# CONSTRUCTION AND DEVELOPMENT STANDARDS AND PROCEDURES

Adopted by District Board of Directors: June 16, 2014 Revision No. 1 Adopted by District Board of Directors: November 27, 2017 Revision No. 2 Adopted by District Board of Directors: October 17, 2022 Revision No. 3 Adopted by District Board of Directors: July 17, 2023

## SONTERRA MUNICIPAL UTILITY DISTRICT CONSTRUCTION AND DEVELOPMENT STANDARDS AND PROCEDURES

## TABLE OF CONTENTS

		Page
1.	GENERAL PROVISIONS	3
	<ul><li>A) Purpose and District Contact Information</li><li>B) Project Review Requirements</li></ul>	
	C) Construction Inspections and District Acceptance	
2.	DESIGN GUIDELINES	9
3.	CONSTRUCTION STANDARDS	11
	A) Title Page	11
	B) District General Notes	
	C) Non-District Note Requirements	13
	D) Material Specifications	13
	E) Inspections and Testing	
4.	STANDARD DETAILS	18

### 1. GENERAL PROVISIONS

### A) Purpose and District Contact Information

The Sonterra Municipal Utility District (District) is responsible for the public water, wastewater, and drainage utilities within the District's boundary and service area. These standards and procedures provide for uniform and standard criteria for public utility development and construction within the District service areas, and may be updated from time to time. It is the developer's responsibility to obtain and comply with the latest District standards and procedures as well as additional requirements from other entities noted below.

Other entities that are responsible for public health and safety which may require additional development review and/or permit requirements in the District's service area are as follows:

Williamson County (local public roadways and drainage)
Williamson County Emergency Services District No. 5 (fire control)
Texas Department of Transportation (State roadways)
Texas Commission on Environmental Quality (construction storm water quality, water and wastewater system plan review)

The District General Manager and Board of Directors may be contacted at:

Sonterra Municipal Utility District 113 Limestone Terrace Jarrell, Texas 76537 Office: (512) 746-2888 Fax: (512) 746-2884 Website: www.sonterramud.org

B) Project Review Requirements

All new development requests will be required to comply with the following procedures prior to beginning construction of the project:

- 1. <u>District Rate Order</u>: The developer shall reference the District's latest adopted rate order for all plan review, inspection, and service connection fees as well as on-site facility requirements which may be associated with the project (i.e., commercial or out of district service requirements).
- 2. <u>Plan and Specification Approval</u>: The developer shall submit 95% plans and specifications for the proposed development to the District for review and comment by the District's Engineer. Upon satisfaction of the District's review comments, final plans and specifications sealed by a Registered Professional Engineer licensed to practice in the State of Texas (design Engineer) shall be submitted for final approval and signature by the District Engineer. The plans and specifications shall include, at a minimum, the following items:

- Compliance with the District's construction standards and specifications, to include a District approval signature block on the cover sheet.
- Certification statement from the design engineer regarding the District's utility design requirements referenced in the Design Guidelines section of these standards.
- Compliance with TCEQ Rules 30 TAC Chapter 217 and 290 regarding design criteria for public wastewater systems and drinking water systems, respectively.
- A final plat showing the legal description and the dimensions of the lots and/or tracts that result from the subdivision of the property. The plat must be signed and sealed by a Surveyor licensed to practice in the State of Texas and shall comply with Williamson County subdivision requirements. The Federal Emergency Management Agency (FEMA) 100-year floodplain limits must be shown on the plat as well all applicable utility or drainage easements.
- Existing conditions including District boundary, adjacent property boundaries, and relevant District owned facilities based on field survey information. The approximate location of all other existing above ground and below ground utilities as well as topographic surface contours must also be shown on the plans.
- Clear identification and location of survey control points, bench marks, horizontal coordinate system (North American Datum 1983, State Plane, Texas Central Zone, Feet), and vertical datum (North American Vertical Datum 1988).
- Water, wastewater, and drainage utility plan views at a scale sufficient to show the service connections, line sizes and valve locations, easements and rights of way, and lot layout of the proposed development.
- Profile sheets for all pressure pipelines greater than 8-inches in diameter, all gravity flow wastewater mains and drainage culverts, to include identification of percent grade for all proposed pipe runs. The profile view should include the existing and proposed finished grade as well as all surface barriers, roadways, drainage features, and utility crossings.
- Site plan and profile, electrical plan and/or specifications, and mechanical plans and/or specifications for all proposed lift stations and pump stations.
- Construction details both required by the District and unique to the project as necessary to clearly show what will be constructed. All proposed material specifications should be shown and clearly identified.

Additionally, all commercial development or proposed development located outside of the District Boundary shall include:

- The current District boundary as it relates to the proposed development, and any known or proposed easements and/or rights of way that may be required to provide service from existing District facilities.
- The ultimate projected water supply demand and wastewater load (maximum day) of the subdivision or development.

- A proposed calendar of events, including design, plat approval, construction phasing and initial occupancy, and the approximate date upon which service from the District will first be required.

New development projects located outside of the District boundary, or in some instances, larger commercial projects may require additional review regarding the availability of water and wastewater service capacity from the District. Should additional information be determined necessary to review the proposed development, the developer shall submit additional information on a case by case basis.

It is the responsibility of the design Engineer to design, specify, and adequately size all internal and connecting water, wastewater, and drainage facilities. The Engineer must account for any special conditions that may be necessary and appropriate such as topography, hydraulic conditions, air valve, isolation valve, and flushing valve locations, local soil conditions, and groundwater or flooding risk.

3. <u>Easement Acquisition</u>: All water, wastewater, and drainage facilities accepted by the District for operation and maintenance must be located within a public right of way, public utility easement with District access, or in a private utility easement dedicated to the District. All easements shall be centered on the utility, meet the following minimum width requirements, and approved by the District prior to final recording.

i)	6-inch or less pipelines with 3 feet cover or less:	10' Easement
ii)	Greater than 6-inch pipelines with 3 to 10 feet cover:	15' Easement
iii)	Extra depth utilities, drainage facilities, or special	
	equipment required:	As Required

C) Construction Inspections and District Acceptance

The District shall inspect the installation of all water, wastewater, and drainage facilities which are connected to the District systems. District staff, representatives, and/or inspectors shall make periodic checks during all phases of construction to see that the contractor or developer is complying with the construction standards and following the engineering plans approved by the District's Engineer. Significant deviations or revisions to the approved engineering plans shall be made in writing by the design Engineer and submitted to the District Engineer for approval prior to the actual field change.

The District's construction inspections do not relieve the contractor, developer, and design engineer of the responsibility to construct the facilities in accordance with the District approved plans and specifications, the rules and regulations of the TCEQ and the construction standards of the District.

Upon completion of construction and prior to District acceptance of the facilities for operation and maintenance, the District shall be provided with:

1. Final Record drawings approved and certified by the design Engineer showing the water, wastewater, and drainage facilities as they were constructed within the development.

- 2. Operation and Maintenance manuals for all lift stations, valves, pumps, or other special equipment installed as part of the development as well as copies of all applicable shop drawing submittals from the contractor.
- 3. Materials and pipeline testing reports required during construction of the project.
- 4. Prior to final walk-through, Contractor shall provide the District Engineer with an electronic video of all wastewater lines installed within the project. Internal line inspections shall utilize a color television camera to ensure that the lines are free of structural damage such as offsets, open joints, or cracked or crushed lines, that would allow exfiltration or inflitration to occur. The inspection shall show that the lines are clear of sediment and debris. The report shall identify each line and define the location of all manholes and services. An electronic copy of the inspection shall be provided to the District along with a written report identifying any deficiencies and their location in the system.
- 5. Certificate of completion from the Engineer who designed the facilities certifying that the construction of the facilities has been completed in accordance with the plans and specifications approved by all jurisdictional entities.
- 6. Contractor's affidavit of bills paid.
- 7. Maintenance Bond between the District and the construction contractor's bonding company to make required repairs within the first 1-year following District acceptance of the project. The Maintenance Bond shall be for 10% of the total construction contract costs for installation of the water, wastewater, and drainage facilities within the development, and provided to the District on or before the date of final acceptance by the Board of Directors.
- 8. Approval of final walk-through and punch-list by the District General Manager.
- 9. All required easements filed and recorded in the District's name.
- 10. A copy of the recorded plat and address plat from Williamson County.
- 11. Electronic copy of the design Engineer's CAD drawings to include the property boundaries, easements, and utility locations shown on the approved drawings.

All development projects to be financed by District bond applications will require additional documentation as the construction progresses and prior to District acceptance. The following documentation requirements will be coordinated with the developer by the District Engineer on an as-needed basis (reference TCEQ Construction Contract Checklist, Exhibit 1 below):

- 12. Plan review submittal and approval letters from TCEQ for water and wastewater.
- 13. Bid advertisement affidavit and add tear sheet.
- 14. Bid tabulation and design Engineer's recommendation of award.
- 15. Executed construction contract with bid proposal, to included performance and payment bonds.

- 16. Design Engineer's notice to proceed.
- 17. As construction progresses, submit 3 original copies of all pay estimates and change orders with signatures of the contractor, developer, and design Engineer for District approval.

## Exhibit 1: TCEQ Construction Contract Checklist

For:	District:		
Engineering Firm:	For:		
Construction Contract:       Job No:       Contract No:         Date of Execution:       Contract Amt:	Bond Issue Amount:		
Job No:       Contract No:         Date of Execution:       Contract Amt:         Contractor:       Contract Amt:         Prefinanced By:       Seal       Date       No.       Amt.to Date       Comments         Plans       Sheets) w/Engineer's. Seal       Date       No.       Amt.to Date       Comments         Specifications       (Add. #	Engineering Firm:		
Date of Execution:       Contractor:         Prefinanced By:       Seal       Seal         Plans	Construction Contract:		
Date of Execution:       Contractor:         Prefinanced By:       Seal       Seal         Plans	Job No:	Contract No:	
Prefinanced By:         3. CONSTRUCTION PLANS         Plans       Sheets) w/Engineer's. Seal       Date       No.       Amt.to.Date       Comments         Specifications       (Add. #)w/Engr's. Seal       1		Contract Amt:	
Prefinanced By:         3. CONSTRUCTION PLANS         Plans       Sheets) w/Engineer's. Seal       Date       No.       Amt.to.Date       Comments         Specifications       (Add. #)w/Engr's. Seal       1	Contractor:		
Plans       Sheets) w/Engineer's. Seal       Date       No.       Amt.to Date       Comments         Specifications       (Add. #)w/Engr's. Seal       1			
Specifications       (Add. #)w/Engr's. Seal1       1	1. CONSTRUCTION PLANS	3. CONSTRUCTION PAY EST	IMATES
TCEQ Approvals (Dates)       2         Water       3         Water       3         Wastewater (If no City of Austin Review)       4         Wastewater (For Treatment Plant)       5         County Engr. Approval (Drainage)       6         Flood Control District Approval (Drainage)       6         City Approval (If in City or ETJ)       8         Recorded/Approved Plat       9         Other:       10         11       11         2. CONTRACT DOCUMENTS       13         Bid Advertisement Affidavits & Tear Sheet       13         Bid Tabulation (bidders)       15         Engineer's Recommendation       15         Executed Contract w/ Proposal       14         Payment Bond       1         Notice to Proceed       2         3       3         W & S Test Results         Notice of Final Inspection         TCEQ Inspection (Dist. No)         Engineer's Certif of Completion (Paving)         Contractor's Affidavit of Bills Paid			<u>Comments</u>
Water       3			
Wastewater (If no City of Austin Review)       4			
Wastewater (For Treatment Plant)       5			
Flood Control District Approval (Drainage)       7		5	
City Approval (If in City or ETJ)       8	County Engr. Approval (Drainage)	6	
Recorded/Approved Plat       9		7	
Other:       10			
2. CONTRACT DOCUMENTS       11		•	
2. CONTRACT DOCUMENTS       12	Other:		
2. CONTRACT DOCUMENTS         Bid Advertisement Affidavits & Tear Sheet         Bid Tabulation (bidders)         Engineer's Recommendation        Performance Bond        Performance Bond        Payment Bond         Notice to Proceed         2        OPTOCEE        Payment Bond         1        OPTOCEE        OPTOCEE        OPTOCEE        OPTOCEE        OPTOCEE        OPTOCEE        OPTOCEE        OPTOCEE        OPTOCEE			
Bid Tabulation (bidders)       15	2. CONTRACT DOCUMENTS		
Engineer's Recommendation       Change Orders       TCEQ        Performance Bond      Payment Bond         Payment Bond       1         Notice to Proceed       2         3          3          3	Bid Advertisement Affidavits & Tear Sheet	14	
Executed Contract w/ Proposal       Change Orders       TCEQ         Performance Bond       Date       No.       Amount       Approvals         Notice to Proceed       1		15	
Performance Bond       Date       No.       Amount       Approvals        Notice to Proceed       1           Notice to Proceed       2           S			
Payment Bond       1       1         Notice to Proceed       2       1         3       3       1         4       1       1         5       1       1         COMMENTS & NOTES       4       1         W & S Test Results       Notice of Final Inspection         TCEQ Inspection (Dist. No)       Engineer's Certif of Completion         Engr's Certif of Completion       Engr's Certif of Completion         Engr's Certif of Completion (Paving)       Contractor's Affidavit of Bills Paid			
Notice to Proceed       2         3       3         4			<u>Approvals</u>
3			
COMMENTS & NOTES       4. CONTRACT COMPLETION DOCUMENTS         W & S Test Results       W& S Test Results         Notice of Final Inspection       TCEQ Inspection (Dist. No)         Engineer's Certif of Completion       Engr's Certif of Completion (Paving)         Contractor's Affidavit of Bills Paid			
COMMENTS & NOTES       4. CONTRACT COMPLETION DOCUMENTS         W & S Test Results       W& S Test Results         Notice of Final Inspection       TCEQ Inspection (Dist. No)         Engineer's Certif of Completion       Engr's Certif of Completion (Paving)         Contractor's Affidavit of Bills Paid		4	
COMMENTS & NOTES       W & S Test Results         W & S Test Results       Notice of Final Inspection         TCEQ Inspection (Dist. No)       Engineer's Certif of Completion         Engr's Certif of Completion       Engr's Certif of Completion (Paving)         Contractor's Affidavit of Bills Paid       Contractor's Affidavit of Bills Paid		5	
Notice of Final Inspection         TCEQ Inspection (Dist. No)         Engineer's Certif of Completion         Engr's Certif of Completion (Paving)         Contractor's Affidavit of Bills Paid	COMMENTS & NOTES	4. CONTRACT COMPLETION	DOCUMENTS
TCEQ Inspection (Dist. No)         Engineer's Certif of Completion         Engr's Certif of Completion (Paving)         Contractor's Affidavit of Bills Paid			
Engineer's Certif of Completion         Engr's Certif of Completion (Paving)         Contractor's Affidavit of Bills Paid			
Engr's Certif of Completion (Paving) Contractor's Affidavit of Bills Paid			/
Contractor's Affidavit of Bills Paid			
			-

## 2. DESIGN GUIDELINES

The District's water and wastewater facilities shall be designed, without exception, per the minimum guidelines of TCEQ Chapters 217 and 290.

Storm water management controls, structures, and appurtenances shall be designed and implemented per the latest Williamson County subdivision regulations.

Specific attention is directed to the following requirements for new facilities, which shall be certified in writing by the design Engineer prior to District approval of the construction plans:

 For purposes of design and sizing of facilities, the Living Unit Equivalent (LUE) connections served by the proposed water and wastewater system shall be calculated using the following criteria. The LUE conversions provided are estimates only; an engineering study showing different usage patterns will be acceptable. All applicable service connection fees paid by and to the District will be based on the equivalent meter size as defined in the District's Rate Order.

### Land Use Description

- i) Single-Family Residence
- ii) Modular or Mobile Home
- iii) Duplex (2 units)
- iv) Multi-Family (>2 units)
- v) Hotel or Motel
- vi) Office Space
- vii) Office Warehouse
- viii) Retail, Shopping Center
- ix) Restaurant, Cafeteria
- x) Hospital
- xi) Rest Home
- xii) Church (worship services only)
- xiii) School (includes gym & cafeteria)

## LUE Multiplier

- 1.0 per connection
  1.0 per connection
  1.0 per unit
  0.7 per unit
  0.5 per room
  1.0 per 3,000 square feet
  1.0 per 4,000 square feet
  1.0 per 1,660 square feet
  1.0 per 200 square feet
  1.0 per bed
  0.5 per bed
  1.0 per 70 seats
- 1.0 per 13 students
- 2. The static water pressure range within the proposed development shall be no less than 50 PSI and no more than 110 PSI using a water surface hydraulic grade line of 1,020 ft-msl (50 PSI at the District's Water Plant No. 2). If the maximum static pressure exceeds 80 PSI, a pressure reducing valve will be required on the property owner's side of the water meter and should be shown on the plan view.
- 3. The water system shall meet a peak hour demand equal to 1.5 gpm per LUE under ultimate build-out conditions while maintaining a 35 PSI minimum operating pressure within the District's water system. The hydraulic friction loss calculations shall be performed using a maximum Hazen Williams coefficient (C Factor) of 130. Ultimate build-out conditions shall consider future service extensions which may be supplied through the proposed development pipelines. The District Engineer shall coordinate the system operating parameters required for the peak hour delivery calculations (e.g.,

system flow and pressure available to the proposed development and requirements for future development extensions).

- 4. A minimum fire flow of 1,000 gpm must be designed for all proposed fire hydrants while maintaining a 20 PSI minimum operating pressure within the District's water system under ultimate build-out conditions. Fire hydrants shall be located at minimum spacing intervals of 500 feet in residential areas and 300 feet in commercial areas. The District Engineer shall coordinate the system operating parameters required for the fire flow delivery calculations.
- 5. Water mains and wastewater force mains shall include air valves at high points and per the guidelines of AWWA Manual M51 for air-release, air/vacuum, and combination air valves, with consideration that air valves are generally not necessary on internal distribution water mains less than or equal to 12" diameter where service connections are located at or near the high points.

Additionally, flush valves shall be installed at all dead-end mains, and gate valves at dead-end mains where future extensions are planned. A minimum of 60-feet (3 pipeline joints) shall be provided between the dead-end main isolation valve and flush valve to ensure adequate thrust restraint and minimize service interruptions during future tieins. Looped mains and gate valves shall be installed in residential areas at locations appropriate to minimize customer outages during future District repairs.

6. Peak Wet-Weather Wastewater Flow (PWWF) shall not exceed <u>85% of the capacity</u> of the pipe flowing full within all proposed wastewater mains under ultimate build-out conditions. PWWF shall be calculated using the following formula:

PWWF = Peak Dry Weather Flow (PDWF) + Inflow and Infiltration (I&I); where,

PDWF =  $[(18 + (0.0206 \text{ x F})^{0.5}) / (4 + (0.0206 \text{ x F})^{0.5})] \text{ x F}$ 

F = Average Dry-Weather Flow in gpm = 70 gallons per person per day x3 people per LUE x the number of LUE's served / 1,440

I&I = 750 gallons per day per acre served

- 7. Channels, Water Quality and Detention Ponds (to be maintained by the District)
  - A. Channels and ponds shall be designed in conformance with TCEQ and Williamson County regulations.
  - B. Ponds shall have a minimum 6' top width and side slopes no steeper than 3:1.
  - C. Ponds shall meet all TCEQ Dam Safety requirements
  - D. Minimum grades for bottom slopes shall be 1% for grass and 0.5% for concrete.
  - E. Side slopes shall be revegetated using Curlex matting or equivalent.
  - F. All outlet pipes shall be mitered to conform to slope and shall have energy dissipaters on downstream outlet.

## 3. CONSTRUCTION STANDARDS

The following construction standards shall be incorporated, as appropriate, within the developer's construction plans and specifications prior to District approval.

These standards are provided by the District as general guidance only. It is the responsibility of the design Engineer to design, size, and specify appropriate materials for the construction of the proposed water, wastewater, and drainage facilities based on site specific conditions and current Local, State, and Federal regulations.

A) Title Page (add the following to the plans as stated)

Accepted for Construction:

Sonterra Municipal Utility District District Engineer

Review of the plans by the District is limited to water, wastewater, and drainage facilities, and does not indicate a review of the adequacy of the design of facilities. In approving these plans, the District must rely on the adequacy of the work of the design engineer.

Date

- B) District General Notes (add the following to a notes sheet of the plans as stated)
  - 1. The District Engineer shall be contacted at least 2 working days (48-hours) prior to:
    - i. Conducting a pre-construction conference;
    - ii. Beginning of each phase of construction;
    - iii. Testing of water and wastewater lines or critical equipment; and,
    - iv. Final walk-through of facilities.
  - 2. The District Operator shall be contacted at least 3 working days (72-hours) prior to:
    - i. All connections or modifications to the existing water or wastewater system; and,
    - ii. Testing of water and wastewater lines or critical equipment.
  - 3. The contractor shall verify the exact location and depths of underground utilities at least 48-hours prior to construction whether shown on the plans or not, and to protect the same during construction. The following local utility contact information is provided for reference only and may be updated from time to time:
    - i. Sonterra Municipal Utility District: (512) 246-1400
    - ii. Jarrell-Schwertner Water Supply Corporation: (512) 746-2114
    - iii. Texas State-Wide On Call Locator: Dial '811'
  - 4. The contractor shall allow entry by the District's representative on the land or premises for the purpose of inspection of conditions on the premises during all phases of construction.

- 5. The contractor shall directly notify the District's inspection representative at least 48hours prior to any business day no work will be performed. Lack of notice may result in the contractor being charged the inspector's applicable fees for days not worked.
- 6. No construction of any water, wastewater, or drainage facilities shall be allowed during non-business hours to include weekends and holidays, unless prior approval is received by the District in writing.
- 7. Contractor shall designate an English speaking representative at the project site for all District inspections and correspondence.
- 8. No valves will be opened which connect new water mains to the existing District system without prior District approval and a District representative present. As an alternative, all initial filling, flushing, and hydrostatic testing of new water mains may be from the contractor's construction meter and backflow prevention valve via one or more temporary jumper(s) installed to bypass the existing District valve(s). Following a passing hydrostatic test and initial flushing of the main to achieve chlorine residuals acceptable for public drinking water systems, final scour flushing will be allowed through the existing District valve(s) with a District representative present.

In all instances, passing bacteriological test(s) must be provided to the District before leaving the existing District valve(s) open without a District representative present.

9. Contractor shall submit a flushing plan to the District Engineer and Operator prior to scheduling flushing of lines. Contractor shall use Chlor-Serv, Inc. or similar District approved company for flushing lines within the District.

Contractor shall maintain a log of all flushing locations, dates, times, and durations that may require potable water not otherwise being measured by the contractor's construction meter. The contractor's flushing logs shall be submitted and approved by the District Operator prior to final acceptance and payment on the project.

Contractor shall properly dispose of all highly chlorinated flush water (>10 mg/liter chlorine residual) with a District representative present. Highly chlorinated water may not be disposed of directly into the District's storm drain system, drainage channels, creeks, or wastewater collection system at a rate which may cause damage to the wastewater treatment process or the environment.

- 10. With the exception of lot pads where additional construction is planned, all areas disturbed by construction shall be seeded and re-vegetated after construction is complete. Additionally, all 4:1 or steeper earthen slopes and channel flow lines shall include 4-inches topsoil and temporary erosion control matting. Alternative stabilization methods will be considered on a case by case basis. Contractor shall be responsible for establishing vegetation by periodic watering or other acceptable means.
- 11. Contractor is responsible for compliance with Texas Pollutant Discharge Elimination System (TPDES) Construction General Permit (CGP) No. TXR150000, as applicable.
- 12. Contractor is responsible for restoring any damages to existing structures, utilities, fences, pavement, curbs, landscaping, or driveways to its original, or better, condition.

- 13. All garbage and spoil material from this work shall be removed from the site by the contractor.
- 14. The interior of all pipe, fittings, and other accessories shall be kept free from dirt and foreign matter at all times (including during transport and delivery) and stored in a manner that will protect them from damage. Contractor to ensure that pipeline ends are covered closest to truck exhaust during transport. Stockpiled materials shall be stacked so as to minimize entrance of foreign matter.
- 15. Contractor shall comply with the requirements of TCEQ Rule 30 TAC 290.44 relating to separation of water and wastewater lines.
- 16. All manhole frames, covers, valves, and cleanouts shall be raised to finished grade prior to final paving construction.
- 17. All wet utility installation to be complete in place prior to the installation of dry utilities.
- 18. All water service, wastewater service, and valve locations shall be appropriately marked as follows:

Water service	"W" on face of curb
Wastewater service	"S" on face of curb
Valve	"V" on face of curb

- C) Non-District Note Requirements (including, but not limited to the following sources)
  - 1. Williamson County General Construction Notes (as directed by County)
  - 2. TCEQ Water/Wastewater Separation Requirements (from 30 TAC Chapter 290.44(E)(4))
- D) Material Specifications
  - All materials shall be new, and comply with the latest and applicable standards for public utility systems including, but not limited to, the Association of American Water Works (AWWA), American National Standards Institute (ANSI), American Standard of Testing and Materials (ASTM) and installed and tested according the manufacturer's recommendations and local plumbing codes.
  - 2. All water mains less than or equal to 12-inch diameter shall be PVC with a minimum pressure rating of 150 pounds per square inch (PSI), minimum DR-18 wall thickness ratio, comply with AWWA C900, and not less than 6-inches diameter.
  - 3. All water system valves, fittings, and service connections shall be a minimum 150 PSI working pressure rating. All iron pipe and fittings shall be wrapped with minimum 8-mil polyethylene and sealed with duct tape per AWWA C105 guidelines.
  - 4. Water main fittings shall be ductile iron with mechanical joints and comply with AWWA C153 (fittings) and AWWA C111 (gaskets).
  - 5. Fire hydrants shall comply with AWWA C502 for dry-barrel fire hydrants, and all water main valves shall be resilient seated gate valves complying with AWWA C509 or AWWA C515 (ductile iron).

- 6. Air valves on water mains shall comply with AWWA C512. Air valves on sewer force mains shall be rated by the manufacturer for performance in wastewater applications.
- 7. The meter/curb stops installed in the water system service connections shall be limited to Ford, McDonald, or an approved equal manufacturer. All water service connection valves and fittings shall comply with AWWA C800.
- 8. Gravity flow wastewater collection mains less than 18-inch diameter shall be green PVC with a minimum SDR-26 rating for wall thickness, comply with ASTM D3034, and not less than 6-inches diameter. Service connections shall be SDR-26 pipe with SDR-35 fittings.
- 9. Force main pipelines (4 to 12 inch diameter) shall be PVC with a minimum 150 psi working pressure and designed to withstand the potential surge generated by a sudden pump failure under maximum flow conditions. No water designated or blue pipe shall be allowed in force main applications.
- 10. A 6-inch end of main wastewater clean-out is acceptable in lieu of a manhole when no extensions are anticipated and shall be constructed per the District's standard detail.
- 11. All water mains shall have 36-inches minimum cover in unpaved areas and 30-inches minimum cover below subgrade in paved areas. All wastewater mains shall have 48-inches minimum cover.
- 12. Tracer detection tape shall be placed directly above all water and wastewater mains at a depth of 18-inches below finished grade. The tape shall be minimum 12-inches wide and incased in a protective, inert, plastic jacket and color-coded in accordance with APWA Uniform Color Code.
- 13. Gas resistant protective coatings will be required on domestic wastewater manholes where a connection is made with a pressurized force main and for manholes with 12" piping or larger. Coatings shall be Raven 405, Spraywall or approved equal. Coating shall have a uniform thickness of 124 mils and a minimum thickness of 100 mils, applied after manhole has passed the vacuum test. In lieu of interior coatings, new precast manholes containing Conshield will be accepted providing the manufacturer stencils "CONSHIELD" on the inside and outside of all manhole sections.
- 14. Manhole covers shall be bolted and gasketed when located within a flood hazard area or drainage way.
- 15. All storm drain pipes shall be reinforced concrete (RCP Class III); or dual wall ADS N-12 HDPE with a corrugated exterior and smooth interior meeting the requirements of ASTM F2648 and AASHTO M294 for use in gravity flow drainage applications. All wyes, bends, pipe size changes and transitions shall be prefabricated and shall conform to ASTM F2306 and AASHTO M294.
- 16. Minimum trench widths for HDPE drainage pipe shall conform to the requirements of Table 1 below.
- 17. The District must approve all material used for pipe embedment and trench backfill. Acceptable pipe bedding material shall include pipe bedding stone, pea gravel and in

lieu of sand, an naturally occurring or manufactured stone material conforming to ASTM C33 for stone quality and meeting the following gradation specification:

Sieve Size	Percent Retained by Weight
1/2"	0
3/8"	0-2
#4	40-85
#10	95-100

Alternate gradation tables will be considered by the District on a case by case basis; however, manufactured sand or its equivalent is not allowed in trenches with groundwater or beneath structures (manholes, inlet boxes).

## E) Inspections and Testing

- 1. The District shall inspect and approve of the workmanship and materials utilized or involved in the construction of the water, wastewater, and drainage facilities, which may include the following:
  - a. All materials used in the work;
  - b. the completed trench for each section of work;
  - c. pipe and tubing after under-bedding installation, over bedding, and laying of detectable tracer tape as required;
  - d. fittings, fixtures, and appurtenances after installation and thrust blocking, if required, but before bedding or backfill is placed;
  - e. all required pressure, vacuum, and materials testing; and,
  - f. a final inspection.
- 2. All materials and water quality testing will be the responsibility of the Contractor, and shall be coordinated with the District's representative. Passing reports of all required tests shall be provided to the District prior to acceptance of the facilities for operation and maintenance.

At a minimum, the following tests are required and shall be conducted per TCEQ Chapter 217.57 for gravity flow wastewater collection systems, TCEQ Chapter 217.68 for wastewater force mains, and applicable AWWA standards for water systems:

- Hydrostatic pressure testing of water mains in accordance with AWWA C605 (150 PSI for 2-hours) following the installation of all above ground appurtenances (meter boxes, services, fire hydrants, and flush valves) at final grade. The allowable leakage rate shall not exceed the specified values in Table 2 below, and is derived from the formulas in AWWA C605. If the pipeline under test contains sections of various diameters and multiple closed valves, the testing allowance will be the sum of the testing allowance for each pipeline size and valve.
- In the event the water mains are pressure tested prior to completion of the meter boxes, contractor shall conduct a final pressure test of the system to 200 psi for a 20-minute duration. This test will be in addition to the 2-hour hydrostatic test requirement; and may require a second bacteriological test(s).

- Clean, disinfect, and flush the water main and appurtenances in accordance with AWWA C651. Passing bacteriological test samples must be drawn from the furthest point in the new water main from the existing system as well as at each additional 1,000 foot interval along the pipeline route. The laboratory used for bacteriological analysis and testing must be approved by the District.
- Hydrostatic pressure testing of wastewater force mains at 50 PSI above the normal operating pressure for a minimum of 4.0 hours. The leakage rate must not exceed 10.0 gallons per inch diameter per mile of pipe per day.
- Low pressure air test for all gravity sewer mains, independently of the connecting manholes. The pipeline should first be flushed and cleaned, then pressurized to 3.5 PSI, stabilized, and the air pump turned off. The testing equipment must include a pressure relief valve designed to relieve pressure from the pipeline at 10 PSI or less to avoid excessive pressure. The minimum time required for a pressure drop in the pipeline from 3.5 PSI to 2.5 PSI is summarized in Table 3 below and derived from the formulas in TCEQ Chapter 217.57 (a)(1).
- As an alternative to the low pressure air test, the District Engineer or designated representative may require or allow infiltration or exfiltration testing of the gravity sewer mains.
- Deflection (mandrel) pulls to check for excessive deflection in gravity sewer mains.
   The mandrel shall be pulled by hand and conducted after the final backfill has been compacted and in place for no less than 30 days. The rigid mandrel shall have an outside diameter equal to 95% of the inside diameter of the pipe.

Contractor shall pull a mandrel test through all wastewater line after the subdivision has been paved and provide the District with a television camera report and electronic video in accordance with General Provision 1C, item 4 of the Sonterra MUD Construction and Development Standards and Procedures.

- Vacuum testing (10-inches of mercury for 2.0 minutes after vacuum pump is off) of all manholes prior to application of a coating or grout on the horizontal joints, and independently of the connecting pipelines. The vacuum must be at least 9.0 inches of mercury following the test.
- Compaction tests shall be performed on all pipeline trenches at a minimum of 500foot intervals and at each 6-inch lift, or as directed by the District or Williamson County representative. The contractor will be required to make suitable excavation to allow access for such testing, and will be required to remove and replace the backfill as many times as necessary to achieve minimum 95% density.
- Compressive strength and slump tests for all structural concrete to meet design engineer's specifications, as applicable.
- Coating tests for all concrete manhole and lift station linings to demonstrate specified thickness, as applicable.

Table 1: Min. Trench Widths for HDPE Drainage Pipe	
Pipe Diameter	Minimum Trench Width
(in)	(in)
18	42
24	48
30	56
36	64
42	72

Table 2: Allowable Leakage (gals) for 2-Hrs at 150 PSI					
Length	Diameter (in)				
(ft)	6	8	12	16	18
5	0.00	0.01	0.01	0.01	0.01
10	0.01	0.01	0.02	0.03	0.03
15	0.01	0.02	0.03	0.04	0.04
20	0.02	0.03	0.04	0.05	0.06
25	0.02	0.03	0.05	0.07	0.07
50	0.05	0.07	0.10	0.13	0.15
75	0.07	0.10	0.15	0.20	0.22
100	0.10	0.13	0.20	0.26	0.30
200	0.20	0.26	0.40	0.53	0.60
300	0.30	0.40	0.60	0.79	0.89
400	0.40	0.53	0.79	1.06	1.19
500	0.50	0.66	0.99	1.32	1.49
600	0.60	0.79	1.19	1.59	1.79
700	0.70	0.93	1.39	1.85	2.09
800	0.79	1.06	1.59	2.12	2.38
900	0.89	1.19	1.79	2.38	2.68
1000	0.99	1.32	1.99	2.65	2.98
Valve	0.09	0.12	0.19	0.25	0.28

Table 3: Min. Testing Times for Low-Pressure Air Test			
Pipe	Minimum	Maximum Length	Time for
Diameter	Time	for Minimum Time	Longer Length
(in)	(seconds)	(ft)	(seconds/ft)
6	340	398	0.855
8	454	298	1.520
10	567	239	2.374
12	680	199	3.419
15	850	159	5.342
18	1020	133	7.693

Sonterra Municipal Utility District Construction and Development Standards and Procedures

## 4. STANDARD DETAILS

The following water and wastewater standard details have been made available by the District for the developer's Engineer to include in the construction plans and specifications. It is the responsibility of the design Engineer to ensure the appropriate use of these standard details and to provide additional details as required by the specific project.

### General:

G-01	Typical Utility Assignment Detail
G-02	Water and Wastewater Main Bedding and Surface Repair Detail
G-03	Utility Crossing Installation Detail

- G-03 Utility Crossing Installation Detail G-04 Concrete trench Cap Detail
- G-05 Pipe Encasement Detail

## <u>Water:</u>

- W-01 Single 5/8", 3/4", or 1" Water Meter Detail
- W-02 Dual 5/8", 3/4", or 1" Water Meter Detail
- W-03 Fire Hydrant Assembly Detail
- W-04 Buried Valve, Valve Box, and Cover Detail
- W-05 Water Line and Storm Sewer Line Crossing Detail
- W-06 1" Thru 2" Air Release Valve Installation Detail (Developed Areas)
- W-07 Dead End Line Flush Valve Detail
- W-08 Thrust Block Detail
- W-09 Pressure Reducing Valve (PRV) Vault Detail
- W-10 2" to 4" Combination Air and Vacuum Release Valve Detail

## Wastewater:

- WW-01 Precast Concrete Wastewater Manhole Detail
- WW-02 Wastewater Manhole with Drop Connection Detail
- WW-03 Non-Bolted Wastewater Manhole Cover and Frame Detail
- WW-04 Precast 48" Concentric Concrete Cone Section Detail
- WW-05 Flexible "Seal Boot" Resilient Connector Detail
- WW-06 Wastewater Flow Patterns for Invert Channels Detail
- WW-07 End of Main Wastewater Cleanout Detail
- WW-08 Wastewater Service Detail
- WW-09 Wastewater Force Main Air Release Valve Installation Detail
- WW-10 Manhole Vent Detail

# **TEMPORARY STORMWATER**

# **Temporary Stormwater Section**

**Texas Commission on Environmental Quality** 

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

# Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Michael Fisher, P.E.

Date: 10/9/2

Signature of Customer/Agent:

Regulated Entity Name: Rancho Del Cielo Phase 4B

# **Project Information**

# Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1. Fuels for construction equipment and hazardous substances which will be used during construction:

The following fuels and/or hazardous substances will be stored on the site: <u>Diesel Fuel</u>, <u>Gasoline</u>, etc.

These fuels and/or hazardous substances will be stored in:

Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

TCEQ-0602 (Rev. 02-11-15)

1 of 5

Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
 Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ

- prior to moving the tanks onto the project.
- \_\_\_\_ Fuels and hazardous substances will not be stored on the site.
- 2. Attachment A Spill Response Actions. A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. Attachment B Potential Sources of Contamination. A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

## Sequence of Construction

5. Attachment C - Sequence of Major Activities. A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.

For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.

- For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6. Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: <u>Glasscock Branch</u>

## Temporary Best Management Practices (TBMPs)

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

7. X Attachment D – Temporary Best Management Practices and Measures. TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

		<ul> <li>A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.</li> <li>A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.</li> <li>A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.</li> <li>A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.</li> </ul>
8.	$\square$	The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
		<ul> <li>Attachment E - Request to Temporarily Seal a Feature. A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.</li> <li>There will be no temporary sealing of naturally-occurring sensitive features on the site.</li> </ul>
9.		Attachment F - Structural Practices. A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10.		Attachment G - Drainage Area Map. A drainage area map supporting the following requirements is attached:
		<ul> <li>For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.</li> <li>For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.</li> <li>For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.</li> </ul>
		<ul> <li>attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.</li> <li>There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.</li> </ul>

] There are no areas greater than 10 acres within a common drainage area that will be
disturbed at one time. Erosion and sediment controls other than sediment basins or
sediment traps within each disturbed drainage area will be used.

- 11. Attachment H Temporary Sediment Pond(s) Plans and Calculations. Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
  - 🛛 N/A
- 12. Attachment I Inspection and Maintenance for BMPs. A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
- 13. All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
- 14. If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
- 15. Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
- 16. 🖂 Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

# Soil Stabilization Practices

*Examples:* establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices. A schedule of the interim and permanent soil stabilization practices for the site is attached.

- 18. Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

# Administrative Information

- 20.  $\square$  All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

# **ATTACHMENT A**

## RANCHO DEL CIELO PHASE 4B Sewage Collection System Application

#### **Spill Response Actions**

In the event of an accidental leak or spill:

- Spill must be contained and cleaned up immediately.
- Spills will not be merely buried or washed with water.
- Contractor shall take action to contain spill. Contractor may use sand or other absorbent material stockpiled on site to absorb spill. Absorbent material should be spread over the spill area to absorb the spilled product.
- In the event of an uncontained discharge the contractor shall utilize onsite equipment to construct berms downgradient of the spill with sand or other absorbent material to contain and absorb the spilled product.
- Spill containment/absorbent materials along with impacted media must be collected and stored in such a way so as not to continue to affect additional media (soil/water). Once the spill has been contained, collected material should be placed on poly or plastic sheeting until removed from the site. The impacted media and cleanup materials should be covered with plastic sheeting and the edges weighed down with paving bricks or other similarly dense objects as the material is being accumulated. This will prevent the impacted media and cleanup materials from becoming airborne in windy conditions or impacting runoff during a rain event. The stockpiled materials should not be located within an area of concentrated runoff such as along a curb line or within a swale.
- Contaminated soils and cleanup materials will be sampled for waste characterization. When the analysis results are known the contaminated soils and cleanup materials will be removed from the site and disposed in a permitted landfill in accordance with applicable regulations.
- The contractor will be required to notify the owner, who will in turn contact TCEQ to notify them in the event of a significant hazardous/reportable quantity spill. Additional notifications as required by the type and amount of spill will be conducted by owner or owner's representative.

In the event of an accidental significant or hazardous spill:

- The contractor will be required to report significant or hazardous spills in reportable quantities as soon as possible and within 24 hours to:
  - the National Response Center at (800) 424-8802
  - the TCEQ Regional Office (512) 339-2929 (if during business hours: 8 AM to 5 PM) or
  - the State Emergency Response Center (800) 832-8224 (if after hours)
- Reportable quantities can be found at the following link: <u>https://www.tceq.texas.gov/response/spills/spill\_rq.html</u>



## RANCHO DEL CIELO PHASE 4B Sewage Collection System Application

• Contaminated soils will be sampled for waste characterization. When the analysis results are known the contaminated soils will be removed from the site and disposed in a permitted landfill in accordance with applicable regulations.

Additional guidance can be obtained from TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) Section 1.4.16. Contractor shall review this section.

# **ATTACHMENT B**

## RANCHO DEL CIELO PHASE 4B Sewage Collection System Application

**Preventative Measure** 

### POTENTIAL SOURCES OF CONTAMINATION

- Potential Source Asphalt products used on this project.
  - Preventative Measure After placement of asphalt, emulsion or coatings, the contractor will be responsible for immediate cleanup should an unexpected rain occur. For the duration of the asphalt product curing time, the contractor will maintain standby personnel and equipment to contain any asphalt wash-off should an unexpected rain occur. The contractor will be instructed not to place asphalt products on the ground within 48 hours of a forecasted rain.
  - Potential Source
     Oil, grease, fuel and hydraulic fluid contamination from construction equipment and vehicle dripping.
    - Vehicle maintenance when possible will be performed within the construction staging area.
      - Construction vehicles and equipment shall be checked regularly for leaks and repaired immediately.
  - Potential Source Accidental leaks or spills of oil, petroleum products and substances listed under 40 CFR parts 110, 117, and 302 used or stored temporarily on site.
    - Preventative Measure Contractor to incorporate into regular safety meetings, a discussion of spill prevention and appropriate disposal procedures.

## RANCHO DEL CIELO PHASE 4B Sewage Collection System Application

- Contractor's superintendent or representative overseer shall enforce proper spill prevention and control measures.
- Hazardous materials and wastes shall be stored in covered containers and protected from vandalism.
- A stockpile of spill cleanup materials shall be stored on site where it will be readily accessible.
- Potential Source
   Miscellaneous trash and litter from construction workers and material wrappings.
  - Preventive Measure Trash containers will be placed throughout the site to encourage proper trash disposal.
- Potential Source Construction debris.
  - Preventive Measure Construction debris will be monitored daily by contractor. Debris will be collected weekly and placed in disposal bins. Situations requiring immediate attention will be addressed on a case by case basis.
- Potential Source Spills/Overflow of waste from portable toilets
  - Preventative Measure Portable toilets will be placed away from high traffic vehicular areas and storm drain inlets.
    - Portable toilets will be placed on a level ground surface.
    - Portable toilets will be inspected regularly for leaks and will be serviced and sanitized at time intervals that will maintain sanitary conditions.

# **ATTACHMENT C**

## RANCHO DEL CIELO PHASE 4B Sewage Collection System Application

#### **SEQUENCE OF MAJOR ACTIVITIES**

The sequence of major activities which disturb soil during construction on this site are listed below.

- 1) Set erosion controls approximately 979LF of silt fence and 100 LF of rock berm
- 2) Clear and grub approximately 3.91 acres
- 3) Rough grade roadway approximately 0.50 acres
- 4) Rough grade lots approximately 1.47 acres
- 5) Trench utilities approximately 2,084 LF
- 6) Install water, wastewater, and storm approximately 2,084 LF
- 7) Install sub base/base for road/parking areas approximately 0.45 acres
- 8) Pave Roadway/Parking Area approximately 0.36 acres
- 9) Site cleanup approximately 3.91 acres
- 10) Remove erosion controls approximately 979 LF of silt fence and 100 LF of rock berm

# **ATTACHMENT D**

## RANCHO DEL CIELO PHASE 4B Sewage Collection System Application

#### **TEMPORARY BEST MANAGEMENT PRACTICES AND MEASURES**

Please see the Erosion Control sheets included in the Construction Plans Section for TBMP layout and the responses below for more details.

Due to existing topography, upgradient stormwater from adjacent property along the southeastern edge of the site enters the Rancho Del Cielo property and flows from east to west along the southern edges of the Phase 1 project limits. As this upgradient area is currently undeveloped and undisturbed, sedimentation from off-site areas is not anticipated. All TBMPs utilized are adequate for the drainage areas served. No upgradient stormwater is anticipated to flow through or adjacent to the Phase 4B Project limits.

Site preparation, which is the initiation of all activity on the project, will disturb the largest amount of soil. Therefore, before any of this work can begin, the clearing and grading contractor will be responsible for the installation of all on-site control measures. The methodology for pollution prevention of on-site stormwater will include: (1) erection of silt fences along the downgradient boundary of construction activities for temporary erosion and sedimentation controls, (2) installation of rock berms downgradient from areas of concentrated stormwater flow for temporary erosion control, (3) installation of stabilized construction entrance/exit(s) to reduce the dispersion of sediment from the site, and (4) installation of construction staging area(s).

Prior to the initiation of construction, all previously installed control measures will be repaired or reestablished for their designed or intended purpose. This work, which is the remainder of all activities on the project, may also disturb additional soil. The construction contractor will be responsible for the installation of all remaining on-site control measures that includes installation of the concrete truck washout pit(s), as construction phasing warrants.

Temporary measures are intended to provide a method of slowing the flow of runoff from the construction site in order to allow sediment and suspended solids to settle out of the runoff. By containing the sediment and solids within the site, they will not enter the aquifer, surface streams and/or sensitive features that may exist downstream of the site.

Inlet protection will be installed and utilized to reduce the dispersion of sediment from entering the storm sewer system during construction activities.



Temporary measures are intended to provide a method of slowing the flow of runoff from the construction site in order to allow sediment and suspended solids to settle out of the runoff. By containing the sediment and solids within the site, they will not enter the aquifer, surface streams and/or sensitive features that may exist downstream of the site.

BMP measures utilized in this plan are intended to allow stormwater to continue downstream after passing through the BMPs. This will allow stormwater runoff to continue downgradient to streams or features that may exist downstream of the site. Features discovered during construction will be reported and assessed in accordance with applicable regulations.



## **ATTACHMENT F**

#### STRUCTURAL PRACTICES


The following structural measures will be installed prior to the initiation of site preparation activities:

- Erection of silt fences along the downgradient boundary of construction activities and rock berms for secondary protection, as located on the Erosion Control sheets and illustrated on the Construction Details - Erosion Controls sheet.
- Installation of stabilized construction entrance/exit(s) and construction staging area(s), as located on the Erosion Control sheets and illustrated on the Construction Details Erosion Controls sheet.


The following structural measures will be installed at the initiation of construction activities or as appropriate based on the construction sequencing:

- Installation of inlet protection, as required and located on the Erosion Control sheets and illustrated on the Construction Details Erosion Controls sheet.
- Installation of concrete truck washout pit(s), as required and located on the Erosion Control sheets and illustrated on the Construction Details Erosion Controls sheet.
- Installation of rock berm, as required and located on the Erosion Control sheets and illustrated on the Construction Details – Erosion Controls sheet.

## **ATTACHMENT G**



HIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEA



Rancho D	el Cielo P	hase 4B							10 yea	r				25 yea	r				100 ye	ar	
D.A.	AREA	# homes	L. Street	IC	PC	%IC	Pe	ervious	Impe	rvious	101.1-1-1-0	Per	vious	Imp	ervious	Weighted C	Per	vious	Imp	ervious	- Weighted C
						70	C	PC * C	С	IC * C	Weighted C	С	PC * C	С	IC * C	weighted C	С	PC * C	С	IC * C	Treigneed o
ILTIMATE COI	NDITION DR	AINAGE ARE	AS														-				
A1.1A	0.22	0.0	130	0.13	0.09	56.92%	0.35	0.03	0.82	0.10	0.62	0.39	0.04	0.87	0.11	0.66	0.46	0.04	0.96	0.12	0.74
A1.1B	0.19	0.0	130	0.12	0.07	61.13%	0.35	0.03	0.82	0.10	0.64	0.39	0.03	0.87	0,10	0.68	0.46	0.03	0.96	0.11	0.77
A1.1	0.41	0.0	260	0.24	0.17	58.87%	0.35	0.06	0.82	0.20	0.63	0.39	0.07	0.87	0.21	0.67	0.46	0.08	0.96	0.23	0.75
B1.1A	0.30	2.5	120	0.18	0.12	59.09%	0.35	0.04	0.82	0.15	0.63	0.39	0.05	0.87	0.15	0.67	0.46	0.06	0.96	0.17	0.76
B1.1B	0.18	0.0	120	0.11	0.07	62.35%	0.35	0.02	0.82	0.09	0.64	0.39	0.03	0.87	0.10	0.69	0.46	0.03	0.96	0.11	0.77
B1.1	0.48	2.5	240	0.29	0.19	60.32%	0.35	0.07	0.82	0.24	0.63	0.39	0.07	0.87	0.25	0.68	0.46	0.09	0.96	0.28	0.76
CH-A1	0.25	0.0	286	0.08	0.17	32.61%	0.35	0.06	0.82	0.07	0.50	0.39	0.07	0.87	0.07	0.55	0.46	0.08	0.96	0.08	0.62
CH-A2	0.23	0.0	348	0.12	0.30	28.83%	0.35	0.10	0.82	0.10	0.49	0.39	0.12	0.87	0.11	0.53	0.46	0.14	0.96	0.12	0.60
CH-A3	0.12	0.0	275	0.09	0.20	29.42%	0.35	0.07	0.82	0.07	0.49	0.39	0.08	0.87	0.07	0.53	0.46	0.09	0.96	0.08	0.61

			CC	OMPOSITE	EC					SHEE	r FLOW		SHA	LLOW CONC	ENTRATE	D FLOW		CHANN	ELIZED FLC	W		Cumulative		INTENSIT	1	ſ	DISCHARG	T
DRAINAGE AREA	INLET NUMBER	AREA (acres)	C <sub>10</sub>	C <sub>25</sub>	C <sub>100</sub>	A·C <sub>10</sub>	A·C <sub>25</sub>	A·C <sub>100</sub>	Length (ft)		Slope ft/ft	Tc (min)	Length (ft)	Paved/ Unpaved	Slope ft/ft	Tc (min)	Length (ft)	Manning's (n)	Slope ft/ft	Velocity ft/s	Tc (min)	Tc (min)	l 10yr (in/hr)	l 25yr (in/hr)	l 100yr (in/hr)	Q 10 (cfs)	Q 25 (cfs)	Q 100 (cfs)
	DITION DRAI	NAGE AF	REAS			L	l	L		I												0.05	0.4	0.5	11.9	4.4	1.4	2.0
A1.1A	A1.1A	0.22	0.62	0.66	0.74	0.14	0.15	0.16	43	0.24	0.031	5.9	0	<u> </u>	0.010	0.0	90	0.02	0.020	4.1	0.4	6.25	0.1	9.5	11.9	1.1	1.4	17
A1.1B	A1.1B	0.19	0.64	0.68	0.77	0.12	0.13	0.15	35	0.24	0.015	6.7	0	<u> </u>	0.010	0.0	156	0.02	0.012	3.2	0.8	7.49	7.6	9.0		0.9	2.5	3.5
A1.1	A1.1	0.41	0.63	0.67	0.75	0.26	0.28	0.31	-	-	-	-	-	-	-	-		-		-	-	7.49	7.6	9.0	11.4	2.0		
B1.1A	B1.1A	0.30	0.63	0.67	0.76	0.19	0.20	0.23	50	0.24	0.034	6.4	0	<u> </u>	0.010	0.0	83	0.02	0.017	3.8	0.4	6.76	7.9	9.3	11.7	1.5	1.9	2.6
B1.1B	B1.1B	0.18	0.64	0.69	0.77	0.12	0.12	0.14	35	0.24	0.015	6.7	0	U	0.010	0.0	146	0.02	0.017	3.8	0.6	7.31	7.7	9.1	11.4	0.9	1.1	1.6
B1.1	B1.1	0.48	0.63	0.68	0.76	0.30	0.33	0.37	-	-	-	-			-	<b>-</b> <sup>2</sup>		-	-	-	-	7.31	7.7	9.1	11.4	2.3	3.0	4.2
011.44	CH-A1	0.25	0.50	0.55	0.62	0.13	0.14	0.16	10	0.24	0.020	2.2					230		_	4.0	1.0	5.00	8.6	10.1	12.5	1.1	1.4	2.0
CH-A1	CH-A1 CH-A2	0.25	0.50	0.53	0.62	0.13	0.14	0.10	10	0.24	0.020	2.2					285			3.0	1.6	5.00	8.6	10.1	12.5	1.7	2.2	3.2
CH-A2 CH-A3	CH-A2 CH-A3	0.42	0.49	0.53	0.61	0.20	0.22	0.25	10	0.24	0.020	2.2					240			4.5	0.9	5.00	8.6	10.1	12.5	1.2	1.6	2.2

p 30, 2024, 3:55pm User ID: tstephens Projects\511\18\60\\_Phase 5\301 Construction Documents\Civil\0D51118-(

THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL


SCALE: 1"= 40' 0' 40' 80' 120'
LEGEND
SD SD SD MANHOLE SD INLET
DRAINAGE FLOW ARROW
XX-X DRAINAGE AREA
PROPOSED CONTOUR LINE EXISTING CONTOUR LINE
1% ANNUAL CHANCE FLOODPLAIN (DEVELOPED CONDITIONS) PER STUDY PREPARED BY PAPE-DAWSON ENGINEERS.

#### NOTES

1. THE LOCATIONS OF EXISTING UNDERGROUND UTILITIES ARE SHOWN IN AN APPROXIMATE WAY ONLY AND HAVE NOT BEEN INDEPENDENTLY VERIFIED BY THE OWNER OR ITS REPRESENTATIVE. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION OF ALL EXISTING UTILITIES BEFORE COMMENCING WORK, AND AGREES TO BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MIGHT BE ASSOCIATED BY THE CONTRACTOR'S FAILURE TO EXACTLY LOCATE AND PRESERVE ANY AND ALL UNDERGROUND UTILITIES.

2. EXISTING CONTOUR INFORMATION SHOWN IS AT 1 FOOT INTERVALS.

JENNIFER JANIF	C. FRANK 18838 CENSE IGNALENG	30-24
PAPE-DAWSON	AUSTIN I SAN ANTONIO I HOUSTON I FORT WORTH I DALLAS	TBPE FIRM REGISTRATION #470 I TBPLS FIRM REGISTRATION #10028801
RANCHO DEL CIELO - PHASE 4B	E AREA MAP	
CITY JOB N JOB NO DATE <u>SE</u> DESIGNER _ CHECKED SHEET <b>1</b>	51118– PTEMBER TS DRAW	2024



								STREE	T CAPAC	ITY				1		INL	ET ON G	RADE CA	APACITY					SUMP INL	ET CAPA	CITY
						Street	Crown	Curb	Gutter			Crown												CURB	(with De	pression)
inlet No.	Inlet Type	Drainage Area	Q 100 (cfs)	Q pass (cfs)	Q total (cfs)	Width F-F (ft)	Туре	Height (ft)	Slope (%)	a (ft)	Yo (ft)	Height (ft)	Eo	S'w	Sx	Se	LT	L	E	Qi	Qpass (cfs)	Pass to inlet #	Qtotal (cfs)	Length (ft)	d (ft)	d (ft) (d ≤ h + a
TIMATE CON	DITION D	RAINAGE A	REAS					_																		
A1.1A		0.22	2.0		2.0	33	Р	0.50	1.20%	0.42	0.30	0.50		-	-	-	-	-	-	-	-					
A1.1B		0.19	1.7		1.7	33	Р	0.50	1.20%	0.42	0.28	0.50	-	-	-	Mart	-	-	-	-	-					
A1.1	S-1	0.41	3.5		3.5	-	-	-	-	-	-	-		-	-	and the second			-	-	-		3.5	10	0.24	0.24
B1.1A		0.30	2.6		2.6	33	Р	0.50	1.80%	0.42	0.31	0.50	-	-	-	-	-	-	-	-	-					
B1.1B		0.18	1.6		1.6	33	Р	0.50	2.55%	0.42	0.24	0.50		-	-	-	-	-	-	-	-					
B1.1	S-1	0.48	4.2		4.2	-	-	-	-		_	_	-	-	-	_	-	_	_	-	-		4.2	10	0.27	0.27

								STREE	T CAPAC	ITY						IN	ILET ON (	GRADE C	APACITY	/				SUMP INL	ET CAPA	ACITY
						Street	Crown	Curb	Gutter			Crown												CURB	(with De	epression)
Inlet No.	Inlet Type	Drainage Area	Q 25 (cfs)	Q pass (cfs)	Q total (cfs)	Width F-F (ft)	Туре	Height (ft)	Slope (%)	a (ft)	Yo (ft)	Height (ft)	Eo	S'w	Sx	Se	LT	L	E	Qi	Qpass (cfs)	Pass to Inlet #	Qtotal (cfs)	Length (ft)	d (ft)	d (ft) (d ≤ h + a)
TIMATE CO	NDITION D	RAINAGE A	REAS																							
A1.1A		0.22	1.4		1.4	33	Р	0.50	1.20%	0.42	0.27	0.50	-	-	-	-	-	-	-	-	-	-				
A1.1B		0.19	1.2		1.2	33	Р	0.50	1.20%	0.42	0.25	0.50	-	-	-	-	-	-	-	-	-					
A1.1	S-1	0.41	2.5		2.5	-	-	-	-		-	-	-	-	-	-		-	-	-	-		2.5	10	0.19	0.19
B1.1A		0.30	1.9		1.9	33	Р	0.50	1.80%	0.42	0.27	0.50	-	-	-	-	-	-	-	-	-					
B1.1B		0.18	1.1		1.1	33	Р	0.50	2.55%	0.42	0.22	0.50	-		-	-	-	-	-	-	-					
B1.1	S-1	0.48	3.0		3.0	-	_	_	-		_	_	12		<u>.</u>	-	_	-	-	-	-		3.0	10	0.22	0.22

#### STREET FLOW AND INLET CALCULATIONS 10 YEAR STORM

10 YEAR STO																											
									STREET	CAPACIT	Y			-	_		11	NLET ON	GRADE	CAPACIT	Y		5		SUMP INL	ET CAPA	CITY
						Street	Crown	Curb	Gutter			Crown	Ponded											1.	CURB	(with De	epression)
Inlet	Inlet	Drainage	Q 10	Q pass	Q total	Width F-F	Туре	Height	Slope	а	Yo	Height	Width	Eo	S'w	Sx	Se	LT	L	E	Qi	Qpass	Pass to Inlet	Qtotal	Length		d (ft)
No.	Туре	Area	(cfs)	(cfs)	(cfs)	(ft)		(ft)	(%)	(ft)	(ft)	(ft)	(ft)							•		(cfs)	#	(cfs)	(ft)	d (ft)	(d ≤ h + a)
ULTIMATE C	ONDITION I	DRAINAGE AR	EAS																								
A1.1A		0.22	1.1		1.1	33	Р	0.50	1.20%	0.42	0.25	0.50	4.72	-	-	-	-	-	-	-	-	-					
A1.1B		0.19	0.9		0.9	33	Р	0.50	1.20%	0.42	0.23	0.50	4.41	-	-	-	-	-	-		-	-					
A1.1	S-1	0.41	2.0		2.0	-	-	-	-	-	-	-	-	F	-	-	-	-	-	-	-	-		2.0	10	0.17	0.17
B1.1A		0.30	1.5		1.5	33	Р	0.50	1.80%	0.42	0.25	0.50	4.91	-	-	-	-0	-	-	-	-	-					
B1.1B		0.18	0.9		0.9	33	Р	0.50	2.55%	0.42	0.20	0.50	3.76	-	-	-	-	-	-	-	-	-					
B1.1	S-1	0.48	2.3		2.3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		2.3	10	0.19	0.19

NO. REVISION DATE	TEXAS
FILE ENGINEERS	AUSTIN I SAN ANTONIO I HOUSTON I FORT WORTH I DALLAS 10801 N MOPAC EXPY, BLDG 3, STE 200 I AUSTIN, TX 78759 I 512.454.8711 TBPE FIRM REGISTRATION #470 I TBPLS FIRM REGISTRATION #10028801
RANCHO DEL CIELO - PHASE 4B WILLIAMSON COUNTY, TEXAS	DRAINAGE AREA CALCULATIONS
CITY JOB NO JOB NO DATESEPTE DESIGNER CHECKED SHEET16	51118-61 MBER 2024 TS

9a

## **ATTACHMENT I**

#### **INSPECTIONS & MAINTENANCE**

Designated and qualified person(s) shall inspect Pollution Control Measures weekly and within 24 hours after a storm event. An inspection report that summarizes the scope of the inspection, names and qualifications of personnel conducting the inspection, date of the inspection, major observations, and actions taken as a result of the inspection will be recorded and maintained as part of Storm Water TPDES data for a period of three years after the Notice of Termination (NOT) has been filed. A copy of the Inspection Report Form is provided in this Storm Water Pollution Prevention Plan.

As a minimum, the inspector shall observe: (1) significant disturbed areas for evidence of erosion, (2) storage areas for evidence of leakage from the exposed stored materials, (3) structural controls (rock berm outlets, silt fences, drainage swales, etc.) for evidence of failure or excess siltation (over 6 inches deep), (4) vehicle exit point for evidence of off-site sediment tracking, (5) vehicle storage areas for signs of leaking equipment or spills, (6) concrete truck rinse-out pit for signs of potential failure, (7) embankment, spillways, and outlet of sediment basin (where applicable) for erosion damage, and (8) sediment basins (where applicable) for evidence that basin has accumulated 50% of its volume in silt. Deficiencies noted during the inspection will be corrected and documented within seven calendar days following the inspection or before the next anticipated storm event if practicable. Temporary sediment basins and permanent basins will be inspected until final stabilization of 70% within the basin watershed is achieved.

BMP inspection and maintenance requirements from sections 1.3 and 1.4 of TCEQ's Technical Guidance Manual are detailed below.

#### **Temporary Construction Entrance/Exit**

• The entrance should be maintained in a condition, which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repair and/or cleanout of any measures used to trap sediment.



- All sediment spilled, dropped, washed or tracked onto public rights-of-way should be removed immediately by contractor.
- When necessary, wheels should be cleaned to remove sediment prior to entrance onto public right-of-way.
- When washing is required, it should be done on an area stabilized with crushed stone that drains into an approved sediment trap or sediment basin.
- All sediment should be prevented from entering any storm drain, ditch or water course by using approved methods.

#### Silt Fence

- Inspect all fencing weekly, and after any rainfall.
- Remove sediment when buildup reaches 6 inches.
- Replace any torn fabric or install a second line of fencing parallel to the torn section.
- Replace or repair any sections crushed or collapsed in the course of construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points.
- When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

#### Rock Berms

- Inspection should be made weekly and after each rainfall by the responsible party.
   For installations in streambeds, additional daily inspections should be made.
- Remove sediment and other debris when buildup reaches 6 inches and dispose of the accumulated silt in an approved manner that will not cause any additional siltation.
- Repair any loose wire sheathing.
- The berm should be reshaped as needed during inspection.



- The berm should be replaced when the structure ceases to function as intended due to silt accumulation among the rocks, washout, construction traffic damage, etc.
- The rock berm should be left in place until all upstream areas are stabilized and accumulated silt removed.

#### Inlet Protection

- Inspection should be made weekly and after each rainfall. Repair or replacement should be made promptly as needed by the contractor.
- Remove sediment when buildup reaches a depth of 3 inches. Removed sediment should be deposited in a suitable area and in such a manner that it will not erode.
- Check placement of device to prevent gaps between device and curb.
- Inspect filter fabric and patch or replace if torn or missing.
- Structures should be removed and the area stabilized only after the remaining drainage area has been properly stabilized.



#### RANCHO DEL CIELO PHASE 4B Water Pollution Abatement Plan Application

Pollution	. <u>e</u>	Corrective Action Required	1
Prevention	ted ance	Description	Date
Measure	Inspected Compliance	(use additional sheet if necessary)	Completed
Best Management Practices			
Natural vegetation buffer strips			
Temporary vegetation			
Permanent vegetation			
Sediment control basin			
Silt fences			
Rock berms			
Gravel filter bags			
Drain inlet protection			
Other structural controls			
Vehicle exits (off-site tracking)			
Material storage areas (leakage)			
Equipment areas (leaks, spills)			
Concrete washout pit (leaks, failure)			
General site cleanliness			
Trash receptacles			
Evidence of Erosion			
Site preparation			
Roadway or parking lot construction			
Utility construction			
Drainage construction			
Building construction			
Major Observations			
Sediment discharges from site			
BMPs requiring maintenance			
BMPs requiring modification			
Additional BMPs required			

#### A brief statement describing the qualifications of the inspector is included in this SWP3.

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

"I further certify I am an authorized signatory in accordance with the provisions of 30 TAC §305.128."

Inspector's Name

Inspector's Signature

Date

#### RANCHO DEL CIELO PHASE 4B Water Pollution Abatement Plan Application

#### PROJECT MILESTONE DATES

Date when major site grading activities begin:

Construction Activity		Date
Installation of BMPs		
	-	
	_	
	_	
	_	

Dates when construction activities temporarily or permanently cease on all or a portion of the project:

Construction Activity	Date
Dates when stabilization measures are initiated:	
Stabilization Activity	Date
Removal of BMPs	



## **ATTACHMENT J**

#### SCHEDULE OF INTERIM AND PERMANENT SOIL STABILIZATION PRACTICES

Interim on-site stabilization measures, which are continuous, will include minimizing soil disturbances by exposing the smallest practical area of land required for the shortest period of time and maximizing use of natural vegetation. As soon as practical, all disturbed soil will be stabilized via permanent revegetation. Details, such as installation, irrigation, and maintenance are provided below.

#### Installation:

- Final grading must be completed prior to seeding, minimizing all steep slopes. In addition, all necessary erosion structures such as dikes, swales, diversions, should also be installed.
- Seedbed should be well pulverized, loose, and uniform.
- Fertilizer should be applied at the rate of 40 pounds of nitrogen and 40 pounds of phosphorus per acre, which is equivalent to about 1.0 pounds of nitrogen and phosphorus per 1000 square feet. Compost can be used instead of fertilizer and applied at the same time as the seed.

#### Irrigation:

 Temporary irrigation should be provided according to the schedule described below, or to replace moisture loss to evapotranspiration (ET), whichever is greater. Significant rainfall (onsite rainfall of ½" or greater) may allow watering to be postponed until the next scheduled irrigation.

Time Period	Irrigation Amount and Frequency
Within 2 hours of installation	Irrigate entire root depth, or to germinate seed
During the next 10 business days	Irrigate entire root depth every Monday, Wednesday, and Friday
During the next 30 business days or until Substantial Completion	Irrigate entire root depth a minimum of once per week, or as necessary to ensure vigorous growth
During the next 4 months or until Final Acceptance of the Project	Irrigate entire root depth once every two weeks, or as necessary to ensure vigorous growth

#### Inspection and Maintenance Guidelines:

• Permanent vegetation should be inspected weekly and after each rain event to locate and



repair any erosion.

- Erosion from storms or other damage should be repaired as soon as practical by regrading the area and applying new seed.
- If the vegetated cover is less than 80%, the area should be reseeded.

Stabilization measures will be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, and except as provided below, will be initiated no more than fourteen (14) days after the construction activity in that portion of the site has temporarily or permanently ceased. Where construction activity on a portion of the site is temporarily ceased, and earth disturbing activities will be resumed within twenty-one (21) days, temporary stabilization measures do not have to be initiated on that portion of site. In areas experiencing droughts where the initiation of stabilization measures by the 14<sup>th</sup> day after construction activity has temporarily or permanently ceased is precluded by seasonably arid conditions, stabilization measures must be initiated as soon as practicable.



## **AGENT AUTHORIZATION**

## **Owner Authorization Form**

for Required Signature for submitting and signing an application for an Edwards Aquifer Protection Plan (Plan) and conducting regulated activities in accordance with an approved Plan.

**Texas Commission on Environmental Quality** 

**Edwards Aquifer Protection Program** Relating to the Edwards Aquifer Rules of Title 30 of the Texas Administrative Code (30 TAC), Chapter 213 Effective June 1, 1999

#### Land Owner Authorization

I, \_\_\_\_\_Nathan Holt\_\_\_\_

<u>\_\_\_\_o</u>f Land Owner Name (Individual)

**KL LHB3 AIV LLC** 

Firm (applicable to Legal Entities)

am the Owner of Record or Title Holder of the property located at:

Northwest of the intersection of CR 237 and CR 238 near Jarrell TX, 76537

(Legal description of the property referenced in the application)

and being duly authorized under 30 TAC § 213.4(c)(2) and § 213.4(d)(1) or § 213.23(c)(2) and § 213.23(d) to submit and sign an application for a Plan, do hereby authorize: Lennar Homes of Texas Land and Construction, Ltd.

(Applicant Name / Plan Holder (Legal Entity or Individual))

to conduct:

construction of a residential subdivision including grading, streets, homes, utilities, VFS, and water quality ponds

(Description of the proposed regulated activities)

on the property described above or at:

Northwest of the intersection of CR 237 and CR 238 near Jarrell TX, 76537

(If applicable to a precise location for the authorized regulated activities)

#### Land Owner Acknowledgement

Nathan Holt of I, \_\_\_\_ Land Owner Name (Individual)

**KL LHB3 AIV LLC** 

Firm (applicable to Legal Entities)

understand that while	Lennar	Homes of	Texas	Land	and	Constructi	on, Ltd.
-----------------------	--------	----------	-------	------	-----	------------	----------

Applicant Name / Plan Holder (Legal Entity or Individual)

is responsible for compliance with the approved or conditionally approved Plan and any special conditions of the approved Plan through all phases of Plan implementation,

as Owner of Record of Thue Holder of the pro- responsible for ensuring that compliance with Plan and any special conditions of the approv implementation, is achieved even if the respo- possess and control of the property reference contractually assumed by another legal entity	h the approved or conditionally approved ved Plan, through all phases of Plan nsibility for compliance and the right to ed in the application has been							
I, <u>Nathan Holt</u> of	KL LHB3 AIV LLC							
Land Owner Name (Individual)	Firm (applicable to Legal Entities)							
further understand that any failure to comply with any condition of the Executive Director's approval is a violation and is subject to administrative rule or orders and penalties as provided under 30 TAC § 213.10 (relating to Enforcement). Such violation may also be subject to civil penalties and injunction.								
Land Owner Signature								
Tathan Hill	October 2, 2024							
Land Owner Signature	Date							
THE STATE OF §								
County of §								
BEFORE ME, the undersigned authority, on this da the person whose name is subscribed to the foreg that (s)he executed same for the purpose and con	going instrument and acknowledged to me							
GIVEN under my hand and seal of office on th	nis 2nd day of October, 2024							
JULIE GILLETT Notary Public - State of Arizona MARICOPA COUNTY	NOTARY PUBLIC							
Commission # 635441 Expires August 05, 2026	<u>Julie Gillett</u> Typed or Printed Name of Notary							
MY COM	IMISSION EXPIRES:08/05/2026							
Attached: (Mark all that apply)								

of

as Owner of Record or Title Holder of the property described above, I am ultimately

Attached: (Mark all that apply)

Lease Agreement

Signed Contract

Deed Recorded Easement

Other legally binding document

KL LHB3 AIV LLC

I, <u>Nathan Holt</u> Land Owner Name (Individual)

Firm (applicable to Legal Entities)

#### Applicant Acknowledgement

County of § \_\_\_\_\_\_

I,	Lennar Homes of Texas Land and Construction, Ltd. Firm (applicable to Legal Entities)						
acknowledge that KL LHB3 AIV LLC Land Owner Name (Legal En	tity or Individual)						
has provided Lennar Homes of Texas Lar							
Applicant Name (Legal Ent	ity or Individual)						
with the right to possess and control the prope Protection Plan (Plan).	erty referenced in the Edwards Aquifer						
I understand that Lennar Homes of Texas	Land and Construction, Ltd.						
Applicant Name (Legal Ent	ity or Individual)						
is responsible, contractually or not, for compliance with the approved or conditionally approved Plan and any special conditions of the approved Plan through all phases of Plan implementation. I further understand that failure to comply with any condition of the Executive Director's approval is a violation and is subject to administrative rule or orders and penalties as provided under § 213.10 (relating to Enforcement). Such violation may also be subject to civil penalties and injunction.							
Applicant Signature Applicant Signature	10/2/2024 Date						
THE STATE OF §							

BEFORE ME, the undersigned authority, on this day personally appeared known to me to be the person whose name is subscribed to the foregoing instrument and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of o	ffice on this 2 <sup>nd</sup> day of <u>October 20</u> 24
	Mutter Utor
A strengthened the college strengthened and the second strengthened and and and and and and and and and an	NOTARY PUBLIC
MATTHEW PEACE WALLS	Peace
Notary Public, State of Texas	Mathew Walls
Comm. Expires 10-22-2027 Notary ID 132220835	Typed or Printed Name of Notary
	MY COMMISSION EXPIRES: 10-22-2027

	Agent Authorization Form For Required Signature Edwards Aquifer Protection Program Relating to 30 TAC Chapter 213 Effective June 1, 1999	
I	Ally Beal Print Name	,
	Land Manager Title - Owner/President/Other	,
of	Lennar Homes of Texas Land and Construction, Ltd. Corporation/Partnership/Entity Name	,
have authorized	Jennifer Franklin, P.E. Print Name of Agent/Engineer	_
of	Pape-Dawson Consulting Engineers, LLC Print Name of Firm	
Sec		

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- 2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- 3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

Applicant's Signature


2/2024

THE STATE OF Texal §

County of Travis §

BEFORE ME, the undersigned authority, on this day personally appeared <u>Ally Benoit</u> known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 21 day of October 2024.



Matchew Peace Walls Witth with NOTARY PUBLIC

Matthew Peace Walls Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 10-22-2027

## **APPLICATION FEE FORM**

## **Application Fee Form**

Texas Commission on Environmental Quality									
Name of Proposed Regulated Entity: Rancho Del Cielo Phase 4B									
Regulated Entity Location: Northwest of the intersection of CR 237 & CR 238, Jarrell, Texas									
Name of Customer: Lennar Homes of Texas Land and Construction, Ltd.									
Contact Person: <u>Ally Benoit</u> Phone: <u>469-583-9989</u>									
Customer Reference Number (if issued):CN <u>602412207</u>									
Regulated Entity Reference Number (if issued):RN									
Austin Regional Office (3373)									
Hays Travis Williamson									
San Antonio Regional Office (3362	)								
Bexar	Medina		valde						
Comal	 Kinney								
Application fees must be paid by cl	neck, certified check, o	or money order, payab	le to the <b>Texas</b>						
Commission on Environmental Qu									
form must be submitted with you									
🖂 Austin Regional Office	S	an Antonio Regional O	office						
Mailed to: TCEQ - Cashier	overnight Delivery to: TCEQ - Cashier								
Revenues Section 12100 Park 35 Circle									
Mail Code 214	В	uilding A, 3rd Floor							
P.O. Box 13088	А	ustin, TX 78753							
Austin, TX 78711-3088	(!	512)239-0357							
Site Location (Check All That Apply	y):								
🔀 Recharge Zone	Contributing Zone	🗌 Transi	tion Zone						
Type of Plan		Size	Fee Due						
Water Pollution Abatement Plan, C	Contributing Zone		2						
Plan: One Single Family Residentia	Dwelling	Acres	\$						
Water Pollution Abatement Plan, C	Contributing Zone		6						
Plan: Multiple Single Family Reside	ntial and Parks	Acres	\$						
Water Pollution Abatement Plan, C	Contributing Zone								
Plan: Non-residential		Acres	\$						
Sewage Collection System	1710 L.F. \$855.00								
Lift Stations without sewer lines	Acros	\$							
and the second		Acres							
Underground or Aboveground Stor	rage Tank Facility	Tanks	\$						
Underground or Aboveground Stor Piping System(s)(only)	rage Tank Facility	Tanks Each	\$ \$						
Piping System(s)(only) Exception	rage Tank Facility	Tanks Each Each	\$ \$ \$						
Piping System(s)(only)	rage Tank Facility	Tanks Each	\$ \$						

Signature:

\_\_\_\_\_ Date: 10/9/24

#### **Application Fee Schedule**

**Texas Commission on Environmental Quality** 

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

#### Water Pollution Abatement Plans and Modifications

#### Contributing Zone Plans and Modifications

Project	Project Area in Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional,	< 1	\$3,000
multi-family residential, schools, and other sites	1 < 5	\$4,000
where regulated activities will occur)	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

#### **Organized Sewage Collection Systems and Modifications**

Project	Cost per Linear Foot	Minimum Fee- Maximum Fee
Sewage Collection Systems	\$0.50	\$650 - \$6,500

## Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or Piping System	Minimum Fee- Maximum Fee
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

#### **Exception Requests**

Project	Fee
Exception Request	\$500

#### Extension of Time Requests

Project	Fee
Extension of Time Request	\$150

## **CORE DATA FORM**



#### **TCEQ Core Data Form**

For detailed instructions regarding completion of this form, please read the Core Data Form Instructions or call 512-239-5175.

#### **SECTION I: General Information**

								()				
	1. Reason for Submission (If other is checked please describe in space provided.)											
New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)												
Renewal (Core Data Form should be submitted with the renewal form)     Other												
2. Customer	Reference	e Number <i>(if iss</i>	ued)		v this link			3. Reg	gulated	Entity Reference	e Number <i>(i</i>	f issued)
CN 602412207for CN or RN numbers in Central Registry**RN 11118847												
SECTION	II: Cus	stomer Info	rmation									
4. General Cu	ustomer In	formation	5. Effective	Date f	or Cus	tomer	Infor	mation	Updat	<b>es</b> (mm/dd/yyyy)	4/20/2	.022
New Custo		ne (Verifiable wit		•	to Cust y of Sta				roller of	Change in Change in	-	ntity Ownership
The Custor	mer Nam	e submitted	here may b	be up	dated	auto	matie	cally k	based	on what is cu	rrent and	active with the
Texas Seci	retary of	State (SOS)	or Texas C	ompt	roller	of Pu	ıblic	Acco	unts (	CPA).		
6. Customer	Legal Nan	ne (If an individual	. print last nam	e first: e	a: Doe. ,	John)		lf	new Cu	stomer, enter prev	ious Custome	er below:
	•				-							
		Texas Land										
7. TX SOS/CF	PA Filing N	lumber	8. TX State		(11 digits	5)				al Tax ID (9 digits)	10. DUNS	S Number (if applicable)
11452910			1752792	0189				753792018				
11. Type of C	Sustomer:	Corporati	on			ndivid	ual		Pa	rtnership: 🔲 Gene	ral 🗌 Limited	
Government:	City C	County 🗌 Federal 🗌	] State 🗌 Other	r		Sole P	roprie	torship		Other:		
12. Number o							-	1:	3. Indep	pendently Owned	d and Opera	ted?
0-20	21-100	101-250	251-500		501 an	d high	er		Yes	🖂 No		
14. Customer	<b>r Role</b> (Pro	posed or Actual) -	as it relates to	the Reg	gulated E	Entity li	sted or	n this for	m. Plea	se check one of the	following	
⊠Owner		🗌 Operat	or		Ow	vner &	Oper	ator				
	nal License	e 🗌 Respo	nsible Party		🗌 Vo	luntary	/ Clea	nup Ap	plicant	Other:		
	13620	N FM 620										
15. Mailing Address:	Bldg. H	B, Suite 150										
	City	Austin		S	tate	ΤХ		ZIP	787	17	ZIP + 4	
16. Country M	Mailing Inf	ormation (if outsi	de USA)				17. E	E-Mail /	Addres	S (if applicable)		
Ally.Benoit@Lennar.com												
18. Telephon	e Number			19. Ex	xtensio	on or C	ode		2	20. Fax Numbe	er (if applicat	ole)
(469)58	3-9989									( )	-	

#### **SECTION III: Regulated Entity Information**

 21. General Regulated Entity Information (If 'New Regulated Entity" is selected below this form should be accompanied by a permit application)

 New Regulated Entity
 Update to Regulated Entity Name

 Update to Regulated Entity
 Update to Regulated Entity Information

The Regulated Entity Name submitted may be updated in order to meet TCEQ Agency Data Standards (removal of organizational endings such as Inc, LP, or LLC).

22. Regulated Entity Name (Enter name of the site where the regulated action is taking place.)

Rancho Del Cielo Phase 4B

23. Street Address of									
the Regulated Entity: (No PO Boxes)	City		State		ZIP		ZIP	• + 4	
24. County	William	nson							
	E	nter Physical L	ocation Descriptio	on if no st	reet addre	ss is provided.			
25. Description to Physical Location:	Northw	est of the int	ersection of CI	R 237 &	cR 238	3			
26. Nearest City			60.2 Sec.			State		Near	est ZIP Code
Jarrell						TX		765	37
27. Latitude (N) In Decir	nal:	30.784551		28.	Longitude	(W) In Decimal	-97.0	64406	55
Degrees	Minutes		Seconds	Degr	ees	Minutes			Seconds
30		47	4.4		-97		38		38.6
29. Primary SIC Code (4 1521		Secondary SIC		(5 or 6 dig 236115	5		2. Seconda or 6 digits)		CS Code
33. What is the Primary	and the state of the second	and the second se	(Do not repeat the SIC of	or NAICS de	scription.)			_	
Single-family resid	lential su	bdivision							
34. Mailing	13620 N FM 620								
Address:	Bldg. B, Suite 150								
	City	Austin	State	ТХ	ZIP	78717	ZI	P+4	
35. E-Mail Address	5:		(	Ally.E	lenoit@Le	nnar.com	_		
36. Teleph	one Numbe	er	37. Extensio	n or Code		38. Fax	Number (	if appli	cable)
(469)	583-9989						( )	-	
9. TCEQ Programs and I rm. See the Core Data Form				mits/registr	ation numbe	ers that will be affe	cted by the u	updates	submitted on this
Dam Safety	Distric	ots	Edwards Aqui	fer	Emis	sions Inventory A	r 🗆 lı	ndustria	Hazardous Waste
Municipal Solid Waste	New S	Source Review Air			Petro	oleum Storage Tar	nk 🗆 P	ws	
									4
Sludge	Storm	Water	Title V Air		Tires	3		Jsed Oil	

#### **SECTION IV: Preparer Information**

Waste Water

40. Name:				Engineer III	
42. Tele	phone Number 43. Ext./Code	44. Fax Number	45. E-Mail	Address	1.112
(512)	454-8711	() -	tfarr@p	ape-dawson.com	

Wastewater Agriculture

U Water Rights

Other:

#### **SECTION V:** Authorized Signature

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.


Company:	Pape-Dawson Consulting Engineers, LLC	Associate Vice Presi	ociate Vice President		
Name (In Print):	Michael Fisher, P.E.	Phone:	( 512 ) 454 8711		
Signature:	lite		Date:	10/9/24	

U Voluntary Cleanup

## **CONSTRUCTION PLANS**

	RANCHO DEL ( MUD	CIELO	CITY OF JARRELL	WILLIAMSON COUNTY
DATE	APPROVED BY,	/DATE	APPROVED BY/DATE	APPROVED BY/DATE
	DATE	MUD	MUD	RANCHO DEL CIELO MUD       CITY OF JARRELL         DATE       APPROVED BY/DATE         APPROVED BY/DATE       APPROVED BY/DATE

## WILLIAMSON COUNTY, TEXAS



## N.T.S.

THE LOCATIONS OF EXISTING UNDERGROUND UTILITIES ARE SHOWN IN AN APPROXIMATE WAY ONLY AND HAVE NOT BEEN INDEPENDENTLY VERIFIED BY THE OWNER OR ITS REPRESENTATIVE. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION OF ALL EXISTING UTILITIES BEFORE COMMENCING WORK, AND AGREES TO BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MIGHT BE ASSOCIATED BY THE CONTRACTOR'S FAILURE TO EXACTLY LOCATE AND PRESERVE ANY AND ALL UNDERGROUND UTILITIES.

THE CONTRACTOR SHALL OBTAIN A "NOTICE OF PROPOSED INSTALLATION OF UTILITY LINE" PERMIT FROM WILLIAMSON COUNTY FOR ANY WORK PERFORMED IN THE EXISTING COUNTY RIGHT-OF-WAY (DRIVEWAY APRON, WATER MAIN TIE-IN, ETC.) THIS PERMIT APPLICATION WILL REQUIRE A LIABILITY AGREEMENT, A CONSTRUCTION COST ESTIMATE FOR WORK WITHIN THE RIGHT-OF-WAY INCLUDING PAVEMENT REPAIR (IF NEEDED), A PERFORMANCE BOND, CONSTRUCTION PLANS AND, IF NECESSARY, A TRAFFIC CONTROL PLAN. AN INSPECTION FEE, AND A PRE-CONSTRUCTION MEETING MAY ALSO BE REQUIRED, DEPENDING ON THE SCOPE OF WORK. THE PERMIT WILL BE REVIEWED AND APPROVED BY THE COUNTY ENGINEER, AND MUST ALSO BE APPROVED BY THE WILLIAMSON COUNTY COMMISSIONERS COURT IF ANY ROAD CLOSURE IS INVOLVED.

A PORTION OF THE PROPOSED IMPROVEMENTS ARE WITHIN THE 1% ANNUAL CHANCE FLOODPLAIN PER FEDERAL FLOOD INSURANCE ADMINISTRATION FIRM COMMUNITY PANEL NO(s). 48491C0125F, DATED DECEMBER 20, 2019, WILLIAMSON COUNTY, TEXAS.

DATE

THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL

#### ENGINEER:

PAPE-DAWSON ENGINEERS 10801 N MOPAC EXPY, BLDG 3, STE 200 AUSTIN, TEXAS 78757 PHONE (512) 454-8711

#### OWNER / SUBDIVIDER: LENNAR HOMES OF TEXAS LAND & CONSTRUCTION, LTD.

13620 N FM 620, BUILDING B, SUITE 150 AUSTIN, TEXAS 78717

#### SURVEYOR: PAPE-DAWSON ENGIN

PAPE-DAWSON ENGINEERS 10801 N MOPAC EXPY, BLDG 3, STE 200 AUSTIN, TEXAS 78757 PHONE (512) 454-8711

#### REVIEWED BY: ACCEPTED FOR CONSTRUCTION:

RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT DATE DISTRICT ENGINEER

CITY OF JARRELL CITY ENGINEER

REVIEW OF THE PLANS BY THE DISTRICT IS LIMITED TO WATER, WASTEWATER, AND DRAINAGE FACILITIES, AND DOES NOT INDICATE A REVIEW OF THE ADEQUACY OF THE DESIGN OF FACILITIES. IN APPROVING THESE PLANS, THE DISTRICT MUST RELY ON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER. REVIEWED FOR COMPLIANCE WITH COUNTY REQUIREMENTS:

COUNTY ENGINEER, WILLIAMSON COUNTY


WILLIAMSON COUNTY EMERGENCY SERVICES DISTRICT NO. 5

ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER WHO PREPARED THEM. IN ACCEPTING THESE PLANS, WILLIAMSON COUNTY AND RANCHO DEL CIELO M.U.D. MUST RELY UPON THE ADEQUACY OF THE WORK OF THE DESIGN ENGINEER.

# RANCHO DEL CIELO

## PHASE 4B

## STREET, DRAINAGE, WATER & WASTEWATER IMPROVEMENTS RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT WILLIAMSON COUNTY





AUSTIN I SAN ANTONIO I HOUSTON I FORT WORTH I DALLAS 10801 N MOPAC EXPY, BLDG 3, STE 200 I AUSTIN, TX 78759 I 512.454.8711 TBPE FIRM REGISTRATION #470 I TBPLS FIRM REGISTRATION #10028801 SUBMITTED BY:

PAPE-DAWSON ENGINEERS JENNIFER C. FRANKLIN, P.E. #118838 ASSOCIATE VICE PRESIDENT

DATE


	Sheet List Table				
Sheet Number	Sheet Title				
1	COVER SHEET				
2	PRELIMINARY PLAT 1 OF 3				
3	PRELIMINARY PLAT 2 OF 3				
4	PRELIMINARY PLAT 3 OF 3				
5	CONSTRUCTION NOTES 1 OF 3				
6	CONSTRUCTION NOTES 2 OF 3				
7	CONSTRUCTION NOTES 3 OF 3				
8	RANCHO DEL CIELO MUD EASEMENT & PROPERTY REVIEW 1 OF 2				
9	RANCHO DEL CIELO MUD EASEMENT & PROPERTY REVIEW 2 OF 2				
10	EROSION & SEDIMENTATION CONTROL PLAN 1 OF 2				
11	EROSION & SEDIMENTATION CONTROL PLAN 2 OF 2				
12	SIGNAGE, STRIPING AND TRAFFIC CONTROL PLAN				
13	STREET PLAN AND PROFILE				
14	OVERALL DRAINAGE STUDY				
15	DRAINAGE AREA MAP				
16	DRAINAGE AREA CALCULATIONS				
17	OVERALL STORM DRAIN PLAN				
18	CHANNEL A - PLAN AND PROFILE				
19	WATER QUALITY TREATMENT SUMMARY - PHASE 5 - 1 OF 2				
20	WATER QUALITY TREATMENT SUMMARY - PHASE 5 - 2 OF 2				
21	OVERALL GRADING PLAN				
22	OVERALL WATER PLAN				
23	OVERALL WASTEWATER PLAN 1 OF 2				
24	OVERALL WASTEWATER PLAN 2 OF 2				
25	WASTEWATER PLAN & PROFILE WW-O & WW-P				
26	EROSION & SEDIMENTATION CONTROL DETAILS				
27	STREET DETAILS 1 OF 3				
28	STREET DETAILS 2 OF 3				
29	STREET DETAILS 3 OF 3				
30	DRAINAGE DETAILS 1 OF 3				
31	DRAINAGE DETAILS 2 OF 3				
32	DRAINAGE DETAILS 3 OF 3				
33	WATER DETAILS 1 OF 2				
34	WATER DETAILS 2 OF 2				
35	WASTEWATER DETAILS 1 OF 2				
36	WASTEWATER DETAILS 2 OF 2				


51118-61


SHEET 1 OF 36

N 9-25-24 DAT

NIFER C. FRANKL








	School of the second state	
ARING	CHORD	LENGTH
32"E	112.04'	112.27'
27"E	191.40'	192.58'
22"E	89.58'	89.61'
55"E	67.43'	67.83'
58"W	89.58'	89.61'
4"W	369.77'	373.14'

		CUI	RVE TABLE		
CURVE #	RADIUS	DELTA	CHORD BEARING	CHORD	LENGTH
C7	50.00'	090*00'00"	N66*32'47"W	70.71'	78.54'
C8	50.00'	058°02'13"	S39*26'06"W	48.51'	50.65'
C9	350.00'	031*57'47"	N84"26'06"E	192.73'	195.25'
C10	500.00'	026*43'27"	N08*11'04"W	231.10'	233.21'
C11	1000.00'	00514'20"	S07'47'50"W	91.40'	91.44'
C12	50.00'	090°00'00"	S39'49'20"E	70.71'	78.54'



<ul> <li>WILLIAMSON COUNTY GENERAL CONSTRUCTION NOTES</li> <li>4.1 A PRECONSTRUCTION MEETING WILL BE SCHEDULED PRIOR TO THE START OF CONSTRUCTION. THE DESIGN ENGINEER, OWNER, CONTRACTOR, SUBCONTRACTORS, AND</li> </ul>	B9. CONCRETE – GENERAL 9.1 UNLESS OTHERWISE SPECIFIE 421 OF THE CURRENT EDITION CONSTRUCTION AND BE PLA
THE COUNTY ENGINEER SHALL ATTEND THIS MEETING. ALL ROADS ARE TO BE CONSTRUCTED IN ACCORDANCE WITH THE SPECIFICATIONS FOUND IN THE CURRENT VERSION OF THE TEXAS DEPARTMENT OF TRANSPORTATION MANUAL STANDARD SPECIFICATIONS FOR CONSTRUCTION OF HIGHWAYS. STREETS, AND BRIDGES UNLESS OTHERWISE STATED ON THE CONSTRUCTION DOCUMENTS APPROVED BY THE COUNTY ENGINEER.	9.2 ALL CONCRETE SHALL BE T THREE CONCRETE TEST CYLI OF CONCRETE PLACED FOR
4.2 ALL MATERIALS SHALL BE SAMPLED AND TESTED BY AN INDEPENDENT TESTING LABORATORY IN ACCORDANCE WITH THE CONSTRUCTION DOCUMENTS APPROVED BY THE COUNTY ENGINEER. THE OWNER SHALL PAY FOR ALL TESTING SERVICES AND SHALL FURNISH THE COUNTY ENGINEER WITH CERTIFIED COPIES OF THESE TEST RESULTS. THE COUNTY ENGINEER MUST APPROVE THE TEST RESULTS PRIOR TO CONSTRUCTING THE NEXT COURSE OF THE ROADWAY STRUCTURE. ANY MATERIAL WHICH DOES NOT MEET THE MINIMUM REQUIRED TEST SPECIFICATIONS SHALL BE REMOVED AND RECOMPACTED OR REPLACED UNLESS ALTERNATIVE REMEDIAL ACTION IS APPROVED IN WRITING FROM THE COUNTY ENGINEER.	<ul> <li>THE REMAINING TWO CYLIND</li> <li><u>CONSTRUCTION SEQUENCE</u></li> <li>1. INSTALL ALL TEMPORARY ER ETC.)</li> <li>2. CLEAR VEGETATION FROM SI</li> <li>3. ROUGH CUT ALL REQUIRED O POND AS APPROPRIATE.</li> </ul>
4.3 EXCEPT FOR ELECTRICAL LINES, ALL UNDERGROUND NONFERROUS UTILITIES WITHIN A RIGHT-OF-WAY OR EASEMENT MUST BE ACCOMPANIED BY FERROUS METAL LINES TO AID IN TRACING THE LOCATION OF SAID UTILITIES THROUGH THE USE OF A METAL DETECTOR.	<ol> <li>ROUGH CUT STREETS TO SU</li> <li>INSTALL WASTEWATER LINES</li> <li>INSTALL WATER LINES AND</li> <li>INSTALL STORM SEWER PIPE INLETS. ETC.</li> </ol>
4.4 ALL PAVEMENTS ARE TO BE DESIGNED BY A REGISTERED PROFESSIONAL ENGINEER. THE DESIGN SHALL BE BASED ON A 20-YEAR DESIGN LIFE AND IN CONJUNCTION WITH RECOMMENDATIONS BASED ON A SOILS REPORT OF SAMPLES TAKEN ALONG THE PROPOSED ROADWAYS. TEST BORINGS SHALL BE PLACED AT A MAXIMUM SPACING OF 500 FEET OR OTHER SAMPLING FREQUENCY APPROVED BY THE COUNTY ENGINEER BASED ON RECOMMENDATIONS PROVIDED BY THE GEOTECHNICAL ENGINEER. THE SOILS REPORT AND PAVEMENT DESIGN SHALL BE SUBMITTED TO THE COUNTY ENGINEER FOR REVIEW. THE PAVEMENT DESIGN MUST BE APPROVED BY THE COUNTY ENGINEER PRIOR TO OR CONCURRENTLY WITH THE REVIEW AND APPROVAL OF THE CONSTRUCTION PLANS. IN ADDITION TO THE BASIS OF THE PAVEMENT DESIGN, THE SOILS REPORT SHALL CONTAIN THE RESULTS OF SAMPLED AND TESTED SUBGRADE FOR PLASTICITY INDEX, PH, SULFATE CONTENT, AND MAXIMUM DENSITY.	<ol> <li>RE-GRADE STREETS TO PROTESTED PRIOR TO PLACEMEN</li> <li>INSTALL FIRST COURSE BASI</li> <li>INSTALL CURB AND GUTTER,</li> <li>INSTALL SECOND COURSE BASI</li> <li>INSTALL STREET PAVEMENT.</li> <li>INSTALL STREET SIGNAGE, S</li> <li>ESTABLISH REVEGETATION IN</li> <li>REMOVE TEMPORARY EROSIO</li> <li>TRENCH SAFETY NOTES:</li> <li>ALL CONSTRUCTION OPERATION</li> </ol>
<ul> <li>B5. SUBGRADE</li> <li>5.1 THE PREPARATION OF THE SUBGRADE SHALL FOLLOW GOOD ENGINEERING PRACTICES AS DIRECTED BY THE COUNTY ENGINEER IN CONJUNCTION WITH RECOMMENDATIONS OUTLINED IN THE GEOTECHNICAL REPORT. WHEN THE PLASTICITY INDEX (PI) IS GREATER THAN 20, A SUFFICIENT AMOUNT OF LIME SHALL BE ADDED AS DESCRIBED IN ITEM 260 OF THE CURRENT EDITION OF THE TXDOT STANDARD SPECIFICATIONS FOR CONSTRUCTION UNTIL THE PI IS LESS THAN 20. IF THE ADDITION OF LIME AS DESCRIBED IN ITEM 260 IS NOT FEASIBLE, AN ALTERNATE STABILIZING DESIGN SHALL BE PROPOSED AND SUBMITTED TO THE COUNTY ENGINEER FOR APPROVAL. THE SUBGRADE SHALL BE PREPARED AND COMPACTED TO ACHIEVE A DRY DENSITY PER TYDOT ITEM 172. IN ADDITION PROPE FOR MAX FE FOR MARY DENSITY PER</li> </ul>	<ul> <li>APPLICABLE REGULATIONS OF ADMINISTRATION.</li> <li>2. ALL TRENCH CONSTRUCTION AND HEALTH" REGULATIONS CODE OF FEDERAL REGULATIONS</li> <li>3. IN ACCORDANCE WITH THE LA OCCUPATIONAL SAFETY AND OVER FIVE (5) FT. IN DEPTH UNSTABLE SOIL SHALL BE SL</li> </ul>
<ul> <li>TxDOT ITEM 132. IN ADDITION, PROOF ROLLING MAY BE REQUIRED BY THE COUNTY ENGINEER.</li> <li>5.2 THE SUBGRADE SHALL BE INSPECTED AND APPROVED BY AN INDEPENDENT TESTING LABORATORY AND A CERTIFIED COPY OF ALL INSPECTION REPORTS FURNISHED TO THE COUNTY ENGINEER, WHO MUST APPROVE THE REPORT PRIOR TO APPLICATION OF THE BASE MATERIAL. ALL DENSITY TEST REPORTS SHALL INCLUDE A COPY OF THE WORK SHEET SHOWING THE PERCENTAGE OF THE MAXIMUM DRY (PROCTOR) DENSITY. THE NUMBER AND LOCATION OF ALL SUBGRADE TESTS SHALL BE DETERMINED BY THE COUNTY ENGINEER.</li> </ul>	<ul> <li>BE EFFECTIVELY PROTECTED EXPECTED. TRENCH SAFETY S PREPARED BY A REGISTERED CONTRACTOR AT HIS EXPENS</li> <li>4. IN ACCORDANCE WITH U.S. O REGULATIONS, WHEN EMPLOY DEEP OR MORE, ADEQUATE M BE PROVIDED AND LOCATED</li> </ul>
<ul> <li>B6. BASE MATERIAL</li> <li>6.1 BASE MATERIAL SHALL CONFORM TO ITEM 247 OF THE CURRENT EDITION OF THE TXDOT STANDARD SPECIFICATIONS FOR CONSTRUCTION, "FLEXIBLE BASE". THE BASE MATERIAL SHALL BE TYPE A GRADE A, TYPE A GRADE 2, OR AS APPROVED BY THE COUNTY ENGINEER.</li> <li>6.2 FACLE LAYER OF DASE COURSE SHALL DE TECTER FOR THE READ FOR DEVICE THE COUNTY ENGINEER.</li> </ul>	DEPTH OR TRENCHES ARE LE HAZARDOUS GROUND MOVEM
<ul> <li>6.2 EACH LAYER OF BASE COURSE SHALL BE TESTED FOR IN-PLACE DRY DENSITY AND MEASURED FOR COMPACTED THICKNESS. THE NUMBER AND LOCATION OF ALL BASE TEST SAMPLES SHALL BE DETERMINED BY THE COUNTY ENGINEER.</li> <li>6.3 THE BASE SHALL BE PREPARED AND COMPACTED TO ACHIEVE A MINIMUM OF 100% OF THE MAXIMUM (PROCTOR) DENSITY OR AS APPROVED BY THE COUNTY ENGINEER UPON RECOMMENDATION BY THE TESTING LABORATORY. THE MAXIMUM LIFT SHALL NOT EXCEED SIX INCHES. THE BASE MUST BE INSPECTED AND APPROVED BY AN</li> </ul>	NOTIFIED IMMEDIATELY. CONS TRENCH SAFETY SYSTEM DET ENGINEER, ARE SUBMITTED T
INDEPENDENT TESTING LABORATORY AND A CERTIFIED COPY OF THE TEST RESULTS FURNISHED TO THE COUNTY ENGINEER FOR APPROVAL. PRIOR TO THE PLACEMENT OF THE FIRST LIFT OF BASE, THE STOCKPILE SHALL BE TESTED FOR THE SPECIFICATIONS FOUND IN ITEM 247 TABLE 1 AND THE RESULT FURNISHED TO THE COUNTY ENGINEER FOR APPROVAL.	1. LOCATION AND DEPTH OF EX ONLY. ACTUAL LOCATIONS AN PRIOR TO THE CONSTRUCTION THE PROTECTION OF SAME DI
<ul> <li>B7. WEARING SURFACE</li> <li>7.1 URBAN ROADS REQUIRE A MINIMUM 2" WEARING SURFACE OF TXDOT HMAC TYPE D. THE MIX SHALL BE FROM A TXDOT CERTIFIED PLANT. THE MIX DESIGN SHALL BE SUBMITTED TO THE COUNTY ENGINEER FOR APPROVAL PRIOR TO PLACEMENT OF THE MATERIAL. CONTRACTOR'S QUALITY CONTROL (CQC) TEST REPORTS SHALL BE SUBMITTED TO THE COUNTY ENGINEER ON A DAILY BASIS. AS A MINIMUM, DAILY CQC</li> </ul>	<ol> <li>SITE CONTRACTOR IS RESPON THAT EXIST ON THIS SITE PR THE CONSTRUCTION SO AS TO</li> <li>ALL EXISTING ITEMS WITHIN P NOTED. CONTRACTOR IS RESP</li> </ol>
TESTING OF THE PRODUCED MIX SHALL INCLUDE: SIEVE ANALYSIS TEX-200-F, ASPHALT CONTENT TEX-210-F, HVEEM STABILITY TEX-208-F, LABORATORY COMPACTED DENSITY TEX-207-F. AND MAXIMUM SPECIFIC GRAVITY TEX-227-F. THE NUMBER AND LOCATION OF ALL HMAC TESTS SHALL BE DETERMINED BY THE COUNTY ENGINEER WITH A MINIMUM OF THREE, 6-INCH DIAMETER FIELD CORES SECURED AND TESTED BY THE CONTRACTOR FROM EACH DAY'S PAVING. THE NUMBER AND LOCATION OF ALL HMAC TEST SHALL BE DETERMINED BY THE COUNTY	DURING DEMOLITION THAT WE 4. CONTRACTOR IS RESPONSIBLE REGARDING REMOVAL OF EXIS OR DISCONNECTED AND ALL F TO ENSURE THE SAFEST ENVI
<ul> <li>ENGINEER.</li> <li>7.2 RURAL ROADS MAY USE EITHER THE SPECIFICATIONS FOUND IN B7.1 OR A TWO-COURSE SURFACE IN ACCORDANCE WITH ITEM 316, TREATMENT WEARING SURFACE, OF THE CURRENT EDITION OF THE TxDOT STANDARD SPECIFICATIONS FOR CONSTRUCTION. THE TYPE AND RATE OF ASPHALT AND AGGREGATE SHALL BE</li> </ul>	<ol> <li>ALL AREAS DISTURBED BY CO AFTER CONSTRUCTION IS COM ESTABLISHING VEGETATION IN OTHER ACCEPTABLE MEANS.</li> <li>CONTRACTOR SHALL BE RESP PERMITS/APPROVALS BEFORE</li> </ol>
INDICATED ON THE PLANS AS A BASIS OF ESTIMATE AND SHALL BE DETERMINED AT THE PRECONSTRUCTION CONFERENCE. AGGREGATE USED IN THE MIX SHALL BE ON THE TXDOT QUALITY MONITORING SCHEDULE. AGGREGATE SHALL BE TYPE B GRADE 4. GRADATION TESTS SHALL BE REQUIRED FOR EACH 300 CUBIC YARDS OF MATERIAL PLACED WITH A MINIMUM OF TWO TESTS PER EACH GRADE PER EACH PROJECT. TEST RESULTS SHALL BE REVIEWED BY THE COUNTY ENGINEER PRIOR TO APPLICATION OF THE MATERIAL.	<ol> <li>ALL GRADES AND CONTOURS ELEVATIONS, UNLESS OTHERW</li> <li>POSITIVE DRAINAGE SHALL BE SCOPE OF THIS PROJECT. DR/ BUILDING FOUNDATIONS. CONT PONDING OF WATER.</li> </ol>
<ul> <li>B8. CONCRETE PAVEMENT</li> <li>B8. CONCRETE PAVEMENT</li> <li>B1 IN LIEU OF BITUMINOUS PAVEMENT, PORTLAND CEMENT CONCRETE PAVEMENT MAY BE USED. IN SUCH CASES, THE PAVEMENT THICKNESS SHALL BE A MINIMUM OF 9 INCHES OF CONCRETE, AND SHALL BE JOINTED AND REINFORCED IN ACCORDANCE WITH THE DETAIL INCLUDED IN APPENDIX J. THE MIX SHALL BE FROM A TXDOT CERTIFIED PLANT. THE MIX DESIGN SHALL BE SUBMITTED TO THE COUNTY ENGINEER FOR APPROVAL PRIOR TO PLACEMENT OF THE MATERIAL.</li> </ul>	<ol> <li>9. CONTRACTOR TO OBTAIN GRAN</li> <li>10. ALL DISTURBED AREAS SHALL PROJECT SPECIFICATIONS.</li> <li>11. ALL EARTHEN SLOPES SHALL</li> </ol>
FOR AFFROVAL PRIOR TO PLACEMENT OF THE MATERIAL.	UNLESS OTHERWISE NOTED. 12. CONTRACTOR TO AVOID INSTA OVERBUILD, INCLUDING BUT N FENCE.

SPECIFIED, CONCRETE SHALL BE IN ACCORDANCE WITH ITEM NT EDITION OF THE TXDOT STANDARD SPECIFICATIONS FOR BE PLACE IN ACCORDANCE WITH THE APPLICABLE ITEM.

LL BE TESTED FOR COMPRESSIVE STRENGTH. ONE SET OF ST CYLINDERS SHALL BE MOLDED FOR EVERY 50 CUBIC YARDS ED FOR EACH CLASS OF CONCRETE PER DAY, OR AT ANY DETERMINED BY THE COUNTY ENGINEER. A SLUMP TEST WITH EACH SET OF OF TEST CYLINDERS. ONE CYLINDER OR COMPRESSIVE STRENGTH AT AN AGE OF SEVEN DAYS AND CYLINDERS SHALL BE TESTED AT 28 DAYS OF AGE.

RARY EROSION CONTROL DEVICES (SILT FENCE, ROCK BERMS,

FROM SITE. QUIRED OR NECESSARY PONDS. INSTALL TEMPORARY SEDIMENT

S TO SUBGRADE. ER LINES AND APPURTENANCES.

ES AND APPURTENANCES. VER PIPES, DRAINAGE CHANNELS, DRAINAGE STRUCTURES.

TO PROPOSED SUBGRADE (ANY FILL MATERIAL SHALL BE ACEMENT AND HAVE A P.I. LESS THAN 20). SE BASE MATERIAL GUTTER, CONCRETE VALLEY GUTTERS, ETC. URSE BASE MATERIAL

NAGE, STREET END BARRICADES, ETC. ATION IN ALL DISTURBED AREAS. EROSION CONTROL DEVICES.

OPERATIONS SHALL BE ACCOMPLISHED IN ACCORDANCE WITH TIONS OF THE U.S. OCCUPATIONAL SAFETY AND HEALTH

CUCTION SHALL BE CONDUCTED IN ACCORDANCE WITH "SAFETY ATIONS CONTAINED IN SUBPART P OF PART 1926 OF THE EGULATIONS.

H THE LAWS OF THE STATE OF TEXAS AND THE U.S. TY AND HEALTH ADMINISTRATION REGULATIONS, ALL TRENCHES DEPTH IN EITHER HARD AND COMPACT OR SOFT AND L BE SLOPED, SHORED, SHEETED, BRACED OR OTHERWISE RMORE, ALL TRENCHES LESS THAN FIVE FEET IN DEPTH SHALL TECTED WITH HAZARDOUS GROUND MOVEMENT MAY BE SAFETY SYSTEMS TO BE UTILIZED FOR THIS PROJECT SHALL BE GISTERED PROFESSIONAL ENGINEER AND PROVIDED BY THE EXPENSE.

H U.S. OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION EMPLOYEES ARE REQUIRED TO BE IN TRENCHES FOUR FT. QUATE MEANS OF EXIT, SUCH AS A LADDER OR STEPS, MUST OCATED SO AS TO REQUIRE NO MORE THAN 25 FT. OF

YSTEM DETAILS WERE NOT PROVIDED IN THE PLANS BECAUSE ECTED TO BE LESS THAN FIVE FT. IN DEPTH AND, DURING FOUND THAT TRENCHES ARE, IN FACT, FIVE FT, OR MORE IN ARE LESS THAN FIVE FT. IN DEPTH IN AN AREA WHERE MOVEMENT IS EXPECTED, ALL CONSTRUCTION SHALL CEASE, SHALL BE BARRICADED AND THE ENGINEER SHALL BE CONSTRUCTION SHALL NOT RESUME UNTIL APPROPRIATE TEM DETAILS ARE PREPARED BY A REGISTERED PROFESSIONAL MITTED TO AND ACCEPTED BY THE OWNER, AND A BID ITEM OF TRENCH SAFETY SYSTEMS IS ADDED TO THE CONTRACT

OF EXISTING UTILITIES SHOWN HEREON ARE APPROXIMATE TIONS AND DEPTHS MUST BE VERIFIED BY THE CONTRACTOR TRUCTION AND THE CONTRACTOR SHALL BE RESPONSIBLE FOR SAME DURING CONSTRUCTION.

RESPONSIBLE FOR CLEARING THE SITE OF ALL OBSTRUCTIONS SITE PRIOR TO THE START OF CONSTRUCTION OR DURING SO AS TO NOT TO INTERFERE WITH HOME CONSTRUCTION.

WITHIN PROJECT AREA TO BE REMOVED UNLESS OTHERWISE IS RESPONSIBLE FOR REPLACING EXISTING ITEMS REMOVED THAT WERE TO REMAIN.

PONSIBLE FOR COORDINATION WITH ALL UTILITY COMPANIES OF EXISTING SERVICES, VERIFYING UTILITIES ARE SHUT OFF ND ALL POSSIBLE SAFETY PRECAUTIONS HAVE BEEN ENACTED EST ENVIRONMENT FOR ALL PERSONNEL.

ED BY CONSTRUCTION SHALL BE SEEDED AND REVEGETATED IS COMPLETE. CONTRACTOR SHALL BE RESPONSIBLE FOR TION IN ALL DISTURBED AREAS BY PERIODIC WATERING OR

BE RESPONSIBLE FOR ACQUIRING ALL NECESSARY BEFORE BEGINNING CONSTRUCTION.

NTOURS SHOWN ARE FINAL, TOP OF FINISH SURFACE OTHERWISE NOTED.

SHALL BE MAINTAINED ON ALL SURFACE AREAS WITHIN THE ECT. DRAINAGE SHALL BE DIRECTED AWAY FROM ALL NS. CONTRACTOR TO TAKE PRECAUTIONS NOT TO ALLOW ANY

AIN GRADES SHOWN HEREON +/- ONE-TENTH (0.10') FOOT. S SHALL BE REVEGETATED IN ACCORDANCE WITH THE

SHALL BE A MAXIMUM OF 3:1 AND A MINIMUM OF 2.0%

DID INSTALLATION OF IMPROVEMENTS WITHIN THE ROADWAY BUT NOT LIMITED TO IRRIGATION, PLANTINGS, AND SILT

- 13. ALL MATERIALS AND CONSTRUCTION PROCEDURES WITHIN THE SCOPE OF THIS CONTRACT WHERE NOT SPECIFICALLY COVERED IN THE PROJECT SPECIFICATIONS SHALL CONFORM TO ALL APPLICABLE LOCAL. CODES AND TEXAS DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS (LATEST EDITION).
- 14. CONTRACTOR SHALL BE RESPONSIBLE FOR RESTORING ANY DAMAGES DONE TO EXISTING BUILDINGS, UTILITIES, FENCES, PAVEMENT, CURBS OR DRIVEWAYS TO ITS ORIGINAL, OR BETTER, CONDITION.
- 15. CONTRACTOR SHALL IMMEDIATELY NOTIFY THE ENGINEER OF ANY QUESTIONS THAT MAY ARISE CONCERNING THE INTENT, PLACEMENT, OR LIMITS OF DIMENSIONS OR GRADES NECESSARY FOR CONSTRUCTION OF THIS PROJECT.
- 16. TREE PROTECTION SHALL BE INSTALLED IN ACCORDANCE WITH PROJECT PLANS AND SPECIFICATIONS.
- 17. ALL EXCAVATION IS UNCLASSIFIED.
- 18. ANY FILL TO BE PLACED IN EXCESS OF 8 INCHES DEEP SHALL BE PLACED IN CONFORMANCE WITH THE REQUIREMENTS OF FHA/HUD DATA SHEET 79G. A LETTER OF CERTIFICATION FROM A QUALIFIED GEOTECHNICAL ENGINEER SHALL BE PRESENTED UPON COMPLETION OF FILLING ACTIVITIES.
- 19. CONTRACTOR TO REFERENCE GEOTECHNICAL REPORT (INCLUDING ANY ADDENDUMS) AS PROVIDED BY OWNER.
- 20. CONTRACTOR IS REQUIRED TO HAVE A TCEQ TPDES PERMIT ISSUED BY TCEQ. A COPY OF THE PERMIT SHALL BE POSTED ON THE JOBSITE PER TCEQ REQUIREMENTS.

#### **GENERAL UTILITY NOTES:**

- 1. ALL MATERIALS AND CONSTRUCTION PROCEDURES WITHIN THE SCOPE OF THIS PROJECT SHALL CONFORM TO ALL APPLICABLE T.C.E.Q. SPECIFICATIONS (LATEST EDITION), THE CITY OF ROUND ROCK STANDARD SPECIFICATIONS AND RANCHO DEL CIELO M.U.D., AS WELL AS OTHER SAFETY CODES AND INSPECTION PROVISIONS APPLICABLE TO THE PROJECT AND REQUIREMENTS OF THE RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT.
- 2. ALL WATER PIPE SHALL BE AWWA C-900 CLASS 200 (DR18). TRACER TAPE SHALL BE PLACED OVER ALL WATER MAINS.
- 3. ALL MAINS SHALL BE FLUSHED, HYDROSTATICALLY TESTED, AND DISINFECTED BY THE CONTRACTOR. AS PROVIDED FOR BY TCEQ STANDARD SPECIFICATIONS FOR CONSTRUCTION.
- 4. FOR PURPOSES OF RECORD DRAWINGS FOR RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT, THE CONTRACTOR AND THE DESIGN ENGINEER SHALL KEEP ACCURATE RECORDS OF ALL CONSTRUCTION THAT DEVIATES FROM THE PLANS. THE DESIGN ENGINEER SHALL FURNISH RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT ACCURATE "AS-BUILT" DRAWINGS FOLLOWING COMPLETION OF ALL CONSTRUCTION SHOWING SUCH DEVIATIONS.
- 5. THE LOCATIONS AND DEPTHS OF EXISTING UTILITIES SHOWN ON THESE PLANS ARE APPROXIMATE ONLY. ACTUAL LOCATIONS AND DEPTHS OF UTILITIES MUST BE VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION. ANY DAMAGE TO EXISTING UTILITIES SHALL BE REPAIRED BY THE CONTRACTOR AT HIS EXPENSE.
- 6. ALL GARBAGE OR SPOIL MATERIAL FROM THIS WORK SHALL BE REMOVED FROM THE SITE BY THE CONTRACTOR, AT HIS EXPENSE.
- 7. FINAL CONNECTION TO THE EXISTING WATER MAIN SHALL NOT BE MADE UNTIL THE WATER MAIN HAS BEEN PRESSURE TESTED, CHLORINATED AND RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT RELEASES THE MAIN FOR TIE-IN AND USE.
- 8. UNIT PRICE BID FOR "STANDARD FIRE HYDRANT ASSEMBLY" SHALL INCLUDE FIRE HYDRANT, 6-INCH GATE VALVE AND 6-INCH VALVE BOX COMPLETE, ANCHOR BEND. NIPPLES. FITTINGS. AND ALL 6-INCH DI PIPE REQUIRED (DI PIPE REQUIRED SHALL INCLUDE ALL PIPE FROM THE TEE ON THE MAIN LINE TO THE FIRE HYDRANT.)
- 9. WHEN SEWER MAINS ARE INSTALLED IN THE VICINITY OF WATER MAINS, SUCH INSTALLATION SHALL BE IN STRICT ACCORDANCE WITH THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY "RULES AND REGULATIONS FOR PUBLIC WATER SYSTEMS" (1998 OR ANY REVISIONS THERETO).
- 10. All TRENCH BACKFILL FOR THIS PROJECT SHALL BE ACCOMPLISHED ACCORDING TO THE APPROPRIATE TRENCH DETAIL.
- 11. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ACQUIRING ALL PERMITS, TESTS, APPROVALS AND ACCEPTANCES REQUIRED TO COMPLETE CONSTRUCTION OF THIS PROJECT.
- 12. ALL ITEMS NOT SPECIFICALLY CALLED FOR ON THE PLANS, OR IN THE SPECIFICATIONS, BUT NECESSARY TO REASONABLY CONSTRUCT THE FACILITY OR IMPROVEMENT, SHALL BE CONSIDERED INCIDENTAL TO THE OVERALL PROJECT AND NO SEPARATE PAYMENTS WILL BE MADE FOR THESE ITEMS.
- 13. CONTRACTOR TO GRADE SITE TO WITHIN +/- 0.10' BEFORE THE INSTALLATION OF UTILITIES TO ENSURE PROPER COVER IS ACHIEVED.
- 14. CONTRACTOR SHALL VERIFY THE EXACT LOCATION OF UNDERGROUND UTILITIES AND DRAINAGE STRUCTURES WHETHER SHOWN ON THE PLANS OR NOT.
- 15. THE CONTRACTOR SHALL NOTIFY THE GOVERNMENTAL AND/OR UTILITY COMPANIES REGARDING THE LOCATION OF EXISTING FACILITIES PRIOR TO CONSTRUCTION.
- 16. THE CONTRACTOR SHALL EXCAVATE AROUND EXISTING UTILITIES WHICH INTERSECT THE PROPOSED ALIGNMENT OF THE SERVICES AND NOTIFY THE ENGINEER OF POTENTIAL CONFLICTS, PRIOR TO ANY CONSTRUCTION IN THE AREA.
- 17. ALL DISTURBED AREAS WITHIN EASEMENTS AND TXDOT RIGHT-OF-WAY SHALL BE HYDRO-MULCHED IN ACCORDANCE WITH RANCHO DEL CIELO MUNICIPAL UTILITY DISTRICT AND TXDOT SPECIFICATIONS.

BENCHMARK #120 - SET CHISELED SQUARE ON CONCRETE HEADWALL ON THE NORTH SIDE OF COUNTY ROAD 238 GRID NORTHING: 10257996.4 GRID EASTING: 3141135.7

ELEV. 862.34 - NAVD 88 (GEOID 12A)

BENCHMARK #122 - SET 5/8" IRON ROD WITH RED CAP GRID NORTHING: 10258437.1

GRID EASTING: 3139597.9 ELEV. 841.32 - NAVD 88 (GEOID 12A)

#### STREET AND DRAINAGE NOTES:

1. SEE PAVING DETAIL SHEET FOR TYPICAL STREET SECTIONS.

2. CONTRACTOR SHALL REMOVE AND DISPOSE OF ALL TREES WITHIN 15' OF PROPOSED PAVEMENT AND ALL DEAD TREES WITHIN STREET RIGHT-OF-WAY.

3. CONTRACTOR TO GRADE OR REGRADE ALL AREAS WITHIN RIGHT-OF-WAY INCLUDING DITCHES FOR POSITIVE DRAINAGE.

4. CONTRACTOR SHALL GRADE TO DRAIN AREAS UPSTREAM AND DOWNSTREAM OF ALL PROPOSED CULVERTS.

5. CONTRACTOR SHALL HYDROMULCH ALL DISTURBED AREAS, INCLUDING RIGHT-OF-WAY, STEEP SLOPES AND DRAINAGE DITCHES.

6. ALL STORM DRAIN PIPES ON THIS PROJECT SHALL BE REINFORCED CONCRETE (RCP CLASS III); OR DUAL WALL ADS N-12 HDPE WITH A CORRUGATED EXTERIOR AND SMOOTH INTERIOR MEETING THE REQUIREMENTS OF ASTM F2648 AND AASHTO M294 FOR USE IN GRAVITY FLOW DRAINAGE APPLICATIONS. ALL WYES, BENDS, PIPE SIZE CHANGES AND TRANSITIONS SHALL BE PREFABRICATED AND SHALL CONFORM TO ASTM F2306 AND AASHTO M294. ALL MATERIAL, INSTALLATION, COMPACTION, BEDDING, AND BACKFILL REQUIREMENTS AND PROCEDURES FOR DUAL WALL ADS N-12 HDPE USED ON THIS PROJECT SHALL ALSO BE IN ACCORDANCE WITH TXDOT SPECIAL SPECIFICATION 4122 (REF. TXDOT SPECIAL SPECIFICATION 4122 PROVIDED ON SHEET 92).

7. ALL SIGNAGE SHALL BE IN ACCORDANCE WITH THE LATEST EDITION OF THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES.


8. ALL DIMENSIONS ARE TO FACE OF CURB UNLESS OTHERWISE NOTED.

9. ALL STRIPING SHALL BE THERMOPLASTIC.

10. ANY FILL TO BE PLACED IN EXCESS OF 8 INCHES DEEP SHALL BE PLACED IN CONFORMANCE WITH THE REQUIREMENTS OF FHA/HUD DATA SHEET 79G. A LETTER OF CERTIFICATION FROM A QUALIFIED GEOTECHNICAL ENGINEER SHALL BE PRESENTED UPON COMPLETION OF FILLING ACTIVITIES.

#### 11. PAVING CRITERIA:

A GEOTECHNICAL INVESTIGATION REPORT FOR THIS PROJECT WAS PERFORMED BY MLA GEOTECHNICAL IN APRIL 2022. ACCORDING TO THAT INVESTIGATION, THE STREET SECTIONS ARE TO BE CONSTRUCTED AS FOLLOWS:





30 TAC SECTION 290.44(E)(4) WATER LINE / WASTEWATER SEPARATION REQUIREMENTS	V. WHERE A NEW POTABLE WATER
WHEN NEW POTABLE WATER DISTRIBUTION LINES ARE CONSTRUCTED, THEY SHALL BE INSTALLED NO CLOSER THAN NINE FEET IN ALL DIRECTIONS TO WASTEWATER COLLECTION FACILITIES. ALL SEPARATION DISTANCES SHALL BE MEASURED FROM THE OUTSIDE SURFACE OF EACH OF THE RESPECTIVE PIECES.	WATERLINE SHALL BE AT LEAS LATERAL. WHENEVER POSSIBLE,
(4) WHERE THE NINE-FOOT SEPARATION DISTANCE CANNOT BE ACHIEVED, THE FOLLOWING CRITERIA SHALL APPLY.	HAVE A MINIMUM PRESSURE RA MAIN OR LATERAL SHALL BE E CLAUSE (VI) OF THIS SUBPARA
(A) NEW WATERLINE INSTALLATION - PARALLEL LINES.	SEGMENT PLUS 12 INCHES BEY
I. WHERE A NEW POTABLE WATERLINE PARALLELS AN EXISTING, NON-PRESSURE OR PRESSURE RATED WASTEWATER MAIN OR LATERAL AND THE LICENSED PROFESSIONAL ENGINEER LICENSED IN THE STATE OF TEXAS IS ABLE TO DETERMINE THAT THE EXISTING WASTEWATER MAIN OR LATERAL IS NOT LEAKING, THE NEW POTABLE WATERLINE SHALL BE LOCATED AT LEAST TWO FEET ABOVE THE EXISTING WASTEWATER MAIN OR LATERAL, MEASURED VERTICALLY, AND AT LEAST FOUR FEET AWAY, MEASURED HORIZONTALLY, FROM THE EXISTING WASTEWATER MAIN OR LATERAL. EVERY EFFORT SHALL BE EXERTED NOT TO DISTURB THE BEDDING AND BACKFILL OF THE EXISTING WASTEWATER MAIN OR LATERAL.	SAND SHALL HAVE A MINIMUM STABILIZED SAND MIXTURE, BA
II. WHERE A NEW POTABLE WATERLINE PARALLELS AN EXISTING PRESSURE RATED WASTEWATER MAIN OR LATERAL AND IT CANNOT BE DETERMINED BY THE	RANCHO DEL CI
LICENSED PROFESSIONAL ENGINEER IF THE EXISTING LINE IS LEAKING, THE EXISTING WASTEWATER MAIN OR LATERAL SHALL BE REPLACED WITH AT LEAST 150 PSI PRESSURE RATED PIPE. THE NEW POTABLE WATERLINE SHALL BE LOCATED AT LEAST TWO FEET ABOVE THE NEW WASTEWATER LINE, MEASURED VERTICALLY, AND AT LEAST FOUR FEET AWAY, MEASURED HORIZONTALLY, FROM THE REPLACED WASTEWATER MAIN OR LATERAL.	DISTRICT GENERAL NOTES: 1. THE DISTRICT ENGINEER, JONES 512–556–2300), AND THE CIT AT LEAST 2 WORKING DAYS (4
III. WHERE A NEW POTABLE WATERLINE PARALLELS A NEW WASTEWATER MAIN, THE WASTEWATER MAIN OR LATERAL SHALL BE CONSTRUCTED OF AT LEAST 150 PSI PRESSURE RATED PIPE. THE NEW POTABLE WATERLINE SHALL BE LOCATED AT LEAST TWO FEET ABOVE THE WASTEWATER MAIN OR LATERAL, MEASURED VERTICALLY, AND AT LEAST FOUR FEET AWAY, MEASURED HORIZONTALLY, FROM	<ul> <li>I. CONDUCTING A PRE-CONSTR II. BEGINNING OF EACH PHASE</li> <li>III. TESTING OF WATER AND WA</li> <li>IV. FINAL WALK-THROUGH OF F</li> <li>2. THE DISTRICT OPERATOR AND</li> </ul>
THE WASTEWATER MAIN OR LATERAL. (B) NEW WATERLINE INSTALLATION - CROSSING LINES.	<ul> <li>3 WORKING DAYS (72-HOURS)</li> <li>I. ALL CONNECTIONS OR MODIF SYSTEM; AND,</li> </ul>
1. WHERE A NEW POTABLE WATERLINE CROSSES AN EXISTING, NON-PRESSURE RATED WASTEWATER MAIN OR LATERAL, ONE SEGMENT OF THE WATERLINE PIPE SHALL BE CENTERED OVER THE WASTEWATER MAIN OR LATERAL SUCH THAT THE JOINTS OF THE WATERLINE PIPE ARE EQUIDISTANT AND AT LEAST NINE FEET HORIZONTALLY FROM THE CENTERLINE OF THE WASTEWATER MAIN OR LATERAL. THE POTABLE WATERLINE SHALL BE AT LEAST TWO FEET ABOVE THE WASTEWATER MAIN OR LATERAL. WHENEVER POSSIBLE, THE CROSSING SHALL BE CENTERED BETWEEN THE JOINTS OF THE WASTEWATER MAIN OR LATERAL. IF THE EXISTING WASTEWATER MAIN OR LATERAL IS DISTURBED OR SHOWS SIGNS OF LEAKING, IT SHALL BE REPLACED FOR AT LEAST NINE FEET IN BOTH DIRECTIONS (18 FEET TOTAL) WITH AT LEAST 150 PSI PRESSURE RATED PIPE.	<ul> <li>II. TESTING OF WATER AND WA</li> <li>THE CONTRACTOR SHALL VERIFUTILITIES AT LEAST 48-HOURS PLANS OR NOT, AND TO PROT LOCAL UTILITY CONTACT INFOR BE UPDATED FROM TIME TO THE I. RANCHO DEL CIELO MUNICIPA II. CITY OF JARRELL: (512) 74 III. TEXAS STATE-WIDE ON CALL</li> </ul>
II. WHERE A NEW POTABLE WATERLINE CROSSES AN EXISTING, PRESSURE RATED WASTEWATER MAIN OR LATERAL, ONE SEGMENT OF THE WATERLINE PIPE SHALL BE CENTERED OVER THE WASTEWATER MAIN OR LATERAL SUCH THAT THE JOINTS OF THE WATERLINE PIPE ARE EQUIDISTANT AND AT LEAST NINE FEET HORIZONTALLY FROM THE CENTERLINE OF THE WASTEWATER MAIN OR LATERAL. THE POTABLE WATERLINE SHALL BE AT LEAST SIX INCHES ABOVE THE WASTEWATER MAIN OR LATERAL. WHENEVER POSSIBLE, THE CROSSING SHALL BE CENTERED BETWEEN THE JOINTS OF THE WASTEWATER MAIN OR LATERAL. IF THE EXISTING WASTEWATER MAIN OR LATERAL SHOWS SIGNS OF LEAKING. IT SHALL BE REPLACED FOR AT LEAST NINE FEET IN BOTH DIRECTIONS (18 FEET TOTAL) WITH AT LEAST 150 PSI PRESSURE RATED PIPE.	<ol> <li>THE CONTRACTOR SHALL ALLOY LAND OR PREMISES FOR THE F PREMISES DURING ALL PHASES</li> <li>THE CONTRACTOR SHALL DIRECT REPRESENTATIVE AT LEAST 48- BE PERFORMED. LACK OF NOT THE INSPECTOR'S APPLICABLE</li> <li>NO CONSTRUCTION OF ANY WA ALLOWED DURING NON-BUSINES UNLESS PRIOR APPROVAL IS R</li> <li>CONTRACTOR SHALL DESIGNATE DEDUCTOR SHALL DESIGNATE</li> </ol>
III. WHERE A NEW POTABLE WATERLINE CROSSES A NEW, NON-PRESSURE RATED WASTEWATER MAIN OR LATERAL AND THE STANDARD PIPE SEGMENT LENGTH OF THE WASTEWATER MAIN OR LATERAL IS AT LEAST 18 FEET, ONE SEGMENT OF THE WATERLINE PIPE SHALL BE CENTERED OVER THE WASTEWATER MAIN OR LATERAL SUCH THAT THE JOINTS OF THE WATERLINE PIPE ARE EQUIDISTANT AND AT LEAST NINE FEET HORIZONTALLY FROM THE CENTERLINE OF THE WASTEWATER MAIN OR LATERAL. THE POTABLE WATERLINE SHALL BE AT LEAST TWO FEET ABOVE THE WASTEWATER MAIN OR LATERAL. WHENEVER POSSIBLE, THE CROSSING SHALL BE CENTERED BETWEEN THE JOINTS OF THE WASTEWATER MAIN OR LATERAL. THE WASTEWATER PIPE SHALL HAVE A MINIMUM PIPE STIFFNESS OF 115 PSI AT 5.0% DEFLECTION. THE WASTEWATER MAIN OR LATERAL SHALL BE EMBEDDED IN CEMENT STABILIZED SAND (SEE CLAUSE (VI) OF THIS SUBPARAGRAPH) FOR THE TOTAL LENGTH OF ONE PIPE SEGMENT PLUS 12 INCHES BEYOND THE JOINT ON EACH END.	PROJECT SITE FOR ALL DISTRIC 8. NO VALVES WILL BE OPENED W DISTRICT SYSTEM WITHOUT PRIC REPRESENTATIVE PRESENT. COI LOCATIONS, DATES, TIMES, AND OTHERWISE BEING MEASURED B CONTRACTOR'S FLUSHING LOGS OPERATOR PRIOR TO FINAL AC AS AN ALTERNATIVE, ALL INITIAL NEW WATER MAINS MAY BE FRO BACKFLOW PREVENTION VALVE V BYPASS THE EXISTING DISTRICT AND INITIAL FLUSHING OF THE M PUBLIC DRINKING WATER SYSTEM THE EXISTING DISTRICT VALVE(S)
IV. WHERE A NEW POTABLE WATERLINE CROSSES A NEW, NON-PRESSURE RATED WASTEWATER MAIN OR LATERAL AND A STANDARD LENGTH OF THE WASTEWATER PIPE IS LESS THAN 18 FEET IN LENGTH, THE POTABLE WATER PIPE SEGMENT SHALL BE CENTERED OVER THE WASTEWATER LINE. THE MATERIALS AND METHOD OF INSTALLATION SHALL CONFORM WITH ONE OF THE FOLLOWING OPTIONS:	<ul> <li>IN ALL INSTANCES, PASSING BAG DISTRICT BEFORE LEAVING THE E REPRESENTATIVE PRESENT.</li> <li>9. CONTRACTOR SHALL PROPERLY (&gt;10 MG/LITER CHLORINE RESID HIGHLY CHLORINATED WATER M</li> </ul>
i. WITHIN NINE FEET HORIZONTALLY OF EITHER SIDE OF THE WATERLINE, THE WASTEWATER PIPE AND JOINTS SHALL BE CONSTRUCTED WITH PIPE MATERIAL HAVING A MINIMUM PRESSURE RATING OF AT LEAST 150 PSI.AN ABSOLUTE MINIMUM VERTICAL SEPARATION DISTANCE OF TWO FEET SHALL BE PROVIDED. THE WASTEWATER MAIN OR LATERAL SHALL BE LOCATED BELOW THE WATERLINE.	STORM DRAIN SYSTEM, DRAINA SYSTEM AT A RATE WHICH MAY PROCESS OR THE ENVIRONMENT 10. WITH THE EXCEPTION OF LOT F ALL AREAS DISTURBED BY CON AFTER CONSTRUCTION IS COMP
ii. ALL SECTIONS OF WASTEWATER MAIN OR LATERAL WITHIN NINE FEET HORIZONTALLY OF THE WATERLINE SHALL BE ENCASED IN AN 18-FOOT (OR LONGER) SECTION OF PIPE. FLEXIBLE ENCASING PIPE SHALL HAVE A MINIMUM PIPE STIFFNESS OF 115 PSI AT 5.0% DEFLECTION. THE ENCASING PIPE SHALL BE CENTERED ON THE WATERLINE AND SHALL BE AT LEAST TWO NOMINAL PIPE DIAMETERS LARGER THAN THE WASTEWATER MAIN OR LATERAL. THE SPACE AROUND THE CARRIER PIPE SHALL BE SUPPORTED AT FIVE-FOOT (OR LESS) INTERVALS WITH SPACERS OR BE FILLED TO THE SPRINGLINE WITH WASHED SAND. EACH END OF THE CASING SHALL BE SEALED WITH WATERTIGHT NON-SHRINK CEMENT GROUT OR A MANUFACTURED WATERTIGHT SEAL. AN ABSOLUTE MINIMUM SEPARATION DISTANCE OF SIX INCHES BETWEEN THE ENCASEMENT PIPE AND THE WATERLINE SHALL BE PROVIDED. THE WASTEWATER LINE SHALL BE LOCATED BELOW THE WATERLINE.	<ul> <li>AFTER CONSTRUCTION IS COMP SLOPES AND CHANNEL FLOW LI TEMPORARY EROSION CONTROL BE CONSIDERED ON A CASE B' FOR ESTABLISHING VEGETATION MEANS.</li> <li>11. CONTRACTOR IS RESPONSIBLE I ELIMINATION SYSTEM (TPDES) O AS APPLICABLE.</li> <li>12. CONTRACTOR IS RESPONSIBLE I STRUCTURES, UTILITIES, FENCES ITS ORIGINAL, OR BETTER, CON</li> <li>13. ALL GARBAGE AND SPOIL MATE</li> </ul>
iii. WHEN A NEW WATERLINE CROSSES UNDER A WASTEWATER MAIN OR LATERAL, THE WATERLINE SHALL BE ENCASED AS DESCRIBED FOR WASTEWATER MAINS OR LATERALS IN SUBCLAUSE (II) OF THIS CLAUSE OR CONSTRUCTED OF DUCTILE IRON OR STEEL PIPE WITH MECHANICAL OR WELDED JOINTS AS APPROPRIATE. AN ABSOLUTE MINIMUM SEPARATION DISTANCE OF ONE FOOT BETWEEN THE WATERLINE AND THE WASTEWATER MAIN OR LATERAL SHALL BE PROVIDED. BOTH THE WATERLINE AND WASTEWATER MAIN OR LATERAL MUST PASS A PRESSURE AND LEAKAGE TEST AS SPECIFIED IN AWWA C600 STANDARDS.	SITE BY THE CONTRACTOR. 14. THE INTERIOR OF ALL PIPE, FIT FROM DIRT AND FOREIGN MATT DELIVERY) AND STORED IN A M CONTRACTOR TO ENSURE THAT EXHAUST DURING TRANSPORT. MINIMIZE ENTRANCE OF FOREIGN
DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEA	RING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL.

LINE CROSSES A NEW, PRESSURE RATED , ONE SEGMENT OF THE WATERLINE PIPE SHALL EWATER LINE SUCH THAT THE JOINTS OF THE NT AND AT LEAST NINE FEET HORIZONTALLY FROM TEWATER MAIN OR LATERAL. THE POTABLE SIX INCHES ABOVE THE WASTEWATER MAIN OR THE CROSSING SHALL BE CENTERED BETWEEN THE AIN OR LATERAL. THE WASTEWATER PIPE SHALL TING OF AT LEAST 150 PSI. THE WASTEWATER MBEDDED IN CEMENT STABILIZED SAND (SEE GRAPH) FOR THE TOTAL LENGTH OF ONE PIPE OND THE JOINT ON EACH END.

ND BEDDING IS REQUIRED, THE CEMENT STABILIZED OF 10% CEMENT PER CUBIC YARD OF CEMENT SED ON LOOSE DRY WEIGHT VOLUME (AT LEAST 2.5 ARD OF MIXTURE). THE CEMENT STABILIZED SAND OF SIX INCHES ABOVE AND FOUR INCHES BELOW ERAL. THE USE OF BROWN COLORING IN CEMENT ATER MAIN OR LATERAL BEDDING IS RECOMMENDED ESSURE RATED WASTEWATER MAINS DURING

#### <u>ELO MUNICIPAL UTILITY DISTRICT</u>

-HEROY & ASSOCIATES, INC. (JASON JONES, PHONE: Y OF JARRELL (512-746-4593) SHALL BE CONTACTED 8-HOURS) PRIOR TO:

UCTION CONFERENCE;

OF CONSTRUCTION; STEWATER LINES OR CRITICAL EQUIPMENT; AND, ACILITIES.

THE CITY OF JARRELL SHALL BE CONTACTED AT LEAST PRIOR TO:

ICATIONS TO THE EXISTING WATER OR WASTEWATER

STEWATER LINES OR CRITICAL EQUIPMENT.

Y THE EXACT LOCATION AND DEPTHS OF UNDERGROUND PRIOR TO CONSTRUCTION WHETHER SHOWN ON THE ECT THE SAME DURING CONSTRUCTION. THE FOLLOWING MATION IS PROVIDED FOR REFERENCE ONLY AND MAY

AL UTILITY DISTRICT: (512) 246-1400

46-4593

LOCATOR: DIAL '811'

- W ENTRY BY THE DISTRICT'S REPRESENTATIVE ON THE URPOSE OF INSPECTION OF CONDITIONS ON THE OF CONSTRUCTION.
- TLY NOTIFY THE DISTRICT'S INSPECTION

-HOURS PRIOR TO ANY BUSINESS DAY NO WORK WILL ICE MAY RESULT IN THE CONTRACTOR BEING CHARGED FEES FOR DAYS NOT WORKED.

TER, WASTEWATER, OR DRAINAGE FACILITIES SHALL BE S HOURS TO INCLUDE WEEKENDS AND HOLIDAYS.

ECEIVED BY THE DISTRICT IN WRITING. AN ENGLISH SPEAKING REPRESENTATIVE AT THE CT INSPECTIONS AND CORRESPONDENCE.

HICH CONNECT NEW WATER MAINS TO THE EXISTING OR DISTRICT APPROVAL AND A DISTRICT

ITRACTOR SHALL MAINTAIN A LOG OF ALL FLUSHING DURATIONS THAT MAY REQUIRE POTABLE WATER NOT Y THE CONTRACTOR'S CONSTRUCTION METER. THE SHALL BE SUBMITTED AND APPROVED BY THE DISTRICT

CEPTANCE AND PAYMENT ON THE PROJECT. FILLING, FLUSHING, AND HYDROSTATIC TESTING OF OM THE CONTRACTOR'S CONSTRUCTION METER AND IA ONE OR MORE TEMPORARY JUMPER(S) INSTALLED TO VALVE(S). FOLLOWING A PASSING HYDROSTATIC TEST

AIN TO ACHIEVE CHLORINE RESIDUALS ACCEPTABLE FOR S, FINAL SCOUR FLUSHING WILL BE ALLOWED THROUGH WITH A DISTRICT REPRESENTATIVE PRESENT.

TERIOLOGICAL TEST(S) MUST BE PROVIDED TO THE XISTING DISTRICT VALVE(S) OPEN WITHOUT A DISTRICT

DISPOSE OF ALL HIGHLY CHLORINATED FLUSH WATER UAL) WITH A DISTRICT REPRESENTATIVE PRESENT. AY NOT BE DISPOSED OF DIRECTLY INTO THE DISTRICT'S SE CHANNELS, CREEKS, OR WASTEWATER COLLECTION CAUSE DAMAGE TO THE WASTEWATER TREATMENT

ADS WHERE ADDITIONAL CONSTRUCTION IS PLANNED, STRUCTION SHALL BE SEEDED AND RE-VEGETATED ETE. ADDITIONALLY, ALL 4:1 OR STEEPER EARTHEN NES SHALL INCLUDE 4-INCHES TOPSOIL AND MATTING. ALTERNATIVE STABILIZATION METHODS WILL CASE BASIS. CONTRACTOR SHALL BE RESPONSIBLE BY PERIODIC WATERING OR OTHER ACCEPTABLE

FOR COMPLIANCE WITH TEXAS POLLUTANT DISCHARGE ONSTRUCTION GENERAL PERMIT (CGP) NO. TXR150000,

FOR RESTORING ANY DAMAGES TO EXISTING PAVEMENT, CURBS, LANDSCAPING, OR DRIVEWAYS TO

TION. RIAL FROM THIS WORK SHALL BE REMOVED FROM THE

TINGS, AND OTHER ACCESSORIES SHALL BE KEPT FREE ER AT ALL TIMES (INCLUDING DURING TRANSPORT AND ANNER THAT WILL PROTECT THEM FROM DAMAGE.

PIPELINE ENDS ARE COVERED CLOSEST TO TRUCK STOCKPILED MATERIALS SHALL BE STACKED SO AS TO MATTER.

- 15. CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF TCEQ RULE 30 TAC 290.44 RELATING TO SEPARATION OF WATER AND WASTEWATER LINES. 16. ALL MANHOLE FRAMES, COVERS, VALVES, AND CLEANOUTS SHALL BE RAISED TO
- FINISHED GRADE PRIOR TO FINAL PAVING CONSTRUCTION. 17. ALL WET UTILITY INSTALLATION TO BE COMPLETE IN PLACE PRIOR TO THE INSTALLATION OF DRY UTILITIES.
- 18. ALL WATER SERVICE, WASTEWATER SERVICE, AND VALVE LOCATIONS SHALL BE APPROPRIATELY MARKED AS FOLLOWS:

WATER SERVICE "W" ON FACE OF CURB WASTEWATER SERVICE "S" ON FACE OF CURB

VALVE "V" ON FACE OF CURB

NON-DISTRICT NOTE REQUIREMENTS:

1. WILLIAMSON COUNTY GENERAL CONSTRUCTION NOTES (AS DIRECTED BY COUNTY) 2. TCEQ WATER/WASTEWATER SEPARATION REQUIREMENTS (FROM 30 TAC CHAPTER 290.44(E)(4))

MATERIAL SPECIFICATIONS:

- 1. ALL MATERIALS SHALL BE NEW, AND COMPLY WITH THE LATEST AND APPLICABLE STANDARDS FOR PUBLIC UTILITY SYSTEMS INCLUDING, BUT NOT LIMITED TO, THE ASSOCIATION OF AMERICAN WATER WORKS (AWWA), AMERICAN NATIONAL STANDARDS INSTITUTE (ANSI), AMERICAN STANDARD OF TESTING AND MATERIALS (ASTM) AND INSTALLED AND TESTED ACCORDING THE MANUFACTURER'S RECOMMENDATIONS AND LOCAL PLUMBING CODES.
- 2. ALL WATER MAINS LESS THAN OR EQUAL TO 12-INCH DIAMETER SHALL BE PVC WITH A MINIMUM PRESSURE RATING OF 150 POUNDS PER SQUARE INCH (PSI), MINIMUM DR-18 WALL THICKNESS RATIO, COMPLY WITH AWWA C900, AND NOT LESS THAN 6-INCHES DIAMETER.
- 3. ALL WATER SYSTEM VALVES, FITTINGS, AND SERVICE CONNECTIONS SHALL BE A MINIMUM 150 PSI WORKING PRESSURE RATING. ALL IRON PIPE AND FITTINGS SHALL BE WRAPPED WITH MINIMUM 8-MIL POLYETHYLENE AND SEALED WITH DUCT TAPE PER AWWA C105 GUIDELINES.
- 4. WATER MAIN FITTINGS SHALL BE DUCTILE IRON WITH MECHANICAL JOINTS AND COMPLY WITH AWWA C153 (FITTINGS) AND AWWA C111 (GASKETS)
- 5. FIRE HYDRANTS SHALL COMPLY WITH AWWA C502 FOR DRY-BARREL FIRE HYDRANTS. AND ALL WATER MAIN VALVES SHALL BE RESILIENT SEATED GATE VALVES COMPLYING WITH AWWA C509 OR AWWA C515 (DUCTILE IRON).
- 6. AIR VALVES ON WATER MAINS SHALL COMPLY WITH AWWA C512. AIR VALVES ON SEWER FORCE MAINS SHALL BE RATED BY THE MANUFACTURER FOR PERFORMANCE IN WASTEWATER APPLICATIONS.
- 7. THE METER/CURB STOPS INSTALLED IN THE WATER SYSTEM SERVICE CONNECTIONS SHALL BE LIMITED TO FORD, MCDONALD, OR AN APPROVED EQUAL MANUFACTURER. ALL WATER SERVICE CONNECTION VALVES AND FITTINGS SHALL COMPLY WITH AWWA C800.
- 8. GRAVITY FLOW WASTEWATER COLLECTION MAINS LESS THAN 18-INCH DIAMETER SHALL BE GREEN PVC WITH A MINIMUM SDR-26 RATING FOR WALL THICKNESS, COMPLY WITH ASTM D3034, AND NOT LESS THAN 6-INCHES DIAMETER. SERVICE CONNECTIONS SHALL BE SDR-26 PIPE WITH SDR-35 FITTINGS
- 9. FORCE MAIN PIPELINES (4 TO 12 INCH DIAMETER) SHALL BE PVC WITH A MINIMUM 150 PSI WORKING PRESSURE AND DESIGNED TO WITHSTAND THE POTENTIAL SURGE GENERATED BY A SUDDEN PUMP FAILURE UNDER MAXIMUM FLOW CONDITIONS. NO WATER DESIGNATED OR BLUE PIPE SHALL BE ALLOWED IN FORCE MAIN APPLICATIONS.
- 10. A 6-INCH END OF MAIN WASTEWATER CLEAN-OUT IS ACCEPTABLE IN LIEU OF A MANHOLE WHEN NO EXTENSIONS ARE ANTICIPATED AND SHALL BE CONSTRUCTED PER THE DISTRICT'S STANDARD DETAIL.
- 11. ALL WATER MAINS SHALL HAVE 36-INCHES MINIMUM COVER IN UNPAVED AREAS AND 30-INCHES MINIMUM COVER BELOW SUBGRADE IN PAVED AREAS. ALL WASTEWATER MAINS SHALL HAVE 48-INCHES MINIMUM COVER.
- 12. TRACER DETECTION TAPE SHALL BE PLACED DIRECTLY ABOVE ALL WATER AND WASTEWATER MAINS AT A DEPTH OF 18-INCHES BELOW FINISHED GRADE. THE TAPE SHALL BE MINIMUM 12-INCHES WIDE AND INCASED IN A PROTECTIVE, INERT, PLASTIC JACKET AND COLOR-CODED IN ACCORDANCE WITH APWA UNIFORM COLOR CODE.
- 13. GAS RESISTANT PROTECTIVE COATINGS WILL BE REQUIRED ON DOMESTIC WASTEWATER MANHOLES WHERE A CONNECTION IS MADE WITH A PRESSURIZED FORCE MAIN. 14. MANHOLE COVERS SHALL BE BOLTED AND GASKETED WHEN LOCATED WITHIN A FLOOD
- HAZARD AREA OR DRAINAGE WAY. 15. ALL STORM DRAIN PIPES SHALL BE REINFORCED CONCRETE (RCP CLASS III); OR DUAL WALL ADS N-12 HDPE WITH A CORRUGATED EXTERIOR AND SMOOTH INTERIOR MEETING THE REQUIREMENTS OF ASTM F2648 AND AASHTO M294 FOR USE IN GRAVITY FLOW
- DRAINAGE APPLICATIONS. ALL WYES, BENDS, PIPE SIZE CHANGES AND TRANSITIONS SHALL BE PREFABRICATED AND SHALL CONFORM TO ASTM F2306 AND AASHTO M294. 16. MINIMUM TRENCH WIDTHS FOR HDPE DRAINAGE PIPE SHALL CONFORM TO THE
- REQUIREMENTS OF TABLE 1 BELOW. 17. THE DISTRICT MUST APPROVE ALL MATERIAL USED FOR PIPE EMBEDMENT AND TRENCH
- BACKFILL. ACCEPTABLE PIPE BEDDING MATERIAL SHALL INCLUDE PIPE BEDDING STONE, PEA GRAVEL AND IN LIEU OF SAND, AN NATURALLY OCCURRING OR MANUFACTURED STONE MATERIAL CONFORMING TO ASTM C33 FOR STONE QUALITY AND

MEETING THE FOLLOWING GRADATION SPECIFICATION: SIEVE SIZE PERCENT RETAINED BY WEIGHT

- 1/2"
- 3/8" 0 - 240-85 #4
- #10 95-100

ALTERNATE GRADATION TABLES WILL BE CONSIDERED BY THE DISTRICT ON A CASE BY CASE BASIS; HOWEVER, MANUFACTURED SAND OR ITS EQUIVALENT IS NOT ALLOWED IN TRENCHES WITH GROUNDWATER OR BENEATH STRUCTURES (MANHOLES, INLET BOXES).

#### INSPECTIONS AND TESTING:

- 1. THE DISTRICT AND THE CITY OF JARRELL SHALL INSPECT AND APPROVE OF THE WORKMANSHIP AND MATERIALS UTILIZED OR INVOLVED IN THE CONSTRUCTION OF THE WATER, WASTEWATER, AND DRAINAGE FACILITIES, WHICH MAY INCLUDE THE FOLLOWING: A. ALL MATERIALS USED IN THE WORK;
- B. THE COMPLETED TRENCH FOR EACH SECTION OF WORK;
- C. PIPE AND TUBING AFTER UNDER-BEDDING INSTALLATION, OVER BEDDING, AND LAYING OF DETECTABLE TRACER TAPE AS REQUIRED
- D. FITTINGS, FIXTURES, AND APPURTENANCES AFTER INSTALLATION AND THRUST BLOCKING, IF REQUIRED, BUT BEFORE BEDDING OR BACKFILL IS PLACED;
- E. ALL REQUIRED PRESSURE, VACUUM, AND MATERIALS TESTING; AND, F. A FINAL INSPECTION.
- 2. ALL UTILITY INSPECTIONS WILL BE PERFORMED BY THE CITY OF JARRELL. THE DISTRICT'S MAINTENANCE RESPONSIBILITIES ARE LIMITED TO THE STORM SEWER SYSTEM AND THE WATER QUALITY AND DETENTION FACILITIES.

3. ANY CONFLICTS BETWEEN THE CITY OF JARRELL NOTES AND SPECIFICATIONS AND THOSE OF THE DISTRICT SHALL DEFAULT TO THE CITY OF JARRELL STANDARDS.

4. ALL MATERIALS AND WATER QUALITY TESTING WILL BE THE RESPONSIBILITY OF THE CONTRACTOR, AND SHALL BE COORDINATED WITH THE DISTRICT'S REPRESENTATIVE. PASSING REPORTS OF ALL REQUIRED TESTS SHALL BE PROVIDED TO THE DISTRICT PRIOR TO ACCEPTANCE OF THE FACILITIES FOR OPERATION AND MAINTENANCE. AT A MINIMUM, THE FOLLOWING TESTS ARE REQUIRED AND SHALL BE CONDUCTED PER TCEQ CHAPTER 217.57 FOR GRAVITY FLOW WASTEWATER COLLECTION SYSTEMS, TCEQ CHAPTER 217.68 FOR WASTEWATER FORCE MAINS, AND APPLICABLE AWWA STANDARDS FOR WATER SYSTEMS:

- HYDROSTATIC PRESSURE TESTING OF WATER MAINS IN ACCORDANCE WITH AWWA C605 (150 PSI FOR 2-HOURS) FOLLOWING THE INSTALLATION OF ALL ABOVE GROUND APPURTENANCES (METER BOXES, SERVICES, FIRE HYDRANTS, AND FLUSH VALVES) AT FINAL GRADE. THE ALLOWABLE LEAKAGE RATE SHALL NOT EXCEED THE SPECIFIED VALUES IN TABLE 2 BELOW, AND IS DERIVED FROM THE FORMULAS IN AWWA C605. IF THE PIPELINE UNDER TEST CONTAINS SECTIONS OF VARIOUS DIAMETERS AND MULTIPLE CLOSED VALVES, THE TESTING ALLOWANCE WILL BE THE SUM OF THE TESTING ALLOWANCE FOR EACH PIPELINE SIZE AND VALVE.

- CLEAN, DISINFECT, AND FLUSH THE WATER MAIN AND APPURTENANCES IN ACCORDANCE WITH AWWA C651. PASSING BACTERIOLOGICAL TEST SAMPLES MUST BE DRAWN FROM THE FURTHEST POINT IN THE NEW WATER MAIN FROM THE EXISTING SYSTEM AS WELL AS AT EACH ADDITIONAL 1,000 FOOT INTERVAL ALONG THE PIPELINE ROUTE. THE LABORATORY USED FOR BACTERIOLOGICAL ANALYSIS AND TESTING MUST BE APPROVED BY THE DISTRICT.

- HYDROSTATIC PRESSURE TESTING OF WASTEWATER FORCE MAINS AT 50 PSI ABOVE THE NORMAL OPERATING PRESSURE FOR A MINIMUM OF 4.0 HOURS. THE LEAKAGE RATE MUST NOT EXCEED 10.0 GALLONS PER INCH DIAMETER PER MILE OF PIPE PER

-LOW PRESSURE AIR TEST FOR ALL GRAVITY SEWER MAINS, INDEPENDENTLY OF THE CONNECTING MANHOLES. THE PIPELINE SHOULD FIRST BE FLUSHED AND CLEANED. THEN PRESSURIZED TO 3.5 PSI, STABILIZED, AND THE AIR PUMP TURNED OFF. THE TESTING EQUIPMENT MUST INCLUDE A PRESSURE RELIEF VALVE DESIGNED TO RELIEVE PRESSURE FROM THE PIPELINE AT 10 PSI OR LESS TO AVOID EXCESSIVE PRESSURE. THE MINIMUM TIME REQUIRED FOR A PRESSURE DROP IN THE PIPELINE FROM 3.5 PSI TO 2.5 PSI IS SUMMARIZED IN TABLE 3 BELOW AND DERIVED FROM THE FORMULAS IN TCEQ CHAPTER 217.57 (A)(1).

- AS AN ALTERNATIVE TO THE LOW PRESSURE AIR TEST, THE DISTRICT ENGINEER OR DESIGNATED REPRESENTATIVE MAY REQUIRE OR ALLOW INFILTRATION OR EXFILTRATION TESTING OF THE GRAVITY SEWER MAINS.


- DEFLECTION (MANDREL) PULLS TO CHECK FOR EXCESSIVE DEFLECTION IN GRAVITY SEWER MAINS. THE MANDREL SHALL BE PULLED BY HAND AND CONDUCTED AFTER THE FINAL BACKFILL HAS BEEN COMPACTED AND IN PLACE FOR NO LESS THAN 30 DAYS. THE RIGID MANDREL SHALL HAVE AN OUTSIDE DIAMETER EQUAL TO 95% OF THE INSIDE DIAMETER OF THE PIPE.

- VACUUM TESTING (10-INCHES OF MERCURY FOR 2.0 MINUTES AFTER VACUUM PUMP IS OFF) OF ALL MANHOLES PRIOR TO APPLICATION OF A COATING OR GROUT ON THE HORIZONTAL JOINTS, AND INDEPENDENTLY OF THE CONNECTING PIPELINES. THE VACUUM MUST BE AT LEAST 9.0 INCHES OF MERCURY FOLLOWING THE TEST. - COMPACTION TESTS SHALL BE PERFORMED ON ALL PIPELINE TRENCHES AT A MINIMUM OF 500-FOOT INTERVALS AND AT EACH 6-INCH LIFT, OR AS DIRECTED BY THE DISTRICT OR WILLIAMSON COUNTY REPRESENTATIVE. THE CONTRACTOR WILL BE REQUIRED TO MAKE SUITABLE EXCAVATION TO ALLOW ACCESS FOR SUCH TESTING, AND WILL BE REQUIRED TO REMOVE AND REPLACE THE BACKFILL AS MANY TIMES AS NECESSARY TO ACHIEVE MINIMUM 95% DENSITY.

- COMPRESSIVE STRENGTH AND SLUMP TESTS FOR ALL STRUCTURAL CONCRETE TO MEET DESIGN ENGINEER'S SPECIFICATIONS, AS APPLICABLE.

- COATING TESTS FOR ALL CONCRETE MANHOLE AND LIFT STATION LININGS TO DEMONST

TRATE SPECI	FIED THICK	KNESS, AS	S APPLICAL	BLE.			
		State of the second	Widths for HDPE Drainage Pipe				
and the second se	Diameter	N	Minimum Trench Width				
	(in)		(in)				
	18		Denkova <sup>n</sup> CANK-Network (Versienkerver, 1. Jaarde	2			
	24			8			
	30			6			
	36			4			
ļ	42		7	2			
Table	2: Allowab	le Leakage	e (gals) for	2-Hrs at 15	IO PSI		
Length		D	iameter (ir	1)			
(ft)	6	8	12	16	18		
5	0.00	0.01	0.01	0.01	0.01		
10	0.01	0.01	0.02	0.03	0.03		
15	0.01	0.02	0.03	0.04	0.04		
20	0.02	0.03	0.04	0.05	0.06		
25	0.02	0.03	0.05	0.07	0.07		
50	0.05	0.07	0.10	0.13	0.15		
75	0.07	0.10	0.15	0.20	0.22		
100	0.10	0.13	0.20	0.26	0.30		
200	0.20	0.26	0.40	0.53	0.60		
300	0.30	0.40	0.60	0.79	0.89		
400	0.40	0.53	0.79	1.06	1.19		
500	0.50	0.66	0.99	1.32	1.49		
600	0.60	0.79	1.19	1.59	1.79		
700	0.70	0.93	1.39	1.85	2.09		
800	0.79	1.06	1.59	2.12	2.38		
900	0.89	1.19	1.79	2.38	2.68		
1000	0.99	1.32	1.99	2.65	2.98		
Valve	0.09	0.12	0.19	0.25	0.28		
Table 3: I	Vin. Testin	g Times fo	or Low-Pres	ssure Air T	est		
Pipe	Minimum	Maximu	Im Length	Time f	or		
Diameter	Time	for Minin	num Time	Longer Le	ngth		
(in)	(seconds)	and a second secon	ft)	(second:	Construction and the set of the set of		
6	340	3	98	0.855	5		
8	454	2	98	1.520	)		
10	567	2	:39	2.374			
12	680	1	.99	3.419	enner ennerer en en en		
15	850	1	.59	5.342	2		
18	1020	1	.33	7.693	3		






0

22

50 e u 6 

ATE	SEPTEMBER 2024
ESIGNER	RTS
HECKED	DRAWN CE/
HEET	6 <sub>OF</sub> 36



executive director has reviewed and approved the methods proposed to protect the sensitive feature and the Edwards Aquifer from any potentially adverse impacts to water quality while

Sewer lines located within or crossing the 5-year floodplain of a drainage way will be protected from inundation and stream velocities which could cause erosion and scouring of backfill. The trench must be capped with concrete to prevent scouring of backfill, or the sewer lines must be encased in concrete. All concrete shall have a minimum thickness of 6 inches.

Blasting procedures for protection of existing sewer lines and other utilities will be in accordance with the National Fire Protection Association criteria. Sand is not allowed as bedding or backfill in trenches that have been blasted. If any existing sewer lines are damaged, the lines must be repaired and retested.

All manholes constructed or rehabilitated on this project must have watertight size on size resilient connectors allowing for differential settlement. If manholes are constructed within the 100-year floodplain, the cover must have a gasket and be bolted to the ring. Where gasketed manhole covers are required for more than three manholes in sequence or for more than 1500 feet, alternate means of venting will be provided. Bricks are not an acceptable construction

The diameter of the manholes must be a minimum of four feet and the manhole for entry must have a minimum clear opening diameter of 30 inches. These dimensions and other details showing compliance with the commission's rules concerning manholes and sewer line/manhole inverts described in 30 TAC §217.55 are included on Plan Sheet \_\_ of \_\_.

It is suggested that entrance into manholes in excess of four feet deep be accomplished by means of a portable ladder. The inclusion of steps in a manhole is prohibited.

Where water lines and new sewer line are installed with a separation distance closer than nine feet (i.e., water lines crossing wastewater lines, water lines paralleling wastewater lines, or water lines next to manholes) the installation must meet the requirements of 30 TAC §217.53(d) (Pipe Design) and 30 TAC §290.44(e) (Water Distribution).

Where sewers lines deviate from straight alignment and uniform grade all curvature of sewer pipe must be achieved by the following procedure which is recommended by the pipe

If pipe flexure is proposed, the following method of preventing deflection of the joint must be

Specific care must be taken to ensure that the joint is placed in the center of the trench and properly bedded in accordance with 30 TAC §217.54.

12. New sewage collection system lines must be constructed with stub outs for the connection of anticipated extensions. The location of such stub outs must be marked on the ground such that their location can be easily determined at the time of connection of the extensions. Such stub outs must be manufactured wyes or tees that are compatible in size and material with both the sewer line and the extension. At the time of original construction, new stub-outs must be constructed sufficiently to extend beyond the end of the street pavement. All stub-outs must be sealed with a manufactured cap to prevent leakage. Extensions that were not anticipated at the time of original construction or that are to be connected to an existing sewer line not furnished with stub outs must be connected using a manufactured saddle and in

Page 2 of 6

Page 6 of 6

(A) The maximum leakage for hydrostatic testing or any alternative test methods is 0.025 gallons per foot diameter per foot of manhole depth per hour.

(B) To perform a hydrostatic exfiltration test, an owner shall seal all wastewater pipes coming into a manhole with an internal pipe plug, fill the manhole with water, and maintain the test for at least one hour. (C) A test for concrete manholes may use a 24-hour wetting period before testing to allow saturation of the concrete.

(A) To perform a vacuum test, an owner shall plug all lift holes and exterior joints with a non-shrink grout and plug all pipes entering a manhole. No grout must be placed in horizontal joints before testing.

Stub-outs, manhole boots, and pipe plugs must be secured to prevent movement while a vacuum is drawn. An owner shall use a minimum 60 inch/lb torque wrench to tighten the

external clamps that secure a test cover to the top of a manhole. A test head must be placed at the inside of the top of a cone section, and the seal inflated in accordance with the manufacturer's recommendations.

(F) There must be a vacuum of 10 inches of mercury inside a manhole to perform a valid test.

A test does not begin until after the vacuum pump is off. A manhole passes the test if after 2.0 minutes and with all valves closed, the vacuum is at least 9.0 inches of mercury.

17. All private service laterals must be inspected and certified in accordance with 30 TAC §213.5(c)(3)(I). After installation of and, prior to covering and connecting a private service lateral to an existing organized sewage collection system, a Texas Licensed Professional Engineer, Texas Registered Sanitarian, or appropriate city inspector must visually inspect the private service lateral and the connection to the sewage collection system, and certify that it is constructed in conformity with the applicable provisions of this section. The owner of the collection system must maintain such certifications for five years and forward copies to the appropriate regional office upon request. Connections may only be made to an approved

	and the second
fice cle, Building A 53-1808	San Antonio Regional Office 14250 Judson Road San Antonio, Texas 78233-4480
929	Phone (210) 490-3096
795	Fax (210) 545-4329

THESE GENERAL CONSTRUCTION NOTES MUST BE INCLUDED ON THE CONSTRUCTION PLANS PROVIDED TO THE CONTRACTOR AND ALL SUBCONTRACTORS.

If no stub-out is present an alternate method of joining laterals is shown in the detail on Plan Sheet \_\_\_\_ of \_\_\_. (For potential future laterals).

The private service lateral stub-outs must be installed as shown on the plan and profile sheets on Plan Sheet \_\_\_\_ of \_\_\_ and marked after backfilling as shown in the detail on Plan Sheet \_\_\_\_ of \_\_\_.

- 13. Trenching, bedding and backfill must conform with 30 TAC §217.54. The bedding and backfill for flexible pipe must comply with the standards of ASTM D-2321, Classes IA, IB, II or III. Rigid pipe bedding must comply with the requirements of ASTM C 12 (ANSI A 106.2) classes
- 14. Sewer lines must be tested from manhole to manhole. When a new sewer line is connected to an existing stub or clean-out, it must be tested from existing manhole to new manhole. If a stub or clean-out is used at the end of the proposed sewer line, no private service attachments may be connected between the last manhole and the cleanout unless it can be certified as conforming with the provisions of 30 TAC §213.5(c)(3)(E).
- 15. All sewer lines must be tested in accordance with 30 TAC §217.57. The engineer must retain copies of all test results which must be made available to the executive director upon request. The engineer must certify in writing that all wastewater lines have passed all required testing to the appropriate regional office within 30 days of test completion and prior to use of the new collection system. Testing method will be:
  - (a) For a collection system pipe that will transport wastewater by gravity flow, the design must specify an infiltration and exfiltration test or a low-pressure air test. A test must conform to the following requirements:
  - (1) Low Pressure Air Test. (A) A low pressure air test must follow the procedures described in
    - American Society For Testing And Materials (ASTM) C-828, ASTM C-924, or ASTM F-1417 or other procedure approved by the executive director, except as to testing times as required in Table C.3 in
    - subparagraph (C) of this paragraph or Equation C.3 in subparagraph (B)(ii) of this paragraph. (B) For sections of collection system pipe less than 36 inch average inside
    - diameter, the following procedure must apply, unless a pipe is to be tested as required by paragraph (2) of this subsection. (i) A pipe must be pressurized to 3.5 pounds per square inch (psi)
    - greater than the pressure exerted by groundwater above the (ii) Once the pressure is stabilized, the minimum time allowable for the pressure to drop from 3.5 psi gauge to 2.5 psi gauge is
    - computed from the following equation:

Equation C.3  $0.085 \times D \times K$ T = -

#### Where:

- T = time for pressure to drop 1.0 pound per square inch gauge in seconds
- K = 0.000419 X D X L, but not less than 1.0 D = average inside pipe diameter in inches

0

TCEQ-0596 (Rev. July 15, 2015)

Page 3 of 6

#### Texas Commission on Environmental Quality Water Pollution Abatement Plan **General Construction Notes**

Edwards Aquifer Protection Program Construction Notes - Legal Disclaimer

The following/fisted "construction notes" are intended to be advisory in nature only and do not constitute an approval or conditional approval by the Executive Director (ED), nor do they constitute a comprehensive listing of rules or conditions to be followed during construction. Further actions may be required to achieve compliance with TCEQ regulations found in Title 30, Texas Administrative Code (TAC), Chapters 213 and 217, as well as local ordinances and regulations providing for the protection of water quality. Additionally, nothing contained in the following/listed "construction notes" restricts the powers of the ED, the commission or any other governmental entity to prevent, correct, or curtail activities that result or may result in pollution of the Edwards Aquifer or hydrologically connected surface waters. The holder of any Edwards Aquifer Protection Plan containing "construction notes" is still responsible for compliance with Title 30. TAC. Chapters 213 or env other applicable TCEQ regulation, as well as all conditions of an Edwards Aquifer Protection Plan through all phases of plan implementation. Failure to comply with any condition of the ED's approval, whether or not in contradiction of any "construction notes," is a violation of TCEQ regulations and any violation is subject to administrative rules, orders, and penalties as provided under Title 30, TAC § 213.10 (relating to Enforcement). Such violations may also be subject to civil penalties and injunction. The following/listed "construction notes" in no way represent an approved exception by the ED to any part of Title 30 TAC, Chapters 213 and 217, or any other TCEQ applicable regulation

- 1. A written notice of construction must be submitted to the TCEQ regional office at least 48 hours prior to the start of any regulated activities. This notice must include: the name of the approved project; - the activity start date; and
  - the contact information of the prime contractor.
- All contractors conducting regulated activities associated with this project must be provided with complete copies of the approved Water Pollution Abatement Plan (WPAP) and the TCEQ letter indicating the specific conditions of its approval. During the course of these regulated activities, the contractors are required to keep on-site copies of the approved plan and approval letter.
- If any sensitive feature(s) (caves, solution cavity, sink hole, etc.) is discovered during construction, all regulated activities near the sensitive feature must be suspended immediately. The appropriate TCEQ regional office must be immediately notified of any sensitive features encountered during construction. Construction activities may not be resumed until the TCEQ has reviewed and approved the appropriate protective measures in order to protect any sensitive feature and the Edwards Aquifer from potentially adverse impacts to water quality.
- No temporary or permanent hazardous substance storage tank shall be installed within 150 feet of a water supply source, distribution system, well, or sensitive feature.
- Prior to beginning any construction activity, all temporary erosion and sedimentation (E&S) control measures must be properly installed and maintained in accordance with the approved plans and manufacturers specifications. If inspections indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations. These controls must remain in place until the disturbed areas have been permanently stabilized.
- Any sediment that escapes the construction site must be collected and properly disposed of before the next rain event to ensure it is not washed into surface streams, sensitive features,
- Sediment must be removed from the sediment traps or sedimentation basins not later than TCEQ-0592 (Rev. July 15, 2015)

Page 1 of 2

L = length of line of same size being tested, in feet

Q = rate of loss, 0.0015 cubic feet per minute per square foot internal surface (C) Since a K value of less than 1.0 may not be used, the minimum testing time for each pipe diameter is shown in the following Table C.3:

Pipe Diameter (inches)	Minimum Time (seconds)	Maximum Length for Minimum Time (feet)	Time for Longer Length (seconds/foot)
6	340	398	0.855
8	454	298	1.520
10	567	239	2.374
12	680	199	3.419
15	850	159	5.342
18	1020	133	7.693
21	1190	114	10.471
24	1360	100	13.676
27	1530	88	17.309
30	1700	80	21.369
33	1870	72	25.856

(D) An owner may stop a test if no pressure loss has occurred during the first 25% of the calculated testing time. (E) If any pressure loss or leakage has occurred during the first 25% of a

testing period, then the test must continue for the entire test duration as outlined above or until failure. (F) Wastewater collection system pipes with a 27 inch or larger average

inside diameter may be air tested at each joint instead of following the procedure outlined in this section. (G) A testing procedure for pipe with an inside diameter greater than 33

inches must be approved by the executive director. (2) Infiltration/Exfiltration Test.

(A) The total exfiltration, as determined by a hydrostatic head test, must not exceed 50 gallons per inch of diameter per mile of pipe per 24 hours at a minimum test head of 2.0 feet above the crown of a pipe at an upstream manhole.

(B) An owner shall use an infiltration test in lieu of an exfiltration test when pipes are installed below the groundwater level.

- (C)The total exfiltration, as determined by a hydrostatic head test, must not exceed 50 gallons per inch diameter per mile of pipe per 24 hours at a minimum test head of two feet above the crown of a pipe at an upstream manhole, or at least two feet above existing groundwater level, whichever is greater.
- (D) For construction within a 25-year flood plain, the infiltration or exfiltration must not exceed 10 gallons per inch diameter per mile of pipe per 24 hours at the same minimum test head as in subparagraph (C) of this paragraph.
- (E) If the quantity of infiltration or exfiltration exceeds the maximum quantity specified, an owner shall undertake remedial action in order to reduce

TCEQ-0596 (Rev. July 15, 2015)

when it occupies 50% of the basin's design capacity.

- Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from being discharged offsite.
- All spoils (excavated material) generated from the project site must be stored on-site with proper E&S controls. For storage or disposal of spoils at another site on the Edwards Aquifer Recharge Zone, the owner of the site must receive approval of a water pollution abatement plan for the placement of fill material or mass grading prior to the placement of spoils at the other site.

If portions of the site will have a temporary or permanent cease in construction activity lasting 10. longer than 14 days, soil stabilization in those areas shall be initiated as soon as possible prior to the 14<sup>th</sup> day of inactivity. If activity will resume prior to the 21<sup>st</sup> day, stabilization measures are not required. If drought conditions or inclement weather prevent action by the 14th day, stabilization measures shall be initiated as soon as possible.

The following records shall be maintained and made available to the TCEQ upon request: 11

- the dates when major grading activities occur; - the dates when construction activities temporarily or permanently cease on a portion of the site: and

- the dates when stabilization measures are initiated.

12. The holder of any approved Edward Aquifer protection plan must notify the appropriate regional office in writing and obtain approval from the executive director prior to initiating any of the following:

A. any physical or operational modification of any water pollution abatement structure(s), including but not limited to ponds, dams, berms, sewage treatment plants, and diversionary structures:

any change in the nature or character of the regulated activity from that which was originally approved or a change which would significantly impact the ability of the plan to prevent pollution of the Edwards Aquifer:

any development of land previously identified as undeveloped in the original water pollution abatement plan.

Austin Regional Office 12100 Park 35 Circle, Building A	San Antonio Regional Office 14250 Judson Road
Austin, Texas 78753-1808	San Antonio, Texas 78233-4480
Phone (512) 339-2929	Phone (210) 490-3096
Fax (512) 339-3795	Fax (210) 545-4329


THESE GENERAL CONSTRUCTION NOTES MUST BE INCLUDED ON THE CONSTRUCTION PLANS PROVIDED TO THE CONTRACTOR AND ALL SUBCONTRACTORS.

	TCEQ-0592	(Rev.	July	15,	2015)
--	-----------	-------	------	-----	-------


Page	2	of 2	
		~ ~	

Page 4 of 6







THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL.




.




THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL.





HIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEA



Rancho D	el Cielo P	hase 4B							10 yea	r				25 yea	r				100 ye	ar	
D.A.	AREA	# homes	L. Street	IC	PC	%IC	Pe	ervious	Impe	rvious	101.1-1-1-0	Per	vious	Imp	ervious	Weighted C	Per	vious	Imp	ervious	- Weighted C
						70	C	PC * C	С	IC * C	Weighted C	С	PC * C	С	IC * C	weighted C	С	PC * C	С	IC * C	Treigneed o
ILTIMATE COI	NDITION DR	AINAGE ARE	AS														-				
A1.1A	0.22	0.0	130	0.13	0.09	56.92%	0.35	0.03	0.82	0.10	0.62	0.39	0.04	0.87	0.11	0.66	0.46	0.04	0.96	0.12	0.74
A1.1B	0.19	0.0	130	0.12	0.07	61.13%	0.35	0.03	0.82	0.10	0.64	0.39	0.03	0.87	0,10	0.68	0.46	0.03	0.96	0.11	0.77
A1.1	0.41	0.0	260	0.24	0.17	58.87%	0.35	0.06	0.82	0.20	0.63	0.39	0.07	0.87	0.21	0.67	0.46	0.08	0.96	0.23	0.75
B1.1A	0.30	2.5	120	0.18	0.12	59.09%	0.35	0.04	0.82	0.15	0.63	0.39	0.05	0.87	0.15	0.67	0.46	0.06	0.96	0.17	0.76
B1.1B	0.18	0.0	120	0.11	0.07	62.35%	0.35	0.02	0.82	0.09	0.64	0.39	0.03	0.87	0.10	0.69	0.46	0.03	0.96	0.11	0.77
B1.1	0.48	2.5	240	0.29	0.19	60.32%	0.35	0.07	0.82	0.24	0.63	0.39	0.07	0.87	0.25	0.68	0.46	0.09	0.96	0.28	0.76
CH-A1	0.25	0.0	286	0.08	0.17	32.61%	0.35	0.06	0.82	0.07	0.50	0.39	0.07	0.87	0.07	0.55	0.46	0.08	0.96	0.08	0.62
CH-A2	0.23	0.0	348	0.12	0.30	28.83%	0.35	0.10	0.82	0.10	0.49	0.39	0.12	0.87	0.11	0.53	0.46	0.14	0.96	0.12	0.60
CH-A3	0.12	0.0	275	0.09	0.20	29.42%	0.35	0.07	0.82	0.07	0.49	0.39	0.08	0.87	0.07	0.53	0.46	0.09	0.96	0.08	0.61

	T	1	CC		EC			T		SHEE	r FLOW		SHA	LLOW CONC	ENTRATE	D FLOW		CHANN	ELIZED FLO	W		Cumulative		INTENSIT			DISCHARG	T
DRAINAGE AREA	INLET NUMBER	AREA (acres)	C <sub>10</sub>	C <sub>25</sub>	C <sub>100</sub>	A·C <sub>10</sub>	A·C <sub>25</sub>	A·C <sub>100</sub>	Length (ft)		Slope ft/ft	Tc (min)	Length (ft)	Paved/ Unpaved	Slope ft/ft	Tc (min)	Length (ft)	Manning's (n)	Slope ft/ft	Velocity ft/s	Tc (min)	Tc (min)	l 10yr (in/hr)	l 25yr (in/hr)	l 100yr (in/hr)	Q 10 (cfs)	Q 25 (cfs)	Q 100 (cfs)
ULTIMATE CONI	DITION DRAI	NAGE AF	REAS				l		l	I					<u></u>								0.4	0.5	11.9	A A	1.4	2.0
A1.1A	A1.1A	0.22	0.62	0.66	0.74	0.14	0.15	0.16	43	0.24	0.031	5.9	0	<u> </u>	0.010	0.0	90	0.02	0.020	4.1	0.4	6.25	8.1	9.5		1.1	1.4	2.0
A1.1B	A1.1B	0.19	0.64	0.68	0.77	0.12	0.13	0.15	35	0.24	0.015	6.7	0	<u> </u>	0.010	0.0	156	0.02	0.012	3.2	0.8	7.49	7.6	9.0	11.4	0.9	1.2	
A1.1	A1.1	0.41	0.63	0.67	0.75	0.26	0.28	0.31	-	-	-	-	-	-	-		-	-	-	-	-	7.49	7.6	9.0	11.4	2.0	2.5	3.5
B1.1A	B1.1A	0.30	0.63	0.67	0.76	0.19	0.20	0.23	50	0.24	0.034	6.4	0	U	0.010	0.0	83	0.02	0.017	3.8	0.4	6.76	7.9	9.3	11.7	1.5	1.9	2.6
B1.1B	B1.1B	0.18	0.64	0.69	0.77	0.12	0.12	0.14	35	0.24	0.015	6.7	0	Ų	0.010	0.0	146	0.02	0.017	3.8	0.6	7.31	7.7	9.1	11.4	0.9	1.1	1.6
B1.1	B1.1	0.48	0.63	0.68	0.76	0.30	0.33	0.37	-	-	-	-		-	-	-	-		DE		-	7.31	7.7	9.1	11.4	2.3	3.0	4.2
CH-A1	CH-A1	0.25	0.50	0.55	0.62	0.13	0.14	0.16	10	0.24	0.020	2.2	_				230	-	-	4.0	1.0	5.00	8.6	10.1	12.5	1.1	1.4	2.0
CH-A2	CH-A2	0.42	0.49	0.53	0.60	0.20	0.22	0.25	10	0.24	0.020	2.2					285			3.0	1.6	5.00	8.6	10.1	12.5	1.7	2.2	3.2
CH-A2 CH-A3	CH-A3	0.42	0.49	0.53	0.61	0.14	0.15	0.18	10	0.24	0.020	2.2					240			4.5	0.9	5.00	8.6	10.1	12.5	1.2	1.6	2.2

p 30, 2024, 3:55pm User ID: tstephens Projects\511\18\60\\_Phase 5\301 Construction Documents\Civil\0D51118-(

THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL


SCALE: 1"= 40' 0' 40' 80' 120'
LEGEND
SD SD SD MANHOLE SD INLET
DRAINAGE FLOW ARROW
XX-X DRAINAGE AREA
PROPOSED CONTOUR LINE EXISTING CONTOUR LINE
1% ANNUAL CHANCE FLOODPLAIN (DEVELOPED CONDITIONS) PER STUDY PREPARED BY PAPE-DAWSON ENGINEERS.

## NOTES

1. THE LOCATIONS OF EXISTING UNDERGROUND UTILITIES ARE SHOWN IN AN APPROXIMATE WAY ONLY AND HAVE NOT BEEN INDEPENDENTLY VERIFIED BY THE OWNER OR ITS REPRESENTATIVE. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION OF ALL EXISTING UTILITIES BEFORE COMMENCING WORK, AND AGREES TO BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MIGHT BE ASSOCIATED BY THE CONTRACTOR'S FAILURE TO EXACTLY LOCATE AND PRESERVE ANY AND ALL UNDERGROUND UTILITIES.

2. EXISTING CONTOUR INFORMATION SHOWN IS AT 1 FOOT INTERVALS.

JENNIFER JANIF	C. FRANK 18838 CENSE IGNALENG	30-24
PAPE-DAWSON	AUSTIN I SAN ANTONIO I HOUSTON I FORT WORTH I DALLAS	TBPE FIRM REGISTRATION #470 I TBPLS FIRM REGISTRATION #10028801
RANCHO DEL CIELO - PHASE 4B	E AREA MAP	
CITY JOB N JOB NO DATE <u>SE</u> DESIGNER _ CHECKED SHEET <b>1</b>	51118– PTEMBER TS DRAW	2024



								STREE	T CAPAC	ITY				1		INL	ET ON G	RADE CA	APACITY					SUMP INL	ET CAPA	CITY
						Street	Crown	Curb	Gutter			Crown												CURB	(with De	pression)
inlet No.	Inlet Type	Drainage Area	Q 100 (cfs)	Q pass (cfs)	Q total (cfs)	Width F-F (ft)	Туре	Height (ft)	Slope (%)	a (ft)	Yo (ft)	Height (ft)	Eo	S'w	Sx	Se	LT	L	E	Qi	Qpass (cfs)	Pass to inlet #	Qtotal (cfs)	Length (ft)	d (ft)	d (ft) (d ≤ h + a
TIMATE CON	DITION D	RAINAGE A	REAS					_																		
A1.1A		0.22	2.0		2.0	33	Р	0.50	1.20%	0.42	0.30	0.50		-	-	-	-	-	-	-	-					
A1.1B		0.19	1.7		1.7	33	Р	0.50	1.20%	0.42	0.28	0.50	-	-	-	Mart		-	-	-	-					
A1.1	S-1	0.41	3.5		3.5	-	-	-	-	-	-	-		-	-	and the second			-	-	-		3.5	10	0.24	0.24
B1.1A		0.30	2.6		2.6	33	Р	0.50	1.80%	0.42	0.31	0.50	-	-	-	-	-	-	-	-	-					
B1.1B		0.18	1.6		1.6	33	Р	0.50	2.55%	0.42	0.24	0.50		-	-	-	-	-	-	-	-					
B1.1	S-1	0.48	4.2		4.2	-	-	-	-		_	_	-	-	-	_	-	_	_	-	-		4.2	10	0.27	0.27


								STREE	T CAPAC	ITY						IN	ILET ON (	GRADE C	APACITY	/				SUMP INL	ET CAPA	ACITY
						Street	Crown	Curb	Gutter			Crown												CURB	(with De	epression)
Inlet No.	Inlet Type	Drainage Area	Q 25 (cfs)	Q pass (cfs)	Q total (cfs)	Width F-F (ft)	Туре	Height (ft)	Slope (%)	a (ft)	Yo (ft)	Height (ft)	Eo	S'w	Sx	Se	LT	L	E	Qi	Qpass (cfs)	Pass to Inlet #	Qtotal (cfs)	Length (ft)	d (ft)	d (ft) (d ≤ h + a)
TIMATE CO	NDITION D	RAINAGE A	REAS																							
A1.1A		0.22	1.4		1.4	33	Р	0.50	1.20%	0.42	0.27	0.50	-	-	-	-	-	-	-	-	-	-				
A1.1B		0.19	1.2		1.2	33	Р	0.50	1.20%	0.42	0.25	0.50	-	-	-	-	-	-	-	-	-					
A1.1	S-1	0.41	2.5		2.5	-	-	-	-		-	-	-	-	-	-		-	-	-	-		2.5	10	0.19	0.19
B1.1A		0.30	1.9		1.9	33	Р	0.50	1.80%	0.42	0.27	0.50	-	-	-	-	-	-	-	-	-					
B1.1B		0.18	1.1		1.1	33	Р	0.50	2.55%	0.42	0.22	0.50	-		-	-	-	-	-	-	-					
B1.1	S-1	0.48	3.0		3.0	-	_	_	-		_	_	12		<u>.</u>	_	_	-	-	-	-		3.0	10	0.22	0.22


### STREET FLOW AND INLET CALCULATIONS 10 YEAR STORM

10 YEAR STO																											
									STREET	CAPACIT	Y			-	_		11	NLET ON	GRADE	CAPACIT	Y		5		SUMP INL	ET CAPA	CITY
						Street	Crown	Curb	Gutter			Crown	Ponded											1.	CURB	(with De	epression)
Inlet	Inlet	Drainage	Q 10	Q pass	Q total	Width F-F	Туре	Height	Slope	а	Yo	Height	Width	Eo	S'w	Sx	Se	LT	L	E	Qi	Qpass	Pass to Inlet	Qtotal	Length		d (ft)
No.	Туре	Area	(cfs)	(cfs)	(cfs)	(ft)		(ft)	(%)	(ft)	(ft)	(ft)	(ft)							•		(cfs)	#	(cfs)	(ft)	d (ft)	(d ≤ h + a)
ULTIMATE C	ONDITION I	DRAINAGE AR	EAS																								
A1.1A		0.22	1.1		1.1	33	Р	0.50	1.20%	0.42	0.25	0.50	4.72	-	-	-	-	-	-	-	-	-					
A1.1B		0.19	0.9		0.9	33	Р	0.50	1.20%	0.42	0.23	0.50	4.41	-	-	-	-	-	-		-	-					
A1.1	S-1	0.41	2.0		2.0	-	-	-	-	-	-	-	-	F	-	-	-	-	-	-	-	-		2.0	10	0.17	0.17
B1.1A		0.30	1.5		1.5	33	Р	0.50	1.80%	0.42	0.25	0.50	4.91	-	-	-	-0	-	-	-	-	-					
B1.1B		0.18	0.9		0.9	33	Р	0.50	2.55%	0.42	0.20	0.50	3.76	-	-	-	-	-	-	-	-	-					
B1.1	S-1	0.48	2.3		2.3	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		2.3	10	0.19	0.19

NO. REVISION DATE	TEXAS
FILE ENGINEERS	AUSTIN I SAN ANTONIO I HOUSTON I FORT WORTH I DALLAS 10801 N MOPAC EXPY, BLDG 3, STE 200 I AUSTIN, TX 78759 I 512.454.8711 TBPE FIRM REGISTRATION #470 I TBPLS FIRM REGISTRATION #10028801
RANCHO DEL CIELO - PHASE 4B WILLIAMSON COUNTY, TEXAS	DRAINAGE AREA CALCULATIONS
CITY JOB NO JOB NO DATESEPTE DESIGNER CHECKED SHEET16	51118-61 MBER 2024 TS

9a





EXISTING STORM DRAIN LINE EXISTING CONTOUR LINE PROPOSED CONTOUR LINE

PROFILE SCALES:

PROFILE LEGEND:

PROPOSED STORM DRAIN

100-YR HGL 100yr HGL-

1" = 40' HORIZONTAL


1'' = 4' VERTICAL


NATURAL GROUND

FINISHED GRADE


NIFER C. FRANKI 118838 - 9-20-20 NPE-DAWS EN 4B , TEXAS DRAIN PLAN RANCHO DEL CIELO -WILLIAMSON COUNTY ORM ST OVERALL CITY JOB No.


CITY JOB No.\_\_\_\_\_ JOB NO.\_\_\_\_\_\_ DATE\_\_\_\_<u>SEPTEMBER 2024</u> DESIGNER\_\_\_\_\_TS CHECKED\_\_\_\_DRAWN<u>CE/JM</u> SHEET\_\_\_**17**\_\_\_OF\_\_**36** 






TSS REMOVAL CALCULATIONS	TSS REMOVAL CALCULATIONS	TSS REMOVAL CALCULATIONS	
VFS '11'	VFS '12'	EXISTING BATCH DETENTION POND '2B'	μ
Texas Commission on Environmental Quality         TSS Removal Calculations 04-20-2009         Project Name: Rancho Del Cielo Phase 2 Modification	Texas Commission on Environmental Quality TSS Removal Calculations 04-20-2009 Project Name: Rancho Del Cielo Riseo 2 Modification	Texas Commission on Environmental Quality	DA
Date Prepared: 8/28/2024	Date Prepared: 8/28/2024	TSS Removal Calculations 04-20-2009 Project Name: Rancho Del Cielo Phase 2 Modification	
Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell. Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348. Characters shown in red are data entry fields.	Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell. Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348. Characters shown in red are data entry fields.	Date Prepared: 8/28/2024	
Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.         1. The Required Load Reduction for the total project:       Calculations from RG-348       Pages 3-27 to 3-30	Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.	Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell. Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348.	
Page 3-29 Equation 3.3: $L_{M} = 27.2(A_{W} \times P)$	1. The Required Load Reduction for the total project:     Calculations from RG-348     Pages 3-27 to 3-30       Page 3-29 Equation 3.3:     L <sub>M</sub> = 27.2(A <sub>N</sub> x P)     Pages 3-27 to 3-30	Characters shown in red are data entry fields.	z
where: $L_{M \text{ TOTAL PROJECT}} = Required TSS removal resulting from the proposed development = 80% of increased load  A_{H} = Net increase in impervious area for the project$	where: L <sub>M TOTAL PROJECT</sub> = Required TSS removal resulting from the proposed development = 80% of increased load A <sub>N</sub> = Net increase in impervious area for the project	Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.	VISIC
P = Average annual precipitation, inches Site Data: Determine Required Load Removal Based on the Entire Project	A <sub>N</sub> = real increase in impervious area for the project     P = Average annual precipitation, inches     Site Data: Determine Required Load Removal Based on the Entire Project	1. The Required Load Reduction for the total project:       Calculations from RG-348       Pages 3-27 to 3-30	RE
County = Williamson Total project area included in plan * = 189.77 acres Predevelopment impervious area within the limits of the plan * = 0.00 acres	County = Williamson Total project area included in plan * = 189.77 acres Predevelopment impervious area within the limits of the plan * = 0.00 acres	Page 3-29 Equation 3.3: L <sub>M</sub> = 27.2(A <sub>N</sub> x P)	ÖN
Total post-development impervious area within the limits of the plan* = 80.66 acres Total post-development impervious cover fraction * = 0.43 P = 32 inches	Total post-development impervious area within the limits of the plan* = 80.66 acres Total post-development impervious cover fraction * = 0.43 P = 32 inches	where: LMTOTAL PROJECT = Required TSS removal resulting from the proposed development = 80% of increased load	
L <sub>M TOTAL PROJECT</sub> = 70206 <sup>1</sup> Ibs. * The values entered in these fields should be for the total project area.	The values entered in these fields should be for the total project area	A <sub>N</sub> = Net increase in impervious area for the project P = Average annual precipitation, inches	THE OF TELAS
Number of drainage basins / outfalls areas leaving the plan area = 3	Number of drainage basins / outfalls areas leaving the plan area = 3	Site Data: Determine Required Load Removal Based on the Entire Project	
2. Drainage Basin Parameters (This information should be provided for each basin):	2. Drainage Basin Parameters (This information should be provided for each basin):	County = Williamson Total project area included in plan * = 189.77 acres	JENNIFER C. FRANKLI
Drainage Basin/Outfall Area No. = VFS '11'	Drainage Basin/Outfall Area No. = VFS '12'	Predevelopment impervious area within the limits of the plan * = 0.00 acres Total post-development impervious area within the limits of the plan* = 80.66 acres	10000 CENSED
Total drainage basin/outfall area =       0.28       acres         Predevelopment impervious area within drainage basin/outfall area =       0.00       acres         Post-development impervious area within drainage basin/outfall area =       0.10       acres	Total drainage basin/outfall area =       0.16       acres         Predevelopment impervious area within drainage basin/outfall area =       0.00       acres         Post-development impervious area within drainage basin/outfall area =       0.06       acres	Total post-development impervious cover fraction * = 0.43 P = 32 inches	NOT a.
Post-development impervious fraction within drainage basin/outfall area = 0.36 L <sub>M THS BASN</sub> = 87 <sup>1</sup> lbs.	Post-development impervious fraction within drainage basin/outfail area = $0.38$ $L_{\mu THS BASIN} = 52$ bs.	LMTOTAL PROJECT = 70206 Ibs.	(NTIF 9"
3. Indicate the proposed BMP Code for this basin. Proposed BMP = Vegetated Filter Strips	3. Indicate the proposed BMP Code for this basin. Proposed BMP = Vegetated Filter Strips	* The values entered in these fields should be for the total project area.	
Removal efficiency = 86 percent Aqualogic Cartridge Filter Bioretention	Removal efficiency = 85 percent Aqualogic Cartridge Filter Bioretention	Number of drainage basins / outfalls areas leaving the plan area = 3	
Contech StormFilter Constructed Wetland Extended Detention	Eloretension Contech StormFilter Constructed Wetland Extended Detention		
Grassy Swale Retention / Irrigation Sand Filter	Extended Detention Grassy Swale Retention / Irrigation Send Filter	2. Drainage Basin Parameters (This information should be provided for each basin):	NN Dallas
Stormceptor Vegetated Filter Strips Vortechs	Send Filter Stormetetor Vegetated Filter Strips Vortechs	Drainage Basin/Outfall Area No. = 2B	D D I DAL
Wet Basin 4. Calculate Maximum TSS Load Removed (L <sub>s</sub> ) for this Drainage Basin by the selected BMP Type.	Vorteons Wet Basin Wet Vault Wet Vault	Total drainage basin/outfall area =       32.72       acres         Predevelopment impervious area within drainage basin/outfall area =       0.00       acres	S S S
RG-348 Page 3-33 Equation 3.7: L <sub>R</sub> = (BMP efficiency) x P x (A <sub>t</sub> x 34.6 + A <sub>P</sub> x 0.54)	RG-348 Page 3-33 Equation 3.7: $L_R = (BMP efficiency) x P x (A_1 x 34.6 + A_p x 0.54)$	Post-development impervious area within drainage basin/outfall area = 14.31 acres *Impervious cover required for treatment excludes Post-development impervious fraction within drainage basin/outfall area = 0.44 0.30 acres of impervious cover within basin catchment	SX NO T
where: A <sub>c</sub> = Total On-Site drainage area in the BMP catchment area A <sub>t</sub> = Impervious area proposed in the BMP catchment area	where: A <sub>c</sub> = Total On-Site drainage area in the BMP catchment area A <sub>t</sub> = Impervious area proposed in the BMP catchment area	LM THIS BASIN = 12455 Ibs. area and outside of the EARZ	DAW IEER
$A_{\rm P}$ = Pervious area remaining in the BMP catchment area $L_{\rm R}$ = TSS Load removed from this catchment area by the proposed BMP	$A_P$ = Pervious area remaining in the BMP catchment area $L_R$ = TSS Load removed from this catchment area by the proposed BMP	3. Indicate the proposed BMP Code for this basin.	
$A_{c} = 0.28  \text{acres}$ $A_{i} = 0.10  \text{acres}$ $A_{i} = 0.10  \text{acres}$	A <sub>c</sub> = 0.16 acres A <sub>l</sub> = 0.06 acres	Proposed BMP = Extended Detention Batch Detention Removal efficiency = 91 percent	IN THOUSTO
$A_{\rm p} = 0.18  \text{acres} \\ L_{\rm R} = 97  \text{ibs}$	$A_{P} = 0.10  \text{acres}$ $L_{R} = 58  \text{bs}$	Aqualogic Cartridge Filter	
5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area	5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area	Bioretention Contech StormFilter	<b>PA</b> EN Antoni
Desired L <sub>N THIS BASIN</sub> = 87 tbs.	Desired L <sub>M Tris BASIN</sub> = 52 Ibs.	Constructed Wetland Extended Detention	AN A
	F = 0.90	Grassy Swale Retention / Irrigation	
TSS REMOVAL CALCULATIONS VFS '13'	TSS REMOVAL CALCULATIONS	Sand Filter Stormceptor	AUSTI
Texas Commission on Environmental Quality	VFS '14' Texas Commission on Environmental Quality	Vegetated Filter Strips Vortechs	
TSS Removal Calculations 04-20-2009 Project Name: Rancho Del Cielo Phase 2 Modification Date Prepared: 8/28/2024	TSS Removal Calculations 04-20-2009 Project Name: Rancho Del Cielo Phase 2 Modification Date Prepared: 8/28/2024	Wet Basin Wet Vault	108. 1
Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell. Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348.	Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell. Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348.	4. Calculate Maximum TSS Load Removed (L <sub>R</sub> ) for this Drainage Basin by the selected BMP Type.	
Characters shown in red are data entry fields. Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.	Characters shown in red are data entry fields. Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.	RG-348 Page 3-33 Equation 3.7: L <sub>R</sub> = (BMP efficiency) x P x (A <sub>I</sub> x 34.6 + A <sub>P</sub> x 0.54)	
1. The Required Load Reduction for the total project:     Calculations from RG-348     Pages 3-27 to 3-30	1. The Required Load Reduction for the total project: Calculations from RG-348 Pages 3-27 to 3-30	where:     Ac = Total On-Site drainage area in the BMP catchment area       A <sub>l</sub> = Impervious area proposed in the BMP catchment area	$\sim$
Page 3-29 Equation 3.3: L <sub>M</sub> = 27 2(A <sub>N</sub> x P)         where:       L <sub>M TOTAL PROJECT</sub> = Required TSS removal resulting from the proposed development = 80% of increased load	Page 3-29 Equation 3.3: $L_{H} = 27.2(A_{H} \times P)$ where: $L_{H} TOTAL 280 \mu cr T = Required TSS removal resulting from the proposed development = 80% of increased load$	$A_P = Pervious area remaining in the BMP catchment area$	<b>4B</b>
$A_{\text{N}} = \text{Net increase in impervious area for the project}$ $P = \text{Average annual precipitation, inches}$	where:       Lu TOTAL PROJECT = Required TSS removal resulting from the proposed development = 80% of increased load         A <sub>N</sub> = Net increase in impervious area for the project         P = Average annual precipitation, inches	LR = TSS Load removed from this catchment area by the proposed BMP	Ш ¥
Site Data: Determine Required Load Removal Based on the Entire Project County = Williamson <sup>¶</sup> Total project area included in plan * = 189.77 acres	Site Data: Determine Required Load Removal Based on the Entire Project County = Williamson	Ac =     32.72     acres       Ai =     14.61     acres     *Ai includes 0.30 acres of impervious cover within basin	S AN
Total post-development impervious area within the limits of the plan * = 0.00 acres Total post-development impervious area within the limits of the plan * = 0.00 acres Total post-development impervious cover fraction * = 0.43	Total project area included in plan * = 189.77 acres Predevelopment impervious area within the limits of the plan * = 0.00 acres Total post-development impervious area within the limits of the plan* = 80.66 acres	Ap = 18.11 acres catchment area and outside of the EARZ for treatment	HA EXI SUN
P = <u>32</u> inches	Total post-development impervious cover fraction * = $0.43$ P = $32$ inches	L <sub>R</sub> = <b>15005</b> lbs	
$L_{\mu TOTAL PROJECT} = 70206$ "lbs." The values entered in these fields should be for the total project area.	L <sub>M TOTAL PROJECT</sub> = 70206 <sup>1</sup> lbs. * The values entered in these fields should be for the total project area.		
Number of drainage basins / outfails areas leaving the plan area = 3	Number of drainage basins / outfalls areas leaving the plan area = 3		
2. Drainage Basin Parameters (This information should be provided for each basin):	2. Drainage Basin Parameters (This Information should be provided for each basin):	Desired L <sub>M THIS BASN</sub> = <b>13560</b>  bs. <b>Overtreatment for 1.27 acres impervious cover</b> = <b>12,455 + (27.2*1.27*32) = 13,560</b>	MO A
Drainage Basin/Outfall Area No. = VFS '13'	Drainage Basin/Outfall Area No. = VFS '14'	F = 0.90	ON CO
Predevelopment impervious area within drainage basin/outfall area =       0.00       acres         Post-development impervious area within drainage basin/outfall area =       0.10       acres         Post-development impervious fraction within drainage basin/outfall area =       0.37       acres	Predevelopment impervious area within drainage basin/outfall area =       0.00       acres         Post-development impervious area within drainage basin/outfall area =       0.07       acres         Post-development impervious fraction within drainage basin/outfall area =       0.39       acres	6. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area. Calculations from RG-348 Pages 3-34 to 3-36	
L <sub>M THIS BASIN</sub> = 87 <sup>1</sup> lbs. 3. Indicate the proposed BMP Code for this basin.	$L_{\rm MTHSBASW} = 61$ Ibs. 3. Indicate the proposed BMP Code for this basin.	Rainfall Depth = 1.70 inches	Ш о С
Proposed BMP = Vegetated Filter Strips Removal efficiency = 85 percent	Proposed BMP = Vegetated Filter Strips Removal efficiency = 85 percent	Post Development Runoff Coefficient = 0.33	
Aqualogic Cartridge Filter Bioretention Contech StormFilter	Aqualogic Cartridge Filter Bioretention Contech StormFilter		
Constructed Wetland Extended Detention Grassy Swale	Constructed Wetland Extended Detention Grassy Swale	Calculations from RG-348 Pages 3-36 to 3-37	
Retention / Irrigation Sand Filter Stormceptor	Referition Sand Filter Stormceptor	Off-site area draining to BMP = 0.00 acres Off-site Impervious cover draining to BMP = 0.00 acres	7 11
Vegetated Filter Strips Vortechs Wet Basin	Vegetaled Filter Strips Vordechs Wet Basin	Impervious fraction of off-site area = 0 Off-site Runoff Coefficient = 0.00	RAN
4. Calculate Maximum TSS Load Removed (L <sub>R</sub> ) for this Drainage Basin by the selected BMP Type.	4. Calculate Maximum TSS Load Removed (L <sub>s</sub> ) for this Drainage Basin by the selected BMP Type.	Off-site Water Quality Volume = <b>0</b> cubic feet	
RG-348 Page 3-33 Equation 3.7: $L_R = (BMP \text{ efficiency}) \times P \times (A_x \times 34.6 + A_e \times 0.54)$ where: $A_c = Total On-Site drainage area in the BMP catchment area$	RG-348 Page 3-33 Equation 3.7: L <sub>R</sub> = (BMP efficiency) x P x (A <sub>1</sub> x 34.6 + A <sub>P</sub> x 0.54)	Storage for Sediment = 13309	
$A_i$ = Impervious area proposed in the BMP catchment area $A_P$ = Pervious area remaining in the BMP catchment area	where:       Ac = Total On-Site drainage area in the BMP catchment area         A = Impervious area proposed in the BMP catchment area         Ac = Pervious area remaining in the BMP catchment area	Total Capture Volume (required water quality volume(s) x 1.20) = 79853 cubic feet	
$L_R$ = TSS Load removed from this catchment area by the proposed BMP A <sub>c</sub> = 0.27 acres	L <sub>R</sub> = TSS Load removed from this catchment area by the proposed BMP		
A <sub>1</sub> = 0.10 acres A <sub>P</sub> = 0.17 acres	$A_{c} = 0.18  \text{acres}$ $A_{i} = 0.07  \text{acres}$ $A_{\rho} = 0.11  \text{acres}$	TOTE TOTE 25 WATER GOALTT VOLONE THOWDED = 02,727 GOBIOTEET, REFERENCE RANGHO DEL CIELO PHASE T	CITY JOB No.
	$L_{\rm B} \approx 67$ <sup>T</sup> lbs	USING THOUTION TEAMS DIT ALE-DAWSON ENGINEERS, INC. DATED 1/29/21 FUK PUND DETAILS.	JOB NO. 51118-61
L <sub>R</sub> = 97 <sup>1</sup> ibs			DATE SEPTEMBER 20
5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area	5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area		DATE <u>SEPTEMBER 20</u> DESIGNER <u>TS</u>
5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area Desired L <sub>M THIS BASIN</sub> = 87 Ibs.	Desired $L_{M TH \mbox{\tiny BASW}} = 61$ Ubs.		
5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area			DESIGNER TS









- 1. ALL WATER SERVICE LINE TAPS TO BE LOCATED AT A MINIMUM 3' OUTSIDE THE BACK OF CURB TO ALLOW SERVICE LINE SLEEVES BENEATH THE PAVEMENT PER DETAIL G-01.
- 2. THERE SHALL BE A MINIMUM 1' CLEARANCE FROM BACK OF CURB INLETS TO OUTSIDE EDGE OF WATERLINE.
- 3. IRRIGATION METERS TO INCLUDE BACKFLOW PREVENTION ASSEMBLIES.


	LINE TA	BLE
LINE #	LENGTH	BEARING
L1	165.48'	S68°47'20"W
L2	18.55'	S23°46'53"W
L3	129.38'	S21°12'42"E
L4	113.74'	N68°47'20"E
L5	18.67'	S66"34'26"E
L6	129.38'	S21"12'42"E






	WATER LINE
WW	WASTEWATER LINE & MH
<b>O</b> SD	STORM DRAIN LINE & MH
	CURB INLET
	SINGLE WATER SERVICE
	DOUBLE WATER SERVICE
/	SINGLE WW SERVICE
7	DOUBLE WW SERVICE
0	GATE VALVE
<del>8</del> ( <b>-</b> )	FIRE HYDRANT
8 +	EXISTING GATE VALVE
$-\otimes + + )$	EXISTING FIRE HYDRANT
	EXISTING WATER LINE
	EXISTING WASTEWATER LINE
SD	EXISTING STORM DRAIN LINE
FM FM	EXISTING FORCE MAIN LINE
	50' SCS BUFFER





36 ЧU 4 N SHEET S E E E HLINE 12

MA<sup>-</sup>




# 0ALLAS ----- FM ------ FM ----- EXISTING FORCE MAIN LINE 0 PAPE-DAWS \_ ≚ ž 200 STE BLDG 4B 2 ЧО PHASE . TEXAS 2 WASTEWATER PLAN RANCHO DEL CIELO -WILLIAMSON COUNTY, OVERALL \ CITY JOB No.\_\_\_\_ JOB NO. 51118-61 DATE SEPTEMBER 2024 DESIGNER TS CHECKED DRAWNCE/JM

SHEET 24 OF 36


Ζ

NOTES 1. CONTRACTOR TO FIELD VERIFY LOCATIONS OF EXISTING UTILITIES AND IMPROVEMENTS AND NOTIFY ENGINEER IF DISCREPANCIES EXIST.


50' SCS BUFFER





876 874 872 870 868 866 866 864 864 862 862 862 858 856 856 856 854 852		HI       I       I       I         NOISU       NIEROF       I       I         NOISU       I       I       I       I         NOISU       I       I       I       I       I         NUISU       I       I       I       I       I       I         NUISU       I       I       I       I       I       I       I         NUISU       I
852 850 848 846 844 9+00 9+00	884	THE FIRM REGISTRATION #470 I TEPLES FIRM REGISTRATION #10028801
	880         878         876         876         877         872         870         868         866         866         866         866         866         866         868         868         868         866         861         862         860         858         856         PROFILE SCALES:         1" = 40' HORIZONTAL         1" = 4' VERTICAL         PROFILE LEGEND:	RANCHO DEL CIELO - PHASE 4B WILLIAMSON COUNTY, TEXAS WASTEWATER PLAN & PROFILE WW-0 & WW-P
861.48 861.48 6 STANDA 6 PVC FL	852 NATURAL GROUND SUBGRADE FINISHED GRADE PROPOSED WASTEWATER	CITY JOB No JOB NO DATESEPTEMBER 2024 DESIGNERTS CHECKEDDRAWN CE/JM SHEET25OF36















S DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL

(7¼")

















OCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL

S	WITH UNFINISHED S		
3/13/06	THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR APPROPRIATE USE	STANDARD NO. $5105-5$	
ADOPTED	OF THIS STANDARD.	0100 0	

<ul> <li>NOTES:</li> <li>ALL CONCRETE SHALL BE CLASS '</li> <li>ALL REINFORCING STEEL SHALL BE</li> <li>DIMENSIONS RELATING TO REINFOR</li> <li>VERTICAL STEEL MAY BE SPLICED</li> <li>LOWER ONE-HALF OF ALL INLET WALLS</li> <li>REINFORCING STEEL, PIPES AND MANHOL</li> <li>BE BENT OR ADJUSTED TO CLEAR AS D</li> <li>QUANTITIES SHOWN HEREON ARE F</li> <li>PAYMENT WILL BE MADE FOR EACH I</li> <li>IN PLACE INCLUDING MANHOLE FRAME A</li> <li>CHAMFER ALL EXPOSED EDGES 2</li> <li>MANHOLE FRAME AND COVER SH,</li> <li>AUSTIN STANDARD 503S-1.</li> <li>THE CONTRACTOR MAY PROPOSE A</li> <li>CONSTRUCTION OF INLETS, INCLUDING P</li> <li>PROPOSED ALTERNATES SHALL BE SUBI</li> <li>APPROVAL BEFORE CONSTRUCTION.</li> <li>ALL INLET WALLS SHALL BE FORMI</li> <li>SURROUNDING MATERIAL IS SUCH THAT</li> <li>VERTICAL FACE. WHEN INLET WALLS AR</li> <li>THE WALL THICKNESS SHALL NOT EXCEI</li> <li>PAYMENT FOR INLET AT THE CONT</li> <li>TRANSITION CURB.</li> <li>INVERT OF INLET SHALL BE SLOPE</li> <li>AS "V" SECTION</li> <li>NO SPLICING OF REINFORCING STEED</li> <li>OTHERWISE NOTED ON THE PLANS OR F</li> </ul>	E GRADE 60 COING STEEL ARE TO CENTERS OF (380 mm or 15" MIN. LAP) IN T G.5. IN AREAS OF CONFLICT BE DUE FRAME, THE REINFORCEMENT DIRECTED BY THE ENGINEER. FOR THE CONTRACTOR'S INFORMA NLET OF THE TYPE SPECIFIED, CO AND OVER. 0 mm (3/4"). ALL BE IN ACCORDANCE WITH CIT ALTERNATE PROCEDURES FOR THE PRECAST UNITS. PLANS FOR SUCH MITTED TO THE ENGINEER FOR RE ED EXCEPT WHERE THE NATURE OF IT CAN BE TRIMMED TO A SMOO E PLACED TO NEAT EXCAVATION ED 10 INCHES. TRACT PRICE SHALL INCLUDE THE CD 1:20 WITH FILL CONCRETE, SH EL SHALL BE PERMITTED UNLESS	HE TWEEN SHALL TION ONLY. DMPLETE Y OF SVIEW AND DF THE TH LINES				
REFERENCES:						
FOR EXPANSION JOINT DOWEL AND DOWEL LOCATION DETAILS SEE STD. 430S-3, "CURB EXPANSION JOINT DOWEL DETAIL".						
FOR 18" MANHOLE FRAME AND COVER DETAILS SEE STD. 503S-1, "18" COVER AND FRAME".						
CITY OF AUSTIN DEPARTMENT OF PUBLIC WORKS	TYPICAL DETAILS FOR	a ne postero las sectoreste				
RECORD COPY SIGNED 12/09/08 BY BILL GARDNER ADOPTED	THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR APPROPRIATE USE OF THIS STANDARD.	standard no. 5085-3 4 of 4				









2024, 4:06pm User ID: tstephens


THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED, RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL.

4216			4216			
		Table 2 Minimum Clear Distance Between Pipes	7210		Table 3	
working room to properly and safely er embedment materials. Provide		Nominal Pipe Diameter (in.)         Min. Clear Distance Between Pipes (in.)           18         14           24         17           30         20           36         23	n.)		(C	cent Retained 2umulative) 0-5 0-35 0-75
mpaction equipment used. ackfilling the pipe. However, restrain owed by the Engineer for wet	3.8.	48 29 Reusing Existing Appurtenances. When existing appurtenances are specified or	the plans for reuse,		3/8 in. No. 4 No. 10 No. 200	0-95 35-100 50-100 90-100
uring shoring removal. Correct		sever the portion to be reused from the existing culvert and move it to the new posi by approved methods. Provide connections conforming to the requirements for joining sections of pipes as	tion previously prepared,		Place the backfill in accordance with Item 400 or Item	mum 6 in. deep (loose measurement), wet
ing and backfill specified herein. ipe outside diameter plus 12 in. able trench width is specified in		Specification or as shown on the plans. Restore any headwalls and any aprons or p headwall that are damaged during moving operations, to their original condition, at Department. The Contractor has the option to remove and dispose of the existing h construct new headwalls at no expense to the Department, in conformance with the and design indicated on the plans or as furnished.	pipes attached to the no expense to the eadwalls and aprons and		and thoroughly compact it between adjacent stru- trench. Hand place, if necessary, under the pipe i Limit compaction to hand-operated tamping equip side of the pipe and between pipes. Place filter fal otherwise shown on the plans. Use filter fabric con Fabric, "Type 1.	n haunch zone to ensure complete filling a oment to compact backfill within the region bric between the native soil and the backfill
iii)         dth (in.)         dth (in.)         e the existing groundlevel, construct         ance outside each side of the pipe         ve the top of the pipe. Excavate the	3.9.	<ul> <li>Pipe Jointing. Follow pipe manufacturer's installation specifications when joining p gasket protective film just before joining pipes. Provide suitable protection to the pu is applied to end of pipe to obtain required overlap. Do not damage pipe during pipe minimum, achieve the minimum specified overlap of the two pipes within the conne pipes to disrupt flow line inside of pipe. Suitable joints are:</li> <li>Integral Bell and Spigot. Ensure the bell overlaps a minimum of two corruga when fully engaged. Provide the spigot end with an O-ring gasket in accordance</li> <li>Exterior Bell and Spigot. Fully weld the bell to the exterior of the pipe and ow that the flow lines and ends match when fully engaged. Provide the spigot end accordance with ASTM F477.</li> <li>Spilt Couplers. For soil-tight joint connections only. Join pipe with coupling bafull corrugations on the ends of each pipe being joined.</li> </ul>	sh end of the pipe if force e joining operations. At a ction. Do not over join tions of the spigot end ce with ASTMF477. erlap the spigot end so with an O-ring gasket in		<ul> <li>Cement Stabilize Backfill. Place and compact to under the pipe in haunch zone to ensure complete Flowable Backfill. Place in a manner that will not maintain constant grade flowline at required eleva maintain a minimum depth of 12 in. above the pipe remaining portion of the trench with other backfill information for the flowable fill is available and stro Inspect inside periphery of pipe for local or unequal dei during backfilling. Stop work and address backfilling tex there are other issues found effecting quality of pipe inside</li> </ul>	e filling and support. t result in uplift of the pipe or restrain pipe e ation. Place across the entire width of the tr e. Wait a minimum of 24 hr. before backfilli material in accordance with Item 400, unle ength exceeds 100 psi compressive streng formation caused by improper construction chnique if measured deflection of pipe exce
sand, crushed stone, or pea gravel, um thickness unless subgrade edding except the width of one third this region loose (uncompacted). ing. Always keep pipe clean and wering the pipe into the trench	3.10.	Sewer Connections and Stub Ends. Make connections of pipe sewer to existing s appurtenances as shown on the plans or as directed. Mortar or concrete the botton structures, if necessary, to eliminate any drainage pockets created by the new conr is connected into existing structures which are to remain in service, restore any dan structure resulting from making the connection to the satisfaction of the Engineer. S connections to future work not shown on the plans, by installing watertight plugs into	nof the existing nection. Where the sewer nage to the existing ieal stub ends. for	3.12.	To validate pipe installation methods, perform an initial size of pipe is completed on the project. Notify the Eng <b>Protecting the Pipe.</b> Unless otherwise shown on the p moving equipment over the structure until a minimum of placed over the top of the structure.	ineer when this inspection takes place. plans or permitted in writing, do not use hea
nch. Any protective covering of ng at the outlet end with the into the trench without damaging re-lay any pipe that is not in to the Department. dividual barrels parallel. Unless	3.11.	Include the cost for the above in cost of the pipe. <b>Backfilling.</b> Backfill from the pipe bedding up to 12 in. above the top of the pipe to p structural support to the pipe and control pipe deflection. Take care when placing an material to not damage pipe. Adjust backfilling operations if pipe is being moved out pipe distortion, or disrupting joint tightness. Remove backfill around problem areas before continuing to backfill. Provide uniform backfill material and uniform compact length of the pipe, to avoid unequal pressure. Use care to ensure proper backfill un haunch zone.	provide necessary nd compacting the backfill of alignment, is causing and restore pipe section ad density throughoutthe	<b>4</b> . 4.1.	INSPECTION OR ACCEPTANCE Inspection. Visually inspect the pipes for damage, defi soil intrusion, and vertical alignment (ponding). If the pi roadway, and the initial visual inspection did not indicat testing described below will be waived, unless otherwis measuring devices, and other equipment to facilitate vis	pe run is 30 ft. or less in length, not under e any deflection or other deficiencies, addi e noted. Provide high intensity lights, laser
r surfaces of adjacent pipes shown		Provide type of backfill as shown on the plans. When granular material is specified, consisting of hard, durable, clean granular material that is free of organic matter, cla deleterious matter. Provide backfill meeting the gradation requirements shown in Ta	viumos and other		Perform final inspection a minimum of 30 days after the allow roadway surfacing when approved. Have two tes mandrels based on the manufacturer's average inside Provide metal mandrels with at least nine fixed fins eve sized at 95% the diameter of the pipe through the entir through, pull a mandrel 92.5% the pipe diameter throug be pulled entirely through the pipe or there is a substan the pipe, visually inspect installed pipe utilizing a remote	t mandrels available for each size of pipe. S diameter and field verified based on a prov nly distributed around the circumference. F e length. If the 95% mandrel cannot be pul h the pipe. Additionally, if the 95% mandr tial disruption in ease of mandrel moveme
11-22 Statewide		3 - 6	11-22 Statewide		4 - 6	
DMS-4710	Departmental	Materials Specification	DMS-4710	Departmental M	Naterials Specification	D
e e e e e e e e e e e e e e e e e e e		Department representatives reserves the right to conduct whatever tests it deems m qualified material and determine if there has been a change in the composition, mar quality that may affect the qualified material's durability or performance. In case of v representatives' tests will govern.	nufacturing process, or	4.1.3.	Raw Materials. Provide HDPE materials manufactured conforming to the requirements of cell class 435400C a the maximum allowable carbon black content is 4%. Us resistance according to the NCLS test set forth in AASH	is defined and described in ASTM D3350, e PE resin compound meeting the slow-cri
Dapara Da	3.2.2.	Failure. Manufacturers not qualified under this Specification may not furnish materia projects. Manufacturers failing to qualify may submit a request for re-evaluation after 6 mo. ha		4.1.4.	Designation Type. For HDPE pipe used in gravity flow corrugated wall with smooth inner liner).	
naterial requirements for		date of the original request. The Department may modify this time limit at its discretion evaluation, document the cause of the failure issue and corrective action taken.	on. In the request for re-	4.1.5.	Section Properties. Provide the minimum wall thickness AASHTO M 294, Section 7.2.2. Meet the pipe stiffness AASHTO M 294, Section 7.4. The minimum section pro- in the AASHTO LRFD Bridge Design Specifications, Sec	at 5% deflection requirement as specified i perties must meet the 75-yr. design life red
High Density Polyethylene (HDPE) d drains up to 48 in. in diameter	3.3.	Periodic Evaluation. The Department representatives reserves the right to conduct testing of material or product to verify performance and Specification compliance an audits of the manufacturing plant including all documentation. Department represen material from the manufacturing plant and the project site.	d to perform random	4.2. 4.2.1.	Polypropylene Pipe, Joints, and Fittings. Manufacturer. Manufacturers of polypropylene drainag	
pipes, joints, and fittings Specification. Thermoplastic		Failure of materials to comply with the requirements of this Specification as a result or may be cause for removal of those materials from the MPL. In case of variance, the representatives' tests will govern.	of periodic evaluation Department's	4.2.2.	Committee Work Plan for Evaluation of Polypropylene D manufacturers must also maintain and submit a current General. Provide polypropylene materials meeting the r	AASHTO-NTPEP certificate of compliance
g plants listed on the approved facturers, will be considered for	3.4.	Disqualification. Causes for disqualification and removal from the MPL may include failure to maintain the applicable AASHTO-NTPEP certificate of compliance,			Raw Materials. Provide polypropylene compounds use minimum properties of AASHTO M 330, Section 6.1.1.	
n the material type, design,		<ul> <li>failure to report any change in material composition or manufacturing process t</li> <li>repetitive poor quality and workmanship of the material or repetitive poor install</li> <li>failure to provide safe access or allow Department representatives to perform a</li> </ul>	ation, inv unannounced		Designation Type. For polypropylene pipe used in grav corrugated wall with smooth inner liner).	
nstallation methods. Submit a		inspections or audit of any manufacturing process, documentation, or material falsification of or incomplete documentation, or furnishing material to Department projects that fails to meet specifications. The Department will remove disqualified producers from the MPL and will not allow s			Section Properties. Provide the minimum wall thickness AASHTO M 330, Section 7.2.2. Meet the pipe stiffness a AASHTO M 330, Section 7.4. The minimum section pro in the AASHTO LRFD Bridge Design Specifications, Se	at 5% deflection requirement as specified in perties must meet the 75-yr. design life rec
		for re-qualification for 6 mo., at the discretion of the Department. All previously produced material assigned to the Department will be subject to review	and removal from	4.3. 4.3.1.	Joints and Fittings. General. Provide joints and fittings meeting the folk	owing requirements:
history, cedures and service life for each	-	Department assigned inventory. For the remaining material needed on active project disqualified manufacturer must choose another Department-approved manufacturer MPL for the specific material specified to supply the material. The Contractor is resp product price increases, or other costs related to the manufacture disqualification. <b>Re-Qualification</b> . Once the disqualification period established by the Department ha	currently listed on the onsible for any delays,		<ul> <li>Integral Bell and Spigot. Ensure the bell overlaps when fully engaged. Provide the spigot end with an</li> <li>Exterior Bell and Spigot. Fully weld the bell to the that the flow lines and ends match when fully engage accordance with ASTM F477.</li> </ul>	n O-ring gasket in accordance with ASTM F exterior of the pipe and overlap the spigo ged. Provide the spigot end with an O-ring
s National Transportation Product Manufacturers of the submitted		disqualified and removed from the MPL may begin the re-qualification process by su accordance with Section 3.1., "Qualification Request," including additional document cause of the problem and corrective action taken. The re-qualification process will the Sections of Article 3, "Qualification Procedure."	bmitting a request in ation identifying the	4.3.2.	<ul> <li>Split Couplers. For soil-tight joint connections only full corrugations on the ends of each pipe being joint</li> <li>Definitions. Joint and fitting type definitions are the following the solution of the s</li></ul>	ned.
tion or additional information as	4.	MATERIAL REQUIREMENTS			<ul> <li>Soil-tight Joints. Joints meeting the definition in A Bridges, Section 26.4.2.4.</li> <li>Watertight Joints. Joints meeting the requirement</li> </ul>	
ematerial to the MPL for	4.1.	High Density Polyethylene (HDPE) Pipe, Joints, and Fittings.		4.4.	Marking. Fumish pipe clearly marked at maximum 10 ft	
	4.1.1.	Manufacturer. Manufacturers of HDPE drainage pipe must comply with the AASHT Work Plan for Evaluation of HDPE Thermoplastic Drainage Pipe Manufacturers. Qua must also maintain and submit a current AASHTO-NTPEP certificate of compliance.	alified manufacturers		with: manufacturer's name or trademark, nominal size, specification designation (i.e., AASHTOM 294 or A	ASHTO M 330).
quire a re-evaluation of the use on Department projects. The Effective Date: November 2022	4.1.2. Materials and Tes	General. Provide HDPE malerials meeting the requirements of AASHTO M 294.	e Date: November 2022	Materials and Tests	<ul> <li>specification designation (i.e., AASHTO M 294 or A</li> </ul>	ASHTO M 330), Effective Date






UNPAVED AREA VALVE CASING RING AND LID MARKED "WATER" MIN. 18"X18"X6" COLLAR -(3,000 PSI CONCRETE) #4 BARS @ 12" OCEW MECHANICAL -JOINT MIN. 2,500 PSI CONCRETE-BLOCKING PAD BENEATH VALVES 4" AND LARGER NOTES: Scale: NTS Date Issued: 10/17/22 N 4 1 Sõ NTERRA THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL



٠

.

NON-PAVED SURFACE: (A) PROVIDE 4" OF TOPSOIL AND REVEGETATE B) PROVIDE COMPACTED BACKFILL N SITU TRENCH MATERIAL FREE OF ROCK AND CLODS GREATER THAN 4", COMPACTED IN 6" LIFTS, TO 95% NOTES: REGULATIONS. APPROPRIATE. Scale: NTS Date Issued: 10/17/22 SONTERRA NOTE: INCORPORATED, OR APPROVED EQUAL. Scale: NTS Date Issued: 10/17/22 PRR THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL.



IS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL

