# CONTRIBUTING ZONE PLAN FOR

# PEC Liberty Hill Warehouse

#### PREPARED FOR

#### Texas Commission on Environmental Quality

Region 13 – San Antonio 14250 Judson Road San Antonio, Texas 78233 210-490-3096 (office) 210-545-4329 (fax)



James Ingalls, P.E. 2021 SH 46W, Ste. 105 New Braunfels, TX 78132

> Prepared April 7, 2025



TCEQ Application Cover Page		
Contributing Zone Plan Application		
A. Attachment A - Location Map	Page 18	
B. Attachment B - USGS Quadrangle Map	Page 19	
C. Attachment C - Project Narrative	Page 20	
D. Attachment D- Factors Affecting Surface Water Quality	Page 21	
E. Attachment E - Volume and Character of Stormwater	Page 21	
F. Attachment F - OSSF Suitability Letter	Page 21	
G. Attachment G - Alternative Secondary Containment Methods	Page 21	
H. Attachment H - AST Containment Structure Drawings	Page 21	
I. Attachment I – 20% or Less Impervious Cover Declaration	Page 22	
J. Attachment J - BMPs for Upgradient Stormwater	Page 22	
K. Attachment K – BMPs for On-site Stormwater	Page 22	
L. Attachment L - BMPs for Surface Streams	Page 22	
M. Attachment M - Construction Plans	Page 26-34	
N. Attachment N - Inspection, Maintenance, Repair	Page 23-32	
and Retrofit Plan		
O. Attachment O - Pilot-Scale Field Testing Plan	Page 35	
P. Attachment P - Measures for Minimizing Surface	Page 35	
Stream Contamination		
Temporary Stormwater Section	Page 36	
A. Attachment A – Spill Response Actions	Page 41	
B. Attachment B - Potential Sources of Contamination	Page 45	
C. Attachment C – Sequence of Major Construction	Page 45	
D. Attachment D - Temporary BMP and Measures	Page 45	
E. Attachment E - Request to Temporarily Seal a Feature	Page 46	
F. Attachment F - Structural Practices	Page 46	
G. Attachment G – Drainage Area Map	Page 46-49	
H. Attachment H - Temporary Sediment Pond Plan & Calculation	N/A	
I. Attachment I - Inspection and Maintenance for BMPs	Page 50	
J. Attachment J - Schedule of Interim & Permanent	Page 52	
Soil Stabilization Practices		
Copy of Notice of Intent	N/A	
Agent Authorization Form	Page 54	
Application Fee Form		
Core Data Form		



#### **Texas Commission on Environmental Quality**

# **Edwards Aquifer Application Cover Page**

#### **Our Review of Your Application**

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with 30 TAC 213.

#### **Administrative Review**

- 1. <u>Edwards Aquifer applications</u> must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.
  - To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <a href="http://www.tceq.texas.gov/field/eapp">http://www.tceq.texas.gov/field/eapp</a>.
- 2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
- 3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
- 4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.
  - An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.
- 5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
- 6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

#### **Technical Review**

- When an application is deemed administratively complete, the technical review period begins. The regional
  office will distribute copies of the application to the identified affected city, county, and groundwater
  conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days
  to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
- 2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

- clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.
- 3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
- 4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

#### **Mid-Review Modifications**

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity Name: PEC Liberty Hill Warehouse				2. Regulated Entity No.: N/A				
3. Customer Name: Pedernales Electric Cooperative Inc.			4. Cı	ıstom	er No.: CN601327927			
5. Project Type: (Please circle/check one)	New	Modif	Modification Extension		Exception			
6. Plan Type: (Please circle/check one)	WPAP CZP	SCS	UST	AST	EXP	EXT	Technical Clarification	Optional Enhanced Measures
7. Land Use: (Please circle/check one)	Residential	Non-residential			8. Sit	te (acres):	14.20	
9. Application Fee:	\$6,500	10. Permanent BM		BMP(s): Batch Detention Pond		ion Pond		
11. SCS (Linear Ft.):	N/A	12. AST/UST (No. Tanks):			ıks):	N/A		
13. County:	Williamson	14. W	14. Watershed:			_	South Fork Sai	n Gabriel River

# **Application Distribution**

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field\_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region				
County:	Hays	Travis	Williamson	
Original (1 req.)	_		<u> </u>	
Region (1 req.)		_	<u> </u>	
County(ies)			<u> </u>	
Groundwater Conservation District(s)	Edwards Aquifer AuthorityBarton Springs/ Edwards AquiferHays TrinityPlum Creek	Barton Springs/ Edwards Aquifer	NA	
City(ies) Jurisdiction	AustinBudaDripping SpringsKyleMountain CitySan MarcosWimberleyWoodcreek	AustinBee CavePflugervilleRollingwoodRound RockSunset ValleyWest Lake Hills	AustinCedar ParkFlorenceGeorgetownJerrellLeanderLiberty HillPflugervilleRound Rock	

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)					
Region (1 req.)			_		_
County(ies)					
Groundwater Conservation District(s)	Edwards Aquifer Authority Trinity-Glen Rose	Edwards Aquifer Authority	Kinney	EAA Medina	EAA Uvalde
City(ies) Jurisdiction	Castle HillsFair Oaks RanchHelotesHill Country VillageHollywood ParkSan Antonio (SAWS)Shavano Park	Bulverde Fair Oaks Ranch Garden Ridge New Braunfels Schertz	NA	San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that tapplication is hereby submitted to TCEQ for ad	the application is com ministrative review a	plete and accurate. This nd technical review.
James Ingalls, PE		
Print Name of Customer/Authorized Agent		
James Ingals	4/7/2025	
Signature of Customer/Authorized Agent	Date	
//-		

**FOR TCEQ INTERNAL USE ONLY**			
Date(s)Reviewed:	Date Administratively Complete:		
Received From:	Correct Number of Copies:		
Received By:	Distribution Date:		
EAPP File Number:	Complex:		
Admin. Review(s) (No.):	No. AR Rounds:		
Delinquent Fees (Y/N):	Review Time Spent:		
Lat./Long. Verified:	SOS Customer Verification:		
Agent Authorization Complete/Notarized (Y/N):	Payable to TCEQ (Y/N):		
Core Data Form Complete (Y/N):	Check: Signed (Y/N):		
Core Data Form Incomplete Nos.:	Less than 90 days old (Y/N):		

# **Contributing Zone Plan Application**

#### **Texas Commission on Environmental Quality**

for Regulated Activities on the Contributing Zone to the Edwards Aquifer and Relating to 30 TAC §213.24(1), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

# **Signature**

Date: 4/4/2025

Signature of Customor/Agent:

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Contributing Zone Plan Application** is hereby submitted for TCEQ review and Executive Director approval. The application was prepared by:

Print Name of Customer/Agent: James Ingalls, PE

	Jig	nature of customer/Agent.	
<	Re	gulated Entity Name: PEC Liberty Hill Warehouse	
	PI	roject Information	
	1.	County: Williamson	
	2.	Stream Basin: San Gabriel River Subbasin	
	3.	Groundwater Conservation District (if applicable): _	N/A
	4.	Customer (Applicant):	
		Contact Person: Entity: Pedernales Electric Cooperative Inc. Mailing Address: PO BOX 1 City, State: Johnson City, TX Telephone: 512 778-5470 Email Address:	Zip: 78636 Fax:
		Liliali Audi Ess	

5.	Agent/Representative (If any):
	Contact Person: James Ingalls, PE Entity: INK Civil  Mailing Address: 2021 SH 46W, Ste. 105 City, State: New Braunfels, TX Telephone: 830-358-7127 Email Address: plats@ink-civil.com
6.	Project Location:
	<ul> <li>The project site is located inside the city limits of</li> <li>The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of _Liberty Hill</li> <li>The project site is not located within any city's limits or ETJ.</li> </ul>
7.	The location of the project site is described below. Sufficient detail and clarity has been provided so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.  14.200 acres of land out of the Noah Smithwick Survey, Abs No, 590, Williamson County,
8.	Texas (Doc. 2020062257)  Attachment A - Road Map. A road map showing directions to and the location of the project site is attached. The map clearly shows the boundary of the project site.
9.	Attachment B - USGS Quadrangle Map. A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') is attached. The map(s) clearly show:
	<ul><li>✓ Project site boundaries.</li><li>✓ USGS Quadrangle Name(s).</li></ul>
10.	Attachment C - Project Narrative. A detailed narrative description of the proposed project is attached. The project description is consistent throughout the application and contains, at a minimum, the following details:
	✓ Area of the site ✓ Offsite areas ✓ Impervious cover ✓ Permanent BMP(s) ✓ Proposed site use ✓ Site history ✓ Previous development ✓ Area(s) to be demolished
11.	Existing project site conditions are noted below:
	<ul><li>Existing commercial site</li><li>Existing industrial site</li><li>Existing residential site</li></ul>

	<ul><li>☐ Existing paved and/or unpaved roads</li><li>☐ Undeveloped (Cleared)</li><li>☑ Undeveloped (Undisturbed/Not cleared)</li><li>☐ Other:</li></ul>
12.	The type of project is:
	Residential: # of Lots: Residential: # of Living Unit Equivalents:
	Commercial
	☐ Industrial ☐ Other:
13.	Total project area (size of site): 14.20 Acres
	Total disturbed area: <u>8.25</u> Acres
14.	Estimated projected population: N/A

15. The amount and type of impervious cover expected after construction is complete is shown below:

Table 1 - Impervious Cover

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	13,275	÷ 43,560 =	0.31
Parking	0	÷ 43,560 =	0
Other paved surfaces	341,304	÷ 43,560 =	7.83
Total Impervious Cover	354,579	÷ 43,560 =	8.14

Total Impervious Cover  $\frac{8.14}{}$  ÷ Total Acreage  $\frac{14.20}{}$  X 100 =  $\frac{57.3}{}$  % Impervious Cover

- 16. Attachment D Factors Affecting Surface Water Quality. A detailed description of all factors that could affect surface water quality is attached. If applicable, this includes the location and description of any discharge associated with industrial activity other than construction.
- 17. Only inert materials as defined by 30 TAC 330.2 will be used as fill material.

# For Road Projects Only

Complete questions 18 - 23 if this application is exclusively for a road project.

✓ N/A

18. Type of project:	
<ul> <li>TXDOT road project.</li> <li>County road or roads built to county specifications.</li> <li>City thoroughfare or roads to be dedicated to a municipality.</li> <li>Street or road providing access to private driveways.</li> </ul>	
19. Type of pavement or road surface to be used:	
Concrete Asphaltic concrete pavement Other:	
20. Right of Way (R.O.W.):	
Length of R.O.W.: feet. Width of R.O.W.: feet. $L \times W = $ $Ft^2 \div 43,560 Ft^2/Acre = acres.$	
21. Pavement Area:	
Length of pavement area: feet.  Width of pavement area: feet.  L x W = Ft <sup>2</sup> ÷ 43,560 Ft <sup>2</sup> /Acre = acres.  Pavement area acres ÷ R.O.W. area acres x 100 =% impervious cover.	
22. A rest stop will be included in this project.	
A rest stop will not be included in this project.	
23. Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.	,
Stormwater to be generated by the Proposed Project	
24. Attachment E - Volume and Character of Stormwater. A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on area and type of impervious cover. Include the runce coefficient of the site for both pre-construction and post-construction conditions.	
Wastewater to be generated by the Proposed Project	
25. ☐ Wastewater is to be discharged in the contributing zone. Requirements under 30 TAC §213.6(c) relating to Wastewater Treatment and Disposal Systems have been satisfied N/A	•

26. Wastewater will be	e disposed of by:		
On-Site Sewage Facility (OSSF/Septic Tank):			
will be used licensing authe land is stated the require relating to C Each lot in tables. The sy	t F - Suitability Letter from to treat and dispose of to thority's (authorized age suitable for the use of pris ments for on-site sewage On-site Sewage Facilities. This project/development ystem will be designed by and installed by a licensed	the wastewater from this nt) written approval is at vate sewage facilities and facilities as specified under the second of the second of the second of the second of the waste of the waste one (1) acre (4) a licensed professional of the waste of the was	site. The appropriate tached. It states that d will meet or exceed der 30 TAC Chapter 285 43,560 square feet) in engineer or registered
	ion System (Sewer Lines): ion system will convey thent facility is:		(name) Treatment
Existing. Proposed.  N/A	•		
Permanent Ab Gallons	ooveground Stor	rage Tanks( <b>AST</b>	s) ≥ 500
Complete questions 22 greater than or equal	7 - 33 if this project includ to 500 gallons.	des the installation of AS	T(s) with volume(s)
27. Tanks and substan	ce stored:		
Table 2 - Tanks and	Substance Storage		
AST Number	Size (Gallons)	Substance to be Stored	Tank Material
1			
2			
3			
4			
5			
		Tot	al x 1.5 = Gallons
	placed within a containm ) times the storage capac		

5 of 11

•	stem, the containm umulative storage c		ed to capture one and	d one-half (1 1/2)
for providir		nment are proposed	ent Methods. Alternd. Specifications sho	
29. Inside dimensi	ons and capacity of	containment structu	ure(s):	
Table 3 - Second	dary Containment	t .		
Length (L)(Ft.)	Width(W)(Ft.)	Height (H)(Ft.)	L x W x H = (Ft3)	Gallons
			To	tal: Gallons
Some of the structure.  The piping The piping of the piping of the piping of the contain substance (state of the contain substance).	e piping to dispense will be aboveground will be underground nment area must be s) being stored. The	ers or equipment wild d constructed of and e proposed containn	side the containment lextend outside the in a material impervenent structure will be ings. A scaled drawi	containment vious to the e constructed of:
	nt structure is attacl		-	
Interna Tanks cl Piping c	· -	=	wall and floor thickno collection of any spi	
storage tan			or collection and rec controlled drainage a	
<u></u>		pillage will be remo	ved from the contain	nment structure

through a drain and valve within 24 hours of the spill and disposed of properly. The drain and valve system are shown in detail on the scaled drawing.
Site Plan Requirements
tems 34 - 46 must be included on the Site Plan.
34. $\boxed{\checkmark}$ The Site Plan must have a minimum scale of 1" = 400'.
Site Plan Scale: 1" = <u>50</u> '.
35. 100-year floodplain boundaries:
<ul> <li>Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.</li> <li>✓ No part of the project site is located within the 100-year floodplain.</li> <li>The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): FEMA Firmette No. 48491C0275E, Effective 9/26/2008</li> </ul>
36. The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.
The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot contour intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.
37. A drainage plan showing all paths of drainage from the site to surface streams.
38. $ extstyle  extstyle $
39. 🗹 Areas of soil disturbance and areas which will not be disturbed.
10. Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
11. 🗹 Locations where soil stabilization practices are expected to occur.
42. ☐ Surface waters (including wetlands).   ✓ N/A
13. Locations where stormwater discharges to surface water.
There will be no discharges to surface water.
14. Temporary aboveground storage tank facilities.
Temporary aboveground storage tank facilities will not be located on this site.

45. 🗌	Permanent aboveground storage tank facilities.
lacksquare	Permanent aboveground storage tank facilities will not be located on this site.
46. 🗹	Legal boundaries of the site are shown.
Perr	manent Best Management Practices (BMPs)
Practio	ces and measures that will be used during and after construction is completed.
47. 🔽	Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.
	N/A
48. 🗹	These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
	<ul> <li>✓ The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.</li> <li>✓ A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is:</li> </ul>
	N/A
49. 🗹	Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.
	N/A
les per per wh Ap	nere a site is used for low density single-family residential development and has 20 % or s impervious cover, other permanent BMPs are not required. This exemption from rmanent BMPs must be recorded in the county deed records, with a notice that if the rcent impervious cover increases above 20% or land use changes, the exemption for the nole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to plication Processing and Approval), may no longer apply and the property owner must tify the appropriate regional office of these changes.
	<ul> <li>The site will be used for low density single-family residential development and has 20% or less impervious cover.</li> <li>The site will be used for low density single-family residential development but has more than 20% impervious cover.</li> <li>✓ The site will not be used for low density single-family residential development.</li> </ul>

51. The executive director may waive the requirement for other permanent BMPs for multifamily residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
Attachment I - 20% or Less Impervious Cover Waiver. The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.  The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.  The site will not be used for multi-family residential developments, schools, or small business sites.
52. Attachment J - BMPs for Upgradient Stormwater.
A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.  No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.  Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
53. Attachment K - BMPs for On-site Stormwater.
A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.  Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
54. Attachment L - BMPs for Surface Streams. A description of the BMPs and measures that prevent pollutants from entering surface streams is attached.
□ N/A
55. Attachment M - Construction Plans. Construction plans and design calculations for the proposed permanent BMPs and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. Construction plans for the proposed permanent BMPs and measures are


	structural plans and specifications, and appropriate details.
	N/A
56. 🗹	Attachment N - Inspection, Maintenance, Repair and Retrofit Plan. A site and BMP specific plan for the inspection, maintenance, repair, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan fulfills all of the following:
	Prepared and certified by the engineer designing the permanent BMPs and measures
	✓ Signed by the owner or responsible party ✓ Outlines specific procedures for documenting inspections, maintenance, repairs, and, if necessary, retrofit. ✓ Contains a discussion of record keeping procedures
	N/A
57. 🗌	<b>Attachment O - Pilot-Scale Field Testing Plan</b> . Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
$\checkmark$	N/A
58. 🔽	Attachment P - Measures for Minimizing Surface Stream Contamination. A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that result in water quality degradation.
	N/A
-	ponsibility for Maintenance of Permanent BMPs and sures after Construction is Complete.
59. 🗹	The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.


60. A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a


multiple single-family residential development, a multi-family residential development,


or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.

#### Administrative Information















WAREHOUSE PEC LIBERTY HILL

DELTA DESCRIPTION

C1.1





Produced by the United States Geological Survey


North American Datum of 1983 (NAD83)

World Geodetic System of 1984 (WGS84). Projection and
1 000-meter grid:Universal Transverse Mercator, Zone 14R


Data is provided by The National Map (TNM), is the best available at the time of map generation, and includes data content from supporting themes of Elevation, Hydrography, Geographic Names, Boundaries, Transportation, Structures, Land Cover, and Orthoimagery. Refer to associated Federal Geographic Data Committee (FGDC) Metadata for additional source data information.

This map is not a legal document. Boundaries may be generalized for this map scale. Private lands within government reservations may not be shown. Obtain permission before entering private lands. Temporal changes may have occurred since these data were collected and some data may no longer represent actual surface conditions.


Learn About The National Map: https://nationalmap.gov



Grid Zone Designati 14R



CONTOUR SMOOTHNESS = Medium





7.5-MINUTE TOPO, TX 2025

#### **ATTACHMENT "C"**

#### **Project Narrative**

PEC Liberty Hill Warehouse is a 14.20-acres site located at 10355 W. State Highway 29, Liberty Hill, TX 78642. The site is in the extra territorial jurisdiction (ETJ) of Liberty Hill within Williamson County, Texas. There is no site history of previous development.

According to the Flood Insurance Rate Map No. 48491C0275E, effective 9/26/2008, the site is outside of the 100-year flood plain. The entire site and approximately 13.87 acres offsite ultimately drains the South Fork of the San Gabriel River.

The proposed site will be disturbed with 8.14-acres of impervious cover (57.3%). Current site conditions are undeveloped with dense, grassy vegetation and some trees. The proposed development includes the construction of a warehouse, sidewalk, paved base yard with a concrete driveway, and detention ponds with associated drainage and water quality infrastructure.

The proposed Permanent Best Management Practices (PBMPs) will be two batch detention ponds. One of the ponds will outfall into an existing earthen channel offsite of the property below existing flow conditions. The other pond will be designed as two basins conjoined by a 36" storm drainpipe and will ultimately outfall into the existing channel in the ROW of Seward Junction Loop and ultimately drain to the existing earthen channel offsite, west of the property. Approximately 0.70 acres bypasses the BMP catchment area, however both facilities will overtreat for the TSS load associated with the impervious cover of the bypass area. Both batch pond facilities will be designed to mitigate the increase in stormwater runoff as well as treat TSS pollution from the site.

#### **ATTACHMENT "D"**

# Factors Affecting Water Quality

The development will consist of a commercial office establishment with associated driveways. Total impervious cover for the site is 8.54-acres (60.1%). To minimize TSS pollution from the site, two Batch Pond Detention facilities will be constructed. Potential sources of pollution that may reasonably be expected to affect the quality of storm water discharges form the site during construction include: dirt and dust, vehicle drippings, cleaning chemicals, and improperly disposed of waste or litter from people, which may affect surface water by sediments leaving the site after a rainfall event.

#### **ATTACHMENT "E"**

#### **Volume and Character of Stormwater**

The development of this site will not result in an increase of stormwater run-off. The character of the stormwater will also not be affected by the development. Stormwater from the building and pavement will be sheet flow towards the Batch ponds, which will effectively treat the detained stormwater. Downstream from the ponds is an existing earthen channel that will receive the proposed flows and ultimately return the stormwater to pre-development conditions.

#### ATTACHMENT "F"

#### **Suitability Letter from Authorized Agent**

No OSSF is to be installed on-site. No suitability letter is required.

#### **ATTACHMENT "G"**

**Alternative Secondary Containment Methods** 

No AST is proposed on-site.

#### **ATTACHMENT "H"**

**AST Containment Structure Drawings** 

No AST is proposed on-site.

#### **ATTACHMENT "I"**

#### 20% or Less Impervious Cover Declaration

The 20% Impervious Cover Waiver does not apply. Permanent BMP's will be designed in accordance with TCEQ requirements for the removal of TSS generated by the proposed development.

#### ATTACHMENT "J"

#### **BMP's for Upgradient Stormwater**

Approximately 1.89-acres of existing upgradient flow from the TXDOT ROW and offsite adjacent properties is received onto the site. The offsite drainage area will be received onto the development and be rerouted to be detained by one of the Batch ponds and treated for TSS pollution.

#### **ATTACHMENT "K"**

#### **BMP's for On-Site Stormwater**

The proposed Permanent BMP's used to treat on-site stormwater runoff is two (2) Batch Detention Ponds, designed according to TCEQs TGM RG-348. Please refer to the Treatment Area Map in the Temporary Stormwater Section for areas of treatment and BMP structures used.

#### **ATTACHMENT "L"**

#### **BMP's for Surface Streams**

The proposed Permanent BMP's used to treat runoff that may enter surface streams and the aquifer is a SmartBatch Pond facility designed according to TCEQs TGM RG-348.

#### **ATTACHMENT "M"**

#### **Construction Plans**

See the construction plans attached at the end of this section.

#### **ATTACHMENT "N"**

Inspection, Maintenance, Repair, and Retrofit Plan

#### MAINTENANCE GUIDELINES FOR BATCH DETENTION BASINS

Batch detention basins may have somewhat higher maintenance requirements than an extended detention basin since they are active stormwater controls. The maintenance activities are identical to those of extended detention basins with the addition of maintenance and inspections of the automatic controller and the valve at the outlet.

**Inspections.** Inspections should take place a minimum of twice a year. One inspection should take place during wet weather to determine if the basin is meeting the target detention time of 12 hours and a drawdown time of no more than 48 hours. The remaining inspections should occur between storm events so that manual operation of the valve and controller can be verified. The level sensor in the basin should be inspected and any debris or sediment in the area should be removed. The outlet structure and the trash screen should be inspected for signs of clogging. Debris and sediment should be removed from the orifice and outlet(s) as described in previous sections. Debris obstructing the valve should be removed. During each inspection, erosion areas inside and downstream of this BMP should be identified and repaired/revegetated immediately.

**Mowing.** The basin, basin side-slopes, and embankment of the basin must be mowed to prevent woody growth and control weeds. A mulching mower should be used, or the grass clippings should be caught and removed. Mowing should take place at least twice a year, or more frequently if vegetation exceeds 18 inches in height. More frequent mowing to maintain aesthetic appeal may be necessary in landscaped areas.

**Litter and Debris Removal.** Litter and debris removal should take place at least twice a year, as part of the periodic mowing operations and inspections. Debris and litter should be removed from the surface of the basin. Particular attention should be paid to floatable debris around the outlet structure. The outlet should be checked for possible clogging or obstructions and any debris removed.

**Erosion control.** The basin side slopes and embankment all may periodically suffer from slumping and erosion. To correct these problems, corrective action, such as regrading and revegetation, may be necessary. Correction of erosion control should take place whenever required based on the periodic inspections.

**Nuisance Control.** Standing water or soggy conditions may occur in the basin. Some standing water may occur after a storm event since the valve may close with 2 to 3 inches of water in the basin. Some flow into the basin may also occur

between storms due to spring flow and residential water use that enters the storm sewer system. Twice a year, the facility should be evaluated in terms of nuisance control (insects, weeds, odors, algae, etc.).

**Structural Repairs and Replacement.** With each inspection, any damage to structural elements of the basin (pipes, concrete drainage structures, retaining walls, etc.) should be identified and repaired immediately. An example of this type of repair can include patching of cracked concrete, sealing of voids, removal of vegetation from cracks and joints. The various inlet/outlet structures in a basin will eventually deteriorate and must be replaced.

**Sediment Removal.** A properly designed batch detention basin will accumulate quantities of sediment over time. The accumulated sediment can detract from the appearance of the facility and reduce the pollutant removal performance of the facility. The sediment also tends to accumulate near the outlet structure and can interfere with the level sensor operation. Sediment shall be removed from the basin at least every 5 years, when sediment depth exceeds 6 inches, when the sediment interferes with the level sensor or when the basin does not drain within 48 hours. Care should be taken not to compromise the basin lining during maintenance.

**Logic Controller.** The Logic Controller should be inspected as part of the twice yearly investigations. Verify that the external indicators (active, cycle in progress) are operating properly by turning the controller off and on, and by initiating a cycle by triggering the level sensor in the basin. The valve should be manually opened and closed using the open/close switch to verify valve operation and to assist in inspecting the valve for debris. The solar panel should be inspected and any dust or debris on the panel should be carefully removed. The controller and all other circuitry and wiring should be inspected for signs of corrosion, damage from insects, water leaks, or other damage. At the end of the inspection, the controller should be reset.

#### **Maintenance Plan for Permanent BMP's**

Owner: Pedernales Electric Cooperative, Inc.

PO Box 1

Johnson City, TX 78636

Contact: Name: Bud Collora

Phone: 830-225-0523

This document has been prepared to provide a description and schedule for the performance of maintenance on permanent pollution abatement measures. Maintenance measures to be performed will be dependent on what permanent pollution abatement measures are incorporated into the project. The project specific water pollution abatement plan should be reviewed to determine what permanent pollution abatement measures are incorporated into the project.

It should also be noted that the timing and procedures presented herein are general guidelines, adjustment to the timing and procedures may have to be made depending on project specific characteristics as well as weather related conditions but may not be altered without TCEQ approval.

Where a project is occupied by the owner, the owner may provide for maintenance with his own skilled forces or contract for recommended maintenance of Permanent Best Management Practices. Where a project is occupied or leased by a tenant, the owner shall require tenants to contract for such maintenance services either through a lease agreement, property owners' association covenants, or other binding document.

I understand that I am responsible for maintenance of the Permanent Pollution Abatement Measures included in this project until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property or ownership is transferred.

I, the owner, have read and understand the requirements of the attached Maintenance Plan and Schedule.

Bud Collora
Name:

04/14/2025

Date

Pedernales Electric Cooperative, Inc.

# SEQUENCE OF CONSTRUCTION:

- 1. OBTAIN COUNTY APPROVED SITE PREPARATION PLANS, AND TPDES PERMIT (NOT A COPY OF THE TPDES
- APPLICATION TO TCEQ), IF APPLICABLE.

3. BEGIN DEMOLITION ACTIVITIES, IF APPLICABLE.

- 2. INSTALL TEMPORARY EROSION AND SEDIMENTATION CONTROLS.
- 4. BEGIN SITE CLEARING AND GRADING.
- 5. INSTALL IMPROVEMENTS (BASE, YARD, AND DRAINAGE IMPROVEMENTS)
- 6. RESTORE AND REVEGETATE ALL DISTURBED AREAS NOT UNDER IMPERMEABLE IMPROVEMENTS.
- 7. COMPLETE ANY REMAINING "PUNCH LIST" ITEMS.
- 8. CONTRACTOR SHALL REMOVE TEMPORARY EROSION CONTROLS AFTER PERMANENT STABILIZATION IS AT LEAST 70% EVENLY ESTABLISHED. RYE IS NOT ACCEPTED.

# TCEQ CONTRIBUTING ZONE PLAN GENERAL CONSTRUCTION NOTES

- 1. A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY GROUND DISTURBANCE OR CONSTRUCTION ACTIVITIES. THIS NOTICE MUST - THE NAME OF THE APPROVED PROJECT;
- THE ACTIVITY START DATE; AND THE CONTACT INFORMATION OF THE PRIME CONTRACTOR. 2. ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROJECT SHOULD BE PROVIDED WITH COMPLETE COPIES OF THE APPROVED CONTRIBUTING ZONE PLAN (CZP) AND THE TCEQ LETTER
- 3. NO HAZARDOUS SUBSTANCE STORAGE TANK SHALL BE INSTALLED WITHIN 150 FEET OF A WATER SUPPLY SOURCE, DISTRIBUTION SYSTEM, WELL, OR SENSITIVE FEATURE.
- 4. PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE MANUFACTURERS SPECIFICATIONS, IF INSPECTIONS INDICATE A CONTROL HAS BEEN USED INAPPROPRIATELY. OR INCORRECTLY, THE APPLICANT MUST REPLACE OR MODIFY THE CONTROL FOR SITE SITUATIONS. THESE CONTROLS MUST REMAIN IN PLACE UNTIL THE DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED.
- 5. ANY SEDIMENT THAT ESCAPES THE CONSTRUCTION SITE MUST BE COLLECTED AND PROPERLY DISPOSED OF BEFORE THE NEXT RAIN EVENT TO ENSURE IT IS NOT WASHED INTO SURFACE STREAMS, SENSITIVE FEATURES,
- 6. SEDIMENT MUST BE REMOVED FROM THE SEDIMENT TRAPS OR SEDIMENTATION BASINS WHEN IT OCCUPIES
- 7. LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER SHALL BE PREVENTED FROM BEING DISCHARGED OFFSITE.
- 8. ALL EXCAVATED MATERIAL THAT WILL BE STORED ON-SITE MUST HAVE PROPER E&S CONTROLS.
- 9. IF PORTIONS OF THE SITE WILL HAVE A CEASE IN CONSTRUCTION ACTIVITY LASTING LONGER THAN 14 DAYS, SOIL STABILIZATION IN THOSE AREAS SHALL BE INITIATED AS SOON AS POSSIBLE PRIOR TO THE 14TH DAY OF INACTIVITY. IF ACTIVITY WILL RESUME PRIOR TO THE 21ST DAY, STABILIZATION MEASURES ARE NOT REQUIRED. IF DROUGHT CONDITIONS OR INCLEMENT WEATHER PREVENT ACTION BY THE 14TH DAY, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS POSSIBLE.
- 10. THE FOLLOWING RECORDS SHOULD BE MAINTAINED AND MADE AVAILABLE TO THE TCEQ UPON REQUEST: - THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR; - THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE - THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.
- 11. THE HOLDER OF ANY APPROVED CZP MUST NOTIFY THE APPROPRIATE REGIONAL OFFICE IN WRITING AND OBTAIN APPROVAL FROM THE EXECUTIVE DIRECTOR PRIOR TO INITIATING ANY OF THE FOLLOWING:
- A. ANY PHYSICAL OR OPERATIONAL MODIFICATION OF ANY BEST MANAGEMENT PRACTICES (BMPS) OR STRUCTURE(S), INCLUDING BUT NOT LIMITED TO TEMPORARY OR PERMANENT PONDS, DAMS, BERMS, SILT FENCES, AND DIVERSIONARY STRUCTURES;
- B. ANY CHANGE IN THE NATURE OR CHARACTER OF THE REGULATED ACTIVITY FROM THAT WHICH WAS
- C. ANY CHANGE THAT WOULD SIGNIFICANTLY IMPACT THE ABILITY TO PREVENT POLLUTION OF THE EDWARDS AQUIFER; OR
- D. ANY DEVELOPMENT OF LAND PREVIOUSLY IDENTIFIED AS UNDEVELOPED IN THE APPROVED

AUSTIN REGIONAL OFFICE	SAN ANTONIO REGIONAL OFFICE
12100 PARK 35 CIRCLE, BUILDING A	14250 JUDSON ROAD
AUSTIN, TEXAS 78753-1808	SAN ANTONIO, TEXAS 78233-4480
PHONE (512) 339-2929	PHONE (210) 490-3096
FAX (512) 339-3795	FAX (210) 545-4329

# GENERAL NOTES

- 1. THE MOST CURRENT EDITIONS OF THE CITY OF AUSTIN STANDARD SPECIFICATIONS AND THE TEXAS 19. THE CONTRACTOR SHALL NOTIFY THE COUNTY AT LEAST TWENTY-FOUR (24) HOURS PRIOR TO THE DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS FOR CONSTRUCTION OF HIGHWAYS, STREETS AND BRIDGES SHALL BE FOLLOWED FOR ALL CONSTRUCTION EXCEPT AS AMENDED BY WILLIAMSON COUNTY STANDARD DETAILS.
- 2. ALL RESPONSIBILITY FOR THE ADEQUACY OF THESE PLANS REMAINS WITH THE ENGINEER OF RECORD. IN ACCEPTING THESE PLANS, WILLIAMSON COUNTY MUST RELY UPON THE ADEQUACY OF THE WORK OF THE
- ACTIVITIES, THE CONTRACTOR(S) SHOULD KEEP COPIES OF THE APPROVED PLAN AND APPROVAL LETTER ONSITE.

  3. PRIOR TO THE START OF CONSTRUCTION, THE CONTRACTOR SHALL CONTACT WILLIAMSON COUNTY TO
  - 4. IT IS THE CONTRACTOR'S RESPONSIBILITY TO SEE THAT ALL TEMPORARY AND PERMANENT TRAFFIC CONTROL DEVICES ARE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE PLANS AND LATEST EDITION OF THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES. IF, IN THE OPINION F THE ENGINEERING REPRESENTATIVE AND THE CONSTRUCTION INSPECTOR, THE BARRICADES AND SIGNS DO NOT CONFORM TO ESTABLISHED STANDARDS OR ARE INCORRECTLY PLACED OR ARE INSUFFICIENT IN QUANTITY TO PROTECT THE GENERAL PUBLIC, THE CONSTRUCTION INSPECTOR SHALL 2. HAVE THE OPTION TO STOP OPERATIONS UNTIL SUCH TIME AS THE CONDITIONS ARE CORRECTED. IF HE NEED ARISES, ADDITIONAL TEMPORARY TRAFFIC CONTROL DEVICES MAY BE ORDERED BY THE ENGINEERING REPRESENTATIVE AT THE CONTRACTOR'S EXPENSE.
  - CENTER OF THE ROADWAY ADJACENT TO ALL FIRE HYDRANTS. IN LOCATIONS WHERE HYDRANTS ARE SITUATED ON CORNERS, BLUE REFLECTIVE RAISED PAVEMENT MARKERS SHALL BE INSTALLED ON BOTH APPROACHES WHICH FRONT THE HYDRANT. THE RAISED PAVEMENT MARKER SHALL MEET TXDOT MATERIAL, EPOXY AND ADHESIVE SPECIFICATIONS.

### GROUNDWATER

GEO-TECHNICAL ENGINEER, AND PROJECT ENGINEER TO IMMEDIATELY NOTIFY THE OFFICE OF THE COUNTY ENGINEER AND PROJECT ENGINEER IF THE PRESENCE OF GROUNDWATER WITHIN THE SITE IS EVIDENT, UPON NOTIFICATION THE PROJECT ENGINEER SHALL RESPOND WITH PLAN REVISIONS FOR THE MITIGATION OF THE GROUNDWATER ISSUE. THE COUNTY ENGINEER SHALL RESPOND WITHIN TWO BUSINESS DAYS UPON RECEIPT OF THE MITIGATION PLAN. ALL CONSTRUCTION ACTIVITY, IMPACTED BY DISCOVERY OF GROUNDWATER, SHALL BE SUSPENDED UNTIL THE COUNTY ENGINEER GRANTS A WRITTEN APPROVAL OF THE GROUNDWATER MITIGATION PLAN.

# RECORD DRAWINGS

7. AS PER PLATTING ORDINANCE SECTION 118-38M.: WHEN ALL OF THE IMPROVEMENTS ARE FOUND TO BE CONSTRUCTED AND COMPLETED IN ACCORDANCE WITH THE APPROVED PLANS AND SPECIFICATIONS AND WITH THE CITY'S STANDARDS, AND UPON RECEIPT OF ONE SET OF 'RECORD DRAWING" PLANS, AND A DIGITAL COPY OF ALL PLANS (PDF COPY) THE CITY ENGINEER SHALL ACCEPT SUCH IMPROVEMENTS FOR THE COMAL COUNTY, SUBJECT TO THE GUARANTY OF MATERIAL AND WORKMANSHIP PROVISIONS IN THIS

### CONSTRUCTION NOTE

8. ENGINEER OF RECORD IS RESPONSIBLE TO ENSURE THAT EROSION CONTROL MEASURES AND STORMWATER CONTROL SUFFICIENT TO MITIGATE OFF SITE IMPACTS ARE IN PLACE AT ALL STAGES OF

# DRAINAGE NOTE

9. DRAINAGE IMPROVEMENTS SUFFICIENT TO MITIGATE THE IMPACT OF CONSTRUCTION SHALL BE INSTALLED PRIOR TO ADDING IMPERVIOUS COVER.

# FINISHED FLOOR ELEVATIONS

10. THE ELEVATION OF THE LOWEST FLOOR SHALL BE AT LEAST 10 INCHES ABOVE THE FINISHED GRADE OF THE SURROUNDING GROUND, WHICH SHALL BE SLOPED IN A FASHION SO AS TO DIRECT STORMWATER AWAY FROM THE STRUCTURE. PROPERTIES ADJACENT TO STORMWATER CONVEYANCE STRUCTURES MUST HAVE FLOOR SLAB ELEVATION OR BOTTOM OF FLOOR JOISTS A MINIMUM OF ONE FOOT ABOVE THE 100-YEAR WATER FLOW ELEVATION IN THE STRUCTURE. DRIVEWAYS SERVING HOUSES ON THE DOWNHILL SIDE OF THE STREET SHALL HAVE A PROPERLY SIZED CROSS SWALE PREVENTING RUNOFF FROM ENTERING THE GARAGE.

### SOILS TESTING

11. PROCTORS SHALL BE SAMPLED FROM ON-SITE MATERIAL (ON-SITE IS DEFINED AS LIMITS OF CONSTRUCTION FOR THIS -PLAN SET) AND A COPY OF THE PROCTOR RESULTS SHALL BE DELIVERED TO THE WILLIAMSON COUNTY STREET INSPECTOR PRIOR TO ANY DENSITY TESTS.

### ROADWAY

12. ALL ROADWAY COMPACTION TESTS SHALL BE THE RESPONSIBILITY OF THE DEVELOPER'S GEOTECHNICAL ENGINEER, FLEXIBLE BASE OR FILL/EMBANKMENT MATERIAL SHALL BE PLACED IN UNIFORM LAYERS NOT TO EXCEED EIGHT INCHES (8") LOOSE. THE REQUIRED DENSITY FOR THE FILL/EMBANKMENT MATERIAL SHALL MEET THE REQUIREMENTS OF TXDOT'S SPECIFICATION ITEM 132. THE REQUIRED DENSITY FOR THE FLEXIBLE BASE MATERIAL SHALL MEET THE REQUIREMENTS OF TXDOT'S SPECIFICATION ITEM 247. EACH AYER OF MATERIAL, INCLUSIVE OF SUBGRADE, SHALL BE COMPACTED AS SPECIFIED AND TESTED FOR DENSITY AND MOISTURE IN ACCORDANCE WITH TEST METHODS TEX-113-E, TEX-114-E, TEX-115-E. THE NUMBER AND LOCATION OF REQUIRED TESTS SHALL BE DETERMINED BY THE GEOTECHNICAL ENGINEER AND APPROVED BY THE WILLIAMSON COUNTY STREET INSPECTOR. AT A MINIMUM, TESTS SHALL BE TAKEN EVERY 200 LF FOR EACH LIFT. UPON COMPLETION OF TESTING, THE GEOTECHNICAL ENGINEER WILL PROVIDE THE WILLIAMSON COUNTY STREET INSPECTOR WITH ALL TESTING DOCUMENTATION AND A CERTIFICATION STATING THAT THE PLACEMENT OF FLEXIBLE BASE, AND FILL MATERIAL, AND SUBGRADE HAS BEEN COMPLETED IN ACCORDANCE WITH THE PLANS. ADDITIONAL DENSITY TESTS MAY BE

# REQUESTED BY THE WILLIAMSON COUNTY INSPECTOR.

UTILITY TRENCH COMPACTION 13. ALL UTILITY TRENCH COMPACTION TESTS WITHIN THE STREET PAVEMENT/SIDEWALK SECTION SHALL BE THE RESPONSIBILITY OF THE DEVELOPER'S GEOTECHNICAL ENGINEER. FILL MATERIAL SHALL BE PLACED IN UNIFORM LAYERS NOT TO EXCEED TWELVE INCHES (12") LOOSE. DETERMINE THE MAXIMUM LIFT THICKNESS BASED ON THE ABILITY OF THE COMPACTING OPERATION AND EQUIPMENT USED TO MEET THE REQUIRED DENSITY. EACH LAYER OF MATERIAL SHALL BE COMPACTED TO A MINIMUM 95% DENSITY AND TESTED FOR DENSITY AND MOISTURE IN ACCORDANCE WITH TEST METHODS TEX-113-E. TEX-114-E, TEX-115-E. THE NUMBER AND LOCATION OF REQUIRED TESTS SHALL BE DETERMINED BY THE GEOTECHNICAL ENGINEER AND APPROVED BY THE WILLIAMSON COUNTY STREET INSPECTOR. AT A MINIMUM, TESTS SHALL BE TAKEN EVERY 200 LF FOR EACH LIFT AND EVERY OTHER SERVICE LINE. UPON COMPLETION OF TESTING THE GEOTECHNICAL ENGINEER SHALL PROVIDE THE WILLIAMSON COUNTY STREET INSPECTOR WITH ALL TESTING DOCUMENTATION AND A CERTIFICATION STATING THAT THE PLACEMENT OF FILL MATERIAL HAS BEEN COMPLETED IN ACCORDANCE WITH THE PLANS. ADDITIONAL

# CURB CUT DUE TO CONSTRUCTION OF NEW RIGHT-OF-WAY CONSTRUCTION

DENSITY TESTS MAY BE REQUESTED BY THE WILLIAMSON COUNTY INSPECTOR.

14. CURB CUTS SHALL BE THE FOLLOWING METHODS AND INDICATED ON THE PLANS IN DETAIL WHERE 18.1 SAWCUT EXISTING STREET AND MATCH TO NEW CONSTRUCTION. 18.2 SAWCUT EXISTING CURB TO TIE INTO EXISTING CONSTRUCTION.

# CONSTRUCTION STABILIZED ENTRANCE

# 15. SAWCUT CURB FOR CONSTRUCTION ENTRANCE.

16. STABILIZED CONSTRUCTION AREA SHALL BE CONSTRUCTED OF 3"X5" ROCK TO BE PLACED A MINIMUM LENGTH OF 25-FT. AND MAINTAINED SO THAT CONSTRUCTION DEBRIS DOES NOT FALL WITHIN THE COUNTY/ STATE RIGHT-OF-WAY. RIGHT-OF-WAY MUST BE CLEARED FROM MUD, ROCKS, ETC. AT ALL

# SIGNING AND PAVEMENT MARKING PLAN NOTES

- 17. THE CONTRACTOR SHALL FURNISH AND INSTALL ALL REGULATORY AND WARNING SIGNS, STREETS NAME SIGNS AND SIGN MOUNTS IN ACCORDANCE WITH APPROVED ENGINEERING PLANS. THE COUNTY WILL INSPECT ALL SIGNS AT FINAL INSPECTION.
- 18. THE CONTRACTOR SHALL INSTALL ALL PAVEMENT MARKINGS IN ACCORDANCE WITH APPROVED ENGINEERING PLANS.

INSTALLATION OF ALL SEALER AND FINAL MARKINGS. THE CITY WILL INSPECT ALL MARKINGS AT FINAL

# SEEDING AND ESTABLISHMENT OF VEGETATION WITHIN EARTHEN CHANNELS, STORMWATER BASINS AND

SEEDING FOR THE PURPOSE OF ESTABLISHING VEGETATION WITHIN CONSTRUCTED EARTHEN CHANNELS. BASINS AND DISTURBED AREAS SHALL BE CONDUCTED IN ACCORDANCE WITH ITEM 164 (SEEDING FOR EROSION CONTROL) OF TXDOT'S STANDARD SPECIFICATIONS FOR CONSTRUCTION AND MAINTENANCE C HIGHWAYS, STREETS AND BRIDGES MANUAL. ONLY SEED TYPES AND MIXES SPECIFIED FOR THE AUSTIN DISTRICT (DISTRICT 15) IN TABLES 1 AND 2 UNDER ITEM 164 SHALL BE UTILIZED. DURING THE COOL SEASON SEPT 1-NOV 30), CEREAL RYE AND SEED SPECIES SPECIFIED FOR THE AUSTIN DISTRICT IN TABLE 3 MAY BE USED. FOR COOL SEASON SEEDING APPLICATIONS, COOL SEASON SEED MIXES SHALL BE USED IN CONJUNCTION WITH SEED MIXES FOR THE SAN ANTONIO DISTRICT AS SPECIFIED IN TABLE 1 AND 2 UNDER

IT MAY BE DEEMED NECESSARY TO INCORPORATE TOPSOIL AND SOIL AMENDMENTS (I.E. COMPOST/ FERTILIZER) INTO EXISTING SOIL IN ORDER TO FACILITATE VEGETATION GROWTH. TOPSOIL, COMPOST AND FERTILIZER ADDITIONS SHALL BE CONDUCTED ACCORDING TO ITEMS 160, 161 AND 166 OF TXDOT'S STANDARD SPECIFICATIONS MANUAL, RESPECTIVELY.

5. A TXDOT TYPE II B-B BLUE REFLECTIVE RAISED PAVEMENT MARKER SHALL BE INSTALLED IN THE 3. AREAS REQUIRING PERMANENT VEGETATION (EARTHEN CHANNELS, PONDS, ETC.) ARE REQUIRED TO MEET TXDOT SPECIFICATIONS FOR ITEM 160 TOPSOIL. TESTING PER TEX-128-E WILL BE REQUIRED AT THE COUNTY'S REQUEST.


> 4. WATERING MAY ALSO BE NECESSARY TO FACILITATE AND EXPEDITE THE SPROUTING AND GROWTH OF VEGETATION. ITEM 168 OF TXDOT'S STANDARD SPECIFICATIONS MANUAL SHALL BE ADHERED TO FOR

IT SHALL BE THE RESPONSIBILITY OF THE DEVELOPER, CONTRACTOR, SUBCONTRACTORS, BUILDERS, 5. IF EXTENDED DROUGHT CONDITIONS EXIST THAT HINDER OR PROHIBIT THE GROWTH AND ESTABLISHMENT OF VEGETATION, THE CONTRACT/ DEVELOPER SHALL PROVIDE A PLAN TO WILLIAMSON COUNTY DESCRIBING THE MEASURES THAT WILL BE TAKEN TO STABILIZE EARTHEN DRAINAGE INFRASTRUCTURE UNTIL A TIME WHEN GROWING CONDITIONS BECOME MORE FAVORABLE.



TX ENG Firm #F1394 -TBPELS Firm #10169800





工 Ш  $\Delta$ M7 2 ш

S

 $\mathbf{\Omega}$ 

Ш


۵

JOB: DATE: DESIGN: PM DM: **REVISIONS:** DELTA DESCRIPTION

0

SHEET:

C1.0



M&S ENGINEERING
ELECTRICAL | CIVIL | MEP

TX ENG Firm #F1394 -

TBPELS Firm #10169800





PEC LIBERTY HILL WAREHOUSE 10625 W STATE HWY 29 LIBERTY HILL, TX 7864

EROSION

B:
TE:
SIGN: PM:
ER: DM:
VISIONS:

LTA DESCRIPTION

SHEET:

C3.0

TREE PROTECTION FENCES SHALL BE ERECTED ACCORDING TO CITY STANDARDS FOR TREE PROTECTION, INCLUDING TYPES

TREE PROTECTION FENCES SHALL BE INSTALLED PRIOR TO THE COMMENCEMENT OF ANY SITE PREPARATION WORK (CLEARING, GRUBBING, OR GRADING) AND SHALL BE MAINTAINED THROUGHOUT ALL PHASES OF THE CONSTRUCTION EROSION AND SEDIMENTATION CONTROL BARRIERS SHALL BE INSTALLED OR MAINTAINED IN A MANNER WHICH DOES NOT

RESULT IN SOIL BUILD-UP WITHIN TREE DRIPLINES. FENCES SHALL COMPLETELY SURROUND THE TREE, OR CLUSTERS OF TREES, LOCATED AT THE OUTERMOST LIMITS OF THE TREE BRANCHES (DRIPLINE) OR CRITICAL ROOT ZONE (CRZ), WHICHEVER IS GREATER; AND SHALL BE MAINTAINED HROUGHOUT THE CONSTRUCTION PROJECT IN ORDER TO PREVENT THE FOLLOWING: 6A. SOIL COMPACTION IN CRZ AREA RESULTING FROM VEHICULAR TRAFFIC OR STORAGE OF EQUIPMENT OR MATERIAL.

6B. CRZ DISTURBANCES DUE TO GRADE CHANGES (GREATER THAN 6 INCHES CUT OR FILL) OR TRENCHING NOT

REVIEWED AND AUTHORIZED BY THE FORESTRY MANAGER.

BY THE FORESTRY MANAGER, TO MINIMIZE DAMAGE TO REMAINING ROOTS.

WOUNDS TO EXPOSED ROOTS, TRUNK, OR LIMBS BY MECHANICAL EQUIPMENT OTHER ACTIVITIES DETRIMENTAL TO TREES SUCH AS CHEMICAL STORAGE, CONCRETE TRUCK CLEANING, AND FIRES. EXCEPTIONS TO INSTALLING TREE FENCES AT THE TREE DRIPLINES OR CRZ, WHICHEVER IS GREATER, MAY BE PERMITTED IN

THE FOLLOWING CASES: 7A. WHERE THERE IS TO BE AN APPROVED GRADE CHANGE, IMPERMEABLE PAVING SURFACE, OR TREE WELL; 7B. WHERE PERMEABLE PAVING IS TO BE INSTALLED, ERECT THE FENCE AT THE OUTER LIMITS OF THE PERMEABLE

7C. WHERE TREES ARE CLOSE TO PROPOSED BUILDINGS, ERECT THE FENCE NO CLOSER THAN 6 FEET TO THE

7D. WHERE THERE ARE SEVERE SPACE CONSTRAINTS DUE TO TRACT SIZE, OR OTHER SPECIAL REQUIREMENTS, CONTACT THE FORESTRY MANAGER TO DISCUSS ALTERNATIVES.

WHERE ANY OF THE ABOVE EXCEPTIONS RESULT IN A FENCE THAT IS CLOSER THAN 5 FEET TO A TREE TRUNK, THE TRUNK SHALL BE PROTECTED BY STRAPPED-ON PLANKING TO A HEIGHT OF 8 FEET (OR TO THE LIMITS OF LOWER BRANCHING) IN ADDITION TO THE REDUCED FENCING PROVIDED.

WHERE ANY OF THE ABOVE EXCEPTIONS RESULT IN AREAS OF UNPROTECTED ROOT ZONES UNDER THE DRIPLINE OR CRZ. WHICHEVER IS GREATER, THOSE AREAS SHOULD BE COVERED WITH 4 INCHES OF ORGANIC MULCH TO MINIMIZE SOIL

D. ALL GRADING WITHIN CRZ AREAS SHALL BE DONE BY HAND OR WITH SMALL EQUIPMENT TO MINIMIZE ROOT DAMAGE. PRIOR TO GRADING, RELOCATE PROTECTIVE FENCING TO 2 FEET BEHIND THE GRADE CHANGE AREA. 1. ANY ROOTS EXPOSED BY CONSTRUCTION ACTIVITY SHALL BE PRUNED FLUSH WITH THE SOIL AND BACKFILLED WITH GOOD QUALITY TOP SOIL WITHIN TWO DAYS. IF EXPOSED ROOT AREAS CANNOT BE BACKFILLED WITHIN 2 DAYS, AN ORGANIC MATERIAL WHICH REDUCES SOIL TEMPERATURE AND MINIMIZES WATER LOSS DUE TO EVAPORATION SHALL BE PLACED TO

COVER THE ROOTS UNTIL BACKFILL CAN OCCUR. 12. PRIOR TO EXCAVATION OR GRADE CUTTING WITHIN TREE DRIPLINES, A CLEAN CUT SHALL BE MADE BETWEEN THE DISTURBED AND UNDISTURBED ROOT ZONES WITH A ROCK SAW OR SIMILAR EQUIPMENT, IN A LOCATION AND TO A DEPTH APPROVED

13. TREES MOST HEAVILY IMPACTED BY CONSTRUCTION ACTIVITIES WILL BE WATERED DEEPLY ONCE A WEEK DURING PERIODS OF

HOT, DRY WEATHER. TREE CROWNS ARE TO BE SPRAYED WITH WATER PERIODICALLY TO REDUCE DUST ACCUMULATION ON 4. WHEN INSTALLING CONCRETE ADJACENT TO THE ROOT ZONE OF A TREE, A PLASTIC VAPOR BARRIER SHALL BE PLACED

BEHIND THE CONCRETE TO PROHIBIT LEACHING OF LIME INTO THE CRZ. 5. ANY TRENCHING REQUIRED FOR THE INSTALLATION OF LANDSCAPE IRRIGATION SHALL BE PLACED AS FAR FROM EXISTING

TREE TRUNKS AS POSSIBLE 16. NO LANDSCAPE TOPSOIL DRESSING GREATER THAN FOUR (4) INCHES SHALL BE PERMITTED WITHIN THE DRIPLINE OR CRZ OF TREES, WHICHEVER IS GREATER, NO TOPSOIL IS PERMITTED ON ROOT FLARES OF ANY TREE.

17. PRUNING TO PROVIDE CLEARANCE FOR STRUCTURES, VEHICULAR TRAFFIC, AND CONSTRUCTION EQUIPMENT SHALL TAKE PLACE BEFORE CONSTRUCTION BEGINS. ALL PRUNING MUST BE DONE ACCORDING TO CITY STANDARDS AND AS OUTLINED IN LITERATURE PROVIDED BY THE INTERNATIONAL SOCIETY OF ARBORICULTURE (ISA PRUNING TECHNIQUES). 18. ALL OAK TREE CUTS, INTENTIONAL OR UNINTENTIONAL, SHALL BE SEALED WITH AN APPROVED PRUNING SEALER IMMEDIATELY

(WITHIN 10 MINUTES). PRUNING SEAL OR TREE PAINT MUST BE KEPT ON SITE AT ALL TIMES. 19. THE FORESTRY MANAGER HAS THE AUTHORITY TO REQUIRE ADDITIONAL TREE PROTECTION BEFORE OR DURING

20. TREES APPROVED FOR REMOVAL SHALL BE REMOVED IN A MANNER WHICH DOES NOT IMPACT TREES TO BE PRESERVED. REFER TO THE CITY OF ROUND ROUND ROCK TREE TECHNICAL MANUAL FOR APPROPRIATE REMOVAL METHODS.

21. PRIOR TO CONSTRUCTION, ALL LOWER TREE LIMBS OVER ROADWAYS MUST BE PRUNED TO A HEIGHT OF 14 FEET USING THE TECHNIQUES DESCRIBED IN THE CITY OF ROUND ROCK TREE TECHNICAL MANUAL.

22. DEVIATIONS FROM THE ABOVE NOTES MAY BE CONSIDERED ORDINANCE VIOLATIONS IF THERE IS NON COMPLIANCE OR IF A TREE SUSTAINS DAMAGE AS A RESULT.

RECOMMENDED TOE-IN METHOD

CROSS SECTION

THE TOE OF THE SILT FENCE SHALL BE TRENCHED IN WITH A SPADE OR MECHANICAL TRENCHER, SO THAT THE DOWNSLOPE FACE OF THE TRENCH IS FLAT AND PERPENDICULAR TO THE LINE OF FLOW. WHERE FENCE CANNOT BE TRENCHED IN (E.G. PAVEMENT) WEIGHT FABRIC FLAP WITH WASHED GRAVEL ON UPHILL SIDE TO PREVENT FLOW

SILT FENCE SHALL BE SECURELY FASTENED TO EACH STEEL SUPPORT POST OR TO WOVEN WIRE, WHICH IN TURN

INSPECTION SHALL BE MADE WEEKLY OR AFTER EACH RAINFALL EVENT AND REPAIR OR REPLACEMENT SHALL BE

SILT FENCE SHALL BE REMOVED WHEN THE SITE IS COMPLETELY STABILIZED SO AS NOT TO BLOCK OR IMPEDE

ACCUMULATED SILT SHALL BE REMOVED WHEN IT REACHES A DEPTH OF 6 INCHES. THE SILT SHALL BE DISPOSED OF IN AN APPROVED SITE AND IN SUCH A MANNER AS TO NOT CONTRIBUTE TO ADDITIONAL SILTATION. SILT FENCE SHALL BE REMOVED AS SOON AS THE SOURCE OF SEDIMENT IS STABILIZED

OF ROUND ROCK

SILT FENCE DETAIL

THE TRENCH MUST BE A MINIMUM OF 6 INCHES DEEP AND 6 INCHES WIDE TO ALLOW FOR THE SILT FENCE FABRIC TO BE LAID IN THE GROUND AND BACKFILLED WITH COMPACTED MATERIAL.

STEEL POSTS WHICH SUPPORT THE SILT FENCE SHALL BE INSTALLED ON A SLIGHT ANGLE TOWARD THE ANTICIPATED RUNOFF SOURCE. POST MUST BE EMBEDDED A MIN. OF ONE (1") FOOT.

FOR QUESTIONS CONCERNING THIS DETAIL,

PLEASE CONTACT THE FORESTRY MANAGER RECORD SIGNED COPY ON FILE APPROVED 01-28-21 DATE THE ARCHITECT/ENGINEER ASSUMES RESPONSIBILITY FOR THE APPROPRIATE

USE OF THIS DETAIL. (NOT TO SCALE)

UNDER FENCE.

MADE PROMPTLY AS NEEDED.

STORM FLOW OR DRAINAGE.

RECORD SIGNED COPY ON FILE AT PUBLIC WORKS

03-25-11

DATE

RESPONSIBILITY FOR THE APPROPRIATE USE OF THIS DETAIL. (NOT TO SCALE)

9 ž

IS SECURELY FASTENED TO THE STEEL FENCE POSTS.

TREE PROTECTION NOTES



STEEL FENCE POSTS

(12-1/2 GAUGE NET


TRENCH (BACKFILLED)


EC-10

(MAXIMUM 6

SCALE: NTS

DRAWING NO:





OF ROUND ROCK

ROCK BERM DETAIL

DISPOSED OF IN AN APPROVED MANNER.


ON FILE AT PUBLIC WORKS

APPROVED

THE ARCHITECT/ENGINEER ASSUMES

RESPONSIBILITY FOR THE APPROPRIATE USE OF THIS DETAIL. (NOT TO SCALE)

03-25-11



CORD SIGNED COPY LE AT PUBLIC WORKS	CITY	OF	RO	UND	ROCK
APPROVED		-		01,2	110 011
03-25-11	1		ED 00	MOTOLIO	TION
DATE	STABILIZED CONSTRUCTION				
CHITECT/ENGINEER ASSUMES BILLTY FOR THE APPROPRIATE		ENTI	RANCE	DETAIL	Di .

THE ARC

USE OF THIS DETAIL. (NOT TO SCALE)

### HYDRAULIC MULCH


HYDRAULIC MULCHES: WOOD FIBER MULCH CAN BE APPLIED ALONE OR AS A COMPONENT OF HYDRAULIC MATRICES. WOOD FIBER APPLIED ALONE IS TYPICALLY APPLIED AT THE RATE OF 2,000 TO 4,000 LB/ACRE. WOOD FIBER MULCH IS MANUFACTURED FROM WOOD OR WOOD WASTE FROM LUMBER MILLS OR FROM URBAN SOURCES.

HYDRAULIC MATRICES: HYDRAULIC MATRICES INCLUDE A MIXTURE OF WOOD FIBER AND ACRYLIC POLYMER OR OTHER TACKIFIER AS BINDER. APPLY AS A LIQUID SLURRY USING A HYDRAULIC APPLICATION MACHINE (I.E., HYDRO SEEDER) AT THE FOLLOWING MINIMUM RATES, OR AS SPECIFIED BY THE MANUFACTURER TO ACHIEVE COMPLETE COVERAGE OF THE TARGET AREA: 2,000 TO 4,000 LB/ACRE WOOD FIBER MULCH, AND 5 TO 10% (BY WEIGHT) OF TACKIFIER (ACRYLIC COPOLYMER, GUAR, PSYLLIUM, ETC.)


BONDED FIBER MATRIX: BONDED FIBER MATRIX (BFM) IS A HYDRAULICALLY APPLIED SYSTEM OF FIBERS AND ADHESIVES THAT UPON DRYING FORMS AN EROSION RESISTANT BLANKET THAT PROMOTES VEGETATION, AND PREVENTS SOIL EROSION. BFMS ARE TYPICALLY APPLIED AT RATES FROM 3.000 LB/ACRF TO 4.000 LB/ACRF BASED ON THE MANUFACTURER'S RECOMMENDATION. A BIODEGRADABLE BFM IS COMPOSED OF MATERIALS THAT ARE 100% BIODEGRADABLE. THE BINDER IN THE BFM SHOULD ALSO BIODEGRADABLE AND SHOULD NOT DISSOLVE OR DISPERSE UPON RE-WETTING. TYPICALLY BIODEGRADABLE BFMS SHOULD NOT BE APPLIED IMMEDIATELY BEFORE, DURING OR IMMEDIATELY AFTER RAINFALL IF THE SOIL IS SATURATED. DEPENDING ON THE PRODUCT, BFMS TYPICALLY REQUIRE 12 TO 24 HOURS TO DRY AND BECOME EFFECTIVE.


# INSTALLATION:

- 1. PRIOR TO APPLICATION, ROUGHEN EMBANKMENT AND FILL AREAS BY ROLLING WITH A CRIMPING OR PUNCHING TYPE ROLLER OR BY TRACK WALKING. TRACK WALKING SHALL ONLY BE USED WHERE OTHER METHODS ARE IMPRACTICAL.
- 2. TO BE EFFECTIVE, HYDRAULIC MATRICES REQUIRE 24 HOURS TO DRY BEFORE RAINFALL 3. AVOID MULCH OVER SPRAY ONTO ROADS, SIDEWALKS, DRAINAGE CHANNELS, EXISTING
- VEGETATION, ETC. 4. 4" OF TOP SOIL SHALL BE PLACED.
- INSPECTION AND MAINTENANCE GUIDELINES:
- 1. MULCHED AREAS SHOULD BE INSPECTED WEEKLY AND AFTER EACH RAIN EVENT TO LOCATE AND REPAIR ANY DAMAGE.
- 2. AREAS DAMAGED BY STORMS OR NORMAL CONSTRUCTION ACTIVITIES SHOULD BE REGRADED AND HYDRAULIC MULCH REAPPLIED AS SOON AS PRACTICAL.




# TYPICAL CONSTRUCTION STAGING AREA





# STAPLE DETAIL



SECTION B-B TYPICAL CONCRETE TRUCK WASHOUT PIT



&S ENGINEERING ELECTRICAL | CIVIL | MEP

TX ENG Firm #F1394 -TBPELS Firm #10169800





S 工

 $\Delta$ 

<u>B</u>

PE 0 JOB: DATE: DESIGN: PM DM:

REVISIONS: DELTA DESCRIPTION

SHEET:

C3.

SCOPE THE WORK CONSISTS OF THE CONSTRUCTION OF EARTH EMBANKMENTS, OTHER EARTHFILLS, AND EARTH BACKFILLS REQUIRED BY THE DRAWINGS AND SPECIFICATIONS. EARTHFILL IS COMPOSED OF NATURAL EARTH MATERIALS THAT CAN BE PLACED AND COMPACTED BY CONSTRUCTION EQUIPMENT OPERATED IN A CONVENTIONAL MANNER. EARTH BACKFILL IS COMPOSED OF NATURAL EARTH MATERIAL PLACED AND COMPACTED IN CONFINED SPACES OR ADJACENT TO STRUCTURES (INCLUDING PIPES) BY HAND TAMPING, MANUALLY DIRECTED POWER TAMPERS OR VIBRATING PLATÉS, OR THEIR EQUIVALENT.

FILL MATERIALS SHALL CONTAIN NO FROZEN SOIL, SOD, BRUSH, ROOTS, OR OTHER PERISHABLE MATERIAL. UNLESS OTHERWISE NOTED ON THE PLANS, ROCK PARTICLES LARGER THAN 6" SHALL BE REMOVED PRIOR TO COMPACTION OF THE FILL. THE TYPES OF MATERIAL USED IN THE VARIOUS FILLS SHALL BE AS LISTED AND

DESCRIBED IN THE SPECIFICATIONS AND DRAWINGS.

SIDES OF THE STRUCTURE.

5. FOUNDATION PREPARATION FOUNDATIONS FOR EARTHFILL SHALL BE STRIPPED TO REMOVE VEGETATION AND OTHER UNSUITABLE MATERIAL OR SHALL BE EXCAVATED AS SPECIFIED.

EXCEPT AS OTHERWISE SPECIFIED, EARTH FOUNDATION SURFACES SHALL BE GRADED TO REMOVE SURFACE IRREGULARITIES AND SHALL BE SCARIFIED PARALLEL TO THE AXIS OF THE FILL OR OTHERWISE ACCEPTABLY SCORED AND LOOSENED TO A MINIMUM DEPTH OF  $2\,$ INCHES. THE MOISTURE CONTENT OF THE LOOSENED MATERIAL SHALL BE CONTROLLED AS SPECIFIED FOR THE EARTHFILL, AND THE SURFACE MATERIAL OF THE FOUNDATION SHALL BE COMPACTED AND BONDED WITH THE FIRST LAYER OF EARTHFILL AS SPECIFIED OR SUBSEQUENT LAYERS OF EARTHFILL.

EARTH ABUTMENT SURFACES SHALL BE FREE OF LOOSE, UNCOMPACTED EARTH IN EXCESS OF 2 INCHES IN DEPTH NORMAL TO THE SLOPE AND SHALL BE AT SUCH A MOISTURE CONTENT THAT THE EARTHFILL CAN BE COMPACTED AGAINST THEM TO PRODUCE A GOOD BOND BETWEEN THE FILL AND THE ABUTMENTS.

ROCK FOUNDATION AND ABUTMENT SURFACES SHALL BE CLEARED OF ALL LOOSE MATERIAL BY HAND OR OTHER EFFECTIVE MEANS AND SHALL BE FREE OF STANDING WATER WHEN FILL IS PLACED UPON THEM OCCASIONAL ROCK OUTCROPS IN FARTH FOUNDATIONS FOR EARTHFILL, EXCEPT IN DAMS AND OTHER STRUCTURES DESIGNED TO RESTRAIN THE MOVEMENT OF WATER, SHALL NOT REQUIRE SPECIAL TREATMENT IF THEY DO NOT INTERFERE WITH COMPACTION OF THE FOUNDATION AND INITIAL LAYERS OF THE FILL OR THE BOND BETWEEN THE FOUNDATION AND THE FILL.

FOUNDATION AND ABUTMENT SURFACES SHALL BE NO STEEPER THAN ONE HORIZONTAL TO ONE VERTICAL UNLESS OTHERWISE SPECIFIED. TEST PITS OR OTHER CAVITIES SHALL BE FILLED WITH COMPACTED EARTHFILL CONFORMING TO THE SPECIFICATIONS FOR THE EARTHFILL TO BE PLACED UPON THE FOUNDATION.

EARTHFILL SHALL BE PLACED IN APPROXIMATELY HORIZONTAL LAYERS. THE THICKNESS OF EACH LAYER BEFORE COMPACTION SHALL NOT EXCEED THE MAXIMUM THICKNESS SPECIFIED AS SHOWN ON THE DRAWINGS. MATERIALS PLACED BY DUMPING IN PILES OR WINDOWS SHALL BE SPREAD UNIFORMLY TO NOT MORE THAN THE SPECIFIED THICKNESS BEFORE BEING COMPACTED.

HAND COMPACTED EARTH BACKFILL SHALL BE PLACED IN LAYERS WHOSE THICKNESS BEFORE COMPACTION DOES NOT EXCEED THE MAXIMUM THICKNESS SPECIFIED FOR LAYERS OF EARTH BACKFILL COMPACTED BY MANUALLY DIRECTED POWER TAMPERS. EARTH BACKFILL SHALL BE PLACED IN A MANNER THAT PREVENTS DAMAGE TO THE STRUCTURES AND ALLOWS THE STRUCTURES TO ASSUME THE LOADS FROM THE EARTH BACKFILL GRADUALLY AND UNIFORMLY. THE HEIGHT OF THE EARTH BACKFILL ADJACENT TO A STRUCTURE SHALL BE INCREASED AT APPROXIMATELY THE SAME RATE ON ALL

EARTHFILL AND EARTH BACKFILL IN DAMS, LEVEES, AND OTHER STRUCTURES DESIGNED TO RESTRAIN THE MOVEMENT OF WATER SHALL BE PLACED TO MEET THE FOLLOWING ADDITIONAL REQUIREMENTS:

(a) THE DISTRIBUTION OF MATERIALS THROUGHOUT EACH ZONE SHALL BE ESSENTIALLY UNIFORM, AND THE EARTHFILL SHALL BE FREE FROM LENSES, POCKETS, STREAKS, OR LAYERS OF MATERIAL DIFFERING SUBSTANTIALLY IN TEXTURE, MOISTURE CONTENT, OR GRADATION FROM THE SURROUNDING MATERIAL. ZONE EARTHFILLS SHALL BE CONSTRUCTED CONCURRENTLY UNLESS OTHERWISE SPECIFIED.

(b) IF THE SURFACE OF ANY LAYER BECOMES TOO HARD AND SMOOTH FOR PROPER BOND WITH THE SUCCEEDING LAYER, IT SHALL BE SCARIFIED PARALLEL TO TH AXIS OF THE FILL TO A DEPTH OF NOT LESS THAN 2 INCHES BEFORE THE NEXT LAYER IS PLACED. (c) THE TOP SURFACE OF EMBANKMENTS SHALL BE MAINTAINED APPROXIMATELY

LEVEL DURING CONSTRUCTION WITH TWO EXCEPTIONS: A CROWN OR CROSS—SLOPE OF ABOUT 2 PERCENT SHALL BE MAINTAINED TO ENSURE EFFECTIVE DRAINAGE, OR AS OTHERWISE SPECIFIED FOR DRAINFILL OR SECTIONAL (d) DAM EMBANKMENTS SHALL BE CONSTRUCTED IN CONTINUOUS LAYERS FROM ABUTMENT TO ABUTMENT EXCEPT WHERE OPENINGS TO FACILITATE CONSTRUCTION

OR TO ALLOW THE PASSAGE OF STREAM FLOW DURING CONSTRUCTION ARE SPECIFICALLY AUTHORIZED IN THE CONTRACT. (e) EMBANKMENTS BUILT AT DIFFERENT LEVELS AS DESCRIBED UNDER (C) OR (D) ABOVE SHALL BE CONSTRUCTED SO THAT THE SLOPE OF THE BONDING SURFACES BETWEEN EMBANKMENT IN PLACE AND EMBANKMENT TO BE PLACED IS NOT STEEPER THAN 3 FEET HORIZONTAL TO 1 FOOT VERTICAL. THE BONDING SURFACE OF THE EMBANKMENT IN PLACE SHALL BE STRIPPED OF ALL MATERIAL NOT MEETING THE REQUIREMENTS OF THIS SPECIFICATION AND SHALL BE

SCARIFIED, MOISTENED, AND RECOMPACTED WHEN THE NEW EARTHFILL IS PLACED

OBTAINS THE SPECIFIED MOISTURE CONTENT AND DENSITY AT THE CONTACT OF

THIS ENSURES A GOOD BOND WITH THE NEW EARTHFILL AND

(f) THE FILL MATERIAL SHALL BE FREE OF ORGANIC MATTER AND OTHER OBJECTIONABLE MATERIAL. PLACING AND SPREADING OF FILL SHALL BEGIN ON THE LOWEST PART OF THE WORKING AREA AND CONTINUE IN HORIZONTAL LAYERS OF APPROXIMATE UNIFORM THICKNESS, NOT EXCEEDING 9 INCHES BEFORE COMPACTION. WHERE THE BORROW YIELDS MATERIALS OF VARYING TEXTURE AND GRADATION, THE MORE IMPERVIOUS MATERIAL SHALL BE PLACED TOWARD THE WATERSIDE OF THE BERM. THE CONSTRUCTION EQUIPMENT SHALL

BE OPERATED OVER THE AREA OF EACH LAYER IN A MANNER TO BREAK UP

THE INPLACE AND NEW EARTHFILLS.

LARGE CLODS AND OBTAIN COMPACTION.

CONTROL OF MOISTURE CONTENT DURING PLACEMENT AND COMPACTION OF EARTHFILL AND EARTH BACKFILL, THE MOISTURE CONTENT OF THE MATERIAL BEING PLACED SHALL BE MAINTAINED WITHIN THE SPECIFIED

THE APPLICATION OF WATER TO THE EARTHFILL MATERIAL SHALL BE ACCOMPLISHED AT THE BORROW AREAS INSOFAR AS PRACTICABLE. WATER MAY BE APPLIED BY SPRINKLING THE MATERIAL AFTER PLACEMENT ON THE EARTHFILL, IF NECESSARY. UNIFORM MOISTURE DISTRIBUTION SHALL BE OBTAINED BY DISKING.

REMOVED OR BE DRIED TO THE SPECIFIED MOISTURE CONTENT PRIOR TO COMPACTION. IF THE TOP SURFACE OF THE PRECEDING LAYER OF COMPACTED EARTHFILL OR A FOUNDATION OR ABUTMENT SURFACE IN THE ZONE OF CONTACT WITH THE EARTHFILL BECOMES TOO DRY TO PERMIT SUITABLE BOND, IT SHALL EITHER BE REMOVED OR SCARIFIED AND MOISTENED BY SPRINKLING TO AN ACCEPTABLE MOISTURE CONTENT BEFORE PLACEMENT OF THE NEXT LAYER OF EARTHFILL.

MATERIAL THAT IS TOO WET WHEN DEPOSITED ON THE EARTHFILL SHALL EITHER BE

EARTHFILL - EARTHFILL SHALL BE COMPACTED ACCORDING TO THE FOLLOWING REQUIREMENTS FOR THE CLASS OF COMPACTION SPECIFIED:

CLASS A COMPACTION - EACH LAYER OF EARTHFILL SHALL BE COMPACTED AS NECESSARY TO PROVIDE THE DENSITY OF THE EARTHFILL MATRIX NOT LESS THAN THE MINIMUM DENSITY SPECIFIED ON THE DRAWINGS. THE EARTHFILL MATRIX IS DEFINED AS THE PORTION OF THE EARTHFILL MATERIAL FINER THAN THE MAXIMUM PARTICLE SIZE USED IN THE COMPACTION TEST METHOD SPECIFIED.

COMPACTION OF ALL EARTHEN EMBANKMENTS SHALL HAVE A NON-PERMEABLE CORE. SHALL BE BASED ON A GEOTECHNICAL INVESTIGATION OF THE SITE, AND SHALL BE COMPACTED TO 90% STANDARD PROCTOR.

REWORKING OR REMOVAL AND REPLACEMENT OF DEFECTIVE EARTHFILL EARTHFILL PLACED AT DENSITIES LOWER THAN THE SPECIFIED MINIMUM DENSITY OR AT MOISTURE CONTENTS OUTSIDE THE SPECIFIED ACCEPTABLE RANGE OF MOISTURE CONTENT R OTHERWISE NOT CONFORMING TO THE REQUIREMENTS OF THE SPECIFICATIONS SHALL BE REWORKED TO MEET THE REQUIREMENTS OR REMOVED AND REPLACED BY ACCEPTABLE EARTHFILL. THE REPLACEMENT EARTHFILL AND THE FOUNDATION, ABUTMENT, AND EARTHFILL SURFACES UPON WHICH IT IS PLACED SHALL CONFORM TO ALL REQUIREMENTS OF THIS SPECIFICATION FOR FOUNDATION PREPARATION, APPROVAL, PLACEMENT, MOISTURE CONTROL, AND COMPACTION.

DURING THE COURSE OF THE WORK, THE CONTRACTOR WILL PERFORM QUALITY CONTROL TEST REQUIRED TO IDENTIFY MATERIAL; DETERMINE COMPACTION CHARACTERISTICS; DETERMINE MOISTURE CONTENT; AND DETERMINE DENSITY OF EARTHFILL IN PLACE. TESTS PERFORMED WILL BE SUBMITTED TO THE ENGINEER OF RECORD TO VERIFY THAT THE EARTHFILLS CONFORM TO CONTRACT REQUIREMENTS OF THE SPECIFICATIONS.

DENSITIES OF EARTHFILL REQUIRING CLASS A COMPACTION WILL BE DETERMINED IN ACCORDANCE WITH ASTM D 698, D 1556, D 2167, D 2922, OR D 2937 EXCEPT THAT THE VOLUME AND MOIST WEIGHT OF INCLUDED ROCK PARTICLES LARGER THAN THOSE USED IN THE COMPACTION TEST METHOD SPECIFIED FOR THE TYPE OF FILL WILL BE DETERMINED AND DEDUCTED FROM THE VOLUME AND MOIST WEIGHT OF THE TOTAL SAMPLE BEFORE COMPUTATION OF DENSITY OR, IF USING THE NUCLEAR GAUGE, ADDED TO THE SPECIFIED DENSITY TO BRING IT TO THE MEASURE OF EQUIVALENT COMPOSITION FOR COMPARISON (SEE ASTM D 4718). THE DENSITY SO COMPUTED IS USED TO DETERMINE THE PERCENT COMPACTION OF THE EARTHFILL MATRIX. UNLESS OTHERWISE SPECIFIED, MOISTURE CONTENT IS DETERMINED BY ONE OF THE FOLLOWING METHODS: ASTM D 2216, D 3017, D

PROPERTY

PERMEABILITY

CLAY

LIQUID LIMIT OF

CLAY

CLAY PARTICLES

PASSING

(NO SEPARATE PAY ITEM)

CLAY COMPACTION

SUBSIDIARY TO POND EXCAVATION.

PLASTICITY INDEX OF

TABLE 3.6 (CLAY LINER SPECIFICATION)

UNIT

CM/SEC

TEST METHOD

ASTM D-2434

ASTM D-423 &

D - 424

ASTM D-2216

ASTM D-422

ASTM D-2216

NOTE: IMPERVIOUS CLAY LINER SHOWN ARE TO BE CONSIDERED

<u>DETENTION POND NOTES:</u> <u>CONSTRUCTION SPECIFICATION — TOP SOIL</u>

1. VEGETATION OF POND BOTTOM - THE WORK CONSISTS OF PLACEMENT OF TOP SOIL ON NEW EARTH EMBANKMENTS, OTHER EARTHFILLS, AND EARTH BACKFILLS REQUIRED BY THE DRAWINGS. 2. MATERIAL — THE TOPSOIL SHALL BE FERTILE SOIL, CONSISTING PRIMARILY OF CLAY AND CLAYEY MATERIALS, WITH A PLASTICITY INDEX GREATER THAN 15, AND SHALL BE FREE OF LARGE ORGANIC OR ROCK MATERIAL.

3. APPLICATION — TOPSOIL SHALL BE PLACED AT GRADES INDICATED ON THE PLANS AND ROLLED TO REDUCE EROSION. PERIODIC INSPECTION ARE REQUIRED AND ADDITIONAL TOPSOIL ADDED AS NEEDED UNTIL VEGETATION HAS ESTABLISHED CONSTRUCTION SPECIFICATION - VEGETATION

1. VEGETATION OF EMBANKMENT - THE WORK CONSISTS OF ESTABLISHING VEGETATION ON NEW EARTH EMBANKMENTS, OTHER EARTHFILLS, AND EARTH BACKFILLS REQUIRED BY THE DRAWINGS. 2. MATERIAL — VEGETATION SHALL CONSIST OF "NATIVE SUN TURF GRASS" AS SUPPLIED BY NATIVE AMERICAN SEED IN JUNCTION, TX, CONSISTING OF 34% BLUE GRAMA AND 64% BUFFALO GRASS, OR ENGINEER APPROVED EQUAL. SEED MIXTURE SHALL CONSIST OF A PURE LIVE SEED OF 90-95%. 3. APPLICATION — THE SEED MIXTURE SHALL BE INSTALLED PER DISTRIBUTORS RECOMMENDATIONS AT A RATE OF 1 LB PER 400 SQFT. SEED MIXTURE SHALL BE WATERED AS REQUIRED UNTIL VEGETATION IS

### DRAINAGE INFRASTRUCTURE MAINTENANCE AND MONITORING GUIDELINES

 SEASONAL MOWING AND LAWN CARE - IF THE DETENTION POND IS MADE UP OF TURF GRASS, IT SHOULD BE MOWED AS NEEDED TO LIMIT VEGETATION HEIGHT TO 18 INCHES, USING A MULCHING MOWER (OR REMOVAL OF CLIPPINGS). IF NATIVE GRASSES ARE USED, THE POND MAY REQUIRE LESS FREQUENT MOWING, BUT A MINIMUM OF TWICE ANNUALLY. REGULAR MOWING SHOULD ALSO INCLUDE WEED CONTROL PRACTICES, HOWEVER HERBICIDE USE SHOULD BE KEPT TO A MINIMUM. HEALTHY GRASS CAN BE MAINTAINED WITHOUT USING FERTILIZERS BECAUSE RUNOFF USUALLY CONTAINS SUFFICIENT NUTRIENTS. IRRIGATION OF THE SITE CAN HELP ASSURE A DENSE AND HEALTHY

- INSPECTION INSPECT DETENTION POND AT LEAST TWICE ANNUALLY FOR EROSION OR DAMAGE TO VEGETATION; HOWEVER, ADDITIONAL INSPECTION AFTER PERIODS OF HEAVY RUNOFF IS MOST DESIRABLE. MORE FREQUENT INSPECTIONS OF THE GRASS COVER DURING THE FIRST FEW YEARS AFTER ESTABLISHMENT WILL HELP TO DETERMINE IF ANY PROBLEMS ARE DEVELOPING, AND TO PLAN FOR LONG-TERM RESTORATIVE MAINTENANCE NEEDS. BARE SPOTS AND AREAS OF EROSION IDENTIFIED DURING SEMI-ANNUAL INSPECTIONS MUST BE REPLANTED AND RESTORED TO MEET
- DEBRIS AND LITTER REMOVAL THE DETENTION POND SHOULD BE KEPT FREE OF OBSTRUCTIONS TO REDUCE FLOATABLES BEING FLUSHED DOWNSTREAM, AND FOR AESTHETIC REASONS. THE NEED FOR THIS PRACTICE IS DETERMINED THROUGH PERIODIC INSPECTION, BUT SHOULD BE PERFORMED NO LESS

SPECIFICATION

 $1 \times 10-6$ 

NOT LESS THAN 15

NOT LESS THAN 30

NOT LESS THAN 30

95% OF STANDARD

PROCTOR DENSITY

• SEDIMENT REMOVAL - SEDIMENT MAY ACCUMULATE WITHIN THE DETENTION POND, PREVENTING UNIFORM OVERLAND FLOW, SEE ATTACHED EXHIBIT FOR SEDIMENT MARKER LOCATION NEAR THE POND OUTFALL. SEDIMENT IS TO BE REMOVED WHEN THE ACCUMULATED OR AT LEAST EVERY 10 YEARS.

ALL CONCRETE SHALL DEVELOP A MINIMUM COMPRESSIVE STRENGTH OF NOT LESS THAN 3000 PSI IN 28 DAYS.

- ANY DISTURBED AREAS WILL BE VEGETATED BY SEEDING OR SODDING.
- 3. ALL EARTHEN CHANNELS MUST NOT EXCEED 3:1 SIDE SLOPES (MAX). 4. VALVE TO BE EQUIPPED WITH MANUAL OPENING CAPABILITY.
- . VALVE TO BE IN CLOSED POSITION AT ALL TIMES BETWEEN STORM EVENTS.
- . LOGIC CONTROLLER TO OPEN VALVE 12 HOURS (BY SIGNALING ACTUATOR TO TURN VALVE INTO FULLY OPEN POSITION) AFTER FIRST RAINFALL READING BY WATER LEVEL SENSOR.
- VEGETATION ON THE BASIN EMBANKMENTS SHOULD BE MOWED AS APPROPRIATE TO PREVENT ESTABLISHMENT OF WOODY VEGETATION.
- ALL CABLES TO BE PROTECTED BY CONDUIT AND BURIED TO PREVENT DAMAGE DURING MAINTENANCE ACTIVITIES. MANUAL CONTROLS OF THE CONTROLLER WILL BE USED TO KEEP VALVE CLOSED IN THE EVENT OF A HAZARDOUS MATERIAL SPILL IN THE BASIN. ALL COMPONENTS OF THE SYSTEM MUST BE INSPECTED WITHIN 7 DAYS FOR
- O. FIXED VERTICAL SEDIMENTATION DEPTH MARKER TO BE INSTALLED TO INDICATE WHEN SEDIMENTATION ACCUMULATION REACHES A REQUIRED REMOVAL DEPTH OF 6 INCHES.

PROPER OPERATION.

Storm Event

Pond Outlet Structure Description

Pond W SEL (ft)

Storage (cu-ft)

Storage (ac-ft)

- . 12 INCHES OF CLAY TO BE USED AS IMPERMEABLE LINER FOR BATCH DETENTION BASIN. CLAY SHOULD BE STABILIZED WITH APPROPRIATE VEGETATION AND MEET SPECIFICATIONS FROM TABLE 3-6 OF THE EDWARDS AQUIFER TECHNICAL GUIDANCE MANUAL. (SHOWN ON THIS PAGE)
- UPON COMPLETION OF CONSTRUCTION, AND IN ACCORDANCE WITH TCEQ REGULATIONS, ALL PERMANENT BMP'S (BASINS) MUST BE CERTIFIED BY A REGISTERED PROFESSIONAL ENGINEER.

Detention Pond A Results

2-4' Weirs @ 970.80

971.49

20869

0.48

10-vr | 25-vr | 50-vr | 100-vi

0.83 | 1.05 | 1.24 | 1.46

45795 54206 63501

971.96 972.25

	(	3	



EXISTING CONTOUR ———— 900 ———— PROPOSED CONTOUR

> DRAINAGE FLOW ARROW GRADE BREAK/SWALE

SECURTY FENCE ROCK RIPRAP

Begin Detention Pond @ 970.80

TBPE FIRM F-13351

TX ENG Firm #F1394 -

TBPELS Firm #10169800

107416 Stage Storage CENSE (cu-ft) 969.1 969.5 970 5120 970.5 14076 Water Quality Volume ----970.8 21650

971

971.5

973

972.5 76013

973.5 112822

58941

93963

JAMES INGALLS 04/07/2025


S

工 Ш  $\simeq$ M

LIBER PEC JOB: DATE:


DESIGN: DM: REVISIONS: DELTA DESCRIPTION

SEDIMENT DEPTH MARKER





SEDIMENT DEPTH MARKER ATTACHED TO WATER QUALITY BERM


C8.0


















HILL WAREHOUSE
29 LIBERTY HILL, TX 78642

ROSS-SECTIONS

 $\triangleleft$ 

PEC LIBERTY H

"BOTE TO STATE HWY 2

DETENTION POND

DESIGN: PM:
PEER: DM:
REVISIONS:
DELTA DESCRIPTION

SHEET:

C8.1

R

SCOPE THE WORK CONSISTS OF THE CONSTRUCTION OF EARTH EMBANKMENTS. OTHER EARTHFILLS, AND EARTH BACKFILLS REQUIRED BY THE DRAWINGS AND SPECIFICATIONS. EARTHFILL IS COMPOSED OF NATURAL EARTH MATERIALS THAT CAN BE PLACED AND COMPACTED BY CONSTRUCTION EQUIPMENT OPERATED IN A CONVENTIONAL MANNER. EARTH BACKFILL IS COMPOSED OF NATURAL EARTH MATERIAL PLACED AND COMPACTED IN CONFINED SPACES OR ADJACENT TO STRUCTURES (INCLUDING PIPES) BY HAND TAMPING, MANUALLY DIRECTED POWER TAMPERS OR VIBRATING PLATÉS, OR THEIR EQUIVALENT.

FILL MATERIALS SHALL CONTAIN NO FROZEN SOIL, SOD, BRUSH, ROOTS, OR OTHER PERISHABLE MATERIAL. UNLESS OTHERWISE NOTED ON THE PLANS, ROCK PARTICLES LARGER THAN 6" SHALL BE REMOVED PRIOR TO COMPACTION OF THE FILL.

THE TYPES OF MATERIAL USED IN THE VARIOUS FILLS SHALL BE AS LISTED AND

DESCRIBED IN THE SPECIFICATIONS AND DRAWINGS. FOUNDATIONS FOR EARTHFILL SHALL BE STRIPPED TO REMOVE VEGETATION AND OTHER

UNSUITABLE MATERIAL OR SHALL BE EXCAVATED AS SPECIFIED. EXCEPT AS OTHERWISE SPECIFIED, EARTH FOUNDATION SURFACES SHALL BE GRADED TO REMOVE SURFACE IRREGULARITIES AND SHALL BE SCARIFIED PARALLEL TO THE AXIS OF THE FILL OR OTHERWISE ACCEPTABLY SCORED AND LOOSENED TO A MINIMUM DEPTH OF  $2\,$ INCHES. THE MOISTURE CONTENT OF THE LOOSENED MATERIAL SHALL BE CONTROLLED AS SPECIFIED FOR THE EARTHFILL, AND THE SURFACE MATERIAL OF THE FOUNDATION SHALL BE COMPACTED AND BONDED WITH THE FIRST LAYER OF EARTHFILL AS SPECIFIED OR SUBSEQUENT LAYERS OF EARTHFILL.

EARTH ABUTMENT SURFACES SHALL BE FREE OF LOOSE, UNCOMPACTED EARTH IN EXCESS OF 2 INCHES IN DEPTH NORMAL TO THE SLOPE AND SHALL BE AT SUCH A MOISTURE CONTENT THAT THE EARTHFILL CAN BE COMPACTED AGAINST THEM TO PRODUCE A GOOD BOND BETWEEN THE FILL AND THE ABUTMENTS.

ROCK FOUNDATION AND ABUTMENT SURFACES SHALL BE CLEARED OF ALL LOOSE MATERIAL BY HAND OR OTHER EFFECTIVE MEANS AND SHALL BE FREE OF STANDING WATER WHEN FILL IS PLACED UPON THEM. OCCASIONAL ROCK OUTCROPS IN EARTH FOUNDATIONS FOR EARTHFILL, EXCEPT IN DAMS AND OTHER STRUCTURES DESIGNED TO RESTRAIN THE MOVEMENT OF WATER, SHALL NOT REQUIRE SPECIAL TREATMENT IF THEY DO NOT INTERFERE WITH COMPACTION OF THE FOUNDATION AND INITIAL LAYERS OF THE FILL OR THE BOND BETWEEN THE FOUNDATION AND THE FILL.

FOUNDATION AND ABUTMENT SURFACES SHALL BE NO STEEPER THAN ONE HORIZONTAL TO ONE VERTICAL UNLESS OTHERWISE SPECIFIED. TEST PITS OR OTHER CAVITIES SHALL BE FILLED WITH COMPACTED EARTHFILL CONFORMING TO THE SPECIFICATIONS FOR THE EARTHFILL TO BE PLACED UPON THE FOUNDATION.

EARTHFILL SHALL BE PLACED IN APPROXIMATELY HORIZONTAL LAYERS. THE THICKNESS OF EACH LAYER BEFORE COMPACTION SHALL NOT EXCEED THE MAXIMUM THICKNESS SPECIFIED AS SHOWN ON THE DRAWINGS. MATERIALS PLACED BY DUMPING IN PILES OR WINDOWS SHALL BE SPREAD UNIFORMLY TO NOT MORE THAN THE SPECIFIED THICKNESS BEFORE BEING COMPACTED.

HAND COMPACTED EARTH BACKFILL SHALL BE PLACED IN LAYERS WHOSE THICKNESS BEFORE COMPACTION DOES NOT EXCEED THE MAXIMUM THICKNESS SPECIFIED FOR LAYERS OF EARTH BACKFILL COMPACTED BY MANUALLY DIRECTED POWER TAMPERS. EARTH BACKFILL SHALL BE PLACED IN A MANNER THAT PREVENTS DAMAGE TO THE STRUCTURES AND ALLOWS THE STRUCTURES TO ASSUME THE LOADS FROM THE EARTH BACKFILL GRADUALLY AND UNIFORMLY. THE HEIGHT OF THE EARTH BACKFILL ADJACENT

TO A STRUCTURE SHALL BE INCREASED AT APPROXIMATELY THE SAME RATE ON ALL

SIDES OF THE STRUCTURE.

EARTHFILL AND EARTH BACKFILL IN DAMS, LEVEES, AND OTHER STRUCTURES DESIGNED TO RESTRAIN THE MOVEMENT OF WATER SHALL BE PLACED TO MEET THE FOLLOWING ADDITIONAL REQUIREMENTS:

(a) THE DISTRIBUTION OF MATERIALS THROUGHOUT EACH ZONE SHALL BE ESSENTIALLY UNIFORM, AND THE EARTHFILL SHALL BE FREE FROM LENSES, POCKETS, STREAKS, OR LAYERS OF MATERIAL DIFFERING SUBSTANTIALLY IN TEXTURE, MOISTURE CONTENT, OR GRADATION FROM THE SURROUNDING MATERIAL. ZONE EARTHFILLS SHALL BE CONSTRUCTED CONCURRENTLY UNLESS

OTHERWISE SPECIFIED.

(b) IF THE SURFACE OF ANY LAYER BECOMES TOO HARD AND SMOOTH FOR PROPER BOND WITH THE SUCCEEDING LAYER, IT SHALL BE SCARIFIED PARALLEL TO AXIS OF THE FILL TO A DEPTH OF NOT LESS THAN 2 INCHES BEFORE THE NEXT LAYER IS PLACED.

(c) THE TOP SURFACE OF EMBANKMENTS SHALL BE MAINTAINED APPROXIMATELY LEVEL DURING CONSTRUCTION WITH TWO EXCEPTIONS: A CROWN OR CROSS—SLOPE OF ABOUT 2 PERCENT SHALL BE MAINTAINED TO ENSURE EFFECTIVE DRAINAGE, OR AS OTHERWISE SPECIFIED FOR DRAINFILL OR SECTIONAL

(d) DAM EMBANKMENTS SHALL BE CONSTRUCTED IN CONTINUOUS LAYERS FROM ABUTMENT TO ABUTMENT EXCEPT WHERE OPENINGS TO FACILITATE CONSTRUCTION OR TO ALLOW THE PASSAGE OF STREAM FLOW DURING CONSTRUCTION ARE SPECIFICALLY AUTHORIZED IN THE CONTRACT.

(e) EMBANKMENTS BUILT AT DIFFERENT LEVELS AS DESCRIBED UNDER (C) OR (D) ABOVE SHALL BE CONSTRUCTED SO THAT THE SLOPE OF THE BONDING SURFACES BETWEEN EMBANKMENT IN PLACE AND EMBANKMENT TO BE PLACED IS NOT STEEPER THAN 3 FEET HORIZONTAL TO 1 FOOT VERTICAL. THE BONDING SURFACE OF THE EMBANKMENT IN PLACE SHALL BE STRIPPED OF ALL MATERIAL NOT MEETING THE REQUIREMENTS OF THIS SPECIFICATION AND SHALL BE SCARIFIED, MOISTENED, AND RECOMPACTED WHEN THE NEW EARTHFILL IS PLACED THIS ENSURES A GOOD BOND WITH THE NEW EARTHFILL AND OBTAINS THE SPECIFIED MOISTURE CONTENT AND DENSITY AT THE CONTACT OF THE INPLACE AND NEW EARTHFILLS.

(f) THE FILL MATERIAL SHALL BE FREE OF ORGANIC MATTER AND OTHER OBJECTIONABLE MATERIAL. PLACING AND SPREADING OF FILL SHALL BEGIN ON THE LOWEST PART OF THE WORKING AREA AND CONTINUE IN HORIZONTAL LAYERS OF APPROXIMATE UNIFORM THICKNESS, NOT EXCEEDING 9 INCHES BEFORE COMPACTION. WHERE THE BORROW YIELDS MATERIALS OF VARYING TEXTURE AND GRADATION, THE MORE IMPERVIOUS MATERIAL SHALL BE PLACED TOWARD THE WATERSIDE OF THE BERM. THE CONSTRUCTION EQUIPMENT SHALL BE OPERATED OVER THE AREA OF EACH LAYER IN A MANNER TO BREAK UP LARGE CLODS AND OBTAIN COMPACTION.

CONTROL OF MOISTURE CONTENT DURING PLACEMENT AND COMPACTION OF EARTHFILL AND EARTH BACKFILL, THE MOISTURE CONTENT OF THE MATERIAL BEING PLACED SHALL BE MAINTAINED WITHIN THE SPECIFIED

THE APPLICATION OF WATER TO THE EARTHFILL MATERIAL SHALL BE ACCOMPLISHED AT THE BORROW AREAS INSOFAR AS PRACTICABLE. WATER MAY BE APPLIED BY SPRINKLING THE MATERIAL AFTER PLACEMENT ON THE EARTHFILL, IF NECESSARY. UNIFORM MOISTURE DISTRIBUTION SHALL BE OBTAINED BY DISKING

MATERIAL THAT IS TOO WET WHEN DEPOSITED ON THE EARTHFILL SHALL EITHER BE REMOVED OR BE DRIED TO THE SPECIFIED MOISTURE CONTENT PRIOR TO COMPACTION. IF THE TOP SURFACE OF THE PRECEDING LAYER OF COMPACTED EARTHFILL OR A FOUNDATION OR ABUTMENT SURFACE IN THE ZONE OF CONTACT WITH THE EARTHFILL BECOMES TOO DRY TO PERMIT SUITABLE BOND, IT SHALL EITHER BE REMOVED OR SCARIFIED AND MOISTENED BY SPRINKLING TO AN ACCEPTABLE MOISTURE CONTENT

EARTHFILL - EARTHFILL SHALL BE COMPACTED ACCORDING TO THE FOLLOWING REQUIREMENTS FOR THE CLASS OF COMPACTION SPECIFIED:

BEFORE PLACEMENT OF THE NEXT LAYER OF EARTHFILL.

CLASS A COMPACTION - EACH LAYER OF EARTHFILL SHALL BE COMPACTED AS NECESSARY TO PROVIDE THE DENSITY OF THE EARTHFILL MATRIX NOT LESS THAN THE MINIMUM DENSITY SPECIFIED ON THE DRAWINGS. THE EARTHFILL MATRIX IS DEFINED AS THE PORTION OF THE EARTHFILL MATERIAL FINER THAN THE MAXIMUM PARTICLE SIZE USED IN THE COMPACTION TEST METHOD SPECIFIED.

COMPACTION OF ALL EARTHEN EMBANKMENTS SHALL HAVE A NON-PERMEABLE CORE, SHALL BE BASED ON A GEOTECHNICAL INVESTIGATION OF THE SITE, AND SHALL BE COMPACTED TO 90% STANDARD PROCTOR.

REWORKING OR REMOVAL AND REPLACEMENT OF DEFECTIVE EARTHFILL EARTHFILL PLACED AT DENSITIES LOWER THAN THE SPECIFIED MINIMUM DENSITY OR AT MOISTURE CONTENTS OUTSIDE THE SPECIFIED ACCEPTABLE RANGE OF MOISTURE CONTENT R OTHERWISE NOT CONFORMING TO THE REQUIREMENTS OF THE SPECIFICATIONS SHALL BE REWORKED TO MEET THE REQUIREMENTS OR REMOVED AND REPLACED BY ACCEPTABLE EARTHFILL. THE REPLACEMENT EARTHFILL AND THE FOUNDATION, ABUTMENT, AND EARTHFILL SURFACES UPON WHICH IT IS PLACED SHALL CONFORM TO ALL REQUIREMENTS OF THIS SPECIFICATION FOR FOUNDATION PREPARATION, APPROVAL, PLACEMENT, MOISTURE CONTROL, AND COMPACTION.

DURING THE COURSE OF THE WORK, THE CONTRACTOR WILL PERFORM QUALITY CONTROL TEST REQUIRED TO IDENTIFY MATERIAL; DETERMINE COMPACTION CHARACTERISTICS; DETERMINE MOISTURE CONTENT; AND DETERMINE DENSITY OF EARTHFILL IN PLACE. TESTS PERFORMED WILL BE SUBMITTED TO THE ENGINEER OF RECORD TO VERIFY THAT THE EARTHFILLS CONFORM TO CONTRACT REQUIREMENTS OF THE SPECIFICATIONS.

DENSITIES OF EARTHFILL REQUIRING CLASS A COMPACTION WILL BE DETERMINED IN ACCORDANCE WITH ASTM D 698, D 1556, D 2167, D 2922, OR D 2937 EXCEPT THAT THE VOLUME AND MOIST WEIGHT OF INCLUDED ROCK PARTICLES LARGER THAN THOSE USED IN THE COMPACTION TEST METHOD SPECIFIED FOR THE TYPE OF FILL WILL BE DETERMINED AND DEDUCTED FROM THE VOLUME AND MOIST WEIGHT OF THE TOTAL SAMPLE BEFORE COMPUTATION OF DENSITY OR, IF USING THE NUCLEAR GAUGE, ADDED TO THE SPECIFIED DENSITY TO BRING IT TO THE MEASURE OF EQUIVALENT COMPOSITION FOR COMPARISON (SEE ASTM D 4718). THE DENSITY SO COMPUTED IS USED TO DETERMINE THE PERCENT COMPACTION OF THE EARTHFILL MATRIX. UNLESS OTHERWISE SPECIFIED, MOISTURE CONTENT IS DETERMINED BY ONE OF THE FOLLOWING METHODS: ASTM D 2216, D 3017, D

IMPERVIOUS CORE COMPACTION NOTE: COMPACTED CLAY CORE TO BE PLACED A MINIMUM OF 2' BELOW EXISTING GRADE ALONG THE ENTIRE LENGTH OF THE BERM. MATERIAL TO HAVE A PI OF 30 OR GREATER, MINIMUM COMPACTED DRY DENSITY OF 90% AND GROUND CONTENT NO MORE THAN 5% BY WEIGHT LARGER THAN NO.4 SIEVE.

4643, D 4944, OR D 4959.

<u>DETENTION POND NOTES:</u> <u>CONSTRUCTION SPECIFICATION — TOP SOIL</u>

1. VEGETATION OF POND BOTTOM - THE WORK CONSISTS OF PLACEMENT OF TOP SOIL ON NEW EARTH EMBANKMENTS, OTHER EARTHFILLS, AND EARTH BACKFILLS REQUIRED BY THE DRAWINGS 2. MATERIAL — THE TOPSOIL SHALL BE FERTILE SOIL, CONSISTING PRIMARILY OF CLAY AND CLAYEY MATERIALS, WITH A PLASTICITY INDEX GREATER THAN 15, AND SHALL BE FREE OF LARGE ORGANIC OR

3. APPLICATION — TOPSOIL SHALL BE PLACED AT GRADES INDICATED ON THE PLANS AND ROLLED TO REDUCE EROSION. PERIODIC INSPECTION ARE REQUIRED AND ADDITIONAL TOPSOIL ADDED AS NEEDED UNTIL VEGETATION HAS ESTABLISHED

CONSTRUCTION SPECIFICATION - VEGETATION 1. VEGETATION OF EMBANKMENT - THE WORK CONSISTS OF ESTABLISHING VEGETATION ON NEW EARTH EMBANKMENTS, OTHER EARTHFILLS, AND EARTH BACKFILLS REQUIRED BY THE DRAWINGS.

2. MATERIAL — VEGETATION SHALL CONSIST OF "NATIVE SUN TURF GRASS" AS SUPPLIED BY NATIVE AMERICAN SEED IN JUNCTION, TX, CONSISTING OF 34% BLUE GRAMA AND 64% BUFFALO GRASS, OR ENGINEER APPROVED EQUAL. SEED MIXTURE SHALL CONSIST OF A PURE LIVE SEED OF 90-95%. 3. APPLICATION — THE SEED MIXTURE SHALL BE INSTALLED PER DISTRIBUTORS RECOMMENDATIONS AT A RATE OF 1 LB PER 400 SQFT. SEED MIXTURE SHALL BE WATERED AS REQUIRED UNTIL VEGETATION IS

### DRAINAGE INFRASTRUCTURE MAINTENANCE AND MONITORING GUIDELINES

 SEASONAL MOWING AND LAWN CARE - IF THE DETENTION POND IS MADE UP OF TURF GRASS, IT SHOULD BE MOWED AS NEEDED TO LIMIT VEGETATION HEIGHT TO 18 INCHES, USING A MULCHING MOWER (OR REMOVAL OF CLIPPINGS). IF NATIVE GRASSES ARE USED, THE POND MAY REQUIRE LESS FREQUENT MOWING, BUT A MINIMUM OF TWICE ANNUALLY. REGULAR MOWING SHOULD ALSO INCLUDE WEED CONTROL PRACTICES, HOWEVER HERBICIDE USE SHOULD BE KEPT TO A MINIMUM. HEALTHY GRASS CAN BE MAINTAINED WITHOUT USING FERTILIZERS BECAUSE RUNOFF USUALLY CONTAINS SUFFICIENT NUTRIENTS. IRRIGATION OF THE SITE CAN HELP ASSURE A DENSE AND HEALTHY

INSPECTION — INSPECT DETENTION POND AT LEAST TWICE ANNUALLY FOR EROSION OR DAMAGE TO VEGETATION; HOWEVER, ADDITIONAL INSPECTION AFTER PERIODS OF HEAVY RUNOFF IS MOST DESIRABLE. MORE FREQUENT INSPECTIONS OF THE GRASS COVER DURING THE FIRST FEW YEARS AFTER ESTABLISHMENT WILL HELP TO DETERMINE IF ANY PROBLEMS ARE DEVELOPING, AND TO PLAN FOR LONG-TERM RESTORATIVE MAINTENANCE NEEDS. BARE SPOTS AND AREAS OF EROSION IDENTIFIED DURING SEMI-ANNUAL INSPECTIONS MUST BE REPLANTED AND RESTORED TO MEET

 DEBRIS AND LITTER REMOVAL — THE DETENTION POND SHOULD BE KEPT FREE OF OBSTRUCTIONS TO REDUCE FLOATABLES BEING FLUSHED DOWNSTREAM, AND FOR AESTHETIC REASONS. THE NEED FOR THIS PRACTICE IS DETERMINED THROUGH PERIODIC INSPECTION, BUT SHOULD BE PERFORMED NO LESS

SEDIMENT REMOVAL - SEDIMENT MAY ACCUMULATE WITHIN THE DETENTION POND, PREVENTING UNIFORM OVERLAND FLOW, SEE ATTACHED EXHIBIT FOR SEDIMENT MARKER LOCATION NEAR THE POND OUTFALL. SEDIMENT IS TO BE REMOVED WHEN THE ACCUMULATED OR AT LEAST EVERY 10 YEARS.

. ALL CONCRETE SHALL DEVELOP A MINIMUM COMPRESSIVE STRENGTH OF NOT LESS THAN 3000 PSI IN 28 DAYS.

2. ANY DISTURBED AREAS WILL BE VEGETATED BY SEEDING OR SODDING.

3. ALL EARTHEN CHANNELS MUST NOT EXCEED 3:1 SIDE SLOPES (MAX).

4. VALVE TO BE EQUIPPED WITH MANUAL OPENING CAPABILITY.

 $\mid$ 5. VALVE TO BE IN CLOSED POSITION AT ALL TIMES BETWEEN STORM EVENTS. 6. LOGIC CONTROLLER TO OPEN VALVE 12 HOURS (BY SIGNALING ACTUATOR TO TURN VALVE INTO FULLY OPEN POSITION)

AFTER FIRST RAINFALL READING BY WATER LEVEL SENSOR. VEGETATION ON THE BASIN EMBANKMENTS SHOULD BE MOWED AS APPROPRIATE TO PREVENT ESTABLISHMENT OF WOODY VEGETATION.

. ALL CABLES TO BE PROTECTED BY CONDUIT AND BURIED TO PREVENT DAMAGE DURING MAINTENANCE ACTIVITIES. 9. MANUAL CONTROLS OF THE CONTROLLER WILL BE USED TO KEEP VALVE

CLOSED IN THE EVENT OF A HAZARDOUS MATERIAL SPILL IN THE BASIN. ALL COMPONENTS OF THE SYSTEM MUST BE INSPECTED WITHIN 7 DAYS FOR PROPER OPERATION.

O. FIXED VERTICAL SEDIMENTATION DEPTH MARKER TO BE INSTALLED TO INDICATE WHEN SEDIMENTATION ACCUMULATION REACHES A REQUIRED REMOVAL DEPTH OF 6 INCHES.

12 INCHES OF CLAY TO BE USED AS IMPERMEABLE LINER FOR BATCH DETENTION BASIN. CLAY SHOULD BE STABILIZED WITH APPROPRIATE VEGETATION AND MEET SPECIFICATIONS FROM TABLE 3-6 OF THE EDWARDS AQUIFER TECHNICAL GUIDANCE MANUAL. (SHOWN ON THIS PAGE)

12. UPON COMPLETION OF CONSTRUCTION, AND IN ACCORDANCE WITH TCEQ REGULATIONS, ALL PERMANENT BMP'S (BASINS) MUST BE CERTIFIED BY A REGISTERED PROFESSIONAL ENGINEER.

SCALE: 1"=20'

EXISTING CONTOUR \_\_\_\_\_ 900 \_\_\_\_ PROPOSED CONTOUR

> DRAINAGE FLOW ARROV GRADE BREAK/SWALE

> > ROCK RIPRAP

SECURTY FENCE

TBPE FIRM F-13351

JAMES INGALLS

107416

04/07/2025


DETENTION

1&S ENGINEERING

ELECTRICAL | CIVIL | MEP


TX ENG Firm #F1394 -

TBPELS Firm #10169800




PILOT CHANNEL DETAIL


NOT TO SCALE



Det	ention Pond B Resu	lts			
Storm Event	2-yr	10-yr	25-yr	50-yr	100-yr
	1-12' Weir @				
Pond Outlet Structure Description	969.20	_	-	_	-
Pond W SEL (ft)	969.55	969.7	969.80	969.89	969.98
Storage (cu-ft)	5661	8624	10349	11806	13379
Storage (ac-ft)	0.13	0.20	0.24	0.27	0.31




NOTE: IMPERVIOUS CLAY LINER SHOWN ARE TO BE CONSIDERED SUBSIDIARY TO POND EXCAVATION. (NO SEPARATE PAY ITEM)



S Ш  $\simeq$ MLIBER PEC

0 JOB: DATE: DESIGN: PM DM: **REVISIONS:** 

DESCRIPTION



- WALL FOOTER

SECTION B1.1-B1.1

NOT TO SCALE

- NATURAL SUBGRADE

M&S ENGINEERING ELECTRICAL | CIVIL | MEP

TX ENG Firm #F1394 -

TBPELS Firm #10169800






-SECTIONS


ROSS-


WAREHOUSE LIBERTY PEC 062

DETENTION JOB: DATE: DESIGN: PM: DM: REVISIONS: DELTA DESCRIPTION


SHEET:








9 <u>~</u>








I-10: Add note for ynthetic fibers. M&S ENGINEERING
ELECTRICAL | CIVIL | MEP

TX ENG Firm #F1394 TBPELS Firm #10169800





25 W STATE HWY 29 LIBERTY HILL , TX

AIL

2

T

 $\simeq$ 

 $\forall$ 

2


LIBE


JOB:
DATE:
DESIGN: PM:
PEER: DM:
REVISIONS:


REVISIONS:


DELTA DESCRIPTION

SHEET:













WAREHOUSE IRTY HILL, TX 78642

STATE HWY 29 LIBERTY HILL, TX
DRAINAGE DETAILS II

LIBERTY

JOB:
DATE:
DESIGN: PM:
PEER: DM:
REVISIONS:

DELTA DESCRIPTION

SHEET:

# ATTACHMENT "O"

### **Pilot-Scale Field Testing Plan**

The BMPs are designed to comply with Edwards Aquifer Rules: Technical Guidance Manual RG-348 for BMPs.

### **ATTACHMENT "P"**

### **Measures for Minimizing Surface Stream Contamination**

All surface streams will be protected from erosion by not allowing runoff to exceed existing velocities. The storm water runoff patterns for the site will remain. The natural vegetation downgradient of the site will continue to provide additional filtration to help prevent pollutants from entering streams, sensitive features, and the aquifer.

# **Temporary Stormwater Section**

#### **Texas Commission on Environmental Quality**

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

# Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer Agent James Ingalls, PE
Date: 4/4/2025
Signature of Customer/Agent
James Inga Os
Regulated Entity Name: PEC Liberty Hill Warehouse

# **Project Information**

### **Potential Sources of Contamination**

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1.	Fuels for construction equipment and hazardous substances which will be used during construction:
	The following fuels and/or hazardous substances will be stored on the site:
	These fuels and/or hazardous substances will be stored in:
	Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

processes which may be a potential source of contamination affecting surface water

# Sequence of Construction

quality is attached.

- 5. Attachment C Sequence of Major Activities. A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
   For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
   For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6. Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: <u>South</u> Fork San Gabriel River

### Temporary Best Management Practices (TBMPs)

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

7. Attachment D – Temporary Best Management Practices and Measures. TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

	<ul> <li>✓ A description of how BMPs and measures will prevent pollution of surface water groundwater or stormwater that originates upgradient from the site and flows across the site.</li> <li>✓ A description of how BMPs and measures will prevent pollution of surface water groundwater that originates on-site or flows off site, including pollution caused contaminated stormwater runoff from the site.</li> <li>✓ A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.</li> <li>✓ A description of how, to the maximum extent practicable, BMPs and measures maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or</li> </ul>	er or I by
8.	construction.  The temporary sealing of a naturally-occurring sensitive feature which accepts recl to the Edwards Aquifer as a temporary pollution abatement measure during active	_
	construction should be avoided.	
	<ul> <li>Attachment E - Request to Temporarily Seal a Feature. A request to temporal seal a feature is attached. The request includes justification as to why no reason and practicable alternative exists for each feature.</li> <li>✓ There will be no temporary sealing of naturally-occurring sensitive features on site.</li> </ul>	nable
9.	Attachment F - Structural Practices. A description of the structural practices that used to divert flows away from exposed soils, to store flows, or to otherwise limit discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.	
10.	Attachment G - Drainage Area Map. A drainage area map supporting the followin requirements is attached:	g
	<ul> <li>For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.</li> <li>For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.</li> <li>✓ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protein.</li> </ul>	
	down slope and side slope boundaries of the construction area.  There are no areas greater than 10 acres within a common drainage area that disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbance area.	e

- There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.
   Attachment H Temporary Sediment Pond(s) Plans and Calculations. Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
  - ✓ N/A
- 12. Attachment I Inspection and Maintenance for BMPs. A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
- 13. All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
- 14. If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
- 15. Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
- 16. Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

### Soil Stabilization Practices

Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices. A schedule of the interim and permanent soil stabilization practices for the site is attached.

- 18. Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

### Administrative Information

- 20. All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

# **ATTACHMENT "A" Spill Response Actions**

Spill Prevention and Control

The objective of this section is to describe measures to prevent or reduce the discharge of pollutants to drainage systems or watercourses from leaks and spills by reducing the chance for spills, stopping the source of spills, containing, and cleaning up spills, properly disposing of spill materials, and training employees.

The following steps will help reduce the stormwater impacts of leaks and spills:

### Education

- (1) Be aware that different materials pollute in different amounts. Make sure that each employee knows what a "significant spill" is for each material they use, and what is the appropriate response for "significant" and "insignificant" spills. Employees should also be aware of when spills must be reported to the TCEQ. Information is available in 30 TAC 327.4 and 40 CFR 302.4.
- (2) Educate employees and subcontractors on potential dangers to humans and the environment from spills and leaks.
- (3) Hold regular meetings to discuss and reinforce appropriate disposal procedures (incorporate into regular safety meetings).
- (4) Establish a continuing education program to indoctrinate new employees.
- (5) Have contractor's superintendent or representative oversee and enforce proper spill prevention and control measures.

### General Measures

- (1) To the extent that the work can be accomplished safely, spills of oil, petroleum products, and substances listed under 40 CFR parts 110,117, and 302, and sanitary and septic wastes should be contained and cleaned up immediately.
- (2) Store hazardous materials and wastes in covered containers and protect from vandalism.
- (3) Place a stockpile of spill cleanup materials where it will be readily accessible.
- (4) Train employees in spill prevention and cleanup.
- (5) Designate responsible individuals to oversee and enforce control measures.

- (6) Spills should be covered and protected from stormwater runoff during rainfall to the extent that it doesn't compromise clean up activities.
- (7) Do not bury or wash spills with water.
- (8) Store and dispose of used clean up materials, contaminated materials, and recovered spill material that is no longer suitable for the intended purpose in conformance with the provisions in applicable BMP's.
- (9) Do not allow water used for cleaning and decontamination to enter storm drains or watercourses. Collect and dispose of contaminated water in accordance with applicable regulations.
- (10) Contain water overflow or minor water spillage, and do not allow it to discharge into drainage facilities or watercourses.
- (11) Place Material Safety Data Sheets (MSDS), as well as proper storage, cleanup, and spill reporting instructions for hazardous materials stored or used on the project site in an open, conspicuous, and accessible location.
- (12) Keep waste storage areas clean, well organized, and equipped with ample cleanup supplies as appropriate for the materials being stored. Perimeter controls, containment structures, covers, and liners should be repaired or replaced as needed to maintain proper function.

### Cleanup

- (1) Clean up leaks and spills immediately.
- (2) Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent material for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be disposed of as hazardous waste.
- (3) Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of properly. See the waste management BMP's in this section for specific information.

### Minor Spills

- (1) Minor spills typically involve small quantities of oil, gasoline, paint, etc. which can be controlled by the first responder at the discovery of the spill.
- (2) Use absorbent materials on small spills rather than hosing down or burying the spill.
- (3) Absorbent materials should be promptly removed and disposed of properly.

- (4) Follow the practice below for a minor spill:
- (5) Contain the spread of the spill.
- (6) Recover spilled materials.
- (7) Clean the contaminated area and properly dispose of contaminated materials.

### Semi-Significant Spills

Semi-significant spills still can be controlled by the first responder along with the aid of other personnel such as laborers and the foreman, etc. This response may require the cessation of all other activities.

Spills should be cleaned up immediately:

- (1) Contain spread of the spill.
- (2) Notify the project foreman immediately.
- (3) If the spill occurs on paved or impermeable surfaces, clean up using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling with absorbent materials and do not let the spill spread widely.
- (4) If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.
- (5) If the spill occurs during rain, cover spill with tarps or other material to prevent contaminating runoff.

### Significant/Hazardous Spills

For significant or hazardous spills that are in reportable quantities:

- (1) Notify the TCEQ by telephone as soon as possible and within 24 hours at 512-339-2929 (Austin) or 210-490-3096 (San Antonio) between 8 AM and 5 PM. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site.
- (2) For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110,119, and 302, the contractor should notify the National Response Center at (800) 424-8802.
- (3) Notification should first be made by telephone and followed up with a written report.

- (4) The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.
- (5) Other agencies which may need to be consulted include, but are not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.

More information on spill rules and appropriate responses is available on the TCEQ website at: http://www.tnrcc.state.tx.us/enforcement/emergency\_response.html

### Vehicle and Equipment Maintenance

- (1) If maintenance must occur onsite, use a designated area and a secondary containment, located away from drainage courses, to prevent the runoff of stormwater and the runoff of spills.
- (2) Regularly inspect onsite vehicles and equipment for leaks and repair immediately
- (3) Check incoming vehicles and equipment (including delivery trucks, and employee and subcontractor vehicles) for leaking oil and fluids. Do not allow leaking vehicles or equipment onsite.
- (4) Always use secondary containment, such as a drain pan or drop cloth, to catch spills or leaks when removing or changing fluids.
- (5) Place drip pans or absorbent materials under paving equipment when not in use.
- (6) Use absorbent materials on small spills rather than hosing down or burying the spill. Remove the absorbent materials promptly and dispose of properly.
- (7) Promptly transfer used fluids to the proper waste or recycling drums. Don't leave full drip pans or other open containers lying around.
- (8) Oil filters disposed of in trashcans or dumpsters can leak oil and pollute stormwater. Place the oil filter in a funnel over a waste oil-recycling drum to drain excess oil before disposal. Oil filters can also be recycled. Ask the oil supplier or recycler about recycling oil filters.
- (9) Store cracked batteries in a non-leaking secondary container. Do this with all cracked batteries even if you think all the acid has drained out. If you drop a battery, treat it as if it is cracked. Put it into the containment area until you are sure it is not leaking.

### Vehicle and Equipment Fueling

- (1) If fueling must occur on site, use designated areas, located away from drainage courses, to prevent the runoff of stormwater and the runoff of spills.
- (2) Discourage "topping off" of fuel tanks.
- (3) Always use secondary containment, such as a drain pan, when fueling to catch spills/ leaks.

### **ATTACHMENT "B"**

### **Potential Sources of Contamination**

The only potential sources of contamination are construction equipment leaks, re-fueling spills, port-o-lets, and the total suspended solids (TSS) due to the construction activities on-site. There are no other anticipated potential sources of contamination.

### **ATTACHMENT "C"**

### **Sequence of Major Activities**

Stages of Construction:

- 1. Installation of temporary BMP's.
- 2. Minor site grading: This includes the removal of organic material and other debris within the proposed site. Approximate total disturbed area = 8.10 acres.
- 3. Grading: Cutting and filling of the proposed site to prepare the site for pavement and foundation construction. Approximate total disturbed area = 8.20 acres
- 4. Finished grading: Final landscaping and building infrastructure are installed. Final fill and grading. Approximate total disturbed area = 8.25 acres.

### ATTACHMENT "D"

### **Temporary BMP's and Measures**

The following sequence will be followed for installing temporary BMP's:

- 1. Silt fence will be constructed on the downgradient side of proposed site.
- 2. A stabilized construction exit will be installed prior to any site work.

A. Silt Fence will be installed on the most downgradient side of the site and will reduce potential pollution from any stormwater that originates onsite or offsite. A stabilized construction exit will be constructed at the entrance of the site; this will reduce the amount of contaminants leaving the site.

- B. Silt fence will be placed on the downgradient side of each proposed improvement to contain pollutants generated from onsite runoff. Disturbed areas will be seeded to replace destroyed vegetation. The existing vegetation located downgradient of each proposed improvement will work in conjunction with the silt fence and stabilized construction entrance to prevent pollution of water originating onsite and/or flowing offsite.
- C. The proposed silt fences, and stabilized construction entrance constructed upgradient of the existing streams will prevent pollutants from entering them, as well as the aquifer. According to the Geologic Assessment, there are no sensitive features within the project boundary.
- D. There was not a Geologic Assessment prior to development. If sensitive features are identified during construction, work shall stop and appropriate notification shall be given to the Engineer of record.

### **ATTACHMENT "E"**

### **Request to Temporarily Seal a Feature**

There will be no request to temporarily seal a geologic feature.

### **ATTACHMENT "F"**


### **Structural Practices**


Stabilized Construction Entrance/Exit, concrete washout pit, and silt fence will be used to protect disturbed soils and to prevent contamination from leaving the project site as shown in the Erosion Control Plan.

### **ATTACHMENT "G"**

### **Drainage Area Map**


No more than 10 acres will be disturbed within a common drainage area. All TBMPs utilized are adequate for the drainage areas served. See Treatment Area Map at the end of this section.






# LEGEND

LIMITS OF DRAINAGE AREA — TC — TC — TIME OF CONCENTRATION EXISTING CONTOURS PROPOSED CONTOURS FLOW ARROWS DRAINAGE BASIN LABEL



ANALYSIS POINT LABEL

BASIN AREA (AC)



ONSITE IMPERVIOUS COVER

OFFSITE IMPERVIOUS COVER



TOTAL LAND AREA


= 14.20 ACAPPROX. TOTAL DISTURBED AREA = 8.25 AC = 0.0 AC

PROPOSED IMPERVIOUS AREA

EXISTING IMPERVIOUS AREA

= 8.14 AC (57.3%)

 $\simeq$ LIBER








OUSE PEC

DATE: DESIGN: PM:

REVISIONS: DELTA DESCRIPTION





: 16 JULY 2024 N:\!Projects\M&



M&S ENGINEERING
ELECTRICAL | CIVIL | MEP

TX ENG Firm #F1394 TBPELS Firm #10169800

INK

TBPE FIRM F-13351



PEC LIBERTY HILL WAREHOUSE 0625 W STATE HWY 29 LIBERTY HILL, TX 78642

JOB:

DATE:

DESIGN: PM:


PEER: DM:

REVISIONS:

DELTA DESCRIPTION

SHEET:

C2.0



9 ∑ M&S ENGINEERING
ELECTRICAL | CIVIL | MEP

TX ENG Firm #F1394 -

TBPELS Firm #10169800





WAREHOUSE RTY HILL, TX 78642

PEC LIBERTY HILL WAREI 10625 W STATE HWY 29 LIBERTY HILL

DRAINA

PROPOSED

JOB:

DATE:

DESIGN: PM:

PEER: DM:

REVISIONS:

DESCRIPTION

DELTA

HEET:

C2.1

### **ATTACHMENT "I"**

### **Inspection and Maintenance for BMP's**

<u>Inspection and Maintenance Plan:</u> The contractor is required to inspect the control and fences at weekly intervals and after any rainfall events to ensure that they are functioning properly. The contractor is required to document any changes on the Site Plan, documentation must include person performing task, task performed, and date. The contractor must also document if proper inspection measures have been taken while making changes. The person(s) responsible for maintenance controls and fences shall immediately make any necessary repairs to damaged areas.

<u>Temporary Construction Entrance/Exit:</u> The entrance should be maintained in a condition which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repair and/or cleanout of any measures used to trap sediment. All sediment spilled, dropped, washed, or tracked onto public rights-of-way should be removed immediately by the contractor. When necessary, wheels should be cleaned to remove sediment prior to entrance onto public right-of-way. When washing is required, it should be done on an area stabilized with crushed stone that drains into an approved sediment trap or sediment basin. All sediment should be prevented from entering any storm drain, ditch, or water course by using approved methods.

Concrete Washout Pit: Incorporate requirements for concrete waste management into material supplier and subcontractor agreements. Avoid mixing excess amounts of fresh concrete. Perform washout of concrete trucks in designated areas only. Do not wash out concrete trucks into storm drains, open ditches, streets, or streams. Do not allow excess concrete to be dumped onsite, except in designated areas. Locate washout area at least 50 feet from sensitive features, storm drains, open ditches, or water bodies. Do not allow runoff from this area by constructing a temporary pit or bermed area large enough for liquid and solid waste. Wash out wastes into the temporary pit where the concrete can set, be broken up, and then disposed properly.

<u>Silt Fence</u>: Remove sediment when buildup reaches 6 inches. Replace any torn fabric or install a second line of fencing parallel to the torn section. Replace or repair any sections crushed or collapsed during construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points. When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

TCEQ staff will be allowed full access to the property during construction of the project for inspecting controls and fences and to verify that the accepted plan is being utilized in the field. TCEQ staff has the right to speak with the contractor to verify plan changes and modifications.

<u>Documentation:</u> All scheduled inspection and maintenance measures made to the temporary BMPs must be documented clearly on the WPAP Site Plan showing inspection/maintenance

measures performed, date, and person responsible for inspection and maintenance. Any changes made to the location or type of controls shown on the accepted plans, due to onsite conditions, shall be documented on the site plan that is part of this Water Pollution Abatement Plan. No other changes shall be made unless approved by TCEQ and the Design Engineer. Documentation shall clearly show changes made, date, person responsible for the change, and the reason for the change.

Owner Information	n:
Company: Contact: Address:	Pedernales Electric Cooperative, Inc.  Bud Collora  PO Box 1  Johnson City, Texas 78636
<b>Design Engineer:</b>	
Company: Contact: Phone: Address:	INK Civil James Ingalls, P.E. (830) 358-7127 2021 SH 46W, Ste. 105 New Braunfels, Texas 78132
Person or Firm Re	sponsible for Erosion/Sedimentation Control Maintenance:
Company: Contact: Phone: Address:	
Signature of Respon	nsible Party:
This portion of the construction.	form shall be filled out and signed by the responsible party prior to

### **ATTACHMENT "J"**

### Schedule of Interim and Permanent Soil Stabilization Practices

Bare soils should be seeded or otherwise stabilized within 14 calendar days after final grading or where construction activity has temporarily ceased for more than 21 days. Areas which are disturbed by construction staging and storage areas will be hydro mulched with the appropriate seed mixture. Areas between the edge of pavement and property line will also by hydro mulched. There will be no fill slopes exceeding a 3:1 slope, and all fill slopes will be hydro mulched. Installation and acceptable mixtures of hydro mulch are as follows:

### **Materials:**

<u>Hydraulic Mulches:</u> Wood fiber mulch can be applied alone or as a component of hydraulic matrices. Wood fiber applied alone is typically applied at the rate of 2,000 to 4,000 lb/acre. Wood fiber mulch is manufactured from wood or wood waste from lumber mills or from urban sources.

<u>Hydraulic Matrices:</u> Hydraulic matrices include a mixture of wood fiber and acrylic polymer or other tackifier as binder. Apply as a liquid slurry using a hydraulic application machine (i.e., hydro seeder) at the following minimum rates, or as specified by the manufacturer to achieve complete coverage of the target area: 2,000 to 4,000 lb/acre wood fiber mulch, and 5 to 10% (by weight) of tackifier (acrylic copolymer, guar, psyllium, etc.)

Bonded Fiber Matrix: Bonded fiber matrix (BFM) is a hydraulically applied system of fibers and adhesives that upon drying forms an erosion resistant blanket that promotes vegetation, and prevents soil erosion. BFMs are typically applied at rates from 3,000 lb/acre to 4,000 lb/acre based on the manufacturer's recommendation. A biodegradable BFM is composed of materials that are 100% biodegradable. The binder in the BFM should also be biodegradable and should not dissolve or disperse upon re-wetting. Typically, biodegradable BFMs should not be applied immediately before, during or immediately after rainfall if the soil is saturated. Depending on the product, BFMs typically require 12 to 24 hours to dry and become effective.

### **Seed Mixtures:**

Dates	Climate	Species	(lb/ac.)
Sept. 1 to Nov. 30	Temporary Cool Season	Tall Fescue	4.0
		Oats	21.0
		Wheats	30.0
		Total	55.0
Sept. 1 to Nov. 30	Cool Season Legume	Hairy Vetch	8.0
May 1 to Aug. 31	Temporary Warm Season	Foxtail Millet	30.0

<u>Fertilizer</u>: Fertilizer should be applied at the rate of 40 pounds of nitrogen and 40 pounds of phosphorus per acre, which is equivalent to about 1.0 pounds of nitrogen and phosphorus per 1000 square feet.

### **Installation:**

- (1) Prior to application, roughen embankment and fill areas by rolling with a crimping or punching type roller or by track walking. Track walking shall only be used where other methods are impractical.
- (2) To be effective, hydraulic matrices require 24 hours to dry before rainfall occurs.
- (3) Avoid mulch over spray onto roads, sidewalks, drainage channels, existing vegetation, etc.

### Agent Authorization Form

For Required Signature
Edwards Aquifer Protection Program
Relating to 30 TAC Chapter 213
Effective June 1, 1999

Bud Collora		
	Print Name	
Project Manager		
	Title - Owner/President/Other	
of	Pedernales Electric Cooperative Inc. Corporation/Partnership/Entity Name	
have authorized	James Ingails, PE	+
	Print Name of Agent/Engineer	
of	INK Civil	
	Print Name of Firm	

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

### I also understand that:

- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- 3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

### SIGNATURE PAGE:

Applicant's Signature	4-22-25	
Applicant's Signature	Date	

THE STATE OF Texas §
County of Blanco §

BEFORE ME, the undersigned authority, on this day personally appeared <u>G. Collora</u> known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 22 day of April ,2025

CHRISTINA GONZALES
Notary Public, State of Texas
Notary ID# 13339029-4
My Commission Expires
OCTOBER 22, 2025

NOTARY PUBLIC TO Christina Gonzales
Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 10/22/25

# **Application Fee Form**

Texas Commission on Environmental Quality  Name of Proposed Regulated Entity: PEC Liberty Hill Warehouse  Regulated Entity Location: 10355 W. State Highway 29, Liberty Hill, TX 78642  Name of Customer: Pedernales Electric Cooperative Inc.  Contact Person: James Ingalls, Owner's Agent Phone: 830-358-7127					
Customer Reference Number (if is	sued):CN <u>60132</u> 7927				
Regulated Entity Reference Numb	er (if issued):RN <u>N/A</u>				
Austin Regional Office (3373)			,		
Hays	Travis		✓w	illiar	mson
San Antonio Regional Office (336	2)				
Bexar	Medina		Πυν	/alde	9
Comal	Kinney				
Application fees must be paid by o		or money ord	er. navab	le to	the <b>Texas</b>
Commission on Environmental Q		=			
form must be submitted with you	-		-		-
Austin Regional Office	Пѕ	an Antonio Re	egional O	ffice	2
Mailed to: TCEQ - Cashier	Overnight Delivery to: TCEQ - Cashier				
Revenues Section	<u>—</u>	2100 Park 35	•	0_0	Quoc.
Mail Code 214		uilding A, 3rd			
P.O. Box 13088		Austin, TX 78753			
Austin, TX 78711-3088		512)239-0357			
Site Location (Check All That App	·	,			
	Contributing Zone	Г	Transi	+ion	7000
Recharge Zone				tion	
Type of Plan		Size			Fee Due
Water Pollution Abatement Plan,	-				
Plan: One Single Family Residential Dwelling			Acres	\$	
Water Pollution Abatement Plan, Contributing Zone					
Plan: Multiple Single Family Reside		Acres	\$		
Water Pollution Abatement Plan,				0.500	
Plan: Non-residential	14.20	Acres	\$	6,500	
Sewage Collection System		L.F.	\$		
Lift Stations without sewer lines			Acres	\$	
Underground or Aboveground Sto	rage Tank Facility		Tanks	¢	

Signature:

Piping System(s)(only)

**Extension of Time** 

Exception

Date: <u>4/7/2</u>025

Each \$

Each \$ Each \$

# **Application Fee Schedule**

**Texas Commission on Environmental Quality** 

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

### Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

Project	Project Area in Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional,	< 1	\$3,000
multi-family residential, schools, and other sites	1 < 5	\$4,000
where regulated activities will occur)	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

Project	Cost per Linear Foot	Minimum Fee- Maximum Fee
Sewage Collection Systems	\$0.50	\$650 - \$6,500

# Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or Piping System	Minimum Fee- Maximum Fee
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

**Exception Requests** 

Project	Fee
Exception Request	\$500

Extension of Time Requests

Project	Fee
Extension of Time Request	\$150



# **TCEQ Core Data Form**

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

# **SECTION I: General Information**

1. Reason for Submission (If other is checked please describe in space provided.)					
New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)					
Renewal (Core Data Form should be submitted with the renewal form)					
2. Customer Reference Number (if issued)	Follow this link to search for CN or RN numbers in	3. Regulated Entity Reference Number (if issued)			
CN 601327927	RN				
SECTION II. Customer Information					

### **SECTION II: Customer Information**

4. General Cu	1. General Customer Information 5. Effective Date for Customer Information Updates (mm/dd/yyyy)											
☐ New Custon☐ Change in Le		U Verifiable with the Tex	pdate to Custom as Secretary of S			ptroll	_	U	egulated Ent	ity Owne	ership	
		bmitted here may b ller of Public Accou	-	tomaticall	y base	d on	what is c	urrent	and active	with th	e Texas Secr	retary of State
6. Customer L	egal Nam	<b>e</b> (If an individual, prii	nt last name first	t: eg: Doe, Jo	ohn)			<u>If new</u>	v Customer,	enter pre	evious Custom	er below:
Pedernale	es Electri	c Cooperative Ir	nc.									
				te Tax ID (11 digits) 3284127				9. Federal Tax ID (9 digits)		10. DUNS Number (if applicable)		
11. Type of Co	ustomer:	Corporat	ion				☐ Individual		Partnership: General Limited			
Government:	City C	ounty 🗌 Federal 🗌	Local 🗌 State [	Other			☐ Sole Proprietorship ☐ Other:					
	21-100	] 101-250   251-					13. Independently Owned and Operated?  Yes □ No					
14. Customer	Role (Prop	oosed or Actual) – <i>as i</i>	t relates to the R	egulated En	itity list	ed on	this form.	Please d	check one of	the follo	owing	
☐Owner ☐Occupationa	al Licensee	Operator Responsible Par		ier & Opera CP/BSA App					Other:			
15. Mailing	РО ВО	X 1										
Address:	City	JOHNSON CI	State	TX		ZIP	78636			ZIP + 4	0001	
16. Country Mailing Information (if outside USA)						17. E-Mail Address (if applicable)						
18. Telephone	e Number		19	). Extensio	n or C	ode	ode 20. Fax Number (if applicable)					

TCEQ-10400 (11/22) Page 1 of 3

(512)778-5470		( ) -
---------------	--	-------

# **SECTION III: Regulated Entity Information**

21. General Regulated En	tity Inf	orma	tion (If 'New Reg	gulate	d Entity" is selec	ted, a	new pe	rmit d	applica	tion is al	lso required.)		
New Regulated Entity	Upda	ate to	Regulated Entity	Name	Update to	o Reg	ulated E	ntity	Inform	ation			
The Regulated Entity Nan as Inc, LP, or LLC).	ne subi	mitted	d may be upda	ted, ii	n order to mee	t TCI	Q Core	Dat	a Star	ndards (	(removal of o	rganization	al endings such
22. Regulated Entity Nam	e (Ente	r name	e of the site wher	re the	regulated action	is tak	ing plac	e.)					
PEC Liberty Hill W	areho	use											
23. Street Address of the Regulated Entity:	1035	10355 W. State Highway 29											
(No PO Boxes)	City		Liberty Hill		State	TX		ZIP		7864	42	ZIP + 4	
24. County	V	Villiar	mson									•	1
			If no Stre	et Ad	dress is provid	ed, f	ields 25	-28	are re	quired.			
25. Description to													
Physical Location:													
26. Nearest City										State		Nea	rest ZIP Code
Latitude/Longitude are re used to supply coordinate	-		-	-				ita S	tanda	rds. (G	eocoding of t	he Physical	Address may be
27. Latitude (N) In Decima	al:						28. Lo	ngitu	ıde (V	V) In De	ecimal:		
Degrees	Minute	es	Seconds			Degrees				Minutes			Seconds
29. Primary SIC Code		30.	Secondary SIC	Code		21	Primary	, NI A I	LCS C.O.	do	32. Seco	ondary NAIC	CS Code
(4 digits)		(4 di	gits)				r 6 digits		ic3	ue	(5 or 6 di	gits)	
3690		49	911			22	2111				493	19	
33. What is the Primary B	usines	s of tl	his entity? (D	o not i	repeat the SIC or	NAIC	S descri <sub>l</sub>	otion.	)				
Electrical suppl	y equi	ipme	ent storage										
34. Mailing	PO BOX 1												
Address:													
Address.	Ci	ity	JOHNSON C	CITY	State	TX		Z	ZIP	7863	36	ZIP + 4	0001
35. E-Mail Address:			1			1							I.
36. Telephone Number		l .		37.	Extension or (	Code			38. F	ax Num	nber (if applica	ble)	
(512)778-5470 ( ) -													
(8.2,7.00.70									(	) -			

**39. TCEQ Programs and ID Numbers** Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

TCEQ-10400 (11/22) Page 2 of 3

☐ Dam Safety	Districts	Edwards Aquifer	Emissions Inventory Air	☐ Industrial Hazardous Waste
Municipal Solid Waste	New Source Review Air	OSSF	Petroleum Storage Tank	□ PWS
Sludge	Storm Water	☐ Title V Air	Tires	Used Oil
☐ Voluntary Cleanup	☐ Wastewater	☐ Wastewater Agriculture	☐ Water Rights	Other:

# **SECTION IV: Preparer Information**

40. Name:	Catherine H	Haegelin, EIT		41. Title:	Graduate Engineer
42. Telephone	Number	43. Ext./Code	44. Fax Number	45. E-Mail /	Address
(830-358-71	27		( ) -	plats@	ink-civil.com

# **SECTION V: Authorized Signature**

**46.** By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	INK Civil	Job Title:	Enginee	neer/Agent			
Name (In Print):	James Ingalls, PE			Phone:	(830-358-7127		
Signature:	James Ingales			Date:	4/7/2025		

TCEQ-10400 (11/22) Page 3 of 3