


Contributing Zone Plan
For
Rinke DS Development
27010 RR 12
Dripping Springs, TX 78620



Prepared By
Hill Country Civil, LLC
391 Landa St. Ste. 1204
New Braunfels, TX 78130
Christopher B. Allison, PE



Contributing Zone Plan Checklist

- **Edwards Aquifer Application Cover Page (TCEQ-20705)**
- **Contributing Zone Plan Application (TCEQ-10257)**
 - Attachment A - Road Map
 - Attachment B - USGS Quadrangle Map
 - Attachment C - Project Narrative
 - Attachment D - Factors Affecting Surface Water Quality
 - Attachment E - Volume and Character of Stormwater
 - Attachment F - Suitability Letter from Authorized Agent (if OSSF is proposed)
 - Attachment G - Alternative Secondary Containment Methods (if AST with an alternative method of secondary containment is proposed)
 - Attachment H - AST Containment Structure Drawings (if AST is proposed)
 - Attachment I - 20% or Less Impervious Cover Declaration (if project is multi-family residential, a school, or a small business and 20% or less impervious cover is proposed for the site)
 - Attachment J - BMPs for Upgradient Stormwater
 - Attachment K - BMPs for On-site Stormwater
 - Attachment L - BMPs for Surface Streams
 - Attachment M - Construction Plans
 - Attachment N - Inspection, Maintenance, Repair and Retrofit Plan
 - Attachment O - Pilot-Scale Field Testing Plan, if BMPs not based on Complying with the Edwards Aquifer Rules: Technical Guidance for BMPs
 - Attachment P - Measures for Minimizing Surface Stream Contamination
- **Storm Water Pollution Prevention Plan (SWPPP)**
 - OR-**
- **Temporary Stormwater Section (TCEQ-0602)**
 - Attachment A - Spill Response Actions
 - Attachment B - Potential Sources of Contamination
 - Attachment C - Sequence of Major Activities
 - Attachment D - Temporary Best Management Practices and Measures
 - Attachment E - Request to Temporarily Seal a Feature, if sealing a feature
 - Attachment F - Structural Practices
 - Attachment G - Drainage Area Map
 - Attachment H - Temporary Sediment Pond(s) Plans and Calculations
 - Attachment I - Inspection and Maintenance for BMPs
 - Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices
- **Copy of Notice of Intent (NOI)**
- **Agent Authorization Form (TCEQ-0599), if application submitted by agent**

- **Application Fee Form (TCEQ-0574)**
- **Check Payable to the “Texas Commission on Environmental Quality”**
- **Core Data Form (TCEQ-10400)**



Hill Country Civil
Engineers • Consultants

Application Cover Page

Texas Commission on Environmental Quality

Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with [30 TAC 213](#).

Administrative Review

1. [Edwards Aquifer applications](#) must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <http://www.tceq.texas.gov/field/eapp>.

2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
6. If the geologic assessment was completed before October 1, 2004 and the site contains “possibly sensitive” features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

| | | | | | | | |
|---|--------------------------------------|--|---------------------------------|---------------------------------|-------------------------|-----------------|------|
| 1. Regulated Entity Name: Rinke DS Development | | | | 2. Regulated Entity No.: | | | |
| 3. Customer Name: BR Dripping LP | | | | 4. Customer No.: | | | |
| 5. Project Type: (Please circle/check one) | <input checked="" type="radio"/> New | Modification | | Extension | | Exception | |
| 6. Plan Type: (Please circle/check one) | WPAP | <input checked="" type="radio"/> CZP | SCS | UST | AST | EXP | EXT |
| 7. Land Use: (Please circle/check one) | Residential | <input checked="" type="radio"/> Non-residential | | | 8. Site (acres): | | 5.61 |
| 9. Application Fee: | \$5,000 | | 10. Permanent BMP(s): | | | Batch Detention | |
| 11. SCS (Linear Ft.): | | | 12. AST/UST (No. Tanks): | | | | |
| 13. County: | Hays | | 14. Watershed: | | | Onion Creek | |

Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

| Austin Region | | | |
|--------------------------------------|--|---|--|
| County: | Hays | Travis | Williamson |
| Original (1 req.) | <u> X </u> | <u> </u> | <u> </u> |
| Region (1 req.) | <u> X </u> | <u> </u> | <u> </u> |
| County(ies) | <u> X </u> | <u> </u> | <u> </u> |
| Groundwater Conservation District(s) | <u> </u> Edwards Aquifer Authority <u> </u> Barton Springs/ Edwards Aquifer <u> X </u> Hays Trinity <u> </u> Plum Creek | <u> </u> Barton Springs/ Edwards Aquifer | NA |
| City(ies) Jurisdiction | <u> </u> Austin <u> </u> Buda <u> X </u> Dripping Springs <u> </u> Kyle <u> </u> Mountain City <u> </u> San Marcos <u> </u> Wimberley <u> </u> Woodcreek | <u> </u> Austin <u> </u> Bee Cave <u> </u> Pflugerville <u> </u> Rollingwood <u> </u> Round Rock <u> </u> Sunset Valley <u> </u> West Lake Hills | <u> </u> Austin <u> </u> Cedar Park <u> </u> Florence <u> </u> Georgetown <u> </u> Jerrell <u> </u> Leander <u> </u> Liberty Hill <u> </u> Pflugerville <u> </u> Round Rock |

| San Antonio Region | | | | | |
|--------------------------------------|--|---|------------------|-----------------------------------|-----------------------------------|
| County: | Bexar | Comal | Kinney | Medina | Uvalde |
| Original (1 req.) | <u> </u> | <u> </u> | <u> </u> | <u> </u> | <u> </u> |
| Region (1 req.) | <u> </u> | <u> </u> | <u> </u> | <u> </u> | <u> </u> |
| County(ies) | <u> </u> | <u> </u> | <u> </u> | <u> </u> | <u> </u> |
| Groundwater Conservation District(s) | <u> </u> Edwards Aquifer Authority <u> </u> Trinity-Glen Rose | <u> </u> Edwards Aquifer Authority | <u> </u> Kinney | <u> </u> EAA <u> </u> Medina | <u> </u> EAA <u> </u> Uvalde |
| City(ies) Jurisdiction | <u> </u> Castle Hills <u> </u> Fair Oaks Ranch <u> </u> Helotes <u> </u> Hill Country Village <u> </u> Hollywood Park <u> </u> San Antonio (SAWS) <u> </u> Shavano Park | <u> </u> Bulverde <u> </u> Fair Oaks Ranch <u> </u> Garden Ridge <u> </u> New Braunfels <u> </u> Schertz | NA | <u> </u> San Antonio ETJ (SAWS) | NA |



Hill Country Civil
Engineers • Consultants

Contributing Zone Plan Application

Contributing Zone Plan Application

Texas Commission on Environmental Quality

for Regulated Activities on the Contributing Zone to the Edwards Aquifer and Relating to 30 TAC §213.24(1), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.


Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Contributing Zone Plan Application** is hereby submitted for TCEQ review and Executive Director approval. The application was prepared by:

Print Name of Customer/Agent: Christopher B. Allison

Date: 10/23/2025

Signature of Customer/Agent:



Regulated Entity Name: Rinke DS Development

Project Information

1. County: Hays
2. Stream Basin: Onion Creek
3. Groundwater Conservation District (if applicable): Hays-Trinity
4. Customer (Applicant):

Contact Person: Barry Rinke

Entity: BR Dripping LP

Mailing Address: 1820 W. 39th St.

City, State: Austin, TX

Telephone: 512-689-3686

Email Address: barryrinke@me.com

Zip: 78731

Fax: _____

5. Agent/Representative (If any):

Contact Person: Christopher B. Allison

Entity: Hill Country Civil

Mailing Address: 391 Landa St. Ste 1204

City, State: New Braunfels, TX

Zip: 78130

Telephone: 817-659-9078

Fax:

Email Address: blake@hillcountrycivil.com

6. Project Location:

- ☒ The project site is located inside the city limits of Dripping Springs
- ☐ The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of .
- ☐ The project site is not located within any city's limits or ETJ.

7. ☒ The location of the project site is described below. Sufficient detail and clarity has been provided so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

27010 RR 12, Dripping Springs, TX. 78620

8. ☒ **Attachment A - Road Map.** A road map showing directions to and the location of the project site is attached. The map clearly shows the boundary of the project site.

9. ☒ **Attachment B - USGS Quadrangle Map.** A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000") is attached. The map(s) clearly show:

- ☒ Project site boundaries.
- ☒ USGS Quadrangle Name(s).

10. ☒ **Attachment C - Project Narrative.** A detailed narrative description of the proposed project is attached. The project description is consistent throughout the application and contains, at a minimum, the following details:

- ☒ Area of the site
- ☒ Offsite areas
- ☒ Impervious cover
- ☒ Permanent BMP(s)
- ☒ Proposed site use
- ☒ Site history
- ☒ Previous development
- ☒ Area(s) to be demolished

11. Existing project site conditions are noted below:

- ☐ Existing commercial site
- ☐ Existing industrial site
- ☐ Existing residential site

- ☐ Existing paved and/or unpaved roads
☒ Undeveloped (Cleared)
☐ Undeveloped (Undisturbed/Not cleared)
☐ Other: _____

12. The type of project is:

- ☐ Residential: # of Lots: _____
☐ Residential: # of Living Unit Equivalents: _____
☒ Commercial
☐ Industrial
☐ Other: _____

13. Total project area (size of site): 5.61 Acres

Total disturbed area: 5.61 Acres

14. Estimated projected population: 20

15. The amount and type of impervious cover expected after construction is complete is shown below:

Table 1 - Impervious Cover

| <i>Impervious Cover of Proposed Project</i> | <i>Sq. Ft.</i> | <i>Sq. Ft./Acre</i> | <i>Acres</i> |
|--|-----------------------|----------------------------|---------------------|
| Structures/Rooftops | 56,900.00 | ÷ 43,560 = | 1.31 |
| Parking | 40,135.00 | ÷ 43,560 = | 0.92 |
| Other paved surfaces | 63,597.60 | ÷ 43,560 = | 1.46 |
| Total Impervious Cover | 160,632.60 | ÷ 43,560 = | 3.69 |

Total Impervious Cover 3.69 ÷ **Total Acreage** 5.61 X 100 = 65.78 % Impervious Cover

16. ☒ **Attachment D - Factors Affecting Surface Water Quality.** A detailed description of all factors that could affect surface water quality is attached. If applicable, this includes the location and description of any discharge associated with industrial activity other than construction.

17. ☒ Only inert materials as defined by 30 TAC 330.2 will be used as fill material.

For Road Projects Only

Complete questions 18 - 23 if this application is exclusively for a road project.

☒ N/A

18. Type of project:

- ☐ TXDOT road project.
- ☐ County road or roads built to county specifications.
- ☐ City thoroughfare or roads to be dedicated to a municipality.
- ☐ Street or road providing access to private driveways.

19. Type of pavement or road surface to be used:

- ☐ Concrete
- ☐ Asphaltic concrete pavement
- ☐ Other: _____

20. Right of Way (R.O.W.):

Length of R.O.W.: _____ feet.

Width of R.O.W.: _____ feet.

$L \times W = \text{_____ Ft}^2 \div 43,560 \text{ Ft}^2/\text{Acre} = \text{_____ acres.}$

21. Pavement Area:

Length of pavement area: _____ feet.

Width of pavement area: _____ feet.

$L \times W = \text{_____ Ft}^2 \div 43,560 \text{ Ft}^2/\text{Acre} = \text{_____ acres.}$

Pavement area _____ acres \div R.O.W. area _____ acres $\times 100 = \text{_____ \%}$ impervious cover.

22. ☐ A rest stop will be included in this project.

☐ A rest stop will not be included in this project.

23. ☐ Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

Stormwater to be generated by the Proposed Project

24. ☒ **Attachment E - Volume and Character of Stormwater.** A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

Wastewater to be generated by the Proposed Project

25. ☐ Wastewater is to be discharged in the contributing zone. Requirements under 30 TAC §213.6(c) relating to Wastewater Treatment and Disposal Systems have been satisfied.

☒ N/A

26. Wastewater will be disposed of by:

☒ On-Site Sewage Facility (OSSF/Septic Tank):

☒ **Attachment F - Suitability Letter from Authorized Agent.** An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities.

☐ Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.

☐ Sewage Collection System (Sewer Lines):

The sewage collection system will convey the wastewater to the _____ (name) Treatment Plant. The treatment facility is:

☐ Existing.

☐ Proposed.

☒ N/A

Permanent Aboveground Storage Tanks(ASTs) ≥ 500 Gallons

Complete questions 27 - 33 if this project includes the installation of AST(s) with volume(s) greater than or equal to 500 gallons.

☒ N/A

27. Tanks and substance stored:

Table 2 - Tanks and Substance Storage

| <i>AST Number</i> | <i>Size (Gallons)</i> | <i>Substance to be Stored</i> | <i>Tank Material</i> |
|--------------------------|------------------------------|--------------------------------------|-----------------------------|
| 1 | | | |
| 2 | | | |
| 3 | | | |
| 4 | | | |
| 5 | | | |

Total x 1.5 = _____ Gallons

28. ☐ The AST will be placed within a containment structure that is sized to capture one and one-half (1 1/2) times the storage capacity of the system. For facilities with more than

5 of 11

one tank system, the containment structure is sized to capture one and one-half (1 1/2) times the cumulative storage capacity of all systems.

- ☐ **Attachment G - Alternative Secondary Containment Methods.** Alternative methods for providing secondary containment are proposed. Specifications showing equivalent protection for the Edwards Aquifer are attached.

29. Inside dimensions and capacity of containment structure(s):

Table 3 - Secondary Containment

| <i>Length (L)(Ft.)</i> | <i>Width(W)(Ft.)</i> | <i>Height (H)(Ft.)</i> | <i>L x W x H = (Ft3)</i> | <i>Gallons</i> |
|------------------------|----------------------|------------------------|--------------------------|----------------|
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Total: _____ Gallons

30. Piping:

- ☐ All piping, hoses, and dispensers will be located inside the containment structure.
- ☐ Some of the piping to dispensers or equipment will extend outside the containment structure.
- ☐ The piping will be aboveground
- ☐ The piping will be underground

31. ☐ The containment area must be constructed of and in a material impervious to the substance(s) being stored. The proposed containment structure will be constructed of: _____.

32. ☐ **Attachment H - AST Containment Structure Drawings.** A scaled drawing of the containment structure is attached that shows the following:

- ☐ Interior dimensions (length, width, depth and wall and floor thickness).
- ☐ Internal drainage to a point convenient for the collection of any spillage.
- ☐ Tanks clearly labeled
- ☐ Piping clearly labeled
- ☐ Dispenser clearly labeled

33. ☐ Any spills must be directed to a point convenient for collection and recovery. Spills from storage tank facilities must be removed from the controlled drainage area for disposal within 24 hours of the spill.

- ☐ In the event of a spill, any spillage will be removed from the containment structure within 24 hours of the spill and disposed of properly.

- ☐ In the event of a spill, any spillage will be drained from the containment structure through a drain and valve within 24 hours of the spill and disposed of properly. The drain and valve system are shown in detail on the scaled drawing.

Site Plan Requirements

Items 34 - 46 must be included on the Site Plan.

34. ☒ The Site Plan must have a minimum scale of 1" = 400'.
Site Plan Scale: 1" = 30 '.
35. 100-year floodplain boundaries:
- ☐ Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.
- ☒ No part of the project site is located within the 100-year floodplain.
The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): 48209C0115G effective 1/17/2025
36. ☒ The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.
- ☒ The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot contour intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.
37. ☒ A drainage plan showing all paths of drainage from the site to surface streams.
38. ☒ The drainage patterns and approximate slopes anticipated after major grading activities.
39. ☒ Areas of soil disturbance and areas which will not be disturbed.
40. ☒ Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
41. ☒ Locations where soil stabilization practices are expected to occur.
42. ☐ Surface waters (including wetlands).
☒ N/A
43. ☐ Locations where stormwater discharges to surface water.
☒ There will be no discharges to surface water.
44. ☐ Temporary aboveground storage tank facilities.
☒ Temporary aboveground storage tank facilities will not be located on this site.

45. ☐ Permanent aboveground storage tank facilities.
☒ Permanent aboveground storage tank facilities will not be located on this site.
46. ☒ Legal boundaries of the site are shown.

Permanent Best Management Practices (BMPs)

Practices and measures that will be used during and after construction is completed.

47. ☒ Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.
☐ N/A
48. ☒ These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
☒ The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.
☐ A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: _____.
☐ N/A
49. ☒ Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.
☐ N/A
50. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
☐ The site will be used for low density single-family residential development and has 20% or less impervious cover.
☐ The site will be used for low density single-family residential development but has more than 20% impervious cover.
☒ The site will not be used for low density single-family residential development.

51. The executive director may waive the requirement for other permanent BMPs for multi-family residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

- ☐ **Attachment I - 20% or Less Impervious Cover Waiver.** The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.
- ☐ The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.
- ☒ The site will not be used for multi-family residential developments, schools, or small business sites.

52. ☒ **Attachment J - BMPs for Upgradient Stormwater.**

- ☐ A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.
- ☐ No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.
- ☒ Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.

53. ☒ **Attachment K - BMPs for On-site Stormwater.**

- ☒ A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.
- ☐ Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.

54. ☐ **Attachment L - BMPs for Surface Streams.** A description of the BMPs and measures that prevent pollutants from entering surface streams is attached.

☒ N/A

55. ☒ **Attachment M - Construction Plans.** Construction plans and design calculations for the proposed permanent BMPs and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. Construction plans for the proposed permanent BMPs and measures are

attached and include: Design calculations, TCEQ Construction Notes, all proposed structural plans and specifications, and appropriate details.

☐ N/A

56. ☒ **Attachment N - Inspection, Maintenance, Repair and Retrofit Plan.** A site and BMP specific plan for the inspection, maintenance, repair, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan fulfills all of the following:

- ☒ Prepared and certified by the engineer designing the permanent BMPs and measures
- ☒ Signed by the owner or responsible party
- ☒ Outlines specific procedures for documenting inspections, maintenance, repairs, and, if necessary, retrofit.
- ☒ Contains a discussion of record keeping procedures

☐ N/A

57. ☐ **Attachment O - Pilot-Scale Field Testing Plan.** Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.

☒ N/A

58. ☐ **Attachment P - Measures for Minimizing Surface Stream Contamination.** A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that result in water quality degradation.

☒ N/A

Responsibility for Maintenance of Permanent BMPs and Measures after Construction is Complete.

59. ☒ The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.
60. ☒ A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development,

or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.

Administrative Information

- 61. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions.
- 62. ☒ Any modification of this Contributing Zone Plan may require TCEQ review and Executive Director approval prior to construction, and may require submission of a revised application, with appropriate fees.
- 63. ☒ The site description, controls, maintenance, and inspection requirements for the storm water pollution prevention plan (SWPPP) developed under the EPA NPDES general permits for stormwater discharges have been submitted to fulfill paragraphs 30 TAC §213.24(1-5) of the technical report. All requirements of 30 TAC §213.24(1-5) have been met by the SWPPP document.
- ☒ The Temporary Stormwater Section (TCEQ-0602) is included with the application.

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

Christopher B. Allison

Print Name of Customer/Authorized Agent

10/23/2025

Signature of Customer/Authorized Agent

Date


****FOR TCEQ INTERNAL USE ONLY****

| | | | |
|---|--|---------------------------------|------------------------------|
| Date(s) Reviewed: | | Date Administratively Complete: | |
| Received From: | | Correct Number of Copies: | |
| Received By: | | Distribution Date: | |
| EAPP File Number: | | Complex: | |
| Admin. Review(s) (No.): | | No. AR Rounds: | |
| Delinquent Fees (Y/N): | | Review Time Spent: | |
| Lat./Long. Verified: | | SOS Customer Verification: | |
| Agent Authorization Complete/Notarized (Y/N): | | Fee Check: | Payable to TCEQ (Y/N): |
| Core Data Form Complete (Y/N): | | | Signed (Y/N): |
| Core Data Form Incomplete Nos.: | | | Less than 90 days old (Y/N): |



Hill Country Civil
Engineers • Consultants

Attachment A-Road Map



Map data ©2025, Map data ©2025 Google 2 mi

- via I-35 S and US-290 W

Best route, despite the usual traffic

1 hr

35.6 miles
- via US-290 W

Some traffic, as usual

59 min

40.7 miles
- via I-35 S, US-290 W and US-290 W

Some traffic, as usual

1 hr

35.6 miles



27010 Ranch Rd 12
Building

Explore Dripping Springs

Restaurants

Hotels

Gas stations

Parking Lots

More

Add stop

Save

Nearby

Send to phone


Share



Hill Country Civil
Engineers • Consultants

Attachment B-USGS Quadrangle Map

Edwards Aquifer Viewer Custom Print



10/6/2025, 8:55:42 AM

- TCEQ_EDWARDS_OFFICIAL_MAPS

Groundwater Conservation Districts
- 7.5 Minute Quad Grid

Hays Trinity GCD
- TX Counties

Edwards Aquifer Label
- World_Hillshade

1:4,721

00.050.10.2 mi

00.070.150.3 km

Sources: Esri, TomTom, Garmin, FAO, NOAA, USGS, (c) OpenStreetMap contributors, and the GIS User Community, TCEQ, Sources: Esri, Maxar, Airbus DS, USGS, NGA, NASA, CGIAR, N Robinson, NCEAS, NLS, OS, NMA, Geodatastyrelsen, Rijkswaterstaat, GSA,



Hill Country Civil
Engineers • Consultants

Attachment C-Project Narrative

Attachment C: Project Narrative

The proposed Rinke DS Development is located at 27010 RR 12, Dripping Spring, TX. The 5.61-acre property is located fully within the city limits of Dripping Springs. No portion of the property is within the FEMA 100-yr Floodplain based on FIRM Panel 48209C0115G effective date 01/17/2025.

In accordance with 30 TAC Chapter 213, this CZP application is being submitted for the proposed development to occur onsite.

The property is currently partially developed with access to driveways throughout the lot and parking. There is a proposed Batch Detention Pond that has been designed to accept and treat the stormwater from the site in the ultimate conditions. The proposed development consists of 3 commercial buildings, associated parking, drainage facilities, and utility infrastructure.

The existing development currently contains an existing concrete driveway apron and an existing gravel pathway, consisting of 0.35 acres of impervious cover. New development will disturb approximately 5.61 acres, of which, 3.69 acres is proposed impervious cover. Based on the total site acreage of 5.61 acres, the total impervious cover percentage with the proposed improvements is 65.8%.

The proposed permanent BMP to treat the impervious cover is one (1) Batch Detention Pond adhering to TCEQ's Technical Guidance Manual (TGM) RG-348. Using the TCEQ spreadsheet, the Batch Detention Pond has a treatment removal efficiency of 91%.

Temporary stormwater BMPs will include a stabilized construction entrance, concrete washout, silt fence, and rock berm.

Wastewater flows generated by the project will be treated by an onsite septic system.

Water will be provided by the Dripping Springs Water Service District and the Hays Trinity Groundwater Conservation District, HTGCD Connection ID No. 4620.

Rinke DS Development Existing IC

Aerial image from Google Earth 02/1995

Legend





Hill Country Civil
Engineers • Consultants

Attachment D-Factors Affecting Surface Water Quality

Attachment D: Factors Affecting Surface Water Quality

The list below are potential sources of pollution that may be reasonably expected to impact the quality of stormwater runoff from the site during construction.

- Hydrocarbons from asphalt paving construction
- Oil, fuel, grease and hydraulic fluid from construction equipment and automobiles
- Soil erosion due to site clearing, grading and demolition activities
- Trash, litter and construction debris from workers and construction activities
- Concrete truck washout
- Concrete/masonry
- Fertilizers
- Cleaning solvents

The list below are potential sources of pollution that may be reasonably expected to impact the quality of stormwater runoff from the site after construction or after development.

- Trash and litter typical of daily use from customers and tenants
- Oil, fuel, grease and hydraulic fluid from vehicles parked/traveling onsite
- Dirt and dust from landscape areas and vehicles
- Fertilizers
- Cleaning solvents



Hill Country Civil
Engineers • Consultants

Attachment E-Volume and Character of Stormwater

Attachment E: Volume and Character of Stormwater

The Rinke DS Development site will generate stormwater typical of commercial development, as outlined in the City of Austin Drainage Criteria Manual. Runoff will increase as a result of the development for all storm events. The proposed 100-year peak stormwater discharge is approximately 89.44 cfs. However, the site features a proposed Batch Detention Basin that will mitigate this increase in flows and flows ultimately leaving the tract is 87.69 cfs for the 100-year storm. The runoff coefficient Curve Number (CN) changes from 81 to 94 for the project.

Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell.
Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348.

Characters shown in red are data entry fields.

Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.

1. The Required Load Reduction for the total project:

Calculations from RG-348

Pages 3-27 to 3-30

Page 3-29 Equation 3.3: $L_{d,TOTAL PROJECT} = 27.2(A_{NP} \times P)$

where:

 $L_{d,TOTAL PROJECT}$ = Required TSS removal resulting from the proposed development = 80% of increased load A_{NP} = Net increase in impervious area for the project P = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

| | | |
|--|------|--------|
| County = | Hays | |
| Total project area included in plan = | 5.51 | acres |
| Predevelopment impervious area within the limits of the plan = | 0.35 | acres |
| Total post-development impervious area within the limits of the plan = | 3.69 | acres |
| Total post-development impervious cover fraction = | 0.66 | |
| P = | 33 | inches |

 $L_{d,TOTAL PROJECT}$ = 2998 lbs.

* The values entered in these fields should be for the total project area.

Number of drainage basins / outfalls areas leaving the plan area = 1

2. Drainage Basin Parameters (This information should be provided for each basin):

| | | |
|---|------|-------|
| Drainage Basin/Outfall Area No. = | 1 | |
| Total drainage basin/outfall area = | 4.73 | acres |
| Predevelopment impervious area within drainage basin/outfall area = | 0.34 | acres |
| Post-development impervious area within drainage basin/outfall area = | 3.64 | acres |
| Post-development impervious fraction within drainage basin/outfall area = | 0.77 | |
| $L_{d,THIS BASIN}$ = | 2962 | lbs. |

3. Indicate the proposed BMP Code for this basin.Proposed BMP = **Batch Detention**
Removal efficiency = **91** percent

Aquatic Cartridge Filter
Bioretention
Context Storm Filter
Constructed Wetland
Extended Detention
Grassy Swale
Retention / Irrigation
Sand Filter
Stormceptor
Vegetated Filter Strips
Vortechs
Wet Basin
Wet Vault
Batch Detention

**4. Calculate Maximum TSS Load Removed (L_R) for this Drainage Basin by the selected BMP Type.**RG-348 Page 3-33 Equation 3.7: $L_R = (\text{BMP efficiency}) \times P \times (A_i \times 34.6 + A_p \times 0.54)$

where:

 A_i = Total On-Site drainage area in the BMP catchment area A_p = Impervious area proposed in the BMP catchment area A_p = Pervious area remaining in the BMP catchment area L_R = TSS Load removed from this catchment area by the proposed BMP

| | | |
|---------|------|-------|
| A_i = | 4.73 | acres |
| A_p = | 3.64 | acres |
| A_p = | 1.09 | acres |
| L_R = | 3800 | lbs |

5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall areaDesired $L_{d,THIS BASIN}$ = 2998 lbs. F = 0.79**6. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.**

Calculations from RG-348

Pages 3-34 to 3-36

| | | |
|---------------------------------------|-------|------------|
| Rainfall Depth = | 1.04 | inches |
| Post Development Runoff Coefficient = | 0.58 | |
| On-site Water Quality Volume = | 10424 | cubic feet |

Calculations from RG-348 Pages 3-36 to 3-37

| | | |
|---|------|------------|
| Off-site area draining to BMP = | 2.60 | acres |
| Off-site Impervious cover draining to BMP = | 0.00 | acres |
| Impervious fraction of off-site area = | 0.00 | |
| Off-site Runoff Coefficient = | 0.02 | |
| Off-site Water Quality Volume = | 196 | cubic feet |

Storage for Sediment = 2124

Total Capture Volume (required water quality volume(s) x 1.20) = 12745 cubic feet

0.29 Acre-ft

The following sections are used to calculate the required water quality volume(s) for the selected BMP.

The values for BMP Types not selected in cell C45 will show NA.

7. Retention/Irrigation System

Designed as Required in RG-348

Pages 3-42 to 3-46

Required Water Quality Volume for retention basin = NA cubic feet

Irrigation Area Calculations:

| | | | |
|---------------------------------------|-----|-------------|--|
| Soil Infiltration/permeability rate = | 0.1 | in/hr | Enter determined permeability rate or assumed value of 0.1 |
| Irrigation area = | NA | square feet | |
| | NA | acres | |

8. Extended Detention Basin System

Designed as Required in RG-348

Pages 3-46 to 3-51

Required Water Quality Volume for extended detention basin = NA cubic feet

9. Filter area for Sand Filters

Designed as Required in RG-348

Pages 3-58 to 3-63

9A. Full Sedimentation and Filtration System

Water Quality Volume for sedimentation basin = NA cubic feet

Minimum filter basin area = NA square feet

Maximum sedimentation basin area = NA square feet

Minimum sedimentation basin area = NA square feet

For minimum water depth of 2 feet
For maximum water depth of 8 feet**9B. Partial Sedimentation and Filtration System**

Water Quality Volume for combined basins = NA cubic feet

Minimum filter basin area = NA square feet

Maximum sedimentation basin area = NA square feet

Minimum sedimentation basin area = NA square feet

For minimum water depth of 2 feet
For maximum water depth of 8 feet



Hill Country Civil
Engineers • Consultants

Attachment F-Suitability Letter from Authorized Agent



CITY OF DRIPPING SPRINGS

"Gateway to the Hill Country"

PO Box 384, 511 Mercer St., Dripping Springs, Texas 78620

Tel: (512) 858-4725

www.cityofdrippingsprings.com

Hays Environmental Consulting

August 10, 2023

Attention: Andy G. Grubbs, R.S., P.G.

RE: Letter of Suitability for BR Dripping Subdivision containing 5.746 Acres

Mr. Grubbs,

This letter is regarding the Facility Plan presented for the BR Dripping Subdivision for a proposed combination of two lots and the need for a letter of suitability. I have reviewed the On-Site Sewage Facility (OSSF) Planning Report for this proposed project and the report's conclusions are ample enough for the proposed usage to reach agreement with the conclusions presented.

Based upon your findings, in the submitted preliminary facility plan, and the area being compatible and similar in nature to your findings, it is this office's opinion that the site is suitable for the proposed type of development and the requisite types of OSSF's to service the wastewater demand.

There may come about, at the time of the OSSF design, that there are restrictive elements on the lot or environmentally sensitive features that will narrow down the possibilities for the location and type of OSSF treatment and disposal. However, these elements will be discussed with the sanitarian, engineer, or installer at the time of the OSSF design review with the City's Environmental Health Department.

If there are any questions, please contact me at your earliest convenience.

Best regards,

Kyle B. DeHart, BS-B, RS, DR

City Sanitarian/ Environmental Health Inspector

City of Dripping Springs

Cc: Chad Gilpin P.E., City Engineer

Warlan Rivera, Planning Assistant



Hill Country Civil
Engineers • Consultants

Attachment G-Alternative Secondary Containment Methods N/A



Hill Country Civil
Engineers • Consultants

Attachment H-AST Containment Structure Drawings

N/A



Hill Country Civil
Engineers • Consultants

Attachment I-20% of Less Impervious Cover Declaration N/A



Hill Country Civil
Engineers • Consultants

Attachment J-BMPs for Upgradient Stormwater

Attachment J: BMPs for Upgradient Stormwater

There are two (2) existing offsite flows onto the site. No permanent BMPs are required to prevent pollution. Offsite drainage area ODA 2 is routed through the proposed Batch Detention Basin.

All temporary BMPs are shown on the plan set



Hill Country Civil
Engineers • Consultants

Attachment K-BMPs for On-site Stormwater

Attachment K: BMPs for On-site Stormwater

Proposed on-site BMPs include one (1) Batch Detention Pond in accordance with TCEQ's Technical Guidance Manual (TGM) RG-348. The batch pond will be designed as an online facility. For online facilities the principal and emergency spillways must be sized to provide 1.0 foot of freeboard during the 25-year event and to safely pass the flow from the 100-year storm. The water quality volume required in the pond is 12,745 cuft. The water quality volume provided is 17,383 cuft. The overall volume of the pond is 67,853 cuft. Both the 25-year and 100-year storm events are contained within the pond with over 1 foot of freeboard. The batch detention pond is sized to treat a total of 2,998 lbs of TSS generated by the site.

Batch Detention basins capture and temporarily detain the water quality volume from a storm event, for a period of 12-48 hours, using an automated controller and valve. The batch detention outfall details and logic controls can be found on the attached Construction Drawings, reference the Batch Detention Pond Detail Sheets.





Hill Country Civil
Engineers • Consultants

Attachment L-BMPs for Surface Streams N/A



Hill Country Civil
Engineers • Consultants

Attachment M-Construction Plans

20. CONTRACTOR IS RESPONSIBLE FOR ALL VERTICAL AND HORIZONTAL CONTROL THROUGHOUT CONSTRUCTION.

| TREE TABLE | | | | | |
|------------|---------------|-------------|-----------|------------------|---------------|
| TAG | TRUNK DIA(IN) | CANOPY (FT) | SPECIES | MT (IN) | TO BE REMOVED |
| 1450 | 15 | 30 | LIVE OAK | 11 7 | |
| 1451 | 42 | 84 | LIVE OAK | 26 16 16 | |
| 1452 | 26 | 52 | LIVE OAK | | TO BE REMOVED |
| 1453 | 13 | 26 | CEDAR ELM | | TO BE REMOVED |
| 1454 | 20 | 40 | LIVE OAK | | TO BE REMOVED |
| 1455 | 8 | 16 | RED OAK | | TO BE REMOVED |
| 1456 | 8 | 16 | RED OAK | | TO BE REMOVED |
| 1457 | 9 | 18 | RED OAK | 6 5 | TO BE REMOVED |
| 1458 | 8 | 16 | RED OAK | | TO BE REMOVED |
| 1459 | 8 | 16 | LIVE OAK | | TO BE REMOVED |
| 1460 | 18 | 36 | LIVE OAK | | TO BE REMOVED |
| 1461 | 10 | 20 | LIVE OAK | | TO BE REMOVED |
| 1462 | 12 | 24 | LIVE OAK | | TO BE REMOVED |
| 1463 | 12 | 24 | LIVE OAK | | TO BE REMOVED |
| 1464 | 12 | 24 | LIVE OAK | | TO BE REMOVED |
| 1465 | 12 | 24 | LIVE OAK | | |
| 1466 | 25 | 50 | LIVE OAK | 14 13 10 | |
| 1467 | 21 | 42 | LIVE OAK | 16 10 | |
| 1468 | 13 | 26 | LIVE OAK | 9 8 | |
| 1469 | 23 | 46 | CEDAR ELM | | |
| 1470 | 35 | 70 | LIVE OAK | | |
| 1471 | 37 | 74 | LIVE OAK | | |
| 1473 | 14 | 28 | LIVE OAK | | TO BE REMOVED |
| 1474 | 20 | 40 | LIVE OAK | | TO BE REMOVED |
| 1475 | 20 | 40 | LIVE OAK | 14 12 | TO BE REMOVED |
| 1476 | 13 | 26 | LIVE OAK | | TO BE REMOVED |
| 1477 | 25 | 50 | LIVE OAK | | |
| 1478 | 9 | 18 | CEDAR ELM | | |
| 2000 | 10 | 20 | LIVE OAK | | |
| 2001 | 12 | 22 | LIVE OAK | 9 6 | TO BE REMOVED |
| 2002 | 16 | 32 | LIVE OAK | | TO BE REMOVED |
| 2003 | 10 | 20 | LIVE OAK | | TO BE REMOVED |
| 2004 | 16 | 32 | LIVE OAK | | TO BE REMOVED |
| 2005 | 11 | 22 | LIVE OAK | | TO BE REMOVED |
| 2006 | 16 | 32 | LIVE OAK | | TO BE REMOVED |
| 2007 | 37 | 74 | LIVE OAK | 24 12 15 | |
| 2008 | 65 | 130 | LIVE OAK | 31 18 12 12 11 8 | |
| 2009 | 16 | 32 | LIVE OAK | 11 10 | |
| 2010 | 22 | 44 | PECAN | | |
| 2011 | 12 | 24 | CEDAR ELM | | |
| 2012 | 32 | 64 | POST OAK | | TO BE REMOVED |
| 2013 | 17 | 34 | SYCAMORE | | |

18. ANY UNDERGROUND ELECTRICAL CONDUIT/CONDUCTORS OR GAS LINE CROSSING DSWSC WATER LINE SHALL BE LOCATED MINIMUM 12 INCHES UNDER WATER LINE AT NEAR 90 DEGREE ANGLE AND BE ENCASED WITH MINIMUM 4 INCH THICK CONCRETE FOR A LENGTH OF NOT LESS THAN 24 INCHES EACH SIDE OF O.D. OF WATER LINE.

STABILIZATION IN THOSE AREAS SHALL BE INITIATED AS SOON AS POSSIBLE PRIOR TO THE 14TH DAY OF INACTIVITY. IF ACTIVITY WILL RESUME PRIOR TO THE 21ST DAY, STABILIZATION MEASURES ARE NOT REQUIRED. IF DROUGHT CONDITIONS OR INCLEMENT WEATHER PREVENT ACTION BY THE 14TH DAY, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS POSSIBLE.

- San Antonio Regional Office
14250 Judson Road
San Antonio, Texas 78233-4480
Phone (210) 490-3096
Fax (210) 545-4329

9. If portions of the site will have a cease in construction activity lasting longer than 14 days, soil

Page 2 of 2

DRAWN BY: BTC

OF 28

SURVEY NOTE
Survey Prepared by:
MC SURVEYING, LLC
192 PINK GRANT BLVD
DRIPPING SPRINGS, TX 78620
PH: 737.202.8333
TBPELS Firm #10194678

LEGAL DESCRIPTION
BEING 5.746 ACRES OUT OF THE PHILIP A SMITH LEAGUE,
ABSTRACT NUMBER 415, HAYS COUNTY TEXAS, AND BEING
ALL OF A CALLED 3.021 ACRES DESCRIBED IN DOCUMENT
NUMBER 20054238, AND ALL OF A CALLED 2.723 ACRES
DESCRIBED IN DOCUMENT NUMBER 19028414, BOTH OF
THE OFFICIAL PUBLIC RECORDS OF HAYS COUNTY, TEXAS.


| TREE TABLE | | | | |
|------------|---------------|-------------|-----------|------------------|
| TAG | TRUNK DIA(IN) | CANOPY (FT) | SPECIES | MT (IN) |
| 1450 | 15 | 30 | LIVE OAK | 11 7 |
| 1451 | 42 | 84 | LIVE OAK | 26 16 16 |
| 1452 | 26 | 52 | LIVE OAK | |
| 1453 | 13 | 26 | CEDAR ELM | |
| 1454 | 20 | 40 | LIVE OAK | |
| 1455 | 8 | 16 | RED OAK | |
| 1456 | 8 | 16 | RED OAK | |
| 1457 | 9 | 18 | RED OAK | 6 5 |
| 1458 | 8 | 16 | RED OAK | |
| 1459 | 8 | 16 | LIVE OAK | |
| 1460 | 18 | 36 | LIVE OAK | |
| 1461 | 10 | 20 | LIVE OAK | |
| 1462 | 12 | 24 | LIVE OAK | |
| 1463 | 12 | 24 | LIVE OAK | |
| 1464 | 12 | 24 | LIVE OAK | |
| 1465 | 12 | 24 | LIVE OAK | |
| 1466 | 25 | 50 | LIVE OAK | 14 13 10 |
| 1467 | 21 | 42 | LIVE OAK | 16 10 |
| 1468 | 13 | 26 | LIVE OAK | 9 8 |
| 1469 | 23 | 46 | CEDAR ELM | |
| 1470 | 35 | 70 | LIVE OAK | |
| 1471 | 37 | 74 | LIVE OAK | |
| 1473 | 14 | 28 | LIVE OAK | |
| 1474 | 20 | 40 | LIVE OAK | |
| 1475 | 20 | 40 | LIVE OAK | 14 12 |
| 1476 | 13 | 26 | LIVE OAK | |
| 1477 | 25 | 50 | LIVE OAK | |
| 1478 | 9 | 18 | CEDAR ELM | |
| 2000 | 10 | 20 | LIVE OAK | |
| 2001 | 12 | 22 | LIVE OAK | 9 6 |
| 2002 | 16 | 32 | LIVE OAK | |
| 2003 | 10 | 20 | LIVE OAK | |
| 2004 | 16 | 32 | LIVE OAK | |
| 2005 | 11 | 22 | LIVE OAK | |
| 2006 | 16 | 32 | LIVE OAK | |
| 2007 | 37 | 74 | LIVE OAK | 24 12 15 |
| 2008 | 65 | 130 | LIVE OAK | 31 18 12 12 11 8 |
| 2009 | 16 | 32 | LIVE OAK | |
| 2010 | 22 | 44 | PECAN | 11 10 |
| 2011 | 12 | 24 | CEDAR ELM | |
| 2012 | 32 | 64 | POST OAK | |
| 2013 | 17 | 34 | SYCAMORE | |

| LINE TABLE (SURVEYED) | | | | |
|-----------------------|---------------|----------|--|--|
| LINE | BEARING | DISTANCE | | |
| L1 | N 37°05'46" W | 72.72 | | |
| L2 | N 88°30'52" W | 0.41 | | |

| CURVE TABLE (SURVEYED) | | | | |
|------------------------|---------|------------|--------------|---------------|
| CURVE | RADIUS | ARC LENGTH | CHORD LENGTH | CHORD BEARING |
| C1 | 1597.02 | 213.67 | 213.51 | N 35°48'40" W |

| CURVE TABLE (RECORD) | | | | |
|----------------------|---------|------------|--------------|---------------|
| CURVE | RADIUS | ARC LENGTH | CHORD LENGTH | CHORD BEARING |
| C2 | 1597.02 | 23.88 | 23.88 | N 32°24'58" W |
| C3 | 1597.02 | 189.98 | 189.87 | N 36°10'27" W |

| Point Table | | | | |
|-------------|-----------|-------------|------------|--------------------------|
| Point # | Elevation | Northing | Easting | Description |
| 200 | 1141.99 | 13978691.00 | 2257576.86 | CBM200/X CUT Head Wall |
| 300 | 1142.74 | 13978581.32 | 2257680.21 | BIR58 |
| 301 | 1152.32 | 13978577.52 | 2258228.83 | 3/4" IRON ROD |
| 302 | 1154.35 | 13978786.17 | 2258229.01 | BIRC / 4404 |
| 303 | 1154.21 | 13978786.16 | 2258229.41 | 3/8" IRON ROD |
| 304 | 1141.79 | 13978812.47 | 2257511.43 | 5/8" IRON ROD |
| 305 | 1143.54 | 13978811.22 | 2257688.28 | IRON ROD W/ "STAUDT" CAP |
| 306 | 1146.03 | 13979002.71 | 2257690.04 | IRON ROD W/ "4404" CAP |
| 307 | 1154.08 | 13979001.57 | 2258228.22 | BIP /1 1/2IN |



LEGEND

- PROPERTY LINE
- ADJOINER PROPERTY
- EXIST EASEMENT
- BUILDING SETBACK LINE
- WIRE FENCE
- GUARD RAIL
- OVERHEAD ELECTRIC
- EDGE OF GRAVEL
- EDGE OF ASPHALT
- GAS
- MARKED GAS LINE
- UT
- MARKED COMMUNICATION LINE
- W
- WATER LINE
- BENCH MARK
- IRON ROD FOUND (AS NOTED)
- IRON PIPE FOUND (AS NOTED)
- 1/2" IRON ROD SET "RPLS 6714" WITH CAP
- LIGHT POLE
- UTILITY POLE
- METER POLE
- GUY WIRE
- SANITARY MANHOLE
- FIBER OPTIC CABLE PEDESTAL
- TELEPHONE PEDESTAL
- WELL
- FIRE HYDRANT
- WATER VALVE
- PROpane TANK
- SIGN (AS NOTED)
- TRAFFIC SIGNAL AHEAD POLE
- MAIL BOX
- SPOT ELEVATION
- PLAT RECORDS HAYS COUNTY TEXAS
- DEED RECORDS HAYS COUNTY TEXAS
- O.P.R.H.C.T.
- OFFICIAL PUBLIC RECORDS HAYS COUNTY TEXAS
- EXIST MAJOR CONTOUR LINES
- EXIST MINOR CONTOUR LINES
- EXIST TO BE DEMOLISHED
- EXIST TREE
- EXIST TREE TO BE REMOVED

DEMOLITION PLAN NOTES:

- PRIOR TO START OF CONSTRUCTION ACTIVITIES, CONTRACTOR SHALL CONSTRUCT ALL REQUIRED EROSION CONTROL AND TREE PROTECTION MEASURES AS INDICATED ON STORM WATER POLLUTION PREVENTION PLAN AND/OR LANDSCAPE ARCHITECT DRAWINGS.
- PRIOR TO START OF CONSTRUCTION, CONTRACTOR SHALL COORDINATE WITH LOCAL TV, ELECTRIC, GAS, WATER, SEWER AND PHONE PROVIDERS AS REQUIRED TO PROVIDE SERVICE TO THE PROJECT SITE.
- CONTRACTOR SHALL CONTACT 1-800-DIG-TESS A MINIMUM OF 48 HOURS PRIOR TO THE START OF CONSTRUCTION ACTIVITY (ON OR OFFSITE) FOR THE PROJECT.
- ANY GARBAGE OR DEBRIS SHALL BE REMOVED FROM THE PROJECT SITE.
- REMOVAL, RELOCATION OR DISCONNECTION FROM A UTILITY SERVICE (ELECTRIC, GAS, WATER, SEWER, CABLE, TV, FIBER, ETC.) SHALL BE COORDINATED WITH APPROPRIATE UTILITY SERVICE PROVIDER PRIOR TO START OF DEMOLITION ACTIVITIES.
- CONTRACTOR SHALL PROPERLY DISPOSE OF ANY HAZARDOUS MATERIALS IN ACCORDANCE WITH LOCAL, STATE AND FEDERAL REGULATIONS. FURTHERMORE, HAZARDOUS MATERIALS SHALL BE HANDLED BY PROPERLY LICENSED AND TRAINED HAZARDOUS MATERIAL SUB-CONTRACTORS/INDIVIDUALS.
- CONTRACTOR SHALL COORDINATE ALL REMOVED ITEMS WITH OWNER. CONTRACTOR IS RESPONSIBLE FOR ALL DISPOSAL AND HAULING COSTS AND SHALL COMPLY WITH ALL LOCAL, STATE AND FEDERAL REGULATIONS FOR DISPOSING OF DEMOLISHED MATERIALS.

CAUTION!
CONTRACTOR SHALL EXERCISE CAUTION DURING DEMOLITION, EXCAVATION, CLEARING AND CONSTRUCTION ACTIVITIES NEAR OVERHEAD ELECTRIC LINES. CONTRACTOR SHALL COMPLY WITH ALL SAFETY REGULATIONS WHEN OPERATING NEAR POWER LINES.

DIG TESS:
CONTRACTOR SHALL CONTACT 1-800-DIG-TESS A MINIMUM OF 48 HOURS PRIOR TO THE START OF CONSTRUCTION ACTIVITY (ON OR OFFSITE) FOR THE PROJECT.

TRENCH EXCAVATION SAFETY PROTECTION
CONTRACTOR, SUB-CONTRACTOR AND/OR CONTRACTOR'S INDEPENDENTLY RETAINED EMPLOYEE, OR STRUCTURAL/GEOTECHNICAL SAFETY EQUIPMENT CONSULTANT, SHALL REVIEW THESE PLANS AND GEOTECHNICAL REPORT. THE INSTALLATION SITES WITHIN THE PROJECT AREA IN ORDER TO IMPLEMENT CONTRACTOR'S TRENCH EXCAVATION SAFETY PROTECTION PLAN, SYSTEMS AND PROCEDURES SHALL PROVIDE FOR ADEQUATE TRENCH SAFETY PROTECTION THAT COMPLY WITH AS A MINIMUM OSHA STANDARDS, SPECIFICALLY, CONTRACTOR AND/OR RETAINED EMPLOYEE OR SAFETY CONSULTANT SHALL IMPLEMENT A TRENCH SAFETY PLAN IN ACCORDANCE WITH OSHA REGULATIONS GOVERNING THE PRESENCE AND ACTIVITIES OF INDIVIDUALS WORKING IN AND/OR AROUND THE EXPOSED TRENCH EXCAVATION.

Hill Country Civil
Engineers • Consultants
Texas Firm License No. F-29872
3701 Land Street, Ste. 102, New Braunfels, TX 78130
Phone: 737.202.8333
Fax: 737.202.8334
www.hillcountrycivil.com

ROSS T. CORDER
12540
LICENSED PROFESSIONAL ENGINEER
23 October 2025

RINKE DS DEVELOPMENT
27010 RR12
DRIPPING SPRINGS, TEXAS
78620

EXISTING CONDITIONS AND DEMOLITION PLAN

SHEET No.

4

OF 28

| SURVEY NOTE | LEGAL DESCRIPTION |
|--|--|
| Survey Prepared by: MC SURVEYING, LLC 192 PINK GRANITE BLVD DRIPPING SPRINGS, TX 78620 PH: 737.202.8333 TBPELS Firm #10194678 | BEING 5.746 ACRES OUT OF THE PHILIP A SMITH LEAGUE, ABSTRACT NUMBER 415, HAYS COUNTY TEXAS, AND BEING ALL OF A CALLED 3.021 ACRES DESCRIBED IN DOCUMENT NUMBER 20054238, AND ALL OF A CALLED 2.723 ACRES DESCRIBED IN DOCUMENT NUMBER 19028414, BOTH OF THE OFFICIAL PUBLIC RECORDS OF HAYS COUNTY, TEXAS. |

| Point Table | | | | |
|-------------|-----------|-------------|------------|--------------------------|
| Point # | Elevation | Northing | Easting | Description |
| 200 | 1141.99 | 13978691.00 | 2257576.86 | CBM200/X CUT Head Wall |
| 300 | 1142.74 | 13978581.32 | 2257680.21 | BIR58 |
| 301 | 1152.32 | 13978577.52 | 2258228.83 | 3/4" IRON ROD |
| 302 | 1154.35 | 13978786.17 | 2258229.01 | BIRC / 4404 |
| 303 | 1154.21 | 13978786.16 | 2258229.41 | 3/8" IRON ROD |
| 304 | 1141.79 | 13978812.47 | 2257511.43 | 5/8" IRON ROD |
| 305 | 1143.54 | 13978811.22 | 2257688.28 | IRON ROD W/ "STAUDT" CAP |
| 306 | 1146.03 | 13979002.71 | 2257690.04 | IRON ROD W/ "4404" CAP |
| 307 | 1154.08 | 13979001.57 | 2258228.22 | BIP /1 1/2IN |

| Required Parking Stalls Calculation | | | | |
|-------------------------------------|---------------|---------|----------|----------|
| Total Proposed Building | | | | 56900 SF |
| USE | Parking Ratio | SQ. FT. | Required | |
| Contractor Office Light Industrial | 1 per 1000 | 44000 | 44 | |
| Retail | 1 per 200 | 12900 | 65 | |
| Commercial; Rock Climbing Club | 6 per wall | 10 | 60 | |
| Required Parking Stalls | | | | 168.5 |

| RINKE DS DEVELOPMENT SITE SUMMARY TABLE | |
|--|---------|
| Zoning: CS | |
| PROPOSED USE: Mixed Use | |
| SITE AREA: | 5.75 AC |
| No. OF EXISTING BUILDINGS: | 0 |
| No. OF PROPOSED BUILDINGS: | 3 |

| | |
|--------------------------------------|---------|
| Existing Impervious Cover | 0.00 AC |
| Proposed Additional Impervious Cover | 3.86 AC |
| Total Impervious Cover | 3.86 AC |
| % Impervious Cover | 67% |


| RINKE DS DEVELOPMENT Parking SUMMARY TABLE | |
|---|-----|
| Required Total Number Parking Stalls: | 169 |
| Proposed Total Number Parking Stalls: | 207 |
| Required ADA Standard Stalls: | 5 |
| Required ADA Van Stalls: | 2 |
| Provided ADA Standard Stalls: | 5 |
| Provided ADA Van Stalls: | 2 |

| Light Duty Flexible Pavement (Automobile Parking Areas) | | |
|---|--|----|
| Hot Mix Asphaltic Concrete | | 2" |
| Crushed Limestone Base Material (TxDOT Item 247 Type A; Gr. 1-2) | | 9" |
| Compacted Subgrade | | 8" |

| Heavy Duty Flexible Pavement (Driveways and Service Areas) | | |
|---|--|-----|
| Hot Mix Asphaltic Concrete | | 2" |
| Crushed Limestone Base Material (TxDOT Item 247 Type A; Gr. 1-2) | | 12" |
| Compacted Subgrade | | 8" |

| Rigid Pavement | Light Duty | Heavy Duty |
|---------------------|------------|------------|
| Reinforced Concrete | 6" | 8" |
| Compacted Subgrade | 8" | 8" |

ALL PAVEMENT SECTIONS ARE BASED ON RECOMMENDATIONS MADE IN THE GEOTECHNICAL REPORT PREPARED BY ROCK ENGINEERING AND LABORATORY TESTING, REPORT NO. G323048 DATED APRIL 6, 2023. REFERENCE REPORT FOR MORE DETAILS.



| LEGEND | |
|--------|--|
| --- | PROPERTY LINE |
| --- | ADJOINER PROPERTY |
| --- | EASEMENT |
| X | WIRE FENCE |
| --- | GUARD RAIL |
| --- | OVERHEAD ELECTRIC |
| --- | EDGE OF GRAVEL |
| --- | EDGE OF ASPHALT |
| --- | MARKED GAS LINE |
| --- | MARKED COMMUNICATION LINE |
| --- | WATER LINE |
| --- | BENCH MARK |
| --- | IRON ROD FOUND (AS NOTED) |
| --- | IRON PIPE FOUND (AS NOTED) |
| --- | 1/2" IRON ROD SET "RPLS 6714" WITH CAP |
| --- | LIGHT POLE |
| --- | UTILITY POLE |
| --- | METER POLE |
| --- | GUY WIRE |
| --- | SANITARY MANHOLE |
| --- | FIBER OPTIC CABLE PEDESTAL |
| --- | TELEPHONE PEDESTAL |
| --- | FIRE HYDRANT |
| --- | WATER VALVE |
| --- | TANK |
| --- | PROpane TANK |
| --- | SIGN (AS NOTED) |
| --- | TRAFFIC SIGNAL AHEAD POLE |
| --- | MAIL BOX |
| --- | SPOT ELEVATION |
| --- | PLAT RECORDS HAYS COUNTY TEXAS |
| --- | DEED RECORDS HAYS COUNTY TEXAS |
| --- | OFFICIAL PUBLIC RECORDS |
| --- | HAYS COUNTY TEXAS |
| --- | EXIST MAJOR CONTOUR LINES |
| --- | EXIST MINOR CONTOUR LINES |
| --- | EXIST TREE |
| --- | PROP FIRELANE |
| --- | PROP FIRE HYDRANT |
| --- | PROP HEAVY DUTY PAVEMENT |
| --- | PROP LIGHT DUTY PAVEMENT |

- SITE PLAN NOTES**
- CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE LOCAL BUILDING, SAFETY, AND INSPECTION REGULATIONS.
 - CONTRACTOR SHALL KEEP A COPY OF APPROVED CONSTRUCTION DRAWINGS ON-SITE AT ALL TIMES.
 - PROPERTY LIES IN UNSHADED ZONE "X" AS DELINEATED ON THE FLOOD INSURANCE RATE MAP FOR TARRANT COUNTY, TEXAS AND INCORPORATED AREAS, MAP NO 48295C01150.
 - ALL DIMENSIONS SHOWN ARE TO FACE OF CURB OR EDGE OF PAVEMENT UNLESS STATED OTHERWISE.
 - PRIOR TO START OF CONSTRUCTION, CONTRACTOR SHALL COORDINATE WITH LOCAL TV, ELECTRIC, GAS, WATER, SEWER AND PHONE PROVIDERS AS REQUIRED TO PROVIDE SERVICE TO THE PROJECT SITE.
 - CONTRACTOR SHALL CONTACT 1-800-DIG-TESS A MINIMUM OF 48 HOURS PRIOR TO THE START OF CONSTRUCTION ACTIVITY (ON OR OFFSITE) FOR THE PROJECT.
 - ALL RAMP, ACCESSIBLE PATHS, AND ACCESSIBLE PARKING SPOTS SHALL BE IN COMPLIANCE WITH THE LATEST TEXAS ACCESSIBILITY STANDARDS (TAS).
 - WHEELSTOPS SHALL BE PRE-CAST CONCRETE AND 6" IN LENGTH, OR AS SPECIFICALLY CALLED OUT ON PLANS. FURTHERMORE, WHEELSTOPS SHALL BE DOWELED IN PLACE A MINIMUM OF 12" INTO PAVEMENT AND BASE SECTION.
 - CONTRACTOR SHALL COORDINATE WITH ELECTRICAL ENGINEER OR LIGHTING CONSULTANT FOR LAYOUT OF PARKING LOT LIGHTS.
 - ALL DUMPSTER PADS AND APRONS SHALL BE CONSTRUCTED OF 6" REINFORCED CONCRETE PAVEMENT, WITH #4 BARS, 18" O.C.E.W.
 - DUMPSTER'S SHALL BE SCREENED FROM PUBLIC RIGHT-OF-WAY AND ADJACENT PROPERTIES. SCREENING SHALL BE A MINIMUM OF 7' TALL GATES TO ACCESS DUMPSTER'S SHALL BE A MINIMUM OF 12' WIDE.
 - PROPOSED PAVEMENT SECTIONS SHALL BE PER THE SITE GEOTECH REPORT.
 - FIRE LANE STRIPING SHALL BE RED PAINT STRIPING WITH 4" TYPE D BLOCK, WHITE LETTERING SPACED EVERY 40'. WHITE LETTERING SHALL STATE: "FIRE LANE - NO PARKING - TOW AWAY ZONE".

| CAUTION! | |
|--|--|
| CONTRACTOR SHALL EXERCISE CAUTION DURING DEMOLITION, EXCAVATION, CLEARING AND CONSTRUCTION ACTIVITIES NEAR OVERHEAD ELECTRIC LINES. CONTRACTOR SHALL COMPLY WITH ALL SAFETY REGULATIONS WHEN OPERATING NEAR POWER LINES. | |
| DIG TESS: | |
| CONTRACTOR SHALL CONTACT 1-800-DIG-TESS A MINIMUM OF 48 HOURS PRIOR TO THE START OF CONSTRUCTION ACTIVITY (ON OR OFFSITE) FOR THE PROJECT. | |
| TRENCH EXCAVATION SAFETY PROTECTION | |
| CONTRACTOR, SUB-CONTRACTOR AND/OR CONTRACTOR'S INDEPENDENTLY RETAINED EMPLOYEE, OR STRUCTURAL/GEOTECHNICAL SAFETY EQUIPMENT CONSULTANT, SHALL REVIEW THESE PLANS AND GEOTECHNICAL REPORT. THE INSTALLATION SITES WITHIN THE PROJECT AREA IN ORDER TO IMPLEMENT CONTRACTOR'S TRENCH EXCAVATION SAFETY PROTECTION PLAN, SYSTEMS AND/OR PROCEDURES SHALL PROVIDE FOR ADEQUATE TRENCH SAFETY PROTECTION THAT COMPLY WITH AS A MINIMUM OSHA STANDARDS, SPECIFICALLY, CONTRACTOR AND/OR RETAINED EMPLOYEE OR SAFETY CONSULTANT SHALL IMPLEMENT A TRENCH SAFETY PLAN IN ACCORDANCE WITH OSHA REGULATIONS GOVERNING THE PRESENCE AND ACTIVITIES OF INDIVIDUALS WORKING IN AND/OR AROUND THE EXPOSED TRENCH EXCAVATION. | |

Hill Country Civil
Engineers • Consultants
Texas Firm License No. F-28972
3701 R12, Dripping Springs, TX 78620
Phone: 737.202.8333
www.hillcountrycivil.com

ROSS T. CORDER
125401
23 October 2023

App. _____
Revisions _____
No. _____ Date _____

RINKE DS DEVELOPMENT
27010 R12
DRIPPING SPRINGS, TEXAS
78620
HCC JOB No.: 070-01
DRAWN BY: RTC


OVERALL SITE PLAN

SHEET No.
8
OF 28

SURVEY NOTE
Survey Prepared by:
MC SURVEYING, LLC
192 PINK GRANITE BLVD
DRIPPING SPRINGS, TX 78620
PH: 737.202.8333
TBPELS Firm #10194678

LEGAL DESCRIPTION
BEING 5.746 ACRES OUT OF THE PHILIP A SMITH LEAGUE, ABSTRACT NUMBER 415, HAYS COUNTY TEXAS, AND BEING ALL OF A CALLED 3.021 ACRES DESCRIBED IN DOCUMENT NUMBER 20054228, AND ALL OF A CALLED 2.723 ACRES DESCRIBED IN DOCUMENT NUMBER 19028414, BOTH OF THE OFFICIAL PUBLIC RECORDS OF HAYS COUNTY, TEXAS.

| Point Table | | | | |
|-------------|-----------|-------------|------------|--------------------------|
| Point # | Elevation | Northing | Easting | Description |
| 200 | 1141.99 | 13978691.00 | 2257576.86 | CBM200/X CUT Head Wall |
| 300 | 1142.74 | 13978581.32 | 2257680.21 | BIR58 |
| 301 | 1152.32 | 13978577.52 | 2258228.83 | 3/4" IRON ROD |
| 302 | 1154.35 | 13978786.17 | 2258229.01 | BIRC / 4404 |
| 303 | 1154.21 | 13978786.16 | 2258229.41 | 3/8" IRON ROD |
| 304 | 1141.79 | 13978812.47 | 2257511.43 | 5/8" IRON ROD |
| 305 | 1143.54 | 13978811.22 | 2257688.28 | IRON ROD W/ "STAUDT" CAP |
| 306 | 1146.03 | 13979002.71 | 2257690.04 | IRON ROD W/ "4404" CAP |
| 307 | 1154.08 | 13979001.57 | 2258228.22 | BIP 1/12IN |



- LEGEND**
- PROPERTY LINE
 - ADJOINER PROPERTY
 - EASEMENT
 - WIRE FENCE
 - GUARD RAIL
 - OVERHEAD ELECTRIC
 - EDGE OF GRAVEL
 - EDGE OF ASPHALT
 - MARKED GAS LINE
 - UT
 - MARKED COMMUNICATION LINE
 - WATER LINE
 - BENCH MARK
 - IRON ROD FOUND (AS NOTED)
 - IRON PIPE FOUND (AS NOTED)
 - 1/2" IRON ROD SET "RPLS 6714" WITH CAP
 - LIGHT POLE
 - UTILITY POLE
 - METER POLE
 - GUY WIRE
 - SANITARY MANHOLE
 - FIBER OPTIC CABLE PEDESTAL
 - TELEPHONE PEDESTAL
 - WELL
 - FIRE HYDRANT
 - WATER VALVE
 - PROANE TANK
 - SIGN (AS NOTED)
 - TRAFFIC SIGNAL AHEAD POLE
 - MAIL BOX
 - SPOT ELEVATION
 - PLAT RECORDS HAYS COUNTY TEXAS
 - DEED RECORDS HAYS COUNTY TEXAS
 - OFFICIAL PUBLIC RECORDS HAYS COUNTY TEXAS
 - EXIST MAJOR CONTOUR LINES
 - EXIST MINOR CONTOUR LINES
 - EXIST TREE
 - EXIST FLOW ARROW
 - PROP MAJOR CONTOUR
 - PROP MINOR CONTOUR
 - PROP FLOW ARROW
 - PROP DRAINAGE SWALE
 - PROP SPOT ELEVATION
 - HIGH POINT
 - PROP FIRELANE

- GRADING NOTES**
- CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE LOCAL BUILDING, SAFETY, AND INSPECTION REGULATIONS.
 - CONTRACTOR SHALL PROTECT EXISTING FACILITIES TO REMAIN INCLUDING BUT NOT LIMITED TO STRUCTURES, PAVEMENT, TREES, FENCES, LANDSCAPING, UTILITIES, ETC. ALL EXISTING FACILITIES SHALL BE IN ORIGINAL OR BETTER CONDITION AT THE COMPLETION OF THE PROJECT.
 - DURING CONSTRUCTION, CONTRACTOR SHALL MAINTAIN UNRESTRICTED DRAINAGE. NO PONDING OF STORM DRAINAGE SHALL BE PERMITTED IN AREAS OF PREPARED SUBGRADE OR EXCAVATION. EMBANKMENT. IF PONDING SHOULD OCCUR, CONTRACTOR SHALL IMMEDIATELY PUMP OUT OR GRAVITY DRAIN PONDING WATER OUT OF IMPACTED AREAS. IF ANY DAMAGE OCCURRED TO SUBGRADE, BUILDING PAD OR EXCAVATION AREAS, THE SOILS MUST BE DRIED OUT, REMOVED, REPLACED AND RE-COMPACTED.
 - DISTURBED AREAS (CONSTRUCTION AREAS) SHALL BE STRIPPED OF VEGETATION, LOOSE TOPSOIL, ORGANICS, BRUSH AND DEBRIS. AFTERWARDS, THE EXPOSED SUBGRADE SHALL BE PROOF ROLLED WITH A MINIMUM 25 TON PNEUMATIC ROLLER. ANY WEAK AREAS DETECTED SHALL BE REMOVED AND REPLACED WITH SUITABLE SOILS OF SIMILAR TYPE (CLASSIFICATION, MOISTURE CONTENT AND DENSITY).
 - IF REQUIRED TO MODIFY EXISTING GRADE, FILL MATERIALS SHOULD BE PLACED ON PREPARED SURFACES IN LIFTS NOT EXCEED 6 INCHES (LOOSE MEASURE), WITH COMPACTED THICKNESS NOT TO EXCEED 3 INCHES OR AS INDICATED IN SITE GEOTECHNICAL REPORT. FILL SHALL BE COMPACTED TO OPTIMUM MOISTURE CONTENT OR UP TO 13 PERCENTAGE POINTS OF OPTIMUM MOISTURE CONTENT TO A MINIMUM OF 95% MAXIMUM DENSITY AS DETERMINED BY TxDOT, TEX-114-E OR AS DESCRIBED IN THE SITE GEOTECHNICAL REPORT.
 - ALL FILL MATERIALS SHALL BE CLEAR OF DEBRIS, ORGANICS AND VEGETATION. IF IMPORTED FILL IS USED, IT SHALL BE A RELATIVELY HOMOGENEOUS PARTICLE SIZE DISTRIBUTION, WITH MAX SIZE OF 3 INCHES, PLASTICITY INDEX BETWEEN 7 AND 20 AND A LIQUID LIMIT LESS THAN 40, OR AS INDICATED ON THE GEOTECHNICAL REPORT.
 - ANY EXCESS EXCAVATION MATERIALS NOT USED, SHALL BECOME PROPERTY OF THE CONTRACTOR AND SHALL BE DISPOSED OF OFFSITE IN ACCORDANCE WITH FEDERAL, STATE AND LOCAL LAWS.
 - CONTRACTOR IS RESPONSIBLE FOR FILING WITH THE TCD FOR THE TEMPORARY STORM WATER POLLUTION PREVENTION PLAN NOTICE TO PROCEED AND NOTICE OF TERMINATION AT THE START AND END OF CONSTRUCTION.
 - CONTRACTOR SHALL KEEP A COPY OF APPROVED CONSTRUCTION DRAWINGS ONSITE AT ALL TIMES.
 - ALL SPOT ELEVATIONS ARE TO EDGE OF PAVEMENT/GUTTER LINE OF CURB. FINISHED GRADE, FINISHED GRADE ADJACENT TO WALLS UNLESS OTHERWISE SPECIFIED AS BELOW:
 - HP HIGH POINT
 - LP LOW POINT
 - ME MATCH-EXISTING
 - TC TOP OF CURB AT BACK
 - TS TOP OF STRUCTURE
 - TW TOP OF WALL
 - BW FINISHED GRADE AT BOTTOM OF WALL
 - FTE FINISHED FLOOR ELEVATION
 - FG FINISHED GRADE
 - STORM SEWER PIPE SHALL BE ADS HP STORM (HPPP) PIPE, OR AS CALLED OUT ON PLANS.
 - ALL ADA PARKING STALLS, WALKING AISLES AND PATHWAYS SHALL NOT EXCEED 2% SLOPE IN ANY DIRECTION. RAMPS SHALL NOT EXCEED 8.033% SLOPE.

CAUTION!
CONTRACTOR SHALL EXERCISE CAUTION DURING DEMOLITION, EXCAVATION, CLEANING AND CONSTRUCTION ACTIVITIES NEAR OVERHEAD ELECTRIC LINES. CONTRACTOR SHALL COMPLY WITH ALL SAFETY REGULATIONS WHEN OPERATING NEAR POWER LINES.

DIG TESS:
CONTRACTOR SHALL CONTACT 1-800-DIG-TESS A MINIMUM OF 48 HOURS PRIOR TO THE START OF CONSTRUCTION ACTIVITY (ON OR OFFSITE) FOR THE PROJECT.

TRENCH EXCAVATION SAFETY PROTECTION
CONTRACTOR, SUB-CONTRACTOR AND/OR CONTRACTOR'S INDEPENDENTLY RETAINED EMPLOYEE, OR STRUCTURAL/GEOTECHNICAL SAFETY EQUIPMENT CONSULTANT, SHALL REVIEW THESE PLANS AND GEOTECHNICAL REPORT. THE INSTALLATION SITES WITHIN THE PROJECT AREA IN ORDER TO IMPLEMENT CONTRACTOR'S TRENCH EXCAVATION SAFETY PROTECTION PLAN, SYSTEMS AND/OR PROCEDURES SHALL PROVIDE FOR ADEQUATE TRENCH SAFETY PROTECTION THAT COMPLY WITH AS A MINIMUM OSHA STANDARDS, SPECIFICALLY, CONTRACTOR AND/OR RETAINED EMPLOYEE OR SAFETY CONSULTANT SHALL IMPLEMENT A TRENCH SAFETY PLAN IN ACCORDANCE WITH OSHA REGULATIONS GOVERNING THE PRESENCE AND ACTIVITIES OF INDIVIDUALS WORKING IN AND/OR AROUND THE EXPOSED TRENCH EXCAVATION.

Hill Country Civil
Engineers • Consultants
Treas Firm License No. F-29872
Professional Seal: Ross T. Corder, State of Texas, License No. 125401
3911 Land Street, Ste. 102, New Braunfels, TX 78130
Phone: 737.202.8333
Fax: 737.202.8334
www.hillcountrycivil.com

ROSS T. CORDER
STATE OF TEXAS
LICENSED PROFESSIONAL ENGINEER
125401
23 October 2025

App. _____
Revisions
No. _____ Date _____

RINKE DS DEVELOPMENT
27010 RR12
DRIPPING SPRINGS, TEXAS
78620
DRAWN BY: RTC
HCC JOB No.: 070-01

OVERALL GRADING

SHEET No.

10

OF 28



MATCHLINE SEE SHEET 12



GRADING NOTES

1. CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE LOCAL BUILDING, SAFETY, AND INSPECTION REGULATIONS.
2. CONTRACTOR SHALL PROTECT EXISTING FACILITIES TO REMAIN INCLUDING BUT NOT LIMITED TO STRUCTURES, PAVEMENT, TREES, FENCES, LANDSCAPING, UTILITIES, ETC. CONTRACTOR SHALL BE RESPONSIBLE FOR ANY DAMAGE TO REMAINING FACILITIES AND BE RESPONSIBLE FOR THE PROTECTION OF REMAINING FACILITIES.
3. DURING CONSTRUCTION, CONTRACTOR SHALL MAINTAIN UNRESTRICTED DRAINAGE. NO PONDING OF STORM DRAINAGE SHALL BE PERMITTED AREAS OF PREPARED SURFACES OR EXCAVATION. REMOVED MATERIALS PONDING SHOULD OCCUR. CONTRACTOR SHALL IMMEDIATELY PUMP OUT A MINIMUM 250 GPM DRAINING WATER OUT OF IMPACTED AREAS. IF ANY DAMAGE OCCURRED TO SURFACE, BUILDING PAVEMENT OR EXISTING UTILITIES, THE SURFACES MUST BE DRIED, OUT, REMOVED, REPLACED AND RE-COMPACTED.
4. DISTURBED AREAS (CONSTRUCTION AREAS) SHALL BE STRIPPED OF VEGETATION, LOOSE TOPSOIL, ORGANS (GRASS) AND DEBRIS. AFTERWARDS, THE EXPOSED SUBSTRATE SHALL BE RECOVERED TO ORIGINAL GRADE WITH TOPSOIL/PAVEMENT ROLLER. ANY WEAK AREAS DETECTED SHALL BE REMOVED AND REPLACED WITH SUITABLE SOILS OF SIMILAR TYPE (CLASSIFICATION, MOISTURE CONTENT AND DENSITY).
5. IF REQUIRED TO MODIFY EXISTING GRADE, ALL MATERIALS SHOULD BE PLACED ON COMPACTED SUBSTRATE IN LIFTS NOT EXCEEDS 8 INCHES (LOOSE MEASURE) WITH PREPARED THICKNESS NOT TO EXCEED 6 INCHES OR AS INDICATED IN SITE GRADING REPORT. ALL MATERIALS SHALL BE COMPACTED TO OPTIMUM MOISTURE CONTENT TO MINIMUM OF 95 TO 100 PERCENTAGE POINTS OF OPTIMUM MOISTURE CONTENT TO A COMPACTION OF 95% MAXIMUM DENSITY AS DETERMINED BY T2007, TEST 114 or E OR AS DESCRIBED IN THE GEOTECHNICAL REPORT.
6. ALL FILL MATERIALS SHALL BE CLEAR OF DEBRIS, ORGANS OR VEGETATION. IF IMPORTED FILL IS USED, IT SHALL BE A DETERMINATELY HOMOGENEOUS PARTICLE SIZE DISTRIBUTION, WITH MAXIMUM SIZE OF 3 INCHES. PLASTICITY INDEX BETWEEN 7 AND 20 AND A LIQUIDITY LIMIT HIGHER THAN 40, OR AS INDICATED ON THE GEOTECHNICAL REPORT.
7. ANY EXCESS EXCAVATION MATERIALS NOT USED, SHALL BECOME PROPERTY OF THE CONTRACTOR AND SHALL BE DISPOSED OF PROPERLY IN ACCORDANCE WITH FEDERAL STATE AND LOCAL LAWS.
8. CONTRACTOR IS RESPONSIBLE FOR FILING WITH THE TCEQ FOR THE TEMPORARY STOPPAGE OF CONSTRUCTION. CONTRACTOR IS AUTHORIZED TO PROCEED AND NOTICE OF TERMINATION AT THE START AND END OF CONSTRUCTION.
9. CONTRACTOR SHALL KEEP A COPY OF APPROVED CONSTRUCTION DRAWINGS ON-SITE AT ALL TIMES.
10. ALL SLOPES VERTICES ARE TO BE EDGE OF PAVEMENT/GUTTER LINE OF CURB. FINISHED GRADE, FINISHED GRADE ADJACENT TO WALLS UNLESS OTHERWISE SPECIFIED AS BELOW

| | |
|----|----------------------------------|
| HP | HIGH POINT |
| LP | LOW POINT |
| ME | MATCH EXISTING |
| CP | TOP OF CURB AT BACK |
| TS | TOP OF STRUCTURE |
| TW | TOP OF WALL |
| FB | FINISHED GRADE AT BOTTOM OF WALL |
| FE | FINISHED FLOOR ELEVATION |
| FI | FINISHED GRADE |


11. STORM SEWER PIPE SHALL BE ADS HDP (STPP) (HPP) PIPE, OR AS CALLED OUT ON PLANS.
12. ALL ADA PAVING STRIPS, WALKING AREAS AND PATHWAYS SHALL NOT EXCEED 2% SLOPE IN ANY DIRECTION. RAMPS SHALL NOT EXCEED 8.33% SLOPE.

OF 28


| | |
|--------------|---|
| | PROPERTY LINE |
| | ADJOINER PROPERTY |
| | EASEMENT |
| | WIRE FENCE |
| | GUARD RAIL |
| | OVERHEAD ELECTRIC |
| | EDGE OF GRAVEL |
| | EDGE OF ASPHALT |
| | MARKED GAS LINE |
| | MARKED COMMUNICATION LINE |
| | WATER LINE |
| | BENCH MARK |
| | IRON ROD FOUND (AS NOTED) |
| | IRON PIPE FOUND (AS NOTED) |
| | 1/2" IRON ROD SET "RPLS 6714" WITH CAP |
| | LIGHT POLE |
| | UTILITY POLE |
| | METER POLE |
| | GUY WIRE |
| | SANITARY MANHOLE |
| | FIBER OPTIC CABLE PEDESTAL |
| | TELEPHONE PEDESTAL |
| | WELL |
| | FIRE HYDRANT |
| | WATER VALVE |
| | TANK |
| | PROPANE TANK |
| | SIGN (AS NOTED) |
| | TRAFFIC SIGNAL AHEAD POLE |
| | MAIL BOX |
| | SPOT ELEVATION |
| P.R.H.C.T. | PLAT RECORDS HAYS COUNTY TEXAS |
| D.R.H.C.T. | DEED RECORDS HAYS COUNTY TEXAS |
| O.P.R.H.C.T. | OFFICIAL PUBLIC RECORDS HAYS COUNTY TEXAS |
| | EXIST MAJOR CONTOUR LINES |
| | EXIST MINOR CONTOUR LINES |
| | EXIST TREE |
| | EXIST FLOW ARROW |
| | PROP MAJOR CONTOUR |
| | PROP MINOR CONTOUR |
| | PROP FLOW ARROW |
| | PROP DRAINAGE SWALE |
| | PROP SPOT ELEVATION |
| | HIGH POINT |
| | PROP FIRELANCE |

CONTRACTOR SHALL PROTECT EXISTING FACILITIES TO REMAIN INCLUDING BUT NOT LIMITED TO STRUCTURES, PAVEMENT, TREES, FENCES LANDSCAPING, UTILITIES, ETC. ALL EXISTING FACILITIES SHALL BE IN ORIGINAL OR BETTER CONDITION AT THE COMPLETION OF THE PROJECT.

- NO DURING CONSTRUCTION, CONTRACTOR SHALL MAINTAIN UNRESTRICTED DRAINAGE. SHOULD STORM DRAINAGE SHALL BE PERMITTED IN AREAS OF PREPARED SUBGRADE DRAINAGE, SUBGRADE, SUBDRAIN IF PIPING SHOULD OCCUR. CONTRACTOR SHALL IMMEDIATELY PUMP OUT OR GRABBER DRAGONPUMP WATER OUT OF IMPACTED AREAS, IF ANY DAMAGE OCCURRED TO DRAINAGE, BUILDING PAD OR OTHER AREAS, THE SOLID MATERIAL BE DIED, OUT, REMOVED, REPLACED AND RE-COMPACTED.
4. DISTURBED AREAS (CONSTRUCTION AREAS) SHALL BE STRIPPED OF VEGETATION, LOGS, WEEDS, GRASSES, BRUSH AND DEBRIS. REMOVED, THE EXPOSED SUBGRADE SHALL BE PROOF ROLLER WITH A MINIMUM 20 TON PNEUMATIC ROLLER. ANY TYPICAL AREAS DETECTED SHALL BE AFTERWARDS AND REPLACED WITH SOIL OF SIMILAR TYPE (CLASSIFICATION, MOISTURE CONTENT AND GENETICITY).
5. IF REQUIRED TO MODIFY EXISTING GRASS, ALL MATERIALS SHOULD BE PLACED ON COMPACTED SURFACES IN LIFT'S NOT EXCEED 8 INCHES (LOOKED IN SITE) WITH PREPARED THICKNESS NOT TO EXCEED 6 INCHES OR AS INDICATED IN SURVEY. CONTRACTOR SHALL BE RESPONSIBLE TO CONTRACTOR TO OPTIMUM MOISTURE CONTENT OR UP TO 3% MAXIMUM DEPTHS OF OPTIMUM MOISTURE CONTENT TO A MINIMUM OF 150 PERCENT POINTS (AS DETERMINED BY 17000T, TEST 114 OR EAS REPORT) IN THE GEOTECHNICAL REPORT.
6. ALL FILL MATERIALS SHALL BE CLEAR OF DEBRIS, ORGANS OR VEGETATION. IF IMPORTED FILL USED, IT SHALL BE A RELATIVELY HOMOGENEOUS PARTICLE SIZE DISTRIBUTION, WITH MAX SIZE OF 3 INCHES. PLASTICITY INDEX BETWEEN 7 AND 20 AND LIQUID LIMIT SHALL BE 40 OR LESS AS INDICATED ON THE GEOTECHNICAL REPORT.
7. ANY EXCESS DRAINAGE MATERIALS, NOT USED, SHALL BECOME PROPERTY OF THE CONTRACTOR AND SHALL BE DISPOSED OF OFFSITE IN ACCORDANCE WITH FEDERAL, STATE AND LOCAL LAWS.
8. CONTRACTOR IS RESPONSIBLE FOR FILING WITH THE TCEQ FOR THE "TEMPORARY DISTURBANCE" REPORT. CONTRACTOR SHALL BE REQUIRED TO PROCEED AND NOTIFY OF TERMINATION AT THE START AND END OF CONSTRUCTION.
9. CONTRACTOR SHALL KEEP COPY OF APPROVED CONSTRUCTION DRAWINGS ONSITE AT ALL TIMES.
10. ALL SPOT LEVELS ARE TO EDGE OF PAVEMENT/OUTLINE OF CURB. FINISHED GRADE, FINISHED GRADE ADJACENT TO WALLS UNLESS OTHERWISE SPECIFIED AS BELOW.
- | | |
|----|----------------------------------|
| HP | HEAD POINT |
| LP | LOW POINT |
| ME | MATCH EXISTING |
| TS | TOP OF CURB AT BACK |
| TS | TOP OF STRUCTURE |
| TW | TOP OF WALL |
| BW | FINISHED GRADE AT BOTTOM OF WALL |
| FO | FINISHED FLOOR LEVEL |
| FI | FINISHED GRADE |
11. STORM SEWER PIPE SHALL BE ADS 36 INCH (DPPR) PIPE, OR AS CALLED OUT ON PLANS.
12. ALL ADA PARKING STALLS, WALKING AREAS AND PATHWAYS SHALL NOT EXCEED 2% SLOPE IN ANY DIRECTION, RAMP SHALLS NOT EXCEED 0.03% SLOPE.



Hill Country Civil
Engineers • Consultants
Texas Firm License No. F-22072

[illegible]

RINKE DS DEVELOPMENT

27010 RR12
DRIPPING SPRINGS, TEXAS


HCC JOB No.: 070-01
DRAWN BY.: RTC


GRADING INSET (2 OF 6)

SHEET No.

12

OF 28






N.T.S.

| Storm Event | Stage (ft) | Storage (cuft) | Discharge (cfs) |
|-------------|------------|----------------|-----------------|
| 2-yr | 1,141.75 | 28,660.00 | 12.320 |
| 10-yr | 1,142.54 | 41,399.00 | 33.880 |
| 25-yr | 1,143.00 | 49,103.00 | 49.540 |
| 100-yr | 1,143.70 | 62,155.00 | 76.960 |

1. REQUIRED WATER QUALITY VOLUME IN POND IS: 12,745 CF
2. PROVIDED WATER QUALITY VOLUME IN POND IS: 17,383 CF AT ELEVATION 1141.00'



2 * D50

1.5 * D50

FLOW

3 * D50

CONC. RIPRAP

NON-WOVEN


THICKENED TOE (TYP.)

ROCK

SECTION
A-A



3. THICKENED TOE REQUIRED AT UPSTREAM AND DOWNSTREAM EDGE OF CREST TO PREVENT UNDERMINING.
4. DOWNSTREAM SLOPE SHALL BE ARMORED TO PROTECT AGAINST EROSION. IF ROCK RIPRAP IS USED, IT MUST BE UNDERLAIN WITH NON-WOVEN GEOTEXTILE FILTER FABRIC AS SHOWN.
5. THE CONSTRUCTED HEIGHT OF AN EARTHEN EMBANKMENT SHALL BE EQUAL TO THE DESIGN HEIGHT PLUS AN ADDITIONAL HEIGHT TO ALLOW FOR SETTLEMENT OF THE EMBANKMENT AND UNDERCUTS. ALL SETTLEMENT HAS TAKEN PLACE. ALL EARTHEN EMBANKMENTS SHALL BE COMPACTED TO 95% OF MAXIMUM DENSITY.
6. CONCRETE SHALL HAVE A MINIMUM THICKNESS OF 8" UNLESS NOTED OTHERWISE NOTED ON PLANS AND HAVE A MINIMUM OF 4,000 PSI COMPRESSIVE STRENGTH.
7. CONCRETE FOR WEIR SHALL BE REINFORCED WITH #3 BARS @ 12" CENTERS.
8. THICKENED TOE DOWN SLOPE BE INSTALLED ON THE UP AND DOWNSTREAM ENDS OF THE WEIR STRUCTURE.
9. TOE DOWN SLOPE HAVE A MINIMUM THICKNESS OF 12" AND DEPTH OF 18"

N.T.S.















| | |
|--|---|
| | PROPERTY LINE |
| | ADJOINER PROPERTY |
| | EASEMENT |
| | WIRE FENCE |
| | GUARD RAIL |
| | OVERHEAD ELECTRIC |
| | EDGE OF GRAVEL |
| | EDGE OF ASPHALT |
| | MARKED GAS LINE |
| | MARKED COMMUNICATION LINE |
| | WATER LINE |
| | BENCH MARK |
| | IRON ROD FOUND (AS NOTED) |
| | IRON PIPE FOUND (AS NOTED) |
| | 1/2" IRON ROD SET "RPLS 6714" WITH CAP |
| | LIGHT POLE |
| | UTILITY POLE |
| | METER POLE |
| | GUY WIRE |
| | SANITARY MANHOLE |
| | FIBER OPTIC CABLE PEDESTAL |
| | TELEPHONE PEDESTAL |
| | WELL |
| | FIRE HYDRANT |
| | WATER VALVE |
| | TANK |
| | PROPANE TANK |
| | SIGN (AS SIGNAL AHEAD POLE |
| | TRAFFIC SIGNAL AHEAD POLE |
| | MAIL BOX |
| | SPOT ELEVATION |
| | PLAT RECORDS HAYS COUNTY TEXAS |
| | DEED RECORDS HAYS COUNTY TEXAS |
| | OFFICIAL PUBLIC RECORDS HAYS COUNTY TEXAS |
| | EXIST MAJOR CONTOUR LINES |
| | EXIST MINOR CONTOUR LINES |
| | EXIST TREE |
| | PROP MAJOR CONTOUR |
| | PROP MINOR CONTOUR |
| | PROP DRAINAGE SWALE |
| | PROP SPOT ELEVATION |
| | HIGH POINT |
| | PROP FIRELANE |

1. THE CONSTRUCTION HEIGHT OF AN EARTHEN EMBANKMENT SHALL BE EQUAL TO THE DESIGN HEIGHT PLUS THE AMOUNT OF SETTLEMENT. THE EMBANKMENT SHALL BE MAINTAINED ONCE ALL SETTLEMENT HAS TAKEN PLACE. ALL EARTHEN EMBANKMENTS SHALL BE COMPACTED TO 95% MAXIMUM DENSITY.
2. ALL ROCK RIP RAP SHALL BE MINIMUM 6" IN DIAMETER AND HAVE A MINIMUM APRON SLOPE OF 0.5% UNLESS SIZE IS SPECIFIED ON THE PLANS. EMBEDMENT DEPTH OF RIP RAP SHALL MEET THE DESIGN REQUIREMENTS.
3. ALL DISTURBED AREAS SHALL BE RESTORED AND PERMANENTLY REVEGETATED UNLESS OTHERWISE NOTED IN THE PLANS.
4. AT A MINIMUM DISTURBED AREAS NEED TO BE REVEGETATED FOR TOP SOIL. PER DISTURB ITEM 16A SEEDING FOR EROSION CONTROL. PLANTING SHALL FOLLOW THE FOLLOWING SPECIFICATIONS: AUSTIN DISTRICT REQUIREMENTS FOR SEED WEIGHT PER ACRE.
5. THE PLANTED AREAS SHALL BE IRRIGATED OR SPRINKLED IN A MANNER THAT WILL NOT ERODE THE TOPSOIL, BUT WILL SUFFICIENTLY WET THE SOIL TO A MINIMUM OF 10 INCHES. THE IRRIGATION SHALL OCCUR AT TEN-DAY INTERVALS. WITHIN THE FIRST TWO MONTHS, RAINFALL OCCURRENCES OF 1 INCH OR GREATER SHALL IMPROVE THE WATERING SCHEDULE FOR ONE WEEK.
6. REFER TO DETENTION POND DETAILS SHEETS FOR ADDITIONAL DETAILS ON POND DESIGN.
7. STORM SEWER (HIPS) SHALL BE CALLED OUT POLYETHYLENE (HDPE) PIPE OR GAS DENSITY ON PLANS. HIPS PIPE SHALL BE 42" TYPE II IN WATER TIGHT.
8. IF THE CONTRACTORS RESPONSIBILITY TO ENSURE THAT WATER CAPTURED IN THE POND ONLY DISCHARGES THROUGH THE DESIGNED OUTFALL STRUCTURES ON THIS PLAN.
9. CONTRACTOR TO ENSURE POSITIVE DRAINAGE TO DESIGNATED OUTFALL POINTS IN THE POND.
10. ADD SIGN TO POND MAINTENANCE ACCESS GATE SHOWING OWNER'S AND TCEC'S ANTONIO REGIONAL OFFICE CONTACT INFORMATION.
 - 10.1 CONTRACTOR: BR DIPPING PL Address: 27010 Rm 12 Dipping Springs, TX 78620 Phone: (512) 689-5856
 - 10.2 CONTRACTOR: BR DIPPING PL Address: 3686 S. Austin, TX 78753 Phone: (512) 293-1000











ALL PAVEMENT SECTIONS ARE BASED ON RECOMMENDATIONS MADE IN THE GEOTECHNICAL REPORT PREPARED BY ROCK ENGINEERING AND LABORATORY TESTING, REPORT NO. G323048 DATED APRIL 6, 2023. REFERENCE REPORT FOR MORE DETAILS.



NOTES:

1. ALL STEEL COMPONENTS OF THE DUMPSTER ENCLOSURE SHALL BE FINISHED PER DIVISION 05.
2. PROVIDE 3 SURFACE -MOUNTED MUSHROOM STOPS:
ONE AT THE CLOSED POSITION AND ONE FOR EACH GATE LEAF AT THE OPEN POSITION.







Hill Country Civil
Engineers • Consultants

Attachment N-Inspection, Maintenance, Repair, and Retrofit Plan

Attachment N: Inspection, Maintenance, Repair, Retrofit Plan

Batch Detention Pond:

Batch detention basins may have somewhat higher maintenance requirements than an extended detention basin since they are active stormwater controls. The maintenance activities are identical to those of extended detention basins with the addition of maintenance and inspection of the automatic controller and the valve at the outlet.

Inspection and Maintenance/Repair:

Inspections should take place a minimum of twice a year. Once inspection should take place during wet weather to determine if the basin is meeting the target detention time of 12 hours and a drawdown time of no more than 48 hours. The remaining inspections should occur between storm events so that manual operation of the valve and controller can be verified. The level sensor in the basin should be inspected and any debris or sediment in the area should be removed. The outlet structure and the trash screen should be inspected for signs of clogging. Debris and sediment should be removed from the orifice and outlet as described in previous sections. Debris obstructing the valve should be removed. During each inspection, erosion areas inside and downstream of this BMP should be identified and repaired/revegetated immediately.

Mowing:

The basin, basin side-slopes and embankment of the basin must be mowed to prevent woody growth and control weeds. A mulching mower should be used, or the grass clippings should be caught and removed. Mowing should take place at least twice a year, or more frequently if vegetation exceeds 18 inches in height. More frequent mowing to maintain aesthetic appeal may be necessary in landscaped areas.

Debris and Litter Removal:

Litter and debris removal should take place at least twice a year, as part of the periodic mowing operations and inspections. Debris and litter should be removed from the surface of the basin. Particular attention should be paid to floatable debris around the outlet structure. The outlet should be checked for possible clogging or obstructions and any debris removed.

Erosion Control:

The basin side slopes and embankment all may periodically suffer from slumping and erosion. To correct these problems, corrective action, such as regrading and revegetation, may be necessary. Correction of erosion control should take place whenever required based on the periodic inspections.

Nuisance Control:

Standing water or soggy conditions may occur in the basin. Some standing water may occur after a storm event since the valve may close with 2 to 3 inches of water in the basin. Some flow into the basin may also occur between storms due to spring flow and residential water use that enters the storm sewer system. Twice a year, the facility should be evaluated in terms of nuisance control (insects, weeds, odors, algae, etc.).

Structural Repairs:

With each inspection, any damage to the structural elements of the system (pipes, concrete drainage structures, retaining walls, etc.) should be identified and repaired immediately. These repairs should include patching of cracked concrete, sealing of voids, and removal of vegetation from cracks and joints. The various inlet/outlet and riser works in a basin will eventually deteriorate and must be replaced.

Sediment Removal:

A properly designed batch detention basin will accumulate quantities of sediment over time. The accumulated sediment can detract from the appearance of the facility and reduce the pollutant removal performance of the facility. The sediment also tends to accumulate near the outlet structure and can interfere with the level sensor operation. Sediment shall be removed from the basin at least every 5 years, when sediment depth exceeds 6 inches, when the sediment interferes with the level sensor or when the basin does not drain within 48 hours. Care should be taken not to compromise the basin lining during maintenance.

Logic Controller:

The logic controller should be inspected as part of the twice-yearly investigations. Verify that the external indicators (active, cycle in progress) are operating properly by turning the controller off and on, and by initiating a cycle by triggering the level sensor in the basin. The valve should be manually opened and closed using the open/close switch to verify valve operation and to assist in inspecting the valve for debris. The solar panel should be inspected and any dust or debris on the panel should be carefully removed. The controller and all other circuitry and wiring should be inspected for signs of corrosion, damage from insects, water leaks, or other damage. At the end of the inspection, the controller should be reset.

Detention Pond/BMP Records

☐ Inspection Date: _____
 Type of Inspection: _____
 Comments: _____

 Signature: _____ (Inspector)

☐ Maintenance Date: _____
 Work Performed: _____
 Comments: _____

 Signature: _____ (Maintenance Personnel)

☐ Other Date: _____
 Comments: _____

 Signature: _____ (Title:)



Responsibility of Maintenance

I Barry Rinke
Print Name

Owner
Title – Owner/President/Other

BR Dripping LP
Corporation/Partnership/Entity Name

Agree to assume the responsibility of maintaining the permanent BMPs constructed as part of the Pecan Park Bulverde development in accordance with the rules and regulations of the Texas Commission on Environmental Quality (TCEQ).

I also understand that:

1. I am responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.
2. A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools and other sites where regulated activities occur.

Barry Rinke 9/4/25
Applicant's Signature Date
Contact Person: Barry Rinke
Entity: Owner
Mailing Address: 1820 W. 39th St., Austin TX 78731
Email: benrinke@me.com



Hill Country Civil
Engineers • Consultants

Attachment O-Pilot-Scale Field Testing Plan N/A



Hill Country Civil
Engineers • Consultants

Attachment P-Measures for Minimizing Surface Stream Contamination

Attachment P: Measures for Minimizing Surface Stream Contamination

Upon approval of this plan, the Batch Detention Pond, traditionally designed, will be constructed before the proposed Rinke DS Development starts. Therefore, any storm water run off leaving the site will be treated per TCEQ RG-348, and no surface stream contamination is anticipated.





Hill Country Civil
Engineers • Consultants

Temporary Stormwater Section

Temporary Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Christopher B. Allison

Date: 10/23/2025

Signature of Customer/Agent:



Regulated Entity Name: Rinke DS Development

Project Information

Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1. Fuels for construction equipment and hazardous substances which will be used during construction:

☐ The following fuels and/or hazardous substances will be stored on the site: _____

These fuels and/or hazardous substances will be stored in:

- ☐ Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

- ☐ Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
- ☐ Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
- ☒ Fuels and hazardous substances will not be stored on the site.
- 2. ☒ **Attachment A - Spill Response Actions.** A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. ☒ Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. ☒ **Attachment B - Potential Sources of Contamination.** A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

Sequence of Construction

- 5. ☒ **Attachment C - Sequence of Major Activities.** A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
 - ☒ For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
 - ☒ For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6. ☒ Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: Onion Creek

Temporary Best Management Practices (TBMPs)

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

- 7. ☒ **Attachment D – Temporary Best Management Practices and Measures.** TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

- ☒ A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
 - ☒ A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
 - ☒ A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
 - ☒ A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8. ☐ The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
- ☐ **Attachment E - Request to Temporarily Seal a Feature.** A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
- ☒ There will be no temporary sealing of naturally-occurring sensitive features on the site.
9. ☒ **Attachment F - Structural Practices.** A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10. ☒ **Attachment G - Drainage Area Map.** A drainage area map supporting the following requirements is attached:
- ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
 - ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
 - ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
 - ☐ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

- ☒ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.
11. ☐ **Attachment H - Temporary Sediment Pond(s) Plans and Calculations.** Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
- ☒ N/A
12. ☒ **Attachment I - Inspection and Maintenance for BMPs.** A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
13. ☒ All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
14. ☒ If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
15. ☒ Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
16. ☒ Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

Soil Stabilization Practices

Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. ☒ **Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices.** A schedule of the interim and permanent soil stabilization practices for the site is attached.

- 18. ☒ Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. ☒ Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

Administrative Information

- 20. ☒ All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. ☒ If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. ☒ Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.



Hill Country Civil
Engineers • Consultants

Attachment A-Spill Response Actions

Attachment A: Spill Response Actions

Contractors working onsite with materials which could potentially cause pollution shall implement the following measures to prevent stormwater pollution.

Education of Employees or Subcontractors Who Handle Materials Which Can Cause Pollution

- Employees should know what a "significant spill" is for each material they use, and what is the appropriate response for "significant" and "insignificant" spills. Employees should also be aware of when a spill must be reported to the TCEQ. Information is available in 30 TAC 327.4 and 40 CFR 302.4.
- Educate employees and subcontractors on the potential dangers to humans and the environment from spills and leaks and provide training in spill prevention and cleanup. Hold regular meetings to discuss and reinforce appropriate disposal procedures (incorporate into regular safety meetings).
- Establish a continuing education program to indoctrinate new employees, who will use or handle potential pollutants.
- Provide for a superintendent or representative to oversee and enforce proper spill prevention and control measures.

General Measures

- To the extent that work can be accomplished safely, spills of oil, petroleum products, and substances listed under 40 CFR part 110,117, and 302, and sanitary and septic wastes should be contained and cleaned up immediately.
- Store hazardous materials and waste in covered containers and protect from vandalism.
- Place spill cleanup materials where it will be readily accessible.
- Spills should be covered and protected from stormwater runoff during rainfall to the extent that it doesn't compromise clean-up activities.
- Do not bury spills onsite.
- Store and dispose of used clean up materials, contaminated materials, and recovered spill material that is no longer suitable for the intended purpose in conformance with the provisions in applicable BMP"s.
- Do not allow water used for cleaning and decontamination to enter storm drains or watercourses. Collect and dispose of contaminated water in accordance with applicable regulations.
- Contain contaminated water overflow or minor water spillage and do not allow it to discharge into drainage facilities or watercourses.
- Place Material Safety Data Sheets (MSDS), as well as proper storage, cleanup, and spill reporting instructions for hazardous materials stored or used on the project site in an open, conspicuous, and accessible location.

- Keep waste storage areas clean, well-organized, and equipped with ample cleanup supplies as appropriate for the materials being stored. Perimeter controls, containment structures, covers, and liners should be repaired or replaced as needed to maintain proper function

Cleanup

- Clean up leaks and spills immediately, or as soon as it is safely practical.
- Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent materials for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be disposed of as hazardous waste.
- Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of properly.

Minor Spills

- Minor spills such as small quantities of oil, gasoline, paint, etc, should be controlled by the first responder at the discovery of the spill.
- Use absorbent materials on small spills rather than hosing down or burying the spill.
- Absorbent materials should be promptly removed and disposed of properly.
- Follow the practice below for a minor spill:
 - Contain the spread of the spill.
 - Recover spilled materials.
 - Clean the contaminated area and properly dispose of contaminated materials.

Semi-Significant Spills

Semi-significant spills may also be controlled by the first responder along with the aid of other personnel such as labors and the foreman, etc. This response may require the cessation of all other activities.

Spills should be cleaned up immediately, or as soon as safely practical

- Contain spread of the spill.
- Notify the project foreman immediately.
- If the spill occurs on paved or impermeable surfaces, clean up using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling absorbent materials and do not let the spill spread widely.
- If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.
- If the spill occurs during rain, cover spill with tarps or other materials to prevent contaminating runoff.

Significant/Hazardous Spills

- Notify the TCEQ by telephone as soon as possible and within 24 hours at 512-339-2929 (Austin) or 210-490-3096 (San Antonio) between 8 AM and 5 PM. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site.
- For spills of federal reportable quantities, in conformance with the requirements in 40CFR parts 110, 119 and 302, the contractor should notify the National Response Center at (800) 424-8802.
- Notification should first be made by telephone and followed up with a written report. The services of a spill contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staff have arrived at the job site.
- Other agencies which may need to be contacted include, but are not limited to, City, Police Department, County Sheriff Office, Fire Departments, etc.

Vehicle and Equipment Maintenance

- If maintenance must occur onsite, use a designated area and a secondary containment, located away from drainage courses, to prevent the runoff of stormwater and the runoff of spills.
- Regularly inspect onsite vehicles and equipment for leaks and repair immediately. Check incoming vehicles and equipment (including delivery trucks, and employee and subcontractor vehicles) for leaking oil and fluids. Do not allow leaking vehicles onsite.
- Always use secondary containment, such as drain pan or drop cloth, to catch spills or leaks when removing or changing fluids.
- Place drip pans or absorbent materials under paving equipment when not in use.
- Use absorbent materials on small spills rather than hosing down or burying the spill.
- Remove the absorbent materials promptly and dispose of properly.
- Promptly transfer used fluids to the proper waste or recycling drums. Don't leave full drip pans or other open containers lying around.
- Oil filters disposed of in trashcans or dumpsters can leak oil and pollute stormwater. Place the oil filter in a funnel over a waste oil recycled. As the oil supplier or recycler about recycling oil filters.
- Store cracked batteries in a non-leaking secondary container. Do this with all cracked batteries even if you think all the acid has drained out. If you drop a battery, treat as if it cracked. Put into the containment area until you are sure it is not leaking.
- If fueling must occur on site, used designated areas, located away from drainage courses, to prevent the runoff of stormwater and the runoff of spills.
- Discourage "topping off" on fuel tanks.
- Always use secondary containment, such as drain pan, when fueling to catch spill/leaks.

Attachment B-Potential Sources of Contamination

Attachment B: Potential Sources of Contamination

Asphalt products used on this project

- Preventative measures
 - After placement of asphalt, emulsion or coatings, the contractor will be responsible for immediate cleanup should an unexpected rain occur. For the duration of the asphalt product curing time, the contractor will maintain standby personnel and equipment to contain any asphalt wash-off should an unexpected rain occur. The contractor will be instructed not to place asphalt products on the ground within 48 hours of forecasted rain.

Oil, grease fuel and hydrocarbon fluid contamination from construction equipment and vehicle drippings.

- Preventative measures
 - Vehicle maintenance, when possible, will be performed within the construction staging area.
 - Construction vehicles and equipment shall be checked regularly for leaks and repaired immediately.

Accidental leaks or spills of oil, petroleum products and substances listed under 40 CFR parts 110, 117, and 302 used or stored temporarily on site.

- Preventative measures
 - Contractor to incorporate regular safety meetings, a discussion of spill prevention and appropriate disposal procedures.
 - Contractor's superintendent or representative overseer shall enforce proper spill prevention and control measures.
 - Hazardous material and waste shall be stored in covered containers and protected from vandalism.
 - A stockpile of spill cleanup materials shall be stored on site where it will be readily available.



Miscellaneous trash and litter from construction workers and material wrappings.

- Preventative measures
 - Trash containers will be placed throughout the site to encourage proper trash disposal.

Construction Debris

- Preventative measures
 - Construction debris will be monitored daily by the site contractor. Debris will be collected weekly and placed in disposal bins. Situations requiring immediate attention will be addressed on a case-by-case basis.

Spills/Overflow of waste from portable toilets

- Preventative measures
 - Portable toilets will be placed away from high traffic vehicular areas and storm drain inlets.
 - Portable toilets will be placed on a level ground surface.
 - Portable toilets will be inspected regularly for leaks and will be serviced and sanitized at time intervals that will maintain sanitary conditions.





Hill Country Civil
Engineers • Consultants

Attachment C-Sequence of Major Activities

Attachment C: Sequence of Major Construction Activities

The sequence of major construction activities that will disturb earth/soil of the proposed site will be completed in two stages. Initially, the limits of construction of the site will be cleared and grubbed of existing vegetation and a portion of the existing driveway prepared for the proposed site plan. This stage will include installation of temporary erosion controls as outlined on the Erosion Control Plan. The second stage will include the construction of buildings, parking, drives, utilities, landscaping, and site cleanup. Once the site is fully stabilized with vegetation back in place, the temporary erosion controls may be removed. Both stages will disturb approximately 5.61 acres of land.





Hill Country Civil
Engineers • Consultants

Attachment D-Temporary Best Management Practices and measures

Attachment D: Temporary Best Management Practices and Measures

7a A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.

There are no upgradient flows therefore, there are no proposed BMPs are planned specifically for upgradient flows. The proposed existing offsite batch detention pond was sized to treat all onsite flows and impervious cover.

7b A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off-site, including pollution caused by contaminated stormwater runoff from the site.

Site preparations will disturb the largest amount of soil. Therefore, before any of this work can begin, the clearing and grading contractor will be responsible for the installation of all on-site control measures. The methodology for pollution prevention of on-site stormwater will include:

- Erection of silt fence along downgradient boundary of construction activities for temporary erosion and sedimentation controls.
- Installation of stabilized construction entrance/exits to reduce the dispersion of sediment from the site.
- Installation of concrete truck washout.
- Installation of inlet protection barrier.
- Installation of construction staging areas.

7c A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.

Temporary measures are intended to provide a method of controlling and slowing the flow of runoff from the construction site. By utilizing silt fence staged down gradient and along flow paths, will allow sediment and suspended solids to settle out of stormwater flows and be captured onsite. By containing the sediment and suspended solids within the site, they will not enter the aquifer, surface streams and/or sensitive features that may exist downstream of the site.

7d A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction

BMP measures utilized in this plan are intended to allow stormwater to continue downstream after passing through the BMPs. The BMPs are providing settlement of suspended solids and containment onsite, but stormwater flows will continue on their natural drainage path. Features discovered during construction will be reported and assessed in accordance with applicable regulations.





Hill Country Civil
Engineers • Consultants

Attachment E-Request to Temporarily Seal a Feature N/A



Hill Country Civil
Engineers • Consultants

Attachment F-Structural Practices

Attachment F: Structural Practices

The structural practices listed below are shown on the Erosion Control Plans and are listed on Attachment D of the Temporary Controls Section of the CZP.

- A stabilized construction entrance with washout pit will be constructed at all locations where vehicular traffic enters and leaves the site. This will reduce sediments which leave the site and are tracked or fall onto adjacent roadways. Currently there are one proposed stabilized construction entrance locations.
- A concrete truck washout will be located next to the stabilized construction entrance to prevent pollutants to stormwater from concrete waste.
- Silt fencing will be installed adjacent to any drainage way which receives sheet flow from upgradient-disturbed areas and along the side slope perimeter of disturbed areas.
- Rock Berm will be installed at the stormwater discharge locations to protect the outfalls and to reduce point discharge.



Hill Country Civil
Engineers • Consultants

Attachment G-Drainage Area Map

| SURVEY NOTE | LEGAL DESCRIPTION |
|--|---|
| Survey Prepared by: MC SURVEYING, LLC 192 PINK GRANITE BLVD DRIPPING SPRINGS, TX 78620 PH: 737.202.8333 TBPCLS Firm #10194678 | BEING 5.746 ACRES OUT OF THE PHILIP A SMITH LEAGUE, ABSTRACT NUMBER 415, HAYS COUNTY TEXAS, AND BEING ALL OF A CALLED 3.021 ACRES DESCRIBED IN DOCUMENT NUMBER 20054238, AND ALL OF A CALLED 2.723 ACRES DESCRIBED IN DOCUMENT NUMBER 19028414, BOTH OF THE OFFICIAL PUBLIC RECORDS OF HAYS COUNTY, TEXAS. |

TIME OF CONCENTRATION

| Drainage Area Name: | | | EDA 1 | | | | | | | | | |
|--|------------------|-------------|----------------|---------|------------|-----------------|-----------------------|-------------------|---------------|----------------------------------|----------------------------------|---|
| Proposed Time of Concentration (min): | | | 20.5 | | | | | | | | | |
| *Minimum Initial T _c (min): | | | | | | | | | | | | 5 |
| Segment | Condition | Length (ft) | Elevation (ft) | | Mannings n | Velocity (ft/s) | Wetted Perimeter (ft) | XS Area (sq. ft.) | Slope (ft/ft) | Incremental Time of Travel (min) | Cumulative Time of Travel (min)* | |
| | | | Start | End | | | | | | | | |
| 1 | Sheet | 100.0 | 1154.48 | 1153.39 | 0.240 | | N/A | N/A | 0.011 | 16.1 | 16.1 | |
| 2 | Shall. Conc. | 633.0 | 1153.39 | 1139.47 | | | N/A | N/A | 0.022 | 4.4 | 20.5 | |
| 3 | Channel or Sewer | 0.0 | 0.00 | 0.00 | | 6.000 | N/A | N/A | 0.000 | 0.0 | 20.5 | |

| Drainage Area Name: | | | EDA 2 | | | | | | | | | |
|--|------------------|-------------|----------------|---------|------------|-----------------|-----------------------|-------------------|---------------|----------------------------------|---------------------------------|---|
| Proposed Time of Concentration (min): | | | 16.4 | | | | | | | | | |
| *Minimum Initial T _c (min): | | | | | | | | | | | | 5 |
| Segment | Condition | Length (ft) | Elevation (ft) | | Mannings n | Velocity (ft/s) | Wetted Perimeter (ft) | XS Area (sq. ft.) | Slope (ft/ft) | Incremental Time of Travel (min) | Cumulative Time of Travel (min) | |
| | | | Start | End | | | | | | | | |
| 1 | Sheet | 100.0 | 1154.35 | 1153.25 | 0.240 | | N/A | N/A | 0.011 | 16.1 | 16.1 | |
| 2 | Shall. Conc. | 44.0 | 1153.25 | 1152.32 | | | N/A | N/A | 0.021 | 0.3 | 16.4 | |
| 3 | Channel or Sewer | 0.0 | 0.00 | 0.00 | | 6.000 | N/A | N/A | 0.000 | 0.0 | 16.4 | |

Drainage Area Name: ODA 1

Proposed Time of Concentration (min): 18.4

*Minimum Initial T_c (min): 5

| Segment | Condition | Length (ft) | Elevation (ft) | | Mannings n | Velocity (ft/s) | Wetted Perimeter (ft) | XS Area (sq. ft.) | Slope (ft/ft) | Incremental Time of Travel (min) | Cumulative Time of Travel (min)* |
|---------|------------------|-------------|----------------|---------|------------|-----------------|-----------------------|-------------------|---------------|----------------------------------|----------------------------------|
| | | | Start | End | | | | | | | |
| 1 | Sheet | 100.0 | 1164.27 | 1162.19 | 0.240 | | N/A | N/A | 0.021 | 12.4 | 12.4 |
| 2 | Shall. Conc. | 577.0 | 1162.19 | 1150.00 | | | N/A | N/A | 0.021 | 4.1 | 16.5 |
| 3 | Channel or Sewer | 306.0 | 1150.00 | 1145.79 | 0.040 | 2.752 | 6.00 | 3.00 | 0.014 | 1.9 | 18.4 |


| Drainage Area Name: | | | ODA 2 | | | | | | | | |
|---------------------------------------|------------------|-------------|--|---------|------------|-----------------|-----------------------|-------------------|---------------|----------------------------------|---------------------------------|
| Proposed Time of Concentration (min): | | | 17.6 | | | | | | | | |
| | | | *Minimum Initial T _c (min): | | 5 | | | | | | |
| Segment | Condition | Length (ft) | Elevation (ft) | | Mannings n | Velocity (ft/s) | Wetted Perimeter (ft) | XS Area (sq. ft.) | Slope (ft/ft) | Incremental Time of Travel (min) | Cumulative Time of Travel (min) |
| | | | Start | End | | | | | | | |
| 1 | Sheet | 100.0 | 1166.50 | 1164.73 | 0.240 | | N/A | N/A | 0.018 | 13.3 | 13.3 |
| 2 | Shall. Conc. | 569.0 | 1164.73 | 1154.46 | | | N/A | N/A | 0.018 | 4.4 | 17.6 |
| 3 | Channel or Sewer | 0.0 | 0.00 | 0.00 | | | N/A | N/A | 0.000 | 0.0 | 17.6 |

COMPOSITE CURVE NUMBER

| | CN Number | Composite CN | | | | | | |
|--------------------|-----------|--------------|-------|-------|-------|-------|-------|-------|
| | | EDA 1 | EDA 2 | ODA 1 | ODA 2 | PDA 1 | PDA 2 | PDA 3 |
| Open Space | 80 | 5.27 | 0.30 | 2.58 | 2.60 | 1.09 | 0.29 | 0.83 |
| Streets | 98 | 0.34 | 0.01 | 0.00 | 0.00 | 3.64 | 0.00 | 0.05 |
| Total Acreage | | 5.61 | 0.31 | 2.58 | 2.60 | 4.73 | 0.29 | 0.88 |
| Composity CN Value | | 81 | 81 | 80 | 80 | 94 | 80 | 81 |

RUNOFF SUMMARY TABLE

| Rainfall Runoff - Summary - City of Austin | | | | | |
|--|------------|--------|--------|--------|--|
| Analysis Point | Flow (cfs) | | | | |
| | 2 yr | 10 yr | 25 yr | 100 yr | |
| EDA 1 | 13.120 | 27.440 | 38.820 | 60.890 | |
| EDA 2 | 0.857 | 1.777 | 2.506 | 3.918 | |
| ODA 1 | 6.304 | 13.360 | 19.000 | 29.940 | |
| ODA 2 | 6.353 | 13.470 | 19.150 | 30.170 | |
| PDA 1 | 23.680 | 40.800 | 54.040 | 79.660 | |
| PDA 1 W/ POND | 12.320 | 33.880 | 49.540 | 76.960 | |
| PDA 2 | 0.772 | 1.628 | 2.310 | 3.633 | |
| PDA 3 | 2.432 | 5.044 | 7.114 | 11.120 | |
| Rainfall Runoff - Summary - City of Austin | | | | | |
| Analysis Point | Flow (cfs) | | | | |
| | 2 yr | 10 yr | 25 yr | 100 yr | |
| EXISTING AP 1 | 18.820 | 39.720 | 56.590 | 89.440 | |
| PROPOSED AP 1 | 14.230 | 38.780 | 56.430 | 87.690 | |
| EXISTING AP 2 | 0.857 | 1.777 | 2.506 | 3.918 | |
| PROPOSED AP 2 | 0.772 | 1.628 | 2.310 | 3.633 | |



LEGEND

- PROPERTY LINE
- ADJOINER PROPERTY
- EASEMENT
- WIRE FENCE
- GUARD RAIL
- OHE
- OVERHEAD ELECTRIC
- EDGE OF GRAVEL
- EDGE OF ASPHALT
- GAS
- MARKED GAS LINE
- UT
- MARKED COMMUNICATION LINE
- W
- WATER LINE
- BENCH MARK
- IRON ROD FOUND (AS NOTED)
- IRON PIPE FOUND (AS NOTED)
- 1/2" IRON ROD SET "RPLS 6714" WITH CAP
- LIGHT POLE
- UTILITY POLE
- METER POLE
- GUY WIRE
- SANITARY MANHOLE
- FIBER OPTIC CABLE PEDESTAL
- TELEPHONE PEDESTAL
- WELL
- FIRE HYDRANT
- WATER VALVE
- PROPANE TANK
- SIGN (AS NOTED)
- TRAFFIC SIGNAL AHEAD POLE
- MAIL BOX
- SPOT ELEVATION
- PLAT RECORDS HAYS COUNTY TEXAS
- DEED RECORDS HAYS COUNTY TEXAS
- OFFICIAL PUBLIC RECORDS HAYS COUNTY TEXAS
- EXIST MAJOR CONTOUR LINES
- EXIST MINOR CONTOUR LINES
- EXIST TREE
- TOC
- TIME OF CONCENTRATION
- DRAINAGE AREA BOUNDARY
- DA #
- ACRES
- DRAINAGE AREA LABEL

Hill Country Civil
Engineers • Consultants
Texas Firm License No. F-29872
3911 Landmark Blvd., Suite 200, New Braunfels, TX 78130
Phone: 737.202.8333
Fax: 737.202.8334
www.hillcountrycivil.com

ROSS T. CORDER
REGISTERED PROFESSIONAL ENGINEER
12540
23 October 2025

| | |
|-----------|--|
| App. | |
| No. | |
| Date | |
| Revisions | |

RINKE DS DEVELOPMENT

27010 RR12
DRIPPING SPRINGS, TEXAS
78620

DRAWN BY: RTC

EXISTING DRAINAGE
AREA MAP

SHEET No.

19

OF 28


Drainage Area Name: PDA 1
Proposed Time of Concentration (min): 6.8

Drainage Area Name: PDA 2
Proposed Time of Concentration (min): 16.4

Drainage Area Name: PDA 3
Proposed Time of Concentration (min): 16.0


| | Composite CN | | | | | | | |
|----------------------|--------------|-------|-------|-------|-------|-------|-------|-------|
| | CN Number | EDA 1 | EDA 2 | ODA 1 | ODA 2 | PDA 1 | PDA 2 | PDA 3 |
| Open Space | 80 | 5.27 | 0.30 | 2.58 | 2.60 | 1.09 | 0.29 | 0.83 |
| Streets | 98 | 0.34 | 0.01 | 0.00 | 0.00 | 3.64 | 0.00 | 0.05 |
| Total Acreage | | 5.61 | 0.31 | 2.58 | 2.60 | 4.73 | 0.29 | 0.88 |
| Composition CN Value | | 81 | 81 | 80 | 80 | 94 | 80 | 81 |

| Rainfall Runoff - Summary - City of Austin | | | | | |
|--|--------|------------|--------|--------|--|
| | | Flow (cfs) | | | |
| Analysis Point | 2 yr | 10 yr | 25 yr | 100 yr | |
| EDA 1 | 13,120 | 27,440 | 38,820 | 60,890 | |
| EDA 2 | 0.857 | 1.777 | 2.506 | 3.918 | |
| ODA 1 | 6.304 | 13,360 | 19,000 | 29,940 | |
| ODA 2 | 6.353 | 13,470 | 19,150 | 30,170 | |
| PDA 1 | 23,680 | 40,800 | 50,040 | 79,660 | |
| PDA 1 W/ POND | 12,320 | 33,880 | 49,540 | 76,960 | |
| | 2.772 | 1.628 | 2.310 | 3.633 | |
| PDA 3 | 2,432 | 5,044 | 7,114 | 11,120 | |
| Rainfall Runoff - Summary - City of Austin | | | | | |
| | | Flow (cfs) | | | |
| Analysis Point | 2 yr | 10 yr | 25 yr | 100 yr | |
| EXISTING AP 1 | 18,820 | 39,720 | 56,590 | 89,440 | |
| PROPOSED AP 1 | 14,230 | 38,780 | 56,430 | 87,690 | |
| EXISTING AP 2 | 0.857 | 1.777 | 2.506 | 3.918 | |
| PROPOSED AP 2 | 0.772 | 1.628 | 2.310 | 3.633 | |



1. CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE LOCAL BUILDING, SAFETY, AND INSPECTION REGULATIONS.
2. CONTRACTOR SHALL KEEP A COPY OF APPROVED CONSTRUCTION DRAWINGS ONSITE AT ALL TIMES.
3. PROPERTY LIES IN UNSHADED ZONE "X" AS DELINEATED ON THE FLOOD INSURANCE RATE MAP FOR TRAVIS COUNTY, TEXAS AND INCORPORATED AREAS, MAP NO 482093C0105F DATED 01/17/2025.
4. DRAINAGE FOR THIS DEVELOPMENT HAS BEEN DESIGNED SUCH THAT THERE WILL BE NO ADVERSE IMPACTS ON THE CAPACITY, FUNCTION OR INTEGRITY OF TEXAS DEPARTMENT OF TRANSPORTATION RIGHT OF WAY DRAINAGE FACILITIES.

| | |
|--------------|---|
| | PROPERTY LINE |
| | ADJOINER PROPERTY |
| | EASEMENT |
| | WIRE FENCE |
| | GUARD RAIL |
| | OVERHEAD ELECTRIC |
| | EDGE OF GRAVEL |
| | EDGE OF ASPHALT |
| | MARKED GAS LINE |
| | MARKED COMMUNICATION LINE |
| | WATER LINE |
| | BENCH MARK |
| | IRON ROD FOUND (AS NOTED) |
| | IRON PIPE FOUND (AS NOTED) |
| | 1/2" IRON ROD SET "RPLS 6714" WITH CAP |
| | LIGHT POLE |
| | UTILITY POLE |
| | METER POLE |
| | GUY WIRE |
| | SANITARY MANHOLE |
| | FIBER OPTIC CABLE PEDESTAL |
| | TELEPHONE PEDESTAL |
| | WELL |
| | FIRE HYDRANT |
| | WATER VALVE |
| | PROPANE TANK |
| | SIGN (AS NOTED) |
| | TRAFFIC SIGNAL AHEAD POLE |
| | MAIL BOX |
| | SPOT ELEVATION |
| P.R.H.C.T. | PLAT RECORDS HAYS COUNTY TEXAS |
| D.R.H.C.T. | DEED RECORDS HAYS COUNTY TEXAS |
| O.P.R.H.C.T. | OFFICIAL PUBLIC RECORDS HAYS COUNTY TEXAS |
| | EXIST MAJOR CONTOUR LINES |
| | EXIST MINOR CONTOUR LINES |
| | EXIST TREE |
| | PROP MAJOR CONTOUR |
| | PROP MINOR CONTOUR |
| | TIME OF CONCENTRATION |
| | DRAINAGE AREA BOUNDARY |
| | DRAINAGE AREA LABEL |

[illegible]

RINKE DS DEVELOPMENT

27010 RR12
DRIPPING SPRINGS, TEXAS
78620

HCC JOB No.: 070-01
DRAWN BY:: RTC

PROPOSED DRAINAGE AREA MAP

SHEET No.

20

OF 28



Hill Country Civil
Engineers • Consultants

Attachment H-Temporary Sediment Pond(s) Plans and Calculations

N/A



Hill Country Civil
Engineers • Consultants

Attachment I-Inspection and Maintenance for BMPs

Attachment I: Inspection and Maintenance for BMPs

The following list of items outlines and dictates Inspection and Maintenance for BMPs practices. Inspection and maintenance guidelines come from TCEQ RG-348.

In addition to these measures the contractor will be subject to the provisions of the TCEQ General Permit Number TXR 150000 relating to discharges from construction activities.

Temporary Construction Entrance/Exit

1. The entrance should be maintained in a condition which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repairs and/or cleanout of any measures used to trap sediment.
2. All sediment spilled, dropped, washed, or tracked onto public rights-of-way should be removed immediately by contractor.
3. When necessary, wheels should be cleaned to remove sediment prior to entrance on to public right-of-way.
4. When washing is required, it should be done on an area stabilized with crushed stone that drains into an approved sediment trap or sediment basin
5. All sediment should be prevented from entering any storm drain, ditch, or water course by using approved methods.

Silt Fence

1. Inspect all fencing weekly, and after any rainfall.
2. Remove sediment when buildup reaches 6 inches.
3. Replace any torn fabric or install a second line of fencing parallel to the torn section.
4. Replace or repair any sections crushed or collapsed during construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot to where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points.
5. When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

Concrete Washout

1. Concrete washout facilities should be inspected daily and after heavy rains to check for leaks, identify if any plastic linings and sidewalls have been damaged by construction activities, and determine whether they have been filled to over 75 percent capacity. When the washout container is filled to over 75 percent of its capacity, the washwater should be vacuumed off or allowed to evaporate to avoid overflows. Then when the remaining cementitious solids have hardened, they should be removed and recycled. Damage to the container should be repaired promptly. Before heavy rains, the washout container's liquid level should be lowered, or the container should be covered to avoid an overflow during the rain storm.

Rock Berm

1. Rock berm should be inspected weekly and after rainfall events, and at least daily during prolonged rain, to identify issues such as silt accumulation, damage to the wire sheath, or rock displacement.

2. Maintenance includes repairing or replacing damaged sheathing, removing silt when it reaches one-third the berms height (or 1 foot, whichever is less) and disposing of it properly, and generally maintain the berm's shape to prevent failure.





Hill Country Civil
Engineers • Consultants

Attachment J-Schedule of Interim and Permanent Soil Stabilization Practices

Attachment J: Schedule of Interim and Permanent Soil Stabilization Practices

Onsite construction activities shall be conducted in accordance with the Erosion Control Plan for the project which includes the provisions of the TPDES General Permit TXR150000.

Interim on-site stabilization measures will include minimizing soil disturbances by exposing the smallest practical area of land required for the shortest duration and maximizing the use of natural vegetation. All disturbed soil will be stabilized as per project specifications in accordance with TCEQ Technical Guidance Manual RG-348 (2005).

Stabilization measures shall be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, but in no case more than 14 days after the construction activity in that portion of the site has temporarily or permanently ceased. Where the initiation of stabilization measures by the 14th day after construction activity temporarily or permanently cease is precluded by weather conditions, stabilization measures shall be initiated as soon as practicable. Where construction activity on a portion of the site has temporarily ceased, and earth disturbing activities will be resumed within 21 days, temporary stabilization measures do not have to be initiated on that portion of the site. In areas experiencing droughts where the initiation of stabilization measures by the 14th day after construction activity has temporarily or permanently ceased is preclude by seasonal arid conditions, stabilization measures shall be initiated as soon as practicable.

Interim Stabilization Measures will include one or more of the following methods.

1. Temporary Vegetation
2. Installation of blankets or matting material
3. Hydraulic Mulch
4. Sod

The interim and permanent stabilization will be installed in accordance with the standard specifications for the county or city having jurisdiction over the project, whichever is more stringent. If the governing entity does not have specifications for these items, the work shall be completed in compliance with the procedures and specifications outlined in the current Technical Guidance Manual published by the TCEQ.

Permanent Stabilization measures will include one or more of the following methods.

1. Permanent Vegetation including landscape planting with trees, shrubs, or ground cover.
2. Installation of blankets or matting material
3. Hydromulch
4. Grass Sodding
5. Rock or concrete riprap

A copy of the Erosion Control Plan is attached.



Hill Country Civil
Engineers • Consultants

Agent Authorization Form

Agent Authorization Form
For Required Signature
Edwards Aquifer Protection Program
Relating to 30 TAC Chapter 213
Effective June 1, 1999

I, Barry Rinke
Print Name

BR Dripping LP
Title - Owner/President/Other

of Owner
Corporation/Partnership/Entity Name

have authorized Christopher B. Allison, P.E.
Print Name of Agent/Engineer

of Hill Country Civil
Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

Barry Rinke
Applicant's Signature


9/4/25
Date

THE STATE OF Texas §

County of Travis §

BEFORE ME, the undersigned authority, on this day personally appeared Barry Rinke known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 4th day of September, 2025.



Ben Rinke
NOTARY PUBLIC

Ben Rinke
Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 6/15/2026



Hill Country Civil
Engineers • Consultants

Application Fee Form

Application Fee Form

Texas Commission on Environmental Quality

Name of Proposed Regulated Entity: Rinke DS Development

Regulated Entity Location: 27010 RR 12, Dripping Springs, TX

Name of Customer: BR Dripping LP

Contact Person: Barry Rinke

Phone: 512-689-3686

Customer Reference Number (if issued):CN _____

Regulated Entity Reference Number (if issued):RN _____

Austin Regional Office (3373)

☒ Hays

☐ Travis

☐ Williamson

San Antonio Regional Office (3362)

☐ Bexar

☐ Medina

☐ Uvalde

☐ Comal

☐ Kinney

Application fees must be paid by check, certified check, or money order, payable to the **Texas Commission on Environmental Quality**. Your canceled check will serve as your receipt. **This form must be submitted with your fee payment.** This payment is being submitted to:

☒ Austin Regional Office

☐ San Antonio Regional Office

☒ Mailed to: TCEQ - Cashier

☐ Overnight Delivery to: TCEQ - Cashier

Revenues Section

Mail Code 214

P.O. Box 13088

Austin, TX 78711-3088

12100 Park 35 Circle

Building A, 3rd Floor

Austin, TX 78753

(512)239-0357

Site Location (Check All That Apply):

☐ Recharge Zone

☒ Contributing Zone

☐ Transition Zone

| <i>Type of Plan</i> | <i>Size</i> | <i>Fee Due</i> |
|---|-------------|----------------|
| Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling | Acres | \$ |
| Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks | Acres | \$ |
| Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential | Acres | \$ 5,000 |
| Sewage Collection System | L.F. | \$ |
| Lift Stations without sewer lines | Acres | \$ |
| Underground or Aboveground Storage Tank Facility | Tanks | \$ |
| Piping System(s)(only) | Each | \$ |
| Exception | Each | \$ |
| Extension of Time | Each | \$ |

Signature: Barry Rinke

Date: 9/4/25

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

| <i>Project</i> | <i>Project Area in Acres</i> | <i>Fee</i> |
|---|-------------------------------------|-------------------|
| One Single Family Residential Dwelling | < 5 | \$650 |
| Multiple Single Family Residential and Parks | < 5 | \$1,500 |
| | 5 < 10 | \$3,000 |
| | 10 < 40 | \$4,000 |
| | 40 < 100 | \$6,500 |
| | 100 < 500 | \$8,000 |
| | ≥ 500 | \$10,000 |
| Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur) | < 1 | \$3,000 |
| | 1 < 5 | \$4,000 |
| | 5 < 10 | \$5,000 |
| | 10 < 40 | \$6,500 |
| | 40 < 100 | \$8,000 |
| | ≥ 100 | \$10,000 |

Organized Sewage Collection Systems and Modifications

| <i>Project</i> | <i>Cost per Linear Foot</i> | <i>Minimum Fee- Maximum Fee</i> |
|---------------------------|------------------------------------|--|
| Sewage Collection Systems | \$0.50 | \$650 - \$6,500 |

Underground and Aboveground Storage Tank System Facility Plans and Modifications

| <i>Project</i> | <i>Cost per Tank or Piping System</i> | <i>Minimum Fee- Maximum Fee</i> |
|---|--|--|
| Underground and Aboveground Storage Tank Facility | \$650 | \$650 - \$6,500 |

Exception Requests

| <i>Project</i> | <i>Fee</i> |
|-----------------------|-------------------|
| Exception Request | \$500 |

Extension of Time Requests

| <i>Project</i> | <i>Fee</i> |
|---------------------------|-------------------|
| Extension of Time Request | \$150 |



Hill Country Civil
Engineers • Consultants

Core Data Form



TCEQ Core Data Form

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information

| | | |
|--|---|---|
| 1. Reason for Submission (If other is checked please describe in space provided.) | | |
| <input checked="" type="checkbox"/> New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.) | | |
| <input type="checkbox"/> Renewal (Core Data Form should be submitted with the renewal form) | | <input type="checkbox"/> Other |
| 2. Customer Reference Number (if issued) | Follow this link to search for CN or RN numbers in Central Registry** | 3. Regulated Entity Reference Number (if issued) |
| CN | | RN |

SECTION II: Customer Information

| | | | | |
|---|---------------------------------------|---|--|----|
| 4. General Customer Information | | 5. Effective Date for Customer Information Updates (mm/dd/yyyy) | | |
| <input checked="" type="checkbox"/> New Customer <input type="checkbox"/> Update to Customer Information <input type="checkbox"/> Change in Regulated Entity Ownership | | | | |
| <input type="checkbox"/> Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts) | | | | |
| <i>The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State (SOS) or Texas Comptroller of Public Accounts (CPA).</i> | | | | |
| 6. Customer Legal Name (If an individual, print last name first: eg: Doe, John) | | | <i>If new Customer, enter previous Customer below:</i> | |
| BR Dripping LP | | | | |
| 7. TX SOS/CPA Filing Number | 8. TX State Tax ID (11 digits) | 9. Federal Tax ID (9 digits) | 10. DUNS Number (if applicable) | |
| 0803823628 | 32076587974 | 85-3975267 | | |
| 11. Type of Customer: | | Partnership: <input type="checkbox"/> General <input checked="" type="checkbox"/> Limited | | |
| <input type="checkbox"/> Corporation | | <input type="checkbox"/> Individual | | |
| Government: <input type="checkbox"/> City <input type="checkbox"/> County <input type="checkbox"/> Federal <input type="checkbox"/> Local <input type="checkbox"/> State <input type="checkbox"/> Other | | <input type="checkbox"/> Sole Proprietorship <input type="checkbox"/> Other: | | |
| 12. Number of Employees | | 13. Independently Owned and Operated? | | |
| <input checked="" type="checkbox"/> 0-20 <input type="checkbox"/> 21-100 <input type="checkbox"/> 101-250 <input type="checkbox"/> 251-500 <input type="checkbox"/> 501 and higher | | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No | | |
| 14. Customer Role (Proposed or Actual) – as it relates to the Regulated Entity listed on this form. Please check one of the following | | | | |
| <input checked="" type="checkbox"/> Owner <input type="checkbox"/> Operator <input type="checkbox"/> Owner & Operator <input type="checkbox"/> Other: | | | | |
| <input type="checkbox"/> Occupational Licensee <input type="checkbox"/> Responsible Party <input type="checkbox"/> VCP/BSA Applicant | | | | |
| 15. Mailing Address: | | 1820 W. 39 th St. | | |
| City | | Austin | State | TX |
| ZIP | | 78731 | ZIP + 4 | |
| 16. Country Mailing Information (if outside USA) | | 17. E-Mail Address (if applicable) | | |
| | | barryrinke@me.com | | |

| | | |
|-----------------------------|------------------------------|---------------------------------------|
| 18. Telephone Number | 19. Extension or Code | 20. Fax Number (if applicable) |
| (512)422-1205 | | () - |

SECTION III: Regulated Entity Information

| | | | | | | | | |
|---|-------------|------------------|--------------|----|------------|-------|----------------|--|
| 21. General Regulated Entity Information (If 'New Regulated Entity' is selected, a new permit application is also required.) | | | | | | | | |
| <input checked="" type="checkbox"/> New Regulated Entity <input type="checkbox"/> Update to Regulated Entity Name <input type="checkbox"/> Update to Regulated Entity Information | | | | | | | | |
| <i>The Regulated Entity Name submitted may be updated, in order to meet TCEQ Core Data Standards (removal of organizational endings such as Inc, LP, or LLC).</i> | | | | | | | | |
| 22. Regulated Entity Name (Enter name of the site where the regulated action is taking place.) | | | | | | | | |
| Rinke DS Development | | | | | | | | |
| 23. Street Address of the Regulated Entity: (No PO Boxes) | 27010 RR 12 | | | | | | | |
| | | | | | | | | |
| | City | Dripping Springs | State | TX | ZIP | 78620 | ZIP + 4 | |
| 24. County | Hays | | | | | | | |

If no Street Address is provided, fields 25-28 are required.

| | | | | | | | | | |
|--|-------------|-------------------------------|------------------------------|-------------------------------|--------------------------------------|---------------------------------------|----------------|--|-------------------------|
| 25. Description to Physical Location: | | | | | | | | | |
| 26. Nearest City | | | | | State | | | | Nearest ZIP Code |
| | | | | | | | | | |
| <i>Latitude/Longitude are required and may be added/updated to meet TCEQ Core Data Standards. (Geocoding of the Physical Address may be used to supply coordinates where none have been provided or to gain accuracy).</i> | | | | | | | | | |
| 27. Latitude (N) In Decimal: | | 30.1825 | | | 28. Longitude (W) In Decimal: | | -98.084444 | | |
| Degrees | Minutes | Seconds | | Degrees | Minutes | Seconds | | | |
| 30 | 10 | 57 | | -98 | 05 | 04 | | | |
| 29. Primary SIC Code | | 30. Secondary SIC Code | | 31. Primary NAICS Code | | 32. Secondary NAICS Code | | | |
| (4 digits) | | (4 digits) | | (5 or 6 digits) | | (5 or 6 digits) | | | |
| 1542 | | | | | | | | | |
| 33. What is the Primary Business of this entity? (Do not repeat the SIC or NAICS description.) | | | | | | | | | |
| Non-residential buildings, other than industrial buildings and warehouses. Including commercial, office, institutional, and recreational buildings. | | | | | | | | | |
| 34. Mailing Address: | 27010 RR 12 | | | | | | | | |
| | | | | | | | | | |
| | City | Dripping Springs | State | TX | ZIP | 78620 | ZIP + 4 | | |
| 35. E-Mail Address: | | berinke@me.com | | | | | | | |
| 36. Telephone Number | | | 37. Extension or Code | | | 38. Fax Number (if applicable) | | | |
| (512)422-1205 | | | | | | () - | | | |

39. TCEQ Programs and ID Numbers Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

| | | | | |
|--|--|---|--|---|
| <input type="checkbox"/> Dam Safety | <input type="checkbox"/> Districts | <input checked="" type="checkbox"/> Edwards Aquifer | <input type="checkbox"/> Emissions Inventory Air | <input type="checkbox"/> Industrial Hazardous Waste |
| <input type="checkbox"/> Municipal Solid Waste | <input type="checkbox"/> New Source Review Air | <input type="checkbox"/> OSSF | <input type="checkbox"/> Petroleum Storage Tank | <input type="checkbox"/> PWS |
| <input type="checkbox"/> Sludge | <input type="checkbox"/> Storm Water | <input type="checkbox"/> Title V Air | <input type="checkbox"/> Tires | <input type="checkbox"/> Used Oil |
| <input type="checkbox"/> Voluntary Cleanup | <input type="checkbox"/> Wastewater | <input type="checkbox"/> Wastewater Agriculture | <input type="checkbox"/> Water Rights | <input type="checkbox"/> Other: |
| | | | | |

SECTION IV: Preparer Information

| | | | | |
|-----------------------------|------------------------|-----------------------|----------------------------|----------------|
| 40. Name: | Christopher B. Allison | | 41. Title: | Civil Engineer |
| 42. Telephone Number | 43. Ext./Code | 44. Fax Number | 45. E-Mail Address | |
| (817) 659-9078 | | () - | blake@hillcountrycivil.com | |

SECTION V: Authorized Signature

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

| | | | |
|-------------------------|--------------------|-------------------|----------------------|
| Company: | BR Dripping LP | Job Title: | Owner |
| Name (In Print): | Barry Rinke | Phone: | (512) 689- 3686 |
| Signature: | <i>Barry Rinke</i> | | Date: 8/21/25 |