

WATER POLLUTION ABATEMENT PLAN MODIFICATION

**WILLIAMS DR COMMERCIAL
GEORGETOWN, Williamson County, TEXAS**

Prepared For:

WILLIAMS DR Commercial

4785 WILLIAMS DR
GEORGETOWN, TX 78633

Prepared By:

KIMLEY-HORN AND ASSOCIATES, INC.

6800 Burleson Rd, Bldg 312, Suite 150
Austin, TX 78744
(512) 616-9942

Firm No. 928
KHA Project No. 064589720

November 2025

TABLE OF CONTENTS

Edwards Aquifer Application Cover Page.....	SECTION 1
Edwards Aquifer Application Cover Page.....	TCEQ-20705
General Information Form.....	SECTION 2
General Information Form.....	TCEQ-0587
Road Map.....	Attachment A
USGS / Edwards Recharge Zone Map.....	Attachment B
Project Description.....	Attachment C
Geologic Assessment Form.....	SECTION 3
Geologic Assessment Form.....	TCEQ-0585
Geologic Assessment Table.....	Attachment A
Stratigraphic Column.....	Attachment B
Site Geology.....	Attachment C
Site Geologic Map(s).....	Attachment D
Modification of a Previously Approved Recharge & Transition Zone.....	SECTION 4
Modification of Previously Approved Plan.....	TCEQ-0590
Original Approval Letter and Approved Modification Letters.....	Attachment A
Narrative of Proposed Modification.....	Attachment B
Current Site Plan of the Approved Project.....	Attachment C
Water Pollution Abatement Plan Application.....	SECTION 5
Water Pollution Abatement Plan Application.....	TCEQ-0584
Factors Affecting Surface Water Quality.....	Attachment A
Volume and Character of Stormwater.....	Attachment B
Suitability Letter from Authorized Agent.....	Attachment C
Exception to the Required Geologic Assessment.....	Attachment D
Temporary Stormwater Section.....	SECTION 6
Temporary Stormwater Section.....	TCEQ0602
Spill Response Actions.....	Attachment A
Potential Source of Contamination.....	Attachment B
Sequence of Major Activities.....	Attachment C
Temporary Best Management Practices and Measures.....	Attachment D
Request to Temporarily Seal a Feature.....	Attachment E
Structural Practices.....	Attachment F
Drainage Area Map.....	Attachment G
Temporary Sediment Pond(s) Plans and Calculations.....	Attachment H
Inspection and Maintenance for BMPs.....	Attachment I
Schedule of Interim and permanent Soil Stabilization.....	Attachment J

Permanent Stormwater Section.....	SECTION 7
Permanent Stormwater Section.....	TCEQ0600
20% or Less Impervious Cover Declaration.....	Attachment A
BMP for Upgradient Stormwater.....	Attachment B
BMP for On-site Stormwater.....	Attachment C
BMP for Surface Streams.....	Attachment D
Request to Seal Features.....	Attachment E
Construction Plans.....	Attachment F
Inspection, Maintenance, Repair and Retrofit Plan.....	Attachment G
Pilot-Scale Field Testing Plan.....	Attachment H
Measures for Minimizing Surface Stream Contamination.....	Attachment I
 Additional Forms.....	 SECTION 8
Previously Approved TSS Removal Calculations.....	
Agent Authorization Form.....	TCEQ-0599
Owner Authorization Form.....	
Application Fee Form.....	TCEQ-0574
Core Data Form.....	TCEQ-10400

***SECTION 1:
EDWARDS AQUIFER APPLICATION
COVER PAGE***

Texas Commission on Environmental Quality

Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with [30 TAC 213](#).

Administrative Review

1. [Edwards Aquifer applications](#) must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <http://www.tceq.texas.gov/field/eapp>.

2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
6. If the geologic assessment was completed before October 1, 2004 and the site contains “possibly sensitive” features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a “Mid-Review Modification”. Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ’s Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ’s San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity Name: Williams Dr Commercial					2. Regulated Entity No.: RN111695623				
3. Customer Name: AGTX GT Williams RE Holdings, LLC					4. Customer No.: N/A				
5. Project Type: (Please circle/check	New	Modification			Extension	Exception			
6. Plan Type: (Please circle/check	WPAP	CZP	SCS	UST	AST	EXP	EXT	Technical Clarification	Optional Enhanced Measures
7. Land Use: (Please circle/check	Residential	Non-residential				8. Site (acres):		1.007 AC.	
9. Application Fee:	\$4,000	10. Permanent BMP(s):				Batch Detention Basin			
11. SCS (Linear Ft.):		12. AST/UST (No. Tanks):							
13. County:	Williamson	14. Watershed:				Berry Creek			

Application Distribution


Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the “Texas Groundwater Conservation Districts within the EAPP Boundaries” map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region			
County:	Hays	Travis	Williamson
Original (1 req.)	—	—	<u> X </u>
Region (1 req.)	—	—	<u> X </u>
County(ies)	—	—	<u> X </u>
Groundwater Conservation District(s)	<u> </u> Edwards Aquifer Authority <u> </u> Barton Springs/ Edwards Aquifer <u> </u> Hays Trinity <u> </u> Plum Creek	<u> </u> Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	<u> </u> Austin <u> </u> Buda <u> </u> Dripping Springs <u> </u> Kyle <u> </u> Mountain City <u> </u> San Marcos <u> </u> Wimberley <u> </u> Woodcreek	<u> </u> Austin <u> </u> Bee Cave <u> </u> Pflugerville <u> </u> Rollingwood <u> </u> Round Rock <u> </u> Sunset Valley <u> </u> West Lake Hills	<u> </u> Austin <u> </u> Cedar Park <u> </u> Florence <u> X </u> Georgetown <u> </u> Jerrell <u> </u> Leander <u> </u> Liberty Hill <u> </u> Pflugerville <u> </u> Round Rock

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)	—	—	—	—	—
Region (1 req.)	—	—	—	—	—
County(ies)	—	—	—	—	—
Groundwater Conservation District(s)	<u> </u> Edwards Aquifer Authority <u> </u> Trinity-Glen Rose	<u> </u> Edwards Aquifer Authority	<u> </u> Kinney	<u> </u> EAA <u> </u> Medina	<u> </u> EAA <u> </u> Uvalde
City(ies) Jurisdiction	<u> </u> Castle Hills <u> </u> Fair Oaks Ranch <u> </u> Helotes <u> </u> Hill Country Village <u> </u> Hollywood Park <u> </u> San Antonio (SAWS) <u> </u> Shavano Park	<u> </u> Bulverde <u> </u> Fair Oaks Ranch <u> </u> Garden Ridge <u> </u> New Braunfels <u> </u> Schertz	NA	<u> </u> San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.	
Ryan McKay, P.E.	
Print Name of Customer/Authorized Agent	
	11-10-2025
Signature of Customer/Authorized Agent	Date

FOR TCEQ INTERNAL USE ONLY			
Date(s) Reviewed:		Date Administratively Complete:	
Received From:		Correct Number of Copies:	
Received By:		Distribution Date:	
EAPP File Number:		Complex:	
Admin. Review(s) (No.):		No. AR Rounds:	
Delinquent Fees (Y/N):		Review Time Spent:	
Lat./Long. Verified:		SOS Customer Verification:	
Agent Authorization Complete/Notarized (Y/N):		Fee Check:	Payable to TCEQ (Y/N):
Core Data Form Complete (Y/N):			Signed (Y/N):
Core Data Form Incomplete Nos.:			Less than 90 days old (Y/N):

SECTION 2:
General Information Form

General Information Form

Texas Commission on Environmental Quality

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:

Print Name of Customer/Agent: Ryan McKay

Date: 11/10/2025

Signature of Customer/Agent:



Project Information

1. Regulated Entity Name: Schiller Business Park
2. County: Williamson County
3. Stream Basin: San Gabriel River (Brazos River Basin)
4. Groundwater Conservation District (If applicable): N/A

5. Edwards Aquifer Zone:

- ☒ Recharge Zone
☐ Transition Zone

6. Plan Type:

- ☒ WPAP
☐ SCS
☒ Modification

- ☐ AST
☐ UST
☐ Exception Request

7. Customer (Applicant):

Contact Person: Grey Reed

Entity: AGTX GT Williams RE Holdings, LLC

Mailing Address: 12360 Market Dr

City, State: Oklahoma City, OK

Zip: 73114

Telephone: (214) 725-4886

FAX: _____

Email Address: greyreed@ashtongray.com

8. Agent/Representative (If any):

Contact Person: Ryan McKay

Entity: Kimley-Horn

Mailing Address: 6800 Burleson Rd, Building 312, Suite 150

City, State: Austin, Texas

Zip: 78744

Telephone: 512-518-4875

FAX: _____

Email Address: ryan.mckay@kimley-horn.com

9. Project Location:

☒ The project site is located inside the city limits of Georgetown.

☐ The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of _____.

☐ The project site is not located within any city's limits or ETJ.

10. ☐ The location of the project site is described below. The description provides sufficient detail and clarity so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

North of the Verde Vista and Williams Drive Intersection

11. ☒ **Attachment A – Road Map.** A road map showing directions to and the location of the project site is attached. The project location and site boundaries are clearly shown on the map.

12. ☒ **Attachment B - USGS / Edwards Recharge Zone Map.** A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') of the Edwards Recharge Zone is attached. The map(s) clearly show:

☒ Project site boundaries.

☒ USGS Quadrangle Name(s).

☒ Boundaries of the Recharge Zone (and Transition Zone, if applicable).

☒ Drainage path from the project site to the boundary of the Recharge Zone.

13. ☒ **The TCEQ must be able to inspect the project site or the application will be returned.** Sufficient survey staking is provided on the project to allow TCEQ regional staff to locate the boundaries and alignment of the regulated activities and the geologic or manmade features noted in the Geologic Assessment.

☒ Survey staking will be completed by this date: when advised of TCEQ site visit

14. ☒ **Attachment C – Project Description.** Attached at the end of this form is a detailed narrative description of the proposed project. The project description is consistent throughout the application and contains, at a minimum, the following details:

- ☒ Area of the site
- ☒ Offsite areas
- ☒ Impervious cover
- ☒ Permanent BMP(s)
- ☒ Proposed site use
- ☒ Site history
- ☒ Previous development
- ☒ Area(s) to be demolished

15. Existing project site conditions are noted below:

- ☐ Existing commercial site
- ☐ Existing industrial site
- ☐ Existing residential site
- ☐ Existing paved and/or unpaved roads
- ☐ Undeveloped (Cleared)
- ☒ Undeveloped (Undisturbed/Uncleared)
- ☐ Other: _____

Prohibited Activities

16. ☒ I am aware that the following activities are prohibited on the Recharge Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
- (2) New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
- (3) Land disposal of Class I wastes, as defined in 30 TAC §335.1;
- (4) The use of sewage holding tanks as parts of organized collection systems; and
- (5) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
- (6) New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.

17. ☒ I am aware that the following activities are prohibited on the Transition Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground Injection Control);
- (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and

- (3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.

Administrative Information

18. The fee for the plan(s) is based on:

- ☒ For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur.
- ☐ For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines.
- ☐ For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems.
- ☐ A request for an exception to any substantive portion of the regulations related to the protection of water quality.
- ☐ A request for an extension to a previously approved plan.

19. ☐ Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:


- ☐ TCEQ cashier
- ☒ Austin Regional Office (for projects in Hays, Travis, and Williamson Counties)
- ☐ San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)

20. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

21. ☒ No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.



ATTACHMENT A: Road map




PROJECT
LOCATION

VERDE VISTA

WILLIAMS DRIVE

ROAD MAP
4785 Williams Dr
Georgetown, Texas 78633
July 17, 2025



0 50 100
GRAPHIC SCALE IN FEET
SCALE: 1" = 100



ATTACHMENT B: USGS / Edwards Recharge Zone Map



U.S. DEPARTMENT OF THE INTERIOR
U.S. GEOLOGICAL SURVEY





GEORGETOWN QUADRANGLE
TEXAS - WILLIAMSON
7.5-MINUTE TOPO



Produced by the United States Geological Survey
North American Datum of 1983 (NAD83)
World Geodetic System of 1984 (WGS84) Projection and
1 000-meter grid: UNIVERSAL TRANSVERSE MERCATOR, ZONE 14R
Data is provided by The National Map (TNM), is the best available at the time of map
generation, and includes data content from supporting themes of Elevation,
Hydrography, Geographic Names, Boundaries, Transportation, Structures, Land Cover,
and Orthoimagery. Refer to associated Federal Geographic Data Committee (FGDC)
Metadata for additional source data information.

This map is not a legal document. Boundaries may be generalized for this map scale.
Private lands within government reservations may not be shown. Obtain permission
before entering private lands. Temporal changes may have occurred since these data
were collected and some data may no longer represent actual surface conditions.

Learn About The National Map: <https://nationalmap.gov>



CONTOUR INTERVAL 10 FEET
NORTH AMERICAN VERTICAL DATUM OF 1988
CONTOUR SMOOTHNESS - Medium



Florence	Cobb	Jarrell
Leander NE	Georgetown	Weir
Leander	Round Rock	Hutto

ADJOINING QUADRANGLES

ROAD CLASSIFICATION		
Expressway	Local Connector	
Secondary Hwy	Local Road	
Ramp	4WD	
Interstate Route	US Route	State Route

GEORGETOWN, TX
2025

ATTACHMENT C: Project Description

The Williams Dr Commercial project proposes a ± 1.007 -acre tract located at 4785 Williams Dr, Georgetown, Texas. This tract is currently undeveloped. The development proposed with this site plan application is for the construction of a commercial building, and associated parking and utility improvements.

No portion of the site is located within the Federal Emergency Management Agency's 100-year floodplain according to Flood Insurance Rate Map number 48491C0280E, dated September 26, 2008, for Williamson County, Texas and unincorporated areas. The site is located within the Edwards Aquifer Recharge Zone according to the Texas Commission on Environmental Quality (TCEQ). There are no critical water quality zones or water quality transition zones on-site. No ERI has been performed for this site, however, a geologic assessment has been provided with this report in Section 3.

The site is in the Berry Creek watershed. There is an existing Water Quality Best Management Practice (BMP) for the original WPAP of Schiller Business Park approved by TCEQ on May 19, 2023 (EAPP ID No. 11003524). The batch detention pond proposed with the Schiller Business Park Improvements will be used by this project to address the water quality requirements for the ultimate area disturbed by this commercial development. This site will also utilize pervious pavers as a BMP to meet the impervious cover threshold set by zoning and the max allowable per the Schiller Business Park batch detention pond.

The proposed impervious cover for this site within the lot boundary is ± 0.65 -acres with pavers incorporated. No areas are to be demolished considering that the site is undeveloped.

***SECTION 3:
GEOLOGIC ASSESSMENT FORM***

Geologic Assessment

Texas Commission on Environmental Quality

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Print Name of Geologist: Timothy C. Weaver

Telephone: 806-773-9326


Date: 10/3/2025

Fax: --

Representing: SQ Environmental LLC; F-50464 (Name of Company and TBPB or TBPE registration number)

Signature of Geologist:





Regulated Entity Name: Williams Dr Commercial Concept

Project Information

1. Date(s) Geologic Assessment was performed: 9/30/2025

2. Type of Project:

☒ WPAP
☐ SCS

☐ AST
☐ UST

3. Location of Project:

☒ Recharge Zone
☐ Transition Zone
☐ Contributing Zone within the Transition Zone

4. ☒ **Attachment A - Geologic Assessment Table.** Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.
5. ☒ Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups* (Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

Table 1 - Soil Units, Infiltration Characteristics and Thickness

Soil Name	Group*	Thickness(feet)
DoC	D	6.67

** Soil Group Definitions (Abbreviated)*

- A. Soils having a high infiltration rate when thoroughly wetted.
- B. Soils having a moderate infiltration rate when thoroughly wetted.
- C. Soils having a slow infiltration rate when thoroughly wetted.
- D. Soils having a very slow infiltration rate when thoroughly wetted.

6. ☒ **Attachment B – Stratigraphic Column.** A stratigraphic column showing formations, members, and thicknesses is attached. The outcropping unit, if present, should be at the top of the stratigraphic column. Otherwise, the uppermost unit should be at the top of the stratigraphic column.
7. ☒ **Attachment C – Site Geology.** A narrative description of the site specific geology including any features identified in the Geologic Assessment Table, a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure(s), and karst characteristics is attached.
8. ☒ **Attachment D – Site Geologic Map(s).** The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1": 400'
 Applicant's Site Plan Scale: 1" = 60'
 Site Geologic Map Scale: 1" = 60'
 Site Soils Map Scale (if more than 1 soil type): 1" = NA'
9. Method of collecting positional data:
 - ☒ Global Positioning System (GPS) technology.
 - ☐ Other method(s). Please describe method of data collection: _____
10. ☒ The project site and boundaries are clearly shown and labeled on the Site Geologic Map.
11. ☒ Surface geologic units are shown and labeled on the Site Geologic Map.

12. ☐ Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.
- ☒ Geologic or manmade features were not discovered on the project site during the field investigation.
13. ☒ The Recharge Zone boundary is shown and labeled, if appropriate.
14. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If applicable, the information must agree with Item No. 20 of the WPAP Application Section.
- ☐ There are _____ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.)
- ☐ The wells are not in use and have been properly abandoned.
- ☐ The wells are not in use and will be properly abandoned.
- ☐ The wells are in use and comply with 16 TAC Chapter 76.
- ☒ There are no wells or test holes of any kind known to exist on the project site.

Administrative Information

15. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

ATTACHMENT A

[illegible]

* DATUM: __ Google Earth

2A TYPE	TYPE	2B POINTS
C	Cave	30
SC	Solution cavity	20
SF	Solution-enlarged fracture(s)	20
F	Fault	20
O	Other natural bedrock features	5
MB	Manmade feature in bedrock	30
SW	Swallow hole	30
SH	Sinkhole	20
CD	Non-karst closed depression	5
Z	Zone, clustered or aligned features	30

8A INFILLING	
N	None, exposed bedrock
C	Coarse - cobbles, breakdown, sand, gravel
O	Loose or soft mud or soil, organics, leaves, sticks, dark colors
F	Fines, compacted clay-rich sediment, soil profile, gray or red colors
V	Vegetation. Give details in narrative description
FS	Flowstone, cements, cave deposits
X	Other materials

12 TOPOGRAPHY

Cliff, Hilltop, Hillside, Drainage, Floodplain, Streambed


I have read, I understood, and I have followed the Texas Commission on Environmental Quality's Instructions to Geologists. The information presented here complies with that document and is a true representation of the conditions observed in the field.

My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Date 10/3/2025

Sheet 1 of 1

TCEQ-0585-Table (Rev. 10-01-04)




ATTACHMENT B
GENERAL STRATIGRAPHIC COLUMN
4785 Williams Drive
Georgetown, Texas 78633

Upper Cretaceous	Del Rio Clay; 40 - 70 feet thick
Lower Cretaceous	Georgetown Formation; 30 - 80 feet thick
	Edwards Limestone; 300 - 500 feet thick

NOTES:

Source: USGS Bureau of Economic Geology, Texas Geology Mapper.

Shaded blue cell represents the uppermost and observed unit located on the subject property.



Timothy Weaver, P.G. No. 11761 10/3/2025

ATTACHMENT C

SITE GEOLOGIC DESCRIPTION

4785 Williams Drive
Georgetown, Texas 78633

PROPERTY DESCRIPTION

The approximately 1.007-acre subject property is comprised of one Williamson County Appraisal District (WCAD) parcel (ID No. R655953) located at 4785 Williams Drive (Dr) in Georgetown, Texas. Based on a review of historical records, the subject property is vacant land and has never been developed. A layout of the subject property is shown on **Attachment D-1**.

The property is located within the Edwards Aquifer Recharge Zone (TCEQ, 2025). The Edwards Aquifer Recharge Zone is defined by areas where surface water enters the subsurface through exposed limestone bedrock containing faults, fractures, sinkholes, or caves.

GEOLOGIC AND SOIL DESCRIPTION

The geology at ground surface on the subject property and the adjacent properties consists of the Georgetown Formation (Kgt) of the Lower Cretaceous, which is a unit comprised of mostly fine-grained limestone, with some marl, and is 30 to 80 feet (ft) thick (USGS, 2025). Based on the Geologic Atlas of Texas (Austin Sheet), the Georgetown Formation in this area is underlain by the Edwards Limestone (Ked), which is comprised of fine to coarse grained limestone ranging from 60 to 350 ft in thickness. The Edwards Limestone is the outcropping unit in the area surrounding the subject property. A general stratigraphic column of the units in the area of the subject property is provided as **Attachment B**. A Site Geologic Map is provided as **Attachment D-2**.

The onsite soil is Doss silty clay, moist (DoC), classified as hydrologic soil group D, which is characterized by a very slow infiltration rate (USDA, 2025). The soil profile consists of silty clay up to 17 inches in depth, followed by bedrock between 17 and 80 inches deep. This soil is residuum weathered from limestone that originates on hillslopes.

GEOLOGIC ASSESSMENT SUMMARY

The following activities were completed as part of the Geologic Assessment to investigate the property for the presence of geologic and manmade features, and to identify potential pathways for contaminant movement to the Edwards Aquifer, pursuant to Texas rules for regulated activities within the Recharge Zone (30 Texas Administrative Code [TAC] §213). The Geologic Assessment included evaluating the property for the potential presence of the following features:


- Bedrock
- Caves
- Faults
- Water wells
- Streams or springs
- Fractures or solution zones

Prior to completing the field survey, research was conducted from available literature and online resources, including the United States Geological Survey (USGS) Bureau of Economic Geology Texas Geologic Atlas, United States Department of Agriculture (USDA) Web Soil Survey Mapper, Texas Water Development Board (TWDB) Groundwater Data Viewer, Texas Railroad Commission (RRC) Well Viewer, and Federal Emergency Management Agency (FEMA) Flood Insurance Rate Maps. Additionally, historical aerial photographs were also examined. No portion of the site is located within the 100-year floodplain (FEMA, 2008). No oil/gas wells are located on or adjacent to the site (RRC, 2025). No water wells were identified on or within 500 ft of the subject property (TWDB, 2025).


A field survey was conducted on 30 September 2025. The entire subject property was walked on foot to survey the ground surface for the presence of geologic features. No sensitive geologic features, including caves, streams, or springs were observed at ground surface on the subject property or within 100 ft of the property at the time of the site assessment. No limestone bedrock outcrops, faults, fractures, solution zones, vugs, or cavities were observed at the ground surface of the subject property. No surface water features are present on the subject property. Stormwater that falls on the subject property travels by sheet flow primarily to the east-northeast. The completed Geologic Assessment Table is provided as **Attachment A**.

Boulder-sized pieces of limestone were present in two piles on the subject property. These limestone pieces appear to have originated and been removed from an offsite property, transported, and placed on the subject property. Based on historical aerial photographs, the piles of limestone have been present on the subject property since at least December 2023.

Based on the Geologic Assessment, no sensitive features were identified at ground surface on the subject property. If potentially sensitive geologic features are encountered during development activities, work should stop immediately and the feature be investigated by a Texas registered Professional Geologist.



Timothy Weaver, P.G. No. 11761

10/3/2025



Sources:

1. TCEQ Edwards Aquifer Viewer, 2025.
2. Texas Water Development Board, 2025.
3. US Department of Agriculture Web Soil Survey, 2025.
4. Railroad Commission of Texas, 2025.
5. USGS Geologic Atlas of Texas - Bureau of Economic Geology, Austin Sheet, 2025.




LEGEND

SUBJECT PROPERTY BOUNDARY, APPROXIMATE



10/3/2025

Timothy C. Weaver



NOTES: SOIL COVER OVER ENTIRE PROPERTY IS DOSS SILTY CLAY, MOIST (DoC).
THE ENTIRE SUBJECT PROPERTY IS LOCATED WITHIN THE EDWARDS AQUIFER RECHARGE ZONE.

GOOGLE EARTH, IMAGERY DATED 2/2024



SQ Environmental, LLC

SCALE: 1 IN = 60 FT

ATTACHMENT D-1

PROPERTY LAYOUT MAP

4785 WILLIAMS DRIVE
GEORGETOWN, TEXAS 78633

DATE: OCT 2025

PN: 1131.021.001




LEGEND


- SUBJECT PROPERTY BOUNDARY, APPROXIMATE
- Kgt - GEORGETOWN FORMATION

10/3/2025


Timothy C. Weaver



SOURCE: GOOGLE EARTH, IMAGERY DATED 2/2024



NOTES: SOIL COVER OVER ENTIRE PROPERTY IS DOSS SILTY CLAY, MOIST (DoC).
THE ENTIRE SUBJECT PROPERTY IS LOCATED WITHIN THE EDWARDS AQUIFER RECHARGE ZONE.



SQ Environmental, LLC

SCALE: 1 IN = 60 FT

ATTACHMENT D-2

SITE GEOLOGIC MAP

4785 WILLIAMS DRIVE
GEORGETOWN, TEXAS 78633

DATE: OCT 2025

PN: 1131.021.001

***SECTION 4:
MODIFICATION OF A PREVIOUSLY
APPROVED PLAN***

Modification of a Previously Approved Plan

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Transition Zone and Relating to 30 TAC 213.4(j), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This request for a **Modification of a Previously Approved Plan** is hereby submitted for TCEQ review and executive director approval. The request was prepared by:

Print Name of Customer/Agent: Ryan McKay

Date: 11/10/2025

Signature of Customer/Agent:



Project Information

1. Current Regulated Entity Name: Williams Dr Commercial
Original Regulated Entity Name: Schiller Business Park
Regulated Entity Number(s) (RN): RN111695623
Edwards Aquifer Protection Program ID Number(s): N/A
☐ The applicant has not changed and the Customer Number (CN) is: _____
☒ The applicant or Regulated Entity has changed. A new Core Data Form has been provided.
2. ☒ **Attachment A: Original Approval Letter and Approved Modification Letters.** A copy of the original approval letter and copies of any modification approval letters are attached.

3. A modification of a previously approved plan is requested for (check all that apply):
- ☐ Physical or operational modification of any water pollution abatement structure(s) including but not limited to ponds, dams, berms, sewage treatment plants, and diversionary structures;
 - ☐ Change in the nature or character of the regulated activity from that which was originally approved or a change which would significantly impact the ability of the plan to prevent pollution of the Edwards Aquifer;
 - ☒ Development of land previously identified as undeveloped in the original water pollution abatement plan;
 - ☐ Physical modification of the approved organized sewage collection system;
 - ☐ Physical modification of the approved underground storage tank system;
 - ☐ Physical modification of the approved aboveground storage tank system.
4. ☒ Summary of Proposed Modifications (select plan type being modified). If the approved plan has been modified more than once, copy the appropriate table below, as necessary, and complete the information for each additional modification.

WPAP Modification	Approved Project	Proposed Modification
Summary		
Acres	<u>23.81</u>	<u>23.81</u>
Type of Development	<u>Residential/Commercial</u>	<u>Commercial</u>
Number of Residential Lots	<u>214</u>	<u>214</u>
Impervious Cover (acres)	<u>9.18</u>	<u>9.18</u>
Impervious Cover (%)	<u>38.56</u>	<u>38.56</u>
Permanent BMPs	<u>batch detention basin</u>	<u>existing batch detention</u>
Other	<u> </u>	<u>basin</u>
		<u> </u>

SCS Modification	Approved Project	Proposed Modification
Summary		
Linear Feet	<u>N/A</u>	<u>N/A</u>
Pipe Diameter	<u>N/A</u>	<u>N/A</u>
Other	<u>N/A</u>	<u>N/A</u>

<i>AST Modification</i>	<i>Approved Project</i>	<i>Proposed Modification</i>
<i>Summary</i>		

Number of ASTs	<u>N/A</u>	<u>N/A</u>
Volume of ASTs	<u>N/A</u>	<u>N/A</u>
Other	<u>N/A</u>	<u>N/A</u>

<i>UST Modification</i>	<i>Approved Project</i>	<i>Proposed Modification</i>
<i>Summary</i>		

Number of USTs	<u>N/A</u>	<u>N/A</u>
Volume of USTs	<u>N/A</u>	<u>N/A</u>
Other	<u>N/A</u>	<u>N/A</u>

5. ☒ **Attachment B: Narrative of Proposed Modification.** A detailed narrative description of the nature of the proposed modification is attached. It discusses what was approved, including any previous modifications, and how this proposed modification will change the approved plan.

6. ☒ **Attachment C: Current Site Plan of the Approved Project.** A current site plan showing the existing site development (i.e., current site layout) at the time this application for modification is attached. A site plan detailing the changes proposed in the submitted modification is required elsewhere.
 - ☐ The approved construction has not commenced. The original approval letter and any subsequent modification approval letters are included as Attachment A to document that the approval has not expired.
 - ☒ The approved construction has commenced and has been completed. Attachment C illustrates that the site was constructed as approved.
 - ☐ The approved construction has commenced and has been completed. Attachment C illustrates that the site was **not** constructed as approved.
 - ☐ The approved construction has commenced and has **not** been completed. Attachment C illustrates that, thus far, the site was constructed as approved.
 - ☐ The approved construction has commenced and has **not** been completed. Attachment C illustrates that, thus far, the site was **not** constructed as approved.

7. ☒ The acreage of the approved plan has increased. A Geologic Assessment has been provided for the new acreage.
 - ☐ Acreage has not been added to or removed from the approved plan.

8. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional

copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

ATTACHMENT A: Original Approval Letter and Approved Modification Letters

Jon Niermann, *Chairman*
Emily Lindley, *Commissioner*
Bobby Janecka, *Commissioner*
Erin E. Chancellor, *Interim Executive Director*



TEXAS COMMISSION ON ENVIRONMENTAL QUALITY

Protecting Texas by Reducing and Preventing Pollution

May 19, 2023

Mr. Travis Wilkes
Ken Schiller and Associates, Inc.
212 Iva June Lane
Georgetown, Texas 78628

Re: Approval of a Water Pollution Abatement Plan (WPAP) and Approval of an Organized Sewage Collection System (SCS) Plan
Schiller Business Park; Located 4795 Williams Drive; Georgetown, Williamson County, Texas
Edwards Aquifer Protection Program ID: 11003524 and 11003525, Regulated Entity No. RN111695623

Dear Mr. Wilkes:

The Texas Commission on Environmental Quality (TCEQ) has completed its review on the applications for the above-referenced project submitted to the Edwards Aquifer Protection Program (EAPP) by 2P Consultants, LLC on behalf of the applicant, Ken Schiller and Associates, Inc. on March 9, 2023. Final review of the applications was completed after additional material was received on May 10, 2023.

As presented to the TCEQ, the application was prepared in general compliance with the requirements of 30 Texas Administrative Codes (TAC) Chapter §213 and Chapter §217. The permanent best management practices (BMPs), engineering design report, technical specifications and final design plans were prepared by a Texas licensed professional engineer (PE). All construction plans and design information were sealed, signed, and dated by a Texas licensed PE. Therefore, the application for the construction of the proposed project and methods to protect the Edwards Aquifer are hereby **approved**, subject to applicable state rules and the conditions in this letter.

This approval expires two years from the date of this letter, unless, prior to the expiration date, more than 10 percent of the construction has commenced on the project or an extension of time has been officially requested. This approval or extension will expire, and no extension will be granted if more than 50 percent of the project has not been completed within ten years from the date of this letter.

The applicant or a person affected may file with the chief clerk a motion for reconsideration of the executive director's final action on this Edwards Aquifer protection plan. A motion for reconsideration must be filed in accordance with 30 TAC §50.139.

PROJECT DESCRIPTION

WPAP DESCRIPTION

The proposed residential project will have an area of approximately 23.81 acres. It will include demolition of the existing impervious cover (15,460 square feet) and the development of a public road, 8 commercial lots with associated water, sewer and drainage improvements. This initial project development is limited to 1.81-acres (7.60 percent) of impervious cover (IC).

SCS DESCRIPTION

The proposed sewage collection system will provide disposal service for residential development. The system includes gravity lines, and other appurtenance necessary for conveying wastewater to a treatment plant.

The proposed SCS will consist of 1,392 linear feet of 8-inch, SDR 26, ASTM D2241 160-psi pressure piping.

TREATMENT FACILITY

The system will be connected to an existing City of Georgetown wastewater line for conveyance to the Pecan Branch Water Recycling Center for treatment and disposal. **The proposed system shall be connected for conveyance prior to use of the development.** The project will conform to all applicable codes, ordinances, and requirements of the City of Georgetown.

PERMANENT POLLUTION ABATEMENT MEASURES

To prevent the pollution of stormwater runoff originating on-site or upgradient of the site and potentially flowing across and off the site after construction, one batch detention basin, designed using the TCEQ technical guidance, *RG-348, Complying with the Edwards Aquifer Rules: Technical Guidance on Best Management Practices*, will be constructed to treat stormwater runoff. The required total suspended solids (TSS) treatment for this project is 1,347 pounds of TSS generated from the 1.81-acres of (IC). The approved permanent BMPs and measures meet the TCEQ required 80 percent removal of the increased load in TSS caused by the project and the City of Georgetown required 85 percent removal.

The permanent BMPs shall be operational prior to occupancy or use of the proposed project. Inspection, maintenance, repair, and retrofit of the permanent BMPs shall be in accordance with the approved application.

GEOLOGY

According to the Geologic Assessment (GA) included with the application, the surficial units of the site are the Georgetown Formation. No sensitive geologic features were identified in the GA. The site assessment conducted on April 18, 2023, by TCEQ staff determined the site to be generally as described by the GA.

STANDARD CONDITIONS

1. The plan holder (applicant) must comply with all provisions of 30 TAC Chapter §213 and technical specifications contained in the approved plan. The plan holder should also acquire and comply with additional and separate approvals, permits, registrations or authorizations from other TCEQ Programs (i.e., Stormwater, Water Rights, Dam Safety, Underground Injection Control, Water Quality) as required based on the specifics of the plan.
2. In addition to the rules of the Commission, the plan holder must also comply with state and local ordinances and regulations providing for the protection of water quality as applicable.

Prior to Commencement of Construction:

3. Within 60 days of receiving written approval of an Edwards Aquifer protection plan, the plan holder must submit to the EAPP proof of recordation of notice in the county deed records, with the volume and page number(s) of the county record. A description of the property boundaries shall be included in the deed recordation in the county deed records. TCEQ form, Deed Recordation Affidavit (TCEQ-0625), may be used.
4. The plan holder of any approved Edwards Aquifer protection plan must notify the EAPP and obtain approval from the executive director prior to initiating any modification to the activities described in the referenced application following the date of the approval.
5. The plan holder must provide written notification of intent to commence construction, replacement, or rehabilitation of the referenced project. Notification must be submitted to the EAPP no later than 48 hours prior to commencement of the regulated activity. Notification must include the date on which the regulated activity will commence, the name of the approved plan and program ID number for the regulated activity, and the name of the prime contractor with the name and telephone number of the contact person.
6. Temporary erosion and sedimentation (E&S) controls as described in the referenced application, must be installed prior to construction, and maintained during construction. Temporary E&S controls may be removed when vegetation is established, and the construction area is stabilized. The TCEQ may monitor stormwater discharges from the site to evaluate the adequacy of temporary E&S control measures. Additional controls may be necessary if excessive solids are being discharged from the site.
7. All borings with depths greater than or equal to 20 feet must be plugged with non-shrink grout from the bottom of the hole to within three (3) feet of the surface. The remainder of the hole must be backfilled with cuttings from the boring or gravel. All borings less than 20 feet must be backfilled with cuttings from the boring. All borings must be backfilled or plugged within four (4) days of completion of the drilling operation.

During Construction:

8. This approval does not authorize the installation of temporary or permanent aboveground storage tanks on this project that will have a total storage capacity of 500 gallons or more of static hydrocarbons or hazardous substances without prior approval of an Aboveground Storage Tank facility application.
9. If any sensitive feature is encountered during construction, replacement, or rehabilitation on this project, all regulated activities must be **immediately** suspended near it and notification must be made to TCEQ EAPP staff. Temporary BMPs must be installed and maintained to protect the feature from pollution and contamination. Regulated activities near the feature may not proceed until the executive director has reviewed and approved the methods proposed to protect the feature and the aquifer from potentially adverse impacts to water quality.
10. All water wells, including injection, dewatering, and monitoring wells shall be identified in the geologic assessment and must be in compliance with the requirements of the Texas Department of Licensing and Regulation 16 TAC Chapter §76 and all other locally applicable rules, as appropriate.
11. If sediment escapes the construction site, the sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain). Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity

has been reduced by 50 percent. Litter, construction debris, and construction chemicals shall be prevented from becoming stormwater discharge pollutants.

12. Intentional discharges of sediment laden water are not allowed. If dewatering becomes necessary, the discharge must be filtered through appropriately selected BMPs.
13. The following records shall be maintained and made available to the executive director upon request: the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
14. Stabilization measures shall be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, and construction activities will not resume within 21 days. When the initiation of stabilization measures by the 14th day is precluded by weather conditions, stabilization measures shall be initiated as soon as practicable.

After Completion of Construction:

15. Owners of permanent BMPs and temporary measures must ensure that the BMPs and measures are constructed and function as designed. A Texas licensed PE **must certify** in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the EAPP within 30 days of site completion.
16. The applicant shall be responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property or the ownership of the property is transferred to the entity. A copy of the transfer of responsibility must be filed with the executive director through the EAPP within 30 days of the transfer. TCEQ form, Change in Responsibility for Maintenance on Permanent BMPs and Measures (TCEQ-10263), may be used.
17. No part of the organized sewage collection system may be used as a sewage holding tank, as defined in 30 TAC §213.3 (excluding lift stations), over the Edwards Aquifer recharge zone.
18. A Texas licensed PE **must certify** in writing that the new sewage collection system (including force mains) has passed all required testing. The certification shall be submitted to the EAPP within 30 days of test completion and prior to the new sewage collection system being put into service.
19. A Texas licensed PE **must certify** subsequent testing required every five years of the existing sewage collection system after being put into use to determine types and locations of structural damage and defects such as offsets, open joints, or cracked or crushed lines that would allow exfiltration to occur. The test results must be retained by the plan holder for five years and made available to the executive director upon request.

The holder of the approved Edwards Aquifer protection plan is responsible for compliance with Chapter §213 and any condition of the approved plan through all phases of plan implementation. Failure to comply with any condition within this approval letter is a violation of Chapter §213 and is subject to administrative rule or orders and penalties as provided under §213.10 of this title (relating to Enforcement). Such violations may also be subject to civil penalties and injunction. Upon legal transfer of this property, the new owner is required to comply with all terms of the approved Edwards Aquifer protection plan.

Mr. Travis Wilkes

Page 5

May 19, 2023

This action is taken as delegated by the executive director of the Texas Commission on Environmental Quality. If you have any questions or require additional information, please contact Mr. Don Vandertulip, PE, BCEE of the Edwards Aquifer Protection Program at (210) 403-4057 or the regional office at 512-339-2929.

Sincerely,



Lillian Butler, Section Manager
Edwards Aquifer Protection Program
Texas Commission on Environmental Quality

LIB/dv

cc: Michael Easton Mundine, PE, 2P Consultants, LLC.


ATTACHMENT B: Narrative of Proposed Modification

The Williams Dr Commercial project proposes modifications to the approved ± 23.81 -acre Schiller Business Park WPAP located at 30.689953, 97.724992, east of the intersection of Verde Vista and Williams Dr, Georgetown, Williamson County, Texas. The commercial development proposes a 7500 SF building intended for medical, restaurant, and retail use with associated parking and utility improvements.



The ± 1.007 -acre tract proposes modifications to the total impervious cover of the original approved WPAP for Schiller Business Park. A commercial development consisting of one building, utility, and parking improvements is to be constructed on this ± 1.007 -acre tract within the Schiller Business Park development. Stormwater will be discharged to Lot 3 Block A at the northeast property line through a saw tooth curb. Stormwater from our site will then overland flow to an inlet within Verde Vista where it will then be captured and conveyed to the batch detention pond constructed with the Schiller Business Park Development. The maximum impervious cover approved with the original WPAP is 9.18 acres. The proposed modification includes ± 0.65 -acres of impervious cover. The 0.65 acres of impervious cover proposed with this development is accounted for in the 9.18 acres of impervious cover from the original WPAP. The batch detention pond was designed under the assumption that Block A Lot 1, 2, 3 and Block B 1 and 2 would eventually have 70% impervious cover. This site will also be utilizing pervious pavers as a BMP to fall within the allowable impervious cover threshold. The pavers will be located at the north and eastern parking bays.



ATTACHMENT C: Current Site Plan of the Approved Project





Developed Conditions Drainage Calculations					
Basin	2-YR (cfs)	10-YR (cfs)	25-YR (cfs)	100-YR (cfs)	
1	13.47	24.46	32.09	44.65	
2	4.61	7.36	9.21	12.22	
3	6.46	10.30	12.89	17.08	
4	9.93	15.56	19.37	25.52	
5	3.29	5.22	6.53	8.64	
6	2.86	5.41	7.16	9.99	
7	14.87	24.63	31.3	42.15	
8	0.48	0.72	0.88	1.14	
9	1.09	1.61	1.97	2.54	
10	1.21	1.84	2.26	2.94	
11	0.99	1.51	1.85	2.41	
12	0.99	1.51	1.85	2.41	
13	1.32	2.01	2.48	3.23	
14	1.29	1.94	2.38	3.09	
15	1.15	1.73	2.11	2.73	
16	1.17	1.79	2.21	2.88	
Pond	16.05	30.34	43.19	67.06	
POI 1	15.05	27.5	36.15	50.43	
POI 2	16.05	30.34	43.19	67.06	
POI 3	2.32	3.51	4.31	5.61	



Know what's **below**.
Call before you dig.

CONTRACTOR SHALL CONSIDER PROPOSED UTILITY IMPROVEMENTS AND PROVIDE ADEQUATE HORIZONTAL AND VERTICAL CLEARANCE DURING INSTALLATION OF ALL UTILITY INFRASTRUCTURE.

 <p>2P CONSULTANTS, LLC 203 E. MAIN STREET, SUITE 204 ROUND ROCK, TEXAS 78664 512-344-9664 TYPE FIRM #F-19351</p>	<p>DESIGNED, EM</p> <p>DRAWING</p> <p>REVIEWED VALUE</p>
--	--

[illegible]

WILKES - SCHILLER BUSINESS PARK
4795 WILLIAMS DRIVE
SUBDIVISION IMPROVEMENT PLANS
4795 WILLIAMS DRIVE GEORGETOWN, TEXAS 78633

PROPOSED CONDITIONS DRAINAGE AREA MAP

PERMIT No.
2022-40-CON
SHEET No.
15
OF 32

***SECTION 5:
WATER POLLUTION ABATEMENT
PLAN APPLICATION***

Water Pollution Abatement Plan Application

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Water Pollution Abatement Plan Application Form** is hereby submitted for TCEQ review and Executive Director approval. The form was prepared by:

Print Name of Customer/Agent: Ryan McKay

Date: 11/10/2025

Signature of Customer/Agent:



Regulated Entity Name: Williams Dr Commercial

Regulated Entity Information

1. The type of project is:

- ☐ Residential: Number of Lots: _____
- ☐ Residential: Number of Living Unit Equivalents: _____
- ☒ Commercial
- ☐ Industrial
- ☐ Other: _____

2. Total site acreage (size of property): 1.007

3. Estimated projected population: N/A

4. The amount and type of impervious cover expected after construction are shown below:

Table 1 - Impervious Cover Table

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	7500	÷ 43,560 =	0.17
Parking	17,860	÷ 43,560 =	0.41
Other paved surfaces	3,050	÷ 43,560 =	0.07
Total Impervious Cover	28,458	÷ 43,560 =	0.65

Total Impervious Cover 0.65 ÷ **Total Acreage** 1.007 X 100 = 64.88% **Impervious Cover**

5. ☒ **Attachment A - Factors Affecting Surface Water Quality.** A detailed description of all factors that could affect surface water and groundwater quality that addresses ultimate land use is attached.
6. ☒ Only inert materials as defined by 30 TAC §330.2 will be used as fill material.

For Road Projects Only

Complete questions 7 - 12 if this application is exclusively for a road project.

7. Type of project:

- ☐ TXDOT road project.
- ☐ County road or roads built to county specifications.
- ☐ City thoroughfare or roads to be dedicated to a municipality.
- ☐ Street or road providing access to private driveways.

8. Type of pavement or road surface to be used:

- ☐ Concrete
- ☐ Asphaltic concrete pavement
- ☐ Other: _____

9. Length of Right of Way (R.O.W.): _____ feet.

Width of R.O.W.: _____ feet.

L x W = _____ Ft² ÷ 43,560 Ft²/Acre = _____ acres.

10. Length of pavement area: _____ feet.

Width of pavement area: _____ feet.

L x W = _____ Ft² ÷ 43,560 Ft²/Acre = _____ acres.

Pavement area _____ acres ÷ R.O.W. area _____ acres x 100 = _____% impervious cover.

11. ☐ A rest stop will be included in this project.

☐ A rest stop will not be included in this project.

12. ☐ Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

Stormwater to be generated by the Proposed Project

13. ☒ **Attachment B - Volume and Character of Stormwater.** A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on the area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

Wastewater to be generated by the Proposed Project

14. The character and volume of wastewater is shown below:

_____ % Domestic	_____ Gallons/day
_____ % Industrial	_____ Gallons/day
_____ % Commingled	_____ Gallons/day
TOTAL gallons/day _____	

15. Wastewater will be disposed of by:

☐ On-Site Sewage Facility (OSSF/Septic Tank):

☐ **Attachment C - Suitability Letter from Authorized Agent.** An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities.

☐ Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.

☒ Sewage Collection System (Sewer Lines):

☒ Private service laterals from the wastewater generating facilities will be connected to an existing SCS.

☐ Private service laterals from the wastewater generating facilities will be connected to a proposed SCS.

☐ The SCS was previously submitted on _____.

☐ The SCS was submitted with this application.

☐ The SCS will be submitted at a later date. The owner is aware that the SCS may not be installed prior to Executive Director approval.

☐ The sewage collection system will convey the wastewater to the Pecan Branch Wastewater Treatment Plant (name) Treatment Plant. The treatment facility is:

☒ Existing.

☐ Proposed.

16. ☐ All private service laterals will be inspected as required in 30 TAC §213.5.

Site Plan Requirements

Items 17 – 28 must be included on the Site Plan.

17. ☒ The Site Plan must have a minimum scale of 1" = 400'.

Site Plan Scale: 1" = 20'.

18. 100-year floodplain boundaries:

☐ Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.

☒ No part of the project site is located within the 100-year floodplain.

The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): _____

19. ☒ The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, open space, etc. are shown on the plan.

☐ The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, open space, etc. are shown on the site plan.

20. All known wells (oil, water, unplugged, capped and/or abandoned, test holes, etc.):

☐ There are _____ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply)

☐ The wells are not in use and have been properly abandoned.

☐ The wells are not in use and will be properly abandoned.

☐ The wells are in use and comply with 16 TAC §76.

☒ There are no wells or test holes of any kind known to exist on the project site.

21. Geologic or manmade features which are on the site:

☒ All sensitive geologic or manmade features identified in the Geologic Assessment are shown and labeled.

☐ No sensitive geologic or manmade features were identified in the Geologic Assessment.

☐ **Attachment D - Exception to the Required Geologic Assessment.** A request and justification for an exception to a portion of the Geologic Assessment is attached.

- 22. ☒ The drainage patterns and approximate slopes anticipated after major grading activities.
- 23. ☒ Areas of soil disturbance and areas which will not be disturbed.
- 24. ☒ Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
- 25. ☒ Locations where soil stabilization practices are expected to occur.
- 26. ☐ Surface waters (including wetlands).
☒ N/A
- 27. ☐ Locations where stormwater discharges to surface water or sensitive features are to occur.
☒ There will be no discharges to surface water or sensitive features.
- 28. ☒ Legal boundaries of the site are shown.

Administrative Information

- 29. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 30. ☒ Any modification of this WPAP will require Executive Director approval, prior to construction, and may require submission of a revised application, with appropriate fees.

ATTACHMENT A: Factors Affecting Surface Water Quality

No Industrial associated activity discharges are expected for this proposed commercial development site. Surface water quality can be affected by disturbance during construction and by development after construction. Soil disturbance from clearing and grubbing and cut / fill operations can lead to discharge of sediment unless adequate temporary erosion control measures are in place. For this project, the use of silt fence and construction entrances will prevent sediment from leaving the site. Siltation collected by the control measures will be cleaned from fences, berms, etc. on a routine schedule.

During construction, surface water quality may also be affected by a spill of hydrocarbons or other hazardous substances used in construction. The most likely instances of a spill of hydrocarbons or hazardous substances are:

- a) Refueling construction equipment.
- b) Oil and grease from the asphalt pavement and vehicle traffic.
- c) Performing operator-level maintenance, including adding petroleum, oils, or lubricants.
- d) Normal silt build-up
- e) Unscheduled or emergency repairs, such as hydraulic fluid leaks.
- f) Trash which becomes loose from subdivision residents.
- g) Fertilizers used in the landscaping around the apartment buildings.

Every effort will be taken to be cautious and prevent spills. In the event of a fuel or hazardous substance spill as defined by the Reportable Quantities Table 1 (page 3) of the TCEQ's Small-Business Handbook for Spill Response (RG-285, June 1997), the contractor is required to clean up the spill and notify the TCEQ as required in RG-285. During business hours report spills to the TCEQ's Austin Regional Office at (512) 339-2929, after business hours call 1-800-832-8224, the Environmental Response Hotline or (512) 463-7727, the TCEQ Spill Reporting Hotline, which is also answered 24 hours a day. After construction is complete, impervious cover for the tract of land is the major reason for degradation of water quality. Impervious cover includes the building foundations, street pavement and concrete sidewalks. Oil and fuel discharge from vehicles is anticipated. The permanent BMP proposed with the Schiller Business Park will help mitigate these occurrences.

ATTACHMENT B: Volume and Character of Stormwater

EXISTING HYDROLOGIC CONDITIONS ANALYSIS

The drainage analysis of the existing site conditions was performed with Rational Method using Atlas 14 rainfall data. The site has one existing on-site drainage area which outfalls at our point of analysis, POA-1. There are also five offsite drainage areas which outfall at POA-1. Runoff from the existing drainage areas EX-1 and EX-OFF-1, EX-OFF-2, EX-OFF-3, EX-OFF-4, and EX-OFF-5 flow to the northern property line (POA-1).

The approach taken for the existing conditions of this site is to maintain the design peak flows to assure the downstream storm infrastructure can adequately convey the runoff and that the major point of confluence is not adversely affected. Table 4.1 below summarizes the existing drainage areas and the runoff produced for each storm event.

Table 4.1 Existing Drainage Areas Summary

EXISTING CONDITIONS							PEAK FLOWS AT POA			
DRAINAGE AREA	AREA (AC.)	IMPERVIOUS COVER	BASE CN	IMPERVIOUS CN	WEIGHTED CN	TC (MIN)	Q2 (CFS)	Q10 (CFS)	Q25 (CFS)	Q100 (CFS)
EX-1	1.01	0.00	84.00	98.00	84.00	5.00	3.1	5.7	7.2	9.2
EX-OFF-1	0.26	0.01	84.00	98.00	84.68	5.00	0.8	1.5	1.9	2.4
EX-OFF-2	0.04	0.00	84.00	98.00	84.00	5.00	0.1	0.20	0.30	0.40
EX-OFF-3	0.76	0.65	84.00	98.00	96.03	5.00	4.20	5.80	6.80	8.10
EX-OFF-4	0.07	0.00	84.00	98.00	84.00	5.00	0.20	0.40	0.50	0.60
EX-OFF-5	0.03	0.03	84.00	98.00	98.00	5.00	0.20	0.20	0.40	0.40

PROPOSED HYDROLOGIC CONDITIONS ANALYSIS

The drainage analysis of the proposed site conditions was performed with the Rational Method using Atlas 14 rainfall data. The proposed drainage areas consider the additional impervious cover added in the proposed development. The proposed drainage areas generally follow the same drainage paths as shown in the existing conditions. The existing and proposed drainage areas were analyzed at POA-1. Each increase in peak run-off for the developed conditions are accounted for in the drainage calculations of Basin 2 from the Schiller Business Park plans.

The time of concentrations were calculated for sheet flow, shallow concentrated flow, and channel flow. Rainfall data taken from the Atlas 14 Rainfall depth revisions and IDF Curves Memorandum were used to define the 2, 10, 25, and 100-year rainfall events.

Proposed drainage areas correspond to their respective existing drainage areas by number. For example, POA-1 is outfalling to the same point-of-analysis (POA-1) as EX-1.

Table 4.2 Proposed Drainage Areas Summary

PROPOSED CONDITIONS							PEAK FLOWS AT POA			
DRAINAGE AREA	AREA (AC.)	IMPERVIOUS COVER	BASE CN	IMPERVIOUS CN	WEIGHTED CN	TC (MIN)	Q2 (CFS)	Q10 (CFS)	Q25 (CFS)	Q100 (CFS)
PR-1	0.92	0.65	84.00	98.00	93.90	5.00	4.6	6.6	7.9	9.6
PR-2	0.09	0.002	84.00	98.00	84.45	5.00	0.3	0.5	0.7	0.8
PR-OFF-1	0.24	0.05	84.00	98.00	86.90	5.00	0.9	1.5	1.8	2.3
PR-OFF-2	0.04	0.00	84.00	98.00	84.00	5.00	0.1	0.2	0.3	0.4
PR-OFF-3	0.76	0.65	84.00	98.00	96.03	5.00	4.2	5.8	6.8	8.1
PR-OFF-4	0.07	0.07	80.00	98.00	98.00	5.00	0.4	0.6	0.6	0.8
PR-OFF-5	0.03	0.03	84.00	98.00	98.00	5.00	0.2	0.2	0.3	0.3



ATTACHMENT C: Suitability Letter From Authorized Agent

An authorized suitability letter from Williamson County is not applicable to this project because no OSSFs are proposed.



ATTACHMENT D: Exception to the Required Geologic Assessment

A geologic assessment is provided with this report. An exception is not required.

***SECTION 6:
TEMPORARY STORMWATER
SECTION***

Temporary Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC
§213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Ryan McKay

Date: 11/10/2025

Signature of Customer/Agent:



Regulated Entity Name: Williams Dr Commercial

Project Information

Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1. Fuels for construction equipment and hazardous substances which will be used during construction:

☐ The following fuels and/or hazardous substances will be stored on the site: _____

These fuels and/or hazardous substances will be stored in:

- ☐ Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

- ☐ Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
- ☐ Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
- ☒ Fuels and hazardous substances will not be stored on the site.
- 2. ☒ **Attachment A - Spill Response Actions.** A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. ☐ Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. ☒ **Attachment B - Potential Sources of Contamination.** A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

Sequence of Construction

- 5. ☒ **Attachment C - Sequence of Major Activities.** A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
 - ☒ For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
 - ☒ For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6. ☒ Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: N/A

Temporary Best Management Practices (TBMPs)

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

- 7. ☒ **Attachment D – Temporary Best Management Practices and Measures.** TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

- ☒ A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
 - ☒ A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
 - ☒ A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
 - ☒ A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8. ☒ The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
- ☐ **Attachment E - Request to Temporarily Seal a Feature.** A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
- ☒ There will be no temporary sealing of naturally-occurring sensitive features on the site.
9. ☒ **Attachment F - Structural Practices.** A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10. ☒ **Attachment G - Drainage Area Map.** A drainage area map supporting the following requirements is attached:
- ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
 - ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
 - ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
 - ☐ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

- ☒ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.
11. ☐ **Attachment H - Temporary Sediment Pond(s) Plans and Calculations.** Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
- ☒ N/A
12. ☒ **Attachment I - Inspection and Maintenance for BMPs.** A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
13. ☒ All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
14. ☒ If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
15. ☒ Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
16. ☒ Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

Soil Stabilization Practices

Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. ☒ **Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices.** A schedule of the interim and permanent soil stabilization practices for the site is attached.

- 18. ☒ Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. ☒ Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

Administrative Information

- 20. ☒ All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. ☒ If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. ☒ Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

ATTACHMENT A: Spill Response Actions

If there is an accidental spill on site, the contractor shall respond with appropriate action. The contractor will be required to contact the owner and in turn the owner will contact the TCEQ in the event of a spill on site. In addition to the following guidance, reference the latest version of TCEQ's Technical Guidance Manual (TGM) RG-348 Section 1.4.16.

Cleanup

- Clean up leaks and spills immediately.
- Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent material for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be disposed of as hazardous waste.
- Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of properly. See the waste management BMPs in this section for specific information.

Minor Spills

- Minor spills typically involve small quantities of oil, gasoline, paint, etc. which can be controlled by the first responder at the discovery spill.
- Use absorbent materials on small spills rather than hosing down or burying the spill.
- Absorbent materials should be promptly removed and disposed of properly.
- Follow the practice below for a minor spill:
 - Contain the spread of the spill.
 - Recover spilled materials.
 - Clean the contaminated area and properly dispose of contaminated materials.

Semi-Significant Spills

Semi-significant spills still can be controlled by the first responder along with the aid of other personnel such as laborers and the foreman, etc. This response may require the cessation of all other activities.

Spills should be cleaned up immediately:

- Contain spread of the spill.
- Notify the project foreman immediately.
- If the spill occurs on paved or impermeable surfaces, cleanup using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling with absorbent materials and do not let the spill spread widely.
- If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.
- If the spill occurs during rain, cover spill with tarps or other material to prevent contaminating runoff.

Significant/Hazardous Spills

For significant or hazardous spills that are in reportable quantities:

- Notify the TCEQ by telephone as soon as possible and within 24 hours at (512)339-2929 (Austin) or (254)751-0335 (Waco) between 8 AM and 5PM. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site.
 - For spills of federal reportable quantities, in conformance with requirements in 40 CFR parts 110,119 and 302, the contractor should notify the National Response Center at (800) 424-8802.
 - Notification should first be made by telephone and followed up with a written report.
 - The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.
 - Other agencies which may need to be consulted include, but not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.

TCEQ Reportable Quantities link:

<https://www.tceq.texas.gov/response/spills>

ATTACHMENT B: Potential Source of Contamination

Potential Source: Oil, grease, fuel and hydraulic fluid contamination from construction equipment and vehicle dripping.

Preventative Measures: Vehicle maintenance will be performed within the construction staging area or a local maintenance shop.

Potential Source: Miscellaneous trash and litter from construction workers and material wrappings.

Preventative Measures: Trash containers will be placed throughout the site to encourage proper disposal of trash.

Potential Source: Silt leaving the site.

Preventative Measures: Contractor will install all temporary best management practices prior to start of construction including the stabilized construction entrance to prevent tracking onto adjoining streets.

Potential Source: Construction Debris

Preventative Measures: Construction debris will be monitored daily by contractor. Debris will be collected weekly and placed in disposal bins. Situations requiring immediate attention will be addressed on a case by case basis.

Potential Source: Soil and Mud from Construction Vehicle tires as they leave the site.

Preventative Measures: A stabilized construction exit shall be utilized as vehicles leave the site. Any soil, mud, etc. carried from the project onto public roads shall be cleaned up within 24 hours.

Potential Source: Sediment from soil, sand, gravel and excavated materials stock piled on site.

Preventative Measures: Silt fence shall be installed on the down gradient side of the stock piled materials. Reinforced rock berms shall be installed at all downstream discharge locations.

Potential Source: Portable toilet spill.

Preventative Measures: Toilets on the site will be emptied on a regular basis by the contracted toilet company.

ATTACHMENT C: Sequence of Major Activities

The installation of erosion and sedimentation controls shall occur prior to any excavation of materials or major disturbances on the site. The sequence of major construction activities will be as follows. Approximate acreage to be disturbed is listed in parentheses next to each activity.

Intended Schedule or Sequence of Major Activities:

1. Construct Access (0.03 Acres)
2. Installation of Temporary BMPs (1.007 Acres)
3. Initiate Grubbing and Topsoil Stripping of Site (1.36 Acres)
4. Rough Subgrade Preparation (earthwork, grading, street and drainage excavation and embankment) (1.36 Acres)
5. Wet and Dry Utility Construction (0.17 Acres)
6. Final Subgrade Preparation (0.17 Acres)
7. Instillation of Base Materials (0.17 Acres)
8. Paving Activities (0.49 Acres)
9. Site cleanup and Removal of Temporary BMPs (1.007 Acres) Maximum total construction time is not expected to exceed 12 months.

ATTACHMENT D: Temporary Best Management Practices And Measures

As shown in the erosion and sediment control plan, to protect surface streams during construction activities, silt fence and triangular filter dike will be placed on the downslope along the property line where construction activities end. In addition, a construction entrance will be utilized to filter stormwater through the rock material and inlet protection will be placed at installed inlets.



ATTACHMENT E: Request to Temporarily Seal a Feature

There are no features proposed to be sealed with this development.

ATTACHMENT F - Structural Practices

The plan for temporary structural controls on this site includes placing silt fence and triangular filter dike at the down slope of the site that will collect sediment prior to exiting the site. For continued effective use, the silt fence and triangular filter dike will need to be cleaned out when appropriate.



ATTACHMENT G: Drainage Area Map

Refer to Existing and Proposed Drainage Area Maps in Construction Plans.

ATTACHMENT H: Temporary Sediment Pond(s) Plans and Calculations

This attachment is not applicable. There will be no temporary sediment pond or basin provided on site.

ATTACHMENT I: Inspection and Maintenance for BMPs

A. Inspection Schedule

1. All disturbed areas, as well as all erosion and sediment control devices, will be inspected according to one of the following schedules:
 - a) at least every seven (7) calendar days and within 24 hours after a rainfall of 0.25" or greater, or
 - b) every seven (7) days on the same day of the week each week, regardless of whether or not there has been a rainfall event since the previous inspection.
2. Inspections will occur on the schedule provided in this plan and any changes made to the schedule must adhere to the following:
 - a) the schedule can change a maximum of one time each month,
 - b) the schedule change must be implemented at the beginning of a calendar month, and
 - c) the reason for the schedule change must be documented in this plan (an inspection schedule form is located below).

B. Inspection Reports

1. Completed inspection reports (see below) will include the following information:
 - a) scope of the inspection,
 - b) date of the inspection,
 - c) name(s) of personnel making the inspection,
 - d) reference to qualifications of inspection personnel,
 - e) observed major construction activities, and
 - f) actions taken as a result of the inspection.
2. All disturbed areas (on and off-site), areas for material storage locations where vehicles enter or exit the site, and all of the erosion and sediment controls that were identified as part this plan must be inspected. The inspection report must state whether the site was in compliance or identify any incidents of non-compliance. The report will be signed by the qualified inspector in accordance with the TPDES general permit and filed in this plan. A sample Inspection Report is included below along with an Inspector Qualification Form. All reports and inspections required by the general construction permit will be completed by a duly authorized representative.
3. The operator should correct any damage or deficiencies as soon as practicable after the inspection, but in no case later than seven (7) calendar days after the inspection. If existing BMPs are modified or if additional BMPs are necessary, an implementation schedule must be described in this plan, and wherever possible, those changes implemented before the next storm event or as soon as practicable. A list of maintenance guidelines are included below.

4. Inspection reports will be kept in the Operator's file, along with this plan, for at least three years from the date that the NOT is submitted to the TCEQ for the construction site.

C. Final Stabilization

Final stabilization of the construction site has been achieved when all soil disturbing activities at the site have been completed, and a uniform (e.g., evenly distributed, without large bare areas) perennial vegetative cover with a density of 70 percent of the native background vegetative cover for the area has been established on all unpaved areas and areas not covered by permanent structures. If a vegetative cover cannot be established, equivalent permanent stabilization measures (such as riprap, gabions, or geotextiles) can be employed. When these conditions have been met, BMPs can be removed from the construction area.

Inspector Qualifications*

Inspector Name: _____

Qualifications (Check as appropriate and provide description):

- ☐ Training Course _____
- ☐ Supervised Experience _____
- ☐ Other _____

Inspector Name: _____

Qualifications (Check as appropriate and provide description):

- ☐ Training Course _____
- ☐ Supervised Experience _____
- ☐ Other _____

Inspector Name: _____

Qualifications (Check as appropriate and provide description):

- ☐ Training Course _____
- ☐ Supervised Experience _____
- ☐ Other _____

**Personnel conducting inspections must be knowledgeable of the general permit, familiar with the construction site, and knowledgeable of the SWP3 for the site.*

INSPECTION SCHEDULE

Inspections must be conducted:

- **Option 1** – at least once every 7 calendar days and within 24 hours of the end of a storm event of 0.25 inch or greater
- **Option 2** – at least once every 7 calendar days, regardless of whether or not there has been a rainfall event since the previous inspection.

Any changes to the schedule are conducted in accordance with the following:

- the schedule is changed a maximum of one time each month,
- the schedule change must be implemented at the beginning of a calendar month, and
- the reason for the schedule change must be documented below.

Date	Schedule Option	Reason for Schedule Change

ACTIONS TO BE TAKEN	RESPONSIBLE PERSON(S)	DUE DATE	DATE COMPLETED	INITIALS

NOTE: These reports will be kept on file as part of the Storm Water Pollution Prevention Plan for at least three years. A copy of the SWP3 will be kept at the site at all times during construction.

CERTIFICATION STATEMENT: *"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."*

Name:

Address:

Telephone:

Site Location:

Inspector Signature:

Date:

MAINTENANCE GUIDELINES

1. Below are some maintenance practices to be used to maintain erosion and sediment controls:
 - All control measures will be inspected according to the schedule identified in Appendix E.
 - All measures will be maintained in good working order. The operator should correct any damage or deficiencies as soon as practicable after the inspection, but in no case later than seven (7) calendar days after the inspection.
 - BMP Maintenance (as applicable)
 - Sediment must be removed from sediment traps and sedimentation ponds no later than the time that design capacity has been reduced by 50%. For perimeter controls such as silt fences, berms, etc., the trapped sediment must be removed before it reaches 50% of the above-ground height.
 - Silt fence will be inspected for depth of sediment, tears, to see if the fabric is securely attached to the fence posts, and to see that the fence posts are firmly in the ground.
 - Drainage swale will be inspected and repaired as necessary.
 - Inlet control will be inspected and repaired as necessary.
 - Check dam will be inspected and repaired as necessary.
 - Straw bale dike will be inspected and repaired as necessary.
 - Diversion dike will be inspected and any breaches promptly repaired.
 - Temporary and permanent seeding and planting will be inspected for bare spots, washouts, and healthy growth.
 - If sediment escapes the site, accumulations must be removed at a frequency that minimizes off-site impacts, and prior to the next rain event, if feasible. If the permittee does not own or operate the off-site conveyance, then the permittee must work with the owner or operator of the property to remove the sediment.
 - Locations where vehicles enter or exit the site must be inspected for evidence of off-site sediment tracking.
2. To maintain the above practices, the following will be performed:
 - Maintenance and repairs will be conducted before the next anticipated storm event or as necessary to maintain the continued effectiveness of storm water controls. Following an inspection, deficiencies should be corrected no later than seven (7) calendar days after the inspection.
 - Any necessary revisions to the SWP3 as a result of the inspection must be completed within seven (7) calendar days following the inspection. If existing BMPs are modified or if additional BMPs are necessary, an implementation schedule must be described in the SWP3 and wherever possible those changes implemented before the next storm event.
 - Personnel selected for inspection and maintenance responsibilities must be knowledgeable of the general permit, familiar with the construction site, and knowledgeable of the SWP3 for the site.

ATTACHMENT J: Schedule of Interim and permanent Soil Stabilization

Construction practices shall disturb the minimal amount of existing ground cover as required for land clearing, grading, and construction activity for the shortest amount of time possible to minimize the potential of erosion and sedimentation from the site. Existing vegetation shall be maintained and left in place until it is necessary to disturb for construction activity. For this project the following stabilization practices will be implemented:

1. Seeding: Disturbed areas subject to erosion shall be stabilized by seeding and watering to provide interim stabilization. For areas that are not to be sodded as per the project landscaping plan, a minimum of 85% vegetative cover will be established to provide permanent stabilization.
2. Sodding and Wood Mulch: As per the project landscaping plan, Sodding and wood mulch will be applied to landscaped areas to provide permanent stabilization prior to project completion.

Records of the following shall be maintained:

- a. The dates when major grading activities occur;
- b. The dates when construction activities temporarily or permanently cease on a portion of the site; and
- c. The dates when stabilization measures are initiated.

Stabilization measures must be initiated as soon as practical in portions of the site where construction activities have temporarily or permanently ceased, and except as provided in the following, must be initiated no more that fourteen (14) days after the construction activity in that portion of the site has temporarily or permanently ceased:

1. Where the initiation of stabilization measures by the 14th day after construction activity temporarily or permanently ceased is precluded by snow cover or frozen ground conditions, stabilization measures must be initiated as soon as practical.
2. Where construction activity on a portion of the site is temporarily ceased and earth disturbing activities will be resumed within twenty-one (21) days, temporary stabilization measures do not have to be initiated on that portion of the site.
3. In arid areas (areas with an average rainfall of 0-10 inches), semiarid areas (areas with an average annual rainfall of 10 to 20 inches), and areas experiencing droughts where the initiation of stabilization measures by the 14th day after construction activity has temporarily or permanently ceased is precluded by seasonably arid conditions, stabilization measures must be initiated as soon as practical.

Maintenance

Below are some maintenance practices to be used to maintain erosion and sediment controls:

- All measures will be maintained in good working order. The operator should correct any damage or deficiencies as soon as practicable after the inspection, but in no case later than seven (7) calendar days after the inspection.
- BMP Maintenance (as applicable)
- Sediment must be removed from sediment traps and sedimentation ponds no later than the time that design capacity has been reduced by 50%. For perimeter controls such as

silt fences, berms, etc., the trapped sediment must be removed before it reaches 50% of the above-ground height.

- Silt fence will be inspected for depth of sediment, tears, to see if the fabric is securely attached to the fence posts, and to see that the fence posts are firmly in the ground.
- Drainage swale will be inspected and repaired as necessary.
- Inlet control will be inspected and repaired as necessary.
- Check dam will be inspected and repaired as necessary.
- Temporary and permanent seeding and planting will be inspected for bare spots, washouts, and healthy growth.
- If sediment escapes the site, accumulations must be removed at a frequency that minimizes off-site impacts, and prior to the next rain event, if feasible. If the permittee does not own or operate the off-site conveyance, then the permittee must work with the owner or operator of the property to remove the sediment.
- Locations where vehicles enter or exit the site must be inspected for evidence of off-site sediment tracking.

To maintain the above practices, the following will be performed:

- Maintenance and repairs will be conducted before the next anticipated storm event or as necessary to maintain the continued effectiveness of stormwater controls. Following an inspection, deficiencies should be corrected no later than seven (7) calendar days after the inspection.

***SECTION 7:
PERMANENT STORMWATER
SECTION***

Permanent Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(C), (D)(li), (E), and (5), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Permanent Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Ryan McKay

Date: 11/10/2025

Signature of Customer/Agent



Regulated Entity Name: Williams Dr Commercial

Permanent Best Management Practices (BMPs)

Permanent best management practices and measures that will be used during and after construction is completed.

1. ☒ Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.
☐ N/A
2. ☒ These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
☒ The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

- ☐ A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: _____
- ☐ N/A
3. ☒ Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.
- ☐ N/A
4. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
- ☐ The site will be used for low density single-family residential development and has 20% or less impervious cover.
- ☐ The site will be used for low density single-family residential development but has more than 20% impervious cover.
- ☒ The site will not be used for low density single-family residential development.
5. The executive director may waive the requirement for other permanent BMPs for multi-family residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
- ☐ **Attachment A - 20% or Less Impervious Cover Waiver.** The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.
- ☐ The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.
- ☒ The site will not be used for multi-family residential developments, schools, or small business sites.
6. ☐ **Attachment B - BMPs for Upgradient Stormwater.**

- ☒ A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.
 - ☐ No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.
 - ☐ Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
7. ☐ **Attachment C - BMPs for On-site Stormwater.**
- ☒ A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.
 - ☐ Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
8. ☐ **Attachment D - BMPs for Surface Streams.** A description of the BMPs and measures that prevent pollutants from entering surface streams, sensitive features, or the aquifer is attached. Each feature identified in the Geologic Assessment as sensitive has been addressed.
- ☒ N/A
9. ☒ The applicant understands that to the extent practicable, BMPs and measures must maintain flow to naturally occurring sensitive features identified in either the geologic assessment, executive director review, or during excavation, blasting, or construction.
- ☒ The permanent sealing of or diversion of flow from a naturally-occurring sensitive feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed.
 - ☐ **Attachment E - Request to Seal Features.** A request to seal a naturally-occurring sensitive feature, that includes, for each feature, a justification as to why no reasonable and practicable alternative exists, is attached.
10. ☒ **Attachment F - Construction Plans.** All construction plans and design calculations for the proposed permanent BMP(s) and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. The plans are attached and, if applicable include:
- ☐ Design calculations (TSS removal calculations)
 - ☐ TCEQ construction notes
 - ☐ All geologic features
 - ☐ All proposed structural BMP(s) plans and specifications
- ☒ N/A

11. ☒ **Attachment G - Inspection, Maintenance, Repair and Retrofit Plan.** A plan for the inspection, maintenance, repairs, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan includes all of the following:
- ☒ Prepared and certified by the engineer designing the permanent BMPs and measures
 - ☒ Signed by the owner or responsible party
 - ☒ Procedures for documenting inspections, maintenance, repairs, and, if necessary retrofit
 - ☒ A discussion of record keeping procedures
- ☐ N/A
12. ☐ **Attachment H - Pilot-Scale Field Testing Plan.** Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
- ☒ N/A
13. ☐ **Attachment I - Measures for Minimizing Surface Stream Contamination.** A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that results in water quality degradation.
- ☒ N/A

Responsibility for Maintenance of Permanent BMP(s)

Responsibility for maintenance of best management practices and measures after construction is complete.

14. ☒ The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.
- ☐ N/A
15. ☒ A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.
- ☐ N/A



ATTACHMENT A: 20% or Less Impervious Cover Declaration

This site will not be used for multi-family residential developments, schools, or small business sites. Over 20% impervious cover is proposed.

ATTACHMENT B: BMPs for Upgradient Stormwater

There are three upgradient drainage areas which will overland flow across the site (PR-OFF-1, PR-OFF-2, and PR-OFF-5) to the POA-1 along the northeast segment of the property line. There are two additional offsite areas that will overland flow to POA-1 but will not directly cross the site (PR-OFF-3 & PR-OFF-4). Stormwater runoff is proposed to discharge along the northeast segment of the access drive through a saw-tooth curb. The proposed runoff will overland flow across Lot 3, Block A, matching the existing drainage patterns depicted in the existing drainage area map from the Schiller Business Park development plans. Then, the proposed runoff from our site will enter an existing curb inlet located within Verde Vista and then discharge to the batch detention basin built with the Schiller Business Park plans. Two parking bays, totaling 3,610 sf, will be composed of pervious pavement to ensure the site remains underneath the impervious cover threshold set by zoning and the Schiller Business Park batch detention basin.

ATTACHMENT C: BMPs for On-site Stormwater

All stormwater runoff from the impervious areas will be collected by an existing underground storm sewer system within Verde Vista and discharge to the existing batch detention basin proposed with EAPP ID No. 11003524. Temporary BMPs such as silt fence, concrete washout, and stabilized construction entrance will be utilized. The existing batch detention pond proposed with EAPP ID No. 11003524 proposes restoration and revegetation of disturbed areas. The construction plans provided in attachment F include our erosion control plan (sheet 7) which depicts our temporary BMPs.



ATTACHMENT D: BMPs for Surface Streams

There are no existing surface streams or sensitive features on site.



ATTACHMENT E: Request to Seal Features



There is no request to seal features that could divert flow from a naturally-occurring sensitive feature on site.



ATTACHMENT F: Construction Plans

Plotted By: Etrados, J. J. Date: November 18, 2025 09:56:27am File Path: \\C:\Users\J. J. V\OneDrive\Projects\2025\Williams Dr. Commercial\CAD\Drawings\Streets\C - General Notes.dwg This document, together with the concepts and designs presented herein, is intended only for the specific purpose and client for which it was prepared. Reuse of any and improper reliance on this document without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc.	KH GENERAL NOTES		BY DATE
	OVERALL: 1. ALL CONSTRUCTION AND MATERIALS SHALL BE IN ACCORDANCE WITH THESE PLANS, CITY (OR TOWN) STANDARD DETAILS AND SPECIFICATIONS, THE FINAL GEOTECHNICAL REPORT AND ALL ISSUED ADDENDA, AND COMMONLY ACCEPTED CONSTRUCTION STANDARDS. THE FINAL GEOTECHNICAL REPORT AND ALL ISSUED ADDENDA, AND COMMONLY ACCEPTED CONSTRUCTION STANDARDS SHALL BE REVIEWED BY THE ARCHITECT PRIOR TO CONSTRUCTION. THE MORE RESTRICTIVE SHALL APPLY. 2. THE CONTRACTOR SHALL COMPLY WITH CITY (OR TOWN) "GENERAL NOTES" FOR CONSTRUCTION, IF EXISTING AND REQUIRED BY THE CITY. IF THE CITY (OR TOWN) "GENERAL NOTES" DO NOT EXIST, IN CASE OF CONFLICTING SPECIFICATIONS OR DETAILS, THE MORE RESTRICTIVE SPECIFICATION AND DETAIL SHALL BE FOLLOWED. 3. THE CONTRACTOR SHALL FURNISH ALL MATERIAL AND LABOR TO CONSTRUCT THE FACILITY AS SHOWN AND DESCRIBED IN THE CONSTRUCTION DOCUMENTS IN ACCORDANCE WITH THE APPROPRIATE AUTHORITIES' SPECIFICATIONS AND REQUIREMENTS. 4. THE CONTRACTOR SHALL VERIFY THE SITE PRIOR TO CONSTRUCTION TO DETERMINE EXISTING CONDITIONS. 5. THE EXISTING CONDITIONS SHOWN ON THESE PLANS WERE PROVIDED BY THE TOPOGRAPHIC SURVEY PREPARED BY THE PROJECT SURVEYOR, AND ARE BASED ON THE BENCHMARKS SHOWN. THE CONTRACTOR SHALL REFERENCE THE SAME BENCHMARKS. 6. THE CONTRACTOR SHALL REVIEW AND VERIFY THE EXISTING TOPOGRAPHIC SURVEY SHOWN ON THE PLANS REPRESENTS EXISTING FIELD CONDITIONS PRIOR TO CONSTRUCTION, AND SHALL REPORT ANY DISCREPANCIES FOUND TO THE OWNER AND ENGINEER IMMEDIATELY. 7. IF THE CONTRACTOR DOES NOT ACCEPT THE EXISTING TOPOGRAPHIC SURVEY AS SHOWN ON THE PLANS, WITHOUT EXCEPTION, THEN THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING A TOPOGRAPHIC SURVEY BY A REGISTERED PROFESSIONAL LAND SURVEYOR TO THE OWNER AND ENGINEER FOR REVIEW. 8. CONTRACTOR SHALL PROVIDE ALL CONSTRUCTION SURVEYING AND STAKING. 9. CONTRACTOR SHALL VERIFY HORIZONTAL AND VERTICAL CONTROL, INCLUDING BENCHMARKS PRIOR TO COMMENCING CONSTRUCTION OR STAKING OF IMPROVEMENTS. PROPERTY LINES AND CORNERS SHALL BE HELD AS THE HORIZONTAL CONTROL. 10. THE CONTRACTOR SHALL REVIEW AND VERIFY ALL DIMENSIONS, ELEVATIONS, AND FIELD CONDITIONS THAT MAY AFFECT CONSTRUCTION. ANY DISCREPANCIES ON THE DRAWINGS SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE ARCHITECT AND ENGINEER BEFORE COMMENCING WORK. NO FIELD CHANGES OR DEVIATIONS FROM DESIGN ARE TO BE MADE WITHOUT PRIOR APPROVAL OF THE ARCHITECT, ENGINEER, AND IF APPLICABLE THE CITY AND OWNER. NO CONSIDERATION WILL BE GIVEN TO CHANGE ORDERS FOR WHICH THE CITY, ENGINEER, AND OWNER WERE NOT CONTACTED PRIOR TO CONSTRUCTION OF THE AFFECTED ITEM. 11. CONTRACTOR SHALL THOROUGHLY CHECK COORDINATION OF CIVIL, LANDSCAPE, MEP, ARCHITECTURAL, AND OTHER PLANS PRIOR TO COMMENCING CONSTRUCTION. OWNER/ENGINEER SHALL BE NOTIFIED OF ANY DISCREPANCY PRIOR TO COMMENCING WORK. 12. IT IS THE CONTRACTOR'S RESPONSIBILITY TO CONTACT THE VARIOUS UTILITY COMPANIES WHICH MAY HAVE BURIED OR AERIAL UTILITIES WITHIN THE PROJECT AREA BEFORE COMMENCING WORK. THE CONTRACTOR SHALL LOCATE THE EXISTING UTILITIES PRIOR TO CONSTRUCTION. THE CONTRACTOR SHALL PROVIDE AN ADEQUATE MINIMUM NOTICE TO ALL UTILITY COMPANIES PRIOR TO BEGINNING CONSTRUCTION. 13. CONTRACTOR SHALL CALL TEXAS 811 AN ADEQUATE AMOUNT OF TIME PRIOR TO COMMENCING CONSTRUCTION OR ANY EXCAVATION. THE CONTRACTOR SHALL USE EXTREME CAUTION AS THE SITE CONTAINS VARIOUS KNOWN AND UNKNOWN PUBLIC AND PRIVATE UTILITIES. 14. THE LOCATIONS, ELEVATIONS, DEPTH, AND DIMENSIONS OF EXISTING UTILITIES SHOWN ON THE PLANS WERE OBTAINED FROM AVAILABLE UTILITY COMPANY MAPS AND PLANS, AND ARE CONSIDERED APPROXIMATE AND INCOMPLETE. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO VERIFY THE PRESENCE, LOCATION, ELEVATION, DEPTH, AND DIMENSIONS OF EXISTING UTILITIES SUFFICIENTLY IN ADVANCE OF CONSTRUCTION SO THAT ADJUSTMENTS CAN BE MADE TO PROVIDE ADEQUATE CLEARANCES. THE ENGINEER SHALL BE NOTIFIED WHEN A PROPOSED IMPROVEMENT CONFLICTS WITH AN EXISTING UTILITY. 15. THE CONTRACTOR IS RESPONSIBLE FOR COORDINATING ANY ADJUSTMENTS AND RELOCATIONS OF EXISTING UTILITIES THAT CONFLICT WITH THE PROPOSED IMPROVEMENTS, INCLUDING BUT NOT LIMITED TO ADJUSTING EXISTING MANHOLES TO MATCH PROPOSED GRADE. RELOCATING EXISTING POLES AND GUY WIRES THAT ARE LOCATED IN PROPOSED DRIVEWAYS, ADJUSTING THE HORIZONTAL OR VERTICAL ALIGNMENT OF EXISTING UNDERGROUND UTILITIES TO ACCOMMODATE PROPOSED GRADE OR CROSSING WITH A PROPOSED UTILITY, AND ANY OTHERS THAT MAY BE ENCOUNTERED THAT ARE UNKNOWN AT THIS TIME AND NOT SHOWN ON THESE PLANS. 16. THE CONTRACTOR SHALL ARRANGE FOR OR PROVIDE, AT ITS EXPENSE, ALL GAS, TELECOMMUNICATIONS, CABLE, OVERHEAD AND UNDERGROUND POWER LINE, AND UTILITY POLE ADJUSTMENTS NEEDED. 17. THE CONTRACTOR IS RESPONSIBLE FOR COORDINATING INSTALLATION OF FRANCHISE UTILITIES THAT ARE NECESSARY FOR ON-SITE AND OFF-SITE CONSTRUCTION, AND SERVICE TO THE PROPOSED DEVELOPMENT. 18. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ALL DAMAGES DUE TO THE CONTRACTOR'S FAILURE TO EXACTLY LOCATE AND PRESENT THE LOCATION OF UTILITIES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ANY DAMAGES SUSTAINED OR COST INCURRED BECAUSE OF THE OPERATIONS IN THE VICINITY OF EXISTING UTILITIES OR STRUCTURES, IF IT IS NECESSARY TO SHORE, BRACE, SWING OR RELOCATE A UTILITY. THE UTILITY COMPANY OR DEPARTMENT AFFECTED SHALL BE CONTACTED BY THE CONTRACTOR AND THEIR PERMISSION OBTAINED REGARDING THE METHOD TO USE FOR SUCH WORK. 19. BRACING OF UTILITY POLES MAY BE REQUIRED BY THE UTILITY COMPANIES WHEN TRENCHING OR EXCAVATING IN CLOSE PROXIMITY TO THE POLES. THE COST OF BRACING POLES WILL BE BORNE BY THE CONTRACTOR, WITH NO SEPARATE PAY ITEM FOR THIS WORK. THE COST IS INCIDENTAL TO THE PAY ITEM. 20. THE CONTRACTOR SHALL TAKE NECESSARY SAFETY PRECAUTIONS TO AVOID CONTACT WITH OVERHEAD AND UNDERGROUND POWER LINES. THE CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE LOCAL, STATE, FEDERAL AND UTILITY OWNER REGULATIONS PERTAINING TO WORK SETBACKS FROM POWER LINES. 21. THE CONTRACTOR SHALL BE RESPONSIBLE TO OBTAIN ALL REQUIRED CONSTRUCTION PERMITS, APPROVALS, AND BONDS PRIOR TO CONSTRUCTION. 22. THE CONTRACTOR SHALL HAVE AVAILABLE AT THE JOB SITE AT ALL TIMES A COPY OF THE CONTRACT DOCUMENTS INCLUDING PLANS, GEOTECHNICAL REPORT AND ADDENDA, PROJECT AND CITY SPECIFICATIONS, AND SPECIAL CONDITIONS, COPIES OF ANY REQUIRED CONSTRUCTION PERMITS, EROSION CONTROL PLANS, SWPPP AND INSPECTION REPORTS. 23. ALL SHOP DRAWINGS AND OTHER DOCUMENTS THAT REQUIRE ENGINEER REVIEW SHALL BE SUBMITTED BY THE CONTRACTOR SUFFICIENTLY IN ADVANCE OF CONSTRUCTION OF THAT ITEM, SO THAT NO LESS THAN 10 BUSINESS DAYS FOR REVIEW AND RESPONSE IS AVAILABLE TO THE ENGINEER. 24. ALL NECESSARY INSPECTIONS AND/OR CERTIFICATIONS REQUIRED BY CODES, JURISDICTIONAL AGENCIES, AND/OR UTILITY SERVICE COMPANIES SHALL BE PERFORMED PRIOR TO USE OF THE FACILITY AND THE FINAL CONNECTION OF SERVICES. 25. CONTRACTOR SHALL ARRANGE FOR REQUIRED CITY INSPECTIONS. 26. CONTRACTORS BID PRICE SHALL INCLUDE ALL INSPECTION FEES. 27. ALL SYMBOLS SHOWN ON THESE PLANS (E.G. FIRE HYDRANT, METERS, VALVES, INLETS, ETC...) ARE FOR ADJUTMENT PURPOSES ONLY AND ARE NOT TO SCALE. CONTRACTOR SHALL COORDINATE FINAL SIZES AND LOCATIONS WITH APPROPRIATE CITY INSPECTOR. 28. THE SCOPE OF WORK TERMINATES 5-FEET FROM THE BUILDING. THE CONTRACTOR SHALL PROVIDE A PRELIMINARY REFERENCE TO THE BUILDING PLANS (E.G. ARCHITECTURAL, STRUCTURAL, MEP) FOR AREAS WITHIN 5-FEET OF THE BUILDING AND WITHIN THE BUILDING FOOTPRINT. 29. REFER TO ARCHITECTURAL AND STRUCTURAL PLANS FOR ALL FINAL BUILDING DIMENSIONS. 30. THE PROPOSED BUILDING FOOTPRINT(S) SHOWN IN THESE PLANS WAS PROVIDED TO KIMLEY-HORN AND ASSOCIATES, INC. (KH) BY THE PROJECT ARCHITECT AT THE TIME THESE PLANS WERE PREPARED. IT MAY NOT BE THE FINAL CORRECT VERSION BECAUSE THE BUILDING DESIGN WAS ONGOING. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR CONFIRMING THE FINAL CORRECT VERSION OF THE BUILDING FOOTPRINT WITH THE ARCHITECT AND ENGINEER PRIOR TO LAYOUT, DIMENSIONING, OR CONSTRUCTION. 31. THE CONTRACTOR SHALL SHOW ON THESE PLANS BASED ON THE ABOVE STATED ARCHITECTURAL FOOTPRINT, AND ARE THEREFORE A PRELIMINARY LOCATION OF THE BUILDING. THE CONTRACTOR IS SOLELY RESPONSIBLE TO VERIFY WHAT PART OF THE BUILDING THE ARCHITECT'S FOOTPRINT REPRESENTS (E.G. SLAB, OUTSIDE WALL, MASONRY LEDGE, ETC...). AND TO CONFIRM ITS FINAL POSITION ON THE SITE BASED ON THE FINAL ARCHITECTURAL FOOTPRINT, CIVIL DIMENSIONS, AND/OR PLAT, SURVEY BOUNDARY AND/OR PLAT. ANY DIFFERENCES FOUND SHALL BE REPORTED TO KH IMMEDIATELY. 32. ALL CONSTRUCTION SHALL COMPLY WITH THE PROJECT'S FINAL GEOTECHNICAL REPORT (OR LATEST EDITION), INCLUDING SUBSEQUENT ADDENDA. 33. CONTRACTOR IS RESPONSIBLE FOR ALL MATERIALS TESTING AND CERTIFICATION, UNLESS SPECIFIED OTHERWISE BY OWNER. ALL MATERIALS TESTING SHALL BE COORDINATED WITH THE APPROPRIATE CITY INSPECTOR AND COMPLY WITH CITY STANDARD SPECIFICATIONS AND GEOTECHNICAL REPORT. TESTING SHALL BE PERFORMED BY AN APPROVED INDEPENDENT AGENCY FOR TESTING MATERIALS. OWNER SHALL APPROVE THE AGENCY NOMINATED BY THE CONTRACTOR FOR MATERIALS TESTING. 34. ALL COPIES OF MATERIALS TEST RESULTS SHALL BE SENT TO THE OWNER, ENGINEER AND ARCHITECT DIRECTLY FROM THE TESTING AGENCY. 35. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO SHOW, BY THE STANDARD TESTING PROCEDURES OF THE MATERIALS, THAT THE WORK CONSTRUCTED MEETS THE PROJECT REQUIREMENTS AND CITY SPECIFICATIONS. 36. DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING, THE CONTRACTOR SHALL ADHERE TO THE GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO PLATWORK ADJACENT TO THE PROPOSED BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO PLATWORK ADJACENT TO THE BUILDING, IF NONE IS CURRENTLY EXISTING. 37. ALL CONTRACTORS MUST CONFINE THEIR ACTIVITIES TO THE WORK AREA, NO ENCROACHMENTS OUTSIDE OF THE WORK AREA WILL BE ALLOWED. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ANY DAMAGES TO THE WORK AREA OR TO THE CITY OR TO THE OWNER. 38. THE CONTRACTOR SHALL PROTECT ALL EXISTING STRUCTURES, UTILITIES, MANHOLES, POLES, GUY WIRES, VALVE COVERS, VAULT LIDS, FIRE HYDRANTS, COMMUNICATION BOXES/PEDESTALS, AND OTHER FACILITIES TO REMAIN AND SHALL REPAIR ANY DAMAGES AT NO COST TO THE OWNER. 39. THE CONTRACTOR SHALL IMMEDIATELY REPAIR OR REPLACE ANY PHYSICAL DAMAGE TO PRIVATE PROPERTY OR PUBLIC IMPROVEMENTS, INCLUDING BUT NOT LIMITED TO: FENCES, WALLS, SIGNS, PAVEMENT, CURBS, UTILITIES, SIDEWALKS, GRASS, TREES, LANDSCAPING, AND IRRIGATION SYSTEMS, ETC... TO ORIGINAL CONDITION OR BETTER AT NO COST TO THE OWNER. 40. ALL AREAS IN EXISTING RIGHT-OF-WAY DISTURBED BY SITE CONSTRUCTION SHALL BE REPAIRED TO ORIGINAL CONDITION OR BETTER, INCLUDING AS NECESSARY GRADING, LANDSCAPING, CULVERTS, AND PAVEMENT. 41. THE CONTRACTOR SHALL SALVAGE ALL EXISTING POWER POLES, SIGNS, WATER VALVES, FIRE HYDRANTS, METERS, ETC., THAT ARE TO BE RELOCATED DURING CONSTRUCTION. 42. CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 43. THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING AND SUBMITTING A TRENCH SAFETY PLAN, PREPARED BY A PROFESSIONAL ENGINEER IN THE STATE OF TEXAS, TO THE CITY PRIOR TO CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR OBTAINING A TRENCH SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA FOR ALL TRENCHES. NO OPEN TRENCHES SHALL BE ALLOWED OVERNIGHT WITHOUT PRIOR WRITTEN APPROVAL OF THE CITY. 44. THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER AND DEBRIS AT ALL TIMES. 45. SITE SAFETY IS SOLELY THE RESPONSIBILITY OF THE CONTRACTOR. 46. THESE PLANS DO NOT EXTEND TO OR INCLUDE DESIGNS OR SYSTEMS PERTAINING TO THE SAFETY OF THE CONTRACTOR OR ITS EMPLOYEES, AGENTS OR REPRESENTATIVES IN THE PERFORMANCE OF THE WORK. THE ENGINEER'S SEAL HEREON DOES NOT EXTEND TO ANY SUCH SAFETY SYSTEM. THE CONTRACTOR SHALL BE RESPONSIBLE FOR IMPLEMENTATION OF ALL REQUIRED SAFETY PROCEDURES AND PROGRAMS. 47. SIGNS RELATED TO SITE OPERATION OR SAFETY ARE NOT INCLUDED IN THESE PLANS. 48. CONTRACTOR OFFICE AND STAGING AREA SHALL BE AGREED ON BY THE OWNER AND CONTRACTOR PRIOR TO BEGINNING OF CONSTRUCTION. CONTRACTOR IS RESPONSIBLE FOR ALL PERMITTING REQUIREMENTS FOR THE CONSTRUCTION OFFICE, TRAILER, STORAGE, AND STAGING OPERATIONS AND LOCATIONS. 49. LIGHT POLES, SIGNS, AND OTHER OBSTRUCTIONS SHALL NOT BE PLACED IN ACCESSIBLE ROUTES. 50. ALL SIGNS, PAVEMENT MARKINGS, AND OTHER TRAFFIC CONTROL DEVICES SHALL CONFORM TO THE "TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES". 51. TOP RIM ELEVATIONS OF ALL EXISTING AND PROPOSED MANHOLES SHALL BE COORDINATED WITH TOP OF PAVEMENT OR FINISHED GRADE AND SHALL BE ADJUSTED TO BE FLUSH WITH THE ACTUAL FINISHED GRADE AT THE TIME OF PAVING. 52. CONTRACTOR SHALL ADJUST ALL EXISTING AND PROPOSED VALVES, FIRE HYDRANTS, AND OTHER UTILITY APPURTENANCES TO MATCH ACTUAL FINISHED GRADES AT THE TIME OF PAVING. 53. THE CONTRACTOR IS RESPONSIBLE FOR CONSTRUCTION SEQUENCING AND PHASING, AND SHALL CONTACT THE APPROPRIATE CITY OFFICIALS, INCLUDING BUILDING OFFICIAL, ENGINEERING INSPECTOR, AND FIRE MARSHALL TO LEARN OF ANY REQUIREMENTS. 54. THE CONTRACTOR IS RESPONSIBLE FOR PREPARATION, SUBMITTAL, AND APPROVAL BY THE CITY OF A TRAFFIC CONTROL PLAN PRIOR TO THE START OF CONSTRUCTION, AND THEN THE IMPLEMENTATION OF THE PLAN. 55. CONTRACTOR SHALL KEEP A NEAT AND ACCURATE RECORD OF CONSTRUCTION, INCLUDING ANY DEVIATIONS OR VARIANCES FROM THE PLANS. 56. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING AS-BUILT PLANS TO THE ENGINEER AND CITY IDENTIFYING ALL DEVIATIONS AND VARIATIONS FROM THESE PLANS MADE DURING CONSTRUCTION.		
EROSION CONTROL: 1. THE CONTRACTOR SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL EROSION CONTROL AND WATER QUALITY REQUIREMENTS, LAWS, AND ORDINANCES THAT APPLY TO THE CONSTRUCTION SITE AND DISTURBANCE. 2. CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF THE "TCEQ GENERAL PERMIT TO DISCHARGE UNDER THE TEXAS POLLUTANT DISCHARGE ELIMINATION SYSTEM TRP 15000". 3. EROSION CONTROL DEVICES SHOWN ON THE EROSION CONTROL PLAN FOR THE PROJECT SHALL BE INSTALLED PRIOR TO THE START OF LAND DISTURBANCE. 4. ALL EROSION CONTROL DEVICES ARE TO BE INSTALLED IN ACCORDANCE WITH THE APPROVED PLANS AND SPECIFICATIONS FOR THE PROJECT. 5. CONTRACTOR IS SOLELY RESPONSIBLE FOR INSTALLATION, IMPLEMENTATION, MAINTENANCE, AND EFFECTIVENESS OF ALL EROSION CONTROL DEVICES, BEST MANAGEMENT PRACTICES (BMPs), AND FOR UPDATING THE EROSION CONTROL PLAN DURING CONSTRUCTION AS FIELD CONDITIONS CHANGE. 6. CONTRACTOR SHALL DOCUMENT THE DATES OF INSTALLATION, MAINTENANCE OR MODIFICATION, AND REMOVAL FOR EACH BMP EMPLOYED IN THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IF APPLICABLE. 7. AS STORM SEWER INLETS ARE INSTALLED ON-SITE, TEMPORARY EROSION CONTROL DEVICES SHALL BE INSTALLED AT EACH INLET PER APPROVED DETAILS. 8. THE EROSION CONTROL DEVICES SHALL REMAIN IN PLACE UNTIL THE AREA IT PROTECTS HAS BEEN PERMANENTLY STABILIZED. 9. CONTRACTOR SHALL PROVIDE ADEQUATE EROSION CONTROL DEVICES NEEDED DUE TO PROJECT PHASING. 10. CONTRACTOR SHALL OBSERVE THE EFFECTIVENESS OF THE EROSION CONTROL DEVICES AND MAKE FIELD ADJUSTMENTS AND MODIFICATIONS AS NEEDED TO PREVENT SEDIMENT FROM LEAVING THE SITE. IF THE EROSION CONTROL DEVICES DO NOT	EFFECTIVELY CONTROL EROSION AND PREVENT SEDIMENTATION FROM WASHING OFF THE SITE, THEN THE CONTRACTOR SHALL NOTIFY THE ENGINEER. 11. OFF-SITE SOIL BORROW, SPOIL, AND STORAGE AREAS (IF APPLICABLE) ARE CONSIDERED AS PART OF THE PROJECT SITE AND MUST ALSO COMPLY WITH THE EROSION CONTROL REQUIREMENTS FOR THIS PROJECT. THIS INCLUDES THE INSTALLATION OF BMPs TO CONTROL EROSION AND SEDIMENTATION AND THE ESTABLISHMENT OF PERMANENT GROUND COVER ON DISTURBED AREAS PRIOR TO CONSTRUCTION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR MODIFYING THE SWPPP AND EROSION CONTROL PLAN TO INCLUDE BMPs FOR ANY OFF-SITE THAT ARE NOT ANTICIPATED OR SHOWN ON THE EROSION CONTROL PLAN. 12. ALL STAGING STOCKPILES, SPOIL, AND STORAGE SHALL BE LOCATED SUCH THAT THEY WILL NOT ADVERSELY AFFECT STORM WATER CARRYING CAPACITY OF THE AREA. THE CONTRACTOR IS REQUIRED TO DISCLOSE THIS REQUIREMENT, SUCH AS COVERING OR ENCIRCLING THE AREA WITH AN APPROPRIATE BARRIER. 13. CONTRACTORS SHALL INSPECT ALL EROSION CONTROL DEVICES, BMPs, DISTURBED AREAS, AND VEHICLE ENTRY AND EXIT AREAS DURING CONSTRUCTION. THE CONTRACTOR SHALL MAINTAIN A RECORD OF THIS INSPECTION IN THE SWPPP BOOKLET IF APPLICABLE. TO VERIFY THE DEVICES AND EROSION CONTROL PLAN ARE FUNCTIONING PROPERLY. 14. CONTRACTOR SHALL CONSTRUCT A STABILIZED CONSTRUCTION ENTRANCE AT ALL PRIMARY POINTS OF ACCESS IN ACCORDANCE WITH CITY SPECIFICATIONS. CONTRACTOR SHALL ENSURE THAT ALL CONSTRUCTION TRAFFIC USES THE STABILIZED ENTRANCE AT FIELD CONDITIONS PRIOR TO CONSTRUCTION, AND SHALL REPORT ANY DISCREPANCIES FOUND TO THE OWNER AND ENGINEER IMMEDIATELY. 15. SITE ENTRY AND EXITS SHALL BE MAINTAINED IN A CONDITION THAT WILL PREVENT THE TRACKING AND FLOWING OF SEDIMENT AND DIRT ONTO OFF-SITE ROADWAYS. ALL SEDIMENT AND DIRT FROM THE SITE THAT IS DEPOSITED ONTO AN OFF-SITE ROADWAY SHALL BE REMOVED FROM THE ROADWAY PRIOR TO THE START OF CONSTRUCTION. 16. THE CONTRACTOR IS RESPONSIBLE FOR REMOVING ALL SILT AND DEBRIS FROM THE AFFECTED OFF-SITE ROADWAYS THAT ARE A RESULT OF THE CONSTRUCTION, AS REQUESTED BY OWNER AND CITY. AT A MINIMUM, THIS SHOULD OCCUR ONCE PER DAY FOR THE OFF-SITE ROADWAYS. 17. WHEN WASHING OF VEHICLES IS REQUIRED TO REMOVE SEDIMENT PRIOR TO EXITING THE SITE, IT SHALL BE DONE IN AN AREA STABILIZED WITH CRUSHED STONE THAT DRAINS INTO AN APPROVED SEDIMENT TRAP BMP. 18. CONTRACTOR SHALL INSTALL A TEMPORARY SEDIMENT BASIN FOR ANY ON-SITE DRAINAGE AREAS THAT ARE GREATER THAN 10 ACRES, PER TCEQ AND CITY STANDARDS. IF NO ENGINEERING DESIGN HAS BEEN PROVIDED FOR A SEDIMENTATION BASIN ON THESE PLANS, THEN THE CONTRACTOR SHALL ARRANGE FOR AN APPROPRIATE DESIGN TO BE PROVIDED. 19. ALL FINES IMPOSED FOR SEDIMENT OR DIRT DISCHARGED FROM THE SITE SHALL BE PAID BY THE RESPONSIBLE CONTRACTOR. 20. WHEN SEDIMENT OR DIRT HAS CLOGGED THE CONSTRUCTION ENTRANCE VOID SPACES BETWEEN STONES OR DIRT IS BEING TRACKED ONTO THE ROADWAY, THE CONTRACTOR SHALL BE RESPONSIBLE FOR REMOVING THE SEDIMENT OR DIRT FROM THE ROADWAY. THE CONTRACTOR SHALL NOT BE ALLOWED TO DRAIN DIRTIFIED OFF-SITE WITHOUT FIRST FLOWING THROUGH ANOTHER BMP TO CONTROL SEDIMENTATION. PERIODIC RE-GRADING OR NEW STONE MAY BE REQUIRED TO MAINTAIN THE EFFECTIVENESS OF THE CONSTRUCTION ENTRANCE. 21. THE CONTRACTOR SHALL BE RESPONSIBLE FOR REMOVING ALL SEDIMENT AND DIRT FROM THE ROADWAY PRIOR TO THE LAST DISTURBANCE OF ANY AREA, UNLESS ADDITIONAL CONSTRUCTION IN THE AREA IS EXPECTED WITHIN 21 DAYS OF THE LAST DISTURBANCE. 22. CONTRACTOR SHALL FOLLOW GOOD HOUSEKEEPING PRACTICES DURING CONSTRUCTION, ALWAYS CLEANING UP DIRT, LOOSE MATERIAL, AND TRASH AS CONSTRUCTION PROGRESSES. 23. UPON COMPLETION OF FINE GRADING, ALL SURFACES OF DISTURBED AREAS SHALL BE PERMANENTLY STABILIZED. STABILIZATION IS ACHIEVED WHEN THE AREA IS EITHER COVERED BY PERMANENT IMPERVIOUS STRUCTURES, SUCH AS BUILDINGS, SIDEWALK, PAVEMENT, OR A UNIFORM PERENNIAL VEGETATIVE COVER. 24. THE CONTRACTOR SHALL BE RESPONSIBLE FOR REMOVING ALL SEDIMENT AND DIRT FROM THE ROADWAY PRIOR TO THE LAST DISTURBANCE OF ANY AREA, UNLESS ADDITIONAL CONSTRUCTION IN THE AREA IS EXPECTED WITHIN 21 DAYS OF THE LAST DISTURBANCE.		
STORM WATER DISCHARGE AUTHORIZATION: 1. CONTRACTOR SHALL COMPLY WITH ALL TCEQ AND EPA STORM WATER POLLUTION PREVENTION REQUIREMENTS. 2. CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS OF THE TCEQ GENERAL PERMIT TO DISCHARGE UNDER THE TEXAS POLLUTANT DISCHARGE ELIMINATION SYSTEM TRP 15000. 3. THE CONTRACTOR SHALL ENSURE THAT ALL PRIMARY OPERATORS SUBMIT A NOI TO TCEQ AT LEAST SEVEN DAYS PRIOR TO COMMENCING CONSTRUCTION (IF APPLICABLE), OR IF UTILIZING ELECTRONIC SUBMITTAL, PRIOR TO COMMENCING CONSTRUCTION. ALL PRIMARY OPERATORS SHALL PROVIDE A COPY OF THE SIGNED NOI TO THE OPERATOR OF ANY MSA (TYPICALLY THE CITY). 4. CONTRACTOR SHALL BE RESPONSIBLE FOR THE IMPLEMENTATION OF THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) IF APPLICABLE, INCLUDING POSTING SITE NOTICE, INSPECTIONS, DOCUMENTATION, AND SUBMISSION OF ANY INFORMATION REQUIRED BY THE TCEQ AND EPA (E.G. NOI, SWPPP, ETC...). 5. ALL CONTRACTORS AND SUBCONTRACTORS PROVIDING SERVICES RELATED TO THE SWPPP SHALL SIGN THE REQUIRED CONTRACTOR CERTIFICATION STATEMENT ACKNOWLEDGING THEIR RESPONSIBILITIES AS SPECIFIED IN THE SWPPP. 6. A NOTICE OF TERMINATION (NOT) SHALL BE SUBMITTED TO TCEQ BY ANY PRIMARY OPERATOR WITHIN 30 DAYS AFTER ALL SOIL DISTURBING ACTIVITIES AT THE SITE HAVE BEEN COMPLETED AND A UNIFORM VEGETATIVE COVER HAS BEEN ESTABLISHED ON ALL DISTURBED AREAS AND AREAS OF EROSION CONTROL HAS OCCURRED, OR THE OPERATOR HAS OBTAINED ALTERNATIVE AUTHORIZATION UNDER A DIFFERENT PERMIT. A COPY OF THE NOT SHALL BE PROVIDED TO THE OPERATOR OF ANY MSA RECEIVING DISCHARGE FROM THE SITE. DEMOLITION: 1. KH IS NOT RESPONSIBLE FOR THE MEANS AND METHODS EMPLOYED BY THE CONTRACTOR TO IMPLEMENT THIS DEMOLITION PLAN. THIS PRELIMINARY DEMOLITION PLAN SIMPLY INDICATES THE KNOWN OBJECTS ON THE SUBJECT TRACT THAT ARE TO BE DEMOLISHED. 2. KH DOES NOT WARRANT OR REPRESENT THAT THE PLAN, WHICH WAS PREPARED BASED ON SURVEY AND UTILITY INFORMATION PROVIDED BY OTHERS, SHOWS ALL IMPROVEMENTS AND UTILITIES, THAT THE IMPROVEMENTS AND UTILITIES ARE SHOWN EXISTING AND ARE NOT TO BE REMOVED. THE CONTRACTOR IS RESPONSIBLE FOR PERFORMING ITS OWN SITE RECONNAISSANCE TO SCOPE ITS WORK AND TO CONFIRM WITH THE OWNERS OF IMPROVEMENTS AND UTILITIES THE ABILITY AND PROCESS FOR THE REMOVAL OF THEIR FACILITIES. 3. THIS PLAN IS INTENDED TO GIVE A GENERAL GUIDE TO THE CONTRACTOR, NOTHING MORE. THE GOAL OF THE DEMOLITION IS TO LEAVE THE TRACT IN A CONDITION THAT IS SUITABLE FOR THE SUBSEQUENT CONSTRUCTION, REMOVAL OR PRESERVATION OF IMPROVEMENTS, UTILITIES, ETC. TO ACCOMPLISH THIS GOAL ARE THE RESPONSIBILITY OF THE CONTRACTOR. 4. CONTRACTOR IS STRONGLY CAUTIONED TO REVIEW THE FOLLOWING REPORTS DESCRIBING SITE CONDITIONS PRIOR TO BIDDING AND CONSTRUCTION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING AND REVIEWING THE FOLLOWING REPORTS: a. ENVIRONMENTAL SITE ASSESSMENT PROVIDED BY THE OWNER. b. ASBESTOS BUILDING INSPECTION REPORT(S) PROVIDED BY THE OWNER. c. GEOTECHNICAL REPORT PROVIDED BY THE OWNER. d. OTHER REPORTS THAT ARE REPORTS THAT ARE AVAILABLE. 5. CONTRACTOR SHALL CONTACT THE OWNER TO VERIFY WHETHER ADDITIONAL REPORTS OR AMENDMENTS TO THE ABOVE CITED REPORTS HAVE BEEN PREPARED AND TO OBTAIN/REVIEW AND COMPLY WITH THE RECOMMENDATION OF SUCH STUDIES PRIOR TO CONSTRUCTION. 6. CONTRACTOR SHALL COMPLY WITH ALL LOCAL, STATE, AND FEDERAL REGULATIONS REGARDING THE DEMOLITION OF OBJECTS ON THE SITE AND THE DISPOSAL OF THE DEMOLISHED MATERIALS OFF-SITE. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO REVIEW THE SITE, DETERMINE THE APPLICABLE REGULATIONS, RECEIVE THE REQUIRED PERMITS AND AUTHORIZATIONS, AND COMPLY WITH ALL REGULATIONS AND REQUIREMENTS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING AND MAINTAINING TRENCH SAFETY REQUIREMENTS IN ACCORDANCE WITH CITY, STATE, AND FEDERAL REQUIREMENTS, INCLUDING OSHA FOR ALL TRENCHES. NO OPEN TRENCHES SHALL BE ALLOWED OVERNIGHT WITHOUT PRIOR WRITTEN APPROVAL OF THE CITY. 7. THE CONTRACTOR SHALL KEEP TRENCHES FREE FROM WATER AND DEBRIS AT ALL TIMES. 8. SURFACE PAVEMENT INDICATED MAY OVERLAY OTHER HIDDEN STRUCTURES, SUCH AS ADDITIONAL LAYERS OF PAVEMENT, FOUNDATIONS OR WALLS, THAT ARE ALSO TO BE REMOVED.			
GRADING: 1. THE CONTRACTOR AND GRADING SUBCONTRACTOR SHALL VERIFY THE SUITABILITY OF EXISTING AND PROPOSED SITE CONDITIONS BEFORE GRADING AND DIMENSIONS BEFORE START OF CONSTRUCTION. THE CIVIL ENGINEER SHALL BE NOTIFIED IMMEDIATELY OF ANY DISCREPANCIES. 2. CONTRACTOR SHALL OBTAIN ANY REQUIRED GRADING PERMITS FROM THE CITY. 3. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 4. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 5. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 6. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 7. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 8. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 9. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 10. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 11. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 12. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 13. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 14. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 15. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 16. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 17. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 18. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 19. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 20. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 21. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 22. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 23. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 24. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 25. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 26. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 27. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 28. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 29. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 30. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 31. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 32. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 33. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 34. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 35. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 36. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 37. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 38. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 39. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 40. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 41. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 42. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 43. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 44. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 45. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 46. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 47. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 48. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 49. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 50. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 51. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 52. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 53. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 54. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 55. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 56. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 57. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 58. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 59. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 60. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 61. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 62. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 63. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 64. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 65. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 66. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 67. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 68. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 69. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 70. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 71. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 72. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 73. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 74. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 75. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 76. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 77. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 78. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 79. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 80. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 81. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 82. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 83. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 84. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 85. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 86. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 87. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 88. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 89. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 90. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 91. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 92. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 93. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 94. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 95. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 96. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 97. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 98. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 99. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES. 100. THE CONTRACTOR SHALL MAINTAIN ADEQUATE SITE DRAINAGE DURING ALL PHASES OF CONSTRUCTION, INCLUDING MAINTAINING EXISTING DITCHES OR CULVERTS FREE OF OBSTRUCTIONS AT ALL TIMES.			
RETAINING WALLS: 1. RETAINING WALLS SHOWN ARE FOR SITE GRADING PURPOSES ONLY, AND INCLUDE ONLY LOCATION AND SURFACE SPOT ELEVATIONS AT THE TOP OF THE WALL. 2. RETAINING WALL TYPE OR SYSTEM SHALL BE SELECTED BY THE OWNER. 3. RETAINING WALL DESIGN SHALL BE PROVIDED BY OTHERS AND SHALL FIT IN THE WALL ZONE OR LOCATION SHOWN ON THESE PLANS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR			

Plotted By: Estrada, Jacob Date: November 18, 2025 09:56:56am File Path: K:\EAU\Civil\064589720-Williams Dr. Commercial\CAD\PlanSheets\1 - Erosion Control Plan.dwg
This document, together with the concepts and designs presented herein, is intended only for the specific purpose and client for which it was prepared. Reuse of and improper reliance on this document without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc.



LEGEND

	SF	SILT FENCE
	TD	TRI DIKE
	IP	PROPOSED INLET PROTECTION
	SM	SEDIMENT REMOVAL MAT
	RB	ROCK BERM
	450	EXISTING CONTOURS
	450	PROPOSED CONTOURS
	LOC	LIMITS OF CONSTRUCTION AREA
		STAGING & SPOILS AREA
	CW	CONCRETE WASHOUT AREA

NOTES

- CONTRACTOR IS SOLELY RESPONSIBLE FOR IMPLEMENTATION, MAINTENANCE, AND EFFECTIVENESS OF ALL SWPPP CONTROLS - CONTROLS SHOWN ON THIS SITE MAP ARE SUGGESTED CONTROLS ONLY.
- CONTRACTOR SHALL RECORD INSTALLATION, MAINTENANCE OR MODIFICATION, AND REMOVAL DATES FOR EACH BMP EMPLOYED (WHETHER CALLED OUT ON ORIGINAL SWPPP OR NOT) DIRECTLY ON THE SITE MAP.
- TEMPORARY AND PERMANENT STABILIZATION PRACTICES AND BMP'S SHALL BE INSTALLED AT THE EARLIEST POSSIBLE TIME DURING THE CONSTRUCTION SEQUENCE. AS AN EXAMPLE, PERIMETER SILT FENCE SHALL BE INSTALLED BEFORE COMMENCEMENT OF ANY GRADING ACTIVITIES. OTHER BMP'S SHALL BE INSTALLED AS SOON AS PRACTICABLE AND SHALL BE MAINTAINED UNTIL FINAL SITE STABILIZATION IS ATTAINED. CONTRACTOR SHALL ALSO REFERENCE CIVIL AND LANDSCAPE PLANS SINCE PERMANENT STABILIZATION IS PROVIDED BY LANDSCAPING, THE BUILDING(S), AND SITE PAVING.
- BMP'S HAVE BEEN LOCATED AS INDICATED ON THIS PLAN IN ACCORDANCE WITH GENERALLY ACCEPTED ENGINEERING PRACTICES IN ORDER TO MINIMIZE SEDIMENT TRANSFER. FOR EXAMPLE, SILT FENCES LOCATED AT TOE OF SLOPE AND INLET PROTECTION FOR INLETS RECEIVING SEDIMENT FROM SITE RUN-OFF.
- ADDITIONAL EROSION AND SEDIMENTATION CONTROLS MAY BE REQUIRED BY DURING CONSTRUCTION.
- REFERENCE EROSION CONTROL NOTES AND DETAILS ON SHEET 17.
- THE SEQUENCE OF CONSTRUCTION SHOWN ABOVE IS A GENERAL OVERVIEW AND IS INTENDED TO CONVEY THE GENERAL CONCEPTS OF THE EROSION CONTROL DESIGN AND SHOULD NOT BE RELIED UPON FOR CONSTRUCTION PURPOSES. THE CONTRACTOR IS SOLELY RESPONSIBLE FOR DETAILED PHASING AND CONSTRUCTION SEQUENCING NECESSARY TO CONSTRUCT THE PROPOSED IMPROVEMENTS INCLUDED IN THESE PLANS. THE CONTRACTOR SHALL NOTIFY ENGINEER IN WRITING IMMEDIATELY, PRIOR TO AND/OR DURING CONSTRUCTION IF ANY ADDITIONAL INFORMATION ON THE CONSTRUCTION SEQUENCE IS NECESSARY. CONTRACTOR IS SOLELY RESPONSIBLE FOR COMPLYING WITH THE REQUIREMENTS OF THE AUTHORITY HAVING JURISDICTION AND ALL OTHER APPLICABLE LAWS.

Kimley»Horn



11/18/2025

KHA PROJECT	DATE	SCALE	DESIGNED BY	DRAWN BY	CHECKED BY
064589720	SEPTEMBER 2025	AS SHOWN	JUE	JUE	RJM

EROSION CONTROL PLAN

**WILLIAMS DR
COMMERCIAL**
4785 WILLIAMS DR, GEORGETOWN, TEXAS
CITY OF GEORGETOWN
WILLIAMSON COUNTY, TEXAS

SHEET NUMBER

7 OF 25




Know what's below.
Call before you dig.





BENCHMARKS

BM #1: SET MAG-NAIL NORTHING: 10,502,868.72 EASTING: 2,279,130.64 ELEVATION: 1,839.464'	BM #2: SET MAG-NAIL NORTHING: 10,502,753.65 EASTING: 2,278,914.92 ELEVATION: 1,839.049'	BM #3: SET MAG-NAIL NORTHING: 10,502,483.04 EASTING: 2,278,671.70 ELEVATION: 1,838.499'
---	---	---

[illegible]

Plotted By: Estrada, Jacob Date: November 18, 2025 09:57:13am File Path: K:\EAU\Civil\064589720-Williams Dr. Commercial\CAD\PlanSheets\VC - Paving Plan.dwg
This document, together with the concepts and designs presented herein, is intended only for the specific purpose and client for which it was prepared. Reuse of and improper reliance on this document without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc.






LEGEND

---	PROPERTY LINE
FL	PROPOSED FIRE LANE
[Pattern]	PROPOSED RIP RAP
[Pattern]	SIDEWALK PAVEMENT
[Pattern]	HEAVY DUTY CONCRETE PAVEMENT
[Pattern]	LIGHT DUTY CONCRETE PAVEMENT
[Pattern]	HEAVY DUTY DUMPSTER CONCRETE PAVEMENT

NOTES


- REFERENCE PAVING SECTIONS ON THIS SHEET
- DUE TO THE POTENTIAL FOR DIFFERENTIAL SOIL MOVEMENT ADJACENT TO THE BUILDING, THE CONTRACTOR SHALL ADHERE TO GEOTECHNICAL REPORT'S RECOMMENDATION FOR SUBGRADE PREPARATION SPECIFIC TO FLATWORK ADJACENT TO THE PROPOSED BUILDING. THE OWNER AND CONTRACTOR ARE ADVISED TO OBTAIN A GEOTECHNICAL ENGINEER RECOMMENDATION SPECIFIC TO FLATWORK ADJACENT TO THE BUILDING, IF NONE IS CURRENTLY EXISTING
- ALL PAVEMENT AND SUBGRADE SHALL BE CONSTRUCTED IN ACCORDANCE WITH THE UES GEOTECHNICAL REPORT DATED JULY 15, 2025.
- REFER TO PAVEMENT JOINTING NOTES FOR CONCRETE PANEL SIZES AND REINFORCING REQUIREMENTS.

REFER TO GEOTECHNICAL REPORT BY UES GEOTECH PROJECT NO. Y252538 DATED: 07/15/2025



BENCHMARKS

BM #1: SET MAG-NAIL NORTHING: 10,502,868.72 EASTING: 2,279,130.64 ELEVATION: 1,839.464	BM #2: SET MAG-NAIL NORTHING: 10,502,753.65 EASTING: 2,278,914.92 ELEVATION: 1,839.049	BM #3: SET MAG-NAIL NORTHING: 10,502,483.04 EASTING: 2,278,671.70 ELEVATION: 1,838.499
--	--	--



NO.	REVISIONS	DATE	BY

Kimley»Horn
6800 BURLESON ROAD, BUILDING 312, SUITE 150
AUSTIN, TX 78744
PHONE: 512-816-9842
WWW.KIMLEY-HORN.COM
© 2025 KIMLEY-HORN AND ASSOCIATES, INC.
TBP# Firm No. 928




KHA PROJECT 064589720	DATE SEPTEMBER 2025	SCALE AS SHOWN	DESIGNED BY JUE	DRAWN BY JUE	CHECKED BY RJM
--------------------------	------------------------	-------------------	--------------------	-----------------	-------------------

PAVING PLAN

**WILLIAMS DR
COMMERCIAL**
4785 WILLIAMS DR, GEORGETOWN, TEXAS
CITY OF GEORGETOWN
WILLIAMSON COUNTY, TEXAS



Plotted By: Estrada, Jacob Date: November 18, 2025 09:57:28am File Path: K:\EAU_Civil\064589720-Williams Dr. Commercial\CAD\PlanSheets\VC - Grading Plan.dwg
This document, together with the concepts and designs presented herein, is intended only for the specific purpose and client for which it was prepared. Reuse of and improper reliance on this document without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc.



LEGEND

---	PROPERTY LINE
FF=XXX.XX	PROPOSED FINISHED FLOOR ELEVATION
XXX.X	PROPOSED TOP OF PAVEMENT ELEVATION
EX XXX.X	EXISTING TOP OF PAVEMENT ELEVATION
TG XXX.X	PROPOSED TOP OF GRATE
TW XXX.X	PROPOSED GRADE AT TOP OF WALL
BW XXX.X	PROPOSED GRADE AT BOTTOM OF WALL
EW XXX.X	PROPOSED GRADE AT END OF WALL
---	PROPOSED SWALE
HP	HIGH POINT
→	FLOW DIRECTION
---	PROPOSED RETAINING WALL
---	PROPOSED CONTOUR
---	EXISTING CONTOUR
○	EXISTING TREE TO REMAIN

- NOTES**
- ALL PROPOSED ELEVATIONS ARE TOP OF PAVEMENT OR NATURAL GROUND UNLESS OTHERWISE NOTED.
 - ALL TOP OF WALL ELEVATIONS ARE TO TOP OF GRADE AT WALL.
 - ALL BOTTOM OF WALL ELEVATIONS ARE TO BOTTOM OF GRADE AT WALL.
 - CONTRACTOR TO VERIFY A.D.A. COMPLIANCE FOR GRADES IN ALL SIDEWALK ACCESSIBLE ROUTES, INCLUDING DRIVEWAY CROSSINGS, SHALL CONFORM TO ALL APPLICABLE A.D.A. STANDARDS: NOT EXCEED 5.0% ALONG TRAVEL PATH WITH NOT MORE THAN 2.0% CROSS SLOPE AND NOT EXCEED 2.0% IN ANY DIRECTION IN ACCESSIBLE PARKING AREAS.
 - MAINTAIN EXISTING GRADE IN TREE WELLS. CONTRACTOR TO ENSURE POSITIVE DRAINAGE TO AREA INLETS.
 - BEFORE PLACING PAVEMENT, CONTRACTOR SHALL VERIFY THAT SIDEWALKS AND PEDESTRIAN ROUTES DO NOT EXCEED A 5% SLOPE IN THE PATH OF TRAVEL OR A 2% CROSS SLOPE, AND CONTRACTOR SHALL VERIFY THAT ACCESSIBLE PARKING AREAS (INCLUDING THE ADJOINING ACCESS AISLES) DO NOT EXCEED A 2% SLOPE IN ANY DIRECTION. CONTRACTOR SHALL TAKE FIELD SLOPE MEASUREMENTS ON FINISHED SUBGRADE AND FORM BOARDS PRIOR TO PLACING PAVEMENT TO ENSURE ADA/TAS SLOPE CRITERIA ARE NOT EXCEEDED. CONTRACTOR SHALL CONTACT ENGINEER PRIOR TO PLACING PAVEMENT IF ANY EXCESSIVE SLOPES ARE ENCOUNTERED. NO CHANGE ORDERS WILL BE ACCEPTED FOR ADA/TAS SLOPE COMPLIANCE ISSUES.



BENCHMARKS

BM #1: SET MAG-NAIL NORTHING: 10,502,868.72 EASTING: 2,279,130.64 ELEVATION: 1,839.464	BM #2: SET MAG-NAIL NORTHING: 10,502,753.65 EASTING: 2,278,914.92 ELEVATION: 1,839.049	BM #3: SET MAG-NAIL NORTHING: 10,502,483.04 EASTING: 2,278,671.70 ELEVATION: 1,838.499
--	--	--

WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION.

Kimley»Horn
6800 BURELSON ROAD, BUILDING 312, SUITE 150
AUSTIN, TX 78744
PHONE: 512-816-3842
WWW.KIMLEY-HORN.COM
© 2025 KIMLEY-HORN AND ASSOCIATES, INC.
TBPE Firm No. 928


GRADING & STORM PLAN

WILLIAMS DR COMMERCIAL
4785 WILLIAMS DR, GEORGETOWN, TEXAS
CITY OF GEORGETOWN
WILLIAMSON COUNTY, TEXAS

811
Know what's below.
Call before you dig.

10 OF 25

2025-79-SDP



EXISTING WEIGHTED CURVE NUMBER CALCS (SCS METHOD)							
DRAINAGE AREA	AREA (sf)	AREA (Ac.)	IMPERVIOUS COVER (sf.)	IMPERVIOUS COVER (Ac.)	IMPERVIOUS COVER %	IMPERVIOUS CURVE NO. Cn*	WEIGHTED CURVE NO. Cn*
EX-1	43,865	1.01	0	0.00	0%	84.00	84.00
EX-OFF-1	11,326	0.26	550	0.01	5%	84.00	84.68
EX-OFF-2	1,742	0.04	0	0.00	0%	84.00	84.00
EX-OFF-3	33,106	0.76	28446	0.65	86%	84.00	96.03
EX-OFF-4	3,049	0.07	0	0.00	0%	84.00	84.00
EX-OFF-5	1,307	0.03	1307	0.03	100%	84.00	98.00
CN ASSUMED	*Undeveloped Pervious: Open space (lawns), Fair Condition, CN = 84 for D soil group *ImperVIOUS: Paved; parking lots, roofs, driveways, etc. (excluding right of way), CN = 98 for D soil group						

Existing Storm Drainage Summary (SCS Methodology)				
Area ID	Flow Rate (CFS)			
	2	10	25	100
EX-1	2.80	5.20	6.80	8.50
EX-OFF-1	0.80	1.50	1.90	2.40
EX-OFF-2	0.10	0.20	0.30	0.40
EX-OFF-3	4.20	5.80	6.80	8.10
EX-OFF-4	0.20	0.40	0.50	0.60
EX-OFF-5	0.20	0.20	0.30	0.30
Point of Analysis (PoA) Summary				
PoA-1	7.70	12.60	15.60	19.50
Note: Results are from HEC-HMS V4.11				

TBM #1: SET MAG-NAIL NORTHING: 10,502,868.72 EASTING: 2,279,130.64 ELEVATION: 1,839.464'	TBM #2: SET MAG-NAIL NORTHING: 10,502,753.65 EASTING: 2,278,914.92 ELEVATION: 1,839.049'	TBM #3: SET MAG-NAIL NORTHING: 10,502,483.04 EASTING: 2,278,671.70 ELEVATION: 1,838.499'
--	--	--




**Know what's below.
Call before you dig.**

**WARNING: CONTRACTOR IS TO
VERIFY PRESENCE AND EXACT
LOCATION OF ALL UTILITIES
PRIOR TO CONSTRUCTION.**

Plotted By: Estrada, Jacob Date: November 18, 2025 09:57:52am File Path: K:\EAU\064589720-Williams Dr. Commercial\CAD\PlanSheets\VC - Proposed Drainage Area Map.dwg
This document, together with the concepts and designs presented herein, is intended only for the specific purpose and client for which it was prepared. Reuse of and improper reliance on this document without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc.


Proposed Storm Drainage Summary (SCS Methodology)					
Area ID	Flow Rate (CFS)				
	2	10	25	100	
PR-1	4.6	6.6	7.9	9.6	
PR-2	0.3	0.5	0.7	0.8	
PR-OFF-1	0.9	1.5	1.8	2.3	
PR-OFF-2	0.1	0.2	0.3	0.4	
PR-OFF-3	4.2	5.8	6.8	8.1	
PR-OFF-4	0.4	0.6	0.6	0.8	
PR-OFF-5	0.2	0.2	0.3	0.3	
Point of Analysis (PoA) Summary					
PoA-1	10.60	15.40	18.40	22.30	
Note: Results are from HEC-HMS V4.11					

Point of Analysis	Storm Event	Existing Runoff (cfs)	Developed Runoff (cfs)	Runoff Difference at Point of Analysis (cfs)	Is Developed ≤ Existing?*
POA 1	2	7.70	10.60	-2.90	NO
	10	12.60	15.40	-2.80	NO
	25	15.60	18.40	-2.80	NO
	100	19.50	22.30	-2.80	NO
*Note: The increase in flows is accounted for by the batch detention pond from 2022-40-CON					



		PROPOSED TIME OF CONCENTRATION												TOTAL TC (min)			
DRAINAGE AREA	SHEET FLOW				UNPAVED SHALLOW CONCENTRATED				PAVED SHALLOW CONCENTRATED				CHANNEL FLOW				
	Length (ft)	Manning's n	Slope (ft/ft)	T _{SE} (min)	Length (ft)	Manning's n	Slope (ft/ft)	T _{SC} (min)	Length (ft)	Manning's n	Slope (ft/ft)	T _{SC} (min)	Length (ft)		Slope (ft/ft)	Velocity (ft/s)	T _{CF} (min)
PR-1	100	0.016	0.03	2.56	0.0	0.20	-	0.00	268.67	0.016	0.02	0.51	0	-	-	0.00	5.0
PR-2	100	0.016	0.03	0.47	45.0	0.20	0.0	1.20	-	0.016	-	0.00	26.28	0.005	2.4	0.18	5.0
PR-OFF-1	100	0.2	0.03	2.56	0.0	0.20	-	0.00	0	0.016	-	0.00	140.36	0.005	1.050	2.23	5.0
PR-OFF-2	27.88	0.2	0.08	0.47	0.0	0.20	-	0.00	0	0.016	-	0.00	0	-	-	0.00	5.0
PR-OFF-3	50	0.016	0.02	0.16	0.0	0.20	-	0.00	0	0.016	-	0.00	0	-	-	0.00	5.0
PR-OFF-4	100	0.016	0.02	0.27	0.0	0.20	-	0.00	22	0.016	0.02	0.04	0	-	-	0.00	5.0
PR-OFF-5	41.53	0.016	0.03	0.09	0.0	0.20	-	0.00	0	0.016	-	0.00	0	-	-	0.00	5.0
* A MINIMUM OF 5 MIN IS USED FOR TC																	

PROPOSED WEIGHTED CURVE NUMBER CALC (SCS METHOD)							
DRAINAGE AREA	AREA (sf)	AREA (Ac.)	IMPERVIOUS COVER (sf)	IMPERVIOUS COVER (Ac.)	IMPERVIOUS COVER %	PERVIOUS CURVE NO. Cn*	IMPERVIOUS CURVE NO. Cn*
PR-1	40,075	0.92	28333	0.65	71%	84.00	93.90
PR-2	3,920	0.09	125	0.00	3%	84.00	84.45
PR-OFF-1	10,454	0.24	2166	0.05	21%	84.00	86.90
PR-OFF-2	1,742	0.04	0	0.00	0%	84.00	84.00
PR-OFF-3	33,106	0.76	28446	0.65	86%	84.00	96.03
PR-OFF-4	3,049	0.07	3049	0.07	100%	80.00	98.00
PR-OFF-5	1,307	0.03	1307	0.03	100%	84.00	98.00
CN ASSUMED	*Undeveloped Pervious: Open space (lawns), Fair Condition, CN = 84 for D soil group *Impervious: Paved; parking lots, roofs, driveways, etc. (excluding right of way), CN = 98 for D soil group						



LEGEND

- X-1: AREA DESIGNATOR, 9.9 ac, 5.5 cfs
- A-1: INLET NUMBER
- : PROPERTY LINE
- : PROPOSED STORM DRAIN LINE
- : EXISTING STORM DRAIN LINE
- : PROPOSED DRAINAGE DIVIDE
- : PROPOSED STORM DRAIN INLET
- : PROPOSED STORM DRAIN MANHOLE
- : PROPOSED STORM DRAIN HEADWALL
- : PROPOSED FLOW DIRECTION
- : PROPOSED CONTOUR
- : EXISTING CONTOUR

NOTES:

- EXISTING ON-SITE CONTOURS ARE FROM TOPOGRAPHIC SURVEY
- ALL CONTOURS ARE AT ONE-FOOT INTERVALS
- POA-1 LEADS TO THE WATER QUALITY & DETENTION POND BUILT WITH THE 4795 WILLIAMS DR SUBDIVISION IMPROVEMENT PLANS (2022-40-CON)
- THE WATER QUALITY & DETENTION POND BUILT WITH 2022-40-CON WAS SIZED TO HANDLE 70% IMPERVIOUS COVER FROM THIS LOT UNDER DEVELOPED CONDITIONS. SEE SHEET #

BENCHMARKS		
TBM #1: SET MAG-NAIL NORTHING: 10,502,968.72 EASTING: 2,276,130.84 ELEVATION: 1,839.464'	TBM #2: SET MAG-NAIL NORTHING: 10,502,753.65 EASTING: 2,276,914.92 ELEVATION: 1,839.049'	TBM #3: SET MAG-NAIL NORTHING: 10,502,483.04 EASTING: 2,276,171.70 ELEVATION: 1,838.499'

811

Know what's below.
Call before you dig.

WARNING: CONTRACTOR IS TO VERIFY PRESENCE AND EXACT LOCATION OF ALL UTILITIES PRIOR TO CONSTRUCTION.

Kimley»Horn

6800 BURLINSON ROAD, BUILDING 312, SUITE 150
AUSTIN, TX 78744
PHONE: 512-616-9842
WWW.KIMLEY-HORN.COM
© 2025 KIMLEY-HORN AND ASSOCIATES, INC.
TBP# Firm No. 928

11/18/2025

KHA PROJECT	064589720
DATE	SEPTEMBER 2025
SCALE	AS SHOWN
DESIGNED BY	JUE
DRAWN BY	JUE
CHECKED BY	RJM

PROPOSED DRAINAGE AREA MAP

WILLIAMS DR COMMERCIAL



4795 WILLIAMS DR, GEORGETOWN, TEXAS
CITY OF GEORGETOWN
WILLIAMSON COUNTY, TEXAS

SHEET NUMBER
12 OF 25

BY
DATE
REVISIONS
No.

Plotted By: Estrada, Jacob Date: November 18, 2025 09:58:05am File Path: K:\EAU_Civil\064589720-Williams Dr. Commercial\CAD\PlanSheets\1 - Water Plan.dwg
This document, together with the concepts and designs presented herein, as an instrument of service, is intended only for the specific purpose and client for which it was prepared. Reuse of and improper reliance on this document without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc.

LOT 1, BLOCK A
3R BUSINESS PARK
SNT NO. 2023095967
O.P.R.W.C.T.



LEGEND

	PROPERTY LINE
	PROPOSED WASTEWATER LINE
	PROPOSED UNDERGROUND ELECTRIC
	PROPOSED DOMESTIC LINE
	PROPOSED FIRE LINE
	PROPOSED WASTEWATER MANHOLE
	PROPOSED WASTEWATER CLEANOUT
	WASTEWATER FLOW DIRECTION
	PROPOSED FIRE HYDRANT
	PROPOSED STORM DRAIN LINE
	PROPOSED STORM DRAIN INLET
	EXISTING OVERHEAD POWER LINE
	EXISTING WATER LINE
	EXISTING WASTEWATER LINE
	EXISTING STORM SEWER LINE
	EXISTING LIGHT POLE
	EXISTING FIRE HYDRANT
	EXISTING WATER METER
	EXISTING WASTEWATER MANHOLE


NOTES

1. CONTRACTOR TO CONTACT GEORGETOWN UTILITIES PRIOR TO PURCHASING METERS.
2. CONTRACTOR TO VERIFY SIZE AND ELEVATION OF ALL UTILITY STUBS AND MUST NOTIFY ENGINEER OF ANY DISCREPANCIES PRIOR TO STARTING CONSTRUCTION.
3. MINIMUM COVER OF DEPTH OF WATERLINES OF 48".
4. ALL DI PIPE IS TO BE FULLY RESTRAINED.
5. UNDERGROUND MAINS SUPPLYING HYDRANTS MUST BE INSTALLED AND TESTED IN ACCORDANCE WITH NFPA 24, AND THE FIRE CODE, BY A LICENSED CONTRACTOR WITH A PLUMBING PERMIT. THE ENTIRE MAIN MUST BE HYDROSTATICALLY TESTED AT ONE TIME, UNLESS ISOLATION VALVES ARE PROVIDED BETWEEN TESTED SECTIONS.
6. WASTEWATER PIPING TO BE SDR-26 PVC ASTM D3034



BENCHMARKS

BM #1: SET MAG-NAIL NORTHING: 10,502,868.72 EASTING: 2,279,130.64 ELEVATION: 1,839.454'	BM #2: SET MAG-NAIL NORTHING: 10,502,753.65 EASTING: 2,278,914.92 ELEVATION: 1,839.049'	BM #3: SET MAG-NAIL NORTHING: 10,502,483.04 EASTING: 2,278,671.70 ELEVATION: 1,838.499'
---	---	---



REV	NO.	REVISIONS	DATE	BY

Kimley»Horn
6800 BURLISON ROAD, BUILDING 312, SUITE 150
AUSTIN, TX 78744
PHONE: 512-616-9842
FAX: 512-616-9843
© 2025 KIMLEY-HORN AND ASSOCIATES, INC.
TBPE Firm No. 928









KHA PROJECT	064589720
DATE	SEPTEMBER 2025
SCALE	AS SHOWN
DESIGNED BY	JUE
DRAWN BY	JUE
CHECKED BY	RJM

OVERALL UTILITY
PLAN

WILLIAMS DR
COMMERCIAL
4785 WILLIAMS DR, GEORGETOWN, TEXAS
CITY OF GEORGETOWN
WILLIAMSON COUNTY, TEXAS

Plotted By: Estrada, Jacob Date: November 18, 2025 09:58:27am File Path: K:\EAU_Civil\064589720-Williams Dr. Commercial\CAD\PlanSheets\3 - Paving Details.dwg
This document, together with the concepts and designs presented herein, is intended only for the specific purpose and client for which it was prepared. Reuse of and improper reliance on this document without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc.




Plotted By: Estrada, Jacob Date: November 18, 2025 09:59:03am File Path: K:\EAU\Civil\064589720-Williams Dr Commercial\CAD\PlanSheets\VC - Erosion Control Details.dwg
This document, together with the concepts and designs presented herein, is an instrument of service, is intended only for the specific purpose and client for which it was prepared. Reuse of and improper reliance on this document without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc.

GUIDELINES FOR DESIGN AND INSTALLATION OF TEMPORARY EROSION AND SEDIMENTATION CONTROLS			
TYPE OF STRUCTURE	REACH LENGTH	MAXIMUM DRAINAGE AREA	SLOPE
SILT FENCE	N/A	2 ACRES	0 - 10%
	200 FEET	2 ACRES	10 - 20%
	100 FEET	1 ACRE	20 - 30%
	50 FEET	1/2 ACRE	> 30%
TRIANGLE FILTER DIKE	100 FEET	1/2 ACRE	< 30% SLOPE
	50 FEET	1/4 ACRE	> 30% SLOPE
ROCK BERM *, **	500 FEET	< 5 ACRES	0 - 10%

* FOR ROCK BERM DESIGN WHERE PARAMETERS ARE OTHER THAN STATED, DRAINAGE AREA CALCULATIONS AND ROCK BERM DESIGN MUST BE SUBMITTED FOR REVIEW.

** HIGH SERVICE ROCK BERMS MAY BE REQUIRED IN AREAS OF ENVIRONMENTAL SIGNIFICANCE AS DETERMINED BY THE CITY OF GEORGETOWN.




CITY OF GEORGETOWN
CONSTRUCTION STANDARDS AND DETAILS
TEMPORARY EROSION AND
SEDIMENTATION CONTROL GUIDELINES

ADOPTED 6/21/2006

EC01

DATE: 1/2003
NTS
DRAWN BY: MRS
APPROVED BY: TRB







CITY OF GEORGETOWN
CONSTRUCTION STANDARDS AND DETAILS
ROCK BERM DETAIL



ADOPTED 6/21/2006



EC03



DATE: 1/2003
NTS
DRAWN BY: MRS
APPROVED BY: TRB



 <p>CROSS SECTION</p> 	
<p>INSTALLATION:</p> <ul style="list-style-type: none">LAYOUT THE ROCK BERM FOLLOWING AS CLOSELY AS POSSIBLE TO THE CONTOUR.CLEAR THE GROUND OF DEBRIS, ROCKS OR PLANTS THAT WILL INTERFERE WITH INSTALLATION.PLACE WOVEN WIRE FABRIC ON THE GROUND ALONG THE PROPOSED INSTALLATION WITH ENOUGH OVERLAP TO COMPLETELY ENCLOSE THE FINISHED SIZE OF THE BERM.PLACE THE ROCK ALONG THE CENTER OF THE WIRE TO THE DESIGNATED HEIGHT.WRAP THE STRUCTURE WITH THE PREVIOUSLY PLACED WIRE MESH SECURE ENOUGH SO THAT WHEN WALKED ACROSS THE STRUCTURE RETAINS ITS SHAPE.SECURE WITH TIE WIRE.THE ENDS OF THE BERM SHOULD BE TIED INTO EXISTING UPSLOPE GRADE AND THE BERM SHOULD BE BURIED IN A TRENCH APPROX. 4 INCHES DEEP TO PREVENT FAILURE OF THE CONTROL.THE ROCK BERM SHOULD BE LEFT IN PLACE UNTIL ALL UPSTREAM AREAS ARE STABILIZED AND ACCUMULATED SILT REMOVED. <p>INSPECTION AND MAINTENANCE GUIDELINES:</p> <ul style="list-style-type: none">INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL EVENT BY THE RESPONSIBLE PARTY. FOR INSTALLATIONS IN STREAMBEDS, ADDITIONAL DAILY INSPECTIONS SHOULD BE MADE.REMOVE SEDIMENT AND OTHER DEBRIS WHEN BUILDUP REACHES 6 INCHES AND DISPOSE OF THE ACCUMULATED SILT IN AN APPROVED MANNER.ANY LOOSE WIRE SHEATHING.THE BERM SHOULD BE RESHAPED AS NEEDED DURING INSPECTION.THE BERM SHOULD BE REPLACED WHEN THE STRUCTURE CEASES TO FUNCTION AS INTENDED DUE TO SILT ACCUMULATION AMONG THE ROCKS, WASHOUT, CONSTRUCTION TRAFFIC DAMAGE, ETC. <p>The Architect/Engineer assumes responsibility for appropriate use of this standard.</p>	
<div><div><div>CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS ROCK BERM DETAIL</div></div><div><div>ADOPTED 6/21/2006</div><div>EC03</div><div>DATE: 1/2003 NTS DRAWN BY: MRS APPROVED BY: TRB</div></div></div>	

<p>NOTE: THIS SECTION IS INTENDED TO ASSIST THOSE PERSONS PREPARING WATER POLLUTION ABATEMENT PLANS (WPAP) OR STORM WATER POLLUTION PREVENTION PLANS (SWPPP) THAT COMPLY WITH FEDERAL, STATE AND/OR LOCAL STORM WATER REGULATIONS.</p> <ol style="list-style-type: none">THE CONTRACTOR TO INSTALL AND MAINTAIN EROSION/SEDIMENTATION CONTROLS AND TREE/NATURAL AREA PROTECTIVE FENCING PRIOR TO ANY SITE PREPARATION WORK (CLEARING, GRUBBING, GRADING OR EXCAVATION). CONTRACTOR TO REMOVE EROSION/SEDIMENTATION CONTROLS AT THE COMPLETION OF PROJECT AND GRASS RESTORATION.ALL PROJECTS WITHIN THE REDWATER ZONE OF THE EDWARDS AQUIFER SHALL SUBMIT A BEST MANAGEMENT PRACTICES AND WATER POLLUTION AND ABATEMENT PLAN TO THE TRWC FOR APPROVAL PRIOR TO ANY CONSTRUCTION.THE PLACEMENT OF EROSION/SEDIMENTATION CONTROLS TO BE IN ACCORDANCE WITH THE APPROVED EROSION AND SEDIMENTATION CONTROL PLAN AND WATER POLLUTION ABATEMENT PLAN. ELEVATIONS FROM THE APPROVED PLAN MUST BE SUBMITTED TO AND APPROVED BY THE OWNER'S REPRESENTATIVE.ALL PLANTING SHALL BE DONE BETWEEN MAY 1 AND SEPTEMBER 15 EXCEPT AS SPECIFICALLY AUTHORIZED IN WRITING. IF PLANTING IS AUTHORIZED TO BE DONE OUTSIDE THE DATES SPECIFIED, THE SEED SHALL BE PLANTED WITH THE ADDITION OF WINTER FESCUE (KENTUCKY 31) AT A RATE OF 100LB/ACRE. GRASS SHALL BE COMMON BERMUDA GRASS, HULLED, MINIMUM 85% PURE LIVE SEED. ALL GRASS SEED SHALL BE FREE FROM NOXIOUS WEEDS, GRADE A RESIST CRIP, RECLEANED AND TREATED WITH APPROPRIATE FUNGICIDE AT TIME OF MIXING. SEED SHALL BE FURNISHED IN SEALED, STANDARD CONTAINERS WITH SEALER'S GUARANTEED ANALYSIS.ALL DISTURBED AREAS TO BE RESTORED AS NOTED IN THE WATER POLLUTION ABATEMENT PLAN.THE PLANTED AREA TO BE IRRIGATED OR SPRINKLED IN A MANNER THAT WILL NOT ERODE THE TOPSOIL, BUT WILL SUFFICIENTLY SOAK THE SOIL TO A DEPTH OF FOUR (4) INCHES. THE IRRIGATION TO OCCUR AT 10-DAY INTERVALS DURING THE FIRST TWO MONTHS TO INSURE GERMINATION AND ESTABLISHMENT OF THE GRASS. RAINFALL OCCURRENCES OF 1/2 INCH OR GREATER TO POSTPONE THE WATERING SCHEDULE ONE WEEK.RESTORATION TO BE ACCEPTABLE WHEN THE GRASS HAS GROWN AT LEAST 1-1/2 INCHES HIGH WITH 95% COVERAGE, PROVIDED NO BARE SPOTS LARGER THAN 25 SQUARE FEET EXIST.A MINIMUM OF FOUR (4) INCHES OF TOPSOIL TO BE PLACED IN ALL AREAS DISTURBED BY CONSTRUCTION.THE CONTRACTOR TO HYDROMULCH OR SOD (AS SHOWN ON PLANS) ALL EXPOSED CUTS AND FILLS UPON COMPLETION OF CONSTRUCTION.EROSION AND SEDIMENTATION CONTROLS TO BE INSTALLED OR MAINTAINED IN A MANNER WHICH DOES NOT RESULT IN SOIL BUILDUP WITHIN TREE DRIFLINE.TO AVOID SOIL COMPACTION, CONTRACTOR SHALL NOT ALLOW VEHICULAR TRAFFIC, PARKING, OR STORAGE OF EQUIPMENT OR MATERIALS IN THE TREE DRIFLINE AREAS.WHERE A FENCE IS CLOSER THAN FOUR (4) FEET TO A TREE TRUNK, PROTECT THE TRUNK WITH STRAPPED-ON PLANKING TO A HEIGHT OF EIGHT (8) FEET (OR TO THE LIMITS OF LOWER BRANCHING) IN ADDITION TO THE FENCING.TREES TO BE REMOVED IN A MANNER WHICH DOES NOT IMPACT TREES TO BE PRESERVED.ANY ROOT EXPOSED BY CONSTRUCTION ACTIVITY TO BE PRUNED FLUSH WITH THE SOIL. BACKFILL ROOT AREAS WITH GOOD QUALITY TOPSOIL AS SOON AS POSSIBLE. IF EXPOSED ROOT AREAS ARE NOT BACKFILLED WITHIN TWO (2) DAYS, COVER THEM WITH ORGANIC MATERIAL IN A MANNER WHICH REDUCES SOIL TEMPERATURE AND MINIMIZES WATER LOSS DUE TO EVAPORATION.CONTRACTOR TO PRUNE VEGETATION TO PROVIDE CLEARANCE FOR STRUCTURES, VEHICULAR TRAFFIC, AND EQUIPMENT BEFORE DAMAGE OCCURS (RIPPING OF BRANCHES, ETC.). ALL FINISHED PRUNING TO BE DONE ACCORDING TO RECOGNIZED APPROVED STANDARDS OF THE INDUSTRY (REFERENCE THE NATIONAL ARBORIST ASSOCIATION PRUNING STANDARDS FOR SHADE TREES).THE CONTRACTOR IS TO INSPECT THE CONTROLS AT WEEKLY INTERVALS AND AFTER EVERY RAINFALL EXCEEDING 1/4 INCH TO VERIFY THAT THEY HAVE NOT BEEN SIGNIFICANTLY DISTURBED. ANY ACCUMULATED SEDIMENT AFTER A SIGNIFICANT RAINFALL TO BE REMOVED AND PLACED IN THE OWNER DESIGNATED SPILL DISPOSAL SITE. THE CONTRACTOR TO CONDUCT PERIODIC INSPECTIONS OF ALL EROSION/SEDIMENTATION CONTROLS AND TO MAKE ANY REPAIRS OR MODIFICATIONS NECESSARY TO ASSURE CONTINUED EFFECTIVE OPERATION OF EACH DEVICE.WHERE THERE IS TO BE AN APPROVED GRADE CHANGE, IMPERMEABLE PAVING SURFACE, TREE WELL, OR OTHER SUCH SITE DEVELOPMENT IMMEDIATELY ADJACENT TO A PROTECTED TREE, ERECT THE FENCE APPROXIMATELY TWO TO FOUR FEET (2'-4') BEHIND THE AREA IN QUESTION.NO ABOVE AND/OR BELOW GROUND TEMPORARY FUEL STORAGE FACILITIES TO BE STORED ON THE PROJECT SITE.IF EROSION AND SEDIMENTATION CONTROL SYSTEMS ARE EXISTING FROM PRIOR CONTRACTS, OWNER'S REPRESENTATIVE AND THE CONTRACTOR TO EXAMINE THE EXISTING EROSION AND SEDIMENTATION CONTROL SYSTEMS FOR DAMAGE PRIOR TO CONSTRUCTION. ANY DAMAGE TO PRE-EXISTING EROSION AND SEDIMENTATION CONTROLS NOTED TO BE REPAIRED AT OWNERS EXPENSE.INTENTIONAL RELEASE OF VEHICLE OR EQUIPMENT FLUIDS ONTO THE GROUND IS NOT ALLOWED. CONTAMINATED SOIL RESULTING FROM ACCIDENTAL SPILL TO BE REMOVED AND DISPOSED OF PROPERLY. <p>The Architect/Engineer assumes responsibility for appropriate use of this standard.</p>	
<div><div><div>CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS EROSION AND SEDIMENTATION AND TREE PROTECTION NOTES</div></div><div><div>ADOPTED 6/21/2006</div><div>EC01A</div><div>DATE: 1/2003 NTS DRAWN BY: MRS APPROVED BY: TRB</div></div></div>	

 <p>CROSS SECTION</p>	
<p>INSTALLATION:</p> <ul style="list-style-type: none">LAYOUT THE FILTER DIKE FOLLOWING AS CLOSELY AS POSSIBLE TO THE CONTOUR.CLEAR THE GROUND OF DEBRIS, ROCKS OR PLANTS THAT WILL INTERFERE WITH INSTALLATION.PLACE THE FILTER DIKE SECTIONS ONE AT A TIME WITH THE SKIRT ON THE UPHILL SIDE TOWARDS THE DIRECTION OF FLOW, ANCHORING EACH SECTION TO THE GROUND. THE DIKE SECTION IS PLACED.ANCHORS SHOULD BE PLACED ON 2'-0" CENTERS ALTERNATING FROM FRONT TO BACK SO THAT THERE IS ACTUALLY ONLY 1'-0" IN BETWEEN ANCHORS.SECURELY FASTEN THE SKIRT FROM ONE SECTION OF FILTER DIKE TO THE NEXT.FILTER DIKES MUST MAINTAIN CONTINUOUS CONTACT WITH THE GROUND.AFTER THE SITE IS COMPLETELY STABILIZED, THE DIKES AND ANY REMAINING SILT SHOULD BE REMOVED. SILT SHOULD BE DISPOSED OF IN A MANNER THAT WILL NOT CONTRIBUTE TO ADDITIONAL SILTATION. <p>INSPECTION AND MAINTENANCE GUIDELINES:</p> <ul style="list-style-type: none">INSPECTION SHOULD BE MADE WEEKLY OR AFTER EACH RAINFALL EVENT AND REPAIR OR REPLACEMENT SHOULD BE MADE PROMPTLY AS NEEDED BY THE CONTRACTOR.INSPECT AND REPAIR BEINGS AS NEEDED TO PREVENT GAPS BETWEEN THE SECTIONS.ACCUMULATED SILT SHOULD BE REMOVED AFTER EACH RAINFALL EVENT, AND DISPOSED OF IN A MANNER WHICH WILL NOT CAUSE ADDITIONAL SILTATION. <p>The Architect/Engineer assumes responsibility for appropriate use of this standard.</p>	
<div><div><div>CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS TRIANGULAR FILTER DIKE</div></div><div><div>ADOPTED 6/21/2006</div><div>EC05</div><div>DATE: 1/2003 NTS DRAWN BY: MRS APPROVED BY: TRB</div></div></div>	

 <p>CROSS SECTION</p> <p>INSPECTION AND MAINTENANCE GUIDELINES:</p> <ul style="list-style-type: none">INSPECT ALL FENCING WEEKLY, AND AFTER ANY RAINFALL EVENT.REMOVE SEDIMENT WHEN BUILDUP REACHES 6 INCHES.REPLACE ANY TORN FABRIC.REPLACE OR REPAIR ANY SECTIONS CRUSHED OR COLLAPSED IN THE COURSE OF CONSTRUCTION ACTIVITY. <p>INSTALLATION:</p> <ul style="list-style-type: none">LAYOUT THE SILT FENCE FOLLOWING AS CLOSELY AS POSSIBLE TO THE CONTOUR.CLEAR THE GROUND OF DEBRIS, ROCKS, PLANTS (INCLUDING GRASSES TALLER THAN 2") TO PROVIDE A SMOOTH FLOW APPROACH SURFACE. EXCAVATE 6" DEEP X 6" WIDE TRENCH ON UPSTREAM SIDE OF FACE PER PLANS.DRIVE THE HEAVY DUTY T-POST AT LEAST 12 INCHES INTO THE GROUND AND AT A SLIGHT ANGLE TOWARDS THE FLOW.ATTACH THE 2" X 4" 12 GAUGE WELDED WIRE MESH TO THE T-POST WITH 11 1/2 GAUGE GALVANIZED T-POST CLIPS. THE TOP OF THE WIRE TO BE 24" ABOVE GROUND LEVEL. THE WELDED WIRE MESH TO BE OVERLAPPED 6" AND TIED AT LEAST 6 TIMES WITH HOOD RINGS.THE SILT FENCE TO BE INSTALLED WITH A SKIRT A MINIMUM OF 6" WIDE PLACED ON THE UPHILL SIDE OF THE FENCE INSIDE EXCAVATED TRENCH. THE FABRIC TO OVERLAP THE TOP OF THE WIRE BY 1'.ANCHOR THE SILT FENCE BY BACKFILLING WITH EXCAVATED DIRT AND ROCKS (NOT LARGER THAN 2").GEOTEXTILE SPLICES SHOULD BE A MINIMUM OF 18" WIDE ATTACHED IN AT LEAST 6 PLACES. SPLICES IN CONCENTRATED FLOW AREAS WILL NOT BE ACCEPTED.SILT FENCE SHALL BE REMOVED WHEN THE SITE IS COMPLETELY STABILIZED SO AS NOT TO BLOCK OR IMPEDE STORM FLOW OR DRAINAGE.	
<div><div><div>CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS SILT FENCE DETAIL</div></div><div><div>ADOPTED 6/21/2006</div><div>EC02</div><div>DATE: 1/2003 NTS DRAWN BY: MRS APPROVED BY: TRB</div></div></div>	

 <p>2 X 4 MAT CONFIGURATION</p>	
<p>The Architect/Engineer assumes responsibility for appropriate use of this standard.</p>	
<div><div><div>CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS TREE PROTECTION - CHAIN LINK FENCE</div></div><div><div>ADOPTED 6/21/2006</div><div>EC09</div><div>DATE: 1/2003 NTS DRAWN BY: MRS APPROVED BY: TRB</div></div></div>	

 <p>CHAIN LINK FENCE</p> <p>5'-0"</p> <p>10' MAX</p> <p>DRIFLINE OF EXISTING TREE</p>	
<p>NOTES:</p> <ol style="list-style-type: none">TREE PROTECTION FENCES SHALL BE INSTALLED PRIOR TO THE COMMENCEMENT OF ANY SITE PREPARATION WORK (CLEARING, GRUBBING OR GRADING).FENCES SHALL COMPLETELY SURROUND THE TREE, OR CLUSTERS OF TREES; WILL BE LOCATED AT THE OUTERMOST LIMIT OF THE TREE BRANCHES (DRIFLINE), AND WILL BE MAINTAINED THROUGHOUT THE CONSTRUCTION PROJECT IN ORDER TO PREVENT THE FOLLOWING:<ol style="list-style-type: none">SOIL COMPACTION IN THE ROOT ZONE AREA RESULTING FROM VEHICULAR TRAFFIC, OR STORAGE OF EQUIPMENT OR MATERIALS.ROOT ZONE DISTURBANCES DUE TO GRADE CHANGES (GREATER THAN SIX INCHES (6") CUT OR FILL, OR TRENCHING NOT REVIEWED AND AUTHORIZED BY THE CITY.WOUNDS TO EXPOSED ROOTS, TRUNKS OR LIMBS BY MECHANICAL EQUIPMENT.OTHER ACTIVITIES DETRIMENTAL TO TREES, SUCH AS CHEMICAL STORAGE, CEMENT TRUCK CLEANING AND FIRE.EXCEPTIONS TO INSTALLING FENCES AT TREE DRIFLINES MAY BE PERMITTED IN THE FOLLOWING CASES:<ol style="list-style-type: none">WHERE PERMEABLE PAVING IS TO BE INSTALLED, ERECT THE FENCE AT THE OUTER LIMITS OF THE PERMEABLE PAVING AREA.WHERE TREES ARE CLOSE TO PROPOSED BUILDINGS, ERECT THE FENCE NO CLOSER THAN SIX FEET (6'-0") TO BUILDING. <p>The Architect/Engineer assumes responsibility for appropriate use of this standard.</p>	
<div><div><div>CITY OF GEORGETOWN CONSTRUCTION STANDARDS AND DETAILS TREE PROTECTION - CHAIN LINK FENCE</div></div><div><div>ADOPTED 6/21/2006</div><div>EC09</div><div>DATE: 1/2003 NTS DRAWN BY: MRS APPROVED BY: TRB</div></div></div>	

Kimley»Horn

6800 BURLINGTON ROAD, BUILDING 312, SUITE 150
AUSTIN, TX 78744
PHONE: 512-816-9842
WWW.KIMLEY-HORN.COM
© 2025 KIMLEY-HORN AND ASSOCIATES, INC.
TBPE Firm No. 928



KHA PROJECT	064589720
DATE	SEPTEMBER 2025
SCALE	AS SHOWN
DESIGNED BY	JUE
DRAWN BY	JUE
CHECKED BY	RJM


EROSION CONTROL DETAILS

WILLIAMS DR
COMMERCIAL
4785 WILLIAMS DR, GEORGETOWN, TEXAS
CITY OF GEORGETOWN
WILLIAMSON COUNTY, TEXAS

SHEET NUMBER

17 OF 25


2025-79-SDP



CONTRACTOR NOTES:
EXISTING UNDERGROUND AND OVERHEAD UTILITIES IN VICINITY. CONTRACTOR TO CONTACT UTILITY COMPANIES PRIOR TO CONSTRUCTION.
CONTRACTOR TO FIELD VERIFY EXISTING UTILITY LOCATIONS & DEPTHS PRIOR TO BEGINNING CONSTRUCTION.

CONTRACTOR SHALL CONSIDER PROPOSED UTILITY IMPROVEMENTS AND PROVIDE ADEQUATE HORIZONTAL AND VERTICAL CLEARANCE DURING INSTALLATION OF ALL UTILITY INFRASTRUCTURE.

[illegible]




Detention and Water Quality Pond Stage Storage			
Elevation	Area (SF)	Cumulative Volume (ft ³)	Pond Discharge (cfs)
869.0		0.00	0.00
870	21213.85	1,060.93	0.00
871	40985.57	41,706.64	0.00
871.25	42100.27	52,092.37	0.00
872	44469.40	84,556.00	14.10
873	47700.39	120,640.89	27.09
874	51060.69	180,021.44	68.24
875	54662.81	232,883.18	125.52

NOTES:

- 1) WATER QUALITY VOLUME REQUIRED IS 46,416 CUBIC FEET
- 2) WATER QUALITY VOLUME PROVIDED IS 52,092.37 CUBIC FEET
- 3) WATER QUALITY ELEVATION IS 871.25'
- 4) OVERFLOW WEIR DEPTH = 2.5'
- 5) OVERFLOW WEIR WIDTH = 10'
- 6) OVERFLOW WEIR COEFFICIENT = 2.67

Detention and Water Quality Pond Calculations				
Event	2-YR	10-YR	25-YR	100-YR
Peak Pond Inflow (cfs)	43.27	69.18	86.80	115.40
Peak Pond Outflow (cfs)	16.05	30.34	43.19	67.06
Peak Pond Elevation (ft)	872.36	873.10	873.45	873.98



Texas Commission on Environmental Quality

Additional information is provided for cells with a red triangle in the upper right corner. Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-6. Characters shown in red are data entry fields. Characters shown in black (Bold) are calculated fields. Changes to these fields will not be reflected in the output.

1. The Required Load Reduction for the total project:

Page 3-29 Equation 3.3: $L_M = 28.93(A_N \times P)$

Site Data: Determine Required Load Removal Based on the Entire Project			
County =	Williamson		
Total project area included in plan =	23.80	acres	
Predevelopment impervious area within the limits of the plan =	0.35	acres	
Total post-development impervious area within the limits of the plan =	9.18	acres	
Total post-development impervious cover fraction	0.39		
P =	32	inches	

L_M TOTAL PROJECT = 8170 lbs

Number of drainage basins / outfalls areas leaving the plan area =

Drainage Basin/Outfall Area No. =	POI 2	
Total drainage basin/outfall area =	15.25	acres
Area within drainage basin/outfall area =	0.11	acres
Area within drainage basin/outfall area =	8.95	acres
Area within drainage basin/outfall area =	0.59	
L _{M THIS BASIN} =	8184	lbs.

3. Indicate the proposed BMP Code for this basin.

4. Calculate Maximum TSS Load Removed (L_R) for this Drainage Basin by the selected BMP Type.

where:

$A_C = 15.25$ acres
 $A_I = 8.95$ acres
 $A_P = 6.30$ acres
 $L_R = 9117$ lbs


5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area

6. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.

Calculations from RG-348

Off-site area draining to BMP =	0.00	acres
Off-site Impervious cover draining to BMP =	0.00	acres
Impervious fraction of off-site area =	0	
Off-site Runoff Coefficient =	0.00	
Off-site Water Quality Volume =	0	cubic feet

	Storage for Sediment =	7736	
Total Capture Volume (required water quality volume(s) x 1.20) =		46416	cubic feet

[illegible]

WILKES - SCHILLER BUSINESS PARK
4795 WILLIAMS DRIVE
SUBDIVISION IMPROVEMENT PLANS
4795 WILLIAMS DRIVE GEORGETOWN, TEXAS 78633

DETENTION AND WATER
QUALITY POND SECTIONS AND
CALCULATIONS

PERMIT No.
2022-40-CON
SHEET No.
17
OF 32

1. LANDSCAPE CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFYING THE LOCATION OF ALL UNDERGROUND UTILITIES, PIPES, STRUCTURES, AND LINE RUNS IN THE FIELD PRIOR TO THE INSTALLATION OF ANY PLANT MATERIAL.
2. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO ADVISE THE LANDSCAPE ARCHITECT OF ANY CONDITION FOUND ON THE SITE WHICH PROHIBITS INSTALLATION AS SHOWN ON THESE DRAWINGS.
3. ALL PLANT MATERIAL SHALL BE MAINTAINED IN A HEALTHY AND GROWING CONDITION AND MUST BE REPLACED WITH PLANT MATERIAL OF SAME VARIETY AND SIZE IF DAMAGED, DESTROYED, OR REMOVED.
4. LANDSCAPE CONTRACTOR SHALL BE RESPONSIBLE FOR FINE GRADING AND REMOVAL OF DEBRIS PRIOR TO PLANTING IN ALL AREAS.
5. FINISH GRADING SHALL BE PROVIDED BY THE LANDSCAPE ARCHITECT.
6. LANDSCAPE CONTRACTOR SHALL BE RESPONSIBLE FOR ANY ADDITIONAL TOPSOIL REQUIRED TO CREATE A SMOOTH CONDITION PRIOR TO PLANTING.
7. ALL PLANT QUANTITIES LISTED ARE FOR INFORMATION ONLY. IT IS THE CONTRACTOR'S RESPONSIBILITY TO PROVIDE FULL COVERAGE IN ALL PLANTING AREAS AS SPECIFIED IN THE PLANT SCHEDULE AND VERIFY ALL QUANTITIES.
8. LANDSCAPE CONTRACTOR TO PROVIDE STEEL EDGING (REFER TO MATERIALS LEGEND) BETWEEN ALL PLANTING BEDS AND LAWN AREAS.
9. ALL PLANT MATERIAL SHALL CONFORM TO THE SPECIFICATIONS AND SIZES GIVEN IN THE PLANT LIST AND SHALL BE NURSERY GROWN IN ACCORDANCE WITH THE CURRENT EDITION OF THE AMERICAN STANDARD FOR NURSERY STOCK. ANY PLANT SUBSTITUTION SHALL BE APPROVED BY LANDSCAPE ARCHITECT PRIOR TO PURCHASE.
10. LANDSCAPE CONTRACTOR IS RESPONSIBLE FOR ANY COORDINATION WITH OTHER CONTRACTORS ON SITE AS REQUIRED TO ACCOMPLISH ALL PLANTING OPERATIONS.
11. ALL SOILS IN ALL NEW PLANTING AREAS ARE TO BE AMENDED PER SPECIFICATIONS.
12. ANY PLANT MATERIAL THAT DOES NOT SURVIVE SHALL BE REPLACED WITH AN EQUIVALENT SIZE AND SPECIES WITHIN THIRTY (30) DAYS.
13. PLANT MATERIAL SHALL BE PRUNED AS NECESSARY TO CONTROL SIZE BUT NOT TO DISRUPT THE NATURAL GROWTH PATTERN OR CHARACTERISTIC FORM OF THE PLANT EXCEPT AS NECESSARY TO ACHIEVE HEIGHT CLEARANCE FOR VISIBILITY AND PEDESTRIAN PASSAGE OR TO ACHIEVE A CONTINUOUS OPAQUE HEDGE IF REQUIRED.
14. ALL PLANT MATERIAL SHALL BE KEPT FREE OF TRASH, WEEDS, DEBRIS, AND DEAD PLANT MATERIAL. ALL LIME STABILIZED SOIL & INORGANIC SELECT FILL FOR BUILDING SHOULD BE REMOVED FROM PLANTING AREAS TO ALLOW FOR SOIL AMENDMENTS.

1. TREES PLANTED ADJACENT TO ACCESSIBLE ROUTES AND ACCESSIBLE AREAS SHALL BE PRUNED TO PROVIDE CLEARANCE OF 80" AFF.
2. IF PAVING HAS IRREGULAR PATTERN PROVIDED, JOINTS EXCEEDING MAX. 1/4" W, SHALL BE "FLUSH" WITH PAVING SURFACE MATERIAL

GENERAL NOTES:

1. WRITTEN DIMENSIONS PREVAIL OVER SCALED DIMENSIONS. NOTIFY LANDSCAPE ARCHITECT OF ANY DISCREPANCIES.
2. THE CONTRACTOR BEARS ALL RESPONSIBILITY FOR VERIFYING ALL UNDERGROUND UTILITIES, PIPES, STRUCTURES, AND LINE RUNS IN THE FIELD PRIOR TO CONSTRUCTION. ANY DAMAGE TO UTILITIES THAT ARE TO REMAIN SHALL BE REPAIRED IMMEDIATELY AT NO EXPENSE TO THE OWNER. LANDSCAPE ARCHITECT ASSUMES NO RESPONSIBILITY FOR ANY UTILITY NOT SHOWN ON PLANS.
3. ALL PROPOSED AND FINISHED GRADES ARE BASED ON PROJECTION PROVIDED BY THE OWNER'S SURVEY AND/OR SURFACE BY THE PROJECT CIVIL ENGINEER. ANY DISCREPANCY IN ACHAL FIELD MEASUREMENTS ARE TO BE REPORTED TO THE LANDSCAPE ARCHITECT IMMEDIATELY.
4. PRIOR TO COMMENCEMENT OF HARDSCAPE CONSTRUCTION, ALL PIERS, FOOTINGS, AND WALLS ARE TO BE SURVEYED, LAID OUT, AND STAKED IN FIELD FOR REVIEW BY LANDSCAPE ARCHITECT. CONTRACTOR SHALL ASSUME RESPONSIBILITY FOR ANY DEMOLITION, ADJUSTMENTS, OR RECONSTRUCTION REQUIRED FROM FIELD MEASUREMENTS.
5. CONTRACTOR IS RESPONSIBLE FOR ALL QUANTITIES PER DRAWINGS AND SPECIFICATIONS. ANY QUANTITIES PROVIDED BY LANDSCAPE ARCHITECT ARE PROVIDED FOR CONVENIENCE ONLY. CONTRACTORS ARE TO BID THEIR OWN VERIFIED QUANTITIES. NOTIFY LANDSCAPE ARCHITECT OF ANY DISCREPANCIES.
6. ELEMENTS SETBACKS, BUILDING, CURB AND GUTTER, AND UNDERGROUND UTILITIES HAVE BEEN SUPPLIED TO LANDSCAPE ARCHITECT BY THE PROJECT CIVIL ENGINEER. REFER TO CIVIL ENGINEER'S DRAWINGS FOR ADDITIONAL INFORMATION.

1. CONCRETE LIGHT POLE BASES, INCLUDING ALL MEP AND STRUCTURAL ENGINEERING REQUIRED FOR THE INSTALLATION OF SPECIFIED LIGHTS AS WELL AS PROCUREMENT AND COORDINATION WITH POWER COMPANY IS SPECIFICALLY EXCLUDED FROM KIMLEY-HORN SCOPE.
2. ALL PROJECT SAFETY SIGNAGE, GRAPHICS, AND WAYFINDING WILL BE BY OTHERS.

PLANT SCHEDULE

LANDSCAPE PLAN NOTES:


1. THE SYSTEM FOR IRRIGATION HAS BEEN SELECTED FOR THIS DEVELOPMENT. (CHOOSE ONE FROM BELOW)
 - CONVENTIONAL SYSTEM: AN AUTOMATIC OR MANUAL UNDERGROUND IRRIGATION SYSTEM, WHICH MAY HAVE CONVENTIONAL SPRAY OR BUBBLER TYPE HEADS.
 - DRIP : AN AUTOMATIC UNDERGROUND IRRIGATION SYSTEM IN CONJUNCTION WITH A WATER- SAVING SYSTEM, WHICH IS A DRIP .
 - TEMPORARY AND ABOVE-GROUND WATERING: LANDSCAPE AREAS UTILIZING XERISCAPING PLANTS AND INSTALLATION TECHNIQUES, INCLUDING AREAS PLANTED WITH NATIVE GRASSES, WILDFLOWERS, AND TREES MAY USE A TEMPORARY AND ABOVE GROUND SYSTEM, AND SHALL BE REQUIRED TO PROVIDE IRRIGATION FOR THE FIRST THREE (3) GROWING SEASONS.
2. A SEPARATE IRRIGATION PLAN SHALL BE PROVIDED AT THE TIME OF APPLICATION FOR A BUILDING PERMIT. IRRIGATION PLANS SHALL BE SUBMITTED WHEN SDP FOR PROJECTS PROPOSING PUBLIC PARKLAND.
3. MAINTENANCE: THE CURRENT OWNER AND SUBSEQUENT OWNERS OF THE LANDSCAPED PROPERTY, OR THE MANAGER OR AGENT OF THE OWNER, SHALL BE RESPONSIBLE FOR THE MAINTENANCE OF ALL LANDSCAPED AREAS AND MATERIALS. REQUIRED BUFFER YARD AREAS AND MATERIALS AND REQUIRED SCREENING MATERIALS. SAID AREAS MUST BE MAINTAINED SO AS TO PRESENT A HEALTHY, NEAT AND ORDERLY APPEARANCE AT ALL TIMES AND SHALL BE KEPT FREE OF REFUSE AND DEBRIS. MAINTENANCE WILL INCLUDE REPLACEMENT OF ALL DEAD PLANT MATERIAL IF THAT MATERIAL WAS USED TO MEET THE REQUIREMENTS OF THE UDC. ALL SUCH PLANTS SHALL BE REPLACED WITHIN SIX (6) MONTHS OF NOTIFICATION, OR BY THE NEXT PLANTING SEASON, WHICHEVER COMES FIRST. A PROPERTY/ HOMEOWNERS ASSOCIATION MAY ASSUME RESPONSIBILITY FOR MAINTENANCE OF COMMON AREAS.
4. THIS LANDSCAPE PLAN HAS BEEN PREPARED AND CERTIFIED BY A LANDSCAPE ARCHITECT TO MEET ALL REQUIREMENTS OF THE CITY OF GEORGETOWN UNIFIED DEVELOPMENT CODE.
5. ALL PLANT SELECTIONS HAVE BEEN CHOSEN FROM THE CITY OF GEORGETOWN PREFERRED PLANT LIST.
6. NO MORE THAN 25% OF PLANTINGS HAVE BEEN SELECTED FROM ANY ONE SPECIES (IF PLANTING MORE THAN 5 TREES OR 10 SHRUBS)
7. AT LEAST 50% OF THE REQUIRED PLANT MATERIALS ARE LOW WATER USERS AS IDENTIFIED ON THE PREFERRED PLANT LIST.














I, MORGAN DEPINE, HEREBY CERTIFY THAT THIS LANDSCAPE PLAN COMPLIES WITH THE REQUIREMENTS OF CHAPTER 8 OF THE UNIFIED DEVELOPMENT CODE

Common Name	Scientific Name	Native	Height	Spread	Light	Water	Evergreen / Deciduous	Utility
Maple, Big Tooth	<i>Acer grandidentatum</i>	E	40-50'	20-30'	Sun/Part Shade	VL	D	
Oak, Shumard Red*	<i>Quercus shumardii</i>		40-50'	30-50'	Sun	L	D	
Oak, Southern Live*	<i>Quercus virginiana</i>	B/E	30-50'	50'+	Sun	L	E	
Holly, Dwarf Burford	<i>Ilex cornuta 'Dwarf Burford'</i>		4-6'	3-4'	Sun/Part Shade	L	E	
Wax Myrtle, Southern	<i>Myrica cerifera</i>	B	Up to 12'	6-15'	Sun/Part Shade	M	E	
Hawthorne, Indian	<i>Rhaphiolepis indica</i>		4-6'	4-6'	Sun/Part Shade	M	E	
Holly, Dwarf Yaupon	<i>Ilex vomitoria 'Nana'</i>	X	2-4'	2-4'	Sun/Shade	L	E	

LANDSCAPE CALCULATIONS - GEORGETOWN, TX		
Site Area: 1.0 acres (43,875 SF) COMMERCIAL		
	REQUIRED	PROVIDED
Street Yard Landscaping (UDC Section 8.04.030)		
Minimum Required Street Yard Landscape Area		
The amount of Landscape Area required is: 15,635.0 SF X 0.2 (20%) = 3,127.0 SF	3,127 SF	4,648 SF
Minimum Number of Required Street Yard Shade Trees		
The minimum number of Shade Trees required is determined by the total size of the street yard: For street yards between 10,000 and 100,000 sq. ft., the number is: 15,635.0 SF - 10,000 sq. ft. = 10,000 = 5635 + 4 additional Trees = 4.56 Trees		
	5 Trees	6 Trees
Minimum Number of Required Street Yard Shrubs		
The minimum number of shrubs required is determined by the total size of the street yard: For street yards between 10,000 and 100,000 sq. ft., the number is: 15,635.0 SF - 10,000 sq. ft. + 10,000 = 5635 * 4 = 2.25 + 12 additional shrubs = 14.25 Shrubs		
	15 Shrubs	42 Shrubs
Gateway Overlay District Landscaping		
The required amount of live vegetative coverage is: Lot width at designated right-of-way in feet X 25, then multiplied by 0.8 (80%) 184 LF * 25 = 4,600 * .8 = 3,680 SF of Vegetative		
	3,680 SF	3,680 SF
The minimum number of Shade Trees required is: Lot width at designated right-of-way in feet X 25, divided by 1000, then multiplied by 2 184 LF * 25 = 4,600 / 1,000 = 4.6 * 2 = 9.2 Shade Trees		
	10 Trees	10 Trees
The minimum number of Shrubs required is: Lot width at designated right-of-way in feet X 25, divided by 1000, then multiplied by 5 184 LF * 25 = 4,600 / 1,000 = 4.6 * 5 = 23 Shrubs		
	23 Shrubs	23 Shrubs
Parking Lot Landscaping (UDC Section 8.04.040)		
Minimum Required Parking Lot Landscape Area		
The square footage of Landscape Area required is: 23 parking stalls located between the building and the street X 20 = 460 SF 30 parking stalls not located between the building and the street X 10 = 300 SF		
	760 SF	2,131 SF
Minimum Number of Required Parking Lot Shade Trees		
The minimum number of Shade Trees required is determined by the total number of parking spaces: 53 * 12 = 4.42 Shade Trees (please note - parking stalls provided in excess of the UDC parking requirements shall be calculated as 1½ stalls each for purposes of this calculation)		
	5 Trees	10 Trees
Screening (UDC Section 8.04.070)		
Screening has been selected and designed in a manner that will meet the screening criteria for the particular item being screened at the time of planting and reach a height of three or four feet within two years.	YES	YES
50% of Landscape Area To Be Low Water Use		
Total Landscape Area on site = 43,875 SF within limits of disturbance	21,938 SF Allowed to be sod	9,812 SF Sod Provided
43,875 / 2 = 21,937.5 SF Max allowed to be sod		
Percent of Low Water Use Plant Material		
7 Plants provided / 5 Low water Usage = 71% of Plant Material Low Water Usage	50% Required	71% Provided

	Landscape Area Required	Landscape Area Proposed	Shrubs Required	Shrubs Proposed	Evergreen Shrubs Required	Evergreen Shrubs Proposed	Evergreen Ornamental Trees Required	Evergreen Ornamental Trees Proposed	Shade Trees Required	Shade Trees Proposed
Gateway Overlay District Landscaping – Section 8.04.050 (if applicable)	3,680 SF	3,680 SF	23 Shrubs	23 Shrubs					10 Trees	10 Trees
Gateway Landscape Required										
Minus <20' Landscape Credit Trees Counted										
Minus 20'+ Landscape Credit Trees Counted x 2										
Gateway Landscape Provided		3,680 SF		23 Shrubs						10 Trees
Total	3,680 SF	3,680 SF		23 Shrubs						10 Trees
Street Yard Landscaping - Section 8.04.030										
Street Yard Landscape Required	3,127 SF		15 Shrubs						5 Trees	
Minus <20' Landscape Credit Trees Counted										
Minus 20'+ Landscape Credit Trees Counted x 2										
Minus area or plantings that can be credited from Gateway Landscape										6 Trees
Street Yard Landscape Provided		4,648 SF		42 Shrubs						6 Trees
Total		4,648 SF		42 Shrubs					5 Trees	6 Trees
Parking Lot Landscaping - Section 8.04.040										
Parking Lot Landscape Required	760 SF								5 Trees	
Minus area or plantings that can be credited toward Street Yard Landscaping										
Minus <20' Landscape Credit Trees Counted										
Minus 20'+ Landscape Credit Trees Counted x 2										
Parking Lot Landscape Provided		2,131 SF								8 Trees
Total		2,131 SF							5 Trees	8 Trees
Bufferyard Landscaping - Section 8.04.060 (if applicable)										
Bufferyard Landscape Required										
Minus <20' Landscape Credit Trees Counted										
Minus 20'+ Landscape Credit Trees Counted x 2										
Total										
Screening – Section 8.04.060 (if applicable)										
Total						42 Shrubs				
Grand Total	7,597 SF	10,459 SF	38 Shrubs	65 Shrubs	-	42 Shrubs	-	-	10 Trees	15 Trees



[illegible]

NOT FOR CONSTRUCTION 11/17/2025

KHA PROJECT 064589720	DATE NOVEMBER 2025	SCALE: AS SHOWN	DESIGNED BY: HGH	DRAWN BY: HGH	CHECKED BY: MKD
--------------------------	-----------------------	-----------------	------------------	---------------	-----------------

LANDSCAPE DETAILS

**WILLIAMS DR
COMMERCIAL**
4785 WILLIAMS DR, GEORGETOWN, TEXAS
CITY OF GEORGETOWN
WILLIAMSON COUNTY, TEXAS



ATTACHMENT G: Inspection, Maintenance, Repair and Retrofit Plan



Attachment 5G – Inspection, Maintenance, Repair, and Retrofit Plan

The following are recommended maintenance procedures as outlined in TCEQ's Complying with the Edwards Aquifer Rules: Technical Guidance on Best Management Practices.

Batch Detention Basins:

Batch detention basins may have somewhat higher maintenance requirements than an extended detention basin since they are active stormwater controls. The maintenance activities are identical to those of extended detention basins with the addition of maintenance and inspections of the automatic controller and the valve at the outlet.

Inspections: Inspections should take place a minimum of twice a year. One inspection should take place during wet weather to determine if the basin is meeting the target detention time of 12 hours and a drawdown time of no more than 48 hours. The remaining inspections should occur between storm events so that manual operation of the valve and controller can be verified. The level sensor in the basin should be inspected and any debris or sediment in the area should be removed. The outlet structure and the trash screen should be inspected for signs of clogging. Debris and sediment should be removed from the orifice and outlet(s) as described in previous sections. Debris obstructing the valve should be removed. During each inspection, erosion areas inside and downstream of this BMP should be identified and repaired/revegetated immediately.

Mowing: The basin, basin side-slopes, and embankment of the basin must be mowed to prevent woody growth and control weeds. A mulching mower should be used, or the grass clippings should be caught and removed. Mowing should take place at least twice a year, or more frequently if vegetation exceeds 18 inches in height. More frequent mowing to maintain aesthetic appeal may be necessary in landscaped areas.

Litter and Debris Removal: Litter and debris removal should take place at least twice a year, as part of the periodic mowing operations and inspections. Debris and litter should be removed from the surface of the basin. Particular attention should be paid to floatable debris around the outlet structure. The outlet should be checked for possible clogging or obstructions and any debris removed.

Erosion Control: The basin side slopes and embankment all may periodically suffer from slumping and erosion. To correct these problems, corrective action, such as regrading and revegetation, may be necessary. Correction of erosion control should take place whenever required based on the periodic inspections.

Nuisance Control: Standing water or soggy conditions may occur in the basin. Some standing water may occur after a storm event since the valve may close with 2 to 3 inches of water in the basin. Some flow into the basin may also occur between storms due to spring flow and residential water use that enters the storm sewer system. Twice a year, the facility should be evaluated in terms of nuisance control (insects, weeds, odors, algae, etc.).

Structural Repairs and Replacement: With each inspection, any damage to structural elements of the basin (pipes, concrete drainage structures, retaining walls, etc.) should be identified and repaired immediately. An example of this type of repair can include patching of cracked concrete, sealing of voids, removal of vegetation from cracks and joints. The various inlet/outlet structures in a basin will eventually deteriorate and must be replaced.

Sediment Removal: A properly designed batch detention basin will accumulate quantities of sediment over time. The accumulated sediment can detract from the appearance of the facility and reduce the pollutant removal performance of the facility. The sediment also tends to accumulate near the outlet structure and can interfere with the level sensor operation. Sediment shall be removed from the basin at least every 5 years, when sediment depth exceeds 6 inches, when the sediment interferes with the level sensor or when the basin does not drain within 48 hours. Care should be taken not to compromise the basin lining during maintenance.

Logic Controller: The Logic Controller should be inspected as part of the twice-yearly investigations. Verify that the external indicators (active, cycle in progress) are operating properly by turning the controller off and on, and by initiating a cycle by triggering the level sensor in the basin. The valve should be manually opened and closed using the open/close switch to verify valve operation and to assist in inspecting the valve for debris. The solar panel should be inspected and any dust or debris on the panel should be carefully removed. The controller and all other circuitry and wiring should be inspected for signs of corrosion, damage from insects, water leaks, or other damage. At the end of the inspection, the controller should be reset.

Record Keeping: Records of all inspections and maintenance for the facility shall be recorded and maintained for the water quality facility beginning at startup of the facility. Record keeping shall be detailed to provide type of maintenance or repair made, date of the service, and detail of the extent of the maintenance or repair. The owner or responsible party of the facility is responsible for maintaining the facility as outlined in this plan until such time as another entity assumes responsibility in writing or ownership of the property is transferred. A copy of the transfer of ownership or responsibility must be filed with the Executive Director of TCEQ within 30 days of the transfer.


Owner's Signature

2-7-2023
Date


Engineer's Signature

2/8/2023
Date



ATTACHMENT H: Pilot-Scale Field Testing Plan

A plan for pilot-scale field testing is not required for this project.



ATTACHMENT I: Measures for Minimizing Surface Stream Contamination

Surface streams do not exist on site. All disturbed areas will be re-vegetated as soon as practical.

***SECTION 8:
ADDITIONAL FORMS***



TCEQ Core Data Form

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information

1. Reason for Submission (If other is checked please describe in space provided.)		
<input checked="" type="checkbox"/> New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)		
<input type="checkbox"/> Renewal (Core Data Form should be submitted with the renewal form)		<input type="checkbox"/> Other
2. Customer Reference Number (if issued)	Follow this link to search for CN or RN numbers in Central Registry**	3. Regulated Entity Reference Number (if issued)
CN		RN

SECTION II: Customer Information

4. General Customer Information		5. Effective Date for Customer Information Updates (mm/dd/yyyy)			
<input checked="" type="checkbox"/> New Customer <input type="checkbox"/> Update to Customer Information <input type="checkbox"/> Change in Regulated Entity Ownership <input type="checkbox"/> Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)					
<i>The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State (SOS) or Texas Comptroller of Public Accounts (CPA).</i>					
6. Customer Legal Name (If an individual, print last name first: eg: Doe, John)				<i>If new Customer, enter previous Customer below:</i>	
AGTX GT Williams RE Holdings, LLC					
7. TX SOS/CPA Filing Number		8. TX State Tax ID (11 digits)		9. Federal Tax ID (9 digits)	10. DUNS Number (if applicable)
806211312		32102080564		39-4314759	
11. Type of Customer:		<input type="checkbox"/> Corporation		<input type="checkbox"/> Individual	Partnership: <input type="checkbox"/> General <input type="checkbox"/> Limited
Government: <input type="checkbox"/> City <input type="checkbox"/> County <input type="checkbox"/> Federal <input type="checkbox"/> Local <input type="checkbox"/> State <input type="checkbox"/> Other		<input type="checkbox"/> Sole Proprietorship		<input checked="" type="checkbox"/> Other: LLC	
12. Number of Employees				13. Independently Owned and Operated?	
<input type="checkbox"/> 0-20 <input checked="" type="checkbox"/> 21-100 <input type="checkbox"/> 101-250 <input type="checkbox"/> 251-500 <input type="checkbox"/> 501 and higher				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
14. Customer Role (Proposed or Actual) – as it relates to the Regulated Entity listed on this form. Please check one of the following					
<input type="checkbox"/> Owner <input type="checkbox"/> Operator <input checked="" type="checkbox"/> Owner & Operator <input type="checkbox"/> Other: <input type="checkbox"/> Occupational Licensee <input type="checkbox"/> Responsible Party <input type="checkbox"/> VCP/BSA Applicant					
15. Mailing Address:	600 N. Robinson Avenue				
	Ste. 1000				
	City	Oklahoma City	State	OK	ZIP 73102 ZIP + 4
16. Country Mailing Information (if outside USA)				17. E-Mail Address (if applicable)	
				hunterharrison@ashtongray.com	

18. Telephone Number	19. Extension or Code	20. Fax Number (if applicable)
(405) 400-4003		() -

SECTION III: Regulated Entity Information

21. General Regulated Entity Information (If 'New Regulated Entity' is selected, a new permit application is also required.)								
<input type="checkbox"/> New Regulated Entity <input type="checkbox"/> Update to Regulated Entity Name <input type="checkbox"/> Update to Regulated Entity Information								
<i>The Regulated Entity Name submitted may be updated, in order to meet TCEQ Core Data Standards (removal of organizational endings such as Inc, LP, or LLC).</i>								
22. Regulated Entity Name (Enter name of the site where the regulated action is taking place.)								
AGTX GT Williams RE Holdings, LLC								
23. Street Address of the Regulated Entity: (No PO Boxes)	4785 Williams Dr							
	City	Georgetown	State	TX	ZIP	78633	ZIP + 4	
24. County	Williamson							

If no Street Address is provided, fields 25-28 are required.

25. Description to Physical Location:								
26. Nearest City						State	Nearest ZIP Code	
<i>Latitude/Longitude are required and may be added/updated to meet TCEQ Core Data Standards. (Geocoding of the Physical Address may be used to supply coordinates where none have been provided or to gain accuracy).</i>								
27. Latitude (N) In Decimal:						28. Longitude (W) In Decimal:		
Degrees	Minutes		Seconds		Degrees	Minutes		Seconds
29. Primary SIC Code	30. Secondary SIC Code		31. Primary NAICS Code			32. Secondary NAICS Code		
(4 digits)	(4 digits)		(5 or 6 digits)			(5 or 6 digits)		
6552			237210					
33. What is the Primary Business of this entity? (Do not repeat the SIC or NAICS description.)								
Land Development								
34. Mailing Address:	600 N. Robinson Avenue							
	Ste. 1000							
	City	Oklahoma City	State	OK	ZIP	73102	ZIP + 4	
35. E-Mail Address:	hunterharrison@ashtongray.com							
36. Telephone Number	37. Extension or Code		38. Fax Number (if applicable)					
(405) 300-4003			() -					

39. TCEQ Programs and ID Numbers Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.


<input type="checkbox"/> Dam Safety	<input type="checkbox"/> Districts	<input type="checkbox"/> Edwards Aquifer	<input type="checkbox"/> Emissions Inventory Air	<input type="checkbox"/> Industrial Hazardous Waste
<input type="checkbox"/> Municipal Solid Waste	<input type="checkbox"/> New Source Review Air	<input type="checkbox"/> OSSF	<input type="checkbox"/> Petroleum Storage Tank	<input type="checkbox"/> PWS
<input type="checkbox"/> Sludge	<input type="checkbox"/> Storm Water	<input type="checkbox"/> Title V Air	<input type="checkbox"/> Tires	<input type="checkbox"/> Used Oil
<input type="checkbox"/> Voluntary Cleanup	<input type="checkbox"/> Wastewater	<input type="checkbox"/> Wastewater Agriculture	<input type="checkbox"/> Water Rights	<input type="checkbox"/> Other:

SECTION IV: Preparer Information

40. Name:		41. Title:	
42. Telephone Number	43. Ext./Code	44. Fax Number	45. E-Mail Address
() -		() -	

SECTION V: Authorized Signature

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	AGTX GT Williams RE Holdings, LLC	Job Title:	Development Director	
Name (In Print):	Hunter Harrison	Phone:	(405) 300- 4003	
Signature:		Date:	11/11/2025	

Agent Authorization Form
For Required Signature
Edwards Aquifer Protection Program
Relating to 30 TAC Chapter 213
Effective June 1, 1999

I Denver Green,
Print Name
Owner,
Title - Owner/President/Other
of AGTX GT Williams RE Holdings, LLC,
Corporation/Partnership/Entity Name
have authorized Ryan McKay,
Print Name of Agent/Engineer
of Kimley-Horn and Associates Inc,
Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:


Applicant's Signature

11/10/25
Date

THE STATE OF Ok §

County of Oklahoma §

BEFORE ME, the undersigned authority, on this day personally appeared Denver Green known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.


GIVEN under my hand and seal of office on this 10 day of November, 2025.


NOTARY PUBLIC

Michael Feighny
Typed or Printed Name of Notary



MY COMMISSION EXPIRES: 8-14-2029



Owner Authorization Form

Edwards Aquifer Protection Program

Instructions

Complete the following form by adding the requested information in the fields below. The form must be notarized for it to be considered complete. Attach it to other programmatic submittals required by 30 Texas Administrative Code (30 TAC), Chapter 213, and provide it to TCEQ's Edwards Aquifer Protection Program (EAPP) as part of your application.

If you have questions on how to fill out this form or about EAPP, please contact us by phone at 512-339-2929 or by e-mail at eapp@tceq.texas.gov.

Landowner Authorization

I, Travis Wilkes of Ken Schiller and Associates, INC

am the owner of the property located at:

and am duly authorized in accordance with 30 TAC 213.4(c)(2) and 213.4(d)(1), or 30 TAC 213.23(c)(2) and 213.23(d), relating to the right to submit an application, signatory authority, and proof of authorized signatory.

I do hereby authorize AGTX GT Williams RE Holdings, LLC

To conduct submission of TCEQ Core Data Form

At 4785 Williams Dr, Georgetown, TX 78633

Landowner Acknowledgement

I understand that Ken Schiller and Associates, INC

Is ultimately responsible for the compliance with the approved or conditionally approved Edwards Aquifer protection plan and any special conditions of the approved plan through all phases of plan implementation even if the responsibility for compliance and the right to possess and control the property referenced in the application has been contractually assumed by another legal entity. I further understand that any failure to comply with any condition of the executive director's approval is a violation and subject to administrative rule or orders and penalties as provided under 30 TAC 213.10, relating to enforcement. Such violations may also be subject to civil penalties.

Landowner Signature

Signature: 
Landowner Signature

9/12/2025

Date

THE STATE § OF Texas

County § of County *Williamson*


BEFORE ME, the undersigned authority, on this day personally appeared
Travis Wilkes of Ken Schiller and Associates, INC


known to me to be the person whose name is subscribed to the foregoing instrument and
acknowledged to me that (s)he executed same for the purpose and consideration therein
expressed.

GIVEN under my hand and seal of office on this 12th day of September

Click or tap here to add ID

NOTARY PUBLIC





Typed or Printed Name of Notary

MY COMMISSION EXPIRES: Date *5/12/2029*

Optional Attachments

Select All that apply:

- ☐ Lease Agreement
- ☐ Signed Contract
- ☐ Deed Restricted Easement
- ☐ Other legally binding documents

Application Fee Form

Texas Commission on Environmental Quality

Name of Proposed Regulated Entity: Williams Dr Commercial

Regulated Entity Location: 600 N. Robinson Ave, Suite 1000 Oklahoma City, OK 73102

Name of Customer: AGTX GT Williams RE Holdings, LLC

Contact Person: Grey Reed

Phone: (214) 725-4886

Customer Reference Number (if issued):CN _____

Regulated Entity Reference Number (if issued):RN 111695623

Austin Regional Office (3373)

☐ Hays

☐ Travis

☒ Williamson

San Antonio Regional Office (3362)

☐ Bexar

☐ Medina

☐ Uvalde

☐ Comal

☐ Kinney

Application fees must be paid by check, certified check, or money order, payable to the **Texas Commission on Environmental Quality**. Your canceled check will serve as your receipt. **This form must be submitted with your fee payment.** This payment is being submitted to:

☒ Austin Regional Office

☐ San Antonio Regional Office

☐ Mailed to: TCEQ - Cashier

☐ Overnight Delivery to: TCEQ - Cashier

Revenues Section

Mail Code 214

P.O. Box 13088

Austin, TX 78711-3088

12100 Park 35 Circle

Building A, 3rd Floor

Austin, TX 78753

(512)239-0357

Site Location (Check All That Apply):

☒ Recharge Zone

☐ Contributing Zone

☐ Transition Zone

<i>Type of Plan</i>	<i>Size</i>	<i>Fee Due</i>
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential	1.007 Acres	\$ 4,000
Sewage Collection System	L.F.	\$
Lift Stations without sewer lines	Acres	\$
Underground or Aboveground Storage Tank Facility	Tanks	\$
Piping System(s)(only)	Each	\$
Exception	Each	\$
Extension of Time	Each	\$

Signature: _____



Date: 09/10/2025

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

<i>Project</i>	<i>Project Area in Acres</i>	<i>Fee</i>
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur)	< 1	\$3,000
	1 < 5	\$4,000
	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

<i>Project</i>	<i>Cost per Linear Foot</i>	<i>Minimum Fee- Maximum Fee</i>
Sewage Collection Systems	\$0.50	\$650 - \$6,500

Underground and Aboveground Storage Tank System Facility Plans and Modifications

<i>Project</i>	<i>Cost per Tank or Piping System</i>	<i>Minimum Fee- Maximum Fee</i>
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

<i>Project</i>	<i>Fee</i>
Exception Request	\$500

Extension of Time Requests

<i>Project</i>	<i>Fee</i>
Extension of Time Request	\$150