

CONTRIBUTING ZONE PLAN

FOR

DRIPPING SPRINGS ISD  
NEW K-8 ELEMENTARY & MIDDLE SCHOOL  
DRIPPING SPRINGS, TEXAS

DECEMBER 2025



*Andres Juarez*  
12/19/25

Prepared By:



Texas Registered Engineering Firm No. F-18326

TCEQ-20705: EDWARDS AQUIFER APPLICATION COVER PAGE

# Edwards Aquifer Application Cover Page

---

## Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with [30 TAC 213](#). **Administrative Review**

1. [Edwards Aquifer applications](#) must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.  
To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <http://www.tceq.texas.gov/field/eapp>.
2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned. An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.
5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

## Technical Review

1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

**Mid-Review Modifications**

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a “MidReview Modification”. Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ’s Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ’s San Antonio Regional Office at 210-490-3096 Please fill out all required fields below and submit with your application.

|   |             |  |  |   |     |                         |   |                         |                            |
|---|-------------|--|--|---|-----|-------------------------|---|-------------------------|----------------------------|
| <b>1. Regulated Entity Name:</b> Dripping Springs ISD<br>Elementary and Middle School |             |  |  | <b>2. Regulated Entity No.:</b> RN108296708 |     |                         |   |                         |                            |
| <b>3. Customer Name:</b> Dripping Springs ISD   |             |  |  | <b>4. Customer No.:</b> CN 601259435        |     |                         |   |                         |                            |
| <b>5. Project Type:</b><br>(Please circle/check one)                                  | New         |  | Modification<br><input checked="" type="checkbox"/>    |   |     | Extension               |   | Exception               |                            |
| <b>6. Plan Type:</b><br>(Please circle/check one)                                     | WPAP        | CZP<br><input checked="" type="checkbox"/> | SCS  | UST   | AST | EXP                     | EXT   | Technical Clarification | Optional Enhanced Measures |
| <b>7. Land Use:</b><br>(Please circle/check one)                                      | Residential |  | Non-residential<br><input checked="" type="checkbox"/> |   |     | <b>8. Site (acres):</b> |   | 49.103 acres            |                            |
| <b>9. Application Fee:</b>  | \$8,000     |  | <b>10. Permanent BMP(s):</b>                           |   |     |                         | (2) Sand Filtration Ponds (ENHANCED MEASURES) |                         |                            |
| <b>11. SCS (Linear Ft.):</b>  | N/A         |  | <b>12. AST/UST (No. Tanks):</b>                        |   |     |                         | N/A   |                         |                            |
| <b>13. County:</b>  | Hays        |  | <b>14. Watershed:</b>                                  |   |     |                         | Spring Branch of Bear Creek                   |                         |                            |

# Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the “Texas Groundwater Conservation Districts within the EAPP Boundaries” map found at:

[http://www.tceq.texas.gov/assets/public/compliance/field\\_ops/eapp/EAPP%20GWCD%20map.pdf](http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf) For more detailed boundaries, please contact the conservation district directly.

| <b>Austin Region</b>                 |  |  |   |
|--------------------------------------|--|--|---|
| <b>County:</b>                       | <b>Hays</b>  | <b>Travis</b>  | <b>Williamson</b>   |
| Original (1 req.)                    | <input checked="" type="checkbox"/>  | <input type="checkbox"/>   | <input type="checkbox"/>  |
| Region (1 req.)                      | <input checked="" type="checkbox"/>  | <input type="checkbox"/>   | <input type="checkbox"/>  |
| County(ies)                          | <input checked="" type="checkbox"/>  | <input type="checkbox"/>   | <input type="checkbox"/>  |
| Groundwater Conservation District(s) | <input type="checkbox"/> Edwards Aquifer Authority<br><input type="checkbox"/> Barton Springs/ Edwards Aquifer<br><input checked="" type="checkbox"/> Hays Trinity<br><input type="checkbox"/> Plum Creek  | <input type="checkbox"/> Barton Springs/ Edwards Aquifer   | NA  |
| City(ies) Jurisdiction               | <input type="checkbox"/> Austin<br><input type="checkbox"/> Buda<br><input checked="" type="checkbox"/> Dripping Springs<br><input type="checkbox"/> Kyle<br><input type="checkbox"/> Mountain City<br><input type="checkbox"/> San Marcos<br><input type="checkbox"/> Wimberley<br><input type="checkbox"/> Woodcreek | <input type="checkbox"/> Austin<br><input type="checkbox"/> Bee Cave<br><input type="checkbox"/> Pflugerville<br><input type="checkbox"/> Rollingwood<br><input type="checkbox"/> Round Rock<br><input type="checkbox"/> Sunset Valley<br><input type="checkbox"/> West Lake Hills | <input type="checkbox"/> Austin<br><input type="checkbox"/> Cedar Park<br><input type="checkbox"/> Florence<br><input type="checkbox"/> Georgetown<br><input type="checkbox"/> Jerrell<br><input type="checkbox"/> Leander<br><input type="checkbox"/> Liberty Hill<br><input type="checkbox"/> Pflugerville<br><input type="checkbox"/> Round Rock |

| <b>San Antonio Region</b>            |   |  |                                 |   |   |
|--------------------------------------|---|--|---------------------------------|---|---|
| <b>County:</b>                       | <b>Bexar</b>  | <b>Comal</b>   | <b>Kinney</b>                   | <b>Medina</b>   | <b>Uvalde</b>   |
| Original (1 req.)                    | <input type="checkbox"/>  | <input type="checkbox"/>   | <input type="checkbox"/>        | <input type="checkbox"/>  | <input type="checkbox"/>  |
| Region (1 req.)                      | <input type="checkbox"/>  | <input type="checkbox"/>   | <input type="checkbox"/>        | <input type="checkbox"/>  | <input type="checkbox"/>  |
| County(ies)                          | <input type="checkbox"/>  | <input type="checkbox"/>   | <input type="checkbox"/>        | <input type="checkbox"/>  | <input type="checkbox"/>  |
| Groundwater Conservation District(s) | <input type="checkbox"/> Edwards Aquifer Authority<br><input type="checkbox"/> Trinity-Glen Rose  | <input type="checkbox"/> Edwards Aquifer Authority   | <input type="checkbox"/> Kinney | <input type="checkbox"/> EAA<br><input type="checkbox"/> Medina | <input type="checkbox"/> EAA<br><input type="checkbox"/> Uvalde |
| City(ies) Jurisdiction               | <input type="checkbox"/> Castle Hills<br><input type="checkbox"/> Fair Oaks Ranch<br><input type="checkbox"/> Helotes<br><input type="checkbox"/> Hill Country Village<br><input type="checkbox"/> Hollywood Park<br><input type="checkbox"/> San Antonio (SAWS)<br><input type="checkbox"/> Shavano Park | <input type="checkbox"/> Bulverde<br><input type="checkbox"/> Fair Oaks Ranch<br><input type="checkbox"/> Garden Ridge<br><input type="checkbox"/> New Braunfels<br><input type="checkbox"/> Schertz | NA                              | <input type="checkbox"/> San Antonio ETJ (SAWS)                 | NA  |

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

*Andres M. Juarez, P.E.*

Print Name of Customer/Authorized Agent

*Andres Juarez*

Signature of Customer/Authorized Agent

*12/19/25*

Date

| **FOR TCEQ INTERNAL USE ON .Y**               |  |                                 |                              |
|---|--|---------------------------------|------------------------------|
| Date(s) Reviewed:                             |  | Date Administratively Complete: |                              |
| Received From:                                |  | Correct Number of Copies:       |                              |
| Received By:                                  |  | Distribution Date:              |                              |
| EAPP File Number:                             |  | Complex:                        |                              |
| Admin. Review(s) (No.):                       |  | No. AR Rounds:                  |                              |
| Delinquent Fees (Y/N):                        |  | Review Time Spent:              |                              |
| Lat./Long. Verified:                          |  | SOS Customer Verification:      |                              |
| Agent Authorization Complete/Notarized (Y/N): |  | Fee Check:                      | Payable to TCEQ (Y/N):       |
| Core Data Form Complete (Y/N):                |  |                                 | Signed (Y/N):                |
| Core Data Form Incomplete Nos.:               |  |                                 | Less than 90 days old (Y/N): |

TCEQ-10400: TCEQ CORE DATA FORM



TCEQ Use Only

# TCEQ Core Data Form

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

## SECTION I: General Information

|   |   |   |
|---|---|---|
| <b>1. Reason for Submission</b> (If other is checked please describe in space provided.)  |   |   |
| <input type="checkbox"/> New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.) |   |   |
| <input type="checkbox"/> Renewal (Core Data Form should be submitted with the renewal form)   | <input checked="" type="checkbox"/> Other <b>Contributing Zone Plan Modification</b>  |   |
| <b>2. Customer Reference Number</b> (if issued)   | <a href="#">Follow this link to search for CN or RN numbers in Central Registry**</a> | <b>3. Regulated Entity Reference Number</b> (if issued) |
| CN 601259435  |   | RN 108296708  |

## SECTION II: Customer Information

|  |                                       |   |   |            |
|--|---------------------------------------|---|---|------------|
| <b>4. General Customer Information</b>   |                                       | <b>5. Effective Date for Customer Information Updates</b> (mm/dd/yyyy)  |   | 12/19/2025 |
| <input type="checkbox"/> New Customer <input checked="" type="checkbox"/> Update to Customer Information <input type="checkbox"/> Change in Regulated Entity Ownership<br><input type="checkbox"/> Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts) |                                       |   |   |            |
| <i>The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State (SOS) or Texas Comptroller of Public Accounts (CPA).</i>  |                                       |   |   |            |
| <b>6. Customer Legal Name</b> (If an individual, print last name first: eg: Doe, John)   |                                       |   | <i>If new Customer, enter previous Customer below:</i>              |            |
| Dripping Springs ISD   |                                       |   |   |            |
| <b>7. TX SOS/CPA Filing Number</b>   | <b>8. TX State Tax ID</b> (11 digits) | <b>9. Federal Tax ID</b><br>(9 digits)<br>74-600309   | <b>10. DUNS Number</b> (if applicable)                              |            |
| <b>11. Type of Customer:</b>   |                                       | Partnership: <input type="checkbox"/> General <input type="checkbox"/> Limited                                      |   |            |
| <input type="checkbox"/> Corporation<br>Government: <input type="checkbox"/> City <input type="checkbox"/> County <input type="checkbox"/> Federal <input type="checkbox"/> Local <input type="checkbox"/> State <input checked="" type="checkbox"/> Other   |                                       | <input type="checkbox"/> Individual<br><input type="checkbox"/> Sole Proprietorship <input type="checkbox"/> Other: |   |            |
| <b>12. Number of Employees</b>   |                                       |   | <b>13. Independently Owned and Operated?</b>                        |            |
| <input type="checkbox"/> 0-20 <input type="checkbox"/> 21-100 <input type="checkbox"/> 101-250 <input type="checkbox"/> 251-500 <input checked="" type="checkbox"/> 501 and higher   |                                       |   | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |            |
| <b>14. Customer Role</b> (Proposed or Actual) – as it relates to the Regulated Entity listed on this form. Please check one of the following   |                                       |   |   |            |
| <input type="checkbox"/> Owner <input type="checkbox"/> Operator <input checked="" type="checkbox"/> Owner & Operator <input type="checkbox"/> Other:<br><input type="checkbox"/> Occupational License <input type="checkbox"/> Responsible Party <input type="checkbox"/> VCP/BSA Applicant                   |                                       |   |   |            |
| <b>15. Mailing Address:</b>  | 300 Sportsplex Drive                  |   |   |            |
|  | <b>City</b>                           | Dripping Springs  | <b>State</b>  | TX         |
|  | <b>ZIP</b>                            | 78620   | <b>ZIP + 4</b>  |            |
| <b>16. Country Mailing Information</b> (if outside USA)  |                                       |   | <b>17. E-Mail Address</b> (if applicable)                           |            |
|  |                                       |   |   |            |

|   |                              |   |
|---|------------------------------|---|
| <b>18. Telephone Number</b><br>( 512 ) 858-3000 | <b>19. Extension or Code</b> | <b>20. Fax Number (if applicable)</b><br>( 512 ) 858-3099 |
|---|------------------------------|---|

### **SECTION III: Regulated Entity Information**

|   |                        |                  |              |    |            |       |                |
|---|------------------------|------------------|--------------|----|------------|-------|----------------|
| <b>21. General Regulated Entity Information</b> (If "New Regulated Entity" is selected, a new permit application is also required.)<br><input type="checkbox"/> New Regulated Entity <input type="checkbox"/> Update to Regulated Entity Name <input type="checkbox"/> Update to Regulated Entity Information |                        |                  |              |    |            |       |                |
| <i>The Regulated Entity Name submitted may be updated, in order to meet TCEQ Core Data Standards (removal of organizational endings such as Inc, LP, or LLC).</i>   |                        |                  |              |    |            |       |                |
| <b>22. Regulated Entity Name</b> (Enter name of the site where the regulated action is taking place.)<br>Dripping Springs ISD   |                        |                  |              |    |            |       |                |
| <b>23. Street Address of the Regulated Entity:</b><br><br>(No PO Boxes)   | 1000 Sawyer Ranch Road |                  |              |    |            |       |                |
|   | <b>City</b>            | Dripping Springs | <b>State</b> | TX | <b>ZIP</b> | 78620 | <b>ZIP + 4</b> |
| <b>24. County</b>   | Hays                   |                  |              |    |            |       |                |

**If no Street Address is provided, fields 25-28 are required.**

|  |   |  |  |                                       |                                      |       |                         |       |
|--|---|--|--|---------------------------------------|--------------------------------------|-------|-------------------------|-------|
| <b>25. Description to Physical Location:</b>   | East side of Sawyer Ranch Road, south of Hwy 290, south of White Washington Way, and north of Cool Springs Way and adjacent to Rachels Canyon Drive |  |  |                                       |                                      |       |                         |       |
| <b>26. Nearest City</b>  | Dripping Springs  |  |  |                                       | <b>State</b>                         | TX    | <b>Nearest ZIP Code</b> | 78620 |
| <i>Latitude/Longitude are required and may be added/updated to meet TCEQ Core Data Standards. (Geocoding of the Physical Address may be used to supply coordinates where none have been provided or to gain accuracy).</i> |   |  |  |                                       |                                      |       |                         |       |
| <b>27. Latitude (N) In Decimal:</b>  |   | 30.181341  |  |                                       | <b>28. Longitude (W) In Decimal:</b> |       | 97.998133               |       |
| Degrees  | Minutes   | Seconds  | Degrees  | Minutes                               | Seconds                              |       |                         |       |
| 30   | 10  | 52.8276  | 97   | 59                                    | 53.2788                              |       |                         |       |
| <b>29. Primary SIC Code</b><br>(4 digits)  | <b>30. Secondary SIC Code</b><br>(4 digits)   | <b>31. Primary NAICS Code</b><br>(5 or 6 digits) | <b>32. Secondary NAICS Code</b><br>(5 or 6 digits) |                                       |                                      |       |                         |       |
| 8211   |   | 611110   |  |                                       |                                      |       |                         |       |
| <b>33. What is the Primary Business of this entity?</b> (Do not repeat the SIC or NAICS description.)<br>K-8 Educational Institution   |   |  |  |                                       |                                      |       |                         |       |
| <b>34. Mailing Address:</b>  | 300 Sportsplex Drive  |  |  |                                       |                                      |       |                         |       |
|  | <b>City</b>   | Dripping Springs                                 | <b>State</b>                                       | TX                                    | <b>ZIP</b>                           | 78620 | <b>ZIP + 4</b>          |       |
| <b>35. E-Mail Address:</b>   | elaine.cogburn@dsisd.txed.net   |  |  |                                       |                                      |       |                         |       |
| <b>36. Telephone Number</b>  | <b>37. Extension or Code</b>  |  |  | <b>38. Fax Number (if applicable)</b> |                                      |       |                         |       |
| ( 512 ) 858-3000   |   |  |  | ( 512 ) 858-3099                      |                                      |       |                         |       |

**39. TCEQ Programs and ID Numbers** Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

|  |  |   |  |  |
|--|--|---|--|--|
| <input type="checkbox"/> Dam Safety            | <input type="checkbox"/> Districts             | <input type="checkbox"/> Edwards Aquifer        | <input type="checkbox"/> Emissions Inventory Air | <input type="checkbox"/> Industrial Hazardous Waste        |
| <input type="checkbox"/> Municipal Solid Waste | <input type="checkbox"/> New Source Review Air | <input type="checkbox"/> OSSF                   | <input type="checkbox"/> Petroleum Storage Tank  | <input type="checkbox"/> PWS                               |
| <input type="checkbox"/> Sludge                | <input type="checkbox"/> Storm Water           | <input type="checkbox"/> Title V Air            | <input type="checkbox"/> Tires                   | <input type="checkbox"/> Used Oil                          |
| <input type="checkbox"/> Voluntary Cleanup     | <input type="checkbox"/> Wastewater            | <input type="checkbox"/> Wastewater Agriculture | <input type="checkbox"/> Water Rights            | <input checked="" type="checkbox"/> Other: Edwards Aquifer |
|  |  |   |  | Contributing Zone  |

**SECTION IV: Preparer Information**

|                             |                        |                       |                                |
|-----------------------------|------------------------|-----------------------|--------------------------------|
| <b>40. Name:</b>            | Andres M. Juarez, P.E. | <b>41. Title:</b>     | Vice President-DIG Engineers   |
| <b>42. Telephone Number</b> | <b>43. Ext./Code</b>   | <b>44. Fax Number</b> | <b>45. E-Mail Address</b>      |
| ( 713 ) 965-0608            |                        | ( ) -                 | andres.juarez@digengineers.com |

**SECTION V: Authorized Signature**

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

|                         |   |                   |                                |
|-------------------------|---|-------------------|--------------------------------|
| <b>Company:</b>         | PBK Architects  | <b>Job Title:</b> | Vice President - DIG Engineers |
| <b>Name (In Print):</b> | Andres M. Juarez, P.E.  | <b>Phone:</b>     | ( 713 ) 965- 608               |
| <b>Signature:</b>       |  | <b>Date:</b>      | 12/19/25                       |

TCEQ-10257: CONTRIBUTING ZONE PLAN APPLICATION

# Contributing Zone Plan Application

Texas Commission on Environmental Quality for Regulated Activities on the Contributing Zone to the Edwards Aquifer and Relating to 30 TAC §213.24(1), Effective June 1, 1999

*To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.*

*Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.*

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Contributing Zone Plan Application** is hereby submitted for TCEQ review and Executive Director approval. The application was prepared by:

Print Name of Customer/Agent: Andres M. Juarez, P.E.

Date: 12/19/25

Signature of Customer/Agent: 



**Regulated Entity Name:**

Dripping Springs I.S.D.

## Project Information

1. County:     Hays County
2. Stream Basin:     Bear Creak
3. Groundwater Conservation District (if applicable):     Hays Trinity Groundwater Conservation District
4. Customer (Applicant):

Contact Person:     Elaine Cogburn, CPA, RTSBA

Entity:     Dripping Springs I.S.D.

Mailing Address:     300 Sportsplex Drive

City, State:     Dripping Springs, TX       

Zip:     78620

Telephone:     (512)858-3002       

Fax:     (512)858-3099

Email Address:     elaine.cogburn@dsisd.txed.net

5. Agent/Representative (If any):

Contact Person: \_\_\_ Andres M. Juarez, P.E.  
Entity: \_\_\_ DIG Engineers  
Mailing Address: \_\_\_ 24275 Katy Fwy  
City, State: \_\_\_ Katy, TX \_\_\_ Zip: \_\_\_ 77494 \_\_\_  
Telephone: \_\_\_ (713)965-0608 \_\_\_ Fax:  
Email Address: \_\_\_ andres.juarez@digengineers.com

6. Project Location:

- The project site is located inside the city limits of \_\_\_.
- The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of City of Dripping Springs.
- The project site is not located within any city's limits or ETJ.

7. The location of the project site is described below. Sufficient detail and clarity has been provided so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

The project site is located on the east side of Sawyer Ranch Road, south of Highway 290. The site is south of White Washington Way, north of Cool Spring Way, and adjacent to Rachels Canyon Drive.

8.  **Attachment A - Road Map.** A road map showing directions to and the location of the project site is attached. The map clearly shows the boundary of the project site.

9.  **Attachment B - USGS Quadrangle Map.** A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') is attached. The map(s) clearly shows:

- Project site boundaries.
- USGS Quadrangle Name(s).

10.  **Attachment C - Project Narrative.** A detailed narrative description of the proposed project is attached. The project description is consistent throughout the application and contains, at a minimum, the following details:

- Area of the site
- Offsite areas
- Impervious cover
- Permanent BMP(s)
- Proposed site use
- Site history
- Previous development
- Area(s) to be demolished

11. Existing project site conditions are noted below:

- Existing commercial site
- Existing industrial site
- Existing residential site
- Existing paved and/or unpaved roads
- Undeveloped (Cleared)
- Undeveloped (Undisturbed/Not cleared)
- Other:

12. The type of project is:

- Residential: # of Lots:
- Residential: # of Living Unit Equivalents:
- Commercial
- Industrial
- Other: Educational Institution

13. Total project area (size of site): 50.554 Acres Total disturbed area: 38.34 Acres

14. Estimated projected population: N/A

15. The amount and type of impervious cover expected after construction is complete is shown below:

**Table 1 - Impervious Cover**

| <i><b>Impervious Cover of Proposed Project</b></i>       | <i><b>Sq. Ft.</b></i> | <i><b>Sq. Ft./Acre</b></i> | <i><b>Acres</b></i> |
|--|-----------------------|----------------------------|---------------------|
| Structures/Rooftops                                      | 210,749               | ÷ 43,560 =                 | 4.84                |
| Parking  | 310,230               | ÷ 43,560 =                 | 7.12                |
| Other paved surfaces<br>+ Paving in Sawyer<br>Ranch Road | 266,405               | ÷ 43,560 =                 | 6.12                |
| Total Impervious<br>Cover                                | 787,384               | ÷ 43,560 =                 | 18.08               |

**Total Impervious Cover 18.08 ÷ Total Acreage 50.554 X 100 = 35.76 % Impervious Cover**

16. ■ **Attachment D - Factors Affecting Surface Water Quality.** A detailed description of all factors that could affect surface water quality is attached. If applicable, this includes the location and description of any discharge associated with industrial activity other than construction.
17. ■ Only inert materials as defined by 30 TAC 330.2 will be used as fill material.

**For Road Projects Only**

Complete questions 18 - 23 if this application is exclusively for a road project.

N/A

18. Type of project:

- TXDOT road project.
- County road or roads built to county specifications.
- City thoroughfare or roads to be dedicated to a municipality.
- Street or road providing access to private driveways.

19. Type of pavement or road surface to be used:

- Concrete
- Asphaltic concrete pavement
- Other:

20. Right of Way (R.O.W.):

Length of R.O.W.: \_\_\_ feet.  
 Width of R.O.W.: \_\_\_ feet.  
 $L \times W = \text{___ Ft}^2 \div 43,560 \text{ Ft}^2/\text{Acre} = \text{___ acres.}$

21. Pavement Area:

Length of pavement area: \_\_\_ feet.  
 Width of pavement area: \_\_\_ feet.  
 $L \times W = \text{___ Ft}^2 \div 43,560 \text{ Ft}^2/\text{Acre} = \text{___ acres.}$   
 Pavement area \_\_\_ acres  $\div$  R.O.W. area \_\_\_ acres  $\times$  100 = \_\_\_% impervious cover.

- 22. A rest stop will be included in this project.
- A rest stop will not be included in this project.
- 23. Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

## ***Stormwater to be generated by the Proposed Project***

24.  **Attachment E - Volume and Character of Stormwater.** A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

## ***Wastewater to be generated by the Proposed Project***

25. Wastewater is to be discharged in the contributing zone. Requirements under 30 TAC §213.6(c) relating to Wastewater Treatment and Disposal Systems have been  satisfied.  
N/A
26. Wastewater will be disposed of by:
- On-Site Sewage Facility (OSSF/Septic Tank):
- Attachment F - Suitability Letter from Authorized Agent.** An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities.
- Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.
- Sewage Collection System (Sewer Lines):  
The sewage collection system will convey the wastewater to the \_\_\_ (name) Treatment Plant. The treatment facility is: High Pointe
- Existing.  
 Proposed.
- N/A

## ***Permanent Aboveground Storage Tanks(ASTs) ≥ 500 Gallons***

***Complete questions 27 - 33 if this project includes the installation of AST(s) with volume(s) greater than or equal to 500 gallons.***  N/A

27. Tanks and substance stored:

**Table 2 - Tanks and Substance Storage**

| <i>AST Number</i> | <i>Size (Gallons)</i> | <i>Substance to be Stored</i> | <i>Tank Material</i> |
|-------------------|-----------------------|-------------------------------|----------------------|
| 1                 |                       |                               |                      |
| 2                 |                       |                               |                      |
| 3                 |                       |                               |                      |
| 4                 |                       |                               |                      |
| 5                 |                       |                               |                      |

**Total x 1.5 = \_\_ Gallons**

28.  The AST will be placed within a containment structure that is sized to capture one and one-half (1 1/2) times the storage capacity of the system. For facilities with more than one tank system, the containment structure is sized to capture one and one-half (1 1/2) times the cumulative storage capacity of all systems.

**Attachment G - Alternative Secondary Containment Methods.** Alternative methods for providing secondary containment are proposed. Specifications showing equivalent protection for the Edwards Aquifer are attached.

29. Inside dimensions and capacity of containment structure(s):

**Table 3 - Secondary Containment**

| <i>Length (L)(Ft.)</i> | <i>Width(W)(Ft.)</i> | <i>Height (H)(Ft.)</i> | <i>L x W x H = (Ft3)</i> | <i>Gallons</i> |
|------------------------|----------------------|------------------------|--------------------------|----------------|
|                        |                      |                        |                          |                |
|                        |                      |                        |                          |                |
|                        |                      |                        |                          |                |
|                        |                      |                        |                          |                |

**Total: \_\_ Gallons**

30. Piping:

- All piping, hoses, and dispensers will be located inside the containment structure.
- Some of the piping to dispensers or equipment will extend outside the containment structure.
- The piping will be aboveground
- The piping will be underground
- 31. The containment area must be constructed of and in a material impervious to the substance(s) being stored. The proposed containment structure will be constructed of:
- 32. **Attachment H - AST Containment Structure Drawings.** A scaled drawing of the containment structure is attached that shows the following:
  - Interior dimensions (length, width, depth and wall and floor thickness).
  - Internal drainage to a point convenient for the collection of any spillage.
  - Tanks clearly labeled
  - Piping clearly labeled
  - Dispenser clearly labeled
- 33. Any spills must be directed to a point convenient for collection and recovery. Spills from storage tank facilities must be removed from the controlled drainage area for disposal within 24 hours of the spill.
  - In the event of a spill, any spillage will be removed from the containment structure within 24 hours of the spill and disposed of properly.
  - In the event of a spill, any spillage will be drained from the containment structure through a drain and valve within 24 hours of the spill and disposed of properly. The drain and valve system are shown in detail on the scaled drawing.

## **Site Plan Requirements**

**Items 34 - 46 must be included on the Site Plan.**

- 34.  The Site Plan must have a minimum scale of 1" = 400'.  
Site Plan Scale: 1" = 20\_\_'.
- 35. 100-year floodplain boundaries:
  - Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.
  - No part of the project site is located within the 100-year floodplain.
 The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): \_\_.

36.  The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.
- The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot contour intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.
37.  A drainage plan showing all paths of drainage from the site to surface streams.
38.  The drainage patterns and approximate slopes anticipated after major grading activities.
39.  Areas of soil disturbance and areas which will not be disturbed.
40.  Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
41.  Locations where soil stabilization practices are expected to occur.
42.  Surface waters (including wetlands). N/A
43.  Locations where stormwater discharges to surface water.
- There will be no discharges to surface water.
44.  Temporary aboveground storage tank facilities.
- Temporary aboveground storage tank facilities will not be located on this site.
45.  Permanent aboveground storage tank facilities.
- Permanent aboveground storage tank facilities will not be located on this site.
46.  Legal boundaries of the site are shown.

### ***Permanent Best Management Practices (BMPs)***

***Practices and measures that will be used during and after construction is completed.***

47.  Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction. N/A
48.  These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual

mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.

The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: \_\_. N/A

49.  Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.

N/A

50. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

The site will be used for low density single-family residential development and has 20% or less impervious cover.

The site will be used for low density single-family residential development but has more than 20% impervious cover.

The site will not be used for low density single-family residential development.

51. The executive director may waive the requirement for other permanent BMPs for multifamily residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

**Attachment I - 20% or Less Impervious Cover Waiver.** The site will be used for multifamily residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.

The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.

The site will not be used for multi-family residential developments, schools, or small business sites.

52. **Attachment J - BMPs for Upgradient Stormwater.**

A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.

No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.

Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.

53. **Attachment K - BMPs for On-site Stormwater.**

A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.

Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.

54.  **Attachment L - BMPs for Surface Streams.** A description of the BMPs and measures that prevent pollutants from entering surface streams is attached. N/A

55.  **Attachment M - Construction Plans.** Construction plans and design calculations for the proposed permanent BMPs and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. Construction plans for the proposed permanent BMPs and measures are attached and include: Design calculations, TCEQ Construction Notes, all proposed structural plans and specifications, and appropriate details. N/A

56.  **Attachment N - Inspection, Maintenance, Repair and Retrofit Plan.** A site and BMP specific plan for the inspection, maintenance, repair, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan fulfills all of the following:

Prepared and certified by the engineer designing the permanent BMPs and measures

Signed by the owner or responsible party

- Outlines specific procedures for documenting inspections, maintenance, repairs, and, if necessary, retrofit.
- Contains a discussion of record keeping procedures

N/A

57.  **Attachment O - Pilot-Scale Field Testing Plan.** Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached. N/A
58.  **Attachment P - Measures for Minimizing Surface Stream Contamination.** A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that result in water quality degradation.

### ***Responsibility for Maintenance of Permanent BMPs and Measures after Construction is Complete.***

59.  The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred. N/A
60.  A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.


### ***Administrative Information***

61.  Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in

which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions.

62.  Any modification of this Contributing Zone Plan may require TCEQ review and Executive Director approval prior to construction, and may require submission of a revised application, with appropriate fees.
63.  The site description, controls, maintenance, and inspection requirements for the storm water pollution prevention plan (SWPPP) developed under the EPA NPDES general permits for stormwater discharges have been submitted to fulfill paragraphs 30 TAC §213.24(1-5) of the technical report. All requirements of 30 TAC §213.24(1-5) have been met by the SWPPP document.
- The Temporary Stormwater Section (TCEQ-0602) is included with the application.


**ATTACHMENT A – Road Map**



*Protecting Texas by  
Reducing and  
Preventing Pollution*

Texas Commission on Environmental Quality  
P.O. Box 13087  
Austin, TX 78711-3087  
For more information concerning this map,  
please contact the Field Operations Support Division  
at (512) 239-1716 02/10/2015

**Dripping Springs ISD New  
Elementary/Middle School**



This map was generated by the Field Operations Support  
Division of the Texas Commission on Environmental  
Quality. This product is for informational purposes and  
is not intended for legal, engineering, or surveying purposes.  
It does not represent an on-the-ground survey and represents  
only the approximate relative location of property boundaries.

## ATTACHMENT C – Project Narrative

The subject property consists of 49.103 acres located on the east side of Sawyer Ranch Road south of Highway 290. The project site was developed in 2015 with a disturbed area of 37.410 acres and increase of impervious cover of 17.15 acres. In addition, approximately 1.45 acres of the abutting ROW (Sawyer Ranch Road) was improved and this area contributes flow to the tract. The owner is now proposing to add an additional 0.93 acres of impervious cover within the 49.103 acre tract. The total project area in the Plan is 50.554 acres. Total Site Impervious Cover is 787,384 sf (18.08 ac. – 35.76% I.C.). The amount of existing impervious cover in the ROW for Sawyer Ranch Road which flows onto the site is approximately 47,750 sf. The total amount of impervious cover within the Project Area (50.554 acres) is 19.172 ac. (37.92% I.C.)

The proposed improved conditions with this Contributing Zone Permit (CZP) application include one existing main school building designed to accommodate a total of 2050 students (K-8) and the addition of one separate building structure, as well as existing associated drives and parking lots, a football field with running track, a practice field, tennis courts, and all associated water, wastewater, and drainage improvements. Existing water quality controls and detention infrastructure were constructed in 2015 to treat the storm water.

In accordance with the West Travis County Public Utility Agency Water and Sewer Service and Development Policies, this project is required to adopt one of the alternative water quality measures required as specified in the “Memorandum of Understanding” between LCRA and the USFWS. The alternative water quality measures to be employed on this project are designed to comply with the TCEQ “Optional Enhanced Measures for Protection of Water Quality in the Edwards Aquifer” (RG-348 Appendix A and Appendix B).

In accordance with the “Optional Enhanced Measures”, a Geologic Assessment was performed to identify any sensitive features, and stream buffers were established based on drainage areas contributing flow to the streams. No sensitive features were located in the Geologic Assessment. Temporary sediment traps were constructed sized in accordance with RG-348 Appendix A and permanent BMP’s were sized based off of the required TSS removal methodology as outlined in the “Optional Enhanced Measures”. Finally, to protect area stream morphology, the project limits the peak rate of runoff for the 2-yr, 24-hour storm to 50% of the undeveloped rate for that event and limits the 10-yr, 24-hour storm peak runoff rate to the undeveloped rate for the same storm conditions.

Due to the site topography, the site was divided into two drainage basins. Each drainage basin is served by a permanent structural BMP (partial sedimentation/filtration basin) and detention basin.

### Water Quality Controls

The required amount of TSS removal is based on the methodology in RG-348 Appendix A which requires the removal of 80% of the annual TSS load in the runoff from the site without regard for the level of impervious cover. Based on the Project Area of 50.554 acres and the total (existing + proposed) impervious cover of 19.172 acres, the required amount of TSS Load to be removed ( $L_M$ ) is 17,525 lbs.

Two partial sedimentation and filtration water quality ponds are acting as Best Management Practices (BMPs) for the project. Drainage Area ‘A1’ (14.835 acres total with 8.836 acres of impervious cover) drains to the north east corner of the site and has the potential to remove 9,074 lbs of TSS. Drainage Area ‘B1’ (14.561 acres total with 9.097 acres of impervious cover) drains to the southeast corner of the site and has the potential to remove 9,331 lbs of TSS. The total available load removal by both ponds is 18,405 lbs of TSS. These BMPs are designed to remove a minimum of 17,525 lbs of TSS as required for the overall site by TCEQ’s Optional Enhanced Measures, RG-348 Appendix A.

In addition to the two partial sedimentation/filtration basins, there are two existing detention basins. In accordance with the requirement to protect stream morphology portion of the Enhanced Measures, the peak stormwater release rates for the 2-yr 24-hr developed condition event must be limited to 50% of the release rates for the same event under undeveloped conditions. HEC-HMS 4.0 was used to model the hydrology of the site.

### **Drainage**

Drainage/grading improvements throughout the project will convey runoff to the two water quality ponds for treatment. After flows are treated by the water quality ponds, the flows are conveyed into adjoining detention ponds and are then released in pre-developed condition to existing natural drainageways which run offsite into Bear Creek.

### **Water**

Domestic water service and fire flow will be supplied by the West Travis Municipal Utility District No. 5 through connections to the existing water system constructed within the right of way of Sawyer Ranch Road. The connections will be made to an existing 20" waterline along the east side Sawyer Ranch Road to create a complete loop. A 12" PVC line was extended into the site with a 6" water meter, 8" pressure reducer, and 8" backflow preventer at each connection to serve the existing buildings. A new 6" PVC fire line and a new 2.5" domestic line will be extended to the new building construction with a meter, pressure reducer and backflow preventers.

### **Wastewater**

Wastewater from the existing facility is collected via gravity by 6" PVC service line and conveyed to a proposed grinder pump/lift station south of the proposed building. Wastewater for the proposed building addition will be collected via a separate 6" PVC service line. The effluent (about 16 GPM's) will be pumped through a 3" PVC force main to a proposed on-site sewer manhole and then discharged via a new gravity 8" PVC line to the existing wastewater system belonging to the housing subdivision located immediately south of the site.

**ATTACHMENT D - Factors Affecting Surface Water Quality**

Factors affecting water quality include oils, grease, and other substances typically associated with driving areas. Runoff will be treated as required by the TCEQ Environmental Regulations.

### **ATTACHMENT E - Volume and Character of Stormwater**

Water character that is expected to be generated from the project site includes a mixture of water with oil, grease, and other substances generally associated with paved drives.

Drainage Area (DA) A has an existing area of 17.57 acres and a 25-year flow of 86.7 cfs and curve number of 84 with no impervious cover. After construction, it will have a developed area of 21.59 acres with 41.35% impervious cover. With the use of onsite detention, the total 25-year release rate for this area will be 79.4 cfs.

Under existing conditions, DA B has an existing area of 32.98 acres and a 25-year flow of 153.7 cfs and curve number of 84 with no impervious cover. After construction, DA B will have a developed area of 28.96 acres with 28.35% impervious cover. With the use of onsite detention, the total 25-year release rate for this area will be 139.4 cfs. Proposed DA A and DA B will both have a detention facility designed per the City of Austin Drainage Criteria Manual. The existing overall 25-year site runoff is 239.5 cfs and the proposed overall 25-year site runoff is 218.6 cfs.

# DRIPPING SPRINGS NEW ELEMENTARY/MIDDLE SCHOOL

## HEC-HMS Summary

### EXISTING CONDITIONS

| Hydrologic Element | Drainage Area | Composite SCS CN | I.C. % | T <sub>c</sub> | T <sub>LAG</sub> (T <sub>c</sub> x 0.6) | Q <sub>2</sub> | Q <sub>10</sub> | Q <sub>25</sub> | Q <sub>100</sub> |
|--------------------|---------------|------------------|--------|----------------|---|----------------|-----------------|-----------------|------------------|
| Existing 'A'       | 17.57 Ac.     | 84.00            | 0.0%   | 15.79 Min.     | 9.48 Min.                               | 43.3 cfs       | 92.0 cfs        | 86.7 cfs        | 121.8 cfs        |
| Existing 'B'       | 32.98 Ac.     | 84.00            | 0.0%   | 18.74 Min.     | 11.25 Min.                              | 75.3 cfs       | 160.8 cfs       | 153.7 cfs       | 215.9 cfs        |
| TOTAL              | 50.55 Ac.     | ---              | ----   | ---            | ---                                     | 118.2 cfs      | 251.4 cfs       | 239.5 cfs       | 336.6 cfs        |

### DEVELOPED CONDITIONS

| Hydrologic Element | Drainage Area | Composite SCS CN | I.C. % | T <sub>c</sub>                 | T <sub>LAG</sub> (T <sub>c</sub> x 0.6) | Q <sub>2</sub> | Q <sub>10</sub> | Q <sub>25</sub> | Q <sub>100</sub> |
|--------------------|---------------|------------------|--------|--------------------------------|---|----------------|-----------------|-----------------|------------------|
| Proposed 'A1'      | 14.83 Ac.     | 84.00            | 59.56% | 5.0 Min.                       | 3.0 Min.                                | 61.1 cfs       | 112.4 cfs       | 97.6 cfs        | 132.7 cfs        |
| WQ 'A' area        | 0.67 Ac.      | 84.00            | 100%   | 5.0 Min.                       | 3.0 Min.                                | 3.0 cfs        | 5.2 cfs         | 4.4 cfs         | 5.9 cfs          |
| WQ Pond 'A'        |               |                  |        | PEAK POND INFLOW:              |   | 64.1 cfs       | 117.5 cfs       | 102.0 cfs       | 138.5 cfs        |
|                    |               |                  |        | PEAK RELEASED FLOWS:           |   | 33.4 cfs       | 113.9 cfs       | 99.4 cfs        | 135.6 cfs        |
| Det 'A' area       | 0.56 Ac.      | 84.00            | 100%   | 5.0 Min.                       | 3.0 Min.                                | 1149.29'       | 1149.66'        | 1149.61'        | 1149.50'         |
| Detention 'A'      |               |                  |        | PEAK POND INFLOW:              |   | 2.5 cfs        | 4.3 cfs         | 3.6 cfs         | 4.9 cfs          |
|                    |               |                  |        | PEAK RELEASED FLOWS:           |   | 34.6 cfs       | 118.0 cfs       | 102.9 cfs       | 140.4 cfs        |
| Proposed 'A2'      | 5.52 Ac.      | 84.00            | 1.70%  | 15.79 Min.                     | 9.48 Min.                               | 1143.69'       | 1147.47'        | 1148.03'        | 1149.42'         |
| Proposed 'A'       | 21.59 Ac.     | ---              | ----   | ---                            | ---                                     | 13.1 cfs       | 27.6 cfs        | 26.0 cfs        | 36.5 cfs         |
| Proposed 'B1'      | 13.63 Ac.     | 84.00            | 59.92% | 5.0 Min.                       | 3.0 Min.                                | 18.2 cfs       | 69.5 cfs        | 78.3 cfs        | 116.5 cfs        |
| WQ 'B' area        | 0.71 Ac.      | 84.00            | 100%   | 5.0 Min.                       | 3.0 Min.                                | 56.2 cfs       | 103.3 cfs       | 89.7 cfs        | 122.0 cfs        |
| WQ Pond 'B'        |               |                  |        | PEAK POND INFLOW:              |   | 3.2 cfs        | 5.5 cfs         | 4.7 cfs         | 6.3 cfs          |
|                    |               |                  |        | PEAK RELEASED FLOWS:           |   | 59.5 cfs       | 108.8 cfs       | 94.4 cfs        | 128.3 cfs        |
| Det 'B' area       | 0.49 Ac.      | 84.00            | 100%   | 5.0 Min.                       | 3.0 Min.                                | 45.0 cfs       | 104.6 cfs       | 92.2 cfs        | 125.8 cfs        |
| Detention 'B'      |               |                  |        | PEAK POND INFLOW:              |   | 1128.11'       | 1128.38'        | 1128.55'        | 1128.67'         |
|                    |               |                  |        | PEAK RELEASED FLOWS:           |   | 2.2 cfs        | 3.7 cfs         | 3.2 cfs         | 4.2 cfs          |
| Proposed 'B2'      | 14.13 Ac.     | 84.00            | 0.3%   | 18.74 Min.                     | 11.25 Min.                              | 48.1 cfs       | 109.4 cfs       | 95.2 cfs        | 130.0 cfs        |
| Proposed 'B'       | 28.96 Ac.     | ---              | ----   | ---                            | ---                                     | 6.62 cfs       | 60.30 cfs       | 66.42 cfs       | 103.72 cfs       |
| TOTAL              | 50.55 Ac.     | ---              | ----   | ---                            | ---                                     | 1124.22'       | 1126.77'        | 1126.93'        | 1127.67'         |
|                    |               |                  |        | PEAK POND INFLOW:              |   | 33.2 cfs       | 70.9 cfs        | 67.7 cfs        | 95.2 cfs         |
|                    |               |                  |        | PEAK RELEASED FLOWS:           |   | 39.5 cfs       | 131.2 cfs       | 134.1 cfs       | 197.0 cfs        |
|                    |               |                  |        | PEAK WATER SURFACE ELEVATIONS: |   | 57.6 cfs       | 200.6 cfs       | 212.0 cfs       | 312.7 cfs        |

### Notes:

- Q2 and Q10 values are based on SCS Type II distributions 24-hr rainfalls for Hays County per TCEQ Enhanced Measures RG-348A Page A-26. Q25 and Q100 values are based on SCS Type III distributions based on City of Austin Drainage Criteria as adopted by the City of Dripping Springs.

### **ATTACHMENT J – BMPs for Up Gradient Stormwater**

Off-site up gradient stormwater generally consists of sheet flow from the adjacent Sawyer Ranch Road and intermittent flow in the existing drainageway flowing across the northeast corner of the tract. Flows from the adjacent street are small and will comeingle with onsite developed flows for treatment by the onsite BMPs. The existing drainageway across the northeast corner of the tract is generally outside of the limits of construction. Developed onsite flows will be diverted to onsite controls prior to release to this drainageway.

**ATTACHMENT K – BMPs for On-Site Stormwater**


Permanent measures to capture and treat the required volumes of storm water runoff associated with the proposed K-8 school building consist of two (2) partial sedimentation and filtration water quality ponds designed in accordance with TCEQ's Optional Enhanced Measures, RG-348 Appendix A.

**ATTACHMENT L – BMPs for Surface Streams**

All site developed flows will be routed via storm sewer to the partial sedimentation and filtration water quality and detention ponds onsite. In accordance with the enhanced measures requirement, the peak 2-year release rate is less than 50% of the peak existing 2-year release rate. This helps to minimize streambank erosion of downstream surface streams.

**ATTACHMENT M – Construction Plans**

Construction plans are included with this application.



| LEGEND               |   |
|----------------------|---|
| ---                  | PROPERTY LINE (ADJACENT)  |
| ---                  | EXISTING EASEMENT   |
| ---                  | EXISTING ELECTRICAL   |
| ---                  | EXISTING UNDERGROUND ELEC.  |
| ---                  | EXISTING OVERHEAD ELEC.   |
| ---                  | EXISTING GAS  |
| ---                  | EXISTING GAS  |
| ---                  | EXISTING CONTOURS   |
| 100                  | EXISTING TREE (TO REMAIN)   |
| ---                  | PROPOSED ACCESSIBLE ROUTE   |
| ---                  | PROPOSED CURB & GUTTER (UNLESS OTHERWISE NOTED PLANS)   |
| ---                  | PROPOSED CONCRETE SIDEWALK (SEE PLAN FOR WIDTH)   |
| ---                  | PROPOSED STRIPING TO BE PAINTED ON AREA   |
| ---                  | PROPOSED CONCRETE AREAS   |
| ---                  | PROPOSED CRUSHED GRANITE PATHS  |
| ---                  | PROPOSED FIRE LANE (PAINTED FIRE LANE NO PARKING AND STRIPING ON CURB AND/OR GUTTER AS SPECIFIED & SHOWN, L.O.C. DETAILS OF CONSTRUCTION) |
| ---                  | FENCE (REF. ARCH)   |
| ---                  | GATE (REF. ARCH)  |
| PARKING SPACE LABELS |   |
| Ⓜ                    | REGULAR PARKING SPACE   |
| Ⓜ                    | COMPACT PARKING SPACE   |
| Ⓜ                    | ACCESSIBLE PARKING SPACE  |
| Ⓜ                    | TANDEM PARKING SPACE  |
| PROPOSED UTILITIES:  |   |
| Ⓜ                    | FIRE HYDRANTS   |
| Ⓜ                    | WATER VALVE   |
| Ⓜ                    | MANHOLE (STORM)   |
| Ⓜ                    | MANHOLE (WW)  |
| Ⓜ                    | INLET   |
| EXISTING UTILITIES:  |   |
| Ⓜ                    | FIRE HYDRANTS   |
| Ⓜ                    | WATER VALVE   |
| Ⓜ                    | MANHOLE (STORM)   |
| Ⓜ                    | MANHOLE (WW)  |
| Ⓜ                    | INLET   |

--- 2015 CZP PLAN APPLICATION BOUNDARY  
 --- 2025 CZP PLAN APPLICATION MODIFICATION BOUNDARY

- NOTES:
- ALL CURB RADII ARE 3' UNLESS OTHERWISE NOTED.
  - ALL DIMENSIONS ARE MEASURED TO FACE OF CURB AS APPLICABLE.
  - FIRE LANE SHALL BE TOP AND FACE OF CURB PAINTED RED, WITH 4" HIGH WHITE LETTERS ON FACE OF CURB "FIRE LANE - NO PARKING - TOW AWAY ZONE" EVERY 25'.
  - WHERE PROPOSED FEATURES TIE TO EXISTING FEATURES, VERIFY EXISTING TOPOGRAPHY PRIOR TO CONSTRUCTION AND CONSTRUCT (WALLS, WALKS, DRIVES, UTILITIES, ETC...) TO MATCH EXISTING LOCATION AND ELEVATION IN ACCORDANCE WITH INTENT OF DESIGN. NOTIFY ENGINEER IF DISCREPANCY EXISTS BETWEEN EXISTING TOPOGRAPHY AND TOPOGRAPHY SHOWN ON PLANS.

**FOR INFORMATION PURPOSES ONLY**

NOTE:  
 THE RECOMMENDATIONS MADE IN THE GEOTECHNICAL REPORT BY ALPHA TESTING, INC. (DATED NOVEMBER 3, 2014) SHALL GOVERN THE PROPOSED SITE WORK AS DEPICTED IN THESE PLANS.

NOTE:  
 CONTRACTOR / STRUCTURAL WALL DESIGNER TO COORDINATE WITH BUILDING STRUCTURAL ENGINEER FOR DESIGN OF SITE WALLS NEAR THE BUILDINGS.

**!!! CAUTION !!!**  
 EXISTING OVERHEAD UTILITIES IN VICINITY CONTRACTOR SHALL EXERCISE EXTREME CAUTION WHEN WORKING NEAR ELECTRIC FACILITIES

**!!! WARNING !!!**  
 THE ENGINEER ASSUMES NO RESPONSIBILITY FOR THE ACCURACY OF THE LOCATION OF UNDERGROUND UTILITIES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR LOCATION AND AVOIDING ALL EXISTING UTILITIES BY CALLING THE "ONE CALL" LOCATOR SERVICE AT (800) 344-3377 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION.

Date: \_\_\_\_\_  
 Revision: \_\_\_\_\_  
 Project: \_\_\_\_\_

A NEW ELEMENTARY SCHOOL  
 AND NEW MIDDLE SCHOOL  
 FOR  
 DRIPPING SPRINGS I.S.D.  
 DRIPPING SPRINGS, TEXAS



Christopher M. Huckabee  
 151619




SITE & DIMENSION CONTROL PLAN - OVERALL

|                        |                   |
|------------------------|-------------------|
| Job No.<br>3169101     | Sheet No.<br>C3.1 |
| Drawn By:<br>B.G. R.E. | Date:<br>03/18/15 |
| Sheet                  | of                |

| GENERAL NOTES   | UTILITY NOTES   | UTILITY NOTES   | UTILITY NOTES  | PAVING AND GRADING NOTES |
|---|---|---|--|--------------------------|
| 1. THE CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFYING THE LOCATION OF ALL EXISTING UTILITIES PRIOR TO CONSTRUCTION.  | 28. THE CONTRACTOR SHALL FURNISH ALL MATERIALS, EQUIPMENT, AND LABOR FOR EXCAVATION, INSTALLATION, BACKFILLING OF WATER AND/OR SEWER MAINS AND RELATED APPURTENANCES AS SHOWN ON THE PLANS AND/OR DESCRIBED IN THE SPECIFICATIONS.  | 43. EXISTING UTILITIES SHALL REMAIN IN SERVICE DURING THE CONSTRUCTION PERIOD UNTIL SUCH TIME THAT NEW UTILITIES CAN BE MADE OPERATIONAL.   | 54. REFERENCE THE ARCHITECTURAL SITE PLAN FOR SIDEWALK JOINT PATTERN. SIDEWALK JOINTS SHALL ALIGN WITH PAVING JOINTS WHEN SIDEWALK IS ADJACENT TO PAVING.  |                          |
| 2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR FAMILIARIZING HIMSELF WITH THE JOBSITE.  | 29. REFER TO THE M.E.P. SHEETS FOR EXACT LOCATIONS OF WATER, FIRE, GAS AND SANITARY SEWER CONNECTIONS AT THE BUILDING.  | 44. REFER TO THE M.E.P. SHEETS FOR EXACT LOCATIONS OF WATER, FIRE, GAS AND SANITARY SEWER CONNECTIONS AT THE BUILDING.  | 55. THE INLETS/MANHOLES SHALL BE COORDINATED WITH THE LOCATION OF PAVEMENT JOINT PATTERN WITHIN PAVEMENT AREAS.  |                          |
| 3. THE CONTRACTOR SHALL BE RESPONSIBLE FOR SAFEGUARDING AND PROTECTING ALL MATERIAL AND EQUIPMENT STORED ON THE JOBSITE. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE STORAGE OF MATERIALS IN A SAFE AND WORKMANLIKE MANNER TO PREVENT INJURIES AND AFTER WORKING HOURS UNTIL PROJECT COMPLETION.  | 30. THE CONTRACTOR SHALL COMPLY WITH O.S.H.A. REGULATIONS AND STATE OF TEXAS LAW CONCERNING EXCAVATION. CONTRACTOR SHALL PROVIDE SHEETING, SHORING AND BRACING AS NECESSARY TO PROTECT WORKMEN AND EXISTING UTILITIES DURING ALL PHASES OF CONSTRUCTION.  | 45. REFERENCE M.E.P. SHEETS FOR REMOVAL AND/OR REROUTING OF ANY ELECTRICAL SERVICES OR ANY UTILITY LINE (ROOF DRAIN, SANITARY SEWER, ETC.) THAT LIES UNDER A PROPOSED STRUCTURE.  | 56. EXPANSION JOINT MATERIAL SHALL BE PLACED BETWEEN THE BUILDING AND PERIMETER CONCRETE PAVING. SEAL JOINT AS REQUIRED FOR PAVING JOINTS.   |                          |
| 4. WRITTEN DIMENSIONS ON THESE DRAWINGS SHALL HAVE PRECEDENCE OVER SCALE DIMENSIONS. CONTRACTOR SHALL VERIFY AND BE RESPONSIBLE FOR ALL DIMENSIONS AND CONDITIONS ON THE JOB AND THIS OFFICE MUST BE NOTIFIED OF ANY VARIATION FROM THE DIMENSIONS AND CONDITIONS SHOWN BY THESE DRAWINGS. DIMENSIONS SHOWN ARE TO FACE OF CURB UNLESS NOTED OTHERWISE.   | 31. CONTRACTOR SHALL INCLUDE IN BASE PROPOSAL ALL COSTS ASSOCIATED WITH DEWATERING WELL POINTING, STABILIZING, ETC. THAT MAY BE REQUIRED TO INSTALL ANY AND ALL UNDERGROUND UTILITIES.  | 46. UTILITY CONTRACTOR SHALL PROVIDE TEMPORARY SILT BARRIER FENCE ON ALL NON-CURB INLETS WHICH WILL REMAIN IN PLACE AFTER UNDERGROUND CONSTRUCTION IS COMPLETE.   | 57. UNLESS OTHERWISE SPECIFIED, ALL PAVEMENT JOINT SEALANT SHALL BE SELF-LEVELING SILICONE JOINT SEALANT. (DOWNSIDE-BRUSH SILICONE JOINT SEALANT, DAPI SILICONE PLUS* PREMIUM SILICONE RUBBER CONCRETE SEALANT, GE SILICONE I MASONRY & CONCRETE SEALANT- 5020, SIKASIL - 728 SL, OR PRE-APPROVED EQUIVALENT.)   |                          |
| 5. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL REQUIRED PERMITS AND CONSTRUCTION INSPECTIONS WITH THE PROPER REGULATORY AGENCIES, PRIOR TO BEGINNING CONSTRUCTION. COPIES OF ALL PERMITS SHALL BE SENT TO THE ENGINEER.   | 32. BEDDING AND BACKFILL SHALL BE SUBSIDIARY TO THE PAY ITEMS FOR PIPE AND SHALL NOT BE PAID FOR DIRECTLY. REFER TO DETAILS. IF WET SAND CONDITIONS ARE ENCOUNTERED, THE CONTRACTOR SHALL CONTACT THE OWNER AND ENGINEER IMMEDIATELY.   | 47. THE CONTRACTOR SHALL INCLUDE IN THE PROPOSAL AN INCIDENTAL AMOUNT FOR THE SAW CUTTING, REMOVAL AND REPLACEMENT OF PAVEMENT AT ALL LOCATIONS WHERE PROPOSED UTILITIES CROSS EXISTING PAVEMENT. WHETHER SHOWN ON THE DRAWINGS OR NOT, THE CONTRACTOR SHALL MATCH THE EXISTING PAVEMENT TYPE, THICKNESS AND GRADES.  | 58. REFER TO STRUCTURAL FOR ANY DOWELS REQUIRED TYING THE BUILDING FOUNDATION AND ADJACENT CONCRETE PAVING TOGETHER.   |                          |
| 6. CONTRACTOR TO OBTAIN ALL PERMITS REQUIRED PRIOR TO STARTING CONSTRUCTION OF UTILITIES AND/OR CURBS WITHIN RIGHT-OF-WAYS.   | 33. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE SHIPPING AND STORING OF ALL WATER AND SEWER MATERIALS. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO EXAMINE SUCH MATERIALS AT THE POINT OF DELIVERY AND TO REJECT ALL DEFECTIVE MATERIAL. THE CONTRACTOR SHALL REPLACE THE DEFECTIVE MATERIAL WITH SOUND MATERIAL AT HIS OWN EXPENSE.   | 48. WHEN CONNECTING TO EXISTING SANITARY SEWERS OR STORM DRAINAGE SYSTEMS, THE CONTRACTOR SHALL START AT THE DOWNSTREAM END AND WORK UPSTREAM.  | 59. SAWED JOINTS & TRANSVERSE JOINTS ARE TO BE EQUALLY SPACED BETWEEN EXPANSION JOINTS.  |                          |
| 7. TOPOGRAPHIC SURVEY BY:   | 34. THE LOADING AND UNLOADING OF ALL PIPE, VALVES, HYDRANTS, MANHOLES AND OTHER ACCESSORIES SHALL BE IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDED PRACTICES AND SHALL AT ALL TIMES BE PERFORMED WITH CARE TO AVOID ANY DAMAGE TO THE MATERIAL. THE CONTRACTOR SHALL LOCATE AND PROVIDE THE NECESSARY STORAGE AREAS FOR MATERIALS AND EQUIPMENT.  | 49. TELEPHONE COMPANY FACILITIES MAY EXIST ON THE PROPERTY. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION BEFORE COMMENCING WORK, AND AGREES TO BE FULLY RESPONSIBLE FOR ALL DAMAGES WHICH MIGHT BE OCCASIONED BY A FAILURE TO EXACTLY LOCATE AND PRESERVE THESE UNDERGROUND UTILITIES. THE CONTRACTOR SHALL CALL (800) 344-8377 A MINIMUM OF 48 HOURS PRIOR TO CONSTRUCTION TO HAVE UNDERGROUND LINES FIELD LOCATED. WHEN EXCAVATING WITHIN EIGHTEEN INCHES (18") OF THE INDICATED LOCATION OF TELEPHONE FACILITIES, ALL EXCAVATIONS MUST BE ACCOMPLISHED USING NON-MECHANIZED EXCAVATION PROCEDURES. WHEN BORING THE CONTRACTOR SHALL EXPOSE THE TELEPHONE FACILITIES. WHEN TELEPHONE FACILITIES ARE EXPOSED, THE CONTRACTOR SHALL PROVIDE SUPPORT TO PREVENT DAMAGE TO THE CONDUIT DUCTS OR CABLES. WHEN EXCAVATING NEAR TELEPHONE POLES THE CONTRACTOR SHALL BRACE THE POLE FOR SUPPORT.  | 60. SAWING OF JOINTS MUST BEGIN AS SOON AS THE CONCRETE HAS HARDENED SUFFICIENTLY TO AVOID EXCESSIVE RAVELING. REFER TO SPECIFICATIONS FOR ADDITIONAL INFORMATION.   |                          |
| 8. BENCHMARK: SEE SURVEY  | 35. ALL STORM SEWER TO BE HIGH DENSITY POLYETHYLENE CORRUGATED EXTERIOR / SMOOTH INTERIOR PIPE WITH WATER TIGHT JOINTS PER ASTM D 312 UNLESS OTHERWISE OR SPECIFICALLY NOTED.   | 50. CAUTION: UNDERGROUND GAS FACILITIES<br>GAS LINES TO INCLUDE LIVE GAS TRANSMISSION AND/OR INDUSTRIAL GAS SUPPLY CORPORATION (WHERE APPLICABLE) MAY EXIST ON THE PROPERTY. SERVICE LINES ARE USUALLY NOT SHOWN. THE CONTRACTOR SHALL CONTACT THE UTILITY COORDINATING COMMITTEE AT 811 OR (800) 669-8344 A MINIMUM OF 48 HOURS PRIOR TO CONSTRUCTION TO HAVE MAIN AND SERVICES LINES FIELD LOCATED.<br><br>* WHEN GAS LINE MARKINGS ARE NOT VISIBLE CALL (713) 967-8037 (7:00 AM-4:30 PM) FOR STATUS OF LINE LOCATION REQUEST BEFORE EXCAVATION BEGINS.<br>* WHEN EXCAVATING WITHIN 18" OF THE INDICATED LOCATION OF GAS FACILITIES, ALL EXCAVATION MUST BE ACCOMPLISHED USING NON-MECHANIZED EXCAVATION PROCEDURES.<br>* WHEN GAS FACILITIES ARE EXPOSED, SUFFICIENT SUPPORT MUST BE PROVIDED TO THE FACILITIES TO PREVENT EXCESSIVE STRESS ON THE PIPING.<br>THE CONTRACTOR IS FULLY RESPONSIBLE FOR ANY DAMAGES CAUSED BY HIS FAILURE TO EXACTLY LOCATE AND PRESERVE THESE UNDERGROUND FACILITIES. | 61. THE CONTRACTOR SHALL REPLACE ANY DAMAGED AND/OR REMOVED CONCRETE PAVEMENT, CURBS AND/OR WALK TO EQUAL OR BETTER THAN EXISTING CONDITION. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO INCLUDE ANY CONCRETE PAVEMENT, CURB OR WALK REMOVAL AND REPLACEMENT IN HIS BID AS AN INCIDENTAL TO THE COST OF CONSTRUCTION.   |                          |
| 9. CONTRACTOR IS SOLELY RESPONSIBLE FOR CONTACTING THE SURVEYOR AND VERIFYING THE BENCHMARK AND ON SITE TBMS IN THE FIELD.  | 36. HIGH DENSITY POLYETHYLENE PIPE SHALL BE INSTALLED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATION OR THE PLANS / SPECIFICATIONS, WHICHEVER IS MORE RESTRICTIVE.  | 51. WARNING: OVERHEAD ELECTRICAL FACILITIES<br>OVERHEAD LINES MAY EXIST ON THE PROPERTY. THESE LINES ARE CLEARLY VISIBLE, AND IT IS THE CONTRACTOR'S RESPONSIBILITY TO LOCATE THEM PRIOR TO BEGINNING ANY CONSTRUCTION. TEXAS LAW, SECTION 72.02, HEALTH & SAFETY CODE, FORBIDS ALL ACTIVITIES IN WHICH PERSONS OR THINGS MAY COME WITHIN 9' OF LIVE OVERHEAD HIGH VOLTAGE LINES. PARTIES RESPONSIBLE FOR THE WORK, INCLUDING CONTRACTORS, ARE LEGALLY RESPONSIBLE FOR THE SAFETY OF CONSTRUCTION WORKERS UNDER THIS LAW. THIS LAW CARRIES BOTH CRIMINAL AND CIVIL LIABILITY. TO ARRANGE FOR LINES TO BE TURNED OFF OR REMOVED CALL POWER COMPANY AT (713) 202-2222 (CENTERPOINT).<br><br>WARNING: UNDERGROUND ELECTRICAL FACILITIES<br>UNDERGROUND ELECTRICAL FACILITIES MAY EXIST ON THE PROPERTY. AT LEAST 48 HOURS PRIOR TO CONSTRUCTION, CALL THE UCC AT 811, OR TOLL FREE AT (800) 669-8344, TO VERIFY THAT NO UNDERGROUND FACILITIES EXIST.  | 62. THE CONTRACTOR SHALL GRADE THE SITE AS INDICATED BY THE CONTOUR LINES. DIRECTIONAL ARROWS AND ELEVATIONS SHOWN ON DRAWINGS. ALL GRADING SHALL VARY UNIFORMLY BETWEEN ELEVATIONS SHOWN.   |                          |
| 10. THE DRAWINGS SHOW AS MUCH INFORMATION AS CAN BE REASONABLY OBTAINED FROM THE GROUND OBSERVATION AND EXISTING CONSTRUCTION DRAWINGS REGARDING THE ENTIRE TOPOGRAPHY, CONTOURS, SUB-SURFACE SOILS, AS WELL AS THE LOCATION AND NATURE OF PIPELINES, STORM SEWERS, WATER LINES, NATURAL GAS LINES, UNDERGROUND CABLES, ECT. HOWEVER, THE ACCURACY OR COMPLETENESS OF SUCH INFORMATION IS NOT GUARANTEED. | 37. ALL WATER MAINS TO HAVE A MINIMUM OF 4' (FOUR FEET) OF COVER FROM PROPOSED TOP OF CURB WHEN CONSTRUCTED IN STREET RIGHT-OF-WAY AND 4' (FOUR FEET) OF COVER FROM FINISHED GRADE WHEN CONSTRUCTED WITHIN EASEMENTS. WATER LINES 4" AND LARGER SHALL CONFORM TO ALL REQUIREMENTS OF AWWA C900 - DR 18, CLASS 150, 2", 2-1/2" AND 3" WATER LINES SHALL CONFORM TO ALL REQUIREMENTS OF ASTM D2241 FOR PVC PIPE AND SHALL BE PRESSURE RATED AT 200 P.S.I. WITH A STANDARD DIMENSION RATION (SDR) OF 21 FOR CLASS 200 FOR BOTH BARREL AND BELL DIMENSIONS. WATER LINES SMALLER THAN 2" SHALL CONFORM TO ALL REQUIREMENTS OF SCHEDULE 40.   | 52. MARK LOCATIONS OF ALL CABLE AND TELEPHONE LINES EXTENDING BENEATH PAVING BY SETTING A 600 GALVANIZED NAL FLUSH WITH TOP OF CURB (OR TOP OF PAVEMENT WHERE THERE IS NO CURB).  | 63. THE CONTRACTOR SHALL REPLACE ANY DAMAGED AND/OR REMOVED CONCRETE PAVEMENT, CURBS AND/OR WALK TO EQUAL OR BETTER THAN EXISTING CONDITION. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO INCLUDE ANY CONCRETE PAVEMENT, CURB OR WALK REMOVAL AND REPLACEMENT IN HIS BID AS AN INCIDENTAL TO THE COST OF CONSTRUCTION.   |                          |
| 11. THE EXISTING UTILITIES SHOWN WERE PROVIDED BY THE SURVEYOR. THE CONTRACTOR SHALL VERIFY THE LOCATIONS, SIZES, AND DEPTHS OF ALL UTILITIES. THE CONTRACTOR SHALL CONTACT THE CIVIL ENGINEER IF UTILITIES SHOWN ARE NOT AS SPECIFIED.   | 38. PIPE SLEEVES ARE TO BE #2 PVC, SCHEDULE 40 PIPE CAPPED AT EACH END. THE TOP OF THE PIPE SLEEVE SHALL BE 12" TO 18" BELOW THE BOTTOM OF CONCRETE PAVEMENT OR WALK. EACH END SHALL EXTEND A MINIMUM OF TWO (2) FEET BEYOND THE EDGE OF CONCRETE PAVEMENT OR WALK. LOCATION OF EACH END TO BE MARKED IN CURB OR PAVEMENT WITH BRASS BOLTS.   | 43. CONNECTION TO EXISTING MANHOLES / INLETS SHALL BE MADE IN A NEAT AND WORKMANLIKE MANNER. NON-SHRINK GROUT SHALL BE USED TO SEAL THE CONNECTION ON BOTH THE INSIDE AND OUTSIDE OF EXISTING MANHOLES / INLETS. ANY DAMAGE TO EXISTING STRUCTURES SHALL BE REPAIRED BY THE CONTRACTOR AT NO ADDITIONAL COST TO THE OWNER.  | 64. THE CONTRACTOR SHALL BE RESPONSIBLE FOR CONSTRUCTING SILT FENCE OR PLACING SQUARE HAY BALES AT ALL POINTS WHERE STORMWATER RUNOFF EXITS THE SCHOOL PROPERTY, AND AT ALL STORM SEWER INLETS AND MANHOLES, TO PREVENT SEDIMENT CONTAMINATION OF THE EXISTING DRAINAGE ARTIFICES AND NEW STORM SEWERS DURING CONSTRUCTION OF THIS PROJECT. REFERENCE "STORM WATER POLLUTION PREVENTION PLAN". |                          |
| 12. CONTRACTOR SHALL COMPLY WITH ALL OCCUPATIONAL SAFETY AND HEALTH ACT (O.S.H.A.) REGULATIONS.   | 39. ROOF DRAIN AND DOWNSPOUT COLLECTOR LINES SHALL BE PVC, SDR-26 PIPE (ASTM D2241) OR SCHEDULE 40 PIPE LAID AT A MINIMUM GRADE OF 1.00% UNLESS NOTED OTHERWISE. COLLECTOR LINES SHALL BE SIZE ON SIZE AND 6" MINIMUM FOR DOWNSPOUTS. ONCE TWO OR MORE ROOF DRAINS / DOWNSPOUTS ARE CONNECTED TO THE COLLECTOR LINE (RD AND/OR DS) SHALL BE 12" UNLESS NOTED OTHERWISE. 90° BENDS SHALL BE USED. ALL BENDS IN LINES SHALL BE MADE WITH EITHER "WYES" OR DOUBLE 45° BENDS. REFER TO THE ARCHITECTURAL SHEETS FOR EXACT LOCATIONS OF GUTTER DOWNSPOUTS AND/OR MEP SHEETS FOR EXACT LOCATION SIZES OF ROOF DRAINS. WHERE DOWNSPOUT COLLECTORS ARE LOCATED IN PAVED AREAS, PROVIDE A 24"x24" BLOCK OUT AROUND PIPE. REFER TO DETAILS. | 44. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 65. WHERE NEW CONCRETE PAVING MEETS EXISTING CONCRETE PAVING, INSTALL 3/4" SMOOTH DOWELS (18" LONG AND 18" C.C.) BY DRILLING 8" INTO THE CENTER OF THE EXISTING SLAB AND EMBEDDING WITH EPOXY, WHEN PAVING UP TO BUILDING FOUNDATIONS, ALSO INSTALL IMPREGATED FIBER BOARD EXPANSION MATERIAL WITH TOP FULL STRIP FOR CALLING.   |                          |
| 13. ALL WORK IS TO BE DONE IN ACCORDANCE WITH APPLICABLE NATIONAL, STATE, MUNICIPAL, AND LOCAL CODES.   | 40. CONTRACTOR SHALL PROVIDE A MINIMUM OF 12" (TWELVE INCHES) VERTICAL CLEARANCE AT STORM SEWER AND WATER LINE CROSSINGS AND AT STORM SEWER AND SANITARY SEWER CROSSINGS, AND A MINIMUM OF 24" (TWENTY FOUR INCHES) VERTICAL CLEARANCE AT WATER LINE AND SANITARY SEWER CROSSINGS.  | 45. MARK LOCATIONS OF ALL CABLE AND TELEPHONE LINES EXTENDING BENEATH PAVING BY SETTING A 600 GALVANIZED NAL FLUSH WITH TOP OF CURB (OR TOP OF PAVEMENT WHERE THERE IS NO CURB).  | 66. PAVEMENT GRADES SHALL VARY UNIFORMLY BETWEEN ELEVATIONS SHOWN.   |                          |
| 14. IT IS THE CONTRACTOR'S RESPONSIBILITY TO SUPERVISE AND COORDINATE ALL WORK TO ENSURE THE PROPER EXECUTION. ALL WORK IS TO BE ACCOMPLISHED IN A NEAT, WORKMAN LIKE MANNER, AND ALL EXCESS MATERIALS, TRASH, DEBRIS, ECT., SHALL BE REMOVED FROM THE JOB BY THE CONTRACTOR, AT HIS EXPENSE.   | 41. CONNECTION TO EXISTING MANHOLES / INLETS SHALL BE MADE IN A NEAT AND WORKMANLIKE MANNER. NON-SHRINK GROUT SHALL BE USED TO SEAL THE CONNECTION ON BOTH THE INSIDE AND OUTSIDE OF EXISTING MANHOLES / INLETS. ANY DAMAGE TO EXISTING STRUCTURES SHALL BE REPAIRED BY THE CONTRACTOR AT NO ADDITIONAL COST TO THE OWNER.  | 46. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 67. SECURE PRECAST CONCRETE WHEEL STOPS BY DRILLING AND SETTING #4 DOWELS INTO PAVEMENT.   |                          |
| 15. THE CONTRACTOR SHALL INCLUDE IN HIS BID AS AN INCIDENTAL ITEM FOR THE REMOVAL OF ANY EXISTING SIGNAGE THAT IS IN THE WAY OF THE PROPOSED NEW CONSTRUCTION. IF REMOVAL OF SIGNAGE IS NECESSARY, THE CONTRACTOR SHALL REPLACE SAID SIGNAGE.   | 42. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 47. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 68. FILL AREAS NOTED ON PLANS SHALL BE FILLED IN LAYERS NOT EXCEEDING 8" IN DEPTH AND EACH LAYER COMPACTED TO NOT LESS THAN 90% STANDARD PROCTOR DENSITY. FILL AREA SHALL BE SEEDED AND FERTILIZED WITHIN 10 WORKING DAYS.   |                          |
| 16. THE CONTRACTOR SHALL KEEP ALL STREETS FREE OF DIRT, MUD, ETC., DURING THE COURSE OF CONSTRUCTION.   | 43. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 48. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 69. TOPSOIL SHALL BE FERTILE, FRIABLE, NATURAL SANDY LOAM SURFACE SOIL WITH A MINIMUM OF 4 PERCENT ORGANIC MATERIAL CONTENT FREE OF STONES 1 INCH OR LARGER IN ANY DIMENSION AND OTHER EXTRANEUS MATERIALS HARMFUL TO PLANT GROWTH. COMPLY WITH ASTM D 5268.   |                          |
| 17. THE CONTRACTOR SHALL NOT LEAVE ANY TRENCHES OR PITS OPEN OVER NIGHT. THE CONTRACTOR SHALL ALSO BE RESPONSIBLE FOR KEEPING THE SCHOOL CHILDREN OUT OF WORK AREA.   | 44. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 49. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 70. HYDROMULCH ALL DISTURBED AREAS, UNLESS OTHERWISE NOTED. HYDROMULCH TO BE INSTALLED 90 DAYS PRIOR TO SUBSTANTIAL COMPLETION OR AS SOON AS POSSIBLE IN ORDER TO ESTABLISH GROUND COVER PER SPEC. ALTERNATIVELY, GENERAL CONTRACTOR TO PROVIDE SOLID SOD IN LIEU OF HYDROMULCH.   |                          |
| 18. CONTRACTOR SHALL NOTIFY ALL UTILITY COMPANIES IN THE AREA PRIOR TO COMMENCING WORK IN ANY RIGHT-OF-WAY OR EXISTING EASEMENT. A VERIFICATION NUMBER FROM THE ONE-CALL UTILITY COORDINATING COMMITTEE WILL BE REQUIRED. (800) 344-8377.   | 45. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 50. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 71. MATCH ALL ELEVATIONS WHERE PROPOSED PAVEMENT ADJOINS EXISTING PAVEMENT.  |                          |
| 19. CONTRACTOR SHALL COORDINATE WITH APPROPRIATE UTILITY COMPANIES TO RELOCATE EXISTING POWER POLES (AND/OR UTILITY BOXES) OR ANY OTHER UTILITIES DEEMED NECESSARY BY THE ENGINEER. CONTRACTOR SHALL COORDINATE THE RELOCATION AND PAY ANY FEES.  | 46. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 51. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 72. PRIOR TO ANY CHEMICAL STABILIZATION OF SOIL WITH LIME, FLY ASH OR ANY OTHER MATERIAL AS RECOMMENDED BY THE GEOTECHNICAL ENGINEER, CONTRACTOR SHALL HAVE A THIRD PARTY TESTING LAB PERFORM A SOIL ANALYSIS, INCLUDING BUT NOT LIMITED TO A LIME SERIES TEST, TO CONFIRM THE REQUIRED APPLICATION RATE OF THE CHEMICAL USED FOR STABILIZATION.   |                          |
| 20. STRIPING AND CROSS-HATCHING SHALL BE "TRAFFIC YELLOW" PAINTED LINES, FOUR (4) INCHES WIDE UNLESS OTHERWISE NOTED.   | 47. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 52. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 73. TOPSOIL SHALL BE FERTILE, FRIABLE, NATURAL SANDY LOAM SURFACE SOIL WITH A MINIMUM OF 4 PERCENT ORGANIC MATERIAL CONTENT FREE OF STONES 1 INCH OR LARGER IN ANY DIMENSION AND OTHER EXTRANEUS MATERIALS HARMFUL TO PLANT GROWTH. COMPLY WITH ASTM D 5268.   |                          |
| 21. ALL PAVEMENT MARKINGS (OTHER THAN STRIPING & CROSS-HATCHING) SHALL BE THERMOPLASTIC.  | 48. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 53. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 74. HYDROMULCH ALL DISTURBED AREAS, UNLESS OTHERWISE NOTED. HYDROMULCH TO BE INSTALLED 90 DAYS PRIOR TO SUBSTANTIAL COMPLETION OR AS SOON AS POSSIBLE IN ORDER TO ESTABLISH GROUND COVER PER SPEC. ALTERNATIVELY, GENERAL CONTRACTOR TO PROVIDE SOLID SOD IN LIEU OF HYDROMULCH.   |                          |
| 22. REFER TO ARCHITECTURAL SHEETS FOR HANDICAP SIGNAGE.   | 49. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 54. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 75. HYDROMULCH ALL DISTURBED AREAS, UNLESS OTHERWISE NOTED. HYDROMULCH TO BE INSTALLED 90 DAYS PRIOR TO SUBSTANTIAL COMPLETION OR AS SOON AS POSSIBLE IN ORDER TO ESTABLISH GROUND COVER PER SPEC. ALTERNATIVELY, GENERAL CONTRACTOR TO PROVIDE SOLID SOD IN LIEU OF HYDROMULCH.   |                          |
| 23. EXISTING PAVEMENTS, CURBS, SIDEWALKS, AND DRIVEWAYS DAMAGED OR REMOVED DURING CONSTRUCTION SHALL BE REPLACED TO CITY STANDARDS.   | 50. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 55. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 76. HYDROMULCH ALL DISTURBED AREAS, UNLESS OTHERWISE NOTED. HYDROMULCH TO BE INSTALLED 90 DAYS PRIOR TO SUBSTANTIAL COMPLETION OR AS SOON AS POSSIBLE IN ORDER TO ESTABLISH GROUND COVER PER SPEC. ALTERNATIVELY, GENERAL CONTRACTOR TO PROVIDE SOLID SOD IN LIEU OF HYDROMULCH.   |                          |
| 24. CONDITION OF THE ROAD AND/OR RIGHT-OF-WAY, UPON COMPLETION OF JOB, SHALL BE AS GOOD AS OR BETTER THAN THE CONDITION PRIOR TO STARTING WORK.   | 51. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 56. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 77. HYDROMULCH ALL DISTURBED AREAS, UNLESS OTHERWISE NOTED. HYDROMULCH TO BE INSTALLED 90 DAYS PRIOR TO SUBSTANTIAL COMPLETION OR AS SOON AS POSSIBLE IN ORDER TO ESTABLISH GROUND COVER PER SPEC. ALTERNATIVELY, GENERAL CONTRACTOR TO PROVIDE SOLID SOD IN LIEU OF HYDROMULCH.   |                          |
| 25. ADEQUATE DRAINAGE SHALL BE MAINTAINED AT ALL TIMES DURING CONSTRUCTION AND SHALL BE RESTORED TO THE SATISFACTION OF THE OWNING AUTHORITY.   | 52. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 57. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 78. HYDROMULCH ALL DISTURBED AREAS, UNLESS OTHERWISE NOTED. HYDROMULCH TO BE INSTALLED 90 DAYS PRIOR TO SUBSTANTIAL COMPLETION OR AS SOON AS POSSIBLE IN ORDER TO ESTABLISH GROUND COVER PER SPEC. ALTERNATIVELY, GENERAL CONTRACTOR TO PROVIDE SOLID SOD IN LIEU OF HYDROMULCH.   |                          |
| 26. WHEEL CHAIR RAMPS SHALL BE INSTALLED IN ACCORDANCE WITH CITY STANDARDS AT ALL INTERSECTIONS WHERE SIDEWALKS EXIST AND THE EXISTING CURB OR SIDEWALK IS DAMAGED OR REMOVED DURING CONSTRUCTION.  | 53. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 58. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 79. HYDROMULCH ALL DISTURBED AREAS, UNLESS OTHERWISE NOTED. HYDROMULCH TO BE INSTALLED 90 DAYS PRIOR TO SUBSTANTIAL COMPLETION OR AS SOON AS POSSIBLE IN ORDER TO ESTABLISH GROUND COVER PER SPEC. ALTERNATIVELY, GENERAL CONTRACTOR TO PROVIDE SOLID SOD IN LIEU OF HYDROMULCH.   |                          |
| 27. THIS PROPERTY IS LOCATED IN ZONE "U" UNSHADED. AREAS DETERMINED TO BE OUTSIDE OF THE 50-YEAR FLOODPLAIN AS SHOWN ON THE FLOOD INSURANCE RATE MAP BY FEMA), 48209C0120G PANEL 120 OF 525, DATED JANUARY 17, 2025. THIS STATEMENT IS BASED ON SCALING THE LOCATION OF THIS SURVEY ON THE ABOVE REFERENCED MAP.  | 54. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 59. THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGE TO EXISTING PUBLIC OR PRIVATE UTILITY LINES, INCLUDING BUT NOT LIMITED TO WATER LINES, WASTEWATER COLLECTION SYSTEMS AND STORM SEWERS, DURING CONSTRUCTION. ALL DAMAGES SHALL BE REPAIRED AT HIS EXPENSE AND IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION AND/OR AS DIRECTED BY THE ENGINEER.  | 80. HYDROMULCH ALL DISTURBED AREAS, UNLESS OTHERWISE NOTED. HYDROMULCH TO BE INSTALLED 90 DAYS PRIOR TO SUBSTANTIAL COMPLETION OR AS SOON AS POSSIBLE IN ORDER TO ESTABLISH GROUND COVER PER SPEC. ALTERNATIVELY, GENERAL CONTRACTOR TO PROVIDE SOLID SOD IN LIEU OF HYDROMULCH.   |                          |

| GENERAL NOTES   | UTILITY NOTES  | UTILITY NOTES   | UTILITY NOTES  | PAVING AND GRADING NOTES |
|---|--|---|--|--------------------------|
| 1. THE CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFYING THE LOCATION OF ALL EXISTING UTILITIES PRIOR TO CONSTRUCTION.  | 28. THE CONTRACTOR SHALL FURNISH ALL MATERIALS, EQUIPMENT, AND LABOR FOR EXCAVATION, INSTALLATION, BACKFILLING OF WATER AND/OR SEWER MAINS AND RELATED APPURTENANCES AS SHOWN ON THE PLANS AND/OR DESCRIBED IN THE SPECIFICATIONS.   | 43. EXISTING UTILITIES SHALL REMAIN IN SERVICE DURING THE CONSTRUCTION PERIOD UNTIL SUCH TIME THAT NEW UTILITIES CAN BE MADE OPERATIONAL.   | 54. REFERENCE THE ARCHITECTURAL SITE PLAN FOR SIDEWALK JOINT PATTERN. SIDEWALK JOINTS SHALL ALIGN WITH PAVING JOINTS WHEN SIDEWALK IS ADJACENT TO PAVING.  |                          |
| 2. THE CONTRACTOR SHALL BE RESPONSIBLE FOR FAMILIARIZING HIMSELF WITH THE JOBSITE.  | 29. REFER TO THE M.E.P. SHEETS FOR EXACT LOCATIONS OF WATER, FIRE, GAS AND SANITARY SEWER CONNECTIONS AT THE BUILDING.   | 44. REFER TO THE M.E.P. SHEETS FOR EXACT LOCATIONS OF WATER, FIRE, GAS AND SANITARY SEWER CONNECTIONS AT THE BUILDING.  | 55. THE INLETS/MANHOLES SHALL BE COORDINATED WITH THE LOCATION OF PAVEMENT JOINT PATTERN WITHIN PAVEMENT AREAS.  |                          |
| 3. THE CONTRACTOR SHALL BE RESPONSIBLE FOR SAFEGUARDING AND PROTECTING ALL MATERIAL AND EQUIPMENT STORED ON THE JOBSITE. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE STORAGE OF MATERIALS IN A SAFE AND WORKMANLIKE MANNER TO PREVENT INJURIES AND AFTER WORKING HOURS UNTIL PROJECT COMPLETION.  | 30. THE CONTRACTOR SHALL COMPLY WITH O.S.H.A. REGULATIONS AND STATE OF TEXAS LAW CONCERNING EXCAVATION. CONTRACTOR SHALL PROVIDE SHEETING, SHORING AND BRACING AS NECESSARY TO PROTECT WORKMEN AND EXISTING UTILITIES DURING ALL PHASES OF CONSTRUCTION.   | 45. REFERENCE M.E.P. SHEETS FOR REMOVAL AND/OR REROUTING OF ANY ELECTRICAL SERVICES OR ANY UTILITY LINE (ROOF DRAIN, SANITARY SEWER, ETC.) THAT LIES UNDER A PROPOSED STRUCTURE.  | 56. EXPANSION JOINT MATERIAL SHALL BE PLACED BETWEEN THE BUILDING AND PERIMETER CONCRETE PAVING. SEAL JOINT AS REQUIRED FOR PAVING JOINTS.   |                          |
| 4. WRITTEN DIMENSIONS ON THESE DRAWINGS SHALL HAVE PRECEDENCE OVER SCALE DIMENSIONS. CONTRACTOR SHALL VERIFY AND BE RESPONSIBLE FOR ALL DIMENSIONS AND CONDITIONS ON THE JOB AND THIS OFFICE MUST BE NOTIFIED OF ANY VARIATION FROM THE DIMENSIONS AND CONDITIONS SHOWN BY THESE DRAWINGS. DIMENSIONS SHOWN ARE TO FACE OF CURB UNLESS NOTED OTHERWISE. | 31. CONTRACTOR SHALL INCLUDE IN BASE PROPOSAL ALL COSTS ASSOCIATED WITH DEWATERING WELL POINTING, STABILIZING, ETC. THAT MAY BE REQUIRED TO INSTALL ANY AND ALL UNDERGROUND UTILITIES.   | 46. UTILITY CONTRACTOR SHALL PROVIDE TEMPORARY SILT BARRIER FENCE ON ALL NON-CURB INLETS WHICH WILL REMAIN IN PLACE AFTER UNDERGROUND CONSTRUCTION IS COMPLETE.   | 57. UNLESS OTHERWISE SPECIFIED, ALL PAVEMENT JOINT SEALANT SHALL BE SELF-LEVELING SILICONE JOINT SEALANT. (DOWNSIDE-BRUSH SILICONE JOINT SEALANT, DAPI SILICONE PLUS* PREMIUM SILICONE RUBBER CONCRETE SEALANT, GE SILICONE I MASONRY & CONCRETE SEALANT- 5020, SIKASIL - 728 SL, OR PRE-APPROVED EQUIVALENT.)           |                          |
| 5. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING ALL REQUIRED PERMITS AND CONSTRUCTION INSPECTIONS WITH THE PROPER REGULATORY AGENCIES, PRIOR TO BEGINNING CONSTRUCTION. COPIES OF ALL PERMITS SHALL BE SENT TO THE ENGINEER.   | 32. BEDDING AND BACKFILL SHALL BE SUBSIDIARY TO THE PAY ITEMS FOR PIPE AND SHALL NOT BE PAID FOR DIRECTLY. REFER TO DETAILS. IF WET SAND CONDITIONS ARE ENCOUNTERED, THE CONTRACTOR SHALL CONTACT THE OWNER AND ENGINEER IMMEDIATELY.  | 47. THE CONTRACTOR SHALL INCLUDE IN THE PROPOSAL AN INCIDENTAL AMOUNT FOR THE SAW CUTTING, REMOVAL AND REPLACEMENT OF PAVEMENT AT ALL LOCATIONS WHERE PROPOSED UTILITIES CROSS EXISTING PAVEMENT. WHETHER SHOWN ON THE DRAWINGS OR NOT, THE CONTRACTOR SHALL MATCH THE EXISTING PAVEMENT TYPE, THICKNESS AND GRADES.  | 58. REFER TO STRUCTURAL FOR ANY DOWELS REQUIRED TYING THE BUILDING FOUNDATION AND ADJACENT CONCRETE PAVING TOGETHER.   |                          |
| 6. CONTRACTOR TO OBTAIN ALL PERMITS REQUIRED PRIOR TO STARTING CONSTRUCTION OF UTILITIES AND/OR CURBS WITHIN RIGHT-OF-WAYS.   | 33. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE SHIPPING AND STORING OF ALL WATER AND SEWER MATERIALS. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO EXAMINE SUCH MATERIALS AT THE POINT OF DELIVERY AND TO REJECT ALL DEFECTIVE MATERIAL. THE CONTRACTOR SHALL REPLACE THE DEFECTIVE MATERIAL WITH SOUND MATERIAL AT HIS OWN EXPENSE.              | 48. WHEN CONNECTING TO EXISTING SANITARY SEWERS OR STORM DRAINAGE SYSTEMS, THE CONTRACTOR SHALL START AT THE DOWNSTREAM END AND WORK UPSTREAM.  | 59. SAWED JOINTS & TRANSVERSE JOINTS ARE TO BE EQUALLY SPACED BETWEEN EXPANSION JOINTS.  |                          |
| 7. TOPOGRAPHIC SURVEY BY:   | 34. THE LOADING AND UNLOADING OF ALL PIPE, VALVES, HYDRANTS, MANHOLES AND OTHER ACCESSORIES SHALL BE IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDED PRACTICES AND SHALL AT ALL TIMES BE PERFORMED WITH CARE TO AVOID ANY DAMAGE TO THE MATERIAL. THE CONTRACTOR SHALL LOCATE AND PROVIDE THE NECESSARY STORAGE AREAS FOR MATERIALS AND EQUIPMENT. | 49. TELEPHONE COMPANY FACILITIES MAY EXIST ON THE PROPERTY. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION BEFORE COMMENCING WORK, AND AGREES TO BE FULLY RESPONSIBLE FOR ALL DAMAGES WHICH MIGHT BE OCCASIONED BY A FAILURE TO EXACTLY LOCATE AND PRESERVE THESE UNDERGROUND UTILITIES. THE CONTRACTOR SHALL CALL (800) 344-8377 A MINIMUM OF 48 HOURS PRIOR TO CONSTRUCTION TO HAVE UNDERGROUND LINES FIELD LOCATED. WHEN EXCAVATING WITHIN EIGHTEEN INCHES (18") OF THE INDICATED LOCATION OF TELEPHONE FACILITIES, ALL EXCAVATIONS MUST BE ACCOMPLISHED USING NON-MECHANIZED EXCAVATION PROCEDURES. WHEN BORING THE CONTRACTOR SHALL EXPOSE THE TELEPHONE FACILITIES. WHEN TELEPHONE FACILITIES ARE EXPOSED, THE CONTRACTOR SHALL PROVIDE SUPPORT TO PREVENT DAMAGE TO THE CONDUIT DUCTS OR CABLES. WHEN EXCAVATING NEAR TELEPHONE POLES THE CONTRACTOR SHALL BRACE THE POLE FOR SUPPORT.  | 60. SAWING OF JOINTS MUST BEGIN AS SOON AS THE CONCRETE HAS HARDENED SUFFICIENTLY TO AVOID EXCESSIVE RAVELING. REFER TO SPECIFICATIONS FOR ADDITIONAL INFORMATION.   |                          |
| 8. BENCHMARK: SEE SURVEY  | 35. ALL STORM SEWER TO BE HIGH DENSITY POLYETHYLENE CORRUGATED EXTERIOR / SMOOTH INTERIOR PIPE WITH WATER TIGHT JOINTS PER ASTM D 312 UNLESS OTHERWISE OR SPECIFICALLY NOTED.  | 50. CAUTION: UNDERGROUND GAS FACILITIES<br>GAS LINES TO INCLUDE LIVE GAS TRANSMISSION AND/OR INDUSTRIAL GAS SUPPLY CORPORATION (WHERE APPLICABLE) MAY EXIST ON THE PROPERTY. SERVICE LINES ARE USUALLY NOT SHOWN. THE CONTRACTOR SHALL CONTACT THE UTILITY COORDINATING COMMITTEE AT 811 OR (800) 669-8344 A MINIMUM OF 48 HOURS PRIOR TO CONSTRUCTION TO HAVE MAIN AND SERVICES LINES FIELD LOCATED.<br><br>* WHEN GAS LINE MARKINGS ARE NOT VISIBLE CALL (713) 967-8037 (7:00 AM-4:30 PM) FOR STATUS OF LINE LOCATION REQUEST BEFORE EXCAVATION BEGINS.<br>* WHEN EXCAVATING WITHIN 18" OF THE INDICATED LOCATION OF GAS FACILITIES, ALL EXCAVATION MUST BE ACCOMPLISHED USING NON-MECHANIZED EXCAVATION PROCEDURES.<br>* WHEN GAS FACILITIES ARE EXPOSED, SUFFICIENT SUPPORT MUST BE PROVIDED TO THE FACILITIES TO PREVENT EXCESSIVE STRESS ON THE PIPING.<br>THE CONTRACTOR IS FULLY RESPONSIBLE FOR ANY DAMAGES CAUSED BY HIS FAILURE TO EXACTLY LOCATE AND PRESERVE THESE UNDERGROUND FACILITIES. | 61. THE CONTRACTOR SHALL REPLACE ANY DAMAGED AND/OR REMOVED CONCRETE PAVEMENT, CURBS AND/OR WALK TO EQUAL OR BETTER THAN EXISTING CONDITION. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO INCLUDE ANY CONCRETE PAVEMENT, CURB OR WALK REMOVAL AND REPLACEMENT IN HIS BID AS AN INCIDENTAL TO THE COST OF CONSTRUCTION. |                          |
| 9. CONTRACTOR IS SOLELY RESPONSIBLE FOR CONTACTING THE SURVEYOR AND VERIFYING THE BENCHMARK AND ON SITE TBMS IN THE FIELD.  | 36. HIGH DENSITY POLYETHYLENE PIPE SHALL BE INSTALLED IN ACCORDANCE WITH THE MANUFACTURER'S RECOMMENDATION OR THE PLANS / SPECIFICATIONS, WHICHEVER IS MORE RESTRICTIVE.   | 51. WARNING: OVERHEAD ELECTRICAL FACILITIES<br>OVERHEAD LINES MAY EXIST ON THE PROPERTY. THESE LINES ARE CLEARLY VISIBLE, AND IT IS THE CONTRACTOR'S RESPONSIBILITY TO LOCATE THEM PRIOR TO BEGINNING ANY CONSTRUCTION. TEXAS LAW, SECTION 72.02, HEALTH & SAFETY CODE, FORBIDS ALL ACTIVITIES IN WHICH PERSONS OR THINGS MAY COME WITHIN 9' OF LIVE OVERHEAD HIGH VOLTAGE LINES. PARTIES RESPONSIBLE FOR THE WORK, INCLUDING CONTRACTORS, ARE LEGALLY RESPONSIBLE FOR THE SAFETY OF CONSTRUCTION WORKERS UNDER THIS LAW. THIS LAW CARRIES BOTH CRIMINAL AND CIVIL LIABILITY. TO ARRANGE FOR LINES TO BE TURNED OFF OR REMOVED CALL POWER COMPANY AT (713) 202-2222 (CENTERPOINT).<br><br>WARNING: UNDERGROUND ELECTRICAL FACILITIES<br>UNDERGROUND ELECTRICAL FACILITIES MAY EXIST ON THE PROPERTY. AT LEAST 48 HOURS PRIOR TO CONSTRUCTION, CALL THE UCC AT 811, OR TOLL FREE AT (800) 669-8344, TO VERIFY THAT NO UNDERGROUND FACILITIES EXIST.  | 62. THE CONTRACTOR SHALL GRADE THE SITE AS INDICATED BY THE CONTOUR LINES. DIRECTIONAL ARROWS AND ELEVATIONS SHOWN ON DRAWINGS. ALL GRADING SHALL VARY UNIFORMLY BETWEEN ELEVATIONS SHOWN.   |                          |
| 10. THE DRAWINGS SHOW AS MUCH INFORMATION AS CAN BE REASONABLY OBTAINED FROM THE GROUND OBSERVATION AND EXISTING CONSTRUCTION DRAWINGS REGARDING THE ENTIRE TOPOGRAPHY, CONTOURS, SUB-SURFACE SOILS, AS WELL AS THE LOCATION AND NATURE OF PIPELINES, STORM SEWERS, WATER LINES, NATURAL GAS LINES, UNDERGROUND   |  |   |  |                          |



LEGEND

- ◆ BENCHMARK
- IRON ROD FOUND (1/2" OR AS NOTED)
- COTTON SPINDLE WITH WASHER STAMPED "INLAND GEODETICS" SET
- ▲ CONTROL POINT (TYPE AS NOTED)
- ▲ NAIL FOUND (TYPE AS NOTED)
- FENCE CORNER POST
- FIRE HYDRANT
- WATER VALVE
- GAS METER
- GAS VALVE
- ▲ GAS TEST LEAD
- LIGHT POLE
- UTILITY POLE WITH TRANSFORMER
- UTILITY POLE
- GUY ANCHOR
- SIGN POST
- WIRE FENCE TYPE NOTED IF APPLICABLE
- OVERHEAD WIRES
- UNDERGROUND GAS
- OFFICIAL PUBLIC RECORDS OF WILLAMSON COUNTY, TEXAS

- NOTES:
- BEARINGS ARE BASED ON THE TEXAS COORDINATE SYSTEM OF 1983, SOUTH CENTRAL ZONE, NAD83 (2011). ALL DISTANCES SHOWN HEREON ARE SURFACE VALUES REPRESENTED IN U.S. SURVEY FEET BASED ON A GRID-TO-SURFACE COMBINED ADJUSTMENT FACTOR OF 3.00033.
  - VERTICAL POSITIONS WERE DETERMINED USING THE "LEICA SMARTNET" AND GPS REAL TIME SURVEY METHODS AND ARE REFERENCED TO NORTH AMERICAN VERTICAL DATUM (NAVD) 88, USING GEOID 18.
  - THE SYMBOLS REFLECTED IN THE LEGEND AND ON THIS SURVEY MAY HAVE BEEN ENLARGED FOR CLARITY. THE SYMBOLS HAVE BEEN PLOTTED AT THE CENTER OF THE FIELD LOCATION AND MAY NOT REPRESENT THE ACTUAL SIZE OR SHAPE OF THE FEATURE.
  - UTILITY INFORMATION SHOWN HEREON CONSTITUTES FIELD RECOVERY OF OBSERVED EVIDENCE OF UTILITIES TOGETHER WITH EVIDENCE FROM MARKINGS BY UTILITY COMPANIES CONTACTED THROUGH THE DIG TESS UTILITY LOCATING SERVICE. LOCATIONS OF UNDERGROUND UTILITIES/STRUCTURES MAY VARY FROM LOCATIONS SHOWN HEREON. ADDITIONAL BURIED UTILITIES/STRUCTURES, SUCH AS ELECTRICAL, TELEPHONE, CABLE TV AND PIPELINES, MAY BE ENCOUNTERED. NO EXCAVATIONS WERE MADE DURING THE PROGRESS OF THIS SURVEY TO LOCATE BURIED UTILITIES/STRUCTURES. FOR INFORMATION REGARDING BURIED UTILITIES/STRUCTURES OR BEFORE ANY EXCAVATION IS BEGUN, CONTACT THE APPROPRIATE AGENCIES FOR VERIFICATION OF UTILITY TYPE AND FOR FIELD LOCATION.
  - FLOOD NOTE: BY GRAPHIC PLOTTING ONLY, THIS PROPERTY IS IN ZONE X (NOT SHADED) - AREAS DETERMINED TO BE OUTSIDE THE 0.2% ANNUAL CHANCE FLOODPLAIN AS DEFINED BY THE FEDERAL EMERGENCY MANAGEMENT AGENCY, FLOOD INSURANCE RATE MAP, COMMUNITY PANEL NO. 4829C01156, THAT BEARS AN EFFECTIVE/REVISED DATE OF 01/17/2025. THE SURVEYOR MAKES NO ASSURANCE AS TO THE ACCURACY OF THE DELINEATIONS SHOWN ON THE FEDERAL EMERGENCY MANAGEMENT AGENCY FLOOD INSURANCE RATE MAP. THIS STATEMENT IS FOR INSURANCE PURPOSES ONLY AND IS NOT AN OPINION THAT THE PROPERTY WILL OR WILL NOT FLOOD. A FLOOD STUDY WAS NOT CONDUCTED ON THE PROPERTY.
  - NO ABOVEGROUND VISIBLE EVIDENCE OF THE FOLLOWING UTILITIES WERE OBSERVED ON THE SUBJECT SITE AS OF THE DATE OF SURVEY: SEWER.
  - THIS TOPOGRAPHIC MAP DOES NOT REPRESENT A BOUNDARY SURVEY, AND SHALL NOT BE USED FOR CONVEYANCE. THE LINES AND OTHER INFORMATION REPRESENTING THE PERIMETER OF THE PROPERTY ARE FOR GENERAL DESCRIPTIVE PURPOSES ONLY.
  - RESTRICTIVE COVENANTS OF RECORD RECORDED IN VOLUME 2904, PAGE 482, OFFICIAL PUBLIC RECORDS, HAYS COUNTY, TEXAS.
  - RIGHT OF WAY EASEMENT OF RECORD IN VOLUME 946, PAGE 393, OFFICIAL PUBLIC RECORDS, HAYS COUNTY, TEXAS.
  - BUILDING SETBACK LINES AS SET FORTH IN INSTRUMENT RECORDED IN VOLUME 2904, PAGE 482, OFFICIAL PUBLIC RECORDS, HAYS COUNTY, TEXAS.
  - THIS SURVEY WAS MADE WITHOUT THE BENEFIT OF AN ABSTRACT OF TITLE NOR A TITLE COMMITMENT OR TITLE POLICY. THERE MAY BE ADDITIONAL EASEMENTS OR RESTRICTIONS, NOT SHOWN HEREON, WHICH MAY AFFECT THE PROPERTY.
- PREPARED BY: JA  
INLAND GEODETICS  
DATE OF LAST FIELD WORK: 07/01/2025  
ISSUE DATE:

CONTROL

| Point # | Northing    | Easting    | Elevation | Raw Description  |
|---------|-------------|------------|-----------|------------------|
| 1       | 13978859.70 | 2283992.19 | 1170.99   | CP IRSC 5/8 IC   |
| 2       | 13978717.02 | 2284238.63 | 1158.74   | BM SQCUT IN CURB |
| 3       | 13978479.32 | 2283868.20 | 1174.52   | BM CGS/W IN ASPH |
| 4       | 13978303.01 | 2284024.88 | 1173.60   | CP IRSC 5/8 IC   |



LIMITED TOPOGRAPHIC SURVEY  
SHOWING PROPERTY OF  
DRIPPING SPRINGS  
INDEPENDENT SCHOOL DISTRICT  
PROJECT: DSISD SYCAMORE SPRINGS ES  
HAYS COUNTY

1504 CHISHOLM TRAIL RD., #103  
ROUND ROCK, TX 78681  
512-238-1200  
FIRM REG. NO. 100591-00  
SHEET 1 OF 1  
PRK-003 08/12/2025

DSISD 18+ BUILDING



KEY PLAN  
NORTH PLAN TRUE



CLIENT  
DRIPPING SPRINGS ISD

DATE 10/17/2025 PROJECT NUMBER 250027

DRAWING HISTORY



| No. | Description | Date |
|-----|-------------|------|
|     |             |      |
|     |             |      |
|     |             |      |
|     |             |      |

CHECKED BY: DH  
DRAWN BY: KT

SURVEY (FOR INFORMATION ONLY)

C 002





NOTES TO SHEET

- SITE PLAN NOTES:**
- ALL CURB RADI ARE 3.00' UNLESS OTHERWISE NOTED ON PLANS.
  - ALL DIMENSIONS ARE TO FACE OF CURB/FACE OF BUILDING UNLESS NOTED ON PLANS.
  - BUILDING DIMENSIONS SHALL BE VERIFIED WITH ARCHITECTURAL PLANS, PRIOR TO LAYOUT OF SITE.
  - FOR DRIVEWAY CONSTRUCTION, THE OWNER IS RESPONSIBLE FOR ALL COSTS FOR RELOCATION OF OR DAMAGE TO UTILITIES.
  - ALL ADA ACCESSIBLE SIDEWALKS SHALL BE CONCRETE, WITH A COURSE BROOM FINISH WITH A MINIMUM WIDTH OF 4' UNLESS OTHERWISE NOTED.
  - ALL PARKING SPACES ARE 90 DEGREES AND 9.00' WIDE X 18.50' DEEP, UNLESS OTHERWISE INDICATED.
  - THIS SITE MEETS TEXAS ACCESSIBILITY STANDARDS AND AN ACCESSIBLE ROUTE WILL BE PROVIDED TO THE OTHER BUILDING AS NECESSARY.
  - SEE ARCHITECTURAL DETAIL SHEETS FOR PARKING DETAILS.
  - ALL ON-SITE UTILITIES SHALL BE LOCATED UNDERGROUND UNLESS REQUIRED.
  - ANY PROPOSED MODIFICATIONS, WHICH INCLUDE MOVING A STRUCTURE MORE THAN TWENTY-FIVE (25) FEET OR INCREASING THE HEIGHT OR SQUARE FOOTAGE OF A BUILDING, WILL REQUIRE REVIEW BY THE PLANNING COMMISSION AND OR CITY COUNCIL.
  - SCREENING FOR SOLID WASTE COLLECTION AND LOADING AREAS SHALL BE THE SAME AS, OR OF EQUAL QUALITY TO, PRINCIPAL BUILDING MATERIALS.
- ACCESSIBLE ROUTE NOTES:**
- SLOPES ON ACCESSIBLE ROUTES MAY NOT EXCEED 1:20 UNLESS DESIGNED AS A RAMP (TAS 403.3).
  - THE MAXIMUM SLOPE OF A RAMP IN NEW CONSTRUCTION IS 1:12. THE MAXIMUM RISE FOR ANY RAMP RUN IS 30 INCHES. (TAS 405.2, 405.6)
  - ACCESSIBLE ROUTES MUST HAVE A CROSS-SLOPE NO GREATER THAN 1:48. (TAS 403.3)
  - GROUND SURFACES ALONG ACCESSIBLE ROUTES MUST BE STABLE, FIRM, AND SLIP RESISTANT. (TAS 302)



**DSID 18+ BUILDING**

14451 SAWYER RANCH RD.  
 AUSTIN, TX 78737  
 ISSUE FOR PERMIT AND CONSTRUCTION

**KEY PLAN**

A

NORTH PLAN TRUE

TRACE C. CRYER  
 143668  
 LICENSE  
 PROFESSIONAL ENGINEER

CLIENT: DRIPPING SPRINGS ISD  
 DATE: 11/07/2025  
 PROJECT NUMBER: 250027

| DRAWING HISTORY |             |            |
|-----------------|-------------|------------|
| No.             | Description | Date       |
| 1               | Addendum 1  | 12.12.2025 |

CHECKED BY: DH  
 DRAWN BY: KT

**SITE PLAN**

**C 101**










Z:\Projects\AUS\250202\100\Drawings\203A\_EXISTING DETENTION POND B.dwg Last Saved: KTRAN Thursday, October 16, 2025 3:47:55 PM



**LEGEND**

|     |   |
|-----|---|
| --- | PROPERTY LINE (ADJACENT)                          |
| --- | EXISTING EASEMENT                                 |
| --- | EXISTING ELECTRICAL                               |
| --- | EXISTING UNDERGROUND ELEC                         |
| --- | EXISTING OVERHEAD ELEC                            |
| --- | EXISTING GAS                                      |
| --- | EXISTING CONTOURS                                 |
| 100 | EXISTING TREE (TO REMAIN)                         |
| 100 | EXISTING TREE (REMOVAL)                           |
| --- | PROPOSED CURB & GUTTER (SEE OVERLAP NOTED PLANS)  |
| --- | PROPOSED CONCRETE SIDEWALK (SEE PLAN FOR DETAILS) |
| --- | PROPOSED FIRE LANE                                |
| --- | L.O.C. (LIMITS OF CONSTRUCTION)                   |
| --- | PROPOSED ACCESSIBLE ROUTE                         |
| --- | PROPOSED CONTOURS                                 |
| --- | PROPOSED SPOT GRADES                              |
| --- | EXISTING SPOT GRADES                              |

**ABBREVIATIONS**

|       |                  |      |                |
|-------|------------------|------|----------------|
| TC =  | TOP OF CURB      | TW = | TOP OF WALL    |
| ICP = | EDGE OF PAVEMENT | ME = | MATCH EXISTING |
| FL =  | FLOW LINE        | HP = | HIGH POINT     |
| LP =  | LOW POINT        | EG = | EXISTING GRADE |

**PROPOSED UTILITIES:**

|    |                 |    |                 |
|----|-----------------|----|-----------------|
| FW | FIRE HYDRANTS   | FW | FIRE HYDRANTS   |
| WV | WATER VALVE     | WV | WATER VALVE     |
| MH | MANHOLE (STORM) | MH | MANHOLE (STORM) |
| MH | MANHOLE (WW)    | MH | MANHOLE (WW)    |
| IN | INLET           | IN | INLET           |
| W  | WATER           | W  | WATER           |
| WW | WASTEWATER      | WW | WASTEWATER      |
| SS | STORM SEWER     | SS | STORM SEWER     |

**NOTES:**

- UPON COMPLETION OF THE PROPOSED SITE IMPROVEMENTS, AND PRIOR TO THE RELEASE OF THE CERTIFICATE OF OCCUPANCY BY THE PERMIT CENTER, THE DESIGN ENGINEER SHALL CERTIFY IN WRITING THAT THE PROPOSED DETENTION AND FILTRATION FACILITIES WERE CONSTRUCTED IN CONFORMANCE WITH THE APPROVED PLANS.

**NOTE:**  
THE RECOMMENDATIONS MADE IN THE GEOTECHNICAL REPORT BY ALPHA TESTING, INC. (DATED NOVEMBER 3, 2014) SHALL GOVERN THE PROPOSED SITE WORK AS DEPICTED IN THESE PLANS.

**!!! CAUTION !!!**  
EXISTING OVERHEAD UTILITIES IN VICINITY CONTRACTOR SHALL EXERCISE EXTREME CAUTION WHEN WORKING NEAR ELECTRIC FACILITIES.

**!!! WARNING !!!**  
THE ENGINEER ASSUMES NO RESPONSIBILITY FOR THE ACCURACY OF THE LOCATION OF UNDERGROUND UTILITIES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR LOCATION AND AVOIDING ALL EXISTING UTILITIES BY CALLING THE "ONE CALL" LOCATOR SERVICE AT (800) 344-8377 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION.

Date: 6/29/15  
Revision / ADMS

**A NEW ELEMENTARY SCHOOL AND NEW MIDDLE SCHOOL FOR DRIPPING SPRINGS I.S.D., DRIPPING SPRINGS, TEXAS.**



**CA**  
Cunningham | Allen, Inc.  
Engineers • Surveyors • Planners  
Tel: (512) 227-2946  
www.cunningham-allen.com  
10001 BELL RD., SUITE 100  
CUMMINGHAM-ALLEN, INC.  
10/24/25




**Huckabee**  
10701-DALLAS-TOP FLOOR-IRVING, TEXAS 75039  
www.huckabee.com  
800.887.5529

POND 'B' PLAN  
Job No. 0199101  
Drawn By: E.G. R.E.  
Date: 02/29/15  
Sheet No. **C7.4**  
of



**DSISD 18+ BUILDING**

14451 SAWYER RANCH RD.  
AUSTIN, TX 78737  
75% CD REVIEW SET



**DRAWING HISTORY**

| No. | Description | Date |
|-----|-------------|------|
|     |             |      |
|     |             |      |
|     |             |      |


CHECKED BY: DH  
DRAWN BY: KT

**EXISTING DETENTION POND B**


**C 203A**

3169101 PLANS FOR REFERENCE ONLY





KEY PLAN  
NORTH PLAN TRUE



CHECKED BY: DH  
DRAWN BY: KT

EXISTING DETENTION POND B

Copyright © 2015, Huckabee & Associates, Inc.

Project Name: Dripping Springs New Elementary/Middle School  
Date Prepared: 2/5/2015

Revision / Date

Project: A NEW ELEMENTARY SCHOOL AND NEW MIDDLE SCHOOL FOR DRIPPING SPRINGS I.S.D., DRIPPING SPRINGS, TEXAS

Sheet No. C7.5  
Sheet 51 OF 172

### TSS Removal Calculations 02-05-2015

(For use with OPTIONAL ENHANCED MEASURES, RG-348 Appendix A ONLY)

Calculations from RG-348, Appendix A, Pages A-20 to A-24

Page A-21 Equation 4.3:  $L = 27.7(A \times P)$

where:  
 $L$  = Total required TSS removal (pounds) from total project area  
 $A$  = Impervious Area (acres)  
 $P$  = Average annual precipitation (inches)

County = Hays  
 Total project area included in plan = 50,554 acres  
 Total Impervious Area (acres) = 12,742 acres  
 Total post-development impervious cover fraction = 0.36  
 $P$  = 33 inches/yr

**REQUIRED  $L_{TSS}$  TOTAL PROJECT = 16675 lbs.**

2. Number of drainage basins / outfalls areas leaving the plan area: 2

3. BMP(s) chosen for drainage basin(s)  
 Proposed BMP = Sand Filter  
 Removal Efficiency = 89 percent

4. Calculate Maximum TSS Load Removed ( $L_R$ ) for each Drainage Basin by the selected BMP type

Page A-22 Equation 4.5:  $L_R = (BMP \text{ Efficiency}) \times P \times (A_i \times 34.6 + A_p \times 0.54)$

where:  
 $L_R$  = Maximum available load removed by BMP  
 $BMP \text{ Efficiency}$  = TSS removal efficiency (expressed as a decimal fraction)  
 $A_i$  = Impervious Cover in basin to BMP (acres)  
 $A_p$  = Permeable Cover in basin to BMP (acres)  
 $P$  = Average annual precipitation (inches)

|                |                     |
|----------------|---------------------|
| For Basin 'A': | $A_i$ = 8.886 acres |
|                | $A_p$ = 5.999 acres |
|                | $L_R$ = 9074 lbs.   |
| For Basin 'B': | $A_i$ = 8.167 acres |
|                | $A_p$ = 5.464 acres |
|                | $L_R$ = 8886 lbs.   |

**Total Available Load Removal in Basins 'A' and 'B':  $L_R = 17460$  lbs.**

5. Calculate Fraction of Annual Runoff to Treat on the Plan Area  
 Desired  $L_R$  this Plan = 16675 lbs.

Page A-23 Equation 4.6:  $F = L / \sum L_R$

$F$  = Fraction of the annual rainfall treated by the BMP  
 $L_R$  = Available load reduction from each BMP above  
 $L$  = Required Project Load Reduction

$F = 0.955$

6. Calculate Capture Volume required by the BMP Type in each drainage basin

Page A-23 Equation 4.7:  $WQV = \text{Rainfall Depth} \times R_p \times A$   
 $WQV$  = Water Quality Volume  
 Rainfall Depth = 1.87 inches (based on Fraction of annual rainfall treated by the BMP)  
 $R_p$  = Runoff coefficient  
 $A$  = Area of drainage basin to the BMP

|                |  |
|----------------|--|
| For Basin 'A': | % I.C. = 59.56%  |
|                | $R_p$ = 0.55628  |
|                | $A$ = 14.885 acres   |
|                | On-site Water Quality Volume = 56138 cubic feet                    |
|                | Storage for Sediment = 11228 cubic feet                            |
|                | <b>Total Capture Volume (WQV + Sed Storage) = 67365 cubic feet</b> |
| For Basin 'B': | % I.C. = 59.91%  |
|                | $R_p$ = 0.55928  |
|                | $A$ = 13.631 acres   |
|                | On-site Water Quality Volume = 51860 cubic feet                    |
|                | Storage for Sediment = 10372 cubic feet                            |
|                | <b>Total Capture Volume (WQV + Sed Storage) = 62232 cubic feet</b> |

9. Filter area for Sand Filters

|                |   |   |                             |
|----------------|---|---|-----------------------------|
| For Basin 'A': | Water Quality Volume for combined basins = 67365 cubic feet | Minimum filter basin area = 5614 square feet        | For minimum depth of 2 feet |
|                | Maximum sedimentation basin area = 22455 square feet        | Minimum sedimentation basin area = 1403 square feet | For maximum depth of 8 feet |
| For Basin 'B': | Water Quality Volume for combined basins = 62232 cubic feet | Minimum filter basin area = 5186 square feet        | For minimum depth of 2 feet |
|                | Maximum sedimentation basin area = 20744 square feet        | Minimum sedimentation basin area = 1296 square feet | For maximum depth of 8 feet |

### STORMWATER QUALITY CALCULATIONS

#### BASIN 'B': PARTIAL SEDIMENTATION

#### DRAINAGE AREA DATA

|       |              |                  |              |
|-------|--------------|------------------|--------------|
| Total | 593745 sq ft | Impervious Cover | 353753 sq ft |
|-------|--------------|------------------|--------------|

Impervious Cover = 59.82%

Rainfall Depth (per TCEQ Enhanced Treatment Calc) = 1.875 inches  
 Runoff Coeff (per TCEQ Enhanced Treatment Calc) = 0.553

#### WATER QUALITY CONTROL CALCULATIONS

The Water Quality Control is to be PARTIAL sedimentation/filtration.

|                             |                 |
|-----------------------------|-----------------|
| Site Area Draining to Pond  | 13.631 ac       |
| Total Area Draining to Pond | 13.631 ac       |
| Design Flow Rate            | 0.100 100.3 cfs |
|                             | 0.25 51.86 cfs  |
| Required                    | 51.860          |
| Provided                    | 51.860          |


Water Quality Volume (WQV =  $R_p \times P \times DA$ ) = 51,860 cu ft  
 Storage for Sediment = 10,372 cu ft  
 Total Capture Volume = 62,232 cu ft  
 Filtration Pond Area ( $WQV / (P \times DA)$ ) = 51.86 sq ft  
 Water Quality Elevation = 1127.50  
 Elevation of Splitter/Overflow Weir ( $WQV / (P \times DA)$ ) = 1128.00  
 Height of Gation Weir ( $WQV / (P \times DA)$ ) = 1127.50  
 Length of Splitter Weir = 76.00  
 Weir Coefficient = 3.00  
 Required Head to Pass 0.100 = 0.68  
 Pond Freeboard Provided = 1.57

| STAGE   | SEDIMENTATION        |                | FILTRATION           |                | Total  |
|---------|----------------------|----------------|----------------------|----------------|--------|
|         | Surface Area (sq ft) | Volume (cu ft) | Surface Area (sq ft) | Volume (cu ft) |        |
| 1124.00 | 0                    | 0              | 7849                 | 0              | 0      |
| 1124.25 | 0                    | 0              | 8055                 | 2601           | 2601   |
| 1125.00 | 4742                 | 1779           | 8372                 | 8161           | 9933   |
| 1126.00 | 9354                 | 8826           | 8752                 | 16743          | 25569  |
| 1127.00 | 11900                | 19453          | 8209                 | 25743          | 45196  |
| 1127.50 | 12576                | 25672          | 9416                 | 30388          | 55971  |
| 1127.75 | 12986                | 29166          | 9532                 | 33986          | 62232  |
| 1128.00 | 13251                | 32029          | 9622                 | 39168          | 67186  |
| 1129.00 | 14655                | 45982          | 10035                | 44986          | 90969  |
| 1130.00 | 16700                | 61659          | 10448                | 55228          | 116887 |
| 1130.25 | 17282                | 65942          | 10551                | 57952          | 123795 |


Size splitter openings to pass 0.25 where  $D = CA(2gh)^{0.5}$

Orifice Coefficient = C = 0.8  
 Open Area ( $A$ ) =  $2 \times L \times H$   
 Required  $H$  to pass 0.25 through openings:  
 Available  $H$  in splitter box to top of weir


Calculations for outlet orifice size:  
 Average Drawdown Flow (Total Pond Volume / 48 hours) = 0.3899 cfs  
 Average Available  $H$  for Drawdown Flow = 2.80 ft  
 Required Orifice Area based on Orifice Eq. = 0.0571 sq ft  
 Required min. Orifice Diameter = 3.235 in.  
 Chosen Diameter of Orifice in PVC pipe cap = 3.25 in.




WATER QUALITY POND 'B' SPLITTER BOX PLAN  
SCALE: 1" = 5'



WATER QUALITY POND 'B' SPLITTER BOX: SECTION A-A  
SCALE: 1" = 5'




WATER QUALITY POND 'B' SPLITTER BOX: SECTION B-B  
SCALE: 1" = 5'



GABION BASKET DETAIL  
SCALE: NTS

- STONE: STONE FILL MATERIAL SHALL CONSIST OF HARD, DURABLE, CLEAN STONE OF THE SIZE INDICATED, 5 TO 8 INCHES IN SIZE OR AS APPROVED BY THE ENGINEER AND RESISTANT TO THE ACTION OF AIR AND WATER AND SUITABLE IN ALL RESPECTS FOR THE PURPOSE INTENDED.
- WIRE CONTAINERS: WIRE MESH SHALL CONSIST OF PLASTIC COATED (P.V.C.) GALVANIZED WIRE 0.130 INCH IN DIAMETER MINIMUM AND SHALL EQUAL OR EXCEED FEDERAL SPECIFICATION QQ-W-461G, CLASS 3 UNLESS OTHERWISE INDICATED. OPENING OF THE MESH SHALL NOT EXCEED APPROXIMATELY 4 INCHES IN THE LONGEST DIMENSION. THE WIRE MESH IS TO BE FABRICATED IN SUCH MANNER AS TO BE NONWELDING. THE END CONNECTING WIRE SHALL BE OF THE SAME TYPE AND SIZE AS THE BASKETS AND SHALL BE SUPPLIED IN SUFFICIENT QUANTITY FOR SECURELY FASTENING ALL EDGES OF THE GABION AND DIAPHRAGMS.
- FILTER FABRIC: FILTER FABRIC SHALL BE NON-Biodegradable ULTRAVIOLET STABILIZED, INERT TO MOST SOIL CHEMICALS, UNAFFECTED BY MOISTURE WHICH ALLOW WATER TO PASS THROUGH WHILE RETAINING SOIL PARTICLES AND SHALL CONFORM TO ITEM NO. 625, "FILTER FABRIC".




TYPICAL FILTRATION POND CLEAN-OUT DETAIL  
SCALE: NTS

**!!! CAUTION !!!**  
EXISTING OVERHEAD UTILITIES IN VICINITY CONTRACTOR SHALL EXERCISE EXTREME CAUTION WHEN WORKING NEAR ELECTRIC FACILITIES

**!!! WARNING !!!**  
THE ENGINEER ASSUMES NO RESPONSIBILITY FOR THE ACCURACY OF THE LOCATION OF UNDERGROUND UTILITIES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR LOCATION AND AVOIDING ALL EXISTING UTILITIES BY CALLING THE "ONE CALL" LOCATOR SERVICE AT (800) 344-8377 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION.

Drawing Path: E:\3169101\_Drawings\_Production Drawings\GHT\_WATER QUALITY POND B.dwg Plotted By: Russel Beamer Date: 3/18/2015 4:42:44 PM Layout: POND 'B' WATER QUALITY DETAILS Page Size: ARCH full bleed E1 (30.00 x 42.00 inches), 1:1



**CA**  
Consulting & Services, Inc.  
Engineering & Surveying & Planning  
14113 Duffield  
Austin, TX 78757  
www.ca-engineering.com  
512.336.6676  
ca-engineering.com

Project:  
**A NEW ELEMENTARY SCHOOL  
AND NEW MIDDLE SCHOOL  
FOR  
DRIPPING SPRINGS I.S.D.  
DRIPPING SPRINGS, TEXAS**




ADD #5  
-REVISED WEIR  
ELEVATION.

**Huckabee**  
1886-01-01  
www.huckabee.com  
800.885.228

Job No. 1886-01-01 Date: 6/29/15  
Sheet No. **C7.5-2**

Copyright © 2015, Huckabee & Associates, Inc.



**CA**  
Consulting & Services, Inc.  
Engineering & Surveying & Planning  
14113 Duffield  
Austin, TX 78757  
www.ca-engineering.com  
512.336.6676  
ca-engineering.com

Project:  
**A NEW ELEMENTARY SCHOOL  
AND NEW MIDDLE SCHOOL  
FOR  
DRIPPING SPRINGS I.S.D.  
DRIPPING SPRINGS, TEXAS**



ADD #5  
-REVISED WEIR  
ELEVATION.

**Huckabee**  
1886-01-01  
www.huckabee.com  
800.885.228

Job No. 1886-01-01 Date: 6/29/15  
Sheet No. **C7.5-1**

Copyright © 2015, Huckabee & Associates, Inc.

3169101 PLANS FOR REFERENCE ONLY

DSISD 18+ BUILDING



KEY PLAN  
NORTH PLAN TRUE



CLIENT: DRIPPING SPRINGS ISD  
DATE: 10/17/2025 PROJECT NUMBER: 250027

| DRAWING HISTORY |             |      |
|-----------------|-------------|------|
| No.             | Description | Date |
|                 |             |      |
|                 |             |      |
|                 |             |      |
|                 |             |      |

CHECKED BY: DH  
DRAWN BY: KT

EXISTING  
DETENTION  
POND B


**C 203D**







U:\PBAustin\Projects\25025027\FCCD\GIS\Drawings\301 PAVING PLAN.dwg Last Saved: AGUZMAN  
 Wednesday, November 5, 2025 2:11:53 PM



**TABLE L  
 ASPHALT CONCRETE PAVEMENT SECTIONS**

|  | Light-Duty<br>18,000 ESAL<br>(inches) |     | Moderate-Duty<br>75,000 ESAL<br>(inches) |      | Bus Loop<br>125,000 ESAL<br>(inches) |      |
|--|---------------------------------------|-----|--|------|--------------------------------------|------|
| HMAC Surface Course                              | 2.0                                   | 2.0 | 2.0                                      | 2.0  | 2.5                                  | 2.5  |
| Flexible Base                                    | 6.0                                   | 8.0 | 10.0                                     | 14.0 | 10.0                                 | 14.0 |
| Lime Stabilized Subgrade or Geogrid <sup>1</sup> | 6.0                                   | —   | 6.0                                      | —    | 6.0                                  | —    |
| Moisture Conditioned Subgrade                    | —                                     | 6.0 | —  | 6.0  | —                                    | 6.0  |

<sup>1</sup> If the pavement subgrade consists of marl (rock), the base material thickness presented herein may be reduced by up to 4 inches. However, the minimum flexible base thickness is 6 inches.

Full depth asphalt concrete pavement could be considered for this project; however, it should only be utilized in conjunction with lime stabilization of the pavement subgrade. If it is desired to utilize a full depth asphalt section, the flexible base layer from Table L could be replaced with 3 inches of asphalt base course for Light-Duty areas and 3 1/2 inches of asphalt base course in Moderate-Duty and Bus Loop traffic areas (TxDOT Standard Specification Item 340 – Type B Asphalt Base Course).

**LEGEND**

- HEAVY DUTY (BUS LOOP) ASPHALT PAVING
- LIGHT DUTY ASPHALT PAVING
- 4" CONCRETE SIDEWALK
- 7" CONCRETE PAVING 3,000 PSI AT 28-DAYS
- DECOMPOSED GRANITE (RE: LANDSCAPE)

**PBR**

14451 SAWYER RANCH RD.  
 AUSTIN, TX 78737  
 ISSUE FOR PERMIT AND CONSTRUCTION

**DSISD 18+ BUILDING**

**KEY PLAN**

A

NORTH PLAN TRUE

TRACE C. CRYER  
 143668  
 LICENSE  
 PROFESSIONAL ENGINEER

CLIENT  
 DRIPPING SPRINGS ISD

DATE  
 11/07/2025

PROJECT NUMBER  
 250027

DRAWING HISTORY

| No. | Description | Date       |
|-----|-------------|------------|
| 1   | Addendum 1  | 12.12.2025 |

CHECKED BY: DH  
 DRAWN BY: KT

**PAVING PLAN**


**C 301**












|  |   |   |
|--|---|---|
| CITY OF AUSTIN<br>AUSTIN WATER           | 1 1/2" - 2" METER INSTALLATION<br>SHOWING OPTIONAL BYPASS | STANDARD NO.<br><b>520-AW-04</b>  |
| RECORD COPY SIGNED<br>BY KATHI L FLOWERS | 05/18/2016<br>ADOPTED                                     | THE ENGINEER/ARCHITECT ASSUMES<br>RESPONSIBILITY FOR APPROPRIATE USE<br>OF THIS STANDARD. MODIFICATIONS TO<br>THIS STANDARD ARE PROHIBITED. |
|  |   | 1 OF 2  |

- MATERIALS LIST:**
- A. 2" SERVICE CLAMP
  - B. 2" CORPORATION STOP MALE THREAD INLET BY COMPRESSION OUTLET
  - C. 2" COPPER WATER SERVICE TUBING EXTENDED BEYOND PAVEMENT
  - D1. 2" BALL VALVE, SPL WW-275
  - D2. 2" BALL VALVE, SPL WW-275
  - E. 2" COPPER SERVICE TUBING
  - F. 2" BRASS COUPLING - COMPRESSION TO MALE IPT
  - G. 2" BRASS TEE
  - H. 2" BRASS CLOSE-NIPPLE
  - I. 2" ANGLE METER STOP, SERVICE TUBING INLET X FLANGED OUTLET
  - J. 2" BRASS NIPPLE
  - K. 2" BRASS ELBOW
  - L. 2" LOCKABLE CURB STOP - FEMALE IPT INLET BY COMPRESSION OUTLET
  - M. 2" BRASS COUPLING - SERVICE TUBING TO MALE IPT
  - N. RECTANGULAR METER BOX AND COVER, SPL WW-145A
  - O. BRASS ADAPTER (2" x 1 1/2") FOR 1 1/2" METER ONLY
  - P. WATER METER, LENGTH 13" (PURCHASED FROM AUSTIN WATER)
  - Q. 2" COPPER SERVICE TUBING (PRIVATE PLUMBING PER CODE)
  - R. CUSTOMER CUT-OFF VALVE
  - S. CUSTOMER VALVE BOX AND LID

- NOTES:**
- SERVICE CLAMP SHALL BE WRAPPED COMPLETELY WITH 8 MIL. POLYETHYLENE FILM.
  - BRANCH CONNECTIONS AND ALL ANGLE METER STOPS MUST BE INSTALLED PRIOR TO ANY METER INSTALLATION.
  - TOP OF BOXES SHOULD BE 1" ABOVE GROUND.
  - PIPING AND TUBING IN STREET RIGHT-OF-WAY SHALL BE BEDDED IN GRANULAR MATERIALS AS REQUIRED BY SECTION 910.3 (14) OF THE CITY OF AUSTIN STANDARD SPECIFICATIONS; BACKFILL ABOVE GRANULAR BEDDING AS REQUIRED BY SECTION 910.3 (25).
  - BOX MUST BE BEHIND CURB NEXT TO PROPERTY LINE OR EASEMENT AND OUT OF VEHICULAR TRAFFIC AREA AND SIDEWALK.
  - BALL VALVE "D1" SHALL NOT BE LOCATED UNDER SIDEWALK, CURB, OR PAVEMENT, AND NOT BE LOCATED MORE THAN 24" HORIZONTALLY FROM METER BOX OR 36" BELOW FINAL GRADE.
  - COPPER SERVICE SHALL BE COPPER TUBING SIZE ANNEALED SEAMLESS TYPE "K" MEETING ASTM B88 WITH NO SWEAT OR SOLDERED JOINTS.

**RECLAIMED WATER:**  
FOR RECLAIMED WATER SERVICES AND METERS, ALL RECLAIMED TUBING SHALL BE MANUFACTURED PURPLE TUBING. ALL OTHER TUBING AND APPURTENANCES SHALL BE MANUFACTURED PURPLE IF AVAILABLE. ALL TUBING AND FITTINGS THAT ARE NOT AVAILABLE FROM THE MANUFACTURER IN PURPLE SHALL BE PAINTED PURPLE PER SPL WW-3C. ALL BURIED DI AND CI PIPE AND FITTINGS SHALL ALSO BE WRAPPED IN PURPLE POLYETHYLENE PER SPL WW-27D. ALL COVERS SHALL HAVE "RECLAIMED WATER" CAST INTO THEM.


|  |   |   |
|--|---|---|
| CITY OF AUSTIN<br>AUSTIN WATER           | 1 1/2" - 2" METER INSTALLATION<br>SHOWING OPTIONAL BYPASS | STANDARD NO.<br><b>520-AW-04</b>  |
| RECORD COPY SIGNED<br>BY KATHI L FLOWERS | 05/18/2016<br>ADOPTED                                     | THE ENGINEER/ARCHITECT ASSUMES<br>RESPONSIBILITY FOR APPROPRIATE USE<br>OF THIS STANDARD. MODIFICATIONS TO<br>THIS STANDARD ARE PROHIBITED. |
|  |   | 2 OF 2  |



|  |   |   |
|--|---|---|
| CITY OF AUSTIN<br>WATER AND WASTEWATER UTILITY | STANDARD FIRE LINE INSTALLATION<br>WITHOUT MASTER METER | STANDARD NO.<br><b>520S-19C</b>   |
| RECORD COPY SIGNED<br>BY KATHI L FLOWERS       | 08/31/2011<br>ADOPTED                                   | THE ENGINEER/ARCHITECT ASSUMES<br>RESPONSIBILITY FOR APPROPRIATE USE<br>OF THIS STANDARD. MODIFICATIONS TO<br>THIS STANDARD ARE PROHIBITED. |
|  |   | 1 OF 2  |

- NOTES:**
- ALL BACKFLOW PREVENTION ASSEMBLIES SHALL HAVE LAB AND FIELD APPROVAL FROM THE UNIVERSITY OF SOUTHERN CALIFORNIA FOUNDATION FOR CROSS CONNECTION CONTROL AND HYDRAULIC RESEARCH.
  - ALL TEST PORTS SHALL BE DIRECTED UPWARD AND PLUGGED. TEST PORTS ARE LOCATED ON SERVICE SIDE. PLUGS SHALL BE NON-FERROUS.
  - BACKFLOW PREVENTION ASSEMBLIES SHALL BE INSTALLED IN THE UPRIGHT HORIZONTAL POSITION, UNLESS OTHERWISE APPROVED. BACKFLOW PREVENTION ASSEMBLIES SHALL NOT BE ROTATED ON THEIR AXIS.
  - CLEARANCE SHALL BE AS INDICATED AND IN THE STANDARD CROSS CONNECTION ORDINANCES AND UCM.
  - ACCESS OPENING MUST BE LARGE ENOUGH TO REMOVE LARGEST PORTION OF BACKFLOW PREVENTER, BUT NOT LESS THAN 750 mm (30") IN LEAST DIMENSION.
  - TEST AND MAINTENANCE REPORT SHALL BE RECEIVED BY AUSTIN WATER UTILITY'S SPECIAL SERVICE DIVISION WITHIN 5 DAYS AFTER BEING INSTALLED.
  - VAULT SHALL NOT BE INSTALLED IN TRAFFIC AREA.
  - VAULT DEPTH MAY NOT EXCEED 1.8m (72"), BOTTOM OF LID TO TOP OF FLOOR.
  - HAND WHEELS SHALL BE HORIZONTALLY LOCATED WITHIN 300mm (12") OF ACCESS OPENING.
  - FOR ACCESS DOORS SEE SPL WW-614 OR APPROVED EQUAL (#20 LOADING REQUIRED).
  - FOR VAULT SEE SPL WW-288 OR APPROVED EQUAL (#20 LOADING REQUIRED).
  - VAULT PIPE WALL VOIDS SHALL BE SEALED WITH NON-SHRINK GROUT OR SEALANT PER SPL WW-148A OR APPROVED EQUAL.
  - THE TOP OF THE METER VAULT SHALL BE AT AN ELEVATION SUCH THAT THE SURROUNDING GROUND SLOPES AWAY FROM THE VAULT. ADDITIONAL DRAINAGE CONSIDERATION SUCH AS CONNECTION OF VAULT TO STORM SEWER, LATERAL DRAIN LINES FROM GRAVEL BED OR OTHER MEANS SHALL BE REQUIRED IF CONDITIONS CAUSE WATER TO COLLECT IN VAULT.

|  |   |   |
|--|---|---|
| CITY OF AUSTIN<br>WATER AND WASTEWATER UTILITY | STANDARD FIRE LINE INSTALLATION<br>WITHOUT MASTER METER | STANDARD NO.<br><b>520S-19C</b>   |
| RECORD COPY SIGNED<br>BY KATHI L FLOWERS       | 08/31/2011<br>ADOPTED                                   | THE ENGINEER/ARCHITECT ASSUMES<br>RESPONSIBILITY FOR APPROPRIATE USE<br>OF THIS STANDARD. MODIFICATIONS TO<br>THIS STANDARD ARE PROHIBITED. |
|  |   | 2 OF 2  |



**TABLE A  
UPWARD THRUST GRAVITY BLOCKS**

| PIPE DIA.         | MIN. TOP WIDTH W1 | ANGLE (degrees) | BOTTOM WIDTH W2 (in) |
|-------------------|-------------------|-----------------|----------------------|
| 6"                | 6"                | 0-5             | 24                   |
|                   |                   | 5-15            | 48                   |
|                   |                   | > 15            | 48                   |
| 8"                | 6"                | 0-5             | 30                   |
|                   |                   | 5-9             | 36                   |
|                   |                   | > 9             | 36                   |
| 12"               | 6"                | 0-5             | 48                   |
|                   |                   | 5-15            | 48                   |
|                   |                   | > 15            | 48                   |
| 16"               | 12"               | 0-5             | 60                   |
|                   |                   | 5-10            | 96                   |
|                   |                   | > 10            | 96                   |
| 24" THRU 36" DIA. | > 30              | NOTE 1          |                      |
| 42" THRU 48" DIA. | > 30              | NOTE 1          |                      |


**NOTES:**

- FOR ANGLES GREATER THAN THOSE INDICATED RESTRAINED JOINTS SHALL BE INSTALLED.
- FOR JOINT DEFLECTIONS LESS THAN 5 DEGREES, NO HORIZONTAL OR VERTICAL THRUST RESTRAINT IS REQUIRED FOR PIPES LESS THAN 42" IN DIAMETER.


**THRUST BLOCK DESIGN AS FOLLOWS**

- A. PRESSURE OF 150 P.S.I. (ACTUAL IF HIGHER) + 50% SURGE ALLOWANCE
- B. MAXIMUM SOIL BEARING SEE TABLE BELOW

| SOIL TYPES                | PRESSURE       |
|---------------------------|----------------|
| LOOSE OR SPRONGY SOIL     | 1500 Lb/Sq.Ft. |
| UNDISTURBED SOIL, CALICHE | 2000 Lb/Sq.Ft. |
| LIMESTONE ROCK            | 4000 Lb/Sq.Ft. |




|  |                          |   |
|--|--------------------------|---|
| CITY OF AUSTIN<br>WATER AND WASTEWATER UTILITY | CONCRETE THRUST BLOCKING | STANDARD NO.<br><b>510-6</b>  |
| RECORD COPY SIGNED<br>BY JAMES E. THOMPSON     | 2/11/88<br>ADOPTED       | THE ENGINEER/ARCHITECT ASSUMES<br>RESPONSIBILITY FOR APPROPRIATE USE<br>OF THIS STANDARD. MODIFICATIONS TO<br>THIS STANDARD ARE PROHIBITED. |
|  |                          | 1 OF 2  |



|  |   |   |
|--|---|---|
| CITY OF AUSTIN<br>AUSTIN WATER UTILITY   | STANDARD BACKFLOW PREVENTER ON FIRE<br>LINE WITH MASTER METER | STANDARD NO.<br><b>520S-19B</b>   |
| RECORD COPY SIGNED<br>BY KATHI L FLOWERS | 08/31/2011<br>ADOPTED   | THE ENGINEER/ARCHITECT ASSUMES<br>RESPONSIBILITY FOR APPROPRIATE USE<br>OF THIS STANDARD. MODIFICATIONS TO<br>THIS STANDARD ARE PROHIBITED. |
|  |   | 1 OF 2  |

- NOTES:**
- ALL BACKFLOW PREVENTION ASSEMBLIES SHALL HAVE LAB AND FIELD APPROVAL FROM THE UNIVERSITY OF SOUTHERN CALIFORNIA FOUNDATION FOR CROSS CONNECTION CONTROL AND HYDRAULIC RESEARCH.
  - ALL TEST PORTS SHALL BE DIRECTED UPWARD AND PLUGGED. TEST PORTS ARE LOCATED ON SERVICE SIDE. PLUGS SHALL BE NON-FERROUS.
  - BACKFLOW PREVENTION ASSEMBLIES SHALL BE INSTALLED IN THE UPRIGHT HORIZONTAL POSITION, UNLESS OTHERWISE APPROVED. BACKFLOW PREVENTION ASSEMBLIES SHALL NOT BE ROTATED ON THEIR AXIS.
  - CLEARANCE SHALL BE AS INDICATED AND IN THE STANDARD CROSS CONNECTION ORDINANCES AND UCM.
  - ACCESS OPENING MUST BE LARGE ENOUGH TO REMOVE LARGEST PORTION OF BACKFLOW PREVENTER, BUT NOT LESS THAN 750 mm (30") IN LEAST DIMENSION.
  - TEST AND MAINTENANCE REPORT SHALL BE RECEIVED BY AUSTIN WATER UTILITY'S SPECIAL SERVICE DIVISION WITHIN 5 DAYS AFTER BEING INSTALLED.
  - VAULT SHALL NOT BE INSTALLED IN TRAFFIC AREA.
  - VAULT DEPTH MAY NOT EXCEED 1.8m (72"), BOTTOM OF LID TO TOP OF FLOOR.
  - HAND WHEELS SHALL BE HORIZONTALLY LOCATED WITHIN 300mm (12") OF ACCESS OPENING.
  - FOR ACCESS DOORS SEE SPL WW-614 OR APPROVED EQUAL (#20 LOADING REQUIRED).
  - FOR VAULT SEE SPL WW-288 OR APPROVED EQUAL (#20 LOADING REQUIRED).
  - VAULT PIPE WALL VOIDS SHALL BE SEALED WITH NON-SHRINK GROUT OR SEALANT PER SPL WW-148A OR APPROVED EQUAL.
  - THE TOP OF THE METER VAULT SHALL BE AT AN ELEVATION SUCH THAT THE SURROUNDING GROUND SLOPES AWAY FROM THE VAULT. ADDITIONAL DRAINAGE CONSIDERATION SUCH AS CONNECTION OF VAULT TO STORM SEWER, LATERAL DRAIN LINES FROM GRAVEL BED OR OTHER MEANS SHALL BE REQUIRED IF CONDITIONS CAUSE WATER TO COLLECT IN VAULT.

|  |   |   |
|--|---|---|
| CITY OF AUSTIN<br>AUSTIN WATER UTILITY   | STANDARD BACKFLOW PREVENTER ON FIRE<br>LINE WITH MASTER METER | STANDARD NO.<br><b>520S-19B</b>   |
| RECORD COPY SIGNED<br>BY KATHI L FLOWERS | 08/31/2011<br>ADOPTED   | THE ENGINEER/ARCHITECT ASSUMES<br>RESPONSIBILITY FOR APPROPRIATE USE<br>OF THIS STANDARD. MODIFICATIONS TO<br>THIS STANDARD ARE PROHIBITED. |
|  |   | 2 OF 2  |



KEY PLAN  
NORTH PLAN TRUE




|                                |                          |            |
|--------------------------------|--------------------------|------------|
| CLIENT<br>DRIPPING SPRINGS ISD |                          |            |
| DATE<br>11/07/2025             | PROJECT NUMBER<br>250027 |            |
| DRAWING HISTORY                |                          |            |
| No.                            | Description              | Date       |
| 1                              | Addendum 1               | 12.12.2025 |

CHECKED BY: DH  
DRAWN BY: KT

DETAILS













**C 503**



| CLIENT               |                |            |
|----------------------|----------------|------------|
| DRIPPING SPRINGS ISD |                |            |
| DATE                 | PROJECT NUMBER |            |
| 11/07/2025           | 250027         |            |
| DRAWING HISTORY      |                |            |
| No.                  | Description    | Date       |
| 1                    | Addendum 1     | 12.12.2025 |
| CHECKED BY: DH       |                |            |
| DRAWN BY: KT         |                |            |

## DETAILS

# C 504





**ATTACHMENT P – Measures for Minimizing Surface Stream Contamination**

In order to avoid or minimize surface stream contamination, storm water runoff from the site will be routed to the proposed partial sedimentation and filtration water quality ponds designed in accordance with TCEQ's RG-348. The improvements are not expected to change the way water enters surface streams

**TSS Removal Calculations**  
 (Optional Enhanced Measures, RG-348 Appendix A)

**1. The required Load Reduction for the Total Project:**

Calculations from RG-348, Appendix A Pages A-20 to A-24

Page A-21 Equation 4.3:

$$L = 27.7 (A \times P)$$

where

- L = Total required TSS removal (pounds) from total project area
- A = Impervious Area (acres)
- P = Average annual precipitation (inches)

County = Hays

Total project area included in plan = 50.554 acres

Total impervious area = 19.172 acres

Total post-development impervious cover fraction = 0.38

P = 33 inches/year

**REQUIRED L = 17,525 lbs**

**2. Number of drainage basins / outfalls areas leaving the plan area:**

2

**3. BMP's chosen for drainage basin(s)**

Proposed BMP = Sand Filter

Removal Efficiency = 89 Percent

**4. Calculate Maximum TSS Load Removed ( $L_R$ ) for each Drainage Basin by the selected BMP type**

Page A-22 Equation 4.5:  $L_R = (\text{BMP Efficiency}) \times P \times (A_I \times 34.6 + A_P \times 0.54)$

where

- $L_R$  = Maximum available load removed by BMP
- BMP Efficiency = TSS removal efficiency (expressed as a decimal fraction)
- $A_I$  = Impervious Cover in basin to BMP (acres)
- $A_P$  = Pervious Cover in basin to BMP (acres)
- P = Averal annual precipitation (inches)
- = 33 inches/year

**For Basin 'A':**

$A_I = 8.836$  acres  
 $A_P = 5.999$  acres  
 $L_R = 9,074$  lbs

**For Basin 'B':**

$A_I = 9.097$  acres  
 $A_P = 5.464$  acres  
 $L_R = 9,331$  lbs

**Total Available Load Removal in Basins 'A' and 'B':  $L_R = 18,405$  lbs**

**5. Calculate Fraction of Annual Runoff to Treat the Plan Area**

**Desired  $L_M$  this Plan = 17,525 lbs**

Page A-23 Equation 4.6:  $F = L / \sum L_R$   
where

$F$  = Fraction of the annual rainfall treated by the BMP  
 $L_R$  = Available load reduction from each BMP above  
 $L$  = Required Project Load Reduction  
 **$F = 0.952$**

**6. Calculate Capture Volume Required by the BMP Type in Each Drainage Basin**

Page A-23 Equation 4.7:  $WQV = \text{Rainfall Depth} \times R_V \times A$   
where

$WQV$  = Water Quality Volume  
Rainfall Depth = 1.874 Inches (based on Fraction of annual rainfall treated by BMP)  
 $R_V$  = Runoff Coefficient

Page A-23 Equation 4.8:  $R_V = 0.05 + 0.0085 (\% \text{ I.C. in the drainage basin})$   
 $A$  = Area of drainage basin to the BMP

**For Basin 'A':**

$\% \text{ I.C.} = 59.56$  %  
 $R_V = 0.55628$

$A = 14.835$  acres  
On-site Water Quality Volume = 56138 cubic feet  
Storage for Sediment = 11228 cubic feet

**Total Capture Volume (WQV + Sed Storage) = 67366 cubic feet**

**For Basin 'B':**

% I.C. = 62.48

%

$R_v = 0.58104$

$A = 14.561$

acres

On-site Water Quality Volume = 57554

cubic feet

Storage for Sediment = 10372

cubic feet

**Total Capture Volume (WQV + Sed Storage) = 67926**

**cubic feet**

**9. Filter area for Sand Filters**

**For Basin 'A':**

**9A. Partial Sedimentation and Filtration System**

Water Quality Volume for Combined Basins = 67366

cubic feet

Minimum filter basin area = 5,614

square feet

Maximum sedimentation basin = 22455

square feet

Minimum sedimentation basin area = 1404

square feet

For minimum depth of 2 feet

For Maximum depth of 8 feet

**For Basin 'B':**

**9B. Partial Sedimentation and Filtration System**

Water Quality Volume for Combined Basins = 67926

cubic feet

Minimum filter basin area = 5,186

square feet

Maximum sedimentation basin = 23591

square feet

Minimum sedimentation basin area = 1297

square feet

For minimum depth of 2 feet

For Maximum depth of 8 feet

**STORMWATER QUALITY CALCULATIONS  
BASIN 'A': PARTIAM SEDIMENTATION**

| DRAINAGE AREA DATA |            |                  |
|--------------------|------------|------------------|
|                    | Total Area | Impervious Cover |
| Total              | 646184 sf  | 384878 sf        |

Impervious Cover = 59.56 %

Rainfall Depth (per TCEQ Enhanced Treatment Calcs) = 1.874 inches

Runoff Coeff (per TCEQ Enhanced Treatment Calcs) = 0.556

**WATER QUALITY CONTROL CALCULATIONS**

|  |                 |                 |
|--|-----------------|-----------------|
| The Water Quality Control is to be <b>PARTIAL</b> sedimentation/filtration |                 |                 |
| Site Area Draining to Pond   |                 | 14.835 ac       |
| Total Area Draining to Pond  |                 | 14.835 ac       |
| Design Flow Rate   | Q100            | 138.5 cfs       |
|  | Q25             | 102.0 cfs       |
|  | <u>Required</u> | <u>Provided</u> |
| Water Quality Volume (cf) (WQV=R <sub>D</sub> x R <sub>V</sub> x DA)       | 56138           | ---             |
| Storage for Sediment (cf)  | 11228           | ---             |
| Total Capture Volume (cf)  | 67366           | 85386 cf        |
| Filtration Pond Area (WQV/10) (sf)   | 5614            | 7848 sf         |
| Water Quality Elevation (ft)   |                 | 1148.19         |
| Elevation of Splitter/Overflow Weir (>WQ elev) (ft)                        |                 | 1149.00         |
| Height of Gabion Wall (WQ elev - 0.5') (ft)                                |                 | 1148.50         |
| Length of Splitter Weir  |                 | 72 ft           |
| Weir Coefficient   |                 | 3.00            |
| Required Head to Pass Q100   |                 | 0.74            |
| Pond Freeboard Provided  |                 | 1.51            |

| STAGE<br>(elev) | SEDIMENTATION                   |                           | FILTRATION                      |                           | TOTAL                     |            |
|-----------------|---------------------------------|---------------------------|---------------------------------|---------------------------|---------------------------|------------|
|                 | Surface Area (ft <sup>2</sup> ) | Volume (ft <sup>3</sup> ) | Surface Area (ft <sup>2</sup> ) | Volume (ft <sup>3</sup> ) | Volume (ft <sup>3</sup> ) |            |
| 1144.00         | 0                               | 0                         | 7848                            | 0                         | 0                         |            |
| 1144.25         | 0                               | 0                         | 7956                            | 1976                      | 1976                      |            |
| 1145.00         | 3876                            | 1454                      | 8280                            | 8064                      | 9518                      |            |
| 1146.00         | 8439                            | 7611                      | 8712                            | 16560                     | 24171                     |            |
| 1147.00         | 10713                           | 17187                     | 9143                            | 25488                     | 42675                     |            |
| 1148.00         | 11780                           | 28434                     | 9573                            | 34846                     | 63279                     |            |
| 1148.19         | 11984                           | 30693                     | 9655                            | 36674                     | 67366                     | WQ elev    |
| 1149.00         | 12854                           | 40751                     | 10004                           | 44634                     | 85385                     | Weir Elev  |
| 1150.00         | 13944                           | 54150                     | 10433                           | 54853                     | 109002                    |            |
| 1151.00         | 15075                           | 68659                     | 10863                           | 65501                     | 134160                    |            |
| 1151.25         | 15381                           | 72466                     | 10971                           | 68230                     | 140696                    | Top of Box |

|  |           |
|--|-----------|
| Size splitter openings to pass Q25 where $Q=CA(2gH)^{0.5}$ |           |
| For Q <sub>25</sub> =                                      | 102.0 cfs |
| Orifice Coefficient, C =                                   | 0.6       |
| Open Area (A) = 2'x1' openings x 9, A =                    | 16.0 sf   |
| Required H to pass Q25 through openings, H =               | 1.75 ft   |
| Available H in splitter box (to top of weir), H =          | 2.50 ft   |

|  |                |
|--|----------------|
| Calculations for outlet orifice size:                |                |
| Average Drawdown Flow (Total Pond Volume / 48 hours) | Q = 0.4941 cfs |
| Average Available H for Drawdown Flow                | H = 2.50 ft    |
| Required Orifice Area based on Orifice Eq.           | A = 0.0649 sf  |
| Required Minimum Orifice Diameter                    | D = 3.4496 in  |
| Provided Diameter of Orifice in PVC Pipe Cap         | D = 3.50 in    |

**STORMWATER QUALITY CALCULATIONS  
BASIN 'B': PARTIAM SEDIMENTATION**

| DRAINAGE AREA DATA |            |                  |
|--------------------|------------|------------------|
|                    | Total Area | Impervious Cover |
| Total              | 634,256 sf | 396,264 sf       |

Impervious Cover = 62.48 %  
 Rainfall Depth (per TCEQ Enhanced Treatment Calcs) = 1.874 inches  
 Runoff Coeff (per TCEQ Enhanced Treatment Calcs) = 0.581

**WATER QUALITY CONTROL CALCULATIONS**

The Water Quality Control is to be PARTIAL sedimentation/filtration

|  |                 |                 |
|--|-----------------|-----------------|
| Site Area Draining to Pond   |                 | 14.561 ac       |
| Total Area Draining to Pond  |                 | 14.561 ac       |
| Design Flow Rate   | Q100            | 128.3 cfs       |
|  | Q25             | 94.4 cfs        |
|  | <u>Required</u> | <u>Provided</u> |
| Water Quality Volume (cf) (WQV=R <sub>D</sub> x R <sub>V</sub> x DA) | 57554           | ---             |
| Storage for Sediment (cf)  | 10372           | ---             |
| Total Capture Volume (cf)  | 67926           | 79077 cf        |
| Filtration Pond Area (WQV/10) (sf)                                   | 5755            | 7949 sf         |
| Water Quality Elevation (ft)   |                 | 1127.57         |
| Elevation of Splitter/Overflow Weir (>WQ elev) (ft)                  |                 | 1128.50         |
| Height of Gabion Wall (WQ elev - 0.5') (ft)                          |                 | 1128.00         |
| Length of Splitter Weir  |                 | 76 ft           |
| Weir Coefficient   |                 | 3.00            |
| Required Head to Pass Q100   |                 | 0.68            |
| Pond Freeboard Provided  |                 | 1.57            |

| STAGE<br>(elev) | SEDIMENTATION      |              | FILTRATION         |              | TOTAL        |            |
|-----------------|--------------------|--------------|--------------------|--------------|--------------|------------|
|                 | Surface Area (ft2) | Volume (ft3) | Surface Area (ft2) | Volume (ft3) | Volume (ft3) |            |
| 1124.00         | 0                  | 0            | 7949               | 0            | 0            |            |
| 1124.25         | 0                  | 0            | 8055               | 2001         | 2001         |            |
| 1125.00         | 4742               | 1778         | 8372               | 8161         | 9939         |            |
| 1126.00         | 9354               | 8826         | 8792               | 16743        | 25569        |            |
| 1127.00         | 11900              | 19453        | 9208               | 25743        | 45196        |            |
| 1127.50         | 12576              | 25572        | 9415               | 30398        | 55971        |            |
| 1127.57         | 12670              | 26470        | 9444               | 31064        | 57554        | WQ elev    |
| 1127.78         | 12956              | 29166        | 9532               | 33066        | 62232        |            |
| 1128.00         | 13251              | 32029        | 9622               | 35158        | 67186        |            |
| 1128.50         | 13953              | 39005        | 9829               | 40072        | 79077        | Weir Elev  |
| 1129.00         | 14655              | 45982        | 10035              | 44986        | 90968        |            |
| 1130.00         | 16700              | 61659        | 10448              | 55228        | 116887       |            |
| 1130.25         | 17282              | 65942        | 10551              | 57852        | 123795       | Top of Box |

Size splitter openings to pass Q25 where  $Q=CA(2gH)^{0.5}$

For Q<sub>25</sub> = 94.4 cfs  
 Orifice Coefficient, C = 0.6  
 Open Area (A) = 2'x1' openings x 9, A = 16.0 sf  
 Required H to pass Q25 through openings, H = 1.5 ft  
 Available H in splitter box (to top of weir), H = 2.50 ft

Calculations for outlet orifice size:

Average Drawdown Flow (Total Pond Volume / 48 hours) Q = 0.4576 cfs  
 Average Available H for Drawdown Flow H = 2.00 ft  
 Required Orifice Area based on Orifice Eq. A = 0.0571 sf  
 Required Minimum Orifice Diameter D = 3.2356 in  
 Provided Diameter of Orifice in PVC Pipe Cap D = 3.25 in

TCEQ-0585: GEOLOGIC ASSESSMENT

**Geologic Assessment**  
**For Regulated Activities**  
on The Edwards Aquifer Recharge/transition Zones  
and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

REGULATED ENTITY NAME: 49-Acre Tract, Sawyer Ranch Road, Dripping Springs, Texas

TYPE OF PROJECT: \_\_\_ WPAP \_\_\_ AST \_\_\_ SCS \_\_\_ UST

LOCATION OF PROJECT: \_\_\_ Recharge Zone \_\_\_ Transition Zone \_\_\_ Contributing Zone within the Transition Zone

**PROJECT INFORMATION**

1.  X  Geologic or manmade features are described and evaluated using the attached **GEOLOGIC ASSESSMENT TABLE**.
2. Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups\* (*Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986*). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

| Soil Units, Infiltration Characteristics & Thickness |        |                  |
|--|--------|------------------|
| Soil Name  | Group* | Thickness (feet) |
| Bracket Rock Outcrop-Comfort Series (BtD)            | C      | 1-2              |
| Bracket Rock Outcrop-Real Series (BtG)               | C      | 1-2              |
|  |        |                  |

\* Soil Group Definitions (Abbreviated)

A. Soils having a high infiltration rate when thoroughly wetted.

B. Soils having a moderate infiltration rate when thoroughly wetted.

C. Soils having a slow infiltration rate when thoroughly wetted.

D. Soils having a very slow infiltration rate when thoroughly wetted.

3.  X  A **STRATIGRAPHIC COLUMN** is attached at the end of this form that shows formations, members, and thicknesses. The outcropping unit should be at the top of the stratigraphic column.
4.  X  A **NARRATIVE DESCRIPTION OF SITE SPECIFIC GEOLOGY** is attached at the end of this form. The description must include a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure, and karst characteristics of the site.
5.  X  Appropriate **SITE GEOLOGIC MAP(S)** are attached:

The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1" : 400'

|   |                      |
|---|----------------------|
| Applicant's Site Plan Scale                     | 1" = <u>      </u> ' |
| Site Geologic Map Scale                         | 1" = <u>400</u> '    |
| Site Soils Map Scale (if more than 1 soil type) | 1" = <u>1,850</u> '  |

6. Method of collecting positional data:
  - X  Global Positioning System (GPS) technology.
  - \_\_\_ Other method(s).

7.  The project site is shown and labeled on the Site Geologic Map.
8.  Surface geologic units are shown and labeled on the Site Geologic Map.
9.  Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.
- Geologic or manmade features were not discovered on the project site during the field investigation.
10.  The Recharge Zone boundary is shown and labeled, if appropriate.
11. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.):
- There are \_\_\_ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.)
- \* The well is currently in use, and will be plugged during site redevelopment.
  - The wells are not in use and have been properly abandoned.
  - The wells are not in use and will be properly abandoned.
  - The wells are in use and comply with 16 TAC Chapter 76.
- There are no wells or test holes of any kind known to exist on the project site.


**ADMINISTRATIVE INFORMATION**


12.  Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

Date(s) Geologic Assessment was performed: February 13, 2015

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 113.

Russell Ford, P.G.  
Print Name of Geologist

  
Signature of Geologist



512-442-1122 Telephone

512-442-1181 Fax

2/13/15 Date

Representing: Terracon Consultants, Inc.  
(Name of Company)

If you have questions on how to fill out this form or about the Edwards Aquifer protection program, please contact us at 210/490-3096 for projects located in the San Antonio Region or 512/339-2929 for projects located in the Austin Region.

Individuals are entitled to request and review their personal information that the agency gathers on its forms. They may also have any errors in their information corrected. To review such information, contact us at 512/239-3282.




## SITE-SPECIFIC GEOLOGY

The Geologic Assessment (GA) of the 49-acre Tract was performed by Mr. Russell C. Ford, P.G., of Terracon on February 13, 2015. The site consists of approximately 49 acres of naturally vegetated, undeveloped land located off of Sawyer Ranch Road, just south of Highway 290 in Dripping Springs, Texas. The site consists of undeveloped, ranch property. Exhibit 1 (attached) is a site location map depicting the site in relation to the surrounding area. The site is vegetated with mostly native grasses and areas with scattered to dense hardwoods, mostly Ashe Juniper and Live Oak. The areas immediately surrounding the site are a combination of undeveloped and residential properties. The site is characterized as gently sloping to the east. Site elevation ranges from about 1200 feet above mean sea level (msl) to about 1040 feet msl.

The Geologic Site Map is provided as Exhibit 2. The site is located outside of the recharge zone of the Edwards aquifer. The surficial geologic unit present at the site has been identified as the Glen Rose Formation. The Glen Rose Formation forms the lower confining unit to the Edwards aquifer and consists of a yellowish-tan, thinly bedded limestone and marl. The upper member of the Glen Rose consists of shale and marl alternating with thin beds of limestone and dolomite. This alternating bedding of limestone and marl forms the typical stair-step topography observed in outcrops in the area and on the site. Thicknesses of about 350 to 400 feet are present in the area. Table 1 (attached) is a stratigraphic column prepared for the site. The upper 100 feet is typically heavily weathered and contains abundant porous soft dolomite and burrowed limestone resulting in gentle slopes and many springs. The dolomitic portions of the upper member contain water and make up part of the upper Trinity aquifer. The completed Geologic Assessment form is attached.

Surface exposure onsite of the Glen Rose is generally obscured by the presence of soil cover and vegetation. Several scattered small limestone outcroppings were observed throughout the site. No evidence of any faulting was observed on the site and none is shown on any of the available published geologic maps of the area. Additionally, a review of aerial photographs did not reveal any lineations, which typically indicate the presence of faulting. No caves, sinkholes, or significant solution cavities were observed on the site. The closest mapped fault is located approximately 6 miles southwest of the site. The fault trends toward the northeast and is associated with the Balcones fault zone, which is comprised of en echelon, normal, high-angle faults, that are generally down thrown to the southeast and represents the dominant structural trend of the area.

No sensitive geologic features, as defined in the TCEQ's instructions to geologists, were observed on the site. Since the site is not located within the recharge zone of the Edwards Aquifer, there is no potential for any recharge to the Edwards Aquifer from the site.



**TABLE 1**  
 Stratigraphic Column  
 49-Acre Tract  
 Sawyer Ranch Road  
 Dripping Springs, Texas

| HYDROGEOLOGIC SUBDIVISION | FORMATION           | THICKNESS (feet) | LITHOLOGY   |
|---------------------------|---------------------|------------------|---|
| Lower confining unit      | Glen Rose Limestone | 380              | Dolomitic limestone interbedded with marl in alternating resistant and recessive beds |

Source: Geologic Atlas of Texas, Llano Sheet



No Recharge Features Observed

| GEOLOGIC ASSESSMENT TABLE |          |           |              |       |           |                   |                 |     |                 | PROJECT NAME: 49-Acre Tract, Sawyer ranch Road, Dripping Springs, Texas |        |                            |       |             |                             |            |      |  |  |
|---------------------------|----------|-----------|--------------|-------|-----------|-------------------|-----------------|-----|-----------------|---|--------|----------------------------|-------|-------------|-----------------------------|------------|------|--|--|
| LOCATION                  |          |           |              |       |           |                   |                 |     |                 | EVALUATION PHYSICAL SETTING   |        |                            |       |             |                             |            |      |  |  |
| FEATURE CHARACTERISTICS   |          |           |              |       |           |                   |                 |     |                 |   |        |                            |       |             |                             |            |      |  |  |
| 1A                        | 1B*      | 1C*       | 2A           | 2B    | 3         | 4                 | 5               | 5A  | 6               | 7   | 8A     | 8B                         | 8     | 10          | 11                          | 12         |      |  |  |
| FEATURE ID                | LATITUDE | LONGITUDE | FEATURE TYPE | POINT | FORMATION | DIMENSIONS (FEET) | TREND (DEGREES) | DOM | DENSITY (NO/FT) | APERTURE (FEET)   | INFILL | RELATIVE INFILTRATION RATE | TOTAL | SENSITIVITY | CATCHMENT EXIT AREA (ACRES) | TOPOGRAPHY |      |  |  |
|                           |          |           |              |       |           | X Y Z             |                 | 10  |                 |   |        |                            |       | <40         | ≥40                         | <1.6       | ≥1.6 |  |  |

\* DATUM NAD27

| 2A TYPE | TYPE                                | 2B POINTS |
|---------|-------------------------------------|-----------|
| C       | Cave                                | 30        |
| SC      | Solution cavity                     | 20        |
| SF      | Solution-enlarged fracture(s)       | 20        |
| F       | Fault                               | 20        |
| O       | Other natural bedrock features      | 5         |
| MB      | Manmade feature in bedrock          | 30        |
| SW      | Swallow hole                        | 30        |
| SH      | Sinkhole                            | 20        |
| CD      | Non-karat closed depression         | 5         |
| Z       | Zone, clustered or aligned features | 30        |

8A INFILLING

- N None, exposed bedrock
- C Coarse - cobbles, breakdown, sand, gravel
- O Loose or soft mud or soil, organics, leaves, sticks, dark colors
- F Fines, compacted clay-rich sediment, soil profile, gray or red colors
- V Vegetation. Give details in narrative description
- FS Flowstone, cements, cave deposits
- X Other materials

12 TOPOGRAPHY

- Cliff, Hilltop, Hillside, Drainage, Floodplain, Streambed


I have read, I understand, and I have followed the Texas Natural Resource Conservation Commission's Instructions to Geologists. The information presented here complies with that document and is a true representation of the conditions observed in the field.

My signature certifies that I am qualified as a geologist as defined by 30 TAC 213


Date



UNITED STATES — DEPARTMENT OF THE INTERIOR — GEOLOGICAL SURVEY



SCALE 1:24,000



CONTOUR INTERVAL 20 FEET  
 NATIONAL GEODETIC VERTICAL DATUM OF 1929  
 Dripping Springs, Texas  
 30098-B1-TF-024  
 1986

7.5 MINUTE SERIES (TOPOGRAPHIC)

CONTOUR INTERVAL 20 FEET  
 NATIONAL GEODETIC VERTICAL DATUM OF 1929  
 Signal Hill, Texas  
 30097-B8-TF-024  
 1986

7.5 MINUTE SERIES (TOPOGRAPHIC)



|              |                   |
|--------------|-------------------|
| Project Mgr: | KLB               |
| Drawn By:    | Austin CAD        |
| Checked By:  | KLB               |
| Approved By: | BSM               |
| Project No.  | 96077141          |
| Scale:       | AS SHOWN          |
| File No.     | 96077141          |
| Date:        | February 22, 2011 |

**Terracon**  
 Consulting Engineers and Scientists

5307 INDUSTRIAL OAKS BLVD - #100 AUSTIN, TEXAS 78735  
 PH. (512) 442-1122 FAX. (512) 442-1161

|                                      |
|--------------------------------------|
| SITE LOCATION MAP                    |
| 49.1 Acre Tract                      |
| Sawyer Ranch Road                    |
| Dripping Springs, Hays County, Texas |

|          |
|----------|
| FIG. No. |
| 1        |



**LEGEND**


- Site Boundary
- Kgr - Glen Rose Formation

|              |            |             |                   |
|--------------|------------|-------------|-------------------|
| Project Mgr: | RF         | Project No. | 96157071          |
| Drawn By:    | Austin CAD | Scale:      | AS SHOWN          |
| Checked By:  | RF         | File No.    | 96157071          |
| Approved By: | RF         | Date:       | February 18, 2016 |

**Terracon**  
 Consulting Engineers and Scientists  
 5307 INDUSTRIAL OAKS BLVD. - #100 AUSTIN, TX 78735  
 PH. (512) 442-1122 FAX. (512) 442-1181

**SITE GEOLOGIC MAP**  
 49.1 - Acre Tract  
 Dripping Springs, Hays County, Texas  
 Hays County, Texas

|         |
|---------|
| EXHIBIT |
| 2       |



**Soil Survey of Comal and Hays County**  
 Batte, 1984

**49-Acre Tract**  
 Sawyer Ranch Road, Dripping Springs, Texas  
 Terracon Project No.96157071

SCALE: 1" = 1850'



**Exhibit 3-Soils Map**

TCEQ-0602: TEMPORARY STORMWATER SECTION

# Temporary Stormwater Section

## Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

**To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.**

**Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.**


## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Andres M. Juarez, P.E.

Date: 12/19/2025

Signature of Customer/Agent:



Regulated Entity Name: Dripping Springs I.S.D.

## Project Information

### Potential Sources of Contamination

*Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.*

1. Fuels for construction equipment and hazardous substances which will be used during construction:

The following fuels and/or hazardous substances will be stored on the site: \_\_\_\_\_

These fuels and/or hazardous substances will be stored in:

- Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

- Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
- Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
- Fuels and hazardous substances will not be stored on the site.
- 2.  **Attachment A - Spill Response Actions.** A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3.  Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4.  **Attachment B - Potential Sources of Contamination.** A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

### ***Sequence of Construction***

- 5.  **Attachment C - Sequence of Major Activities.** A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
  - For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
  - For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6.  Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: Spring Branch of Bear Creek

### ***Temporary Best Management Practices (TBMPs)***

*Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.*

- 7.  **Attachment D – Temporary Best Management Practices and Measures.** TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

- A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
  - A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
  - A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
  - A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8.  The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
- Attachment E - Request to Temporarily Seal a Feature.** A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
  - There will be no temporary sealing of naturally-occurring sensitive features on the site.
9.  **Attachment F - Structural Practices.** A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10.  **Attachment G - Drainage Area Map.** A drainage area map supporting the following requirements is attached:
- For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
  - For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
  - For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
  - There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.

11.  **Attachment H - Temporary Sediment Pond(s) Plans and Calculations.** Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.

N/A

12.  **Attachment I - Inspection and Maintenance for BMPs.** A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
13.  All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
14.  If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
15.  Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
16.  Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

### ***Soil Stabilization Practices***

*Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.*

17.  **Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices.** A schedule of the interim and permanent soil stabilization practices for the site is attached.

18.  Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
19.  Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

### ***Administrative Information***

20.  All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
21.  If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
22.  Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

## ATTACHMENT A – SPILL RESPONSE ACTIONS

The following practices will be followed for spill prevention and cleanup:

- Manufacturers' recommended methods for spill cleanup will be clearly posted and site personnel will be made aware of the procedures and the location of the information and cleanup supplies.
- Materials and equipment necessary for spill cleanup will be kept in the material storage area on site. Equipment and materials will include, but not be limited to, brooms, dustpans, mops, rags, gloves, goggles, sand, sawdust, and plastic and metal trash containers specifically for this purpose.
- All spill will be cleaned up immediately upon discovery.
- The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with a hazardous substance.
- Spills of toxic or hazardous material will be reported to the appropriate state or local government agency, regardless of the size.
- The spill prevention plan will be adjusted to include measures to prevent the reoccurrence of similar spills and how to clean up the spill if there is another one. A description of the spill, what caused it, and the cleanup measures will also be included.
- The Contractor will be the spill prevention and cleanup coordinator. The names of responsible spill personnel will be posted in the material storage area and in the office trailer on site.

The following practices are used to reduce the risks associated with hazardous materials:

- Products will be kept in original containers unless they are not resealable.
- Original labels and material safety data will be retained; they contain important product information.
- If surplus product must be disposed of, manufacturer or local and state recommended methods for proper disposal will be followed.

In the event of a large spill, the following steps should be taken:

1. Determine Reportable Discharge or Spill: A reportable discharge or spill is a discharge or spill of oil, petroleum product, used oil, hazardous substances, industrial solid waste, or other substances into the environment in a quantity equal to or greater than the reportable quantity listed in TAC §327.4 in any 24-hour period.

The reportable quantities for crude oil and oil other than that defined as petroleum product or used oil shall be:

- For spills or discharges onto land: 210 gallons (five barrels).
- For spills or discharges directly into water in the state: quantity sufficient to create a sheen.

The reportable quantities for petroleum product and used oil shall be:

- For spills or discharges onto land: 25 gallons.

- For spills or discharges to land from PST exempted facilities: 210 gallons (five barrels).
  - For spills or discharges directly into water in the state: quantity sufficient to create a sheen.
2. Initial Notification: Upon the determination that a reportable or spill has occurred, a telephone report is required by the person responsible as soon as possible but not later than 24 hours after the discovery of the spill or discharge. The telephone report required may be made to the TCEQ. Alternately, the TCEQ encourages calls directly to a regional office during regular business hours (8:00 AM to 5:00 PM) or to the agency's 24-hour number. After hours, an answering service receives incoming calls and then an operator/paging system notifies TCEQ staff of release reports.

TCEQ Emergency Release Hotline (24 hours a day) (800) 832-8224  
TCEQ Region 11 Office (Austin) (512) 339-2929

When making a telephone report of a spill or pollution complaint, it will be helpful if the following information is at available:

- The date and time of the spill or release.
- The identity or chemical name of any material released or spilled, as well as whether the substance is extremely hazardous.
- An estimate of the quantity of material released or spilled and the time or duration of the event.
- The exact location of the spill, including the name of waters involved or threatened, and any other media affected by the release or spill.
- The extent of actual and potential water pollution.
- The source of the release or spill.
- The name, address, and phone number of the party in charge of, or responsible for, the facility, vessel, or activity associated with the release or spill. If that party is not at the site, also have the name and phone number of the party at the site who is in charge of operations.
- The steps being taken or proposed to contain and clean up the released or spilled material and any precautions taken to minimize impacts, including evacuation.
- The extent of injuries, if any.
- Any known or anticipated health risks associated with the incident and, where appropriate, advice regarding medical attention necessary for persons exposed.
- Possible hazards to the environment (air, soil, water, wildlife, etc.). This assessment may include references to accepted chemical databases, material safety data sheets, and health advisories. The TCEQ may request estimated or measured concentrations of the contaminant for the state's hazard assessment.
- The identities of any government or private-sector representatives responding at the scene.

3. Abate and Contain: The responsible person shall immediately abate and contain the spill or discharge and cooperate fully with the executive director and the local incident command system. The responsible person shall also begin reasonable response actions, which may include, but are not limited to, the following actions:
- Arrival of the responsible person or response personnel hired by the responsible person at the site of the discharge or spill.
  - Initiating efforts to stop the discharge or spill.
  - Minimizing the impact to the public health and the environment.
  - Neutralizing the effects of the incident.
  - Removing the discharged or spilled substances.
  - Managing the wastes.

Upon request of the local government responders or the executive director, the responsible person shall provide a verbal or written description, or both, of the planned response actions and all actions taken before the local governmental responders or the executive director arrive. When the agency on-scene coordinator requests this information, it is subject to possible additional response action requirements by the executive director. The information will serve as a basis for the executive director to determine the need for:

- Further response actions by the responsible person.
  - Initiating state funded actions for which the responsible person may be held liable to the maximum extent allowed by law.
  - Subsequent reports on the response actions.
4. Follow-up Report: Within 30 working days of the discovery of a reportable discharge or spill, the person responsible must submit written information to the appropriate TCEQ regional office describing the details and supporting the adequacy of the response. The documentation must contain one of the following:
- a. Information from the initial notification, and a statement that the response to the discharge or spill has been completed and a description of how the action was conducted.
  - b. A request for the extension of time to complete the response, along with the reasons for the request, and a projected work schedule outlining the time required to complete the response action. Proceed according to the projected schedule unless otherwise notified by the appropriate TCEQ regional director.
  - c. A statement and explanation that the discharge or spill response has not been, and is not expected to be, completed within the maximum allowable extension (six months from the date of the discharge or spill), along with a projected work schedule.

Additional information to include:

- a. Response Chronology: A chronology, listing times and dates, of the responses by the responsible person, as well as:

- the nature of the responses, along with the name, address, and phone number of the response contractor as well as the name of a contact, if different than the responsible person
  - the date and time of the first containment actions and the name of the individuals or company conducting these activities
  - a detailed description of the containment equipment and personnel used and a description of the effectiveness of the initial response actions; etc.
- b. Meteorology: Describe weather conditions during the incident and include a discussion of how the weather may have helped or hindered the cleanup.
- c. Reported Injuries: Describe any injuries or fatalities.
- d. Remediation of Contamination: Describe actions taken to remove or neutralize the substances discharged or spilled including:
- The amounts of substances recovered and contained.
  - The amounts of substances lost to the environment.
  - If soil was affected, the amounts of substances removed. Include a scaled map indicating the lateral and vertical extent of excavation.
  - The disposition of any excavated substances, any recovered substances, and any additional wastes generated from the cleanup, including any on-site or off-site storage, processing, or treatment. If the material is stored off-site, the responsible person must give the name, physical address, and phone number for the storage facility.
- e. Sampling and Analysis: A description of all sampling activities including:
- A list of the persons collecting the samples.
  - A scaled map indicating the lateral and vertical location of the sampling locations.
  - A tabulation of the analyses performed and the analytical methods used.
  - The name and address of the laboratory conducting the analytical work.
  - The name and address of the supplier of the sample containers.
  - A copy of the analytical results as reported by the laboratory to the responsible person.
- f. Waste Classification and Disposal: List the U.S. EPA and TCEQ waste-classification and waste-code numbers, along with:
- Copies of any analytical results used to obtain the waste classifications as well as any correspondence from the TCEQ.
  - A list of any temporary generator or transporter numbers used, if applicable.
  - Copies of the manifests for the shipment of the wastes.
  - The name, address, and phone number of the facility receiving the waste

### **ATTACHMENT B – POTENTIAL SOURCES OF CONTAMINATION**

Below is a list of description of any activities or processes that may be a potential source of contamination affecting surface water quality.

Non-Stormwater Discharges: It is expected that the following non-stormwater discharges will occur from the site during the construction period:

- Water from water line flushing.
- Pavement wash waters (where no spills or leaks of toxic or hazardous materials have occurred).
- Uncontaminated groundwater (from dewatering of excavation).
- All non-stormwater discharges will be directed towards erosion control structures prior to discharge.

Material Inventory: The materials or substances listed below are expected to be present on site during construction:

- Concrete and concrete products
- Metal reinforcing materials – rebar, welded wire fabric
- Fertilizers
- Petroleum-based products
- Wood
- Plastic (PVC) and metal pipe and fittings
- Paints
- Rock, gravel, sand, and soil

---

**ATTACHMENT C – SEQUENCE OF MAJOR ACTIVITIES**

1. Temporary erosion and sedimentation controls are to be installed as indicated on the approved site plan and in accordance with the Stormwater Pollution Prevention Plan (“SWPPP”) that is required to be posted on the site. Install tree protection and initial tree mitigation measures. I.) Area Disturbed = 0.93 acres, II.) Description of Temporary Control Measures = Silt Fence, Mulch Sock, Tree Fence, Inlet Protection, III.) General Implementation of Temporary Control Measures Timing = Start of construction activity.
2. The Environmental Project Manager or Site Supervisor must contact the City of Dripping Springs Environmental Health Department, at (512) 858-4725, 72 hours prior to the scheduled date of the required pre-construction meeting. I.) Area Disturbed = 0.93 acres, II.) Description of Temporary Control Measures = Silt Fence, Mulch Sock, Tree Fence, Inlet Protection, III.) General Implementation of Temporary Control Measures Timing = Start of construction activity.
3. The Environmental Project Manager, and/or Site Supervisor, and/or designated responsible party, and the General Contractor will follow the SWPPP posted on the site. Temporary erosion and sedimentation controls will be revised, if needed, to comply with City Inspectors’ directives, and revised construction schedule relative to the water quality plan requirements and the erosion plan. I.) Area Disturbed = 0.93 acres, II.) Description of Temporary Control Measures = Silt Fence, Mulch Sock, Tree Fence, Inlet Protection, III.) General Implementation of Temporary Control Measures Timing = Start of construction activity.
4. Temporary erosion and sedimentation controls including sedimentation basin of existing water quality pond will be inspected and maintained in accordance with the SWPPP posted on the site. I.) Area Disturbed = 0.93 acres, II.) Description of Temporary Control Measures = Silt Fence, Mulch Sock, Tree Fence, Inlet Protection, III.) General Implementation of Temporary Control Measures Timing = Start of construction activity.
5. Begin site clearing/construction (or demolition) activities. I.) Area Disturbed = 0.93 acres, II.) Description of Temporary Control Measures = Silt Fence, Mulch Sock, Tree Fence, Inlet Protection, III.) General Implementation of Temporary Control Measures Timing = Start of construction activity.
6. Complete construction and start revegetation of the site and installation of landscaping. I.) Area Disturbed = 0.93 acres, II.) Description of Temporary Control Measures = Silt Fence, Mulch Sock, Tree Fence, Inlet Protection, III.) General Implementation of Temporary Control Measures Timing = Near final activity of construction.
7. Upon completion of the site construction and revegetation of a project site, the design engineer shall submit an engineer’s letter of concurrence to the Development Services Department indicating that construction, including revegetation, is complete and in substantial conformity with the approved plans. After receiving this letter, a final inspection will be scheduled by the appropriate City Inspector. I.) Area Disturbed = 0.93 acres, II.) Description of Temporary Control Measures = None, III.) General Implementation of Temporary Control Measures Timing = After construction is complete
8. Upon completion of landscape installation of a project site, the Landscape Architect shall submit a letter of concurrence to the Development Services Department indicating that the required landscaping is complete and in substantial conformity with the approved plans. After receiving this letter, a final inspection will be scheduled by the appropriate City Inspector. I.) Area Disturbed = 0.93 acre, II.) Description of Temporary Control Measures

= Silt Fence, Mulch Sock, Tree Fence, Inlet Protection, III.) General Implementation of Temporary Control Measures Timing = After construction is complete

9. After a final inspection has been conducted by the City Inspector and with approval from the City Inspector, remove the temporary erosion and sedimentation controls and complete any necessary final revegetation resulting from removal of the controls. Conduct any maintenance and rehabilitation of the water quality ponds or controls. I.) Area Disturbed = 0.93 acres, II.) Description of Temporary Control Measures = None, III.) General Implementation of Temporary Control Measures Timing = After construction is complete

## **ATTACHMENT D – TEMPORARY BEST MANAGEMENT PRACTICES AND MEASURES**

Spill Prevention and Cleanup Practices: The following practices will be followed for spill prevention and cleanup.

- Manufacturers' recommended methods for spill cleanup will be clearly posted and site personnel will be made aware of the procedures and the location of the information and cleanup supplies.
- Materials and equipment necessary for spill cleanup will be kept in the material storage area on site. Equipment and material will include, but not be limited to, brooms, dustpans, mops, rags, gloves, goggles, sand, sawdust, and plastic and metal trash containers specifically for this purpose.
- All spill will be cleaned up immediately upon discovery.
- The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury from contact with a hazardous substance.
- Spills of toxic or hazardous material will be reported to the appropriate state or local government agency, regardless of the size.
- The spill prevention plan will be adjusted to include measures to prevent the reoccurrence of similar spills and how to clean up the spill if there is another one. A description of the spill, what caused it, and the cleanup measures will also be included.
- The Contractor will be the spill prevention and cleanup coordinator. The names of responsible spill personnel will be posted in the material storage area and in the office trailer on site.

Hazardous Materials: The following practices are used to reduce the risks associated with hazardous materials.

- Products will be kept in original containers unless they are not resealable.
- Original labels and material safety data will be retained; they contain important product information.
- If surplus product must be disposed of, manufacturer or local and state recommended methods for proper disposal will be followed.

Material Management Practices: The following are the material management practices that will be used to reduce the risk of spills or other accidental exposure of materials and substances to stormwater runoff.

- All soil, sand, gravel, and excavated materials stockpiles on site will have appropriate erosion and sedimentation controls placed downgradient.
- An effort will be made to store only product required to do the job.
- All materials stored on site will be stored in a neat, orderly manner in their appropriate containers and, if possible, under a roof or other enclosure.
- Materials will be stored in the construction staging, material storage, and temporary spoils disposal area as shown on the construction plans.
- Products will be kept in their original containers with the original manufacturer's labels.
- Whenever possible all of a product will be used before disposing of the container.

- Manufacturer's recommendations for proper use and disposal will be followed.
- The Contractor will make a daily inspection to ensure the proper use and disposal of materials on site.

Product Specific Practices: The following product specific practices will be followed on site.

- **Petroleum Products:** All on site vehicles will be monitored for leaks and receive regular preventive maintenance to reduce the chance of leakage. Petroleum products will be stored in tightly sealed containers that are clearly labeled. Any asphaltic substances used on site will be applied according to the manufacturer's recommendations.
- **Fertilizers:** Fertilizers will be applied only in the minimum amounts recommended by the manufacturer. Once applied, fertilizer will be worked into the soil to limit exposure to stormwater. The contents of any partially used bags of fertilizer will be transferred to a sealable plastic bin to avoid spills.
- **Paints:** All containers will be tightly sealed and stored when not required for use. Excess paint will not be discharged to the storm sewer system, but will be properly disposed of according to manufacturer's instructions or state and local regulations.
- **Concrete Trucks:** Concrete trucks will not be allowed to wash out or discharge surplus concrete or drum water on the site except in designated areas. Upon completion of the project, the Contractor will clean up the wash-out site in accordance with state and local regulations.
- **Construction Equipment/Vehicles:** Construction equipment/vehicles will be limited, as much as possible, to the project site. Any soil, mud, etc. to be carried from the project into public roads will be cleaned up within 24 hours.

**ATTACHMENT E – REQUEST TO TEMPORARILY SEAL A FEATURE**

Not applicable.

**ATTACHMENT F – STRUCTURAL PRACTICES**

During construction the site will be protected by temporary structural erosion controls to trap construction sediment on site. The controls primarily consist of silt fence, mulch sock, stabilized construction entrance, rock berm, and inlet protection designed in accordance with COA Environmental Criterial Standards. In addition to the proposed temporary controls, the sedimentation basin of the existing water quality pond will act as a sediment basin as a backup if sediment should escape the upstream temporary practices such as rock berms and silt fences. In conjunction with the other temporary controls, the existing sediment basin will provide an additional factor of safety.

**ATTACHMENT G – DRAINAGE AREA MAP**

The drainage area map for this project can be found in the site construction plans, Sheet C 205.

**ATTACHMENT H – TEMPORARY SEDIMENT POND(S) PLANS AND CALCULATIONS**

The sediment basin of the existing water quality pond will be used as a temporary sediment trap in the event sediment should escape the upstream temporary practices such as rock berm and silt fences. Any sediment that escapes to the sediment basin will be removed prior to writing the engineer's concurrence letter and acceptance of the project.

**ATTACHMENT I – INSPECTION AND MAINTENANCE FOR BMPS**

An Environmental Project Manager, who shall be on-site more than 90% of the time, shall be designated to be responsible for inspection and compliance of temporary erosion sedimentation control (“ESC”) during construction.

The following is a general schedule for installation and inspection of temporary ESC.

- Install erosion controls and tree protection fencing as indicated on the approved site plan.
- Environmental Project Manager shall schedule and hold an on-site pre-construction meeting prior to start of construction. The following shall be in attendance: Environmental Project Manager, Design Engineer, Owner, Contractor, and Inspector for the City of Dripping Springs.
- Revise ESC if necessary, per Inspector, and review construction schedule relative to water quality plan requirements and erosion control plan.
- Inspect and maintain temporary controls weekly and prior to/immediately after rainfall events as needed.
- Response within 24 hours to violations reported by the Inspector.
- Have Environmental Project Manager schedule a mid-construction meeting to coordinate changes in construction schedule and evaluate effectiveness of erosion control devices. At this time, also identify anticipated completion date and coordinate final construction sequence and inspection schedule. The following shall be in attendance: Environmental Project Manager, Design Engineer, and City of Dripping Springs Inspector.
- Clean out permanent controls and install/maintain filter media as necessary.
- Complete construction and re-vegetate disturbed areas. Remove remaining temporary erosion controls.
- Submit engineer’s concurrence letter to City of Dripping Springs.

**ATTACHMENT J – SCHEDULE OF INTERIM AND PERMANENT SOIL STABILIZATION PRACTICES**

Periodically throughout the project all erosion controls will be re-analyzed and repaired as needed. Upon completion of construction, the areas of disturbance will be re-vegetated. All portions of the site that are not to be worked for more than 14 days will be treated with temporary or permanent soil stabilization measures in accordance with the design criteria of the COA Environmental Criteria Manual.

TCEQ-20022: NOTICE OF INTENT



# TCEQ Notice of Intent (NOI) for Stormwater Discharges Associated with Construction Activity under TPDES General Permit (TXR150000)

### IMPORTANT:

- Use the [INSTRUCTIONS](#) to fill out each question in this form.
- Use the [CHECKLIST](#) to make certain you filled out all required information. Incomplete applications **WILL** delay approval or result in denial.
- Once processed your permit can be viewed at: <http://www.tceq.texas.gov/goto/wq-dpa>

**ePERMITS:** Sign up now for online NOI: <https://www3.tceq.texas.gov/steers/>  
 Pay a \$225 reduced application fee by using ePermits.

### APPLICATION FEE:

- You must pay the **\$325** Application Fee to TCEQ for the paper application to be complete.
- Payment and NOI must be mailed to separate addresses.
- Did you know you can pay on line?
  - Go to <http://www.tceq.texas.gov/goto/epay>
  - Select Fee Type: GENERAL PERMIT CONSTRUCTION STORM WATER DISCHARGE NOI APPLICATION
- **Provide your payment information below, for verification of payment:**
  - Mailed      Check/Money Order Number: \_\_\_\_\_  
 Name Printed on Check: \_\_\_\_\_  
 Copy of check enclosed?  Yes
  - EPAY      Voucher Number: \_\_\_\_\_  
 Is the Payment Voucher copy attached?  Yes

**RENEWAL: Is this NOI a Renewal of an existing General Permit Authorization?**  
 (Note: A permit cannot be renewed after June 3, 2013.)

- Yes      The Permit number is: TXR15\_\_\_\_\_
- No      **(If a permit number is not provided, a new number will be assigned.)**

### 1) OPERATOR (Applicant)

a) If the applicant is currently a customer with TCEQ, what is the Customer Number (CN) issued to this entity? You may search for your CN at:  
<http://www.tceq.texas.gov/goto/cr-customer>

CN 601259435

**b)** What is the Legal Name of the entity (applicant) applying for this permit?  
Dripping Springs Independent School District  
(The legal name must be spelled exactly as filed with the Texas Secretary of State, County, or in the legal document forming the entity.)

**c)** What is the contact information for the Operator (Responsible Authority)? The mailing address must be recognized by the US Postal Service (USPS). You may verify the address at: <https://tools.usps.com/go/ZipLookupAction!input.action>  
Prefix (Mr. Ms. Miss): Ms.  
First/Last Name: Elaine Cogburn Suffix: \_\_\_\_\_  
Title: Deputy Superintendent for Finance and Operations Credential: \_\_\_\_\_  
Phone Number: (512) 858-3000 Ext: \_\_\_\_\_ Fax Number: \_\_\_\_\_  
E-mail: elaine.cogburn@dsisdtx.us  
Mailing Address: 300 Sportsplex Drive  
Internal Routing (Mail Code, Etc.): \_\_\_\_\_  
City: Dripping Springs State: TX ZIP Code: 78620  
If outside USA:  
Territory: \_\_\_\_\_ Country Code: \_\_\_\_\_ Postal Code: \_\_\_\_\_

**d)** Indicate the type of Customer (The instructions will help determine your customer type):

- |  |  |  |
|--|--|--|
| <input type="checkbox"/> Individual                  | <input type="checkbox"/> Limited Partnership | <input type="checkbox"/> Sole Proprietorship-DBA |
| <input type="checkbox"/> Joint Venture               | <input type="checkbox"/> General Partnership | <input type="checkbox"/> Corporation             |
| <input type="checkbox"/> Trust                       | <input type="checkbox"/> Estate              | <input type="checkbox"/> Federal Government      |
| <input type="checkbox"/> State Government            | <input type="checkbox"/> County Government   | <input type="checkbox"/> City Government         |
| <input checked="" type="checkbox"/> Other Government |  |  |

**e)** Independent Operator? (If governmental entity, subsidiary, or part of a larger corporation, check "No".)  
 Yes  No

**f)** Number of Employees:  
 0-20;  21-100;  101-250;  251-500; or  501 or higher

**g)** Customer Business Tax and Filing Numbers:  
(REQUIRED for Corporations and Limited Partnerships. Not Required for Individuals, Government, or Sole Proprietors)  
State Franchise Tax ID Number: \_\_\_\_\_  
Federal Tax ID: 74600309  
Texas Secretary of State Charter (filing) Number: \_\_\_\_\_  
DUNS Number (if known): \_\_\_\_\_

## 2) APPLICATION CONTACT

If TCEQ needs additional information regarding this application, who should be contacted?

Is the application contact the same as the applicant identified above?

- Yes, go to Section 3).  
 No, complete section below

Prefix (Mr. Ms. Miss): Mr.  
 First/Last Name: Andres M. Juarez, P.E. Suffix: \_\_\_\_\_  
 Title: Vice President - DIG Engineers Credential: \_\_\_\_\_  
 Organization Name: DIG Engineers  
 Phone Number: (713) 965-0608 Ext: \_\_\_\_\_ Fax Number: \_\_\_\_\_  
 E-mail: andres.juarez@digengineers.com  
 Mailing Address: 24275 Katy Fwy  
 Internal Routing (Mail Code, Etc.): \_\_\_\_\_  
 City: Katy State: TX ZIP Code: 77494  
 Mailing Information if outside USA:  
 Territory: \_\_\_\_\_ Country Code: \_\_\_\_\_ Postal Code: \_\_\_\_\_

**3) REGULATED ENTITY (RE) INFORMATION ON PROJECT OR SITE**

If the site of your business is part of a larger business site or if other businesses were located at this site before yours, a Regulated Entity Number (RN) may already be assigned for the larger site. Use the RN assigned for the larger site. Search TCEQ's Central Registry to see if the larger site may already be registered as a regulated site at:

<http://www.tceq.texas.gov/goto/cr-searchrn>

If the site is found, provide the assigned Regulated Entity Reference Number and provide the information for the site to be authorized through this application below. The site information for this authorization may vary from the larger site information.

a) TCEQ issued RE Reference Number (RN): RN108296708

b) Name of project or site (the name known by the community where located):  
Dripping Springs Elementary and Middle School k-8

c) In your own words, briefly describe the primary business of the Regulated Entity: (Do not repeat the SIC and NAICS code):

Educational Institute.

d) County (or counties if > 1)  
Hays County

e) Latitude: 30.181341 Longitude: 97.998133

f) Does the site have a physical address?

Yes, complete Section A for a physical address.

No, complete section B for site location information.

**Section A:** Enter the physical address for the site.

Verify the address with USPS. If the address is not recognized as a delivery address, provide the address as identified for overnight mail delivery, 911 emergency or other online map tools to confirm an address.

Physical Address of Project or Site:

Street Number: 1000 Street Name: Sawyer Ranch Rd  
 City: Dripping Springs State: Texas ZIP Code: 78620

**Section B:** Enter the site location information.

If no physical address (Street Number & Street Name), provide a written location access description to the site. (Example: located 2 miles west from intersection of Hwy 290 & IH35 accessible on Hwy 290 South)

East side of Sawyer Ranch Road, south of Hwy 290, south of White Washington Way, and north of Cool Springs Way and adjacent to Rachels Canyon Drive

City where the site is located or, if not in a city, what is the nearest city:  
Dripping Springs

State: Texas ZIP Code where the site is located: 78620

**4) GENERAL CHARACTERISTICS**

a) Is the project/site located on Indian Country Lands?

Yes - If the answer is Yes, you must obtain authorization through EPA, Region 6.

No

b) Is your construction activity associated with a facility that, when completed, would be associated with the exploration, development, or production of oil or gas or geothermal resources?

Yes - If the answer is Yes, you may be under jurisdiction of the Railroad Commission of Texas and may need to obtain authorization through EPA, Region 6.

No

c) What is the Primary Standard Industrial Classification (SIC) Code that best describes the construction activity being conducted at the site?

Primary SIC Code: 8211

d) If applicable, what is the Secondary SIC Code(s): \_\_\_\_\_

e) What is the total number of acres disturbed? 0.93

f) Is the project site part of a larger common plan of development or sale?

Yes - If the answer is Yes, the total number of acres disturbed can be less than 5 acres.

No - If the answer is No, the total number of acres disturbed must be 5 or more. If the total number of acres disturbed is less than 5 then the project site does not qualify for coverage through this Notice of Intent. Coverage will be denied. See the requirements in the general permit for small construction sites.

g) What is the name of the first water body(s) to receive the stormwater runoff or potential runoff from the site?

Bear Creak

h) What is the segment number(s) of the classified water body(s) that the discharge will eventually reach?

1427 C

**i)** Is the discharge into an MS4?

Yes - If the answer is Yes, provide the name of the MS4 operator below.

Hays County

---

Note: The general permit requires you to send a copy of the NOI to the MS4 operator.

No

**j)** Are any of the surface water bodies receiving discharges from the construction site on the latest EPA-approved CWA 303(d) List of impaired waters?

Yes - If the answer is Yes, provide the name(s) of the impaired water body(s) below.

---

No

**k)** Is the discharge or potential discharge within the Recharge Zone, Contributing Zone, or Contributing Zone within the Transition Zone of the Edwards Aquifer as defined in 30 TAC Chapter 213?

Yes - If the answer is Yes, complete certification below by checking "Yes."

No

I certify that a copy of the TCEQ approved Plan required by the Edwards Aquifer Rule (30 TAC Chapter 213) is either included or referenced in the Stormwater Pollution Prevention Plan.

Yes



TCEQ-0599: AGENT AUTHORIZATION FORM

**Agent Authorization Form**  
For Required Signature  
Edwards Aquifer Protection Program  
Relating to 30 TAC Chapter 213  
Effective June 1, 1999

I Elaine Cogburn \_\_\_\_\_  
Print Name

Dept. Superintendent / Owner \_\_\_\_\_  
Title - Owner/President/Other

of Dripping Springs Independent School District \_\_\_\_\_  
Corporation/Partnership/Entity Name

have authorized Andres M. Juarez, P.E. \_\_\_\_\_  
Print Name of Agent/Engineer

of DIG Engineers \_\_\_\_\_  
Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

Elaine Coghurn  
Applicant's Signature

12.12.2025  
Date


THE STATE OF Texas §

County of Hays §

BEFORE ME, the undersigned authority, on this day personally appeared Elaine Coghurn known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 12 day of Dec 2025.

Jennifer Eileen Martinez  
NOTARY PUBLIC  
Jennifer Eileen Martinez  
Typed or Printed Name of Notary



MY COMMISSION EXPIRES: DEC 14 2026

TCEQ-0574: APPLICATION FEE FORM

# Application Fee Form

**Texas Commission on Environmental Quality**

Name of Proposed Regulated Entity: Dripping Springs ISD Elementary and Middle School

Regulated Entity Location: 1000 Sawyer Ranch Road, Dripping Springs Texas, 78620

Name of Customer: Dripping Springs ISD

Contact Person: Elaine Cogburn

Phone: (512)858-3006

Customer Reference Number (if issued):CN 601259435

Regulated Entity Reference Number (if issued):RN 108296708

**Austin Regional Office (3373)**

Hays

Travis

Williamson

**San Antonio Regional Office (3362)**

Bexar

Medina

Uvalde

Comal

Kinney

Application fees must be paid by check, certified check, or money order, payable to the **Texas Commission on Environmental Quality**. Your canceled check will serve as your receipt. **This form must be submitted with your fee payment.** This payment is being submitted to:

Austin Regional Office

San Antonio Regional Office

Mailed to: TCEQ - Cashier

Overnight Delivery to: TCEQ - Cashier

Revenues Section

12100 Park 35 Circle

Mail Code 214

Building A, 3rd Floor

P.O. Box 13088

Austin, TX 78753

Austin, TX 78711-3088

(512)239-0357


**Site Location (Check All That Apply):**

Recharge Zone

Contributing Zone

Transition Zone

| <b>Type of Plan</b>   | <b>Size</b> | <b>Fee Due</b> |
|---|-------------|----------------|
| Water Pollution Abatement Plan, Contributing Zone<br>Plan: One Single Family Residential Dwelling       | Acres       | \$             |
| Water Pollution Abatement Plan, Contributing Zone<br>Plan: Multiple Single Family Residential and Parks | Acres       | \$             |
| Water Pollution Abatement Plan, Contributing Zone<br>Plan: Non-residential                              | 49.10 Acres | \$ 8,000       |
| Sewage Collection System  | L.F.        | \$             |
| Lift Stations without sewer lines   | Acres       | \$             |
| Underground or Aboveground Storage Tank Facility  | Tanks       | \$             |
| Piping System(s)(only)  | Each        | \$             |
| Exception   | Each        | \$             |
| Extension of Time   | Each        | \$             |

Signature: 

Date: 12/19/25

# Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

## ***Water Pollution Abatement Plans and Modifications***

### ***Contributing Zone Plans and Modifications***

| <b><i>Project</i></b>   | <b><i>Project Area in Acres</i></b> | <b><i>Fee</i></b> |
|---|-------------------------------------|-------------------|
| One Single Family Residential Dwelling  | < 5                                 | \$650             |
| Multiple Single Family Residential and Parks  | < 5                                 | \$1,500           |
|   | 5 < 10                              | \$3,000           |
|   | 10 < 40                             | \$4,000           |
|   | 40 < 100                            | \$6,500           |
|   | 100 < 500                           | \$8,000           |
|   | ≥ 500                               | \$10,000          |
| Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur) | < 1                                 | \$3,000           |
|   | 1 < 5                               | \$4,000           |
|   | 5 < 10                              | \$5,000           |
|   | 10 < 40                             | \$6,500           |
|   | 40 < 100                            | \$8,000           |
|   | ≥ 100                               | \$10,000          |

### ***Organized Sewage Collection Systems and Modifications***

| <b><i>Project</i></b>     | <b><i>Cost per Linear Foot</i></b> | <b><i>Minimum Fee-<br/>Maximum Fee</i></b> |
|---------------------------|------------------------------------|--|
| Sewage Collection Systems | \$0.50                             | \$650 - \$6,500                            |

### ***Underground and Aboveground Storage Tank System Facility Plans and Modifications***

| <b><i>Project</i></b>                             | <b><i>Cost per Tank or Piping System</i></b> | <b><i>Minimum Fee-<br/>Maximum Fee</i></b> |
|---|--|--|
| Underground and Aboveground Storage Tank Facility | \$650  | \$650 - \$6,500                            |

### ***Exception Requests***

| <b><i>Project</i></b> | <b><i>Fee</i></b> |
|-----------------------|-------------------|
| Exception Request     | \$500             |

### ***Extension of Time Requests***

| <b><i>Project</i></b>     | <b><i>Fee</i></b> |
|---------------------------|-------------------|
| Extension of Time Request | \$150             |