

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

January 2023



January 20, 2023

Ms. Lillian Butler
Texas Commission on Environmental Quality (TCEQ)
Region 13
14250 Judson Road
San Antonio, Texas 78233-4480

Re: Ridgewood Lot 14
Water Pollution Abatement Plan Modification

Dear Ms. Butler:

Please find included herein the Ridgewood Lot 14 Water Pollution Abatement Plan Modification. This Water Pollution Abatement Plan Modification has been prepared in accordance with the regulations of the Texas Administrative Code (30 TAC 213) and current policies for development over the Edwards Aquifer Recharge Zone.

This Water Pollution Abatement Plan Modification applies to an approximate 20.68-acre site as identified by the project limits. Please review the plan information for the items it is intended to address. If acceptable, please provide a written approval of the plan in order that construction may begin at the earliest opportunity.

Appropriate review fees (\$6,500) and fee application are included. If you have questions or require additional information, please do not hesitate to contact me at your earliest convenience.

Sincerely,
Pape-Dawson Engineers, Inc.

1/26/23



Taylor Dawson, P.E.
Senior Vice President



Attachments

P:\64\35\75\Word\Reports\WPAP\230120a1.docx

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

1/26/23



January 2023

**EDWARDS AQUIFER
APPLICATION COVER PAGE
(TCEQ-20705)**

Texas Commission on Environmental Quality

Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with [30 TAC 213](#).

Administrative Review

1. [Edwards Aquifer applications](#) must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <http://www.tceq.texas.gov/field/eapp>.

2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
6. If the geologic assessment was completed before October 1, 2004 and the site contains “possibly sensitive” features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a “Mid-Review Modification”. Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ’s Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ’s San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity Name:					2. Regulated Entity No.:				
3. Customer Name:					4. Customer No.:				
5. Project Type: (Please circle/check one)	New	Modification			Extension	Exception			
6. Plan Type: (Please circle/check one)	WPAP	CZP	SCS	UST	AST	EXP	EXT	Technical Clarification	Optional Enhanced Measures
7. Land Use: (Please circle/check one)	Residential	Non-residential			8. Site (acres):				
9. Application Fee:				10. Permanent BMP(s):					
11. SCS (Linear Ft.):				12. AST/UST (No. Tanks):					
13. County:				14. Watershed:					

Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the “Texas Groundwater Conservation Districts within the EAPP Boundaries” map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region			
County:	Hays	Travis	Williamson
Original (1 req.)	—	—	—
Region (1 req.)	—	—	—
County(ies)	—	—	—
Groundwater Conservation District(s)	<input type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Barton Springs/ Edwards Aquifer <input type="checkbox"/> Hays Trinity <input type="checkbox"/> Plum Creek	<input type="checkbox"/> Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	<input type="checkbox"/> Austin <input type="checkbox"/> Buda <input type="checkbox"/> Dripping Springs <input type="checkbox"/> Kyle <input type="checkbox"/> Mountain City <input type="checkbox"/> San Marcos <input type="checkbox"/> Wimberley <input type="checkbox"/> Woodcreek	<input type="checkbox"/> Austin <input type="checkbox"/> Bee Cave <input type="checkbox"/> Pflugerville <input type="checkbox"/> Rollingwood <input type="checkbox"/> Round Rock <input type="checkbox"/> Sunset Valley <input type="checkbox"/> West Lake Hills	<input type="checkbox"/> Austin <input type="checkbox"/> Cedar Park <input type="checkbox"/> Florence <input type="checkbox"/> Georgetown <input type="checkbox"/> Jerrell <input type="checkbox"/> Leander <input type="checkbox"/> Liberty Hill <input type="checkbox"/> Pflugerville <input type="checkbox"/> Round Rock

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)	—	—	—	—	—
Region (1 req.)	—	—	—	—	—
County(ies)	—	—	—	—	—
Groundwater Conservation District(s)	<input type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Trinity-Glen Rose	<input type="checkbox"/> Edwards Aquifer Authority	<input type="checkbox"/> Kinney	<input type="checkbox"/> EAA <input type="checkbox"/> Medina	<input type="checkbox"/> EAA <input type="checkbox"/> Uvalde
City(ies) Jurisdiction	<input type="checkbox"/> Castle Hills <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Helotes <input type="checkbox"/> Hill Country Village <input type="checkbox"/> Hollywood Park <input type="checkbox"/> San Antonio (SAWS) <input type="checkbox"/> Shavano Park	<input type="checkbox"/> Bulverde <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Garden Ridge <input type="checkbox"/> New Braunfels <input type="checkbox"/> Schertz	NA	<input type="checkbox"/> San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

Print Name of Customer/Authorized Agent



1 / 26 / 23

Signature of Customer/Authorized Agent

Date

****FOR TCEQ INTERNAL USE ONLY****

Date(s) Reviewed:		Date Administratively Complete:	
Received From:		Correct Number of Copies:	
Received By:		Distribution Date:	
EAPP File Number:		Complex:	
Admin. Review(s) (No.):		No. AR Rounds:	
Delinquent Fees (Y/N):		Review Time Spent:	
Lat./Long. Verified:		SOS Customer Verification:	
Agent Authorization Complete/Notarized (Y/N):		Fee Check:	Payable to TCEQ (Y/N):
Core Data Form Complete (Y/N):			Signed (Y/N):
Core Data Form Incomplete Nos.:			Less than 90 days old (Y/N):

**GENERAL INFORMATION
FORM (TCEQ-0587)**

General Information Form

Texas Commission on Environmental Quality

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:

Print Name of Customer/Agent: Tylor Dawson, P.E.

Date: 1/26/23

Signature of Customer/Agent:



Project Information

1. Regulated Entity Name: Ridgewood Lot 14
2. County: Bexar
3. Stream Basin: Salado Creek
4. Groundwater Conservation District (If applicable): Trinity Glen Rose

5. Edwards Aquifer Zone:

- Recharge Zone
 Transition Zone

6. Plan Type:

- | | |
|--|--|
| <input checked="" type="checkbox"/> WPAP | <input type="checkbox"/> AST |
| <input type="checkbox"/> SCS | <input type="checkbox"/> UST |
| <input checked="" type="checkbox"/> Modification | <input type="checkbox"/> Exception Request |

7. Customer (Applicant):

Contact Person: Chad Case

Entity: Blanco Wilderness Oaks Ltd

Mailing Address: 7373 Broadway, Ste 201

City, State: San Antonio, Texas

Zip: 78209

Telephone: (210) 822-8220

FAX: _____

Email Address: chadc@worthsa.com

8. Agent/Representative (If any):

Contact Person: Taylor Dawson, P.E.

Entity: Pape-Dawson Engineers, Inc.

Mailing Address: 2000 NW Loop 410

City, State: San Antonio, Texas

Zip: 78213

Telephone: (210) 375-9000

FAX: (210) 375-9010

Email Address: taylordawson@pape-dawson.com

9. Project Location:

- The project site is located inside the city limits of San Antonio.
- The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of _____.
- The project site is not located within any city's limits or ETJ.

10. The location of the project site is described below. The description provides sufficient detail and clarity so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

From TCEQ's regional office, proceed approximately 2.5 miles north on Judson Rd to Loop 1604 and turn left to travel west. proceed approximately 4.9 miles to US Hwy 281 and turn right to travel north. Drive approximately 0.8 miles to Redland Rd. The site is located at the southeast intersection of US Hwy 281 and Redland Rd.

11. **Attachment A – Road Map.** A road map showing directions to and the location of the project site is attached. The project location and site boundaries are clearly shown on the map.
12. **Attachment B - USGS / Edwards Recharge Zone Map.** A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') of the Edwards Recharge Zone is attached. The map(s) clearly show:
- Project site boundaries.
 - USGS Quadrangle Name(s).
 - Boundaries of the Recharge Zone (and Transition Zone, if applicable).
 - Drainage path from the project site to the boundary of the Recharge Zone.
13. **The TCEQ must be able to inspect the project site or the application will be returned.** Sufficient survey staking is provided on the project to allow TCEQ regional staff to locate

the boundaries and alignment of the regulated activities and the geologic or manmade features noted in the Geologic Assessment.

Survey staking will be completed by this date: when advised by TCEQ of site visit

14. **Attachment C – Project Description.** Attached at the end of this form is a detailed narrative description of the proposed project. The project description is consistent throughout the application and contains, at a minimum, the following details:

- Area of the site
- Offsite areas
- Impervious cover
- Permanent BMP(s)
- Proposed site use
- Site history
- Previous development
- Area(s) to be demolished

15. Existing project site conditions are noted below:

- Existing commercial site
- Existing industrial site
- Existing residential site
- Existing paved and/or unpaved roads
- Undeveloped (Cleared)
- Undeveloped (Undisturbed/Uncleared)
- Other: _____

Prohibited Activities

16. I am aware that the following activities are prohibited on the Recharge Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
- (2) New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
- (3) Land disposal of Class I wastes, as defined in 30 TAC §335.1;
- (4) The use of sewage holding tanks as parts of organized collection systems; and
- (5) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
- (6) New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.

17. I am aware that the following activities are prohibited on the Transition Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground Injection Control);
- (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and
- (3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.

Administrative Information

18. The fee for the plan(s) is based on:

- For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur.
- For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines.
- For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems.
- A request for an exception to any substantive portion of the regulations related to the protection of water quality.
- A request for an extension to a previously approved plan.

19. Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:


- TCEQ cashier
- Austin Regional Office (for projects in Hays, Travis, and Williamson Counties)
- San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)

20. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

21. No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.

ATTACHMENT A


RIDGEWOOD LOT 14
Water Pollution Abatement Plan Modification



ATTACHMENT B

RIDGEWOOD LOT 14
Water Pollution Abatement Plan Modification


SCALE: 1" = 2000'



Date: Aug 25, 2022, 11:33am User ID: rolvarez
File: P:\64\35175\Design\Environmental\WPAP\00-64-3575.dwg

GENERAL LOCATION MAP - BULVERDE, TX QUAD;
LONGHORN, TX QUAD
DRAINAGE FLOW 
Pape-Dawson Engineers, Inc.

USGS/EDWARDS RECHARGE ZONE MAP
ATTACHMENT B

ATTACHMENT C

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Attachment C – Project Description

Ridgewood Lot 14 Water Pollution Abatement Plan Modification (WPAP MOD) is a Modification to the previously approved Project Vision Phase II/Tesora Headquarters WPAP (EAPP ID 2686.00) which was approved by the Texas Commission on Environmental Quality (TCEQ) on September 17, 2007. The approved plan is located on an 80.46-acre project site with an additional 10.64-acre road improvement project. Project Vision was approved for three office buildings and seven retail/office buildings with associated parking, roads, driveways, and sidewalk. The PBMPs approved to treat the increase in impervious cover were five (5) sand filter basins “B-F”.

Ridgewood Lot 14 WPAP MOD proposes the removal of existing sand filter Basin “F”. This 20.68-acre site is located at the southeast intersection of US Hwy 281 and Redland Rd within the City of San Antonio, in Bexar County, Texas. The site is undeveloped and uncleared, and it lies within the Upper Salado Creek watershed. There were no naturally occurring sensitive geological features identified in the Geologic Assessment.

Upgradient flows will cross the project limits from Redland Rd to the north of the project limits. The onsite PBMPs have been adequately sized to account for the volume of stormwater attributed by these offsite areas.

This WPAP proposes the removal of Basin “F”, additional clearing, grading, excavation, and installation of utilities and drainage improvements for construction of one (1) Stormfilter[®], one (1) sand filter basin “A”, commercial buildings, and associated parking. Approximately 14.39 acres of impervious cover, or 69.6% of the 20.68 -acre project limits, are proposed for construction in this WPAP. In Watershed “A,” approximately 2.26 acres of additional impervious cover from the building and parking will be treated by the water quality basin “A”. This basin will also treat the impervious cover water quality basin “F” was designed to treat in watershed “A” and “B”. The proposed Stormfilter[®] is designed to treat the impervious cover from Watershed “C” and other uncaptured areas “D” & “E”. Please see the Treatment Summary table attached with this application. All PBMPs have been designed in accordance with the Texas Commission on Environmental Quality’s (TCEQ) Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in Total Suspended Solids (TSS) from the site.

Potable water service is to be provided by the San Antonio Water System (SAWS). The proposed development will generate approximately 11,690 gallons per day (average flow) of domestic wastewater based on the assumption of 0.035 gpd for general office use ($0.035 \text{ gpd/SF} * 334,000 \text{ SF} = 11,690 \text{ gpd}$). Wastewater will be disposed of by conveyance to the existing Steven M. Clouse Water Recycling Center operated by SAWS.

GEOLOGIC ASSESSMENT FORM
(TCEQ-0585)

Geologic Assessment

Texas Commission on Environmental Quality

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Print Name of Geologist: Henry E. Stultz III, P.G.

Telephone: 210-375-9000


Date: September 13, 2021

Fax: 210-375-9090

Representing: Pape-Dawson Engineers, Inc., TBPB registration number 50351

Signature of Geologist:





Regulated Entity Name: Ridgewood Lot 14

Project Information

1. Date(s) Geologic Assessment was performed: September 8, 2021

2. Type of Project:

WPAP

AST

SCS

UST

3. Location of Project:

Recharge Zone

Transition Zone

Contributing Zone within the Transition Zone

4. **Attachment A - Geologic Assessment Table.** Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.
5. Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups* (Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

Table 1 - Soil Units, Infiltration Characteristics and Thickness

Soil Name	Group*	Thickness(feet)
Crawford Clay (Ca)	D	2-4
Crawford & Bexar stony soils (Cb)	D	2-3

* Soil Group Definitions (Abbreviated)

- A. Soils having a high infiltration rate when thoroughly wetted.
- B. Soils having a moderate infiltration rate when thoroughly wetted.
- C. Soils having a slow infiltration rate when thoroughly wetted.
- D. Soils having a very slow infiltration rate when thoroughly wetted.

6. **Attachment B – Stratigraphic Column.** A stratigraphic column showing formations, members, and thicknesses is attached. The outcropping unit, if present, should be at the top of the stratigraphic column. Otherwise, the uppermost unit should be at the top of the stratigraphic column.
7. **Attachment C – Site Geology.** A narrative description of the site specific geology including any features identified in the Geologic Assessment Table, a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure(s), and karst characteristics is attached.
8. **Attachment D – Site Geologic Map(s).** The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1": 400'
 Applicant's Site Plan Scale: 1" = 60'
 Site Geologic Map Scale: 1" = 60'
 Site Soils Map Scale (if more than 1 soil type): 1" = 300'
9. Method of collecting positional data:
 - Global Positioning System (GPS) technology.
 - Other method(s). Please describe method of data collection: _____
10. The project site and boundaries are clearly shown and labeled on the Site Geologic Map.
11. Surface geologic units are shown and labeled on the Site Geologic Map.

12. Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.
- Geologic or manmade features were not discovered on the project site during the field investigation.
13. The Recharge Zone boundary is shown and labeled, if appropriate.
14. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If applicable, the information must agree with Item No. 20 of the WPAP Application Section.
- There are ____ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.)
- The wells are not in use and have been properly abandoned.
- The wells are not in use and will be properly abandoned.
- The wells are in use and comply with 16 TAC Chapter 76.
- There are no wells or test holes of any kind known to exist on the project site.

Administrative Information

15. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

ATTACHMENT A
Geologic Assessment Table

ATTACHMENT B
Stratigraphic Column

RIDGEWOOD LOT 14

Geologic Assessment (TCEQ-0585)

Attachment B – Stratigraphic Column

Period	Epoch	Group	Formation	Member	Thickness	Lithology	Hydro-logic Unit	Hydro-stratigraphic Unit	Hydrologic Function	Porosity	Cavern Development
Cretaceous	Early Cretaceous	Edwards	Person	Cyclic and marine, undivided	80-90	Pelletal limestone; ranges from chalk to mudstone and miliolid grainstone; thin to massive beds; some crossbedding evident; a packstone containing large caprinds is present near contact with the overlying Georgetown Formations; chert is common as beds and large nodules	Edwards Aquifer	II	Aquifer	MO, BU, VUG, BP, FR, CV	Many subsurface; might be associated with earlier karst development
				Leached and collapsed, undivided	70-90	Hard, dense, recrystallized limestone; mudstone, wackestone, packstone, and grainstone; contains chert as beds and large nodules; heavily bioturbated with iron-stained beds; often stromatolitic; <i>Toucasia</i> sp. Often found above contact with the underlying regional dense member; <i>Montastrea roemeriana</i> and oysters rare		III	Aquifer	BU, VUG, FR, BP, BR, CV	Extensive lateral development; large rooms
				Regional dense	20-24	Dense, shaly limestone; oyster shell mudstone and iron wackestone; wispy iron staining; chert nodules rarer than in the rest of the chert-bearing Edwards Group		IV	Confining	FR, CV	Very few; only vertical fracture enlargement
			Kainer	Grainstone	40-50	Hard, dense limestone that consists mostly of a tightly cemented miliolid skeletal fragment grainstone; contains interspersed chalky mudstone and wackestone; chert as beds and nodules; crossbedding and ripple marks are common primarily at the contact with the overlying regional dense bed		V	Aquifer	IP, IG, BU, FR, BP, CV	Few
				Kirsch-berg Evaporite	40-50	Highly altered crystalline limestone and chalky mudstone with occasional grainstone associated with tidal channels; chert as beds and nodules, boxwork molds are common, matrix recrystallized to a coarse grain spar; intervals of collapse breccia and travertine deposits		VI	Aquifer	IG, MO, VUG, FR, BR, CV	Probably extensive cave development
				Dolomitic	90-120	Hard, dense to granular, dolomitic limestone; chert as beds and nodules (absent in lower 20 ft); <i>Toucasia</i> sp. abundant; lower three-fourths composed of sucrosic dolomites and grainstones with hard, dense limestones interspersed; upper one-fourth composed mostly of hard, dense mudstone, wackestone, packstone, grainstone, and recrystallized dolomites with bioturbated beds		VII	Aquifer	IP, IC, IG, MO, BU, VUG, FR, BP, CV	Cave development as shafts with minor horizontal extent
				Basal nodular	40-50	Moderately hard, shaly, nodular, burrowed mudstone to miliolid grainstone that also contains dolomite; contains dark, spherical textural features known as black rotund bodies; <i>Ceratostreon texana</i> , <i>Caprina</i> sp., miliolids, and gastropods		VIII	Aquifer, confining unit in areas without caves	IP, MO, BU, BP, FR, CV	Large lateral caves at surface

Source: Clark, Golab, and Morris (2016); Cavern development modified from Stein and Ozuna (1995). Porosity types - Fabric selective: IP, Interparticle porosity; IG, Intergranular porosity; IC, Intercrystalline porosity; SH, shelter porosity; MO, moldic porosity; BU, burrowed porosity; FE, fenestral; BP, bedding plane porosity. Not fabric selective: FR, fracture porosity; CH, channel porosity; BR, breccia; VUG, vug porosity; CV, cave porosity.

ATTACHMENT C
Site Geology

RIDGEWOOD LOT 14

Geologic Assessment

Attachment C – Site Geology

SUMMARY

The Ridgewood Lot 14 site is located at the southeast corner of SH-281 and Redland Road in Bexar County, Texas. The site was undeveloped at the time of the field survey. Previous geologic work on the site includes a Geologic Assessment (GA) for the 122.44-Acre Ridgewood Park site by Pape-Dawson Engineers, dated July 2007; and a July 2010 Golden Cheek Warbler and Listed Karst Invertebrate Habitat Assessment (GCWA) for the Tesoro Property by Pape-Dawson Engineers.

Based on the results of the field survey conducted in accordance with *Instructions for Geologists for Geologic Assessments in the Edwards Aquifer Recharge/Transition Zones (TCEQ-0585 Instructions)*, no naturally occurring sensitive features were identified on site. The overall potential for fluid migration to the Edwards Aquifer for the site is low.

SITE GEOLOGY

The site is located in the leached and collapsed (Keplc) and regional dense (Keprd) members of the Person Formation. The Keplc is characterized by interbedded, iron-stained, massive and bioturbated limestone with abundant chert. The Keprd is a dense, thinly-bedded, argillaceous mudstone.

Karst development within the Keplc is characterized by very large sinkholes and a combination of lateral and vertical caves. Cave development within the regional dense member is generally uncommon.

The predominant trend of faults in the vicinity of the site is approximately N35°E, based on faults identified during the previous mapping of the area.

FEATURE DESCRIPTIONS:

A description of the features observed onsite is provided below:

RIDGEWOOD LOT 14

Geologic Assessment

Feature S-2

Feature S-2 is described in the 2007 GA as *“a solution cavity that is located in the bank of a streambed. Dissolutioned limestone bedrock extends around the upgradient ½ of the feature, while the lower half is comprised of mounded soil. Tree roots and organic soil fill the feature. A small limestone-walled, soil-floored tube extends from the downgrade edge of the cavity towards the streambed. Due to the karst origin, organic infilling, and large catchment area, the probability of rapid infiltration is high.”* The feature was hand excavated during the field work for the July 2010 GWCA. The feature was described in that report as *“a solution cavity that is located in the bank of a streambed. Dissolutioned limestone bedrock extends around the upgradient ½ of the feature, while the lower half is comprised of mounded soil. Tree roots and organic soil fill the feature. A small limestone-walled, soil-floored tube extends from the downgrade edge of the cavity towards the streambed. Excavation revealed the presence of reddish clay and solid bedrock with no additional void space.”*

During the field survey for this GA, the feature was located and found to appear as described above. Due to the fine infilling plugging the feature, the potential for rapid infiltration is low.

Feature S-13

Feature S-13 is described in the 2007 GA as *“a solution cavity located approximately 25 feet from feature S-2. The solution cavity is a small opening within solid bedrock that extends vertically approximately 5 feet. Since the karst origin of the feature suggests capacity for rapid infiltration and the feature occurs within a large natural catchment area, the probability of rapid infiltration is high.”* The feature was hand excavated during the field work for the July 2010 GWCA. The feature was described in that report as *“Feature S-13 is a solution cavity located approximately 25 feet from feature S-2. The solution cavity is a small opening within solid bedrock that extends vertically approximately 5 feet. Excavation revealed the solution feature becoming more restricted at depth. Excavation was terminated at approximately 6 feet where void space appears to terminate into solid bedrock.”*

During the field survey for this GA, the feature was located and found to appear as described above. Due to the surficial nature of the feature, the potential for rapid infiltration is low.

RIDGEWOOD LOT 14

Geologic Assessment

REFERENCES

Clark, A.K., Golab, J.A., and Morris, R.R., 2016, Geologic Framework and Hydrostratigraphy of the Edwards and Trinity Aquifers Within Northern Bexar and Comal Counties, Texas: U.S. Geological Survey Scientific Investigations Map 3366, scale 1:24,000, 20 p. pamphlet.

Nationwide Environmental Title Research, LLC. Historical Aerials, HistoricAerials.com. <https://www.historicaerials.com/viewer>, September 13, 2021.

Soil Survey Staff, Natural Resources Conservation Service, United States Department of Agriculture. Web Soil Survey. <http://websoilsurvey.sc.egov.usda.gov/>, September 13, 2021.

Stein, W.G., and Ozuna, G.B., 1995, Geologic framework and hydrogeologic characteristics of the Edwards Aquifer recharge zone, Bexar County, Texas: U.S. Geological Survey Water-Resources Investigations Report 95-4030, 8 p.

Texas Water Development Board, Wells in TWDB Groundwater Database Viewer, <https://www3.twdb.texas.gov/apps/waterdatainteractive/groundwaterdataviewer>, September 13, 2021.

U.S. Geological Survey, National Water Information System: Mapper, <https://maps.waterdata.usgs.gov/mapper/index.html>, May 10, 2021. September 13, 2021.

ATTACHMENT D
Site Geologic Map(s)



 Site Boundary



Date: Sep 08, 2021 9:12:44 AM User: HSultz
 File: P:\15\1579ENVY\GA\Attachments\SiteSoils4375.mxd

JOB NO. 6435-75
 DATE Sep 2021
 DESIGNER HS
 CHECKED HDJ DRAWN HS
 SHEET Attachment D


RIDGEWOOD LOT 14
SAN ANTONIO, TEXAS
SITE SOILS MAP



SAN ANTONIO | AUSTIN | HOUSTON | FORT WORTH | DALLAS
 2000 NW LOOP 410 | SAN ANTONIO, TX 78213 | 210.375.9000
 TBPE FIRM REGISTRATION #470 | TBPLS FIRM REGISTRATION #10028800



LOCATION MAP
NOT-TO-SCALE




LEGEND			
	PROJECT LIMITS		
	EXISTING CONTOUR LINE		
	100 YEAR FLOODPLAIN		
	STREAM		
GEOLOGIC FORMATIONS			
	ALLUVIUM		GEORGETOWN
	EAGLE FORD		PERSON
	BUDA		KAINER
	DEL RIO		GLEN ROSE
SYMBOLS AND LINES			
	POTENTIAL RECHARGE FEATURE		
	CONTACT, LOCATED APPROXIMATELY		
	CONTACT, INFERRED		
	FAULT, LOCATED APPROXIMATELY (S, DOWNTHROWN SIDE; U, UPTHROWN SIDE)		
	FAULT, EXTRAPOLATED		
	FAULT, INFERRED		
	STRIKE AND DIP OF BEDDING		
	STRIKE AND DIP OF JOINTS		
	STRIKE OF VERTICAL JOINTS		
	CAVE		
	SOLUTION CAVITY		
	SOLUTION ENLARGED FRACTURE		
	SWALLOW HOLE		
	SINKHOLE		
	NON-KARST CLOSED DEPRESSION		
	ZONE		
	OTHER NATURAL BEDROCK FEATURES		
	SPRING/SEEP		
	MAN-MADE FEATURE IN BEDROCK		
	WATER WELL		
	SANITARY SEWER LINE		
	SANITARY SEWER LINE		

NOTE: THE GEOSCIENTIST SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR PURPOSES OF GEOLOGIC INFORMATION. ALL OTHER INFORMATION SHOULD BE ACQUIRED FROM THE APPROPRIATE SIGNED AND SEALED CIVIL ENGINEERING DRAWINGS.

NOTE: THE RECHARGE ZONE BOUNDARY IS NOT WITHIN THE AREA SHOWN ON THIS SHEET. THE SITE IS LOCATED ENTIRELY WITHIN THE RECHARGE ZONE.

NOTE: ONLY THOSE GEOLOGIC FEATURES WITHIN THE AREA OF THIS ASSESSMENT ARE INCLUDED. THEREFORE, THE FEATURES MAY NOT BE NUMBERED SEQUENTIALLY.

NO.	REVISION	DATE



PAPE-DAWSON ENGINEERS
 SAN ANTONIO | AUSTIN | HOUSTON | FORT WORTH | DALLAS
 2000 NW LOOP 410 | SAN ANTONIO, TX 78213 | 210.375.9000
 TPEF FIRM REGISTRATION #470 | TPEPG FIRM REGISTRATION #6991

RIDGEWOOD LOT 14
 SAN ANTONIO, TEXAS
 WATER POLLUTION ABATEMENT PLAN MODIFICATION
 SITE GEOLOGIC MAP

JOB NO.	6435-75
DATE	AUGUST 2021
DESIGNER	HS
CHECKED	HDJ DRAWN HS

ATTACHMENT D

Path: September 13, 2022, 8:37 AM - User: JD - Job: 14 - File: P:\04\US\75\ENV\GA\Attachments\643575\env1.dwg

THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARD COPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL. AERIAL IMAGERY PROVIDED BY GOOGLE UNLESS OTHERWISE NOTED. Imagery © 2016, CAPCO/2016, Texas Orthoregistry Program, USDA Farm Service Agency.

**MODIFICATION OF A
PREVIOUSLY APPROVED
WATER POLLUTION
ABATEMENT PLAN (TCEQ-
0590)**

Modification of a Previously Approved Plan

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Transition Zone and Relating to 30 TAC 213.4(j), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This request for a **Modification of a Previously Approved Plan** is hereby submitted for TCEQ review and executive director approval. The request was prepared by:

Print Name of Customer/Agent: Taylor Dawson, P.E.

Date: 1/26/23

Signature of Customer/Agent:



Project Information

1. Current Regulated Entity Name: Ridgewood Lot 14
Original Regulated Entity Name: Project Vision Phase II/Tereso Headquarters
Regulated Entity Number(s) (RN): 105282206
Edwards Aquifer Protection Program ID Number(s): 2686.00
 The applicant has not changed and the Customer Number (CN) is: _____
 The applicant or Regulated Entity has changed. A new Core Data Form has been provided.
2. **Attachment A: Original Approval Letter and Approved Modification Letters.** A copy of the original approval letter and copies of any modification approval letters are attached.

3. A modification of a previously approved plan is requested for (check all that apply):
- Physical or operational modification of any water pollution abatement structure(s) including but not limited to ponds, dams, berms, sewage treatment plants, and diversionary structures;
 - Change in the nature or character of the regulated activity from that which was originally approved or a change which would significantly impact the ability of the plan to prevent pollution of the Edwards Aquifer;
 - Development of land previously identified as undeveloped in the original water pollution abatement plan;
 - Physical modification of the approved organized sewage collection system;
 - Physical modification of the approved underground storage tank system;
 - Physical modification of the approved aboveground storage tank system.
4. Summary of Proposed Modifications (select plan type being modified). If the approved plan has been modified more than once, copy the appropriate table below, as necessary, and complete the information for each additional modification.

<i>WPAP Modification</i>	<i>Approved Project</i>	<i>Proposed Modification</i>
<i>Summary</i>		
Acres	<u>91.1</u>	<u>20.68</u>
Type of Development	<u>Commercial</u>	<u>Commercial</u>
Number of Residential Lots	_____	_____
Impervious Cover (acres)	<u>36.59</u>	<u>14.39</u>
Impervious Cover (%)	<u>40.16</u>	<u>69.6</u>
Permanent BMPs	<u>5 sand filter basins</u>	<u>Stormfilter[®],</u>
Other	_____	<u>Sand Filter Basin "A"</u>

<i>SCS Modification</i>	<i>Approved Project</i>	<i>Proposed Modification</i>
<i>Summary</i>		
Linear Feet	_____	_____
Pipe Diameter	_____	_____
Other	_____	_____

AST Modification	Approved Project	Proposed Modification
Summary		
Number of ASTs	_____	_____
Volume of ASTs	_____	_____
Other	_____	_____

UST Modification	Approved Project	Proposed Modification
Summary		
Number of USTs	_____	_____
Volume of USTs	_____	_____
Other	_____	_____

5. **Attachment B: Narrative of Proposed Modification.** A detailed narrative description of the nature of the proposed modification is attached. It discusses what was approved, including any previous modifications, and how this proposed modification will change the approved plan.

6. **Attachment C: Current Site Plan of the Approved Project.** A current site plan showing the existing site development (i.e., current site layout) at the time this application for modification is attached. A site plan detailing the changes proposed in the submitted modification is required elsewhere.
 - The approved construction has not commenced. The original approval letter and any subsequent modification approval letters are included as Attachment A to document that the approval has not expired.
 - The approved construction has commenced and has been completed. Attachment C illustrates that the site was constructed as approved.
 - The approved construction has commenced and has been completed. Attachment C illustrates that the site was **not** constructed as approved.
 - The approved construction has commenced and has **not** been completed. Attachment C illustrates that, thus far, the site was constructed as approved.
 - The approved construction has commenced and has **not** been completed. Attachment C illustrates that, thus far, the site was **not** constructed as approved.

7. The acreage of the approved plan has increased. A Geologic Assessment has been provided for the new acreage.
 - Acreage has not been added to or removed from the approved plan.

8. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

ATTACHMENT A

Kathleen Hartnett White, *Chairman*
 Larry R. Soward, *Commissioner*
 H. S. Buddy Garcia, *Commissioner*
 Glenn Shankle, *Executive Director*



TEXAS COMMISSION ON ENVIRONMENTAL QUALITY

Protecting Texas by Reducing and Preventing Pollution

September 17, 2007

Mr. C. Dean Patrinely
 Patrinely Group, LLC
 1980 Post Oak Boulevard, Suite 1600
 Houston, Texas 77056

Re: Edwards Aquifer, Bexar County
 NAME OF PROJECT: Project Vision Phase II/Tesoro Headquarters; Located on the southeast corner of US 281 North, and Redland Road; San Antonio, Texas
 TYPE OF PLAN: Request for Approval of a Water Pollution Abatement Plan (WPAP); 30 Texas Administrative Code (TAC) Chapter 213 Edwards Aquifer; Edwards Aquifer Protection Program ID No. 2686.00; Investigation No. 570046; Regulated Entity No. RN105282206

Dear Mr. Patrinely:

The Texas Commission on Environmental Quality (TCEQ) has completed its review of the WPAP application for the above-referenced project submitted to the San Antonio Regional Office by Pape-Dawson Engineers, Inc. on behalf of Patrinely Group, LLC on July 13, 2007. Final review of the WPAP was completed after additional material was received on September 5, 2007, September 13, 2007, and September 14, 2007. As presented to the TCEQ, the Temporary and Permanent Best Management Practices (BMPs) and construction plans were prepared by a Texas Licensed Professional Engineer to be in general compliance with the requirements of 30 TAC Chapter 213. These planning materials were sealed, signed and dated by a Texas Licensed Professional Engineer. Therefore, based on the engineer's concurrence of compliance, the planning materials for construction of the proposed project and pollution abatement measures are hereby approved subject to applicable state rules and the conditions in this letter. The applicant or a person affected may file with the chief clerk a motion for reconsideration of the executive director's final action on this Edwards Aquifer Protection Plan. A motion for reconsideration must be filed no later than 23 days after the date of this approval letter. *This approval expires two (2) years from the date of this letter unless, prior to the expiration date, more than 10 percent of the construction has commenced on the project or an extension of time has been requested.*

PROJECT DESCRIPTION

The proposed commercial project will be located on 80.46 acres and will consist of three office buildings, and seven retail/office buildings, with associated roads, driveways and sidewalks. Approximately 2.29 acres of pavement will be added to the existing 2.10 acres of Redland Road (2.29 acres + 2.1 acres = 4.39 acres), within a 10.64 acre right of way. The applicant has been authorized by the City of San Antonio to widen Redland Road. The project site and road project are 91.10 acres, and are summarized in the tables below. Project wastewater will be disposed of by conveyance to the existing Salado Creek Sewage Treatment Plant owned by the San Antonio Water System.

Upon completion of the construction related to Redland Road, the City of San Antonio will resume responsibility for its operation and maintenance, except for the treatment of stormwater runoff for the increase in impervious cover. Stormwater runoff from Redland Road will be directed to water quality basins owned and operated by The Patrinely Group, LLC, Tesoro, or their successors.

Summary of Project Site		
Redland Road &	Existing IC	2.10 acres

Mr. C. Dean Patrinely
September 17, 2007
Page 2

associated drainage areas	Proposed IC	2.29 acres
	Total IC	4.39 acres
	Total road area	10.64 acres
Project Vision	Total site	80.46 acres
Total project area		91.10 acres

Summary of Impervious Cover			
	Acres	IC (acres)	IC (%)
Project Vision	80.46	32.56	40.47
Redland Road	10.64	4.39	41.26
Total	91.10	36.59	40.16

Summary of Treatment Areas			
Drainage Area	Acres	Impervious Cover (Acres)	Impervious Cover (%)
A - undeveloped future commercial	33.91	0	
B	18.34	15.04	
C	8.82	6.97	
D	15.05	10.54	
E	2.16	1.96	
F	2.06	1.96	
Uncaptured	0.12	0.12	
Total	80.46	36.59	45.48
Excluding Area A	46.55	36.59	78.60

PERMANENT POLLUTION ABATEMENT MEASURES

To prevent pollution of stormwater runoff originating on-site or up-gradient of the site and potentially flowing across and off the site after construction, four partial sedimentation/filtration basins will be constructed. The basins are a variation of the 2005 edition of the TCEQ's "Complying with the Edwards Aquifer Rules: Technical Guidance on Best Management Practices," designed to treat 29,857 pounds of TSS from 36.59 acres of impervious cover.

Basin B (Watershed B) is sized to capture the first 1.26 inches of stormwater run-off from 15.04 acres of impervious cover within an 18.34 acre catchment area, providing a total capture volume of 67,714 cubic feet (63,023 required) to treat 11,669 pounds of total suspended solids (TSS). The filtration system will consist of:

1. 8,833 square feet of sand (6,302 required), which is 18 inches thick,
2. an underdrain piping covered with geotextile membrane, and
3. an impervious liner.

Basin C (Watershed C) is sized to capture the first 1.50 inches of stormwater run-off from 6.97 acres of impervious cover within an 8.82 acre catchment area, providing a total capture volume of 38,624 cubic feet (35,188 required) to treat 5,688 pounds of total suspended solids (TSS). The filtration system will consist of:

1. 4,223 square feet of sand (3,519 required), which is 18 inches thick,
2. an underdrain piping covered with geotextile membrane, and
3. an impervious liner.

Basin D (Watershed D) is sized to capture the first 1.50 inches of stormwater run-off from 10.54 acres of impervious cover within a 15.05 acre catchment area, providing a total capture volume of 54,127 cubic feet (49,758 required) to treat 8,601 pounds of total suspended solids (TSS). The table below summarizes this information. The filtration system will consist of:

Mr. C. Dean Patrinely
September 17, 2007
Page 3

1. 6,253 square feet of sand (4,976 required), which is 18 inches thick,
2. an underdrain piping covered with geotextile membrane, and
3. an impervious liner.

Basin E (Watershed E) is sized to capture the first 0.60 inches of stormwater run-off from 1.96 acres of impervious cover within a 2.16 acre catchment area, providing a total capture volume of 5,468 cubic feet (3,247 required) to treat 1,110 pounds of total suspended solids (TSS). The filtration system will consist of:

1. 581 square feet of sand (325 required), which is 18 inches thick,
2. an underdrain piping covered with geotextile membrane, and
3. an impervious liner.

Basin F (Watershed F) is sized to capture the first 0.56 inches of stormwater run-off from 1.96 acres of impervious cover within a 2.06 acre catchment area, providing a total capture volume of 3,272 cubic feet (2,897 required) to treat 1,074 pounds of total suspended solids (TSS). This includes treatment for 0.09 acres (66.99 #) not otherwise treated. The filtration system will consist of:

1. 435 square feet of sand (290 required), which is 18 inches thick,
2. an underdrain piping covered with geotextile membrane, and
3. an impervious liner.

GEOLOGY

According to the geologic assessment included with the application, there are six geologic and three manmade features located on the project site. Two geologic and two manmade features were assessed as sensitive. The San Antonio Regional Office site inspection on August 20, 2007, revealed the site generally appears as described in the geologic assessment. Additionally, approximately 3,500 feet of variable depth trenching was observed. Because this approval letter had not been issued for the proposed project, the investigator alleges that the trenching was an unauthorized regulated activity.

SPECIAL CONDITIONS

- I. The holder of the approved Edwards Aquifer WPAP must comply with all provisions of 30 TAC Chapter 213 and all best management practices and measures contained in the application.
- II. All permanent pollution abatement measures shall be operational prior to occupancy of the facility.
- III. Intentional discharges of sediment laden storm water are not allowed. If dewatering becomes necessary, the discharge will be filtered through appropriately selected best management practices. These may include vegetated filter strips, sediment traps, rock berms, silt fence rings, etc.
- IV. All sediment and/or media removed from the water quality basin during maintenance activities shall be properly disposed of according to 30 TAC 330 or 30 TAC 335, as applicable.
- V. In addition to the rules of the Commission, the applicant may also be required to comply with state and local ordinances and regulations providing for the protection of water quality.
- VI. Until written notification is provided for a change in responsibility for maintenance of the permanent best management practices, the applicant shall be responsible for the treatment of stormwater runoff from the portions of Redland Road associated with this project.
- VII. Regulated activities identified during the site assessment investigation (trenching) constitute construction without the prior approval of the water pollution abatement plan as required by

Mr. C. Dean Patrinely
September 17, 2007
Page 4

Commission rules (30 TAC Chapter 213). Therefore, the applicant is hereby advised that the after-the-fact approval of the development, as provided by this letter, shall not absolve the applicant of any prior violations of Commission rules related to this project, and shall not necessarily preclude the Commission from pursuing appropriate enforcement actions and administrative penalties associated with such violations, as provided in 30 TAC §213.10 of Commission rules.

STANDARD CONDITIONS

1. Pursuant to Chapter 7 Subchapter C of the Texas Water Code, any violations of the requirements in 30 TAC Chapter 213 may result in administrative penalties.

Prior to Commencement of Construction:

2. Within 60 days of receiving written approval of an Edwards Aquifer Protection Plan, the applicant must submit to the San Antonio Regional Office, proof of recordation of notice in the county deed records, with the volume and page number(s) of the county deed records of the county in which the property is located. A description of the property boundaries shall be included in the deed recordation in the county deed records. A suggested form (Deed Recordation Affidavit, TCEQ-0625) that you may use to deed record the approved WPAP is enclosed.
3. All contractors conducting regulated activities at the referenced project location shall be provided a copy of this notice of approval. At least one complete copy of the approved WPAP and this notice of approval shall be maintained at the project location until all regulated activities are completed.
4. Modification to the activities described in the referenced WPAP application following the date of approval may require the submittal of a plan to modify this approval, including the payment of appropriate fees and all information necessary for its review and approval prior to initiating construction of the modifications.
5. The applicant must provide written notification of intent to commence construction, replacement, or rehabilitation of the referenced project. Notification must be submitted to the San Antonio Regional Office no later than 48 hours prior to commencement of the regulated activity. Written notification must include the date on which the regulated activity will commence, the name of the approved plan and program ID number for the regulated activity, and the name of the prime contractor with the name and telephone number of the contact person. The executive director will use the notification to determine if the approved plan is eligible for an extension.
6. Temporary erosion and sedimentation (E&S) controls, i.e., silt fences, rock berms, stabilized construction entrances, or other controls described in the approved WPAP, must be installed prior to construction and maintained during construction. Temporary E&S controls may be removed when vegetation is established and the construction area is stabilized. If a water quality pond is proposed, it shall be used as a sedimentation basin during construction. The TCEQ may monitor stormwater discharges from the site to evaluate the adequacy of temporary E&S control measures. Additional controls may be necessary if excessive solids are being discharged from the site.
7. All borings with depths greater than or equal to 20 feet must be plugged with non-shrink grout from the bottom of the hole to within three (3) feet of the surface. The remainder of the hole must be backfilled with cuttings from the boring. All borings less than 20 feet must be backfilled with cuttings from the boring. All borings must be backfilled or plugged within four (4) days of completion of the drilling operation. Voids may be filled with gravel.

During Construction:

Mr. C. Dean Patrinely

September 17, 2007

Page 5

8. During the course of regulated activities related to this project, the applicant or agent shall comply with all applicable provisions of 30 TAC Chapter 213, Edwards Aquifer. The applicant shall remain responsible for the provisions and conditions of this approval until such responsibility is legally transferred to another person or entity.
 9. If any sensitive feature (caves, solution cavities, sink holes, etc.) is discovered during construction, all regulated activities near the feature must be suspended immediately. The applicant or his agent must immediately notify the San Antonio Regional Office of the discovery of the feature. Regulated activities near the feature may not proceed until the executive director has reviewed and approved the methods proposed to protect the feature and the aquifer from potentially adverse impacts to water quality. The plan must be sealed, signed, and dated by a Texas Licensed Professional Engineer.
 10. One water well is reported to be on the project site. All water wells, including injection, dewatering, and monitoring wells must be in compliance with the requirements of the Texas Department of Licensing and Regulation under Title 16 TAC Chapter 76 (relating to Water Well Drillers and Pump Installers) and all other locally applicable rules, as appropriate.
 11. If sediment escapes the construction site, the sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain). Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50 percent. Litter, construction debris, and construction chemicals shall be prevented from becoming stormwater discharge pollutants.
 12. The following records shall be maintained and made available to the executive director upon request: the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
 13. Stabilization measures shall be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, and construction activities will not resume within 21 days. When the initiation of stabilization measures by the 14th day is precluded by weather conditions, stabilization measures shall be initiated as soon as practicable.
- After Completion of Construction:
14. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the San Antonio Regional Office within 30 days of site completion.
 15. The applicant shall be responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. The regulated entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred. A copy of the transfer of responsibility must be filed with the executive director through San Antonio Regional Office within 30 days of the transfer. A copy of the transfer form (TCEQ-10263) is enclosed.
 16. Upon legal transfer of this property, the new owner(s) is required to comply with all terms of the approved Edwards Aquifer protection plan. If the new owner intends to commence any new regulated activity on the site, a new Edwards Aquifer protection plan that specifically addresses the new activity must be submitted to the executive director. Approval of the plan for the new regulated activity by the executive director is required prior to commencement of the new regulated activity.

Mr. C. Dean Patrinely
September 17, 2007
Page 6

17. An Edwards Aquifer protection plan approval or extension will expire and no extension will be granted if more than 50 percent of the total construction has not been completed within ten years from the initial approval of a plan. A new Edwards Aquifer protection plan must be submitted to the San Antonio Regional Office with the appropriate fees for review and approval by the executive director prior to commencing any additional regulated activities.
18. At project locations where construction is initiated and abandoned, or not completed, the site shall be returned to a condition such that the aquifer is protected from potential contamination.

If you have any questions or require additional information, please contact John Mauser of the Edwards Aquifer Protection Program of the San Antonio Regional Office at 210/403-4024.

Sincerely,



Glenn Shankle
Executive Director
Texas Commission on Environmental Quality

GS/JKM/eg

Enclosure: Deed Recordation Affidavit, Form TCEQ-0625
Change in Responsibility for Maintenance of Permanent BMPs, Form TCEQ-10263

cc: Mr. Dennis Rion, P.E., Pape-Dawson, Engineers, Inc.
Mr. Scott Halty, San Antonio Water System
Ms. Renee Green, P.E., Bexar County Public Works
Ms. Velma Danielson, Edwards Aquifer Authority
TCEQ Central Records, Building F, MC 212

Doc# 20070248965 Fees: \$40.00
10/22/2007 3:10PM # Pages 7
Filed & Recorded in the Official Public
Records of BEXAR COUNTY
GERARD RICKHOFF COUNTY CLERK

RECORDER'S MEMORANDUM
AT THE TIME OF RECORDATION, THIS
INSTRUMENT WAS FOUND TO BE INADEQUATE
FOR THE BEST PHOTOGRAPHIC REPRODUCTION
BECAUSE OF ILLEGIBILITY, CARBON OR
PHOTO COPY DISCOLORED PAPER ETC.

This instrument hereby which transfers the title, or use of any interest in real property because of race to himself and his heirs and assigns under Federal law
STATE OF TEXAS, COUNTY OF BEXAR
I hereby certify that this instrument was FILED in File Number 20070248965 on the date and at the time stamped herein by me and was duly RECORDED in the Official Public Record of Real Property of Bexar County, Texas on:

OCT 22 2007



Gerard Rickhoff
COUNTY CLERK BEXAR COUNTY, TEXAS

ATTACHMENT B

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Attachment B – Narrative of Proposed Modification

Ridgewood Lot 14 Water Pollution Abatement Plan Modification (WPAP MOD) is a Modification to the previously approved Project Vision Phase II/Tesora Headquarters WPAP (EAPP ID 2686.00) which was approved by the Texas Commission on Environmental Quality (TCEQ) on September 17, 2007. The approved plan is located on an 80.46-acre project site with an additional 10.64-acre road improvement project. Project Vision was approved for three office buildings and seven retail/office buildings with associated parking, roads, driveways, and sidewalk. The PBMPs approved to treat the increase in impervious cover were five (5) sand filter basins “B-F”.



Ridgewood Lot 14 WPAP MOD proposes the removal of existing sand filter Basin “F”. This 20.68-acre site is located at the southeast intersection of US Hwy 281 and Redland Rd within the City of San Antonio, in Bexar County, Texas. The site is undeveloped and uncleared, and it lies within the Upper Salado Creek watershed. There were no naturally occurring sensitive geological features identified in the Geologic Assessment.

Upgradient flows will cross the project limits from Redland Rd to the north of the project limits. The onsite PBMPs have been adequately sized to account for the volume of stormwater attributed by these offsite areas.


This WPAP proposes the removal of Basin “F”, additional clearing, grading, excavation, and installation of utilities and drainage improvements for construction of one (1) Stormfilter[®], one (1) sand filter basin “A”, commercial buildings, and associated parking. Approximately 14.39 acres of impervious cover, or 69.6% of the 20.68 -acre project limits, are proposed for construction in this WPAP. In Watershed “A,” approximately 2.26 acres of additional impervious cover from the building and parking will be treated by the water quality basin “A”. This basin will also treat the impervious cover water quality basin “F” was designed to treat in watershed “A” and “B”. The proposed Stormfilter[®] is designed to treat the impervious cover from Watershed “C” and other uncaptured areas “D” & “E”. Please see the Treatment Summary table attached with this application. All PBMPs have been designed in accordance with the Texas Commission on Environmental Quality’s (TCEQ) Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in Total Suspended Solids (TSS) from the site.

Potable water service is to be provided by the San Antonio Water System (SAWS). The proposed development will generate approximately 11,690 gallons per day (average flow) of domestic wastewater based on the assumption of 0.035 gpd for general office use ($0.035 \text{ gpd/SF} * 334,000 \text{ SF} = 11,690 \text{ gpd}$). Wastewater will be disposed of by conveyance to the existing Steven M. Clouse Water Recycling Center operated by SAWS.

ATTACHMENT C



LOCATION MAP
NTS



LEGEND	
	PROJECT LIMITS
	100-YR FLOODPLAIN
	WATERSHED BOUNDARY
	DRAINAGE FLOW (PROPOSED CONDITIONS)
	PROPOSED CONTOUR
	EXISTING CONTOUR
	WATERSHED AREA
	UNCAPTURED AREA
	POTENTIAL RECHARGE FEATURE
	PERSON FORMATION
	KAINER FORMATION
	NON-KARST CLOSED DEPRESSION
	SINKHOLE
	SOLUTION CAVITY

SUMMARY OF PERMANENT POLLUTION ABATEMENT MEASURES:

- TEMPORARY BMP'S WILL BE MAINTAINED UNTIL THE SITE IMPROVEMENTS ARE COMPLETED AND THE SITE HAS BEEN STABILIZED, INCLUDING SUFFICIENT VEGETATION BEING ESTABLISHED.
- * DURING CONSTRUCTION, TO THE EXTENT PRACTICAL CONTRACTOR SHALL MINIMIZE THE AREA OF SOIL DISTURBANCE. AREAS OF DISTURBED SOIL SHALL BE REVEGETATED TO STABILIZE SOIL USING BLOCK SOD IN A CHECKERBOARD PATTERN. THE CONTRACTOR MAY SUBSTITUTE SEED-IMPREGNATED EROSION CONTROL MATS OR PLACEMENT OF TOP SOIL, HYDRAULIC MULCHING, AND WATERING UNTIL VEGETATION IS ESTABLISHED. SEED MIXTURE AND/OR GRASS TYPE TO BE DETERMINED BY OWNER. IRRIGATION MAY BE REQUIRED IN ORDER TO ESTABLISH SUFFICIENT VEGETATION.
- FOR DISTURBED AREAS WHERE INSUFFICIENT SOIL EXISTS TO ESTABLISH VEGETATION, CONTRACTOR SHALL PLACE A MINIMUM OF 6" OF TOPSOIL PRIOR TO REVEGETATION.
- PERMANENT BMP'S FOR THIS SITE INCLUDE SEDIMENTATION/FILTRATION. BASIN-B FOR DRAINAGE AREA "B," BASIN-C FOR DRAINAGE AREA "C," BASIN-D FOR DRAINAGE AREA "D," BASIN-E FOR DRAINAGE AREA "E," AND BASIN-F FOR DRAINAGE AREA "F." THESE PERMANENT BMP'S HAVE BEEN DESIGNED TO REMOVE AT LEAST 80% OF THE INCREASED TOTAL SUSPENDED SOLIDS IN ACCORDANCE WITH THE TCEQ'S TECHNICAL GUIDANCE MANUAL (TGM) RG-348 (2005)
- WATERSHED AREA "H" TO BE TREATED IN BASIN-A.

NOTES:

- CONTRACTOR SHALL INSTALL AND ESTABLISH VEGETATION FOR SOIL STABILIZATION PRIOR TO SITE CLOSEOUT.
- ALL PERMANENT BMP'S MUST BE CERTIFIED BY A REGISTERED PROFESSIONAL ENGINEER.

PERMANENT POLLUTION ABATEMENT MEASURES:

- SILT FENCING AND ROCK BERMS, WHERE APPROPRIATE, WILL BE MAINTAINED UNTIL THE ROADWAY, UTILITY, DRAINAGE IMPROVEMENTS, AND BUILDING CONSTRUCTION ARE COMPLETED.
- SEDIMENTATION/FILTRATION BASINS B,C,D,E AND F ARE DESIGNED TO REMOVE 80% OF THE INCREASED TOTAL SUSPENDED SOLIDS (TSS) WILL SERVE AS THE PERMANENT BEST MANAGEMENT PRACTICE (BMP) FOR DRAINAGE AREAS "A," "B," "C," "D," "E," "F," AND "G."
- ENERGY DISSIPATORS (TO HELP REDUCE EROSION) WILL BE PROVIDED AT POINTS OF CONCENTRATED DISCHARGE WHERE EXCESSIVE VELOCITIES MAY BE ENCOUNTERED.

THE ENGINEERING SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR THE PURPOSE OF DEMONSTRATING COMPLIANCE WITH THE POLLUTION ABATEMENT SIZING AND TREATMENT REQUIREMENTS OF THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY EDWARD'S AQUIFER TECHNICAL GUIDANCE MANUAL.

THIS SHEET HAS BEEN PREPARED FOR PURPOSES OF POLLUTION ABATEMENT ONLY. ALL OTHER CIVIL ENGINEERING RELATED INFORMATION SHOULD BE ACQUIRED FROM THE APPROPRIATE SHEET IN THE CIVIL IMPROVEMENT PLANS.

EXHIBIT 3

REVISIONS:
09/04/07-ADDITIONAL FLOW ARROWS AND CONTOURS.



PAPE-DAWSON ENGINEERS
655 EAST RAMSEY
SAN ANTONIO TEXAS 78216
PHONE 210.575.0000
FAX 210.575.0010

**PROJECT VISION, PHASE II
WATER POLLUTION ABATEMENT PLAN
PERMANENT POLLUTION ABATEMENT PLAN**

PLAT NO.
070497

JOB NO. 6435-20


DATE AUGUST 31 2007

DESIGNER RV

CHECKED DM DRAWN JF

SHEET CA6.11

Date: Aug 25, 2022, 11:35am User ID: roliveraz
File: P:\64\35\75\Design\Environmental\WPAP\EC-643575.dwg



RIDGEWOOD LOT 14
SAN ANTONIO, TEXAS
EXISTING CONDITIONS EXHIBIT

JOB NO. 6435-75
DATE AUG. 2022
DESIGNER JA
CHECKED JA
DRAWN RO
SHEET 1 of 1

ATTACHMENT C

PAPE-DAWSON
ENGINEERS
2000 NW LOOP 410 | SAN ANTONIO, TEXAS 78213 | PHONE: 210.375.9000
FAX: 210.375.9010
TEXAS BOARD OF PROFESSIONAL ENGINEERS, P.E.M. REGISTRATION # 470

**WATER POLLUTION
ABATEMENT PLAN
APPLICATION FORM (TCEQ-
0584)**

Water Pollution Abatement Plan Application

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Water Pollution Abatement Plan Application Form** is hereby submitted for TCEQ review and Executive Director approval. The form was prepared by:

Print Name of Customer/Agent: Taylor Dawson, P.E.

Date: 1/26/23

Signature of Customer/Agent:



Regulated Entity Name: Ridgewood Lot 14

Regulated Entity Information

1. The type of project is:

- Residential: Number of Lots: _____
- Residential: Number of Living Unit Equivalents: _____
- Commercial
- Industrial
- Other: _____

2. Total site acreage (size of property): 20.68

3. Estimated projected population: 0

4. The amount and type of impervious cover expected after construction are shown below:

Table 1 - Impervious Cover Table

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	179,902	÷ 43,560 =	4.13
Parking	378,612	÷ 43,560 =	8.69
Other paved surfaces	68,314	÷ 43,560 =	1.57
Total Impervious Cover	626,828	÷ 43,560 =	14.39

Total Impervious Cover 14.39 ÷ Total Acreage 20.68 X 100 = 69.9% Impervious Cover

5. **Attachment A - Factors Affecting Surface Water Quality.** A detailed description of all factors that could affect surface water and groundwater quality that addresses ultimate land use is attached.
6. Only inert materials as defined by 30 TAC §330.2 will be used as fill material.

For Road Projects Only

Complete questions 7 - 12 if this application is exclusively for a road project.

7. Type of project:

- TXDOT road project.
- County road or roads built to county specifications.
- City thoroughfare or roads to be dedicated to a municipality.
- Street or road providing access to private driveways.

8. Type of pavement or road surface to be used:

- Concrete
- Asphaltic concrete pavement
- Other: _____

9. Length of Right of Way (R.O.W.): _____ feet.

Width of R.O.W.: _____ feet.

L x W = _____ Ft² ÷ 43,560 Ft²/Acre = _____ acres.

10. Length of pavement area: _____ feet.

Width of pavement area: _____ feet.

L x W = _____ Ft² ÷ 43,560 Ft²/Acre = _____ acres.

Pavement area _____ acres ÷ R.O.W. area _____ acres x 100 = _____ % impervious cover.

11. A rest stop will be included in this project.
- A rest stop will not be included in this project.

12. Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

Stormwater to be generated by the Proposed Project

13. **Attachment B - Volume and Character of Stormwater.** A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on the area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

Wastewater to be generated by the Proposed Project

14. The character and volume of wastewater is shown below:

<u>100%</u> Domestic	<u>11,690</u> Gallons/day
<u> </u> % Industrial	<u> </u> Gallons/day
<u> </u> % Commingled	<u> </u> Gallons/day
TOTAL gallons/day <u>11,690 gpd average (334,000 SF * 0.035gpd/SF)</u>	

15. Wastewater will be disposed of by:

On-Site Sewage Facility (OSSF/Septic Tank):

Attachment C - Suitability Letter from Authorized Agent. An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities.

Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.

Sewage Collection System (Sewer Lines):

Private service laterals from the wastewater generating facilities will be connected to an existing SCS.

Private service laterals from the wastewater generating facilities will be connected to a proposed SCS.

The SCS was previously submitted on _____.

The SCS was submitted with this application.

The SCS will be submitted at a later date. The owner is aware that the SCS may not be installed prior to Executive Director approval.

The sewage collection system will convey the wastewater to the Steven M. Clouse (name) Treatment Plant. The treatment facility is:

Existing.

Proposed.

16. All private service laterals will be inspected as required in 30 TAC §213.5.

Site Plan Requirements

Items 17 – 28 must be included on the Site Plan.

17. The Site Plan must have a minimum scale of 1" = 400'.

Site Plan Scale: 1" = 60'.

18. 100-year floodplain boundaries:

Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.

No part of the project site is located within the 100-year floodplain.

The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): _____

19. The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, open space, etc. are shown on the plan.

The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, open space, etc. are shown on the site plan.

20. All known wells (oil, water, unplugged, capped and/or abandoned, test holes, etc.):

There are _____ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply)

The wells are not in use and have been properly abandoned.

The wells are not in use and will be properly abandoned.

The wells are in use and comply with 16 TAC §76.

There are no wells or test holes of any kind known to exist on the project site.

21. Geologic or manmade features which are on the site:

All sensitive geologic or manmade features identified in the Geologic Assessment are shown and labeled.

No sensitive geologic or manmade features were identified in the Geologic Assessment.

Attachment D - Exception to the Required Geologic Assessment. A request and justification for an exception to a portion of the Geologic Assessment is attached.

- 22. The drainage patterns and approximate slopes anticipated after major grading activities.
- 23. Areas of soil disturbance and areas which will not be disturbed.
- 24. Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
- 25. Locations where soil stabilization practices are expected to occur.
- 26. Surface waters (including wetlands).
 - N/A
- 27. Locations where stormwater discharges to surface water or sensitive features are to occur.
 - There will be no discharges to surface water or sensitive features.
- 28. Legal boundaries of the site are shown.

Administrative Information

- 29. Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 30. Any modification of this WPAP will require Executive Director approval, prior to construction, and may require submission of a revised application, with appropriate fees.

ATTACHMENT A

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Attachment A – Factors Affecting Water Quality

Potential sources of pollution that may reasonably be expected to affect the quality of storm water discharges from the site during construction include:

- Soil erosion due to the clearing of the site;
- Oil, grease, fuel and hydraulic fluid contamination from construction equipment and vehicle drippings;
- Hydrocarbons from asphalt paving operations;
- Miscellaneous trash and litter from construction workers and material wrappings;
- Concrete truck washout.
- Potential overflow/spills from portable toilets

Potential sources of pollution that may reasonably be expected to affect the quality of storm water discharges from the site after development include:

- Oil, grease, fuel and hydraulic fluid contamination from vehicle drippings;
- Dirt and dust which may fall off vehicles; and
- Miscellaneous trash and litter.

ATTACHMENT B

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Attachment B – Volume and Character of Stormwater

Stormwater runoff will increase as a result of this development. For a 25-year storm event, the overall project will generate approximately 82 cfs. The runoff coefficient for the site changes from approximately 0.52 before development to 0.82 after development. Values are based on the Rational Method using runoff coefficients per the City of San Antonio Unified Development Code.

**TEMPORARY STORMWATER
SECTION (TCEQ-0602)**

Temporary Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Taylor Dawson, P.E.

Date: 1/26/23

Signature of Customer/Agent:



Regulated Entity Name: Ridgewood Lot 14

Project Information

Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1. Fuels for construction equipment and hazardous substances which will be used during construction:

The following fuels and/or hazardous substances will be stored on the site: within construction staging area

These fuels and/or hazardous substances will be stored in:

- Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

- Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
 - Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
 - Fuels and hazardous substances will not be stored on the site.
2. **Attachment A - Spill Response Actions.** A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
 3. Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
 4. **Attachment B - Potential Sources of Contamination.** A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

Sequence of Construction

5. **Attachment C - Sequence of Major Activities.** A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
 - For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
 - For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
6. Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: Salado Creek

Temporary Best Management Practices (TBMPs)

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

7. **Attachment D – Temporary Best Management Practices and Measures.** TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

- A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
 - A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
 - A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
 - A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8. The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
- Attachment E - Request to Temporarily Seal a Feature.** A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
 - There will be no temporary sealing of naturally-occurring sensitive features on the site.
9. **Attachment F - Structural Practices.** A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10. **Attachment G - Drainage Area Map.** A drainage area map supporting the following requirements is attached:
- For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
 - For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
 - For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
 - There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

- There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.
11. **Attachment H - Temporary Sediment Pond(s) Plans and Calculations.** Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
- N/A
12. **Attachment I - Inspection and Maintenance for BMPs.** A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
13. All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
14. If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
15. Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
16. Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

Soil Stabilization Practices

Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. **Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices.** A schedule of the interim and permanent soil stabilization practices for the site is attached.

18. Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
19. Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

Administrative Information

20. All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
21. If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
22. Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

ATTACHMENT A

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Attachment A – Spill Response Actions

In the event of an accidental leak or spill:

- Spill must be contained and cleaned up immediately.
- Spills will not be merely buried or washed with water.
- Contractor shall take action to contain spill. Contractor may use sand or other absorbent material stockpiled on site to absorb spill. Absorbent material should be spread over the spill area to absorb the spilled product.
- In the event of an uncontained discharge the contractor shall utilize onsite equipment to construct berms downgradient of the spill with sand or other absorbent material to contain and absorb the spilled product.
- Spill containment/absorbent materials along with impacted media must be collected and stored in such a way so as not to continue to affect additional media (soil/water). Once the spill has been contained, collected material should be placed on poly or plastic sheeting until removed from the site. The impacted media and cleanup materials should be covered with plastic sheeting and the edges weighed down with paving bricks or other similarly dense objects as the material is being accumulated. This will prevent the impacted media and cleanup materials from becoming airborne in windy conditions or impacting runoff during a rain event. The stockpiled materials should not be located within an area of concentrated runoff such as along a curb line or within a swale.
- Contaminated soils and cleanup materials will be sampled for waste characterization. When the analysis results are known the contaminated soils and cleanup materials will be removed from the site and disposed in a permitted landfill in accordance with applicable regulations.
- The contractor will be required to notify the owner, who will in turn contact TCEQ to notify them in the event of a significant hazardous/reportable quantity spill. Additional notifications as required by the type and amount of spill will be conducted by owner or owner's representative.

In the event of an accidental significant or hazardous spill:

The contractor will be required to report significant or hazardous spills in reportable quantities to:

- Notify the TCEQ by telephone as soon as possible and within 24 hours at 512-339-2929 (Austin) or 210-490-3096 (San Antonio) between 8 AM and 5 PM. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site. https://www.tceq.texas.gov/response/spills/spill_rq.html
- For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110,119, and 302, the contractor should notify the National Response Center at (800) 424-8802.
- Notification should first be made by telephone and followed up with a written report.

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

- The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.
- Other agencies which may need to be consulted include, but are not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.
- Contaminated soils will be sampled for waste characterization. When the analysis results are known the contaminated soils will be removed from the site and disposed in a permitted landfill in accordance with applicable regulations.

Additional guidance can be obtained from TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) Section 1.4.16. Contractor shall review this section.

ATTACHMENT B

RIDGEWOOD LOT 14

Water Pollution Abatement Plan

Attachment B – Potential Sources of Contamination

Other potential sources of contamination during construction include:

- | | | |
|----------------------|---|--|
| Potential Source | ● | Asphalt products used on this project. |
| Preventative Measure | ■ | After placement of asphalt, emulsion or coatings, the contractor will be responsible for immediate cleanup should an unexpected rain occur. For the duration of the asphalt product curing time, the contractor will maintain standby personnel and equipment to contain any asphalt wash-off should an unexpected rain occur. The contractor will be instructed not to place asphalt products on the ground within 48 hours of a forecasted rain. |
| Potential Source | ● | Oil, grease, fuel and hydraulic fluid contamination from construction equipment and vehicle dripping. |
| Preventative Measure | ■ | Vehicle maintenance when possible will be performed within the construction staging area. |
| | ■ | Construction vehicles and equipment shall be checked regularly for leaks and repaired immediately. |
| Potential Source | ● | Accidental leaks or spills of oil, petroleum products and substances listed under 40 CFR parts 110, 117, and 302 used or stored temporarily on site. |
| Preventative Measure | ■ | Contractor to incorporate into regular safety meetings, a discussion of spill prevention and appropriate disposal procedures. |
| | ■ | Contractor's superintendent or representative overseer shall enforce proper spill prevention and control measures. |
| | ■ | Hazardous materials and wastes shall be stored in covered containers and protected from vandalism. |
| | ■ | A stockpile of spill cleanup materials shall be stored on site where it will be readily accessible. |
| Potential Source | ● | Miscellaneous trash and litter from construction workers and material wrappings. |
| Preventive Measure | ■ | Trash containers will be placed throughout the site to encourage proper trash disposal. |
| Potential Source | ● | Construction debris. |
| Preventive Measure | ■ | Construction debris will be monitored daily by contractor. Debris will be collected weekly and placed in disposal bins. Situations requiring immediate attention will be addressed on a case by case basis. |

RIDGEWOOD LOT 14

Water Pollution Abatement Plan

- | | | |
|----------------------|---|---|
| Potential Source | ● | Spills/Overflow of waste from portable toilets |
| Preventative Measure | ■ | Portable toilets will be placed away from high traffic vehicular areas and storm drain inlets. |
| | ■ | Portable toilets will be placed on a level ground surface. |
| | ■ | Portable toilets will be inspected regularly for leaks and will be serviced and sanitized at time intervals that will maintain sanitary conditions. |

ATTACHMENT C

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Attachment C – Sequence of Major Activities

The sequence of major activities which disturb soil during construction on this site will be divided into two stages. The first is site preparation that will include installation of TBMPs as illustrated on Exhibit 1, clearing and grubbing of vegetation where applicable. This will disturb approximately 20.68 acres. The second is construction that will include construction of buildings with associated parking and drives, reconstruction of one existing sand filter basin, installation of one Stormfilter system with retention, construction of new pavement area, landscaping and site cleanup. This will disturb approximately 20.68 acres.

ATTACHMENT D

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Attachment D – Temporary Best Management Practices and Measures

A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.

Upgradient water will cross the project site from existing Redland Rd to the north of the property. Upgradient water will be intercepted through stormdrains and routed to the proposed water quality basins.

- b. A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.

Site preparation, which is the initiation of all activity on the project, will disturb the largest amount of soil. Therefore, before any of this work can begin, the clearing and grading contractor will be responsible for the installation of all on-site control measures. The methodology for pollution prevention of on-site stormwater will include: (1) erection of silt fences along the downgradient boundary of construction activities for temporary erosion and sedimentation controls, (2) installation of rock berms with silt fencing downgradient from areas of concentrated stormwater flow for temporary erosion control, (3) Installation of gravel bags and drain inlet protection at inlets and downgradient areas of construction activities for sediment control (4) installation of stabilized construction entrance/exit(s) to reduce the dispersion of sediment from the site, and (5) installation of construction staging area(s).

Prior to the initiation of construction, all previously installed control measures will be repaired or reestablished for their designed or intended purpose. This work, which is the remainder of all activity on the project, may also disturb additional soil. The construction contractor will be responsible for the installation of all remaining on-site control measures that includes installation of the concrete truck washout pit(s), as construction phasing warrants.

Temporary measures are intended to provide a method of slowing the flow of runoff from the construction site in order to allow sediment and suspended solids to settle out of the runoff. By containing the sediment and solids within the site, they will not enter surface streams and/or sensitive features.

- c. A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.

There were no naturally-occurring sensitive features observed on the site.

Temporary measures are intended to provide a method of slowing the flow of runoff from the construction site in order to allow sediment and suspended solids to settle out of the runoff. By containing the sediment and solids within the site, they will not enter surface streams and/or sensitive features.

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

- d. A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.

BMP measures utilized in this plan are intended to allow stormwater to continue downstream after passing through the BMPs. This will allow stormwater runoff to continue downgradient to streams or features that may exist downstream of the site.

ATTACHMENT F

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Attachment F – Structural Practices

The following structural measures will be installed prior to the initiation of site preparation activities:

- Erection of silt fences along the downgradient boundary of construction activities and rock berms with silt fence for secondary protection, as located on Exhibit 1 and illustrated in Exhibit 2.
- Installation of gravel bags and drain inlet protection at inlets and downgradient areas of construction activities, as located on Exhibit 1 and illustrated in Exhibit 2.
- Installation of stabilized construction entrance/exit(s) and construction staging area(s), as located on Exhibit 1, and illustrated on Exhibit 2.

The following structural measures will be installed at the initiation of construction activities or as appropriate based on the construction sequencing:

- Installation of concrete truck washout pit(s), as required and located on Exhibit 1 and illustrated on Exhibit 2.

ATTACHMENT G

RIDGEWOOD LOT 14

Water Pollution Abatement Plan

Attachment G – Drainage Area Map

No more than ten (10) acres will be disturbed within a common drainage area as the site is comprised of multiple sub-drainage areas. All TBMPs utilized are adequate for the drainage areas served.

ATTACHMENT I

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

INSPECTIONS

Designated and qualified person(s) shall inspect Pollution Control Measures weekly and within 24 hours after a storm event. An inspection report that summarizes the scope of the inspection, names and qualifications of personnel conducting the inspection, date of the inspection, major observations, and actions taken as a result of the inspection shall be recorded and maintained as part of Storm Water TPDES data for a period of three years after the Notice of Termination (NOT) has been filed. A copy of the Inspection Report Form is provided in this Storm Water Pollution Prevention Plan.

As a minimum, the inspector shall observe: (1) significant disturbed areas for evidence of erosion, (2) storage areas for evidence of leakage from the exposed stored materials, (3) structural controls (rock berm outlets, silt fences, drainage swales, etc.) for evidence of failure or excess siltation (over 6 inches deep), (4) vehicle exit point for evidence of off-site sediment tracking, (5) vehicle storage areas for signs of leaking equipment or spills, (6) concrete truck rinse-out pit for signs of potential failure, (7) embankment, spillways, and outlet of sediment basin (where applicable) for erosion damage, and (8) sediment basins (where applicable) for evidence that basin has accumulated 50% of its volume in silt. Deficiencies noted during the inspection will be corrected and documented within seven calendar days following the inspection or before the next anticipated storm event if practicable.

Contractor shall review Sections 1.3 and 1.4 of TCEQ's Technical Guidance Manual for additional BMP inspection and maintenance requirements.

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Pollution Prevention Measure	Inspected in Compliance	Corrective Action Required	
		Description (use additional sheet if necessary)	Date Completed
Best Management Practices			
Natural vegetation buffer strips			
Temporary vegetation			
Permanent vegetation			
Sediment control basin			
Silt fences			
Rock berms			
Gravel filter bags			
Drain inlet protection			
Other structural controls			
Vehicle exits (off-site tracking)			
Material storage areas (leakage)			
Equipment areas (leaks, spills)			
Concrete washout pit (leaks, failure)			
General site cleanliness			
Trash receptacles			
Evidence of Erosion			
Site preparation			
Roadway or parking lot construction			
Utility construction			
Drainage construction			
Building construction			
Major Observations			
Sediment discharges from site			
BMPs requiring maintenance			
BMPs requiring modification			
Additional BMPs required			

_____ A brief statement describing the qualifications of the inspector is included in this SWP3.

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

"I further certify I am an authorized signatory in accordance with the provisions of 30 TAC §305.128."

Inspector's Name

Inspector's Signature

Date

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

PROJECT MILESTONE DATES

Date when major site grading activities begin:

<u>Construction Activity</u>	<u>Date</u>
Installation of BMPs	
_____	_____
_____	_____
_____	_____
_____	_____

Dates when construction activities temporarily or permanently cease on all or a portion of the project:

<u>Construction Activity</u>	<u>Date</u>
_____	_____
_____	_____
_____	_____
_____	_____

Dates when stabilization measures are initiated:

<u>Stabilization Activity</u>	<u>Date</u>
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
Removal of BMPs	_____

ATTACHMENT J

RIDGEWOOD LOT 14

Water Pollution Abatement Plan

Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices

Interim on-site stabilization measures, which are continuous, will include minimizing soil disturbances by exposing the smallest practical area of land required for the shortest period of time and maximizing use of natural vegetation. As soon as practical, all disturbed soil will be stabilized as per project specifications in accordance with pages 1-35 to 1-60 of TCEQ's Technical Guidance Manual (TGM) RG-348 (2005). Mulching, netting, erosion blankets and seeding are acceptable.

Stabilization measures will be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, and except as provided below, will be initiated no more than fourteen (14) days after the construction activity in that portion of the site has temporarily or permanently ceased. Where construction activity on a portion of the site is temporarily ceased, and earth disturbing activities will be resumed within twenty-one (21) days, temporary stabilization measures do not have to be initiated on that portion of site. In areas experiencing droughts where the initiation of stabilization measures by the 14th day after construction activity has temporarily or permanently ceased is precluded by seasonably arid conditions, stabilization measures must be initiated as soon as practicable.

**PERMANENT STORMWATER
SECTION (TCEQ-0600)**

Permanent Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(C), (D)(li), (E), and (5), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Permanent Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Taylor Dawson, P.E.

Date: 1/26/23

Signature of Customer/Agent



Regulated Entity Name: Ridgewood Lot 14

Permanent Best Management Practices (BMPs)

Permanent best management practices and measures that will be used during and after construction is completed.

- Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.
 N/A
- These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
 The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: _____

N/A

3. Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.

N/A

4. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

The site will be used for low density single-family residential development and has 20% or less impervious cover.

The site will be used for low density single-family residential development but has more than 20% impervious cover.

The site will not be used for low density single-family residential development.

5. The executive director may waive the requirement for other permanent BMPs for multi-family residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

Attachment A - 20% or Less Impervious Cover Waiver. The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.

The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.

The site will not be used for multi-family residential developments, schools, or small business sites.

6. **Attachment B - BMPs for Upgradient Stormwater.**

- A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.
 - No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.
 - Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
7. **Attachment C - BMPs for On-site Stormwater.**
- A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.
 - Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
8. **Attachment D - BMPs for Surface Streams.** A description of the BMPs and measures that prevent pollutants from entering surface streams, sensitive features, or the aquifer is attached. Each feature identified in the Geologic Assessment as sensitive has been addressed.
- N/A
9. The applicant understands that to the extent practicable, BMPs and measures must maintain flow to naturally occurring sensitive features identified in either the geologic assessment, executive director review, or during excavation, blasting, or construction.
- The permanent sealing of or diversion of flow from a naturally-occurring sensitive feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed.
 - Attachment E - Request to Seal Features.** A request to seal a naturally-occurring sensitive feature, that includes, for each feature, a justification as to why no reasonable and practicable alternative exists, is attached.
10. **Attachment F - Construction Plans.** All construction plans and design calculations for the proposed permanent BMP(s) and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. The plans are attached and, if applicable include:
- Design calculations (TSS removal calculations)
 - TCEQ construction notes
 - All geologic features
 - All proposed structural BMP(s) plans and specifications
- N/A

11. **Attachment G - Inspection, Maintenance, Repair and Retrofit Plan.** A plan for the inspection, maintenance, repairs, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan includes all of the following:
- Prepared and certified by the engineer designing the permanent BMPs and measures
 - Signed by the owner or responsible party
 - Procedures for documenting inspections, maintenance, repairs, and, if necessary retrofit
 - A discussion of record keeping procedures
- N/A
12. **Attachment H - Pilot-Scale Field Testing Plan.** Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
- N/A
13. **Attachment I -Measures for Minimizing Surface Stream Contamination.** A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that results in water quality degradation.
- N/A

Responsibility for Maintenance of Permanent BMP(s)

Responsibility for maintenance of best management practices and measures after construction is complete.

14. The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.
- N/A
15. A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.
- N/A

ATTACHMENT B

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Attachment B – BMPs for Upgradient Stormwater

Upgradient flow will cross the project limits from Redland Rd to the north of the property. The onsite PBMPs have been adequately sized to account for the volume attributed by these offsite areas.

The proposed Permanent Best Management Practices (PBMPs) for stormwater treatment is one (1) redesigned sand filter basin "A" and one (1) Stormfilter®, which are designed in accordance with the TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in Total Suspended Solids (TSS) from the site.

ATTACHMENT C

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Attachment C – BMPs for On-Site Stormwater

The proposed Permanent Best Management Practices (PBMPs) for stormwater treatment is one (1) redesigned sand filter basin “A” and one (1) Stormfilter®, which are designed in accordance with the TCEQ’s Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in Total Suspended Solids (TSS) from the site.

ATTACHMENT D

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Attachment D – BMPs for Surface Streams

The proposed Permanent Best Management Practices (PBMPs) for stormwater treatment is one (1) redesigned sand filter basin “A” and one (1) Stormfilter®, which are designed in accordance with the TCEQ’s Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in Total Suspended Solids (TSS) from the site.

ATTACHMENT F

RIDGEWOOD LOT 14
Water Pollution Abatement Plan Modification

Attachment F – Construction Plans

Please refer to the Exhibits Section of this application for the Water Pollution Abatement Site Plans.

ATTACHMENT G

RIDGEWOOD LOT 14
Water Pollution Abatement Plan Modification

PERMANENT POLLUTION ABATEMENT MEASURES
MAINTENANCE SCHEDULE AND MAINTENANCE PROCEDURES

This document has been prepared to provide a description and schedule for the performance of maintenance on permanent pollution abatement measures. Maintenance measures to be performed will be dependent on what permanent pollution abatement measures are incorporated into the project. The project specific water pollution abatement plan should be reviewed to determine what permanent pollution abatement measures are incorporated in to a project.

It should also be noted that the timing and procedures presented herein are general guidelines, adjustment to the timing and procedures may have to be made depending on project specific characteristics as well as weather related conditions but may not be altered without TCEQ approval.

Where a project is occupied by the owner, the owner may provide for maintenance with his own skilled forces or contract for recommended maintenance of Permanent Best Management Practices. Where a project is occupied or leased by a tenant, the owner shall require tenants to contract for such maintenance services either through a lease agreement, property owners association covenants, or other binding document.

I understand that I am responsible for maintenance of the Permanent Pollution Abatement Measures included in this project until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property or ownership is transferred.

I, the owner, have read and understand the requirements of the attached Maintenance Plan and Schedule.



Chad Case, VP Development
Blanco Wilderness Oaks LTD



Date

RIDGEWOOD LOT 14
Water Pollution Abatement Plan Modification

**INSPECTION AND MAINTENANCE SCHEDULE
 FOR
 PERMANENT POLLUTION ABATEMENT MEASURES**

Recommended Frequency	Task to be Performed													
	1	2	3	4	5	6	7	8	9	10	11	12	13	14
After Rainfall	√							√						
Biannually*	√	√	√	√	√	√	√	√	√	√	√	√	√	√

**At least one biannual inspection must occur during or immediately after a rainfall event.
 √Indicates maintenance procedure that applies to this specific site.*

See description of maintenance task to be performed on the following pages. Frequency of maintenance tasks may vary depending on amount of rainfall and other weather related conditions but may not be altered without TCEQ approval.

A written record should be kept of inspection results and maintenance performed.

<u>Task No. & Description</u>	<u>Included in this project</u>	
1. Check Depth of Vegetation	Yes	No
2. Check Depth of Silt Deposit in Basin	Yes	No
3. Removal of Debris and Trash	Yes	No
4. Cut-off Valve	Yes	No
5. Inlet Splash Pad	Yes	No
6. Underdrain System	Yes	No
7. Structural Integrity	Yes	No
8. Discharge Pipe	Yes	No
9. Drawdown Time	Yes	No
10. Vegetated Filter Strips	Yes	No
11. For Pump Stations	Yes	No
12. For Pump Stations	Yes	No
13. For Pump Stations	Yes	No
14. Visually Inspect Security Fencing for Damage or Breach	Yes	No

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

MAINTENANCE PROCEDURES FOR PERMANENT POLLUTION ABATEMENT MEASURES

Note: Additional guidance can be obtained from TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) Section 3.5.

1. Check Depth of Vegetation. Vegetation in the basin shall not exceed 18-inches in depth. When vegetation needs to be cut, it shall be cut to an approximately 4-inch height. *A written record should be kept of inspection results and maintenance performed.*
2. Check Depth of Silt Deposit in Basin. Top of cleanouts shall be set 4-inches above sand layer. When silt has accumulated to top of cleanouts, the silt shall be removed. The top two (2) inches of the sand media shall also be removed and replaced with clean, silica-based washed sand meeting ASTM C33 specifications [0.0165 inch (#40 sieve) to 0.0469 inch (#16 sieve)]. Silt/sediment shall be cleared from the inlet structure at least every year and from the basin at least every five (5) years. Any sand discolored as a result of apparent impact by petroleum hydrocarbon or hazardous materials should also be removed and replaced. *Written record should be kept of inspection results and maintenance performed.*
3. Removal of Debris and Trash. The basin and inlet structure shall be checked for the accumulation of debris and trash such as brush, limbs, leaves, paper cups, aluminum cans, plastic bottles etc. Accumulated trash and debris shall be raked or collected from the basin and inlet structure and disposed of properly. *Written record should be kept of inspection results and maintenance performed.*
4. Cut-off Valve. The cut-off valve shall be turned to confirm full opening and full closure. Prior to operating the valve, the valve setting shall be checked to determine the position to which the valve is to be returned (which should limit drawdown time of the basin between 24-hours and 48-hours). Count should be kept of number of turns to open and close the valve so that the valve can be reset to the starting position. Defects in the operation of the cut-off valve shall be corrected within 7 working days. *A written record should be kept of inspection results and maintenance performed.*
5. Inlet Splash Pad. The filter area around the inlet splash pad shall be checked for erosion and for the condition of the rock rubble. Erosion or disturbance of the rock rubble should be corrected by removing the rock rubble, restoring missing sand media to appropriate depth and replacement of the rock rubble. If the condition persists in subsequent inspections, the size of the rock rubble should be increased. Rubble should be placed to a density that minimizes the amount of exposed sand between the rock rubble. Deficiencies should be corrected within seven working days. *A written record should be kept of inspection results and maintenance performed.*
6. Underdrain System. The underdrain system shall be visually inspected for the accumulation of silt in the pipe system. The pipe clean-outs shall have the caps removed and visually inspected for accumulation of silt deposits. If silt deposits appear to have accumulated so as to significantly reduce the drain capacity of the pipes, then maintenance shall be performed. When silt deposits have accumulated to the stage described above, the clean-outs and drainpipes can be flushed with a high-pressure water flushing process. Clean-out caps must be replaced onto the clean-outs after maintenance so as to avoid the possibility of short circuiting the filtering process. Sediment

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

accumulation at outlet pipe or in wet well due to flushing shall be removed and disposed of properly. *A written record should be kept of inspection results and the maintenance performed.*

7. Structural Integrity. In addition to Items 1 through 6 the following are measures which should be reviewed during a check of structural integrity:
 - Observe the height of the confining berm for visible signs of erosion or potential breach. Signs of erosion should be identified and repaired immediately. Corrective measures include but are not limited to addition of topsoil or appropriate soil material so as to restore the original berm height of the sand filter basin. Restored areas shall be protected through placement of solid block sod.
 - Bypass of filter process. This condition can manifest itself in several ways. One way is by visually inspecting the clean-outs for accumulation of silt as described in Item 6. Significant accumulations of silt could be a sign of a torn filter fabric. Observations should be made over several inspection cycles to determine whether the condition persists. A second non-intrusive way of making observations for structural condition would be to visually look for collapsed or depressed areas along the edge of the filter media interface with basin side slope. If condition exists, corrective action should be performed within 15 working days. Removal of sand and replacement of filter fabric and/or pipe and gravel may be necessary. *A written record should be kept of inspection results and corrective measures taken.*
8. Discharge Pipe. The basin discharge pipe shall be checked for accumulation of silt, debris or other obstructions which could block flow. Soil accumulations, vegetative overgrowth and other blockages should be cleared from the pipe discharge point. Erosion at the point of discharge shall be monitored. If erosion occurs, the addition of rock rubble to disperse the flow should be accomplished. *A written record should be kept of inspection results and corrective measures taken*
9. Drawdown Time. This characteristic can be a sign of the need for maintenance. The minimum drawdown time is 24 hours. If drawdown time is less than 24 hours, the gate valve shall be checked and partially closed to limit the drawdown time. Extensive drawdown time greater than 48 hours may indicate blockage of the sand media, the underdrain system and/or the discharge pipe. Corrective actions should be performed and completed within 15 working days. *A written record of the inspection findings and corrective actions performed should be made.*
10. Vegetated Filter Strips. Vegetation height for native grasses shall be limited to no more than 18-inches. When vegetation exceeds that height, the filter strip shall be cut to a height of approximately 4 inches. Turf grass shall be limited to a height of 4-inches with regular maintenance that utilizes a mulching mower. Trash and debris shall be removed from filter strip prior to cutting. Check filter strip for signs of concentrated flow and erosion. Areas of filter strip showing signs of erosion shall be repaired by scarifying the eroded area, reshaping, regrading and placement of solid block sod over the affected area. *A written record of the inspection findings and corrective actions performed should be made*
11. For Pump Stations. Check wet well discharge pipe to confirm flow through the pump system. If flow is not present, allow sufficient time for pump to cycle on and off. If flow does not occur, the wet well should be checked for the level of water. The wet well should be opened and the on/off float

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

switches should be moved up and down to activate the pump. If the pump does not start, a repair technician shall be called in to repair the malfunction within 5 working days. *A written record of the inspection findings and corrective actions performed should be made*

12. For Pump Stations. Check the wet well for accumulation for trash, debris and silt. Trash and debris shall be removed and disposed of properly. Silt depth can be checked by probing the bottom of the wet well with a stick or PVC pipe. Silt accumulations should be removed when silt collects to a depth of three (3) inches over the entire wet well bottom. Silt can be removed by vacuum pump method. If silt buildup continues, underdrain system shall be inspected. *A written record should be kept of inspection results and maintenance performed.*
13. For Pump Stations. Visually check aboveground pump wiring and connections for damage. Damaged or loose connections should be repaired within 5 working days. *A written record should be kept of inspection results and the maintenance performed.*
14. Visually Inspect Security Fencing for Damage or Breach. Check maintenance access gates for proper operation. Damage to fencing or gates shall be repaired within 5 working days. *A written record should be kept of inspection results and maintenance performed.*

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

STORMWATER MANAGEMENT STORMFILTER® SYSTEM MONITORING & MAINTENANCE PLAN

This document has been prepared to provide a description and schedule for the performance of monitoring and maintenance of the Stormwater Management StormFilter® (StormFilter®) system. Maintenance requirements and frequency are dependent on the pollutant load characteristics of each site and may be required in the event of a chemical spill or due to excessive sediment loading.

MONITORING

The StormFilter® system should be inspected at regular intervals and maintained when necessary to ensure optimum performance. At least two scheduled inspections should take place per year with maintenance following as warranted.

First, inspection should be done within the first six months of operation. After that, CONTECH Construction Products, Inc. recommends inspections semi-annually and after major storm events (larger than a 25-year event) for potential damage caused by high flows and for high sediment accumulation that may be caused by localized erosion in the drainage area. Inspections are also recommended after foliage droppage, in areas with dense tree coverage.

PROCEDURE

It is desirable to inspect during a storm to observe the relative flow through the filter cartridges. If the submerged cartridges are severely plugged, then typically large amounts of sediments will be present and very little flow will be discharged from the drainage pipes. If this is the case, then maintenance is warranted, and the cartridges need to be replaced.

Warning: In the case of a spill, the worker should abort inspection activities until the proper guidance is obtained. Notify the local hazard control agency and CONTECH immediately.

Inspections should be performed by a person who is familiar with the StormFilter® treatment unit.

To conduct an inspection:

1. If applicable, setup safety equipment to protect and notify surrounding vehicle and pedestrian traffic.
2. Visually inspect the external condition of the unit and take notes concerning defects/problems.
3. Open the access portals to the vault and allow the system to vent.
4. Without entering the vault, visually inspect the inside of the unit, and note accumulations of liquids and solids.
5. Be sure to record the level of sediment build-up on the floor of the vault, in the forebay, and on top of the cartridges. If flow is occurring, note the flow of water per drainage pipe. Record all observations in the inspection form attached. Digital pictures are valuable for historical documentation.
6. Close and fasten the access portals and remove safety equipment.
7. If appropriate, make notes about the local drainage area relative to ongoing construction, erosion problems, or high loading of other materials to the system.
8. Discuss conditions that suggest maintenance and make decision as to whether or not maintenance is needed per the TCEQ regulations or manufacturer's recommendations.

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

A record must be kept of each inspection and can be logged on the inspection form attached. The need for maintenance is typically based on results of the inspection. Maintenance is required if the following is encountered:

- Sediment has accumulated more than 4 inches on the vault floor.
- Sediment has accumulated more than ¼ inches on top of the cartridge.
- Cartridge bay is submerged by more than 4 inches of static water for more than 24 hours after the end of a rain event.
- Pore space between media granules is absent.
- StormFilter® system remains in bypass condition (water over the internal outlet baffle wall or submerged cartridges) during an average rain fall event.
- Hazardous material is released (automotive fluids or other).
- Pronounced scum line of more than ¼ inches thick is present above top cap.

MAINTENANCE

Cartridge replacement and cleaning of the StormFilter® system should be done during dry weather conditions when no flow is entering the system. Clean-out of the StormFilter® system with a vacuum truck is generally the most effective and convenient method of removing sediment from the system.

Important: If vault entry is required, OSHA rules for confined space entry must be followed. In the case of a spill, the worker should abort maintenance activities until the proper guidance is obtained. Notify the local hazard control agency and CONTECH immediately.

The following procedure is to be performed to conduct cartridge replacement and sediment removal:

1. If applicable, set up safety equipment to protect workers and pedestrians from site hazards.
2. Open access portals to the vault and allow the system to vent.
3. Using appropriate equipment, offload the replacement cartridges and set aside.
4. Remove used cartridges from the vault using one of the following methods:
 - A. Method 1:
 - i. Enter the vault using appropriate confined space protocols and unscrew (counterclockwise) each filter cartridge from the underdrain connector. Roll the loose cartridge, on edge, to a convenient spot beneath the vault access.
 - ii. Using appropriate hoisting equipment, attach a cable from the boom, crane, or tripod to the loose cartridge and remove from the vault (contact CONTECH for suggested attachment devices).
 - iii. Set the used cartridge aside or load onto the hauling truck.
 - iv. Repeat steps i through iii until all cartridges have been removed.
 - B. Method 2:
 - i. Enter the vault and unscrew the cartridge cap.
 - ii. Remove the cartridge, hood screws (3), hood, and float.
 - iii. At location under structure access, tip the cartridge on its side and empty onto the vault floor. Reassemble the empty cartridge and remove from the vault.
Important: Take care not to damage the manifold connectors. This connector should remain installed in the manifold and capped if necessary.
 - iv. Set the empty, used cartridge aside or load onto the hauling truck.
 - v. Repeat steps i through iv until all cartridges have been removed.

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

5. Remove accumulated sediment from the floor of the vault, the forebay, and the outlet bay. Use a vacuum truck for highest effectiveness.
6. Once the sediment is removed, assess the condition of the vault and the condition of the connectors. The connectors are short sections of 2-inch schedule 40 PVC, or schedule 80 PVC that should protrude about 1 inch above the floor of the vault. Lightly wash down the vault interior and replace any damaged connectors.
7. Using the vacuum truck boom, crane, or tripod, lower and install the new cartridges. Take care not to damage connections.
8. Securely fasten the access portals following cleaning activities to ensure surface runoff does not enter the unit from above.
9. Dispose of the accumulated materials removed in accordance with applicable TCEQ regulations. Make arrangements to return the used empty cartridges to CONTECH.

MATERIAL DISPOSAL

The accumulated sediment must be handled and disposed of in accordance with TCEQ protocols. It is possible for sediments to contain measurable concentrations of heavy metals and organic chemicals. Areas with the greatest potential for high pollutant loading include industrial areas and heavily traveled roads. Sediments and water must be disposed of in accordance with applicable waste disposal regulations. Coordinate disposal of solids and liquids as part of your maintenance procedure. Contact the local public works department to inquire how they dispose of their street waste residuals.

RIDGEWOOD LOT 14
Water Pollution Abatement Plan Modification

STORMWATER MANAGEMENT STORMFILTER® SYSTEM MAINTENANCE


Maintenance Task Item ⁽¹⁾	Description of Maintenance/Repairs to be Performed ⁽²⁾⁽³⁾	Typical Frequency
Sediment Monitoring	Check the level of sediment using a stadia rod or similar measuring device. If level exceeds that described on page 2, maintenance is required.	Semi-annually or after major storm event
Sediment Removal	Remove sludge/sediments from the vault using a vacuum truck. Properly dispose of removed materials in accordance with applicable regulations. ⁽⁴⁾	Once every 2 years or when directed by the sediment levels described on page 1
Cartridge Replacement	Replace cartridges as needed.	Once every 2 years or as needed
Documentation ⁽³⁾	Prepare site visit report noting all items of maintenance, repair, or replacement performed during each site visit on the "Stormwater Management StormFilter® Inspection & Maintenance Log". Include manifest from vacuum service. ⁽⁵⁾	Each site visit during regular inspections

Notes:

- (1) Maintenance of installed StormFilter® system is carried out by the vacuum service industry.
- (2) All maintenance activities will be performed in accordance with applicable OSHA regulations.
- (3) Owner will be notified of repair or maintenance items, and facility concerns.
- (4) Properly dispose of sediment and pollutants in accordance with applicable regulations.
- (5) Documentation to be maintained.

RIDGEWOOD LOT 14
Water Pollution Abatement Plan Modification

THE STORMWATER MANAGEMENT STORMFILTER® SYSTEM



I, the owner, have read and understand the requirements of the attached Monitoring and Maintenance Plan and Schedule. I understand that I am responsible for monitoring and maintenance of the Stormwater Management StormFilter® system until such time as the maintenance obligation is either assumed in writing by another entity having control of the property or until ownership is transferred.

Chad Case

Print Name of Customer/Agent

Chad Case

Signature of Customer/Agent

10/20/22

Date

RIDGEWOOD LOT 14
Water Pollution Abatement Plan Modification

Stormwater Management StormFilter® Inspection & Maintenance Log

Inspection Report

Date: _____ Personnel: _____

Location: _____ System Size: _____

System Type: Vault Cast-In-Place Linear Catch Basin Manhole Other

Sediment Thickness in Forebay: _____ Date: _____

Sediment Depth on Vault Floor: _____

Structural Damage: _____

Estimated Flow from Drainage Pipes (if available): _____

Cartridges Submerged: Yes No Depth of Standing Water: _____

StormFilter Maintenance Activities (check off if done and give description)

Trash and Debris Removal: _____

Minor Structural Repairs: _____

Drainage Area Report: _____

Excessive Oil Loading: Yes No Source: _____

Sediment Accumulation on Pavement: Yes No
Source: _____

Erosion of Landscaped Areas: Yes No Source: _____

Items Needing Further Work: _____

Owners should contact the local public works department and inquire about how the department disposes of their street waste residuals.

Other Comments:

RIDGEWOOD LOT 14
Water Pollution Abatement Plan Modification

StormFilter Maintenance Report

Date: _____ Personnel: _____

Location: _____ System Size: _____

System Type: Vault Cast-In-Place Linear Catch Basin Manhole Other

List Safety Procedures and Equipment Used: _____

System Observations

Months in Service: _____

Oil in Forebay: Yes No

Sediment Depth in Forebay: _____

Sediment Depth on Vault Floor: _____

Structural Damage: _____

Drainage Area Report

Excessive Oil Loading: Yes No Source: _____

Sediment Accumulation on Pavement: Yes No
Source: _____

Erosion of Landscaped Areas: Yes No Source: _____

StormFilter Cartridge Replacement Maintenance Activities

Remove Trash and Debris: Yes No Details: _____

Replace Cartridges: Yes No Details: _____

Sediment Removed: Yes No Details: _____

RIDGEWOOD LOT 14
Water Pollution Abatement Plan Modification

Quantity of Sediment Removed (estimate?):

Monitor Structural Repairs: Yes No Details: _____

Residuals (debris, sediment) Disposal Methods: _____

Notes:

ATTACHMENT I

RIDGEWOOD LOT 14

Water Pollution Abatement Plan Modification

Attachment I – Measures for Minimizing Surface Stream Contamination

Any points where discharge from the site is concentrated and erosive velocities exist will include appropriately sized energy dissipators to reduce velocities to non-erosive levels.

**AGENT AUTHORIZATION FORM
(TCEQ-0599)**

Agent Authorization Form
For Required Signature
Edwards Aquifer Protection Program
Relating to 30 TAC Chapter 213
Effective June 1, 1999

I _____, Chad Case,
Print Name
_____, VP Development,
Title - Owner/President/Other
of _____, Blanco Wilderness Oaks, LTD,
Corporation/Partnership/Entity Name
have authorized _____, Pape-Dawson Engineers, Inc.,
Print Name of Agent/Engineer
of _____, Pape-Dawson Engineers, Inc.,
Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

Chad Case
Applicant's Signature


10/20/22
Date

THE STATE OF Texas §

County of Bexar §

BEFORE ME, the undersigned authority, on this day personally appeared Chad Case known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 20th day of October, 2022.



Donna Kondoff
NOTARY PUBLIC

Donna Kondoff
Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 9/8/2025

**APPLICATION FEE FORM
(TCEQ-0574)**

Application Fee Form

Texas Commission on Environmental Quality

Name of Proposed Regulated Entity: Ridgewood Lot 14

Regulated Entity Location: Southeast corner of US 281 and Redland Rd. San Antonio, TX

Name of Customer: Blanco Wilderness Oaks, Ltd

Contact Person: Chad Case

Phone: (210) 822-8220

Customer Reference Number (if issued): CN _____

Regulated Entity Reference Number (if issued): RN 105282206

Austin Regional Office (3373)

Hays

Travis

Williamson

San Antonio Regional Office (3362)

Bexar

Medina

Uvalde

Comal

Kinney

Application fees must be paid by check, certified check, or money order, payable to the **Texas Commission on Environmental Quality**. Your canceled check will serve as your receipt. **This form must be submitted with your fee payment.** This payment is being submitted to:

Austin Regional Office

San Antonio Regional Office

Mailed to: TCEQ - Cashier

Overnight Delivery to: TCEQ - Cashier

Revenues Section

Mail Code 214

P.O. Box 13088

Austin, TX 78711-3088

12100 Park 35 Circle

Building A, 3rd Floor

Austin, TX 78753

(512)239-0357

Site Location (Check All That Apply):

Recharge Zone

Contributing Zone

Transition Zone

<i>Type of Plan</i>	<i>Size</i>	<i>Fee Due</i>
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential	20.68 Acres	\$ 6,500
Sewage Collection System	L.F.	\$
Lift Stations without sewer lines	Acres	\$
Underground or Aboveground Storage Tank Facility	Tanks	\$
Piping System(s)(only)	Each	\$
Exception	Each	\$
Extension of Time	Each	\$

Signature: _____

Date: 1/26/23

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

<i>Project</i>	<i>Project Area in Acres</i>	<i>Fee</i>
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur)	< 1	\$3,000
	1 < 5	\$4,000
	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

<i>Project</i>	<i>Cost per Linear Foot</i>	<i>Minimum Fee- Maximum Fee</i>
Sewage Collection Systems	\$0.50	\$650 - \$6,500

Underground and Aboveground Storage Tank System Facility Plans and Modifications

<i>Project</i>	<i>Cost per Tank or Piping System</i>	<i>Minimum Fee- Maximum Fee</i>
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

<i>Project</i>	<i>Fee</i>
Exception Request	\$500

Extension of Time Requests

<i>Project</i>	<i>Fee</i>
Extension of Time Request	\$150

**CORE DATA FORM
(TCEQ-10400)**



TCEQ Use Only

TCEQ Core Data Form

For detailed instructions regarding completion of this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information

1. Reason for Submission (If other is checked please describe in space provided.)		
<input checked="" type="checkbox"/> New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)		
<input type="checkbox"/> Renewal (Core Data Form should be submitted with the renewal form)	<input type="checkbox"/> Other	
2. Customer Reference Number (if issued)	Follow this link to search for CN or RN numbers in Central Registry**	3. Regulated Entity Reference Number (if issued)
CN		RN 105282206

SECTION II: Customer Information

4. General Customer Information		5. Effective Date for Customer Information Updates (mm/dd/yyyy)	
<input checked="" type="checkbox"/> New Customer		<input type="checkbox"/> Update to Customer Information	
<input type="checkbox"/> Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)		<input type="checkbox"/> Change in Regulated Entity Ownership	
The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State (SOS) or Texas Comptroller of Public Accounts (CPA).			
6. Customer Legal Name (If an individual, print last name first: eg: Doe, John)		If new Customer, enter previous Customer below:	
Blanco Wilderness Oaks Ltd			
7. TX SOS/CPA Filing Number	8. TX State Tax ID (11 digits)	9. Federal Tax ID (9 digits)	10. DUNS Number (if applicable)
0800625145	32035215634	20-4456396	
11. Type of Customer:	<input type="checkbox"/> Corporation	<input type="checkbox"/> Individual	Partnership: <input type="checkbox"/> General <input checked="" type="checkbox"/> Limited
Government: <input type="checkbox"/> City <input type="checkbox"/> County <input type="checkbox"/> Federal <input type="checkbox"/> State <input type="checkbox"/> Other	<input type="checkbox"/> Sole Proprietorship	<input type="checkbox"/> Other:	
12. Number of Employees		13. Independently Owned and Operated?	
<input checked="" type="checkbox"/> 0-20 <input type="checkbox"/> 21-100 <input type="checkbox"/> 101-250 <input type="checkbox"/> 251-500 <input type="checkbox"/> 501 and higher		<input type="checkbox"/> Yes <input type="checkbox"/> No	
14. Customer Role (Proposed or Actual) – as it relates to the Regulated Entity listed on this form. Please check one of the following			
<input type="checkbox"/> Owner		<input type="checkbox"/> Operator	
<input type="checkbox"/> Occupational Licensee		<input checked="" type="checkbox"/> Owner & Operator	
<input type="checkbox"/> Responsible Party		<input type="checkbox"/> Voluntary Cleanup Applicant	
<input type="checkbox"/> Other:			
15. Mailing Address:	7373 Broadway, Ste 201		
	City	San Antonio	State TX ZIP 78209 ZIP + 4 3266
16. Country Mailing Information (if outside USA)		17. E-Mail Address (if applicable)	
		chadc@worthsa.com	
18. Telephone Number	19. Extension or Code	20. Fax Number (if applicable)	
(210) 822-8220		() -	

SECTION III: Regulated Entity Information

21. General Regulated Entity Information (If 'New Regulated Entity' is selected below this form should be accompanied by a permit application)	
<input type="checkbox"/> New Regulated Entity <input checked="" type="checkbox"/> Update to Regulated Entity Name <input checked="" type="checkbox"/> Update to Regulated Entity Information	
The Regulated Entity Name submitted may be updated in order to meet TCEQ Agency Data Standards (removal of organizational endings such as Inc, LP, or LLC).	
22. Regulated Entity Name (Enter name of the site where the regulated action is taking place.)	
Ridgewood Lot 14	

23. Street Address of the Regulated Entity: <i>(No PO Boxes)</i>							
	City		State		ZIP		ZIP + 4
24. County	Bexar						

Enter Physical Location Description if no street address is provided.

25. Description to Physical Location:	Southeast corner of US 281 and Redland Rd intersection							
26. Nearest City	San Antonio				State	TX	Nearest ZIP Code	78259
27. Latitude (N) In Decimal:	29.619751			28. Longitude (W) In Decimal:	-98.462527			
Degrees	Minutes	Seconds	Degrees	Minutes	Seconds			
29	37	11.10	-98	27	45.10			
29. Primary SIC Code (4 digits)	30. Secondary SIC Code (4 digits)	31. Primary NAICS Code (5 or 6 digits)	32. Secondary NAICS Code (5 or 6 digits)					
1542	1623	236220	237110					
33. What is the Primary Business of this entity? <i>(Do not repeat the SIC or NAICS description.)</i>								
commercial office buildings with associated parking								
34. Mailing Address:	7373 Broadway, Ste 201							
	City	San Antonio	State	TX	ZIP	78209	ZIP + 4	3266
35. E-Mail Address:	chadc@worthsa.com							
36. Telephone Number	37. Extension or Code			38. Fax Number <i>(if applicable)</i>				
(210) 822-8220				() -				

39. TCEQ Programs and ID Numbers Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

<input type="checkbox"/> Dam Safety	<input type="checkbox"/> Districts	<input checked="" type="checkbox"/> Edwards Aquifer	<input type="checkbox"/> Emissions Inventory Air	<input type="checkbox"/> Industrial Hazardous Waste
<input type="checkbox"/> Municipal Solid Waste	<input type="checkbox"/> New Source Review Air	<input type="checkbox"/> OSSF	<input type="checkbox"/> Petroleum Storage Tank	<input type="checkbox"/> PWS
<input type="checkbox"/> Sludge	<input type="checkbox"/> Storm Water	<input type="checkbox"/> Title V Air	<input type="checkbox"/> Tires	<input type="checkbox"/> Used Oil
<input type="checkbox"/> Voluntary Cleanup	<input type="checkbox"/> Waste Water	<input type="checkbox"/> Wastewater Agriculture	<input type="checkbox"/> Water Rights	<input type="checkbox"/> Other:

SECTION IV: Preparer Information

40. Name:	Jean Autrey, P.E., CESSWI	41. Title:	Senior Project Engineer
42. Telephone Number	43. Ext./Code	44. Fax Number	45. E-Mail Address
(210) 375-9000		(210) 375-9010	jautrey@pape-dawson.com

SECTION V: Authorized Signature

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	Pape-Dawson Engineers, inc.	Job Title:	Senior Vice President
Name <i>(In Print)</i> :	Taylor Dawson, P.E.	Phone:	(210) 375- 9000
Signature:		Date:	1 / 26 / 23

POLLUTANT LOAD AND REMOVAL CALCULATIONS

RIDGEWOOD LOT 14

Treatment Summary by Watershed

Watershed	Total Watershed Area (ac.)	Previously Approved Existing Impervious Cover (ac.)	Proposed Impervious Cover (ac.)	Treated Impervious Cover (ac.)	PBMP	Required TSS Removal Annually (lbs)	TSS Removed Annually (lbs)
A	4.76	1.96	2.26	4.22	Water Quality Basin "A"	3,444	3,541
B Uncaptured	0.12	0.12	0	0.12	Overtreatment Water Quality Basin "A"	98	0
C	13.66	0	11.99	11.99	StormFilter	9,784	9,898
D Uncaptured	0.12	0	0.12	0.12	Overtreatment StormFilter	98	0
E Uncaptured	0.02	0	0.02	0.02	Overtreatment StormFilter	16	0
TOTAL	18.68	2.08	14.39	16.47	---	13,440	13,440

Water Quality Basin Summary

Basin	Designed Capture Volume (cf)	Required Volume (cf)	Designed Sand area (sf)	Required Sand Area (sf)
A	28,350	27,018	3,300	2,702

**Contech Engineered Solutions Calculations for Texas Commission on Environmental Quality
TSS Removal Calculations**

Project Name: **Ridgewood Lot 14**
Date Prepared: **1/17/2023**

1. The Required Load Reduction for the total project:

Calculations from RG-348
Pages 3-27 to 3-30

Page 3-29 Equation 3.3: $L_M = 27.2(A_N \times P)$

$L_{M\ TOTAL\ PROJECT}$ = Required TSS removal resulting from the proposed development = 80% of increased load
 A_N = Net increase in impervious area for the project
P = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

County = **Bexar**
Total project area included in plan * = **20.68** acres
Predevelopment impervious area within the limits of the plan * = **0.00** acres
Total post-development impervious area within the limits of the plan* = **14.39** acres
Total post-development impervious cover fraction * = **0.70**
P = **30** inches
 $L_{M\ TOTAL\ PROJECT}$ = **11742** lbs.

Number of drainage basins / outfalls areas leaving the plan area = **5**

2. Drainage Basin Parameters (This information should be provided for each basin):

Drainage Basin/Outfall Area No. = **C**

Total drainage basin/outfall area = **13.66** acres
Predevelopment impervious area within drainage basin/outfall area = **0.00** acres
Post-development impervious area within drainage basin/outfall area = **11.99** acres
Post-development impervious fraction within drainage basin/outfall area = **0.88**
 $L_{M\ THIS\ BASIN}$ = **9784** lbs.

3. Indicate the proposed BMP Code for this basin.

Proposed BMP = **CS** abbreviation
Removal efficiency = **89** percent


1/26/23

4. Calculate Maximum TSS Load Removed (L_R) for this Drainage Basin by the selected BMP Type.

RG-348 Page 3-33 Equation 3.7:
 $LR = (BMP\ efficiency) \times P \times (A_I \times 34.6 + A_P \times 0.54)$

A_C = Total On-Site drainage area in the BMP catchment area
 A_I = Impervious area proposed in the BMP catchment area
 A_P = Pervious area remaining in the BMP catchment area
 L_R = TSS Load removed from this catchment area by the proposed BMP

A_C = **13.66** acres
 A_I = **11.99** acres
 A_P = **1.67** acres
 L_R = **11101** lbs.



5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area

Desired $L_{M\ THIS\ BASIN}$ = **9898** lbs.
F = **0.89**

6. Calculate Treated Flow required by the BMP Type for this drainage basin / outfall area.

Calculations from RG-348
Pages Section 3.4.14

Offsite area draining to BMP = **0.00** acres
Offsite impervious cover draining to BMP = **0.00** acres
Impervious fraction of off-site area = **0.00**
Off-site Runoff Coefficient = **0.00**

Rainfall Depth = **1.60** inches
Post Development Runoff Coefficient = **0.72**
Effective Area = **10.84** acres

On-site Water Quality Volume = **56865** cubic feet
Off-site Water Quality Volume = **0** cubic feet
Storage for Sediment = **11373** cubic feet
Total Capture Volume (required water quality volume) x 1.20 = **68238** cubic feet

7. Storm Filter

Designed as Required in RG-348
Section 3.4.14

Cartridge Infiltration Rate = **1** GPM per ft²
Cartridge Height = **27** inches
Cartridge Capacity = **11.25** GPM

StormFilter Equalization Design

Flow Rate for Flow-Through Configuration w/ Equalization = **2.91** cfs
Number of Cartridges for Flow-Through Configuration w/ Equalization = **116**
Volume for Flow-Through Configuration w/ Equalization = **16485** cubic feet
Minimum Required Equalization Storage (Calculated Volume +20%) = **19782** cubic feet

Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell.

Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348.

Characters shown in red are data entry fields.

Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.

1. The Required Load Reduction for the total project:

Calculations from RG-348

Pages 3-27 to 3-30

Page 3-29 Equation 3.3: $L_M = 27.2(A_N \times P)$

where:

$L_{M \text{ TOTAL PROJECT}}$ = Required TSS removal resulting from the proposed development = 80% of increase
 A_N = Net increase in impervious area for the project
 P = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

County =	Bexar	
Total project area included in plan * =	20.68	acres
Predevelopment impervious area within the limits of the plan * =	0.00	acres
Total post-development impervious area within the limits of the plan * =	14.39	acres
Total post-development impervious cover fraction * =	0.70	
P =	30	inches

$L_{M \text{ TOTAL PROJECT}} = 11742$ lbs.

* The values entered in these fields should be for the total project area.

Number of drainage basins / outfalls areas leaving the plan area = **2**



2. Drainage Basin Parameters (This information should be provided for each basin):

Drainage Basin/Outfall Area No. =	Basin A	
Total drainage basin/outfall area =	4.76	acres
Predevelopment impervious area within drainage basin/outfall area =	0.00	acres
Post-development impervious area within drainage basin/outfall area =	4.22	acres
Post-development impervious fraction within drainage basin/outfall area =	0.89	
$L_{M \text{ THIS BASIN}}$ =	3444	lbs.

3. Indicate the proposed BMP Code for this basin.

Proposed BMP = **Sand Filter**
Removal efficiency = **89** percent

4. Calculate Maximum TSS Load Removed (L_R) for this Drainage Basin by the selected BMP Type.

RG-348 Page 3-33 Equation 3.7: $L_R = (\text{BMP efficiency}) \times P \times (A_I \times 34.6 + A_P \times 0.54)$

where:

A_C = Total On-Site drainage area in the BMP catchment area
 A_I = Impervious area proposed in the BMP catchment area
 A_P = Pervious area remaining in the BMP catchment area
 L_R = TSS Load removed from this catchment area by the proposed BMP

A_C =	4.76	acres
A_I =	4.22	acres
A_P =	0.54	acres
L_R =	3906	lbs

5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area

Desired $L_{M \text{ THIS BASIN}}$ = **3541** lbs.

F = **0.91**

6. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.

Calculations from RG-348

Rainfall Depth = **1.80** inches
Post Development Runoff Coefficient = **0.72**
On-site Water Quality Volume = **22515** cubic feet

Calculations from RG-348 Pages 3-36 to 3-37

Off-site area draining to BMP = **0.00** acres
Off-site Impervious cover draining to BMP = **0.00** acres
Impervious fraction of off-site area = **0**
Off-site Runoff Coefficient = **0.00**
Off-site Water Quality Volume = **0** cubic feet

Storage for Sediment = **4503**

Total Capture Volume (required water quality volume(s) x 1.20) = 27018 cubic feet

The following sections are used to calculate the required water quality volume(s) for the selected BMP.

9. Filter area for Sand Filters

Designed as Required in RG-348

Pages 3-58 to 3-63

9A. Full Sedimentation and Filtration System

Water Quality Volume for sedimentation basin = **27018** cubic feet

Minimum filter basin area = **1251** square feet

Maximum sedimentation basin area = **11258** square feet

Minimum sedimentation basin area = **2814** square feet **For minimum water depth of 2 feet**

For maximum water depth of 8 feet

9B. Partial Sedimentation and Filtration System

Water Quality Volume for combined basins = **27018** cubic feet



Minimum filter basin area = **2252** square feet

Maximum sedimentation basin area = **9006** square feet

Minimum sedimentation basin area = **563** square feet **For minimum water depth of 2 feet**

For maximum water depth of 8 feet

EXHIBITS



LEGAL DESCRIPTION:
REMAINDER OF LOT 14, BLOCK 5, NGB 15671
(VOL. 5577 PGS. 24 - 28 DPR)
(PLAT NO. 070497)

ADDRESS:
XXXX STREET NAME
SAN ANTONIO, TEXAS 78239

SCALE: 1" = 60'
60' 120' 180'

- LEGEND**
- PROJECT LIMITS
 - - - EXISTING GRADE
 - - - PROPOSED GRADE
 - - - SILT FENCE
 - FLOW ARROW (EXISTING)
 - FLOW ARROW (PROPOSED)
 - ROCK BERM
 - GRATE INLET PROTECTION
 - GRAVEL FILTER BAGS
 - STABILIZED CONSTRUCTION ENTRANCE/EXIT (FIELD LOCATE)
 - CONSTRUCTION EQUIPMENT, VEHICLE & MATERIALS STORAGE AREA (FIELD LOCATE)
 - CONCRETE TRUCK WASH-OUT PIT (FIELD LOCATE)
 - POTENTIAL RECHARGE FEATURE
 - KeP PERSON FORMATION

- GENERAL NOTES**
1. DO NOT DISTURB VEGETATED AREAS (TREES, GRASS, WEEDS, BRUSH, ETC.) ANY MORE THAN NECESSARY FOR CONSTRUCTION.
 2. LOCATIONS OF CONSTRUCTION ENTRANCE/EXITS, CONCRETE WASHOUT PITS, AND CONSTRUCTION EQUIPMENT AND MATERIAL STORAGE YARDS TO BE DETERMINED IN THE FIELD.
 3. STORM WATER POLLUTION PREVENTION CONTROLS MAY NEED TO BE MODIFIED IN THE FIELD TO ACCOMPLISH THE DESIRED EFFECT. ALL MODIFICATIONS ARE TO BE NOTED ON THIS EXHIBIT AND SIGNED AND DATED BY THE RESPONSIBLE PARTY.
 4. RESTRICT ENTRY/EXIT TO THE PROJECT SITE TO DESIGNATED LOCATIONS BY USE OF ADEQUATE FENCING, IF NECESSARY.
 5. ALL STORM WATER POLLUTION PREVENTION CONTROLS ARE TO BE MAINTAINED AND IN WORKING CONDITIONS AT ALL TIMES.
 6. CONTRACTOR, TO THE EXTENT PRACTICAL, SHALL MINIMIZE THE AMOUNT OF AREA DISTURBED. AS SOON AS PRACTICAL, ALL DISTURBED SOIL THAT WILL NOT BE COVERED BY IMPERVIOUS COVER SUCH AS PARKWAY AREAS, EASEMENT AREAS, EMBANKMENT SLOPES, ETC. WILL BE STABILIZED PER APPLICABLE PROJECT SPECIFICATIONS.
 7. BEST MANAGEMENT PRACTICES MAY BE INSTALLED IN STAGES TO COINCIDE WITH THE DISTURBANCE OF UPGRADE AREAS.
 8. BEST MANAGEMENT PRACTICES MAY BE REMOVED IN STAGES ONCE THE WATERSHED FOR THAT PORTION CONTROLLED BY THE BEST MANAGEMENT PRACTICES HAS BEEN STABILIZED.
 9. ALL TEMPORARY BMPs WILL BE REMOVED ONCE WATERSHED IS STABILIZED.
 10. MUD OR DIRT INADVERTENTLY TRACKED OFF-SITE AND ONTO EXISTING STREETS SHALL BE REMOVED IMMEDIATELY BY HAND OR MECHANICAL BROOM SWEEPING.
 11. PRIOR TO INITIATION OF SUBSEQUENT PHASES OF CONSTRUCTION, TEMPORARY BMPs INCLUDING SILT FENCING, CONSTRUCTION ENTRANCE/EXIT, CONCRETE WASHOUT PIT, AND CONSTRUCTION STAGING AREA SHALL BE FIELD LOCATED AS APPROPRIATE FOR THE AREA OF CONSTRUCTION.
 12. TEMPORARY POLLUTION ABATEMENT MEASURES SHOWN ON THE PLAN ARE FOR THE OVERALL DEVELOPMENT. TEMPORARY BMPs MAY REQUIRE ADJUSTMENT BASED ON PHASING OF CONSTRUCTION OF THE DEVELOPMENT. RECORDS OF ADJUSTMENTS AND REVISIONS SHALL BE MAINTAINED AS APPROPRIATE.
 13. TEMPORARY BMPs SHOWN ON THIS SHEET ARE FOR GRAPHICAL PURPOSES AND MAY NOT BE TO SCALE. BMPs SHALL BE LOCATED WITHIN THE PROJECT LIMITS.
 14. UPON COMPLETION OF THE PROJECT AND BEFORE FINAL PAYMENT IS ISSUED, CONTRACTOR SHALL REMOVE ALL SEDIMENT AND EROSION CONTROL MEASURES.
 15. CONTRACTOR SHALL BE RESPONSIBLE FOR CONSTRUCTION SEQUENCING AND REMOVAL OF TEMPORARY POLLUTION ABATEMENT MEASURES THAT CONFLICT WITH SITE IMPROVEMENTS SUCH AS LANDSCAPING AND FENCING SO AS TO PREVENT SEDIMENT FROM ESCAPING THE PROJECT SITE.

TEXAS COMMISSION ON ENVIRONMENTAL QUALITY WATER POLLUTION ABATEMENT PLAN GENERAL CONSTRUCTION NOTES

1. A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY REGULATED ACTIVITIES. THIS NOTICE MUST INCLUDE:
 - THE NAME OF THE APPROVED PROJECT;
 - THE ACTIVITY START DATE; AND
 - THE CONTACT INFORMATION OF THE PRIME CONTRACTOR.
2. ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROJECT MUST BE PROVIDED WITH COMPLETE COPIES OF THE APPROVED WATER POLLUTION ABATEMENT PLAN (WPAP) AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTORS ARE REQUIRED TO KEEP ON-SITE COPIES OF THE APPROVED PLAN AND APPROVAL LETTER.
3. IF ANY SENSITIVE FEATURE(S) (CAVES, SOLUTION CAVITY, SINK HOLE, ETC.) IS DISCOVERED DURING CONSTRUCTION, ALL REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MUST BE SUSPENDED IMMEDIATELY. THE APPROPRIATE TCEQ REGIONAL OFFICE MUST BE IMMEDIATELY NOTIFIED OF ANY SENSITIVE FEATURES ENCOUNTERED DURING CONSTRUCTION. CONSTRUCTION ACTIVITIES MAY NOT BE RESUMED UNTIL THE TCEQ HAS REVIEWED AND APPROVED THE APPROPRIATE PROTECTIVE MEASURES IN ORDER TO PROTECT ANY SENSITIVE FEATURE AND THE EDWARDS AQUIFER FROM POTENTIALLY ADVERSE IMPACTS TO WATER QUALITY.
4. NO TEMPORARY OR PERMANENT HAZARDOUS SUBSTANCE STORAGE TANK SHALL BE INSTALLED WITHIN 150 FEET OF A WATER SUPPLY SOURCE, DISTRIBUTION SYSTEM, WELL, OR SENSITIVE FEATURE.
5. PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE APPROVED PLANS AND MANUFACTURERS SPECIFICATIONS. IF INSPECTIONS INDICATE A CONTROL HAS BEEN USED INAPPROPRIATELY, OR INCORRECTLY, THE APPLICANT MUST REPLACE OR MODIFY THE CONTROL FOR SITE SITUATIONS. THESE CONTROLS MUST REMAIN IN PLACE UNTIL THE DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED.
6. ANY SEDIMENT THAT ESCAPES THE CONSTRUCTION SITE MUST BE COLLECTED AND PROPERLY DISPOSED OF BEFORE THE NEXT RAIN EVENT TO ENSURE IT IS NOT WASHED INTO SURFACE STREAMS, SENSITIVE FEATURES, ETC.
7. SEDIMENT MUST BE REMOVED FROM THE SEDIMENT TRAPS OR SEDIMENTATION BASINS NOT LATER THAN WHEN IT OCCUPIES 50% OF THE BASIN'S DESIGN CAPACITY.

8. LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER SHALL BE PREVENTED FROM BEING DISCHARGED OFF-SITE.
9. ALL SPOILS (EXCAVATED MATERIAL) GENERATED FROM THE PROJECT SITE MUST BE STORED ON-SITE WITH PROPER E&S CONTROLS FOR STORAGE OR DISPOSAL OF SPOILS AT ANOTHER SITE ON THE EDWARDS AQUIFER RECHARGE ZONE, THE OWNER OF THE SITE MUST RECEIVE APPROVAL OF A WATER POLLUTION ABATEMENT PLAN FOR THE PLACEMENT OF FILL MATERIAL OR MASS GRADING PRIOR TO THE PLACEMENT OF SPOILS AT THE OTHER SITE.
10. IF PORTIONS OF THE SITE WILL HAVE A TEMPORARY OR PERMANENT CEASE IN CONSTRUCTION ACTIVITY LASTING LONGER THAN 14 DAYS, SOIL STABILIZATION IN THOSE AREAS SHALL BE INITIATED AS SOON AS POSSIBLE PRIOR TO THE 14TH DAY OF INACTIVITY. IF ACTIVITY WILL RESUME PRIOR TO THE 21ST DAY, STABILIZATION MEASURES ARE NOT REQUIRED. IF DROUGHT CONDITIONS OR INCLEMENT WEATHER PREVENT ACTION BY THE 14TH DAY, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS POSSIBLE.
11. THE FOLLOWING RECORDS SHALL BE MAINTAINED AND MADE AVAILABLE TO THE TCEQ UPON REQUEST:
 - THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR;
 - THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE; AND
 - THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.
12. THE HOLDER OF ANY APPROVED EDWARDS AQUIFER PROTECTION PLAN MUST NOTIFY THE APPROPRIATE REGIONAL OFFICE IN WRITING AND OBTAIN APPROVAL FROM THE EXECUTIVE DIRECTOR PRIOR TO INITIATING ANY OF THE FOLLOWING:
 - A. ANY PHYSICAL OR OPERATIONAL MODIFICATION OF ANY WATER POLLUTION ABATEMENT STRUCTURE(S) INCLUDING BUT NOT LIMITED TO PONDS, DAMS, BERMS, SEWAGE TREATMENT PLANTS, AND DIVERSIONARY STRUCTURES;
 - B. ANY CHANGE IN THE NATURE OR CHARACTER OF THE REGULATED ACTIVITY FROM THAT WHICH WAS ORIGINALLY APPROVED OR A CHANGE WHICH WOULD SIGNIFICANTLY IMPACT THE ABILITY OF THE PLAN TO PREVENT POLLUTION OF THE EDWARDS AQUIFER;
 - C. ANY DEVELOPMENT OF LAND PREVIOUSLY IDENTIFIED AS UNDEVELOPED IN THE ORIGINAL WATER POLLUTION ABATEMENT PLAN.

SAN ANTONIO REGIONAL OFFICE
14250 JUDSON ROAD
SAN ANTONIO, TEXAS 78233-4480
PHONE (210) 490-3096
FAX (210) 545-4329

TEMPORARY BMP MODIFICATIONS

DATE	SIGNATURE	DESCRIPTION

DATE: _____

NO. REVISION: _____

1/18/23

TAYLOR GLENN DAWSON
REGISTERED PROFESSIONAL ENGINEER
LICENSE NO. 070497

PAPE-DAWSON ENGINEERS
SAN ANTONIO | AUSTIN | HOUSTON | FORT WORTH | DALLAS
2000 HW LOOP 410 | SAN ANTONIO, TX 78213 | 210.375.9000
TEXAS ENGINEERING FIRM #470 | TEXAS SURVEYING FIRM #1008890



RIDGEWOOD LOT 14
SAN ANTONIO, TEXAS

WATER POLLUTION ABATEMENT PLAN MODIFICATION
TEMPORARY WATER POLLUTION ABATEMENT PLAN

PLAT NO. **070497**
JOB NO. 6435-75
DATE: DECEMBER 2022
DESIGNER: DM
CHECKED: DM DRAWN: JF
SHEET: EX 1

Date: Jan 17, 2023, 2:46pm User: id: rolliance
File: P:\641351\Design\Environmental\WPAP_Mod\TM-643575_WPAP.dwg

THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARD COPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL. AERIAL MASTERY PROVIDED BY GOOGLE! UNLESS OTHERWISE NOTED. Imagery © 2016, CAPCO/2d/3d/4d, Texas Orthology Program, USDA Farm Service Agency.



MATERIALS

1. THE AGGREGATE SHOULD CONSIST OF 4-INCH TO 8-INCH WASHED STONE OVER A STABLE FOUNDATION AS SPECIFIED IN THE PLAN.
2. THE AGGREGATE SHOULD BE PLACED WITH A MINIMUM THICKNESS OF 8-INCHES.
3. THE GEOTEXTILE FABRIC SHOULD BE DESIGNED SPECIFICALLY FOR USE AS A SOIL FILTRATION MEDIA WITH AN APPROXIMATE WEIGHT OF 6 OZ/YD², A MULLEN BURST RATING OF 140 LB/IN², AND AN EQUIVALENT OPENING SIZE GREATER THAN A NUMBER 50 SIEVE.
4. IF A WASHING FACILITY IS REQUIRED, A LEVEL AREA WITH A MINIMUM OF 4-INCH DIAMETER WASHED STONE OR COMMERCIAL ROCK SHOULD BE INCLUDED IN THE PLANS. DIVERT WASTEWATER TO A SEDIMENT TRAP OR BASIN.

COMMON TROUBLE POINTS



1. INADEQUATE RUNOFF CONTROL—SEDIMENT WASHES ONTO PUBLIC ROAD.
2. STONE TOO SMALL OR GEOTEXTILE FABRIC ABSENT, RESULTS IN MUDDY CONDITION AS STONE IS PRESSED INTO SOIL.
3. PAD TOO SHORT FOR HEAVY CONSTRUCTION TRAFFIC—EXTEND PAD BEYOND THE MINIMUM 50-FOOT LENGTH AS NECESSARY.
4. PAD NOT FLARED SUFFICIENTLY AT ROAD SURFACE, RESULTS IN MUD BEING TRACKED ON TO ROAD AND POSSIBLE DAMAGE TO ROAD.
5. UNSTABLE FOUNDATION—USE GEOTEXTILE FABRIC UNDER PAD AND/OR IMPROVE FOUNDATION DRAINAGE.

INSTALLATION

1. AVOID CURVES ON PUBLIC ROADS AND STEEP SLOPES. REMOVE VEGETATION AND OTHER OBJECTIONABLE MATERIAL FROM THE FOUNDATION AREA. GRADE CROWN FOUNDATION FOR POSITIVE DRAINAGE.
2. THE MINIMUM WIDTH OF THE ENTRANCE/EXIT SHOULD BE 12 FEET OR THE FULL WIDTH OF EXIT ROADWAY, WHICHEVER IS GREATER.
3. THE CONSTRUCTION ENTRANCE SHOULD BE AT LEAST 50 FEET LONG.
4. IF THE SLOPE TOWARD THE ROAD EXCEEDS 2%, CONSTRUCT A RIDGE, 6-INCHES TO 8-INCHES HIGH WITH 3:1 (H:V) SIDE SLOPES, ACROSS THE FOUNDATION APPROXIMATELY 15 FEET FROM THE ENTRANCE TO DIVERT RUNOFF AWAY FROM THE PUBLIC ROAD.
5. PLACE GEOTEXTILE FABRIC AND GRADE FOUNDATION TO IMPROVE STABILITY, ESPECIALLY WHERE WET CONDITIONS ARE ANTICIPATED.
6. PLACE STONE TO DIMENSIONS AND GRADE SHOWN ON PLANS. LEAVE SURFACE SMOOTH AND SLOPE FOR DRAINAGE.
7. DIVERT ALL SURFACE RUNOFF AND DRAINAGE FROM THE STONE PAD TO A SEDIMENT TRAP OR BASIN.
8. INSTALL PIPE UNDER PAD AS NEEDED TO MAINTAIN PROPER PUBLIC ROAD DRAINAGE.

INSPECTION AND MAINTENANCE GUIDELINES

1. THE ENTRANCE SHOULD BE MAINTAINED IN A CONDITION, WHICH WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS-OF-WAY. THIS MAY REQUIRE PERIODIC TOP DRESSING WITH ADDITIONAL STONE AS CONDITIONS DEMAND AND REPAIR AND/OR CLEANOUT OF ANY MEASURES USED TO PAD SEDIMENT.
2. ALL SEDIMENT SPILLED, DROPPED, WASHED OR TRACKED ONTO PUBLIC RIGHTS-OF-WAY SHOULD BE REMOVED IMMEDIATELY BY CONTRACTOR.
3. WHEN NECESSARY, WHEELS SHOULD BE CLEANED TO REMOVE SEDIMENT PRIOR TO ENTRANCE ONTO PUBLIC RIGHT-OF-WAY.
4. WHEN WASHING IS REQUIRED, IT SHOULD BE DONE ON AN AREA STABILIZED WITH CRUSHED STONE THAT DRAINS INTO AN APPROVED SEDIMENT TRAP OR SEDIMENT BASIN.
5. ALL SEDIMENT SHOULD BE PREVENTED FROM ENTERING ANY STORM DRAIN, DITCH OR WATER COURSE BY USING APPROVED METHODS.





GENERAL NOTES

1. CONTRACTOR TO INSTALL 2"x4"-W1.4xW1.4 WIRE MESH SUPPORTING FILTER FABRIC OVER THE INLET OPENING. FABRIC MUST BE SECURED TO WIRE BACKING WITH CLIPS OR WIRE TIES AT THIS LOCATION. SAND BAGS FILLED WITH WASHED PEA GRAVEL SHOULD BE PLACED ON TOP OF WIRE MESH ON TOP OF THE INLET AS SHOWN IN THIS DETAIL TO HOLD WIRE MESH IN PLACE. SANDBAGS FILLED WITH WASHED PEA GRAVEL SHOULD ALSO BE PLACED ALONG THE GUTTER AS SHOWN ON THIS DETAIL TO HOLD WIRE MESH IN PLACE. SAND BAGS TO BE STACKED TO FORM A CONTINUOUS BARRIER AROUND INLETS.
2. THE BAGS SHOULD BE TIGHTLY ABUTTED AGAINST EACH OTHER TO PREVENT RUNOFF FROM FLOWING BETWEEN THE BAGS.
3. CHECK PLACEMENT OF DEVICE TO PREVENT GAPS BETWEEN DEVICE AND CURB.
4. INSPECT FILTER FABRIC AND PATCH OR REPLACE IF TORN OR MISSING.
5. STRUCTURES SHOULD BE REMOVED AND THE AREA STABILIZED ONLY AFTER THE REMAINING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED.

INSPECTION AND MAINTENANCE GUIDELINES

1. INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL. REPAIR OR REPLACEMENT SHOULD BE MADE PROMPTLY AS NEEDED BY THE CONTRACTOR.
2. REMOVE SEDIMENT WHEN BUILDUP REACHES A DEPTH OF 3 INCHES. REMOVED SEDIMENT SHOULD BE DEPOSITED IN A SUITABLE AREA AND IN SUCH A MANNER THAT IT WILL NOT ERODE.
3. CHECK PLACEMENT OF DEVICE TO PREVENT GAPS BETWEEN DEVICE AND CURB.
4. INSPECT FILTER FABRIC AND PATCH OR REPLACE IF TORN OR MISSING.
5. STRUCTURES SHOULD BE REMOVED AND THE AREA STABILIZED ONLY AFTER THE REMAINING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED.





GENERAL NOTES

1. INSUFFICIENT BERM HEIGHT OR LENGTH (RUNOFF QUICKLY ESCAPES OVER THE TOP OR AROUND THE SIDES OF BERM).
2. BERM NOT INSTALLED PERPENDICULAR TO FLOW LINE (RUNOFF ESCAPING AROUND ONE SIDE).

INSPECTION AND MAINTENANCE GUIDELINES

1. INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL. REPAIR OR REPLACEMENT SHOULD BE MADE PROMPTLY AS NEEDED BY THE CONTRACTOR.
2. REMOVE SEDIMENT AND OTHER DEBRIS WHEN BUILDUP REACHES 6 INCHES AND DISPOSE OF THE ACCUMULATED SILT IN AN APPROVED MANNER THAT WILL NOT CAUSE ANY ADDITIONAL SILTATION.
3. REPAIR ANY LOOSE WIRE SHEATHING.
4. THE BERM SHOULD BE RESHAPED AS NEEDED DURING INSPECTION.
5. THE BERM SHOULD BE REPLACED WHEN THE STRUCTURE CEASES TO FUNCTION AS INTENDED DUE TO SILT ACCUMULATION AMONG THE ROCKS, WASHOUT, CONSTRUCTION TRAFFIC DAMAGE, ETC.
6. THE ROCK BERM SHOULD BE LEFT IN PLACE UNTIL ALL UPSTREAM AREAS ARE STABILIZED AND ACCUMULATED SILT REMOVED.



MATERIALS

1. SOD SHOULD BE MACHINE CUT AT A UNIFORM SOIL THICKNESS OF 3/4" INCH (± 1/4" INCH) AT THE TIME OF CUTTING. THIS THICKNESS SHOULD EXCLUDE SHOOT GROWTH AND THATCH.
2. PIECES OF SOD SHOULD BE CUT TO THE SUPPLIER'S STANDARD WIDTH AND LENGTH, WITH A MAXIMUM ALLOWABLE DEVIATION IN ANY DIMENSION OF 5% TORN OR UNEVEN PADS SHOULD NOT BE ACCEPTABLE.
3. STANDARD SIZE SECTIONS OF SOD SHOULD BE STRONG ENOUGH TO SUPPORT THEIR OWN WEIGHT AND RETAIN THEIR SIZE AND SHAPE WHEN SUSPENDED FROM A FIRM GRASP ON ONE END OF THE SECTION.
4. SOD SHOULD BE HARVESTED, DELIVERED, AND INSTALLED WITHIN A PERIOD OF 36 HOURS.

GENERAL INSTALLATION (VA. DEPT. OF CONSERVATION, 1992)



1. SOD SHOULD NOT BE CUT OR LAID IN EXCESSIVELY WET OR DRY WEATHER. SOD ALSO SHOULD NOT BE LAID ON SOIL SURFACES THAT ARE FROZEN.
2. DURING PERIODS OF HIGH TEMPERATURE, THE SOIL SHOULD BE LIGHTLY IRRIGATED IMMEDIATELY PRIOR TO LAYING THE SOD, TO COOL THE SOIL AND REDUCE ROOT BURNING AND DIEBACK.
3. THE FIRST ROW OF SOD SHOULD BE LAID IN A STRAIGHT LINE WITH SUBSEQUENT ROWS PLACED PARALLEL TO AND BUTTING TIGHTLY AGAINST EACH OTHER. LATERAL JOINTS SHOULD BE STAGGERED TO PROMOTE MORE UNIFORM GROWTH AND STRENGTH. CARE SHOULD BE EXERCISED TO ENSURE THAT SOD IS NOT STRETCHED OR OVERLAPPED AND THAT ALL JOINTS ARE BUTTED TIGHT IN ORDER TO PREVENT VOIDS WHICH WOULD CAUSE DRYING OF THE ROOTS (SEE FIGURE ABOVE).
4. ON SLOPES 3:1 OR GREATER, OR WHEREVER EROSION MAY BE A PROBLEM, SOD SHOULD BE LAID WITH STAGGERED JOINTS AND SECURED BY STAPLING OR OTHER APPROVED METHODS. SOD SHOULD BE INSTALLED WITH THE LENGTH PERPENDICULAR TO THE SLOPE (ON CONTOUR).
5. AS SODDING OF CLEARLY DEFINED AREAS IS COMPLETED, SOD SHOULD BE ROLLED OR TAMPED TO PROVIDE FIRM CONTACT BETWEEN ROOTS AND SOIL.
6. AFTER ROLLING, SOD SHOULD BE IRRIGATED TO A DEPTH SUFFICIENT THAT THE UNDERSIDE OF THE SOD PAD AND THE SOIL 4 INCHES BELOW THE SOD IS THOROUGHLY WET.
7. UNTIL SUCH TIME A GOOD ROOT SYSTEM BECOMES DEVELOPED, IN THE ABSENCE OF ADEQUATE RAINFALL, WATERING SHOULD BE PERFORMED AS OFTEN AS NECESSARY TO MAINTAIN MOIST SOIL TO A DEPTH OF AT LEAST 4 INCHES.
8. THE FIRST MOWING SHOULD NOT BE ATTEMPTED UNTIL THE SOD IS FIRMLY ROOTED, USUALLY 2-3 WEEKS. NOT MORE THAN ONE THIRD OF THE GRASS LEAF SHOULD BE REMOVED AT ANY ONE CUTTING.

SITE PREPARATION

1. PRIOR TO SOIL PREPARATION, AREAS TO BE SODDED SHOULD BE BROUGHT TO FINAL GRADE IN ACCORDANCE WITH THE APPROVED PLAN.
2. THE SURFACE SHOULD BE CLEARED OF ALL TRASH, DEBRIS AND OF ALL ROOTS, BRUSH, WIRE, GRADE STAKES AND OTHER OBJECTS THAT WOULD INTERFERE WITH PLANTING, FERTILIZING OR MAINTENANCE OPERATIONS.
3. FERTILIZE ACCORDING TO SOIL TESTS. FERTILIZER NEEDS CAN BE DETERMINED BY A SOIL TESTING LABORATORY OR REGIONAL RECOMMENDATIONS CAN BE MADE BY COUNTY AGRICULTURAL EXTENSION AGENTS. FERTILIZER SHOULD BE WORKED INTO THE SOIL TO A DEPTH OF 3 INCHES WITH A DISC, SPRINGTOOTH HARROW OR OTHER SUITABLE EQUIPMENT ON SLOPING LAND, THE FINAL HARROWING OR DISCING OPERATION SHOULD BE ON THE CONTOUR.

INSPECTION AND MAINTENANCE GUIDELINES

1. SOD SHOULD BE INSPECTED WEEKLY AND AFTER EACH RAIN EVENT TO LOCATE AND REPAIR ANY DAMAGE.
2. DAMAGE FROM STORMS OR NORMAL CONSTRUCTION ACTIVITIES SUCH AS TIRE RUTS OR DISTURBANCE OF SWALE STABILIZATION SHOULD BE REPAIRED AS SOON AS PRACTICAL.



GENERAL NOTES



1. THE FILTER BAG MATERIAL SHALL BE MADE OF POLYPROPYLENE, POLYETHYLENE OR POLYAMIDE WOVEN FABRIC, MIN. ULTRAVIOLET STABILITY EXCEEDING 70%.
2. THE FILTER BAG SHALL BE FILLED WITH CLEAN, MEDIUM WASHED PEA GRAVEL TO COARSE GRAVEL (0.31 TO 0.75 INCH DIAMETER).
3. SAND SHALL NOT BE USED TO FILL THE FILTER BAGS.

INSPECTION AND MAINTENANCE GUIDELINES

1. INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL. REPAIR OR REPLACEMENT SHOULD BE MADE PROMPTLY AS NEEDED BY THE CONTRACTOR.
2. REMOVE SEDIMENT WHEN BUILDUP REACHES A DEPTH OF 3 INCHES. REMOVED SEDIMENT SHOULD BE DEPOSITED IN A SUITABLE AREA AND IN SUCH A MANNER THAT IT WILL NOT ERODE.
3. CHECK PLACEMENT OF DEVICE TO PREVENT GAPS BETWEEN DEVICE AND CURB.
4. INSPECT FILTER FABRIC AND PATCH OR REPLACE IF TORN OR MISSING.
5. STRUCTURES SHOULD BE REMOVED AND THE AREA STABILIZED ONLY AFTER THE REMAINING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED.

CONCRETE TRUCK WASHOUT PIT DETAIL

CONSTRUCTION STAGING AREA



MATERIALS

1. THE AGGREGATE SHOULD CONSIST OF 4-INCH TO 8-INCH WASHED STONE OVER A STABLE FOUNDATION AS SPECIFIED IN THE PLAN.
2. THE AGGREGATE SHOULD BE PLACED WITH A MINIMUM THICKNESS OF 8-INCHES.
3. THE GEOTEXTILE FABRIC SHOULD BE DESIGNED SPECIFICALLY FOR USE AS A SOIL FILTRATION MEDIA WITH AN APPROXIMATE WEIGHT OF 6 OZ/YD², A MULLEN BURST RATING OF 140 LB/IN², AND AN EQUIVALENT OPENING SIZE GREATER THAN A NUMBER 50 SIEVE.
4. IF A WASHING FACILITY IS REQUIRED, A LEVEL AREA WITH A MINIMUM OF 4-INCH DIAMETER WASHED STONE OR COMMERCIAL ROCK SHOULD BE INCLUDED IN THE PLANS. DIVERT WASTEWATER TO A SEDIMENT TRAP OR BASIN.

COMMON TROUBLE POINTS



1. INADEQUATE RUNOFF CONTROL—SEDIMENT WASHES ONTO PUBLIC ROAD.
2. STONE TOO SMALL OR GEOTEXTILE FABRIC ABSENT, RESULTS IN MUDDY CONDITION AS STONE IS PRESSED INTO SOIL.
3. PAD TOO SHORT FOR HEAVY CONSTRUCTION TRAFFIC—EXTEND PAD BEYOND THE MINIMUM 50-FOOT LENGTH AS NECESSARY.
4. PAD NOT FLARED SUFFICIENTLY AT ROAD SURFACE, RESULTS IN MUD BEING TRACKED ON TO ROAD AND POSSIBLE DAMAGE TO ROAD.
5. UNSTABLE FOUNDATION—USE GEOTEXTILE FABRIC UNDER PAD AND/OR IMPROVE FOUNDATION DRAINAGE.

INSTALLATION

1. AVOID CURVES ON PUBLIC ROADS AND STEEP SLOPES. REMOVE VEGETATION AND OTHER OBJECTIONABLE MATERIAL FROM THE FOUNDATION AREA. GRADE CROWN FOUNDATION FOR POSITIVE DRAINAGE.
2. THE MINIMUM WIDTH OF THE ENTRANCE/EXIT SHOULD BE 12 FEET OR THE FULL WIDTH OF EXIT ROADWAY, WHICHEVER IS GREATER.
3. THE CONSTRUCTION ENTRANCE SHOULD BE AT LEAST 50 FEET LONG.
4. IF THE SLOPE TOWARD THE ROAD EXCEEDS 2%, CONSTRUCT A RIDGE, 6-INCHES TO 8-INCHES HIGH WITH 3:1 (H:V) SIDE SLOPES, ACROSS THE FOUNDATION APPROXIMATELY 15 FEET FROM THE ENTRANCE TO DIVERT RUNOFF AWAY FROM THE PUBLIC ROAD.
5. PLACE GEOTEXTILE FABRIC AND GRADE FOUNDATION TO IMPROVE STABILITY, ESPECIALLY WHERE WET CONDITIONS ARE ANTICIPATED.
6. PLACE STONE TO DIMENSIONS AND GRADE SHOWN ON PLANS. LEAVE SURFACE SMOOTH AND SLOPE FOR DRAINAGE.
7. DIVERT ALL SURFACE RUNOFF AND DRAINAGE FROM THE STONE PAD TO A SEDIMENT TRAP OR BASIN.
8. INSTALL PIPE UNDER PAD AS NEEDED TO MAINTAIN PROPER PUBLIC ROAD DRAINAGE.

INSPECTION AND MAINTENANCE GUIDELINES

1. THE ENTRANCE SHOULD BE MAINTAINED IN A CONDITION, WHICH WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS-OF-WAY. THIS MAY REQUIRE PERIODIC TOP DRESSING WITH ADDITIONAL STONE AS CONDITIONS DEMAND AND REPAIR AND/OR CLEANOUT OF ANY MEASURES USED TO PAD SEDIMENT.
2. ALL SEDIMENT SPILLED, DROPPED, WASHED OR TRACKED ONTO PUBLIC RIGHTS-OF-WAY SHOULD BE REMOVED IMMEDIATELY BY CONTRACTOR.
3. WHEN NECESSARY, WHEELS SHOULD BE CLEANED TO REMOVE SEDIMENT PRIOR TO ENTRANCE ONTO PUBLIC RIGHT-OF-WAY.
4. WHEN WASHING IS REQUIRED, IT SHOULD BE DONE ON AN AREA STABILIZED WITH CRUSHED STONE THAT DRAINS INTO AN APPROVED SEDIMENT TRAP OR SEDIMENT BASIN.
5. ALL SEDIMENT SHOULD BE PREVENTED FROM ENTERING ANY STORM DRAIN, DITCH OR WATER COURSE BY USING APPROVED METHODS.




GENERAL NOTES

1. CONTRACTOR TO INSTALL 2"x4"-W1.4xW1.4 WIRE MESH SUPPORTING FILTER FABRIC OVER THE INLET OPENING. FABRIC MUST BE SECURED TO WIRE BACKING WITH CLIPS OR WIRE TIES AT THIS LOCATION. SAND BAGS FILLED WITH WASHED PEA GRAVEL SHOULD BE PLACED ON TOP OF WIRE MESH ON TOP OF THE INLET AS SHOWN IN THIS DETAIL TO HOLD WIRE MESH IN PLACE. SANDBAGS FILLED WITH WASHED PEA GRAVEL SHOULD ALSO BE PLACED ALONG THE GUTTER AS SHOWN ON THIS DETAIL TO HOLD WIRE MESH IN PLACE. SAND BAGS TO BE STACKED TO FORM A CONTINUOUS BARRIER AROUND INLETS.
2. THE BAGS SHOULD BE TIGHTLY ABUTTED AGAINST EACH OTHER TO PREVENT RUNOFF FROM FLOWING BETWEEN THE BAGS.
3. CHECK PLACEMENT OF DEVICE TO PREVENT GAPS BETWEEN DEVICE AND CURB.
4. INSPECT FILTER FABRIC AND PATCH OR REPLACE IF TORN OR MISSING.
5. STRUCTURES SHOULD BE REMOVED AND THE AREA STABILIZED ONLY AFTER THE REMAINING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED.

INSPECTION AND MAINTENANCE GUIDELINES

1. INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL. REPAIR OR REPLACEMENT SHOULD BE MADE PROMPTLY AS NEEDED BY THE CONTRACTOR.
2. REMOVE SEDIMENT WHEN BUILDUP REACHES A DEPTH OF 3 INCHES. REMOVED SEDIMENT SHOULD BE DEPOSITED IN A SUITABLE AREA AND IN SUCH A MANNER THAT IT WILL NOT ERODE.
3. CHECK PLACEMENT OF DEVICE TO PREVENT GAPS BETWEEN DEVICE AND CURB.
4. INSPECT FILTER FABRIC AND PATCH OR REPLACE IF TORN OR MISSING.
5. STRUCTURES SHOULD BE REMOVED AND THE AREA STABILIZED ONLY AFTER THE REMAINING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED.





GENERAL NOTES

1. INSUFFICIENT BERM HEIGHT OR LENGTH (RUNOFF QUICKLY ESCAPES OVER THE TOP OR AROUND THE SIDES OF BERM).
2. BERM NOT INSTALLED PERPENDICULAR TO FLOW LINE (RUNOFF ESCAPING AROUND ONE SIDE).

INSPECTION AND MAINTENANCE GUIDELINES

1. INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL. REPAIR OR REPLACEMENT SHOULD BE MADE PROMPTLY AS NEEDED BY THE CONTRACTOR.
2. REMOVE SEDIMENT AND OTHER DEBRIS WHEN BUILDUP REACHES 6 INCHES AND DISPOSE OF THE ACCUMULATED SILT IN AN APPROVED MANNER THAT WILL NOT CAUSE ANY ADDITIONAL SILTATION.
3. REPAIR ANY LOOSE WIRE SHEATHING.
4. THE BERM SHOULD BE RESHAPED AS NEEDED DURING INSPECTION.
5. THE BERM SHOULD BE REPLACED WHEN THE STRUCTURE CEASES TO FUNCTION AS INTENDED DUE TO SILT ACCUMULATION AMONG THE ROCKS, WASHOUT, CONSTRUCTION TRAFFIC DAMAGE, ETC.
6. THE ROCK BERM SHOULD BE LEFT IN PLACE UNTIL ALL UPSTREAM AREAS ARE STABILIZED AND ACCUMULATED SILT REMOVED.



MATERIALS

1. SOD SHOULD BE MACHINE CUT AT A UNIFORM SOIL THICKNESS OF 3/4" INCH (± 1/4" INCH) AT THE TIME OF CUTTING. THIS THICKNESS SHOULD EXCLUDE SHOOT GROWTH AND THATCH.
2. PIECES OF SOD SHOULD BE CUT TO THE SUPPLIER'S STANDARD WIDTH AND LENGTH, WITH A MAXIMUM ALLOWABLE DEVIATION IN ANY DIMENSION OF 5% TORN OR UNEVEN PADS SHOULD NOT BE ACCEPTABLE.
3. STANDARD SIZE SECTIONS OF SOD SHOULD BE STRONG ENOUGH TO SUPPORT THEIR OWN WEIGHT AND RETAIN THEIR SIZE AND SHAPE WHEN SUSPENDED FROM A FIRM GRASP ON ONE END OF THE SECTION.
4. SOD SHOULD BE HARVESTED, DELIVERED, AND INSTALLED WITHIN A PERIOD OF 36 HOURS.

GENERAL INSTALLATION (VA. DEPT. OF CONSERVATION, 1992)



1. SOD SHOULD NOT BE CUT OR LAID IN EXCESSIVELY WET OR DRY WEATHER. SOD ALSO SHOULD NOT BE LAID ON SOIL SURFACES THAT ARE FROZEN.
2. DURING PERIODS OF HIGH TEMPERATURE, THE SOIL SHOULD BE LIGHTLY IRRIGATED IMMEDIATELY PRIOR TO LAYING THE SOD, TO COOL THE SOIL AND REDUCE ROOT BURNING AND DIEBACK.
3. THE FIRST ROW OF SOD SHOULD BE LAID IN A STRAIGHT LINE WITH SUBSEQUENT ROWS PLACED PARALLEL TO AND BUTTING TIGHTLY AGAINST EACH OTHER. LATERAL JOINTS SHOULD BE STAGGERED TO PROMOTE MORE UNIFORM GROWTH AND STRENGTH. CARE SHOULD BE EXERCISED TO ENSURE THAT SOD IS NOT STRETCHED OR OVERLAPPED AND THAT ALL JOINTS ARE BUTTED TIGHT IN ORDER TO PREVENT VOIDS WHICH WOULD CAUSE DRYING OF THE ROOTS (SEE FIGURE ABOVE).
4. ON SLOPES 3:1 OR GREATER, OR WHEREVER EROSION MAY BE A PROBLEM, SOD SHOULD BE LAID WITH STAGGERED JOINTS AND SECURED BY STAPLING OR OTHER APPROVED METHODS. SOD SHOULD BE INSTALLED WITH THE LENGTH PERPENDICULAR TO THE SLOPE (ON CONTOUR).
5. AS SODDING OF CLEARLY DEFINED AREAS IS COMPLETED, SOD SHOULD BE ROLLED OR TAMPED TO PROVIDE FIRM CONTACT BETWEEN ROOTS AND SOIL.
6. AFTER ROLLING, SOD SHOULD BE IRRIGATED TO A DEPTH SUFFICIENT THAT THE UNDERSIDE OF THE SOD PAD AND THE SOIL 4 INCHES BELOW THE SOD IS THOROUGHLY WET.
7. UNTIL SUCH TIME A GOOD ROOT SYSTEM BECOMES DEVELOPED, IN THE ABSENCE OF ADEQUATE RAINFALL, WATERING SHOULD BE PERFORMED AS OFTEN AS NECESSARY TO MAINTAIN MOIST SOIL TO A DEPTH OF AT LEAST 4 INCHES.
8. THE FIRST MOWING SHOULD NOT BE ATTEMPTED UNTIL THE SOD IS FIRMLY ROOTED, USUALLY 2-3 WEEKS. NOT MORE THAN ONE THIRD OF THE GRASS LEAF SHOULD BE REMOVED AT ANY ONE CUTTING.

SITE PREPARATION

1. PRIOR TO SOIL PREPARATION, AREAS TO BE SODDED SHOULD BE BROUGHT TO FINAL GRADE IN ACCORDANCE WITH THE APPROVED PLAN.
2. THE SURFACE SHOULD BE CLEARED OF ALL TRASH, DEBRIS AND OF ALL ROOTS, BRUSH, WIRE, GRADE STAKES AND OTHER OBJECTS THAT WOULD INTERFERE WITH PLANTING, FERTILIZING OR MAINTENANCE OPERATIONS.
3. FERTILIZE ACCORDING TO SOIL TESTS. FERTILIZER NEEDS CAN BE DETERMINED BY A SOIL TESTING LABORATORY OR REGIONAL RECOMMENDATIONS CAN BE MADE BY COUNTY AGRICULTURAL EXTENSION AGENTS. FERTILIZER SHOULD BE WORKED INTO THE SOIL TO A DEPTH OF 3 INCHES WITH A DISC, SPRINGTOOTH HARROW OR OTHER SUITABLE EQUIPMENT ON SLOPING LAND, THE FINAL HARROWING OR DISCING OPERATION SHOULD BE ON THE CONTOUR.

INSPECTION AND MAINTENANCE GUIDELINES

1. SOD SHOULD BE INSPECTED WEEKLY AND AFTER EACH RAIN EVENT TO LOCATE AND REPAIR ANY DAMAGE.
2. DAMAGE FROM STORMS OR NORMAL CONSTRUCTION ACTIVITIES SUCH AS TIRE RUTS OR DISTURBANCE OF SWALE STABILIZATION SHOULD BE REPAIRED AS SOON AS PRACTICAL.



GENERAL NOTES



1. THE FILTER BAG MATERIAL SHALL BE MADE OF POLYPROPYLENE, POLYETHYLENE OR POLYAMIDE WOVEN FABRIC, MIN. ULTRAVIOLET STABILITY EXCEEDING 70%.
2. THE FILTER BAG SHALL BE FILLED WITH CLEAN, MEDIUM WASHED PEA GRAVEL TO COARSE GRAVEL (0.31 TO 0.75 INCH DIAMETER).
3. SAND SHALL NOT BE USED TO FILL THE FILTER BAGS.

INSPECTION AND MAINTENANCE GUIDELINES

1. INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL. REPAIR OR REPLACEMENT SHOULD BE MADE PROMPTLY AS NEEDED BY THE CONTRACTOR.
2. REMOVE SEDIMENT WHEN BUILDUP REACHES A DEPTH OF 3 INCHES. REMOVED SEDIMENT SHOULD BE DEPOSITED IN A SUITABLE AREA AND IN SUCH A MANNER THAT IT WILL NOT ERODE.
3. CHECK PLACEMENT OF DEVICE TO PREVENT GAPS BETWEEN DEVICE AND CURB.
4. INSPECT FILTER FABRIC AND PATCH OR REPLACE IF TORN OR MISSING.
5. STRUCTURES SHOULD BE REMOVED AND THE AREA STABILIZED ONLY AFTER THE REMAINING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED.

CONCRETE TRUCK WASHOUT PIT DETAIL

CONSTRUCTION STAGING AREA



MATERIALS

1. THE AGGREGATE SHOULD CONSIST OF 4-INCH TO 8-INCH WASHED STONE OVER A STABLE FOUNDATION AS SPECIFIED IN THE PLAN.
2. THE AGGREGATE SHOULD BE PLACED WITH A MINIMUM THICKNESS OF 8-INCHES.
3. THE GEOTEXTILE FABRIC SHOULD BE DESIGNED SPECIFICALLY FOR USE AS A SOIL FILTRATION MEDIA WITH AN APPROXIMATE WEIGHT OF 6 OZ/YD², A MULLEN BURST RATING OF 140 LB/IN², AND AN EQUIVALENT OPENING SIZE GREATER THAN A NUMBER 50 SIEVE.
4. IF A WASHING FACILITY IS REQUIRED, A LEVEL AREA WITH A MINIMUM OF 4-INCH DIAMETER WASHED STONE OR COMMERCIAL ROCK SHOULD BE INCLUDED IN THE PLANS. DIVERT WASTEWATER TO A SEDIMENT TRAP OR BASIN.

COMMON TROUBLE POINTS



1. INADEQUATE RUNOFF CONTROL—SEDIMENT WASHES ONTO PUBLIC ROAD.
2. STONE TOO SMALL OR GEOTEXTILE FABRIC ABSENT, RESULTS IN MUDDY CONDITION AS STONE IS PRESSED INTO SOIL.
3. PAD TOO SHORT FOR HEAVY CONSTRUCTION TRAFFIC—EXTEND PAD BEYOND THE MINIMUM 50-FOOT LENGTH AS NECESSARY.
4. PAD NOT FLARED SUFFICIENTLY AT ROAD SURFACE, RESULTS IN MUD BEING TRACKED ON TO ROAD AND POSSIBLE DAMAGE TO ROAD.
5. UNSTABLE FOUNDATION—USE GEOTEXTILE FABRIC UNDER PAD AND/OR IMPROVE FOUNDATION DRAINAGE.

INSTALLATION

1. AVOID CURVES ON PUBLIC ROADS AND STEEP SLOPES. REMOVE VEGETATION AND OTHER OBJECTIONABLE MATERIAL FROM THE FOUNDATION AREA. GRADE CROWN FOUNDATION FOR POSITIVE DRAINAGE.
2. THE MINIMUM WIDTH OF THE ENTRANCE/EXIT SHOULD BE 12 FEET OR THE FULL WIDTH OF EXIT ROADWAY, WHICHEVER IS GREATER.
3. THE CONSTRUCTION ENTRANCE SHOULD BE AT LEAST 50 FEET LONG.
4. IF THE SLOPE TOWARD THE ROAD EXCEEDS 2%, CONSTRUCT A RIDGE, 6-INCHES TO 8-INCHES HIGH WITH 3:1 (H:V) SIDE SLOPES, ACROSS THE FOUNDATION APPROXIMATELY 15 FEET FROM THE ENTRANCE TO DIVERT RUNOFF AWAY FROM THE PUBLIC ROAD.
5. PLACE GEOTEXTILE FABRIC AND GRADE FOUNDATION TO IMPROVE STABILITY, ESPECIALLY WHERE WET CONDITIONS ARE ANTICIPATED.
6. PLACE STONE TO DIMENSIONS AND GRADE SHOWN ON PLANS. LEAVE SURFACE SMOOTH AND SLOPE FOR DRAINAGE.
7. DIVERT ALL SURFACE RUNOFF AND DRAINAGE FROM THE STONE PAD TO A SEDIMENT TRAP OR BASIN.
8. INSTALL PIPE UNDER PAD AS NEEDED TO MAINTAIN PROPER PUBLIC ROAD DRAINAGE.

INSPECTION AND MAINTENANCE GUIDELINES

1. THE ENTRANCE SHOULD BE MAINTAINED IN A CONDITION, WHICH WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS-OF-WAY. THIS MAY REQUIRE PERIODIC TOP DRESSING WITH ADDITIONAL STONE AS CONDITIONS DEMAND AND REPAIR AND/OR CLEANOUT OF ANY MEASURES USED TO PAD SEDIMENT.
2. ALL SEDIMENT SPILLED, DROPPED, WASHED OR TRACKED ONTO PUBLIC RIGHTS-OF-WAY SHOULD BE REMOVED IMMEDIATELY BY CONTRACTOR.
3. WHEN NECESSARY, WHEELS SHOULD BE CLEANED TO REMOVE SEDIMENT PRIOR TO ENTRANCE ONTO PUBLIC RIGHT-OF-WAY.
4. WHEN WASHING IS REQUIRED, IT SHOULD BE DONE ON AN AREA STABILIZED WITH CRUSHED STONE THAT DRAINS INTO AN APPROVED SEDIMENT TRAP OR SEDIMENT BASIN.
5. ALL SEDIMENT SHOULD BE PREVENTED FROM ENTERING ANY STORM DRAIN, DITCH OR WATER COURSE BY USING APPROVED METHODS.





GENERAL NOTES

1. CONTRACTOR TO INSTALL 2"x4"-W1.4xW1.4 WIRE MESH SUPPORTING FILTER FABRIC OVER THE INLET OPENING. FABRIC MUST BE SECURED TO WIRE BACKING WITH CLIPS OR WIRE TIES AT THIS LOCATION. SAND BAGS FILLED WITH WASHED PEA GRAVEL SHOULD BE PLACED ON TOP OF WIRE MESH ON TOP OF THE INLET AS SHOWN IN THIS DETAIL TO HOLD WIRE MESH IN PLACE. SANDBAGS FILLED WITH WASHED PEA GRAVEL SHOULD ALSO BE PLACED ALONG THE GUTTER AS SHOWN ON THIS DETAIL TO HOLD WIRE MESH IN PLACE. SAND BAGS TO BE STACKED TO FORM A CONTINUOUS BARRIER AROUND INLETS.
2. THE BAGS SHOULD BE TIGHTLY ABUTTED AGAINST EACH OTHER TO PREVENT RUNOFF FROM FLOWING BETWEEN THE BAGS.
3. CHECK PLACEMENT OF DEVICE TO PREVENT GAPS BETWEEN DEVICE AND CURB.
4. INSPECT FILTER FABRIC AND PATCH OR REPLACE IF TORN OR MISSING.
5. STRUCTURES SHOULD BE REMOVED AND THE AREA STABILIZED ONLY AFTER THE REMAINING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED.

INSPECTION AND MAINTENANCE GUIDELINES

1. INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL. REPAIR OR REPLACEMENT SHOULD BE MADE PROMPTLY AS NEEDED BY THE CONTRACTOR.
2. REMOVE SEDIMENT WHEN BUILDUP REACHES A DEPTH OF 3 INCHES. REMOVED SEDIMENT SHOULD BE DEPOSITED IN A SUITABLE AREA AND IN SUCH A MANNER THAT IT WILL NOT ERODE.
3. CHECK PLACEMENT OF DEVICE TO PREVENT GAPS BETWEEN DEVICE AND CURB.
4. INSPECT FILTER FABRIC AND PATCH OR REPLACE IF TORN OR MISSING.
5. STRUCTURES SHOULD BE REMOVED AND THE AREA STABILIZED ONLY AFTER THE REMAINING DRAINAGE AREA HAS BEEN PROPERLY STABILIZED.





GENERAL NOTES

1. INSUFFICIENT BERM HEIGHT OR LENGTH (RUNOFF QUICKLY ESCAPES OVER THE TOP OR AROUND THE SIDES OF BERM).
2. BERM NOT INSTALLED PERPENDICULAR TO FLOW LINE (RUNOFF ESCAPING AROUND ONE SIDE).





INSPECTION AND MAINTENANCE GUIDELINES

1. INSPECTION SHOULD BE MADE WEEKLY AND AFTER EACH RAINFALL. REPAIR OR REPLACEMENT SHOULD BE MADE PROMPTLY AS NEEDED BY THE CONTRACTOR.
2. REMOVE SEDIMENT AND OTHER DEBRIS WHEN BUILDUP REACHES 6 INCHES AND DISPOSE OF THE ACCUMULATED SILT IN AN APPROVED MANNER THAT WILL NOT CAUSE ANY ADDITIONAL SILTATION.
3. REPAIR ANY LOOSE WIRE SHEATHING.
4. THE BERM SHOULD BE RESHAPED AS NEEDED DURING INSPECTION.
5. THE BERM SHOULD BE REPLACED WHEN THE STRUCTURE CEASES TO FUNCTION AS INTENDED DUE TO SILT ACCUMULATION AMONG THE ROCKS, WASHOUT, CONSTRUCTION TRAFFIC DAMAGE, ETC.
6. THE ROCK BERM SHOULD BE LEFT IN PLACE UNTIL ALL UPSTREAM AREAS ARE STABILIZED AND ACCUMULATED SILT REMOVED.



MATERIALS

1. SOD SHOULD BE MACHINE CUT AT A UNIFORM SOIL THICKNESS OF 3/4" INCH (± 1/4" INCH) AT THE TIME OF CUTTING. THIS THICKNESS SHOULD EXCLUDE SHOOT GROWTH AND THATCH.
2. PIECES OF SOD SHOULD BE CUT TO THE SUPPLIER'S STANDARD WIDTH AND LENGTH, WITH A MAXIMUM ALLOWABLE DEVIATION IN ANY DIMENSION OF 5



SUMMARY OF PERMANENT POLLUTION ABATEMENT MEASURES:

- TEMPORARY BMP'S WILL BE MAINTAINED UNTIL THE SITE IMPROVEMENTS ARE COMPLETED AND THE SITE HAS BEEN STABILIZED, INCLUDING SUFFICIENT VEGETATION BEING ESTABLISHED.
- DURING CONSTRUCTION, TO THE EXTENT PRACTICAL, CONTRACTOR SHALL MINIMIZE THE AREA OF SOIL DISTURBANCE. AREAS OF DISTURBED SOIL SHALL BE REVEGETATED TO STABILIZE SOIL USING SOLID SOD IN A STAGGERED PATTERN. SEE DETAIL ON TEMPORARY POLLUTION ABATEMENT DETAIL SHEET AND REFER TO SECTION 1.3.11 IN TCEQ'S TECHNICAL GUIDANCE MANUAL RG-348 (2005). SOD SHOULD BE USED IN CHANNELS AND ON SLOPES > 15%. THE CONTRACTOR MAY SUBSTITUTE THE USE OF SOD WITH THE PLACEMENT OF TOP SOIL AND A FRAGILE SEED BED WITH A PROTECTIVE MATTING OR HYDRAULIC MULCH ALONG WITH WATERING UNTIL VEGETATION IS ESTABLISHED. APPLICATIONS AND PRODUCTS SHALL BE THOSE APPROVED BY TxDOT AS OF FEBRUARY 2001 AND IN COMPLIANCE WITH THE TGM RG-348 (2005). SEED MIXTURE AND/OR GRASS TYPE TO BE DETERMINED BY OWNER AND SHOULD BE IN COMPLIANCE WITH TGM RG-348 (2005) GUIDELINES. IRRIGATION MAY BE REQUIRED IN ORDER TO ESTABLISH SUFFICIENT VEGETATION.
- FOR DISTURBED AREAS WHERE INSUFFICIENT SOIL EXISTS TO ESTABLISH VEGETATION, CONTRACTOR SHALL PLACE A MINIMUM OF 6" OF TOPSOIL PRIOR TO REVEGETATION.
- PERMANENT BMP'S FOR THIS SITE INCLUDE A SEDIMENTATION/FILTRATION BASIN AND AN UNDERGROUND STORMFILTER WITH EQUALIZATION PIPES. THESE PERMANENT BMP'S HAVE BEEN DESIGNED TO REMOVE AT LEAST 80% OF THE INCREASED TOTAL SUSPENDED SOLIDS (TSS) FOR THE SITE IN ACCORDANCE WITH THE TCEQ'S TECHNICAL GUIDANCE MANUAL (TGM) RG-348 (2005).
- TYPICAL SLOPES ON THIS PROJECT RANGE FROM APPROXIMATELY 1% TO 10.0%.

PERMANENT POLLUTION ABATEMENT MEASURES:

- SILT FENCING AND ROCK BERMS, WHERE APPROPRIATE, WILL BE MAINTAINED UNTIL THE ROADWAY, UTILITY, DRAINAGE IMPROVEMENTS, AND BUILDING CONSTRUCTION ARE COMPLETED.
- A SEDIMENTATION/FILTRATION BASIN AND AN UNDERGROUND STORMFILTER WITH EQUALIZATION PIPES WILL SERVE AS THE PERMANENT BEST MANAGEMENT PRACTICE (BMP) FOR DRAINAGE AREAS "A", "B", "C", "D", & "E".
- ENERGY DISSIPATORS (TO HELP REDUCE EROSION) WILL BE PROVIDED AT POINTS OF CONCENTRATED DISCHARGE WHERE EXCESSIVE VELOCITIES MAY BE ENCOUNTERED.

NOTES:

- CONTRACTOR SHALL INSTALL AND ESTABLISH VEGETATION FOR SOIL STABILIZATION PRIOR TO SITE CLOSEOUT.
- ALL PERMANENT BMP'S MUST BE CERTIFIED BY A REGISTERED PROFESSIONAL ENGINEER.

THE ENGINEERING SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR THE PURPOSE OF DEMONSTRATING COMPLIANCE WITH THE POLLUTION ABATEMENT SIZING AND TREATMENT REQUIREMENTS OF THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY'S EDWARDS AQUIFER TECHNICAL GUIDANCE MANUAL.

THIS SHEET HAS BEEN PREPARED FOR PURPOSES OF POLLUTION ABATEMENT ONLY. ALL OTHER CIVIL ENGINEERING RELATED INFORMATION SHOULD BE ACQUIRED FROM THE APPROPRIATE SHEET IN THE CIVIL IMPROVEMENT PLANS.

Treatment Summary by Watershed

Watershed	Total Watershed Area (ac.)	Previously Approved Existing Impervious Cover (ac.)	Proposed Impervious Cover (ac.)	Treated Impervious Cover (ac.)	PBMP	Required TSS Removal Annually (lbs)	TSS Removed Annually (lbs)
A	4.76	1.96	2.26	4.22	Water Quality Basin "A"	3,444	3,541
B Uncaptured	0.12	0.12	0	0.12	Overtreatment Water Quality Basin "A"	98	0
C	13.66	0	11.99	11.99	StormFilter	9,784	9,898
D Uncaptured	0.12	0	0.12	0.12	Overtreatment StormFilter	98	0
E Uncaptured	0.02	0	0.02	0.02	Overtreatment StormFilter	16	0
TOTAL	18.68	2.08	14.39	16.47	---	13,440	13,440

DATE	
NO. REVISION	



PAPE-DAWSON ENGINEERS
 SAN ANTONIO | AUSTIN | HOUSTON | FORT WORTH | DALLAS
 2000 HW LOOP 410 | SAN ANTONIO, TX 78213 | 210.375.9000
 TEXAS ENGINEERING FIRM #479 | TEXAS SURVEYING FIRM #1008890

RIDGEWOOD LOT 14
 SAN ANTONIO, TEXAS

WATER POLLUTION ABATEMENT PLAN MODIFICATION PLAN
PERMANENT WATER POLLUTION ABATEMENT PLAN



PLAT NO.	070497
JOB NO.	6435-75
DATE	DECEMBER 2022
DESIGNER	DM
CHECKED	DM
DRAWN	JF
SHEET	EX 3

EXHIBIT 3

Date: Jan 18, 2023 11:03am User ID: rdawson
 File: P:\64135175\Design\Environmental\WPAP_Mod\WPAP-643575_WPAP.dwg

THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL. AERIAL MASTERY PROVIDED BY GOOGLE; UNLESS OTHERWISE NOTED. Imagery © 2016, CAPOCO, DigitalGlobe, Terra, OrthoImage, GeoEye, USDA Farm Service Agency.


U.S. HIGHWAY 281
(VARIABLE WIDTH PUBLIC R.O.W.)



PROPOSED BUILDING 1
BASEMENT F.F. = ±945
GROUND FLOOR = ± 957

- NOTES**
- CONTRACTOR SHALL ENGAGE A TEXAS LICENSED STRUCTURAL ENGINEER TO PROVIDE A SIGNED AND SEALED SET OF STRUCTURAL PLANS, DETAILS AND SPECIFICATION FOR THE STRUCTURAL COMPONENTS OF THE POLLUTION ABATEMENT BASIN INCLUDING INLET DISCHARGE AND BYPASS COMPONENTS. CONTRACTOR SHALL ALSO PROVIDE FOR STRUCTURAL ENGINEER'S INSPECTION DURING BASIN CONSTRUCTION AND STRUCTURAL ENGINEER'S CONSTRUCTION CERTIFICATION UPON COMPLETION OF BASIN.
 - UPON COMPLETION OF CONSTRUCTION, AND IN ACCORDANCE WITH TCEQ REGULATIONS, ALL PERMANENT BMP'S MUST BE CERTIFIED BY A REGISTERED PROFESSIONAL ENGINEER.
 - ALL AREAS DISTURBED AS PART OF CONSTRUCTION OF BASIN SHALL BE REVEGETATED PRIOR TO COMPLETION.
 - BASIN HAS BEEN DESIGNED USING TSS REMOVAL AND BMP SIZING CALCULATIONS AS PER THE TCEQ TSM RG-348 (2005).
 - BASIN PLAN DEPICTS MINIMUM INTERIOR DIMENSIONS (LENGTH, WIDTH & HEIGHT FOR TCEQ REVIEW & APPROVAL. ACTUAL STRUCTURAL PLANS FOR CONSTRUCTION TO BE DESIGNED BY STRUCTURAL ENGINEER AT A LATER DATE.
 - BASIN DRAWDOWN IS CONTROLLED BY THE 4" PVC PIPE. BASIN DRAWDOWN WILL OCCUR IN APPROXIMATELY 30 HOURS.

- NOTES:**
- CONTRACTOR SHALL INSTALL AND ESTABLISH VEGETATION IN BASIN PER BASIN DETAIL SHEET PRIOR TO SITE CLOSEOUT.
 - UPON COMPLETION OF CONSTRUCTION, AND IN ACCORDANCE WITH TCEQ REGULATIONS, ALL PERMANENT BMP'S (FILTERSTRIPS AND BASIN) MUST BE CERTIFIED BY A REGISTERED PROFESSIONAL ENGINEER.
 - ALL AREAS DISTURBED AS PART OF CONSTRUCTION OF BASIN SHALL BE REVEGETATED PRIOR TO COMPLETION.



BASIN DESIGN DATA	
BASIN WATERSHED AREA	= 4.76 ACRES
RUN OFF DEPTH	= 1.8 INCHES
REQUIRED CAPTURE VOLUME	= 27,018 CF
REQUIRED SAND AREA	= 2,702 SF
BASIN STORM WATER DEPTH	= 5.5 FT
BASIN CAPTURE VOLUME	= 28,350 CF
BASIN SAND AREA	= 3,300 SF
OVERFLOW WEIR	= 0.34 FT. X 55 FT.
Q25	= 34 CFS

BASIN DRAWDOWN IS CONTROLLED BY THE 4" DISCHARGE PIPE SLOPED AT 1.0%. BASIN DRAWDOWN WILL OCCUR IN APPROXIMATELY 30 HOURS.

THE ENGINEERING SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR THE PURPOSE OF DEMONSTRATING COMPLIANCE WITH THE POLLUTION ABATEMENT SIZING AND TREATMENT REQUIREMENTS OF THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY'S EDWARDS AQUIFER TECHNICAL GUIDANCE MANUAL.

THIS SHEET HAS BEEN PREPARED FOR PURPOSES OF POLLUTION ABATEMENT ONLY. ALL OTHER CIVIL ENGINEERING RELATED INFORMATION SHOULD BE ACQUIRED FROM THE APPROPRIATE SHEET IN THE CIVIL IMPROVEMENT PLANS.

EXHIBIT 4

NO.	REVISION	DATE




PAPE-DAWSON ENGINEERS
SAN ANTONIO | AUSTIN | HOUSTON | FORT WORTH | DALLAS
2000 HW LOOP 410 | SAN ANTONIO, TX 78213 | 210.375.9000
TEXAS ENGINEERING FIRM #479 | TEXAS SURVEYING FIRM #10088600

RIDGEWOOD LOT 14
SAN ANTONIO, TEXAS
WATER POLLUTION ABATEMENT PLAN MODIFICATION
BASIN 'A' PLAN

PLAT NO.	070497
JOB NO.	6435-75
DATE	DECEMBER 2022
DESIGNER	DM
CHECKED	DM
DRAWN	JF
SHEET	EX 4


Date: Jan 17, 2023, 2:49pm User: ID: collinsz File: P:\64135175\Design\Environmental\WPAP_MoA\BA-643575_WPAP.dwg

THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL. AERIAL IMAGERY PROVIDED BY GOOGLE/UNLESS OTHERWISE NOTED. Imagery © 2016/CAPCO/Digital Globe, Texas Orthographic Program, USDA Farm Service Agency.



SECTION A-A DETAIL

NOT TO SCALE



SECTION B-B DETAIL

NOT TO SCALE

NOTES

1. CONTRACTOR SHALL ENGAGE A TEXAS LICENSED STRUCTURAL ENGINEER TO PROVIDE A SIGNED AND SEALED SET OF STRUCTURAL PLANS, DETAILS AND SPECIFICATION FOR THE STRUCTURAL COMPONENTS OF THE POLLUTION ABATEMENT BASIN INCLUDING INLET DISCHARGE AND BYPASS COMPONENTS. CONTRACTOR SHALL ALSO PROVIDE FOR STRUCTURAL ENGINEER'S INSPECTION DURING BASIN CONSTRUCTION AND STRUCTURAL ENGINEER'S CONSTRUCTION CERTIFICATION UPON COMPLETION OF BASIN.
2. UPON COMPLETION OF CONSTRUCTION, AND IN ACCORDANCE WITH TCEQ REGULATIONS, ALL PERMANENT BMP'S MUST BE CERTIFIED BY A REGISTERED PROFESSIONAL ENGINEER.
3. ALL AREAS DISTURBED AS PART OF CONSTRUCTION OF BASIN SHALL BE REVEGETATED PRIOR TO COMPLETION.
4. BASIN HAS BEEN DESIGNED USING TSS REMOVAL AND BMP SIZING CALCULATIONS AS PER THE TCEQ TGM RG-348 (2005).
5. BASIN PLAN DEPICTS MINIMUM INTERIOR DIMENSIONS (LENGTH, WIDTH & HEIGHT FOR TCEQ REVIEW & APPROVAL. ACTUAL STRUCTURAL PLANS FOR CONSTRUCTION TO BE DESIGNED BY STRUCTURAL ENGINEER AT A LATER DATE.
6. BASIN DRAWDOWN IS CONTROLLED BY THE 4\"/>

NOTES:

1. CONTRACTOR SHALL INSTALL AND ESTABLISH VEGETATION IN BASIN PER BASIN DETAIL SHEET PRIOR TO SITE CLOSEOUT.
2. UPON COMPLETION OF CONSTRUCTION, AND IN ACCORDANCE WITH TCEQ REGULATIONS, ALL PERMANENT BMP'S (STORMFILTER AND BASIN) MUST BE CERTIFIED BY A REGISTERED PROFESSIONAL ENGINEER.
3. ALL AREAS DISTURBED AS PART OF CONSTRUCTION OF BASIN SHALL BE REVEGETATED PRIOR TO COMPLETION.

THE ENGINEERING SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR THE PURPOSE OF DEMONSTRATING COMPLIANCE WITH THE POLLUTION ABATEMENT SIZING AND TREATMENT REQUIREMENTS OF THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY'S EDWARDS AQUIFER TECHNICAL GUIDANCE MANUAL.

THIS SHEET HAS BEEN PREPARED FOR PURPOSES OF POLLUTION ABATEMENT ONLY. ALL OTHER CIVIL ENGINEERING RELATED INFORMATION SHOULD BE ACQUIRED FROM THE APPROPRIATE SHEET IN THE CIVIL IMPROVEMENT PLANS.

EXHIBIT 5


NO.	REVISION	DATE



PAPE-DAWSON ENGINEERS
 SAN ANTONIO | AUSTIN | HOUSTON | FORT WORTH | DALLAS
 2000 HW LOOP 410 | SAN ANTONIO, TX 78213 | 210.375.9000
 TEXAS ENGINEERING FIRM #479 | TEXAS SURVEYING FIRM #1008860


RIDGEWOOD LOT 14
 SAN ANTONIO, TEXAS
 WATER POLLUTION ABATEMENT PLAN
 PERMANENT WATER POLLUTION ABATEMENT PLAN - BASIN 'A'

PLAT NO.	070497
JOB NO.	6435-75
DATE	DECEMBER 2022
DESIGNER	DM
CHECKED	DM
DRAWN	JF
SHEET	EX 5




4" GATE & FLAPPER VALVE DETAIL

NOT-TO-SCALE



TYPICAL PVC CLEANOUT DETAIL

NOT-TO-SCALE



- NOTES:
1. MINIMUM DIAMETER = 4 INCHES; SCHEDULE 40 PVC. (SEE PLAN VIEW)
 2. THE MAXIMUM SPACING BETWEEN ROWS OF PERFORATIONS SHOULD NOT EXCEED 6".
 3. SET PERFORATIONS DOWN.
 4. PERFORATIONS SHOULD BE LESS THAN A 1/2".
 5. PIPES SHOULD LIE FLAT ON CONCRETE BOTTOM WHICH HAS BEEN GRADED TO DRAIN AS SHOWN ON PLAN VIEW.
 6. ALL CLEANOUTS SHALL BE SOLID PIPE AND SHALL BE AT THE END OF EACH LINE.

4" PERFORATED PIPE DETAIL

NOT-TO-SCALE

NOTES

1. CONTRACTOR SHALL ENGAGE A TEXAS LICENSED STRUCTURAL ENGINEER TO PROVIDE A SIGNED AND SEALED SET OF STRUCTURAL PLANS, DETAILS AND SPECIFICATION FOR THE STRUCTURAL COMPONENTS OF THE POLLUTION ABATEMENT BASIN INCLUDING INLET DISCHARGE AND BYPASS COMPONENTS. CONTRACTOR SHALL ALSO PROVIDE FOR STRUCTURAL ENGINEER'S INSPECTION DURING BASIN CONSTRUCTION AND STRUCTURAL ENGINEER'S CONSTRUCTION CERTIFICATION UPON COMPLETION OF BASIN.
2. UPON COMPLETION OF CONSTRUCTION, AND IN ACCORDANCE WITH TCEQ REGULATIONS, ALL PERMANENT BMP'S MUST BE CERTIFIED BY A REGISTERED PROFESSIONAL ENGINEER.
3. ALL AREAS DISTURBED AS PART OF CONSTRUCTION OF BASIN SHALL BE REVEGETATED PRIOR TO COMPLETION.
4. BASIN HAS BEEN DESIGNED USING TSS REMOVAL AND BMP SIZING CALCULATIONS AS PER THE TCEQ TGM RG-348 (2005).
5. BASIN PLAN DEPICTS MINIMUM INTERIOR DIMENSIONS (LENGTH, WIDTH & HEIGHT FOR TCEQ REVIEW & APPROVAL. ACTUAL STRUCTURAL PLANS FOR CONSTRUCTION TO BE DESIGNED BY STRUCTURAL ENGINEER AT A LATER DATE.
6. BASIN DRAWDOWN IS CONTROLLED BY THE 4" PVC PIPE. BASIN DRAWDOWN WILL OCCUR IN APPROXIMATELY XX HOURS.

NOTES:


1. CONTRACTOR SHALL INSTALL AND ESTABLISH VEGETATION IN BASIN PER BASIN DETAIL SHEET PRIOR TO SITE CLOSOUT.
2. UPON COMPLETION OF CONSTRUCTION, AND IN ACCORDANCE WITH TCEQ REGULATIONS, ALL PERMANENT BMP'S (FILTERSTRIPS AND BASIN) MUST BE CERTIFIED BY A REGISTERED PROFESSIONAL ENGINEER.
3. ALL AREAS DISTURBED AS PART OF CONSTRUCTION OF BASIN SHALL BE REVEGETATED PRIOR TO COMPLETION.

NOTES TO CONTRACTOR

(EACH PHASE OF BASIN CONSTRUCTION)

1. CONTRACTOR IS ADVISED THAT TCEQ DOES NOT ALLOW CHANGES TO PERMANENT POLLUTION ABATEMENT MEASURES WITHOUT THEIR PRIOR APPROVAL.
2. CONTRACTOR SHALL NOTIFY CERTIFYING ENGINEER WHEN BASIN CONSTRUCTION HAS PROGRESSED TO THE FOLLOWING MILESTONES:
 - a.) REINFORCING STEEL FOR BASIN WALL OR RIPRAP LINER HAS BEEN SET. CONCRETE HAS NOT BEEN PLACED AND DRAIN PIPE IS IN PLACE. WHERE EPDM LINER IS USED, CONTRACTOR SHALL PROVIDE ENGINEER WITH SURVEY DATA WHICH DEMONSTRATES THE LINER HAS BEEN SET AT PROPER ELEVATION AND GRADE.
 - b.) CONCRETE RIPRAP OR EPDM LINER IS IN PLACE AND UNDER-DRAIN SYSTEM IS IN PLACE WITHOUT GRAVEL.
 - c.) GRAVEL AROUND UNDER-DRAIN SYSTEM IS IN PLACE AND FILTER FABRIC IS INSTALLED AND ATTACHED TO WALLS OR RIPRAP.
 - d.) SAND FILTER MEDIA HAS BEEN PLACED & BASIN HAS BEEN COMPLETELY FINISHED INCLUDING SOD OR SEED PLACEMENT ON SIDE SLOPES (WHERE APPLICABLE).
3. WORK SHALL NOT CONTINUE ON THE BASIN UNTIL THE ENGINEER HAS HAD AN OPPORTUNITY TO OBSERVE THE STATUS OF CONSTRUCTION AT EACH STAGE. CONTRACTOR SHALL PROVIDE ENGINEER A MINIMUM OF 24 HOURS ADVANCE NOTICE PRIOR TO TIME THE BASIN WILL BE AT THE REQUIRED STAGE.
4. UPON SUBSTANTIAL COMPLETION, OR AS REQUESTED BY ENGINEER, CONTRACTOR TO PROVIDE CERTIFYING ENGINEER WITH FIELD SHOTS VERIFYING ELEVATIONS OF THE FOLLOWING:
 - TOP OF BANK/WALL AT EACH CORNER OF BASIN
 - TOE OF SLOPE AT EACH CORNER OF BASIN (INSIDE BASIN TOE)
 - SPLASH PAD/INLET PIPES
 - OVERFLOW WEIRS
5. BEFORE FINAL ACCEPTANCE OF CONSTRUCTION BY THE OWNER, THE CONTRACTOR WILL REMOVE ALL TRASH, DEBRIS, AND ACCUMULATED SILT FROM THE BASINS AND REESTABLISH THEM TO THE PROPER OPERATING CONDITION.
6. THE MINIMUM DRAIN TIME FOR A FULL BASIN IS 24 HOURS. THE CONTRACTOR SHALL RESTRICT THE FLOW THROUGH THE BASIN BY ADJUSTING THE GATE VALVE ON THE DISCHARGE PIPE SO AS TO PROVIDE THE MINIMUM 24 HOUR DRAW-DOWN TIME.

- NOTES:
1. CONTRACTOR TO PLACE ANCHOR BOLTS AT 5'-0" O.C.
 2. GEOMEMBRANE AND PROTECTIVE GEOTEXTILE FABRIC TO BE INSTALLED PER MANUFACTURER'S SPECIFICATIONS.




FILTER FABRIC ANCHORING DETAIL

NOT-TO-SCALE




LAY SOD IN A STAGGERED PATTERN. BUTT THE STRIPS TIGHTLY AGAINST EACH OTHER. DO NOT LEAVE SPACES AND DO NOT OVERLAP. A SHARPENED MASON'S TROWEL IS A HANDY TOOL FOR TUCKING DOWN THE ENDS AND TRIMMING PIECES.


BUTTING - ANGLED ENDS CAUSED BY THE AUTOMATIC SOD CUTTER MUST BE MATCHED CORRECTLY.



IN CRITICAL AREAS, SECURE SOD WITH NETTING, USE STAPLES.



SOD INSTALLATION



APPEARANCE OF GOOD SOD

- NOTES:
1. ROLL SOD IMMEDIATELY TO ACHIEVE FIRM CONTACT WITH THE SOIL.
 2. WATER TO A DEPTH OF 4" AS NEEDED. WATER WELL AS SOON AS THE SOD IS LAID.
 3. MOW WHEN THE SOD IS ESTABLISHED - IN 2-3 WEEKS. SET THE MOWER HIGH (2"-3").



USE PEGS OR STAPLES TO FASTEN SOD FIRMLY - AT THE ENDS OF STRIPS AND IN THE CENTER, OR EVERY 3-4 FEET IF THE STRIPS ARE LONG. WHEN READY TO MOW, DRIVE PEGS OR STAPLES FLUSH WITH THE GROUND.

MATERIALS

1. SOD SHOULD BE MACHINE CUT AT A UNIFORM SOIL THICKNESS OF 3/4" INCH (+ 1/4" INCH) AT THE TIME OF CUTTING. THIS THICKNESS SHOULD EXCLUDE SHOOT GROWTH AND THATCH.
2. PIECES OF SOD SHOULD BE CUT TO THE SUPPLIER'S STANDARD WIDTH AND LENGTH, WITH A MAXIMUM ALLOWABLE DEVIATION IN ANY DIMENSION OF 5% TORN OR UNEVEN PADS SHOULD NOT BE ACCEPTABLE.
3. STANDARD SIZE SECTIONS OF SOD SHOULD BE STRONG ENOUGH TO SUPPORT THEIR OWN WEIGHT AND RETAIN THEIR SIZE AND SHAPE WHEN SUSPENDED FROM A FIRM GRASP ON ONE END OF THE SECTION.
4. SOD SHOULD BE HARVESTED, DELIVERED, AND INSTALLED WITHIN A PERIOD OF 36 HOURS.

SITE PREPARATION

1. PRIOR TO SOIL PREPARATION, AREAS TO BE SODDED SHOULD BE BROUGHT TO FINAL GRADE IN ACCORDANCE WITH THE APPROVED PLAN.
2. THE SURFACE SHOULD BE CLEARED OF ALL TRASH, DEBRIS AND OF ALL ROOTS, BRUSH, WIRE, GRADE STAKES AND OTHER OBJECTS THAT WOULD INTERFERE WITH PLANTING, FERTILIZING OR MAINTENANCE OPERATIONS.
3. FERTILIZE ACCORDING TO SOIL TESTS. FERTILIZER NEEDS CAN BE DETERMINED BY A SOIL TESTING LABORATORY OR REGIONAL RECOMMENDATIONS CAN BE MADE BY COUNTY AGRICULTURAL EXTENSION AGENTS. FERTILIZER SHOULD BE WORKED INTO THE SOIL TO A DEPTH OF 3 INCHES WITH A DISC, SPRINGTOOTH HARROW OR OTHER SUITABLE EQUIPMENT. ON SLOPING LAND, THE FINAL HARROWING OR DISCING OPERATION SHOULD BE ON THE CONTOUR.

INSTALLATION IN CHANNELS

1. SOD STRIPS IN WATERWAYS SHOULD BE LAID PERPENDICULAR TO THE DIRECTION OF FLOW. CARE SHOULD BE TAKEN TO BUTT ENDS OF STRIPS TIGHTLY (SEE FIGURE ABOVE).
2. AFTER ROLLING OR TAMPING, SOD SHOULD BE PEGGED OR STAPLED TO RESIST WASHOUT DURING THE ESTABLISHMENT PERIOD. MESH OR OTHER NETTING MAY BE PEGGED OVER THE SOD FOR EXTRA PROTECTION IN CRITICAL AREAS.

GENERAL INSTALLATION (VA. DEPT. OF CONSERVATION, 1992)

1. SOD SHOULD NOT BE CUT OR LAID IN EXCESSIVELY WET OR DRY WEATHER. SOD ALSO SHOULD NOT BE LAID ON SOIL SURFACES THAT ARE FROZEN.
2. DURING PERIODS OF HIGH TEMPERATURE, THE SOIL SHOULD BE LIGHTLY IRRIGATED IMMEDIATELY PRIOR TO LAYING THE SOD, TO COOL THE SOIL AND REDUCE ROOT BURNING AND DIEBACK.
3. THE FIRST ROW OF SOD SHOULD BE LAID IN A STRAIGHT LINE WITH SUBSEQUENT ROWS PLACED PARALLEL TO AND BUTTING TIGHTLY AGAINST EACH OTHER. LATERAL JOINTS SHOULD BE STAGGERED TO PROMOTE MORE UNIFORM GROWTH AND STRENGTH. CARE SHOULD BE EXERCISED TO ENSURE THAT SOD IS NOT STRETCHED OR OVERLAPPED AND THAT ALL JOINTS ARE BUTTED TIGHT IN ORDER TO PREVENT VOIDS WHICH WOULD CAUSE DRYING OF THE ROOTS (SEE FIGURE ABOVE).
4. ON SLOPES 3:1 OR GREATER, OR WHEREVER EROSION MAY BE A PROBLEM, SOD SHOULD BE LAID WITH STAGGERED JOINTS AND SECURED BY STAPLING OR OTHER APPROVED METHODS. SOD SHOULD BE INSTALLED WITH THE LENGTH PERPENDICULAR TO THE SLOPE (ON CONTOUR).
5. AS SODDING OF CLEARLY DEFINED AREAS IS COMPLETED, SOD SHOULD BE ROLLED OR TAMPED TO PROVIDE FIRM CONTACT BETWEEN ROOTS AND SOIL.
6. AFTER ROLLING, SOD SHOULD BE IRRIGATED TO A DEPTH SUFFICIENT THAT THE UNDERSIDE OF THE SOD PAD AND THE SOIL 4 INCHES BELOW THE SOD IS THOROUGHLY WET.
7. UNTIL SUCH TIME A GOOD ROOT SYSTEM BECOMES DEVELOPED, IN THE ABSENCE OF ADEQUATE RAINFALL, WATERING SHOULD BE PERFORMED AS OFTEN AS NECESSARY TO MAINTAIN MOIST SOIL TO A DEPTH OF AT LEAST 4 INCHES.
8. THE FIRST MOWING SHOULD NOT BE ATTEMPTED UNTIL THE SOD IS FIRMLY ROOTED, USUALLY 2-3 WEEKS. NOT MORE THAN ONE THIRD OF THE GRASS LEAF SHOULD BE REMOVED AT ANY ONE CUTTING.

INSPECTION AND MAINTENANCE GUIDELINES

1. SOD SHOULD BE INSPECTED WEEKLY AND AFTER EACH RAIN EVENT TO LOCATE AND REPAIR ANY DAMAGE.
2. DAMAGE FROM STORMS OR NORMAL CONSTRUCTION ACTIVITIES SUCH AS TIRE RUTS OR DISTURBANCE OF SWALE STABILIZATION SHOULD BE REPAIRED AS SOON AS PRACTICAL.

SOD INSTALLATION DETAIL

NOT-TO-SCALE

FILTER FABRIC SPECIFICATIONS

THE SEPARATION LAYER BETWEEN THE SAND FILTER AND GRAVEL LAYERS SHALL BE A DRAINAGE MATTING CONSISTING OF NON-WOVEN FILTER FABRIC MEETING THE FOLLOWING SPECIFICATIONS:

PROPERTY	TEST METHOD	SPECIFICATION
WEIGHT (OZ/SY)	ASTM D 5261	≥ 4.0
GRAB STRENGTH (LBS.)	ASTM D 4632	≥ 90
ELONGATIONS (%)	ASTM D 4632	≤ 55
TRAPEZOID TEAR (LBS)	ASTM D 4533	≥ 50
CBR PUNCTURE STRENGTH (LBS)	ASTM D 6241	≥ 300
UV RESISTANCE AFTER 500 HRS. (%)	ASTM D 4355	≥ 70
AOS (SIEVE #)	ASTM D 4751	70-80
FLOW RATE (GPM/SF)	ASTM D 4491	≥ 125

FABRIC OVERLAP SHALL BE A MINIMUM OF 24". ALL OVERLAPS SHALL BE WIRE TIED AT A MAXIMUM OF 36" INTERVALS.

SAND & GRAVEL SPECIFICATIONS

SAND FILTER MATERIAL SHALL BE ASTM C33 0.0165 IN (#40 SIEVE) TO 0.0469 IN (#16 SIEVE) SILICA-BASED WASHED SAND. ROCK FOR GRAVEL LAYER SHALL BE 1/2" TO 1" DIAMETER WASHED RIVER GRAVEL.

CLAY LINER SPECIFICATIONS

PROPERTY	TEST METHOD	SPECIFICATION
PERMEABILITY (CM/SEC)	ASTM D 2434	1 x 10 ⁻⁸
PLASTICITY INDEX OF CLAY (%)	ASTM D 423/D 424	NOT LESS THAN 15
LIQUID LIMIT OF CLAY (%)	ASTM D 2216	NOT LESS THAN 30
CLAY PARTICLES PASSING (%)	ASTM D 422	NOT LESS THAN 30
CLAY COMPACTION (%)	ASTM D 2216	95% OF STANDARD PROCTOR DENSITY

NOTES:
1. THE CLAY LINER SHALL HAVE A MINIMUM THICKNESS OF TWELVE (12) INCHES.

THE ENGINEERING SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR THE PURPOSE OF DEMONSTRATING COMPLIANCE WITH THE POLLUTION ABATEMENT SIZING AND TREATMENT REQUIREMENTS OF THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY'S EDWARDS AQUIFER TECHNICAL GUIDANCE MANUAL.

THIS SHEET HAS BEEN PREPARED FOR PURPOSES OF POLLUTION ABATEMENT ONLY. ALL OTHER CIVIL ENGINEERING RELATED INFORMATION SHOULD BE ACQUIRED FROM THE APPROPRIATE SHEET IN THE CIVIL IMPROVEMENT PLANS.

EXHIBIT 6

DATE: _____

NO. REVISION: _____

1/18/23

PAPE-DAWSON ENGINEERS

SAN ANTONIO | AUSTIN | HOUSTON | FORT WORTH | DALLAS
2000 HW LOOP 410 | SAN ANTONIO, TX 78213 | 210.375.9000
TEXAS ENGINEERING FIRM #479 | TEXAS SURVEYING FIRM #1008860

RIDGEWOOD LOT 14
SAN ANTONIO, TEXAS

WATER POLLUTION ABATEMENT PLAN MODIFICATION
BASIN 'A' DETAILS

PLAT NO. **070497**

JOB NO. 6435-75



DATE DECEMBER 2022

DESIGNER DM

CHECKED DDM DRAWN JF

SHEET EX 6

Date: Jan 17, 2023, 2:51pm User: ID: colvanez File: P:\4\1351751\Design\Environmental\WAP Mod\BAO7-643575_WAP.dwg




NO.	REVISION	DATE




PAPE-DAWSON ENGINEERS
 SAN ANTONIO | AUSTIN | HOUSTON | FORT WORTH | DALLAS
 2000 NW LOOP 410 | SAN ANTONIO, TX 78213 | 210.375.9000
 TEXAS ENGINEERING FIRM #479 | TEXAS SURVEYING FIRM #1008860

OVERFLOW WEIR CALCULATIONS	
$Q_{25} = (C_w)(L)(h)^{3/2}$	
$Q_{25} = 112 \text{ CFS}$	
$C_w = 3.087$	
$L = 32 \text{ FT}$	
$112 = (3.087)(32)(h)^{3/2}$	
$h = 1.08 \text{ FT}$	



OVERFLOW STRUCTURE
 SCALE: 1" = 5'
 LEGEND
 TOFF = TOP OF FLOWABLE FILL ELEVATION



SECTION 'A' - 'A'
 (NOT TO SCALE)

THE ENGINEERING SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR THE PURPOSE OF DEMONSTRATING COMPLIANCE WITH THE POLLUTION ABATEMENT SIZING AND TREATMENT REQUIREMENTS OF THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY'S EDWARDS AQUIFER TECHNICAL GUIDANCE MANUAL.
 THIS SHEET HAS BEEN PREPARED FOR PURPOSES OF POLLUTION ABATEMENT ONLY. ALL OTHER CIVIL ENGINEERING RELATED INFORMATION SHOULD BE ACQUIRED FROM THE APPROPRIATE SHEET IN THE CIVIL IMPROVEMENT PLANS.


EXHIBIT 7

RIDGEWOOD LOT 14
 SAN ANTONIO, TEXAS
 WATER POLLUTION ABATEMENT PLAN MODIFICATION
 STORM FILTER PLAN

PLAT NO.	070497
JOB NO.	6435-75
DATE	DECEMBER 2022
DESIGNER	DM
CHECKED	DM
DRAWN	JF
SHEET	EX 7

Date: Jan 17, 2023, 2:52pm User ID: collinanz
 File: P:\64135175\Design\Environmental\WPAP_Mod\SF-643575-WPAP.dwg

THIS DOCUMENT HAS BEEN PRODUCED FROM MATERIAL THAT WAS STORED AND/OR TRANSMITTED ELECTRONICALLY AND MAY HAVE BEEN INADVERTENTLY ALTERED. RELY ONLY ON FINAL HARDCOPY MATERIALS BEARING THE CONSULTANT'S ORIGINAL SIGNATURE AND SEAL. AERIAL IMAGERY PROVIDED BY GOOGLE/UNLESS OTHERWISE NOTED. Imagery © 2016/CAPCO/Digital Globe, Texas Orthology Program, USDA Farm Service Agency.



STUB INFORMATION		
PIECE	STUB INVERT	SYSTEM INVERT
48" STUB A1	937.40	937.40
48" STUB C2	937.40	937.40
48" STUB C4	938.10	937.40
12" STUB D1	937.40	937.40
12" STUB F1	937.40	937.40

RISER INFORMATION		
PIECE	RISE ELEV.	SYSTEM INVERT
30" RISER C3	951.10	937.40
30" RISER E1	952.50	937.40

THE UNDERSIGNED HEREBY APPROVES THE ATTACHED (4) PAGES INCLUDING THE FOLLOWING:

- PIPE STORAGE = 10,996 CF
- MAINLINE PIPE GAGE = 16
- WALL TYPE = SOLID W/ X-FILTRATION
- DIAMETER = 96"
- FINISH = AL T2
- CORRUGATION = 5x1


ASSEMBLY
SCALE: 1" = 10'
PIPE STORAGE: 10,996 CF
STRUCTURAL BACKFILL STORAGE: 9,197 CF
TOTAL STORAGE PROVIDED: 20,193 CF
LOADING: H2O
PIPE INV. = 937.40±

ASSUMES 30' PERIMETER WITH 40% VOIDS
ASSUMES 24" STONE STORAGE ABOVE PIPE AND 24" BELOW
STONE STORAGE VOLUME OF SYSTEM WILL BE ACHIEVED THROUGH THE USE OF CONTECH'S X-FILTRATION JOINTS.

- NOTES**
- ALL RISER AND STUB DIMENSIONS ARE TO CENTERLINE.
 - ALL ELEVATIONS, DIMENSIONS, AND LOCATIONS OF RISERS AND INLETS, SHALL BE VERIFIED BY THE ENGINEER OF RECORD (EOR) PRIOR TO RELEASING FOR FABRICATION.
 - ALL FITTINGS AND REINFORCEMENT COMPLY WITH ASTM A998.
 - ALL RISERS AND STUBS ARE 24" X 1/2" CORRUGATION AND 16 GAGE UNLESS OTHERWISE NOTED.
 - RISERS TO BE FIELD TRIMMED TO GRADE AS REQUIRED, BY CONTRACTOR.
 - QUANTITY OF PIPE SHOWN DOES NOT PROVIDE EXTRA PIPE FOR CONNECTION TO EXISTING PIPE OR DRAINAGE STRUCTURES. OUR SYSTEM AS DETAILED PROVIDES NOMINAL INLET AND/OR OUTLET PIPE STUB FOR CONNECTION TO EXISTING DRAINAGE FACILITIES. IF ADDITIONAL PIPE IS NEEDED IT IS THE RESPONSIBILITY OF THE CONTRACTOR.
 - ALL ACCESS CASTINGS ARE THE RESPONSIBILITY OF THE CONTRACTOR AND ARE NOT SUPPLIED BY CONTECH.

PROJECT NO. 721147	REV. NO. 010	DATE 12/12/2022
DESIGNED RKD	DRAWN RKD	
CHECKED MDB/CEU	APPROVED RKD	
REVISION P1	OF 4	

96"Ø UNDERGROUND RETENTION SYSTEM - 721147-010
RIDGEWOOD LOT 14
SAN ANTONIO, TX
SITE DESIGNATION: UDS




- PLAIN END CMP RISER PIPE**
- GENERAL NOTES:
- DELIVERED BAND STYLE AND FASTENER TYPE MAY VARY BY FABRICATION PLANT.
 - JOINT IS TO BE ASSEMBLED PER AASHTO BRIDGE CONSTRUCTION SPECIFICATION SEC 26.4.2.4.
 - BAND MATERIAL AND GAGE TO BE SAME AS RISER MATERIAL.
 - IF RISER HAS A HEIGHT OF COVER OF 10' OR MORE, USE A SLIP JOINT.
 - BANDS ARE NORMALLY FURNISHED AS FOLLOWS:
 - 12" THRU 48" 1-PIECE
 - 54" 2-PIECES
 - ALL RISER JOINT COMPONENTS WILL BE FIELD ASSEMBLED.
 - MANHOLE RISERS IN APPLICATIONS WHERE TRAFFIC LOADS ARE IMPOSED REQUIRE SPECIAL DESIGN CONSIDERATIONS.
 - DIMENSIONS SUBJECT TO MANUFACTURING TOLERANCES.




PROJECT NO. 721147	REV. NO. 010	DATE 12/12/2022
DESIGNED RKD	DRAWN RKD	
CHECKED MDB/CEU	APPROVED RKD	
REVISION P3	OF 4	

96"Ø UNDERGROUND RETENTION SYSTEM - 721147-010
RIDGEWOOD LOT 14
SAN ANTONIO, TX
SITE DESIGNATION: UDS



TYPICAL SECTION VIEW
NOT TO SCALE


NOTE: SITE SPECIFIC GEOTEXTILE AND IMPERMEABLE LINER (DESIGNED BY OTHERS) SHALL BE INSTALLED TO SEPARATE GRAVEL BACKFILL FOR IN-SITU MATERIAL



XFILTRATION BAND		
DIAMETER	BAND	FASTENER
UP TO 84"	5-C OR H-12	STD. PLANT FASTENER WITH NO GASKET
84"Ø	10-C OR H-12	STD. PLANT FASTENER WITH NO GASKET


XFILTRATION JOINT DETAIL
NOT TO SCALE

96"Ø UNDERGROUND RETENTION SYSTEM - 721147-010
RIDGEWOOD LOT 14
SAN ANTONIO, TX
SITE DESIGNATION: UDS



CONSTRUCTION LOADING DIAGRAM
NOT TO SCALE

PIPE SPAN, INCHES	MINIMUM COVER (FT)			
	18-50	50-75	75-110	110-150
13-42	2.0	2.5	3.0	3.0
48-72	3.0	3.0	3.5	4.0
78-120	3.0	3.5	4.0	4.0
126-144	3.5	4.0	4.5	4.5



ACCESS CASTING NOT SUPPLIED BY CONTECH

REINFORCING TABLE

Ø CMP RISER	A	B Ø	REINFORCING	**BEARING PRESSURE (PSF)
24"	4'0"	26"	#5 @ 10" OCEW #5 @ 10" OCEW	2,540 1,900
30"	4'0"	32"	#5 @ 10" OCEW #5 @ 9" OCEW	2,260 1,670
36"	5'0"	38"	#5 @ 8" OCEW #5 @ 8" OCEW	2,060 1,500
42"	5'0"	44"	#5 @ 8" OCEW #5 @ 8" OCEW	1,490 1,310
48"	6'0"	50"	#5 @ 7" OCEW #5 @ 7" OCEW	1,210 1,210

** ASSUMED SOIL BEARING CAPACITY

CONSTRUCTION LOADING DIAGRAM
NOT TO SCALE

96"Ø UNDERGROUND RETENTION SYSTEM - 721147-010
RIDGEWOOD LOT 14
SAN ANTONIO, TX
SITE DESIGNATION: UDS

DATE

NO. REVISION

1/18/23

TAYLOR GLENN DAWSON
LICENSED PROFESSIONAL ENGINEER

PAPE-DAWSON ENGINEERS

SAN ANTONIO | AUSTIN | HOUSTON | FORT WORTH | DALLAS
2000 HW LOOP 410 | SAN ANTONIO, TX 78213 | 210.375.9000
TEXAS ENGINEERING FIRM #476 | TEXAS SURVEYING FIRM #1008980

RIDGEWOOD LOT 14
SAN ANTONIO, TEXAS

WATER POLLUTION ABATEMENT PLAN MODIFICATION
STORM FILTER DETAILS

PLAT NO. 070497

JOB NO. 6435-75

DATE DECEMBER 2022

DESIGNER DM

CHECKED DM DRAWN JF

SHEET EX 8

Date: Jan 17, 2023, 3:20pm User: ID: rllancez
File: P:\6413515\Design\Environmental\WPAP_Mod\USD-641575_WPAP.dwg

PLAN VIEW
VAULT STYLE: OUTLET SUMP (NIB)

SECTION A-A

STORMFILTER DESIGN NOTES

STORMFILTER TREATMENT CAPACITY IS A FUNCTION OF THE CARTRIDGE SELECTION AND THE NUMBER OF CARTRIDGES. THE STANDARD VAULT STYLE IS SHOWN WITH THE MAXIMUM NUMBER OF CARTRIDGES (81). VAULT STYLE OPTIONS INCLUDE INLET BAY (S1), INLET BAY/OUTLET BAY (S1), OUTLET BAY (S2), INLET BAY/FULL HEIGHT BAFFLE WALL (S3), FULL HEIGHT BAFFLE WALL (S4), STORMFILTER 8X24 PEAK HYDRAULIC CAPACITY IS 1.8 CFS. IF THE SITE CONDITIONS EXCEED 1.8 CFS AN UPSTREAM BYPASS STRUCTURE IS REQUIRED.

CARTRIDGE SELECTION	
CARTRIDGE HEIGHT	27"
RECOMMENDED HYDRAULIC DROP (H)	3.05"
SPECIFIC FLOW RATE (gpm/sf)	1 gpm/sf
CARTRIDGE FLOW RATE (gpm)	11.25

FRAME, COVER, AND HATCH
(SIZE AND CONFIGURATION VARY)
N.T.S.

GENERAL NOTES

- CONTECH TO PROVIDE ALL MATERIALS UNLESS NOTED OTHERWISE.
- DIMENSIONS MARKED WITH () ARE REFERENCE DIMENSIONS. ACTUAL DIMENSIONS MAY VARY.
- FOR SITE SPECIFIC DRAWINGS WITH DETAILED VAULT DIMENSIONS AND WEIGHTS, PLEASE CONTACT YOUR CONTECH ENGINEERED SOLUTIONS LLC REPRESENTATIVE. www.contechES.com
- STORMFILTER WATER QUALITY STRUCTURE SHALL BE IN ACCORDANCE WITH ALL DESIGN DATA AND INFORMATION CONTAINED IN THIS DRAWING.
- STRUCTURE SHALL MEET AASHTO HS20 LOAD RATING, ASSUMING EARTH COVER OF 0'-8" AND GROUNDWATER ELEVATION AT, OR BELOW, THE OUTLET PIPE INVERT ELEVATION. ENGINEER OF RECORD TO CONFIRM ACTUAL GROUNDWATER ELEVATION. CASTINGS SHALL MEET AASHTO M508 AND BE CAST WITH THE CONTECH LOGO.
- FILTER CARTRIDGES SHALL BE MEDIA-FILLED, PASSIVE, SIPHON ACTUATED, RADIAL FLOW, AND SELF CLEANING. RADIAL MEDIA DEPTH SHALL BE 7-INCHES. FILTER MEDIA CONTACT TIME SHALL BE AT LEAST 38 SECONDS.
- SPECIFIC FLOW RATE IS EQUAL TO THE FILTER TREATMENT CAPACITY (gpm) DIVIDED BY THE FILTER CONTACT SURFACE AREA (sq ft).
- STORMFILTER STRUCTURE SHALL BE PRECAST CONFORMING TO ASTM C-857 AND AASHTO LOAD FACTOR DESIGN METHOD.

INSTALLATION NOTES

- ANY SUB-BASE, BACKFILL DEPTH, AND/OR ANTI-FLOTATION PROVISIONS ARE SITE-SPECIFIC DESIGN CONSIDERATIONS AND SHALL BE SPECIFIED BY ENGINEER OF RECORD.
- CONTRACTOR TO PROVIDE EQUIPMENT WITH SUFFICIENT LIFTING AND REACH CAPACITY TO LIFT AND SET THE STORMFILTER VAULT (LIFTING CLUTCHES PROVIDED).
- CONTRACTOR TO INSTALL JOINT SEALANT BETWEEN ALL VAULT SECTIONS AND ASSEMBLE VAULT.
- CONTRACTOR TO PROVIDE, INSTALL, AND GROUT PIPES. MATCH OUTLET PIPE INVERT WITH OUTLET BAY FLOOR.
- CONTRACTOR TO TAKE APPROPRIATE MEASURES TO PROTECT CARTRIDGES FROM CONSTRUCTION-RELATED EROSION RUNOFF.

SITE SPECIFIC DATA REQUIREMENTS

STRUCTURE ID	SF1
WATER QUALITY FLOW RATE (cfs)	1.46
PEAK FLOW RATE (cfs)	TBD
RETURN PERIOD OF PEAK FLOW (yrs)	TBD
CARTRIDGE HEIGHT (27" 18" LOW DROP(LD))	27"
NUMBER OF CARTRIDGES REQUIRED	58
CARTRIDGE FLOW RATE	11.25 GPM
MEDIA TYPE (PERLITE, ZPG, PSORB)	ZPG
PIPE DATA:	I.E. MATERIAL DIAMETER
INLET PIPE #1	937.30' PVC 12"
INLET PIPE #2	" "
OUTLET PIPE	934.25' PVC 12"
UPSTREAM RIM ELEVATION	TBD
DOWNSTREAM RIM ELEVATION	TBD
ANTI-FLOTATION BALLAST	WIDTH HEIGHT
	" "

NOTES/SPECIAL REQUIREMENTS:
 *PARALLEL TO STORMFILTER WATER QUALITY UNIT 2
 *PER ENGINEER OF RECORD

CONTECH ENGINEERED SOLUTIONS LLC
www.contechES.com
 8025 Centre Pointe Dr., Suite 400, West Chester, OH 45069
 800-338-1122 513-645-7000 513-645-7993 FAX

8' X 24' STORMFILTER - 721147 - 20
RIDGEWOOD LOT 14
SAN ANTONIO, TX
SITE DESTINATION: STORMFILTER WQU 1

PLAN VIEW
VAULT STYLE: OUTLET SUMP (NIB)

SECTION A-A

STORMFILTER DESIGN NOTES

STORMFILTER TREATMENT CAPACITY IS A FUNCTION OF THE CARTRIDGE SELECTION AND THE NUMBER OF CARTRIDGES. THE STANDARD VAULT STYLE IS SHOWN WITH THE MAXIMUM NUMBER OF CARTRIDGES (81). VAULT STYLE OPTIONS INCLUDE INLET BAY (S1), INLET BAY/OUTLET BAY (S1), OUTLET BAY (S2), INLET BAY/FULL HEIGHT BAFFLE WALL (S3), FULL HEIGHT BAFFLE WALL (S4), STORMFILTER 8X24 PEAK HYDRAULIC CAPACITY IS 1.8 CFS. IF THE SITE CONDITIONS EXCEED 1.8 CFS AN UPSTREAM BYPASS STRUCTURE IS REQUIRED.

CARTRIDGE SELECTION	
CARTRIDGE HEIGHT	27"
RECOMMENDED HYDRAULIC DROP (H)	3.05"
SPECIFIC FLOW RATE (gpm/sf)	1 gpm/sf
CARTRIDGE FLOW RATE (gpm)	11.25

FRAME, COVER, AND HATCH
(SIZE AND CONFIGURATION VARY)
N.T.S.

GENERAL NOTES

- CONTECH TO PROVIDE ALL MATERIALS UNLESS NOTED OTHERWISE.
- DIMENSIONS MARKED WITH () ARE REFERENCE DIMENSIONS. ACTUAL DIMENSIONS MAY VARY.
- FOR SITE SPECIFIC DRAWINGS WITH DETAILED VAULT DIMENSIONS AND WEIGHTS, PLEASE CONTACT YOUR CONTECH ENGINEERED SOLUTIONS LLC REPRESENTATIVE. www.contechES.com
- STORMFILTER WATER QUALITY STRUCTURE SHALL BE IN ACCORDANCE WITH ALL DESIGN DATA AND INFORMATION CONTAINED IN THIS DRAWING.
- STRUCTURE SHALL MEET AASHTO HS20 LOAD RATING, ASSUMING EARTH COVER OF 0'-8" AND GROUNDWATER ELEVATION AT, OR BELOW, THE OUTLET PIPE INVERT ELEVATION. ENGINEER OF RECORD TO CONFIRM ACTUAL GROUNDWATER ELEVATION. CASTINGS SHALL MEET AASHTO M508 AND BE CAST WITH THE CONTECH LOGO.
- FILTER CARTRIDGES SHALL BE MEDIA-FILLED, PASSIVE, SIPHON ACTUATED, RADIAL FLOW, AND SELF CLEANING. RADIAL MEDIA DEPTH SHALL BE 7-INCHES. FILTER MEDIA CONTACT TIME SHALL BE AT LEAST 38 SECONDS.
- SPECIFIC FLOW RATE IS EQUAL TO THE FILTER TREATMENT CAPACITY (gpm) DIVIDED BY THE FILTER CONTACT SURFACE AREA (sq ft).
- STORMFILTER STRUCTURE SHALL BE PRECAST CONFORMING TO ASTM C-857 AND AASHTO LOAD FACTOR DESIGN METHOD.

INSTALLATION NOTES

- ANY SUB-BASE, BACKFILL DEPTH, AND/OR ANTI-FLOTATION PROVISIONS ARE SITE-SPECIFIC DESIGN CONSIDERATIONS AND SHALL BE SPECIFIED BY ENGINEER OF RECORD.
- CONTRACTOR TO PROVIDE EQUIPMENT WITH SUFFICIENT LIFTING AND REACH CAPACITY TO LIFT AND SET THE STORMFILTER VAULT (LIFTING CLUTCHES PROVIDED).
- CONTRACTOR TO INSTALL JOINT SEALANT BETWEEN ALL VAULT SECTIONS AND ASSEMBLE VAULT.
- CONTRACTOR TO PROVIDE, INSTALL, AND GROUT PIPES. MATCH OUTLET PIPE INVERT WITH OUTLET BAY FLOOR.
- CONTRACTOR TO TAKE APPROPRIATE MEASURES TO PROTECT CARTRIDGES FROM CONSTRUCTION-RELATED EROSION RUNOFF.

SITE SPECIFIC DATA REQUIREMENTS

STRUCTURE ID	SF2
WATER QUALITY FLOW RATE (cfs)	1.46
PEAK FLOW RATE (cfs)	TBD
RETURN PERIOD OF PEAK FLOW (yrs)	TBD
CARTRIDGE HEIGHT (27" 18" LOW DROP(LD))	27"
NUMBER OF CARTRIDGES REQUIRED	58
CARTRIDGE FLOW RATE	11.25 GPM
MEDIA TYPE (PERLITE, ZPG, PSORB)	ZPG
PIPE DATA:	I.E. MATERIAL DIAMETER
INLET PIPE #1	937.30' PVC 12"
INLET PIPE #2	" "
OUTLET PIPE	934.25' PVC 12"
UPSTREAM RIM ELEVATION	TBD
DOWNSTREAM RIM ELEVATION	TBD
ANTI-FLOTATION BALLAST	WIDTH HEIGHT
	" "

NOTES/SPECIAL REQUIREMENTS:
 *PARALLEL TO STORMFILTER WATER QUALITY UNIT 1
 *PER ENGINEER OF RECORD

CONTECH ENGINEERED SOLUTIONS LLC
www.contechES.com
 8025 Centre Pointe Dr., Suite 400, West Chester, OH 45069
 800-338-1122 513-645-7000 513-645-7993 FAX

8' X 24' STORMFILTER - 721147 - 30
RIDGEWOOD LOT 14
SAN ANTONIO, TX
SITE DESTINATION: STORMFILTER WQU 2

NO.	REVISION	DATE

1/18/23

PAPE-DAWSON ENGINEERS
 SAN ANTONIO | AUSTIN | HOUSTON | FORT WORTH | DALLAS
 2000 HW LOOP 410 | SAN ANTONIO, TX 78213 | 210.375.9000
 TEXAS ENGINEERING FIRM #470 | TEXAS SURVEYING FIRM #10088900

RIDGEWOOD LOT 14
SAN ANTONIO, TEXAS

WATER POLLUTION ABATEMENT PLAN MODIFICATION
STORM FILTER DETAILS

PLAT NO. **070497**
 JOB NO. 6435-75
 DATE DECEMBER 2022
 DESIGNER DM
 CHECKED *DM* DRAWN *JF*
 SHEET **EX 9**