MATKIN-HOOVER ENGINEERING

Transmittal

Date: 1/2/2024							
Texas Commission of Environmental Quality							
Attention: Edwards Aquifer Program							
	Address: 14250 Judson Rd San Antonio, TX 78233						
7 (dd 1000) 1-1200 (dd 0011	14 Gail 7 (1801110, 174 7 G200						
Re: Pecan Springs	Unit 4, 4B, 5, & 5B CZP Site Plan						
x For Approval x For	Review \square Please Comment \square Please Reply \square For Your Information						
	ITEMS ATTACHED						
Qty:	Description:						
1	Transmittal						
1	Contributing Zone Plan Checklist						
1	Executive Summary Letter						
1	Edwards Aquifer Cover Page						
1	Contributing Zone Plan Application						
1	Temporary Stormwater Section						
1	Copies of Notice of Intent						
1	Agent Authorization Forms						
1	Application Fee Form						
1	Check Payable to the "Texas Commission on Environmental Quality"						
1	Core Data Form						
1	TCEQ Comments Memo						
Commenter If you have an	y guardiana places feel free to give me a call et (920) 240 0600. Cody Marris						
Comments: II you have an	y questions please feel free to give me a call at (830) 249-0600 – Cody Morris						
Sent by: Cody Morris	Job No. <u>2990.57</u>						



December 21, 2023

Edwards Aquifer Protection Program Texas Commission on Environmental Quality Austin Regional Office 12100 Park 35 Circle Austin, TX 78753

Re:

Pecan Springs Unit 4, 4B, 5, & 5B

Bexar County, Texas Contributing Zone Plan

To Whom It May Concern:

Please find attached two (2) copies of the Pecan Springs Unit 4, 4B, 5, & 5B Contributing Zone Plan. This Contributing Zone Plan has been prepared in accordance with the Texas Commission on Environmental Quality (30 TAC 213) and current policies for development over the Edwards Aquifer Contributing Zone.

This Contributing Zone Plan applies to a combined 97.79-acre tract in which Unit 4 is located West of the intersection of Barreal and Charcos View in Unit 3B. Unit 4B is located West of the intersection of Morhiss Point and Charcos View in Pecan Springs Unit 1A and 3B. Unit 5 is located West of the intersection of Morhiss Point and Charcos View and Pecan Springs Unit 1B. Unit 5B is located West of the intersection of Morhiss Point and Montell Point and North of Pecan Springs Unit 1B. The Contributing Zone Plan is located in Bexar County, Texas.

Please review the attached Contributing Zone Plan information for the items it is intended to address, and if acceptable, provide a written approval of the plan in order that construction may begin at the earliest opportunity.

Appropriate review fees (\$6,500.00) and fee application are included. If you have any questions regarding this information, please call our office.

Respectfully Submitted,

Matkin Hoover Engineering & Surveying

TBPE #4152

Cody Morris, P.E.

Attachments cc: Pecan Springs Unit 4, 4B, 3, 400

Contributing Zone Plan

Pecan Springs Unit 4, 4B, 5, & 5B

Bexar County, Texas

Contributing Zone Plan



January 2024 TBPE # F-4512 MHE 2990.57

Texas Commission on Environmental Quality

Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with 30 TAC 213.

Administrative Review

- Edwards Aquifer applications must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.
 - To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: http://www.tceq.texas.gov/field/eapp.
- 2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
- 3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
- 4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.
 - An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.
- 5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
- 6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

- 1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
- 2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

- clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.
- 3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
- 4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity Name: Pecan Springs Unit 4, 4B, 5, & 5B				2. Regulated Entity No.:					
3. Customer Name: Toutant Ranch, LTD.			4. Customer No.:						
5. Project Type: (Please circle/check one)	New		Modification		Extension		Exception		
6. Plan Type: (Please circle/check one)	WPAP	CZP	SCS UST AST		EXP	EXT	Technical Clarification	Optional Enhanced Measures	
7. Land Use: (Please circle/check one)	Resider	ıtial	Non-r	Non-residential			l ′	ite (acres): 7.79 acres	
9. Application Fee:	\$6,500		10. Permanent B			BMP(s	s):	20% Waiver	
11. SCS (Linear Ft.):	N/A		12. AST/UST (No.			o. Tar	o. Tanks): N/A		
13. County:	Bexar		14. W	14. Watershed:				Leon Creek	

Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region					
County:	Hays	Travis	Williamson		
Original (1 req.)	_	_			
Region (1 req.)	_	_	_		
County(ies)	_	_	_		
Groundwater Conservation District(s)	Edwards Aquifer AuthorityBarton Springs/ Edwards AquiferHays TrinityPlum Creek	Barton Springs/ Edwards Aquifer	NA		
City(ies) Jurisdiction	AustinBudaDripping SpringsKyleMountain CitySan MarcosWimberleyWoodcreek	AustinBee CavePflugervilleRollingwoodRound RockSunset ValleyWest Lake Hills	AustinCedar ParkFlorenceGeorgetownJerrellLeanderLiberty HillPflugervilleRound Rock		

	Sa	an Antonio Region			
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)	_X_	_			_
Region (1 req.)	_X_		_		_
County(ies)	_X_	_	_		
Groundwater Conservation District(s)	_X_ Edwards Aquifer Authority _X_Trinity-Glen Rose	Edwards Aquifer Authority	Kinney	EAA Medina	EAA Uvalde
City(ies) Jurisdiction	Castle HillsFair Oaks RanchHelotesHill Country VillageHollywood Park _X_San Antonio (SAWS)Shavano Park	BulverdeFair Oaks RanchGarden RidgeNew BraunfelsSchertz	NA	San Antonio ETJ (SAWS)	NA

ete and accurate. This l technical review.

FOR TCEQ INTERNAL USE ONL	X			
Date(s)Reviewed:	I	Date Administratively Complete:		e:
Received From:	(Correct Number of Copies:		•
Received By:	I	Distributi	ion Date:	
EAPP File Number:	(Complex:		
Admin. Review(s) (No.):	ı	No. AR Rounds:		
Delinquent Fees (Y/N):	F	Review Time Spent:		
Lat./Long. Verified:	S	SOS Customer Verification:		
Agent Authorization Complete/Notarized (Y/N):	Ţ	Fee	Payable to TCEQ (Y/I	N):
Core Data Form Complete (Y/N):	=	Check:	Signed (Y/N):	
Core Data Form Incomplete Nos.:			Less than 90 days old	l (Y/N):

Contributing Zone Plan Application

Texas Commission on Environmental Quality

for Regulated Activities on the Contributing Zone to the Edwards Aquifer and Relating to 30 TAC §213.24(1), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Contributing Zone Plan Application** is hereby submitted for TCEQ review and Executive Director approval. The application was prepared by:

Print Name of Customer/Agent: Cody Morris

Date: <u>12/21/2023</u>

Signature of Customer/Agent:

Regulated Entity Name: Pecan Springs Unit 4, 4B, 5, & 5B

Project Information

1. County: Bexar

2. Stream Basin: Leon Creek

3. Groundwater Conservation District (if applicable): Trinity Glen Rose & Edwards

4. Customer (Applicant):

Contact Person: <u>Tom Dreiss</u> Entity: <u>Toutant Ranch, LTD</u>

Mailing Address: 325 Sonterra Blvd. E. Suite 210

City, State: <u>San Antonio, Texas</u> Zip: <u>78258-4056</u> Telephone: (210)493-1444 Fax: (210)492-5836

Email Address: tdreiss@dreicomgmt.com

5.	Agent/Representative (if any):
	Contact Person: Cody Morris Entity: Matkin-Hoover Engineering and Surveying Mailing Address: 8 Spencer Rd. Suite 100 City, State: Boerne, Texas Felephone: (830)249-0600 Fax: Email Address: cmorris@matkinhoover.com
6.	Project Location:
	The project site is located inside the city limits of The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of San Antonio. The project site is not located within any city's limits or ETJ.
7.	The location of the project site is described below. Sufficient detail and clarity has been provided so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.
	From TCEQ's regional office, travel north on Judson Rd approximately 2.5 miles to Loop 1604. Travel west on Loop 1604 approximately 12.3 miles to IH-10. Travel northwest on IH-10 approximately 5.2 miles to Boerne Stage Rd. Turn left and travel east on Boerne Stage Rd. for approximately 3.0 miles. At the intersection continue straight in Toutant Beauregard Rd for Approximately 4.1 miles. For Units 4, turn left and head south on Pecan Ranch for approximately 0.51 miles and turn right at the Peca Ranch/Barreal intersection and follow the road west for approximately 0.64 miles. Unit 4 will be located south of Unit 1C and west of Unit 3B. For Units 5, turn left and head south on Pecan Ranch for approximately 0.53 miles and turn right at the Peca Ranch/Ensor intersection and follow the road west for 0.32 miles. Then turn left at the Ensor/Montell Point intersection and follow the road west for 0.20 miles, then turn left at the Montell Point/Morhiss Point intersection and follow the road west for 0.33 miles where Unit 5 will be to the west of Unit 1A.
8.	Attachment A - Road Map. A road map showing directions to and the location of the project site is attached. The map clearly shows the boundary of the project site.
9.	Attachment B - USGS Quadrangle Map. A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') is attached. The map(s) clearly show:
	✓ Project site boundaries.✓ USGS Quadrangle Name(s).
10	project is attached. The project description is consistent throughout the application an contains, at a minimum, the following details:
	Area of the site

 ☐ Offsite areas ☐ Impervious cover ☐ Permanent BMP(s) ☐ Proposed site use ☐ Site history ☐ Previous development ☐ Area(s) to be demolished
11. Existing project site conditions are noted below:
Existing commercial site Existing industrial site Existing residential site Existing paved and/or unpaved roads Undeveloped (Cleared) Undeveloped (Undisturbed/Not cleared) Other:
12. The type of project is:
Residential: # of Lots: 60 Residential: # of Living Unit Equivalents: Commercial Industrial Other:
13. Total project area (size of site): <u>97.79</u> Acres
Total disturbed area: <u>19.47</u> Acres
14. Estimated projected population:
15. The amount and type of impervious cover expected after construction is complete is shown

Table 1 - Impervious Cover

below:

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	604,320	÷ 43,560 =	13.87
Parking	N/A	÷ 43,560 =	N/A
Other paved surfaces	243,653	÷ 43,560 =	5.59
Total Impervious Cover	847,973	÷ 43,560 =	19.47

Total Impervious Cover $\underline{19.47}$ ÷ Total Acreage $\underline{97.79}$ X 100 = $\underline{19.91}$ % Impervious Cover
16. Attachment D - Factors Affecting Surface Water Quality. A detailed description of all factors that could affect surface water quality is attached. If applicable, this includes the location and description of any discharge associated with industrial activity other than construction.
17. \square Only inert materials as defined by 30 TAC 330.2 will be used as fill material.
For Road Projects Only
Complete questions 18 - 23 if this application is exclusively for a road project.
⊠ N/A
18. Type of project:
 TXDOT road project. County road or roads built to county specifications. City thoroughfare or roads to be dedicated to a municipality. Street or road providing access to private driveways.
19. Type of pavement or road surface to be used:
Concrete Asphaltic concrete pavement Other:
20. Right of Way (R.O.W.):
Length of R.O.W.: feet. Width of R.O.W.: feet. $L \times W = $ $Ft^2 \div 43,560 Ft^2/Acre = acres.$
21. Pavement Area:
Length of pavement area: feet. Width of pavement area: feet. L x W = Ft² ÷ 43,560 Ft²/Acre = acres. Pavement area acres ÷ R.O.W. area acres x 100 = % impervious cover.
22. A rest stop will be included in this project.
A rest stop will not be included in this project.
23. Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

otolinington to be generated by the inopessual rejec	Stormwater	to be	generated by	y the Pro	posed Pro	ject
--	------------	-------	--------------	-----------	-----------	------

volume (quantity) and character of Stormwater. A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on area and type of impervious cover. Include the runof coefficient of the site for both pre-construction and post-construction conditions.
Wastewater to be generated by the Proposed Project
25. Wastewater is to be discharged in the contributing zone. Requirements under 30 TAC §213.6(c) relating to Wastewater Treatment and Disposal Systems have been satisfied.
∐ N/A
26. Wastewater will be disposed of by:
Attachment F - Suitability Letter from Authorized Agent. An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities. Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.
Sewage Collection System (Sewer Lines): The sewage collection system will convey the wastewater to the (name) Treatment Plant. The treatment facility is:
Existing. Proposed.
□ N/A
Permanent Aboveground Storage Tanks(ASTs) ≥ 500 Gallons
Complete questions 27 - 33 if this project includes the installation of AST(s) with volume(s) greater than or equal to 500 gallons.
⊠N/A
27. Tanks and substance stored:

Table 2 - Tanks and Substance Storage

AST Number	Size (Gallons)	Substance to be Stored	Tank Material
1			
2			
3			
4			
5			

4				
5				
	I	I	Tota	al x 1.5 = Galloı
one-half (1 one tank sy times the compared one tank sy times t	1/2) times the stora stem, the containm umulative storage c t G - Alternative Sec	age capacity of the ent structure is size apacity of all system condary Containment are propose uifer are attached.	system. For faced to capture or ms. ent Methods. A d. Specification	d to capture one and cilities with more than ne and one-half (1 1/2) Alternative methods as showing equivalent
Table 3 - Second	lary Containment Width(W)(Ft.)	Height (H)(Ft.)	L x W x H = (F	
Lengin (L)(Fi.)	VVIGUI(VV)(FU)	rieigiit (H)(Ft.)	LAVVAH-(F	Guilons
				Total: Gallo
30. Piping:	noses, and dispenser	rs will be located in	side the contair	
Some of the structure. The piping v	e piping to dispense will be aboveground will be underground	rs or equipment wi I		
	nment area must be s) being stored. The			npervious to the will be constructed of

32. Attachment H - AST Containment Structure Drawings. A scaled drawing of the containment structure is attached that shows the following:
 Interior dimensions (length, width, depth and wall and floor thickness). Internal drainage to a point convenient for the collection of any spillage. Tanks clearly labeled Piping clearly labeled Dispenser clearly labeled
33. Any spills must be directed to a point convenient for collection and recovery. Spills from storage tank facilities must be removed from the controlled drainage area for disposal within 24 hours of the spill.
 In the event of a spill, any spillage will be removed from the containment structure within 24 hours of the spill and disposed of properly. In the event of a spill, any spillage will be drained from the containment structure through a drain and valve within 24 hours of the spill and disposed of properly. The drain and valve system are shown in detail on the scaled drawing.
Site Plan Requirements
Items 34 - 46 must be included on the Site Plan.
34. \square The Site Plan must have a minimum scale of 1" = 400'.
Site Plan Scale: 1" = <u>200</u> '.
35. 100-year floodplain boundaries:
 Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled. No part of the project site is located within the 100-year floodplain. The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): FEMA Firm Panel 48029C0090F dated September 29, 2010.
36. The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.
The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot contour intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, etc. are shown on the site plan.
37. A drainage plan showing all paths of drainage from the site to surface streams.
38. The drainage patterns and approximate slopes anticipated after major grading activities.
39. Areas of soil disturbance and areas which will not be disturbed.


40.	\boxtimes	Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
41.		Locations where soil stabilization practices are expected to occur.
42.		Surface waters (including wetlands).
		N/A
43.		Locations where stormwater discharges to surface water.
		There will be no discharges to surface water.
44.		Temporary aboveground storage tank facilities.
	\boxtimes	Temporary aboveground storage tank facilities will not be located on this site.
45.		Permanent aboveground storage tank facilities.
		Permanent aboveground storage tank facilities will not be located on this site.
46.	\boxtimes	Legal boundaries of the site are shown.
Pe	err	manent Best Management Practices (BMPs)
Pra	ictic	es and measures that will be used during and after construction is completed.
47.		Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.
	\boxtimes	N/A
48.		These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
		The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.
		A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is:
		N/A
49.		Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.
		N/A

50.	less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
	 ☑ The site will be used for low density single-family residential development and has 20% or less impervious cover. ☑ The site will be used for low density single-family residential development but has more than 20% impervious cover. ☑ The site will not be used for low density single-family residential development.
51.	The executive director may waive the requirement for other permanent BMPs for multifamily residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
	 Attachment I - 20% or Less Impervious Cover Waiver. The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached. □ The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover. □ The site will not be used for multi-family residential developments, schools, or small business sites.
52.	Attachment J - BMPs for Upgradient Stormwater.
	 □ A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached. □ No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached. □ Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
53.	Attachment K - BMPs for On-site Stormwater.


		 □ A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached. □ Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
54.		Attachment L - BMPs for Surface Streams . A description of the BMPs and measures that prevent pollutants from entering surface streams is attached.
	\boxtimes	N/A
55.		Attachment M - Construction Plans . Construction plans and design calculations for the proposed permanent BMPs and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. Construction plans for the proposed permanent BMPs and measures are attached and include: Design calculations, TCEQ Construction Notes, all proposed structural plans and specifications, and appropriate details.
	\boxtimes	N/A
56.		Attachment N - Inspection, Maintenance, Repair and Retrofit Plan. A site and BMP specific plan for the inspection, maintenance, repair, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan fulfills all of the following:
		Prepared and certified by the engineer designing the permanent BMPs and
		measures Signed by the owner or responsible party Outlines specific procedures for documenting inspections, maintenance, repairs, and, if necessary, retrofit. Contains a discussion of record keeping procedures
	\boxtimes	N/A
57.		Attachment O - Pilot-Scale Field Testing Plan . Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
	\boxtimes	N/A
58.		Attachment P - Measures for Minimizing Surface Stream Contamination. A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that result in water quality degradation. N/A
	$I \triangle I$	IN/A

Responsibility for Maintenance of Permanent BMPs and Measures after Construction is Complete.

59. 🔀	The applicant is responsible for maintaining the permanent BMPs after construction
	until such time as the maintenance obligation is either assumed in writing by another
	entity having ownership or control of the property (such as without limitation, an
	owner's association, a new property owner or lessee, a district, or municipality) or the
	ownership of the property is transferred to the entity. Such entity shall then be
	responsible for maintenance until another entity assumes such obligations in writing or
	ownership is transferred.




Administrative Information



62. 🔀 A	Any modification of this Contributing Zone Plan may require TCEQ review and Executive
	Director approval prior to construction, and may require submission of a revised
a	application, with appropriate fees.

63.	The site description, controls, maintenance, and inspection requirements for the storm
	water pollution prevention plan (SWPPP) developed under the EPA NPDES general
	permits for stormwater discharges have been submitted to fulfill paragraphs 30 TAC
	§213.24(1-5) of the technical report. All requirements of 30 TAC §213.24(1-5) have
	been met by the SWPPP document.


ľ	$\overline{}$	The Tour		/ Stormwater	C a a ± : a .a	/TCEO 0003	اممامینامیا	د مادن	. م. م. ما	ماد: المادات
l	\wedge	j ine rem	porary	/ Stormwater	Section	(ICEQ-0602)) is included	WILII	me ap	piication



OFFICE: 8-80_299_0000 CONTACT@MATKINHOOVER.COM TEXAS REGISTERED ENGINEERING FIRM F-004512 SURVEYING FIRM F-10024000

PECAN SPRINGS UNIT 4, 4B, 5, & 5B BEXAR COUNTY, TEXAS

CJM DESIGNED CHECKED SHEET ID ATTACH: A SHEET#



USGS QUADRANGLE MAP: VAN RAUB

Z:\PROJECTS\2990 - Pecan Springs Ranch\57 - Pecan Springs Unit 4\CZP\02 - CZP Application (TCEQ-10257)\02.2 - Attachment B - USGS Quadrangle Map.dwg



USGS MAP FOR PECAN SPRINGS UNIT 4, 4B, 5, & 5B BEXAR COUNTY, TEXAS

JOB NO.	2990.57
DATE	JUN 2023
DESIGNED	CJM
CHECKED	CLM
SHEET ID	
SHEET#	Attach: B
OIILLI#	/ tituoiii D

The proposed 97.79-acre site is located in Northwest Bexar County approximately 4 miles Northwest of the intersection of Scenic Loop and Boerne Stage Road, along Toutant Beauregard Road. The proposed subdivision will consist of approximately 7,646 L.F. of private road and 60 residential lots, with the average lot size of 1.3 acres and the minimum size of a residential lot is 1.00 acres. The proposed development will consist of 60 home sites, associated parking and driveways in addition to the private road and drainage structures. These homes will each be served by underground utilities and private septic systems. Upon completion, this phase will consist of approximately 19.91% impervious cover with each lot allowed a maximum impervious cover of 10,072 square feet. The impervious cover limitations will be laid out in the subdivision covenants, conditions, and restriction for the development. The site is currently undeveloped therefore no demolition will be required. The Property Owner's Association will be responsible for making sure each lot owner does not build more than the allowed impervious cover. Any future development beyond the Pecan Springs Unit 4, 4B, 5, & 5B boundary will be subject to TCEQ rules. A Contributing Zone Plan for future developments will be completed and submitted to TCEQ at the time of development.

PECAN SPRINGS UNIT 4, 4B, 5, & 5B FACTORS AFFECTING WATER QUALITY

Potential sources of pollution that may reasonably be expected to affect the quality of stormwater discharges from the site during construction include:

- Soil erosion due to the clearing of the site
- Oil, grease, fuel, and hydraulic fluid contamination from construction equipment and vehicle drippings
- Hydrocarbons from asphalt paving operations
- Miscellaneous trash and litter from construction operations and material wrappings

Potential sources of pollution that may reasonably be expected to affect the quality of stormwater discharges from the site after construction include:

- Fertilizers, herbicides, and pesticides from agricultural operations
- Oil, grease, fuel and hydraulic fluid contamination from vehicle drippings
- Dirt and dust that may fall off vehicles
- Miscellaneous trash and litter

PECAN SPRINGS UNIT 4, 4B, 5, & 5B VOLUME AND CHARACTER OF STORMWATER

The total project acreage of this site is 97.79 acres. The site is contained within one major watershed and is primarily undeveloped land. Upon completion, the site will have a maximum impervious cover of 19.91%.

The SCS method with a type III rainfall distribution was utilized. Time of concentration values were established using Technical Release-55 and curve numbers used for these calculations are from the City of Bulverde Drainage Criteria Manual. HEC-HMS 4.2.1 was used to calculate the storm water runoff for the 100-year storm event. Below is a summary of the pre-developed and post –developed runoff:

<u>CP-1</u>

	Pre-Development Runoff:					
	Runoff (cfs)					
\mathbf{Q}_{100}	73.1	1360.12	9,5841.2			
	Post-Develo					
CN Area (acres) Runoff (cfs						
\mathbf{Q}_{100}	73.9	1360.12	9,648.3			

PECAN SPRINGS UNIT 4, 4B, 5, & 5B SUITABILITY LETTER FROM AUTHORIZED AGENT

See Attached Letter on next page



COUNTY OF BEXAR

PUBLIC WORKS DEPARTMENT

1948 Probandt St San Antonio, Texas 78214 Main 210-335-6700 Fax 210-335-6713

August 29, 2023

Mr. Robert Sadlier Texas Commission on Environmental Quality 14250 Judson Rd San Antonio, TX 78233-4480

RE: PECAN SPRINGS

Dear Mr. Sadlier:

Based on the information submitted by MATKIN HOOVER, the above referenced subdivision has been reviewed by the Environmental Services Division and is found to meet the minimum requirements of the Regulations for On-Site Sewage Facilities, Bexar County, Texas (2006), for a proposed site not served by sanitary sewer.

Prior to installation, each individual lot owner will be required to obtain approval of a site specific design (which meets Bexar County construction requirements) for conditions unique to that lot. This letter does not guarantee approval of any and all lots within the proposed subdivision or the use of specific types of on-site systems.

Sincerely,

OS0030790

Erin M. Lowe Bexar County Public Works Civil Engineer

Ei W. Shore

TEXAS COMMISSION ON ENVIRONMENTAL QUALITY **CONTRIBUTING ZONE PLAN** GENERAL CONSTRUCTION NOTES

- WRITTEN CONSTRUCTION NOTIFICATION SHOULD BE PROVIDED TO THE APPROPRIATE TCEQ REGIONAL OFFICE NO LATER THAN 48 HOURS PRIOR TO COMMENCEMENT OF THE REGULATED ACTIVITY. INFORMATION SHOULD INCLUDE THE DATE ON WHICH THE REGULATED ACTIVITY WILL COMMENCE, THE NAME OF THE APPROVED PLAN FOR THE REGULATED ACTIVITY, AND THE NAME OF THE PRIME CONTRACTOR WITH THE NAME AND TELEPHONE NUMBER OF THE CONTACT PERSON.
- ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROJECT SHOULD BE PROVIDED WITH COMPLETE COPIES OF THE APPROVED CONTRIBUTING ZONE PLAN AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTOR(S) SHOULD KEEP COPIES OF THE APPROVED PLAN AND APPROVAL LETTER ON-SITE.
- 3. NO TEMPORARY ABOVEGROUND HYDROCARBON AND HAZARDOUS SUBSTANCE STORAGE TANK SYSTEM MAY BE INSTALLED WITHIN 150 FEET IF A DOMESTIC, INDUSTRIAL, IRRIGATION, OR PUBLIC WATER SUPPLY WELL.
- PRIOR TO COMMENCING CONSTRUCTION, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY SELECTED, INSTALLED, AND MAINTAINED IN ACCORDANCE WITH THE MANUFACTURER'S SPECIFICATIONS AND GOOD ENGINEERING PRACTICES. CONTROLS SPECIFIED IN THE SWPPP SECTION OF THE APPROVED EDWARDS AQUIFER CONTRIBUTING ZONE PLAN ARE REQUIRED DURING CONSTRUCTION. IF INSPECTIONS INDICATE A CONTROL HAS BEEN USED INAPPROPRIATELY, OR INCORRECTLY, THE APPLICANT MUST REPLACE OR MODIFY THE CONTROL FOR SITE SITUATIONS. THE CONTROLS MUST REMAIN IN PLACE UNTIL DISTURBED AREAS ARE REVEGETATED AND THE AREAS HAVE BECOME PERMANENTLY
- 5. IF SEDIMENT ESCAPES THE CONSTRUCTION SITE, OFF-SITE ACCUMULATIONS OF SEDIMENT MUST BE REMOVED AT A FREQUENCY SUFFICIENT TO MINIMIZE OFFSITE IMPACTS TO WATER QUALITY (E.G., FUGITIVE SEDIMENT IN STREET BEING WASHED INTO SURFACE STREAMS OR SENSITIVE FEATURES BY THE NEXT RAIN).
- SEDIMENT MUST BE REMOVED FROM SEDIMENT TRAPS OR SEDIMENTATION PONDS NOT LATER THAN WHEN DESIGN CAPACITY HAS BEEN REDUCED BY 50%. A PERMANENT STAKE MUST BE PROVIDED THAT CAN INDICATE WHEN THE SEDIMENT OCCUPIES 50% OF THE
- LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER SHALL BE PREVENTED FROM BECOMING A POLLUTANT SOURCE FOR STORMWATER DISCHARGES (E.G., SCREENING OUTFALLS, PICKED UP DAILY).
- 8. ALL SPOILS (EXCAVATED MATERIAL) GENERATED FROM THE PROJECT SITE AND STORED ON-SITE MUST HAVE PROPER E&S CONTROLS INSTALLED.
- STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS PRACTICABLE IN PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED, AND CONSTRUCTION ACTIVITIES WILL NOT RESUME WITHIN 21 DAYS. WHEN THE INITIATION OF STABILIZATION MEASURES BY THE 14TH DAY IS PRECLUDED BY WEATHER CONDITIONS, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS PRACTICABLE.
- 10. THE FOLLOWING RECORDS SHOULD BE MAINTAINED AND MADE AVAILABLE TO THE TCEQ UPON REQUEST: THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR; THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE; AND THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.
- 11. THE HOLDER OF ANY APPROVED CONTRIBUTING ZONE PLAN MUST NOTIFY THE APPROPRIATE REGIONAL OFFICE IN WRITING AND OBTAIN APPROVAL FROM THE EXECUTIVE DIRECTOR PRIOR TO INITIATING ANY OF THE FOLLOWING:
- 11.1. ANY PHYSICAL OR OPERATIONAL MODIFICATION OF ANY BEST MANAGEMENT PRACTICES OR STRUCTURE(S), INCLUDING BUT NOT LIMITED TO TEMPORARY OR PERMANENT PONDS, DAMS, BERMS, SILT FENCES, AND DIVERSIONARY STRUCTURES;
- 11.2. ANY CHANGE IN THE NATURE OR CHARACTER OF THE REGULATED ACTIVITY FROM THAT WHICH WAS ORIGINALLY APPROVED;
- 11.3. ANY CHANGE THAT WOULD SIGNIFICANTLY IMPACT THE ABILITY TO PREVENT POLLUTION OF THE EDWARDS AQUIFER AND HYDROLOGICALLY CONNECTED SURFACE WATER; OR
- 1.4 ANY DEVELOPMENT OF LAND PREVIOUSLY IDENTIFIED IN A CONTRIBUTING ZONE PLAN AS UNDEVELOPED.

AUSTIN REGIONAL OFFICE 2800 S. IH 35, SUITE 100 AUSTIN, TEXAS 78704-5712 PHONE (512) 339-2929 FAX (512) 339-3795

SAN ANTONIO REGIONAL OFFICE 14250 JUDSON ROAD SAN ANTONIO, TEXAS 78233-4480 PHONE (210) 490-3096 FAX (210) 545-4329

CONTRACTOR MUST HAVE A COPY OF THE CZP ON SITE AS REQUIRED BY TCEQ

LOT CONSTRUCTION NOTE FOR SWPPP: EACH LOT SHALL INSTALL EROSION CONTROL MEASURES AND OBTAIN INDIVIDUAL SWPPP AS REQUIRED BY TCEQ FOR LOT CONSTRUCTION. REFER TO 'SINGLE FAMILY LOT - EROSION & SEDIMENT CONTROL PLAN' DETAIL' ON EXHIBIT M1.

PECAN SPRINGS. UNIT 4. 4B. 5. & 5B - IMPERVIOUS COVER

1 Ec/ (14 3) 1 (114 G), G (11 +, +b, 3, & 3b 1 (11 E) (116 G) C G (E)			
IMPERVIOUS COVER			IMPERVIOUS COVER
OF PROPOSED PROJECT	(SQ FT)	(SQ FT / ACRE)	(AC)
STRUCTURES / ROOFTOP	604,320	/ 43,560 =	13.87
PARKING	N/A	/ 43,560 =	N/A
OTHER PAVED SURFACES	243,653	/ 43,560 =	5.59
TOTAL IMPERVIOUS COVER	847,973	/ 43,560 =	19.47

TOTAL IMPERVIOUS COVER (19.47 AC) / TOTAL ACREAGE (97.79 AC) = MAXIMUM IMPERVIOUS COVER ALLOWED PER LOT (SQ FT)=

19.91% 10,072

IMPERVIOUS COVER (SQ FT) RIGHT OF WAY / ROAD 243,653 ON LOT (PER LOT) 10,072 ON LOT TOTAL (60 LOTS X 10,290) 604,320 TOTAL (ROW + ON LOT TOTAL) 847,973

OVERALL SUBDIVISION BOUNDARY PROPOSED LOT LINES EXISTING 5' CONTOURS **EXISTING 25' CONTOURS** ______*___975-______* PROPOSED 5' CONTOURS PROPOSED 25' CONTOURS PROPOSED DRAINAGE EASEMENT **ROCK BERM** STABILIZED CONSTRUCTION ENTRANCE CONSTRUCTION STAGING AREA CONCRETE WASHOUT AREA NATURAL VEGETATIVE FILTER STRIP % % % % % % % % % %

LOT NUMBER

RESIDENTIAL AREA

EACH INDIVIDUAL LOT WILL BE SERVICED BY AN ON-SITE SEWAGE FACILITY.

ALL LOTS WITH FILL SHALL BE COMPACTED IN ACCORDANCE WITH THE 79G PROCEDURE THAT MEETS THE REQUIREMENTS OF THE FHA DATA SHEET. DOCUMENTATION AND EVIDENCE OF COMPACTION SHALL BE FURNISHED TO THE ENGINEER & OWNER.

NO PORTION OF THIS SUBDIVISION PHASE IS WITHIN A SPECIAL FLOOD HAZARD ZONE "A" AS DELINEATED ON THE FLOOD INSURANCE RATE MAP (FIRM) FOR BEXAR COUNTY, TEXAS ON PANEL NUMBER 48029C0090F, DATED EFFECTIVE SEPTEMBER 29, 2010 AS PREPARED BY THE FEDERAL EMERGENCY MANAGEMENT AGENCY (FEMA).

TEMPORARY OR PERMANENT VEGETATIVE SOIL STABILIZATION

- 1. INTERIM OR FINAL GRADING MUST BE COMPLETED PRIOR TO SEEDING, MINIMIZING
- 2. FERTILIZER SHOULD BE APPLIED AT THE RATE OF 40 POUNDS OF NITROGEN AND 40 ROUNDS OF PHOSPHORUS PER ACRE. COMPOST CAN BE USED INSTEAD OF FERTILIZER AND APPLIED AT THE SAME TIME AS THE SEED.
- 3. ALL DISTURBED AREAS SHALL BE PERMANENTLY SEEDED OR OTHERWISE STABILIZED WITHIN 14 CALENDAR DAYS AFTER FINAL GRADING OR WHERE TEMPORARY CONSTRUCTION ACTIVITY HAS CEASED FOR MORE THAN 21 DAYS.

FINISHED FLOOR ELEVATIONS

THE ELEVATION OF THE LOWEST FLOOR SHALL BE AT LEAST 10 INCHES ABOVE THE FINISHED GRADE OF THE SURROUNDING GROUND, WHICH SHALL BE SLOPED IN A FASHION SO AS TO DIRECT STORMWATER AWAY FROM THE STRUCTURE. PROPERTIES ADJACENT TO THE STORMWATER CONVEYANCE STRUCTURES MUST HAVE FLOOR SLAB ELEVATION OR BOTTOM OF FLOOR JOISTS A MINIMUM OF ONE FOOT ABOVE THE 100-YEAR WATER FLOW ELEVATION IN THE STRUCTURE. DRIVEWAYS SERVING HOUSES ON THE DOWNHILL SIDE OF THE STREET SHALL HAVE PROPERLY SIZED CROSS SWALE PREVENTING RUNOFF FROM ENTERING THE STRUCTURE.

GENERAL NOTES:

- 1. HOME BUILDER SHALL REFER TO THE APPROVED SUBDIVISION PLAT TO CONFIRM ALL BUILDING SETBACKS PRIOR TO ANY FOUNDATION WORK.
- 2. AS SOON AS PRACTICAL, HOME BUILDER SHALL ESTABLISH VEGETATION (HYDROMULCH, SEEDING, SODDING, ETC...) TO PREVENT EROSION FROM
- 3. CONTRACTOR SHALL CONTACT ENGINEER REGARDING ANY QUESTIONS ON THE INTENT OF THIS PLAN.
- 4. POSITIVE DRAINAGE SHALL BE MAINTAINED ON ALL SURFACE AREAS WITHIN THE SCOPE OF THIS PROJECT. DRAINAGE SHALL BE DIRECTED AWAY FROM ALL BUILDING FOUNDATIONS AND TOWARDS THE PROPER DRAINAGE EASEMENT OF STREET RIGHT OF WAY ACCORDING TO THE MASTER DRAINAGE PLAN FOR THE PROJECT. CONTRACTOR SHOULD TAKE PRECAUTIONS NOT TO ALLOW PONDING
- 5. GRADING PLAN IS INTENDED FOR USE IN LOT GRADING ONLY. CONTRACTOR SHOULD REFER TO CONSTRUCTION DRAWINGS FOR ALL OTHER GRADES, INCLUDING, BUT NOT LIMITED TO, CHANNELS, ROADS, AND DETENTION PONDS.
- 6. CONTRACTOR SHALL ENSURE POSITIVE DRAINAGE ALL SWALES.

CONTRIBUTING ZONE SITE PLAN

SWPPP MODIFICATIONS

DATE	SIGNATURE	DESCRIPTION	ı	
			ŀ	
			ŀ	
				(
				(

11/8/2022

Д 5B **ං**ජ 5 4B TE 4 ONTRIBUTIN

S PRING S **PECAN**

PLAT # XXXXXXXX MDP # XXXXXXXXX

ATTACH.

2990.57 CLM DESIGNED BY: CJM DRAWN BY: CLM CHECKED BY: SHEET#

1.4.2 <u>Temporary Construction Entrance/Exit</u>

The purpose of a temporary gravel construction entrance is to provide a stable entrance/exit condition from the construction site and keep mud and sediment off public roads. A stabilized construction entrance is a stabilized pad of crushed stone located at any point traffic will be entering or leaving the construction site from a public right-ofway, street, alley, sidewalk or parking area. The purpose of a stabilized construction entrance is to reduce or eliminate the tracking or flowing of sediment onto public rightsof-way. This practice should be used at all points of construction ingress and egress. Schematic diagrams of a construction entrance/exit are shown in Figure 1-24 and Figure

Excessive amounts of mud can also present a safety hazard to roadway users. To minimize the amount of sediment loss to nearby roads, access to the construction site should be limited to as few points as possible and vegetation around the perimeter should be protected were access is not necessary. A rock stabilized construction entrance should be used at all designated access points.




Figure 1-24 Schematic of Temporary Construction Entrance/Exit (after NC, 1993)



1-63

The purpose of a rock berm is to serve as a check dam in areas of concentrated flow, to

The rock berm should be used when the contributing drainage area is less than 5 acres.

intercept sediment-laden runoff, detain the sediment and release the water in sheet flow.

Rock berms are used in areas where the volume of runoff is too great for a silt fence to

contain. They are less effective for sediment removal than silt fences, particularly for fine

particles, but are able to withstand higher flows than a silt fence. As such, rock berms are

often used in areas of channel flows (ditches, gullies, etc.), Rock berms are most effective

at reducing bed load in channels and should not be substituted for other erosion and

(1) The berm structure should be secured with a woven wire sheathing having

(2) Clean, open graded 3- to 5-inch diameter rock should be used, except in areas

(1) Lay out the woven wire sheathing perpendicular to the flow line. The sheathing

(2) Berm should have a top width of 2 feet minimum with side slopes being 2:1

(3) Place the rock along the sheathing as shown in the diagram (Figure 1-28), to a

(4) Wrap the wire sheathing around the rock and secure with tie wire so that the ends of the sheathing overlap at least 2 inches, and the berm retains its shape when

(5) Berm should be built along the contour at zero percent grade or as near as

(6) The ends of the berm should be tied into existing upslope grade and the berm

1-72

should be buried in a trench approximately 3 to 4 inches deep to prevent failure of

should be 20 gauge woven wire mesh with 1 inch openings.

maximum opening of 1 inch and a minimum wire diameter of 20 gauge

where high velocities or large volumes of flow are expected, where 5- to 8-inch

sediment control measures farther up the watershed.

diameter rocks may be used.

(H:V) or flatter.

possible.

height not less than 18".

galvanized and should be secured with shoat rings.

Figure 1-25 Cross-section of a Construction Entrance/Exit (NC, 1993)

- (1) Silt fence material should be polypropylene, polyethylene or polyamide woven or nonwoven fabric. The fabric width should be 36 inches, with a minimum unit weight of 4.5 oz/yd, mullen burst strength exceeding 190 lb/in², ultraviolet stability exceeding 70%, and minimum apparent opening size of U.S. Sieve No.
- (2) Fence posts should be made of hot rolled steel, at least 4 feet long with Tee or Ybar cross section, surface painted or galvanized, minimum nominal weight 1.25 lb/ft², and Brindell hardness exceeding 140. Rebar (either #5 or #6) may also be used to anchor the berm.
- (3) Woven wire backing to support the fabric should be galvanized 2" x 4" welded wire, 12 gauge minimum.
- (4) The berm structure should be secured with a woven wire sheathing having maximum opening of 1 inch and a minimum wire diameter of 20 gauge galvanized and should be secured with shoat rings.
- (5) Clean, open graded 3- to 5-inch diameter rock should be used, except in areas where high velocities or large volumes of flow are expected, where 5- to 8-inch diameter rocks may be used.

- (1) Lay out the woven wire sheathing perpendicular to the flow line. The sheathing should be 20 gauge woven wire mesh with 1-inch openings.
- (2) Install the silt fence along the center of the proposed berm placement, as with a normal silt fence described in Section 2.4.3.
- (3) Place the rock along the sheathing on both sides of the silt fence as shown in the diagram (Figure 1-29), to a height not less than 24 inches. Clean, open graded 3-5" diameter rock should be used, except in areas where high velocities or large volumes of flow are expected, where 5- to 8-inch diameter rock may be used.
- (4) Wrap the wire sheathing around the rock and secure with tie wire so that the ends of the sheathing overlap at least 2 inches, and the berm retains its shape when
- (5) The high service rock berm should be removed when the site is revegetated or otherwise stabilized or it may remain in place as a permanent BMP if drainage is

1-76

Common trouble points

- (1) Inadequate runoff control sediment washes onto public road.
- (2) Stone too small or geotextile fabric absent, results in muddy condition as stone is pressed into soil.
- (3) Pad too short for heavy construction traffic extend pad beyond the minimum 50 foot length as necessary.
- (4) Pad not flared sufficiently at road surface, results in mud being tracked on to road
- (5) Unstable foundation use geotextile fabric under pad and/or improve foundation

Inspection and Maintenance Guidelines:

and possible damage to road edge.

- (1) The entrance should be maintained in a condition, which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repair and/or cleanout of any measures used to trap sediment.
- (2) All sediment spilled, dropped, washed or tracked onto public rights-of-way should be removed immediately by contractor.
- (3) When necessary, wheels should be cleaned to remove sediment prior to entrance onto public right-of-way.
- (4) When washing is required, it should be done on an area stabilized with crushed

stone that drains into an approved sediment trap or sediment basin.

(5) All sediment should be prevented from entering any storm drain, ditch or water course by using approved methods.

1.4.18 Concrete Washout Areas

The purpose of concrete washout areas is to prevent or reduce the discharge of pollutants to stormwater from concrete waste by conducting washout offsite, performing onsite washout in a designated area, and training employees and subcontractors.

The following steps will help reduce stormwater pollution from concrete wastes:

- Incorporate requirements for concrete waste management into material supplier
- and subcontractor agreements. Avoid mixing excess amounts of fresh concrete.
- Perform washout of concrete trucks in designated areas only. · Do not wash out concrete trucks into storm drains, open ditches, streets, or
- Do not allow excess concrete to be dumped onsite, except in designated areas.

For onsite washout:

- Locate washout area at least 50 feet from sensitive features, storm drains, open ditches, or water bodies. Do not allow runoff from this area by constructing a
- temporary pit or bermed area large enough for liquid and solid waste. Wash out wastes into the temporary pit where the concrete can set, be broken up, and then disposed properly.

Below grade concrete washout facilities are typical. These consist of a lined excavation sufficiently large to hold expected volume of washout material. Above grade facilities are used if excavation is not practical. Temporary concrete washout facility (type above grade) should be constructed as shown on the details at the end of this section, with sufficient quantity and volume to contain all liquid and concrete waste generated by washout operations. Plastic lining material should be a minimum of 10 mil in polyethylene sheeting and should be free of holes, tears, or other defects that compromise the impermeability of the material.

When temporary concrete washout facilities are no longer required for the work, the hardened concrete should be removed and disposed of. Materials used to construct temporary concrete washout facilities should be removed from the site of the work and disposed of. Holes, depressions or other ground disturbance caused by the removal of the temporary concrete washout facilities should be backfilled and repaired.





Figure 1-43 Schematics of Concrete Washout Areas



NOTE: DETAIL FOR SCHEMATIC PURPOSES ONLY. PROPERTY OWNER TO SUBMIT SEPTIC PERMIT TO BEXAR COUNTY FOR APPROVAL.

TYPICAL WELL & OSSF

N.T.S. (ESTABLISHED ON ALL LOTS)

SHEET SIZE: 24" x 36"

CODY LEE MORRIS

131472

REVISIONS:

11/8/2022

A A D PLAI ROL SITE 5 CONTRIBUTING ZONE (

N & SEDIMENTATION C

FOR $\mathbf{\Omega}$ PRING

5

ංජ

4

ATTACH.

DESIGNED BY: DRAWN BY: CHECKED BY:

Figure 1-28 Schematic Diagram of a Rock Berm (NCTCOG, 1993)

Common Trouble Points:

- (1) Insufficient berm height or length (runoff quickly escapes over the top or around
- (2) Berm not installed perpendicular to flow line (runoff escaping around one side)

Inspection and Maintenance Guidelines:

- (1) Inspection should be made weekly and after each rainfall by the responsible party.
- For installations in streambeds, additional daily inspections should be made. (2) Remove sediment and other debris when buildup reaches 6 inches and dispose of

the accumulated silt in an approved manner that will not cause any additional

- (3) Repair any loose wire sheathing.
- (4) The berm should be reshaped as needed during inspection.
- (5) The berm should be replaced when the structure ceases to function as intended due to silt accumulation among the rocks, washout, construction traffic damage,
- (6) The rock berm should be left in place until all upstream areas are stabilized and

1.4.3 Silt Fence

A silt fence is a barrier consisting of geotextile fabric supported by metal posts to prevent soil and sediment loss from a site. When properly used, silt fences can be highly effective at controlling sediment from disturbed areas. They cause runoff to pond, allowing heavier solids to settle out. If not properly installed, silt fences are not likely to be effective. A schematic illustration of a silt fence is shown in Figure 1-26.




Figure 1-26 Schematic of a Silt Fence Installation (NCTCOG, 1993b)

The purpose of a silt fence is to intercept and detain water-borne sediment from unprotected areas of a limited extent. Silt fence is used during the period of construction near the perimeter of a disturbed area to intercept sediment while allowing water to percolate through. This fence should remain in place until the disturbed area is permanently stabilized. Silt fence should not be used where there is a concentration of water in a channel or drainage way. If concentrated flow occurs after installation, corrective action must be taken such as placing a rock berm in the areas of concentrated

Silt fencing within the site may be temporarily moved during the day to allow construction activity provided it is replaced and properly anchored to the ground at the end of the day. Silt fences on the perimeter of the site or around drainage ways should not be moved at any time.

- (1) Silt fence material should be polypropylene, polyethylene or polyamide woven or nonwoven fabric. The fabric width should be 36 inches, with a minimum unit weight of 4.5 oz/yd, mullen burst strength exceeding 190 lb/in², ultraviolet stability exceeding 70%, and minimum apparent opening size of U.S. Sieve No.
- bar cross section, surface painted or galvanized, minimum nominal weight 1.25 lb/ft², and Brindell hardness exceeding 140.
- (3) Woven wire backing to support the fabric should be galvanized 2" x 4" welded wire, 12 gauge minimum.

(2) Fence posts should be made of hot rolled steel, at least 4 feet long with Tee or Y-

- (1) Steel posts, which support the silt fence, should be installed on a slight angle toward the anticipated runoff source. Post must be embedded a minimum of 1foot deep and spaced not more than 8 feet on center. Where water concentrates the maximum spacing should be 6 feet.
- (2) Lay out fencing down-slope of disturbed area, following the contour as closely as possible. The fence should be sited so that the maximum drainage area is 1/4
- (3) The toe of the silt fence should be trenched in with a spade or mechanical trencher, so that the down-slope face of the trench is flat and perpendicular to the line of flow. Where fence cannot be trenched in (e.g., pavement or rock outcrop), weight fabric flap with 3 inches of pea gravel on uphill side to prevent flow from
- (4) The trench must be a minimum of 6 inches deep and 6 inches wide to allow for the silt fence fabric to be laid in the ground and backfilled with compacted
- (5) Silt fence should be securely fastened to each steel support post or to woven wire, which is in turn attached to the steel fence post. There should be a 3-foot overlap, securely fastened where ends of fabric meet.

AND BERMS)

TRASH BIN

SANITARY FACILITY

(6) Silt fence should be removed when the site is completely stabilized so as not to block or impede storm flow or drainage.

Common Trouble Points:

1.4.5 Rock Berms

- (1) Fence not installed along the contour causing water to concentrate and flow over
- (2) Fabric not seated securely to ground (runoff passing under fence)
- (3) Fence not installed perpendicular to flow line (runoff escaping around sides)
- (4) Fence treating too large an area, or excessive channel flow (runoff overtops or collapses fence)

Inspection and Maintenance Guidelines:

- Inspect all fencing weekly, and after any rainfall.
- (2) Remove sediment when buildup reaches 6 inches.
- (3) Replace any torn fabric or install a second line of fencing parallel to the torn (4) Replace or repair any sections crushed or collapsed in the course of construction
- activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access
- (5) When construction is complete, the sediment should be disposed of in a manner that will not cause additional siltation and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved

PROPERTY LINE (STOCKPILE)✓ PERIMETER SEDIMENT CONTROL MAXIMIZE DISTANCE BETWEEN SEDIMENT CONTROL AND TOE OF SLOPE DIRECTION OF RUNOFF

HOUSE FOOTPRIN

INSTALL NEEDED EROSION AND SEDIMENT CONTROL PRACTICES PRIOR TO ANY LAND DISTURBANCE TO PREVENT EXCESSIVE SEDIMENT FROM

CONTACT A T.C.E.Q. INSPECTOR TO ANSWER ANY QUESTIONS REGARDING SITE PLAN AND TO REVIEW A COMPLETED WORKSHEET. PERIODIC INSPECTION AND MAINTENANCE ARE VITAL TO THE PERFORMANCE OF EROSION AND SEDIMENT CONTROLS. IT IS RECOMMENDED THAT

LEGEND

DESIGNATED CONCRETE WASHOUT AREA

- SF - SEDIMENT CONTROLS (SILT FENCE, FIBER ROLLS,

OSOSOS CONSTRUCTION ENTRANCE (LOT ACCESS)

DIRECTION OF SURFACE WATER RUNOFF

ALL TEMPORARY EROSION CONTROLS BE INSPECTED WEEKLY AND AFTER EVERY RAINFALL. MAINTENANCE: ESC (EROSION SEDIMENT CONTROLS) SHOULD BE ROUTINELY INSPECTED AND MAINTAINED UNTIL SITE IS PERMANENTLY VEGETATED. SOMETIMES ROUTINE INSPECTIONS MAY SHOW A NEED FOR ADJUSTMENTS OR ADDITIONAL ESC'S. CONTACT A T.C.E.Q. INSPECTOR WHEN CONSTRUCTION IS COMPLETE AND THE SITE HAS BEEN STABILIZED WITH PERMANENT VEGETATION OR

REVEGETATE THE SITE: PREVENT EROSION ON INDIVIDUAL LOTS WITH GROUND COVER. EXISTING TREES AND VEGETATION SHOULD BE PROTECTED O HELP MAINTAIN A STABLE GROUND SURFACE AND PREVENT LOSS OF VALUABLE TOPSOIL. EROSION CONTROL BLANKETS, MATTING AND MULCHES CAN HELP STABILIZE THE AREA UNTIL PERMANENT VEGETATION IS ESTABLISHED. THE SITE NEEDS TO HAVE AT LEAST 80 PERCENT COVER OF PERMANENT VEGETATION BEFORE ESC'S CAN BE REMOVED.

PERIMETER CONTROLS: INSTALL ESC'S (EROSION SEDIMENT CONTROLS) ALONG THE BACK OF THE CURB AND ALONG THE LOT LINE OF ADJACENT PROPERTIES, WHICH ARE DOWNHILL AND RECEIVE RUNOFF FROM YOUR LOT. FOLLOWING SIDEWALK INSTALLATION, ESC'S SHOULD BE REMOVED TO THE BACK OF THE SIDEWALK TO PREVENT SEDIMENT FROM REACHING THE SIDEWALK. MAINTAIN ESC'S TO ENSURE PROPER FUNCTION, INCLUDING

REPAIR OR REPLACEMENT OF TORN, DEGRADED OR OTHERWISE INEFFECTIVE MATERIALS. REMOVE SEDIMENT DEPOSITS AS NECESSARY TO PROVIDE ADEQUATE PROTECTION. STOCKPILES: INSTALL SEDIMENT CONTROLS AROUND STOCKPILES TO PREVENT SEDIMENT FROM REACHING THE STREET AND ADJACENT

PROPERTIES. LOCATE STOCKPILES AWAY FROM THE STREET, PROPERTY LINES AND DRAINAGE WAYS.

LOT ACCESS: REQUIRED FOR EACH INDIVIDUAL LOT. MAINTAIN A SURFACE SUITABLE FOR PARKING AND UNLOADING TO PREVENT THE TRACKING OF JUD AND ROCK ONTO THE STREET. A MINIMUM 6-INCH DEPTH OF 3- TO 5-INCH AGGREGATE IS SUGGESTED. ALL VEHICLES THAT ACCESS THE LOT MUST USE THE CONSTRUCTION ENTRANCE. ANY SOILS THAT ARE TRUCKED ONTO THE STREET MUST BE REMOVED BY THE END OF THE DAY. INTERMEDIATE CONTROL: LONG OR STEEP DRAINAGE PATHS MAY REQUIRE INTERMEDIATE OR INTERIOR ESC'S TO HELP SLOW THE FLOW OF RUNOFF. FAILURE OF PERIMETER CONTROLS DUE TO THE FORCE OF RUNOFF OFTEN DETERMINE THE NEED FOR INTERMEDIATE CONTROLS.

SINGLE FAMILY LOT - EROSION & SEDIMENT CONTROL PLAN

S NO

PLAT # XXXXXXXX MDP # XXXXXXXXX

CJM CLM

STREET

O DIVERT SILT FENCE (

PROPERTY LINE 5. HOUSEKEEPING: PROVIDE ADEQUATE SANITARY FACILITIES AND TRASH/REFUSE BINS.

PECAN SPRINGS UNIT 4, 4B, 5, & 5B BMPs FOR UPGRADIENT STORMWATER

There are approximately 1360.12 acres of watershed upgradient from the site. The upgradient area is composed of approximately 93% Brush: weed-grass, major element brush, Good and 7% Residential: 1 acre (20% Imp.). There is minimal offsite impervious cover to account for. Existing vegetation will be used to prevent pollution of surface water, ground water, or stormwater.

PECAN SPRINGS UNIT 4, 4B, 5, & 5B BMPs FOR ON-SITE STORMWATER

The proposed land use for this site is low-density residential and has less than 20% impervious cover. All areas with impervious cover within the project limits will be treated by the existing vegetation.

PECAN SPRINGS UNIT 4, 4B, 5, & 5B BMPs FOR SURFACE STREAMS

No permanent BMPs will be required for this development. This development is a low-density single family residential with less than 20% impervious cover and does not require permanent BMPs. The existing vegetation will provide water-quality protection by reducing the amount of sediment, organic matter, and pesticides, in the runoff and before the runoff enters the offsite surface water. The impact of the proposed construction is minimal to the site.

PECAN SPRINGS UNIT 4, 4B, 5, & 5B CONSTRUCTION PLANS

Not Applicable – The proposed land use for this project is for low-density residential development and has less than 20% impervious cover. Therefore, this site is exempt from permanent BMP's.

PECAN SPRINGS UNIT 4, 4B, 5, & 5B INSPECTION, MAINTENANCE, REPAIR AND RETROFIT PLAN

Not Applicable – The proposed land use for this project is for low-density residential development and has less than 20% impervious cover. Therefore, this site is exempt from permanent BMP's.

PECAN SPRINGS UNIT 4, 4B, 5, & 5B MEASURES FOR MINIMIZING SURFACE STREAM CONTAMINATION

Contamination of surface streams will be kept at a minimum during construction by implementing temporary BMPs such as vegetative filter strips and rock berms. A NOI will be filed 48 hours prior to the start of any construction and temporary BMPs will be installed as shown on the Contributing Zone Site Plan within this submittal. After construction, the natural vegetation will be used to treat storm water runoff and minimize surface stream contamination.

Temporary Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Cody Morris, P.E.

Date: 1/18/2024

Signature of Customer/Agent:

Regulated Entity Name: Pecan Springs Unit 4, 4B, 5, & 5B

Project Information

Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1.	Fuels for construction equipment and hazardous substances which will be used during construction:
	The following fuels and/or hazardous substances will be stored on the site:
	These fuels and/or hazardous substances will be stored in:
	Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

	 Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year. Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
	igstyle igstyle Fuels and hazardous substances will not be stored on the site.
2.	Attachment A - Spill Response Actions. A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
3.	Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
4.	Attachment B - Potential Sources of Contamination. A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.
Se	equence of Construction
5.	Attachment C - Sequence of Major Activities. A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
	 For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given. For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
6.	Name the receiving water(s) at or near the site which will be disturbed or which will


Temporary Best Management Practices (TBMPs)

receive discharges from disturbed areas of the project: Leon Creek

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

7. Attachment D – Temporary Best Management Practices and Measures. TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

	A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
	A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
	A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
	A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8. 🔀	The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
	Attachment E - Request to Temporarily Seal a Feature. A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
	There will be no temporary sealing of naturally-occurring sensitive features on the site.
9.	Attachment F - Structural Practices. A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10.	Attachment G - Drainage Area Map. A drainage area map supporting the following requirements is attached:
	For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
	For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
	For areas that will have more than 10 acres within a common drainage area
	disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
	There are no areas greater than 10 acres within a common drainage area that will be
	disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.



Soil Stabilization Practices

Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices. A schedule of the interim and permanent soil stabilization practices for the site is attached.

- 18. Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

Administrative Information

- 20. All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

General Response Actions

- 1. All leaks and spills should be cleaned immediately.
- 2. Rags, mops, and absorbent material may all be used to cleanup a spill.
- 3. If these materials are used to clean a hazardous material, then they must be disposed of as hazardous waste.
- 4. Never hose down or bury dry material spills.

Minor Spills

If a minor spill occurs (typically small quantities of oil, gasoline, etc.) the following actions should be taken.

- 1. Contain the spread of the spill
- 2. Recover spilled materials
- 3. Clean the contaminated area and properly dispose of contaminated materials

Semi-Significant Spills

If a semi-significant spill occurs the following actions should be taken.

- 1. Contain spread of the spill
- 2. Notify the project foreman immediately.
- 3. If the spill occurs on paved or impermeable surfaces, clean up using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling with absorbent materials and do not let the spill spread widely.
- 4. If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.
- 5. If the spill occurs during rain, cover spill with tarps or other material to prevent contaminating runoff.

Significant/Hazardous Spills

If a significant or hazardous spill occurs in reportable quantities the following actions should be taken.

- 1. Notify the TCEQ by telephone as soon as possible and within 24 hours at (512) 339-2929 (Austin) or (210) 490-3096 (San Antonio) between 8 am and 5 pm. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site.
- 2. For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110, 119, and 302, the contactor should notify the National Response Center at 1-800-424-8802.
- 3. Notification should first be made by telephone and followed up with a written report.
- 4. The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.
- 5. Other agencies which may need to be consulted include, but are not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.

PECAN SPRINGS UNIT 4, 4B, 5, & 5B POTENTIAL SOURCES OF CONTAMINATION

Potential sources of contamination that may occur are:

- Oil, grease, fuel, and hydraulic fluid from construction equipment and vehicle drippings
- Miscellaneous trash and litter from construction workers and material wrappings
- Construction debris
- Excess application of fertilizers, herbicides, and pesticides

Preventative measures that will be taken to reduce contamination are:

- Vehicle maintenance will be performed within the construction staging area
- Trash containers will be placed throughout the site to encourage proper trash disposal if necessary
- Construction debris will be monitored daily by the contractor. Debris will be collected weekly and placed in disposal bins. Situations requiring immediate attention will be addressed on a case by case basis
- Fertilizers, herbicides, and pesticides will be applied only when necessary and in accordance with manufacturer's directions

Roads and Utility Construction Unit 4

- 1. Mobilization of the contractor's equipment. (0.5 acres disturbed area in Unit 4).
- 2. Installation of temporary best management practices as described in attachment "D" of this section (Vegetative Filter Strips, Construction Entrance, and Rock Berms), disturbed area included in road construction below.
- 3. Construction of roads (1.69 AC).
- 4. Trenching and installation of utilities (1.02 AC).
- 5. Establishment of permanent soil stabilization on disturbed areas.
- 6. Removal of Temporary BMP's.

Roads and Utility Construction Unit 4B

- 7. Mobilization of the contractor's equipment. (0.5 acres disturbed area in Unit 4B).
- 8. Installation of temporary best management practices as described in attachment "D" of this section (Vegetative Filter Strips, Construction Entrance, and Rock Berms), disturbed area included in road construction below.
- 9. Construction of roads (1.50 AC).
- 10. Trenching and installation of utilities (0.93 AC).
- 11. Establishment of permanent soil stabilization on disturbed areas.
- 12. Removal of Temporary BMP's.

Roads and Utility Construction Unit 5

- 1. Mobilization of the contractor's equipment. (0.5 acres disturbed area in Unit 5).
- 2. Installation of temporary best management practices as described in attachment "D" of this section (Vegetative Filter Strips, Construction Entrance, and Rock Berms), disturbed area included in road construction below.
- 3. Construction of roads (1.57 AC).
- 4. Trenching and installation of utilities (0.99 AC).
- 5. Establishment of permanent soil stabilization on disturbed areas.
- 6. Removal of Temporary BMP's.

Roads and Utility Construction Unit 5B

- 1. Mobilization of the contractor's equipment. (0.5 acres disturbed area in Unit 5B).
- 2. Installation of temporary best management practices as described in attachment "D" of this section (Vegetative Filter Strips, Construction Entrance, and Rock Berms), disturbed area included in road construction below.
- 3. Construction of roads (0.83 AC).
- 4. Trenching and installation of utilities (0.36 AC).
- 5. Establishment of permanent soil stabilization on disturbed areas.
- 6. Removal of Temporary BMP's.

PECAN SPRINGS UNIT 4, 4B, 5, & 5B TEMPORARY BEST MANAGEMENT PRACTICES AND MEASURES

- **a.** All upgradient stormwater entering the site will be treated by the BMPs that will prevent pollution of surface water or groundwater that originates on-site or flows off site. See a list of these BMPs in section "b."
- **b.** The BMPs that will prevent pollution of surface water or groundwater that originates on-site or flows off site are:
 - i. Temporary Construction Entrance/Exit The installation of a stabilized construction entrance/exit will reduce the dispersion of sediment from the site. See CG 801 of the CZP Site Plan which contains a copy of Section 1.4.2 from the Edwards Aquifer Rules: Technical Guidance on Best Management Practices for materials, installation, common trouble points, inspection and maintenance.
 - ii. Vegetative Filter Strips The erection of vegetative filter strips along the boundary of construction activities will provide erosion and sedimentation control. See CG 801 of the CZP Site Plan which contains a copy of Section 1.4.10 from the Edwards Aquifer Rules: Technical Guidance on Best Management Practices for materials, installation, common trouble points, inspection and maintenance.
 - iii. Rock Berm The use of rock berms throughout the site will provide temporary erosion and sedimentation control. See CG 801 of the CZP Site Plan which contains a copy of Section 1.4.5 from the Edwards Aquifer Rules: Technical Guidance on Best Management Practices for materials, installation, common trouble points, inspection and maintenance.
 - iv. **Construction Staging Area** The construction staging area will provide onsite pollution prevention.
 - v. Concrete Truck Washout Pit A concrete truck washout pit aids in the final cleanup and prevents unnecessary discharge of concrete residue from contaminating the storm water runoff. See CG 801 of the CZP Site Plan which contains a copy of Section 1.4.18 from the Edwards Aquifer Rules: Technical Guidance on Best Management Practices for materials, installation, common trouble points, inspection and maintenance.
- **c.** Vegetative Filter Strips and rock berms (see section "b") will be used to prevent sediment-laden runoff from entering sensitive features on this site and surface streams off the site.
- d. The flow to the natural sensitive features on this site, to a maximum practical extent, will not be disturbed. No clearing, excavation or grading will occur within the buffer zone of the sensitive feature. If another naturally-occurring sensitive feature is identified during construction all activity will be stopped and the contractor should notify TCEQ.


PECAN SPRINGS UNIT 4, 4B, 5, & 5B STRUCTURAL PRACTICES

Structural practices installed to prevent the runoff of pollutants from exposed areas of the site are:

- Vegetative Filter Strips
- Stabilized Construction Entrance/Exit
- Construction Staging Area
- Concrete Truck Washout Pit
- Rock Berm

For the majority of the disturbed soil within the limits of this project, vegetative filter strips will capture and hold sediment laden runoff.

Since part of this site is located within the floodplain, placement of these structure practices within the floodplain should be avoided.



Designated and qualified person(s) shall inspect Pollution Control Measures every seven days and within 24 hours after a storm event. An inspection report that summarized the scope of the inspection, names and qualifications of personnel conducting the inspection, date of inspection, major observations, and actions taken as a result of the inspection shall be recorded and maintained as part of the Storm Water T.P.D.E.S. Plan. A copy of the inspection report form is provided as page 3 of this attachment. Inspection and Maintenance Guidelines are as follows:

Construction Entrance:

- (1) The entrance should be maintained in a condition, which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repair and/or cleanout of any measures used to trap sediment.
- (2) All sediment spilled, dropped, washed or tracked onto public rights-of-way should be removed immediately by contractor.
- (3) When necessary, wheels should be cleaned to remove sediment prior to entrance onto public right-of-way.
- (4) When washing is required, it should be done on an area stabilized with crushed stone that drains into an approved sediment trap or sediment basin.
- (5) All sediment should be prevented from entering any storm drain, ditch or water course by using approved methods.

Vegetative Filter Strips:

- (1) Inspection and careful maintenance are important to ensure healthy vegetation.
- (2) The need for routine maintenance such as mowing, fertilizing, irrigating, and weed and pest control will depend on the species of plants and trees, soil types, location and climatic conditions.
- (3) County agricultural extension agencies are a good source of this type of information.

<u>Temporary/Permanent Vegetation:</u>

- (1) Permanent vegetation should be inspected weekly and after each rain event to locate and repair any erosion.
- (2) Erosion from storms or other damage should be repaired as soon as practical by regrading the area and applying new seed.
- (3) If the vegetated cover is less than 80%, the area should be reseeded.

PECAN SPRINGS UNIT 4, 4B, 5, & 5B INSPECTION AND MAINTENANCE FOR BMPs

Rock Berm:

- (1) Inspection should be made weekly and after each rainfall by the responsible party. For installations in streambeds, additional daily inspections should be made.
- (2) Remove sediment and other debris when buildup reaches 6 inches and dispose of the accumulated silt in an approved manner that will not cause any additional siltation.
- (3) Repair any loose wire sheathing.
- (4) The berm should be reshaped as needed during inspection.
- (5) The berm should be replaced when the structure ceases to function as intended due to silt accumulation among the rocks, washout, construction traffic damage, etc.
- (6) The rock berm should be left in place until all upstream areas are stabilized and accumulated silt removed.

PECAN SPRINGS UNIT 4, 4B, 5, & 5B INSPECTION AND MAINTENANCE FOR BMPs

INSPECTION REPORT			
Approved Inspection intervals:			
± ±	every 7 days AND within 24 hor	urs	
	at greater than 0.5 inch	41 5	
	n greater than 6.5 men		
PROJECT NAME	PROJECT NAME		
REPORT # DATE			
INSPECTOR	TITLE		
REASON FOR INSPECTION (CHECK	ONE) Weekly Or ½	Rain	
DATE OF LAST RAINFALL	AMOUNT		
SITE (CONDITIONS:		
EROSION AND SEDIMENTATION	IN CONFORMANCE	EFFECTIVE	
CONTROLS			
Concrete Washout Area	Yes/No/Na	Yes/No	
Construction Entrance	Yes/No/Na	Yes/No	
Temporary Vegetation	Yes/No/Na	Yes/No	
Vegetative Filter Strips	Yes/No/Na	Yes/No	
Rock Berm	Yes/No/Na	Yes/No	
RECOMMENDED REMEDIAL ACTIONS:			
COMMENTS:			
"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment."			
INSPECTOR:	DATE:		

PECAN SPRINGS UNIT 4, 4B, 5, & 5B SCHEDULE OF INTERIM AND PERMANENT SOIL STABILIZATION PRACTICES

Soil stabilization practices will be used to reduce the amount of erosion from the site. Only the areas essential for immediate construction should be cleared. This will keep a buffer zone around the area of construction as these areas will remain undisturbed until construction begins there.

Interim soil stabilization areas are determined in the field. Temporary vegetation will be used as an aid to control erosion on critical sites during establishment period of protective vegetation when construction is temporarily ceased.

Stabilization practices should be installed according to the following rules:

• Stabilization measures shall be initiated as soon as practical, in portions of the site where construction activities have temporarily ceased for more than 21 days, or within 14 days after final grading.

Agent Authorization Form

For Required Signature Edwards Aquifer Protection Program Relating to 30 TAC Chapter 213 Effective June 1, 1999

I	Tom Dreiss	
	Print Name	
	President	
	Title - Owner/President/Other	
of	Toutant Ranch, Ltd.	
	Corporation/Partnership/Entity Name	
have authorized	Taylor Dreiss	
	Print Name of Agent/Engineer	
of	Pecan Springs Development, LLC	
	Print Name of Firm	

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:


- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- 2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- 3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

Applicant's Signature PRESIDENT, TOMANT RANCH, LTD	6/25/19 Date
THE STATE OF TX § County of Kendatt §	

BEFORE ME, the undersigned authority, on this day personally appeared <u>low Dreiss</u> known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration there in expressed.

GIVEN under my hand and seal of office on this 25 day of 10me, 2019.



NOTARY PUBLIC

Typed or Printed Name of Notary

MY COMMISSION EXPIRES: Oct. 26,2022

Agent Authorization Form

For Required Signature Edwards Aquifer Protection Program Relating to 30 TAC Chapter 213 Effective June 1, 1999

1	Taylor Dreiss
	Print Name
	President
	Title - Owner/President/Other
of	Pecan Springs Development Company, LLC
	Corporation/Partnership/Entity Name
have authorized	Matkin Hoover Engineering
	Print Name of Agent/Engineer
of	Matkin Hoover Engineering
	Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:


- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- 2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- 3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

	6/25/19
Applicant's Signature	Date /
THE STATE OF X	
County of Kendall §	

BEFORE ME, the undersigned authority, on this day personally appeared <u>Taylor Dreiss</u> known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration there in expressed.

GIVEN under my hand and seal of office on this 25 day of 50mc ,zol9



NOTARY PUBLIC

Garrett Keller

Typed or Printed Name of Notary

MY COMMISSION EXPIRES: Oct. 26,2022

Owner Authorization Form

Texas Commission on Environmental Quality for Required Signature Edwards Aquifer Protection Program Relating to 30 TAC Chapter 213 Effective June 1, 1999

Land Owner Authorization

Land Owner Signatory Name of Land Owner Name (Legal Entity or Individual)
The owner of the property located at PORTION OF 10.687 ACRES, DOC年20230174584; PORTION OF 170.38 AC. Legal description of the property referenced in the application Doc年20220121094
and am duly authorized in accordance with §213.4(c)(2) and §213.4(d)(1) or §213.23(c)(2) and §213.23(d) relating to the right to submit an application, signatory authority, and proof of authorized signatory. I do hereby authorize
to conduct ANY REGULATED CONSTRUCTION ACTIVITIES
Description of the proposed regulated activities at THE PECAN SPRINGS DEVELOPMENT IN NORTH BEXALL COUNTY, TEXAS. Precise location of the authorized regulated activities
Land Owner Acknowledgement
I understand that
Is ultimately responsible for compliance with the approved or conditionally approved Edwards Aquifer protection plan and any special conditions of the approved plan through all phases of plan

implementation even if the responsibility for compliance and the right to possess and control the property referenced in the application has been contractually assumed by another legal entity. I further understand that any failure to comply with any condition of the executive director's approval is a violation is subject to administrative rule or orders and penalties as provided under §213.10 (relating

to Enforcement). Such violation may also be subject to civil penalties and injunction.

1 of 3

Land Owner Signature	
Land Owner Signature THE STATE OF § Texas County of § Bexar BEFORE ME, the undersigned authority, on this da	r the purpose and consideration therein expressed.
Attached: (Mark all that apply)	
Signed Contract	
Deed Recorded Easement	
Other legally binding document	

Applicant Acknowledgement

TAYLOR DREISS of	TOUTANT RANCH, LTD
Applicant Signatory Name	Applicant Name (Legal Entity or Individual)
acknowledge that Corral Bidge B	anch Ltd
Land Owner Name (Legal	Entity or Individual)
has provided TourANT RANCH, LTD	
Applicant Name (Legal E	ntity or Individual)
with the right to possess and control the property refe	renced in the Edwards Aquifer protection plan.
I understand that Tout Ant RANCH, LTD Applicant Name (Lega	
Applicant Name (Lega	l Entity or Individual)
is contractually responsible for compliance with the ap Aquifer protection plan and any special conditions of to implementation. I further understand that failure to condition is a violation is subject to administration and the second condition in the second condition.	he approved plan through all phases of plan omply with any condition of the executive rative rule or orders and penalties as provided
Applicant Signature	
Applicant Signature	11-29-23 Date
THE STATE OF § Texas	
County of § Bexar	
BEFORE ME, the undersigned authority, on this day possible known to me to be the person whose name is subscrited acknowledged to me that (s)he executed same for the GIVEN under my hand and seal of office on this AIMEE L. BAKER Notary Public, State of Texas Comm. Expires 05-15-2025 Notary ID 125259575	bed to the foregoing instrument, and e purpose and consideration therein expressed.

Application Fee Form

Texas Commission on Environmental Quality Name of Proposed Regulated Entity: Pecan Springs Unit 4, 4B, 5, & 5B Regulated Entity Location: 4.1 miles North of Boerne Stage Rd. on Toutant Beauregard Name of Customer: Toutant Ranch, LTD. Contact Person: Tom Dreiss Phone: 210-493-1444 Customer Reference Number (if issued):CN Regulated Entity Reference Number (if issued):RN ______ **Austin Regional Office (3373)** Havs Travis Williamson San Antonio Regional Office (3362) Medina Uvalde Comal Kinney Application fees must be paid by check, certified check, or money order, payable to the Texas Commission on Environmental Quality. Your canceled check will serve as your receipt. This form must be submitted with your fee payment. This payment is being submitted to: **Austin Regional Office** San Antonio Regional Office Mailed to: TCEQ - Cashier Overnight Delivery to: TCEQ - Cashier **Revenues Section** 12100 Park 35 Circle Mail Code 214 Building A, 3rd Floor P.O. Box 13088 Austin, TX 78753 Austin, TX 78711-3088 (512)239-0357 Site Location (Check All That Apply): Contributing Zone Recharge Zone **Transition Zone** Type of Plan Size Fee Due Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling Acres Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks 97.79 Acres | \$ 6,500 Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential Acres \$ Sewage Collection System L.F. Acres \$ Lift Stations without sewer lines Tanks | \$ Underground or Aboveground Storage Tank Facility \$ Piping System(s)(only) Each Exception Each **Ęaς**h | \$ **Extension of Time**

Signature:

Date:	1/2/2024
Date.	

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

	Project Area in	
Project	Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial,	< 1	\$3,000
institutional, multi-family residential, schools, and	1 < 5	\$4,000
other sites where regulated activities will occur)	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

Project	Cost per Linear Foot	Minimum Fee- Maximum Fee
Sewage Collection Systems	\$0.50	\$650 - \$6,500

Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or Piping System	Minimum Fee- Maximum Fee
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

Project	Fee
Exception Request	\$500

Extension of Time Requests

Project	Fee
Extension of Time Request	\$150



TCEQ Use Only

TCEQ Core Data Form

For detailed instructions regarding completion of this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information

1. Reason fo	or Submis	sion (If other is c	hecked please	e descri	be in s	space p	orovide	ed.)				
New Pe	rmit, Regis	tration or Authori	zation (Core L	Data Foi	rm sho	ould be	subm	itted v	vith the	program application	n.)	
Renewa	l (Core Da	ta Form should b	e submitted w	vith the r	renewa	al form,)		Other			
2. Customer Reference Number (if issued)				Follow this link to search				3. Re	gulate	d Entity Reference	e Number (if issued)
CN 6056	573946					number egistry**		RN				
SECTION	II: Cu	stomer Info	<u>rmation</u>									
4. General C	S. General Customer Information 5. Effective Date for Customer Information Updates (mm/dd/yyyy) 8/19/2021									2021		
□ New Customer □ Update to Customer Information □ Change in Regulated Entity Ownership □ Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)												
The Custo	mer Nan	ne submitted	here may l	be upa	lated	auto	matic	cally	based	d on what is cu	rrent and	active with the
Texas Sec	retary of	f State (SOS)	or Texas C	omptr	oller	of Pu	ıblic	Acco	ounts	(CPA).		
6. Customer	Legal Nar	me (If an individual	l, print last nam	e first: eg	g: Doe,	John)		<u> </u>	f new C	ustomer, enter previ	ous Custom	er below:
Toutant R	anch, L	ΓD.										
7. TX SOS/C	X SOS/CPA Filing Number 8. TX State Tax ID (11 digits) 9. Federal Tax ID (9 digits) 10. DUNS Number (if applicable)											
803316421 32070691251 841835434				5434								
11. Type of 0	11. Type of Customer:											
Government:	☐ City ☐ (County 🔲 Federal 🗆] State ☐ Other	r		Sole P	ropriet	torship		Other:		
12. Number	of Employ 21-100	rees 101-250	251-500		EN1 an	nd high	or		I3. Inde ⊠ Yes	ependently Owned	and Opera	ited?
	_									ase check one of the	following	
⊠Owner	11000	Operat		1101.00		wner &			Jim. i .c.	doo oncon one or are	101101111119	
Occupatio	nal License	 ·	nsible Party						pplican	t Other:		
	325 Sc	onterra Blvd.	E. Suite 2	10								
15. Mailing Address:		-										
Addiess.	City	San Antonio	0	St	State			ZIP	78258		ZIP + 4	4056
16. Country Mailing Information (if outside USA)				17.				E-Mail Address (if applicable)				
18. Telephone Number			19. Extension or Code				20. Fax Number (if applicable)				ble)	
(210) 493-1444								() -				
SECTION	III: Re	egulated En	ntity Info	 rmati	<u>ion</u>							
	-	-	•	-								a permit application)
	ulated Entit		to Regulated							d Entity Information		
_		ity Name sub endings such	•	•		ed in c	order	to n	neet T	CEQ Agency D	ata Stand	lards (removal
		ame (Enter name				action i	is takin	g plac	e.)			
		nch Unit 4, 4			,			<u> </u>	,			
1	\mathcal{C}	,	, ,									

TCEQ-10400 (02/21) Page 1 of 2

23. Street Address of	The pro	ject is a pro	posed resident	ial unit an	d does	not have an ad	ldress					
the Regulated Entity: (No PO Boxes)	City	Boerne	State	TX	ZIP	78006	ZIP + 4	8497				
24. County	Bexar					•						
	E	nter Physical L	ocation Descript	ion if no stre	et addres	ss is provided.						
25. Description to Physical Location:	The pro		oximately 0.40	miles we	st of the	e intersection of	of Montell	Point and				
26. Nearest City						State	Nea	rest ZIP Code				
Boerne						TX	780	006				
27. Latitude (N) In Decin	nal:	29.683303		28. Lo	ngitude ((W) In Decimal:	98.72130	18				
Degrees	Minutes		Seconds	Degrees	S	Minutes		Seconds				
29		40	59.89		98		43	16.71				
29. Primary SIC Code (4	digits) 30.	Secondary SIC	Code (4 digits)	31. Primary (5 or 6 digits)	/ NAICS (Code 32. Se (5 or 6	econdary NA	ICS Code				
1521				236115		(- // -	<u> </u>					
33. What is the Primary	Business o	of this entity?	(Do not repeat the SIC		ription.)							
The construction of			•		r/							
		<i>J</i>		325 Sonterra	a Blvd. Si	uite 210						
34. Mailing	325 Sonterra Blvd, Suite 210 tdreiss@dreicomgmt.com											
Address:	011						715 . 4	4050				
25 E Mail Address	City	San Antoni	o State	TX	ZIP	78258	ZIP + 4	4056				
35. E-Mail Address: 36. Telepho		r	37. Extension	n or Code	N/A	38 Fay Nu	mher (if anni	icahla)				
•	193-1444		N//		38. Fax Number (if applicable) (210) 492-5836							
D. TCEQ Programs and ID rm. See the Core Data Form i) Numbers		ns and write in the pe		on number	•	•	s submitted on this				
☐ Dam Safety	☐ Distric	ts	☑ Edwards Aqu	ıifer	☐ Emissions Inventory Air			☐ Industrial Hazardous Waste				
Municipal Solid Waste	☐ New S	Source Review Air	OSSF		☐ Petro	leum Storage Tank	☐ PWS					
Sludge	☐ Storm	Water	☐ Title V Air		Tires		Used Oil					
☐ Voluntary Cleanup	□ Waste	Water	☐ Wastewater /	Agriculture	☐ Water	r Rights	Other:					
				·g. · oa · ta· o								
ECTION IV: Pre	parer I	nformation										
40. Name: Cody Morris					1. Title: Project Engineer							
		42. Telephone Number 43. Ext./Code 44. Fax Number				45. E-Mail Address						
	43. Ext./Co	de 44. Fa	x Number	TJ. L-IVIU	iii Addi Co	~						
	43. Ext./Co) 249-0099			kinhoover.com	1					
12. Telephone Number		(830) 249-0099				1					

TCEQ-10400 (02/21) Page 2 of 2

Job Title:

Project Engineer

Phone:

Date:

(830) 249-**0600**

1/2/2024

identified in field 39.


Name (In Print):

Matkin Hoover Engineering & Surveying

Cody Morris, P.E.

Company:

Signature:





FIELD NOTES FOR A 97.79 ACRE TRACT OF LAND

A 97.79 acre tract of land, out of the Juan Cassillas Survey No. 411, Abstract 156, County Block 4672, the A.S. Kincheloe Survey No. 410, Abstract 410, County Block 4664, the LPIA&M Survey No. 900, Abstract 455, County Block 4663, the Francisco Rodriguez Survey No. 419, Abstract 629, County Block 4673, and the LPIA&M Survey No. 901, Abstract 456, County Block 4665, Bexar County, Texas, and being a portion of a called 229.78 acre tract of land as described of record in Document No. 20190094492, the remaining portion of a called 51.253 acre tract of land as described of record in Document No. 20210133379, all of a called 2.018 acre tract of land as described of record in Document No. 20230011712, a portion of a called 170.38 acre tract of land as described of record in Document No. 20220129094, and a portion of a called 10.687 acre tract of land as described of record in Document No. 20230174584, all of the Official Public Records of Bexar County, Texas. Said 97.79 acre tract being more particularly described by metes and bounds as follows:

BEGINNING at found ½" iron rod with a yellow plastic cap stamped "Brown Eng" in a northwest line of a called 250 acre tract of land as described of record in Volume 13106, Page 1128 of the Official Public Records of Bexar County, Texas, for an angle in the easterly line of said 170.38 acre tract and for the southeast corner of the tract described herein, from which a found ½" iron rod with a yellow plastic cap stamped "Brown Eng" for angle in the northwest line of said 250 acre tract and the easterly line of said 170.38 acre tract bears, S 31° 01' 43" W, a distance of 498.38 feet;

THENCE: Into said 170.38 acre tract, the following twenty (20) courses:

- 1. N 85° 26' 04" W, a distance of 297.75 feet to a point for corner,
- 2. N 25° 49' 31" W, a distance of 198.73 feet to a point for corner,
- 3. N 29° 06' 08" E, a distance of 191.59 feet to a point for corner,
- 4. N 03° 18' 17" E, a distance of 149.24 feet to a point of curvature,
- 5. With a non-tangent curve to the right having a radius of 55.00 feet, an arc length of 54.61 feet, a delta angle of 56° 53' 31" and a chord bears, N 44° 32' 14" W, a distance of 52.40 feet to a point of non-tangency,
- 6. S 42° 32' 53" W, a distance of 45.84 feet to a point for corner,
- 7. N 50° 21' 07" W, a distance of 516.21 feet to a point for corner,
- 8. S 84° 57' 19" W, a distance of 155.71 feet to a point for corner,
- 9. S 41° 59' 22" W, a distance of 147.21 feet to a point for corner,
- 10. N 66° 44' 17" W, a distance of 162.84 feet to a point of curvature,
- 11. With a non-tangent curve to the right having a radius of 300.00 feet, an arc length of 65.03 feet, a delta angle of 12° 25' 14" and a chord bears, S 24° 45' 07" W, a distance of 64.91 feet to a point of non-tangency,
- 12. S 07° 37' 14" W, a distance of 5.55 feet to a point of curvature,
- 13. With a non-tangent curve to the right having a radius of 55.00 feet, an arc length of 158.71 feet, a delta angle of 165° 20' 10" and a chord bears, S 66° 56' 50" W, a distance of 109.10 feet to a point of non-tangency,
- 14. S 38° 45' 55" W, a distance of 39.74 feet to a point for corner,
- 15. N 59° 34' 49" W, a distance of 383.07 feet to a point for corner,
- 16. N 41° 50' 23" E, a distance of 427.60 feet to a point for corner,
- 17. N 54° 45' 15" W, a distance of 218.74 feet to a point for corner,
- 18. S 44° 02' 15" W, a distance of 26.35 feet to a point for corner,
- 19. N 43° 38' 20" W, a distance of 50.00 feet to a point for corner, and
- 20. N 37° 05' 48" W, at 97.61 feet passing the common line between said 170.38 acre tract and said 10.687 acre tract, and continuing into said 10.687 acre tract, for a total distance of 270.31 feet to a point for the most westerly corner of the tract described herein;



THENCE: Continuing into said 10.687 acre tract, the following three (3) courses:

- 1. N 44° 14' 46" E, a distance of 171.11 feet to a point for corner,
- 2. N 52° 00' 45" E, a distance of 355.01 feet to a point for corner, and
- 3. **S 80° 46' 49"** E, at 88.41 feet passing the common line between said 10.687 acre tract and said 170.38 acre tract, and continuing into said 170.38 acre tract, for a total distance of **165.00 feet** to a point for corner;

THENCE: Continuing into said 170.38 acre tract, the following four (4) courses;

- 1. N 30° 27' 09" E, a distance of 80.00 feet to a point for corner,
- 2. N 49° 08' 45" E, a distance of 452.87 feet to a point for corner,
- 3. N 40° 10' 45" E, a distance of 182.39 feet to a point for corner, and
- 4. **N 15° 30' 00" W**, at 161.64 feet passing the common line between said 170.38 acre tract and said 10.687 acre tract, and continuing into said 10.687 acre tract, for a total distance of **282.04 feet** to a point for a northwesterly corner of the tract described herein;

THENCE: Continuing into said 10.687 acre tract, the following three (3) courses:

- 1. N 78° 04' 27" E, a distance of 216.08 feet to a point for corner,
- 2. N 88° 59' 14" E, a distance of 156.37 feet to a point for corner, and
- 3. N 81° 40° 07" E, a distance of 60.23 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" at the southwest corner of Lot 1, Block 5, C.B. 4661 of the Pecan Springs Unit 3 Subdivision of record in Volume 20002, Pages 92-97 of the Plat Records of Bexar County, Texas, at the most easterly corner of said 10.687 acre tract, in the north line of said 51.253 acre tract and for an angle of the tract described herein;

THENCE: With the common line between said Lot 1, Block 5 and said 51.253 acre tract, the following two (2) courses:

- 1. N 70° 11' 33" E, a distance of 331.21 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner, and
- 2. N 63° 25' 40" E, a distance of 427.42 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" at the southeast corner of said Lot 1, Block 5, and for the most northerly corner of the tract described herein;

THENCE: Into said 229.78 acre tract, the following four (4) courses:

- 1. S 75° 36' 34" E, a distance of 30.42 feet to a point for corner,
- 2. S 65° 40' 48" E, a distance of 328.08 feet to a point for corner,
- 3. S 15° 57' 12" E, a distance of 153.29 feet to a point for corner, and
- 4. **S 36° 28' 46"** E, a distance of **180.92 feet** to a point in the northwest line of Lot 10, Block 6, C.B. 4661 of the Pecan Springs Unit 1A, Enclave Subdivision of record in Volume 20002, Pages 679-680 of the Plat Records of Bexar County, Texas, and for a northeasterly corner of the tract described herein;

THENCE: With the westerly line of said Pecan Springs Unit 1A, Enclave Subdivision, the following five (5) courses:

- 1. **S 42° 32' 32" W**, a distance of **131.88 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 2. **S 31° 20' 14" W**, a distance of **146.38 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,



- 3. **S 11° 43' 14" W**, a distance of **237.97 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner, and
- 4. **S 53° 54' 52" W**, a distance of **168.26 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner, and
- 5. **S 13° 14' 41" W**, a distance of **54.09 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" at a westerly corner of Lot 9, Block 6 of said Pecan Springs Unit 1A, Enclave Subdivision, at the northeast corner of Lot 13, Block 6, C.B. 4661 of the Pecan Sprins Unit 1B Subdivision of record in Volume 20002, Page 1320 of the Plat Records of Bexar County, Texas and for an easterly corner of the tract described herein;

THENCE: With the north and westerly lines of said Lot 13, the following seven (7) courses:

- 1. **S 82° 22' 36" W**, a distance of **247.33 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 2. **S 00° 09' 05" W**, a distance of **89.75 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 3. **S 17° 52' 10"** E, a distance of **138.01 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 4. **S 43° 13' 16"** E, a distance of **140.74 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 5. **S 54° 41' 42"** E, a distance of **131.60 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 6. **S 76° 09' 20"** E, a distance of **92.28 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner, and
- 7. **S 86° 51' 28"** E, a distance of **131.28 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" at the northwest termination point of Morhiss Point, a 50' wide right-of-way, as shown on said Pecan Springs Unit 1A, Enclave Subdivision, for an angle in the south line of said Lot 13 and for an easterly corner of the tract described herein;

THENCE: S 01° 19' 52" E, with the westerly termination of Morhiss Point, a distance of 30.00 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for the northeast corner of Lot 11, Block 7, C.B. 4661 of the Pecan Springs Unit 1C, P.U.D. Subdivision of record in Volume 20003, Page 162 of the Plat Records of Bexar County, Texas, and for an easterly corner of the tract described herein;

THENCE: With the north, west, south and east lines of said Lot 11, the following twelve (12) courses:

- 1. **N 90° 00' 00" W**, a distance of **20.00 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 2. **S 00° 00' 00"** E, a distance of **19.02 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 3. N 86° 51' 28' W, a distance of 119.38 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 4. **N 76° 09' 20" W**, a distance of **62.89 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 5. **S 05° 10' 24" W**, a distance of **213.83 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 6. **S 67° 01' 12" W**, a distance of **104.49 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,



- 7. **S 04° 14' 44" W**, a distance of **90.37 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 8. **S 11° 19' 39" E**, a distance of **185.03 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 9. **S 88° 21' 52"** E, a distance of **211.34 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for a point of curvature,
- 10. With a tangent curve to the left having a radius of **275.00 feet**, an arc length of **36.39 feet**, a delta angle of **7° 34' 57"** and a chord bears, **N 87° 50' 40"** E, a distance of **36.37 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for a point of tangency,
- 11. N 84° 03' 11" E, a distance of 50.89 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner, and
- 12. N 01° 19' 52" W, a distance of 256.88 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" at the southwest corner of Lot 1, Block 7, C.B. 4661 of the Pecan Springs Unit 1, P.U.D. Subdivision of record in Volume 20002, Pages 102-104 of the Plat Records of Bexar County, Texas and for an easterly corner of the tract described herein;

THENCE: With the south lines of Lots 1 and 2, Block 7 of said the Pecan Springs Unit 1, P.U.D., the following three (3) courses:

- 1. **S 88° 29' 38"** E, a distance of **183.71 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 2. N 85° 47' 04" E, a distance of 110.03 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner, and
- 3. N 63° 52' 39" E, a distance of 94.37 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for the southeast corner of said Lot 2, Block 7, in the west line of Lot 10, Block 7, C.B. 4661 of the Pecan Springs Unit 3B, P.U.D. Subdivision of record in Volume 20003, Pages 88-91 of the Plat Records of Bexar County, Texas, and for an easterly corner of the tract described herein;

THENCE: With the west lines of said Pecan Springs Unit 3B, P.U.D. Subdivision, the following eight (8) courses:

- 1. **S 12° 07' 18"** E, a distance of **119.69 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 2. **S 10° 07' 13"** E, a distance of **30.83 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 3. S 03° 35' 28" E, a distance of 167.35 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 4. **S 10° 07' 39" W**, a distance of **50.00 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 5. S 79° 52' 21" E, a distance of 19.96 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 6. **S 16° 34' 05"** E, a distance of **141.29 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 7. **S 33° 51' 12"** E, a distance of **81.22 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner, and
- 8. **S 04° 29° 49" W**, a distance of **25.50 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" at the southwest corner of Lot 22, Block 12 of said Pecan Springs Unit 3B, P.U.D. Subdivision, in the north line of a called 1.196 acre tract of land as described of record in Document No. 20200219514 of the Official Public Records of Bexar County, Texas, and for a easterly corner of the tract described herein;



THENCE: S 10° 06' 51" W, with the north line of said 1.196 acre tract, a distance of 20.00 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" at the northeast corner of a called 0.12 of one acre tract of land as described of record in Document No. 20200249431 of the Official Public Records of Bexar County, Texas, and for the southeast corner of the tract described herein;

THENCE: Continuing with the north line of said 1.196 acre tract, the north line of said 0.12 of one acre tract, and the north line of a called 0.138 of one acre tract of land as described of record in Document No. 20230103736 of the Official Public Records of Bexar County, Texas, the following three (3) courses:

- 1. N 79° 53' 09" W, a distance of 304.07 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 2. **N 88° 20' 52"** W, a distance of **264.31 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner, and
- 3. S 01° 39′ 08″ W, a distance of 30.00 feet to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" at the southwest corner of said 0.138 of one acre tract, the northwest corner of Lot 74, Block 7, C.B. 4671 of the Anaqua Springs Ranch Unit 7, P.U.D. Subdivision of record in Volume 20001, Pages 1357-1358 of the Plat Records of Bexar County, Texas, for the northeast corner of the termination of Cat Springs, a 50′ wide right-of-way as shown on said Anaqua Springs Ranch Unit 7, P.U.D. Subdivision Plat, and for a southeasterly corner of the tract described herein;

THENCE: With the north lines of said Anaqua Springs Ranch Unit 7, P.U.D. Subdivision, the following four (4) courses:

- 1. **N 88° 27' 03" W**, a distance of **132.64 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 2. **N 88° 27' 03" W**, a distance of **67.47 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for corner,
- 3. **S 63° 58' 01" W**, a distance of **284.45 feet** to a found ½" iron rod with a yellow plastic cap stamped "Brown Eng" for corner, and
- 4. **S 21° 04' 44" W**, a distance of **489.07 feet** to a found ½" iron rod with a red plastic cap stamped "Matkin Hoover Eng & Survey" for the south corner of said 51.253 acre tract, an easterly corner of said 170.38 acre tract, in the northwest line of said 250 acre tract and for an angle in the southerly line of the tract described herein;

THENCE: S 21° 08' 55" W, with the common line between said 250 acre tract and said 170.38 acre tract, a distance of 67.21 feet to the POINT OF BEGINNING and containing 97.79 acres of land situated in Bexar County, Texas.

Note: The basis of bearing was established using the Trimble VRS Network, NAD (83), Texas State Plane Coordinate System, South Central Zone, 4204, US Survey Foot, Grid. A survey plat was prepared by a separate document. Field work performed the week of April 22, 2019. Distances recited herein are grid distances.

Job # 18-4048 97.79 Acres

Date: December 13, 2023