



# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**



---

Transportation | Water Resources | Land Development | Surveying | Environmental

March 17, 2025

Ms. Monica Reyes  
Texas Commission on Environmental Quality (TCEQ)  
Region 13  
14250 Judson Road  
San Antonio, Texas 78233-4480

Re: Northrock Church  
Water Pollution Abatement Plan

Dear Ms. Reyes:

Please find included herein the Northrock Church Water Pollution Abatement Plan. This Water Pollution Abatement Plan has been prepared in accordance with the regulations of the Texas Administrative Code (30 TAC 213) and current policies for development over the Edwards Aquifer Recharge Zone.

This Water Pollution Abatement Plan applies to an approximate 14.17-acre site as identified by the project limits. Please review the plan information for the items it is intended to address. If acceptable, please provide a written approval of the plan in order that construction may begin at the earliest opportunity.

Appropriate review fees (\$6,500) and fee application are included. If you have questions or require additional information, please do not hesitate to contact me at your earliest convenience.

Sincerely,  
Pape-Dawson Consulting Engineers, LLC



David Martinez, P.E.  
Vice President

Attachments

P:\132\00\02\Word\Reports\WPAP\250219a1.docx



3/17/25

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

**EDWARDS AQUIFER  
APPLICATION COVER PAGE  
(TCEQ-20705)**

# Texas Commission on Environmental Quality

## Edwards Aquifer Application Cover Page

---

### Our Review of Your Application

**The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with [30 TAC 213](#).**

### Administrative Review

1. [Edwards Aquifer applications](#) must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <http://www.tceq.texas.gov/field/eapp>.

2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
6. If the geologic assessment was completed before October 1, 2004 and the site contains “possibly sensitive” features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

### Technical Review

1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

### Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

<b>1. Regulated Entity Name:</b>					<b>2. Regulated Entity No.:</b>				
<b>3. Customer Name:</b>					<b>4. Customer No.:</b>				
<b>5. Project Type:</b> (Please circle/check one)	<input checked="" type="radio"/> New	<input type="radio"/> Modification			<input type="radio"/> Extension		<input type="radio"/> Exception		
<b>6. Plan Type:</b> (Please circle/check one)	<input checked="" type="radio"/> WPAP	<input type="radio"/> CZP	<input type="radio"/> SCS	<input type="radio"/> UST	<input type="radio"/> AST	<input type="radio"/> EXP	<input type="radio"/> EXT	<input type="radio"/> Technical Clarification	<input type="radio"/> Optional Enhanced Measures
<b>7. Land Use:</b> (Please circle/check one)	<input type="radio"/> Residential		<input checked="" type="radio"/> Non-residential			<b>8. Site (acres):</b>			
<b>9. Application Fee:</b>				<b>10. Permanent BMP(s):</b>					
<b>11. SCS (Linear Ft.):</b>				<b>12. AST/UST (No. Tanks):</b>					
<b>13. County:</b>				<b>14. Watershed:</b>					

# Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

[http://www.tceq.texas.gov/assets/public/compliance/field\\_ops/eapp/EAPP%20GWCD%20map.pdf](http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf)

For more detailed boundaries, please contact the conservation district directly.

Austin Region			
County:	Hays	Travis	Williamson
Original (1 req.)	—	—	—
Region (1 req.)	—	—	—
County(ies)	—	—	—
Groundwater Conservation District(s)	<input type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Barton Springs/ Edwards Aquifer <input type="checkbox"/> Hays Trinity <input type="checkbox"/> Plum Creek	<input type="checkbox"/> Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	<input type="checkbox"/> Austin <input type="checkbox"/> Buda <input type="checkbox"/> Dripping Springs <input type="checkbox"/> Kyle <input type="checkbox"/> Mountain City <input type="checkbox"/> San Marcos <input type="checkbox"/> Wimberley <input type="checkbox"/> Woodcreek	<input type="checkbox"/> Austin <input type="checkbox"/> Bee Cave <input type="checkbox"/> Pflugerville <input type="checkbox"/> Rollingwood <input type="checkbox"/> Round Rock <input type="checkbox"/> Sunset Valley <input type="checkbox"/> West Lake Hills	<input type="checkbox"/> Austin <input type="checkbox"/> Cedar Park <input type="checkbox"/> Florence <input type="checkbox"/> Georgetown <input type="checkbox"/> Jerrell <input type="checkbox"/> Leander <input type="checkbox"/> Liberty Hill <input type="checkbox"/> Pflugerville <input type="checkbox"/> Round Rock

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)	—	—	—	—	—
Region (1 req.)	—	—	—	—	—
County(ies)	—	—	—	—	—
Groundwater Conservation District(s)	<input type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Trinity-Glen Rose	<input type="checkbox"/> Edwards Aquifer Authority	<input type="checkbox"/> Kinney	<input type="checkbox"/> EAA <input type="checkbox"/> Medina	<input type="checkbox"/> EAA <input type="checkbox"/> Uvalde
City(ies) Jurisdiction	<input type="checkbox"/> Castle Hills <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Helotes <input type="checkbox"/> Hill Country Village <input type="checkbox"/> Hollywood Park <input type="checkbox"/> San Antonio (SAWS) <input type="checkbox"/> Shavano Park	<input type="checkbox"/> Bulverde <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Garden Ridge <input type="checkbox"/> New Braunfels <input type="checkbox"/> Schertz	NA	<input type="checkbox"/> San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

Print Name of Customer/Authorized Agent

*David E. Martin*

Signature of Customer/Authorized Agent

Date

**\*\*FOR TCEQ INTERNAL USE ONLY\*\***

Date(s) Reviewed:		Date Administratively Complete:	
Received From:		Correct Number of Copies:	
Received By:		Distribution Date:	
EAPP File Number:		Complex:	
Admin. Review(s) (No.):		No. AR Rounds:	
Delinquent Fees (Y/N):		Review Time Spent:	
Lat./Long. Verified:		SOS Customer Verification:	
Agent Authorization Complete/Notarized (Y/N):		Fee Check:	Payable to TCEQ (Y/N):
Core Data Form Complete (Y/N):			Signed (Y/N):
Core Data Form Incomplete Nos.:			Less than 90 days old (Y/N):

**GENERAL INFORMATION  
FORM (TCEQ-0587)**

# General Information Form

## Texas Commission on Environmental Quality

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:

Print Name of Customer/Agent: David Martinez, P.E.

Date: 3/17/25

Signature of Customer/Agent:

David E. Martin

## Project Information

1. Regulated Entity Name: Northrock Church
2. County: Bexar
3. Stream Basin: Olmos Creek
4. Groundwater Conservation District (If applicable): Edwards Aquifer
5. Edwards Aquifer Zone:
  - ☒ Recharge Zone
  - ☒ Transition Zone
6. Plan Type:
  - ☒ WPAP
  - ☐ SCS
  - ☐ Modification
  - ☐ AST
  - ☐ UST
  - ☐ Exception Request

7. Customer (Applicant):

Contact Person: Matt Martin

Entity: Northrock Church

Mailing Address: 1278 N Loop 1604 E

City, State: San Antonio, TX

Zip: 78232

Telephone: (210) 452-4614

FAX: \_\_\_\_\_

Email Address: matt@morthrocksa.com

8. Agent/Representative (If any):

Contact Person: David Martinez, P.E.

Entity: Pape-Dawson Engineers

Mailing Address: 2000 NW Loop 410

City, State: San Antonio, Texas

Zip: 78213

Telephone: (210) 375-9000

FAX: (210) 375-9010

Email Address: dmartinez@pape-dawson.com

9. Project Location:

- ☒ The project site is located inside the city limits of San Antonio.
- ☐ The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of \_\_\_\_\_.
- ☐ The project site is not located within any city's limits or ETJ.

10. ☒ The location of the project site is described below. The description provides sufficient detail and clarity so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

From TCEQ's regional office, turn right onto Judson Toad and travel approximately 2.6 miles toward N Loop 1604. Travel west on N Loop 1604 for approximately 11.2 miles to exit at Lockhill Selma Rd. Travel south on Lockhill Selma Rd. The site is located at the SW corner of the Loop 1604 and Lockhill Selma Rd intersection.

11. ☒ **Attachment A – Road Map.** A road map showing directions to and the location of the project site is attached. The project location and site boundaries are clearly shown on the map.

12. ☒ **Attachment B - USGS / Edwards Recharge Zone Map.** A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') of the Edwards Recharge Zone is attached. The map(s) clearly show:

- ☒ Project site boundaries.
- ☒ USGS Quadrangle Name(s).
- ☒ Boundaries of the Recharge Zone (and Transition Zone, if applicable).
- ☒ Drainage path from the project site to the boundary of the Recharge Zone.

13. ☒ **The TCEQ must be able to inspect the project site or the application will be returned.** Sufficient survey staking is provided on the project to allow TCEQ regional staff to locate

the boundaries and alignment of the regulated activities and the geologic or manmade features noted in the Geologic Assessment.

☒ Survey staking will be completed by this date: When advised by TCEQ

14. ☒ **Attachment C – Project Description.** Attached at the end of this form is a detailed narrative description of the proposed project. The project description is consistent throughout the application and contains, at a minimum, the following details:

- ☒ Area of the site
- ☒ Offsite areas
- ☒ Impervious cover
- ☒ Permanent BMP(s)
- ☒ Proposed site use
- ☒ Site history
- ☐ Previous development
- ☐ Area(s) to be demolished

15. Existing project site conditions are noted below:

- ☐ Existing commercial site
- ☐ Existing industrial site
- ☐ Existing residential site
- ☐ Existing paved and/or unpaved roads
- ☒ Undeveloped (Cleared)
- ☒ Undeveloped (Undisturbed/Uncleared)
- ☐ Other: \_\_\_\_\_

### ***Prohibited Activities***

16. ☒ I am aware that the following activities are prohibited on the Recharge Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
- (2) New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
- (3) Land disposal of Class I wastes, as defined in 30 TAC §335.1;
- (4) The use of sewage holding tanks as parts of organized collection systems; and
- (5) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
- (6) New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.

17. ☒ I am aware that the following activities are prohibited on the Transition Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground Injection Control);
- (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and
- (3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.

## ***Administrative Information***

18. The fee for the plan(s) is based on:

- ☒ For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur.
- ☐ For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines.
- ☐ For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems.
- ☐ A request for an exception to any substantive portion of the regulations related to the protection of water quality.
- ☐ A request for an extension to a previously approved plan.

19. ☒ Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:


- ☒ TCEQ cashier
- ☐ Austin Regional Office (for projects in Hays, Travis, and Williamson Counties)
- ☐ San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)

20. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

21. ☒ No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.

**ATTACHMENT A**

**NORTHROCK CHURCH**  
**Water Pollution Abatement Plan**



**Pape-Dawson Engineers, Inc.**


Date: Mar 12, 2025, 9:28am User ID: danaya  
File: P:\132\00\02\Design\Environmental\WPAP\RM 1320002.dwg

**ATTACHMENT A**  
**Road Map**



**ATTACHMENT B**

**NORTHROCK CHURCH**  
**Water Pollution Abatement Plan**

  
SCALE: 1" = 2000'



Date: Mar 12, 2025, 9:50am User ID: danaya  
File: P:\132\00\02\Design\Environmental\WPAP\00 1320002.dwg

GENERAL LOCATION MAP - CASTLE HILLS, TX QUAD  
DRAINAGE FLOW    
Pape-Dawson Engineers, Inc.

USGS/EDWARDS RECHARGE ZONE MAP  
ATTACHMENT B

**ATTACHMENT C**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment C – Project Description**

Northrock Church proposes the construction of a commercial building with associated parking on approximately 14.09 acres within the City of San Antonio, in Bexar County, Texas. Project limits for the site includes 14.17 acres. The site is located at the southwest corner of the N Loop 1604 and Lockhill Selma Rd intersection. The site is bound by commercial properties to the west and to the south. The site is undeveloped and lies within the Upper San Antonio watershed and does not contain 100-year floodplain. There were no naturally occurring sensitive geological features identified in the Geologic Assessment.

The site is located in both the Edwards Aquifer Recharge Zone and the Contributing Zone within the Transition Zone. This WPAP proposes additional clearing, grading, excavation, installation of utilities and drainage improvements, construction of one (1) storm filter storage pond, two (2) detention ponds, and one (1) one-story building and associated parking. The proposed Permanent Best Management Practices (PBMPs) for stormwater treatment is two (2) Jellyfish® filter basins and one (1) Contech storm filter parallel vault which are designed in accordance with the TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in Total Suspended Solids (TSS) from the site. Approximately 10.06 acres of impervious cover, or 72.7% of the 14.17 acre project limits, are proposed for construction in this WPAP. In Watershed "PR-DA-1" the upstream access drive and approximately 1.36 acres of proposed impervious cover from the parking and drives will be treated by the Jellyfish® filter. In Watershed "PR-DA-2" the upstream access drive and approximately 1.59 acres of impervious cover from the proposed building, parking, and drives will be treated by the Jellyfish® filter. In Watershed "PR-DA-3" the upstream access drive and approximately 6.92 acres of impervious cover from the proposed building, parking, and drives will be treated by the Contech storm filter parallel vault. Watersheds "PR-DA-4" and "PR-DA-5" contain a total of 0.19 acres of uncaptured impervious cover which is offset from the overtreatment of "PR-DA-3". Please see the Treatment Summary table attached with this application. All PBMPs have been designed in accordance with the Texas Commission on Environmental Quality's (TCEQ) Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in Total Suspended Solids (TSS) from the site.

Potable water service is to be provided by the San Antonio Water System (SAWS). The proposed development will generate approximately 7000 gallons per day (average flow) of domestic wastewater based on the assumption of 5 gal/seat for Church use (1400 seats \* 5 gal/seat = 6500 gpd).

Wastewater will be disposed of by conveyance to the existing Steven M. Clouse Water Recycling Center operated by SAWS.

**GEOLOGIC ASSESSMENT FORM**  
**(TCEQ-0585)**

# Geologic Assessment

## Texas Commission on Environmental Quality

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Print Name of Geologist: Henry E. Stultz III, P.G.

Telephone: 210-375-9000

Date: February 14, 2025

Fax: 210-375-9090

Representing: Pape-Dawson Engineers, Inc., TBPGE registration number 50351

Signature of Geologist:



Regulated Entity Name: Northrock Church

## Project Information

1. Date(s) Geologic Assessment was performed: February 12, 2025

2. Type of Project:

☒ WPAP

☐ AST

☐ SCS

☐ UST

3. Location of Project:

☒ Recharge Zone

☐ Transition Zone

☐ Contributing Zone within the Transition Zone

4. ☒ **Attachment A - Geologic Assessment Table.** Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.
5. ☒ Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups\* (Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

**Table 1 - Soil Units, Infiltration Characteristics and Thickness**

Soil Name	Group*	Thickness(feet)
Anhalt clay, 0 to 2 percent slopes	D	2-5
Crawford, stony and Bexar soils, 0-5% slopes (Cb)	D	3-4
Krum clay, 1 to 5 percent slopes	C	4+
Eckrant cobbly clay, 1 to 8 percent slopes	D	1-6

*\* Soil Group Definitions (Abbreviated)*

- A. Soils having a high infiltration rate when thoroughly wetted.
- B. Soils having a moderate infiltration rate when thoroughly wetted.
- C. Soils having a slow infiltration rate when thoroughly wetted.
- D. Soils having a very slow infiltration rate when thoroughly wetted.

6. ☒ **Attachment B – Stratigraphic Column.** A stratigraphic column showing formations, members, and thicknesses is attached. The outcropping unit, if present, should be at the top of the stratigraphic column. Otherwise, the uppermost unit should be at the top of the stratigraphic column.
7. ☒ **Attachment C – Site Geology.** A narrative description of the site specific geology including any features identified in the Geologic Assessment Table, a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure(s), and karst characteristics is attached.
8. ☒ **Attachment D – Site Geologic Map(s).** The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1": 400'  
 Applicant's Site Plan Scale: 1" = 60'  
 Site Geologic Map Scale: 1" = 60'  
 Site Soils Map Scale (if more than 1 soil type): 1" = 300'
9. Method of collecting positional data:
  - ☒ Global Positioning System (GPS) technology.
  - ☐ Other method(s). Please describe method of data collection:\_\_\_\_\_
10. ☒ The project site and boundaries are clearly shown and labeled on the Site Geologic Map.
11. ☒ Surface geologic units are shown and labeled on the Site Geologic Map.

12. ☒ Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.
- ☐ Geologic or manmade features were not discovered on the project site during the field investigation.
13. ☒ The Recharge Zone boundary is shown and labeled, if appropriate.
14. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If applicable, the information must agree with Item No. 20 of the WPAP Application Section.
- ☒ There is one (1) well present on the project site and the locations are shown and labeled. (Check all of the following that apply.)
- ☒ The wells are not in use and have been properly abandoned.
- ☐ The wells are not in use and will be properly abandoned.
- ☐ The wells are in use and comply with 16 TAC Chapter 76.
- ☐ There are no wells or test holes of any kind known to exist on the project site.

### ***Administrative Information***

15. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

**ATTACHMENT A**  
**Geologic Assessment Table**

GEOLOGIC ASSESSMENT TABLE									PROJECT NAME: Northrock Church											
LOCATION			FEATURE CHARACTERISTICS											EVALUATION			PHYSICAL SETTING			
1A	1B *	1C*	2A	2B	3	4			5	5A	6	7	8A	8B	9	10		11		12
FEATURE ID	LATITUDE	LONGITUDE	FEATURE TYPE	POINTS	FORMATION	DIMENSIONS (FEET)			TREND (DEGREES)	DOM	DENSITY (NO/FT)	APERTURE (FEET)	INFILL	RELATIVE INFILTRATION RATE	TOTAL	SENSITIVITY		CATCHMENT AREA (ACRES)		TOPOGRAPHY
						X	Y	Z		10						<40	≥40	<1.6	≥1.6	
S-1	29.59238°	-98.57838°	CD	5	Kdr	20	20	1.5					F	5	10	10		X		Hillside
S-2	29.59247°	-98.57793°	CD	5	Kdr	6	6	1					F	5	10	10		X		Hillside
S-3	29.59260°	-98.57782°	CD	5	Kdr	12	30	2.5					F	5	10	10		X		Hillside
S-4	29.59098°	-98.57916°	CD	5	Kdr	115	25	2.5					F	5	10	10		X		Hillside
S-6	29.59229°	-98.58025°	CD	5	Kbu	20	15	1					F	5	10	10		X		Hillside
S-7	29.59237°	-98.57956°	CD	5	Kbu	12	3	1					F	5	10	10		X		Hillside
S-12	29.59191°	-98.57706°	F	20	Kbu-Kdr/Kbu				N49°E	10			F	5	35	35		X		Hillside
S-13	29.59274°	-98.57879°	MB	30	Kdr/Kbu								FC	20	50		50	X		Hillside
S-14	29.59198°	-98.58117°	F	20	Kdr/Kgt				N47°E	10			F	5	35	35		X		Hillside
S-15	29.59195°	-98.58172°	MB	30	Kbu								X	5	35	35		X		Hillside

\*\* DATUM: NAD 83



2A TYPE	TYPE	2B POINTS
C	Cave	30
SC	Solution cavity	20
SF	Solution-enlarged fracture(s)	20
F	Fault	20
O	Other natural bedrock features	5
MB	Manmade feature in bedrock	30
SW	Swallow hole	30
SH	Sinkhole	20
CD	Non-karst closed depression	5
Z	Zone, clustered or aligned features	30

8A INFILLING	
N	None, exposed bedrock
C	Coarse - cobbles, breakdown, sand, gravel
O	Loose or soft mud or soil, organics, leaves, sticks, dark colors
F	Fines, compacted clay-rich sediment, soil profile, gray or red colors
V	Vegetation. Give details in narrative description
FS	Flowstone, cements, cave deposits
X	Other materials

12 TOPOGRAPHY	
Cliff, Hilltop, Hillside, Drainage, Floodplain, Streambed	

I have read, I understood, and I have followed the Texas Commission on Environmental Quality's Instructions to Geologists. The information presented here complies with that document and is a true representation of the conditions observed in the field. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.



Date Feb 14, 2025

**ATTACHMENT B**  
**Stratigraphic Column**

# NORTHROCK CHURCH

## Geologic Assessment (TCEQ-0585)

### Attachment B – Stratigraphic Column

Period	Epoch	Group	Formation	Member	Thickness	Lithology	Hydro-logic Unit	Hydro-stratigraphic Unit	Hydrologic Function	Porosity	Cavern Development
Cretaceous	Late Cretaceous	Washita	Buda Limestone	--	40–50	Buff to light gray, dense nodular mudstone and wackestone containing calcite-filled veins and bluish dendrites; porcelaneous limestone that weathers from a smooth gray to grayish white; nodular surface has a conchoidal fracture; commonly contains iron nodules, iron staining, and shell frags	Upper confining unit to the Edwards aquifer	--	Confining	FR	Minor surface karst
			Del Rio Clay	--	40–50	Fossiliferous blue-green to yellow-brown clay with thin beds of packstone; contains iron nodules; <i>Ilymatogyra arietina</i>		--	Confining	None	None
			Georgetown	--	20–30	Reddish-brown, gray to light tan, shaley mudstone and wackestone; commonly contains black dendrites, iron nodules, and iron staining; often fossiliferous with <i>Plesioturritella brazaensis</i> , <i>Waconella wacoensis</i> common	Edwards Aquifer	I	Confining	MO	None
	Early Cretaceous	Person	Cyclic and marine, undivided		80–90	Pelletal limestone; ranges from chalk to mudstone and miliolid grainstone; thin to massive beds; some crossbedding evident; a packstone containing large caprinids is present near contact with the overlying Georgetown Formations; chert is common as beds and large nodules		II	Aquifer	MO, BU, VUG, BP, FR, CV	Many subsurface; might be associated with earlier karst development
				Leached and collapsed, undivided	70–90	Hard, dense, recrystallized limestone; mudstone, wackestone, packstone, and grainstone; contains chert as beds and large nodules; heavily bioturbated with iron-stained beds; often stromatolitic; <i>Toucasia</i> sp. Often found above contact with the underlying regional dense member; <i>Montastrea roemeriana</i> and oysters rare		III	Aquifer	BU, VUG, FR, BP, BR, CV	Extensive lateral development; large rooms
			Regional dense		20–24	Dense, shaly limestone; oyster shell mudstone and iron wackestone; wispy iron staining; chert nodules rarer than in the rest of the chert-bearing Edwards Group		IV	Confining	FR, CV	Very few; only vertical fracture enlargement
		Kainer	Grainstone		40–50	Hard, dense limestone that consists mostly of a tightly cemented miliolid skeletal fragment grainstone; contains interspersed chalky mudstone and wackestone; chert as beds and nodules; crossbedding and ripple marks are common primarily at the contact with the overlying regional dense bed		V	Aquifer	IP, IG, BU, FR, BP, CV	Few
			Kirsch-berg Evaporite		40–50	Highly altered crystalline limestone and chalky mudstone with occasional grainstone associated with tidal channels; chert as beds and nodules, boxwork molds are common, matrix recrystallized to a coarse grain spar; intervals of collapse breccia and travertine deposits		VI	Aquifer	IG, MO, VUG, FR, BR, CV	Probably extensive cave development
			Dolomitic		90–120	Hard, dense to granular, dolomitic limestone; chert as beds and nodules (absent in lower 20 ft); <i>Toucasia</i> sp. abundant; lower three-fourths composed of sucrosic dolomites and grainstones with hard, dense limestones interspersed; upper one-fourth composed mostly of hard, dense mudstone, wackestone, packstone, grainstone, and recrystallized dolomites with bioturbated beds		VII	Aquifer	IP, IC, IG, MO, BU, VUG, FR, BP, CV	Cave development as shafts with minor horizontal extent
			Basal nodular		40–50	Moderately hard, shaly, nodular, burrowed mudstone to miliolid grainstone that also contains dolomite; contains dark, spherical textural features known as black rotund bodies; <i>Ceratostreon texana</i> , <i>Caprina</i> sp., miliolids, and gastropods		VIII	Aquifer, confining unit in areas without caves	IP, MO, BU, BP, FR, CV	Large lateral caves at surface

Source: Clark, Golab, and Morris (2016); Cavern development modified from Stein and Ozuna (1995). Porosity types - Fabric selective: IP, Interparticle porosity; IG, Intergranular porosity; IC, Intercrystalline porosity; SH, shelter porosity; MO, moldic porosity; BU, burrowed porosity; FE, fenestral; BP, bedding plane porosity. Not fabric selective: FR, fracture porosity; CH, channel porosity; BR, breccia; VUG, vug porosity; CV, cave porosity.

# **ATTACHMENT C**

## **Site Geology**

# NORTHROCK CHURCH

## Geologic Assessment

### Attachment C – Site Geology

#### SUMMARY

The Northrock Church site is located along N Loop 1604 W at the west of the intersection of Lockhill Selma Road and N Loop 1604 W in San Antonio, Texas.

A portion of this Geologic Assessment incorporates observations from a previous assessment conducted in 2016 for Pinnacle Oaks. Features identified in that assessment were re-evaluated and described herein. Several features in that assessment were not included within the boundary of this assessment, therefore features in this assessment were not numbered sequentially.

Based on the results of the field survey conducted in accordance with *Instructions for Geologists for Geologic Assessments in the Edwards Aquifer Recharge/Transition Zones (TCEQ-0585 Instructions)*, no naturally occurring sensitive features were identified on site. No springs or streams were identified on site. The overall potential for fluid migration to the Edwards Aquifer for the site is low.

#### SITE GEOLOGY

As observed through field evidence, the geologic formations which outcrop at the surface within the subject site are the Buda Limestone (Kbu), Del Rio Clay (Kdr) formation, and the Georgetown (Kgt) formation. These observations are consistent with published sources. The formations are described below:

- The Kbu is characterized by buff, light gray, dense mudstone. Karst development in the Kbu is generally minor.
- The Kdr is a blue-green to yellow-brown waxy clay. Karst development within the Kdr does not occur.
- The Kgt formation is characterized by reddish-brown to light tan marly limestone. Karst development within the Kgt generally does not occur.

The predominant trend of faults in the vicinity of the site is approximately N48°E, based on faults identified during the previous mapping of the area.

# **NORTHROCK CHURCH**

## **Geologic Assessment**

### **FEATURE DESCRIPTIONS:**

Descriptions of the features observed onsite are provided below:

#### Features S-1, S-2, S-3, S-6, and S-7

These features, identified in the 2016 Geologic Assessment for Pinnacle Oaks, are non-karst closed depressions from past tree removal. The non-karst origins and presence of fine infilling suggest a low probability of rapid infiltration.

#### Feature S-4

Feature S-4, identified in the 2016 Geologic Assessment for Pinnacle Oaks, is a non-karst closed depression from upland drainage. The non-karst origin and presence of fine infilling suggest a low probability of rapid infiltration.

#### Feature S-12

Feature S-12 is an interformational fault that juxtaposes the Kbu to the northwest with the Kbu and Kdr to the southeast. It was identified by review of aerial photography and published maps. Lack of evidence of enhanced permeability and the presence of fine-grained soil cover suggests a low probability of rapid infiltration.

#### Feature S-13

Feature S-13 is an existing sewer line that is not located beneath pavement. The sewer line has been trenched through bedrock and backfilled with a mix of fine and coarse fill material that may be more permeable than surrounding undisturbed areas. Therefore, the probability of rapid infiltration is intermediate.

#### Feature S-14

Feature S-14 is an interformational fault that juxtaposes the Kdr to the northwest with the Kgt to the southeast. It was identified by review of aerial photography and published maps. Lack of evidence of enhanced permeability and the presence of fine-grained soil cover suggests a low probability of rapid infiltration.

# **NORTHROCK CHURCH**

## **Geologic Assessment**

### Feature S-15

Feature S-15 is a plugged water well. The plugging report is attached at the end of this narrative. As the well was properly plugged and abandoned, the probability of rapid infiltration is low.

## **REFERENCES**

Clark, A.K., Golab, J.A., Morris, R.R., and Pedraza, D.E., 2023, Geologic framework and hydrostratigraphy of the Edwards and Trinity aquifers within northern Bexar and Comal Counties, Texas: U.S. Geological Survey Scientific Investigations Map 3510, 1 sheet, scale 1:24,000, 24-p. pamphlet, <https://doi.org/10.3133/sim3510>

Nationwide Environmental Title Research, LLC. Historical Aerials, HistoricAerials.com. <https://www.historicaerials.com/viewer>, February 12, 2025.

Pape-Dawson, 2016, Geologic Assessment: Pinnacle Oaks.

Soil Survey Staff, Natural Resources Conservation Service, United States Department of Agriculture. Web Soil Survey. <http://websoilsurvey.sc.egov.usda.gov/>, February 12, 2025.

Stein, W.G., and Ozuna, G.B., 1995, Geologic framework and hydrogeologic characteristics of the Edwards Aquifer recharge zone, Bexar County, Texas: U.S. Geological Survey Water-Resources Investigations Report 95-4030, 8 p.

Texas Water Development Board, Wells in TWDB Groundwater Database Viewer, <https://www3.twdb.texas.gov/apps/waterdatainteractive/groundwaterdataviewer>, February 12, 2025.

U.S. Geological Survey, National Water Information System: Mapper, <https://maps.waterdata.usgs.gov/mapper/index.html>, February 12, 2025.

## STATE OF TEXAS PLUGGING REPORT for Tracking #177584

Owner:	GUINEE FAMILY LP	Owner Well #:	No Data
Address:	PO BOX 691447 SAN ANOTNIO, TX 78269	Grid #:	68-28-2
Well Location:	4919 BACON ROAD SAN ANTONIO, TX 78249	Latitude:	29° 35' 31.1" N
Well County:	Bexar	Longitude:	098° 34' 54.1" W
		Elevation:	No Data

---

Well Type: **Withdrawal of Water**

### Drilling Information

Company:	No Data	Date Drilled:	No Data
Driller:	No Data	License Number:	N/A
Borehole:	No Data		

### Plugging Information

Date Plugged: **5/10/2018**      Plugger: **C&C GROUNDWATER SERVICES**

Plug Method: **Tremmie pipe cement from bottom to top**

#### Casing Left in Well:

Dia (in.)	Top (ft.)	Bottom (ft.)
6.38	0	80

#### Plug(s) Placed in Well:

Top (ft.)	Bottom (ft.)	Description (number of sacks & material)
0	280	PORTALND CEMENT 80 QUZCKRETE USED 7 SACKS ALSO


Certification Data: The driller certified that the driller plugged this well (or the well was plugged under the driller's direct supervision) and that each and all of the statements herein are true and correct. The driller understood that failure to complete the required items will result in the reports(s) being returned for completion and resubmittal.

Company Information: **C&C Groundwater Services LLC**  
**29143 Old Fredericksburg Rd**  
**Boerne, TX 78015**

Driller Name: **RICHARD KYLE COURTNEY**      License Number: **2546**

Comments: **GRAVEL FROM 396 FEET TO 280**  
**TREMIE PORTLAND FROM 280 FEET TO SURFACE.**

**ATTACHMENT D**  
**Site Geologic Map(s)**



JOB NO.	13200-02
DATE	Feb 2025
DESIGNER	HS
CHECKED	HDJ
SHEET	ATTACHMENT D

**NORTHROCK CHURCH**  
**SAN ANTONIO, TEXAS**  
**SITE SOILS MAP**

**PAPE-DAWSON ENGINEERS**  
2000 NW LOOP 410 | SAN ANTONIO, TX 78213 | 210.375.9000  
TEXAS ENGINEERING FIRM #470 | TEXAS SURVEYING FIRM #10028800



**WATER POLLUTION  
ABATEMENT PLAN  
APPLICATION FORM (TCEQ-  
0584)**

# Water Pollution Abatement Plan Application

## Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b), Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***


## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Water Pollution Abatement Plan Application Form** is hereby submitted for TCEQ review and Executive Director approval. The form was prepared by:

Print Name of Customer/Agent: David Martinez, P.E.

Date: 3/17/25

Signature of Customer/Agent:



Regulated Entity Name: Northrock Church

## Regulated Entity Information

1. The type of project is:

- ☐ Residential: Number of Lots: \_\_\_\_\_
- ☐ Residential: Number of Living Unit Equivalents: \_\_\_\_\_
- ☒ Commercial
- ☐ Industrial
- ☐ Other: \_\_\_\_\_

2. Total site acreage (size of property): 14.17

3. Estimated projected population: N/A

4. The amount and type of impervious cover expected after construction are shown below:

**Table 1 - Impervious Cover Table**

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	65,845	÷ 43,560 =	1.51
Parking	344,934	÷ 43,560 =	7.92
Other paved surfaces	27,264	÷ 43,560 =	0.63
Total Impervious Cover	438,043	÷ 43,560 =	10.06

**Total Impervious Cover 10.06 ÷ Total Acreage 14.17 X 100 = 71.0% Impervious Cover**

5. ☒ **Attachment A - Factors Affecting Surface Water Quality.** A detailed description of all factors that could affect surface water and groundwater quality that addresses ultimate land use is attached.
6. ☒ Only inert materials as defined by 30 TAC §330.2 will be used as fill material.

### ***For Road Projects Only***

**Complete questions 7 - 12 if this application is exclusively for a road project.**

7. Type of project:

- ☐ TXDOT road project.
- ☐ County road or roads built to county specifications.
- ☐ City thoroughfare or roads to be dedicated to a municipality.
- ☐ Street or road providing access to private driveways.

8. Type of pavement or road surface to be used:

- ☐ Concrete
- ☐ Asphaltic concrete pavement
- ☐ Other: \_\_\_\_\_

9. Length of Right of Way (R.O.W.): \_\_\_\_\_ feet.

Width of R.O.W.: \_\_\_\_\_ feet.

L x W = \_\_\_\_\_ Ft<sup>2</sup> ÷ 43,560 Ft<sup>2</sup>/Acre = \_\_\_\_\_ acres.

10. Length of pavement area: \_\_\_\_\_ feet.

Width of pavement area: \_\_\_\_\_ feet.

L x W = \_\_\_\_\_ Ft<sup>2</sup> ÷ 43,560 Ft<sup>2</sup>/Acre = \_\_\_\_\_ acres.

Pavement area \_\_\_\_\_ acres ÷ R.O.W. area \_\_\_\_\_ acres x 100 = \_\_\_\_\_% impervious cover.

11. ☐ A rest stop will be included in this project.

☐ A rest stop will not be included in this project.

12. ☐ Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

### ***Stormwater to be generated by the Proposed Project***

13. ☒ **Attachment B - Volume and Character of Stormwater.** A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on the area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

### ***Wastewater to be generated by the Proposed Project***

14. The character and volume of wastewater is shown below:

<u>100%</u> Domestic	<u>7000</u> Gallons/day
<u>      </u> % Industrial	<u>      </u> Gallons/day
<u>      </u> % Commingled	<u>      </u> Gallons/day
TOTAL gallons/day <u>7000 gpd (based on 1400 seats * 5 gal/seat)</u>	

15. Wastewater will be disposed of by:

☐ On-Site Sewage Facility (OSSF/Septic Tank):

☐ **Attachment C - Suitability Letter from Authorized Agent.** An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities.

☐ Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.

☒ Sewage Collection System (Sewer Lines):

☒ Private service laterals from the wastewater generating facilities will be connected to an existing SCS.

☐ Private service laterals from the wastewater generating facilities will be connected to a proposed SCS.

☐ The SCS was previously submitted on\_\_\_\_\_.

☐ The SCS was submitted with this application.

☐ The SCS will be submitted at a later date. The owner is aware that the SCS may not be installed prior to Executive Director approval.

☒ The sewage collection system will convey the wastewater to the Steven Clouse WRC (name) Treatment Plant. The treatment facility is:

☒ Existing.

☐ Proposed.

16. ☒ All private service laterals will be inspected as required in 30 TAC §213.5.

## **Site Plan Requirements**

**Items 17 – 28 must be included on the Site Plan.**

17. ☒ The Site Plan must have a minimum scale of 1" = 400'.

Site Plan Scale: 1" = 60'.

18. 100-year floodplain boundaries:

☐ Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.

☒ No part of the project site is located within the 100-year floodplain.

The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): DFIRM (Digital Flood Insurance Rate Map for Bexar County, Texas and Incorporated Areas) Panel No. 48029C0230G, Dated 09.29.2010

19. ☒ The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, open space, etc. are shown on the plan.

☐ The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, open space, etc. are shown on the site plan.

20. All known wells (oil, water, unplugged, capped and/or abandoned, test holes, etc.):

☒ There are 1 (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply)

☒ The wells are not in use and have been properly abandoned.

☐ The wells are not in use and will be properly abandoned.

☐ The wells are in use and comply with 16 TAC §76.

☐ There are no wells or test holes of any kind known to exist on the project site.

21. Geologic or manmade features which are on the site:

☒ All sensitive geologic or manmade features identified in the Geologic Assessment are shown and labeled.

☐ No sensitive geologic or manmade features were identified in the Geologic Assessment.

☐ **Attachment D - Exception to the Required Geologic Assessment.** A request and justification for an exception to a portion of the Geologic Assessment is attached.

- 22. ☒ The drainage patterns and approximate slopes anticipated after major grading activities.
- 23. ☒ Areas of soil disturbance and areas which will not be disturbed.
- 24. ☒ Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
- 25. ☒ Locations where soil stabilization practices are expected to occur.
- 26. ☐ Surface waters (including wetlands).  
☒ N/A
- 27. ☐ Locations where stormwater discharges to surface water or sensitive features are to occur.  
☒ There will be no discharges to surface water or sensitive features.
- 28. ☒ Legal boundaries of the site are shown.

### ***Administrative Information***

- 29. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 30. ☒ Any modification of this WPAP will require Executive Director approval, prior to construction, and may require submission of a revised application, with appropriate fees.

**ATTACHMENT A**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment A – Factors Affecting Water Quality**

Potential sources of pollution that may reasonably be expected to affect the quality of storm water discharges from the site during construction include:

- Soil erosion due to the clearing of the site;
- Oil, grease, fuel and hydraulic fluid contamination from construction equipment and vehicle drippings;
- Hydrocarbons from asphalt paving operations;
- Miscellaneous trash and litter from construction workers and material wrappings;
- Concrete truck washout.
- Potential overflow/spills from portable toilets

Potential sources of pollution that may reasonably be expected to affect the quality of storm water discharges from the site after development include:

- Oil, grease, fuel and hydraulic fluid contamination from vehicle drippings;
- Dirt and dust which may fall off vehicles; and
- Miscellaneous trash and litter.

**ATTACHMENT B**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment B – Volume and Character of Stormwater**

Stormwater runoff will increase as a result of this development. For a 25-year storm event, the overall project will generate approximately 51.0 cfs. The runoff coefficient for the site changes from approximately 0.49 before development to 0.97 after development. Values are based on the Rational Method using runoff coefficients per the City of San Antonio Unified Development Code.

**TEMPORARY STORMWATER  
SECTION (TCEQ-0602)**

# Temporary Stormwater Section

## Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: David Martinez, P.E.

Date: 3/17/25

Signature of Customer/Agent:



Regulated Entity Name: Northrock Church

## Project Information

### Potential Sources of Contamination

*Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.*

1. Fuels for construction equipment and hazardous substances which will be used during construction:

☒ The following fuels and/or hazardous substances will be stored on the site: Construction staging area

These fuels and/or hazardous substances will be stored in:

- ☒ Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

- ☐ Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
- ☐ Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
- ☐ Fuels and hazardous substances will not be stored on the site.
- 2. ☒ **Attachment A - Spill Response Actions.** A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. ☒ Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. ☒ **Attachment B - Potential Sources of Contamination.** A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

### ***Sequence of Construction***

- 5. ☒ **Attachment C - Sequence of Major Activities.** A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
  - ☒ For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
  - ☒ For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6. ☒ Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: Olmos Creek

### ***Temporary Best Management Practices (TBMPs)***

*Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.*

- 7. ☒ **Attachment D – Temporary Best Management Practices and Measures.** TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

- ☒ A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
  - ☒ A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
  - ☒ A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
  - ☒ A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8. ☒ The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
- ☐ **Attachment E - Request to Temporarily Seal a Feature.** A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
- ☒ There will be no temporary sealing of naturally-occurring sensitive features on the site.
9. ☒ **Attachment F - Structural Practices.** A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10. ☒ **Attachment G - Drainage Area Map.** A drainage area map supporting the following requirements is attached:
- ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
  - ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
  - ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
  - ☐ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

- ☒ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.
11. ☐ **Attachment H - Temporary Sediment Pond(s) Plans and Calculations.** Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
- ☒ N/A
12. ☒ **Attachment I - Inspection and Maintenance for BMPs.** A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
13. ☒ All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
14. ☒ If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
15. ☐ Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
16. ☒ Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

## ***Soil Stabilization Practices***

*Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.*

17. ☒ **Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices.** A schedule of the interim and permanent soil stabilization practices for the site is attached.

18. ☒ Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
19. ☒ Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

### ***Administrative Information***

20. ☒ All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
21. ☒ If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
22. ☒ Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

**ATTACHMENT A**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment A – Spill Response Actions**

In the event of an accidental leak or spill:

- Spill must be contained and cleaned up immediately.
- Spills will not be merely buried or washed with water.
- Contractor shall take action to contain spill. Contractor may use sand or other absorbent material stockpiled on site to absorb spill. Absorbent material should be spread over the spill area to absorb the spilled product.
- In the event of an uncontained discharge the contractor shall utilize onsite equipment to construct berms downgradient of the spill with sand or other absorbent material to contain and absorb the spilled product.
- Spill containment/absorbent materials along with impacted media must be collected and stored in such a way so as not to continue to affect additional media (soil/water). Once the spill has been contained, collected material should be placed on poly or plastic sheeting until removed from the site. The impacted media and cleanup materials should be covered with plastic sheeting and the edges weighed down with paving bricks or other similarly dense objects as the material is being accumulated. This will prevent the impacted media and cleanup materials from becoming airborne in windy conditions or impacting runoff during a rain event. The stockpiled materials should not be located within an area of concentrated runoff such as along a curb line or within a swale.
- Contaminated soils and cleanup materials will be sampled for waste characterization. When the analysis results are known the contaminated soils and cleanup materials will be removed from the site and disposed in a permitted landfill in accordance with applicable regulations.
- The contractor will be required to notify the owner, who will in turn contact TCEQ to notify them in the event of a significant hazardous/reportable quantity spill. Additional notifications as required by the type and amount of spill will be conducted by owner or owner's representative.

In the event of an accidental significant or hazardous spill:

The contractor will be required to report significant or hazardous spills in reportable quantities to:

- Notify the TCEQ by telephone as soon as possible and within 24 hours at 512-339-2929 (Austin) or 210-490-3096 (San Antonio) between 8 AM and 5 PM. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site. [https://www.tceq.texas.gov/response/spills/spill\\_rq.html](https://www.tceq.texas.gov/response/spills/spill_rq.html)
- For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110,119, and 302, the contractor should notify the National Response Center at (800) 424-8802.

## **NORTHROCK CHURCH**

### **Water Pollution Abatement Plan**

- Notification should first be made by telephone and followed up with a written report.
- The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.
- Other agencies which may need to be consulted include, but are not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.
- Contaminated soils will be sampled for waste characterization. When the analysis results are known the contaminated soils will be removed from the site and disposed in a permitted landfill in accordance with applicable regulations.

Additional guidance can be obtained from TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) Section 1.4.16. Contractor shall review this section.

**ATTACHMENT B**

# NORTHROCK CHURCH

## Water Pollution Abatement Plan

### Attachment B – Potential Sources of Contamination

Other potential sources of contamination during construction include:

Potential Source	Preventative Measure
Asphalt products used on this project.	<ul style="list-style-type: none"> <li>After placement of asphalt, emulsion or coatings, the contractor will be responsible for immediate cleanup should an unexpected rain occur. For the duration of the asphalt product curing time, the contractor will maintain standby personnel and equipment to contain any asphalt wash-off should an unexpected rain occur. The contractor will be instructed not to place asphalt products on the ground within 48 hours of a forecasted rain.</li> </ul>
Oil, grease, fuel, and hydraulic fluid contamination from construction equipment and vehicle dripping.	<ul style="list-style-type: none"> <li>Vehicle maintenance when possible, will be performed within the construction staging area.</li> <li>Construction vehicles and equipment shall be checked regularly for leaks and repaired immediately.</li> </ul>
Accidental leaks or spills of oil, petroleum products, and substances listed under 40 CFR parts 110, 117, and 302 used or stored temporarily on site.	<ul style="list-style-type: none"> <li>Contractor to incorporate into regular safety meetings, a discussion of spill prevention and appropriate disposal procedures.</li> <li>Contractor's superintendent or representative overseer shall enforce proper spill prevention and control measures.</li> <li>Hazardous materials and wastes shall be stored in covered containers and protected from vandalism.</li> <li>A stockpile of spill cleanup materials shall be stored on site where it will be readily accessible.</li> </ul>
Miscellaneous trash and litter from construction workers and material wrappings.	<ul style="list-style-type: none"> <li>Trash containers will be placed throughout the site to encourage proper trash disposal.</li> </ul>
Construction debris.	<ul style="list-style-type: none"> <li>Construction debris will be monitored daily by contractor. Debris will be collected weekly and placed in disposal bins. Situations requiring immediate attention will be addressed on a case-by-case basis.</li> </ul>
Spills/Overflow of waste from portable toilets	<ul style="list-style-type: none"> <li>Portable toilets will be placed away from high-traffic vehicular areas and storm drain inlets.</li> <li>Portable toilets will be placed on a level ground surface.</li> <li>Portable toilets will be inspected regularly for leaks and will be serviced and sanitized at time intervals that will maintain sanitary conditions.</li> </ul>

**ATTACHMENT C**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment C – Sequence of Major Activities**

The sequence of major activities which disturb soil during construction on this site will be divided into two stages. The first is site preparation that will include installation of TMBPs, clearing, and grubbing of vegetation where applicable. This will disturb approximately 14.17 acres. The second is construction that will include construction of a commercial building and associated drives, the filtration basins and detention basins, construction of new pavement area, sidewalks, landscaping and site cleanup. This will disturb approximately 14.17 acres.

**ATTACHMENT D**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment D – Temporary Best Management Practices and Measures**

- A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.

***Upgradient water from the access drives will cross the site. Upgradient water will be accepted onto the site and will drain toward the TBMPs. All TBMPs are adequate for the drainage areas they serve.***

- b. A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.

***Site preparation, which is the initiation of all activity on the project, will disturb the largest amount of soil. Therefore, before any of this work can begin, the clearing and grading contractor will be responsible for the installation of all on-site control measures. The methodology for pollution prevention of on-site stormwater will include: (1) erection of silt fences along the downgradient boundary of construction activities for temporary erosion and sedimentation controls, (2) installation of rock berms with silt fencing downgradient from areas of concentrated stormwater flow for temporary erosion control, (3) Installation of gravel bags and drain inlet protection at inlets and downgradient areas of construction activities for sediment control (4) installation of stabilized construction entrance/exit(s) to reduce the dispersion of sediment from the site, and (5) installation of construction staging area(s).***

***Prior to the initiation of construction, all previously installed control measures will be repaired or reestablished for their designed or intended purpose. This work, which is the remainder of all activity on the project, may also disturb additional soil. The construction contractor will be responsible for the installation of all remaining on-site control measures that includes installation of the concrete truck washout pit(s), as construction phasing warrants.***

***Temporary measures are intended to provide a method of slowing the flow of runoff from the construction site in order to allow sediment and suspended solids to settle out of the runoff. By containing the sediment and solids within the site, they will not enter surface streams and/or sensitive features.***

- c. A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.

***There are no naturally occurring sensitive features or surface waters observed within the project limits. Temporary BMPs utilized are adequate for the drainage areas served.***

***Temporary measures are intended to provide a method of slowing the flow of runoff from the construction site in order to allow sediment and suspended solids to settle out of the runoff. By containing the sediment and solids within the site, they will not enter surface streams and/or sensitive features.***

## **NORTHROCK CHURCH**

### **Water Pollution Abatement Plan**

- d. A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.

***There are no naturally occurring sensitive features or surface waters observed within the project limits. Temporary BMPs utilized are adequate for the drainage areas served.***

***BMP measures utilized in this plan are intended to allow stormwater to continue downstream after passing through the BMPs. This will allow stormwater runoff to continue downgradient to streams or features that may exist downstream of the site.***

**ATTACHMENT F**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment F – Structural Practices**

The following structural measures will be installed prior to the initiation of site preparation activities:

- Erection of silt fences along the downgradient boundary of construction activities and rock berms with silt fence for secondary protection, as located on Exhibit 1 and illustrated in Exhibit 2.
- Installation of gravel bags and drain inlet protection at inlets and downgradient areas of construction activities, as located on Exhibit 1 and illustrated in Exhibit 2.
- Installation of stabilized construction entrance/exit(s) and construction staging area(s), as located on Exhibit 1, and illustrated on Exhibit 2.

The following structural measures will be installed at the initiation of construction activities or as appropriate based on the construction sequencing:

- Installation of concrete truck washout pit(s), as required and located on Exhibit 1 and illustrated on Exhibit 2.

**ATTACHMENT G**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment G – Drainage Area Map**

No more than ten (10) acres will be disturbed within a common drainage area at one time as the site is comprised of multiple sub-drainage areas. All TBMPs utilized are adequate for the drainage areas served.

**ATTACHMENT I**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment I – Inspections**

Designated and qualified person(s) shall inspect Pollution Control Measures weekly and within 24 hours after a storm event. An inspection report that summarizes the scope of the inspection, names and qualifications of personnel conducting the inspection, date of the inspection, major observations, and actions taken as a result of the inspection shall be recorded and maintained as part of Storm Water TPDES data for a period of three years after the Notice of Termination (NOT) has been filed. A copy of the Inspection Report Form is provided in this Storm Water Pollution Prevention Plan.

As a minimum, the inspector shall observe: (1) significant disturbed areas for evidence of erosion, (2) storage areas for evidence of leakage from the exposed stored materials, (3) structural controls (rock berm outlets, silt fences, drainage swales, etc.) for evidence of failure or excess siltation (over 6 inches deep), (4) vehicle exit point for evidence of off-site sediment tracking, (5) vehicle storage areas for signs of leaking equipment or spills, (6) concrete truck rinse-out pit for signs of potential failure, (7) embankment, spillways, and outlet of sediment basin (where applicable) for erosion damage, and (8) sediment basins (where applicable) for evidence that basin has accumulated 50% of its volume in silt. Deficiencies noted during the inspection will be corrected and documented within seven calendar days following the inspection or before the next anticipated storm event if practicable.

Contractor shall review Sections 1.3 and 1.4 of TCEQ's Technical Guidance Manual for additional BMP inspection and maintenance requirements.

# NORTHROCK CHURCH

## Water Pollution Abatement Plan

Pollution Prevention Measure	Inspected in Compliance	Corrective Action Required	
		Description (use additional sheet if necessary)	Date Completed
Best Management Practices			
Natural vegetation buffer strips			
Temporary vegetation			
Permanent vegetation			
Sediment control basin			
Silt fences			
Rock berms			
Gravel filter bags			
Drain inlet protection			
Other structural controls			
Vehicle exits (off-site tracking)			
Material storage areas (leakage)			
Equipment areas (leaks, spills)			
Concrete washout pit (leaks, failure)			
General site cleanliness			
Trash receptacles			
Evidence of Erosion			
Site preparation			
Roadway or parking lot construction			
Utility construction			
Drainage construction			
Building construction			
Major Observations			
Sediment discharges from site			
BMPs requiring maintenance			
BMPs requiring modification			
Additional BMPs required			

\_\_\_\_\_ A brief statement describing the qualifications of the inspector is included in this SWP3.

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

"I further certify I am an authorized signatory in accordance with the provisions of 30 TAC §305.128."

\_\_\_\_\_  
Inspector's Name

\_\_\_\_\_  
Inspector's Signature

\_\_\_\_\_  
Date

# NORTHROCK CHURCH

## Water Pollution Abatement Plan

### PROJECT MILESTONE DATES

Date when major site grading activities begin:

<u>Construction Activity</u>	<u>Date</u>
Installation of BMPs	

Dates when construction activities temporarily or permanently cease on all or a portion of the project:

<u>Construction Activity</u>	<u>Date</u>

Dates when stabilization measures are initiated:

<u>Stabilization Activity</u>	<u>Date</u>
Removal of BMPs	

**ATTACHMENT J**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices**

Interim on-site stabilization measures, which are continuous, will include minimizing soil disturbances by exposing the smallest practical area of land required for the shortest period of time and maximizing use of natural vegetation. As soon as practical, all disturbed soil will be stabilized as per project specifications in accordance with pages 1-35 to 1-60 of TCEQ's Technical Guidance Manual (TGM) RG-348 (2005). Mulching, netting, erosion blankets and seeding are acceptable.

Stabilization measures will be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, and except as provided below, will be initiated no more than fourteen (14) days after the construction activity in that portion of the site has temporarily or permanently ceased. Where construction activity on a portion of the site is temporarily ceased, and earth disturbing activities will be resumed within twenty-one (21) days, temporary stabilization measures do not have to be initiated on that portion of site. In areas experiencing droughts where the initiation of stabilization measures by the 14<sup>th</sup> day after construction activity has temporarily or permanently ceased is precluded by seasonably arid conditions, stabilization measures must be initiated as soon as practicable.

**PERMANENT STORMWATER  
SECTION (TCEQ-0600)**

# Permanent Stormwater Section

## Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(C), (D)(li), (E), and (5), Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Permanent Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: David Martinez, P.E.

Date: 3/17/25

Signature of Customer/Agent



Regulated Entity Name: Northrock Church

## Permanent Best Management Practices (BMPs)

***Permanent best management practices and measures that will be used during and after construction is completed.***

1. ☒ Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.  
☐ N/A
2. ☒ These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.  
☒ The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

☐ A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: \_\_\_\_\_

☐ N/A

3. ☒ Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.

☐ N/A

4. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

☐ The site will be used for low density single-family residential development and has 20% or less impervious cover.

☐ The site will be used for low density single-family residential development but has more than 20% impervious cover.

☒ The site will not be used for low density single-family residential development.

5. The executive director may waive the requirement for other permanent BMPs for multi-family residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.

☐ **Attachment A - 20% or Less Impervious Cover Waiver.** The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.

☐ The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.

☒ The site will not be used for multi-family residential developments, schools, or small business sites.

6. ☒ **Attachment B - BMPs for Upgradient Stormwater.**

- ☐ A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.
- ☐ No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.
- ☒ Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
7. ☒ **Attachment C - BMPs for On-site Stormwater.**
- ☒ A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.
- ☐ Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
8. ☒ **Attachment D - BMPs for Surface Streams.** A description of the BMPs and measures that prevent pollutants from entering surface streams, sensitive features, or the aquifer is attached. Each feature identified in the Geologic Assessment as sensitive has been addressed.
- ☐ N/A
9. ☒ The applicant understands that to the extent practicable, BMPs and measures must maintain flow to naturally occurring sensitive features identified in either the geologic assessment, executive director review, or during excavation, blasting, or construction.
- ☒ The permanent sealing of or diversion of flow from a naturally-occurring sensitive feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed.
- ☐ **Attachment E - Request to Seal Features.** A request to seal a naturally-occurring sensitive feature, that includes, for each feature, a justification as to why no reasonable and practicable alternative exists, is attached.
10. ☒ **Attachment F - Construction Plans.** All construction plans and design calculations for the proposed permanent BMP(s) and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. The plans are attached and, if applicable include:
- ☒ Design calculations (TSS removal calculations)
- ☒ TCEQ construction notes
- ☒ All geologic features
- ☒ All proposed structural BMP(s) plans and specifications
- ☐ N/A

11. ☒ **Attachment G - Inspection, Maintenance, Repair and Retrofit Plan.** A plan for the inspection, maintenance, repairs, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan includes all of the following:
- ☒ Prepared and certified by the engineer designing the permanent BMPs and measures
  - ☒ Signed by the owner or responsible party
  - ☒ Procedures for documenting inspections, maintenance, repairs, and, if necessary retrofit
  - ☒ A discussion of record keeping procedures
- ☐ N/A
12. ☐ **Attachment H - Pilot-Scale Field Testing Plan.** Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
- ☒ N/A
13. ☐ **Attachment I - Measures for Minimizing Surface Stream Contamination.** A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that results in water quality degradation.
- ☒ N/A

### ***Responsibility for Maintenance of Permanent BMP(s)***

***Responsibility for maintenance of best management practices and measures after construction is complete.***

14. ☒ The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.
- ☐ N/A
15. ☒ A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.
- ☐ N/A

**ATTACHMENT B**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment B – BMPs for Upgradient Stormwater**

A portion of the existing Bacon Rd and the public access drive will flow across the project limits. The onsite PBMPs have been sized to account for the flows from these areas.

The proposed Permanent Best Management Practices (PBMPs) for stormwater treatment is one (1) Contech Storm Filter parallel vault and two (2) Jellyfish® filters which are designed in accordance with the TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in Total Suspended Solids (TSS) from the site.

**ATTACHMENT C**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment C – BMPs for On-Site Stormwater**

The proposed Permanent Best Management Practices (PBMPs) for stormwater treatment is one (1) Contech Storm Filter parallel vault and two (2) Jellyfish® filters which are designed in accordance with the TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in Total Suspended Solids (TSS) from the site.

**ATTACHMENT D**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment D – BMPs for Surface Streams**

The proposed Permanent Best Management Practices (PBMPs) for stormwater treatment is one (1) Contech Storm Filter parallel vault and two (2) Jellyfish® filters which are designed in accordance with the TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) to remove 80% of the increase in Total Suspended Solids (TSS) from the site.

**ATTACHMENT F**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **Attachment F – Construction Plans**

Please refer to the Exhibits Section of this application for the Water Pollution Abatement Site Plans.

**ATTACHMENT G**

# **NORTHROCK CHURCH**

## **Water Pollution Abatement Plan**

### **PERMANENT POLLUTION ABATEMENT MEASURES MAINTENANCE SCHEDULE AND MAINTENANCE PROCEDURES**

This document has been prepared to provide a description and schedule for the performance of maintenance on permanent pollution abatement measures. Maintenance measures to be performed will be dependent on what permanent pollution abatement measures are incorporated into the project. The project specific water pollution abatement plan should be reviewed to determine what permanent pollution abatement measures are incorporated into a project.


It should also be noted that the timing and procedures presented herein are general guidelines, adjustment to the timing and procedures may have to be made depending on project specific characteristics as well as weather related conditions.

Where a project is occupied by the owner, the owner may provide for maintenance with his own skilled forces or contract for recommended maintenance of Permanent Best Management Practices. Where a project is occupied or leased by a tenant, the owner shall require tenants to contract for such maintenance services either through a lease agreement, property owners association covenants, or other binding document.

I understand that I am responsible for maintenance of the Permanent Pollution Abatement Measures included in this project until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property or ownership is transferred.

I, the owner, have read and understand the requirements of the attached Maintenance Plan and Schedule.

  
\_\_\_\_\_  
Matt Martin, Owner  
Northrock Church

  
\_\_\_\_\_  
Date

# NORTHROCK CHURCH

## Water Pollution Abatement Plan

### INSPECTION AND MAINTENANCE SCHEDULE FOR PERMANENT POLLUTION ABATEMENT MEASURES

Recommended Frequency	Task to be Performed		
	1	2	3
Annually*	✓	✓	✓

*\*Inspections to occur quarterly during the first year of operation.  
✓Indicates maintenance procedure that applies to this specific site.*

See description of maintenance task to be performed on the following pages. Frequency of maintenance tasks may vary depending on amount of rainfall and other weather-related conditions but may not be altered without TCEQ approval. Inspection frequency in subsequent years is based on the maintenance plan developed in the first year but must occur annually at a minimum.

*A written record will be kept of inspection results and maintenance performed.*

<u>Task No. &amp; Description</u>		<u>Included in this project</u>	
1.	Cleaning	Yes	<del>No</del>
2.	Manual Backflush / Flow Rate Test	Yes	<del>No</del>
3.	External Rinsing	Yes	<del>No</del>

# NORTHROCK CHURCH

## Water Pollution Abatement Plan

### MAINTENANCE PROCEDURES FOR PERMANENT POLLUTION ABATEMENT MEASURES (Jellyfish)

**Note:** Additional guidance can be obtained from the TCEQ's Technical Guidance Manual (TGM) RG-348 (2005) Addendum, Section 3.2.22, as well as the Jellyfish® Filter Owner's Manual provided by Imbrium® Systems.

1. Cleaning. Removal and appropriate disposal of all water, sediment, oil and grease, and debris that has accumulated within the unit will be performed. The Jellyfish® Filter will be inspected and maintained by professional vacuum cleaning service providers with experience in the maintenance of underground tanks, sewers and catch basins. Since some of the maintenance procedures require manned entry into the Jellyfish structure, only professional maintenance service providers trained in confined space entry procedures should enter the vessel. *A written record will be kept of inspection results and maintenance performed.*
2. Manual Backflush / Flow Rate Test. A manual backflush must be performed on a single draindown cartridge using a Jellyfish Cartridge Backflush Pipe (described in the Jellyfish® Filter Owner's Manual). If the time required to drain 14 gallons of backflush water from the Backflush Pipe (from top of pipe to the top of the open flapper valve) exceeds 15 seconds, it is recommended to perform a manual backflush on each of the cartridges. After the manual backflush, the draindown test should be repeated on a single cartridge to determine if the cartridge can drain 14 gallons of water in 15 seconds. If the cartridge still does not achieve the design flow rate, it must be replaced. Filter cartridges should be tested for adequate flow rate, every 12 months and cleaned and re-commissioned, or replaced if necessary. *Written record will be kept of inspection results and maintenance performed.*
3. External Rinsing. If external rinsing is performed within the structure, the cartridge or individual filtration tentacles should be rinsed while safely suspended over the maintenance access wall opening in the cartridge deck, such that rinsate flows into the lower chamber of the Jellyfish® Filter. If the rinsing procedure is performed outside the structure, the cartridge or individual filtration tentacles should be rinsed in a suitable basin such as a plastic barrel or tub, and rinsate subsequently poured into the maintenance access wall opening in the cartridge deck. Sediment is subsequently removed from the lower chamber by standard vacuum service. *Written record will be kept of inspection results and maintenance performed.*
4. Hazardous Material Spill. Maintenance requirements and frequency are dependent on the pollutant load characteristics of each site and may be required in the event of a chemical spill or due to excessive sediment loading. In the case of a spill, the worker should abort inspection activities until the proper guidance is obtained. Notify the local hazard control agency and appropriate regulatory agencies immediately. Maintenance should be performed by a licensed liquid waste hauler. Cartridge replacement may also be required in the event of an accidental significant or hazardous spill. Industrial and hazardous waste materials will be disposed of in accordance with TCEQ rules in 30 Texas Administration Code (TAC) Sections (§§)335.501-.521 (subchapter R). If class I or II non-hazardous or hazardous wastes are generated, a third-party disposal contractor will manage the wastes. *Written record will be kept of inspection results and maintenance performed.*

# NORTHROCK CHURCH

## Water Pollution Abatement Plan

### STORMWATER MANAGEMENT STORMFILTER® SYSTEM MONITORING & MAINTENANCE PLAN

This document has been prepared to provide a description and schedule for the performance of monitoring and maintenance of the Stormwater Management StormFilter® (StormFilter®) system. Maintenance requirements and frequency are dependent on the pollutant load characteristics of each site, and may be required in the event of a chemical spill or due to excessive sediment loading.

## MONITORING

The StormFilter® system should be inspected at regular intervals and maintained when necessary to ensure optimum performance. At least two scheduled inspections should take place per year with maintenance following as warranted.

First, inspection should be done within the first six months of operation. After that, CONTECH Construction Products, Inc. recommends inspections semi-annually and after major storm events (larger than a 25-year event) for potential damage caused by high flows and for high sediment accumulation that may be caused by localized erosion in the drainage area. Inspections are also recommended after foliage dropage, in areas with dense tree coverage.

## PROCEDURE

It is desirable to inspect during a storm to observe the relative flow through the filter cartridges. If the submerged cartridges are severely plugged, then typically large amounts of sediments will be present and very little flow will be discharged from the drainage pipes. If this is the case, then maintenance is warranted and the cartridges need to be replaced.

**Warning:** In the case of a spill, the worker should abort inspection activities until the proper guidance is obtained. Notify the local hazard control agency and CONTECH immediately.

Inspections should be performed by a person who is familiar with the StormFilter® treatment unit.

To conduct an inspection:

1. If applicable, setup safety equipment to protect and notify surrounding vehicle and pedestrian traffic.
2. Visually inspect the external condition of the unit and take notes concerning defects/problems.
3. Open the access portals to the vault and allow the system to vent.
4. Without entering the vault, visually inspect the inside of the unit, and note accumulations of liquids and solids.
5. Be sure to record the level of sediment build-up on the floor of the vault, in the forebay, and on top of the cartridges. If flow is occurring, note the flow of water per drainage pipe. Record all observations in the inspection form attached. Digital pictures are valuable for historical documentation.
6. Close and fasten the access portals and remove safety equipment.
7. If appropriate, make notes about the local drainage area relative to ongoing construction, erosion problems, or high loading of other materials to the system.
8. Discuss conditions that suggest maintenance and make decision as to whether or not maintenance is needed per the TCEQ regulations or manufacturer's recommendations.

# NORTHROCK CHURCH

## Water Pollution Abatement Plan

A record must be kept of each inspection and can be logged on the inspection form attached. The need for maintenance is typically based on results of the inspection. Maintenance is required if the following is encountered:

- Sediment has accumulated more than 4 inches on the vault floor.
- Sediment has accumulated more than ¼ inches on top of the cartridge.
- Cartridge bay is submerged by more than 4 inches of static water for more than 24 hours after the end of a rain event.
- Pore space between media granules is absent.
- StormFilter® system remains in bypass condition (water over the internal outlet baffle wall or submerged cartridges) during an average rain fall event.
- Hazardous material is released (automotive fluids or other).
- Pronounced scum line of more than ¼ inches thick is present above top cap.

### MAINTENANCE

Cartridge replacement and cleaning of the StormFilter® system should be done during dry weather conditions when no flow is entering the system. Clean-out of the StormFilter® system with a vacuum truck is generally the most effective and convenient method of removing sediment from the system.

**Important:** If vault entry is required, OSHA rules for confined space entry must be followed. In the case of a spill, the worker should abort maintenance activities until the proper guidance is obtained. Notify the local hazard control agency and CONTECH immediately.

The following procedure is to be performed to conduct cartridge replacement and sediment removal:

1. If applicable, set up safety equipment to protect workers and pedestrians from site hazards.
2. Open access portals to the vault and allow the system to vent.
3. Using appropriate equipment, offload the replacement cartridges and set aside.
4. Remove used cartridges from the vault using one of the following methods:
  - A. Method 1:
    - i. Enter the vault using appropriate confined space protocols and unscrew (counterclockwise) each filter cartridge from the underdrain connector. Roll the loose cartridge, on edge, to a convenient spot beneath the vault access.
    - ii. Using appropriate hoisting equipment, attach a cable from the boom, crane, or tripod to the loose cartridge and remove from the vault (contact CONTECH for suggested attachment devices).
    - iii. Set the used cartridge aside or load onto the hauling truck.
    - iv. Repeat steps i through iii until all cartridges have been removed.
  - B. Method 2:
    - i. Enter the vault and unscrew the cartridge cap.
    - ii. Remove the cartridge, hood screws (3), hood, and float.
    - iii. At location under structure access, tip the cartridge on its side and empty onto the vault floor. Reassemble the empty cartridge and remove from the vault.  
**Important:** Take care not to damage the manifold connectors. This connector should remain installed in the manifold and capped if necessary.
    - iv. Set the empty, used cartridge aside or load onto the hauling truck.
    - v. Repeat steps i through iv until all cartridges have been removed.

## **NORTHROCK CHURCH**

### **Water Pollution Abatement Plan**

5. Remove accumulated sediment from the floor of the vault, the forebay, and the outlet bay. Use a vacuum truck for highest effectiveness.
6. Once the sediment is removed, assess the condition of the vault and the condition of the connectors. The connectors are short sections of 2 inch schedule 40 PVC, or schedule 80 PVC that should protrude about 1 inch above the floor of the vault. Lightly wash down the vault interior and replace any damaged connectors.
7. Using the vacuum truck boom, crane, or tripod, lower and install the new cartridges. Take care not to damage connections.
8. Securely fasten the access portals following cleaning activities to ensure surface runoff does not enter the unit from above.
9. Dispose of the accumulated materials removed in accordance with applicable TCEQ regulations. Make arrangements to return the used empty cartridges to CONTECH.

### **MATERIAL DISPOSAL**

The accumulated sediment must be handled and disposed of in accordance with TCEQ protocols. It is possible for sediments to contain measurable concentrations of heavy metals and organic chemicals. Areas with the greatest potential for high pollutant loading include industrial areas and heavily traveled roads. Sediments and water must be disposed of in accordance with applicable waste disposal regulations. Coordinate disposal of solids and liquids as part of your maintenance procedure. Contact the local public works department to inquire how they dispose of their street waste residuals.

# NORTHROCK CHURCH

## Water Pollution Abatement Plan


### STORMWATER MANAGEMENT STORMFILTER® SYSTEM MAINTENANCE

Maintenance Task Item <sup>(1)</sup>	Description of Maintenance/Repairs to be Performed <sup>(2)(3)</sup>	Typical Frequency
Sediment Monitoring	Check the level of sediment using a stadia rod or similar measuring device. If level exceeds that described on page 2, maintenance is required.	Semi-annually or after major storm event
Sediment Removal	Remove sludge/sediments from the vault using a vacuum truck. Properly dispose of removed materials in accordance with applicable regulations. <sup>(4)</sup>	Once every 2 years or when directed by the sediment levels described on page 1
Cartridge Replacement	Replace cartridges as needed.	Once every 2 years or as needed
Documentation <sup>(3)</sup>	Prepare site visit report noting all items of maintenance, repair, or replacement performed during each site visit on the "Stormwater Management StormFilter® Inspection & Maintenance Log". Include manifest from vacuum service. <sup>(5)</sup>	Each site visit during regular inspections

Notes:

- (1) Maintenance of installed StormFilter® system is carried out by the vacuum service industry.
- (2) All maintenance activities will be performed in accordance with applicable OSHA regulations.
- (3) Owner will be notified of repair or maintenance items, and facility concerns.
- (4) Properly dispose of sediment and pollutants in accordance with applicable regulations.
- (5) Documentation to be maintained.

### THE STORMWATER MANAGEMENT STORMFILTER® SYSTEM



I, the owner, have read and understand the requirements of the attached Monitoring and Maintenance Plan and Schedule. I understand that I am responsible for monitoring and maintenance of the Stormwater Management StormFilter® system until such time as the maintenance obligation is either assumed in writing by another entity having control of the property or until ownership is transferred.

MATT MARTIN  
 Print Name of Customer/Agent

[Signature]  
 Signature of Customer/Agent

3/13/25  
 Date

# NORTHROCK CHURCH Water Pollution Abatement Plan

## Stormwater Management StormFilter® Inspection & Maintenance Log

### Inspection Report

Date: \_\_\_\_\_ Personnel: \_\_\_\_\_

Location: \_\_\_\_\_ System Size: \_\_\_\_\_

System Type: Vault ☐ Cast-In-Place ☐ Linear Catch Basin ☐ Manhole ☐ Other ☐

Sediment Thickness in Forebay: \_\_\_\_\_ Date: \_\_\_\_\_

Sediment Depth on Vault Floor: \_\_\_\_\_

Structural Damage: \_\_\_\_\_

Estimated Flow from Drainage Pipes (if available): \_\_\_\_\_

Cartridges Submerged: Yes ☐ No ☐ Depth of Standing Water: \_\_\_\_\_

StormFilter Maintenance Activities (check off if done and give description)

☐ Trash and Debris Removal: \_\_\_\_\_

☐ Minor Structural Repairs: \_\_\_\_\_

☐ Drainage Area Report: \_\_\_\_\_

Excessive Oil Loading: Yes ☐ No ☐ Source: \_\_\_\_\_

Sediment Accumulation on Pavement: Yes ☐ No ☐ Source: \_\_\_\_\_

Erosion of Landscaped Areas: Yes ☐ No ☐ Source: \_\_\_\_\_

Items Needing Further Work: \_\_\_\_\_

Owners should contact the local public works department and inquire about how the department disposes of their street waste residuals.

Other Comments:

---

---

---

---

---

---

---

---

---

---

# NORTHROCK CHURCH Water Pollution Abatement Plan

## StormFilter Maintenance Report

Date: \_\_\_\_\_ Personnel: \_\_\_\_\_

Location: \_\_\_\_\_ System Size: \_\_\_\_\_

System Type: Vault ☐ Cast-In-Place ☐ Linear Catch Basin ☐ Manhole ☐ Other ☐

List Safety Procedures and Equipment Used: \_\_\_\_\_

### System Observations

Months in Service: \_\_\_\_\_

Oil in Forebay: Yes ☐ No ☐

Sediment Depth in Forebay: \_\_\_\_\_

Sediment Depth on Vault Floor: \_\_\_\_\_

Structural Damage: \_\_\_\_\_

### Drainage Area Report

Excessive Oil Loading: Yes ☐ No ☐ Source: \_\_\_\_\_

Sediment Accumulation on Pavement: Yes ☐ No ☐ Source: \_\_\_\_\_

Erosion of Landscaped Areas: Yes ☐ No ☐ Source: \_\_\_\_\_

### StormFilter Cartridge Replacement Maintenance Activities

Remove Trash and Debris: Yes ☐ No ☐ Details: \_\_\_\_\_

Replace Cartridges: Yes ☐ No ☐ Details: \_\_\_\_\_

Sediment Removed: Yes ☐ No ☐ Details: \_\_\_\_\_

Quantity of Sediment Removed (estimate?): \_\_\_\_\_

Monitor Structural Repairs: Yes ☐ No ☐ Details: \_\_\_\_\_

Residuals (debris, sediment) Disposal Methods: \_\_\_\_\_

Notes:

---

---

---

---

---

---

---

---

**AGENT AUTHORIZATION FORM**  
**(TCEQ-0599)**

**Agent Authorization Form**  
For Required Signature  
Edwards Aquifer Protection Program  
Relating to 30 TAC Chapter 213  
Effective June 1, 1999


I Matt Martin  
Print Name  
OWNER/EXECUTIVE PASTOR  
Title - Owner/President/Other  
of NORTHROCK CHURCH  
Corporation/Partnership/Entity Name  
have authorized David Martinez, P.E.  
Print Name of Agent/Engineer  
of Pape-Dawson Engineers  
Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

  
Applicant's Signature


3/13/25  
Date


THE STATE OF TX §

County of Bexar §

BEFORE ME, the undersigned authority, on this day personally appeared Matt Martin known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 17<sup>th</sup> day of March, 2025.



Greyson Hanna   
NOTARY PUBLIC

Greyson Hanna  
Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 3/25/2026

**APPLICATION FEE FORM**  
**(TCEQ-0574)**

# Application Fee Form

## Texas Commission on Environmental Quality

Name of Proposed Regulated Entity: Northrock Church

Regulated Entity Location: 4822 N 1604 W, San Antonio, TX 78249

Name of Customer: Northrock Church Inc

Contact Person: Matt Martin

Phone: 210-452-4614

Customer Reference Number (if issued):CN 605408236

Regulated Entity Reference Number (if issued):RN \_\_\_\_\_

### Austin Regional Office (3373)

☐ Hays

☐ Travis

☐ Williamson

### San Antonio Regional Office (3362)

☒ Bexar

☐ Medina

☐ Uvalde

☐ Comal

☐ Kinney

Application fees must be paid by check, certified check, or money order, payable to the **Texas Commission on Environmental Quality**. Your canceled check will serve as your receipt. **This form must be submitted with your fee payment.** This payment is being submitted to:

☐ Austin Regional Office

☐ San Antonio Regional Office

☐ Mailed to: TCEQ - Cashier

☒ Overnight Delivery to: TCEQ - Cashier

Revenues Section

Mail Code 214

P.O. Box 13088

Austin, TX 78711-3088

12100 Park 35 Circle

Building A, 3rd Floor

Austin, TX 78753

(512)239-0357

### Site Location (Check All That Apply):

☒ Recharge Zone

☒ Contributing Zone

☐ Transition Zone

<i>Type of Plan</i>	<i>Size</i>	<i>Fee Due</i>
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential	14.17 Acres	\$ 6,500
Sewage Collection System	L.F.	\$
Lift Stations without sewer lines	Acres	\$
Underground or Aboveground Storage Tank Facility	Tanks	\$
Piping System(s)(only)	Each	\$
Exception	Each	\$
Extension of Time	Each	\$

Signature: \_\_\_\_\_

Date: \_\_\_\_\_

# Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

## ***Water Pollution Abatement Plans and Modifications***

### ***Contributing Zone Plans and Modifications***

<b><i>Project</i></b>	<b><i>Project Area in Acres</i></b>	<b><i>Fee</i></b>
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur)	< 1	\$3,000
	1 < 5	\$4,000
	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

### ***Organized Sewage Collection Systems and Modifications***

<b><i>Project</i></b>	<b><i>Cost per Linear Foot</i></b>	<b><i>Minimum Fee- Maximum Fee</i></b>
Sewage Collection Systems	\$0.50	\$650 - \$6,500

### ***Underground and Aboveground Storage Tank System Facility Plans and Modifications***

<b><i>Project</i></b>	<b><i>Cost per Tank or Piping System</i></b>	<b><i>Minimum Fee- Maximum Fee</i></b>
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

### ***Exception Requests***

<b><i>Project</i></b>	<b><i>Fee</i></b>
Exception Request	\$500

### ***Extension of Time Requests***

<b><i>Project</i></b>	<b><i>Fee</i></b>
Extension of Time Request	\$150

**CORE DATA FORM**  
**(TCEQ-10400)**



TCEQ Use Only

# TCEQ Core Data Form

For detailed instructions regarding completion of this form, please read the Core Data Form Instructions or call 512-239-5175.

## SECTION I: General Information

<b>1. Reason for Submission</b> (If other is checked please describe in space provided.)		
<input checked="" type="checkbox"/> New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)		
<input type="checkbox"/> Renewal (Core Data Form should be submitted with the renewal form)	<input type="checkbox"/> Other	
<b>2. Customer Reference Number (if issued)</b>	<a href="#">Follow this link to search for CN or RN numbers in Central Registry**</a>	<b>3. Regulated Entity Reference Number (if issued)</b>
CN 605408236		RN

## SECTION II: Customer Information

<b>4. General Customer Information</b>		<b>5. Effective Date for Customer Information Updates</b> (mm/dd/yyyy)	
<input type="checkbox"/> New Customer		<input type="checkbox"/> Update to Customer Information	
<input type="checkbox"/> Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)		<input type="checkbox"/> Change in Regulated Entity Ownership	
<b>The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State (SOS) or Texas Comptroller of Public Accounts (CPA).</b>			
<b>6. Customer Legal Name</b> (If an individual, print last name first: eg: Doe, John)		If new Customer, enter previous Customer below:	
Northrock Church, Inc.			
<b>7. TX SOS/CPA Filing Number</b>	<b>8. TX State Tax ID</b> (11 digits)	<b>9. Federal Tax ID</b> (9 digits)	<b>10. DUNS Number</b> (if applicable)
<b>11. Type of Customer:</b>	<input checked="" type="checkbox"/> Corporation	<input type="checkbox"/> Individual	Partnership: <input type="checkbox"/> General <input type="checkbox"/> Limited
Government: <input type="checkbox"/> City <input type="checkbox"/> County <input type="checkbox"/> Federal <input type="checkbox"/> State <input type="checkbox"/> Other	<input type="checkbox"/> Sole Proprietorship	<input type="checkbox"/> Other:	
<b>12. Number of Employees</b>		<b>13. Independently Owned and Operated?</b>	
<input type="checkbox"/> 0-20 <input type="checkbox"/> 21-100 <input type="checkbox"/> 101-250 <input type="checkbox"/> 251-500 <input type="checkbox"/> 501 and higher		<input type="checkbox"/> Yes <input type="checkbox"/> No	
<b>14. Customer Role</b> (Proposed or Actual) – as it relates to the Regulated Entity listed on this form. Please check one of the following			
<input type="checkbox"/> Owner <input type="checkbox"/> Operator <input type="checkbox"/> Owner & Operator			
<input type="checkbox"/> Occupational Licensee <input type="checkbox"/> Responsible Party <input type="checkbox"/> Voluntary Cleanup Applicant <input type="checkbox"/> Other:			
<b>15. Mailing Address:</b>	1278 N Loop 1604 E		
	City	San Antonio	State TX ZIP 78232 ZIP + 4 1384
<b>16. Country Mailing Information</b> (if outside USA)		<b>17. E-Mail Address</b> (if applicable)	
		matt@northrocksa.com	
<b>18. Telephone Number</b>	<b>19. Extension or Code</b>	<b>20. Fax Number</b> (if applicable)	
( ) -		( ) -	

## SECTION III: Regulated Entity Information

<b>21. General Regulated Entity Information</b> (If 'New Regulated Entity' is selected below this form should be accompanied by a permit application)	
<input checked="" type="checkbox"/> New Regulated Entity <input type="checkbox"/> Update to Regulated Entity Name <input type="checkbox"/> Update to Regulated Entity Information	
<b>The Regulated Entity Name submitted may be updated in order to meet TCEQ Agency Data Standards (removal of organizational endings such as Inc, LP, or LLC).</b>	
<b>22. Regulated Entity Name</b> (Enter name of the site where the regulated action is taking place.)	
Northrock Church	

23. Street Address of the Regulated Entity: (No PO Boxes)	4822 N 1604 W							
	City	SA	State	TX	ZIP	78249	ZIP + 4	
24. County	Bexar							

**Enter Physical Location Description if no street address is provided.**

25. Description to Physical Location:								
26. Nearest City					State	Nearest ZIP Code		
San Antonio					TX	78249		
27. Latitude (N) In Decimal:	29.592157			28. Longitude (W) In Decimal:	-98.579050			
Degrees	Minutes	Seconds	Degrees	Minutes	Seconds			
29	35	31.77	-98	34	44.58			
29. Primary SIC Code (4 digits)	30. Secondary SIC Code (4 digits)		31. Primary NAICS Code (5 or 6 digits)		32. Secondary NAICS Code (5 or 6 digits)			
8661			236220					
33. What is the Primary Business of this entity? (Do not repeat the SIC or NAICS description.)								
New Church development								
34. Mailing Address:	1278 N Loop 1604 E							
	City	San Antonio	State	TX	ZIP	78232	ZIP + 4	
35. E-Mail Address:								
36. Telephone Number			37. Extension or Code			38. Fax Number (if applicable)		
( ) -						( ) -		

**39. TCEQ Programs and ID Numbers** Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

<input type="checkbox"/> Dam Safety	<input type="checkbox"/> Districts	<input checked="" type="checkbox"/> Edwards Aquifer	<input type="checkbox"/> Emissions Inventory Air	<input type="checkbox"/> Industrial Hazardous Waste
<input type="checkbox"/> Municipal Solid Waste	<input type="checkbox"/> New Source Review Air	<input type="checkbox"/> OSSF	<input type="checkbox"/> Petroleum Storage Tank	<input type="checkbox"/> PWS
<input type="checkbox"/> Sludge	<input type="checkbox"/> Storm Water	<input type="checkbox"/> Title V Air	<input type="checkbox"/> Tires	<input type="checkbox"/> Used Oil
<input type="checkbox"/> Voluntary Cleanup	<input type="checkbox"/> Waste Water	<input type="checkbox"/> Wastewater Agriculture	<input type="checkbox"/> Water Rights	<input type="checkbox"/> Other:

#### **SECTION IV: Preparer Information**

40. Name:	Joshua Ficarro, P.E.		41. Title:	Project Manager
42. Telephone Number	43. Ext./Code	44. Fax Number	45. E-Mail Address	
( 210 ) 375-9000		( 210 ) 375-9010	jficarro@pape-dawson.com	

#### **SECTION V: Authorized Signature**

**46.** By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	Pape-Dawson Engineers	Job Title:	Vice President
Name (In Print):	David Martinez, P.E.	Phone:	( 210 ) 375- 9000
Signature:		Date:	

# **POLLUTANT LOAD AND REMOVAL CALCULATIONS**

Project Name: North Rock Church  
Date Prepared: 3/6/2025

1. The Required Load Reduction for the total project:

Calculations from RG-348  
Pages 3-27 to 3-30

Page 3-29 Equation 3.3:  $L_M = 27.2(A_N \times P)$

$L_{M \text{ TOTAL PROJECT}}$  = Required TSS removal resulting from the proposed development = 80% of increased load  
 $A_N$  = Net increase in impervious area for the project  
 $P$  = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

County =	Bexar	
Total project area included in plan *	14.17	acres
Predevelopment impervious area within the limits of the plan *	0.52	acres
Total post-development impervious area within the limits of the plan*	10.58	acres
Total post-development impervious cover fraction *	0.75	
P =	30	inches
$L_{M \text{ TOTAL PROJECT}}$ =	8209	lbs.

Number of drainage basins / outfalls areas leaving the plan area = 5

2. Drainage Basin Parameters (This information should be provided for each basin):

Drainage Basin/Outfall Area No. =	PR-DA-1	
Total drainage basin/outfall area =	1.76	acres
Predevelopment impervious area within drainage basin/outfall area =	0.00	acres
Post-development impervious area within drainage basin/outfall area =	1.36	acres
Post-development impervious fraction within drainage basin/outfall area =	0.77	
$L_{M \text{ THIS BASIN}}$ =	1110	lbs.

3. Indicate the proposed BMP Code for this basin.

Proposed BMP =	JF	abbreviation
Removal efficiency =	86	percent

4. Calculate Maximum TSS Load Removed ( $L_R$ ) for this Drainage Basin by the selected BMP Type.

RG-348 Page 3-33 Equation 3.7:  
 $L_R = (\text{BMP efficiency}) \times P \times (A_i \times 34.6 + A_p \times 0.54)$

$A_C$  = Total On-Site drainage area in the BMP catchment area  
 $A_i$  = Impervious area proposed in the BMP catchment area  
 $A_p$  = Pervious area remaining in the BMP catchment area  
 $L_R$  = TSS Load removed from this catchment area by the proposed BMP

$A_C$ =	1.76	acres
$A_i$ =	1.36	acres
$A_p$ =	0.40	acres
$L_R$ =	1220	lbs.

5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area

Desired $L_{M \text{ THIS BASIN}}$ =	1110	lbs.
F =	0.91	

6. Calculate Treated Flow required by the BMP Type for this drainage basin / outfall area.

Offsite area draining to BMP =	0.69	acres
Offsite impervious cover draining to BMP =	0.22	acres

Calculations from RG-348  
Pages Section 3.2.22

Rainfall Intensity =	1.15	inches per hour
Effective Area =	1.45	acres
Cartridge Length =	54	inches

Peak Treatment Flow Required =	1.68	cubic feet per second
--------------------------------	------	-----------------------

7. Jellyfish

Designed as Required in RG-348  
Section 3.2.22

Flow Through Jellyfish Size

Jellyfish Size for Flow-Based Configuration =	JFPD0806-9-2
Jellyfish Treatment Flow Rate =	1.78 cfs

Project Name: North Rock Church  
Date Prepared: 3/6/2025

1. The Required Load Reduction for the total project:

Calculations from RG-348  
Pages 3-27 to 3-30

Page 3-29 Equation 3.3:  $L_M = 27.2(A_N \times P)$

$L_{M \text{ TOTAL PROJECT}}$  = Required TSS removal resulting from the proposed development = 80% of increased load  
 $A_N$  = Net increase in impervious area for the project  
 $P$  = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

County =	Bexar	
Total project area included in plan *	14.17	acres
Predevelopment impervious area within the limits of the plan *	0.52	acres
Total post-development impervious area within the limits of the plan*	10.58	acres
Total post-development impervious cover fraction *	0.75	
P =	30	inches
$L_{M \text{ TOTAL PROJECT}}$ =	8209	lbs.

Number of drainage basins / outfalls areas leaving the plan area = 5

2. Drainage Basin Parameters (This information should be provided for each basin):

Drainage Basin/Outfall Area No. =	PR-DA-2	
Total drainage basin/outfall area =	2.70	acres
Predevelopment impervious area within drainage basin/outfall area =	0.00	acres
Post-development impervious area within drainage basin/outfall area =	1.59	acres
Post-development impervious fraction within drainage basin/outfall area =	0.59	
$L_{M \text{ THIS BASIN}}$ =	1297	lbs.

3. Indicate the proposed BMP Code for this basin.

Proposed BMP =	JF	abbreviation
Removal efficiency =	86	percent

4. Calculate Maximum TSS Load Removed ( $L_R$ ) for this Drainage Basin by the selected BMP Type.

RG-348 Page 3-33 Equation 3.7:  
 $L_R = (\text{BMP efficiency}) \times P \times (A_i \times 34.6 + A_p \times 0.54)$

$A_C$  = Total On-Site drainage area in the BMP catchment area  
 $A_i$  = Impervious area proposed in the BMP catchment area  
 $A_p$  = Pervious area remaining in the BMP catchment area  
 $L_R$  = TSS Load removed from this catchment area by the proposed BMP

$A_C$ =	2.70	acres
$A_i$ =	1.59	acres
$A_p$ =	1.11	acres
$L_R$ =	1435	lbs.

5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area

Desired $L_{M \text{ THIS BASIN}}$ =	1297	lbs.
F =	0.90	

6. Calculate Treated Flow required by the BMP Type for this drainage basin / outfall area.

Offsite area draining to BMP =	0.13	acres
Offsite impervious cover draining to BMP =	0.07	acres

Calculations from RG-348  
Pages Section 3.2.22

Rainfall Intensity =	1.10	inches per hour
Effective Area =	1.53	acres
Cartridge Length =	54	inches

Peak Treatment Flow Required =	1.70	cubic feet per second
--------------------------------	------	-----------------------

7. Jellyfish

Designed as Required in RG-348  
Section 3.2.22

Flow Through Jellyfish Size

Jellyfish Size for Flow-Based Configuration =	JFPD0806-9-2
Jellyfish Treatment Flow Rate =	1.78 cfs

Project Name: North Rock Church

Date Prepared: 3/6/2025

1. The Required Load Reduction for the total project:

Calculations from RG-348

Page 3-29 Equation 3.3:  $L_M = 27.2(A_N \times P)$

Pages 3-27 to 3-30

$L_{M \text{ TOTAL PROJECT}}$  = Required TSS removal resulting from the proposed development = 80% of increased load

$A_N$  = Net increase in impervious area for the project

P = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

County =	Bexar	
Total project area included in plan *	14.17	acres
Predevelopment impervious area within the limits of the plan *	0.52	acres
Total post-development impervious area within the limits of the plan *	10.58	acres
Total post-development impervious cover fraction *	0.75	
P =	30	inches
$L_{M \text{ TOTAL PROJECT}}$ =	8209	lbs.

Number of drainage basins / outfalls areas leaving the plan area = 5

2. Drainage Basin Parameters (This information should be provided for each basin):

Drainage Basin/Outfall Area No. =	PR-DA-3	
Total drainage basin/outfall area =	8.91	acres
Predevelopment impervious area within drainage basin/outfall area =	0.00	acres
Post-development impervious area within drainage basin/outfall area =	6.92	acres
Post-development impervious fraction within drainage basin/outfall area =	0.78	
$L_{M \text{ THIS BASIN}}$ =	5647	lbs.

3. Indicate the proposed BMP Code for this basin.

Proposed BMP =	CS	abbreviation
Removal efficiency =	89	percent

4. Calculate Maximum TSS Load Removed ( $L_R$ ) for this Drainage Basin by the selected BMP Type.

RG-348 Page 3-33 Equation 3.7:  
 $L_R = (\text{BMP efficiency}) \times P \times (A_i \times 34.6 + A_p \times 0.54)$

$A_C$  = Total On-Site drainage area in the BMP catchment area

$A_i$  = Impervious area proposed in the BMP catchment area

$A_p$  = Pervious area remaining in the BMP catchment area

$L_R$  = TSS Load removed from this catchment area by the proposed BMP

$A_C$ =	8.91	acres
$A_i$ =	6.92	acres
$A_p$ =	1.99	acres
$L_R$ =	6422	lbs.

5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area

Desired $L_{M \text{ THIS BASIN}}$ =	5802	lbs.
F =	0.90	

6. Calculate Treated Flow required by the BMP Type for this drainage basin / outfall area.

Calculations from RG-348

Pages Section 3.4.14

Offsite area draining to BMP =	0.47	acres
Offsite impervious cover draining to BMP =	0.23	acres
Impervious fraction of off-site area =	0.49	
Off-site Runoff Coefficient =	0.35	
Rainfall Depth =	1.70	inches
Post Development Runoff Coefficient =	0.59	
Effective Area =	6.50	acres
On-site Water Quality Volume =	32593	cubic feet
Off-site Water Quality Volume =	1020	cubic feet
Storage for Sediment =	6723	cubic feet
Total Capture Volume (required water quality volume) x 1.20 =	40335	cubic feet

7. Storm Filter

Designed as Required in RG-348  
Section 3.4.14

Cartridge Infiltration Rate =	1	GPM per ft <sup>2</sup>
Cartridge Height =	27	inches
Cartridge Capacity =	11.25	GPM

**StormFilter Equalization Design**

Flow Rate for Flow-Through Configuration w/ Equalization =	2.11	cfs
Number of Cartridges for Flow-Through Configuration w/ Equalization =	84	
Volume for Flow-Through Configuration w/ Equalization =	9269	cubic feet
Minimum Required Equalization Storage (Calculated Volume +20%) =	11123	cubic feet

**EXHIBITS**

- TEXAS COMMISSION ON ENVIRONMENTAL QUALITY WATER POLLUTION ABATEMENT PLAN GENERAL CONSTRUCTION NOTES
- A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY REGULATED ACTIVITIES. THIS NOTICE MUST INCLUDE:
    - THE NAME OF THE APPROVED PROJECT;
    - THE ACTIVITY START DATE; AND
    - THE CONTACT INFORMATION OF THE PRIME CONTRACTOR.
  - ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROJECT MUST BE PROVIDED WITH COMPLETE COPIES OF THE APPROVED WATER POLLUTION ABATEMENT PLAN (WPAP) AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTORS ARE REQUIRED TO KEEP ON-SITE COPIES OF THE APPROVED PLAN AND APPROVAL LETTER.
  - IF ANY SENSITIVE FEATURE(S) (CAVES, SOLUTION CAVITY, SINK HOLE, ETC.) IS DISCOVERED DURING CONSTRUCTION, ALL REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MUST BE SUSPENDED IMMEDIATELY. THE APPROPRIATE TCEQ REGIONAL OFFICE MUST BE IMMEDIATELY NOTIFIED OF ANY SENSITIVE FEATURES ENCOUNTERED DURING CONSTRUCTION. CONSTRUCTION ACTIVITIES MAY NOT BE RESUMED UNTIL THE TCEQ HAS REVIEWED AND APPROVED THE APPROPRIATE PROTECTIVE MEASURES IN ORDER TO PROTECT ANY SENSITIVE FEATURE AND THE EDWARDS AQUIFER FROM POTENTIALLY ADVERSE IMPACTS TO WATER QUALITY.
  - NO TEMPORARY OR PERMANENT HAZARDOUS SUBSTANCE STORAGE TANK SHALL BE INSTALLED WITHIN 150 FEET OF A WATER SUPPLY SOURCE, DISTRIBUTION SYSTEM, WELL, OR SENSITIVE FEATURE.
  - PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE APPROVED PLANS AND MANUFACTURERS SPECIFICATIONS. IF INSPECTIONS INDICATE A CONTROL HAS BEEN USED INAPPROPRIATELY, OR INCORRECTLY, THE APPLICANT MUST REPLACE OR MODIFY THE CONTROL FOR SITE SITUATIONS. THESE CONTROLS MUST REMAIN IN PLACE UNTIL THE DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED.
  - ANY SEDIMENT THAT ESCAPES THE CONSTRUCTION SITE MUST BE COLLECTED AND PROPERLY DISPOSED OF BEFORE THE NEXT RAIN EVENT TO ENSURE IT IS NOT WASHED INTO SURFACE STREAMS, SENSITIVE FEATURES, ETC.
  - SEDIMENT MUST BE REMOVED FROM THE SEDIMENT TRAPS OR SEDIMENTATION BASINS NOT LATER THAN WHEN IT OCCUPIES 50% OF THE BASIN'S DESIGN CAPACITY.
  - LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER SHALL BE PREVENTED FROM BEING DISCHARGED OFFSITE.
  - ALL SPOILS (EXCAVATED MATERIAL) GENERATED FROM THE PROJECT SITE MUST BE STORED ON-SITE WITH PROPER E&S CONTROLS. FOR STORAGE OR DISPOSAL OF SPOILS AT ANOTHER SITE ON THE EDWARDS AQUIFER RECHARGE ZONE, THE OWNER OF THE SITE MUST RECEIVE APPROVAL OF A WATER POLLUTION ABATEMENT PLAN FOR THE PLACEMENT OF FILL MATERIAL OR MASS GRADING PRIOR TO THE PLACEMENT OF SPOILS AT THE OTHER SITE.
  - IF PORTIONS OF THE SITE WILL HAVE A TEMPORARY OR PERMANENT CEASE IN CONSTRUCTION ACTIVITY LASTING LONGER THAN 14 DAYS, SOIL STABILIZATION IN THOSE AREAS SHALL BE INITIATED AS SOON AS POSSIBLE PRIOR TO THE 14TH DAY OF INACTIVITY. IF ACTIVITY WILL RESUME PRIOR TO THE 21ST DAY, STABILIZATION MEASURES ARE NOT REQUIRED. IF DROUGHT CONDITIONS OR INOLEMENT WEATHER PREVENT ACTION BY THE 14TH DAY, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS POSSIBLE.
  - THE FOLLOWING RECORDS SHALL BE MAINTAINED AND MADE AVAILABLE TO THE TCEQ UPON REQUEST:
    - THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR;
    - THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE; AND
    - THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.
  - THE HOLDER OF ANY APPROVED EDWARD AQUIFER PROTECTION PLAN MUST NOTIFY THE APPROPRIATE REGIONAL OFFICE IN WRITING AND OBTAIN APPROVAL FROM THE EXECUTIVE DIRECTOR PRIOR TO INITIATING ANY OF THE FOLLOWING:
    - ANY PHYSICAL OR OPERATIONAL MODIFICATION OF ANY WATER POLLUTION ABATEMENT STRUCTURE(S), INCLUDING BUT NOT LIMITED TO PONDS, DAMS, BERMS, SEWAGE TREATMENT PLANTS, AND DIVERSIONARY STRUCTURES;
    - ANY CHANGE IN THE NATURE OR CHARACTER OF THE REGULATED ACTIVITY FROM THAT WHICH WAS ORIGINALLY APPROVED OR A CHANGE WHICH WOULD SIGNIFICANTLY IMPACT THE ABILITY OF THE PLAN TO PREVENT POLLUTION OF THE EDWARDS AQUIFER;
    - ANY DEVELOPMENT OF LAND PREVIOUSLY IDENTIFIED AS UNDEVELOPED IN THE ORIGINAL WATER POLLUTION ABATEMENT PLAN.

SAN ANTONIO REGIONAL OFFICE  
14250 JUDSON ROAD  
SAN ANTONIO, TEXAS 78233-4480  
PHONE (210) 490-3096  
FAX (210) 545-4329

### LEGEND

- PROPERTY LINE
- EXISTING CONTOUR
- PROPOSED CONTOUR
- FLOW ARROW (EXISTING)
- FLOW ARROW (PROPOSED)
- PROJECT LIMITS
- SILT FENCE
- ROCK BERM
- GRAVEL FILTER BAGS
- GRATE INLET PROTECTION
- STABILIZED CONSTRUCTION ENTRANCE/EXIT (FIELD LOCATE)
- CONSTRUCTION EQUIPMENT, VEHICLE & MATERIALS STORAGE AREA (FIELD LOCATE)
- CONCRETE TRUCK WASH-OUT PIT (FIELD LOCATE)
- BUDDA GEOLOGIC FORMATION
- DEL RIO GEOLOGIC FORMATION
- GEORGETOWN GEOLOGIC FORMATION
- POTENTIAL RECHARGE FEATURE

Kbu


Kdr

Kqt

S-1

### GENERAL NOTES

- DO NOT DISTURB VEGETATED AREAS (TREES, GRASS, WEEDS, BRUSH, ETC.) ANY MORE THAN NECESSARY FOR CONSTRUCTION.
- CONSTRUCTION ENTRANCE/EXIT LOCATION, CONCRETE WASH-OUT PIT, AND CONSTRUCTION EQUIPMENT AND MATERIAL STORAGE YARD TO BE DETERMINED IN THE FIELD.
- STORM WATER POLLUTION PREVENTION CONTROLS MAY NEED TO BE MODIFIED IN THE FIELD TO ACCOMPLISH THE DESIRED EFFECT. ALL MODIFICATIONS ARE TO BE NOTED ON THIS EXHIBIT AND SIGNED AND DATED BY THE RESPONSIBLE PARTY.
- RESTRICT ENTRY/EXIT TO THE PROJECT SITE TO DESIGNATED LOCATIONS BY USE OF ADEQUATE FENCING, IF NECESSARY.
- ALL STORM WATER POLLUTION PREVENTION CONTROLS ARE TO BE MAINTAINED AND IN WORKING CONDITIONS AT ALL TIMES.
- FOR A COMPLETE LISTING OF TEMPORARY STORM WATER POLLUTION PREVENTION CONTROLS REFER TO THE TPDES STORM WATER POLLUTION PREVENTION PLAN.
- STORM WATER POLLUTION PREVENTION STRUCTURES SHOULD BE CONSTRUCTED WITHIN THE SITE BOUNDARIES. SOME OF THESE FEATURES MAY BE SHOWN OUTSIDE THE SITE BOUNDARIES ON THIS PLAN FOR VISUAL CLARITY.
- AS SOON AS PRACTICAL, ALL DISTURBED SOIL THAT WILL NOT BE COVERED BY IMPERVIOUS COVER SUCH AS PARKWAY AREAS, EASEMENT AREAS, EMBANKMENT SLOPES, ETC. WILL BE STABILIZED PER APPLICABLE PROJECT SPECIFICATIONS.
- BEST MANAGEMENT PRACTICES MAY BE INSTALLED IN STAGES TO CONCLUDE WITH THE DISTURBANCE OF UPSTREAM AREAS.
- BEST MANAGEMENT PRACTICES MAY BE REMOVED IN STAGES ONCE THE WATERSHED FOR THAT PORTION CONTROLLED BY THE BEST MANAGEMENT PRACTICES HAS BEEN STABILIZED IN ACCORDANCE WITH TPDES REQUIREMENTS.
- UPON COMPLETION OF THE PROJECT, INCLUDING SITE STABILIZATION, AND BEFORE FINAL PAYMENT IS ISSUED, CONTRACTOR SHALL REMOVE ALL SEDIMENT AND EROSION CONTROL MEASURES, PAYING SPECIAL ATTENTION TO ROCK BERMS IN DRAINAGE FEATURES.
- SHADED AREA DENOTES LIMITS OF DISTURBED AREAS. OTHER AREAS WITHIN THE PROJECT LIMITS, WITH THE EXCEPTION OF A CONSTRUCTION EQUIPMENT AND MATERIAL STORAGE YARD, ARE NOT A PART OF THIS TPDES STORM WATER POLLUTION PREVENTION PLAN (SWP3) AND WILL NOT BE DISTURBED BY CIVIL CONSTRUCTION ACTIVITIES. HOUSE CONSTRUCTION ACTIVITIES WILL REQUIRE A SEPARATE STORM WATER POLLUTION PREVENTION PLAN.
- PRIOR TO BEGINNING CONSTRUCTION, CONTRACTOR SHALL COORDINATE PLACEMENT OF TEMPORARY BEST MANAGEMENT PRACTICES WITHIN TXDOT RIGHT-OF-WAY WITH TXDOT.
- CPS ENERGY MAY FUNCTION AS A SECONDARY OPERATOR ON THIS PROJECT AND MAY BE INSTALLING ELECTRIC UTILITIES FOR ON-SITE CONSTRUCTION AND OFF-SITE FEED TO THE PROJECT.



LEGAL DESCRIPTION: LOT 4, BLOCK 103, N.C.B. 18612, NORTHROCK CHURCH, SAN ANTONIO, TEXAS 78233-4480. ADDRESS: 9892 N LOOP W 1604, SAN ANTONIO, TX 78233-4480.



### TEMPORARY BMP MODIFICATIONS

DATE	SIGNATURE	DESCRIPTION

THE ENGINEERING SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR THE PURPOSE OF DEMONSTRATING COMPLIANCE WITH THE TPDES-STORM WATER POLLUTION PREVENTION PLAN (SWP3) REGULATIONS.

THIS SHEET HAS BEEN PREPARED FOR PURPOSES OF THE SWP3 ONLY. ALL OTHER CIVIL ENGINEERING RELATED INFORMATION SHOULD BE ACQUIRED FROM THE APPROPRIATE SHEET IN THE CIVIL IMPROVEMENT PLANS.

EXHIBIT 2  
1 OF 2



**PAPE-DAWSON ENGINEERS**  
2000 HW LOOP 410 | SAN ANTONIO, TX 78233 | 210.375.8000  
TEXAS ENGINEERING FIRM #471 | TEXAS SURVEYING FIRM #1028900

**NORTHROCK CHURCH**  
SAN ANTONIO, TEXAS  
TEMPORARY WATER POLLUTION ABATEMENT PLAN

PLAT NO. 13200-00  
JOB NO. 13200-02  
DATE MARCH 2025  
DESIGNER GM  
CHECKED SJ DRAWN GM  
SHEET C4.00

PERMIT SET



SUMMARY OF PERMANENT POLLUTION ABATEMENT MEASURES:

- 1.) TEMPORARY BMP'S WILL BE MAINTAINED UNTIL THE SITE IMPROVEMENTS ARE COMPLETED AND THE SITE HAS BEEN STABILIZED, INCLUDING SUFFICIENT VEGETATION BEING ESTABLISHED.
- 2.) DURING CONSTRUCTION, TO THE EXTENT PRACTICAL, CONTRACTOR SHALL MINIMIZE THE AREA OF SOIL DISTURBANCE. AREAS OF DISTURBED SOIL SHALL BE REVEGETATED TO STABILIZE SOIL USING SOLID SOD IN A STAGGERED PATTERN. SEE DETAIL ON TEMPORARY POLLUTION ABATEMENT DETAIL SHEET AND REFER TO SECTION 1.3.11 IN TCEQ'S TECHNICAL GUIDANCE MANUAL RG-348 (2005). SOD SHOULD BE USED IN CHANNELS AND ON SLOPES > 15%. THE CONTRACTOR MAY SUBSTITUTE THE USE OF SOD WITH THE PLACEMENT OF TOP SOIL AND A FRILABLE SEED BED WITH A PROTECTIVE MATING OR HYDRAULIC MULCH ALONG WITH WATERING UNTIL VEGETATION IS ESTABLISHED. APPLICATIONS AND PRODUCTS SHALL BE THOSE APPROVED BY TxDOT AS OF FEBRUARY 2001 AND IN COMPLIANCE WITH THE TGM RG-348 (2005). SEED MIXTURE AND/OR GRASS TYPE TO BE DETERMINED BY OWNER AND SHOULD BE IN COMPLIANCE WITH TGM RG-348 (2005) GUIDELINES. IRRIGATION MAY BE REQUIRED IN ORDER TO ESTABLISH SUFFICIENT VEGETATION.
- 3.) FOR DISTURBED AREAS WHERE INSUFFICIENT SOIL EXISTS TO ESTABLISH VEGETATION, CONTRACTOR SHALL PLACE A MINIMUM OF 6" OF TOPSOIL PRIOR TO REVEGETATION.
- 4.) PERMANENT BMP'S FOR THIS SITE INCLUDE A FILTRATION BASIN AND TWO ENGINEERED JELLYFISH FILTER BASIN. THESE PERMANENT BMP'S HAVE BEEN DESIGNED TO REMOVE AT LEAST 90% OF THE INCREASED TOTAL SUSPENDED SOLIDS (TSS) FOR THE 14.09 ACRES IN ACCORDANCE WITH THE TCEQ'S TECHNICAL GUIDANCE MANUAL (TGM) RG-348 (2005).
- 5.) TYPICAL SLOPES ON THIS PROJECT RANGE FROM APPROXIMATELY 1% TO 5%.

PERMANENT POLLUTION ABATEMENT MEASURES:

- 1.) SILT FENCING AND ROCK BERMS, WHERE APPROPRIATE, WILL BE MAINTAINED UNTIL THE ROADWAY, UTILITY, DRAINAGE IMPROVEMENTS, AND BUILDING CONSTRUCTION ARE COMPLETED.
- 2.) A SEDIMENTATION/FILTRATION BASIN AND AN ENGINEERED VEGETATIVE FILTER STRIP WILL SERVE AS THE PERMANENT BEST MANAGEMENT PRACTICE (BMP) FOR DRAINAGE AREAS "A" & "B".
- 3.) ENERGY DISSIPATORS (TO HELP REDUCE EROSION) WILL BE PROVIDED AT POINTS OF CONCENTRATED DISCHARGE WHERE EXCESSIVE VELOCITIES MAY BE ENCOUNTERED.

NOTES:

- 1.) CONTRACTOR SHALL INSTALL AND ESTABLISH VEGETATION FOR SOIL STABILIZATION PRIOR TO SITE CLOSOUT.
- 2.) ALL PERMANENT BMP'S MUST BE CERTIFIED BY A REGISTERED PROFESSIONAL ENGINEER.

GENERAL NOTES

- 1.) DO NOT DISTURB VEGETATED AREAS (TREES, GRASS, WEEDS, BRUSH, ETC.) ANY MORE THAN NECESSARY FOR CONSTRUCTION.
- 2.) CONSTRUCTION ENTRANCE/EXIT LOCATION, CONCRETE WASH-OUT PIT, AND CONSTRUCTION EQUIPMENT AND MATERIAL STORAGE YARD TO BE DETERMINED IN THE FIELD.
- 3.) STORM WATER POLLUTION PREVENTION CONTROLS MAY NEED TO BE MODIFIED IN THE FIELD TO ACCOMPLISH THE DESIRED EFFECT. ALL MODIFICATIONS ARE TO BE NOTED ON THIS EXHIBIT AND SIGNED AND DATED BY THE RESPONSIBLE PARTY.
- 4.) RESTRICT ENTRY/EXIT TO THE PROJECT SITE TO DESIGNATED LOCATIONS BY USE OF ADEQUATE FENCING, IF NECESSARY.
- 5.) ALL STORM WATER POLLUTION PREVENTION CONTROLS ARE TO BE MAINTAINED AND IN WORKING CONDITIONS AT ALL TIMES.
- 6.) FOR A COMPLETE LISTING OF TEMPORARY STORM WATER POLLUTION PREVENTION CONTROLS REFER TO THE TPDES STORM WATER POLLUTION PREVENTION PLAN.
- 7.) STORM WATER POLLUTION PREVENTION STRUCTURES SHOULD BE CONSTRUCTED WITHIN THE SITE BOUNDARIES. SOME OF THESE FEATURES MAY BE SHOWN OUTSIDE THE SITE BOUNDARIES ON THIS PLAN FOR VISUAL CLARITY.
- 8.) AS SOON AS PRACTICAL, ALL DISTURBED SOIL THAT WILL NOT BE COVERED BY IMPERVIOUS COVER SUCH AS PARKWAY AREAS, EASEMENT AREAS, EMBANKMENT SLOPES, ETC. WILL BE STABILIZED PER APPLICABLE PROJECT SPECIFICATIONS.
- 9.) BEST MANAGEMENT PRACTICES MAY BE INSTALLED IN STAGES TO COINCIDE WITH THE DISTURBANCE OF UPGRADE AREAS.
- 10.) BEST MANAGEMENT PRACTICES MAY BE REMOVED IN STAGES ONCE THE WATERSHED FOR THAT PORTION CONTROLLED BY THE BEST MANAGEMENT PRACTICES HAS BEEN STABILIZED IN ACCORDANCE WITH TPDES REQUIREMENTS.
- 11.) UPON COMPLETION OF THE PROJECT, INCLUDING SITE STABILIZATION, AND BEFORE FINAL PAYMENT IS ISSUED, CONTRACTOR SHALL REMOVE ALL SEDIMENT AND EROSION CONTROL MEASURES, PAYING SPECIAL ATTENTION TO ROCK BERMS IN DRAINAGE FEATURES.
- 12.) SHADED AREA DENOTES LIMITS OF DISTURBED AREAS. OTHER AREAS WITHIN THE PROJECT LIMITS, WITH THE EXCEPTION OF A CONSTRUCTION EQUIPMENT AND MATERIAL STORAGE YARD, ARE NOT A PART OF THIS TPDES STORM WATER POLLUTION PREVENTION PLAN (SWP3) AND WILL NOT BE DISTURBED BY CIVIL CONSTRUCTION ACTIVITIES. HOUSE CONSTRUCTION ACTIVITIES WILL REQUIRE A SEPARATE STORM WATER POLLUTION PREVENTION PLAN.
- 13.) PRIOR TO BEGINNING CONSTRUCTION, CONTRACTOR SHALL COORDINATE PLACEMENT OF TEMPORARY BEST MANAGEMENT PRACTICES WITHIN TxDOT RIGHT-OF-WAY WITH TxDOT.
- 14.) CPS ENERGY MAY FUNCTION AS A SECONDARY OPERATOR ON THIS PROJECT AND MAY BE INSTALLING ELECTRIC UTILITIES FOR ON-SITE CONSTRUCTION AND OFF-SITE FEED TO THE PROJECT.

TREATMENT SUMMARY TABLE

WATERSHED	ON-SITE WATERSHED (AC)	OFF-SITE WATERSHED (AC)	TOTAL WATERSHED (AC)	EXIST OFF-SITE IMPERVIOUS COVER (AC)	PROPOSED IMPERVIOUS COVER (AC)	EXIST ON-SITE IMPERVIOUS COVER (AC)	TOTAL IMPERVIOUS COVER (AC)	REQUIRED TSS REMOVAL (LBS)	TSS REMOVAL PROVIDED (LBS)	PERMANENT BMP TREATMENT METHOD
PR-DA-1	1.76	0.69	2.45	0.22	1.36	0	1.58	1110	1220	JELLYFISH #1
PR-DA-2	2.70	0.13	2.83	0.07	1.59	0	1.66	1297	1435	JELLYFISH #2
PR-DA-3	8.92	0.47	9.39	0.23	6.92	0	7.15	5647	6422	STORM FILTER
PR-DA-4	0.57	0.19	0.76	0.00	0.17	0	0.17	139	0*	N/A
PR-DA-5	0.14	0.00	0.14	0.00	0.02	0	0.02	16	0*	N/A
TOTAL	14.09	1.48	15.57	0.52	10.06	0	10.58	8209	9077	

\*OVERTREATMENT FOR UNCAPTURED AREAS (DRAINAGE AREA "4" & "5") PROVIDED BY JELLYFISH AND STORM FILTER.

LEGEND


- PROPERTY LINE
- EXISTING CONTOUR
- PROPOSED CONTOUR
- FLOW ARROW (EXISTING)
- FLOW ARROW (PROPOSED)
- PROJECT LIMITS
- DRAINAGE AREA LIMITS
- BUDA GEOLOGIC FORMATION
- DEL RIO GEOLOGIC FORMATION
- GEORGETOWN GEOLOGIC FORMATION
- POTENTIAL RECHARGE FEATURE

Kbu

Kdr


Kqt

S-1



LEGAL DESCRIPTION: LOT 8, BLOCK 103, N.C.B. 18612, NORTHROCK CHURCH (VOL. 20003, PG. 1863) (12.50 ACRES) & LOT 6, BLOCK 103, N.C.B. 18612, GUINEE TRACT (VOL. 20001, PG. 186) (1.19 ACRES)  
ADDRESS: 4822 N LOOP W 1604 SAN ANTONIO, TX 78249

SCALE: 1" = 60'  
0' 60' 120' 180'



NORTHROCK CHURCH  
SAN ANTONIO, TEXAS  
PERMANENT WATER POLLUTION ABATEMENT PLAN

PLAT NO. 13200-00  
JOB NO. 13200-02  
DATE MARCH 2025  
DESIGNER GM  
CHECKED SJ DRAWN GM  
SHEET C4.20

THE ENGINEERING SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR THE PURPOSE OF DEMONSTRATING COMPLIANCE WITH THE TPDES-STORM WATER POLLUTION PREVENTION PLAN (SWP3) REGULATIONS.

THIS SHEET HAS BEEN PREPARED FOR PURPOSES OF THE SWP3 ONLY. ALL OTHER CIVIL ENGINEERING RELATED INFORMATION SHOULD BE ACQUIRED FROM THE APPROPRIATE SHEET IN THE CIVIL IMPROVEMENT PLANS.


EXHIBIT 3  
1 OF 2

PERMIT SET



- 1) GABION BASKET SHALL BE FABRICATED FROM GALVANIZED 12 GAUGE WIRE.
- 2) GABION SHALL BE DOUBLE TWISTED WOVEN WIRE MESH, WELDED WIRE GABION WILL NOT BE ALLOWED
- 3) GABION MESH OPENINGS SHALL BE 3.25 INCHES X 4.5 INCHES
- 4) MATERIAL SOURCE: MACCAFERRI GABIONS FROM GEO-SOLUTIONS, INC. 210-651-3816
- 5) AFTER PLACING STONE IN GABIONS, PLACE MIN. 3" OF SOIL INTO GABIONS TO FILL VOIDS IN GABION STONE. SOIL SHALL BE VEGETATED BY APPLICATION OF THE PROJECT SEE MIX AND FLEXTERA, FLEXIBLE GROWTH MEDIUM AT 3000 LBS./ACRE.

LEGAL DESCRIPTION:	ADDRESS:
LOT 8, BLOCK 103, N.C.B 18612, NORTHRICK CHURCH (VOL 20003, PG. 1863) (12.33 ACRE) & LOT 6, BLOCK 103, N.C.B. 18612, GUINEE TRACT (VOL 20001, PG 156) (1.76 ACRE)	4822 N LOOP W 1604 SAN ANTONIO, TX 78245



NOT-TO-SCALE



1. CONTRACTOR IS ADVISED THAT TCEQ DOES NOT ALLOW CHANGES TO PERMANENT POLLUTION ABATEMENT MEASURES WITHOUT THEIR PRIOR APPROVAL.

2. CONTRACTOR SHALL NOTIFY CERTIFYING ENGINEER WHEN BASIN CONSTRUCTION HAS PROGRESSED TO THE FOLLOWING MILESTONES:

- SET. CONCRETE NOT BE PLACED AND DRAIN PIPE IS IN PLACE. CONTRACTOR SHALL PROVIDE PROPER EROSION CONTROL WITH SURVEY DATA WHICH DEMONSTRATES THE LINER HAS BEEN SET AT PROPER ELEVATION AND GRADE.
- C. CONCRETE RIBBON OR EPDM LINER IS IN PLACE AND UNDER-DRAIN IS INSTALLED. CONTRACTOR SHALL PROVIDE PROPER EROSION CONTROL GRAVEL AROUND UNDER-DRAIN SYSTEM IS IN PLACE AND FILTER FABRIC IS INSTALLED AND ATTACHED TO WALLS OR RIBBON.
- D. SAND FILTER MEDIA HAS BEEN PLACED & BASIN HAS BEEN COMPLETELY FINISHED INCLUDING SOD OR SEED PLACEMENT ON SIDES OF SLOPES (WHERE APPLICABLE).
3. WORK SHALL NOT CONTINUE ON THE BASIN UNTIL THE ENGINEER HAS REVIEWED AND APPROVED THE STATUS OF CONSTRUCTION AT EACH STAGE. CONTRACTOR SHALL PROVIDE ENGINEER A MINIMUM OF 24 HOURS NOTICE PRIOR TO NOTICE PRIOR TO TIME THE BASIN WILL BE AT THE REQUIRED STATE.
4. UPON SUBSTANTIAL COMPLETION, OR AS REQUESTED BY ENGINEER CONTRACTOR TO PROVIDE CERTIFYING ENGINEER WITH FIELD SHOTS OF THE FOLLOWING:
  - TOP OF BANK/WALL AT EACH CORNER OF BASIN
  - TOP OF SLOPE AT EACH CORNER OF BASIN (INDICATE BASIN TOE)
  - SPLASH PAD/NET/PIES
  - OVERFLOW WEIRS
5. BEFORE FINAL ACCEPTANCE OF CONSTRUCTION BY THE OWNER, THE CONTRACTOR WILL REMOVE ALL TRASH, DEBRIS, AND ACCUMULATED SILT FROM THE BASINS AND REESTABLISH THEM TO THE PROPER OPERATING CONDITION.
6. THE MINIMUM DRAIN TIME FOR A FULL BASIN IS 24 HOURS. THE CONTRACTOR SHALL RESTRICT THE FLOW THROUGH THE BASIN BY PROVIDING A MINIMUM 24 HOUR DRAINAGE PIPE SO AS TO PROVIDE THE MINIMUM 24 HOUR DRAIN-DOWN TIME.

PROPERTY	TEST METHOD	SPECIFICATION
PERMEABILITY (CM/SEC)	ASTM D 2434	$1 \times 10^{-6}$
PLASTICITY INDEX OF CLAY (%)	ASTM D 423/D	424 NOT LESS THAN 1
LIMIT OF CLAY (%)	ASTM D 2216	NOT LESS THAN 3
CLAY PARTICLES PASSING (%)	ASTM D 422	NOT LESS THAN 3
CLAY COMPACTION (%)	ASTM D 2216	95% OF STANDARD PROCTOR DENSITY

NOTES:  
1. THE CLAY LINER SHALL HAVE A MINIMUM THICKNESS OF TWELVE (12) INCHES.

THE ENGINEERING SEAL HAS BEEN AFFIXED TO THIS SHEET ONLY FOR THE PURPOSE OF DEMONSTRATING COMPLIANCE WITH THE POLLUTION ABATEMENT SIZING AND TREATMENT REQUIREMENTS OF THE TEXAS COMMISSION ON ENVIRONMENTAL QUALITY'S EDWARDS AQUIFER TECHM

THIS SHEET HAS BEEN PREPARED FOR  
PURPOSES OF POLLUTION ABATEMENT ONLY.  
ALL OTHER CIVIL ENGINEERING RELATED  
INFORMATION SHOULD BE ACQUIRED FROM THE  
APPROPRIATE SHEET IN THE CIVIL IMPROVEMENT  
PLANS.


EXHIBIT 3  
1 OF 2

**PAPE-DAWSON  
ENGINEERS**


**NORTHROCK CHURCH**  
**SAN ANTONIO, TEXAS**

PLAT NO. 13200-00  
JOB NO. 13200-02  
DATE MARCH 2025  
DESIGNER GM  
CHECKED SJ DRAWN C  
SHEET C4.30

I:\MERLIN\PROJECT\ACTIVE\786200\786235\786235-15-JELLYFISH\DRAWINGS\PROPOSAL\786235-15-JFPD0806-PRO.DWG 3/12/2025 11:36 AM



**PLAN VIEW**  
(TOP SLAB NOT SHOWN FOR CLARITY)



**ELEVATION VIEW**

RIM  
ELEV. = 1016.00'

TOP OF STRUCTURE  
ELEV. = 1014.95'

WEIR ELEV. = 1010.78'

INLET INV. ELEV. = 1009.95'

OUTLET INV. ELEV. = 1009.28'

STRUCTURE INV.  
ELEV. = 1002.78'

BOTTOM OF STRUCTURE  
ELEV. = 1002.11'


**Jellyfish Filter**

THIS PRODUCT MAY BE PROTECTED BY ONE OR MORE OF THE FOLLOWING: U.S. PATENT NO. 8,287,726; 8,221,618; US 8,123,935; OTHER INTERNATIONAL PATENTS PENDING

## JELLYFISH DESIGN NOTES

JELLYFISH TREATMENT CAPACITY IS A FUNCTION OF THE CARTRIDGE LENGTH AND THE NUMBER OF CARTRIDGES. THE STANDARD PEAK DIVERSION STYLE WITH PRECAST TOP SLAB IS SHOWN. ALTERNATE OFFLINE VAULT AND/OR SHALLOW ORIENTATIONS ARE AVAILABLE. PEAK CONVEYANCE CAPACITY TO BE DETERMINED BY ENGINEER OF RECORD

CARTRIDGE LENGTH	54"
OUTLET INVERT TO STRUCTURE INVERT (A)	6'-6"
FLOW RATE HI-FLO / DRAINDOWN (CFS) (PER CART)	0.178 / 0.089
MAX. TREATMENT (CFS)	1.96
DECK TO INSIDE TOP (MIN) (B)	5.00



**FRAME AND COVER**  
(DIAMETER VARIES)  
N.T.S.

### GENERAL NOTES:

- CONTECH TO PROVIDE ALL MATERIALS UNLESS NOTED OTHERWISE.
- FOR SITE SPECIFIC DRAWINGS WITH DETAILED STRUCTURE DIMENSIONS AND WEIGHT, PLEASE CONTACT YOUR CONTECH ENGINEERED SOLUTIONS REPRESENTATIVE. [www.ContechES.com](http://www.ContechES.com)
- JELLYFISH WATER QUALITY STRUCTURE SHALL BE IN ACCORDANCE WITH ALL DESIGN DATA AND INFORMATION CONTAINED IN THIS DRAWING. CONTRACTOR TO CONFIRM STRUCTURE MEETS REQUIREMENTS OF PROJECT.
- STRUCTURE SHALL MEET AASHTO HS-20 OR PER APPROVING JURISDICTION REQUIREMENTS, WHICHEVER IS MORE STRINGENT, ASSUMING EARTH COVER OF 0' - 10', AND GROUNDWATER ELEVATION AT, OR BELOW, THE OUTLET PIPE INVERT ELEVATION. ENGINEER OF RECORD TO CONFIRM ACTUAL GROUNDWATER ELEVATION. CASTINGS SHALL MEET AASHTO M306 LOAD RATING AND BE CAST WITH THE CONTECH LOGO.
- STRUCTURE SHALL BE PRECAST CONCRETE CONFORMING TO ASTM C-857, ASTM C-918, AND AASHTO LOAD FACTOR DESIGN METHOD.
- OUTLET PIPE INVERT IS EQUAL TO THE CARTRIDGE DECK ELEVATION.
- THE OUTLET PIPE DIAMETER FOR NEW INSTALLATIONS IS RECOMMENDED TO BE ONE PIPE SIZE LARGER THAN THE INLET PIPE AT EQUAL OR GREATER SLOPE.
- NO PRODUCT SUBSTITUTIONS SHALL BE ACCEPTED UNLESS SUBMITTED 10 DAYS PRIOR TO PROJECT BID DATE, OR AS DIRECTED BY THE ENGINEER OF RECORD.

### INSTALLATION NOTES

- ANY SUB-BASE, BACKFILL DEPTH, AND/OR ANTI-FLOTATION PROVISIONS ARE SITE-SPECIFIC DESIGN CONSIDERATIONS AND SHALL BE SPECIFIED BY ENGINEER OF RECORD.
- CONTRACTOR TO PROVIDE EQUIPMENT WITH SUFFICIENT LIFTING AND REACH CAPACITY TO LIFT AND SET THE STRUCTURE.
- CONTRACTOR WILL INSTALL AND LEVEL THE STRUCTURE, SEALING THE JOINTS, LINE ENTRY AND EXIT POINTS (NON-SHRINK GROUT WITH APPROVED WATERSTOP OR FLEXIBLE BOOT).
- CARTRIDGE INSTALLATION, BY CONTECH, SHALL OCCUR ONLY AFTER SITE HAS BEEN STABILIZED AND THE JELLYFISH UNIT IS CLEAN AND FREE OF DEBRIS. CONTACT CONTECH TO COORDINATE CARTRIDGE INSTALLATION WITH SITE STABILIZATION.

### SITE SPECIFIC DATA REQUIREMENTS

STRUCTURE ID	JF2
WATER QUALITY FLOW RATE (cfs)	1.70
PEAK FLOW RATE (cfs)	25.3
RETURN PERIOD OF PEAK FLOW (yrs)	25
# OF CARTRIDGES REQUIRED (HF / DD)	9/2
CARTRIDGE LENGTH	54

PIPE DATA:	I.E.	MAT'L	DIA	SLOPE %	HGL
INLET #1	1009.95	RCP	24	*	*
INLET #2	*	*	*	*	*
OUTLET	1009.28	RCP	24	*	*

SEE GENERAL NOTES 6-7 FOR INLET AND OUTLET HYDRAULIC AND SIZING REQUIREMENTS.

RIM ELEVATION	1016.00
---------------	---------

ANTI-FLOTATION BALLAST	WIDTH	HEIGHT
	*	*

NOTES/SPECIAL REQUIREMENTS:

\* PER ENGINEER OF RECORD

**CONTECH**  
ENGINEERED SOLUTIONS LLC

[www.ContechES.com](http://www.ContechES.com)

9025 Centre Pointe Dr., Suite 400, West Chester, OH 45069


800-338-1122

513-645-7000


513-645-7993 FAX

8' x 6' JELLYFISH - 786235- 15  
PROJECT NAME: NORTH ROCK CHURCH  
LOCATION: SAN ANTONIO, TX  
SITE DESIGNATION: JELLYFISH

I:\MERLIN\PROJECT\ACTIVE\786200\786235\786235-10-JELLYFISHDRAWINGS\PROPOSAL\786235-10-JFPD0806-PRO.DWG 3/12/2025 11:16 AM



**PLAN VIEW**  
(TOP SLAB NOT SHOWN FOR CLARITY)



**ELEVATION VIEW**

RIM  
ELEV. = 1027.22'

TOP OF STRUCTURE  
ELEV. = 1025.48'

WEIR ELEV. =1021.31'

INLET INV. ELEV. = 1020.48'

OUTLET INV. ELEV. = 1019.81'

STRUCTURE INV.  
ELEV. = 1013.31'

BOTTOM OF STRUCTURE  
ELEV. = 1012.64'


**Jellyfish® Filter**

THIS PRODUCT MAY BE PROTECTED BY ONE OR MORE OF THE FOLLOWING: U.S. PATENT NO. 8,287,726; 8,221,618; US 8,123,935; OTHER INTERNATIONAL PATENTS PENDING

## JELLYFISH DESIGN NOTES

JELLYFISH TREATMENT CAPACITY IS A FUNCTION OF THE CARTRIDGE LENGTH AND THE NUMBER OF CARTRIDGES. THE STANDARD PEAK DIVERSION STYLE WITH PRECAST TOP SLAB IS SHOWN. ALTERNATE OFFLINE VAULT AND/OR SHALLOW ORIENTATIONS ARE AVAILABLE. PEAK CONVEYANCE CAPACITY TO BE DETERMINED BY ENGINEER OF RECORD

CARTRIDGE LENGTH	54"
OUTLET INVERT TO STRUCTURE INVERT (A)	6'-6"
FLOW RATE HI-FLO / DRAINDOWN (CFS) (PER CART)	0.178 / 0.089
MAX. TREATMENT (CFS)	1.96
DECK TO INSIDE TOP (MIN) (B)	5.00



**FRAME AND COVER**  
(DIAMETER VARIES)  
N.T.S.

### GENERAL NOTES:

- CONTECH TO PROVIDE ALL MATERIALS UNLESS NOTED OTHERWISE.
- FOR SITE SPECIFIC DRAWINGS WITH DETAILED STRUCTURE DIMENSIONS AND WEIGHT, PLEASE CONTACT YOUR CONTECH ENGINEERED SOLUTIONS REPRESENTATIVE. [www.ContechES.com](http://www.ContechES.com)
- JELLYFISH WATER QUALITY STRUCTURE SHALL BE IN ACCORDANCE WITH ALL DESIGN DATA AND INFORMATION CONTAINED IN THIS DRAWING. CONTRACTOR TO CONFIRM STRUCTURE MEETS REQUIREMENTS OF PROJECT.
- STRUCTURE SHALL MEET AASHTO HS-20 OR PER APPROVING JURISDICTION REQUIREMENTS, WHICHEVER IS MORE STRINGENT, ASSUMING EARTH COVER OF 0' - 10', AND GROUNDWATER ELEVATION AT, OR BELOW, THE OUTLET PIPE INVERT ELEVATION. ENGINEER OF RECORD TO CONFIRM ACTUAL GROUNDWATER ELEVATION. CASTINGS SHALL MEET AASHTO M306 LOAD RATING AND BE CAST WITH THE CONTECH LOGO.
- STRUCTURE SHALL BE PRECAST CONCRETE CONFORMING TO ASTM C-857, ASTM C-918, AND AASHTO LOAD FACTOR DESIGN METHOD.
- OUTLET PIPE INVERT IS EQUAL TO THE CARTRIDGE DECK ELEVATION.
- THE OUTLET PIPE DIAMETER FOR NEW INSTALLATIONS IS RECOMMENDED TO BE ONE PIPE SIZE LARGER THAN THE INLET PIPE AT EQUAL OR GREATER SLOPE.
- NO PRODUCT SUBSTITUTIONS SHALL BE ACCEPTED UNLESS SUBMITTED 10 DAYS PRIOR TO PROJECT BID DATE, OR AS DIRECTED BY THE ENGINEER OF RECORD.

### INSTALLATION NOTES

- ANY SUB-BASE, BACKFILL DEPTH, AND/OR ANTI-FLOTATION PROVISIONS ARE SITE-SPECIFIC DESIGN CONSIDERATIONS AND SHALL BE SPECIFIED BY ENGINEER OF RECORD.
- CONTRACTOR TO PROVIDE EQUIPMENT WITH SUFFICIENT LIFTING AND REACH CAPACITY TO LIFT AND SET THE STRUCTURE.
- CONTRACTOR WILL INSTALL AND LEVEL THE STRUCTURE, SEALING THE JOINTS, LINE ENTRY AND EXIT POINTS (NON-SHRINK GROUT WITH APPROVED WATERSTOP OR FLEXIBLE BOOT).
- CARTRIDGE INSTALLATION, BY CONTECH, SHALL OCCUR ONLY AFTER SITE HAS BEEN STABILIZED AND THE JELLYFISH UNIT IS CLEAN AND FREE OF DEBRIS. CONTACT CONTECH TO COORDINATE CARTRIDGE INSTALLATION WITH SITE STABILIZATION.

### SITE SPECIFIC DATA REQUIREMENTS

STRUCTURE ID	JF1
WATER QUALITY FLOW RATE (cfs)	1.68
PEAK FLOW RATE (cfs)	51
RETURN PERIOD OF PEAK FLOW (yrs)	25
# OF CARTRIDGES REQUIRED (HF / DD)	9/2
CARTRIDGE LENGTH	54

PIPE DATA:	I.E.	MAT'L	DIA	SLOPE %	HGL
INLET #1	1020.48	RCP	24	*	*
INLET #2	*	*	*	*	*
OUTLET	1019.81	RCP	24	*	*

SEE GENERAL NOTES 6-7 FOR INLET AND OUTLET HYDRAULIC AND SIZING REQUIREMENTS.

RIM ELEVATION	1027.22
---------------	---------

ANTI-FLOTATION BALLAST	WIDTH	HEIGHT
	*	*

NOTES/SPECIAL REQUIREMENTS:

\* PER ENGINEER OF RECORD



**CONTECH®**  
ENGINEERED SOLUTIONS LLC

[www.ContechES.com](http://www.ContechES.com)

9025 Centre Pointe Dr., Suite 400, West Chester, OH 45069

800-338-1122 513-645-7000 513-645-7993 FAX

8' x 6' JELLYFISH - 786235- 10  
NORTH ROCK CHURCH  
SAN ANTONIO, TX  
SITE DESIGNATION: JELLYFISH



**SECTION A-A**  
VAULT STYLE: 84R-8, -14, -20

MATERIAL LIST - PROVIDED BY CONTECH

COUNT	DESCRIPTION	INSTALLED BY
42	27", ZPG CARTRIDGE	CONTECH
42	RESTRICTOR DISK (BLK), 11.25 GPM	CONTECH
0	2" PVC SLIP PLUG	CONTECH
1	FLOW KIT (84R-8, -14, -20)	CONTECH
1	36" x 14" TRANSFER HOLE COVER	CONTECH
1	JOINT SEALANT	CONTRACTOR
2 PLCS	GRADE RINGS/RISERS	CONTRACTOR
2	Ø30" x 4" EJIW #41600484, OR EQUIVALENT FRAME AND COVER	CONTRACTOR
10	STEPS, P10CTS LANE LADDER, OR EQUIVALENT	CONTECH

## SITE DESIGN DATA

WATER QUALITY VOLUME	2.11 CFS
PEAK FLOW RATE	78.2 CFS
RETURN PERIOD OF PEAK FLOW	25 YRS
FILTER MEDIA TYPE	ZPG

## PERFORMANCE SPECIFICATION

FILTER CARTRIDGES SHALL BE MEDIA-FILLED, PASSIVE, SIPHON ACTUATED, RADIAL FLOW, AND SELF CLEANING. **RADIAL MEDIA DEPTH SHALL BE 7-INCHES.** FILTER MEDIA CONTACT TIME SHALL BE AT LEAST **37 SECONDS.** SPECIFIC FLOW RATE SHALL BE **2 GPM/SF (MAXIMUM).** SPECIFIC FLOW RATE IS THE MEASURE OF THE FLOW (GPM) DIVIDED BY THE MEDIA SURFACE CONTACT AREA (SF). MEDIA VOLUMETRIC FLOW RATE SHALL BE **6 GPM/CF OF MEDIA (MAXIMUM).**

## GENERAL NOTES

1. CONTECH TO PROVIDE ALL MATERIALS UNLESS NOTED OTHERWISE.
2. FOR FABRICATION DRAWINGS WITH DETAILED STRUCTURE DIMENSIONS AND WEIGHTS, PLEASE CONTACT YOUR CONTECH ENGINEERED SOLUTIONS LLC REPRESENTATIVE. [www.ContechES.com](http://www.ContechES.com)
3. STORMFILTER WATER QUALITY STRUCTURE SHALL BE IN ACCORDANCE WITH ALL DESIGN DATA AND INFORMATION CONTAINED IN THIS DRAWING. CONTRACTOR TO CONFIRM STRUCTURE MEETS REQUIREMENTS OF PROJECT.
4. STRUCTURE SHALL MEET AASHTO HS20 LOAD RATING, ASSUMING EARTH COVER OF 0' - 5' AND GROUNDWATER ELEVATION AT, OR BELOW, THE OUTLET PIPE INVERT ELEVATION. ENGINEER OF RECORD TO CONFIRM ACTUAL GROUNDWATER ELEVATION. CASTINGS SHALL MEET AASHTO M306 AND BE CAST WITH THE CONTECH LOGO.
5. STORMFILTER STRUCTURE SHALL BE PRECAST CONCRETE CONFORMING WITH ASTM C-857 AND AASHTO LOAD FACTOR DESIGN METHOD.


## INSTALLATION NOTES

- A. ANY SUB-BASE, BACKFILL DEPTH, AND/OR ANTI-FLOTATION PROVISIONS ARE SITE-SPECIFIC DESIGN CONSIDERATIONS AND SHALL BE SPECIFIED BY ENGINEER OF RECORD.
- B. CONTRACTOR TO PROVIDE EQUIPMENT WITH SUFFICIENT LIFTING AND REACH CAPACITY TO LIFT AND SET THE STORMFILTER STRUCTURE (LIFTING CLUTCHES PROVIDED).
- C. CONTRACTOR TO INSTALL JOINT SEALANT BETWEEN ALL SECTIONS AND ASSEMBLE STRUCTURE.
- D. CONTRACTOR TO PROVIDE, INSTALL, AND GROUT PIPES. MATCH OUTLET PIPE INVERT WITH OUTLET BAY FLOOR.
- E. CONTRACTOR TO TAKE APPROPRIATE MEASURES TO PROTECT CARTRIDGES FROM CONSTRUCTION-RELATED EROSION RUNOFF.
- F. CONTRACTOR TO REMOVE THE TRANSFER HOLE COVER WHEN THE SYSTEM IS BROUGHT ONLINE.

## STRUCTURE WEIGHT

APPROXIMATE HEAVIEST PICK = T.B.D. LBS.

CONTECH  
**PROPOSAL**  
DRAWING



RS/LS

PEAK DIVERSION STORMFILTER  
SFPD0820 - 786235-15  
NORTH ROCK CHURCH  
SAN ANTONIO, TX  
for SYSTEM: STORMFILTER

**CONTECH<sup>®</sup>**  
ENGINEERED SOLUTIONS LLC  
www.ContechES.com  
11815 NE Glenn Wildlife Drive, Portland, OR 97220  
800-548-4687 503-240-3393 800-561-1271 FAX

  
**The Stormwater Management  
StormFilter<sup>™</sup>**  
THIS PRODUCT CAN BE USED IN ANY OF THE FOLLOWING

DATE:		3/11/2025	
DESIGNED: RKD		DRAWN: RKD	
CHECKED: RKD		APPROVED: RKD	
PROJECT NUMBER: 786235			
SHEET: 1 OF 1			

This design and information shown on this drawing is provided as a service to the project owner, engineer and contractor by Contech Engineered Solutions LLC ("Contech"). Neither this drawing, nor any part thereof, may be used, reproduced or modified in any manner, without the prior written consent of Contech. Failure to obtain the prior written consent of Contech constitutes an express disclaimer of any liability or responsibility for such use.

If discrepancies between the supplied information and the drawing are identified, the supplied information, which the drawing is based on, and said field conditions, are encountered as site work progresses, these discrepancies must be reported to Contech immediately for re-evaluation of the design. Contech does not accept any liability for designs based on missing, incomplete or inaccurate information solely by the user.



MATERIAL LIST - PROVIDED BY CONTECH

## SITE DESIGN DATA

**PERFORMANCE SPECIFICATION**  
 FILTER CARTRIDGES SHALL BE MEDIA-FILLED, PASSIVE, SIPHON ACTUATED, RADIAL FLOW, AND SELF CLEANING. **RADIAL MEDIA DEPTH SHALL BE 7-INCHES.** FILTER MEDIA CONTACT TIME SHALL BE AT LEAST **37 SECONDS.**  
 SPECIFIC FLOW RATE SHALL BE **2 GPM/SF (MAXIMUM).** SPECIFIC FLOW RATE IS THE MEASURE OF THE FLOW (GPM) DIVIDED BY THE MEDIA SURFACE CONTACT AREA (SF). MEDIA VOLUMETRIC FLOW RATE SHALL BE **6 GPM/CF OF MEDIA (MAXIMUM).**

## GENERAL NOTES

1. CONTECH TO PROVIDE ALL MATERIALS UNLESS NOTED OTHERWISE.
2. FOR FABRICATION DRAWINGS WITH DETAILED STRUCTURE DIMENSIONS AND WEIGHTS, PLEASE CONTACT YOUR CONTECH ENGINEERED SOLUTIONS LLC REPRESENTATIVE. [www.ContechES.com](http://www.ContechES.com)
3. STORMFILTER WATER QUALITY STRUCTURE SHALL BE IN ACCORDANCE WITH ALL DESIGN DATA AND INFORMATION CONTAINED IN THIS DRAWING. CONTRACTOR TO CONFIRM STRUCTURE MEETS REQUIREMENTS OF PROJECT.
4. STRUCTURE SHALL MEET AASHTO HS20 LOAD RATING, ASSUMING EARTH COVER OF 0' - 5' AND GROUNDWATER ELEVATION AT, OR BELOW, THE OUTLET PIPE INVERT ELEVATION. ENGINEER OF RECORD TO CONFIRM ACTUAL GROUNDWATER ELEVATION. CASTINGS SHALL MEET AASHTO M306 AND BE CAST WITH THE CONTECH LOGO.
5. STORMFILTER STRUCTURE SHALL BE PRECAST CONCRETE CONFORMING WITH ASTM C-857 AND AASHTO LOAD FACTOR DESIGN METHOD.

## INSTALLATION NOTES

- A. ANY SUB-BASE, BACKFILL DEPTH, AND/OR ANTI-FLOTATION PROVISIONS ARE SITE-SPECIFIC DESIGN CONSIDERATIONS AND SHALL BE SPECIFIED BY ENGINEER OF RECORD.
- B. CONTRACTOR TO PROVIDE EQUIPMENT WITH SUFFICIENT LIFTING AND REACH CAPACITY TO LIFT AND SET THE STORMFILTER STRUCTURE (LIFTING CLUTCHES PROVIDED).
- C. CONTRACTOR TO INSTALL JOINT SEALANT BETWEEN ALL SECTIONS AND ASSEMBLE STRUCTURE.
- D. CONTRACTOR TO PROVIDE, INSTALL, AND GROUT PIPES. MATCH OUTLET PIPE INVERT WITH OUTLET BAY FLOOR.
- E. CONTRACTOR TO TAKE APPROPRIATE MEASURES TO PROTECT CARTRIDGES FROM CONSTRUCTION-RELATED EROSION RUNOFF.
- F. CONTRACTOR TO REMOVE THE TRANSFER HOLE COVER WHEN THE SYSTEM IS BROUGHT ONLINE.


## STRUCTURE WEIGHT

APPROXIMATE HEAVIEST PICK = T.B.D. LBS.

CONTECH  
**PROPOSAL**  
DRAWING



PEAK DIVERSION STORMFILTER  
SFPD0820 - 786235-15  
NORTH ROCK CHURCH  
SAN ANTONIO, TX  
for SYSTEM: STORMFILTER




**ENGINEERED SOLUTIONS LLC**

**www.ContechES.com**

11815 NE Glenn Wildlife Drive, Portland, OR 97220

800-546-4687    503-240-3393    800-561-1271 FAX



**The Stormwater Management**  
**StormFilter**

THIS PRODUCT IS A REGISTERED TRADEMARK OF THE FLO FLOWING  
H2O, LLC. FOR FURTHER INFORMATION, VISIT US AT WWW.FLOFLOWING.COM  
OR CALL 800-561-1271. © 2017 FLO FLOWING H2O, LLC (064648).

DATE:	
3/11/2025	
DESIGNED: <div style="text-align: center; font-weight: bold;">RKD</div>	DRAWN: <div style="text-align: center; font-weight: bold;">RKD</div>
CHECKED: <div style="text-align: center; font-weight: bold;">RKD</div>	APPROVED: <div style="text-align: center; font-weight: bold;">RKD</div>
PROJECT NUMBER: <div style="text-align: center; font-weight: bold;">786235</div>	
SHEET: <div style="display: flex; justify-content: space-around; font-weight: bold; font-size: 1.2em;">1      OF      1</div>	

