CONTRIBUTING ZONE PLAN EXCEPTION REQUEST FOR CISD SMITHSON VALLEY MIDDLE SCHOOL AND HILL COUNTRY TRANSPORTATION

PREPARED FOR:



SEAN S. SMITH

113308

13308

4/3/25

DATE: March 2025

PREPARED BY:



- Engineers
- Surveyors
- Planners

Moy Tarin Ramirez Engineers, LLC

12770 Cimarron Path, Ste 100 San Antonio, TX 78249 TBPE Firm #5297, TBPLS Firm #10131500 Phone 210-698-5051 – Fax 210-698-5085

CISD SMITHSON VALLEY MIDDLE SCHOOL AND HILL COUNTRY TRANSPORTATION CONTRIBUTING ZONE PLAN EXCEPTION REQUEST

TABLE OF CONTENTS

- I. EDWARDS AQUIFER APPLICATION COVER
- II. CONTRIBUTING ZONE EXCEPTION REQUEST FORM
 - a. ATTACHMENT A ROAD MAP
 - b. ATTACHMENT B USGS QUADRANGLE MAP
 - c. ATTACHMENT C PROJECT NARRATIVE
 - d. ATTACHMENT D NATURE OF EXCEPTION
 - e. ATTACHMENT E EQUIVALENT WATER QUALITY PROTECTION
- III. TEMPORARY STORMWATER SECTION
 - a. ATTACHMENT A SPILL RESPONSE ACTIONS
 - b. ATTACHMENT B POTENTIAL SOURCES OF CONTAMINATION
 - c. ATTACHMENT C SEQUENCE OF MAJOR ACTIVITIES
 - d. ATTACHMENT D TEMPORARY BEST MANAGEMENT PRACTICES AND MEASURES
 - e. ATTACHMENT F STRUCTURAL PRACTICES
 - f. ATTACHMENT G DRAINAGE AREA MAP
 - g. ATTACHMENT I INSPECTION AND MAINTENANCE FOR BMPs
 - h. ATTACHMENT J SCHEDULE OF INTERIM AND PERMANENT SOIL STABILIZATION PRACTICES
- IV. CONSTRUCTION PLANS
- V. AGENT AUTHORIZATION FORM
- VI. APPLICATION FEE FORM
- VII. TCEQ CORE DATA FORM

Texas Commission on Environmental Quality

Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with 30 TAC 213.

Administrative Review

- Edwards Aquifer applications must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.
 - To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: http://www.tceq.texas.gov/field/eapp.
- 2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
- 3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
- 4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.
 - An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.
- 5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
- 6. If the geologic assessment was completed before October 1, 2004 and the site contains "possibly sensitive" features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.

- 2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.
- 3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or if not withdrawn the application will be denied and the application fee will be forfeited.
- 4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available to you:

- You can withdraw your application, and your fees will be refunded or credited for a resubmittal.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the effected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity Name: CISD Smithson Valley Middle School and Hill Country Transportation				2. Regulated Entity No.: 101251981				
3. Customer Name: Comal ISD			4. Customer No.: 600249825					
5. Project Type: (Please circle/check one)	New	Modif	Modification Extension		Exception			
6. Plan Type: (Please circle/check one)	WPAP CZP	SCS	UST	AST	EXP	EXT	Technical Clarification	Optional Enhanced Measures
7. Land Use: (Please circle/check one)	Residential	Non-residential			8. Site (acres):		60.0 acres	
9. Application Fee:	\$500	10. Permanent B		BMP(s): 2		2x Sedimentation/Filtration Basins		
11. SCS (Linear Ft.):	N/A	12. AST/UST (No			o. Tar	. Tanks): 4x – Existing (CZP Mod #2)		CZP Mod #2)
13. County:	Comal	14. Watershed:					Guadalupe River-Canyon Lake	

Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%2oGWCD%2omap.pdf

For more detailed boundaries, please contact the conservation district directly.

Austin Region					
County:	Hays	Travis	Williamson		
Original (1 req.)	_	_	_		
Region (1 req.)	_	_	_		
County(ies)			_		
Groundwater Conservation District(s)	Edwards Aquifer AuthorityBarton Springs/ Edwards AquiferHays TrinityPlum Creek	Barton Springs/ Edwards Aquifer	NA		
City(ies) Jurisdiction	AustinBudaDripping SpringsKyleMountain CitySan MarcosWimberleyWoodcreek	AustinBee CavePflugervilleRollingwoodRound RockSunset ValleyWest Lake Hills	AustinCedar ParkFlorenceGeorgetown _JerrellLeanderLiberty HillPflugervilleRound Rock		

San Antonio Region							
County:	Bexar	Comal	Kinney	Medina	Uvalde		
Original (1 req.)	_	_X_	_	_			
Region (1 req.)	_	_X_		_	_		
County(ies)	_	<u>X</u>		_			
Groundwater Conservation District(s)	Edwards Aquifer Authority Trinity-Glen Rose	_X_Edwards Aquifer Authority	Kinney	EAA Medina	EAA Uvalde		
Castle HillsFair Oaks RanchHelotesHill Country VillaHollywood ParkSan Antonio (SAVShavano Park		Bulverde Fair Oaks Ranch Garden Ridge New Braunfels Schertz	NA	San Antonio ETJ (SAWS)	NA		

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.			
Sean Smith, P.E.			
Print Name of Customer/Authorized Agent			
12 /2 £ 3/21/25			
Signature of Customer/Authorized Agent Date/			
Signature of Customer/Authorized Agent Date/			

FOR TCEQ INTERNAL USE ONLY				
Date(s)Reviewed:	Date Administratively Complete:			
Received From:		Correct Number of Copies:		
Received By:		Distribution Date:		
EAPP File Number:		Complex:		
Admin. Review(s) (No.):		No. AR Rounds:		
Delinquent Fees (Y/N):		Review Time Spent:		
Lat./Long. Verified:		SOS Customer Verification:		
Agent Authorization Complete/Notarized (Y/N):		Fee	Payable to TCEQ (Y/N):	
Core Data Form Complete (Y/N):		Check:	Signed (Y/N):	
Core Data Form Incomplete Nos.: Less than 90 days old (Y/N):		ld (Y/N):		

Contributing Zone Exception Request Form

Texas Commission on Environmental Quality

for Regulated Activities on the Contributing Zone to the Edwards Aquifer and Relating to 30 TAC §213.24(1), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Contributing Zone Exception Request Form** is hereby submitted for TCEQ review and executive director approval. The request was prepared by:

Print Name of Customer/Agent: Sean Smith, P.E.

Date: 3/21/25

Signature of Customer/Agent:

Regulated Entity Name: CISD Smithson Valley Middle School and Hill Country Transportation

Project Information

1. County: Comal

2. Stream Basin: Guadalupe River Basin

3. Groundwater Conservation District (if applicable): Comal Trinity GCD

4. Customer (Applicant):

Contact Person: Jeffrey Smith

Entity: Comal Independent School District

Mailing Address: 1404 IH 35 North


 City, State: New Braunfels, TX
 Zip: 78130

 Telephone: (830) 221-2101
 Fax: ______

Email Address: jeffrey.smith@comalisd.org

Э.	Agent/Representative (ii any):	
	Contact Person: <u>Sean Smith, P.E.</u> Entity: <u>Moy Tarin Ramirez Engineers, LLC</u> Mailing Address: <u>12770 Cimarron Path, Suite 100</u> City, State: <u>San Antonio, TX</u> Telephone: <u>(210)</u> 698-5051 Email Address: <u>ssmith@mtrengineers.com</u>	Zip: <u>78249</u> Fax:
6.	Project Location	
	This project is inside the city limits ofThis project is outside the city limits but inside	the ETJ (extra-territorial jurisdiction) of
	This project is not located within any city limit	s or ETJ.
7.	The location of the project site is described be provided so that the TCEQ's Regional staff can boundaries for a field investigation.	•
	6101 FM 311, Spring Branch, TX 78070; Approx. 1 mile north of the intersection of FM	311 & FM 3159
8.	Attachment A - Road Map. A road map show project site is attached. The map clearly show	_
9.	Attachment B - USGS Quadrangle Map. A cope = 2000') is attached. The map(s) should clearly	
	☑ Project site boundaries.☑ USGS Quadrangle Name(s).	
10.	Attachment C - Project Narrative. A detailed project is provided at the end of this form. Th throughout the application and contains, at a	e project description is consistent
	 Area of the site ✓ Offsite areas ✓ Impervious cover ✓ Permanent BMP(s) ✓ Proposed site use ✓ Site history ✓ Previous development ✓ Area(s) to be demolished 	
11.	. Existing project site conditions are noted below:	
	Existing commercial siteExisting industrial site	

	Existing residential site Existing paved and/or unpaved roads Undeveloped (Cleared) Undeveloped (Undisturbed/Not cleared) Other: Existing Middle School and Transportation Center Site
12. 🔀	Attachment D - Nature Of Exception . A narrative description of the nature of each exception requested is attached. All provisions of 30 TAC §213 Subchapter B for which an exception is being requested have been identified in the description.
13. 🔀	Attachment E - Equivalent Water Quality Protection . Documentation demonstrating equivalent water quality protection for surface streams which enter the Edwards Aquifer is attached.
Adm	ninistrative Information
14. 🔀	Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions.
15. 🔀	The applicant understands that prior approval under this section must be obtained from the executive director for the exception to be authorized.





- Surveyors
- Planners

Moy Tarin Ramirez Engineers, LLC

TBPE F-5297 & TBPLS F-10131500
12770 CIMARRON PATH, SUITE 100 TEL: (210) 698SAN ANTONIO, TEXAS 78249 FAX: (210) 698-

TEL: (210) 698-5051 FAX: (210) 698-5085


AND

HILL COUNTRY TRANSPORTATION

ROAD MAP

PROJ. #: 24289

DATE: MARCH 2025





- Engineers
- Surveyors
- Planners

Moy Tarin Ramirez Engineers, LLC

TBPE F-5297 & TBPLS F-10131500 12770 CIMARRON PATH, SUITE 100 SAN ANTONIO, TEXAS 78249

TEL: (210) 698-5051 FAX: (210) 698-5085

ATTACHMENT B

SMITHSON VALLEY MIDDLE SCHOOL

AND

HILL COUNTRY TRANSPORTATION

USGS QUADRANGLE MAP

PROJ. #: 24289 DATE: MARCH 2025

ATTACHMENT C

PROJECT DESCRIPTION

The 60-acre site is located at 6101 FM311, Spring Branch, TX 78070. The entirety of the site is located in the Edwards Aquifer Contributing Zone.

The original Contributing Zone Plan (CZP) was approved on December 19, 2007 (EAPP #2718.00) for 6.08 acres of impervious cover (10.13% of the site). CZP Modification #1 was approved on January 28, 2011 for a 4.74 increase in impervious cover for a total of 10.82 acres of impervious cover (18.03% of the site). CZP Modification #2 was approved on August 16, 2012 for a 0.01 acre increase in impervious cover for a total of 10.83 acres of impervious cover (18.05% of the site). Finally, CZP Modification #3 was approved on June 6, 2018 for a 0.25-acre increase in impervious cover for a total of 11.08 acres (18.47% of the site).

The proposed project is demolishing and reconstructing existing concrete flatwork, asphalt pavement, and an existing canopy system. There is no increase in impervious cover associated with this project, only soil disturbance. Temporary BMPs will be in use for all site work.

Since there is no increase in impervious cover, the existing permanent best management practices (BMPs) will not be altered with this project and will continue to function as designed.

ATTACHMENT D

NATURE OF EXCEPTION

This application is requesting an exception to the submission of a Contributing Zone Plan (CZP) Modification. The proposed project will not impact the on-site impervious cover.

The original Contributing Zone Plan (CZP) was approved on December 19, 2007. The CZP has been modified 3 times, with the latest modification approved on June 6, 2018.

The existing Permanent Best Management Practices (BMPs) will remain untouched.

ATTACHMENT E

EQUIVALENT WATER QUALITY PROTECTION

The most recent CZP modification was approved for 11.08 acres of impervious cover (18.47%). Permanent BMPs in the form of 2 sand filter basins are currently in place to treat the runoff from the impervious cover.

The proposed project will not be increasing the currently approved impervious cover, therefore additional treatment/permanent Best Management Practices (BMPs) are not being added to this project. The current drainage patterns and BMPs will not be affected by the proposed project.

Temporary Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Aquifer. This Temporary Stormwater Section is hereby submitted for TCEQ review and executive director approval. The application was prepared by:
Print Name of Customer/Agent: <u>Sean Smith, P.E.</u>
Date: 3/21/25
Signature of Customer/Agent:
In lit
Regulated Entity Name: CISD Smithson Valley Middle School and Hill Country Transportation
Project Information
Potential Sources of Contamination
Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.
 Fuels for construction equipment and hazardous substances which will be used during construction:
The following fuels and/or hazardous substances will be stored on the site:
These fuels and/or hazardous substances will be stored in:
Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

	 Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year. Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
	Fuels and hazardous substances will not be stored on the site.
2.	Attachment A - Spill Response Actions. A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
3.	Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
4.	Attachment B - Potential Sources of Contamination. A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.
Se	equence of Construction
5.	Attachment C - Sequence of Major Activities. A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
	 For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given. For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
6.	Name the receiving water(s) at or near the site which will be disturbed or which will


Temporary Best Management Practices (TBMPs)

receive discharges from disturbed areas of the project: Guadalupe River

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

7. Attachment D – Temporary Best Management Practices and Measures. TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

	A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
	A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
	A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
	A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8. 🔀	The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
	Attachment E - Request to Temporarily Seal a Feature. A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
	There will be no temporary sealing of naturally-occurring sensitive features on the site.
9.	Attachment F - Structural Practices. A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10.	Attachment G - Drainage Area Map. A drainage area map supporting the following requirements is attached:
	For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
	For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
	For areas that will have more than 10 acres within a common drainage area
	disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
	There are no areas greater than 10 acres within a common drainage area that will be
	disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.



Soil Stabilization Practices

Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices. A schedule of the interim and permanent soil stabilization practices for the site is attached.

- 18. Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
- 19. Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

Administrative Information

- 20. All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
- 21. If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
- 22. Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

ATTACHMENT A SPILL RESPONSE ACTIONS

1. Housekeeping

- A. Minimize materials: An effort will be made to store only enough materials required to do the job.
- B. Storage: All materials stored on site will be stored in a neat, orderly manner in their appropriate containers in a covered area. If storage in a covered area is not feasible, then the materials will be covered with polyethylene or polypropylene sheeting to protect them from the elements.
- C. Labeling: Products will be kept in their original containers with the original manufacturer's label affixed to each container.
- D. Mixing: Substances will not be mixed with one another unless this is recommended by the manufacturer.
- E. Disposal: Whenever possible, all of a product will be used prior to disposal of the container. Manufacturer's recommendations will be followed for proper use and disposal of materials on site.
- F. Inspections: The site superintendent will inspect the site daily to ensure proper use and disposal of materials on site.
- G. Spoil Materials: Any excavated earth that will not be used for fill material and all demolished pavement will be hauled off site immediately and will be disposed of properly, in accordance with all applicable state/local regulations.

2. Product Specific Practices

- A. Petroleum Products: All on site vehicles will be monitored for leaks and will receive regular preventive maintenance to reduce the chance of leakage. If petroleum products will be present at the site, then they will be stored in tightly sealed containers which are clearly labeled. Any asphalt substances used on site will be applied according to the manufacturer's recommendations.
- B. Concrete Trucks: Ready/Transit Mix Trucks will not be allowed to wash out or discharge surplus concrete or drum wash water except in the designated location on site as shown on the SWPPP site plan.
- C. Paints: All containers will be tightly sealed and stored when not required for use. Excess paint will not be poured into storm sewer system or drainage channels, but will be properly disposed of according to manufacturers' instructions or state/local regulations.

D. Fertilizers: Fertilizers will be applied only in the minimum amounts recommended by the manufacturer. Once applied, fertilizer will be worked into the soil to limit exposure to storm water. The fertilizer will be stored in a covered area, and any partially used bags will be transferred to a sealable plastic bin to avoid spills.

3. Spill Control and Response Measures

A spill prevention and response team will be designated by the site superintendent. In addition, the following practices will be followed for spill cleanup:

- A. Information: Manufacturers' recommended methods for spill cleanup will be clearly posted, and site personnel will be made aware of the procedures and location of the information and cleanup supplies.
- B. Equipment: Materials and equipment necessary for spill cleanup will be present on the site at all times. Equipment and materials will include, but not be limited to brooms, shovels, rags, gloves, goggles, absorbent materials (sand, sawdust, etc.) and plastic or metal trash containers specifically designed for this purpose. The materials and equipment necessary for spill cleanup will be dependent upon the nature and quantity of the material stored on site.
- C. Response: All spills will be cleaned up immediately upon discovery.

Cleanup

- (1) Clean up leaks and spills immediately
- (2) Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent material for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be disposed of as hazardous waste.
- (3) Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of properly. See the waste management BMPs in TCEQ Technical Guidance Manual RG-348 for specific information.

Minor Spills

- (1) Minor spills typically involve small quantities of oil, gasoline, paint, etc. which can be controlled by the first responder at the discovery of the spill.
- (2) Use absorbent materials on small spills rather than hosing down or burying the spill
- (3) Absorbent materials should be promptly removed and disposed of properly.
- (4) Follow the practice below for a minor spill:
- (5) Contain the spread of the spill.
- (6) Recover spilled materials.

(7) Clean the contaminated area and properly dispose of contaminated materials.

Semi-Significant Spills

Semi-significant spills still can be controlled by the first responder along with the aid of other personnel such as laborers and the foreman, etc. This response may require the cessation of all other activities.

Spills should be cleaned up immediately:

- (1) Contain spread of the spill.
- (2) Notify the project foreman immediately.
- (3) If the spill occurs on paved or impermeable surfaces, clean up using "dry" methods (absorbent materials, cat litter and/or rags). Contain the spill by encircling with absorbent materials and do not let the spill spread widely.
- (4) If the spill occurs in dirt areas, immediately contain the spill by constructing an earthen dike. Dig up and properly dispose of contaminated soil.
- (5) If the spill occurs during rain, cover the spill with tarps or other material to prevent contaminating runoff.

Significant/Hazardous Spills

For significant or hazardous spills that are in reportable quantities:

- (1) Notify the TCEQ by telephone as soon as possible and within 24 hours at 512-339-2929 (Austin) or 210-490-3096 (San Antonio) between 8 AM and 5 PM. After hours, contact the Environmental Release Hotline at 1-800-832-8224. It is the contractor's responsibility to have all emergency phone numbers at the construction site.
- (2) For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110, 119, and 302, the contractor should notify the National Response Center at (800) 424-8802.
- (3) Notification should first be made by telephone and followed up with a written report.
- (4) The services of a spills contractor or a Haz-Mat team should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staffs have arrived at the job site.
- (5) Other agencies which may need to be consulted include, but are not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.
- D. Vehicle and Equipment Maintenance
 - (1) If maintenance must occur onsite, use a designated area and a secondary containment, located away from drainage courses, to prevent the run-on of stormwater and the runoff of spills.

- (2) Regularly inspect onsite vehicles and equipment for leaks and repair immediately.
- (3) Check incoming vehicles and equipment (including delivery trucks, and employee and subcontractor vehicles) for leaking oil and fluids. Do not allow leaking vehicles or equipment onsite.
- (4) Always use secondary containment, such as a drain pan or drop cloth, to catch spills or leaks when removing or changing fluids.
- (5) Place drip pans or absorbent materials under paving equipment when not in use.
- (6) Use absorbent materials on small spills rather than hosing down or burying the spill. Remove the absorbent materials promptly and dispose of properly.
- (7) Promptly transfer used fluids to the proper waste or recycling drums. Don't leave full drip pans or other open containers lying around.
- (8) Oil filters disposed of in trash cans or dumpsters can leak oil and pollute stormwater. Place the oil filter in a funnel over a waste oil-recycling drum to drain excess oil before disposal. Oil filters can be recycled. Ask the oil supplier or recycler about recycling oil filters.
- (9) Store cracked batteries in a non-leaking secondary container. Do this with all cracked batteries even if you think all the acid has drained out. If you drop a battery, treat it as if it is cracked. Put it into the containment area until you are sure it is not leaking.

E. Vehicle and Equipment Fueling

- (1) If fueling must occur onsite, use designated areas, located away from drainage courses, to prevent the run-on of stormwater and the runoff of spills.
- (2) Discourage "topping off" of fuel tanks.
- (3) Always use secondary containment, such as a drain pan, when fueling to catch spills/leaks.
- F. Safety: The spill area will be kept well ventilated, and personnel will wear appropriate protective clothing to prevent injury from contact with hazardous substances.
- G. Reporting: Spills of toxic or hazardous material (if present on site) will be reported to the appropriate state or local government agency, regardless of the spill's size.
- H. Record Keeping: The spill prevention plan will be modified to include measures to prevent this type of spill from recurring as well as improved methods for cleaning up any future spills. A description of each spill, what caused it, and the cleanup measures used will be kept with this plan.

ATTACHMENT B POTENTIAL SOURCES OF CONTAMINATION

Potential Source Oil, grease, fuel and hydraulic fluid contamination from construction equipment

and vehicle dripping.

Preventive Measure Vehicle maintenance, when possible, will be performed within a construction

staging area specified by the General Contractor.

Potential Source Miscellaneous trash and litter from construction workers and material

wrappings.

Preventive Measure Trash containers will be placed throughout the site to encourage proper trash

disposal.

Potential Source Construction debris.

Preventive Measure Construction debris will be monitored daily by contractor. Debris will be

collected weekly and placed in disposal bins. Situations requiring immediate

attention will be addressed on a case by case basis.

Potential Source Stormwater contamination from excess application of fertilizers, herbicides and

pesticides.

Preventive Measure Fertilizers, herbicides and pesticides will be applied only when necessary and in

accordance with manufacturers directions.

Potential Source Soil and mud from construction vehicle tires as they leave the site.

Preventive Measure A stabilized construction exit shall be utilized as vehicles leave the site. Any soil,

mud, etc. carried from the project onto public roads shall be cleaned up within

24 hours.

Potential Source Sediment from soil, sand, gravel and excavated materials stockpiled on site.

Preventive Measure Silt fence shall be installed on the downgradient side of all stockpiled materials.

Reinforced rock berms shall be installed at all downstream discharge locations.

ATTACHMENT C SEQUENCE OF MAJOR ACTIVITIES

Construction Sequencing

- A. Site clearing and demolition
- B. Construction of concrete flatwork, asphalt, and canopy system.
- C. Grading.
- D. Seeding and soil stabilization.

ATTACHMENT D TEMPORARY BEST MANAGEMENT PRACTICES AND MEASURES

Description of Temporary Best Management Practices:

- 1. Silt Fence A barrier consisting of geotextile fabric supported by metal posts to prevent soil and sediment loss from a site. Silt fences shall be installed on the downgradient side of the proposed areas to be disturbed that have a drainage area of 2 or less acres.
- 2. Bagged Gravel Inlet Filter Sandbags filled with pea gravel used to construct a sediment barrier around curb and drain inlets. The sandbags should be willed with washed pea gravel and stacked to form a continuous barrier about 1 foot high around the inlets. The bags should be tightly abutted against each other to prevent runoff from flowing between the bags.
- 3. Rock Berm A check dam in areas of concentrated flow, used to intercept sediment-laden runoff, detail the sediment, and release the water in sheet flow. The rock berm should be used when the contributing drainage area is less than 5 acres. Rock berms are used in areas where the volume of runoff is too great for a silt fence to contain.
- 4. Temporary Construction Entrance/Exit A temporary gravel construction entrance used to provide a stable entrance/exit condition from the construction site and keep mud and sediment off public roads. The stabilized entrance is a stabilized pad of crushed stone located at any point traffic will be entering or leaving the construction site from a public right-of-way, street, alley, sidewalk or parking area.
- 5. Concrete Washout Area An area used to prevent or reduce the discharge of pollutants to stormwater from concrete waste by performing on-site washout in a designated area and training employees and subcontractors. Washout area should be located at least 50 feet from sensitive features, storm drains, open ditches, or water bodies. Below grade concrete washout facilities are typical.
- 6. Temporary Seeding Temporary seeding of disturbed areas shall be performed if disturbed areas are expected to have no construction activity for a period of at least 21 days.

Sequence of installation during construction process for each phase of construction:

Temporary BMPs will be installed prior to disturbance on-site. Vegetation as a temporary control will only be utilized in the event a disturbed area has been left denuded for more than 14 days.

Up gradient storm water flowing across the site:

Upgradient flow enters the property from approximately 0.37 acres. All upgradient flow will be treated along with the stormwater generated onsite.

Onsite storm water flowing across and off the site:

The storm water originating onsite and flowing off the site will be treated through temporary BMPs. Silt fences will be installed at all locations where non-concentrated storm water exits the site. Rock berms will be installed where concentrated storm water exits the site.

Prevention of pollutants from entering surface streams, sensitive features and the aquifer:


The storm water originating onsite and flowing off the site will be treated using temporary BMPs prior to it entering surface streams, sensitive features and the aquifer. Silt fences will be installed at all locations where non-concentrated storm water may leave the site. These silt fences should filter the storm water prior to it leaving the site. Rock berms will be used instead of silt fences for concentrated flow areas.

Maintaining flow to naturally-occurring sensitive features:

The storm water originating onsite and flowing off the site will continue to flow into the down gradient receiving waters. Any sensitive features downstream will continue to receive flow originating on the site. Prior to the flow leaving the site, it will be treated through temporary BMPs. These temporary BMPs should remove sediment, pollutants and debris if installed and maintained properly.

ATTACHMENT F STRUCTURAL PRACTICES

Vegetation will be used as a temporary stabilization technique for all areas disturbed by construction, not covered by pavement, buildings, or other structures. Temporary stabilization shall consist of temporary seeding of disturbed areas that are denuded beyond 14 days without construction restart within 21 days. As a temporary control, the vegetation will be used to stabilize barren areas that are inactive for long periods of time.



ATTACHMENT I INSPECTION AND MAINTENANCE FOR BMPS

Silt Fence

- 1. Inspect all fencing weekly, and after any rainfall.
- 2. Remove sediment when buildup reaches 6 inches, or install a second line of fencing parallel to the old fence.
- 3. Replace any torn fabric or install a second line of fencing parallel to the torn section.
- 4. Replace or repair any sections crushed or collapsed in the course of construction activity.

Bagged Gravel Inlet Filter

- 1. Inspections should be made weekly and after each rainfall. Repair or replacement should be made promptly as needed by contractor.
- Remove sediment when buildup reaches a depth of 3 inches. Removed sediment should be deposited in a suitable area and in such a manner that it will not erode.
- 3. Check placement of device to prevent gaps between device and curb.
- 4. Inspect filter fabric and patch or replace if torn or missing.
- 5. Structures should be removed and the area stabilized only after the remaining drainage area has been properly stabilized.

Temporary Construction Entrance/Exit

- The entrance should be maintained in a condition which will prevent tracking or flowing of sediment onto public rights-of-way. This may require periodic top dressing with additional stone as conditions demand and repair and/or cleanout of any measures used to trap sediment.
- 2. All sediment spilled, dropped, washed or tracked onto public rights-of-way should be removed immediately by contractor.
- 3. When necessary, wheels should be cleaned to remove sediment prior to entrance onto public right-of-way.
- 4. When washing is required, it should be done on an area stabilized with crushed stone that drains into an approved sediment trap or sediment basin.
- 5. All sediment should be prevented from entering any storm drain, ditch or water course by using approved methods.

Concrete Washout Areas

- 1. Locate washout area at least 50 feet from sensitive features, storm drains, open ditches, or water bodies.
- 2. Wash out wastes into the temporary pit where the concrete can set, be broken up, and then disposed properly.

CISD SMITHSON VALLEY MIDDLE SCHOOL AND HILL COUNTRY TRANSPORTATION Responsible Party Form

Pollution Prevention Measure		þ	Corrective Action		
		Inspected	Description	Date Completed	
	Inspections				
nce	Fencing				
Silt Fence	Sediment Removal				
Sil	Torn Fabric				
	Crushed/Collapsed Fencing				
ed rel	Inspections				
Bagged Gravel Inlet Filters	Replaced/Reshaped				
	Silt Removed				
y on xit	Inspections				
rar ictic	Entrance Condition				
Temporary Construction Entrance/Exit	Sediment in Public ROW				
Ten Con	Sediment Trap Present				
	Sediment Not Entering Storm Drain				
Inspector's Nam	ne	•	Inspector's Signature		
inspector 5 Tuni			and the second s		
Name of Owner	/Operator		Date		

Note: Inspector is to attach a brief statement of his qualifications to this report.

ATTACHMENT J SCHEDULE OF INTERIM AND PERMANENT SOIL STABILIZATION PRACTICES

Stabilization measures shall be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, but in no case more than 14 days after the construction activity in that portion of the site has temporarily or permanently ceased. Where the initiation of stabilization measures by the 14th day after construction activity temporarily or permanently ceases is precluded by weather conditions, stabilization measures shall be initiated as soon as practicable. Where construction activity on a portion of the site is temporarily ceased, and earth disturbing activities will be resumed within 21 days, temporary stabilization measures do not have to be initiated on that portion of the site. In areas experiencing droughts where the initiation of stabilization measures by the 14th day after construction activity has temporarily or permanently ceased is precluded by seasonal arid conditions, stabilization measures shall be initiated as soon as practicable.

Temporary stabilization shall consist of temporary seeding of disturbed areas that are denuded beyond 14 days without construction restart within 21 days.

As pad sites (buildings, sidewalks and pavement) are completed, permanent landscaping and sod shall be planted and irrigated. Curb and gutter will direct runoff into the permanent water quality basin.

Temporary vegetation stabilization techniques shall be in accordance with the TCEQ Technical Guidance Manual RG-248 (*Complying with the Edwards Aquifer Rules – Technical Guidance on Best Management Practices*), Chapter 1 Temporary Best Management Practices, Section 1.3.8 Temporary Vegetation, as follows:

Temporary Vegetation

Vegetation is used as a temporary or permanent stabilization technique for areas disturbed by construction, but not covered by pavement, buildings, or other structures. As a temporary control, vegetation can be used to stabilize stockpiles and barren areas that are inactive for long periods of time.

Vegetative techniques can and should apply to every construction project with few exceptions. Vegetation effectively reduces erosion in swales, stockpiles, berms, mild to medium slopes, and along roadways.

Other techniques may be required to assist in the establishment of vegetation. These other techniques include erosion control matting, mulches, surface roughening, swales and dikes to direct runoff around newly seeded areas, and proper grading to limit runoff velocities during construction. (NCTCOG, 1993b)

Materials:

The type of temporary vegetation used on a site is a function of the season and the availability of water for irrigation. For areas that are not irrigated, the year can be divided into two temporary planting seasons and one season for planting of permanent warm weather groundcovers. These periods are shown in Figure 1-19 for Bexar, Comal, Kinney, Medina, and Uvalde Counties. Appropriate temporary vegetation for these areas is shown in Table 1-4.

Other vegetation may perform as well as the recommended varieties, especially where irrigation is available. County agricultural extension agents are a good source for suggestions for other types of temporary vegetation. All seed should be high quality, U.S. Dept. of Agriculture certified seed.

Installation:

- (1) Interim or final grading must be completed prior to seeding, minimizing all steep slopes. In addition, all necessary erosion structures such as dikes, swales, and diversions, should also be installed.
- (2) Seedbed should be well pulverized, loose, and uniform.
- (3) Fertilizer should be applied at the rate of 40 pounds of nitrogen and 40 pounds of phosphorus per acre, which is equivalent to about 1.0 pounds of nitrogen and phosphorus per 1000 square feet. Compost can be used instead of fertilizer and applied at the same time as the seed.




Figure 1-19 Planting Dates for Bexar, Comal, Kinney, Medina, and Uvalde Counties (Northcutt, 1993)

Table 1-4 Temporary Seeding for Bexar, Comal, Kinney, Medina, and Uvalde Counties (Northcutt, 1993)

Dates	Climate	Species (lb/ac)	
Sept 1 to Nov 30	Temporary Cool Season	Tall Fescue	4.0
		Oats	21.0
		Wheat (Red,	20.0
		Winter)	30.0
		Total	55.0
Sept 1 to Nov 30	Cool Season Legume	Hairy Vetch	8.0
May 1 to Aug 31	Temporary Warm Season	Foxtail Millet	30.0

- (4) Seeding rates should be as shown in Table 1-4 or as recommended by the county agricultural extension agent.
- (5) The seed should be applied uniformly with a cyclone seeder, drill, cultipacker seeder or hydroseeder (slurry includes seed, fertilizer and binder).

(6) Slopes that are steeper than 3:1 should be covered with appropriate soil stabilization matting as described in the following section to prevent loss of soil and seed.

Irrigation:

Temporary irrigation should be provided according to the schedule described below, or to

replace moisture loss to evapotranspiration (ET), whichever is greater. Significant rainfall (on-site rainfall of $\frac{1}{2}$ " or greater) may allow watering to be postponed until the next scheduled irrigation.

Time Period	Irrigation Amount and Frequency
Within 2 hours of installation	Irrigate entire root depth, or to germinate seed
During the next 10 business	Irrigate entire root depth every Monday,
days	Wednesday, and Friday
During the next 30 business	Irrigate entire root depth a minimum of once
days or until Substantial	per week, or as necessary to ensure vigorous
Completion	growth
During the next 4 months or	Irrigate entire root depth once every two
	weeks,
until Final Acceptance of the	or as necessary to ensure vigorous growth
Project	

If cool weather induces plant dormancy, water only as necessary to maintain plant health.

Irrigate in a manner that will not erode the topsoil but will sufficiently soak the entire depth of roots.

Inspection and Maintenance Guidelines:

- (1) Temporary vegetation should be inspected weekly and after each rain event to locate and repair any erosion.
- (2) Erosion from storms or other damage should be repaired as soon as practical by regrading the area and applying new seed.
- (3) If the vegetated cover is less than 80%, the area should be reseeded.

1. CONTRACTOR SHALL FIELD VERIFY ALL DIMENSIONS PRIOR TO BEGINNING WORK.

2. ALL WASTE MATERIAL SHALL BECOME THE PROPERTY OF THE CONTRACTOR AND IT SHALL BE HIS SOLE
RESPONSIBILITY TO DISPOSE OF THIS MATERIAL OFF THE LIMITS OF THE SITE TO A STATE LICENSED LANDFILL.
CONTRACTOR WILL BE REQUIRED TO PROVIDE DOCUMENTATION WHERE DISPOSED MATERIAL IS TAKEN TO. THE OWNER
WILL NOT BE HELD LIABLE FOR ANY ON—SITE WASTE MATERIAL. CONTRACTOR SHALL NOT ALLOW THE ACCUMULATION OF DEMOLISHED WASTE MATERIAL ON-SITE.

3. CONTRACTOR IS REQUIRED TO SET AND VERIFY ALL PROJECT ELEVATIONS PRIOR TO THE START OF CONSTRUCTION. "MATCH EXISTING" SHALL BE UNDERSTOOD TO SIGNIFY THE SAME MATERIALS AS WELL AS VERTICAL AND HORIZONTAL

4. GENERAL CONTRACTOR SHALL CHECK AND VERIFY ALL DIMENSION & GRADE CONDITIONS (BOTH NEW AND EXISTING). HE SHALL REPORT ANY DISCREPANCIES TO THE PROJECT ENGINEER BEFORE PROCEEDING WITH ANY PHASE OF THE WORK AS HE WILL BE RESPONSIBLE FOR ALL WORK AS INTENDED BY THE DRAWINGS AND SPECIFICATIONS. 5. CONTRACTOR AGREES THAT HE SHALL ASSUME SOLE RESPONSIBILITY FOR JOB SITE CONDITIONS DURING THE CONSTRUCTION OF THE PROJECT, INCLUDING SAFETY OF ALL PERSONS AND PROPERTY. 6. CONTRACTOR AND/OR CONTRACTOR'S INDEPENDENTLY RETAINED EMPLOYEE OR STRUCTURAL

DESIGN/GEOTECHNICAL/SAFETY/EQUIPMENT CONSULTANT, IF ANY, SHALL REVIEW THESE PLANS AND AVAILABLE GEOTECHNICAL INFORMATION AND THE ANTICIPATED INSTALLATION SITE(S) WITHIN THE PROJECT WORK AREA IN ORDER TO IMPLEMENT CONTRACTOR'S TRENCH EXCAVATION SAFETY PROTECTION SYSTEMS, PROGRAMS, AND/OR PROCEDURES. THE CONTRACTOR'S IMPLEMENTATION OF THE SYSTEMS, PROGRAMS AND/OR PROCEDURES. THE CONTRACTOR'S IMPLEMENTATION OF THE SYSTEMS, PROGRAMS AND/OR PROCEDURES SHALL PROVIDE FOR ADEQUATE TRENCH EXCAVATION SAFETY PROTECTION THAT COMPLIES WITH, AT A MINIMUM, OSHA STANDARDS FOR TRENCH EXCAVATIONS. SPECIFICALLY, CONTRACTOR AND/OR CONTRACTOR'S INDEPENDENTLY RETAINED EMPLOYEE OR SAFETY CONSULTANT SHALL IMPLEMENT A TRENCH SAFETY PROGRAM IN ACCORDANCE WITH OSHA STANDARDS GOVERNING THE PRESENCE AND ACTIVITIES OF INDIVIDUALS IN AND AROUND TRENCH EXCAVATION.

. PRIOR TO START OF CONSTRUCTION THE CONTRACTOR SHALL COMPLY WITH THE SEDIMENTATION AND EROSION CONTROL PLANS AND SHALL SUBMIT NOTIFICATIONS AND PAY ALL PERMITS.

8. BARRICADES AND WARNING SIGNS SHALL CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES AND GENERALLY BE LOCATED TO AFFORD MAXIMUM PROTECTION TO THE PUBLIC AS WELL AS CONSTRUCTION PERSONNEL AND EQUIPMENT AND TO ASSURE AN EXPEDITIOUS TRAFFIC FLOW AT ALL TIMES DURING CONSTRUCTION. 9. THE RESPONSIBILITY OF THE ARCHITECT/ENGINEER OR OWNER, TO CONDUCT CONSTRUCTION REVIEW OR OBSERVATION OF THE CONTRACTORS PERFORMANCE IS NOT INTENDED TO REVIEW THE ADEQUACY OF THE CONTRACTORS SAFETY MEASURES IN OR NEAR THE CONSTRUCTION SITE.

10. ANY EXISTING IMPROVEMENTS AND/OR UTILITIES REMOVED, DAMAGED OR UNDERCUT BY CONTRACTOR'S OPERATIONS SHALL BE REPAIRED OR REPLACED AS DIRECTED BY THE ENGINEER AND APPROVED BY THE PROJECT ARCHITECT AT THE CONTRACTOR'S EXPENSE. 11. CONTRACTOR SHALL BE RESPONSIBLE FOR RESTORING TO ITS ORIGINAL OR BETTER CONDITION, ANY DAMAGES DONE TO EXISTING FENCES, CURBS, CONCRETE DRIVEWAYS, SIDEWALK STRUCTURES AND PAVEMENT, UTILITY BOXES/VALVES, ETC. THAT ARE NOT INDICATED TO BE TO REPORTED TO BE TO REPORT TO THE CONTRACTOR TO BE TO REPORT TO THE CONTRACTOR TO THE CONTRACT

12. CONTRACTOR SHALL MAINTAIN CONTINUAL ALL UTILITY SERVICES (GAS, TELE, CATV, ELEC., WATER, SEWER, STORM SEWER, ETC.) TO EXISTING FACILITIES AND BUILDINGS. WHERE CONSTRUCTION IS IN THE PROXIMITY OF A UTILITY, THE CONTRACTOR WILL TAKE PRECAUTION TO PROTECT AND/OR SUPPORT THE UTILITY. 13. CONTRACTOR SHALL VERIFY ALL UNDERGROUND UTILITIES PRIOR TO CONSTRUCTION AND REPORT ANY DISCREPANCIES TO THE PROJECT ENGINEER BEFORE PROCEEDING WITH ANY PHASE OF THE WORK. THE LOCATION, SIZE AND TYPE OF TO THE PROJECT ENGINEER BEFORE PROCEEDING WITH ANY PHASE OF THE WORK. THE LOCATION, SIZE AND TYPE OF MATERIAL OF EXISTING UNDERGROUND AND/OR ABOVE GROUND UTILITIES INDICATED ON THE PLANS ARE NOT REPRESENTED AS BEING ACCURATE, SUFFICIENT OR COMPLETE. NEITHER THE OWNER NOR THE ENGINEER ASSUMES ANY RESPONSIBILITY IN RESPECT TO THE ACCURACY, COMPLETENESS, OR SUFFICIENCY OF THE INFORMATION. THERE IS NO GUARANTEE, EITHER EXPRESSED OR IMPLIED, THAT THE LOCATIONS, SIZE AND TYPE OF MATERIAL OF EXISTING UNDERGROUND UTILITIES INDICATED ARE REPRESENTATIVE OF THOSE TO BE ENCOUNTERED DURING CONSTRUCTION. IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO DETERMINE THE ACTUAL LOCATION OF ALL SUCH FACILITIES, INCLUDING SERVICE CONNECTIONS TO UNDERGROUND UTILITIES. PRIOR TO CONSTRUCTION, THE CONTRACTOR SHALL NOTIFY THE UTILITY COMPANIES OF HIS OPERATIONAL PLANS AND SHALL OBTAIN FROM THE RESPECTIVE UTILITY PURVEYORS DETAILED INFORMATION AND ASSISTANCE RELATIVE TO THE LOCATION OF THEIR FACILITIES AND THE WORKING SCHEDULE OF THE COMPANIES FOR REMOVAL OR ADJUSTMENT WHERE REQUIRED.

14. NOTIFY OWNER 72 HOURS IN ADVANCE OF ANY UTILITY SHUTDOWN. 15. ADJUST ALL EXISTING VALVES & UTILITIES TO REMAIN TO FINISH GRADE. REFERENCE DEMOLITION, GRADING, & UTILITY

LANDSCAPE/TREE PRESERVATION PLANS AS NEEDED, IF APPLICABLE.

16. CONTRACTOR SHALL COORDINATE ALL DEMOLITION/CONSTRUCTION ACTIVITIES WITH OTHER DISCIPLINES AS REQUIRED. 17. CONTRACTOR SHALL COORDINATE UTILITY DEMOLITION WITH UTILITY PLANS. 18. CONTRACTOR IS RESPONSIBLE FOR CLEARING THE ALIGNMENT FOR ALL NEW FENCING. CLEARING TO INCLUDE ALL VEGETATION, TREE LIMBS, AND SHRUBS WITHIN 5' OF NEW FENCE ALIGNMENT ON EACH SIDE. COORDINATE WITH


19. CONTRACTOR SHALL IMMEDIATELY REMOVE ALL WATER FROM EXCAVATIONS FOLLOWING RAIN EVENTS. NO STANDING 20. CONTRACTOR TO REFERENCE LANDSCAPE PLANS FOR THE REMOVAL OF EXISTING TREES AND THE PROTECTION/PRESERVATION OF EXISTING TREES TO REMAIN, IF APPLICABLE.

21. CONTRACTOR IS TO REMOVE AND DISPOSE OF ALL SILT FROM THE DRAINAGE SYSTEM AND FLUSH ALL STORM DRAINS AND CHANNELS PRIOR TO FINAL ACCEPTANCE OF THE PROJECT. 22. CONTRACTOR IS TO TELEVISE ALL HDPE PIPE INSTALLATION PRIOR TO FINAL ACCEPTANCE.

23. AFTER CONSTRUCTION IS COMPLETED, THE CONTRACTOR SHALL STABILIZE ALL DISTURBED SOIL AREAS IN ACCORDANCE WITH THE STORM WATER POLLUTION PREVENTION PLAN AND RE—SOD DISTURBED SOIL AREAS WITH BERMUDA SODDING OR HYDROMULCH TO MATCH CONDITIONS PRIOR TO CONSTRUCTION, OR AS OTHERWISE SPECIFIED BY THE LANDSCAPE


SUBSURFACE UTILITY LOCATES:

CONTRACTOR TO PROVIDE QUALITY LEVEL B SURFACE UTILITY LOCATES FOR THE AREA SHOWN. CONTRACTOR TO ALSO CONTRACTOR TO PROVIDE QUALITY LEVEL B SORFACE UTILITY LOCATES FOR THE AREA SHOWN. CONTRACTOR TO ALSO COORDINATE ANY PUBLIC UTILITY LOCATES IN THE RIGHT—OF—WAY. CONTRACTOR TO UTILIZE THE PROVIDED BENCHMARKS/CONTROL POINTS TO PROVIDE A CAD FILE WITH GPS LOCATED UTILITIES TO THE OWNER. CONTRACTOR TO ALSO PROVIDE (2) QUALITY LEVEL A POTHOLES TO BE USED AT UTILITY CROSSINGS. CONTRACTOR TO PROVIDE VERTICAL AND HORIZONTAL INFORMATION OF THE UTILITY TO THE OWNER. CONTRACTOR TO PROVIDE UTILITY SIZE AND MATERIAL.









 PROPERTY LINE
EXISTING ASPHALT TO REMAIN
EXISTING ASPHALT TO BE REMOVED
EXISTING CONCRETE TO REMAIN
EXISTING CONCRETE TO BE REMOVED

EXISTING COVERED CONCRETE EXISTING GRAVEL/ROCK

EXISTING PAVERS SUBSURFACE UTILITY LOCATE AREA ACCESSIBLE PARKING SIGN B • BOLLARD-4"Ø METAL B−6 • BOLLARD-6"Ø METAL CHAINLINK FENCE

CLEANOUT CC 🗆 CONCRETE MASONRY UNIT COLUMN CONCRETE MASONRY UNIT CMU DS • DOWN SPOUT EDGE OF ASPHALT PAVEMENT ELECTRIC BOX ELECTRIC TRANSFORMER FIRE DEPARTMENT CONNECTION FIRE HYDRANT FIRE LANE (PAINTED RED STRIPE) GRATE INLET GREASE TRAP

GROUND LIGHT GUARDRAIL ICV • IRRIGATION CONTROL VALVE LIGHT POLE ON 24"Ø CONC. BASE MAILBOX MANHOLE OFFICIAL PUBLIC RECORDS OF BEXAR COUNTY TEXAS OVERHEAD UTILITIES
RIGHT-OF-WAY
ROOF DRAIN R.O.W.

SANITARY SEWER MANHOLE STORM DRAIN MANHOLE TELEPHONE PEDESTAL UTILITY POLE UP Ø─── WATER METER $\forall \forall \otimes$ WATER VALVE

UTILITY POLE WITH GUY WIRE WIRE FENCE
NO. OF STRIPED PARKING SPACES
PER RECORDED SUBDIVISION PLAT




SHEET


UNDERGROUND UTILITY NOTE

Know what's **below. Call** before you dig.


THE LOCATIONS AND ELEVATIONS OF EXISTING UNDERGROUND UTILITIES AS SHOWN ON THIS DRAWING ARE ONLY APPROXIMATE. NO GUARANTEE IS EITHER EXPRESSED OR IMPLIED AS TO THE COMPLETENESS OR ACCURACY THEREOF. CONTRACTOR IS RESPONSIBLE FOR LOCATING ALL UNDERGROUND UTILITY LINES THAT MAY BE AFFECTED BY THE WORK. THESE EFFORTS SHALL INCLUDE BUT ARE NOT LIMITED TO; GROUND PENETRATING RADAR (GPR), REVIEW OF EXISTING PLANS, CONTACTING TEXAS 811 AND ANY OTHER CITY, STATE, MUNICIPAL OR UTILITY COMPANY REQUIREMENTS.

CONTRACTOR IS RESPONSIBLE FOR PROTECTING ALL UTILITY LINES (UNDERGROUND AND ABOVE GROUND) WHILE PERFORMING WORK. ANY DAMAGED UTILITY LINES WILL BE REPLACED BY THE CONTRACTOR AT NO COST TO THE OWNER.





N.T.S.



EXISTING ASPHALT TO REMAIN

DEMOLITION KEYNOTES

 $\langle \mathbf{1} \rangle$ existing asphalt pavement to be removed, complete. 2 LIMIT OF ASPHALT PAVEMENT DEMOLITION. CONTRACTOR TO SAWCUT AS NECESSARY TO ALLOW FOR NEW CONSTRUCTION. $\overline{3}$ existing asphalt pavement to remain in place. $\langle \mathbf{4} \rangle$ existing concrete pavement to remain. $\langle \mathbf{5} \rangle$ existing concrete sidewalk/flatwork to be removed. 6 LIMIT OF CONCRETE SIDEWALK/FLATWORK DEMOLITION. CONTRACTOR TO SAWCUT AS NECESSARY TO ALLOW FOR NEW CONSTRUCTION. $\overline{\langle {f 7}
angle}$ existing concrete sidewalk/flatwork to remain. $\langle \mathbf{8} \rangle$ existing curb to be removed.

9 LIMIT OF CURB DEMOLITION. CONTRACTOR TO SAWCUT AS NECESSARY TO ALLOW FOR NEW CONSTRUCTION. $\langle 10 \rangle$ existing curb to remain in place.

 $\langle 11 \rangle$ existing handrail to be demolished and removed. $\langle 12 \rangle$ limit of handrail demolition.

EXISTING HANDRAIL TO REMAIN. CONTRACTOR TO REMOVE AND REPLACE AS NECESSARY TO ALLOW FOR NEW CONSTRUCTION. (14) EXISTING VALVE/LID TO REMAIN. CONTRACTOR TO ADJUST LID TO MATCH FINISH GRADE.

EXISTING BUILDING. CONTRACTOR TO PROTECT THROUGHOUT CONSTRUCTION. EXISTING COLUMN TO REMAIN. CONTRACTOR TO PROTECT THROUGHOUT CONSTRUCTION. $\stackrel{\textstyle f 17}{}$ existing concrete and canopy system. Reference structural plans for direction. (18) EXISTING METAL GRATES STEPS TO REMAIN. CONTRACTOR TO REMOVE AND REPLACE AS NECESSARY.

(19) EXISTING GAS REGULATOR TO REMAIN. $\langle \overline{20} \rangle$ contractor to chip and top existing structural concrete.

LEGEND

R.O.W. RD •

	EXISTING ASPHALT TO BE REMOVED
	EXISTING CONCRETE TO REMAIN
	EXISTING CONCRETE TO BE REMOVED
	EXISTING COVERED CONCRETE
	EXISTING GRAVEL/ROCK
	EXISTING PAVERS
APS B B B CO CO CC CMU DS FH FDC H FL GI GL GL GL LCV	SUBSURFACE UTILITY LOCATE AREA ACCESSIBLE PARKING SIGN BOLLARD—4"Ø METAL BOLLARD—6"Ø METAL CHAINLINK FENCE CLEANOUT CONCRETE MASONRY UNIT COLUMN CONCRETE MASONRY UNIT DOWN SPOUT EDGE OF ASPHALT PAVEMENT ELECTRIC BOX ELECTRIC TRANSFORMER FIRE DEPARTMENT CONNECTION FIRE HYDRANT FIRE LANE (PAINTED RED STRIPE) GRATE INLET GREASE TRAP GROUND LIGHT GUARDRAIL IRRIGATION CONTROL VALVE
LP ** MB M O.P.R.B.C.T.	IRON FENCE LIGHT POLE ON 24"Ø CONC. BASE MAILBOX MANHOLE OFFICIAL PUBLIC RECORDS OF BEXAR COUNTY TEXAS

OVERHEAD UTILITIES
RIGHT-OF-WAY
ROOF DRAIN
SANITARY SEWER MANHOLE

TELEPHONE PEDESTAL
UTILITY POLE
UTILITY POLE WITH GUY WIRE
WATER METER

WIRE FENCE
NO. OF STRIPED PARKING SPACES
PER RECORDED SUBDIVISION PLAT

STORM DRAIN MANHOLE

WATER VALVE

SEAN S. SMITH

- 2. SOIL DISTURBANCES WILL OCCUR OVER PARTS OF SITE AS INDICATED ON PLAN.
- 3. LOCATIONS OF MAJOR STRUCTURAL AND NONSTRUCTURAL CONTROLS ARE LABELED. 4. THESE ARE THE TEMPORARY AND PERMANENT BEST MANAGEMENT PRACTICES.
- 5. SOIL STABILIZATION PRACTICES SHALL OCCUR OVER THE ENTIRE SITE WITH THE USE OF PAVEMENT, BUILDINGS, SIDEWALKS, GRASS SOD, GRASS SEEDING AND MULCH.
- 6. THERE ARE NO LOCATIONS WHERE STORM WATER DISCHARGES TO SURFACE WATER.
- 7. CONTRACTOR SHALL MODIFY PLAN AS NECESSARY TO PROVIDE FOR THE PROPER STORM WATER PREVENTION POLLUTION THROUGHOUT THE DURATION OF CONSTRUCTION ACTIVITIES. ALL MODIFICATIONS ARE TO BE CAPTURED ON THE CONTRACTOR'S COPY OF THE STORM WATER POLLUTION PREVENTION PLAN AND REPORT ON THE PROJECT SITE.
- 8. CONTRACTOR IS RESPONSIBLE FOR PROVIDING PROPER POLLUTION PREVENTION CONTROL FOR THE PROJECT SITE THROUGHOUT THE DURATION OF CONSTRUCTION ACTIVITIES.

SITE INFORMATION:

DATA ON INDICATED SUBSURFACE CONDITIONS ARE NOT INTENDED AS REPRESENTATIONS OR WARRANTIES OF ACCURACY OR CONTINUITY BETWEEN SOIL BORINGS. IT IS EXPRESSLY UNDERSTOOD THAT THE OWNER, ARCHITECT, AND/OR STRUCTURAL, CIVIL OR MECHANICAL, PLUMBING OR ELECTRICAL ENGINEER WILL NOT BE RESPONSIBLE FOR INTERPRETATIONS OR CONCLUSIONS DRAWN THEREFROM BY CONTRACTOR. DATA ARE MADE AVAILABLE FOR CONVENIENCE OF CONTRACTOR ONLY AND AS SUCH, THE SOIL BORINGS ARE NOT CONSIDERED TO BE A PART OF THESE CONTRACT DOCUMENTS. THE CONTRACTOR MAY, AT HIS OPTION, OBTAIN A COPY OF THE GEOTECHNICAL REPORT.

TRENCH EXCAVATION SAFETY PROTECTION:

CONTRACTOR AND/OR CONTRACTOR'S INDEPENDENTLY RETAINED EMPLOYEE OR STRUCTURAL DESIGN/GEOTECHNICAL/SAFETY/EQUIPMENT CONSULTANT SHALL REVIEW THESE PLANS AND AVAILABLE GEOTECHNICAL DESIGN/GEOTECHNICAL/SAFETY/EQUIPMENT CONSULTANT SHALL REVIEW THESE PLANS AND AVAILABLE GEOTECHNICAL INFORMATION AND THE ANTICIPATED INSTALLATION SITE(S) WITHIN THE PROJECT WORK AREA IN ORDER TO IMPLEMENT CONTRACTOR'S TRENCH EXCAVATION SAFETY PROTECTION SYSTEMS, PROGRAMS AND/OR PROCEDURES FOR THE PROJECT DESCRIBED IN THE CONTRACT DOCUMENTS. THE CONTRACTOR'S IMPLEMENTATION OF THESE SYSTEMS, PROGRAMS, AND/OR PROCEDURES SHALL PROVIDE ADEQUATE TRENCH EXCAVATION SAFETY PROTECTION THAT COMPLY WITH AS A MINIMUM, CURRENT OSHA STANDARDS FOR TRENCH EXCAVATIONS. SPECIFICALLY, CONTRACTOR AND/OR CONTRACTOR'S INDEPENDENTLY RETAINED EMPLOYEE OR SAFETY CONSULTANT SHALL IMPLEMENT A TRENCH SAFETY PROGRAM IN ACCORDANCE WITH CURRENT OSHA STANDARDS GOVERNING THE PRESENCE AND ACTIVITIES OF INDIVIDUALS WORKING IN AND AROUND TRENCH EXCAVATION.

NOTE TO THE CONTRACTOR

BY THE ACT OF SUBMITTING A BID FOR THIS PROPOSED CONTRACT, THE BIDDER WARRANTS THAT THE BIDDER, AND ALL SUBCONTRACTORS AND MATERIAL SUPPLIERS HE INTENDS TO USE HAVE CAREFULLY AND THOROUGHLY REVIEWED THE DRAWINGS, SPECIFICATIONS AND ALL OTHER CONTRACT DOCUMENTS AND HAVE FOUND THEM COMPLETE AND FREE FROM ANY AMBIGUITIES AND SUFFICIENT FOR THE PURPOSE INTENDED. THE BIDDER FURTHER WARRANTS THAT TO THE BEST OF HIS OR HIS SUBCONTRACTORS' AND MATERIAL SUPPLIERS' KNOWLEDGE, ALL MATERIALS AND PRODUCTS SPECIFIED OR INDICATED HEREIN ARE ACCEPTABLE FOR ALL APPLICABLE CODES AND AUTHORITIES. THE LOCATION OF ALL EXISTING UTILITIES SHOWN ON THESE PLANS HAS BEEN BASED UPON RECORD INFORMATION ONLY AND MAY NOT MATCH LOCATIONS AND/OR DEPTHS AS CONSTRUCTED. THE CONTRACTOR SHALL CONTACT EACH INDIVIDUAL UTILITY, FOR ASSISTANCE IN DETERMINING EXISTING UTILITY LOCATIONS AND DEPTHS PRIOR TO BEGINNING ANY CONSTRUCTION. CONTRACTOR SHALL FIELD VERIFY LOCATIONS OF ALL UTILITY CROSSINGS PRIOR TO BEGINNING ANY CONSTRUCTION.

THE CONTRACTOR SHALL BE REQUIRED TO LOCATE ALL PUBLIC OR PRIVATE UTILITIES INCLUDING BUT NOT LIMITED TO: WATER, SEWER, TELEPHONE AND FIBER OPTIC LINES, SITE LIGHTING ELECTRIC, SECONDARY ELECTRIC, PRIMARY ELECTRICAL DUCTBANKS, LANDSCAPE IRRIGATION FACILITIES, AND GAS LINES. ANY UTILITY CONFLICTS THAT ARISE SHOULD BE COMMUNICATED TO THE ENGINEER IMMEDIATELY AND PRIOR TO CONSTRUCTION. THE CONTRACTOR SHALL CONTACT 1-800-DIG-TESS A MINIMUM OF 48 HOURS PRIOR TO THE START OF CONSTRUCTION. ANY DAMAGE TO EXISTING UTILITIES SHALL BE THE SOLE RESPONSIBILITY OF THE CONTRACTOR AND THE REPAIR SHALL BE AT CONTRACTOR'S SOLE EXPENSE WHETHER THE UTILITY IS SHOWN ON THESE PLANS OR NOT.


LEGAL:

- 1. SIZE: 53.38 ACRES
- 2. LOTS: 2 LOTS
- 3. OWNER:
 COMAL INDEPENDENT SCHOOL DISTRICT
 1404 INTERSTATE HIGHWAY 35 NORTH
 NEW BRAUNFELS, TEXAS 78130
- 4. LEGAL DESCRIPTION: a. A-721 SUR-875 GWT & P RR b. A-669 SUR-644 F WEIDNER











LEGEND

	PROPERTY LINE
802	EXISTING CONTOUR
 802	PROPOSED CONTO
	CHAIN LINK FENCE
	SILT FENCE
	ROCK BERM
Po	INI FT FILTER

SAND/GRAVEL BAGS

SAND/GRAVEL BAGS	
STABILIZED CONSTRUCTION EXIT	
CONSTRUCTION STAGING AREA	
CONCRETE WASHOUT PIT	
PERMANENT SOIL STABILIZATION (REFERENCE LANDSCAPE PLANS)	








SHEET

UNDERGROUND UTILITY NOTE

Know what's **below. Call** before you dig. THE LOCATIONS AND ELEVATIONS OF EXISTING UNDERGROUND UTILITIES AS SHOWN ON THIS DRAWING ARE ONLY APPROXIMATE. NO GUARANTEE IS EITHER EXPRESSED OR IMPLIED AS TO THE COMPLETENESS OR ACCURACY THEREOF. CONTRACTOR IS RESPONSIBLE FOR LOCATING ALL UNDERGROUND UTILITY LINES THAT MAY BE AFFECTED BY THE WORK. THESE EFFORTS SHALL INCLUDE BUT ARE NOT LIMITED TO; GROUND PENETRATING RADAR (GPR), REVIEW OF EXISTING PLANS, CONTACTING TEXAS 811 AND ANY OTHER CITY, STATE, MUNICIPAL OR UTILITY COMPANY REQUIREMENTS.

CONTRACTOR IS RESPONSIBLE FOR PROTECTING ALL UTILITY LINES (UNDERGROUND AND ABOVE GROUND) WHILE PERFORMING WORK. ANY DAMAGED UTILITY LINES WILL BE REPLACED BY THE CONTRACTOR AT NO COST TO THE OWNER.



SCALE: NONE

SHEET


113308

- ALL DIMENSIONS ARE TO FACE OF CURB UNLESS OTHERWISE NOTED ON PLAN.
- 2. ALL RADII SHALL BE 5.00' UNLESS NOTED OTHERWISE NOTED ON PLAN.
- MOY TARIN RAMIREZ ENGINEERS, L.L.C. CAN PERFORM FIELD STAKING SERVICES FOR ANY IMPROVEMENTS AS SHOWN ON THE CONSTRUCTION PLANS. ANY STAKING REQUESTED WILL BE AT THE CONTRACTOR'S EXPENSE.
 CONTRACTOR IS RESPONSIBLE FOR COORDINATING ALL LOCATIONS SHOW WITH SIGNED AND SEALED CONSTRUCTION DOCUMENTS PRIOR TO CONSTRUCTION. ANY DISCREPANCIES SHALL BE REPORTED TO THE PROJECT ENGINEER PRIOR TO CONSTRUCTION COMMENCEMENT.









LEGEND

	PROPERTY LINE
	NEW CONCRETE FLATWORK
\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	NEW LIGHT-DUTY ASPHAL
	NEW HEAVY-DUTY ASPHA
	NEW CONCRETE PAVEMENT
	NEW WASHED RIVER ROCK
* * * * * * * * * * * * * * * * * * *	NFW SOD




• Surveyors
• Surveyors
• Planners
• Ramirez Engineers, LLC
RING F-5297 / SURVEYING F-10131500
ATH, SUITE 100 TEL: (210) 698-5051
AS 78249 FAX: (210) 698-5085


ISD JS CANOPY REPLACEMENT

I VALLEY MS - 2023 BUS CANOPY REIRALL DIMENSIONAL CONTROL


SHEET

mal ISD\Smithson Valley M S\2023 Bus Canopy F






KEY MAP



LEGEND

	PROPERTY LINE
	NEW CONCRETE FLATWORK
\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	NEW LIGHT-DUTY ASPHALT
	NEW HEAVY-DUTY ASPHALT
	NEW CONCRETE PAVEMENT
	NEW WASHED RIVER ROCK
* * * * * * * * * * * * * * * * * * *	NEW SOD



- ALL WASTE MATERIAL SHALL BECOME THE PROPERTY OF THE CONTRACTOR AND IT SHALL BE HIS SOLE RESPONSIBILITY TO DISPOSE OF THIS MATERIAL OFF THE LIMITS OF THE SITE TO A STATE LICENSED LANDFILL.

 CONTRACTOR WILL BE REQUIRED TO PROVIDE DOCUMENTATION WHERE DISPOSED MATERIAL IS TAKEN TO. THE OWNER WILL NOT BE HELD LIABLE FOR ANY ON-SITE WASTE MATERIAL. CONTRACTOR SHALL NOT ALLOW THE ACCUMULATION
- OF DEMOLISHED WASTE MATERIAL ON-SITE. 3. CONTRACTOR IS REQUIRED TO SET AND VERIFY ALL PROJECT ELEVATIONS PRIOR TO THE START OF CONSTRUCTION. "MATCH EXISTING" SHALL BE UNDERSTOOD TO SIGNIFY THE SAME MATERIALS AS WELL AS VERTICAL AND HORIZONTAL
- 4. GENERAL CONTRACTOR SHALL CHECK AND VERIFY ALL DIMENSION & GRADE CONDITIONS (BOTH NEW AND EXISTING).
 HE SHALL REPORT ANY DISCREPANCIES TO THE PROJECT ENGINEER BEFORE PROCEEDING WITH ANY PHASE OF THE WORK AS HE WILL BE RESPONSIBLE FOR ALL WORK AS INTENDED BY THE DRAWINGS AND SPECIFICATIONS. . CONTRACTOR AGREES THAT HE SHALL ASSUME SOLE RESPONSIBILITY FOR JOB SITE CONDITIONS DURING THE CONSTRUCTION OF THE PROJECT, INCLUDING SAFETY OF ALL PERSONS AND PROPERTY.
- 6. CONTRACTOR AND/OR CONTRACTOR'S INDEPENDENTLY RETAINED EMPLOYEE OR STRUCTURAL DESIGN/GEOTECHNICAL/SAFETY/EQUIPMENT CONSULTANT, IF ANY, SHALL REVIEW THESE PLANS AND AVAILABLE GEOTECHNICAL INFORMATION AND THE ANTICIPATED INSTALLATION SITE(S) WITHIN THE PROJECT WORK AREA IN ORDER TO IMPLEMENT CONTRACTOR'S TRENCH EXCAVATION SAFETY PROTECTION SYSTEMS, PROGRAMS, AND/OR PROCEDURES. THE CONTRACTOR'S IMPLEMENTATION OF THE SYSTEMS, PROGRAMS AND/OR PROCEDURES SHALL PROVIDE FOR ADEQUATE TRENCH EXCAVATION SAFETY PROTECTION THAT COMPLIES WITH, AT A MINIMUM, OSHA STANDARDS FOR TRENCH EXCAVATIONS. SPECIFICALLY, CONTRACTOR AND/OR CONTRACTOR'S INDEPENDENTLY RETAINED EMPLOYEE OR SAFETY CONSULTANT SHALL IMPLEMENT A TRENCH SAFETY PROGRAM IN ACCORDANCE WITH OSHA STANDARDS GOVERNING THE PRESENCE AND ACTIVITIES OF INDIVIDUALS IN AND AROUND TRENCH EXCAVATION.
- PRIOR TO START OF CONSTRUCTION THE CONTRACTOR SHALL COMPLY WITH THE SEDIMENTATION AND EROSION CONTROL PLANS AND SHALL SUBMIT NOTIFICATIONS AND PAY ALL PERMITS.
- 8. BARRICADES AND WARNING SIGNS SHALL CONFORM TO THE TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES AND GENERALLY BE LOCATED TO AFFORD MAXIMUM PROTECTION TO THE PUBLIC AS WELL AS CONSTRUCTION PERSONNEL AND EQUIPMENT AND TO ASSURE AN EXPEDITIOUS TRAFFIC FLOW AT ALL TIMES DURING CONSTRUCTION. 9. THE RESPONSIBILITY OF THE ARCHITECT/ENGINEER OR OWNER, TO CONDUCT CONSTRUCTION REVIEW OR OBSERVATION
- OF THE CONTRACTORS PERFORMANCE IS NOT INTENDED TO REVIEW THE ADEQUACY OF THE CONTRACTORS SAFETY MEASURES IN OR NEAR THE CONSTRUCTION SITE. 10. ANY EXISTING IMPROVEMENTS AND/OR UTILITIES REMOVED, DAMAGED OR UNDERCUT BY CONTRACTOR'S OPERATIONS SHALL BE REPAIRED OR REPLACED AS DIRECTED BY THE ENGINEER AND APPROVED BY THE PROJECT ARCHITECT AT
- 1. CONTRACTOR SHALL BE RESPONSIBLE FOR RESTORING TO ITS ORIGINAL OR BETTER CONDITION, ANY DAMAGES DONE TO EXISTING FENCES, CURBS, CONCRETE DRIVEWAYS, SIDEWALK STRUCTURES AND PAVEMENT, UTILITY BOXES/VALVES, ETC. THAT ARE NOT INDICATED TO BE REMOVED. AN INVENTORY OF EXISTING CONDITIONS SHALL BE CONDUCTED WITH
- 2. CONTRACTOR SHALL MAINTAIN CONTINUAL ALL UTILITY SERVICES (GAS, TELE, CATV, ELEC., WATER, SEWER, STORM SEWER, ETC.) TO EXISTING FACILITIES AND BUILDINGS. WHERE CONSTRUCTION IS IN THE PROXIMITY OF A UTILITY, THE CONTRACTOR WILL TAKE PRECAUTION TO PROTECT AND/OR SUPPORT THE UTILITY.
- 13. CONTRACTOR SHALL VERIFY ALL UNDERGROUND UTILITIES PRIOR TO CONSTRUCTION AND REPORT ANY DISCREPANCIES TO THE PROJECT ENGINEER BEFORE PROCEEDING WITH ANY PHASE OF THE WORK. THE LOCATION, SIZE AND TYPE OF TO THE PROJECT ENGINEER BEFORE PROCEEDING WITH ANY PHASE OF THE WORK. THE LOCATION, SIZE AND TYPE OF MATERIAL OF EXISTING UNDERGROUND AND/OR ABOVE GROUND UTILITIES INDICATED ON THE PLANS ARE NOT REPRESENTED AS BEING ACCURATE, SUFFICIENT OR COMPLETE. NEITHER THE OWNER NOR THE ENGINEER ASSUMES ANY RESPONSIBILITY IN RESPECT TO THE ACCURACY, COMPLETENESS, OR SUFFICIENCY OF THE INFORMATION. THERE IS NO GUARANTEE, EITHER EXPRESSED OR IMPLIED, THAT THE LOCATIONS, SIZE AND TYPE OF MATERIAL OF EXISTING UNDERGROUND UTILITIES INDICATED ARE REPRESENTATIVE OF THOSE TO BE ENCOUNTERED DURING CONSTRUCTION. IT SHALL BE THE CONTRACTORS RESPONSIBILITY TO DETERMINE THE ACTUAL LOCATION OF ALL SUCH FACILITIES, INCLUDING SERVICE CONNECTIONS TO UNDERGROUND UTILITIES. PRIOR TO CONSTRUCTION, THE CONTRACTOR SHALL NOTIFY THE UTILITY COMPANIES OF HIS OPERATIONAL PLANS AND SHALL OBTAIN FROM THE RESPECTIVE UTILITY PURVEYORS DETAILED INFORMATION AND ASSISTANCE RELATIVE TO THE LOCATION OF THEIR FACILITIES AND THE WORKING SCHEDULE OF THE COMPANIES FOR REMOVAL OR ADJUSTMENT WHERE REQUIRED.
- 14. NOTIFY OWNER 72 HOURS IN ADVANCE OF ANY UTILITY SHUTDOWN.

17. CONTRACTOR SHALL COORDINATE UTILITY DEMOLITION WITH UTILITY PLANS.

- 15. ADJUST ALL EXISTING VALVES & UTILITIES TO REMAIN TO FINISH GRADE. REFERENCE DEMOLITION, GRADING, & UTILITY 16. CONTRACTOR SHALL COORDINATE ALL DEMOLITION/CONSTRUCTION ACTIVITIES WITH OTHER DISCIPLINES AS REQUIRED.
- 18. CONTRACTOR IS RESPONSIBLE FOR CLEARING THE ALIGNMENT FOR ALL NEW FENCING. CLEARING TO INCLUDE ALL VEGETATION, TREE LIMBS, AND SHRUBS WITHIN 5' OF NEW FENCE ALIGNMENT ON EACH SIDE. COORDINATE WITH LANDSCAPE/TREE PRESERVATION PLANS AS NEEDED, IF APPLICABLE.
- 19. CONTRACTOR SHALL IMMEDIATELY REMOVE ALL WATER FROM EXCAVATIONS FOLLOWING RAIN EVENTS. NO STANDING
- 20. CONTRACTOR TO REFERENCE LANDSCAPE PLANS FOR THE REMOVAL OF EXISTING TREES AND THE PROTECTION/PRESERVATION OF EXISTING TREES TO REMAIN, IF APPLICABLE.
- 21. CONTRACTOR IS TO REMOVE AND DISPOSE OF ALL SILT FROM THE DRAINAGE SYSTEM AND FLUSH ALL STORM DRAINS AND CHANNELS PRIOR TO FINAL ACCEPTANCE OF THE PROJECT. 22. CONTRACTOR IS TO TELEVISE ALL HDPE PIPE INSTALLATION PRIOR TO FINAL ACCEPTANCE.
- 23. AFTER CONSTRUCTION IS COMPLETED, THE CONTRACTOR SHALL STABILIZE ALL DISTURBED SOIL AREAS IN ACCORDANCE WITH THE STORM WATER POLLUTION PREVENTION PLAN AND RE—SOD DISTURBED SOL AREAS WITH BERMUDA SODDING OR HYDROMULCH TO MATCH CONDITIONS PRIOR TO CONSTRUCTION, OR AS OTHERWISE SPECIFIED BY THE LANDSCAPE

STORM DRAINAGE NOTES:

- 1. CLEAR COVER FOR REINFORCEMENT STEEL IS 2" UNLESS OTHERWISE NOTED.
- A. CONCRETE/CONCRETE RIPRAP: CLASS A 3000 PSI (28-DAY STRENGTH) UNLESS OTHERWISE NOTED ON PLANS. B. REINFORCING STEEL: CONFORM TO A.S.T.M. A-615, GRADE 60 (2" CLEAR COVER UNLESS OTHERWISE NOTED ON C. PIPE RAILING: CONFORM TO A.S.T.M. A-53, GRADE B, OR A-501
- STORM SEWER PIPE MATERIAL SPECIFICATIONS: PIPE MATERIAL SHALL BE AS NOTED ON DRAINAGE PLANS. WHEN A. REINFORCED CONCRETE PIPE (RCP) CLASS III, UNLESS OTHERWISE SPECIFIED ON PLAN.
- B. PRECAST BOX CULVERT OLDCASTLE PRECAST TYPE I OR EQUAL APPROVED BY ENGINEER. C. POLYVINYL CHLORIDE (PVC) PIPE SHALL BE SDR 26 (115 PSI)
- D. ALUMINIZED STEEL (AS) a. CORRUGATIONS: $\frac{3}{4}$ " $\times 3$ " $\times 7 - 1/2$ " HELICAL CORRUGATIONS PER ASSHTO M-36, TYPE IR (ASTM A-760)
- b. MATERIAL: ALUMINIZED TYPE 2 STEEL PER AASHTO M-274 (ASTM A-819)
 c. JOINT: HUGGER BANDS WITH TECHNO ANGLES. CONTRACTOR TO PROVIDE 5-C BANDS WITH BAR BOLT AND STRAP CONNECTION. d. THICKNESS: 0.064" (16 GAUGE).
- E. HDPE STORM PIPE TO BE ADS DUAL WALL PIPE N-12 OR APPROVED EQUAL. 4. ALL STORM SEWER INLET GRATES SHALL BE GALVANIZED.
- 5. CONCRETE COLLARS SHALL BE PROVIDED ON ALL STORM DRAIN TO JUNCTION BOX/GRATE INLET CONNECTIONS.
- 6. GROUT INVERTS OF ALL JUNCTION BOXES AND GRATE INLETS TO DRAIN. 7. JUNCTION BOXES SHALL HAVE MANHOLES FOR ACCESS WITH BOLTED MANHOLE LIDS.
- 8. ALL DRAINAGE STRUCTURES, LIDS AND GRATES SHALL BE RATED FOR H20 LOADING.
- 9. ALL PIPE TRENCHES SHALL CONTAIN FILTER FABRIC BETWEEN THE INITIAL AND SECONDARY BACKFILL. REFERENCE DETAILS AND SPECIFICATIONS FOR CONSTRUCTION REQUIREMENTS.
- 10. PROVIDE CONCRETE APRONS AROUND ALL INLETS NOT IN PAVEMENT AREAS AS PER CIVIL DETAILS. 11. ALL CONCRETE STORM DRAIN STRUCTURES TO HAVE A 32" CLEAR OPENING FOR ACCESS. CONTRACTOR TO PROVIDE
- CORRESPONDING LID AND FRAME TO PROVIDE 32" CLEAR OPENING. 12. ALL CURB INLETS TO BE INSTALLED WITH STEEL ARMOR AT THE CURB OPENING.
- 13. PROVIDE ECCENTRIC REDUCERS ON SDR 26 PVC/HDPE STORM PIPE WHERE PIPE DIAMETERS INCREASE IN SIZE.

TREE PROTECTION NOTES:

- 1. ALL PROTECTED SIZE TREES AFFECTED BY CONSTRUCTION SHALL HAVE THE LIMBS AND ROOTS TRIMMED AND PRUNED ACCORDING TO ITEM No. 802. (TREE PRUNING, SOIL AMENDING AND FERTILIZATION), UNLESS SPECIFIED TREES SHALL RECEIVE LEVEL 1 PROTECTION AS PER ITEM No. 801. (TREE AND LANDSCAPE PROTECTION) AND AS 2. ALL TREES SHALL REMAIN UNLESS NOTED ON THE CITY APPROVED PLANS.
- 3. NO SITE PREPARATION WORK SHALL BEGIN IN AREAS WHERE TREE PRESERVATION AND PROTECTION MEASURES HAVE NOT BEEN COMPLETED AND APPROVED BY THE CITY ARBORIST OFFICE.
- 4. TREE PROTECTION FENCING SHALL BE MAINTAINED AND REPAIRED BY THE CONTRACTOR DURING SITE CONSTRUCTION. 5. THE CONTRACTOR SHALL AVOID CUTTING ROOTS LARGER THAN THREE INCHES (3") IN DIAMETER WHEN EXCAVATING NEAR EXISTING TREES. EXCAVATION IN THE VICINITY OF TREES SHALL PROCEED WITH CAUTION. THE CONTRACTOR SHALL CONTACT THE CITY INSPECTOR IF ROOTS LARGER THAN THREE INCHES (3") WITHIN THE FIVE FOOT (5') ROOT PROTECTION ZONE NEED TO BE PRUNED.
- THE ROOT PROTECTION ZONE IS THAT AREA SURROUNDING A TREE, AS MEASURED BY A RADIUS FROM THE TREE TRUNK, IN WHICH NO EQUIPMENT, VEHICLES OR MATERIALS MAY OPERATE OR BE STORED. THE REQUIRED RADIUS LENGTH IS ONE FOOT (1') PER DIAMETER INCH OF THE TREE. FOR EXAMPLE, A TEN INCH (10") DIAMETER TREE WOULD HAVE A TEN FOOT (10') RADIUS ROOT PROTECTION ZONE AROUND THE TREE. ROOTS OR BRANCHES THAT ARE IN CONFLICT WITH THE CONSTRUCTION SHALL BE CUT CLEANLY ACCORDING TO PROPER PRUNING METHODS, OUTLINED BELOW. AII OAK WOUNDS SHALL BE PAINTED OVER, WITHIN TWENTY (20) MINUTES TO PREVENT OAK WILT.
- A. CONTRACTOR TO REMOVE SECTION OF ROOT BY CUTTING WITH A HAND SAW OR RECIPROCATING SAW

 (CLEAN—SHARP BLADE). APPLY TREE—PRUNING SEALER TO END OF THE LIVE ROOT. BACKFILL THE AREA WITH

 QUALITY 4—WAY LANDSCAPER MIX AND HAND TAMP. DRENCH AND SATURATE IMPACTED AREA WITH WATER MIXED

 WITH SUPER—THRIVE AND ALLOW MIXTURE TO COMPLETELY PERCOLATE INTO THE SOIL. AFTER AREA AROUND

 ROOT HAS BEEN ADDRESS AND SATURATED, APPLY LANDSCAPE MULCH AROUND THE ENTIRE BASE OF THE TREE

 AND TREAT ENTIRE BASE OF TREE WITH SUPER—THRIVE APPLICATION AND WATERING.
- 7. NO DISTURBANCE SHALL OCCUR CLOSER TO THE TRUNK THAN HALF THE ROOT PROTECTION ZONE AREA. 8. TREES, SHRUBS OR BUSHES TO BE CLEARED FROM PROTECTED ROOT ZONE AREAS SHALL BE REMOVED BY HAND.
- 9. TREES DAMAGED OR LOST DUE TO CONTRACTOR'S NEGLIGENCE DURING CONSTRUCTION SHALL BE MITIGATED. 10. EXPOSED ROOTS SHALL BE COVERED AT THE END OF EACH DAY USING TECHNIQUES SUCH AS COVERING WITH SOIL,
- 11. ANY TREE REMOVAL SHALL BE APPROVED BY THE CITY ARBORIST OFFICE PRIOR TO ITS REMOVAL.

LANDSCAPE NOTES:

TOPSOIL TO BE NEWEARTH ENRICHED TOPSOIL, OR APPROVED EQUAL.

PROVIDE BACKFLOW PREVENTOR ON PROPOSED TEMPORARY IRRIGATION.

PROVIDE 4" OF APPROVED TOPSOIL ALONG WITH SOLID SOD (BERMUDA TIF 419) ON ALL AREAS SHOWN TO RECEIVE SOLID SOD. CONTRACTOR TO NOTIFY ENGINEER PRIOR TO SOD PLACEMENT TO VERIFY TOPSOIL DEPTH. PROVIDE 4" OF APPROVED TOPSOIL ON ALL OTHER AREAS DISTURBED BY REGRADING / CONSTRUCTION ACTIVITIES ALONG WITH GRASS HYDROMULCH.

GRASS SEED HYDROMULCHING WILL BE DONE UTILIZING A SLURRY BLEND OF SEEDS, MULCH, WATER AND TACKYFIER AND WILL BE TRANSPORTED IN A TANK, TRUCK OR TRAILER AND SPRAYED OVER PREPARED GROUND. IF HYDROMULCH SEED IS APPLIED AFTER SEPTEMBER 15, SEED MIX SHALL BE UNHULLED COMMON BERMUDA (CYNODON CACTYLON) - 2 POINDS PER 1000 S.F. AND WINTER RYE GRASS (LOLIUM PERENNE) - 4 POUNDS PER 1000 S.F. CONTRACTOR SHALL PROVIDE AND MAINTAIN AN ABOVE GROUND PVC TEMPORARY IRRIGATION SYSTEM WITH TIMER UNTIL THE HYDROMULCH GRASS SEED IS ESTABLISHED. IF WATER IS NOT READILY AVAILABLE, CONTRACTOR IS RESPONSIBLE FOR TRUCKING WATER TO ESTABLISH VEGETATION. CONTRACTOR WILL BE RESPONSIBLE FOR MAINTAINING THE REVEGETATED AREAS UNTIL THE PROJECT ENGINEER CONFIRMS THETEMPORARY IRRIGATION CAN BE REMOVED. CONTRACTOR TO MOW AND EDGE NEWLY PLANTED GRASS WEEKLY WHEN GROWTH REACHES 2 ½". MAINTAIN AT THIS HEIGHT WEEKLY. CONTRACTOR TO VERIFY WATER SOURCES PRIOR TO SUBMITTING BIDS. IF WATER IS NOT READILY AVAILABLE, CONTRACTOR TO ACCOUNT FOR WATER TO BE BROUGHT TO THE SITE AT THEIR EXPENSE. IF WATER IS AVAILABLE, CONTRACTOR TO

SUBSTANTIAL COMPLETION WILL NOT BE ACCEPTED UNTIL SOLID SOD AND HYDROMULCH SEED HAS BEEN ESTABLISHED

PAINT SPECFICATION

24 HOURS AFTER A RAIN TO PAINT ASPHALT SURFACES.


THE PAVEMENT MARKING PAINT TO BE USED ON THIS PROJECT WILL BE GORILLA HI—PERFORMANCE ACRYLIC ZONE MARKING PAINT FROM AEXCEL OR APPROVED EQUAL. WHITE PAINT 22W—E008, LEAD—FREE YELLOW 22Y—E006, BLUE PAINT 22L—E004, BLACK 22A—E001. RED PAINT TO BE ENNIS—FLINT EF SERIES LOW VOC SOLVENT BASED TRAFFIC PAINT PRODUCT CODE: 9855154 OR APPROVED EQUAL. SURFACE PREPARATION: SURFACES WILL BE CLEAN, DAY AND FREE FROM LOOSE OR PEELING SURFACES. DO NOT APPLY WHEN AIR TEMPERATURES ARE BELOW 50DEG. F. OR WHEN THE RELATIVE HUMIDITY EXCEEDS 85%, OR WHEN THE TEMPERATURE FALLS BELOW THE DEW POINT. IT IS RECOMMENDED TO PLACE AN INCONSPICUOUS TEST STRIP TO DETERMINE IF THE NEW ASPHALT SURFACES HAVE CURED SUFFICIENTLY TO PAINT. WAIT 34 HOURS AFTER A PAIN TO PAINT ASPHALT SURFACES.

APPLICATION RATES: APPLY PAINT AT FILM THICKNESS AND SPREADING RATE AS RECOMMENDED BY THE PAINT SUPPLIER. ALL OF THE NEW ASPHALT SURFACES WILL BE PAINTED WITH TWO (2) COATS OF 15.0 MILS WET, 8.0 MILS DRY. THE FIRST COAT MUST BE COMPLETELY DRY BEFORE THE SECOND COAT IS APPLIED. WAIT A MINIMUM OF 48 HOURS BETWEEN THE ASPHALT PLACEMENT/SEAL COAT AND THE PERMANENT TRAFFIC STRIPING AND MARKINGS.

IF 48 HOURS CANNOT BE ACHIEVED CONTRACTOR TO PROVIDE TWO (2) ADDITIONAL COATS OF 15.0 MILS WET, 8.0 MILS DRY 10 DAYS AFTER INITIAL PLACEMENT AT NO ADDITIONAL COST TO THE OWNER. THE ADDITIONAL COATS ARE TO BE COORDINATED WITH THE OWNER AND WILL NOT DISRUPT OPERATIONS.







LEGEND

	NEW C
	NEW LI
	NEW H
	NEW C
	NEW W
* * * * * * * * * * * * * * * * * * *	NEW S
+802.00	EXISTIN


VATION ---- GRADE BREAK

WIRE FENCE ← · · · ← FLOW LINE REINFORCED CONCRETE PIPE POLYVINYL CHLORIDE INVERT ELEVATION OF PIPE TOP OF WALL ELEVATION BOTTOM OF WALL ELEVATION TOP OF CURB TOP OF SIDEWALK NATURAL GROUND

E.G.T.CATV

RCP

SIDEWALK RAMP DRAINAGE FLOW ARROW PROPOSED TRAFFIC SIGN





(1 / 1 / 1 / 1 / 1 / 1 / 1 / 1 / 1 / 1	NEW CONCRETE FLATWORK
	NEW LIGHT-DUTY ASPHALT
	NEW HEAVY-DUTY ASPHALT
	NEW CONCRETE PAVEMENT
53	NEW WASHED RIVER ROCK
* *	NEW SOD
	EXISTING SPOT ELEVATION
	PROPOSED SPOT ELEVATION
	EXISTING CONTOUR


VATION ──── CHAIN LINK FENCE ORNAMENTAL FENCE ───── WOODEN FENCE


> TOP OF MANHOLE FLEVATION TOP OF GRATE ELEVATION RIGHT OF WAY HIGH POINT ELECTRIC, GAS, TELEPHONE & CABLE T.V












LEGEND

PROPERTY LINE NEW CONCRETE FLATWORK NEW LIGHT-DUTY ASPHALT NEW HEAVY-DUTY ASPHALT NEW CONCRETE PAVEMENT NEW WASHED RIVER ROCK NEW SOD



RCP

EXISTING SPOT ELEVATION PROPOSED SPOT ELEVATION EXISTING CONTOUR ───── CHAIN LINK FENCE ----O ORNAMENTAL FENCE ───── WOODEN FENCE WIRE FENCE

> ELEVATION OF PIPE TOP OF WALL ELEVATION




← · · · ← FLOW LINE

TOP OF CURB GUTTER TOP OF SIDEWALK NATURAL GROUND EASEMENT
RIGHT OF WAY
HIGH POINT
ELECTRIC, GAS,
TELEPHONE & CABLE T.V

REINFORCED CONCRETE PIPE POLYVINYL CHLORIDE INVERT

BOTTOM OF WALL ELEVATION TOP OF MANHOLE ELEVATION


TOP OF GRATE ELEVATION




DRAINAGE FLOW ARROW PROPOSED TRAFFIC SIGN



SEAN S. SMITH





4-#4 BARS TOP & BOT. PLACED AS SHOWN W/ #3 STIRRUPS @ 24" O.C.

DETAILS AND GRADING PLAN FOR RAIL TYPE AND LOCATION.

ALL CONCRETE TO BE 3,000 PSI (28-DAY STRENGTH).

SCALE: NONE

FOLLOW GENERAL NOTES FOR SIDEWALKS UNLESS OTHERWISE NOTED ON DETAIL. REFERENCE GRADING PLAN FOR PROPOSED SPOT ELEVATIONS.

REFERENCE GRADING PLAN FOR NUMBER AND DEPTH OF RISERS OR RAMP LENGTHS, IF APPLICABLE.

TYPICAL CONCRETE RISER DETAILS

PROVIDE ADJACENT RAILING ON BOTH SIDES AT RISERS AND/OR RAMP AREAS. REFERENCE RAIL

EXPOSED EDGE CONDITION

ADJACENT AT GRADE CONDITION

REFERENCE GRADING PLAN FOR NUMBER AND DEPTH OF RISERS OR RAMP LENGTHS, IF APPLICABLE. PROVIDE ADJACENT RAILING ON BOTH SIDES AT RISER AND/OR RAMP AREAS. REFERENCE RAIL

TYPICAL RAMP SECTION DETAILS

FOLLOW GENERAL NOTES FOR SIDEWALKS UNLESS OTHERWISE NOTED ON DETAIL.

REFERENCE GRADING PLAN FOR PROPOSED SPOT ELEVATIONS.

DETAILS AND GRADING PLAN FOR RAIL TYPE AND LOCATION. ALL CONCRETE TO BE 3,000 PSI (28-DAY STRENGTH).

SCALE: NONE

TO PREVENT BOND W/ CONCRETE.

USE WHEN STAIR ARE ADJACENT

TO STRUCTURAL FOUNDATION

SEAN S. SMITH

SHEET

Agent Authorization Form

For Required Signature
Edwards Aquifer Protection Program
Relating to 30 TAC Chapter 213
Effective June 1, 1999

I	Jeffrey Smith	_
•	Print Name	<u></u> .
	Director of Construction and Planning	
	Title - Owner/President/Other	
of	Comal Independent School District	
	Corporation/Partnership/Entity Name	
have authorized	Sean Smith, P.E.	
	Print Name of Agent/Engineer	
of	Moy Tarin Ramirez Engineers, LLC	
-	Print Name of Firm	

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

- 1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
- 2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
- 3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
- 4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
- 5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

Applicant's Signature


3·3/·2025

THE STATE OF TEXAS §

County of Comal §

BEFORE ME, the undersigned authority, on this day personally appeared **DEFFREY B. SMITH** known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 31 day of MARCH, 2025



Amanda De Comotock

AMANDA DEE COMSTOCK
Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 5/29/2028

Application Fee Form

Texas Commission on Environmental Quality Name of Proposed Regulated Entity: CISD Smithson Valley MS and Hill Country Transportation Regulated Entity Location: 6101 FM311, Spring Branch, TX 78070 Name of Customer: Comal ISD Contact Person: Jeffrey Smith Phone: (830) 221-2101 Customer Reference Number (if issued):CN 600249825 Regulated Entity Reference Number (if issued):RN 101251981			
Austin Regional Office (3373)			
☐ Hays	☐ Travis	□w	illiamson
San Antonio Regional Office (3362)			
☐ Bexar ☐ Comal	☐ Medina ☐ Kinney	U	/alde
Application fees must be paid by che Commission on Environmental Qua form must be submitted with your	eck, certified check, on the control of the control	check will serve as you	r receipt. This
☐ Austin Regional Office ☐ Mailed to: TCEQ - Cashier		an Antonio Regional C Overnight Delivery to: 1	
Revenues Section		.2100 Park 35 Circle	reed easine.
Mail Code 214		Building A, 3rd Floor	
P.O. Box 13088		Austin, TX 78753	
Austin, TX 78711-3088		512)239-0357	
Site Location (Check All That Apply)) :		
Recharge Zone	Contributing Zone	Transi	tion Zone
Type of Plan		Size	Fee Due
Water Pollution Abatement Plan, Co	ontributing Zone		
Plan: One Single Family Residential I	Dwelling	Acres	\$
Water Pollution Abatement Plan, Co			
Plan: Multiple Single Family Residen		Acres	\$
Water Pollution Abatement Plan, Co	ontributing Zone		
Plan: Non-residential		Acres	\$
Sewage Collection System		L.F.	\$
Lift Stations without sewer lines	- Le 11:	Acres	\$
Underground or Aboveground Stora	ge Tank Facility	Tanks	\$
Piping System(s)(only)		Each	\$ 500
Exception Extension of Time		1 Each Each	\$ 500
Signature:	Date	: <u>3/21</u> /25	Y

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

Project	Project Area in Acres	Fee
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional,	< 1	\$3,000
multi-family residential, schools, and other sites	1 < 5	\$4,000
where regulated activities will occur)	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

Project	Cost per Linear Foot	Minimum Fee- Maximum Fee
Sewage Collection Systems	\$0.50	\$650 - \$6,500

Underground and Aboveground Storage Tank System Facility Plans and Modifications

Project	Cost per Tank or Piping System	Minimum Fee- Maximum Fee
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

Project	Fee
Exception Request	\$500

Extension of Time Requests

Project	Fee
Extension of Time Request	\$150



TCEQ Core Data Form

TCEQ Use Only

For detailed instructions regarding completion of this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information	n
--------------------------------	---

4.5.	0 1 1	. // // // /		, ,,								
1. Reason for Submission (If other is checked please describe in space provided.) New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)												
Renewal (Core Data Form should be submitted with the renewal form) Other												
2 Containing Definition on Minimber (if income)										if inqued)		
2. Customer CN 6002	uea)	Follow this link to search for CN or RN numbers in Central Registry** RN 101251981				ence Number (IT Issued)						
SECTION II: Customer Information												
4. General Customer Information 5. Effective Date for Customer Information Updates (mm/dd/yyyy)												
□ New Customer □ Update to Customer Information □ Change in Regulated Entity Ownership □ Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)												
			-	•			•			rent and	active with the	
Texas Secretary of State (SOS) or Texas Comptroller of Public Accounts (CPA). 6. Customer Legal Name (If an individual, print last name first: eg: Doe, John) If new Customer, enter previous Customer below:											er below:	
		·			·				·			
7. TX SOS/C	PA Filing	Number	8. TX State	Tax ID (11		9. Federal Tax ID (9 digits)			10. DUNS Number (if applicable)			
11. Type of (Customer:	Corporati	on		Individ	ual		Pa	ırtnership: 🔲 Gener	⊒ al		
		County Federal		1	Sole P		orship		Other:			
12. Number 0-20			251-500	□ 501	 1 and high				pendently Owned	and Opera	ted?	
14. Custome	r Role (Pro						this fo		se check one of the	following		
Owner		Operat	or		Owner &	Opera	ator					
Occupatio	nal Licens	ee Respo	nsible Party] Voluntary	•		pplicant	Other:			
15. Mailing Address:												
Address.	City			State	е		ZIP			ZIP + 4		
16. Country	Mailing In	formation (if outsi	de USA)	I.	17. E	E-Mail Address (if applicable)						
,	J	, , , , , , , , , , , , , , , , , , , ,	,						- (
18. Telephor	e Numbe	•		19. Extension or Code				20. Fax Number (if applicable)				
()							() -					
SECTION III: Regulated Entity Information												
21. General Regulated Entity Information (If 'New Regulated Entity" is selected below this form should be accompanied by a permit application)												
□ New Regulated Entity □ Update to Regulated Entity Name □ Update to Regulated Entity Information												
The Regulated Entity Name submitted may be updated in order to meet TCEQ Agency Data Standards (removal of organizational endings such as Inc, LP, or LLC).												
22. Regulated Entity Name (Enter name of the site where the regulated action is taking place.)												
CISD SMITHSON VALLEY MIDDLE SCHOOL AND HILL COUNTRY TRANSPORTATION												

TCEQ-10400 (02/21) Page 1 of 2

23. Street Addres	ss of	6101 F	FM 311											
the Regulated En														
(No PO Boxes)		City	Spri	ngBran	ch	State	TX		ZIP	780	70	ZIP + 4		
24. County	-50.000	Comal		8										
•	E. Fridericks			vsical Lo	catio	on Description	on if no s	treet	address	is prov	/ided.			
25. Description to Physical Location				,						'				
26. Nearest City					State		Nea	rest ZIP Code						
San Antonio										TX		78260		
27. Latitude (N) In	n Decim	al:	29.82	21344			28	B. Lon	ngitude (V	V) In D	ecimal:	98.348669		
Degrees		Minutes			Seconds			Degrees			Minutes		Seconds	
29			49			16.84			98		2	20	55.21	
29. Primary SIC C	Code (4 d	ligits) 30). Second	lary SIC (Code	(4 digits)	31. Prii (5 or 6 d	-	NAICS C	ode	32. S 6 (5 or 6	econdary NA digits)	ICS Code	
8211							6111	10						
33. What is the P	rimary E	Business	of this e	ntity? (Do no	t repeat the SIC	or NAICS d	escripti	ion.)					
Elementary S	chool													
							6101	FM 3	311					
34. Mailing														
Address:		City Spring Branc				State	TX ZIP			3	78070 ZIP + 4			
35. E-Mail Ad	ddress:					j	effrey.sm	nith@	comalisa	l.org				
36.	Telepho	ne Numl	ber			37. Extension	on or Coo	de		3	8. Fax Nui	mber <i>(if appli</i>	cable)	
	(830) 8	85-1200									() -		
39. TCEQ Programs form. See the Core Dat						write in the per	mits/regist	ration	numbers tl	hat will I	oe affected l	by the updates	submitted on this	
☐ Dam Safety		☐ Districts ☐ Edwards Aquife						☐ Emissions			tory Air	☐ Industrial	Hazardous Waste	
☐ Municipal Solid W	/aste	☐ New Source Review Air				OSSF			Petroleu	n Storage Tank		☐ PWS		
Sludge		☐ Stori	m Water		Ш	☐ Title V Air			Tires			Used Oil		
			4- 141-4						7 Water Di	Water Rights			Other:	
☐ Voluntary Cleanup ☐ Waste Water					Wastewater Agriculture Water F					Trights Other.				
SECTION IV	: Prei	oarer 1	Inform	ation										
40									Title: Senior Vice President					
Name.								Mail A	Address					
(210) 698-5051 (210) 698-5085							ssmith@mtrengineers.com							
SECTION V:	Auth	orize	d Signa	<u>ature</u>										
46. By my signature signature authority to dentified in field 39.	below,	certify,	to the best	of my kn	owle	edge, that the pecified in Se	informati ection II,	on pro Field	ovided in 6 and/or a	this for	m is true a	and complete, updates to the	and that I have e ID numbers	
Company: Moy Tarin Ramirez Engineers, LLC							Job Tit	le:	Senior	Vice P	resident			
Name (In Print):		mith, P.E		,					Phone:			(210) 698- 5051		
Signature:	1	h. ~	his	1						Da	te:	3/21/2	5	