

January 2025

**VALVOLINE INSTANT OIL CHANGE  
EDWARDS AQUIFER APPLICATION  
ABOVEGROUND STORAGE TANK FACILITY PLAN**

12420 Bandera Road  
Helotes, Texas 78023

Prepared by:



**HFA-AE, LTD**  
1705 S. Walton Blvd., Ste 3  
Bentonville, AR 72712  
479-273-7780

HFA Project Number: 06-22-20049



HFA-AE, L T D.



## Table of Contents

<b><u>No.</u></b>	<b><u>Description</u></b>
	Edwards Aquifer Application Cover Page (TCEQ-20705)
	General Information Form (TCEQ-0587)
	Attachment A - Road Map
	Attachment B - USGS / Edwards Recharge Zone Map
	Attachment C - Project Description
	Geologic Assessment Form (TCEQ-0585)
	Attachment A - Geologic Assessment Table (TCEQ-0585-Table)
	Attachment B - Stratigraphic Column
	Attachment C - Site Geology
	Attachment D - Site Geologic Map(s)
	Attachment E – Supporting Information
	Attachment F – Additional Site Map(s)
	Attachment E - Site Photographs
	Aboveground Storage Tank Facility Plan (TCEQ-0575)
	Attachment A – Alternative methods of secondary containment (NA)
	Attachment B – scaled Drawing(s) of Containment Structure
	Attachment C – Exception to the Geologic Assessment (NA)
	Attachment D – Spill and Overfill control
	Attachment E – Response Actions to Spills
	Attachment F – Site Plan
	Temporary Stormwater Section (TCEQ-0602)
	Attachment A - Spill Response Actions
	Attachment B - Potential Sources of Contamination
	Attachment C - Sequence of Major Activities
	Attachment D - Temporary Best Management Practices and Measures
	Attachment F(D) - Structural Practices
	Attachment G - Drainage Area Map (Answered in Document)
	Attachment I - Inspection and Maintenance for BMPs
	Attachment J(I) - Schedule of Interim and Permanent Soil Stabilization Practices
	Signed Owner Authorization Form
	Agent Authorization Form (TCEQ-0599)
	Application Fee Form (TCEQ-0574)
	Check Payable to the “Texas Commission on Environmental Quality”
	Core Data Form (TCEQ-10400)
	WPAP Approval Letter





## **Edwards Aquifer Application Cover Page (TCEQ-20705)**

# Texas Commission on Environmental Quality

## Edwards Aquifer Application Cover Page

---

### Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with [30 TAC 213](#).

### Administrative Review

1. [Edwards Aquifer applications](#) must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <http://www.tceq.texas.gov/field/eapp>.

2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
6. If the geologic assessment was completed before October 1, 2004 and the site contains “possibly sensitive” features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

### Technical Review

1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

### Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

<b>1. Regulated Entity Name:</b> Mexitron Bubble Wash, AKA Noah's Ark Bandara Rd.				<b>2. Regulated Entity No.:</b> 104151410			
<b>3. Customer Name:</b> Valvoline, LLC (See Owner Authorization Form)				<b>4. Customer No.:</b> NA at time of Application			
<b>5. Project Type:</b> (Please circle/check one)	New	Modification		Extension	Exception		
<b>6. Plan Type:</b> (Please circle/check one)	WPAP	CZP	SCS	UST	AST	EXP	EXT
<b>7. Land Use:</b> (Please circle/check one)	Residential	Non-residential		<b>8. Site (acres):</b>		0.6678 acres	
<b>9. Application Fee:</b>	\$6,500	<b>10. Permanent BMP(s):</b>			Existing Sediment/Infiltration Basin		
<b>11. SCS (Linear Ft.):</b>	N/A	<b>12. AST/UST (No. Tanks):</b>			AST (10 Tanks See Hazardous Material List)		
<b>13. County:</b>	Bexar County	<b>14. Watershed:</b>			Leon Creek Watershed		

# Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

[http://www.tceq.texas.gov/assets/public/compliance/field\\_ops/eapp/EAPP%20GWCD%20map.pdf](http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf)

For more detailed boundaries, please contact the conservation district directly.

Austin Region			
County:	Hays	Travis	Williamson
Original (1 req.)	—	—	—
Region (1 req.)	—	—	—
County(ies)	—	—	—
Groundwater Conservation District(s)	<input type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Barton Springs/ Edwards Aquifer <input type="checkbox"/> Hays Trinity <input type="checkbox"/> Plum Creek	<input type="checkbox"/> Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	<input type="checkbox"/> Austin <input type="checkbox"/> Buda <input type="checkbox"/> Dripping Springs <input type="checkbox"/> Kyle <input type="checkbox"/> Mountain City <input type="checkbox"/> San Marcos <input type="checkbox"/> Wimberley <input type="checkbox"/> Woodcreek	<input type="checkbox"/> Austin <input type="checkbox"/> Bee Cave <input type="checkbox"/> Pflugerville <input type="checkbox"/> Rollingwood <input type="checkbox"/> Round Rock <input type="checkbox"/> Sunset Valley <input type="checkbox"/> West Lake Hills	<input type="checkbox"/> Austin <input type="checkbox"/> Cedar Park <input type="checkbox"/> Florence <input type="checkbox"/> Georgetown <input type="checkbox"/> Jerrell <input type="checkbox"/> Leander <input type="checkbox"/> Liberty Hill <input type="checkbox"/> Pflugerville <input type="checkbox"/> Round Rock

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)	<input checked="" type="checkbox"/>	—	—	—	—
Region (1 req.)	<input checked="" type="checkbox"/>	—	—	—	—
County(ies)	<input checked="" type="checkbox"/>	—	—	—	—
Groundwater Conservation District(s)	<input checked="" type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Trinity-Glen Rose	<input type="checkbox"/> Edwards Aquifer Authority	<input type="checkbox"/> Kinney	<input type="checkbox"/> EAA <input type="checkbox"/> Medina	<input type="checkbox"/> EAA <input type="checkbox"/> Uvalde
City(ies) Jurisdiction	<input type="checkbox"/> Castle Hills <input type="checkbox"/> Fair Oaks Ranch <input checked="" type="checkbox"/> Helotes <input type="checkbox"/> Hill Country Village <input type="checkbox"/> Hollywood Park <input type="checkbox"/> San Antonio (SAWS) <input type="checkbox"/> Shavano Park	<input type="checkbox"/> Bulverde <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Garden Ridge <input type="checkbox"/> New Braunfels <input type="checkbox"/> Schertz	NA	<input type="checkbox"/> San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

Richard Gallegos III

Print Name of Customer/Authorized Agent

1/24/25

Signature of Customer/Authorized Agent

Date

**\*\*FOR TCEQ INTERNAL USE ONLY\*\***

Date(s) Reviewed:		Date Administratively Complete:	
Received From:		Correct Number of Copies:	
Received By:		Distribution Date:	
EAPP File Number:		Complex:	
Admin. Review(s) (No.):		No. AR Rounds:	
Delinquent Fees (Y/N):		Review Time Spent:	
Lat./Long. Verified:		SOS Customer Verification:	
Agent Authorization Complete/Notarized (Y/N):		Fee Check:	Payable to TCEQ (Y/N):
Core Data Form Complete (Y/N):			Signed (Y/N):
Core Data Form Incomplete Nos.:			Less than 90 days old (Y/N):



## **General Information Form (TCEQ-0587)**

# General Information Form

## Texas Commission on Environmental Quality

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:

Print Name of Customer/Agent: Richard Gallegos

Date: 1.22.25

Signature of Customer/Agent:



## Project Information

1. Regulated Entity Name: Mexitron Bubble Wash, AKA Noah's Ark Bandera Rd.
2. County: Bexar County
3. Stream Basin: San Antonio River Basin
4. Groundwater Conservation District (If applicable): Edwards Aquifer Authority
5. Edwards Aquifer Zone:  
☒ Recharge Zone  
☐ Transition Zone
6. Plan Type:  

<input type="checkbox"/> WPAP	<input checked="" type="checkbox"/> AST
<input type="checkbox"/> SCS	<input type="checkbox"/> UST
<input type="checkbox"/> Modification	<input type="checkbox"/> Exception Request

7. Customer (Applicant):

Contact Person: Richard Gallegos

Entity: Valvoline, LLC

Mailing Address: 100 Valvoline Way

City, State: Lexington, KY

Zip: 40509

Telephone: 972.202.6674

FAX: \_\_\_\_\_

Email Address: richard.gallegos@valvoline.com

8. Agent/Representative (If any):

Contact Person: Kelsey Kreher

Entity: HFA-AE, LTD.

Mailing Address: 1705 S. Walton Blvd. Ste. 3

City, State: Bentonville, AR

Zip: 72712

Telephone: 816-872-7190

FAX: \_\_\_\_\_

Email Address: kelsey.kreher@hfa-ae.com

9. Project Location:

- ☒ The project site is located inside the city limits of Helotes.
- ☐ The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of \_\_\_\_\_.
- ☐ The project site is not located within any city's limits or ETJ.

10. ☒ The location of the project site is described below. The description provides sufficient detail and clarity so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

Located at 12430 Bandera Road, Helotes, Texas. Located on the north side of Bandera Road, approximately 100' west of Cedar Trail.

11. ☒ **Attachment A – Road Map.** A road map showing directions to and the location of the project site is attached. The project location and site boundaries are clearly shown on the map.
12. ☒ **Attachment B - USGS / Edwards Recharge Zone Map.** A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') of the Edwards Recharge Zone is attached. The map(s) clearly show:
- ☒ Project site boundaries.
- ☒ USGS Quadrangle Name(s).
- ☒ Boundaries of the Recharge Zone (and Transition Zone, if applicable).
- ☒ Drainage path from the project site to the boundary of the Recharge Zone.
13. ☒ **The TCEQ must be able to inspect the project site or the application will be returned.** Sufficient survey staking is provided on the project to allow TCEQ regional staff to locate the boundaries and alignment of the regulated activities and the geologic or manmade features noted in the Geologic Assessment.
- ☒ Survey staking will be completed by this date: 01/27/2025



14. ☒ **Attachment C – Project Description.** Attached at the end of this form is a detailed narrative description of the proposed project. The project description is consistent throughout the application and contains, at a minimum, the following details:

- ☒ Area of the site
- ☒ Offsite areas
- ☒ Impervious cover
- ☒ Permanent BMP(s)
- ☒ Proposed site use
- ☒ Site history
- ☒ Previous development
- ☒ Area(s) to be demolished

15. Existing project site conditions are noted below:

- ☒ Existing commercial site
- ☐ Existing industrial site
- ☐ Existing residential site
- ☐ Existing paved and/or unpaved roads
- ☐ Undeveloped (Cleared)
- ☐ Undeveloped (Undisturbed/Uncleared)
- ☐ Other: \_\_\_\_\_

### ***Prohibited Activities***

16. ☒ I am aware that the following activities are prohibited on the Recharge Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
- (2) New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
- (3) Land disposal of Class I wastes, as defined in 30 TAC §335.1;
- (4) The use of sewage holding tanks as parts of organized collection systems; and
- (5) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
- (6) New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.

17. ☒ I am aware that the following activities are prohibited on the Transition Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground Injection Control);
- (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and

- (3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.

### ***Administrative Information***


18. The fee for the plan(s) is based on:

- ☐ For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur.
  - ☐ For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines.
  - ☒ For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems.
  - ☐ A request for an exception to any substantive portion of the regulations related to the protection of water quality.
  - ☐ A request for an extension to a previously approved plan.
19. ☒ Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:
- ☐ TCEQ cashier
  - ☐ Austin Regional Office (for projects in Hays, Travis, and Williamson Counties)
  - ☒ San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)
20. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
21. ☒ No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.



## **Attachment A - Road Map**


Attachment A





## **Attachment B - USGS / Edwards Recharge Zone Map**





Digital Raster Graphic Enhanced (DRGE) produced through an Innovative partnership agreement between The Land Information Technology Company, Ltd., of Aurora, CO and the USGS.  
DRGE is a scanned image of a USGS standard series 7.5 minute topographic map:

Mapped, edited and published by the Geological Survey.  
Control by USGS and NCS/NCAA  
Topography by photogrammetric methods from aerial  
photographs taken and field checked between 1950 and 1990.  
Polyconic projection. 1927 North American datum  
10,000-foot grid based on Texas coordinate system,  
south central zone (Lambert conformal conic)  
100-meter Universal Transverse Mercator grid ticks, zone 14.



 This area regulated by EDWARDS AQUIFER AUTHORITY RULES, ch. 713, (Water Quality), subchs. E (Spill Reporting) and F (Regulated Materials Registration, Storage, and Planning).

 The recharge zone is regulated by EDWARDS AQUIFER AUTHORITY RULES, ch. 713, (Water Quality), subch. G (Aboveground and Underground Storage Tanks).

## ROAD CLASSIFICATION

Primary highway, hard surface..... 1.0

Light-duty road, hard or improved surface..... 0.5

Secondary highway,  
hard surface  Unimproved road 

 Hard surface
  Unimproved road
  Interstate Route
  U. S. Route
  State Route

Drainage Area  
Recharge Zone  
Contributing Zone within the Transition Zone  
Artesian Zone

QUADRANGLE:  
HELOTES





## **Attachment C - Project Description**

**NAME OF PROJECT:**

Valvoline Instant Oil Change; Located at 12430 Bandera Road; Helotes, Texas

**TYPE OF PLAN:**

Above Ground Storage Tank (AST) Registration and Spill Prevention Plan in accordance with 30 Texas Administrative Code (TAC) requirements for ASTs in the Edwards Aquifer recharge zone; Regulated Entity No. RN104151410; Additional ID No. 13000219

**BACKGROUND:**

The Noah's Ark-Bandera Road project was originally approved under a Water Pollution Abatement Plan (WPAP) by letter dated April 7, 2004. The project encompasses approximately 5.595 acres and initially included 13 self-storage buildings, an office/apartment building with associated parking, drives and sidewalks, and a commercial building with associated parking. Impervious cover was approved at 4.6621 acres (83.3 percent). Wastewater for the site is conveyed to the Leon Creek Water Recycling Center operated by the San Antonio Water System.

In 2016, a commercial project involving the construction of a car wash on 0.668 acres of the 5.595-acre site was approved by letter dated October 10, 2016. This modification did not increase the impervious cover or change the previously approved best management practices. The impervious cover remained at 4.66 acres (83.3 percent), and wastewater continued to be conveyed to the Leon Creek Water Recycling Center.

**PROPOSED ABOVE GROUND STORAGE TANK PROJECT DESCRIPTION:**

The current proposed project involves the demolition of the existing car wash and the construction of a Valvoline Instant Oil Change facility on the same 0.668-acre portion of the 5.595-acre site, located on Lot 2, Block 13 of the Noah's Helotes Subdivision.

As part of this project, the facility will include approximately 10 above ground storage tanks (ASTs) with a maximum capacity of 275 gallons per tank, resulting in a total storage volume of approximately 2,200 gallons. These tanks will be used for the storage of automotive fluids and will be installed in accordance with all applicable environmental regulations, including secondary containment and spill prevention measures. Please reference the attached hazardous material list.

No new impervious cover is proposed as part of this modification. In fact, the impervious cover has been slightly reduced by 0.103 acres, resulting in a new total of 4.557 acres of impervious cover across the entire 5.595-acre site. Best management practices approved under the original WPAP remain in place and are considered sufficient to manage stormwater for this project area.





## **Geologic Assessment Form (TCEQ-0585)**



# GILES

## ENGINEERING ASSOCIATES, INC.

GEOTECHNICAL, ENVIRONMENTAL & CONSTRUCTION MATERIALS CONSULTANTS

• Dallas, TX  
• Los Angeles, CA  
• Manassas, VA  
• Milwaukee, WI

January 7, 2025

Valvoline  
100 Valvoline Way  
Lexington, Kentucky 40509

Attention: Mr. James Boutchyard  
Project Manager

Subject: Additional Geotechnical Engineering Exploration and Analysis  
Geological Assessment  
Proposed Valvoline Instant Oil Change Facility  
12420 Bandera Road  
Helotes, Texas  
Project No. 4G-2411004

Dear Ms. Wright:

In accordance with your request, Giles Engineering Associates, Inc. (Giles) is presenting this Letter providing the results of the Geologic Assessment - for the proposed Valvoline Instant Oil Change Facility at the referenced site.

### GEOLOGIC ASSESSMENT RESULTS

Per Horizon Environmental Services conclusions and recommendations, there are no geologic or man-made features that would require protection or mitigation pursuant to TCEQ rules.

### CLOSING

Thank you for the opportunity to offer our services. We look forward to working with you on this project. Please contact the undersigned if there are questions concerning the letter or if we may be of further service.

Very truly yours,  
GILES ENGINEERING ASSOCIATES, INC.



Claudia N. Mendoza  
Project Manager



Rodolfo Lomas, P.E.  
Branch Manager

ATTACHMENTS  
Appendix A – Geologic Assessment Report

Distribution: Valvoline  
Attn: Mr. James Boutchyard (pdf via email: james.boutchyard@valvoline.com)  
Ms. Shannon Wright (pdf via email: shannon.wright@valvoline.com)  
Ms. Bonnie Carrington (pdf via email: BJCarrington@valvoline.com)  
Ms. Megan Haynes (pdf via email: Megan.Haynes@valvoline.com)

© Giles Engineering Associates, Inc. 2025

## Appendix A

### Horizon Environmental Services – Geologic Assessment


**GEOLOGIC ASSESSMENT  
APPROXIMATELY 0.6-ACRE BANDERA ROAD TRACT  
12420 BANDERA ROAD  
HELOTES, BEXAR COUNTY, TEXAS  
HJN 24284 GA**

**PREPARED FOR:**

**GILES ENGINEERING ASSOCIATES, INC.  
DALLAS, TEXAS**

**PREPARED BY:**

**HORIZON ENVIRONMENTAL SERVICES  
A BRANCH OF LJA ENVIRONMENTAL SERVICES, LLC  
TBPG FIRM REGISTRATION NO. 50679**



**JANUARY 2025**

## **TABLE OF CONTENTS**

**I. GEOLOGIC ASSESSMENT FORM (TCEQ-0585)**

**II. ATTACHMENTS:**

- A GEOLOGIC ASSESSMENT TABLE
- B STRATIGRAPHIC COLUMN
- C DESCRIPTION OF SITE GEOLOGY
- D SITE GEOLOGIC MAP
- E SUPPORTING INFORMATION
- F ADDITIONAL SITE MAPS
- G SITE PHOTOGRAPHS

**Insert PDF of completed form TCEQ-0585 (Rev. 02-11-15)**

# Geologic Assessment

## Texas Commission on Environmental Quality

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Print Name of Geologist: James Killian



Telephone: 512-328-2430

Date: 2 January 2025

Fax: 512-328-1804

Representing: Horizon Environmental Services and TBPG Form Registration No. 50679 (Name of Company and TBPG or TBPE registration number)

Signature of Geologist:



**Regulated Entity Name:** Approximately 0.6-acre Bandera Road Tract; 12420 Bandera Road, Helotes, Bexar County, Texas

## Project Information

1. Date(s) Geologic Assessment was performed: 9 December 2024

2. Type of Project:

☐ WPAP  
☒ SCS

☒ AST  
☐ UST

3. Location of Project:

☒ Recharge Zone  
☒ Transition Zone  
☐ Contributing Zone within the Transition Zone

4. ☒ **Attachment A - Geologic Assessment Table.** Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.
5. ☒ Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups\* (Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

**Table 1 - Soil Units, Infiltration Characteristics and Thickness**

Soil Name	Group*	Thickness(feet)
Crawford and Bexar stony soils, 0-5% slopes (Cb)	D	2.9

Soil Name	Group*	Thickness(feet)

*\* Soil Group Definitions (Abbreviated)*

- A. Soils having a high infiltration rate when thoroughly wetted.
- B. Soils having a moderate infiltration rate when thoroughly wetted.
- C. Soils having a slow infiltration rate when thoroughly wetted.
- D. Soils having a very slow infiltration rate when thoroughly wetted.

6. ☒ **Attachment B – Stratigraphic Column.** A stratigraphic column showing formations, members, and thicknesses is attached. The outcropping unit, if present, should be at the top of the stratigraphic column. Otherwise, the uppermost unit should be at the top of the stratigraphic column.
7. ☒ **Attachment C – Site Geology.** A narrative description of the site specific geology including any features identified in the Geologic Assessment Table, a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure(s), and karst characteristics is attached.
8. ☒ **Attachment D – Site Geologic Map(s).** The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1": 400'  
 Applicant's Site Plan Scale: 1" = 400'  
 Site Geologic Map Scale: 1" = 400'  
 Site Soils Map Scale (if more than 1 soil type): 1" = 200'
9. Method of collecting positional data:
  - ☒ Global Positioning System (GPS) technology.
  - ☐ Other method(s). Please describe method of data collection: \_\_\_\_\_



10. ☒ The project site and boundaries are clearly shown and labeled on the Site Geologic Map.
11. ☒ Surface geologic units are shown and labeled on the Site Geologic Map.
12. ☐ Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.
- ☒ Geologic or manmade features were not discovered on the project site during the field investigation.
13. ☒ The Recharge Zone boundary is shown and labeled, if appropriate.
14. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If applicable, the information must agree with Item No. 20 of the WPAP Application Section.
- ☐ There are \_\_\_\_\_ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.)
- ☐ The wells are not in use and have been properly abandoned.
- ☐ The wells are not in use and will be properly abandoned.
- ☐ The wells are in use and comply with 16 TAC Chapter 76.
- ☒ There are no wells or test holes of any kind known to exist on the project site.

### ***Administrative Information***

15. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

**ATTACHMENT A**  
**GEOLOGIC ASSESSMENT TABLE**

Horizon observed no features on the subject site that meet the TCEQ definition of a potential recharge feature; as such, the TCEQ Geologic Assessment Table was not completed.

**ATTACHMENT B**  
**STRATIGRAPHIC COLUMN**

Geologic Unit	Hydrologic Unit	Approx. Thickness at Project Site (ft)	Elevation (ft msl)	Depth (ft)
			968	0
Edwards Limestone (Ked)	Edwards Aquifer	200		
Comanche Peak Limestone (Kc)		50	768	200
			718	250

**Note: Unit elevation and thickness given with respect to a ground surface elevation of 968 ft in the center of the subject site.**



Date: 12/18/2024  
 Drawn: KRW  
 HJN NO: 24284.001 GA

**Attachment B**  
 Stratigraphic Column  
 12420 Bandera Road  
 Helotes, Bexar County, Texas



**ATTACHMENT C**  
**DESCRIPTION OF SITE GEOLOGY**

Geologic information for the subject site obtained via literature review is provided in Attachment E, Supporting Information.

A geologic assessment of approximately 0.6 acres located at 12420 Bandera Road, Helotes, Bexar County, Texas, was conducted pursuant to Texas rules for regulated activities in the Edwards Aquifer Recharge Zone (EARZ) (30 TAC 213). The subject site consists of commercially developed land previously used as a car wash. Assessment findings were used to develop recommendations for site construction measures intended to be protective of water resources at the subject site and adjacent areas.


Most of the subject site is located within the Edwards Aquifer Transition Zone, an area where geologic formations crop out in proximity to and south and southeast of the Recharge Zone and where faults, fractures, and other geologic features present a possible avenue for recharge of surface water to the Edwards Aquifer. However, the approximate northern half of the subject site (~0.4 acres) is located within the Edwards Aquifer Recharge Zone (EARZ), as defined by the Texas Commission on Environmental Quality (TCEQ). The EARZ occurs where surface water enters the subsurface through exposed limestone bedrock containing faults, fractures, sinkholes, and caves.

The subject site is completely underlain by Edwards Limestone (Ked) (UT-BEG, 1995), which has an estimated maximum thickness of about 200 feet thick.




No naturally occurring geologic features or man-made features were identified at this site. Further information pertaining to the subject site is presented in the following Attachments D, E, and F. Photographs of the subject site are presented in Attachment G.

**ATTACHMENT D**  
**SITE GEOLOGIC MAP**





**Legend**

-  Subject Site
-  Del Rio Clay (Kdr)
-  Edwards Limestone (Ked)



Date: 12/18/2024  
Drawn: KRW  
HJN NO: 24284.001 GA  
Source: Nearmap, 2024;  
TWSC, 2024

**Attachment D**

Site Geologic Map  
12420 Bandera Road  
Helotes, Bexar County, Texas



0 200 400  
Feet

**ATTACHMENT E**  
**SUPPORTING INFORMATION**

## **1.0 INTRODUCTION AND METHODOLOGY**

This report and any proposed abatement measures are intended to fulfill Texas Commission on Environmental Quality (TCEQ) reporting requirements (TCEQ, 2005). This geologic assessment includes a review of the subject site for potential aquifer recharge and documentation of general geologic characteristics for the subject site. Horizon Environmental Services (Horizon) conducted the necessary field and literature studies according to TCEQ *Instructions to Geologists for Geologic Assessments on the Edwards Aquifer Recharge/Transition Zones* (TCEQ, 2004).

Horizon walked transects spaced 50 feet apart, mapped the locations of features using a sub-foot accurate Trimble Geo HX handheld GPS, and posted processed data utilizing GPS Pathfinder Office software, topographic maps, and aerial photographs. Horizon also searched the area around any potential recharge features encountered to look for additional features. When necessary, Horizon removed loose rocks and soil (by hand) to preliminarily assess each feature's subsurface extent while walking transects. However, labor-intensive excavation was not conducted during this assessment. Features that did not meet the TCEQ definition of a potential recharge feature (per TCEQ, 2004), such as surface weathering, karren, or animal burrows, were evaluated in the field and omitted from this report.

The results of this survey do not preclude the possibility of encountering subsurface voids or abandoned test or water wells during the clearing or construction phases of the proposed project. If a subsurface void is encountered during any phase of the project, work should be halted until the TCEQ (or appropriate agency) is contacted and a geologist can investigate the feature.

## **2.0 ENVIRONMENTAL SETTING**

### **2.1 LOCATION AND GENERAL DESCRIPTION**

The subject site consists of approximately 0.6 acres of developed land located adjacent to the northwestern corner of the intersection of Bandera Road and Cedar Trail in Helotes, Bexar County, Texas (Appendix F, Figure 1).

### **2.2 LAND USE**

The subject site is reportedly previously used as a commercial car washing facility. No habitable structures were observed on the site. Bandera Road borders the site to the southwest. Surrounding lands are generally used for suburban residences, and commercial businesses.

### **2.3 TOPOGRAPHY AND SURFACE WATER**

The subject site is situated on gently sloping terrain within the Leon Creek watershed (Appendix F, Figures 2 and 3). Surface elevations on the subject site vary from a minimum of approximately 966 feet above mean sea level (amsl) near the southern property boundary along Bandera Road to a maximum of approximately 968 feet amsl near the center of the subject site.

(USGS, 1992). Drainage on the subject site occurs primarily by overland sheet flow occurring from northwest to southeast toward Leon Creek.

## 2.4 EDWARDS AQUIFER ZONE

The subject site is found within the Edwards Aquifer Recharge and Transition zones (TCEQ, 2024) (Attachment F, Figure 2).

## 2.5 SURFACE SOILS

One soil unit is mapped within the subject site (NRCS, 2019) (Appendix F, Figure 4). The soil unit is described in further detail below.

Crawford and Bexar stony soils, 0 to 5% slopes (Cb) occur as large areas, generally several hundred acres in size, and form a nearly continuous belt extending westward from the northeastern part of the county to a little south of Helotes. Crawford soils make up about 51% of the acreage. About 90% of this consists of soils that are stony clay in texture and are shallow to moderately deep over hard limestone. Anywhere from 10 to 40% of this layer consists of chert and limestone fragments. These fragments, which are on the surface and in the surface layer, range from a quarter of an inch to 24 inches in diameter. The subsurface layer generally contains a few chert fragments or small flags of cherty limestone. Bexar soils make up 36% of the acreage. The surface layer of these soils ranges from cherty clay loam to gravelly loam in texture and from 14 to 22 inches in thickness. The subsoil is cherty clay and ranges from 6 to 14 inches in thickness. Included in the mapped areas are small tracts of Tarrant soils and of a soil that is similar to Bexar soils except that it is very shallow. These inclusions make up 13% of the acreage. For the most part, these soils are nonarable and are best suited to native grass. Maintaining an adequate cover of vegetation helps to control runoff and water erosion. Fencing, seeding, control of grazing, water development, and brush control are a few of the necessary management practices (Taylor et al., 1966).

## 2.6 WATER WELLS

A review of TCEQ and Texas Water Development Board (TWDB) records revealed no water wells on the subject site and 8 wells within 0.5 miles of the subject site (TCEQ, 2024; TWDB, 2024). According to the TWDB records, all the off-site wells are reportedly completed within the Edwards Aquifer at total depths ranging from 343 to 500 feet below surface. Horizon observed no wells on the subject site.

The results of this assessment do not preclude the existence of additional undocumented/abandoned wells on the site. If a water well or casing is encountered during construction, work should be halted near the feature until the TCEQ is contacted.

## 2.7 GEOLOGY

### Literature Review

The subject site is underlain by Edwards Limestone (Ked) (UT-BEG, 1995). Edwards Limestone is composed of limestone, dolomite, and chert. The limestone is aphanitic to fine grained, massive to thin bedded, hard, and brittle, containing rudistid biostromes and much miliolid biosparite. The dolomite is fine to very fine grained, porous, and medium gray to grayish brown in color. The chert commonly forms nodules and plates. The amount varies from bed to bed, with some intervals free of chert. The color is mostly white to light gray. Edwards Limestone in the zone of weathering is considerably recrystallized, "honeycombed," and cavernous, forming an aquifer. Edwards Limestone forms flat areas and plateaus bordered by scarps. Thickness ranges between 60 feet and 350 feet and thins northward.

The site Stratigraphic Column is provided as Attachment B, and the Site Geologic Map is Attachment D.

The subject site is located within the Balcones Fault Zone. Available geologic reports indicate the nearest mapped fault is located approximately 1 mile to the north, trending from southwest to northeast (TWSC, 2024).

### Field Assessment

Please see Attachment C for a narrative description of geology observed on the subject site. The Site Geologic Map is provided as Attachment D. Horizon observed no geologic or man-made features on the subject site that meet the TCEQ definition of a potential recharge feature.

## 3.0 CONCLUSIONS AND RECOMMENDATIONS

No geologic or man-made features were identified at the subject site that would require protection or mitigation pursuant to TCEQ rules for protection of the Edwards Aquifer (30 TAC 213). The site generally appears well-suited to development prospectuses. It should be noted that soil and drainage erosion would increase with ground disturbance. Native grasses and the cobbly content of the soil aid to prevent erosion. Soil and sedimentation fencing should be placed in all appropriate areas prior to any site disturbing activities.


Because a portion of the subject site is located over the Edwards Aquifer Recharge Zone, it is possible that subsurface voids underlie the site. If any subsurface voids are encountered during site development, work should halt immediately so that a geologist may assess the potential for the void(s) to provide meaningful contribution to the Edwards Aquifer.



#### 4.0 REFERENCES

- (Nearmap) Nearmap US, Inc. Nearmap Vertical™ digital orthographic photograph, <<https://go.nearmap.com>>. Imagery 2 July 2024.
- (NRCS) US Department of Agriculture, Natural Resources Conservation Service. Web Soil Survey, <<http://websoilsurvey.sc.egov.usda.gov/App/HomePage.htm>>. Soil map data layer updated 12 September 2019. Accessed 20 December 2024.
- (OSM) OpenStreetMap contributors. OpenStreetMap, <<http://www.openstreetmap.org>>. Available under the Open Database License ([www.opendatacommons.org/licenses/odbl](http://www.opendatacommons.org/licenses/odbl)). Accessed 18 December 2024.
- (StratMap) Texas Natural Resources Information System, Strategic Mapping Program. 2-foot contours, Bexar County, Texas. Map data layer updated 1 January 2017.
- (TCEQ) Texas Commission on Environmental Quality. Instructions to Geologists for Geologic Assessments on the Edwards Aquifer Recharge/Transition Zones. Revised October 2004.
- \_\_\_\_\_. RG-348, Complying with the Edwards Aquifer Rules: Technical Guidance on Best Management Practices. Revised July 2005.
- \_\_\_\_\_. Optional Enhanced Measures for the Protection of Water Quality in the Edwards Aquifer (Revised). Appendix A to RG-348, Complying with the Edwards Aquifer Rules: Technical Guidance on Best Management Practices. September 2007.
- \_\_\_\_\_. Edwards Aquifer Protection Program. Edwards Aquifer Viewer, <<http://www.tceq.state.tx.us/field/eapp/viewer.html>>. Accessed 13 December 2024.
- (TWDB) Texas Water Development Board. Water Information Integration and Dissemination System. TWDB Groundwater Database, <<https://www3.twdb.texas.gov/apps/waterdatainteractive/groundwaterdataviewer>>. Accessed 20 December 2024.
- (TWSC) United States Geological Survey, Texas Water Science Center. Geologic Database of Texas, <<https://txpub.usgs.gov/txgeology/>>. Updated 1 February 2014; Accessed 20 December 2024.
- (UT-BEG) University of Texas Bureau of Economic Geology, C.V. Proctor, Jr., T.E. Brown, J.H. McGowen, N.B. Waechter, and V.E. Barnes. *Geologic Atlas of Texas*, Austin Sheet, Francis Luther Whitney Memorial Edition. 1974; revised 1981.
- (USGS) US Geological Survey. 7.5-minute series topographic maps, Helotes, Texas, quadrangle. 1992.
- Taylor, F. B., R. B. Hailey, and D. L. Richmond. Soil survey of Bexar County, Texas. US Department of Agriculture, Natural Resources Conservation Service (formerly Soil Conservation Service), in cooperation with the Texas Agricultural Experiment Station. Available at <<https://archive.org/details/BexarTX1966/mode/2up>>. Published 1966.

**ATTACHMENT F**  
**ADDITIONAL SITE MAPS**



#### Legend

Subject Site

**Horizon**  
Environmental Services

Date:	12/18/2024
Drawn:	KRW
HJN NO:	24284.001 GA
Source:	OSM, 2024


#### Attachment F, Figure 1

Vicinity Map  
12420 Bandera Road  
Helotes, Bexar County, Texas







0 750 1,500  
Feet





#### Legend

-  GWDB Water Well
-  Subject Site
-  Edwards Aquifer Recharge Zone
-  Edwards Aquifer Transition Zone



Date:	12/18/2024
Drawn:	KRW
HJN NO:	24284.001 GA
Source:	TCEQ, 2024; TWDB, 2024; USGS, 1992

#### Attachment F, Figure 2

Topography and Hydrogeology Map  
12420 Bandera Road  
Helotes, Bexar County, Texas



0 400 800  
Feet





### Legend

— 2-Foot Contour

Subject Site

**Horizon**  
Environmental Services

Date:	12/18/2024
Drawn:	KRW
HJN NO:	24284.001 GA
Source:	Nearmap, 2024; StratMap 2021

### Attachment F, Figure 3

Site Topography Map  
12420 Bandera Road  
Helotes, Bexar County, Texas



0 100 200  
Feet





#### Legend

- Subject Site
- Soil Unit Boundary



Date:	12/18/2024
Drawn:	KRW
HJN NO:	24284.001 GA
Source:	Nearmap, 2024; NRCS, 2019

#### Attachment F, Figure 4

Site Soil Map  
12420 Bandera Road  
Helotes, Bexar County, Texas



0 100 200  
Feet



**ATTACHMENT G**  
**SITE PHOTOGRAPHS**



**PHOTO 1**  
View of general site conditions, facing northeast



**PHOTO 2**  
View of general site conditions, facing southeast



**PHOTO 3**  
View of general site conditions, facing southwest





**Aboveground Storage Tank Facility Plan  
(TCEQ-0575)**

# Aboveground Storage Tank Facility Plan Application

## Texas Commission on Environmental Quality

For Permanent Storage on The Edwards Aquifer Recharge and Transition Zones And Relating to 30 TAC §213.5(e), Effective June 1, 1999

*To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.*

*Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.*

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Aboveground Storage Tank Facility Plan Application** is hereby submitted for TCEQ review and Executive Director approval. The application was prepared by:

Print Name of Customer/Agent: Richard Gallegos III

Date: 05/13/2025

Signature of Customer/Agent:



Regulated Entity Name: Mexitron Bubble Wash

## Aboveground Storage Tank (AST) Facility Information

1. Tanks and substance stored:

**Table 1 - Tank and Substance Storage**

<i>AST Number</i>	<i>Size (Gallons)</i>	<i>Substance to be Stored</i>	<i>Tank Material</i>
1	170	Multi-Vehicle Antifreeze Ready-To-Use	polyethylene inner tank and a 19 ga. galvanized
2	150	MaxLife High Mileage SAE 0W-20 Motor Oil Bulk	polyethylene inner tank and a 19 ga. galvanized



<i><b>AST Number</b></i>	<i><b>Size (Gallons)</b></i>	<i><b>Substance to be Stored</b></i>	<i><b>Tank Material</b></i>
3	65	Full Synthetic with MaxLife Technology SAE 5W-20 Motor Oil Bulk	polyethylene inner tank and a 19 ga. galvanized
4	165	Full Synthetic with MaxLife Technology SAE 0W-20 Motor Oil Bulk	polyethylene inner tank and a 19 ga. galvanized
5	135	MaxLife High Mileage SAE 5W-30 Motor Oil Bulk	polyethylene inner tank and a 19 ga. galvanized

**Total x 1.5 = 3,307**

see spread sheet attached **Gallons**

2. ☐ The AST will be placed within a containment structure that is sized to capture one and one-half (1 1/2) times the storage capacity of the system. For facilities with more than one tank system, the containment structure is sized to capture one and one-half (1 1/2) times the cumulative storage capacity of all systems.
- ☒ **Attachment A - Alternative Methods of Secondary Containment.** Alternative methods for providing secondary containment are proposed. Specifications that show equivalent protection for the Edwards Aquifer are attached.
3. Inside dimensions and capacity of containment structure(s):

**Table 2 - Secondary Containment**

<i><b>Length (L) (Ft.)</b></i>	<i><b>Width (W) (Ft.)</b></i>	<i><b>Height (H) (Ft.)</b></i>	<i><b>L x W x H = (Ft3)</b></i>	<i><b>Gallons</b></i>
3.59	2.27	2.72	22.20	294*10

**Total: 2,940 Gallons**

4. ☒ All piping, hoses, and dispensers will be located inside the containment structure.
- ☐ Some of the piping to dispensers or equipment will extend outside the containment structure.
- ☐ The piping will be aboveground
- ☐ The piping will be underground

5. ☐ The containment area must be constructed of and in a material impervious to the substance(s) being stored. The proposed containment structure will be constructed of \_\_\_\_\_.
6. ☒ **Attachment B - Scaled Drawing(s) of Containment Structure.** A scaled drawing of the containment structure that shows the following is attached:
- ☒ Interior dimensions (length, width, depth and wall and floor thickness).
  - ☒ Internal drainage to a point convenient for the collection of any spillage.
  - ☒ Tanks clearly labeled.
  - ☒ Piping clearly labeled.
  - ☒ Dispenser clearly labeled.

## ***Site Plan Requirements***

***Items 7 - 18 must be included on the Site Plan.***

7. ☒ The Site Plan must have a minimum scale of 1" = 400'.  
Site Plan Scale: 1" = 20 '.
8. 100-year floodplain boundaries:
- ☐ Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.
  - ☒ No part of the project site is located within the 100-year floodplain.
  - ☒ The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): \_\_\_\_\_.
9. ☒ The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Show lots, recreation centers, buildings, roads, etc.
- ☒ The layout of the development is shown with existing contours. Finished topographic contours will not differ from the existing topographic configuration and are not shown.
10. All known wells (oil, water, unplugged, capped and/or abandoned, test holes, etc.):
- ☐ There are \_\_\_\_\_ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply):
    - ☐ The wells are not in use and have been properly abandoned.
    - ☐ The wells are not in use and will be properly abandoned.
    - ☐ The wells are in use and comply with 16 TAC § 76.
  - ☒ There are no wells or test holes of any kind known to exist on the project site.
11. Geologic or manmade features which are on the site:
- ☐ All sensitive geologic or manmade features identified in the Geologic Assessment are shown and labeled.

- ☒ No sensitive geologic or manmade features were identified in the Geologic Assessment.
- ☐ **Attachment C - Exception to the Geologic Assessment.** A request and justification for an exception to a portion of the Geologic Assessment is attached.
12. ☒ The drainage patterns and approximate slopes anticipated after major grading activities.
13. ☒ Areas of soil disturbance and areas which will not be disturbed.
14. ☒ Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
15. ☒ Locations where soil stabilization practices are expected to occur.
16. ☐ Surface waters (including wetlands).  
☒ N/A
17. ☐ Locations where stormwater discharges to surface water or sensitive features.  
☒ There will be no discharges to surface water or sensitive features.
18. ☒ Legal boundaries of the site are shown.

### ***Best Management Practices***

19. ☒ Any spills must be directed to a point convenient for collection and recovery. Spills from storage tank facilities must be removed from the controlled drainage area for disposal within 24 hours of the spill.
- ☐ In the event of a spill, any spillage will be removed from the containment structure within 24 hours of the spill and disposed of properly.
- ☐ In the event of a spill, any spillage will be drained from the containment structure through a drain and valve within 24 hours of the spill and disposed of properly. The drain and valve system are shown in detail on the scaled drawing.
20. ☒ All stormwater accumulating inside the containment structure will be disposed of through an authorized waste disposal contractor.
- ☐ Containment area will be covered by a roof.
- ☐ Containment area will not be covered by a roof.
- ☐ A description of the alternate method of stormwater disposal is submitted for the executive director's review and approval and is attached.
21. ☒ **Attachment D - Spill and Overfill Control.** A site-specific description of the methods to be used at the facility for spill and overfill control is attached.

22. ☒ **Attachment E - Response Actions to Spills.** A site-specific description of the planned response actions to spills that will take place at the facility is attached.

### ***Administrative Information***

23. A Water Pollution Abatement Plan (WPAP) is required for construction of any associated commercial, industrial or residential project located on the Recharge Zone.

- ☒ The WPAP application for this project was approved by letter dated <sup>05/02/2025</sup> \_\_\_\_\_. A copy of the approval letter is attached at the end of this application.
- ☐ The WPAP application for this project was submitted to the TCEQ on \_\_\_\_\_, but has not been approved.
- ☐ A WPAP application is required for an associated project, but it has not been submitted.
- ☐ There will be no building or structure associated with this project. In the event a building or structure is needed in the future, the required WPAP will be submitted to the TCEQ.
- ☐ The proposed AST is located on the Transition Zone and a WPAP is not required. Information requested in 30 TAC 213.5 subsection (b) (4)(B) and (C) and (5) is provided with this application. (Forms TCEQ-0600 Permanent Stormwater Section and TCEQ-0602 Temporary Stormwater Section or Stormwater Pollution Prevention Plan/SW3P).

24. ☒ This facility is subject to the requirements for the reporting and cleanup of surface spills and overfills pursuant to 30 TAC 334 Subchapter D relating to Release Reporting and Corrective Action.
25. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
26. ☒ Any modification of this AST Facility Plan application will require executive director approval, prior to construction, and may require submission of a revised application, with appropriate fees.



## **Attachment A – Alternative methods of secondary containment (NA)**



## **Attachment B – scaled Drawing(s) of Containment Structure**

# 

## 



Effective: September 2007

Supersedes:

Job: \_\_\_\_\_ Engineer: \_\_\_\_\_ Contractor: \_\_\_\_\_ Rep: \_\_\_\_\_

ITEM PART NO.	ITEM DESCRIPTION	MANUFACTURER
#2335101862	275 Gal. (1000 Liter) Double Wall Tank	Roth



The Roth Double Wall Safety Fuel Oil Storage Tank (DWT) is made with a seamless blow-molded polyethylene inner tank and a 19 ga. galvanized outer tank. The outer tank is formed by joining cold rolled sheet steel, used to form the sides and bottom from a single piece, with two stamped metal end pieces. The edges between the sides and ends have sealant applied to them and are then rolled to create leak-proof seams. A stamped top is then pressed and riveted into place to complete the assembly of the DWT. The DWT is UL<sup>®</sup> listed in the United States and Canada under SU2258 and approved under NFPA 31 (2001) and CSA B-139-04 as non-metallic fuel oil storage tanks.

Both inner and outer tanks are pressure tested at the factory during assembly according to UL<sup>®</sup> standards and do not require further field testing. The DWT also

comes with a detached saddle base which the tank is placed on at the time of installation.

The tank shall be placed into service in accordance with local codes and the listed use (indoor or outdoor) on a flat, level and stable surface, away from heat sources, corrosive atmospheres or fluids, potential mechanical damage or rapid temperature changes. The final location must have the tank label visible after installation. A minimum of 2" (50 mm) from all walls or obstructions is recommended for normal tank expansion and visual inspection. The integral base support shall not be removed and raising the tank height is not allowed except on a continuous concrete platform at least 6" (150 mm) wider than the tank base at all sides. All local fire code set-backs for fuel oil storage tanks must be observed.

Tanks installed indoors shall not be exposed to direct sunlight on any plastic parts. Tanks installed outdoors shall be assembled with the required cover, Roth #2335100747 for the 1000L. All tanks must be installed with an approved vent alarm (Roth Vent Alarm #235000999, or equivalent sized UL listed whistle vent) in order to maintain warranty requirements.

Tank Model	DWT 1000L
Nom. Capacity US gal (liters)	275 (1000)
Length inches (cm)	43 (110)
Width inches (cm)	28 (72)
Height Inches (cm)	61 (155)
Min Height Req'd inches (cm)	66 (168)
Tank Weight lbs. (kg)	167 (76)
Shipping Weight lbs. (kg)	185 (84)






## Your Environment is Our Business.®

ROTH Industries, Inc, 268 Bellew Avenue South, Watertown, NY 13601  
ROTH Industries, Inc, 1607 rue de l'Industrie, Beloeil, QC J3G 4S5

Telephone: (315) 755-1011 Fax: (315) 755-1013  
Telephone: (800) 969-7684 Fax: (450) 464-7950

Visit our website at: [www.roth-america.com](http://www.roth-america.com)

Copyright 2007



## Your Environment is Our Business.®





ROTH Industries, Inc, 268 Bellow Avenue South, Watertown, NY 13601  
ROTH Industries, Inc, 1607 rue de l'Industrie, Beloeil, QC J3G 4S5

Telephone: (315) 755-1011 Fax: (315) 755-1013  
Telephone: (800) 969-7684 Fax: (450) 464-7950

Visit our website at: [www.roth-america.com](http://www.roth-america.com)

Copyright 2007





## Roth Industries DWT 1000L

### Legend

- |   |                    |
|---|--------------------|
| 1. Tank Side  | 6. Warning Label   |
| 2. Tank Base  | 7. Serial Number   |
| 3. Tank End   | 8. UL Number       |
| 4. Tank Top   | 9. Serial Number   |
| 5. Handle   | 10. Leak Indicator |
| 11. Connections Molded Into Inner Tank - Proprietary Piping Accessories For Either 2" NPT Black Iron Pipe or 3/8" & 1/2" Copper Tubing Used |                    |

### Specifications

- Height - 61"
- Width - 28"
- Length - 43"
- Weight - 167 Lb.
- Capacity - 275 Gal.
- Outer Tank Capacity - 110% of Inner Tank
- Outer Tank - 19 GA. Galvanized Steel
- Inner Tank - 3/16" Thick High Density Polyethylene



## **Attachment C – Exception to the Geologic Assessment (NA)**



## **Attachment D – Spill and Overfill control**



## **Attachment D - Spill and Overfill Control**

This document provides a site-specific description of the methods used at this Valvoline Instant Oil Change facility for the control and prevention of spills and overfills associated with the handling and storage of automotive fluids such as motor oil, transmission fluid, antifreeze, and other petroleum-based products.

---

### **1. Spill Prevention Measures**

The facility implements the following measures to prevent and minimize the risk of accidental spills during fluid storage, dispensing, and waste handling:

- **Employee Training:** All technicians and managers are trained in safe handling procedures for bulk fluid transfers, as well as spill response protocols, in accordance with Valvoline corporate standards and local environmental requirements.
  - **Controlled Transfer Operations:** Product deliveries (including new oil, coolant, and used oil pickups) are supervised by trained staff to ensure proper connection of hoses, monitoring of tank levels, and spill-free transfers.
  - **Spill Kits:** Each service bay and storage area is equipped with spill response kits containing absorbent pads, booms, and disposal bags. Kits are checked weekly and restocked as needed.
  - **Secondary Containment:** Bulk fluid storage tanks (both aboveground and in basement pits) are installed with integrated secondary containment basins. Drip pans are used at fluid dispensing stations and under any areas prone to leakage.
- 

### **2. Overfill Prevention Measures**

To prevent overfills during bulk fluid deliveries or internal transfers, the following measures are used:

- **Tank Monitoring Systems:** Bulk tanks are equipped with level indicators or automatic shutoff valves that alert personnel before tanks reach capacity.
- **Pre-Delivery Verification:** Staff are required to check available storage capacity before each delivery and communicate with delivery drivers regarding safe fill limits.



- **Manual Observation:** During fluid transfers, staff visually monitor the operation to detect signs of overfill and ensure connections are secure.
- 

### 3. Inspection and Maintenance

Routine inspections are performed to ensure all spill and overfill control systems remain effective:

- **Daily Walkthroughs:** Staff perform daily visual inspections of tanks, fittings, hoses, and dispensing stations for signs of leakage or deterioration.
- **Monthly Equipment Checks:** A designated team member inspects all spill kits, containment systems, and tank level gauges monthly.
- **Preventive Maintenance:** Any damaged or worn components are repaired or replaced immediately, and maintenance logs are kept on-site.



## **Attachment E – Response Actions to Spills**



## **Attachment E – Response Actions to Spills**

This document provides a site-specific description of the planned response actions to spills that may occur at this Valvoline Instant Oil Change facility. These procedures are designed to ensure a rapid, safe, and compliant response to the accidental release of automotive fluids such as motor oil, transmission fluid, antifreeze, windshield washer fluid, and used oil.

---

### **1. Initial Spill Response Procedures**

In the event of a spill, all facility personnel are trained to take immediate action based on the size and nature of the spill:

- **Ensure Personal Safety:** Personnel should assess the situation and ensure it is safe to respond. If hazardous conditions exist (e.g., fire, chemical reaction), evacuate the area and call 911.
  - **Stop the Source:** If safe, the first responder will shut off pumps, close valves, or upright containers to prevent further release.
  - **Contain the Spill:** Use absorbent materials (pads, booms, or granular absorbents) to surround and contain the spill, especially near drains, doorways, or sensitive areas.
- 

### **2. Spill Response Equipment**

The following equipment is maintained at the facility for spill response:

- Spill kits stocked with:
  - Absorbent pads and socks
  - Oil-dry or granular absorbent
  - Disposal bags and gloves
- Drain covers or mats to prevent discharge into the sanitary or storm sewer
- Brooms, dustpans, and buckets for spill cleanup

All equipment is located in designated, clearly labeled areas within the service bays and fluid storage room. Kits are inspected monthly and restocked as needed.

### 3. Notification Procedures

- **Internal Notification:** The responding employee must immediately inform the facility manager or supervisor on duty.
- **Corporate Notification:** If a significant spill occurs (e.g., >5 gallons, enters a drain, or leaves the property), Valvoline's Environmental Health & Safety (EHS) team must be notified.
- **External Notification:** If required, the manager will contact local authorities and the appropriate environmental agency (e.g., Arkansas Department of Environmental Quality [ADEQ]).

Emergency contact information is posted near the main office phone and included in the facility's Emergency Action Plan.

---

### 4. Spill Cleanup and Disposal

- All spilled materials and absorbents will be collected using non-sparking tools and placed in labeled, sealed containers for proper disposal.
  - Waste materials will be managed as hazardous or non-hazardous waste depending on the fluid type, in compliance with local, state, and federal regulations.
  - The spill area will be decontaminated as needed to ensure safe resumption of operations.
- 

### 5. Documentation and Reporting

- Every spill, regardless of size, will be logged in the facility's Spill Incident Log.
- A Spill Report Form will be completed for any incident involving:
  - More than 5 gallon of product
  - Any release to the environment (e.g., drains or outside property)
  - Any contact with customers, contractors, or public property

Reports will be kept on file and reviewed periodically by Valvoline management and EHS staff to identify trends and improve spill prevention and response practices.

---





## **Attachment F – Site Plan**



## GENERAL SITE NOTES:

- CONTRACTOR MUST SECURE ALL NECESSARY PERMITS PRIOR TO STARTING WORK.
- IF THE CONTRACTOR, IN THE COURSE OF THE WORK, FINDS ANY DISCREPANCIES BETWEEN THE PLANS AND THE PHYSICAL CONDITIONS OF THE LOCALITY, OR ANY ERRORS OR OMISSIONS IN THE PLANS OR IN THE LAYOUT AS GIVEN BY THE ENGINEER, IT SHALL BE HIS DUTY TO IMMEDIATELY INFORM THE ENGINEER, IN WRITING, AND THE ENGINEER WILL PROMPTLY VERIFY THE SAME. ANY WORK DONE AFTER SUCH A DISCOVERY, UNTIL AUTHORIZED, WILL BE AT THE CONTRACTOR'S RISK.
- CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFICATION OF ALL SETBACKS, EASEMENTS, AND DIMENSIONS SHOWN HEREON BEFORE BEGINNING CONSTRUCTION.
- ALL CONSTRUCTION MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE TO THE STATE AND LOCAL GOVERNMENT AGENCY'S LATEST CONSTRUCTION SPECIFICATIONS AND DETAILS.
- ALL HANDICAP SITE FEATURES SHALL BE CONSTRUCTED TO MEET ALL FEDERAL, STATE AND LOCAL CODE.
- NOTIFY THE CITY INSPECTOR TWENTY-FOUR (24) HOURS BEFORE BEGINNING EACH PHASE OF CONSTRUCTION.
- THE CONTRACTOR SHALL CAREFULLY PRESERVE BENCHMARKS, REFERENCE POINTS, AND STAKES.
- ARCHITECTURAL PLANS ARE TO BE USED FOR BUILDING STAKE OUT.
- ALL DIMENSIONS ARE FROM FACE OF BUILDING, CURB, AND WALL UNLESS OTHERWISE SPECIFIED ON PLANS.
- CONTRACTOR SHALL MAINTAIN THE SITE IN A MANNER SO THAT WORKMEN AND PUBLIC SHALL BE PROTECTED FROM INJURY, AND ADJOINING PROPERTY PROTECTED FROM DAMAGE.
- CONTRACTOR IS RESPONSIBLE FOR DAMAGE TO ANY EXISTING ITEM AND/OR MATERIAL INSIDE OR OUTSIDE CONTRACT LIMITS DUE TO CONSTRUCTION OPERATION.
- ALL STREET SURFACES, DRIVEWAYS, CULVERTS, CURB AND GUTTERS, ROADSIDE DRAINAGE DITCHES AND OTHER STRUCTURES THAT ARE DISTURBED OR DAMAGED IN ANY MANNER AS A RESULT OF CONSTRUCTION SHALL BE REPLACED OR REPAIRED IN ACCORDANCE WITH THE SPECIFICATIONS.
- ALL ROAD WORK SHALL BE PERFORMED IN ACCORDANCE WITH THE STATE AND LOCAL GOVERNMENT AGENCY SPECIFICATIONS.
- STANDARD/HEAVY DUTY PAVEMENT AND CONCRETE SECTIONS SHALL FOLLOW THE RECOMMENDATIONS OF THE GEOTECHNICAL REPORT PREPARED BY GILES ENGINEERING, DATED AUGUST 8, 2023
- ALL CURB RADI SHALL BE 5' UNLESS OTHERWISE NOTED ON THE PLANS.

## SITE KEY NOTES

- #
- S1 CURB AND GUTTER PER VIOC STANDARDS. REFER TO DETAIL ON C-10.0  
S5 TAPER CURB TO MATCH EXISTING  
S6 TAPER CURB FROM 6" TO 0" OVER 10'. REFER TO DETAIL ON C-10.0  
S7 LIMITS OF SAWCUT  
S8 MATCH EXISTING PAVEMENT ELEVATION. REFER TO DETAIL ON C-10.0  
S9 EXISTING PAVEMENT TO REMAIN  
S10 STANDARD DUTY CONCRETE PAVING (PER PAVING PLAN)  
S11 HEAVY DUTY CONCRETE PAVING (PER PAVING PLAN)  
S13 CONCRETE SIDEWALK. REFER TO DETAIL ON C-10.0  
S14 BLACK "COLOR TOP" CONCRETE SEALER BY SHERWIN WILLIAMS  
S15 ADA SIDEWALK RAMP @ 8.33% MAX. REFER TO DETAIL ON C-10.0  
S17 MONUMENT SIGN (PER ARCH. PLANS)  
S18 DUMPSTER ENCLOSURE (PER ARCH. PLANS)  
S19 BICYCLE RACK (SEE NOTE FOR NUMBER). REFER TO DETAIL ON C-10.0  
S20 CONDENSING UNIT. REFER TO MECHANICAL PLANS  
S21 CONCRETE WHEEL STOPS (SEE NOTE FOR NUMBER). REFER TO DETAIL ON C-10.0  
S23 ADA ACCESSIBLE PARKING SPACE AND AISLE STRIPING & SYMBOL OF ACCESSIBILITY (TYPICAL-PER ADA AND LOCAL REQUIREMENTS). REFER TO DETAIL ON C-10.0  
S24 VAN ACCESSIBLE PARKING SIGN (TYPICAL-PER ADA AND LOCAL REQUIREMENTS). REFER TO DETAIL ON C-10.0  
S26 DIRECTIONAL TRAFFIC ARROW (PER LOCAL CODES). REFER TO DETAIL ON C-10.0  
S27 FIRE LANE STRIPING (PER LOCAL CODES). REFER TO DETAIL ON C-10.0  
S28 PARKING STALL STRIPING (PER LOCAL CODES). REFER TO DETAIL ON C-10.0  
S36 BOLLARD (SEE NOTE FOR NUMBER). REFER TO DETAIL ON C-10.0  
S37 LIGHT POLE (TYPICAL-PER LIGHTING PLAN)  
S38 LANDSCAPE AREA (PER LANDSCAPE PLAN)  
S39 LANDSCAPE ISLAND (PER LANDSCAPE PLAN)  
S45 "DO NOT ENTER" PAVEMENT MARKING. REFER TO DETAIL ON C-10.1  
S58 CURB/WALL. REFER TO DETAIL ON C-10.1  
S67 SERVICE BELL HOSE. (PER ARCH PLANS)  
S68 TYPE "B" CURB AND GUTTER WITH FLUSH SIDEWALK. REFER TO DETAIL ON C-10.0  
S69 TYPE "B" CURB AND GUTTER WITH OFFSET SIDEWALK. REFER TO DETAIL ON C-10.0  
S70 TAPER CURB FROM 6" TO 0" OVER 2'



## EXISTING LEGEND

---	CURB AND GUTTER
---	EASEMENT LINE
---W---	WATER LINE
---	FENCE
---SAN---	SANITARY SEWER LINE
---	GAS LINE
---OE---	OVERHEAD ELECTRIC LINE
---	BURIED ELECTRIC LINE
---	FIRE HYDRANT
WM	WATER METER
WV	WATER VALVE
SM	SANITARY SEWER MANHOLE
SC	SANITARY SEWER CLEANOUT
GM	GAS METER
GF	GAS FEATURE
EM	ELECTRIC METER
LP	LIGHT POLE
PP	POWER POLE
BL	BOLLARD
T	TREE


## PROPOSED LEGEND

---	PROPERTY LINE
---	PROPOSED CURB & GUTTER
---	PROPOSED SERVICE BELL HOSE
---	PROPOSED SITE LIGHT, SEE PHOTOMETRIC PLAN
---	PROPOSED DRAINAGE STRUCTURES (SEE GRADING/DRAINAGE PLANS)
WM	WATER METER, (SEE UTILITY PLAN)
WV	SEWER STRUCTURES, (SEE UTILITY PLAN)
---	DIRECTIONAL PAVEMENT MARKING
---	PROPOSED SAW CUT
---	PROPOSED FIRE LANE MARKING
---	PROPOSED HEAVY DUTY CONCRETE PAVEMENT. REFER TO DETAIL P9 ON PAVING PLAN
---	PROPOSED CONCRETE SIDEWALK PAVEMENT. REFER TO DETAIL P10 ON PAVING PLAN.
---	PROPOSED BLACK "COLOR TOP" CONCRETE SEALER BY SHERWIN WILLIAMS.
---	PROPOSED STANDARD DUTY CONCRETE PAVEMENT. REFER TO KEYNOTE P10 PAVING PLAN.

## SURVEY PROVIDED BY:

QUIDDITY  
4350 LOCKHILL-SELMA ROAD, SUITE 100  
SAN ANTONIO, TEXAS 78249  
210-494-5511

DATED: 07-13-2023



## SITE DATA SUMMARY

VALVOLINE TRACT:	0.668 ACRES/29,098 SF
ZONING:	B3-OD
BUILDING SF:	1,674 SF
F.A.R. (FLOOR/AREA RATIO):	1.0.06
LOT COVERAGE:	0.06 (1,674 SF)
PARKING REQUIRED:	1/200SF = 1,674/200 = 8 (1 ADA)
PARKING PROVIDED:	9 (1 ADA)
PERVIOUS COVER:	8,659 SF OR 30%
IMPERVIOUS COVER:	20,439 SF OR 70%
REQUIRED BICYCLE PARKING:	N/A
PROVIDED BICYCLE PARKING:	4





## **Attachment G – Hazardous Material List**

Hazardous Materials Inventory Statement (HMIS) - INVENTORY REPORT

Name of Facility: Valvoline Instant Oil Change

Address:

Contact Person:

Date of Report:

Product Name	Material Number	CAS Number	Location	Container >55 gal	Haz Class 1	Haz Class 2	Haz Class 3	Stored			Use-Closed			Use-Open		
								Solid (lb)	Liquid (gal)	Gas (ft at NTP)	Solid (lb)	Liquid (gal)	Gas (ft at NTP)	Solid (lb)	Liquid (gal)	Gas (ft at NTP)
Multi-Vehicle Antifreeze Ready-To-Use	719006	Mixture	Downstairs	Yes	Combustible IIIB							170				
Battery	Multiple	Mixture	Upstairs		Corrosive				11							
VPS All Engine Clean First Defense Kit 6/2-pk (fka Easy GDI First Defense Kit #882017) VPSFIRSTDEFENSE	884531 - Combo SDS (679741, 888674)															
Valvoline Professional Series Complete Fuel System Treatment	679741	Mixture	Upstairs		Combustible II				3							
Valvoline Professional Series Intake Cleaner Aerosol	888674	Mixture	Upstairs		Flammable Class IA				3							
Valvoline Professional Series Complete Fuel System Treatment VPSFST10	679741	Mixture	Upstairs		Combustible II				12							
Vavoline Full Synthetic CVT Transmission Fluid	876133	Mixture	Upstairs		Combustible IIIB				18							
Valvoline General Multipurpose Grease	VV605	Mixture	Downstairs		Combustible IIIB				16							
SynPower Limited Slip SAE 75W-90 Full Synthetic Gear Oil 5 GA	723856	Mixture			Combustible IIIB				10							
Premium Blue 8600 ES SAE 15W-40 Diesel Engine Oil 3/1 GA	773780	Mixture			Combustible IIIB				6							
5w40 Premium Blue Extreme Full-Synthetic Bottle	774038	Mixture			Combustible IIIB				6							
MaxLife High Mileage SAE 0W-20 Motor Oil Bulk	805782	Mixture	Downstairs	Yes	Combustible IIIB							150				
High Mileage with MaxLife Tech 10W-30 Motor Oil	809333	Mixture	Upstairs		Combustible IIIB				55							
Full Synthetic with MaxLife Technology SAE 5W-20 Motor Oil Bulk	849497	Mixture	Downstairs	Yes	Combustible IIIB							65				
Full Synthetic with MaxLife Technology SAE 0W-20 Motor Oil Bulk	852397	Mixture			Combustible IIIB							165				
European Full Synthetic SAE 0W-40 Synthetic Motor Oil 6/1 QT	852518	Mixture	Downstairs		Combustible IIIB				5							
Full Synthetic Advanced SAE 0W-16 Motor Oil 6/1 QT	878400	Mixture	Downstairs		Combustible IIIB				2							
Synthetic Blend with MaxLife Technology SAE 10W-40 Motor Oil 3/5 QT	881148	Mixture			Combustible IIIB				4							
Conventional Daily Protection SAE 10W-40 Motor Oil 3/5 QT	881157	Mixture			Combustible IIIB				4							
Synthetic Blend with MaxLife Technology SAE 10W-30 Motor Oil 3/5 QT	881161	Mixture	Downstairs		Combustible IIIB				15							

VAL EZ ADV FULL SYN MST 5W40 3/5 QT	881166	Mixture			Combustible IIIB				4							
Full Synthetic European Vehicle SAE 5W-30 XL-III Synthetic Motor Oil 3/5 QT	881167	Mixture			Combustible IIIB				8							
Full Synthetic High Mileage SAE 10W-30 Motor Oil 3/5 QT	881170	Mixture	Downstairs		Combustible IIIB				4							
SAE 10W-30 Motor Oil	VV1290	Mixture	Downstairs		Combustible IIIB				20							
MaxLife High Mileage SAE 5W-30 Motor Oil Bulk	VV1550	Mixture	Downstairs	Yes	Combustible IIIB							135				
MaxLife High Mileage SAE 5W-20 Motor Oil Bulk	VV1700	Mixture	Downstairs	Yes	Combustible IIIB							150				
SAE 5W-20 Motor Oil Bulk	VV1740	Mixture	Downstairs	Yes	Combustible IIIB							275				
SAE 5W-30 Motor Oil Bulk	VV1770	Mixture	Downstairs	Yes	Combustible IIIB							235				
Full Synthetic with MaxLife Technology SAE 5W-30 Motor Oil Bulk	VV1790	Mixture	Downstairs	Yes	Combustible IIIB							150				
Syn Gard Gear Oil 75W-90 16 GA KEG	VV70027	Mixture			Combustible IIIB				16							
Premium Blue Extreme Full Synthetic Heavy Duty SAE 5W-40 Diesel Engine Oil Drum	VV70516	Mixture	Downstairs		Combustible IIIB				165							
SAE 80W-90 HP Gear Oil 16 GA KEG	VV836	Mixture	Downstairs		Combustible IIIB				16							
European Full Syn 5W-30 Synthetic Motor Oil Drum	VV915	Mixture			Combustible IIIB				50							
5w40 Full-Synthetic MST EZ-Pour Bottle	VV966	Mixture			Combustible IIIB				3							
SynPower Limited Slip SAE 75W-140 Synthetic Gear Oil 5 GA	VV981	Mixture	Downstairs		Combustible IIIB				10							
Pyroil Power Steering Fluid	PYPSF12P	Mixture	Upstairs		Combustible IIIB				5							
Genetron 134A Refrigerant	R134A	811-97-2	Upstairs		Oxidizing					7.32						
Full Synthetic ATF+4 Auomatic Transmission Fluid 6/1 QT	822348	Mixture			Combustible IIIB				5							
Valvoline® ATF+4 EZ-Pour Bottle	883587	Mixture	Downstairs		Combustible IIIB				6							
VPS Manual Transmission Fluid 12/32 oz	508216	Mixture	Upstairs		Combustible IIIB				6							
MaxLife DEX/MERC Synthetic Automatic Transmission Fluid Bulk	VV3240	Mixture	Downstairs	Yes	Combustible IIIB							92				
Full Synthetic Continuously Variable Transmission Fluid 6/1 QT	804751	Mixture	Downstairs		Combustible IIIB	Toxic			12							
Service Champ Windshield Washer Fluid	31683, 30002	Mixture	Downstairs		Combustible IIIA				110							
Honda Diff Fluid VTM-4	H08200-9003	Mixture	Upstairs		Combustible IIIB				2							
Honda Dual Pump Fluid	H08200-9007	Mixture	Upstairs		Combustible IIIA				3							
Transmission Fluid (Honda Manual Transmission)	H08798-9031	Mixture	Upstairs		Combustible IIIB				3							



## **Temporary Stormwater Section (TCEQ-0602)**

# Temporary Stormwater Section

## Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Richard Gallegos

Date: 1.22.25

Signature of Customer/Agent:



**Regulated Entity Name:** Mexitron Bubble Wash, AKA Noah's Ark Bandera Rd.

## Project Information

### Potential Sources of Contamination

*Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.*

1. Fuels for construction equipment and hazardous substances which will be used during construction:

☐ The following fuels and/or hazardous substances will be stored on the site: \_\_\_\_\_

These fuels and/or hazardous substances will be stored in:

- ☐ Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

- ☐ Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
- ☐ Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
- ☒ Fuels and hazardous substances will not be stored on the site.
- 2. ☒ **Attachment A - Spill Response Actions.** A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. ☒ Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. ☒ **Attachment B - Potential Sources of Contamination.** A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

### ***Sequence of Construction***

- 5. ☒ **Attachment C - Sequence of Major Activities.** A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
  - ☒ For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
  - ☒ For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6. ☒ Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: Unnamed Tributary to Culebra Creek to Leon Creek to Median River to San Antonio River

### ***Temporary Best Management Practices (TBMPs)***

*Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.*

- 7. ☒ **Attachment D – Temporary Best Management Practices and Measures.** TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:



- ☒ A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
  - ☒ A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
  - ☒ A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
  - ☒ A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8. ☐ **NA** The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
- ☐ **Attachment E - Request to Temporarily Seal a Feature.** A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
- ☒ There will be no temporary sealing of naturally-occurring sensitive features on the site.
9. ☒ **Attachment F - Structural Practices.** A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided. Please reference attachment D for this information
10. ☒ **Attachment G - Drainage Area Map.** A drainage area map supporting the following requirements is attached:
- ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
  - ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
  - ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
  - ☐ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

- ☒ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.
11. ☐ **Attachment H - Temporary Sediment Pond(s) Plans and Calculations.** Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
- ☒ N/A
12. ☒ **Attachment I - Inspection and Maintenance for BMPs.** A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
13. ☒ All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
14. ☒ If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
15. ☒ Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
16. ☒ Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

## ***Soil Stabilization Practices***

*Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.*

17. ☒ **Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices.** A schedule of the interim and permanent soil stabilization practices for the site is attached. Please reference attachment I for this information

18. ☒ Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
19. ☒ Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

### ***Administrative Information***

20. ☒ All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
21. ☒ If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
22. ☒ Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.



## **Attachment A - Spill Response Actions**

## Attachment A

### **Spill Containment Measures During Construction for Valvoline, Helotes, TX**

#### **1. Site Preparation:**

- Identify and designate a spill containment zone on-site, equipped with necessary tools and materials to handle spills.
- Ensure all fuel, oil, and hazardous material storage areas are located on an impermeable surface and away from drainage pathways, stormwater systems, or sensitive environmental areas.
- Implement secondary containment for storage areas, such as spill containment berms, trays, or pallets.

#### **2. Spill Prevention Measures:**

- Store hazardous substances in properly labeled, sealed containers.
- Refuel equipment and machinery only in designated areas, equipped with spill containment features like drip trays.
- Inspect all construction vehicles and equipment regularly for leaks or potential points of failure.

#### **3. Immediate Spill Response Protocol:**

- Stop the Source: Shut off equipment or seal the container causing the spill.
- Contain the Spill: Use spill booms, sandbags, or soil berms to limit the spread of the substance, especially near storm drains or waterways.
- Absorb and Cleanup: Deploy absorbent materials, such as granular absorbents or pads, to clean up the spilled material.
- Protect Waterways: Immediately seal off stormwater drains with drain covers or mats until the area is clean.

#### **4. On-Site Spill Kits:**

**Ensure spill kits are available throughout the construction site, including:**

- Oil and chemical absorbent pads, socks, and booms.



- Protective equipment such as gloves, goggles, and respirators.
- Disposal bags for contaminated materials.
- Drain covers or plugs to prevent spills from entering the stormwater system.

#### **5. Emergency Contact Information:**

- Clearly display contact information for local environmental authorities and emergency response teams on-site.
- Assign a site safety officer responsible for overseeing spill containment and reporting.

#### **6. Reporting and Documentation:**

- Document all spills, including the type and quantity of material, location, cause, and response measures taken.
- Submit reports to regulatory authorities as required by the Texas Commission on Environmental Quality (TCEQ).

#### **7. Waste Management:**

- Segregate and properly label hazardous waste generated during the cleanup.
- Arrange for waste disposal at an approved facility following state and federal regulations.

#### **8. Compliance with Regulations:**

- Ensure compliance with local, state, and federal regulations, including the Clean Water Act and TCEQ guidelines.

#### **9. Post-Construction Transition:**

- Before project completion, ensure all temporary spill containment measures are removed, and the site is restored to its intended condition.
- Provide the operating team with spill response protocols for the completed facility.

---

This approach minimizes environmental impact and ensures compliance with relevant regulations during the construction of the Valvoline facility.





## **Attachment B - Potential Sources of Contamination**

## Attachment B

### Potential Sources of Contamination Affecting Surface Water Quality During the Construction of a Valvoline Facility Replacing a Car Wash

#### 1. Stormwater Runoff During Site Clearing and Excavation:

- **Source:** Land clearing, grading, and excavation activities are common during the construction of a new facility. These processes disturb soil and vegetation, making the area more susceptible to erosion.
- **Impact:** Increased stormwater runoff can carry sediment, debris, and pollutants like oil, grease, and chemicals from previous car wash operations into nearby water bodies, leading to **turbidity** and potential habitat disruption for aquatic organisms. Erosion control measures like silt fences or sediment barriers should be used to prevent this.

#### 2. Sediment from Construction Activities:

- **Source:** Excavation and grading processes during the construction of the Valvoline facility can stir up loose soil, increasing the likelihood of sediment entering the stormwater drainage system.
- **Impact:** Sedimentation can cause **increased turbidity** in water bodies, reducing water clarity, blocking light for aquatic plants, and affecting fish and other aquatic life. Sediments can also carry other contaminants, such as hydrocarbons and heavy metals.

#### 3. Contaminants from Existing Car Wash Operations:

- **Source:** The car wash being replaced may have residual contaminants, including oils, detergents, and chemicals, in the soil or runoff from the previous operation.
- **Impact:** These contaminants can leach into the soil or be washed into nearby surface water during construction, causing pollution. Oil residues and soaps are especially harmful to water quality, affecting aquatic species and disrupting the natural ecosystem.

#### 4. Wastewater and Spill Management:

- **Source:** If not properly managed, any residual wastewater or chemicals from the existing car wash (or during construction activities) could potentially spill or leak, contaminating surface water.
- **Impact:** Spilled materials such as motor oils, detergents, or cleaning agents can flow into storm drains or adjacent bodies of water, leading to contamination that harms aquatic organisms and violates water quality standards.

#### 5. Use of Chemicals and Concrete:

- **Source:** The construction process may involve the use of chemicals, such as sealants, paints, solvents, or concrete additives. Improper storage or disposal of these materials can lead to runoff into nearby water systems.
- **Impact:** These chemicals can be toxic to aquatic life, contribute to nutrient pollution, or increase the alkalinity of surface waters. Concrete washout water, if not managed properly, can also increase the pH of nearby water bodies, potentially harming aquatic ecosystems.

#### 6. Vehicle and Equipment Maintenance:

- **Source:** Construction machinery and equipment used on-site may experience leaks or spills of fuels, oils, and hydraulic fluids.
- **Impact:** These substances can wash into stormwater drains or directly into nearby water bodies during rain events, leading to contamination. The potential for hydrocarbon contamination, if not controlled, can lead to long-term water quality degradation.



## Mitigation Measures

To minimize the risk of contamination during construction, several best management practices (BMPs) should be implemented:

- **Erosion and Sediment Control:** Install silt fences, sediment basins, and hay bales to control sediment runoff.
- **Chemical Management:** Store and handle construction chemicals, oils, and fuels in designated, contained areas to prevent spills.
- **Wastewater Treatment:** Use oil-water separators and other treatment systems to manage wastewater runoff from the site.
- **Site Monitoring:** Regularly inspect construction sites for potential spill or runoff issues and take corrective action when necessary.

By carefully managing these potential sources of contamination, the environmental impact of the construction process for the new Valvoline facility can be minimized, ensuring compliance with surface water quality standards.





## **Attachment C - Sequence of Major Activities**



## **Attachment C**

### SEQUENCE OF CONSTRUCTION

#### PHASE I

1. INSTALL STABILIZED CONSTRUCTION ENTRANCES. 0.05 acres
2. PREPARE TEMPORARY PARKING AND STORAGE AREA. 0.10 acres
3. CONSTRUCT THE SILT FENCES ON THE SITE. 0.60 acres
4. INSTALL ALL PERIMETER SEDIMENT MEASURES. 0.60 acres
5. INSTALL ALL TEMPORARY EROSION & SEDIMENT CONTROLS AS NEEDED. 0.60 acres

#### PHASE II

6. BEGIN DEMOLISHING SITE. 0.67 acres
7. BEGIN GRADING THE SITE. 0.67 acres
8. START CONSTRUCTION OF BUILDING PAD AND STRUCTURES. 0.15 acres
9. TEMPORARILY SEED DENUDED AREAS. 0.15 acres
10. INSTALL UTILITIES, UNDERDRAINS, STORM SEWERS. 0.40 acres
11. INSTALL INLET/FLUME PROTECTION DEVICES. 0.05 acres
12. PREPARE SITE FOR PAVING. 0.67 acres

#### PHASE III

13. PAVE SITE. 0.67 acres
14. COMPLETE GRADING AND INSTALL PERMANENT SEEDING AND PLANTING, SODDING, AND PERMANENT MATTING BLANKET. 0.67 acres
15. REMOVE ALL TEMPORARY EROSION AND SEDIMENT CONTROL DEVICES (ONLY IF SITE IS STABILIZED). 0.67 acres



## **Attachment D - Temporary Best Management Practices and Measures**

## Attachment D

### **Erosion and Sediment Controls Best Management Practices (BMP's):**

Initial clearing and land disturbance will be limited to that which is necessary for the installation of erosion and/or sediment controls. Erosion Control Plans for preliminary guidance to Contractor on installation of BMP's; Contractor is responsible for continually evaluating the efficiency of the installed measures and amending the Erosion Control Plan and this document as needed.

Wire backed silt fence will be installed along the majority of the site to reduce the likelihood of sediment discharge onto adjacent properties or into waters of the State. Other structural controls, such as velocity dissipation (check dams), eels sediment barriers, swales or approved equivalent will be installed as necessary to reduce or eliminate the runoff from the site to the waters of the State, municipal storm sewer system, and adjacent properties. Tree protection will be implemented on existing trees on the site. Refence tree preservation plan and erosion control plans that are attached in this permit submission.

Any off site accumulation of sediment, including off site tracking, will be cleaned immediately if necessary, but no later than 48 hours after discovery.

### **Stabilization Practices:**

Temporary seeding and mulch will be used no later than 14 days from the last construction activity on exposed soil areas. Temporary seeding will be conducive to the season. Seeding in the winter months will be annual rye applied at 200 pounds per acre (ppa). Seeding at all other times of the year will be a mixture of perennial rye (300 ppa) and common Bermuda (30 ppa). A commercial type fertilizer (10-10-10) will be applied to all seeded areas. Seeded area will also be mulched with 4,000 PPA straw reasonably free from noxious and foreign matter detrimental to the seeded grass.

A 25 foot buffer zone will be maintained for projects adjacent to any water body including streams, wetlands, creeks, rivers, and lakes.

Records of all stabilization activities and buffer zone conditions shall be kept and noted on weekly inspection reports.

Permanent stabilization of disturbed areas will be achieved by installing proposed surfacing and seeding.





### Other Controls:

- A stabilized construction exit **will** be installed to help reduce vehicle tracking of sediments from leaving the site. The exit will be installed after excavation work has been completed, in order to ensure positive drainage of the site's runoff.
- Once waste is being generated at the site, solid waste containment will be implemented to properly dispose of solid waste materials, including trash and construction debris.
- Prior to any concrete work being performed, a designated concrete truck washout area will be located and maintained on-site to reduce hazardous concrete washout from entering the storm sewer system. The washout will be distinguished with a sign to assure visibility to concrete truck drivers.
- A portable restroom facility will be delivered and located in an area to reduce the chance of a hazardous spill into the storm sewer system. The temporary restroom will be maintained in accordance with applicable sanitary waste disposal regulations. The Contractor will be responsible for updating the Erosion Control Plan.
- There will not be hazardous materials or wastes stored on-site.
- Contractor to show the locations of the waste dumpster and temporary restroom once they have been placed on-site.
- Silt fences and straw wattles will be implemented to reduce sediment transport during dewatering processes.



## **Attachment G - Drainage Area Map**









PROPOSED DRAINAGE AREA PROPERTIES: ± 0.667 ACRES

PERVIOUS AREA	
GREENSPACE	8,663.11 FT. (0.198 AC)
IMPERVIOUS AREA	
PAVED SURFACES	18,774.36 SQ. FT. (0.431 AC)
BUILDING FOOTPRINT	1,674 SQ. FT. (0.038 AC)

IMPERVIOUSNESS =  $\frac{0.469 \text{ AC}}{0.667 \text{ AC}} = 0.703 = 70.3\%$

DENSELY DEVELOPED AREA W/ 80% TO 90% IMPERVIOUS AREA AND SLOPES OVER 1% UP TO 3% THEREFORE RUNOFF (C) 0.88

EXISTING LEGEND

---	CURB AND GUTTER
---	EASEMENT LINE
---W---W---	WATER LINE
---	FENCE
---SAN---SAN---	SANITARY SEWER LINE
---	GAS LINE
---OE---OE---	OVERHEAD ELECTRIC LINE
---BE---BE---	BURIED ELECTRIC LINE
⊕	FIRE HYDRANT
WM	WATER METER
WV	WATER VALVE
WM	SANITARY SEWER MANHOLE
CC	SANITARY SEWER CLEANOUT
GM	GAS METER
GA	GAS FEATURE
EM	ELECTRIC METER
⊙	LIGHT POLE
⊙	POWER POLE
⊙	BOLLARD
⊙	TREE

PROPOSED LEGEND

---	PROPERTY LINE
---	CURB & GUTTER
XXXX	PROPOSED CONTOUR
---	STORM SEWER ROOF DRAIN AND SUMP PUMP PIPE
---	FLOWLINE
G	STORM SEWER CLEAN OUT
⊙	SUMP PUMP (SEE MEP PLANS/DETAILS)
X%	DRAINAGE SLOPE AND DIRECTION
EG XXXX	EXISTING SPOT ELEVATION
FG XXXX	FINISH GRADE ELEVATION
TP XXXX	TOP OF PAVEMENT
TC XXXX	TOP OF CURB
FL XXXX	FLOW LINE
TC XXXX	TOP OF CURB
G XXXX	GUTTER

AREA ID #	INLET LOCATION	INLET TYPE	AREA (ac)	P <sub>2</sub> * (in)	RUNOFF COEFF. (C)	OVERLAND FLOW				SHALLOW CONCENTRATED FLOW						TOTAL T <sub>2</sub> (min)
						FLOW LENGTH (ft)	OVERLAND SLOPE (%)	MANNING'S ROUGHNESS (n)	TIME OF CONC. (min)	SURFACE TYPE	FLOW LENGTH (ft)	FLOW SLOPE (%)	MANNING'S ROUGHNESS (n)	VELOCITY (ft/s)	TIME OF CONC. (min)	
EXISTING			0.667	4.10	0.91	50	2.70%	0.013	0.62	PAVED	140	3.90%	0.013	4.01	0.58	5
PROPOSED			0.667	4.10	0.88	40	2.40%	0.013	0.55	PAVED	120	1.10%	0.013	2.13	0.94	5


AREA FLOW RATES

INLET ID #	AREA (ac)	TIME OF CONC. (min)	RUNOFF COEFF. (C)	2-YEAR		5-YEAR		10-YEAR		25-YEAR		50-YEAR		100-YEAR	
				I (in/hr)	Q (cfs)	I (in/hr)	Q (cfs)	I (in/hr)	Q (cfs)	I (in/hr)	Q (cfs)	I (in/hr)	Q (cfs)	I (in/hr)	Q (cfs)
EXISTING	0.67	5	0.91	6.34	3.85	7.94	4.82	9.29	5.64	11.14	6.76	12.60	7.65	9.29	5.64
PROPOSED	0.67	5	0.88	6.34	3.72	7.94	4.66	9.29	5.45	11.14	6.54	12.60	7.40	9.29	5.45
DIFFERENCE					-0.13		-0.16		-0.19		-0.22		-0.25		-0.19

SURVEY PROVIDED BY:

QUIDDITY  
4350 LOCKHILL-SELMA ROAD, SUITE 100  
SAN ANTONIO, TEXAS 78249  
210-494-5511


DATED: 07-13-2023



**COPYRIGHT NOTICE**  
This drawing is the property of the above referenced Professional and is not to be used for any purpose other than the specific project and site names herein, and cannot be reproduced in any manner without the express written permission from the Professional.

DATE	ISSUE
05/29/2024	CONCEPT PLAN
05/31/2024	OWNER REVIEW
07/30/2024	OTP

PROFESSIONAL SEAL



HFA-AE, LTD  
F-8576

PROFESSIONAL LICENSE NO: 110942

PROFESSIONAL IN CHARGE

GARRETT SMALL

PROJECT MANAGER

KK

QUALITY CONTROL

WFM

DRAWN BY

JKP/HV

PROJECT NAME



VALVOLINE  
INSTANT  
OIL CHANGE

BANDERA RD.  
HELOTES, TX

PROJECT NUMBER

06-22-20049

SHEET NAME

POST-DEVELOPMENT  
DRAINAGE MAP

SHEET #

C-5.2





## **Attachment I - Inspection and Maintenance for BMPs**

## Attachment I

### Inspections:

- Erosion and sediment controls will be inspected every 7 days and within 24 hours after any storm event of ¼ inch or greater to make sure the controls are in effect and do not require any maintenance.
- Inspection results will be documented on an Inspection Report and maintained on site for review by state and local inspectors.
- A rain gauge will be kept on site and daily records of rainfall will be kept with inspection reports.
- Adverse conditions are those that are dangerous or create inaccessibility for personnel, such as local flooding, high winds, or electrical storms, or situations that otherwise make inspections impractical, such as extended frozen conditions. When adverse weather conditions prevent inspection of the site, an inspection should be completed as soon as it is safe and feasible.

**The following are the minimum inspection, maintenance, and reporting practices that will be used to maintain erosion and sediment controls at our construction site:**

1. All controls will be inspected to ensure that they meet manufacture's specifications.
2. Sediment basins and sediment traps will be cleaned when they reach 50% of the original capacity.
3. All site entrances and exits will be checked to ensure no off-site tracking.
4. All Inspection Reports will be maintained for a minimum of 3 years after project completion.
5. In addition to inspections, records will be kept of the following:
  - a. Dates when major grading activities occur
  - b. Dates when construction activities cease in an area, temporarily or permanently
  - c. Dates when an area is stabilized, temporarily or permanently

**Maintenance of Controls:**

- Any repairs or replacements will be done as soon as possible, but no later than 48 hours after the inspection. Repairs and replacements will be documented on the Inspection Report.
- Sediment deposits will be removed once sediment has reached one half (1/2) the height of a wire backed silt fence.
- Sediment deposits will be removed once sediment has reached one half (1/2) the height of any other BMP such as check dams, storm wattles, rock bags, sediment basin or traps, or any other device.
- All control measures shall be properly selected, installed and maintained in accordance with the manufacturer's specifications, good engineering and construction practices. If periodic inspections or other information indicates a control has been used inappropriately or incorrectly, the permittee shall replace or modify the control for site situations.

**Completion of Job:**

- After the completion of the job, all sediment and erosion controls will be removed and the street will be cleaned to make sure it is free of debris.
- The City of Helotes/TCEQ will be contacted to schedule a final inspection of the site.



## **Permanent Stormwater Section (TCEQ-0600)**



# Permanent Stormwater Section

## Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(C), (D)(li), (E), and (5), Effective June 1, 1999

***To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.***

***Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.***

## Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Permanent Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Richard Gallegos

Date: 1.22.25

Signature of Customer/Agent



Regulated Entity Name: Mexitron Bubble Wash, AKA Noah's Ark Bandera Rd.

## Permanent Best Management Practices (BMPs)

***Permanent best management practices and measures that will be used during and after construction is completed.***

1. ☒ Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.  
☐ N/A
2. ☒ These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.  
☒ The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

- ☐ A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: \_\_\_\_\_
- ☐ N/A
3. ☐ Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.
- ☒ N/A
4. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
- ☐ The site will be used for low density single-family residential development and has 20% or less impervious cover.
- ☐ The site will be used for low density single-family residential development but has more than 20% impervious cover.
- ☒ The site will not be used for low density single-family residential development.
5. The executive director may waive the requirement for other permanent BMPs for multi-family residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
- ☐ **Attachment A - 20% or Less Impervious Cover Waiver.** The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.
- ☐ The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.
- ☒ The site will not be used for multi-family residential developments, schools, or small business sites.
6. ☐ **Attachment B - BMPs for Upgradient Stormwater.**

- ☐ A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.
- ☒ No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.
- ☐ Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
7. ☐ **Attachment C - BMPs for On-site Stormwater.**
- ☐ A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.
- ☒ Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
8. ☐ **Attachment D - BMPs for Surface Streams.** A description of the BMPs and measures that prevent pollutants from entering surface streams, sensitive features, or the aquifer is attached. Each feature identified in the Geologic Assessment as sensitive has been addressed.
- ☒ N/A
9. ☒ The applicant understands that to the extent practicable, BMPs and measures must maintain flow to naturally occurring sensitive features identified in either the geologic assessment, executive director review, or during excavation, blasting, or construction.
- ☒ The permanent sealing of or diversion of flow from a naturally-occurring sensitive feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed.
- ☐ **Attachment E - Request to Seal Features.** A request to seal a naturally-occurring sensitive feature, that includes, for each feature, a justification as to why no reasonable and practicable alternative exists, is attached.
10. ☒ **Attachment F - Construction Plans.** All construction plans and design calculations for the proposed permanent BMP(s) and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. The plans are attached and, if applicable include:
- ☐ Design calculations (TSS removal calculations)
- ☐ TCEQ construction notes
- ☐ All geologic features
- ☐ All proposed structural BMP(s) plans and specifications
- ☒ N/A

11. ☒ **Attachment G - Inspection, Maintenance, Repair and Retrofit Plan.** A plan for the inspection, maintenance, repairs, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan includes all of the following:

- ☒ Prepared and certified by the engineer designing the permanent BMPs and measures
- ☒ Signed by the owner or responsible party
- ☒ Procedures for documenting inspections, maintenance, repairs, and, if necessary retrofit
- ☒ A discussion of record keeping procedures

☐ N/A

See Declaration regarding construction and maintenance of water quality pond, storm water detention pond and joint access drive easement

3.1 Maintenance of the Detention Ponds and Drainage Easements. Following completion of the Detention Ponds and the Drainage Easements and acceptance thereof as set forth above, the Owner of Lot 1 shall maintain and keep in good condition and repair or cause to be maintained and kept in good condition and repair the Detention Ponds and Drainage Easements. Maintenance shall include all requirements of the Detention Pond Maintenance Plan (herein so called) prepared by the Drainage Plan Engineers in accordance with the Plat. The Owner of Lot 2 shall reimburse the Owner of Lot 1, not less than annually for its pro-rata share of all costs to maintain and keep in good condition and repair, the Detention Ponds and Drainage Easements, as follows:

12. ☐ **Attachment H - Pilot-Scale Field Testing Plan.** Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.

☒ N/A

13. ☐ **Attachment I - Measures for Minimizing Surface Stream Contamination.** A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that results in water quality degradation.

☒ N/A

## ***Responsibility for Maintenance of Permanent BMP(s)***

***Responsibility for maintenance of best management practices and measures after construction is complete.***

14. ☒ The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.

See Declaration Regarding Construction and Maintenance of Water Quality Pond, Storm Water Detention Pond and Joint Access Drive Easement

☐ N/A

15. ☒ A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.

☐ N/A





## **Attachment C - No Permanent BMP Required**




## **Attachment C**

No permanent Best Management Practices (BMPs) are required for the construction of the proposed Valvoline development, as the original site development was designed to utilize the detention area located on the neighboring property to the north. This approach was previously reviewed and accepted by the Texas Commission on Environmental Quality (TCEQ) in the original Water Pollution Abatement Plan (WPAP) submittal. We intend to adhere to the conditions and constraints outlined in the original report to ensure continued compliance with the approved drainage and water quality management strategies.



## **Attachment F - Construction Plans**





DRAWING INDEX AND ISSUANCE LOG									
PERMIT SET									
SHEET #	SHEET NAME	DATE	ISSUE	OWNER REVIEW SET	PERMIT SET	SAWS CURSORY REVIEW REV1	PERMIT SET REV2	REVISION 3	REVISION 4
C-1.0	COVER SHEET	05/31/2024	•	•	•	•	•	•	•
C-1.1	GENERAL NOTES	07/30/2024	•	•	•	•	•	•	•
C-3.0	DEMOLITION PLAN	•	•	•	•	•	•	•	•
C-3.1	EROSION CONTROL PLAN PHASE 1 OF 2	•	•	•	•	•	•	•	•
C-3.2	EROSION CONTROL PLAN PHASE 2 OF 2	•	•	•	•	•	•	•	•
C-3.3	TCEQ NOTES	•	•	•	•	•	•	•	•
C-4.0	SITE PLAN	•	•	•	•	•	•	•	•
C-4.1	PAVING PLAN	•	•	•	•	•	•	•	•
C-4.2	UTILITY PLAN	•	•	•	•	•	•	•	•
C-5.0	GRADING PLAN	•	•	•	•	•	•	•	•
C-5.1	PRE-DEVELOPMENT DRAINAGE PLAN	•	•	•	•	•	•	•	•
C-5.2	POST-DEVELOPMENT DRAINAGE PLAN	•	•	•	•	•	•	•	•
C-6.0	TREE PRESERVATION PLAN	•	•	•	•	•	•	•	•
C-6.1	LANDSCAPE PLAN	•	•	•	•	•	•	•	•
C-6.2	LANDSCAPE DETAILS	•	•	•	•	•	•	•	•
C-6.3	IRRIGATION PLAN	•	•	•	•	•	•	•	•
C-6.4	IRRIGATION DETAILS	•	•	•	•	•	•	•	•
C-10.0	DETAILS SHEET 1 OF 4	•	•	•	•	•	•	•	•
C-10.1	DETAILS SHEET 2 OF 4	•	•	•	•	•	•	•	•
C-10.2	DETAILS SHEET 3 OF 4	•	•	•	•	•	•	•	•
C-10.3	DETAILS SHEET 4 OF 4	•	•	•	•	•	•	•	•
ATTACHMENT	ALTA SURVEY 1 OF 1	•	•	•	•	•	•	•	•
	PLAT	•	•	•	•	•	•	•	•
	ORIGINAL TREE SURVEY	•	•	•	•	•	•	•	•
	PHOTOMETRIC PLAN (C-8-1)	•	•	•	•	•	•	•	•
	DRAINAGE LETTER	•	•	•	•	•	•	•	•

**SURVEYOR**  
ALTA/NSPS LAND TITLE SURVEY  
QUIDDITY  
4350 LOCKHILL-SELMA ROAD  
SUITE 100  
SAN ANTONIO, TEXAS 78249  
(210) 494-5511  
SURVEYOR'S JOB NO. 17066-0014-01

**GEOTECHNICAL ENGINEER:**  
GILES ENGINEERING ASSOCIATES, INC.  
2626 LOMBARDY LANE, SUITE 105  
DALLAS, TEXAS 75220  
(214)358-5885  
PROJECT NO. 4G-2307003

# SITE DEVELOPMENT PLAN



12420 BANDERA ROAD  
HELOTES  
BEXAR COUNTY, TEXAS  
ZONING: B3-OD

OWNER/DEVELOPER:

VALVOLINE

JAMES BOUTCHYARD, PROJECT MANAGER  
100 VALVOLINE WAY  
LEXINGTON, KY 40509  
210-915-0042  
JAMES.BOUTCHYARD@VALVOLINE.COM

ENGINEER:



CONTACT: KELSEY KREHER  
1705 S. WALTON BLVD, SUITE 3  
BENTONVILLE, AR, 72712  
CELL: (816) 872 -7190  
(479) 273-7780, EXT. 355  
JOB NO. 06-22-20049



CONTACTS:

**PRE-CONSTRUCTION P.M.**

VALVOLINE INSTANT OIL CHANGE  
JAMES BOUTCHYARD  
100 VALVOLINE WAY  
LEXINGTON, KY 40509  
BUS: (210) 915-0042

**CIVIL P.M.**

HARRISON FRENCH & ASSOCIATES  
LTD  
1705 S. WALTON BLVD., SUITE 3  
BENTONVILLE, AR 72712  
479.273.7780  
KELSEY KREHER

**STRUCTURAL ENGINEER**

HARRISON FRENCH & ASSOCIATES  
LTD  
1705 S. WALTON BLVD., SUITE 3  
BENTONVILLE, AR 72712  
479.273.7780  
LUNGSHEN (TIGER) TSAO

**PUBLIC WORKS**

CITY OF HELOTES  
P.O. BOX 507  
1295 BANDERA ROAD  
HELOTES, TX 78023  
CVULLO@HELOTES-TX.GOV  
COREY VULLO

**ELECTRIC**

CPS Energy  
4525 Rigby Ave.  
San Antonio, TX 78222  
210-353-4050  
cswebaccess@cpsenergy.com

**CONSTRUCTION P.M.**

VALVOLINE INSTANT OIL CHANGE  
JAMES BOUTCHYARD  
100 VALVOLINE WAY  
LEXINGTON, KY 40509  
BUS: (210) 915-0042

**ARCHITECT**

HARRISON FRENCH & ASSOCIATES  
LTD  
1705 S. WALTON BLVD., SUITE 3  
BENTONVILLE, AR 72712  
479.273.7780  
JAMI COOK

**PLANNING & ZONING**

CITY OF HELOTES  
P.O. BOX 507  
1295 BANDERA ROAD  
HELOTES, TX 78023  
MGALLARDO@HELOTES-TX.GOV  
MICHAEL GALLARDO

**STORMWATER**

CITY OF HELOTES  
P.O. BOX 507  
1295 BANDERA ROAD  
HELOTES, TX 78023  
CVULLO@HELOTES-TX.GOV  
COREY VULLO

**GAS**

CPS Energy  
4525 Rigby Ave.  
San Antonio, TX 78222  
210-353-4050  
cswebaccess@cpsenergy.com

**LUBE EQUIPMENT SUPPLIER**

DEVON INDUSTRIES, INC.  
BRIAN STOOBS  
PO BOX 270514  
BUS: (405) 868-5665

**LANDSCAPE ARCHITECT**

HARRISON FRENCH & ASSOCIATES  
LTD  
1705 S. WALTON BLVD., SUITE 3  
BENTONVILLE, AR 72712  
479.273.7780  
RICK MCGRAW

**FIRE**

HELOTES FIRE & EMS  
P.O. BOX 507  
1295 BANDERA ROAD  
HELOTES, TX 78023  
SMORELAND@HELOTES-TX.GOV  
SCOTT MORELAND

**WATER/WASTEWATER**

SAN ANTONIO WATER SYSTEM  
2800 US HWY 281 N  
SAN ANTONIO, TX 78212  
210.233.2009  
MARISA.WACHAL@SAWS.ORG  
MARISA WACHAL

**TELEPHONE**

SPECTRUM  
11321 BANDERA RD., SUITE 105  
SAN ANTONIO, TX 78250  
833.692.8635




1705 S. Walton Blvd, Suite 3  
Bentonville, Arkansas 72712  
t 479.273.7780  
f 888.520.9685  
www.hfa-ac.com

**COPYRIGHT NOTICE**  
This drawing is the property of the above referenced Professional and is not to be used for any purpose other than the specific project and site names herein, and cannot be reproduced in any manner without the express written permission from the Professional.

DATE	ISSUE
05/29/2024	CONCEPT PLAN
05/31/2024	OWNER REVIEW
07/30/2024	OTP
10/17/2024	SAWS REV-1

PROFESSIONAL SEAL



HFA-AE, LTD  
F-8576

PROFESSIONAL LICENSE NO: 110942

PROFESSIONAL IN CHARGE

GARRETT SMALL

PROJECT MANAGER

JKK

QUALITY CONTROL

WFM

DRAWN BY

JKP/HV

PROJECT NAME



**VALVOLINE  
INSTANT  
OIL CHANGE**

12420 BANDERA RD.  
HELOTES, TX

PROJECT NUMBER

06-22-20049

SHEET NAME

COVER SHEET

SHEET #

**C-1.0**



1. The contractor shall retain a full set of latest approved construction plans and specifications on site during all construction activities. Local authority's standards shall supersede all HFA standards.
2. The contractor will maintain any required access to adjacent properties.
3. Any temporary construction easements required for private work related to the project shall be acquired by the owner. No work will be performed on private property without written permission of the affected property owner.
4. Coordinate start-up and all construction activities with the owner.
5. Construction methods and materials, not specified in these plans, are to meet or exceed the site work specifications provided by HFA, or as otherwise specified by the owner.
6. All construction work and utility work outside of property boundaries shall be performed in cooperation with, and in accordance with, regulations of the authorities concerned.
7. Public convenience and safety; the contractor shall conduct all work in a manner that will insure, as far as practicable, the least obstruction to traffic; and shall provide for the convenience and safety of the general public and residents along, and adjacent to, highways in the construction area in an adequate and satisfactory manner, in accordance with the DOT standard specifications for highway construction.
8. All aerial images are for reference only and are not to scale.
9. All imported fill shall be free of rocks greater than 12" in diameter and any detrimental organic material or refuse debris.
10. Safety railings are required on any retaining wall 30' or greater in height.
11. Proposed spot elevations are at top of finished curb unless otherwise specified.
12. The general contractor will be held solely responsible for and shall take all precautions necessary to avoid damage to adjacent properties during the construction phases of this project.
13. In accordance with generally accepted construction practices, the contractor shall be completely responsible for conditions of the job site, including the safety of all persons and property during the duration of the construction. This will be applicable 24 hours a day.
14. All dimensions shown are to the face of curb unless otherwise noted.
15. All signs and traffic control devices to follow the guidelines of the MUTCD.
16. The contractor shall refer to the architectural plans for all building dimensions. The contractor shall immediately notify the architect and engineer in the event there are discrepancies determined between plans.
17. The design, inspection and certification of any retaining wall over 4FT shall be by a registered engineer.
18. All work shall be done in strict accordance with the project specifications.
19. The contractor shall ensure all necessary permits are obtained prior to construction.
20. The contractor shall maintain all existing parking, sidewalks, drives, etc. clear and free from any construction activity, and/or material, to ensure easy and safe pedestrian and vehicular traffic to and from the site.
21. The contractor shall refer to the architectural plans for exact locations and dimensions of the precise building dimensions and exact building utility entrance points.
22. The engineer of record shall review and approve material submittals.
23. The demolition of any existing underground storage tanks, fueling dispensers, or fueling related appurtenances such as supply lines, shall be removed per local, state and federal requirements.
24. The contractor shall maintain the site and provide 6' tall chain link security fence around the site until such time as the owner takes over.
25. The contractor is responsible for providing traffic control throughout the project, including proper traffic control devices and/or personnel as required. This includes both vehicular and pedestrian traffic control. Traffic control shall be in accordance with MUTCD.

1. Erosion control measures are to be installed prior to demolition commencing.
2. If top soil or other soil is to be stockpiled for more than 30 days, a temporary cover of annual ryegrass or other suitable grass shall be planted. Stockpile is to be a minimum distance of 25' from all drainage structures.
3. Silt fences shall be repaired to their original conditions if damaged. Sediment shall be removed from the silt fences when it reaches one-half the height of the silt fence.
4. When silt fence or wattles are not placed at a constant elevation following contours on steep slopes, the "J" hook method should be used (at 50FT intervals) to create ponding and prevent erosion of the trench backfill of silt fence installation
5. The contractor shall incorporate permanent erosion control features at the earliest practical time. Temporary erosion control measures will be used to correct conditions that develop during construction that were unforeseen. During the design stage, that are needed prior to installation of permanent erosion control features, or that are needed temporarily to control erosion that develops during normal construction projects, but are not associated with permanent control features on the project.
6. All storm water pollution prevention measures shall be initiated as soon as possible.
7. All wash water from concrete trucks, vehicle and equipment cleaning, etc. shall be detained and properly treated or disposed.
8. General contractor shall denote the temporary parking and storage area which shall also be used as the equipment maintenance and cleaning area, and area for portable facilities, office trailers and toilet facilities.
9. The contractor will implement best management practices as required by SWPPP. Additional BMPs shall be implemented as necessary as the project progresses at no additional cost to the owner throughout all phases of construction.
10. The contractor shall obtain and follow the SWPPP as approved by local and state agencies.
11. Disturbed portions of the site where construction activity has stopped for at least 14 days shall require temporary seed.
12. Contractor shall be responsible for removing sediment from detention structures at all points throughout construction.
13. The contractor shall adjust erosion control measures throughout grading as necessary to perform effectively.
14. Re-vegetation shall be required to meet the following performance standards (sediment controls shall remain in place until re-vegetation is established).
  - a. A minimum of 4 inches of topsoil shall be required to be either existing or installed in areas to be re-vegetated. Any application of topsoil and seeding under the drip line of a tree should be minimized to 3 inches so as not to damage the trees root system.
15. All construction to be stabilized at the end of each working day. This includes back filling of trenches for utility construction and placement of gravel or bituminous paving for road construction.
16. Provide complete and uniform coverage that minimizes erosion and runoff.
  - a. Zero to 10% grade: re-vegetation shall be a minimum of seeding and mulching.
  - b. 10:1 up to 4:1 grade: re-vegetation shall be a minimum of hydro-seeding with mulch and fertilizer, sod, or groundcover. Said planting shall provide complete and uniform coverage that minimizes erosion and runoff.
  - c. 4:1 to 3:1 grade: The slope shall be covered with landscape fabric and hydro-seeded with mulch and fertilizer or staked sod, or groundcover. Said planting shall provide complete and uniform coverage that minimizes erosion and runoff.
  - d. More than 3:1 grade: any finish grade over 3:1 shall be stabilized with one or more of the following:
  - e. Retaining walls; cribbing with landscape fabric; terracing with groundcover; riprap; staked sod (up to 2:1 slope)
  - f. If cribbing, terracing, or riprap is used, the slope's stability and erodibility must be equivalent to or better than its predevelopment state.
17. Permanent Erosion Control: The developer shall incorporate permanent erosion control features at the earliest practical time. Temporary erosion control measures will be used to correct conditions that develop during construction that were unforeseen during the design stage, that are needed prior to installation of permanent erosion control features, or that are needed temporarily to control erosion that develops during normal construction projects, but are not associated with permanent control features on the project.

21. **Dust:** Where excessive dust may become a problem, a plan for spraying water on heavily traveled dirt areas shall be addressed.
22. **Construction Exits:** A stabilized rock exit is required on construction sites. Rock exits must be at least 20' wide by 50' long by 6" thick stabilized rock having a minimum average diameter of 3". If there is an existing curb, loose material such as fill dirt or gravel shall not be used to ramp up to the street. Temporary wooden ramps in front of curbs are acceptable.
23. **Debris, Mud, and Soil in Public Streets:** debris, mud and soil shall not be allowed on public streets but if any debris, mud, or soil from development sites reaches the public street it shall be immediately removed via sweeping or other methods of physical removal. Debris, mud, or soil in the street may not be washed off the street or washed into the storm drainage system. Storm drainage systems downstream of a development site should be protected from debris, mud, or soil in the event that debris, mud, or soil reaches the drainage system.
24. **Franchise and Private Utilities:** the property owner or main contractor onsite will be responsible for restoring all erosion and sediment control systems and public infrastructure damaged or disturbed by underground private or franchise utility construction such as water and sewer service lines, telephone, gas, cable, etc. Erosion and sediment control systems must be immediately restored after each utility construction.

## Phase

1. Install stabilized construction entrances/exits.
2. Prepare temporary parking and storage areas, upon implementation and installation of the following: trailers, parking, lay down, porta-potty, wheel wash, concrete wash-out, mason's area, fuel and materials storage containers, solid waste containers, etc., denote them on the site maps throughout the construction progress.
3. Construct the silt fences on the site.
4. Halt all activities and contact the civil engineer consultant to perform inspection of BMPs. general contractor shall schedule and conduct storm water pre-construction meeting with engineer and all ground-disturbing contractors before proceeding with construction.
5. Clear and grub the site.
6. Start construction of the building pad and structures.
7. Begin grading the site.

1. Temporarily seed disturbed areas.
2. Install utilities, underdrains, storm sewers, curbs and gutters.
3. Install rip-rap around out structures.
4. Install inlet protection around all storm sewer structures.
5. Complete grading and install permanent seeding and planting.
6. Remove all temporary erosion and sediment control devices if site is stabilized

1. The location of the utilities shown have been determined by information gathered and shall not be used as exact. Contractor shall contact the appropriate utility companies to verify exact locations prior to demolition.
2. The contractor shall coordinate with the proper utility companies for removal and relocations of the respective utility. The contractor shall verify any work that may be done by the utility companies.
3. Contractor shall protect the public with best management practices.
4. Contractor shall protect and maintain all existing structures, pavement, and vegetation that is not to be disturbed and is responsible for any damages to them.
5. The contractor shall properly dispose of all materials resulting from operation according to governing authorities and shall obtain the proper permits required for disposal and demolition.
6. The contractor shall maintain continuous access to adjacent properties during construction and avoid any property damage during construction.
7. The contractor shall install erosion and sediment control devices prior to demolition.
8. The contractor shall be responsible for maintaining services to any necessary utilities during construction.
9. For all items noted to be removed, remove not only the above ground elements, but also remove all underground components as well including, but not limited to; foundations, gravel fills, tree roots, pipes, tanks, etc.
10. Backfill all excavations resulting from the demolition work meeting the requirements for fill outlined in the geotechnical investigation report for this site.
11. Asbestos and any other hazardous material shall be properly permitted and removed by the contractor. Contractor shall secure all permits for demolition and removal of materials from the site.
12. Limit saw-cut and pavement removal to only those areas where it is required as shown on these plans. Any damage incurred to any surrounding areas shall be repaired / replaced at the responsibility of the contractor. Contractor shall protect existing adjacent structures, pavement, utilities, landscape, etc. from damage during construction.
13. Demolition and removal of underground storage tanks, fueling dispensers, and fueling related appurtenances such as supply lines shall be removed and disposed of per local, state, and federal requirements. Contractor shall field any permits for excavation of supply lines and appurtenances and shall remove per requirements. Contractor shall secure all permits for demolition and removal of materials from the site.
14. Contractor shall ensure that services to all utilities to be removed has been discontinued and shut off. All utility lines shall be capped per utility company standards.
15. Contractor shall coordinate with adjacent property owners prior to demolition of materials along property lines.

1. Unless otherwise shown, all curb radii shall be 2'.
2. Asphalt concrete surface and base course materials should meet or exceed the requirements as outlined in the specifications or as specified by the state or local jurisdiction, whichever is more stringent.
3. An independent testing laboratory, selected and paid for by the contractor and approved by the owner, shall be retained to perform construction testing of in-place asphalt concrete courses for compliance with requirements for thickness and surface smoothness requirements as specified in the construction specifications.
4. All removal of asphalt pavement will be saw cut.
5. Curbs must be caulked before backfilled and street paved. Acceptable suppliers are: Omni Seal 50, Percora 864 and 865, Dow Corning 888, or pre-approved equal.
6. Concrete pipe shall meet local jurisdiction or DOT specs. No damaged or repaired pipe will be allowed.
7. Any damage to the existing public street due to construction shall be repaired/replaced at the contractors expense.
8. Provide a smooth line by full depth saw cut for street widening (typ).
9. All existing curb cuts must be removed and replaced with standard curb, any curb to remain that is currently damaged or cracked shall be removed and replaced with standard curb, and curb damaged during construction shall be removed and replaced.
10. Driveway approaches shall be constructed of Portland cement concrete with a broom finish.
11. Detectable warnings are required when constructing or altering curb ramps. A 24 in wide strip of detectable warning (truncated domes) should be installed at the bottom of a curb ramp to indicate the transition from the sidewalk to the street or as indicated on drawings.
12. Minimum density for asphalt shall be 92% of the maximum theoretical density.
13. Subgrade shall be compacted to 95% of standard proctor.
14. Base course shall be compacted to 95% of modified proctor on local and residential streets.

15. Concrete paving and structures should conform to project specification and details. If a discrepancy is found the more stringent shall apply.
16. An independent testing laboratory, selected and paid for by the contractor, and approved by owner, shall be retained to perform construction testing of concrete for compliance with requirements of the construction specifications.
17. Vertical concrete surfaces exposed to the general public shall be wet-rubbed to a smooth finish after forms have been removed. Horizontal surfaces shall be broomed as required in the construction specifications.

1. Place expansion joint between medium duty and heavy duty concrete.
2. Contractor to provide diagonal control joint from corners of paving transitions

1. Proposed contours are at finished grade.
2. The construction area shall be cleared, grubbed, and stripped of topsoil and organic matter from all areas to be occupied by building and paving. Topsoil for replacement on slopes may be stockpiled on site. Excess topsoil may be wasted in fill slopes, except that no topsoil will be wasted within 10 feet of the edge of the building or paved area. Burning of timber and debris shall comply with AHJ ordinances.
3. Areas to receive fill shall be scarified and the top 8 inch depth compacted to 95% standard proctor of the maximum laboratory density. Any unsuitable areas shall be undercut and replaced with suitable material before any fill material can be applied.
4. Off-site fill material (gravelly clay) shall have a plasticity index of 15 or less and a CBR value greater than 3. Off-site fill material shall be approved by the engineer prior to bringing on site.
5. Areas that are to be cut to subgrade levels shall be proof-rolled with a fully loaded tandem-axle dump truck or similar approved construction equipment to detect unsuitable soils. Cut areas are to be scarified and recompacted to 95% standard proctor and tested by a geotechnical engineer prior to placement of base material.
6. In all areas of excavation, if unsuitable soils are encountered, a qualified geotechnical engineer shall recommend to the owner on the methods of undercutting and replacement of properly compacted, approved fill material. All proof-rolling and undercutting shall be performed during a sufficient duration of dry weather.
7. An independent certified testing laboratory, selected and paid for by the contractor, and approved by the owner, shall be retained to perform construction testing of the subgrade for compliance with the minimum requirements of subgrade compaction. For base course and asphalt paving see typical sections and specs.
8. All slopes are to be 3H:1V or flatter unless otherwise indicated.
9. Contractor shall refer to the stormwater pollution prevention plan and report for stormwater quality control including erosion and sediment control. Proper measures shall be practiced to prevent erosion along the edge of property, toe of slope, and along ditches. Mud and debris are not allowed to flow onto adjacent properties or public roadways.
10. The contractor is to remove and dispose of all debris, rubbish and other materials resulting from previous and current demolition operations.
11. The contractor is responsible for meeting all permit requirements for the disposal of materials from the site.
12. All disturbed areas shall receive 4 inches of topsoil and be re-vegetated. Vegetation must be established to minimize erosion prior to issuance of certificate of occupancy.
13. Prior to the installation of storm or sanitary sewer, the contractor shall excavate, verify and calculate all crossings and inform the owner and the engineer of any conflicts prior to construction. The engineer will not be held liable if the engineer is not notified of design conflicts.
14. All graded and otherwise disturbed areas shall be stabilized within 15 days immediately after grading or disturbance has ceased.
15. Permanent improvements such as streets, storm sewers, curb and gutters, and other features for control of runoff shall be scheduled coincidental to removing vegetative cover from the area so that large areas are not left exposed beyond the capacity of temporary control measures.
16. Erosion and sediment control systems must be immediately restored after each utility construction. The property owner or main contractor onsite will be responsible for restoring all erosion and sediment control systems and public infrastructure damaged or disturbed by underground private or franchise utility construction such as water and sewer service leads, telephone, gas, cable, etc.
17. All curbs shall be 6 inches above finish grade unless otherwise specified.
18. Prior to demolition occurring, erosion control devices are to be installed per BMP sequence.
19. All storm sewer pipe connections to structures shall be grouted to insure connection at structure is water tight. All storm sewer structures shall have a smooth uniform poured mortar invert from invert in to invert out.
20. All drainage structures shall meet H20 loading when in paved traffic areas. And be flush with finished grades in paved areas.
21. Existing drainage structures to remain shall be inspected and repaired as necessary. Remove all silt and debris.
22. Fills shall be limited to 10FT vertical height unless information demonstrating slope stability, erosion control, and drainage control is provided along with re-vegetation.
23. Transition gutter to allow a 4 inch depression at curb inlets. (12FT for upstream side and sags and 4FT for downstream side)
24. Steps are required in storm drain manholes that are at 4FT of depth and greater. Centerline of manhole lid shall be 2FT from the wall where steps are located. Steps shall be copolymer polypropylene plastic with steel core.
25. Contractor to provide positive drainage away from buildings for paved and unpaved areas.
26. Pipe lengths shown are approximate. Contractor to confirm all pipe lengths.

Existing utilities shown on plans have been shown in their approximate locations per available information.

Construction shall not start on any public utility system until written approval has been received from the appropriate utility authorities, and the owner, and contractor have been notified by HFA.

Contractor shall not open, turn off, interfere with, or attach any pipe or hose to or tap any water main unless duly authorized to do so by the AHJ. Any adverse consequences of any scheduled or unscheduled disruptions of service to the public are to be the liability of the contractor. HFA and the owner are to be held harmless.

All trenching, backfilling and pipe laying is to meet all OSHA requirements.

The location, description and size of all above-ground and under-ground facilities, structures and utilities have been determined with due care and diligence, using current techniques, equipment and proper accuracy control procedures. However, information shown hereon is not warranted to be correct in every detail because of inaccuracies in or lack of existing data or maps and the inability to verify in the field. Persons using information contained hereon are hereby cautioned accordingly.

Refer to building plans for site lighting electrical plans.

All designs are subject to the AHJ's latest design criteria (water, sewer, streets and drainage). Review for plat approval is not approval of public improvements, and all proposed improvements are subject to further review at the time construction plans are submitted.

Water and sewer impact fees will be applied for the additional impact to the system. The fees will be based on the AHJ's standard requirements. These will be paid for by the owner.

All utility service lines to be connected to new mains or relocated as needed for installation of storm sewer system.

All conduits placed by contractor must have 48" of cover at final grade and marked with posts to identify the ends of conduits. There must be a minimum separation of 12" between electrical conduits and conduits for other utilities.

Service taps on existing mains shall be made by the city, and fees paid by owner.

All underground lines to be inspected prior to back filling.

Dimensions shown are to center of pipe or fitting.

Testing of water and sewer lines shall be at contractor's expense.

Tops of existing manholes shall be raised as necessary to be flush with proposed pavement elevations, and manholes in unpaved areas are to be 1" above finished grades.

All utilities under paved areas shall receive High-quality granular base course backfill full depth.

Maintain minimum horizontal separation of 10' between water and sewer and 5' between other underground utilities such as storm sewer, electrical, gas, and conduits.

All water, gas and electrical meters within the project area are to be abandoned and returned to the appropriate authority.

Coordination of all conduit placement shall be made with utility providers and installed by general contractor.

All water and sewer force main fittings shall be restrained through the use of thrust blocking per detail sheets or approved equal.

Proposed utilities that are to be buried in the same trench shall be coordinated with and approved by the involved utilities.

The contractor shall field verify depth and location of all utilities prior to construction of proposed utilities. All proposed utilities shall be constructed in accordance with governing agency.

The governing AHJ shall be notified no less than 48 hours prior to the installation of public utilities, infrastructure, roadway, etc. Testing shall be coordinated with the AHJ by the engineer of record as required.

Contractor to confirm all clearance heights of overhead utilities. If finished elevation of grading reduces clearance of lowest line to less than 16.5', contractor shall contact utility, owner, and engineer. HFA is not responsible for any damage to overhead utilities.

1. All plant material to arrive at the site with moist soil.
2. Structural soil must be indicated on plans and inspected by the landscape architect at the time of installation.
3. Wheel stops or curb are required between parking and landscaping.
4. Wire baskets and burlap to be removed during tree planting.
5. Locate all utilities and site lighting conduits before landscape construction begins. Landscape contractor to contact "one call" prior to beginning work.
6. Notify the professional of record or their designated representative of any layout discrepancies prior to planting.
7. Maintain 5' min horizontal separation between tree plantings and water sanitary sewer lines.
8. All planting to be completed according to details, specifications or AHJ requirements, whichever is more stringent.
9. All plant materials shall meet requirements established by the American Standard of Nursery Stock.
10. All disturbed areas not receiving plantings or sod, shall receive seeding per Landscape Plan. These areas should receive water until grass has been established.
11. If irrigation is not to be installed, sufficient hose bibs shall be installed to meet the needs of site plantings.
12. Plant quantities shown in plant schedule are for reference only and shall be verified with the plan by the landscape contractor.
13. All trees and natural areas shown on the plan to be preserved shall be protected during construction with temporary fencing.
14. Protective fences shall be erected according to details for tree protection, if required.
15. Protective fences shall be installed prior to the start of any site preparation work and shall be maintained throughout all phases of the construction project.
16. Erosion and sedimentation control barriers shall be installed or maintained in a manner which does not result in soil build-up within tree driplines.
17. Protective fences shall surround the trees or group of trees and will be located at or beyond the dripline. For natural areas, protective fences shall follow the limit of construction line, in order to prevent the following: a. soil compaction in the root zone area resulting from vehicular traffic or storage of equipment, b. root zone disturbances due to grade changes (greater than 6"). c. wounds to exposed roots, trunk, or limbs by mechanical equipment, d. other activities detrimental to trees such as chemical storage, cement truck cleaning, and fires.
18. Exceptions to installing fences at driplines may be permitted in the following cases:
  - a. Where there is to be an approved grade change, impermeable paving surface, tree well, or other such site development.
  - b. Where permeable paving is to be installed within a tree's dripline, erect the fence at the outer limits of the permeable paving area.
  - c. Where trees are close to proposed building, erect the fence to allow 6 to 10 feet of workspace between the fence and the building.
  - d. Where there are severe space constraints due to tract size, or other special circumstances.
  - e. Where any of the above exceptions result in a fence being closer than 4 feet to a tree trunk. Protect the trunk with strapped on plank to a height of 8 feet (or limits of lower branching) in addition to the reduced fencing provided.

20. Trees approved for removal shall be removed in a manner which does not impact trees to be preserved.
21. Any roots exposed by construction activity shall be pruned flush with the soil, backfill root areas with good quality top soil as soon as possible. If exposed root areas are not backfilled within 2 days, cover them with organic material in a manner which reduces soil temperature and minimizes water loss due to evaporation.
22. Any trenching required for the installation of landscape irrigation shall be placed as far from existing tree trunks as possible.
23. No landscape topsoil dressing greater than 4 inches shall be permitted within the dripline of trees. No soil is permitted on the root flare of any tree.
24. Pruning to provide clearance for structures, vehicular traffic, and equipment shall take place before construction begins.
25. All finished pruning must be done according to recognized, approved standards of the industry (reference the American National Standard, ANSI-A300 pruning, 2008 or later)

- Contractor shall locate all underground utilities prior to starting work on the site. Utilities shown on this plan are approximated, and should be verified on the civil utility plan and in the field.
- Contractor shall be responsible for all permits, licenses, meters, taps, and impact fees required to install the system.
- Contractor shall refer to the Irrigation Plan for head, line, and valve placement relative to the proposed planting plan. Irrigation system shall provide 100% head-to-head coverage.
- Contractor shall adjust heads and nozzles to provide 100% coverage in the areas indicated on the plan. Avoid conflicts with existing and proposed plant material, paving, structures, and utility lines. Adjustable arc nozzles shall be substituted in place of fixed arc nozzles as necessary to prevent over spray onto pavement. Irrigation heads shall be placed and adjusted to prevent spray onto buildings or walkways.
- Verify in the field, the location of lines, heads, or valves within the drip line of any existing trees. Hand excavate or bore within the dripline of any tree.
- Irrigation contractor shall coordinate installation of the system with the landscape contractor so that all plant material will be watered in accordance with the intent of the plans.
- The professional of record or owner's representative shall approve the flagged layout of the system prior to trenching.
- All main line piping shall be buried to have a minimum cover of 18". All lateral piping downstream of the mainline shall be buried to have a minimum cover of 12".
- All wiring from the irrigation controller to the remote control valves shall be UF-14 direct burial cable. All wire splices shall be made in valve boxes only.
- The irrigation contractor is responsible to coordinate the placement of sleeves prior to paving. Sleeve material shall be schedule 40 and at a minimum depth of 18".
- The irrigation contractor is required to repair with approved in kind materials any damage including but not limited to: the building, structures, paving, or plantings. Damage to utilities by the irrigation contractor shall be reported to the owner's representative, and the regulating utility provider.
- Contractor shall not willfully install the irrigation system when it is obvious in the field that obstructions, grade differences or discrepancies in equipment usage, area dimensions or static water pressure exist that might not have been present or known information in the design. Such obstructions or differences shall be brought to the attention of the owner's representative. In the event this notification is not performed, the contractor shall assume full responsibility for any revision necessary at no additional cost to the owner.

<div>HFA</div> <div>HFA-AE, LTD.</div>	
1705 S. Walton Blvd., Suite 3 Bentonville, Arkansas 72712 t 479.273.7780 f 888.520.9685 <a href="#">www.hfa-ac.com</a>	
<b>COPYRIGHT NOTICE</b> This drawing is the property of the above referenced Professional and is not to be used for any purpose other than the specific project and site names herein, and cannot be reproduced in any manner without the express written permission from the Professional.	
<b>PROFESSIONAL SEAL</b>	
<div><div>STATE OF TEXAS</div><div>★ ★</div><div>GARRETT DAVID SMALL</div><div>110942</div><div>LICENSED PROFESSIONAL ENGINEER</div></div> <div>HFA-AE, LTD F-8576</div>	
<b>PROFESSIONAL LICENSE NO:</b> 110942	
<b>PROFESSIONAL IN CHARGE</b> GARRETT SMALL	
<b>PROJECT MANAGER</b> KK	
<b>QUALITY CONTROL</b> WFM	
<b>DRAWN BY</b> JKP /HV	
<b>PROJECT NAME</b>	
<div><div><div><div></div><div>Valvoline</div><div>Instant Oil Change</div></div></div><div><b>VALVOLINE INSTANT OIL CHANGE</b></div></div> <div>12420 BANDERA RD. HELOTES, TX</div>	
<b>PROJECT NUMBER</b> 06-22-20049	
<b>SHEET NAME</b> <b>GENERAL NOTES</b>	
<b>SHEET #</b> <b>C-1.1</b>	



## GENERAL DEMOLITION NOTES:

- ANY DEMOLITION IS TO BE PERFORMED IN STRICT CONFORMANCE WITH ALL APPLICABLE CITY, COUNTY AND STATE, AND/OR GOVERNING BODY'S STANDARDS.
- THE DEMOLITION PLAN SHALL BE DONE IN CONJUNCTION WITH THE GEOTECHNICAL INVESTIGATION REPORT.
- EROSION AND SEDIMENT CONTROL MEASUREMENTS SHALL BE MAINTAINED AT ALL TIMES DURING DEMOLITION.
- THE PURPOSE OF THIS DRAWING IS TO CONVEY THE OVERALL SCOPE OF WORK AND IT IS NOT INTENDED TO COVER ALL DETAILS OR SPECIFICATIONS REQUIRED TO COMPLY WITH GENERALLY ACCEPTED DEMOLITION PRACTICES. CONTRACTOR SHALL THOROUGHLY FAMILIARIZE HIMSELF WITH THE SITE, SCOPE OF WORK, AND ALL EXISTING CONDITIONS AT THE JOB SITE PRIOR TO BIDDING AND COMMENCING THE WORK. THE DEMOLITION CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR MEANS, METHODS, TECHNIQUES, OR PROCEDURES USED TO COMPLETE THE WORK IN ACCORDANCE WITH THE CONSTRUCTION DOCUMENTS AND IS LIABLE FOR THE SAFETY OF THE PUBLIC OR CONTRACTOR'S EMPLOYEES DURING THE COURSE OF THE PROJECT.
- THE DEMOLITION PLAN IS INTENDED TO SHOW REMOVAL OF KNOWN SITE FEATURES AND UTILITIES AS SHOWN ON THE SURVEY. THERE MAY BE OTHER SITE FEATURES, UTILITIES, STRUCTURES, AND MISCELLANEOUS ITEMS BOTH BURIED AND ABOVE GROUND THAT ARE WITHIN THE LIMITS OF WORK THAT MAY NEED TO BE REMOVED FOR THE PROPOSED PROJECT THAT ARE NOT SHOWN HEREON. THE CONTRACTOR IS RESPONSIBLE FOR THE REMOVAL OF SUCH ITEMS AT NO ADDITIONAL COST TO THE OWNER.
- THE CONTRACTOR SHALL CONTACT RESPECTIVE UTILITY COMPANIES PRIOR TO DEMOLITION TO COORDINATE DISCONNECTION AND REMOVAL OF EXISTING UTILITIES WITHIN THE AREA OF WORK.
- THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR ANY DAMAGE TO EXISTING UTILITIES THAT ARE INTENDED TO CONTINUE TO PROVIDE SERVICE WHETHER THESE UTILITIES ARE SHOWN ON THE PLAN OR NOT.
- UPON DISCOVERY OF ANY UNDERGROUND TANKS, CONTRACTOR SHALL IMMEDIATELY NOTIFY THE OWNERS REPRESENTATIVE. NO REMOVAL OF TANKS SHALL OCCUR UNTIL AUTHORIZED BY OWNER.
- BUILDING AND APPURTENANCES DESIGNATED FOR DEMOLITION SHALL NOT BE DISTURBED BY THE CONTRACTOR UNTIL HE HAS FURNISHED WITH NOTICE TO PROCEED BY THE OWNER. AS SOON AS SUCH NOTICE HAS BEEN GIVEN, THE CONTRACTOR SHALL PERFORM THE DEMOLITION, UNDER THE DIRECTION OF THE OWNERS REPRESENTATIVE.
- ALL EXISTING UTILITIES WITHIN THE EXISTING BUILDING ARE TO BE REMOVED, WHERE CONFLICTS OCCUR WITH GRADE, BEAMS, PILES, PROPOSED UTILITIES AND TRENCH BACKFILLED AND COMPACTED IN ACCORDANCE WITH THE SPECIFICATIONS AND GEOTECHNICAL REPORT.
- FOUNDATIONS, FLOORS, FLOOR SLABS, AND ANY OTHER UNDERGROUND BUILDING STRUCTURES SHALL BE REMOVED IN ACCORDANCE WITH THE SPECIFICATIONS. AREAS OF STRUCTURE REMOVAL SHALL BE BACKFILLED IN ACCORDANCE WITH SPECIFICATIONS AND THE GEOTECHNICAL REPORT.
- DEBRIS SHALL NOT BE BURIED ON THE SUBJECT SITE. ALL UNSUITABLE MATERIAL AND DEBRIS SHALL BE REMOVED FROM THE SITE AND DISPOSED OF IN ACCORDANCE WITH ALL CITY, STATE, AND FEDERAL LAWS AND ORDINANCES.
- ALL MATERIAL, EXCEPT THAT BELONGING TO A PUBLIC UTILITY COMPANY OR DENOTED FOR SALVAGE, SHALL BECOME PROPERTY OF THE CONTRACTOR. THE CONTRACTOR SHALL NOTIFY THE OWNER OF WATER, ELECTRIC, OR GAS METERS WHEN THE METERS ARE READY FOR REMOVAL, AND THE CONTRACTOR SHALL BE RESPONSIBLE FOR DISCONNECTING ALL UTILITIES IN COMPLIANCE WITH LOCAL REQUIREMENTS. DISCONNECT TRANSFORMERS AS REQUIRED FOR BUILDING DEMOLITION.
- AS SOON AS DEMOLITION WORK HAS BEEN COMPLETED, THE FINAL GRADE OF BACKFILL IN DEMOLITION AREAS SHALL BE COMPACTED PER THE GEOTECHNICAL REPORT TO PRESENT A NEAT, WELL DRAINED APPEARANCE, AND TO PREVENT WATER FROM DRAINING UNNECESSARILY ONTO ADJACENT PROPERTIES. CONTRACTOR SHALL GRADE SITE TO EXISTING STORM DRAINAGE SYSTEM TO REMAIN ON SITE.
- EXISTING TREES TO REMAIN SHOULD BE PROTECTED FROM DAMAGE DURING DEMOLITION AND CONSTRUCTION.
- THE CONTRACTOR IS TO COORDINATE WORK IN THIS PROJECT TO ENSURE ACCESS TO ADJACENT PROPERTIES AT ALL TIMES.
- THE USE OF EXPLOSIVES SHALL NOT BE PERMITTED.

## DEMOLITION KEY NOTES

- |     |  |
|-----|--|
| D1  | EXISTING TO BE REMOVED   |
| D2  | EXISTING TO REMAIN   |
| D5  | LIMITS OF SAWCUT AND FULL DEPTH PAVEMENT REMOVAL   |
| D6  | EXISTING STRUCTURE TO BE PROTECTED DURING DEMOLITION AND CONSTRUCTION PHASES.                        |
| D7  | EXISTING TREE(S) TO BE PROTECTED   |
| D8  | CONTRACTOR TO COORDINATE WITH LOCAL WATER SEWER DEPARTMENT FOR REMOVAL AND/OR POINT OF CONNECTION    |
| D9  | CONTRACTOR TO COORDINATE WITH LOCAL SANITARY SEWER DEPARTMENT FOR REMOVAL AND/OR POINT OF CONNECTION |
| D10 | CONTRACTOR TO COORDINATE WITH LOCAL ELECTRIC COMPANY FOR REMOVAL AND/OR POINT OF CONNECTION          |
| D11 | CONTRACTOR TO COORDINATE WITH LOCAL TELEPHONE COMPANY FOR REMOVAL AND/OR POINT OF CONNECTION         |
| D12 | CONTRACTOR TO COORDINATE WITH LOCAL GAS COMPANY FOR REMOVAL AND/OR POINT OF CONNECTION               |
| D13 | DEMOLITION LIMITS  |

## EXISTING LEGEND

	CURB AND GUTTER
	EASEMENT LINE
	WATER LINE
	FENCE
	SANITARY SEWER LINE
	GAS LINE
	OVERHEAD ELECTRIC LINE
	BURIED ELECTRIC LINE
	FIRE HYDRANT
	WATER METER
	WATER VALVE
	SANITARY SEWER MANHOLE
	SANITARY SEWER CLEANOUT
	GAS METER
	GAS FEATURE
	ELECTRIC METER
	LIGHT POLE
	POWER POLE
	BOLLARD
	TREE


## PROPOSED LEGEND

	PROPERTY LINE
	LIMITS OF DISTURBANCE
	PROPOSED SAW CUT
	CONCRETE TO BE REMOVED.
	ASPHALT TO BE REMOVED.
	AREA OF DISTURBANCE


## SURVEY PROVIDED BY:

QUIDDITY  
4350 LOCKHILL-SELMA ROAD, SUITE 100  
SAN ANTONIO, TEXAS 78249  
210-494-5511

DATED: 07-13-2023



## DEMOLITION OF SITE TO BE COMPLETED BY OTHERS





- C. ALL CONTRACTORS AND SUBCONTRACTORS INVOLVED WITH STORM WATER POLLUTION PREVENTION SHALL OBTAIN A COPY OF THE STORM WATER POLLUTION PREVENTION PLAN AND THE STATE OF TEXAS CONSTRUCTION GENERAL PERMIT FOR STORM WATER DISCHARGES AND BECOME FAMILIAR WITH THEIR CONTENTS.
- B. THE TEMPORARY PARKING AND STORAGE AREA SHALL ALSO BE USED AS THE EQUIPMENT MAINTENANCE AREA, EQUIPMENT CLEANING AREA, EMPLOYEE BREAK AREA, AND AREA FOR LOCATING PORTABLE FACILITIES, OFFICE TRAILS, AND TOILET FACILITIES. THE EXACT LOCATIONS SHALL BE COORDINATED WITH THE OWNERS CONSTRUCTION MANAGER.
- C. ALL WASH WATER (CONCRETE TRUCKS, VEHICLE CLEANING, EQUIPMENT CLEANING, ETC.) SHALL BE DISPOSED OF IN A MANNER THAT PREVENTS CONTACT BETWEEN THESE MATERIALS AND STORM WATER THAT IS DISCHARGED FROM THE SITE.
- D. MAINTAIN ON THE SITE OR HAVE READILY AVAILABLE SUFFICIENT OIL AND GREASE ABSORBING MATERIALS AND FLATION BOOMS TO CONTAIN AND CLEAN-UP SPILL WATER OR CHEMICAL SPILLS AND LEAKS.
- E. DUST ON THE SITE SHALL BE CONTROLLED BY SPRAYING WATER ON DRY AREAS OF THE SITE. THE USE OF MOTOR OILS AND OTHER PETROLEUM BASED OR TOXIC LIQUIDS FOR DUST SUPPRESSION OPERATIONS IS PROHIBITED.
- F. NO RUBBISH, TRASH, GARBAGE, OR OTHER SUCH MATERIALS SHALL BE DISCHARGED INTO DRAINAGE DITCHES OR WATERS OF THE STATE.
- G. ALL STORM WATER POLLUTION PREVENTION MEASURES PRESENTED ON THIS PLAN, AND IN THE STORM WATER POLLUTION PREVENTION PLAN, SHALL BE INITIATED AS SOON AS PRACTICABLE.
- H. NEW OR AFFECTED CUT OR FILLED SLOPES MUST BE AT AN ANGLE THAT CAN BE RETAINED BY VEGETATIVE COVER, AND MUST BE PROVIDED WITH A GROUND COVER SUFFICIENT TO RETAIN EROSION WITHIN 21 CALENDAR DAYS OF COMPLETION OF ANY PHASE (ROUGH OR FINAL) OF GRADING.
- I. A PERMANENT GROUND COVER, SUFFICIENT RESTRAIN EROSION, MUST BE PROVIDED WITHIN THE SHORTER OF 15 WORKING 30 CALENDAR DAYS (IF IN A HIGH QUALITY ZONE, THE SHORTER OF 15 WORKING OR 60 CALENDAR DAYS) AFTER COMPLETION OF CONSTRUCTION OR DEVELOPMENT ON ANY PORTION OF THE TRACT.
- J. IF THE ACTION OF VEHICLES TRAVELING OVER THE GRAVEL CONSTRUCTION ENTRANCES IS NOT SUFFICIENT TO REMOVE THE MAJORITY OF DIRT OR MUD, THEN THE TIRES MUST BE WASHED BEFORE THE VEHICLES ENTER A PUBLIC ROAD. IF WASHING IS USED, PROVISIONS MUST BE MADE TO INTERCEPT THE WASH WATER AND TRAP THE SEDIMENT BEFORE IT IS CARRIED OFF THE SITE. THE EXACT LOCATIONS SHALL BE COORDINATED WITH THE OWNERS CONSTRUCTION MANAGER.
- K. ALL MATERIALS SPILLED, DROPPED, WASHED, OR TRACKED FROM VEHICLES ONTO ROADWAYS OR INTO STORM DRAINS MUST BE REMOVED IMMEDIATELY.
- L. CONTRACTORS OR SUBCONTRACTORS WILL BE RESPONSIBLE FOR REMOVING SEDIMENT IN THE DETENTION POND AFTER THE STABILIZATION OF THE SITE AND ANY SEDIMENT THAT MAY HAVE COLLECTED IN THE STORM SEDIMENT DRAINAGE SYSTEMS. CONTRACTORS OR SUBCONTRACTORS WILL ALSO BE RESPONSIBLE TO CLEAN THE SWALE FROM ANY SEDIMENT IF NECESSARY.
- M. IF SOIL STOCKPILING IS EMPLOYED ON THE SITE, SILT FENCES SHALL BE USED TO HELP CONTAIN THE SEDIMENT.
- N. SLOPES SHALL BE LEFT IN A ROUGHENED CONDITION DURING THE GRADING PHASE TO REDUCE RUNOFF VELOCITIES AND EROSION.
- O. SEDIMENT BASINS ARE ATTRACTIVE TO CHILDREN AND CAN BE VERY DANGEROUS. IN ALL CASES, LOCAL ORDINANCES AND REGULATIONS REGARDING HEALTH AND SAFETY MUST BE ADHERED TO.
- P. ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE DISPOSED OF WITHIN 30 DAYS AFTER FINAL STABILIZATION. FINAL STABILIZATION HAS OCCURRED WHEN ALL SOIL DISTURBING ACTIVITIES ARE COMPLETED AND A UNIFORM PERENNIAL VEGETATIVE COVER WITH A DENSITY OF 70% OF THE COVER FOR UNPAVED AREAS AND AREAS NOT COVERED BY PERMANENT STRUCTURES HAS BEEN EMPLOYED.
- Q. DUE TO THE GRADE CHANGES DURING THE DEVELOPMENT OF THE PROJECT, THE CONTRACTOR SHALL BE RESPONSIBLE FOR ADJUSTING THE EROSION CONTROL MEASURES (SILT FENCES, SILT DIKES, ETC.) TO HELP PREVENT EROSION AND STORM WATER POLLUTION.
- R. ALL OFF-SITE CONSTRUCTION SHALL BE STABILIZED AT THE END OF EACH WORKING DAY, THIS INCLUDES THE WORKING OF TRENCHES FOR STORM DRAINS & UTILITY CONSTRUCTION AND PLACEMENT OF GRAVEL OR BITUMINOUS PAVING FOR ROAD CONSTRUCTION.

ALL MEASURES STATED ON THIS SITE MAP, AND IN THE STORM WATER POLLUTION PREVENTION PLAN, SHALL BE MAINTAINED IN FULLY FUNCTIONAL CONDITION UNTIL NO LONGER REQUIRED FOR A COMPLETED PHASE OF WORK OR FINAL STABILIZATION OF THE SITE. ALL EROSION AND SEDIMENTATION CONTROL MEASURE SHALL BE CHECKED BY A QUALIFIED PERSON IN ACCORDANCE WITH THE CONTRACT DOCUMENTS OR THE APPLICABLE PERMIT, WHICHEVER IS MORE STRINGENT, AND REPAIRED IN ACCORDANCE WITH THE FOLLOWING:

1. INLET PROTECTION DEVICES AND BARRIERS SHALL BE REPAIRED OR REPLACED IF THEY SHOW SIGNS OF UNDERMINING OR DETEIORATION.
2. ALL SEEDED AREAS SHALL BE CHECKED REGULARLY TO SEE THAT GOOD STAND IS MAINTAINED. AREAS SHALL BE FERTILIZED, WATERED, AND WEEDS AS NEEDED.
3. SILT FENCES SHALL BE REPAIRED TO THEIR ORIGINAL CONDITIONS IF DAMAGED. SEDIMENT SHALL BE REMOVED FROM THE SILT FENCES WHEN IT REACHES ONE-HALF OF THE SILT FENCE.
4. TRACKING PREVENTION MATS SHALL BE MAINTAINED AND REPLACED AS NEEDED. TRACKING MATS WHICH WILL PREVENT TRACKING OR FLOW OF MUD ONTO PUBLIC RIGHTS-OF-WAY. THIS MAY REQUIRED PERIODIC TOP DRESSING OF THE CONSTRUCTION EXITS AS CONDITIONS DEMAND.
5. TEMPORARY PARKING AREAS SHALL BE KEPT IN GOOD CONDITION (SUITABLE FOR PARKING AND STORAGE). THIS MAY REQUIRE PERIODIC TOP DRESSING OF THE TEMPORARY PARKING AREA AS CONDITIONS DEMAND.
6. PRIOR TO LEAVING THE SITE, ALL VEHICLES SHALL BE CLEANED OF DEBRIS, ANY DEBRIS AND/OR SEDIMENT REACHING THE PUBLIC STREET SHALL BE CLEANED IMMEDIATELY BY A METHOD OTHER THAN FLUSHING.

THE PROPOSED PROJECT WILL CONSTRUCT A VEHICLE SERVICE STATION CONSISTING OF A 1,674 S.F. BUILDING AND ASSOCIATED PARKING AREA.





















ACREAGE OF SITE IS 0.668 ACRES.










DISTURBED ACREAGE OF SITE (INCLUDING OFF-SITE WORK) IS 0.61 ACRES.

ANTICIPATED CONSTRUCTION START DATE IS FALL 2024 AND COMPLETION DATE IS SUMMER 2025.

VALVOLINE'S CONTRACTOR TO TAKE APPROPRIATE MEASURES TO KEEP SEDIMENT FROM ESCAPING SITE AND ALL ACCUMULATED SEDIMENT SHALL BE CLEANED OUT AND REMOVED FROM SITE.

KEY	PRACTICE	DESCRIPTION	NOTES
M	DISTURBED AREA STABILIZATION(W/ MULCHING ONLY)	Temporary protection for disturbed areas; as an erosion retardant cover when temporary grassing is inapplicable.	Straw (1–2 tons/acre), Wood chips (5–6 tons/acre), Wood fiber (0.5–1 tons/acre), Bark (35 cy/acre), Corn stalks (4–6 tons/acre), or Nets/Mats/Chemical stabilizers applicable
TS	DISTURBED AREA STABILIZATION(W/ TEMP. SEEDING)	Planting rapid-growing annual grasses, small grains, or legumes to provide initial, temporary cover for erosion control on disturbed areas.	May–Aug: German millet (40 lbs./ac), Aug–Dec: Ryegrass (120 lbs./ac), Jan–May: Mixture of Ryegrass (120 lbs./ac) and Kobe lespedeza (50 lbs./ac)
PS	DISTURBED AREA STABILIZATION(W/ PERM. SEEDING)	Controlling runoff and preventing erosion by establishing a perennial vegetative cover with seed.	750 (100 lbs./ac for fall) lbs./ac of 10–10–10 fertilizer Mixture of tall fescue (80 lbs./ac) and Kobe lespedeza (40 lbs./ac) with 1000 lbs./ac of 10–10–10 fertilizer and 4,000 lbs./ac of lime *May–Aug: Add 10 lbs./ac German millet *Oct–Feb: Add 40 lbs./ac Ryegrass
SO	DISTURBED AREA STABILIZATION(W/ PERM. SODDING)	Transplanting vegetative sections of plant materials to promptly stabilize areas that are subject to erosion.	Warm Season: Hybrid Bermuda grass, Zoysia grass, Centipede grass, or St Augustine grass Cool Season: Tall fescue/Kentucky bluegrass
DC	DUST CONTROL	Utilize dust control methods whenever there are offsite impacts, especially periods of drought until final stabilization is reached.	Phasing the project, vegetative cover, Mulch, sprinkling water, spray-on-adhesive, calcium chloride, barriers, etc.

- |   |                         |
|---|-------------------------|
|  | CURB AND GUTTER         |
|  | EASEMENT LINE           |
|  | WATER LINE              |
|  | FENCE                   |
|  | SANITARY SEWER LINE     |
|  | GAS LINE                |
|  | OVERHEAD ELECTRIC LINE  |
|  | BURIED ELECTRIC LINE    |
|  | FIRE HYDRANT            |
|  | WATER METER             |
|  | WATER VALVE             |
|  | SANITARY SEWER MANHOLE  |
|  | SANITARY SEWER CLEANOUT |
|  | GAS METER               |
|  | GAS FEATURE             |
|  | ELECTRIC METER          |
|  | LIGHT POLE              |
|  | POWER POLE              |
|  | BOLLARD                 |
|  | TREE                    |

- |   |   |
|---|---|
|  | PROPERTY LINE                                 |
|  | CONTOUR ELEVATIONS                            |
|  | TREE PROTECTION                               |
|  | LIMIT OF DISTURBED AREA                       |
|  | VTC VEHICLE TRACKING CONTROL                  |
|  | SF SEDIMENTATION/SILT FENCE WITH WIRE SUPPORT |
|  | CWA CONCRETE WASHOUT AREA                     |
|  | TS TEMPORARY STORAGE AREA                     |
|  | FLOW ARROW                                    |

- E4 LIMIT OF DISTURBED AREA
- E5 EROSION EELS SEDIMENT BARRIER. SEE DETAIL ON SHEET C-10.2.
- E6 EXISTING STRUCTURE TO BE PROTECTED DURING DEMOLITION AND CONSTRUCTION PHASES.
- E7 SWPPP SIGN.
- E10 CONSTRUCTION ENTRANCE TO BE INSTALLED PRIOR TO CONSTRUCTION ACTIVITIES. SEE DETAIL ON SHEET C-10.2.
- E11 SILT FENCE TO BE INSTALLED PRIOR TO CONSTRUCTION ACTIVITIES. SEE DETAIL ON SHEET C-10.2.
- E12 STORAGE/STAGING AREA.
- E13 SILT FENCE INSTALLATION AND CONDITION TO BE INSPECTED, ASSESSED, AND REPORTED ON TO THE CITY ENGINEER OR ACTING REGIONAL ENGINEER. REPORTS TO BE MADE ON A WEEKLY BASIS TO MAINTAIN EROSION CONTROLS ALONG ALL PROPERTY BOUNDARIES. SILT FENCING IS TO BE MAINTAINED THROUGHOUT ALL CONSTRUCTION ACTIVITIES. ANY SILT AND/OR SEDIMENT BUILD-UP SHALL BE REMOVED AT CONTRACTOR'S EXPENSE IMMEDIATELY AND SILT FENCE SHALL BE RE-INSTALLED AS REQUIRED TO MAINTAIN EROSION CONTROLS.
- E15 CONCRETE WASHOUT. SEE DETAIL ON SHEET C-10.2.
- E18 CHECK DAM. SEE DETAIL ON SHEET C-10.2.

- PHASE I
1. INSTALL STABILIZED CONSTRUCTION ENTRANCES.
2. PREPARE TEMPORARY PARKING AND STORAGE AREA.
3. CONSTRUCT THE SILT FENCES ON THE SITE.
4. INSTALL ALL PERIMETER SEDIMENT MEASURES.
5. INSTALL ALL TEMPORARY EROSION & SEDIMENT CONTROLS AS NEEDED.
- PHASE II
6. BEGIN DEMOLISHING SITE.
7. BEGIN GRADING THE SITE.
8. START CONSTRUCTION OF BUILDING PAD AND STRUCTURES.
9. TEMPORARILY SEED DENuded AREAS.
10. INSTALL UTILITIES, UNDERDRAINS, STORM SEWERS.
11. INSTALL INLET/OUTLET PROTECTION DEVICES.
12. PREPARE SITE FOR PAVING.
- PHASE III
13. PAVE SITE.
14. COMPLETE GRADING AND INSTALL PERMANENT SEEDING AND PLANTING SODDING, AND PERMANENT WATERSHED BLANKET.
15. REMOVE ALL TEMPORARY EROSION AND SEDIMENT CONTROL DEVICES IF SITE IS STABILIZED.


NOTE: GENERAL CONTRACTOR TO COMPLETE TABLE WITH THEIR SPECIFIC PROJECT SCHEDULE

[illegible]

24 HR EMERGENCY CONTACT:  
REX STORER- 662.804.6583

QUIDDITY  
4350 LOCKHILL-SELMA ROAD, SUITE 100  
SAN ANTONIO, TEXAS 78249  
210-494-5511

DATED: 07-13-2023



**HFA**  
HFA-AE, LTD.


1705 S. Walton Blvd., Suite 3  
Bentonville, Arkansas 72712  
t 479.273.7780  
f 888.520.9685  
[www.hfa-ac.com](http://www.hfa-ac.com)

**COPYRIGHT NOTICE**

This drawing is the property of the above referenced Professional and is not to be used for any purpose other than the specific project and site names herein, and cannot be reproduced in any manner without the express written permission from the Professional.

DATE	ISSUE
05/29/2024	CONCEPT PLAN
05/31/2024	OWNER REVIEW
07/30/2024	OTP
10/17/2024	SAWS REV-1

## PROFESSIONAL SEAL



HFA-AE, LT  
F-8576

PROFESSIONAL LICENSE NO: 110941

PROFESSIONAL IN CHARGE

GARRETT SMALL

PROJECT MANAGER

## QUALITY CONTROL

WFM

DRAWN BY  
JAMES J. JONES

---



**VALVOLINE  
INSTANT  
OIL CHANGE**

12420 BANDERA RD.  
HELOTES, TX

PROJECT NUMBER  
06-22-20049

**EROSION CONTROL  
PLAN PHASE 1 OF 2**

SHEET #

# C-3.1



- C. ALL CONTRACTORS AND SUBCONTRACTORS INVOLVED WITH STORM WATER POLLUTION PREVENTION SHALL OBTAIN A COPY OF THE STORM WATER POLLUTION PREVENTION PLAN AND THE STATE OF TEXAS CONSTRUCTION GENERAL PERMIT FOR STORM WATER DISCHARGES AND BECOME FAMILIAR WITH THEIR CONTENTS.
- B. THE TEMPORARY PARKING AND STORAGE AREA SHALL ALSO BE USED AS THE EQUIPMENT MAINTENANCE AREA, EQUIPMENT CLEANING AREA, EMPLOYEE BREAK AREA, AND AREA FOR LOCATING PORTABLE FACILITIES, OFFICE TRAILERS, AND TOILET FACILITIES. THE EXACT LOCATIONS SHALL BE COORDINATED WITH THE OWNERS CONSTRUCTION MANAGER.
- C. ALL WASH WATER (CONCRETE TRUCKS, VEHICLE CLEANING, EQUIPMENT CLEANING, ETC.) SHALL BE DISPOSED OF IN A MANNER THAT PREVENTS CONTACT BETWEEN THESE MATERIALS AND STORM WATER THAT IS DISCHARGED FROM THE SITE.
- D. MAINTAIN ON THE SITE OR HAVE READILY AVAILABLE SUFFICIENT OIL AND GREASE ABSORBING MATERIALS AND FLUTATION BOOMS TO CONTAIN AND CLEAN-UP SPILL WATER OR CHEMICAL SPLASHES AND LEAKS.
- E. DUST ON THE SITE SHALL BE CONTROLLED BY SPRAYING WATER ON DRY AREAS OF THE SITE. THE USE OF MOTOR OILS AND OTHER PETROLEUM BASED OR TOXIC LIQUIDS FOR DUST SUPPRESSION OPERATIONS IS PROHIBITED.
- F. NO RUBBISH, TRASH, GARBAGE, OR OTHER SUCH MATERIALS SHALL BE DISCHARGED INTO DRAINAGE DITCHES OR WATERS OF THE STATE.
- G. ALL STORM WATER POLLUTION PREVENTION MEASURES PRESENTED ON THIS PLAN, AND IN THE STORM WATER POLLUTION PREVENTION PLAN, SHALL BE INITIATED AS SOON AS PRACTICABLE.
- H. NEW OR AFFECTED CUT OR FILLED SLOPES MUST BE AT AN ANGLE THAT CAN BE RETAINED BY VEGETATIVE COVER, AND MUST BE PROVIDED WITH A GROUND COVER SUFFICIENT TO RETAIN EROSION WITHIN 21 CALENDAR DAYS OF COMPLETION OF ANY PHASE (ROUGH OR FINAL) OF GRADING.
- I. A PERMANENT GROUND COVER, SUFFICIENT RESTRAIN EROSION, MUST BE PROVIDED WITHIN THE SHORTER OF 15 CALENDAR DAYS OF COMPLETION OF ANY PHASE (ROUGH OR FINAL) OF GRADING.
- J. IF THE ACTION OF VEHICLES TRAVELING OVER THE GRAVEL CONSTRUCTION ENTRANCES IS NOT SUFFICIENT TO REMOVE THE MAJORITY OF DIRT OR MUD, THEN THE TIRES MUST BE WASHED BEFORE THE VEHICLES ENTER A PUBLIC ROAD. IF WASHING IS USED, PROVISIONS MUST BE MADE TO INTERCEPT THE WASH WATER AND TRAP THE SEDIMENT BEFORE IT IS CARRIED OFF THE SITE. THE EXACT LOCATIONS SHALL BE COORDINATED WITH THE OWNERS CONSTRUCTION MANAGER.
- K. ALL MATERIALS SPILLED, DROPPED, WASHED, OR TRACKED FROM VEHICLES ONTO ROADWAYS OR INTO STORM DRAINS MUST BE REMOVED IMMEDIATELY.
- L. CONTRACTORS OR SUBCONTRACTORS WILL BE RESPONSIBLE FOR REMOVING SEDIMENT IN THE DETENTION Pond AFTER THE STABILIZATION OF THE SITE AND ANY SEDIMENT THAT MAY HAVE COLLECTED IN THE STORM SEWER DRAINAGE BASIN. THE CONTRACTOR OR SUBCONTRACTORS WILL ALSO BE RESPONSIBLE TO CLEAN THE SWALE FROM ANY SEDIMENT IF NECESSARY.
- M. IF SOIL STOCKPILES IS EMPLOYED ON THE SITE, SILT FENCES SHALL BE USED TO HELP CONTAIN THE SEDIMENT.
- N. SLOPES SHALL BE LEFT IN A ROUGHENED CONDITION DURING THE GRADING PHASE TO REDUCE RUNOFF VELOCITIES AND EROSION.
- O. SEDIMENT BASINS ARE ATTRACTIVE TO CHILDREN AND CAN BE VERY DANGEROUS. IN ALL CASES, LOCAL ORDINANCES AND REGULATIONS REGARDING HEALTH AND SAFETY MUST BE ADHERED TO.
- P. ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES SHALL BE DISPOSED OF WITHIN 30 DAYS AFTER FINAL STABILIZATION. FINAL STABILIZATION HAS OCCURRED WHEN ALL SOIL DISTURBING ACTIVITIES ARE COMPLETED AND A UNIFORM PERENNIAL VEGETATIVE COVER WITH A DENSITY OF 70% OF THE COVER FOR UNPAVED AREAS AND AREAS NOT COVERED BY PERMANENT STRUCTURES HAS BEEN EMPLOYED.
- Q. DUE TO THE GRADE CHANGES DURING THE DEVELOPMENT OF THE PROJECT, THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE CONSTRUCTION OF EROSION CONTROL MEASURES (SILT FENCES, SILT DIKES, ETC.) TO HELP PREVENT EROSION AND STORM WATER POLLUTION.
- R. ALL OFF-SITE CONSTRUCTION SHALL BE STABILIZED AT THE END OF EACH WORKING DAY, THIS INCLUDES BACKFILLING OF TRENCHES FOR STORM DRAINS & UTILITY CONSTRUCTION AND PLACEMENT OF GRAVEL OR BITUMINOUS PAVING FOR ROAD CONSTRUCTION.

ALL MEASURES STATED ON THIS SITE MAP, AND IN THE STORM WATER POLLUTION PREVENTION PLAN, SHALL BE MAINTAINED IN FULLY FUNCTIONAL CONDITION UNTIL NO LONGER REQUIRED FOR A COMPLETED PHASE OF WORK OR FINAL STABILIZATION OF THE SITE. ALL EROSION AND SEDIMENTATION CONTROL MEASURE SHALL BE CHECKED BY A QUALIFIED PERSON IN ACCORDANCE WITH THE CONTRACT DOCUMENTS OR THE APPLICABLE PERMIT, WHICHEVER IS MORE STRINGENT, AND REPAIRED IN ACCORDANCE WITH THE FOLLOWING:

- THE PROPOSED PROJECT WILL CONSTRUCT A VEHICLE SERVICE STATION CONSISTING OF A 1,674 S.F. BUILDING AND ASSOCIATED PARKING AREA.

ACREAGE OF SITE IS 0.668 ACRES.

DISTURBED ACREAGE OF SITE (INCLUDING OFF-SITE WORK) IS 0.61 ACRES

ANTICIPATED CONSTRUCTION START DATE IS FALL 2024 AND COMPLETION DATE IS SUMMER 2025

VALVOLINE'S CONTRACTOR TO TAKE APPROPRIATE MEASURES TO KEEP SEDIMENT FROM ESCAPING SITE AND ALL ACCUMULATED SEDIMENT SHALL BE CLEANED OUT AND REMOVED FROM SITE.

#


**PHASE III**

13. PAVE SITE.
14. COMPLETE GRADING AND INSTALL PERMANENT SEEDING AND PLANTING, SODDING, AND PERMANENT MATTING BLANKET.
15. REMOVE ALL TEMPORARY EROSION AND SEDIMENT CONTROL DEVICES (ONLY IF SITE IS STABILIZED).

KEY	PRACTICE	DESCRIPTION	NOTES
M	DISTURBED AREA STABILIZATION(W/ MULCHING ONLY)	Temporary protection for disturbed areas; as an erosion retardant cover when temporary grassing is inapplicable.	Straw (1–2 tons/acre), Wood chips (5–6 tons/acre), Wood fiber (0.5–1 tons/acre), Bark (35 cy/acre), Corn stalks (4–6 tons/acre), or Nets/Mats/Chemical stabilizers applicable
TS	DISTURBED AREA STABILIZATION(W/ TEMP. SEEDING)	Planting rapid-growing annual grasses, small grains, or legumes to provide initial, temporary cover for erosion control on disturbed areas.	May–Aug: German millet (40 lbs./ac), Aug–Dec: Ryegrass (120 lbs./ac), Jan–May: Mixture of Ryegrass (120 lbs./ac) and Kobe lespedeza (50 lbs./ac)
PS	DISTURBED AREA STABILIZATION(W/ PERM. SEEDING)	Controlling runoff and preventing erosion by establishing a perennial vegetative cover with seed.	750 (100 lbs./ac for fall) lbs./ac of 10–10–10 fertilizer Mixture of tall fescue (80 lbs./ac) and Kobe lespedeza (40 lbs./ac) with 1000 lbs./ac of 10–10–10 fertilizer and 4,000 lbs./ac of lime *May–Aug: Add 10 lbs/acre German millet *Oct–Feb.: Add 40 lbs/acre Ryegrass
SO	DISTURBED AREA STABILIZATION(W/ PERM. SODDING)	Transplanting vegetative sections of plant materials to promptly stabilize areas that are subject to erosion.	Warm Season: Hybrid Bermuda grass, Zoysia grass, Centipede grass, or St Augustine grass Cool Season: Tall fescue/Kentucky bluegrass
DC	DUST CONTROL	Utilize dust control methods whenever there are offsite impacts, especially periods of drought until final stabilization is reached.	Phasing the project, vegetative cover, Mulch, sprinkling water, spray-on-adhesive, calcium chloride, barriers, etc.

[illegible]

DATED: 07-13-2023



PROFESSIONAL LICENSE NO: 110942

PROFESSIONAL IN CHARGE

**PROJECT MANAGER**

KK

QUALITY CONTROL  
MEM

DRAWN BY

JKP/HV



SHEET #

## C-3.2



TEXAS COMMISSION ON ENVIRONMENTAL QUALITY  
CONTRIBUTING ZONE PLAN  
GENERAL CONSTRUCTION NOTES:

Edwards Aquifer Protection Program Construction Notes - Legal Disclaimer

*The following listed "construction notes" are intended to be advisory in nature only and do not constitute an approval or conditional approval by the Executive Director (ED), nor do they constitute a comprehensive listing of rules or conditions to be followed during construction. Further actions may be required to achieve compliance with TCEQ regulations found in Title 30, Texas Administrative Code (TAC), Chapters 213 and 217, as well as local ordinances and regulations providing for the protection of water quality. Additionally, nothing contained in the following listed "construction notes" restricts the powers of the ED, the commission or any other governmental entity to prevent, correct, or curtail activities that result or may result in pollution of the Edwards Aquifer or hydrologically connected surface waters. The holder of any Edwards Aquifer Protection Plan containing "construction notes" is still responsible for compliance with Title 30, TAC, Chapters 213 or any other applicable TCEQ regulation, as well as all conditions of an Edwards Aquifer Protection Plan through all phases of plan implementation. Failure to comply with any condition of the ED's approval, whether or not in contradiction of any "construction notes," is a violation of TCEQ regulations and any violation is subject to administrative rules, orders, and penalties as provided under Title 30, TAC § 213.10 (relating to Enforcement). Such violations may also be subject to civil penalties and injunction. The following listed "construction notes" in no way represent an approved exception by the ED to any part of Title 30 TAC, Chapters 213 and 217, or any other TCEQ applicable regulation.*

- A written notice of construction must be submitted to the TCEQ regional office at least 48 hours prior to the start of any ground disturbance or construction activities. This notice must include:
  - the name of the approved project;
  - the activity start date; and
  - the contact information of the prime contractor.
- All contractors conducting regulated activities associated with this project should be provided with complete copies of the approved Contributing Zone Plan (CZP) and the TCEQ letter indicating the specific conditions of its approval. During the course of these regulated activities, the contractor(s) should keep copies of the approved plan and approval letter on-site.
- No hazardous substance storage tank shall be installed within 150 feet of a water supply source, distribution system, well, or sensitive feature.
- Prior to beginning any construction activity, all temporary erosion and sedimentation (E&S) control measures must be properly installed and maintained in accordance with the manufacturers specifications. If inspections indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations. These controls must remain in place until the disturbed areas have been permanently stabilized.
- Any sediment that escapes the construction site must be collected and properly disposed of before the next rain event to ensure it is not washed into surface streams, sensitive features, etc.
- Sediment must be removed from the sediment traps or sedimentation basins when it occupies 50% of the basin's design capacity.
- Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from being discharged offsite.
- All excavated material that will be stored on-site must have proper E&S controls.
- If portions of the site will have a cease in construction activity lasting longer than 14 days, soil stabilization in those areas shall be initiated as soon as possible prior to the 14<sup>th</sup> day of inactivity. If activity will resume prior to the 21<sup>st</sup> day, stabilization measures are not required. If drought conditions or inclement weather prevent action by the 14<sup>th</sup> day, stabilization measures shall be initiated as soon as possible.
- The following records should be maintained and made available to the TCEQ upon request:
  - the dates when major grading activities occur;
  - the dates when construction activities temporarily or permanently cease on a portion of the site; and
  - the dates when stabilization measures are initiated.
- The holder of any approved CZP must notify the appropriate regional office in writing and obtain approval from the executive director prior to initiating any of the following:
  - any physical or operational modification of any best management practices (BMPs) or structure(s), including but not limited to temporary or permanent ponds, dams, berms, silt fences, and diversionary structures;
  - any change in the nature or character of the regulated activity from that which was originally approved;
  - any change that would significantly impact the ability to prevent pollution of the Edwards Aquifer; or
  - any development of land previously identified as undeveloped in the approved contributing zone plan.

Austin Regional Office  
12100 Park 35 Circle, Building A  
Austin, Texas 78763-1808  
Phone (512) 339-2929  
Fax (512) 339-3795

San Antonio Regional Office  
14250 Judson Road  
San Antonio, Texas 78233-4480  
Phone (210) 490-3096  
Fax (210) 545-4329




1705 S. Walton Blvd., Suite 3  
Bentonville, Arkansas 72712  
t 479.273.7780  
f 888.520.9685  
www.hfa-ac.com

**COPYRIGHT NOTICE**  
This drawing is the property of the above referenced Professional and is not to be used for any purpose other than the specific project and site names herein, and cannot be reproduced in any manner without the express written permission from the Professional.

DATE	ISSUE
05/29/2024	CONCEPT PLAN
05/31/2024	OWNER REVIEW
07/30/2024	OTP
10/17/2024	SAWS REV-1

PROFESSIONAL SEAL



HFA-AE, LTD  
F-8576

PROFESSIONAL LICENSE NO: 110942

PROFESSIONAL IN CHARGE

GARRETT SMALL

PROJECT MANAGER

KK


QUALITY CONTROL

WFM

DRAWN BY

JKP/HV

PROJECT NAME



**VALVOLINE  
INSTANT  
OIL CHANGE**

12420 BANDERA RD.  
HELOTES, TX

PROJECT NUMBER  
06-22-20049

SHEET NAME

**TCEQ NOTES**


SHEET #

**C-3.3**

SURVEY PROVIDED BY:

QUIDDITY  
4350 LOCKHILL-SELMA ROAD, SUITE 100  
SAN ANTONIO, TEXAS 78249  
210-494-8511

DATED: 07-13-2023






## GENERAL SITE NOTES:

- CONTRACTOR MUST SECURE ALL NECESSARY PERMITS PRIOR TO STARTING WORK.
- IF THE CONTRACTOR, IN THE COURSE OF THE WORK, FINDS ANY DISCREPANCIES BETWEEN THE PLANS AND THE PHYSICAL CONDITIONS OF THE LOCALITY, OR ANY ERRORS OR OMISSIONS IN THE PLANS OR IN THE LAYOUT AS GIVEN BY THE ENGINEER, IT SHALL BE HIS DUTY TO IMMEDIATELY INFORM THE ENGINEER, IN WRITING, AND THE ENGINEER WILL PROMPTLY VERIFY THE SAME. ANY WORK DONE AFTER SUCH A DISCOVERY, UNTIL AUTHORIZED, WILL BE AT THE CONTRACTOR'S RISK.
- CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFICATION OF ALL SETBACKS, EASEMENTS, AND DIMENSIONS SHOWN HEREON BEFORE BEGINNING CONSTRUCTION.
- ALL CONSTRUCTION MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE TO THE STATE AND LOCAL GOVERNMENT AGENCY'S LATEST CONSTRUCTION SPECIFICATIONS AND DETAILS.
- ALL HANDICAP SITE FEATURES SHALL BE CONSTRUCTED TO MEET ALL FEDERAL, STATE AND LOCAL CODE.
- NOTIFY THE CITY INSPECTOR TWENTY-FOUR (24) HOURS BEFORE BEGINNING EACH PHASE OF CONSTRUCTION.
- THE CONTRACTOR SHALL CAREFULLY PRESERVE BENCHMARKS, REFERENCE POINTS, AND STAKES.
- ARCHITECTURAL PLANS ARE TO BE USED FOR BUILDING STAKE OUT.
- ALL DIMENSIONS ARE FROM FACE OF BUILDING, CURB, AND WALL UNLESS OTHERWISE SPECIFIED ON PLANS.
- CONTRACTOR SHALL MAINTAIN THE SITE IN A MANNER SO THAT WORKMEN AND PUBLIC SHALL BE PROTECTED FROM INJURY, AND ADJOINING PROPERTY PROTECTED FROM DAMAGE.
- CONTRACTOR IS RESPONSIBLE FOR DAMAGE TO ANY EXISTING ITEM AND/OR MATERIAL INSIDE OR OUTSIDE CONTRACT LIMITS DUE TO CONSTRUCTION OPERATION.
- ALL STREET SURFACES, DRIVEWAYS, CULVERTS, CURB AND GUTTERS, ROADSIDE DRAINAGE DITCHES AND OTHER STRUCTURES THAT ARE DISTURBED OR DAMAGED IN ANY MANNER AS A RESULT OF CONSTRUCTION SHALL BE REPLACED OR REPAIRED IN ACCORDANCE WITH THE SPECIFICATIONS.
- ALL ROAD WORK SHALL BE PERFORMED IN ACCORDANCE WITH THE STATE AND LOCAL GOVERNMENT AGENCY SPECIFICATIONS.
- STANDARD/HEAVY DUTY PAVEMENT AND CONCRETE SECTIONS SHALL FOLLOW THE RECOMMENDATIONS OF THE GEOTECHNICAL REPORT PREPARED BY GILES ENGINEERING, DATED AUGUST 8, 2023
- ALL CURB RADII SHALL BE 5' UNLESS OTHERWISE NOTED ON THE PLANS.

## SITE KEY NOTES

- #
- S1 CURB AND GUTTER PER VIOC STANDARDS. REFER TO DETAIL ON C-10.0  
S5 TAPER CURB TO MATCH EXISTING  
S6 TAPER CURB FROM 6" TO 0" OVER 10'. REFER TO DETAIL ON C-10.0  
S7 LIMITS OF SAWCUT  
S8 MATCH EXISTING PAVEMENT ELEVATION. REFER TO DETAIL ON C-10.0  
S9 EXISTING PAVEMENT TO REMAIN  
S10 STANDARD DUTY CONCRETE PAVING (PER PAVING PLAN)  
S11 HEAVY DUTY CONCRETE PAVING (PER PAVING PLAN)  
S13 CONCRETE SIDEWALK. REFER TO DETAIL ON C-10.0  
S14 BLACK "COLOR TOP" CONCRETE SEALER BY SHERWIN WILLIAMS  
S15 ADA SIDEWALK RAMP @ 8.33% MAX. REFER TO DETAIL ON C-10.0  
S17 MONUMENT SIGN (PER ARCH. PLANS)  
S18 DUMPSTER ENCLOSURE (PER ARCH. PLANS)  
S19 BICYCLE RACK (SEE NOTE FOR NUMBER). REFER TO DETAIL ON C-10.0  
S20 CONDENSING UNIT. REFER TO MECHANICAL PLANS  
S21 CONCRETE WHEEL STOPS (SEE NOTE FOR NUMBER). REFER TO DETAIL ON C-10.0  
S23 ADA ACCESSIBLE PARKING SPACE AND AISLE STRIPING & SYMBOL OF ACCESSIBILITY (TYPICAL-PER ADA AND LOCAL REQUIREMENTS). REFER TO DETAIL ON C-10.0  
S24 VAN ACCESSIBLE PARKING SIGN (TYPICAL-PER ADA AND LOCAL REQUIREMENTS). REFER TO DETAIL ON C-10.0  
S26 DIRECTIONAL TRAFFIC ARROW (PER LOCAL CODES). REFER TO DETAIL ON C-10.0  
S27 FIRE LANE STRIPING (PER LOCAL CODES). REFER TO DETAIL ON C-10.0  
S28 PARKING STALL STRIPING (PER LOCAL CODES). REFER TO DETAIL ON C-10.0  
S36 BOLLARD (SEE NOTE FOR NUMBER). REFER TO DETAIL ON C-10.0  
S37 LIGHT POLE (TYPICAL-PER LIGHTING PLAN)  
S38 LANDSCAPE AREA (PER LANDSCAPE PLAN)  
S39 LANDSCAPE ISLAND (PER LANDSCAPE PLAN)  
S45 "DO NOT ENTER" PAVEMENT MARKING. REFER TO DETAIL ON C-10.1  
S58 CURB/WALL. REFER TO DETAIL ON C-10.1  
S67 SERVICE BELL HOSE. (PER ARCH PLANS)  
S68 TYPE "B" CURB AND GUTTER WITH FLUSH SIDEWALK. REFER TO DETAIL ON C-10.0  
S69 TYPE "B" CURB AND GUTTER WITH OFFSET SIDEWALK. REFER TO DETAIL ON C-10.0  
S70 TAPER CURB FROM 6" TO 0" OVER 2'



## EXISTING LEGEND

---	CURB AND GUTTER
---	EASEMENT LINE
---W---W---	WATER LINE
---	FENCE
---SAN---SAN---	SANITARY SEWER LINE
---	GAS LINE
---OE---OE---	OVERHEAD ELECTRIC LINE
---	BURIED ELECTRIC LINE
---	FIRE HYDRANT
WM	WATER METER
WV	WATER VALVE
SM	SANITARY SEWER MANHOLE
SC	SANITARY SEWER CLEANOUT
GM	GAS METER
GF	GAS FEATURE
EM	ELECTRIC METER
LP	LIGHT POLE
PP	POWER POLE
BL	BOLLARD
T	TREE


## PROPOSED LEGEND

---	PROPERTY LINE
---	PROPOSED CURB & GUTTER
---	PROPOSED SERVICE BELL HOSE
---	PROPOSED SITE LIGHT, SEE PHOTOMETRIC PLAN
---	PROPOSED DRAINAGE STRUCTURES (SEE GRADING/DRAINAGE PLANS)
WM	WATER METER, (SEE UTILITY PLAN)
WV	SEWER STRUCTURES, (SEE UTILITY PLAN)
---	DIRECTIONAL PAVEMENT MARKING
---	PROPOSED SAW CUT
---	PROPOSED FIRE LANE MARKING
---	PROPOSED HEAVY DUTY CONCRETE PAVEMENT. REFER TO DETAIL P9 ON PAVING PLAN
---	PROPOSED CONCRETE SIDEWALK PAVEMENT. REFER TO DETAIL P10 ON PAVING PLAN.
---	PROPOSED BLACK "COLOR TOP" CONCRETE SEALER BY SHERWIN WILLIAMS.
---	PROPOSED STANDARD DUTY CONCRETE PAVEMENT. REFER TO KEYNOTE P10 PAVING PLAN.

## SURVEY PROVIDED BY:

QUIDDITY  
4350 LOCKHILL-SELMA ROAD, SUITE 100  
SAN ANTONIO, TEXAS 78249  
210-494-5511

DATED: 07-13-2023




## SITE DATA SUMMARY

VALVOLINE TRACT:	0.668 ACRES/29,098 SF
ZONING:	B3-OD
BUILDING SF:	1,674 SF
F.A.R. (FLOOR/AREA RATIO):	1.0.06
LOT COVERAGE:	0.06 (1,674 SF)
PARKING REQUIRED:	1/200SF = 1,674/200 = 8 (1 ADA)
PARKING PROVIDED:	9 (1 ADA)
PERVIOUS COVER:	8,659 SF OR 30%
IMPERVIOUS COVER:	20,439 SF OR 70%
REQUIRED BICYCLE PARKING:	N/A
PROVIDED BICYCLE PARKING:	4



DATE	ISSUE
05/29/2024	CONCEPT PLAN
05/31/2024	OWNER REVIEW
07/30/2024	OTP
10/17/2024	SAWS REV-1

PROFESSIONAL SEAL



HFA-AE, LTD  
F-8576

PROFESSIONAL LICENSE NO: 110942

PROFESSIONAL IN CHARGE

GARRETT SMALL

PROJECT MANAGER

KK

QUALITY CONTROL

WFM

DRAWN BY

JKP/HV

PROJECT NAME



**VALVOLINE  
INSTANT  
OIL CHANGE**

12420 BANDERA RD.  
HELOTES, TX

PROJECT NUMBER

06-22-20049

SHEET NAME

**PAVING PLAN**

SHEET #

**C-4.1**


## GENERAL PAVING NOTES:

- CONTRACTOR MUST SECURE ALL NECESSARY PERMITS PRIOR TO STARTING WORK.
- IF THE CONTRACTOR, IN THE COURSE OF THE WORK, FINDS ANY DISCREPANCIES BETWEEN THE PLANS AND THE PHYSICAL CONDITIONS OF THE LOCALITY, OR ANY ERRORS OR OMISSIONS IN THE PLANS OR IN THE LAYOUT AS GIVEN BY THE ENGINEER, IT SHALL BE HIS DUTY TO IMMEDIATELY INFORM THE ENGINEER, IN WRITING, AND THE ENGINEER WILL PROMPTLY VERIFY THE SAME. ANY WORK DONE AFTER SUCH A DISCOVERY, UNTIL AUTHORIZED, WILL BE AT THE CONTRACTOR'S RISK.
- CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFICATION OF ALL SETBACKS, EASEMENTS, AND DIMENSIONS SHOWN HEREON BEFORE BEGINNING CONSTRUCTION.
- ALL CONSTRUCTION MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE TO THE STATE AND LOCAL GOVERNMENT AGENCY LATEST CONSTRUCTION SPECIFICATIONS AND DETAILS.
- ALL HANDICAP SITE FEATURES SHALL BE CONSTRUCTED TO MEET ALL FEDERAL, STATE AND LOCAL CODE.
- NOTIFY THE COUNTY INSPECTOR TWENTY-FOUR (24) HOURS BEFORE BEGINNING EACH PHASE OF CONSTRUCTION.
- THE CONTRACTOR SHALL CAREFULLY PRESERVE BENCHMARKS, REFERENCE POINTS, AND STAKES.
- ARCHITECTURAL PLANS ARE TO BE USED FOR BUILDING STAKE OUT.
- ALL DIMENSIONS ARE FROM FACE OF BUILDING, CURB, AND WALL UNLESS OTHERWISE SPECIFIED ON PLANS.
- CONTRACTOR SHALL MAINTAIN THE SITE IN A MANNER SO THAT WORKMEN AND PUBLIC SHALL BE PROTECTED FROM INJURY, AND ADJOINING PROPERTY PROTECTED FROM DAMAGE.
- CONTRACTOR IS RESPONSIBLE FOR DAMAGE TO ANY EXISTING ITEM AND/OR MATERIAL INSIDE OR OUTSIDE CONTRACT LIMITS DUE TO CONSTRUCTION OPERATION.
- ALL STREET SURFACES, DRIVEWAYS, CULVERTS, CURB AND GUTTERS, ROADSIDE DRAINAGE DITCHES AND OTHER STRUCTURES THAT ARE DISTURBED OR DAMAGED IN ANY MANNER AS A RESULT OF CONSTRUCTION SHALL BE REPLACED OR REPAIRED IN ACCORDANCE WITH THE SPECIFICATIONS.
- ALL ROAD WORK SHALL BE PERFORMED IN ACCORDANCE WITH THE STATE AND LOCAL GOVERNMENT AGENCY SPECIFICATIONS.
- STANDARD/HEAVY DUTY PAVEMENT AND CONCRETE SECTIONS SHALL FOLLOW THE RECOMMENDATIONS OF THE GEOTECHNICAL REPORT PREPARED BY GILES ENGINEERING, DATED AUGUST 8, 2023
- ALL CURB RADII SHALL BE 5' UNLESS OTHERWISE NOTED ON THE PLANS.


## PAVING KEY NOTES

- P1 MATCH EXISTING PAVEMENT ELEVATION  
P2 EXISTING PAVEMENT TO REMAIN  
P3 CONCRETE SIDEWALK. REFER TO DETAIL ON C-10.0  
P5 MATCH EXISTING SIDEWALK ELEVATIONS  
P8 STANDARD DUTY CONCRETE PAVING (SEE PAVING DETAIL)  
P9 HEAVY DUTY CONCRETE PAVING (SEE PAVING DETAIL)  
P10 DUMPSTER PAD TO BE HEAVY DUTY CONCRETE (SEE PAVING DETAIL)  
P15 BLACK "COLOR TOP" CONCRETE SEALER BY SHERWIN WILLIAMS

- PAVING NOTES:
- REFER TO GEOTECHNICAL REPORT BY GILES ENGINEERING ASSOCIATES, INC., DATED 05/03/2024 OR ITS LATEST REVISION FOR ADDITIONAL RECOMMENDATIONS AND REQUIREMENTS. IF ANY CONFLICTS WITH THESE DETAILS, THE MORE STRINGENT SPECIFICATION SHALL APPLY.




**P10 STANDARD DUTY CONCRETE PAVING**  
N.T.S.




**P9 HEAVY DUTY CONCRETE PAVING**  
N.T.S.

## EXISTING LEGEND




## PROPOSED LEGEND



## SURVEY PROVIDED BY:

QUIDDITY  
4350 LOCKHILL-SELMA ROAD, SUITE 100  
SAN ANTONIO, TEXAS 78249  
210-494-5511

DATED: 07-13-2023








## #

U68	TELEPHONE SERVICE LINE. CONTRACTOR SHALL COORDINATE WITH TELEPHONE COMPANY PRIOR TO ANY EXCAVATION OR INSTALLATION OF CONDUITS.
U70	UTILITY TRENCH AND BEDDING, REFER TO DETAIL ON C-10.1
U71	WYE FITTING

	PROPERTY LINE
	CURB AND GUTTER
	EASEMENT LINE
	GAS LINES
	TELEPHONE LINES
	SANITARY SEWER LINES
	WATER LINES
	UNDERGROUND ELECTRIC LINES
	LIGHT POLES
	SANITARY SEWER CLEAN OUT
	WATER METER
	RPZ/BFP
	WATER VALVE
	DRAINAGE STRUCTURES (SEE GRADING/DRAINAGE PLANS)
	STORM SEWER ROOF DRAIN AND SUMP PUMP PIPE


1. CONTRACTOR IS TO VERIFY THE LOCATION OF ALL EXISTING UTILITIES PRIOR TO CONSTRUCTION AND ENSURE NO CONFLICTS EXIST WITH PROPOSED IMPROVEMENTS. NOTIFY ENGINEER IMMEDIATELY IF UTILITIES ARE NOT IDENTIFIED OR IF THERE IS A DISCREPANCY BETWEEN THE RECORD DRAWINGS AND EACH RESPECTIVE UTILITY COMPANY IN ORDER TO RELOCATE IF NEEDED IN CONFORMANCE WITH THEIR GUIDELINES.
2. CONTRACTOR SHALL NOTIFY AND COORDINATE WITH THE APPROPRIATE UTILITY COMPANY PRIOR TO THE COMMENCEMENT OF ANY WORK THAT MAY AFFECT ANY EXISTING UTILITY. THE CONTRACTOR SHALL NOTIFY FOR OBTAINING ANY PERMITS REQUIRED FOR DEMOLITION AND HAUL OFF FROM THE APPROPRIATE AUTHORITIES.
3. AUTHORIZATION MUST BE OBTAINED FROM THE SAN ANTONIO WATER SYSTEM TO CONSTRUCT, ALTER OR MODIFY A WATER OR SEWER LINE. CONSTRUCTION OF WATER AND SEWER INFRASTRUCTURE WILL BE AUTHORIZED BY THE WATER SYSTEM UPON:
  - a. APPROVAL OF SUBMITTED PLANS.
  - b. NOTIFICATION OF THE WATER SYSTEM AT LEAST 24 HOURS PRIOR TO STARTING CONSTRUCTION.
4. AT THE COMPLETION OF THE WATER AND/OR SEWER CONSTRUCTION AND PRIOR TO RECORDING THE FINAL PLAT, THE CONTRACTOR SHALL SUBMIT TO THE CITY INSPECTION RECORD DRAWINGS OF THE PROJECT.
5. BUILDING CONTRACTOR SHALL BE RESPONSIBLE FOR COORDINATION WITH THE GAS COMPANY FOR THE CONSTRUCTION OF THE GAS LINE BETWEEN METER AND MAIN.
6. BUILDING CONTRACTOR SHALL BE RESPONSIBLE FOR COORDINATION WITH THE POWER COMPANY FOR THE CONSTRUCTION OF ELECTRICAL CONDUIT TO PROVIDE SERVICE TO THE TRANSFORMER.
7. THE CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFYING, PRIOR TO CONSTRUCTION, ALL EXISTING LOCATIONS AND INVERT ELEVATIONS OF SANITARY SEWERS, STORM DRAINAGE, AND WATER MAINS, IF ANY. CONSTRUCTION OF ANY NEW SANITARY SEWER, STORM DRAINAGE, OR WATER MAIN SHALL BE NOTIFIED TO THE ENGINEER IMMEDIATELY. WORK SHALL NOT PROCEED UNTIL THE CONTRACTOR IS NOTIFIED BY THE ENGINEER.
8. CONCORD TO EXISTING UTILITIES AND INSTALL UTILITIES IN COMPLIANCE WITH REQUIREMENTS OF APPROPRIATE JURISDICTIONAL AGENCIES.
9. COORDINATE WITH BUILDING PLANS TO ASSURE ACCURACY OF UTILITY CONNECTIONS AND COMPLIANCE WITH LOCAL CODES.
10. ALL SEWERS TO BE MAINTAINED THROUGHOUT CONSTRUCTION, INCLUDING CLEANING OF ANY SILT OR DEBRIS ACCUMULATED IN STRUCTURES.
11. ALL SURPLUS EXCAVATED MATERIAL FROM THE TRENCH SHALL BE DISPOSED OFF THE SITE BY CONTRACTOR.
12. CONTRACTOR SHALL MAINTAIN PROPER ROUTING AND POINT OF TERMINATION WITH ALL UTILITY COMPANIES.
13. ALL WATER LINES SHALL HAVE AT LEAST FOUR AND ONE HALF (4 1/2) FEET ABOVE GROUND COVER FROM THE TOP OF THE PIPE TO THE FINISHED GROUND SURFACE.
14. ALL WATER LINES 2" OR SMALLER SHALL BE TYPE K-COPPER.
15. THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING UTILITY LOCATES.

DATED: 07-13-2023



## C-4.2


















GENERAL GRADING/DRAINAGE NOTES:

1. ALL GRADING AND SITE PREPARATION SHALL CONFORM WITH SPECIFICATIONS CONTAINED IN THE GEOTECHNICAL REPORT.
2. ALL CONSTRUCTION MATERIALS AND WORKMANSHIP SHALL BE IN ACCORDANCE TO THE CITY LATEST CONSTRUCTION SPECIFICATIONS AND DETAILS.
3. PRIOR TO ANY EXCAVATION OF THE PROJECT SITE, THE CONTRACTOR SHALL NOTIFY THE CITY 48 HOURS PRIOR TO THE START OF CONSTRUCTION.
4. THE CONTRACTOR SHALL CAREFULLY PRESERVE BENCHMARKS, REFERENCE POINTS AND STAKES.
5. ALL INDICATED ELEVATIONS ARE FINISHED ELEVATIONS.
6. FIELD VERIFY LOCATIONS, SIZES AND IF APPLICABLE INVERTS OF EXISTING UTILITIES FOR PROPOSED CONNECTIONS PRIOR TO CONSTRUCTION.
7. LOCATE AND PROTECT ALL UTILITIES ASSOCIATED WITH THE PROJECT PRIOR TO CONSTRUCTION.
8. INSTALL SILT CONTROL MEASURES BEFORE BEGINNING SITE WORK. THESE MEASURES SHALL BE MAINTAINED THROUGHOUT CONSTRUCTION.
9. MAINTAIN PROPER SITE DRAINAGE AT ALL TIMES DURING CONSTRUCTION. PREVENT STORM WATER FROM RUNNING INTO OR STANDING IN EXCAVATED AREAS.
10. INSTALL ALL APPROPRIATE TREE PROTECTION MEASURES PRIOR TO GRADING.
11. CUT AND FILL SLOPES SHALL HAVE A MAXIMUM SLOPE OF 2:1.
12. ALL EXCAVATION SHALL INCLUDE CLEARING, STRIPPING AND STOCKPILING TOPSOIL, REMOVING UNSUITABLE MATERIALS, THE CONSTRUCTION OF EMBANKMENTS, CONSTRUCTION FILLS, AND THE FINAL SHAPING AND TRIMMING TO THE LINES AND GRADES SHOWN ON THE PLANS.
13. ALL TREES, BRUSH, AND ORGANIC TOPSOIL AND OTHER OBJECTIONABLE MATERIAL SHALL BE REMOVED, UNLESS OTHERWISE SPECIFIED, AND DISPOSED OF AT AN OFF-SITE LOCATION, WITH THE EXCEPTION THAT ENOUGH TOPSOIL SHALL BE RETAINED FOR RESPIRED AND GENERAL LANDSCAPING. AREAS WHICH ARE TO BE FILLED SHALL BE COMPACTED TO A MAXIMUM DENSITY OF 95% AS DETERMINED BY THE MODIFIED AASHTO COMPACTION TEST IN THE PAVED AREAS AND 85% IN THE OTHER AREAS.
14. STRIP AND STOCKPILE TOPSOIL. SPREAD FOUR (4) INCHES MINIMUM OF TOPSOIL ON LANDSCAPE AREAS AND TRIMMED EXCESS FROM SITE. PREPARE SUB-GRADE FOR PAVEMENT AND CURBS AND BACKFILL CURBS AFTER CURB CONSTRUCTION.
15. PROVIDE SUFFICIENT TOPSOIL FOR LANDSCAPE CONTRACTOR FOR INSTALLATION IN ALL LANDSCAPE ISLANDS.
16. PROVIDE AND INSTALL TOPSOIL IN DISTURBED AREAS TO BE GRASSED, TO INCLUDE PAVEMENT SHOULDERS AND DETENTION AREAS.
17. ALL EARTHWORK AND BASE COURSE FOR THE PARKING AREA SHALL BE COMPACTED TO A MINIMUM OF 95% MODIFIED PROBABILITY DENSITY. CERTIFICATION SAID COMPACTION SHALL BE SUBMITTED BY THE CONTRACTOR TO THE ENGINEER OR HIS/HER REPRESENTATIVE, PRIOR TO THE PLACEMENT OF THE BASE COURSE MATERIAL, BOTH LABOR ROLLING AND COMPACTION TESTING MUST BE APPROVED AND WITNESSED BY THE ENGINEER OR OWNER REPRESENTATIVE.
18. THE PAVEMENT SUBGRADE AND BASE COURSE MATERIAL SHALL BE INSPECTED AND APPROVED BY THE ENGINEER OR OWNER REPRESENTATIVE PRIOR TO CONSTRUCTING THE BASE AND SURFACE COURSES THEREON.
19. CONTRACTOR SHALL PROVIDE POSITIVE DRAINAGE TO ALL INLETS AND CATCH BASINS. AREAS OF SURFACE PONDING SHALL BE CORRECTED BY CONTRACTOR AT NO ADDITIONAL EXPENSE TO THE OWNER.
20. IF AREAS ARE DISTURBED BEYOND PROPOSED GRADES BY NEGLIGENCE OF THE CONTRACTOR, THE CONTRACTOR SHALL BE HELD RESPONSIBLE FOR ANY REGRADING OR REPAIR TO MATCH ORIGINAL EXISTING CONDITIONS.
21. SHORING SHALL BE DONE AS NECESSARY FOR THE PROTECTION OF THE WORK AND FOR THE SAFETY OF PERSONNEL. SHORING SHALL BE IN ACCORDANCE WITH ALL O.S.H.A AND LOCAL REGULATIONS.
22. STRUCTURES FOR STORM SEWERS SHALL BE IN ACCORDANCE WITH THESE IMPROVEMENT PLANS AND THE APPLICABLE STANDARD SPECIFICATIONS. WHERE GRANULAR TRENCH BACKFILL IS REQUIRED AROUND THESE STRUCTURES, THE COST SHALL BE CONSIDERED AS INCIDENTAL AND SHALL BE INCLUDED IN THE CONTRACT UNIT PRICE FOR THE STRUCTURE.
23. CONFIRM INVERTS OF ALL EXISTING STORM INLETS AND SANITARY SEWER MANHOLES BEFORE COMMENCING CONSTRUCTION.
24. ALL STORM SEWER LINES 18"-54" DIAMETER ARE TO BE REINFORCED CONCRETE PIPE ACCORDING TO ASTM C-76 TYPE III, UNLESS OTHERWISE SPECIFIED ON PLANS.
25. A GEOTECHTILE MATTING (LANDLOCK TRM 450 OR EQUIVALENT) SHALL BE USED FOR EROSION CONTROL ON ALL SLOPES GREATER THAN 3H:1V.
26. DRAINAGE STRUCTURES AND DETENTION POND SHALL BE MAINTAINED BY PROPERTY OWNERS.
27. CONTRACTOR SHALL ADHERE TO PROPOSED GRADES ALONG CREEKS, ESPECIALLY IN THE AREA OF THE PROPOSED DETENTION POND. IF AREAS ARE DISTURBED BEYOND PROPOSED GRADES BY NEGLIGENCE OF THE CONTRACTOR, THE CONTRACTOR SHALL BE HELD RESPONSIBLE FOR ANY PENALTIES INCURRED.
28. ALL PROPOSED SPOT ELEVATIONS SHOWN INDICATE FINISHED GRADED ELEVATIONS AT EDGE OF PAVEMENT AND/OR GRADE BREAKS, UNLESS OTHERWISE NOTED.
29. SEE GENERAL NOTES FOR ADDITIONAL INFORMATION.
30. LOWER-LEVEL EXCAVATION REQUIRED TO BE COMPLETED BY CONTRACTOR.

### EXISTING LEGEND


	CURB AND GUTTER
	EASEMENT LINE
---W---	WATER LINE
	FENCE
---SAN---	SANITARY SEWER LINE
---GAS---	GAS LINE
---OE---	OVERHEAD ELECTRIC LINE
---BE---	BURIED ELECTRIC LINE
	FIRE HYDRANT
	WATER METER
	WATER VALVE
	SANITARY SEWER MANHOLE
	SANITARY SEWER CLEANOUT
	GAS METER
	GAS FEATURE
	ELECTRIC METER
	LIGHT POLE
	POWER POLE
	BOLLARD
	TREE

## PROPOSED LEGEND


	PROPERTY LINE
	CURB & GUTTER
	PROPOSED CONTOUR
	STORM SEWER ROOF DRAIN AND SUMP PUMP PIPE
	FLOWLINE
	STORM SEWER CLEAN OUT
	SUMP PUMP (SEE MEP PLANS/DETAILS)
	DRAINAGE SLOPE AND DIRECTION
	EXISTING SPOT ELEVATION
	FINISH GRADE ELEVATION
	TOP OF PAVEMENT
	TOP OF CURB
	FLOW LINE
	TOP OF CURB
	GUTTER

## GRADING KEY NOTES

G1	MATCH EXISTING PAVEMENT ELEVATION.
G2	LIMITS OF SAWCUT AND PAVEMENT REMOVAL
G22	CONCRETE DRAINAGE SWALE. REFER TO DETAIL ON C-10.1
G23	CONCRETE TRENCH WITH STEEL PLATE. REFER TO DETAIL ON C10.1 & C-10.3
G24	DOWN SPOUTS - PER ARCH. PLANS (SEE NOTE FOR NUMBER AND SIZE)
G31	REFER TO PLUMBING PLAN FOR FOUNDATION DRAIN DESIGN
G32	REFER TO PLUMBING AND ELECTRICAL PLANS FOR SUMP PUMP, PUMPPOWER AND LOW VOLTAGE DESIGN
G33	FOUNDATION SUMP PUMP MANHOLE STRUCTURE
G34	TRANSITION CURB FROM 6" TO 0" OVER 10'
G35	TRANSITION CURB FROM 6" TO 0" OVER 2'
G36	MATCH EXISTING CURB ELEVATION
G37	CURB/WALL. REFER TO DETAIL ON C-10.1



ADA SPACE INSET




FOUNDATION DRAIN PLAN: NOT TO SCALE

SURVEY PROVIDED BY:


QUIDDITY  
4350 LOCKHILL-SELMA ROAD, SUITE 100  
SAN ANTONIO, TEXAS 78249  
210-494-5511

DATED: 07-13-2023



DATE	ISSUE
05/29/2024	CONCEPT PLAN
05/31/2024	OWNER REVIEW
07/30/2024	OTP
10/17/2024	SAWS REV-1

PROFESSIONAL SEAL



HFA-AE, LTD  
F-8576

PROFESSIONAL LICENSE NO: 110942

PROFESSIONAL IN CHARGE

PROJECT MANAGER

QUALITY CONTROL	
-----------------	--

DRAWN BY

DRAWN BY

PROJECT NAME



**VALVOLINE  
INSTANT  
OIL CHANGE**

12420 BANDERA RD  
HELOTES, TX

PROJECT NUMBER

06-22-20049

SHEET NAME

## GRADING PLAN

SHEET #

**C-5.0**

1705 S. Walton Blvd., Suite 3  
Bentonville, Arkansas 72712  
t 479.273.7780  
f 888.520.9685  
www.hfa-ae.com

**COPYRIGHT NOTICE**

This drawing is the property of the above referenced Professional and is not to be used for any purpose other than the specific project and site names herein, and cannot be reproduced in any manner without the express written permission from the Professional.



**COPYRIGHT NOTICE**  
This drawing is the property of the above referenced Professional and is not to be used for any purpose other than the specific project and site names herein, and cannot be reproduced in any manner without the express written permission from the Professional.

DATE	ISSUE
05/29/2024	CONCEPT PLAN
05/31/2024	OWNER REVIEW
07/30/2024	OTP
10/17/2024	SAWS REV-1

PROFESSIONAL SEAL



HFA-AE, LTD  
F-8576

PROFESSIONAL LICENSE NO: 110942

PROFESSIONAL IN CHARGE
GARRETT SMALL
PROJECT MANAGER
KK
QUALITY CONTROL
WFM
DRAWN BY
JKP/HV

PROJECT NAME



**VALVOLINE  
INSTANT  
OIL CHANGE**

12420 BANDERA RD.  
HELOTES, TX

PROJECT NUMBER  
06-22-20049

SHEET NAME  
**PRE-DEVELOPMENT  
DRAINAGE MAP**

SHEET #  
**C-5.1**

#### EXISTING LEGEND

=====	CURB AND GUTTER
-----	EASEMENT LINE
---W---W---	WATER LINE
-----	FENCE
---SAN---SAN---	SANITARY SEWER LINE
-----GAS-----	GAS LINE
---OE---OE---	OVERHEAD ELECTRIC LINE
---BE---BE---	BURIED ELECTRIC LINE
	FIRE HYDRANT
	WATER METER
	WATER VALVE
	SANITARY SEWER MANHOLE
	SANITARY SEWER CLEANOUT
	GAS METER
	GAS FEATURE
	ELECTRIC METER
	LIGHT POLE
	POWER POLE
	BOLLARD
	TREE

#### PROPOSED LEGEND


=====	PROPERTY LINE
=====	CURB & GUTTER
-----XXXX-----	PROPOSED CONTOUR
-----	STORM SEWER ROOF DRAIN AND SUMP PUMP PIPE
----->-----	FLOWLINE
	STORM SEWER CLEANOUT
	SUMP PUMP (SEE MEP PLANS/DETAILS)
	DRAINAGE SLOPE AND DIRECTION
	EXISTING SPOT ELEVATION
	FINISH GRADE ELEVATION
	TOP OF PAVEMENT
	TOP OF CURB
	FLOW LINE
	TOP OF CURB GUTTER
	EXISTING SPOT ELEVATION
	FINISH GRADE ELEVATION
	TOP OF PAVEMENT
	TOP OF CURB
	FLOW LINE
	TOP OF CURB
	GUTTER

#### EXISTING DRAINAGE AREA PROPERTIES: ± 0.667 ACRES

PERVIOUS AREA		
	GREENSPACE	4,395.68 FT. (0.10 AC)
IMPERVIOUS AREA		
	PAVED SURFACES	19,440.82 SQ. FT. (0.446AC)
	BUILDING FOOTPRINT	5,250.69 SQ. FT. (0.121 AC)

$$\text{IMPERVIOUSNESS} = \frac{0.567 \text{ AC}}{0.667 \text{ AC}} = 0.85 = 85\%$$


DENSELY DEVELOPED AREA W/ 80% TO 90%  
IMPERVIOUS AREA AND SLOPES OVER 3% UP TO  
5% THEREFORE RUNOFF (C) 0.91



#### SURVEY PROVIDED BY:

QUIDDITY  
4350 LOCKHILL-SELMA ROAD, SUITE 100  
SAN ANTONIO, TEXAS 78249  
210-494-5511

DATED: 07-13-2023





**COPYRIGHT NOTICE**  
This drawing is the property of the above referenced Professional and is not to be used for any purpose other than the specific project and site names herein, and cannot be reproduced in any manner without the express written permission from the Professional.

DATE	ISSUE
05/29/2024	CONCEPT PLAN
05/31/2024	OWNER REVIEW
07/30/2024	OTP
10/17/2024	SAWS REV-1

PROFESSIONAL SEAL



HFA-AE, LTD  
F-8576

PROFESSIONAL LICENSE NO: 110942

PROFESSIONAL IN CHARGE

GARRETT SMALL

PROJECT MANAGER

KK

QUALITY CONTROL

WFM

DRAWN BY

JKP/HV

PROJECT NAME

12420 BANDERA RD.

HELOTES, TX

PROJECT NUMBER

06-22-20049

SHEET NAME

POST-DEVELOPMENT

DRAINAGE MAP

SHEET #

C-5.2

## EXISTING LEGEND

=====	CURB AND GUTTER
-----	EASEMENT LINE
---W-----W---	WATER LINE
-----	FENCE
---SAN-----SAN---	SANITARY SEWER LINE
-----GAS-----	GAS LINE
---OE-----OE---	OVERHEAD ELECTRIC LINE
---BE-----BE---	BURIED ELECTRIC LINE
	FIRE HYDRANT
	WATER METER
	WATER VALVE
	SANITARY SEWER MANHOLE
	SANITARY SEWER CLEANOUT
	GAS METER
	GAS FEATURE
	ELECTRIC METER
	LIGHT POLE
	POWER POLE
	BOLLARD
	TREE

## PROPOSED LEGEND

=====	PROPERTY LINE
=====	CURB & GUTTER
-----XXXX-----	PROPOSED CONTOUR
-----	STORM SEWER ROOF DRAIN AND SUMP PUMP PIPE
----->-----	FLOWLINE
	STORM SEWER CLEAN OUT
	SUMP PUMP (SEE MEP PLANS/DETAILS)
	DRAINAGE SLOPE AND DIRECTION
	EXISTING SPOT ELEVATION
	FINISH GRADE ELEVATION
	TOP OF PAVEMENT
	TOP OF CURB
	FLOW LINE
	TOP OF CURB GUTTER

## PROPOSED DRAINAGE AREA PROPERTIES: ± 0.667 ACRES

PERVIOUS AREA	
GREENSPACE	8,663.11 FT. (0.198 AC)
IMPERVIOUS AREA	
PAVED SURFACES	18,774.36 SQ. FT. (0.431 AC)
BUILDING FOOTPRINT	1,674 SQ. FT. (0.038 AC)

$$\text{IMPERVIOUSNESS} = \frac{0.469 \text{ AC}}{0.667 \text{ AC}} = 0.703 = 70.3\%$$



DENSELY DEVELOPED AREA W/ 80% TO 90%  
IMPERVIOUS AREA AND SLOPES OVER 1% UP TO  
3% THEREFORE RUNOFF (C) 0.88



## SURVEY PROVIDED BY:

QUIDDITY  
4350 LOCKHILL-SELMA ROAD, SUITE 100  
SAN ANTONIO, TEXAS 78249  
210-494-5511

DATED: 07-13-2023





Engineering Specification

ES-F-850S

Job Name \_\_\_\_\_ Contractor \_\_\_\_\_  
Job Location \_\_\_\_\_ Approval \_\_\_\_\_  
Engineer \_\_\_\_\_ Contractor's P.O. No. \_\_\_\_\_  
Approval \_\_\_\_\_ Representative \_\_\_\_\_

Series 850 Small  
Double Check Valve Assembly  
½" – 2"



850 with Freeze Sensor

Features

- All bronze body for durability
- Standard assembly with ball valves
- Optional union ball valves
- Tee handles, sizes ½" to 1"; lever handles, sizes 1¼" to 2"
- End connection NPT ANSI/ASME B1.20.1
- Available freeze sensor connection kit to activate a temperature monitoring system that trigger alerts for low and freezing temperatures
  - Built-in Wi-Fi function to communicate freeze alerts directly to the user, eliminating the need for a third-party controller
  - Included standalone sensor to provide flexibility in locating a measuring tool at or near any water-carrying outdoor installation vulnerable to freezing conditions
  - Switched output relay to supplement BMS or irrigation management systems with reinforced control of sprinkler systems

NOTICE

The information contained herein is not intended to replace the full product installation and safety information available or the experience of a trained product installer. You are required to thoroughly read all installation instructions and product safety information before beginning the installation of this product. Inquire with governing authorities for local installation requirements.

Series 850 Small Double Check Valve assemblies are designed for non-health hazard applications. This backflow preventer protects drinking water supplies from dangerous cross-connection in accordance with national plumbing codes and water authority requirements for non-potable service applications such as irrigation, fire line, or industrial processing.

The series includes a freeze sensor for use with SentryPlus Alert® technology to monitor temperature and alert facility personnel when freeze conditions can cause damage to equipment. (The sensor is installed on the assembly exterior and does not alter assembly functions or certifications.)

NOTICE


An add-on connection kit (sold separately) is required to activate the freeze sensor. Without the connection kit, the sensor is a passive component that does not communicate with any other device. (For more information download RP/IS-F-850S.)

NOTICE


Use of the freeze sensor does not replace the need to comply with all required instructions, codes, and regulations related to installation, operation, and maintenance of this product, including the need to provide protection against a freeze event. Watts® is not responsible for the failure of alerts due to connectivity issues, power outages, or improper installation.



FEBCO product specifications in U.S. customary units and metric are approximate and are provided for reference only. For precise measurements, please contact FEBCO Technical Service. FEBCO reserves the right to change or modify product design, construction, specifications, or materials without prior notice and without incurring any obligation to make such changes and modifications on FEBCO products previously or subsequently sold.



8 DRIP AIR RELIEF VALVE IN BOX  
NTS



5 INTERIOR WALL MOUNT CONTROLLER  
NTS

Specification

Series 850 Small Double Check Valve assembly backflow preventer shall consist of two independently operating, spring-loaded check valves. The pressure drop across the first check valve shall be approximately 1.0 psig with no flow. The pressure drop across the second check valve shall also be 1.0 psig with no flow. A complete assembly shall include two shutoff valves and four test cocks. End connections shall be NPT ANSI/ASME B1.20.1. The assembly shall be a FEBCO Series 850 Small, and shall include a freeze sensor mounted to one of the test cocks.

Model/Option

FZ Freeze sensor  
U Union ball valve

Materials

Valve Body: Bronze  
Elastomers: Silicone  
Springs: Stainless steel

Pressure – Temperature

Max. Working Pressure: 175 psi (12.1 bar)  
Hydrostatic Test Press: 350 psi (24.1 bar)  
Temperature Range: 32°F to 140°F (0°C to 60°C)


Approvals – Standards




ANSI/AWWA Conformance (C510-92)

Approved by the Foundation for Cross-Connection Control and Hydraulic Research at the University of Southern California Option FZ not listed

Typical Installation




10 MASTER VALVE/FLOW SENSOR ASSEMBLY  
NTS




6 TYPICAL RAIN BIRD DRIPLINE REQUIREMENTS  
N.T.S.

- 1 FINISH GRADE/TOP OF MULCH
- 2 VALVE BOX WITH COVER: RAIN BIRD VB-STD
- 3 30-INCH LINEAR LENGTH OF WIRE, COILED
- 4 WATERPROOF CONNECTION: RAIN BIRD DB SERIES
- 5 ID TAG
- 6 REMOTE CONTROL VALVE: RAIN BIRD 100-PGA (INCLUDED IN CZK-100-PRB-LC KIT)
- 7 PRESSURE REGULATING BASKET FILTER: RAIN BIRD PRB-100 (INCLUDED IN CZK-100-PRB-LC KIT)
- 8 PVC SCH 40 FEMALE ADAPTOR
- 9 LATERAL PIPE
- 10 PVC SCH 80 NIPPLE (LENGTH AS REQUIRED)
- 11 PVC SCH 40 ELL
- 12 PVC SCH 80 NIPPLE (2-INCH LENGTH, HIDDEN) AND PVC SCH 40 ELL
- 13 PVC SCH 40 TEE OR ELL
- 14 MAINLINE PIPE
- 15 3-INCH MINIMUM DEPTH OF ¾-INCH WASHED GRAVEL

4 CZK-100-PRB-LC 1" LIGHT COMMERCIAL CONTROL ZONE KIT  
NTS




3 TURN ROTOR MARLEX ASSEMBLY  
NTS



- NOTE TO IRRIGATION CONTRACTOR:
1. LOCATE WHERE RAIN CAN FALL DIRECTLY INTO DEVICE AND WHERE IRRIGATION HEADS CANNOT SPRAY INTO SENSOR AREA.
  2. INSTALL IN ACCORDANCE WITH MANUFACTURER'S SPECIFICATIONS.

13 RAIN SENSOR  
NTS



10 MASTER VALVE/FLOW SENSOR ASSEMBLY  
NTS


PSI	12" SPACING		18" SPACING	
	0.6	0.9	0.6	0.9
20	192	136	254	215
30	289	205	402	337
40	350	248	498	416
50	397	281	573	477
60	436	309	637	529

EMITTER SPACING	LATERAL SPACING	EMITTER FLOW RATE	
		0.6	0.9
12	12	0.96	1.44
18	18	0.69	1.03
24	24	0.28	0.41


EMITTER FLOW	12" SPACING	18" SPACING	24" SPACING
0.6 GPM	1.0 GPM	0.67 GPM	0.50 GPM
0.9 GPM	1.5 GPM	1.0 GPM	0.75 GPM

- SLOPED CONDITION NOTE:
1. DRIPLINE LATERALS SHOULD FOLLOW THE CONTOURS OF THE SLOPE WHENEVER POSSIBLE.
  2. INSTALL AIR RELIEF VALVE AT HIGHEST POINT.
  3. NORMAL SPACING WITHIN THE TOP 2/3 OF SLOPE.
  4. INSTALL DRIPLINE AT 25% GREATER SPACING AT THE BOTTOM 1/3 OF THE SLOPE.
  5. WHEN ELEVATION CHANGE IS 10 FT OR MORE, ZONE THE BOTTOM 1/3 ON A SEPARATE VALVE.


2 POPUP BUBBLER AT PLANT PIT W/ SWING JOINT  
NTS




1 TURF SPRAY MARLEX ASSEMBLY  
NTS



9 ELECTRIC REMOTE CONTROL VALVE  
NTS



12 BRASS BALL ISOLATION VALVE  
NTS



1705 S. Walton Blvd., Suite 3  
Bentonville, Arkansas 72712  
t 479.273.7780  
f 888.520.9685  
www.hfa-ac.com

**COPYRIGHT NOTICE**  
This drawing is the property of the above referenced Professional and is not to be used for any purpose other than the specific project and site names herein, and cannot be reproduced in any manner without the express written permission from the Professional.

DATE	ISSUE
05/31/2024	OWNER REVIEW
07/30/2024	OTP
10/17/2024	SAWS REV-1

PROFESSIONAL SEAL



PROFESSIONAL LICENSE NO.: 3531

PROFESSIONAL IN CHARGE

GARRETT SMALL

PROJECT MANAGER

JKK

QUALITY CONTROL

WFM

DRAWN BY

JKP/HV

PROJECT NAME



VALVOLINE  
INSTANT  
OIL CHANGE

12420 BANDERA RD.  
HELOTES, TX

PROJECT NUMBER

06-22-20049


SHEET NAME

IRRIGATION DETAILS


SHEET #

C-6.4








- NOTES:
1. ALL CONCRETE CURBS TO BE FC 4,000 PSI CONCRETE @ 28 DAYS.
  2. CURB EXPANSION JOINTS TO MATCH SIDEWALK EXPANSION JOINT SPACING



**S69 TYPE "B" CONCRETE CURB & GUTTER W/ OFFSET SIDEWALK**  
N.T.S.



NOTE: CONTROL JOINTS SHALL BE SAW CUT WITHIN 24 HOURS OF CONCRETE PLACEMENT - REINFORCEMENT LAPS SHALL NOT BE LOCATED WITHIN 3 FEET OF CONTROL JOINTS




**P9 TYPICAL PAVING JOINT**  
N.T.S.


- NOTES:
1. LOCATION OF SIGNS WHERE REQUIRED BY THE FIRE CODE OFFICIAL. DESIGNS TO BE PER 2021 INTERNATIONAL FIRE CODE (IFC)
  2. FIRE LANE STRIPING SHALL BE 6" RED STRIPES WITH 4" WHITE LETTERS READING "NO PARKING FIRE LANE". STRIPING SHALL BE PLACED ON THE TOP EDGE OF THE SIDEWALK ABUTTING THE PAVED DRIVE OR AS SPECIFIED BY LOCAL REQUIREMENTS

**NO PARKING FIRE LANE**


**S27 FIRE LANE STRIPING**  
N.T.S.




**S27 FIRE LANE STRIPING**  
N.T.S.




**S23 S28 PARKING STALL STRIPING**  
N.T.S.






**S19 U-SHAPED BIKE RACK**  
N.T.S.




**S36 BOLLARD**  
N.T.S.




**S24 ADA PARKING SIGN & SITE SIGN BASE**  
N.T.S.






**S16 S15 ADA RAMP IN SIDEWALK**  
N.T.S.




**S26 DIRECTIONAL TRAFFIC ARROW**  
N.T.S.




**S21 PRECAST CONCRETE WHEELSTOP**  
N.T.S.



**S13 CONCRETE SIDEWALK**  
N.T.S.




**S13 CONCRETE SIDEWALK**  
N.T.S.




**S13 CONCRETE SIDEWALK**  
N.T.S.

- NOTES:
1. THE SURFACE OF RAMP SHALL HAVE DETECTABLE WARNINGS AS SHOWN. DETECTABLE WARNINGS SHALL CONSIST OF RAISED TRUNCATED DOMES. SEE DETECTABLE WARNINGS DETAIL.
  2. RAMP SIDE SLOPE VARIES UNIFORMLY FROM A MAXIMUM OF UP TO 10% AT CURB TO CONFORM WITH LONGITUDINAL SIDEWALK SLOPE ADJACENT TO TOP OF THE RAMP.
  3. CONSTRUCT PER A.D.A. STANDARDS
  4. REFER TO PLANS FOR ADJACENT SLOPES.
  5. THE CROSS SLOPE OF THE RAMP SURFACE SHALL BE NO GREATER THAN 1:50.
  6. CONCRETE SHALL BE P.C.C. 4,000 PSI
  7. PROVIDE EXPANSION JOINT MATERIAL WHERE CURB RAMP ADJOINS ANY RIGID PAVEMENT, SIDEWALK, OR STRUCTURE WITH THE TOP OF JOINT FILLER PLUS SEALANT FLUSH WITH ADJACENT CONCRETE SURFACE.
  8. SEAL JOINT WITH AN APPROVED SEALING MATERIAL.
  9. PROVIDE SLIP RESISTANT TEXTURE ON CURB RAMP BY COARSE BROOMING TRANSVERSE TO THE SLOPE OF THE RAMP. EXTEND TEXTURE THE FULL WIDTH AND LENGTH OF THE CURB RAMP INCLUDING FLARED SIDE RAMPS (WHERE USED).
  10. CURB RAMP AND SIDE FLARE LENGTHS (WHERE USED) ARE VARIABLE AND BASED ON CURB HEIGHT AND THE SIDEWALK PITCH. SEE TABLE FOR TYPICAL RAMP DIMENSIONS.
  11. WHENEVER POSSIBLE, CONSTRUCT THE TRANSITION SLOPE FROM THE CURB RAMP AND FLARE SIDES TO ADJOINING SURFACES WITH A GRADUAL CURVE RATHER THAN AN ABRUPT ANGLE.




CURB RAMP DIMENSIONS NEW CONSTRUCTION					
RISE OF RAMP	MAX. RAMP SLOPE	NOMINAL RAMP LENGTH (1:12)	SIDE FLARE DIMENSION AT CURB (1:10) (IF USED)	SIDE FLARE DIMENSION AT CURB (1:10) (IF USED)	
3"	1:12	3.0 FT	2.5 FT	3.0 FT	
4"	1:12	4.0 FT	3.3 FT	4.0 FT	
5"	1:12	5.0 FT	4.2 FT	5.0 FT	
6"	1:12	6.0 FT	5.0 FT	6.0 FT	
7"	1:12	7.0 FT	5.8 FT	7.0 FT	
8"	1:12	8.0 FT	6.7 FT	8.0 FT	
9"	1:12	9.0 FT	7.5 FT	9.0 FT	
10"	1:12	10.0 FT	8.4 FT	10.0 FT	
11"	1:12	11.0 FT	9.2 FT	11.0 FT	
12"	1:12	12.0 FT	10.0 FT	12.0 FT	

\*CURB HEIGHT PLUS RISE OF SIDEWALK CROSS SLOPE



**S68 TYPE "B" CONCRETE CURB & GUTTER WITH FLUSH SIDEWALK**  
N.T.S.



**S1 CURB & GUTTER**  
N.T.S.




1705 S. Walton Blvd., Suite 3  
Bentonville, Arkansas 72712  
t 479.273.7780  
f 888.520.9685  
www.hfa-ac.com

**COPYRIGHT NOTICE**  
This drawing is the property of the above referenced Professional and is not to be used for any purpose other than the specific project and site names herein, and cannot be reproduced in any manner without the express written permission from the Professional.

DATE	ISSUE
05/29/2024	CONCEPT PLAN
05/31/2024	OWNER REVIEW
07/30/2024	OTP
10/17/2024	SAWS REV-1

PROFESSIONAL SEAL



HFA-AE, LTD  
F-8576

PROFESSIONAL LICENSE NO: 110942

PROFESSIONAL IN CHARGE

GARRETT SMALL

PROJECT MANAGER

KK

QUALITY CONTROL

WFM

DRAWN BY

JKP/HV

PROJECT NAME



**VALVOLINE INSTANT OIL CHANGE**

12420 BANDERA RD.  
HELOTES, TX

PROJECT NUMBER  
06-22-20049

SHEET NAME

**DETAILS SHEET 1 OF 4**

SHEET #


**C-10.0**



**COPYRIGHT NOTICE**  
This drawing is the property of the above referenced Professional and is not to be used for any purpose other than the specific project and site names herein, and cannot be reproduced in any manner without the express written permission from the Professional.

DATE	ISSUE
05/29/2024	CONCEPT PLAN
05/31/2024	OWNER REVIEW
07/30/2024	OTP
10/17/2024	SAWS REV-1

PROFESSIONAL SEAL



HFA-AE, LTD  
F-8576

PROFESSIONAL LICENSE NO: 110942

**PROFESSIONAL IN CHARGE**  
GARRETT SMALL  
**PROJECT MANAGER**  
KK  
**QUALITY CONTROL**  
WFM  
**DRAWN BY**  
JKP/HV

PROJECT NAME



**VALVOLINE  
INSTANT  
OIL CHANGE**




12420 BANDERA RD.  
HELOTES, TX

PROJECT NUMBER  
06-22-20049


SHEET NAME  
**DETAILS SHEET 2 OF 4**

SHEET #

**C-10.1**




- NOTES:
- SEE GRADING PLAN FOR TRANSVERSE SLOPE.
  - CONCRETE SHALL BE A MINIMUM OF 3500 PSI.



**G22 CONCRETE DRAINAGE SWALE**  
N.T.S.


**G23 CAST IN PLACE CONCRETE TRENCH DRAIN - ROOF DRAIN TO FACE OF CURB**

- NOTES:
- WORDS AND ARROWS FOR DRIVEWAYS SHALL BE APPLIED ACCORDING TO REQUIREMENTS AS OUTLINED IN SECTION 3B OF THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES FOR STREETS AND HIGHWAYS.
  - THESE WORDS ARE TO BE PAINTED REFLECTIVE WHITE.



**S45 DO NOT ENTER MARKING**  
N.T.S.


**S58 CONCRETE CURB/WALL**  
N.T.S.



**GENERAL NOTES**

- BEDDING SHALL BE CLASS I-A WORKED BY HAND. IF GROUNDWATER IS ANTICIPATED, THEN BEDDING SHALL BE CLASS I-B COMPACTED TO 85% STANDARD PROCTOR.
- HAUNCHING SHALL BE WORKED AROUND THE PIPE BY HAND TO ELIMINATE VOIDS AND SHALL BE CLASS I-A OR CLASS I-B OR CLASS II COMPACTED TO 85% PROCTOR.
- INITIAL BACKFILL SHALL BE CLASS I-A WORKED BY HAND, OR CLASS I-B OR CLASS II COMPACTED TO 85% STANDARD PROCTOR.
- INITIAL BACKFILL NOT UNDER PAVED AREAS CAN BE CLASS III COMPACTED TO 90% STANDARD PROCTOR.
- FINAL BACKFILL SHALL BE CLASS I, II, OR III COMPACTED AS NOTED IN NOTES 3. AND 4.


**G3 STORM SEWER TRENCH AND BEDDING**  
N.T.S.



**GENERAL NOTES**

- BEDDING SHALL BE CLASS I-A WORKED BY HAND. IF GROUNDWATER IS ANTICIPATED, THEN BEDDING SHALL BE CLASS I-B COMPACTED TO 85% STANDARD PROCTOR.
- HAUNCHING SHALL BE WORKED AROUND THE PIPE BY HAND TO ELIMINATE VOIDS AND SHALL BE CLASS I-A OR CLASS I-B OR CLASS II COMPACTED TO 85% PROCTOR.
- INITIAL BACKFILL SHALL BE CLASS I-A WORKED BY HAND, OR CLASS I-B OR CLASS II COMPACTED TO 85% STANDARD PROCTOR.
- INITIAL BACKFILL NOT UNDER PAVED AREAS CAN BE CLASS III COMPACTED TO 90% STANDARD PROCTOR.
- FINAL BACKFILL SHALL BE CLASS I, II, OR III COMPACTED AS NOTED IN NOTES 3. AND 4.

**U70 UTILITY TRENCH AND BEDDING**  
N.T.S.



**U27 SINGLE WATER SERVICE CONNECTION**  
N.T.S.









■ Note: When specifying/ordering grates, refer to "Choosing the Proper Inlet Grate" on pages 125-126.  
For a complete listing of FREE OPEN AREAS and WEIR PERIMETERS of all NEENAH grates, refer to pages 327-332.

#### R-3260-A Combination Inlet Frame, Grate, Curb Box

##### Heavy Duty




#### R-3261-A Combination Inlet Frame, Grate, Curb Box



#### R-3262 Series Storm Water Curb Openings

##### Heavy Duty



CLICK HERE to return to the Table of Contents

#### R-4990

##### Suggested Forming Instructions for R-4990 Frame and Grate/Lid

##### Unbolted Units

A typical installation is shown in Figure 1. Details and suggestions are based on using the Neenah Foundry Type X Frame.

##### Materials

Under normal situations, use 3/4 inch plywood for forming walls. 2x4s are suitable for studs, plates, bracing and spreaders.


##### Forming Procedures

Pour the floor slab of the trench according to the plans and specifications. The width of the forming, (see Figure 2) measured from the outside edges of the forms, corresponds to the "C" dimension on Figure 1. During the entire forming procedure, verify that the forms are plumb, straight, solid and level.

The height of the form corresponds to the final grade elevation. Extend the spreaders beyond the edge of the forms (see Figure 3 and 4) to provide a stop for the frame and seat form.

To attach the cast iron frame to the forming, the use of a "seat form" is recommended to assure that the frame is at the proper elevation and true. The seat form has the same dimensions as the frame, with the height corresponding to the frame height (the "B" dimension), and the width the same as the seat width of the frame. The seat width should be field measured to assure as proper fit. All Neenah frames have a slight radius at the corner of the seat and vertical face so the seat form should be beveled to accommodate the radius. Most 2x4's have this radius.

Nail the seat form to the frame using the holes in the frame. (Figures 3 & 4)



(The rebar shown in the vertical walls of the trench is for illustrative purposes only. Proper sizing and placement is the responsibility of the engineering firm providing the project design.)

Frames should butt together snugly, leaving as little gap as possible. Place a 90 degree bent #4 rebar through the holes in the anchor lugs to provide anchorage in the concrete. Verify the space between the edges of the grate and frame so grates will fit properly. There should be a gap but no greater than 3/16" (see Figure 1).

Pour concrete and use the top edge of the frame as a screed point.

CLICK HERE to return to the Table of Contents


#### R-4990 HEAVY DUTY TRENCH

Materials: All frames and grates/lids are furnished standard in gray iron, meeting ASTM-A48 Class 35-B for heavy-duty use. For extra heavy-duty use or superior durability requirements, see our ductile iron Airport and Port Grating Series on page 286.

Neenah recommends project designers avoid the use of light duty trench installations because it is likely that applications will be subjected to heavy delivery vehicle traffic at some time. Furthermore, the use of a site slope can be changed to heavy duty use patterns at some unanticipated future date.


Dimensions in inches										
Un-Bolted Catalog No.	A	B	C	Type A	Type C	Type D	Type E	Type P	Type Q	
R-4990-AV	8	1 1/2	8	x	x	x	x	x	x	
R-4990-BX	10	1 1/2	8	x	x	x	x	x	x	
R-4990-CX	12	1 1/2	10	x	x	x	x	x	x	
R-4990-DX	14	1 1/2	12	x	x	x	x	x	x	
R-4990-EX	17	1 1/2	15	x	x	x	x	x	x	
R-4990-FX	20	1 1/2	18	x	x	x	x	x	x	
R-4990-GX	23	1 1/2	21	x	x	x	x	x	x	
R-4990-HX	26	1 1/2	24	x	x	x	x	x	x	
R-4990-JX	30	2	27	x	x	x	x	x	x	
R-4990-KX	33	2	30	x	x	x	x	x	x	
R-4990-LX	36	2	33	x	x	x	x	x	x	
R-4990-MX	39	2	36	x	x	x	x	x	x	
R-4990-NX	45	2	42	x	x	x	x	x	x	
R-4990-XX	51	2	48	x	x	x	x	x	x	

x - Indicates availability.  
\* Deep Ribs (consult shop drawing for dimensions).  
Deep Ribs = "B" dimension times 2 or greater.



Illustrating Type C trench. Trench sections are furnished in 24" standard lengths.

Note: In Type A and P grates the slots are perpendicular to the trench run. In Type C and Q grates the slots are parallel with the trench run.



Note: 45°, 90° and "T" available in limited sizes and types.




##### Read Carefully Before Ordering

The various standard trench drains are available with a number of alternatives. It is important to examine all of the variables carefully and specify your requirements fully. Your order will be entered correctly and promptly if it includes the following information:

- Complete catalog number
- Frame and pieces, when required
- Type of Lid or Grate: A, C, D, E, P or Q
- Length of trench sections
- Angles and intersections \*
- Load requirements

\*Trenches with angles, intersections, size changes or other special requirements require detail drawings prior to ordering. Contact your sales representative or product engineering for assistance.  
800-558-5075

CLICK HERE to return to the Table of Contents




1705 S. Walton Blvd., Suite 3  
Bentonville, Arkansas 72712  
t 479.273.7780  
f 888.520.9685  
www.hfa-ac.com

##### COPYRIGHT NOTICE

This drawing is the property of the above referenced Professional and is not to be used for any purpose other than the specific project and site names herein, and cannot be reproduced in any manner without the express written permission from the Professional.

DATE	ISSUE
05/29/2024	CONCEPT PLAN
05/31/2024	OWNER REVIEW
07/30/2024	OTP
10/17/2024	SAWS REV-1

##### PROFESSIONAL SEAL



HFA-AE, LTD  
F-8576

##### PROFESSIONAL LICENSE NO: 110942

##### PROFESSIONAL IN CHARGE

GARRETT SMALL

##### PROJECT MANAGER

JKK

##### QUALITY CONTROL

WFM

##### DRAWN BY

JKP/HV

##### PROJECT NAME



##### VALVOLINE INSTANT OIL CHANGE

12420 BANDERA RD.  
HELOTES, TX

##### PROJECT NUMBER

06-22-20049

##### SHEET NAME

DETAILS SHEET 4 OF 4

##### SHEET #

C-10.3



- GENERAL NOTES**
- This survey was performed utilizing that certain title report prepared by Fidelity National Title Insurance Company, OH NCS No. GLW2200562 & G.F. No. SAT-41-4000412203140-DB (Issue Date: August 9, 2023, Effective Date: August 3, 2023) pursuant to Section 663.16(b) of the Professional Land Surveying Practices Act (revised August, 2013) and reflects only those easements and encumbrances of record mentioned therein. Quiddity performed no additional research of the public records. The surveyed tract may be subject to additional government regulations and restrictions prior to further site development.
  - The graphic location of the subject tract superimposed upon the Federal Emergency Management Agency (FEMA) Flood Insurance Rate Map, Community Panel No. 48029C0220G, effective date September 29, 2010, indicates that the subject tract is located within Zone "X" (un-shaded) which is defined by FEMA as "areas determined to be outside the 0.2% annual chance floodplain" commonly known as the 500-year floodplain. Zone "X" (un-shaded) is outside of any FEMA established flood hazard zone. This statement does not imply that any portion of the subject tract is totally free of potential flood hazard. Localized flooding can occur due to natural and/or man-made influences. This flood statement shall not create any liability on the part of Quiddity or the undersigned.
  - This survey does not provide any determination concerning wetlands, fault lines, toxic wastes (or any other environmental issue), archeological sites or obscured or poorly marked gravesites. An expert consultant should address such matters.
  - The subject tract has access to the public street right-of-way of Bandera Road (Volume 9561, Page 136).
  - All square footage quantities shown on this survey are based upon the mathematical closure of the boundary courses and distances. Said quantities do not indicate the positional accuracy of the boundary monumentation.
  - The bearings shown hereon are Texas State Coordinate System GRID, South Central Zone (NAD'83), as determined by Global Positioning System (GPS). The unit of linear measurement is U.S. Survey Feet. Please review the record instruments cited herein to compare the survey bearings and distances with the record calls.
  - All elevations shown hereon are NAVD'88 datum, as determined by Global Positioning System (GPS). The contour interval is one foot.
  - The underground improvements shown hereon are based upon a SUE Investigation Drawing prepared by Vosburg Welsh LLC, (dated August 12, 2023).
  - Quiddity makes no assessment whether the ramps or other handicap accessible structures shown hereon meet the standards of the Americans with Disabilities Act (ADA). An expert consultant should address such matters.
  - This survey does not reflect lease interests.
  - The word "certify" is understood to be an expression of professional judgment by the surveyor, which is based on his best knowledge, information and belief. As such, it constitutes neither a guarantee nor a warranty, expressed or implied.
  - The adjoining ownership information was obtained from the Bexar County Appraisal District tax rolls and may not reflect the current ownership status.
  - Zoning Requirements:

Source of Zoning Information: National Due Diligence Services.  
Project # 2217726-44113, dated December 19, 2022  
Phone Number: (877) 439-2582

The current zoning classification is: B3-OD (General Business - Overlay District) - Based on the zoning report provided to surveyor.

The property is zoned within the City of Helotes.

Building Setback Requirements:  
-Front: 10'  
-Corner Side: 10' (Quiddity note: not applicable for subject tract, not on corner)  
-Interior Side: None  
-Rear: None stated

-Building Height Restrictions: 40' maximum

-Floor Space Area Restrictions: None stated

Please see said zoning report for additional information.
  - There was evidence of recent earth moving work, building construction, or building additions observed in the process of conducting the fieldwork.
  - No information was found of proposed changes in street right of way lines or evidence of recent street or sidewalk construction or repairs observed in the process of conducting the fieldwork.
  - There is no discernible parking spaces on this tract.

○	— SET 1/2-INCH IRON ROD	—	—
□	— TELE. BOX	—	—
⊗	— GAS METER	—	EASEMENT LINE
⊠	— ELECTRIC METER	—	BUILDING SETBACK LINE
■	— WATER METER	—	—
■	— WATER VALVE	—	1 FOOT CONTOUR
●	— FIRE HYDRANT	—	BURIED TELECOM
●	— SIGN	—	BURIED WATER
●	— POWER POLE	—	W
⊗	— LIGHT POLE	—	SANITARY SEWER
⊗	— GUY ANCHOR	—	GAS GAS
⊗	— CLEAN OUT	—	BURIED GAS
⊗	— TELE. PEDESTAL	—	UE
⊗	— GRATE INLET	—	BURIED ELECTRIC
⊗	— SANITARY SEWER MANHOLE	—	OVERHEAD ELECTRIC

**SURVEYOR'S CERTIFICATE:**

Subject to the General Notes shown hereon:

This is to certify to Valvoline LLC, a Delaware limited liability company and Fidelity National Title Insurance Company that this map or plat and the survey on which it is based were made in accordance with the 2021 Minimum Standard Detail Requirements for ALTA/NSPS Land Title Surveys, jointly established and adopted by ALTA and NSPS, and includes Items 1 through Items 7(a) and 7(b)(1); Items 8, 9, 11(b), 13, 14, 16, 17, and 19 of Table A thereof. The fieldwork was completed on August 16, 2023.

Date of Plat or Map: September 13, 2023

QUIDDITY

**PRELIMINARY**

Troy A. Trobaugh  
Registered Professional Land Surveyor No. 6241  
Signature Date: September 13, 2023

**FIDELITY NATIONAL TITLE INSURANCE COMPANY**  
**SCHEDULE B EXCEPTIONS FROM COVERAGE**


Effective Date: August 3, 2023, 8:00 AM GF No.: SAT-41-4000412203140-DB  
Issued: August 9, 2023, 8:00 AM Fidelity File No. GLW2200562

Legal description of land:  
Tract I:  
Lot 2, Block 13, Noah's Helotes Subdivision, in the City of Helotes, Bexar County, Texas, according to map or plat thereof recorded in Volume 9561, Page 136, Deed and Plat Records, Bexar County, Texas.

Tract II:  
Non-exclusive Easement Estate created and granted by Drainage Easement, dated effective March 4, 2004, recorded in Volume 10631, Page 508, Real Property Records, Bexar County, Texas.


Tract III:  
Shared Access Easement by and between Sun Cay, LLC, a Texas limited liability company (owner of Lot 2) and TKG-StorageMart Partners Portfolio LLC (owner of Lot 1), over and across Lot 1, Block 13, Noah's Helotes Subdivision, in the City of San Antonio, Bexar County, Texas, according to map or plat thereof recorded in Volume 9561, Page 136, Deed and Plat Records, Bexar County, Texas, recorded in Document No. \_\_\_\_\_, Official Public Records of Bexar County, Texas.

Tract IV:  
Non-exclusive access easement created and granted by instrument dated effective December 17, 2004, recorded in Volume 11136, Page 1152, Official Public Records of Bexar County, Texas.



**ADDRESS:**  
12420 BANDERA ROAD, HELOTES, TX, 78023

LEGEND	
ASPH	ASPHALT
BC	BACK OF CURB
BSL	BUILDING SETBACK LINE
BCDR	BEXAR COUNTY DEED RECORDS
BCPR	BEXAR COUNTY OFFICIAL PUBLIC RECORDS
DPR	BEXAR COUNTY DEED AND PLAT RECORDS
CDS	CONCRETE DITCH STRUCTURE
CONC	CONCRETE
EB	ELECTRIC BOX
EL	ELEVATION
EM	ELECTRIC METER
EV	ELECTRIC VAULT
ESMT	EASEMENT
"F"	FOUND 1/2-INCH IRON ROD
"S"	SET 1/2-INCH IRON ROD
"X"	FOUND "X" IN CONCRETE
"FN"	FOUND MAGNETIC NAIL
"RR"	FOUND UPSIDE DOWN RAILROAD SPIKE
"SN"	SET MAGNETIC NAIL
FH	FIRE HYDRANT
FL	FLOWLINE
GI	GRATE INLET
MAG	MAGNETIC MANHOLE
MH	MANHOLE
OHP	OVERHEAD POWER
PG	PAGE
PP	POWER POLE
R.O.W.	RIGHT-OF-WAY
S.F.	SQUARE FEET
STM	STORM SEWER MANHOLE
TEM	TEMPORARY BENCH MARK
VOL	VOLUME
WOR	WHEELCHAIR RAMP




**SCHEDULE B ITEMS**


Fidelity National Title Insurance Company, OH NCS No. GLW2200562 & G.F. No. SAT-41-4000412203140-DB (Issue Date: August 9, 2023, Effective Date: August 3, 2023)

- The following restrictive covenants of record itemized below (We must either insert specific recording data or delete this exception):

Volume 9561, Page 136, Deed and Plat Records, Bexar County, Texas, but omitting any covenants or restrictions, if any, including but not limited to those based upon race, color, religion, sex, sexual orientation, familial status, marital status, disability, handicap, national origin, ancestry, or source of income, as set forth in applicable state or federal laws, except to the extent that said covenant or restriction is permitted by applicable law.
- The following matters and all terms of the documents creating or offering evidence of the matters (We must insert matters or delete this exception):
  - Building setback line, 10 feet wide, along Bandera Road lot line, as shown on plat recorded in Volume 9561, Page 136, Deed and Plat Records, Bexar County, Texas. [As shown hereon.]
  - Electric, gas, telephone and cable TV easement, along Bandera Road lot line, as shown on plat recorded in Volume 9561, Page 136, Deed and Plat Records, Bexar County, Texas. [As shown hereon.]
  - Water easement, 10 feet wide, along Bandera Road lot line, as shown on plat recorded in Volume 9561, Page 136, Deed and Plat Records, Bexar County, Texas. [As shown hereon.]
  - Vehicular non-access easement, 1 foot wide, along Bandera Road lot line, as shown on plat recorded in Volume 9561, Page 136, Deed and Plat Records, Bexar County, Texas. [As shown hereon.]
  - Terms, conditions and provisions of the Edwards Aquifer Protection Plan, recorded in Volume 10786, Page 1265, Real Property Records, Bexar County, Texas. [Affects, not plottable.]
  - Easement(s), as provided therein, granted to Bandera Pad, recorded in Volume 11136, Page 1152, Real Property Records, Bexar County, Texas. [Affects, not plottable.]
  - Terms, conditions and provisions of that certain non-exclusive easement pursuant to Drainage Easement recorded in Volume 10631, Page 508, Real Property Records, Bexar County, Texas. [Does not affect subject tract.]
  - Shared Access Easement by and between Sun Cay, LLC, a Texas limited liability company (owner of Lot 2) and TKG-StorageMart Partners Portfolio LLC (owner of Lot 1), over and across Lot 1, Block 13, Noah's Helotes Subdivision, in the City of San Antonio, Bexar County, Texas, according to map or plat thereof recorded in Volume 9561, Page 136, Deed and Plat Records, Bexar County, Texas, recorded in Document No. \_\_\_\_\_, Official Public Records of Bexar County, Texas. [Affects, not plottable.]



**ALTA/NSPS LAND TITLE SURVEY**  
OF  
**LOT 2, BLOCK 13**  
**NOAH'S HELOTES SUBDIVISION**  
BEING  
**0.6678 ACRES**  
IN THE  
**CITY OF HELOTES**  
**BEXAR COUNTY, TEXAS**



**QUIDDITY**

TBPELS Registration Nos. F-23290 & 10046100  
4350 Lockhill-Selma Road, Suite 100 • San Antonio, Texas 78249 • 210.494.5511  
Austin • College Station • Dallas • Georgetown • Houston • Rosenberg • Round Rock • San Antonio • The Woodlands



Doc 20040133425

Page 1 of 1

Filed & Recorded

GEORGE RECORDS

11/07/19 AM

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK

CLERK


CLERK

CLERK

CLERK

CLERK

CLERK



#### OWNER

EMIL L. & LUREN GAVILCK  
323 BUCKHAVEN DRIVE  
CANYON LAKE, TEXAS 78133  
TEL: (830) 226-5343


#### DEVELOPER

NOAH'S G.P.  
CONTACT PERSON: MICHAEL PARHAM  
ADDRESS: 30435 HIGHWAY 281 NORTH  
BULVERDE, TEXAS 78163  
TEL: (210) 477-1220  
FAX: (210) 477-1232

#### CIVIL ENGINEER

MOY CIVIL ENGINEERS  
CONTACT PERSON: DUANE A. MOY, P.E.  
23705 IH-10 W, STE. 207  
SAN ANTONIO, TEXAS 78257  
TEL: (210) 698-5051  
FAX: (210) 698-5085

SHARED ACCESS NO. 1  
SHARED ACCESS SHALL BE PROVIDED  
BETWEEN LOT 1 AND LOT 2.



THE CITY OF SAN ANTONIO AS A PART OF ITS ELECTRIC AND GAS SYSTEM (CITY PUBLIC SERVICE BOARD) IS HEREBY DEDICATED THE EASEMENTS AND RIGHT-OF-WAY FOR ELECTRIC AND GAS DISTRIBUTION AND SERVICE FACILITIES IN THE AREAS DESIGNATED ON THIS PLAN AS "ELECTRIC EASEMENT", "GAS EASEMENT", "ANCHOR EASEMENT", "SERVICE EASEMENT", "TRANSFORMER EASEMENT", "UTILITY EASEMENT" AND "TRANSFORMER EASEMENT" FOR THE PURPOSE OF INSTALLING, CONSTRUCTING, RECONSTRUCTING, MAINTAINING, REMOVING, REPAIRING, REPLACING AND/OR OPERATING FACILITIES, INCLUDING BUT NOT LIMITED TO, EASEMENTS, PIPES, TRANSFORMERS, EACH WITH ITS NECESSARY APPURTENANCES, TOGETHER WITH THE RIGHT OF INGRESS AND EGRESS OVER ADJACENT LAND, THE RIGHT TO LOCATE AND/OR MAINTAIN FACILITIES WITHIN SAID EASEMENT AND RIGHT-OF-WAY AREAS AND THE RIGHT TO REMOVE FROM SAID LANDS, ALL TREES OR PARTS THEREOF, OR OTHER OBSTRUCTIONS WHICH UNDESIRABLY OR MAY INTERFERE WITH THE EFFICIENCY OF SAID LINES OR APPURTENANCES THEREOF. IT IS AGREED AND UNDERSTOOD THAT NO BUILDINGS, COMPLETE SLABS OR WALLS WILL BE PLACED WITHIN SAID EASEMENT AREAS.

ANY GPS MONITORING LOSS RESULTING FROM MODIFICATIONS REQUIRED OF GPS EQUIPMENT, LOCATED WITHIN SAID EASEMENT, DUE TO GRADE CHANGES OR GROUND ELEVATION ALTERATIONS SHALL BE CHARGED TO THE PERSON OR PERSONS DEEMED RESPONSIBLE FOR SAID GRADE CHANGES OR GROUND ELEVATION ALTERATIONS.

THIS PLAN DOES NOT AMEND, ALTER, RELEASE OR OTHERWISE AFFECT ANY EXISTING ELECTRIC, GAS, WATER, SEWER, DRAINAGE, TELEPHONE, CABLE, T.V. EASEMENTS FOR UTILITIES UNLESS THE CHANGES TO SUCH EASEMENTS ARE DESCRIBED BELOW.

**LEGEND**

- = INDICATES IRON PINS SET OR FOUND
- 678- = EXISTING CONTOUR
- E.G.T.C.A. = ELECTRIC, GAS, TELEPHONE, CABLE TV
- B.S.L. = BUILDING SETBACK LINE
- DRN. = DRAINAGE
- SAN. SEW. = SANITARY SEWER
- R.O.W. = RIGHT OF WAY

#### TEXAS DEPARTMENT OF TRANSPORTATION NOTICES

- (1) FOR RESIDENTIAL DEVELOPMENT DIRECTLY ADJACENT TO STATE RIGHT OF WAY, THE DEVELOPER SHALL BE RESPONSIBLE FOR ADEQUATE SETBACK AND/OR SOUND ABATEMENT MEASURES FOR FUTURE NOISE MITIGATION.
- (2) OWNER/DEVELOPER IS RESPONSIBLE FOR PREVENTING ANY ADVERSE IMPACT TO THE EXISTING DRAINAGE SYSTEM WITHIN THE HIGHWAY RIGHT OF WAY.
- (3) MAXIMUM ACCESS POINTS TO STATE HIGHWAY FROM THIS PROPERTY WILL BE REGULATED AS DIRECTED BY REGULATIONS FOR ACCESS DRIVEWAYS TO STATE HIGHWAYS. THIS PROPERTY IS ELIGIBLE FOR A MAXIMUM COMBINED TOTAL OF ONE ACCESS POINT, BASED ON OVERALL PLATTED HIGHWAY FRONTAGE OF 272.63 FT.
- (4) IF SIDEWALKS ARE REQUIRED BY APPROPRIATE CITY ORDINANCE, A SIDEWALK PERM MUST BE APPROVED BY THDOT, PRIOR TO CONSTRUCTION WITHIN STATE RIGHT OF WAY. LOCATIONS OF SIDEWALKS WITHIN STATE RIGHT OF WAY SHALL BE AS DIRECTED BY THDOT.

1/2" IRON PINS FOUND AT ALL LOT CORNERS

STATE OF TEXAS  
COUNTY OF BEXAR

I HEREBY CERTIFY THAT THIS PLAN IS TRUE AND CORRECT AND WAS PREPARED FROM AN ACTUAL SURVEY OF THE PROPERTY MADE UNDER MY SUPERVISION ON THE GROUND.

NONINSTRUMENTAL LAND SURVEYING, INC.  
442 MILLWOOD LANE  
SAN ANTONIO, TEXAS 78216  
TEL: (210) 626-6228

THOMAS C. HABERER, R.P.L.S.  
#4350

*Thomas C. Haber*  
REGISTERED PROFESSIONAL LAND SURVEYOR

SWORN AND SUBSCRIBED BEFORE ME THIS 14th DAY OF May

2004

MY COMMISSION EXPIRES:

*Sandra H. Moy*  
3-28-07

STATE OF TEXAS  
COUNTY OF BEXAR

I HEREBY CERTIFY THAT PROPER ENGINEERING CONSIDERATION HAS BEEN GIVEN THIS PLAN TO THE MATTERS OF STREET, LOTS AND DRAINAGE LAYOUT.

MOY CIVIL ENGINEERS  
DUANE A. MOY, P.E.

*Duane A. Moy, P.E.*  
LICENSED PROFESSIONAL ENGINEER

SWORN AND SUBSCRIBED BEFORE ME THIS 14th DAY OF May

2004

MY COMMISSION EXPIRES:

*Sandra H. Moy*  
3-28-07

STATE OF TEXAS  
COUNTY OF BEXAR

THE OWNER OF THE LAND SHOWN ON THIS PLAN, AND WHOSE NAME IS SUBSCRIBED HEREIN, AND IN PERSON OR THROUGH A DULY AUTHORIZED AGENT, DEDICATES TO THE CITY OF HELOTES, TEXAS, FOR THE USE OF THE PUBLIC FOREVER ALL STREETS, ALLEYS, PARKS, WATER COURSES, DRAINAGE EASEMENTS, AND THE WATER AND SEWER LINES IN ALL OF THE ABOVE SAID PUBLIC PLACES THEREON SHOWN FOR THE PURPOSE AND CONSIDERATION THEREIN EXPRESSED.

*Verah's of Texas, Inc. Noah's Ark Development*  
DULY AUTHORIZED AGENT  
by: *Jeff B. Clarke, VP*

STATE OF TEXAS  
COUNTY OF BEXAR

BEFORE ME, THE UNDERSIGNED AUTHORITY ON THIS DAY PERSONALLY APPEARED

*Robert F. Eckel*  
KNOWING TO ME TO BE THE PERSON WHOSE NAME IS SUBSCRIBED TO THE FOREGOING INSTRUMENT, AND ACKNOWLEDGED TO ME THAT HE EXECUTED THE SAME FOR THE PURPOSES AND CONSIDERATIONS THEREIN EXPRESSED, AND IN THE CAPACITY THEREIN STATED.

GIVEN UNDER MY HAND AND SEAL OF OFFICE THIS 14th DAY OF

May

*Sandra H. Moy*  
NOTARY PUBLIC  
BEXAR COUNTY, TEXAS

#### NOAH'S HELOTES

BEING 5.504 ACRES OF LAND RECORDED IN VOLUME 5015, PAGE 687, DEED RECORDS OF BEXAR COUNTY, TEXAS, BEING OUT OF THE WILLIAM ALEXANDER SURVEY NO. 416, ABSTRACT NO. 33, COUNTY BLOCK 4477, HELOTES, BEXAR COUNTY, TEXAS.



23705 IH-10 W, SUITE 207  
SAN ANTONIO, TEXAS 78257

TEL: (210) 698-5051  
FAX: (210) 698-5085


THIS PLAN OF NOAH'S HELOTES HAS BEEN SUBMITTED TO AND CONSIDERED BY THE CITY COUNCIL OF THE CITY OF HELOTES, TEXAS, AND IS HEREBY APPROVED BY SUCH COUNCIL.



DATED THE 14th DAY OF May, A.D. 2004  
BY: *Greg A. Miller*  
CITY ENGINEER  
BY: *Judy Loka*  
CITY CLERK

THE CITY ENGINEER OF THE CITY OF HELOTES HEREBY CERTIFIES THAT THIS SUBDIVISION PLAN COMPLIES TO ALL REQUIREMENTS OF THE SUBDIVISION REGULATIONS OF THE CITY AS TO WHICH HIS APPROVAL IS REQUIRED.

*Robert F. Eckel*  
CITY ENGINEER



STATE OF TEXAS  
COUNTY OF BEXAR

*Harry Rickhoff*  
COUNTY CLERK OF SAID COUNTY, DO HEREBY CERTIFY THAT THE FOREGOING INSTRUMENT, BEING WITH ITS CERTIFICATE OF AUTHENTICATION WAS FILED FOR RECORD IN MY OFFICE ON THE 15th DAY OF June, A.D. 2004 AT 11:07 A.M. AND DULY RECORDED IN THE 153rd BOOK, PAGE 136 AT 3:30 P.M. IN THE RECORDS OF DEEDS AND PLATS OF SAID COUNTY, IN BOOK VOLUME 9561, ON PAGE 136.

IN TESTIMONY WHEREOF, WITH MY HAND AND OFFICIAL SEAL OF OFFICE THIS


DAY OF June

A.D. 2004



COUNTY CLERK  
BEXAR COUNTY, TEXAS  
BY: *Angela C. Lopez*  
DEPUTY

JANUARY 2004 SHEET 1 OF 1



SCALE: 1" = 30'-0"

NOTE: Quantities on the plans are estimates only. The landscape contractor shall verify quantities and is responsible for including in the bid the planting or installation of all items shown on the plan and in accordance with the specifications. Any errors on plan or quantities should be brought to the attention of the landscape architect by the contractor prior to submittal of his bid.

NOTE: BID "UNIT" PRICES FOR ALL ITEMS.

NOTE: EACH NEW TREE IS TO BE GROWN IN A CONTAINER AT THE NURSERY (NOT FIELD DUG).





## **Signed Owner Authorization Form**



# **COwner Authorization Form**

## ***Edwards Aquifer Protection Program***

### ***Instructions***

Complete the following form by adding the requested information in the fields below. The form must be notarized for it to be considered complete. Attach it to other programmatic submittals required by 30 Texas Administrative Code (30 TAC), Chapter 213, and provide it to TCEQ's Edwards Aquifer Protection Program (EAPP) as part of your application.

If you have questions on how to fill out this form or about EAPP, please contact us by phone at 512-339-2929 or by e-mail at [eapp@tceq.texas.gov](mailto:eapp@tceq.texas.gov).

### ***Landowner Authorization***

I, Colby Sample of Games Holding Company LLC

am the owner of the property located at: 12420 Bandera Road Helotes, TX

LOT 2 BLOCK 13 NOAH'S HELOTES SUBDIVISION

and am duly authorized in accordance with 30 TAC 213.4(c)(2) and 213.4(d)(1), or 30 TAC 213.23(c)(2) and 213.23(d), relating to the right to submit an application, signatory authority, and proof of authorized signatory.

I do hereby authorize Valvoline Instant Oil Change  
To conduct An Instant Oil Change Facility  
At 12420 Bandera Road.


### ***Landowner Acknowledgement***

I understand that Games Holding Company LLC

Is ultimately responsible for the compliance with the approved or conditionally approved Edwards Aquifer protection plan and any special conditions of the approved plan through all phases of plan implementation even if the responsibility for compliance and the right to possess and control the property referenced in the application has been contractually assumed by another legal entity. I further understand that any failure to comply with any condition of the executive director's approval is a violation and subject to administrative rule or orders and penalties as provided under 30 TAC 213.10, relating to enforcement. Such violations may also be subject to civil penalties.

**Landowner Signature:**

Signature



2/19/25

THE STATE § OF Texas

County § of County

BEFORE ME, the undersigned authority, on this day personally appeared  
Colby Sample

known to me to be the person whose name is subscribed to the foregoing instrument and  
acknowledged to me that (s)he executed same for the purpose and consideration therein  
expressed.

GIVEN under my hand and seal of office on this Day day of Month




Click or tap here to add ID

NOTARY PUBLIC



Typed or Printed Name of Notary



MY COMMISSION EXPIRES: Date 11-01-2025

**Optional Attachments**

**Select All that apply:**

- ☐ Lease Agreement
- ☐ Signed Contract
- ☐ Deed Restricted Easement
- ☐ Other legally binding documents





## **Agent Authorization Form (TCEQ-0599)**



**Agent Authorization Form**  
For Required Signature  
Edwards Aquifer Protection Program  
Relating to 30 TAC Chapter 213  
Effective June 1, 1999

I RICHARD GALLEGOS

Print Name

MANAGER, PRE CONSTRUCTION

Title - Owner/President/Other

of Valvoline, LLC

Corporation/Partnership/Entity Name

have authorized Garrett Small / Tiffany Bray / Kelsey Kreher

Print Name of Agent/Engineer

of HFA-AE, Ltd.

Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:

1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.



SIGNATURE PAGE:

[Signature]  
Applicant's Signature

7. 31. 24  
Date


THE STATE OF Texas §

County of Tarrant §

BEFORE ME, the undersigned authority, on this day personally appeared Richard Gallegos known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 31<sup>st</sup> day of July, 2024.

[Signature]  
NOTARY PUBLIC



Caitlyn Ferguson  
Typed or Printed Name of Notary

MY COMMISSION EXPIRES: 02.09.2028





## **Application Fee Form (TCEQ-0574)**

# Application Fee Form

## Texas Commission on Environmental Quality

Name of Proposed Regulated Entity: Previously Noah's Ark - Bandera Rd. Now Valvoline LLC

Regulated Entity Location: 12420 Bandera Road, Helotes, TX

Name of Customer: Previously Noah's Ark Now Valvoline LLC

Contact Person: Richard Gallegos

Phone: 210-915-0042

Customer Reference Number (if issued): CN         

Regulated Entity Reference Number (if issued): RN         

### Austin Regional Office (3373)

☐ Hays

☐ Travis

☐ Williamson

### San Antonio Regional Office (3362)

☒ Bexar

☐ Medina

☐ Uvalde

☐ Comal

☐ Kinney

Application fees must be paid by check, certified check, or money order, payable to the **Texas Commission on Environmental Quality**. Your canceled check will serve as your receipt. **This form must be submitted with your fee payment.** This payment is being submitted to:

☐ Austin Regional Office

☒ San Antonio Regional Office

☐ Mailed to: TCEQ - Cashier

☐ Overnight Delivery to: TCEQ - Cashier

Revenues Section

Mail Code 214

P.O. Box 13088

Austin, TX 78711-3088

12100 Park 35 Circle

Building A, 3rd Floor

Austin, TX 78753

(512)239-0357

### Site Location (Check All That Apply):

☒ Recharge Zone

☐ Contributing Zone

☐ Transition Zone

<i>Type of Plan</i>	<i>Size</i>	<i>Fee Due</i>
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential	Acres	\$
Sewage Collection System	L.F.	\$
Lift Stations without sewer lines	Acres	\$
Underground or Aboveground Storage Tank Facility	10 Tanks	\$ 6,500
Piping System(s)(only)	Each	\$
Exception	Each	\$
Extension of Time	Each	\$

Signature: 

Date: 5.13.25



# Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

## ***Water Pollution Abatement Plans and Modifications***

### ***Contributing Zone Plans and Modifications***

<b><i>Project</i></b>	<b><i>Project Area in Acres</i></b>	<b><i>Fee</i></b>
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur)	< 1	\$3,000
	1 < 5	\$4,000
	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

### ***Organized Sewage Collection Systems and Modifications***

<b><i>Project</i></b>	<b><i>Cost per Linear Foot</i></b>	<b><i>Minimum Fee- Maximum Fee</i></b>
Sewage Collection Systems	\$0.50	\$650 - \$6,500

### ***Underground and Aboveground Storage Tank System Facility Plans and Modifications***

<b><i>Project</i></b>	<b><i>Cost per Tank or Piping System</i></b>	<b><i>Minimum Fee- Maximum Fee</i></b>
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

### ***Exception Requests***

<b><i>Project</i></b>	<b><i>Fee</i></b>
Exception Request	\$500

### ***Extension of Time Requests***

<b><i>Project</i></b>	<b><i>Fee</i></b>
Extension of Time Request	\$150



**Check Payable to the “Texas Commission on  
Environmental Quality”**

SENT TO SAN ANTONIO  
REGIONAL OFFICE





## Core Data Form (TCEQ-10400)



# TCEQ Core Data Form

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

## SECTION I: General Information

<b>1. Reason for Submission</b> (If other is checked please describe in space provided.)		
<input type="checkbox"/> New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)		
<input type="checkbox"/> Renewal (Core Data Form should be submitted with the renewal form)		<input checked="" type="checkbox"/> Other <b>WPAP Modification</b>
<b>2. Customer Reference Number</b> (if issued)	<a href="#">Follow this link to search for CN or RN numbers in Central Registry**</a>	<b>3. Regulated Entity Reference Number</b> (if issued)
CN		RN

## SECTION II: Customer Information

<b>4. General Customer Information</b>		<b>5. Effective Date for Customer Information Updates</b> (mm/dd/yyyy)			
<input type="checkbox"/> New Customer <input type="checkbox"/> Update to Customer Information <input type="checkbox"/> Change in Regulated Entity Ownership					
<input type="checkbox"/> Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)					
<i>The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State (SOS) or Texas Comptroller of Public Accounts (CPA).</i>					
<b>6. Customer Legal Name</b> (If an individual, print last name first: eg: Doe, John)				<i>If new Customer, enter previous Customer below:</i>	
Valvoline, LLC					
<b>7. TX SOS/CPA Filing Number</b>		<b>8. TX State Tax ID</b> (11 digits)		<b>9. Federal Tax ID</b> (9 digits)	<b>10. DUNS Number</b> (if applicable)
802501811				61-1782197	
<b>11. Type of Customer:</b>		<input checked="" type="checkbox"/> Corporation		<input type="checkbox"/> Individual	Partnership: <input type="checkbox"/> General <input type="checkbox"/> Limited
Government: <input type="checkbox"/> City <input type="checkbox"/> County <input type="checkbox"/> Federal <input type="checkbox"/> Local <input type="checkbox"/> State <input type="checkbox"/> Other		<input type="checkbox"/> Sole Proprietorship		<input type="checkbox"/> Other:	
<b>12. Number of Employees</b>				<b>13. Independently Owned and Operated?</b>	
<input checked="" type="checkbox"/> 0-20 <input type="checkbox"/> 21-100 <input type="checkbox"/> 101-250 <input type="checkbox"/> 251-500 <input type="checkbox"/> 501 and higher				<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	
<b>14. Customer Role</b> (Proposed or Actual) – as it relates to the Regulated Entity listed on this form. Please check one of the following					
<input type="checkbox"/> Owner <input type="checkbox"/> Operator <input checked="" type="checkbox"/> Owner & Operator <input type="checkbox"/> Other:					
<input type="checkbox"/> Occupational Licensee <input type="checkbox"/> Responsible Party <input type="checkbox"/> VCP/BSA Applicant					
<b>15. Mailing Address:</b>		100 Valvoline Way			
City		Lexington		State	KY
ZIP		40509		ZIP + 4	
<b>16. Country Mailing Information</b> (if outside USA)				<b>17. E-Mail Address</b> (if applicable)	
<b>18. Telephone Number</b>		<b>19. Extension or Code</b>		<b>20. Fax Number</b> (if applicable)	



(   )   -		(   )   -
-----------	--	-----------

**SECTION III: Regulated Entity Information**

<b>21. General Regulated Entity Information</b> <i>(If "New Regulated Entity" is selected, a new permit application is also required.)</i>								
<input type="checkbox"/> New Regulated Entity <input type="checkbox"/> Update to Regulated Entity Name <input type="checkbox"/> Update to Regulated Entity Information								
<i>The Regulated Entity Name submitted may be updated, in order to meet TCEQ Core Data Standards (removal of organizational endings such as Inc, LP, or LLC).</i>								
<b>22. Regulated Entity Name</b> <i>(Enter name of the site where the regulated action is taking place.)</i>								
Noah's Ark - Bandera Road								
<b>23. Street Address of the Regulated Entity:</b>  <i>(No PO Boxes)</i>	12430 Bandera Rd							
	<b>City</b>	Helotes	<b>State</b>	TX	<b>ZIP</b>	78023	<b>ZIP + 4</b>	
<b>24. County</b>	Bexar							

If no Street Address is provided, fields 25-28 are required.

<b>25. Description to Physical Location:</b>								
<b>26. Nearest City</b>			<b>State</b>			<b>Nearest ZIP Code</b>		
<i>Latitude/Longitude are required and may be added/updated to meet TCEQ Core Data Standards. (Geocoding of the Physical Address may be used to supply coordinates where none have been provided or to gain accuracy).</i>								
<b>27. Latitude (N) In Decimal:</b>						<b>28. Longitude (W) In Decimal:</b>		
Degrees	Minutes	Seconds	Degrees	Minutes	Seconds			
<b>29. Primary SIC Code</b>		<b>30. Secondary SIC Code</b>		<b>31. Primary NAICS Code</b>		<b>32. Secondary NAICS Code</b>		
(4 digits)		(4 digits)		(5 or 6 digits)		(5 or 6 digits)		
4214		4225		811191				
<b>33. What is the Primary Business of this entity?</b> <i>(Do not repeat the SIC or NAICS description.)</i>								
previously Self Storage and General Commercial Business proposed Automotive Oil Change Services								
<b>34. Mailing Address:</b>	30435 US Hwy 281 N							
	<b>City</b>	Bulverde	<b>State</b>	TX	<b>ZIP</b>	78163	<b>ZIP + 4</b>	
<b>35. E-Mail Address:</b>		James.Boutchyard@valvoline.com						
<b>36. Telephone Number</b>			<b>37. Extension or Code</b>			<b>38. Fax Number</b> <i>(if applicable)</i>		
(   )   -        (210) 447-1220						(   )   -        (210) 477-1232		

**39. TCEQ Programs and ID Numbers** Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.


<input type="checkbox"/> Dam Safety	<input type="checkbox"/> Districts	<input checked="" type="checkbox"/> Edwards Aquifer	<input type="checkbox"/> Emissions Inventory Air	<input type="checkbox"/> Industrial Hazardous Waste
		104151410		
<input type="checkbox"/> Municipal Solid Waste	<input type="checkbox"/> New Source Review Air	<input type="checkbox"/> OSSF	<input type="checkbox"/> Petroleum Storage Tank	<input type="checkbox"/> PWS
<input type="checkbox"/> Sludge	<input type="checkbox"/> Storm Water	<input type="checkbox"/> Title V Air	<input type="checkbox"/> Tires	<input type="checkbox"/> Used Oil
<input type="checkbox"/> Voluntary Cleanup	<input type="checkbox"/> Wastewater	<input type="checkbox"/> Wastewater Agriculture	<input type="checkbox"/> Water Rights	<input type="checkbox"/> Other:

## **SECTION IV: Preparer Information**

<b>40. Name:</b>	Russell Gartner			<b>41. Title:</b>	Civil Engineer
<b>42. Telephone Number</b>	<b>43. Ext./Code</b>	<b>44. Fax Number</b>	<b>45. E-Mail Address</b>		
( ) - +1 479-360-6700		( ) -	Russell.Gartner@hfa-ae.com		

## **SECTION V: Authorized Signature**

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

<b>Company:</b>	Valvoline, LLC		<b>Job Title:</b>	Manager, PreConstruction	
<b>Name (In Print):</b>	Richard Gallegos			<b>Phone:</b>	( 972 ) 202- 6674
<b>Signature:</b>				<b>Date:</b>	7/31/24





## **WPAP APPROVAL LETTER**

Brooke Paup, *Chairwoman*  
Bobby Janecka, *Commissioner*  
Catarina R. Gonzales, *Commissioner*  
Kelly Keel, *Executive Director*



## TEXAS COMMISSION ON ENVIRONMENTAL QUALITY

Protecting Texas by Reducing and Preventing Pollution

May 2, 2025

Mr. Richard Gallegos  
Valvoline, LLC  
100 Valvoline Way  
Lexington, Kentucky 40509

Re: Modification of an approved Water Pollution Abatement Plan (WPAP) for the Edwards Aquifer Protection Program  
Valvoline Instant Oil Change; Located on the E side of Bandera Rd N of Cedar Trail;  
Helotes, Bexar County, Texas  
Edwards Aquifer Protection Program ID: 13002072, Regulated Entity No. RN109305029

Dear Mr. Gallegos:

The Texas Commission on Environmental Quality (TCEQ) has completed its review on the application for the above-referenced project submitted to the Edwards Aquifer Protection Program (EAPP) by HFA-AE, Ltd. on behalf of the applicant, Valvoline, LLC on March 10, 2025.

As presented to the TCEQ, the application was prepared in general compliance with the requirements of 30 Texas Administrative Codes (TAC) Chapter §213. The permanent best management practices (BMPs) and measures represented in the application were prepared by a Texas licensed professional engineer (PE). All construction plans and design information were sealed, signed, and dated by a Texas licensed PE. Therefore, the application for the construction of the proposed project and methods to protect the Edwards Aquifer are **approved**, subject to applicable state rules and the conditions in this letter.

**This approval expires two years from the date of this letter**, unless, prior to the expiration date, more than 10 percent of the construction has commenced on the project or an extension of time has been officially requested. This approval or extension will expire, and no extension will be granted if more than 50 percent of the project has not been completed within ten years from the date of this letter.

The applicant or a person affected may file with the chief clerk a motion for reconsideration of the executive director's final action on this Edwards Aquifer protection plan. A motion for reconsideration must be filed in accordance with 30 TAC §50.139.

### BACKGROUND

The original WPAP was approved by letter dated April 7, 2004 (RN104151410, 13-04010701) and had a site area of 5.595 acres with 4.6621 acres of impervious cover. One partial sedimentation/filtration basin was approved to treat stormwater generated by the project. A modification was approved by letter dated October 10, 2016 (RN109305029, 13000219) with impervious cover remaining 4.6621 acres as a result.



### PROJECT DESCRIPTION

The proposed commercial project will have an area of approximately 0.6678 acres within the overall 5.595-acre site. The modification will include demolition of previously approved car wash and the construction of an oil change facility. The new impervious cover for the 5.959 acres will be 4.557 acres (81.44 percent), a net reduction of 0.105 acres. Project wastewater will be disposed of by conveyance to the existing Leon Creek Water Recycling Center.

### PERMANENT POLLUTION ABATEMENT MEASURES

To prevent the pollution of stormwater runoff originating on-site or upgradient of the site and potentially flowing across and off the site after construction, one existing partial sedimentation/filtration basin (13-04010701), designed using the TCEQ technical guidance, *RG-348, Complying with the Edwards Aquifer Rules: Technical Guidance on Best Management Practices* (1999), will be implemented to treat stormwater runoff. The basin was sized to capture the first 1.75 inches of stormwater run-off from 5.595 and it has a designed capture volume of 32,009 cubic feet. The filtration system consists of 2,088 square feet of sand, an underdrain piping wrapped with geotextile membrane, and an impervious liner.

**The permanent BMPS shall be operational prior to occupancy or use of the proposed project.** Inspection, maintenance, repair, and retrofit of the permanent BMPs shall be in accordance with the approved application.

### GEOLOGY

According to the Geologic Assessment (GA) included with the application, the surficial units of the site are the Edwards Limestone. No sensitive geologic features were identified in the GA. The site assessment conducted on April 7, 2025 by TCEQ staff determined the site to be generally as described by the GA.

### SPECIAL CONDITIONS

- I. This modification is subject to all the special and standard conditions listed in the approval letter(s) dated April 7, 2004 and October 10, 2016.

### STANDARD CONDITIONS

1. The plan holder (applicant) must comply with all provisions of 30 TAC Chapter §213 and all technical specifications in the approved plan. The plan holder should also acquire and comply with additional and separate approvals, permits, registrations or authorizations from other TCEQ Programs (i.e., Stormwater, Water Rights, Dam Safety, Underground Injection Control) as required based on the specifics of the plan.
2. In addition to the rules of the Commission, the plan holder must also comply with state and local ordinances and regulations providing for the protection of water quality as applicable.

### Prior to Commencement of Construction:

3. Within 60 days of receiving written approval of an Edwards Aquifer protection plan, the plan holder must submit to the EAPP proof of recordation of notice in the county deed records, with the volume and page number(s) of the county record. A description of the property boundaries shall be included in the deed recordation in the county deed records. TCEQ form, Deed Recordation Affidavit (TCEQ-0625), may be used.

4. The plan holder of any approved Edwards Aquifer protection plan must notify the EAPP and obtain approval from the executive director prior to initiating any modification to the activities described in the referenced application following the date of the approval.
5. The plan holder must provide written notification of intent to commence construction, replacement, or rehabilitation of the referenced project. Notification must be submitted to the EAPP no later than 48 hours prior to commencement of the regulated activity. Notification must include the date on which the regulated activity will commence, the name of the approved plan and program ID number for the regulated activity, and the name of the prime contractor with the name and telephone number of the contact person.
6. Temporary erosion and sedimentation (E&S) controls as described in the referenced application, must be installed prior to construction, and maintained during construction. Temporary E&S controls may be removed when vegetation is established, and the construction area is stabilized. The TCEQ may monitor stormwater discharges from the site to evaluate the adequacy of temporary E&S control measures. Additional controls may be necessary if excessive solids are being discharged from the site.
7. All borings with depths greater than or equal to 20 feet must be plugged with non-shrink grout from the bottom of the hole to within three (3) feet of the surface. The remainder of the hole must be backfilled with cuttings from the boring or gravel. All borings less than 20 feet must be backfilled with cuttings from the boring. All borings must be backfilled or plugged within four (4) days of completion of the drilling operation.

During Construction:

8. This approval does not authorize the installation of temporary or permanent aboveground storage tanks on this project that will have a total storage capacity of five hundred gallons or more of static hydrocarbons or hazardous substances without prior approval of an Aboveground Storage Tank facility application.
9. If any sensitive feature is encountered during construction, replacement, or rehabilitation on this project, all regulated activities must be **immediately** suspended near it and notification must be made to TCEQ EAPP staff. Temporary BMPs must be installed and maintained to protect the feature from pollution and contamination. Regulated activities near the feature may not proceed until the executive director has reviewed and approved the methods proposed to protect the feature and the aquifer from potentially adverse impacts to water quality.
10. All water wells, including injection, dewatering, and monitoring wells shall be identified in the geologic assessment and must be in compliance with the requirements of the Texas Department of Licensing and Regulation 16 TAC Chapter §76 and all other locally applicable rules, as appropriate.
11. If sediment escapes the construction site, the sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain). Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50 percent. Litter, construction debris, and construction chemicals shall be prevented from becoming stormwater discharge pollutants.
12. Intentional discharges of sediment laden water are not allowed. If dewatering becomes necessary, the discharge must be filtered through appropriately selected BMPs.
13. The following records shall be maintained and made available to the executive director upon request: the dates when major grading activities occur, the dates when construction



activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.

14. Stabilization measures shall be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, and construction activities will not resume within 21 days. When the initiation of stabilization measures by the 14th day is precluded by weather conditions, stabilization measures shall be initiated as soon as practicable.

After Completion of Construction:

15. Owners of permanent BMPs and temporary measures must ensure that the BMPs and measures are constructed and function as designed. A Texas licensed PE must certify in writing that the **permanent** BMPs or measures were constructed as designed. The certification letter must be submitted to the EAPP within 30 days of site completion.
16. The applicant shall be responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property or the ownership of the property is transferred to the entity. A copy of the transfer of responsibility must be filed with the executive director through the EAPP within 30 days of the transfer. TCEQ form, Change in Responsibility for Maintenance on Permanent BMPs and Measures (TCEQ-10263), may be used.

The holder of the approved Edwards Aquifer protection plan is responsible for compliance with Chapter §213 and any condition of the approved plan through all phases of plan implementation. Failure to comply with any condition within this approval letter is a violation of Chapter §213 and is subject to administrative rule or orders and penalties as provided under §213.10 of this title (relating to Enforcement). Such violations may also be subject to civil penalties and injunction. Upon legal transfer of this property, the new owner is required to comply with all terms of the approved Edwards Aquifer protection plan.

This action is taken as delegated by the executive director of the Texas Commission on Environmental Quality. If you have any questions or require additional information, please contact Mr. Joshua Vacek of the Edwards Aquifer Protection Program at 210-403-4028 or the regional office at 512-339-2929.

Sincerely,

*Monica Reyes*

Monica Reyes, Section Manager  
Edwards Aquifer Protection Program  
Texas Commission on Environmental Quality

MR/jv

cc: Ms. Kelsey Kreher, P.E., HFA-AE, Ltd.