


Water Pollution Abatement Plan:

**Hope Center Church
4545 N Loop 1604 W
San Antonio, TX 78249**

PREPARED BY:



**July 2025
Firm Number 25020**

Texas Commission on Environmental Quality

Edwards Aquifer Application Cover Page

Our Review of Your Application

The Edwards Aquifer Program staff conducts an administrative and technical review of all applications. The turnaround time for administrative review can be up to 30 days as outlined in 30 TAC 213.4(e). Generally administrative completeness is determined during the intake meeting or within a few days of receipt. The turnaround time for technical review of an administratively complete Edwards Aquifer application is 90 days as outlined in 30 TAC 213.4(e). Please know that the review and approval time is directly impacted by the quality and completeness of the initial application that is received. In order to conduct a timely review, it is imperative that the information provided in an Edwards Aquifer application include final plans, be accurate, complete, and in compliance with [30 TAC 213](#).

Administrative Review

1. [Edwards Aquifer applications](#) must be deemed administratively complete before a technical review can begin. To be considered administratively complete, the application must contain completed forms and attachments, provide the requested information, and meet all the site plan requirements. The submitted application and plan sheets should be final plans. Please submit one full-size set of plan sheets with the original application, and half-size sets with the additional copies.

To ensure that all applicable documents are included in the application, the program has developed tools to guide you and web pages to provide all forms, checklists, and guidance. Please visit the below website for assistance: <http://www.tceq.texas.gov/field/eapp>.

2. This Edwards Aquifer Application Cover Page form (certified by the applicant or agent) must be included in the application and brought to the administrative review meeting.
3. Administrative reviews are scheduled with program staff who will conduct the review. Applicants or their authorized agent should call the appropriate regional office, according to the county in which the project is located, to schedule a review. The average meeting time is one hour.
4. In the meeting, the application is examined for administrative completeness. Deficiencies will be noted by staff and emailed or faxed to the applicant and authorized agent at the end of the meeting, or shortly after. Administrative deficiencies will cause the application to be deemed incomplete and returned.

An appointment should be made to resubmit the application. The application is re-examined to ensure all deficiencies are resolved. The application will only be deemed administratively complete when all administrative deficiencies are addressed.

5. If an application is received by mail, courier service, or otherwise submitted without a review meeting, the administrative review will be conducted within 30 days. The applicant and agent will be contacted with the results of the administrative review. If the application is found to be administratively incomplete, it can be retrieved from the regional office or returned by regular mail. If returned by mail, the regional office may require arrangements for return shipping.
6. If the geologic assessment was completed before October 1, 2004 and the site contains “possibly sensitive” features, the assessment must be updated in accordance with the *Instructions to Geologists* (TCEQ-0585 Instructions).

Technical Review

1. When an application is deemed administratively complete, the technical review period begins. The regional office will distribute copies of the application to the identified affected city, county, and groundwater conservation district whose jurisdiction includes the subject site. These entities and the public have 30 days to provide comments on the application to the regional office. All comments received are reviewed by TCEQ.
2. A site assessment is usually conducted as part of the technical review, to evaluate the geologic assessment and observe existing site conditions. The site must be accessible to our staff. The site boundaries should be

clearly marked, features identified in the geologic assessment should be flagged, roadways marked and the alignment of the Sewage Collection System and manholes should be staked at the time the application is submitted. If the site is not marked the application may be returned.

3. We evaluate the application for technical completeness and contact the applicant and agent via Notice of Deficiency (NOD) to request additional information and identify technical deficiencies. There are two deficiency response periods available to the applicant. There are 14 days to resolve deficiencies noted in the first NOD. If a second NOD is issued, there is an additional 14 days to resolve deficiencies. If the response to the second notice is not received, is incomplete or inadequate, or provides new information that is incomplete or inadequate, the application must be withdrawn or will be denied. Please note that because the technical review is underway, whether the application is withdrawn or denied **the application fee will be forfeited**.
4. The program has 90 calendar days to complete the technical review of the application. If the application is technically adequate, such that it complies with the Edwards Aquifer rules, and is protective of the Edwards Aquifer during and after construction, an approval letter will be issued. Construction or other regulated activity may not begin until an approval is issued.

Mid-Review Modifications

It is important to have final site plans prior to beginning the permitting process with TCEQ to avoid delays.

Occasionally, circumstances arise where you may have significant design and/or site plan changes after your Edwards Aquifer application has been deemed administratively complete by TCEQ. This is considered a "Mid-Review Modification". Mid-Review Modifications may require redistribution of an application that includes the proposed modifications for public comment.

If you are proposing a Mid-Review Modification, two options are available:

- If the technical review has begun your application can be denied/withdrawn, your fees will be forfeited, and the plan will have to be resubmitted.
- TCEQ can continue the technical review of the application as it was submitted, and a modification application can be submitted at a later time.

If the application is denied/withdrawn, the resubmitted application will be subject to the administrative and technical review processes and will be treated as a new application. The application will be redistributed to the affected jurisdictions.

Please contact the regional office if you have questions. If your project is located in Williamson, Travis, or Hays County, contact TCEQ's Austin Regional Office at 512-339-2929. If your project is in Comal, Bexar, Medina, Uvalde, or Kinney County, contact TCEQ's San Antonio Regional Office at 210-490-3096

Please fill out all required fields below and submit with your application.

1. Regulated Entity Name: Hope Center Church				2. Regulated Entity No.:			
3. Customer Name: Hope Center Church Inc				4. Customer No.:			
5. Project Type: (Please circle/check one)	<input checked="" type="radio"/> New	Modification			Extension		Exception
6. Plan Type: (Please circle/check one)	<input checked="" type="radio"/> WPAP	<input type="radio"/> CZP	<input type="radio"/> SCS	<input type="radio"/> UST	<input type="radio"/> AST	<input type="radio"/> EXP	<input type="radio"/> EXT
7. Land Use: (Please circle/check one)	<input type="radio"/> Residential	<input checked="" type="radio"/> Non-residential			8. Site (acres):		8.499
9. Application Fee:	\$5,000	10. Permanent BMP(s):				Batch Detention/Detention Pond	
11. SCS (Linear Ft.):	0	12. AST/UST (No. Tanks):				0	
13. County:	Bexar	14. Watershed:				Upper SAR Watershed	

Application Distribution

Instructions: Use the table below to determine the number of applications required. One original and one copy of the application, plus additional copies (as needed) for each affected incorporated city, county, and groundwater conservation district are required. Linear projects or large projects, which cross into multiple jurisdictions, can require additional copies. Refer to the "Texas Groundwater Conservation Districts within the EAPP Boundaries" map found at:

http://www.tceq.texas.gov/assets/public/compliance/field_ops/eapp/EAPP%20GWCD%20map.pdf

For more detailed boundaries, please contact the conservation district directly.


Austin Region			
County:	Hays	Travis	Williamson
Original (1 req.)	—	—	—
Region (1 req.)	—	—	—
County(ies)	—	—	—
Groundwater Conservation District(s)	<input type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Barton Springs/ Edwards Aquifer <input type="checkbox"/> Hays Trinity <input type="checkbox"/> Plum Creek	<input type="checkbox"/> Barton Springs/ Edwards Aquifer	NA
City(ies) Jurisdiction	<input type="checkbox"/> Austin <input type="checkbox"/> Buda <input type="checkbox"/> Dripping Springs <input type="checkbox"/> Kyle <input type="checkbox"/> Mountain City <input type="checkbox"/> San Marcos <input type="checkbox"/> Wimberley <input type="checkbox"/> Woodcreek	<input type="checkbox"/> Austin <input type="checkbox"/> Bee Cave <input type="checkbox"/> Pflugerville <input type="checkbox"/> Rollingwood <input type="checkbox"/> Round Rock <input type="checkbox"/> Sunset Valley <input type="checkbox"/> West Lake Hills	<input type="checkbox"/> Austin <input type="checkbox"/> Cedar Park <input type="checkbox"/> Florence <input type="checkbox"/> Georgetown <input type="checkbox"/> Jerrell <input type="checkbox"/> Leander <input type="checkbox"/> Liberty Hill <input type="checkbox"/> Pflugerville <input type="checkbox"/> Round Rock

San Antonio Region					
County:	Bexar	Comal	Kinney	Medina	Uvalde
Original (1 req.)	—	—	—	—	—
Region (1 req.)	—	—	—	—	—
County(ies)	—	—	—	—	—
Groundwater Conservation District(s)	<input checked="" type="checkbox"/> Edwards Aquifer Authority <input type="checkbox"/> Trinity-Glen Rose	<input type="checkbox"/> Edwards Aquifer Authority	<input type="checkbox"/> Kinney	<input type="checkbox"/> EAA <input type="checkbox"/> Medina	<input type="checkbox"/> EAA <input type="checkbox"/> Uvalde
City(ies) Jurisdiction	<input type="checkbox"/> Castle Hills <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Helotes <input type="checkbox"/> Hill Country Village <input type="checkbox"/> Hollywood Park <input checked="" type="checkbox"/> San Antonio (SAWS) <input type="checkbox"/> Shavano Park	<input type="checkbox"/> Bulverde <input type="checkbox"/> Fair Oaks Ranch <input type="checkbox"/> Garden Ridge <input type="checkbox"/> New Braunfels <input type="checkbox"/> Schertz	NA	<input type="checkbox"/> San Antonio ETJ (SAWS)	NA

I certify that to the best of my knowledge, that the application is complete and accurate. This application is hereby submitted to TCEQ for administrative review and technical review.

Kyler Felux

Print Name of Customer/Authorized Agent



7-22-2025

Signature of Customer/Authorized Agent

Date

****FOR TCEQ INTERNAL USE ONLY****

Date(s) Reviewed:		Date Administratively Complete:	
Received From:		Correct Number of Copies:	
Received By:		Distribution Date:	
EAPP File Number:		Complex:	
Admin. Review(s) (No.):		No. AR Rounds:	
Delinquent Fees (Y/N):		Review Time Spent:	
Lat./Long. Verified:		SOS Customer Verification:	
Agent Authorization Complete/Notarized (Y/N):		Fee Check:	Payable to TCEQ (Y/N):
Core Data Form Complete (Y/N):			Signed (Y/N):
Core Data Form Incomplete Nos.:			Less than 90 days old (Y/N):

General Information Form

Texas Commission on Environmental Quality

For Regulated Activities on the Edwards Aquifer Recharge and Transition Zones and Relating to 30 TAC §213.4(b) & §213.5(b)(2)(A), (B) Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.


Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **General Information Form** is hereby submitted for TCEQ review. The application was prepared by:

Print Name of Customer/Agent: Kyler Felux

Date: 7/22/2025

Signature of Customer/Agent:



Project Information

1. Regulated Entity Name: Hope Center Church
2. County: Bexar
3. Stream Basin: Olmos Creek
4. Groundwater Conservation District (If applicable): Edwards Aquifer Authority
5. Edwards Aquifer Zone:
☒ Recharge Zone
☐ Transition Zone
6. Plan Type:
☒ WPAP
☐ SCS
☐ Modification
☐ AST
☐ UST
☐ Exception Request

7. Customer (Applicant):

Contact Person: Budde Rule
Entity: Hope Center Church
Mailing Address: 4545 N Loop 1604 W
City, State: San Antonio, Texas Zip: 78249
Telephone: 210-842-8686 FAX: _____
Email Address: budde54@yahoo.com

8. Agent/Representative (If any):

Contact Person: Kyler Felux
Entity: Felux Engineering
Mailing Address: 400 N. Storts St.
City, State: Poth, Texas Zip: 78147
Telephone: 210-818-3340 FAX: _____
Email Address: feluxeng@gmail.com

9. Project Location:

- ☒ The project site is located inside the city limits of San Antonio
☐ The project site is located outside the city limits but inside the ETJ (extra-territorial jurisdiction) of _____.
☐ The project site is not located within any city's limits or ETJ.

10. ☒ The location of the project site is described below. The description provides sufficient detail and clarity so that the TCEQ's Regional staff can easily locate the project and site boundaries for a field investigation.

The project is located at the address 4545 N Loop 1604 W, San Antonio, TX 78249.

_____ The property takes access off of Loop 1604 and is behind the commercial retail spaces directly off of Loop 1604.

11. ☒ **Attachment A – Road Map.** A road map showing directions to and the location of the project site is attached. The project location and site boundaries are clearly shown on the map.

12. ☒ **Attachment B - USGS / Edwards Recharge Zone Map.** A copy of the official 7 ½ minute USGS Quadrangle Map (Scale: 1" = 2000') of the Edwards Recharge Zone is attached.

The map(s) clearly show:

- ☒ Project site boundaries.
☒ USGS Quadrangle Name(s).
☒ Boundaries of the Recharge Zone (and Transition Zone, if applicable).
☒ Drainage path from the project site to the boundary of the Recharge Zone.

13. ☒ **The TCEQ must be able to inspect the project site or the application will be returned.**

Sufficient survey staking is provided on the project to allow TCEQ regional staff to locate the boundaries and alignment of the regulated activities and the geologic or manmade features noted in the Geologic Assessment.

☒ Survey staking will be completed by this date: 8/11/2025

14. ☒ **Attachment C – Project Description.** Attached at the end of this form is a detailed narrative description of the proposed project. The project description is consistent throughout the application and contains, at a minimum, the following details:

- ☒ Area of the site
- ☒ Offsite areas
- ☒ Impervious cover
- ☒ Permanent BMP(s)
- ☒ Proposed site use
- ☒ Site history
- ☒ Previous development
- ☒ Area(s) to be demolished

15. Existing project site conditions are noted below:

- ☒ Existing commercial site
- ☐ Existing industrial site
- ☐ Existing residential site
- ☐ Existing paved and/or unpaved roads
- ☐ Undeveloped (Cleared)
- ☐ Undeveloped (Undisturbed/Uncleared)
- ☐ Other: _____

Prohibited Activities

16. ☒ I am aware that the following activities are prohibited on the Recharge Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 of this title (relating to Underground Injection Control);
- (2) New feedlot/concentrated animal feeding operations, as defined in 30 TAC §213.3;
- (3) Land disposal of Class I wastes, as defined in 30 TAC §335.1;
- (4) The use of sewage holding tanks as parts of organized collection systems; and
- (5) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41(b), (c), and (d) of this title (relating to Types of Municipal Solid Waste Facilities).
- (6) New municipal and industrial wastewater discharges into or adjacent to water in the state that would create additional pollutant loading.

17. ☒ I am aware that the following activities are prohibited on the Transition Zone and are not proposed for this project:

- (1) Waste disposal wells regulated under 30 TAC Chapter 331 (relating to Underground Injection Control);
- (2) Land disposal of Class I wastes, as defined in 30 TAC §335.1; and

- (3) New municipal solid waste landfill facilities required to meet and comply with Type I standards which are defined in §330.41 (b), (c), and (d) of this title.



Administrative Information

18. The fee for the plan(s) is based on:

- ☒ For a Water Pollution Abatement Plan or Modification, the total acreage of the site where regulated activities will occur.
 - ☐ For an Organized Sewage Collection System Plan or Modification, the total linear footage of all collection system lines.
 - ☐ For a UST Facility Plan or Modification or an AST Facility Plan or Modification, the total number of tanks or piping systems.
 - ☐ A request for an exception to any substantive portion of the regulations related to the protection of water quality.
 - ☐ A request for an extension to a previously approved plan.
19. ☒ Application fees are due and payable at the time the application is filed. If the correct fee is not submitted, the TCEQ is not required to consider the application until the correct fee is submitted. Both the fee and the Edwards Aquifer Fee Form have been sent to the Commission's:
- ☐ TCEQ cashier
 - ☐ Austin Regional Office (for projects in Hays, Travis, and Williamson Counties)
 - ☒ San Antonio Regional Office (for projects in Bexar, Comal, Kinney, Medina, and Uvalde Counties)
20. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
21. ☒ No person shall commence any regulated activity until the Edwards Aquifer Protection Plan(s) for the activity has been filed with and approved by the Executive Director.

Attachment A: Road Map

Legend

-  14250 Judson Rd
-  Untitled Path

11.4 Miles
on TX- Loop
1604

Site


2.6 Miles on
Judson Road

TCEQ Region 13

14250 Judson Rd



4 mi



Attachment B: USGS/Edwards Recharge Zone Map



General Information Form

Attachment C

Project Description

Currently, the site is developed as an existing church including a building, parking facilities, playground with open spaces, trees, and an existing water quality pond, totaling approximately 8.499 acres. The site is located on the north side of San Antonio, north of Loop 1604 between Lockhill Selma Road and NW Military Highway. The site is located in the Edwards Aquifer Recharge Zone and within the city limits of San Antonio.

The site has had a previous Water Pollution Abatement Plan completed, Castle Hills Pentecostal Church, Project No. 1208, on May 4, 1999. The site currently has 4.60 acres of existing impervious cover.

Drainage for the site goes from the northwest to the southeast. Offsite areas include natural range land that drains to the site. As part of the platting process through the City of San Antonio, all offsite drainage will be diverted around the site, avoiding proposed BMPs.

The proposed development will be an additional building with associated parking and utilities. The existing septic system will be taken off line and connected to the public system. Portions of the existing asphalt will be demolished for utility installations but will be replaced to match existing conditions. Other miscellaneous demolitions will include parking islands, curbs, playground, and several other small recreational features. The proposed BMP will be a batch detention pond for TSS removal. The water quality volume required per the TCEQ worksheet is approximately 3,504 cubic feet. The water quality volume provided for the site is 3,534 cubic feet and will be detained for 12 hours and released over 48 hours as described in TCEQ RG-348. Detention will be provided to mitigate the increase in runoff.



Geologic Assessment

**Hope Center Church
4545 N Loop 1604 W
San Antonio, Bexar County, Texas 78249**

Prepared For

**Felux Engineering
PO Box 964
Poth, Texas 78147**

May 12, 2025

At UES, we are experts in the areas of environmental and earth sciences, sustainable infrastructure solutions, and geophysical technologies. Our nationwide network of nearly 4,000 engineers and technical professionals identify and solve complex engineering and construction challenges by providing specialized engineering, environmental, testing and inspection services. We strive to serve as trusted partners, providing our clients with innovative, technology-based solutions.

UES has engaged a third-party environmental firm, SQ Environmental, LLC, to conduct a Geologic Assessment on the subject property. The following activities were completed as part of the Geologic Assessment to investigate the property for the presence of geologic and manmade features, and to identify potential pathways for contaminant movement to the Edwards Aquifer, pursuant to Texas rules for regulated activities within the Recharge Zone (30 Texas Administrative Code [TAC] §213). The Geologic Assessment included evaluating the property for the potential presence of the following features:

- Bedrock
- Caves
- Faults
- Water wells
- Streams or springs
- Fractures or solution zones

Based on the Geologic Assessment, no sensitive features, with the exception of a non-karst closed depression (detention pond), were identified at ground surface on the subject property. If potentially sensitive geologic features are encountered during development activities, work should stop immediately, and the feature be investigated by a Texas registered Professional Geologist. Specifically, if evidence of potential faulting, including offset features, scarps, slickensides, gouge, or breccia, is observed during the development of the proposed detention pond, additional evaluation is recommended. Attached are the detailed findings from this assessment.

Respectfully,



Leah Parker
Due Diligence Manager
Environmental Services – Texas Region

UES

Texas Registered Geoscience Firm No. 50041
Texas Registered Engineering Firm No. F-2430

ATTACHMENT: GEOLOGIC ASSESSMENT

Geologic Assessment

Texas Commission on Environmental Quality

For Regulated Activities on The Edwards Aquifer Recharge/transition Zones and Relating to 30 TAC §213.5(b)(3), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.

Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Print Name of Geologist: Clint Weaver

Telephone: 806-773-9326


Date: 5/7/25

Fax: --

Representing: SQ Environmental LLC; F-50464 (Name of Company and TBPG or TBPE registration number)

Signature of Geologist:





Regulated Entity Name: Castle Hills United Pentecostal

Project Information

1. Date(s) Geologic Assessment was performed: 4/20/25

2. Type of Project:

- ☒ WPAP
☐ SCS

- ☐ AST
☐ UST

3. Location of Project:

- ☒ Recharge Zone
☐ Transition Zone
☐ Contributing Zone within the Transition Zone

4. ☒ **Attachment A - Geologic Assessment Table.** Completed Geologic Assessment Table (Form TCEQ-0585-Table) is attached.
5. ☒ Soil cover on the project site is summarized in the table below and uses the SCS Hydrologic Soil Groups* (Urban Hydrology for Small Watersheds, Technical Release No. 55, Appendix A, Soil Conservation Service, 1986). If there is more than one soil type on the project site, show each soil type on the site Geologic Map or a separate soils map.

Table 1 - Soil Units, Infiltration Characteristics and Thickness

Soil Name	Group*	Thickness(feet)
Cb	D	4.17

** Soil Group Definitions (Abbreviated)*

- A. Soils having a high infiltration rate when thoroughly wetted.
- B. Soils having a moderate infiltration rate when thoroughly wetted.
- C. Soils having a slow infiltration rate when thoroughly wetted.
- D. Soils having a very slow infiltration rate when thoroughly wetted.

6. ☒ **Attachment B – Stratigraphic Column.** A stratigraphic column showing formations, members, and thicknesses is attached. The outcropping unit, if present, should be at the top of the stratigraphic column. Otherwise, the uppermost unit should be at the top of the stratigraphic column.
7. ☒ **Attachment C – Site Geology.** A narrative description of the site specific geology including any features identified in the Geologic Assessment Table, a discussion of the potential for fluid movement to the Edwards Aquifer, stratigraphy, structure(s), and karst characteristics is attached.
8. ☒ **Attachment D – Site Geologic Map(s).** The Site Geologic Map must be the same scale as the applicant's Site Plan. The minimum scale is 1": 400'
 Applicant's Site Plan Scale: 1" = 120'
 Site Geologic Map Scale: 1" = 120'
 Site Soils Map Scale (if more than 1 soil type): 1" = Not Applicable; 1 soil type'
9. Method of collecting positional data:
 - ☐ Global Positioning System (GPS) technology.
 - ☒ Other method(s). Please describe method of data collection: Google Earth
10. ☒ The project site and boundaries are clearly shown and labeled on the Site Geologic Map.
11. ☒ Surface geologic units are shown and labeled on the Site Geologic Map.

12. ☒ Geologic or manmade features were discovered on the project site during the field investigation. They are shown and labeled on the Site Geologic Map and are described in the attached Geologic Assessment Table.
- ☐ Geologic or manmade features were not discovered on the project site during the field investigation.
13. ☒ The Recharge Zone boundary is shown and labeled, if appropriate.
14. All known wells (test holes, water, oil, unplugged, capped and/or abandoned, etc.): If applicable, the information must agree with Item No. 20 of the WPAP Application Section.
- ☐ There are _____ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply.)
- ☐ The wells are not in use and have been properly abandoned.
- ☐ The wells are not in use and will be properly abandoned.
- ☐ The wells are in use and comply with 16 TAC Chapter 76.
- ☒ There are no wells or test holes of any kind known to exist on the project site.

Administrative Information

15. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.

ATTACHMENT A

[illegible]

* DATUM: Google Earth

2A TYPE	TYPE	2B POINTS
C	Cave	30
SC	Solution cavity	20
SF	Solution-enlarged fracture(s)	20
F	Fault	20
O	Other natural bedrock features	5
MB	Manmade feature in bedrock	30
SW	Swallow hole	30
SH	Sinkhole	20
CD	Non-karst closed depression	5
Z	Zone, clustered or aligned features	30

8A INFILLING	
N	None, exposed bedrock
C	Coarse - cobbles, breakdown, sand, gravel
O	Loose or soft mud or soil, organics, leaves, sticks, dark colors
F	Fines, compacted clay-rich sediment, soil profile, gray or red colors
V	Vegetation. Give details in narrative description
FS	Flowstone, cements, cave deposits
X	Other materials

12 TOPOGRAPHY

Cliff, Hilltop, Hillside, Drainage, Floodplain, Streambed

I have read, I understood, and I have followed the Texas Commission on Environmental Quality's Instructions to Geologists. The information presented here complies with that document and is a true representation of the conditions observed in the field.

My signature certifies that I am qualified as a geologist as defined by 30 TAC Chapter 213.

Date 5/7/2025

Sheet 1 of 1

TCEQ-0585-Table (Rev. 10-01-04)

At Whinn


ATTACHMENT B
GENERAL STRATIGRAPHIC COLUMN
4545 N Loop 1604 W
San Antonio, Texas 78249

Lower Cretaceous	Edwards Limestone; 300 - 500 feet thick
	Upper member of Glen Rose Limestone; 400 feet thick
	Lower member of Glen Rose Limestone; 500 feet thick


NOTES:

Source: USGS Bureau of Economic Geology, Texas Geology Mapper.

Shaded blue cell represents the uppermost and observed unit located on the subject property.



Timothy Weaver, P.G. No. 11761



5/7/2025

ATTACHMENT C
SITE GEOLOGIC DESCRIPTION

4545 N Loop 1604 W
San Antonio, Texas 78249

PROPERTY DESCRIPTION

The approximately 8.499-acre subject property is comprised of one Bexar Appraisal District (BAD) parcel located within the city limits of San Antonio, Texas. Based on a review of historical records, the subject property was undeveloped prior to 2000, when an approximately 24,900 square foot (ft²) church building was constructed, in addition to 136,000 ft² of asphalt parking area. A layout of the subject property is shown on **Attachment D-2**.

The property is located within the Edwards Aquifer Recharge Zone (TCEQ, 2025). The Edwards Aquifer Recharge Zone is defined by areas where surface water enters the subsurface through exposed limestone bedrock containing faults, fractures, sinkholes, or caves. The boundary of the Edwards Aquifer Recharge and Transition Zones, relative to the subject property, are shown on **Attachment D-1**.

Two Edwards Aquifer Permit Applications (ID Nos. 13-99020401 and 13-99020401A) were previously submitted and approved in 1999. As discussed below, no sensitive geologic features were observed at ground surface on the subject property, although a non-karst closed depression (stormwater detention pond) is present on the subject property, and an additional detention pond is planned. The layout of the subject property including the locations of the detention ponds are shown on **Attachment D-2**. The completed Geologic Assessment Table is provided as **Attachment A** and includes the existing detention pond.

GEOLOGIC AND SOIL DESCRIPTION

The geology at ground surface on the subject property and in the immediate surrounding area consists of the Edwards Limestone (Ked) of the Lower Cretaceous, which is a unit comprised of fine to coarse grained limestone ranging from 300 ft to 500 ft in thickness. Based on the Geologic Atlas of Texas (San Antonio Sheet), the Edwards Limestone in this area is underlain by the Upper Glen Rose Formation (limestone that is 400 ft thick) and the Lower Glen Rose Formation (limestone that is 500 ft thick), both of the Lower Cretaceous (USGS, 2025). A general stratigraphic column of the units in the area of the subject property is provided as **Attachment B**. A fault, as mapped by the United States Geological Survey (USGS), is located on the southern portion of the subject property. No evidence of this fault, such as offset features, scarps, slickensides, gouge, or breccia, was visible at the ground surface on the subject property during site reconnaissance. A Site Geologic Map the same scale as the Site Plan is provided as **Attachment D-3**.

The onsite soil is Crawford, stony and Bexar soils (Cb), classified as hydrologic soil group D, which is characterized by a very slow infiltration rate (USDA, 2025). The soil profile consists of stony clay up to 34 inches in depth, followed by bedrock between 34 and 50 inches deep. This soil is residuum weathered from limestone that originates on hillslopes.

GEOLOGIC ASSESSMENT SUMMARY

The following activities were completed as part of the Geologic Assessment to investigate the property for the presence of geologic and manmade features, and to identify potential pathways for contaminant movement to the Edwards Aquifer, pursuant to Texas rules for regulated activities within the Recharge Zone (30 Texas Administrative Code [TAC] §213). The Geologic Assessment included evaluating the property for the potential presence of the following features:

- Bedrock
- Caves

- Faults
- Water wells
- Streams or springs
- Fractures or solution zones

Prior to completing the field survey, research was conducted from available literature and online resources, including the United States Geological Survey (USGS) Bureau of Economic Geology Texas Geologic Atlas, United States Department of Agriculture (USDA) Web Soil Survey Mapper, Texas Water Development Board (TWDB) Groundwater Data Viewer, Texas Railroad Commission (RRC) Well Viewer, and Federal Emergency Management Agency (FEMA) Flood Insurance Rate Maps. Additionally, historical aerial photographs were also examined. No sensitive geologic or manmade features were identified on the subject property or within 100 ft of the property during the research activities. No portion of the site is located within the 100-year floodplain (FEMA, 2010). No oil/gas wells are located on or adjacent to the site (RRC, 2025). No water wells were identified on or within 500 ft of the subject property (TWDB, 2025).


A field survey was conducted on 20 April 2025. The entire subject property was walked on foot to survey the ground surface for the presence of geologic features. No sensitive geologic features, including caves, streams, or springs were observed at ground surface on the subject property during the site assessment. Limestone bedrock outcrops were observed on the eastern, northern, and western portions of the subject property; however, no fractures, solution zones, vugs, or cavities were observed at the ground surface in this bedrock or other areas of the subject property.

No surface water features are present on the subject property. Stormwater that falls on the subject property travels by sheet flow primarily to the southeast via the asphalt parking areas, to an onsite stormwater detention pond in the southeast corner of the property before ultimately traveling to an offsite, concrete drainage easement located adjacent east and south.


The existing detention pond (POND-1) is considered a non-karst closed depression, which is a natural or non-natural topographic depression that is not formed by karst processes and is not bedrock floored, and larger than 6 ft in at least one direction and with 6 inches or more of topographic relief. The detention pond currently onsite is approximately 50 ft by 25 ft by 3 ft deep. The floor of the pond is compacted clay-rich sediment and has a low infiltration rate, as it was intended and constructed in 2000.

Based on the current Site Plan provided as **Attachment D-4**, a building will be constructed in the center of the subject property that is currently cleared and covered with crushed rock. Additional asphalt parking areas will be constructed on the western portion of the subject property, in addition to a second stormwater detention pond near the southern property boundary. As planned, the additional detention pond will also have a compacted clay-rich sediment floor.

Based on the Geologic Assessment, no sensitive features, with the exception of a non-karst closed depression (detention pond), were identified at ground surface on the subject property. If potentially sensitive geologic features are encountered during development activities, work should stop immediately, and the feature be investigated by a Texas registered Professional Geologist. Specifically, if evidence of potential faulting, including offset features, scarps, slickensides, gouge, or breccia, is observed during the development of the proposed detention pond, additional evaluation is recommended.




Timothy Weaver, P.G. No. 11761







- Sources:
1. TCEQ Edwards Aquifer Viewer, 2025.
 2. Texas Water Development Board, 2025.
 3. US Department of Agriculture Web Soil Survey, 2025.
 4. Railroad Commission of Texas, 2025.
 5. USGS Geologic Atlas of Texas - Bureau of Economic Geology, San Antonio Sheet, 2025.



<p>LEGEND</p> <p> SUBJECT PROPERTY BOUNDARY, APPROXIMATE</p>		<p>SOURCE: GOOGLE EARTH, IMAGERY DATED 1/10/2025</p>		<p>ATTACHMENT D-1</p>	
<p>5/7/25</p> <p><i>Timothy C. Weaver</i></p>		<p>STATE OF TEXAS</p> <p>TIMOTHY C. WEAVER</p> <p>GEOLOGY</p> <p>11761</p> <p>LICENSED PROFESSIONAL GEOLOGIST</p>		<p>PROPERTY LOCATION MAP</p> <p>4545 N LOOP 1604 W SAN ANTONIO, TEXAS 78249</p>	
<p>SCALE IN FEET</p> <p>0 100 200</p>		<p>SQ Environmental, LLC</p> <p>SCALE: 1 IN = 200 FT</p>		<p>DATE: MAY 2025</p> <p>PN: 1131.017.001</p>	




<p>LEGEND</p> <p> SUBJECT PROPERTY BOUNDARY, APPROXIMATE</p> <p> EXISTING STORMWATER DETENTION POND</p> <p> PROPOSED STORMWATER DETENTION POND</p>		<p>SOURCE: GOOGLE EARTH, IMAGERY DATED 1/10/2025</p> <div style="text-align: center;">  <p>5/7/25</p> </div> <div style="text-align: center;">  </div> <div style="text-align: center;">  <p>SCALE IN FEET</p> </div>		<div style="text-align: center;">  <p>SQ Environmental, LLC</p> </div> <p>SCALE: 1 IN = 120 FT</p>		<p align="center">ATTACHMENT D-2</p> <p align="center">PROPERTY LAYOUT MAP</p> <p align="center">4545 N LOOP 1604 W SAN ANTONIO, TEXAS 78249</p>	
<p>NOTE: SOIL COVER OVER ENTIRE PROPERTY IS CRAWFORD, STONY AND BEXAR SOILS (Cb).</p>				<p>DATE: MAY 2025</p>		<p>PN: 1131.017.001</p>	





LEGEND

- SUBJECT PROPERTY BOUNDARY, APPROXIMATE
- Ked - EDWARDS LIMESTONE
- FAULT (AS MAPPED BY USGS)
- EXISTING STORMWATER DETENTION POND
- PROPOSED STORMWATER DETENTION POND



SOURCE: USGS TX GEOLOGY VIEWER, ACCESSED 5/5/25



SQ Environmental, LLC

SCALE: 1 IN = 120 FT

ATTACHMENT D-3

SITE GEOLOGIC MAP


4545 N LOOP 1604 W
SAN ANTONIO, TEXAS 78249

DATE: MAY 2025


PN: 1131.017.001

5/7/25

Tim Weaver



SOURCE: FELUX ENGINEERING SITE PLAN EXHIBIT DATED 7/2/2024



SQ Environmental, LLC

SCALE: 1 IN = 120 FT

ATTACHMENT D-4

SITE PLAN

4545 N LOOP 1604 W
SAN ANTONIO, TEXAS 78249

DATE: MAY 2025

PN: 1131.017.001

Water Pollution Abatement Plan Application

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.


Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Water Pollution Abatement Plan Application Form** is hereby submitted for TCEQ review and Executive Director approval. The form was prepared by:

Print Name of Customer/Agent: Kyler Felux

Date: 7/22/2025

Signature of Customer/Agent:



Regulated Entity Name: Hope Center Church

Regulated Entity Information

1. The type of project is:

- ☐ Residential: Number of Lots: _____
- ☐ Residential: Number of Living Unit Equivalents: _____
- ☐ Commercial
- ☐ Industrial
- ☒ Other: Church

2. Total site acreage (size of property): 8.499

3. Estimated projected population: 1200

4. The amount and type of impervious cover expected after construction are shown below:

Table 1 - Impervious Cover Table

Impervious Cover of Proposed Project	Sq. Ft.	Sq. Ft./Acre	Acres
Structures/Rooftops	41594.43	÷ 43,560 =	0.955
Parking	204356.6	÷ 43,560 =	4.691
Other paved surfaces	1824.44	÷ 43,560 =	0.042
Total Impervious Cover	247775.47	÷ 43,560 =	5.688

Total Impervious Cover 5.688 ÷ **Total Acreage** 8.499 X 100 = 66.926% **Impervious Cover**

5. ☒ **Attachment A - Factors Affecting Surface Water Quality.** A detailed description of all factors that could affect surface water and groundwater quality that addresses ultimate land use is attached.
6. ☒ Only inert materials as defined by 30 TAC §330.2 will be used as fill material.

For Road Projects Only

Complete questions 7 - 12 if this application is exclusively for a road project.

7. Type of project:

- ☐ TXDOT road project.
- ☐ County road or roads built to county specifications.
- ☐ City thoroughfare or roads to be dedicated to a municipality.
- ☐ Street or road providing access to private driveways.

8. Type of pavement or road surface to be used:

- ☐ Concrete
- ☐ Asphaltic concrete pavement
- ☐ Other: _____

9. Length of Right of Way (R.O.W.): _____ feet.

Width of R.O.W.: _____ feet.

L x W = _____ Ft² ÷ 43,560 Ft²/Acre = _____ acres.

10. Length of pavement area: _____ feet.

Width of pavement area: _____ feet.

L x W = _____ Ft² ÷ 43,560 Ft²/Acre = _____ acres.

Pavement area _____ acres ÷ R.O.W. area _____ acres x 100 = _____% impervious cover.

11. ☐ A rest stop will be included in this project.

☐ A rest stop will not be included in this project.

12. ☐ Maintenance and repair of existing roadways that do not require approval from the TCEQ Executive Director. Modifications to existing roadways such as widening roads/adding shoulders totaling more than one-half (1/2) the width of one (1) existing lane require prior approval from the TCEQ.

Stormwater to be generated by the Proposed Project

13. ☒ **Attachment B - Volume and Character of Stormwater.** A detailed description of the volume (quantity) and character (quality) of the stormwater runoff which is expected to occur from the proposed project is attached. The estimates of stormwater runoff quality and quantity are based on the area and type of impervious cover. Include the runoff coefficient of the site for both pre-construction and post-construction conditions.

Wastewater to be generated by the Proposed Project

14. The character and volume of wastewater is shown below:

<u>100</u> % Domestic	<u>6000</u> Gallons/day
<u>0</u> % Industrial	<u>0</u> Gallons/day
<u>0</u> % Commingled	<u>0</u> Gallons/day
TOTAL gallons/day <u>6000</u>	

15. Wastewater will be disposed of by:

☐ On-Site Sewage Facility (OSSF/Septic Tank):

☐ **Attachment C - Suitability Letter from Authorized Agent.** An on-site sewage facility will be used to treat and dispose of the wastewater from this site. The appropriate licensing authority's (authorized agent) written approval is attached. It states that the land is suitable for the use of private sewage facilities and will meet or exceed the requirements for on-site sewage facilities as specified under 30 TAC Chapter 285 relating to On-site Sewage Facilities.

☐ Each lot in this project/development is at least one (1) acre (43,560 square feet) in size. The system will be designed by a licensed professional engineer or registered sanitarian and installed by a licensed installer in compliance with 30 TAC Chapter 285.

☒ Sewage Collection System (Sewer Lines):

☒ Private service laterals from the wastewater generating facilities will be connected to an existing SCS.

☐ Private service laterals from the wastewater generating facilities will be connected to a proposed SCS.

☐ The SCS was previously submitted on_____.

☐ The SCS was submitted with this application.

☐ The SCS will be submitted at a later date. The owner is aware that the SCS may not be installed prior to Executive Director approval.

☒ The sewage collection system will convey the wastewater to the SAWS (name) Treatment Plant. The treatment facility is:

☐ Existing.

☒ Proposed.

16. ☒ All private service laterals will be inspected as required in 30 TAC §213.5.

Site Plan Requirements

Items 17 – 28 must be included on the Site Plan.

17. ☒ The Site Plan must have a minimum scale of 1" = 400'.

Site Plan Scale: 1" = 1-60 '.

18. 100-year floodplain boundaries:

☐ Some part(s) of the project site is located within the 100-year floodplain. The floodplain is shown and labeled.

☒ No part of the project site is located within the 100-year floodplain.

The 100-year floodplain boundaries are based on the following specific (including date of material) sources(s): Firm panel 48029C0230G, eff date: 9/29/2010

19. ☒ The layout of the development is shown with existing and finished contours at appropriate, but not greater than ten-foot contour intervals. Lots, recreation centers, buildings, roads, open space, etc. are shown on the plan.

☐ The layout of the development is shown with existing contours at appropriate, but not greater than ten-foot intervals. Finished topographic contours will not differ from the existing topographic configuration and are not shown. Lots, recreation centers, buildings, roads, open space, etc. are shown on the site plan.

20. All known wells (oil, water, unplugged, capped and/or abandoned, test holes, etc.):

☐ There are _____ (#) wells present on the project site and the locations are shown and labeled. (Check all of the following that apply)

☐ The wells are not in use and have been properly abandoned.

☐ The wells are not in use and will be properly abandoned.

☐ The wells are in use and comply with 16 TAC §76.

☒ There are no wells or test holes of any kind known to exist on the project site.

21. Geologic or manmade features which are on the site:

☒ All sensitive geologic or manmade features identified in the Geologic Assessment are shown and labeled.

☐ No sensitive geologic or manmade features were identified in the Geologic Assessment.

☐ **Attachment D - Exception to the Required Geologic Assessment.** A request and justification for an exception to a portion of the Geologic Assessment is attached.

- 22. ☒ The drainage patterns and approximate slopes anticipated after major grading activities.
- 23. ☒ Areas of soil disturbance and areas which will not be disturbed.
- 24. ☒ Locations of major structural and nonstructural controls. These are the temporary and permanent best management practices.
- 25. ☒ Locations where soil stabilization practices are expected to occur.
- 26. ☐ Surface waters (including wetlands).
☒ N/A
- 27. ☒ Locations where stormwater discharges to surface water or sensitive features are to occur.
☐ There will be no discharges to surface water or sensitive features.
- 28. ☒ Legal boundaries of the site are shown.

Administrative Information

- 29. ☒ Submit one (1) original and one (1) copy of the application, plus additional copies as needed for each affected incorporated city, groundwater conservation district, and county in which the project will be located. The TCEQ will distribute the additional copies to these jurisdictions. The copies must be submitted to the appropriate regional office.
- 30. ☒ Any modification of this WPAP will require Executive Director approval, prior to construction, and may require submission of a revised application, with appropriate fees.

Water Pollution Abatement Plan Application

Attachment A

Factors Affecting Surface Water Quality

Sources of potential pollution during construction consists of:

- Soil erosion from site clearing and earthwork.
- Contamination sources from construction equipment, vehicles, fuel, oil, and grease.
- Hydrocarbons from asphalt paving.
- Trash and litter from material wrappers and construction workers.
- Concrete truck washout.
- Potential spills from portable waste facilities.

Water Pollution Abatement Plan Application

Attachment B

Volume and Character of Stormwater

The stormwater runoff from the site will not increase because of the development. From TCEQ TSS calculation worksheet, the required volume by the BMP type for the on-site water quality volume is 3,517 cubic feet, and volume provided is approximately 3,533 cubic feet. Discharge runoff from the site is managed through two BMPs, an existing storm water treatment system that captures an area of approximately 4.81 acres and a proposed Batch Detention Pond that captures approximately 2.00 acres. The existing water quality pond was sized to capture the first ½ inch of storm water run-off from 4.88 acres, providing a total capture volume of 9,088 cubic feet plus freeboard. The proposed detention pond is designed to capture the 100-year storm event. The total overall existing 100-year storm event is approximately 109.13 cubic feet per second (cfs), and the proposed 100-year storm event is approximately 102.63 cfs. All values are based on the Rational Method using runoff coefficients from the San Antonio Unified Development Code.

Water Pollution Abatement Plan Application

Attachment C

Suitability Letter from Authorized Agent

The site currently has an existing septic system that will be removed and connected to a public system. Suitability Letter is not required for this project.

Water Pollution Abatement Plan Application

Attachment D

Exception to the Required Geologic Assessment

No exception for the Geologic Assessment is being made. A Geological Assessment has been provided.

Temporary Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(A), (B), (D)(I) and (G); Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.


Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Temporary Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Kyler Felux

Date: 7/22/2025

Signature of Customer/Agent:



Regulated Entity Name: Hope Center Church

Project Information

Potential Sources of Contamination

Examples: Fuel storage and use, chemical storage and use, use of asphaltic products, construction vehicles tracking onto public roads, and existing solid waste.

1. Fuels for construction equipment and hazardous substances which will be used during construction:

☐ The following fuels and/or hazardous substances will be stored on the site: _____

These fuels and/or hazardous substances will be stored in:

- ☐ Aboveground storage tanks with a cumulative storage capacity of less than 250 gallons will be stored on the site for less than one (1) year.

- ☐ Aboveground storage tanks with a cumulative storage capacity between 250 gallons and 499 gallons will be stored on the site for less than one (1) year.
- ☐ Aboveground storage tanks with a cumulative storage capacity of 500 gallons or more will be stored on the site. An Aboveground Storage Tank Facility Plan application must be submitted to the appropriate regional office of the TCEQ prior to moving the tanks onto the project.
- ☒ Fuels and hazardous substances will not be stored on the site.
- 2. ☒ **Attachment A - Spill Response Actions.** A site specific description of the measures to be taken to contain any spill of hydrocarbons or hazardous substances is attached.
- 3. ☒ Temporary aboveground storage tank systems of 250 gallons or more cumulative storage capacity must be located a minimum horizontal distance of 150 feet from any domestic, industrial, irrigation, or public water supply well, or other sensitive feature.
- 4. ☒ **Attachment B - Potential Sources of Contamination.** A description of any activities or processes which may be a potential source of contamination affecting surface water quality is attached.

Sequence of Construction

- 5. ☒ **Attachment C - Sequence of Major Activities.** A description of the sequence of major activities which will disturb soils for major portions of the site (grubbing, excavation, grading, utilities, and infrastructure installation) is attached.
 - ☒ For each activity described, an estimate (in acres) of the total area of the site to be disturbed by each activity is given.
 - ☒ For each activity described, include a description of appropriate temporary control measures and the general timing (or sequence) during the construction process that the measures will be implemented.
- 6. ☒ Name the receiving water(s) at or near the site which will be disturbed or which will receive discharges from disturbed areas of the project: Olmos Creek

Temporary Best Management Practices (TBMPs)

Erosion control examples: tree protection, interceptor swales, level spreaders, outlet stabilization, blankets or matting, mulch, and sod. Sediment control examples: stabilized construction exit, silt fence, filter dikes, rock berms, buffer strips, sediment traps, and sediment basins. Please refer to the Technical Guidance Manual for guidelines and specifications. All structural BMPs must be shown on the site plan.

- 7. ☒ **Attachment D – Temporary Best Management Practices and Measures.** TBMPs and measures will prevent pollution of surface water, groundwater, and stormwater. The construction-phase BMPs for erosion and sediment controls have been designed to retain sediment on site to the extent practicable. The following information is attached:

- ☒ A description of how BMPs and measures will prevent pollution of surface water, groundwater or stormwater that originates upgradient from the site and flows across the site.
 - ☒ A description of how BMPs and measures will prevent pollution of surface water or groundwater that originates on-site or flows off site, including pollution caused by contaminated stormwater runoff from the site.
 - ☒ A description of how BMPs and measures will prevent pollutants from entering surface streams, sensitive features, or the aquifer.
 - ☒ A description of how, to the maximum extent practicable, BMPs and measures will maintain flow to naturally-occurring sensitive features identified in either the geologic assessment, TCEQ inspections, or during excavation, blasting, or construction.
8. ☒ The temporary sealing of a naturally-occurring sensitive feature which accepts recharge to the Edwards Aquifer as a temporary pollution abatement measure during active construction should be avoided.
- ☐ **Attachment E - Request to Temporarily Seal a Feature.** A request to temporarily seal a feature is attached. The request includes justification as to why no reasonable and practicable alternative exists for each feature.
- ☒ There will be no temporary sealing of naturally-occurring sensitive features on the site.
9. ☒ **Attachment F - Structural Practices.** A description of the structural practices that will be used to divert flows away from exposed soils, to store flows, or to otherwise limit runoff discharge of pollutants from exposed areas of the site is attached. Placement of structural practices in floodplains has been avoided.
10. ☒ **Attachment G - Drainage Area Map.** A drainage area map supporting the following requirements is attached:
- ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin will be provided.
 - ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a smaller sediment basin and/or sediment trap(s) will be used.
 - ☐ For areas that will have more than 10 acres within a common drainage area disturbed at one time, a sediment basin or other equivalent controls are not attainable, but other TBMPs and measures will be used in combination to protect down slope and side slope boundaries of the construction area.
 - ☐ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. A smaller sediment basin and/or sediment trap(s) will be used in combination with other erosion and sediment controls within each disturbed drainage area.

- ☒ There are no areas greater than 10 acres within a common drainage area that will be disturbed at one time. Erosion and sediment controls other than sediment basins or sediment traps within each disturbed drainage area will be used.
11. ☒ **Attachment H - Temporary Sediment Pond(s) Plans and Calculations.** Temporary sediment pond or basin construction plans and design calculations for a proposed temporary BMP or measure have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer. All construction plans and design information must be signed, sealed, and dated by the Texas Licensed Professional Engineer. Construction plans for the proposed temporary BMPs and measures are attached.
- ☐ N/A
12. ☒ **Attachment I - Inspection and Maintenance for BMPs.** A plan for the inspection of each temporary BMP(s) and measure(s) and for their timely maintenance, repairs, and, if necessary, retrofit is attached. A description of the documentation procedures, recordkeeping practices, and inspection frequency are included in the plan and are specific to the site and/or BMP.
13. ☒ All control measures must be properly selected, installed, and maintained in accordance with the manufacturer's specifications and good engineering practices. If periodic inspections by the applicant or the executive director, or other information indicate a control has been used inappropriately, or incorrectly, the applicant must replace or modify the control for site situations.
14. ☒ If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts to water quality (e.g., fugitive sediment in street being washed into surface streams or sensitive features by the next rain).
15. ☒ Sediment must be removed from sediment traps or sedimentation ponds not later than when design capacity has been reduced by 50%. A permanent stake will be provided that can indicate when the sediment occupies 50% of the basin volume.
16. ☒ Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges (e.g., screening outfalls, picked up daily).

Soil Stabilization Practices

Examples: establishment of temporary vegetation, establishment of permanent vegetation, mulching, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, or preservation of mature vegetation.

17. ☒ **Attachment J - Schedule of Interim and Permanent Soil Stabilization Practices.** A schedule of the interim and permanent soil stabilization practices for the site is attached.

18. ☒ Records must be kept at the site of the dates when major grading activities occur, the dates when construction activities temporarily or permanently cease on a portion of the site, and the dates when stabilization measures are initiated.
19. ☒ Stabilization practices must be initiated as soon as practicable where construction activities have temporarily or permanently ceased.

Administrative Information

20. ☒ All structural controls will be inspected and maintained according to the submitted and approved operation and maintenance plan for the project.
21. ☒ If any geologic or manmade features, such as caves, faults, sinkholes, etc., are discovered, all regulated activities near the feature will be immediately suspended. The appropriate TCEQ Regional Office shall be immediately notified. Regulated activities must cease and not continue until the TCEQ has reviewed and approved the methods proposed to protect the aquifer from any adverse impacts.
22. ☒ Silt fences, diversion berms, and other temporary erosion and sediment controls will be constructed and maintained as appropriate to prevent pollutants from entering sensitive features discovered during construction.

Temporary Stormwater Section Form

Attachment A

Spill Response Actions

Significant/Hazardous Spills

- A reportable discharge or spill is a discharge or spill of oil, petroleum product, used oil, hazardous substances, industrial solid waste, or other substances into the environment in a quantity equal to or greater than the reportable quantity listed in §327.4 of this title (relating to Reportable Quantities) in any 24-hour period.
- Information required in initial notification, to the extent known, shall contain:
 - Name, address, and telephone number of the person making the telephone report.
 - Date, time, and location of the spill or discharge.
 - Specific description or identification of the oil, petroleum product, hazardous substances or other substances discharged or spilled.
 - Estimate of the quantity discharged or spilled.
 - Duration of the incident.
 - Name of the surface water or a description of the waters in the state affected or threatened by the discharge or spill.
 - Source of the discharge or spill.
 - A description of the extent of actual or potential water pollution or harmful impacts to the environment and an identification of any environmentally sensitive areas or natural resources at risk.
 - If different from paragraph (1) of this subsection, the names, addresses, and telephone numbers of the person responsible and the contact person at the location of the discharge or spill.
 - A description of any actions that have been taken, are being taken, and will be taken to contain and respond to the discharge or spill.
 - Any known or anticipated health risks.
 - The identity of any governmental representatives, including local authorities or third parties, responding to the discharge or spill.
 - Any other information that may be significant to the response action.
- The national response center number is 800-424-8802.
- Method of notification. The person responsible shall notify the agency in any reasonable manner including by telephone, in person, or by any other method approved by the agency. In all cases, the initial notification shall provide, to the extent known, the information listed in subsection (d) of this section. Notice provided under this section satisfies the federal requirement to notify the State Emergency Response Commission in the State of Texas. The person responsible shall notify one of the following:
 - State Emergency Response Center at 1-800-832-8224.

- During normal business hours, the regional office for the agency region in which the discharge or spilled occur. Normal business hours at the San Antonio and Austin TCEQ offices are 8 AM to 5 PM Monday through Friday.
 - Austin TCEQ office number is 512-239-100 and the San Antonio office number is 210-490-3096.
 - The agency at the agency 24-hour spill reporting number.
- The reportable quantities for hazardous substances shall be:
 - For spills or discharges onto land--the quantity designated as the Final Reportable Quantity (RQ) in Table 302.4 in 40 CFR §302.4; or
 - For spills or discharges into waters in the state--the quantity designated as the Final RQ in Table 302.4 in 40 CFR §302.4, except where the Final RQ is greater than 100 pounds in which case the RQ shall be 100 pounds.
- For spills of federal reportable quantities, in conformance with the requirements in 40 CFR parts 110, 119, and 302, the contractor should notify the National Response Center at 800-424-8802.
- Notification should first be made by telephone and then followed up with a written report.
- The services of a spill contractor, or a Haz-Mat team, should be obtained immediately. Construction personnel should not attempt to clean up until the appropriate and qualified staff have arrived at the job site.
- Other agencies which may need to be contacted include, but are not limited to, the City Police Department, County Sheriff Office, Fire Departments, etc.
- The person responsible shall submit a monthly summary by the 20th day of the month for each accidental discharge or spill that occurred during the previous month. The summary must include, at a minimum, the:
 - Location, volume and content of the accidental discharge or spill.
 - Description of the accidental discharge or spill.
 - Cause of the accidental discharge or spill.
 - Dates and times of the accidental discharge or spill.
 - Steps taken to reduce, eliminate, and prevent recurrence of the accidental discharge or spill.
- The responsible person must use one of the following methods for determining the volume of the discharge or spill.
 - Visual estimate. If the accidental discharge or spill is less than 55 gallons, using a standard five-gallon bucket for reference, estimate the number of buckets that the discharge or spill would fill then multiply by five to obtain the number of gallons discharged or spilled. If the accidental discharge or spill is larger than 55 gallons, using a standard 55 gallon barrel for reference, estimate the number of barrels that the discharge or spill would fill and then multiply by 55 to obtain the number of gallons discharged or spilled.
 - Measured volume. Identify the length, width, and depth of the contained accidental discharge or spill in feet and calculate the volume by multiplying length by width by depth by 7.5 (the conversion factor from cubic feet to gallons).

- Duration and flow rate. Identify separate estimates for the duration and the flow rate of the accidental discharge or spill. The estimated volume is calculated by multiplying the duration (hours or days) by the flow rate (gallons/hour or gallons/day).
- Other methods. The responsible person may use other volumetric calculation methodologies rather than those listed in paragraphs (1) - (3) of this subsection, so long as such methodologies include procedures to identify a duration, flow rate, depth, affected area, and total quantity of each spill (including, as appropriate, reference to estimation tools such as barrels, for example), and such methodology is consistent with standard and accepted industry practices. Such alternative methodologies must be identified in the responsible person's monthly report.

The executive director may require more frequent reporting based on the responsible person's history of noncompliance.

Education of Employees or Subcontractors Who Handle Materials Which Can Cause Pollution

- Employees should know what a “significant spill” is for each material they use, and what is the appropriate response for “significant” and “insignificant” spills. Employees should also be aware of when a spill must be reported to the TCEQ. Information is available in 30 TAC 327.4 and 40 CFR 302.4.
- Educate employees and subcontractors on the potential dangers to humans and the environment from spills and leaks and provide training in spill prevention and cleanup.
- Hold regular meetings to discuss and reinforce appropriate disposal procedures (incorporate into regular safety meetings).
- Establish a continuing education program to indoctrinate new employees, who will use and/or handle potential pollutants.
- Provide for a superintendent or representative to oversee and enforce proper spill prevention and control measures.

General Measures

- To the extent that work can be accomplished safely, spills of oil, petroleum products, and substances listed under 40 CFR parts 110, 117, and 302, and sanitary and septic wastes should be contained and cleaned up immediately.
- Store hazardous materials and waste in covered containers and protect them from vandalism.
- Place spill cleanup materials where it will be readily accessible.
- Spills should be covered and protected from stormwater runoff during rainfall to the extent that it does not compromise clean-up activities.
- Do not bury spills onsite.
- Store and dispose of used clean up materials, contaminated materials, and recovered spill material that is no longer suitable for the intended purpose in conformance with the provisions in applicable BMPs.
- Do not allow water used for cleaning and decontamination to enter storm drains or watercourse. Collect and dispose of contaminated water in accordance with applicable regulations.

- Contain contaminated water overflow or minor water spillage and do not allow it to discharge into drainage facilities or watercourses.
- Place Material Safety Data Sheets (MSDS), as well as proper storage, cleanup, and spill reporting instructions for hazardous materials stored or used on the project site in an open, conspicuous, and accessible location.
- Keep waste storage areas clean, well-organized, and equipped with ample cleanup supplies as appropriate for the materials being stored. Perimeters controls, containment structures, covers, and liners should be repaired or replaced as needed to maintain proper function.

Cleanup

- Clean up leaks and spills immediately, or as soon as it is safely practical.
- Use a rag for small spills on paved surfaces, a damp mop for general cleanup, and absorbent materials for larger spills. If the spilled material is hazardous, then the used cleanup materials are also hazardous and must be disposed of as hazardous waste.
- Never hose down or bury dry material spills. Clean up as much of the material as possible and dispose of it properly.

Minor Spills

- Minor spills such as small quantities of oil, gasoline, paint, etc., should be controlled by the first responder at the discovery of the spill.
- Use absorbent materials on small spills rather than hosing down or burying the spill.
- Absorbent materials should be promptly removed and disposed of properly.
- Follow the practice below for a minor spill:
 - Contain the spread of the spill.
 - Recover spilled materials.
 - Clean the contaminated area and properly dispose of contaminated materials.

Vehicle and Equipment Maintenance

- If maintenance must occur onsite, use a designated area and a secondary containment, located away from drainage courses, to prevent the runoff of stormwater and the runoff of spills.
- Regularly inspect onsite vehicles and equipment for leaks and repair immediately.
- Check incoming vehicles and equipment (including delivery trucks, and employee and subcontractor vehicles) for leaking oil and fluids. Do not allow leaking vehicles onsite.
- Always use secondary containment, such as drain pans or drop cloth, to catch spills or leaks when removing or changing fluids.
- Place drip pans or absorbent materials under paving equipment when not in use.
- Use absorbent materials on small spills rather than hosing down or burying the spill. Remove the absorbent materials promptly and dispose of properly.
- Promptly transfer used fluids to the proper waste or recycling drums. Do not leave full drip pans or other open containers lying around.

- Oil filters disposed of in trashcans or dumpsters can leak oil and pollute stormwater. Place the oil filter in a funnel over a waste oil recycled. Ask the oil supplier or recycler about recycling oil filters.
- Store cracked batteries in a non-leaking secondary container. Do this with all cracked batteries even if you think all the acid has drained out. If you drop a battery, treat it as if it is cracked. Put into the containment area until you are sure it is not leaking.

Vehicle and Equipment Maintenance

- If fueling must occur onsite, use designated areas, located away from drainage courses, to prevent the runoff of stormwater and the runoff of spills.
- Discourage “topping off” on fuel tanks.
- Always use secondary containment, such as a drain pan, when fueling to catch a spill/leak.

For spills, TCEQ spill response can be contacted through the State Watch Office (SWO) at 512-239-2507, or by submitting a report online via the TCEQ website. For emergencies requiring immediate action, always dial 911 first.

Temporary Stormwater Section Form

Attachment B

Potential Sources of Containment

Asphalt products used on this project

- Preventative Measures
 - After placement of asphalt, emulsion or coatings, the contractor will be responsible for immediate cleanup should an unexpected rain occur.
 - For the duration of the asphalt product curing time, the contractor will maintain standby personnel and equipment to contain any asphalt wash-off should unexpected rainfall occur.
 - The contractor will be instructed not to place asphalt products on the ground within 48 hours of forecasted rain.

Oil, grease fuel and hydrocarbon fluid contamination from construction equipment and vehicle drippings.

- Preventative Measures:
 - Vehicle maintenance, when possible, will be performed within the construction staging area.
 - Construction vehicles and equipment should be checked regularly for leaks and repaired immediately.

Accidental leaks or spills of oil, petroleum products and substances listed under 40 CFR parts 110, 117, and 302 used or stored temporarily on site.

- Preventative Measures:
 - Contractor to incorporate regular safety meetings, a discussion of spill prevention and appropriate disposal procedures.
 - Contractor's superintendent or representative overseer should enforce proper spill prevention and control measures.
 - Hazardous material and waste shall be stored in covered containers and protected from vandalism.
 - A stockpile of spill cleanup materials should be stored on-site where it will be readily available.

Miscellaneous trash and litter from construction workers and material wrappings.

- Preventative Measures
 - Trash containers will be placed throughout the site to encourage proper trash disposal.

Construction Debris

- Preventative Measures
 - Construction debris will be monitored daily by the contractor. Debris will be collected weekly and placed in disposal bins. Situations requiring immediate attention will be addressed on a case-by-case basis.

Spills/Overflow of waste from portable toilets

- Preventative Measures
 - Portable toilets will be placed away from high traffic vehicular areas and storm drain inlets.
 - Portable toilets will need to be placed on a level ground surface.
 - Portable toilets will be inspected regularly for leaks and will be serviced and sanitized at time intervals that will maintain sanitary conditions.

Temporary Stormwater Section Form

Attachment C

Sequence of Major Activities

The sequence of major activities which will disturb soils during the construction process of the proposed site is shown below.

1. Temporary erosion and sedimentation controls are to be installed as indicated on the approved site plan and in accordance with the Stormwater Pollution Prevention Plan (SWPPP) that is required to be posted on the site. Install tree protection, initiate tree mitigation measures as needed.
2. Rough grade the pond(s) at 100% proposed capacity. Either the permanent outlet structure or a temporary outlet must be constructed prior to development of embankment or excavation that leads to ponding conditions. The outlet system shall be protected from erosion and shall be maintained throughout the course of construction until installation of the permanent water quality pond(s).
3. Begin site clearing/construction (or demolition) activities, roughly 4.51 acres.
4. Complete construction and start revegetation of the site and installation of landscaping.
5. Clean up site and clear any temporary BMPs that were installed.

Temporary Stormwater Section

Attachment D

Temporary Best Management Practices and Measures

Upgradient stormwater from offsite will be treated by onsite temporary BMPs. Before any of this work can begin, the clearing and grading contractor will be responsible for the installation of all on-site control measures. The methodology for pollution prevention of on-site stormwater will include:

- Erection of silt fence along downgradient boundary of construction activities for temporary erosion and sedimentation controls.
- Installation of rock berms with silt fencing downgradient from areas of concentrated stormwater flow for temporary erosion control.
- Installation of stabilized construction entrance/exits to reduce the dispersion of sediment from the site.
- Installation of concrete truck washout.
- Installation of construction staging areas.

Prior to the initiation of construction, all previously installed control measures will be repaired or reestablished for their designed purpose. The construction contractor will be responsible for the installation of the remaining on-site control measures that includes installation of the concrete truck washouts.

The temporary measures are intended to give a method on how to slow the flow of runoff from the site to allow the sediment and other solids to settle away from the runoff. Containing the sediment and other solids within the site will prevent them from entering the aquifer, surface streams, and/or any sensitive features that are present downstream of the site.

The natural flow of stormwater or runoff will flow across the site and will exit at the same location. Features discovered during construction will be reported and assessed in accordance with applicable regulations.

Temporary Stormwater Section

Attachment E

Request to Temporarily Seal a Feature

There is no request to temporarily seal any features.

Temporary Storm Water Section Form

Attachment F

Structural Practices

The structural practices listed below are shown in the SWPPP and SWPPP Detail Sheets.



- A stabilized construction entrance with a washout pit will be constructed at all locations where vehicular traffic will enter and exit the site. This will reduce the number of sediments which leave the site and are tracked or fall onto adjacent roadways.
- A concrete truck washout will be located next to the stabilized construction entrance to prevent pollutants from stormwater from the concrete waste.
- Silt fencing will be installed adjacent to any drainage way which receives sheet flow from side slope perimeter of disturbed areas.
- Sandbags filled with washed pea gravel will be used at proposed storm drainage inlets prior to stabilization of the drainage areas.
- Rock filter dams will be placed at areas of concentrated flows to trap sediment leaving the site.

Temporary Storm Water Section Form

Attachment G

Drainage Area Maps

C:\Users\kfelux\Desktop\New_Engineering_Projects\25002-01_Hose Center Church Phase 2\Drawings\0302 - Existing Drainage Area Map.dwg



- LEGEND**
- PROPERTY LINE
 - DRAINAGE AREA LIMITS
 - TC - TIME OF CONCENTRATION
 - XXX DRAINAGE AREA LABEL
 - 0.00 AC. DRAINAGE AREA
 - DRAINAGE FLOW DIRECTION

- NOTES:**
1. CONTOUR DATA USED FOR OFFSITE ANALYSIS IS 2017 LIDAR DATA PULLED FROM THE SAN ANTONIO RIVER AUTHORITY'S DATA BASE.
 2. XXX CU.FT. OF TREATMENT HAS BEEN PROVIDED DURING PREVIOUS CONSTRUCTION ACTIVITIES.

EXISTING DEVELOPMENT DRAINAGE CALCULATIONS										
DRAINAGE AREA	TOTAL ACRES	LARGE LOT RESIDENTIAL AREA				RANGE (GRASS COVER >75% OF AREA)		EXISTING ASPHALT PAVEMENT		COMPOSITE RUNOFF COEFFICIENT
		slope (%)				slope (%)		slope (%)		
		C	C	C	C	C	C	C	C	
		0.57	0.62	0.64	0.39	0.47	0.52	0.96	0.97	
E-1	4.31					4.31				0.47
E-2	7.49					3.36		4.31		0.76
E-3	3.63					3.63				0.47
E-4	0.24					0.24				0.47
E-5	0.61				0.14			0.47		0.83

Tc (Pre Development)

Note: Minimum Overland Flow Time of Concentration is 5 minutes per City of San Antonio Design Manual.

DA	Area (ac)	Tc (min)	Overland Flow Up to 100 feet									
			L 2 (ft)	L 3 (ft)	L 4 (ft)	L 5 (ft)	L 6 (ft)	L 7 (ft)	L 8 (ft)	L 9 (ft)	L 10 (ft)	L 11 (ft)
E-1	4.31	12.5	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01
E-2	7.49	13.1	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01
E-3	3.63	11.5	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01
E-4	0.24	5.1	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01
E-5	0.61	7.8	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01

Flows

(Pre Development)

DA	Tc (min)	Area (ac)	C	Q 2 (in/hr)	Q 3 (in/hr)	Q 4 (in/hr)	Q 5 (in/hr)	Q 6 (in/hr)	Q 7 (in/hr)	Q 8 (in/hr)	Q 9 (in/hr)	Q 10 (in/hr)	Q 11 (in/hr)
E-1	12.5	4.31	0.47	3.94	4.30	6.98	8.42	9.96	11.49	13.02	14.55	16.08	17.61
E-2	13.1	7.49	0.76	4.52	5.46	6.98	7.85	9.30	10.74	12.19	13.64	15.09	16.54
E-3	11.5	3.63	0.47	4.77	5.97	6.98	8.35	10.44	12.19	13.94	15.69	17.44	19.19
E-4	5.1	0.24	0.47	6.26	7.85	9.30	10.74	12.19	13.64	15.09	16.54	17.99	19.44
E-5	7.8	0.61	0.83	5.46	7.05	8.35	9.96	11.49	13.02	14.55	16.08	17.61	19.14

APP. BY

REVISIONS

DATE

STATE OF TEXAS

KYLER J. FELUX

150019

LICENSED PROFESSIONAL ENGINEER

7-22-2025

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

EXISTING DRAINAGE AREA MAP

DATE: 3/25/2025



JOB NO.: 25002-01

DRAWN BY: kjf

PAGE:

23 OF 43

C:\Users\jfelux\OneDrive\Documents\Projects\25000-01 Hope Center Church Phase 2\Design\040123 - Proposed Drainage Area Map.dwg



- LEGEND**
- PROPERTY LINE
 - DRAINAGE AREA LIMITS
 - TIME OF CONCENTRATION
 - XXX
 - DRAINAGE AREA LABEL
 - 0.00 AC.
 - DRAINAGE AREA
 - DRAINAGE FLOW DIRECTION

- NOTES:**
- CONTOUR DATA USED FOR OFFSITE ANALYSIS IS 2017 LIDAR DATA PULLED FROM THE SAN ANTONIO RIVER AUTHORITY'S DATA BASE.
 - XXX CU.FT. OF TREATMENT HAS BEEN PROVIDED DURING PREVIOUS CONSTRUCTION ACTIVITIES.

PROPOSED DEVELOPMENT DRAINAGE CALCULATIONS											
DRAINAGE AREA	TOTAL ACRES	LARGE LOT RESIDENTIAL AREA			RANGE (GRASS COVER >75% OF			ASPHALT PAVEMENT			COMPOSITE RUNOFF COEFFICIENT
		SLOPE (%)			SLOPE (%)			SLOPE (%)			
		C	C	C	C	C	C	C	C	C	
		0.57	0.62	0.64	0.39	0.47	0.52	0.56	0.57	0.57	
P-1	5.88					5.98					0.47
P-2	4.81					0.50		4.31			0.91
P-3	2.64					2.64					0.47
P-4	2.00								1.22		0.78
P-5	0.24					0.24					0.47
P-6	0.61				0.14			0.47			0.83

Note
*Minimum Overland Flow Time of Concentration is 5 minutes per City of San Antonio Design Manual.

DA	Area (ac.)	S _{total} (ft)	Overland Flow Up to 100 feet				Flow beyond 100 ft				Channel Flow			
			n	L (ft)	S ₁ (ft)	T _c (min)	K (constant)	S ₂ (ft)	T _c (min)	L (ft)	R (in)	S ₃ (ft)	T _c (min)	T _c total
P-1	5.98	1338	100	0.13	0.01	3.78	998	16.13	0.03	5.34	232	6.92	0.01	0.98
P-2	4.78	775	100	0.01	0.04	5.00	678	20.32	0.01	4.53				9.5
P-3	2.64	1143	100	0.13	0.05	5.14	570	36.13	0.01	5.89				11.0
P-4	2.00	368	100	0.13	0.07	5.04	285	20.32	0.02	1.58	473	4.90	0.01	3.97
P-5	0.24	126	100	0.13	0.06	5.00	26	16.13	0.06	0.13				6.5
P-6	0.61	463	100	0.01	0.02	5.00	363	20.32	0.02	2.03				7.0

Flows (Post Development)

DA	T _c (min)	Area (ac.)	C	Q ₁ (cfs)	Q ₂ (cfs)	Q ₃ (cfs)	Q ₄ (cfs)	Q ₅ (cfs)	Q ₆ (cfs)	Q ₇ (cfs)	Q ₈ (cfs)	Q ₉ (cfs)	Q ₁₀ (cfs)
P-1	17.1	5.98	0.47	1.17	1.96	4.92	5.70	6.82	4.47	11.33	13.84	16.03	19.36
P-2	9.5	4.81	0.86	5.11	6.43	7.52	8.98	11.26	21.34	26.53	31.09	37.16	46.58
P-3	11.0	2.64	0.47	4.84	6.07	7.10	8.49	10.62	6.01	7.53	8.81	10.53	13.38
P-4	6.5	1.99	0.78	5.79	7.27	8.52	10.18	12.77	6.99	11.28	13.22	15.86	19.81
P-5	5.1	0.24	0.47	6.26	7.83	9.15	10.94	13.70	0.71	0.88	1.08	1.29	1.50
P-6	7.0	0.61	0.83	5.65	7.10	8.32	9.94	12.47	2.86	3.59	4.21	5.03	6.33

APP. BY

REVISIONS

DATE

STATE OF TEXAS

KYLER J. FELUX

150019

LICENSED PROFESSIONAL ENGINEER

7-22-2025

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

PROPOSED DRAINAGE AREA MAP

DATE: 3/25/2025

JOB NO.: 250002-01

DRAWN BY: kjf

PAGE:

24 OF 43

Temporary Storm Water Section Form

Attachment H

Temporary Sediment Pond(s) Plans and Calculations

The proposed detention pond will be utilized as temporary sediment pond. See the drainage area maps and detention pond sheets for calculations.

Temporary Stormwater Section Form

Attachment I

Inspection and Maintenance for BMPs

The following list of items outlines and dictates Inspection and Maintenance for BMPs practices. Inspections and maintenance guidelines come from TCEQ RG-348.

In addition to these measures, the contractor will be subject to the provisions of the TCEQ General Permit Number TXR 150000 relating to discharges from construction activities.

Interceptor Swale

- Interceptor swales should be inspected weekly and after each rain event to locate and repair any damage to the channel or clear debris or other obstruction so as not to diminish the flow capacity.
- Damage from storms or normal construction activities such as tire ruts or disturbance of swale stabilization should be repaired as soon as it is practical.

Temporary Construction Entrance/Exit

- The entrance should be maintained in a condition which will prevent tracking or flowing of sediment onto public right-of-ways. This may require periodic top dressing with additional stone as conditions demand, and repairs and/or cleanout of any measures used to trap sediment.
- All sediment spilled, dropped, washed or tracked onto public right-of-ways should be removed immediately by the contractor.
- When necessary, wheels should be cleaned to remove sediment prior to entrance onto public right-of-way.
- When washing is required, it should be done on an area stabilized with crushed stone that drains into an approved sediment trap or sediment basin.
- All sediments should be prevented from entering any storm drain, ditch, or water course by using approved methods.

Silt Fence

- Inspect all the fencing weekly, and after any rainfall.
- Remove sediment when buildup reaches 6 inches.
- Replace any torn fabric or install a second line of fencing parallel to the torn section.
- Replace or repair any sections crushed or collapsed during construction activity. If a section of fence is obstructing vehicular access, consider relocating it to a spot where it will provide equal protection, but will not obstruct vehicles. A triangular filter dike may be preferable to a silt fence at common vehicle access points.

- When construction is completed, the sediment should be disposed of in a manner that will not cause additional siltation, and the prior location of the silt fence should be revegetated. The fence itself should be disposed of in an approved landfill.

Inlet Protection Barrier

- Inspection should be made weekly and after each rainfall. Repairs or replacement should be made promptly as needed by the contractor.
- Remove sediment when buildup reaches a depth of 3 inches. Removed sediment should be deposited in a suitable area and in such a manner that it will not eventually erode.
- Check placement of devices to prevent gaps between device and curb.
- Inspect filter fabric and patch or replace if torn or missing.
- Structures should be removed and the area stabilized only after the remaining drainage area has been properly stabilized.

Rock Filter Dam

- Inspection should be made weekly and after each rainfall. Repairs or replacement should be made promptly as needed by the contractor.
- Remove sediment when buildup reaches a depth of 6 inches. Removed sediment should be deposited in a suitable area and in such a manner that it will not eventually erode.
- The rock filter dam should be left in place until all upstream areas are stabilized and accumulated silt removal; removal should be done by hand.

Temporary Stormwater Section Form

Attachment J

Schedule of Interim and Permanent Soil Stabilization Practices

On-site construction activities shall be conducted in accordance with the SWPPP for the project.

Interim on-site stabilization measures will include minimizing soil disturbances by exposing the smallest practical area of land required for the shortest period of time and maximizing the use of natural vegetation. All disturbed soil will be stabilized as per project specifications in accordance with pages 1-35 to 1-60 of TCEQ Technical Guidance Manual RG-348 (2005).

Stabilization measures shall be initiated as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, but in no case more than 14 days after the construction activity in that portion of the site has temporarily or permanently ceased. Where the initiation of stabilization measures by the 14th day after construction activity temporarily or permanently cease is precluded by weather conditions, stabilization measures shall be initiated as soon as practicable. Where construction activities on a portion of the site are temporarily ceased, and earth disturbing activities will be resumed within 21 days, temporary stabilization measures do not have to be initiated on that portion of the site. In areas experiencing droughts where the initiation of stabilization measures by the 14th day after construction activity has temporarily or permanently ceased is preclude by seasonal arid conditions, stabilization measures shall be initiated as soon as practicable.

Interim Stabilization Measures will include one or more of the following methods:

- Temporary vegetation
- Installation of blankets or matting material
- Hydraulic mulch
- Sod

The interim and permanent stabilization will be installed in accordance with the standard specifications for the county or city having jurisdiction over the project, which ever is more stringent. If the governing entity does not have specifications for these items, the work shall be completed in compliance with the procedures and specifications outlined in the current Technical Guidance Manual published by the TCEQ.

Permanent Stabilization measures will include one or more of the following methods.

- Permanent Vegetation including landscape planting with trees, shrubs, or ground cover
- Installation of blankets or matting materials
- Hydromulch
- Grass sodding
- Rock or concrete riprap

Stormwater Pollution Prevention Plan

A full size copy of the Stormwater Pollution Prevention Plan (SWPPP) follows this page.

Permanent Stormwater Section

Texas Commission on Environmental Quality

for Regulated Activities on the Edwards Aquifer Recharge Zone and Relating to 30 TAC §213.5(b)(4)(C), (D)(li), (E), and (5), Effective June 1, 1999

To ensure that the application is administratively complete, confirm that all fields in the form are complete, verify that all requested information is provided, consistently reference the same site and contact person in all forms in the application, and ensure forms are signed by the appropriate party.

Note: Including all the information requested in the form and attachments contributes to more streamlined technical reviews.


Signature

To the best of my knowledge, the responses to this form accurately reflect all information requested concerning the proposed regulated activities and methods to protect the Edwards Aquifer. This **Permanent Stormwater Section** is hereby submitted for TCEQ review and executive director approval. The application was prepared by:

Print Name of Customer/Agent: Kyler Felux

Date: 7/22/2025

Signature of Customer/Agent



Regulated Entity Name: Hope Center Church Addition

Permanent Best Management Practices (BMPs)

Permanent best management practices and measures that will be used during and after construction is completed.

1. ☒ Permanent BMPs and measures must be implemented to control the discharge of pollution from regulated activities after the completion of construction.
☐ N/A
2. ☒ These practices and measures have been designed, and will be constructed, operated, and maintained to insure that 80% of the incremental increase in the annual mass loading of total suspended solids (TSS) from the site caused by the regulated activity is removed. These quantities have been calculated in accordance with technical guidance prepared or accepted by the executive director.
☒ The TCEQ Technical Guidance Manual (TGM) was used to design permanent BMPs and measures for this site.

- ☐ A technical guidance other than the TCEQ TGM was used to design permanent BMPs and measures for this site. The complete citation for the technical guidance that was used is: _____
- ☐ N/A
3. ☒ Owners must insure that permanent BMPs and measures are constructed and function as designed. A Texas Licensed Professional Engineer must certify in writing that the permanent BMPs or measures were constructed as designed. The certification letter must be submitted to the appropriate regional office within 30 days of site completion.
- ☐ N/A
4. Where a site is used for low density single-family residential development and has 20 % or less impervious cover, other permanent BMPs are not required. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
- ☐ The site will be used for low density single-family residential development and has 20% or less impervious cover.
- ☐ The site will be used for low density single-family residential development but has more than 20% impervious cover.
- ☒ The site will not be used for low density single-family residential development.
5. The executive director may waive the requirement for other permanent BMPs for multi-family residential developments, schools, or small business sites where 20% or less impervious cover is used at the site. This exemption from permanent BMPs must be recorded in the county deed records, with a notice that if the percent impervious cover increases above 20% or land use changes, the exemption for the whole site as described in the property boundaries required by 30 TAC §213.4(g) (relating to Application Processing and Approval), may no longer apply and the property owner must notify the appropriate regional office of these changes.
- ☐ **Attachment A - 20% or Less Impervious Cover Waiver.** The site will be used for multi-family residential developments, schools, or small business sites and has 20% or less impervious cover. A request to waive the requirements for other permanent BMPs and measures is attached.
- ☐ The site will be used for multi-family residential developments, schools, or small business sites but has more than 20% impervious cover.
- ☒ The site will not be used for multi-family residential developments, schools, or small business sites.
6. ☒ **Attachment B - BMPs for Upgradient Stormwater.**

- ☒ A description of the BMPs and measures that will be used to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site is attached.
- ☐ No surface water, groundwater or stormwater originates upgradient from the site and flows across the site, and an explanation is attached.
- ☐ Permanent BMPs or measures are not required to prevent pollution of surface water, groundwater, or stormwater that originates upgradient from the site and flows across the site, and an explanation is attached.
7. ☒ **Attachment C - BMPs for On-site Stormwater.**
- ☒ A description of the BMPs and measures that will be used to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff from the site is attached.
- ☐ Permanent BMPs or measures are not required to prevent pollution of surface water or groundwater that originates on-site or flows off the site, including pollution caused by contaminated stormwater runoff, and an explanation is attached.
8. ☐ **Attachment D - BMPs for Surface Streams.** A description of the BMPs and measures that prevent pollutants from entering surface streams, sensitive features, or the aquifer is attached. Each feature identified in the Geologic Assessment as sensitive has been addressed.
- ☒ N/A
9. ☒ The applicant understands that to the extent practicable, BMPs and measures must maintain flow to naturally occurring sensitive features identified in either the geologic assessment, executive director review, or during excavation, blasting, or construction.
- ☒ The permanent sealing of or diversion of flow from a naturally-occurring sensitive feature that accepts recharge to the Edwards Aquifer as a permanent pollution abatement measure has not been proposed.
- ☐ **Attachment E - Request to Seal Features.** A request to seal a naturally-occurring sensitive feature, that includes, for each feature, a justification as to why no reasonable and practicable alternative exists, is attached.
10. ☒ **Attachment F - Construction Plans.** All construction plans and design calculations for the proposed permanent BMP(s) and measures have been prepared by or under the direct supervision of a Texas Licensed Professional Engineer, and are signed, sealed, and dated. The plans are attached and, if applicable include:
- ☒ Design calculations (TSS removal calculations)
- ☒ TCEQ construction notes
- ☒ All geologic features
- ☒ All proposed structural BMP(s) plans and specifications
- ☐ N/A

11. ☒ **Attachment G - Inspection, Maintenance, Repair and Retrofit Plan.** A plan for the inspection, maintenance, repairs, and, if necessary, retrofit of the permanent BMPs and measures is attached. The plan includes all of the following:
- ☒ Prepared and certified by the engineer designing the permanent BMPs and measures
 - ☒ Signed by the owner or responsible party
 - ☒ Procedures for documenting inspections, maintenance, repairs, and, if necessary retrofit
 - ☒ A discussion of record keeping procedures
- ☐ N/A
12. ☐ **Attachment H - Pilot-Scale Field Testing Plan.** Pilot studies for BMPs that are not recognized by the Executive Director require prior approval from the TCEQ. A plan for pilot-scale field testing is attached.
- ☒ N/A
13. ☒ **Attachment I - Measures for Minimizing Surface Stream Contamination.** A description of the measures that will be used to avoid or minimize surface stream contamination and changes in the way in which water enters a stream as a result of the construction and development is attached. The measures address increased stream flashing, the creation of stronger flows and in-stream velocities, and other in-stream effects caused by the regulated activity, which increase erosion that results in water quality degradation.
- ☐ N/A

Responsibility for Maintenance of Permanent BMP(s)

Responsibility for maintenance of best management practices and measures after construction is complete.

14. ☒ The applicant is responsible for maintaining the permanent BMPs after construction until such time as the maintenance obligation is either assumed in writing by another entity having ownership or control of the property (such as without limitation, an owner's association, a new property owner or lessee, a district, or municipality) or the ownership of the property is transferred to the entity. Such entity shall then be responsible for maintenance until another entity assumes such obligations in writing or ownership is transferred.
- ☐ N/A
15. ☒ A copy of the transfer of responsibility must be filed with the executive director at the appropriate regional office within 30 days of the transfer if the site is for use as a multiple single-family residential development, a multi-family residential development, or a non-residential development such as commercial, industrial, institutional, schools, and other sites where regulated activities occur.
- ☐ N/A

Permanent Stormwater Section Form

Attachment A

20% or Less Impervious Cover Waiver

The site will not be used for multi-family residential developments, schools, or small business sites.

Permanent Stormwater Section

Attachment B

BMPs for Upgradient Stormwater

All upgradient stormwater will be routed around the permanent BMP with proposed earthen swales. Therefore, no BMPs for upgradient stormwater will be required.

Permanent Stormwater Section

Attachment C

BMPs for On-Site Stormwater

PBMPs consists of one (1) Batch Detention Pond designed in accordance with TCEQ's Technical Guidance Manual (TGM) RG-348 (rev. 2005) and one (1) existing storm water treatment system that was sized to capture the first ½ inch of storm water run-off from 4.88 acres, which provided a total capture volume of 9,088 cubic feet plus freeboard. The existing stormwater treatment system was approved in WPAP Castle Hills United Pentecostal Church, project number 1208. The proposed Batch Detention Pond with 91% efficiency of TSS removal, was sized to treat the impervious cover of the proposed Hope Center Church addition.

Additional information is provided for cells with a red triangle in the upper right corner. Place the cursor over the cell.

Text shown in blue indicate location of instructions in the Technical Guidance Manual - RG-348.

Characters shown in red are data entry fields.

Characters shown in black (Bold) are calculated fields. Changes to these fields will remove the equations used in the spreadsheet.

1. The Required Load Reduction for the total project:

Calculations from RG-348

Pages 3-27 to 3-30

Page 3-29 Equation 3.3: $L_M = 27.2(A_N \times P)$

where:

$L_{M \text{ TOTAL PROJECT}}$ = Required TSS removal resulting from the proposed development = 80% of increased load

A_N = Net increase in impervious area for the project

P = Average annual precipitation, inches

Site Data: Determine Required Load Removal Based on the Entire Project

County = Bexar

Total project area included in plan * = 16.28 acres

Predevelopment impervious area within the limits of the plan * = 4.60 acres

Total post-development impervious area within the limits of the plan * = 5.69 acres

Total post-development impervious cover fraction * = 0.35

P = 30 inches

$L_{M \text{ TOTAL PROJECT}}$ = 889 lbs.

* The values entered in these fields should be for the total project area.

Number of drainage basins / outfalls areas leaving the plan area = 1

2. Drainage Basin Parameters (This information should be provided for each basin):

Drainage Basin/Outfall Area No. = 1

Total drainage basin/outfall area = 16.28 acres

Predevelopment impervious area within drainage basin/outfall area = 4.60 acres

Post-development impervious area within drainage basin/outfall area = 5.69 acres

Post-development impervious fraction within drainage basin/outfall area = 0.35


$L_{M \text{ THIS BASIN}}$ = 889 lbs.

3. Indicate the proposed BMP Code for this basin.

Proposed BMP = Batch Detention

Removal efficiency = 91 percent

Aqualogic Cartridge Filter



- Bioretention
- Contech StormFilter
- Constructed Wetland
- Extended Detention
- Grassy Swale
- Retention / Irrigation
- Sand Filter
- Stormceptor
- Vegetated Filter Strips
- Vortechs
- Wet Basin
- Wet Vault

4. Calculate Maximum TSS Load Removed (L_R) for this Drainage Basin by the selected BMP Type.

RG-348 Page 3-33 Equation 3.7: $L_R = (\text{BMP efficiency}) \times P \times (A_i \times 34.6 + A_p \times 0.54)$

where:

- A_C = Total On-Site drainage area in the BMP catchment area
- A_I = Impervious area proposed in the BMP catchment area
- A_P = Pervious area remaining in the BMP catchment area
- L_R = TSS Load removed from this catchment area by the proposed BMP

A _C =	2.00	acres
A _I =	1.22	acres
A _P =	0.78	acres
L _R =	1164	lbs

5. Calculate Fraction of Annual Runoff to Treat the drainage basin / outfall area

Desired L _{M THIS BASIN} =	889	lbs.
F =	0.76	

6. Calculate Capture Volume required by the BMP Type for this drainage basin / outfall area.

Calculations from RG-348 Pages 3-34 to 3-36

Rainfall Depth =	0.94	inches
Post Development Runoff Coefficient =	0.43	
On-site Water Quality Volume =	2931	cubic feet

Calculations from RG-348 Pages 3-36 to 3-37

Off-site area draining to BMP =	0.00	acres
Off-site Impervious cover draining to BMP =	0.00	acres
Impervious fraction of off-site area =	0	
Off-site Runoff Coefficient =	0.00	
Off-site Water Quality Volume =	0	cubic feet

Storage for Sediment =

586

Total Capture Volume (required water quality volume(s) x 1.20) =

3517

cubic feet

The following sections are used to calculate the required water quality volume(s) for the selected BMP.

The values for BMP Types not selected in cell C45 will show NA.

7. Retention/Irrigation System

Designed as Required in RG-348

Pages 3-42 to 3-46

Required Water Quality Volume for retention basin =

NA

cubic feet

Irrigation Area Calculations:

Soil infiltration/permeability rate =

0.1

in/hr

Enter determined permeability rate or assumed value of 0.1

Irrigation area =

NA

square feet

NA

acres

8. Extended Detention Basin System

Designed as Required in RG-348

Pages 3-46 to 3-51

Required Water Quality Volume for extended detention basin =

NA

cubic feet

9. Filter area for Sand Filters

Designed as Required in RG-348

Pages 3-58 to 3-63

9A. Full Sedimentation and Filtration System

Water Quality Volume for sedimentation basin =

NA

cubic feet

Minimum filter basin area =

NA

square feet

Maximum sedimentation basin area =

NA

square feet

For minimum water depth of 2 feet

Minimum sedimentation basin area =

NA

square feet

For maximum water depth of 8 feet

9B. Partial Sedimentation and Filtration System

Water Quality Volume for combined basins =

NA

cubic feet

Minimum filter basin area =

NA

square feet

Maximum sedimentation basin area =

NA

square feet

For minimum water depth of 2 feet

Minimum sedimentation basin area =

NA

square feet

For maximum water depth of 8 feet

10. Bioretention System

Designed as Required in RG-348

Pages 3-63 to 3-65

Required Water Quality Volume for Bioretention Basin =

NA

cubic feet

11. Wet Basins

Designed as Required in RG-348

Pages 3-66 to 3-71

Required capacity of Permanent Pool =

NA

cubic feet

Permanent Pool Capacity is 1.20 times the WQV

Required capacity at WQV Elevation =

NA

cubic feet

Total Capacity should be the Permanent Pool Capacity

Permanent Stormwater Section Form

Attachment D

BMPs for Surface Streams

No measures required for surface streams, sensitive features, or the aquifer are attached.

Permanent Stormwater Section Form

Attachment E

Request to Seal Features

No request to seal sensitive features.

Permanent Stormwater Section Form

Attachment F

Construction Plans

HOPE CENTER CHURCH

PAVING, STORM, AND GRADING FOR HOUSE OF PRAYER EVANGELISM

OWNER:


BUDDE RULE
HOPE CENTER CHURCH
4545 N LOOP 1604 W,
SAN ANTONIO, TX 78249
210-842-8686

CONTRACTOR:


NAME: TBD
COMPANY
ADDRESS
PHONE NO.

ENGINEER:

KYLER FELUX, PE
FELUX ENGINEERING
400 N. STORTS ST.
POTH, TX78147
210-818-3340



LOCATION MAP
SCALE: 1"=2000'



FIRM NO. 25020
P.O. BOX 964, POTH, TX 78147
210-818-3340



June 18, 2025



7-22-2025

THIS PROJECT IS WITHIN THE EDWARDS
RECHARGE ZONE

Sheet List Table

Sheet Number	Sheet Title
1	COVER SHEET
2	GENERAL CONSTRUCTION NOTES
3	PLAT
4	EXISTING CONDITIONS & DEMOLITION
5	SWPPP
6	SWPPP DETAILS
7	OVERALL SITE PLAN
8	DIMENSION CONTROL & SITE PLAN (1 OF 4)
9	DIMENSION CONTROL & SITE PLAN (2 OF 4)
10	DIMENSION CONTROL & SITE PLAN (3 OF 4)
11	DIMENSION CONTROL & SITE PLAN (4 OF 4)
12	OVERALL UTILITY PLAN
13	UTILITY PLAN (1 OF 4)
14	UTILITY PLAN (2 OF 4)
15	UTILITY PLAN (3 OF 4)
16	UTILITY PLAN (4 OF 4)
17	OVERALL GRADING PLAN
18	DRAINAGE & GRADING PLAN (1 OF 4)
19	DRAINAGE & GRADING PLAN (2 OF 4)
20	DRAINAGE & GRADING PLAN (3 OF 4)
21	DRAINAGE & GRADING PLAN (4 OF 4)
22	DETENTION POND
23	EXISTING DRAINAGE AREA MAP
24	PROPOSED DRAINAGE AREA MAP
25	CONSTRUCTION DETAILS
26	CONSTRUCTION DETAILS
27	L0.00 TREE PRESERVATION NOTES
28	L1.01 TREE PRESERVATION PLAN
29	L1.02 TREE PRESERVATION PLAN
30	L1.03 TREE PRESERVATION PLAN
31	L1.04 TREE PRESERVATION PLAN
32	L1.05 LANDSCAPE PLAN
33	L1.06 LANDSCAPE PLAN
34	L1.07 LANDSCAPE PLAN
35	L1.08 LANDSCAPE PLAN
36	L1.09 LANDSCAPE SPECS AND DETAILS
37	L2.00 IRRIGATION NOTES
38	L2.01 IRRIGATION PLAN
39	L2.02 IRRIGATION PLAN
40	L2.03 IRRIGATION PLAN
41	L2.04 IRRIGATION PLAN
42	L2.05 IRRIGATION SPECS AND DETAILS
43	L2.06 IRRIGATION SPECS AND DETAILS

FLOODPLAIN INFORMATION:

THE SUBJECT PROPERTY IS LOCATED ENTIRELY OUTSIDE SHADED ZONE 'X', AREA DETERMINED TO BE OUTSIDE THE 0.2%ANNUAL CHANCE FLOODPLAIN, PER THE NATIONAL FLOOD INSURANCE PROGRAM FIRM MAP NUMBER 48029C0230G, BEXAR COUNTY, TEXAS, DATED SEPTEMBER 29, 2010.

BENCHMARK INFORMATION:

TBM:

LEGAL DESCRIPTION:

PLAT OF 8.49 ACRES OF LAND OUT OF THE COLLINS MCRAE SURVEY NO. 391, ABSTRACT NO. 482, COUNTY BLOCK 4782, BEXAR COUNTY, TEXAS AND BEING THE LAND DESCRIBED IN A CONVEYANCE TO THE HOUSE OF PRAYER EVANGELISM CENTER, INC. IN THE DEED OF RECORD IN VOLUME 8306, PAGE 214 OF THE OFFICIAL PUBLIC RECORDS OF BEXAR COUNTY, TEXAS.

SAWS CONSTRUCTION NOTES
COUNTER PERMIT AND GENERAL CONSTRUCTION PERMIT

- ## GENERAL SECTION

- WATER SECTION


- FOLLOWING MAIN LOCATIONS: DEAD ENDS, PLUGS, CAPS, TEES, CROSSES, VALVES, AND BENDS, IN ACCORDANCE WITH THE STANDARD DRAWINGS DD-839 SERIES AND ITEM NO. 839, IN THE SAWS STANDARD SPECIFICATIONS FOR CONSTRUCTION.

- SEWER NOTES

- SHOULD THE CONTRACTOR FAIL TO ADDRESS AN SSO IMMEDIATELY AND TO SAWS SATISFACTION, THEY WILL BE RESPONSIBLE FOR ALL COSTS INCURRED BY SAWS, INCLUDING ANY FINES FROM EPA, TCEQ AND/OR ANY OTHER FEDERAL, STATE OR LOCAL AGENCIES.

NO SEPARATE MEASUREMENT OR PAYMENT SHALL BE MADE FOR THIS WORK. ALL WORK SHALL BE DONE ACCORDING TO GUIDELINES SET BY THE TCEQ AND SAWS.

- [illegible]



FELUX
ENGINEERING

FIRM NO. 35020
P.O. BOX 964 WOTW TX 79147

FIRM NO. 25020
P.O. BOX 964, POTH, TX 78147
210-818-3340

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

GENERAL CONSTRUCTION NOTES

DATE: 3/25/2025

JOB NO.: 25002-01


DRAWN BY: kjf

PAGE:

2 OF 43

MARTIN MARIETTA REAL ESTATES
INVESTMENTS, LLC
BK. 17653, PG. 1296

COLLINS McRAE SURVEY NO. 391
ABSTRACT NO. 482
COUNTY BLOCK 4782



LEGEND


- PROPERTY LINE
- EXISTING EASEMENT LINE
- EXISTING MAJOR CONTOUR
- EXISTING MINOR CONTOUR
- EXISTING WATER LINE
- EXISTING WASTEWATER PIPE
- EXISTING STORM WATER PIPE
- EXISTING GAS PIPE
- EXISTING UNDERGROUND UTILITY
- EXISTING OVERHEAD POWER
- EXISTING DATA UTILITY
- EXISTING TREE TO REMAIN
- EXISTING TREE TO BE REMOVED
- DEMOLITION AREA

- NOTE:
1. SURVEY WAS COMPLETED BY POLLOK & SONS ON 6/27/2024. FELUX ENGINEERING SHOULD NOT BE RESPONSIBLE FOR THE CONTENTS OR ACCURACY.
 2. EXISTING FINISHED FLOOR WILL NEED TO BE FIELD VERIFIED BY CONTRACTOR.
 3. EXITING UTILITIES ARE APPROXIMATE LOCATIONS AND WILL NEED TO BE VERIFIED BY THE CONTRACTOR.
 4. COORDINATE DEMOLITION AND SALVAGE OF MATERIAL WITH THE SPECIFICATIONS. PROVIDE OWNER OR OWNER'S REPRESENTATIVE WITH AN ITEMIZED LIST OF SALVAGED MATERIAL AND DISCUSS WITH OWNER HOW SALVAGED ITEMS ARE TO BE HANDLED.
 5. EROSION CONTROL MEASURE MUST BE IN PLACE PRIOR TO STARTING DEMOLITION AND EARTH MOVING OPERATIONS. REFER TO STORM WATER POLLUTION PREVENTION PLAN (SWPPP), SHEET 5.
 6. WHERE EXISTING PAVEMENT IS TO PARTIALLY REMOVED SAW-CUT PAVEMENT FULL DEPTH TO PROVIDE A SMOOTH JOINT WITH PROPOSED PAVEMENT.
 7. PERFORM CLEARING, GRUBBING, STUMP REMOVAL, AND STOCKPILING IN ACCORDANCE WITH THE PROJECT DOCUMENTS AND SPECIFICATIONS.
 8. NO ATTEMPT IS MADE TO STIPULATE EVERY REQUIRED ITEM OF REMOVAL AND DEMOLITION EITHER ON DRAWINGS OR IN SPECIFICATIONS. THE CONTRACTOR MUST VISIT THE SITE AND STUDY EXISTING PHYSICAL CONDITIONS, REVIEW DRAWINGS, AND REACH THEIR OWN CONCLUSIONS ON WORK NECESSARY TO ACCOMPLISH INTENDED RESULTS DESCRIBED BY THE PROJECT DOCUMENTS.
 9. COMPLETELY RESTORE ALL DISTURBED AREAS TO A CONDITION EQUAL TO OR BETTER THAN THE EXISTING CONDITIONS AND TO THE SATISFACTION OF THE OWNER AND THE CITY OF SAN ANTONIO PUBLIC WORKS. ALL COSTS FOR CLEAN-UP, RESTORATION WORK AND OTHER IMMEDIATE OPERATIONS SUCH AS, BUT NOT LIMITED TO, CONSTRUCTION SIGNS, STREET SWEEPING, AND MAINTAINING EXISTING UTILITIES SHALL BE THE CONTRACTOR'S RESPONSIBILITY. PERFORM RESTORATION WORK WITHIN FIVE (5) DAYS AFTER THE COMPLETION OF FINAL GRADING.

APP. BY	
REVISIONS	
DATE	



7-22-2025




FIRM NO. 76920
P.O. BOX 964, POTH, TX 78147
210.818.3340


4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

EXISTING CONDITIONS
& DEMOLITION

DATE: 3/25/2025
JOB NO.: 25002-01
DRAWN BY: kjf
PAGE:




COLLINS McRAE SURVEY NO. 391
ABSTRACT NO. 482
COUNTY BLOCK 4782



NOTES:

1. A WRITTEN NOTICE OF CONSTRUCTION MUST BE SUBMITTED TO THE TCEQ REGIONAL OFFICE AT LEAST 48 HOURS PRIOR TO THE START OF ANY REGULATED ACTIVITIES. THIS NOTICE MUST INCLUDE:
 - THE NAME OF THE APPROVED PROJECT;
 - THE ACTIVITY START DATE; AND
 - THE CONTACT INFORMATION OF THE PRIME CONTRACTOR.
2. ALL CONTRACTORS CONDUCTING REGULATED ACTIVITIES ASSOCIATED WITH THIS PROJECT MUST BE PROVIDED WITH COMPLETE COPIES OF THE APPROVED WATER POLLUTION ABATEMENT PLAN (WPAP) AND THE TCEQ LETTER INDICATING THE SPECIFIC CONDITIONS OF ITS APPROVAL. DURING THE COURSE OF THESE REGULATED ACTIVITIES, THE CONTRACTORS ARE REQUIRED TO KEEP ON-SITE COPIES OF THE APPROVED PLAN AND APPROVAL LETTER.
3. IF ANY SENSITIVE FEATURE(S) (CAVES, SOLUTION CAVITY, SINK HOLE, ETC.) IS DISCOVERED DURING CONSTRUCTION, ALL REGULATED ACTIVITIES NEAR THE SENSITIVE FEATURE MUST BE SUSPENDED IMMEDIATELY. THE APPROPRIATE TCEQ REGIONAL OFFICE MUST BE IMMEDIATELY NOTIFIED OF ANY SENSITIVE FEATURES ENCOUNTERED DURING CONSTRUCTION. CONSTRUCTION ACTIVITIES MAY NOT BE RESUMED UNTIL THE TCEQ HAS REVIEWED AND APPROVED THE APPROPRIATE PROTECTIVE MEASURES IN ORDER TO PROTECT ANY SENSITIVE FEATURE AND THE EDWARDS AQUIFER FROM POTENTIALLY ADVERSE IMPACTS TO WATER QUALITY.
4. NO TEMPORARY OR PERMANENT HAZARDOUS SUBSTANCE STORAGE TANK SHALL BE INSTALLED WITHIN 150 FEET OF A WATER SUPPLY SOURCE, DISTRIBUTION SYSTEM, WELL, OR SENSITIVE FEATURE.
5. PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITY, ALL TEMPORARY EROSION AND SEDIMENTATION (E&S) CONTROL MEASURES MUST BE PROPERLY INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE APPROVED PLANS AND MANUFACTURERS SPECIFICATIONS. IF INSPECTIONS INDICATE A CONTROL HAS BEEN USED INAPPROPRIATELY, OR INCORRECTLY, THE APPLICANT MUST REPLACE OR MODIFY THE CONTROL FOR SITE SITUATIONS. THESE CONTROLS MUST REMAIN IN PLACE UNTIL THE DISTURBED AREAS HAVE BEEN PERMANENTLY STABILIZED.
6. ANY SEDIMENT THAT ESCAPES THE CONSTRUCTION SITE MUST BE COLLECTED AND PROPERLY DISPOSED OF BEFORE THE NEXT RAIN EVENT TO ENSURE IT IS NOT WASHED INTO SURFACE STREAMS, SENSITIVE FEATURES, ETC.
7. SEDIMENT MUST BE REMOVED FROM THE SEDIMENT TRAPS OR SEDIMENTATION BASINS NOT LATER THAN TCEQ-0592 (REV. JULY 15, 2015) PAGE 2 OF 2 WHEN IT OCCUPIES 50% OF THE BASIN'S DESIGN CAPACITY.
8. LITTER, CONSTRUCTION DEBRIS, AND CONSTRUCTION CHEMICALS EXPOSED TO STORMWATER SHALL BE PREVENTED FROM BEING DISCHARGED OFFSITE.
9. ALL SPOILS (EXCAVATED MATERIAL) GENERATED FROM THE PROJECT SITE MUST BE STORED ON-SITE WITH PROPER E&S CONTROLS. FOR STORAGE OR DISPOSAL OF SPOILS AT ANOTHER SITE ON THE EDWARDS AQUIFER RECHARGE ZONE, THE OWNER OF THE SITE MUST RECEIVE APPROVAL OF A WATER POLLUTION ABATEMENT PLAN FOR THE PLACEMENT OF FILL MATERIAL OR MASS GRADING PRIOR TO THE PLACEMENT OF SPOILS AT THE OTHER SITE.
10. IF PORTIONS OF THE SITE WILL HAVE A TEMPORARY OR PERMANENT CEASE IN CONSTRUCTION ACTIVITY LASTING LONGER THAN 14 DAYS, SOIL STABILIZATION IN THOSE AREAS SHALL BE INITIATED AS SOON AS POSSIBLE PRIOR TO THE 14TH DAY OF INACTIVITY. IF ACTIVITY WILL RESUME PRIOR TO THE 21ST DAY, STABILIZATION MEASURES ARE NOT REQUIRED. IF DROUGHT CONDITIONS OR INCLEMENT WEATHER PREVENT ACTION BY THE 14TH DAY, STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS POSSIBLE.
11. THE FOLLOWING RECORDS SHALL BE MAINTAINED AND MADE AVAILABLE TO THE TCEQ UPON REQUEST:
 - THE DATES WHEN MAJOR GRADING ACTIVITIES OCCUR;
 - THE DATES WHEN CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE ON A PORTION OF THE SITE; AND
 - THE DATES WHEN STABILIZATION MEASURES ARE INITIATED.
12. THE HOLDER OF ANY APPROVED EDWARD AQUIFER PROTECTION PLAN MUST NOTIFY THE APPROPRIATE REGIONAL OFFICE IN WRITING AND OBTAIN APPROVAL FROM THE EXECUTIVE DIRECTOR PRIOR TO INITIATING ANY OF THE FOLLOWING:
 - A. ANY PHYSICAL OR OPERATIONAL MODIFICATION OF ANY WATER POLLUTION ABATEMENT STRUCTURE(S), INCLUDING BUT NOT LIMITED TO PONDS, DAMS, BERMS, SEWAGE TREATMENT PLANTS, AND DIVERSIONARY STRUCTURES;
 - B. ANY CHANGE IN THE NATURE OR CHARACTER OF THE REGULATED ACTIVITY FROM THAT WHICH WAS ORIGINALLY APPROVED OR A CHANGE WHICH WOULD SIGNIFICANTLY IMPACT THE ABILITY OF THE PLAN TO PREVENT POLLUTION OF THE EDWARDS AQUIFER;
 - C. ANY DEVELOPMENT OF LAND PREVIOUSLY IDENTIFIED AS UNDEVELOPED IN THE ORIGINAL WATER POLLUTION ABATEMENT PLAN.

SAN ANTONIO REGIONAL OFFICE
14250 JUDSON ROAD
SAN ANTONIO, TEXAS 78233-4480
PHONE (210) 490-3096
FAX (210) 545-4329



LEGEND

- | | |
|-----|----------------------------------|
| --- | PROPERTY LINE |
| --- | EXISTING EASEMENT LINE |
| --- | EXISTING MAJOR CONTOUR |
| --- | EXISTING MINOR CONTOUR |
| --- | EXISTING WATER LINE |
| --- | EXISTING WASTEWATER PIPE |
| --- | EXISTING STORM WATER PIPE |
| --- | EXISTING GAS PIPE |
| --- | EXISTING UNDERGROUND UTILITY |
| --- | EXISTING OVERHEAD POWER |
| --- | EXISTING DATA UTILITY |
| --- | EXISTING TREE TO REMAIN |
| --- | PROPOSED MAJOR CONTOUR |
| --- | PROPOSED MINOR CONTOUR |
| --- | PROPOSED WATER LINE |
| --- | PROPOSED WASTEWATER PIPE |
| --- | PROPOSED STORM WATER PIPE |
| --- | PROPOSED GAS PIPE |
| --- | PROPOSED UNDERGROUND UTILITY |
| --- | PROPOSED OVERHEAD POWER |
| --- | PROPOSED DATA UTILITY |
| --- | LIMITS OF CONSTRUCTION |
| --- | PROPOSED SILT FENCE |
| --- | PROPOSED TREE PROTECTION |
| --- | PROPOSED ROCK FILTER DAM |
| --- | PROPOSED INLET FILTER PROTECTION |
| --- | PROPOSED CONSTRUCTION ENTRANCE |
| --- | PROPOSED CONCRETE WASHOUT |
| --- | PROPOSED SWPPP SIGNAGE |

NOTES:

1. CONTRACTOR TO INSTALL EROSION CONTROL BEFORE CONSTRUCTION ACTIVITIES BEGIN IN ACCORDANCE WITH TCEQ AND LOCAL JURISDICTION REQUIREMENTS.
2. CONTRACTOR TO MAINTAIN A CLEAN PROJECT SITE AND ENSURE THAT ALL DEBRIS AND SPOIL MATERIAL IS DISPOSED OF PROPERLY. ALL SPOIL MATERIAL GENERATED FROM CONSTRUCTION ACTIVITY TO BE HAULED OFFSITE AND DISPOSED IN ACCORDANCE WITH LOCAL LAWS, RULES, AND REGULATIONS.
3. CONTRACTOR MUST PICK UP AND DISPOSE OF ALL SEDIMENT CONTROLS, INCLUDING SILT FENCE, ONCE PERMANENT EROSION CONTROLS ARE ESTABLISHED OR CONSTRUCTION HAS CONCLUDED.

APP. BY

REVISIONS

DATE

STATE OF TEXAS
KYLAR J. FELUX
150019
LICENSED PROFESSIONAL ENGINEER
7-22-2025

FELUX
ENGINEERING

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249



SWPPP

DATE: 3/25/2025



JOB NO.: 25002-01

DRAWN BY: kjf

PAGE: 5 OF 43



C:\Users\jfelux\OneDrive\Documents\Projects\25002-01_Hope Center Church Phase 2\Drawings\04017 - Overall Site Plan.dwg



LEGEND

- PROPERTY LINE
- PROPOSED FACE OF CURB
- PROPOSED BACK OF CURB
- PROPOSED PAVEMENT
- EXISTING TREE TO REMAIN

Existing Parking Spaces	
Handicap Space	11
Staff Member Space	16
Parking Space	239
Total Existing Parking Spaces	266
Proposed Parking Spaces	
Handicap Space	15
Staff Member Space	16
Parking Space	399
Total Proposed Parking Spaces	430
Parking Requirements	
ADA Parking Minimum	9
COSA Minimum (1 per 8 seats)	125
COSA Maximum (1 per 1.5 seat)	667
Based on 1000 seats	

- NOTES:
- DIMESNIONS SHOWN ARE FACE OF CURB TO FACE OF CURB UNLESS OTHERWISE NOTED.
 - SEE THE GEOTECHNICAL REPORT COMPLETED BY ECS SOUTHWEST ON 4-14-2025 FOR PAVEMENT RECOMMENDATIONS.
 - SIDEWALKS WILL BE ADA ACCESSIBLE AND SHOULD NOT HAVE CROSS SLOPES GREATER THAN 2.00%.
 - ADA PARKING SPACES WILL NEED TO COMPLY WITH ADA STANDARDS FOR MARKINGS AND SLOPES.

APP. BY	
REVISIONS	
DATE	

STATE OF TEXAS
KYLAR J. FELUX
150019
LICENSED PROFESSIONAL ENGINEER

7-22-2025

FELUX ENGINEERING

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

OVERALL SITE PLAN

FIRM NO. 26920
P.O. BOX 364, POTH, TX 78147
210-818-3340

DATE: 3/25/2025

JOB NO.: 25002-01

DRAWN BY: kjf

PAGE:

C:\Users\kfelux\OneDrive\Engineering Projects\25002-01 Hope Center Church Phase 2\Drawings\25002-01 - Dimension Control Sheet.dwg

EXISTING SEPTIC FIELD

827.67'
'09"E

PROPOSED CURB (TYP)

MAI




LEGEND

- PROPERTY LINE
- PROPOSED FACE OF CURB
- PROPOSED BACK OF CURB
- PROPOSED PAVEMENT

EXISTING TREE TO REMAIN

Existing Parking Spaces	
Handicap Space	11
Staff Member Space	16
Parking Space	239
Total Existing Parking Spaces	266
Proposed Parking Spaces	
Handicap Space	15
Staff Member Space	16
Parking Space	399
Total Proposed Parking Spaces	430
Parking Requirements	
ADAParking Minimum	9
COOSA Minimum (1 per 8 seats)	125
COOSA Maximum (1per 1.5 seat)	667
Based on 1000 seats	

- NOTES:
- DIMESNIONS SHOWN ARE FACE OF CURB TO FACE OF CURB UNLESS OTHERWISE NOTED.
 - SEE THE GEOTECHNICAL REPORT COMPLETED BY ECS SOUTHWEST ON 4-14-2025 FOR PAVEMENT RECOMMENDATIONS.
 - SIDEWALKS WILL BE ADA ACCESSIBLE AND SHOULD NOT HAVE CROSS SLOPES GREATER THAN 2.00%.
 - ADA PARKING SPACES WILL NEED TO COMPLY WITH ADA STANDARDS FOR MARKINGS AND SLOPES.



FELUX
ENGINEERING

FIRM NO. 25020
P.O. BOX 964, FORTH, TX 78147
214-818-3340

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249


DIMENSION CONTROL
& SITE PLAN (1 OF 4)

DATE: 3/25/2025
JOB NO.: 25002-01
DRAWN BY: kjf
PAGE:

C:\Users\jfelux\OneDrive\Documents\Projects\25002-01 Hope Center Church Phase 2\Design\030319 - Dimension Control Sheet.dwg



DATE	REVISIONS	APP. BY




4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

DIMENSION CONTROL & SITE PLAN (2 OF 4)

DATE: 3/25/2025
JOB NO.: 25002-01
DRAWN BY: kjf
PAGE:

C:\Users\jfelux\OneDrive\Documents\Projects\25002-01_Hose Center_Church Phase 2\Drawings\25002-01 - Dimension Control Sheet.dwg



APP. BY

REVISIONS

DATE



4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

DIMENSION CONTROL & SITE PLAN (3 OF 4)



DATE: 3/25/2025

JOB NO.: 25002-01

DRAWN BY: kjf

PAGE:

10 OF 43



LEGEND

- PROPERTY LINE
- PROPOSED FACE OF CURB
- PROPOSED BACK OF CURB
- PROPOSED PAVEMENT
- EXISTING TREE TO REMAIN

Existing Parking Spaces	
Handicap Space	11
Staff Member Space	16
Parking Space	239
Total Existing Parking Spaces	266
Proposed Parking Spaces	
Handicap Space	15
Staff Member Space	16
Parking Space	399
Total Proposed Parking Spaces	430
Parking Requirements	
ADA Parking Minimum	9
COOSA Minimum (1 per 8 seats)	125
COOSA Maximum (1 per 1.5 seat)	667
Based on 1000 seats	

- NOTES:
- DIMESNIONS SHOWN ARE FACE OF CURB TO FACE OF CURB UNLESS OTHERWISE NOTED.
 - SEE THE GEOTECHNICAL REPORT COMPLETED BY ECS SOUTHWEST ON 4-14-2025 FOR PAVEMENT RECOMMENDATIONS.
 - SIDEWALKS WILL BE ADA ACCESSIBLE AND SHOULD NOT HAVE CROSS SLOPES GREATER THAN 2.00%.
 - ADA PARKING SPACES WILL NEED TO COMPLY WITH ADA STANDARDS FOR MARKINGS AND SLOPES.

DATE	REVISIONS	APP. BY



150019
P.O. BOX 364, POTH, TX 78147
210-818-3340


4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

DIMENSION CONTROL & SITE PLAN (4 OF 4)

DATE: 3/25/2025
JOB NO.: 25002-01
DRAWN BY: kjf
PAGE:

MARTIN MARIETTA REAL ESTATES
INVESTMENTS, LLC
BK. 17653, PG. 1296

COLLINS McRAE SURVEY NO. 391
ABSTRACT NO. 482
COUNTY BLOCK 4782




LEGEND

---	PROPERTY LINE
---	PROPOSED WATER LINE
---	PROPOSED FIRE HYDRANT
---	PROPOSED WASTEWATER PIPE
---	PROPOSED GAS PIPE
---	PROPOSED UNDERGROUND UTILITY
---	PROPOSED OVERHEAD POWER
---	PROPOSED DATA UTILITY
---	EXISTING WATER LINE
---	EXISTING FIRE HYDRANT
---	EXISTING WASTEWATER PIPE
---	EXISTING GAS PIPE
---	EXISTING UNDERGROUND UTILITY
---	EXISTING OVERHEAD POWER
---	EXISTING DATA UTILITY

NOTES:

1. CONTRACTOR MUST FOLLOW SAWS REQUIREMENTS AND STANDARDS.
2. ALL WATER LINES MUST HAVE A MINIMUM OF 4' OF COVER.
3. PIPE WILL BE DR 14 C900 PIPE UNLESS OTHERWISE SPECIFIED.
4. EXISTING LINES WILL NEED TO BE FIELD VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION.
5. PROVIDE MEGA LUG JOINT RESTRAINT OR APPROVED EQUAL. RL = RESTRAINT LENGTH IN FEET.



APP. BY

REVISIONS

DATE

STATE OF TEXAS
KYLAR J. FELUX
150019
LICENSED
PROFESSIONAL ENGINEER

7-22-2025

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

OVERALL UTILITY PLAN



DATE: 3/25/2025

JOB NO.: 25002-01

DRAWN BY: kjf

PAGE: 12 OF 43

C:\Users\jfelux\OneDrive\Documents\Projects\25002-01_Hose Center Church Phase 2\Drawings\25002-01_Utility_Sheets.dwg



LEGEND

---	PROPERTY LINE
W	PROPOSED WATER LINE
+	PROPOSED FIRE HYDRANT
WW	PROPOSED WASTEWATER PIPE
GAS	PROPOSED GAS PIPE
UGE	PROPOSED UNDERGROUND UTILITY
OHP	PROPOSED OVERHEAD POWER
COMM	PROPOSED DATA UTILITY
W	EXISTING WATER LINE
+	EXISTING FIRE HYDRANT
WW	EXISTING WASTEWATER PIPE
GAS	EXISTING GAS PIPE
UGE	EXISTING UNDERGROUND UTILITY
OHP	EXISTING OVERHEAD POWER
COMM	EXISTING DATA UTILITY

NOTES:

1. CONTRACTOR MUST FOLLOW SAWS REQUIREMENTS AND STANDARDS.
2. ALL WATER LINES MUST HAVE A MINIMUM OF 4' OF COVER.
3. PIPE WILL BE DR 14 C900 PIPE UNLESS OTHERWISE SPECIFIED.
4. EXISTING LINES WILL NEED TO BE FIELD VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION.
5. PROVIDE MEGA LUG JOINT RESTRAINT OR APPROVED EQUAL. RL = RESTRAINT LENGTH IN FEET.
6. CONTRACTOR TO FOLLOW SAN ANTONIO WATER SYSTEMS RULES AND REGULATIONS
7. MANHOLES ARE TO BE SET AT LEAST 4" ABOVE FINISHED GRADES. CONTRACTOR SHALL VERIFY ELEVATIONS.

APP. BY

REVISIONS

DATE

STATE OF TEXAS

KYLER J. FELUX

150019

LICENSED PROFESSIONAL ENGINEER

7-22-2025

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

UTILITY PLAN (3 OF 4)

DATE: 3/25/2025

JOB NO.: 25002-01

DRAWN BY: kjf


PAGE:

15 OF 43

C:\Users\jfelux\OneDrive\Documents\Projects\25002-01_Hose Center Church Phase 2\Utility\Sheet.dwg



MATCH LINE - SHEET 15

MATCH LINE - SHEET 14



MATCH LINE - THIS SHEET

MATCH LINE - THIS SHEET



LEGEND

---	PROPERTY LINE
W	PROPOSED WATER LINE
+	PROPOSED FIRE HYDRANT
WW	PROPOSED WASTEWATER PIPE
GAS	PROPOSED GAS PIPE
UGE	PROPOSED UNDERGROUND UTILITY
OHP	PROPOSED OVERHEAD POWER
COMM	PROPOSED DATA UTILITY
W	EXISTING WATER LINE
+	EXISTING FIRE HYDRANT
WW	EXISTING WASTEWATER PIPE
GAS	EXISTING GAS PIPE
UGE	EXISTING UNDERGROUND UTILITY
OHP	EXISTING OVERHEAD POWER
COMM	EXISTING DATA UTILITY

NOTES:

- CONTRACTOR MUST FOLLOW SAWS REQUIREMENTS AND STANDARDS.
- ALL WATER LINES MUST HAVE A MINIMUM OF 4' OF COVER.
- PIPE WILL BE DR 14 C900 PIPE UNLESS OTHERWISE SPECIFIED.
- EXISTING LINES WILL NEED TO BE FIELD VERIFIED BY THE CONTRACTOR PRIOR TO CONSTRUCTION.
- PROVIDE MEGA LUG JOINT RESTRAINT OR APPROVED EQUAL. RL = RESTRAINT LENGTH IN FEET.
- CONTRACTOR TO FOLLOW SAN ANTONIO WATER SYSTEMS RULES AND REGULATIONS
- MANHOLES ARE TO BE SET AT LEAST 4" ABOVE FINISHED GRADES. CONTRACTOR SHALL VERIFY ELEVATIONS.

APP. BY

REVISIONS

DATE



7-22-2025



FIRM NO. 76920
P.O. BOX 364, POTH, TX 78147
210-818-3340

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

UTILITY PLAN (4 OF 4)

DATE: 3/25/2025

JOB NO.: 25002-01


DRAWN BY: kjf

PAGE:

16 OF 43

MARTIN MARIETTA REAL ESTATES
INVESTMENTS, LLC
BK. 17653, PG. 1296

COLLINS McRAE SURVEY NO. 391
ABSTRACT NO. 482
COUNTY BLOCK 4782



LEGEND

- | | |
|--|---------------------------|
| | PROPERTY LINE |
| | PROPOSED MAJOR CONTOUR |
| | PROPOSED MINOR CONTOUR |
| | PROPOSED STORM WATER PIPE |
| | PROPOSED GRADE BREAK |
| | PROPOSED SWALE |
| | EXISTING MAJOR CONTOUR |
| | EXISTING MINOR CONTOUR |
| | EXISTING STORM WATER PIPE |

ABB.

- TC - TOP OF CURB
TP - TOP OF PAVEMENT
FG - FINISHED GROUND
FFE - FINISHED FLOOR ELEVATION
FL - FLOWLINE
TG - TOP OF GRATE
ME - MATCH EXISTING

NOTES:

- CONTRACTOR TO PROVIDE HYDROMULCH AND TEMPORARY WATERING FOR AREAS IN THE R.O.W. ALL DISTURBED AREAS ARE REQUIRED TO BE HYDROMULCHED AND RESTORED AS REQUIRED PER TPDES REQUIREMENTS.
- LOCATION OF EXISTING UTILITIES ARE APPROXIMATE AND WILL NEED TO BE FIELD VERIFIED BY CONTRACTOR.
- ALL EXISTING ELEVATION DATA IS BASED ON SURVEY DATA COLLECTED BY POLLOK & SONS SURVEYING. FELUX ENGINEERING DOES NOT CERTIFY AND DID NOT VERIFY THE ELEVATION SURVEY DATA PROVIDED.
- CONTRACTOR SHALL VERIFY BENCHMARK, SURVEY AND ELEVATION DATA. CONTRACTOR SHALL PHASE CONSTRUCTION AND/OR PROVIDE NECESSARY BMPs TO MITIGATE INTERIM CONDITIONS RUNOFF DURING CONSTRUCTION DUE TO CLEARING, GRADING, SUBGRADE PREPARATION, PAVING, BUILDINGS, ETC., AND TO PREVENT ADVERSE IMPACTS TO OTHER PROPERTY, STRUCTURES, AND INFRASTRUCTURE DURING CONSTRUCTION.
- DETENTION POND EXCAVATION AND/OR EMBANKMENT NECESSARY FOR PROVIDING STORAGE MUST BE SUBSTANTIALLY COMPLETE PRIOR TO CITY INSPECTION OF STREET SUBGRADE, CURB, FLEX BASE, AND PAVEMENT WITHIN THE WATERSHED DRAINING TO THE DETENTION POND.



7-22-2025



FIRM NO. 76920
P.O. BOX 964, POTH, TX 78147
210-818-3340

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

OVERALL GRADING
PLAN

DATE: 3/25/2025


JOB NO.: 25002-01

DRAWN BY: kjf

PAGE:



MATCH LINE - SHEET 19



PROPERTY LINE

PROPOSED MAJOR CONTOUR

PROPOSED MINOR CONTOUR

PROPOSED STORM WATER PIPE

PROPOSED GRADE BREAK

PROPOSED SWALE

EXISTING MAJOR CONTOUR

EXISTING MINOR CONTOUR

EXISTING STORM WATER PIPE

EXISTING STORM WATER PIPE



ABB.
TC - TOP OF CURB
TP - TOP OF PAVEMENT
FG - FINISHED GROUND
FFE - FINISHED FLOOR ELEVATION
FL - FLOWLINE
TG - TOP OF GRATE
ME - MATCH EXISTING

NOTES:

1. CONTRACTOR TO PROVIDE HYDROMULCH AND TEMPORARY WATERING FOR AREAS IN THE R.O.W. ALL DISTURBED AREAS ARE REQUIRED TO BE HYDROMULCHED AND RESTORED AS REQUIRED PER TPDES REQUIREMENTS.
2. LOCATION OF EXISTING UTILITIES ARE APPROXIMATE AND WILL NEED TO BE FIELD VERIFIED BY CONTRACTOR.
3. ALL EXISTING ELEVATION DATA IS BASED ON SURVEY DATA COLLECTED BY POLLOK & SONS SURVEYING. FELUX ENGINEERING DOES NOT CERTIFY AND DID NOT VERIFY THE ELEVATION SURVEY DATA PROVIDED.
4. CONTRACTOR SHALL VERIFY BENCHMARK, SURVEY AND ELEVATION DATA.
5. CONTRACTOR SHALL PHASE CONSTRUCTION AND/OR PROVIDE NECESSARY BUMPS TO MITIGATE INTERIM CONDITIONS RUNOFF DURING CONSTRUCTION DUE TO CLEARING, GRADING, SUBGRADE PREPARATION, PAVING, BUILDINGS, ETC. AND TO PREVENT ADVERSE IMPACTS TO OTHER PROPERTY, STRUCTURES, AND INFRASTRUCTURE DURING CONSTRUCTION.
6. DETENTION POND EXCAVATION AND/OR EMBANKMENT NECESSARY FOR PROVIDING STORAGE MUST BE SUBSTANTIALLY COMPLETE PRIOR TO CITY INSPECTION OF STREET SUBGRADE, CURB, FLEX BASE, AND PAVEMENT WITHIN THE WATERSHED DRAINING TO THE DETENTION POND.

C:\Users\kfelux\OneDrive\Documents\Projects\25002-01_Hose Center Church Phase 2\Drawings\25002-01 - Grading_Sheets.dwg

MATCH LINE - SHEET 18



LEGEND

	PROPERTY LINE
	PROPOSED MAJOR CONTOUR
	PROPOSED MINOR CONTOUR
	PROPOSED STORM WATER PIPE
	PROPOSED GRADE BREAK
	PROPOSED SWALE
	EXISTING MAJOR CONTOUR
	EXISTING MINOR CONTOUR
	EXISTING STORM WATER PIPE

ABB.
TC - TOP OF CURB
TP - TOP OF PAVEMENT
FG - FINISHED GROUND
FFE - FINISHED FLOOR ELEVATION
FL - FLOWLINE
TG - TOP OF GRATE
ME - MATCH EXISTING


NOTES:

1. CONTRACTOR TO PROVIDE HYDROMULCH AND TEMPORARY WATERING FOR AREAS IN THE R.O.W. ALL DISTURBED AREAS ARE REQUIRED TO BE HYDROMULCHED AND RESTORED AS REQUIRED PER TPDES REQUIREMENTS.
2. LOCATION OF EXISTING UTILITIES ARE APPROXIMATE AND WILL NEED TO BE FIELD VERIFIED BY CONTRACTOR.
3. ALL EXISTING ELEVATION DATA IS BASED ON SURVEY DATA COLLECTED BY POLLOK & SONS SURVEYING. FELUX ENGINEERING DOES NOT CERTIFY AND DID NOT VERIFY THE ELEVATION SURVEY DATA PROVIDED.
4. CONTRACTOR SHALL VERIFY BENCHMARK, SURVEY AND ELEVATION DATA.
5. CONTRACTOR SHALL PHASE CONSTRUCTION AND/OR PROVIDE NECESSARY BMPs TO MITIGATE INTERIM CONDITIONS RUNOFF DURING CONSTRUCTION DUE TO CLEARING, GRADING, SUBGRADE PREPARATION, PAVING, BUILDINGS, ETC., AND TO PREVENT ADVERSE IMPACTS TO OTHER PROPERTY, STRUCTURES, AND INFRASTRUCTURE DURING CONSTRUCTION.
6. DETENTION POND EXCAVATION AND/OR EMBANKMENT NECESSARY FOR PROVIDING STORAGE MUST BE SUBSTANTIALLY COMPLETE PRIOR TO CITY INSPECTION OF STREET SUBGRADE, CURB, FLEX BASE, AND PAVEMENT WITHIN THE WATERSHED DRAINING TO THE DETENTION POND.

APP. BY

REVISIONS

DATE



7-22-2025



FIRM NO. 76920
P.O. BOX 964, POTH, TX 78147
210-818-3340

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

DRAINAGE & GRADING PLAN (2 OF 4)


DATE: 3/25/2025

JOB NO.: 25002-01

DRAWN BY: kjf

PAGE:

19 OF 43



- LEGEND**
- PROPERTY LINE
 - PROPOSED MAJOR CONTOUR
 - PROPOSED MINOR CONTOUR
 - SS - PROPOSED STORM WATER PIPE
 - HP - PROPOSED GRADE BREAK
 - PROPOSED SWALE
 - EXISTING MAJOR CONTOUR
 - EXISTING MINOR CONTOUR
 - EXISTING STORM WATER PIPE

ABB.
TC - TOP OF CURB
TP - TOP OF PAVEMENT
FG - FINISHED GROUND
FFE - FINISHED FLOOR ELEVATION
FL - FLOWLINE
TG - TOP OF GRATE
ME - MATCH EXISTING

- NOTES:**
- CONTRACTOR TO PROVIDE HYDROMULCH AND TEMPORARY WATERING FOR AREAS IN THE R.O.W. ALL DISTURBED AREAS ARE REQUIRED TO BE HYDROMULCHED AND RESTORED AS REQUIRED PER TPDES REQUIREMENTS.
 - LOCATION OF EXISTING UTILITIES ARE APPROXIMATE AND WILL NEED TO BE FIELD VERIFIED BY CONTRACTOR.
 - ALL EXISTING ELEVATION DATA IS BASED ON SURVEY DATA COLLECTED BY POLLOK & SONS SURVEYING. FELUX ENGINEERING DOES NOT CERTIFY AND DID NOT VERIFY THE ELEVATION SURVEY DATA PROVIDED.
 - CONTRACTOR SHALL VERIFY BENCHMARK, SURVEY AND ELEVATION DATA.
 - CONTRACTOR SHALL PHASE CONSTRUCTION AND/OR PROVIDE NECESSARY BMPs TO MITIGATE INTERIM CONDITIONS RUNOFF DURING CONSTRUCTION DUE TO CLEARING, GRADING, SUBGRADE PREPARATION, PAVING, BUILDINGS, ETC., AND TO PREVENT ADVERSE IMPACTS TO OTHER PROPERTY, STRUCTURES, AND INFRASTRUCTURE DURING CONSTRUCTION.
 - DETENTION POND EXCAVATION AND/OR EMBANKMENT NECESSARY FOR PROVIDING STORAGE MUST BE SUBSTANTIALLY COMPLETE PRIOR TO CITY INSPECTION OF STREET SUBGRADE, CURB, FLEX BASE, AND PAVEMENT WITHIN THE WATERSHED DRAINING TO THE DETENTION POND.

APP. BY

REVISIONS

DATE


STATE OF TEXAS
KYLAR J. FELUX
150019
LICENSED PROFESSIONAL ENGINEER
7-22-2025

FELUX
ENGINEERING

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249
DRAINAGE & GRADING
PLAN (3 OF 4)

DATE: 3/25/2025
JOB NO.: 25002-01
DRAWN BY: kjf
PAGE: 20 OF 43

MATCH LINE - SHEET 19



LEGEND

- PROPERTY LINE
- PROPOSED MAJOR CONTOUR
- PROPOSED MINOR CONTOUR
- SS PROPOSED STORM WATER PIPE
- HP PROPOSED GRADE BREAK
- PROPOSED SWALE
- EXISTING MAJOR CONTOUR
- EXISTING MINOR CONTOUR
- SS EXISTING STORM WATER PIPE

ABB.
TC - TOP OF CURB
TP - TOP OF PAVEMENT
FG - FINISHED GROUND
FFE - FINISHED FLOOR ELEVATION
FL - FLOWLINE
TG - TOP OF GRATE
ME - MATCH EXISTING

NOTES:

- CONTRACTOR TO PROVIDE HYDROMULCH AND TEMPORARY WATERING FOR AREAS IN THE R.O.W. ALL DISTURBED AREAS ARE REQUIRED TO BE HYDROMULCHED AND RESTORED AS REQUIRED PER TPDES REQUIREMENTS.
- LOCATION OF EXISTING UTILITIES ARE APPROXIMATE AND WILL NEED TO BE FIELD VERIFIED BY CONTRACTOR.
- ALL EXISTING ELEVATION DATA IS BASED ON SURVEY DATA COLLECTED BY POLLOK & SONS SURVEYING. FELUX ENGINEERING DOES NOT CERTIFY AND DID NOT VERIFY THE ELEVATION SURVEY DATA PROVIDED.
- CONTRACTOR SHALL VERIFY BENCHMARK, SURVEY AND ELEVATION DATA.
- CONTRACTOR SHALL PHASE CONSTRUCTION AND/OR PROVIDE NECESSARY BMPs TO MITIGATE INTERIM CONDITIONS RUNOFF DURING CONSTRUCTION DUE TO CLEARING, GRADING, SUBGRADE PREPARATION, PAVING, BUILDINGS, ETC., AND TO PREVENT ADVERSE IMPACTS TO OTHER PROPERTY, STRUCTURES, AND INFRASTRUCTURE DURING CONSTRUCTION.
- DETENTION POND EXCAVATION AND/OR EMBANKMENT NECESSARY FOR PROVIDING STORAGE MUST BE SUBSTANTIALLY COMPLETE PRIOR TO CITY INSPECTION OF STREET SUBGRADE, CURB, FLEX BASE, AND PAVEMENT WITHIN THE WATERSHED DRAINING TO THE DETENTION POND.



7-22-2025

FELUX
ENGINEERING

FIRM NO. 76920
P.O. BOX 964, POTH, TX 78147
210-818-3340

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

DRAINAGE & GRADING
PLAN (4 OF 4)

DATE: 3/25/2025

JOB NO.: 25002-01

DRAWN BY: kjf

PAGE:

21 OF 43

MATCH LINE - SHEET 20

PROPOSED
BUILDING
28,584 SQFT
FFE: 991.40

THE RIDGE CENTRAL
VOL. 9660, PG. 211
LOT 901, BLOCK 1

16' DRAINAGE ESMT
VOL. 9660, PG. 211, BCRPR

S62°05'53"W 112.13'

S14°18'41"E 524.04'










ABB.
TC - TOP OF CURB
TP - TOP OF PAVEMENT
FG - FINISHED GROUND
FFE - FINISHED FLOOR ELEVATION
FL - FLOWLINE
TG - TOP OF GRATE
ME - MATCH EXISTING

NOTES:

- CONTRACTOR TO PROVIDE HYDROMULCH AND TEMPORARY WATERING FOR AREAS IN THE R.O.W. ALL DISTURBED AREAS ARE REQUIRED TO BE HYDROMULCHED AND RESTORED AS REQUIRED PER TPDES REQUIREMENTS.
- LOCATION OF EXISTING UTILITIES ARE APPROXIMATE AND WILL NEED TO BE FIELD VERIFIED BY CONTRACTOR.
- ALL EXISTING ELEVATION DATA IS BASED ON SURVEY DATA COLLECTED BY POLLOK & SONS SURVEYING. FELUX ENGINEERING DOES NOT CERTIFY AND DID NOT VERIFY THE ELEVATION SURVEY DATA PROVIDED.
- CONTRACTOR SHALL VERIFY BENCHMARK, SURVEY AND ELEVATION DATA.
- CONTRACTOR SHALL PHASE CONSTRUCTION AND/OR PROVIDE NECESSARY BMPs TO MITIGATE INTERIM CONDITIONS RUNOFF DURING CONSTRUCTION DUE TO CLEARING, GRADING, SUBGRADE PREPARATION, PAVING, BUILDINGS, ETC., AND TO PREVENT ADVERSE IMPACTS TO OTHER PROPERTY, STRUCTURES, AND INFRASTRUCTURE DURING CONSTRUCTION.
- DETENTION POND EXCAVATION AND/OR EMBANKMENT NECESSARY FOR PROVIDING STORAGE MUST BE SUBSTANTIALLY COMPLETE PRIOR TO CITY INSPECTION OF STREET SUBGRADE, CURB, FLEX BASE, AND PAVEMENT WITHIN THE WATERSHED DRAINING TO THE DETENTION POND.
- DETENTION POND WALLS CAN BE EITHER CAST IN PLACE CONCRETE WALLS OR MECHANICALLY STABILIZED BLOCKS. CONTRACTOR TO PROVIDE SHOP DRAWINGS OF WALLS BEFORE CONSTRUCTION.
- BATCH DETENTION CONTROLS SHALL BE IN ACCORDANCE WITH TCEQ RG-348. SEE TCEQ RG-348 FOR DESIGN CRITERIA.



Solve For:	Discharge	
Discharge:	18.57	cts
Headwater Elevation:	991.50	ft
Centroid Elevation:	990.97	ft
Tailwater Elevation:	990.44	ft
Discharge Coefficient:	0.600	
Opening Width:	5.00	ft
Opening Height:	1.1	ft
Headwater Height Above Centroid:	0.53	ft
Tailwater Height Above Centroid:	-0.53	ft
Flow Area:	5.3	ft²
Velocity:	3.50	ft/s
25-YR EVENT = 18.21 CFS		

APP. BY

REVISIONS

DATE

STATE OF TEXAS
KYLAR J. FELUX
150019
LICENSED PROFESSIONAL ENGINEER

7-22-2025

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

DETENTION POND


DATE: 3/25/2025

JOB NO.: 25002-01

DRAWN BY: kjf

PAGE: 22 OF 43

C:\Users\kfelux\Desktop\New_Engineering_Projects\25002-01_Hose Center Church Phase 2\Drawings\0302 - Existing Drainage Area Map.dwg



LEGEND

--- PROPERTY LINE
- - - DRAINAGE AREA LIMITS
- - - TC TIME OF CONCENTRATION

XXX DRAINAGE AREA LABEL

0.00 AC. DRAINAGE AREA

---> DRAINAGE FLOW DIRECTION

- NOTES:
1. CONTOUR DATA USED FOR OFFSITE ANALYSIS IS 2017 LIDAR DATA PULLED FROM THE SAN ANTONIO RIVER AUTHORITY'S DATA BASE.
 2. XXX CU.FT. OF TREATMENT HAS BEEN PROVIDED DURING PREVIOUS CONSTRUCTION ACTIVITIES.

EXISTING DEVELOPMENT DRAINAGE CALCULATIONS														
DRAINAGE AREA	TOTAL ACRES	LARGE LOT RESIDENTIAL AREA				RANGE (GRASS COVER > 75% OF AREA)				EXISTING ASPHALT PAVEMENT				COMPOSITE RUNOFF COEFFICIENT
		slope (%)				slope (%)				slope (%)				
		C	C	C	C	C	C	C	C	C	C	C	C	
		0.57	0.62	0.64	0.39	0.47	0.52	0.96	0.97	0.97	0.97	0.97	0.97	
E-1	4.31													0.47
E-2	7.49													0.76
E-3	3.63													0.47
E-4	0.24													0.47
E-5	0.61				0.14					0.47				0.83

Tc (Pre Development)

Note: Minimum Overland Flow Time of Concentration is 5 minutes per City of San Antonio Design Manual.

DA	Area (ac)	Tc (min)	L 1 (ft)	L 2 (ft)	Overland Flow Up to 100 feet				Flow beyond 100 ft				Tc total
					L 1 (ft)	L 2 (ft)	L 3 (ft)	L 4 (ft)	L 1 (ft)	L 2 (ft)	L 3 (ft)	L 4 (ft)	
E-1	4.31	12.5	1315	100	0.13	0.01	0.01	0.01	12.5	12.5	12.5	12.5	12.5
E-2	7.49	13.1	1398	100	0.13	0.01	0.01	0.01	13.1	13.1	13.1	13.1	13.1
E-3	3.63	11.5	1098	100	0.13	0.01	0.01	0.01	11.5	11.5	11.5	11.5	11.5
E-4	0.24	5.1	126	100	0.13	0.01	0.01	0.01	5.1	5.1	5.1	5.1	5.1
E-5	0.61	7.8	463	100	0.13	0.01	0.01	0.01	7.8	7.8	7.8	7.8	7.8

Flows

DA	Tc (min)	Area (ac)	C	Overland Flow Up to 100 feet								Flow beyond 100 ft			
				L 1 (ft)	L 2 (ft)	L 3 (ft)	L 4 (ft)	L 1 (ft)	L 2 (ft)	L 3 (ft)	L 4 (ft)	L 1 (ft)	L 2 (ft)	L 3 (ft)	L 4 (ft)
E-1	12.5	4.31	0.47	3.94	4.90	6.96	7.96	8.42	9.96	10.96	11.96	12.5	12.5	12.5	12.5
E-2	13.1	7.49	0.76	4.52	5.46	6.96	7.96	8.42	9.96	10.96	11.96	13.1	13.1	13.1	13.1
E-3	11.5	3.63	0.47	4.77	5.97	6.96	7.96	8.42	9.96	10.96	11.96	11.5	11.5	11.5	11.5
E-4	5.1	0.24	0.47	6.26	7.83	9.15	10.94	12.78	14.71	16.68	18.68	5.1	5.1	5.1	5.1
E-5	7.8	0.61	0.83	5.46	7.10	8.32	9.94	12.47	14.96	17.41	20.00	7.8	7.8	7.8	7.8


APP. BY

REVISIONS

DATE



7-22-2025



4545 N LOOP 1604 W, SAN ANTONIO, TX 78249


DATE: 3/25/2025

JOB NO.: 25002-01

DRAWN BY: kjf

PAGE:

C:\Users\jfelux\OneDrive\Documents\Projects\25000-01 Hope Center Church Phase 2\Design\040123 - Proposed Drainage Area Map.dwg



PROPOSED DEVELOPMENT DRAINAGE CALCULATIONS											
DRAINAGE AREA	TOTAL ACRES	LARGE LOT RESIDENTIAL AREA			RANGE (GRASS COVER >75% OF			ASPHALT PAVEMENT			COMPOSITE RUNOFF COEFFICIENT
		SLOPE (%)			SLOPE (%)			SLOPE (%)			
		C	C	C	C	C	C	C	C	C	
		0.57	0.62	0.64	0.39	0.47	0.52	0.56	0.57	0.57	
P-1	5.88					5.98					0.47
P-2	4.81					0.50		4.31			0.91
P-3	2.64					2.64					0.47
P-4	2.00								1.22		0.78
P-5	0.24					0.24					0.47
P-6	0.61				0.14			0.47			0.83

DA	Area (ac.)	S _{total} (ft)	Overland Flow Up to 100 feet				Flow beyond 100 ft				Channel Flow			
			n-1	Slope 1 ft/ft	T _c 1 (min)	2 (ft)	K (constant)	Slope 2 ft/ft	T _c 2 (min)	1 (ft)	R (in)	S (ft/ft)	T _c 3 (min)	T _c total
P-1	5.98	1338	100	0.13	0.01	3.78	998	16.13	0.03	5.34	232	6.92	0.01	0.98
P-2	4.78	775	100	0.01	0.04	5.00	678	20.32	0.01	4.53				9.5
P-3	2.64	1143	100	0.13	0.05	5.14	570	36.13	0.01	5.89				11.0
P-4	2.00	368	100	0.13	0.07	5.04	285	20.32	0.02	1.58	473	4.90	0.01	3.97
P-5	0.24	126	100	0.13	0.06	5.00	26	16.13	0.06	0.13				6.5
P-6	0.61	463	100	0.01	0.02	5.00	363	20.32	0.02	2.03				7.0

FLOWS (Post Development)													
DA	T _c (min)	Area (ac.)	C	Q ₂ in/hr	Q ₅ in/hr	Q ₁₀ in/hr	Q ₁₅ in/hr	Q ₂₀ in/hr	Q ₂₅ in/hr	Q ₃₀ in/hr	Q ₃₅ in/hr	Q ₄₀ in/hr	Q ₄₅ in/hr
P-1	17.1	5.98	0.47	1.17	1.96	4.92	5.70	6.82	4.47	11.33	13.84	16.03	19.36
P-2	9.5	4.81	0.86	5.11	6.43	7.52	8.98	11.26	21.34	26.53	31.09	37.16	46.58
P-3	11.0	2.64	0.47	4.84	6.07	7.10	8.49	10.62	6.01	7.53	8.81	10.53	13.38
P-4	6.5	1.99	0.78	5.79	7.27	8.52	10.18	12.77	6.99	11.28	13.22	15.86	19.81
P-5	5.1	0.24	0.47	6.26	7.83	9.15	10.94	13.70	0.71	0.88	1.08	1.29	1.50
P-6	7.0	0.61	0.83	5.65	7.10	8.32	9.94	12.47	2.86	3.59	4.21	5.03	6.33

APP. BY

REVISIONS

DATE

STATE OF TEXAS

KYLER J. FELUX

150019

LICENSED PROFESSIONAL ENGINEER

7-22-2025

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249


PROPOSED DRAINAGE AREA MAP

DATE: 3/25/2025


JOB NO.: 250002-01

DRAWN BY: kjf


PAGE: 24 OF 43




1 CONCRETE WHEEL STOP
N.T.S.




5 CONCRETE SIDEWALK




2 LIGHT-DUTY ASPHALT PAVING




6 ASPHALT/CONCRETE PAVEMENT JUNCTION




3 HEAVY-DUTY ASPHALT PAVING




7 CONCRETE PILOT CHANNEL
(NTS)




4 CONCRETE PAVEMENT WITH CURB SECTION




8 ENERGY DISSIPATOR
(NTS)




9 PIPE BEDDING & BACKFILL
NOT TO SCALE



10 90° PARKING SPACE



11 HANDICAP ACCESS PARKING



NOTE:
ALL TRAFFIC FLOW ARROWS TO BE 4" YELLOW REFLECTIVE TRAFFIC PAINT OUTLINE AS ILLUSTRATED BELOW.

11 TRAFFIC ARROW

APP. BY	
REVISIONS	
DATE	



7-22-2025





FLUX INC. 75920
P.O. BOX 964, POTH, TX 78147
210-818-3340

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

CONSTRUCTION DETAILS

DATE: 3/25/2025
JOB NO.: 25002-01
DRAWN BY: kjf
PAGE:



TREE PRESERVATION NOTES

CONSTRUCTION METHODS:

BORING: BORING OF UTILITIES UNDER PROTECTED TREES MAY BE REQUIRED. WHEN REQUIRED, THE MINIMUM LENGTH OF THE BORE SHALL BE THE WIDTH OF THE CRITICAL ROOT ZONE AND SHALL BE A MINIMUM DEPTH OF FORTY (48) INCHES.

TRENCHING: ALL TRENCHING SHALL BE DESIGNED TO AVOID TRENCHING ACROSS CRITICAL ROOT ZONES OF ANY PROTECTED TREE. THE PLACEMENT OF UNDERGROUND UTILITY LINES SUCH AS ELECTRIC, PHONE, GAS, ETC., IS ENCOURAGED TO BE LOCATED OUTSIDE THE CRITICAL ROOT ZONE. TRENCHING FOR IRRIGATION SYSTEMS SHALL BE PLACED OUTSIDE THE CRITICAL ROOT ZONE EXCEPT THE MINIMUM REQUIRED SINGLE HEAD SUPPLY LINE. THIS LINE IS ALLOWED TO EXTEND INTO THE CRITICAL ROOT ZONE PERPENDICULAR TO THE TREE TRUNK WITH THE LEAST POSSIBLE DISTURBANCE.

TREES TO BE REMOVED: ALL TREES TO BE REMOVED FROM THE SITE SHALL BE FLAGGED BY THE CONTRACTOR WITH BRIGHT RED VINYL TAPE WRAPPED AROUND THE MAIN TRUNK AT A HEIGHT OF FOUR (4) FEET ABOVE GRADE.

TREES TO REMAIN: ALL TREES TO REMAIN, AS NOTED ON DRAWINGS, SHALL HAVE PROTECTIVE FENCING LOCATED AT THE TREE'S DRIP LINE. THE PROTECTIVE FENCING SHALL BE LOCATED AS INDICATED ON THE TREE PROTECTION DETAIL.

EXISTING TREES NOTED TO REMAIN SHALL BE PROTECTED DURING CONSTRUCTION FROM DAMAGE AND COMPACTION OF SOIL UNDER AND AROUND DRIP LINE OF TREE.

UNDER NO CIRCUMSTANCE SHALL THE CONTRACTOR PRUNE ANY PORTION OF THE DAMAGED TREE WITHOUT THE PRIOR APPROVAL BY THE OWNERS AUTHORIZED REPRESENTATIVE.

PROHIBITED ACTIVITIES IN CRITICAL ROOT ZONE:

THE FOLLOWING ACTIVITIES ARE PROHIBITED IN THE AREAS NOTED AS THE CRITICAL ROOT ZONE.

MATERIAL STORAGE: NO MATERIALS INTENDED FOR USE IN CONSTRUCTION, OR WASTE MATERIALS ACCUMULATED DUE TO EXCAVATION OR DEMOLITION, SHALL BE PLACED WITHIN THE LIMITS OF THE CRITICAL ROOT ZONE OF ANY PROTECTED TREE.

EQUIPMENT CLEANING/LIQUID DISPOSAL: NO EQUIPMENT SHALL BE CLEANED, OR OTHER LIQUIDS DEPOSITED OR ALLOWED WITHIN THE LIMITS OF THE CRITICAL ROOT ZONE OF A PROTECTED TREE. THIS INCLUDES, WITHOUT LIMITATION: PAINT, OIL, SOLVENTS, ASPHALT, CONCRETE, MORTAR OR SIMILAR MATERIALS.

TREE ATTACHMENTS: NO SIGNS, WIRES, OR OTHER ATTACHMENTS, OTHER THAN THOSE OF A PROTECTIVE NATURE, SHALL BE ATTACHED TO ANY PROTECTED TREE.

VEHICULAR TRAFFIC: NO VEHICULAR AND/OR CONSTRUCTION, EQUIPMENT, TRAFFIC, OR PARKING SHALL TAKE PLACE WITHIN THE LIMITS OF THE CRITICAL ROOT ZONE OF ANY PROTECTED TREE OTHER THAN ON EXISTING STREET PAVEMENT.

GRADE CHANGES: A MINIMUM OF 75% OF THE DRIP LINE AND ROOT ZONE SHALL BE PRESERVED AT NATURAL GRADE. ANY FINE GRADING DONE WITHIN THE CRITICAL ROOT ZONES OF THE PROTECTED TREES MUST BE DONE WITH LIGHT MACHINERY SUCH AS A BOBCAT OR LIGHT TRACTOR. NO EARTH MOVING EQUIPMENT WITH TRACKS IS ALLOWED WITHIN THE CRITICAL ROOT ZONE OF THE TREES.

PROCEDURES REQUIRED PRIOR TO CONSTRUCTION:




PROTECTIVE FENCING: PRIOR TO CONSTRUCTION, THE CONTRACTOR OR SUBCONTRACTOR SHALL CONSTRUCT AND MAINTAIN, FOR EACH PROTECTED TREE ON A CONSTRUCTION SITE, A PROTECTIVE FENCING WHICH ENCIROLES THE OUTER LIMITS OF THE CRITICAL ROOT ZONE OF THE TREE TO PROTECT IT FROM CONSTRUCTION ACTIVITY. ALL PROTECTIVE FENCING SHALL BE IN PLACE PRIOR TO COMMENCEMENT OF ANY SITE WORK, AND REMAIN IN PLACE UNTIL ALL EXTERIOR WORK HAS BEEN COMPLETED.





BARK PROTECTION: IN SITUATIONS WHERE A PROTECTED TREE REMAINS IN THE IMMEDIATE AREA OF INTENDED CONSTRUCTION, AND THE LANDSCAPE ARCHITECT OR OWNERS'S REPRESENTATIVE DETERMINES THE TREE BARK TO BE IN DANGER OF DAMAGE BY CONSTRUCTION EQUIPMENT OR OTHER ACTIVITY, THE CONTRACTOR OR SUBCONTRACTOR SHALL PROTECT THE TREE BY ENCLOSING THE ENTIRE CIRCUMFERENCE OF THE TREE WITH 2"x4" LUMBER ENCIROLED WITH WIRE OR OTHER MEANS THAT DO NOT DAMAGE THE TREE. THE INTENT IS TO PROTECT THE BARK OF THE TREE AGAINST INCIDENTAL CONTACT BY LARGE CONSTRUCTION EQUIPMENT.

5'17"E (821.57')
09"E 821.61'

MATCHLINE REF. L1.03


MATCHLINE REF. L1.02

- TREE PRESERVATION LEGEND
-  TREE TO BE REMOVED
 -  TREE TO REMAIN
 -  TREE PRESERVATION FENCING



REF. L1.00 FOR TREE PRESERVATION CHART

APP. BY	
REVISIONS	
DATE	



4545 N LOOP 1604 W, SAN ANTONIO, TX 78249


L1.01 TREE
PRESERVATION PLAN

DATE: 6/9/2025
JOB NO.: 25002-01
DRAWN BY:
PAGE:

S:\New\Jobs\2025\25002_L1.02_Landscape_Servicing.dwg




MATCHLINE REF. L1.01

MARTIN MARIETTA REAL ESTATES
INVESTMENTS, LLC
BK. 17653, PG. 1296




MATCHLINE REF. L1.04

COLLINS McRAE SURVEY NO. 391
ABSTRACT NO. 482
COUNTY BLOCK 4782

- TREE PRESERVATION LEGEND
-  TREE TO BE REMOVED
 -  TREE TO REMAIN
 -  TREE PRESERVATION FENCING

REF. L1.00 FOR TREE PRESERVATION CHART



A W R
AWR Designs, LLC
P.O. Box 1746
Aledo, Texas 76008
amanda@awr-designs.com
c. 512.517.5589

DATE	REVISIONS	APP. BY



FELUX
ENGINEERING

FLYING NO. 35920
P.O. BOX 964, POTH, TX 78447
210-818-3340

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

L1.02 TREE PRESERVATION PLAN

DATE: 6/9/2025
JOB NO.: 25002-01
DRAWN BY:
PAGE:

S:\Users\jva\2025\25002_Hope Church_San Antonio\Deliverables\25002_Landscape_Servicing.dwg

AMAZON.COM SERVICES, LLC
DOC. 20210206884

MATCHLINE REF. L1.01


MATCHLINE REF. L1.04

MATCHLINE REF. L1.04-B


S62°01'03"W 492.31'
(S62°25'00"W) (492.57')

- TREE PRESERVATION LEGEND
- TREE TO BE REMOVED
 - TREE TO REMAIN
 - TREE PRESERVATION FENCING

REF. L1.00 FOR TREE PRESERVATION CHART



DATE	REVISIONS	APP. BY



4545 N LOOP 1604 W, SAN ANTONIO, TX 78249


L1.03 TREE PRESERVATION PLAN

DATE: 6/9/2025
JOB NO.: 25002-01
DRAWN BY:
PAGE:

S:\Users\jva\2025\25002_Hope Church_San Antonio\Jva\25002_Hope Church_Landscaping_San Antonio.dwg

MATCHLINE REF. L1.03

MATCHLINE REF. L1.02




A TREE PRESERVATION

MATCHLINE REF. L1.04-B (THIS SHEET)

THE RIDGE
VOL. 96
LOT 90


MATCHLINE REF. L1.04-A (THIS SHEET)



MATCHLINE REF. L1.04-C (THIS SHEET)

B TREE PRESERVATION

MATCHLINE REF. L1.04-B (THIS SHEET)




BD.
137
1

THE
VOL. 96
LOT 90

- TREE PRESERVATION LEGEND
- TREE TO BE REMOVED
 - TREE TO REMAIN
 - TREE PRESERVATION FENCING

REF. L1.00 FOR TREE PRESERVATION CHART



AWR
AWR Designs, LLC
P.O. Box 1746
Aledo, Texas 76008
amanda@awr-designs.com
c. 512.517.5589

DATE	REVISIONS	APP. BY



FELUX
ENGINEERING


FLYING NO. 35920
P.O. BOX 964, COTH, TX 78147
210-818-3340

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

L1.04 TREE PRESERVATION PLAN

DATE: 6/9/2025
JOB NO.: 25002-01
DRAWN BY:
PAGE:

S:\Turn\Jobs\2025\25002_Hope Church - San Antonio\Deliverables\25002_Landscape_Series.dwg
S:\Turn\Jobs\2025\25002_Hope Church - San Antonio\Deliverables\25002_Landscape_Series.dwg



GENERAL LAWN NOTES

1. CONTRACTOR SHALL COORDINATE OPERATIONS AND AVAILABILITY OF EXISTING TOPSOIL WITH ON-SITE CONSTRUCTION MANAGER
2. LAWN AREAS SHALL BE LEFT 1" BELOW FINAL FINISHED GRADE PRIOR TO TOPSOIL INSTALLATION.
3. CONTRACTOR TO FIND GRADE AREAS TO ACHIEVE FINAL CONTOURS AS SHOWN ON CIVIL DRAWINGS. POSITIVE DRAINAGE SHALL BE PROVIDED AWAY FROM ALL BUILDINGS. ROUNDING AT TOP AND BOTTOM OF SLOPES SHALL BE PROVIDED AND IN OTHER BREAKS IN GRADE. CORRECT AREAS WHERE STANDING WATER MAY OCCUR.
4. ALL LAWN AREAS SHALL BE FINE GRADED, IRRIGATION TRENCHES COMPLETELY SETTLED AND FINISH GRADE APPROVED BY THE OWNER'S CONSTRUCTION MANAGER OR LANDSCAPE ARCHITECT PRIOR TO LAWN INSTALLATION.
5. CONTRACTOR SHALL REMOVE ALL ROCKS 3/4" IN DIAMETER AND LARGER. REMOVE ALL DIRT CLOUDS, STICKS, CONCRETE SPOILS, TRASH ETC PRIOR TO PLACING TOPSOIL AND GRASS INSTALLATION.
6. CONTRACTOR SHALL MAINTAIN ALL LAWN AREAS UNTIL FINAL ACCEPTANCE.
7. CONTRACTOR SHALL GUARANTEE ESTABLISHMENT OF ACCEPTABLE TURF AREA AND SHALL PROVIDE REPLACEMENT IF NECESSARY.

SOLID SOD:

1. SOLID SOD SHALL BE PLACED ALONG ALL IMPERVIOUS EDGES, AT A MINIMUM. THIS SHALL INCLUDE CURBS, WALKS, INLETS, MANHOLES AND PLANTING BED AREAS. SOD SHALL COVER OTHER AREAS COMPLETELY AS INDICATED BY PLAN.
2. SOD SHALL BE STRONGLY ROOTED DROUGHT RESISTANT SOD, NOT LESS THAN 2 YEARS OLD, FREE OF WEEDS AND UNDESIRABLE NATIVE GRASS AND MACHINE CUT TO PAD THICKNESS OF 3/4" (+/-1/4"), EXCLUDING TOP GROWTH AND THATCH.
3. LAY SOD BY HAND TO COVER INDICATED AREAS COMPLETELY, ENSURING EDGES ARE TOUCHING WITH TIGHTLY FITTING JOINTS. NO OVERLAPS WITH STAGGERED STRIPS TO OFFSET JOINTS.
4. TOP DRESS JOINTS IN SOD BY HAND WITH TOPSOIL TO FILL VOIDS IF NECESSARY
5. SOD SHALL BE ROLLED TO CREATE A SMOOTH EVEN SURFACE. SOD SHOULD BE WATERED THOROUGHLY DURING INSTALLATION PROCESS.
6. SHOULD INSTALLATION OCCUR BETWEEN OCTOBER 1ST AND MARCH 1ST, OVERSEED BERMUDAGRASS SOD WITH WINTER RYEGRASS AT A RATE OF 4 POUNDS PER 1000 S.F.

HYDROMULCH:

1. SCARIFY AND LOOSEN ALL AREAS TO BE HYDROMULCHED TO A MINIMUM DEPTH OF 4" PRIOR TO TOPSOIL AND HYDROMULCH INSTALLATION.
2. BERMUDA GRASS SEED SHALL BE EXTRA HULLED, TREATED LAWN TYPE. SEED SHALL BE DELIVERED TO THE SITE IN ITS ORIGINAL UNOPENED CONTAINER AND SHALL MEET ALL STATE/LOCAL LAW REQUIREMENTS.
3. FIBER SHALL BE 100% WOOD CELLULOSE FIBER, DELIVERED TO THE SITE IN ITS ORIGINAL UNOPENED CONTAINER AS MANUFACTURED BY "CONVEY" OR EQUAL.
4. FIBER TACK SHALL BE DELIVERED TO THE SITE IN ITS UNOPENED CONTAINER AND SHALL BE "TERRO-TACK ONE", AS MANUFACTURED BY GROWERS, INC OR APPROVED EQUAL.
5. HYDROMULCH WITH BERMUDA GRASS SEED AT A RATE OF 2 POUNDS PER 1000 S.F.
6. USE A BATTER BOARD AGAINST ALL BED AREAS TO PREVENT OVER SPRAY.
7. IF INADEQUATE MOISTURE IS PRESENT IN SOIL, APPLY WATER AS NECESSARY FOR OPTIMUM MOISTURE FOR SEED APPLICATION.
8. IF INSTALLATION OCCURS BETWEEN SEPTEMBER 1ST AND MAY 1ST, ALL HYDROMULCH AREAS SHALL BE OVER-SEEDDED WITH WINTER RYE GRASS AT A RATE OF FOUR POUNDS PER ONE THOUSAND SQUARE FEET. CONTRACTOR SHALL BE REQUIRED TO RE-HYDROMULCH WITH BERMUDA GRASS THE FOLLOWING GROWING SEASON AS PART OF THIS CONTRACT.
9. AFTER APPLICATION, NO EQUIPMENT SHALL OPERATE OVER APPLIED AREAS. WATER SEEDED AREAS IMMEDIATELY AFTER INSTALLATION TO SATURATION.
10. ALL LAWN AREAS TO BE HYDROMULCHED SHALL ACHIEVE 100% COVERAGE PRIOR TO FINAL ACCEPTANCE.

LANDSCAPE NOTES

1. CONTRACTOR TO VERIFY AND LOCATE ALL PROPOSED AND EXISTING ELEMENTS. NOTIFY LANDSCAPE ARCHITECT OR DESIGNATED REPRESENTATIVE FOR ANY LAYOUT DISCREPANCIES OR ANY CONDITION THAT WOULD PROHIBIT THE INSTALLATION AS SHOWN. SURVEY DATA OF EXISTING CONDITIONS WAS SUPPLIED BY OTHERS.
2. CONTRACTOR SHALL CALL 811 TO VERIFY AND LOCATE ANY AND ALL UTILITIES ON SITE PRIOR TO COMMENCING WORK. LANDSCAPE ARCHITECT SHOULD BE NOTIFIED OF ANY CONFLICTS. CONTRACTOR TO EXERCISE EXTREME CAUTION WHEN WORKING NEAR UNDERGROUND UTILITIES.
3. A MINIMUM OF 2% SLOPE SHALL BE PROVIDED AWAY FROM ALL STRUCTURES.
4. CONTRACTOR SHALL FINE GRADE AREAS TO ACHIEVE FINAL CONTOURS AS INDICATED. LEAVE AREAS TO RECEIVE TOPSOIL 3" BELOW FINAL FINISHED GRADE IN PLANTING AREAS AND 1" BELOW FINAL FINISHED GRADE IN LAWN AREAS.
5. LANDSCAPE ISLANDS SHALL BE CROWNED, AND UNIFORM THROUGHOUT THE SITE.
6. PLANTING AREAS AND SOD TO BE SEPARATED BY STEEL EDGING. NO STEEL EDGING SHALL BE INSTALLED ADJACENT TO BUILDINGS, WALKS OR CURBS. EDGING NOT TO BE MORE THAN 1/2" ABOVE FINISHED GRADE.
7. EDGING SHALL BE CUT AT 45 DEGREE ANGLE WHERE IT INTERSECTS WALKS AND/OR CURBS.
8. MULCH SHALL BE INSTALLED AT 1/2" BELOW THE TOPS OF SIDEWALKS AND CURBING.
9. QUANTITIES ON THESE PLANS ARE FOR REFERENCE ONLY. THE SPACING OF PLANTS SHOULD BE AS INDICATED ON PLANS OR OTHERWISE NOTED. ALL TREES AND SHRUBS SHALL BE PLANTED PER DETAILS.
10. CONTAINER GROWN PLANT MATERIAL IS PREFERRED HOWEVER BALL AND BURLAP PLANT MATERIAL CAN BE SUBSTITUTED IF NEED BE AND IS APPROPRIATE TO THE SIZE AND QUALITY INDICATED ON THE PLANT MATERIAL LIST.
11. TREES SHALL BE PLANTED AT A MINIMUM OF 5' FROM ANY UTILITY LINE, SIDEWALK OR CURB. TREES SHALL ALSO BE 10' CLEAR FROM FIRE HYDRANTS.
12. 4" OF SHREDDED HARDWOOD MULCH (2" SETTLED THICKNESS) SHALL BE PLACED OVER WEED BARRIER FABRIC. MULCH SHALL BE SHREDDED HARDWOOD MULCH OR APPROVED EQUAL. PINE STRAW MULCH IS PROHIBITED.
13. WEED BARRIER FABRIC SHALL BE USED IN PLANT BEDS AND AROUND ALL TREES AND SHALL BE MIRAFI 1405 WEED BARRIER OR APPROVED EQUAL.
14. CONTRACTOR TO PROVIDE UNIT PRICING OF LANDSCAPE MATERIALS AND BE RESPONSIBLE FOR OBTAINING ALL LANDSCAPE AND IRRIGATION PERMITS.

IRRIGATION:

1. ALL REQUIRED LANDSCAPE AREAS SHALL HAVE AN AUTOMATIC IRRIGATION SYSTEM WITH A FREEZE/RAIN SENSOR. SYSTEM SHALL ALSO HAVE AN ET WEATHER BASED CONTROLLER AND BE DESIGNED AND INSTALLED BY A LICENSED IRRIGATOR.

MAINTENANCE REQUIREMENTS:

1. VEGETATION SHOULD BE INSPECTED REGULARLY TO ENSURE THAT PLANT MATERIAL IS ESTABLISHING PROPERLY AND REMAINS IN A HEALTHY GROWING CONDITION APPROPRIATE FOR THE SEASON. IF DAMAGED OR REMOVED, PLANTS MUST BE REPLACED BY A SIMILAR VARIETY AND SIZE.
2. MOWING, TRIMMING, EDGING AND SUPERVISION OF WATER APPLICATIONS SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR UNTIL THE OWNER OR OWNER'S REPRESENTATIVE ACCEPTS AND ASSUMES REGULAR MAINTENANCE.
3. ALL LANDSCAPE AREAS SHOULD BE CLEANED AND KEPT FREE OF TRASH, DEBRIS, WEEDS AND OTHER MATERIAL.


MISCELLANEOUS MATERIALS:

1. STEEL EDGING SHALL BE 3/16" X 4 X 16' DARK GREEN DURAEDEGE STEEL LANDSCAPE EDGING UNLESS NOTED OTHERWISE ON PLANS/DETAILS.
2. RIVER ROCK SHALL BE ARIZONA RIVER ROCK 2" - 4" DIAMETER. RIVER ROCK SHALL BE COMPACTED TO A MINIMUM OF 3" DEPTH OVER FILTER FABRIC.
3. DECOMPOSED GRANITE SHALL CONSIST OF A NATURAL MIX OF GRANITE AGGREGATE NOT TO EXCEED 1/8" IN DIAMETER AND COMPOSED OF VARIOUS STAGES OF DECOMPOSED EARTH BASE. DG SHALL BE PLACED OVER FILTER FABRIC AT A MINIMUM OF 3" DEPTH.
4. BOULDERS SHALL BE ON AVERAGE 36" X 24" X 24" AND A MIN. OF 500LBS. BOULDER TO BE SET IN GROUND ON A 1" SAND SETTING BED. APPROXIMATELY 2" BELOW FINISH GRADE. BOULDER SHOULD HAVE A WEATHERED FINISH. EACH BOULDER HAS A NATURAL TOP AND BOTTOM. ENSURE THAT THE BOULDER IS POSITIONED CORRECTLY BEFORE INSTALLATION.

PRUNING AND TRIMMING NOTES

1. CONTRACTOR SHALL PRUNE ALL EXISTING TREES ON-SITE USING STANDARD GUIDELINES IN THE INDUSTRY.
2. ALL TREES SHALL BE TRIMMED SO THAT NATURAL SHAPES OF THE PLANTS ARE RETAINED.
3. DO NOT "TOP" OR "HEAD" TREES.
4. IF BALLING OR SHEARING OF TREES HAS OCCURRED IN THE PAST, DISCONTINUE THIS PRACTICE AND ALLOW PLANTS TO GROW INTO NATURAL SHAPE.
5. REMOVE SUCKERS, DEAD, DYING, DISEASED, BROKEN AND / OR WEAK BRANCHES FROM ALL TREES ALONG THE MAIN TRUNK STRUCTURE AND WITHIN THE BRANCHING AREA.
6. CONTRACTOR SHALL PRUNE EXISTING DECIDUOUS HARDWOOD BY REMOVING LOWER LIMBS TO RAISE THE CANOPY. THE BOTTOM OF THE CANOPY SHALL BE RAISED TO 12'-0" ABOVE GRADE FOR DECIDUOUS HARDWOOD TREES, WHEN POSSIBLE. THE INTEGRITY OF THE CANOPY AND STRUCTURE OF THE TREE SHALL BE MAINTAINED. DO NOT CUT OR PRUNE CENTRAL LEADERS.
7. CONTRACTOR SHALL THIN THE CANOPY BY ONE-FOURTH. PRUNE TREE TO EVENLY SPACE BRANCHES WITHIN THE CANOPY WHENEVER POSSIBLE. REMOVE THOSE LIMBS THAT CROSS OTHERS, DOUBLE LEADERS AND THOSE THAT EXCESSIVELY EXTEND BEYOND THE NATURAL CROWN OF THE TREE.
8. CONTRACTOR SHALL PROVIDE DEEP ROOT FEEDING AND INVIGORATION OF EXISTING TREES. THIS SHALL BE ORGANIC BASED NUTRIENTS BASED FOR ROOT GROWTH AND LEAF GROWTH STIMULATION.
9. CONTRACTOR SHALL BE REQUIRED TO CHIP ALL REMOVED BRANCHES, LEAFS, ETC.

GRAPHIC SCALE




AWR Designs, LLC
P.O. Box 1746
Aledo, Texas 76008
amanda@awr-designs.com
c. 512.517.5589

APP. BY

REVISIONS

DATE



ELUX INC. 36920
P.O. BOX 964, P.O.H. TX 78147
210-818-3340

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

L1.05 LANDSCAPE PLAN

DATE: 6/9/2025

JOB NO.: 25002-01

DRAWN BY:

PAGE:

32 OF 43

MARTIN MARIETTA REAL ESTATES
INVESTMENTS, LLC
BK. 17653, PG. 1296

COLLINS McRAE SURVEY NO. 391
ABSTRACT NO. 482
COUNTY BLOCK 4782

PLANT SCHEDULE				
QTY	LABEL	COMMON NAME	SCIENTIFIC NAME	SIZE
SHADE TREES				
13	BO	Bur Oak (1200)	Quercus macrocarpa	3" cal.
11	CE	Cedar Elm (875)	Ulmus crassifolia	3" cal.
17	SO	Shumard Oak (1200)	Quercus shumardii	3" cal.
ORNAMENTAL TREES				
12	RB	Mexican Redbud (275)	Cercus mexicana	30 gal.
6	TP	Texas Persimmon (275)	Diospyros texana	30 gal.
SHRUBS				
119	DBH	Dwarf Burford Holly	Ilex cornuta 'Burford Nana'	5 gal.
GROUND COVER/VINES/GRASS				
			Bermuda Solid Sod	Cynodon dactylon
			Bermuda Hydromulch	Cynodon dactylon
			Decomposed Granite	

Plant list is an aid to bidders only. Contractor shall verify all quantities on plan. All heights and spreads are minimums. Trees shall have a strong central leader and be of matching specimens. All plant material shall meet or exceed remarks as indicated.


City of San Antonio Shading Calculations					
153,677	sf - total parking lot area				
38,419	sf - area to be shaded (25% of parking area)				
	Value	Situation	Quantity	Shade %	Credit
Large	1,200	All		100%	1,200
Med.	875	All		100%	875
Small	275	All		100%	275
Existing Trees					
Large	1,200	island	21	100%	21
		island	25	75%	900
		w/in 12' of edge	5	50%	600
Medium	875	island		75%	656
		w/in 12' of edge	11	50%	438
Small	275	island		75%	206
		w/in 12' of edge	12	50%	138
			53		54,988
54,988	sf total shading				
16,568	sf total over or (under)				

City of San Antonio Canopy Calculations			
370,177	sf - total site area		
92,544	sf - canopy coverage (25% of gross site area)		
	Value	Quantity	Credit
existing tree canopy			130,700
Large	1,200	30	32,400
Medium	875	11	8,663
Small	275	18	4,455
		59	176,218
176,218	sf total coverage		
83,673	sf total over or (under)		

LANDSCAPE TABULATIONS for San Antonio, Texas		
ELECTIVE REQUIREMENTS		
REQUIRED	PROVIDED	
70 points	parking lot shading	= 15 pts
	understory preservation	= 15 pts
	existing tree points	= 40 pts
	TOTAL	= 70 pts

MATCHLINE REF. L1.05

MATCHLINE REF. L1.08



4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

L1.06 LANDSCAPE PLAN

DATE: 6/9/2025
JOB NO.: 25002-01
DRAWN BY:
PAGE:

33 OF 43

S:\Users\jva\2025\25002_Hope Church - San Antonio\JVA\25002_Landscape_Servicing.dwg


AMAZON.COM SERVICES, LLC
DOC. 20210206884

MATCHLINE REF. L1.05

MATCHLINE REF. L1.08

MATCHLINE REF. L1.08-B

S62°01'03"W 492.31'
(S62°25'00"W) (492.57')



AWR
AWR Designs, LLC
P.O. Box 1746
Aledo, Texas 76008
amanda@awr-designs.com
c. 512.517.5589

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

L1.07 LANDSCAPE PLAN

DATE: 6/9/2025

JOB NO.: 25002-01

DRAWN BY:

PAGE:

34 OF 43

REVISIONS

DATE

APP. BY


REGISTERED LANDSCAPE ARCHITECT
AMANDA W. RICHARDS
2754
STATE OF TEXAS

FELUX
ENGINEERING
FELUX NO. 35920
P.O. BOX 964, COTH, TX 78147
210-818-3340

S:\proj\104\104020\104020_Haps Church - San Antonio\104020\104020_Landscape_SitePlan.dwg

MATCHLINE REF. L1.07


MATCHLINE REF. L1.06



A LANDSCAPE PLAN

MATCHLINE REF. L1.08-B (THIS SHEET)


MATCHLINE REF. L1.08-A (THIS SHEET)



B LANDSCAPE PLAN

MATCHLINE REF. L1.08-C (THIS SHEET)


MATCHLINE REF. L1.08-B (THIS SHEET)



C LANDSCAPE PLAN



GRAPHIC SCALE




Scale 1"=20' - 0"



AWR Designs, LLC
P.O. Box 1746
Aledo, Texas 76008
amanda@awr-designs.com
c. 512.517.5589

APP. BY: _____
REVISIONS: _____
DATE: _____



FINANCIAL NO. 35920
P.O. BOX 954, P.O. BOX 78147
210-818-3340

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

L1.08 LANDSCAPE PLAN

DATE: 6/9/2025
JOB NO.: 25002-01
DRAWN BY: _____
PAGE: _____

25 OF 43

- SECTION 32 9900 - LANDSCAPE
- PART 1 - GENERAL
- 1.1 QUALIFICATIONS OF THE LANDSCAPE CONTRACTOR
- A. ALL LANDSCAPE WORK SHOWN ON THESE PLANS SHALL BE PERFORMED BY A SINGLE FIRM SPECIALIZING IN LANDSCAPE PLANTING
- 1.2 REFERENCE DOCUMENTS
- A. REFER TO LANDSCAPE PLANS, NOTES, SCHEDULES AND DETAILS FOR ADDITIONAL REQUIREMENTS
- 1.3 SCOPE OF WORK / DESCRIPTION OF WORK
- A. WORK COVERED BY THESE SECTIONS INCLUDES: FURNISH ALL SUPERVISORS, LABOR, MATERIALS, SERVICES, EQUIPMENT AND APPLIANCES REQUIRED TO COMPLETE THE WORK COVERED IN CONJUNCTION WITH THE LANDSCAPING COVERED IN LANDSCAPE PLANS AND SPECIFICATIONS INCLUDING:
1. PLANTING (TREES, SHRUBS, GRASSES)
 1. BED PREP AND FERTILIZATION
 3. NOTIFICATION OF SOURCES
 4. WATER AND MAINTENANCE UNTIL ACCEPTANCE
 5. GUARANTEE
- B. ALL WORK SHALL BE PERFORMED IN ACCORDANCE WITH ALL APPLICABLE LAWS, CODES AND REGULATIONS REQUIRED BY AUTHORITIES HAVING JURISDICTION OVER SUCH WORK, INCLUDING ALL INSPECTIONS AND PERMITS REQUIRED BY FEDERAL, STATE AND LOCAL AUTHORITIES IN SUPPLY, TRANSPORTATION AND INSTALLATION OF MATERIALS.
- C. THE LANDSCAPE CONTRACTOR SHALL VERIFY THE LOCATION OF ALL UNDERGROUND UTILITY LINES (WATER, SEWER, ELECTRICAL, TELEPHONE, GAS, CABLE, TELEVISION, ETC.) PRIOR TO THE START OF ANY WORK
- 1.4 REFERENCES
- A. AMERICAN STANDARD FOR NURSERY STOCK PUBLISHED BY AMERICAN ASSOCIATION OF NURSERYMEN, 27 OCTOBER 1980, EDITION; BY AMERICAN NATIONAL STANDARDS INSTITUTE (Z60.1) - PLANT MATERIAL
- B. AMERICAN JOINT COMMITTEE ON HORTICULTURE NOMENCLATURE; 1942 EDITION OF STANDARDIZED PLANT NAMES
- C. TEXAS ASSOCIATION OF NURSERYMEN, GRADES AND STANDARDS
- 1.5 SUBMITTALS
- A. PROVIDE REPRESENTATIVE QUANTITIES OF EACH SOIL, MULCH, BED MIX, GRAVEL AND STONE BEFORE INSTALLATION. SAMPLES TO BE APPROVED BY OWNER'S REPRESENTATIVE BEFORE USE.
- B. SOIL AMENDMENTS AND FERTILIZERS SHOULD BE RESEARCHED AND BASED ON THE SOILS IN THE AREA.
- C. BEFORE INSTALLATION, SUBMIT DOCUMENTATION THAT PLANT MATERIALS ARE AVAILABLE AND HAVE BEEN RESERVED. FOR ANY PLANT MATERIAL NOT AVAILABLE, SUBMIT REQUEST FOR SUBSTITUTION.
- 1.6 JOB CONDITIONS, DELIVERY, STORAGE AND HANDLING
- A. GENERAL CONTRACTOR TO COMPLETE WORK BEFORE LANDSCAPE CONTRACTOR TO COMMENCE.
- B. ALL PLANTING BED AREAS SHALL BE LEFT THREE INCHES BELOW FINAL GRADE OF SIDEWALKS, DRIVES AND CURBS. ALL AREAS TO RECEIVE SOLID SOD SHALL BE LEFT ONE INCH BELOW THE FINAL GRADE OF WALKS, DRIVES AND CURBS. CONSTRUCTION DEBRIS SHALL BE REMOVED PRIOR TO LANDSCAPE CONTRACTOR BEGINNING WORK
- C. STORAGE OF MATERIALS AND EQUIPMENT AT THE JOB SITE WILL BE AT THE RISK OF THE LANDSCAPE CONTRACTOR. THE OWNER CANNOT BE HELD RESPONSIBLE FOR THEFT OR DAMAGE.
- 1.7 SEQUENCING
- A. INSTALL TREES, SHRUBS, AND LINER STOCK PLANT MATERIALS PRIOR TO INSTALLATION OF LAWN/SOLID SOD.
- B. WHERE EXISTING TURF AREAS ARE BEING CONVERTED TO PLANTING BEDS, THE TURF SHALL BE CHEMICALLY ERADICATED TO MINIMIZE RE-GROWTH IN THE FUTURE. AREAS SHALL BE PROPERLY PREPARED WITH AMENDED ORGANIC MATTER.
- 1.8 MAINTENANCE AND GUARANTEE
- MAINTENANCE:
- A. THE LANDSCAPE CONTRACTOR SHALL BE HELD RESPONSIBLE FOR THE MAINTENANCE OF ALL WORK FROM THE TIME OF PLANTING UNTIL FINAL ACCEPTANCE BY OWNER.
- B. NO TREES, GRASS, GROUNDCOVER OR GRASS WILL BE ACCEPTED UNLESS THEY SHOW HEALTHY GROWTH AND SATISFACTORY FOLIAGE CONDITIONS.
- C. MAINTENANCE SHALL INCLUDE WATERING OF TREES AND PLANTS, CULTIVATION, WEED SPRAYING, EDGING, PRUNING OF TREES, MOWING OF GRASS, CLEANING UP AND ALL OTHER WORK NECESSARY FOR

- MAINTENANCE.
- D. A WRITTEN NOTICE REQUESTING FINAL INSPECTION AND ACCEPTANCE SHOULD BE SUBMITTED TO THE OWNER AT LEAST 7 DAYS PRIOR TO COMPLETION. AN ON SITE INSPECTION BY THE OWNER'S AUTHORIZED REPRESENTATIVE WILL BE COMPLETED PRIOR TO WRITTEN ACCEPTANCE.
- E. NOTIFY OWNER OR OWNER'S REPRESENTATIVE SEVEN DAYS PRIOR TO THE EXPIRATION OF THE WARRANTY PERIOD.
- F. REMOVE DEAD, UNHEALTHY AND UNSIGHTLY PLANTS DURING WARRANTY PERIOD
- G. REMOVE GUYING AND STAKING MATERIALS AFTER ONE YEAR
- H. ALL LANDSCAPE MUST BE MAINTAINED AND GRASS MOWED/EDGED ON A WEEKLY SCHEDULE UNTIL ACCEPTANCE BY OWNER. REMOVE CLIPPINGS AND DEBRIS FROM SITE PROMPTLY.
- I. REMOVE TRASH, DEBRIS, AND LITTER. WATER, PRUNE, RESTAKE TREES, FERTILIZE, WEED AND APPLY HERBICIDES AND FUNGICIDES AS REQUIRED.
- J. COORDINATE THE OPERATION OF IRRIGATION SYSTEM TO ENSURE THAT PLANTS ARE ADEQUATELY WATERED. HAND WATER AREAS NOT RECEIVING ADEQUATE WATER FROM AN IRRIGATION SYSTEM.
- K. THE LANDSCAPE CONTRACTOR SHALL MAINTAIN THE IRRIGATION SYSTEM IN ACCORDANCE TO THE MAINTENANCE SERVICE TO ENSURE THE SYSTEM IS IN PROPER WORKING ORDER WITH SCHEDULING ADJUSTMENTS BY SEASON TO MAXIMIZE WATER CONSERVATION.
- L. REAPPLY MULCH TO BARE AND THIN AREAS.
- M. SHOULD SEEDS AND/OR SODDED AREAS NOT BE COVERED BY AN AUTOMATIC IRRIGATION SYSTEM, THE LANDSCAPE CONTRACTOR SHALL BE RESPONSIBLE FOR WATERING THESE AREAS AND OBTAINING A FULL, HEALTHY STAND OF GRASS AT NO ADDITIONAL COST TO THE OWNER.
- N. TO ACHIEVE FINAL ACCEPTANCE AT THE END OF THE MAINTENANCE PERIOD, ALL OF THE FOLLOWING CONDITIONS MUST OCCUR:
- a. THE LANDSCAPE SHALL SHOW ACTIVE, HEALTHY GROWTH (WITH EXCEPTIONS MADE FOR SEASONAL DORMANCY). ALL PLANTS NOT MEETING THIS CONDITION SHALL BE REJECTED AND REPLACED BY HEALTHY PLANT MATERIAL PRIOR TO FINAL ACCEPTANCE.
 - b. ALL HARDSCAPE SHALL BE CLEANED PRIOR TO FINAL ACCEPTANCE.
 - c. SODDED AREAS MUST BE ACTIVELY GROWING AND MUST REACH A MINIMUM HEIGHT OF 1 1/2 INCHES BEFORE FIRST MOWING. HYDROMULCHED AREAS SHALL SHOW ACTIVE, HEALTHY GROWTH. BARE AREAS LARGER THAN TWELVE SQUARE INCHES MUST BE RESODDED OR RESEEDED (AS APPROPRIATE) PRIOR TO FINAL ACCEPTANCE. ALL SODDED TURF SHALL BE NEATLY MOWED.

GUARANTEE:

- A. TREES, SHRUBS, GROUNDCOVER SHALL BE GUARANTEED (IN WRITING) FOR A 12 MONTH PERIOD (90 DAYS FOR ANNUAL PLANTING OR AT THE END OF THE SEASONAL COLOR/GROWING SEASON, WHICHEVER COMES SOONER) AFTER FINAL ACCEPTANCE. THE CONTRACTOR SHALL REPLACE ALL DEAD MATERIALS AS SOON AS WEATHER PERMITS AND UPON NOTIFICATION OF THE OWNER.
- B. PLANTS INCLUDING TREES, WHICH HAVE PARTIALLY DIED SO THAT SHAPE, SIZE OR SYMMETRY HAVE BEEN DAMAGED SHALL BE CONSIDERED SUBJECT TO REPLACEMENT. IN SUCH CASES, THE OPINION OF THE OWNER SHALL BE FINAL.
- C. PLANTS USED FOR REPLACEMENT SHALL BE OF THE SAME SIZE AND KIND AS THOSE ORIGINALLY PLANTED OR SPECIFIED. ALL WORK INCLUDING MATERIALS, LABOR AND EQUIPMENT USED IN REPLACEMENTS SHALL CARRY A 12 MONTH GUARANTEE. ANY DAMAGE INCLUDING RUTS IN LAWN OR BED AREAS INCURRED AS A RESULT OF MAKING REPLACEMENTS SHALL BE IMMEDIATELY REPAIRED.
- D. WHEN PLANT REPLACEMENTS ARE MADE, PLANTS, SOIL MIX, FERTILIZER AND MULCH ARE TO BE UTILIZED AS ORIGINALLY SPECIFIED AND RE-INSPECTED FOR FULL COMPLIANCE WITH THE CONTRACT REQUIREMENTS. ALL REPLACEMENTS ARE INCLUDED UNDER 'WORK OF THIS SECTION'.
- E. THE OWNER AGREES THAT FOR THE ONE YEAR WARRANTY PERIOD TO BE EFFECTIVE, HE WILL WATER PLANTS AT LEAST TWICE A WEEK DURING DRY PERIODS.
- F. THE ABOVE GUARANTEE SHALL NOT APPLY WHERE PLANTS DIE AFTER ACCEPTANCE BECAUSE OF DAMAGE DUE TO ACTS OF GOD, VANDALISM, INSECTS, DISEASE, INJURY BY HUMANS, MACHINES, THEFT OR NEGLIGENCE BY OWNER.
- G. ACCEPTANCE FOR ALL LANDSCAPE WORK SHALL BE GIVEN AFTER FINAL INSPECTION BY THE OWNER PROVIDED THE JOB IS IN A COMPLETE, UNDamaged CONDITION AND THERE IS A STAND OF GRASS IN ALL LAWN AREAS. AT THAT TIME, THE OWNER WILL ASSUME MAINTENANCE ON THE ACCEPTED WORK.

1.9 QUALITY ASSURANCE

- A. COMPLY WITH ALL FEDERAL, STATE, COUNTY AND LOCAL REGULATIONS GOVERNING LANDSCAPE MATERIALS AND WORK.

- B. EMPLOY PERSONNEL EXPERIENCED AND FAMILIAR WITH THE REQUIRED WORK AND SUPERVISION BY A FOREMAN.
- C. MAKE CONTACT WITH SUPPLIERS IMMEDIATELY UPON OBTAINING NOTICE OF CONTRACT ACCEPTANCE TO SELECT AND BOOK MATERIALS.
- D. DEVELOP A PROGRAM OF MAINTENANCE (PRUNING AND FERTILIZATION) WHICH WILL ENSURE THE PURCHASED MATERIALS WILL MEET AND/OR EXCEED PROJECT SPECIFICATIONS.
- E. DO NOT MAKE PLANT MATERIAL SUBSTITUTIONS. IF THE LANDSCAPE MATERIAL SPECIFIED IS NOT READILY AVAILABLE, SUBMIT PROOF TO THE LANDSCAPE ARCHITECT ALONG WITH THE PROPOSED MATERIAL TO BE USED IN LIEU OF THE SPECIFIED PLANT.
- F. AT THE TIME BIDS ARE SUBMITTED, THE CONTRACTOR IS ASSUMED TO HAVE LOCATED THE MATERIALS NECESSARY TO COMPLETE THE JOB AS SPECIFIED.
- G. OWNER'S REPRESENTATIVE SHALL INSPECT ALL PLANT MATERIAL AND RETAIN THE RIGHT TO INSPECT MATERIALS UPON ARRIVAL TO THE SITE AND DURING INSTALLATION. THE OWNER'S REPRESENTATIVE MAY ALSO REJECT ANY MATERIALS HE/SHE FEELS TO BE UNSATISFACTORY OR DEFECTIVE DURING THE WORK PROCESS. ALL PLANTS DAMAGED IN TRANSIT OR AT THE JOB SITE SHALL BE REJECTED.

1.10 PRODUCT DELIVERY, STORAGE AND HANDLING

- A. PREPARATION
1. BALLED AND BURLAPPED B&B PLANTS); DIG AND PREPARE SHIPMENT IN A MANNER THAT WILL NOT DAMAGE ROOTS, BRANCHES, SHAPE AND FUTURE DEVELOPMENT.
 2. CONTAINER GROWN PLANTS: DELIVER PLANTS IN RIGID CONTAINER TO HOLD BALL SHAPE AND PROTECT ROOT MASS.
- B. DELIVERY
1. DELIVER PACKAGED MATERIALS IN SEALED CONTAINERS SHOWING WEIGHT, ANALYSIS AND NAME OF MANUFACTURER. PROTECT MATERIALS FROM DETERIORATION DURING DELIVERY AND WHILE STORED ON SITE.
 2. DELIVER ONLY PLANT MATERIALS THAT CAN BE PLANTED IN ONE DAY UNLESS ADEQUATE STORAGE AND WATERING FACILITIES ARE AVAILABLE ON SITE.
 3. PROTECT ROOT BALLS BY HEELING IN WITH SAWDUST OR OTHER APPROVED MOISTURE RETAINING MATERIAL IF NOT PLANTED WITHIN 24 HOURS OF DELIVERY.
 4. PROTECT PLANTS DURING DELIVERY TO PREVENT DAMAGE TO ROOT BALL OR DESICATION OF LEAVES.
 5. KEEP PLANTS MOIST AT ALL TIMES. COVER ALL MATERIALS DURING TRANSPORT.
 6. NOTIFY OWNER'S REPRESENTATIVE OF DELIVERY 72 HOURS PRIOR TO DELIVERY OF PLANT MATERIAL AT JOB SITE.
 7. REMOVE REJECTED PLANT MATERIAL IMMEDIATELY FROM JOB SITE.
 8. TO AVOID DAMAGE OR STRESS, DO NOT LIFT, MOVE, ADJUST, PLUMB, OR OTHERWISE MANIPULATE PLANTS BY TRUNK OR STEMS.

PART 2 - PRODUCTS

2.1 PLANT MATERIALS

- A. GENERAL: WELL FORMED NO. 1 GRADE OR BETTER NURSERY GROWN STOCK. LISTED PLANT HEIGHTS ARE FROM TOPS OF FOOT BALLS TO NOMINAL TOPS OF PLANTS. PLANT SPREAD REFERS TO NOMINAL OUTER WIDTH OF THE PLANT, NOT THE OUTER LEAF TIPS. PLANTS SHALL BE INDIVIDUALLY APPROVED BY THE OWNER'S REPRESENTATIVE AND THEIR DECISION AS TO THEIR ACCEPTABILITY SHALL BE FINAL.
- B. QUANTITIES: THE DRAWINGS AND SPECIFICATIONS ARE COMPLEMENTARY. ANYTHING CALLED FOR ON ONE AND NOT THE OTHER IS AS BINDING AS IF SHOWN AND CALLED FOR ON BOTH. THE PLANT SCHEDULE IS AN AID TO BIDDERS ONLY. CONFIRM ALL QUANTITIES ON PLAN.
- C. QUANTITIES AND SIZE: PLANT MATERIALS SHALL CONFORM TO THE SIZE GIVEN ON THE PLAN AND SHALL BE HEALTHY, WELL SHAPED, FULLY BRANCHED AND WELL ROOTED. SYMMETRY IS ALSO IMPERATIVE. PLANTS SHALL BE FREE FROM INSECTS, INJURY, DISEASE, BROKEN BRANCHES, DISFIGUREMENTS, INSECT EGGS AND ARE TO BE OF SPECIMEN QUALITY.
- D. APPROVAL: ALL PLANTS WHICH ARE FOUND UNSUITABLE IN GROWTH OR ARE UNHEALTHY, BADLY SHAPED OR UNDERSIZED WILL BE REJECTED BY THE OWNER'S REPRESENTATIVE EITHER BEFORE OR AFTER PLANTING AND SHALL BE REMOVED AT THE EXPENSE OF THE LANDSCAPE CONTRACTOR AND REPLACED WITH ACCEPTABLE SPECIMENS.
- E. TREES SHALL BE HEALTHY, FULL BRANCHED, WELL SHAPED AND SHALL MEET THE MINIMUM REQUIREMENTS AS SPECIFIED ON THE PLANT SCHEDULE. ALL TREES SHALL BE OBTAINED FROM SOURCES WITHIN 200 MILES OF THE PROJECT SITE IF POSSIBLE, AND WITH SIMILAR CLIMATIC CONDITIONS.
- F. PRUNING: ALL PRUNING OF TREES AND SHRUBS SHALL BE EXECUTED BY THE LANDSCAPE CONTRACTOR AT NO ADDITIONAL COST TO THE OWNER, PRIOR TO FINAL ACCEPTANCE.
- G. PLANTS SHALL CONFORM TO THE MEASUREMENTS SPECIFIED, EXCEPT THE

PLANTS LARGER THAN THOSE SPECIFIED MAY BE USED. USE OF LARGER PLANTS SHALL NOT INCREASE THE CONTRACT PRICE.

- H. WHERE MATERIALS ARE PLANTED IN MASSES, PROVIDE PLANTS OF UNIFORM SIZE.
- I. ROOT SYSTEMS SHALL BE HEALTHY, DENSELY BRANCHED, FIBROUS ROOT SYSTEMS, NON-POT-BOUND, FREE FROM ENCRUING AND/OR GIRDLING ROOTS, AND FREE FROM ANY OTHER ROOT DEFECTS (SUCH AS J-SHAPED ROOTS).
- J. ALL TREES SHALL BE STANDARD IN FORM, UNLESS OTHERWISE SPECIFIED. TREES WITH CENTRAL LEADERS WILL NOT BE ACCEPTED IF LEADER IS DAMAGED OR REMOVED. PRUNE ALL DAMAGED TWIGS AFTER PLANTING.
- K. TREE TRUNKS TO BE STURDY, EXHIBIT HARDENED SYSTEMS AND VIGOROUS AND FIBROUS ROOT SYSTEMS, NOT ROOT OR POT BOUND.
- L. TREES WITH DAMAGED OR CROOKED LEADERS, BARK ABRASIONS, SUNSCALD, DISRUPTING KNOTS, OR INSECT DAMAGE SHALL BE REJECTED.
- M. CALIPER MEASUREMENTS FOR STANDARD (SINGLE TRUNK) TREES SHALL BE AS FOLLOWS: SIX INCHES ABOVE THE ROOT FLARE FOR TREES UP TO AND INCLUDING FOUR INCHES IN CALIPER, AND TWELVE INCHES ABOVE THE ROOT FLARE FOR TREES EXCEEDING FOUR INCHES IN CALIPER.
- N. MULTI-TRUNK TREES SHALL BE MEASURED BY THEIR OVERALL HEIGHT, MEASURED FROM THE TOP OF THE ROOT BALL.
- O. ANY TREE OR SHRUB SHOWN TO HAVE EXCESS SOIL PLACED ON TOP OF THE ROOT BALL, SO THAT THE ROOT FLARE HAS BEEN COMPLETELY COVERED, SHALL BE REJECTED.
- P. SOD: PROVIDE WELL-ROOTED SOD OF THE VARIETY NOTED ON THE PLANS. SOD SHALL BE CUT FROM HEALTHY, MATURE TURF WITH THICKNESS OF 3/4" TO 1". EACH PALLET OF SOD SHALL BE ACCOMPANIED BY A CERTIFICATE FROM SUPPLIER STATING THE COMPOSITION OF THE SOD.

2.2 SOIL PREPARATION MATERIALS

- A. SANDY LOAM:
1. FRIABLE, FERTILE, DARK, LOAMY SOIL, FREE OF CLAY LUMPS, SUBSOIL, STONES AND OTHER EXTRANEIOUS MATERIAL AND REASONABLY FREE OF WEEDS AND FOREIGN GRASSES. LOAM CONTAINING DALLASGRASS OR NOTGRASS SHALL BE REJECTED.
 2. PHYSICAL PROPERTIES AS FOLLOWS:
 - a. CLAY - BETWEEN 7-27%
 - b. SILT - BETWEEN 15-25%
 - c. SAND - LESS THAN 52%
 3. ORGANIC MATTER SHALL BE 3%-10% OF TOTAL DRY WEIGHT.
 4. IF REQUESTED, LANDSCAPE CONTRACTOR SHALL PROVIDE A CERTIFIED SOIL ANALYSIS CONDUCTED BY AN APPROVED SOIL TESTING LABORATORY VERIFYING THAT SANDY LOAM MEETS THE ABOVE REQUIREMENTS.
- B. ORGANIC MATERIAL: COMPOST WITH A MIXTURE OF 80% VEGETATIVE MATTER AND 20% ANIMAL WASTE. INGREDIENTS SHOULD BE A MIX OF COURSE AND FINE TEXTURED MATERIAL.
- C. PREMIXED BEDDING SOIL AS SUPPLIED BY VITAL EARTH RESOURCES, GLADEWATER, TEXAS; PROFESSIONAL BEDDING SOIL AS SUPPLIED BY LIVING EARTH TECHNOLOGY, DALLAS, TEXAS OR ACID GRO MUNICIPAL MIX AS SUPPLIED BY CITY BUILDING SYSTEMS, DALLAS, TEXAS OR APPROVED EQUAL.
- D. SHARP SAND: SHARP SAND MUST BE FREE OF SEEDS, SOIL PARTICLES AND WEEDS.
- E. MULCH: DOUBLE SHREDDED HARDWOOD MULCH, PARTIALLY DECOMPOSED, DARK BROWN.
- F. ORGANIC FERTILIZER: FERTIL-AID, SUSTANE, OR GREEN SENSE OR EQUAL AS RECOMMENDED FOR REQUIRED APPLICATIONS. FERTILIZER SHALL BE DELIVERED TO THE SITE IN ORIGINAL UNOPENED CONTAINERS, EACH BEARING THE MANUFACTURER'S GUARANTEED STATEMENT OF ANALYSIS.
- G. COMMERCIAL FERTILIZER: 10-20-10 OR SIMILAR ANALYSIS. NITROGEN SOURCE TO BE A MINIMUM 50% SLOW RELEASE ORGANIC NITROGEN (SOL OR UF) WITH A MINIMUM 8% SULFUR AND 4% IRON, PLUS MICRO-NUTRIENTS.
- H. PEAT: COMMERCIAL SPAGNUM PEAT MOSS OR PARTIALLY DECOMPOSED SHREDDED PINE BARK OR OTHER APPROVED ORGANIC MATERIAL.

2.3 MISCELLANEOUS MATERIALS

- A. STEEL EDGING - SHALL BE 3/16" X 4" X 16" DARK GREEN LANDSCAPE EDGING, DURADEGEE STEEL OR APPROVED EQUAL.
- B. TREE STAKING - TREE STAKING SOLUTIONS OR APPROVED SUBSTITUTE, REFER TO DETAILS.
- C. FILTER FABRIC - MIRAFI 1405 BY MIRAFI INC. OR APPROVED SUBSTITUTE, AVAILABLE AT LONE STAR PRODUCTS, INC. (469-523-0444)
- D. SAND - UNIFORMLY GRADED, WASHED, CLEAN, BANK RUN SAND.
- E. GRAVEL - WASHED NATIVE PEA GRAVEL, GRADED 1" TO 1.5"

- F. DECOMPOSED GRANITE - BASE MATERIAL OF NATURAL MATERIAL MIX OF GRANITE AGGREGATE NOT TO EXCEED 1/8" IN DIAMETER COMPOSED OF VARIOUS STAGES OF DECOMPOSED EARTH BASE.
- G. RIVER ROCK - LOCALLY AVAILABLE NATIVE RIVER ROCK BETWEEN 2" 4" IN DIAMETER.
- H. PRE-EMERGENT HERBICIDES: ANY GRANULAR, NON-STAINING PRE-EMERGENT HERBICIDE THAT IS LABELED FOR THE SPECIFIC ORNAMENTALS OR TURF ON WHICH IT WILL BE UTILIZED. PRE-EMERGENT HERBICIDES SHALL BE APPLIED PER THE MANUFACTURER'S LABELED RATES.

PART 3 - EXECUTION

3.1 PREPARATION

- A. LANDSCAPE CONTRACTOR TO INSPECT ALL EXISTING CONDITIONS AND REPORT ANY DEFICIENCIES TO THE OWNER.
- B. ALL PLANTING AREAS SHALL BE CONDITIONED AS FOLLOWS:
1. PREPARE NEW PLANTING BEDS BY SCRAPING AWAY EXISTING GRASS AND WEEDS AS NECESSARY. TILL EXISTING SOIL TO A DEPTH OF SIX (6") INCHES PRIOR TO PLACING COMPOST AND FERTILIZER. APPLY FERTILIZER AS PER MANUFACTURER'S RECOMMENDATIONS. ADD SIX (6") INCHES OF COMPOST AND TILL INTO A DEPTH OF SIX (6") INCHES OF SPECIFIED MULCH (SETTLED THICKNESS).
 2. BACKFILL FOR TREE PITS SHALL BE AS FOLLOWS: USE EXISTING TOP SOIL ON SITE (USE IMPORTED TOPSOIL AS NEEDED) FREE FROM LARGE CLUMPS, ROCKS, DEBRIS, CALICHE, SUBSOILS, ETC., PLACED IN NINE (9") INCH LAYERS AND WATERED IN THOROUGHLY.
 3. GRASS AREAS:
1. BLOCKS OF SOD SHOULD BE LAID JOINT TO JOINT (STAGGERED JOINTS) AFTER FERTILIZING THE GROUND FIRST. ROLL GRASS AREAS TO ACHIEVE A SMOOTH, EVEN SURFACE. THE JOINTS BETWEEN THE BLOCKS OF SOD SHOULD BE FILLED WITH TOPSOIL WHERE THEY ARE GAPPED OPEN, THEN WATERED THOROUGHLY.

3.2 INSTALLATION

- A. MAINTENANCE OF PLANT MATERIALS SHALL BEGIN IMMEDIATELY AFTER EACH PLANT IS DELIVERED TO THE SITE AND SHALL CONTINUE UNTIL ALL CONSTRUCTION HAS BEEN SATISFACTORILY ACCOMPLISHED.
- B. PLANT MATERIALS SHALL BE DELIVERED TO THE SITE ONLY AFTER THE BEDS ARE PREPARED AND AREAS ARE READY FOR PLANTING. ALL SHIPMENTS OF NURSERY MATERIALS SHALL BE THOROUGHLY PROTECTED FROM THE WINDS DURING TRANSIT. ALL PLANTS WHICH CANNOT BE PLANTED AT ONCE, AFTER DELIVERY TO THE SITE, SHALL BE WELL PROTECTED AGAINST THE POSSIBILITY OF DRYING BY WIND AND BALLS OF EARTH OF 8 & 8 PLANTS SHALL BE KEPT COVERED WITH SOIL OR OTHER ACCEPTABLE MATERIAL. ALL PLANTS REMAIN THE PROPERTY OF THE CONTRACTOR UNTIL FINAL ACCEPTANCE.
- C. POSITION THE TREES AND SHRUBS IN THEIR INTENDED LOCATION AS PER PLAN.
- D. NOTIFY THE OWNER'S AUTHORIZED REPRESENTATIVE FOR INSPECTION AND APPROVAL OF ALL POSITIONING OF PLANT MATERIALS.
- E. EXCAVATE PITS WITH VERTICAL SIDES AND HORIZONTAL BOTTOM. TREE PITS SHALL BE LARGE ENOUGH TO PERMIT HANDLING AND PLANTING WITHOUT INJURY TO BALLS OF EARTH OR ROOTS AND SHALL BE OF SUCH DEPTH THAT WHEN PLANTED AND SETTLED, THE CROWN OF THE PLANT SHALL BEAR THE SAME RELATIONSHIP TO THE FINISH GRADE AS IT DID TO SOIL SURFACE IN ORIGINAL PLACE OF GROWTH. THE EDGES OF THE HOLE SHOULD BE ROUGH AND JAGGED, NEVER SLOK OR GLAZED.
- F. SHRUB AND TREE PITS SHALL BE NO LESS THAN TWENTY-FOUR (24") INCHES WIDER THAN THE LATERAL DIMENSION OF THE EARTH BALL AND SIX (6") INCHES DEEPER THAN ITS VERTICAL DIMENSION. REMOVE AND HAUL FROM SITE ALL ROCKS AND STONES OVER THREE-QUARTER (3/4") INCH IN DIAMETER. PLANTS SHOULD BE THOROUGHLY MOIST BEFORE REMOVING CONTAINERS.
- G. PERCOLATION TEST: FILL THE HOLE WITH WATER. IF THE WATER LEVEL DOES NOT PERCOLATE WITHIN 24 HOURS, THE TREE NEEDS TO MOVE TO ANOTHER LOCATION OR HAVE DRAINAGE ADDED. INSTALL A PVC STAND PIPE PER TREE IF THE PERCOLATION TEST FAILS.
- H. BACKFILL ONLY WITH 5 PARTS EXISTING SOIL OR SANDY LOAM AND 1 PART BED PREPARATION. WHEN THE HOLE IS DUG IN SOLID ROCK, TOPSOIL FROM THE SAME AREA SHOULD BE USED. CAREFULLY SETTLE BY WATERING TO PREVENT AIR POCKETS. REMOVE THE BURLAP FROM THE TOP 1/2 OF THE BALL, AS WELL AS ALL NYLON, PLASTIC STRING AND WIRE CONTAINERS. TREES WILL USUALLY BE ROOT BOUND, IF SO FOLLOW STANDARD NURSERY PRACTICE OF 'ROOT SCORING'.
- I. DO NOT WRAP TREES.
- J. DO NOT OVER PRUNE.
- K. REMOVE NURSERY TAGS AND STAKES FROM ALL PLANTS


- L. REMOVE BOTTOM OF PLANT BOXES PRIOR TO PLACING PLANTS. REMOVE SIDES AFTER PLACEMENT AND PARTIAL BACKFILLING.
- M. REMOVE UPPER THIRD OF BURLAP FROM BALLED AND BURLAPPED TREES AFTER PLACEMENT.
- N. PLACE PLANT UPRIGHT AND PLUMB IN CENTER OF HOLE. ORIENT PLANTS FOR BEST APPEARANCE.
- O. MULCH THE TOP OF THE BALL. DO NOT PLANT GRASS ALL THE WAY TO THE TRUNK OF THE TREE. LEAVE THE AREA ABOVE THE TOP OF THE BALL AND MULCH WITH AT LEAST TWO (2") INCHES OF SPECIFIED MULCH.
- P. ALL PLANT BEDS AND TREES TO BE MULCHED WITH A MINIMUM SETTLED THICKNESS OF TWO (2") INCHES OVER THE ENTIRE BED OR PIT.
- Q. OBSTRUCTION BELOW GROUND: IN THE EVENT THAT ROCK, OR UNDERGROUND CONSTRUCTION WORK OR OBSTRUCTIONS ARE ENCOUNTERED IN ANY PLANT PIT EXCAVATION WORK TO BE DONE UNDER THIS SECTION, ALTERNATE LOCATIONS MAY BE SELECTED BY THE OWNER, WHERE LOCATIONS CANNOT BE CHANGED. THE OBSTRUCTIONS SHALL BE REMOVED TO A DEPTH OF NOT LESS THAN THREE (3") FEET BELOW GRADE AND NO LESS THAN SIX (6") INCHES BELOW THE BOTTOM OF BALL WHEN PLANT IS PROPERLY SET AT THE REQUIRED GRADE. THE WORK OF THIS SECTION SHALL INCLUDE THE REMOVAL FROM THE SITE OF SUCH ROCK OR UNDERGROUND OBSTRUCTIONS ENCOUNTERED AT THE COST OF THE LANDSCAPE CONTRACTOR.
- R. TREES AND LARGE SHRUBS SHALL BE STAKED AS SITE CONDITIONS REQUIRE. POSITION STAKES TO SECURE TREES AGAINST SEASONAL PREVAILING WINDS.
- S. PRUNING AND MULCHING: PRUNING SHALL BE DIRECTED BY THE LANDSCAPE ARCHITECT AND SHALL BE PRUNED IN ACCORDANCE WITH STANDARD HORTICULTURAL PRACTICE, FOLLOWING FINE PRUNING CLASS I PRUNING STANDARDS PROVIDED BY THE NATIONAL ARBORIST ASSOCIATION.
1. DEAD WOOD, SUCKERS, BROKEN AND BADLY BRUISED BRANCHES SHALL BE REMOVED. GENERAL TIPPING OF THE BRANCHES IS NOT PERMITTED. DO NOT CUT TERMINAL BRANCHES.
 2. PRUNING SHALL BE DONE WITH CLEAN, SHARP TOOLS.
 3. IMMEDIATELY AFTER PLANTING OPERATIONS ARE COMPLETED, ALL TREE PITS SHALL BE COVERED WITH A LAYER OF ORGANIC MATERIAL TWO (2") INCHES IN DEPTH. THIS LIMIT OF THE ORGANIC MATERIAL FOR TREES SHALL BE THE DIAMETER OF THE PLANT PIT.

- Q. STEEL EDGE INSTALLATION: EDGE SHALL BE ALIGNED AS INDICATED ON PLANS. STAKE OUT LIMITS OF STEEL CURBING AND OBTAIN OWNER'S APPROVAL PRIOR TO INSTALLATION.
1. ALL STEEL CURBING SHALL BE FREE OF KINKS AND ABRUPT BENDS.
 2. TOP OF EDGING SHALL BE 1/2" MAXIMUM HEIGHT ABOVE FINAL FINISHED GRADE.
 3. STAKES ARE TO BE INSTALLED ON THE PLANTING BED SIDE OF THE CURBING, AS OPPOSED TO THE GRASS SIDE.
 4. DO NOT INSTALL STEEL EDGING ALONG SIDEWALKS OR CURBS.
 5. CUT STEEL EDGING AT 45 DEGREE ANGLE WHERE EDGING MEETS SIDEWALKS OR CURBS.


3.3 CLEANUP AND ACCEPTANCE

- A. CLEANUP: DURING THE WORK, THE PREMISES SHALL BE KEPT NEAT AND ORDERLY AT ALL TIMES. STORAGE AREAS FOR ALL MATERIALS SHALL BE SO ORGANIZED SO THAT THEY, TOO, ARE NEAT AND ORDERLY. ALL TRASH AND DEBRIS SHALL BE REMOVED FROM THE SITE AS WORK PROGRESSES. KEEP PAVED AREAS CLEAN BY SWEEPING OR HOSING THEM AT END OF EACH WORK DAY.
- B. REPAIR RUTS, HOLES AND SCARES IN GROUND SURFACES.
- C. ENSURE THAT WORK IS COMPLETE AND PLANT MATERIALS ARE IN VIGOROUS AND HEALTHY GROWING CONDITION.
- D. UPON COMPLETION OF THE WORK, THE LANDSCAPE CONTRACTOR SHALL PROVIDE THE SITE CLEAN, FREE OF DEBRIS AND TRASH, AND SUITABLE FOR USE AS INTENDED. THE LANDSCAPE CONTRACTOR SHALL THEN REQUEST AN INSPECTION BY THE OWNER TO DETERMINE FINAL ACCEPTABILITY.
- E. WHEN/IF THE INSPECTED PLANTING WORK DOES NOT COMPLY WITH THE CONTRACT DOCUMENTS, THE LANDSCAPE CONTRACTOR SHALL REPLACE AND/OR REPAIR THE REJECTED WORK TO THE OWNER'S SATISFACTION WITHIN 24 HOURS.
- F. THE LANDSCAPE MAINTENANCE PERIOD WILL NOT COMMENCE UNTIL THE LANDSCAPE WORK HAS BEEN RE-INSPECTED BY THE OWNER AND FOUND TO BE ACCEPTABLE. AT THAT TIME, A WRITTEN NOTICE OF FINAL ACCEPTANCE WILL BE ISSUED BY THE OWNER, AND THE MAINTENANCE AND GUARANTEE PERIODS WILL COMMENCE.


END OF SECTION




1 TREE PLANTING N.T.S.




2 SHRUB PLANTING N.T.S.



4 STEEL EDGING DETAIL N.T.S.



3 SHRUB SPACING AND PLANTING AT B.O.C. N.T.S.



5 DECOMPOSED GRANITE / RIVER ROCK N.T.S.

APP. BY

REVISIONS

DATE

FELUX
ENGINEERING

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

FIN. NO. 25020
P.O. BOX 964, P.O.H. TX 78147
210-818-3340

4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

L1.09 LANDSCAPE
SPECS AND DETAILS

DATE: 6/9/2025

JOB NO.: 25002-01

DRAWN BY:









PAGE:

AWR

AWR Designs, LLC
P.O. Box 1746
Aledo, Texas 76008
amanda@awr-designs.com
c. 512.517.5589

36 OF 43

Zone #	Description	Head Type	GPM	Precip Rate (inch/hour)	Run Time (total min.)	Gal/Cycle	Gal/Cycle (70% Seasonal Adjustment)	Gal/Cycle (50% Seasonal Adjustment)
T1	Trees	Tree Bubblers	14.00	0.50 per nozzle	8.00	112.00	78.40	56.00
T2	Trees	Tree Bubblers	7.00	0.50 per nozzle	8.00	56.00	39.20	28.00
T3	Trees	Tree Bubblers	12.00	0.50 per nozzle	8.00	96.00	67.20	48.00
T4	Trees	Tree Bubblers	10.00	0.50 per nozzle	8.00	80.00	56.00	40.00
D1	Shrubs	Drip	9.80	0.64	28.00	274.40	192.08	137.20
D2	Shrubs	Drip	18.50	0.64	28.00	518.00	362.60	259.00
D3	Shrubs	Drip	18.10	0.64	28.00	506.80	354.76	253.40
S1	Turf	Sprays	13.10	1.60	12.50	163.75	114.63	81.88
S2	Turf	Sprays	16.80	1.60	12.50	210.00	147.00	105.00
R1	Turf	Rotor/Rotary	15.00	0.60	25.00	375.00	262.50	187.50
R2	Turf	Rotor/Rotary	20.80	0.60	25.00	520.00	364.00	260.00
R3	Turf	Rotor/Rotary	20.00	0.60	25.00	500.00	350.00	250.00
R4	Turf	Rotor/Rotary	19.50	0.60	25.00	487.50	341.25	243.75
R5	Turf	Rotor/Rotary	13.20	0.60	25.00	330.00	231.00	165.00
R6	Turf	Rotor/Rotary	16.50	0.60	25.00	412.50	288.75	206.25
Note: Run time calculated to apply 1 inch of water per week in three watering events. Season adjustment and rain/wind sensor available at controller.						Cycle		
						Weekly	4,641.95	3,249.37
						Monthly	13,925.85	9,748.10
							55,703.40	38,992.38
								27,851.79


IRRIGATION LEGEND		
SYMBOL	DESCRIPTION	
	1" IRRIGATION METER	
	HUNTER - ICC2 CONTROLLER WITH RAIN AND FREEZE SENSORS	
	ISOLATION VALVE	
	LATERAL PIPING	REFER TO PLAN CLASS 200 PVC
	MAINLINE PIPING REFER TO PLAN SCH. 40 PVC, SIZED AS SHOWN (INSTALL THRUST BLOCKS AND AIR/VACUUM RELIEF VALVES AS NECESSARY TO PROTECT MAINLINE SYSTEM)	
	IRRIGATION SLEEVE, SCH. 40 PVC, MIN. TWICE SIZE OF PIPE TO BE INSERTED, ONE SLEEVE PER PIPE	
	CONTROL WIRING SLEEVE, 2" SCH. 40 PVC	
	VALVE STATION # (WHERE D = DRIP TUBING, S = SPRAY, R = ROTOR, T = TREE DRIP) VALVE SIZE GPM	

SLEEVING NOTES

1. PIPING AND CONTROL WIRES SHALL BE INSTALLED IN SEPARATE SLEEVES UNDER PAVING. REFERENCE DRAWINGS FOR SLEEVE SIZE AND LOCATION.
2. SLEEVES SHALL BE FURNISHED AND INSTALLED BY GENERAL CONTRACTOR.
3. INSTALLATION OF SLEEVES SHALL BE TWENTY - FOUR (24") BELOW TOP OF PAVEMENT OR FINISHED GRADE.
4. SLEEVES SHALL EXTEND ONE (1') FOOT BEYOND EDGE OF ALL PAVEMENT AND STAKED FOR LOCATION.
5. ALL SLEEVES SHALL BE SCHEDULE 40 PVC PIPE, CAPPED ON BOTH ENDS AND SIZED AT LEAST TWO TIMES LARGER THAN THE DIAMETER OF THE PIPE INSIDE THE SLEEVE.
6. SLEEVE LOCATIONS SHALL BE MARKED ON THE CURB WITH A SAWCUT OF TWO PARALLEL LINES THAT ARE TWO (2") INCHES LONG AND ONE (1") APART.
7. CONTRACTOR IS RESPONSIBLE FOR THE INSTALLATION OF SLEEVES AND SHALL ALSO BE RESPONSIBLE FOR LOCATING ANY SLEEVE THAT CANNOT BE FOUND DURING THE INSTALLATION OF THE SYSTEM.
8. CONTRACTOR SHALL FURNISH OWNER AND IRRIGATION CONTRACTOR WITH AN "AS-BUILT" DRAWING SHOWING ALL SLEEVE LOCATIONS.

IRRIGATION PROJECT NOTES

1. THE LOCATION OF MAINLINE AND VALVES ON THIS PLAN MAY BE SHOWN IN PAVED AREAS FOR DESIGN CLARITY ONLY. IRRIGATION ELEMENTS HAVE BEEN SHOWN ON THIS PLAN AS ACCURATELY AS POSSIBLE WITHOUT THE FORFEIT OF DESIGN OR SCALE AND INTENT. ALL MAINLINE AND VALVE SHALL BE INSTALLED WITHIN **PERVIOUS AREAS**. ALL PIPE AND WIRES THAT CROSS UNDER PAVING SHALL BE INSTALLED IN SEPARATE SLEEVES AS SPECIFIED.
2. ALL SPRINKLER EQUIPMENT NUMBERS REFERENCE THE HUNTER EQUIPMENT CATALOG UNLESS OTHERWISE NOTICED.
3. TEN DAYS PRIOR TO START OF CONSTRUCTION, IRRIGATION CONTRACTOR SHALL VERIFY STATIC WATER PRESSURE. THE IRRIGATION SYSTEM FOR THIS SITE IS DESIGNED TO OPERATE WITH A PRESSURE OF SIXTY FIVE (65 PSI) POUNDS PER SQUARE INCH. SHOULD THE WATER PRESSURE FOR THE SYSTEM BE HIGHER THAN THE EXISTING PRESSURE, THE IRRIGATION CONTRACTOR SHALL NOTIFY THE IRRIGATION DESIGNER IMMEDIATELY.
4. IRRIGATION CONTRACTOR SHALL COORDINATE THE LOCATION OF THE CONTROLLER AND SENSORS WITH THE GENERAL CONTRACTOR AND OWNER. A 110 VOLT 15 AMP CIRCUIT BREAKER SHALL BE PROVIDED FOR THE SYSTEM. THE SYSTEM SHALL BE PROVIDED BY THE GENERAL CONTRACTOR AT THE LOCATION SHOWN ON THIS PLAN.
5. WATER SERVICE TAP, METER AND LEAD FOR THE IRRIGATION SYSTEM SHALL BE PROVIDED AND INSTALLED BY THE GENERAL CONTRACTOR. SERVICE LINE AND METER SHALL BE IN SIZE AS NOTED ON THIS PLAN.
6. TYPE AND INSTALLATION OF THE WATER METER AND BACK FLOW PREVENTION DEVICE SHALL BE DETERMINED BY THE GOVERNING AUTHORITY. AN ISOLATION VALVE SHALL BE PROVIDED BETWEEN THE WATER METER AND BACK FLOW DEVICE.
7. ALL CALCULATIONS FOR THIS IRRIGATION SYSTEM ARE BASED ON PRODUCTS AND EQUIPMENT INFORMATION PROVIDED BY HUNTER. INSTALLATION OF THESE PRODUCTS SHALL NOT EXCEED MANUFACTURERS RECOMMENDATIONS.
8. REFERENCE HUNTER GUIDELINES AND SPECIFICATIONS PRIOR TO INSTALLATION. CONFORM REQUIREMENTS FOR CONTROLLER, WATERPROOF CONNECTIONS, GROUNDING, SURGE PROTECTORS, DECODERS, VALVES, AND WIRING PRIOR TO INSTALLATION. HUNTER TECHNICAL SERVICES (760) 591-5383. WWW.HUNTERINDUSTRIES.COM
9. SPRAY HEADS LOCATED IN TURF AREAS SHALL BE HUNTER PROS-040-PS93 SPRAY BODIES WITH PRO ADJUSTABLE NOZZLES, FLEX ARC NOZZLES, AND STRIP PATTERN NOZZLES. SEE RADIUS AS INDICATED ON THE PLAN.
10. MP ROTATOR HEADS SHALL BE PRO-S40 MPR BODIES WITH MP1000, MP2000, MP3000, MP3500, MPRBSS30, MPRCS510, AND MPRCS515 NOZZLES. RADIUS LESS THAN 15' SHALL BE MP1000. MP1000 SPRAY BODIES WITH MP1000, MP ROTATOR ARMS WITH LESS THAN 10 DEGREES SHALL BE MP1000 CORNER NOZZLES. SEE RADIUS AS INDICATED ON THE PLAN.
11. IRRIGATION ROTOR HEADS SHALL BE POP ULTRA MODELS PGP-04 WITH MPR NOZZLES. SEE RADIUS AS INDICATED ON THE PLAN.
12. IRRIGATION REMOTE CONTROL VALVES SHALL BE 1" AND/OR 1.5" HUNTER ICV AS INDICATED. PRIOR TO ALL REMOTE CONTROL VALVES, INSTALL A NORMALLY SIZED BALL VALVE WITHIN THE SAME BOX.
13. SIZE OF VALVES ARE AS SHOWN ON PLAN. VALVES SHALL BE INSTALLED IN APPROVED BOXES WITH COVERS LARGE ENOUGH TO PERMIT MANUAL OPERATION. REMOTE CONTROL VALVES SHALL BE INSTALLED AT ANY OTHER LOCATION. OWNERS MAY ELECT LOCKING BOXES ON A PROJECT BY PROJECT BASIS.
14. QUICK COUPLING VALVES SHALL BE HUNTER INSTALLED PER DETAIL SHOWN. SWING JOINTS SHALL BE CONSTRUCTED USING ¾" SCHEDULE 80 ELBOWS. CONTRACTOR SHALL SUPPLY OWNER WITH TWO (2) H0-3-RC COUPLERS WITH (2) HK-33 KEYS AND TWO (2) HS-0 HOSE SWIVELS AS PART OF HIS CONTRACT.
15. IRRIGATION SYSTEM AUTOMATIC CONTROL SHALL BE HUNTER IC02 IN METAL WALL MOUNT (IC2-8-M). USE TWO-WIRE EZDM DECODER SYSTEM. USE EZ1 SINGLE-STATUS DECODER WITH STATUS LED PER ZONE. INSTALL RAIN AND FREEZE SENSORS. INSTALL PER MANUFACTURERS RECOMMENDATIONS. USE HUNTER PRO-S40 SURGE PROTECTORS AND CONNECT THE SURGE ARRESTOR GROUND WIRE TO EARTH GROUND HARDWARE. CONFIRM WIRING, GROUNDING AND SURGE PROTECTION REQUIREMENTS BEFORE INSTALLING.
16. DRIP IRRIGATION REMOTE CONTROL VALVES SHALL BE HUNTER IC2-01/LF-40 AS INDICATED. DRIP TUBING SHALL BE HUNTER HD-05 12-VC.
17. INSTALL DRIP TUBING/LINES PER MANUFACTURERS RECOMMENDATIONS. USE PLD-LOC FITTINGS PLD-LOC 075, PLD-LOC 080, PLD-LOC ELB, PLD-LOC CPL, PLD-LOC TEE, PLD-LOC ELB, PLD-LOC TEE, PLD-LOC TEE, PLD-075-TBEE, PLD-BV, USE ECO-INDICATOR ECO-ID. USE LINE FLUSHING VALVE HUNTER AFV-B.
18. DRIP TUBING SHALL BE SPACED 18" APART IN SHRUB AREAS. REFER TO MANUFACTURERS RECOMMENDATIONS.
19. PATIO PLANTER DRIP TUBING SHALL BE HUNTER MDL-05-06-BL WITH 1/4" BARBED FITTINGS. USE FILTER REGULATORS HY-100. SEE DETAIL OTHER SHEET. PRIOR COORDINATE SLEEVING INSTALLATION PRIOR TO FLATWORK.
20. TREE BUBBLERS SHALL USE HUNTER PRO-S08-PS30S BODIES WITH HUNTER MULTI-STREAM BUBBLER MODEL MSB-N-040 NOZZLES. SEE DETAIL FOR TREE DRIP RINGING OTHER DRIP CONTROLS.
21. ALL VALVE CONTROL WIRE SHALL BE SIZED PER MANUFACTURERS GUIDELINES. THE CONNECTIONS TO THE ACTUAL FIELD DISTANCE. ALL CONNECTIONS SHALL BE WATER-PROOF, KEPT TO A MINIMUM, AND LOCATED IN AN APPROVED BOX.
22. USE HUBBELL HOT BOX DROP OVER ENCLOSURE AND POLYMER CEMENT MOUNTING PAD FOR BACKFLOW DEVICE. PRODUCT LP1002682037.

[illegible]

L2.00 IRRIGATION NOTES

FIRM NO. 25020
P.O. BOX 964, POTH, TX 78147
210-818-3340

37 OF 43



AWR Designs, LLC
P.O. Box 1746
Aledo, Texas 76008
amanda@awr-designs.com
c. 512.517.5589




Know what's below.
Call before you dig.

S:\Users\jacob\2025\25002_25002_Hope Church - San Antonio\AutoCAD\25002_25002_Irrigation_Series.dwg

IRRIGATION LEGEND			
SYMBOL	DESCRIPTION	MANUFACTURER	MODEL NO.
	SPRAYS WITH PRO ADJ. NOZZLES	HUNTER	PROS-04-PRS30 (SEE PLAN FOR RADIUS)
	MP ROTATORS	HUNTER	PROS-04 (SEE PLAN FOR RADIUS)
	ROTORS WITH MPR NOZZLES	HUNTER	PGP-04 (SEE PLAN FOR RADIUS)
	MULTI-STREAM BUBBLERS	HUNTER	PROS-06-PRS30 W/ MSBN50H NOZZLES
	REMOTE CONTROL VALVE	HUNTER	ICV
	1.5" REDUCED PRESSURE ZONE	FEBCO	860 SERIES
	HDL DRIPLINE	HUNTER	HDL-06-12-CV
	LINE FLUSHING VALVE	HUNTER	AFV-B
	PRESSURE OPERATOR INDICATOR	HUNTER	ECO-ID
	D RIP CONTROL VALVE	HUNTER	ICZ-101-LF-40


IRRIGATION LEGEND	
SYMBOL	DESCRIPTION
	1" IRRIGATION METER
	HUNTER - ICC2 CONTROLLER WITH RAIN AND FREEZE SENSORS
	ISOLATION VALVE
	LATERAL PIPING REFER TO PLAN CLASS 200 PVC
	MAINLINE PIPING REFER TO PLAN SCH. 40 PVC, SIZED AS SHOWN (INSTALL THRUST BLOCKS AND AIR/VACUUM RELIEF VALVES AS NECESSARY TO PROTECT MAINLINE SYSTEM)
	IRRIGATION SLEEVE, SCH. 40 PVC, MIN. TWICE SIZE OF PIPE TO BE INSERTED, ONE SLEEVE PER PIPE
	CONTROL WIRING SLEEVE, 2" SCH. 40 PVC
	VALVE STATION # (WHERE D = DRIP TUBING, S = SPRAY, R = ROTOR, T = TREE DRIP)
	VALVE SIZE GPM



NOTE TO CONTRACTOR:
1. PLAN SHEETS DO NOT SHOW EXISTING AND PROPOSED UTILITIES FOR CLARITY ONLY. CONTRACTOR TO LOCATE ALL UTILITIES PRIOR TO INSTALLATION. CONTRACTOR IS TO USE EXTREME CAUTION IN DIGGING AND TRENCHING TO AVOID EXISTING AND PROPOSED UTILITIES.




APP. BY	
REVISIONS	
DATE	



4545 N LOOP 1604 W, SAN ANTONIO, TX 78249
L2.01 IRRIGATION PLAN

DATE: 6/9/2025
JOB NO.: 25002-01
DRAWN BY:
PAGE:



MARTIN MARIETTA REAL ESTATES
INVESTMENTS, LLC
BK. 17653, PG. 1296

NOTE TO CONTRACTOR:
1. PLAN SHEETS DO NOT SHOW EXISTING AND PROPOSED UTILITIES FOR CLARITY ONLY. CONTRACTOR TO LOCATE ALL UTILITIES PRIOR TO INSTALLATION. CONTRACTOR IS TO USE EXTREME CAUTION IN DIGGING AND TRENCHING TO AVOID EXISTING AND PROPOSED UTILITIES.



Know what's below.
Call before you dig.




COLLINS McRAE SURVEY NO. 391
ABSTRACT NO. 482
COUNTY BLOCK 4782

MATCHLINE REF. L2.01

MATCHLINE REF. L2.04

IRRIGATION LEGEND			
SYMBOL	DESCRIPTION	MANUFACTURER	MODEL NO.
10a	SPRAYS WITH PRO ADJ. NOZZLES	HUNTER	PROS-04-PRS30 (SEE PLAN FOR RADIUS)
R20	MP ROTATORS	HUNTER	PROS-04 (SEE PLAN FOR RADIUS)
25R	ROTORS WITH MPR NOZZLES	HUNTER	PGP-04 (SEE PLAN FOR RADIUS)
◇	MULTI-STREAM BUBBLERS	HUNTER	PROS-06-PRS30 W/ MSBNSOH NOZZLES
⊕	REMOTE CONTROL VALVE	HUNTER	ICV
■	1.5" REDUCED PRESSURE ZONE	FEBCO	860 SERIES
▨	HDL DRIPLINE	HUNTER	HDL-06-12-CV
⊖	LINE FLUSHING VALVE	HUNTER	AFV-B
⊙	PRESSURE OPERATOR INDICATOR	HUNTER	ECO-ID
⊕	DRIP CONTROL VALVE	HUNTER	ICZ-101-LF-40


IRRIGATION LEGEND	
SYMBOL	DESCRIPTION
⊕	1" IRRIGATION METER
⊖	HUNTER - ICC2 CONTROLLER WITH RAIN AND FREEZE SENSORS
⊕	ISOLATION VALVE
→	LATERAL PIPING REFER TO PLAN CLASS 200 PVC
→	MAINLINE PIPING REFER TO PLAN SCH. 40 PVC, SIZED AS SHOWN (INSTALL THRUST BLOCKS AND AIR/VACUUM RELIEF VALVES AS NECESSARY TO PROTECT MAINLINE SYSTEM)
=====	IRRIGATION SLEEVE, SCH. 40 PVC, MIN. TWICE SIZE OF PIPE TO BE INSERTED, ONE SLEEVE PER PIPE
=====	CONTROL WIRING SLEEVE, 2" SCH. 40 PVC
D1 1" 8.8	VALVE STATION # (WHERE D = DRIP TUBING, S = SPRAY, R = ROTOR, T = TREE DRIP) VALVE SIZE GPM




















4545 N LOOP 1604 W, SAN ANTONIO, TX 78249

L2.02 IRRIGATION PLAN

DATE: 6/9/2025
JOB NO.: 25002-01
DRAWN BY:
PAGE:





IRRIGATION LEGEND			
SYMBOL	DESCRIPTION	MANUFACTURER	MODEL NO.
	SPRAYS WITH PRO ADJ. NOZZLES	HUNTER	PROS-04-PR30 (SEE PLAN FOR RADIUS)
	MP ROTATORS	HUNTER	PROS-04 (SEE PLAN FOR RADIUS)
	ROTORS WITH MPR NOZZLES	HUNTER	PQP-04 (SEE PLAN FOR RADIUS)
	MULTI-STREAM BUBBLERS	HUNTER	PROS-06-PRS30 W/ MSBN50H NOZZLES
	REMOTE CONTROL VALVE	HUNTER	ICV
	1.5" REDUCED PRESSURE ZONE	FESCO	880 SERIES
	HDL DRIPLINE	HUNTER	HDL-06-12-CV
	LINE FLUSHING VALVE	HUNTER	AFV-B
	PRESSURE OPERATOR INDICATOR	HUNTER	ECO-ID
	DRIIP CONTROL VALVE	HUNTER	ICZ-101-LF-40

IRRIGATION LEGEND		
SYMBOL	DESCRIPTION	
	1" IRRIGATION METER	
	HUNTER - ICC2 CONTROLLER WITH RAIN AND FREEZE SENSORS	
	ISOLATION VALVE	
	LATERAL PIPING	REFER TO PLAN CLASS 200 PVC
	MAINLINE PIPING REFER TO PLAN SCH. 40 PVC, SIZED AS SHOWN (INSTALL THRUST BLOCKS AND AIR/VACUUM RELIEF VALVES AS NECESSARY TO PROTECT MAINLINE SYSTEM)	
	IRRIGATION SLEEVE, SCH. 40 PVC, MIN. TWICE SIZE OF PIPE TO BE INSERTED, ONE SLEEVE PER PIPE CONTROL WIRING SLEEVE, 2" SCH. 40 PVC	
	VALVE STATION # (WHERE D = DRIP TUBING, S = SPRAY, R = ROTOR, T = TREE DRIP) VALVE SIZE GPM	

NOTE TO CONTRACTOR:

1. PLAN SHEETS DO NOT SHOW EXISTING AND PROPOSED UTILITIES FOR CLARITY ONLY. CONTRACTOR TO LOCATE ALL UTILITIES PRIOR TO INSTALLATION. CONTRACTOR IS TO USE EXTREME CAUTION IN DIGGING AND TRENCHING TO AVOID EXISTING AND PROPOSED UTILITIES.







NTS




N.T.S.




N.T.S.



N.T.S



N.T.S.



N.T.S.



N.T.S.




N.T.S.




N.T.S.




N.T.




NTC



NT



NTC



1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

Permanent Stormwater Section Form

Attachment G

Inspection, Maintenance, Repair, and Retrofit Plan

Maintenance to the Batch Detention Basin should have record and kept on site. The detention pond is part of the water quality pond and will be subject to the same inspection and maintenance requirements. City of San Antonio and Texas Commission of Environmental Quality (TCEQ) shall be followed for the inspection and maintenance of the detention and batch detention pond. Below is a list of TCEQ guidelines for the Batch Detention Basin.

Inspections. Inspections should take place a minimum of twice a year. One inspection should take place during wet weather to determine if the basin is meeting the target detention time of 12 hours and a drawdown time of no more than 48 hours. The remaining inspections should occur between storm events so that manual operation of the valve and controller can be verified. The level sensor in the basin should be inspected and any debris or sediment in the area should be removed. The outlet structure and the trash screen should be inspected for signs of clogging. Debris and sediment should be removed from the orifice and outlet(s) as described in previous sections. Debris obstructing the valve should be removed. During each inspection, erosion areas inside and downstream of this BMP should be identified and repaired/revegetated immediately.

Mowing. The basin, basin side-slopes, and embankment of the basin must be mowed to prevent woody growth and control weeds. A mulching mower should be used, or the grass clippings should be caught and removed. Mowing should take place at least twice a year, or more frequently if vegetation exceeds 18 inches in height. More frequent mowing to maintain aesthetic appeal may be necessary in landscaped areas.

Litter and Debris Removal. Litter and debris removal should take place at least twice a year, as part of the periodic mowing operations and inspections. Debris and litter should be removed from the surface of the basin. Particular attention should be paid to floatable debris around the outlet structure. The outlet should be checked for possible clogging or obstructions and any debris removed.

Erosion control. The basin side slopes and embankment all may periodically suffer from slumping and erosion. To correct these problems, corrective action, such as regrading and revegetation, may be necessary. Correction of erosion control should take place whenever required based on the periodic inspections.

Nuisance Control. Standing water or soggy conditions may occur in the basin. Some standing water may occur after a storm event since the valve may close with 2 to 3 inches of water in the basin. Some flow into the basin may also occur between storms due to spring flow and residential water use that enters the storm sewer system. Twice a year, the facility should be evaluated in terms of nuisance control (insects, weeds, odors, algae, etc.).

Structural Repairs and Replacement. With each inspection, any damage to structural elements of the basin (pipes, concrete drainage structures, retaining walls, etc.) should be identified and repaired


immediately. An example of this type of repair can include patching of cracked concrete, sealing of voids, removal of vegetation from cracks and joints. The various inlet/outlet structures in a basin will eventually deteriorate and must be replaced.

Sediment Removal. A properly designed batch detention basin will accumulate quantities of sediment over time. The accumulated sediment can detract from the appearance of the facility and reduce the pollutant removal performance of the facility. The sediment also tends to accumulate near the outlet structure and can interfere with the level sensor operation. Sediment shall be removed from the basin at least every 5 years, when sediment depth exceeds 6 inches, when the sediment interferes with the level sensor or when the basin does not drain within 48 hours. Care should be taken not to compromise the basin lining during maintenance.

Logic Controller. The Logic Controller should be inspected as part of the twice yearly investigations. Verify that the external indicators (active, cycle in progress) are operating properly by turning the controller off and on, and by initiating a cycle by triggering the level sensor in the basin. The valve should be manually opened and closed using the open/close switch to verify valve operation and to assist in inspecting the valve for debris. The solar panel should be inspected and any dust or debris on the panel should be carefully removed. The controller and all other circuitry and wiring should be inspected for signs of corrosion, damage from insects, water leaks, or other damage. At the end of the inspection, the controller should be reset.

Region 13, San Antonio Office
14250 Judson Rd
San Antonio TX 78233-4480
Main Phone: 210-545-4329
Spill Response (24 hour): 800-832-8224


Nathan Scoggins


Date

Permanent Stormwater Section Form

Attachment H

Pilot-Scale Field Testing Plan

No pilot-scale field testing plan will be used.

Permanent Stormwater Section Form

Attachment I

Measures for Minimizing Surface Stream Contamination

Any points where discharge from the site is concentrated and erosive velocities exist will include appropriately sized energy dissipaters or rock rip rap to reduce velocities to non-erosive levels.

Agent Authorization Form
For Required Signature
Edwards Aquifer Protection Program
Relating to 30 TAC Chapter 213
Effective June 1, 1999

I Nathan Scoggins
Print Name
Lead Parishioner
Title - Owner/President/Other
of Hope Center Church
Corporation/Partnership/Entity Name
have authorized Kyler Felux
Print Name of Agent/Engineer
of Felux Engineering
Print Name of Firm

to represent and act on the behalf of the above named Corporation, Partnership, or Entity for the purpose of preparing and submitting this plan application to the Texas Commission on Environmental Quality (TCEQ) for the review and approval consideration of regulated activities.

I also understand that:


1. The applicant is responsible for compliance with 30 Texas Administrative Code Chapter 213 and any condition of the TCEQ's approval letter. The TCEQ is authorized to assess administrative penalties of up to \$10,000 per day per violation.
2. For those submitting an application who are not the property owner, but who have the right to control and possess the property, additional authorization is required from the owner.
3. Application fees are due and payable at the time the application is submitted. The application fee must be sent to the TCEQ cashier or to the appropriate regional office. The application will not be considered until the correct fee is received by the commission.
4. A notarized copy of the Agent Authorization Form must be provided for the person preparing the application, and this form must accompany the completed application.
5. No person shall commence any regulated activity on the Edwards Aquifer Recharge Zone, Contributing Zone or Transition Zone until the appropriate application for the activity has been filed with and approved by the Executive Director.

SIGNATURE PAGE:

Nathan Scoggins
Applicant's Signature

7/14/25
Date

THE STATE OF Texas §
County of Bexar §



BEFORE ME, the undersigned authority, on this day personally appeared Nathan Scoggins known to me to be the person whose name is subscribed to the foregoing instrument, and acknowledged to me that (s)he executed same for the purpose and consideration therein expressed.

GIVEN under my hand and seal of office on this 14 day of July, 2025.

Irma T. Ramirez
NOTARY PUBLIC
IRMA T. Ramirez
Typed or Printed Name of Notary

MY COMMISSION EXPIRES: March 21, 2028

Application Fee Form

Texas Commission on Environmental Quality

Name of Proposed Regulated Entity: Hope Center Church

Regulated Entity Location: San Antonio, TX

Name of Customer: Nathan Scoggins

Contact Person: Nathan Scoggins

Phone: 210-842-8686

Customer Reference Number (if issued): CN _____

Regulated Entity Reference Number (if issued): RN _____

Austin Regional Office (3373)

☐ Hays

☐ Travis

☐ Williamson

San Antonio Regional Office (3362)

☒ Bexar

☐ Medina

☐ Uvalde

☐ Comal

☐ Kinney

Application fees must be paid by check, certified check, or money order, payable to the **Texas Commission on Environmental Quality**. Your canceled check will serve as your receipt. **This form must be submitted with your fee payment.** This payment is being submitted to:

☐ Austin Regional Office

☒ San Antonio Regional Office

☐ Mailed to: TCEQ - Cashier

☒ Overnight Delivery to: TCEQ - Cashier

Revenues Section

Mail Code 214

P.O. Box 13088

Austin, TX 78711-3088

12100 Park 35 Circle

Building A, 3rd Floor

Austin, TX 78753

(512)239-0357

Site Location (Check All That Apply):


☒ Recharge Zone

☐ Contributing Zone

☐ Transition Zone

Type of Plan	Size	Fee Due
Water Pollution Abatement Plan, Contributing Zone Plan: One Single Family Residential Dwelling	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Multiple Single Family Residential and Parks	Acres	\$
Water Pollution Abatement Plan, Contributing Zone Plan: Non-residential	8.499 Acres	\$ 5000
Sewage Collection System	L.F.	\$
Lift Stations without sewer lines	Acres	\$
Underground or Aboveground Storage Tank Facility	Tanks	\$
Piping System(s)(only)	Each	\$
Exception	Each	\$
Extension of Time	Each	\$

Signature: _____



Date: 7-22-2025

Application Fee Schedule

Texas Commission on Environmental Quality

Edwards Aquifer Protection Program 30 TAC Chapter 213 (effective 05/01/2008)

Water Pollution Abatement Plans and Modifications

Contributing Zone Plans and Modifications

<i>Project</i>	<i>Project Area in Acres</i>	<i>Fee</i>
One Single Family Residential Dwelling	< 5	\$650
Multiple Single Family Residential and Parks	< 5	\$1,500
	5 < 10	\$3,000
	10 < 40	\$4,000
	40 < 100	\$6,500
	100 < 500	\$8,000
	≥ 500	\$10,000
Non-residential (Commercial, industrial, institutional, multi-family residential, schools, and other sites where regulated activities will occur)	< 1	\$3,000
	1 < 5	\$4,000
	5 < 10	\$5,000
	10 < 40	\$6,500
	40 < 100	\$8,000
	≥ 100	\$10,000

Organized Sewage Collection Systems and Modifications

<i>Project</i>	<i>Cost per Linear Foot</i>	<i>Minimum Fee- Maximum Fee</i>
Sewage Collection Systems	\$0.50	\$650 - \$6,500

Underground and Aboveground Storage Tank System Facility Plans and Modifications

<i>Project</i>	<i>Cost per Tank or Piping System</i>	<i>Minimum Fee- Maximum Fee</i>
Underground and Aboveground Storage Tank Facility	\$650	\$650 - \$6,500

Exception Requests

<i>Project</i>	<i>Fee</i>
Exception Request	\$500

Extension of Time Requests

<i>Project</i>	<i>Fee</i>
Extension of Time Request	\$150



TCEQ Core Data Form

For detailed instructions on completing this form, please read the Core Data Form Instructions or call 512-239-5175.

SECTION I: General Information

1. Reason for Submission (If other is checked please describe in space provided.)		
<input checked="" type="checkbox"/> New Permit, Registration or Authorization (Core Data Form should be submitted with the program application.)		
<input type="checkbox"/> Renewal (Core Data Form should be submitted with the renewal form)		<input type="checkbox"/> Other
2. Customer Reference Number (if issued)	Follow this link to search for CN or RN numbers in Central Registry**	3. Regulated Entity Reference Number (if issued)
CN		RN

SECTION II: Customer Information

4. General Customer Information		5. Effective Date for Customer Information Updates (mm/dd/yyyy)	
<input checked="" type="checkbox"/> New Customer <input type="checkbox"/> Update to Customer Information <input type="checkbox"/> Change in Regulated Entity Ownership			
<input type="checkbox"/> Change in Legal Name (Verifiable with the Texas Secretary of State or Texas Comptroller of Public Accounts)			
The Customer Name submitted here may be updated automatically based on what is current and active with the Texas Secretary of State (SOS) or Texas Comptroller of Public Accounts (CPA).			
6. Customer Legal Name (If an individual, print last name first: eg: Doe, John)		If new Customer, enter previous Customer below:	
Hope Center Church Inc			
7. TX SOS/CPA Filing Number	8. TX State Tax ID (11 digits)	9. Federal Tax ID (9 digits)	10. DUNS Number (if applicable)
0156603501	17423561335		
11. Type of Customer:	<input checked="" type="checkbox"/> Corporation	<input type="checkbox"/> Individual	Partnership: <input type="checkbox"/> General <input type="checkbox"/> Limited
Government: <input type="checkbox"/> City <input type="checkbox"/> County <input type="checkbox"/> Federal <input type="checkbox"/> Local <input type="checkbox"/> State <input type="checkbox"/> Other	<input type="checkbox"/> Sole Proprietorship	<input type="checkbox"/> Other:	
12. Number of Employees		13. Independently Owned and Operated?	
<input checked="" type="checkbox"/> 0-20 <input type="checkbox"/> 21-100 <input type="checkbox"/> 101-250 <input type="checkbox"/> 251-500 <input type="checkbox"/> 501 and higher		<input type="checkbox"/> Yes <input type="checkbox"/> No	
14. Customer Role (Proposed or Actual) – as it relates to the Regulated Entity listed on this form. Please check one of the following			
<input checked="" type="checkbox"/> Owner <input type="checkbox"/> Operator <input type="checkbox"/> Owner & Operator <input type="checkbox"/> Other:			
<input type="checkbox"/> Occupational Licensee <input type="checkbox"/> Responsible Party <input type="checkbox"/> VCP/BSA Applicant			
15. Mailing Address:	4545 N Loop 1604 W		
City	San Antonio	State	TX
ZIP	78249	ZIP + 4	
16. Country Mailing Information (if outside USA)		17. E-Mail Address (if applicable)	
		budde54@yahoo.com	

18. Telephone Number	19. Extension or Code	20. Fax Number (if applicable)
(210) 842-8686		() -

SECTION III: Regulated Entity Information

21. General Regulated Entity Information (If "New Regulated Entity" is selected, a new permit application is also required.)							
<input checked="" type="checkbox"/> New Regulated Entity <input type="checkbox"/> Update to Regulated Entity Name <input type="checkbox"/> Update to Regulated Entity Information							
The Regulated Entity Name submitted may be updated, in order to meet TCEQ Core Data Standards (removal of organizational endings such as Inc, LP, or LLC).							
22. Regulated Entity Name (Enter name of the site where the regulated action is taking place.)							
Hope Center Church Addition							
23. Street Address of the Regulated Entity: (No PO Boxes)	4545 N Loop 1604 W						
	City	San Antonio	State	TX	ZIP	78249	ZIP + 4
24. County							

If no Street Address is provided, fields 25-28 are required.

25. Description to Physical Location:						
26. Nearest City				State	Nearest ZIP Code	
Latitude/Longitude are required and may be added/updated to meet TCEQ Core Data Standards. (Geocoding of the Physical Address may be used to supply coordinates where none have been provided or to gain accuracy).						
27. Latitude (N) In Decimal:		28. Longitude (W) In Decimal:				
Degrees	Minutes	Seconds	Degrees	Minutes	Seconds	
29. Primary SIC Code (4 digits)	30. Secondary SIC Code (4 digits)	31. Primary NAICS Code (5 or 6 digits)	32. Secondary NAICS Code (5 or 6 digits)			
8661		813110				
33. What is the Primary Business of this entity? (Do not repeat the SIC or NAICS description.)						
Church for worship and educational purposes						
34. Mailing Address:	4545 N Loop 1604 W					
	City	San Antonio	State	TX	ZIP	78249
35. E-Mail Address:	hopecenterchurchsanantonio@gmail.com					
36. Telephone Number	37. Extension or Code		38. Fax Number (if applicable)			
(210)764-3100			() -			

39. TCEQ Programs and ID Numbers Check all Programs and write in the permits/registration numbers that will be affected by the updates submitted on this form. See the Core Data Form instructions for additional guidance.

<input type="checkbox"/> Dam Safety	<input type="checkbox"/> Districts	<input checked="" type="checkbox"/> Edwards Aquifer	<input type="checkbox"/> Emissions Inventory Air	<input type="checkbox"/> Industrial Hazardous Waste
<input type="checkbox"/> Municipal Solid Waste	<input type="checkbox"/> New Source Review Air	<input type="checkbox"/> OSSF	<input type="checkbox"/> Petroleum Storage Tank	<input type="checkbox"/> PWS
<input type="checkbox"/> Sludge	<input checked="" type="checkbox"/> Storm Water	<input type="checkbox"/> Title V Air	<input type="checkbox"/> Tires	<input type="checkbox"/> Used Oil
<input type="checkbox"/> Voluntary Cleanup	<input type="checkbox"/> Wastewater	<input type="checkbox"/> Wastewater Agriculture	<input type="checkbox"/> Water Rights	<input type="checkbox"/> Other:

SECTION IV: Preparer Information

40. Name:	Kyler Felux	41. Title:	Project Manager
42. Telephone Number	43. Ext./Code	44. Fax Number	45. E-Mail Address
(210)818-3340		() -	feluxeng@gmail.com

SECTION V: Authorized Signature

46. By my signature below, I certify, to the best of my knowledge, that the information provided in this form is true and complete, and that I have signature authority to submit this form on behalf of the entity specified in Section II, Field 6 and/or as required for the updates to the ID numbers identified in field 39.

Company:	Hope Center Church	Job Title:	Pastor
Name (In Print):	Nathan Scoggins	Phone:	(210) 764-3100
Signature:	Nathan Scoggins	Date:	7/14/25