

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: February 24, 2012

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Building 7 Old Casting Building furnace demolition. Building 25 Power House demolition and processing. Smokestack demolition and clean up.</p>
<p><u>ACM Abatement:</u> None this week.</p>
<p><u>Hazardous Materials Removal:</u> Two loads of hazardous debris was removed from the Building 7 furnace area.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational during all demo and hazwaste activities. Conducting continuous wind speed and direction monitoring. 2-20 - 1:30 a stop work particulate concentration was detected. All work activities ceased for 30-minutes while dust suppression measures were increased. No further action levels occurred during the work day. 2-22 - 1:00 a stop work particulate concentration was detected. All work activities ceased for 30-minutes while dust suppression measures were increased. No further action levels occurred during the work day. 2-24 - No work conducted at the site due to high northerly winds. 2-25 - No work conducted at the site due to thunderstorms.</p>
<p><u>Other</u> - 2-26 - 12:40 Work ceased at the site due to mechanical issues with the wall saw being used for stack demolition.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 3/2/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Complete Smokestack demolition.
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 3/9/12	Continue Demo and Hazwaste Removal
	Commence Facility 3 demolition.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	2	106	40.22	1354.26	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	8	0	56.52	
Non Friable ACM	0	219	0	2591.35	
Class II	43	1410	880.98	25,392.13	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	112	0			112	
Project Totals	9,201.75	1,841.0			11,043	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	112	-	0	832	
Project Totals	31,062	11,043	38,450	0	80,555	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.