

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: March 2, 2012

**Weekly Activities - Description of Major Tasks Accomplished**

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Facility 2 and Building 25 Power House cleanup and processing. Smokestack demolition and clean up.</p>
<p><u>ACM Abatement:</u> None this week.</p>
<p><u>Hazardous Materials Removal:</u> None this week.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational during all demo and hazwaste activities. Conducting continuous wind speed and direction monitoring. 3-3 - No work conducted at the site due to high northerly winds.</p>
<p><u>Other</u> - On-going storm drain BMP and wind tarp maintenance.</p>

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

Week Ending - 3/9/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Complete Smokestack demolition.
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

**Week 2**

Week Ending - 3/16/12	Continue Demo and Hazwaste Removal
	Commence Facility 3 demolition.

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	106	0	1354.26	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	8	0	56.52	
Non Friable ACM	0	219	0	2591.35	
Class II	44	1454	879.86	26,271.99	

\*Units in gallons

**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	130.2	0			130.2	
Project Totals	9,331.45	1,841.0			11,172	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	130.2	-	0	850	
Project Totals	31,782	11,172	38,450	0	81,404	

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



### **Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
Daily tailgate meetings are conducted every day at 7:00 am.

### **Open Action Items**

None this week.