

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: April 20, 2012

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Facility 4 demolition.</p>
<p><u>ACM Abatement:</u> Facility 4 NFACM and friable ACM abatement.</p>
<p><u>Hazardous Materials Removal:</u> Transported rinsate generated during container storage area triple rinsing to the Texas Molecular facility in Corpus Christi for disposal.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program. (2) E-Bam units operational during all demo, ACM abatement, and hazwaste removal activities. 4-16 - Work did not start due to high northerly wind with thunderstorms. 4-17 - Stop work action levels reached at 8:30 and 11:00 am - all work ceased for the day after the second action level. 4- 18 - Stop work action level reached at 10:00 am - no further action levels occurred for the remainder of the work day. 4-19 - Stop work action level reached at 8:30 am - no further action levels occurred for the remainder of the work day.</p>
<p><u>Other</u> - None this week.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 4/27/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Facility 4 demolition.
	Continue Facility 4 ACM abatement.
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 5/4/12	Continue Demo and Hazwaste Removal
	Continue Facility 4 ACM abatement/demolition.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	108	0	1390.15	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	1	27	3056	126,128	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	29	0	310.94	
Friable ACM	0	8	0	56.52	
Non Friable ACM	4	233	13.96	2646.90	
Class II	26	1690	433.29	30,616.19	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	95	37.5			132.5	
Project Totals	10,129.70	2,082.0			12,212	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	132.5	106	0	958	
Project Totals	36,822	12,212	38,796	0	87,829	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.