

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: May 4, 2012

Weekly Activities - Description of Major Tasks Accomplished

<u>Public Relations</u> : None this week.
<u>Plans and Permitting</u> : None this week.
<u>Demolition</u> : Continued Facility 4 demolition.
<u>ACM Abatement</u> : None this week.
<u>Hazardous Materials Removal</u> : Removed and disposed of material from site storm drains and from the Facility 2 furnace.
<u>Air Monitoring</u> : - Conducting air monitoring in accordance with air monitoring program. (2) E-Bam units operational during all demo, ACM abatement, and hazwaste removal activities. 5/4 - 0930 action level reading occurred. Dust suppression measures were increased and no further actions levels occurred during the work day.
<u>Other</u> - Continued cleanup in Facility 2 area. Concrete/rebar was trimmed on tanks south of Facility 2.

Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 5/10/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Facility 4 demolition.
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 5/17/12	Continue Demo and Hazwaste Removal
	Continue Facility 4 demolition.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	4	112	40.26	1430.41	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	27	0	126,128	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	29	0	310.94	
Friable ACM	1	9	10.34	66.86	
Non Friable ACM	1	235	2.3	2651.50	
Class II	32	1755	552.98	31,703.72	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	62.5	0			62.5	
Project Totals	10,283.70	2,082.0			12,366	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	62.5	-	0	783	
Project Totals	38,262	12,366	38,796	0	89,424	

Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.

Weekly Status Report Former ASARCO-Encycle Facility Demolition

