

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



**Weekending: September 9, 2011**

### Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> A media day was hosted on Friday September 9, 2011 to provide additional coverage of smoke stack ACM abatement and demolition activities.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Number Bins (Building 10), East Cellhouse (Building 16), Facility 1, and West Cellhouse (Building 26) concrete and steel processing. Removing rail road track along northern side of facility.</p>
<p><u>ACM Abatement:</u> NFACM Smoke Stack abatement. Friable pipe wrap West Cell House. Facility 2 galbestos siding.</p>
<p><u>Hazardous Materials Removal:</u> None this week.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. Air sample laboratory results for samples collected on August 25th when the wind direction was variable and included a northerly component during part of the day. The lead concentration (0.000231 mg/m<sup>3</sup>) exceeded the northerly wind component action and stop work level of 0.00015 mg/m<sup>3</sup>. Therefore, for the next two weeks (from September 2 through September 16), when the wind direction has a northerly component the action levels and stop work levels measured by the E-Bam monitors will need to be reduced to a 0.023 action level and a 0.029 action level. September 7 and 9, 2011 - Particulate levels exceeded action levels which resulted in implementing additional dust suppression measures including but not limited to adding more water to work areas and roadways.</p>
<p><u>Other</u> - Erecting mast climber. Conducting routine SWP3 inspection and maintenance.</p>

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

9/16/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities -Smokestack
	Demo operations -West Cell House
	Continue hazwaste removal operations
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program
	Receive stack equipment on site

**Week 2**

9/23/2011 -	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Commence Stack Equipment assembly

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



### Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	37	0	442.01	
< 60 mm Haz. Waste	0	31	0	394.96	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	21	0	292.26	
Caustic Solids	0	22	0	226.56	
Friable ACM	0	6	0	40.97	
Non Friable ACM	3	189	11.73	2452.15	
Class II	30	569	577.23	9,397.66	

\*Units in gallons

### On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	214.75	50.75			265.5	
Project Totals	5,271.75	1042.25			6,314.00	

### On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	700	265.5	1,242.00	0	2,208	
Project Totals	14,582	6,314.00	26,774.25	0	47,670	

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



### **Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
Daily tailgate meetings are conducted every day at 7:00 am.

### **Open Action Items**

None this week.