

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



**Weekending: December 16, 2011**

### Weekly Activities - Description of Major Tasks Accomplished

Public Relations: None this week.

Plans and Permitting: None this week.

Demolition: Continue Building 25 demolition. Continue Smokestack demolition. Complete demolition of Facility 2 concrete tanks.

ACM Abatement: Abatement of friable pipe wrap in Facility 4.

Hazardous Materials Removal: Disposal of neutralized caustic/acid from Building 25.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. 12-12 & 12-16 - Action levels reached at 12:30 and 5:00 p.m., respectively, worked ceased for 30-minutes while increased dust control measures were put in place. 12-13 - Stop work level reached at 8:30 am. All work ceased and additional duct control measures were added. No further elevated particulate levels were measured on 12-13.

Other - Collected samples of insulation on the drum and furnace in Facility 4 and submitted for analysis for asbestos. Testing indicates that the material is positive for friable asbestos. These areas were inaccessible during the original asbestos survey.

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

Week Ending - 12/23/2011	Project Shut Down for Holiday Break
--------------------------	-------------------------------------

**Week 2**

Week Ending - 12/30/2011	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Smokestack Demolition.

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	99	0	1234.89	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	2	27	19.14	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	6	0	40.97	
Non Friable ACM	0	213	0	2569.78	
Class II	46	1077	915.44	18,833.04	

\*Units in gallons


**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	185	60			245	
Project Totals	7,744.50	1,727			9,471.50	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	245	1,240	0	2,205	
Project Totals	24,582	9,471.50	36,550	0	70,604	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



**Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
Daily tailgate meetings are conducted every day at 7:00 am.

**Open Action Items**

None this week.