

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: November 4, 2011

Weekly Activities - Description of Major Tasks Accomplished

Public Relations: None this week.

Plans and Permitting: None this week.

Demolition: Continued Facility 2 demolition.

ACM Abatement: NFACM Smoke Stack abatement. Facility 2 abatement of friable pipe coating.

Hazardous Materials Removal: Neutralized sulfuric removed.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. E-BAM (real time particulate concentration) Action Levels and Stop Work Levels have been reduced by a factor of 3.93 during the next two weeks (October 28 - November 11, 2011). October 31 - Demolition and abatement activities were stopped at 10:30 pm due to two stop work particulate levels that occurred during the work day. Demolition and abatement activities were stopped on November 3 due to wind with a northerly component over 15 mph.

Other - None this week.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 11/11/2011	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	ACM abatement activities -Smokestack
	Demo operations -Facility 2
	Continue hazwaste removal operations
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 11/18/2011	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	5	73	74.89	757.42	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	4	25	85.89	378.15	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	6	0	40.97	
Non Friable ACM	7	203	32.31	2523.58	
Class II	11	964	153.97	16,650.72	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	178.75	47.5			226.25	
Project Totals	6,729.25	1,433			8,161.75	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	226.25	652.25	0	1,599	
Project Totals	20,262	8,161.75	33,224.50	0	61,648	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.