

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: January 13, 2012

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations</u>: None this week.</p>
<p><u>Plans and Permitting</u>: None this week.</p>
<p><u>Demolition</u>: Continue Smokestack demolition, Power House demolition/processing, and Facility 2 clean-up.</p>
<p><u>ACM Abatement</u>: Building 47 friable pipe coating.</p>
<p><u>Hazardous Materials Removal</u>: None this week.</p>
<p><u>Air Monitoring</u>: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.</p>
<p><u>Other</u> - Requested site shutdown due to northerly winds Monday 1/9/12. Work stoppage 07:00 Tuesday 1/10/12 due wind over 15 mph. Limited work activites conducted on Thursday 1/12/12 due to northly winds. Installed geotextile fabric on Building 26 Footprint with project completion on Friday 1/13/12.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 1/20/2013	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Smokestack demolition.
	Demo operations - Building 25 (Powerhouse)
	Continue hazwaste removal operations
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 1/27/12	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Smokestack Demolition.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	99	0	1234.89	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	8	0	56.52	
Non Friable ACM	0	215	0	2581.40	
Class II	14	1157	245.76	20,325.77	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	193	38			231	
Project Totals	8,210.50	1,845.5			10,056	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	231	385	0	1,336	
Project Totals	26,742	10,056	37,565	0	74,363	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.