

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: January 20, 2012

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Continue Smokestack demolition. Maintained increased dust suppression measures and daily cleanup of saw cutting particulate in the area around the Smokestack. Continue Power House material processing. Facility 2 and West Cell House area clean-up. Lettered bins and Cooling Tower concrete processing.</p>
<p><u>ACM Abatement:</u> Building 2 and 47 friable pipe coating.</p>
<p><u>Hazardous Materials Removal:</u> None this week.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. 1-19 - Stop work particulate reading occurred at 11 a.m., additional dust suppression measures were implemented and no further action levels occurred during the work day.</p>
<p><u>Other</u> - Continued on-going maintenance on 10' tarp fence. Continued increased dust suppression and daily clean up on stack area.</p>

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

Week Ending - 1/27/2013	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Smokestack demolition.
	Continue hazwaste removal operations
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

**Week 2**

Week Ending - 2/3/12	Continue ACM Abatement Activities
	Continue Demo and Hazwaste Removal
	Smokestack Demolition.

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	99	0	1234.89	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	8	0	56.52	
Non Friable ACM	1	216	2.83	2584.23	
Class II	46	1203	904.97	21,230.74	

\*Units in gallons

**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	179	50			229	
Project Totals	8,389.50	1,895.5			10,285	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	229	500	0	1,449	
Project Totals	27,462	10,285	38,450	0	76,197	

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



### **Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
Daily tailgate meetings are conducted every day at 7:00 am.

### **Open Action Items**

None this week.