

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: January 27, 2012

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Building 25 Power House demolition and steel processing, load out steel. Building 7 Old Casting Building demolition of ovens. Cooling Tower demolition, load out concrete and processing concrete. Smoke Stack demolition and on-going clean-up.</p>
<p><u>ACM Abatement:</u> Building 47 friable pipe coating. Building 25 Power House NFACM Galbestos. ACM Abatement activities have been completed on Buildings 46 and 47. Abatement crews will remobilize to the site to abatement remaining ACM on building 4 when stack demolition allows for safe access to the area.</p>
<p><u>Hazardous Materials Removal:</u> None this week.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. 1/25 Work stoppage at 11:30 due to high north wind. No demolition or abatement was started due to rain in the early morning and high northerly winds prior to lunch. 1/27 Work Stoppage action level at 9:00am, increased dust suppression measures, no further action levels during the work day. 1/26 & 1/28 Shut down due to wind out of north.</p>
<p><u>Other</u> - 1/27 - TCEQ on site visit to monitor air and collect soil samples.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 2/3/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Smokestack demolition.
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 2/10/12	Continue Demo and Hazwaste Removal
	Smokestack Demolition.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	1	100	18.81	1253.7	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	8	0	56.52	
Non Friable ACM	3	219	7.12	2591.35	
Class II	42	1244	818.8	22,049.54	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	154.5	40.5			195	
Project Totals	8,544.00	1,936.0			10,480	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	195	243	0	1,158	
Project Totals	28,182	10,480	38,693	0	77,355	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.