

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: February 17, 2012

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Building 7 Old Casting Building furnace demolition. Building 25 Power House demolition and processing. Smokestack demolition and clean up.</p>
<p><u>ACM Abatement:</u> None this week.</p>
<p><u>Hazardous Materials Removal:</u> None this week.</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational during all demo and hazwaste activities. Conducting continuous wind speed and direction monitoring. During the period (February 6 – February 20, 2012) E-BAM real-time particulate concentration Action Levels and Stop Work Levels have been reduced by a factor of 1.14 2-14 - 1:00 pm particulate action level, work stopped for 30 minutes while dust suppression measures were increased. 2-16 - 3:30 pm all project work stopped for the day due to high northerly wind. 2-17 - 2:10 all work stopped for the day due to thunderstorms. 2-18 - No project work for the day due to high northerly wind. 2-19 - 8:30 am particulate action level, work stopped for 30 minutes while dust suppression measures were increased.</p>
<p><u>Other</u> - Routine/post precipitation event BMP maintenance being performed.</p>

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Two-Week Look Ahead - Identification of Major Project Activities Planned**

**Week 1**

Week Ending - 2/24/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Smokestack demolition.
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

**Week 2**

Week Ending - 3/2/12	Continue Demo and Hazwaste Removal
	Smokestack Demolition.

**Weekly Status Report Former ASARCO-Encycle Facility Demolition**



**Material Export Summary**

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	104	0	1314.04	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	8	0	56.52	
Non Friable ACM	0	219	0	2591.35	
Class II	21	1367	421.41	24,511.15	

\*Units in gallons

**On-Site Labor Hours Summary -ERP**

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	176.5	0			176.5	
Project Totals	9,089.75	1,841.0			10,931	

**On-Site Labor Hours Summary - Project Total**

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	176.5	-	0	897	
Project Totals	30,342	10,931	38,450	0	79,723	

## Weekly Status Report Former ASARCO-Encycle Facility Demolition



### **Health and Safety**

On-going site orientations are conducted every Monday at 9:00 am.  
Daily tailgate meetings are conducted every day at 7:00 am.

### **Open Action Items**

None this week.