

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: March 9, 2012

Weekly Activities - Description of Major Tasks Accomplished

Public Relations: None this week.

Plans and Permitting: None this week.

Demolition: Facility 2 and Building 25 Power House cleanup and processing. Complete Building 44 and 45 demolition. Smokestack demolition and clean up.

ACM Abatement: None this week.

Hazardous Materials Removal: Removal of hazardous waste from Building 7 Furnaces.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational during all demo and hazwaste activities. Conducting continuous wind speed and direction monitoring. 3-9 - No work conducted at the site due to high northerly winds.

Other - On-going storm drain BMP and wind tarp maintenance.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 3/16/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Commence Facility 3 demolition.
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 3/23/12	Continue Demo and Hazwaste Removal
	Continue Facility 3 demolition.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	2	108	35.89	1390.15	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	8	0	56.52	
Non Friable ACM	0	219	0	2591.35	
Class II	31	1485	630.23	26,902.22	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	117.75	0			117.75	
Project Totals	9,449.20	1,841.0			11,290	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	117.75	-	0	838	
Project Totals	32,502	11,290	38,450	0	82,242	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.