

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: March 23, 2012

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations:</u> None this week.</p>
<p><u>Plans and Permitting:</u> None this week.</p>
<p><u>Demolition:</u> Continue Facility 3 Demolition and Cleanup Facility 2 and Building 25 Power House cleanup and processing. Building 26 West Cell House cooling tower base demo and site clean up. Building 28 demo and cleanup of furnaces.</p>
<p><u>ACM Abatement:</u> Facility 3 galbestos removal.</p>
<p><u>Hazardous Materials Removal:</u> None this week</p>
<p><u>Air Monitoring:</u> - Conducting air monitoring in accordance with air monitoring program fications. (2) E-Bam units operational during all demo and hazwaste activities. Conducting continuous wind speed and direction monitoring. 3/20 - No site work due to high northerly wind and rain. 3/22 and 3/24 - a stop work particulate concentration was detected, all worked ceased while additonal dust suppression measures were implemented. No further action levels ocurred during the work day.</p>
<p><u>Other</u> - None this week.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 3/30/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Facility 3 demolition.
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 4/6/12	Continue Demo and Hazwaste Removal
	Continue Facility 3 demolition.
	Commence Facility 4 ACM abatement/demolition.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	108	0	1390.15	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	26	0	123,072	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	23	0	237.11	
Friable ACM	0	8	0	56.52	
Non Friable ACM	0	219	0	2591.35	
Class II	35	1566	667.32	28,501.79	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	117	47.5			164.5	
Project Totals	9,696.20	1,888.5			11,585	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	164.5	-	0	885	
Project Totals	33,942	11,585	38,450	0	83,977	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.