

Weekly Status Report
Former ASARCO-Encycle Facility Demolition



Weekending: 4-22-2011

Weekly Activities - Description of Major Tasks Accomplished

Public Relations:

4-20-11 Protestors near project entrance of site along Up River Road. Media present 4-19 and 4-20. 4-21 TCEQ requests entrance to Site - Access to be coordinated through Trustee.

Plans and Permitting: Received formal comments on plans from EPA/TCEQ.

Demolition:

Demolish Buildings 5,6,8, 9, 22, 23. Complete demo of the N & Demin tanks and WWTP tanks. Recover miscellaneous salvage motors and wire across site. Remove communication cable and electrical wire from utility poles along north perimeter. Continue Class II debris removal from around the plant.

ACM Abatement: Remove Galbestos siding from Building 5, 6, 7, 8, 9, and 10. Bagged small quantity of friable ACM from building 7, 9, and 15 originating from pipe wrap.

Hazardous Materials Removal: Shipped two loads of hazardous material originating from the east half of the East Cell House (Building 16 - lower level). Encountered approximately 4 yards of solid caustic in between loading bin and sheet metal in Building 10. Encounter approximately 4 yards of caustic solid in Buildings 22 and 23. Material loaded in lined roll-off. Encountered (2) concrete vats on north side of Facility 1 with approximately 300 gallons of acidic liquid with pH below 3.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring. Project had no work stoppages due to wind blowing from the north with a wind speed in excess of 15 mph averaged over 1-minute. No exceedences to date for PM 2.5 particulate concentrations.

Other - Draining transformers in boneyard, Building 15 and 7.

**Weekly Status Report
Former ASARCO-Encycle Facility Demolition**



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

4/25/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue ACM abatement activities - Building 7 and 10
	Continue demo operations - Small Brick Structures
	Continue hazwaste removal operations - East Cell House - Building 16
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

5/2/2011 -	Continue ACM Abatement activities
	Continue Demo and Hazwaste removal
	Commence Tank cleaning operations

**Weekly Status Report
Former ASARCO-Encycle Facility Demolition**



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
Solid Hazardous Waste	2	2	13.82	13.82	
Liquid Hazardous Waste	0	0			
Friable ACM	0	0			
Non Friable ACM	0	0			
Class II	9	17	76.48	157.8	
Recycled Metals	0	0			

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	231	53.25			284.25	
Project Totals	919	93.25			1012.25	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	480	284.25	1155.25	0	1,920	
Project Totals	1,626	1012.25	1817.25	0	4,456	

**Weekly Status Report
Former ASARCO-Encycle Facility Demolition**



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
No incidents to report this week.

Open Action Items

None this week.