

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: April 27, 2012

Weekly Activities - Description of Major Tasks Accomplished

<p><u>Public Relations</u>: None this week.</p>
<p><u>Plans and Permitting</u>: None this week.</p>
<p><u>Demolition</u>: Continued Facility 4 demolition. Completed demolition of buildings 40 and 41.</p>
<p><u>ACM Abatement</u>: None this week.</p>
<p><u>Hazardous Materials Removal</u>: Removal of hazardous material from Facility 2 area furnace.</p>
<p><u>Air Monitoring</u>: - Conducting air monitoring in accordance with air monitoring program. (2) E-Bam units operational during all demo, ACM abatement, and hazwaste removal activities. Several action levels and stop work levels occurred during the work week as noted in the particulate monitoring summary. Response actions to elevated particulate levels were in accordance with the approved air monitoring plan.</p>
<p><u>Other</u> - Installed soil cover at Facility 2.</p>

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

Week Ending - 5/4/12	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue Facility 4 demolition.
	Continue hazwaste removal operations
	Continue implementation of Air Monitoring Program

Week 2

Week Ending - 5/11/12	Continue Demo and Hazwaste Removal
	Continue Facility 4 demolition.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	0	108	0	1390.15	
< 60 mm Haz. Waste	0	34	0	427.81	
Liquid Hazardous Waste*	0	27	0	126,128	
Hazardous Sludge	0	27	0	397.29	
Caustic Solids	0	29	0	310.94	
Friable ACM	1	9	10.34	66.86	
Non Friable ACM	1	234	1.84	2648.74	
Class II	32	1722	533.51	31,149.70	

*Units in gallons

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	91.5	0			91.5	
Project Totals	10,221.20	2,082.0			12,303	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	720	91.5	-	0	812	
Project Totals	37,542	12,303	38,796	0	88,641	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
Daily tailgate meetings are conducted every day at 7:00 am.

Open Action Items

None this week.