

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Weekending: May 7-2011

Weekly Activities - Description of Major Tasks Accomplished

Public Relations: 5-3-11 - TCEQ on-site to followup on compliant of loud noises from site. TCEQ staff toured site to review work activities which included asset recovery and construction of ACM containment inside the Powerhouse (Building 25).

Plans and Permitting: None this week.

Demolition: Removing switch gear and wiring from inside Facility 1 (Building 1), Plant Engineering (Building 15), and Numbered Bins (Building 10). Commence removing stainless steel inside Facility 1. Demolished Building 30 and 31

ACM Abatement: Continued friable and non-friable ACM remove from Building 7 and 10. Built out ACM containment inside Powerhouse. Commenced friable and non-friable ACM removal from Powerhouse.

Hazardous Materials Removal: None this week.

Air Monitoring: - Conducting air monitoring in accordance with air monitoring program specifications. (2) E-Bam units operational and (2) hi-volume ACM units operational during all demo, hazwaste, and acm abatement activities. Conducting continuous wind speed and direction monitoring.
5-2 through 5-4 - Demolition work stopped due to wind with northerly component.

Other - None this week.

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Two-Week Look Ahead - Identification of Major Project Activities Planned

Week 1

5/9/2011 -	Continue conducting demolition engineering surveys
	Maintain traffic routes in accordance with Traffic Control Plan
	Continue Class II debris removal
	Continue ACM abatement activities - Building 7 and 10
	Continue demo operations - Small Brick Structures
	Continue hazwaste removal operations - East Cell House - Building 16
	Continue transporting non ferrous salvage materials from site
	Maintain decontamination ACM/Haz pads
	Continue implementation of Air Monitoring Program

Week 2

5/16/2011 -	Continue ACM Abatement activities
	Continue Demo and Hazwaste removal
	Commence Tank cleaning operations

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Material Export Summary

Material Type	Truck Loads		Mass Removed (tons)		Notes
	Week	Project	Week	Project	
>60 mm Haz. Waste	3	5	33.24	47.06	
< 60 mm Haz. Waste	1	1	12.56	12.56	
Liquid Hazardous Waste	0	0			
Friable ACM	0	0			
Non Friable ACM	2	5	10.03	22.37	
Class II	25	59	291.56	692	
Recycled Metals	0	0			

On-Site Labor Hours Summary -ERP

Date	ERP Staff Hours	Subcontractor Hours Summary			Totals	Notes
		Turnstone				
Weekly Totals	251.25	51			302.25	
Project Totals	1514.25	150.75			1665	

On-Site Labor Hours Summary - Project Total

Date	SIS Staff Hours	ERP Staff Hours	Camacho Staff Hours		Totals	Notes
Weekly Totals	630	302.25	1780.25	0	2,713	
Project Totals	2,856	1665	4280.75	0	8,802	

Weekly Status Report Former ASARCO-Encycle Facility Demolition



Health and Safety

On-going site orientations are conducted every Monday at 9:00 am.
No incidents to report this week.

Open Action Items

None this week.